

Act ID	Description	Days	Early Start	Early Finish	%
GCC Clause 16 Programme					
KEYDATES & SUMMARY					
KD-001	Contract Commencement	0	30DEC05 A		100
KD-002	Commencement of the Works	0	31DEC05 A		100
PRELIMINARIES					
1-0100	Take over Principal Site Office for the Engineer	0	31DEC05 A		100
1-0200	Provision of Transport for the Engineer	7	30DEC05 A	05JAN06 A	100
1-1100	Contractor's Submissions	28	30DEC05 A	26JAN06 A	100
1-1200	Setup of Environmental Team for EM&A Monitoring	7	30DEC05 A	05JAN06 A	100
1-1300	Temporary Accommodation for Contractor	21	31DEC05 A	20JAN06 A	100
OPERATION OF PUBLIC FILL RECEPTION FACILITIES					
B1-0000	Take over the Site and Facilities at Portion B	0	31DEC05 A		100
B1-0100	SECTION B1	121	01JAN06 A	30APR06	75
B2-0100	SECTION B2	31	01MAY06 *	31MAY06	0
B3-0100	SECTION B3 [Subject to Excision]	30	01JUN06	30JUN06	0
B4-0100	SECTION B4 [Subject to Excision]	31	01JUL06	31JUL06	0
B5-0100	SECTION B5 [Subject to Excision]	31	01AUG06	31AUG06	0
C1-0000	Take over the Site and Facilities at Portion C	0	31DEC05 A		100
C1-0100	SECTION C1	121	01JAN06 A	30APR06	75
C2-0100	SECTION C2	31	01MAY06 *	31MAY06	0
C3-0100	SECTION C3 [Subject to Excision]	30	01JUN06	30JUN06	0
C4-0100	SECTION C4 [Subject to Excision]	31	01JUL06	31JUL06	0
C5-0100	SECTION C5 [Subject to Excision]	31	01AUG06	31AUG06	0
D1-0000	Take over the Site and Facilities at Portion D	0	31DEC05 A		100
D1-0100	SECTION D1	121	01JAN06 A	30APR06	75
D2-0100	SECTION D2	31	01MAY06 *	31MAY06	0
D3-0100	SECTION D3 [Subject to Excision]	30	01JUN06	30JUN06	0
D4-0100	SECTION D4 [Subject to Excision]	31	01JUL06	31JUL06	0
D5-0100	SECTION D5 [Subject to Excision]	31	01AUG06	31AUG06	0

11JAN06	Date	Rev. 0	Checked	Approved	Early bar
31MAR06	Date	Rev. 1	SC	CPL	Progress bar
			SC	CPL	Critical bar
					Summary bar
					Start milestone point
					Finish milestone point

CEDD Contract No. CV/2005/12
Operation of Public Fill Reception Facilities at
Tseung Kwan O Area 137, Quarry Bay and Mui Wo
 Main Contractor: Concentric Construction Ltd.

