

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/Rev/1 Completion	Remarks (based on DWP/Rev/0/5)	2015												
										17	24	31	07	14	21	28	05	12	19	26	02	09
3 MONTHS PROGRAMME HY/2011/03 (June 2015 to August 2015)(Rev0)																						
WORKS IN SOUTH AREA - CH 13+516 to CH 15+050 (SCENIC HILL TUNNEL, MT & CCT)																						
Reclamation Works																						
Outstanding Reclamation Works - SWCH 0+000 to SWCH 0+450																						
Seawall Construction																						
SWCH 0+360 to SWCH 0+430 - 70m																						
SW1370	South Area - Seawall, Trimming & Laying Geotextile along seawall line	14d	14d	15-Jun-15*	02-Jul-15	0%			Behind Programme													
SW1380	South Area - Seawall, Rockfill Core	7d	7d	03-Jul-15	10-Jul-15	0%			Behind Programme													
SW1390	South Area - Seawall, Underlayer Rock	7d	7d	11-Jul-15	18-Jul-15	0%			Behind Programme													
SW1440	South Area - Seawall, Rock armour (1st layer)	9d	9d	20-Jul-15	29-Jul-15	0%			Behind Programme													
SWCH 0+080 to SWCH 0+150 - 70m																						
SW1450	South Area - Seawall, Trimming & Laying Geotextile along seawall line	14d	14d	03-Jul-15	18-Jul-15	0%			Behind Programme													
SW1460	South Area - Seawall, Rockfill Core	7d	7d	20-Jul-15	27-Jul-15	0%			Behind Programme													
SW1470	South Area - Seawall, Underlayer Rock	7d	7d	28-Jul-15	04-Aug-15	0%			Behind Programme													
SW1480	South Area - Seawall, Rock armour (1st layer)	9d	9d	05-Aug-15	14-Aug-15	0%			Behind Programme													
Outstanding Reclamation Works - SWCH 0+600 to SWCH 0+960 (South of CNAC Tower)																						
General Fill to Formation +5.5mPD																						
RSC1077-16	Type B fill from +2.5 to formation [25,110 of 29,466m3]	15d	13d	31-Mar-15 A	04-Jun-15	65%			Behind Programme													
RSC1077-26	Type B fill from +2.5 to formation [29,466 of 29,466m3]	15d	15d	05-Jun-15	23-Jun-15	0%			Behind Programme													
Toe Loading Platform (for Seawall & Reclamation)																						
SWTL-110	South Area (south of CNAC - Toe loading Platform, 2nd stage Ch. 0+780 to Ch. 0+960)	15d	18d	02-Mar-15 A	10-Jun-15	80%																
Surcharge																						
RSC1087-1	Forming surcharge, Sub-zones 3-2 & 4B [25,000 of 51,800m3]	9d	9d	11-Jun-15	22-Jun-15	0%			Behind Programme													
RSC1187-2	Forming surcharge, Sub-zones 3-2 & 4B [51,800 of 51,800m3]	10d	10d	23-Jun-15	04-Jul-15	0%	04-Jul-15	02-Jun-15	Behind Programme													
RSC1088	Surcharge Load, Sub-zone 3-2 (1st month)	30d	30d	23-Jun-15	22-Jul-15	0%			Behind Programme													
RSC1188-1	Surcharge Load, Sub-zone 4B (1st month)	30d	30d	05-Jul-15	03-Aug-15	0%			Behind Programme													
RSC1089	Surcharge Load, sub-zone 3-2 (2nd month)	30d	30d	23-Jul-15	21-Aug-15	0%			Behind Programme													
RSC1188-2	Surcharge Load, Sub-zone 4B (2nd month)	30d	30d	04-Aug-15	02-Sep-15	0%			Behind Programme													
RSC1167-3	Forming surcharge, Sub-zone 2-2 [32,813 of 32,813m3]	8d	8d	18-Aug-15	26-Aug-15	0%			Behind Programme													
Boreholes & CPT - Stone Column Verification - SWCH 0+100 to SWCH 0+960																						
Boreholes																						
RSC2000-03	South Area - Stone Column Verification Works - Boreholes 10/10 nos. (6 nos. remaining under review)	10d	10d	25-Jun-15*	07-Jul-15	0%																
CPT																						
RSC2000-05	South Area - Stone Column Verification Works - CPT 4/4 nos. (3 nos. remaining under review)	8d	8d	08-Jul-15	16-Jul-15	0%																
Area 1: Outstanding Remedial Works to Seawall - SWCH 0+450 to SWCH 0+780 (300m)																						
Design Review																						
A1100	South Area Remedial Works - DDA Preparation & Submission (including approval)	18d	18d	03-Feb-15 A	06-Jun-15	80%																
Band Drains																						
A1081	South Area Remedial Works - Trial band drain installation + Band drains installation, 4,500 nos./27,046 nos.	15d	10d	04-May-15 A	01-Jun-15	7%																
A1270	South Area Remedial Works - Band drains installation, 9,000 nos./27,046 nos.	10d	10d	02-Jun-15	12-Jun-15	0%																
A1091	South Area Remedial Works - Band drains installation, 13,500 nos./27,046 nos.	10d	10d	13-Jun-15	25-Jun-15	0%																
A1101	South Area Remedial Works - Band drains installation, 18,000 nos./27,046 nos.	10d	10d	26-Jun-15	08-Jul-15	0%																
A1131	South Area Remedial Works - Band drains installation, 22,500 nos./27,046 nos.	10d	10d	09-Jul-15	20-Jul-15	0%																
A1090	South Area Remedial Works - Band drains installation, 27,046 nos./27,046 nos.	10d	10d	21-Jul-15	31-Jul-15	0%	31-Jul-15	20-Jul-15														
Pipe Piles/Sheet Piles																						
A1151	South Area Remedial Works - Trial Pipe Piling works, 10/105 nos.	14d	0d	27-Apr-15 A	20-May-15 A	100%																
A1150	South Area Remedial Works - Materials Delivery, pipe piles, 40/105 nos.	8d	8d	06-Jun-15	15-Jun-15	0%																
A1250	South Area Remedial Works - Sheet piling (FSP/III) + pipe piles, 26/105 nos.	10d	10d	06-Jun-15	17-Jun-15	0%																
A1240	South Area Remedial Works - Materials Delivery, pipe piles, 105/105 nos.	10d	10d	16-Jun-15	27-Jun-15	0%																
A1280	South Area Remedial Works - Sheet piling (FSP/III) + pipe piles, 52/105 nos.	10d	10d	18-Jun-15	30-Jun-15	0%																
A1290	South Area Remedial Works - Sheet piling (FSP/III) + pipe piles, 78/105 nos.	10d	10d	02-Jul-15	13-Jul-15	0%																
A1300	South Area Remedial Works - Sheet piling (FSP/III) + pipe piles, 105/105 nos.	10d	10d	13-Jul-15	23-Jul-15	0%	23-Jul-15	20-Jul-15														
Permanent Seawall																						
A1120	South Area Remedial Works - Permanent seawall re-installation, Stage 1	15d	15d	09-Jul-15	25-Jul-15	0%																
A1121	South Area Remedial Works - Permanent seawall re-installation, Stage 2	15d	15d	27-Jul-15	12-Aug-15	0%																
A1122	South Area Remedial Works - Permanent seawall re-installation, Stage 3	15d	15d	13-Aug-15	29-Aug-15	0%																
Surcharge																						
A1110	South Area Remedial Works - Re-surcharge works, 2nd stage	15d	15d	01-Aug-15	18-Aug-15	0%																
A1111	South Area Remedial Works - Re-surcharge works, 1st stage	15d	15d	19-Aug-15	04-Sep-15	0%																
SHT Mined Tunnel Works at Scenic Hill																						
Mined Tunnel through Scenic Hill [480m Approx.]																						
To Zhuhai-Macao [4-Lane] Carriageway - T001																						
T001 Remaining Mechanical Excavation - Drill & Break																						
T001 Drill & Break [23m]																						
SHT3334	SHT T001 Remaining Mechanical Excavation & Arch Rib - Heading - 2nd half	16d	4d	04-Mar-15 A	23-May-15	92%			Behind Programme													
SHT3335	SHT T001 Remaining Mechanical Excavation & Arch Rib - Bottom Bench, 1st half	12d	12d	24-May-15	04-Jun-15	0%			Behind Programme													
SHT3336	SHT T001 Remaining Mechanical Excavation & Arch Rib - Bottom Bench, 2nd half	12d	12d	05-Jun-15	16-Jun-15	0%	16-Jun-15	11-May-15	Behind Programme													
T001 Lining																						
SHT4500	SHT T001 Bay 1 lining [10m/483m] - Waterproofing, rebar fixing, formworks, concreting	10d	10d	10-Jun-15	19-Jun-15	0%			On Programme													
SHT4510	SHT T001 Bay 2 lining [20m/483m] - Waterproofing, rebar fixing, formworks, concreting	10d	10d	20-Jun-15	29-Jun-15	0%			On Programme													
SHT4520	SHT T001 Bay 3 lining [30m/483m] - Waterproofing, rebar fixing, formworks, concreting	10d	10d	30-Jun-15	09-Jul-15	0%			On Programme													
SHT4530	SHT T001 Bay 4 lining [40m/483m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	10-Jul-15	15-Jul-15	0%			On Programme													
SHT4540	SHT T001 Bay 5 lining [50m/483m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	16-Jul-15	21-Jul-15	0%			On Programme													
SHT4550	SHT T001 Bay 6 lining [60m/483m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	22-Jul-15	27-Jul-15	0%			On Programme													
SHT4560	SHT T001 Bay 7 lining [70m/483m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	28-Jul-15	02-Aug-15	0%			On Programme													
SHT4570	SHT T001 Bay 8 lining [80m/483m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	03-Aug-15	08-Aug-15	0%			On Programme													
SHT4580	SHT T001 Bay 9 lining [90m/483m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	09-Aug-15	14-Aug-15	0%			On Programme													
SHT4590	SHT T001 Bay 10 lining [120m/483m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	15-Aug-15	20-Aug-15	0%	20-Aug-15	02-Aug-15	On Programme													
T001 Kicker Wall																						
SHT4000-5	SHT T001 Bay 3 kicker wall [60m/480m], Drained (150mm thk slab) - Waterproofing, rebar fixing, formwork	12d	5d	21-Mar-15 A	24-May-15	60%			On Programme													
SHT4000-6	SHT T001 Bay 4 kicker wall [90m/480m], Drained (150mm thk slab) - Waterproofing, rebar fixing, formwork	12d	12d	25-May-15	05-Jun-15	0%			On Programme													
SHT4000-7	SHT T001 Bay 5 kicker wall [120m/480m], Drained (150mm thk slab) - Waterproofing, rebar fixing, formwork	12d	12d	06-Jun-15	17-Jun-15	0%			On Programme													
SHT4000-8	SHT T001 Bay 6 kicker wall [150m/480m], Drained (150mm thk slab) - Waterproofing, rebar fixing, formwork	12d	12d	18-Jun-15	29-Jun-15	0%			On Programme													
SHT4000-9	SHT T001 Bay 7 kicker wall [180m/480m], Drained (150mm thk slab) - Waterproofing, rebar fixing, formwork	12d	12d	30-Jun-15	11-Jul-15	0%			On Programme													
SHT4000-10	SHT T001 Bay 8 kicker wall [210m/480m], Drained (150mm thk slab) - Waterproofing, rebar fixing, formwork	12d	12d	12-Jul-15	23-Jul-15	0%			On Programme													
T001 Base Slab																						
SHT4000-1	SHT T001 Bay 1 base slab [22m/480m], Undrained (850mm thk slab) - Waterproofing, rebar fixing, formwork	8d	8d	15-Jun-15*	22-Jun-15	0%			On Programme													
SHT4000-2	SHT T001 Bay 1 base slab [22m/480m], Undrained (850mm thk slab) - Kicker (including concreting)	8d	8d	23-Jun-15	30-Jun-15	0%			On Programme													
SHT4000-3	SHT T001 Bay 2 base slab [33m/480m], Undrained (850mm thk slab) - Waterproofing, rebar fixing, formwork	6d	6d	01-Jul-15	06-Jul-15	0%			On Programme													
SHT4000-4	SHT T001 Bay 2 base slab [33m/480m], Undrained (850mm thk slab) - Kicker (including concreting)	4d	4d	07-Jul-15	10-Jul-15	0%	10-Jul-15	11-Jun-15	On Programme													
SHT4000-11	SHT T001 Bay 9 kicker wall [240m/480m], Drained (150mm thk slab) - Waterproofing, rebar fixing, formwork	12d	12d	24-Jul-15	04-Aug-15	0%			On Programme													
SHT4000-12	SHT T001 Bay 10 kicker wall [270m/480m], Drained (150mm thk slab) - Waterproofing, rebar fixing, formwork																					

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/Rev/1 Completion	Remarks (based on DWP/Rev/0/5)	2015													
										June	July	August	ber										
SHT6125	SHT T002 Remaining Mechanical Excavation & Arch Rib - Bottom Bench, 2nd half	12d	12d	05-Jun-15	16-Jun-15	0%	16-Jun-15	15-May-15	Behind Programme														
Tunnel Excavation for Cross Passages to T001/T002 (5nos)																							
SHT3325	CP5 - Tunnel Excavation by drill and blast/drill and break	15d	25d	24-Jan-15 A	13-Jun-15	50%			Behind Programme														
T002 Lining																							
SHT7002	SHT T002 Bay 3 lining [26m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	0d	03-May-15 A	13-May-15 A	100%	8-May-15	20-May-15	On Programme														
SHT7010	SHT T002 Bay 4 lining [36m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	4d	09-May-15 A	23-May-15	88%			On Programme														
SHT7011	SHT T002 Bay 6 lining [46m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	11d	15-May-15 A	30-May-15	0%			On Programme														
SHT7012	SHT T002 Bay 7 lining [56m/480m] - Waterproofing, rebar fixing, formworks, concreting	9d	9d	26-May-15	03-Jun-15	0%	26-May-15	05-Jun-15	On Programme														
SHT7020	SHT T002 Bay 8 lining [66m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	04-Jun-15	09-Jun-15	0%			On Programme														
SHT7030	SHT T002 Bay 9 lining [76m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	10-Jun-15	15-Jun-15	0%			On Programme														
SHT7040	SHT T002 Bay 10 lining [86m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	16-Jun-15	21-Jun-15	0%			On Programme														
SHT7050	SHT T002 Bay 11 lining [96m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	22-Jun-15	27-Jun-15	0%			On Programme														
SHT7060	SHT T002 Bay 12 lining [106m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	28-Jun-15	03-Jul-15	0%			On Programme														
SHT7070	SHT T002 Bay 13 lining [116m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	04-Jul-15	09-Jul-15	0%	1-Jul-15	5-Jul-15	On Programme														
SHT7080	SHT T002 Bay 14 lining [126m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	10-Jul-15	15-Jul-15	0%			On Programme														
SHT7090	SHT T002 Bay 15 lining [136m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	16-Jul-15	21-Jul-15	0%			On Programme														
SHT7100	SHT T002 Bay 16 lining [146m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	22-Jul-15	27-Jul-15	0%			On Programme														
SHT7110	SHT T002 Bay 17 lining [156m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	28-Jul-15	02-Aug-15	0%			On Programme														
SHT7120	SHT T002 Bay 18 lining [166m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	03-Aug-15	08-Aug-15	0%			On Programme														
SHT7130	SHT T002 Bay 19 lining [176m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	09-Aug-15	14-Aug-15	0%			On Programme														
SHT7140	SHT T002 Bay 20 lining [186m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	15-Aug-15	20-Aug-15	0%			On Programme														
T002 Kicker Wall																							
SHT6500-13	SHT T002 Bay 7 kicker wall [180m/480m] - Drained (150mm thk slab) - Waterproofing, rebar fixing, formv	9d	0d	07-Feb-15 A	11-May-15 A	100%			On Programme														
SHT6500-14	SHT T002 Bay 8 kicker wall [210m/480m] - Drained (150mm thk slab) - Waterproofing, rebar fixing, formv	9d	9d	25-Feb-15 A	28-May-15	63%			On Programme														
SHT6500-15	SHT T002 Bay 9 kicker wall [240m/480m] - Drained (150mm thk slab) - Waterproofing, rebar fixing, formv	9d	9d	29-May-15	06-Jun-15	0%			On Programme														
SHT6500-16	SHT T002 Bay 10 kicker wall [270m/480m] - Drained (150mm thk slab) - Waterproofing, rebar fixing, form	9d	9d	07-Jun-15	15-Jun-15	0%			On Programme														
SHT6500-17	SHT T002 Bay 11 kicker wall [300m/480m] - Drained (150mm thk slab) - Waterproofing, rebar fixing, form	9d	9d	16-Jun-15	24-Jun-15	0%			On Programme														
SHT6500-18	SHT T002 Bay 12 kicker wall [330m/480m] - Drained (150mm thk slab) - Waterproofing, rebar fixing, form	9d	9d	25-Jun-15	03-Jul-15	0%			On Programme														
SHT6500-19	SHT T002 Bay 13 kicker wall [360m/480m] - Drained (150mm thk slab) - Waterproofing, rebar fixing, form	9d	9d	04-Jul-15	12-Jul-15	0%			On Programme														
SHT6500-20	SHT T002 Bay 14 kicker wall [390m/480m] - Drained (150mm thk slab) - Waterproofing, rebar fixing, form	9d	9d	13-Jul-15	21-Jul-15	0%			On Programme														
SHT6500-21	SHT T002 Bay 15 kicker wall [420m/480m] - Drained (150mm thk slab) - Waterproofing, rebar fixing, form	9d	9d	22-Jul-15	30-Jul-15	0%			On Programme														
SHT6500-22	SHT T002 Bay 16 kicker wall [450m/480m] - Drained (150mm thk slab) - Waterproofing, rebar fixing, form	9d	9d	31-Jul-15	08-Aug-15	0%			On Programme														
T002 Base Slab																							
SHT6500-6	SHT T002 Bay 2 base slab [25m/485m] - Undrained (850m m thk slab) - Rebar Fixing	3d	3d	23-May-15	25-May-15	0%			Ahead Programme														
SHT6500-7	SHT T002 Bay 2 base slab [25m/485m] - Undrained (850m m thk slab) - form works	2d	2d	26-May-15	27-May-15	0%			Ahead Programme														
SHT6500-8	SHT T002 Bay 2 base slab [25m/485m] - Undrained (850m m thk slab) - Concreting works (including kicke	1d	1d	28-May-15	28-May-15	0%	20-May-15	20-May-15	Ahead Programme														
SHT6500-23	SHT T002 Bay 17 kicker wall [480m/480m] - Drained (150mm thk slab) - Waterproofing, rebar fixing, form	9d	9d	09-Aug-15	17-Aug-15	0%			On Programme														
SHT6500	SHT T002 Bay 1 base slab [30m/480m] - Waterproofing, rebar fixing, formworks, concreting - @ T002 Bre	11d 2h	11d 2h	18-Aug-15	27-Aug-15	0%			On Programme														
Ventilation Building																							
Footings/Excavation Works - T002																							
SHT8020	SHT Vent. Bldg. - Footing Excavation (T002 area), 1st half, between Grids E-G/1-4	18d	0d	14-Jan-15 A	16-May-15 A	100%			Behind Programme														
SHT8021	SHT Vent. Bldg. - Footing Excavation (T002 area), 2nd half, between Grids E-G/4-6	18d	3d	16-Mar-15 A	22-May-15	90%			Behind Programme														
SHT8090	SHT Vent. Bldg. - Footing Formworks/Rebar works/Concrete (T002 area), 1st half	12d	12d	20-May-15 A	03-Jun-15	10%			Behind Programme														
SHT8091	SHT Vent. Bldg. - Footing Formworks/Rebar works/Concrete (T002 area), 2nd half	12d	12d	23-May-15	06-Jun-15	0%			Behind Programme														
SHT8210	SHT Vent. Bldg. - Backfilling works (T002 area)	3d	3d	08-Jun-15	10-Jun-15	0%	10-Jun-15	18-May-15	Behind Programme														
Footings/Excavation Works - T001																							
SHT8230	SHT Vent. Bldg. - Footing Excavation (T001 area), 1st half, between Grids A-D/1-4	18d	14d	05-Feb-15 A	05-Jun-15	35%			Behind Programme														
SHT8240	SHT Vent. Bldg. - Footing Excavation (T001 area), 2nd half, between Grids A-D/4-6	10d	10d	01-Jun-15	11-Jun-15	0%			Behind Programme														
SHT8093	SHT Vent. Bldg. - Footing Formworks/Rebar works/Concrete (T001 area), 1st half	9d	9d	06-Jun-15	16-Jun-15	0%			Behind Programme														
SHT8053	SHT Vent. Bldg. - Footing Formworks/Rebar works/Concrete (T001 area), 2nd half	9d	9d	17-Jun-15	27-Jun-15	0%			Behind Programme														
SHT8083	SHT Vent. Bldg. - Backfilling works (T001 area)	3d	3d	27-Jun-15	30-Jun-15	0%	30-Jun-15	04-Jun-15	Behind Programme														
RC Works & ABWF																							
SHT8220	SHT Vent. Bldg. - Backfilling works (T001 area)XXXXXX	6d	6d	20-May-15	27-May-15	0%			On Programme														
SHT8040	SHT Vent. Bldg. - Ground floor slab preparation/levelling/concrete (+13.750), 2nd half	15d	15d	28-May-15	13-Jun-15	0%			On Programme														
SHT8030	SHT Vent. Bldg. - Ground floor slab preparation/levelling/concrete (+13.750)	10d	10d	11-Jun-15	23-Jun-15	0%			On Programme														
SHT8063	SHT Vent. Bldg. - RC works - GF wall /columns to UG slab, 1st half	10d	10d	27-Jun-15	09-Jul-15	0%			On Programme														
SHT8073	SHT Vent. Bldg. - RC works - GF wall /columns to UG slab, 2nd half	10d	10d	10-Jul-15	21-Jul-15	0%			On Programme														
SHT8050	SHT Vent. Bldg. - RC works - U/G slab, formworks & rebars, 1st half	8d	8d	22-Jul-15	30-Jul-15	0%			On Programme														
SHT8720	SHT West Portal - Slope reinstatement/stabilization	262d 4h	262d 4h	28-Jul-15	12-Apr-16	0%			On Programme														
SHT8051	SHT Vent. Bldg. - RC works - U/G slab, formworks & rebars, 2nd half	8d	8d	31-Jul-15	08-Aug-15	0%			On Programme														
SHT8052	SHT Vent. Bldg. - RC works -U/G slab, concreting, formworks removal	4d	4d	10-Aug-15	13-Aug-15	0%			On Programme														
SHT8060	SHT Vent. Bldg. - RC works - UG wall /columns to 1/F slab, 1st half	8d	8d	14-Aug-15	22-Aug-15	0%			On Programme														
Tower Crane Construction																							
SHT8803	SHT Vent. Bldg. Tower Crane - Materials Delivery	19d	4d	02-May-15 A	23-May-15	90%			On Programme														
SHT8804	SHT Vent. Bldg. Tower Crane - Set-up and assembly works	7d	7d	26-May-15	02-Jun-15	0%			On Programme														
CCT Works across Airport Road at Ch 14+016 to 14+222 (206m)																							
Mined Tunnel Underneath AEL Ch 14+128 to Ch 14+175																							
Civil & Structural Works																							
SHT MT - ELS Works for AEL West Shaft (Shaft 2)																							
ELSPipe Roofing for Box Jacking works under AEL																							
SHT1823-13	SHT MT AEL Shaft 2 - ELS works (3rd layer), Stage 2, -1.0mPD	15d	0d	17-Mar-15 A	20-May-15 A	100%			Behind Programme														
SHT1823-14	SHT MT AEL Shaft 2 - Excavation to -5.8m PD, Stage 2,	15d	0d	13-Apr-15 A	13-May-15 A	100%			Behind Programme														
SHT1823-34	SHT MT AEL Shaft 2 - T002 canopy pipe roofing installation for Box jacking, 2/20 nos	15d	15d	06-May-15 A	06-Jun-15	12%			Behind Programme														

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/Rev/1 Completion	Remarks (based on DWP/Rev/0/5)	2015																																							
										May	June	July	August	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr																												
Surcharge																																																	
RSC1069-31	Middle Area - Forming surcharge, (except remedial area) [80,000 of 121,913m ³]	12d	8d	09-Dec-14 A	29-May-15	56%			Behind Programme																																								
RSC1069-41	Middle Area - Forming surcharge, (except remedial area) [100,000 of 121,913m ³]	12d	12d	30-May-15	12-Jun-15	0%			Behind Programme																																								
RSC1069-51	Middle Area - Forming surcharge, (except remedial area) [121,913 of 121,913m ³]	12d	12d	11-Jun-15	25-Jun-15	0%	25-Jun-15	25-Jun-15	Behind Programme																																								
RSC1069-61	Middle Area - Surcharge load, 1st month	30d	30d	26-Jun-15	25-Jul-15	0%			Behind Programme																																								
RSC1069-71	Middle Area - Surcharge load, 2nd month	30d	30d	26-Jul-15	24-Aug-15	0%			Behind Programme																																								
Area 2: Investigation and Remedial Works - SWCH 1+050 to SWCH 1+280 (230m)																																																	
Design Review																																																	
A1400	Middle Area Remedial Works - DDA Preparation & Submission (including approval)	18d	18d	28-Feb-15 A	06-Jun-15	80%																																											
Band Drains																																																	
A1210	Middle Area Remedial Works - Band drains installation, 4,502 nos./22,502 nos.	10d	10d	30-Jun-15	11-Jul-15	0%																																											
A1340	Middle Area Remedial Works - Band drains installation, 9,000 nos./22,502 nos.	10d	10d	13-Jul-15	23-Jul-15	0%																																											
A1350	Middle Area Remedial Works - Band drains installation, 13,500 nos./22,502 nos.	10d	10d	24-Jul-15	04-Aug-15	0%																																											
A1490	Middle Area Remedial Works - Band drains installation, 18,000 nos./22,502 nos.	10d	10d	05-Aug-15	15-Aug-15	0%																																											
A1220	Middle Area Remedial Works - Band drains installation, 22,502 nos./22,502 nos.	10d	10d	17-Aug-15	27-Aug-15	0%																																											
Pipe Piles/Sheet Piles																																																	
A1320	Area 2-Middle Area Remedial Works - Materials Delivery, pipe piles, 50/100 nos.	14d	14d	16-Jun-15	29-Jun-15	0%																																											
A1360	Area 2-Middle Area Remedial Works - Pipe piles, 25/100 nos.	10d	10d	30-Jun-15	09-Jul-15	0%																																											
A1330	Area 2-Middle Area Remedial Works - Materials Delivery, pipe piles, 100/100 nos.	14d	14d	30-Jun-15	13-Jul-15	0%																																											
A1370	Area 2-Middle Area Remedial Works - Pipe piles, 50/100 nos.	10d	10d	10-Jul-15	19-Jul-15	0%																																											
A1390	Area 2-Middle Area Remedial Works - Pipe piles, 75/100 nos.	10d	10d	20-Jul-15	29-Jul-15	0%																																											
A1440	Area 2-Middle Area Remedial Works - Pipe piles, 100/100 nos.	10d	10d	29-Jul-15	07-Aug-15	0%	07-Sep-15	01-Aug-15																																									
Permanent Seawall																																																	
A1260	Middle Area Remedial Works - Permanent seawall re-installation, part 1	15d	15d	30-Jul-15	15-Aug-15	0%																																											
A1450	Middle Area Remedial Works - Permanent seawall re-installation, part 2	15d	15d	17-Aug-15	02-Sep-15	0%																																											
Works in HAT Tunnel (Mined Tunnel and West CCT w/ Emergency Pedestrian Passage)																																																	
CCT for HAT across Airport Road [200m Approx.]																																																	
Foundation - HAT West Portal (Mini Piles)																																																	
HAT2021	HAT West C&CT- Pile Load Test (1 no.)	7d	7d	26-May-15*	02-Jun-15	0%																																											
HAT2019	HAT West C&CT- Post drilling works (2 nos.)	6d	6d	09-Jun-15	15-Jun-15	0%																																											
Relocation of Street Lighting for HAT West CCT																																																	
HAT1614	HAT West C&CT- Excavation works of exposing existing cable	16d	16d	10-Jan-15 A	08-Jun-15	92%																																											
HAT1615	HAT West C&CT- Relocation of street lighting, including testing and commissioning	9d	9d	09-May-15 A	12-May-15 A	100%																																											
HAT1616	HAT West C&CT- Temporary Hanging Pillar box "R3"	10d	10d	06-Jun-15	17-Jun-15	0%																																											
Civil & Structural Works																																																	
ELS - HAT West CCT, Ch. 0+230 to Ch. 0+530																																																	
ELS																																																	
HAT1611-1	HAT West C&CT (Zone B1 & C-1st half) - Excavation works, 1st Layer	16d	16d	09-Dec-14 A	08-Jun-15	80%																																											
HAT1612	HAT West C&CT- Diversion and removal of dia. 300 and dia. 500 sewer	16d	18d	20-Jan-15 A	10-Jun-15	70%																																											
HAT1611-2	HAT West C&CT (Zone B1 & C-1st half) - Installation of lateral supports, 1st Layer	15d	15d	15-May-15 A	06-Jun-15	20%																																											
HAT1622	HAT West C&CT- Temporary relocation of irrigation main	10d	10d	02-Jun-15	12-Jun-15	0%																																											
HAT1611-3	HAT West C&CT (Zone B1 & C-1st half) - Excavation works, 2nd Layer	16d	16d	13-Jun-15	03-Jul-15	0%																																											
HAT1611-4	HAT West C&CT (Zone B1 & C-1st half) - Installation of lateral supports, 2nd Layer	15d	15d	04-Jul-15	21-Jul-15	0%																																											
HAT1611-5	HAT West C&CT (Zone B1 & C-1st half) - Excavation to formation, Stage 1	10d	10d	20-Jul-15	30-Jul-15	0%																																											
HAT1611-6	HAT West C&CT (Zone B1 & C-1st half) - Excavation to formation, Stage 2	10d	10d	31-Jul-15	11-Aug-15	0%																																											
HAT1611-7	HAT West C&CT (Zone B1 & C-1st half) - Excavation to formation, Stage 3 (levelling)	12d	12d	10-Aug-15	22-Aug-15	0%	22-Aug-15	13-Aug-15																																									
Dia.323 Pipe Piling Works - Zone C-remaining, Zone D & Zone B2(Pards area) (Ch 0+462 to Ch 0+530)																																																	
HAT1610-14	HAT West C&CT (Zone C-rem., Zone D & Zone B2-pards area) - Drilling - 323 dia. pipe pile (30 of 188 nos.)	6d	6d	22-Jul-15*	28-Jul-15	0%																																											
HAT1610-15	HAT West C&CT (Zone C-rem., Zone D & Zone B2-pards area) - Drilling - 323 dia. pipe pile (60 of 188 nos.)	6d	6d	29-Jul-15	04-Aug-15	0%																																											
HAT1610-16	HAT West C&CT (Zone C-rem., Zone D & Zone B2-pards area) - Drilling - 323 dia. pipe pile (90 of 188 nos.)	6d	6d	05-Aug-15	11-Aug-15	0%																																											
HAT1610-17	HAT West C&CT (Zone C-rem., Zone D & Zone B2-pards area) - Drilling - 323 dia. pipe pile (120 of 188 nos.)	6d	6d	12-Aug-15	18-Aug-15	0%																																											
HAT1610-18	HAT West C&CT (Zone C-rem., Zone D & Zone B2-pards area) - Drilling - 323 dia. pipe pile (150 of 188 nos.)	6d	6d	19-Aug-15	25-Aug-15	0%																																											
Mined Tunnel for HAT underneath AEL & at East Coast Road [198m-Drill & Break](Ch 0+557 to Ch 0+756)																																																	
HAT Mined Tunnel Works																																																	
Drive from Shaft 4: HAT Tunnel Excavation - Heading (1st half & 2nd half)																																																	
HAT2015-5	HAT MT heading - Excavation (drill & break), next 3m (@4d/m cycle), Cum. Total L = 14m/124m	12d	0d	29-Apr-15 A	10-May-15 A	100%					</																																						

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/Rev/1 Completion	Remarks (based on DWP/Rev/0/5)	2015
										by
										17
										24
										31
										07
										14
										21
										28
										05
										12
										19
										26
										02
										09
										16
										23
										30
WORKS IN NORTH AREA - CH 15+500 to CH 16+223 (HKLR AT GRADE & ROADWORKS)										
Reclamation & Seawall Const. [723m Approx.]										
Remaining Portion From SWCH1400 to 1830 (AHR 15 to 20mPD)[Except Zone D]										
General Fill to Formation +5.5mPD										
RSC1108-3	Type B fill from +2.5 to formation [45,000 of 88,748 m ³]	15d	12d	18-Feb-15 A	03-Jun-15	51%			Behind Programme	Type B fill from +2.5 to formation [45,000 of 88,748 m ³]
RSC1108-4	Type B fill from +2.5 to formation [55,000 of 88,748 m ³]	15d	15d	04-Jun-15	22-Jun-15	0%			Behind Programme	Type B fill from +2.5 to formation [55,000 of 88,748 m ³]
RSC1108-14	Type B fill from +2.5 to formation [65,000 of 88,748 m ³]	15d	15d	23-Jun-15	10-Jul-15	0%			Behind Programme	Type B fill from +2.5 to formation [65,000 of 88,748 m ³]
RSC1108-24	Type B fill from +2.5 to formation [75,000 of 88,748 m ³]	15d	15d	11-Jul-15	28-Jul-15	0%			Behind Programme	Type B fill from +2.5 to formation [75,000 of 88,748 m ³]
RSC1108-34	Type B fill from +2.5 to formation [85,000 of 88,748 m ³]	15d	15d	29-Jul-15	14-Aug-15	0%			Behind Programme	Type B fill from +2.5 to formation [85,000 of 88,748 m ³]
RSC1108-5	Type B fill from +2.5 to formation [88,748 of 88,748 m ³]	11d	11d	15-Aug-15	27-Aug-15	0%	27-Aug-15	26-Sep-15	Behind Programme	Type B fill from +2.5 to formation [88,748 of 88,748 m ³]
Seawall Construction (Except Portion C & D) CH 1+400 to CH 1+850)										
SWCH 1+500 to SWCH 1+600										
RSC1166	North Area (except Portion C&D) - Seawall, Underlayer Rock	7d	10d	28-Jan-15 A	01-Jun-15	90%			Behind Programme	North Area (except Portion C&D) - Seawall, Underlayer Rock
RSC1167	North Area (except Portion C&D) - Seawall, Rock armour (1st layer)	9d	15d	31-Jan-15 A	06-Jun-15	80%			Behind Programme	North Area (except Portion C&D) - Seawall, Rock armour (1st layer)
SWCH 1+600 to SWCH 1+700										
RSC1160	North Area (except Portion C&D) - Seawall, Trimming & Laying Geotextile along seawall line	16d	16d	08-Jun-15	26-Jun-15	0%			Behind Programme	North Area (except Portion C&D) - Seawall, Trimming & Laying Geotextile along seawall line
RSC1161	North Area (except Portion C&D) - Seawall, Rock fill Core	7d	7d	27-Jun-15	06-Jul-15	0%			Behind Programme	North Area (except Portion C&D) - Seawall, Rock fill Core
RSC1162	North Area (except Portion C&D) - Seawall, Underlayer Rock	7d	7d	07-Jul-15	14-Jul-15	0%			Behind Programme	North Area (except Portion C&D) - Seawall, Underlayer Rock
RSC1163	North Area (except Portion C&D) - Seawall, Rock armour (1st layer)	9d	9d	15-Jul-15	24-Jul-15	0%			Behind Programme	North Area (except Portion C&D) - Seawall, Rock armour (1st layer)
SWCH 1+400 to SWCH 1+500										
RSC1171	North Area (except Portion C&D) - Seawall, Trimming & Laying Geotextile along seawall line	16d	16d	07-Jul-15	24-Jul-15	0%			Behind Programme	North Area (except Portion C&D) - Seawall, Trimming & Laying Geotextile along seawall line
RSC1181	North Area (except Portion C&D) - Seawall, Rock fill Core	7d	7d	25-Jul-15	01-Aug-15	0%			Behind Programme	North Area (except Portion C&D) - Seawall, Rock fill Core
RSC1191	North Area (except Portion C&D) - Seawall, Underlayer Rock	7d	7d	03-Aug-15	10-Aug-15	0%			Behind Programme	North Area (except Portion C&D) - Seawall, Underlayer Rock
RSC1121	North Area (except Portion C&D) - Seawall, Rock armour (1st layer)	9d	9d	11-Aug-15	20-Aug-15	0%			Behind Programme	North Area (except Portion C&D) - Seawall, Rock armour (1st layer)
Toe Loading Platform (for Seawall & Reclamation)										
SWTL-180	North Area (except Portion C&D) - Toe Loading Platform, 1st Stage (Ch. 1+450 to 1+650)	15d	15d	27-May-15	12-Jun-15	0%			Behind Programme	North Area (except Portion C&D) - Toe Loading Platform, 1st Stage (Ch. 1+450 to 1+650)
SWTL-210	North Area (except Portion C&D) - Toe Loading Platform, 2nd Stage (Ch. 1+450 to 1+650)	15d	15d	13-Jun-15	02-Jul-15	0%			Behind Programme	North Area (except Portion C&D) - Toe Loading Platform, 2nd Stage (Ch. 1+450 to 1+650)
SWTL-120	North Area (except Portion C&D)s - Toe Loading Platform, 1st Stage (Ch. 1+650 to 1+750)	15d	15d	03-Jul-15	20-Jul-15	0%			Behind Programme	North Area (except Portion C&D)s - Toe Loading Platform, 1st Stage (Ch. 1+650 to 1+750)
SWTL-220	North Area (except Portion C&D)s - Toe Loading Platform, 2nd Stage (Ch. 1+650 to 1+750)	15d	15d	21-Jul-15	06-Aug-15	0%			Behind Programme	North Area (except Portion C&D)s - Toe Loading Platform, 2nd Stage (Ch. 1+650 to 1+750)
Boreholes & CPT - Stone Column Verification										
Boreholes										
RSC2000-14	North Area (except Portion C&D) - Stone Column Verification Works - Boreholes 13/13 nos.(6 nos. remain)	10d	10d	08-Jul-15	18-Jul-15	0%			Behind Programme	North Area (except Portion C&D) - Stone Column Verification Works - Boreholes 13/13 nos.(6 nos. remain)
CPT										
RSC2000-25	North Area (except Portion C&D) - Stone Column Verification Works - CPT 3/3 nos.(2 nos. remaining under)	4d	4d	17-Jul-15	21-Jul-15	0%			Behind Programme	North Area (except Portion C&D) - Stone Column Verification Works - CPT 3/3 nos.(2 nos. remaining under)
"Zone D" - Portion C & D1 From SWCH1850 to 2070 (AHR 17.5 to 20mPD)										
Surcharge										
RSC1146-6	Forming surcharge, Sub-zone 13-2 & 12 - Portion C, (30,000 of 45,000m ³)	5d	10d	25-Apr-15 A	01-Jun-15	55%			Behind Programme	Forming surcharge, Sub-zone 13-2 & 12 - Portion C, (30,000 of 45,000m ³)
RSC1146-7	Forming surcharge, Sub-zone 13-2 & 12 - Portion C, (35,000 of 45,000m ³)	5d	5d	02-Jun-15	06-Jun-15	0%			Behind Programme	Forming surcharge, Sub-zone 13-2 & 12 - Portion C, (35,000 of 45,000m ³)
RSC1146-8	Forming surcharge, Sub-zone 13-2 & 12 - Portion C, (45,000 of 45,000m ³)	5d	5d	08-Jun-15	12-Jun-15	0%			Behind Programme	Forming surcharge, Sub-zone 13-2 & 12 - Portion C, (45,000 of 45,000m ³)
RSC1144	Surcharge load, Sub-zone 13-2 & 12 (1st/4 months)	30d	30d	13-Jun-15	12-Jul-15	0%			Behind Programme	Surcharge load, Sub-zone 13-2 & 12 (1st/4 months)
RSC1148	Surcharge load, Sub-zone 13-2 & 12 (2nd/4 months)	30d	30d	13-Jul-15	11-Aug-15	0%			Behind Programme	Surcharge load, Sub-zone 13-2 & 12 (2nd/4 months)
RSC1145	Surcharge load, Sub-zone 13-2 & 12 (3rd/4 months)	30d	30d	12-Aug-15	10-Sep-15	0%			Behind Programme	Surcharge load, Sub-zone 13-2 & 12 (3rd/4 months)
T001 / T002 ON GRADE ROADWORKS (Works under Section 1)										
Interface w/ HY/2010/02- 16+045 to 16+223.24										
A23730	LR SH-HKBCF [north area-Portion C] - Temporary work for Pump Sump P/S SP57, Stage 1	16d	16d	24-Jul-15	11-Aug-15	0%			Behind Programme	LR SH-HKBCF [north area-Portion C] - Temporary work for Pump Sump P/S SP57, Stage 1
A237301	LR SH-HKBCF [north area-Portion C] - Temporary work for Pump Sump P/S SP57, Stage 2	16d	16d	12-Aug-15	29-Aug-15	0%			Behind Programme	LR SH-HKBCF [north area-Portion C] - Temporary work for Pump Sump P/S SP57, Stage 2
NB AIRPORT ROADWORKS (INCL. BA2) - under Section 2 (Middle to North Area)										
Works in Bridge A2, under Stage 1 TTA, Diversion of NB Airport Rd (Works under Section 2)										
BA2 - South Abutment										
BA2.2440	Bridge A2 South Abutment - Backfilling, including compaction (2nd of 3 parts)	12d	8d	11-May-15 A	01-Jun-15	30%			Behind programme	Bridge A2 South Abutment - Backfilling, including compaction (2nd of 3 parts)
BA2.2450	Bridge A2 South Abutment - Backfilling, including compaction (3rd of 3 parts)	12d	12d	02-Jun-15	17-Jun-15	0%			Behind programme	Bridge A2 South Abutment - Backfilling, including compaction (3rd of 3 parts)
BA2 - Foundation and Pier B7										
Pier B7										
BA2.2120	Bridge A2 Pier B7 - Formwork removal	4d	0d	11-May-15 A	12-May-15 A	100%			Behind programme	Bridge A2 Pier B7 - Formwork removal
BA2.2460	Bridge A2 Pier B7 - Backfilling	6d	6d	01-Jun-15	06-Jun-15	0%			Behind programme	Bridge A2 Pier B7 - Backfilling
Decking										
Span B3-B4										
BA2.1830-3	Bridge A2 - Construct Bridge deck, span B3-B4 (Base) Steel bar + Concreting	7d	5d	17-Apr-15 A	26-May-15	90%			Behind programme	Bridge A2 - Construct Bridge deck, span B3-B4 (Base) Steel bar + Concreting
BA2.1830-4	Bridge A2 - Construct Bridge deck, span B3-B4 - (Top+Web) Falsework	3d	3d	27-May-15	29-May-15	0%			Behind programme	Bridge A2 - Construct Bridge deck, span B3-B4 - (Top+Web) Falsework
BA2.1830-5	Bridge A2 - Construct Bridge deck, span B3-B4 (Top+Web) Formwork	5d	5d	30-May-15	04-Jun-15	0%			Behind programme	Bridge A2 - Construct Bridge deck, span B3-B4 (Top+Web) Formwork
BA2.1830-6	Bridge A2 - Construct Bridge deck, span B3-B4 (Top+Web) Steel bar + Concreting	9d	9d	05-Jun-15	15-Jun-15	0%			Behind programme	Bridge A2 - Construct Bridge deck, span B3-B4 (Top+Web) Steel bar + Concreting
BA2.1830-7	Bridge A2 - Stressing Works, span B3-B4	6d	6d	25-Jun-15	02-Jul-15	0%	02-Jul-15	12-Jun-15	Behind programme	Bridge A2 - Stressing Works, span B3-B4
Span B4-B5										
BA2.1830-10	Bridge A2 - Construct Bridge deck, span B4-B5 (Base) Steel bar + Concreting	7d	17d	05-May-15 A	09-Jun-15	75%			Behind programme	Bridge A2 - Construct Bridge deck, span B4-B5 (Base) Steel bar + Concreting
BA2.1830-11	Bridge A2 - Construct Bridge deck, span B4-B5 - (Top+Web) Falsework	3d	3d	06-Jun-15	09-Jun-15	0%			Behind programme	Bridge A2 - Construct Bridge deck, span B4-B5 - (Top+Web) Falsework
BA2.1830-12	Bridge A2 - Construct Bridge deck, span B4-B5 (Top+Web) Formwork	5d	5d	10-Jun-15	15-Jun-15	0%			Behind programme	Bridge A2 - Construct Bridge deck, span B4-B5 (Top+Web) Formwork
BA2.1830-13	Bridge A2 - Construct Bridge deck, span B4-B5 (Top+Web) Steel bar + Concreting	5d	5d	16-Jun-15	22-Jun-15	0%			Behind programme	Bridge A2 - Construct Bridge deck, span B4-B5 (Top+Web) Steel bar + Concreting
BA2.1830-14	Bridge A2 - Stressing Works, span B4-B5	6d	6d	02-Jul-15	08-Jul-15	0%	08-Jul-15	02-Jul-15	Behind programme	Bridge A2 - Stressing Works, span B4-B5
Span B5-B6										
BA2.1830-16	Bridge A2 - Construct Bridge deck, span B5-B6 (Base) Formwork	7d	9d	23-Apr-15 A	30-May-15	75%			Behind programme	Bridge A2 - Construct Bridge deck, span B5-B6 (Base) Formwork
BA2.1830-17	Bridge A2 - Construct Bridge deck, span B5-B6 (Base) Steel bar + Concreting	7d	7d	01-Jun-15	08-Jun-15	0%			Behind programme	Bridge A2 - Construct Bridge deck, span B5-B6 (Base) Steel bar + Concreting
BA2.1830-37	Bridge A2 - Construct Bridge deck, span B5-B6 (Base), Concreting	1d	1d	17-Jun-15	17-Jun-15	0%			Behind programme	Bridge A2 - Construct Bridge deck, span B5-B6 (Base), Concreting
BA2.1830-18	Bridge A2 - Construct Bridge deck, span B5-B6 - (Top+Web) Falsework	3d	3d	18-Jun-15	22-Jun-15	0%			Behind programme	Bridge A2 - Construct Bridge deck, span B5-B6 - (Top+Web) Falsework
BA2.1830-19	Bridge A2 - Construct Bridge deck, span B5-B6 (Top+Web) Formwork	5d	5d	23-Jun-15	27-Jun-15	0%			Behind programme	Bridge A2 - Construct Bridge deck, span B5-B6 (Top+Web) Formwork
BA2.1830-20	Bridge A2 - Construct Bridge deck, span B5-B6 (Top+Web) Steel bar + Concreting	5d	5d	25-Jun-15	30-Jun-15	0%			Behind programme	Bridge A2 - Construct Bridge deck, span B5-B6 (Top+Web) Steel bar + Concreting
BA2.1830-21	Bridge A2 - Stressing Works, span B5-B6	6d	6d	10-Jul-15	16-Jul-15	0%	16-Jul-15	20-Jul-15	Behind programme	Bridge A2 - Stressing Works, span B5-B6
Span B6-B7										
BA2.1830-22	Bridge A2 - Construct Bridge deck, span B6-B7 - (Base) Falsework	10d	10d	03-Jul-15	14-Jul-15	0%			Behind programme	Bridge A2 - Construct Bridge deck, span B6-B7 - (Base) Falsework
BA2.1830-23	Bridge A2 - Construct Bridge deck, span B6-B7 (Base) Formwork	7d	7d	15-Jul-15	22-Jul-15	0%			Behind programme	Bridge A2 - Construct Bridge deck, span B6-B7 (Base) Formwork
BA2.1830-24	Bridge A2 - Construct Bridge deck, span B6-B7 (Base) Steel bar + Concreting	7d	7d	23-Jul-15	30-Jul-15	0%			Behind programme	Bridge A2 - Construct Bridge deck, span B6-B7 (Base) Steel bar + Concreting
BA2.1830-25	Bridge A2 - Construct Bridge deck, span B6-B7 (Top+Web) Falsework	3d	3d	31-Jul-15	03-Aug-15	0%			Behind programme	Bridge A2 - Construct Bridge deck, span B6-B7 (Top+Web) Falsework
BA2.1830-26	Bridge A2 - Construct Bridge deck, span B6-B7 (Top+Web) Formwork	5d	5d	04-Aug-15	08-Aug-15	0%			Behind programme	Bridge A2 - Construct Bridge deck, span B6-B7 (Top+Web) Formwork
BA2.1830-27	Bridge A2 - Construct Bridge deck, span B6-B7 (Top+Web) Steel bar + Concreting	5d	5d	04-Aug-15	08-Aug-15	0%			Behind programme	Bridge A2 - Construct Bridge deck, span B6-B7 (Top+Web) Steel bar + Concreting
BA2.1830-28	Bridge A2 - Stressing Works, span B6-B7	6d	6d	18-Aug-15	24-Aug-15	0%	14-Aug-15	06-Aug-15	Behind programme	Bridge A2 - Stressing Works, span B6-B7
BA2 - Re-Provisioned Staircase										
Staircase										
BA2.2430	BA2 Re-prov. staircase - RC beam C1 - C2 - Concreting and removal of formwork	4d	0d	07-May-15 A	11-May-15 A	100%			Behind programme	BA2 Re-prov. staircase - RC beam C1 - C2 - Concreting and removal of formwork
Utility Culverts 1, 2 & 3 (Works under Section 2)										
Utility Culvert No. 1 Ext. across the road leading to Cheong Hong Road [48m Approx.]-1										
RC Works for UC1										
UC1.1100	Util. Culvert No. 1 Ext. - Backfilling & road works on top 9 by staged TTA)12	12d	16d	05-Nov-14 A	08-Jun-15	70%			Behind Programme	Util. Culvert No. 1 Ext. - Backfilling & road works on top 9 by staged TTA)12
UC1.1161	Util. Culvert No. 1 Ext. - Demolish existing shaft of UC1	15d	15d	23-May-15	10-Jun-15	0%			Behind Programme	Util. Culvert No. 1 Ext. - Demolish existing shaft of UC1
UC1.1110	Utility Culvert No. 1 Extension Complete	0d	0d		10-Jun-15	0%	10-Jun-15	27-Apr-15	Behind Programme	Utility Culvert No. 1 Extension Complete
Permanent Utility Diversion inside UC 1										
UC1.1114	Permanent Utility diversion - telecom cable (by others), Stage 1	16d	16d	18-Jul-15	05-Aug-15	0%			Behind Programme	Permanent Utility diversion - telecom cable (by others), Stage 1
UC1.1115	Permanent Utility diversion - cutting/joining/switching ATC/CAD cables (by others)	14d	14d	18-Jul-15	03-Aug-15	0%			Behind Programme	Permanent Utility diversion - cutting/joining/switching ATC/CAD cables (by others)
UC1.1116	Permanent Utility diversion - cutting/joining/switching ATC/CAD cables complete	0d	0d		03-Aug-15	0%			Behind Programme	Permanent Utility diversion - cutting/joining/switching ATC/CAD cables complete
UC1.1163	Permanent Utility diversion - telecom cable (by others), Stage 2	16d	16d	06-Aug-15	24-Aug-15	0%			Behind Programme	Permanent Utility diversion - telecom cable (by others), Stage 2
Utility Culvert No. 2 Ext. near Bridge A2 [15m Approx.] (Works under Section 2)										
RC Works for UC2										
UC2.1040	Util. Culvert No. 2 Ext. - Backfilling	5d	20d	19-Nov-14 A	12-Jun-15	80%			Behind Programme	Util. Culvert No. 2 Ext. - Backfilling
UC2.1050	Util. Culvert No. 2 Extension Complete	0d	0d		12-Jun-15	0%	12-Jun-15	25-Apr-15	Behind Programme	Util. Culvert No. 2 Extension Complete
Permanent Utility Diversion inside UC2										
UC2.1054	Permanent Utility Diversion - fresh water main (by CSHK), Stage 1	15d	15d	27-May-15	12-Jun-15	0%			Behind Programme	Permanent Utility Diversion - fresh water main (by CSHK), Stage 1
UC2.1052	Permanent Utility Diversion - sewer main (by CSHK), Stage 1	15d	15d	27-May-15	12-Jun-15	0%			Behind Programme	Permanent Utility Diversion - sewer main (by CSHK), Stage 1
UC2.10541	Permanent Utility Diversion - fresh water main (by CSHK), Stage 2	15d	15d	13						

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/Rev/1 Completion	Remarks (based on DWP/Rev/0/5)	2015																								
										June							July							August							ber			
											ay	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30							
BA1.1260-17	BA1 Bridge Deck - Ground levelling/trimming for Base Slab/Web Scaffold Erection, (North abut. - A3)	14d	14d	13-Jun-15	30-Jun-15	0%			Behind Programme																									
BA1.1260-18	BA1 Bridge Deck - Base Slab/Web Scaffold Erection, (North abut. - A3)	14d	14d	02-Jul-15	17-Jul-15	0%			Behind Programme																									
BA1.1260-19	BA1 Bridge Deck - Base Slab/Web Formwork Erection, (North abut. - A3)	14d	14d	18-Jul-15	03-Aug-15	0%			Behind Programme																									
BA1.1260-20	BA1 Bridge Deck - Base Slab/Web Rebar Fixing, (North abut. - A3)	12d	12d	04-Aug-15	17-Aug-15	0%			Behind Programme																									
BA1.1260-21	BA1 Bridge Deck - Base Slab/Web Concreting, (North abut. - A3)	1d	1d	18-Aug-15	18-Aug-15	0%			Behind Programme																									
Base Slab and Web between South Abutment and Pier A1																																		
BA1.1260-40	BA1 Bridge Deck - Ground levelling/trimming for Base Slab/Web Scaffold Erection, (South abut. - A1)	14d	14d	26-Jun-15	13-Jul-15	0%			Behind Programme																									
BA1.1260-41	BA1 Bridge Deck - Base Slab/Web Scaffold Erection, (South abut. - A1)	14d	14d	14-Jul-15	29-Jul-15	0%			Behind Programme																									
BA1.1260-42	BA1 Bridge Deck - Base Slab/Web Formwork Erection, (South abut. - A1)	14d	14d	30-Jul-15	14-Aug-15	0%			Behind Programme																									
BA1.1260-43	BA1 Bridge Deck - Base Slab/Web Rebar Fixing, (South abut. - A1)	12d	12d	15-Aug-15	28-Aug-15	0%			Behind Programme																									
Top Slab between North Abutment and Pier A3																																		
BA1.1260-22	BA1 Bridge Deck - Top Slab Scaffold Falsework and Formwork Erection, (North abut. - A3)	10d	10d	19-Aug-15	29-Aug-15	0%			Behind Programme																									
Bridge A1 - Abutment Construction																																		
South Abutment																																		
Wall Construction (Lower Part)																																		
BA1.1020-2	BA1 South Abut. - Wall Constriction (lower part), Formwork Erection	15d	0d	24-Apr-15 A	18-May-15 A	100%			Behind Programme																									
BA1.1020-3	BA1 South Abut. - Wall Constriction (lower part), Rebar Fixing	15d	0d	24-Apr-15 A	15-May-15 A	100%			Behind Programme																									
BA1.1020-4	BA1 South Abut. - Wall Constriction (lower part), Concreting	1d	0d	20-May-15 A	20-May-15 A	100%			Behind Programme																									
BA1.1020-5	BA1 South Abut. - Wall Constriction (lower part), Formwork Removal	5d	5d	20-May-15	26-May-15	0%			Behind Programme																									
Wall Construction (Upper Part)																																		
BA1.1020-6	BA1 South Abut. - Wall Constriction (upper part), Formwork Erection	7d	7d	27-May-15	03-Jun-15	0%			Behind Programme																									
BA1.1020-7	BA1 South Abut. - Wall Constriction (upper part), Rebar Fixing	7d	7d	04-Jun-15	11-Jun-15	0%			Behind Programme																									
BA1.1020-8	BA1 South Abut. - Wall Constriction (upper part), Concreting	1d	1d	12-Jun-15	12-Jun-15	0%			Behind Programme																									
BA1.1020-9	BA1 South Abut. - Wall Constriction (upper part), Formwork Removal	1d	1d	13-Jun-15	13-Jun-15	0%			Behind Programme																									
BA1.1020-10	BA1 South Abut. - Wall Constriction (upper part), Scaffold Removal	5d	5d	15-Jun-15	19-Jun-15	0%			Behind Programme																									
BA1.1020-30	BA1 South Abut. - Plinths, Bearing installation	5d	5d	22-Jun-15	26-Jun-15	0%	26-Jun-15	10-Jul-15	Behind Programme																									
North Abutment																																		
Wall Construction (Lower Part)																																		
BA1.1020-15	BA1 North Abut. - Wall Constriction (lower part), Formwork Removal	5d	5d	20-May-15	26-May-15	0%			Behind Programme																									
Wall Construction (Upper Part)																																		
BA1.1020-16	BA1 North Abut. - Wall Constriction (upper part), Formwork Erection	7d	7d	27-May-15	03-Jun-15	0%			Behind Programme																									
BA1.1020-17	BA1 North Abut. - Wall Constriction (upper part), Rebar Fixing	7d	7d	04-Jun-15	11-Jun-15	0%			Behind Programme																									
BA1.1020-18	BA1 North Abut. - Wall Constriction (upper part), Concreting	1d	1d	12-Jun-15	12-Jun-15	0%			Behind Programme																									
BA1.1020-19	BA1 North Abut. - Wall Constriction (upper part), Formwork Removal	1d	1d	13-Jun-15	13-Jun-15	0%			Behind Programme																									
BA1.1020-20	BA1 North Abut. - Wall Constriction (upper part), Scaffold Removal	5d	5d	15-Jun-15	19-Jun-15	0%			Behind Programme																									
BA1.1020-40	BA1 North Abut. - Plinths, Bearing installation	5d	5d	22-Jun-15	26-Jun-15	0%	26-Jun-15	6-Jun-15	Behind Programme																									
Retaining Wall B (Bay 1 to Bay 3)																																		
BA1.1020-51	Retaining Wall B - B2 - Formwork + Steel Bar Fixing	14d	0d	07-May-15 A	19-May-15 A	100%			Behind Programme																									
BA1.1020-52	Retaining Wall B - B2 - Concreting	1d	1d	21-May-15	21-May-15	0%			Behind Programme																									
BA1.1020-53	Retaining Wall B - B3 - Excavation	15d	15d	22-May-15	09-Jun-15	0%			Behind Programme																									
BA1.1020-54	Retaining Wall B - B3 - Formwork + Steel Bar Fixing	14d	14d	10-Jun-15	26-Jun-15	0%			Behind Programme																									
BA1.1020-55	Retaining Wall B - B3 - Concreting	1d	1d	27-Jun-15	27-Jun-15	0%			Behind Programme																									
BA1.1020-56	Retaining Wall B - B1 - Excavation	15d	15d	29-Jun-15	16-Jul-15	0%			Behind Programme																									
BA1.1020-57	Retaining Wall B - B1 - Formwork + Steel Bar Fixing	14d	14d	17-Jul-15	01-Aug-15	0%			Behind Programme																									
BA1.1020-58	Retaining Wall B - B1 - Concreting	1d	1d	03-Aug-15	03-Aug-15	0%			Behind Programme																									
Retaining Wall D (Bay 1 to Bay 3)																																		
BA1.1020-130	Retaining Wall D - D1 - Backfilling works to formation	15d	15d	02-Jun-15*	18-Jun-15	0%			Behind Programme																									
BA1.1020-140	Retaining Wall D - D1 - Formwork + Steel Bar Fixing	14d	14d	19-Jun-15	07-Jul-15	0%			Behind Programme																									
BA1.1020-170	Retaining Wall D - D1 - Concreting	1d	1d	08-Jul-15	08-Jul-15	0%			Behind Programme																									
BA1.1020-180	Retaining Wall D - D2 - Excavation	15d	15d	09-Jul-15	25-Jul-15	0%			Behind Programme																									
BA1.1020-190	Retaining Wall D - D2 - Formwork + Steel Bar Fixing	14d	14d	27-Jul-15	11-Aug-15	0%			Behind Programme																									
BA1.1020-200	Retaining Wall D - D2 - Concreting	1d	1d	12-Aug-15	12-Aug-15	0%			Behind Programme																									
BA1.1020-210	Retaining Wall D - D3 - Excavation	15d	15d	13-Aug-15	29-Aug-15	0%			Behind Programme																									
Retaining Wall A (Bay 1 to Bay 3 - base slab)																																		
BA1.1020-150	Retaining Wall A - A3 - Formwork + Steel Bar Fixing	14d	0d	08-May-15 A	20-May-15 A	100%			Behind Programme																									
BA1.1020-160	Retaining Wall A - A3 - Concreting	1d	1d	20-May-15	20-May-15	0%			Behind Programme																									
BA1.1020-70	Retaining Wall A - A2 - Excavation	15d	15d	21-May-15	08-Jun-15	0%			Behind Programme																									
BA1.1020-80	Retaining Wall A - A2 - Formwork + Steel Bar Fixing	14d	14d	09-Jun-15	25-Jun-15	0%			Behind Programme																									
BA1.1020-90	Retaining Wall A - A2 - Concreting	1d	1d	26-Jun-15	26-Jun-15	0%			Behind Programme																									
BA1.1020-100	Retaining Wall A - A1 - Excavation	15d	15d	27-Jun-15	15-Jul-15	0%			Behind Programme																									
BA1.1020-110	Retaining Wall A - A1 - Formwork + Steel Bar Fixing	14d	14d	16-Jul-15	31-Jul-15	0%			Behind Programme																									
BA1.1020-120	Retaining Wall A - A1 - Concreting	1d	1d	01-Aug-15	01-Aug-15	0%			Behind Programme																									
Modification of Retaining Wall (at South of Tung Fai Road)																																		
Construction of New Retaining Wall (PART A)																																		
Bay 6																																		
RW1070	New retaining wall - Backfilling	10d	19d	20-Apr-15 A	11-Jun-15	60%			Behind Programme																									
RW1480	New retaining wall - Construction of Parapet	5d	5d	12-Jun-15	17-Jun-15	0%			Behind Programme																									
Bay 7																																		
RW1100	New retaining wall - Backfilling	10d	19d	20-Apr-15 A	11-Jun-15	60%			Behind Programme																									
RW1490	New retaining wall - Construction of Parapet	5d	5d	12-Jun-15	17-Jun-15	0%			Behind Programme																									
Bay 8																																		
RW1130	New retaining wall - Backfilling	10d	19d	20-Apr-15 A	11-Jun-15	60%			Behind Programme																									
RW1500	New retaining wall - Construction of Parapet	5d	5d	12-Jun-15	17-Jun-15	0%			Behind Programme																									
Bay 9																																		
RW1160	New retaining wall - Backfilling	10d	19d	20-Apr-15 A	11-Jun-15	60%			Behind Programme																									
RW1510	New retaining wall - Construction of Parapet	5d	5d	12-Jun-15	17-Jun-15	0%	17-Jun-15	18-May-15	Behind Programme																									
Modification of Retaining Wall (Part B & C)																																		
Bay 1																																		
RW1200	Modification of retaining wall - Backfilling	10d	10d	18-Jun-15	30-Jun-15	0%			Behind Programme																									
RW1430	Modification of retaining wall - Parapet	5d	5d	02-Jul-15	07-Jul-15	0%	07-Jul-15	11-Jun-15	Behind Programme																									
Bay 2																																		
RW1250	Modification of retaining wall - Mass concrete with top slab	14d	14d	02-Jun-15	17-Jun-15	0%			Behind Programme																									
RW1260	Modification of retaining wall - Backfilling	10d	10d	18-Jun-15	30-Jun-15	0%			Behind Programme																									
RW1440	Modification of retaining wall - Parapet	5d	5d	02-Jul-15	07-Jul-15	0%			Behind Programme																									
Bay 3																																		
RW1420	Modification of retaining wall - Mass concrete with top slab	14d	12d	12-May-15 A	03-Jun-15	50%			Behind Programme																									
RW1280	Modification of retaining wall - Backfilling	10d	10d	03-Jun-15	13-Jun-15	0%			Behind Programme																									
RW1450	Modification of retaining wall - Parapet	5d	5d	13-Jun-15	18-Jun-15	0%			Behind Programme																									
Bay 4																																		
RW1330	Modification of retaining wall - Backfilling	10d	10d	23-May-15	04-Jun-15	0%			Behind Programme																									
RW1470	Modification of retaining wall - Parapet	5d	5d	05-Jun-15	10-Jun-15	0%			Behind Programme																									
Bay 5																																		
RW1390	Modification of retaining wall - Wall Stem with top slab, Stage 2	14d	3d	07-May-15 A	22-May-15	85%																												