

Activity ID	Activity Description	Orig Dur	Start Date	Finish Date	2017												2018		
					APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR			
BLOCK 51 ARBUTHNOT WING																			
SB51-0010	AW - FINISHES & E/M WORK	379*	20JUN16A	03JUL17															
EXTERNAL WORKS																			
SBEW-0010	EXTERNAL WORK (INCL BLK 4 PROTECTIVE PLATFORM)	543*	04JUL16A	28DEC17															
STATUTORY INSPECT & HANDOVER (EXCL BLK 09 & 10)																			
SBST-0010	SUBMIT BA13 & BA14	0		21JUL17															
SBST-0020	BD INSPECTION	14*	22JUL17	04AUG17															
SBST-0030	ISSUE OP & BA14 ACKNOWLEDGEMENT	0		04AUG17															
SBST-0040	HANDOVER FOR PC	27*	22JUL17	17AUG17															
SBST-0050	PRACTICAL COMPLETION	0		17AUG17															
STATUTORY INSPECTIONS & HANDOVER (BLK 10)																			
SBST-0170	SUBMIT BA14	0		03NOV17															
SBST-0180	BD INSPECTION	28*	04NOV17	01DEC17															
SBST-0190	ISSUE BA14 ACKNOWLEDGEMENT	0		01DEC17															
SBST-0200	HANDOVER FOR PC	28*	04NOV17	01DEC17															
SBST-0210	PRACTICAL COMPLETION	0		01DEC17															
STATUTORY INSPECTIONS & HANDOVER (BLK 9)																			
SBST-0110	SUBMIT BA14	0		14DEC17															
SBST-0120	BD INSPECTION	28*	15DEC17	11JAN18															
SBST-0130	ISSUE BA14 ACKNOWLEDGEMENT	0		11JAN18															
SBST-0140	HANDOVER FOR PC	28*	15DEC17	11JAN18															
SBST-0150	PRACTICAL COMPLETION	0		11JAN18															

Start Date 07JUL10
 Finish Date 09AUG18
 Data Date 27APR17
 Run Date 04MAY17 13:04



7D02

**CENTRAL POLICE STATION
 CONSERVATION AND REVITALIZATION**

**SUMMARY PROGRAMME TO COMPLETION REV 7B
 (EXCL BLOCK 4)**

(WITH PROGRESS AS OF 27 APRIL 2017)



GCL/P/J3416/SUM/CP07B			
Date	Revision	Checked	Approved

Activity ID	Activity Description	Dur	Start Date	Finish Date	SA Programme Start	SA Programme Finish	% Comp	Last Update 30MARCH2017 % Comp	2016												2017												2018											
									O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S

MANAGEMENT CONTRACT / ON-SITE WORKS

SITE WORKS

Proposed New Footbridge									
WP401 - Footbridge Piling & Pile Cap									
F2300105	Footbridge const'n - piling, ELS & pile cap	630*	05OCT15A	25JUN17	26JUL15	20JUL16	91	86	Footbridge const'n - piling, ELS & pile cap
F2300125	STAGE 1 - PILING & PILE TEST	583*	05OCT15A	09MAY17	26JUL15	17APR16	98	91	STAGE 1 - PILING & PILE TEST
F2300135	STAGE 2 - PILE CAP CONSTRUCTION	40*	10MAY17	18JUN17	18APR16	01JUN16	0	0	STAGE 2 - PILE CAP CONSTRUCTION
F2300145	STAGE 3 - ROADWORK REINSTATEMENT	7*	19JUN17	25JUN17	02JUN16	20JUL16	0	0	STAGE 3 - ROADWORK REINSTATEMENT
WP402 - Footbridge Superstructure									
F2300108	Footbridge cont'n - site access	0	26JUN17		21JUL16		0	0	Footbridge cont'n - site access
F2300110	Footbridge cont'n-Pier, bridge deck&Finish/E&M	223*	26JUN17	03FEB18	21JUL16	26APR17	0	0	Footbridge cont'n-Pier, bridge deck&Finish/E&M
F2300155	Footbridge cont'n - Pier & bridge deck structure	130*	26JUN17	02NOV17	21JUL16	27NOV16	0	0	Footbridge cont'n - Pier & bridge deck structure
F2300165	Footbridge cont'n - Finishes & E/M & inspection	93*	03NOV17	03FEB18	28NOV16	26APR17	0	0	Footbridge cont'n - Finishes & E/M & inspection
Design & WP Contractors Procurement									
F2301840	Superstruct WP - Mobilise/Lead time to commence	150	17MAR16A	20MAY17	30DEC15	27MAY16	84	65	Superstruct WP - Mobilise/Lead time to commence
BD Submission & Approval									
F2301860	Superstructure	60	22MAR17A	20MAY17			60	13	Superstructure
Construction - Foundation									
Load Test - Shear H Pile (zone B)									
F2302061A	BA10 Notice Period Completed for ELS	0		16MAR17A			100	100	BA10 Notice Period Completed for ELS
F2302061B	GEO comment- additional monitoring point	0		22MAR17A			100	100	GEO comment- additional monitoring point
F2302061C	GEO comment- pile load test requirements	0		28MAR17A			100	100	GEO comment- pile load test requirements
F2302064F	Planking suspended after GEO visit on 31OCT2016	0		31OCT16A			100	100	Planking suspended after GEO visit on 31OCT2016
F2302064G	Explore alternative ELS / planking method	17	01NOV16A	17NOV16A			100	100	Explore alternative ELS / planking method
F2302065A	Resubmit ELS/planking drawing to BD for approval	30	25NOV16A	16DEC16A			100	100	Resubmit ELS/planking drawing to BD for approval(withdraw on 16Dec2016)
F2302065B	Withdraw ELS/planking BD resubmission	0		16DEC16A			100	100	Withdraw ELS/planking BD resubmission
F2302070	Prepare & submit test report - shear H pile	11	14APR17A	20APR17A	05FEB16	18FEB16	100	0	Prepare & submit test report - shear H pile
F2302160	Submit BA8 for ELS consent	28	15FEB17A	14MAR17A			100	100	Submit BA8 for ELS consent
General									
F2302080	BD acknowledgement	28	11APR17A	09MAY17	21MAR16	17APR16	54	0	BD acknowledgement
F2302090	Apply pile cap consent	28	11APR17A	09MAY17	21MAR16	17APR16	54	0	Apply pile cap consent
F2302110	Apply superstructure consent	30	21MAY17	19JUN17	23JUN16	13JUL16	0	0	Apply superstructure consent
Construction - Structure, Finishes & E/M									
F2302094	Exc pile caps (zone A) Part 1	46	12DEC16A	05JAN17A			100	100	Exc pile caps (zone A) Part 1
F2302094C	Exc pile cap (zone A) Part 2	20	21FEB17A	07MAR17A			100	100	Exc pile cap (zone A) Part 2
F2302100	Construct pile cap	40	10MAY17	18JUN17	18APR16	01JUN16	0	0	Construct pile cap
F2302120	Backfilling of excavated area	7	19JUN17	25JUN17	14JUL16	20JUL16	0	0	Backfilling of excavated area
F2302130	Erection of temporary steel decking	70	26JUN17	03SEP17	21JUL16	28SEP16	0	0	Erection of temporary steel decking
F2302200	Pier Construction	56	10JUL17	03SEP17	04AUG16	28SEP16	0	0	Pier Construction
F2302300	Footbridge Structure	60	04SEP17	02NOV17	29SEP16	27NOV16	0	0	Footbridge Structure
F2302310	Ex Central escalator modification work	45	04SEP17	18OCT17			0	0	Ex Central escalator modification work
F2302400	Finishes & E&M	58	03NOV17	30DEC17	28NOV16	25FEB17	0	0	Finishes & E&M(assume no needle gun finishes)
F2302403	Curing	28	03NOV17	30NOV17			0	0	Curing
F2302405	Dismantle of temporary steel decking	30	01DEC17	30DEC17	26DEC16	24JAN17	0	0	Dismantle of temporary steel decking
F2302410	Footpath refurbishment work	30	16DEC17	14JAN18	10JAN17	08FEB17	0	0	Footpath refurbishment work
F2302500	Statutory Inspection	35	31DEC17	03FEB18	26FEB17	26APR17	0	0	Statutory Inspection(period reviewed & reduced)
F2302510	Remaining roadworks at street level	30	15JAN18	13FEB18			0	0	Remaining roadworks at street level

Start Date	01JUL11	Early Bar
Finish Date	13FEB18	T1 Bar
Data Date	27APR17	Progress Bar
Run Date	02MAY17 09:36	

F7D2	
------	--

**CENTRAL POLICE STATION
 CONSERVATION AND REVITALIZATION
 TARGET CONSTRUCTION PROGRAMME FOR
 FOOTBRIDGE
 (WITH PROGRESS AS OF 27 APR 2017)
 (WITH OBJECTION FROM PUBLIC)**



GCL / P / J3416 / CP06A (Footbridge)			
Date	Revision	Checked	Approved
25MAR14	assume no objection from public		
28APR14	amend to account for public objections to Gazet		
22FEB16	programme reviewed		
23FEB16	revised to include comments		
14NOV16	revised to cater for Zone B planking		
17NOV16	revised after meeting on 17Nov2016		