

APPENDIX 2.2 - Construction Schedule

No.	Activity Description	Duration (days)	Start Date	Finish Date	Period																								
					1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
1	Site Clearance				8d	17d	18d	21d	4d	1d	24d	3d	4d	3d	4d	33d	43d	3d	4d	32d	35d	32d	80d	8d	16d	11d	2d	25d	
a	Site Clearance	08 days	15-May-06	23-May-06	#####																								
b	Erection of Office/Hoarding/Fencing	60 days	24-May-06	22-Jul-06	#####	#####	#####	#####	#####																				
2	Mobilization																												
a	Plant set up	03 days	24-May-06	28-May-06	#####	#####	#####	#####																					
b	Construction of working platform	58 days	28-May-06	22-Jul-06	#####	#####	#####	#####	#####																				
c	Mobilizing & Assembling of drilling machine/Ground Investigation	29 days	19-Jul-06	18-Aug-06					#####	#####																			
3	Pile installation																												
	<i>Preliminary pile installation (1 nr)</i>																												
a	Pre-drilling	03 days	17-Aug-06	19-Aug-06							#####	#####																	
b	Drilling and installing casing	03 days	21-Aug-06	23-Aug-06							#####	#####																	
c	Installing H-pile	03 days	24-Aug-06	26-Aug-06								#####																	
d	Grouting	03 days	28-Aug-06	30-Aug-06									#####																
e	Preliminary pile test (1 nr)	33 days	31-Aug-06	2-Oct-06										#####															
	<i>Pile installation (23 nr)</i>																												
f	Pre-drilling	83 days	24-Aug-06	14-Nov-06									#####	#####	#####	#####													
g	Drilling and installing casing	82 days	28-Aug-06	17-Nov-06										#####	#####	#####	#####												
h	Installing H-pile	83 days	31-Aug-06	21-Nov-06											#####	#####	#####	#####											
i	Grouting	82 days	3-Oct-06	23-Dec-06												#####	#####	#####	#####										
j	Main pile test (2 nr - tension and compression)	33 days	29-Dec-06	27-Jan-07													#####	#####	#####	#####									
4	Helipad construction																												
a	Construction of beams and slabs (Helipad)/(EVA)	121 days	29-Jan-07	29-May-07																									
b	Construction wave return walls (Helipad)/(EVA)/Road & Drainage Works	24 days	30-May-07	22-Jun-07																		#####	#####						
5	E&M Works																												
a	E&M Installation	35 days	30-May-07	3-Jul-07																									
b	E&M Testing & commissioning	02 days	4-Jul-07	5-Jul-07																				#####	#####	#####			
6	Demobilization																												
a	Demobilization of working platform and plants	25 days	6-Jul-07	30-Jul-07																									#####

Construction activity will be carried out during the assessment period