

Maeda Corporation
 Contract No. DC/2005/01
 Expansion of Shek Wu Hui Sewage Treatment Works and
 Upgrading of Ting Kok Road Pumping Station No.5
Master Programme (Rev. 2)

| ID | Task Name | Duration | Start | Finish | 2006 | | | | | | | | | | | | 2007 | | | | | | | | | | | | 2008 | | | | | | | | | | | | | | | | | |
|-----|---------------------------------------|----------|--------------|--------------|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|--|--|--|--|--|
| | | | | | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | | | | | |
| 574 | Construction of Boundary Wall | 58 days | Mon 07/8/13 | Thu 07/10/18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 575 | Demolition of Existing Boundary Wall | 7 days | Fri 07/10/19 | Fri 07/10/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 576 | Road Paving | 21 days | Fri 07/10/19 | Mon 07/11/12 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 577 | Testing and Commissioning (by Others) | 106 days | Mon 07/7/16 | Thu 07/11/15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 578 | Connection to MH F2 | 7 days | Tue 07/10/30 | Tue 07/11/6 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 579 | Connection to MH1 | 7 days | Tue 07/10/30 | Tue 07/11/6 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 580 | Demolition of existing pumping pit | 7 days | Wed 07/11/7 | Wed 07/11/14 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 581 | Grouting for Existing Sewer & Manhole | 30 days | Thu 07/11/15 | Wed 07/12/19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 582 | Landscaping | 30 days | Thu 07/12/20 | Wed 08/1/23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 583 | Establishment works | 35 days | Thu 08/1/24 | Tue 08/3/4 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Date: Fri 06/7/28

Task
Critical Task

Progress
Milestone

Summary

Rolled Up Task

Rolled Up Critical Task
Rolled Up Milestone

Rolled Up Progress
Split

External Tasks
Project Summary