



俊和 - 中國中鐵聯營
CHUN WO - CRGL JOINT VENTURE

Contract No. HK/2009/02

Wan Chai Development Phase II

Central – Wan Chai Bypass at Wan Chai East

Silt Curtain Deployment Plan

Silt Curtain Deployment Plan

M	23/11/12	Full Set of Submission	Jeff Chu <i>lmc</i>	Garry Law 
L	17/10/12	Full Set of Submission	Jeff Chu	Garry Law
K	02/05/12	Full Set of Submission	Jeff Chu	Garry Law
J	07/01/12	Full Set of Submission	Flora Ng	Garry Law
I	05/09/11	Full Set of Submission	Flora Ng	Garry Law
H	01/02/11	Full Set of Submission	Horace Yau	Garry Law
G	19/01/11	Full Set of Submission	Horace Yau	Garry Law
F	05/01/11	Submission for Approval	Horace Yau	Garry Law
E	29/09/10	Submission for Approval	Waffery Lau	P C Chan
D	24/09/10	Submission for Approval	Waffery Lau	P C Chan
C	08/06/10	Submission for Approval	Cecil Cheng	P C Chan
B	01/06/10	Submission for Approval	Cecil Cheng	P C Chan
A	22/03/10	Submission for Approval	Cecil Cheng	P C Chan
O	01/03/10	Submission for Approval	Cecil Cheng	P C Chan
Rev	Date	Status	Prepared By	Reviewed and Approved By Construction Manager



LIST OF CONTENTS	Page
1.0 Introduction	3
2.0 List of Documentation to be Referenced	3
3.0 General Layout of Silt Curtain by Phases	3-5
4.0 Deployment Schedule	5-6
5.0 Construction Programme	6
6.0 Technical Details	6
7.0 Appendices	7-12



1.0 Introduction

The purpose of this deployment plan is to illustrate the general layout, the construction programme, details on the design, operation and maintenance of the silt curtains to be installed for the dredging and filling works of “Wan Chai Reclamation” as recommended in the approved EIA report (Registration No.:AEIAR-125/2008). Chun Wo - CRGL Joint Venture is responsible for the installation, operation, maintenance and removal of the silt curtain.

2.0 List of documentation to be referenced

- 2.1 Particular Specification, the relevant clauses and our remarks for the marine ground investigations is listed as follows for ease of references.

PS Clause No.	Relevant Remarks
PS Appendix 25.4	EP No. EP-356/2009 Clause 2.8 refers. The silt curtain deployment plan shall be certified by the ET Leader and verified by the IEC as conforming to the relevant information and recommendation contained in the approved EIA Report

3.0 General Layout of Silt Curtain (SD-Hanging Type) by Phases

- 3.1 The deployment of Silt Curtain would be divided in to Phases based on the locations of works and the working period, the details of the phasing are as follow:

Phase 1:

The silt curtain shall be deployed in 2 modes. This 1st mode is designed for general marine works from 0700 to 2200 and the 2nd mode is designed for the overnight dredging and rockfilling works from 2200 to 0600. The deployment of hanging type silt curtain in these 2 modes will be operated for 2 months from 17 September 2010 to 16 November 2010 as per CNP no. CW-RS0817-10. In the period of overnight dredging and rockfilling, the additional semi-circular geotextile will be deployed surrounding the silt screen frame installed at the intake ports of Wan Chai pumping station and Sun Hung Kai Centre. The detailed information regarding the hanging type silt curtain deployment refers to the attachment in Appendix A. The precautionary measurement to prevent the disturbance of the existing marine sediment is that the lower part of the hanging type silt curtain would be lifted up by using the preset nylon ropes or strings as shown in the sketch in Appendix E. The part of the bottom of silt curtain would be lifted up by using the nylon rope with diameter of 25mm connected to the lifting hook of the derrick lighter. Once the bottom part of the silt curtain to be lifted to the top part of the silt curtain, the nodes would be made to tie the lifted up part of the curtain resulting in the silt curtain in “bow tie shape” as shown in the sketch attached in Appendix E. After the completion of the action as aforesaid, the silt curtain in “bow tie shape” would be towed to the designated locations by using tug boat so that no disturbance of the ambient marine deposit happens in the course of towing. The procedures for the erection and removal of the additional hanging type silt curtain tied to the anchors are illustrated in Appendix E. For minimization of disturbance of seabed sediment in the course of overnight



俊和 - 中國中鐵聯營
CHUN WO - CRGL JOINT VENTURE

Contract No. HK/2009/02

Wan Chai Development Phase II

Central – Wan Chai Bypass at Wan Chai East

Silt Curtain Deployment Plan

dredging works, this framed silt curtain will be deployed down to the seabed during dredging operation and will be lifted in such manner that the disturbance of seabed marine deposit is minimized.

Phase 2a:

Dredging to be carried out to remove marine deposits from existing seabed to reach the proposed dredging level within Zone A area. (approximate 15 days)

Phase 2b:

Dredging to be carried out to remove marine deposits from existing seabed to reach the proposed dredging level within Zone B area. (approximate 14 days)

Phase 2c:

Rock fill placing would be carried out at the dredged area to form a level platform upto -6mPD for the installation of temporary concrete blocks seawall upto +3.6mPD. Infill of public fill material will be placed upto -1mPD within the temporary sheetpile wall. Reclamation fill are then placed from dredged level up to proposed formation level at approximate +3.5mPD inside the WCR2. (approximate 123 days)

Phase 2d:

Dredging to be carried out to remove marine deposits from existing seabed to reach the proposed dredging level for the installation of Precast Caisson Seawall 2X. Rock fill placing would be carried out at the dredged area to form a level platform upto -6.65mPD for the installation of concrete seawall blocks upto -2.6mPD. (approximate 37 days)

Phase 3:

Silt Curtain to be deployed for the reclamation works of WCR4 and TWCR4 for approximate 10 months, anticipated from April 2012 to January 2013.

Phase 4:

Silt Curtain to be deployed for the reclamation works of WCR3 for approximate 11 months, anticipated from February 2014 to January 2015.

Phase 5:

Silt Curtain to be deployed for the construction of permanent seawall blocks near reclamation works of WCR4, the removal of temporary reclamation TWCR4 and the reinstatement of original seabed. The silt curtains to be deployed for approximate 6 months, anticipated from March 2016 to August 2016.

- 3.2 The layout plans for deployment of silt curtains during different Phases and its general arrangement should refer to Appendix A. To suit the site condition and with reference to the tidal range, the silt curtain would be extended to as close to the seabed level as practicable.
- 3.3 The working procedure for installation of silt curtain should refer to Appendix C.



- 3.4 Regarding the emergency plan for the stakeholders of the pumping station intake ports in the proximity of the overnight dredging area, JV's front line staff will closely communicate with the stakeholders immediately and the dredging works will be stopped in case the sediment spillage from the enclosed type framed silt curtain is happened during dredging works. At the same instant, additional silt curtain will be provided enclosing the pumping station intake in order to cease jeopardising the pumps in the pumping station.
- 3.5 Phase 1a is the Phase for reclamation work after the installation of precise seawall block, caisson and pump station except for the marine access at the east end. Silt curtain is required to enclose the marine access as stated in EPD condition. Upon 80% completion of the reclamation work, the marine access will be closed and filled up with precast concrete block to high water level, anticipated from February 2011 to March 2011.
- 3.6 In order to prevent muddy water from going out of the precast concrete block / caisson, additional silt curtain is prepared on site at Pet Garden. If muddy water is found going out of the concrete block / caisson, silt curtain will be set up around the source to block the muddy water from spreading out. Silt curtain in T6 and T7 will not open for transportation so as to reduce the chance for muddy water for going out. Additional silt curtain shall also be deployed to prevent muddy water escape from the marine access.
- 3.7 The maintenance procedure for silt curtain is as follow:
1. Site supervisors should be responsible to inspect the condition of the silt curtain daily during the course of marine works. An inspection checklist will be prepared and filled in by site supervisors. All checklists should be kept on site for record purpose. A template of checklist is attached on Appendix D.
 2. If silt curtain is found to be damaged and repairing works are identified if necessary, all marine works at within 50m from the location of silt curtain would be temporary suspended. The silt curtain would be lifted up from sea by chain block pulley system, the whole/part of (depends on damaged condition) silt curtain would be replaced. In case of repairing damaged floats, temporary suspension of marine works should not imply.
 3. The suspended marine works as above-mentioned would only be resumed after satisfactorily repairing of the damaged silt curtain.
 4. As a regular maintenance, refuse or debris around the silt curtain would be collected on daily basis to avoid adverse effect to marine plants as well as to the public.
 5. Spare silt curtain sheets and the associated material would be stored on site to maintain for prompt replacement in case of any damages observed.



6. Prior to removal of the silt curtain, site supervisor should closely monitor with the marine plant's operators to ensure no marine works should be carried out at within 50m from the location of silt curtain maintenance.

4.0 Deployment Schedule

- 4.1 The deployment schedule of the silt curtain could refer to the table below. It is prepared based on the Initial Works Programme and may subject to changes to reflect the actual site progress:

Phasing	Anticipated Installation Works		Silt Curtain to be Maintained until	Anticipated Removal by (b)	Total Duration, days = (b) – (a)
	From (a)	To			
Phase 1 (completed)	1 May, 2010	15 May, 2010	15 November, 2010	22 November, 2010	205
Phase 1a (completed)	8 February, 2011	31 March, 2011	31 March, 2011	31 March, 2011	51
Phase 2a (completed)	06 Mar 2012	21 Mar 2012	21 Mar 2012	21 Mar 2012	15
Phase 2b (completed)	22 Mar 2012	05 Apr 2012	05 Apr 2012	05 Apr 2012	14
Phase 2c (completed)	06 Apr 2012	07 Aug 2012	07 Aug 2012	07 Aug 2012	123
Phase 2d	29 Nov 2012	8 Jan 2013	8 Jan 2013	8 Jan 2013	37
Phase 3	15 August, 2012	31 Jan, 2013	31 January, 2013	31 January, 2013	169
Phase 4	18 February, 2014	4 March, 2014	5 January, 2015	12 January, 2015	328
Phase 5	1 April, 2015	14 April, 2015	20 August, 2015	27 August, 2015	148

- 4.2 Silt Curtain would be installed at least 28 days prior to the commencement of dredging works, the silt curtain would only be removed upon completion of filling works at each Phase.



Contract No. HK/2009/02

Wan Chai Development Phase II

Central – Wan Chai Bypass at Wan Chai East

Silt Curtain Deployment Plan

5.0 Construction Programme.

5.1 The Works Programme for the project is enclosed in Appendix B.

6.0 Technical Details

6.1 The technical details on the design, operation and maintenance of the silt curtains are enclosed in Appendix C: SD Type configuration with Impervious silt curtain (Brand: MakMax) and hanging type installation method would be adopted for our project.

7.0 Appendices

7.1 Appendix A – Layout Plan for Silt Curtain Deployment at Different Phases

7.2 Appendix B – Works Program

7.3 Appendix C – Technical Details of the Silt Curtain

7.4 Appendix D – Daily Checklist Template & Significant information regarding the over Night Dredging

7.5 Appendix E – Sequence of Erection and Removal of the Hanging Type Silt Curtain & the Connection and Lifting Up Details of the Hanging Type Silt Curtain



俊和 - 中 國 中 鐵 聯 營
CHUN WO - CRGL JOINT VENTURE

Contract No. HK/2009/02


Wan Chai Development Phase II

Central – Wan Chai Bypass at Wan Chai East

Silt Curtain Deployment Plan

7.1 Appendix A

Layout Plan for Silt Curtain Deployment at Different Stages



SITE BOUNDARY



VICTORIA HARBOUR

LEGEND:

SILT CURTAIN

PRECAST CAISSON / PUMP STATION

PRECAST CONCRETE BLOCK

INSTALLED TEMPORARY SHEET PILE WALL

INSTALLED TEMPORARY SHEET PILE COFFERDAM

SILT CURTAIN
(HANGING TYPE)


INSTALLED TEMPORARY SHEET PILE COFFERDAM


SILT CURTAIN
(HANGING TYPE)

Terry Pier


Seawall
Wan Chai Waterfront Promenade

CONTRACTOR	REV.	DATE	DESCRIPTION	DRG. TITLE:	SCALE	1:1000 (A3)	CAD REF.	CW-CR/ENG/ENG-0467
俊和 - 中國中鐵聯營 CHUN WO - CRGL JOINT VENTURE	A	11 JAN 2011	MINOR REVISION	SILT CURTAIN ARRANGEMENT PHASE Ia	DATE	5 JAN 2011		
PROJECT CONTRACT NO. HK/2009/02 WAN CHAI DEVELOPMENT PHASE II - CENTRAL - WAN CHAI BYPASS AT WAN CHAI EAST	B	12 JAN 2011	MINOR REVISION		DRAWN	M.S. SIN	DESIGNED	V. TONG
	C	17 NOV 2011	MINOR REVISION		CHECKED	V. TONG	APPROVED	---
					DRG. NO.	CWCRJV/HK200902/SK0363		
					REV.	C		







CONTRACTOR	REV.	DATE	DESCRIPTION	DRG. TITLE:	SCALE	1:2000	CAD REF.
俊和 - 中國中鐵聯營 CHUN WO - CRGL JOINT VENTURE				SILT CURTAIN ARRANGEMENT – PHASE 2b (FOR DREDGING IN ZONE B)	DATE	06 JAN 2012	
PROJECT CONTRACT NO. HK/2009/02 WAN CHAI DEVELOPMENT PHASE II - CENTRAL - WAN CHAI BYPASS AT WAN CHAI EAST				DRAWN	---	DESIGNED	---




CONTRACTOR	REV.	DATE	DESCRIPTION	DRG. TITLE:	SCALE	1:2000	CAD REF.
俊和 - 中國中鐵聯營 CHUN WO - CRGL JOINT VENTURE				SILT CURTAIN ARRANGEMENT – PHASE 2c (FOR ROCKFILLING AND RECLAMATION)	DATE	06 JAN 2012	
PROJECT CONTRACT NO. HK/2009/02 WAN CHAI DEVELOPMENT PHASE II - CENTRAL - WAN CHAI BYPASS AT WAN CHAI EAST				DRAWN	---	DESIGNED	---
				CHECKED	---	APPROVED	---
				DRG. NO.	CWCRJV/HK200902/SK0954	REV.	-



CONTRACTOR	REV.	DATE	DESCRIPTION	DRG. TITLE:	SCALE	1:2000	CAD REF.	CW-CR/ENG/ENG-1972
俊和 - 中國中鐵聯營 CHUN WO - CRGL JOINT VENTURE				SILT CURTAIN ARRANGEMENT – PHASE 2d (FOR DREDGING AND ROCKFILLING FOR PRECAST CAISSON SEAWALL 2X)	DATE	07 AUG 2012		
PROJECT CONTRACT NO. HK/2009/02 WAN CHAI DEVELOPMENT PHASE II - CENTRAL - WAN CHAI BYPASS AT WAN CHAI EAST				DRAWN	Y.F.WONG	DESIGNED	DIXON KWOK	DRG. NO. CWCRJV/HK200902/SK1246
				CHECKED	JEFF CHU	APPROVED	GARRY LAW	REV.



CONTRACTOR	REV.	DATE	DESCRIPTION	DRG. TITLE:	SCALE	1:2000	CAD REF.	
 俊和 - 中國中鐵聯營 CHUN WO - CRGL JOINT VENTURE				SILT CURTAIN ARRANGEMENT – PHASE 3	DATE	12 JUL 2011		
PROJECT CONTRACT NO. HK/2009/02 WAN CHAI DEVELOPMENT PHASE II - CENTRAL - WAN CHAI BYPASS AT WAN CHAI EAST					DRAWN	MC PUN	DESIGNED	---
					CHECKED	WAFFERY LAU	APPROVED	---
					DRG. NO.	CWCRJV/HK200902/SK0019		




CONTRACTOR	REV.	DATE	DESCRIPTION	DRG. TITLE:	SCALE	1:2000	CAD REF.	
  CHUN WO - CRGL JOINT VENTURE				SILT CURTAIN ARRANGEMENT – PHASE 4	DATE	12 JUL 2011		
PROJECT CONTRACT NO. HK/2009/02 WAN CHAI DEVELOPMENT PHASE II - CENTRAL - WAN CHAI BYPASS AT WAN CHAI EAST				DRAWN	MC PUN	DESIGNED	---	DRG. NO. CWCRJV/HK200902/SK0020
				CHECKED	WAFFERY LAU	APPROVED	---	REV. A

PHASE 5 SILT CURTAIN

LEGEND:

 SILT CURTAIN(HANGING TYPE)

 RECLAMATION AREA



CONTRACTOR	REV.	DATE	DESCRIPTION	DRG. TITLE:	SCALE	1:2000	CAD REF.	
  俊和 - 中國中鐵聯營 CHUN WO - CRL JOINT VENTURE				SILT CURTAIN ARRANGEMENT – PHASE 5				
PROJECT CONTRACT NO. HK/2009/02 WAN CHAI DEVELOPMENT PHASE II - CENTRAL - WAN CHAI BYPASS AT WAN CHAI EAST					DATE	12 JUL 2011		
					DRAWN	MC PUN	DESIGNED	---
					CHECKED	WAFFERY LAU	APPROVED	---
					DRG. NO.			
					CWCRJV/HK200902/SK0021			
					REV.			A



俊和 - 中國中鐵聯營
CHUN WO - CRGL JOINT VENTURE

Contract No. HK/2009/02


Wan Chai Development Phase II

Central – Wan Chai Bypass at Wan Chai East

Silt Curtain Deployment Plan

7.2 Appendix B

Works Program




俊和 - 中國中鐵聯營
 CHUN WO-CRGL JOINT VENTURE


Remaining Level of Effort ◆ Milestone
 Actual Level of Effort ▶ Summary
 Actual Work
 Remaining Work
 Critical Remaining Work

CEDD CONTRACT NO. HK/2009/02
Wan Chai Development Phase II - Central Wan Chai Bypass at Wanchai East (Contract 2)
Revised Programme dated 2 Aug 2012 with Programme Protection Measures

Date	Revision	Checked	Approved
02-Aug-12	KT	KY	

Page 25 of 27

Activity ID	Activity Name	OD	Start	Finish	% Complete	Total Float	2012			2013			2014			2015			2016														
							M	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	H	M	A	M	J	J	A
S11-S1-	TMTM Plan submission (July 10 to Oct 10)	82	26-Jul-10 A	15-Oct-10 A	100%																												
S11-S1-	Dredging for WCR1 Contaminated Material (Bulk) Except Zone I	30	30-Jun-10 A	19-Aug-10 A	100%																												
S11-S1-	Dredging for WCR1 Contaminated Material (Zone I)	12	19-Aug-10 A	11-Sep-10 A	100%																												
S11-S1-	Trimming for WCR1 Dredging of Contaminated Material	7	20-Aug-10 A	30-Sep-10 A	100%																												
S11-S1-	Dredging for WCR1 Uncontaminated Material (87000/3500=25day) - 1nos 11m3 grab & 1nos. 6m3 grab	25	01-Sep-10 A	09-Oct-10 A	100%																												
S11-S1-	Final Survey and Trimming for WCR1 Dredging of Uncontaminated Material	7	11-Oct-10 A	18-Oct-10 A	100%																												
S11-S1-	Dredging for Permanent Seawall (stage 1) - for outfall section	2	02-Oct-10 A	11-Oct-10 A	100%																												
S11-S1-	Survey for Dredging for Permanent Seawall (Stage 1) - for outfall section	3	12-Oct-10 A	13-Oct-10 A	100%																												
S11-S1-	Dredging for Permanent Seawall (Stage 2,3,4&5)	8	29-Sep-10 A	30-Oct-10 A	100%																												
S11-S1-	Survey for Dredging for Permanent Seawall (Stage 2,3,4&5)	3	30-Oct-10 A	01-Nov-10 A	100%																												
S11-S1-	Dredging for Temporary Seawall Contaminated Material - East	7	28-Aug-10 A	01-Sep-10 A	100%																												
S11-S1-	Survey for Temporary Seawall Dredging of Contaminated Material - East	3	01-Sep-10 A	01-Sep-10 A	100%																												
S11-S1-	Dredging for Temporary Seawall Un-contaminated Material - East	7	02-Sep-10 A	04-Sep-10 A	100%																												
S11-S1-	Survey for Temporary Seawall Un-contaminated Material - East	3	05-Sep-10 A	05-Sep-10 A	100%																												
S11-S1-	Public Fill inside Temporary Seawall East	7	11-Sep-10 A	11-Sep-10 A	100%																												
S11-S1-	Dredging for Temporary Seawall Contaminated Material - West	7	16-Sep-10 A	21-Sep-10 A	100%																												
S11-S1-	Survey for Temporary Seawall Dredging of Contaminated Material - West	3	24-Sep-10 A	26-Sep-10 A	100%																												
S11-S1-	Dredging for Temporary Seawall Un-contaminated Material - West	7	27-Sep-10 A	28-Sep-10 A	100%																												
S11-S1-	Survey for Temporary Seawall Un-contaminated Material - West	3	28-Sep-10 A	29-Sep-10 A	100%																												
S11-S1-	Public Fill inside Temporary Seawall West	7	29-Sep-10 A	30-Sep-10 A	100%																												
Precast Units Fabrication																																	
S4C-160	Precast Works of Caisson Seawall x 6 nos	101	26-May-10 A	28-Oct-10 A	100%																												
S4C-360	Precast Works of Salt Water Intake Culverts (Sections in Seawall Blocks)	40	04-Oct-10 A	10-Nov-10 A	100%																												
S4C-460	Precast Works of Box Culvert N1 (Sections in Seawall Blocks)	40	03-Oct-10 A	24-Dec-10 A	100%																												
Precast Units Installation																																	
S11-S1-	TMTM Plan submission (Period Oct 10 to Jan 10)	90	16-Oct-10 A	13-Jan-11 A	100%																												
S11-S1-	Seawall Bedding - Rock Armour G400	19	24-Oct-10 A	08-Dec-10 A	100%																												
S11-S1-	Seawall Bedding - Leveling Stone	14	17-Nov-10 A	16-Dec-10 A	100%																												
S11-S1-	Installation of Z-section Submarine Outfall	21	16-Oct-10 A	27-Nov-10 A	100%																												
S11-S1-	MDN Approval of Delivery of Precast Units	14	21-Sep-10 A	04-Oct-10 A	100%																												
S11-S1-	1st Delivery of Precast Units	0	30-Nov-10 A		100%																												
S11-S1-	2nd Delivery of Precast Units	0	15-Dec-10 A		100%																												
S11-S1-	Temporary Loading of Precast Caisson no. 1R	1	02-Dec-10 A	02-Dec-10 A	100%																												
S11-S1-	Installation of Pumping Station P9	1	03-Dec-10 A	03-Dec-10 A	100%																												
S11-S1-	Installation of Pumping Station P7 & P8	2	05-Dec-10 A	06-Dec-10 A	100%																												
S11-S1-	Installation of Precast Caisson no. 1R	1	17-Dec-10 A	17-Dec-10 A	100%																												
S11-S1-	Installation of Precast Caisson no. 2L-1	1	14-Dec-10																														





俊和 - 中 國 中 鐵 聯 營
CHUN WO - CRGL JOINT VENTURE

Contract No. HK/2009/02

Wan Chai Development Phase II

Central – Wan Chai Bypass at Wan Chai East

Silt Curtain Deployment Plan

7.3 Appendix C

Technical Details of the Silt Curtain

Silt Protector-Contributes To Marine Projects

Without Damaging Environment



● Function of Silt Protector

Silt Protector is a flexible membrane device that has been designed to effectively prevent effluent of pollution generated in dredging or reclamation works on the seas or rivers.

The function (the purpose) is said to fully control the marine organisms including reducing the breaking of fishes, diffused sand and reduced underwater disturbance. The Silt Protector prevent diffusion of solution, usually because it uses a physical barrier without using chemicals that can be the cause of secondary pollution.

The Silt Protector consists of two main sections that a model of synthetic fabric (synthetic polyester), the Polyester fabric that contains in the surface and the covering function for fixing the unit of a specified location.



Models and Features


This Site Protector consists of zonoro plates that are individually attached into a steel frame so that the user is able to add until it reaches the required width. The Site Protector can be used individually or sequentially, or by combining the units.

● Fixed Hanging Type Site Protector

This type is used the most frequently. It basically consists of bows on the surface and tension and weight chain inside the structure. One span of this product is 20m long. It is inclined to fit between a trench and a concrete pipe and extends at every 10.5m point. The surface cover can be made from expanded metal, plastic, wood, and industry core concrete blocks, usually.

When this protector is used under high wave conditions, the current which the vertical height of 10m or less is good and working zone is solid together in more cases. When waves have the height of 20m long or more from the sea.

This fixed hanging type Site Protector is used also your trench A, B, C, and D so that a larger area is used to a specific application can be identified.



● General site condition for hanging fixed type

No.	Site condition	Twisted wire mesh			Cross width (m)
		Wire dia (mm)	Net type	Crush material	
A	After outside of breaker	600	Unstretched	SFC-#100 or #100	10
B	Wide area width of 10m or less or width of 10m or less calculated by the original maximum wave height #Width height / 1.2m or less #Wave height / 0.25m or less	400	Unstretched	SFC-#100 or #100	5
C	Area with wide width of 10m or less #Width height / 0.3m or less #Velocity of current / 1.1m/s or less	300	Unstretched	SFC-#100 or #100	5
D	Large, or small distance from the coast or land #Width height / 0.5m or less #Velocity of current / 0.3m/s or less	300	Stretched	SFC-#100	3

● Remarks

* Standard size height 2.0m

* Distance = net distance to the land

EFFECT

Sil Protector generally provides the following effect on prevention of diffusion of pollution in the sea.

● Acceleration of settlement of sil by interference of particles

Installation of the Sil Protector suppresses diffusion of fine pollution and make the soil particles interfere with each other to accelerate their settlement.

● Reduction of distance required to settle the sil

Installation of the Sil Protector as shown narrows the settlement range, resulting in minimizing the diffusion of pollution over the sea.

More Types


Standing Type Silt Protector

The Standing type Silt Protector has been developed to prevent diffusion of pollution that may occur near the bottom in dredging or pumping of soil. This type consists of an vertical frame and H-beam as a stiff, durable and soon this pulls on the bottom with its buoyancy. The diameter of (generally used) is 300 mm (second type), and one open of full type is 200 mm. In many cases, this type is used together with the hanging type product.

Sinkable Hanging Type Silt Protector


This sinkable hanging type Silt Protector is used when it is necessary to reduce the impact load for the passage of vessels that enter into or pass far from the riverbank or shore. The sinkable condition of the sinkable hanging type Silt Protector is similar to the fixed hanging type Silt Protector except that the float is replaceable. The float is usually made of synthetic rubber.

When making this unit close to the water, the float is inflated by charging it with air, that can be completed in a very short time. This will come be sunk immediately by deflating the float. The typical case of application of the Silt Protector is the protection of artificial island.



Frame Type Silt Protector



This type has been designed to enclose heavy pollution caused by fine sand dredging. It consists of a frame which is the open one made curtain shielded at the bottom. This feature may be added on request. Many of these items are made so that they adapt the water current by the open according to the result for using on wind and wave type. The length of the curtain is made free from "Surge Master" and on the proto cylinder.



Combined Installation


Frame type Silt Protector is no more than a small together with hanging type to avoid further water pollution. When the water is too turbulent, such as dredging up sediment, for instance 11-20 m water depth, combined installation of hanging type and standing type is sometimes used. In case, boat passing in reverse, a suitable hanging type is used for safety.

Application



Examination

Installation




- ⊕ Membrane Structures
- ⊕ TM (Taiyo Multipurpose) Truss Space Frame Systems
- ⊕ Civil Engineering Products
- ⊕ Tent Warehouses
- ⊕ Container Systems
- ⊕ Engineering, Fabrication&Construction



Civil Engineering Products

[top](#) | [about us](#) | [design](#) | [products](#) | [effect](#) | [installations](#)

[A type](#) | [B type](#) | [C type](#) | [D type](#) | [SD type](#)



STANDARD PRODUCT

A type for open sea

B type for semi-open sea

C type for sheltered sea

D type for calm sea

SD type for calm sea for short period 
specifications are linked from above navigation bar



STANDING TYPE FOR DEEP SEA

For deep sea more than 10m, in many cases, it is effective to use 2 separate curtain systems. One curtain is hung down from sea surface and another curtain stand on sea bottom. By this combination of 2 curtains very deep sea like 20m depth can be covered and protected effectively.




FRAME TYPE FOR GRAB DREDGER

For local protection during grab dredging, silt curtains are hung down from square shape steel pipe frame in which grab works. When grab dredger moves, curtains are usually tucked up by winch.

[▲ This Page's Top](#)

Typical Drawing



SECTION VIEW OF SILT CURTAIN INSTALLATION DETAILS

01.06.2010


GENERAL

Silt Protector Specification
(HANGING TYPE)


Plan Ref. 1102



Section (S=1/100)



Section (S=1/100)



Part No. I

No.	Description
1	Flange
2	Yield Tee
3	Port tee
4	tee
5	Welded tee
6	Welded tee
7	Flange
8	Flange
9	Flange
10	Flange

Part No. II

No.	Description
1	Flange
2	Flange
3	Flange
4	Flange
5	Flange
6	Flange
7	Flange
8	Flange

Part No. III


No.	Description
1	Flange
2	Flange
3	Flange
4	Flange
5	Flange
6	Flange
7	Flange
8	Flange

Mr. John Doe, Project Manager, ABC Company
Date: 2023-09-25 - File No. 123456789
Page: 10 of 10. Page 10 of 10.


SILT PROTECTOR (SD TYPE)

四庫全書


九



Span. Point decimal separator



卷之三



卷之三

No.	Institution
1	Umat
2	Corinto
3	Galatas Filipi
4	Señorita Mercediz
5	Urbano
6	Urbano
7	Urbano
8	Urbano
9	Urbano
10	Urbano
11	Urbano
12	Urbano
13	Urbano
14	Urbano
15	Urbano

四庫全書

No.	TERMINTATION
1	WITNESS
2	RIGHT HOLD
3	PAY
4	TERMINATE DUE
5	NEWHOLDER
6	RECEIVE
7	RECEIVED


TOKYO UNIVERSITY LIBRARIES

Frame Type Silt Protector SD

{Grab Frame (20 m x 20 m)}

Curtain A) Side, $s = 1.25D$
14 Sheet / Grab Frame (20 m x 20 m)

Curtain B) Section $s = 1.5D$
14 Sheet / Grab Frame (20 m x 20 m)




General Construction of Frame Type Silt Protector
Hanging Down From Grab Frame & Free


a detail






b detail



c detail



Curtain Joint detail



Frame Type Silt Protector SD
Grab Frame (20 m x 20 m)
Version 1
Drawing No.: D100-001
Date: 05/03/2020
Author: [Signature]

YILMAZ MÜHENDİSLİK LTD. ŞTİ.



俊和 - 中國中鐵聯營
CHUN WO - CRGL JOINT VENTURE

Contract No. HK/2009/02

Wan Chai Development Phase II

Central – Wan Chai Bypass at Wan Chai East

Silt Curtain Deployment Plan

7.4 Appendix D

**Daily Checklist Template & Significant information
regarding the over night dredging and rockfilling works
in the interface area of WCR-1 & WCR-3**



俊和 - 中 國 中 鐵 聯 命
CHUN WO-CRGL JOINT VENTURE

Contract No. HK/2009/02

Contract Title Wan Chai Development Phase II – Central – Wan Chai By Pass at Wan Chai East

Silt Curtain 每日檢查表

說明： ✓ = 滿意

✗ = 不滿意，須改善

- = 不適用

位置： _____

日期： _____

檢查員： _____

	星期一	星期二	星期三	星期四	星期五	星期六	星期日
整潔							
1. 沒有垃圾在架內							
2. 沒有泥水在架內							
3. 已清理架內垃圾							
其他問題(請註明)：							
鐵架狀況							
1. 鐵架沒有損壞							
2. 鐵網沒有損壞							
3. 繫緊螺絲沒有鬆脫							
其他問題(請註明)：							
隔泥布狀況							
1. 隔泥布沒有損壞							
2. 沒有隔泥布在業主的隔泥網上							
3. 隔泥布沒有鬆脫							
其他問題(請註明)：							
簽署：							

R SS: _____

Significant information regarding the over night dredging and rockfilling works in the interface area of WCR-1 & WCR-3

Contact List for General Event and Contingency

CWCRGLJV (Main-Contractor):

Name of Person-in-charge	Position	Contact No.
Wong Hoi Pui (Full-time)	Foreman	6160 3837
Lee Kam Chuen (Emergency on Call)	Supervisor	6462 5096
Cecil Cheng (Emergency on Call)	Assistance Construction Manager	9225 7150
GARRY.LAW (Emergency on Call)	Construction Manager	9408 1241
Cheung Wa Shing (Emergency on Call)	Sub-Agent	9493 3965

Kwan Sing Contractor Ltd. (Sub-Contractor):

Name of Person-in-charge	Position	Contact No.
Wong Kam Fok	Foreman	9653 6245
Kwan Cheun Kow	Foreman	9166 5297
Fok	Coxswain of Sampan	9497 4739
勝嫂	Coxswain of Sampan	9701 2577

Star Ferry Pier at Wan Chai East:

Name of Person-in-charge	Position	Contact No.
Duty inspector in control room	Duty inspector	9869 5828

Tentative number of vessels to be implemented for the over night dredging works and rockfilling in the interface area of WCR-1 & WCR-3

Dredger with 6m³ Grab × 1 no. (for dredging only)
Split type hopper barge × 1 no. (for dredging only)
Tug Boat (850Hp) × 1 no. (for dredging only)
Derrick Lighter × 1 no. (for rockfilling only)
Sampan × 2 nos. (for dredging/rockfilling)

Significant information regarding the over night dredging and rockfilling works in the interface area of WCR-1 & WCR-3

Tentative operation schedule for the over night dredging works in the interface area of WCR-1 & WCR-3

Time		Description of Works
From	To	
22:00	00:00	Relocate and deploy the silt curtain & mooring of vessels for over night dredging & rockfilling works.
00:00	04:00	Carry out the overnight dredging & rockfilling works in the interface area of WCR-1 & WCR-3.
04:00	05:45	Reinstate the silt curtain to the original position and tow the working vessels off the interface area of WCR-1 & WCR-3 for the provision of 40m navigation channel for Daily Star Ferry Operation in east berth point.

Tentative working period

2 month (from 17th September 2010 to 16th November 2010) as allowed under CNP no. CW-RS0817-10.



俊和 - 中 國 中 鐵 聯 營
CHUN WO - CRGL JOINT VENTURE

Contract No. HK/2009/02

Wan Chai Development Phase II

Central – Wan Chai Bypass at Wan Chai East

Silt Curtain Deployment Plan


7.5 Appendix E

Sequence of Erection and Removal of the Hanging Type Silt Curtain & the Connection and Lifting Up Details of the Hanging Type Silt Curtain

PHASE 1 SILT CURTAIN
SCALE 1:250 (A3)

E 836640

STEP 1
THE DIVER LOSES
THE SILT CURTAIN AND TOWS
+ THE LOOSENERED SILT CUTAIN TO
THE DESIGNATED POINT. AT THE +
SAME INSTANT, ANOTHER
SAMPLAN IS USED TO HOLD THE
POSITION OF ANOTHER PART OF
THE LOOSENERED SILT CURTAIN AS
INDICATED IN THIS SKETCH.




CLIENT	CONTRACTOR	JOB TITLE:	SCALE	REF. TO DWG. NO.
	俊和 - 中國中鐵聯營 CHIUN WO - CRCL JOINT VENTURE		1:2000	
ENGINEER'S REPRESENTATIVE	PROJECT		DATE	Sheet 1 of 9
	CONTRACT NO. HK/2009/02		22 SEPTEMBER 2010	
	WAN CHAI DEVELOPMENT PHASE II -			REV
	CENTRAL - WAN CHAI BYPASS AT WAN CHAI EAST			
		DRAWN	WAFFERY	DESIGNED
		CHECKED	APPROVED	SKETCH NO
				CWCRJV/HK200902/SK/RS/0001

PHASE 1 SILT CURTAIN

SCALE 1:250 (A3)

STEP 2

THE SAMPAN TOWS THE LOOSENED SILT CURTAIN TO THE DESIGNED LOCATION & THE TUG BOAT TOWS THE MOORING WIRE OF THE DREDGER WITH THE BUOY, FLASHING LIGH AND FLAG TO THE DESIGNATED LOCATION WHERE THE MOORING WIRE AND BUOY ARE FIXED.



CLIENT

CONTRACTOR



俊和 - 中國中鐵聯營
CHUN WO - CRGL JOINT VENTURE

ENGINEER'S REPRESENTATIVE

PROJECT

CONTRACT NO. HK/2009/02
WAN CHAI DEVELOPMENT PHASE II -
CENTRAL - WAN CHAI BYPASS AT WAN CHAI EAST

JOB TITLE:

SEQUENCE OF RELOCATION OF SILT CURTAIN
(STEP 2)

SCALE
1:2000

REF. TO
DWG. NO.

DATE
22 SEPTEMBER 2010

Sheet 2 of 9

DRAWN
WAFFERY
DESIGNED

SKETCH NO

REV


CHECKED
APPROVED

CWCRJV/HK200902/SK/RS/0001

PHASE 1 SILT CURTAIN

SCALE 1:250 (A3)

E 836440



CLIENT	CONTRACTOR	JOB TITLE:	SCALE	REF. TO DWG. NO.
	俊和 - 中國中鐵聯營 CHUN WO - CRGL JOINT VENTURE		1:2000	
ENGINEER'S REPRESENTATIVE	PROJECT:		DATE	Sheet 3 of 9
	CONTRACT NO. HK2009/02		22 SEPTEMBER 2010	
	WAN CHAI DEVELOPMENT PHASE II -			REV
	CENTRAL - WAN CHAI BYPASS AT WAN CHAI EAST			
		DRAWN	WAFFERY	DESIGNED
		CHECKED	APPROVED	CWCRJV/HK200902/SK/RS/0001

SEQUENCE OF RELOCATION OF SILT CURTAIN
(STEP 3)


PHASE 1 SILT CURTAIN

SCALE 1:250 (A3)

E 836640

STEP 4

+ ANOTHER SAMPAN TOWS THE
+ ANOTHER LOOSENED SILT
CURTAIN TO THE MARKER BUOY +
AND FIXES THE SILT CURTAIN
OF THE MARKER BUOY. THE
REMAINING PART OF THE
LOOSEN SILT CURTAIN IS
TOWED TO THE DESIGNATED
LOCATION IN LANDWARD SIDE
AFTERWARD BY THE SAMPAN.




CLIENT	CONTRACTOR	JOB TITLE:	SCALE	REF. TO DWG. NO.
	俊和 - 中國中鐵聯營 CHIUN WO - CRCL JOINT VENTURE		1:2000	
ENGINEER'S REPRESENTATIVE	PROJECT:		DATE	22 SEPTEMBER 2010
	CONTRACT NO. HK/2009/02		DRAWN	WAFFERY DESIGNED
	WAN CHAI DEVELOPMENT PHASE II -		SKETCH NO.	REV.
	CENTRAL - WAN CHAI BYPASS AT WAN CHAI EAST			
			CHECKED	APPROVED
				CWCRJV/HK200902/SK/RS/0001

PHASE 1 SILT CURTAIN

SCALE 1:250 (A3)

E 836640



CLIENT

CONTRACTOR



俊和 - 中國中鐵聯營
CHIUN WO - CRLG JOINT VENTURE

JOB TITLE:

SEQUENCE OF RELOCATION OF SILT CURTAIN
(STEP 5)

ENGINEER'S REPRESENTATIVE

PROJECT

CONTRACT NO. HK/2009/02
WAN CHAI DEVELOPMENT PHASE II -
CENTRAL - WAN CHAI BYPASS AT WAN CHAI EAST

SCALE
1:2000

REF. TO
DWG. NO.

DATE
22 SEPTEMBER 2010

Sheet 5 of 9

DRAWN
WAFFERY
DESIGNED

SKETCH NO
CWCRJV/HK200902/SK/RS/0001

REV

CHECKED
APPROVED


PHASE 1 SILT CURTAIN

SCALE 1:250 (A3)

E 836640

STEP 6

THE SAMPAN TOWS THE
REMAINED LOOSEND SILT
CURTAIN FROM THE LANDWARD
SIDE TO THE FIXED YELLOWISH
MARKER BUOY IN THE
PROXIMITY OF THE EAST BERTH
AREA OF STAR FERRY PIER.



CLIENT

CONTRACTOR



俊和 - 中國中鐵聯營
CHUN WO - CRGL JOINT VENTURE

ENGINEER'S REPRESENTATIVE

PROJECT

CONTRACT NO. HK2009/02
WAN CHAI DEVELOPMENT PHASE II -
CENTRAL - WAN CHAI BYPASS AT WAN CHAI EAST

JOB TITLE:

SEQUENCE OF RELOCATION OF SILT CURTAIN
(STEP 6)

SCALE

1:2000

REF. TO
DWG. NO.

DATE

22 SEPTEMBER 2010

Sheet 6 of 9

DRAWN

WAFFERY

DESIGNED

SKETCH NO

REV

CHECKED

APPROVED


CWCRJV/HK200902/SK/RS/0001

PHASE 1 SILT CURTAIN

SCALE 1:250 (A3)

STEP 7

THE TUG BOAT TOWS THE ADDITIONAL SILT CURTAIN FROM THE LANDWAR SIDE TO DESIGNATED LOCATION IN SEAWARD SIDE. MEANWHILE, TWO SAMPANS GUARD AND GUIDE THE ADDITIONAL SILT CURTAIN UNTIL THE ONE END OF THE ADDITIONAL SILT CURTAIN ARRIVES AT THE DESIGNATED LOCATION.



CLIENT

CONTRACTOR



俊和 - 中國中鐵聯營
CHUN WO - CRCL JOINT VENTURE

ENGINEER'S REPRESENTATIVE

PROJECT

CONTRACT NO. HK/2009/02
WAN CHAI DEVELOPMENT PHASE II -
CENTRAL - WAN CHAI BYPASS AT WAN CHAI EAST

JOB TITLE:

SEQUENCE OF RELOCATION OF SILT CURTAIN
(STEP 7)

SCALE

1:2000

REF. TO
DWG. NO.

DATE

22 SEPTEMBER 2010

Sheet 7 of 9

DRAWN

WAFFERY

DESIGNED

SKETCH NO

REV

CHECKED

APPROVED


CWCRJV/HK200902/SK/RS/0001

PHASE 1 SILT CURTAIN

SCALE 1:250 (A3)

STEP 8

THE DIVER DIVES TO FIX A PART OF THE ADDITION SILT CURTAIN TO THE BUOY CONNECTED TO THE ANCHOR OF THE DREDGER AND THEN A TUG BOAT AND A SAMPAN TOWS AND GUIDE THE REMAINING PART OF THE SILT CURTAIN TO THE BUOY IN THE LANDWARD SIDE AS INDICATED IN THIS SKETCH.



CLIENT

CONTRACTOR



俊和 - 中國中鐵聯營
CHUN WO-CRGL JOINT VENTURE

JOB TITLE:

SEQUENCE OF RELOCATION OF SILT CURTAIN
(STEP 8)

SCALE
1:2000

REF. TO
DWG. NO.

ENGINEERS REPRESENTATIVE

PROJECT:

CONTRACT NO. HK/2009/02
WAN CHAI DEVELOPMENT PHASE II -
CENTRAL - WAN CHAI BYPASS AT WAN CHAI EAST

DATE
22 SEPTEMBER 2010

Sheet 8 of 9

DRAWN
WAFFERY

DESIGNED

SKETCH NO

REV

CHECKED

APPROVED


CWCRJV/HK200902/SK/RS/0001

PHASE 1 SILT CURTAIN

SCALE 1:250 (A3)



STEP 9

THE DIVER CONNECTS THE REMAINING SILT CURTAINS AT THE BUOY CONNECTED TO ANOTHER ANCHOR OF THE DREDGER TO COMPLETE THE ENCLOSURE OF THE SILT CURTAIN FOR OVERNIGHT DREDGING AND ROCKFILLING WORKS





CLIENT	CONTRACTOR	JOB TITLE:	SCALE	REF. TO DWG NO.
	俊和 - 中國中鐵聯營 CHUN WO - CRCL JOINT VENTURE		1:2000	
ENGINEER'S REPRESENTATIVE	PROJECT		DATE	Sheet 9 of 9
	CONTRACT NO. HK/2009/02 WAN CHAI DEVELOPMENT PHASE II - CENTRAL - WAN CHAI BYPASS AT WAN CHAI EAST		22 SEPTEMBER 2010	CWCRJV/HK200902/SK/RS/0001
DRAWN	WAFFERT	DESIGNED	SKETCH NO.	REV.
CHECKED	APPROVED			

Working Sequence of Removal of Temporary Silt Curtain and Reinstatement of Existing Silt Curtain




Working Sequence of Removal of Temporary Silt Curtain and Reinstatement of Existing Silt Curtain





TYPICAL CONNECTION DETAIL
BETWEEN THE ANCHOR, FLOATING
MARKER BUOY AND SILT CUTAIN



LIFTING UP DETAILS OF SILT CURTAIN IN THE COURSE
OF SILT CURTAIN INSTALLATION