

Activity ID	Activity Name	Orig Dur	Rem Dur	BL1 Early Start	BL1 Early Finish	Start	Finish	Total Float	2022							2023							2024							2025							2026							2027																																																																																													
									J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
Contract No. YL/2020/01 - First Programme																																																																																																																																									
Contract Data Part 1																																																																																																																																									
General																																																																																																																																									
G1-SD	Starting Date	0	0	15-Jul-21		15-Jul-21 A			◆ Starting Date																																																																																																																																
G2-CD1	Contract Completion Date (SD+1580)	0	0		11-Nov-25		11-Nov-25	0																			◆ Contract Completion Date (SD+1580)																																																																																																														
G2-CD2	Planned Completion Date	0	0		11-Nov-25		11-Nov-25	0																			◆ Planned Completion Date																																																																																																														
G3-EW	Establishment Works (365 days)	0	0		11-Nov-26		11-Nov-26	0																			◆ Estab																																																																																																														
G4-DD	Defect Date (CD+12 months)	0	0		11-Nov-26		11-Nov-26	0																			◆ Defec																																																																																																														
Construction																																																																																																																																									
ESUM-100	Subletting and Preparation	276	250	15-Jul-21	22-Jun-22	15-Jul-21 A	22-Jun-22	61		Subletting and Preparation																																																																																																																															
ESUM-110	Design Submissions	507	502	09-Aug-21	29-Apr-23	09-Aug-21 A	29-Apr-23	161		Design Submissions																																																																																																																															
ESUM-120	Wetland and Woodland Compensation Areas	328	302	15-Jul-21	23-Aug-22	15-Jul-21 A	23-Aug-22	700		Wetland and Woodland Compensation Areas																																																																																																																															
ESUM-130	Wetland and Woodland Establishment Works	541	541	22-Oct-21	23-Aug-23	22-Oct-21	23-Aug-23	700		Wetland and Woodland Establishment Works																																																																																																																															
ESUM-140	Temporary Access Roads (TAR1 & TAR2) and Portion 5 Earthworks	86	81	09-Aug-21	19-Nov-21	09-Aug-21 A	19-Nov-21	0		Temporary Access Roads (TAR1 & TAR2) and Portion 5 Earthworks																																																																																																																															
ESUM-160	Western Road Connection (WCR)	852	852	19-Aug-21	11-Jul-24	19-Aug-21	11-Jul-24	7		Western Road Connection (WCR)																																																																																																																															
ESUM-170	Road D1 and L1 Construction	532	532	13-Sep-21	07-Jul-23	13-Sep-21	07-Jul-23	5		Road D1 and L1 Construction																																																																																																																															
ESUM-200	Sewage Treatment Works Building (Structure)	845	819	15-Jul-21	27-May-24	15-Jul-21 A	27-May-24	0		Sewage Treatment Works Building (Structure)																																																																																																																															
ESUM-220	Sewage Treatment Works Building (E&M and External Works)	434	434	28-May-24	11-Nov-25	28-May-24	11-Nov-25	0		Sewage Treatment Works Building (E																																																																																																																															
ESUM-230	Box Culvert A Construction at Portion 12A-C	742	737	09-Aug-21	09-Feb-24	09-Aug-21 A	09-Feb-24	5		Box Culvert A Construction at Portion 12A-C																																																																																																																															
ESUM-240	Box Culvert B Construction and Public Transport Interchange	695	695	04-Mar-23	12-Jul-25	04-Mar-23	12-Jul-25	11		Box Culvert B Construction and Public Transport																																																																																																																															
ESUM-250	CLP Transformer Delivery and Enabling Works	356	356	29-Sep-22	11-Dec-23	29-Sep-22	11-Dec-23	10		CLP Transformer Delivery and Enabling Works																																																																																																																															
ESUM-260	Establishment Works	296	296	19-Jul-25	18-Jul-26	19-Jul-25	18-Jul-26	96		Establishment W																																																																																																																															
Ground Treatment and Site Formation																																																																																																																																									
ESUM-GT15.1	S15.1 - Ground Treatment and Site Formation at Portion 15.1	533	525	05-Aug-21	29-May-23	05-Aug-21 A	29-May-23	39		S15.1 - Ground Treatment and Site Formation at Portion 15.1																																																																																																																															
ESUM-GT15.2	S15.2 - Ground Treatment and Site Formation at Portion 15.2	430	430	08-Sep-21	24-Feb-23	08-Sep-21	24-Feb-23	6		S15.2 - Ground Treatment and Site Formation at Portion 15.2																																																																																																																															
ESUM-GT15.2a	S15.2a - Ground Treatment and Site Formation at Portion 15.2a	458	453	09-Aug-21	27-Feb-23	09-Aug-21 A	27-Feb-23	4		S15.2a - Ground Treatment and Site Formation at Portion 15.2a																																																																																																																															
ESUM-GT15.2b	S15.2b - Ground Treatment and Site Formation at Portion 15.2b	468	468	23-Aug-21	24-Mar-23	23-Aug-21	24-Mar-23	4		S15.2b - Ground Treatment and Site Formation at Portion 15.2b																																																																																																																															
ESUM-GT15.3	S15.2b - Ground Treatment and Site Formation at Portion 15.3	650	650	13-Sep-21	25-Nov-23	13-Sep-21	25-Nov-23	84		S15.2b - Ground Treatment and Site Formation at Portion 15.3																																																																																																																															
ESUM-GT15.4	S15.4 - Ground Treatment and Site Formation at Portion 15.4	771	771	04-Nov-21	19-Jun-24	04-Nov-21	19-Jun-24	9		S15.4 - Ground Treatment and Site Formation at Portion 15.4																																																																																																																															
ESUM-GT15.5	S15.5 - Ground Treatment and Site Formation at Portion 15.5	530	530	24-Sep-21	15-Jul-23	24-Sep-21	15-Jul-23	0		S15.5 - Ground Treatment and Site Formation at Portion 15.5																																																																																																																															
ESUM-GT15.6a	S15.6a - Ground Treatment and Site Formation at Portion 15.6a	803	803	23-Dec-21	14-Sep-24	23-Dec-21	14-Sep-24	17		S15.6a - Ground Treatment and Site Formation at Portion 15.6a																																																																																																																															
ESUM-GT15.6b	S20 - Ground Treatment and Site Formation at Portion 15.6b	857	857	20-Jun-22	15-May-25	20-Jun-22	15-May-25	0		S20 - Ground Treatment and Site Formation at Portion																																																																																																																															
ESUM-GT15.7a	S15.7a - Ground Treatment and Site Formation at Portion 15.7a	828	828	19-Feb-22	05-Dec-24	19-Feb-22	05-Dec-24	23		S15.7a - Ground Treatment and Site Formation at Portion 15.7a																																																																																																																															
ESUM-GT15.7b	S15.7b - Ground Treatment and Site Formation at Portion 15.7b	850	850	06-May-22	19-Mar-25	06-May-22	19-Mar-25	6		S15.7b - Ground Treatment and Site Formation at Portion																																																																																																																															
ESUM-GT17	S11 - Ground Treatment and Site Formation at Portion 17	71	45	15-Jul-21	13-Oct-21	15-Jul-21 A	07-Oct-21	5		S11 - Ground Treatment and Site Formation at Portion 17																																																																																																																															
ESUM-GT20	S09 - Ground Treatment and Site Formation at Portion 20 and Box Culvert C	480	475	09-Aug-21	24-Mar-23	09-Aug-21 A	24-Mar-23	2		S09 - Ground Treatment and Site Formation at Portion 20 and Box Culvert C																																																																																																																															

