

Wan Chai Development Phase II – Central-Wan Chai Bypass over MTR Tsuen Wan Line Contract No.: HK/2010/06

Silt Curtain Deployment Plan

Rev.	Date of Issue	Remarks	Author	Approved
0	28 FEB 11	Initial issue	JY	KMB
1	08 Mar 11	Amendment for ET IEC comments	WML	KMB
2	10 Mar 11	General Amendment	WML	KMB
3	30 Mar 11	Revision in Sec.2, 6 & Appendix A	WML	KMB
4	4 Aug 11	Revision in Sec 6b	WML	KMB
5	20 Sept 12	Revision in Sec. 2, Sec 4.2 and 6c Revision in TWK/SK/M051& M072	CP/WML	KT
6	18 Oct 12	For ET, IEC Approval	CP/WML	KT
7	18 Jan 13	Revision in Sec 1, Appendix A, C	CP/WML	KT

 \mathbf{C}

Table of Content

Section	Subject
	Title Page
	Table of Content
1	Introduction
2	Area of Application
3	Use of Material
4	Silt Curtain Installation Methodology
5	Silt Curtain Removal
6	Inspection and Rectification Works
Appendix	
A	Layout of Silt Curtain
R	Motorial Catalogue of Silt Curtain

Programme for the Deployment of the Silt Curtain

1. Introduction

This submission outline the method and the layout to deploy silt curtain for the Marine Works of HK/2010/06 Wan Chai Development Phase II – Central-Wan Chai Bypass over MTR Tsuen Wan Line.

With reference to the Condition 2.8 of Part C of FEP-05/356/2009, silt curtains shall be deployed around seawall dredging and seawall trench filling in reclamation shorelines zones. A Silt Curtain Deployment Plan shall be submitted to the Director of the Environmental Protection at least two weeks prior to the commencement of marine works showing the detail on the design, operation and maintenance requirements.

The installation, maintenance, repairing (in case of damage) and removal of silt curtain shall be responsible by FEP –05/356/2009 holder, Gammon Leader Joint Venture.

2. Area of Application

Silt curtain shall be provided during the dredging work and excavation for bored pile which may affect the water quality within the site. To limit pollution of water, woven geotextile shall be used as silt curtain system that is sustained by floating foam and in such a way that tidal rise and fall is accommodated.

Two types of silt curtain will be deployed:

- 1. Frame type silt curtain for to closely protect closed grab dredging
- 2. General type silt curtain to surround the dredging area, bored pile excavation area and silt screen for water intakes.

In dredging stage, one frame type silt curtain will be deployed to closely protect the closed grab dredging.

One general type silt curtain will be deployed to enclose the dredging area for protection of the transfer route between the grab frame and pontoon. The pontoon with bunker will be moored along the dredger and the silt curtains. Part of the silt curtain may be installed in site area of contract HK/2009/01, so liaison will be made with the contractor of HK/2009/01 for the implementation of silt curtains. Dredged materials in the bunker will then be transferred to the hopper



barge via the crane of a derrick lighter. Tarpaulin sheeting will be installed when necessary between the hopper barge, derrick barge and pontoon to prevent marine deposit from dropping into the sea.

In bored pile stage, the excavation will be carried out inside steel permanent casing. In additional, one general type silt curtain will be deployed to enclose the excavation area to protect the transfer of sediment from the grab to the hopper barge.

The layout plans and details for deployment for silt curtains during different stages and its general arrangement is attached in Appendix A. To suit the site condition with reference to the tidal range, the silt curtain would be extended to as close to the seabed level as practicable.

3. Use of Material

Bonar SG110/110 woven geotextile, manufactured by BONTEC, is proposed as the silt curtain system for this project. Catalogue of the material is attached in Appendix B. BONTEC is operated in accordance with an ISO 9001:2000 quality assurance system and ISO 14001 environmental management system to provide a good quality product. The Bonar geotextile is widely used in recent port works construction such as CV/2003/06 – Stanley waterfront improvement project, CV/2004/02 – Reconstruction of Wong Shek and Ko Lau Wan public pier project, CV/2002/04 – Penny's Bay Reclamation Stage 2 and HK12/02 – CED, Central Reclamation Phase III, Engineering Works (Please refer to Appendix B). The properties of Bonar geotextile are satisfactory and fulfill the requirement as stipulated in particular specification. Visual inspection of the silt screen shall be carried in a daily basis.

According to the "Assessment and Remediation of Contaminated Sediments Program" of United States Environmental Protection Agency, silt curtain have been used at many locations with varying degrees of success. For example, silt curtain with impervious materials were found to be ineffective during a demonstration in other project primarily as a result of wind, current and tidal fluctuation. Moreover, we have demonstrated in many projects as listed above, the successful conclusion in the deployment of the material "Bonar SG110/110" woven geotextile.

According to the Environmental Monitoring and Auditing Manual, regularly water monitoring of water quality shall be carried out by Environmental Team in

order to complies statutory regulation and maintain quality of water during the construction activities being undertaken.

4. Silt Curtain Installation Methodology

4.1 General Type Silt Curtain

- a. Link up 300mm buoys together by a net
- b. Tie the top end of the geotextile to the buoys net and the bottom end with steel chain ballast before transportation
- c. Transport the silt curtain to the location for fixing via a marine pontoon.
- d. Workers tie the buoy to nearby existing structures with nylon ropes.
- e. Put the buoys to the water and then slowly put the geotextile with the steel chain ballast into sea.
- f. In order to maintain the position of the silt curtain especially at the locations with strong current, place concrete sinkers to the seabed if required and tie the silt curtain to the sinkers with nylons strings by divers.

4.2 Frame Type Silt Curtain

- a. Prefabricate a 15m x 12m rectangular shape floating steel frame using 400mm diameter x 8mm thick steel circular hollow sections. Details as per drawing TWK/SK/M010 (A).
- b. Tie the top end of the geotextile to the steel frame by nylon strings/ steel wires.
- c. Tie the bottom end of the geotextile with ballast steel chain. This arrangement shall maintain the geotextile in vertical position during the course of the dredging.
- d. Place and unfold the silt curtain to the sea by grab dredger. Fix the floating steel frame alongside the grab dredger with a movement joint. Slowly put the geotextile together with the ballast steel chain to the sea.
- e. The frame shall enclose the dredged area to ensure water quality impact is minimized.
- f. Prepare different length of the geotextile for replacement in order to suit the various existing seabed level.

5. Silt Curtain Removal

After completion of the marine works, the silt curtain shall be removed as elaborated as follows:



- a. Prior to decommission of silt curtain, make sure all marine works or works affecting the seawall shall be completed, and also the water quality shall be checked to ensure no dispersion of muddy water outside the works area.
- b. Loosen the fixing wire of the silt curtain from the concrete block and remove the silt curtain by motor boat for general type silt curtain or crane for frame type silt curtain.
- c. Lifting the concrete block slightly by diver team and crane boat in order to minimize the disturbance of seabed causing mud wave.



6. Inspection and Rectification Works

- a. Diver inspection shall be carried out to inspect the installation and decommission of silt curtain to ensure proper installation and functioning of the silt curtain according to the design drawing.
- b. During the entire construction period, visual inspection and regular diver inspection shall be carried out to ensure no muddy water passing through the silt curtain system and maintain proper functioning of the silt curtain. Visual inspection for the silt curtain shall be carried out daily. When damaging is suspected in daily inspection, diver inspection would be undertaken in order to ensure the performance of the silt curtain is effective and efficient. If the silt curtain is damaged and repairing works are identified, the dredging work within 50m from the location of damage will be temporarily suspended. The silt curtain will then be lift up by grab dredger/derrick barge. A new piece of geotextile with sufficient overlapping length (1m) will be attached to the existing silt curtain. If the extent of the damaged is large and silt curtain cannot be lifted up without causing further damage, a new layer of silt curtain will be installed from sea level to seabed and covered the damaged location on two sides for minimum 5m. The dredging works will resume after repairing of the damaged silt curtains.
- c. The Environmental Officer or Environmental Supervisor shall supervise the entire installation and decommissioning processes. He shall also closely monitor the effectiveness of the silt curtain and report any irregularities which may affect its proper functioning so as to trigger early rectification by the Contractor.
- d. In case of any malfunction of the silt curtain, diver inspection shall be carried out to check whether there is any damage or defect of the silt curtain and the situation will be immediately reported to the Environmental Team. Once the damage or defect is found, the rectification works shall be carried out to maintain well-function of silt curtain under the supervision of Environmental Officer or Environmental Supervisor.
- e. 20 linear meter additional geotextile will be ready for use and keep on site for emergency replacement in case damage or defect is observed of the silt curtain.

Appendix A Details of Silt Curtain System

BUDY SEA LEVEL -SILT CURTAIN < -ANCHOR ANCHOR-SEA BED LEVEL -DALLAST STEEL CHAIN

TYPICAL DETAILS FOR SILT CURTAIN

DEPLOYMENT

+		+	+		
Rev	Description	Date.	Dgn .	Chik.	App


WAN CHAI DEVELOPMENT PHASE II --CENTRAL-WAN CHAI BYPASS OVER MTR TSUEN WAN LINE




rowing Title


DETAILS OF SILT CURTAIN (GENERAL TYPE)

Drown	Scale	
Designed	Status	
Checked		
Approved	Drawing No.	F
CAD Ref		









Appendix B

Material Catalogue of Silt Curtain

bontec

a bonar technical fabrics product



SG 110/110

Woven polypropylene geotextile made of slit film tapes


Technical data sheet according to internal specifications Bonar TF: version 06 dd. 05/01/10

Accompanying documents CE marking: version 04 dd. 05/01/10

CE

1137-CPD-615

10



	test method	value	tolerance
Mechanical properties			
Tensile strength MD	EN ISO 10319	118,0 kN/m	-9,9 kN/m
Tensile strength CD		110,0 kN/m	-9,9 kN/m
Elongation MD	EN ISO 10319	12,0 %	+/-2,8 %
Elongation CD	EN ISO 10519	8,0 %	+/-1,8 %
Static puncture resistance - CBR	EN ISO 12236	12,50 kN	-2,50 kN
Dynamic perforation resistance - cone drop	EN ISO 13433	10,0 mm	+2,0 mm
Hydraulic properties			
Water permeability normal to the plane	EN ISO 11068	25x10-3 m/s	-8x10-3 m/s
Water flow normal to the plane (*)	EN ISO 11000	25 l/m²,s	-8 1/m².s
Characteristic opening size (AOS)	EN ISO 12956	230,0 µm	+/-69,0 jsm
Physical properties			
Fhickness under 2 kPa (*)	EN ISO 9863-1	1,53 mm	+/-0,31 mm
Weight (*)	EN ISO 9864	464,0 g/m²	+/-46,4 g/m²
Composition	100 % polypropylene w	oven geolexille	, particularly retrieved by the first constitution of the control
Dunabilitý	predicted to be durable for a minimum of 25 years in natural soft with 4 < pH < 9 and soft temperatures < 25° C		

		an interest		
roads	railways	foundations & retaining walls	drainage systems	erosion control
EN 13249:2000	EN 13250:2000	EN 13261:2000	EN 13252:2000	EN 13253:2000
V	\$		Militamandilla	vA.
reservoirs & dams	canals	Tunnels & under- ground structures	solid waste	liquid waste
EN 13254:2000	EN 13255-2000	EN 13256:2000	EN 13257:2000	EN 13265:2000

- 1. This geolectile is intended for use in both functions it applications highlighted with a both border,
- 2. It is the responsibility of all users to satisfy themselves that the above date is current.
- 3. Roll dimensions are 5,25 m x 100 m. Other dimensions on demand.
- 4. Bonar Technical Fabrics reserves the right to alter product specifications without prior notice.
- 5. Although not guaranteed, these results do to the best of our knowledge offer a true and accurate record of the product's performance.
- 6. Boner Technical Fabrics cannot accept responsibility for the performance of these products as the conditions of use are beyond our control.
- 7. Geotextile has to be covered within 2 weeks after installation
- (*) Not mendated characteristics for CE marking.





G AND E COMPANY LIMITED

Room B, 13/F Cheung Lee Industrial Bldg. 9 Cheung Lee Street Chai Wan, Hong Kong Fax: 2570 0089

Tel: 2508 0058

website: www.g-and-e.com

July 9, 2010

OFFICIAL ANNOUNCEMENT

I would like to inform you that geotextile Bontec SG100/100 is upgraded to SG110/110 effective immediately, and that SG100/100 has become obsolete. The performance of SG110/110 is superior to that of SG100/100.

No adjustment and adaptation are necessary to the current application, installation method, packaging and quality control assurance program with the improved properties of SG110/110.

Bonar Technical Fabrics is Europe's premier manufacturer of woven and nonwoven geotextile products, with continuous commitment to quality, product development and production improvement. One of Bonar's many advantages is that they are vertically integrated. This means they have their own fiber production which helps ensure consistent product performance. Bonar also has a high production capacity with the facility locates in close proximity to the Antwerp port. These translate into more efficient supply.

I have attached the manufacturer's letter here about the change for your reference. We would be happy to answer any questions that you may have.

Thank you for your kind attention.

Best regards

)

Gary Ng

Gary Ng General Manager

bontec

a bonar technical fabrics product

Date: 5-Jul-10			
To: G and E – Hong Kong	From: Isabelle Ruyffelaere - 0032 52 457 487		
Gary	Philippe Grim	melprez - 0032 52 457 486	
E mail: nannette@g-and-e.com	Pages: 1+		
Your reference: Bontec® SG 110/110			
	Our reference:	G&E07052010.doc	

Dear Gary,

We are pleased to confirm that the old name of the Bontec® SG100/100 has been replaced with the Bontec® SG 110/110.

Bonar constantly strives to increase the performance of the products over time. Thanks to improved polymers, extrusion and weaving techniques we managed to produce stronger geotextiles with the same unit weight. Hydraulic characteristics were not affected either.

Bonar uses very strict -in house- and ISO 9001:2000 quality and ISO 14001 environmental standards (in annex) and is using electricity generated from 100 % renewable sources.

We send hereby the newest datasheet as well for your information.

Should you require any further information, please do not hesitate to contact us. Best regards

Philippe Grimmelprez Global Sales & Marketing Manager



Bontec SG110/110 Woven Polypropylene Geotextile

Certification

)

QUALITY MANAGEMENT SYSTEM CERTIFICATE ISO 9001: 2000

The BQA, sa hereby declares that the quaitty management system of Bonar Technical Fabrics NV – Site in Zele en Lokeren



located at Industriestraat 39 - 9240 Zele - Belgium, has been examined on 05-05-2008 and found in conformity with the ISO 9001, edition 2000, standard for the following application field: Development, manufacture and sales of a standard range of fibres and textiles such as agrotextiles, building textiles and geosynthetics, as well as similar products especially designed to customer specifications

This certificate has been issued by the BQA, sa according to its quality manual concerning the certification of quality systems, and after concluding the contract of certification N° DS/AJ/CER/ 05-2008/301. under which the company accepts a regular control of its quality management system

Certificate Nº BQA_QMS019_C_2004301 Valid until 04-05-2011

0

D.SIMOENS

Directeur



BOA Nº 019-OMS

Ary parton amore of microse of this confidence may inflorest almost to the BQA, etc. This confidence may only be disclased in its ciniticity.

BQA, sn - me Montoyer 24 (b9) - 1000 Amazeh.

ne l'en

1

CERTIFICATE OF ENVIRONNEMENTAL MANAGEMENT SYSTEM

ISO 14001: 2004

The BQA, nv hereby declares that the environmental management system of the company Bonar Technical Fabrics NV — Site in Zele en Lokeren



located at Industriestraat 39 – 9240 Zele - Belgtum, has been examined on 05-05-2008 and found in conformity with the ISO 14001, edition 2004, standard for the following application field:

Development, manufacture and sales of a standard range of fibres and texilles such as agrotexilles, building textiles and geosynthetics, as well as similar products especially designed to customer specifications. This certificate has been tssued by BQA, nv according to its quality manual EMS concerning the certification of environmental management systems, and after the contract of certification N° DSAI/CER-EMS/05-05-2008/84 under which the company accepts a regular control of its environmental management system.

Certificate N° BOA_EMS019_C_200484 Valid until 04-05-2011



D. SIMOENS

Directeur

BOAN 019-EMS

dry person arme of niture of this certificate way address dinself to the BBA, on. This certificate may only be Alectual in Its cultively.

BQA, nv - me Montayer 24 (69) - 1000 Bressels

DSMJICSUT2-07-2084

:

Links M.

r.



bontec

woven and non woven geotextiles

Zelc.05.10.09

CERTIFICATION OF COMFORMANCE

The undersigned supplier BONAR TRCHNECAL FABRICS, hereby states under his responsibility shat the following product complies with the indicated technical properties:

Invoice F0918342

Type

NW 9 525 : 10500 m²

Type

NW 10 525 :18375 m² NW 20 5250 : 10500 m²

Type

SG 100/100 : 5250 m2

Delivery does:

Packing list N. T0908524 and T0908557

Manufacturer: Bonar Technical Fabrics N.V.

BONAR TECHNICAL FABRICS N.V.

BONAR TECHNICAL FABRICS H.V

late furtimental sections 35

invisible good

PHONE NO. : + 852 2570 0089

Apr. 28 2005 12:00PM P1

12:08 2004 18:43 PAX 32 52 457695

BOWAR TF GEO

2001/001

bontec

a bapar technical fabrica product.

Fax

To: G and E - Hong Kong	From: Isabelle Rivillulaere – C	032 52 457 487
Mr. Gary NG	Philippa Grimmelprez –	0032 62 457 486
-ux:	Pages: 1+	
four reference: Borner TP acquisit	on of Uco Technical Fabrics	
	Qur reference:	G&E11082094.fax

To Whom it may concern

We hereby confirm that Boner acquired the company <u>UCO Technical Fabrics</u> in Optober 1996 and all activities of the manufacturing and sales of Woven and Non violen geolectics.

The Company changed name to BONAR TECHNICAL FABRICS.

tis headquaters are moved to industriestrant 39, 9240 Zele, Belgium. At the same location is a new manufacturing plant of non woven geoteogles based.

The plant where woven geolesidiae are produced is based on the old UCO location: weversiaan 15, Lokaren, Belgium.

Should you require any further information, please do not heeliste to contact us.

Best regards

Philippe Grimmalphyz. Sales & Marketing Manager geotextiles.



BOMAR Technologi Fabrica melan Industrianunas 282 84240 2an - Bugian Tak 122 ppiss 457 411 4746 422 ppiss 457 400 Estati accominativamentama BONAR Yarns & Fabrics Ltd.

5. Estanti Septi. - Dandes 1937-781 - Linies Kingdo
Til - des jayvin: 1891 - 182 - 244, pythyt 201000
T- mail mail filturer-prise and



Bontec SG110/110 Woven Polypropylene Geotextile

Installation Guideline

BONTEC: Woven and Non Woven Geotextiles manufactured by Bonar Technical Fabrics - Belgium.



RECOMMENDATION FOR THE INSTALLATION OF GEOTEXTILES

- The BONTEC geotextiles shall be kept in its original packaging in order to protect it from damaging UV-rays and high temperatures.
- The BONTEC geotextiles shall be stored protected from wind, rain, excess moisture or sunlight.
- The BONTEC geotextiles shall only be unpacked just before use. The material shall be covered within 1 week
- The BONTEC geotextiles shall be labelled and show the following data:
 - roll number
 - quality
 - name of the manufacturer
 - roll length & width
 - roll weight
- The BONTEC geotextiles shall be laid with the longitudenal ascis down slopes
- A minimum overlap of 500 mm between the different sheets shall be respected. Sewing
 of the different fabrics shall be done with a double prayer stitching technique with non deteriorating thread.
- Wherever visibility or installation of the BONTEC geotextile is poor an extra safety overlap of +/-1 m shall be respected
- The surfaces to be covered with BONTEC geotextiles shall be smooth and free of sticks, roots, sharp
 objects, and all debris that may damage the fabric. The surface to be covered shall be firm and unyielding,
 with no sudden changes or brakes in grade.
- The compacted sub-base shall be maintained in a smooth, uniform and compacted condition during installation of the fabric.
- In area's where wind is prevalent, fabric installation shall be started at the upwind side of the project and proceed downwind. The leading edge of the fabric shall be secured at all times with sandbags or other means sufficient to hold it down during high winds. Sandbags or rubber tires may be used as required to hold the fabric in position during installation. Tires shall not have exposed steel cords or other sharp edges which may snag or cut the fabric. Materials, equipment or other items shall not be dragged across the fabric or be allowed to slide down slopes on the fabric.
- Should the fabric be damaged during any step of the installation, the damaged section shall be repaired by covering it with a piece of fabric which extends at least 0,6 meter in all directions beyond the damaged area. The fabric shall be secured as directed by the engineer.
- Smoking shall not be permitted by personnel working on the fabric.

P.geodiversen/installationgeot.doc



Bontec SG110/110 Woven Polypropylene Geotextile

List of Project Reference

Bonar

13.1	Hite (a)	Chard	Assistanticon	
Applicate Anticonsts	CV/2003/06 Stanley Waterfront Improvement Project - Construction Pier and Boardwalk	Sun Fook Kong (Civil) Ltd	Civil Engineering and Development Department	SG100/100 NW10
Feb-05	99/9028 Lamma Power Station	Wai Kee (Zens) Construction & Transportation Co Ltd	Maunsell Geotechnical Services Ltd	SG100/100
Feb-05	CV/2004/02 Reconst. of Wong Shek & Ko Lau Wan Public Piers	Kin Shing Construction Co Ltd	Civil Engineering and Development Department	\$G100/100
Apr-05	CV/2002/04 Penny's Bay Reclamation Stage 2	Gammon Skanska Ltd Shun Tat Construction Engineering Ltd	Scott Wilson Ltd	SG100/100 SG100/100
Apr-05	HK/12/02 CED, Central Reclamation Phase III, Engineering Works	Best Leader Engineering Ltd Leighton - China State - Van Oord Joint Venture	Atkins China Ltd	SG100/100 SG100/100
May-05	03/8013 Lamma island to Cyberport	Leader Marine Contractors Ltd	Maunsell Geotechnical	SG100/100
		Honwin Engineering Ltd	Services Ltd	SG100/100
Jul-05	Shenzhen to Tai Po Twin Submarine Gas Pipeline Project	Honwin Engineering Ltd		SG100/100
Sep-05	TP37/03 Remaining Engineering Infrastructure Works for Pak Shek Kok Development Package 2A	Leader - Wái Kee (C&T) Joint Venture	Hyder Consulting Ltd	SG100/100
Nov-05	HY/2002/26 Stone Cutter's Bridge	Hong Kong River Engineering Co Ltd	Ove Arup & Partners HK Ltd	SG100/100
Feb-06	CV/2005/12 Fill Reception Facilities at Tseung Kwan O Area 137 Quarry Bay and Mui Wo	Penta-Ocean Construction Co Ltd	Civil Engineering and Development Department	SG100/100
Mar-06	Maintenance Dredging at Castle Peak Power Station (CPPS) Jetty	New Concepts Engineering Development Ltd	Civil Engineering and Development Department	SG100/100
Mar-06	CV/2004/04 Maintenance and Repairs to Government / Public Piers and Immersed Tubes of Hung Hom Cross- Harbor Tunnel	China Harbour Engineering Co (Group)	Civil Engineering and Development Department	\$G100/100
Mar-06	HY/2005/06 Castle Peak Road Improvement West of Tsing Lung Tau	Shun Tat Construction Engineering Limited Chun Wo Construction & Engineering Co Ltd	Mouchel Halcrow JV	SG100/100 SG100/100

May-06	212 Main Works for the Proposed Third Golf Course Development at Kau Sai Chau, Sai Kung	China Harbour Engineering Co (Group)	Ove Arup & Partners HK Ltd	SG100/100
Jun-06	Hong Kong Convention and Exhibition Centre Project - Silt Screening for Intake Pipe	Wai Kee (Zens) Construction & Transportation Co Ltd Kaden - Wai Kee (C&T) Joint Venture	NA	SG100/100 SG100/100
Aug-06	EP/SP/52/06 Development of EcoPark in Tuen Mun Area 38	Kaden Construction Limited	Scott Wilson Ltd	\$G100/100
Sep-06	CV/2004/06 Management and Capping of Contaminated Mud Pit IV at East of Sha Chau - Phase III	Kaden - Wai Kee (C&T) Joint Venture	Civil Engineering and Development Department	\$G100/100
Oct-06	Larrima Island Cable Landing	United Marine Co Ltd	Hong Kong Electric Co Ltd	SG100/100
Nov-06	CV/2004/01 Maintenance and Repairs to Seawalls, Piers and Other Port Works	Kin Shing Construction Co Ltd	Civil Engineering and Development Department	SG100/100
Dec-06	Private project	Friendly Benefit Engineering Ltd		SG100/100
Feb-07	Prebored Socketted H-Piles at Hong Kong Convention & Exhibition Centre	Yee Hop Engineering Co Ltd	NĄ	SG100/100
May-07	HY/2005/06 Castle Peak Road Improvement - West of Talng Lung Tau	Chun Wo Construction & Engineering Co Ltd	Mouchel Halorow JV	\$G100/100
May-07	CV/2004/05 Dredging Maintenance	China Harbour Engineering Co Ltd	Civil Engineering and Development Department	\$G100/100
Aug-07	Dredging Project in Lal Chi Kok Shipyard	Maritime Mechanic Ltd	NA	\$G100/100
Aug-07	6/WSD/06 Construction of Salt Water Supply System for Penny's Bay	Univic Engineering Ltd	Water Supplies Department	SG100/100
Nov-07	Permanent Aviation Fuel Facility Hong Kong International Airport (Contract No. H2104)	UDL Dredging Ltd	Babtie Asia Ltd	SG100/100
Dec-07	Seawall Modify, Tuen Mun Area 38	Cheer Engineering Ltd	Scott Wilson Ltd	SG100/100
May-08	DC/2007/10 Design and Construction of HK West Drainage Tunnel	Tapbo Civil Engineering Co Ltd	Ove Arup & Partners HK Ltd	SG100/100
Sep-08	CV/2006/05 Maintenatice of Seawalls and Navigation Channels	China Harbour Engineering Co Ltd	Civil Engineering and Development Department	SG100/100

Sep-08	Marine Works at Maldives	Kwan Sing Engineering & Construction Co Ltd	í	SG100/100
Nov-08	DC/2007/06 River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River	Kwan Lee Construction Co Ltd	Maunsell Consultants Asia Ltd	SG100/100
Mar-09	DC/2007/01 Drainage Improvement Works in Ki Lun Tsuen, Kwu Tung, Ma Tso Lung and Sha Ling	Shanghai Urban Construction Group Corp	Mott Connell Ltd	SG100/100 SG40/40
Jun-09	CHEC247 Lamma Power Station - Navigation Channel Improvement	China Harbour Engineering Co Ltd		SG100/100

Updated November 26, 2009



Bontec SG110/110 Woven Polypropylene Geotextile


Photo References



GANDE COMPANY LIMITED

Room B, 13/F Cheung Lee Industrial Building 9 Cheung Lee Street, Chai Wan, Hong Kong Tel: 852-2508 0058 Fax: 852-2570 0089

website: www.g-and-e.com



Date

Feb-10

Project

Contract No. HY/2009/11

Central - Wanchai Bypass - North

Point Reclamation

Client

Highways Department

Consultant

AECOM

Main Contractor

China Habour Engineering Company

Works

Silt Curtain

Materials

Woven Geotextile SG100/100

Size

3,675 sqm



Bontec SG110/110 Woven Polypropylene Geotextile

Approval Letters

三土木工程拓展署

CEDD Civil Engineering and Development Department

Web stas **THE** 做其

thire//www.codd.gov.hit 至于配件 : (852) 2760 5737

: (852) 2714 2054 :() in PW WC/CV0402/R20/340 PL1

: K\$330/2005

土木工程底

Givil Engineering Office

香港九直公主第101號 土木工程范围署大量四档

4F, Civil Engineering and Development Building. 101 Princess Margaret Road. Kowloon, Hong Kong

24 Jameary 2005

BY MAIL & FAX No. 2780 2085

Kin Shing Construction Company Limited

27 Yin Chong Street,

Mong Kok Kowloon

(Attn.: Mr. Patrick P K Chan - Site Agent)

Dear Sirs.

Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Law Wan Public Piers

Material Submission - Geotestile for Silt Curtain

I refer to your letter of 14.1.2005 enclosing the particulars of the geotestile for fabrication of silt cormin.

In accordance with PS Clause 26.08(2), the proposed "SG 100/100" woven geotextile manufactured by Bonar Technical Fabrics is approved to be used under the captioned Comract.

Pursuant to PS Clause 26.08(1), you are required to submit details of the silt curtains 3 weeks before their deployment.

SIOW/P2B - Site Copy

Yours faithfully,

(WHIEE) Engineer's Representative Port Works Division

Civil Engineering and Development Department

\$2360 3-007 \007

EELLE BOOK.BE. 488

FROM : G AND E COMPANY LIMITED

PHONE NO. : + 852 2570 0089

Apr. 28 2005 12:02PM P7

24-FEB-2005 18:57 FRON SFK 16 4 WIDE

TD 25700009

土水工程奠

P.01/01

土木工程拓展等 Civil Engineering and Development Department

: http://www.sodil.gov.ht

(15) 17(4 100) (15) 17(4 100) (15) 1 PW WCCVeroseppones (14) (15) 1 PW WCCVeroseppones (14) (15) 1 PW WCCVeroseppones (15) (15) 1 PW WCCVeroseppones (15)

學権九戰公主權 101 號 上水工學所用學大權 4 學 4/F, Civil Engineering and Development Building, 101 Princete Margaret Road, Kowtoon, Hong Kong

Civil Engineering Office

12 February 2005

Sun Fook Kong (Civil) Limited Rms. \$207-10, Great Engle Centre, 23 Harbour Road, Wan Chai, Wain Chint, Hong Kinng (Atta: Mr. Howard KONG - Fax No.2827 6275)

Deer Site.

Contract No. CV/2003/06

Contract of its to entitle the

Pubric for Silt Curtain

I refer to your above letters daniel 21.1.2005 and 15.2.2005 proposing the SG100/100 fabric supplied by "Boost Technical Patrice" for sill cortain.

I have no objection to your proposed material for all current.

Yours faithfully.

Civil Engineering and Develop

c.c. Site Office (AID: SIOW/PIA) CEG/PIA

File PW WC/CV0306/M10/300

YIDANIN

TOTAL P. 81

Mott MacDonald Hong Kong Limited

Consulting Engineers

Chief Resident Engineer's Office North Lantau Development - Tuny Chung for Territories Development Department

Our Ref : S287/NL1/25.7/283/JY

30 June 1992

China Harbour Engineering Company 19/F, China Harbour Building 370-374 King's Road North Point Hong Kong.

Attn : Mr. S. Y. Yu

Dear Sirs,

North Lantau Development Contract No. NL1/91 Tung Chung Development Phase I - Site Formation Materials for Subsoil Drains

T.D.D. CONTR. C. E. Dupt. DATE	(JCBS)	Timpel
EA	1	THE
ODA		
		TOP
SUR -		
foresen		

	-16	
FLE		

I refer to your letter ref. NL1/C/0097/008/MM/145 of 10/6/92 submitting materials for subsoil drains for our approval.

I have the following comments:

- The proposed subsoil drain material i.e. 300mm diameter ADS corrugated polyenylene subsoil drain pipes from Benpak Waterwise company is acceptable.
- The proposed Geotaxtile SG17/15 from UCO (2 layers) as protection for subsoil drainage is 2) acceptable in principal. Please submit further technical specification such as lapping and site storage requirements recommended by the manufacturer.
- The proposed Greenfix Eromat Special type 5 from CCL is still under review. You will be notified of the outcome if a decision is made.

Yours faithfully

for MOTT MACDONALD HONG KONG LIMITED

Luke Chi

Engineer's Representative

Maunsell Consultants Asia Ltd BIF Grand Central Plaza, Tower 2, 138 Shetin Rural Committee Road Shetin, N.T. Hong Kong

茂盛(亞洲)工程顧問有限公司

否连新异沙田郯事會路 138 號新城市中央協職第 2 章 8 楼

T +852 2605 6282 F +852 2891 2642 www,maunsell.secom.com SRE's Office T +852 2669 0708 F +852 2831 2839 E cre@iriw.com.hk

Your Ref. : DC0706/M1.2/1512 & 1529 Our Ref. : (DC/2007/06)/R20/106(0023)

Chiu Hing Construction & Transportation Co. Ltd. Room 201, 2/F Fuk Shing Commercial Building 28 On Lok Mun Street On Lok Tsuen, Fanling New Territories, Hong Kong

Attn: Mr. Roger Lau (Site Agent)

13 November 2008

Dear Sir,

Contract No. DC/2007/06 River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tal Po River

Proposed Geolaxitie at Gabion Wall in She Shan River and Upper Tai Po River

I refer to your letter dated 7 November 2008 and 12 November 2008 respectively.

Please be advised that since the water flow rate of the proposed geotextile model Bontec SG100/100 meets the requirements in accordance with P.S. Clause 7.150, I have no further objections to your proposed use of woven geotextile model Bontec SG100/100, supplied by "G and E Company Ltd," at gablon wall in She Shan River and Tai Po River, subject to its satisfactory performance on site.

Yours faithfully.

Adrian Ng

Resident Engineer

WCAL - Attn : Mr. Conder Yan

Chiu Hing H.O.

ANTER

BA:

Appendix C Programme for the Deployment of the Silt Curtain FEP-05/356/2009 Silt Curtain Deployment Plan Programme for the Deployment of Silt Curtain

	Earliest Start Day	Earliest Finish Day	Duration
Commissioning of Silt Curtain	10-Dec-12	10-Dec-12	1 Day
Dredging Work	11-Dec-12	1-Jan-13	22 Day
Decommissioning of Silt Curtain	2-Jan-13	2-Jan-13	1 Day

Dec 2012									Ja	ın 2	201	13			Fe	eb í	20	13		Mar 2013									Apr 2013							
																																			· — —	
		Δ.∇																				<u> </u>														
		Δ					,	-																			•									
								△▽																			ľ									