

| Activity ID | Activity Name | Original Durat... | Start | Finish | 2014 | | | | | | | | | | | | | | | | | | | |
|--|---|-------------------|-------------|-------------|------|--|--|--|---------|----|----|----|----------|----|----|----|-------|----|----|----|-------|----|----|----|
| | | | | | 2013 | | | | January | | | | February | | | | March | | | | April | | | |
| | | | | | er | | | | 22 | 29 | 05 | 12 | 19 | 26 | 02 | 09 | 16 | 23 | 02 | 09 | 16 | 23 | 30 | 06 |
| KEY DATES | | | | | | | | | | | | | | | | | | | | | | | | |
| Section Completion | | | | | | | | | | | | | | | | | | | | | | | | |
| Section Completion Date | | | | | | | | | | | | | | | | | | | | | | | | |
| Key Date | | | | | | | | | | | | | | | | | | | | | | | | |
| KD-300900 | KD9 Section 9 Area SA1, 3 to 9A Road Maintenance (1580) | 0 | | 23-Jan-14* | | | | | | | | | | | | | | | | | | | | |
| KD-300200 | KD2 Section 2 Areas SA8,SA9 + SA9A Work (1052d) | 0 | | 04-Mar-14* | | | | | | | | | | | | | | | | | | | | |
| SOFT LANDSCAPE IN SA1: SECT. 5 WORKS | | | | | | | | | | | | | | | | | | | | | | | | |
| Landscaping Works | | | | | | | | | | | | | | | | | | | | | | | | |
| Landscape Works | | | | | | | | | | | | | | | | | | | | | | | | |
| S5-212800 | Areas SA1 Irrigation + Landscape Soft Works | 30 | 13-Apr-14 | 12-May-14 | | | | | | | | | | | | | | | | | | | | |
| REMAINDER OF SOFT LANDSCAPE: SECT. 6 WORKS | | | | | | | | | | | | | | | | | | | | | | | | |
| Landscaping Works | | | | | | | | | | | | | | | | | | | | | | | | |
| Landscape Works | | | | | | | | | | | | | | | | | | | | | | | | |
| S6-212800 | Remainder Irrigation + Landscape Soft Works | 30 | 28-Mar-14 | 26-Apr-14 | | | | | | | | | | | | | | | | | | | | |
| ROUTINE MAINTENANCE: SECT. 9 WORKS | | | | | | | | | | | | | | | | | | | | | | | | |
| Road Maintenance | | | | | | | | | | | | | | | | | | | | | | | | |
| Routine Maintenance of Road Network | | | | | | | | | | | | | | | | | | | | | | | | |
| S9-100000 | Road Maintenance of Road Network | 1401 | 22-Feb-10 A | 23-Jan-14* | | | | | | | | | | | | | | | | | | | | |
| Z1: CH 0 to CH 500: SECT. 1 WORKS | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier at Kwong Fuk West | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier at Kwong Fuk West Viaduct | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier Foundation Works | | | | | | | | | | | | | | | | | | | | | | | | |
| S1-180510A040 | Pier Head (incl. all cast-in item)-PC5A(Tradition formwork) | 9 | 21-Oct-13 A | 29-Jan-14 | | | | | | | | | | | | | | | | | | | | |
| S1-180700A | KFWV structural steel, (bay 1-5) | 18 | 25-Mar-14 | 14-Apr-14 | | | | | | | | | | | | | | | | | | | | |
| S1-180810 | KFWV structural steel, (bay 5-7) | 26 | 25-Mar-14 | 25-Apr-14 | | | | | | | | | | | | | | | | | | | | |
| S1-180800 | KFWV Panel Installation, (bay 1-5) | 14 | 15-Apr-14 | 02-May-14 | | | | | | | | | | | | | | | | | | | | |
| TCSS Works/Other Utilities | | | | | | | | | | | | | | | | | | | | | | | | |
| S1-180905 | Civil prov. works (CPW)- TCSS Pillar Box B | 18 | 17-Feb-14 | 08-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| TCSS Works | | | | | | | | | | | | | | | | | | | | | | | | |
| New Sign Gantry Construction | | | | | | | | | | | | | | | | | | | | | | | | |
| G18 (VO205 Slip Road) | | | | | | | | | | | | | | | | | | | | | | | | |
| GS1810 | G18 Footing construction besides Slip road | 25 | 20-Nov-13 A | 26-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| GS1802 | VO341 - Reconstruct existing drain pipe at G18 LHS footing | 20 | 27-Dec-13 A | 22-Jan-14 A | | | | | | | | | | | | | | | | | | | | |
| GS1860 | Design information by Engineer for existing NB modification available | 0 | 15-Feb-14 | | | | | | | | | | | | | | | | | | | | | |
| GS1870 | Existing NB modification | 14 | 27-Feb-14 | 14-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| GS1790 | Erect column besides slip road & Gantry Beam | 4 | 15-Mar-14 | 19-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| Existing Sign Gantry Modification | | | | | | | | | | | | | | | | | | | | | | | | |
| G19 (VO: New Gantry Modification without drawing) | | | | | | | | | | | | | | | | | | | | | | | | |
| GS2650 | Carry out Sign Gantry modification (LCS, TCSS etc)-New Gantry | 14 | 20-Mar-14 | 04-Apr-14 | | | | | | | | | | | | | | | | | | | | |
| GS2660 | Speed Enforcement Camera installation | 2 | 05-Apr-14 | 07-Apr-14 | | | | | | | | | | | | | | | | | | | | |
| GS2670 | VSL and VDS installation | 2 | 08-Apr-14 | 09-Apr-14 | | | | | | | | | | | | | | | | | | | | |
| TCSS E&M Works & Handover | | | | | | | | | | | | | | | | | | | | | | | | |
| S1-700075 | T&C - Lighting | 20 | 20-Mar-14 | 11-Apr-14 | | | | | | | | | | | | | | | | | | | | |
| S1-700080 | T&C - power supply system to TCSS | 20 | 20-Mar-14 | 11-Apr-14 | | | | | | | | | | | | | | | | | | | | |
| Southbound Work- Ret. Wall, Noise B, Rd | | | | | | | | | | | | | | | | | | | | | | | | |
| NB6, and Slope S4 | | | | | | | | | | | | | | | | | | | | | | | | |
| High Mast Lighting | | | | | | | | | | | | | | | | | | | | | | | | |
| S1-203068 | Install/delete lamps at high mast HM2 & HM3 | 18 | 20-Jan-14 | 18-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB6 | | | | | | | | | | | | | | | | | | | | | | | | |
| S1-207055 | NB production period | 76 | 10-Apr-13 A | 15-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| S1-207060 | NB6 Structural Steel | 6 | 17-Feb-14 | 22-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| S1-208060 | NB6 NB Panels | 5 | 24-Feb-14 | 28-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| Road Lighting/ or High Mast | | | | | | | | | | | | | | | | | | | | | | | | |
| S1-700050 | Cabling works for utilities/Lighting | 20 | 13-Feb-14 | 07-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| S1-203067 | Relocate pillar box for high mast HM1 - HM10 | 18 | 17-Feb-14 | 08-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| S1-700070 | Pillar Box + MCB Board installation | 18 | 17-Feb-14 | 08-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| Cut Slope S4 | | | | | | | | | | | | | | | | | | | | | | | | |
| S1-031060B | Cut Slope S4 - drainage/ u channels | 20 | 15-Oct-13 A | 07-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| SB Road & Drain, Ch 0-300, after NB3 | | | | | | | | | | | | | | | | | | | | | | | | |
| TCSS Works/Other Utilities | | | | | | | | | | | | | | | | | | | | | | | | |
| S1-035045 | TCSS P57 - footing | 14 | 20-Nov-13 A | 11-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| S1-035055 | TCSS S167 - footing | 14 | 12-Feb-14 | 27-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| Road Lighting/ or High Mast | | | | | | | | | | | | | | | | | | | | | | | | |
| S1-051215A | Public Lighting - cabling works | 18 | 20-Jan-14* | 18-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| S1-051215B | Public Lighting - power supply connection & test | 18 | 20-Jan-14 | 18-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| Roadworks | | | | | | | | | | | | | | | | | | | | | | | | |
| S1-051210 | Roadworks- 3rd TTA - middle lane | 18 | 29-Nov-13 A | 28-Dec-13 A | | | | | | | | | | | | | | | | | | | | |
| S1-051230 | Roadworks- 4th TTA - fast lane | 26 | 30-Dec-13 A | 27-Jan-14 | | | | | | | | | | | | | | | | | | | | |
| NB6 and Slope S4A, after TB1 demolition | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB6 (remaining 1 bay after TB1 removal) | | | | | | | | | | | | | | | | | | | | | | | | |

Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway
Between Island House Interchange and Fanling
(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme
for the Period of 21 Jan 2014 to 20 Apr 2014

| Activity ID | Activity Name | Original Durat... | Start | Finish | 2014 | | | | | | | | | | | | | | | |
|---|--|-------------------|-------------|-------------|------|----|----|----|----|---------|----|----------|----|----|-------|----|-------|----|----|----|
| | | | | | 2013 | | | | | January | | February | | | March | | April | | | |
| | | | | | er | 22 | 29 | 05 | 12 | 19 | 26 | 02 | 09 | 16 | 23 | 02 | 09 | 16 | 23 | 30 |
| S1-208130 | NB6 Structural Steel | 10 | 17-Feb-14* | 27-Feb-14 | | | | | | | | | | | | | | | | |
| S1-208135 | NB6 NB Panels | 6 | 28-Feb-14 | 06-Mar-14 | | | | | | | | | | | | | | | | |
| Cut Slope S4A | | | | | | | | | | | | | | | | | | | | |
| S1-208140A | Cut Slope S4A - excavation | 30 | 24-Oct-13 A | 27-Jan-14 | | | | | | | | | | | | | | | | |
| S1-208140B | Cut Slope S4A - u channels | 30 | 28-Jan-14 | 12-Mar-14 | | | | | | | | | | | | | | | | |
| NB11, Slope S4B & F124, after TB2 dem. | | | | | | | | | | | | | | | | | | | | |
| High Mast Lighting | | | | | | | | | | | | | | | | | | | | |
| S1-200112 | High Mast HM5 - footing + relocation + lamp | 30 | 20-Jan-14* | 04-Mar-14 | | | | | | | | | | | | | | | | |
| Noise Barrier NB11 | | | | | | | | | | | | | | | | | | | | |
| S1-207110 | NB11 Structural Steel | 10 | 17-Feb-14* | 27-Feb-14 | | | | | | | | | | | | | | | | |
| S1-208110 | NB11 NB Panels | 10 | 28-Feb-14 | 11-Mar-14 | | | | | | | | | | | | | | | | |
| Cut Slope S4B, S4C | | | | | | | | | | | | | | | | | | | | |
| S1-031040A | Cut Slope S4B, S4C - excavation | 21 | 17-Feb-14* | 12-Mar-14 | | | | | | | | | | | | | | | | |
| S1-031040B | Cut Slope S4B, S4C - drainage/ channels | 48 | 17-Feb-14 | 12-Apr-14 | | | | | | | | | | | | | | | | |
| South Bound Road and Drain, Ch 300-500 | | | | | | | | | | | | | | | | | | | | |
| Road Drainage | | | | | | | | | | | | | | | | | | | | |
| S1-051347 | Road Drainage - pipelayinnng + manhole, L=200 | 7 | 20-Jan-14 | 27-Jan-14 | | | | | | | | | | | | | | | | |
| Firemain | | | | | | | | | | | | | | | | | | | | |
| S1-051305 | Firemain- excav, pipe install + pit/new hydrants | 14 | 20-Jan-14 | 13-Feb-14 | | | | | | | | | | | | | | | | |
| TCSS Works/Other Utilities | | | | | | | | | | | | | | | | | | | | |
| S1-051325 | Utilities & TCSS buried ducts | 24 | 20-Jan-14 | 25-Feb-14 | | | | | | | | | | | | | | | | |
| S1-051303 | Civil prov. works (CPW)- TCSS Pillar Box A | 18 | 17-Feb-14 | 08-Mar-14 | | | | | | | | | | | | | | | | |
| Road Lighting/ or High Mast | | | | | | | | | | | | | | | | | | | | |
| S1-051350 | Public Lighting - Lamp Pole + Lamps | 18 | 26-Nov-13 A | 13-Feb-14 | | | | | | | | | | | | | | | | |
| S1-051350A | Public Lighting - cabling works | 18 | 20-Jan-14 | 18-Feb-14 | | | | | | | | | | | | | | | | |
| S1-051350B | Public Lighting - power supply connection & test | 18 | 20-Jan-14 | 18-Feb-14 | | | | | | | | | | | | | | | | |
| Roadworks | | | | | | | | | | | | | | | | | | | | |
| S1-051345 | Roadworks- 3rd TTA - middle lane | 18 | 09-Dec-13 A | 28-Dec-13 A | | | | | | | | | | | | | | | | |
| S1-051355 | Roadworks- 4th TTA - Fast lane | 19 | 30-Dec-13 A | 27-Jan-14 | | | | | | | | | | | | | | | | |
| S1-051360 | South Bound Road CH300-500 Complete | 0 | 26-Feb-14 | | | | | | | | | | | | | | | | | |
| TCSS HUB (near KFW Viaduct) | | | | | | | | | | | | | | | | | | | | |
| TCSS Hub | | | | | | | | | | | | | | | | | | | | |
| S1-700030 | CLP Cable laying and provide power | 180 | 15-May-13 A | 21-Dec-13 A | | | | | | | | | | | | | | | | |
| Central Median Work- Noise Barrier + Road/Drain | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB3 CH0-357 | | | | | | | | | | | | | | | | | | | | |
| Road Lighting/ or High Mast | | | | | | | | | | | | | | | | | | | | |
| S1-208040 | Public Lighting - Lamp Pole + Lamps | 18 | 22-Aug-13 A | 27-Feb-14 | | | | | | | | | | | | | | | | |
| S1-208040A | Public Lighting - cabling works | 18 | 22-Aug-13 A | 27-Feb-14 | | | | | | | | | | | | | | | | |
| S1-208040B | Public Lighting - power supply connection & test | 18 | 29-Jan-14 | 27-Feb-14 | | | | | | | | | | | | | | | | |
| Noise Barrier NB10 CH444-500, after TB2 demolition | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier Foundation Works | | | | | | | | | | | | | | | | | | | | |
| S1-200094 | Pending VO for searching existing ducting for TCSS works | 10 | 20-Jan-14 | 30-Jan-14 | | | | | | | | | | | | | | | | |
| Noise Barrier Structural Steel & Panels | | | | | | | | | | | | | | | | | | | | |
| S1-207100 | NB10 Structural Steel + Lighting | 12 | 02-Nov-13 A | 21-Feb-14 | | | | | | | | | | | | | | | | |
| S1-208100 | NB10 NB Panels | 12 | 22-Feb-14* | 07-Mar-14 | | | | | | | | | | | | | | | | |
| Northbound Work- Ret. Wall, Noise B, Rd | | | | | | | | | | | | | | | | | | | | |
| RW W1+ NB1+S1, NB2 Ch200-300 | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB1 | | | | | | | | | | | | | | | | | | | | |
| S1-208015 | Northbound work Complete | 0 | 10-Mar-14 | | | | | | | | | | | | | | | | | |
| Cut Slope S1 | | | | | | | | | | | | | | | | | | | | |
| S1-031015020 | Fill Slope S1- drainage | 26 | 18-Oct-13 A | 08-Mar-14 | | | | | | | | | | | | | | | | |
| S1-031015015 | Fill Slope S1- backfilling (remaining 50% after relocation of HM7) | 57 | 20-Nov-13 A | 05-Mar-14 | | | | | | | | | | | | | | | | |
| Northbound Rd/ Dr, Ch 0-300, after NB3 | | | | | | | | | | | | | | | | | | | | |
| Roadworks | | | | | | | | | | | | | | | | | | | | |
| S1-051135 | Drainage at Slow Lane | 15 | 20-Nov-13 A | 22-Jan-14 A | | | | | | | | | | | | | | | | |
| S1-051137 | Roadworks- 4th TTA (Slow lane) | 12 | 26-Nov-13 A | 19-Jan-14 A | | | | | | | | | | | | | | | | |
| S1-051145 | Implement TTA | 0 | 20-Jan-14 A | | | | | | | | | | | | | | | | | |
| Slip Rd B after Banyan Br. Completion | | | | | | | | | | | | | | | | | | | | |
| Slip Rd B | | | | | | | | | | | | | | | | | | | | |
| S1-051150 | Slip Road B - drainage + road reconstruction | 193 | 11-Oct-12 A | 23-Dec-13 A | | | | | | | | | | | | | | | | |
| Slip Rd A after Banyan West Completion | | | | | | | | | | | | | | | | | | | | |
| Slip Rd A | | | | | | | | | | | | | | | | | | | | |
| S1-051155 | Slip Road A - drainage + road reconstruction | 175 | 20-Oct-12 A | 07-Mar-14 | | | | | | | | | | | | | | | | |
| NB2 & Slope S2, after TB1 demolition | | | | | | | | | | | | | | | | | | | | |
| High Mast Lighting | | | | | | | | | | | | | | | | | | | | |
| S1-031037 | High Mast HM6 - footing, relocation + lamp | 10 | 20-Jan-14* | 30-Jan-14 | | | | | | | | | | | | | | | | |
| S1-031039 | High Mast HM10 - install/delete lamps | 6 | 10-Feb-14 | 15-Feb-14 | | | | | | | | | | | | | | | | |
| Noise Barrier NB2 | | | | | | | | | | | | | | | | | | | | |
| S1-031055 | NB2 Structural Steel | 10 | 17-Feb-14* | 27-Feb-14 | | | | | | | | | | | | | | | | |
| S1-031065 | NB2 NB Panels | 10 | 28-Feb-14 | 11-Mar-14 | | | | | | | | | | | | | | | | |
| Cut Slope S2 | | | | | | | | | | | | | | | | | | | | |
| S1-031025B | Cut Slope S2- channel | 30 | 27-Jan-14 | 11-Mar-14 | | | | | | | | | | | | | | | | |
| NB9, Slope F121, S5, (after TB2 demolition) | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB9 | | | | | | | | | | | | | | | | | | | | |
| S1-200130 | NB9 Structural Steel | 5 | 17-Feb-14* | 21-Feb-14 | | | | | | | | | | | | | | | | |
| S1-200135 | NB9 NB Panels | 5 | 22-Feb-14 | 27-Feb-14 | | | | | | | | | | | | | | | | |



Contract: HY/2008/09
Widening of Tolo Highway / Fanling Highway
Between Island House Interchange and Fanling
(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme
for the Period of 21 Jan 2014 to 20 Apr 2014

| Activity ID | Activity Name | Original Durat... | Start | Finish | 2013 | 2014 | | | | | | | | | | | | | | | | | | | | | |
|---|--|-------------------|-------------|-------------|------|---------|----|----|----|----------|----|----|----|-------|----|----|----|-------|----|----|----|--|--|--|--|--|--|
| | | | | | er | January | | | | February | | | | March | | | | April | | | | | | | | | |
| | | | | | 22 | 29 | 05 | 12 | 19 | 26 | 02 | 09 | 16 | 23 | 02 | 09 | 16 | 23 | 30 | 06 | 13 | | | | | | |
| Cut Slope S5 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1-200140 | Slope F121 + S5 | 28 | 20-Jan-14* | 01-Mar-14 | | | | | | | | | | | | | | | | | | | | | | | |
| North Bound Road and Drain, Ch 300-500 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Road Drainage | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1-200155 | Road Drainage - pipelayinng + manhole | 15 | 22-Nov-13 A | 29-Jan-14 | | | | | | | | | | | | | | | | | | | | | | | |
| Firemain | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1-200170 | Firemain- excav, pipe install + pit/new hydrants | 15 | 10-Jan-14 A | 29-Jan-14 | | | | | | | | | | | | | | | | | | | | | | | |
| TCSS Works/Other Utilities | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1-200180 | Utilities & TCSS buried ducts | 15 | 10-Jan-14 A | 29-Jan-14 | | | | | | | | | | | | | | | | | | | | | | | |
| Road Lighting/ or High Mast | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1-200205 | Public Lighting - Lamp Pole + Lamps | 15 | 10-Dec-13 A | 14-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | |
| S1-200175 | Public Lighting - buried ducts | 15 | 20-Jan-14* | 14-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | |
| Roadworks | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1-200195 | Roadworks - 3rd TTA - middle lane | 14 | 16-Dec-13 A | 28-Dec-13 A | | | | | | | | | | | | | | | | | | | | | | | |
| S1-200200 | Roadworks - 4th TTA - fast lane | 6 | 29-Dec-13 A | 11-Jan-14 A | | | | | | | | | | | | | | | | | | | | | | | |
| S1-200210 | VO339 Modification of the Existing Road Markings | 5 | 12-Jan-14 A | 18-Jan-14 A | | | | | | | | | | | | | | | | | | | | | | | |
| S1-200215 | complete | 0 | 14-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | | |
| Z2: CH 500 to CH 1100: SECT. 4 WORKS | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Zone 2: CH500 to Ch1100 (Section 4 Works) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VO No.28 (VO 211) - Diversion of Existing Stormwater Drain in Kwong Fuk Park | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VO28-1085 | Town Gas installation works (from main to complete connection to ... | 50 | 05-Dec-13 A | 15-Mar-14 | | | | | | | | | | | | | | | | | | | | | | | |
| VO28-1090 | Backfill Topsoil Manhole Z to P | 18 | 17-Mar-14 | 05-Apr-14 | | | | | | | | | | | | | | | | | | | | | | | |
| VO28-1150 | Completion of VO28 | 0 | | 05-Apr-14 | | | | | | | | | | | | | | | | | | | | | | | |
| WM Test+Drain CCTV+ E&M Works | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TCSS E&M Works & Handover | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-208355 | Cabling works for Utilities/TCSS/Lighting | 22 | 20-Sep-13 A | 21-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | |
| S4-208370 | T&C - power supply system to TCSS/Lighting | 6 | 22-Feb-14 | 28-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | |
| Section Completion | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section Completion Date | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| KD-300400A | ZONE 2 COMPLETE - KD4 Section 4 | 0 | | 05-Apr-14 | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 1: Southbound Work- Ret. Wall, Noise B, Rd | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| NLKR - Bridge Deck + Noise Barrier | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bridge Deck | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-N01375 | Noise barrier Post | 7 | 01-Mar-14* | 08-Mar-14 | | | | | | | | | | | | | | | | | | | | | | | |
| S4-N01385 | Noise barrier panel | 9 | 10-Mar-14 | 19-Mar-14 | | | | | | | | | | | | | | | | | | | | | | | |
| RW W4-W7+Slope S7+NB15, NB12+Slip Rd L | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB12 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-208120 | NB12 NB Panels | 454 | 01-Feb-12 A | 20-Jan-14 | | | | | | | | | | | | | | | | | | | | | | | |
| S4-208260 | NB12 (bay 1-3) NB structure steel | 7 | 20-Dec-13 A | 30-Dec-13 A | | | | | | | | | | | | | | | | | | | | | | | |
| S4-208270 | NB12 (bay 1-3) NB Panel | 6 | 17-Feb-14* | 22-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | |
| Cut Slope S6 and Slip Rd L | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1-203065A | Cut slope S6 - excavation | 403 | 01-Feb-12 A | 22-Jan-14 | | | | | | | | | | | | | | | | | | | | | | | |
| S1-203065B | Cut slope S6 - drainage/U-channels | 11 | 24-Feb-14* | 07-Mar-14 | | | | | | | | | | | | | | | | | | | | | | | |
| Fill Slope S7 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-031070A | Fill Slope S7- backfilling to RW coping level | 1066 | 07-May-10 A | 23-Jan-14 | | | | | | | | | | | | | | | | | | | | | | | |
| S4-031070B | Fill Slope S7- backfilling to road level | 1016 | 20-Jul-10 A | 13-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | |
| S4-031070C | Fill Slope S7- u channels | 24 | 20-Jan-14 | 25-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | |
| S4-031070D | Fill Slope S7- metal works + hand rails etc. | 18 | 12-Feb-14 | 04-Mar-14 | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W7 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-035070B | Retaining Wall W7, backfill (assumed rockfill as VO No. 90) | 23 | 11-Dec-13 A | 15-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | |
| SB: CH500-1100, Road&Drain+Utilities | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TCSS Works/Other Utilities | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-512850 | Civil prov. works (CPW)- TCSS Pillar Box C | 20 | 20-Sep-13 A | 21-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | |
| S4-512880 | Utilities+ TCSS + CPW- SC 63/S63 | 14 | 16-Oct-13 A | 21-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | |
| S4-031160 | Power supply cable ducts | 31 | 20-Nov-13 A | 21-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | |
| Road Lighting/ or High Mast | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-031178 | Public lighting - Lamp Pole + Lamps | 12 | 18-Oct-13 A | 19-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | |
| S4-031178A | Public Lighting - cabling works | 6 | 18-Oct-13 A | 24-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | |
| S4-031178A10 | Public Lighting - cabling works | 13 | 20-Jan-14 | 12-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | |
| S4-512930 | Public lighting - Lamp Pole + Lamps | 18 | 13-Feb-14 | 05-Mar-14 | | | | | | | | | | | | | | | | | | | | | | | |
| S4-031178B | Public Lighting - power supply connection & test | 4 | 20-Feb-14 | 24-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | |
| S4-031178B10 | Public Lighting - power supply connection & test | 12 | 20-Feb-14 | 05-Mar-14 | | | | | | | | | | | | | | | | | | | | | | | |
| Roadworks | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-512920 | Roadworks - road marking + furnitures | 6 | 09-Dec-13 A | 19-Jan-14 A | | | | | | | | | | | | | | | | | | | | | | | |
| S4-031185 | Implement TTA - Divert to completed southbound (RW 8 Bay 1 ~ Ba... | 5 | 16-Dec-13 A | 20-Dec-13 A | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 3: Central Median - Ret. Wall, Noise B, Rd | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB10, NB14, NB17 Foundation Works | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB10 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-203195 | NB10 (5,6 bays) Steel Column & NB Panel | 14 | 28-Nov-13 A | 21-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB14 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-203170B60 | NB14 (bay 1-8) Steel Column & NB Panel | 11 | 16-Nov-13 A | 18-Jan-14 A | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB17 | | | | | | | | | | | | | | | | | | | | | | | | | | | |



Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway
Between Island House Interchange and Fanling
(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme
for the Period of 21 Jan 2014 to 20 Apr 2014

| Activity ID | Activity Name | Original Durat... | Start | Finish | 2014 | | | | | | | | | | | |
|--|---|-------------------|-------------|-------------|---|----|----|----|----------|----|----|----|-------|----|----|----|
| | | | | | January | | | | February | | | | March | | | |
| | | | | | 22 | 29 | 05 | 12 | 19 | 26 | 02 | 09 | 16 | 23 | 02 | 09 |
| S4-203170B090 | NB17 (Bay 1-8) Steel Column & NB Panel | 21 | 22-Nov-13 A | 31-Dec-13 A | NB17, (Bay 1-8) Steel Column & NB Panel | | | | | | | | | | | |
| CM: CH500-1100, Road&Drain+Utilities | | | | | | | | | | | | | | | | |
| TCSS Works/Other Utilities | | | | | | | | | | | | | | | | |
| S4-208305 | Power supply cable ducts | 36 | 14-Aug-13 A | 21-Feb-14 | Power supply cable ducts | | | | | | | | | | | |
| S4-208300 | Utilities+TCSS buried ducts + civil prov. works | 48 | 16-Aug-13 A | 21-Feb-14 | Utilities+TCSS buried ducts + civil | | | | | | | | | | | |
| Road Lighting/ or High Mast | | | | | | | | | | | | | | | | |
| S4-208325A | Public Lighting - cabling works | 18 | 20-Sep-13 A | 21-Feb-14 | Public Lighting - cabling works | | | | | | | | | | | |
| S4-208325 | Public lighting - Lamp Pole + Lamps | 24 | 20-Jan-14 | 25-Feb-14 | Public lighting - Lamp Pole.+ La | | | | | | | | | | | |
| S4-208325B | Public Lighting - power supply connection & test | 18 | 27-Jan-14 | 25-Feb-14 | Public Lighting - power supply c | | | | | | | | | | | |
| Roadworks | | | | | | | | | | | | | | | | |
| S4-208315 | Roadworks - base course to friction course | 11 | 20-Jan-14 | 10-Feb-14 | Roadworks - base course to friction cours | | | | | | | | | | | |
| S4-208320 | Roadworks - road marking + furnitures | 16 | 20-Jan-14 | 15-Feb-14 | Roadworks - road marking + furnitures | | | | | | | | | | | |
| S4-208335 | Central Median Works Complete | 0 | 22-Feb-14 | | ◆ Central Median Works Complete | | | | | | | | | | | |
| Stage 2: Northbound Work- Ret. Wall, Noise B, Rd | | | | | | | | | | | | | | | | |
| Mod. Existing Lam Kam Railway Br. +Noise B. | | | | | | | | | | | | | | | | |
| S4-193900 | LKRB NB plinth at slow lane (besides W4A) | 75 | 13-Jan-14 A | 28-Mar-14 | LKRB NB pl | | | | | | | | | | | |
| Noise Barrier NB16 | | | | | | | | | | | | | | | | |
| Noise Barrier Foundation Works | | | | | | | | | | | | | | | | |
| S4-513145 | NB16 - (5-7) bay Remaining Wall Stem & plinth | 42 | 06-Dec-13 A | 28-Feb-14 | NB16 - (5-7) bay Remaining W | | | | | | | | | | | |
| S4-513150 | NB16 - Drainage work | 26 | 16-Dec-13 A | 15-Mar-14 | NB16 - Drainage wo | | | | | | | | | | | |
| S4-513140 | NB16 - (18,19) bay Remaining Wall Stem | 18 | 19-Dec-13 A | 17-Jan-14 A | NB16 - (18,19) bay Remaining Wall Stem | | | | | | | | | | | |
| S4-513160 | NB16 - Backfilling | 12 | 17-Mar-14 | 29-Mar-14 | NB16 - Bac | | | | | | | | | | | |
| Noise Barrier Structural Steel & Panels | | | | | | | | | | | | | | | | |
| S4-207160 | NB16 Structural Steel | 10 | 11-Apr-14 | 24-Apr-14 | | | | | | | | | | | | |
| Retaining Wall W4A & NB13 & Slip Rd M | | | | | | | | | | | | | | | | |
| Retaining Wall W4A | | | | | | | | | | | | | | | | |
| S4-03504A040 | RW W4A (last 4 bays) excavation + base slab (I&P) | 30 | 06-Jan-14 A | 12-Mar-14 | RW W4A (last 4 bays) | | | | | | | | | | | |
| S4-03504A050 | RW W4A (last 4 bays), wall stem (I&P) | 30 | 14-Mar-14 | 21-May-14 | | | | | | | | | | | | |
| Noise Barrier NB13 | | | | | | | | | | | | | | | | |
| S4-207130 | NB13 Structural Steel | 5 | 31-Dec-13 A | 03-Jan-14 A | ■ NB13 Structural Steel | | | | | | | | | | | |
| S4-208130 | NB13 NB Panels | 8 | 09-Jan-14 A | 17-Jan-14 A | ■ NB13 NB Panels | | | | | | | | | | | |
| NB: CH500-1100, Road&Drain+Utilities | | | | | | | | | | | | | | | | |
| Road Drainage | | | | | | | | | | | | | | | | |
| S4-031210 | Road Drainage - pipelaying + manhole | 44 | 02-Jul-13 A | 21-Feb-14 | Road Drainage - pipelaying + ma | | | | | | | | | | | |
| Firemain | | | | | | | | | | | | | | | | |
| S4-031220 | Firemain- excav, pipe install + pit/new hydrants | 36 | 25-Jul-13 A | 21-Feb-14 | Firemain- excav, pipe install + pit/r | | | | | | | | | | | |
| TCSS Works/Other Utilities | | | | | | | | | | | | | | | | |
| S4-031225 | Utilities + TCSS + CPW - SC 20/S20 | 36 | 17-Jul-13 A | 21-Feb-14 | Utilities + TCSS + CPW - SC 20/S2 | | | | | | | | | | | |
| S4-031230 | Power supply cable ducts | 36 | 20-Jul-13 A | 21-Feb-14 | Power supply cable ducts | | | | | | | | | | | |
| Road Lighting/ or High Mast | | | | | | | | | | | | | | | | |
| S4-031250A | Public Lighting - cabling works | 18 | 04-Oct-13 A | 21-Feb-14 | Public Lighting - cabling works | | | | | | | | | | | |
| S4-031250 | Public lighting - Lamp Pole + Lamps | 24 | 20-Dec-13 A | 31-Mar-14 | Public ligh | | | | | | | | | | | |
| S4-031250B | Public Lighting - power supply connection & test | 18 | 11-Mar-14 | 31-Mar-14 | Public Ligh | | | | | | | | | | | |
| Roadworks | | | | | | | | | | | | | | | | |
| A1080 | Road Re-construction for Lane 2 (1st middle lane) | 22 | 15-Nov-13 A | 28-Dec-13 A | ■ Road Re-construction for Lane 2 (1st middle lane) | | | | | | | | | | | |
| A1090 | Stage 4 (Open Lane 2 & Close HS) | 0 | | 28-Dec-13 A | ◆ Stage 4 (Open Lane 2 & Close HS) | | | | | | | | | | | |
| A1100 | Road Re-construction for Lane 1 (slow lane) | 28 | 30-Dec-13 A | 18-Jan-14 A | ■ Road Re-construction for Lane 1 (slow lane) | | | | | | | | | | | |
| A1110 | 4 lane opening Complete (including slip Road) | 0 | | 19-Jan-14 A | ◆ 4 lane opening Complete (including slip Road) | | | | | | | | | | | |
| A1170 | NB16 - Road Re-construction for (HS) | 22 | 31-Mar-14 | 26-Apr-14 | | | | | | | | | | | | |
| S4-031260 | Northbound road substantial completed in Zone 2 | 0 | 01-Apr-14 | | ◆ Northbound | | | | | | | | | | | |
| Z3: CH 1100 to CH 2000: SECT. 4 WORKS | | | | | | | | | | | | | | | | |
| Section Completion | | | | | | | | | | | | | | | | |
| Section Completion Date | | | | | | | | | | | | | | | | |
| KD-300400B | ZONE 3 COMPLETE - KD4 Section 4 | 0 | | 08-Mar-14 | ◆ ZONE 3 COMPLETE - KI | | | | | | | | | | | |
| TCSS Works | | | | | | | | | | | | | | | | |
| New Sign Gantry Construction | | | | | | | | | | | | | | | | |
| G62 | | | | | | | | | | | | | | | | |
| GS2135 | Erect Column SL/FL | 4 | 13-Aug-13 A | 24-Jan-14 | ■ Erect Column SL/FL | | | | | | | | | | | |
| GS2140 | Erect Gantry Beam | 4 | 21-Jan-14 | 24-Jan-14 | ■ Erect Gantry Beam | | | | | | | | | | | |
| TCSS E&M Works & Handover | | | | | | | | | | | | | | | | |
| S4-0512765 | Cabling works for Utilities/TCSS/Lighting | 24 | 20-Sep-13 A | 08-Mar-14 | Cabling works for Utilities | | | | | | | | | | | |
| S4-0512780 | T&C - power supply system to TCSS/Lighting | 36 | 20-Sep-13 A | 08-Mar-14 | T&C - power supply syste | | | | | | | | | | | |
| S4-0512785 | Handover to TCSS Contractor | 0 | | 08-Mar-14 | ◆ Handover to TCSS Contr | | | | | | | | | | | |
| Stage 1: Southbound Work- Ret. Wall, Noise B, Rd | | | | | | | | | | | | | | | | |
| Fill Slope S13 and NB21 | | | | | | | | | | | | | | | | |
| Fill Slope S13 | | | | | | | | | | | | | | | | |
| S4-031130C | Fill Slope S13- u channels | 363 | 12-Mar-12 A | 22-Feb-14 | ■ Fill Slope S13- u channels | | | | | | | | | | | |
| S4-031130D | Fill Slope S13- metal works + hand rails etc. | 236 | 15-Aug-12 A | 22-Feb-14 | ■ Fill Slope S13- metal works + han | | | | | | | | | | | |
| Stage 2 - Slip Rd L, Ret. Wall W11, W12 | | | | | | | | | | | | | | | | |
| Slip Rd P | | | | | | | | | | | | | | | | |
| S4-208231 | Slip Rd P- road reconstruction, Stage 2 | 265 | 13-Jul-12 A | 21-Dec-13 A | Slip Rd P- road reconstruction, Stage 2 | | | | | | | | | | | |
| SB: CH1260-1600, L=410m, Road&Drain+Utilities | | | | | | | | | | | | | | | | |



Contract: HY/2008/09
Widening of Tolo Highway / Fanling Highway
Between Island House Interchange and Fanling
(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme
for the Period of 21 Jan 2014 to 20 Apr 2014

| Activity ID | Activity Name | Original Durat... | Start | Finish | 2014 | | | | | | | | | | | | | | | | | | | |
|--|--|-------------------|-------------|-----------|------|----|----|----|---------|----|----|----------|----|----|-------|----|----|-------|----|----|----|----|----|----|
| | | | | | 2013 | | | | January | | | February | | | March | | | April | | | | | | |
| | | | | | er | er | er | er | 22 | 29 | 05 | 12 | 19 | 26 | 02 | 09 | 16 | 23 | 02 | 09 | 16 | 23 | 30 | 06 |
| Road Lighting/ or High Mast | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-050785B | Public Lighting - power supply connection & test | 18 | 20-Jan-14 | 18-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| Roadworks | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-0507845 | Roadworks - base course to friction course | 219 | 31-Aug-12 A | 28-Jan-14 | | | | | | | | | | | | | | | | | | | | |
| S4-0507850 | Roadworks - road marking + furnitures | 244 | 31-Aug-12 A | 28-Jan-14 | | | | | | | | | | | | | | | | | | | | |
| S4-0507865 | Complete (divert SB traffic to RW10, B11A, RW8 area) | 0 | 18-Feb-14 | | | | | | | | | | | | | | | | | | | | | |
| Stage 3: Central Median - Ret. Wall, Noise B, Rd | | | | | | | | | | | | | | | | | | | | | | | | |
| CM: CH1260-1600, L=410m, Road&Drain+Utilities | | | | | | | | | | | | | | | | | | | | | | | | |
| TCSS Works/Other Utilities | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-0512710 | Power supply cable ducts | 91 | 20-Feb-13 A | 22-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| Road Lighting/ or High Mast | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-051273A | Public Lighting - cabling works | 91 | 20-Feb-13 A | 22-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| S4-0512730 | Public lighting - Lamp Pole + Lamps | 23 | 06-Aug-13 A | 22-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| S4-051273B | Public Lighting - power supply connection & test | 12 | 10-Feb-14 | 22-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| Roadworks | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-0512725 | Roadworks - road marking + furnitures | 18 | 11-Nov-13 A | 25-Jan-14 | | | | | | | | | | | | | | | | | | | | |
| S4-0512740 | Road Works completed | 0 | 24-Feb-14 | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier Structural Steel & Panels | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-208200 | NB20 & NB23 NB Panels | 160 | 15-Dec-12 A | 24-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| W20A + Slope S20 | | | | | | | | | | | | | | | | | | | | | | | | |
| Cut Slope S20A | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-03120AA | Cut Slope S20A - excavation | 30 | 20-Jan-14* | 04-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| S4-03120AB | Cut Slope S20A - drainage/channels | 30 | 21-Feb-14 | 27-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| Stage 2: Northbound Work- Ret. Wall, Noise B, Rd | | | | | | | | | | | | | | | | | | | | | | | | |
| Modification of Existing Bridge No. 10 + Noise B | | | | | | | | | | | | | | | | | | | | | | | | |
| Bridge Roadworks & Furnitures | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-194880 | Install noise barrier (1st half from east end) | 36 | 20-Jan-14 | 11-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| S4-194889 | Install noise barrier (2nd half to west end) | 40 | 20-Jan-14 | 15-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| S4-194899 | Road Surfacing & Furnitures | 18 | 20-Jan-14 | 18-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| S4-194990 | Bridge No. 10 Modification Completion | 0 | | 18-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| Remaining Work after Road opening | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-195894 | Green in works (Pending for VO of Deletion) | 45 | 17-Mar-14 | 10-May-14 | | | | | | | | | | | | | | | | | | | | |
| Modification of Existing Bridge No.11 + Noise B | | | | | | | | | | | | | | | | | | | | | | | | |
| Bridge Roadworks & Furnitures | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-195895 | Road Surfacing & Furnitures after stitching | 18 | 20-Jan-14 | 18-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| S4-195910 | Install Noise barrier panel | 30 | 20-Jan-14 | 04-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| S4-195900 | Bridge No. 11 Modification Completion | 0 | | 04-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| Remaining Work after Road opening | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-1958211 | Greening works (Pending for VO of Deletion) | 60 | 19-Feb-14 | 01-May-14 | | | | | | | | | | | | | | | | | | | | |
| RW W9, Slope S9, & Noise Barrier NB19, NB22 | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB19 | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-207190 | NB19 Structural Steel, 10 bays | 10 | 28-Jan-14* | 17-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| S4-207190A | NB19 Structural Steel, 21 bays | 10 | 28-Jan-14* | 17-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| S4-208190 | NB19 NB Panels, 10 bays | 10 | 18-Feb-14 | 28-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| S4-208190A | NB19 NB Panels, 21 bays | 10 | 18-Feb-14 | 28-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB22 | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-207220 | NB22 Structural Steel | 13 | 20-Sep-13 A | 21-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| S4-208220 | NB22 NB Panels | 24 | 20-Sep-13 A | 21-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| Fill Slope S9 | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-031095A | Fill Slope S9- backfilling | 24 | 20-Jan-14* | 25-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| S4-031095B | Fill Slope S9 - drainage | 12 | 19-Feb-14 | 04-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| NB: CH1260-1750, L=410m, Road&Drain+Utilities | | | | | | | | | | | | | | | | | | | | | | | | |
| Road Drainage | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-0512620 | Road Drainage - pipelayinng + manhole | 48 | 01-Aug-13 A | 24-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| Firemain | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-0512630 | Firemain- excav, pipe install+pit/new hydrants | 24 | 17-Sep-13 A | 24-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| TCSS Works/Other Utilities | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-0512635 | Utilities +TCSS buried ducts + civil prov. works | 36 | 21-Oct-13 A | 08-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| S4-0512640 | Power supply cable ducts | 17 | 20-Jan-14* | 17-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| S4-0512627 | TCSS High mast M7/S117 - footing | 17 | 27-Jan-14* | 24-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| Road Lighting/ or High Mast | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-0512660 | Public lighting - Lamp Pole + Lamps | 36 | 21-Oct-13 A | 08-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| S4-051266A | Public Lighting - cabling works | 36 | 21-Oct-13 A | 08-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| S4-051266B | Public Lighting - power supply connection & test | 12 | 24-Feb-14 | 08-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| Roadworks | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-0512645 | Roadworks +Slip Road N- Resurfacing | 26 | 18-Oct-13 A | 08-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| S4-0512655 | Roadworks +Slip Road N- road marking + furnitures | 6 | 03-Mar-14 | 08-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| Z4: CH 2000 to CH 2400: SECT. 2 WORKS | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 1A: Southbound - S14-, RW21-28, TP7,Rd/Dr | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W24 to W28 & Slope S17 | | | | | | | | | | | | | | | | | | | | | | | | |
| Cut Slope S17 | | | | | | | | | | | | | | | | | | | | | | | | |
| S2-031170 | Slope S17 (SB) (after 29A & W29B part) | 45 | 03-Jun-13 A | 21-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| SB Road & Drain, Ch 2000-2200, L=200m | | | | | | | | | | | | | | | | | | | | | | | | |
| TCSS Works/Other Utilities | | | | | | | | | | | | | | | | | | | | | | | | |
| S2-031295 | Power supply cable ducts | 277 | 25-Jul-12 A | 24-Feb-14 | | | | | | | | | | | | | | | | | | | | |



Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway
Between Island House Interchange and Fanling
(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme
for the Period of 21 Jan 2014 to 20 Apr 2014

| Activity ID | Activity Name | Original Durat... | Start | Finish | 2014 | | | | | | | | | | | | | | | | | | | |
|--|--|-------------------|-------------|------------|------|--|--|--|--|---------|----|----|----------|----|----|-------|----|----|-------|----|----|----|----|----|
| | | | | | 2013 | | | | | January | | | February | | | March | | | April | | | | | |
| | | | | | er | | | | | 22 | 29 | 05 | 12 | 19 | 26 | 02 | 09 | 16 | 23 | 02 | 09 | 16 | 23 | 30 |
| Cut Slope S14 | | | | | | | | | | | | | | | | | | | | | | | | |
| S2-031140E10 | Slope S14 - Soil nail & remaining drainage work (VO343-additional ...) | 61 | 10-Jun-13 A | 15-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| Stage 1B: Northbound- S15-S19, RW31-33, Rd/Dr | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W30, W31, W32(Piled), W33 | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W31,32, 33 | | | | | | | | | | | | | | | | | | | | | | | | |
| S2-035325C10 | RW W31,W32,33 - wall stem + backfill (5 months) | 161 | 18-Mar-13 A | 22-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| S2-GCL036 | Northbound - GCL interfacing work completion for Lane 1,2,3 open | 0 | | 20-Jan-14* | | | | | | | | | | | | | | | | | | | | |
| S2-GCL046 | Completion of works subject to GCL works completion | 30 | 20-Jan-14 | 04-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| Stage 2A: Southbound- S17, RW 29-34, NB27-29 | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB27, NB29 | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB29 | | | | | | | | | | | | | | | | | | | | | | | | |
| S2-035350 | NB29 NB Panels | 7 | 16-Oct-13 A | 22-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall, W29 & NB27(@W29) | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W29A | | | | | | | | | | | | | | | | | | | | | | | | |
| S2-03529AB | RW W29A facing panel structure (bay 1) | 30 | 20-Jan-14* | 04-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| SB: CH2200-2400, L=200m, Road&Drain+Utilities | | | | | | | | | | | | | | | | | | | | | | | | |
| Road Drainage | | | | | | | | | | | | | | | | | | | | | | | | |
| S2-031250 | W29A bay 1 road drainage after GCL TTA stage 6A | 20 | 15-Feb-14 | 10-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| TCSS Works/Other Utilities | | | | | | | | | | | | | | | | | | | | | | | | |
| S2-031287 | TCSS S160 (VDS) - footing | 23 | 14-Sep-13 A | 21-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| Roadworks | | | | | | | | | | | | | | | | | | | | | | | | |
| S2-031255 | W29A bay 1 road work after GCL TTA stage 6A | 20 | 15-Feb-14 | 10-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| S2-031265 | Remaining roadwork to final pavement level after GCL TTA stage 6A | 6 | 11-Mar-14 | 17-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| Stage 3: Central Median- NB26, NB29 +Road&Drain | | | | | | | | | | | | | | | | | | | | | | | | |
| CM: NB26 & NB28 L=400m & Road&Drain+Utilities | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier Structural Steel & Panels | | | | | | | | | | | | | | | | | | | | | | | | |
| S2-208300 | NB26 NB Structural Steel | 7 | 08-Jul-13 A | 18-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| S2-208310 | NB26 NB Panels | 12 | 27-Jan-14 | 18-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| S2-208395 | Implement TTA- divert traffic to new SB, NB & CM | 0 | 20-Feb-14 | | | | | | | | | | | | | | | | | | | | | |
| Stage 2B: Northbound- NB25 | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB25 | | | | | | | | | | | | | | | | | | | | | | | | |
| S4-207250 | NB25 Structural Steel | 10 | 20-Jan-14* | 30-Jan-14 | | | | | | | | | | | | | | | | | | | | |
| S4-208250 | NB25 NB Panels | 10 | 10-Feb-14 | 20-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| TCSS Works | | | | | | | | | | | | | | | | | | | | | | | | |
| TCSS E&M Works & Handover | | | | | | | | | | | | | | | | | | | | | | | | |
| S2-208420 | Lighting & T&C | 24 | 15-Oct-13 A | 22-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| S2-208450 | T&C - power supply system to TCSS | 22 | 20-Jan-14 | 22-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| S2-208425 | Handover to TCSS Contractor | 0 | | 22-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| Z6: TCSS IN PORTION SA11: SECT. 4 WORKS | | | | | | | | | | | | | | | | | | | | | | | | |
| TCSS Works | | | | | | | | | | | | | | | | | | | | | | | | |
| New Sign Gantry Construction | | | | | | | | | | | | | | | | | | | | | | | | |
| G14 (Outside Site Boundary) | | | | | | | | | | | | | | | | | | | | | | | | |
| GS1680 | Reinstatement & Shifting of traffic lane | 52 | 20-Jan-14 | 29-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| Existing Sign Gantry Modification | | | | | | | | | | | | | | | | | | | | | | | | |
| G13 (Substantial Modification Works of Sign Gantries) | | | | | | | | | | | | | | | | | | | | | | | | |
| GS2410 | Carry out Sign Gantry modification (LCS, TCSS etc) | 52 | 05-Mar-14 | 07-May-14 | | | | | | | | | | | | | | | | | | | | |
| G66 (Substantial Modification Works of Sign Gantries) | | | | | | | | | | | | | | | | | | | | | | | | |
| GS2730 | Carry out Sign Gantry modification (LCS, TCSS etc) | 30 | 12-Dec-13 A | 04-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| G75 (Substantial Modification Works of Sign Gantries) | | | | | | | | | | | | | | | | | | | | | | | | |
| GS3290 | Carry out Sign Gantry modification (LCS, TCSS etc) | 52 | 26-Nov-13 A | 08-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| G76 (Substantial Modification Works of Sign Gantries) | | | | | | | | | | | | | | | | | | | | | | | | |
| GS3370 | Carry out Sign Gantry modification (LCS, TCSS etc) | 52 | 26-Nov-13 A | 08-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| VO214, 223, 227 - Ground Works & Ducts Works for TCSS (Outside Site Boundary) | | | | | | | | | | | | | | | | | | | | | | | | |
| VO214 -Outside site Boundary- Install UPVC Ducts for TCSS Works-Road Side Work | | | | | | | | | | | | | | | | | | | | | | | | |
| GS3570 | Road Side Works - SK1258 - G66 | 20 | 01-May-13 A | 25-Jan-14 | | | | | | | | | | | | | | | | | | | | |
| GS3490 | Road Side Works - SK1252, SK1253 - G11 LHS (Case 113/111-112) | 26 | 20-Jan-14 | 27-Feb-14 | | | | | | | | | | | | | | | | | | | | |
| GS3530 | Cycle Track G73 - G74 Sk1253 | 26 | 28-Feb-14 | 29-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| VO214 -Outside site Boundary- Install UPVC Ducts for TCSS Works-Cross Road Work | | | | | | | | | | | | | | | | | | | | | | | | |
| GS3610 | (Pending for VO for cancellation)Cross Road Ducts - SK1253 - P12 ... | 30 | 20-Jan-14 | 04-Mar-14 | | | | | | | | | | | | | | | | | | | | |
| GS3620 | (Pending for VO for cancellation)Cross Road Ducts - SK1253 - P12 ... | 30 | 05-Mar-14 | 08-Apr-14 | | | | | | | | | | | | | | | | | | | | |
| GS3630 | (Pending for VO for cancellation)Cross Road Ducts - SK1256 - P59 ... | 30 | 09-Apr-14 | 16-May-14 | | | | | | | | | | | | | | | | | | | | |
| SI-40 - 7 Nos of Trial Pits for P11, P12, S107 and P59 | | | | | | | | | | | | | | | | | | | | | | | | |
| GS3680 | Trial Pits for P11, P12, S107 and P59 | 30 | 20-Jan-14 | 04-Mar-14 | | | | | | | | | | | | | | | | | | | | |



Contract: HY/2008/09
Widening of Tolo Highway / Fanling Highway
Between Island House Interchange and Fanling
(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme
for the Period of 21 Jan 2014 to 20 Apr 2014

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | |
|-------------|---------------|-------------|---------------------|-------------------|-------|--------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|
| | | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 |

HY/2009/08 TOLO HIGHWAY WIDENING, Updated on 20140126

EXECUTIVE SUMMARY

Design

| | | | | | | |
|-------|--------------------|--|------|-----|-------------|-------------|
| A1330 | Alternative Design | | 100% | 292 | 26-Jul-10 A | 14-Jan-11 A |
|-------|--------------------|--|------|-----|-------------|-------------|

Construction

Section 1

| | | | | | | |
|-------|--------------------|------|--------|-----|-------------|-------------|
| A1000 | SA21 - North Bound | | 100% | 959 | 15-Oct-10 A | 25-Dec-13 A |
| A1010 | SA21 - South Bound | -100 | 95.99% | 814 | 15-Oct-10 A | 28-Feb-14 |
| A1020 | SA21 - Middle Lane | -84 | 94% | 275 | 08-May-12 A | 12-Feb-14 |

Section 2

| | | | | | | |
|-------|--------------------|-----|--------|------|-------------|-------------|
| A1030 | SA22 - North Bound | | 100% | 1016 | 26-Feb-10 A | 07-Dec-13 A |
| A1040 | SA22 - South Bound | -70 | 94.7% | 1037 | 01-Apr-10 A | 22-Mar-14 |
| A1060 | SA23 - South Bound | | 100% | 388 | 28-Dec-11 A | 25-Jan-14 A |
| A1070 | SA24 - North Bound | -95 | 89.83% | 787 | 25-Aug-10 A | 16-Apr-14 |
| A1080 | SA25 - South Bound | -48 | 96.98% | 777 | 20-Oct-10 A | 19-Feb-14 |
| A1090 | SA26 - North Bound | -55 | 96.75% | 1216 | 26-Feb-10 A | 07-Mar-14 |
| A1100 | SA26 - South Bound | -61 | 96.22% | 1216 | 26-Feb-10 A | 13-Mar-14 |

Section 3

| | | | | | | |
|-------|-----------------------------|-----|--------|------|-------------|-------------|
| A1110 | SA26A - North Bound | -15 | 97.48% | 1191 | 26-Feb-10 A | 25-Feb-14 |
| A1120 | SA26A - South Bound | -21 | 95.96% | 879 | 26-Feb-10 A | 03-Mar-14 |
| A1130 | SA26A - North & South Bound | | 100% | 612 | 26-Feb-11 A | 30-Jul-13 A |
| A1140 | SA27 - South Bound | -15 | 96.43% | 826 | 27-Mar-10 A | 25-Feb-14 |

Section 4

| | | | | | | |
|-------|----------------------|-----|--------|------|-------------|-------------|
| A1150 | SA28 - North Bound | -65 | 92.64% | 1216 | 26-Feb-10 A | 26-Apr-14 |
| A1160 | SA28 - South Bound | -8 | 97.01% | 1099 | 23-Jun-10 A | 28-Feb-14 |
| A1170 | SA29 - North Bound | | 100% | 909 | 26-Jan-11 A | 26-Sep-13 A |
| A1180 | SA32 - Roadside FVMS | | 100% | 265 | 26-Mar-11 A | 15-Dec-11 A |

Section 5

| | | | | | | |
|-------|--------------------|--|------|-----|-------------|-------------|
| A1190 | SA31 - South Bound | | 100% | 884 | 26-Feb-10 A | 28-Mar-13 A |
|-------|--------------------|--|------|-----|-------------|-------------|

Section 7

| | | | | | | |
|-------|--|-----|--------|------|-------------|-----------|
| A1200 | SA41 - Site Office | -71 | 85.96% | 1581 | 26-Feb-10 A | 05-Sep-14 |
| A1210 | SA42 - Temporary Contractor's Works Area | 0 | 90.52% | 1582 | 25-Feb-10 A | 25-Jun-14 |


Section 17 (Subject to Excision, Engineer may instruct within 819 days)

| | | | | | | |
|-------|---------------------|-----|-------|-----|-------------|-------------|
| A1300 | Validity Period | 140 | 98.6% | 819 | 25-Feb-10 A | 07-Feb-14 |
| A1310 | SA28 - North Bound | | 100% | 34 | 24-May-12 A | 31-Aug-13 A |
| A1320 | SA30A - North Bound | | 100% | 155 | 14-May-12 A | 31-Aug-13 A |

KEY DATES/ MILESTONES

Portion Handover Dates

Section 1 (Site Area SA21)



Project ID: J3318-UPDATE 2014JAN
 Project Name: HY/2009/08 TOLO HIGHWAY WIDENING...
 Print Date: 30-Jan-14
 Data Date: 27-Jan-14
 Page 1 of 46

- Current Bar
- Level of Effort
- Critical
- Milestone

Highways Department - Contract No. HY/2009/08

**Widening of Tolo Highway/ Fanling Highway
 Stage 1 - Between Ma Wo and Tai Hang**

Updated Works Programme, 26 January 2014

| UWP Revision | | | |
|--------------|-------------------|---------|----------|
| Date | Revision | Checked | Approved |
| 27-Jan-14 | UWP January, 2014 | WY | JC |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | | | | | | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | | | |
|---|---|-------------|---------------------|-------------------|-------------|--------|---|---|---|----|---|---|----|---|---|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|---|---|---|---|
| | | | | | | | Q1 | | | Q2 | | | Q3 | | | Q4 | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | | | | | | |
| | | | | | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 |
| PHSA2100 | Possession of SA21 (Day365) | | 100% | 0 | 16-Jul-10 A | | ◇ Possession of SA21 (Day365) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 3 (Site Area SA26A and SA 27) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA26A0 | Possession of SA26A (Day0) | | 100% | 0 | 26-Feb-10 A | | ◇ Possession of SA26A (Day0) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2700 | Possession of SA27 (Day 90) | | 100% | 0 | 26-Mar-10 A | | ◇ Possession of SA27 (Day 90) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 2 (Site Area SA22, SA23, SA24, SA25 and SA26) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2200 | Possession of SA22 (Day0) | | 100% | 0 | 26-Feb-10 A | | ◇ Possession of SA22 (Day0) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2300 | Possession of SA23 (Day180) | | 100% | 0 | 04-May-10 A | | ◇ Possession of SA23 (Day180) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2400 | Possession of SA24 (Day180) | | 100% | 0 | 04-May-10 A | | ◇ Possession of SA24 (Day180) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2500 | Possession of SA25 (Day270) | | 100% | 0 | 04-May-10 A | | ◇ Possession of SA25 (Day270) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2600 | Possession of SA26 (Day0) | | 100% | 0 | 26-Feb-10 A | | ◇ Possession of SA26 (Day0) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 4 (Site Area SA28, SA29 and SA32) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2800 | Possession of SA28 (Day0) | | 100% | 0 | 26-Feb-10 A | | ◇ Possession of SA28 (Day0) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2900 | Possession of SA29 (Day270) | | 100% | 0 | 27-Jul-10 A | | ◇ Possession of SA29 (Day270) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA3200 | Possession of SA32 (Day365) | | 100% | 0 | 25-Feb-11 A | | ◇ Possession of SA32 (Day365) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 5 (Site Area SA31) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA3100 | Possession of SA31 (Day0) | | 100% | 0 | 26-Feb-10 A | | ◇ Possession of SA31 (Day0) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 7 (All Works Except Works Included in Other Sections) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA4100 | Possession of SA41 (Day0) | | 100% | 0 | 26-Feb-10 A | | ◇ Possession of SA41 (Day0) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA4200 | Possession of SA42 (Day0) | | 100% | 0 | 26-Feb-10 A | | ◇ Possession of SA42 (Day0) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA4300 | Possession of SA43 (Day90) | | 100% | 0 | 04-May-10 A | | ◇ Possession of SA43 (Day90) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 8 (Establishment Works in Site Area SA21) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2110 | Possession of SA21 (Day1217) | -214 | 0% | 0 | 27-Jan-14 | | ◇ Possession of SA21 (Day1217) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 9 (Establishment Works in Site Area SA22, SA23, SA24, SA25 and SA26) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2210 | Possession of SA22 (Day1217) | -214 | 0% | 0 | 27-Jan-14 | | ◇ Possession of SA22 (Day1217) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2310 | Possession of SA23 (Day1217) | -214 | 0% | 0 | 27-Jan-14 | | ◇ Possession of SA23 (Day1217) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2420 | Possession of SA24 (Day1217) | -214 | 0% | 0 | 27-Jan-14 | | ◇ Possession of SA24 (Day1217) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2510 | Possession of SA25 (Day1217) | -214 | 0% | 0 | 27-Jan-14 | | ◇ Possession of SA25 (Day1217) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2610 | Possession of SA26 (Day1217) | -214 | 0% | 0 | 27-Jan-14 | | ◇ Possession of SA26 (Day1217) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 10 (Establishment Works in Site Area SA26A and SA27) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA26A1 | Possession of SA26A (Day1217) | -214 | 0% | 0 | 27-Jan-14 | | ◇ Possession of SA26A (Day1217) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2710 | Possession of SA27 (Day1217) | -214 | 0% | 0 | 27-Jan-14 | | ◇ Possession of SA27 (Day1217) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 11 (Establishment Works in Site Area SA28 and SA29) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2810 | Possession of SA28 (Day1217) | -214 | 0% | 0 | 27-Jan-14 | | ◇ Possession of SA28 (Day1217) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2910 | Possession of SA29 (Day1217) | -214 | 0% | 0 | 27-Jan-14 | | ◇ Possession of SA29 (Day1217) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 12 (Establishment Works in Site Area SA30 and SA30A) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA3000 | Possession of SA30 (Day1217) | -214 | 0% | 0 | 27-Jan-14 | | ◇ Possession of SA30 (Day1217) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA30A0 | Possession of SA30A (Day1217) | -214 | 0% | 0 | 27-Jan-14 | | ◇ Possession of SA30A (Day1217) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 13 (Remainder of Establishment Works) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA3110 | Possession of SA31 (Day1217) | -178 | 0% | 0 | 27-Jan-14* | | ◇ Possession of SA31 (Day1217) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA3220 | Possession of SA32 (Day1217) | -178 | 0% | 0 | 27-Jan-14* | | ◇ Possession of SA32 (Day1217) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA4120 | Possession of SA41 (Day1217) | -178 | 0% | 0 | 27-Jan-14* | | ◇ Possession of SA41 (Day1217) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA4220 | Possession of SA42 (Day1217) | -178 | 0% | 0 | 27-Jan-14* | | ◇ Possession of SA42 (Day1217) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA4330 | Possession of SA43 (Day1217) | -178 | 0% | 0 | 27-Jan-14* | | ◇ Possession of SA43 (Day1217) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 14 Comprises Routine Maintenance of Road Network in Site Area SA21 to SA31 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2130 | Possession of SA21 for Routine Maintenance (Day365) | | 100% | 0 | 16-Jul-10 A | | ◇ Possession of SA21 for Routine Maintenance (Day365) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2230 | Possession of SA22 for Routine Maintenance (Day0) | | 100% | 0 | 26-Feb-10 A | | ◇ Possession of SA22 for Routine Maintenance (Day0) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | | | | | | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | | | | | | | | | | |
|--|--|-------------|---------------------|-------------------|-------------|-------------|--|---|---|----|---|---|----|---|---|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|---|---|---|---|---|---|----|----|----|
| | | | | | | | Q1 | | | Q2 | | | Q3 | | | Q4 | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | | | | | | | | | |
| | | | | | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 |
| PHSA2330 | Possession of SA23 for Routine Maintenance (Day180) | | 100% | 0 | 04-May-10 A | | ◇ Possession of SA23 for Routine Maintenance (Day180) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2430 | Possession of SA24 for Routine Maintenance (Day180) | | 100% | 0 | 04-May-10 A | | ◇ Possession of SA24 for Routine Maintenance (Day180) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2530 | Possession of SA25 for Routine Maintenance (Day270) | | 100% | 0 | 04-May-10 A | | ◇ Possession of SA25 for Routine Maintenance (Day270) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2630 | Possession of SA26 for Routine Maintenance (Day0) | | 100% | 0 | 26-Feb-10 A | | ◇ Possession of SA26 for Routine Maintenance (Day0) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA26A3 | Possession of SA26A for Routine Maintenance (Day0) | | 100% | 0 | 26-Feb-10 A | | ◇ Possession of SA26A for Routine Maintenance (Day0) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2730 | Possession of SA27 for Routine Maintenance (Day90) | | 100% | 0 | 26-Mar-10 A | | ◇ Possession of SA27 for Routine Maintenance (Day90) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2830 | Possession of SA28 for Routine Maintenance (Day0) | | 100% | 0 | 26-Feb-10 A | | ◇ Possession of SA28 for Routine Maintenance (Day0) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2930 | Possession of SA29 for Routine Maintenance (Day270) | | 100% | 0 | 27-Jul-10 A | | ◇ Possession of SA29 for Routine Maintenance (Day270) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA3060 | Possession of SA30 for Routine Maintenance (Day0) | | 100% | 0 | 26-Feb-10 A | | ◇ Possession of SA30 for Routine Maintenance (Day0) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA30A4 | Possession of SA30A for Routine Maintenance (Day180) | | 100% | 0 | 27-Jul-10 A | | ◇ Possession of SA30A for Routine Maintenance (Day180) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA3130 | Possession of SA31 for Routine Maintenance | | 100% | 0 | 26-Feb-10 A | | ◇ Possession of SA31 for Routine Maintenance | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 17 (Subject to Excision and Instruct by Engineer within 819 days) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA3030 | Earliest Date to Possession of SA30 | | 100% | 0 | 26-Feb-10 A | | ◇ Earliest Date to Possession of SA30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA30A3 | Earliest Date to Possession of SA30A | | 100% | 0 | 27-Jul-10 A | | ◇ Earliest Date to Possession of SA30A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Key Dates (include EOT GCL submitted and awarded upto Aug 2013) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HDS01000 | KD1: Completion of Section 1 - (Day1216) - Overall Completion of Works | -100 | 0% | 0 | | 28-Feb-14* | ◇ KD1: Comp | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HDS01100 | KD1: Completion of Section 1 - (Day1216) - Substantial Completion for Road Opening | -71 | 0% | 0 | | 30-Jan-14* | ◇ KD1: Comple | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HDS02000 | KD2: Completion of Section 2 - (Day1216) - Overall Completion of Works | -95 | 0% | 0 | | 16-Apr-14* | ◇ KD2: Cc | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HDS02100 | KD2: Completion of Section 2 - (Day1216) - Substantial Completion for Road Opening | -70 | 0% | 0 | | 22-Mar-14* | ◇ KD2: Con | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HDS03000 | KD3: Completion of Section 3 - (Day1216) - Overall Completion of Works | -59 | 0% | 0 | | 10-Apr-14* | ◇ KD3: Cc | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HDS03100 | KD3: Completion of Section 3 - (Day1216) - Substantial Completion for Road Opening | -17 | 0% | 0 | | 28-Feb-14* | ◇ KD3: Comp | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HDS04000 | KD4: Completion of Section 4 - (Day1216) - Overall Completion of Works | -65 | 0% | 0 | | 26-Apr-14* | ◇ KD4: C | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HDS04100 | KD4: Completion of Section 4 - (Day1216) - Substantial Completion for Road Opening | -8 | 0% | 0 | | 28-Feb-14* | ◇ KD4: Comp | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HDS05000 | KD5: Completion of Section 5 - (Day884) | | 100% | 0 | | 28-Mar-13 A | ◇ KD5: Completion of Section 5 - (Da | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HDS07000 | KD7: Completion of Section 7 - (Day1581) | 0 | 0% | 0 | | 25-Jun-14* | ◇ KD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HDS08000 | KD8: Completion of Section 8 - (Day1581) | 0 | 0% | 0 | | 25-Jun-14* | ◇ KD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HDS09000 | KD9: Completion of Section 9 - (Day1581) | 0 | 0% | 0 | | 25-Jun-14* | ◇ KD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HDS10000 | KD10: Completion of Section 10 - (Day1581) | 0 | 0% | 0 | | 25-Jun-14* | ◇ KD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HDS11000 | KD11: Completion of Section 11 - (Day1581) | 0 | 0% | 0 | | 25-Jun-14* | ◇ KD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HDS12000 | KD12: Completion of Section 12 - (Day1581) | 0 | 0% | 0 | | 25-Jun-14* | ◇ KD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HDS13000 | KD13: Completion of Section 13 - (Day1581) | 0 | 0% | 0 | | 25-Jun-14* | ◇ KD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HDS14000 | KD14: Completion of Section 14 - (Day1581) | 0 | 0% | 0 | | 25-Jun-14* | ◇ KD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HDS17000 | KD17: Latest Date to Compl of Section 17 - (Day397) Subject to Excision | | 100% | 0 | | 31-Aug-13 A | ◇ KD17: Latest Date to Cc | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DESIGN SUBMISSION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Alternative Design | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ground Investigation & Reporting | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| AD000010 | Ground Investigation for Alternative Design | | 100% | 54 | 22-Mar-10 A | 29-May-10 A | Ground Investigation for Alternative Design | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| AD000020 | Report of Ground Investigation | | 100% | 56 | 12-Apr-10 A | 18-Jun-10 A | Report of Ground Investigation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Package AD1: W56B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| AD000110 | AD1 - Design Period | | 100% | 80 | 29-Mar-10 A | 08-Jul-10 A | AD1 - Design Period | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| AD000120 | AD1 - Full Package to ICE for Certification | | 100% | 20 | 09-Jul-10 A | 31-Jul-10 A | AD1 - Full Package to ICE for Certification | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| AD000130 | AD1 - Approval by ER/CLIENT/CEDD (GEO) | | 100% | 101 | 09-Jul-10 A | 06-Nov-10 A | AD1 - Approval by ER/CLIENT/CEDD (GEO) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Package AD2: W57B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| AD000210 | AD2 - Design Period | | 100% | 72 | 14-Apr-10 A | 10-Jul-10 A | AD2 - Design Period | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| AD000220 | AD2 - Full Package to ICE for Certification | | 100% | 44 | 12-Jul-10 A | 31-Aug-10 A | AD2 - Full Package to ICE for Certification | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| AD000230 | AD2 - Approval by ER/CLIENT/CEDD (GEO) | | 100% | 172 | 26-Nov-10 A | 26-Apr-11 A | AD2 - Approval by ER/CLIENT/CEDD (GEO) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | |
|--|--|-------------|---------------------|-------------------|-------------|-------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|
| | | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 |
| | | | | | | | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 |
| Package AD3: W69 | | | | | | | | | | | | | | | | | | | | | | | | | |
| AD000310 | AD3 - Design Period | | 100% | 75 | 03-May-10 A | 31-Jul-10 A | | | | | | | | | | | | | | | | | | | |
| AD000320 | AD3 - Full Package to ICE for Certification | | 100% | 57 | 02-Aug-10 A | 08-Oct-10 A | | | | | | | | | | | | | | | | | | | |
| AD000330 | AD3 - Approval by ER/CLIENT/CEDD (GEO) | | 100% | 100 | 02-Aug-10 A | 29-Nov-10 A | | | | | | | | | | | | | | | | | | | |
| Package AD4: W38 | | | | | | | | | | | | | | | | | | | | | | | | | |
| AD000410 | AD4 - Design Period | | 100% | 78 | 09-Jun-10 A | 09-Sep-10 A | | | | | | | | | | | | | | | | | | | |
| AD000420 | AD4 - Full Package to ICE for Certification | | 100% | 18 | 10-Sep-10 A | 09-Nov-10 A | | | | | | | | | | | | | | | | | | | |
| AD000430 | AD4 - Approval by ER/CLIENT/CEDD (GEO) | | 100% | 54 | 11-Nov-10 A | 15-Jan-11 A | | | | | | | | | | | | | | | | | | | |
| Package AD5 (Noise Barrier Foundation): NB38, NB39, NB41 & NB43 | | | | | | | | | | | | | | | | | | | | | | | | | |
| AD000510 | AD5 - Design Period | | 100% | 98 | 21-Jul-10 A | 22-Oct-10 A | | | | | | | | | | | | | | | | | | | |
| AD000520 | AD5 - Full Package to ICE for Certification | | 100% | 51 | 23-Oct-10 A | 22-Dec-10 A | | | | | | | | | | | | | | | | | | | |
| AD000530 | AD5 - Approval by ER/CLIENT/CEDD (GEO) | | 100% | 74 | 18-Oct-10 A | 14-Jan-11 A | | | | | | | | | | | | | | | | | | | |
| MATERIALS PROCUREMENT | | | | | | | | | | | | | | | | | | | | | | | | | |
| Major Materials (Detail shall refer to supplementary information) | | | | | | | | | | | | | | | | | | | | | | | | | |
| Water Works | | | | | | | | | | | | | | | | | | | | | | | | | |
| MA001010 | Place Order | | 100% | 0 | 31-Aug-10 A | | | | | | | | | | | | | | | | | | | | |
| MA001030 | Fabrication, Manufacturing & Delivery | | 100% | 900 | 31-Aug-10 A | 31-Aug-12 A | | | | | | | | | | | | | | | | | | | |
| Vehicular Parapet SSD161 | | | | | | | | | | | | | | | | | | | | | | | | | |
| MA001050 | Place Order | | 100% | 0 | 26-May-11 A | | | | | | | | | | | | | | | | | | | | |
| MA001060 | Fabrication, Manufacturing & Delivery | | 100% | 350 | 26-May-11 A | 24-Aug-12 A | | | | | | | | | | | | | | | | | | | |
| Bearing | | | | | | | | | | | | | | | | | | | | | | | | | |
| MA001070 | Place Order | | 100% | 0 | 31-Jul-10 A | | | | | | | | | | | | | | | | | | | | |
| MA001080 | Fabrication, Manufacturing & Delivery | | 100% | 630 | 31-Jul-10 A | 05-Aug-12 A | | | | | | | | | | | | | | | | | | | |
| Movement Joint | | | | | | | | | | | | | | | | | | | | | | | | | |
| MA001090 | Place Order | | 100% | 0 | 31-Aug-10 A | | | | | | | | | | | | | | | | | | | | |
| MA001100 | Fabrication, Manufacturing & Delivery | | 100% | 620 | 31-Aug-10 A | 31-Aug-12 A | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION PHASE | | | | | | | | | | | | | | | | | | | | | | | | | |
| Preliminaries & General Requirement | | | | | | | | | | | | | | | | | | | | | | | | | |
| Preliminaries | | | | | | | | | | | | | | | | | | | | | | | | | |
| General Submissions | | | | | | | | | | | | | | | | | | | | | | | | | |
| PR000000 | Commencement of Works | | 100% | 0 | 26-Feb-10 A | | | | | | | | | | | | | | | | | | | | |
| PR001000 | Site Establishment | | 100% | 90 | 26-Feb-10 A | 25-May-10 A | | | | | | | | | | | | | | | | | | | |
| PR001010 | Effect required Insurances | | 100% | 0 | 26-Feb-10 A | | | | | | | | | | | | | | | | | | | | |
| PR001030 | Erect Contractor's Office Compound | | 100% | 69 | 26-Feb-10 A | 04-May-10 A | | | | | | | | | | | | | | | | | | | |
| PR001040 | Submit Site Organization Chart | | 100% | 14 | 26-Feb-10 A | 10-Mar-10 A | | | | | | | | | | | | | | | | | | | |
| PR001050 | Submit Site Layout Plan | | 100% | 7 | 26-Feb-10 A | 03-Mar-10 A | | | | | | | | | | | | | | | | | | | |
| PR001060 | Prepare/Submit Initial Works Programme | | 100% | 7 | 26-Feb-10 A | 03-Mar-10 A | | | | | | | | | | | | | | | | | | | |
| PR001070 | Approval on Initial Works Programme | | 100% | 30 | 04-Mar-10 A | 02-Apr-10 A | | | | | | | | | | | | | | | | | | | |
| PR001080 | Prepare/Submit Detailed Works Programme | | 100% | 58 | 03-Apr-10 A | 30-May-10 A | | | | | | | | | | | | | | | | | | | |
| PR001090 | Prepare/Submit First 3-month Programme | | 100% | 14 | 26-Feb-10 A | 10-Mar-10 A | | | | | | | | | | | | | | | | | | | |
| PR001100 | Submit initial 12-month Pgr for Rou. Maint. Work | | 100% | 14 | 26-Feb-10 A | 10-Mar-10 A | | | | | | | | | | | | | | | | | | | |
| PR001110 | Submit Rolling 3month Routine Maint. Program | | 100% | 14 | 26-Feb-10 A | 10-Mar-10 A | | | | | | | | | | | | | | | | | | | |
| PR001170 | Prepare/Submit Subcon Management Plan (SMP) | | 100% | 30 | 26-Feb-10 A | 26-Mar-10 A | | | | | | | | | | | | | | | | | | | |
| PR001200 | Submit Interface Management Plan | | 100% | 60 | 26-Feb-10 A | 25-Apr-10 A | | | | | | | | | | | | | | | | | | | |
| PR001242 | Application of Expressway Permit | | 100% | 7 | 26-Feb-10 A | 03-Mar-10 A | | | | | | | | | | | | | | | | | | | |
| PR001244 | Approval of Expressway Permit | | 100% | 21 | 04-Mar-10 A | 24-Mar-10 A | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | | | | | | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | | | | | | | | | | | | |
|---------------------------------------|--|-------------|---------------------|-------------------|-------------|-------------|--|---|---|----|---|---|----|---|---|----|----|----|------|----|----|----|------|----|----|----|------|----|----|---|------|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | Q1 | | | Q2 | | | Q3 | | | Q4 | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | | | | | | | | | | | | | | | |
| | | | | | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 1 | 1 | 1 | 1 | 1 | 2 | 2 | 2 | 2 | 2 | 2 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 3 | 4 | 4 | 4 | 4 | 4 |
| TTA320 | TTA Stage 4B-1 Diversion the traffic to (CH2600 - CH3000) N/B | | 100% | 0 | 05-May-13 A | | ◇ TTA Stage 4B-1 Diversion the tra | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TTA330 | TTA Shift Lane for C1/C2 interface Final Stage (N/B) | -57 | 0% | 0 | 28-Jan-14 | | ◇ TTA Shift Lan | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TTA340 | TTA Shift Lane for C1/C2 interface Final Stage (S/B) | -58 | 0% | 0 | 30-Jan-14 | | ◇ TTA Shift Lan | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TTA350 | TTA Shift Lane for C2/C3 interface at TWSRW Road (Transition) | 19 | 0% | 0 | 27-Jan-14 | | ◇ TTA Shift Lan | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TTA360 | TTA Shift Lane for C2/C3 interface (N/B) | 13 | 0% | 0 | 06-Feb-14 | | ◇ TTA Shift Lan | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TTA370 | TTA Shift Lane for C2/C3 interface (S/B) | -6 | 0% | 0 | 27-Feb-14 | | ◇ TTA Shift Lan | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Site Area SA21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2120 | Possession of SA21 (Day141) | | 100% | 0 | 16-Jul-10 A | | ◇ Possession of SA21 (Day141) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA210000 | Site Area SA21 Works Period | 118 | 96.97% | 1076 | 16-Jul-10 A | 28-Feb-14 | Site Area S | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA210010 | Site Area SA21 Works Completion | 118 | 0% | 0 | | 28-Feb-14 | ◇ Site Area S | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA210020 | Temporary Traffic Management (Detail shall refer to supplementary information) | 95 | 97.06% | 872 | 16-Jul-10 A | 28-Feb-14 | Temporary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA210030 | Overall Utilities Diversion (Detail shall refer to supplementary information) | 95 | 97.06% | 872 | 16-Jul-10 A | 28-Feb-14 | Overall Utili | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| North Bound | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Preliminaries | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N0000 | Site Clearance/Access Rd & acquisition of Sub-con | | 100% | 63 | 15-Oct-10 A | 30-Dec-10 A | Site Clearance/Access Rd & acquisition of Sub-con | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Slopeworks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N5000 | Slopeworks Fill(S21) | | 100% | 10 | 16-Feb-12 A | 25-Dec-13 A | Slopeworks Fill(S | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N5010 | U-Channel and Berm | -57 | 75% | 10 | 05-Oct-13 A | 29-Jan-14 | U-Channel and | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N5100 | Slopeworks Cut (S22) | -61 | 97.74% | 266 | 17-Feb-11 A | 05-Feb-14 | Slopeworks C | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N5110 | Slopeworks Cut (S22) - Stage 1 (Upper +59mPD) | | 100% | 72 | 17-Feb-11 A | 20-May-11 A | Slopeworks Cut (S22) - Stage 1 (Upper +59mPD) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N5120 | Slopeworks Cut (S22) - Stage 2 (Middle +57mPD) | | 100% | 72 | 26-Oct-11 A | 20-Jan-12 A | Slopeworks Cut (S22) - Stage 2 (Middle +57mPD) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N5130 | Slopeworks Cut (S22) - Stage 3 (Lower +55mPD) | | 100% | 72 | 28-May-12 A | 25-Dec-13 A | Slopeworks Cut | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N5140 | U-Channel and Berm | -61 | 70% | 20 | 05-Oct-13 A | 05-Feb-14 | U-Channel a | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N5210 | Slopeworks Fill(S24) | -73 | 90% | 55 | 14-Jan-13 A | 05-Feb-14 | Slopeworks f | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Extension of Culverts | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N1000 | Extension of Box Culvert (N581) | | 100% | 148 | 08-Nov-10 A | 21-Mar-11 A | Extension of Box Culvert (N581) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N1010 | Temporary Water Diversion | | 100% | 23 | 08-Nov-10 A | 11-Dec-10 A | Temporary Water Diversion | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N1020 | Construction of Base Slab | | 100% | 75 | 13-Dec-10 A | 02-Mar-11 A | Construction of Base Slab | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N1030 | Construction of Wall Stem | | 100% | 50 | 13-Dec-10 A | 21-Mar-11 A | Construction of Wall Stem | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N1040 | Construction of Top Slab | | 100% | 45 | 19-Jan-11 A | 21-Mar-11 A | Construction of Top Slab | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N1050 | Extension of Box Culvert (TP9), Upstream (CSD 3) (incl. VO.22) | | 100% | 0 | 26-Mar-11 A | 31-Dec-11 A | Extension of Box Culvert (TP9), Upstream (CSD 3) (incl. VO.22) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N1060 | Temporary Water Diversion | | 100% | 16 | 26-Mar-11 A | 15-Apr-11 A | Temporary Water Diversion | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N1070 | Construction of Base Slab | | 100% | 75 | 30-Mar-11 A | 05-Jul-11 A | Construction of Base Slab | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N1080 | Construction of Wall Stem | | 100% | 72 | 01-Jul-11 A | 31-Dec-11 A | Construction of Wall Stem | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N1090 | Construction of Top Slab | | 100% | 0 | 01-Dec-11 A | 31-Dec-11 A | Construction of Top Slab | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction of Retaining Wall | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W35 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2000 | Sheet Pile/Excavate & Construct W35 | | 100% | 53 | 26-Mar-11 A | 02-Jun-11 A | Sheet Pile/Excavate & Construct W35 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2010 | Opencut excavation | | 100% | 18 | 26-Mar-11 A | 16-Apr-11 A | Opencut excavation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2020 | Construction of W35 Structure | | 100% | 30 | 26-May-11 A | 18-Jun-11 A | Construction of W35 Structure | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2030 | Backfilling | | 100% | 14 | 26-Jul-11 A | 10-Aug-11 A | Backfilling | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W36 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2100 | Sheet Pile/Excavate & Construct W36 | | 100% | 85 | 11-Aug-11 A | 23-Apr-12 A | Sheet Pile/Excavate & Construct W36 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2110 | Opencut excavation | | 100% | 12 | 11-Aug-11 A | 24-Aug-11 A | Opencut excavation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2120 | Construction of W36 Structure | | 100% | 50 | 19-Sep-11 A | 23-Apr-12 A | Construction of W36 Structure | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2130 | Backfilling | | 100% | 0 | 06-Feb-12 A | 18-Feb-12 A | Backfilling | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | | | | | | | | | 2011 | | | | | | | | | | | | 2012 | | | | | | | | | | | | 2013 | | | | | | | | | | | | 2014 | | | | | | | | | | | | | | | | | | | | | | | |
|-----------------------------------|---|-------------|---------------------|-------------------|-------------|-------------|---|---|---|----|---|---|----|---|---|----|----|----|------|---|---|----|---|---|----|---|---|----|----|----|------|---|---|----|---|---|----|---|---|----|----|----|------|---|---|----|---|---|----|---|---|----|----|----|------|---|---|---|---|---|---|---|---|----|----|----|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | Q1 | | | Q2 | | | Q3 | | | Q4 | | | Q1 | | | Q2 | | | Q3 | | | Q4 | | | Q1 | | | Q2 | | | Q3 | | | Q4 | | | Q1 | | | Q2 | | | Q3 | | | Q4 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | | | | | | | | | | | | |
| S21N2140 | Backfilling behind W36 and drainage works | -58 | 95% | 70 | 04-Mar-13 A | 30-Jan-14 | Backfilling behind W36 and drainage works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W38 (AD4) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2210 | Pre-drilling | | 100% | 24 | 26-Feb-11 A | 25-Mar-11 A | Pre-drilling | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2220 | Prepare Piling Platform for W38 | | 100% | 30 | 26-Feb-11 A | 01-Apr-11 A | Prepare Piling Platform for W38 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2225 | COD: Mobilization of 1 no. rig from W56B to W38 for piling work | | 100% | 60 | 14-Mar-11 A | 27-Jun-11 A | COD: Mobilization of 1 no. rig from W56B to W38 for piling work | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2230 | Pile for W38 (2 rig) | | 100% | 141 | 26-Mar-11 A | 22-Jun-11 A | Pile for W38 (2 rig) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2231 | Installation of Piles - Stage 1 (CH2470-2545) | | 100% | 69 | 26-Mar-11 A | 22-Jun-11 A | Installation of Piles - Stage 1 (CH2470-2545) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2232 | Installation of Piles - Stage 2 (Remain) | | 100% | 72 | 12-Apr-11 A | 22-Jun-11 A | Installation of Piles - Stage 2 (Remain) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2240 | Retaining Wall & Drainage W38 | | 100% | 230 | 27-Jun-11 A | 24-Dec-12 A | Retaining Wall & Drainage W38 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2242 | Excavation to +54.5mPD | | 100% | 60 | 27-Jun-11 A | 05-Sep-11 A | Excavation to +54.5mPD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2244 | Excavation to formation | | 100% | 60 | 26-Sep-11 A | 06-Dec-11 A | Excavation to formation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2250 | Construction of Base & Wall - Stage 1 (CH2470 - 2520) | | 100% | 75 | 07-Dec-11 A | 31-Jan-12 A | Construction of Base & Wall - Stage 1 (CH2470 - 2520) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2252 | Backfilling to road formation - Stage 1 (CH2470 - 2520) | | 100% | 50 | 21-Jan-12 A | 18-Feb-12 A | Backfilling to road formation - Stage 1 (CH2470 - 2520) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2254 | Construction of Base & Wall - Stage 2 (Ch2520 - 2600) | | 100% | 75 | 20-Feb-12 A | 29-Sep-12 A | Construction of Base & Wall - Stage 2 (Ch2520 - 2600) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2256 | Backfilling to formation level - Stage 2 (CH2520 - 2600) | | 100% | 30 | 01-Oct-12 A | 24-Dec-12 A | Backfilling to formation level - Stage 2 (CH2520 - 2600) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2266 | Backfilling behind W38 and drainage works | | 100% | 70 | 04-Mar-13 A | 14-Dec-13 A | Backfilling behind W38 and drainage works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W39 (CDS 3) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2302 | Clearing & Prepare Piling Platform & Pre-drilling for W39 | | 100% | 10 | 27-Jun-11 A | 09-Jul-11 A | Clearing & Prepare Piling Platform & Pre-drilling for W39 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2304 | Piling Works | | 100% | 36 | 03-Oct-11 A | 14-Nov-11 A | Piling Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2306 | Sheet Pile/ Excavate & Construct W39 | | 100% | 75 | 20-Aug-12 A | 01-Dec-12 A | Sheet Pile/ Excavate & Construct W39 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2307 | Opencut Excavation | | 100% | 7 | 20-Aug-12 A | 03-Sep-12 A | Opencut Excavation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2308 | Construction of W39 Structure | | 100% | 50 | 04-Sep-12 A | 21-Nov-12 A | Construction of W39 Structure | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2309 | Backfilling | | 100% | 12 | 26-Nov-12 A | 01-Dec-12 A | Backfilling | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2319 | Backfilling behind W39 and drainage works | -58 | 95% | 70 | 04-Mar-13 A | 30-Jan-14 | Backfilling behind W39 and drainage works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W40 (CSD 3) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2312 | Clearing & Prepare Piling Platform & Pre-drilling for W40 | | 100% | 12 | 03-Oct-11 A | 17-Oct-11 A | Clearing & Prepare Piling Platform & Pre-drilling for W40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2314 | Excavation for W40 | | 100% | 12 | 20-Aug-12 A | 06-Sep-12 A | Excavation for W40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2316 | Construct W40 | | 100% | 40 | 07-Sep-12 A | 13-Oct-12 A | Construct W40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2326 | Backfilling | | 100% | 11 | 20-Dec-12 A | 29-Dec-12 A | Backfilling | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2336 | Backfilling behind W40 and drainage works | -58 | 95% | 70 | 04-Mar-13 A | 30-Jan-14 | Backfilling behind W40 and drainage works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W41 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2400 | Sheet Pile/Excavate & Construct W41A | | 100% | 72 | 26-Sep-11 A | 25-Nov-11 A | Sheet Pile/Excavate & Construct W41A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2410 | Opencut Excavation | | 100% | 7 | 26-Sep-11 A | 04-Oct-11 A | Opencut Excavation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2420 | Construction of W41A Structure | | 100% | 47 | 05-Oct-11 A | 31-Oct-11 A | Construction of W41A Structure | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2430 | Backfilling | | 100% | 18 | 01-Nov-11 A | 25-Nov-11 A | Backfilling | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W41 B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2618 | Sheet Pile/Excavate & Construct W41B | | 100% | 71 | 26-Sep-11 A | 25-Nov-11 A | Sheet Pile/Excavate & Construct W41B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2628 | Opencut Excavation | | 100% | 7 | 26-Sep-11 A | 04-Oct-11 A | Opencut Excavation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2648 | Construction of W41B Structure | | 100% | 47 | 05-Oct-11 A | 31-Oct-11 A | Construction of W41B Structure | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2658 | Backfilling | | 100% | 17 | 01-Nov-11 A | 25-Nov-11 A | Backfilling | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W45-48/A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2500 | Sheet Pile/Excavate & Construct W45-48/A | | 100% | 174 | 01-Mar-11 A | 11-Jan-13 A | Sheet Pile/Excavate & Construct W45-48/A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2510 | Opencut Excavation (W45, W46 & W47) | | 100% | 36 | 12-Oct-11 A | 23-Nov-11 A | Opencut Excavation (W45, W46 & W47) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2520 | Opencut Excavation (W48, W48A) | | 100% | 18 | 01-Mar-11 A | 31-Mar-11 A | Opencut Excavation (W48, W48A) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2530 | Construction of RW Structure (W47) | | 100% | 75 | 01-Mar-12 A | 25-Aug-12 A | Construction of RW Structure (W47) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2540 | Construction of RW Structure (W48) | | 100% | 45 | 13-Apr-12 A | 19-Nov-12 A | Construction of RW Structure (W48) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2550 | Construction of RW Structure (W48A) | | 100% | 60 | 01-Apr-11 A | 06-May-11 A | Construction of RW Structure (W48A) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2560 | Backfilling W47, W48 & W48A | | 100% | 40 | 28-Aug-12 A | 11-Jan-13 A | Backfilling W47, W48 & W48A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | | | | | | | | | |
|---|---|-------------|---------------------|-------------------|-------------|-------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|---|---|---|---|---|---|---|---|
| | | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | | | | | | | | |
| | | | | | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 1 | 1 | 1 | 1 | 2 | 2 | 2 | 2 | 3 | 3 | 3 | 3 | 3 | 3 | 4 | 4 | 4 | 4 |
| S21N2570 | Construction of RW Structure (W45) | | 100% | 75 | 26-Jan-12 A | 04-Jun-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | Construction of RW Structure (W45) | |
| S21N2580 | Construction of RW Structure (W46) | | 100% | 75 | 01-Mar-12 A | 26-May-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | Construction of RW Structure (W46) | |
| S21N2590 | Backfilling W45 & W46 | | 100% | 40 | 28-Aug-12 A | 20-Oct-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | Backfilling W45 & W46 | |
| S21N2600 | Backfilling behind W45 to W48 and drainage works | -58 | 95% | 70 | 04-Mar-13 A | 30-Jan-14 | | | | | | | | | | | | | | | | | | | | | | | | | | Backfilling behind W45 to W48 and drainage works | |
| Retaining Wall W49 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N2604 | Clearing & Prepare Piling Platform & Pre-drilling for W49 | | 100% | 24 | 20-Nov-10 A | 24-Feb-11 A | | | | | | | | | | | | | | | | | | | | | | | | | | Clearing & Prepare Piling Platform & Pre-drilling for W49 | |
| S21N2610 | Sheet Pile/Excavate & Construct W49 | | 100% | 96 | 26-Mar-11 A | 26-Jul-11 A | | | | | | | | | | | | | | | | | | | | | | | | | | | Sheet Pile/Excavate & Construct W49 |
| S21N2620 | Open-cut Excavation | | 100% | 18 | 26-Mar-11 A | 16-Apr-11 A | | | | | | | | | | | | | | | | | | | | | | | | | | | Open-cut Excavation |
| S21N2630 | Construction of W49 Structure | | 100% | 36 | 08-Mar-11 A | 20-Aug-11 A | | | | | | | | | | | | | | | | | | | | | | | | | | | Construction of W49 Structure |
| S21N2640 | Backfilling | | 100% | 15 | 22-Aug-11 A | 12-Nov-11 A | | | | | | | | | | | | | | | | | | | | | | | | | | | Backfilling |
| S21N2650 | Backfilling behind W49 and drainage works | | 100% | 70 | 04-Mar-13 A | 25-Nov-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | Backfilling behind W49 and drainage works |
| Road Re-Construction Works, Roadworks & Drainage | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N4000 | Road works Slow Lane (Ch2400 ~ 2650) | | 100% | 20 | 14-Dec-12 A | 04-Jan-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | Road works Slow Lane (Ch2400 ~ 2650) | |
| S21N4010 | Road works Slow Lane (Ch2650 ~ 2840) | | 100% | 20 | 10-Jan-13 A | 11-Apr-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | Road works Slow Lane (Ch2650 ~ 2840) |
| S21N4100 | Roadworks, Drainages & Utilities (CH 2400 - 2840) | -57 | 98.65% | 133 | 06-Aug-11 A | 28-Jan-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | Roadworks, Drainages & Utilities (CH 2400 - 2840) |
| S21N4110 | Removal of existing paving | | 100% | 25 | 06-Aug-11 A | 13-Jul-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | Removal of existing paving |
| S21N4120 | Drainages (incl. VO 33 : Drainage details at W48) | | 100% | 25 | 06-Aug-12 A | 05-Apr-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | Drainages (incl. VO 33 : Drainage details at W48) |
| S21N4130 | Utilities (incl. VO 26: Permanent Diversion of existing DN80 WSD Watermain at Ma WO Subway TP9) | -56 | 95% | 25 | 08-Jul-13 A | 28-Jan-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | Utilities (incl. VO 26: Permanent Diversion of existing DN80 WSD Watermain at Ma WO Subway TP9) |
| S21N4135 | Road Surface (Stage 1: CH2400 - CH2520) | | 100% | 75 | 26-Dec-11 A | 24-Feb-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | | Road Surface (Stage 1: CH2400 - CH2520) |
| S21N4140 | Road Surface (Stage 2 : CH2520 - CH2840) | | 100% | 75 | 08-Jan-13 A | 14-Dec-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | Road Surface (Stage 2 : CH2520 - CH2840) |
| S21N4141 | Road Construction Works (CH2600 - CH3000) for traffic diversion stage 4B-1 | | 100% | 75 | 10-Jan-13 A | 04-May-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | Road Construction Works (CH2600 - CH3000) for traffic diversion stage 4B-1 |
| S21N4142 | Road Construction Works (Fast Lane) for C1/ C2 Interface stage 6B | | 100% | 40 | 21-Jan-13 A | 11-May-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | Road Construction Works (Fast Lane) for C1/ C2 Interface stage 6B |
| S21N4143 | Road Construction Works (Mid Lane) for C1/ C2 Interface stage 7B | | 100% | 28 | 13-May-13 A | 09-Jun-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | Road Construction Works (Mid Lane) for C1/ C2 Interface stage 7B |
| S21N4144 | Road Construction Works (Slow Lane) for C1/ C2 Interface stage 8B | | 100% | 27 | 10-Jun-13 A | 06-Jul-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | Road Construction Works (Slow Lane) for C1/ C2 Interface stage 8B |
| S21N4145 | Road Construction Works for C1/ C2 Interface Final stage | -57 | 95% | 36 | 08-Jul-13 A | 28-Jan-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | Road Construction Works for C1/ C2 Interface Final stage |
| S21N4150 | Shift lane for C1/ C2 Interface (Stage 1) | | 100% | 0 | 27-Feb-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | Shift lane for C1/ C2 Interface (Stage 1) |
| S21N4152 | Shift lane for C1/ C2 interface (Stage 2: North Bound along W38 to W46) | | 100% | 0 | 20-Jan-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | Shift lane for C1/ C2 interface (Stage 2: North Bound along W38 to W46) |
| S21N4153 | Shift lane for (CH2600 - CH3000) stage 4B-1 | | 100% | 0 | 05-May-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | Shift lane for (CH2600 - CH3000) stage 4B-1 |
| S21N4155 | Shift lane for C1/ C2 Interface stage 6B | | 100% | 0 | 12-May-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | Shift lane for C1/ C2 Interface stage 6B |
| S21N4156 | Shift lane for C1/ C2 Interface stage 7B | | 100% | 0 | 09-Jun-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | Shift lane for C1/ C2 Interface stage 7B |
| S21N4157 | Shift lane for C1/ C2 Interface stage 8B | | 100% | 0 | 07-Jul-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | Shift lane for C1/ C2 Interface stage 8B |
| S21N4160 | Shift lane for C1/ C2 interface Final stage | -57 | 0% | 0 | 28-Jan-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | | Shift lane for C1/ C2 interface Final stage |
| Noise Barriers & Road Barriers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB31 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N3010 | NB31 (CH 0-183.6, W39 - W49) | | 100% | 80 | 07-Nov-12 A | 17-Jan-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | NB31 (CH 0-183.6, W39 - W49) | |
| S21N3060 | NB31 : Excavation and Footing (Bay 1-4) | | 100% | 24 | 07-Nov-12 A | 05-Jan-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | NB31 : Excavation and Footing (Bay 1-4) |
| S21N3070 | NB31 : Excavation and Footing (Bay 5 - 7) | | 100% | 24 | 01-Dec-12 A | 08-Jan-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | NB31 : Excavation and Footing (Bay 5 - 7) |
| S21N3080 | NB31 : Erecting H-Column | | 100% | 18 | 02-Jan-13 A | 10-Jan-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | NB31 : Erecting H-Column |
| S21N3090 | NB31 (CH 90-183.6) : Installation Panel | | 100% | 18 | 11-Jan-13 A | 17-Jan-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | NB31 (CH 90-183.6) : Installation Panel |
| S21N3100 | Remaining NB31 Installation of Panel | -55 | 98.01% | 7 | 27-Jun-13 A | 27-Jan-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | Remaining NB31 Installation of Panel |
| Traffic Control & Surveillance System | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N4800 | TCSS (Gantry G23A) (incl. VO73 Revised Sign Gantry Details) | | 100% | 50 | 10-Jan-13 A | 07-Sep-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | TCSS (Gantry G23A) (incl. VO73 Revised Sign Gantry Details) |
| Landscaping | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21N6000 | Landscaping Works | -73 | 50% | 25 | 02-Nov-13 A | 19-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | Landscaping Works |
| South Bound | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Preliminaries | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21S0000 | Site Clearance/Access Rd | | 100% | 48 | 15-Oct-10 A | 10-Dec-10 A | | | | | | | | | | | | | | | | | | | | | | | | | | | Site Clearance/Access Rd |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | |
|---|---|-------------|---------------------|-------------------|-------------|-------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|
| | | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 |
| | | | | | | | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 |
| S21S0010 | Site Clearance | | 100% | 36 | 15-Oct-10 A | 26-Nov-10 A | | | | | | | | | | | | | | | | | | | |
| S21S0030 | Access Road | | 100% | 34 | 02-Nov-10 A | 10-Dec-10 A | | | | | | | | | | | | | | | | | | | |
| Slopeworks | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21S5000 | Slopeworks Fill(S26) | -80 | 97.19% | 40 | 25-Mar-13 A | 28-Jan-14 | | | | | | | | | | | | | | | | | | | |
| S21S5010 | Slopeworks Fill(S26) - Lower +50mPD | | 100% | 15 | 25-Mar-13 A | 10-May-13 A | | | | | | | | | | | | | | | | | | | |
| S21S5020 | Slopeworks Fill(S26) - Upper +55mPD | -80 | 95% | 23 | 13-May-13 A | 28-Jan-14 | | | | | | | | | | | | | | | | | | | |
| S21S5100 | Slopeworks Fill(S27) | | 100% | 120 | 09-Jan-13 A | 25-Jan-14 A | | | | | | | | | | | | | | | | | | | |
| S21S5110 | Slopeworks Fill(S27) - Lower +50mPD | | 100% | 60 | 09-Jan-13 A | 17-Jan-13 A | | | | | | | | | | | | | | | | | | | |
| S21S5120 | Slopeworks Fill(S27) - Lower +55mPD | | 100% | 60 | 18-Jan-13 A | 25-Jan-14 A | | | | | | | | | | | | | | | | | | | |
| Extension of Culverts | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21S1100 | Extension of Box Culvert (TP9), Downstream | | 100% | 60 | 20-Dec-12 A | 06-Feb-13 A | | | | | | | | | | | | | | | | | | | |
| S21S5130 | Temporary Water Diversion | | 100% | 12 | 20-Dec-12 A | 28-Dec-12 A | | | | | | | | | | | | | | | | | | | |
| S21S5140 | Construction of Base Slab, Wall & Top Slab | | 100% | 48 | 29-Dec-12 A | 06-Feb-13 A | | | | | | | | | | | | | | | | | | | |
| Construction of Retaining Wall | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W50 | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21S2000 | Sheet Pile/Excavate & Construct W50 (w/SP) | | 100% | 215 | 21-May-12 A | 23-Apr-13 A | | | | | | | | | | | | | | | | | | | |
| S21S2010 | Sheet Pile & ELS Works | | 100% | 24 | 21-May-12 A | 07-Sep-12 A | | | | | | | | | | | | | | | | | | | |
| S21S2020 | Construction of W50 Structure | | 100% | 75 | 02-Jan-13 A | 19-Mar-13 A | | | | | | | | | | | | | | | | | | | |
| S21S2030 | Backfilling | | 100% | 50 | 20-Mar-13 A | 23-Apr-13 A | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W51-56 (CSD 3) | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21S2100 | Sheet Pile / Excavate & Construct W51-56 (w/SP) | | 100% | 216 | 25-Feb-11 A | 27-Dec-12 A | | | | | | | | | | | | | | | | | | | |
| S21S2110 | Sheet Pile & ELS Works (W51) | | 100% | 24 | 25-Feb-11 A | 11-May-11 A | | | | | | | | | | | | | | | | | | | |
| S21S2120 | Construction of W51 Structure | | 100% | 42 | 19-Apr-11 A | 14-Jun-11 A | | | | | | | | | | | | | | | | | | | |
| S21S2130 | Sheet Pile & ELS Works (W52 & W53) | | 100% | 24 | 28-Jul-11 A | 16-Sep-11 A | | | | | | | | | | | | | | | | | | | |
| S21S2140 | Construction of W52 & W53 Structure | | 100% | 42 | 17-Oct-11 A | 05-Dec-11 A | | | | | | | | | | | | | | | | | | | |
| S21S2150 | Backfilling of W51, W52 & W53 | | 100% | 24 | 17-Jan-12 A | 27-Dec-12 A | | | | | | | | | | | | | | | | | | | |
| S21S2160 | Sheet Pile & ELS Works (W54, 55 & 56) | | 100% | 24 | 17-Feb-12 A | 03-Mar-12 A | | | | | | | | | | | | | | | | | | | |
| S21S2170 | Construction of W54, 55 & 56 Structure | | 100% | 75 | 15-Feb-12 A | 06-Jul-12 A | | | | | | | | | | | | | | | | | | | |
| S21S2180 | Backfilling of W54, 55 & 56 | | 100% | 30 | 02-Aug-12 A | 27-Dec-12 A | | | | | | | | | | | | | | | | | | | |
| S21S2190 | Backfilling behind W51 to W56 and drainage works | | 100% | 70 | 04-Mar-13 A | 25-Nov-13 A | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W51A(CSD 3) | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21S2163 | Excavate to cut-off level | | 100% | 8 | 17-Jan-11 A | 25-Jan-11 A | | | | | | | | | | | | | | | | | | | |
| S21S2164 | Capping/Walling for W51A | | 100% | 18 | 12-Jul-11 A | 01-Aug-11 A | | | | | | | | | | | | | | | | | | | |
| S21S2165 | Backfilling | | 100% | 30 | 28-Dec-11 A | 04-Feb-12 A | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W35A, (CSD 2) | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21S2211 | Construction of W35A (w/MP) | | 100% | 198 | 13-Apr-12 A | 05-Dec-12 A | | | | | | | | | | | | | | | | | | | |
| S21S2212 | Removal of existing concrete structure at W35A | | 100% | 35 | 13-Apr-12 A | 03-Jul-12 A | | | | | | | | | | | | | | | | | | | |
| S21S2218 | Mini Piles for W35A (8 nos.) | | 100% | 30 | 25-Jul-12 A | 14-Aug-12 A | | | | | | | | | | | | | | | | | | | |
| S21S2230 | Excavation and tie back installation | | 100% | 25 | 15-Aug-12 A | 09-Oct-12 A | | | | | | | | | | | | | | | | | | | |
| S21S2240 | Capping/Walling for W35A | | 100% | 40 | 10-Oct-12 A | 24-Nov-12 A | | | | | | | | | | | | | | | | | | | |
| S21S2250 | Backfilling | | 100% | 6 | 29-Nov-12 A | 05-Dec-12 A | | | | | | | | | | | | | | | | | | | |
| Road Re-construction Works, Roadworks & Drainage | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21S3895 | Roadwork (South Bound slow lane along W35A) | | 100% | 6 | 06-Dec-12 A | 09-Dec-12 A | | | | | | | | | | | | | | | | | | | |
| S21S3896 | Roadwork (South Bound slow lane along W50 - W56) | | 100% | 30 | 01-Feb-13 A | 29-Apr-13 A | | | | | | | | | | | | | | | | | | | |
| S21S3900 | Roadworks, Drainages & Utilities (CH 2400 - 2840) | -58 | 97.9% | 150 | 25-Jan-13 A | 30-Jan-14 | | | | | | | | | | | | | | | | | | | |
| S21S4001 | Removal of Existing Paving | | 100% | 40 | 25-Jan-13 A | 25-Jan-14 A | | | | | | | | | | | | | | | | | | | |
| S21S4002 | Drainages (incl. VO33: Drainage details at W48) | -59 | 95% | 30 | 14-Sep-13 A | 28-Jan-14 | | | | | | | | | | | | | | | | | | | |
| S21S4003 | Utilities (incl. VO 26 & VO69) | -59 | 90% | 30 | 27-Jul-13 A | 04-Feb-14 | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | |
|---|---|-------------|---------------------|-------------------|-------------|-------------|---|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|
| | | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 |
| | | | | | | | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 |
| S21M400 | Backfilling (Stage 1: Bay 1 - Bay 2) | | 100% | 10 | 18-Mar-13 A | 20-Apr-13 A | | | | | | | | | | | | | | | | | | | |
| S21M401 | Backfilling (Stage 2: Bay 3 - Bay 26) | -66 | 90% | 20 | 15-Jul-13 A | 28-Jan-14 | | | | | | | | | | | | | | | | | | | |
| S21M403 | Road Lighting Works | -66 | 85% | 10 | 29-Apr-13 A | 30-Jan-14 | | | | | | | | | | | | | | | | | | | |
| S21M404 | Remaining Roadworks & Road Surfacing | -66 | 80% | 40 | 03-Oct-13 A | 12-Feb-14 | | | | | | | | | | | | | | | | | | | |
| Ready For Pre-Handover Retaining Wall of Section 1 | | | | | | | | | | | | | | | | | | | | | | | | | |
| HRW0010 | Ready For Pre-Handover Retaining Wall W35, W36, W38, W39, W40, W44, W45, W46, W47, W48, W49 | -62 | 0% | 7 | 27-Jan-14 | 06-Feb-14 | | | | | | | | | | | | | | | | | | | |
| HRW0011 | Ready For Pre-Handover Retaining Wall W35A, W50, W51, W52, W53, W54, W55, W56 | -62 | 0% | 7 | 27-Jan-14 | 06-Feb-14 | | | | | | | | | | | | | | | | | | | |
| Section 2 | | | | | | | | | | | | | | | | | | | | | | | | | |
| Site Area SA22 | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2220 | Possession of SA22 (Day0) | | 100% | 0 | 26-Feb-10 A | | ◆ Possession of SA22 (Day0) | | | | | | | | | | | | | | | | | | |
| SA220000 | Site Area SA22 Works Period (incl. VO 28: Provision of hoarding at site boundry of SA 22) | 96 | 95.48% | 1216 | 26-Feb-10 A | 22-Mar-14 | — Site Area SA22 Works Period | | | | | | | | | | | | | | | | | | |
| SA220010 | Site Area SA22 Works Completion | 96 | 0% | 0 | | 22-Mar-14 | ◆ Site Area SA22 Works Completion | | | | | | | | | | | | | | | | | | |
| SA220020 | Temporary Traffic Management (Detail shall refer to supplementary information) | 96 | 94.42% | 985 | 25-Feb-10 A | 22-Mar-14 | — Temporary Traffic Management | | | | | | | | | | | | | | | | | | |
| SA220030 | Overall Utilities Diversion (Detail shall refer to supplementary information) | 96 | 94.42% | 985 | 25-Feb-10 A | 22-Mar-14 | — Overall Utilities Diversion | | | | | | | | | | | | | | | | | | |
| North Bound | | | | | | | | | | | | | | | | | | | | | | | | | |
| Preliminaries | | | | | | | | | | | | | | | | | | | | | | | | | |
| S22N0000 | Site Clearance/Access Rd (W56A&W56B) | | 100% | 90 | 26-Feb-10 A | 18-Jun-10 A | — Site Clearance/Access Rd (W56A&W56B) | | | | | | | | | | | | | | | | | | |
| S22N0001 | Site Clearance - Stage 1 (Near W56A) | | 100% | 30 | 26-Feb-10 A | 01-Apr-10 A | ■ Site Clearance - Stage 1 (Near W56A) | | | | | | | | | | | | | | | | | | |
| S22N0002 | Access Road - Stage 1 (Near W56A) | | 100% | 30 | 22-Mar-10 A | 29-Apr-10 A | ■ Access Road - Stage 1 (Near W56A) | | | | | | | | | | | | | | | | | | |
| S22N0003 | Site Clearance - Stage 2 (Near W56B) | | 100% | 30 | 19-Apr-10 A | 25-May-10 A | ■ Site Clearance - Stage 2 (Near W56B) | | | | | | | | | | | | | | | | | | |
| S22N0004 | Access Road - Stage 2 (Near W56B) | | 100% | 30 | 13-May-10 A | 18-Jun-10 A | ■ Access Road - Stage 2 (Near W56B) | | | | | | | | | | | | | | | | | | |
| S22N0030 | Erection of Temp Safety Fence (N/B ch2840-3150) | | 100% | 60 | 10-May-10 A | 21-Jul-10 A | — Erection of Temp Safety Fence (N/B ch2840-3150) | | | | | | | | | | | | | | | | | | |
| S22N0040 | Erection of Temp Safety Fence (N/B ch2840-3000) | | 100% | 30 | 10-May-10 A | 14-Jun-10 A | ■ Erection of Temp Safety Fence (N/B ch2840-3000) | | | | | | | | | | | | | | | | | | |
| S22N0050 | Erection of Temp Safety Fence (N/B ch3000-3150) | | 100% | 30 | 15-Jun-10 A | 21-Jul-10 A | ■ Erection of Temp Safety Fence (N/B ch3000-3150) | | | | | | | | | | | | | | | | | | |
| Sloperworks | | | | | | | | | | | | | | | | | | | | | | | | | |
| S22N5000 | Sloperworks Cut & U-Channel/Berm (S29-sn), C4 | | 100% | 421 | 22-Jul-10 A | 17-Dec-11 A | — Sloperworks Cut & U-Channel/Berm (S29-sn), C4 | | | | | | | | | | | | | | | | | | |
| S22N5010 | Sloperworks (S29) & U-channel/Berm - Stage 1 (Cutslope) | | 100% | 12 | 22-Jul-10 A | 04-Aug-10 A | ■ Sloperworks (S29) & U-channel/Berm - Stage 1 (Cutslope) | | | | | | | | | | | | | | | | | | |
| S22N5020 | Sloperworks (S29) - Stage 1 (Soil Nail Installation : QRS) | | 100% | 12 | 26-Mar-11 A | 09-Apr-11 A | ■ Sloperworks (S29) - Stage 1 (Soil Nail Installation : QRS) | | | | | | | | | | | | | | | | | | |
| S22N5040 | Sloperworks (S29) & U-Channel/Berm - Stage 2 (Cutslope) | | 100% | 50 | 19-Aug-10 A | 19-Oct-10 A | ■ Sloperworks (S29) & U-Channel/Berm - Stage 2 (Cutslope) | | | | | | | | | | | | | | | | | | |
| S22N5050 | Sloperworks (S29) - Stage 2 (Soil Nail Installation : MNOP) | | 100% | 21 | 02-Apr-11 A | 30-Apr-11 A | ■ Sloperworks (S29) - Stage 2 (Soil Nail Installation : MNOP) | | | | | | | | | | | | | | | | | | |
| S22N5070 | Sloperworks (S29) & U-Channel/Berm - Stage 3 (Cutslope) | | 100% | 28 | 21-Oct-10 A | 13-Nov-10 A | ■ Sloperworks (S29) & U-Channel/Berm - Stage 3 (Cutslope) | | | | | | | | | | | | | | | | | | |
| S22N5080 | Sloperworks (S29) - Stage 3 (Soil Nail Installation : IJKL) | | 100% | 36 | 27-Jun-11 A | 08-Aug-11 A | ■ Sloperworks (S29) - Stage 3 (Soil Nail Installation : IJKL) | | | | | | | | | | | | | | | | | | |
| S22N5100 | Sloperworks (S29) & U-Channel/Berm - Stage 4 (Cutslope) | | 100% | 36 | 26-Oct-11 A | 07-Dec-11 A | ■ Sloperworks (S29) & U-Channel/Berm - Stage 4 (Cutslope) | | | | | | | | | | | | | | | | | | |
| S22N5110 | Sloperworks (S29) - Stage 4 (Soil Nail Installation : EFGH) | | 100% | 36 | 07-Nov-11 A | 28-Nov-11 A | ■ Sloperworks (S29) - Stage 4 (Soil Nail Installation : EFGH) | | | | | | | | | | | | | | | | | | |
| S22N5130 | Sloperworks (S29) & U-Channel/Berm - Stage 5 (Cutslope) | | 100% | 36 | 03-Jan-13 A | 31-Jan-13 A | ■ Sloperworks (S29) & U-Channel/Berm - Stage 5 (Cutslope) | | | | | | | | | | | | | | | | | | |
| S22N5140 | Sloperworks (S29) - Stage 5 (Soil Nail Installation : ABCD) | | 100% | 36 | 21-Nov-11 A | 03-Jan-13 A | ■ Sloperworks (S29) - Stage 5 (Soil Nail Installation : ABCD) | | | | | | | | | | | | | | | | | | |
| S22N5160 | Sloperworks (S29) & U-Channel/Berm - Stage 6 (Cutslope) | | 100% | 36 | 22-Apr-13 A | 15-Oct-13 A | ■ Sloperworks (S29) & U-Channel/Berm - Stage 6 (Cutslope) | | | | | | | | | | | | | | | | | | |
| Construction of Retaining Wall | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W56A, (CSD 1) | | | | | | | | | | | | | | | | | | | | | | | | | |
| S22N2154 | Excavate to cut-off level (Stage 1, Bay 1 - 5) | | 100% | 60 | 20-Apr-11 A | 06-Jul-11 A | ■ Excavate to cut-off level (Stage 1, Bay 1 - 5) | | | | | | | | | | | | | | | | | | |
| S22N2155 | Excavate to cut-off level (Stage 2, Bay 5 - 9) | | 100% | 50 | 26-Sep-11 A | 24-Nov-11 A | ■ Excavate to cut-off level (Stage 2, Bay 5 - 9) | | | | | | | | | | | | | | | | | | |
| S22N2160 | Base Slab for W56A | | 100% | 141 | 05-Jul-11 A | 19-Dec-11 A | — Base Slab for W56A | | | | | | | | | | | | | | | | | | |
| S22N2165 | Base Slab for W56A (Stage 1), South | | 100% | 50 | 05-Jul-11 A | 17-Sep-11 A | ■ Base Slab for W56A (Stage 1), South | | | | | | | | | | | | | | | | | | |
| S22N2166 | Base Slab for W56A (Stage 2), North | | 100% | 56 | 04-Jun-12 A | 14-Jul-12 A | ■ Base Slab for W56A (Stage 2), North | | | | | | | | | | | | | | | | | | |
| S22N2170 | Wall Stem | | 100% | 172 | 11-Aug-11 A | 17-Nov-12 A | — Wall Stem | | | | | | | | | | | | | | | | | | |
| S22N2171 | Wall Stem (Bay 1e & 1f) | | 100% | 25 | 11-Aug-11 A | 23-Sep-11 A | ■ Wall Stem (Bay 1e & 1f) | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | |
|-----------------------------------|---|-------------|---------------------|-------------------|-------------|-------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|
| | | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 |
| | | | | | | | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 |
| S22N2173 | Wall Stem (Bay 1c & 1d, 1a & 1b, 1g) | | 100% | 25 | 26-Sep-11 A | 26-Oct-11 A | | | | | | | | | | | | | | | | | | | |
| S22N2174 | Wall Stem (Bay 2a, 2bnb, 2b) | | 100% | 75 | 16-Jul-12 A | 13-Oct-12 A | | | | | | | | | | | | | | | | | | | |
| S22N2175 | Wall Stem (Bay 2c, 2d) | | 100% | 30 | 06-Aug-12 A | 03-Nov-12 A | | | | | | | | | | | | | | | | | | | |
| S22N2176 | Wall Stem (Bay 3) | | 100% | 25 | 31-Aug-12 A | 17-Nov-12 A | | | | | | | | | | | | | | | | | | | |
| S22N2186 | Backfilling | | 100% | 30 | 19-Nov-12 A | 26-Jan-13 A | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W56B (AD 1) | | | | | | | | | | | | | | | | | | | | | | | | | |
| S22N2210 | Prepare Piling Platform for W56B | | 100% | 37 | 02-Oct-10 A | 11-Feb-11 A | | | | | | | | | | | | | | | | | | | |
| S22N2220 | Pre-drilling for W56B | | 100% | 37 | 02-Oct-10 A | 15-Nov-10 A | | | | | | | | | | | | | | | | | | | |
| S22N2240 | Pipe Pile for W56B | | 100% | 98 | 20-Nov-10 A | 21-Mar-11 A | | | | | | | | | | | | | | | | | | | |
| S22N2241 | Pipe Pile for W56B - Stage 1 | | 100% | 75 | 20-Nov-10 A | 23-Feb-11 A | | | | | | | | | | | | | | | | | | | |
| S22N2242 | Pipe Pile for W56B - Stage 2 | | 100% | 75 | 31-Jan-11 A | 23-Sep-11 A | | | | | | | | | | | | | | | | | | | |
| S22N2250 | Construction of W56B | | 100% | 276 | 17-Sep-11 A | 06-Apr-13 A | | | | | | | | | | | | | | | | | | | |
| S22N2251 | Excavation (W56B), upper | | 100% | 75 | 17-Sep-11 A | 05-Jan-12 A | | | | | | | | | | | | | | | | | | | |
| S22N2252 | Excavation (W56B), Middle | | 100% | 60 | 06-Jan-12 A | 26-May-12 A | | | | | | | | | | | | | | | | | | | |
| S22N2254 | Excavation (W56B), bottom | | 100% | 60 | 11-May-12 A | 29-Sep-12 A | | | | | | | | | | | | | | | | | | | |
| S22N2260 | Base Slab (W56B), (Bay 1 -3) | | 100% | 25 | 27-Jul-12 A | 10-Sep-12 A | | | | | | | | | | | | | | | | | | | |
| S22N2262 | Base Slab (W56B), (Bay 4 - 8) | | 100% | 60 | 27-Sep-12 A | 10-Nov-12 A | | | | | | | | | | | | | | | | | | | |
| S22N2264 | Base Slab (W56B), (Bay 9, 10 & 12A) | | 100% | 35 | 27-Jul-12 A | 13-Oct-12 A | | | | | | | | | | | | | | | | | | | |
| S22N2270 | Wall Stem (W56B), (Bay 1 - 3, Total 18 pours) | | 100% | 75 | 01-Nov-12 A | 06-Apr-13 A | | | | | | | | | | | | | | | | | | | |
| S22N2274 | Wall Stem (W56B), (Bay 4 - 8, Total 30 pours) | | 100% | 75 | 12-Nov-12 A | 06-Apr-13 A | | | | | | | | | | | | | | | | | | | |
| S22N2276 | Wall Stem (W56B), (Bay 9 - 10, Total 12 pours) | | 100% | 75 | 24-Nov-12 A | 06-Apr-13 A | | | | | | | | | | | | | | | | | | | |
| S22N2290 | Backfilling (Bay 1 to Bay 3) | | 100% | 15 | 10-Jan-13 A | 19-Jan-13 A | | | | | | | | | | | | | | | | | | | |
| S22N2292 | Backfilling (Bay 4 to Bay 10) | | 100% | 30 | 14-Jan-13 A | 05-Mar-13 A | | | | | | | | | | | | | | | | | | | |
| Roadworks & Drainage | | | | | | | | | | | | | | | | | | | | | | | | | |
| S22N4000 | Roadworks, Drainages & Utilities (CH 2840 - 3140) | | 100% | 129 | 15-Jan-13 A | 07-Dec-13 A | | | | | | | | | | | | | | | | | | | |
| S22N4010 | Roadworks Stage 1 (CH 2840 - 3000) | | 100% | 30 | 15-Jan-13 A | 29-Mar-13 A | | | | | | | | | | | | | | | | | | | |
| S22N4030 | Drainages Stage 1 (CH2840 - 3000) | | 100% | 30 | 15-Jan-13 A | 05-Mar-13 A | | | | | | | | | | | | | | | | | | | |
| S22N4040 | Road Surface Works | | 100% | 30 | 21-Mar-13 A | 23-Apr-13 A | | | | | | | | | | | | | | | | | | | |
| S22N4042 | Roadworks Stage 2 (CH3000 - 3140) | | 100% | 30 | 18-Mar-13 A | 30-Jul-13 A | | | | | | | | | | | | | | | | | | | |
| S22N4044 | Drainages Stage 2 (CH3000 - 3140) | | 100% | 30 | 20-Feb-13 A | 11-Apr-13 A | | | | | | | | | | | | | | | | | | | |
| S22N4046 | Road Surface Works | | 100% | 30 | 17-May-13 A | 18-Aug-13 A | | | | | | | | | | | | | | | | | | | |
| S22N4048 | Road Construction Works Remain Fast Lane (along CH2840 - 3140) | | 100% | 50 | 25-Nov-13 A | 07-Dec-13 A | | | | | | | | | | | | | | | | | | | |
| Noise Barriers | | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB31A | | | | | | | | | | | | | | | | | | | | | | | | | |
| S22N3020 | NB31A (CH 0-21.9) on W56A (incl. VO 9: Construction of double leaf access door for noise barrier) | | 100% | 74 | 15-Oct-12 A | 22-Nov-12 A | | | | | | | | | | | | | | | | | | | |
| S22N3021 | NB31A (CH 0-21.9) on W56A : Erecting H-Column | | 100% | 38 | 15-Oct-12 A | 19-Oct-12 A | | | | | | | | | | | | | | | | | | | |
| S22N3022 | NB31A (CH 0-21.9) on W56A : Installing Panel | | 100% | 36 | 22-Oct-12 A | 22-Nov-12 A | | | | | | | | | | | | | | | | | | | |
| South Bound | | | | | | | | | | | | | | | | | | | | | | | | | |
| Preliminaries | | | | | | | | | | | | | | | | | | | | | | | | | |
| S22S0000 | Site Clearance/Access Rd | | 100% | 84 | 01-Apr-10 A | 16-Jul-10 A | | | | | | | | | | | | | | | | | | | |
| S22S0010 | Site Clearance | | 100% | 72 | 01-Apr-10 A | 02-Jul-10 A | | | | | | | | | | | | | | | | | | | |
| S22S0020 | Access Road | | 100% | 72 | 20-Apr-10 A | 16-Jul-10 A | | | | | | | | | | | | | | | | | | | |
| Slopeworks | | | | | | | | | | | | | | | | | | | | | | | | | |
| S22S5000 | Slopeworks Cut(S28-sn) (incl. VO15: Revised Layout of Slope S28) | | 100% | 198 | 21-Oct-10 A | 17-Aug-11 A | | | | | | | | | | | | | | | | | | | |
| S22S5010 | Slopeworks Cut(S28) - Stage 1 (Cutslope) | | 100% | 23 | 21-Oct-10 A | 16-Nov-10 A | | | | | | | | | | | | | | | | | | | |
| S22S5030 | Slopeworks Cut(S28) - Stage 1 (Soil Nail Installation : IJKL) | | 100% | 23 | 17-Nov-10 A | 08-Feb-11 A | | | | | | | | | | | | | | | | | | | |
| S22S5040 | Slopeworks Cut(S28) - Stage 2 (Cutslope) | | 100% | 37 | 11-Dec-10 A | 03-Jan-11 A | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | | | |
|---|--|-------------|---------------------|-------------------|-------------|-------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|---|---|
| | | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | | |
| | | | | | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| S22S5060 | Slopeworks Cut(S28) - Stage 2 (Soil Nail Installation : EFGH) | | 100% | 37 | 08-Feb-11 A | 23-Mar-11 A | | | | | | | | | | | | | | | | | | | | | |
| S22S5070 | Slopeworks Cut(S28) - Stage 3 (Cutslope) | | 100% | 36 | 06-Jul-11 A | 17-Aug-11 A | | | | | | | | | | | | | | | | | | | | | |
| S22S5090 | Slopeworks Cut(S28) - Stage 3 (Soil Nail Installation : ABCD) | | 100% | 36 | 20-Aug-11 A | 04-Oct-11 A | | | | | | | | | | | | | | | | | | | | | |
| S22S5100 | Slope Reinstatement Works (Bridge 12B) | -61 | 0% | 25 | 27-Jan-14 | 27-Feb-14 | | | | | | | | | | | | | | | | | | | | | |
| Construction of Retaining Wall | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall RWB12B | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S22S2110 | Pre-drilling for RWB12B | | 100% | 24 | 16-Jul-10 A | 12-Aug-10 A | | | | | | | | | | | | | | | | | | | | | |
| S22S2120 | Piles for RWB12B | | 100% | 116 | 13-Aug-10 A | 20-Nov-10 A | | | | | | | | | | | | | | | | | | | | | |
| S22S2130 | Excavate to cut-off level | | 100% | 60 | 26-Jan-11 A | 09-Apr-11 A | | | | | | | | | | | | | | | | | | | | | |
| S22S2140 | Capping/Walling for Bay 1-2, RWB12B | | 100% | 60 | 28-Mar-11 A | 10-May-12 A | | | | | | | | | | | | | | | | | | | | | |
| S22S2142 | Capping/Walling for Bay 3-6, RWB12B | | 100% | 75 | 11-May-12 A | 03-Sep-12 A | | | | | | | | | | | | | | | | | | | | | |
| S22S2150 | Backfilling | | 100% | 60 | 04-Sep-12 A | 22-Jun-13 A | | | | | | | | | | | | | | | | | | | | | |
| Road Re-construction Works, Roadworks & Drainage | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S22S4000 | Road Re-construction Works (CH 2840 - 3450) | -57 | 75.64% | 185 | 06-May-13 A | 22-Mar-14 | | | | | | | | | | | | | | | | | | | | | |
| S22S4405 | Road and Drainages Works for Fast Lane (CH2840 - 3000) | -56 | 95% | 45 | 06-May-13 A | 29-Jan-14 | | | | | | | | | | | | | | | | | | | | | |
| S22S4410 | Road Surface Works for Fast Lane (CH2840 - 3000) | -56 | 95% | 12 | 26-Nov-13 A | 29-Jan-14 | | | | | | | | | | | | | | | | | | | | | |
| S22S4415 | Road Re-Construction Works for Mid 2 Lane (CH2840 - 3000) | -49 | 70% | 24 | 20-Dec-13 A | 11-Feb-14 | | | | | | | | | | | | | | | | | | | | | |
| S22S4420 | Road and Drainages Works for Fast and Mid Lane (CH3000 - 3450) | -56 | 20% | 18 | 26-Nov-13 A | 19-Feb-14 | | | | | | | | | | | | | | | | | | | | | |
| S22S4425 | Road Surface Works for Fast Lane and Mid Lane (CH3000 - 3450) | -56 | 0% | 10 | 19-Feb-14 | 03-Mar-14 | | | | | | | | | | | | | | | | | | | | | |
| S22S4430 | Road and Drainages Works for Slow Lane (CH2840 - 3450) | -56 | 0% | 10 | 03-Mar-14 | 14-Mar-14 | | | | | | | | | | | | | | | | | | | | | |
| S22S4435 | Road Surface Works for Slow Lane (CH3000 - 3450) | -56 | 0% | 7 | 14-Mar-14 | 22-Mar-14 | | | | | | | | | | | | | | | | | | | | | |
| S22S4440 | Road Construction Works Remaining Works (along CH2840 - 3450) | -57 | 0% | 12 | 10-Mar-14 | 22-Mar-14 | | | | | | | | | | | | | | | | | | | | | |
| S22S4500 | Roadworks for Realignment of Existing Shek Lin Road | -55 | 0% | 18 | 28-Feb-14 | 20-Mar-14 | | | | | | | | | | | | | | | | | | | | | |
| Traffic Control & Survelance System | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S22S4820 | TCSS - (Gantry 60) (incl. VO73 Revised Sign Gantry Details) | -56 | 60% | 50 | 16-Sep-13 A | 22-Mar-14 | | | | | | | | | | | | | | | | | | | | | |
| Modification of Existing Bridge 12 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S22S1300 | Demolish Existing Parapet & Stitching Works for bridge 12 & 12B (incl. VO3 & VO29) | -51 | 44.29% | 70 | 16-Sep-13 A | 15-Mar-14 | | | | | | | | | | | | | | | | | | | | | |
| S22S1315 | VO 3: Existing Bridge 12 pile cap construction | | 100% | 30 | 17-Sep-10 A | 15-Feb-11 A | | | | | | | | | | | | | | | | | | | | | |
| S22S1322 | Removal of Existing Steel Barrier and Surface | -24 | 85% | 8 | 22-Jul-13 A | 28-Jan-14 | | | | | | | | | | | | | | | | | | | | | |
| S22S1323 | Stitching Works of Existing Bridge Decks B12 and B12B | -24 | 80% | 20 | 08-Aug-13 A | 05-Feb-14 | | | | | | | | | | | | | | | | | | | | | |
| S22S1324 | Road Surface of B12B for TW Slip Road | -24 | 0% | 7 | 05-Feb-14 | 13-Feb-14 | | | | | | | | | | | | | | | | | | | | | |
| S22S1326 | Removal of existing central barrier along B12 and Erection breaking platform | -57 | 70% | 12 | 16-Sep-13 A | 30-Jan-14 | | | | | | | | | | | | | | | | | | | | | |
| S22S1328 | Breaking the existing stitch of B12 and condition survey | -57 | 50% | 18 | 14-Dec-13 A | 08-Feb-14 | | | | | | | | | | | | | | | | | | | | | |
| S22S1329 | Removal M.J and Replacement M.J | -57 | 50% | 8 | 26-Nov-13 A | 13-Feb-14 | | | | | | | | | | | | | | | | | | | | | |
| S22S1331 | Stitching Works for B12 | -57 | 0% | 20 | 14-Feb-14 | 08-Mar-14 | | | | | | | | | | | | | | | | | | | | | |
| S22S1332 | Road Surface Works | -51 | 0% | 6 | 10-Mar-14 | 15-Mar-14 | | | | | | | | | | | | | | | | | | | | | |
| Landscaping | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S22S6000 | Landscaping Works | -61 | 20% | 30 | 23-Sep-13 A | 27-Mar-14 | | | | | | | | | | | | | | | | | | | | | |
| Site Area SA23 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2320 | Possession of SA23 (Day180) | | 100% | 0 | 04-May-10 A | | | | | | | | | | | | | | | | | | | | | | |
| SA230000 | Site Area SA23 Works Period | | 100% | 586 | 16-Jul-10 A | 25-Jan-14 A | | | | | | | | | | | | | | | | | | | | | |
| SA230010 | Site Area SA23 Works Completion | 151 | 0% | 0 | | 27-Jan-14 | | | | | | | | | | | | | | | | | | | | | |
| South Bound | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Preliminaries | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S23S0000 | Site Clearance / Site Access | | 100% | 144 | 28-Dec-11 A | 24-Aug-13 A | | | | | | | | | | | | | | | | | | | | | |
| S23S1000 | Site Clearance | | 100% | 72 | 28-Dec-11 A | 27-Dec-12 A | | | | | | | | | | | | | | | | | | | | | |
| S23S2000 | Site Access | | 100% | 72 | 28-Dec-12 A | 24-Aug-13 A | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | | |
|--|--|-------------|---------------------|-------------------|-------------|-------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|------------------------------------|--|----|----|----|
| | | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 |
| | | | | | | | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 |
| Slopeworks | | | | | | | | | | | | | | | | | | | | | | Slopeworks Fill (S27) | | | | |
| S21N2638 | Slopeworks Fill (S27) | | 100% | 99 | 29-Nov-12 A | 24-Jan-13 A | | | | | | | | | | | | | | | | | Slopeworks Fill (S27) | | | |
| S21N26381 | Slopeworks Fill (S27) - Stage 1, +45mPD | | 100% | 33 | 29-Nov-12 A | 07-Dec-12 A | | | | | | | | | | | | | | | | | Slopeworks Fill (S27) - Stage 1, +45mPD | | | |
| S21N26382 | Slopeworks Fill (S27) - Stage 2, +50mPD | | 100% | 33 | 08-Dec-12 A | 31-Dec-12 A | | | | | | | | | | | | | | | | | Slopeworks Fill (S27) - Stage 2, +50mPD | | | |
| S21N26383 | Slopeworks Fill (S27) - Stage 3, +55mPD | | 100% | 33 | 04-Jan-13 A | 24-Jan-13 A | | | | | | | | | | | | | | | | | Slopeworks Fill (S27) - Stage 3, +55mPD | | | |
| Landscaping | | | | | | | | | | | | | | | | | | | | | | Landscaping Works | | | | |
| S23S6000 | Landscaping Works | | 100% | 50 | 23-Sep-13 A | 25-Jan-14 A | | | | | | | | | | | | | | | | | Landscaping Works | | | |
| Site Area SA24 | | | | | | | | | | | | | | | | | | | | | | Possession of SA24 (Day180) | | | | |
| PHSA2410 | Possession of SA24 (Day180) | | 100% | 0 | 04-May-10 A | | | | | | | | | | | | | | | | | | Possession of SA24 (Day180) | | | |
| SA240000 | Site Area SA24 Works Period | -95 | 89.85% | 788 | 04-May-10 A | 16-Apr-14 | | | | | | | | | | | | | | | | | Site Area SA24 Works Period | | | |
| SA240010 | Site Area SA24 Works Completion | 71 | 0% | 0 | | 16-Apr-14 | | | | | | | | | | | | | | | | | Site Area SA24 Works Completion | | | |
| North Bound | | | | | | | | | | | | | | | | | | | | | | Site Clearance/Access Rd | | | | |
| Preliminaries | | | | | | | | | | | | | | | | | | | | | | Site Clearance | | | | |
| S24N0000 | Site Clearance/Access Rd | | 100% | 89 | 25-Aug-10 A | 09-Dec-10 A | | | | | | | | | | | | | | | | | Site Clearance/Access Rd | | | |
| S24N0010 | Site Clearance | | 100% | 72 | 25-Aug-10 A | 19-Nov-10 A | | | | | | | | | | | | | | | | | Site Clearance | | | |
| S24N0020 | Access Road | | 100% | 72 | 07-Sep-10 A | 09-Dec-10 A | | | | | | | | | | | | | | | | | Access Road | | | |
| Slopeworks | | | | | | | | | | | | | | | | | | | | | | Slopeworks Cut(S31A) | | | | |
| S24N5000 | Slopeworks Cut(S31A) | | 100% | 150 | 01-Jun-11 A | 25-Nov-11 A | | | | | | | | | | | | | | | | | Slopeworks Cut(S31A) | | | |
| S24N5010 | Slopeworks Cut (S31A) & Soil Nail : Stage 1 (Upper +80mPD) | | 100% | 60 | 01-Jun-11 A | 06-Aug-11 A | | | | | | | | | | | | | | | | | Slopeworks Cut (S31A) & Soil Nail : Stage 1 (Upper +80mPD) | | | |
| S24N5020 | Slopeworks Cut (S31A) & Soil Nail : Stage 2 (Lower +72mPD) | | 100% | 60 | 08-Aug-11 A | 22-Oct-11 A | | | | | | | | | | | | | | | | | Slopeworks Cut (S31A) & Soil Nail : Stage 2 (Lower +72mPD) | | | |
| S24N5030 | Slopeworks Cut (S31A) : Shortcreting | | 100% | 30 | 24-Oct-11 A | 25-Nov-11 A | | | | | | | | | | | | | | | | | Slopeworks Cut (S31A) : Shortcreting | | | |
| S24N5810 | Erect Scaffolding & Soil Nail Installation (Area 4) | | 100% | 60 | 19-Mar-13 A | 08-May-13 A | | | | | | | | | | | | | | | | | Erect Scaffolding & Soil Nail Installation | | | |
| S24N5831 | Slope Reinstatement Works (Bridge 12ASA incl. VO74) | -77 | 80% | 75 | 30-Apr-13 A | 15-Feb-14 | | | | | | | | | | | | | | | | | Slope Reinstatement Works | | | |
| Construction of Retaining Wall | | | | | | | | | | | | | | | | | | | | | | Prepare Piling Platform for W56B-2 | | | | |
| Retaining Wall W56B-2 (Bay 12) (AD) | | | | | | | | | | | | | | | | | | | | | | Pre-drilling for W56B-2 | | | | |
| S24N2110 | Prepare Piling Platform for W56B-2 | | 100% | 24 | 02-Oct-10 A | 07-Feb-11 A | | | | | | | | | | | | | | | | | Prepare Piling Platform for W56B-2 | | | |
| S24N2120 | Pre-drilling for W56B-2 | | 100% | 18 | 28-Oct-10 A | 18-Nov-10 A | | | | | | | | | | | | | | | | | Pre-drilling for W56B-2 | | | |
| S24N2130 | Retaining Wall W56B-2 | | 100% | 255 | 21-Jan-11 A | 01-Dec-11 A | | | | | | | | | | | | | | | | | Retaining Wall W56B-2 | | | |
| S24N2140 | Piles for W56B-2 (Stage 2) | | 100% | 75 | 21-Jan-11 A | 23-Sep-11 A | | | | | | | | | | | | | | | | | Piles for W56B-2 (Stage 2) | | | |
| S24N2150 | Excavation, upper | | 100% | 75 | 26-Sep-11 A | 13-Jan-12 A | | | | | | | | | | | | | | | | | Excavation, upper | | | |
| S24N2152 | Excavation, Middle | | 100% | 60 | 26-Sep-11 A | 19-Apr-12 A | | | | | | | | | | | | | | | | | Excavation, Middle | | | |
| S24N2155 | Excavation, Bottom | | 100% | 75 | 11-May-12 A | 26-Jul-12 A | | | | | | | | | | | | | | | | | Excavation, Bottom | | | |
| S24N2160 | Construction of Base Slab (Bay 12) | | 100% | 75 | 27-Jul-12 A | 25-Aug-12 A | | | | | | | | | | | | | | | | | Construction of Base Slab (Bay 12) | | | |
| S24N2162 | Retaining Wall Structure (Bay 12B) | | 100% | 40 | 01-Oct-12 A | 23-Nov-12 A | | | | | | | | | | | | | | | | | Retaining Wall Structure (Bay 12B) | | | |
| S24N2170 | Drainage & Backfilling W56B-2 | | 100% | 75 | 27-Feb-13 A | 22-May-13 A | | | | | | | | | | | | | | | | | Drainage & Backfilling W56B-2 | | | |
| Retaining Wall W57A | | | | | | | | | | | | | | | | | | | | | | Construction of W57A | | | | |
| S24N2200 | Construction of W57A | | 100% | 35 | 26-Jun-13 A | 17-Aug-13 A | | | | | | | | | | | | | | | | | Construction of W57A | | | |
| S24N2202 | Construction of Structure W57A (W57B - bay1 to bay2) | | 100% | 20 | 26-Jun-13 A | 23-Jul-13 A | | | | | | | | | | | | | | | | | Construction of Structure W57A | | | |
| S24N2203 | Backfilling | | 100% | 7 | 22-Jul-13 A | 17-Aug-13 A | | | | | | | | | | | | | | | | | Backfilling | | | |
| Retaining Wall W57B (AD 2) | | | | | | | | | | | | | | | | | | | | | | Prepare Piling Platform for W57B | | | | |
| S24N2310 | Prepare Piling Platform for W57B | | 100% | 18 | 11-Jan-11 A | 31-Jan-11 A | | | | | | | | | | | | | | | | | Prepare Piling Platform for W57B | | | |
| S24N2320 | Pre-drill for W57B | | 100% | 20 | 01-Apr-11 A | 13-Apr-11 A | | | | | | | | | | | | | | | | | Pre-drill for W57B | | | |
| S24N2330 | Piles for W57B | | 100% | 45 | 01-Apr-11 A | 14-May-11 A | | | | | | | | | | | | | | | | | Piles for W57B | | | |
| S24N2340 | Excavate at W57B | | 100% | 75 | 26-May-11 A | 23-Aug-11 A | | | | | | | | | | | | | | | | | Excavate at W57B | | | |
| S24N2360 | Retaining Wall W57B | | 100% | 75 | 19-Apr-12 A | 11-Dec-12 A | | | | | | | | | | | | | | | | | Retaining Wall W57B | | | |
| S24N2370 | Backfilling & Drainage W57B | | 100% | 60 | 25-Jan-13 A | 17-Aug-13 A | | | | | | | | | | | | | | | | | Backfilling & Drainage W57B | | | |
| Retaining Wall W57C, (CSD 2) | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | | | | | | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | | | | | | | | | | | | | | | | | | | |
|---|--|-------------|---------------------|-------------------|-------------|-------------|--|---|---|----|---|---|----|---|---|----|----|----|------|---|---|----|------|----|----|---|------|----|----|----|------|----|----|----|----|---|---|---|---|---|---|---|---|----|----|----|---|---|---|---|---|
| | | | | | | | Q1 | | | Q2 | | | Q3 | | | Q4 | | | Q1 | | | Q2 | Q3 | Q4 | Q1 | | | Q2 | Q3 | Q4 | Q1 | | | Q2 | Q3 | | | | | | | | | | | | | | | | |
| | | | | | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 |
| S24N2402 | Pre-drilling for W57C | | 100% | 20 | 26-Mar-11 A | 19-Apr-11 A | □ Pre-drilling for W57C | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S24N2404 | Piles for W57C | | 100% | 45 | 01-Apr-11 A | 14-May-11 A | □ Piles for W57C | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S24N2407 | Excavate to cut-off level | | 100% | 75 | 26-May-11 A | 23-Aug-11 A | □ Excavate to cut-off level | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S24N2408 | Retaining Wall, W57C | | 100% | 75 | 19-Apr-12 A | 13-Dec-12 A | □ Retaining Wall, W57C | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S24N2420 | Backfilling & Drainage for W57C | | 100% | 54 | 25-Jan-13 A | 17-Aug-13 A | □ Backfilling & Drainage for W57C | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall RWB12A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S24N1500 | Piling & Construct RWB12A | | 100% | 195 | 04-Jun-11 A | 31-Jan-12 A | □ Piling & Construct RWB12A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S24N1510 | Piling of RWB12A, Stage 1 (28/34 nos) | | 100% | 60 | 04-Jun-11 A | 31-Aug-11 A | □ Piling of RWB12A, Stage 1 (28/34 nos) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S24N1515 | Piling of RWB12A, Stage 2 (6nos) | | 100% | 24 | 01-Sep-11 A | 23-Sep-11 A | □ Piling of RWB12A, Stage 2 (6nos) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S24N1517 | Piles Load Test | | 100% | 36 | 26-Nov-11 A | 10-Jan-12 A | □ Piles Load Test | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S24N1520 | Construction of Base Slab, RWB12A | | 100% | 60 | 23-Apr-12 A | 17-Apr-13 A | □ Construction of Base Slab, RWB12A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S24N1522 | Construction of Wall, RWB12A | | 100% | 40 | 18-Apr-13 A | 07-Jun-13 A | □ Construction of Wall, RWB12A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S24N1530 | Backfilling | | 100% | 20 | 09-May-13 A | 25-Jun-13 A | □ Backfilling | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S24N1540 | Construction the wing slab of RWB12A | | 100% | 30 | 16-Sep-13 A | 09-Nov-13 A | □ Construction the wing slab of RWB12A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Roadworks, Drainage & Utilities | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S24N4000 | Roadworks, Drainages & Utilities (ch3140-3400, exclude B12A) | | 100% | 109 | 19-Aug-13 A | 07-Dec-13 A | □ Roadworks, Drainages & Utilities | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S24N4015 | Road and Drainage Works | | 100% | 10 | 19-Aug-13 A | 14-Sep-13 A | □ Road and Drainage Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S24N4025 | Road Surface Works for Mid and Slow Lane | | 100% | 14 | 27-Aug-13 A | 14-Sep-13 A | □ Road Surface Works for Mid and Slow Lane | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S24N4026 | TTA - Stage 4B-3 | | 100% | 0 | | 14-Sep-13 A | ◇ TTA - Stage 4B-3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S24N4035 | Road Construction Fast Lane and Remaining Works (along CH3140 - 3400) | | 100% | 50 | 26-Oct-13 A | 07-Dec-13 A | □ Road Construction | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Landscaping | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S24N6000 | Landscaping Works | -77 | 0% | 50 | 17-Feb-14 | 16-Apr-14 | □ Landscaping Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Site Area SA25 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2520 | Possession of SA25 (Day270) | | 100% | 0 | 04-May-10 A | | ◇ Possession of SA25 (Day270) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA250000 | Site Area SA25 Works Period (incl. Provision of hoarding at site boundary of SA25) | 118 | 95.68% | 770 | 04-May-10 A | 01-Mar-14 | □ Site Area SA25 Works Period | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA250010 | Site Area SA25 Works Completion | 118 | 0% | 0 | | 01-Mar-14 | ◇ Site Area SA25 Works Completion | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA250020 | Temporary Traffic Management (Detail shall refer to supplementary information) | 95 | 96.57% | 765 | 04-May-10 A | 01-Mar-14 | □ Temporary Traffic Management | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA250030 | Overall Utility Diversion (Detail shall refer to supplementary information) | 95 | 96.57% | 765 | 04-May-10 A | 01-Mar-14 | □ Overall Utility Diversion | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| South Bound | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Preliminaries | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S25S0000 | Site Clearance/Access Rd (ch3400-3600) | | 100% | 97 | 20-Oct-10 A | 16-Feb-11 A | □ Site Clearance/Access Rd (ch3400-3600) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S25S0010 | Site Clearance (ch3400-3600) | | 100% | 75 | 20-Oct-10 A | 18-Jan-11 A | □ Site Clearance (ch3400-3600) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S25S0020 | Access Road (ch3400-3600) | | 100% | 75 | 15-Nov-10 A | 16-Feb-11 A | □ Access Road (ch3400-3600) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Slopeworks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S25S5000 | Slopeworks Fill(S30A) | | 100% | 60 | 15-Oct-12 A | 10-Nov-12 A | □ Slopeworks Fill(S30A) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S25S5010 | Slopeworks Fill (S30A) - Stage 1: +53.5mPD | | 100% | 30 | 15-Oct-12 A | 30-Oct-12 A | □ Slopeworks Fill (S30A) - Stage 1: +53.5mPD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S25S5020 | Slopeworks Fill (S30A) - Stage 2: 55.8mPD | | 100% | 30 | 31-Oct-12 A | 10-Nov-12 A | □ Slopeworks Fill (S30A) - Stage 2: 55.8mPD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S25S5110 | Slope Reinstatement Works (Bridge 13A) | -38 | 65% | 25 | 26-Sep-13 A | 08-Feb-14 | □ Slope Reinstatement Works (Bridge 13A) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S25S5140 | Slope Reinstatement Works (Bridge LB1) | -38 | 65% | 25 | 26-Sep-13 A | 19-Feb-14 | □ Slope Reinstatement Works (Bridge LB1) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S25S5150 | Slope Reinstatement Works (S30A) | -38 | 65% | 25 | 28-Sep-13 A | 01-Mar-14 | □ Slope Reinstatement Works (S30A) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction of Retaining Wall | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W58B, (CSD 2) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S25S2020 | Site Formation | | 100% | 25 | 01-Nov-10 A | 30-Nov-10 A | □ Site Formation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S25S2030 | Excavate to cut-off level | | 100% | 10 | 01-Nov-10 A | 31-Dec-10 A | □ Excavate to cut-off level | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S25S2050 | Construction of Structure W58B | | 100% | 75 | 13-May-11 A | 15-Sep-12 A | □ Construction of Structure W58B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S25S2060 | Backfilling | | 100% | 45 | 05-Nov-12 A | 08-Feb-13 A | □ Backfilling | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Road Re-construction Works, Roadworks & Drainage | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | |
|--|--|-------------|---------------------|-------------------|-------------|-------------|--|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|
| | | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 |
| | | | | | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| S25S4000 | Roadworks, Drainages & Utilities (CH 3400 - 3600) | 121 | 100% | 109 | 27-Feb-13 A | 27-Jan-14 | | | | | | | | | | | | | | | | | | | |
| S25S4025 | Road Works for Mid and Slow Lane | | 100% | 60 | 27-Feb-13 A | 03-Jun-13 A | | | | | | | | | | | | | | | | | | | |
| S25S4030 | Drainages Works | | 100% | 60 | 04-Mar-13 A | 19-Apr-13 A | | | | | | | | | | | | | | | | | | | |
| S25S4040 | Road Surface for Mid and Slow Lane | | 100% | 10 | 31-May-13 A | 21-Jun-13 A | | | | | | | | | | | | | | | | | | | |
| S25S4060 | Removal of existing central barrier and forming temporary road (CH 3350 - CH 3550) | | 100% | 12 | 24-Jun-13 A | 09-Jul-13 A | | | | | | | | | | | | | | | | | | | |
| S25S4070 | Road Construction and Remaining Works (along CH 3400 - 3600) | -15 | 90% | 30 | 27-Jul-13 A | 29-Jan-14 | | | | | | | | | | | | | | | | | | | |
| S25S4200 | Slip Road H | | 100% | 50 | 27-Aug-13 A | 14-Dec-13 A | | | | | | | | | | | | | | | | | | | |
| Noise Barriers & Road Barriers | | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB34 | | | | | | | | | | | | | | | | | | | | | | | | | |
| S25S3000 | Construct Noise Barrier & Beam Barrier, NB34 | | 100% | 95 | 13-Nov-12 A | 04-Feb-13 A | | | | | | | | | | | | | | | | | | | |
| S25S3010 | NB34 : Foundation Works | | 100% | 36 | 13-Nov-12 A | 03-Jan-13 A | | | | | | | | | | | | | | | | | | | |
| S25S3020 | NB34 : Installation of H-column & Panel | | 100% | 36 | 23-Jan-13 A | 04-Feb-13 A | | | | | | | | | | | | | | | | | | | |
| Traffic Control & Survelance System | | | | | | | | | | | | | | | | | | | | | | | | | |
| S25S4810 | TCSS - Stage 1 (Bridge 13A) | | 100% | 30 | 08-Apr-13 A | 25-May-13 A | | | | | | | | | | | | | | | | | | | |
| Site Area SA26 | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2620 | Possession of SA26 (Day0) | | 100% | 0 | 26-Feb-10 A | | ♦ Possession of SA26 (Day0) | | | | | | | | | | | | | | | | | | |
| SA260000 | Site Area SA26 Works Period | -61 | 96.22% | 1216 | 26-Feb-10 A | 13-Mar-14 | ———— Site Area SA26 Works Period | | | | | | | | | | | | | | | | | | |
| SA260010 | Site Area SA26 Works Completion | -61 | 0% | 0 | | 13-Mar-14 | ———— ♦ Site Area SA26 Works Completion | | | | | | | | | | | | | | | | | | |
| SA260020 | Temporary Traffic Management (Detail shall refer to supplementary information) | -49 | 96.24% | 983 | 26-Feb-10 A | 13-Mar-14 | ———— Temporary Traffic Management | | | | | | | | | | | | | | | | | | |
| SA260030 | Overall Utility Diversion (Detail shall refer to supplementary information) | -49 | 96.24% | 983 | 26-Feb-10 A | 13-Mar-14 | ———— Overall Utility Diversion | | | | | | | | | | | | | | | | | | |
| SA260040 | Additional work to existing ball valves, HKCG | -64 | 0% | 52 | 27-Jan-14 | 31-Mar-14 | ———— Additional work to existing ball valves, HKCG | | | | | | | | | | | | | | | | | | |
| North Bound | | | | | | | | | | | | | | | | | | | | | | | | | |
| Preliminaries | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26N0000 | Site Clearance/Access Rd (Tai Wo Road) | | 100% | 150 | 26-Feb-10 A | 28-Aug-10 A | ———— Site Clearance/Access Rd (Tai Wo Road) | | | | | | | | | | | | | | | | | | |
| S26N0010 | Site Clearance (Tai Wo Road) | | 100% | 75 | 26-Feb-10 A | 31-May-10 A | ———— Site Clearance (Tai Wo Road) | | | | | | | | | | | | | | | | | | |
| S26N0020 | Access Road (Tai Wo Road) | | 100% | 75 | 01-Jun-10 A | 28-Aug-10 A | ———— Access Road (Tai Wo Road) | | | | | | | | | | | | | | | | | | |
| Slopeworks | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26N5000 | Slopeworks Cut(S31A-sn) | | 100% | 150 | 01-Jun-11 A | 25-Nov-11 A | ———— Slopeworks Cut(S31A-sn) | | | | | | | | | | | | | | | | | | |
| S26N5010 | Slopeworks Cut(S31A-sn) - Stage 1 (Upper +65mPD) | | 100% | 50 | 01-Jun-11 A | 06-Aug-11 A | ———— Slopeworks Cut(S31A-sn) - Stage 1 (Upper +65mPD) | | | | | | | | | | | | | | | | | | |
| S26N5020 | Slopeworks Cut(S31A-sn) - Stage 2 (Middle +60mPD) | | 100% | 50 | 08-Aug-11 A | 22-Oct-11 A | ———— Slopeworks Cut(S31A-sn) - Stage 2 (Middle +60mPD) | | | | | | | | | | | | | | | | | | |
| S26N5030 | Slopeworks Cut(S31A-sn) - Stage 3 (Lower +55mPD) | | 100% | 50 | 24-Oct-11 A | 25-Nov-11 A | ———— Slopeworks Cut(S31A-sn) - Stage 3 (Lower +55mPD) | | | | | | | | | | | | | | | | | | |
| S26N5040 | Remaining Works of S31A | -29 | 70% | 40 | 27-Jul-13 A | 19-Feb-14 | ———— Remaining Works of S31A | | | | | | | | | | | | | | | | | | |
| Construction of Retaining Wall | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W59 | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26N2000 | Excavate & Construct W59 (w/SP) | | 100% | 286 | 01-Mar-12 A | 22-Mar-13 A | ———— Excavate & Construct W59 (w/SP) | | | | | | | | | | | | | | | | | | |
| S26N2002 | W59: Base Slab of Bay 1-3 | | 100% | 60 | 01-Mar-12 A | 04-Jun-12 A | ———— W59: Base Slab of Bay 1-3 | | | | | | | | | | | | | | | | | | |
| S26N2004 | W59: Wall of Bay 1-3 | | 100% | 60 | 02-Jul-12 A | 24-Dec-12 A | ———— W59: Wall of Bay 1-3 | | | | | | | | | | | | | | | | | | |
| S26N2006 | W59: Base Slab & Wall of Bay 9-12a | | 100% | 56 | 19-Apr-12 A | 12-Jan-13 A | ———— W59: Base Slab & Wall of Bay 9-12a | | | | | | | | | | | | | | | | | | |
| S26N2008 | W59: Excavation + Soil Nail for Bay 4-8 | | 100% | 45 | 19-Apr-12 A | 09-Jul-12 A | ———— W59: Excavation + Soil Nail for Bay 4-8 | | | | | | | | | | | | | | | | | | |
| S26N2012 | W59: Base Slab of Bay 4-8 | | 100% | 40 | 16-Jul-12 A | 24-Dec-12 A | ———— W59: Base Slab of Bay 4-8 | | | | | | | | | | | | | | | | | | |
| S26N2014 | W59: Wall of Bay 4-8 | | 100% | 75 | 27-Aug-12 A | 02-Feb-13 A | ———— W59: Wall of Bay 4-8 | | | | | | | | | | | | | | | | | | |
| S26N2020 | Backfilling | | 100% | 24 | 23-Apr-12 A | 22-Mar-13 A | ———— Backfilling | | | | | | | | | | | | | | | | | | |
| Roadworks, Drainage & Utilities | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26N4000 | Roadworks, Drainages & Utilities (ch3400-3720) | -23 | 87.72% | 92 | 29-Jul-13 A | 12-Feb-14 | ———— Roadworks, Drainages & Utilities (ch3400-3720) | | | | | | | | | | | | | | | | | | |
| S26N4035 | Removal of existing paving | -43 | 60% | 7 | 29-Jul-13 A | 29-Jan-14 | ———— Removal of existing paving | | | | | | | | | | | | | | | | | | |
| S26N4055 | Road and Drainage Works for Slow and Mid Lane | -43 | 90% | 25 | 27-Jul-13 A | 05-Feb-14 | ———— Road and Drainage Works for Slow and Mid Lane | | | | | | | | | | | | | | | | | | |
| S26N4065 | Road Surface for Slow and Mid Lane | -43 | 90% | 10 | 27-Aug-13 A | 06-Feb-14 | ———— Road Surface for Slow and Mid Lane | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | | | | | | | | | 2011 | | | | | | | | | | | | 2012 | | | | | | | | | | | | 2013 | | | | | | | | | | | | 2014 | | | | | | | | | | | |
|--|---|-------------|---------------------|-------------------|-------------|-------------|---|---|---|----|---|---|----|---|---|----|----|----|------|---|---|----|---|---|----|---|---|----|----|----|------|---|---|----|---|---|----|---|---|----|----|----|------|---|---|----|---|---|----|---|---|----|----|----|------|---|---|---|---|---|---|---|---|----|----|----|
| | | | | | | | Q1 | | | Q2 | | | Q3 | | | Q4 | | | Q1 | | | Q2 | | | Q3 | | | Q4 | | | Q1 | | | Q2 | | | Q3 | | | Q4 | | | Q1 | | | Q2 | | | Q3 | | | Q4 | | | | | | | | | | | | | | |
| | | | | | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 |
| S26S1384 | Base slab of RWTW2 (stage 1 & 2: half Bay1 & Bay 2-4) | | 100% | 75 | 26-Nov-11 A | 10-Nov-12 A | Base slab of RWTW2 (stage 1 & 2: half Bay1 & Bay 2-4) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1386 | Wall of RWTW2 (stage 1 & 2: half Bay1 & Bay 2-4) | | 100% | 48 | 12-Nov-12 A | 22-Jan-13 A | Wall of RWTW2 (stage 1 & 2: half Bay1 & Bay 2-4) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1520 | Construction of Remain of RWTW2 (stage 3: Remaining Half Bay 1, Connection to LB2) | | 100% | 50 | 18-Feb-13 A | 04-Jun-13 A | Construction of Remain of RWTW2 (stage 3: Remaining Half Bay 1, Connection to LB2) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1530 | Backfilling of RWTW2 | | 100% | 20 | 02-May-13 A | 18-Jun-13 A | Backfilling of RWTW2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1540 | Roadworks | | 100% | 20 | 22-Aug-13 A | 25-Sep-13 A | Roadworks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall RWTW3, (VO) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1389 | Pre-drilling for RWTW3 | | 100% | 12 | 28-Dec-10 A | 11-Jan-11 A | Pre-drilling for RWTW3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1390 | Piling/Excavate & Construct RWTW3 | | 100% | 708 | 01-Aug-11 A | 25-Sep-13 A | Piling/Excavate & Construct RWTW3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1591 | Piling for RWTW3 | | 100% | 24 | 01-Aug-11 A | 23-Sep-11 A | Piling for RWTW3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1592 | ELS Works & Excavation | | 100% | 24 | 28-Dec-11 A | 28-Jan-12 A | ELS Works & Excavation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1593 | VO 51.1: Modification works of ELS | | 100% | 20 | 03-Jul-12 A | 31-Jul-12 A | VO 51.1: Modification works of ELS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1596 | VO 51.1: Construction RWTW Base Slab (Bay2-8) | | 100% | 60 | 20-Aug-12 A | 10-Nov-12 A | VO 51.1: Construction RWTW Base Slab (Bay2-8) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1598 | VO 51.1: Construction RWTW Wall Stem (Bay 2-8) | | 100% | 60 | 17-Sep-12 A | 14-Jan-13 A | VO 51.1: Construction RWTW Wall Stem (Bay 2-8) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1600 | VO 51.1: Temporary cut to slope toe | | 100% | 25 | 22-Jan-13 A | 12-Apr-13 A | VO 51.1: Temporary cut to slope toe | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1602 | VO 51.1: Rockfill Slope (Bay 1 -Bay 7) | | 100% | 40 | 13-Apr-13 A | 17-Jun-13 A | VO 51.1: Rockfill Slope (Bay 1 -Bay 7) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1604 | VO 51.1: Construction RWTW3 (Bay 1) | | 100% | 40 | 12-Nov-12 A | 12-Dec-12 A | VO 51.1: Construction RWTW3 (Bay 1) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1606 | VO 51.1: Remaining Rockfill below LB3 | 119 | 90% | 20 | 19-Jun-13 A | 28-Jan-14 | VO 51.1: Remaining Rockfill below LB3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1608 | VO 51.1: Roadworks | | 100% | 30 | 26-Jun-13 A | 25-Sep-13 A | VO 51.1: Roadworks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall RWTW3A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1614 | Construction of RWTW 3A | | 100% | 168 | 01-Oct-12 A | 25-Sep-13 A | Construction of RWTW 3A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1628 | ELS works RWTW3A | | 100% | 32 | 01-Oct-12 A | 15-Nov-12 A | ELS works RWTW3A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1638 | Excavation works RWTW 3A | | 100% | 25 | 16-Nov-12 A | 24-Nov-12 A | Excavation works RWTW 3A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1648 | RC wall construction RWTW 3A | | 100% | 70 | 26-Nov-12 A | 27-Apr-13 A | RC wall construction RWTW 3A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1658 | Backfill RWTW 3A | | 100% | 20 | 06-May-13 A | 15-Jun-13 A | Backfill RWTW 3A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1668 | Roadworks | | 100% | 30 | 26-Jun-13 A | 25-Sep-13 A | Roadworks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W60 & W61A (CSD 2) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S2020 | Pre-drilling for W60 & W61A | | 100% | 7 | 06-May-11 A | 24-Jun-11 A | Pre-drilling for W60 & W61A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S2030 | Mini Piles for W60 & W61A | | 100% | 30 | 15-Jun-11 A | 20-Aug-11 A | Mini Piles for W60 & W61A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S2040 | Excavation | | 100% | 50 | 19-Apr-12 A | 25-Aug-12 A | Excavation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S2050 | Construct Cap & Wall | | 100% | 52 | 06-Jun-12 A | 31-Aug-12 A | Construct Cap & Wall | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S2060 | Backfilling | | 100% | 30 | 04-Sep-12 A | 10-Apr-13 A | Backfilling | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Temporary Bridge bet. RWTW2 & RWTW1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S2520 | TTA Stage 5 | | 100% | 0 | 27-Sep-12 A | | TTA Stage 5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Road Re-construction Works, Roadworks, Drainage & Utilities | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S4000 | Roadworks, Drainages & Utilities (Landing between B13A & B15A within CH 3600 - 3720) | | 100% | 62 | 18-Feb-13 A | 21-Jun-13 A | Roadworks, Drainages & Utilities (Landing between B13A & B15A within CH 3600 - 3720) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S4002 | Removal of existing paving of landing area | | 100% | 12 | 18-Feb-13 A | 09-Apr-13 A | Removal of existing paving of landing area | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S4005 | Road Works | | 100% | 25 | 10-Apr-13 A | 31-May-13 A | Road Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S4006 | Drainages Works | | 100% | 15 | 23-Apr-13 A | 30-May-13 A | Drainages Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S4010 | Road Surface Works (incl. VO14: Revised Layout of Police Observation Platform at CH3700) | | 100% | 10 | 01-Jun-13 A | 21-Jun-13 A | Road Surface Works (incl. VO14: Revised Layout of Police Observation Platform at CH3700) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barriers & Road Barriers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB35 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S3000 | Construct Noise Barrier & Beam Barrier, NB35 | | 100% | 60 | 15-Mar-13 A | 18-Jun-13 A | Construct Noise Barrier & Beam Barrier, NB35 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S3010 | Construct Noise Barrier : foundation Works. NB35 | | 100% | 30 | 15-Mar-13 A | 11-May-13 A | Construct Noise Barrier : foundation Works. NB35 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S3020 | Construct Noise Barrier : Installation of H-coulnm & Panel NB35 | | 100% | 7 | 17-May-13 A | 18-Jun-13 A | Construct Noise Barrier : Installation of H-coulnm & Panel NB35 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S3030 | Remaining Works of NB35 | -49 | 80% | 10 | 27-Aug-13 A | 28-Jan-14 | Remaining Works of NB35 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Traffic Control & Survelance System | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S4800 | TCSS | | 100% | 57 | 12-Mar-13 A | 10-Aug-13 A | TCSS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S4810 | TCSS - Stage 1 (LB1) (VSL Pole P55) | | 100% | 30 | 12-Mar-13 A | 21-Sep-13 A | TCSS - Stage 1 (LB1) (VSL Pole P55) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | | | | | | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | |
|---|---------------|-------------|---------------------|-------------------|-------|--------|---|----|----|----|----|----|----|----|----|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|
| | | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | | | | |
| | | | | | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | | | |
| South Abutment | | | | | | | <ul style="list-style-type: none"> Piling-South Abutment Preparing piling platform Pre-drilling Piling (21nos) Excavation & Cap-South Abutment Pier & backfill, South Abutment | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pier 1 | | | | | | | <ul style="list-style-type: none"> Piling-Pier 1 (15nos) Cap-Pier 1 & Backfill Pier 1 (Pierhead included) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pier 2 | | | | | | | <ul style="list-style-type: none"> Piling-Pier 2 (15nos) Cap-Pier 2 & Backfill Pier 2 (Pierhead included) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pier 3 | | | | | | | <ul style="list-style-type: none"> Piling-Pier 3 (15nos) Cap-Pier 3 & Backfill Pier 3 (pierhead included) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| North Abutment | | | | | | | <ul style="list-style-type: none"> Pre-drilling & Preparation for Piling (incl. VO 39: Revised Foundation for North Abutment) ELS for North abutment Cap-North Abutment Abutment, Drainage & backfill, North Abutment | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Decking and Finishing | | | | | | | <ul style="list-style-type: none"> Deck-South Abutment to Pier 1 Deck-Pier 1 to Pier 2 Deck-Pier 2 to Pier 3 Erection of Falsework Deck-Pier 3 to North Abutment Dismantling of Falsework Parapet (incl. precast concrete skin) Erecting Railing (Short Column and barrier) Noise Barrier (Erecting H-Column and Panel) Road Lighting Surfacing Inspection and Handover of Bridge 12A | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction of Bridge LB2 | | | | | | | <ul style="list-style-type: none"> Construction of Bridge LB2 (incl. VO29 & 37: revised piling details and pile caps sleeving details) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Preparatory and Enabling Works | | | | | | | <ul style="list-style-type: none"> Gas main Diversion at East Abutment (No Connection) Temporary Traffic Arrangement for Piling Work | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Substructure and Pier Construction | | | | | | | <ul style="list-style-type: none"> Excavation and lateral support Coring and backfill for Piling works Piling-TW4 (20) | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | |
|---|---|-------------|---------------------|-------------------|-------------|-------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|
| | | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 |
| | | | | | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| S26S680 | Preparing of Travelling Form | | 100% | 12 | 28-Dec-11 A | 11-Jan-12 A | | | | | | | | | | | | | | | | | | | |
| S26S690 | Construction of Cantiliver Deck, TW3 | | 100% | 40 | 12-Jan-12 A | 19-Apr-12 A | | | | | | | | | | | | | | | | | | | |
| S26S700 | Stitching TW2-TW3 | | 100% | 22 | 18-May-12 A | 22-Jun-12 A | | | | | | | | | | | | | | | | | | | |
| S26S720 | North End Span | | 100% | 50 | 18-May-12 A | 12-Jul-12 A | | | | | | | | | | | | | | | | | | | |
| S26S740 | Parapet (incl. precast concrete skin) | | 100% | 52 | 05-Nov-12 A | 21-Sep-13 A | | | | | | | | | | | | | | | | | | | |
| S26S750 | Erecting of Precast Parapet | | 100% | 32 | 05-Nov-12 A | 27-Aug-13 A | | | | | | | | | | | | | | | | | | | |
| S26S760 | Installing M-Barrier | | 100% | 6 | 15-Aug-13 A | 21-Sep-13 A | | | | | | | | | | | | | | | | | | | |
| S26S770 | Noise Barrier | | 100% | 6 | 15-Aug-13 A | 07-Sep-13 A | | | | | | | | | | | | | | | | | | | |
| S26S780 | Surfacing | | 100% | 7 | 16-Sep-13 A | 25-Sep-13 A | | | | | | | | | | | | | | | | | | | |
| S26S790 | Road Lighting | | 100% | 7 | 27-Aug-13 A | 14-Sep-13 A | | | | | | | | | | | | | | | | | | | |
| S26S800 | Handover Inspection of LB1 | | 100% | 1 | 02-Oct-13 A | 02-Oct-13 A | | | | | | | | | | | | | | | | | | | |
| Construction of Bridge 13A | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1300 | Construction of Bridge 13A (incl. VO29 & VO37: revised piling details and pile caps sleeving details) | | 100% | 744 | 03-May-10 A | 22-Jun-13 A | | | | | | | | | | | | | | | | | | | |
| Preparatory and Enabling Works | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1610 | Site Clearance | | 100% | 24 | 03-May-10 A | 31-May-10 A | | | | | | | | | | | | | | | | | | | |
| S26S1611 | Access Road | | 100% | 63 | 03-May-10 A | 17-Jul-10 A | | | | | | | | | | | | | | | | | | | |
| S26S1620 | Gas main Diversion at North/South Abutment, HKCG | | 100% | 37 | 01-Jun-10 A | 15-Jul-10 A | | | | | | | | | | | | | | | | | | | |
| S26S1690 | SA25-Site Clearance | | 100% | 25 | 26-Feb-11 A | 26-Mar-11 A | | | | | | | | | | | | | | | | | | | |
| S26S1700 | SA25 Haul Road | | 100% | 25 | 26-Feb-11 A | 26-Mar-11 A | | | | | | | | | | | | | | | | | | | |
| S26S1710 | SA25-Gas Main diversion at South Abutment & P1 | | 100% | 25 | 26-Feb-11 A | 26-Mar-11 A | | | | | | | | | | | | | | | | | | | |
| Substructure and Pier Construction | | | | | | | | | | | | | | | | | | | | | | | | | |
| North Abutment | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1630 | Piling-North Abutment | | 100% | 65 | 16-Jul-10 A | 30-Sep-10 A | | | | | | | | | | | | | | | | | | | |
| S26S1631 | Pre-drilling & Preparing of piling platform | | 100% | 20 | 16-Jul-10 A | 07-Aug-10 A | | | | | | | | | | | | | | | | | | | |
| S26S1632 | Piling | | 100% | 45 | 09-Aug-10 A | 30-Nov-10 A | | | | | | | | | | | | | | | | | | | |
| S26S1650 | Excavation & Cap-Nouth Abutment | | 100% | 50 | 04-Jan-11 A | 04-Apr-11 A | | | | | | | | | | | | | | | | | | | |
| S26S1670 | Construction of Abutment-Nouth Abutment | | 100% | 50 | 27-Oct-11 A | 17-Dec-11 A | | | | | | | | | | | | | | | | | | | |
| S26S1930 | Backfill Stage 1, North Abutment | | 100% | 24 | 01-Mar-12 A | 14-Apr-12 A | | | | | | | | | | | | | | | | | | | |
| S26S1940 | Backfill Stage 2, North Abutment | | 100% | 60 | 15-Oct-12 A | 24-Apr-13 A | | | | | | | | | | | | | | | | | | | |
| South Abutment | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1720 | Piling-South Abutment | | 100% | 90 | 02-Dec-10 A | 23-Mar-11 A | | | | | | | | | | | | | | | | | | | |
| S26S1721 | Pre-drilling & Preparing of piling platform | | 100% | 30 | 20-Aug-10 A | 20-Sep-10 A | | | | | | | | | | | | | | | | | | | |
| S26S1722 | Piling | | 100% | 60 | 10-Jan-11 A | 17-Mar-11 A | | | | | | | | | | | | | | | | | | | |
| S26S1750 | Excavation & Cap-South Abutment | | 100% | 40 | 26-May-11 A | 14-Jul-11 A | | | | | | | | | | | | | | | | | | | |
| S26S1780 | Abutment, South Abutment | | 100% | 38 | 26-Oct-11 A | 17-Dec-11 A | | | | | | | | | | | | | | | | | | | |
| S26S1950 | Backfill Stage 1, South Abutment | | 100% | 24 | 01-Mar-12 A | 04-Jul-12 A | | | | | | | | | | | | | | | | | | | |
| S26S1960 | Backfill Stage 2, South Abutment | | 100% | 43 | 19-Nov-12 A | 25-Feb-13 A | | | | | | | | | | | | | | | | | | | |
| S26S1970 | COD: 13ASA 18 days additional Drainage works (if RFI can be replied before 4-12-2012) | | 100% | 18 | 01-Apr-13 A | 19-Apr-13 A | | | | | | | | | | | | | | | | | | | |
| P1 | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1730 | Piling-P1 | | 100% | 20 | 18-Oct-10 A | 30-Nov-10 A | | | | | | | | | | | | | | | | | | | |
| S26S1760 | Cap & Backfill - P1 | | 100% | 33 | 26-May-11 A | 30-Jun-11 A | | | | | | | | | | | | | | | | | | | |
| S26S1790 | Pier-P1 | | 100% | 75 | 26-Jul-11 A | 24-Oct-11 A | | | | | | | | | | | | | | | | | | | |
| S26S1820 | Pier-P1 Pierhead | | 100% | 48 | 14-Feb-12 A | 19-Apr-12 A | | | | | | | | | | | | | | | | | | | |
| P2 | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1740 | Piling-P2 | | 100% | 35 | 28-Mar-11 A | 16-Apr-11 A | | | | | | | | | | | | | | | | | | | |
| S26S1770 | Cap & Backfill - P2 | | 100% | 38 | 26-May-11 A | 11-Jul-11 A | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | | | |
|---|---|-------------|---------------------|-------------------|-------------|-------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|---|---|
| | | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | | |
| | | | | | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| S26S1800 | Pier-P2 | | 100% | 75 | 26-Oct-11 A | 27-Jan-12 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1910 | Pier-P2 Pierhead | | 100% | 53 | 01-Aug-12 A | 12-Oct-12 A | | | | | | | | | | | | | | | | | | | | | |
| P3 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1640 | Piling-P3 | | 100% | 50 | 26-Feb-11 A | 19-Mar-11 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1660 | Cap & Backfill -P3 | | 100% | 50 | 26-May-11 A | 30-Jul-11 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1680 | Pier-P3 | | 100% | 96 | 26-Sep-11 A | 20-Jan-12 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1920 | Pier-P3 Pierhead | | 100% | 48 | 19-Apr-12 A | 31-Jul-12 A | | | | | | | | | | | | | | | | | | | | | |
| Decking and Finishing | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26S1808 | Decking (Bearings, drainage & MJ included) (incl. VO 45: Details of Drainage Arrangement of LB1 & B13A) | | 100% | 110 | 01-Jun-12 A | 01-Mar-13 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1810 | Balanced Cantilever deck at P1 | | 100% | 0 | 01-Jun-12 A | 20-Jul-12 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1811 | Preparing of Travelling Form | | 100% | 12 | 01-Jun-12 A | 25-Sep-12 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1812 | Construction of Cantiliver Deck at P1 | | 100% | 55 | 15-Jun-12 A | 04-Aug-12 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1816 | South End Span (South abutment-P1) | | 100% | 197 | 13-Aug-12 A | 09-Nov-12 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1818 | South End Span | | 100% | 50 | 13-Aug-12 A | 10-Nov-12 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1830 | Balanced Cantilever deck at P2 & Stitching (P1-P2) | | 100% | 78 | 19-Nov-12 A | 14-Jan-13 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1831 | Preparing of Travelling Form | | 100% | 12 | 19-Nov-12 A | 08-Dec-12 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1832 | Balanced Cantilever deck at P2 | | 100% | 50 | 10-Dec-12 A | 05-Jan-13 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1833 | Stitching (P1-P2) | | 100% | 18 | 11-Jan-13 A | 14-Jan-13 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1840 | Balanced Cantilever deck at P3 & Stitching (P2-P3) | | 100% | 73 | 20-Aug-12 A | 17-Jan-13 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1841 | Preparing of Travelling Form | | 100% | 12 | 20-Aug-12 A | 05-Sep-12 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1842 | Balanced Cantilever deck at P3 | | 100% | 43 | 06-Sep-12 A | 05-Nov-12 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1843 | Stitching (P2-P3) | | 100% | 18 | 15-Jan-13 A | 17-Jan-13 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1850 | North End Span & Stitching (Nouth Abutment-P3) | | 100% | 96 | 29-Oct-12 A | 01-Mar-13 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1851 | End Spans for B13A | | 100% | 29 | 29-Oct-12 A | 01-Feb-13 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1852 | Post Tentioning Works | | 100% | 18 | 18-Feb-13 A | 01-Mar-13 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1860 | Parapet (icl, precast concrete skin) | | 100% | 24 | 19-Mar-13 A | 25-May-13 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1863 | Erection of Short Column and Barrier | | 100% | 12 | 03-May-13 A | 15-Jun-13 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1873 | Noise Barrier (Erection of H-Column and Panel) | | 100% | 12 | 03-May-13 A | 11-Jun-13 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1875 | Lighting | | 100% | 12 | 25-May-13 A | 11-Jun-13 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1880 | Surfacing | | 100% | 12 | 25-May-13 A | 21-Jun-13 A | | | | | | | | | | | | | | | | | | | | | |
| S26S1900 | Handover Inspection of Bridge 13A | | 100% | 3 | 21-Jun-13 A | 22-Jun-13 A | | | | | | | | | | | | | | | | | | | | | |
| Ready For Pre-Handover Retaining Wall of Section 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HRW0020 | Ready For Pre-Handover Retaining Wall W56A, W56B, W57A, W57B, W57C, W59 and RWB12A(N) | -19 | 0% | 7 | 27-Jan-14 | 06-Feb-14 | | | | | | | | | | | | | | | | | | | | | |
| HRW0021 | Ready For Pre-Handover Retaining Wall W58, W60, W61A, RWTW1, RWTW2, RWTW3, RWTW3a and RWB12B | -19 | 0% | 7 | 27-Jan-14 | 06-Feb-14 | | | | | | | | | | | | | | | | | | | | | |
| Section 3 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Site Area SA26A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA26A2 | Possession of SA26A (Day0) | | 100% | 0 | 26-Feb-10 A | | | | | | | | | | | | | | | | | | | | | | |
| SA26A000 | Site Area SA26A Works Period | -9 | 98.02% | 1215 | 26-Feb-10 A | 19-Feb-14 | | | | | | | | | | | | | | | | | | | | | |
| SA26A010 | Site Area SA26A Works Completion | -9 | 0% | 0 | | 19-Feb-14 | | | | | | | | | | | | | | | | | | | | | |
| SA26A020 | Temporary Traffic Arrangement (Detail shall refer to supplementary information) | -8 | 98.17% | 983 | 26-Feb-10 A | 19-Feb-14 | | | | | | | | | | | | | | | | | | | | | |
| SA26A030 | Overall Utilities Diversion (Detail shall refer to supplementary information) | -8 | 98.17% | 983 | 26-Feb-10 A | 19-Feb-14 | | | | | | | | | | | | | | | | | | | | | |
| North Bound | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Preliminaries | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN000 | Site Clearance/Access Rd | | 100% | 75 | 26-Feb-10 A | 18-Jun-10 A | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | | | | | | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | |
|---------------------------------------|--|-------------|---------------------|-------------------|-------------|-------------|--|----|----|----|----|----|----|----|----|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|--|
| | | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | | | | |
| | | | | | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | | | |
| S26AN010 | Site Clearance | | 100% | 60 | 26-Feb-10 A | 12-May-10 A | Site Clearance | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN020 | Access Rd | | 100% | 60 | 07-Apr-10 A | 18-Jun-10 A | Access Rd | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Slopeworks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN502 | Cut Slope (S37A) | | 100% | 48 | 26-Apr-12 A | 03-Jul-12 A | Cut Slope (S37A) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN506 | Cut Slope (S40-sn, Including removal of existing retaining wall) | | 100% | 168 | 19-Jun-10 A | 08-Jan-11 A | Cut Slope (S40-sn, Including removal of existing retaining wall) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN508 | Slopeworks Cut(S40) - Stage 1 (Cut Slope and Erect Scaffolding) | | 100% | 11 | 19-Jun-10 A | 16-Jul-10 A | Slopeworks Cut(S40) - Stage 1 (Cut Slope and Erect Scaffolding) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN510 | Slopeworks Cut(S40) - Stage 1 (Soil Nail Installation : QRST) | | 100% | 11 | 19-Jul-10 A | 18-Aug-10 A | Slopeworks Cut(S40) - Stage 1 (Soil Nail Installation : QRST) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN514 | Slopeworks Cut(S40) - Stage 2 (Cut Slope and Erect Scaffolding) | | 100% | 14 | 19-Aug-10 A | 17-Sep-10 A | Slopeworks Cut(S40) - Stage 2 (Cut Slope and Erect Scaffolding) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN516 | Slopeworks Cut(S40) - Stage 2 (Soil Nail Installation : MNOP) | | 100% | 14 | 21-Nov-10 A | 26-Dec-10 A | Slopeworks Cut(S40) - Stage 2 (Soil Nail Installation : MNOP) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN518 | Slopeworks Cut(S40) - Stage 3 (Cut Slope and Erect Scaffolding) | | 100% | 17 | 18-Aug-10 A | 17-Sep-10 A | Slopeworks Cut(S40) - Stage 3 (Cut Slope and Erect Scaffolding) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN520 | Slopeworks Cut(S40) - Stage 3 (Soil Nail Installation : IJKL) | | 100% | 17 | 27-Dec-10 A | 01-Feb-11 A | Slopeworks Cut(S40) - Stage 3 (Soil Nail Installation : IJKL) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN522 | Slopeworks Cut(S40) - Stage 4 (Cut Slope and Erect Scaffolding) | | 100% | 12 | 28-Jan-11 A | 15-Feb-11 A | Slopeworks Cut(S40) - Stage 4 (Cut Slope and Erect Scaffolding) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN524 | Slopeworks Cut(S40) - Stage 4 (Soil Nail Installation : EFGH) | | 100% | 12 | 02-Feb-11 A | 19-Feb-11 A | Slopeworks Cut(S40) - Stage 4 (Soil Nail Installation : EFGH) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN525 | Slopeworks Cut(S40) - Stage 5 (Cut Slope and Erect Scaffolding) | | 100% | 15 | 29-Oct-11 A | 16-Nov-11 A | Slopeworks Cut(S40) - Stage 5 (Cut Slope and Erect Scaffolding) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN526 | Slopeworks Cut(S40) - Stage 5 (Soil Nail Installation : ABCD) | | 100% | 18 | 16-Nov-11 A | 07-Dec-11 A | Slopeworks Cut(S40) - Stage 5 (Soil Nail Installation : ABCD) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN528 | Removal of Existing Retaining Wall | | 100% | 30 | 11-Apr-11 A | 20-May-11 A | Removal of Existing Retaining Wall | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN530 | Cut Slope (S41-sn) | | 100% | 138 | 19-Jun-10 A | 02-Dec-10 A | Cut Slope (S41-sn) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN531 | Cut Slope (S41-sn) - Stage 1 (Cut Slope and Erect Scaffolding) | | 100% | 11 | 19-Jun-10 A | 16-Jul-10 A | Cut Slope (S41-sn) - Stage 1 (Cut Slope and Erect Scaffolding) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN532 | Cut Slope (S41-sn) - Stage 1 (Soil Nail Installation : MNOPQ) | | 100% | 11 | 19-Jul-10 A | 13-Aug-10 A | Cut Slope (S41-sn) - Stage 1 (Soil Nail Installation : MNOPQ) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN533 | Cut Slope (S41-sn) - Stage 2 (Cut Slope and Erect Scaffolding) | | 100% | 26 | 23-Aug-10 A | 17-Sep-10 A | Cut Slope (S41-sn) - Stage 2 (Cut Slope and Erect Scaffolding) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN534 | Cut Slope (S41-sn) - Stage 2 (Soil Nail Installation : IJKL) | | 100% | 26 | 28-Dec-10 A | 27-Jan-11 A | Cut Slope (S41-sn) - Stage 2 (Soil Nail Installation : IJKL) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN535 | Cut Slope (S41-sn) - Stage 3 (Cut Slope and Erect Scaffolding) | | 100% | 20 | 20-Sep-10 A | 27-Nov-10 A | Cut Slope (S41-sn) - Stage 3 (Cut Slope and Erect Scaffolding) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN536 | Cut Slope (S41-sn) - Stage 3 (Soil Nail Installation : EFGH) | | 100% | 19 | 30-May-11 A | 22-Jun-11 A | Cut Slope (S41-sn) - Stage 3 (Soil Nail Installation : EFGH) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN537 | Cut Slope (S41-sn) - Stage 4 (Cut Slope and Erect Scaffolding) | | 100% | 12 | 26-Oct-11 A | 08-Nov-11 A | Cut Slope (S41-sn) - Stage 4 (Cut Slope and Erect Scaffolding) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN538 | Cut Slope (S41-sn) - Stage 4 (Soil Nail Installation : ABCD) | | 100% | 12 | 03-Dec-12 A | 14-Jan-13 A | Cut Slope (S41-sn) - Stage 4 (Soil Nail Installation : ABCD) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN540 | Slope 7NW-B/C 349 | | 100% | 75 | 02-Oct-10 A | 25-Nov-10 A | Slope 7NW-B/C 349 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN541 | Erect Scaffolding & Soil Nail Installation (7NW-B/C 349) - Stage 1 (EF) 52nos. | | 100% | 15 | 02-Oct-10 A | 19-Oct-10 A | Erect Scaffolding & Soil Nail Installation (7NW-B/C 349) - Stage 1 (EF) 52nos. | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN542 | Erect Scaffolding & Soil Nail Installation (7NW-B/C 349) - Stage 2 (ABCD) 270nos. | | 100% | 72 | 20-Oct-10 A | 25-Nov-10 A | Erect Scaffolding & Soil Nail Installation (7NW-B/C 349) - Stage 2 (ABCD) 270nos. | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN550 | Slope 7NW-A/C35-sn | | 100% | 200 | 01-Sep-10 A | 20-Nov-10 A | Slope 7NW-A/C35-sn | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN560 | Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 1 (OP) 25nos. | | 100% | 10 | 01-Sep-10 A | 11-Sep-10 A | Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 1 (OP) 25nos. | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN570 | Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 2 (KLMN) 285nos. | | 100% | 40 | 13-Sep-10 A | 19-Oct-10 A | Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 2 (KLMN) 285nos. | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN580 | Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 3 (GHIJ) 370nos. | | 100% | 57 | 30-Sep-10 A | 19-Oct-10 A | Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 3 (GHIJ) 370nos. | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN590 | Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 4 (CDEF) 407nos. | | 100% | 62 | 20-Oct-10 A | 19-Nov-10 A | Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 4 (CDEF) 407nos. | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN650 | Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 5 (AB) 204nos. | | 100% | 31 | 01-Nov-10 A | 20-Nov-10 A | Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 5 (AB) 204nos. | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN660 | Slope 7NW-A/CR39 | | 100% | 80 | 22-Nov-10 A | 28-Mar-11 A | Slope 7NW-A/CR39 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN670 | Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 1 (JK) 28nos. | | 100% | 10 | 22-Nov-10 A | 15-Dec-10 A | Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 1 (JK) 28nos. | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN680 | Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 2 (DEFGHI) 162nos. | | 100% | 40 | 16-Dec-10 A | 25-Feb-11 A | Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 2 (DEFGHI) 162nos. | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN690 | Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 3 (ABC) 109nos. | | 100% | 30 | 22-Feb-11 A | 28-Mar-11 A | Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 3 (ABC) 109nos. | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN930 | Erect Scaffolding & Soil Nail Installation (Area 6-1) | | 100% | 75 | 20-Feb-13 A | 25-Nov-13 A | Erect Scaffolding & Soil Nail Installation (Area 6-1) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction of Retaining Wall | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W65C (w/SP) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN100 | Sheet Pile/Excavate & Construct W65C (w/SP) | | 100% | 150 | 27-Jun-11 A | 25-Jul-11 A | Sheet Pile/Excavate & Construct W65C (w/SP) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN101 | Sheet Pile and Excavation | | 100% | 24 | 27-Jun-11 A | 25-Jul-11 A | Sheet Pile and Excavation | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN102 | Construction of Structure W65C | | 100% | 72 | 27-Jun-11 A | 25-Jul-11 A | Construction of Structure W65C | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN103 | Backfilling | | 100% | 24 | 27-Jun-11 A | 25-Jul-11 A | Backfilling | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W68 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN120 | Sheet Pile/Excavate & Construct W68 (w/SP) | | 100% | 99 | 15-Nov-10 A | 16-Jul-12 A | Sheet Pile/Excavate & Construct W68 (w/SP) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AN121 | Sheet Pile and Excavation | | 100% | 19 | 15-Nov-10 A | 04-Dec-10 A | Sheet Pile and Excavation | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | | | | | | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | | | |
|--|---|-------------|---------------------|-------------------|-------------|-------------|------|---|---|----|---|---|----|---|---|----|----|----|---|----|----|----|----------------|----|----|----|------|----|----|----|------|---|---|---|---|
| | | | | | | | Q1 | | | Q2 | | | Q3 | | | Q4 | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | | | | | | |
| | | | | | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 |
| S27S1001 | Sheet Pile & Excavation | | 100% | 32 | 28-Dec-10 A | 07-Feb-11 A | | | | | | | | | | | | | Sheet Pile & Excavation | | | | | | | | | | | | | | | | |
| S27S1002 | Construction of Structure W65A | | 100% | 50 | 11-Apr-11 A | 13-Aug-11 A | | | | | | | | | | | | | Construction of Structure W65A | | | | | | | | | | | | | | | | |
| S27S1012 | Backfilling behind W65A and drainage works | -41 | 85% | 40 | 15-Jul-13 A | 11-Feb-14 | | | | | | | | | | | | | | | | | Backfilling be | | | | | | | | | | | | |
| Retaining Wall W65B, (CSD 1) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S27S1040 | WSD 1220 dia Diversion | | 100% | 36 | 26-Jul-11 A | 17-Dec-12 A | | | | | | | | | | | | | WSD 1220 dia Diversion | | | | | | | | | | | | | | | | |
| S27S1041 | HyD Lighting relocation | | 100% | 36 | 26-May-11 A | 18-Jun-11 A | | | | | | | | | | | | | HyD Lighting relocation | | | | | | | | | | | | | | | | |
| S27S1042 | Excavate to cut-off level | | 100% | 42 | 15-Oct-10 A | 03-Dec-10 A | | | | | | | | | | | | | Excavate to cut-off level | | | | | | | | | | | | | | | | |
| S27S1043 | COD: CLP overhead cable | | 100% | 75 | 15-Jan-11 A | 11-Apr-11 A | | | | | | | | | | | | | COD: CLP overhead cable | | | | | | | | | | | | | | | | |
| S27S1044 | Relocation of Existing Electric Poles, CLP | | 100% | 24 | 15-Feb-11 A | 11-Apr-11 A | | | | | | | | | | | | | Relocation of Existing Electric Poles, CLP | | | | | | | | | | | | | | | | |
| S27S1060 | Capping/Walling for W65B | | 100% | 42 | 06-Apr-11 A | 20-Aug-11 A | | | | | | | | | | | | | Capping/Walling for W65B | | | | | | | | | | | | | | | | |
| S27S1070 | Backfilling for W65A & B | | 100% | 75 | 10-Sep-11 A | 21-Jul-12 A | | | | | | | | | | | | | Backfilling for W65A & B | | | | | | | | | | | | | | | | |
| S27S1090 | COD: DAN 273- revised thrust box detail and additional works for DN1220 | | 100% | 30 | 17-Dec-12 A | 24-Jan-13 A | | | | | | | | | | | | | COD: DAN 273- revised thrust box detail | | | | | | | | | | | | | | | | |
| S27S1110 | Backfilling behind W65B and drainage works | -41 | 85% | 40 | 15-Jul-13 A | 11-Feb-14 | | | | | | | | | | | | | | | | | Backfilling be | | | | | | | | | | | | |
| Retaining Wall W66/67 (CSD 2) & W71 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S27S1100 | W66 & W67 (CSD 2) | | 100% | 45 | 02-Oct-10 A | 19-Mar-11 A | | | | | | | | | | | | | W66 & W67 (CSD 2) | | | | | | | | | | | | | | | | |
| S27S1101 | Base Slab (W66) | | 100% | 30 | 02-Oct-10 A | 01-Nov-10 A | | | | | | | | | | | | | Base Slab (W66) | | | | | | | | | | | | | | | | |
| S27S1102 | Wall Stem (W66) | | 100% | 30 | 02-Nov-10 A | 26-Dec-10 A | | | | | | | | | | | | | Wall Stem (W66) | | | | | | | | | | | | | | | | |
| S27S1103 | Base Slab (W67) | | 100% | 30 | 08-Nov-10 A | 25-Dec-10 A | | | | | | | | | | | | | Base Slab (W67) | | | | | | | | | | | | | | | | |
| S27S1113 | Wall Stem (W67) | | 100% | 24 | 28-Feb-11 A | 19-Mar-11 A | | | | | | | | | | | | | Wall Stem (W67) | | | | | | | | | | | | | | | | |
| S27S1115 | Backfill for W66&67 | | 100% | 61 | 27-Jun-11 A | 15-Oct-11 A | | | | | | | | | | | | | Backfill for W66&67 | | | | | | | | | | | | | | | | |
| S27S1200 | Retaining Wall W71 (Bay1 - Bay5) | | 100% | 110 | 02-Jun-10 A | 12-Oct-10 A | | | | | | | | | | | | | Retaining Wall W71 (Bay1 - Bay5) | | | | | | | | | | | | | | | | |
| S27S1210 | Retaining Wall W71 : Base Slab | | 100% | 55 | 02-Jun-10 A | 06-Aug-10 A | | | | | | | | | | | | | Retaining Wall W71 : Base Slab | | | | | | | | | | | | | | | | |
| S27S1220 | Retaining Wall W71 : Wall Stem | | 100% | 55 | 07-Aug-10 A | 12-Oct-10 A | | | | | | | | | | | | | Retaining Wall W71 : Wall Stem | | | | | | | | | | | | | | | | |
| S27S1230 | Backfill for W71 | | 100% | 50 | 27-Jun-11 A | 24-Aug-11 A | | | | | | | | | | | | | Backfill for W71 | | | | | | | | | | | | | | | | |
| Slopeworks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S27S0000 | Site Clearance/Access Rd | | 100% | 130 | 27-Mar-10 A | 03-Sep-10 A | | | | | | | | | | | | | Site Clearance/Access Rd | | | | | | | | | | | | | | | | |
| S27S0001 | Site Clearance (Stage 1) | | 100% | 40 | 27-Mar-10 A | 18-May-10 A | | | | | | | | | | | | | Site Clearance (Stage 1) | | | | | | | | | | | | | | | | |
| S27S0002 | Site Clearance (Stage 2) | | 100% | 40 | 19-Jun-10 A | 05-Aug-10 A | | | | | | | | | | | | | Site Clearance (Stage 2) | | | | | | | | | | | | | | | | |
| S27S0004 | Access Rd (Stage 1) | | 100% | 40 | 30-Apr-10 A | 18-Jun-10 A | | | | | | | | | | | | | Access Rd (Stage 1) | | | | | | | | | | | | | | | | |
| S27S0005 | Access Rd (Stage 2) | | 100% | 40 | 20-Jul-10 A | 03-Sep-10 A | | | | | | | | | | | | | Access Rd (Stage 2) | | | | | | | | | | | | | | | | |
| S27S5000 | Slopeworks Cut(S34) | | 100% | 46 | 28-Dec-10 A | 23-Feb-11 A | | | | | | | | | | | | | Slopeworks Cut(S34) | | | | | | | | | | | | | | | | |
| S27S5100 | Slopeworks Cut(S42), Fill(S43) | | 100% | 75 | 28-Dec-10 A | 29-Mar-11 A | | | | | | | | | | | | | Slopeworks Cut(S42), Fill(S43) | | | | | | | | | | | | | | | | |
| S27S5101 | Slopeworks Cut(S42) | | 100% | 60 | 28-Dec-10 A | 11-Mar-11 A | | | | | | | | | | | | | Slopeworks Cut(S42) | | | | | | | | | | | | | | | | |
| S27S5102 | Slopeworks Fill(S43) | | 100% | 60 | 26-Oct-11 A | 06-Jan-12 A | | | | | | | | | | | | | Slopeworks Fill(S43) | | | | | | | | | | | | | | | | |
| S27S5110 | Slopeworks Cut(S37) | | 100% | 0 | 02-Feb-11 A | 02-Feb-11 A | | | | | | | | | | | | | Slopeworks Cut(S37) | | | | | | | | | | | | | | | | |
| S27S5111 | Slopeworks Cut(S37) - Stage 1, +40mPD | | 100% | 62 | 18-Nov-10 A | 01-Feb-11 A | | | | | | | | | | | | | Slopeworks Cut(S37) - Stage 1, +40mPD | | | | | | | | | | | | | | | | |
| S27S5112 | Slopeworks Cut(S37) - Stage 2, +33.8mPD | | 100% | 62 | 30-Jan-12 A | 19-Apr-12 A | | | | | | | | | | | | | Slopeworks Cut(S37) - Stage 2, +33.8mPD | | | | | | | | | | | | | | | | |
| S27S5120 | Slopeworks Fill(S38)(Including removal of existing retaining wall) | | 100% | 96 | 13-Apr-12 A | 21-Aug-12 A | | | | | | | | | | | | | Slopeworks Fill(S38)(Including removal of existing r | | | | | | | | | | | | | | | | |
| S27S5121 | Slopeworks Fill(S38) : Removal of existing retaining wall | | 100% | 24 | 13-Apr-12 A | 19-May-12 A | | | | | | | | | | | | | Slopeworks Fill(S38) : Removal of existing retaining wall | | | | | | | | | | | | | | | | |
| S27S5122 | Slopeworks Fill(S38) - Stage 1, +32mPD | | 100% | 24 | 26-May-12 A | 08-Jun-12 A | | | | | | | | | | | | | Slopeworks Fill(S38) - Stage 1, +32mPD | | | | | | | | | | | | | | | | |
| S27S5123 | Slopeworks Fill(S38) - Stage 2, +34mPD | | 100% | 24 | 11-Jun-12 A | 11-Jul-12 A | | | | | | | | | | | | | Slopeworks Fill(S38) - Stage 2, +34mPD | | | | | | | | | | | | | | | | |
| S27S5124 | Slopeworks Fill(S38) - Stage 3, formation level | | 100% | 24 | 11-Jul-12 A | 21-Aug-12 A | | | | | | | | | | | | | Slopeworks Fill(S38) - Stage 3, formation level | | | | | | | | | | | | | | | | |
| S27S5130 | Slopeworks Cut(S39) | | 100% | 138 | 19-Jun-10 A | 23-Feb-11 A | | | | | | | | | | | | | Slopeworks Cut(S39) | | | | | | | | | | | | | | | | |
| S27S5131 | Slopeworks Cut(S39) - Stage 1, +37mPD | | 100% | 46 | 19-Jun-10 A | 12-Aug-10 A | | | | | | | | | | | | | Slopeworks Cut(S39) - Stage 1, +37mPD | | | | | | | | | | | | | | | | |
| S27S5132 | Slopeworks Cut(S39) - Stage 2, +35mPD | | 100% | 46 | 13-Aug-10 A | 07-Oct-10 A | | | | | | | | | | | | | Slopeworks Cut(S39) - Stage 2, +35mPD | | | | | | | | | | | | | | | | |
| S27S5133 | Slopeworks Cut(S39) - Stage 3, formation level | | 100% | 46 | 28-Dec-10 A | 23-Feb-11 A | | | | | | | | | | | | | Slopeworks Cut(S39) - Stage 3, formation level | | | | | | | | | | | | | | | | |
| S27S5150 | Slope Reinstatement Works (S42) | -31 | 97% | 40 | 06-Sep-13 A | 28-Jan-14 | | | | | | | | | | | | | | | | | Slope Reinsta | | | | | | | | | | | | |
| Landscaping | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|---|-------------|---------------------|-------------------|-------------|-------------|------|----|----|----|------|----|----|----|----------------------|----|----|----|------|----|----|----|------|----------------------|----------------|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS580 | Cap & Backfill - P5 | | 100% | 36 | 04-Aug-11 A | 16-Sep-11 A | | | | | | | | | █ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS590 | Pier - P5 | | 100% | 36 | 18-Nov-11 A | 29-Feb-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P6 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS222 | Piling-P6 Stage 1 (6 no.) | | 100% | 20 | 26-Nov-11 A | 19-Dec-11 A | | | | | | | | | █ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS226 | Piling-P6 Stage 2 (Remain, 9 no.) | | 100% | 30 | 18-May-12 A | 26-May-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS232 | Cap & Backfill - P6 | | 100% | 36 | 05-Oct-12 A | 09-Nov-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS242 | Pier-P6 | | 100% | 12 | 20-Nov-12 A | 13-Dec-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| North Abutment | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS224 | Piling-North Abutment, Stage 1 (11no.) | | 100% | 36 | 07-Oct-11 A | 17-Nov-11 A | | | | | | | | | █ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS228 | Piling-North Abutment, Stage 2 (Remain, 16 no.) | | 100% | 60 | 11-May-12 A | 16-Jul-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS234 | Excavation & Cap-North Abutment | | 100% | 30 | 08-Aug-12 A | 18-Dec-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS236 | Abutment | | 100% | 20 | 24-Dec-12 A | 18-Jan-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS244 | Backfilling | | 100% | 50 | 22-Jan-13 A | 15-May-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Decking and Finishing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS250 | Bridge Deck (7 spans) (Bearing, Drainage & MJ included) (incl. VO 44: Revised Drainage Arrangement for Bridge 15A Deck) | | 100% | 314 | 26-Nov-11 A | 28-Mar-13 A | | | | | | | | | | | | | | | | | | ████████████████████ | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS251 | Bridge Deck - Pier 1 to South Abutment | | 100% | 75 | 26-Nov-11 A | 26-May-12 A | | | | | | | | | ██████████████ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS252 | Bridge Deck - Pier 2 to Pier 1 | | 100% | 75 | 11-May-12 A | 29-Aug-12 A | | | | | | | | | | | | | | | | | | | ██████████████ | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS253 | Bridge Deck - Pier 3 to Pier 2 | | 100% | 75 | 01-Jun-12 A | 06-Nov-12 A | | | | | | | | | | | | | | | | | | | ██████████████ | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS254 | Falsework dismantling of deck - Pier 3 to Pier 2 | | 100% | 18 | 03-Dec-12 A | 22-Feb-13 A | | | | | | | | | | | | | | | | | | | ██████████████ | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS255 | Bridge Deck - Pier 4 to Pier 3 | | 100% | 75 | 11-Aug-12 A | 22-Dec-12 A | | | | | | | | | | | | | | | | | | | ██████████████ | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS256 | Falsework dismantling of deck - Pier 4 to Pier 3 | | 100% | 18 | 25-Feb-13 A | 03-May-13 A | | | | | | | | | | | | | | | | | | | ██████████████ | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS257 | Bridge Deck - Pier 5 to Pier 4 | | 100% | 75 | 27-Aug-12 A | 31-Jan-13 A | | | | | | | | | | | | | | | | | | | ██████████████ | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS258 | Falsework dismantling of deck - Pier 5 to Pier 4 | | 100% | 18 | 11-Mar-13 A | 30-May-13 A | | | | | | | | | | | | | | | | | | | ██████████████ | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS259 | Falsework Erection of deck - Pier 6 to Pier 5 | | 100% | 18 | 03-Dec-12 A | 23-Feb-13 A | | | | | | | | | | | | | | | | | | | ██████████████ | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS260 | Bridge Deck - Pier 6 to Pier 5 | | 100% | 75 | 29-Dec-12 A | 19-Apr-13 A | | | | | | | | | | | | | | | | | | | ██████████████ | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS261 | Falsework dismantling of deck - Pier 6 to Pier 5 | | 100% | 18 | 06-May-13 A | 14-Jun-13 A | | | | | | | | | | | | | | | | | | | ██████████████ | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS262 | Falsework Erection of deck - North Abutment to Pier 6 | | 100% | 18 | 31-Dec-12 A | 04-Feb-13 A | | | | | | | | | | | | | | | | | | | ██████████████ | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS263 | Bridge Deck - North Abutment to Pier 6 | | 100% | 50 | 14-Jan-13 A | 28-Mar-13 A | | | | | | | | | | | | | | | | | | | ██████████████ | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS264 | Falsework dismantling of deck - North Abutment to Pier 6 | | 100% | 18 | 13-May-13 A | 14-Jun-13 A | | | | | | | | | | | | | | | | | | | ██████████████ | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS269 | Parapet (incl. precast concrete skin) | | 100% | 50 | 06-Dec-12 A | 08-Jun-13 A | | | | | | | | | | | | | | | | | | | ██████████████ | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS270 | Noise Barrier for Bridge 15A | | 100% | 25 | 27-Mar-13 A | 12-Jun-13 A | | | | | | | | | | | | | | | | | | | ██████████████ | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS272 | Surfacing | | 100% | 10 | 10-May-13 A | 20-Jun-13 A | | | | | | | | | | | | | | | | | | | ██████████████ | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS275 | Lighting | | 100% | 7 | 04-May-13 A | 07-Jun-13 A | | | | | | | | | | | | | | | | | | | ██████████████ | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AS280 | Handover Inspection of Bridge 15A | | 100% | 3 | 20-Jun-13 A | 22-Jun-13 A | | | | | | | | | | | | | | | | | | | ██████████████ | | | | | | | | | | | | | | | | | | | | | | | | |
| Ready For Pre-Handover Retaining Wall of Section 3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HRW0030 | Ready For Pre-Handover Retaining Wall W65C, W68, W69, W70, W72A | 3 | 0% | 7 | 27-Jan-14 | 06-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HRW0031 | Ready For Pre-Handover Retaining Wall W65A, W65B, W66, W67, W71 | 3 | 0% | 7 | 27-Jan-14 | 06-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 4 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Site Area SA28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2820 | Possession of SA28 (Day0) | | 100% | 0 | 26-Feb-10 A | | | | | | | | | | ◇ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA280000 | Site Area SA28 Works Period | 62 | 92.64% | 1216 | 26-Feb-10 A | 26-Apr-14 | | | | | | | | | ████████████████████ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA280010 | Site Area SA28 Works Completion | 62 | 0% | 0 | | 26-Apr-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA280030 | Temporary Traffic Arrangement (Detail shall refer to supplementary information) | 50 | 92.73% | 983 | 26-Feb-10 A | 26-Apr-14 | | | | | | | | | ████████████████████ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA280040 | Overall Utilities Diversion (Detail shall refer to supplementary information) | 50 | 92.73% | 983 | 26-Feb-10 A | 26-Apr-14 | | | | | | | | | ████████████████████ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| North Bound Preliminaries | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | | | | | | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | | | | |
|--|--|-------------|---------------------|-------------------|-------------|-------------|--|---|---|----|---|---|----|---|---|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|---|---|---|---|---|
| | | | | | | | Q1 | | | Q2 | | | Q3 | | | Q4 | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | | | | | | | |
| | | | | | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 |
| S28N0000 | Site Clearance/Access Rd | | 100% | 239 | 26-Feb-10 A | 19-Feb-11 A | Site Clearance/Access Rd | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N0010 | Site Clearance (ch 4830-5250) | | 100% | 75 | 26-Feb-10 A | 05-Jun-10 A | Site Clearance (ch 4830-5250) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N0020 | Site Clearance (ch 5250-5700) | | 100% | 75 | 17-Apr-10 A | 23-Jul-10 A | Site Clearance (ch 5250-5700) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N0110 | Access Rd (ch 4830-5250) | | 100% | 75 | 30-Jun-10 A | 04-Oct-10 A | Access Rd (ch 4830-5250) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N0120 | Access Rd (ch 5250-5700) | | 100% | 75 | 09-Sep-10 A | 19-Feb-11 A | Access Rd (ch 5250-5700) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Slopeworks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N5000 | Slopeworks Fill S44 | | 100% | 36 | 28-Dec-11 A | 11-Feb-12 A | Slopeworks Fill S44 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N5010 | Slopeworks Fill S45 | -21 | 0% | 40 | 27-Jan-14 | 17-Mar-14 | Slopeworks Fill S45 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction of Retaining Wall | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W72B (CSD 1) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2010 | Prepare Piling Platform for W72B | | 100% | 13 | 14-Sep-10 A | 29-Sep-10 A | Prepare Piling Platform for W72B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2020 | Pre-drilling for W72B | | 100% | 13 | 14-Sep-10 A | 29-Sep-10 A | Pre-drilling for W72B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2040 | Piling works | | 100% | 24 | 01-Mar-11 A | 21-Mar-11 A | Piling works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2050 | Capping/Walling for W72B | | 100% | 50 | 26-May-11 A | 25-Jul-11 A | Capping/Walling for W72B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2051 | Pile Cap for W72B | | 100% | 30 | 26-May-11 A | 09-Jun-11 A | Pile Cap for W72B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2052 | Walling for W72B | | 100% | 75 | 21-Jun-11 A | 17-Sep-11 A | Walling for W72B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2060 | Backfilling | | 100% | 68 | 26-Sep-11 A | 15-Dec-11 A | Backfilling | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W73 (CSD 1) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2071 | Excavation & ELS | | 100% | 24 | 14-Sep-10 A | 13-Oct-10 A | Excavation & ELS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2072 | W73 wall Structure (7 bays) | | 100% | 45 | 01-Mar-11 A | 20-Apr-11 A | W73 wall Structure (7 bays) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2073 | Base Slab W73 | | 100% | 24 | 01-Mar-11 A | 28-Mar-11 A | Base Slab W73 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2074 | Wall Stem & W73 | | 100% | 24 | 25-Mar-11 A | 20-Apr-11 A | Wall Stem & W73 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2080 | Backfill | | 100% | 75 | 09-Jul-11 A | 24-Dec-11 A | Backfill | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall for Accom. Underpass Extn. (CSD 1) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N230 | Pre-drilling for Accommodation Underpass Extension | | 100% | 30 | 30-Jun-10 A | 04-Aug-10 A | Pre-drilling for Accommodation Underpass Extension | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N240 | Prepare Piling Platform for Accom. Underpass Extn | | 100% | 30 | 30-Jun-10 A | 04-Aug-10 A | Prepare Piling Platform for Accom. Underpass Extn | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N250 | Piling works | | 100% | 45 | 01-Mar-11 A | 25-Mar-11 A | Piling works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N260 | Capping/Walling (incl. VO71: Details of typical section for slip road R verge at AUE wall) | | 100% | 54 | 26-Mar-11 A | 03-Jun-11 A | Capping/Walling (incl. VO71: Details of typical section for slip road R verge at AUE wall) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N270 | Capping (AUE) | | 100% | 45 | 26-Mar-11 A | 25-May-11 A | Capping (AUE) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N280 | Walling (AUE) | | 100% | 55 | 26-May-11 A | 30-Jul-11 A | Walling (AUE) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N290 | Backfilling | | 100% | 62 | 26-Sep-11 A | 17-Dec-11 A | Backfilling | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Retaining Wall W74 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2105 | Liasion with location resident for slip road diversion | | 100% | 75 | 26-Feb-10 A | 05-Jun-10 A | Liasion with location resident for slip road diversion | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2115 | Utilities Diversion | | 100% | 60 | 07-Jun-10 A | 17-Aug-10 A | Utilities Diversion | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2120 | Temporary road and pedestrian diversion | | 100% | 60 | 18-Aug-10 A | 29-Oct-10 A | Temporary road and pedestrian diversion | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2125 | Pre-drilling for Piles | | 100% | 15 | 21-Oct-10 A | 19-Nov-10 A | Pre-drilling for Piles | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2130 | Confirmation of Founding Level | | 100% | 19 | 26-Mar-11 A | 18-Apr-11 A | Confirmation of Founding Level | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2134 | Falsework removal beteew NLK deck P7 -P8 | | 100% | 26 | 07-Jan-13 A | 01-Feb-13 A | Falsework removal beteew NLK deck P7 -P8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2135 | Piling work for W74 (Stage 1: Bay1 - 3) | | 100% | 75 | 21-Feb-13 A | 22-Apr-13 A | Piling work for W74 (Stage 1: Bay1 - 3) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2140 | Temporary Work for Excavation (Stage 1: Bay1 - 3) | | 100% | 20 | 27-Jun-12 A | 31-Jul-12 A | Temporary Work for Excavation (Stage 1: Bay1 - 3) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2145 | Excavation and Tie Back to Formation Level (Stage 1: Bay1 - 3) | | 100% | 18 | 18-Jul-12 A | 31-Jul-12 A | Excavation and Tie Back to Formation Level (Stage 1: Bay1 - 3) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2150 | Pile Head Trimming and bearing plate (Stage 1: Bay1 - 3) | | 100% | 14 | 27-May-13 A | 11-Jun-13 A | Pile Head Trimming and bearing plate (Stage 1: Bay1 - 3) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2155 | Retaining Wall Construction (Stage 1: Bay1 - 3) | | 100% | 45 | 11-Jun-13 A | 07-Oct-13 A | Retaining Wall Construction (Stage 1: Bay1 - 3) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2156 | Base Slab (W74) (Bay 1 - 3) | | 100% | 30 | 25-May-13 A | 27-Jul-13 A | Base Slab (W74) (Bay 1 - 3) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2158 | Wall Stem (W74) (Bay 1 - 3) | | 100% | 30 | 23-Jul-13 A | 07-Oct-13 A | Wall Stem (W74) (Bay 1 - 3) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2160 | Retaining Wall Construction (Stage 2: Bay 4 - 9) | -18 | 91.34% | 202 | 23-Apr-13 A | 19-Feb-14 | Retaining Wall Construction (Stage 2: Bay 4 - 9) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2161 | Falsework removal bewteen NLK deck P8 - P9 | | 100% | 26 | 23-Apr-13 A | 20-Jul-13 A | Falsework removal bewteen NLK deck P8 - P9 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N2162 | Piling work for W74 (Stage 2: Bay 4 - 9) | | 100% | 50 | 24-Jun-13 A | 22-Oct-13 A | Piling work for W74 (Stage 2: Bay 4 - 9) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | | | | | | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | | |
|--|---|-------------|---------------------|-------------------|-------------|-------------|---|---|---|----|---|---|----|---|---|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|---|---|---|
| | | | | | | | Q1 | | | Q2 | | | Q3 | | | Q4 | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | | | | | |
| | | | | | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 |
| S28S0020 | Access Rd | | 100% | 75 | 27-Jul-10 A | 01-Feb-11 A | Access Rd | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Roadworks, Drainage & Utilities | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S4010 | Roadworks, Drainages & Utilities (CH4820 - Ch5700)(incl. VO20: Revised Fire mains alignment plan) | 6 | 97.25% | 454 | 11-May-12 A | 13-Feb-14 | Roadworks, | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S4012 | Removal of existing paving - Stage 1 (CH5300 - 5700 & Slip Road W) | | 100% | 75 | 11-May-12 A | 08-Jun-13 A | Removal of existing paving - S | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S4016 | Utilities - Stage 1 | | 100% | 75 | 11-May-12 A | 08-Feb-13 A | Utilities - Stage 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S4020 | Road and Drainages Works - Stage 1 (incl.VO 75 Modification of existing SAV Chamber) | | 100% | 75 | 11-May-12 A | 25-Jun-13 A | Road and Drainages Works | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S4021 | Road Surface and Roadmark - Stage 1 (Slow Lane) | | 100% | 30 | 18-Mar-13 A | 18-Jul-13 A | Road Surface and Roadma | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S4025 | Removal of existing paving - Stage 2 (CH5300 - 5700 & Slip Road W) | | 100% | 30 | 19-Jul-13 A | 02-Aug-13 A | Removal of existing paving | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S4027 | Utilities - Stage 2 (CH5300 - 5700) (incl. VO 77 Provision of cable duct for power supply) | | 100% | 30 | 03-Aug-13 A | 12-Aug-13 A | Utilities - Stage 2 (CH530 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S4029 | Road and Drainages Works - Stage 2 | | 100% | 30 | 03-Aug-13 A | 12-Aug-13 A | Road and Drainages Wor | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S4031 | Road Surface and Roadmark - Stage 2 (Fast Lane) | 6 | 85% | 30 | 13-Aug-13 A | 04-Feb-14 | Road Surface | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S4085 | Remaining Road Works at Slip Road W | 6 | 80% | 40 | 27-Aug-13 A | 13-Feb-14 | Remaining R | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barriers 44 & Road Barriers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB44 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S2000 | Excavation for NB44 | | 100% | 219 | 25-Aug-10 A | 24-May-11 A | Excavation for NB44 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S2010 | Excavation for NB44 (Bay1 & Bay2) | | 100% | 44 | 25-Aug-10 A | 18-Oct-10 A | Excavation for NB44 (Bay1 & Bay2) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S2020 | Excavation for NB44 (Bay3 & Bay4) | | 100% | 44 | 19-Oct-10 A | 08-Dec-10 A | Excavation for NB44 (Bay3 & Bay4) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S2030 | Excavation for NB44 (Bay5 & Bay6) | | 100% | 44 | 26-Apr-11 A | 26-May-11 A | Excavation for NB44 (Bay5 & Bay6) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S2040 | Excavation for NB44 (Bay7 & Bay8) | | 100% | 36 | 26-Aug-11 A | 10-Oct-11 A | Excavation for NB44 (Bay7 & Bay8) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S2050 | Excavation for NB44 (Bay9 & Bay10) | | 100% | 43 | 14-Oct-11 A | 03-Dec-11 A | Excavation for NB44 (Bay9 & Bay10) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S2060 | Noise Barrier Footing Construction for NB44 (incl. VO 46: Modification of Noise Barrier Footing for NB44) | | 100% | 282 | 26-Mar-11 A | 20-Dec-11 A | Noise Barrier Footing Construction for NB44 (incl. VO 46: Modificatio | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S2070 | Noise Barrier Footing Construction for NB44 (Bay 1) | | 100% | 32 | 26-Mar-11 A | 15-Apr-11 A | Noise Barrier Footing Construction for NB44 (Bay 1) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S2080 | Noise Barrier Footing Construction for NB44 (Bay 2) | | 100% | 32 | 06-Apr-11 A | 21-Apr-11 A | Noise Barrier Footing Construction for NB44 (Bay 2) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S2090 | Noise Barrier Footing Construction for NB44 (Bay 3) | | 100% | 32 | 26-May-11 A | 04-Jun-11 A | Noise Barrier Footing Construction for NB44 (Bay 3) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S2100 | Noise Barrier Footing Construction for NB44 (Bay 4) | | 100% | 30 | 26-Apr-11 A | 26-May-11 A | Noise Barrier Footing Construction for NB44 (Bay 4) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S2110 | Noise Barrier Footing Construction for NB44 (Bay 5) | | 100% | 24 | 26-Sep-11 A | 25-Oct-11 A | Noise Barrier Footing Construction for NB44 (Bay 5) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S2120 | Noise Barrier Footing Construction for NB44 (Bay 6) | | 100% | 24 | 26-Oct-11 A | 22-Nov-11 A | Noise Barrier Footing Construction for NB44 (Bay 6) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S2130 | Noise Barrier Footing Construction for NB44 (Bay 7) | | 100% | 24 | 23-Nov-11 A | 20-Dec-11 A | Noise Barrier Footing Construction for NB44 (Bay 7) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S2140 | Noise Barrier Footing Construction for NB44 (Bay 8) | | 100% | 24 | 23-Nov-11 A | 20-Dec-11 A | Noise Barrier Footing Construction for NB44 (Bay 8) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S2150 | Noise Barrier Footing Construction for NB44 (Bay 9) | | 100% | 23 | 23-Nov-11 A | 20-Dec-11 A | Noise Barrier Footing Construction for NB44 (Bay 9) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S2160 | Noise Barrier Footing Construction for NB44 (Bay 10) | | 100% | 18 | 23-Nov-11 A | 20-Dec-11 A | Noise Barrier Footing Construction for NB44 (Bay 10) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S2170 | Remaining NB44 installation of panel | | 100% | 7 | 27-Aug-13 A | 26-Sep-13 A | Remaining NB44 insta | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Traffic Control & Survelance System | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S4800 | TCSS | -5 | 81.5% | 130 | 28-Feb-13 A | 26-Feb-14 | TCSS | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S4810 | TCSS - Stage 1 (ch4820 - ch5520) | -5 | 80% | 24 | 28-Feb-13 A | 04-Feb-14 | TCSS - Stag | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S4850 | TCSS - Stage 5 (ch5520 - ch5640), (Gantry G56) (incl. VO73 Revised Sign Gantry Details) | -5 | 20% | 24 | 27-Nov-13 A | 26-Feb-14 | TCSS - Sta | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Modification of Existing Bridge | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S1200 | Modification of Lam Kam Rd. Flyover | -21 | 79.23% | 119 | 26-Aug-13 A | 27-Feb-14 | Modification | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S1240 | Diversion for modification kerb and road reconstruction (N/B) | -21 | 95% | 43 | 26-Aug-13 A | 29-Jan-14 | Diversion for | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S1250 | Removal central barrier and road construction | -21 | 85% | 40 | 26-Sep-13 A | 08-Feb-14 | Removal cer | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S1260 | Diversion for modification kerb and road reconstruction (S/B) | -21 | 45% | 30 | 02-Dec-13 A | 27-Feb-14 | Diversion fo | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Road Construction and Road Resurfacing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28S4960 | Road Construction and Resurfacing S/B for SA28 | 6 | 85% | 60 | 26-Sep-13 A | 14-Feb-14 | Road Const | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Site Area SA29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2920 | Possession of SA29 (Day270) | | 100% | 0 | 27-Jul-10 A | | ◇ Possession of SA29 (Day270) | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | | | | | | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | |
|--|---|-------------|---------------------|-------------------|-------------|-------------|------|---|---|----|---|---|----|---|---|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|---|---|
| | | | | | | | Q1 | | | Q2 | | | Q3 | | | Q4 | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | | | | |
| | | | | | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 |
| SA290000 | Site Area SA29 Works Period (incl. VO002 & VO0011: Fencing details along site boundaries SA 29) | 148 | 99.63% | 946 | 27-Jul-10 A | 30-Jan-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA290010 | Site Area SA29 Works Completion | 148 | 0% | 0 | | 30-Jan-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA290020 | Temporary Traffic Arrangement (Detail shall refer to supplementary information) | 118 | 99.54% | 764 | 27-Jul-10 A | 30-Jan-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA290030 | Overall Utilities Diversion (Detail shall refer to supplementary information) | 118 | 99.54% | 764 | 27-Jul-10 A | 30-Jan-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| North Bound | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Preliminaries | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S29N0000 | Site Clearance/Access Rd | | 100% | 60 | 26-Jan-11 A | 09-Apr-11 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Roadworks, Drainage & Utilities | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S29N4010 | Roadworks, Realignment of Tai Wo Service Rd. West (NB42) | | 100% | 58 | 13-Apr-12 A | 21-Jan-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S29N4020 | Roadworks, Realignment of Tai Wo Service Rd. West (exclude NB42) | | 100% | 38 | 15-Jan-13 A | 28-Mar-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S29N4100 | Gravity Sewer Line (4 sections) (incl. VO 8 & VO 35: Revised layout of Southern Trunk Sewer & Manhole Schedule) | | 100% | 111 | 03-Jan-11 A | 15-Dec-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S29N4110 | Gravity Sewer Line - Stage 1 (STS10.30-80) | | 100% | 60 | 03-Jan-11 A | 31-Mar-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S29N4120 | Gravity Sewer Line - Stage 2 (STS10.10-30) | | 100% | 60 | 01-Apr-11 A | 30-Jul-11 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S29N4130 | Gravity Sewer Line - Stage 2 (STS10.80-105) | | 100% | 63 | 28-May-11 A | 15-Dec-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barriers & Road Barriers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Noise Barrier NB42 on Mini-Piles (AD) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S29N2000 | WSD/DSD/HKCG/PCCW/HGC/CATV/NWT/HKBN/TGT/CLP Diversion | | 100% | 72 | 11-Apr-11 A | 11-Jul-11 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S29N2020 | Footing for NB42 (Bay1 - Bay9) (incl. VO 7: Construction of modified noise barrier foundation for NB42) | | 100% | 110 | 06-Dec-10 A | 05-Jul-11 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S29N2030 | Footing for NB42 (Bay1 - Bay5) | | 100% | 60 | 06-Dec-10 A | 05-Jul-11 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S29N2040 | Footing for NB42 (Bay6 - Bay9) | | 100% | 50 | 06-Dec-10 A | 05-Jul-11 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S29N3000 | Construct Noise Barrier & Beam Barrier (incl. VO 23. Provision of Drainage at Noise Barrier 42) | | 100% | 60 | 26-Sep-11 A | 01-Aug-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Landscaping | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S29N6000 | Landscaping Works (Near NB43) | | 100% | 50 | 27-Jun-13 A | 26-Sep-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Site Area SA32 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA3210 | Possession of SA32 (Day365) | | 100% | 0 | 25-Feb-11 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA320000 | Site Area SA32 Works Period | | 100% | 265 | 26-Feb-11 A | 17-Nov-11 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA320010 | Site Area SA32 Works Completion | -46 | 0% | 0 | | 07-Apr-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| General | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S32G0000 | Site Clearance/TTM | | 100% | 72 | 26-Mar-11 A | 25-Jun-11 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S32G4005 | Application XP for Construct Roadside Fully Variable Message Sign | -38 | 90% | 60 | 11-Mar-13 A | 05-Feb-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S32G4015 | Construct Roadside Fully Variable Message Sign (RFVMS3)(include duct, footing and column) | -38 | 15% | 30 | 26-Sep-13 A | 07-Mar-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S32G4025 | Construct Roadside Fully Variable Message Sign (RFVMS2)(include duct, footing and column) | -38 | 15% | 30 | 26-Sep-13 A | 07-Mar-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S32G4035 | Construct Roadside Fully Variable Message Sign (RFVMS1)(include duct, footing and column) | -38 | 15% | 30 | 26-Sep-13 A | 07-Apr-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S32G4045 | Construct Roadside Fully Variable Message Sign (TP04)(include duct, footing and column) | -38 | 15% | 30 | 26-Sep-13 A | 07-Apr-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S32G4060 | VO 13: Relocation of existing Directional Signs in the Vicinity of Lam Kam Road Interchange | | 100% | 10 | 27-Apr-11 A | 11-Sep-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction of New Lam Kam Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Substructure and Pier Construction | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| South Ramp | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N1213 | Temporary Work for Excavation | | 100% | 15 | 27-Jul-12 A | 13-Aug-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N1214 | Excavation | | 100% | 20 | 23-Jul-12 A | 08-Aug-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N1215 | Construction of South Ramp (incl. VO72: revised North & South Ramps Retaining Wall) | | 100% | 145 | 23-Jul-12 A | 26-Jan-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N1216 | Base Slab | | 100% | 60 | 23-Jul-12 A | 19-Oct-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N1217 | Wing Wall | | 100% | 75 | 24-Sep-12 A | 31-Dec-12 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N1227 | Backfilling to South Ramp | | 100% | 40 | 28-Dec-12 A | 25-Jan-13 A | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | | | |
|-------------------|---|-------------|---------------------|-------------------|-------------|-------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|---|---|
| | | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | | |
| | | | | | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| S28N1309 | Backfilling | | 100% | 30 | 13-Dec-10 A | 18-Dec-10 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1310 | Pier Construction | | 100% | 74 | 28-Dec-10 A | 28-Mar-11 A | | | | | | | | | | | | | | | | | | | | | |
| Pier NLKP6 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N1321 | Gas main Diversion | | 100% | 150 | 13-May-10 A | 10-Nov-10 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1322 | Pre-drilling for Piles | | 100% | 14 | 21-Jul-10 A | 23-Feb-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1323 | Confirmation of Founding Level | | 100% | 14 | 21-Jul-10 A | 25-Feb-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1324 | Piling Work (23shp) | | 100% | 75 | 28-Feb-11 A | 28-Mar-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1325 | Temporary Shoring System | | 100% | 44 | 26-May-11 A | 18-Jul-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1326 | Excavation to Formation Level | | 100% | 7 | 05-May-11 A | 23-Jun-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1327 | Pile Head Trimming and bearing plate | | 100% | 14 | 29-Jun-11 A | 05-Jul-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1328 | Pile Cap Construction (incl. VO29: revised piling details) | | 100% | 23 | 28-Jul-11 A | 24-Aug-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1329 | Backfilling | | 100% | 28 | 26-Sep-11 A | 29-Oct-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1330 | Pier Construction | | 100% | 71 | 28-Sep-11 A | 12-Nov-11 A | | | | | | | | | | | | | | | | | | | | | |
| Pier NLKP7 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N1341 | Realignment of Existing slip road | | 100% | 45 | 19-May-10 A | 13-Jul-10 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1342 | Existing Water main Diversion | | 100% | 45 | 14-Jul-10 A | 03-Sep-10 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1343 | Pre-drilling for Piles | | 100% | 7 | 04-Sep-10 A | 18-Sep-10 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1344 | Confirmation of Founding Level | | 100% | 14 | 13-Sep-10 A | 25-Sep-10 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1345 | Piling Work (16shp) | | 100% | 62 | 26-Jan-11 A | 28-Feb-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1346 | Temporary Shoring System | | 100% | 44 | 08-Mar-11 A | 16-Apr-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1347 | Excavation to Formation Level | | 100% | 7 | 08-Mar-11 A | 16-Apr-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1348 | Pile Head Trimming and bearing plate | | 100% | 14 | 27-Apr-11 A | 17-May-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1349 | Pile Cap Construction (incl. VO29: revised piling details) | | 100% | 21 | 19-May-11 A | 31-May-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1350 | Backfilling | | 100% | 30 | 26-Sep-11 A | 01-Nov-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1351 | Pier Construction | | 100% | 72 | 03-Oct-11 A | 24-Dec-11 A | | | | | | | | | | | | | | | | | | | | | |
| Pier NLKP8 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N1361 | Realignment of Existing slip road | | 100% | 45 | 19-May-10 A | 13-Jul-10 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1363 | Existing Water main Diversion | | 100% | 45 | 14-Jul-10 A | 03-Sep-10 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1364 | Pre-drilling for Piles | | 100% | 18 | 04-Sep-10 A | 25-Sep-10 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1365 | Confirmation of Founding Level | | 100% | 14 | 27-Sep-10 A | 13-Oct-10 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1366 | Piling Work (24shp) | | 100% | 75 | 14-Jan-11 A | 05-Feb-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1367 | Temporary Shoring System | | 100% | 44 | 26-Apr-11 A | 25-May-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1368 | Excavation to Formation Level | | 100% | 30 | 26-Sep-11 A | 22-Oct-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1369 | Pile Head Trimming and bearing plate | | 100% | 7 | 15-Oct-11 A | 22-Oct-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1370 | Pile Cap Construction (incl. VO29: revised piling details) | | 100% | 24 | 26-Oct-11 A | 02-Nov-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1371 | Backfilling | | 100% | 24 | 26-Nov-11 A | 23-Dec-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1372 | Pier Construction | | 100% | 72 | 21-Dec-11 A | 31-Jan-12 A | | | | | | | | | | | | | | | | | | | | | |
| Pier NLKP9 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N1381 | Realignment of Existing slip road | | 100% | 45 | 19-May-10 A | 13-Jul-10 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1382 | Existing Water main Diversion | | 100% | 45 | 14-Jul-10 A | 03-Sep-10 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1383 | Pre-drilling for Piles | | 100% | 14 | 04-Sep-10 A | 20-Sep-10 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1384 | Confirmation of Founding Level | | 100% | 14 | 21-Sep-10 A | 08-Oct-10 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1385 | COD: Drainage (ADN 72, 86, 121, 145, 225), Fire Services Mains (DAN 202) and related UU works | | 100% | 75 | 21-Sep-10 A | 21-Oct-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1386 | Piling Work (24shp) | | 100% | 75 | 22-Oct-11 A | 19-Dec-11 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1387 | Temporary Shoring System | | 100% | 30 | 01-Feb-12 A | 19-Apr-12 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1388 | Excavation to Formation Level | | 100% | 36 | 19-Apr-12 A | 26-Jun-12 A | | | | | | | | | | | | | | | | | | | | | |
| S28N1389 | Pile Head Trimming and bearing plate | | 100% | 12 | 27-Jun-12 A | 11-Jul-12 A | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | |
|------------------------------|---|-------------|---------------------|-------------------|-------------|-------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|
| | | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 |
| | | | | | | | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 | 4 | 1 | 2 | 3 |
| S28N1390 | Pile Cap Construction (incl. VO29: revised piling details) | | 100% | 12 | 12-Jul-12 A | 01-Aug-12 A | | | | | | | | | | | | | | | | | | | |
| S28N1391 | Backfilling | | 100% | 12 | 28-Jul-12 A | 14-Sep-12 A | | | | | | | | | | | | | | | | | | | |
| S28N1392 | Pier Construction | | 100% | 40 | 15-Sep-12 A | 18-Oct-12 A | | | | | | | | | | | | | | | | | | | |
| Pier NLKP10 | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N1401 | 132 kv Cable Diversion | | 100% | 75 | 26-Oct-11 A | 27-Jan-12 A | | | | | | | | | | | | | | | | | | | |
| S28N1402 | Existing Water main Diversion | | 100% | 50 | 23-Apr-12 A | 16-Aug-12 A | | | | | | | | | | | | | | | | | | | |
| S28N1405 | Piling Work (17shp) | | 100% | 60 | 23-Jul-12 A | 19-Sep-12 A | | | | | | | | | | | | | | | | | | | |
| S28N1409 | Pile Cap construction (incl. VO29: revised piling details) | | 100% | 25 | 03-Oct-12 A | 01-Dec-12 A | | | | | | | | | | | | | | | | | | | |
| S28N1411 | Pier Construction | | 100% | 25 | 11-Dec-12 A | 29-Dec-12 A | | | | | | | | | | | | | | | | | | | |
| North Abutment | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N1422 | Existing Water Main Utilities Diversion | | 100% | 30 | 09-Jul-12 A | 30-Aug-12 A | | | | | | | | | | | | | | | | | | | |
| S28N1426 | Piling Work (24shp) | | 100% | 60 | 20-Sep-12 A | 12-Nov-12 A | | | | | | | | | | | | | | | | | | | |
| S28N1428 | Pile Cap Construction (incl. VO29: revised piling details) | | 100% | 30 | 26-Nov-12 A | 02-Jan-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1430 | Abutment | | 100% | 30 | 05-Jan-13 A | 24-Jan-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1580 | Backfilling | | 100% | 20 | 20-May-13 A | 31-May-13 A | | | | | | | | | | | | | | | | | | | |
| North Ramp | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N1434 | COD: RFI 399 HP Gas Main Clashing with abutment (incl. trail pit excavation) | | 100% | 50 | 19-Sep-12 A | 31-Dec-12 A | | | | | | | | | | | | | | | | | | | |
| S28N1435 | Construction of North Ramp (incl. VO72: revised North & South Ramps Retaining Wall) | | 100% | 148 | 06-Nov-12 A | 08-May-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1436 | Temporary Work for Excavation | | 100% | 24 | 06-Nov-12 A | 26-Jan-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1437 | Excavation | | 100% | 22 | 22-Nov-12 A | 06-Feb-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1438 | Base Slab | | 100% | 14 | 31-Dec-12 A | 05-Mar-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1439 | Wing Wall | | 100% | 48 | 01-Feb-13 A | 08-May-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1449 | Backfilling | | 100% | 20 | 06-May-13 A | 07-Jun-13 A | | | | | | | | | | | | | | | | | | | |
| Decking and Finishing | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N1440 | Decking (Bearing, Drainage & MJ included) (incl. VO 40: NLK - Revised Drainage Arrangement for Bridge Deck) | | 100% | 559 | 27-Jun-11 A | 14-May-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1450 | NLK Deck; P4 - P5 | | 100% | 75 | 27-Jun-11 A | 23-Sep-11 A | | | | | | | | | | | | | | | | | | | |
| S28N1460 | NLK Deck; P3 - P4 | | 100% | 75 | 26-Oct-11 A | 27-Jan-12 A | | | | | | | | | | | | | | | | | | | |
| S28N1470 | NLK Deck; P2 - P3 | | 100% | 72 | 11-May-12 A | 16-Aug-12 A | | | | | | | | | | | | | | | | | | | |
| S28N1475 | Falsework erection of deck: P1 - P2 | | 100% | 50 | 29-Sep-12 A | 21-Dec-12 A | | | | | | | | | | | | | | | | | | | |
| S28N1480 | NLK Deck; P1 - P2 | | 100% | 62 | 06-Nov-12 A | 30-Jan-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1484 | Falsework dismantling of deck: P1 - P2 | | 100% | 18 | 21-Mar-13 A | 30-Apr-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1485 | Falsework erection of deck: South Abutment - P1 | | 100% | 25 | 10-Dec-12 A | 30-Jan-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1490 | NLK Deck; South Abutment - P1 | | 100% | 60 | 03-Jan-13 A | 18-Mar-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1495 | Falsework dismantling of deck: South Abutment - P1 | | 100% | 18 | 15-Apr-13 A | 11-May-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1500 | NLK Deck; P5 - P6 | | 100% | 75 | 26-Nov-11 A | 04-Jun-12 A | | | | | | | | | | | | | | | | | | | |
| S28N1510 | NLK Deck; P6 - P7 | | 100% | 75 | 16-Jun-12 A | 06-Oct-12 A | | | | | | | | | | | | | | | | | | | |
| S28N1520 | NLK Deck; P7 - P8 | | 100% | 75 | 03-Sep-12 A | 22-Dec-12 A | | | | | | | | | | | | | | | | | | | |
| S28N1524 | Falsework dismantling of deck: P7 - P8 | | 100% | 26 | 07-Jan-13 A | 01-Feb-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1525 | Falsework erection of deck: P8 - P9 | | 100% | 18 | 29-Oct-12 A | 29-Jan-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1530 | NLK Deck; P8 - P9 | | 100% | 75 | 20-Dec-12 A | 29-Mar-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1534 | Falsework dismantling of deck: P8 - P9 | | 100% | 26 | 23-Apr-13 A | 20-Jul-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1535 | Falsework erection of deck: P9 - P10 | | 100% | 34 | 10-Dec-12 A | 23-Jan-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1540 | NLK Deck; P9 - P10 | | 100% | 65 | 18-Jan-13 A | 25-Apr-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1544 | Falsework dismantling of deck: P9 - P10 | | 100% | 18 | 20-May-13 A | 30-Nov-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1545 | Falsework erection of deck: P10 - North Abutment | | 100% | 18 | 17-Jan-13 A | 21-Feb-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1550 | NLK Deck; P10 - North Abutment | | 100% | 55 | 21-Feb-13 A | 14-May-13 A | | | | | | | | | | | | | | | | | | | |
| S28N1554 | Falsework dismantling of deck: P10 - North Abutment | | 100% | 18 | 20-May-13 A | 08-Jun-13 A | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | | | | | | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | | | | | | | | | | |
|--|--|-------------|---------------------|-------------------|-------------|-------------|---|---|---|----|---|---|----|---|---|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|---|---|---|---|---|---|---|---|----|----|----|
| | | | | | | | Q1 | | | Q2 | | | Q3 | | | Q4 | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | | | | | | | | | | | | | |
| | | | | | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 |
| S41G040 | Construction of Mulching Production Yard | | 100% | 60 | 06-Aug-10 A | 18-Oct-10 A | Construction of Mulching Production Yard | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S41G050 | Temp Warehouse, Fabrication & Equip Yard (Site allocated for period till 8 May 2012) : Expected production = 900m3 | 151 | 100% | 1260 | 13-Sep-10 A | 27-Jan-14 | Temp Warehouse | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S41G060 | Mulching Production Phase 1 (45m3) | | 100% | 63 | 13-Sep-10 A | 09-Oct-10 A | Mulching Production Phase 1 (45m3) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S41G070 | Mulching Production Phase 2 (45m3) (incl. VO16, VO 18) | | 100% | 63 | 21-Dec-10 A | 21-Feb-11 A | Mulching Production Phase 2 (45m3) (incl. VO16, VO 18) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S41G080 | Mulching Production Phase 3 (45m3) | | 100% | 63 | 20-Feb-11 A | 24-Apr-11 A | Mulching Production Phase 3 (45m3) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S41G090 | Mulching Production Phase 4 (45m3) | | 100% | 63 | 24-Apr-11 A | 26-Jun-11 A | Mulching Production Phase 4 (45m3) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S41G100 | Mulching Production Phase 5 (45m3) | | 100% | 63 | 27-Jun-11 A | 28-Aug-11 A | Mulching Production Phase 5 (45m3) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S41G110 | Mulching Production Phase 6 (45m3) | | 100% | 63 | 29-Aug-11 A | 30-Oct-11 A | Mulching Production Phase 6 (45m3) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S41G120 | Mulching Production Phase 7 (45m3) | | 100% | 63 | 31-Oct-11 A | 01-Jan-12 A | Mulching Production Phase 7 (45m3) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S41G130 | Mulching Production Phase 8 (45m3) | | 100% | 63 | 02-Jan-12 A | 31-Mar-12 A | Mulching Production Phase 8 (45m3) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S41G140 | Mulching Production Phase 9 (45m3) | | 100% | 63 | 02-Apr-12 A | 31-Dec-12 A | Mulching Production Phase 9 (45m3) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S41G260 | Dismantle of Mulching Production Yard | -61 | 0% | 68 | 17-Jun-14 | 05-Sep-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S41G270 | Dismantle of Mulching Production Yard : Removing Mulching Office | -61 | 0% | 48 | 17-Jun-14 | 13-Aug-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S41G280 | Dismantle of Mulching Production Yard : Removing Security Fence and Security Device | -61 | 0% | 20 | 13-Aug-14 | 05-Sep-14 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Establishment Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21G8000 | SA21 Establishment Works | -214 | 0% | 365 | 27-Jan-14 | 26-Jan-15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 9 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Establishment Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S22G8000 | SA22 Establishment Works | -214 | 0% | 365 | 27-Jan-14 | 26-Jan-15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S23G8000 | SA23 Establishment Works | -214 | 0% | 365 | 27-Jan-14 | 26-Jan-15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S24G8000 | SA24 Establishment Works | -214 | 0% | 365 | 27-Jan-14 | 26-Jan-15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S25G8000 | SA25 Establishment Works | -214 | 0% | 365 | 27-Jan-14 | 26-Jan-15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26G8000 | SA26 Establishment Works | -214 | 0% | 365 | 27-Jan-14 | 26-Jan-15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Establishment Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AG800 | SA26A Establishment Works | -214 | 0% | 365 | 27-Jan-14 | 26-Jan-15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S27G8000 | SA27 Establishment Works | -214 | 0% | 365 | 27-Jan-14 | 26-Jan-15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Establishment Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28G8000 | SA28 Establishment Works | -214 | 0% | 365 | 27-Jan-14 | 26-Jan-15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S29G8000 | SA29 Establishment Works | -214 | 0% | 365 | 27-Jan-14 | 26-Jan-15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 12 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Establishment Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AG800 | SA30A Establishment Works | -214 | 0% | 365 | 27-Jan-14 | 26-Jan-15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30G8000 | SA30 Establishment Works | -214 | 0% | 365 | 27-Jan-14 | 26-Jan-15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 13 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Establishment Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AG810 | Remainder of Establishment Works (Exclude Section 8 to 12) | -214 | 0% | 365 | 27-Jan-14 | 26-Jan-15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 14 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Route Network Maintenance (Subject to the the Engineer's Instruction) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S21G7000 | Tentative Start Date for SA21 Route Maintenance Works | | 100% | 0 | 17-Sep-10 A | | ◆ Tentative Start Date for SA21 Route Maintenance Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S22G7000 | Tentative Start Date for SA22 Route Maintenance Works | | 100% | 0 | 26-Feb-10 A | | ◆ Tentative Start Date for SA22 Route Maintenance Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S23G7000 | Tentative Start Date for SA23 Route Maintenance Works | | 100% | 0 | 25-Aug-10 A | | ◆ Tentative Start Date for SA23 Route Maintenance Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S24G7000 | Tentative Start Date for SA24 Route Maintenance Works | | 100% | 0 | 25-Aug-10 A | | ◆ Tentative Start Date for SA24 Route Maintenance Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Total Float | Activity % Complete | Original Duration | Start | Finish | 2010 | | | | | | | | | | | | 2011 | | | | 2012 | | | | 2013 | | | | 2014 | | | |
|--|--|-------------|---------------------|-------------------|-------------|-------------|--|---|---|----|---|---|----|---|---|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|---|---|---|
| | | | | | | | Q1 | | | Q2 | | | Q3 | | | Q4 | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | | | | | |
| | | | | | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 |
| S25G7000 | Tentative Start Date for SA25 Route Maintenance Works | | 100% | 0 | 20-Oct-10 A | | ◇ Tentative Start Date for SA25 Route Maintenance Works | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26AG700 | Tentative Start Date for SA26A Route Maintenance Works | | 100% | 0 | 26-Feb-10 A | | ◇ Tentative Start Date for SA26A Route Maintenance Works | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S26G7000 | Tentative Start Date for SA26 Route Maintenance Works | | 100% | 0 | 26-Feb-10 A | | ◇ Tentative Start Date for SA26 Route Maintenance Works | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S27G7000 | Tentative Start Date for SA27 Route Maintenance Works | | 100% | 0 | 27-May-10 A | | ◇ Tentative Start Date for SA27 Route Maintenance Works | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28G7000 | Tentative Start Date for SA28 Route Maintenance Works | | 100% | 0 | 26-Feb-10 A | | ◇ Tentative Start Date for SA28 Route Maintenance Works | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S29G7000 | Tentative Start Date for SA29 Route Maintenance Works | | 100% | 0 | 20-Oct-10 A | | ◇ Tentative Start Date for SA29 Route Maintenance Works | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AG700 | Tentative Start Date for SA30A Route Maintenance Works | | 100% | 0 | 25-Aug-10 A | | ◇ Tentative Start Date for SA30A Route Maintenance Works | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30G7000 | Tentative Start Date for SA30 Route Maintenance Works | | 100% | 0 | 26-Feb-10 A | | ◇ Tentative Start Date for SA30 Route Maintenance Works | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S31G7000 | Tentative Start Date for SA31 Route Maintenance Works | | 100% | 0 | 26-Feb-10 A | | ◇ Tentative Start Date for SA31 Route Maintenance Works | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section 17 (Subject to Excision and Instruct by Engineer within 819 days) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| General | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SC150025 | Validity Period | | 100% | 819 | 25-Feb-10 A | 31-Aug-13 A | Validity Period | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SC150030 | Latest Date for the Engineer to Issue EI | | 100% | 0 | | 31-Aug-13 A | ◇ Latest Date for the Engineer to Issue EI | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Site Area SA28 & SA30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA2840 | Possession of SA28 & SA30 | | 100% | 0 | 26-Feb-10 A | | ◇ Possession of SA28 & SA30 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA280005 | Site Area SA28 Works Period | | 100% | 0 | 24-May-12 A | 31-Aug-13 A | Site Area SA28 Works Period | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA280020 | Site Area SA28 & SA30 Works Completion | | 100% | 0 | | 31-Aug-13 A | ◇ Site Area SA28 & SA30 Works Completion | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| All Area | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Preliminaries | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S28N1000 | Site Clearance/TTM/Access Rd/Utility Diversion | | 100% | 45 | 24-May-12 A | 26-Sep-13 A | Site Clearance/TTM/Access Rd/Utility Diversion | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Site Area SA30A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PHSA30A5 | Possession of SA30A | | 100% | 0 | 27-Jul-10 A | | ◇ Possession of SA30A | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA30A005 | Site Area SA30A Works Period | | 100% | 155 | 23-May-12 A | 31-Aug-13 A | Site Area SA30A Works Period | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SA30A020 | Site Area SA30A Works Completion | | 100% | 0 | | 31-Aug-13 A | ◇ Site Area SA30A Works Completion | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| North Bound | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Preliminaries | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AN100 | Site Clearance/TTM/Access Rd/Utility Diversion | | 100% | 75 | 14-May-12 A | 23-May-12 A | Site Clearance/TTM/Access Rd/Utility Diversion | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Roadworks, Drainage & Utilities | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AN415 | Section 17 subject to Excision Works Instruction date (Trunk Sewer Line) | | 100% | 245 | 23-May-12 A | 20-Sep-13 A | Section 17 subject to Excision Works Instruction date (Trunk Sewer Line) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AN420 | Issuing of latest design drawing | | 100% | 75 | 24-May-12 A | 05-Sep-12 A | Issuing of latest design drawing | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AN430 | Procurement & delivery of Trunk Sewer pipe (Stage 1) | | 100% | 75 | 06-Sep-12 A | 17-Sep-12 A | Procurement & delivery of Trunk Sewer pipe (Stage 1) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AN440 | Design clarification period | | 100% | 60 | 06-Sep-12 A | 31-Jul-13 A | Design clarification period | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AN450 | Procurement & delivery of Trunk Sewer pipe (Stage 2) | | 100% | 75 | 01-Nov-12 A | 31-Jul-13 A | Procurement & delivery of Trunk Sewer pipe (Stage 2) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AN460 | Underground Utilities cable detection before ELS works | | 100% | 60 | 17-Aug-12 A | 24-Aug-12 A | Underground Utilities cable detection before ELS works | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AN470 | Gravity Sewer Line STS10_170 to 160 (22m Long) | | 100% | 90 | 05-Dec-12 A | 06-Feb-13 A | Gravity Sewer Line STS10_170 to 160 (22m Long) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AN480 | M/H 170 and M/H160 construction (6m depth) | | 100% | 75 | 05-Dec-12 A | 23-Jan-13 A | M/H 170 and M/H160 construction (6m depth) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AN490 | Pipe laying and concrete surround works | | 100% | 60 | 05-Dec-12 A | 07-Jan-13 A | Pipe laying and concrete surround works | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AN500 | Backfilling (2 Layers + Temp fill) | | 100% | 30 | 08-Jan-13 A | 06-Feb-13 A | Backfilling (2 Layers + Temp fill) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AN510 | Gravity Sewer Line STS10_160 to 150 (40m Long) | | 100% | 95 | 27-Feb-13 A | 23-Sep-13 A | Gravity Sewer Line STS10_160 to 150 (40m Long) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AN520 | M/H150 construction (5m depth) | | 100% | 40 | 27-Feb-13 A | 16-Mar-13 A | M/H150 construction (5m depth) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AN530 | Pipe laying and concrete surround works (Stage 1) | | 100% | 25 | 18-Mar-13 A | 30-Apr-13 A | Pipe laying and concrete surround works (Stage 1) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AN540 | Construction of Temporary Access for Villager | | 100% | 8 | 30-Apr-13 A | 10-May-13 A | Construction of Temporary Access for Villager | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AN550 | Pipe Laying and concrete works (Stage 2) | | 100% | 21 | 13-May-13 A | 14-Sep-13 A | Pipe Laying and concrete works (Stage 2) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AN560 | Backfilling (15 Layers) | | 100% | 8 | 27-Jul-13 A | 23-Sep-13 A | Backfilling (15 Layers) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AN570 | Gravity Sewer Line STS10_120 to 130 (41m Long) | | 100% | 120 | 17-Sep-12 A | 03-Jan-13 A | Gravity Sewer Line STS10_120 to 130 (41m Long) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AN580 | M/H 120 and M/H130 construction (3.5m & 4m depth) | | 100% | 70 | 24-Sep-12 A | 12-Oct-12 A | M/H 120 and M/H130 construction (3.5m & 4m depth) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S30AN585 | Pipe Laying & concrete surround works | | 100% | 30 | 14-Nov-12 A | 20-Nov-12 A | Pipe Laying & concrete surround works | | | | | | | | | | | | | | | | | | | | | | | | | | | |

