

Contract GE/2022/14
Jount Cavern Development at Anderson Road Quarry Site

Activity ID	Activity Name	OD	Start	Finish	2023	2024	2025	2026	2027	2028	2029
20230918 - Programme for EP-591/2021/A											
Procurement for Subcontracting works											
A1000	Procurement - Blasting Works	131	09-Aug-23*	17-Dec-23							
A1010	Procurement - Civil Advance Works	30	09-Aug-23	07-Sep-23							
A1020	Procurement - Site Office Erection Works	29	03-Aug-23	31-Aug-23							
Design & Checking of the Works											
A1030	Contractor's Submission Schedule under ER9.5.1, table 9.1	191	10-Jul-23	27-Feb-24							
A1040	Contractor's Submission not under ER9.5.1, table 9.1	538	10-Jul-23	07-May-25							
A1050	Design for Caverns, EAA1, EAA2, EAB, and CA	456	10-Jul-23	17-Jan-25							
A1060	Design for Site Office	21	10-Jul-23	02-Aug-23							
A1140	Design for Temporary Enclosure	45	10-Jul-23	30-Aug-23							
Submission & Approval											
A1070	Apply Construction Blasting Assessment Report - Package 1 & Approval (PM & Mines/GEO)	172	10-Jul-23	28-Dec-23							
A1120	PWCL Blasting Method Statement Submission & Approval (PM & Mines/GEO)	145	16-Aug-23*	07-Jan-24							
A1130	PWCL Blasting Permit - Mines Issue Pre-blast Check List, site Visit and Interview	14	08-Jan-24	21-Jan-24							
A1150	PWCL Blasting Permit - Mines Division Grant Permits	7	22-Jan-24	28-Jan-24							
A1160	PWCL Blasting Permit - Order and Deliver Explosive	3	29-Jan-24	31-Jan-24							
A1170	PWCL Blasting Permit - Blasting Works Ready to Commence	0	01-Feb-24*								
Construction											
Site Set Up											
A1080	Erect Site Office	130	01-Sep-23	06-Feb-24							
A1082	Site Set Up - Horading Erection, Haul Road Construction	75	01-Sep-23	30-Nov-23							
Drilling and Break Works for Construction Adit											
A1090	Erect Temporary Enclosure for Excavation	60	31-Aug-23	11-Nov-23							
A1110	Construction Adit Drill and Break prior to Blasting Works Commencement	107	22-Sep-23	31-Jan-24							
A1270	Construction Adit Drill and Break Trough including Formation Excavation	18	10-Sep-24	02-Oct-24							

Project ID: EP-03
 Layout: ARQ - Summary to EPD
 Data Date: 10-Jul-23
 Print Date: 20-Sep-23/13:52

Executive Summary Programme

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

Contract GE/2022/14
Jount Cavern Development at Anderson Road Quarry Site

Activity ID	Activity Name	OD	Start	Finish	2023	2024	2025	2026	2027	2028	2029
Blasting Works											
A1180	Construction Adit - Drill and Blast	420	01-Feb-24	10-Jul-25							
A1280	PWCL (N) & (S) Blasting Works	172	27-Mar-24	25-Oct-24							
A1290	AC (N) & (S) Blasting Works	273	26-Oct-24	29-Sep-25							
A1300	Adit B Blasting Works	282	04-Jan-25*	18-Dec-25							
Excavation Works for PWCL & AC											
A1260	Excavation for PWCL Portal Footing	150	27-Mar-24*	27-Sep-24							
A1330	Break Through of PWCL Cavern (N) & (S)	48	22-Oct-24	16-Dec-24							
A1370	Break Through of AC Cavern (N) & (S)	47	30-Sep-25	26-Nov-25							
Cavern works											
A1230	PWCL Portal Upstand Wall Construction + Remove Noise Enclosure	34	17-Dec-24	28-Jan-25							
A1240	PWCL - Building Works including E&M, BS, Furniture & Equipment, FS Inspection	420	05-Feb-25	10-Jul-26							
A1242	AC Portal Upstand Wall Construction + Remove Noise Enclosure	95	27-Nov-25	27-Mar-26							
A1350	AC - Building Works including E&M, BS, Furniture & Equipment, FS Inspection (Section 4)	669	28-Mar-26	10-Jul-28							
External Works											
A1250	Existing PWCL Building - Moving In to NewPWCL (Section 1)	102	11-Jul-26	10-Nov-26							
A1252	Existing PWCL Building - Demolition of Existing PWCL & G.I. Works (Section 2)	96	11-Nov-26	12-Mar-27*							
A1320	Viewing Deck Construction	194	07-Dec-24	09-Aug-25							
A1340	External Drainage, Paving, Reinstatement of Footpath and Landscape works - PWCL	142	18-Nov-25	16-May-26							
A1360	External Drainage, Paving, Reinstatement of Footpath and Landscape works - AC	269	12-May-27	07-Apr-28							
Enabling Adits											
A1190	Enabling Adit A1 and A2 - Drill and Blast & Portal Structure Works	144	08-Mar-24*	31-Aug-24							
A1200	Enabling Adit B - Site formation, Portal Structure & Landscape Works (Section 3)	721	04-Jul-24*	10-Dec-26							
A1210	Enabling Adit C (Subject to Excision - Section 5)	427	10-Dec-25*	09-Feb-27							

Project ID: EP-03
 Layout: ARQ - Summary to EPD
 Data Date: 10-Jul-23
 Print Date: 20-Sep-23/13:52

Executive Summary Programme

- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone