

Appendix 4.3A Construction Task ID and Description

Task ID	Task Description	Construction Schedule			
		Start		End	
		WK	D	WK	D
Plant Building					
PB Stage 1					
PB1050	Erect Hoarding	2	1	2	5
PB1055	Remove Trees	2	1	2	5
PB1060	Sheet Piles to Extg Stairs & VSZ	2	6	4	5
PB1080	Construct Vent Duct to VSZ	4	6	6	5
PB Stage 2					
PB1220	Pipe Piles/King Piles for Temp Entrance	6	6	10	6
PB1270	Construct Temporary Entrance (Part)	11	1	12	4
PB1280	Decking in front of Temp Entrance	11	1	12	4
PB Stage 3					
PB1320	Complete Temporary Entrance	12	5	15	1
PB1350	Stairs & Ramp on Haiphong Road	13	4	15	1
PB1370	Divert Utilities Nathan Road	15	3	17	5
PB1380	Pipe Piles & Sheet Piles Nathan Road	17	6	22	5
PB1390	Decking to Cofferdam	22	6	23	4
PB Stage 4					
PB1420	Remove Ramp at Haiphong Road	23	5	24	1
PB1450	Divert Utilities Haiphong Road	24	2	27	3
PB1460	Demolish Part Existing Entrance A1	24	2	26	1
PB1480	Pipe Piles, King Piles to Cofferdam	26	2	30	2
PB Stage 5					
PB1540	Remove Stairs, Construct Staging at Haiphong Road	30	3	31	6
PB1550	Demolish Existing Entrance A1	32	1	35	6
PB1560	Pipe Piles, King Piles to Cofferdam	36	1	39	6
PB1570	Excavate Plant Building	40	1	53	2
PB1580	Earth Mat Installation 1	53	3	57	2
PB1590	Construct Plant Building	57	3	67	2
PB Stage 6					
PB1600	Complete Plant Building to Degree 2	67	3	72	2
Building Services					
PB2600	BS Installation	72	3	75	4
Entrance A1					
Construction					
PB1700	Complete PB Roof Ducts	72	3	75	4
PB1800	Entrance Structure	75	5	87	4
PB1810	Glass Canopy	87	5	94	2
PB1850	Remove Temporary Entrance	112	5	117	4
PB1900	Backfill and Reinstatement Ground Level	121	1	124	2
E&M Systemwide Lifts & Escalators					
PB1830	Escalator Installation	94	3	109	2
PB1880	Lift Installation	94	3	109	2
TST Connection Chamber					
TTM Stage 1					
NS1140	Re-align Footpath & Lane Marking	1	2	2	5
NS1200	Erect Hoardings	4	4	4	5
NS1220	Investigate Utilities	4	6	8	1
NS1240	Install Cofferdam (1) & Ground Treatment	8	2	13	1
TTM Stage 2					
NS1270	Install Cofferdam (2)	14	1	17	2
NS1280	Install Strut and Traffic Deck (2)	17	3	18	6
NS1290	Excavate Shaft	19	1	25	4
TTM Stage 3					
NS3300	Construct Reception Chamber	25	5	32	2
NS3400	Backfill & Reinstatement Ground Level	32	3	37	4

Task ID	Task Description	Construction Schedule			
		Start		End	
		WK	D	WK	D
Satellite Concourse					
TTM Stage 3					
SC1010	Dismantle Hoarding at TYB	19	1	19	2
SC1020	Traffic Diversions	19	1	21	2
SC1120	Erect Hoarding	21	4	21	6
SC1140	Investigate Utilities	22	1	24	2
SC1160	Install Pipe Pile Cofferdam	24	3	29	2
SC1180	Excavation and Support Utilities	26	1	29	2
SC1200	Excavate, Strut and Install Decking	29	3	32	4
SC1360	Re-erect TYB Hoarding	32	5	37	4
TTM Stage 4					
SC2000	Divert Nathan Road S/B Slow lane	32	5	36	1
SC2010	Erect Hoarding	36	1	37	4
SC2020	Investigate Utilities	37	4	38	5
SC2030	Install Pipe Pile Cofferdam	38	5	40	3
SC2035	Sewer (375 dia) Diversion	38	5	43	5
SC2040	Excavation and Support Utilities	40	3	42	2
SC2050	Excavate, Strut and Install Decking	42	2	45	5
TTM Stage 5 to 7					
SC2100	Divert Nathan Road S/B Slow lane	46	2	47	4
SC2125	Erect Hoarding	47	4	49	1
SC2130	Investigate Utilities	49	1	50	2
SC2133	Sewer Diversion	50	2	53	4
SC2135	Install Pipe Pile Cofferdam	50	2	51	6
SC2140	Excavation and Support Utilities	51	6	53	5
SC2145	Excavate, Strut and Install Decking	53	5	57	2
TTM Stage 8					
SC2180	Erect Hoarding	57	2	57	6
SC2200	Investigate Utilities	58	1	60	2
SC2220	Install Pipe Pile Cofferdam	60	3	67	2
SC2240	Excavation and Support Utilities	67	2	68	6
SC2260	Excavate, Strut and Install Decking	68	6	72	2
SC2280	Excavate 50% & Strut	73	3	75	6
SC2300	Grout Base of Excavation	75	6	78	6
SC2320	Excavate 100% & Strut	78	6	81	3
SC2360	Construct SC	109	1	118	6
SC2370	Complete SC to Degree 2	119	1	122	2
SC2380	Backfill & Reinstatement SC	122	3	126	2
E&M Systemwide					
SC3001	E&M Installation in SC	122	3	132	2
Subway TST					
Construction					
ST1000	Excavate Subway	85	4	101	3
ST1120	Connection to TST Connection Chamber	101	4	105	5
ST1130	Lining to Subway	105	6	114	2
E&M Systemwide					
ST3001	E&M Installation in Subway TST	119	3	129	2
Subway MSC					
Construction					
SM1100	Excavate Subway	85	4	96	1
SM1120	Excavate MSC Junction	96	2	100	3
SM1140	Excavate to MSC Boundary	100	4	104	5
SM1150	Excavate to ES Shaft	100	4	104	5
SM1200	Lining to Subway	104	6	113	2
E&M Systemwide					
SM3001	E&M Installation in Subway MSC	117	5	127	4
Emergency Stair at MSC					
Construction					
QM1140	Erect Hoarding	1	2	1	4
QM1150	Remove Trees	1	5	2	3
QM1160	Investigate Utilities	1	5	2	3
QM1180	Install Cofferdam	2	4	5	5
QM1200	Excavate and Support Utilities	5	6	6	4
QM1210	Traffic Deck	6	5	8	2
QM1220	Excavate ES Shaft	126	3	130	3
QM1260	Construction ES Shaft	130	4	135	3

