












Installation of Submarine Gas Pipelines
and Associated Facilities from
To Kwa Wan to North Point for Former Kai Tak Airport Development
Consultancy Services for Feasibility Study and Detailed Design
Environmental Impact Assessment Report



Appendix A1

Tentative Project Programme

Installation of Submarine Gas Pipelines and Associated Facilities from To Kwa Wan to North Point for Former Kai Tak Airport Development Construction Programme

ID	Task Name	Duration	Start	Finish	2011												2012												2013												2014											
					J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A				
1	HKCG Gas Pipeline Laying Project	1096 days	Fri 01/07/11	Mon 30/06/14																																																
2	<i>Tender Stage</i>	<i>185 days</i>	<i>Fri 01/07/11</i>	<i>Sun 01/01/12</i>																																																
3	<i>To Kwa Wan Landline Construction</i>	<i>540 days</i>	<i>Mon 02/01/12</i>	<i>Mon 24/06/13</i>																																																
4	<i>Construction Works (Submarine Gas Pipeline)</i>	<i>911 days</i>	<i>Mon 02/01/12</i>	<i>Mon 30/06/14</i>																																																
5	Site Preparation, Mobilization and Permit Application	92 days	Mon 02/01/12	Mon 02/04/12																																																
6	Trench Dredging	243 days	Tue 03/04/12	Sat 01/12/12																																																
7	Pipe Laying	212 days	Sun 02/12/12	Mon 01/07/13																																																
8	Pipeline Testing	30 days	Tue 02/07/13	Wed 31/07/13																																																
9	Backfilling and Reinstatement	150 days	Thu 01/08/13	Sat 28/12/13																																																
10	Construction of TKW Pigging Station	270 days	Thu 01/08/13	Sun 27/04/14																																																
11	Construction of NP Pigging Station	270 days	Thu 01/08/13	Sun 27/04/14																																																
12	Testing & Commissioning, and Switch Over	64 days	Mon 28/04/14	Mon 30/06/14	