


Typical Construction Sequence of Viaduct with Temporary Platforms at Tuen Mun River

Step 1

- Site clearance and site set up
- Construct concrete block cofferdam and carry out de-watering within cofferdam at work zones in Tuen Mun River
- Construct temporary steel platform
- Conduct piling works and construct pile caps
- Remove concrete block cofferdam after completion of piles and pile caps




TYPICAL ARRANGEMENT OF CONCRETE BLOCK COFFERDAM
(EDGE OF CONCRETE BLOCK WILL BE LOCATED 5M AWAY FROM CENTER LINE OF TRACK)

Step 2

- Install precast pier segments using mobile crane on temporary steel platform

Step 3

- Complete pier construction
- Erect viaduct segments using gantry / temporary support
- Construct remaining viaduct components
- Remove temporary steel platform



TYPICAL ARRANGEMENT OF TEMPORARY PLATFORM