**China Harbour Engineering Company Limited** 

Contract No. DC/2009/09 Construction of Tai Po Sewage Treatment Works – Stage V Phase II B

# Monthly Environmental Monitoring and Audit Report for January 2015

(Version 1.0)

| Certified By | Chu/h<br>(Environmental Team Leader) |
|--------------|--------------------------------------|
| REMARKS:     |                                      |

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

# **TABLE OF CONTENTS**

|   | Pa   | age  |
|---|--|--|
| EX  | ECUTIVE SUMMARY  | 1  |
| Env<br>Env<br>Kej                               | roduction<br>vironmental Monitoring and Audit Works<br>vironmental Licenses and Permits<br>y Information in the Reporting Month<br>ure Key Issues  | 1<br>2<br>2                                    |
| 1   | INTRODUCTION   | 4  |
| Col   | ckground<br>nstruction Programme<br>mmary of EM&A Requirements   | 6  |
| 2   | AIR QUALITY MONITORING   | 7  |
| Mo<br>Mo<br>Mo<br>Ins<br>HV<br>Filt<br>Op<br>Ma | onitoring Requirements<br>onitoring Locations<br>onitoring Equipment<br>onitoring Parameters, Frequency and Duration<br>onitoring Methodology and QA/QC Procedure<br>trumentation<br>YS Installation<br>ters Preparation<br>erating/Analytical Procedures<br>intenance/Calibration<br>sults and Observations | 7<br>7<br>8<br>8<br>8<br>8<br>9<br>9<br>9<br>9 |
| 3   | NOISE MONITORING   | 11   |
| Mo<br>Mo<br>Mo<br>Mo                            | onitoring Requirements<br>onitoring Locations<br>onitoring Equipment<br>onitoring Parameters, Frequency and Duration<br>onitoring Methodology and QA/QC Procedures<br>sults and Observations   | 11<br>11<br>11<br>12                           |
| 4   | LANDFILL GAS MONITORING  | . 14   |
| Mo<br>Mo  | onitoring Requirementsonitoring Locations  | 14<br>14                                       |
| 5   | ENVIRONMENTAL AUDIT  | 15   |
| Rev<br>Sta<br>Sta<br>Imj<br>Sur<br>Imj          | e Audits<br>view of Environmental Monitoring Procedures<br>tus of Environmental Licensing and Permitting<br>tus of Waste Management<br>plementation Status of Environmental Mitigation Measures<br>mmary of Exceedances<br>plementation Status of Event Action Plans<br>mmary of Complaint and Prosecution   | 15<br>17<br>17<br>17<br>17<br>17               |
| 6   | FUTURE KEY ISSUES  | 17   |
| 7   | CONCLUSIONS AND RECOMMENDATIONS  | 18   |
|   | nclusions  |  |

#### LIST OF TABLES

- Table I
   Summary Table for Events Recorded in the Reporting Month
- Table II
   Summary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 2.1Locations for Air Quality Monitoring
- Table 2.2Air Quality Monitoring Equipment
- Table 2.3
   Impact Dust Monitoring Parameters, Frequency and Duration
- Table 2.4Summary Table of Air Quality Monitoring Results during the reporting month
- Table 3.1Location of Noise Monitoring Station
- Table 3.2Noise Monitoring Equipment
- Table 3.3Noise Monitoring Parameters, Frequency and Duration
- Table 3.4
   Summary Table of Noise Monitoring Results during the Reporting Month
- Table 5.1
   Summary of Environmental Licensing and Permit Status

#### LIST OF FIGURE

- Figure 1.1 Site Layout Plan
- Figure 1.2 Locations of Air Quality and Noise Monitoring Stations

#### LIST OF APPENDICES

- Appendix A Action and Limit Levels
- Appendix B Copies of Calibration Certificates
- Appendix C Environmental Monitoring Schedules
- Appendix D 1-hour TSP Monitoring Results and Graphical Presentations
- Appendix E 24-hour TSP Monitoring Results and Graphical Presentations
- Appendix F Noise Monitoring Results and Graphical Presentations
- Appendix G Summary of Exceedance
- Appendix H Site Audit Summary
- Appendix I Event Action Plans
- Appendix J Updated Environmental Mitigation Implementation Schedule
- Appendix K Waste Generation in the Reporting Month
- Appendix L Complaint Log
- Appendix M Construction Programme

#### **EXECUTIVE SUMMARY**

#### Introduction

- 1. This is the 55<sup>th</sup> monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for DSD Contract no. DC/2009/09 "Construction of Tai Po Sewage Treatment Works – Stage V Phase IIB". This report documents the findings of EM&A Works conducted in January 2015.
- 2. The major site activities undertaken in the reporting month included:
  - Minor defect works

#### **Environmental Monitoring and Audit Works**

- 3. Environmental monitoring and audit works for the Project were performed regularly as stipulated in the Final EM&A Manual and the results were checked and reviewed. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Summary of the events and action taken in the reporting month is tabulated in **Table I**.

 Table I
 Summary Table for Events Recorded in the Reporting Month

| Parameter | No. of Exceedance |             | No. of Events       | Action Taken |  |
|-----------|-------------------|-------------|---------------------|--------------|--|
| Farameter | Action Level      | Limit Level | Due to this Project | Action Taken |  |
| 1-hr TSP  | 0                 | 0           | 0                   | N/A          |  |
| 24-hr TSP | 0                 | 0           | 0                   | N/A          |  |
| Noise     | 0                 | 0           | 0                   | N/A          |  |

1

5. In the reporting month, excavation works were undertaken within the 250m Consultation Zone of Shuen Wan Landfill. All the excavation works that at 1m depth or more have been finished or backfilled. No landfill gas monitoring was necessary in the reporting month.

#### **Environmental Licenses and Permits**

6. Environmental related licenses/permits granted to the Project include the Environmental Permit (EP) for the Project, the Discharge Licence, Construction Noise Permit and the Waste Disposal (Chemical Waste) Licence.

#### Key Information in the Reporting Month

7. Summary of key information in this reporting month is tabulated in **Table II**.

Table IISummary Table for Key Information in the Reporting Month

| E  | Event Details |   | Action Taken   | Status | Domonia |
|--|---------------|---|--|--------|---------|
| Event  | Number        | Nature                                    | Action Taken   | Status | Remark  |
| Complaint received   | 0             |   | N/A  | N/A    |         |
| Changes to the<br>assumptions and key<br>construction / operation<br>activities recorded | 0             |   | N/A  | N/A    |         |
| Status of submissions<br>under EP  | 1             | Monthly EM&A<br>Report<br>(December 2014) | Submitted to EPD on<br>19 <sup>th</sup> January 2015<br>(EP condition 6.6) | N/A    |         |
| Notifications of any<br>summons &<br>prosecutions  | 0             |   | N/A  | N/A    |         |

# **Future Key Issues**

8. The EM&A programme was terminated on 9<sup>th</sup> January 2015. No future key issues shall be considered.

## 1 INTRODUCTION


#### Background

- 1.1 Tai Po Sewage Treatment Works (TPSTW) is located within the Tai Po Industrial Estate. It currently comprises four Stages: I, II, IVA and IVB works. The TPSTW - Stage V aims to upgrade the existing STW to provide additional sewage treatment capacity from the present design flow of 88,000 m<sup>3</sup>/day to 130,000 m<sup>3</sup>/day to meet the demands of both the existing and future developments, and to meet the revised discharge license requirements.
- 1.2 The TPSTW Stage V, Phase I and Phase II are Designated Projects under the Environmental Impact Assessment Ordinance (Cap. 449) with the same EIAO Register No. AEIAR 081/2004. A study of environmental impact assessment (EIA) was undertaken to evaluate various environmental impacts associated with the works within these two Designed Projects. An EIA Report as well as an Environmental Monitoring and Audit (EM&A) Manual were approved by the Environmental Protection Department (EPD) on 28 October 2004.
- 1.3 The Stage V works will be implemented in 2 phases. The design capacities of Phase I and Phase II works are 100,000 m<sup>3</sup>/d and 130,000 m<sup>3</sup>/d respectively. An Environmental Permit (EP) No. EP-265/2007 was issued on 22 March 2007 for the TPSTW Stage V Phase II to the Drainage Services Department (DSD) as the Permit Holder. The project "Tai Po Sewage Treatment Works Stage V Phase IIB" formed part of the Phase II works, includes additional secondary treatment process units (1 primary clarifier; 3 bioreactors and 2 final clarifiers) in TPSTW for its future extended plant design capacity of 120,000 m<sup>3</sup>/day. A master construction programme of the Project is provided in Appendix M. A site layout plan is provided in Figure 1.1. The construction activities of the Project commenced on 3 July 2010.
- 1.4 Cinotech Consultants Ltd. was commissioned by the Contractor as the Environmental Team (ET) to undertake the EM&A works for the Project. Dr. Priscilla CHOY of Cinotech Consultants Ltd. was appointed as the ET Leader as per the Condition 2.1 of the EP. Ove Arup and Partners Hong Kong Limited. was appointed as the IEC under Condition 2.2 of the EP. This is the 55<sup>th</sup> monthly EM&A report summarizing the EM&A works for the Project in January 2015.

#### **Project Organizations**

- 1.5 Different parties with different levels of involvement in the project organization include:
  - Project Proponent / Engineer's Representative (ER) Drainage Services Department
  - Environmental Team (ET) Cinotech Consultants Ltd.
  - Independent Environmental Checker (IEC) Ove Arup and Partners Hong Kong Limited
  - Contractor China Harbour Engineering Company Ltd.
- 1.6 The responsibilities of respective parties are detailed in Section 1.10 of the Final EM&A Manual of the Project.

# 1.7 The Project Organization during Construction Phase



1.8 The key contacts of the Project are shown in **Table 1.1**.

| Party    | Role                         | Name               | Position  | Phone No. | Fax No.     |  |
|----------|------------------------------|--------------------|---|-----------|-------------|--|
|          |                              | Mr. LAI cheuk-ho   | Chief Engineer                                    | 2594 7500 |             |  |
| DSD      | SP Division                  | Mr. LEE Wah-Lee    | Senior Engineer                                   | 2594 7502 | 2827 8700   |  |
|          |                              | Mr. CHOI Kai-Sing  | Engineer  | 2594 7452 |             |  |
|          |                              | Dr. Priscilla CHOY | ET Leader   | 2151 2089 |             |  |
| Cinotech | Environmental<br>Team        | Mr. Harris WONG    | Project Coordinator and<br>Audit Team Leader      | 2151 2098 | 3107 1388   |  |
|          |                              | Mr. Henry LEUNG    | Monitoring Team Leader                            | 2151 2087 |             |  |
| Amin     | Independent<br>Environmental | Mr. Coleman NG     | Independent<br>Environmental Checker              | 2268 3097 | 2865 6402   |  |
| Arup     | Checker                      | Mr. Edmond PUT     | Assistant to Independent<br>Environmental Checker | 2528 3031 | - 2865 6493 |  |
|          |                              | Mr. TK CHEUNG      | Project Manager                                   | 9863 2954 |             |  |
| CHEC     | Civil Contractor             | Mr. Aaron AU       | Site Agent  | 6345 0754 | 2603 6899   |  |
|          |                              | Mr. Jason TSE      | Environmental Officer                             | 6628 5739 |             |  |

Table 1.1Key Project Contacts

#### **Construction Programme**

- 1.9 The site activities undertaken in the reporting month were:
  - Minor defect works

#### Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction phase air quality and noise monitoring as well as environmental site audits. The EM&A requirements are described in the following sections, including:
  - All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event / Action Plans;
  - Environmental mitigation measures, as recommended in the project EIA study final report; and
  - Environmental requirements in contract documents.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 5 of this report.
- 1.12 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise as well as audit works for the Project in the reporting month.

# 2 AIR QUALITY MONITORING

#### **Monitoring Requirements**

- 2.1 Monitoring of 1-hour and 24-hour Total Suspended Particulates (TSP) was conducted to monitor the air quality during construction phase. Appendix A shows the established Action/Limit Levels for the environmental monitoring works.
- 2.2 In accordance with Section 2.30 of the EM&A Manual, a baseline checking of ambient TSP levels shall be carried out every six months at each monitoring station, when no dusty works activities are in operation. The number and location of monitoring stations and parameters shall be reviewed by ET Leader every three months according to section 8.8 of EM&A Manual.

#### **Monitoring Locations**

2.3 Impact air quality monitoring was conducted at the 3 monitoring stations, as shown in **Figure 1.2**. **Table 2.1** describes the locations of the air quality monitoring stations.

| Monitoring Stations | Description               | Location of Measurement  |
|---------------------|---------------------------|--|
| CAM1                | Government Staff Quarters | Rooftop  |
| CAM2                | Hung Hing Printing Centre | On the site boundary just next to the<br>Hung Hing Printing Centre |
| CAM3                | Talcon Industrial Ltd.    | On the site boundary just next to Talcon Industrial Ltd.           |

Table 2.1Locations for Air Quality Monitoring

# Monitoring Equipment

2.4 **Table 2.2** summarizes the equipment used for the air quality monitoring.

Table 2.2Air Quality Monitoring Equipment

| Equipment  | Model and Make   | Qty. |
|------------|--|------|
| INC        | Graseby GMW 2310 HVS, Model GS-2310105-1,<br>Serial no. 10239 and 0810 | 2    |
| HVS        | Tisch Environmental, Inc.; Model no. TE-5170,<br>Serial no. 1704       | 1    |
| Calibrator | TISCH.; Model no. TE-5025A<br>Serial no. 0993                          | 1    |

#### Monitoring Parameters, Frequency and Duration

2.5 **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period.

| <b>Monitoring Stations</b> | Parameter   | Duration | Period                | Frequency       |
|----------------------------|-------------|----------|-----------------------|-----------------|
| CAM1, CAM2 and             | 1-hour TSP  | 1 hour   | During daytime period | 3 times / 6-day |
| CAM3                       | 24-hour TSP | 24 hours | 24 hours              | Once / 6-day    |

Table 2.3Impact Dust Monitoring Parameters, Frequency and Duration

#### Monitoring Methodology and QA/QC Procedure

#### Instrumentation

2.6 High Volume Samplers (HVS) connected with appropriate sampling inlets were employed for air quality monitoring. Each sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complies with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).

#### **HVS Installation**

- 2.7 The following guidelines were adopted during the installation of HVS:
  - Sufficient support was provided to secure the samplers against gusty wind.
  - No two samplers were placed less than 2 meters apart.
  - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
  - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
  - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
  - No furnaces or incineration flues were nearby.
  - Airflow around the sampler was unrestricted.
  - The samplers were more than 20 meters from the drip line.
  - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.

# **Filters Preparation**

- 2.8 Fiberglass filters were used which have a collection efficiency of larger than 99% for particles of 0.3 μm diameter. A HOKLAS accredited laboratory, Wellab Ltd., was responsible for the preparation of pre-weighed filter papers for Cinotech's monitoring team.
- 2.9 All filters, which were prepared by Wellab Ltd., were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than  $\pm 3$  °C; the relative humidity (RH) was < 50% and not variable by more than  $\pm 5\%$ . A convenient working RH was 40%.
- 2.10 Wellab Ltd. has a comprehensive quality assurance and quality control programmes.

# **Operating/Analytical Procedures**

- 2.11 Operating/analytical procedures for the TSP monitoring were highlighted as follows:
  - Prior to the commencement of the dust sampling, the flow rate of the HVS was properly set (between 1.1 and 1.4 m<sup>3</sup>/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard.
  - The power supply was checked to ensure the sampler worked properly.
  - On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the air quality monitoring station.
  - The filter holding frame was then removed by loosening the four nuts and carefully a weighted and conditioned filter was centered with the stamped number upwards, on a supporting screen.
  - The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts to avoid air leakage at the edges.
  - The shelter lid was closed and secured with the aluminum strip.
  - The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
  - The flow rate of the HVS sampler would be verified to be constant and recorded on the data sheet after sampling.
  - After sampling, the filter was removed and sent to the Wellab Ltd. for weighing. The elapsed time was also recorded.
  - Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment should be between 25°C and 30°C and not vary by more than  $\pm 3^{\circ}$ C; the relative humidity (RH) should be < 50% and not vary by more than  $\pm 5\%$ . A convenient working RH is 40%. Weighing results were returned to Cinotech for further analysis of TSP concentrations collected by each filter.

#### Maintenance/Calibration

- 2.12 The following maintenance/calibration was required for the HVS:
  - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
  - Calibration of the HVS (five point calibration) using Calibration Kit was carried out every two months. Copies of calibration certificates are attached in **Appendix B**.

9

• The HVS calibration orifice will be calibrated annually.

#### **Results and Observations**

- 2.13 In the reporting month, 1-hr TSP monitoring was carried out as schedule at each designated monitoring station on 3 occasions. 24-hr TSP monitoring was carried out as scheduled at each designated monitoring station on 1 occasions. The monitoring schedule was updated and is shown in **Appendix C**. The weather during the monitoring sessions was mainly sunny and cloudy.
- 2.14 All measured 1-hr and 24-hr TSP levels were below the Action/Limit Levels. No exceedance was recorded in the reporting month.
- 2.15 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices D** and **E**, respectively.

| Parameter           | Minimum<br>µg/m <sup>3</sup> | Maximum<br>µg/m <sup>3</sup> | Average<br>µg/m <sup>3</sup> | Action Level,<br>µg/m <sup>3</sup> | Limit Level,<br>µg/m <sup>3</sup> |
|---------------------|------------------------------|------------------------------|------------------------------|------------------------------------|-----------------------------------|
| 1-hr TSP<br>(CAM1)  | 115                          | 252                          | 176                          | 315                                | 500                               |
| 24-hr TSP<br>(CAM1) | 91                           | 91                           | 91                           | 171                                | 260                               |
|                     |                              |                              |                              |                                    |                                   |
| 1-hr TSP<br>(CAM2)  | 79                           | 168                          | 118                          | 336                                | 500                               |
| 24-hr TSP<br>(CAM2) | 74                           | 74                           | 74                           | 177                                | 260                               |
|                     |                              |                              |                              |                                    |                                   |
| 1-hr TSP<br>(CAM3)  | 126                          | 228                          | 161                          | 344                                | 500                               |
| 24-hr TSP<br>(CAM3) | 115                          | 115                          | 115                          | 192                                | 260                               |

# Table 2.4Summary Table of Air Quality Monitoring Results during the<br/>reporting month

2.16 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

| Station                          | Major Pollution Source |
|----------------------------------|------------------------|
| CAM1 – Government Staff Quarters | Road Traffic Dust      |
| CAM2 – Hung Hing Printing Centre | Road Traffic Dust      |
| CAM3 – Talcon Industrial Ltd.    | Road Traffic Dust      |

#### **3** NOISE MONITORING

#### **Monitoring Requirements**

- 3.1 Noise monitoring was conducted in accordance with the EM&A Manual. Appendix A shows the established Action and Limit Levels for the environmental monitoring works.
- 3.2 The number and location of monitoring stations and parameters shall be reviewed by ET Leader every three months according to section 8.8 of EM&A Manual.

#### **Monitoring Locations**

3.3 Noise monitoring was conducted at one designated monitoring station as presented in **Table 3.1**. **Figure 1.2** shows the locations of the monitoring station.

Table 3.1Location of Noise Monitoring Station

| Monitoring Station | Description               | Location of Measurement          |
|--------------------|---------------------------|----------------------------------|
| NM1                | Government Staff Quarters | The corridor at the first floor. |

#### **Monitoring Equipment**

3.4 **Table 3.2** summarizes the noise monitoring equipment model being used.

Table 3.2Noise Monitoring Equipment

| Equipment                     | Model and Make                                       | Quantity |
|-------------------------------|--|----------|
| Integrating Sound Level Meter | SVANTEK - SVAN 955                                   | 1        |
| Calibrator                    | SVANTEK - SV30A                                      | 1        |
| Wind Speed Anemometer         | Vane Anemometer, Model AZ8904<br>(Serial no. 974835) | 1        |

#### **Monitoring Parameters, Frequency and Duration**

3.5 **Table 3.3** summarizes the monitoring parameters, frequency and total duration of monitoring.

#### Table 3.3Noise Monitoring Parameters, Frequency and Duration

| Station | Parameter   | Period                               | Frequency   |
|---------|---|--------------------------------------|-------------|
| NM1     | L <sub>eq</sub> (30 min.)<br>(L <sub>10</sub> and L <sub>90</sub> were also recorded as<br>supplementary information) | 0700-1900 hrs. on<br>normal weekdays | Once a week |

3.6 If construction works are extended to include works during the hours of 1900 - 0700, additional weekly impact monitoring would be carried out during evening and night-time works. Applicable permits under NCO have been obtained by the Contractor. The details of the Construction Noise Permit can be referred to **Table 5.1**.

# Monitoring Methodology and QA/QC Procedures

#### **Field Monitoring**

- 3.7 The monitoring procedures are as follows:
  - The microphone head of the sound level meter was positioned 1m exterior of the noise sensitive facade and lowered sufficiently so that the building's external wall acts as a reflecting surface.
  - The battery condition was checked to ensure good functioning of the meter.
  - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
    - frequency weighting : A
    - time weighting : Fast
    - measurement time : 30 minutes
  - Prior to and after noise measurement, the meter was calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement was considered invalid and repeat of noise measurement was required after re-calibration or repair of the equipment.
  - The wind speed at the monitoring station was checked with the portable wind meter. Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.
  - Noise measurement was paused during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
  - At the end of the monitoring period, the  $L_{eq}$ ,  $L_{10}$  and  $L_{90}$  were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.

#### Maintenance and Calibration

- 3.8 Maintenance and Calibration procedures were as follows:
  - The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
  - The sound level meter and calibrator were checked and calibrated at yearly intervals. Copies of calibration certificates are attached in **Appendix B**.

#### **Results and Observations**

- 3.9 In the reporting month, noise monitoring during non-restricted hours was conducted as scheduled at the designated location on 1 occasion. As advised by the Contractor, no construction activities will be undertaken during restricted hours as such noise monitoring during restricted hours was omitted. The noise monitoring schedule is provided in **Appendix C**.
- 3.10 The details of the monitoring results and graphical presentations are shown in **Appendix F**. The weather during the monitoring sessions was mainly sunny and fine.
- 3.11 No Action/Limit Level exceedance for construction noise monitoring was recorded in the reporting month.

# Table 3.4 Summary Table of Noise Monitoring Results during the Reporting Month

| Parameter | Minimum<br>L <sub>eq</sub> (30min)<br>dB(A) | Maximum<br>L <sub>eq</sub> (30min)<br>dB(A) | Average<br>L <sub>eq</sub> (30min) dB<br>(A) | Action Level                                       | Limit Level |
|-----------|---|---|--|--|-------------|
|           |   |   |  |  |             |
| NM1       | 59.8  | 59.8  | 59.8   | When one<br>documented<br>complaint is<br>received | 75dB(A)     |

3.12 According to our field observations, the major noise source identified at the designated air quality monitoring stations are as follows:

| Station                         | Major Noise Source        |
|---------------------------------|---------------------------|
| NM1 – Government Staff Quarters | Road Traffic              |
|                                 | Construction of Main Site |

# 4 LANDFILL GAS MONITORING

#### **Monitoring Requirements**

4.1 In accordance with Section 6 of the EM&A Manual, monitoring of landfill gas is required for construction works within the 250m Consultation Zone of Shuen Wan Landfill (the Consultation Zone). This Section reports the results of landfill gas measurements performed by the Safety Officer of the Contractor. Appendix A shows the Limit Levels for the monitoring works.

#### **Monitoring Locations**

4.2 Monitoring of oxygen, methane and carbon dioxide was performed for excavations at 1m depth or more within the Consultation Zone. In this reporting month, all the excavation works that at 1m depth or more have been finished or backfilled. No landfill gas monitoring was necessary in the reporting month.

#### 5 ENVIRONMENTAL AUDIT

#### Site Audits

- 5.1 Site audits were carried out by ET on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix H**.
- 5.2 Site audits were conducted on 9<sup>th</sup> January 2015 by ET. A joint site audit with the representative with IEC, ER, the Contractor and the ET was carried out on 9<sup>th</sup> January 2015. No site inspection was conducted by EPD during the reporting month. The details of observations during site audit can refer to **Table 5.2**.

#### **Review of Environmental Monitoring Procedures**

5.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

#### Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

#### Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

#### Landfill Gas Monitoring

• The Contractor has checked the condition of the equipment before monitoring to ensure the reliability.

#### Status of Environmental Licensing and Permitting

5.4 All permits/licenses obtained for the Project are summarized in **Table 5.1**.

| Downii / Licongo No        | Valid     | Period   | Dataila  | <u>Ctatus</u> |
|----------------------------|-----------|----------|--|---------------|
| Permit / License No.       | From      | То       | - Details  | Status        |
| <b>Environmental Permi</b> | it (EP)   |          |  |               |
| EP-265/2007                | 22/3/2007 | N/A      | <ul> <li>Expansion and upgrading of existing<br/><u>Tai Po Sewage Treatment Works from</u><br/><u>100,000 m³/day to 130,000 m³/day:</u></li> <li>(a) additional secondary treatment<br/>process units(1 primary clarified; 3<br/>bioreactors and 2 final clarifiers);</li> <li>(b) reconstruction of 4 existing final<br/>clarified;</li> <li>(c) provision of ultraviolet disinfection<br/>facilities;</li> <li>(d) additional sludge treatment<br/>facilities; and</li> <li>(e) ancillary works to existing<br/>treatment facilities.</li> </ul> | Valid         |
| Consruction Noise Pe       |           |          | 1  |               |
| GW-RN0299-12               | 01/07/12  | 30/12/12 | Use of powered mechanical equipment<br>for carrying out construction work at 7<br>Dai Kwai Street, Tai Po Industrial<br>Estate, Tai Po, N.T. during 0000 –<br>2400 hours on general holidays<br>(including Sundays), 0000 – 0700<br>hours and 1900 – 2400 hours on any<br>day not being a general holiday.   | Expired       |
| GW-RN0614-12               | 01/01/13  | 30/06/13 | Use of powered mechanical equipment<br>for carrying out construction work at 7<br>Dai Kwai Street, Tai Po Industrial<br>Estate, Tai Po, N.T. during 0000 –<br>2400 hours on general holidays<br>(including Sundays), 0000 – 0700<br>hours and 1900 – 2400 hours on any<br>day not being a general holiday.   | Expired       |
| GW-RN0376-13               | 01/07/13  | 31/12/13 | Use of powered mechanical equipment<br>for carrying out construction work at 7<br>Dai Kwai Street, Tai Po Industrial<br>Estate, Tai Po, N.T. during 0000 –<br>2400 hours on general holidays<br>(including Sundays), 0000 – 0700<br>hours and 1900 – 2400 hours on any<br>day not being a general holiday.   | Expired       |
| GW-RN0790-13               | 01/01/14  | 30/06/14 | Use of powered mechanical equipment<br>for carrying out construction work at 7<br>Dai Kwai Street, Tai Po Industrial<br>Estate, Tai Po, N.T. during 0000 –<br>2400 hours on general holidays<br>(including Sundays), 0000 – 0700<br>hours and 1900 – 2400 hours on any<br>day not being a general holiday.   | Expired       |

| Table 5.1 | Summary of Environmental Licensing and Permit Status |
|-----------|--|
|-----------|--|

| Permit / License No.    | Valid        | Period            | - Details  | Status |  |
|-------------------------|--------------|-------------------|--|--------|--|
| remit / License No.     | From         | То                | Details  | Status |  |
| Discharge Licence       |              |                   |  |        |  |
| WT00007782-2010         | 25/10/10     | 31/10/15          | Discharge of industrial trade effluent:<br>Water Control Zone: Tolo Harbour and<br>Channel<br>Discharge Points: Communal drain for<br>the carriage of surface drainage water |        |  |
| Waste Disposal (Cher    | nical Waste) |                   |  |        |  |
| WPN : 5213-727-C2397-16 | 09/07/10     | End of<br>Project | Disposal of Chemical Waste including<br>spent oil, lubricating oil, diesel oil and<br>methanol, surplus paint, thinner   | Valid  |  |

#### **Status of Waste Management**

5.5 The Construction and Demolition (C&D) materials generated in the reporting month was mainly general refuse. The quantities of waste generated in this reporting month are summarized in **Appendix K**.

#### **Implementation Status of Environmental Mitigation Measures**

- 5.6 According to the EIA Study Report, Environmental Permit and the EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An updated summary of the EMIS is provided in **Appendix J**.
- 5.7 During site inspections in the reporting month, no non-conformance was identified. No observations and recommendations made during the audit sessions.

#### **Summary of Exceedances**

5.8 No exceedance of monitoring results was recorded in the reporting month. Summary of exceedance is provided in **Appendix G**.

#### **Implementation Status of Event Action Plans**

5.9 The Event Action Plans for air quality, construction noise and landfill gas monitoring are presented in **Appendix I**. No exceedance was recorded and thus no action was required to be implemented.

#### **Summary of Complaint and Prosecution**

- 5.10 No environmental related complaint, prosecution or notification of summons was received in the reporting month.
- 5.11 There was no environmental complaint, prosecution or notification of summon received since the Project commencement. The Complaint Log is attached in **Appendix L.**

#### **6 FUTURE KEY ISSUES**

6.1 The EM&A programme was terminated on 9<sup>th</sup> January 2015. No future key issues shall be considered.

#### 7 CONCLUSIONS AND RECOMMENDATIONS

#### Conclusions

- 7.1 Environmental monitoring and audit works were conducted in the reporting month. Site inspections were conducted on a weekly basis. The results were reviewed and checked.
- 7.2 No exceedance of monitoring results was recorded in the reporting month.
- 7.3 There was no environmental complaint, prosecution or notification of summons received.


#### Recommendations


7.4 According to the environmental audit performed in the reporting month, the following recommendations were made:

#### Waste / Chemical Management

- Avoid accumulation of C&D waste materials or general refuse on site.
- Provide proper rubbish bins / skips for waste collection.
- Sort and disposal of C&D waste and general refuse properly.
- 7.5 The EM&A programme was terminated on 9<sup>th</sup> January 2015.

FIGURES





F:\MA0010\DRAWING\BASELINE\FIGURE 1.2.DWG

APPENDIX A ACTION AND LIMIT LEVELS

# **APPENDIX A – Action and Limit Levels**

#### 1-Hour TSP

| Location | Action Level, µg/m <sup>3</sup> | Limit Level, µg/m <sup>3</sup> |
|----------|---------------------------------|--------------------------------|
| CAM1     | 315                             |                                |
| CAM2     | 336                             | 500                            |
| CAM3     | 344                             |                                |

#### 24-Hour TSP

| Location | Action Level, µg/m <sup>3</sup> | Limit Level, µg/m <sup>3</sup> |
|----------|---------------------------------|--------------------------------|
| CAM1     | 171                             |                                |
| CAM2     | 177                             | 260                            |
| CAM3     | 192                             |                                |

#### **Construction Noise**

| Time Period  | Action Level                                    | Limit Level |
|--|---|-------------|
| 0700-1900 hrs on normal weekdays                                   |   | 75 dB(A)    |
| 0700-2300 hrs on holidays; and 1900-<br>2300 hrs on all other days | When one<br>documented<br>complaint is received | 70* dB(A)   |
| 2300-0700 hrs of next day  |   | 55* dB(A)   |

Notes:

\* The Area Sensitivity Rating for Station NM1 is taken as C, due to the nearby industrial area, according to Table 1 of EPD's Technical Memorandum on Noise from Construction Work other than Percussive Piling.

# <u>Landfill Gas</u>

| Parameter      | Limit Level                     | Action  |
|----------------|---------------------------------|---|
|                | <19%                            | Ventilate to restore oxygen to >19%   |
| Oxygen         | <18%                            | Stop works<br>Evacuate personnel / prohibit entry<br>Increase ventilation to restore<br>oxygen to >19%          |
| Methane        | >10% LEL (i.e. >0.5% by volume) | Post "No Smoking" signs<br>Prohibit hot works<br>Ventilate to restore methane to<br><10% LEL                    |
|                | >20% LEL (i.e. >1% by volume)   | Stop works<br>Evacuate personnel / prohibit entry<br>Increase ventilation to restore<br>methane to <10%         |
|                | >0.5%                           | Ventilate to restore carbon dioxide to <0.5%  |
| Carbon Dioxide | >1.5%                           | Stop works<br>Evacuate personnel / prohibit entry<br>Increase ventilation to restore carbon<br>dioxide to <0.5% |

APPENDIX B COPIES OF CALIBRATION CERTIFCATES

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



|                   |                               |   |                         |                        |                         | File No.                    | MA0010/37/0060                                |
|-------------------|-------------------------------|---|-------------------------|------------------------|-------------------------|-----------------------------|---|
| Station           | CAM1 - Govern                 | ment Staff Quarte   | buarter Operator:       |                        | WK                      |                             |   |
| Date:             | 8-Dec-14                      |   |                         |                        |                         |                             |   |
| Equipment No.:    | A-01-37                       |   |                         |                        |                         |                             |   |
| • 1.5.+++         |                               |   | Ambient                 | Condition              | ÷                       |                             | · · · · · · · · ·                             |
| Temperatu         | re Ta (K)                     | 288.2   | Pressure, Pa            |                        | 769.5                   |                             |   |
| Tomperata         | io, iu (ii)                   | 200.2   | 11005410,11             | (iiiiiii)              |                         |                             |   |
|                   |                               | Ori   | fice Transfer St        | andard Inform          | ation                   |                             | ne di stata ne più e presidenti<br>Manetta di |
| Equipme           | ent No.:                      | A-04-04   | Slope, mc               | 0.0582                 | Intercept, bc -0.0249   |                             |   |
| Last Calibra      | ation Date:                   | 27-Sep-14   |                         |                        | oe = [ΔH x (Pa/76       |                             |   |
| Next Calibr       | ation Date:                   | 26-Sep-15   |                         | Qstd = $\{[\Delta H]$  | x (Pa/760) x (298       | /Ta)] <sup>1/2</sup> -bc} / | mc  |
|                   |                               | •   |                         |                        |                         |                             |   |
|                   |                               |   | Calibration o           | f TSP Sampler          |                         |                             |   |
| Calibration       |                               | Orfi  | ce                      |                        |                         | HVS                         |   |
| Point             | ∆H (orifice),<br>in. of water | [ΔH x (Pa/760) x (298/Ta)] <sup>1/2</sup>                     |                         | Qstd (CFM)<br>X - axis | ∆W<br>(HVS), in. of oil | [ΔW x (Pa/7                 | 60) x (298/Ta)] <sup>1/2</sup> Y-<br>axis     |
| 1                 | 11.8                          | 3.  | 51                      | 60.82                  | 7.9                     |                             | 2.88  |
| 2                 | 9.7                           | 3.  | 19                      | 55.18                  | 6.4                     |                             | 2.59  |
| 3                 | 7.6                           | 2.  | 82                      | 48.89                  | 5.0                     |                             | 2.29  |
| 4                 | 5.4                           | 2.  | 38                      | 41.28                  | 3.3                     |                             | 1.86  |
| 5                 | 3.3                           | 1.  | 86                      | 32.36                  | 2.1                     |                             | 1.48  |
| Slope , mw =      | -                             | -   |                         | Intercept, bw          | -0.145                  | 3                           |   |
| Correlation c     |                               | 0.99  |                         |                        |                         |                             |   |
| *If Correlation ( | Coefficient < 0.99            | 0, check and recal  | ibrate.                 |                        |                         |                             |   |
|                   |                               |   | Set Point (             | Calculation            |                         |                             |   |
| From the TSP F    | ield Calibration (            | Curve, take Qstd =  |                         |                        |                         |                             |   |
|                   |                               | e "Y" value accor   |                         |                        |                         |                             |   |
|                   |                               |   | -                       |                        |                         |                             |   |
|                   |                               | mw x Q  | std + bw = $[\Delta W]$ | ' x (Pa/760) x (2      | .98/Ta)] <sup>1/2</sup> |                             |   |
| Therefore S       | et Point: W == ( m            | $1 \le 1 \le$ | v ( 760 / Pa ) v (      | $T_{9}/208) =$         | 3.77                    |                             |   |
| Therefore, 3      | -(1)                          | IW X QSIU + UW J  | x(/00/14)X(             | 147 290 )              |                         |                             |   |
|                   |                               |   |                         |                        |                         |                             |   |
|                   |                               |   |                         |                        |                         |                             |   |
| Remarks:          |                               |   |                         |                        |                         |                             |   |
|                   |                               |   |                         |                        |                         |                             |   |
|                   | · ····                        |   | 1                       | 1                      |                         |                             |   |
| Conducted by:     | WK. Jang                      | Signature:  | Ku                      | víni /                 | -                       | Date:                       | 8/12/14                                       |
| Checked by:       |                               | Signature:  |                         |                        | _                       | Date:                       | B December de                                 |
| -                 |                               | -   |                         | V                      |                         | -                           |   |

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



| Station       CAM2 - Hung Hing Printing Centre       Operator:       WK         Date:       8-Dec-14       Next Due Date:       7-Feb-15         Equipment No.:       A-01-40       Serial No.       10239         Ambient Condition         Temperature, Ta (K)       288.1       Pressure, Pa (mmHg)       74         Orifice Transfer Standard Information         Equipment No.:       A-04-04       Slope, mc       0.0582       Intercept, bc         Last Calibration Date:       27-Sep-14       mc x Qstd + bc = [ $\Delta$ H x (Pa/760) x (29         Next Calibration Date:       26-Sep-15       Qstd = {[ $\Delta$ H x (Pa/760) x (298/Ta)] <sup>1/2</sup>  |  |
|--|--|
| Equipment No.:       A-01-40       Serial No.       10239         Ambient Condition       Intercept       Intercept <td></td>  |  |
| Ambient Condition         Temperature, Ta (K)       288.1       Pressure, Pa (mmHg)       76         Orifice Transfer Standard Information         Equipment No.:       A-04-04       Slope, mc       0.0582       Intercept, bc         Last Calibration Date:       27-Sep-14       mc x Qstd + bc = [\DeltaH x (Pa/760) x (29)  |  |
| Temperature, Ta (K)     288.1     Pressure, Pa (mmHg)     74       Orifice Transfer Standard Information       Equipment No.:     A-04-04     Slope, mc     0.0582     Intercept, bc       Last Calibration Date:     27-Sep-14     mc x Qstd + bc = [ΔH x (Pa/760) x (29)   |  |
| Orifice Transfer Standard Information         Equipment No.:       A-04-04       Slope, mc       0.0582       Intercept, bc         Last Calibration Date:       27-Sep-14       mc x Qstd + bc = [ΔH x (Pa/760) x (29)]   |  |
| Equipment No.:A-04-04Slope, mc $0.0582$ Intercept, bcLast Calibration Date:27-Sep-14mc x Qstd + bc = [ $\Delta H x$ (Pa/760) x (29   | 69.4   |
| Equipment No.:A-04-04Slope, mc $0.0582$ Intercept, bcLast Calibration Date:27-Sep-14mc x Qstd + bc = [ $\Delta H x$ (Pa/760) x (29   |  |
| Last Calibration Date: $27$ -Sep-14mc x Qstd + bc = [ $\Delta$ H x (Pa/760) x (29  | -0.0249  |
| 12   |  |
| Next Calibration Date. 20-Sep-15 Quart A (147-00) A (250-14)   |  |
| •  |  |
| Calibration of TSP Sampler   |  |
| Colibration  | IVS  |
| $\begin{array}{c} \text{Canoration} \\ \text{Point} \end{array} \begin{array}{c} \Delta \text{H (orifice),} \\ \text{in. of water} \end{array} \begin{bmatrix} \Delta \text{H x (Pa/760) x (298/Ta)} \end{bmatrix}^{1/2} \\ \begin{array}{c} \text{Qstd (CFM)} \\ \textbf{X - axis} \end{array} \begin{array}{c} \Delta \text{W} \\ (\text{HVS), in. of oil} \end{array} \begin{bmatrix} \Delta \text{W x} \\ \end{array} \end{array}$   | (Pa/760) x (298/Ta)] <sup>1/2</sup> Y-<br>axis |
| 1 11.6 3.49 60.31 8.1  | 2.91   |
| 2 9.8 3.20 55.47 6.5   | 2.61   |
| 3 7.5 2.80 48.58 5.0   | 2.29   |
| 4 5.1 2.31 40.13 3.3   | 1.86   |
| 5 3.2 1.83 31.88 2.0   | 1.45   |
| By Linear Regression of Y on X           Slope , mw =  | ·  |
| *If Correlation Coefficient < 0.990, check and recalibrate.  |  |
|  |  |
| Set Point Calculation  |  |
| From the TSP Field Calibration Curve, take $Qstd = 43$ CFM   |  |
| From the Regression Equation, the "Y" value according to   |  |
| mw x Qstd + bw = $[\Delta W x (Pa/760) x (298/Ta)]^{1/2}$  |  |
| Therefore, Set Point; $W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) = 3.84$  |  |
| $\frac{1}{100000, 501000, 901000, 90000} = \frac{3.84}{3.84}$  |  |
|  |  |
|  |  |
| Remarks:   |  |
|  |  |
|  | 0/10/11/                                       |
| Conducted by: <u>IAK lang</u> Signature: <u>Huran</u> Date:  | 8/12/14  |
| Checked by: $\begin{array}{c} & & \\$ | 6 December (                                   |

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



File No. MA0010/35/0060

| WK  |
|---|
| Feb-15  |
| 0810  |
|   |
|   |
| 769.6   |
|   |
|   |
| rcept, bc -0.0249                                     |
| $(298/Ta)]^{1/2}$                                     |
| (298/Ta)] <sup>1/2</sup> -bc} / mc                    |
|   |
|   |
| HVS   |
| $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y- |
| foil axis   |
| 2.80  |
| 2.51  |
| 2.24  |
| 1.86  |
| 1.45  |
| 3   |
| 0.0867  |
|   |
|   |
|   |
|   |
|   |
|   |
|   |
|   |
|   |
| .0867   |
| .0867   |
| .0867   |
| .0867   |
| .0867   |
| 3.60  |
| <u>р.0867</u><br>3.60<br>Date: <u>8[(г]14</u>         |
| 3.60  |
|   |



WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com,hk

#### TEST REPORT

| Calibration Orifice |
|---------------------|
| 0993                |
| TE-5025A            |
| 27 September 2014   |
|                     |

Manufacturer Temperature,Ta (K) Pressure, Pa (mmHg) Equipment No.:

TISCH 299 761.8 A-04-04

| Plate | Diff.Vol (m <sup>3</sup> ) | Diff.Time (min) | Diff.Hg (mm) | Diff.H₂O (in.) |
|-------|----------------------------|-----------------|--------------|----------------|
| 1     | 1.00                       | 1.4230          | 3.3          | 2.00           |
| 2     | 1.00                       | 1.0050          | 6.5          | 4.00           |
| 3     | 1.00                       | 0.8950          | 8.2          | 5.00           |
| 4     | 1.00                       | 0.8570          | 9.0          | 5.50           |
| 5     | - 1.00                     | 0.7080          | 13.0         | 8.00           |

#### DATA TABULATION

| Vstd   | (X axis)<br>Qstd | (Y axis) |
|--------|------------------|----------|
| 0.9947 | 0.6990           | 1.4135   |
| 0.9905 | 0.9856           | 1.9990   |
| 0.9883 | 1.1042           | 2.2350   |
| 0.9872 | 1.1519           | 2.3441   |
| 0.9820 | 1.3870           | 2.8270   |

Y axis= SQRT[H<sub>2</sub>O(Pa/760)(298/Ta)] Qstd Slope ( m ) = <u>2.05398</u>

Intercept (b) =  $\frac{-0.02487}{-0.02487}$ 

Coefficient (r) = 0.99996

| Va          | (X axis)                 | (Y axis) |
|-------------|--------------------------|----------|
|             | Qa                       |          |
| 0.9957      | 0.6997                   | 0.8860   |
| 0.9915      | 0.9865                   | 1.2530   |
| 0.9892      | 1.1053                   | 1.4009   |
| 0.9882      | 1.1531                   | 1.4693   |
| 0.9829      | 1.3883                   | 1.7720   |
| Y axis= SQR | T[H <sub>2</sub> O(Ta/Pa | )]       |

Qa Slope ( m ) = <u>1.28617</u>

Intercept (b) = -0.01559Coefficient (r) = 0.99996

0.99999

#### CALCULATIONS

Vstd=Diff. Vol[(Pa-Diff.Hg)/760](298/Ta) Qstd=Vstd/Time Va=Diff.Vol[(Pa-Diff.Hg)/Pa] Qa=Va/Time

For subsequent flow rate calculations:  $Qstd=I/m{[SQRT(H_2O(Pa/760)(298/Ta))]-b}$  $Qa=I/m{[SQRT H_2O(Ta/Pa)]-b}$ 

> PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.


Fizik /la

PATRICK TSE Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrat or tested.

WELLAB 歷 Testing & Research 力 WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### **TEST REPORT**



Y-axis equations:

Qstd series: SQRT[△H(Pa/Pstd)(Tstd/Ta)]

Qa series: SQRT[ $\triangle$  H(Ta/Pa)]

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrat or tested.



ATTN:

WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

# **TEST REPORT**

# APPLICANT:Cinotech Consultants Limited<br/>Room 1710, Technology Park,<br/>18 On Lai Street,<br/>Shatin, NT, Hong KongTest H<br/>Date I<br/>Date I

Mr. W.K Tang

| Test Report No.: | CA/140426  |
|------------------|------------|
| Date of Issue:   | 2014-04-27 |
| Date Received:   | 2014-04-26 |
| Date Tested:     | 2014-04-26 |
| Date Completed:  | 2014-04-27 |
| Next Due Date:   | 2015-04-26 |
| Page:            | 1 of 1     |

# Certificate of Calibration

#### Item for calibration:

| Description   | : RS232 Integral Vane Digital Anemometer |
|---------------|--|
| Manufacturer  | : AZ Instrument                          |
| Model No.     | : AZ8904                                 |
| Serial No.    | : 974835                                 |
| Equipment No. | : A-03-03                                |

#### **Test conditions:**

| Room Temperature  | : 19 degree Celsius |
|-------------------|---------------------|
| Relative Humidity | : 60%               |
| Pressure          | : 101.4 kPa         |

#### Methodology:

The anemometer has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### **Results:**

|                             | Reference Set Point | Instrument Readings |
|-----------------------------|---------------------|---------------------|
| Measuring Air Velocity, m/s | 2.00                | 2.00                |
| Temperature, °C             | 21.0                | 21.0                |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### **TEST REPORT**

# APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No.: | C/N/140919/3 |
|------------------|--------------|
| Date of Issue:   | 2014-09-21   |
| Date Received:   | 2014-09-19   |
| Date Tested:     | 2014-09-21   |
| Date Completed:  | 2014-09-21   |
| Next Due Date:   | 2015-09-20   |
| Page:            | 1 of 1       |

ATTN:

Mr. W.K. Tang

# **Certificate of Calibration**

#### Item for calibration:

| Description    | : 'SVANTEK' Integrating Sound Level Meter |
|----------------|---|
| Manufacturer   | : SVANTEK                                 |
| Model No.      | : SVAN 955                                |
| Serial No.     | : 12563                                   |
| Microphone No. | : 34377                                   |
| Equipment No.  | : N-08-03                                 |
|                |   |

#### **Test conditions:**

Room Temperatre Relative Humidity : 23 degree Celsius : 55%

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### **Results:**

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94                      | 94.0                    |
| 114                     | 114.0                   |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

#### **TEST REPORT** Test Report No.: C/N/141003/1 **Cinotech Consultants Limited APPLICANT:** Date of Issue: 2014-10-04 Room 1710, Technology Park, Date Received: 2014-10-03 18 On Lai Street, Date Tested: 2014-10-03 Shatin, NT, Hong Kong Date Completed: 2014-10-04 Next Due Date: 2015-10-03 Page: 1 of 1 **ATTN:** Mr. W.K. Tang Item for calibration: : Acoustical Calibrator Description : SVANTEK Manufacturer Model No. : SV30A Serial No. : 24803 Equipment No. : N-09-03 **Test conditions:** : 22 degree Celsius Room Temperatre **Relative Humidity** : 56% Methodology: The Sound Level Calibrator has been calibrated in accordance with the

documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### **Results:**

| Sound Pressure Level (1kHz) | Measured SPL | Tolerance      |
|-----------------------------|--------------|----------------|
| At 94 dB SPL                | 94.0         | 94.0 ± 0.1 dB  |
| At 114 dB SPL               | 114.0        | 114.0 ± 0.1 dB |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.

APPENDIX C ENVIRONMENTAL MONITORING SCHEDULE

### Contract No. DC/2009/09 - Construction of Tai Po Sewage Treatment Works - Stage 5 Phase 2B Impact Air Quality and Noise Monitoring Schedule for January 2015

| Sunday | Monday    | Tuesday | Wednesday       | Thursday         | Friday          | Saturday        |
|--------|-----------|---------|-----------------|------------------|-----------------|-----------------|
|        |           |         |                 | 1-Jan            | 2-Jan           | 3-Jan           |
|        |           |         |                 |                  |                 |                 |
|        |           |         |                 |                  |                 |                 |
|        |           |         |                 |                  |                 |                 |
|        |           |         |                 |                  |                 |                 |
| 4-Jan  | 5-Jan     | 6-Jan   | 7-Jan           | 8-Jan            | 9-Jan           | 10-Jan          |
|        | 1 hr TSP  |         | 1 hr TSP        | 1 hr TSP         |                 |                 |
|        | 1 11 151  |         | Noise           | 1 11 101         |                 |                 |
|        | 24 hr TSP |         |                 |                  |                 |                 |
|        |           |         |                 |                  |                 |                 |
| 11-Jan | 12-Jan    | 13-Jan  | 14-Jan          | 15-Jan           | 16-Jan          | 17-Jan          |
|        |           |         |                 |                  |                 |                 |
|        |           |         |                 |                  |                 |                 |
|        |           |         |                 |                  |                 |                 |
|        |           |         |                 |                  |                 |                 |
| 18-Jan | 19-Jan    | 20-Jan  | 21-Jan          | 22-Jan           | 23-Jan          | 24-Jan          |
|        |           |         |                 |                  |                 |                 |
|        |           |         |                 |                  |                 |                 |
|        |           |         |                 |                  |                 |                 |
|        |           |         |                 |                  |                 |                 |
| 25-Jan | 26-Jan    | 27-Jan  | 28-Jan          | 29-Jan           | 30-Jan          | 31-Jan          |
| Jan    | 20-3an    | 27-3an  | 20- <b>J</b> an | 27- <b>3</b> dii | 50- <b>J</b> an | 51- <b>5</b> an |
|        |           |         |                 |                  |                 |                 |
|        |           |         |                 |                  |                 |                 |
|        |           |         |                 |                  |                 |                 |
|        |           |         |                 |                  |                 |                 |

APPENDIX D 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

#### Appendix D - 1-hour TSP Monitoring Results

#### Station CAM1 Government Staff Quarters

| Date     | Sampling | Weather   | Air       | Atmospheric   | Filter W | eight (g) | Particulate | Elapse  | e Time  | Sampling   | Flow Rate | e (m <sup>3</sup> /min.) | Av. flow              | Total vol.        | Conc.                |
|----------|----------|-----------|-----------|---------------|----------|-----------|-------------|---------|---------|------------|-----------|--------------------------|-----------------------|-------------------|----------------------|
| Dale     | Time     | Condition | Temp. (K) | Pressure (Pa) | Initial  | Final     | weight (g)  | Initial | Final   | Time(hrs.) | Initial   | Final                    | (m <sup>3</sup> /min) | (m <sup>3</sup> ) | (µg/m <sup>3</sup> ) |
| 5-Jan-15 | 9:00     | Sunny     | 291.8     | 764.7         | 3.1620   | 3.1803    | 0.0183      | 24053.1 | 24054.1 | 1.0        | 1.21      | 1.21                     | 1.21                  | 72.6              | 252                  |
| 7-Jan-15 | 11:00    | Cloudy    | 290.9     | 767.3         | 3.2531   | 3.2615    | 0.0084      | 24078.1 | 24079.1 | 1.0        | 1.21      | 1.21                     | 1.21                  | 72.8              | 115                  |
| 8-Jan-15 | 9:00     | Cloudy    | 287.1     | 773.0         | 3.2198   | 3.2317    | 0.0119      | 24079.1 | 24080.1 | 1.0        | 1.23      | 1.23                     | 1.23                  | 73.5              | 162                  |
|          |          |           |           |               |          |           |             |         |         |            |           |                          |                       | Min               | 115                  |
|          |          |           |           |               |          |           |             |         |         |            |           |                          |                       | Max               | 252                  |
|          |          |           |           |               |          |           |             |         |         |            |           |                          |                       | Average           | 176                  |

#### Station CAM2

#### Heng Hing Printing Centre


| Date     | Sampling | Weather   | Air       | Atmospheric   | Filter W | eight (g) | Particulate | Elapse  | e Time  | Sampling   | Flow Rate | e (m <sup>3</sup> /min.) | Av. flow              | Total vol.        | Conc.                |
|----------|----------|-----------|-----------|---------------|----------|-----------|-------------|---------|---------|------------|-----------|--------------------------|-----------------------|-------------------|----------------------|
| Dale     | Time     | Condition | Temp. (K) | Pressure (Pa) | Initial  | Final     | weight (g)  | Initial | Final   | Time(hrs.) | Initial   | Final                    | (m <sup>3</sup> /min) | (m <sup>3</sup> ) | (µg/m <sup>3</sup> ) |
| 5-Jan-15 | 9:00     | Sunny     | 291.8     | 764.7         | 3.1810   | 3.1931    | 0.0121      | 30328.3 | 30329.3 | 1.0        | 1.20      | 1.20                     | 1.20                  | 72.1              | 168                  |
| 7-Jan-15 | 11:00    | Cloudy    | 290.9     | 767.3         | 3.1417   | 3.1474    | 0.0057      | 30353.3 | 30354.3 | 1.0        | 1.20      | 1.20                     | 1.20                  | 72.3              | 79                   |
| 8-Jan-15 | 9:00     | Cloudy    | 287.1     | 773.0         | 3.2073   | 3.2152    | 0.0079      | 30354.3 | 30355.3 | 1.0        | 1.22      | 1.22                     | 1.22                  | 73.0              | 108                  |
|          |          |           |           |               |          |           |             |         |         |            |           |                          |                       | N Alian           | 70                   |

| 73.0    | 108 |
|---------|-----|
| Min     | 79  |
| Max     | 168 |
| Average | 118 |
|         |     |

#### Appendix D - 1-hour TSP Monitoring Results

#### Station CAM3 Talcon Industrial Ltd

| Date     | Sampling | Weather   | Air       | Atmospheric   | Filter W | eight (g) | Particulate | Elapse  | e Time  | Sampling   | Flow Rate | ə (m <sup>3</sup> /min.) | Av. flow              | Total vol.        | Conc.                |
|----------|----------|-----------|-----------|---------------|----------|-----------|-------------|---------|---------|------------|-----------|--------------------------|-----------------------|-------------------|----------------------|
| Dale     | Time     | Condition | Temp. (K) | Pressure (Pa) | Initial  | Final     | weight (g)  | Initial | Final   | Time(hrs.) | Initial   | Final                    | (m <sup>3</sup> /min) | (m <sup>3</sup> ) | (µg/m <sup>3</sup> ) |
| 5-Jan-15 | 9:00     | Sunny     | 291.8     | 764.7         | 3.1721   | 3.1886    | 0.0165      | 24462.9 | 24463.9 | 1.0        | 1.21      | 1.20                     | 1.21                  | 72.3              | 228                  |
| 7-Jan-15 | 11:00    | Cloudy    | 290.9     | 767.3         | 3.1876   | 3.1970    | 0.0094      | 24487.9 | 24488.9 | 1.0        | 1.21      | 1.21                     | 1.21                  | 72.5              | 130                  |
| 8-Jan-15 | 9:00     | Cloudy    | 287.1     | 773.0         | 3.2181   | 3.2273    | 0.0092      | 24488.9 | 24489.9 | 1.0        | 1.22      | 1.22                     | 1.22                  | 73.3              | 126                  |
|          |          |           |           |               |          |           |             |         |         |            |           |                          |                       | Min               | 126                  |
|          |          |           |           |               |          |           |             |         |         |            |           |                          |                       | Max               | 228                  |
|          |          |           |           |               |          |           |             |         |         |            |           |                          |                       | Average           | 161                  |



APPENDIX E 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

### Appendix E - 24-hour TSP Monitoring Results

#### Station CAM1 Government Staff Quarters


| Start Date | Weather   | Air       | Atmospheric   | Filter W | eight (g) | Particulate | Elapse  | e Time  | Sampling   | Flow Rate | e (m <sup>3</sup> /min.) | Av. flow              | Total vol.        | Conc.                |
|------------|-----------|-----------|---------------|----------|-----------|-------------|---------|---------|------------|-----------|--------------------------|-----------------------|-------------------|----------------------|
| Start Date | Condition | Temp. (K) | Pressure (Pa) | Initial  | Final     | weight (g)  | Initial | Final   | Time(hrs.) | Initial   | Final                    | (m <sup>3</sup> /min) | (m <sup>3</sup> ) | (µg/m <sup>3</sup> ) |
| 5-Jan-15   | Cloudy    | 291.9     | 764.3         | 3.1776   | 3.3360    | 0.1584      | 24054.1 | 24078.1 | 24.0       | 1.21      | 1.21                     | 1.21                  | 1742.2            | 91                   |

#### Station CAM2 Heng Hing Printing Centre

| Start Date | Weather   | Air       | Atmospheric   | Filter W | eight (g) | Particulate | Elapse  | e Time  | Sampling   | Flow Rate | (m <sup>3</sup> /min.) | Av. flow              | Total vol.        | Conc.                |
|------------|-----------|-----------|---------------|----------|-----------|-------------|---------|---------|------------|-----------|------------------------|-----------------------|-------------------|----------------------|
| Start Date | Condition | Temp. (K) | Pressure (Pa) | Initial  | Final     | weight (g)  | Initial | Final   | Time(hrs.) | Initial   | Final                  | (m <sup>3</sup> /min) | (m <sup>3</sup> ) | (µg/m <sup>3</sup> ) |
| 5-Jan-15   | Cloudy    | 292.6     | 764.0         | 3.1583   | 3.2861    | 0.1278      | 30329.3 | 30353.3 | 24.0       | 1.20      | 1.20                   | 1.20                  | 1726.8            | 74                   |

#### Station CAM3 Talcon Industrial Ltd


| Start Date | Weather   | Air       | Atmospheric   | Filter W | eight (g) | Particulate | Elapse  | e Time  | Sampling   | Flow Rate | e (m <sup>3</sup> /min.) | Av. flow              | Total vol.        | Conc.                |
|------------|-----------|-----------|---------------|----------|-----------|-------------|---------|---------|------------|-----------|--------------------------|-----------------------|-------------------|----------------------|
| Start Date | Condition | Temp. (K) | Pressure (Pa) | Initial  | Final     | weight (g)  | Initial | Final   | Time(hrs.) | Initial   | Final                    | (m <sup>3</sup> /min) | (m <sup>3</sup> ) | (µg/m <sup>3</sup> ) |
| 5-Jan-15   | Cloudy    | 292.6     | 764.0         | 3.1362   | 3.3354    | 0.1992      | 24463.9 | 24487.9 | 24.0       | 1.20      | 1.20                     | 1.20                  | 1732.6            | 115                  |



APPENDIX F NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

# Appendix F - Noise Monitoring Results

| Location NM1 | - Governme | ent Staff Quar | ters            |                 |                 |
|--------------|------------|----------------|-----------------|-----------------|-----------------|
| Dete         | Time       | W/a ath a r    | dE              | 3 (A) (30-min)  |                 |
| Date         | Time       | Weather        | L <sub>eq</sub> | L <sub>10</sub> | L <sub>90</sub> |
| 7-Jan-15     | 10:35      | Cloudy         | 59.8            | 62.4            | 57.7            |



APPENDIX G SUMMARY OF EXCEEDANCE

### **APPENIDX G – SUMMARY OF EXCEEDANCE**

**Reporting Month:** January 2015

- a) Exceedance Report for 1-hr TSP (NIL)
- b) Exceedance Report for 24-hr TSP (NIL)
- c) Exceedance Report for Construction Noise (NIL)
- d) Exceedance Report for Landfill Gas (NIL)

APPENDIX H SITE AUDIT SUMMARY

### **Record Summary of Environmental Site Inspection**

#### **Inspection Information**

| Checklist Reference Number | 150109                 |
|----------------------------|------------------------|
| Date                       | 9 January 2015(Friday) |
| Time                       | 10:30 -11:30           |

| Ref. No. | Non-Compliance  | Related Item<br>No. |
|----------|-----------------|---------------------|
| _        | None identified | -                   |

| Ref. No. | Remarks/Observations  | Related Item<br>No. |
|----------|---|---------------------|
|          | Part B - Water Quality  |                     |
|          | • No environmental deficiency was identified during the site inspection.  |                     |
|          | Part C - Air Quality  |                     |
|          | • No environmental deficiency was identified during the site inspection.  |                     |
|          | Part D – Noise  |                     |
|          | • No environmental deficiency was identified during the site inspection.  |                     |
|          | <ul> <li><i>Part E – Waste / Chemical Management</i></li> <li>No environmental deficiency was identified during the site inspection.</li> </ul> |                     |
|          | Part F - Permit / Licenses  |                     |
|          | • No environmental deficiency was identified during the site inspection.  |                     |
|          | Part G – Reminder   |                     |
|          | • No environmental deficiency was identified during the site inspection.  |                     |
|          | Others  |                     |
|          | Follow-up on previous audit section (Ref. No.:141229), no environmental deficiency was identified during the site inspection.                   |                     |

|             | Name               | Signature | Date           |
|-------------|--------------------|-----------|----------------|
| Recorded by | Harris Wong        | catho     | 9 January 2015 |
| Checked by  | Dr. Priscilla Choy | wFL       | 9 January 2015 |

APPENDIX I EVENT ACTION PLANS

### **APPENDIX I** (1) – Event Action Plan for Air Quality Monitoring (Construction Phase)

| EVENT   |  | ACTION   |   |  |  |  |  |  |  |  |
|---|--|--|---|--|--|--|--|--|--|--|
| EVENI   | ET   | IEC  | ER  | CONTRACTOR   |  |  |  |  |  |  |
| ACTION LEVEL  |  |  |   |  |  |  |  |  |  |  |
| 1. Exceedance for one sample                            | <ol> <li>Identify source, investigate the causes of<br/>exceedance and propose remedial measures;</li> <li>Inform IEC and ER;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily.</li> </ol>  | <ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ol>   | 1. Notify Contractor.   | <ol> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate.</li> </ol>  |  |  |  |  |  |  |
| 2. Exceedance for two<br>or more consecutive<br>samples | <ol> <li>Identify source;</li> <li>Inform IC(E) and ER;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>  | <ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible<br/>remedial measures;</li> <li>Advise the ET on the effectiveness of the<br/>proposed remedial measures;</li> <li>Supervise Implementation of remedial<br/>measures.</li> </ol> | <ol> <li>Confirm receipt of notification of<br/>exceedance in writing;</li> <li>Ensure remedial measures properly<br/>implemented.</li> </ol>   | <ol> <li>Submit proposals for remedial actions to<br/>IEC within three working days of<br/>notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>   |  |  |  |  |  |  |
| LIMIT LEVEL   |  |  |   |  |  |  |  |  |  |  |
| 1. Exceedance for one sample                            | <ol> <li>Identify source, investigate the causes of<br/>exceedance and propose remedial measures;</li> <li>Inform Contractor, IEC, ER, and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial<br/>actions and keep IEC, EPD and ER informed of<br/>the results.</li> </ol>   | <ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible<br/>remedial measures;</li> <li>Advise the ER on the effectiveness of the<br/>proposed remedial measures;</li> <li>Supervise implementation of remedial<br/>measures.</li> </ol> | <ol> <li>Confirm receipt of notification of<br/>exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly<br/>implemented.</li> </ol>   | <ol> <li>Take immediate action to avoid further<br/>exceedance;</li> <li>Submit proposals for remedial actions to<br/>IEC within three working days of<br/>notification;</li> <li>Implement the agreed proposals; 4. Amend<br/>proposal if appropriate.</li> </ol>   |  |  |  |  |  |  |
| 2. Exceedance for two<br>or more consecutive<br>samples | <ol> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Carry out analysis of Contractor's working<br/>procedures to determine possible mitigation to<br/>be implemented;</li> <li>Arrange meeting with IEC and ER to discuss the<br/>remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial<br/>actions and keep IC(E), EPD and ER informed<br/>of the results;</li> <li>If exceedance stops, cease additional<br/>monitoring.</li> </ol> | <ol> <li>Discuss amongst ER, ET, and Contractor<br/>on the potential remedial actions;</li> <li>Review Contractor's remedial actions<br/>whenever necessary to assure their<br/>effectiveness and advise the ER<br/>accordingly;</li> <li>Supervise the implementation of remedial<br/>measures.</li> </ol>                      | <ol> <li>Confirm receipt of notification of<br/>exceedance in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with<br/>the Contractor on the remedial measures<br/>to be implemented;</li> <li>Ensure remedial measures properly<br/>implemented;</li> <li>If exceedance continues, consider what<br/>portion of the work is responsible and<br/>instruct the Contractor to stop that<br/>portion of work until the exceedance is<br/>abated.</li> </ol> | <ol> <li>Take immediate action to avoid further<br/>exceedance;</li> <li>Submit proposals for remedial actions to<br/>IEC within three working days of<br/>notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not<br/>under control;</li> <li>Stop the relevant portion of works as<br/>determined by the ER until the exceedance<br/>is abated.</li> </ol> |  |  |  |  |  |  |

### APPENDIX I (2) – Event Action Plan for Construction Noise Monitoring (Construction Phase)

| EVENT        | ACTION   |  |   |  |  |  |  |  |  |
|--------------|--|--|---|--|--|--|--|--|--|
| EVENI        | ET   | IEC  | ER  | CONTRACTOR   |  |  |  |  |  |
| ACTION LEVEL | <ol> <li>Notify IEC and Contractor;</li> <li>Carry out investigation;</li> <li>Report the results of investigation to<br/>the IEC, ER and Contractor;</li> <li>Discuss with the Contractor and<br/>formulate remedial measures;</li> <li>Increase monitoring frequency to<br/>check mitigation effectiveness.</li> </ol>   | <ol> <li>Review the analyzed results submitted<br/>by the ET;</li> <li>Review the propose d remedial<br/>measures by the Contractor and advise<br/>the ER accordingly;</li> <li>Supervise the implementation of<br/>remedial measures.</li> </ol>  | <ol> <li>Confirm receipt of notification of failure<br/>in writing;</li> <li>Notify Contractor;</li> <li>Require Contractor to propose remedial<br/>measures for the analyzed noise<br/>problem;</li> <li>Ensure remedial measures are properly<br/>implemented.</li> </ol>   | <ol> <li>Submit noise mitigation proposals to<br/>IEC;</li> <li>Implement noise mitigation proposals.</li> </ol>   |  |  |  |  |  |
| LIMIT LEVEL  | <ol> <li>Identify source;</li> <li>Inform IEC, ER, EPD and Contractor;</li> <li>Repeat measurements to confirm<br/>findings;</li> <li>Increase monitoring frequency;</li> <li>Carry out analysis of Contractor's<br/>working procedures to determine<br/>possible mitigation to be implemented;</li> <li>Inform IEC, ER and EPD the causes<br/>and actions taken for the exceedances;</li> <li>Assess effectiveness of Contractor's<br/>remedial actions and keep IEC, EPD<br/>and ER informed of the results;</li> <li>If exceedance stops, cease additional<br/>monitoring.</li> </ol> | <ol> <li>Discuss amongst ER, ET, and<br/>Contractor on the potential remedial<br/>actions;</li> <li>Review Contractors remedial actions<br/>whenever necessary to assure their<br/>effectiveness and advise the ER<br/>accordingly;</li> <li>Supervise the implementation of<br/>remedial measures.</li> </ol> | <ol> <li>Confirm receipt of notification of failure<br/>in writing;</li> <li>Notify Contractor;</li> <li>Require Contractor to propose remedial<br/>measures for the analysed noise<br/>problem;</li> <li>Ensure remedial measures properly<br/>implemented;</li> <li>If exceedance continues, consider what<br/>portion of the work is responsible and<br/>instruct the Contractor to stop that<br/>portion of work until the exceedance is<br/>abated.</li> </ol> | <ol> <li>Take immediate action to avoid<br/>further exceedance;</li> <li>Submit proposals for remedial actions<br/>to IEC within 3 working days of<br/>notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still<br/>not under control;</li> <li>Stop the relevant portion of works as<br/>determined by the ER until the<br/>exceedance is abated.</li> </ol> |  |  |  |  |  |

### APPENDIX I (3) – Event Action Plan for Landfill Gas Monitoring (Construction Phase)

| Parameter      | Limit Level                     | Action Required  |
|----------------|---------------------------------|--|
| Oxygen         | <19%                            | Ventilate to restore oxygen to >19%                        |
|                | <18%                            | Stop works;  |
|                |                                 | Evacuate personnel / prohibit entry;                       |
|                |                                 | Increase ventilation to restore oxygen to > 19%            |
| Methane        | >10% LEL (i.e. >0.5% by volume) | Post "no smoking signs;                                    |
|                |                                 | Prohibit hot works;  |
|                |                                 | Ventilate to restore methane to <10% LEL                   |
|                | >20% LEL (i.e. >1% by volume)   | Stop works;  |
|                |                                 | Evacuate personnel / prohibit entry;                       |
|                |                                 | Increase ventilation to restore methane to <10% LEL        |
| Carbon Dioxide | >0.5%                           | Ventilate to restore carbon dioxide to <0.5%               |
|                | >1.5%                           | Stop works;  |
|                |                                 | Evacuate personnel / prohibit entry;                       |
|                |                                 | Increase ventilation to restore carbon dioxide to $<0.5\%$ |

APPENDIX J UPDATED ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

| Type of Impact | Recommended Mitigation Measures  | Status |  |  |  |  |
|----------------|--|--------|--|--|--|--|
| Air Quality    | Dust mitigation measures stipulated in <i>the Air Pollution Control (Construction Dust) Regulation</i> shall be incorporated to control dust emission. Notice shall be given to authority prior to commencing of work  |        |  |  |  |  |
| Noise          | Use of quiet PME   | N/A    |  |  |  |  |
|                | <ul> <li>Good Site Practice</li> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program;</li> <li>Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program;</li> <li>Mobile plant, if any, should be sited as far from NSRs as possible;</li> <li>Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and</li> <li>Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities.</li> </ul>  | V      |  |  |  |  |
| Water Quality  | The practices outlined in ProPECC PN 1/94 Construction Site Drainage should be adopted to minimize the potential water quality impacts from construction site runoff and various construction activities. The recommendation to install perimeter drains to collect site runoff and to properly treat the runoff by settlement tank/treatment system shall apply to all sites including those for mainlaying works. Minimum distances of 100 m should be maintained between the discharge points of construction site runoff and the existing WSD saltwater intake at Tai Po.  | V      |  |  |  |  |
|                | A discharge licence needs to be applied from EPD for discharging effluent from the construction site.<br>The discharge quality is required to meet the requirements specified in the discharge licence. All the<br>runoff and wastewater generated from the works areas should be treated so that it satisfies with all<br>the standards listed in the TM. Reuse and recycling of the treated effluent can minimize water<br>consumption and reduce the effluent discharge volume. The beneficial uses of the treated effluent<br>may include dust suppression, wheel washing and general cleaning. Monitoring of the discharge<br>quality of treated effluent should be part of the Environmental Monitoring and Audit (EM&A)<br>programme. Detailed effluent sampling programme for water quality control during construction<br>phase should be submitted to EPD, AFCD and WSD for approval prior to commencement of the<br>construction works.   | V      |  |  |  |  |
|                | The construction programme should be properly planned to minimize soil excavation, if any, in rainy seasons. This prevents soil erosion from exposed soil surfaces. Any exposed soil surfaces should also be properly protected to minimize dust emission. In areas where a large amount of exposed soils exist, earth bunds or sand bags should be provided. Exposed stockpiles should be covered with tarpaulin or impervious sheets at all time. The stockpiles of materials should be placed in the locations away from any stream courses so as to avoid releasing materials into the water bodies. Final surfaces of earthworks should be compacted and protected by permanent work. It is suggested that haul roads should be paved with concrete and the temporary access roads are protected using crushed stone or gravel, wherever practicable. Wheel washing facilities should be provided at all site exits to ensure that earth, mud and debris would not be carried out of the works areas by vehicles. | V      |  |  |  |  |
|                | Good site practices should be adopted to clean the rubbish and litter on the construction sites so as to prevent the rubbish and litter from dropping into the nearby environment. It is recommended to clean the construction sites on a regular basis.   | √      |  |  |  |  |

#### APPENDIX J – Updated Environmental Mitigation Implementation Schedule (During Construction Phase)

| Type of Impact | Recommended Mitigation Measures   | Status       |
|----------------|---|--------------|
|                | It is recommended to provide sufficient chemical toilets in the works areas. The toilet facilities should not be less than 30 m from any watercourse. A licensed waste collector should be deployed to clean the chemical toilets on a regular basis. The construction workers can also make use of the existing toilet facilities within the TPSTW as necessary.   | $\checkmark$ |
|                | Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage<br>or wastewater into the nearby environment during the construction phase of the project.<br>Implementation of environmental audit on the construction site can provide an effective control of<br>any malpractices and can achieve continual improvement of environmental performance on site.  | 1            |
|                | It is required to register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.  | 1            |
|                | Any service shop and minor maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken with the areas appropriately equipped to control these discharges.  | V            |
|                | <ul> <li>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance.<br/>The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under<br/>the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General<br/>requirements are given as follows:</li> <li>Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during<br/>storage, handling and transport</li> <li>Chemical waste containers should be suitably labelled to notify and warn the personnel who are<br/>handling the wastes to avoid accidents.</li> <li>Storage area should be selected at a safe location on site and adequate space should be allocated<br/>to the storage area.</li> </ul> | 1            |
|                | Marine water quality monitoring should be carried out under emergency condition or during maintenance of the THEES tunnel to verify the findings of the water quality modelling. It is recommended that the maintenance of the THEES tunnel, if unavoidable, should be conducted during winter season or low flow periods and to avoid the "blooming" season of algae (normally from April to June) if practicable. Details of the monitoring requirements are specified in the EM&A Manual.  | N/A          |

| Type of Impact      | Recommended Mitigation Measures  | Status |
|---------------------|--|--------|
| Waste<br>Management | <ul> <li>Good site practices during the construction activities include:</li> <li>Nomination of approved personnel, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.</li> <li>Training of site personnel in proper waste management and chemical waste handling procedures.</li> <li>Provision of sufficient waste disposal points and regular collection for disposal.</li> <li>Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.</li> <li>Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Facility.</li> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.</li> <li>A Waste Management Plan shall be prepared and this WMP shall be submitted to the Engineer for approval. One may make reference to ETWB TCW No. 15/2003 for details.</li> <li>In order to monitor the disposal of C&amp;D materials at landfills and public filling areas, and to control fly tipping, a trip-ticket system shall be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. One may make reference to WBTC No. 21/2002 for details.</li> <li>A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) shall be proposed.</li> </ul> | V      |
|                     | <ul> <li>Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:</li> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.</li> <li>To encourage collection of aluminum cans by individual collectors, separate labelled bins shall be provided to segregate this waste from other general refuse generated by the work force.</li> <li>Any unused chemicals or those with remaining functional capacity shall be recycled.</li> <li>Maximize the use of reusable steel formwork to reduce the amount of C&amp;D material.</li> <li>Prior to disposal of C&amp;D waste, it is recommended that wood, steel and other metals shall be separated for re-use and / or recycling to minimize the quantity of waste to be disposed of to landfill.</li> <li>Proper storage and site practices to minimize the potential for damage or contamination of construction materials.</li> <li>Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste.</li> <li>Minimize over ordering of concrete, mortars and cement grout by doing careful check before ordering</li> </ul>   | V      |
|                     | <i>General Refuse</i><br>General refuse shall be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D material. An enclosed and covered area is preferred to reduce the occurrence of 'wind blown' light material.  | V      |
|                     | <i>Construction &amp; Demolition (C&amp;D) Material</i><br>C&D material generated from the site formation and demolition works shall be sorted on-site into<br>inert C&D material (i.e. public fill) and C&D waste. In order to minimise the impact resulting from<br>collection and transportation of C&D material for off-site disposal, the excavated material<br>comprising fill material shall be reused on-site as backfilling material as far as practicable. C&D<br>waste, such as wood, plastic, steel and other metals shall be reused or recycled and, as a last resort,<br>disposed of to landfill. A suitable area shall be designated within the site for temporary stockpiling of<br>C&D material and to facilitate the sorting process.  | V      |

| Type of Impact         | Recommended Mitigation Measures   | Status       |
|------------------------|---|--------------|
|                        | Bentonite Slurry         Bentonite slurries used in construction works should be reconditioned and reused wherever         practicable.       Residual used bentonite slurry should be disposed of from the site as soon as possible.         The Contractor should explore alternative disposal outlets for the residual used bentonite slurry and disposal at landfill should be the last resort.   | N/A          |
| Landfill Gas<br>Hazard | All personnel who work on the site and all visitors to the site should be aware of the possibility of ignition of gas in the vicinity of excavations. Safety notices should be displayed at prominent position around the site. Adequate fire extinguisher equipment and fire resistant clothing should be made available on site.  | $\checkmark$ |
|                        | Service runs within the consultation zone should be designated as "special routes" and utilities companies should be informed of this and should implement precautionary measures.  | $\checkmark$ |
|                        | <ul> <li>Precautionary measures to minimize landfill gas hazard during excavation:</li> <li>No smoking or burning shall be allowed</li> <li>No worker shall work alone at any time in the confined space or any excavation trenches</li> <li>Construction equipment shall be equipped with a vertical exhaust at least 0.6 m above ground level and /or with a park arrestors</li> <li>Electrical motors and electrical extension cords shall be explosive-proof or intrinsically safe</li> <li>Permit to Work procedures to be adopted for welding, flame cutting or other hot works in trenches or confined spaces</li> <li>Forced ventilation if working in a trench deeper than 1 m</li> <li>Close all valves immediately after piping assembly or conduiting construction. For the large diameter pipes, pipe end shall be capped on one side. Forced ventilation shall also be provided before commissioning of the pipeline and staff entering and working in it</li> <li>Routine monitoring shall be conducted in all excavations to ensure the works shall be included in the Safety Plan</li> <li>Monitoring shall be conducted at the cracks on the ground floor during ground-works construction</li> </ul> | 1            |
|                        | <ul> <li>Where there are any temporary site offices, or any other buildings which have enclosed spaces with the capacity to accumulate landfill gas, then they should either:</li> <li>be located on an area which has been proven to be free of landfill gas (by survey with portable gas detectors) and monitored manually by the Safety Officer or an approved wand appropriately qualified person to ensure that hazardous concentration of landfill gas does not occur; or</li> <li>be raised clear of the ground. If buildings are raised clear of the ground, a minimum, clear separation (as measured from the highest point on the ground surface to the underside of lowest floor joist) should be 500mm</li> </ul>   | 1            |

Note:  $\sqrt{-}$  Compliance of mitigation measures X - Non-compliance of mitigation measures N/A - Not applicable

APPENDIX K WASTE GENERATION IN THE REPORTING MONTH Name of Department: DSD

Contract No.: DC/2009/09

(Notes: The following Waste Flow Table should be used for contracts either not included under the Pay for Safety and Environment Scheme or exempted from the full requirement for environmental management)

|           | Actual Quantities of Inert C&D Materials Generated Monthly |                                 |                           |                                |                            | Actual Quantities of C&D Wastes Generated Monthly |             |                               |                         |                   |                                |
|-----------|--|---------------------------------|---------------------------|--------------------------------|----------------------------|---|-------------|-------------------------------|-------------------------|-------------------|--------------------------------|
| Month     | Total Quantity<br>Generated                                | Broken Concrete<br>(see Note 3) | Reused in the<br>Contract | Reused in<br>other<br>Projects | Disposed as<br>Public Fill | Imported<br>Fill                                  | Metals      | Paper/ cardboard<br>packaging | Plastic<br>(see Note 2) | Chemical<br>Waste | Others, e.g.<br>general refuse |
|           | (in '000m <sup>3</sup> )                                   | (in '000m <sup>3</sup> )        | (in '000m <sup>3</sup> )  | (in '000m <sup>3</sup> )       | (in '000m <sup>3</sup> )   | (in '000m <sup>3</sup> )                          | (in '000kg) | (in '000kg)                   | (in '000kg)             | (in '000kg)       | (in '000m3)                    |
| Jan       | 0  | 0                               | 0                         | 0                              | 0                          | 0   | 0           | 0                             | 0                       | 0                 | 0.001                          |
| Feb       |  |                                 |                           |                                |                            |   |             |                               |                         |                   |                                |
| Mar       |  |                                 |                           |                                |                            |   |             |                               |                         |                   |                                |
| Apr       |  |                                 |                           |                                |                            |   |             |                               |                         |                   |                                |
| May       |  |                                 |                           |                                |                            |   |             |                               |                         |                   |                                |
| June      |  |                                 |                           |                                |                            |   |             |                               |                         |                   |                                |
| Sub-total | 0  | 0                               | 0                         | 0                              | 0                          | 0   | 0           | 0                             | 0                       | 0                 | 0.001                          |
| July      |  |                                 |                           |                                |                            |   |             |                               |                         |                   |                                |
| Aug       |  |                                 |                           |                                |                            |   |             |                               |                         |                   |                                |
| Sept      |  |                                 |                           |                                |                            |   |             |                               |                         |                   |                                |
| Oct       |  |                                 |                           |                                |                            |   |             |                               |                         |                   |                                |
| Nov       |  |                                 |                           |                                |                            |   |             |                               |                         |                   |                                |
| Dec       |  |                                 |                           |                                |                            |   |             |                               |                         |                   |                                |
| Total     |  |                                 |                           |                                |                            |   |             |                               |                         |                   |                                |

## **Waste Flow Table**

Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(3) Broken concrete for recycling into aggregates.

APPENDIX L COMPLAINT LOG

## APPENDIX L – COMPLAINT LOG

### **Reporting Month: January 2015**

| Log Ref. | Location | ion Received Details of Date Complaint |     | on 8 8 |     |  |  |
|----------|----------|--|-----|--------|-----|--|--|
| N/A      | N/A      | N/A                                    | N/A | N/A    | N/A |  |  |

Remarks: No environmental complaint was received in the reporting month.

APPENDIX M CONSTRUCTION PROGRAMME

| Act Description                                       | Orig Early<br>Dur Start | Early Tot<br>Finish Flo |        | 2010 2011 2012  | 2013                          |
|---|-------------------------|-------------------------|--------|---|-------------------------------|
| General   |                         |                         |        | FMAMJJASONDJFMAMJJASONDJFMAMJJASON  | ND JFMAMJJA                   |
| Project Key Date                                      |                         |                         |        |   |                               |
| 1000 Possession of Site                               | 0                       | 28JAN10                 | 100    | Possession of Site  |                               |
| 10000 Completion of Section I of Works (365+17d)      | 0                       | 14FEB11                 | 100    | Completion of Section 1 of Works (365+17d)  |                               |
| 20000 Completion of Section II of Works (460+70.5d)   | 0                       | 05MAR13                 | 100    |   | Completion of S               |
| 30000 Completion of Section III of Works (670+98d)    | 0                       | 08JUN12                 | 100    | Completion of   | f Section III of Works (670+9 |
| 40000 Completion of Section IV of Works (365+19d)     | 0                       | 16FEB11                 | 100    | Completion of Section IV of Works (365+19d)   |                               |
| 50000 Completion of Section V of Works (1185+69d)     | 0                       | 05JUL13                 | 100    |   | Com                           |
| 60000 T&C for FC11B & FC12B by E&MP                   | 60 15OCT12              | 10JAN13                 | 100    |   | T&C for FC11B & FC1           |
| 60010 Notice on Suspension of Aeration Tank No. 4     | 10 18FEB13              | 20FEB13                 | 100    |   | INotice on Suspen             |
| 60020 Notice on Suspension of Extg Chlorination House | 10 10FEB14              | 19FEB14 -               | 21d 0  |   |                               |
| 60030 Notice on Suspension of Gas Holder Tank No. 2   | 10 10FEB14              | 19FEB14 -               | 21d 0  |   |                               |
| 60040 Takeover of Bio-gas Holding Tank Support Area   | 10 08MAR13              | 18MAR13                 | 100    |   | Takeover of Bio               |
| 60050 Notice on Suspension of Aeration Tank No. 1~3   | 10 01MAR14              | 10MAR14 -               | 40d 0  |   |                               |
| 60060 Takeover of Bio-gas Holding Tank Area           | 10 16OCT13              | 26OCT13                 | . 100  |   |                               |
| 60070 Puddle at Service Tower Building by E&MP (VO58) | 10 29DEC13              | 07JAN14                 | 72d 0  |   |                               |
| Preliminary   |                         |                         |        |   |                               |
| 1010 Site Clearance                                   | 30 29JAN10              | 27FEB10                 | 100    | Site Clearance  |                               |
| 1020 Contractor Site Office Set-up                    | 60 07APR10              |                         | 100    | Contractor Site Office Set-up   |                               |
| 1030 Engineer's Accommodation                         | 60 28FEB10              | 02JUN10                 | 100    | Engineer's Accommodation  |                               |
| 1040 Initial Survey                                   | 60 29JAN10              | 29MAR10                 | 100    | Initial Survey  |                               |
| 1050 Condition Survey                                 | 60 19APR10              | 14JUN10                 | 100    | Condition Survey  |                               |
| 1060 Environmental Baseline Monitoring                | 14 09APR10              | 22APR10                 | 100    | Environmental Baseline Monitoring   |                               |
| 1070 Replacing Floor Tile for Engineer's Accomodation | 30 03AUG10              | 07OCT10                 | 100    | Replacing Floor Tile for Engineer's Accomodation  |                               |
| Submission for Approval                               |                         |                         |        |   |                               |
| 2010 Engineer's Green Roof                            | 60 10MAY10              | 17SEP10                 | .100   | Engineer's Green Roof   |                               |
| 2020 Excavation and Lateral Support (ELS)             | 30 15MAY10              | 09JUL10                 | 100    | Excavation and Lateral Support (ELS)  |                               |
| 2030 Project Signboard (DELETED)                      | 30 28DEC10              | 28DEC10                 | 100    | Project Signboard (DELETED)   |                               |
| 2040 Pile Load Test Set-up                            | 30 03JUN10              | 20NOV10                 | 100    | Pile Load Test Set-up   |                               |
| 2050 Falsewk & Fwk for Pile Cap                       | 30 03JUN10              | 19JUL10                 | 100    | Falsewk & Fwk for Pile Cap  |                               |
| 2060 Falsewk & Fwk for Wall Structure                 | 30 18JUN10              | 19JUL10                 | 100    | Falsewk & Fwk for Wall Structure  |                               |
| 2070 Falsewk & Fwk for Top Slab                       | 30 03JUL10              | 19JUL10                 | 100    | Falsewk & Fwk for Top Slab  |                               |
| 2080 Multi-part Cover                                 | 45 28JUN11              | 10APR12                 | 100    | ► <b>Basic Constant Cover</b> Multi-part Cover  |                               |
| 2090 FRP Handrail, Stair & Floor                      | 45 09JUN11              |                         | 100    | ► Manager Handrail, Stair & Floor   |                               |
| 2100 FRP Cover  | 30 09JUN11              | 11JAN12                 | 100    | ► <b>Entropy Cover</b>  |                               |
| 2120 Green Roof System at Sludge Dewatering House     | 60 28MAY10              |                         | 100    | ► Extended and the second sec |                               |
| 2130 Green Roof System at Transformer House           | 60 28MAY10              |                         | 100    | Le restruction at transformer   | House                         |
| 2140 Watertight Bulkhead Door at SDT3                 | 28 26JUN13              |                         | 37d 80 |   |                               |
| 2150 Revised walkway for SDT3 (VO124)                 | 30 05DEC13              | 12JAN14                 | 2d 50  |   |                               |
| Material Purchasing                                   |                         |                         |        |   |                               |
| 3010 Casing for Mini-pile                             | 55 15MAY10              |                         | 100    | Casing for Mini-pile  |                               |
| 3020 Casing for Replaced Socketted H-pile             | 55 15MAY10              |                         | 100    | Casing for Replaced Socketted H-pile  |                               |
| 3030 Steel Member for Socketted H-pile                | 55 28FEB10              |                         | 100    | Steel Member for Socketted H-pile   |                               |
| 3040 DI Water Pipe Puddle & Tee                       | 180 28MAY10             |                         | 100    | DI Water Pipe Puddle & Tee  |                               |
| 3050 DI Water Pipeline                                | 180 28MAY10             |                         | 100    | DI Water Pipeline   |                               |
| 3060 Steel Member for Shelter                         |                         | 23NOV10                 | 100    | Steel Member for Shelter  |                               |
| 3070 Fabrication of walkway for SDT3 (VO124)          | 20 13JAN14              | 01FEB14                 | 2d 0   |   |                               |
| Section I of Works                                    |                         |                         |        |   |                               |
| Drilling Works  |                         |                         |        |   |                               |
| 10001 Section I of Work (Substantial Completion)      | 382 29JAN10             |                         | 100    | Pre-drilling Works (18 nos)   |                               |
| 10010 Pre-drilling Works (18 nos)                     | 45 10MAR10              |                         | 100    | Pre-dnling Works (18 nos)   |                               |
| 10020 Preliminary Pile                                | 7 21SEP10               |                         | 100    | Preliminary Pile  |                               |
| 10030 Load Test for Preliminary Pile                  | 14 210CT10              |                         | 100    | Load Test for Preliminary Pile  |                               |
| 10040 Alternative Proposed Mini-piling (56 nos)       | 70 27JUL10              |                         | 100    | Alternative Proposed Mini-piling (56 nos)   |                               |
| 10050 Proof Drilling (4 nos)                          | 14 01NOV10              |                         | 100    | Proof Drilling (4 nos)  |                               |
| 10060 Load Test for Main Pile (1 no)                  | 14 26NOV10              | 07DEC10                 | 100    | Load Test for Main Pile (1 no)  |                               |
| Start date 29JAN10 Early bar                          |                         |                         |        | · · ·   |                               |
| Progress bar  |                         |                         |        |   | 23                            |
| Run date 06 IAN14                                     |                         |                         |        | China Harbour Engineering Co. Ltd.  | 18                            |
| Page number 1A Summary bar                            |                         |                         |        | TPSTW Stage 5 Phase 2B  | 06                            |
| c Primavera Systems, Inc.                             |                         |                         |        |   | 1<br>                         |
| Finish milestone point                                |                         |                         |        |   |                               |

| SONDIE                 | 2014<br>MAMJJAS (                             | 2<br>) N D L E M A                       | 015<br>M.J.J.A. |
|------------------------|---|--|-----------------|
|                        |   |  |                 |
|                        |   |  |                 |
|                        |   |  |                 |
| <br>Section II of Work | s (460+70.5d)                                 |  |                 |
| 98d)                   | · · · ·                                       |  |                 |
|                        | •   |  |                 |
| II I                   | n V of Works (1185+69                         | 9d)                                      |                 |
| 12B by E&MP            | ank No. 4                                     |  |                 |
| EI 1                   | Notice on Suspension                          | of Extg Chlorinatio                      | on House        |
|                        | Notice on Suspension                          | of Gas Holder Tar                        | nk No. 2        |
| o-gas Holding Tar      |   | n of Aprotion Tool                       | (No. 1-2        |
|                        | Notice on Suspension<br>f Bio-gas Holding Tan |  | (NO. 1~3        |
| Pud                    | dle at Service Tower E                        | Building by E&MP (                       | VO58)           |
|                        |   |  |                 |
|                        |   |  |                 |
|                        |   |  |                 |
|                        |   |  | 1               |
|                        |   |  |                 |
|                        | · .   | 4.<br>                                   |                 |
|                        |   |  |                 |
|                        |   |  |                 |
|                        |   |  |                 |
|                        |   |  |                 |
|                        |   | •<br>•                                   |                 |
|                        |   |  |                 |
|                        |   |  |                 |
|                        |   |  |                 |
|                        |   |  |                 |
|                        |   |  |                 |
|                        | an a      | an a |                 |
|                        |   |  |                 |
| Wat                    | ertight Bulkhead Door                         | at SDT3                                  |                 |
|                        | vised walkway for SDT                         | 3 (VO124)                                |                 |
|                        |   |  |                 |
|                        |   |  |                 |
|                        |   |  |                 |
|                        |   |  |                 |
|                        |   |  |                 |
|                        | abrication of walkway                         | for SDT3 (1/0124)                        |                 |
|                        | abrication of walkway                         | 0. 0010 (VO124)                          |                 |
|                        |   |  |                 |
|                        |   |  |                 |
|                        |   |  |                 |
|                        |   |  |                 |
|                        |   |  |                 |
|                        |   |  |                 |
|                        |   |  |                 |
| Date                   | Revision                                      | Checked                                  | Approved        |
| BAPR12                 | D   | AA                                       | TKC             |
| BJAN13                 | E   | AA                                       | TKC             |
| BAUG13<br>BJAN14       | F<br>G  | AA<br>AA                                 | TKC<br>TKC      |
|                        |   |  |                 |
|                        |   | <u> </u>                                 |                 |

| Act                                     | Description  | Orig Early                            | Early                                 | Total %             | 2010     | 2011 2012 2013  |          |
|---|--|---------------------------------------|---------------------------------------|---------------------|----------|---|----------|
| ID<br>Emaile                            |  | Dur Start                             | Finish                                | Float <sup>70</sup> | FMAMJJA  | S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J | A S      |
| 10110                                   | arifier No. FC11B & FC12B<br>Excavation for FC11B  | 15 15DEC10                            | 20 14111                              |                     | 00       | Excavation for FC11B  |          |
| 10120                                   | Pile Head Construction for FC11B   |                                       | 11FEB11                               |                     |          | Pile Head Construction for FC11B                                      |          |
| 10130                                   | Base Slab of FC11B   | 20 11FEB11                            | 02MAR11                               |                     |          | ■ Base Slab of FC11B  |          |
| 10140                                   | Structural Wall for FC11B  | 30 03MAR11                            | 15APR11                               |                     |          | Structural Wall for FC11B   |          |
| 10150                                   | Watertightness Test for FC11B  | 20 26APR11                            |                                       |                     | 00       | Watertightness Test for FC11B   | ,        |
| 10160                                   | Concrete Coating for FC11B   | 7 22AUG11                             | 29AUG11                               | 1                   | 00       | Concrete Coating for FC11B  | ,        |
| 10170                                   | Backfilling for FC11B (Stage I)  | 20 20MAY11                            | 15AUG11                               | 1                   | 00       | Backfilling for FC11B (Stage I)                                       | i        |
| 10180                                   | Excavation for 12B   | 15 13JAN11                            | 15MAR11                               | 1                   | 00       | Excavation for 12B  | ,        |
| 10190                                   | Pile Head Construction for FC12B   | 15 22FEB11                            | 16MAR11                               | 1(                  |          | Pile Head Construction for FC12B                                      | i        |
| 10200                                   | Base Slab of FC12B   | 20 12MAR11                            | 1                                     | 1                   | 1        | Base Slab of FC12B  |          |
| 10210                                   | Structural Wall for FC12B  | 20 01APR11                            | 25MAY11                               | 1                   | - !      | Structural Wall for FC12B   |          |
| 10220                                   | Watertightness Test for FC12B<br>Concrete Coating for FC12B                                    | 20 03JUN11                            | 15JUN11                               | 10                  | - 1      | Watertightness Test for FC12B   |          |
| 10230                                   | Backfilling for FC12B (Stage 1)  | 7 22AUG11<br>20 20JUN11               | 29AUG11<br>15AUG11                    | 10                  | - 1      | Concrete Coating for FC12B Backfilling for FC12B (Stage 1)            | i        |
|   | Pillar Box for FC11B & FC12B   | 30 20JUL11                            | 13AUG11                               | 10                  |          | ► Pillar Box for FC12B (Stage 1)                                      | ,        |
| Pipeline                                |  | 1 30/2030211                          | IIJAUGII                              |                     |          |   | -+       |
| SC ST                                   | DN700 DI Pipe % FC11B & extg chamber   | 50 17SEP12                            | 170CT12                               | 1                   | 00       | DN700 DI Pipe % FC11B &   | exte     |
| 18 KA                                   | DN700 DI Pipe % FC12B & extg chamber   | 50 17SEP12                            |                                       | 10                  | - 1      | → IIIII DN700 DI Pipe % FC12B &                                       | \$ I     |
| 1997 - 199                              | Sludge Drawoff Chamber C2B~C3B & Pipework  | 30 13JUL10                            |                                       | 1(                  |          | Sludge Drawoff Chamber C2B~C3B & Pipework                             | ιÍ       |
| 11040                                   | Sealing extg M/H E9 for sewer diversion  |                                       | 28FEB11                               | 1(                  |          | Sealing extg M/H E9 for sewer diversion                               |          |
| 11050                                   | Removal of extg DN900 conc. pipe   | 20 01MAR11                            | 07JUN11                               | 1(                  | 00       | Removal of extg DN900 conc. pipe                                      | 1        |
|   | Removal of extg DN525 conc. pipe   | 20 29APR11                            |                                       | 10                  | 0        | ► Removal of extg DN525 conc. pipe                                    | 1        |
| 188 Cc.                                 | Sludge Drawoff Chamber C1B & Pipework  | 35 06DEC13                            |                                       |                     | 70       |   | i _l     |
| 11080                                   | Cable Ducting at Sludge Dewatering House   | 150 12MAY12                           |                                       | 1(                  |          |   | e De     |
| . 82 8/1                                | DN500 DI Pipe % FC11B & new Drawoff Chamber 4  | 30 10JAN12                            | · · · · · · · · · · · · · · · · · · · | 10                  |          |   |          |
| 11100<br>Variation                      | DN500 DI Pipe % FC12B & new Drawoff Chamber 4  | 30 10JAN12                            | 05OCT12                               | 1. 1                | 00       | DN500 DI Pipe % FC12B & r   | iew      |
| 12010                                   | Demolition of extg Drawoff Chamber 4 (VO13)  | 20 08DEC11                            | 22DEC11                               | 1(                  | 20       | □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □                                 | 1        |
| 12020                                   | Construction of new Drawoff Chamber 4 (VO13)   | 90 23DEC11                            | 1.                                    | 1(                  |          | Construction of new Drawoff Chamber                                   | r 4 (    |
| 12023                                   | Rectification of Draw-off Chamber 4  | 33 29APR13                            |                                       | 10                  |          |   | Rect     |
|   | Watertightness test for Drawoff Chamber 4 (VO13)   | 14 25JUL13                            | 10AUG13                               | 1(                  | 1 .      |   |          |
| \$\$\$ <b>1</b> \$\$\$1                 | Backfilling for new Drawoff Chamber 4 (VO13)   | 30 11AUG13                            |                                       | 1(                  |          | 🔽 la strata de la                 |          |
| Section II                              |  |                                       |                                       |                     |          |   |          |
| Drilling V                              |  |                                       |                                       |                     |          |   |          |
| 20 C                                    | Notification from Engineer   |                                       | 22SEP11                               | 10                  |          | ► Notification from Engineer  |          |
| (2) (2) (2) (2) (2) (2) (2) (2) (2) (2) | Section II of Works  | 531 22SEP11                           | 12AUG13                               | 1(                  |          |   | ISe      |
| · @ @                                   | Removal of extg Final Settlement Tank No. 7  | 90 18SEP10                            | 10JAN11                               | 10                  |          | Removal of extg Final Settlement Tank No. 7                           |          |
| 20 C                                    | Removal of extg Final Settlement Tank No. 10<br>Pre-drilling Works for FC7B, 8B & 10B (27 nos) | 90 14DEC10<br>45 12APR11              | 28MAR11<br>29JUN11                    | 10                  |          | Removal of extg Final Settlement Tank No. 10                          |          |
|   | Removal of extg Final Settlement Tank No. 8  |                                       | 29JUN11<br>27JUN11                    | 10                  |          | Removal of extg Final Settlement Tank No. 8                           |          |
|   | Clearing extg Final Settlement Tank No. 9  |                                       | 03NOV11                               | 10                  |          | Clearing extg Final Settlement Tank No. 9                             |          |
| SSR 524                                 | Removal of extg Final Settlement Tank No. 9  |                                       | 05JAN12                               | 10                  | - 1      | Removal of extg Final Settlement Tank No. 9                           | 1        |
|   | Pre-drilling Works for FC9B (9 nos)  |                                       | 20MAR12                               | 10                  |          | Pre-drilling Works for FC9B (9 nos)                                   | 1        |
| 489.433                                 | Alternative Proposed Mini-piles for FC8B & FC10B   |                                       | 04NOV11                               | 10                  | ÷        | Alternative Proposed Mini-piles for FC8B & FC10B                      |          |
| 20100                                   | Alternative Proposed Mini-piles for FC7B   | 40 25NOV11                            |                                       | 10                  |          | Alternative Proposed Mini-piles for FC7B                              |          |
| S225 3224                               | Alternative Proposed Mini-piles for FC9B   | 40 16APR12                            | 12JUL12                               | 10                  | 0        | Alternative Proposed Mini-piles for FC                                | ဥခမ္ခံ   |
|   | Proof Drilling for FC10B (2 nos)   | · · · · · · · · · · · · · · · · · · · | 22SEP11                               | 10                  |          | Proof Drilling for FC10B (2 nos)                                      |          |
| 10000                                   | Proof Drilling for FC8B (2 nos)  |                                       | 08DEC11                               | 10                  |          | Proof Drilling for FC8B (2 nos)                                       |          |
| - See 19                                | Proof Drilling for FC7B (2 nos)  | 14 21MAR12                            |                                       | 10                  |          | Proof Drilling for FC7B (2 nos)                                       | 1, 1     |
| 100 alton                               | Proof Drilling for FC9B (2 nos)  | 14 03SEP12                            |                                       | . 10                | -        | Proof Drilling for FC9B (2 nos  | 3)       |
| 1980 - T                                | Load Test for extg Pile at FC8B & FC10B (2 nos)  | 20 30AUG11                            |                                       | 10                  | I I ·    | Load Test for extg Pile at FC8B & FC10B (2 nos)                       |          |
| 1980 Sold                               | Load Test for extg Pile at FC7B (1 no)<br>Load Test for extg Pile at FC9B (1 no)               |                                       | 040CT11                               | 10                  |          | Load lest for extg Pile at FC/B (1 no)                                | (1 n     |
| 28                                      | Load Test for Altern. Proposed Mini-pile (1 no)  | 10 13AUG12<br>10 02AUG12              |                                       | 10                  |          | ► Load Test for Altern. Proposed Min                                  | 4 F      |
|   | Pre-drilling Works for Washout Chamber (1 no)  | 14 19MAY10                            |                                       | 10                  |          | ng Works for Washout Chamber (1 no)                                   |          |
| Start date                              |  |                                       |                                       |                     | <u> </u> |   | <u>ا</u> |
| Finish date                             | 29JAN10<br>09MAY14<br>00DEcto  |                                       |                                       |                     |          |   | 23A      |
| Data date                               | 29DEC13  |                                       |                                       |                     | China Ha | rbour Engineering Co. Ltd   | 18J      |
| Run date<br>Page numb                   | U0JAN14 Summan bor   |                                       |                                       |                     |          |   | 03A      |
|   | era Systems, Inc. Start milestone point  |                                       |                                       |                     |          |   | 06J.     |
|   | Finish milestone point   |                                       |                                       |                     |          |   |          |

| axig chamber       axig chamber       axig chamber       axig chamber       axig chamber       axig chamber       bewatering House       ew Drawoff Chamber 4       watering House       extinction of Draw-off Chamber 4       watering House       Backfilling for new Drawoff Chamber 4 (VO13)       Backfilling for new Drawoff Chamber 4 (VO13)       Backfilling for new Drawoff Chamber 4 (VO13)       Section II of Works       gale       Date       Revision       Checked       Approved       SAPR12       Date       Revision       Checked       Approved       SAPR12       Date       A       TKC       SAUR13       E       AA       TKC   |                        |                                 |  |                          |                      |     |
|---|------------------------|---------------------------------|--|--------------------------|----------------------|-----|
| Adj chamber       Sludge Drawoff Chamber C1B & Pipework         Dewatering House       W Drawoff Chamber 4         w Drawoff Chamber 4       Works         (VO13)       Image: Chamber 4         (VO13)       Image: Chamber 4         (VO13)       Image: Chamber 4         Vatertightness test for Drawoff Chamber 4 (VO13)       Image: Chamber 4 (VO13)         Backfilling for new Drawoff Chamber 4 (VO13)       Image: Chamber 4 (VO13)         Backfilling for new Drawoff Chamber 4 (VO13)       Image: Chamber 4 (VO13)         Image: Chamber  |                        |                                 |  |                          |                      |     |
| acc chamber       Image: Sludge Drawoff Chamber C1B & Pipework         Dewatering House       Image: Sludge Drawoff Chamber 4         w Drawoff Chamber 4       Image: Sludge Drawoff Chamber 4         (VO13)       Image: Sludge Drawoff Chamber 4 (VO13)         Image: Sludge Drawoff Chamber 4 (VO13)       Image: Sludge Drawoff Chamber 4 (VO13)         Image: Sludge Drawoff Chamber 4 (VO13)       Image: Sludge Drawoff Chamber 4 (VO13)         Image: Sludge Drawoff Chamber 4 (VO13)       Image: Sludge Drawoff Chamber 4 (VO13)         Image: Sludge Drawoff Chamber 4 (VO13)       Image: Sludge Drawoff Chamber 4 (VO13)         Image: Sludge Drawoff Chamber 4 (VO13)       Image: Sludge Drawoff Chamber 4 (VO13)         Image: Sludge Drawoff Chamber 4 (VO13)       Image: Sludge Drawoff Chamber 4 (VO13)         Image: Sludge Drawoff Chamber 4 (VO13)       Image: Sludge Drawoff Chamber 4 (VO13)         Image: Sludge Drawoff Chamber 4 (VO13)       Image: Sludge Drawoff Chamber 4 (VO13)         Image: Sludge Drawoff Chamber 4 (VO13)       Image: Sludge Drawoff Chamber 4 (VO13)         Image: Sludge Drawoff Chamber 4 (VO13)       Image: Sludge Drawoff Chamber 4 (VO13)   |                        |                                 |  |                          |                      |     |
| to chamber<br>to chamber<br>Sudge Drawoff Chamber C1B & Pipework<br>Dewatering House<br>w Drawoff Chamber 4<br>v Drawoff Chamber 4<br>(VO13)<br>titification of Draw-off Chamber 4<br>tatertightness test for Drawoff Chamber 4 (VO13)<br>Backfilling for new Drawoff Chamber 4 (VO13)<br>ection II of Works<br>ection II of Works<br>B<br>B<br>Date Revision Checked Approved<br>APR12 D AA TKC<br>JAN13 E AA TKC  |                        |                                 |  |                          |                      |     |
| to chamber<br>Pewatering House<br>w Drawoff Chamber 4<br>v Drawoff Chamber 4<br>(VO13)<br>titication of Draw-off Chamber 4<br>atertightness test for Drawoff Chamber 4 (VO13)<br>Backfilling for new Drawoff Chamber 4 (VO13)<br>ection II of Works<br>ection II of Works<br>ection II of Works<br>Pate Revision Checked Approved<br>APR12 D AA TKC<br>JAN13 E AA TKC   |                        |                                 |  |                          |                      |     |
| to chamber<br>w Drawoff Chamber 4<br>v Drawoff Chamber |                        |                                 |  |                          |                      |     |
| trice chamber  trice of the second s   |                        |                                 |  |                          |                      |     |
| g chamber       Pipework         ewatering House       Voltawoff Chamber 4         v Drawoff Chamber 4       Voltawoff Chamber 4         v(volta)       Voltawoff Chamber 4         vbrawoff Chamber 4       Voltawoff Chamber 4         vvolta       Drawoff Chamber 4         volta       Drawoff Chamber 4   |                        |                                 |  |                          |                      |     |
| ewatering rouse         v Drawoff Chamber 4         / Drawoff Chamber 4         itfication of Draw-off Chamber 4         atertightness test for Drawoff Chamber 4 (VO13)         Backfilling for new Drawoff Chamber 4 (VO13)         cetion II of Works         bettor II of Works         bettor II of Works         Date       Revision         Checked Approved         APR12       D         AA         KC         VUG13       F   |                        |                                 |  |                          | •                    |     |
| ewatering rouse         v Drawoff Chamber 4         / Drawoff Chamber 4         itfication of Draw-off Chamber 4         atertightness test for Drawoff Chamber 4 (VO13)         Backfilling for new Drawoff Chamber 4 (VO13)         cetion II of Works         bettor II of Works         bettor II of Works         Date       Revision         Checked Approved         APR12       D         AA         KC         VUG13       F   |                        |                                 |  |                          |                      |     |
| ewatering rouse         v Drawoff Chamber 4         / Drawoff Chamber 4         itfication of Draw-off Chamber 4         atertightness test for Drawoff Chamber 4 (VO13)         Backfilling for new Drawoff Chamber 4 (VO13)         cetion II of Works         bettor II of Works         bettor II of Works         Date       Revision         Checked Approved         APR12       D         AA         KC         VUG13       F   |                        |                                 | · · · · ·                              | <b></b>                  |                      |     |
| VO13)       Ification of Draw-off Chamber 4         atertightness test for Drawoff Chamber 4 (VO13)         Backfilling for new Drawoff Chamber 4 (VO13)         action II of Works         betton II of Works         betton II of Works         Date       Revision         Checked       Approved         VPR12       D       AA         AN13       E       AA         UG13       F       AA   | ewatering House        | e Drawoff Cha                   | amber C1B 8                            | Pipework                 |                      |     |
| VO13)       Iteration of Draw-off Chamber 4         atertipthress test for Drawoff Chamber 4 (VO13)         Backfilling for new Drawoff Chamber 4 (VO13)         section II of Works         bottom II of Works         bottom II of Works         Date       Revision         VPR12       D         AA         KC         WG13       F   | v Drawoff Chambe       | er 4<br>r 4                     |  |                          |                      |     |
| ification of Draw-off Chamber 4<br>atertightness test for Drawoff Chamber 4 (VO13)<br>Backfilling for new Drawoff Chamber 4 (VO13)<br>ction II of Works<br>ction II of Works<br>Date Revision Checked Approved<br>PR12 D AA TKC<br>AN13 E AA TKC  |                        |                                 | ······································ |                          |                      |     |
| tification of Draw-off Chamber 4<br>atertightness test for Drawoff Chamber 4 (VO13)<br>Backfilling for new Drawoff Chamber 4 (VO13)<br>ction II of Works<br>ction II of Works<br>better the second  | (VO13)                 | 10 A.                           |  |                          |                      |     |
| ection II of Works  | tification of Draw-    | off Chamber 4                   | ₽ <sup>1</sup> P P <sup>1</sup>        | 1. 1<br>                 |                      |     |
| ection II of Works<br>B<br>B<br>B<br>B<br>B<br>B<br>B<br>B<br>B<br>B<br>B<br>B<br>B   | atertightness test     | for Drawoff Cl<br>new Drawoff ( | hamber 4 (V0<br>Chamber 4 (\           | O13)<br>/O13)            |                      |     |
| Pection II of Works         Image: Second S   |                        |                                 |  |                          |                      | • • |
| Date       Revision       Checked       Approved         APR12       D       AA       TKC         JAM13       E       AA       TKC         AUG13       F       AA       TKC   |                        |                                 |  |                          |                      | •   |
| Date Revision Checked Approved<br>APR12 D AA TKC<br>JAN13 E AA TKC<br>AUG13 F AA TKC  | ection II of Works     |                                 |  |                          |                      |     |
| Date Revision Checked Approved<br>APR12 D AA TKC<br>JAN13 E AA TKC<br>AUG13 F AA TKC  |                        |                                 |  | n en les.<br>El estret   |                      |     |
| Date     Revision     Checked     Approved       APR12     D     AA     TKC       JAN13     E     AA     TKC       AUG13     F     AA     TKC   |                        |                                 |  |                          |                      |     |
| Op     Image: Second system       Date     Revision       Checked     Approved       PR12     D     AA       AN13     E     AA       VUG13     F     AA   |                        | 1. A. 1. A. A. A. A.            |  | ·<br>· · · · · · · · · · | a a a sa sa ta ta ta |     |
| Date     Revision     Checked     Approved       APR12     D     AA     TKC       IAN13     E     AA     TKC       AUG13     F     AA     TKC   |                        | . · · . ·                       |  |                          |                      |     |
| Op     Image: Second system       Date     Revision       Checked     Approved       PR12     D     AA       AN13     E     AA       VUG13     F     AA   |                        | 1. *                            |  | ·<br>•<br>•<br>•<br>•    |                      |     |
| Op     Image: Second system       Date     Revision       Checked     Approved       PR12     D     AA       AN13     E     AA       VUG13     F     AA   |                        |                                 |  |                          |                      |     |
| Date     Revision     Checked     Approved       APR12     D     AA     TKC       IAN13     E     AA     TKC       AUG13     F     AA     TKC   |                        |                                 |  |                          |                      |     |
| Date     Revision     Checked     Approved       APR12     D     AA     TKC       AN13     E     AA     TKC       AUG13     F     AA     TKC  |                        |                                 |  |                          |                      |     |
| Date     Revision     Checked     Approved       APR12     D     AA     TKC       AN13     E     AA     TKC       AUG13     F     AA     TKC  |                        |                                 |  |                          |                      | -   |
| Date     Revision     Checked     Approved       APR12     D     AA     TKC       AN13     E     AA     TKC       AUG13     F     AA     TKC  |                        |                                 |  |                          |                      | -   |
| Date     Revision     Checked     Approved       APR12     D     AA     TKC       IAN13     E     AA     TKC       AUG13     F     AA     TKC   |                        |                                 |  |                          |                      |     |
| Date     Revision     Checked     Approved       APR12     D     AA     TKC       JAN13     E     AA     TKC       AUG13     F     AA     TKC   |                        |                                 |  |                          |                      |     |
| Date     Revision     Checked     Approved       APR12     D     AA     TKC       JAN13     E     AA     TKC       AUG13     F     AA     TKC   |                        |                                 |  |                          |                      |     |
| APR12DAATKCJAN13EAATKCAUG13FAATKC   | 10)                    |                                 |  |                          |                      |     |
| APR12DAATKCJAN13EAATKCAUG13FAATKC   | ю)                     |                                 |  |                          |                      |     |
| AUG13 F AA TKC  | o)<br>bile (1 no)      | Rev                             | ision                                  | Checked                  | Approved             |     |
| IAN14 G AA TKC  | Doile (1 no)           | D                               | ision                                  | AA                       | TKC                  |     |
|   | Doile (1 no)           | D<br>E                          | ision                                  | AA<br>AA                 | TKC<br>TKC           |     |
| · · · · · · · · · · · · · · · · · · ·   | Date APR12 JAN13 AUG13 | D<br>E<br>F                     | ision                                  | AA<br>AA<br>AA           | TKC<br>TKC<br>TKC    |     |

| Act Description   | rig Early Total e/ 2010 2011  | 2012 2013 2014 2015  |
|---|---|--|
|   |   | 2012 2013 2014 2015<br>D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S |
| Final Clarifier No. FC7B to FC10B   |   |  |
| 21010 Excavation for FC10B  | 30 27SEP11 15JUN12 100  | Excavation for FC10B   |
| 21020 Pile Head Construction for FC10B  | 35 01NOV11 03JUL12 100  | Pile Head Construction for FC10B   |
| 21030 Base Slab for FC10B   | 20 05DEC11 03AUG12 100  | Base Slab for FC10B  |
| 21040 Structural Wall for FC10B   | 30 04AUG12 08SEP12 100  | Structural Wall for FC10B  |
| 21050 Watertightness Test for FC10B   | 25 04OCT12 12OCT12 100  |  |
| 21060 Concrete Coating for FC10B  | 10 02APR13 25APR13 100  | Concrete Coating for FC10B   |
| 21070 Backfilling for FC10B<br>21080 Excavation for FC8B  | 20 130CT12 06NOV12 100  | Excavation for FC8B  |
| 21090 Pile Head Construction for FC8B   | 30     28NOV11     13APR12     100       35     30JAN12     27APR12     100   | ► Excavation for FC8B  |
| 21100 Base Slab for FC8B  | 35         30JAN12         27APR12         100           20         20FEB12         01JUN12         100             | Base Slab for FC8B   |
| 21110 Structural Wall for FC8B  | 45 02JUN12 17JUL12 100  | Structural Wall for FC8B   |
| 21120 Watertightness Test for FC8B  | 25 03AUG12 07SEP12 100  | Watertightness Test for FC8B   |
| 21130 Concrete Coating for FC8B   | 10 02APR13 25APR13 100  | Concrete Coating for FC8B  |
| 21140 Backfilling for FC8B  | 20 13SEP12 06NOV12 100  |  |
| 21150 Excavation for FC9B   | 20 050CT12 24DEC12 100  | Backfilling for FC8B   |
| 21160 Pile Head construction for FC9B   | 30 260CT12 24DEC12 100  | Pile Head construction for FC9B  |
| 21170 Base Slab for FC9B  | 20 07NOV12 16JAN13 100  | ► Base Slab for FC9B   |
| 21180 Structural Wall for FC9B  | 30 17JAN13 05FEB13 100  | Structural Wall for FC9B   |
| 21190 Watertightness for FC9B   | 25 06FEB13 15MAR13 100  | Watertightness for FC9B  |
| 21200 Concrete Coating for FC9B   | 10 26APR13 30JUL13 100  | Concrete Coating for FC9B  |
| 21210 Backfilling for FC9B  | 21 16MAR13 02MAY13 100  | → Hasse Backfilling for FC9B   |
| 21220 Excavation for FC7B   | 30 06FEB13 29MAY13 100  | Excavation for FC7B  |
| 21230 Pile Head Construction for FC7B   | 35 01MAR13 05JUN13 100  | Pile Head Construction for FC7B  |
| 21240 Base Slab for FC7B  | 20 01JUN13 27JUN13 100  | Base Slab for FC7B   |
| 21250 Structural Wall for FC7B  | 25 28JUN13 10AUG13 100  | Structural Wall for FC7B   |
| 21260 Watertightness Test for FC7B  | 25 11AUG13 03SEP13 100  | Watertightness Test for FC7B   |
| 21270 Concrete Coating for FC7B   | 10 17SEP13 21OCT13 100  |  |
| 21280 Backfilling for FC7B  | 20 16SEP13 08OCT13 100  | Backfilling for FC7B   |
| Pipeline Works  |   |  |
| 22002 DN700 DI Pipe % FC8B & extg chamber   | 30 21SEP12 10OCT12 100  | DN700 DI Pipe % FC8B & extg chamber  |
| 22004 DN700 DI Pipe % FC10B & extg chamber  | 30 21SEP12 10OCT12 100  | DN700 DI Pipe % FC10B & extg chamber   |
| 22006 DN700 DI Pipe % FC9B & extg chamber   | 30 11DEC12 26MAR13 100  |  |
| 22008 DN700 DI Pipe % FC7B & extg chamber   | 30 17MAY13 05JUN13 100  | DN700 DI Pipe % FC7B & extg chamber  |
| 22010 DN500 DI Pipe % FC10B & new Drawoff Chamber 4   | 30 22SEP12 08OCT12 100  | DN500 DI Pipe % FC10B & new Drawoff Chamber 4  |
| 22020 DN500 DI Pipe % FC9B & new Drawoff Chamber 4  | 30 22NOV12 27NOV12 100  | DN500 DI Pipe % FC9B & new Drawoff Chamber 4   |
| 22030 DN500 DI Pipe % FC7B & new Drawoff Chamber 3  | 30 11MAY13 21MAY13 100  | DN500 DI Pipe % FC7B & new Drawoff Chamber 3   |
| 22040 DN500 DI Pipe % FC8B & new Drawoff Chamber 3  | 15 02OCT13 05OCT13 100  |  |
| 22050 Excavation of Inspection Pit T8   | 20 21DEC10 23DEC10 100 Excavation of Inspection Pit T8  |  |
| 22060 Sealing DN600 & DN800 Scum Pipes at RAS   |   | aling DN600 & DN800 Scum Pipes at RAS  |
| 22070 Removal of extg 3 nos. of dosing pipes & trench   | 15 07JAN12 03MAR12 100  | Removal of extg 3 nos. of dosing pipes & trench  |
| 22080 Removal of DN800 Sludge Pipe for piling   | 15 01DEC11 08MAR12 100  |  |
| 22090 Removal of DN600 Sludge Pipe  | 30 28JAN13 08MAR13 100  | Removal of DN600 Sludge Pipe   |
| 22100 Construction of FMC2B<br>22110 Modification of RAS Pumping Station (Sealing)                          | 60 20JUN12 08DEC12 100  | Modification of RAS Pumping Station (Sealing)  |
| <u> </u>  | 60 22JAN13 28FEB13 100<br>45 19NOV12 04DEC12 100  | Modification of RAS Pumping Station (Structure)  |
| 22115         Modification of RAS Pumping Station (Structure)           22120         DN1000 DI Sludge Pipe | 45         18NOV13         04DEC13         100           30         21JAN13         28FEB13         100             |  |
| 22120 DN1000 DI Sludge Pipe<br>22130 Backfilling for DN1000 Sludge Pipe                                     | 30         21JAN13         28FEB13         100           17         01MAR13         09MAR13         100         100 | ■ Backfilling for DN1000 Sludge Pipe   |
| 22140 Construction of FMC1B + removal of DN800 pipe   | 45 17NOV11 31AUG12 100  | Construction of FMC1B + removal of DN800 pipe  |
| 22140 Construction of PMC1B + removal of DN800 pipe<br>22150 Backfilling for FMC1B                          | 25 29SEP12 24OCT12 100  | Backfilling for FMC1B  |
| Variation Order   |   |  |
| 23010 Pre-drilling for new Drawoff Chamber 3 (1 no)   | 7 25JUN11 02JUL11 100 BPre-drilling for   | new Drawoff Chamber 3 (1 no)   |
| 23020 1st Delimotion of extg Drawoff Chamber 3 (VO13)   |   | 1st Delimotion of extg Drawoff Chamber 3 (VO13)  |
| 23030 Mini-piling for new Drawoff Chamber 3 (2 nos)   | 30 05NOV12 29NOV12 100  | Mini-piling for new Drawoff Chamber 3 (2 nos)  |
| 23032 ELS for Drawoff Chamber 3   | 20 21JAN13 23FEB13 100  | ELS for Drawoff Chamber 3  |
| 23035 2nd Demolition of extg Drawoff Chamber 3 (VO13)   | 10 04FEB13 23FEB13 100  | 2nd Demolition of extg Drawoff Chamber 3 (VO13)  |
|   |   | Date Revision Checked Approved   |
| Einich doto OOMAV14   |   | 23APR12 D AA TKC   |
| Data date 20DEC13   | China Harbour Engineering Co. Ltd.  | 18JAN13 E AA TKC   |
| Run date 06JAN14 Summary bar  |   | 03AUG13 F AA TKC   |
| Fage number SA  | TPSTW Stage 5 Phase 2B  | 06JAN14 G AA TKC   |
| c Primavera Systems, Inc. Start milestone point<br>Finish milestone point                                   |   |  |
|   |   |  |

| Act                                      | Description  | Orig Early                   | Early Total  | %           | 2010 2011 2012 2013   |
|--|--|------------------------------|--------------|-------------|---|
| JD                                       |  | Dur Start                    | Finish Float |             | F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A |
| 23040                                    | Construction of new Drawoff Chamber 3 (VO13)   |                              | 12JUL13      | 100         |   |
| 23045                                    | Watertightness Test for Drawoff Chamber 3 (VO13)   | 20 13JUL13 (<br>30 09OCT13 ( | 02OCT13      | 100         |   |
|  | Backfilling for new Drawoff Chamber 3 (VO13)<br>of Works   |                              |              | 100         |   |
| Drilling                                 |  |                              | ······       |             |   |
| 30001                                    | Notification from Engineer   | 30 02APR10                   |              | 100         | Notification from Engineer  |
| 30010                                    | Section III of Works   | 768 03MAY10                  |              | 100<br>1 95 |   |
| 30020                                    | Site Clearance   | 10 28MAY10                   | - · · ·      | 100         | ► Site Clearance  |
| 30030                                    | Pre-drilling for PST5, AT5~AT7 (41 nos)  | 106 26MAY10                  |              | 100         | ► Pre-drilling for PST5, AT5~AT7 (41 nos)   |
| 30040                                    | Pre-drilling for Mixed Liquor Channel 1 (25 nos)   | 20 12MAY10                   | ·            | 100         | Pre-drilling for Mixed Liquor Channel 1 (25 nos)                                      |
| 30050                                    | Pre-drilling for Mixed Liquor Channel 2 (6 nos)  | 20 040CT10                   |              | 100         | Pre-drilling for Mixed Liquor Channel 2 (6 nos)                                       |
| 30060                                    | Prelimiary Socketted H-piling  | 7 180CT10                    |              | 100         | Prelimiary Socketted H-piling   |
| 30070                                    | Load Test for Preliminary Socketted H-pile   | 14 18NOV10                   |              | 100         | Load Test for Preliminary Socketted H-pile  |
| 30080                                    | Socketted H-piling for PST5, AT5~AT7 (174 nos)   | 263 19OCT10                  |              | 100         | Socketted H-piling for PST5, AT5~AT7 (174 nos)  |
| 30090                                    | Proof Drilling for PST5 & AT5~AT7 (4 nos)  | 14 21MAR11                   |              | 100         | Proof Drilling for PST5 & AT5~AT7 (4 nos)   |
| 30100                                    | Load Test for Socketted H-pile (2 nos)   | 14 18MAR11                   |              | 100         | ► Load Test for Socketted H-pile (2 nos)  |
| 30110                                    | Pre-drilling for Sludge Digestion Tank (7 nos)   | 18 28AUG10                   |              | 100         | Pre-drilling for Sludge Digestion Tank (7 nos)  |
| 30120                                    | Socketted H-piling for SD Tank (29 nos)  |                              | 22MAR11      | 100         | Socketted H-piling for SD Tank (29 nos)   |
| 30130                                    | Proof Drilling for Sludge Digestion Tank (2 no)  |                              | 03JUN11      | 100         | Proof Drilling for Sludge Digestion Tank (2 no)                                       |
| 30140                                    | Load Test for Sludge Digestion Tank (1 no)   |                              | 12APR11      | 100         | ►∎ Load Test for Sludge Digestion Tank (1 no)   |
| 30150                                    | Preliminary Mini-pile for Mixed Liquor Channel   | 7 03NOV10                    |              | 100         | Preliminary Mini-pile for Mixed Liquor Channel  |
| 30160                                    | Load Test for Preliminary Mini-pile (1 no)   | 14 03JAN11                   | 10JAN11      | 100         | Load Test for Preliminary Mini-pile (1 no)  |
| 30170                                    | Mini-piling for Mixed Liquor Channel (43 nos)  | 200 03NOV10                  | 25JAN11      | 100         | Mini-piling for Mixed Liquor Channel (43 nos)   |
| 30180                                    | Mini-piling for Mixed Liquor Channel (16 nos)  | 41 04APR11 0                 | 07MAY11      | 100         | Mini-piling for Mixed Liquor Channel (16 nos)   |
| 30190                                    | Mini-piling for MLC (M60~M67)  | 55 31MAY11                   | 17JUN11      | 100         | L►■ Mini-piling for MLC (M60~M67)   |
| 30200                                    | Mini-piling for MLC (M68~M79)  | 42 28NOV11                   | 07APR12      | 100         | Mini-piling for MLC (M68~M79)   |
| 30210                                    | Mini-piling for MLC (M17 & M20) (VO97)   | 45 04DEC12                   | 11JAN13      | 100         | Mini-piling for MLC (N  |
| 30220                                    | Proof Drilling for Miixed Liquor Channel (1 no)  |                              | 29JUL11      | 100         | Proof Drilling for Miixed Liquor Channel (1 no)                                       |
| 30230                                    | Remaining Proof Drilling for MLC (1 no)  |                              | 170CT12      | 100         | Remaining Proof Drilling for M  |
| 30235                                    | Proof Drillig for add. 4 piles of MLC (VO97)   |                              | 02MAR13      | 100         | Proof Drillig for a   |
| 30240                                    | Load Test for Mixed Liquor Channel (1 no)  |                              | 27APR12      | 100         | Load Test for Mixed Liquor Channel (1 no)   |
| 30250                                    | Pre-drilling for Bio-gas Holding Tank (3 nos)  |                              | 26AUG10      | 100         | Pre-drilling for Bio-gas Holding Tank (3 nos)   |
| 30260                                    | Mini-piling for Bio-gas Holding Tank (4+8 nos)   |                              | 03MAR11      | 100         | Mini-piling for Bio-gas Holding Tank (4+8 nos)  |
| Sec. 26                                  | Proof Drilling for Bio-gas Holding Tank (1 no)   |                              | 05MAY11      | 100         | Proof Drilling for Bio-gas Holding Tank (1 no)  |
| 30300                                    | Load Test for Bio-gas Holding Tank Area (1 no)   | 14 04APR11   1               | 11APR11      | 100         | Load Test for Bio-gas Holding Tank Area (1 no)  |
|  | Sedimentation Tank & Aeration Tank   | 1                            |              | <u> </u>    |   |
| St. 10.                                  | Excavation for AT5 & AT6 1st pour  | 30 17MAR11 2                 |              | 100         | Excavation for AT5 & AT6 1st pour   |
| <b>澱 注</b>                               | Excavation for AT5 & AT6 2nd pour  | 20 26MAY11 (                 |              | 100         | Excavation for AT5 & AT6 2nd pour   |
| ※l於す                                     | Pile Head for AT5 & AT6 1st pour (63 nos)  | 14 16APR11 (                 |              | 100         | ► Pile Head for AT5 & AT6 1st pour (63 nos)   |
| 20 1                                     | Pile Head for AT5 & AT6 2nd pour (45 nos)  |                              | 17SEP11      | 100         | Pile Cap for AT5 & AT6 1st pour   |
| 10 I I I I I I I I I I I I I I I I I I I | Pile Cap for AT5 & AT6 1st pour  | 30 08JUL11 (<br>30 18SEP11 ( | D3AUG11      | 100         | Pile Cap for AT5 & AT6 2nd pour   |
| 8 6 m                                    | Pile Cap for AT5 & AT6 2nd pour  | 63 04AUG11 1                 |              | 100         | Structural Wall for AT5 & AT6 1st pour (14pours)                                      |
| 20.0                                     | Structural Wall for AT5 & AT6 1st pour (14pours)<br>Structural Wall for AT5 & AT6 2nd pour (10pours) | 50 050CT11 1                 |              | 100         | Structural Wall for AT5 & AT6 2nd pour (10pours)                                      |
| 88.8°                                    | Watertightness Test for AT5  | 30 04FEB12 1                 |              | 100         | Watertightness Test for AT5   |
| ※ ※ · · · · · · · · · · · · · · · · · ·  | Watertightness Test for AT6  | 30 23APR12                   |              | 100         | Watertightness Test for AT6   |
| S S                                      | Backfilling for AT5  | 30 03MAR12 1                 |              | 100         | Backfilling for AT5   |
| 8 S                                      | Backfilling for AT6  | 30 30MAY12                   |              | 100         | Backfilling for AT6   |
| ※1公<br>一                                 | Excavation for Effluent Chamber  | 10 01AUG11 (                 |              | 100         | Excavation for Effluent Chamber   |
|  | Pile Head for Effluent Chamber (15 nos)  | 10 01SEP11 2                 |              | 100         | ► Pile Head for Effluent Chamber (15 nos)   |
| 22 I.O. I.                               | Pile Cap for Effluent Chamber  |                              | 15DEC11      | 100         | Pile Cap for Effluent Chamber   |
| 20 N                                     | Structural Wall for Effluent Chamber   | 40 16DEC11 1                 |              | 100         | Structural Wall for Effluent Chamber  |
| S (A)                                    | Top Slab & Upstand Wall of Effluent Chamber  | 30 02FEB12 3                 |              | 100         | Top Slab & Upstand Wall of Effluent Chamber   |
| ◎ 点                                      | Watertightness for Effluent Launder  | 15 19MAY12 1                 |              | 100         | Watertightness for Effluent Launder   |
| 18 A.                                    | Excavation for PST5  | 20 01AUG11 2                 |              | 100         | Excavation for PST5   |
| 3 là                                     | Provision of Platform for Add. Load Test (VO56)  | 15 11APR12 2                 |              | 100         | Provision of Platform for Add. Load Test (VO5   |
| Start date                               |  |                              |              |             |   |
| Finish date                              |  |                              |              |             | 2   |
| Data date                                | 29DEC13  |                              |              |             | China Harbour Engineering Co. Ltd   |
| Run date                                 | UbJAN14 Summan har   |                              |              |             |   |
| Page numb                                | era Systems, Inc.  |                              |              |             | IPSIW Stage 5 Phase 2B  |
| 5 Thindy                                 | Finish milestone point   |                              |              |             |   |
|  |  |                              |              |             |   |

| SONDJEN                                    | 2014<br>1 A M J J A S O N D   | 20<br>JFMA      | 15<br>M.J.J.A.: |
|--|---|-----------------|-----------------|
| Watertightness                             | awoff Chamber 3 (VO13)<br>Test for Drawoff Chamber 3<br>or new Drawoff Chamber 3 (\ | (VO13)<br>/O13) |                 |
| Sec  | tion III of Works   |                 |                 |
|  |   |                 |                 |
|  |   |                 |                 |
| ;<br>117 & M20) (VO97)<br> ;<br> LC (1 no) |   |                 |                 |
|  |   |                 |                 |
|  |   |                 |                 |
|  |   | · · · · ·       |                 |
|  |   |                 |                 |
| 6)   |   |                 |                 |
|  | Revision  | Checked         | Approved        |

| Act   | Orig Early Early Total <sub>9/</sub> 2014 2015  |
|---|---|
| ID Description  | Dur Start Finish Float 2010 2011 2012 2013 2014 2015<br>Dur Start Finish Float FMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJAS |
| 31215 Add. Load Test for AT7 (VO56)   | 11 02MAY12 12MAY12 100 → Add. Load Test for AT7 (VO56)  |
| 31218 Excavation for AT7  | 15 09JAN12 22JUN12 100 Excavation for AT7   |
| 31220 Pile Head for PST5 Pipe Chamber (6 nos)   | 14 19AUG11 04OCT11 100 Pile Head for PST5 Pipe Chamber (6 nos)  |
| 31230 Pile Cap for PST5 Pipe Chamber up to base soffit  | 30 17OCT11 04NOV11 100  |
| 31240 Pile Head for AT7 (30 nos)  | 20 01FEB12 12JUN12 100  |
| 31245 Pile Head for PST5 (15 nos)   | 28 01FEB12 23APR12 100 File Head for PST5 (15 nos)  |
| 31250 Pile Cap for AT7  | 30 13FEB12 16JUL12 100  |
| 31255 Pile Cap for PST5   | 30 23MAR12 08MAY12 100  |
| 31260 Structural Wall for PST5 & AT7 (10 pours)   | 60 22FEB12 04OCT12 100  |
| 31270 Watertightness Test for PST5 & AT7  | 21 08SEP12 30NOV12 100 Watertightness Test for PST5 & AT7   |
| 31280 Backfilling for PST5 & AT7  | 15 29OCT12 14DEC12 100  |
| 31290 Details of Sludge Digestion Tank No. 3  | 30 28FEB12 24APR12 100 Details of Sludge Digestion Tank No. 3   |
| 31300 Excavation for Sludge Digestion Tank No.3 (SDT3)  | 35 21MAY12 26OCT12 100 Excavation for Sludge Digestion Tank No.3 (SDT3)   |
| 31310 Pile Head Construction for SDT3 (29 nos)  | 20 15SEP12 17OCT12 100 100 100 100 100 100 100 100 100 1  |
| 31320 Base Slab for SDT3  | 30 30OCT12 21NOV12 100  |
| 31325 Backfilling + Removing Struts for SDT3  | 30 22NOV12 24DEC12 100  |
| 31330 Structural Wall for SDT3  | 50 25DEC12 25MAY13 100  |
| 31340 Inclined Top Slab for SDT3  | 45 19APR13 25MAY13 100  |
| 31345 Installation of Bulkhead Door for SDT3  | 30 05OCT13 12OCT13 100  |
| 31350 Watertightness Test for SDT3  | 20 27DEC13 14JAN14 0 15   |
| 31360 Air Tightness Test for SDT3   | 7 15JAN14 21JAN14 0 0   |
| 31370 Backfilling for SDT3  | 13 22JAN14 03FEB14 0 0  |
| 31380 Lagging for SDT3  | 55 04FEB14 30MAR14 0 0  |
| 31400 Excavation for MCL Bay 7 + Foam Removal House   | 10 27OCT11 07NOV11 100  |
| 31410 Pile Cap for MLC Bay 7 + Foam Removal House   | 30 07SEP11 07DEC11 100  |
| 31420 Construction of MLC Bay 7 + Foam Removal House  | 60 08NOV11 09MAR12 100  |
| 31500 Excavation for MLC (Bay 4&5)  | 15         11APR12         160CT12         100  |
| 31505 Excavation for MLC (Bay 1~2)  | 15 06OCT12 20OCT12 100  |
| 31508 Excavation for MLC (Bay 3 & 6)  | 15 27FEB13 11MAR13 100  |
| 31510 Pile Cap + Structural Wall for MLC (Bay 4&5)  | 60 11MAY12 18JAN13 100  |
| 31520 Pile Cap + Structural Wall for MLC (Bay 1~2)  | 60 22OCT12 31DEC12 100  |
| 31525 Construction of residual cantilever slab of AT6   | 30 01JAN13 22JAN13 100  |
| 31530 Pile Cap + Structural Wall for MLC (Bay 3 & 6)  | 60 12MAR13 26JUN13 100  |
| 31550 Concreting surround for DN1500 Concrete Pipe  | 30 17SEP12 10DEC12 100<br>30 14 JAN13 13MAR13 100   |
| 31600 Excavation for MLC (Bay 8&9)  |   |
| 31610 Pile Cap for MLC (Bay 8-1 & 9)  |   |
| 31620 Structural Wall for MLC (Bay 8-1 & 9)   |   |
| 31625 Pile Cap + Structural Wall for MLC (Bay 8-2)  |   |
| 31630 Watertightness Test for MLC (Bay 4 ~9)<br>31633 Watertightness Test for MLC (Bay 1-2)             |   |
| 31633 Watertightness Test for MLC (Bay 1~3)   |   |
| 31635         Concrete Coating for MLC           31640         Backfilling for MLC                      |   |
| 31040 Backfilling for MLC<br>31700 Excavation for Bio-gas Holding Tank Support                          |   |
| 31700 Excavation for Bio-gas Holding Tank Support<br>31710 Pile Head for Bio-gas Holding Tank Support   | 10     29APR11     09JUL11     100       15     11MAY11     05JUL11     100    Pile Head for Bio-gas Holding Tank Support                           |
| 31710 Prile Read for Bio-gas Holding Tank Support<br>31720 Construction of Bio-gas Holding Tank Support | 20 11JUL11 13AUG11 100 Construction of Bio-gas Holding Tank Support   |
| 31800 Excavation for Valve Chamber  | 20 18AUG11 04NOV11 100  |
| 31810 Pile Head Construction for Valve Chamber  | 15 110CT11 260CT11 100  |
| 31820 Pile Cap for Tank Support & Valve Chamber   | 30 05OCT11 26NOV11 100  |
| 31830 Structural Wall for Valve Chamber   | 40 28NOV11 17JAN12 100  |
| 31840 Backfilling for Valve Chamber   | 30 28JAN12 24SEP12 100 Backfilling for Valve Chamber  |
| Pipeline Works  |   |
| 32000 Excavating Trial Pit No. T1 & T2 (SI01)   | 20 18JUN10 06AUG10 100 Excavating Trial Pit No. T1 & T2 (Si01)  |
| 32001 Diversion of DN150 Fire Fighting Main at SDT3   | 30 25AUG10 23OCT10 100 Exceeded ing main at SDT3  |
| 32002 Diversion of DN80 Wash Water Pipe at SDT3   | 30 20SEP10 23OCT10 100 Diversion of DN80 Wash Water Pipe at SDT3  |
| 32003 Diversion of PE Sewage Pipe at SDT3 (RFI/43)  | 30 18OCT10 22OCT10 100 Diversion of PE Sewage Pipe at SDT3 (RFI/43)   |
| 32005 Pipework for AT5 ~ AT7  | 98 13APR12 22JUN12 100 Pipework for AT5 ~ AT7   |
|   |   |
| Start date 29JAN10 Early bar  | Date     Revision     Checked     Approved       23APR12     D     AA     TKC   |
| Finish date     09MAY14       Data date     29DEC13   |   |
| Run date 06JAN14  |   |
| Page number 5A Summary bar  | TPSTW Stage 5 Phase 2B 06JAN14 G AA TKC   |
| c Primavera Systems, Inc. Start milestone point   |   |
| Finish milestone point  |   |

| Act Description  | Orig Early Early Total <sub>%</sub><br>Dur Start Finish Float <sup>%</sup> | 2010 2011 2011 2011<br>FMAMJJASONDJFMAMJJASONDJFMAMJ | 2013<br>LASONDIEMAMIIASO               | 2014 2015<br>N.D. J. F.M.A.M. J.J.A.S.O.N.D. J. F.M.A.M.J.J.A.S   |
|--|--|--|--|---|
| 32006 Pipework for Pipe Chamber @PST5  | 98 07MAR13 260CT13 100   |  |  | Pipework for Pipe Chamber @PST5   |
| 32020 Pipework for Effluent Chamber  | 19 290CT12 03NOV12 100   |  | ► Pipework for Effluent Chamber        |   |
| 32025 Pipe Support at Effluent Launder (PVO)   | 30 02JAN13 23JAN13 100   |  | Pipe Support at Effluent La            | aunder (PVO)  |
| 32030 DN900 Sewage Pipe to PST5  | 90 09AUG12 10NOV12 100   |  | DN900 Sewage Pipe to PST5              |   |
| 32040 Pipework for SDT3  | 30 21SEP13 02OCT13 100   |  | [                                      | pework for SDT3   |
| 32070 Pipework for Valve Chamber   | 29 07NOV11 13AUG12 100   |  | Pipework for Valve Chamber             |   |
| 32080 DN1500 Air Main  | 90 08AUG11 30MAY13 100   |  | DN1500 Air M                           | iain  |
| 32083 Pipe Support for DN1500 Air Main @CBC  | 45 15JUL13 28SEP13 100   |  | Pi                                     | pe Support for DN1500 Air Main @CBC   |
| 32086 Pipe Support for DN1500 Air Main @AT7  | 15 29DEC13 12JAN14 77d 0   |  |  | Pipe Support for DN1500 Air Main @AT7   |
| 32090 Gas Pipe to Gas Transfer Station   | 60 20FEB14 20APR14 -21d 0  |  |  | Gas Pipe to Gas Transfer Station  |
| 32100 Gas Pipe connecting Gas Holder Tank  | 60 20FEB14 20APR14 -21d 0  |  |  | Gas Pipe connecting Gas Holder Tank   |
| Modification / Removal Works   |  |  |  |   |
| 33010 Removal of extg Control Room   | 30 15AUG11 08MAR13 100   |  | Removal of extg Cont                   | roi Room  |
| 33020 Modi. of Chemical House for Switch Room (VO57)   | 90 21NOV11 05OCT12 100   |  | Modi. of Chemical House for Switch     | Room (VO57)   |
| 33030 Modi. of extg Flow Splitter Box Stage I (VO16)   | 60 02MAR13 19JUL13 100   |  | Modi. of                               | extg Flow Splitter Box Stage I (VO16)   |
| 33040 Modi. of extg Flow Splitter Box Stage II (VO16)  | 60 08JUL13 03SEP13 100   |  | Mod                                    | i. of extg Flow Splitter Box Stage II (VO16)  |
| 33050 Modification of extg Aeration Tank No. 4   | 30 01JAN14 30JAN14 59d 0   |  |  | Modification of extg Aeration Tank No. 4  |
| 33060 Modification of extg Aeration Tank No. 1~3   | 60 11MAR14 09MAY14 -40d 0  |  |  | Modification of extg Aeration Tank No. 1~3  |
| 33070 Modi. of extg Effluent Launder (EL) Stage I  | 60 02MAR13 25MAR13 100   |  | Modi. of exto Effluer                  | nt Launder (EL) Stage I   |
| 33075 Sealing channel from EL to Flow Splitter Box   | 30 11MAR14 09APR14 -10d 0  |  |  | Sealing channel from EL to Flow Splitter Box  |
| 33080 Shelter for NaOCI Dosing System  | 60 29AUG13 29OCT13 100   |  |  | Shelter for NaOCI Dosing System   |
| 33090 Watertightness Test for NaOCI Dosing Shelter   | 15 21SEP13 03OCT13 100   |  |  | /atertightness Test for NaOCI Dosing Shelter  |
| Variation Order  |  |  |  |   |
| 33100 Sealing openings for E&MP for SDT3 (VO/128)  | 0 04DEC13 14DEC13 100  |  |  | ■ Sealing openings for E&MP for SDT3 (VO/128)   |
| 33110 Temporary diversion of extg air main at AT4  | 10 21DEC13 31DEC13 59d 70  |  |  | Temporary diversion of extg air main at AT4   |
| 33120 Walkway on conc. bridge at SDT3 (VO124)  | 20 02FEB14 21FEB14 2d 0  |  |  | Walkway on conc. bridge at SDT3 (VO124)   |
| Section IV of Works  |  |  |  |   |
| Drilling Works   |  |  |  |   |
| 40010 Section IV of Works  | 384 29JAN10 22APR14 -1161d 68  |  |  | Section IV of Works   |
| 40020 Pre-drilling for Decanting Chamber (1 no)  | 7 06MAY10 11MAY10 100  | Pre-drilling for Decanting Chamber (1 no)            |  |   |
| 40030 Dismantling Extg Cantilever of PSGT (VO02)   | 14 22JUL10 02AUG10 100   | Dismantling Extg Cantilever of PSGT (VO02)           |  |   |
| 40040 Mini-piling for Decanting Chamber (4 nos)  | 28 27AUG10 130CT10 100   | Mini-piling for Decanting Chamber (4 nos)            |  |   |
| 40050 Proof Drilling (2 nos)   | 28 19OCT10 26OCT10 100   | Figure 1 Proof Drilling (2 nos)                      |  | ter 📊 <u>en transferier ander an de service</u> de <u>service</u> de service de s |
| Structural Works   |  |  |  |   |
| 41010 Excavation for Decanting Chamber   | 10 27OCT10 03NOV10 100   | Excavation for Decanting Chamber                     |  |   |
| 41020 Pile Cap for Decanting Chamber   | 20 04NOV10 15DEC10 100   | Pile Cap for Decanting Chamber                       |  |   |
| 41030 Structural Wall for Decanting Chamber  | 30 16DEC10 31JAN11 100   | Structural Wall for Decanting Chamber                |  |   |
| 41040 FRP Cover for Decanting Chamber  | 20 28SEP12 17OCT12 100   |  | FRP Cover for Decanting Chamber        |   |
| 41050 Excavation for Chemical & Oil Store  | 15 04AUG10 19AUG10 100   | Excavation for Chemical & Oil Store                  |  |   |
| 41060 Base Slab for Chemical & Oil Store   | 20 20AUG10 13SEP10 100   | Base Slab for Chemical & Oil Store                   |  |   |
| 41070 Structural Wall for Chemical & Oil Store   | 40 14SEP10 01NOV10 100   | Structural Wall for Chemical & Oil Store             |  |   |
| 41080 Top Slab for Chemical & Oil Store  | 20 25OCT10 01NOV10 100   | → Top Slab for Chemical & Oil Store                  |  |   |
| 41090 Conc. Plinth at CHPG Stage I/II (VO64)   | 120 07FEB12 07FEB13 100  |  | Conc. Plinth at CHPG S                 |   |
| 41100 Conc. Plinth at Waste Burner (VO60)  | 120 07FEB12 26OCT12 100  |  | Conc. Plinth at Waste Burner (VO       | 60)   |
| Modification / Removal Works   |  |  |  |   |
| 42010 Removal of Chemical Waste Room   | 30 23JUL10 24JUL10 100   | Removal of Chemical Waste Room                       |  |   |
| 42020 Removal of Flower Bed  | 20 12JUL10 28OCT10 100   | Removal of Flower Bed                                |  |   |
| 42030 Removal of Waste Bio-gas Burner at Stage I/II  | 30 20FEB14 21MAR14 9d 0  |  |  | Removal of Waste Bio-gas Burner at Stage I/II   |
| 42040 Removal of Chimney & Associated RC Structure   | 60 28AUG13 09SEP13 100   |  | Rer 🛛                                  | noval of Chimney & Associated RC Structure  |
| 42050 Removal of Storage Facilities  | 30 29AUG12 12SEP12 100   |  | ►■ Removal of Storage Facilities       |   |
| 42060 Structures for RO Plant (VO97)   | 120 09NOV12 29JUL13 100  |  | Structur                               | res for RO Plant (VO97)   |
| 42070 Shelter for FeCl3 Dosing System  | 60 11NOV10 15DEC10 100   | Shelter for FeCl3 Dosing System                      |  |   |
| 42080 Rectification of Shelter for FeCl3 Dosing System                                       | 15 10JAN11 22JAN11 100   | Rectification of Shelter for FeCl3 Dosing System     |  |   |
| 42090 Steelwork for FeCl3 Dosing Shelter   | 30 20DEC10 30APR11 100   | Steelwork for FeCl3 Dosing Shelter                   |  |   |
| 42100 Watertightness Test for FeCl3 Dosing Shelter   | 16 14MAR11 27MAR11 100   | ► Watertightness Test for FeCl3 Dosing Shelte        | r I                                    |   |
| 42110 Removal of FeCl3 Dosing System   | 60 14APR12 20APR12 100   |  | al of FeCl3 Dosing System              |   |
|  |  |  |  | Date Revision Checked Approve   |
| Finish date 29JAN10<br>Finish date 09MAY14<br>Progress bar                                   |  |  | 23APR                                  | 12 D AA TKC   |
| Data date 29DEC13  |  | China Harbour Engineering Co. Ltd.                   | 18JAN1                                 |   |
| Run date 06JAN14   |  | TPSTW Stage 5 Phase 2B                               | 03AUG                                  |   |
| Page number     6A     Summary bar       c Primavera Systems, Inc.     Start milestone point |  | IT UT I ULAYE U FILASE ZD                            | 06JAN1                                 | IA G AA TKC   |
| C Primavera Systems, Inc. ♦ Finish milestone point   |  |  |  |   |
|  | · · · · · · · · · · · · · · · · · · ·                                      |  | ······································ | ana an   |

| Act<br>ID  | Description                                      | Orig Early<br>Dur Start | Early<br>Finish  | Total %<br>Float | 2010<br>FMAMJJASO | 2011<br>N.D.J.F.M.A.M.J.J.A.S.O.N.D.J.F.M.A.M.  | 2012 2013 2014 20<br>J J A S O N D J F M A M J J A S O N <u>D</u> J F M A M J J A S O N D J F M A   |
|--|--|-------------------------|--|------------------|-------------------|---|---|
| 42120  | Modifi of Central Blg Complex (VO43)             | 770 10NOV11             |  | 0 88             |                   |   | Modifi of Central Blg Complex (VO43)  |
| 42130  | Modification of SAS Thickening House (VO53)      | 120 14DEC12             |  | 100              |                   |   | Modification of SAS Thickening House (VO53)   |
|  | Modi. of Primary Sludge Gravity Thickener (VO02) | 60 22DEC10              | 12NOV12  | 100              |                   | <b>↓</b>  | Modi. of Primary Sludge Gravity Thickener (VO02)  |
| 42150  | Modification of Filtrate Treatment Plant (VO33)  | 120 10JAN13             | 05SEP13  | 100              |                   |   | Modification of Filtrate Treatment Plant (VO33)   |
| 42160  | Modification of Chlorination House (VO18)        | 150 07NOV11             | 19FEB13  | 100              |                   |   | Modification of Chlorination House (VO18)   |
|  | Floor Opening at Service Tower Building (16 nos) | 30 24OCT11              | 310CT11  | 100              |                   | Floor Opening at Se   | vice Tower Building (16 nos)  |
|  | Modi. of Genset Rm at Inlet Works (VO101)        | 90 02NOV12              |  | 100              |                   |   | Modi. of Genset Rm at Inlet Works (VO101)   |
| 1  | Removable Handrailing at Inlet Works (VO101)     | 30 29DEC13              |  | 62d 0            |                   |   | Removable Handrailing at Inlet Works (VO1   |
|  | Covered Walkway @ Sludge Dewatering House (VO94) | 100 22DEC12             | 23AUG13  | 100              |                   |   | Covered Walkway @ Sludge Dewatering House (VO94)  |
| and the second sec | Drainage Works                                   |                         |  |                  |                   |   |   |
|  | Road & Drainage Works in Portion A               | 120 12JUL10             | 15JUN11  | 100              |                   | Road & Drainage Works in Portion  |   |
| Variation  |  |                         |  |                  |                   |   |   |
|  | Additional Works for FeCI3 Dosing System         | 100 28APR11             |  | 100              |                   | Additional Works for FeCl3 I  |   |
|  | Additional Work at Service Tower Building (VO58) | 20 18JAN13              |  | 100              |                   |   | Additional Work at Service Tower Building (VO58)  |
|  | Puddle at Service Tower Building (VO58)          | 10 08JAN14              |  | 72d 0            |                   |   | BePuddle at Service Tower Building (VO58)   |
|  | Opening at Service Tower Building (VO58)         | 35 22FEB14              |  | 2d 0             |                   |   | Comparing at Service Tower Building (V  |
| 1  | Pipes to Sludge Dewatering House (VO97)          | 90 20MAY13              |  | 100              |                   |   | Pipes to Sludge Dewatering House (VO97)   |
|  | Pipes to SAS Thickening House (VO97)             | 90 12JUN13              |  | 100              |                   |   | Pipes to SAS Thickening House (VO97)  |
|  | Pipes to Sludge Pumping Station (VO97)           | 105 03JUN13             |  | 100              |                   |   | Pipes to Sludge Pumping Station (VO97)  |
|  | Pipe to Central Building Complex (VO97)          | 90 03JUL13              | 30SEP13  | . 100            |                   |   | Pipe to Central Building Complex (VO97)   |
| Section V c  |  |                         |  |                  |                   |   |   |
|  | oing Works                                       |                         |  |                  |                   | in a second s   |   |
| L  | Section V of Works                               | 1254 29JAN10            |  | 100              |                   |   | Section V of Works  |
| ( <u> </u>   | Tree Survey                                      | 60 08MAR10              | 1  | 100              | Tree Survey       |   |   |
|  | Tree Transplanting & Felling Tree                | 90 22APR10              |  | 100              |                   | Tree Transplanting & Felling Tree   |   |
| · · · · · · · · · · · · · · · · · · ·  | Establishment Works to Transplanted Tree         | 365 03NOV10             |  | 100              |                   | Establishment Work  | s to Transplanted Tree  |
| 1  | Landscaping Softworks                            |                         |  | 10d 92           |                   |   | Landscaping Softworks   |
|  | Landscaping works around FC7B ~ FC12B            | 45 14FEB14              |  | 0 0              |                   |   | Landscaping works around FC7B ~ F   |
|  | Landscaping works along AT7 & MLC                | 45 07FEB14              |  | 7d 0             |                   |   | Landscaping works along AT7 & MLC   |
|  | Establishment Works to Softworks (FC1A~FC10A)    | 365 12MAR11             | 11MAR12  | 100              |                   | Establis  | hment Works to Softworks (FC1A~FC10A)   |
|  | Establishment Works to Softworks (in Stage I/II) | 365 14AUG12             |  | 100              |                   |   | Establishment Works to Softworks (in Stage I/II)  |
|  | Establishment Works to Other Softworks           |                         |  | 10d 0            |                   | الم الم المراجع المراجع<br>المحاج المراجع | Establishment Works to Other Softwor  |
|  | Irrigation System @circular tanks & UV~RO (VO67) |                         |  | 100              |                   |   | ► Example 1 Irrigation System @circular tanks & UV~RO (VO67)  |
|  | Irrigation System @PSTs & RO Plant (VO67)        | 45 23MAY13              |  | 100              |                   | and particular devices the  | ► Irrigation System @PSTs & RO Plant (VO67)   |
|  | Irrigation System @BHT (VO67)                    | 20 110CT13              |  | 100              |                   |   | ►∎ Irrigation System @BHT (VO67)  |
|  | Green Roof at Sludge Dewatering System           | 120 05JAN12             |  | 100              |                   |   | Roof at Sludge Dewatering System  |
|  | Green Roof at Transformer House                  | 120 05JAN12             |  | 100              |                   | Green   | Roof at Transformer House   |
|  | Establishment Works to Green Roof                | 365 14AUG12             |  | 100              |                   |   | Establishment Works to Green Roof   |
|  | Green Roof at Contractor's Site Office           | 20 28NOV12              | 17DEC12  | 100              |                   |   | Green Roof at Contractor's Site Office  |
| Others   |  | 1 1                     |  |                  |                   |   |   |
| · · · · · · · · · · · · · · · · · · ·  | Diversion of DN600 Concrete Pipe                 | 45 18MAY10              | + · · · · · · · · · · · · · · · · · · ·                | 100              | Diver             | sion of DN600 Concrete Pipe   |   |
|  | Road & Drainage Works next FC11B & FC12B         | 55 04FEB14              |  | 0 0              |                   |   | Road & Drainage Works next FC11B  |
|  | Road & Drainage Works along AT6 & AT7            | 100 27MAR13             |  | 7d 60            |                   |   | ► Road & Drainage Works along AT6 & AT7   |
|  | Road & Drainage Works along MLC Bay 3~8          | 100 25NOV13             |  | 46d 60           |                   |   | Road & Drainage Works along MLC Bay 3   |
|  | Cable Ducting and Drawpits for FC11B & FC12B     | 20 18JUL11              | 1  | 100              |                   | Cable Ducting and Drawpits  | (1) The second s<br>Second second s<br>Second second s<br>Second second s<br>Second second seco |
|  | Cable Ducting % CBC & Transformer Hse (16 ducts) | 60 03NOV11              |  | 100              |                   |   | e Ducting % CBC & Transformer Hse (16 ducts)  |
|  | Cable Ducting % CBC & Transformer Hse (12 ducts) | 60 01MAR12              |  | 100              |                   |   | Cable Ducting % CBC & Transformer Hse (12 ducts)  |
|  | Remaining Cable Ducting and Drawpits             | 350 28MAY12             | 14JAN14  | 0 95             |                   | ·   | Remaining Cable Ducting and Drawpits  |
| Variation I  |  |                         | ,  |                  |                   |   |   |
|  | Pipe from SBR tank to U2 (VO/92)                 | 45 09OCT13              |  | 100              |                   |   | Pipe from SBR tank to U2 (VO/92)  |
|  | Add. DN300 drain @ Ext. of Sludge Dewatering Hse | 75 29JUL13              | den an er er en er | 100              |                   |   | Add. DN300 drain @ Ext. of Sludge Dewatering Hse  |
|  | Pipe from SAS to VC2 (VO87)                      | 90 29JUL13              |  | 100              |                   |   | Pipe from SAS to VC2 (VO87)   |
|  | Modi. of RAS Pump Platform Stage 1 (VO114)       | 30 05AUG13              |  | 100              |                   |   | Modi. of RAS Pump Platform Stage 1 (VO114)  |
|  | Modi of RAS Pump Platform Stage 2 (VO114)        | 30 29DEC13              |  | 2d 0             |                   |   | Modi of RAS Pump Platform Stage 2 (VO1  |
|  | Modi. of RAS Pump Platform Stage 3 (VO114)       | 30 27FEB14              | 28MAR14  | 2d 0             |                   |   | Modi. of RAS Pump Platform Stage 3  |
| 51170 0  | Concrete paving around FC7B ~ FC12B              | 30 15JAN14              | 13FEB14  | 0 0              |                   |   | Concrete paving around FC7B ~ FC12B   |
| art date   | 29JAN10 Early bar                                |                         | -  |                  |                   |   | Date Revision Checked   |
| nish date  | 09MAY14<br>Bar Progress bar                      |                         |  |                  |                   |   | 23APR12 D AA  |
| ita date   | 29DEC13  |                         |  |                  | China Harbo       | ır Engineering Co. Ltd.   | 18JAN13 E AA  |
| ın date  | UbJAN14 Summary har                              |                         |  |                  |                   | Stage 5 Phase 2B  | 03AUG13 F AA<br>06JAN14 G AA  |
|  | ar 7.11  |                         |  |                  | 11 01 11          |   |   |
| ge numbe<br>• Primave  | ra Systems, Inc. Start milestone point           |                         |  |                  |                   |   |   |