## Jardine Engineering Corporation, Limited

Contract No. DE/2007/07 Ultraviolet Disinfection Works for Shatin Sewage Treatment Works and Tai Po Sewage Treatment Works - TPSTW, Stage V, Phase IIA (Disinfection)

## Final Environmental Monitoring and Audit Review Report

(Version 3.0)

Certified By	Church (Environmental Team	Leader)
REMARKS:		

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

# **TABLE OF CONTENTS**

		Page
EX	XECUTIVE SUMMARY	
Int	roduction	
En	vironmental Monitoring and Audit Works	
	vironmental Complaint and Prosecution	
En	vironmental Licensing and Permitting	
1	INTRODUCTION	
Ba	ckground	
Pro	oject Organizations	
	nstruction Programme	
Su	mmary of EM&A Requirements	6
2	ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS	7
Mo	onitoring Parameters and Monitoring Locations	7
	onitoring Methodology and Calibration Details	
	onitoring Methodology and QA/QC Procedure	
	vironmental Quality Performance Limits (Action and Limit Levels)	
En	vironmental Mitigation Measures	
3	MONITORING RESULTS	
No	ise	
Ai	r Quality	
La	ndfill Gas	
4	ENVIRONMENTAL AUDIT	
Im	plementation Status of Environmental Mitigation Measures	
	e Audit Summary	
	tus of Environmental Licensing and Permitting	
Ad	vice on Waste Management Status	
5	NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL	
QI	JALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)	
	mmary of Exceedances	
Re	view of the Reasons for and the Implications of Non-compliance	
6	ENVIRONMENTAL COMPLAINTS	
7	COMMENTS, CONCLUSIONS AND RECOMMENDATIONS	
Co	mments on Overall EM&A Programme	15
	mparison between EM&A data and EIA findings	
	commendations and Conclusions	

# LIST OF TABLES

Table I	Summary Table for Events Recorded in the Construction period
Table 1.1	Key Project Contact
Table 4.1	Summary Status of Environmental Licences and Permits

i

#### LIST OF FIGURES

- Figure 1.1 Project Site Layout Plan (TPSTW)
- Figure 1.2 Locations of Air Quality and Noise Monitoring Stations and Air and Noise Sensitive Receivers

#### LIST OF APPENDICES

- Appendix A Construction Programme
- Appendix B Monitoring Requirements
- Appendix C Action and Limit Levels
- Appendix D Graphical Presentation of Noise Monitoring Results
- Appendix E Graphical Presentation of 1-hr TSP Monitoring Results
- Appendix F Graphical Presentation of 24-hr TSP Monitoring Results
- Appendix G Graphical Presentation of Landfill Gas Monitoring Results
- Appendix H Updated Environmental Mitigation Implementation Schedule (EMIS)
- Appendix I Waste Generation in the Construction Period
- Appendix J Summary of Exceedance
- Appendix K Complaint Log

## **EXECUTIVE SUMMARY**

#### Introduction

- 1. This is the Final Environmental Monitoring and Audit Review Report prepared by Cinotech Consultants Limited for DSD Contract no. DE/2007/07 "Ultra-Violet Disinfection Works for Shatin Sewage Treatment Works and Tai Po Sewage Treatment Works". This report documents the findings of EM&A Works for Tai Po Sewage Treatment Works conducted between July 2008 and April 2010.
- The Construction works for UV disinfection works of the Project were commenced on 2. 18<sup>th</sup> July 2010. The construction works have been substantially completed in February 2010. The Construction Programme of the Project is shown in Appendix A. The weekly environmental site audit was ceased after the completion of civil works abd verification of outstanding items during site audit. The last site audit was conducted on 22<sup>nd</sup> April 2010. As there was no critical environmental deficiency observed, no monitoring exceedance, no complaint and prosecutions received. The completion of the on 27<sup>th</sup> programme was proposed by ET April EM&A 2010 (Ref.: MA8018/Corres/s1100427) and verified by IEC on 27th April 2010 (Ref.: 60045491/C/YKT100427/1).
- 3. The major site activities undertaken in the construction period included:
  - Removal of disused sludge pipes;
  - Preparation works of 1800 PCP;
  - Pre-drilling works for UV Disinfection Channels / Shelter and Transformer House;
  - Demolition of Sludge Stacking Building;
  - Mini-piling works for Transformer House;
  - Construction of C1, C2 & C3 Chamber, Mini Piles (Transformer House), Mini Piles (UV Structure), foundation, wall & roof of Transformer House, proposed DN2250 precast concrete pipe, superstructure for UV and Cable Duct & Drawpit;
  - Install DN150 sludge D.I. pipe, gas pipe and make connection;
  - Loading Test to Mini-Piles (Transformer House);
  - Proof drilling (S.I. work) (Transformer House) (UV structure);
  - Temporary flow diversion of existing DN1650 PCP;
  - Breaking existing Chamber F1 & DN1650 PCP;
  - Finishing work for Transformer House;
  - Load test for mini-piles (UV structure);
  - Bulk excavation for UV structure;
  - Metal work (doors, windows, etc.) for Transformer House.
  - Misc. reinstatement works;
  - Water test to UV channel;
  - Penatock installation and UV cabinet installation;
  - Cable laying and termination and switchboard support installation;
  - B.S. installation; and
  - UV testing

1

## **Environmental Monitoring and Audit Works**

- 4. Environmental monitoring and audit works for the Project were performed regularly as stipulated in the Final EM&A Manual and the results were checked and reviewed. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the events and action taken in the construction period is tabulated in **Table** I.

Parameter	No. of Ex	ceedance	No. of Events	Action Taken
rarameter	Action Level	Limit Level	Due to this Project	Action Taken
1-hr TSP	0	0	0	N/A
24-hr TSP	0	0	0	N/A
Noise	0	0	0	N/A
Landfill Gas	0	0	0	N/A

 Table I
 Summary Table for Events Recorded in the Construction Period

Construction Noise

- 6. All construction noise monitoring was conducted as scheduled in the construction period.
- 7. No Action Level (public complaint) / Limit Level exceedance was recorded in the construction period.

#### Air Quality

8. The air quality monitoring was conducted as scheduled in this reporting period. No Action/Limit Level exceedance was recorded in the construction period.

#### Landfill Gas

9. Landfill gas monitoring was performed by the Safety Officer of the Contractor in the construction period. All the measured results were complied with the Limit Levels.

#### **Environmental Complaint and Prosecution**

10. No environmental complaint, prosecution or notification of summons was received in this construction period.

## **Environmental Licensing and Permitting**

11. Environmental related licenses/permits granted to the Project include the Environmental Permit (EP), Construction Noise Permit and discharge license for the Project.

## 1 INTRODUCTION

#### Background

- 1.1 Tai Po Sewage Treatment Works (TPSTW) is located within the Tai Po Industrial Estate. It currently comprises four Stages: I, II, IVA and IVB works. The TPSTW - Stage V aims to upgrade the existing STW to provide additional sewage treatment capacity from the present design flow of 88,000 m<sup>3</sup>/day to 120,000 m<sup>3</sup>/day to meet the demands of both the existing and future developments, and to meet the revised discharge license requirements.
- 1.2 The TPSTW Stage V, Phase I and Phase II are Designated Projects under the Environmental Impact Assessment Ordinance (Cap. 449) with the same EIAO Register No. AEIAR 081/2004. A study of environmental impact assessment (EIA) was undertaken to evaluate various environmental impacts associated with the works within these two Designed Projects. An EIA Report as well as an Environmental Monitoring and Audit (EM&A) Manual were approved by the Environmental Protection Department (EPD) on 28 October 2004.
- 1.3 The Stage V works will be implemented in 2 phases. The design capacities of Phase 1 and Phase 2 works are 100,000 m<sup>3</sup>/d and 120,000 m<sup>3</sup>/d, respectively. An Environmental Permit (EP) No. EP-265/2007 was issued on 22 March 2007 for the TPSTW Stage V Phase II works to the Drainage Services Department (DSD) as the Permit Holder. Jardine Engineering Corporation Limited was awarded by DSD as the main contractor for the civil works Contract No. DE/2007/07 "Ultra-Violet Disinfection Works for Shatin Sewage Treatment Works and Tai Po Sewage Treatment Works" (hereinafter named "the Project"). A project site layout plan is provided in **Figure 1.1**. The construction activities of the Project commenced on 18 July 2008.
- 1.4 Cinotech Consultants Ltd. was commissioned by the Sub-Contractor as the Environmental Team (ET) to undertake the EM&A works for the Project. Dr. Priscilla CHOY of Cinotech Consultants Ltd. was appointed as the ET Leader as per the Condition 2.1 of the EP. AECOM Asia Co. Ltd. was employed by DSD to undertaken IEC services of the Project and Mr. YT Tang of AECOM Asia Co. Ltd. was appointed as the IEC under Condition 2.2 of the EP. This is the Final EM&A review report summarizing the EM&A works for the Project between July 2008 and April 2010.

## **Project Organizations**

- 1.5 Different parties with different levels of involvement in the project organization include:
  - Project Proponent / Engineer's Representative (ER) Drainage Services Department
  - Environmental Team (ET) Cinotech Consultants Ltd.
  - Independent Environmental Checker (IEC) AECOM Asia Co. Ltd.
  - Main Contractor Jardine Engineering Corporation Limited
  - Sub-Contractor China Harbour Engineering Company Ltd.
- 1.6 The responsibilities of respective parties are detailed in Section 1.10 of the Final EM&A Manual of the Project. The key contacts of the Project are shown in **Table 1.1**.

Party	Role	Name	Position	Phone No.	Fax No.
		Mr. K.C. CHU	Project Engineer	2594 7310	2827 8532
DSD	Permit Holder	Mr. K. F. CHING	Engineer (E&M)	2594 7325	2827 8332
		Mr. Derek CHUNG	Engineer (Civil)	2594 7456	2827 8700
		Dr. Priscilla CHOY	ET Leader	2151 2089	
Cinotech	Environmental Team	Mr. TY Yeung	Project Coordinator and Audit Team Leader	2151 2099	3107 1388
		Mr. Henry LEUNG	Monitoring Team Leader	2151 2087	
AECOM	Independent Environmental	Mr. TANG Yu-tin	Independent Environmental Checker	3105 8537	2891 0305
AECOM	Checker	Ms. Joanne TSOI	Assistant to Independent Environmental Checker	3105 8506	2891 0303
JEC Main Contractor		Mr. Alex LAW	Site Agent	2807 4265	25107273
JEC	Want Contractor	Mr. Eric HO	Deputy Site Agent	2947 1125	23107273
CHEC Sub-Contractor		Mr. T.K. CHEUNG	Project Manager	2660 7112	2660 6191
CHEC	Sub-Contractor	Mr. Jason Tse	Assistant Project Manager	2000 /112	2000 0191

#### **Construction Programme**

- 1.7 The construction programme is presented in **Appendix A**. The site activities undertaken in the construction period were:
  - Removal of disused sludge pipes;
  - Preparation works of 1800 PCP;
  - Pre-drilling works for UV Disinfection Channels / Shelter and Transformer House;
  - Demolition of Sludge Stacking Building;
  - Mini-piling works for Transformer House;
  - Construction of C1, C2 & C3 Chamber, Mini Piles (Transformer House), Mini Piles (UV Structure), foundation, wall & roof of Transformer House, proposed DN2250 precast concrete pipe, superstructure for UV and Cable Duct & Drawpit;
  - Install DN150 sludge D.I. pipe, gas pipe and make connection;
  - Loading Test to Mini-Piles (Transformer House);
  - Proof drilling (S.I. work) (Transformer House) (UV structure);
  - Temporary flow diversion of existing DN1650 PCP;
  - Breaking existing Chamber F1 & DN1650 PCP;
  - Finishing work for Transformer House;
  - Load test for mini-piles (UV structure);
  - Bulk excavation for UV structure;
  - Metal work (doors, windows, etc.) for Transformer House.
  - Misc. reinstatement works;
  - Water test to UV channel;
  - Penatock installation and UV cabinet installation;
  - Cable laying and termination and switchboard support installation;
  - B.S. installation; and
  - UV testing

## Summary of EM&A Requirements

- 1.8 The EM&A programme requires construction phase air quality and noise monitoring as well as environmental site audits. The EM&A requirements are described in the following sections, including:
  - All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event / Action Plans;
  - Environmental mitigation measures, as recommended in the project EIA study final report; and
  - Environmental requirements in contract documents.
- 1.9 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 4 of this report.
- 1.10 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise as well as audit works for the Project in the construction period.

## 2 ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS

#### **Monitoring Parameters and Monitoring Locations**

2.1 The EM&A Manual designate locations for the ET to monitor environmental impacts in terms of noise and air quality due to the Project. The Project area and monitoring locations are depicted in **Figure 1.2**. **Appendix B** gives the details of monitoring requirements.

#### **Calibration Details**

2.2 Monitoring works/equipments were conducted/calibrated regularly in accordance with the EM&A Manual. Copies of calibration certificates are attached in the appendices of the Monthly Reports.

#### Monitoring Methodology and QA/QC Procedure

#### Air Quality

Instrumentation

2.3 High Volume Samplers (HVS) connected with appropriate sampling inlets were employed for air quality monitoring. Each sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complies with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).

**HVS** Installation

- 2.4 The following guidelines were adopted during the installation of HVS:
  - Sufficient support was provided to secure the samplers against gusty wind.
  - No two samplers were placed less than 2 meters apart.
  - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
  - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
  - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
  - No furnaces or incineration flues were nearby.
  - Airflow around the sampler was unrestricted.
  - The samplers were more than 20 meters from the drip line.
  - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.

#### Filters Preparation

- 2.5 Fiberglass filters (G810) were used [Note: these filters have a collection efficiency of larger than 99% for particles of 0.3 mm diameter]. A HOKLAS accredited laboratory, Wellab Ltd., was responsible for the preparation of pre-weighed filter papers for Cinotech's monitoring team.
- 2.6 All filters, which were prepared by Wellab Ltd., were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than  $\pm 3$  °C; the relative humidity (RH) was < 50% and not variable by more than  $\pm 5\%$ . A convenient working RH was 40%.
- 2.7 Wellab Ltd. has a comprehensive quality assurance and quality control programmes.

#### **Operating/Analytical Procedures**

- 2.8 Operating/analytical procedures for the TSP monitoring were highlighted as follows:
  - Prior to the commencement of the dust sampling, the flow rate of the HVS was properly set (between 1.1 and 1.4 m<sup>3</sup>/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard.
  - The power supply was checked to ensure the sampler worked properly.
  - On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the air quality monitoring station.
  - The filter holding frame was then removed by loosening the four nuts and carefully a weighted and conditioned filter was centered with the stamped number upwards, on a supporting screen.
  - The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts to avoid air leakage at the edges.
  - The shelter lid was closed and secured with the aluminum strip.
  - The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
  - After sampling, the filter was removed and sent to the Wellab Ltd. for weighing. The elapsed time was also recorded.
  - Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment should be between 25°C and 30°C and not vary by more than  $\pm 3^{\circ}$ C; the relative humidity (RH) should be < 50% and not vary by more than  $\pm 5\%$ . A convenient working RH is 40%. Weighing results were returned to Cinotech for further analysis of TSP concentrations collected by each filter.

#### Noise

#### Field Monitoring

- 2.9 The monitoring procedures are as follows:
  - The microphone head of the sound level meter was positioned 1m exterior of the noise sensitive facade and lowered sufficiently so that the building's external wall acts as a reflecting surface.
  - The battery condition was checked to ensure good functioning of the meter.

- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - frequency weighting : A
  - time weighting : Fast
  - measurement time : 30 minutes
- Prior to and after noise measurement, the meter was calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement was considered invalid and repeat of noise measurement was required after re-calibration or repair of the equipment.
- The wind speed at the monitoring station was checked with the portable wind meter. Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.
- Noise measurement was paused during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- At the end of the monitoring period, the Leq, L10 and L90 were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.

## **Environmental Quality Performance Limits (Action and Limit Levels)**

2.10 The environmental quality performance limits, i.e. Action and Limit Levels were derived from the baseline monitoring results. Should the measured environmental quality parameters exceed the Action/Limit Levels, the respective action plans would be implemented. The Action/Limit Levels for each environmental parameter are given in **Appendix C**.

#### **Environmental Mitigation Measures**

2.11 Relevant mitigation measures as recommended in the project EIA report have been stipulated in the EM&A Manual for the Contractor to implement. A summary of the updated Environmental Mitigation Implementation Schedule (EMIS) is given in **Appendix H**.

## **3** MONITORING RESULTS

#### Noise

- 3.1 All construction noise monitoring was conducted as scheduled in the construction period.
- 3.2 Graphical representations of the monitoring results are shown in **Appendix D**. No Action (public complaint) / Limit Level exceedance was recorded in the construction period.

#### Air Quality

- 3.3 All air quality monitoring was conducted as scheduled in this construction period.
- 3.4 Graphical presentations of 1-hr TSP and 24-hr TSP monitoring results are shown in **Appendices E and F** respectively. No Action/Limit Level exceedance was recorded in the construction period.

#### Landfill Gas

- 3.5 Landfill gas monitoring was performed by the Safety Officer of the Contractor in the construction period. All the measured results were complied with the Limit Levels.
- 3.6 Graphical presentations of landfill gas monitoring results are shown in Appendix G.

## 4 ENVIRONMENTAL AUDIT

#### **Implementation Status of Environmental Mitigation Measures**

4.1 The updated implementation status of environmental mitigation measures (EMIS) is given in **Appendix H**.

#### **Site Audit Summary**

4.2 In the construction period, total 94 environmental site inspections were conducted by ET and 22 environmental site inspections were conducted with IEC. During site inspections in the construction period, no non-conformance was identified.

#### **Status of Environmental Licensing and Permitting**

4.3 Environmental licenses and Permit including the Environmental Permit (EP), Construction Noise Permit (CNP) and Discharge licenses. The applications were under EPD's consideration.

Table 4.1			ronmental Licences and Permits	
Permit / License	Valid F		Details	Status
No.	From	То		Status
<b>Environmental Per</b>	mit (EP)			
EP-265/2007	22/3/2007	N/A	<ul> <li>Expansion and upgrading of existing Tai</li> <li>Po Sewage Treatment Works from</li> <li>100,000 m<sup>3</sup>/day to 130,000 m<sup>3</sup>/day:</li> <li>(a) additional secondary treatment process units(1 primary clarified; 3 bioreactors and 2 final clarifiers);</li> <li>(b) reconstruction of 4 existing final clarified;</li> <li>(c) provision of ultraviolet disinfection facilities;</li> <li>(d) additional sludge treatment facilities; and</li> <li>(e) ancillary works to existing treatment facilities.</li> </ul>	Valid
Consruction Noise	permit (CNP)			
GW-RN0336-08	8/10/2008	7/4/2009	Use of powered mechanical equipment for carrying out construction work at Dai Kwai Street, Tai Po Industrial Estate, Tai Po, N.T. during 0000 – 2400 hours on general holidays (including Sundays), 0000 – 0700 hours and 1900 – 2400 hours on any day not being a general holiday, besides, any of Group A powered mechanical equipment shall not operated between 2300 and 0700 hours on the next day.	Expired
GW-RN0095-09	095-09 9/4/2009 8/10/2009		Use of powered mechanical equipment for carrying out construction work at Dai Kwai Street, Tai Po Industrial Estate, Tai Po, N.T. during 0000 – 2400 hours on general holidays (including Sundays), 0000 – 0700 hours and 1900 – 2400 hours on any day not being a general holiday, besides, any of Group A powered mechanical equipment shall not operated between 2300 and 0700 hours on the next day.	Expired
GW-RN0346-09	7/12/2009 7/12/2009 30/4/2010		Use of powered mechanical equipment for carrying out construction work at Dai Kwai Street, Tai Po Industrial Estate, Tai Po, N.T. during 0000 – 2400 hours on general holidays (including Sundays), 0000 – 0700 hours and 1900 – 2400 hours on any day not being a general holiday, besides, any of Group A powered mechanical equipment shall not operated between 2300 and 0700 hours on the next day.	Expired

 Table 4.1
 Summary Status of Environmental Licences and Permits

Permit / License	Valid P	eriod	- Details	Status
No.	From	То	Details	Status
Discharge Licence				
3762	31/12/2008	End of project	Discharge of industrial trade effluent: <i>Water Control Zone</i> : Tolo Harbour and Channel <i>Discharge Points</i> : Communal drain for the carriage of surface drainage water	Valid

#### **Advice on Waste Management Status**

4.4 The Construction and Demolition (C&D) materials generated in the reporting period were mainly inert C&D materials and C&D materials. Besides, no disposal of chemical waste was recorded in the construction period. The quantities of waste generated are summarized in **Appendix I**.

# 5 NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)

#### **Summary of Exceedances**

- 5.1 Environmental monitoring works were performed in the construction period and all monitoring results were checked and reviewed. A summary of exceedance is attached in **Appendix J**.
- 5.2 No Action Level (public complaint) / Limit Level exceedance was recorded for construction noise monitoring in the construction period.
- 5.3 No Action/Limit Level exceedance was recorded for both 1-hour TSP and 24-hour TSP of air quality monitoring in the construction period.
- 5.4 All the measured results of landfill gas monitoring were complied with the Limit Levels.

#### Review of the Reasons for and the Implications of Non-compliance

5.5 There was no non-compliance from the site audits in this reporting period. The observations and recommendations made in each individual site audit session were attached in the Monthly Reports.

## 6 ENVIRONMENTAL COMPLAINTS

6.1 No environmental complaint was received in the construction period. The Complaint Log is attached in **Appendix K**.

## 7 COMMENTS, CONCLUSIONS AND RECOMMENDATIONS

#### Comments on Overall EM&A Programme

- 7.1 The EM&A works were conducted in accordance with the Manual. The EM&A programme included air quality monitoring, construction noise monitoring and site audits.
- 7.2 The EM&A methodology was effective in monitoring the environmental impacts of the Project. The data collected were useful in determining whether the Project has caused unacceptable impacts on the sensitive receivers. During the construction phase the impact data indicated where exceedances occurred and helped determine whether the exceedances were due to the works. Analysis of all EM&A data collected throughout the construction periods demonstrated the environmental acceptability of the Project.
- 7.3 The weekly site inspections were effective to ensure the implementation and efficiency of the mitigation measures. In addition, the recommendations made by the auditors of the ET could continuously improve the house keeping of the Contractor and maintain good site cleaning and tidiness. As a result, environmental nuisance to the public could be reduced to a minimal.
- 7.4 The EM&A programme was found to be effective in monitoring impacts arising from the Project. No adverse impacts on sensitive receivers were brought and no non-compliance was recorded by the Project. In conclusion, the Project was environmentally acceptable in terms of air quality and noise levels.
- 7.5 With the success of the overall EM&A programme, the deterioration of the Project could be cost-effectively identified and necessary prompt effective mitigation measures were implemented to avoid any unacceptable the impacts. In consequence, no additional mitigation measure was taken due to no complaint was reported by the Project.
- 7.6 Therefore, the overall performance of the environmental management system in this Project was sound and effective.

#### Comparison between EM&A data and EIA findings

Air Quality

- 7.7 According to the EIA report, dust levels at all ASRs would comply with the dust criteria with the implementation of mitigation measures stipulated in the Air Pollution Control (Construction Dust) Regulation.
- 7.8 Under this Regulation, no Action Level and Limit Level exceedances for 1-hr TSP and 24-hr TSP were recorded during the project period. The mitigation measures were effective to control the dust level, and the Project is in line with the requirement of EIA report.

Noise

7.9 According to the EIA report, construction noise levels at all NSRs would comply with the criteria set out in the Noise Control Ordinance (NCO) and Technical Memorandum on Environmental Impact Assessment Ordinance (EIAO-TM).

7.10 Under the NCO and EIAO-TM, no Action Level and Limit Level exceedances for Noise were recorded during the project period. The mitigation measures were effective to control the construction noise level, and the Project is in line with the requirement of EIA report.

## Landfill Gas Hazard

- 7.11 According to the EIA report, landfill gas monitoring would comply with the criteria set out in the Technical Memorandum on Environmental Impact Assessment Ordinance (EIAO-TM).
- 7.12 Under the EIAO-TM, no Limit Level exceedances for landfill gas were recorded during the project period. The mitigation measures were effective to control the landfill gas level, and the Project is in line with the requirement of EIA report.

## **Recommendations and Conclusions**

7.13 Impact air quality and noise were conducted at the designated monitoring stations in accordance with the Manual.


Air Quality


7.14 No Action Level and Limit Level exceedances for 1-hr and 24-hr TSP were recorded during the project period.

#### Construction Noise

- 7.15 No Action Level and Limit Level exceedances for noise level were recorded during the project period.
- 7.16 The EM&A programme were found to be effective in monitoring impacts arising from the Project. The findings of the environmental monitoring program suggest that no adverse impacts on sensitive receivers were brought about by the Project. In year 2008 to 2010, there was no non-compliances recorded. In conclusion the Project was environmentally acceptable in terms of air quality and noise levels. The Project is in line with the requirement of EIA Report and baseline monitoring report.
- 7.17 With the success of the overall EM&A programme, the deterioration of the Project could be cost-effectively identified and necessary prompt effective mitigation measures were implemented to avoid the impacts.

FIGURES





F:\MA5023\DRAWING\FIGURE\BASELINE\FIGURE 1.2.DWG

APPENDIX A CONSTRUCTION PROGRAMME

Activity ID	Activity Name	Original Start	Finish		2008			2009			2010			2011		2012			2013	2
		Duration																D         J         F         M         A         M           55         56         57         58         59         60		
	ction System for Sewage Treatment Works commencement / Completion - STSTW																			
	ommencement / Completion - S   S   W of Section Ia, Illa, IVa & Va for STSTW																			
00100	Contract Commencement Date	0d 30/05/08 A		30/05/08	3 A 🔶 Contrac	t Commencem	ent Date													
00200	Time for Completion of the Works of Section la	180d 30/05/08 A	25/11/08 A				L I I I													
00300	Time for Completion of the Works of Section IIIa	550d 29/06/08 A	07/04/10*	29/0	06/08 A -		: : : :				10* Time for Co	mpletion of the V	Norks of Section	lla						
00400	Time for Completion of the Works of Section Na	730d 08/04/10*	05/04/12						08/0	/10* =	: : :	: : : :	: : : :	: : : :				f the Works of Section N		
00500 Shatin Sou	Time for Completion of the Works of Section Va	1000d 05/04/09 A	05/04/12				05/04/09 A									05/04/12, lim	e for Completion of	f the Works of Section V		
Preliminario	•																			
Site Facilitie																				
	Site Accommodation / Temp. Facilities Set up	34d 02/06/08 A	05/07/08 A																	
GN00200 GN00300	Application Works Permitto Works Areas Approval of Works Permits	8d 30/05/08 A 16d 06/06/08 A	05/06/08 A 19/06/08 A																	
GN00302	DSD confirmed the Project Sign Board would not be required	0d	31/12/09 A						•	31/12/09 A, DSD co	nfirmed the Proj	ect Sign Board w	volulo not be requi	red						
GN00400a	Erection of Temp. Fencing & Project Sign Board	41d 20/06/08 A	31/12/09 A						·····											
GN00500a	Completion of Site Facilities Set up	Od	01/02/10							🔶 0 1/02/10, Com	pletion of Site Fa	icilities Set up								
GN00800	Project Running - Section IIIa	550d 29/06/08 A	07/04/10	29/0	06/08 A -	: : :					10, Project Run	ning - Section IIIa	a							
GN01100	Project Running - Section IVa & Va	700d 08/04/10	01/03/12						Óč	/04/10	1 1 1		1 1 1 1	1 1 1 1		01/03/12, Project F				
GN01500 GN01650	Site Accommodation / Temp. Facilities Clear Up Instrument Installation	30d 02/03/12 5d 20/06/08 A	31/03/12 23/06/08 A	+	╶┊╉╌╎╢╻┊╌╿┊		$\left\{ \left  $							÷	02/03/12	- 311/03/12, \$ite	Accommodation / 1	Femp. Facilities Clear Up		
GN01850 GN01700	Settlement Monitoring	480d 24/06/08 A	13/02/10	24/0						13/02/10. Se	tlement Monitori	ng								
	Pilot Test - Shatin	46d 12/08/08 A	29/10/08 A	1																
GN01900a	Completion of Pilot Test - Shatin	Od	29/10/08 A			L <mark>+2</mark> 29	9/10/08 A, Com	pletion of Pilot Test	- Shàtin											
	Technical Submission / Approval			· · · · · · · · · · · · · · · · · · ·					ļļļļļ.			ļ		ļļļļ						
	Design Submission Time for Technical Submission	180d 30/05/08 A	25/11/08 A																	
	UV System / Equipment	150d 01/06/08 A	25/11/08 A																	
1aa0200	Transformers	45d 01/06/08 A	04/08/08 A																	
1aa0300	Penstocks	21d 16/07/08 A	05/08/08 A																	
1aa0350a	Stoplog and Lifting Appliance	28d 16/07/08 A	03/10/08 A				+													
1aa0400 1aa0500a	B.S. & L.V. Switchboard Civil Works Requirement Drawing Submission	35d 06/08/08 A 150d 01/06/08 A	19/11/08 A 25/11/08 A																	
1aa0600a	General Arrangement Drawing Submission	150d 01/06/08 A	25/11/08 A																	
1aa0700a	Design Approval	150d 29/06/08 A	25/11/08 A				*													
1aa0800	Prepare Pilot Test c/w Submission	60d 01/06/08 A	24/10/08 A				<del>7-1</del> -44										{			
1aa0900	Approval of Pilot Test Procedure	44d 01/07/08 A	28/10/08 A																	
1aa1100a	Completion of Works of Section la	0d	25/11/08 A				¥25/11/08 A, C	ompletion of Work	s of Section la											
	- Construction of UV System of UV Chambers / Shelters																			
3aa0010a	Time for Completion of Civil Works	365d 29/06/08 A	07/04/10				<u>++</u> ++	· ·¦····¦····¦····	<u>+</u>											
3aa0020a	Design / Method Statement Submission / Approval	20d 29/06/08 A	17/10/08 A																	
3aa0100	Removal & Diversion of Existing Utilities	20d 29/06/08 A	15/04/09 A		┊╽┊┝╄╤═															
3aa0150 3aa0200	Temp. Flow Diversion of Extg. DN2100/2500 Pipes Pre-drilling Works	90d 24/10/08 A 15d 01/08/08 A	09/02/09 A 03/09/08 A																	
3aa0250	Construct Trial Pile	10d 22/12/08 A	31/12/08 A																	
3aa0300	Load Test to Trial Pile	10d 01/01/09 A	10/01/09 A																	
3aa0350	Construct Mini Piles (46 nos.)	70d 11/01/09 A	14/02/09 A																	
3aa0400	Pile Test (Load Test & Proof-drilling)	20d 15/02/09 A	12/03/09 A																	
3aa0450 3aa0500	ELS / Excavation Works Pile Head Construction	45d 13/03/09 A	18/05/09 A 26/05/09 A				<b></b>		····			····								
3aa0500 3aa0550	Base Slab Construction	20d 27/04/09 A 15d 27/05/09 A	26/05/09 A 17/06/09 A	+				╞═╪┙												
3aa0600	Walls / Intermediate Top Slab Construction	15d 18/06/09 A	31/08/09 A																	
3aa0650	Partition / External Walls Construction	10d 01/08/09 A	11/09/09 A																	
Civil Works	Concreting of Concerv	64	10/10/00 4						10/10/00 Δ	Concreting of Can	να	····								
3aa1350 3aa1450	Concreting of Canopy Removal of Formwork	0d 5d 11/10/09 A	10/10/09 A 15/10/09 A	+					L L L L L L L L L L L L L L L L L L L											
3aa1550	Removal of Falsework & Scaffolding	5d 25/10/09 A	29/10/09 A																	
3aa1650	Remedial Works of UV Channels for UV Bank Installation	10d 30/10/09 A	30/11/09 A																	
3aa1750	Water Test of UV Chamber	14d 19/11/09 A	20/12/09 A	<b> </b>																
3aa1850	Installation of Guide Channels for Partitioning System	10d 03/12/09 A	30/12/09 A	4																
3aa1950 3aa2050	Internal Finishing Work for UV Chamber Internal Finishing Work for UV Local Control Kiosk	5d 03/12/09 A 5d 02/11/09 A	30/12/09 A 15/11/09 A	+																
3aa2050 3aa2150	Doors, Louvre, External Finishing Work for UV Local Control Kiosk	10d 31/01/10*	15/11/09 A 15/03/10						31/01/10	15/03/10	Doors, Louvre	External Finishin	ng Work for UV Lo	cal Control Kiosk						
	-		Í.		-: • : • : • : • : 							: : : 1						Chaolin d		
	Project Start:30/05/08 Pproject Finish:11/05/12	Time for Com	oletion				<b>.</b> .	-	<b>,</b>		<b></b>		<del>.</del>			Date	Revision	Checked		Approved
	Job Ref:J53G219504	Progress of Ti	me for Com	pletion			Maste	-	m for the In				-	tem for		22/Aug/08 27/Nov/08				
	Page 1 of 4	Primary Basel	ine		1			Sha	tin and Tai				orks			09/11/09				
	Project ID_UV-30	Actual Progres	SS		1				Conti	act No. D	E/2007/	07					۱×		1	
	Baseline_UV_04_Master_UV_05	Activity			1															
	Primavera Systems, Inc.	Critical Activity	/						(Progre	ss up to 3	1.lan_?	010)								
		Milestone			1				(i iogie	55 up 10 v										
					1															

Activity ID	Activity Name	Original Start Finish F	2008 2019 2010 2011   A   M   J   Juli   A   S   Oct   N   D   J   F   M   A   M   J  Juli   A   S   O   N   D   J   F   M   A   M   J  Juli   A   S   O   N   D   J   F   M   A	2012 A   M   J  Jul  A   S   O   N   D   J
2002250	Ordering of DN0400 DCD		-2 -1 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 4	
3aa2250 3aa2350	Ordering of DN2100 PCP Reinstatement of Temporary Flow Diversion Works	21d 17/12/09 A 23/01/10 A		
3aa2450	Construction of Shelter for Maintenance Area	14d 31/01/10 26/02/10	₿1/01/10 🛏 🟴 26/02/10, Construction of Shielter for Maintenance Area	
3aa2550	Construction of Cable Drawpits and Cable Ducts	14d 16/11/09 A 08/12/09 A		
3aa2650	Installation of Covers for UV Chamber	30d 31/01/10 26/02/10	31/01/10 - 26/02/10, Installation of Covers for UV Chamber	
	M Equipment on Site			-
3aa35001 3aa35003	Cast Iron Penstock (4 nos.) Inlet Slide Gates (5 nos.)	1d 21/10/09 A 21/10/09 A 1d 21/10/09 A 21/10/09 A		
3aa35005	Outlet Weirs (5 nos.)	1d 05/10/09 A 05/10/09 A		
3aa35007	UV Lamp Modules	4d 27/10/09 A 30/10/09 A		
3aa35009	UV Junction Boxes	1d 05/10/09 A 05/10/09 A		
3aa35011	UV Module Frames, Baffles, Sensors & Accessories	1d 11/09/09 A 12/09/09 A		
3aa35013	UV Electrical & Control Cabinets	5d 16/11/09 A 03/12/09 A		
3aa35015	Air Compressors, Receiver & Accessories	5d 19/11/09 A 20/11/09 A		
3aa35017	Lifting Appliance (Steel Work)	5d 09/11/09 A 15/01/10 A		
3aa35019 3aa35021	Lifting Appliance (Hoist) L.V. Switchboard	5d 30/11/09 A 14/12/09 A 5d 16/11/09 A 25/11/09 A		
3aa35023	Cables & Accessories	5d 30/11/09 A 07/12/09 A		
3aa35025	BS Equipment (including Split Type Air Conditioners)	14d 21/01/10 A 04/02/10	21/01/10 A	
3aa35027	FS Equipment	5d 31/01/10* 04/02/10	31/01/10	
E&M Installa				
3aa4952	Cast Iron Penstock (4 nos.)	20d 30/10/09 A 10/12/09 A		
3aa4954	Inlet Slide Gates (5 nos.)	20d 30/10/09 A 10/12/09 A		
3aa4956 3aa4958	Outlet Weirs (5 nos.) UV Junction Boxes	20d 30/10/09 A 10/12/09 A 10d 01/12/09 A 23/12/09 A		
3aa4958 3aa4960	UV Module Frames, Baffles, Sensors & Accessories	10d 17/12/09 A 25/12/09 A		
3aa4962	UV Electrical & Control Cabinets	10d 03/12/09 A 15/12/09 A		-
3aa4964	Air Compressors, Receiver & Accessories	7d 31/01/10* 05/03/10	31/01/10* - 05/03/10, Air Compressors, Receiver & Accessories	
3aa4966	Lifting Appliance (Steel Work)	5d 27/01/10 A 31/01/10 A		
3aa4968	Lifting Appliance (Remaining Steel Work, Hoist & Electrical Inst	tallation) 7d 31/01/10 05/03/10	31/01/10 🛺 🖛 🗰 05/03/10, Lifting Appliance (Remaining Steel Work, Hoist'& Electrical Installati.	
3aa4970	L.V. Switchboard	5d 24/12/09 A 30/12/09 A		
3aa4972	Cables & Accessories	14d 09/01/10 A 22/01/10 A		
3aa4974	UV Lamp Modules	5d 21/02/10* 26/02/10	21/02104 26/0210, UV Lamp Modules	
3aa4976	BS Equipment (including Split Type Air Conditioners)	14d 07/02/10 12/02/10	07/02/10	
3aa4978 3aa4980	FS Equipment Energization of L.V. Switchboard	14d 07/02/10 12/02/10 1d 02/02/10* 02/02/10	07/02/10 = 1 12/02/10 FS Equipment 02/02/10 = 1 02/02/10 Energization of L.V. Switchboard	
3aa4982	Functional Tests	15d 13/02/10 05/03/10	13/02/10 - 05/02/10, Fine grazativi or 200 grant local d	-
3aa4984	1st Reliability Trial	30d 08/03/10 07/04/10	08/03/10-	
3aa4986	Completion of Section Illa of the Works (STSTW)	0d 07/04/10	7/04/10, Completion of Section Illa of the Works (STSTW)	
Section IVa	- Reliability Trials, Confirmatory and Commissioni	ng Tests		
3aa5050	Confirmatory Test	610d 08/04/10* 08/12/11	08/04/1 <mark>0*</mark>	miatory Test
3aa5150a	2nd Reliability Trial	30d 09/12/11 07/01/12	09/12/1	
3aa5250	Commissioning Test	60d 08/01/12 07/03/12		0 <mark>3/12, Commissioning Test</mark>
3aa5350	Completion of Works of Section Na	0d 05/04/12		5/04 12, Completion of Works of Section
	Remainder Works for the Completion of the Work	S		
Remainder V 3aa5550	Commencement of Section Va	0d 05/04/09 A	05/04/09; A - Commencement of Section; Va	
3aa5650	Remainder works for Completion of Works	940d 05/04/09 A 22/01/12	05/04/09 A	Remainder works for Completion of Work
3aa5750	System Handover with Spare Parts & Misc. Equipment	60d 22/01/12 21/03/12		103/12, System Handover with \$pare Par
3aa5850	Completion of Works of Section Va	0d 05/04/12		-05/04 12, Completion αf Works of Section
Contract C	ommencement / Completion - TPSTW			
	of Ib, Ilb, Ilb, IVb & Vb for TPSTW			
00600	Time for Completion of the Works of Section Ib	180d 30/05/08 A 25/11/08 A	┊┊ <mark>┝<mark>╢┊╴╪╌╪╼</mark>╇<sub>┙┥</sub>┊┊┊┊╎╎┊┊┊┊┊┊┊┊┊┊┊┊<mark>╎</mark>╵┊┊┊┊┊┊┊┊┊┊┊┊┊┊┊┊┊┊</mark>	
00700	Time for Completion of the Works of Section IIb	70d 29/06/08 A 01/11/08 A		
00800	Time for Completion of the Works of Section IIIb	550d 29/06/08 A 17/05/10*	29/06/08 A	
00900	Time for Completion of the Works of Section IVb	730d 18/05/10* 10/05/12		0/05/12, Time for Completion of the
01000	Time for Completion of the Works of Section Vb Contract Completion Date	1000d 05/04/09 A 10/05/12 0d 11/05/12	05/04/09/A→	0/05/12, Time for Completion of the 1/05/12, Contract Completion Date
		00		
Preliminario	age Treatment Works			
Site Facilities				
GN02100a	Site Accommodation / Temp. Facilities Set up	34d 02/06/08 A 05/07/08 A		
GN02500	Application Works Permit to Works Areas	7d 30/05/08 A 05/06/08 A		
GN02600	Approval of Works Permits	14d 06/06/08 A 19/06/08 A		
	Project Start:30/05/08	<b>T</b>		Date Revision
	Pproject Finish:11/05/12	Time for Completion	Master Program for the Installation of UV Disinfection System for	22/Aug/08 a
	Job Ref:J53G219504	Progress of Time for Completic	master rogram for the installation of ov Disincetion oystem for	27/Nov/08 b
	Page 2 of 4	Primary Baseline	Shatin and Tai Po Sewage Treatment works	09/11/09 c
	Project ID_UV-30	Actual Progress	Contract No. DE/2007/07	
	Baseline_UV_04_Master_UV_05 ?Primavera Systems, Inc.	Activity		
		Critical Activity	(Progress up to 31-Jan-2010)	
	<b> </b>    .	<ul> <li>Milestone</li> </ul>		
				1

45         46         49         46         49         50         51         50         71         50         50         14         62         64         65         64	F 45	M 46	A 47	M 48	J	12 Jul 50	A 51	S 52	0 53	N 54	D	J 56	F 57	M 58	A 59	M	20 J 61	Jul	A	S 64	Oct	N 66	D 67	201/ J 68	F
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td> <td><b>.</b></td> <td></td>													<b>.</b>												
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td> <td>-</td>																									-
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
01/12, 2nd Reit ability Trial         07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         10/05/12, System Handover with Spare Parts & Misc. Equipment         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date </td <td></td>																									
07/03/12, Commissioning Test         07/03/12, Completion of Works of Section Ma         22/01/12, Remainder works for Completion of Works         21/03/12, System Handover with Spare Parts & Misc. Equipment         0/05/12, Time for Completion of the Works of Section Va         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion Date         0/05/12, Time for Completion Date <td< td=""><td></td><td>1</td><td></td><td>1</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>		1		1																					
22/01/12, Remainder works for Completion of Works         21 (03/12, System Handover with \$pare Parts & Misc. Equipment         ● 05/04 12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Mb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb         1/05/12, Contract Completion Date         1/05/12, Time for Completion Date         1/05/12, Time for Completion Of the Works of Section Vb         1/05/12, Time for Completion Date         1/05/12, Time for Completion Date         1/05/12, Time for Completion Date         1/105/12, Contract Completion Date         1/105/12, Contract Completion Date         2/100/08       a         2/100/08       b	/01	0	7/0	3/12,	Con	mis	sioni	ng T	est																
21       03/12, System Handover with \$pare Parts & Misc. Equipment         0       5/04       12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Mb       0/05/12, Time for Completion of the Works of Section Mb         0/05/12, Time for Completion of the Works of Section Vb       0/05/12, Time for Completion of the Works of Section Mb         0/05/12, Time for Completion of the Works of Section Vb       0/05/12, Time for Completion Date         0/05/12, Time for Completion Date       0/05/12, Time for Completion Date         0/05/12, Time for Completion Date       0/05/12, Time for Completion Date         0/05/12, Time for Completion Date       0/05/12, Time for Completion Date         0/05/12, Time for Completion Date       0/05/12, Time for Completion Date         0/05/12, Time for Completion Date       0/05/12, Contract Completion Date         1/05/12, Contract Completion Date       0/05/12, Time for Completion Date         2/2/Aug/08       a         2/2/Nov/08       b			~	5/04	12,	Com	pleti	on o	f Wo	rks	of S	ectio	nⅣ	а											
21       03/12, System Handover with \$pare Parts & Misc. Equipment         0       5/04       12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Mb       0/05/12, Time for Completion of the Works of Section Mb         0/05/12, Time for Completion of the Works of Section Vb       0/05/12, Time for Completion of the Works of Section Mb         0/05/12, Time for Completion of the Works of Section Vb       0/05/12, Time for Completion Date         0/05/12, Time for Completion Date       0/05/12, Time for Completion Date         0/05/12, Time for Completion Date       0/05/12, Time for Completion Date         0/05/12, Time for Completion Date       0/05/12, Time for Completion Date         0/05/12, Time for Completion Date       0/05/12, Time for Completion Date         0/05/12, Time for Completion Date       0/05/12, Contract Completion Date         1/05/12, Contract Completion Date       0/05/12, Time for Completion Date         2/2/Aug/08       a         2/2/Nov/08       b																									
21       03/12, System Handover with \$pare Parts & Misc. Equipment         0       5/04       12, Completion of Works of Section Va         0/05/12, Time for Completion of the Works of Section Mb       0/05/12, Time for Completion of the Works of Section Mb         0/05/12, Time for Completion of the Works of Section Vb       0/05/12, Time for Completion of the Works of Section Vb         0/05/12, Time for Completion of the Works of Section Vb       0/05/12, Time for Completion Date         0/05/12, Time for Completion Date       0/05/12, Time for Completion Date         0/05/12, Time for Completion Date       0/05/12, Time for Completion Date         0/05/12, Time for Completion Date       0/05/12, Time for Completion Date         0/05/12, Time for Completion Date       0/05/12, Time for Completion Date         0/05/12, Time for Completion Date       0/05/12, Contract Completion Date         1/05/12, Contract Completion Date       0/05/12, Time for Completion Date         2/Aug/08       a         2/Aug/08       b	<u>,</u>	01/1	0 6	0000	ndo		ke fr	nr C	mn	otio	of	Norl													
0/05/12, Time for Completion of the Works of Section Mb         0/05/12, Time for Completion of the Works of Section Mb         0/05/12, Time for Completion of the Works of Section Vb         1/05/12, Contract Completion Date         2/000 A         2/100 B         2/100 B         2/100 B         2/100 B	22/		21	03/1	2, Sy	sten	n Ha	ndo	ver v	vith S	par	e Pa	rts 8	k Mis	c. E	quip	men	t							
0/05/12, Time for Completion of the Works of Section Vb         1/05/12, Contract Completion Date         1/05/12, Contract Completion Date         Date         Revision         Checked         Approved         22/Aug/08         27/Nov/08				5/04	12,	Com	pleti	on o	f Wo	rks	of S	ectio	n Va	a											
0/05/12, Time for Completion of the Works of Section Vb         1/05/12, Contract Completion Date         1/05/12, Contract Completion Date         Date         Revision         Checked         Approved         22/Aug/08         27/Nov/08																									
0/05/12, Time for Completion of the Works of Section Vb         1/05/12, Contract Completion Date         1/05/12, Contract Completion Date         Date         Revision         Checked         Approved         22/Aug/08         27/Nov/08																									
0/05/12, Time for Completion of the Works of Section Vb         1/05/12, Contract Completion Date         1/05/12, Contract Completion Date         Date         Revision         Checked         Approved         22/Aug/08         27/Nov/08																									
Date Revision Checked Approved 22/Aug/08 a 27/Nov/08 b		_		+		ii		÷ i	·			i					÷	÷							
22/Aug/08 a 27/Nov/08 b														orks	of S	ecti	on V	þ							
22/Aug/08 a 27/Nov/08 b																									
22/Aug/08 a 27/Nov/08 b																									
22/Aug/08 a 27/Nov/08 b																									
22/Aug/08 a 27/Nov/08 b																									
22/Aug/08 a 27/Nov/08 b			1	: 	)ət			201	jein	n I		!	Ch	eck	(pd				!	۵r	nro	Ve	4		
27/Nov/08 b							-		1010	,11			511					$\vdash$		,~µ	סיקי				
09/11/09  c				27/1	Nov	/08	b																		
			-	U9/1	11/0	9	С																		

Activity ID	Activity Name	Original	Start	Finish			2008					2009	9						2010							2011					
		Duration	otart	1 111311	F M /	A M	J Jul	A S Oct 3 4 5	N D	JF	M A	M J J		S 0	N D	J F	M	A M	J Ju		S 0	N [	D J	F M	A 35 3	M J J	ul A	S 0	N D	JF	M /
GN02650	DSD confirmed the Project Sign Board would not be required	Od		31/12/09 A				<u> </u>				12 10 1	- 10											uld not			0 00		72 75		/
GN02700a	Erection of Temp. Fencing & Project Sign Board	35d	20/06/08 A	31/12/09 A		+																									
GN02800a	Completion of Site Facilities Set up	Od		31/01/10					1 1 1		1 1 1					3	31/01/10	0, Com	pletion	of Site	Facilitie	s Set ı	hb								
GN02900	Project Running - Section IIIb		04/07/08 A	17/05/10	04	/07/08 /	<b>│►</b>			: : :	: :		: :	; ;	: :		=:	<u> </u>	17/05/1	0, Proj	ect Ru	nning -	Sectio	n IIIb							
GN03000	Project Running - Section IVb & Vb		18/05/10	11/04/12											1	8/05/10	0		: :	: :	:	: :	: :	: :	: :	: :	1 1	:		: -	
GN03500	Site Accommodation / Temp. Facilities Clear Up		12/04/12	11/05/12 23/06/08 A																									12/0	14/12	<u>+</u>
GN05200 GN05300	Instrument Installation Settlement Monitoring		20/06/08 A 24/06/08 A	23/06/08 A 16/02/10	24/0					<u></u>							16/02	10 80	ttlemen	+ 1 4 0 0 1 1	oriba			·	+					÷	
GN05300	Pilot Test - Tai Po		22/11/08 A	01/12/08 A	24/0	1010B A-										+	10/02	10, 36			Uning										
GN05500a	Completion of Pilot Test - Tai Po	0d		01/12/08 A					<b>□</b>	1/12/08 A,	Complet	ion of Pilo	ot Test -	Tai Po																	
Section Ib -	Technical Submission / Approval																														
UV System																						ļļ.		ļļ						<u> </u>	
1bb0110a	Time for Technical Submission		30/05/08 A	25/11/08 A					<u> </u>																						
1bb1100a	UV System / Equipment		01/06/08 A	25/11/08 A				: : :	-																						
1bb1200a 1bb1300a	SCADA System		04/07/08 A 04/07/08 A	25/11/08 A 03/10/08 A					- L.												1										
1bb1300a	Penstocks and Lifting Appliance B.S. & L.V. Switchboard		04/07/08 A	19/11/08 A																											
1bb1500a	Civil Works Requirement Drawing Submission		01/06/08 A	25/11/08 A		-				++-																				+	
1bb1600a	General Arrangement Drawing Submission		01/06/08 A	25/11/08 A			-																								
1bb1700a	Design Approval	90d	01/06/08 A	25/11/08 A					-																						
1bb1800a	Prepare Pilot Test c/w Submission	60d	01/06/08 A	24/10/08 A		╞╻																									
1bb1900a	Approval of Pilot Test Procedure	40d	21/07/08 A	28/10/08 A																											
1bb2100a	Completion of Works of Section Ib	Od		25/11/08 A					- 25	/11/08 A, C	omplețio	on of Woi	rks of Se	ection Ib																	
	<ul> <li>Sewer between Inlet Chamber &amp; Chamber F1 &amp; Ass the Works at TPSTW</li> </ul>	ociated Chambo	ers																												
2bb0010	Time for Completion of Section IIb	70d	29/06/08 A	01/11/08 A			-	_																							
2bb0100	Design / Method Statement Submission / Approval	15d	29/06/08 A	24/07/08 A			-																								
2bb0150	ELS / Excavation Works	15d	14/07/08 A	05/09/08 A																											
2bb0200a	Modify Ex. Chamber F1 & Construct Chamber C3	20d	29/07/08 A	01/11/08 A			╘╺																								
2bb0250	Laying of DN1800 PCP / Backfilling		18/08/08 A	11/10/08 A				►	<u> </u>																						
2bb0300	Completion of works of Section IIb	0d		01/11/08 A				, l	₩01/11/	/08 A, Con	pletion c	ofworkso	of Section	nllb																	
	- Construction of UV System of UV Chambers / Shelters									++-+										·										÷	
3bb0010	Time for Completion of Civil Works - Section IIIb	328d	28/06/08 A	17/05/10			-											<u> </u>													
3bb0200a	Diversion of Extg. Sludge Pipes / Utilities & Asso. Chambers	120d	29/06/08 A	24/01/09 A			-		-																						
3bb0400	Removal of Disused Sludge Pipes	90d	27/10/08 A	24/01/09 A				ļ																							
3bb0450	Pre-drilling Works	30d	29/07/08 A	20/10/08 A			-			<u></u>																					
3bb0480a	Removal of Ex. DN1650 PCP		03/01/09 A	14/02/09 A						╼┛┊		٦																			
3bb0500	Construct Trial Pile		10/11/08 A	20/11/08 A				L -	•••																						
3bb0550 3bb0600	Load Test to Trial Pile Construct Mini Piles (41 nos.)		09/02/09 A 10/11/08 A	18/02/09 A 30/04/09 A						•																					
3bb0650	Pile Test (Load Test & Proof-drilling)		10/04/09 A	11/05/09 A					_																						
3bb0700	ELS and Excavation Works		03/01/09 A	04/07/09 A																											
3bb0750	Pile Head Construction	15d	05/07/09 A	13/07/09 A																											
3bb0800	Base Slab Construction	15d	14/07/09 A	29/07/09 A																											
3bb0850	Walls / Intermediate Top Slab Construction	15d	30/07/09 A	22/09/09 A									►																		
3bb0900	Partition / External Walls Construction	10d	23/08/09 A	22/09/09 A	<b>.</b>								╘╼╘	_																ļļ	
Civil Works - 3bb1151	HIB Handover of CLP Tx Room to CLP	Od		29/09/09 A										<b>\$</b> 29/0	09/09 A,	Hando	over of	CLP T	Room	to CLP											
3bb1152	Concreting of Canopy	b0		13/10/09 A										<b>•</b> 13	3/10/09 /	A, Con	creting	of Can	ору												
3bb1154	Removal of Formwork	5d	14/10/09 A	18/10/09 A										L.																	
3bb1156	Removal of Falsework & Scaffolding	4d	28/10/09 A	31/10/09 A										L																	
3bb1158	Remedial Works of UV Channels for UV Bank Installation		31/12/09 A	09/01/10 A											<b>_</b>	•															
3bb1160	Water Test of UV Chamber & C1 Chamber		31/10/09 A	30/11/09 A																											
3bb1162	Internal Finishing Work for UV Chamber		04/01/10 A	13/01/10 A										2/10*																	
3bb1164 3bb1166	Internal Finishing Work for UV Local Control Kiosk Doors, Louvre, External Finishing Work for UV Local Control Kios		01/11/09 A 01/02/10*	15/11/09 A 15/03/10	$\ $								01/02					5/02/10	Dopre	0		rnal E	nichin	Wark	or LIV	Local Co	ntrol K	nek			
3bb1168	Removal of Existing Partitions at Inlet Chamber		31/01/10*	05/03/10	+					++			.01/02	31/D1/10			<u></u>		9	44-		4	!	letCha	44	∟oçai Ç0				÷	-+
3bb1170	Construction of Cable Drawpits & Ducts from Tx House to UV Ch		12/10/09 A	15/12/09 A																			ut m								
3bb1172	Construction of CLP Cable Drawpits & Ducts		28/09/09 A	12/12/09 A											╞╧┫╾┙																
3bb1174	Plinth Construction for Maintenance Area, Air Conditioners	30d	31/01/10*	26/02/10									31/01	1/10*	╞╢┖										vr Con	dition ers					
3bb1176	Installation of Covers for UV Chamber		06/02/10*	26/02/10	]									06/02	10	_	26/0	)2/10, li	nsta llatio	on of C	overst	or UV (	Chamb	ler	ļ					ļl	
3bb1178	Installation of DN2250 PCP at C1 Chamber	5d	08/02/10	12/02/10										C8/0	₽/1 <b>0 -</b>	, O	12/02/	/10, Ins	tallation	of DN	2250 F	CP at	C1 Ch	amber							
3bb1200	of DN2250 Pipeline ELS / Excavation Works	15d	01/06/09 A	15/06/09 A																											
0001200	Project Start:30/05/08		for Comp							<u></u>						_				: :	:	<u>: :</u>			: :	<u> </u>		1		<u>   </u>	<u> </u>
	Pproject Finish:11/05/12		•	ne for Com	nletion					Maste	er Pr	oar:	am f	or th	he Ir	nsta	allat	tior	۱ of	υv	Dis	sinf	ect	ion	Sv	sterr	n fo	r			
	Job Ref:J53G219504	-			predoff				•		1	-	atin												-			•			
	Page 3 of 4		ary Baselir									3116	aun						-				WWU	1122	)						
	Project ID_UV-30 Baseline_UV_04_Master_UV_05		al Progress	S										C	ont	rac	t No	0. D	)E/2	007	/07										
	?Primavera Systems, Inc.	Activ	ty																												
JEC		Critic	al Activity											(Pro	ogre	ss	up	to :	31-J	an-	-201	10)									
	•	<ul> <li>Miles</li> </ul>	tone											·· · ·	- J. J		14					-1									

	2012 A   M   J  Jul														13			0.4			201	
47		49	Jul 50	A 51	S 52	0 53	N 54	D 55	J 56	F 57	M 58	A 59	M 60	J 61	Jul 62	A 63	S 64	Oct 65	N 66	D 67	J 68	F i9
																- - - -						
1	11/0	4/12	Pro	≬ect∣	Run	hing	- Se	ctior	IVI	&\	ľb					     						
	-	1/0	5/12,	Site	Acc	omr	noda	tion	/ Te	mp.	Fac	litie	s Cle	arU	ρ							
	-+																					
											- - - -					- - - -						
											1					1						
											1 1 1 1					1 1 1 1						
									1 1 1 1		1					1						
									- - - - -													
																						1
										ļ												
Т	<u>;</u> I	Dat	e	F	Rev	isio	n I			Ch	ecł	(ed		<u>i</u>	Ī		Ar	prc	ve	d		
ŀ	22//	Aug	/08	3 a						5.1	551						· •			-		_
-	27/																					_
ŀ	09/ <sup>.</sup>	11/(	าล	С											1							_
1																						

Activity ID	Activity Name	Original Start	Finish			2	008						2009	)							2010								2011				_	_	_	_
		Duration		F	M A	M J	Jul A	S 4	Oct N D 5 6 7	D J F	- M	A M	J JL	JIA	S (	O N 7 18	D 19 2	J F	M /	A M 3 24	J Ju	I A	S 0	N 30	D J	F 33 1	M A	M	J Ju	IIA B 39	S C	D N 1 42	D 43		M	A
3bb1250	Construct Chamber C1 and C2	20d 16/11/08 A	29/06/09 A																																	
	n of Transformer House		00 /00 /00 A					<u>_</u>					ļļ																						'	
3bb1350	Demolish Extg. Sludge Stacking House	15d 29/06/08 A 15d 14/07/08 A	09/09/08 A 09/10/08 A			4																														
3bb1400 3bb1450	Pre-drilling Works Construct Trial Pile	10d 15/07/08 A	21/10/08 A					: :																								ł				
3bb1430	Load Test to Trial Pile	10d 10/00 A	30/11/08 A																																	
3bb1550	Construct Mini Piles (16nos.)	30d 21/10/08 A	19/11/08 A																																	
3bb1600	Pile Test (Load Test & Proof-drilling)	20d 01/12/08 A	11/12/08 A				+						++											++		· <del> </del> · · · <del> </del> ·										
3bb1650	ELS / Excavation Wroks	15d 12/12/08 A	26/12/08 A						⊾ ⊾																											
3bb1700	Pile Head Construction	10d 27/12/08 A	05/01/09 A						L.																											
3bb1750	Pile Caps & Grd. Beams Construction	10d 06/01/09 A	15/01/09 A	_					[																											
3bb1800	Grd. Slab Construction / Backfilling	15d 16/01/09 A	12/02/09 A																																	
3bb1850	G/F to R/F Construction	15d 13/02/09 A	10/03/09 A					1		- L		1	1									11												1		
3bb1900	External Stair Construction	15d 13/02/09 A	10/03/09 A							Le																										
3bb1950	ABWF Works	30d 11/03/09 A	06/06/09 A									:																								
	nent Delivery on Site IIIb	14 01/10/00 A	21/10/09 A																																	
3bb3722 3bb3724	Cast Iron Penstock (3 nos.) Inlet Slide Gates (5 nos.)	1d 21/10/09 A 1d 21/10/09 A	21/10/09 A 21/10/09 A				·						¦				<u></u>							++												
3bb3724	Outlet Weirs (5 nos.)	1d 21/10/09 A	05/10/09 A													411																				
3bb3728	UV Lamp Modules	1d 09/10/09 A	09/10/09 A																																	
3bb3730	UV Junction Boxes	1d 11/09/09 A	11/09/09 A																																	
3bb3732	UV Module Frames, Baffles, Sensors & Accessories	1d 11/09/09 A	11/09/09 A													11																				
3bb3734	UV Electrical & Control Cabinets	5d 26/11/09 A	01/12/09 A					+					<u> </u>																						'	
3bb3736	Air Compressors, Receiver & Accessories	5d 09/11/09 A	20/11/09 A																																	
3bb3738	Lifting Appliance (Steel Work)	5d 31/01/10*	12/02/10											31/	01/10				12/02/	10, Lift	ng Ápp	liance	(Steel	Work)												
3bb3740	Lifting Appliance (Hoist)	5d 08/12/09 A	14/12/09 A																																	
3bb3742	L.V. Switchboard	5d 25/01/10 A	31/01/10 A															4																		
3bb3744	Cables & Accessories	5d 21/01/10 A	28/01/10 A																																	
3bb3746	BS Equipment (including Split Type Air Conditioners)	14d 26/01/10 A	04/02/10											26/01	I/10 A			0	4/02/1	), BS E	quipm	ent (in	luding	Split T	Type A	ir Cono	litione	rş)								
3bb3748	FS Equipment	5d 31/01/10*	04/02/10											31/0	01/10*			0	4/02/1	), FS E	quipm	ent														
E&M Installa 3bb5502	Penstock at C1	5d 22/02/10*	26/02/10													x2/07/1	101	0	26/0	2/10 P	enstoc	k at C														
3bb5504	Inlet Slide Gates (5 nos.)	21d 02/01/10 A	22/01/10 A		++								<u>+</u> +			Ĩ								++												
3bb5508	Outlet Weirs (5 nos.)	21d 01/12/09 A	15/12/09 A																																	
3bb5510	Penstock at C2	5d 08/03/10	12/03/10												0	8/03/1	0		L 12	03/10	Penst	ock at	22													
3bb5512	Penstock at C3	5d 15/03/10	19/03/10												1	15/03/1	10		• L •			tock at														,
3bb5514	UV Junction Boxes	10d 12/01/10 A	22/01/10 A													┝╋┝┓	1																			
3bb5516	UV Module Frames, Baffles, Sensors & Accessories	10d 12/01/10 A	22/01/10 A																																	
3bb5518	UV Electrical & Control Cabinets	10d 25/12/09 A	31/12/09 A																																	
3bb5520	Air Compressors, Receiver & Accessories	7d 27/02/10*	05/03/10											- 1 - 1	27/02	/10*L=			05/0		<b>I</b>					essori	es									
3bb5522	Lifting Appliance (Steel Work)	5d 08/02/10*	12/02/10											08	/02/10	1 : 71			12/02/		5 11		<b>C</b>													
3bb5524	Lifting Appliance (Hoist & Electrical Installation)	10d 17/02/10	26/02/10										ļļ		17/0	2/10	╘		26/0	2/10, L	iting A	pplianc	e (Hoi	st&Ele	ectrica	Instal	lation						ļ			
3bb5526	L.V. Switchboard	5d 07/02/10*	12/02/10												0	7/02/1	≬∧L⊷	-	12/02/	10, L.V	Switc	hboarc														
3bb5528 3bb5530	Cables & Accessories UV Lamp Modules	14d 31/01/10 A 5d 22/02/10	12/02/10 26/02/10															Τ.	26/0	u, Ca		Access	ones													
3bb5530	BS Equipment (including Split Type Air Conditioners)	14d 13/02/10	26/02/10											13	/02/10	02/10	7		26/0					ing Sp	lit Two	eAirC	onditi	nere								
3bb5534	FS Equipment	14d 13/02/10	26/02/10												/02/10	- i			26/0	/10. F	S Edui	pment		40 8.00			içini									
3bb5536	Completion of Tx & Cable Installation by CLP	Od	31/03/10*				·						÷							31/03/	10*, Co	mpleti	on of T	x & Ca	bleins	stallatio	n by (	CLP								
3bb5538	Energization of L.V. Switchboard	0d 01/04/10*															0	1/04/10	0* <b>-</b>	Energi	ation	of L.V	Switch	board								-				
3bb5540	Functional Tests	15d 02/04/10	17/04/10													02/0	04/10	_	-	17/0	4/10, F	unctio	nal Tes	ts												
3bb5542	1st Reliability Trial	30d 18/04/10	17/05/10													18	8/04/10	L <mark>-</mark>						ility Tria												
3bb5544	Completion of Section IIIb of the Works (STSTW)	Od	17/05/10	<u> </u>			<u></u>						ļİ								17/05/	10, Cor	npletio	n of Se	ection	Illb of t	heW	orks (S	STSTW	()			L			
	- Reliability Trials, Confirmatory and Commissioning Tes																															-				
4bb6200	Confirmatory Test	610d 18/05/10	10/02/12														18/0	5/10	—			1 1	1	1 1		1 1	i	: :		1.1		7		<b>-</b>	10/02	/12
4bb6300a	2nd Reliability Trial	30d 11/02/12	11/03/12																											11	/02/12	3/12				1/0
4bb6400 4bb6500	Commissioning Test Completion of Works of Section Mb	60d 12/03/12 0d	10/05/12 10/05/12																												12/0	3/12 <mark>4</mark>	Ħ	-	+	_
	Remainder Works for the Completion of the Works		10/03/12	<u> </u>									÷											+										·		
Remainder																																				
5bb0100	Commencement of Section Vb	0d 05/04/09 A								05/04/0		Comr	nencen	nent of	Sectio	on Vb																				
5bb0200	Remainder works for Completion of Works	900d 05/04/09 A	11/03/12							05/04/0	09 A							+			-						,				-		ŧ	<u> </u>	÷	1/0
5bb0300	System Handover with Spare Parts & Misc. Equipment	60d 12/03/12	10/05/12	]	ļl. İ						ĺ		ļ	ļ			ļ		ļ					ĮĮ							1	2/03/	12	<u> </u>		_
5bb0400	Completion of Works of Section Vb	0d	10/05/12													1																				- 4

Project Start:30/05/08 Pproject Finish:11/05/12 Job Ref:J53G219504 Page 4 of 4 Project ID\_UV-30 Baseline\_UV\_04\_Master\_UV\_05 ?Primavera Systems, Inc.



## Master Program for the Installation of UV Disinfection System for Shatin and Tai Po Sewage Treatment Works Contract No. DE/2007/07

(Progress up to 31-Jan-2010)

1	A M	J	Jul	A	s	0	N	D	J	F	м	A		J	13 Jul	A	S	Oct	N	D	201 J	4 F
4	7 48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	<mark>68</mark>	<b>;9</b>
							+															
					¦		 			 -												
					ļ																	
/1	2, Co	firm	ator	v Te	st																	
	03/12					ial																
	<u> </u>	0/0	\$/12,	Cor	minis	sion	ing 1	Test														
	· · · ·	0/0	5/12, 	Cor	nple	tion (	of W	prks	of S	ecti	on N	(b			¦							 
1/	03/12																					
	45	10/0	5/12,	Sys	tem	Han	dove	rwit	h Sp	are	Par	s&	Misc	. Eq	uipm	ent						
	-	:0/0	ע וע,   				VV 10		0 3		- -			<u> </u>								
		Dat	е	ł	Rev	isic	n			Ch	ecł	ked					Ap	pro	ve	b		
		Aug																				_
		Nov		_																		
	09/	11/(	)9	С																		
ļ																						

APPENDIX B MONITORING REQUIREMENTS

## **APPENDIX B – Monitoring Requirements**

Type of Monitoring	Parameter	Frequency	Duration	Location of Measurement
Noise	L <sub>eq</sub> (30 min.) (0700-1900 hrs. on normal weekdays)	Once per week	30 mins	• NM1 (Outside the corridor of 1/F of Government Staff Quarter)
	1-hour TSP	3 times / 6-day	1 hour	CAM1 (on flat roof of Government Staff Quarters)
Air	24-hour TSP	Once / 6-day	24 hour	<ul> <li>CAM2 (on ground within TPSTW and just next to the Printing Centre of Hung Hing Printing Centre)</li> <li>CAM3 (on ground within TPSTW and just next to Talcon Industrial Ltd.)</li> </ul>

APPENDIX C ACTION AND LIMIT LEVELS

## **APPENDIX C – Action and Limit Levels**

#### **1-Hour TSP**

Location	Action Level, μg/m <sup>3</sup>	Limit Level, µg/m <sup>3</sup>
CAM1	309	
CAM2	303	500
CAM3	311	

#### 24-Hour TSP

Location	Action Level, μg/m <sup>3</sup>	Limit Level, µg/m <sup>3</sup>
CAM1	167	
CAM2	161	260
CAM3	170	

#### **Construction Noise**

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays		75 dB(A)
0700-2300 hrs on holidays; and 1900- 2300 hrs on all other days	When one documented complaint is received	70* dB(A)
2300-0700 hrs of next day		55* dB(A)


Notes:

\* The Area Sensitivity Rating for Station NM1 is taken as C, due to the nearby industrial area, according to Table 1 of EPD's Technical Memorandum on Noise from Construction Work other than Percussive Piling.


## <u>Landfill Gas</u>

Parameter	Limit Level	Action
	<19%	Ventilate to restore oxygen to >19%
Oxygen	<18%	Stop works Evacuate personnel / prohibit entry Increase ventilation to restore oxygen to >19%
Methane	>10% LEL (i.e. >0.5% by volume)	Post "No Smoking" signs Prohibit hot works Ventilate to restore methane to <10% LEL
	>20% LEL (i.e. >1% by volume)	Stop works Evacuate personnel / prohibit entry Increase ventilation to restore methane to <10%
	>0.5%	Ventilate to restore carbon dioxide to $<0.5\%$
Carbon Dioxide	>1.5%	Stop works Evacuate personnel / prohibit entry Increase ventilation to restore carbon dioxide to <0.5%


APPENDIX D GRAPHICAL PRESENTATION OF NOISE MONITORING RESULTS




APPENDIX E GRAPHICAL PRESENTATION OF 1-HOUR TSP MONITORING RESULTS





APPENDIX F GRAPHICAL PRESENTATION OF 24-HOUR TSP MONITORING RESULTS





APPENDIX G GRAPHICAL PRESENTATION OF LANDFILL GAS MONITORING RESULTS
































APPENDIX H UPDATED ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

#### APPENDIX H – Updated Environmental Mitigation Implementation Schedule (EMIS)

During Construct	Recommended Mitigation Measures	Status
Air Quality	Dust control measures:	
£	<ul> <li>Water shall be sprayed to minimise dust generation;</li> <li>Any debris from the demolition or construction of the Project shall be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and at three sides;</li> <li>Any dusty material remaining after a stockpile of cement or other materials is removed shall be wetted and cleared from the surface of roads;</li> <li>Any skip hoist for material transport shall be totally enclosed by impervious sheeting;</li> <li>Vehicle washing facilities, including a high pressure water jet, shall be provided. Every vehicle shall be washed to remove any dusty materials from its body and wheels;</li> <li>Selective area shall be paved with concrete, bituminous materials, hardcore or metal plates and kept clear of dusty materials;</li> <li>Water shall be sprayed to keep the entire road surface wet and to minimize dust generation;</li> <li>Every stock of more than 20 bags of cement shall be covered entirely by impervious sheeting or placed in an area sheltered on the top and at 3 sides;</li> <li>Cement bags or any other dusty materials collected during the work shall be disposed of in totally enclosed containers;</li> <li>Every belt conveyor used for the transfer of point between any two belt conveyors shall be totally enclosed.</li> </ul>	
Water Quality	Mitigation Measures to minimise and control of water quality impact:	$\checkmark$
	<ul> <li>Surface run-off shall be directed into storm drains via adequately designed sand silt removal facilities such as sand traps, silt traps and sediment basins;</li> <li>Silt removal facilities, channels and manholes shall be maintained and the deposited silt and grit shall be regularly to ensure the effectiveness of the system;</li> <li>Temporarily exposed soil surfaces shall be covered e.g., by tarpaulin, and temporary access roads shall be protected by crushed stone or gravel, as excavation proceeds;</li> <li>Rainwater pumped out from trenches, such as those excavated for pipelaying, shall be discharged into storm drains via silt removal facilities;</li> <li>Open stockpile of construction materials (e.g. aggregates and sand) on site shall be covered with tarpaulin or similar fabric during rainstorms;</li> <li>Groundwater pumped out wells, etc. for the lowering of ground water level in foundation construction of the Stage III facilities shall be discharged into storm drains after the removal of silt in slit removal facilities;</li> <li>Wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall undergo large object removal by installing bar traps at the drain inlets.</li> <li>Sewage from toilets, kitchens and similar facilities for the construction workers shall be discharged into a foul sewer or chemical toilets;</li> <li>All fuel tanks and chemical storage areas should be provided with locks and be sited on seals areas;</li> <li>The storage areas should be surrounded by bunds with a capacity of the largest tank to prevent spilled oil, fuel and chemicals from reaching the receiving waters.</li> <li>Guidelines and procedures for immediate clean-up actions following any spillages of oil, fuel or chemicals should be provided.</li> </ul>	
Noise	<ul> <li>Construction activities shall be limited to the daytime hours (0700 to 1900) on Monday to Saturday</li> <li>The following mitigation measures shall be followed: <ul> <li>The contractor shall comply with and observe the <i>Noise Control ordinance</i> and its subsidiary regulations in force in Hong Kong;</li> <li>Before the commencement of any work, the Engineer may require the methods of working equipment and sound-reducing measures intended to used on the Site to be made available for inspection and approval to ensure that they are suitable for the Project;</li> <li>The Contractor shall be ensure that all plant and equipment to be used on the site are properly maintained in a good operating condition;</li> <li>Only well-maintained plant shall be operated on-site and plant shall be serviced regularly;</li> <li>Machines and plant (such as trucks) that may be in intermittent use shall be shut down between work periods or shall be throttled down to a minimum;</li> <li>Plant known to emit noise strongly in one direction, shall, where possible, be orientated so that</li> </ul> </li> </ul>	V

#### **During Construction Phase:**

Recommended Mitigation Measures	Status
the noise is directed away from noise sensitive receivers (NSRs);	
• Silencers or mufflers on construction equipment shall be utilized, if found necessary to further	
reduce noise, and shall be properly maintained during the construction phase;	
• Mobile plant shall be sited as far away from NSRs as possible;	
• Construction waste shall be handled and stored in a manner to ensure that they are held securely	
without loss to leakage;	
• Licensed waste hauliers for chemical wastes and for dumping at public filling area shall be used	
and they shall only collect wastes prescribed by their permits;	
• Construction wastes shall be removed in a timely manner;	
<ul> <li>Waste storage areas shall be maintained and cleaned regularly;</li> </ul>	
• Windblown litter and dust during transportation shall be minmised by either covering trucks or	
transporting wastes in enclosed containers;	
<ul> <li>Wastes shall be disposed of at licensed waste disposal facilities;</li> </ul>	
Careful design, planning and good site management shall be adopted to minimise over-ordering	
and generation of waste materials such as concrete, mortars and cement grouts;	
• The handling and disposal of bentonite slurries shall be undertaken in accordance with <i>Practice</i>	
Note for Professional Persons – Construction Site Drainage (ProPECC PN 1/94) on construction	
site drainage;	
Chemical waste that is produced, during construction shall be handled in accordance with the	
-	
Approximately 1,400m <sup>2</sup> of contaminated soil shall be disposal of at the SENT landfill.	N/A
implementing following measures.	
being worked;	
• The use of clean till shall be considered to bring the site to tinished grader	
<ul> <li>The use of clean fill shall be considered to bring the site to finished grade;</li> <li>Stockpiling of contaminated soils shall be prohibited unless covered;</li> </ul>	
• Stockpiling of contaminated soils shall be prohibited unless covered;	
<ul><li>Stockpiling of contaminated soils shall be prohibited unless covered;</li><li>The Contractor shall be obtain the necessary waste disposal permits from the appropriate</li></ul>	
<ul> <li>Stockpiling of contaminated soils shall be prohibited unless covered;</li> <li>The Contractor shall be obtain the necessary waste disposal permits from the appropriate authority, if they are required, in accordance to the <i>Waste Disposal Ordinance</i> (Cap 354), and</li> </ul>	
<ul> <li>Stockpiling of contaminated soils shall be prohibited unless covered;</li> <li>The Contractor shall be obtain the necessary waste disposal permits from the appropriate authority, if they are required, in accordance to the <i>Waste Disposal Ordinance</i> (Cap 354), and <i>Waste Disposal (Chemical) Regulations</i>;</li> </ul>	
<ul> <li>Stockpiling of contaminated soils shall be prohibited unless covered;</li> <li>The Contractor shall be obtain the necessary waste disposal permits from the appropriate authority, if they are required, in accordance to the <i>Waste Disposal Ordinance</i> (Cap 354), and <i>Waste Disposal (Chemical) Regulations</i>;</li> <li>The Constructor shall obtain an admission ticket from the Facilities Management Group of EPD</li> </ul>	
<ul> <li>Stockpiling of contaminated soils shall be prohibited unless covered;</li> <li>The Contractor shall be obtain the necessary waste disposal permits from the appropriate authority, if they are required, in accordance to the <i>Waste Disposal Ordinance</i> (Cap 354), and <i>Waste Disposal (Chemical) Regulations</i>;</li> </ul>	
	<ul> <li>reduce noise, and shall be properly maintained during the construction phase;</li> <li>Mobile plant shall be sited as far away from NSRs as possible;</li> <li>Construction waste shall be handled and stored in a manner to ensure that they are held securely without loss to leakage;</li> <li>Licensed waste hauliers for chemical wastes and for dumping at public filling area shall be used and they shall only collect wastes prescribed by their permits;</li> <li>Construction wastes shall be removed in a timely manner;</li> <li>Waste storage areas shall be maintained and cleaned regularly;</li> <li>Windblown litter and dust during transportation shall be minmised by either covering trucks or transporting wastes in enclosed containers;</li> <li>Wastes shall be disposed of at licensed waste disposal facilities;</li> <li>Careful design, planning and good site management shall be adopted to minimise over-ordering and generation of waste materials such as concrete, mortars and cement grouts;</li> <li>The handling and disposal of bentonite slurries shall be undertaken in accordance with <i>Practice Note for Professional Persons – Construction Site Drainage</i> (ProPECC PN 1/94) on construction site drainage;</li> <li>Chemical waste that is produced, during construction shall be handled in accordance with the <i>Code of Practice on the Packaging, Handling and Storage of Chemical Wastes</i>;</li> <li>Containers used for the Storage of Chemical wastes shall be suitable for the substance they are holding, resistant to corrosion, display a label in English and Chinese in accordance with instructions prescribed in <i>Schedule 2 of the Chemical Waste Regulations</i>;</li> </ul>

Note:

- $\sqrt{-}$  Compliance of mitigation measures X Non-compliance of mitigation measures
- N/A Not applicable

APPENDIX I WASTE GENERATION IN THE CONSTRUCTION PERIOD

#### **APPENDIX I – WASTE GENERATION IN THE REPORTING MONTH**

		Actual Quantities of	Inert C&D Materia	ls Generated Monthl	ly	Actual Quantities of C&D Wastes Generated Monthly				
Month	Total Quantity Generated	Broken Concrete (see Note 4)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Metals	Paper/ cardboard packaging	Plastic (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m3)
Jan										
Feb										
Mar										
Apr										
May										
June	0	0	0	0	0	0	0	0	0	0
Sub-total	0	0	0	0	0	0	0	0	0	0
July	0	0	0	0	0	0	0.1	0	0	0.1
Aug	0.457	0.05	0	0	0.407	0	0.06	0	0	0.2
Sept	0	0	0	0	0	0	0.05	0	0	0.2
Oct	0	0	0	0	0	0	0.05	0	0	0.05
Nov	0	0	0	0	0	0	0.06	0	0	0.05
Dec	0.068	0	0	0	0.068	0	0.04	0	0	0.04
Total	0.525	0.05	0	0	0.475	0	0.36	0	0	0.64

## TPSTW - Monthly Summary Waste Flow Table 2008 (Year)

Note 1: The performance targets are given in PS Sub-clause 1.135 (4) (a);

Note 2: The waste flow table shall also include C&D materials that are specified in the contract to be imported for use at the Site;

Note 3: Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material;

Note 4: Broken concrete for recycling into aggregates.

#### **APPENDIX I – WASTE GENERATION IN THE REPORTING MONTH**

			Actual Quantities o	f C&D Wastes Gen	erated Monthly	0.05				
Month	Total Quantity Generated	Broken Concrete (see Note 4)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Metals	Paper/ cardboard packaging	Plastic (see Note 3)	Chemical Waste	
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m3)
Jan	0.032	0	0	0	0.032	0	0.05	0	0	0.04
Feb	0.075	0	0	0	0.075	0	0.05	0	0	0.05
Mar	0.005	0	0	0	0.005	0	0.04	0	0	0.05
Apr	0	0	0	0	0	0	0.04	0	0	0.03
May	0.405	0	0	0	0.405	0	0.04	0	0	0.04
June	0.354	0	0	0	0.354	0	0.03	0	0	0.03
Sub-total	0.871	0	0	0	0.871	0	0.25	0	0	0.24
July	0.025	0	0	0	0.025	0	0.01	0	0	0.02
Aug	0.90	0	0	0	0.90	0	0.02	0	0	0.16
Sept	0.02	0	0	0	0.02	0	0.02	0	0	0.01
Oct	0.10	0	0	0	0.10	0	0.01	0	0	0.01
Nov	0.03	0	0	0	0.03	0	0.01	0	0	0.01
Dec	0.12	0	0	0	0.12	0	0.045	0	0	0.01
Total	2.066	0	0	0	2.066	0	0.365	0	0	0.46

# TPSTW Monthly Summary Waste Flow Table 2009 (Year)

Notes : (1) The performance targets are given in PS Sub-clause 1.135 (4)(a).

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4) Broken concrete for recycling into aggregates.

#### **APPENDIX I – WASTE GENERATION IN THE REPORTING MONTH**

	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of	f C&D Wastes Gen	erated Monthly	
Month	Total Quantity Generated	Broken Concrete (see Note 4)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Metals	Paper/ cardboard packaging	Plastic (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m3)
Jan	0.01	0	0	0	0.01	0	1.31	0	0	0.002
Feb	0.004	0	0	0	0.004	0	2.43	0.01	0	0.001
Mar	0	0	0	0	0	0	1.53	0	0	0
Apr	0.004	0	0	0	0.004	0	0	0	0	0.001
May										
June										
Sub-total	0.018	0	0	0	0.018	0	5.27	0.01	0	0.004
July										
Aug										
Sept										
Oct										
Nov										
Dec										
Total										

# TPSTW Monthly Summary Waste Flow Table 2010 (Year)

Notes : (1) The performance targets are given in PS Sub-clause 1.135 (4)(a).

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4) Broken concrete for recycling into aggregates.

APPENDIX J SUMMARY OF EXCEEDANCE

### **APPENIDX J – SUMMARY OF EXCEEDANCE**

**Reporting Quarter:** July 2008 to April 2010

- a) Exceedance Report for 1-hr TSP (NIL)
- b) Exceedance Report for 24-hr TSP (NIL)
- c) Exceedance Report for Construction Noise (NIL)
- d) Exceedance Report for Landfill Gas (NIL)

APPENDIX K COMPLAINT LOG

### **APPENDIX K – COMPLAINT LOG**

### Construction Period: July 2008 to April 2010

Log Ref.	Location	ReceivedDetails ofDateComplaint		Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A	N/A

**Remarks**: No environmental complaint was received in the reporting quarter.