



Maeda - CRGL - SELI Joint Venture

Contract No. DC/2007/12 - Design and  
Construction of Tsuen Wan Drainage Tunnel

Monthly EM&A Report (October 2012)

---

**Hyder Consulting Limited**

Company Number 126012

47th Floor, Hopewell Centre  
183 Queen's Road East  
Wanchai  
Hong Kong

Tel: +852 2911 2233

Fax: +852 2805 5028

hyder.hk@hyderconsulting.com  
www.hyderconsulting.com



## Maeda - CRGL - SELI Joint Venture

### Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel

### Monthly EM&A Report (October 2012)

---

**Report No** EB000364R0871

**Certified By** **F.C. Tsang**  
ET Leader

**Verified By** **David Yeung**  
Independent Environmental Checker

**Hyder Consulting Limited**


Company Number 126012

47th Floor, Hopewell Centre  
183 Queen's Road East  
Wanchai  
Hong Kong

Tel: +852 2911 2233

Fax: +852 2805 5028

hyder.hk@hyderconsulting.com  
www.hyderconsulting.com



**MAEDA 中国中铁**

## Maeda - CRGL - SELI Joint Venture

# Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel

## Monthly EM&A Report (October 2012)

**Author** Edwin Chan

A handwritten signature in blue ink, appearing to be 'Edwin Chan', written over a horizontal line.

**Checker** F.C. Tsang

A handwritten signature in blue ink, appearing to be 'F.C. Tsang', written over a horizontal line.

**Approver** John Berry

A handwritten signature in blue ink, appearing to be 'John Berry', written over a horizontal line.

**Report No** EB000364R0871

**Date** 16 November 2012

This Monthly EM&A Report (October2012) is prepared for Maeda - CRGL - SELI Joint Venture in accordance with the terms and conditions of appointment dated 18 December 2007. Hyder Consulting Limited (Company Number 126012) cannot accept any responsibility for any use of or reliance on the contents of this report by any third party.

# CONTENTS

---

EXECUTIVE SUMMARY .....	1
1 INTRODUCTION .....	4
2 PROJECT INFORMATION.....	5
2.1 Project Organization and Management Structure .....	5
2.2 Construction Progress .....	5
2.3 Mitigation Measures .....	6
2.4 Statuses of Licences and Permits .....	6
3 SUMMARY OF EM&A REQUIREMENT .....	7
3.1 Air Quality .....	7
3.2 Noise .....	11
3.3 Water Quality .....	14
4 MONITORING RESULT .....	20
4.1 Air Quality .....	20
4.2 Noise .....	22
4.3 Water Quality Monitoring .....	23
4.4 Summary of Project-Related Exceedances .....	31
5 WASTE MANAGEMENT .....	32
6 NON-COMPLIANCE AND DEFICIENCY .....	33
6.1 Site Audit by ET .....	33
7 COMPLAINT .....	34
8 SUMMARY OF NOTIFICATION OF SUMMONS, SUCCESSFUL PROSECUTIONS AND CORRECTIVE ACTIONS .....	35
9 FUTURE KEY ISSUE .....	36

## TABLES

---

Table 3-1	Air Quality Monitoring Equipment
Table 3-2	Air Quality Monitoring Locations
Table 3-3	Action & Limit Levels for Air Quality
Table 3-4	Event/Action Plan for Air Quality
Table 3-5	Noise Monitoring Equipment
Table 3-6	Noise Monitoring Locations
Table 3-7	Action & Limit Levels for Air Borne Noise
Table 3-8	Event/Action Plan for Airborne Noise
Table 3-9	Water Quality Monitoring Equipment
Table 3-10	Water Quality Monitoring Locations
Table 3-11	Action/Limit Levels for Water Quality
Table 3-12	Event/Action Plan for Water Quality
Table 4-1	Air Quality Monitoring Results
Table 4-2	Air Borne Noise Monitoring Results
Table 4-3	Summary of Exceedances for I-1
Table 4-4	Summary of Exceedances for I-2
Table 4-5	Summary of Exceedances for I-3
Table 4-6	Water Quality Monitoring Results
Table 4-7	Summary of Project-Related Exceedances
Table 5-1	Waste Generated in October 2012
Table 6-1	Site Inspections by ET
Table 7-1	Cumulative Statistics of Environmental Complaints
Table 8-1	Cumulative Statistics of Notification of Summons and Successful Prosecutions and Convictions

## APPENDICES

---

Appendix A	Site Map and Works Area
Appendix B	Organization Chart
Appendix C	Construction Programme
Appendix D	Implementation Status of Environmental Mitigation Measures
Appendix E	Status of License and Permit
Appendix F	Calibration Certificates
Appendix G	Monitoring Locations
Appendix H	EM&A Schedule
Appendix I	Monitoring Results
Appendix J	Interim Notifications of Environmental Quality Limits Exceedances
Appendix K	Complaint Log

## EXECUTIVE SUMMARY

- Drainage Services Department (DSD) has awarded the contract for the Design and Construction of Tsuen Wan Drainage Tunnel (hereafter referred to as the “Project”) to Maeda-CRGL-SELI Joint Venture (MCSJV). MCSJV has appointed Hyder Consulting Limited (HCL) as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) works in accordance with the EM&A Manual and Environmental Permit (EP). Commencement of the construction work had been notified to the Environmental Protection Department (EPD) in January 2008. This Monthly EM&A Report summarises the EM&A works undertaken in October 2012.
- According to the EM&A Manual, there are four designated air quality monitoring locations, five designated noise monitoring locations and five water quality monitoring locations during the construction phase: (i) Sik Sik Yuen Ho Fung College (ASR 1, NSR 1 and Intake I-1); (ii) Hong Hoi Chee Hong Temple (ASR 3, NSR 3 and Intake I-2); (iii) Squatters (NSR 6 and Intake I-3); (iv) Beach Tower (Long Beach Gardens) (ASR 8, NSR 8 and Outfall O-1); and (v) Greenview Terrace (Block 1) (ASR 9, NSR 9 and Outfall O-1).
- During the non restricted hours, major construction activities undertaken by the Contractor at Tsuen Wan Drainage Tunnel included site cleaning and tidying at Outfall, I-1, I-2 and I-3; excavation, breaking for cascade, box culvert and vehicular access construction at Outfall; construction of reinforced concrete (RC) structure of cascade, buttress wall, tapered channel and vehicular access at Outfall; construction of surface drainage at Outfall; demolition of temporary transformer room at Outfall; slope reinstatement at Outfall; construction of RC structure of main adit tunnel at I-3; construction of man access shaft (MAS) RC structure at I-3; construction of vortex shaft (VS) RC structure at I-3; construction of de-aeration chamber (DAC) RC structure at I-3; excavation and construction of road drainage at I-3; excavation of main adit tunnel and man access adit at I-2; construction of man access shaft (MAS), lower man access adit, vortex drop shaft (VDS) and de-aeration chamber (DAC) RC structure at I-2; dismantling noise enclosure of VDS at I-2; construction of air vent shaft (AVS) RC superstructure at I-2; construction of approach channel RC structure at I-2; modification works of existing stream at I-2; tree planting at portion G at I-2; backfilling of box culvert at I-1; screeding for waterproofing on spiral ramp roof at I-1; construction of U-channel at spiral ramp roof at I-1; and grouting and segment repair works at Tunnel.
- No exceedance was recorded for air quality monitoring during the reporting month.
- No exceedance was recorded for noise monitoring during the reporting month.
- Exceedances for river water quality monitoring are summarised in the following table:

Parameter	Action Level Exceedance	Limit Level Exceedance
DO	Nil	Nil
Turbidity	Nil	Nil
SS	One record at I-2 on 24 October 2012; One record at I-3 on 3 October 2012	One record at I-1 on 15 October 2012; and one record at I-2 on 17 October 2012

- Marine water quality monitoring for dredging and marine works has been terminated since 1 May 2012. As such, there was no marine water quality monitoring in this reporting month.

- The status of waste generation in the reporting month is:
  - A total of 1,825.9 m<sup>3</sup> C&D material was disposed of to public fill at Tuen Mun. No inert C&D material was reused in this Contract and about 85.0 m<sup>3</sup> inert C&D material was reused in other Contracts. Detail information could be referred to Section 5.1.1 of this report;
  - About 42.9 m<sup>3</sup> general waste was disposed of to NENT Landfill;
  - About 500.0 kg paper/cardboard was recycled in the reporting month;
  - About 44,473.0 kg metal was generated in the reporting month;
  - About 30.0 kg plastic waste was disposed of in the reporting month; and
  - No chemical waste was disposed of in the reporting month.
- In this reporting month, two site inspections and one monthly site audit were carried out by the ET and Independent Environmental Checker (IEC) respectively, to ensure proper implementation of environmental mitigation measures specified in the EM&A Manual and compliance with environmental legislation. All observations, which were recorded on the site inspection checklists, were passed to the Contractor together with the ET's recommendations.
- As advised by the Contractor and verified by ET:
  - No non-compliance regarding the site inspection was received in the reporting month;
  - No environmental complaint was received in the reporting month; and
  - No summons and prosecution was received in the reporting month.
- The major construction works for the upcoming three months will be:
  - Site cleaning and tidying at Outfall, I-1, I-2 and I-3;
  - Construction of tapered channel, vehicular access and buttress wall RC structure at Outfall;
  - Excavation and construction of cascade and box culvert RC structure at Outfall;
  - Slope reinstatement works at Outfall;
  - Finishing works for spiral ramp at Outfall;
  - Construction of surface drainage at Outfall;
  - Excavation and construction of permanent access road at I-3;
  - Construction of road drainage works at I-3;
  - Construction of main adit tunnel, vortex shaft, de-aeration chamber, approach channel and air vent shaft RC Structure at I-3;
  - Construction of boulder trap and granular bedding at I-3;
  - Installation of trash grill at I-3;
  - Construction of main adit tunnel, vortex drop shaft, man access shaft, man access adit, de-aeration chamber, air vent shaft and approach channel RC structure at I-2;
  - Installation of trash grill at I-2;
  - Backfilling of box culvert at I-1;

- Construction of inclined ramp at I-1;
- Installation of trash grill at I-1;
- Finishing works for spiral ramp at I-1; and
- Grouting and segment repair works at Tunnel.



# 1 INTRODUCTION

- 1.1.1 The Drainage Services Department (DSD) proposed to construct a tunnel with an internal diameter of 6.5 m and a length of 5.13 km, with the purpose to alleviate the flooding risk in Tsuen Wan and Kwai Chung.
- 1.1.2 This project is a Designated Project under Schedule 2 Part I Category Q, of the Environmental Impact Assessment Ordinance (EIAO) as part of the proposed Tsuen Wan Drainage Tunnel (TWDT) passes underneath the existing Tai Mo Shan Country Park. An Environmental Impact Assessment (EIA) Study has therefore been undertaken to provide information on the nature and extent of environmental impacts arising from the construction and operation of the proposed designated project and related activities taking place concurrently. From the EIA, the recommendations for monitoring contained herein are made.
- 1.1.3 The Maeda-CRGL-SELI Joint Venture (MCSJV) was awarded by DSD with the Contract – Design and Construction of Tsuen Wan Drainage Tunnel.
- 1.1.4 Hyder was commissioned by the MCSJV as the Environmental Team (ET) to implement an EM&A programme in accordance with the EM&A Manual. The proposed tunnel section flows from the junction of Shing Mun Road and Wo Yi Hop Road and discharges to south of Yau Kom Tau underneath Castle Peak Road as shown in Appendix A.
- 1.1.5 The construction works of the Project was commenced in January 2008. This is the fifty-fifth monthly EM&A report summarising the impact monitoring results and audit findings of the EM&A programme in October 2012.

## 2 PROJECT INFORMATION

### 2.1 Project Organization and Management Structure

2.1.1 The organization chart and lines of communication with respect to the on-site environmental management are shown in Appendix B.

### 2.2 Construction Progress

2.2.1 The overall project programme from the detail design to completion of all civil works shall take approximately 61 months. The construction programme is presented in Appendix C.

2.2.2 The major construction activities undertaken in the reporting month were:

- Site cleaning and tidying at Outfall, I-1, I-2 and I-3;
- Excavation, breaking for cascade, box culvert and vehicular access construction at Outfall;
- Construction of reinforced concrete structure of cascade, buttress wall, tapered channel and vehicular access at Outfall;
- Construction of surface drainage at Outfall;
- Demolition of temporary transformer room at Outfall;
- Slope reinstatement at Outfall;
- Construction of RC structure of main adit tunnel at I-3;
- Construction of man access shaft (MAS) RC structure at I-3;
- Construction of vortex shaft (VS) RC structure at I-3;
- Construction of de-aeration chamber (DAC) RC structure at I-3;
- Excavation and construction of road drainage at I-3;
- Excavation of main adit tunnel and man access adit at I-2;
- Construction of man access shaft (MAS), lower man access adit, vortex drop shaft (VDS) and de-aeration chamber (DAC) RC structure at I-2;
- Dismantling noise enclosure of VDS at I-2;
- Construction of air vent shaft (AVS) RC superstructure at I-2;
- Construction of approach channel RC structure at I-2;
- Modification works of existing stream at I-2;
- Tree planting at portion G at I-2;
- Backfilling of box culvert at I-1;
- Screeding for waterproofing on spiral ramp roof at I-1;
- Construction of U-channel at spiral ramp roof at I-1; and
- Grouting and segment repair works at Tunnel.

2.2.3 No marine mud dredging works for basin scheme at portion E was conducted in the reporting month, as all marine works were completed on 30 March 2012.

2.2.4 Rebar fixing for main adit (MA), shuttering for de-aeration chamber (DC) wall, erecting falsework for vortex shaft roof, and shuttering for MA were undertaken during the restricted hours in the reporting period.

## 2.3 Mitigation Measures

2.3.1 The implemented environmental mitigation measures and their statuses are given in Appendix D.

## 2.4 Statuses of Licences and Permits

2.4.1 A summary of relevant permits and licences for the Project is given in Appendix E.

## 3 SUMMARY OF EM&A REQUIREMENT

### 3.1 Air Quality

#### Air Quality Parameters

- 3.1.1 One-hour total suspended particulates (TSP) levels were measured at the designated air quality monitoring locations in accordance with the EM&A Manual. Information such as date of monitoring, duration, weather condition, equipment used and monitoring results were recorded on the field data sheet developed for the Project. The monitoring results are presented in Section 4.

#### Monitoring Methodology

- 3.1.2 One-hour TSP monitoring was carried out under typical weather conditions (with no adverse weather such as typhoon signal or rain storm warning) three times every six days using High Volume Air Samplers (HVASs). Monitoring was conducted in accordance with the standard sampling method as set out in High Volume Method for Total Suspended Particulates, Part 50 Chapter 1 Appendix B, Title 40 of the Code of Federal Regulations of the USEPA.
- 3.1.3 After each sampling, the filter paper loaded with dust was kept in a clean and tightly sealed plastic bag. The filter paper was then re-conditioned in desiccators for 24 hours before obtaining the weight under laboratory conditions.
- 3.1.4 The average concentrations of the TSP were calculated based on the following information obtained from monitoring:
- Flow rate;
  - Weight of the filter paper before and after sampling; and
  - Sampling period indicated by the elapsed-time meter.
- 3.1.5 All samples were kept in good condition (i.e. stored in sealed plastic bags, with brief description of the monitoring dates and locations) for a period of 6 months before disposal. Sample analysis was carried out by ALS Technichem (HK) Pty Limited (HOKLAS Registration Number 066).

#### Monitoring Equipment and Calibration

- 3.1.6 High Volume Air Samplers (HVASs) were used for 1-hour TSP monitoring to comply with the USEPA specifications in Appendix B Part 5 - Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere (High-Volume Method) of the Code of Federal Regulation dated June 1, 1991.
- 3.1.7 All HVASs were calibrated before commencement of monitoring using standard orifice 5-points calibration method with orifice calibrator to determine the actual flow rate of each HVAS. This was used for the calculation of the TSP level. Calibration Kit Model - TE5025A was used for calibration of the HVAS. Recalibration of the HVAS was carried out after motor maintenance, at least once every six months, which was about the expected life of carbon brush. The air quality monitoring equipment used during the

reporting month is shown in Table 3-1 below. The calibration certificates are included in Appendix F.

Equipment Type	Model	Serial Number	Calibration Orifice Number	Location
HVAS	BM2000HX	4994	1785	ASR 1
HVAS	BM2000HX	5875	1785	ASR 3
HVAS	TE5005X	1059	1785	ASR 8
HVAS	TE5005X	1713	1785	ASR 9

**Table 3-1 Air Quality Monitoring Equipment**

## Monitoring Location

3.1.8 Four designated air quality monitoring locations were identified in the contract specific EM&A manual. They are listed in Table 3-2 below and shown in Appendix G.

Monitoring Station ID	Name of Premises	Floor Level
ASR1	Sik Sik Yuen Ho Fung College	G/F
ASR3	Hong Hoi Chee Hong Temple	Podium
ASR8	Beach Tower (Long Beach Garden)	G/F
ASR9	Greenview Terrace (Block 1)	G/F

**Table 3-2 Air Quality Monitoring Locations**

## Action and Limit Levels

3.1.9 The Action and Limit Levels for the 1-hour TSP monitoring are shown in Table 3-3. In case exceedances of Action and/or Limit levels for air quality occur, Event Contingency Plans (ECPs) would be implemented. The ECPs for Action and Limit levels exceedances are shown in Table 3-4.

Station	1-hour TSP Level in $\mu\text{g}/\text{m}^3$	
	Action Level	Limit Level
ASR 1	307	500
ASR 3	327	500
ASR 8	337	500
ASR 9	329	500

**Table 3-3 Action & Limit Levels for Air Quality**

EVENT	ACTION			
	ET	IEC	SOR	CONTRACTOR
<b>ACTION LEVEL</b>				
Exceedance for one sample	<ul style="list-style-type: none"> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC and SOR;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily.</li> </ul>	<ul style="list-style-type: none"> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ul>	<ul style="list-style-type: none"> <li>Notify Contractor.</li> </ul>	<ul style="list-style-type: none"> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate.</li> </ul>
Exceedance for two or more consecutive samples	<ul style="list-style-type: none"> <li>Identify source;</li> <li>Inform IEC and SOR;</li> <li>Advise SOR on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and SOR;</li> <li>If exceedance stops, cease additional monitoring.</li> </ul>	<ul style="list-style-type: none"> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> </ul>	<ul style="list-style-type: none"> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ul>	<ul style="list-style-type: none"> <li>Submit proposals for remedial to SOR within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ul>
<b>LIMIT LEVEL</b>				
Exceedance for one sample	<ul style="list-style-type: none"> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> </ul>	<ul style="list-style-type: none"> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and</li> </ul>	<ul style="list-style-type: none"> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial</li> </ul>	<ul style="list-style-type: none"> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working</li> </ul>

EVENT	ACTION			
	ET	IEC	SOR	CONTRACTOR
	<ul style="list-style-type: none"> <li>• Inform IEC, SOR, Contractor and EPD;</li> <li>• Repeat measurement to confirm finding;</li> <li>• Increase monitoring frequency to daily;</li> <li>• Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and SOR informed of the results.</li> </ul>	<ul style="list-style-type: none"> <li>• Contractor on possible remedial measures;</li> <li>• Advise SOR on the effectiveness of the proposed remedial measures;</li> <li>• Supervise implementation of remedial measures.</li> </ul>	<ul style="list-style-type: none"> <li>• measures properly implemented.</li> </ul>	<ul style="list-style-type: none"> <li>• days of notification;</li> <li>• Implement the agreed proposals;</li> <li>• Amend proposal if appropriate.</li> </ul>
Exceedance for two or more consecutive samples	<ul style="list-style-type: none"> <li>• Notify IEC, SOR, Contractor and EPD;</li> <li>• Identify source;</li> <li>• Repeat measurement to confirm findings;</li> <li>• Increase monitoring frequency to daily;</li> <li>• Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>• Arrange meeting with IEC and SOR to discuss the remedial actions to be taken;</li> <li>• Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and SOR informed of the results;</li> <li>• If exceedance stops, cease additional monitoring.</li> </ul>	<ul style="list-style-type: none"> <li>• Discuss amongst SOR, ET, and Contractor on the potential remedial actions;</li> <li>• Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise SOR accordingly;</li> <li>• Supervise the implementation of remedial measures.</li> </ul>	<ul style="list-style-type: none"> <li>• Confirm receipt of notification of exceedance in writing;</li> <li>• Notify Contractor;</li> <li>• In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>• Ensure remedial measures properly implemented;</li> <li>• If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ul>	<ul style="list-style-type: none"> <li>• Take immediate action to avoid further exceedance;</li> <li>• Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>• Implement the agreed proposals;</li> <li>• Resubmit proposals if problem still not under control;</li> <li>• Stop the relevant portion of works as determined by SOR until the exceedance is abated.</li> </ul>

**Table 3-4 Event/Action Plan for Air Quality**

## 3.2 Noise

### Noise Parameters

- 3.2.1 The construction noise level was measured in terms of equivalent A-weighted sound pressure level ( $L_{eq}$ ) measured in decibels (dB(A)). Monitoring of  $L_{eq(30 \text{ min})}$  was carried out at the noise monitoring locations on a weekly basis during normal construction working hours (0700-1900 hours from Monday to Saturday except public holidays). For all other time periods (i.e. restricted hours),  $L_{eq(5 \text{ min})}$  would be employed for comparison with the Noise Control Ordinance (NCO) criteria if necessary.
- 3.2.2 The two statistical sound levels  $L_{10}$  and  $L_{90}$ , the level exceeded for 10 and 90 percent of the time respectively, were also recorded during monitoring. Major noise sources observed, both on-site and off-site, were recorded on the field data sheet. All measurements were recorded and presented to the nearest 0.1 dB(A) in this report. Results are presented in Section 4.

### Monitoring Methodology

- 3.2.3 Sound level meters, which comply with the International Electrotechnical Commission Publication 651:1979 (Type 1) and 804:1985 (Type 1) specifications as referred to the Technical Memorandum (TM) issued under the Noise Control Ordinance, were used. Noise levels for the A-weighted levels  $L_{eq(30 \text{ min})}$ ,  $L_{10}$  and  $L_{90}$  were measured throughout the impact monitoring. An average, by sound power, of six consecutive 5-minute readings was used to provide  $L_{eq(30 \text{ min})}$  for non-restricted hours (0700-1900 hours from Monday to Saturday except public holidays). A facade correction of 3 dB(A) was applied to the measurements that were carried out under free field conditions.
- 3.2.4 During the impact monitoring, parameters such as dates, weather condition, equipment used, measurement results and major noise sources were recorded on the field data record sheet. Monitoring would not be carried out in the presence of fog, rain or strong wind with a steady speed exceeding 5 m/s. In relation to the monitored noise levels, other noise sources such as road traffic might make a significant contribution to the overall noise environment. Therefore, noise monitoring activities would take into account such influencing factors, which were not present during the baseline monitoring period.

### Monitoring Equipment and Calibration

- 3.2.5 Rion Precision Sound Level Meters of Type NL-31 and B&K Integrating Sound Level Meter of Type 2238 in compliance with the International Electrotechnical Commission Publication specifications (Paragraph 3.2.3) were used for noise monitoring in this reporting month.
- 3.2.6 Prior to and following each noise measurement, the accuracy of the sound level meters was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements were considered as valid only if the calibration levels from before and after the noise measurement agreed to within 1.0 dB(A). Sound level meters and calibrators were calibrated annually to ensure they performed to the same level of accuracy as stated in the manufacturer's specifications. The noise monitoring



equipment used during the reporting month are shown in Table 3-5 below. The calibration certificates are included in Appendix F.

Equipment Type	Manufacturer	Type Number	Serial Number	Location
Sound Level Meter	Rion	NL-31	00410224	NSR1, NSR3, NSR6, NSR8 and NSR9
Sound Level Meter	B&K	2238	2448529	
Sound Level Calibrator	Rion	NC-73	10486660	
Sound Level Calibrator	B&K	4231	2699361	

**Table 3-5 Noise Monitoring Equipment**

## Monitoring Location

3.2.7 Five designated noise monitoring locations were identified in the contract specific EM&A Manual. They are listed in Table 3-6 below and shown in Appendix G. All the locations below are in facade measurement.

Monitoring Station ID	Name of Premises	Floor Level
NSR1	Sik Sik Yuen Ho Fung College	G/F
NSR3	Hong Hoi Chee Hong Temple	Podium
NSR6	Squatters	G/F
NSR8	Beach Tower (Long Beach Garden)	G/F
NSR9	Greenview Terrace (Block 1)	Podium (up to 6 July 2009) Roof* (since 16 July 2009)

\* The noise monitoring location of NSR9 had been adjusted to rooftop since 16 July 2009.

**Table 3-6 Noise Monitoring Locations**

## Action and Limit Levels

3.2.8 The Action and Limit levels for construction noise are defined in Table 3-7. If non-compliance of the criteria occurs, actions in accordance with the Action Plan in Table 3-8 would be carried out.

Time Period	Action	Limit
0700 – 1900 hours on normal weekdays	When one documented complaint is received	75 dB(A)*

\* For educational establishments the limit level shall be 70 dB(A) and reduced to 65 dB(A) during examination periods between 0700 and 1900 hours on normal weekdays.

**Table 3-7 Action & Limit Levels for Air Borne Noise**

Event	Action			
	ET Leader	IEC	SOR	Contractor
Action Level	<ul style="list-style-type: none"> <li>• Notify IEC and the Contractor.</li> <li>• Carry out investigation.</li> <li>• Report the results of investigation to IEC and the Contractor.</li> <li>• Discuss with the Contractor and formulate remedial measures.</li> <li>• Increase monitoring frequency to check mitigation measures.</li> </ul>	<ul style="list-style-type: none"> <li>• Review with analysed results submitted by ET.</li> <li>• Review the proposed remedial measures by the Contractor and advise SOR accordingly.</li> <li>• Supervise the implementation of remedial measures.</li> </ul>	<ul style="list-style-type: none"> <li>• Confirm receipt of notification of exceedance in writing.</li> <li>• Notify the Contractor.</li> <li>• Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>• Ensure remedial measures are properly implemented.</li> </ul>	<ul style="list-style-type: none"> <li>• Submit noise mitigation proposals to IEC.</li> <li>• Implement noise mitigation proposals.</li> </ul>
Limit Level	<ul style="list-style-type: none"> <li>• Identify the source.</li> <li>• Notify IEC, SOR, EPD and the Contractor.</li> <li>• Repeat measurement to confirm findings.</li> <li>• Increase monitoring frequency.</li> <li>• Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>• Inform IEC, SOR, and EPD the causes and actions taken for the exceedances.</li> <li>• Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and SOR informed of the results.</li> <li>• If exceedance stops, cease additional monitoring.</li> </ul>	<ul style="list-style-type: none"> <li>• Discuss amongst SOR, ET Leader and the Contractor on the potential remedial actions.</li> <li>• Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise SOR accordingly.</li> <li>• Supervise the implementation of remedial measures.</li> </ul>	<ul style="list-style-type: none"> <li>• Confirm receipt of notification of exceedance in writing.</li> <li>• Notify the Contractor.</li> <li>• Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>• Ensure remedial measures are properly implemented.</li> <li>• If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.</li> </ul>	<ul style="list-style-type: none"> <li>• Take immediate action to avoid further exceedance.</li> <li>• Submit proposals for remedial actions to IEC within 3 working days of notification.</li> <li>• Implement the agreed proposals.</li> <li>• Resubmit proposals if problem still not under control.</li> <li>• Stop the relevant activity of works as determined by the SOR until the exceedance is abated.</li> </ul>

**Table 3-8 Event/Action Plan for Airborne Noise**

## 3.3 Water Quality

- 3.3.1 The water quality impact would be insignificant with the protection measures recommended in Section 5.6 of the EIA report. However, in view of the sensitive nature of the rivers/streams and bathing beaches near the Project site, it is suggested that a programme of monitoring should be established to confirm the effectiveness of these mitigation measures in protecting these water bodies.

### Water Quality Parameters

- 3.3.2 Monitoring for dissolved oxygen (DO), temperature, turbidity, pH and suspended solids (SS) should be undertaken at designated monitoring locations. It should be noted that DO, temperature, turbidity and pH should be measured in-situ whereas SS is assayed in a laboratory.
- 3.3.3 In association with the water quality parameters, other relevant data should also be measured, such as monitoring location/position, time, weather conditions, and any special phenomena and description of work underway at the construction site etc.

### Monitoring Methodology

- 3.3.4 In accordance with the EM&A Manual, the water quality monitoring for all specified parameters were measured at all designated monitoring locations including control points at an interval of 3 days per week. DO, temperature, turbidity, pH and SS measurements were undertaken at designated monitoring locations.
- 3.3.5 It should be noted that water samples for all monitoring parameters were collected, stored, preserved and analysed according to Standard Methods, APHA 17 ed. and/or methods agreed by the Director of Environmental Protection.
- 3.3.6 Each sample was analysed in accordance with the APHA Standard Methods for the Examination of Water and Wastewater, 18<sup>th</sup> edition, or an equivalent method approved by the EPD. In any circumstance, the sample testing should comply with a comprehensive quality assurance and quality control programme. The laboratory should be prepared to demonstrate the quality programmes to the EPD when requested.

### Monitoring Equipment and Calibration

- 3.3.7 All the water samples collected were transferred to clearly labelled and pre-cleaned sample containers with necessary preservatives immediately after collection. The sample containers were provided by a HOKLAS accredited laboratory. About 1 L of samples was collected for all laboratory analysis. Following sampling, samples should be stored in a cool box at temperature between 0 and 4 °C, and transported to the laboratory within the sample retention time as advised by the laboratory under proper chain-of-custody system. The water quality monitoring equipment used during the reporting month is shown in Table 3-9 below.

Equipment Type	Manufacturer	Model	Quantity
DO / Temperature Meter	YSI	55/12	1
DO / Temperature Meter	YSI	Professional Plus	1
pH Meter	Hanna	HI-8014	1
Turbidimeter	Hanna	HI 98703-02	1

**Table 3-9 Water Quality Monitoring Equipment**

3.3.8 All in-situ monitoring equipment were checked and calibrated prior to use. They were calibrated by a laboratory accredited under HOKLAS or any other international accreditation scheme, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes were checked with certified standard solutions before each use. Wet bulb calibrations for all DO meters were carried out before measurement at each monitoring location. For the on-site calibration of field equipment, BS 127:1993, "Guide to field and on-site test methods for the analysis of waters" was observed. The calibration certificates are included in Appendix F.

## Monitoring Location

3.3.9 Five designated impact monitoring locations (three river stations and two marine stations) and five control locations (three river control stations and two marine control stations) were identified in the contract specific EM&A Manual for river and marine water quality monitoring. These monitoring stations are listed in Table 3-10 below and shown in Appendix G.

Monitoring Station ID	Name of Premises
<i>River</i>	
I-1	Intake I-1
I-1-C	Control of Intake I-1
I-2	Intake I-2
I-2-C	Control of Intake I-2
I-3	Intake I-3
I-3-C*	Control of Intake I-3
<i>Marine</i>	
O-1 (FT) and (ET)	Outfall O-1 during Flood Tide and Ebb Tide
O-1-C (FT)	Control of Outfall O-1 during Flood Tide
O-1-C (ET)	Control of Outfall O-1 during Ebb Tide

\*The upper stream location (I-3-C\*) had been relocated from end of February 2009 due to coarse stone blockage.

**Table 3-10 Water Quality Monitoring Locations**

- 3.3.10 Note that there were two control stations for Outfall O-1, one for sampling during flood tide and one for sampling during ebb tide. Only one of these control stations for Outfall O-1 was sampled during each sampling. Control station to be sampled was determined based on the tidal information provided by the Hong Kong Observatory.
- 3.3.11 Referring to Section 4.4 of the approved Contract Specific EM&A Manual (Report No. EB000364R0273, dated 6 January 2010), while the construction of the Outfall requires minor dredging, water quality monitoring at the Outfall shall be undertaken during the period of the dredging works. As advised by the Contractor, all relevant marine works at Portion E of the site were completed in April 2012. As such, the ET submitted a proposal to EPD on 30 April 2012 to terminate the marine water quality monitoring effective from 1 May 2012. EPD had no objection to the proposal in their reply on 7 May 2012.

## Action and Limit Levels

- 3.3.12 The Action and Limit levels for water quality monitoring parameters are defined in Table 3-11. In case of any exceedance, appropriate actions would be undertaken in accordance with the Event and Action Plan as described in Table 3-12.

Parameters	Action	Limit
DO in mg/L (Surface, Middle and Bottom)	<p><u>Surface and Middle</u> 5%-ile of baseline data for surface and middle layer.</p> <p><u>Bottom</u> 5%-ile of baseline data for bottom layer.</p>	<p><u>Surface and Middle</u> 4 mg/L except 5 mg/L for Fish Culture Zone or 1%-ile of baseline data for surface and middle layer</p> <p><u>Bottom</u> 2 mg/L or 1%-ile of baseline data for bottom layer</p>
SS in mg/L (depth-averaged)	95%-ile of baseline data or 120% of upstream control station's SS at the same tide of the same day	99%-ile of baseline or 130% of upstream control station's SS at the same tide of the same day and specific sensitive receiver water quality requirements (e.g. required suspended solids levels for concerned sea water intakes)
Turbidity (Tby) in NTU (depth-averaged)	95%-ile of baseline data or 120% of upstream control station's Tby at the same tide of the same day	99%-ile of baseline or 130% of upstream control station's Tby at the same tide of the same day

Notes:

- For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limit.
- For SS and Tby, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered necessary.

**Table 3-11 Action/Limit Levels for Water Quality**

Event	ET Leader	IEC	SOR	Contractor
Action Level being exceeded by one sampling day	<ul style="list-style-type: none"> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC and Contractor;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC and Contractor; and</li> <li>Repeat measurement on next day of exceedance.</li> </ul>	<ul style="list-style-type: none"> <li>Discuss with ET and Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by Contractor and advise the SOR accordingly; and</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ul>	<ul style="list-style-type: none"> <li>Discuss with IEC on the proposed mitigation measures; and</li> <li>Make agreement on the mitigation measures to be implemented.</li> </ul>	<ul style="list-style-type: none"> <li>Inform the SOR and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET and IEC and propose mitigation measures to IEC and SOR; and</li> <li>Implement the agreed mitigation measures.</li> </ul>
Action Level being exceeded by more than one consecutive sampling day	<ul style="list-style-type: none"> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC and Contractor;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Prepare to increase the monitoring frequency to daily; and</li> <li>Repeat</li> </ul>	<ul style="list-style-type: none"> <li>Discuss with ET and Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by Contractor and advise the SOR accordingly; and</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ul>	<ul style="list-style-type: none"> <li>Discuss with IEC on the proposed mitigation measures;</li> <li>Make agreement on the mitigation measures to be implemented; and</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ul>	<ul style="list-style-type: none"> <li>Inform the Engineer and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET and IEC and propose mitigation measures to IEC and SOR within 3 working days; and</li> <li>Implement the agreed mitigation measures.</li> </ul>

Event	ET Leader	IEC	SOR	Contractor
	measurement on next day of exceedance.			
Limit Level being exceeded by one sampling day	<ul style="list-style-type: none"> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, Contractor and EPD;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC, SOR and Contractor;</li> <li>Ensure mitigation measures are implemented; and</li> <li>Increase the monitoring frequency to daily until no exceedance of Limit level.</li> </ul>	<ul style="list-style-type: none"> <li>Discuss with ET and Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by Contractor and advise the SOR accordingly; and</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ul>	<ul style="list-style-type: none"> <li>Discuss with IEC, ET and Contractor on the proposed mitigation measures;</li> <li>Request Contractor to critically review the working methods;</li> <li>Make agreement on the mitigation measures to be implemented; and</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ul>	<ul style="list-style-type: none"> <li>Inform the SOR and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET, IEC and SOR and propose mitigation measures to IEC and SOR within 3 working days; and</li> <li>Implement the agreed mitigation measures.</li> </ul>
Limit Level being exceeded by more than one consecutive sampling day	<ul style="list-style-type: none"> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, Contractor and EPD;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with</li> </ul>	<ul style="list-style-type: none"> <li>Discuss with ET and Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by Contractor and advise the SOR accordingly; and</li> <li>Assess the effectiveness of the implemented mitigation</li> </ul>	<ul style="list-style-type: none"> <li>Discuss with IEC, ET and Contractor on the proposed mitigation measures;</li> <li>Request Contractor to critically review the working methods;</li> <li>Make agreement on the mitigation measures to be implemented;</li> <li>Assess the effectiveness of</li> </ul>	<ul style="list-style-type: none"> <li>Inform the SOR and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET, IEC and SOR and</li> </ul>

Event	ET Leader	IEC	SOR	Contractor
	IEC, SOR and Contractor; <ul style="list-style-type: none"> <li>• Ensure mitigation measures are implemented; and</li> <li>• Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days.</li> </ul>	measures.	the implemented mitigation measures; and <ul style="list-style-type: none"> <li>• Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the marine work until no exceedance of Limit Level.</li> </ul>	propose mitigation measures to IEC and SOR within 3 working days; <ul style="list-style-type: none"> <li>• Implement the agreed mitigation measures; and</li> <li>• As directed by the SOR, to slow down or to stop all or part of the marine work or construction activities.</li> </ul>

**Table 3-12 Event/Action Plan for Water Quality**



## 4 MONITORING RESULT

### 4.1 Air Quality

4.1.1 The air quality monitoring schedule of the reporting period is given in Appendix H.

#### 1-hour TSP Monitoring

4.1.2 Results of 1-hour TSP level are shown in Table 4-1. All measurements were recorded and presented to the nearest 0.1  $\mu\text{g}/\text{m}^3$  in this report. Detailed results including weather conditions and graphical presentations are presented in Appendix I.

Station	Monitoring Date	Monitoring Result ( $\mu\text{g}/\text{m}^3$ )	Action/Limit Levels ( $\mu\text{g}/\text{m}^3$ )
ASR 1	05-Oct-12	117.1	307/500
		69.5	
		61.7	
	11-Oct-12	69.5	
		91.3	
		91.3	
	17-Oct-12	159.5	
		108.1	
		187.8	
	22-Oct-12	63.0	
		55.3	
		78.5	
	27-Oct-12	83.6	
		52.7	
110.6			
ASR 3	05-Oct-12	117.6	327/500
		44.8	
		55.0	
	11-Oct-12	52.4	
		88.2	
		67.8	
	17-Oct-12	133.0	
		131.7	
		276.2	

Station	Monitoring Date	Monitoring Result ( $\mu\text{g}/\text{m}^3$ )	Action/Limit Levels ( $\mu\text{g}/\text{m}^3$ )
		110.0	
	22-Oct-12	58.8	
		66.5	
	27-Oct-12	182.9	
		97.2	
		104.9	
		92.2	
	05-Oct-12	59.8	
		61.1	
	11-Oct-12	66.2	
		88.3	
		122.1	
		113.0	
ASR 8	17-Oct-12	98.7	337/500
		220.8	
	22-Oct-12	102.6	
		26.0	
		64.9	
	27-Oct-12	110.4	
		59.8	
		58.5	
		111.9	
	05-Oct-12	71.5	
		66.1	
	11-Oct-12	142.9	
		83.6	
		82.2	329/500
ASR 9		120.0	
	17-Oct-12	133.5	
		117.3	
		90.3	
	22-Oct-12	62.0	
		80.9	

Station	Monitoring Date	Monitoring Result ( $\mu\text{g}/\text{m}^3$ )	Action/Limit Levels ( $\mu\text{g}/\text{m}^3$ )
		122.7	
	27-Oct-12	48.5	
		32.4	

Note: *Italic* indicates the occurrence of exceedance of *Action level*  
**Bold** indicates the occurrence of exceedance of **Limit Level**

**Table 4-1 Air Quality Monitoring Results**

4.1.3 No project related air quality exceedance was recorded in the reporting month.

## 4.2 Noise

### Air Borne Noise Monitoring

4.2.1 The air borne noise monitoring schedule of the reporting period is given in Appendix H. Results of measured noise level, in terms of  $L_{eq(30min)}$ , during the construction are shown in Table 4-2. All measurements including  $L_{10}$  and  $L_{90}$  are recorded and presented to the nearest 0.1 dB(A) in this report. Detailed results including weather conditions and graphical presentation are presented in Appendix I.

Station	Monitoring Date	$L_{eq(30min)}$ dB(A)	Limit Levels dB(A)
NSR 1	05-Oct-12	64.4	70
	11-Oct-12	64.2	
	17-Oct-12	64.5	
	22-Oct-12	62.9	
NSR 3	05-Oct-12	60.9	75
	11-Oct-12	64.4	
	17-Oct-12	66.0	
	22-Oct-12	69.7	
NSR 6	05-Oct-12	58.8	75
	11-Oct-12	58.7	
	17-Oct-12	56.9	
	22-Oct-12	65.7	
NSR 8	05-Oct-12	63.8	75
	11-Oct-12	66.6	
	17-Oct-12	68.6	
	22-Oct-12	63.8	
NSR 9	05-Oct-12	70.1	75
	11-Oct-12	72.0	
	17-Oct-12	70.2	
	22-Oct-12	70.2	

**Table 4-2 Air Borne Noise Monitoring Results**

4.2.2 No project related noise exceedance was recorded in the reporting month

## 4.3 Water Quality Monitoring

4.3.1 The water quality monitoring schedule of the reporting period is given in Appendix H. Summaries of exceedances for water quality monitoring are provided in Table 4-3 to Table 4-5.

Parameter	Action Level Exceedance	Limit Level Exceedance
DO	Nil	Nil
Turbidity	Nil	Nil
SS	Nil	One record at I-1 on 15 October 2012
Total	0	1

**Table 4-3 Summary of Exceedances for I-1**

Parameter	Action Level Exceedance	Limit Level Exceedance
DO	Nil	Nil
Turbidity	Nil	Nil
SS	One record on 24 October 2012	One record on 17 October 2012
Total	1	1

**Table 4-4 Summary of Exceedances for I-2**

Parameter	Action Level Exceedance	Limit Level Exceedance
DO	Nil	Nil
Turbidity	Nil	Nil
SS	One record on 3 October 2012	Nil
Total	1	0

**Table 4-5 Summary of Exceedances for I-3**

4.3.2 Results of measured water quality parameters during the reporting month are shown in Table 4-6. Detailed results including weather conditions and graphical presentations are enclosed in Appendix I.

## River Water Quality Monitoring

- 4.3.3 Four exceedances were recorded for the river water quality monitoring within the reporting month.

### Exceedances of Suspended Solids Level

#### Limit Level at I-1 on 15 October 2012

- 4.3.4 One exceedance of SS limit level was recorded at I-1 on 15 October 2012. The measured SS level (14.25 mg/L) was higher than the baseline action / limit level, but lower than 120% of the SS level (12.00 mg/L) of the upstream control station (I-1-C). Details of the construction activities conducted on the monitoring day are given in Appendix J. No direct disturbance was observed from the site. Therefore, the exceedance was considered to be contributed by high SS level at upstream location. Since the exceedance was non-project related, no further action was required.

#### Limit Level at I-2 on 17 October 2012

- 4.3.5 One exceedance of SS limit level was recorded at I-2 on 17 October 2012. The measured SS level (2.70 mg/L) was lower than the baseline action / limit level, but higher than 130% of the SS level (<2.00 mg/L) of the upstream control station (I-2-C). Details of the construction activities conducted on the monitoring day are given in Appendix J. No direct disturbance was observed from the site. Therefore, the exceedance was considered to be contributed by natural variation. Since the exceedance was non-project related, no further action was required.

#### Action Level at I-2 on 24 October 2012

- 4.3.6 One exceedance of SS action level was recorded at I-2 on 24 October 2012. The measured SS level (2.95 mg/L) was lower than the baseline action/limit level, but higher than 120% of the SS level (2.30 mg/L) of the upstream control station (I-2-C). Details of the construction activities conducted on the monitoring day are given in Appendix J. No direct disturbance was observed from the site. Therefore, the exceedance was considered to be contributed by natural variation. Since the exceedance was non-project related, no further action was required.

#### Action Level at I-3 on 3 October 2012

- 4.3.7 One exceedance of SS action level was recorded at I-3 on 3 October 2012. The measured SS level (2.40 mg/L) was lower than the baseline action/limit level, but higher than 120% of the SS level (<2.00 mg/L) of the upstream control station (I-3-C). Details of the construction activities conducted on the monitoring day are given in Appendix J. No direct disturbance was observed from the site. Therefore, the exceedance was considered to be contributed by natural variation. Since the exceedance was non-project related, no further action was required.

Station	Date	Temperature (°C)	DO (mg/L)	Action/Limit Level for DO (mg/L)	pH	Turbidity (NTU)	Action/Limit Level for Turbidity (NTU)	SS (mg/L)	Action/Limit Level for SS (mg/L)
I-1	3-Oct-12	29.00	7.17	3.42 / 3.34	7.78	4.15	9.75 / 12.47	2.30	8.85 / 10.17
	5-Oct-12	28.10	7.23		7.86	3.10		2.20	
	8-Oct-12	26.95	7.56		7.60	5.14		2.25	
	10-Oct-12	27.10	7.59		7.77	4.39		4.50	
	12-Oct-12	26.85	7.41		7.87	6.05		6.60	
	15-Oct-12	27.80	7.49		7.96	9.56		<b>14.25</b>	
	17-Oct-12	27.20	7.53		7.90	4.38		6.90	
	19-Oct-12	24.60	7.95		8.04	5.68		3.90	
	22-Oct-12	25.40	7.73		7.92	5.00		5.30	
	24-Oct-12	25.60	7.71		7.99	4.26		6.30	
	26-Oct-12	24.90	7.72		7.96	5.02		4.45	
	29-Oct-12	22.70	7.67		8.00	4.19		6.20	
	31-Oct-12	20.00	7.31		7.88	4.42		<2.00	

Note: *Italic* indicates the occurrence of exceedance of *Action level*.  
**Bold** indicates the occurrence of exceedance of **Limit level**.

Station	Date	Temperature (°C)	DO (mg/L)	Action/Limit Level for DO (mg/L)	pH	Turbidity (NTU)	Action/Limit Level for Turbidity (NTU)	SS (mg/L)	Action/Limit Level for SS (mg/L)
I-1-C	3-Oct-12	29.00	7.10	- / -	7.77	4.29	- / -	3.50	- / -
	5-Oct-12	28.00	7.18		7.86	3.22		3.00	
	8-Oct-12	26.90	7.61		7.60	5.19		2.85	
	10-Oct-12	27.10	7.53		7.77	4.50		4.00	
	12-Oct-12	26.80	7.47		7.85	6.23		6.60	
	15-Oct-12	27.80	7.61		7.95	9.70		12.00	
	17-Oct-12	27.20	7.48		7.90	4.18		6.15	
	19-Oct-12	24.60	8.00		8.04	5.80		6.05	
	22-Oct-12	25.50	7.68		7.92	5.04		5.95	
	24-Oct-12	25.70	7.65		7.99	4.22		7.00	
	26-Oct-12	25.00	7.83		7.96	5.12		4.10	
	29-Oct-12	22.70	7.75		8.00	4.29		6.70	
	31-Oct-12	20.00	7.25		7.88	4.39		<2.00	

Note: *Italic* indicates the occurrence of exceedance of *Action level*.  
**Bold** indicates the occurrence of exceedance of **Limit level**.

Station	Date	Temperature (°C)	DO (mg/L)	Action/Limit Level for DO (mg/L)	pH	Turbidity (NTU)	Action/Limit Level for Turbidity (NTU)	SS (mg/L)	Action/Limit Level for SS (mg/L)
I-2	3-Oct-12	28.60	7.15	3.66 / 3.63	7.80	1.44	6.63 / 6.99	<2.00	7.68 / 8.34
	5-Oct-12	27.80	7.21		7.89	1.61		<2.00	
	8-Oct-12	27.30	7.62		7.79	1.27		<2.00	
	10-Oct-12	27.40	7.52		7.81	1.62		<2.00	
	12-Oct-12	26.60	7.47		7.80	1.45		<2.00	
	15-Oct-12	28.00	7.41		7.98	1.38		<2.00	
	17-Oct-12	27.50	7.58		7.94	1.82		<b>2.70</b>	
	19-Oct-12	24.80	7.79		8.00	1.67		<2.00	
	22-Oct-12	25.00	7.78		7.90	1.66		<2.00	
	24-Oct-12	25.00	7.82		7.95	1.74		2.95	
	26-Oct-12	24.60	7.65		7.95	1.76		<2.00	
	29-Oct-12	22.50	7.79		7.97	1.72		<2.00	
	31-Oct-12	20.05	7.16		7.90	1.78		<2.00	

Note: *Italic* indicates the occurrence of exceedance of *Action level*.  
**Bold** indicates the occurrence of exceedance of **Limit level**.



Station	Date	Temperature (°C)	DO (mg/L)	Action/Limit Level for DO (mg/L)	pH	Turbidity (NTU)	Action/Limit Level for Turbidity (NTU)	SS (mg/L)	Action/Limit Level for SS (mg/L)
I-2-C	3-Oct-12	28.60	7.05	- / -	7.80	1.42	- / -	<2.00	- / -
	5-Oct-12	27.70	7.11		7.88	1.61		<2.00	
	8-Oct-12	27.40	7.54		7.78	1.38		<2.00	
	10-Oct-12	27.40	7.46		7.81	1.65		<2.00	
	12-Oct-12	26.50	7.54		7.80	1.42		<2.00	
	15-Oct-12	28.00	7.46		7.98	1.39		<2.00	
	17-Oct-12	27.40	7.57		7.93	1.89		<2.00	
	19-Oct-12	24.80	7.84		8.00	1.74		<2.00	
	22-Oct-12	25.10	7.83		7.90	1.61		<2.00	
	24-Oct-12	25.10	7.77		7.95	1.82		2.30	
	26-Oct-12	24.60	7.72		7.95	1.82		<2.00	
	29-Oct-12	22.50	7.84		7.98	1.72		<2.00	
	31-Oct-12	20.10	7.23		7.90	1.84		<2.00	

Note: *Italic* indicates the occurrence of exceedance of *Action level*.  
**Bold** indicates the occurrence of exceedance of **Limit level**.

Station	Date	Temperature (°C)	DO (mg/L)	Action/Limit Level for DO (mg/L)	pH	Turbidity (NTU)	Action/Limit Level for Turbidity (NTU)	SS (mg/L)	Action/Limit Level for SS (mg/L)
I-3	3-Oct-12	28.40	7.28	3.65 / 3.51	7.79	2.02	3.99 / 4.18	<i>2.40</i>	6.13 / 7.23
	5-Oct-12	27.95	7.17		7.92	2.14		<2.00	
	8-Oct-12	27.30	7.68		7.70	1.60		<2.00	
	10-Oct-12	27.40	7.67		7.84	2.17		<2.00	
	12-Oct-12	26.55	7.54		7.85	1.92		<2.00	
	15-Oct-12	28.00	7.60		7.91	1.63		<2.00	
	17-Oct-12	27.50	7.52		7.95	1.97		3.15	
	19-Oct-12	24.90	7.88		7.98	1.53		<2.00	
	22-Oct-12	25.05	7.72		7.91	1.93		<2.00	
	24-Oct-12	25.00	7.78		7.91	1.86		<2.00	
	26-Oct-12	24.35	7.61		7.90	1.89		<2.00	
	29-Oct-12	22.30	7.63		7.95	1.85		<2.00	
	31-Oct-12	19.70	7.39		7.92	2.83		<2.00	

Note: *Italic* indicates the occurrence of exceedance of *Action level*.  
**Bold** indicates the occurrence of exceedance of **Limit level**.

Station	Date	Temperature (°C)	DO (mg/L)	Action/Limit Level for DO (mg/L)	pH	Turbidity (NTU)	Action/Limit Level for Turbidity (NTU)	SS (mg/L)	Action/Limit Level for SS (mg/L)
I-3-C	3-Oct-12	28.40	7.23	- / -	7.79	2.08	- / -	<2.00	- / -
	5-Oct-12	27.90	7.16		7.91	2.08		<2.00	
	8-Oct-12	27.30	7.65		7.70	1.66		<2.00	
	10-Oct-12	27.40	7.62		7.84	2.06		<2.00	
	12-Oct-12	26.50	7.62		7.84	1.95		<2.00	
	15-Oct-12	28.10	7.53		7.91	1.60		<2.00	
	17-Oct-12	27.50	7.50		7.95	2.00		3.05	
	19-Oct-12	24.90	7.75		7.98	1.54		<2.00	
	22-Oct-12	25.00	7.60		7.90	1.89		<2.00	
	24-Oct-12	25.20	7.71		7.91	1.88		<2.00	
	26-Oct-12	24.40	7.63		7.91	1.97		<2.00	
	29-Oct-12	22.40	7.70		7.95	1.89		<2.00	
	31-Oct-12	19.80	7.31		7.92	2.83		<2.00	

Note: *Italic* indicates the occurrence of exceedance of *Action level*. **Bold** indicates the occurrence of exceedance of **Limit level**

**Table 4-6 Water Quality Monitoring Results**

Monthly EM&A Report (October 2012)

Hyder Consulting Limited-Company Number 126012

k:\eb000364 tsuen wan drainage tunnel\reports\em&a report\2012\2012-10\eb000364r0871.doc

## 4.4 Summary of Project-Related Exceedances

4.4.1 Table 4-7 summarises the project-related exceedance results recorded in October 2012. Note that exceedances that are considered not related to the construction activities are not included in this table.

<b>Environmental Monitoring</b>	<b>Total No. of Measurement</b>	<b>Action Level Exceedance</b>	<b>% of Action Level Exceedance</b>	<b>Limit Level Exceedance</b>	<b>% of Limit Level Exceedance</b>
Air Quality	60	0	0	0	0
Air Borne Noise	20	0	0	0	0
Water	78	0	0	0	0

Note: Exceedances that are considered not related to the construction activities are not included in this table.

**Table 4-7 Summary of Project-Related Exceedances**

## 5 WASTE MANAGEMENT

5.1.1 The status of waste management is summarised in Table 5-1.

Status of waste management	Quantity
Inert C&D Material Disposed to Public Fill at Tuen Mun (m <sup>3</sup> )	1,825.9
Inert C&D Material Reused in this Contract (m <sup>3</sup> )	0
Inert C&D Material Reused in other Contract(s)* (m <sup>3</sup> )	85.0
Metals Generated (kg)	44,473.0
Paper / Cardboard Packaging (kg)	500.0
Plastics (kg)	30.0
Chemical Waste (kg)	0
General Waste Disposed of to NENT Landfill (m <sup>3</sup> )	42.9

\* Other Contract(s) include(s) XRL823AB, and Tailor Recycle Aggregate.

**Table 5-1 Waste Generated in October 2012**

## 6 NON-COMPLIANCE AND DEFICIENCY

### 6.1 Site Audit by ET

6.1.1 ET has carried out two site inspections in the reporting month. All observations together with the appropriate recommended mitigation measures where necessary were recorded in the audit checklists that were passed to the Contractor. Major environmental deficiencies observed during site inspections / audits and recommendation, which were made by the ET, are summarised in Table 6-1 below. No non-compliance was observed.

Inspection Date	Observation	Recommendation	Status
8 October 2012	1) Sediment accumulated at the wastewater tank at I-3	1) Sediment at the wastewater tank should be regularly removed.	1) Sediment at the wastewater tank was removed on 8 Oct 2012 and would be regularly removed.
25 October 2012	1) Breaker tip was not properly wrapped with acoustic material at Outfall. 2) Sand bag bund wall was not maintained in good condition at I-1.	1) The Contractor was reminded to provide properly acoustic material on the breaker tip to reduce noise produced. 2) The Contractor was reminded to maintain sand bags bund wall properly.	1) Breaker tip was equipped with acoustic material on 25 Oct 2012. 2) Sand bag bund wall at I-1 was reset properly on 26 Oct 2012.

**Table 6-1 Site Inspections by ET**

# 7 COMPLAINT

- 7.1.1 A complaint hotline at **9850 3241** of the Contractor has been established for the Project.
- 7.1.2 No environmental complaint was received during the reporting month.
- 7.1.3 Details of the past complaint investigation and observations can also be referred to Appendix K.
- 7.1.4 Cumulative statistics of environmental complaints are shown in Table 7-1.

<b>Complaints Received in the Reporting Month</b>	<b>Cumulative Number of Complaints</b>
0	26

**Table 7-1 Cumulative Statistics of Environmental Complaints**

## 8 SUMMARY OF NOTIFICATION OF SUMMONS, SUCCESSFUL PROSECUTIONS AND CORRECTIVE ACTIONS

- 8.1.1 No summons and successful prosecution was received during the reporting month.
- 8.1.2 Cumulative statistics of notification of summons, successful prosecutions and convictions are shown in Table 8-1.

Notification of Summons		Successful Prosecution and Conviction	
October 2012	Cumulative	October 2012	Cumulative
0	0	0	0

**Table 8-1 Cumulative Statistics of Notification of Summons and Successful Prosecutions and Convictions**



## 9 FUTURE KEY ISSUE

9.1.1 The forecast of construction works for the upcoming three months are:


- Site cleaning and tidying at Outfall, I-1, I-2 and I-3;
- Construction of tapered channel, vehicular access and buttress wall RC structure at Outfall;
- Excavation and construction of cascade and box culvert RC structure at Outfall;
- Slope reinstatement works at Outfall;
- Finishing works for spiral ramp at Outfall;
- Construction of surface drainage at Outfall;
- Excavation and construction of permanent access road at I-3;
- Construction of road drainage works at I-3;
- Construction of main adit tunnel, vortex shaft, de-aeration chamber, approach channel and air vent shaft RC Structure at I-3;
- Construction of boulder trap and granular bedding at I-3;
- Installation of trash grill at I-3;
- Construction of main adit tunnel, vortex drop shaft, man access shaft, man access adit, de-aeration chamber, air vent shaft and approach channel RC structure at I-2;
- Installation of trash grill at I-2;
- Backfilling of box culvert at I-1;
- Construction of inclined ramp at I-1;
- Installation of trash grill at I-1;
- Finishing works for spiral ramp at I-1; and
- Grouting and segment repair works at Tunnel.



## Appendix A

---

### Site Map and Works Area



**Key Plan:**

**Notes:**

1. CO-ORDINATES REFER TO HONG KONG METRIC GRID (1980).
2. ALL LEVELS ARE IN METRES ABOVE PRINCIPAL DATUM (P.D.).
3. ALL DIMENSIONS ARE IN MILLIMETRES UNLESS OTHERWISE STATED.

**Key to symbols**

**LEGENDS :**

- TUNNEL ALIGNMENT
- INTAKE/OUTFALL STRUCTURES

B1	MAR 05	EL	FOR EMA&A MANUAL	<i>M</i>	<i>De</i>
Rev	Date	Drawn	Description	Ch'kd	App'd

**Client**



The Government of the Hong Kong  
Special Administrative Region  
Drainage Services Department

**Consulting Engineers**

**Mott Connell Ltd.**

in Association with  
MVA Hong Kong Ltd    EDAW Earth Asia Ltd    Environmental Resources  
WL/Delft Hydraulics Ltd    Chesterton Petty Ltd    Management

**Project**

Drainage Improvement in  
Tsuen Wan and Kwai Chung -  
Tsuen Wan Drainage Tunnel -  
Investigation

**Title**

TUNNEL ALIGNMENT  
AND SURROUNDING AREA

Designed	CF	<i>cf</i>	Eng.Chk.	MT	<i>M</i>
Drawn	HL	HL	Approved	TMC	<i>De</i>
Dwg.Chk.	KN	<i>KN</i>	Scale		
Project	204417				Status
CAD file	J:\204417\DRAWING\FIGURE EMA&A MANUAL\FIGURE1.1.dgn				Rev
Drawing No.	FIGURE 1.1				01

This document should not be relied on or used in circumstances other than those for which it was originally prepared and for which Mott Connell Ltd was commissioned. Mott Connell Ltd accepts no responsibility for this document to any other party other than the person by whom it was commissioned.


© COPYRIGHT RESERVED



## Appendix B

---

### Organization Chart





Appendix C

---

Construction Programme

ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012												2013												2014												2015			
										A S O N D				J F M A M				J J A S O N D				J F M A M				J J A S O N D				J F M A																			
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95							
<b>Preliminaries</b>																																																	
<b>Project Dates</b>																																																	
01R0000002	Tender Issue Date	0	0	26JUN07A		100	26JUN07A																																										
01R0000004	Tender Closing Date	0	0	05OCT07A		100	05OCT07A																																										
01R0000006	Letter of Acceptance Issued Date	0	0	14DEC07A		100	14DEC07A																																										
01R0000008	Contract Commencement Date	0	0	28DEC07A		100	28DEC07A																																										
01R0000010	Completion of Section 1 of the Works	0	0		28MAR14	0		29APR13	-836	Contract completion date on 13/12/11																																							
01R0000012	Completion of Section 2 of the Works	0	0		06SEP11A	100		06SEP11A																																									
01R0000014	Completion of Section 3 of the Works	0	0		03AUG11A	100		03AUG11A																																									
01R0000016	Completion of Section 4 of the Works	0	0		11AUG11A	100		11AUG11A																																									
01R0000018	Completion of Section 5 of the Works	0	0		19SEP11A	100		19SEP11A																																									
01R0000020	Completion of Section 6 of the Works	0	0		16AUG12A	100		14SEP12		Contract completion date on 29/07/11																																							
01R0000022	Completion of Section 7 of the Works	0	0		06NOV14	0		29APR14	-713	Contract completion date on 23/11/12																																							
<b>Possession of Area</b>																																																	
01R00A0102	Possession Portion A - 90d of DOC	0	0	27FEB08A		100	27FEB08A																																										
01R00A0104	Handover of Portion A	0	0		07MAR14	0		12DEC12	-815																																								
01R00B0102	Possession of Portion B - 90d of DOC	0	0	07MAR08A		100	07MAR08A																																										
01R00B0104	Handover of Portion B	0	0		14MAR14	0		22MAR13	-822																																								
01R00C0102	Possession of Portion C - 90d of DOC	0	0	26MAR08A		100	26MAR08A																																										
01R00C0104	Handover of Portion C	0	0		14MAR14	0		16APR13	-822																																								
01R00D0102	Possession of Portion D on DOC	0	0	28DEC07A		100	28DEC07A																																										
01R00D0104	Handover of Portion D	0	0		06NOV13	0		29APR13	-694																																								
01R00E0102	Possession of Portion E - 650d of DOC	0	0	09JUL09A		100	09JUL09A																																										
01R00E0104	Handover of Portion E	0	0		06NOV13	0		29APR13	-694																																								
01R00F0102	Possession of Portion F on DOC	0	0	28DEC07A		100	28DEC07A																																										
01R00F0104	Handover of Portion F	0	0		28MAR14	0		09MAR13	-836	After Tunnel commission																																							
01R00G0102	Possession of Portion G - 700d of DOC	0	0	26NOV09A		100	26NOV09A																																										
01R00G0104	Handover of Portion G	0	0		07NOV12	0		14SEP12	857																																								
01R00I0102	Possession of Portion I on DOC	0	0	28DEC07A		100	28DEC07A																																										
01R00I0104	Handover of Portion I	0	0		06NOV14	0		29APR14	0																																								
01R00J0102	Possession of Portion J	0	0	15MAR15		0	29JUN14		0																																								
01R00J0104	Handover of Portion J	0	0		23NOV11A	100		23NOV11A																																									
01R0H10102	Possession of Portion H1 on DOC	0	0	28DEC07A		100	28DEC07A																																										
01R0H10104	Handover of Portion H1	0	0		05JAN15	0		28JUN14	0																																								
01R0H20102	Possession of Portion H2 - 300d of DOC	0	0	04NOV08A		100	04NOV08A																																										

Start Date 29JUN07  
 Finish Date 14MAR15  
 Data Date 28AUG12  
 Run Date 19SEP12 11:47

Early Bar  
 Target Bar  
 Progress Bar  
 Critical Activity

WP10 **Maeda-CREC-SELI JV**  
**CONTRACT NO. DC/2007/12**  
**Design and Construction of**  
**Tsuen Wan Drainage Tunnel**  
**Works Programme**

Sheet 1 of 66

WP10			
Date	Revision	Checked	Approved
05SEP11	WP8A		
09MAR12	WP09		
13SEP12	WP10		

ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012				2013				2014				2015																
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
01R0H20104	Handover of Portion H2	0	0		05JAN15	0		28JUN14	0																													
<b>Section of Works - DOP to Completion</b>																																						
01R1000202	S1-Works in Portions A to F except works in S2-7	1,950	1,950	28DEC07A	14MAR14	84	28DEC07A	29APR13	-839																													
01R1000204	S1-Maintenance Period (365 days)	365	365	15MAR14	14MAR15	0	30APR13	29APR14	-839																													
01R20A0206	S2-Slope Stabilization works within Portion A	1,288	1,288	27FEB08A	06SEP11A	100	27FEB08A	06SEP11A																														
01R20A0208	S2-Maintenance Period (365 days)	365	365	07SEP11A	05SEP12	98	07SEP11A	05SEP12	0																													
01R30B0210	S3-Slope Stabilization works within Portion B	1,245	1,245	07MAR08A	03AUG11A	100	07MAR08A	03AUG11A																														
01R30B0212	S3-Maintenance Period (365 days)	365	365	04AUG11A	02AUG12A	100	04AUG11A	02AUG12																														
01R40C0214	S4-Slope Stabilization works within Portion C	1,234	1,234	26MAR08A	11AUG11A	100	26MAR08A	11AUG11A																														
01R40C0216	S4-Maintenance Period (365 days)	365	365	12AUG11A	10AUG12A	100	12AUG11A	10AUG12																														
01R50D0218	S5-Slope Stabilization works within Portion D	1,308	1,308	28DEC07A	19SEP11A	100	28DEC07A	19SEP11A																														
01R50D0220	S5-Maintenance Period (365 days)	365	365	20SEP11A	18SEP12	94	20SEP11A	18SEP12	0																													
01R60G0222	S6-Works within Portion G	1,023	1,023	27NOV09A	16AUG12A	100	27NOV09A	14SEP12																														
01R60G0224	S6-Maintenance Period (365 days)	365	365	17AUG12A	16AUG13	3	15SEP12	14SEP13	-385																													
01R7000226	S7-Landscape softworks & establishment works	2,315	2,315	28DEC07A	06NOV14	71	28DEC07A	29APR14	-745	inclu. preserv																												
01R7000228	S7-Maintenance Period (30 days)	30	30	07NOV14	06DEC14	0	30APR14	29MAY14	-745																													
<b>Facilities for the SO as per ER 12</b>																																						
01R0000302	Provide temporary accommodation	7	7	28DEC07A	15JAN08A	100	28DEC07A	15JAN08A																														
01R0000304	Design the SO's principle office	95	95	28DEC07A	28AUG08A	100	28DEC07A	28AUG08A																														
01R0000305	Erect Hoarding/Signboard/Gate/Fencing	35	35	28MAR08A	16MAR09A	100	28MAR08A	16MAR09A																														
01R0000306	Erect SO's principle office in Portion H1/H2	100	100	19MAY08A	13SEP08A	100	19MAY08A	13SEP08A																														
01R0000308	Provide secondary offices, directed by SO	64	64	14SEP08A	13JUN09A	100	14SEP08A	13JUN09A																														
01R0000310	Provide transport for the SO as per App. ER,M	90	90	28DEC07A	02MAY08A	100	28DEC07A	02MAY08A																														
01R0000311	Provide survey equipments as per App. ER,M	30	30	28DEC07A	19AUG08A	100	28DEC07A	19AUG08A																														
01R0000314	Maintain & Service the Principle Office	2,084	2,084	14SEP08A	06DEC14	66	14SEP08A	29MAY14	0																													
01R0000316	Maintain & service the Secondary Office	1,645	1,645	28OCT08A	14MAR14	81	28OCT08A	29APR13	0																													
01R0000318	Maintain & Service the transportation	2,330	2,330	12JAN08A	06DEC14	70	12JAN08A	29MAY14	0																													
01R0000319	Maintain & Service the survey equipments	2,293	2,293	18FEB08A	06DEC14	69	18FEB08A	29MAY14	0																													
01R0000372	Demolish & removal of Principle Office	30	30	07DEC14	05JAN15	0	30MAY14	28JUN14	0																													
<b>Contractor's Accommodation as per ER.B</b>																																						
01R0001402	Design Contractor's main office	30	30	01FEB08A	19MAY08A	100	01FEB08A	19MAY08A																														
01R0001406	Maintain & service Contractor's office	2,142	2,142	18JUL08A	06DEC14	67	18JUL08A	29MAY14	0																													
01R0001408	Demolish & removal of Contractor's main office	30	30	07DEC14	05JAN15	0	30MAY14	28JUN14	0																													
01R0001411	Erect Contractor's main office in Portion H1	50*	50*	19MAY08A	17JUL08A	100	19MAY08A	17JUL08A																														
01R0001412	Construct base slab	10	10	19MAY08A	30MAY08A	100	19MAY08A	30MAY08A																														
01R0001413	Install steel frames	12	12	31MAY08A	21JUN08A	100	31MAY08A	21JUN08A																														
01R0001414	Install wall/roof panels, windows etc	6	6	23JUN08A	30JUN08A	100	23JUN08A	30JUN08A																														
01R0001415	Install & E& M/ceiling/floor panels	8	8	02JUL08A	12JUL08A	100	02JUL08A	12JUL08A																														
01R0001416	Site clearance	1	1	14JUL08A	17JUL08A	100	14JUL08A	17JUL08A																														



ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012				2013				2014				2015											
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
01R0001417	Install furnitures/internet & move in	2	2	14JUL08A	17JUL08A	100	14JUL08A	17JUL08A																									
<b>Works Programme &amp; Monthly Report as per SCC 27</b>																																	
01R0000502	Prepare/Submit draft Works Programme	7	7	14DEC07A	21DEC07A	100	14DEC07A	21DEC07A																									
01R0000504	SO's review/comment on draft Works Programme	14	14	22DEC07A	23JAN08A	100	22DEC07A	23JAN08A																									
01R0000505	Prepare/Submit draft Works Programme Rev. 1	28	28	24JAN08A	15FEB08A	100	24JAN08A	15FEB08A																									
01R0000506	Prepare/Submit 1st 3-Month Rolling Programme	14	14	14DEC07A	03JAN08A	100	14DEC07A	03JAN08A																									
01R0000507	SO's approval on draft Works Programme	14	14	16FEB08A	28MAR08A	100	16FEB08A	28MAR08A																									
01R0000508	Submit Revised Works Programme	14	14	28AUG08A	30SEP08A	100	28AUG08A	30SEP08A																									
01R0000510	SO's Approval of Revised Works Programme	14	14	02OCT08A	28FEB09A	100	02OCT08A	28FEB09A																									
01R0000512	Monthly update program	1,929	1,929	18JAN08A	14MAR14	84	18JAN08A	29APR13	0																								
01R0000514	Contractor's Monthly Progress Report	1,925	1,925	22JAN08A	14MAR14	84	22JAN08A	29APR13	0																								
<b>Safety Plan as per SCC 35</b>																																	
01R0000602	Submit draft Safety Plan	14	14	14DEC07A	29DEC07A	100	14DEC07A	29DEC07A																									
01R0000604	Hold an ad hoc meeting with RE on Safety Plan	7	7	31DEC07A	09JAN08A	100	31DEC07A	09JAN08A																									
01R0000606	Submit 6 copies of the Safety Plan	35	35	14DEC07A	26FEB08A	100	14DEC07A	26FEB08A																									
01R0000608	Submit updated safety organiza. chart monthly	1,867	1,867	20MAR08A	14MAR14	84	20MAR08A	29APR13	0																								
17R0000602	Fulfill all relevant safety obligation	1,950	1,950	28DEC07A	14MAR14	84	28DEC07A	29APR13	0																								
<b>Contractor's All Insurances</b>																																	
01R0000704	Submit documents for all insurances are effected	21	21	14DEC07A	02SEP08A	100	14DEC07A	02SEP08A																									
<b>Quality System as per ER 9.3</b>																																	
01R0000802	Appoint a Quality Manager	14	14	28DEC07A	02JAN08A	100	28DEC07A	02JAN08A																									
01R0000804	Submit proposed Quality System for SO's consent	28	28	14DEC07A	22JAN08A	100	14DEC07A	22JAN08A																									
01R0000806	Submit QSSP for approval of the SO	28	28	28DEC07A	14MAR08A	100	28DEC07A	14MAR08A																									
01R0000808	Maintain & update Quality System	1,922	1,922	25JAN08A	14MAR14	84	25JAN08A	29APR13	0																								
<b>Environment</b>																																	
01R0000902	Nominate Environmental Officer	14	14	14DEC07A	21DEC07A	100	14DEC07A	21DEC07A																									
01R0000903	Establish a billing account for disposal	21	21	14DEC07A	02JAN08A	100	14DEC07A	02JAN08A																									
01R0000904	Submit draft EMP	21	21	14DEC07A	02JAN08A	100	14DEC07A	02JAN08A																									
01R0000906	Revise draft EMP within 7 days of SO's notice	14	14	04JAN08A	21FEB08A	100	04JAN08A	21FEB08A																									
01R0000908	Submit final version of EMP	45	45	14DEC07A	21FEB08A	100	14DEC07A	21FEB08A																									
01R0000910	Review/update/submit EMP monthly	1,919	1,919	28JAN08A	14MAR14	84	28JAN08A	29APR13	0																								
01R0000912	Employ IET	21	21	14DEC07A	02JAN08A	100	14DEC07A	02JAN08A																									
01R0000914	Submit Baseline Monitoring Plan	21	21	28DEC07A	18JAN08A	100	28DEC07A	18JAN08A																									
01R0000915	Seek for EPD's Agreement on WQML & schedule	21	21	18JAN08A	31JAN08A	100	18JAN08A	31JAN08A																									
01R0000916	Carry out baseline monitoring	37	37	11FEB08A	20MAR08A	100	11FEB08A	20MAR08A																									
01R0000918	Prepare/submit reports for baseline monitoring	20	20	21MAR08A	28MAR08A	100	21MAR08A	28MAR08A																									
01R0000920	Impact monitoring & reporting	1,855	1,855	01APR08A	14MAR14	84	01APR08A	29APR13	0																								

ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012												2013												2014												2015																																															
										A				S				O				N				D				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A			
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100	101	102	103	104	105	106	107	108	109	110	111	112	113	114																																
17R0000902	Fulfill all relevant environmental obligation	1,950	1,950	28DEC07A	14MAR14	84	28DEC07A	29APR13	0																																																																																				
<b>Excavation Permit/Utilities per SCC 54 &amp; SCC 83</b>																																																																																													
01R0001002	Nominate IIUMS co-ordinator	7	7	14DEC07A	15JAN08A	100	14DEC07A	15JAN08A																																																																																					
01R0001004	SO approve IIUMS co-ordinator	14	14	16JAN08A	29FEB08A	100	16JAN08A	29FEB08A																																																																																					
01R0001006	Submit brand name of UGS detection equipment	7	7	28DEC07A	18FEB08A	100	28DEC07A	18FEB08A																																																																																					
01R0001008	Utilities detection & report to the SO	21	21	29FEB08A	05APR08A	100	29FEB08A	05APR08A																																																																																					
01R0001010	Liaison with UUs	21	21	04JAN08A	29FEB08A	100	04JAN08A	29FEB08A																																																																																					
01R0001012	Apply XP for site entrance construction	7	7	21JAN08A	08MAR08A	100	21JAN08A	08MAR08A																																																																																					
01R0001014	HyD process XP for site entrance construction	20	20	10MAR08A	28MAY08A	100	10MAR08A	28MAY08A																																																																																					
01R0001016	HyD issue XP for site entrance construction	0	0		28MAY08A	100		28MAY08A																																																																																					
01R0001018	Apply XP for GI works at I-1 & I-2	1	1	22APR08A	20MAY08A	100	22APR08A	20MAY08A																																																																																					
01R0001020	HyD process XP for GI works at I-1 & I-2	30	30	23APR08A	26SEP08A	100	23APR08A	26SEP08A																																																																																					
01R0001022	HyD issue XP for GI works at I-1 & I-2	0	0		26SEP08A	100		26SEP08A																																																																																					
01R0001024	Apply XP for trial grout at Fault F1	1	1	22APR08A	20MAY08A	100	22APR08A	20MAY08A																																																																																					
01R0001026	HyD process XP for trial grout at Fault F1	30	30	23APR08A	22JUL08A	100	23APR08A	22JUL08A																																																																																					
01R0001028	HyD issue XP for trial grout at Fault F1	0	0		22JUL08A	100		22JUL08A																																																																																					
<b>Pre-construction Condition Survey</b>																																																																																													
<b>Preliminaries</b>																																																																																													
01R0001102	Appoint a Qualified Structural Engineer	30	30	28DEC07A	19MAR08A	100	28DEC07A	19MAR08A																																																																																					
01R0001104	Submit nos. & extent of the affected EBS	30	30	28DEC07A	19MAR08A	100	28DEC07A	19MAR08A																																																																																					
<b>PCS Stage 1 between I-1 &amp; I-2</b>																																																																																													
01R0001118	Carry out stg 1 PCS between I-1 & I-2	6	6	22APR08A	23APR08A	100	22APR08A	23APR08A																																																																																					
01R0001120	Prepare/submit reports for stg 1 PCS bet I-1&I-2	60	60	24APR08A	22SEP08A	100	24APR08A	22SEP08A																																																																																					
01R0001122	Review/accept reports for stg 1 PCS bet I-1&I-2	60	60	31MAY08A	20JAN09A	100	31MAY08A	20JAN09A																																																																																					
<b>PCS Stage 1 between I-2 &amp; I-3</b>																																																																																													
01R0001130	Carry out stg 1 PCS between I-2 & I-3	5	5	25MAR08A	30APR08A	100	25MAR08A	30APR08A																																																																																					
01R0001132	Prepare/submit reports for stg 1 PCS bet I-2&I-3	60	60	24APR08A	22SEP08A	100	24APR08A	22SEP08A																																																																																					
01R0001134	Review/accept reports for stg 1 PCS bet I-2&I-3	60	60	24MAY08A	04FEB09A	100	24MAY08A	04FEB09A																																																																																					
<b>PCS Stage 1 between I-3 &amp; O-1</b>																																																																																													
01R0001142	Carry out stg 1 PCS between I-3 & O-1	5	5	25MAR08A	26MAR08A	100	25MAR08A	26MAR08A																																																																																					
01R0001144	Prepare/submit reports for stg 1 PCS bet I-3&O-1	60	60	26MAR08A	11SEP08A	100	26MAR08A	11SEP08A																																																																																					
01R0001146	Review/accept reports for stg 1 PCS bet I-3&O-1	60	60	31MAY08A	04FEB09A	100	31MAY08A	04FEB09A																																																																																					
<b>PCS Stage 1 at vicinity of O-1</b>																																																																																													
01R0001106	Carry out stg 1 PCS at vicinity of O-1	5	5	25MAR08A	29MAR08A	100	25MAR08A	29MAR08A																																																																																					
01R0001108	Prepare/submit reports for stg 1 PCS at O-1	60	60	31MAR08A	10SEP08A	100	31MAR08A	10SEP08A																																																																																					
01R0001110	Review/accept reports for stg 1 PCS at O-1	60	60	27MAY08A	09FEB09A	100	27MAY08A	09FEB09A																																																																																					
<b>PCS Stage 2 between I-1 &amp; I-2</b>																																																																																													
01R0001124	Carry out stg 2 PCS between I-1 & I-2	5	5	22APR08A	02JUN08A	100	22APR08A	02JUN08A																																																																																					
01R0001126	Prepare/submit reports for stg 2 PCS bet I-1&I-2	60	60	24APR08A	10JUN08A	100	24APR08A	10JUN08A																																																																																					
01R0001128	Review/accept reports for stg 2 PCS bet I-1&I-2	60	60	11JUN08A	09FEB09A	100	11JUN08A	09FEB09A																																																																																					















ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012					2013					2014					2015																	
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95
<b>Design/Design Check for Permanent Works</b>																																										
<b>Project -wide Packages</b>																																										
<b>Project Design Plan (PDP)</b>																																										
02L10D0102	Employ Independent Designer	7	7	14DEC07A	20DEC07A	100	14DEC07A	20DEC07A																																		
02L10D0104	Prepare & submit Project Design Plan (PDP)	28	28	14DEC07A	26FEB08A	100	14DEC07A	26FEB08A																																		
02L10D0106	SO's review & comment on PDP	28	28	27FEB08A	18MAR08A	100	27FEB08A	18MAR08A																																		
02L10D0108	Provide further information of (PDP)	28	28	19MAR08A	21AUG08A	100	19MAR08A	21AUG08A																																		
02L10D0110	SO approves PDP	14	14	14MAY08A	04SEP08A	100	14MAY08A	04SEP08A																																		
02L10D0112	Employ Independent Design Checker	14	14	28DEC07A	01FEB08A	100	28DEC07A	01FEB08A																																		
02L10D0114	Approval of Design Checker by the SO	28	28	02FEB08A	28FEB08A	100	02FEB08A	28FEB08A																																		
<b>Design for Communication System</b>																																										
02L1FE0002	Receive VO# 180 for Digital Comm. Sys	0	0	15NOV11A		100	15NOV11A																																			
02L1FE0012	AIP (Digital); Submit/approve from ICE & SOR	121	121	31OCT11A	11JUN12A	100	31OCT11A	27APR12																																		
02L1FE0102	Design preparation for the AIP submission	15	15	23NOV09A	10DEC09A	100	23NOV09A	10DEC09A																																		
02L1FE0103	Design (AIP) submission for the DC's approval	1	1	11DEC09A	11DEC09A	100	11DEC09A	11DEC09A																																		
02L1FE0104	Design (AIP) certification by the Design Checker	28	28	12DEC09A	26JAN10A	100	12DEC09A	26JAN10A																																		
02L1FE0106	Design (AIP) submission for the SO's approval	1	1	27JAN10A	27JAN10A	100	27JAN10A	27JAN10A																																		
02L1FE0108	Design (AIP) review by the SO	60	60	28JAN10A	24JUN10A	100	28JAN10A	24JUN10A																																		
02L1FE0110	AIP submission for rel. authorities' approval	1	1	05APR12A	17APR12A	100	30APR12	30APR12																																		
02L1FE0112	Design (AIP) review by the rel. authorities	28	28	06APR12A	11JUN12A	100	01MAY12	28MAY12																																		
02L1FE0114	Obtain rel. authorities's approval for AIP	0	1		11JUN12A	100	29MAY12	29MAY12																																		
02L1FE0116	Obtain SO's consent for design (AIP)	0	0		11JUN12A	100		24JUN10A																																		
02L1FE0118	Design preparation for the DDA submission	30	30	28AUG12	26SEP12	0	28APR12	27MAY12	-406																																	
02L1FE0119	Design (DDA) submission for the DC's approval	1	1	27SEP12	27SEP12	0	28MAY12	28MAY12	-331																																	
02L1FE0120	Design (DDA) certification by the Design Checker	28	28	28SEP12	25OCT12	0	29MAY12	25JUN12	-406																																	
02L1FE0122	Design (DDA) submission for the SO's approval	1	1	27SEP12	27SEP12	0	28MAY12	28MAY12	-325																																	
02L1FE0124	Design (DDA) review by the SO	60	60	05OCT12	03DEC12	0	05JUN12	03AUG12	-406																																	
02L1FE0126	DDA submission for rel. authorities' approval	1	1	27SEP12	27SEP12	0	28MAY12	28MAY12	-299																																	
02L1FE0128	Design (DDA) review by the rel. authorities	28	28	05OCT12	01NOV12	0	05JUN12	02JUL12	-374																																	
02L1FE0130	Obtain rel. authorities's approval for DDA	1	1	02NOV12	02NOV12	0	03JUL12	03JUL12	-305																																	
02L1FE0132	Obtain SO's consent for design (DDA)	0	0		04DEC12	0		04AUG12	-406																																	
<b>Design Packages for Works in Portion A</b>																																										
<b>Temp. Steel Decking Design Over Shing Mun Nullah</b>																																										
02L1AA0102	Design preparation by the Designer	14	14	22FEB08A	15MAY08A	100	22FEB08A	15MAY08A																																		
02L1AA0104	Design certification by the Design Checker	14	14	16MAY08A	26MAY08A	100	16MAY08A	26MAY08A																																		
02L1AA0106	Design submission for the SO's approval	1	1	26MAY08A	26MAY08A	100	26MAY08A	26MAY08A																																		
02L1AA0108	Design review by the SO	21	21	27MAY08A	30JUN08A	100	27MAY08A	30JUN08A																																		
02L1AA0110	Obtain design approval from the SO	0	0		30JUN08A	100		30JUN08A																																		
<b>ELS Design for Spiral Ramp/Cascade/Box Culvert</b>																																										
02L1AA0202	Design preparation for the DDA submission	158	158	02MAY08A	16FEB09A	100	02MAY08A	16FEB09A																																		
02L1AA0203	Design submission for the DC's approval	2	2	10JUL08A	17FEB09A	100	10JUL08A	17FEB09A																																		
02L1AA0204	Design (DDA) certification by the Design Checker	30	30	11JUL08A	17FEB09A	100	11JUL08A	17FEB09A																																		





















ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012					2013					2014					2015																	
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95
02L1DD0112	Obtain design approval from the SO	0	0		04FEB09A	100		04FEB09A																																		
<b>Boulder Assessment &amp; Design for Stabili. Measure</b>																																										
02L1DD0302	Boulder Surevey	14	14	03APR08A	11APR08A	100	03APR08A	11APR08A																																		
02L1DD0304	Prepare/submit boulder surevey report	25	25	12APR08A	26MAY08A	100	12APR08A	26MAY08A																																		
02L1DD0306	SO review boulder survey report	14	14	27MAY08A	16JUN08A	100	27MAY08A	16JUN08A																																		
<b>Site Formation Design; +69mPD to +40mPD</b>																																										
02L1DD0402	Design preparation by the Designer	14	14	17JAN08A	16APR08A	100	17JAN08A	16APR08A																																		
02L1DD0404	Design certification by the Design Checker	150	150	17APR08A	14NOV08A	100	17APR08A	14NOV08A																																		
02L1DD0406	Design submission for the SO's approval	2	2	25APR08A	14NOV08A	100	25APR08A	14NOV08A																																		
02L1DD0408	Design review by the SO	90	90	26APR08A	04DEC08A	100	26APR08A	04DEC08A																																		
02L1DD0412	Obtain design approval from the SO	0	0		04DEC08A	100		04DEC08A																																		
<b>Site Formation Design; +40mPD to +24mPD</b>																																										
02L1DD0502	Design preparation by the Designer	120	120	14APR08A	09MAY09A	100	14APR08A	09MAY09A																																		
02L1DD0504	Design certification by the Design Checker	145	145	05MAY08A	15MAY09A	100	05MAY08A	15MAY09A																																		
02L1DD0506	Design submission for the SO's approval	2	2	10MAY08A	29MAY09A	100	10MAY08A	29MAY09A																																		
02L1DD0508	Design review by the SO	90	90	12MAY08A	14AUG09A	100	12MAY08A	14AUG09A																																		
02L1DD0512	Obtain design approval from the SO	0	0		14AUG09A	100		14AUG09A																																		
<b>Site Formation Design; +24mPD to 14mPD</b>																																										
02L1DD0602	Design preparation by the Designer	60	60	28AUG08A	23APR09A	100	28AUG08A	23APR09A																																		
02L1DD0603	Design submission for the DC's approval	2	2	16JAN09A	24APR09A	100	16JAN09A	24APR09A																																		
02L1DD0604	Design certification by the Design Checker	28	28	19JAN09A	03AUG09A	100	19JAN09A	03AUG09A																																		
02L1DD0606	Design submission for the SO's approval	2	2	02FEB09A	04AUG09A	100	02FEB09A	04AUG09A																																		
02L1DD0608	Design review by the SO	63	63	03FEB09A	24JUN09A	100	03FEB09A	24JUN09A																																		
02L1DD0612	Obtain design approval from the SO	0	0		24JUN09A	100		24JUN09A																																		
<b>TBM Launching Chamber Design</b>																																										
02L1DD0702	Design (AIP) preparation by the Designer	381	381	21APR08A	11MAY09A	100	21APR08A	11MAY09A																																		
02L1DD0703	Design (AIP) submission for the DC's approval	3	3	28JUL08A	12MAY09A	100	28JUL08A	12MAY09A																																		
02L1DD0704	Design (AIP) certification by the Design Checker	37	37	21AUG08A	13MAY09A	100	21AUG08A	13MAY09A																																		
02L1DD0706	Design (AIP) submission for the SO's approval	3	3	28JUL08A	13MAY09A	100	28JUL08A	13MAY09A																																		
02L1DD0708	Design (AIP) review by the SO	280	280	29JUL08A	19MAY09A	100	29JUL08A	19MAY09A																																		
02L1DD0710	AIP submission for rel. authorities' approval	1	1	28AUG08A	28AUG08A	100	28AUG08A	28AUG08A																																		
02L1DD0712	Design (AIP) review by the rel. authorities	28	28	28FEB09A	27MAR09A	100	28FEB09A	27MAR09A																																		
02L1DD0714	Obtain rel. authorities's approval for AIP	0	0		19MAY09A	100		19MAY09A																																		
02L1DD0716	SO submit Design (AIP) for review of GEO	1	1	28FEB09A	28FEB09A	100	28FEB09A	28FEB09A																																		
02L1DD0718	Design (AIP) review by the GEO	28	28	01MAR09A	28MAY09A	100	01MAR09A	28MAY09A																																		
02L1DD0720	Obtain SO's consent for design (AIP)	0	0		19MAY09A	100		19MAY09A																																		
02L1DD0722	Design preparation for the DDA submission	30	30	07MAR09A	05JUN09A	100	07MAR09A	05JUN09A																																		
02L1DD0723	Design (DDA) submission for the DC's approval	1	1	06JUN09A	06JUN09A	100	06JUN09A	06JUN09A																																		
02L1DD0724	Design (DDA) certification by the Design Checker	28	28	07JUN09A	04AUG09A	100	07JUN09A	04AUG09A																																		
02L1DD0726	Design (DDA) submission for the SO's approval	2	2	06JUN09A	28OCT09A	100	06JUN09A	28OCT09A																																		
02L1DD0728	Design (DDA) review by the SO	66	66	07JUN09A	03NOV09A	100	07JUN09A	03NOV09A																																		
02L1DD0730	DDA submission for rel. authorities' approval	1	1	28OCT09A	28OCT09A	100	28OCT09A	28OCT09A																																		
02L1DD0732	Design (DDA) review by the rel. authorities	28	28	29OCT09A	25NOV09A	100	29OCT09A	25NOV09A																																		



ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012												2013												2014												2015			
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A							
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95							
<b>Temporary Drainage Management Plan</b>																																																	
02L1DD1302	TDMP preparation by the Designer	225	225	05MAY08A	27MAR09A	100	05MAY08A	27MAR09A																																									
02L1DD1303	TDMP submission for the DC's approval	2	2	08AUG08A	29MAY09A	100	08AUG08A	29MAY09A																																									
02L1DD1304	TDMP certification by the Design Checker	28	28	09AUG08A	06JUN09A	100	09AUG08A	06JUN09A																																									
02L1DD1306	TDMP submission for the SO's approval	2	2	08AUG08A	08JUN09A	100	08AUG08A	08JUN09A																																									
02L1DD1308	TDMP review by the SO	90	90	08AUG08A	16AUG11A	100	08AUG08A	16AUG11A																																									
02L1DD1316	Obtain SO's consent for TDMP	0	0		16AUG11A	100		16AUG11A																																									
<b>Geotechnical Instrumentation Stg 1 for GL Works</b>																																																	
3DL1DDG102	Design preparation by the Designer	14	14	22FEB08A	24APR08A	100	22FEB08A	24APR08A																																									
3DL1DDG104	Design certification by the Design Checker	7	7	25APR08A	16JUN08A	100	25APR08A	16JUN08A																																									
3DL1DDG106	Design submission for the SO's approval	1	1	25APR08A	16JUN08A	100	25APR08A	16JUN08A																																									
3DL1DDG108	Design review by the SO	14	14	26APR08A	14JUL08A	100	26APR08A	14JUL08A																																									
3DL1DDG110	Obtain design approval from the SO	0	0		14JUL08A	100		14JUL08A																																									
3DL1DDG112	Install Geotechnical Instruments	10	10	04JUN08A	05JUL08A	100	04JUN08A	05JUL08A																																									
3DL1DDG114	Initial reading	14	14	18JUN08A	09JUL08A	100	18JUN08A	09JUL08A																																									
<b>Geotechnical Instrumentation Stg 2 for Deep Exc.</b>																																																	
3DL1DDG202	Design preparation by the Designer	14	14	28MAY09A	31OCT09A	100	28MAY09A	31OCT09A																																									
3DL1DDG204	Design certification by the Design Checker	14	14	11JUN09A	04DEC09A	100	11JUN09A	04DEC09A																																									
3DL1DDG206	Design submission for the SO's approval	2	2	11JUN09A	04DEC09A	100	11JUN09A	04DEC09A																																									
3DL1DDG208	Design review by the SO	28	28	12JUN09A	16DEC10A	100	12JUN09A	16DEC10A																																									
3DL1DDG210	Obtain design approval from the SO	0	0		16DEC10A	100		16DEC10A																																									
3DL1DDG212	Install Geotechnical Instruments	18	18	09MAR10A	25MAR11A	100	09MAR10A	25MAR11A																																									
3DL1DDG214	Baseline Monitoring	14	14	24MAR10A	26MAR11A	100	24MAR10A	26MAR11A																																									
3DL1DDG216	Monitor/report Geotechnical Instrumentation	2,098	2,098	10JUL08A	22OCT14	69	10JUL08A	10APR14	0																																								
<b>Design Packages for Works in Portion F</b>																																																	
<b>Main Tunnel Design</b>																																																	
02L1FF0102	Design preparation for the AIP submission	414	414	08FEB08A	27MAR09A	100	08FEB08A	27MAR09A																																									
02L1FF0103	Design (AIP) submission for the DC's approval	2	2	02MAY08A	27MAR09A	100	02MAY08A	27MAR09A																																									
02L1FF0104	Design (AIP) certification by the Design Checker	28	28	03MAY08A	27MAR09A	100	03MAY08A	27MAR09A																																									
02L1FF0106	Design (AIP) submission for the SO's approval	1	1	10JUL08A	27MAR09A	100	10JUL08A	27MAR09A																																									
02L1FF0108	Design (AIP) review by the SO	66	66	11JUL08A	16JUN09A	100	11JUL08A	16JUN09A																																									
02L1FF0110	AIP submission for rel. authorities' approval	1	1	08JUL08A	08JUL08A	100	08JUL08A	08JUL08A																																									
02L1FF0112	Design (AIP) review by the rel. authorities	28	28	09JUL08A	05MAR09A	100	09JUL08A	05MAR09A																																									
02L1FF0114	Obtain rel. authorities's approval for AIP	1	1	06MAR09A	06MAR09A	100	06MAR09A	06MAR09A																																									
02L1FF0116	SO submit design (AIP) for review of GEO	1	1	16MAY09A	16JUN09A	100	16MAY09A	16JUN09A																																									
02L1FF0118	Design (AIP) review by the GEO	28	28	30MAY09A	03NOV09A	100	30MAY09A	03NOV09A																																									
02L1FF0120	Obtain SO's consent for design (AIP)	0	0		16JUN09A	100		16JUN09A																																									
02L1FF0122	Design preparation for the DDA submission	30	30	04NOV08A	10SEP09A	100	04NOV08A	10SEP09A																																									
02L1FF0123	Design (DDA) submission for the DC's approval	2	2	08JUN09A	11SEP09A	100	08JUN09A	11SEP09A																																									
02L1FF0124	Design (DDA) certification by the Design Checker	28	28	09JUN09A	17SEP09A	100	09JUN09A	17SEP09A																																									
02L1FF0126	Design (DDA) submission for the SO's approval	2	2	30JUN09A	18SEP09A	100	30JUN09A	18SEP09A																																									
02L1FF0128	Design (DDA) review by the SO	56	56	02JUL09A	10NOV09A	100	02JUL09A	10NOV09A																																									
02L1FF0130	DDA submission for rel. authorities' approval	1	1	25SEP09A	25SEP09A	100	25SEP09A	25SEP09A																																									



ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012				2013				2014				2015																						
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A		
02L1FF0514	Obtain rel. authorities's approval for DDA	1	1	12NOV09A	12NOV09A	100	12NOV09A	12NOV09A																																				
02L1FF0520	Obtain SO's consent for design (DDA)	0	0		02OCT09A	100		02OCT09A																																				
<b>Grout Trial at Foutl Zone F1</b>																																												
02L1FF0602	MS preparation for the DDA submission	12	12	02MAY08A	20MAY08A	100	02MAY08A	20MAY08A																																				
02L1FF0606	Ms (DDA) submission for the SO's approval	1	1	21MAY08A	21MAY08A	100	21MAY08A	21MAY08A																																				
02L1FF0608	MS (DDA) review by the SO	24	24	22MAY08A	17JUL08A	100	22MAY08A	17JUL08A																																				
02L1FF0620	Obtain SO's consent for MS (DDA)	0	0		17JUL08A	100		17JUL08A																																				
<b>Geotechniucal Instrumentation</b>																																												
3DL1FFGI02	Design preparation by the Designer	60	60	28AUG08A	23JAN09A	100	28AUG08A	23JAN09A																																				
3DL1FFGI04	Design certification by the Design Checker	14	14	24JAN09A	31OCT09A	100	24JAN09A	31OCT09A																																				
3DL1FFGI06	Design submission for the SO's approval	2	2	24JAN09A	28NOV09A	100	24JAN09A	28NOV09A																																				
3DL1FFGI08	Design review by the SO	56	56	24JAN09A	08APR10A	100	24JAN09A	08APR10A																																				
3DL1FFGI10	DDA submission for rel. authorities' approval	1	1	14MAR09A	14MAR09A	100	14MAR09A	14MAR09A																																				
3DL1FFGI12	Design (DDA) review by the rel. authorities	56	56	15MAR09A	11DEC09A	100	15MAR09A	11DEC09A																																				
3DL1FFGI14	Obtain rel. authorities's approval for DDA	1	1	12DEC09A	12DEC09A	100	12DEC09A	12DEC09A																																				
3DL1FFGI16	Obtain design approval from the SO	0	0		08APR10A	100		08APR10A																																				
3DL1FFGI18	Install geotechnical instrumentsation	90	90	03MAR10A	31JAN11A	100	03MAR10A	31JAN11A																																				
3DL1FFGI20	Baseline Monitoring	14	14	06MAR10A	05FEB11A	100	06MAR10A	05FEB11A																																				
3DL1FT0208	Maintain/monitor geotechnical instrumentation	1,196	1,196	28APR10A	17OCT13	66	28APR10A	06AUG13	-328																																			
<b>Design Packages for Works in Portion G</b>																																												
<b>Drainage Impact Assessment</b>																																												
02L1GG0115	Information for catchment area by SOR	21	21	09OCT09A	03NOV09A	100	09OCT09A	03NOV09A																																				
02L1GG0125	Prepare DIA report	32	32	09OCT09A	24NOV09A	100	09OCT09A	24NOV09A																																				
02L1GG0135	Submission of DIA report to SOR/DSD	1	1	25NOV09A	25NOV09A	100	25NOV09A	25NOV09A																																				
02L1GG0145	SOR/DSD review/comment DIA report	28	28	25NOV09A	24DEC09A	100	25NOV09A	24DEC09A																																				
02L1GG0155	Revise DIA incorporating comments	12	12	28DEC09A	29JAN10A	100	28DEC09A	29JAN10A																																				
02L1GG0165	SOR/DSD review/approve DIA report	28	28	30JAN10A	16SEP11A	100	30JAN10A	16SEP11A																																				
02L1GG0175	Obtain consent from SOR and DSD	0	0		16SEP11A	100		16SEP11A																																				
<b>Temp. Platform Design for H-Piling at Portion G</b>																																												
02L1GG0202	Design preparation for the DDA submission	53	53	05OCT09A	03DEC09A	100	05OCT09A	03DEC09A																																				
02L1GG0203	Design (DDA) submission for the DC's approval	1	1	15DEC09A	15DEC09A	100	15DEC09A	15DEC09A																																				
02L1GG0204	Design (DDA) certification by the Design Checker	14	14	16DEC09A	14JAN10A	100	16DEC09A	14JAN10A																																				
02L1GG0206	Design (DDA) submission for the SO's approval	1	1	15JAN10A	15JAN10A	100	15JAN10A	15JAN10A																																				
02L1GG0208	Design (DDA) review by the SO	40	40	16JAN10A	23JUN10A	100	16JAN10A	23JUN10A																																				
02L1GG0228	Obtain design (DDA) approval from the SO	0	0		23JUN10A	100		23JUN10A																																				
<b>ELS Design for Pipe Jacking at Portion G</b>																																												
02L1GG0302	Design preparation for the DDA submission	15	15	21NOV09A	23JAN10A	100	21NOV09A	23JAN10A																																				
02L1GG0303	Design (DDA) submission for the DC's approval	1	1	25JAN10A	25JAN10A	100	25JAN10A	25JAN10A																																				
02L1GG0304	Design (DDA) certification by the Design Checker	14	14	26JAN10A	28APR10A	100	26JAN10A	28APR10A																																				
02L1GG0306	Design (DDA) submission for the SO's approval	1	1	29APR10A	29APR10A	100	29APR10A	29APR10A																																				
02L1GG0308	Design (DDA) review by the SO	28	28	30APR10A	04JUN10A	100	30APR10A	04JUN10A																																				
02L1GG0318	Obtain design (DDA) approval from the SO	0	0		04JUN10A	100		04JUN10A																																				

ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012				2013				2014				2015																								
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A				
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95				
<b>Schedule of Milestones for Cost Centre No. 2L</b>																																														
02L10D1002	2L 1; On submission of PDP to the SO	0	0		10JAN08A	100		10JAN08A																																						
02L10D1004	2L 2; On acceptance of PDP by the SO	0	0		04SEP08A	100		04SEP08A																																						
02L10D1006	2L 3; On submission of AIP to the SO; Portion A	0	0		12MAY09A	100		12MAY09A																																						
02L10D1008	2L 4; On acceptance of AIP by the SO; Portion A	0	0		25JUL09A	100		25JUL09A																																						
02L10D1010	2L 5; On submission of DDA to the SO; Portion A	0	0		19NOV10A	100		28MAY12																																						
02L10D1012	2L 6; On acceptance of DDA by the SO; Portion A	0	0		24NOV10A	100		04AUG12																																						
02L10D1014	2L 7; On submission of AIP to the SO; Portion B	0	0		07JUL09A	100		07JUL09A																																						
02L10D1016	2L 8; On acceptance of AIP by the SO; Portion B	0	0		06OCT10A	100		06OCT10A																																						
02L10D1018	2L 9; On submission of DDA to the SO; Portion B	0	0		13APR12A	100		28MAY12																																						
02L10D1020	2L 10; On acceptance of DDA by the SO; Portion B	0	0		08JUN12A	100		11MAY12																																						
02L10D1022	2L 11; On submission of AIP to the SO; Portion C	0	0		25JUL09A	100		25JUL09A																																						
02L10D1024	2L 12; On acceptance of AIP by the SO; Portion C	0	0		06OCT10A	100		06OCT10A																																						
02L10D1026	2L 13; On submission of DDA to the SO; Portion C	0	0		13APR12A	100		28MAY12																																						
02L10D1028	2L 14; On acceptance of DDA by the SO; Portion C	0	0		08JUN12A	100		11MAY12																																						
02L10D1030	2L 15; On acceptance of AIP by the SO; Portion D	0	0		25JUL09A	100		25JUL09A																																						
02L10D1032	2L 16; On acceptance of DDA by the SO; Portion D	0	0		30JUL11A	100		30JUL11A																																						
02L10D1034	2L 17; On submission of AIP to the SO; Portion F	0	0		13JUL09A	100		13JUL09A																																						
02L10D1036	2L 18; On acceptance of AIP by the SO; Portion F	0	0		24JUN10A	100		24JUN10A																																						
02L10D1038	2L 19; On submission of DDA to the SO; Portion F	0	0		31JUL09A	100		28MAY12																																						
02L10D1040	2L 20; On acceptance of DDA by the SO; Portion F	0	0		28OCT09A	100		04AUG12																																						
02L10D1042	2L 21; On acceptance of AIP by the SO; Portion G	0	0		11JAN10A	100		11JAN10A																																						
02L10D1044	2L 22; On acceptance of DDA by the SO; Portion G	0	0		16SEP11A	100		27FEB12																																						
02L10D1046	2L 23; On completion of all works under this CC	0	0		08JUN12A	100		27FEB12																																						
<b>Construction of Main Tunnel</b>																																														
<b>Trial Grout at Fault Zone F1</b>																																														
3AL1FT0002	HyD issue XP	0	0		23JUL08A	100		23JUL08A																																						
3AL1FT0004	Advance notice to HyD/Road advice	6	6	24JUL08A	30JUL08A	100	24JUL08A	30JUL08A																																						
3AL1FT0006	Trial pit excavation	4	4	31JUL08A	04AUG08A	100	31JUL08A	04AUG08A																																						
3AL1FT0010	Scaffolding, mobilize & set up	7	7	05AUG08A	13AUG08A	100	05AUG08A	13AUG08A																																						
3AL1FT0012	Drill & test for 2m Arrangement Test	45	45	14AUG08A	15NOV08A	100	14AUG08A	15NOV08A																																						
3AL1FT0014	Backfill drilled holes, demobilization & Tidy up	6	6	17NOV08A	22NOV08A	100	17NOV08A	22NOV08A																																						
3AL1FT0016	Drill & test for single hole arrangement test	17	17	11AUG08A	04SEP08A	100	11AUG08A	04SEP08A																																						
3AL1FT0018	Backfill drilled hole, demobilization & tidy up	1	1	05SEP08A	05SEP08A	100	05SEP08A	05SEP08A																																						
<b>TBM Manufacture/Testing/Delivery</b>																																														
<b>Manufacture of TBM &amp; Back-ups</b>																																														
3AL1FT0302	TBM & Excavation Sys Procurement	30	30	14DEC07A	12JAN08A	100	14DEC07A	12JAN08A																																						
3AL1FT0304	TBM design & manufacturing	252	252	21DEC07A	28SEP08A	100	21DEC07A	28SEP08A																																						
3AL1FT0306	TBM workshop tests	7	7	04OCT08A	08OCT08A	100	04OCT08A	08OCT08A																																						
3AL1FT0308	TBM dismantling & packing	21	21	09OCT08A	24DEC08A	100	09OCT08A	24DEC08A																																						



ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012							2013							2014							2015															
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A				
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95				
<b>Delivery of TBM</b>																																														
3AL1FT0105	TBM shipment to Hong Kong	30	30	06JUL09A	10AUG09A	100	06JUL09A	10AUG09A																																						
3AL1FT0110	TBM arriving Portion I	3	3	10AUG09A	12AUG09A	100	10AUG09A	12AUG09A																																						
3AL1FT0115	Destuffing Containers/Cleaning & lubrication	24	24	08SEP09A	10OCT09A	100	08SEP09A	10OCT09A																																						
<b>TBM Pre-assembly/Test &amp; Commis. at Portion I</b>																																														
3AL1FT0215	Backup # 1	12	12	09SEP09A	22SEP09A	100	09SEP09A	22SEP09A																																						
3AL1FT0220	Backup # 2	8	8	15SEP09A	23SEP09A	100	15SEP09A	23SEP09A																																						
3AL1FT0225	Backup # 3	4	4	21SEP09A	24SEP09A	100	21SEP09A	24SEP09A																																						
3AL1FT0230	Backup # 4	3	3	24SEP09A	26SEP09A	100	24SEP09A	26SEP09A																																						
3AL1FT0240	Baackup # 5	2	2	28SEP09A	29SEP09A	100	28SEP09A	29SEP09A																																						
3AL1FT0245	Backup # 6	3	3	29SEP09A	02OCT09A	100	29SEP09A	02OCT09A																																						
3AL1FT0250	Backup # 7	3	3	30SEP09A	05OCT09A	100	30SEP09A	05OCT09A																																						
3AL1FT0255	Backup # 8	4	4	05OCT09A	08OCT09A	100	05OCT09A	08OCT09A																																						
3AL1FT0260	Backup # 9	5	5	07OCT09A	15OCT09A	100	07OCT09A	15OCT09A																																						
3AL1FT0365	Backup # 10	6	6	09OCT09A	15OCT09A	100	09OCT09A	15OCT09A																																						
3AL1FT0370	Backup # 11	6	6	10OCT09A	15OCT09A	100	10OCT09A	15OCT09A																																						
3AL1FT0375	Backup # 12	6	6	13OCT09A	15OCT09A	100	13OCT09A	15OCT09A																																						
3AL1FT0377	Backup conveyor	5	5	17OCT09A	16JAN10A	100	17OCT09A	16JAN10A																																						
3AL1FT0379	Ventilation duct into cassette and scaffolding	3	3	04NOV09A	26JAN10A	100	04NOV09A	26JAN10A																																						
3AL1FT0381	Wheels	5	5	16OCT09A	11JAN10A	100	16OCT09A	11JAN10A																																						
3AL1FT0383	Testing for compressor	3	3	16OCT09A	19JAN10A	100	16OCT09A	19JAN10A																																						
3AL1FT0385	Testing for hosereels	3	3	28OCT09A	19JAN10A	100	28OCT09A	19JAN10A																																						
3AL1FT0387	Testing for peagravel system	3	3	12NOV09A	19JAN10A	100	12NOV09A	19JAN10A																																						
3AL1FT0389	Erector	4	4	22OCT09A	20JAN10A	100	22OCT09A	20JAN10A																																						
3AL1FT0391	Segment hoisting crane	3	3	22OCT09A	27NOV09A	100	22OCT09A	27NOV09A																																						
3AL1FT0393	Shields	7	7	29OCT09A	07JAN10A	100	29OCT09A	07JAN10A																																						
3AL1FT0395	Pre-testing for hydraulic & electric system	4	4	22SEP09A	23JAN10A	100	22SEP09A	23JAN10A																																						
3AL1FT0397	Holding cylinder heads	8	8	16NOV09A	23NOV09A	100	16NOV09A	23NOV09A																																						
3AL1FT0399	Walkways	12	12	22SEP09A	23JAN10A	100	22SEP09A	23JAN10A																																						
3AL1FT0401	Ventilation pipes supports	16	16	05NOV09A	02JAN10A	100	05NOV09A	02JAN10A																																						
3AL1FT0403	Cutterhead, welding & testing	37	37	30OCT09A	22JAN10A	100	30OCT09A	22JAN10A																																						
<b>TBM Transport from Portion I to Outfall</b>																																														
3AL1FT0405	Bottm shield 1 piece	1	1	19FEB10A	19FEB10A	100	19FEB10A	19FEB10A																																						
3AL1FT0415	Outer telescopic shield bottom	0	0		22FEB10A	100		22FEB10A																																						
3AL1FT0425	Main bearing	0	0		19FEB10A	100		19FEB10A																																						
3AL1FT0435	Side shield balance 2 pieces	1	1	22FEB10A	23FEB10A	100	22FEB10A	23FEB10A																																						
3AL1FT0455	Bottom inner telescopic shield	1	1	22FEB10A	22FEB10A	100	22FEB10A	22FEB10A																																						
3AL1FT0465	Main thrust rams	1	1	23FEB10A	23FEB10A	100	23FEB10A	23FEB10A																																						
3AL1FT0475	Side gripper shield balance 2 pieces	1	1	22FEB10A	22FEB10A	100	22FEB10A	22FEB10A																																						
3AL1FT0495	Electric motors for maindrive	1	1	25FEB10A	25FEB10A	100	25FEB10A	25FEB10A																																						
3AL1FT0505	Cutterhead centre	1	1	02MAR10A	02MAR10A	100	02MAR10A	02MAR10A																																						
3AL1FT0515	Cutterhead balance 4 pieces	1	1	02MAR10A	02MAR10A	100	02MAR10A	02MAR10A																																						
3AL1FT0525	Gripper cylinders	1	1	22FEB10A	22FEB10A	100	22FEB10A	22FEB10A																																						







ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012												2013												2014												2015			
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A							
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95							
3AL1FT0829	TBM advances; CH955-250	36	36	20SEP11A	16NOV11A	100	20SEP11A	16NOV11A																																									
3AL1FT0831	TBM advances; Faault F1 CH250-150	10	10	16NOV11A	21NOV11A	100	16NOV11A	21NOV11A																																									
3AL1FT0832	TBM advances; Fault F1 CH150-0	82	82	21NOV11A	28FEB12A	100	21NOV11A	28FEB12																																									
3AL1FT0890	Remov framework/demobilization of TBM& BU	47*	48*	29FEB12A	27APR12A	100	29FEB12	30APR12																																									
3AL1FT0891	Removal of TBM services from tunnel	24	24	02MAR12A	30APR12A	100	02MAR12	29MAR12																																									
3AL1FT0892	Back grouting; CH5100-00	562	562	20APR10A	30APR12A	100	20APR10A	29MAY12																																									
3AL1FT0893	Secondary grouting	231	231	26AUG11A	26OCT12	91	26AUG11A	16AUG12	-324																																								
3AL1FT0894	Segment bolt pocket filling/repair segment crack	200	200	16APR12A	15DEC12	62	02APR12	01DEC12	-324																																								
3AL1FT0895	Install kerb for dry weathe channel	60	60	06OCT12	15DEC12	0	21SEP12	01DEC12	-324																																								
3AL1FT0896	Install anchorages for radio comm. system	42	60	04OCT12	22NOV12	0	21SEP12	01DEC12	-322																																								
3AL1FT0897	Lay cable for radio comm. system	18	0	05DEC12	27DEC12	0			-332																																								
3AL1FT0898	Testing & Commissioning	28	28	01MAR14	28MAR14	0	10FEB13	09MAR13	-836																																								
3AL1FT0904	Handover of Portion F	0	0		28MAR14	0		09MAR13	-677																																								

**Schedule of Milestones for Cost Centre No. 6aR**

6AR1FT0902	6aR 1; On completion of grouting at P7	0	0		20JUL10A	100		20JUL10A																													
6AR1FT0904	6aR 2; On completion of grouting at F6c	0	0		30SEP10A	100		30SEP10A																													
6AR1FT0906	6aR 3; On completion of grouting at F6b	0	0		09OCT10A	100		09OCT10A																													
6AR1FT0908	6aR 4; On completion of grouting at F6a	0	0		24NOV10A	100		24NOV10A																													
6AR1FT0910	6aR 5; On completion of grouting at WSD T. 3	0	0		14DEC10A	100		14DEC10A																													
6AR1FT0912	6aR 6; On completion of 20% grout by lth at P6	0	0		20DEC10A	100		20DEC10A																													
6AR1FT0914	6aR 7; On completion of 40% grout by lth at P6	0	0		20DEC10A	100		20DEC10A																													
6AR1FT0916	6aR 8; On completion of 60% grout by lth at P6	0	0		21DEC10A	100		21DEC10A																													
6AR1FT0918	6aR 9; On completion of 80% grout by lth at P6	0	0		21DEC10A	100		21DEC10A																													
6AR1FT0920	6aR 10; On completion of grouting works at P6	0	0		22DEC10A	100		22DEC10A																													
6AR1FT0922	6aR 11; On completion of grouting wks at P5	0	0		29JAN11A	100		29JAN11A																													
6AR1FT0924	6aR 12; On completion of grouting wks at P4	0	0		21FEB11A	100		21FEB11A																													
6AR1FT0926	6aR 13; On completion of grouting wks at P3	0	0		04APR11A	100		04APR11A																													
6AR1FT0928	6aR 14; On completion of grouting wks at WSD's	0	0		29APR11A	100		29APR11A																													
6AR1FT0930	6aR 15; On completion of grouting wks at F5	0	0		11MAY11A	100		11MAY11A																													
6AR1FT0932	6aR 16; On completion of grouting wks at F4	0	0		20MAY11A	100		20MAY11A																													
6AR1FT0934	6aR 17; On completion of grouting wks at F3	0	0		13JUN11A	100		13JUN11A																													
6AR1FT0936	6aR 18; On completion of grouting wks at F2	0	0		29AUG11A	100		29AUG11A																													
6AR1FT0938	6aR 19; On completion of grouting wks at P2	0	0		04OCT11A	100		04OCT11A																													
6AR1FT0940	6aR 20; On completion of grouting wks at P1	0	0		24OCT11A	100		24OCT11A																													
6AR1FT0942	6aR 21; On completion of 10% grout by lth at F1	0	0		21NOV11A	100		21NOV11A																													
6AR1FT0944	6aR 22; On completion of 20% grout by lth at F1	0	0		22NOV11A	100		22NOV11A																													
6AR1FT0946	6aR 23; On completion of 30% grout by lth at F1	0	0		22NOV11A	100		22NOV11A																													
6AR1FT0948	6aR 24; On completion of 40% grout by lth at F1	0	0		23NOV11A	100		23NOV11A																													
6AR1FT0950	6aR 25; On completion of 50% grout by lth at F1	0	0		24NOV11A	100		24NOV11A																													
6AR1FT0952	6aR 26; On completion of 60% grout by lth at F1	0	0		10JAN12A	100		10JAN12A																													
6AR1FT0954	6aR 27; On completion of 70% grout by lth at F1	0	0		30JAN12A	100		30JAN12A																													
6AR1FT0956	6aR 28; On completion of 80% grout by lth at F1	0	0		14FEB12A	100		14FEB12A																													

ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012					2013					2014					2015																	
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95
6AR1FT0958	6aR 29; On completion of 90% grout by lth at F1	0	0		16FEB12A	100		16FEB12A																																		
6AR1FT0960	6aR 30; On completion of grouting works at F1	0	0		20FEB12A	100		20FEB12A																																		
6AR1FT0970	6aR 31; On completion of all works under this CC	0	0		28FEB12A	100		06MAR12																																		
<b>Schedule of Milestones for Cost Centre No. 3aL</b>																																										
3AL1FT1002	3aL 1; On providing evidence of procuring TBM	0	0		19JAN08A	100		19JAN08A																																		
3AL1FT1004	3aL 2; On providing evidence of TBM Factory Test	0	0		08OCT08A	100		08OCT08A																																		
3AL1FT1006	3aL 3; On delivery of all parts of TBM to the Si	0	0		12AUG09A	100		12AUG09A																																		
3AL1FT1008	3aL 4; On completion of site comm. & test. of TB	0	0		27SEP10A	100		27SEP10A																																		
3AL1FT1010	3aL 5; On completion of 5% perm. tunnel lining	0	0		02OCT10A	100		02OCT10A																																		
3AL1FT1012	3aL 6; On completion of 10% perm. tunnel lining	0	0		03NOV10A	100		03NOV10A																																		
3AL1FT1014	3aL 7; On completion of 15% perm. tunnel lining	0	0		26NOV10A	100		26NOV10A																																		
3AL1FT1016	3aL 8; On completion of 20% perm. tunnel lining	0	0		08JAN11A	100		08JAN11A																																		
3AL1FT1018	3aL 9; On completion of 25% perm. tunnel lining	0	0		27JAN11A	100		27JAN11A																																		
3AL1FT1020	3aL 10; On completion of 30% perm. tunnel lining	0	0		21FEB11A	100		21FEB11A																																		
3AL1FT1022	3aL 11; On completion of 35% perm. tunnel lining	0	0		12MAR11A	100		12MAR11A																																		
3AL1FT1024	3aL 12; On completion of 40% perm. tunnel lining	0	0		11APR11A	100		11APR11A																																		
3AL1FT1026	3aL 13; On completion of 45% perm. tunnel lining	0	0		05MAY11A	100		05MAY11A																																		
3AL1FT1028	3aL 14; On completion of 50% perm. tunnel lining	0	0		23MAY11A	100		23MAY11A																																		
3AL1FT1030	3aL 15; On completion of 55% perm. tunnel lining	0	0		08JUN11A	100		08JUN11A																																		
3AL1FT1032	3aL 16; On completion of 60% perm. tunnel lining	0	0		27JUN11A	100		27JUN11A																																		
3AL1FT1034	3aL 17; On completion of 65% perm. tunnel lining	0	0		11JUL11A	100		11JUL11A																																		
3AL1FT1036	3aL 18; On completion of 70% perm. tunnel lining	0	0		08AUG11A	100		08AUG11A																																		
3AL1FT1038	3aL 19; On completion of 75% perm. tunnel lining	0	0		25AUG11A	100		25AUG11A																																		
3AL1FT1040	3aL 20; On completion of 80% perm. tunnel lining	0	0		16SEP11A	100		16SEP11A																																		
3AL1FT1042	3aL 21; On completion of 85% perm. tunnel lining	0	0		05OCT11A	100		05OCT11A																																		
3AL1FT1044	3aL 22; On completion of 90% perm. tunnel lining	0	0		27OCT11A	100		27OCT11A																																		
3AL1FT1046	3aL 23; On completion of 95% perm. tunnel lining	0	0		16NOV11A	100		16NOV11A																																		
3AL1FT1048	3aL 24; On completion of perm. tunnel lining	0	0		08MAR12A	100		06MAR12																																		
3AL1FT1050	3aL 25; On completion of maint. access/flow chan	0	0		15DEC12	0		01DEC12	819																																	
3AL1FT1052	3aL 26; On completion of provision of communic.	0	0		22NOV12	0		01DEC12	842																																	
3AL1FT1054	3aL 27; On completion of all works under this CC	0	0		28MAR14	0		09MAR13	351																																	
<b>Schedule of Milestones for Cost Centre No. 3dL</b>																																										
3DL10T1202	3dL 1; On complet. of install geo instrument.	0	0		27MAY11A	100		27MAY11A																																		
3DL10T1204	3dL 2; Maint./monit. geo. inst. for 12 mth	0	0		27DEC08A	100		27DEC08A																																		
3DL10T1206	3dL 3; Maint./monitor geo. inst. for 24	0	0		26DEC09A	100		26DEC09A																																		
3DL10T1208	3dL 4; Maint./monitor geo. inst. for 36	0	0		27DEC10A	100		27DEC10A																																		
3DL10T1210	3dL 5; Maint./monitor geo. inst. for 48	0	0		26DEC11A	100		26DEC11A																																		
3DL10T1212	3dL 6; On completion of maint. & monit. of geo.	0	0		17OCT13	0		06AUG13	513																																	
3DL10T1224	3dL 12; On completion of all works under this CC	0	0		17OCT13	0		06AUG13	513																																	







ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012				2013					2014					2015															
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
<b>Strengthening of Portal for TBM Breakthrough</b>																																							
07R1A1452	Form working platform	5	5	25FEB11A	05MAR11A	100	25FEB11A	05MAR11A																															
07R1A1462	Mobilization & setup plants	1	1	07MAR11A	09MAR11A	100	07MAR11A	09MAR11A																															
07R1A1472	strengthening of portal	25	25	10MAR11A	24MAY11A	100	10MAR11A	24MAY11A																															
07R1A1492	Demobilization/remove working platform	2	2	25MAY11A	27MAY11A	100	25MAY11A	27MAY11A																															
<b>Construcion of Vehiucular Access</b>																																							
04L1A1452	Cast base slab	6	6	05MAR11A	16MAR11A	100	05MAR11A	16MAR11A																															
04L1A1456	Cast wall & roof slab	24	24	17MAR11A	04APR11A	100	17MAR11A	04APR11A																															
<b>Base for Spiral Ramp</b>																																							
07R1A1402	Cast base slab	14	14	24FEB10A	11MAR10A	100	24FEB10A	11MAR10A																															
<b>Spiral Ramp from +73.56mPD to 76.65mPD</b>																																							
07R1A1S02	Cast spiral ramp; pour 1	12	12	12MAR10A	08APR10A	100	12MAR10A	08APR10A																															
<b>Spiral Ramp from 76.65mPD to 80.95mPD</b>																																							
07R1A1S04	Cast spiral ramp; pour 2	20	20	09APR10A	03MAY10A	100	09APR10A	03MAY10A																															
07R1A1S06	Cast spiral ramp; pour 3	13	13	26APR10A	11MAY10A	100	26APR10A	11MAY10A																															
07R1A1S08	Cast spiral ramp; pour 4	10	10	08MAY10A	19MAY10A	100	08MAY10A	19MAY10A																															
<b>Spiral Ramp from +80.95 to +85.25mPD</b>																																							
07R1A1S10	Cast spiral ramp; pour 5	12	12	13MAY10A	27MAY10A	100	13MAY10A	27MAY10A																															
07R1A1S12	Cast spiral ramp; pour 6	12	12	20MAY10A	03JUN10A	100	20MAY10A	03JUN10A																															
07R1A1S14	Cast spiral ramp; pour 7	15	15	24MAY10A	09JUN10A	100	24MAY10A	09JUN10A																															
<b>Spiral Ramp from 85.25mPD to 89.55mPD</b>																																							
07R1A1S16	Cast spiral ramp; pour 8	16	16	28MAY10A	15JUN10A	100	28MAY10A	15JUN10A																															
07R1A1S18	Cast spiral ramp; pour 9	16	16	04JUN10A	23JUN10A	100	04JUN10A	23JUN10A																															
07R1A1S20	Cast spiral ramp; pour 10	14	14	14JUN10A	30JUN10A	100	14JUN10A	30JUN10A																															
<b>Spiral Ramp from 89.55 to 93.85mPD</b>																																							
07R1A1S24	Cast spiral ramp; pour 11	18	18	17JUN10A	08JUL10A	100	17JUN10A	08JUL10A																															
07R1A1S26	Cast spiral ramp; pour 12	16	16	25JUN10A	14JUL10A	100	25JUN10A	14JUL10A																															
07R1A1S28	Cast spiral ramp; pour 13	16	16	02JUL10A	20JUL10A	100	02JUL10A	20JUL10A																															
<b>Spiral Ramp from +93.85mPD to 98.15mPD</b>																																							
07R1A1S30	Cast spiral ramp; pour 14	19	19	09JUL10A	06SEP10A	100	09JUL10A	06SEP10A																															
07R1A1S32	Cast spiral ramp; pour 15	14	14	02SEP10A	17SEP10A	100	02SEP10A	17SEP10A																															
07R1A1S34	Cast spiral ramp; pour 16	8	8	20SEP10A	29SEP10A	100	20SEP10A	29SEP10A																															
<b>Spiral Ramp from 98.15mPD to 102.45mPD</b>																																							
07R1A1S36	Cast spiral ramp; pour 17	11	11	22SEP10A	06OCT10A	100	22SEP10A	06OCT10A																															
07R1A1S38	Cast spiral ramp; pour 18	11	11	02OCT10A	14OCT10A	100	02OCT10A	14OCT10A																															
07R1A1S40	Cast spiral ramp; pour 19	11	11	12OCT10A	25OCT10A	100	12OCT10A	25OCT10A																															
<b>Spiral Ramp from 102.45mPD to 108.50mPD</b>																																							
07R1A1S42	Cast spiral ramp; pour 20	10	10	22OCT10A	02NOV10A	100	22OCT10A	02NOV10A																															
07R1A1S44	Cast spiral ramp; pour 21	11	11	29OCT10A	10NOV10A	100	29OCT10A	10NOV10A																															
07R1A1S46	Cast spiral ramp; pour 22	14	14	08NOV10A	23NOV10A	100	08NOV10A	23NOV10A																															
07R1A1S48	Cast spiral ramp; pour 23	14	14	20NOV10A	06DEC10A	100	20NOV10A	06DEC10A																															
07R1A1S50	Preparation & fill for central void; 2700m3	18	18	07DEC10A	19FEB11A	100	07DEC10A	19FEB11A																															
07R1A1S52	Cast spiral ramp roof	8	8	26FEB11A	07MAR11A	100	26FEB11A	07MAR11A																															

ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012												2013												2014												2015																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
										A S O			N D J			F M A			M J J			A S O			N D J			F M A			M J J			A S O			N D J			F M A			M J J			A S O			N D J			F M A			M J J			A S O			N D J			F M A			M J J																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100	101	102	103	104	105	106	107	108	109	110	111	112	113	114	115	116	117	118	119	120	121	122	123	124	125	126	127	128	129	130	131	132	133	134	135	136	137	138	139	140	141	142	143	144	145	146	147	148	149	150	151	152	153	154	155	156	157	158	159	160	161	162	163	164	165	166	167	168	169	170	171	172	173	174	175	176	177	178	179	180	181	182	183	184	185	186	187	188	189	190	191	192	193	194	195	196	197	198	199	200	201	202	203	204	205	206	207	208	209	210	211	212	213	214	215	216	217	218	219	220	221	222	223	224	225	226	227	228	229	230	231	232	233	234	235	236	237	238	239	240	241	242	243	244	245	246	247	248	249	250	251	252	253	254	255	256	257	258	259	260	261	262	263	264	265	266	267	268	269	270	271	272	273	274	275	276	277	278	279	280	281	282	283	284	285	286	287	288	289	290	291	292	293	294	295	296	297	298	299	300	301	302	303	304	305	306	307	308	309	310	311	312	313	314	315	316	317	318	319	320	321	322	323	324	325	326	327	328	329	330	331	332	333	334	335	336	337	338	339	340	341	342	343	344	345	346	347	348	349	350	351	352	353	354	355	356	357	358	359	360	361	362	363	364	365	366	367	368	369	370	371	372	373	374	375	376	377	378	379	380	381	382	383	384	385	386	387	388	389	390	391	392	393	394	395	396	397	398	399	400	401	402	403	404	405	406	407	408	409	410	411	412	413	414	415	416	417	418	419	420	421	422	423	424	425	426	427	428	429	430	431	432	433	434	435	436	437	438	439	440	441	442	443	444	445	446	447	448	449	450	451	452	453	454	455	456	457	458	459	460	461	462	463	464	465	466	467	468	469	470	471	472	473	474	475	476	477	478	479	480	481	482	483	484	485	486	487	488	489	490	491	492	493	494	495	496	497	498	499	500	501	502	503	504	505	506	507	508	509	510	511	512	513	514	515	516	517	518	519	520	521	522	523	524	525	526	527	528	529	530	531	532	533	534	535	536	537	538	539	540	541	542	543	544	545	546	547	548	549	550	551	552	553	554	555	556	557	558	559	560	561	562	563	564	565	566	567	568	569	570	571	572	573	574	575	576	577	578	579	580	581	582	583	584	585	586	587	588	589	590	591	592	593	594	595	596	597	598	599	600	601	602	603	604	605	606	607	608	609	610	611	612	613	614	615	616	617	618	619	620	621	622	623	624	625	626	627	628	629	630	631	632	633	634	635	636	637	638	639	640	641	642	643	644	645	646	647	648	649	650	651	652	653	654	655	656	657	658	659	660	661	662	663	664	665	666	667	668	669	670	671	672	673	674	675	676	677	678	679	680	681	682	683	684	685	686	687	688	689	690	691	692	693	694	695	696	697	698	699	700	701	702	703	704	705	706	707	708	709	710	711	712	713	714	715	716	717	718	719	720	721	722	723	724	725	726	727	728	729	730	731	732	733	734	735	736	737	738	739	740	741	742	743	744	745	746	747	748	749	750	751	752	753	754	755	756	757	758	759	760	761	762	763	764	765	766	767	768	769	770	771	772	773	774	775	776	777	778	779	780	781	782	783	784	785	786	787	788	789	790	791	792	793	794	795	796	797	798	799	800	801	802	803	804	805	806	807	808	809	810	811	812	813	814	815	816	817	818	819	820	821	822	823	824	825	826	827	828	829	830	831	832	833	834	835	836	837	838	839	840	841	842	843	844	845	846	847	848	849	850	851	852	853	854	855	856	857	858	859	860	861	862	863	864	865	866	867	868	869	870	871	872	873	874	875	876	877	878	879	880	881	882	883	884	885	886	887	888	889	890	891	892	893	894	895	896	897	898	899	900	901	902	903	904	905	906	907	908	909	910	911	912	913	914	915	916	917	918	919	920	921	922	923	924	925	926	927	928	929	930	931	932	933	934	935	936	937	938	939	940	941	942	943	944	945	946	947	948	949	950	951	952	953	954	955	956	957	958	959	960	961	962	963	964	965	966	967	968	969	970	971	972	973	974	975	976	977	978	979	980	981	982	983	984	985	986	987	988	989	990	991	992	993	994	995	996	997	998	999	1000	1001	1002	1003	1004	1005	1006	1007	1008	1009	1010	1011	1012	1013	1014	1015	1016	1017	1018	1019	1020	1021	1022	1023	1024	1025	1026	1027	1028	1029	1030	1031	1032	1033	1034	1035	1036	1037	1038	1039	1040	1041	1042	1043	1044	1045	1046	1047	1048	1049	1050	1051	1052	1053	1054	1055	1056	1057	1058	1059	1060	1061	1062	1063	1064	1065	1066	1067	1068	1069	1070	1071	1072	1073	1074	1075	1076	1077	1078	1079	1080	1081	1082	1083	1084	1085	1086	1087	1088	1089	1090	1091	1092	1093	1094	1095	1096	1097	1098	1099	1100	1101	1102	1103	1104	1105	1106	1107	1108	1109	1110	1111	1112	1113	1114	1115	1116	1117	1118	1119	1120	1121	1122	1123	1124	1125	1126	1127	1128	1129	1130	1131	1132	1133	1134	1135	1136	1137	1138	1139	1140	1141	1142	1143	1144	1145	1146	1147	1148	1149	1150	1151	1152	1153	1154	1155	1156	1157	1158	1159	1160	1161	1162	1163	1164	1165	1166	1167	1168	1169	1170	1171	1172	1173	1174	1175	1176	1177	1178	1179	1180	1181	1182	1183	1184	1185	1186	1187	1188	1189	1190	1191	1192	1193	1194	1195	1196	1197	1198	1199	1200	1201	1202	1203	1204	1205	1206	1207	1208	1209	1210	1211	1212	1213	1214	1215	1216	1217	1218	1219	1220	1221	1222	1223	1224	1225	1226	1227	1228	1229	1230	1231	1232	1233	1234	1235	1236	1237	1238	1239	1240	1241	1242	1243	1244	1245	1246	1247	1248	1249	1250	1251	1252	1253	1254	1255	1256	1257	1258	1259	1260	1261	1262	1263	1264	1265	1266	1267	1268	1269	1270	1271	1272	1273	1274	1275	1276	1277	1278	1279	1280	1281	1282	1283	1284	1285	1286	1287	1288	1289	1290	1291	1292	1293	1294	1295	1296	1297	1298	1299	1300	1301	1302	1303	1304	1305	1306	1307	1308	1309	1310	1311	1312	1313	1314	1315	1316	1317	1318	1319	1320	1321	1322	1323	1324	1325	1326	1327	1328	1329	1330	1331	1332	1333	1334	1335	1336	1337	1338	1339	1340	1341	1342	1343	1344	1345	1346	1347	1348	1349	1350	1351	1352	1353	1354	1355	1356	1357	1358	1359	1360	1361	1362	1363	1364	1365	1366	1367	1368	1369	1370	1371	1372	1373	1374	1375	1376	1377	1378	1379	1380	1381	1382	1383	1384	1385	1386	1387	1388	1389	1390	1391	1392	1393	1394	1395	1396	1397	1398	1399	1400	1401	1402	1403	1404	1405	1406	1407	1408	1409	1410	1411	1412	1413	1414	1415	1416	1417	1418	1419	1420	1421	1422	1423	1424	1425	1426	1427	1428	1429	1430	1431	1432	1433	1434	1435	1436	1437	1438	1439	1440	1441	1442	1443	1444	1445	1446	1447	1448	1449	1450	1451	1452	1453	1454	1455	1456	1457	1458	1459	1460	1461	1462	1463	1464	1465	1466	1467	1468	1469	1470	1471	1472	1473	1474	1475	1476	1477	1478	1479	1480	1481	1482	1483	1484



ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012																															
										2013												2014												2015							
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
07R1AI1608	Pre-handover inspections and remedial works	30	30	29JAN14	07MAR14	0	08NOV12	12DEC12	-673																																
16R7AI1602	Landscaping works at Portion A	30	30	11DEC12	17JAN13	0	06OCT12	10NOV12	-369																																
16R7AI1604	Establishment Works at Portion A	365	365	18JAN13	17JAN14	0	11NOV12	10NOV13	-452																																
<b>Schedule of Milestones for Cost Center No. 4L</b>																																									
04L1AI1802	4L 1; On completion of 50% excavation	0	0		29JUN09A	100		29JUN09A																																	
04L1AI1804	4L 2; On completion of excavation	0	0		30JAN10A	100		30JAN10A																																	
04L1AI1806	4L 3; On completion of 25% concreting	0	0		20APR11A	100		20APR11A																																	
04L1AI1808	4L 4; On completion of 50% concreting	0	0		27MAY11A	100		27MAY11A																																	
04L1AI1810	4L 5; On completion of 75% concreting	0	0		11JUN11A	100		11JUN11A																																	
04L1AI1812	4L 6; On completion of Cascade	0	0		26SEP12	0		05JUL12	899																																
04L1AI1814	4L 7; On completion of connecting BC	0	0		26SEP12	0		05JUL12	899																																
04L1AI1816	4L 8; On completion of all works under this CC	0	0		07MAR14	0		12DEC12	372																																
<b>Schedule of Milestones for Cost Centre No. 7R</b>																																									
07R1AI1902	7R 1; On completion of trash grills	0	0		28FEB14	0		05DEC12	379																																
07R1AI1904	7R 2; On completion of 25% excavation	0	0		29JUN09A	100		29JUN09A																																	
07R1AI1906	7R 3; On completion of 50% excavation	0	0		27JUL09A	100		27JUL09A																																	
07R1AI1908	7R 4; On completion of 75% excavation	0	0		24OCT09A	100		24OCT09A																																	
07R1AI1910	7R 5; On completion of all excavation	0	0		26DEC09A	100		26DEC09A																																	
07R1AI1912	7R 6; On completion of spiral ramp to +80mPD	0	0		19MAY10A	100		19MAY10A																																	
07R1AI1914	7R 7; On completion of spiral ramp to +90mPD	0	0		30JUN10A	100		30JUN10A																																	
07R1AI1916	7R 8; On completion of spiral ramp to +100mPD	0	0		29SEP10A	100		29SEP10A																																	
07R1AI1918	7R 9; On completion of spiral access ramp	0	0		07MAR11A	100		07MAR11A																																	
07R1AI1920	7R 10; On completion of all works under this CC	0	0		07MAR14	0		12DEC12	372																																
<b>Schedule of Milestones for Cost Centre No. 11R</b>																																									
11R2AI1R02	11R 1; On completion of soil nailing works	0	0		06SEP08A	100		06SEP08A																																	
11R2AI1R04	11R 2; On completion of piling at platform	0	0		01JUN11A	100		01JUN11A																																	
11R2AI1R06	11R 3; On completion of piling at branch access	0	0		04NOV11A	100		04NOV11A																																	
11R2AI1R08	11R 4; On completion of all works under this CC	0	0		13SEP12	0		15OCT12	912																																
<b>Construction of Intake I-2</b>																																									
<b>Preliminary Works</b>																																									
<b>Additional GI Works to Finalize Design</b>																																									
AGIB-02	Erect platform/mobilization & set up GI rig	3	3	12SEP08A	16SEP08A	100	12SEP08A	16SEP08A																																	
AGIB-04	Drill 3 nos. GI holes for Intake Structures	22	22	17SEP08A	03NOV08A	100	17SEP08A	03NOV08A																																	
AGIB-06	Drill 1 hole for Intersection with Main Tunnel	12	12	11NOV08A	24NOV08A	100	11NOV08A	24NOV08A																																	
<b>Diversion of CLP Overhead Cable</b>																																									
01R1BU0102	Temporary diversion of CLP overhead cable	30	30	02SEP08A	17OCT08A	100	02SEP08A	17OCT08A																																	
<b>Dievrson of 100mm Watermain</b>																																									
01R1BU0202	Temporary Diversion of 100mm dia. Watermain	64*	64*	03OCT08A	05DEC08A	100	03OCT08A	05DEC08A																																	



ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012					2013					2014					2015																	
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95
08R1BI2204	Construct new low flow channel	6	6	11JUN09A	17JUN09A	100	11JUN09A	17JUN09A																																		
08R3BI2208	Remove block wall/excavate for gantry footing	12	12	18JUN09A	22JUL09A	100	18JUN09A	22JUL09A																																		
08R3BI2212	Construct PC bund wall to protect gantry footing	6	6	23JUL09A	27JUL09A	100	23JUL09A	27JUL09A																																		
<b>Phase 2; Construct Approach Channel West</b>																																										
08R1BI2218	Construct temp. concrete block bund	12	12	16DEC09A	11JAN10A	100	16DEC09A	11JAN10A																																		
08R1BI2220	Excavate for western portion guide wall & slab	12	12	16DEC09A	20JAN10A	100	16DEC09A	20JAN10A																																		
08R1BI2222	Construct western portion of guide wall & slab	50	50	21JAN10A	13APR10A	100	21JAN10A	13APR10A																																		
08R1BI2224	Remove concrete block bund	6	6	14APR10A	17APR10A	100	14APR10A	17APR10A																																		
<b>Phase 3; Construct Approach Channel North</b>																																										
08R1BI2226	Construct temp. concrete block bund	6	6	01NOV11A	05NOV11A	100	01NOV11A	05NOV11A																																		
08R1BI2228	Excavate for L-shaped retaining wall; VO#113	50	50	01NOV10A	07JAN12A	100	01NOV10A	07JAN12A																																		
08R1BI2229	Formation & place blinding layer	11	11	19JAN12A	03FEB12A	100	19JAN12A	03FEB12A																																		
08R1BI2230	Construct L-shaped retaining wall; VO#113	26	26	04FEB12A	05MAR12A	100	04FEB12A	05MAR12A																																		
08R1BI2234	Construct H piles 7# for boulder trap	12	12	09JAN12A	18JAN12A	100	09JAN12A	18JAN12A																																		
08R1BI2236	Construct eastern portion of guide wall & slab	16	16	06MAR12A	31MAR12A	100	06MAR12A	23MAR12A																																		
08R1BI2240	Construct temp. concrete block bund	6	6	26MAR12A	31MAR12A	100	24MAR12A	30MAR12A																																		
<b>Phase 3a; Stone Pitching Works</b>																																										
08R1BI2260	Channel modification & stone pitching	24	24	01NOV12*	28NOV12	0	01NOV12*	28NOV12	-341																																	
08R1BI2270	Stone Pitching to Guide Wall	24	24	29NOV12	28DEC12	0	29NOV12	28DEC12	-341																																	
08R1BI2280	Stone pitching to closing guide wall	12	12	08APR13	20APR13	0	02MAR13	15MAR13	-418																																	
<b>Phase 4 - Construct Remaining Appr. Channel</b>																																										
08R1BI2238	Boulder traps; 7 nos.	12	12	28FEB13	13MAR13	0	16JAN13	29JAN13	-443																																	
08R1BI2242	Remove noise enclosure/gantry crane/steel deck	25	25	13OCT12	12NOV12	0	30NOV12	31DEC12	-466																																	
08R1BI2244	Excavation for remaining approach channel	25	12	13NOV12	11DEC12	0	02JAN13	15JAN13	-466																																	
08R1BI2246	Construct Vortex & remaining approach channel	84	30	12DEC12	26MAR13	0	16JAN13	22FEB13	-466																																	
08R1BI2248	Close out last section of guide wall	12	12	27MAR13	13APR13	0	23FEB13	08MAR13	-466																																	
08R1BI2249	Removal of TDMP	24	0	01NOV13*	28NOV13	0			-679																																	
08R1BI2250	Construct trash grill	72	18	29NOV13	28FEB14	0	16JAN13	05FEB13	-679																																	
PVOABT-10	Additional boulder traps	48	0	29DEC12	27FEB13	0			-443																																	
PVOMLRW-10	Modif. to L-shap ret. wall & ground profile	48	0	01NOV12*	28DEC12	0			-443																																	
<b>Excavate &amp; Construct Vortex/Drop Shaft</b>																																										
<b>Steel Deck &amp; Gantry Crane/Noise Enclosure</b>																																										
05L1BI2300	Construct 8 nos. mini piles	24	24	20JAN09A	21FEB09A	100	20JAN09A	21FEB09A																																		
05L1BI2301	Erect timber platform for mini piling	4	4	23FEB09A	26FEB09A	100	23FEB09A	26FEB09A																																		
05L1BI2302	Construct 6 nos. mini piles	12	12	27FEB09A	12MAR09A	100	27FEB09A	12MAR09A																																		
05L1BI2303	Excavation for footing/pile caps	12	12	13MAR09A	26MAR09A	100	13MAR09A	26MAR09A																																		
05L1BI2304	Construction of footing/pile caps	12	12	27MAR09A	18APR09A	100	27MAR09A	18APR09A																																		
05L1BI2305	Install steel deck	25	25	04MAY09A	15AUG09A	100	04MAY09A	15AUG09A																																		
05L1BI2316	Construct footing for gantry crane	12	12	09SEP09A	15OCT09A	100	09SEP09A	15OCT09A																																		
05L1BI2318	Install gantry crane	42	42	28OCT09A	01MAR10A	100	28OCT09A	01MAR10A																																		
05L1BI2328	Install noise enclosure	24	24	22MAR10A	27MAY10A	100	22MAR10A	27MAY10A																																		
<b>Ground Treatment Works for Vortex Shaft</b>																																										
05L1BI2306	Setting up	2	2	16JUL09A	16JUL09A	100	16JUL09A	16JUL09A																																		



ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012												2013												2014												2015									
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A													
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95													
05L1BI2526	Construct wall & dismantle mould; 3.6m/4day	61	48	09JUL12A	17SEP12	67	12JUL12	05SEP12	-327	Total 27 landings																																													
05L1BI2527	Construct stairs; Precast & insitu stich concret	30	54	08OCT12	12NOV12	0	08NOV12	12JAN13	-315																																														
05L1BI2528	Removal of noise enclosure & gantry crane	16	16	18SEP12	06OCT12	0	22DEC12	12JAN13	-315																																														
05L1BI2530	Construct wall above ground level	9	9	13NOV12	22NOV12	0	14JAN13	23JAN13	-315																																														
05L1BI2532	Construct shaft roof	15	15	23NOV12	10DEC12	0	24JAN13	09FEB13	-315																																														
05L1BI2542	Install steel handrailing incl. at MAA	18	18	28JAN13	20FEB13	0	29DEC12	19JAN13	-377																																														
<b>Excavate &amp; Construct Deaeration Chamber</b>																																																							
05L1BI2602	Excavate by drill & blasting	148	148	08AUG11A	23MAR12A	100	08AUG11A	14MAR12																																															
05L1BI2607	Wall between Chamber & MA Adit; 20m3	14	14	24JUL12A	15AUG12A	100	21AUG12	05SEP12																																															
05L1BI2608	Wall/Crown inclined section	17	14	30AUG12	18SEP12	0	06SEP12	21SEP12	-466																																														
05L1BI2612	Wall/Crown beneath Vortex	14	19	13AUG12A	29AUG12	86	22SEP12	15OCT12	-466																																														
05L1BI2614	Wall/Crown middle section	14	43	19SEP12	05OCT12	0	08OCT12	27NOV12	-466																																														
05L1BLR002	Obtain Blasting Permit	0	0		22JUL11A	100		22JUL11A																																															
05L1BLR012	Cleaning & blinding	6	6	28MAR12A	11APR12A	100	09MAY12	15MAY12																																															
05L1BLR022	Construct base slab	41	12	16APR12A	05JUN12A	100	16MAY12	29MAY12																																															
05L1BLR032	Construct walls up 7m	38	26	06JUN12A	23JUL12A	100	30MAY12	29JUN12																																															
<b>Excavate &amp; Construct Main Adit Tunnel</b>																																																							
3BL1BI2101	Initial 4 # heading blast	19	19	03FEB12A	24FEB12A	100	03FEB12A	24FEB12A																																															
3BL1BI2102	Excavate by drill & blasting	110	110	28FEB12A	07JUL12A	100	28FEB12	13JUL12																																															
3BL1BI2104	Mucking out cleaning & blinding	6	6	27SEP12	04OCT12	0	14JUL12	20JUL12	-363																																														
3BL1BI2110	Construct invert; 6mx8 bays (3 pours)	21	21	15OCT12	08NOV12	0	21JUL12	14AUG12	-363																																														
3BL1BI2114	Construct wall & crown; 8 bays	39	39	09NOV12	24DEC12	0	15AUG12	28SEP12	-363																																														
<b>Excavate &amp; Construct Man Access Adit</b>																																																							
<b>Upper Horizontal Section</b>																																																							
05L1BI2806	Excavate by drill & blasting	102	102	02AUG11A	05DEC11A	100	02AUG11A	05DEC11A																																															
05L1BI2807	Cleaning & blinding incl. MAS	6	6	15MAR12A	21MAR12A	100	15MAR12	21MAR12																																															
05L1BI2808	Construct invert; 4 bays; 2 pourx6days	12	12	22MAR12A	21APR12A	100	22MAR12	05APR12																																															
05L1BI2830	Set up steel mould fwk	10	10	23APR12A	05MAY12A	100	10APR12	20APR12																																															
05L1BI2834	Construct wall & crown	24	24	07MAY12A	16JUN12A	100	21APR12	21MAY12																																															
<b>Vertical Section</b>																																																							
05L1BI2810	Excavate by drill & blasting	84	84	01DEC11A	14MAR12A	100	01DEC11A	14MAR12																																															
05L1BI2822	Construct base & junction of raise shaft	18	18	27OCT12	16NOV12	0	26JUL12	15AUG12	-377																																														
05L1BI2824	Set up for raise stairway const. (wall only)	6	6	10NOV12	16NOV12	0	09AUG12	15AUG12	-377																																														
05L1BI2826	Construct wall only;	28	28	17NOV12	19DEC12	0	16AUG12	17SEP12	-377																																														
05L1BI2836	Dismantle remove moulds	6	6	20DEC12	28DEC12	0	18SEP12	24SEP12	-377																																														
05L1BI2846	Insitu stairs (6 pours) @ 6 days/pour	36	36	29DEC12	09FEB13	0	25SEP12	07NOV12	-377																																														
<b>Lower Horizontal Section</b>																																																							
05L1BI2814	Excavate by blasting; 4 # blasts	18	18	07FEB12A	02MAY12A	100	14JUL12	03AUG12																																															
05L1BI2815	Excavate rem. (0.5m) by mech./clean & blinding	18	0	04SEP12	24SEP12	0			-377																																														
05L1BI2816	Construct invert	6	6	25SEP12	02OCT12	0	04AUG12	10AUG12	-377																																														



ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012												2013												2014												2015								
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A												
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95												
05L1BI2818	Construct wall & crown	20	20	03OCT12	26OCT12	0	11AUG12	03SEP12	-377																																													
<b>Junction Between Main Tunnel &amp; Adit Tunnel</b>																																																						
3BL1BI2100	Remove TBM services/delivery of steel arches	0	0		24APR12A	100		03MAY12																																														
3BL1BI2106	Install steel arches from main tunnel	19	24	25APR12A	18MAY12A	100	04MAY12	31MAY12																																														
3BL1BI2107	Excavate (breathrough);2m	69	32	09JUL12A	26SEP12	45	14JUL12	20AUG12	-377																																													
3BL1BI2108	Construct invert	8	8	05OCT12	13OCT12	0	21AUG12	29AUG12	-363																																													
3BL1BI2118	Construct wall & crown	34	34	15OCT12	23NOV12	0	30AUG12	09OCT12	-343																																													
3BL1BI2128	Remove steel arches	6	6	24NOV12	30NOV12	0	10OCT12	16OCT12	-343																																													
<b>Remaining Works Prior to Handover</b>																																																						
<b>Radio Communication System</b>																																																						
VO180I205	Construct equipment room	18	18	20NOV12	10DEC12	0	03DEC12	22DEC12	-345																																													
VO180I210	Lay tiles on equipment room	12	12	11DEC12	24DEC12	0	24DEC12	09JAN13	-345																																													
VO180I215	Install radio communication system	18	18	27DEC12	17JAN13	0	10JAN13	30JAN13	-345																																													
08R1BI2102	Finishing & reinstatement works; Portion B	36	36	22JAN14	07MAR14	0	30JAN13	15MAR13	-679																																													
08R1BI2103	Pre-handover inspections and remedial works	30	30	08FEB14	14MAR14	0	16FEB13	22MAR13	-679																																													
16R7BI2102	Landscaping works at Portion B	30	30	15APR13	21MAY13	0	16FEB13	22MAR13	-466																																													
16R7BI2104	Establishment Works at Portion B	365	365	22MAY13	21MAY14	0	23MAR13	22MAR14	-576																																													
<b>Schedule of Milestones for Cost Centre No. 3bL</b>																																																						
3BL1BI2A02	3bL 1; On establishing tunnelling equipments	0	0		20FEB12A	100		20FEB12A																																														
3BL1BI2A04	3bL 2; On completion of 12.5% perm. tunnel lining	0	0		20OCT12	0		27JUL12	875	◆ for Adit Tunnel at Intake I-2																																												
3BL1BI2A06	3bL 3; On completion of 25% perm. tunnel lining	0	0		29OCT12	0		03AUG12	866	◆ for Adit Tunnel at Intake I-2																																												
3BL1BI2A08	3bL 4; On completion of 37.5% perm. tunnel lining	0	0		05NOV12	0		10AUG12	859	◆ for Adit Tunnel at Intake I-2																																												
3BL1BI2A10	3bL 5; On completion of 50% perm. tunnel lining	0	0		12NOV12	0		17AUG12	852	◆ for Adit Tunnel at Intake I-2																																												
3BL1BI2A12	3bL 6; On completion of 62.5% perm. tunnel lining	0	0		19NOV12	0		24AUG12	845	◆ for Adit Tunnel at Intake I-2																																												
3BL1BI2A14	3bL 7; On completion of 75% perm. tunnel lining	0	0		26NOV12	0		31AUG12	838	◆ for Adit Tunnel at Intake I-2																																												
3BL1BI2A16	3bL 8; On completion of 87.5% perm. tunnel lining	0	0		03DEC12	0		07SEP12	831	◆ for Adit Tunnel at Intake I-2																																												
3BL1BI2A18	3bL 9; On completion of perm. tunnel lining	0	0		24DEC12	0		28SEP12	810	◆ for Adit Tunnel at Intake I-2																																												
3BL1BI2A20	3bL 10; On completion of all works under this CC	0	0		24DEC12	0		16OCT12	810	◆ under this Cost Centre																																												
<b>Schedule of Milestones for Cost Centre No. 5L</b>																																																						
05L1BI2M02	5L 1; On completion of 25% of excavation	0	0		27MAY11A	100		27MAY11A																																														
05L1BI2M04	5L 2; On completion of 50% of excavation	0	0		27DEC11A	100		27DEC11A																																														
05L1BI2M06	5L 3; On completion of 75% of excavation	0	0		14MAR12A	100		14MAR12																																														
05L1BI2M08	5L 4; On completion of all excavation	0	0		26SEP12	0		20AUG12	899	◆ below G.L. except for Adit Intake I-2																																												
05L1BI2M10	5L 5; On completion of drop shaft & vortex shaft	0	0		17NOV12	0		29NOV12	847	◆ vortex shaft at Intake I-2																																												
05L1BI2M12	5L 6; On completion of de-aeration chamber	0	0		05OCT12	0		27NOV12	890	◆ chamber at Intake I-2																																												
05L1BI2M14	5L 7; On completion of air vent shaft	0	0		11JAN13	0		29JAN13	792	◆ shaft at Intake I-2																																												
05L1BI2M16	5L 8; On completion of man access shaft	0	0		10DEC12	0		09FEB13	824	◆ shaft at Intake I-2																																												
05L1BI2M18	5L 9; On completion of man access adit	0	0		09FEB13	0		21MAY12	763	◆ adit at Intake I-2																																												

ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012												2013												2014												2015																																															
										A				S				O				N				D				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A			
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95																																																			
05L1BI2M20	5L 10; On completion of all works under this CC	0	0		14MAR14	0		22MAR13	365	under this Cost Centre																																																																																			
<b>Schedule of Milestones for Cost Centre No. 8R</b>																																																																																													
08R1BI2R02	8R 1; On completion of approach channel	0	0		13APR13	0		08MAR13	700	channel and associated decking at Intake I-2																																																																																			
08R1BI2R04	8R 2; On completion of trash grill	0	0		28FEB14	0		05FEB13	379	at Intake I-2																																																																																			
08R1BI2R06	8R 3; On completion of all works under this CC	0	0		14MAR14	0		22MAR13	365	under this Cost Centre																																																																																			
<b>Schedule of Milestones for Cost Centre No. 12R</b>																																																																																													
12R3BI2S02	12R 1; On completion of 50% pile retain. wall	0	0		06NOV08A	100		06NOV08A																																																																																					
12R3BI2S04	12R 2; On completion of pile retain. wall	0	0		26NOV08A	100		26NOV08A																																																																																					
12R3BI2S06	12R 3; On completion of boulder traps	0	0		13MAR13	0		29JAN13	731	traps at Intake I-2																																																																																			
12R3BI2S08	12R 4; On completion of all works under this CC	0	0		14MAR14	0		22MAR13	365	under this Cost Centre																																																																																			
<b>Construction of Intake I-3</b>																																																																																													
<b>Preliminary Works</b>																																																																																													
<b>Additional GI Works To Finalize Design</b>																																																																																													
AGIC-02	Erect platform/mobilization & set up GI rig	3	3	03NOV08A	05NOV08A	100	03NOV08A	05NOV08A																																																																																					
AGIC-04	Drill 3 nos. GI holes for Intake Structures	12	12	06NOV08A	19NOV08A	100	06NOV08A	19NOV08A																																																																																					
<b>VO#32; Replace Hoarding by Chain Link Fence</b>																																																																																													
VO032-I302	Received VO-32 for replacing hoarding by CLF	0	0		16SEP08A	100		16SEP08A																																																																																					
VO032-I304	Procure/prepare/install transparent hoarding	80	80	17SEP08A	06MAR09A	100	17SEP08A	06MAR09A																																																																																					
<b>Tree Transplanting Works</b>																																																																																													
16R7CI3202	Tree inspection & report	7	7	01APR08A	26APR08A	100	01APR08A	26APR08A																																																																																					
16R7CI3204	Tree transplant for upper parts; 8 nos.	86*	86*	04JUN08A	13SEP08A	100	04JUN08A	13SEP08A																																																																																					
16R7CI3206	1st stg tree pruning	2	2	04JUN08A	21JUN08A	100	04JUN08A	21JUN08A																																																																																					
16R7CI3208	2nd stg tree pruning	2	2	04JUL08A	04JUL08A	100	04JUL08A	04JUL08A																																																																																					
16R7CI3210	Final stg. tree pruning & tree uplifting	6	6	08SEP08A	13SEP08A	100	08SEP08A	13SEP08A																																																																																					
16R7CI3212	Tree transplanting at Ch250-Ch200); 20 nos.	214*	214*	21JUN08A	09MAR09A	100	21JUN08A	09MAR09A																																																																																					
16R7CI3214	1st stg tree pruning	3	3	21JUN08A	15JUL08A	100	21JUN08A	15JUL08A																																																																																					
16R7CI3216	2nd stg tree pruning	3	3	15JUL08A	12SEP08A	100	15JUL08A	12SEP08A																																																																																					
16R7CI3218	Final stg tree pruning & tree uplifting	8	8	28FEB09A	09MAR09A	100	28FEB09A	09MAR09A																																																																																					
16R7CI3220	Tree transplanting at Ch100-Ch0	437*	437*	21JUN08A	07DEC09A	100	21JUN08A	07DEC09A																																																																																					
16R7CI3222	1st stg tree pruning	4	4	21JUN08A	01DEC08A	100	21JUN08A	01DEC08A																																																																																					
16R7CI3224	2nd stg tree pruning	4	4	05JAN09A	28OCT09A	100	05JAN09A	28OCT09A																																																																																					
16R7CI3226	Final stg tree pruning & tree uplifting	10	10	10FEB09A	07DEC09A	100	10FEB09A	07DEC09A																																																																																					



ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012				2013				2014				2015																			
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94
VO-095-02	Green slope arrangement as per VO# 095	24	24	15MAY13	13JUN13	0	04DEC12	03JAN13	-473																																
<b>Preliminary Works for Works included VO#043</b>																																									
VO043-010	Receive VO for revising design	0	0		02FEB09A	100		02FEB09A																																	
VO043-020	Recieve amendment to VO#043	0	0		05MAY09A	100		05MAY09A																																	
VO043-030	Procurement of lean mix concrete	12	12	06MAY09A	14MAY09A	100	06MAY09A	14MAY09A																																	
VO043-040	Testing & approval of lean mix concrete	18	18	15MAY09A	06JUN09A	100	15MAY09A	06JUN09A																																	
<b>Mass Wall to Protect Retained Trees; VO #043</b>																																									
VO043-120	Setting out at site	69	69	03FEB09A	28APR09A	100	03FEB09A	28APR09A																																	
VO043-130	Excavate & muck out manually; 50m @ 4m/day	2	2	29APR09A	30APR09A	100	29APR09A	30APR09A																																	
VO043-140	Erect formwork; 70m2 @ 14m2/day	5	5	04MAY09A	08MAY09A	100	04MAY09A	08MAY09A																																	
VO043-150	Set up for concreting	2	2	08MAY09A	09MAY09A	100	08MAY09A	09MAY09A																																	
VO043-160	Pour concrete & removal of formwork	2	2	09MAY09A	11MAY09A	100	09MAY09A	11MAY09A																																	
<b>Ch.460 to 370; VO# 043</b>																																									
VO043-060	Bulk excavation for benching;1061 @ 45m3/day	12	12	29MAY09A	09JUL09A	100	29MAY09A	09JUL09A																																	
VO043-070	Fill & compaction; 39 layers @ 1 day/layer	39	39	08JUN09A	09JUL09A	100	08JUN09A	09JUL09A																																	
<b>Ch. 370 to Ch. 270; VO #043</b>																																									
VO043-090	Excavation for access road Ch. 370 to 310	4	4	07AUG09A	15AUG09A	100	07AUG09A	15AUG09A																																	
VO043-100	Bulk excavation for benching; Ch. 310 to 270	7	7	28AUG09A	05SEP09A	100	28AUG09A	05SEP09A																																	
VO043-110	Fill & compaction lean mix concreter; 15 layers	7	7	07SEP09A	09SEP09A	100	07SEP09A	09SEP09A																																	
<b>Works On &amp; Above Access Road; Ch. 460-270</b>																																									
09R1CI3610	Temporary concrete paving & curing	16	16	21AUG09A	11SEP09A	100	21AUG09A	11SEP09A																																	
09R1CI3620	Excavation of slope batter above access road	135	135	13JUL09A	19DEC09A	100	13JUL09A	19DEC09A																																	
<b>Ch. 270 to Ch. 210</b>																																									
09R1CI3624	Excavation & soil nailing	54	54	03AUG09A	17NOV09A	100	03AUG09A	17NOV09A																																	
09R1CI3626	Backfill (grade 200) & compaction	3	3	18NOV09A	20NOV09A	100	18NOV09A	20NOV09A																																	
<b>Ch. 210 to Ch. 130</b>																																									
09R1CI3630	Excavation as per conforming design	48	48	12DEC08A	11MAY09A	100	12DEC08A	11MAY09A																																	
09R1CI3632	Temporary road paving from Ch. 270 to 100	7	7	11MAR10A	12MAR10A	100	11MAR10A	12MAR10A																																	
VO-084-02	VO#084 revising the design received	0	0	12MAY09A		100	12MAY09A																																		
VO-084-12	Works resumed as per VO #084	0	0	16MAY09A		100	16MAY09A																																		
VO-084-22	Excavate slope profile as per VO#084	34	34	16MAY09A	25JUN09A	100	16MAY09A	25JUN09A																																	
VO-084-26	Remove excavated material off site; 6000m3	18	18	07OCT09A	29OCT09A	100	07OCT09A	29OCT09A																																	
VO-084-32	Soil nailing at Ch. 198 to 210	4	4	13NOV09A	17NOV09A	100	13NOV09A	17NOV09A																																	
VO-084-42	Excavate to access road formation	26	26	23NOV09A	10MAR10A	100	23NOV09A	10MAR10A																																	
VO-127-02	VO#127 received	0	0		26NOV09A	100		26NOV09A																																	
VO-127-12	Excavation & formation	24	24	30NOV09A	29DEC09A	100	30NOV09A	29DEC09A																																	
VO-127-22	Permanent soil nailing #24	18	18	30DEC09A	22JAN10A	100	30DEC09A	22JAN10A																																	
VO-127-32	Placing grade 200 rockfill	6	6	23JAN10A	26JAN10A	100	23JAN10A	26JAN10A																																	
<b>Ch. 130 to Ch. 0; up to Temp. Access to Wall PB</b>																																									
09R1CI3634	55 deg. cut slope & soil nailing	62	62	27OCT09A	27MAR10A	100	27OCT09A	27MAR10A																																	
09R1CI3636	Temporary access to wall PB	15	15	22JAN10A	27MAR10A	100	22JAN10A	27MAR10A																																	
09R1CI3646	10# additional soil nails instructed by SOR	0	0		25JAN10A	100		25JAN10A																																	



ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012							2013							2014							2015																
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A					
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95					
09R1CI3808	Construct bund wall (gabion)	22	22	10MAR09A	30APR09A	100	10MAR09A	30APR09A																																							
09R1CI3810	Divert channel to south west	0	0		30APR09A	100		30APR09A																																							
<b>Channel Modification Works</b>																																															
09R1CI3812	Breaking of large boulders	54	54	02NOV09A	24MAR10A	100	02NOV09A	24MAR10A																																							
09R1CI3814	Excavate stream bed & make good upper part	24	24	25JAN10A	24MAR10A	100	25JAN10A	24MAR10A																																							
09R1CI3816	Laying of rock armour	24	24	07DEC09A	15DEC09A	100	07DEC09A	15DEC09A																																							
09R1CI3818	Construct bund wall for approach channel const.	14	14	22MAR10A	17APR10A	100	22MAR10A	17APR10A																																							
09R1CI3820	Divert channel to south west	0	0		17APR10A	100		17APR10A																																							
<b>Boulder Traps</b>																																															
09R1C22002	Mobilization setup	6	6	23FEB11A	28FEB11A	100	23FEB11A	28FEB11A																																							
09R1C22012	Construction of boulder trap; 7 nos.	24	24	29MAR11A	12APR11A	100	29MAR11A	12APR11A																																							
<b>Stone Pitching &amp; Trash Grill</b>																																															
09R1C3T010	Remove concrete bund wall	24	4	01NOV13*	28NOV13	0	10NOV12*	14NOV12	-679																																						
09R1C3T020	Stone pitching to channel bed & wall	72	36	29NOV13	28FEB14	0	15NOV12	28DEC12	-679																																						
09R1C3T040	Install trash grill & adjustable wire	72	36	29NOV13	28FEB14	0	15NOV12	28DEC12	-679																																						
PVOABT3-10	Additional boulder traps	48	0	01NOV12*	28DEC12	0			-407																																						
<b>Excavation for AVS/VS/DC/MAS/MAA</b>																																															
<b>Open Excavation for Underground Structures</b>																																															
06L1CI3906	Mobilize drilling rig, backhoes	1	1	11DEC09A	11DEC09A	100	11DEC09A	11DEC09A																																							
06L1CI3908	Excavation	571	571	04JAN10A	24DEC11A	100	04JAN10A	24DEC11A																																							
<b>Excavation &amp; Construction of Main Adit</b>																																															
3CL1CI3101	Probe drill	6	6	09SEP11A	10SEP11A	100	09SEP11A	10SEP11A																																							
3CL1CI3102	Excavation for 2m buffer zone	62	30	29JUN12A	05SEP12	87	14JUL12	17AUG12	-473																																						
3CL1CI3103	Cleaning & place blinding	4	4	06SEP12	10SEP12	0	18AUG12	22AUG12	-473																																						
3CL1CI3104	Construct wall & crown (1 bay)	14	8	12OCT12	29OCT12	0	12OCT12	20OCT12	-473																																						
3CL1CI3105	Construct wall & crown (2 bays)	18	14	30OCT12	19NOV12	0	22OCT12	07NOV12	-473																																						
3CL1CI3111	Trial excavation (2m)	60	60	03DEC11A	27FEB12A	100	03DEC11A	27FEB12A																																							
3CL1CI3121	Excavation (11m)	110	110	28FEB12A	28JUN12A	100	28FEB12	13JUL12																																							
<b>Construction of Man Access Adit (MAA)</b>																																															
06L1CI3112	Construct invert;	7	7	01FEB12A	10FEB12A	100	01FEB12A	10FEB12A																																							
06L1CI3116	Construct wall & crown	19	19	24FEB12A	21MAR12A	100	24FEB12A	16MAR12																																							
<b>Construction of Man Access Shaft (MAS)</b>																																															
06L1CI3122	Construct base	9	9	14JAN12A	19JAN12A	100	14JAN12A	19JAN12A																																							
06L1CI3124	Set up formworks	6	6	23MAR12A	31MAR12A	100	17MAR12	23MAR12																																							
06L1CI3126	Construct wall; 5 lifts, 3.6m per lift	36	36	02APR12A	06JUN12A	100	24MAR12	11MAY12																																							
06L1CI3127	Install pre-cast stair with insitu stitch	27	40	07JUN12A	27AUG12A	100	27JUL12	11SEP12																																							
06L1CI3129	Construct shaft roof	15	15	13SEP12	29SEP12	0	22SEP12	10OCT12	-304																																						
06L1CI3139	Install steel hadraining	12	12	10OCT12	24OCT12	0	11OCT12	25OCT12	-311																																						







ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012				2013				2014				2015																				
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95
3CL1CI3A14	3cl 7; On completion of 75% perm. tunnel lining	0	0		29OCT12	0		29OCT12	866				◆	Adit Tunnel at Intake I-3																												
3CL1CI3A16	3cl 8; On completion of 87.5% perm. tunnel linin	0	0		29OCT12	0		20OCT12	866				◆	Adit Tunnel at Intake I-3																												
3CL1CI3A18	3cl 9; On completion of perm. tunnel lining	0	0		11OCT12	0		30NOV12	884				◆	Adit Tunnel at Intake I-3																												
3CL1CI3A20	3cl 10; On completion of all works under this CC	0	0		11OCT12	0		30NOV12	884				◆	Under this Cost Centre																												
<b>Schedule of Milestones for Cost Centre No. 6L</b>																																										
06L1CI3M02	6L 1; On completion of 50% of excavation	0	0		27MAY10A	100		27MAY10A																																		
06L1CI3M04	6L 2; On completion of excavation works	0	0		24DEC11A	100		24DEC11A																																		
06L1CI3M08	6L 3; On completion of vortex shaft	0	0		06OCT12	0		21JUL12	889				◆	at Intake I-3																												
06L1CI3M10	6L 4; On completion of de-aeration chamber	0	0		29OCT12	0		11OCT12	866				◆	chamber at Intake I-3																												
06L1CI3M12	6L 5; On completion of vent shaft	0	0		10JAN13	0		12NOV12	793				◆	at Intake I-3																												
06L1CI3M14	6L 6; On completion of man access shaft	0	0		29SEP12	0		10OCT12	896				◆	shaft at Intake I-3																												
06L1CI3M16	6L 7; On completion of man access adit	0	0		21MAR12A	100		16MAR12																																		
06L1CI3M18	6L 8; On completion of all works under this CC	0	0		06OCT12	0		21JUL12	889				◆	under this Cost Centre																												
<b>Schedule of Milestone for Cost Centre No. 9R</b>																																										
09R1CI3R02	9R 1; On completion of access road	0	0		27JUN13	0		09APR13	625				◆	at Intake I-3																												
09R1CI3R04	9R 2; On completion of 25% of excavation at G.L	0	0		11JUN09A	100		11JUN09A																																		
09R1CI3R06	9R 3; On completion of 50% of excavation at G.L	0	0		15AUG09A	100		15AUG09A																																		
09R1CI3R08	9R 4; On completion of 75% of excavation at G.L	0	0		27MAR10A	100		27MAR10A																																		
09R1CI3R10	9R 5; On completion of excavation at G.L.	0	0		07JUL12A	100		03MAY12																																		
09R1CI3R12	9R 6; On completion of 50% of approach channel	0	0		18JAN12A	100		18JAN12A																																		
09R1CI3R14	9R 7; On completion of approach channel	0	0		25JAN13	0		17JAN13	778				◆	channel and associated decking at Intake I-3																												
09R1CI3R16	9R 8; On completion of trash grill	0	0		28FEB14	0		28DEC12	379																																	
09R1CI3R18	9R 9; On completion of all works under this CC	0	0		14MAR14	0		16APR13	365																																	
<b>Schedule of Milestones for Cost Centre No. 13R</b>																																										
13R4CI3S01	13R 1; On completion of 30% soil nailing	0	0		26SEP09A	100		26SEP09A																																		
13R4CI3S02	13R 2; On completion of 60% soil nailing	0	0		12DEC09A	100		12DEC09A																																		
13R4CI3S03	13R 3; On completion of all soil naing works	0	0		24DEC11A	100		24DEC11A																																		
13R4CI3S04	13R 4; On completion of 10% piles by number	0	0		05DEC08A	100		05DEC08A																																		
13R4CI3S05	13R 5; On completion of 20% piles by number	0	0		13DEC08A	100		13DEC08A																																		
13R4CI3S06	13R 6; On completion of 30% piles by number	0	0		18DEC08A	100		18DEC08A																																		
13R4CI3S07	13R 7; On completion of 40% piles by number	0	0		23DEC08A	100		23DEC08A																																		
13R4CI3S08	13R 8; On completion of 50% piles by number	0	0		02JAN09A	100		02JAN09A																																		
13R4CI3S09	13R 9; On completion of 60% piles by number	0	0		09JAN09A	100		09JAN09A																																		
13R4CI3S10	13R 10; On completion of 70% piles by number	0	0		16JAN09A	100		16JAN09A																																		
13R4CI3S11	13R 11; On completion of 80% piles by number	0	0		21JAN09A	100		21JAN09A																																		
13R4CI3S12	13R 12; On completion of 90% piles by number	0	0		04DEC10A	100		04DEC10A																																		
13R4CI3S13	13R 13; On completion of all piling works	0	0		11DEC10A	100		11DEC10A																																		
13R4CI3S14	13R 14; On completion of boulder traps	0	0		12APR11A	100		12APR11A																																		
13R4CI3S15	13R 15; On completion of all work under this CC	0	0		24DEC11A	100		24DEC11A																																		

ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012					2013					2014					2015																					
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A				
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95				
<b>Construction of Outfall O-1</b>																																														
<b>Preliminary Works</b>																																														
<b>VO # 06; Transperant Hoarding at Outfall</b>																																														
01R1DO0106	Receive VO6 for transperant hoarding	0	0		16APR08A	100		16APR08A																																						
01R1DO0108	Procurement for transperant hoarding	21	21	17APR08A	20MAY08A	100	17APR08A	20MAY08A																																						
01R1DO0110	Erect hoarding	18	18	21APR08A	02JUL08A	100	21APR08A	02JUL08A																																						
<b>VO #16; Chain Link Fence at O-1</b>																																														
V01602	Issue VO16 for chain link fence	0	0		02JUL08A	100		02JUL08A																																						
V01612	Preparation works for chain link fence	1	1	03JUL08A	18AUG08A	100	03JUL08A	18AUG08A																																						
V01622	Erect chain link fence; 460m	38	38	19AUG08A	19SEP08A	100	19AUG08A	19SEP08A																																						
<b>Temporary CLP Power Supply for TBM Operation</b>																																														
01R1DCLP02	Application/approval for temp. CLP Power Supply	200	200	07MAR08A	01AUG08A	100	07MAR08A	01AUG08A																																						
01R1DCLP14	Appoint sub-contractor for design & build TX Rm	67	67	14JUL08A	07NOV08A	100	14JUL08A	07NOV08A																																						
01R1DCLP24	Design for transformer room	24	24	08NOV08A	11MAR09A	100	08NOV08A	11MAR09A																																						
01R1DCLP34	Constuct transformer room	60	60	12MAR09A	14MAY09A	100	12MAR09A	14MAY09A																																						
01R1DCLP44	CLP inspection & defect rectification	14	14	15MAY09A	10JUN09A	100	15MAY09A	10JUN09A																																						
01R1DCLP54	CLP cabling to TX room & commissioning	32	32	11JUN09A	30OCT09A	100	11JUN09A	30OCT09A																																						
01R1DCLP74	CLPE cabling from TX room to 24mPD platform	18	18	28OCT09A	17NOV09A	100	28OCT09A	17NOV09A																																						
<b>VO#25; Revised Fencig Details at O-1 Next to GVT</b>																																														
V025-02	Receive VO16 for revised details next to GVT	0	0		17SEP08A	100		17SEP08A																																						
V025-12	Preparation works	24	24	22JAN09A	07FEB09A	100	22JAN09A	07FEB09A																																						
V025-22	Erect proposed transperant hoarding	4	4	09FEB09A	02MAR09A	100	09FEB09A	02MAR09A																																						
V055-02	Receive VO#55 in lieu of VO#25	0	0		21JAN09A	100		21JAN09A																																						
<b>16R1DO0110; TTA &amp; Excavation</b>																																														
01R1DO0102	Obtain TTA (ingress & egress) approval	0	0		18APR08A	100		18APR08A																																						
01R1DO0103	Implment TTA for diverting footpath	1	1	19APR08A	19APR08A	100	19APR08A	19APR08A																																						
01R1DO0104	Obtain excavation permit	0	0		29MAY08A	100		29MAY08A																																						
01R1DO0112	Erect catch fencing	10	10	26MAY08A	02JUL08A	100	26MAY08A	02JUL08A																																						
01R1DO0114	Site establishment	30	30	21APR08A	15JUL08A	100	21APR08A	15JUL08A																																						
01R1DO0116	Site clearance	30	30	21APR08A	05SEP08A	100	21APR08A	05SEP08A																																						
01R1DO0118	Install remote contorl CCTV as per ER 4.4.10	12	12	28OCT08A	10NOV08A	100	28OCT08A	10NOV08A																																						
16R1DO0110	Tree inspection & report	7	7	13MAR08A	28MAR08A	100	13MAR08A	28MAR08A																																						
<b>Form Temporary Access/Tree Felling</b>																																														
<b>Works Suspension Due to Obstruct. from Villagers</b>																																														
WSO02	Works suspension due to obstruct. frm villagers	24	24	19JUL08A	10AUG08A	100	19JUL08A	10AUG08A																																						
<b>10R1DO0202; Form Temp. Access Road</b>																																														
10R1DO0202	Form temp. access road from +14mPD to +69mPD	158*	158*	19JUN08A	24DEC08A	100	19JUN08A	24DEC08A																																						
10R1DOAR04	Const. temp. steel decking over exist Outfall W	11	11	26AUG08A	06SEP08A	100	26AUG08A	06SEP08A																																						
10R1DOAR08	Form temp. access road from 14mPD to 28mPD	12	12	19JUN08A	18JUL08A	100	19JUN08A	18JUL08A																																						
10R1DOAR12	Preparation works for transplanting T160	53	53	11AUG08A	25OCT08A	100	11AUG08A	25OCT08A																																						
10R1DOAR42	Mobilze & set up crane for tree transplant	1	1	27OCT08A	27OCT08A	100	27OCT08A	27OCT08A																																						
10R1DOAR44	Crown pruning for T160	2	2	28OCT08A	29OCT08A	100	28OCT08A	29OCT08A																																						



ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012												2013												2014												2015											
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A															
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95															
<b>Slope Cut &amp; TBM Access Road; +24 to +14mPD</b>																																																									
10R1DO230	+24 to +14mPD	252*	252*	08JUN09A	13APR10A	100	08JUN09A	13APR10A																																																	
10R1DO240	Relocate sedimentation tank	0	0		06JUN09A	100		06JUN09A																																																	
10R1DO250	Form access for big breaker	12	12	08JUN09A	20JUN09A	100	08JUN09A	20JUN09A																																																	
10R1DO260	Mobilization of big breaker	0	0		20JUN09A	100		20JUN09A																																																	
10R1DO270	Form new TBM access western section	40	40	08SEP09A	19NOV09A	100	08SEP09A	19NOV09A																																																	
10R1DO272	Form new TBM access eastern section (bend)	32	32	09NOV09A	23DEC09A	100	09NOV09A	23DEC09A																																																	
10R1DO274	From TBM access remaining section incl. paving	18	18	09DEC09A	16JAN10A	100	09DEC09A	16JAN10A																																																	
10R1DO280	Demobilize 300T mobile crane	0	0		10MAR10A	100		10MAR10A																																																	
10R1DO290	Demolish masonry & ret. wall at +14mPD	45	45	20JUL09A	13APR10A	100	20JUL09A	13APR10A																																																	
<b>TBM Assembly Area at +24mPD</b>																																																									
10R1DO185	Construct drainage & slab at west	6	6	24NOV09A	30NOV09A	100	24NOV09A	30NOV09A																																																	
10R1DO195	Construct drainage & slab at east & middle	12	12	25JAN10A	20FEB10A	100	25JAN10A	20FEB10A																																																	
3AL1DO0314	Commence TBM initial assembly	0	0	22FEB10A		100	22FEB10A																																																		
<b>Tower Crane</b>																																																									
3AL1DO2005	Foundation	40	40	28DEC09A	25FEB10A	100	28DEC09A	25FEB10A																																																	
3AL1DO2010	Erection	3	3	26FEB10A	01MAR10A	100	26FEB10A	01MAR10A																																																	
3AL1DO2015	Test & commissioning	1	1	01MAR10A	02MAR10A	100	01MAR10A	02MAR10A																																																	
<b>TBM Platform</b>																																																									
3AL1DO2505	Pre-fabrication	40	40	18JUN09A	04NOV09A	100	18JUN09A	04NOV09A																																																	
3AL1DO2515	Foundation	24	24	20NOV09A	24DEC09A	100	20NOV09A	24DEC09A																																																	
3AL1DO2525	Erect steel framework	18	18	28DEC09A	18FEB10A	100	28DEC09A	18FEB10A																																																	
3AL1DO2535	Install platform	9	9	20JAN10A	23APR10A	100	20JAN10A	23APR10A																																																	
3AL1DO2545	ICE certification	3	3	19FEB10A	19FEB10A	100	19FEB10A	19FEB10A																																																	
<b>Noise Enclosure</b>																																																									
3AL1DO3005	Pre-fabrication	42	42	22JUN09A	27OCT09A	100	22JUN09A	27OCT09A																																																	
3AL1DO3015	Foundation	12	12	21OCT09A	17NOV09A	100	21OCT09A	17NOV09A																																																	
3AL1DO3025	Erect steel framework	18	18	01DEC09A	10FEB10A	100	01DEC09A	10FEB10A																																																	
3AL1DO3035	Cladding	22	22	12MAY10A	27SEP10A	100	12MAY10A	27SEP10A																																																	
3AL1DO3045		1	0	21OCT09A	27SEP10A	100																																																			
3AL1FT0802	Apply to EPD for CNP for 24 hrs. tunnel work	11	11	19OCT10A	25OCT10A	100	19OCT10A	25OCT10A																																																	
3AL1FT0804	EPD process/approve CNP application	12	12	20OCT10A	29NOV10A	100	20OCT10A	29NOV10A																																																	
3AL1FT0812		1	0	19OCT10A	29NOV10A	100																																																			
<b>105 Ton Gantry Crane</b>																																																									
3AL1DO3505	Manufacture	99	99	29MAY09A	03SEP09A	100	29MAY09A	03SEP09A																																																	
3AL1DO3515	Shipping to Hong Kong	6	6	14SEP09A	21SEP09A	100	14SEP09A	21SEP09A																																																	
3AL1DO3525	Assembly	8	8	29DEC09A	23JAN10A	100	29DEC09A	23JAN10A																																																	
3AL1DO3535	Install rails	4	4	05JAN10A	12FEB10A	100	05JAN10A	12FEB10A																																																	
3AL1DO3545	Test & commission	3	3	17FEB10A	19FEB10A	100	17FEB10A	19FEB10A																																																	
3AL1DO3555	Receive initial segments and stock	6	6	06MAR10A	27MAR10A	100	06MAR10A	27MAR10A																																																	
<b>Muck Hopper</b>																																																									
3AL1DO4005	Pre-fabrication	75	75	22JUN09A	13MAR10A	100	22JUN09A	13MAR10A																																																	
3AL1DO4015	Foundation incl. piles for steel platform	31	31	15MAR10A	25MAY10A	100	15MAR10A	25MAY10A																																																	



ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012				2013				2014				2015																														
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A										
<b>Miscellaneous</b>																																																				
3AL1DO8502	Install transformer & harmonic filter	2	2	07JUN10A	10JUL10A	100	07JUN10A	10JUL10A																																												
3AL1DO8512	Remove invert segments	2	2	24JUL10A	06AUG10A	100	24JUL10A	06AUG10A																																												
3AL1DO8522	Make good slab	3	3	06AUG10A	07AUG10A	100	06AUG10A	07AUG10A																																												
3AL1DO8532	Install rail switch	1	1	23AUG10A	24AUG10A	100	23AUG10A	24AUG10A																																												
<b>VO # 49 &amp; 53; Additional Drainage &amp; Stairway</b>																																																				
VO-04910	Received Variation orders	0	0		26FEB09A	100		26FEB09A																																												
VO-04920	Preparation works for varied works	14	14	27FEB09A	14MAR09A	100	27FEB09A	14MAR09A																																												
VO-04930	Construct u-channel & stairway; +71mPD to +55mPD	60	60	16MAR09A	29MAY09A	100	16MAR09A	29MAY09A																																												
VO-04940	Construct u-channel & stairway; +55mPD to +47mPD	27	27	05JUN09A	07JUL09A	100	05JUN09A	07JUL09A																																												
VO-04950	Construct u-channel & stairway; +47mPD to +41mPD	40	40	08JUL09A	08AUG09A	100	08JUL09A	08AUG09A																																												
VO-04960	Construct u-channel & stairway at middle portion	60	60	01NOV12*	12JAN13	0	30MAR12	14JUN12	-365																																											
<b>VO #88/#094/#103; Revised Slope Design</b>																																																				
VO-088000	Received VO #088	0	0		27MAY09A	100		27MAY09A																																												
VO-088005	Excavate from 38.5mPD to 36.5mPD	6	6	29MAY09A	04JUN09A	100	29MAY09A	04JUN09A																																												
VO-088010	Procure and prepare materials	9	9	29MAY09A	08JUN09A	100	29MAY09A	08JUN09A																																												
VO-088015	SOR confirm soil nails location	2	2	05JUN09A	06JUN09A	100	05JUN09A	06JUN09A																																												
VO-088020	Drill/install/grout soil nails; rows AA-AB	7	7	09JUN09A	16JUN09A	100	09JUN09A	16JUN09A																																												
VO-088025	Install wire mesh & shotcrete 150mm	3	3	17JUN09A	19JUN09A	100	17JUN09A	19JUN09A																																												
VO-088030	Excavate from +36.5 mPD to 34.5mPD	6	6	20JUN09A	26JUN09A	100	20JUN09A	26JUN09A																																												
VO-088035	SOR confirm soil nails location	2	2	27JUN09A	29JUN09A	100	27JUN09A	29JUN09A																																												
VO-088040	Drill/install/grout soil nails; rows AC-AD	7	7	30JUN09A	08JUL09A	100	30JUN09A	08JUL09A																																												
VO-088045	Install wire mesh & shotcrete 150mm	3	3	09JUL09A	11JUL09A	100	09JUL09A	11JUL09A																																												
VO-088050	Excavate from +34.5 mPD to 32.5mPD	6	6	13JUL09A	18JUL09A	100	13JUL09A	18JUL09A																																												
VO-088055	SOR confirm soil nails location	2	2	20JUL09A	21JUL09A	100	20JUL09A	21JUL09A																																												
VO-088060	Drill/install/grout soil nails; rows AE-AF	7	7	22JUL09A	29JUL09A	100	22JUL09A	29JUL09A																																												
VO-088065	Install wire mesh & shotcrete 150mm	3	3	30JUL09A	01AUG09A	100	30JUL09A	01AUG09A																																												
VO-088070	Excavate from +34.5 mPD to 32.5mPD	6	6	03AUG09A	18AUG09A	100	03AUG09A	18AUG09A																																												
VO-088075	SOR confirm soil nails location	2	2	17AUG09A	18AUG09A	100	17AUG09A	18AUG09A																																												
VO-088080	Drill/install/grout soil nails; row AG	5	5	19AUG09A	24AUG09A	100	19AUG09A	24AUG09A																																												
VO-088085	Install wire mesh & shotcrete 150mm	3	3	25AUG09A	28AUG09A	100	25AUG09A	28AUG09A																																												
VO-10302	Drill & install rock dowels below +30 to 24mPD	6	6	06OCT09A	19NOV09A	100	06OCT09A	19NOV09A																																												
<b>Instruction from SOR/VO#093 Add. Noise Barriers</b>																																																				
SORI-10	Suspension of rock drilling & breaking	1	1	20JUN09A	20JUN09A	100	20JUN09A	20JUN09A																																												
SORI-20	Erection/relocation of noise barriers	30	30	22JUN09A	10NOV09A	100	22JUN09A	10NOV09A																																												
<b>Construct Spiral Ramp</b>																																																				
<b>ELS &amp; Excavation for Spiral Ramp</b>																																																				
10R1DELS02	Install pipe piles/slope trim & protection works	104	104	01JUN10A	04OCT10A	100	01JUN10A	04OCT10A																																												
10R1DELS12	Pre-drilling for rock breaking & splitting	26	26	20AUG10A	18SEP10A	100	20AUG10A	18SEP10A																																												
10R1DELS22	Excavate to +13.5mPD & construct capping beam	24	24	20SEP10A	26OCT10A	100	20SEP10A	26OCT10A																																												
10R1DELS32	Excavate/rock dowels/ring beam/shotcrete; 11.5mPD	30	30	27OCT10A	06DEC10A	100	27OCT10A	06DEC10A																																												
10R1DELS42	Excavate/rock dowels/ring beam/shotcrete; 9.5mPD	33	33	07DEC10A	13JAN11A	100	07DEC10A	13JAN11A																																												
10R1DELS52	Excavate/rock dowels/ring beam/shotcrete; 7.5mPD	37	37	14JAN11A	01MAR11A	100	14JAN11A	01MAR11A																																												



ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012					2013					2014					2015																	
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95
10R1DOD440	Construct base for L-shaped retaining wall	14	14	02SEP11A	22SEP11A	100	02SEP11A	22SEP11A																																		
10R1DOD442	Reinst. sewer pipe/modify supports to watermain	12	12	17OCT11A	27OCT11A	100	17OCT11A	27OCT11A																																		
10R1DOD444	Construct wall for L-shaped retaining wall	23	23	12SEP11A	22OCT11A	100	12SEP11A	22OCT11A																																		
10R1DOD450	Backfill to top & remove temp. supports	24	24	07OCT11A	30NOV11A	100	07OCT11A	30NOV11A																																		
10R1DOD460	Road works	12	12	01DEC11A	19DEC11A	100	01DEC11A	19DEC11A																																		
10R1DOD470	Re-open fast lane of E/B C'way	1	1	21DEC11A	21DEC11A	100	21DEC11A	21DEC11A																																		
<b>Open Channel Between Box Culvert &amp; Seawall; East</b>																																										
10R1DOE005	Formation & blinding	6	6	05SEP11A	15SEP11A	100	05SEP11A	15SEP11A																																		
10R1DOE015	Base inside Arch Bridge	7	7	15SEP11A	03OCT11A	100	15SEP11A	03OCT11A																																		
10R1DOE025	Walls inside Arch Bridge	20	20	06OCT11A	08DEC11A	100	06OCT11A	08DEC11A																																		
10R1DOE030	Delivery of formliner at site	0	0		04OCT11A	100		04OCT11A																																		
10R1DOE035	Coping at East end with formlier	12	12	10OCT11A	24OCT11A	100	10OCT11A	24OCT11A																																		
10R1DOE045	Base of T Shapped Wall	7	7	27OCT11A	02NOV11A	100	27OCT11A	02NOV11A																																		
10R1DOE055	Wall of T Shapped Wall with formliner	10	10	03NOV11A	09NOV11A	100	03NOV11A	09NOV11A																																		
10R1DOE065	Base outside Arch Bridge	7	7	10NOV11A	15NOV11A	100	10NOV11A	15NOV11A																																		
10R1DOE075	Wall outside Arch Bridge with formliner	10	10	16NOV11A	23NOV11A	100	16NOV11A	23NOV11A																																		
10R1DOE085	Reinstage rock armour	24	24	28NOV11A	09JAN12A	100	28NOV11A	09JAN12A																																		
<b>Open Channel Between Box Culvert &amp; Seawall; West</b>																																										
10R1DOW005	Formation & blinding	6	6	12SEP11A	21SEP11A	100	12SEP11A	21SEP11A																																		
10R1DOW015	Base inside Arch Bridge	7	7	04OCT11A	11OCT11A	100	04OCT11A	11OCT11A																																		
10R1DOW025	Walls inside Arch Bridge	20	20	18OCT11A	28NOV11A	100	18OCT11A	28NOV11A																																		
10R1DOW035	Coping at West end with formliner	12	12	25OCT11A	27OCT11A	100	25OCT11A	27OCT11A																																		
10R1DOW045	Base of T Shapped Wall	7	7	02NOV11A	09NOV11A	100	02NOV11A	09NOV11A																																		
10R1DOW055	Wall of T Shapped Wall with formliner	10	10	10NOV11A	17NOV11A	100	10NOV11A	17NOV11A																																		
10R1DOW065	Base outside Arch Bridge	7	7	21NOV11A	25NOV11A	100	21NOV11A	25NOV11A																																		
10R1DOW075	Wall outside Arch Bridge with formliner	10	10	26NOV11A	30NOV11A	100	26NOV11A	30NOV11A																																		
10R1DOW085	Reinstage rock armour	50	50	30JAN12A	20MAR12A	100	30JAN12A	24MAR12																																		
<b>Coping &amp; Baffle Walls</b>																																										
10R1DOM005	Seawall coping with formliner; 9 bays	18	18	28OCT11A	21NOV11A	100	28OCT11A	21NOV11A																																		
10R1DOM015	Type G baffle walls with formliner; 16#	16	16	05DEC11A	04FEB12A	100	05DEC11A	04FEB12A																																		
<b>Vehicular Access/Upper Box Culvert/Cascade</b>																																										
<b>Stage 2 TTA; Upper B/C/Lower Cascade/V. Access</b>																																										
10ELS002	TBM advance to Ch. 0.00	0	0		28FEB12A	100		28FEB12																																		
10ELS012	Removel of Muck Hopper	24	24	01MAR12A	28MAR12A	100	01MAR12	28MAR12																																		
10ELS014	Trial pits/identify utilities/elevated footpath	64	64	22DEC11A	27MAR12A	100	22DEC11A	12MAR12																																		
10ELS022	Install 27# pipe piles	34	34	09JAN12A	20FEB12A	100	09JAN12A	20FEB12A																																		
10ELS032	Install remaining 15# pipe piles	24	24	29MAR12A	25APR12A	100	29MAR12	02MAY12																																		
10R1DO0706	Excavate & temp. support to services incl. V. A.	135	135	29MAR12A	13SEP12	89	29MAR12	11SEP12	-606																																	
10R1DO0707	Construct base slab; 690m3 (2 pours)	13	13	12NOV12	26NOV12	0	12SEP12	26SEP12	-606																																	
10R1DO0708	Construct step 1; 403m3	10	10	27NOV12	07DEC12	0	27SEP12	09OCT12	-606																																	
10R1DO0709	Construct step 2 & 3; 362m3	10	10	08DEC12	19DEC12	0	10OCT12	20OCT12	-606																																	
10R1DO0710	Construct type F baffle walls; 8#	20	20	27NOV12	19DEC12	0	27SEP12	20OCT12	-527																																	
10R1DO0712	Construct walls, roof & upstand; 860m3 (4 pours)	40	40	20DEC12	07FEB13	0	22OCT12	07DEC12	-527																																	



ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012				2013				2014				2015																				
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95
10R1DO0716	Backfill include removal of king posts	24	24	08FEB13	11MAR13	0	08DEC12	08JAN13	-527																																	
10R1DO0726	Road paving & reinstate footpath	12	12	16OCT13	29OCT13	0	08APR13	20APR13	-606																																	
10R1DO0728	Re-open slow lane of E/B C'way	1	1	30OCT13	30OCT13	0	22APR13	22APR13	-606																																	
10R1DO0736	Additional ELS & key excavation	48	0	14SEP12	10NOV12	0			-606																																	
PVO-W-10	Modification of existing Outfall "W"	48	0	26FEB13	26APR13	0			-527																																	
<b>Construction of Vehicular Access</b>																																										
10R1DO0407	Complete excavation with open cut/blinding	0	0		13SEP12	0		11SEP12	-440																																	
10R1DO0408	Construct base	8	8	14SEP12	22SEP12	0	12SEP12	20SEP12	-440																																	
10R1DO0410	Construct walls	10	10	24SEP12	05OCT12	0	21SEP12	03OCT12	-440																																	
10R1DO0412	Construct roof	16	16	06OCT12	25OCT12	0	04OCT12	22OCT12	-440																																	
<b>Construction of Upper Cascade; Bays 16-21</b>																																										
10R1DO0730	Construct base (1682m <sup>3</sup> ); (6x7)/2=21 days	21	21	20DEC12	16JAN13	0	15NOV12	08DEC12	-606																																	
VO-245-200	Construct walls; 15 pours	60	0	17JAN13	03APR13	0			-606																																	
VODLNDAD60	Construct roof & planter wall; 6 pours	98	0	05APR13	01AUG13	0			-606																																	
<b>Reinstate Slope at West of Spiral Ramp</b>																																										
10R1DOSW10	Removal of Tower Crane	4	4	02AUG13	06AUG13	0	19FEB13	22FEB13	-606																																	
10R1DOSW20	Excavate & construct mass conc. walls	18	18	07AUG13	27AUG13	0	23FEB13	15MAR13	-606																																	
10R1DOSW30	Slope reinstatement & drainage works	21	21	28AUG13	21SEP13	0	16MAR13	13APR13	-606																																	
VOADIS10	Additional Irrigation Sys Pump House	24	0	23SEP13	22OCT13	0			-606																																	
<b>Permanent Works at +24mPD</b>																																										
<b>Removal of TBM Services &amp; Excavation at +24mPD</b>																																										
10R1DO0600	Remove TBM services from tunnel; 24 hrs works	24	24	02MAR12A	30APR12A	100	02MAR12	29MAR12																																		
10R1DO0601	Remove TBM services outside tunnel; day time	44	44	02MAR12A	09JUN12A	100	02MAR12	26APR12																																		
10R1DO0602	Excavate tapered channel inside Noise Enclosure	25	25	18APR12A	16JUN12A	100	30MAR12	04MAY12																																		
10R1DO0603	Excavate tapered channel outside Noise Enclosure	32	32	21MAY12A	10JUL12A	100	05MAY12	11JUN12																																		
<b>Construction of Buttress Wall (VO#233)</b>																																										
VO-233-005	Receive VO#233	0	0	19APR12A		100																																				
VO-233-010	Excavation/Formation/Blinding	9	0	14MAY12A	23MAY12A	100																																				
VO-233-015	Bay B, 1st pour; +23.8mPD~+27.0mPD	9	0	24MAY12A	02JUN12A	100																																				
VO-233-020	Bay B, 2nd pour; +27mPD~+31mPD	11	0	04JUN12A	15JUN12A	100																																				
VO-233-025	Bay B, 3rd pour; +31.0mPD~+35.0mPD	13	0	26JUN12A	11JUL12A	100																																				
VO-233-030	Bay B, 4th pour; +35.0mPD~+39.0mPD	20	0	12JUL12A	03AUG12A	100																																				
VO-233-035	Bay B, Upper planter wall	9	0	28SEP12	09OCT12	0			-546																																	
VO-233-040	Bay A, 1st pour; +23.8mPD~+27.0mPD	7	0	16JUN12A	25JUN12A	100																																				
VO-233-045	Bay A, 2nd pour; +27mPD~+31mPD	15	0	10AUG12A	27AUG12A	100																																				
VO-233-050	Bay A, 3rd pour; +31.0mPD~+35.0mPD	9	0	28AUG12	06SEP12	0			-546																																	
VO-233-055	Bay A, 4th pour; +35.0mPD~+39.0mPD	9	0	07SEP12	17SEP12	0			-546																																	
VO-233-060	Bay A, Upper planter wall	9	0	18SEP12	27SEP12	0			-546																																	
VO-233-065	Bay C, 1st pour; +23.8mPD~+27.0mPD	9	0	10OCT12	19OCT12	0			-546																																	
VO-233-070	Bay C, 2nd pour; +27.0mPD~+31.0mPD	9	0	20OCT12	31OCT12	0			-546																																	
VO-233-075	Bay C, 3rd pour; +31.0mPD~+35.0mPD	9	0	01NOV12	10NOV12	0			-546																																	
VO-233-085	Bay C, 4th pour; +35.0mPD~+39.0mPD	9	0	12NOV12	21NOV12	0			-546																																	
VO-233-090	Bay C, Upper planter wall	9	0	22NOV12	01DEC12	0			-546																																	

ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012				2013				2014				2015																			
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94
<b>Construction of Tapered Channel (VO#245)</b>																																									
10R1DO0644	Install penstock & testing	39	39	02FEB13	22MAR13	0	15NOV12	02JAN13	-501																																
VO-245-005	Receive VO#245	0	0	19APR12A		100																																			
VO-245-010	Bay B1; Blinding & survey setting out	2	0	23MAY12A	24MAY12A	100																																			
VO-245-015	Bay B1; Base slab	14	0	25MAY12A	12JUN12A	100																																			
VO-245-020	Bay B1; Wall B1A	15	0	13JUN12A	10JUL12A	100																																			
VO-245-025	Bay B1; Wall B1B	15	0	11JUL12A	25JUL12A	100																																			
VO-245-030	Bay B1; Wall B1C	15	0	26JUL12A	13AUG12A	100																																			
VO-245-035	Bay B1; Wall B1D	15	0	14AUG12A	25AUG12A	100																																			
VO-245-040	Bay B2A; Blinding & survey setting out	2	0	16JUN12A	16JUN12A	100																																			
VO-245-045	Bay B2A; Base slab	10	0	19JUN12A	29JUN12A	100																																			
VO-245-060	Bay B2B; Blinding & survey setting out	2	0	25JUN12A	27JUN12A	100																																			
VO-245-065	Bay B2B; Base slab	10	0	28JUN12A	09JUL12A	100																																			
VO-245-080	Bay B2C; Blinding & survey setting out	2	0	11JUL12A	20JUL12A	100																																			
VO-245-085	Bay B2C; Base slab	10	0	13JUL12A	31JUL12A	100																																			
VO-245-090	Walls for Bay 2A, 2B and 2C	56	0	30JUN12A	04SEP12	87			-558																																
VO-245-105	Baffle walls (28#)	25	0	25AUG12A	22SEP12	8			-558																																
VO-245-115	Columns (12#)	25	0	01SEP12	29SEP12	0			-558																																
VODLNDAD10	Construct additional landscap deck	80	0	12SEP12	15DEC12	0			-558																																
<b>Platform at East of Tappered Channel</b>																																									
10R1DO0P10	Formation	8	8	05SEP12	13SEP12	0	20SEP12	28SEP12	-480																																
10R1DO0P20	Const. slope toe planter wall/surface drainage	28	28	17DEC12	21JAN13	0	29SEP12	02NOV12	-558																																
10R1DO0P30	Lay sub-base & construct slab	10	10	22JAN13	01FEB13	0	03NOV12	14NOV12	-558																																
VOADT-10	Additional Trellis	96	0	02FEB13	04JUN13	0			-558																																
<b>Reinstate Slope at North &amp; East of Spiral Ramp</b>																																									
10R1DO0E10	Prepare slope reinstatement report	49	49	20JUN11A	31MAY12A	100	20JUN11A	09MAR12																																	
10R1DO0E30	Obtain consent from SOR & GEO	170	170	08SEP11A	14JUL12A	100	08SEP11A	09MAY12																																	
10R1DO0E35	CLP disconnect power to TR	18	0	28AUG12	17SEP12	0			-557																																
10R1DO0E40	Demolish transformer room	18	18	18SEP12	09OCT12	0	25APR12	17MAY12	-557																																
10R1DO0E50	Construct ret. wall at entrance of Spiral Ramp	12	12	10OCT12	24OCT12	0	18MAY12	31MAY12	-557																																
10R1DO0E60	Reinstate slope; +14mPD to +21mPD	24	24	25OCT12	21NOV12	0	01JUN12	29JUN12	-557																																
10R1DO0E70	Reinstate slope; +21mPD to +28mPD	48	48	22NOV12	19JAN13	0	30JUN12	25AUG12	-557																																
<b>Seabed Protection Works</b>																																									
<b>Preliminary Works As Per VO#061</b>																																									
10R1DO0502	Site possession of Portion E-650d of DOC	0	0	09JUL09A		100	09JUL09A																																		
VO061-002	Receive VO # 061	0	0		30JUN09A	100		30JUN09A																																	
VO061-004	Appoint Independent Hydrographic Surveyor	60	60	02JUL09A	26SEP09A	100	02JUL09A	26SEP09A																																	
VO061-006	Carry out sounding survey	6	6	02OCT09A	10OCT09A	100	02OCT09A	10OCT09A																																	
VO061-008	Prepare/submit drwgs./report of sounding survey	6	6	04NOV09A	03NOV09A	100	04NOV09A	03NOV09A																																	
VO061-010	SOR approves drwgs./report of sounding survey	6	6	04NOV09A	10NOV09A	100	04NOV09A	10NOV09A																																	
VO061-012	SOR issue Supplm. Environmental Review Report	30	30	02JUL09A	05OCT09A	100	02JUL09A	05OCT09A																																	
VO061-014	Apply for Variation to FEP	6	6	05OCT09A	05OCT09A	100	05OCT09A	05OCT09A																																	
VO061-016	EPD review/issue FEP	30	30	06OCT09A	28OCT09A	100	06OCT09A	28OCT09A																																	





ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012			2013					2014					2015																		
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
VO-125G10	Fenceing/Hoarding erection	50	50	05JAN10A	01MAR10A	100	05JAN10A	01MAR10A																																	
<b>G.I. Works (VO#126)</b>																																									
VO-126G05	Slope stripping for RS-3	14	14	09DEC09A	24DEC09A	100	09DEC09A	24DEC09A																																	
VO-126G10	Timber platform for predrilling works	12	12	15JAN10A	20JAN10A	100	15JAN10A	20JAN10A																																	
VO-126G15	Predrilling for H-piling works & soil nailing	36	36	20JAN10A	04MAR10A	100	20JAN10A	04MAR10A																																	
VO-126G20	Submission of drilling report	14	14	18FEB10A	18FEB10A	100	18FEB10A	18FEB10A																																	
<b>Tree Felling/Transplanting Works (VO#126)</b>																																									
VO-126T05	Tree survey & report submission	14	14	16DEC09A	04JAN10A	100	16DEC09A	04JAN10A																																	
VO-126T15	Obtain tree felling permit	105	105	05JAN10A	15MAY10A	100	05JAN10A	15MAY10A																																	
VO-126T25	Tree felling	24	24	14JUN10A	12OCT10A	100	14JUN10A	12OCT10A																																	
<b>Soil Nailing Works (VO#126)</b>																																									
<b>Soil Nailing Works at Area A</b>																																									
VO-126S05	Erect wokring platform & mobilization	8	8	19MAR10A	30MAR10A	100	19MAR10A	30MAR10A																																	
VO-126S10	Test nails	8	8	01APR04A	17APR04A	100	01APR04A	17APR04A																																	
VO-126S15	Permanent soil nails 64#	30	30	19APR10A	13MAY10A	100	19APR10A	13MAY10A																																	
VO-126S20	Soil nail heads	20	20	14MAY10A	01JUN10A	100	14MAY10A	01JUN10A																																	
VO-126S25	Removal of platform	7	7	02JUN10A	09JUN10A	100	02JUN10A	09JUN10A																																	
<b>Soil Nailing Works at Area B</b>																																									
VO-126S35	Erect wokring platform & mobilization	8	8	19MAR10A	30MAR10A	100	19MAR10A	30MAR10A																																	
VO-126S40	Test nails	8	8	01APR04A	17APR04A	100	01APR04A	17APR04A																																	
VO-126S45	Permanent soil nails 19#	10	10	19APR10A	13MAY10A	100	19APR10A	13MAY10A																																	
VO-126S50	Soil nail heads	12	12	14MAY10A	01JUN10A	100	14MAY10A	01JUN10A																																	
VO-126S55	Removal of platform	7	7	02JUN10A	09JUN10A	100	02JUN10A	09JUN10A																																	
<b>Piling Works (VO#0126)</b>																																									
<b>Piling Platform</b>																																									
VO-126P05	Obtain SO's consent for temp. works design	0	0		23JUN10A	100		23JUN10A																																	
VO-126P20	Platform for mini piling	16	16	11JUN10A	30JUN10A	100	11JUN10A	30JUN10A																																	
VO-126P30	Mobilization & set up for mini piling	3	3	02JUL10A	05JUL10A	100	02JUL10A	05JUL10A																																	
VO-126P35	Mini piling & pile caps construction	104	104	06JUL10A	06NOV10A	100	06JUL10A	06NOV10A																																	
VO-126P37	Erect steel platform for H-piling	47	47	08NOV10A	04JAN11A	100	08NOV10A	04JAN11A																																	
VO-126P39	Remove steel platform; grid 2-4	5	5	30MAY11A	03JUN11A	100	30MAY11A	03JUN11A																																	
VO-126P41	Remove steel platform; grid 4-6	3	3	20JUN11A	22JUN11A	100	20JUN11A	22JUN11A																																	
VO-126P43	Remove steel platform; grid 6-10	9	9	28NOV11A	03DEC11A	100	28NOV11A	03DEC11A																																	
VO-126P44	Remove steel platform; grid 10-14	5	5	03JUN11A	09JUN11A	100	03JUN11A	09JUN11A																																	
<b>H-Piling Works</b>																																									
VO-126P45	Mibilization & set up for H-piling	18	18	05JAN11A	25JAN11A	100	05JAN11A	25JAN11A																																	
VO-126P50	H-piling types 1 & 2; 38 nos.	93	93	26JAN11A	23MAY11A	100	26JAN11A	23MAY11A																																	
VO-126P55	Demobilize piling rig	5	5	24MAY11A	28MAY11A	100	24MAY11A	28MAY11A																																	
<b>Skin Wall</b>																																									
VO-126P60	Excavate; Bays 1, 5 & 6	52	52	10JUN11A	20AUG11A	100	10JUN11A	20AUG11A																																	
VO-126P65	Construct skin wall; Bays 1, 5 & 6	27	27	15JUL11A	07SEP11A	100	15JUL11A	07SEP11A																																	
VO-126P70	Construct capping beam; Bays 1, 5 & 6	18	18	27OCT11A	23NOV11A	100	27OCT11A	23NOV11A																																	

ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012			2013					2014					2015																			
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
										63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95
VO-126P75	Excavate; Bays 2, 3 & 4	30	30	05DEC11A	21JAN12A	100	05DEC11A	21JAN12A																																		
VO-126P80	Construct skin wall; Bays 2, 3 & 4	24	24	21JAN12A	18FEB12A	100	21JAN12A	18FEB12A																																		
VO-126P85	Construct capping beam; Bays 2, 3 & 4	18	18	10APR12A	05MAY12A	100	18APR12	10MAY12																																		
<b>Drainage Improvement Works (VO#128)</b>																																										
<b>Pipe Jacking Between SM1 &amp; SM2</b>																																										
15R6GG0301	Obtain approval of ELS design package incl MS	0	0		04JUN10A	100		04JUN10A																																		
15R6GG0302	Install ELS & construct shaft for pipe jacking	51	51	08APR10A	08JUN10A	100	08APR10A	08JUN10A																																		
15R6GG0303	Mobilization & set up	12	12	09JUN10A	23JUN10A	100	09JUN10A	23JUN10A																																		
15R6GG0304	Pipe jacking	320	320	24JUN10A	30JUL11A	100	24JUN10A	30JUL11A																																		
15R6GG0314	Construct receiving shaft	24	24	06JUN11A	05JUL11A	100	06JUN11A	05JUL11A																																		
15R6GG0324	Demobilization	6	6	01AUG11A	06AUG11A	100	01AUG11A	06AUG11A																																		
<b>1.5m dia. Drainage between SM2 &amp; CP2</b>																																										
15R6GG0200	Excavate existing tow wall & formation for pipe	18	18	10AUG11A	10SEP11A	100	10AUG11A	10SEP11A																																		
15R6GG0205	Construct SM2 & CP2	18	18	13AUG11A	28OCT11A	100	13AUG11A	28OCT11A																																		
15R6GG0210	Construct 300UC along 1.5m dia. drainage (~12m)	12	12	27AUG11A	31OCT11A	100	27AUG11A	31OCT11A																																		
15R6GG0215	Construct 1.5m dia. drainage with CS (~12m)	12	12	12SEP11A	14OCT11A	100	12SEP11A	14OCT11A																																		
15R6GG0220	Construct 1.5m dia. drainage with CS (~20m)	18	18	14MAR12A	10APR12A	100	09MAR12	29MAR12																																		
15R6GG0230	Construct SM3	12	12	02APR12A	24APR12A	100	30MAR12	17APR12																																		
15R6GG0240	Construct 300UC & install/certify hoisting syst.	16	16	20FEB12A	08MAR12A	100	20FEB12A	08MAR12																																		
<b>750UC, 750SC &amp; CP1 at Area B</b>																																										
15R6GG0340	Obtain TTA scheme approval from SOR	30	30	01DEC09A	26MAR10A	100	01DEC09A	26MAR10A																																		
15R6GG0345	Implement TTA	1	1	14FEB11A	14FEB11A	100	14FEB11A	14FEB11A																																		
15R6GG0350	Construct 750 UC, SC & CP1	72	72	20DEC10A	19MAR11A	100	20DEC10A	19MAR11A																																		
<b>1.5m dia. Drainage, WS1 &amp; Outlet Structure</b>																																										
15R6GG0355	Construct WS1 at Area A	25	25	10FEB11A	10MAR11A	100	10FEB11A	10MAR11A																																		
15R6GG0385	Construct cross road 750UC at Area A	17	17	08APR11A	30APR11A	100	08APR11A	30APR11A																																		
15R6GG0390	Revised details received	0	0		08JUL11A	100		08JUL11A																																		
15R6GG0395	ELS works and excavation for 1.5m drainage	46	46	09JUL11A	22OCT11A	100	09JUL11A	22OCT11A																																		
15R6GG0405	Strengthen existing masonry wall	18	18	01SEP11A	22OCT11A	100	01SEP11A	22OCT11A																																		
15R6GG0415	Install 1.5m dia. drainage with CS	10	10	22OCT11A	04NOV11A	100	22OCT11A	04NOV11A																																		
15R6GG0425	Backfill & reinstate	12	12	05NOV11A	02DEC11A	100	05NOV11A	02DEC11A																																		
15R6GG0435	Excavate for Outlet (additional)	18	18	03DEC11A	12DEC11A	100	03DEC11A	12DEC11A																																		
15R6GG0445	Construct Outlet (additional)	18	18	13DEC11A	16JAN12A	100	13DEC11A	16JAN12A																																		
15R6GG0455	Steel works	6	6	28MAY12A	31MAY12A	100	30MAR12	10APR12																																		
<b>1.5m SC &amp; Steel Staircase connecting to CP2</b>																																										
15R6GG0500	Excavate for 1.5m stepped channel	30	30	11JUL11A	13AUG11A	100	11JUL11A	13AUG11A																																		
15R6GG0520	Construct 1.5m stepped channel (~14m)	0	0		19SEP11A	100		19SEP11A																																		
15R6GG0522	Receive VO#219	0	0		15SEP11A	100		15SEP11A																																		
15R6GG0530	Install steel staircase (additional)	12	12	19MAY12A	27JUN12A	100	18APR12	03MAY12																																		
15R6GG0532	Excavate additional outlet	12	12	20SEP11A	22OCT11A	100	20SEP11A	22OCT11A																																		
15R6GG0542	Construct additional outlet	12	12	24OCT11A	15NOV11A	100	24OCT11A	15NOV11A																																		
15R6GG0552	Excavate for mass concrete	6	6	16NOV11A	19NOV11A	100	16NOV11A	19NOV11A																																		
15R6GG0562	Construct mass wall	4	4	21NOV11A	25NOV11A	100	21NOV11A	25NOV11A																																		



ID	Activity Description	WP10 Dur	WP09 Dur	WP10 Start	WP10 Finish	% Comp	WP09 Start	WP09 Finish	Total Float	2012				2013				2014				2015																										
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A						
15R6GG0508	15R 4; On completion of 75% of pipejacking	0	0		19MAR11A	100		19MAR11A																																								
15R6GG0510	15R 5; On completion of all pipejacking	0	0		30JUL11A	100		30JUL11A																																								
15R6GG0512	15R 6; On completion of all wks under this CC	0	0		07NOV12	0		14SEP12	857																																							





## Appendix D

---

# Implementation Status of Environmental Mitigation Measures

## IMPLEMENTATION SCHEDULE      October 2012

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
<b>Air Quality</b>					
3.6.1	<p data-bbox="293 384 1218 523"><b>Specific</b> As mentioned in Section 3.5, exceedances of 1-hour and 24-hour average TSP guideline levels have been predicted at most of the ASRs. Hence, mitigation measures are considered necessary in order to suppress the potential dust impact.</p> <p data-bbox="293 528 1218 667">The dust suppression measures set out in the <i>Air Pollution Control (Construction Dust) Regulation</i>, in fact, are more extensive. Therefore, it is expected that with watering the construction site every four times daily together with strict implementation of dust suppression measures as stipulated in the <i>Air Pollution Control (Construction Dust) Regulation</i>, the dust level is expected to be reduced by over 75%.</p> <p data-bbox="293 671 1218 890"><b>General</b> To further ensure compliance with the guideline and AQO limit at the ASRs at all time, it is recommended to implement the <i>Air Pollution Control (Construction Dust) Regulation</i> and include good site practice in the contract clauses to minimize cumulative dust impact. In addition, a comprehensive dust monitoring and audit programme is recommended to ensure proper implementation of the identified mitigation measures. Details of the monitoring and audit requirements are provided in a separate EM&amp;A Manual.</p> <ul data-bbox="293 895 1218 1235" style="list-style-type: none"> <li>• effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building or if a canopy is provided at the first floor level, from the first floor level, up to the highest level of the scaffolding where a scaffolding is erected around the perimeter of a building under construction;</li> <li>• dump truck for material transport should be totally enclosed by impervious sheeting;</li> <li>• any excavated dusty materials or stockpile of dusty materials should be covered entirely by impervious sheeting or sprayed with water so as to maintain the entire surface wet, and recovered or backfilled or reinstated within 24 hours of the excavation or unloading;</li> <li>• stockpile of dusty materials should not extend beyond the pedestrian barriers, fencing or traffic cones;</li> <li>• dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;</li> </ul>	DSD's Contractor	Construction Work Sites	Air Pollution Control (Construction Dust) Regulation	<p data-bbox="1928 384 2096 523">✓</p> <p data-bbox="1928 528 2096 667">✓</p> <p data-bbox="1928 671 2096 890">N/A</p> <p data-bbox="1928 895 2096 1034">✓</p> <p data-bbox="1928 1038 2096 1177">✓</p> <p data-bbox="1928 1182 2096 1235">✓</p>

## Appendix D

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
3.6.1	<ul style="list-style-type: none"> <li>• the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> </ul>	DSD's Contractor	Construction Work Sites	Air Pollution Control (Construction Dust) Regulation	✓
	<ul style="list-style-type: none"> <li>• where a site boundary adjoins a road, street or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length except for a site entrance or exit;</li> </ul>				✓
	<ul style="list-style-type: none"> <li>• every main haul road should be sealed with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet;</li> </ul>				✓
	<ul style="list-style-type: none"> <li>• the portion of road leading only to a construction site that is within 30m of a designated vehicle entrance or exit should be kept clear of dusty materials;</li> </ul>				✓
	<ul style="list-style-type: none"> <li>• stockpile of dusty materials should be either covered entirely by impervious sheeting, placed in an area sheltered on the top and the 3 sides; or sprayed with water so as to maintain the entire surface wet;</li> </ul>				✓
	<ul style="list-style-type: none"> <li>• all dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty material wet;</li> </ul>				✓
	<ul style="list-style-type: none"> <li>• vehicle speed should be limited to 10 kph except on completed access roads;</li> </ul>				✓
	<ul style="list-style-type: none"> <li>• every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites;</li> </ul>				✓
	<ul style="list-style-type: none"> <li>• the load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle; and</li> </ul>				✓
	<ul style="list-style-type: none"> <li>• the working area of excavation should be sprayed with water immediately before, during and immediately after the operations so as to maintain the entire surface wet.</li> </ul>				✓
<b>Noise</b>					
4.6.1	<b>During Construction</b>	DSD's Contractor	Construction Work Sites	PN 2/93 Noise from Construction Activities & EIAO	✓
	Appropriate mitigation measures such as the use of quiet equipment and movable barriers will be developed to ensure that noise can be reduced to acceptable levels without causing programme delays				
	<i>Good Site Practice</i> Good site practice and noise management can significantly reduce the impact of construction site activities on nearby NSRs. The following package of measures should be followed during construction:				
	<ul style="list-style-type: none"> <li>• only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction works;</li> </ul>				
<ul style="list-style-type: none"> <li>• machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> </ul>	✓				

## Appendix D

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
4.6.1	<ul style="list-style-type: none"> <li>● plant known to emit noise strongly in one direction should, where possible, be orientated to direct noise away from the NSRs;</li> </ul>	DSD's Contractor	Construction Work Sites	PN 2/93 Noise from Construction Activities & EIAO	✓
	<ul style="list-style-type: none"> <li>● mobile plant should be sited as far away from NSRs as possible; and</li> </ul>				✓
	<ul style="list-style-type: none"> <li>● material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>				✓
	<i>For Drill and Blast Works</i> <ul style="list-style-type: none"> <li>● Charge mass per delay should be decreased by minimising the number of blastholes firing on each delay.</li> </ul>				N/A
	<ul style="list-style-type: none"> <li>● Smaller blasthole patterns and longer delays should be used between dependent charges.</li> </ul>				N/A
	<ul style="list-style-type: none"> <li>● Times of blasting should be established to suit the situation and firing blasts when neighbours are busy with their daily tasks (and at a regular time such as lunch time).</li> </ul>				N/A
	<i>For TBM Tunnelling</i> <ul style="list-style-type: none"> <li>● For the tunnel excavation, it is anticipated that beyond the initial length (say within 30m), excavation will be carried out well within the tunnel and door should be provided to further minimize the noise nuisance to the nearby receivers.</li> </ul>				N/A
4.6.2	<p><b>During Operation</b></p> <p>Good site practice and noise management can significantly reduce the impact of maintenance activities on nearby NSRs. The following package of measures should be followed during construction</p> <ul style="list-style-type: none"> <li>● only well-maintained plant should be operated on-site;</li> <li>● machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; and</li> <li>● plant known to emit noise strongly in one direction should, where possible, be orientated to direct noise away from the NSRs.</li> </ul>	DSD's Contractor	Project Area	NCO & EIAO	N/A N/A N/A
<b>Water Quality</b>					
5.9.1	<p><b>During Construction</b></p> <p>Mitigation measures and a spill control and response plan have been prepared for works at the intakes and work sites.</p> <p><i>Precautions to be taken at any time of year when rainstorms are likely:</i></p> <ul style="list-style-type: none"> <li>● Temporarily exposed surfaces should be covered e.g. by tarpaulin.</li> <li>● Temporary access roads should be protected by crushed stone or gravel.</li> <li>● Trenches should be dug and backfilled in short sections. Measures should be taken to minimize the ingress of rainwater into trenches.</li> </ul> <p><i>Actions to be taken when a rainstorm is imminent or forecast:</i></p> <ul style="list-style-type: none"> <li>● Silt removal facilities, should be checked to ensure that they can function properly.</li> </ul>	DSD's Contractor	Construction Work Sites	Practice Note for Professional Persons with regard to site drainage (ProPECC PN 1/94) and WQO	✓ ✓ ✓ ✓ ✓

## Appendix D

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
5.9.1	<ul style="list-style-type: none"> <li>Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric.</li> </ul>	DSD's Contractor	Construction Work Sites	WQO	✓
	<ul style="list-style-type: none"> <li>All temporary covers to slopes and stockpiles should be secured.</li> </ul>				✓
	<p><i>Actions to be taken during or after rainstorms:</i></p> <ul style="list-style-type: none"> <li>Silt removal facilities should be checked and maintained to ensure satisfactory working conditions.</li> </ul>				✓
	<p><b><u>Spill Control and Response Plan</u></b></p>				
	<p><b>1 Prevention and Precaution Measures</b></p>				
	<p><b><i>General Precautions</i></b></p>				✓
	<ul style="list-style-type: none"> <li>No discharge of silty water into watercourses.</li> </ul>				✓
	<ul style="list-style-type: none"> <li>All materials to be used during construction and operation shall be identified and their hazard potential evaluated.</li> </ul>				✓
	<ul style="list-style-type: none"> <li>Maintenance of vehicles and equipment involving activities with potential for leakage and spillage shall only be undertaken with the areas appropriately equipped to control these discharges.</li> </ul>				✓
	<ul style="list-style-type: none"> <li>Any soil contaminated with chemicals/oils shall be removed from site and the void created shall be filled with suitable materials.</li> </ul>				✓
	<ul style="list-style-type: none"> <li>Any construction plant which causes pollution to catchwaters or water gathering ground due to leakage of oil or fuel shall be removed off-site immediately.</li> </ul>				✓
	<ul style="list-style-type: none"> <li>Suitable containers shall be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport</li> </ul>				✓
	<ul style="list-style-type: none"> <li>Chemical waste containers shall be suitably labelled to notify and warn the personnel who are handling the wastes to avoid accidents.</li> </ul>				✓
	<ul style="list-style-type: none"> <li>Storage areas shall be selected at safe locations on site and adequate space shall be allocated to the storage area.</li> </ul>				✓
	<ul style="list-style-type: none"> <li>Prevent obstructions and tripping hazards.</li> </ul>				✓
	<p><b><i>Storage Precautions</i></b></p>				✓
	<ul style="list-style-type: none"> <li>All chemical storage containers shall be correctly labelled.</li> </ul>				✓
	<ul style="list-style-type: none"> <li>Solid and impermeable enclosure walls or storage shelves shall be used.</li> </ul>				✓
<ul style="list-style-type: none"> <li>Only compatible chemical wastes shall be stored in the same storage area.</li> </ul>	✓				
<ul style="list-style-type: none"> <li>The storage areas shall be inspected to detect any leakages or defective containers on a regular basis.</li> </ul>	✓				
<ul style="list-style-type: none"> <li>Suitable notices warning of hazards, emergency response plans, telephone numbers etc shall be posted around the site, including storage areas.</li> </ul>	✓				
<ul style="list-style-type: none"> <li>Large and heavy containers shall be stored at ground level.</li> </ul>	✓				

## Appendix D

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
	<ul style="list-style-type: none"> <li>• Chemical waste containers shall be stored below eye level.</li> </ul>				✓
5.9.1	<ul style="list-style-type: none"> <li>• Adequate space for handling of the containers shall be provided</li> </ul>	DSD's Contractor	Construction Work Sites	WQO	✓
	<ul style="list-style-type: none"> <li>• Spill response kits shall be located adjacent/near to the storage areas.</li> </ul>				✓
	<ul style="list-style-type: none"> <li>• A log of chemical wastes shall be maintained.</li> </ul>				✓
	<ul style="list-style-type: none"> <li>• Incompatible chemicals shall be stored separately.</li> </ul>				✓
	<p><b>2 Responses/Action Plan</b></p>				
	<p>All Workers shall be made aware of emergency telephone numbers and the location of all relevant pollution control equipment. Training be given in emergency response/action plans. The action include the following steps:</p>				✓
	<ul style="list-style-type: none"> <li>• Only trained personnel who are equipped with protective clothing and equipment shall be allowed to enter the spillage area for clean up.</li> </ul>				✓
	<ul style="list-style-type: none"> <li>• Spills shall be transferred appropriate back into containers using suitable equipment.</li> </ul>				✓
	<ul style="list-style-type: none"> <li>• Absorbent materials shall be used to clean up the spills and shall be disposed of as chemical wastes.</li> </ul>				✓
	<ul style="list-style-type: none"> <li>• Where appropriate suitable solvents may be used to clean the contaminated area after removal of all contaminated materials.</li> </ul>				✓
	<ul style="list-style-type: none"> <li>• All necessary protective devices, safety equipment, containers and clean up materials for emergency use shall be maintained to a high standard.</li> </ul>				✓
	<p><b>3 Spill Clean Up and Disposal</b></p>				
	<p>Effect the response plan.</p>				✓
	<p>Control the leakage and absorb the spillage using suitably absorbent materials.</p>				✓
	<p>Provide safety equipment and personal protective equipment for handling of chemical wastes would be similar to that for handling of chemicals.</p>				✓
	<p><i>Safety equipment includes but is not limited to:</i></p> <ul style="list-style-type: none"> <li>• Fire extinguishers.</li> </ul>				✓
	<ul style="list-style-type: none"> <li>• Spades, brushes, dustpan, mop and bucket (or similar readily available on site).</li> </ul>				✓
	<ul style="list-style-type: none"> <li>• Absorbent material such as dry sand, tissues and toweling (all materials readily available on-site).</li> </ul>				✓
	<ul style="list-style-type: none"> <li>• Containers including plaster bags, drums, etc.</li> </ul>				✓
	<ul style="list-style-type: none"> <li>• Absorbing materials.</li> </ul>				✓
<ul style="list-style-type: none"> <li>• Pumps.</li> </ul>	✓				
<p><i>Personal protective equipment includes as appropriate:</i></p> <ul style="list-style-type: none"> <li>• First-aid kits.</li> </ul>	✓				
<ul style="list-style-type: none"> <li>• Safety helmet and goggles.</li> </ul>	✓				
<ul style="list-style-type: none"> <li>• Gloves which can resist chemical reaction.</li> </ul>	✓				

## Appendix D

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
5.9.1	<ul style="list-style-type: none"> <li>• Protective boot and clothing.</li> </ul>	DSD's Contractor	Construction Work Sites	WQO	✓
	<ul style="list-style-type: none"> <li>• Respirators and gas masks.</li> </ul>				✓
	<ul style="list-style-type: none"> <li>• Face visor and masks.</li> </ul>				✓
5.9.2	<p><b>Emergency Responses to Spillages</b></p> <p>Emergency plans and clean up procedures will need to be provided by the Contractor recognising his specific working methods and construction programme, activities and sequences. Agreement must be sought prior to commencement of the construction work but the following principles should be considered.</p> <p><i>The emergency plans should include the procedures for:</i></p> <ul style="list-style-type: none"> <li>• spill prevention and precaution;</li> <li>• response actions; and</li> <li>• spill clean up and disposal.</li> </ul> <p><i>Spill prevention and precaution embraces good site practice and covers:</i></p> <ul style="list-style-type: none"> <li>• good housekeeping practices;</li> <li>• chemical storage requirements; and</li> <li>• chemical transfer and transport.</li> </ul>	DSD's Contractor	Project Area		✓
5.9.3	<p><b>During Operation</b></p> <p>Regular inspection of the tunnels is essential to monitor the structural integrity and proper functioning of the drainage tunnel, which allows repairing of structural deterioration when it begins to develop. It is recommended that routine inspection shall be carried out at least two times per year for the drainage tunnel at the beginning and end of wet season from April to September.</p>				N/A
<b>Waste Management</b>					
6.5.1	<p><b>During Construction</b></p> <p><i>Vegetation Removed from Site Clearance</i> Wastes generated from site clearance shall be sorted and excavated topsoil segregated from roots for re-use in landscaping works, thus eliminating the need for off-site disposal.</p> <p><i>Construction and Demolition Materials</i> The Contractor should reuse any C&amp;D material on-site. C&amp;D waste should be segregated and stored in different containers to other wastes to encourage the re-use or recycling of materials and their proper disposal. The use of wooden hoardings shall not be allowed. An alternative material, which can be reused or recycled, for example, metal (aluminium, alloy, etc) shall be used.</p>	DSD's Contractor	Construction Work Sites	Waste Disposal Ordinance (Cap.354); Waste Disposal (Chemical Wastes) (General) Regulation (Cap 354) and ETWBTC No. 15/2003, Waste anagement on Construction Site	✓
					✓

## Appendix D

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
6.5.1	As referred to the section 6.4.1, the 317,936m <sup>3</sup> of inert surplus material generated by the project is suitable for public fill. The public fill reception facility at Tuen Mun Area 38 provides a suitable facility for the reuse of surplus inert C&D material generated from the project.	DSD's Contractor	Construction Work Sites	WDO (Cap.354), ETWBTC No. 15/2003, ETWBTC No. 12/2002 and ETWBTC No. 31/2004	
	Under the contract, the contractor will be required to minimise the generation of C&D material and reuse it on site through the following:				
	(a) to plan in the design and construction, methods to minimise the generation of C&D material;				✓
	(b) to submit a Waste Management Plan (WMP) in accordance with Environment Transport and Works Bureau Technical Circular (ETWBTC) No. 15/2003 or any superseding circular(s);				✓
	(c) to reuse recycled aggregates in accordance with ETWBTC No. 12/2002 or any superseding circular(s);				✓
	(d) to observe the requirements of the Trip-Ticket System, stipulated in ETWBTC No. 31/2004 or any superceding circular(s), for disposal of C&D material;				✓
	(e) to incorporate a Waste Management System into the WMP for effective management and control of C&D materials to avoid/reduce/minimise the generation of C&D material during construction.				✓
	The contractor will be required to properly sort into inert C&D materials, metals, timber and other non-inert C&D material in the workplace to prevent cross-contamination.	✓			
	In addition, DSD will conduct site inspection to monitor the contractors' performance in the implementation of the WMP and other relevant specified requirements.	DSD	Construction Work Sites	WDO (Cap.354) and ETWBTC No. 15/2003	✓
	<i>Excavated Materials</i> Excavated materials should be segregated from other wastes to avoid contamination thereby ensuring acceptability at public filling areas and avoiding the need for disposal at landfill.	DSD's Contractor	Construction Work Sites	WDO (Cap.354) and ETWBTC No. 15/2003	✓
	<i>Municipal Waste</i> Temporary refuse collection facilities should be set-up by the contractor and wastes should be stored in appropriate containers prior to collection and disposal.				✓
	Domestic effluent generated by the workforce will be directed to foul sewer or chemical toilets if public facilities are not available.				✓
6.5.1	<i>Waste Management Plan</i> A Waste Management Plan (WMP) for the construction of the Project should be prepared as part of the contractors submission. It will provide recommendations for appropriate recycling or disposal route and should include method statement for stockpiling and transportation of the excavated material and other construction wastes should also be included in the WMP and approved before the commencement of construction. All mitigation measures arising from the approved WMP shall be fully implemented.	DSD's Contractor	Construction Work Sites	WDO (Cap.354), ETWBTC No. 15/2003 and ETWBTC No. 33/2002	✓



## Appendix D

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
	For the purpose of enhancing the management of C&D material including rock, and to minimize its generation at source, a C&D Material Management Plan (C&DMMP) has been prepared for this project and would be processed in accordance with the Environment, Transport and Works Bureau Technical Circular (Works) No. 33/2002 - Management of Construction and Demolition Material Including Rock.				N/A
<b>Ecology</b>					
7.7.1	<p><b>Avoidance</b></p> <p>The surface structures are located mainly on existing disturbed areas (ie pollution and urbanisation) and have generally avoided the natural stream sections of higher species diversity and abundance of aquatic organisms.</p> <p>The major construction activities at streams are scheduled to avoid wet season of high water flow which may adversely affect the downstream natural habitats due to the construction runoff.</p>	DSD's Contractor	Construction Work Sites	EIAO	<p style="text-align: right;">✓</p> <p style="text-align: right;">✓</p>
7.7.2	<p><b>Minimisation</b></p> <p>The previous discussion in Section 7.6.4 has indicated that the impacts on ecological resources due to the construction and operation of the proposed Project are generally expected to be low. The following mitigation measures to minimise impacts and disturbance to the surrounding habitats, are recommended.</p> <p><i>Measures for Construction Runoff</i> Install sheet piles/cofferdam/weir along the boundary of the works area within the stream habitats in particular Sam Dip Tam Stream and Tso Kung Tam Stream before the commencement of works to prevent construction runoff during construction. Provision of adequate designed sand/ silt removal facilities such as sand traps, silt traps and sediment basin in the areas which could potentially be affected may be required.</p> <p><i>Good Construction Practice</i></p>				<p style="text-align: right;">✓</p>
	<p>Erect fences along the boundary of the works area before the commencement of works to prevent tipping, vehicle movements, and encroachment of personnel onto adjacent areas, particularly the stream habitats.</p> <p>Avoid any damage and disturbance, particularly those caused by filling and illegal dumping, to the remaining and surrounding natural stream habitats.</p> <p>Regularly check the work site boundaries to ensure that they are not breached and that no damage occurs to surrounding areas.</p> <p>Prohibit and prevent open fires within the site boundary during construction and provide temporary fire fighting equipment in the work areas.</p> <p>Treat any damage that may have occurred to individual major trees in the adjacent area with surgery.</p>	DSD's Contractor	Construction Work Sites	EIAO	<p style="text-align: right;">✓</p> <p style="text-align: right;">✓</p> <p style="text-align: right;">✓</p> <p style="text-align: right;">✓</p> <p style="text-align: right;">✓</p>

## Appendix D

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
	Reinstate temporary work sites/disturbed areas, particularly stream of natural bottom and bank, plantation, intertidal habitat, and the areas located within the proposed Ecological Park, immediately after completion of the construction works, ie through on-site tree/shrub planting and reprovision of natural or semi-natural bottom (also refer to Section 7.7.3), in order to facilitate the recolonisation of the wildlife recorded during the baseline surveys. Tree/shrub species used should make reference from those in the surrounding area	DSD's Contractor	Construction Work Sites	EIAO	✓
7.7.3	<b>Compensation</b>				
	Provide natural stream bed (approximately 0.03 ha) for the new Dry Weather Flow Channel (created from village-orchard) by laying natural stones at Intake I-2 (Figure 7.7). The reinstated stream bed shall mimic the existing natural conditions with certain portion of big boulders creating the lentic and lotic zones for the aquatic fauna, and while it will be developed during detailed design may draw on concepts shown in Figure 2.18.				N/A
	Provide natural stream bed (approximately 0.5 ha,) for the Approach Channel and Dry Weather Flow Channel by laying natural stones at Intake I-3 (Figure 7.8). The reinstated stream bed shall mimic the existing natural conditions (rocky bottom with very limited aquatic plants) with certain portion of big boulders creating the lentic and lotic zones for the aquatic fauna, and while it will be developed during detailed design may draw on concepts shown in Figure 2.18.				N/A
	Provide natural bottom (ie retain the existing stream bed or reinstate the stream bed by providing boulders/ rocks, riprap or gabion) for the affected stream sections (Figure 7.8) in order to allow natural colonisation of aquatic fauna.				N/A
	Provide at least 2.2 ha of compensatory planting on the permanent and temporary affected plantation areas, particularly the slopes along access road and adjacent to Intake I-3 and cascade at Outfall O-1, after construction to stabilise the slope to present soil erosion and consequent stream sedimentation. Among the 2.2 ha compensatory planting, at least 0.5 ha of compensatory tree planting on the new formed slope along the access road of the Intake I-3 and 0.5 ha of compensatory tree planting over the cascade (by constructing intermediate platform) at Outfall O-1 will be provided (location refer to Figures 7.4 – 7.6). Species used for planting should take reference from the species identified in Appendix F and be native to Hong Kong or South China region.				N/A
	Provide armour rocks for the affected intertidal habitat in order to allow natural colonisation of intertidal organisms.				N/A

## Appendix D

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
<b>Cultural Heritage</b>					
8.6	As no impacts on recorded archaeological sites or area with archaeological potential were identified within the Study Area, no mitigation measure for archaeological resources is considered necessary.				N/A
	The construction methods to be employed should seek to avoid potential vibration impacts to Kuen Yuen Tung Monastery at Lo Wai, the Western Monastery, Yuen Yuen Home for the Aged, Hong Hoi Chee Hong Temple, Chiu Yum Tsing Yuen, Tse's Grave, Wan Lin Bridge and Sam Dip Tam Rock Carving in Sam Dip Tam and the Tin Hau Temple, Yam Kom Tau Village Rural Committee and the Yeung's Ancestral Hall in Yau Kom Tau as these sites fall within 50 m of the Preferred Option of the drainage tunnel alignment or associated Intakes/Outfall construction activities. Construction works that generates excessive vibration in close proximity to these sites should be restricted to protect the building from adverse vibration impacts and to ensure that the building structures will not be damaged as a result of these impacts.	DSD's Contractor	Construction Work Sites	EIAO	✓
	In order to ensure that no structural or superficial damage will be caused by the construction activities, a precautionary approach involving a pre-construction condition survey and establishment of appropriate vibration limits for the potentially impacted structures should be adopted. Protection measures for the potentially impacted structures, if considered necessary from the pre-construction condition survey, should be implemented prior to the commencement of construction works. Vibration monitoring during the construction phase should be undertaken as part of the EM&A programme.	Qualified archaeologist/ built heritage specialist	Construction Work Sites	EIAO	✓
<b>Fisheries</b>					
10.6	In accordance with the guidelines in the <i>EIAO-TM</i> on fisheries impact assessment the general policy for mitigating impacts to fisheries, in order of priority are avoidance, minimization and compensation.	DSD's Contractor	Construction Work Sites	EIAO	N/A
	Impacts to fisheries resources and fishing operations have largely been avoided during the construction and operation of the drainage tunnel through the avoidance of dredging, reclamation and filling activities. Good construction practice and associated measures were recommended in Water Quality Assessment in Section 5 to control water quality impacts to within acceptable levels and are also expected to control impacts to fisheries resources. Hence, no fisheries-species mitigation measures are required during construction and operation of the drainage tunnel.				N/A

Remarks:

- ✓ Compliance of mitigation measure
- × Non-compliance of mitigation measure
- N/A Not applicable



## Appendix E

---

### Status of License and Permit

**Updated Status of Environmental Permit & Licence**

Application Date	Environmental Permit / Licence	Issued Date	Ref No.	Account No.	Permit / Licence No.	Permit / Licence Validity Date	Remarks
2 Jan 2008	Waste Disposal (Chemical Waste) (General) - Chemical Waste Producer	26 Feb 2008	() in EP760/324/013019 I	5111-324-M2703-01	----	----	Cancelled and Replaced by Renewed Licence issued on 09 Oct 2012
2 Jan 2008	Waste Disposal (Charges for Disposal of Construction Waste) Regulation - Billing Account	17 Jan 2008	WFG06289	7006574	----	----	Valid
10 Jan 2008	Notification Pursuant to Section 3(1) of the Air Pollution Control (Construction Dust) Regulation	10 Jan 2008	001026901	----	----	----	Valid
18 Apr 2008	Water Discharge Licence – Intake I-1	19 Jun 2008	001029978	----	EP760/327/013315I	19 Jun 2008 - 30 Jun 2013	Valid
18 Apr 2008	Water Discharge Licence – Intake I-2	2 Jul 2008	001029959	----	EP760/321/013020I	02 Jul 2008 - 31 Jul 2013	Valid
18 Apr 2008	Water Discharge Licence – Intake I-3	5 Aug 2008	001029960	----	EP760/323/013324I	05 Aug 2008 - 31 Aug 2013	Valid
18 Apr 2008	Water Discharge Licence – Portion I	26 Jun 2008	001029974	----	EP760/350/013334I	26 Jun 2008 - 30 Jun 2013	Valid
23 Jul 2008	Water Discharge Licence – Intake I-1 (Intersection of Wo Yi Hop Lane and Ho Fung College)	27 Aug 2008	001031974	----	EP760/325/013536I	27 Aug 2008 - 31 Aug 2013	Valid
2 Sep 2008	Variation of Environmental Permit	25 Sep 2008	VEP-271/2008	----	EP-275/2007/B	----	Valid
29 Apr 2009	Water Discharge Licence – Intake I-3 (Additional Discharge Point)	25 Mar 2010	305058	----	WT00005917-2010	25 Mar 2010 - 31 Mar 2015	Valid
4 Sep 2010	Water Discharge Licence – Portion G	28 Oct 2010	321337	----	WT00007685-2010	28 Oct 2010 - 31 Oct 2015	Valid
21 Jul 2011	Licence To Posses Category 1 Dangerous Goods	---	12976	----	A002007	---	Valid
21 Jul 2011	Permit To Use Category 1 Dangerous Goods	---	12976	----	A006406	---	Valid
16 Nov 2010	Water Discharge Licence - Outfall	17 Nov 2011	(14) in EP/RW/0000080206	----	WT-00008094-2010	17 Nov 2011 - 30 Nov 2016	Valid
30 Jul 2012	Construction Noise Permit - Outfall	13 Aug 2012	(4) in EP/RW/0000301563	----	GW-RW0608-12	13 Aug 2012 - 12 Feb 2013	Valid
30 Jul 2012	Construction Noise Permit - Intake I-2	14 Aug 2012	(4) in EP/RW?0000320258	----	GW-RW0633-12	14 Aug 2012 - 12 Dec 2012	Valid

**Updated Status of Environmental Permit & Licence**

Application Date	Environmental Permit / Licence	Issued Date	Ref No.	Account No.	Permit / Licence No.	Permit / Licence Validity Date	Remarks
30 Jul 2012	Construction Noise Permit - Intake I-3	10 Aug 2012	(4) in EP/RW/0000080194	----	GW-RW0606-12	13 Aug 2012 - 12 Feb 2013	Valid
30 Jul 2012	Construction Noise Permit - Portion I	13 Aug 2012	(4) in EP/RW/0000080230	----	GW-RW0609-12	19 Aug 2012 - 10 Feb 2013	Valid
6 Aug 2012	Further Environmental Permit	29 Aug 2012	FEP-140/2012	----	FEP-02/275/2007/B	----	Valid
26 Jul 2012	Waste Disposal (Chemical Waste) (General) - Chemical Waste Producer	9 Oct 2012	(7) in EP/RW/0000062354	----	5111-324-M2703-01	----	Valid



Appendix F

---

Calibration Certificates

**High Volume Air Sampler Calibration Worksheet**

**Project Title:** Design and Construction of Tsuen Wan Drainage Tunnel  
**Monitoring Location:** Ho Fung College (ASR 1)  
**Calibration Date:** 29-Sep-12  
**Calibration Due Date:** 29-Nov-12  
**Time:** 08:10

Sampler Model:	BM2000HX
Serial No.:	4994
Calibrator Orifice no.:	1785
Slope (m):	2.00506
Intercept (b):	-0.02062
Correction coeff. (r)	0.99998


Standard pressure (mmHg) Pstd:	763.9
Standard temp. (K) Tstd:	290.8
Calibration pressure (mmHg) Pa:	758.9
Calibration temp. (K) Ta:	297.2

$$\text{Flow (corrected)} = \sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}}$$


$$Q_{std} = \frac{1}{m} \times \left( \sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}} - b \right)$$

Sample no.	Pressure Drop (H), inch	Flow (corrected), m <sup>3</sup> /min	Actual flow rate (Qstd), m <sup>3</sup> /min	Flow indication (I), arbitrary
1	11.6	3.400	1.706	54.0
2	9.2	3.028	1.520	47.0
3	7.0	2.641	1.327	41.0
4	4.5	2.117	1.066	32.0
5	2.7	1.640	0.828	25.0


Correlation Coefficient : 0.9993



Remark  
 IHPa = 0.750062 mmHg

**Calibrated by:** Edwin CHAN  
 (  )

**Date:** 29 September 2012

**Checked by:** F.C. Tsang  
 (  )

**Date:** 29 September 2012



**High Volume Air Sampler Calibration Worksheet**

Project Title: Design and Construction of Tsuen Wan Drainage Tunnel  
 Monitoring Location: Hong Hoi Chi Hong Ship Temple (ASR 3)  
 Calibration Date: 29-Sep-12  
 Calibration Due Date: 29-Nov-12  
 Time: 08:00

Sampler Model:	BM2000HX
Serial No.:	5875
Calibrator Orifice no.:	1785
Slope (m):	2.00506
Intercept (b):	-0.02062
Correction coeff. (r)	0.99998


Standard pressure (mmHg) Pstd:	763.9
Standard temp. (K) Tstd:	290.8
Calibration pressure (mmHg) Pa:	759.1
Calibration temp. (K) Ta:	297.7

$$\text{Flow(corrected)} = \sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}}$$

$$Q_{std} = \frac{1}{m} \times \left( \sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}} - b \right)$$

Sample no.	Pressure Drop (H), inch	Flow (corrected), m <sup>3</sup> /min	Actual flow rate (Qstd), m <sup>3</sup> /min	Flow indication (I), arbitrary
1	11.6	3.397	1.705	53.0
2	9.4	2.058	1.536	48.0
3	7.4	2.713	1.364	43.0
4	4.8	2.185	1.100	33.0
5	2.8	1.669	0.843	24.0

Correlation Coefficient : 0.9987



Remark  
 1HPa = 0.750062 mmHg

Calibrated by: Edwin Chan  
 ( *[Signature]* )

Date: 29 September 2012

Checked by: F.C. Tsang  
 ( *[Signature]* )

Date: 29 September 2012

**High Volume Air Sampler Calibration Worksheet**

Project Title: Design and Construction of Tsuen Wan Drainage Tunnel  
 Monitoring Location: Long Beach Garden (ASR 8)  
 Calibration Date: 29-Sep-12  
 Calibration Due Date: 29-Nov-12  
 Time: 07:45

Sampler Model:	TE5005X
Serial No.:	1059
Calibrator Orifice no.:	1785
Slope (m):	2.00506
Intercept (b):	-0.02062
Correction coeff. (r)	0.99998


Standard pressure (mmHg) Pstd:	763.9
Standard temp. (K) Tstd:	290.8
Calibration pressure (mmHg) Pa:	759.2
Calibration temp. (K) Ta:	298.1

$$\text{Flow (corrected)} = \sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}}$$

$$Q_{std} = \frac{1}{m} \times \left( \sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}} - b \right)$$

Sample no.	Pressure Drop (H), inch	Flow (corrected), m <sup>3</sup> /min	Actual flow rate (Qstd), m <sup>3</sup> /min	Flow indication (I), arbitrary
1	12.5	3.524	1.768	55.0
2	9.8	3.121	1.567	48.0
3	7.7	2.766	1.390	44.0
4	5.1	2.251	1.133	34.0
5	2.9	1.698	0.857	28.0

Correlation Coefficient : 0.9958



Remark  
 1HPa = 0.750062 mmHg

Calibrated by:

Edwin Chan

(*Edwin Chan*)

Date: 29 September 2012

Checked by:

F.C. Tsang

(*F.C. Tsang*)

Date: 29 September 2012

**High Volume Air Sampler Calibration Worksheet**

**Project Title:** Design and Construction of Tsuen Wan Drainage Tunnel  
**Monitoring Location:** Greenview Terrace (ASR 9)  
**Calibration Date:** 29-Sep-12  
**Calibration Due Date:** 29-Nov-12  
**Time:** 07:30

Sampler Model:	TE5005X
Serial No.:	1713
Calibrator Orifice no.:	1785
Slope (m):	2.00506
Intercept (b):	-0.02062
Correction coeff. (r)	0.99998


Standard pressure (mmHg) Pstd:	763.9
Standard temp. (K) Tstd:	290.8
Calibration pressure (mmHg) Pa:	759.2
Calibration temp. (K) Ta:	298.8

$$Flow(\text{corrected}) = \sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}}$$

$$Q_{std} = \frac{1}{m} \times (\sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}} - b)$$

Sample no.	Pressure Drop (H), inch	Flow (corrected), m <sup>3</sup> /min	Actual flow rate (Qstd), m <sup>3</sup> /min	Flow indication (I), arbitrary
1	12.4	3.506	1.759	56.0
2	9.8	3.117	1.565	50.0
3	7.6	2.745	1.379	44.0
4	4.8	2.181	1.098	36.0
5	2.8	1.666	0.841	28.0

Correlation Coefficient : 0.9998



Remark  
 IHPa = 0.750062 mmHg

**Calibrated by:** Edwin Chan  
 ( *[Signature]* )

**Date:** 29 September 2012

**Checked by:** F.C. Tsang  
 ( *[Signature]* )

**Date:** 29 September 2012



TISCH ENVIRONMENTAL, INC.  
 145 SOUTH MIAMI AVE.  
 VILLAGE OF CLEVELAND, OH 45002  
 513.467.9000  
 877.263.7610 TOLL FREE  
 513.467.9009 FAX  
 WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - May 04, 2012 Rootsmeter S/N 0438320 Ta (K) - 297  
 Operator Tisch Orifice I.D. - 1785 Pa (mm) - 751.84

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1	NA	NA	1.00	1.3940	3.2	2.00
2	NA	NA	1.00	0.9830	6.4	4.00
3	NA	NA	1.00	0.8780	7.9	5.00
4	NA	NA	1.00	0.8360	8.8	5.50
5	NA	NA	1.00	0.6920	12.7	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9884	0.7090	1.4090	0.9957	0.7143	0.8889
0.9842	1.0012	1.9926	0.9915	1.0087	1.2570
0.9821	1.1185	2.2278	0.9894	1.1269	1.4054
0.9810	1.1734	2.3365	0.9883	1.1822	1.4740
0.9758	1.4101	2.8179	0.9831	1.4206	1.7777
Qstd slope (m) = 2.00815			Qa slope (m) = 1.25747		
intercept (b) = -0.01705			intercept (b) = -0.01076		
coefficient (r) = 0.99998			coefficient (r) = 0.99998		
y axis = SQRT[H2O(Pa/760)(298/Ta)]			y axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

$$Vstd = \text{Diff. Vol} [(Pa - \text{Diff. Hg}) / 760] (298 / Ta)$$

$$Qstd = Vstd / \text{Time}$$

$$Va = \text{Diff Vol} [(Pa - \text{Diff Hg}) / Pa]$$

$$Qa = Va / \text{Time}$$

For subsequent flow rate calculations:

$$Qstd = 1/m \{ [\text{SQRT}(\text{H2O}(\text{Pa}/760)(298/\text{Ta}))] - b \}$$

$$Qa = 1/m \{ [\text{SQRT}(\text{H2O}(\text{Ta}/\text{Pa}))] - b \}$$

# Certificate of Calibration

## 校正證書

Certificate No. : C123580

證書編號

### ITEM TESTED / 送檢項目 ( Job No. / 序引編號 : IC12-1472 )

Description / 儀器名稱 : Sound Level Meter  
Manufacturer / 製造商 : Rion  
Model No. / 型號 : NL-31  
Serial No. / 編號 : 00410224  
Supplied By / 委託者 : Envirotech Services Co.  
Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,  
Hong Kong

### TEST CONDITIONS / 測試條件

Temperature / 溫度 :  $(23 \pm 2)^{\circ}\text{C}$       Relative Humidity / 相對濕度 :  $(55 \pm 20)\%$   
Line Voltage / 電壓 : ---

### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 15 June 2012

### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.  
All results are within manufacturer's specification.  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Precision Measurement Ltd., UK
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By :   
測試 : L K Yeung

Certified By :   
核證 : K C Lee

Date of Issue : 15 June 2012  
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

# Certificate of Calibration

## 校正證書

Certificate No. : C123580  
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration was performed before the test.
- The results presented are the mean of 3 measurements at each calibration point.

4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C120016
CL281	Multifunction Acoustic Calibrator	DC110233

5. Test procedure : MA101N.

6. Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L <sub>A</sub>	A	Fast	94.00	1	93.7	± 1.1

6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 120	L <sub>A</sub>	A	Fast	94.00	1	93.7 (Ref.)
				104.00		103.7
				114.00		113.7

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L <sub>A</sub>	A	Fast	94.00	1	93.7	Ref.
			Slow			93.6	± 0.3

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

# Certificate of Calibration

## 校正證書

Certificate No. : C123580  
證書編號

### 6.3 Frequency Weighting

#### 6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L <sub>A</sub>	A	Fast	94.00	63 Hz	67.3	-26.2 ± 1.5
					125 Hz	77.4	-16.1 ± 1.5
					250 Hz	85.0	-8.6 ± 1.4
					500 Hz	90.4	-3.2 ± 1.4
					1 kHz	93.7	Ref.
					2 kHz	95.0	+1.2 ± 1.6
					4 kHz	94.8	+1.0 ± 1.6
					8 kHz	92.7	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

#### 6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L <sub>C</sub>	C	Fast	94.00	63 Hz	92.8	-0.8 ± 1.5
					125 Hz	93.5	-0.2 ± 1.5
					250 Hz	93.7	0.0 ± 1.4
					500 Hz	93.8	0.0 ± 1.4
					1 kHz	93.7	Ref.
					2 kHz	93.6	-0.2 ± 1.6
					4 kHz	93.1	-0.8 ± 1.6
					8 kHz	90.8	-3.0 (+2.1 ; -3.1)
					12.5 kHz	88.0	-6.2 (+3.0 ; -6.0)

Remarks : - Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value : 94 dB : 63 Hz - 125 Hz : ± 0.35 dB  
 250 Hz - 500 Hz : ± 0.30 dB  
 1 kHz : ± 0.20 dB  
 2 kHz - 4 kHz : ± 0.35 dB  
 8 kHz : ± 0.45 dB  
 12.5 kHz : ± 0.70 dB  
 104 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)  
 114 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

#### Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No. : C116462

## Certificate of Calibration

*This is to certify that the equipment*

*Description : Sound Level Calibrator*

*Manufacturer : Rion*

*Model No. : NC-73*

*Serial No. : 10486660*

*has been calibrated for the specific items and ranges.  
The results are shown in the Calibration Report No. C116462.*


*The equipment is supplied by*

*Co. Name : Envirotech Services Co.*

*Address : Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,  
Hong Kong*

*Date of Issue : 22 November 2011*

*Certified by :*

  
H C Chan

The test equipment used for calibration are traceable to the National Standards as specified in this report.  
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong


Tel: 2927 2606

Fax: 2744 8986

E-mail: callab@suncreation.com

Website: www.suncreation.com





輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

---

Certificate No. : C116230

## *Certificate of Calibration*

*This is to certify that the equipment*

*Description : Integrating Sound Level Meter*

*Manufacturer : Bruel & Kjaer*

*Model No. : 2238*

*Serial No. : 2448529*


*has been calibrated for the specific items and ranges.  
The results are shown in the Calibration Report No. C116230.*

*The equipment is supplied by*

*Co. Name : Hyder Consulting Limited*

*Address : 47/F., Hopewell Centre, 183 Queen's Road East,  
Wanchai, Hong Kong*

*Date of Issue : 11 November 2011*

*Certified by :*   
H C Chan

---

The test equipment used for calibration are traceable to the National Standards as specified in this report.  
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong  
Tel: 2927 2606 Fax: 2744 8986 E-mail: callab@suncreation.com Website: www.suncreation.com



# Calibration Certificate

Certificate No. 17675

Page 1 of 2 Pages

Customer : Hyder Consulting Limited

Address : 47/F., Hopewell Centre, 183 Queens Road East, Wanchai, Hong Kong

Order No. : Q12979

Date of receipt : 22-Dec-11

## Item Tested

Description : Sound Level Calibrator

Manufacturer : B&K

Model : Type 4231

Serial No. : 2699361

## Test Conditions

Date of Test : 4-Jan-12

Supply Voltage : --

Ambient Temperature : (23 ± 3)°C

Relative Humidity : (50 ± 25) %

## Test Specifications

Calibration check.

Ref. Document/Procedure : F21, Z02.

## Test Results

All results were within the IEC 942 Class 1 specification.

The results are shown in the attached page(s).


Main Test equipment used:


<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Traceable to</u>
S014	Spectrum Analyzer	13535	NIM-PRC & SCL-HKSAR
S024	Sound Level Calibrator	15136	NIM-PRC & SCL-HKSAR
S041	Universal Counter	15610	SCL-HKSAR
S206	Sound Level Meter	16338	SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI).

The test results apply to the above Unit-Under-Test only

Calibrated by :   
P.F. Wong

Approved by :   
Dorothy Cheuk



# Calibration Certificate

Certificate No. 17675

Page 2 of 2 Pages

Results :

## 1. Level Accuracy

UUT Nominal Value (dB)	Measured Value (dB)	IEC 942 Class 1 Spec.
94	94.16	± 0.3 dB
114	114.18	

Uncertainty : ± 0.1 dB

## 2. Frequency

UUT Nominal Value	Measured Value	IEC 942 Class 1 Spec.
1 kHz	1.000 kHz	± 2 %

Uncertainty : ± 3.6 x 10<sup>-6</sup>

3. **Level Stability** : 0.0 dB  
IEC 942 Class 1 Spec. : ± 0.1 dB  
Uncertainty : ± 0.01 dB

4. **Total Harmonic Distortion** : < 0.4 %  
IEC 942 Class 1 Spec. : < 3 %  
Uncertainty : ± 2.3 % of reading

- Remark : 1. UUT : Unit-Under-Test  
2. The above measured values are the mean of 3 measurement.  
3. The uncertainty claimed is for a confidence probability of not less than 95%.  
4. Atmospheric Pressure : 1016 hPa.

----- END -----

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

Work Order: HK1224790  
 Date of Issue: 21/09/2012  
 Client: HYDER CONSULTING LTD



Description: YSI Multimeter  
 Brand Name: YSI  
 Model No.: YSI Professional Plus  
 Serial No.: 11J100824  
 Equipment No.: N/A  
 Date of Calibration: 19 September, 2012      Date of next Calibration: 19 December, 2012

## Parameters:

### Conductivity

Ref: APHA (21st edition), 2510B

Expected Reading (uS/cm)	Displayed Reading (uS/cm)	Tolerance (%)
146.9	146.5	-0.3
6667	6496	-2.6
12890	12510	-2.9
58670	56906	-3.0
Tolerance Limit (±%)		10.0

### Dissolved Oxygen

Method Ref: APHA (21st edition), 4500O: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
2.65	2.50	-0.15
4.58	4.40	-0.18
7.73	7.66	-0.07
Tolerance Limit (±mg/L)		0.20

### Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
9.5	9.7	0.2
24.5	24.4	-0.1
43.0	42.8	-0.2
Tolerance Limit (°C)		2.0

  
 Mr Chan Kwok Fai, Godfrey  
 Laboratory Manager – Hong Kong

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

Work Order: HK1224307  
Date of Issue: 19/09/2012  
Client: HYDER CONSULTING LTD




Description: Portable Turbidimeter  
Brand Name: Hanna  
Model No.: HI 98703-02  
Serial No.: 08498735  
Equipment No.: --  
Date of Calibration: 13 September, 2012      Date of next Calibration: 13 December, 2012

## Parameters:

### Turbidity

Method Ref: ALPHA 21st Ed. 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.09	--
4	4.27	6.7
40	41.7	4.3
80	78.1	-2.4
400	407	1.8
800	847	5.9
	Tolerance Limit ( $\pm\%$ )	10.0

  
Mr Chan Kwok Fai, Godfrey  
Laboratory Manager - Hong Kong

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

**Work Order:** HK1222658  
**Date of Issue:** 03/09/2012  
**Client:** HYDER CONSULTING LTD



**Description:** DO Meter  
**Brand Name:** YSI  
**Model No.:** 55/12  
**Serial No.:** 95J38390  
**Equipment No.:** --

**Date of Calibration:** 03 September, 2012                      **Date of next Calibration:** 03 December, 2012

**Parameters:**

**Dissolved Oxygen**      **Method Ref: APHA (21st edition), 4500O: G**

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
2.30	2.48	0.18
6.24	6.38	0.14
8.06	8.11	0.05
	Tolerance Limit ( $\pm$ mg/L)	0.20

**Temperature**

**Method Ref: Section 6 of International Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.**

Reading of Ref. thermometer ( $^{\circ}$ C )	Displayed Reading ( $^{\circ}$ C )	Tolerance ( $^{\circ}$ C )
10.0	11.1	1.1
25.0	24.8	-0.2
44.5	43.4	-1.1
	Tolerance Limit ( $^{\circ}$ C)	2.0

---

Mr Chan Kwok Fai, Godfrey  
 Laboratory Manager - Hong Kong

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

**Work Order:** HK1225454  
**Date of Issue:** 26/09/2012  
**Client:** HYDER CONSULTING LTD



**Description:** pH Meter  
**Brand Name:** Hanna  
**Model No.:** Hanna HI-8014  
**Serial No.:** SN 08345212  
**Equipment No.:** N/A  
**Date of Calibration:** 25 September, 2012

**Date of next Calibration:** 25 December, 2012

## Parameters:

### pH Value

Method Ref: APHA (21st edition), 4500H:B

Expected Reading (pH Unit)	Displayed Reading (pH Unit)	Tolerance (pH unit)
4.0	4.10	0.10
7.0	7.04	0.04
10.0	9.85	-0.15
	Tolerance Limit ( $\pm$ unit)	0.20



## Appendix G

---

### Monitoring Locations






Figure 1 Air Quality Monitoring Stations




Figure 2 Noise Monitoring Stations




Figure 3 Water Quality Monitoring Stations: I-1 & I-1-C at Intake I-1





Figure 4 Water Quality Monitoring Stations: I-2 & I-2-C at Intake I-2



Figure 5 Water Quality Monitoring Stations: I-3 & I-3-C at Intake I-3



**Figure 6 Water Quality Monitoring Stations: O-1 (FT) & (ET), O-1-C(FT) & O-1-C(FT) at Outfall O-1**



## Appendix H

---

### EM&A Schedule

**Contract No. DC/2007/12 – Design and Construction of  
Tsuen Wan Drainage Tunnel  
Impact Monitoring Programme – October 12**

Date		Air	Noise	Water
01-Oct-12	Mon			
02-Oct-12	Tue			
03-Oct-12	Wed			✓
04-Oct-12	Thu			
05-Oct-12	Fri	✓	✓	✓
06-Oct-12	Sat			
07-Oct-12	Sun			
08-Oct-12	Mon			✓
09-Oct-12	Tue			
10-Oct-12	Wed			✓
11-Oct-12	Thu	✓	✓	
12-Oct-12	Fri			✓
13-Oct-12	Sat			
14-Oct-12	Sun			
15-Oct-12	Mon			✓
16-Oct-12	Tue			
17-Oct-12	Wed	✓	✓	✓
18-Oct-12	Thu			
19-Oct-12	Fri			✓
20-Oct-12	Sat			
21-Oct-12	Sun			
22-Oct-12	Mon	✓	✓	✓
23-Oct-12	Tue			
24-Oct-12	Wed			✓
25-Oct-12	Thu			
26-Oct-12	Fri			✓
27-Oct-12	Sat	✓		
28-Oct-12	Sun			
29-Oct-12	Mon			✓
30-Oct-12	Tue			
31-Oct-12	Wed			✓

Note:

Shaded area indicates public holiday.

Air – Monitoring 1-hour TSP is undertaken three times per every six days

Noise – Noise measurements is undertaken once every week at (0700-1900 Monday to Saturday)

Water –Water quality monitoring is undertaken three times per week



**Contract No. DC/2007/12 – Design and Construction of  
Tsuen Wan Drainage Tunnel  
Impact Monitoring Programme – November 12 (Tentative)**

Date		Air	Noise	Water
01-Nov-12	Thu			
02-Nov-12	Fri	✓	✓	✓
03-Nov-12	Sat			
04-Nov-12	Sun			
05-Nov-12	Mon			✓
06-Nov-12	Tue			
07-Nov-12	Wed			✓
08-Nov-12	Thu	✓	✓	
09-Nov-12	Fri			✓
10-Nov-12	Sat			
11-Nov-12	Sun			
12-Nov-12	Mon			✓
13-Nov-12	Tue			
14-Nov-12	Wed	✓	✓	✓
15-Nov-12	Thu			
16-Nov-12	Fri			✓
17-Nov-12	Sat			
18-Nov-12	Sun			
19-Nov-12	Mon			✓
20-Nov-12	Tue	✓	✓	
21-Nov-12	Wed			✓
22-Nov-12	Thu			
23-Nov-12	Fri			✓
24-Nov-12	Sat			
25-Nov-12	Sun			
26-Nov-12	Mon	✓	✓	✓
27-Nov-12	Tue			
28-Nov-12	Wed			✓
29-Nov-12	Thu			
30-Nov-12	Fri	✓		✓

Note:

Shaded area indicates public holiday.

Air – Monitoring 1-hour TSP is undertaken three times per every six days

Noise – Noise measurements is undertaken once every week at (0700-1900 Monday to Saturday)

Water –Water quality monitoring is undertaken three times per week

**Contract No. DC/2007/12 – Design and Construction of  
Tsuen Wan Drainage Tunnel  
Impact Monitoring Programme – December 12 (Tentative)**

Date		Air	Noise	Water
01- Dec-12	Sat			
02- Dec-12	Sun			
03- Dec-12	Mon			✓
04- Dec-12	Tue			
05- Dec-12	Wed			✓
06- Dec-12	Thu	✓	✓	
07- Dec-12	Fri			✓
08- Dec-12	Sat			
09- Dec-12	Sun			
10- Dec-12	Mon			✓
11- Dec-12	Tue			
12 Dec-12	Wed	✓	✓	✓
13- Dec-12	Thu			
14- Dec-12	Fri			✓
15- Dec-12	Sat			
16- Dec-12	Sun			
17- Dec-12	Mon			✓
18- Dec-12	Tue	✓	✓	
19- Dec-12	Wed			✓
20- Dec-12	Thu			
21- Dec-12	Fri			✓
22- Dec-12	Sat			
23- Dec-12	Sun			
24- Dec-12	Mon	✓	✓	✓
25- Dec-12	Tue			
26- Dec-12	Wed			
27- Dec-12	Thu			✓
28- Dec-12	Fri	✓		
29- Dec-12	Sat			✓
30- Dec-12	Sun			
31- Dec-12	Mon			✓

Note:

Shaded area indicates public holiday.

Air – Monitoring 1-hour TSP is undertaken three times per every six days

Noise – Noise measurements is undertaken once every week at (0700-1900 Monday to Saturday)

Water –Water quality monitoring is undertaken three times per week

**Contract No. DC/2007/12 – Design and Construction of  
Tsuen Wan Drainage Tunnel  
Impact Monitoring Programme – January 13 (Tentative)**

Date		Air	Noise	Water
1-Jan-13	Tue			
2-Jan-13	Wed			✓
3-Jan-13	Thu	✓	✓	
4-Jan-13	Fri			✓
5-Jan-13	Sat			
6-Jan-13	Sun			
7-Jan-13	Mon			✓
8-Jan-13	Tue			
9-Jan-13	Wed	✓	✓	✓
10-Jan-13	Thu			
11-Jan-13	Fri			✓
12-Jan-13	Sat			
13-Jan-13	Sun			
14-Jan-13	Mon			✓
15-Jan-13	Tue	✓	✓	
16-Jan-13	Wed			✓
17-Jan-13	Thu			
18-Jan-13	Fri			✓
19-Jan-13	Sat			
20-Jan-13	Sun			
21-Jan-13	Mon	✓	✓	✓
22-Jan-13	Tue			
23-Jan-13	Wed			✓
24-Jan-13	Thu			
25-Jan-13	Fri	✓		✓
26-Jan-13	Sat			
27-Jan-13	Sun			
28-Jan-13	Mon			✓
29-Jan-13	Tue			
30-Jan-13	Wed			✓
31-Jan-13	Thu	✓	✓	

Note:

Shaded area indicates public holiday.

Air – Monitoring 1-hour TSP is undertaken three times per every six days

Noise – Noise measurements is undertaken once every week at (0700-1900 Monday to Saturday)

Water –Water quality monitoring is undertaken three times per week



Appendix I

---

Monitoring Results


Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel

Air Quality Impact Monitoring Results (1-Hour TSP)


Location	Monitoring Date	Weather Conditions	Wind Speed with Direction (m/s)	Temp (°C)	Timer-I	Timer-F	Time (mins)	Flow-I (CFM)	Flow-F (CFM)	Flow-I (m³/min)	Flow-F (m³/min)	Flow-avg (m³/min)	Volume (m³)	Weight-I (g)	Weight-f (g)	Weight-diff. (g)	1-hr TSP (µg/m³)	Average 1-Hr TSP (µg/m³)	Action/Limit Levels (µg/m³)	Observation / Site Condition	Other Possible Dust Sources
Sik Sik Yuen Ho Fung College - Intake (ASR1)	5-Oct-12	Sunny	0.5E	29	641542	641642	60.0	40	40	1.30	1.30	1.30	77.74	2.7910	2.8001	0.0091	117.1	306.6/500	Crane Operation	Vehicles	
		Sunny	0.5E	29	641642	641742	60.0	40	40	1.30	1.30	1.30	77.74	2.8010	2.8064	0.0054	69.5				
		Sunny	0.5E	29	641742	641842	60.0	40	40	1.30	1.30	1.30	77.74	2.8204	2.8252	0.0048	61.7				
	11-Oct-12	Sunny	0.3E	29	641842	641942	60.0	40	40	1.30	1.30	1.30	77.74	2.8001	2.8055	0.0054	69.5		84.0	Nil	Vehicles
		Sunny	0.3E	29	641942	642042	60.0	40	40	1.30	1.30	1.30	77.74	2.8303	2.8374	0.0071	91.3				
		Sunny	0.3E	29	642042	642142	60.0	40	40	1.30	1.30	1.30	77.74	2.8064	2.8135	0.0071	91.3				
	17-Oct-12	Sunny	0.5E	28	642142	642242	60.0	40	40	1.30	1.30	1.30	77.74	2.8220	2.8344	0.0124	159.5		151.8	Crane Operation	Vehicles
		Sunny	0.5E	28	642242	642342	60.0	40	40	1.30	1.30	1.30	77.74	2.8073	2.8157	0.0084	108.1				
		Sunny	0.5E	28	642342	642442	60.0	40	40	1.30	1.30	1.30	77.74	2.8242	2.8388	0.0146	187.8				
	22-Oct-12	Sunny	0.4E	26	642442	642542	60.0	40	40	1.30	1.30	1.30	77.74	2.7900	2.7949	0.0049	63.0		65.6	Nil	Vehicles
		Sunny	0.4E	26	642542	642642	60.0	40	40	1.30	1.30	1.30	77.74	2.7797	2.7840	0.0043	55.3				
		Sunny	0.4E	26	642642	642742	60.0	40	40	1.30	1.30	1.30	77.74	2.8079	2.8140	0.0061	78.5				
	27-Oct-12	Cloudy	0.4E	27	642742	642842	60.0	40	40	1.30	1.30	1.30	77.74	2.7964	2.8029	0.0065	83.6		82.3	Excavation work	Vehicles
		Cloudy	0.4E	27	642842	642942	60.0	40	40	1.30	1.30	1.30	77.74	2.8026	2.8067	0.0041	52.7				
Cloudy		0.4E	27	642942	643042	60.0	40	40	1.30	1.30	1.30	77.74	2.7966	2.8052	0.0086	110.6					
Hong Hoi Chee Hong Temple - Intake (ASR3)	5-Oct-12	Sunny	0.3E	29	610090	610190	60.0	40	40	1.30	1.30	1.30	78.21	2.8074	2.8166	0.0092	117.6	327.4/500	Drilling	Vehicles	
		Sunny	0.3E	29	610190	610290	60.0	40	40	1.30	1.30	1.30	78.21	2.8222	2.8257	0.0035	44.8				
		Sunny	0.3E	29	610290	610390	60.0	40	40	1.30	1.30	1.30	78.21	2.8279	2.8322	0.0043	55.0				
	11-Oct-12	Sunny	0.3E	29	610390	610490	60.0	40	40	1.30	1.30	1.30	78.21	2.7974	2.8015	0.0041	52.4		69.5	Drilling and Concrete work	Vehicles
		Sunny	0.3E	29	610490	610590	60.0	40	40	1.30	1.30	1.30	78.21	2.8087	2.8156	0.0069	88.2				
		Sunny	0.3E	29	610590	610690	60.0	40	40	1.30	1.30	1.30	78.21	2.7880	2.7933	0.0053	67.8				
	17-Oct-12	Sunny	0.3E	28	610690	610790	60.0	40	40	1.30	1.30	1.30	78.21	2.8021	2.8125	0.0104	133.0		180.3	Drilling	Vehicles
		Sunny	0.3E	28	610790	610890	60.0	40	40	1.30	1.30	1.30	78.21	2.8104	2.8207	0.0103	131.7				
		Sunny	0.3E	28	610890	610990	60.0	40	40	1.30	1.30	1.30	78.21	2.8265	2.8481	0.0216	276.2				
	22-Oct-12	Sunny	0.2E	26	610990	611090	60.0	40	40	1.30	1.30	1.30	78.21	2.7984	2.8070	0.0086	110.0		78.4	Drilling and Concrete work	Vehicles
		Sunny	0.2E	26	611090	611190	60.0	40	40	1.30	1.30	1.30	78.21	2.8043	2.8089	0.0046	58.8				
		Sunny	0.2E	26	611190	611290	60.0	40	40	1.30	1.30	1.30	78.21	2.7899	2.7951	0.0052	66.5				
	27-Oct-12	Cloudy	0.3E	27	611290	611390	60.0	40	40	1.30	1.30	1.30	78.21	2.8067	2.8210	0.0143	182.9		128.3	Drilling	Vehicles
		Cloudy	0.3E	27	611390	611490	60.0	40	40	1.30	1.30	1.30	78.21	2.7862	2.7938	0.0076	97.2				
Cloudy		0.3E	27	611490	611590	60.0	40	40	1.30	1.30	1.30	78.21	2.7900	2.7982	0.0082	104.9					
Long Beach Gardens - Outfall (ASR8)	5-Oct-12	Sunny	0.8E	29	604234	604334	60.0	40	40	1.28	1.28	1.28	76.98	2.8187	2.8258	0.0071	92.2	336.6/500	Crane operation and rock breaking	Vehicles	
		Sunny	0.8E	29	604334	604434	60.0	40	40	1.28	1.28	1.28	76.98	2.8314	2.8360	0.0046	59.8				
		Sunny	0.8E	29	604434	604534	60.0	40	40	1.28	1.28	1.28	76.98	2.8137	2.8184	0.0047	61.1				
	11-Oct-12	Sunny	0.3E	29	604534	604634	60.0	40	40	1.28	1.28	1.28	76.98	2.7884	2.7935	0.0051	66.2		92.2	Crane Operation and Rock Breaking	Vehicles
		Sunny	0.3E	29	604634	604734	60.0	40	40	1.28	1.28	1.28	76.98	2.8235	2.8303	0.0068	88.3				
		Sunny	0.3E	29	604734	604834	60.0	40	40	1.28	1.28	1.28	76.98	2.8148	2.8242	0.0094	122.1				
	17-Oct-12	Sunny	0.5E	28	604834	604934	60.0	40	40	1.28	1.28	1.28	76.98	2.8044	2.8131	0.0087	113.0		144.2	Crane Operation and Rock Breaking	Vehicles
		Sunny	0.5E	28	604934	605034	60.0	40	40	1.28	1.28	1.28	76.98	2.8025	2.8101	0.0076	98.7				
		Sunny	0.5E	28	605034	605134	60.0	40	40	1.28	1.28	1.28	76.98	2.8126	2.8296	0.0170	220.8				
	22-Oct-12	Sunny	0.5E	26	605134	605234	60.0	40	40	1.28	1.28	1.28	76.98	2.8193	2.8272	0.0079	102.6		64.5	Crane Operation and Excavation work	Vehicles
		Sunny	0.5E	26	605234	605334	60.0	40	40	1.28	1.28	1.28	76.98	2.7825	2.7845	0.0020	26.0				
		Sunny	0.5E	26	605334	605434	60.0	40	40	1.28	1.28	1.28	76.98	2.7916	2.7966	0.0050	64.9				
	27-Oct-12	Cloudy	0.5E	27	605434	605534	60.0	40	40	1.28	1.28	1.28	76.98	2.8110	2.8195	0.0085	110.4		76.2	Crane Operation and Rock Breaking	Vehicles
		Cloudy	0.5E	27	605534	605634	60.0	40	40	1.28	1.28	1.28	76.98	2.8153	2.8199	0.0046	59.8				
Cloudy		0.5E	27	605634	605734	60.0	40	40	1.28	1.28	1.28	76.98	2.8243	2.8288	0.0045	58.5					
Greenview Terrace - Outfall (ASR9)	5-Oct-12	Sunny	0.8E	29	597080	597180	60.0	40	40	1.24	1.24	1.24	74.17	2.8097	2.8180	0.0083	111.9	329.2/500	Crane Operation and Rock Breaking	Vehicles	
		Sunny	0.8E	29	597180	597280	60.0	40	40	1.24	1.24	1.24	74.17	2.8153	2.8206	0.0053	71.5				
		Sunny	0.8E	29	597280	597380	60.0	40	40	1.24	1.24	1.24	74.17	2.7741	2.7790	0.0049	66.1				
	11-Oct-12	Sunny	0.5E	29	597380	597480	60.0	40	40	1.24	1.24	1.24	74.17	2.7798	2.7904	0.0106	142.9		102.9	Crane Operation and Rock Breaking	Vehicles
		Sunny	0.5E	29	597480	597580	60.0	40	40	1.24	1.24	1.24	74.17	2.8104	2.8166	0.0062	83.6				
		Sunny	0.5E	29	597580	597680	60.0	40	40	1.24	1.24	1.24	74.17	2.7994	2.8055	0.0061	82.2				
	17-Oct-12	Sunny	0.5E	28	597680	597780	60.0	40	40	1.24	1.24	1.24	74.17	2.8150	2.8239	0.0089	120.0		123.6	Crane Operation and Rock Breaking	Vehicles
		Sunny	0.5E	28	597780	597880	60.0	40	40	1.24	1.24	1.24	74.17	2.8264	2.8363	0.0099	133.5				
		Sunny	0.5E	28	597880	597980	60.0	40	40	1.24	1.24	1.24	74.17	2.8230	2.8317	0.0087	117.3				
	22-Oct-12	Sunny	0.5E	26	597980	598080	60.0	40	40	1.24	1.24	1.24	74.17	2.7921	2.7988	0.0067	90.3		77.7	Crane Operation and Excavation work	Vehicles
		Sunny	0.5E	26	598080	598180	60.0	40	40	1.24	1.24	1.24	74.17	2.8081	2.8127	0.0046	62.0				
		Sunny	0.5E	26	598180	598280	60.0	40	40	1.24	1.24	1.24	74.17	2.7851	2.7911	0.0060	80.9				
	27-Oct-12	Cloudy	0.5E	27	598280	598380	60.0	40	40	1.24	1.24	1.24	74.17	2.8157	2.8248	0.0091	122.7		67.9	Crane Operation and Rock Breaking	Vehicles
		Cloudy	0.5E	27	598380	598480	60.0	40	40	1.24	1.24	1.24	74.17	2.8128	2.8164	0.0036	48.5				
Cloudy		0.5E	27	598480	598580	60.0	40	40	1.24	1.24	1.24	74.17	2.8024	2.8048	0.0024	32.4					

Note:  
 Italic font and yellow shaded indicates an exceedance of Action Level  
 Bold font and red shaded area indicates an exceedance of Limit Level


**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
 Air Quality Monitoring (1-hr TSP) Results at Sik Sik Yuen Ho Fung College - Intake (ASR1)  
 Jul-12 to Oct-12**



**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
 Air Quality Monitoring (1-hr TSP) Results at Hong Hoi Chee Hong Temple - Intake (ASR3)  
 Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
 Air Quality Monitoring (1-hr TSP) Results at Long Beach Gardens - Outfall (ASR8)  
 Jul-12 to Oct-12**





**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
 Air Quality Monitoring (1-hr TSP) Results at Greenview Terrace - Outfall (ASR9)  
 Jul-12 to Oct-12**



Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel


Noise Impact Monitoring Results

Monitoring Locations	Date	Weather Conditions	Temperature (°C)	Wind Speed (m/s)	Wind Direction	Start Time	End Time	BL <sup>1</sup> dB(A)	LL <sup>2</sup> dB(A)	L <sub>eq</sub> (30min) dB(A)	L <sub>10</sub> (30min) dB(A)	L <sub>90</sub> (30min) dB(A)	CNL <sup>3</sup> dB(A)	Observation / Site Condition	Other Noise Sources
Sik Sik Yuen Ho Fung College NSR 1	5-Oct-12	Sunny	29	0.5	E	13:20	13:50	66.1	70	64.4	66.9	59.9	-	Crane operation	Traffic noise
	11-Oct-12	Sunny	29	0.3	E	14:42	15:12		70	64.2	66.7	59.8	-	Nil	Traffic noise
	17-Oct-12	Sunny	28	0.5	E	14:49	15:19		70	64.5	67.1	61.1	-	Crane operation	Traffic noise
	22-Oct-12	Sunny	26	0.4	E	17:04	17:34		70	62.9	65.6	57.3	-	Nil	Traffic noise
Hong Hoi Chee Hong Temple NSR 3	5-Oct-12	Sunny	29	0.3	E	14:05	14:35	57.9	75	60.9	62.1	58.6	-	Drilling	Traffic noise
	11-Oct-12	Sunny	29	0.5	E	14:03	14:33		75	64.4	65.5	63.6	-	Drilling and Concrete work	Traffic noise
	17-Oct-12	Sunny	28	0.3	E	14:10	14:40		75	66.0	67.7	64.3	-	Drilling	Traffic noise
	22-Oct-12	Sunny	26	0.2	E	16:25	16:55		75	69.7	70.5	69.0	-	Drilling and Concrete work	Traffic noise
Squatters NSR 6	5-Oct-12	Sunny	29	0.2	E	15:00	15:30	61.2	75	58.8	61.1	55.9	-	Crane operation	Birds
	11-Oct-12	Sunny	29	0.3	E	11:16	11:46		75	58.7	60.6	56.4	-	Crane operation	Birds
	17-Oct-12	Sunny	28	0.3	E	11:16	11:46		75	56.9	59.1	52.6	-	Crane operation	Birds
	22-Oct-12	Sunny	26	0.3	E	15:38	16:08		75	65.7	70.4	56.6	-	Crane operation and excavation work	Birds
Long Beach Gardens NSR 8	5-Oct-12	Sunny	29	0.8	E	15:45	16:15	60.9	75	63.8	65.7	61.9	-	Crane operation and rock breaking	Traffic noise
	11-Oct-12	Sunny	29	0.3	E	10:34	11:04		75	66.6	68.4	64.3	-	Crane operation and rock breaking	Traffic noise
	17-Oct-12	Sunny	28	0.5	E	10:35	11:05		75	68.6	70.8	65.3	-	Crane operation and rock breaking	Traffic noise and aircraft noise
	22-Oct-12	Sunny	26	0.5	E	14:50	15:20		75	63.8	65.7	60.0	-	Crane operation and excavation work	Traffic noise
Greenview Terrace NSR 9	5-Oct-12	Sunny	29	0.8	E	16:26	16:56	59.7	75	70.1	73.4	64.9	-	Crane operation and rock breaking	Traffic noise
	11-Oct-12	Sunny	29	0.5	E	9:55	10:25		75	72.0	74.9	67.7	-	Crane operation and rock breaking	Traffic noise
	17-Oct-12	Sunny	28	0.5	E	9:56	10:26		75	70.2	72.6	66.2	-	Crane operation and rock breaking	Traffic noise and aircraft noise
	22-Oct-12	Sunny	26	0.5	E	14:10	14:40		75	70.2	73.5	64.7	-	Crane operation and excavation work	Traffic noise


1: Baseline Noise Level  
 2: Limit Level  
 3: Corrected Noise Level

Note:  
 The limit level of NSR1 is 65dB(A) during school examination period.  
**Red Bold indicates an exceedance of Limit Level**


**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
 Noise Monitoring Results at Sik Sik Yuen Ho Fung College (NSR 1)  
 Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
 Noise Monitoring Results at Hong Hoi Chee Hong Temple (NSR 3)  
 Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
Noise Monitoring Results at Squatters (NSR 6)  
Jul-12 to Oct-12**



**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
Noise Monitoring Results at Long Beach Gardens (NSR 8)  
Jul-12 to Oct-12**



**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel**  
**Noise Monitoring Results at Greenview Terrace (NSR 9)**  
**Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel**


Water Quality Impact Monitoring Results

Monitoring Locations	Date	Start Time	Weather	Water Depth(m)	Temp			DO(mg/L)			Action/Limit Level of DO(mg/L)	pH			Turbidity(NTU)			Action/Limit Level of Tby	SS (mg/L)			Action/Limit Level of SS(mg/L)	Remarks	Action to be taken
					1	2	Avg	1	2	Avg		1	2	Avg	1	2	Avg		1	2	Avg			
Sik Sik Yuen Ho Fung College I-1	3-Oct-12	13:20	Sunny	<1	29.00	29.00	29.00	7.15	7.19	7.17	7.78	7.78	7.78	4.10	4.20	4.15	2.20	2.40	2.30	2.20	2.40	2.20	Crane Operation	Nil
	5-Oct-12	13:42	Sunny	<1	28.10	28.10	28.10	7.22	7.24	7.23	7.86	7.86	7.86	3.07	3.12	3.10	2.20	2.20	2.20	2.20	2.20	2.20	Crane Operation	Nil
	8-Oct-12	13:20	Sunny	<1	26.90	27.00	26.95	7.58	7.54	7.56	7.60	7.60	7.60	5.07	5.20	5.14	2.30	2.20	2.25	2.30	2.20	2.25	Crane Operation	Nil
	10-Oct-12	10:52	Sunny	<1	27.10	27.10	27.10	7.57	7.60	7.59	7.77	7.77	7.77	4.40	4.37	4.39	4.80	4.20	4.50	4.80	4.20	4.50	Nil	Nil
	12-Oct-12	9:49	Sunny	<1	26.90	26.80	26.85	7.42	7.39	7.41	7.87	7.86	7.87	6.02	6.07	6.05	6.90	6.30	6.60	6.90	6.30	6.60	Nil	Nil
	15-Oct-12	13:23	Sunny	<1	27.80	27.80	27.80	7.50	7.47	7.49	7.96	7.95	7.96	9.50	9.61	9.56	15.00	13.50	<b>14.25</b>	15.00	13.50	<b>14.25</b>	Rock Breaking	Nil
	17-Oct-12	13:30	Sunny	<1	27.20	27.20	27.20	7.52	7.54	7.53	7.90	7.90	7.90	4.40	4.35	4.38	6.70	7.10	6.90	6.70	7.10	6.90	Crane Operation	Nil
	19-Oct-12	10:16	Sunny	<1	24.60	24.60	24.60	7.93	7.96	7.95	8.04	8.04	8.04	5.66	5.70	5.68	4.50	3.30	3.90	4.50	3.30	3.90	Crane Operation	Nil
	22-Oct-12	17:18	Sunny	<1	25.40	25.40	25.40	7.74	7.72	7.73	7.92	7.92	7.92	4.99	5.01	5.00	5.70	4.90	5.30	5.70	4.90	5.30	Nil	Nil
	24-Oct-12	13:22	Sunny	<1	25.60	25.60	25.60	7.69	7.72	7.71	7.99	7.99	7.99	4.30	4.22	4.26	7.00	5.60	6.30	7.00	5.60	6.30	Nil	Nil
	26-Oct-12	13:15	Sunny	<1	24.90	24.90	24.90	7.73	7.70	7.72	7.96	7.96	7.96	5.03	5.01	5.02	4.00	4.90	4.45	4.00	4.90	4.45	Excavation work	Nil
	29-Oct-12	14:10	Cloudy	<1	22.70	22.70	22.70	7.68	7.66	7.67	8.00	8.00	8.00	4.17	4.20	4.19	6.00	6.40	6.20	6.00	6.40	6.20	Excavation work	Nil
31-Oct-12	15:13	Sunny	<1	20.00	20.00	20.00	7.29	7.32	7.31	7.88	7.88	7.88	4.40	4.44	4.42	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Excavation work	-	
Sik Sik Yuen Ho Fung College I-1-C	3-Oct-12	13:10	Sunny	<1	29.00	29.00	29.00	7.07	7.12	7.10	7.77	7.77	7.77	4.27	4.31	4.29	3.20	3.80	3.50	3.20	3.80	3.50	Nil	Nil
	5-Oct-12	13:31	Sunny	<1	28.00	28.00	28.00	7.15	7.20	7.18	7.86	7.86	7.86	3.18	3.26	3.22	3.10	2.90	3.00	3.10	2.90	3.00	Nil	Nil
	8-Oct-12	13:10	Sunny	<1	26.90	26.90	26.90	7.62	7.59	7.61	7.60	7.60	7.60	5.10	5.27	5.19	2.80	2.90	2.85	2.80	2.90	2.85	Nil	Nil
	10-Oct-12	10:40	Sunny	<1	27.10	27.10	27.10	7.51	7.54	7.53	7.77	7.77	7.77	4.47	4.52	4.50	4.30	3.70	4.00	4.30	3.70	4.00	Nil	Nil
	12-Oct-12	9:39	Sunny	<1	26.80	26.80	26.80	7.49	7.45	7.47	7.85	7.85	7.85	6.19	6.26	6.23	6.80	6.40	6.60	6.80	6.40	6.60	Nil	Nil
	15-Oct-12	13:12	Sunny	<1	27.80	27.80	27.80	7.62	7.60	7.61	7.95	7.95	7.95	9.66	9.74	9.70	12.60	11.40	12.00	12.60	11.40	12.00	Nil	Nil
	17-Oct-12	13:20	Sunny	<1	27.20	27.20	27.20	7.50	7.45	7.48	7.90	7.90	7.90	4.16	4.19	4.18	6.80	5.50	6.15	6.80	5.50	6.15	Nil	Nil
	19-Oct-12	10:05	Sunny	<1	24.60	24.60	24.60	7.99	8.01	8.00	8.04	8.04	8.04	5.86	5.74	5.80	6.30	5.80	6.05	6.30	5.80	6.05	Nil	Nil
	22-Oct-12	17:08	Sunny	<1	25.50	25.50	25.50	7.66	7.69	7.68	7.92	7.92	7.92	5.06	5.02	5.04	6.20	5.70	5.95	6.20	5.70	5.95	Nil	Nil
	24-Oct-12	13:10	Sunny	<1	25.70	25.70	25.70	7.66	7.64	7.65	7.99	7.99	7.99	4.18	4.25	4.22	6.70	7.30	7.00	6.70	7.30	7.00	Nil	Nil
	26-Oct-12	13:05	Sunny	<1	25.00	25.00	25.00	7.85	7.80	7.83	7.96	7.96	7.96	5.07	5.17	5.12	4.10	4.10	4.10	4.10	4.10	4.10	Nil	Nil
	29-Oct-12	14:00	Cloudy	<1	22.70	22.70	22.70	7.71	7.78	7.75	8.00	8.00	8.00	4.26	4.31	4.29	6.90	6.50	6.70	6.90	6.50	6.70	Nil	Nil
31-Oct-12	15:02	Sunny	<1	20.00	20.00	20.00	7.23	7.27	7.25	7.88	7.88	7.88	4.41	4.36	4.39	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Nil	Nil	
Hong Hoi Chee Hong Temple I-2	3-Oct-12	13:41	Sunny	<1	28.60	28.60	28.60	7.11	7.18	7.15	7.80	7.80	7.80	1.42	1.46	1.44	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Drilling	Nil
	5-Oct-12	14:25	Sunny	<1	27.80	27.80	27.80	7.18	7.23	7.21	7.89	7.89	7.89	1.60	1.62	1.61	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Drilling	Nil
	8-Oct-12	13:42	Sunny	<1	27.30	27.30	27.30	7.60	7.64	7.62	7.79	7.79	7.79	1.25	1.28	1.27	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Drilling	Nil
	10-Oct-12	11:15	Sunny	<1	27.40	27.40	27.40	7.49	7.54	7.52	7.81	7.81	7.81	1.60	1.63	1.62	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Drilling	Nil
	12-Oct-12	9:29	Sunny	<1	26.60	26.60	26.60	7.48	7.46	7.47	7.80	7.80	7.80	1.47	1.42	1.45	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Drilling	Nil
	15-Oct-12	13:46	Sunny	<1	28.00	28.00	28.00	7.42	7.39	7.41	7.98	7.98	7.98	1.37	1.39	1.38	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Drilling	Nil
	17-Oct-12	13:53	Sunny	<1	27.50	27.50	27.50	7.60	7.56	7.58	7.94	7.94	7.94	1.80	1.83	1.82	2.50	2.90	<b>2.70</b>	2.50	2.90	<b>2.70</b>	Drilling	Nil
	19-Oct-12	10:39	Sunny	<1	24.80	24.80	24.80	7.80	7.77	7.79	8.00	8.00	8.00	1.65	1.69	1.67	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Drilling and concrete work	Nil
	22-Oct-12	16:45	Sunny	<1	25.00	25.00	25.00	7.76	7.80	7.78	7.90	7.90	7.90	1.66	1.65	1.66	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Drilling and concrete work	Nil
	24-Oct-12	13:44	Sunny	<1	25.00	25.00	25.00	7.80	7.83	7.82	7.95	7.95	7.95	1.72	1.75	1.74	3.00	2.90	<b>2.95</b>	3.00	2.90	<b>2.95</b>	Drilling	Nil
	26-Oct-12	13:36	Sunny	<1	24.60	24.60	24.60	7.66	7.63	7.65	7.95	7.95	7.95	1.74	1.77	1.76	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Drilling and concrete work	Nil
	29-Oct-12	14:33	Cloudy	<1	22.50	22.50	22.50	7.81	7.77	7.79	7.97	7.97	7.97	1.70	1.74	1.72	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Crane operation and Drilling	Nil
31-Oct-12	15:36	Sunny	<1	20.10	20.00	20.05	7.18	7.14	7.16	7.90	7.90	7.90	1.77	1.79	1.78	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Crane operation and Drilling	Nil	
Hong Hoi Chee Hong Temple I-2-C	3-Oct-12	13:30	Sunny	<1	28.60	28.60	28.60	7.07	7.03	7.05	7.80	7.80	7.80	1.40	1.43	1.42	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Nil	Nil
	5-Oct-12	14:12	Sunny	<1	27.70	27.70	27.70	7.10	7.12	7.11	7.88	7.88	7.88	1.59	1.63	1.61	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Nil	Nil
	8-Oct-12	13:31	Sunny	<1	27.40	27.40	27.40	7.51	7.57	7.54	7.78	7.78	7.78	1.40	1.35	1.38	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Nil	Nil
	10-Oct-12	11:05	Sunny	<1	27.40	27.40	27.40	7.47	7.44	7.46	7.81	7.81	7.81	1.62	1.67	1.65	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Nil	Nil
	12-Oct-12	9:18	Sunny	<1	26.50	26.50	26.50	7.57	7.51	7.54	7.80	7.80	7.80	1.43	1.40	1.42	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Nil	Nil
	15-Oct-12	13:35	Sunny	<1	28.00	28.00	28.00	7.44	7.47	7.46	7.98	7.98	7.98	1.41	1.36	1.39	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Nil	Nil
	17-Oct-12	13:42	Sunny	<1	27.40	27.40	27.40	7.55	7.58	7.57	7.93	7.93	7.93	1.90	1.87	1.89	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Nil	Nil
	19-Oct-12	10:28	Sunny	<1	24.80	24.80	24.80	7.85	7.83	7.84	8.00	8.00	8.00	1.70	1.77	1.74	<2.00	<2.00	<2.00	<2.00	<2.00	<2.00	Nil	Nil
	22-Oct-12	16:33	Sunny	<1	25.10	25.10	25.10	7.84	7.81															


**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
 Water Quality Results at Sik Sik Yuen Ho Fung College (I-1)  
 Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
 Water Quality Results at Sik Sik Yuen Ho Fung College (I-1-C)  
 Jul-12 to Oct-12**



**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel**  
**Water Quality Results at Hong Hoi Chee Hong Temple (I-2)**  
**Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel**  
**Water Quality Results at Hong Hoi Chee Hong Temple (I-2-C)**  
**Jul-12 to Oct-12**







**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel**  
**Water Quality Results at Squatters (I-3)**  
**Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel**  
**Water Quality Results at Squatters (I-3-C)**  
**Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
 Water Quality Results at Sik Sik Yuen Ho Fung College (I-1)  
 Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
 Water Quality Results at Sik Sik Yuen Ho Fung College (I-1-C)  
 Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel**  
**Water Quality Results at Hong Hoi Chee Hong Temple (I-2)**  
**Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel**  
**Water Quality Results at Hong Hoi Chee Hong Temple (I-2-C)**  
**Jul-12 to Oct-12**



**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel**  
**Water Quality Results at Squatters (I-3)**  
**Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel**  
**Water Quality Results at Squatters (I-3-C)**  
**Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
Water Quality Results at Sik Sik Yuen Ho Fung College (I-1)  
Jul-12 to Oct-12**

Note: Exceedances of Action / Limit Levels occur when the levels of DO are below the respective limit levels.




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
Water Quality Results at Sik Sik Yuen Ho Fung College (I-1-C)  
Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel**  
**Water Quality Results at Hong Hoi Chee Hong Temple (I-2)**  
**Jul-12 to Oct-12**

Note: Exceedances of Action / Limit Levels occur when the levels of DO are below the respective limit levels.




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel**  
**Water Quality Results at Hong Hoi Chee Hong Temple (I-2-C)**  
**Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel**  
**Water Quality Results at Squatters (I-3)**  
**Jul-12 to Oct-12**


Note: Exceedances of Action / Limit Levels occur when the levels of DO are below the respective limit levels.




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel**  
**Water Quality Results at Squatters (I-3-C)**  
**Jul-12 to Oct-12**



**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
 Water Quality Results at Sik Sik Yuen Ho Fung College (I-1)  
 Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
 Water Quality Results at Sik Sik Yuen Ho Fung College (I-1-C)  
 Jul-12 to Oct-12**







**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
 Water Quality Results at Hong Hoi Chee Hong Temple (I-2)  
 Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
 Water Quality Results at Hong Hoi Chee Hong Temple (I-2-C)  
 Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel**  
**Water Quality Results at Squatters (I-3)**  
**Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel**  
**Water Quality Results at Squatters (I-3-C)**  
**Jul-12 to Oct-12**



**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
 Water Quality Results at Sik Sik Yuen Ho Fung College (I-1)  
 Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
 Water Quality Results at Sik Sik Yuen Ho Fung College (I-1-C)  
 Jul-12 to Oct-12**




**Note:# - For average SS level smaller than 2 mg/L, the level is plotted as 2 mg/L in the graph**

**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
 Water Quality Results at Hong Hoi Chee Hong Temple (I-2)  
 Jul-12 to Oct-12**




**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel  
 Water Quality Results at Hong Hoi Chee Hong Temple (I-2-C)  
 Jul-12 to Oct-12**




Note:# - For average SS level smaller than 2 mg/L, the level is plotted as 2 mg/L in the graph

**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel**  
**Water Quality Results at Squatters (I-3)**  
**Jul-12 to Oct-12**



**Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel**  
**Water Quality Results at Squatters (I-3-C)**  
**Jul-12 to Oct-12**



Note:# - For average SS level smaller than 2 mg/L, the level is plotted as 2 mg/L in the graph



## Appendix J


---

# Interim Notifications of Environmental Quality Limits Exceedances

**Interim Notification of Environmental Quality Limit Exceedance**

Incident Report on Action Level Non-compliance

Project	Tsuen Wan Drainage Tunnel
Date	3-Oct-12
Time	2:12 PM
Monitoring Location	Squatters (I-3)
Parameter	Suspended Solids (SS)
Action & Limit Levels (mg/L)	6.13 / 7.23
Measured Level (mg/L)	2.40
Control Station	I-3-C
Measured Level at the Control Station (mg/L)	<2.00
Possible reason for Action or Limit Level Non-compliance	The measured SS level was lower than the baseline action / limit level , but higher than 120% of the SS level of the control station (I-3-C). General site cleaning and housekeeping, rebar fixing at main adit and de-aeration chamber (DAC), modification of scaffold for vortex shaft (VS), installation of external formwork for man access shaft (MAS), and shuttering and concreting for 900mm step channel lower portion base slab at PB wall were undertaken during the monitoring day. No direct disturbance was observed from the site. Therefore, the exceedance was considered to be contributed by natural variation. Since the exceedance was non-project related, no further action was required.
Actions taken / to be taken	The following mitigation measures were provided on-site during monitoring: (1) wastewater was collected and diverted to waste water treatment plant prior to discharge; and (2) site area and existing stream were separated by sealed concrete block wall.
Remarks	None

Prepared by: Fan Cheong Tsang  
 Designation: Environmental Team Leader  
 Signature:   
 Date: 11-Oct-12

**Photographic record for exceedance of Suspended Solids (SS) recorded at Squatters (I-3) on 03-Oct-12**



Photo taken at I-3




Photo of I-3-C

**Interim Notification of Environmental Quality Limit Exceedance**

Incident Report on Limit Level Non-compliance

Project	Tsuen Wan Drainage Tunnel
Date	15-Oct-12
Time	1:23 PM
Monitoring Location	Sik Sik Yuen Ho Fung College (I-1)
Parameter	Suspended Solids (SS)
Action & Limit Levels (mg/L)	8.85 / 10.17
Measured Level (mg/L)	14.25
Control Station	I-1-C
Measured Level at the Control Station (mg/L)	12.00
Possible reason for Action or Limit Level Non-compliance	The measured SS level was higher than the baseline limit level, but lower than 120% of the SS level of the control station (I-1-C). Dismantling scaffold of box culvert, site clearing for backfilling of box culvert, and breaking up mass concrete of cascade were undertaken during the monitoring day. No direct disturbance was observed from the site. Therefore, the exceedance was considered to be contributed by high SS level at upstream location. Since the exceedance was non-project related, no further action was required.
Actions taken / to be taken	The following mitigation measures were provided on-site during monitoring: (1) wastewater was collected and diverted to wastewater treatment plant prior to discharge; and (2) nullah and site area were separated by sealed concrete block.
Remarks	None

Prepared by: Fan Cheong Tsang  
 Designation: Environmental Team Leader  
 Signature:   
 Date: 24-Oct-12

**Photographic record for exceedance of Suspended Solids (SS) recorded at Sik Sik Yuen Ho Fung College (I-1) on 15-Oct-12**



Photo taken at I-1




Photo of I-1-C



**Interim Notification of Environmental Quality Limit Exceedance**

Incident Report on Limit Level Non-compliance

Project	Tsuen Wan Drainage Tunnel
Date	17-Oct-12
Time	1:53 PM
Monitoring Location	Hong Hoi Chee Hong Temple (I-2)
Parameter	Suspended Solids (SS)
Action & Limit Levels (mg/L)	7.68 / 8.34
Measured Level (mg/L)	2.70
Control Station	I-2-C
Measured Level at the Control Station (mg/L)	<2.00
Possible reason for Action or Limit Level Non-compliance	The measured SS level was lower than the baseline action / limit level, but higher than 130% of the SS level of the control station (I-2-C). General site cleaning and housekeeping, general clearance and tidiness works at de-aeration chamber (DC), erecting kicker formwork for base slab of lower man access shaft (LMAS), preparation works for concreting of invert slab of main adit (MA), trimming rock profile at MA and dismantle noise panel of noise enclosure at Vortex Drop Shaft (VDS) were undertaken during the monitoring day. No direct disturbance was observed from the site. Therefore, the exceedance was considered to be contributed by natural variation. Since the exceedance was non-project related, no further action was required.
Actions taken / to be taken	The following mitigation measures were provided on-site during monitoring: (1) wastewater was collected and diverted to waste water treatment plant prior to discharge; and (2) existing stream was banded by sealed concrete block wall.
Remarks	None

Prepared by: Fan Cheong Tsang  
 Designation: Environmental Team Leader  
 Signature:   
 Date: 30-Oct-12

**Photographic record for exceedance of Suspended Solids (SS) recorded at Hong Hoi Chee Hong Temple (I-2) on 17-Oct-12**



Photo taken at I-2




Photo of I-2-C

**Interim Notification of Environmental Quality Limit Exceedance**

Incident Report on Action Level Non-compliance

Project	Tsuen Wan Drainage Tunnel
Date	24-Oct-12
Time	1:44 PM
Monitoring Location	Hong Hoi Chee Hong Temple (I-2)
Parameter	Suspended Solids (SS)
Action & Limit Levels (mg/L)	7.68 / 8.34
Measured Level (mg/L)	2.95
Control Station	I-2-C
Measured Level at the Control Station (mg/L)	2.30
Possible reason for Action or Limit Level Non-compliance	The measured SS level was lower than the baseline action / limit level, but higher than 120% of the SS level of the control station (I-2-C). General site cleaning and housekeeping, curing and removing formwork for the remaining part of de-aeration chamber (DC) crown, fixing rebar at vortex drop shaft (VDS), installation of kicker formwork main adit (MA) invert slab, exposing coupler for pre-cast concrete stair at upper man access shaft (UMAS), mobilization of backhoe to existing stream, modification work of existing stream and placing blinding concrete, and dismantling noise panel of noise enclosure at VDS were undertaken during the monitoring day. No direct disturbance was observed from the site. Therefore, the exceedance was considered to be contributed by natural variation. Since the exceedance was non-project related, no further action was required.
Actions taken / to be taken	The following mitigation measures were provided on-site during monitoring: (1) wastewater was collected and diverted to the Main Tunnel, which conveyed wastewater to the wastewater treatment plant at Outfall for treatment prior to discharge; and (2) existing stream was disconnected and stream water was diverted from upstream to downstream so that the works area was maintained in dry condition.
Remarks	None

Prepared by: Fan Cheong Tsang  
 Designation: Environmental Team Leader  
 Signature:   
 Date: 25-Oct-12

**Photographic record for exceedance of Suspended Solids (SS) recorded at Hong Hoi Chee Hong Temple (I-2) on 24-Oct-12**



Photo taken at I-2



Photo of I-2-C



Appendix K

---

Complaint Log

COMPLAINT LOG

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
1	CIR-001	9 March 2009 at Outfall	Public through EPD	EPD has received a complaint (EPD ref: EP3/N22/RW/04846-09) regarding to muddy effluent discharged from the outfall of the construction site from a public on 9 March 2009. Site investigation was also carried out by EPD with the Contractor on the same day.	<p><u>Findings/ Observations</u>                      In the afternoon on 9 March 2009, the Contractor was carrying out regular maintenance for removing silt accumulated in the wastewater treatment plant. During the maintenance works, some residual silt inside the plant was accidentally leaked out to the outfall discharge outlet. The reason was that a flexible pipe for disposing silt was found connecting to the concrete platform of the outfall discharge outlet.</p> <p><u>Conclusion/Remedial Action</u>                      The complaint was valid and it was due to maintenance works at the wastewater treatment plant at the outfall area. The contractor had cleaned up the silt at discharge outlet and the channel at the outfall area on 12 March 2009 as shown in the attached photo. The ET will closely inspect the discharge outlet and the channel during the routine site inspections and provide advice to the Contractor. The Contractor was also advised to provide mitigation measures during any occasion of the maintenance work on the wastewater treatment plant.</p> <p>The discharge pipe of the treatment plant should be plugged and ensure not functioned when carrying out maintenance works on the wastewater treatment plant in order to prevent the discharge of silt or muddy water to the outlet.</p> <p>Flexible pipe for discharge of sludge should not be placed on the concrete platform under the outfall discharge outlet. For disposal of slit or sludge in the wastewater treatment plant, tanker should be used.</p>	Closed
2	CIR-002	8 May 2009 at Outfall	Public through EPD	EPD has received a complaint (EPD ref: EP3/N22/RW/09755-09) regarding to construction dust from the outfall	<p><u>Findings/ Observations</u>                      Regular 1-hour TSP monitoring, in accordance with EM&amp;A Manual, is performed by Environmental Team. The monitoring station concerned is ASR9 (i.e. at the podium level of Greenview Terrace facing to the construction site).</p> <p>The closest date for the 1-hour TSP concentration monitoring was on 6</p>	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
				construction site on 8 May 2009. Site investigation was also carried out by EPD with the Contractor on 14 May 2009.	May 2009 and 12 May 2009 at Greenview Terrace, ASR9. Soil nailing works and loading & unloading excavated materials were observed during monitoring. In accordance with the EM&A Manual and the Baseline Monitoring Report, all 1-hour TSP concentrations at ASR9 were below the established Action and Limit Levels. No exceedance was recorded on 6 and 12 May 2009. The contractor and the environmental team were also undertaken site investigation on the subject area in response to the complaint. It was confirmed that the air quality mitigation measures as recommended in EIA have been provided by the Contractor. The mitigation measures are as follows: <ul style="list-style-type: none"> <li>• Water spraying was provided to the exposed surface.</li> <li>• Several automatic sprinklers were provided at the outfall construction site for water spraying of the haul road.</li> <li>• Water spraying was provided during dust generating works (e.g. rock breaking and soil nailing works).</li> </ul> <u>Conclusion/Remedial Action</u> Based on the site inspection and monitoring results, the complaint is considered not justifiable since no action & limit level exceedance on construction dust are identified. Air quality mitigation measures as recommended in EIA have been implemented in order to control and minimise the air quality impact and nuisance arising from the construction activities. Nevertheless, in view of the recent dry and sunny weather, the haul road and the exposed area would be dry very quickly. The Contractor was recommended to provide more frequent water spraying especially in the dry and sunny weather.	
3	CIR-003	14 May 2009 at Outfall	Public through EPD	EPD has received a complaint (EPD ref: EP/RW/080206) regarding to daytime construction rock breaking at 7:15 am	The closest date to the complaint for the 1-hour TSP monitoring & daytime construction noise monitoring was on 12, 18 and 27 May 2009 at Greenview Terrace, ASR9 and NSR9. Soil nailing, excavation, rock breaking, loading and unloading the materials were observed during monitoring period. The measured noise levels complied with the limit level in accordance with the EIAO-TM. All 1-hour TSP concentrations at ASR9 were below the established Action and Limit Levels. No 1-hour TSP	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
				<p>and dusty at the outfall construction site on 14 May 2009.</p>	<p>exceedance was recorded.</p> <p>The contractor and the environmental team were also undertaken site investigation on the subject area in response to the complaint. Air quality mitigation measures as recommended in EIA have been implemented by the Contractor. However, noise mitigation measures could be further improved.</p> <p>Based on our site inspection and monitoring results, the complaint for dust is considered not justifiable since no action &amp; limit level exceedance on construction dust is identified. Air quality mitigation measures as recommended in EIA have also been implemented in order to control and minimise the air quality impact arising from the construction activities. In view of the recent dry and sunny weather, the haul road and the exposed area would be dry very quickly. The Contractor was recommended to enhance water spraying especially in the dry and sunny weather.</p> <p>On the other hand, the complaint for noise is considered due to works and the Contractor was agreed to improve the on-site noise mitigation measures such as the following measures. ET's site inspection and the joint inspection with relevant parties was conducted on 29 May 2009 and 4 June 2009 respectively to confirm all the below measures have been implemented.</p> <ul style="list-style-type: none"> <li>• For the idling plant, it should be switched off to reduce noise level generated.</li> <li>• The sound insulation sheets and noise insulation materials should be placed to enclose the breaking tip tightly and also aside or surrounding the breaking activities as recommended in the following photos 1-3 in noise mitigation measures.</li> <li>• Noise monitoring frequency was increased in order to check the effectiveness of the mitigation measures. The additional measurement was taken on 27 May, 8 June, 10 June and 12 June 2009 after all the measures implemented. The noise levels (<math>L_{eq, 30 \text{ min}}</math>) were 70.9 dB (A), 70.5 dB (A), 70.3 dB (A) and 70.3 dB (A) respectively, which comply with the limit level in accordance with the EIAO-TM. Soil nailing, excavation and rock breaking were observed during monitoring period.</li> </ul>	

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					The measures were well in place and seemed effective during the measurement.	
4	CIR-004	10 July 2009 at Outfall	Public through EPD	EPD has received a complaint (EPD ref: EP3/N22/RW/15137-09) regarding to construction dust from the outfall construction site on 10 July 2009.	<p><u>Findings/ Observations</u>                      1-hour TSP concentration monitoring was on 10 July 2009 at Greenview Terrace, ASR9. Soil nailing works, concrete breaking, excavation and loading &amp; unloading excavated materials were observed during monitoring. All 1-hour TSP concentrations at ASR9 were below the established Action and Limit Levels. No exceedance was recorded on 10 July 2009.</p> <p>The contractor and the environmental team were also undertaken site investigation on the subject area in response to the complaint. It was confirmed that the air quality mitigation measures as recommended in EIA have been provided by the Contractor. The mitigation measures are as follows:</p> <ul style="list-style-type: none"> <li>• Water spraying was provided to the exposed surface.</li> <li>• Automatic sprinklers were provided at the outfall construction site for water spraying of the haul road.</li> <li>• Water spraying was provided during dust generating works (e.g. rock breaking and soil nailing works).</li> <li>• Tarpaulin was used for covering the dusty works in the Portal area.</li> </ul> <p><u>Conclusion/Remedial Action</u>                      The complaint is considered not justifiable since no action &amp; limit level exceedance on construction dust are identified</p>	Closed
5 & 6	CIR-005	29 July 2009 & 11 August 2009 at Outfall	Public through SOR	SOR has received two complaints (SOR ref: (DC/2007/12)/M45/500/02480, 02500) from Greenview Terrace regarding to daytime construction noise exceedance	<p><u>Findings/ Observations</u>                      Soil nailing, excavation, rock breaking and drilling, loading and unloading the materials were generally observed during monitoring period in July and August 2009. According to the noise monitoring results from 6 July 2009 to 31 August 2009 at NSR 9, the measured noise levels complied with the limit level in accordance with the EIAO-TM. All 1-hour TSP concentrations at ASR9 were below the established Action and Limit Levels from 6 July 2009 to 25 August 2009.</p> <p><u>Conclusion/Remedial Action</u>                      The dust complaint on 22 July 2009 was due to the soil nailing works. The</p>	Same Case with Complaint No. 11

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
				<p>recorded at NSR9 on 8, 22, 23, 27 and 29 July 2009 and a large amount dust generated at the outfall construction site. The complaint dates were corresponded to 29 July and 11 August 2009.</p>	<p>Contractor was reminded enhance the dust mitigation measures during soil nailing works. A designated staff was provided to spray water continuously during soil nailing. A nylon bag was placed on the drilling hole and keeping wet to suppress dust. A sprinkler was added at the hillside of the site and water spraying was provided continuously during operation of drilling to suppress dust.</p> <p>The documented complaint for noise is considered to trigger the action level and the Contractor was also reminded to enhance the on-site noise mitigation measures continuously. The enhanced mitigation measures are proposed as follows:</p> <ul style="list-style-type: none"> <li>• A staff from the Contractor was designated to take the reading of Leq (5mins) at the roof of Greenview Terrace. In case of the Leq (5min) exceed 73 dB(A), the Contractor would re-schedule the noisy plants to mitigate the escalation of noise level.</li> <li>• The designated staff was reminded to record all the weather condition including raining and wind speed.</li> <li>• Tools box talk for the Contractor's Team was carried out for reminding that the movable barrier should be placed to the breaking activities as much as possible.</li> <li>• Movable noise barriers were placed on site and the movable noise barriers were also modified.</li> <li>• Existing 25 ton rock breaker had been replaced by the another breaker.</li> <li>• The breaking tap of the 25 ton rock breaker had been replaced by another breaking tap.</li> <li>• A joint filler wall was installed at the vertical face of westbound to mitigate the noise rebound from the vertical face to high level of Greenview Terrace.</li> </ul> <p>From the additional monitoring data and monitoring data under regular EM&amp;A requirements, noise level (<math>L_{eq, 30 \text{ min}}</math>) between 6 July to 31 August 2009 was in the range of 71 to 74 dB(A) to the nearest integer. The noise monitoring frequency was maintained in twice per week to check whether the mitigation measures are effective. From the information of the Contractor, all the mitigation measures were implemented on 31 August</p>	



Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					2009. Noise levels ( $L_{eq, 30 \text{ min}}$ ) were also re-measured after the implementation of the mitigation measures. Noise level ( $L_{eq, 30 \text{ min}}$ ) from 4 Sep to 28 Sep 2009 was in the range of 70 to 73 dB(A) to the nearest integer after the implementation of the mitigation measures. In our investigation, there was no exceedance of the measured noise level at Greenview Terrace.	
7	CIR-006	12 August 2009 at Outfall	Public through SOR	SOR has received a complaint (SOR ref: (DC/2007/12)/M45/5 00/02527) from Greenview Terrace, via Apple Daily regarding to daytime construction noise level ( $L_{eq(30\text{min})}$ ) was sometimes more than 80 dB(A) and a large amount dust generated at the outfall construction site. The complaint date was corresponded to 12 August 2009.	<p><u>Findings/ Observations</u>                      Soil nailing, excavation, rock breaking and drilling, loading and unloading the materials were generally observed during monitoring period in July and August 2009. According to the noise monitoring results from 6 July 2009 to 31 August 2009 at NSR 9, the measured noise levels complied with the limit level in accordance with the EIAO-TM. All 1-hour TSP concentrations at ASR9 were below the established Action and Limit Levels from 6 July 2009 to 25 August 2009.</p> <p><u>Conclusion/Remedial Action</u>                      The dust complaint was considered not justifiable since no action &amp; limit level exceedance on construction dust were identified. However, it was a recurrent case from Greenview Terrace. The Contractor was recommended to enhance water spraying continuously especially in rock breaking activities.                      On the other hand, there was no noise levels (<math>L_{eq(30\text{min})}</math>) from the measurement taken from ET was more than 80 dB(A). However, it was a recurrent case from Greenview Terrace. The Contractor was reminded to enhance the on-site noise mitigation measures. The enhanced mitigation measures are proposed as follows:</p> <ul style="list-style-type: none"> <li>• A staff from the Contractor was designated to take the reading of <math>L_{eq}</math> (5mins) at the roof of Greenview Terrace. In case of the <math>L_{eq}</math> (5min) exceed 73 dB(A), the Contractor would re-schedule the noisy plants to mitigate the escalation of noise level.</li> <li>• The designated staff was reminded to record all the weather condition including raining and wind speed.</li> <li>• Tools box talk for the Contractor's Team was carried out for reminding that the movable barrier should be placed to the breaking activities as</li> </ul>	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					<p>much as possible.</p> <ul style="list-style-type: none"> <li>• Movable noise barriers were placed on site and the movable noise barriers were also modified.</li> <li>• Existing 25 ton rock breaker had been replaced by the another breaker.</li> <li>• The breaking tap of the 25 ton rock breaker had been replaced by another breaking tap.</li> <li>• A joint filler wall was installed at the vertical face of westbound to mitigate the noise rebound from the vertical face to high level of Greenview Terrace.</li> </ul> <p>From the additional monitoring data and monitoring data under regular EM&amp;A requirements, noise level (<math>L_{eq, 30 \text{ min}}</math>) from 6 July to 31 August 2009 was in the range of 71 to 74 dB(A) to the nearest integer. The noise monitoring frequency was maintained in twice per week to check whether the mitigation measures are effective. From the information of the Contractor, all the mitigation measures were implemented on 31 August 2009. Noise levels (<math>L_{eq, 30 \text{ min}}</math>) were also re-measured after the implementation of the mitigation measures. Noise level (<math>L_{eq, 30 \text{ min}}</math>) from 4 Sep to 28 Sep 2009 was in the range of 70 to 73 dB(A) to the nearest integer after the implementation of the mitigation measures.</p>	
8	CIR-007	14 August 2009 at Outfall	Public through EPD	<p>EPD has received a complaint (EPD ref: EP3/N22/RW/17978-09) from Greenview Terrace regarding to daytime construction noise from the outfall construction site. The complaint date was corresponded to 14 August 2009.</p>	<p><u>Findings/ Observations</u>                      Soil nailing, excavation, rock breaking and drilling, loading and unloading the materials were generally observed during monitoring period in July and August 2009. According to the noise monitoring results from 6 July 2009 to 31 August 2009 at NSR 9, the measured noise levels complied with the limit level in accordance with the EIAO-TM.</p> <p><u>Conclusion/Remedial Action</u>                      This was a recurrent case from Greenview Terrace. The documented complaint for noise is considered to trigger the action level and the Contractor was reminded to enhance the on-site noise mitigation measures continuously. The enhanced mitigation measures are proposed as follows:</p> <ul style="list-style-type: none"> <li>• A staff from the Contractor was designated to take the reading of <math>L_{eq}</math></li> </ul>	Same Case with Complaint No. 11

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					<p>(5mins) at the roof of Greenview Terrace. In case of the Leq (5min) exceed 73 dB(A), the Contractor would re-schedule the noisy plants to mitigate the escalation of noise level.</p> <ul style="list-style-type: none"> <li>• The designated staff was reminded to record all the weather condition including raining and wind speed.</li> <li>• Tools box talk for the Contractor's Team was carried out for reminding that the movable barrier should be placed to the breaking activities as much as possible.</li> <li>• Movable noise barriers were placed on site and the movable noise barriers were also modified.</li> <li>• Existing 25 ton rock breaker had been replaced by the another breaker.</li> <li>• The breaking tap of the 25 ton rock breaker had been replaced by another breaking tap.</li> <li>• A joint filler wall was installed at the vertical face of westbound to mitigate the noise rebound from the vertical face to high level of Greenview Terrace.</li> </ul> <p>From the additional monitoring data and monitoring data under regular EM&amp;A requirements, noise level (<math>L_{eq, 30 \text{ min}}</math>) from 6 July to 31 August 2009 was in the range of 71 to 74 dB(A) to the nearest integer. The noise monitoring frequency would be maintained in twice per week to check whether the mitigation measures are effective. From the information of the Contractor, all the mitigation measures were implemented on 31 August 2009. Noise levels (<math>L_{eq, 30 \text{ min}}</math>) were also re-measured after the implementation of the mitigation measures. Noise level (<math>L_{eq, 30 \text{ min}}</math>) from 4 Sep to 28 Sep 2009 was in the range of 70 to 73 dB(A) to the nearest integer after the implementation of the mitigation measures.</p>	
9	CIR-008	17 August 2009 at Portion D of the Site	Public through SOR	SOR has received a complaint (SOR ref:(DC/2007/12)/M4 5/500/02546) from Long Bench Garden	<p><u>Findings/ Observations</u></p> <p>Soil nailing, excavation, rock breaking and drilling, loading and unloading the materials were generally observed during monitoring period in August 2009. The monitoring results from 3 August 2009 to 31 August 2009 at NSR 8 showed the measured noise levels complied with the limit level in accordance with the EIAO-TM. The contractor and the environmental</p>	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
				regarding to noise nuisance generated from the daytime construction work (rock-breaking) in Portion D of the Site. The complaint date was corresponded to 17 August 2009.	team were also undertaken site investigation on the subject area in response to the complaint. Noise mitigation measures should be enhanced continuously due to this complaint. <u>Conclusion/Proposed Action</u> The documented complaint for noise is considered to trigger the action level and the Contractor was reminded to enhance the on-site noise mitigation measures continuously. The enhanced mitigation measures are recommended as follows: <ul style="list-style-type: none"> <li>• Movable noise barriers had been placed towards the direction of Long Bench Garden, particular for the pipe pile works in the portal.</li> <li>• Tools box talk for construction team was carried out for reminding that the movable barrier should be placed to the breaking activities as much as possible.</li> <li>• The existing noisy 25 ton rock breaker had been replaced by the other breaker.</li> <li>• A joint filler wall had been fixed on the vertical face of west bound to absorb the noise generated towards Long Beach Garden.</li> </ul> Noise monitoring frequency was increased twice per week by ET due to this complaint. The measured noise levels were complied with the limit level in accordance with the EIAO-TM. No further complaint was received from Long Bench Garden within the reporting month.	
10	CIR-009	22 August 2009 at Outfall	Public through SOR	A complaint (SOR ref: (DC/2007/12)/M45/500/02628) was received from Greenview Terrace regarding to daytime construction noise level (Leq(30min)) was sometimes exceeded 75 dB(A)	<u>Findings/ Observations</u> Soil nailing, excavation, rock breaking and drilling, loading and unloading the materials were generally observed during monitoring period in July and August 2009. The monitoring results from 6 July 2009 to 31 August 2009 at NSR 9 showed the measured noise levels complied with the limit level in accordance with the EIAO-TM. The contractor and the environmental team were also undertaken site investigation on the subject area in response to the complaint. Noise mitigation measures should be enhanced continuously due to this complaint. <u>Conclusion/Proposed Action</u> The documented complaint for noise is considered to trigger the action level and the Contractor was reminded to enhance the on-site noise	Same Case with Complaint No. 11

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
				<p>at the outfall construction site.                      The complaint date was corresponded to 22 August 2009.</p>	<p>mitigation measures continuously. The enhanced mitigation measures are recommended as follows:</p> <ul style="list-style-type: none"> <li>• A staff from the Contractor was designated to take the reading of Leq (5mins) at the roof of Greenview Terrace. In case of the Leq (5min) exceed 73 dB(A), the Contractor would re-schedule the noisy plants to mitigate the escalation of noise level.</li> <li>• The designated staff was reminded to record all the weather condition including raining and wind speed.</li> <li>• Tools box talk for the Contractor's Team was carried out for reminding that the movable barrier should be placed to the breaking activities as much as possible.</li> <li>• Movable noise barriers were placed on site and the movable noise barriers were also modified.</li> <li>• Existing 25 ton rock breaker had been replaced by the another breaker.</li> <li>• The breaking tap of the 25 ton rock breaker had been replaced by another breaking tap.</li> <li>• A joint filler wall was installed at the vertical face of westbound to mitigate the noise rebound from the vertical face to high level of Greenview Terrace.</li> </ul> <p>From the additional monitoring data and monitoring data under regular EM&amp;A requirements, noise level (<math>L_{eq, 30 \text{ min}}</math>) from 6 July to 31 August 2009 was in the range of 71 to 74 dB(A) to the nearest integer. The noise monitoring frequency was maintained in twice per week to check whether the mitigation measures are effective. From the information of the Contractor, all the mitigation measures were implemented on 31 August 2009. Noise levels (<math>L_{eq, 30 \text{ min}}</math>) were also re-measured after the implementation of the mitigation measures. Noise level (<math>L_{eq, 30 \text{ min}}</math>) from 4 Sep to 28 Sep 2009 was in the range of 70 to 73 dB(A) to the nearest integer after the implementation of the mitigation measures. In our investigation, there was no exceedance of the measured noise level at Greenview Terrace.</p>	

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
11	CIR-010	24 September 2009 at Outfall	Public through SOR	A complaint (SOR ref: (DC/2007/12)/M45/500/02749) was received from Greenview Terrace regarding to daytime construction noise level (Leq(30min)) was sometimes exceeded 75 dB(A) at the outfall construction site.	<p><u>Findings/ Observations</u>                      Soil nailing, excavation, rock breaking and drilling, loading and unloading the materials were generally observed during monitoring period in July and September 2009. The monitoring results from 6 July 2009 to 29 October 2009 at NSR 9 showed the measured noise levels complied with the limit level in accordance with the EIAO-TM. The contractor and the environmental team were also undertaken site investigation on the subject area in response to the complaint. Noise mitigation measures have been enhanced continuously due to this complaint.</p> <p><u>Conclusion/Proposed Action</u>                      The documented complaint for noise is considered to trigger the action level and the Contractor was reminded to enhance the on-site noise mitigation measures continuously. The enhanced mitigation measures were implemented as follows:</p> <ul style="list-style-type: none"> <li>• A staff from the Contractor was designated to take the reading of Leq (5mins) at the roof of Greenview Terrace. In case of the Leq (5min) exceed 73 dB(A), the Contractor would re-schedule the noisy plants to mitigate the escalation of noise level.</li> <li>• The designated staff was reminded to record all the weather condition including raining and wind speed.</li> <li>• Tools box talk for the Contractor's Team was carried out for reminding that the movable barrier should be placed to the breaking activities as much as possible.</li> <li>• Movable noise barriers were placed on site and the movable noise barriers were also modified.</li> <li>• Existing 25 ton rock breaker had been replaced by the another breaker.</li> <li>• The breaking tap of the 25 ton rock breaker had been replaced by another breaking tap.</li> <li>• A joint filler wall was installed at the vertical face of westbound to mitigate the noise rebound from the vertical face to high level of Greenview Terrace.</li> </ul>	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					<p>From the additional monitoring data above and the regular monitoring under EM&amp;A requirements, the measured noise levels were complied with the limit level in accordance with the EIAO-TM. From the noise level on 25 September 2009 and 2 October 2009, the trend of noise level seemed to be increased since the decoration work at 14/F Greenview Terrace was the domain noise source during the monitoring. The noise level during that time would be considered for reference only. There was no exceedance of the measured noise level at Greenview Terrace in our investigation.</p>	
12	CIR-011	2 October 2009 at I-3	Public through EPD	<p>EPD has received a complaint (EPD ref: EP3/N22/RW/22016-09) regarding to construction dust at the Intake-3 on 2 October 2009.</p>	<p><u>Findings/ Observations</u></p> <p>There is no representative air monitoring location as stated in the EM&amp;A Manual. The contractor and the environmental team were undertaken site investigation on the subject area at 08-Oct-09 in response to the complaint. Air quality mitigation measures as recommended in EIA have been implemented by the Contractor. However, the dust impact by exposed area could be further improved. The mitigation measures during the site investigation were observed as follows:</p> <ul style="list-style-type: none"> <li>• Water spraying was provided to the exposed surface.</li> <li>• Wheel washing facilities for dump trucks was provided at the site exit.</li> <li>• Water spraying was provided during excavation and loading/unloading works</li> </ul> <p><u>Conclusion/Proposed Action</u></p> <p>Based on our site inspection, the complaint for dust is considered justifiable as it is due to windy erosion on the exposed surface. Air quality mitigation measures as recommended in EIA have also been implemented in order to control and minimise the air quality impact arising from the construction activities. In view of the recent dry season, the haul road and the exposed area would be dry very quickly. The Contractor was recommended to provide water spraying more frequently especially in the dry season.</p>	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
13	(DC/2007/12)/M45/500/2923 & email on 11 November 2009 from MCSJV	9 November 2009 at Outfall	Greenview Terrace through EPD	Movable noise barrier was not placed close enough to the piling machine.	<p><u>Immediate Action</u>                      The rig was re-orientated and the barrier was placed closed to the drilling head.</p> <p><u>Follow-up Action</u></p> <ul style="list-style-type: none"> <li>• Training was conducted to the operator to ensure that the workers aware that the barrier should be placed closed not the drilling head not the machine itself.</li> <li>• In order to prevent future occurrence, a permit to dig system was adopted. It should be checked by the Contractor and endorsed by the SOR before starting the drilling rig.</li> </ul> <p>The follow up action was checked and a permit to dig system has been implemented.</p>	Closed
14	(DC/2007/12)/M45/500/2978 & email on 19 November 2009 from MCSJV	18 November 2009 at Outfall	Greenview Terrace through EPD	Rock-breaking activity carried out in the eastern area of Portion D, closest to Greenview Terrace, was not totally screened and line of sight of the breaker was observed from the NSR.	<p><u>Follow up Action</u></p> <ul style="list-style-type: none"> <li>• The bamboo scaffold was extended further away from stage 3 scaffold to further screen off the activities to the Greenview. The length of the extension was about 8 to 10 m.</li> <li>• A strong reminded was given to the relevant staff and sub-contractor and the barrier should be placed in the right orientation before breaking.</li> <li>• The mitigation measures were strictly followed as stated in the proposal.</li> </ul> <p>The follow up action and relevant records was checked.</p>	Closed
15.	CIR-12	19 January 2010 at Intake-3 construction site	Public through EPD	EPD has received a public complaint (EPD ref: EP3/N22/RW/01270-10) regarding effluent discharge at Intake-3 construction site on 19 January 2010.	<p><u>Findings/ Observations</u>                      The effluent discharge on 19 January 2010 was due to the leakage of Gabion wall at I3. The water from the rock drilling work was flowing through the gap of the Gabion Wall to the watercourses at I3.</p> <p><u>Immediate Action</u>                      The contractor had sealed the gap at the Gabion Wall immediately after the incident.</p> <p><u>Conclusion/Proposed Action</u>                      Based on our site inspection, the complaint was due to leakage of Gabion</p>	Closed.



Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					wall. The area would be checked and maintained continuously to avoid recurrence case. The above identified mitigation measures have been implemented by the Contractor on 22 January 2010 and ET has also checked the implementation on 31 January 2010. The ET will closely inspect the watercourses during the routine site inspections and provide advice to the Contractor.	
16	CIR-13	19 January 2010 at Intake-3 construction site	Public through EPD	EPD has received a public complaint (EPD ref: EP3/N22/RW/01319-10) regarding daytime construction noise at Intake-3 construction site on 19 January 2010.	<p><u>Findings/ Observations</u></p> <p>The monitoring station concerned is NSR6 (i.e. at Squatter facing to the construction site). Excavation, soil nailing, rock drilling and breaking, loading and unloading the materials were generally observed during monitoring period in mid-January 2010. The measured noise levels in January 2010 complied with the limit level in accordance with the EM&amp;A Manual. These cases would also be treated as two action level exceedances on noise. The Contractor and the Environmental Team were also undertaken site investigation on the subject area in response to complaint. The noise mitigation measures during the site investigation were recommended as follows:</p> <ul style="list-style-type: none"> <li>• Sound insulation sheets were installed covering the working area during breaking and rock drilling in order to block the line of sight to the NSR.</li> <li>• Noise insulation materials were used to enclose the drilling rig tightly.</li> </ul> <p><u>Conclusion/Proposed Action</u></p> <p>Based on the site inspection and monitoring results, the complaint was due to noise generated by rock breaking work. The identified mitigation measures have been discussed with the Contractor and the Contractor has submitted the remedial proposal. The proposal was implemented by the Contractor on 25 January 2010 and ET has also checked the implementation on 31 January 2010. The Contractor was also advised to review the mitigation measures from time to time near the NSR at I3. The ET will closely inspect the area during the routine site inspections and provide advice to the Contractor.</p>	Closed.
17	CIR-13	21 January 2010 at Intake-3	Public through	EPD has received a public complaint (EPD ref:	Refers to Investigation /Mitigation Action for Complaint No. 16.	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
		construction site	EPD	EP3/N22/RW/01444-10) regarding daytime construction noise at Intake-3 construction site on 21 January 2010.		
18	CIR-14	27 August 2010 near Intake-2 construction site	Public through DSD	DSD has received a public complaint regarding choked sewage manhole (MH1) at Lo Wai Road construction site on 27 August 2010.	<p><u>Findings/ Observations</u>                      During DSD inspection on 30 August 2010, improper discharge from the site to manhole, MH3, which is located downstream of MH1 was observed. ET had received those information from the Contractor on 09 September 2010. Site investigation was also carried out by SOR's representative with the Contractor on 01 September 2010. Checking with the site log, the construction activity at Lo Wai on 27 August 2010 was pipe jacking only. No site formation works was undertaken. The contractor and SOR's representative have undertaken site investigation on the subject area on 01 September 2010. On-site flow test at Portion G had conducted.</p> <ul style="list-style-type: none"> <li>● Maeda works area is located at the lower section of Lo Wai Road and manhole MH3 is adjacent to the works area. MH1 (choked sewage manhole) is located at the upper section of Lo Wai Road. MH2 manhole is located middle section of Lo Wai Road. MH1 and MH2 are outside the works area.</li> <li>● Water flow test for manhole MH2 and MH3 and no blockage was observed.</li> <li>● Sewage overflow was found at MH1 during the joint site inspection on 01 September 2010</li> <li>● It was reported that there were water pipes connected between the site and the MH3. Discharge was found in MH3 during DSD inspection.</li> <li>● The contractor claimed that the purpose of the water pipes was to direct the storm water and underground water inside the concrete pipe "pipe jacking".</li> <li>● There was no discharge license for that portion. The Contractor had stopped on 01 September 2010 the water pumping to MH3 and</li> </ul>	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					<p>apply the discharge license for the Lo Wai site.</p> <p><u>Conclusion/Proposed Action</u>                      Based on the joint site inspection, the choked manhole MH1 was not due to works activities. The Contractor had clean up the choked manhole MH1 and no sewage overflow from MH1 was observed. The Contractor was requested to divert the storm water to desilting system prior to discharge while no such discharge can be made until a valid discharge license is granted. The ET will closely inspect the vicinity area during the routine site inspections and provide advice to the Contractor as necessary.</p>	
19&20	CIR-15	17 November 2010 at outfall construction site	Public through EPD	EPD has received a public complaint (EPD ref: EP3/N22/RW/24002-10 and EP3/N22/RW/24006-10) regarding daytime construction noise about derrick barge squeaking and rock breaking at Outfall construction site on 17 November 2010.	<p><u>Findings/ Observations</u>                      Drilling, excavation, marine mud dredging, rock breaking, mucking-out process and crane operation were observed during site inspections on 2 and 17 December 2010. The monitoring results measured on 15 November 2010 and 25 November at NSR 9 showed that the measured noise levels complied with the limit level (75 dB(A)) in accordance with the EIAO-TM. As part of the investigation of the noise complaints, the Contractor and the ET conducted additional site inspections and reviewed and audited the current noise mitigation practices and the Contractor's environmental performance on-site.</p> <p><u>Conclusion / Proposed Action</u>                      The documented complaints for noise triggered the action level of the noise monitoring. The Contractor had implemented the following on-site noise mitigation measures:</p> <ul style="list-style-type: none"> <li>● Erection of temporary noise insulation sheet at the rim of the spiral ramp construction site;</li> <li>● Moveable barriers for rock breaker;</li> <li>● Wrapping noise absorptive material at the rock breaker head;</li> <li>● Tailor made noise enclosure for drilling rig;</li> <li>● Semi-enclosed muck out process at muck hopper;</li> <li>● Use of rock splitter (which is a relatively quieter method in contrast to rock breaker); and</li> <li>● Noise insulation blanket enclosing the crane engine of derrick barge.</li> </ul> Noise monitoring was increased to twice per week and the results were	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					<p>reported in the Complaint Investigation Report submitted on 24 December 2010. The measured noise level after implementation of the noise mitigation measures ranged from 69 to 73 dB(A) to the nearest integer and complied with the limit level in accordance with the EIAO-TM. The results showed that noise mitigation measures were effective. The contractor was advised to review the mitigation measures from time to time near the NSR 9. The ET would closely inspect the area during the routine site inspections and provide advice to the Contractor.</p>	
21	CIR-16	10 January 2011 at outfall construction site	Public through EPD	<p>EPD has received a public complaint (EPD ref: EP3/N22/RW/00484-11) regarding dark smoke emission from derrick barge and construction noise and dust at Outfall construction site on 10 January 2011.</p>	<p><u>Findings/ Observations</u></p> <p>1. <u>Dark Smoke Emission from Derrick Barge</u>                      Dark smoke emitted from the derrick barge was promptly investigated after the receipt of the complaint. The issue was found specific to the mechanical operation of the barge working at the site at that moment. The derrick barge being complained was then replaced by another barge without the relevant mechanical issue. No further complaint was received since then.</p> <p>2. <u>Construction Dust</u>                      Regular 1-hour TSP monitoring, in accordance with EM&amp;A Manual, was carried out by the Environmental Team (ET). The monitoring station concerned is ASR 9, located at the podium level of Greenview Terrace facing the construction site. In January, 1 hour TSP concentration monitoring had been conducted on 4, 10, 14, 20 and 26 January 2011 at Greenview Terrace (ASR). Rock breaking, drilling and excavation were observed during monitoring. No exceedance was recorded.</p> <p>The contractor and the environmental team were also undertaken site investigation at the subject area on 21 January 2011 in response to the complaint. It was confirmed that the air quality mitigation measures as recommended in EIA had been provided by the Contractor. The mitigation measures are as follows:</p> <ul style="list-style-type: none"> <li>● Water spraying surrounding the spiral ramp;</li> <li>● Water spraying for rock drilling and rock breaking;</li> <li>● Water spraying for C&amp;D material before loading and unloading to</li> </ul>	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					<p>derrick barge;</p> <ul style="list-style-type: none"> <li>● Water spraying for the exposed surface and the haul road;</li> <li>● Water spraying for trucks and vehicles at the site exit.</li> </ul> <p>3. <u>Construction Noise</u></p> <p>The documented complaints for noise triggered the action level of the noise monitoring. The Contractor had implemented the following on-site noise mitigation measures:</p> <ul style="list-style-type: none"> <li>● Extension of Temporary noise insulation barrier (made of noise blanket) at the rim of the spiral ramp construction site facing Greenview Terrace;</li> <li>● Movable noise barriers to surround the rock breaking activities at the spiral ramp where it is in safe ground condition;</li> <li>● Tailor made noise enclosure for rock drilling machine;</li> <li>● Semi-enclosed muck out process at muck hopper (with noise curtain underneath);</li> <li>● Use of temporary noise enclosure for piling work at Castle Peak Road;</li> <li>● Noise insulation blanket enclosing the crane engine of derrick barge;</li> <li>● Additional noise blanket along the railings of the spiral ramp; and</li> <li>● Use of rock splitter (which is a relatively quieter method in contrast to rock breaker).</li> </ul> <p>Noise monitoring has been increased to twice per week and the results will be reported in the Complaint Investigation Report to be submitted in mid-February 2011. The measured noise level after implementation of the noise mitigation measures ranged from 71 to 74 dB(A) to the nearest integer and complied with the limit level in accordance with the EIAO-TM. The results showed that noise mitigation measures were effective. The contractor was advised to review the mitigation measures from time to time near the NSR 9. The ET would closely inspect the area during the routine site inspections and provide advice to the Contractor.</p> <p><u>Conclusion / Proposed Action</u></p> <p>1. <u>Dark Smoke Emission from Derrick Barge</u></p> <p>Dark smoke emitted from the derrick barge was considered a stand-alone</p>	

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					<p>incident and was specific to the derrick barge being complained. No further complaint was received after the barge was replaced by another.</p> <p>2. <u>Construction Dust</u>                      Based on our site inspection and monitoring results, the complaint was considered not justifiable since no action and limit level exceedance on construction dust were identified. Air quality mitigation measures as recommended in EIA were implemented in order to control and minimize the air quality impact and nuisance arising from the construction activities. Nevertheless, the Contractor was reminded to enhance the air quality mitigation measures such as increasing the water spraying frequency and ensure proper functioning of the automatic sprinklers at the Outfall construction site.</p> <p>3. <u>Construction Noise</u>                      Noise measurement results between 10 and 28 January 2011 were below the limit level (75 dB(A)) and complied with the noise criterion. The Contractor had implemented various mitigation measures on site to alleviate the construction noise impact. The ET will remind the Contractor to enhance and maintain the normal functioning of the measures continuously to minimize the impact. The Contractor should also closely liaise with the nearby residents and inform the progress of the construction and the implementation of the environmental mitigation measures at the Outfall construction site.</p>	
22	CIR-17	30 June 2011 at Intake-3 construction site	Public through EPD	EPD has received a public complaint (EPD ref: EP3/N22/RW/12759-11) regarding construction dust and daytime construction noise from the Intake-3 construction site on 30 June	<p>1. <u>Findings / Observations</u>                      Checking with the site log, construction activities conducted at I-3 were breaking / mucking out and rock splitting inside the shaft, curing of planter wall, backfilling at tree pit, slope reinstatement and backfilling at PB wall, monitoring of de-deformation monitoring point, and general site cleaning and housekeeping. The Contractor and ET undertook site investigations on the subject area on 8 and 20 July 2011. The following dust and noise mitigation measures were implemented during site investigations:  <u>Dust Mitigation Measures (implemented prior to the complaint)</u></p> <ul style="list-style-type: none"> <li>● All the main haul road was paved;</li> </ul>	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
				2011.	<ul style="list-style-type: none"> <li>● Material transported by a dump truck was covered with impervious sheeting;</li> <li>● Exposed soil slope surface near the PB wall was covered by tarpaulin sheets;</li> <li>● Hoardings (with 2.4 m high) were provided along the site boundary next to the access road;</li> <li>● Regular watering on haul roads by sprinklers was observed;</li> <li>● Vehicle speed limit of 5 km per hour was implemented within the construction site;</li> <li>● Water spraying for dust suppression of on-going “dusty” activities (essentially including drilling and rock breaking within the shaft of about 16.5 m below ground) was observed;</li> </ul> <p><u>Construction Noise Mitigation Measures (implemented prior to the complaint)</u></p> <ul style="list-style-type: none"> <li>● Temporary noise barriers (about 4 m high) were erected on the shaft concrete block wall;</li> <li>● Quiet plant (rock splitter) was employed for shaft excavation;</li> <li>● Noise from generator was screened by a temporary noise barrier; and</li> <li>● Breaker heads of rock breaking machine were wrapped with sound insulating materials.</li> </ul> <p>2. <u>Conclusion / Proposed Action</u></p> <p>As there are no substantial noise sources at I-3 other than the project construction activities, it is considered that the noise complaint is project-related. In accordance with the Event / Action Plan for Construction Noise specified in the EM&amp;A Manual, noise monitoring frequency at the squatters (NSR 6) near I-3 were increased to twice per week (from 11 July 2011 to 30 July 2011) due to this complaint. The measured noise levels (<math>L_{eq, 30 \text{ min}}</math>) are shown in the following table. The measured noise levels, ranged from 60.0 dB(A) to 68.9 dB(A), are well below the limit level (75 dB(A)) in accordance with the EIAO-TM. During the site investigations on 8 and 20 July 2011, the above noise mitigation measures were continuously implemented. No further noise complaint was received in July 2011. Thus, with the consideration of the noise measurement results</p>	

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status																																																
					<p>and implementation of the above noise mitigation measures, the construction noise is considered acceptable. The Contractor will maintain the noise mitigation measures mentioned above to minimise noise nuisance.</p> <table border="1" data-bbox="1088 453 1957 1059"> <thead> <tr> <th>Date</th> <th>Start Time</th> <th>End Time</th> <th>L<sub>eq</sub>, dB(A)</th> <th>Limit Level, dB(A)</th> <th>Major Construction Noise Sources</th> </tr> </thead> <tbody> <tr> <td>6-Jul-11</td> <td>11:17</td> <td>11:47</td> <td>60.0</td> <td>75</td> <td>Crane operation</td> </tr> <tr> <td>14-Jul-11</td> <td>16:00</td> <td>16:30</td> <td>67.0</td> <td>75</td> <td>Drilling and rock breaking</td> </tr> <tr> <td>15-Jul-11</td> <td>17:00</td> <td>17:30</td> <td>68.9</td> <td>75</td> <td>Drilling and rock breaking</td> </tr> <tr> <td>18-Jul-11</td> <td>13:30</td> <td>14:00</td> <td>65.7</td> <td>75</td> <td>Drilling and crane operation</td> </tr> <tr> <td>20-Jul-11</td> <td>13:10</td> <td>13:40</td> <td>68.1</td> <td>75</td> <td>Drilling and rock breaking</td> </tr> <tr> <td>28-Jul-11</td> <td>13:35</td> <td>14:05</td> <td>64.9</td> <td>75</td> <td>Drilling and excavation</td> </tr> <tr> <td>30-Jul-11</td> <td>09:10</td> <td>09:40</td> <td>63.6</td> <td>75</td> <td>Drilling and crane operation</td> </tr> </tbody> </table> <p>Remark:                      The location of powered mechanical equipment (PME) will change occasionally and the utilization time for each PME may not be constant.</p> <p>As observed during the site investigation on 8 July 2011, dust suppression measures aforementioned were implemented on site. Additional dust control measures have been implemented at I-3 by the Contractor in early July 2011 to further suppress dust emission:</p> <ol style="list-style-type: none"> <li>1) Tailor-made frame with blankets has been installed for the drilling rig;</li> <li>2) Water hoses have been installed to the drilling rig within the tailor-made frame during drilling; and</li> <li>3) Water smog device installed at the edge of intermediate platform of</li> </ol>	Date	Start Time	End Time	L <sub>eq</sub> , dB(A)	Limit Level, dB(A)	Major Construction Noise Sources	6-Jul-11	11:17	11:47	60.0	75	Crane operation	14-Jul-11	16:00	16:30	67.0	75	Drilling and rock breaking	15-Jul-11	17:00	17:30	68.9	75	Drilling and rock breaking	18-Jul-11	13:30	14:00	65.7	75	Drilling and crane operation	20-Jul-11	13:10	13:40	68.1	75	Drilling and rock breaking	28-Jul-11	13:35	14:05	64.9	75	Drilling and excavation	30-Jul-11	09:10	09:40	63.6	75	Drilling and crane operation	
Date	Start Time	End Time	L <sub>eq</sub> , dB(A)	Limit Level, dB(A)	Major Construction Noise Sources																																																	
6-Jul-11	11:17	11:47	60.0	75	Crane operation																																																	
14-Jul-11	16:00	16:30	67.0	75	Drilling and rock breaking																																																	
15-Jul-11	17:00	17:30	68.9	75	Drilling and rock breaking																																																	
18-Jul-11	13:30	14:00	65.7	75	Drilling and crane operation																																																	
20-Jul-11	13:10	13:40	68.1	75	Drilling and rock breaking																																																	
28-Jul-11	13:35	14:05	64.9	75	Drilling and excavation																																																	
30-Jul-11	09:10	09:40	63.6	75	Drilling and crane operation																																																	



Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					<p>the shaft.</p> <p>The Contractor have continuously applied all the above mentioned dust suppression measures to minimise airborne dust generation, as observed during the site investigation on 20 July 2011. No dust dispersion from the construction site was observed during the site investigations on 8 and 20 July 2011. In addition, no further construction dust complaint is received in July 2011. As such, it is considered that the dust suppression measures implemented on site are adequate to minimise dust nuisance. The Contractor will maintain these measures on site for construction dust control.</p> <p>3. <u>Follow Up Action(s)</u></p> <p>For this complaint, the Contractor has implemented adequate mitigation measures for construction dust and noise control. As no further complaint is received in July 2011, it is considered that the complaint is closed. Nevertheless, the ET will continuously review the condition of the site during the routine site inspections, inspect proper functioning of the aforementioned construction dust and noise mitigation measures, and provide advice to the Contractor to be vigilant and tailor mitigation measures in advance of future planned site work activities.</p>	
23	CIR-18	2 September 2011 at Sheung Kok Shan near Intake 2	Mr. Cheung through EPD	EPD have received a complaint from Mr. Cheung, who lived in Sheung Kok Shan, concerning construction noise arising from the use of the TBM at night time. He alleged that the noise emanated from the tunnelling works had caused	<p>1. <u>Findings / Observations</u></p> <p>According to the approved EIA Report, it is recommended to restrict the tunnel boring machine (TBM) operation in the non-restricted period for tunnel section from chainage 1295 m to 1449 m. Checking with the site log, the Contractor has strictly followed the EIA recommendation for the TBM operation within the non-restricted period between the chainage 1295 m to 1449 m. TBM moved from CH1449 on 11 August 2011 and passed through CH1295 on 23 August 2011, and the Contractor resumed night time TBM operation afterwards. TBM was operating at night time (from 01:10 to 07:00) on 26 August 2011 (about 55 m away from the EIA restricted zone and about 22 m away from Mr. Cheung's house, which is located near CH1218).</p>	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status																		
				nuisance to him since 26 August 2011.	<p>First verbal complaint from Mr. Cheung was received in the morning of 26 August 2001 by the Contractor. The Contractor had stopped TBM night time operation from 26 August to 01 September 2011 accordingly. On 01 September 2011, TBM was located 38 m away from Mr. Cheung's house and the Contractor attempted to resume the night time operation.</p> <p>Second verbal complaint from Mr. Cheung was received on 02 September 2011 by EPD. The Contractor took immediate measure to stop the night time operation from 02 to 07 September 2011. On 08 September 2011, TBM moved 109 m away from Mr. Cheung's house. The Contractor attempted to resume night time operation and no further complaint was received after that.</p> <p>2. <u>Mitigation Measure Implemented after Receiving the Complaints</u></p> <p>Night time operation of the TBM was restricted as shown in the following table:</p> <table border="1" data-bbox="1084 823 1944 1412"> <thead> <tr> <th data-bbox="1084 823 1281 903">Period</th> <th data-bbox="1281 823 1487 903">Night Time Operation<sup>1</sup></th> <th data-bbox="1487 823 1944 903">Remark</th> </tr> </thead> <tbody> <tr> <td data-bbox="1084 903 1281 1106">25 - 26 Aug 2011</td> <td data-bbox="1281 903 1487 1106">From 01:10 to 07:00 (26 Aug)</td> <td data-bbox="1487 903 1944 1106">The Contractor received a verbal complaint in the morning (26 Aug 2011). The Contractor began to stop night time TBM operation. TBM was located about 22 m away from Mr. Cheung's house.</td> </tr> <tr> <td data-bbox="1084 1106 1281 1185">26 - 27 Aug 2011</td> <td data-bbox="1281 1106 1487 1185">-</td> <td data-bbox="1487 1106 1944 1185">No night time TBM operation</td> </tr> <tr> <td data-bbox="1084 1185 1281 1265">27 - 28 Aug 2011</td> <td data-bbox="1281 1185 1487 1265">-</td> <td data-bbox="1487 1185 1944 1265">No night time TBM operation</td> </tr> <tr> <td data-bbox="1084 1265 1281 1345">28 - 29 Aug 2011</td> <td data-bbox="1281 1265 1487 1345">-</td> <td data-bbox="1487 1265 1944 1345">No night time TBM operation</td> </tr> <tr> <td data-bbox="1084 1345 1281 1412">29 - 30 Aug 2011</td> <td data-bbox="1281 1345 1487 1412">-</td> <td data-bbox="1487 1345 1944 1412">No night time TBM operation</td> </tr> </tbody> </table>	Period	Night Time Operation <sup>1</sup>	Remark	25 - 26 Aug 2011	From 01:10 to 07:00 (26 Aug)	The Contractor received a verbal complaint in the morning (26 Aug 2011). The Contractor began to stop night time TBM operation. TBM was located about 22 m away from Mr. Cheung's house.	26 - 27 Aug 2011	-	No night time TBM operation	27 - 28 Aug 2011	-	No night time TBM operation	28 - 29 Aug 2011	-	No night time TBM operation	29 - 30 Aug 2011	-	No night time TBM operation	
Period	Night Time Operation <sup>1</sup>	Remark																						
25 - 26 Aug 2011	From 01:10 to 07:00 (26 Aug)	The Contractor received a verbal complaint in the morning (26 Aug 2011). The Contractor began to stop night time TBM operation. TBM was located about 22 m away from Mr. Cheung's house.																						
26 - 27 Aug 2011	-	No night time TBM operation																						
27 - 28 Aug 2011	-	No night time TBM operation																						
28 - 29 Aug 2011	-	No night time TBM operation																						
29 - 30 Aug 2011	-	No night time TBM operation																						

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action			Status
					30 - 31 Aug 2011	-	No night time TBM operation	
					31 Aug - 01 Sep 2011	--	No night time TBM operation. TBM was located about 38 m away from Mr. Cheung's house.	
					01 - 02 Sep 2011	From 23:00 (01 Sep) to 04:50 (02 Sep)	The Contractor attempted to resume night time TBM operation on 01 Sep 2011. ET received a complaint via EPD in the morning (2 Sep 2011). The Contractor began to stop night time TBM operation on 02 Sep 2011.	
					02 - 03 Sep 2011	-	No night time TBM operation	
					03 - 04 Sep 2011	-	No night time TBM operation	
					04 - 05 Sep 2011	-	No night time TBM operation	
					05 - 06 Sep 2011	-	No night time TBM operation	
					06 - 07 Sep 2011	-	No night time TBM operation	
					07 - 08 Sep 2011	From 06:00 to 07:00 (08 Sep 2011)	TBM was located about 109 m away from Mr. Cheung's house. The Contractor attempted to resume TBM night time operation and no further complaint was received.	
					Remark: 1. "Night Time" refers to 23:00 to 07:00 of the following day.  3. <u>Conclusion / Proposed Action</u> Having reviewed the timing of the complaints and periods of TBM operation during the night time on 25 - 26 August 2011 and 1 - 2			

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					<p>September 2011, it is believed that the complaints are related to the TBM operation during the night time. The Contractor has undertaken swift and appropriate action in response to Mr. Cheung's complaints. The night time operation of the TBM was restricted following the complaint. As the TBM continues to operate during the day time and moves further away from Mr. Cheung's house, the ground-borne noise nuisance upon Mr. Cheung gradually fades away. It is considered that the nuisance caused by TBM night time operation is then imperceptible from the complainant. No further complaint is received after 2 September 2011. As such, no further action is required.</p> <p>4. <u>Follow Up Action(s)</u></p> <p>For this complaint, the Contractor has implemented adequate mitigation measure (that is, restricting the TBM to operate during the day time only) for ground-borne noise control. The TBM has moved further away from Mr. Cheung's house and no further complaint is received after the Contractor resumed the TBM night time operation (08 September 2011). Thus, it is considered that the complaint is closed.</p>	
24	CIR-19	8 February 2012 at Intake-3 Construction Site	Mr. Cheng through SOR	SOR has received a public complaint regarding daytime construction noise from the Intake-3 construction site on 8 February 2012.	<p>1) <u>Findings / Observations</u></p> <p>Checking with the site log, construction activities conducted at I-3 in that morning was rock breaking by hydraulic breaker at the proposed access road. The Contractor and ET undertook site investigations on the subject area on 9 February 2012. The following noise mitigation measures were implemented during site investigations:</p> <p><u>Construction Noise Mitigation Measures (implemented prior to the complaint)</u></p> <p>1) Noise barrier on the top of vortex shaft was maintained;                  2) Silent type breaker tip was utilized; and                  3) Breaker tip was wrapped by acoustic insulating material.</p>	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status																								
					<p>2) <u>Conclusion / Proposed Action</u></p> <p>As there are no substantial noise sources at I-3 other than the project construction activities, it is considered that the noise complaint is project-related. In accordance with the Event / Action Plan for Construction Noise specified in the EM&amp;A Manual, noise monitoring frequency at the squatters (NSR 6) near I-3 were increased to twice per week (from 10 February 2012 to 29 February 2012) due to this complaint. The measured noise levels (<math>L_{eq, 30 \text{ minutes}}</math>) are shown in the following table. The measured noise levels, ranged from 59.5 dB(A) to 68.1 dB(A), are well below the limit level (75 dB(A)) in accordance with the EIAO-TM. During the site investigations on 9 and 23 February 2012, the above noise mitigation measures were continuously implemented. No further noise complaint was received in February 2012. Thus, with the consideration of the noise measurement results and implementation of the above noise mitigation measures, the construction noise is considered acceptable. The Contractor will maintain the noise mitigation measures mentioned above to minimise noise nuisance.</p> <table border="1" data-bbox="1093 946 1942 1406"> <thead> <tr> <th>Date</th> <th>Start Time</th> <th>End Time</th> <th><math>L_{eq}</math>, dB(A)</th> <th>Limit Level, dB(A)</th> <th>Major Construction Noise Sources</th> </tr> </thead> <tbody> <tr> <td>7-Feb-2012</td> <td>13:28</td> <td>13:58</td> <td>60.2</td> <td>75</td> <td>Crane operation and rock breaking</td> </tr> <tr> <td>10-Feb-2012</td> <td>15:15</td> <td>15:45</td> <td>62.1</td> <td>75</td> <td>Crane operation and excavation works</td> </tr> <tr> <td>13-Feb-2012</td> <td>13:35</td> <td>14:05</td> <td>68.1</td> <td>75</td> <td>Crane operation and rock breaking</td> </tr> </tbody> </table>	Date	Start Time	End Time	$L_{eq}$ , dB(A)	Limit Level, dB(A)	Major Construction Noise Sources	7-Feb-2012	13:28	13:58	60.2	75	Crane operation and rock breaking	10-Feb-2012	15:15	15:45	62.1	75	Crane operation and excavation works	13-Feb-2012	13:35	14:05	68.1	75	Crane operation and rock breaking	
Date	Start Time	End Time	$L_{eq}$ , dB(A)	Limit Level, dB(A)	Major Construction Noise Sources																									
7-Feb-2012	13:28	13:58	60.2	75	Crane operation and rock breaking																									
10-Feb-2012	15:15	15:45	62.1	75	Crane operation and excavation works																									
13-Feb-2012	13:35	14:05	68.1	75	Crane operation and rock breaking																									

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action						Status
					17-Feb-2012	16:20	16:50	60.2	75	Crane operation and excavation works	
					20-Feb-2012	13:33	14:03	66.4	75	Crane operation and rock breaking	
					23-Feb-2012	14:30	15:00	64.3	75	Crane operation and rock breaking	
					27-Feb-2012	11:10	11:40	63.4	75	Crane operation and rock breaking	
					29-Feb-2012	13:26	13:56	59.5	75	Crane operation and rock breaking	
					Remark: The location of powered mechanical equipment (PME) will change occasionally and the utilization time for each PME may not be constant.  Additional noise mitigation measures have been implemented at I-3 by the Contractor to further reduce the construction noise: <ul style="list-style-type: none"> <li>Noise barrier comprised of acoustic blankets installed close to the rock breaking area was erected on the site.</li> </ul> The Contractor have continuously applied all the above mentioned noise mitigation measures to minimise construction noise, as observed during the site investigation on 9 and 23 February 2012. No further construction noise complaint was received in February 2012. As such, it is considered that the noise mitigation measures implemented on site are adequate to minimise construction noise nuisance. The Contractor will maintain these measures on site for construction noise control.						

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status																												
					<p>3) <u>FOLLOW UP ACTION(S)</u></p> <p>For this complaint, the Contractor has implemented adequate mitigation measures for construction noise control. As no further complaint is received in February 2012, it is considered that the complaint is closed. Nevertheless, the ET will continuously review the condition of the site during the routine site inspections, inspect proper functioning of the aforementioned construction noise mitigation measures, and provide advice to the Contractor to be vigilant and tailor mitigation measures in advance of future planned site work activities. This case will be reported as an action level exceedance on noise and also in the complaint log in the monthly EM&amp;A Report (February 2012).</p>																													
25	CIR-20	10 August 2012 at Intake-3 Construction Site	Mr. Cheng through ICC	1823 Call Centre (ICC) received a verbal complaint regarding the deterioration of water quality at Tso Kung Tam due to the construction works at Intake 3 construction site on 10 August 2012.	<p>1) <u>Findings / Observations</u></p> <p>Routine water quality monitoring upstream (I-3-C) and downstream (I-3) of the construction site at Intake 3 has been carried out since the commencement of construction works. Monitoring was conducted on 8 August 2012 and 10 August 2012. The results, as presented in the following table, indicate full compliance of water quality at I-3 with the action / limit levels of the water quality monitoring programme.</p> <table border="1"> <thead> <tr> <th rowspan="2">Date</th> <th rowspan="2">Parameters</th> <th colspan="2">Stations</th> <th rowspan="2">Action Level</th> <th rowspan="2">Limit Level</th> <th rowspan="2">Exceedance</th> </tr> <tr> <th>Impact (I-3)</th> <th>Control (I-3-C)</th> </tr> </thead> <tbody> <tr> <td rowspan="3">8 August 2012</td> <td>Water Temperature (°C)</td> <td>31.6</td> <td>31.7</td> <td>-</td> <td>-</td> <td>-</td> </tr> <tr> <td>pH</td> <td>7.91</td> <td>7.92</td> <td>-</td> <td>-</td> <td>-</td> </tr> <tr> <td>Dissolved Oxygen (mg/L)</td> <td>6.89</td> <td>6.85</td> <td>3.65</td> <td>3.51</td> <td>No</td> </tr> </tbody> </table>	Date	Parameters	Stations		Action Level	Limit Level	Exceedance	Impact (I-3)	Control (I-3-C)	8 August 2012	Water Temperature (°C)	31.6	31.7	-	-	-	pH	7.91	7.92	-	-	-	Dissolved Oxygen (mg/L)	6.89	6.85	3.65	3.51	No	Closed
Date	Parameters	Stations		Action Level	Limit Level			Exceedance																										
		Impact (I-3)	Control (I-3-C)																															
8 August 2012	Water Temperature (°C)	31.6	31.7	-	-	-																												
	pH	7.91	7.92	-	-	-																												
	Dissolved Oxygen (mg/L)	6.89	6.85	3.65	3.51	No																												

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action						Status
						Turbidity (NTU)	2.21	2.25	3.99 NTU or 120% of upstream control station's turbidity	4.18 NTU or 130% of upstream control station's turbidity	No
						Suspended Solids (SS) (mg/L)	< 2.00	< 2.00	6.13 mg/L or 120% of upstream control station's SS	7.23 mg/L or 130% of upstream control station's SS	No
					10 August 2012	Water Temperature (°C)	29.1	29.0	-	-	-
						pH	7.90	7.90	-	-	-
						Dissolved Oxygen (mg/L)	7.22	7.12	3.65	3.51	No
						Turbidity (NTU)	3.07	3.20	3.99 NTU or 120% of upstream control station's turbidity	4.18 NTU or 130% of upstream control station's turbidity	No
						Suspended Solids (SS) (mg/L)	< 2.00	< 2.00	6.13 mg/L or 120% of upstream control station's SS	7.23 mg/L or 130% of upstream control station's SS	No
					The following mitigation measures were implemented on-site during monitoring on 8 and 10 August 2012: (1) Wastewater was collected and diverted to waste water treatment plant prior to discharge; and (2) site area and existing stream were separated by sealed concrete block wall.						



Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					<p>Clear flowing stream water was visually observed during the monitoring at I-3 on 10 August 2012. No significant water pollution source from the construction site was identified.</p> <p>2) <u>Conclusion / Proposed Action</u>                      Based on the site observation and the water quality monitoring data collected at I-3 and I-3-C on 8 and 10 August 2012, it is concluded that the construction works at I-3 did not generate unacceptable water quality impact at Tso Kung Tam. As such, the concerned complaint is not considered related to the construction works at Intake 3. No further action is, therefore, required.</p> <p>3) <u>FOLLOW UP ACTION(S)</u>                      Prior to the receipt of this complaint, the Contractor has already implemented adequate mitigation measures for construction effluent discharge. As no unacceptable water quality impact from the construction works was identified during the investigation, the complaint is considered as non-project related and is closed. Nevertheless, the ET will continuously monitor the water quality at Intake 3 under the current EM&amp;A programme, review the condition of the site during the routine site inspections, and inspect proper functioning of the waste water treatment facilities.</p>	
26	CIR-21	5 September 2012 at Chung Kee Store at Lo Wai Road (NSR 3)	Through ICC	1823 Call Center (ICC) received a complaint (5 September 2012) regarding daytime construction noise nuisance generated by the power supply	<p>1) <u>Findings / Observations</u>                      Checking with the site log, an air compressor was located opposite to Chung Kee Store on 5 September 2012. As there was no other powered mechanical equipment located nearby and the construction was only undertaken during the daytime, it is considered that the complaint is about the noise nuisance generated from the air compressor during the daytime operation.</p>	

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status																		
				machine opposite to Chung Kee Store at Lo Wai Road.	<p>In response to the complaint, the Contractor has implemented the following measures:</p> <ul style="list-style-type: none"> <li>The concerned air compressor (AC1) located opposite to Chung Kee Store near the Vortex Drop Shaft (VDS) entrance (as "L1" shown in the attached I-2 layout plan) was de-mobilised for maintenance on 7 September 2012 and replaced by another air compressor (AC2);</li> <li>A layer of acoustic sheet was installed next to AC2 at L1 to minimise the noise nuisance, as observed during the site investigation on 11 September 2012;</li> <li>A third air compressor (AC3) was mobilized on site and placed behind the sub-contractor's office container (as "L2" shown in the attached I-2 layout plan) that screened off the noise from AC3 and minimised potential noise nuisance to the public. AC3 had been operated for another stage of construction activities since 14 September 2012 (as observed during the site investigation on 20 September 2012); and</li> <li>AC2 at L1 had ceased operation since 14 September 2012 and was demobilised off-site on 18 September 2012. As observed during the site investigation on 20 September 2012, no air compressor or other mechanical equipment was located at L1.</li> </ul> <p>Regular daytime construction noise monitoring is currently undertaken by the ET at NSR 3 (that is, Hong Hoi Chee Hong Temple) in accordance with the contract specific EM&amp;A Manual. According to the Manual, the complaint was considered as an exceedance of action level of construction air-borne noise. Following the Event / Action Plan for air-borne noise in the Manual, the noise monitoring frequency at NSR 3 was increased from once to twice per week between 10 September and 26 September 2012. The noise measurement results (as <math>L_{eq(30-minute)}</math>) at NSR 3 in September 2012 were presented in the following table:</p> <table border="1"> <thead> <tr> <th>Date</th> <th>Start Time</th> <th>End Time</th> <th><math>L_{eq}</math>, dB(A)</th> <th>Limit Level, dB(A)</th> <th>Dominant Noise Sources</th> </tr> </thead> <tbody> <tr> <td>4-Sep-12</td> <td>15:50</td> <td>16:20</td> <td>62.6</td> <td>75</td> <td>Drilling</td> </tr> <tr> <td>10-Sep-12</td> <td>14:05</td> <td>14:35</td> <td>62.2</td> <td>75</td> <td>Drilling and concrete work</td> </tr> </tbody> </table>	Date	Start Time	End Time	$L_{eq}$ , dB(A)	Limit Level, dB(A)	Dominant Noise Sources	4-Sep-12	15:50	16:20	62.6	75	Drilling	10-Sep-12	14:05	14:35	62.2	75	Drilling and concrete work	
Date	Start Time	End Time	$L_{eq}$ , dB(A)	Limit Level, dB(A)	Dominant Noise Sources																			
4-Sep-12	15:50	16:20	62.6	75	Drilling																			
10-Sep-12	14:05	14:35	62.2	75	Drilling and concrete work																			

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action						Status
					14-Sep-12	11:00	11:30	64.1	75	Drilling	
					17-Sep-12	15:20	15:50	64.3	75	Drilling	
					20-Sep-12	14:02	14:32	64.8	75	Drilling and concrete work	
					24-Sep-12	13:20	13:50	63.7	75	Drilling and concrete work	
					26-Sep-12	16:00	16:30	64.6	75	Drilling and concrete work	
					<p>The measured noise levels, ranged from 62.2 dB(A) to 64.8 dB(A), are below the limit level (75 dB(A)) in accordance with the approved EIA Report and the Contract Specific EM&amp;A Manual.</p> <p>2) <u>Conclusion / Proposed Action</u>                      With the consideration of the noise measurement results and implementation of the above noise mitigation measures, construction noise nuisance is considered minimised with no further complaint received. As the concerned air compressor has been demobilised and the air compressor currently deployed on site is screened by a site container to minimise construction noise nuisance to the public, no further action is considered necessary.</p> <p>3) <u>Follow Up Actions</u>                      As the noise source of complaint was removed from the site and no further complaint was received, it is considered that the complaint is closed. Nevertheless, the ET will continuously review the condition of the site during the routine site inspections, inspect proper functioning of the construction noise mitigation measures implemented on site, and provide advice to the Contractor to be vigilant and tailor mitigation measures in advance of future planned site work activities. This case will be reported as an action level exceedance on construction noise.</p>						

Signed by Environmental Team Leader:



Date:

31 October 2012