







Installation of Submarine Gas Pipelines and Associated Facilities from To Kwa Wan to North Point for Former Kai Tak Airport Development Environmental Certification Sheet Environmental Permit No. EP-401/2010

Reference Document/Plan

Document/Plan to be Certified/ Verified:

Second Silt Curtain Design and Deployment Plan

Date of Report: 06/04/2012

Date Received by ET: 20/04/2012

Date received by IEC: 27/04/2012

Reference EM&A Manual/ EP Requirement

EP Condition:

Condition No. 2.9

Content:

Second Silt Curtain Design and Deployment Plan

2.9 "Five hard copies and one electronic copy of the second silt curtain design and deployment plan shall be submitted to the Director for approval no later than one month before the commencement of the dredging operation within 250m from the nearest To Kwa Wan breakwaters. Before submission to the Director, the design and deployment plan shall be certified by the ET Leader and verified by the IEC as conforming to the information and recommendations contained in the EIA Report and other relevant documents in the Register."

ET Certification

I hereby certify that the above referenced document/plan complies with the above referenced condition of EP-401/2010.

Ms Winnie Ko,

Environmental Team Leader:

Date: 11 May 2012

IEC Verification

I hereby verify that the above referenced document/plan complies with the above referenced condition of EP-401/2010.

Dr Anne Kerr,

Independent Environmental Checker:

Date:

1 May 2012

Contract No. GSPD/SP/TKW-NP/089/2011

Installation of Submarine Gas Pipelines and Associated Facilities from To Kwa Wan to North Point for Former Kai Tak Airport Development

Method Statement
For

Installation of Silt Curtain

at The Breakwater of

To Kwa Wan Typhoon Shelter

Date: 9 May 2012

| Contract No. : GSPD/SP/TKW-NP/089/2011 Installation of Submarine Gas Pipeline and Associated Facilities from To Kwa Wan To North Point for Former Kai Tak Airport Development | Rev. No.: 0 Page 2 of 7 |
|---|----------------------------|
| Method Statement for Installation of Silt Curtain | |

Contents

- Introduction 1.
- 2. Material
- 3. Potential Resource
- Construction Method 4.

Appendices

Appendix A Appendix B Appendix C Silt curtain layout plan Material

Sketches of silt curtain

| Contract No.: GSPD/SP/TKW-NP/089/2011 Installation of Submarine Gas Pipeline and Associated Facilities from To Kwa Wan To North Point for Former Kai Tak Airport Development | Rev. No.: 0 Page 3 of 7 | |
|--|----------------------------|--|
| Method Statement for Installation of Silt Curtain | | |

1. Introduction

The movable silt curtain shall be installed around 150m at the breakwater No. 1 and 200m at the breakwater No.2 in To Kwa Wan Typhoon Shelter before the commencement of dredging work.

The movable silt curtain at the breakwater No.2 shall be moved along with the dredger as work progresses so that at least 15m of the silt curtain shall extend past the dredger in each direction. Both silt curtains shall be left in place until the dredger is more than 250m from the coral communities. The general layout plan of silt curtain is shown in the Appendix A.

This method statement will explain the construction method, sequence of works and risk assessment in related to installation of silt curtain.

This statement will have to be revised and further developed as necessary as to suit the actual site conditions and situation.

2. Material

The silt curtain is composed of the following major material:

- 1. Geotextile is a woven filter geotextile namely bontec SG110/110, of which data information is enclosed in Appendix No. B.
- 2. Plastic pail is about 450mm high is shown in Appendix B.
- 3. The anchor will use boulder as weight for securing the silt curtain in position.

3. Potential Resource

Total length of silt curtain around 350 m

The following resources will be deployed for assembly and installation of silt curtain:

Derrick barge 1 nr. Tug boat (for towing) 1 nr. Work boat 1 nr. Skilful worker $2 \sim 3$ nr.

Small tools

| Contract No.: GSPD/SP/TKW-NP/089/2011 Installation of Submarine Gas Pipeline and Associated Facilities from To Kwa Wan To North Point for Former Kai Tak Airport Development | Rev. No.: 0 Page 4 of 7 | |
|--|----------------------------|--|
| Method Statement for Installation of Silt Curtain | | |

4. Construction Method

The silt curtain is composed of geotextile and plastic pails, the assembling work will be carried out before delivery to the work area of outfall basin.

Geotextile is 5m x 100m in roll and will be stitched together forming one piece. All sewing will be undertaken in our workshop and then delivered to site.

The plastic pails as floater will be wrapped up in the geotextile with seamed joints used so-called "prayer seam" by double stitches using hand-held sewing machine. The steel chain or steel wire acted as a weight will wrap up in another side of geotextile stitched together. The detail sketch of silt curtain is attached in Appendix C.

Once the assembly of silt curtain is finished, the silt curtain will be taken up by derrick barge and transport to the work area of outfall basin by tug boat. The operator of barge will lower down one end of curtain carefully into the sea. The curtain will float on the water and the wire of silt curtain will fix to the land. At the time the barge will shift and placed the other end of curtain into the sea, also the wire will be fixed to the land. Flash light will be fixed on the curtain.

Anchor weight of spacing around $20 \sim 25$ m depended on the site conditions will be placed on the seabed and the steel wire of anchor will fix to the silt curtain, so that the curtain will be secured in position.

After installation, the foreman will check the condition of silt curtain to ensure the work in order

Regular inspection will be carried out to ensure the silt curtain in good conditions. If any damage occurs the curtain will be repaired immediately.


The dredging work near the coral communities shall stop during the repair, maintenance or replacement of silt curtain.

The silt curtain will be re-positioning to suit the works.

| | Contract No.: GSPD/SP/TKW-NP/089/2011 Installation of Submarine Gas Pipeline and Associated Facilities from To Kwa Wan To North Point for Former Kai Tak Airport Development | Rev. No.: 0 Page 5 of 7 |
|---|--|----------------------------|
| Method Statement for Installation of Silt Curtain | | |

APPENDIX A

Silt Curtain Layout Plan




| | Contract No.: GSPD/SP/TKW-NP/089/2011 Installation of Submarine Gas Pipeline and Associated Facilities from To Kwa Wan To North Point for Former Kai Tak Airport Development | Rev. No.: 0 Page 6 of 7 |
|---|--|----------------------------|
| Method Statement for Installation of Silt Curtain | | |

APPENDIX B

Material



SG WOVEN GEOTEXTILES



we under cover the world

bontec

A TOTAL RANGE OF GEOTEXTILES

Headquarters:
BONAR TECHNICAL FABRICS NV/SA
Industriestraat 39
B-9240 Zele
BELGIUM
T.: +32 (0) 52 457 487
F: + 32 (0) 52 457 495

For UK and Ireland: BONAR YARNS & FABRICS Ltd St. Salvador Street Dundee Scotland DD3 7EU L: +44 (0)1382 346102

F.: +44 (0)1382 229238

E-MAIL: geotextiles@bonarvarns.com


website: www.bonartf.com


bonted


waven and nonwoven gentextiles


SG Woven Geotextiles

PRODUCT PROFILE









REINFORCEMENT



Other geotextiles available within the Bontec range include Highflow, High strength Wovens and Thermally Bonded & Needlepunched Nonwovens

Visit us at our website: www.bonartf.com

your Separation requirements. With tensile strengths ranging from 10 to 300 kN/m you can be certain that an SG fabric will be available with the performance that you are looking for."

DAILY SEPARATION, SOIL STRENGTHENING OR GROUND REINFORCEMENT?

Bontec SG woven geotextiles are manufactured from polypropylene tapes & yarns, and exhibit an excellent chemical resistance to commonly encountered acids and alkalis at ambient temperatures. Available in a lightweight range with products from 80 to 200g/m2, and a heavyweight range from 200 to 800g/m2.

"An exciting range of Standard Grade geotextiles that offer the perfect solution to

Bontec SG facts include:

- Tensile strengths up to 300 kN per metre (kN/m) width
- CBR Puncture Strengths ranging from 1.800 N to 12.500 N
 SG Mechanical Properties that offer maximum strength at minimal cost and ensure the products survivability both against installation damage and in the longer term.

Lightweight woven geotextiles typically offer greater mechanical strengths per unit weight than comparable nonwoven grades. This makes lightweight woven geotextiles the ideal choice for separation

- Waterflows normal to the plane that are generally several times more than that required by design
- A range of consistent opening sizes suited for use in soils ranging from clay to coarse granular fill.

SG hydraulic properties that are suited to the demands of everyday separators.

Available ex-stock in 4.5m and 5.25m wide rolls or other widths to order

Typical applications for SG woven geotextiles include:

- As a general purpose separator for use under site access roads and areas of hardstanding.
- As a separation and strengthening layer under new roadways, car parks, industrial units etc.
- As an erosion control layer under heavy rock armour in coastal defence projects.
- For any separation application where there exists a need to prevent the intermixing of soft foundation soils with good clean granular fill.



SG Woven Geotextiles have been manufactured as a cost effective solution to your soil separation and stabilisation applications. They are manufactured from highly durable polypropylene polymer and have a long life expectancy when used in permanent structures.

For further product information, be it a technical data sheet or to discuss your project with one of our in-house geotextile experts please do not hesitate to contact one of our offices listed below.

For UK and Ireland: BONAR YARNS & FABRICS Ltd
St. Salvador Street | Dundee | Scotland | DD3 7EU
T.: +44 (0)1382 346102 | F.: +44 (0)1382 229238
E-MAIL: geotextiles@bonaryarns.com

Headquarters: BONAR TECHNICAL FABRICS NV/SA Industriestraat 39 | B-9240 Zele | BELGIUM T.: +32 (0) 52 457 487 | F.: +32 (0) 52 457 495 E-MAIL: geotextiles@bonartf.com





Bontec SG110/110 Woven Polypropylene Geotextile

Product Specification





SG 110/110

Woven polypropylene geotextile made of slit film tapes


Technical data sheet according to internal specifications Bonar TF: version 06 dd. 05/01/10

Accompanying documents CE marking: version 04 dd. 05/01/10

((

1137-CPD-615

10



| | test method | value | tolerance | |
|--|---|--------------------------------------|--------------|--|
| Mechanical properties | | | | |
| Tensile strength MD | EN ISO 10319 | 110,0 kN/m | -9,9 kN/m | |
| Tensile strength CD | EN 190 10919 | 110,0 kN/m | -9,9 kN/m | |
| Elongation MD | EN ISO 10319 | 12,0 % | +/-2,8 % | |
| Elongation CD | EN 190 10918 | 8,0 % | +/-1,8 % | |
| Static puncture resistance – CBR | EN ISO 12236 | 12,50 kN | -2,50 kN | |
| Dynamic perforation resistance – cone drop | EN ISO 13433 | 10,0 mm | +2,0 mm | |
| Hydraulic properties | | | | |
| Water permeability normal to the plane | EN ISO 11058 | 25x10-3 m/s | -8x10-3 m/s | |
| Water flow normal to the plane (*) | EN ISO 1 1006 | 25 l/m².s | -8 l/m².s | |
| Characteristic opening size (AOS) | EN ISO 12956 | 230,0 μm | +/-69,0 µm | |
| Physical properties | | | | |
| Thickness under 2 kPa (*) | EN ISO 9863-1 | 1,53 mm | +/-0,31 mm | |
| Weight (*) | EN ISO 9864 | 464,0 g/m² | +/-46,4 g/m² | |
| Composition | 100 % polypropylene w | 100 % polypropylene woven geotextile | | |
| Durability | predicted to be durable for a minimum of 25 years in natural soil with 4 < pH < 9 and soil temperatures < 25° C | | | |

| | 0001000 | | | |
|-------------------|---------------|---------------------------------------|------------------|----------------------------|
| roads | railways | foundations & retaining walls | drainage systems | erosion control systems |
| EN 13249:2000 | EN 13250:2000 | EN 13251:2000 | EN 13252:2000 | EN 13253:2000 |
| <u> </u> | \ | | * | *** |
| reservoirs & dams | canals | Tunnels & under- ground structures | solid waste | liquid waste |
| EN 13254:2000 | EN 13255:2000 | EN 13256:2000 | EN 13257:2000 | EN 13265:2000 |

- 1. This geotextile is intended for use in both functions & applications highlighted with a bold border.
- 2. It is the responsibility of all users to satisfy themselves that the above data is current.
- 3. Roll dimensions are 5,25 m x 100 m. Other dimensions on demand.
- 4. Bonar Technical Fabrics reserves the right to alter product specifications without prior notice.
- 5. Although not guaranteed, these results do to the best of our knowledge offer a true and accurate record of the product's performance.
- 6. Bonar Technical Fabrics cannot accept responsibility for the performance of these products as the conditions of use are beyond our control.
- 7. Geotextile has to be covered within 2 weeks after installation
- (*) Not mandated characteristics for CE marking.



AND E COMPANY LIMITED Room B, 13/F Cheung Lee Industrial Bldg.



9 Cheung Lee Street Chai Wan, Hong Kong Tel: 2508 0058

Fax: 2570 0089

website: www.g-and-e.com

July 9, 2010

OFFICIAL ANNOUNCEMENT

I would like to inform you that geotextile Bontec SG100/100 is upgraded to SG110/110 effective immediately, and that SG100/100 has become obsolete. The performance of SG110/110 is superior to that of SG100/100.

No adjustment and adaptation are necessary to the current application, installation method, packaging and quality control assurance program with the improved properties of SG110/110.

Bonar Technical Fabrics is Europe's premier manufacturer of woven and nonwoven geotextile products, with continuous commitment to quality, product development and production improvement. One of Bonar's many advantages is that they are vertically integrated. This means they have their own fiber production which helps ensure consistent product performance. Bonar also has a high production capacity with the facility locates in close proximity to the Antwerp port. These translate into more efficient supply.

I have attached the manufacturer's letter here about the change for your reference. We would be happy to answer any questions that you may have.

Thank you for your kind attention.

Best regards

Gary Ng

Gary Ng General Manager



Date: 5-Jul-10

To: G and E – Hong Kong
Gary
From: Isabelle Ruyffelaere – 0032 52 457 487
Philippe Grimmelprez – 0032 52 457 486

E mail: nannette@g-and-e.com
Pages: 1 +

Your reference: Bontec® SG 110/110

Our reference: G&E07052010.doc

Dear Gary,

We are pleased to confirm that the old name of the Bontec® SG100/100 has been replaced with the Bontec® SG 110/110.

Bonar constantly strives to increase the performance of the products over time. Thanks to improved polymers, extrusion and weaving techniques we managed to produce stronger geotextiles with the same unit weight. Hydraulic characteristics were not affected either.

Bonar uses very strict -in house- and ISO 9001:2000 quality and ISO 14001 environmental standards (in annex) and is using electricity generated from 100 % renewable sources.

We send hereby the newest datasheet as well for your information.

Should you require any further information, please do not hesitate to contact us. Best regards

Philippe Grimmelprez Global Sales & Marketing Manager



Bontec SG110/110 Woven Polypropylene Geotextile

Certification

QUALITY MANAGEMENT SYSTEM CERTIFICATE ISO 9001: 2000

The BQA, sa hereby declares that the quality management system of Bonar Technical Fabrics NV – Site in Zele en Lokeren



located at Industriestraat 39 - 9240 Zele - Belgium, has been examined on 05-05-2008 and found in conformity with the ISO 9001, edition 2000, standard for the following application field:

Development, manufacture and sales of a standard range of fibres and textiles such as agrotextiles, building textiles and geosynthetics, as well as similar products especially designed to customer specifications

This certificate has been issued by the BQA, sa according to its quality manual concerning the certification of quality systems, and after concluding the contract of certification N° DS/AJ/CER/ 05-05-2008/301, under which the company accepts a regular control of its quality management system.

Certificate N° BQA_QMS019_C_2004301 Valid until 04-05-2011



D.SIMOENS Directeur

DS/AJ/C/

000

P

7

7

P

Z

CERTIFICATE OF ENVIRONNEMENTAL MANAGEMENT SYSTEM ISO 14001: 2004

The BQA, nv hereby declares that the environmental management system of the company Bonar Technical Fabrics NV - Site in Zele en Lokeren



located at Industriestraat 39 – 9240 Zele - Belgium, has been examined on 05-05-2008 and found in conformity with the ISO 14001, edition 2004, standard for the following application field:

Development, manufacture and sales of a standard range of fibres and textiles such as agrotextiles, building textiles and geosynthetics, as well as similar products especially designed to customer specifications.

This certificate has been issued by BQA, nv according to its quality manual EMS concerning the certification of environmental management systems, and after the contract of certification N° DS/AJ/CER-EMS/05-05-2008/84 under which the company accepts a regular control of its environmental management system.

Certificate N° BQA EMS019 C 200484 Valid until 04-05-2011



D. SIMOENS Directeur



Z

P

P

P

2

e

_ _ _



本會檔號: VSRS/10/06/020

伍秀吉先生 志義興有限公司 香港柴灣祥利街 9 號祥利工業大廈 13 樓 B 室

伍先生:

申請加入非強制性分包商註冊制度的基本名冊

(申請編號: A004714)

關於你申請加入非強制性分包商註冊制度基本名冊一事,下列工種/ 專長項目的申請已獲批准,並由 2010 年 6 月 2 日開始生效-

01.09 一般土木工程 01.09.04 土力工程 02.06 防水層及防水工程

註冊承諾書訂明,你必須遵守《基本名冊的規則及程序》(下稱"規則及程序",可於 http://www.hkcic.org/vsrs/index.htm 下載)。謹請按照規則及程序第 19 條,在獲准註冊的一年內制定公司操守準則,並在公布這些準則的 14 天內向我們提交副本,以作記錄。

此外,日後來函請註明 貴公司的註冊編號 <u>R004449</u>,以便從速處理。

非強制性分包商註冊制度 管理委員會



(麥麗珊代行)

2010年6月14日



bontec

woven and non woven geotextiles

Zelc,05.10.09

CERTIFICATION OF COMFORMANCE

The undersigned supplier BONAR TECHNICAL FABRICS, hereby states under his responsibility that the following product complies with the indicated technical properties:

Invoice F0918342

Type

NW 9 525: 10500 m²

Type

NW 10 525 :18375 m² NW 20 5250 : 10500 m²

Type Type

SG 100/100 : 5250 m²

Delivery does:

Packing list N. T0908524 and T0908557

Manufacturer: Bonar Technical Fabrics N.V.

BONAR TECHNICAL FABRICS N.V. ushelaur

BONAR TÉCHNICAL FASSICS IL V

es apeneariteani elg

63-9240 Zelo



A Low & Boner

Company

12/08 2004 16:43 FAX 32 52 457495

BONAR TF GEO

Ø 001/001

bontec

A boner technical fabrice product

Fax

Date: 11-Aug-04

To: G and E - Hong Kong From: Isabelle Ruyffelaere - 0032 52 457 487

Mr. Gary NG Philippe Grimmelprez - 0032 52 457 486

Fax: Pages: 1 +

Your reference: Bonar TF acquisition of Uco Technical Fabrics

Our reference: G&E11082004.fax

To Whom it may concern

We hereby confirm that Bonar acquired the company <u>UCO Technical Fabrics</u> in October 1996 and all activities of the manufacturing and sales of Woven and Non woven geotextiles.

The Company changed name to BONAR TECHNICAL FABRICS.

Its headquaters are moved to Industriestraat 39, 9240 Zele, Belgium. At the same location is a new manufacturing plant of non woven geotextiles based.

The plant where woven geotextiles are produced is based on the old UCO location: weverslaan 15, Lokeren, Belgium.

Should you require any further information, please do not hesitate to contact us.

Best regards

Philippe Grimmelprez

Sales & Marketing Manager geotextiles.





Bontec SG110/110 Woven Polypropylene Geotextile

List of Project Reference

Bonar

| Date | Project | Client | Consultant | Style |
|--------|---|---|--|------------------------|
| Feb-05 | CV/2003/06 Stanley Waterfront Improvement Project - Construction Pier and Boardwalk | Sun Fook Kong (Civil) Ltd | Civil Engineering and Development Department | |
| Feb-05 | 99/9028 Lamma Power Station | Wai Kee (Zens) Construction & Transportation Co Ltd | Maunsell Geotechnical Services Ltd | SG100/100 |
| Feb-05 | CV/2004/02 Reconst. of Wong Shek & Ko Lau Wan Public Piers | Kin Shing Construction Co Ltd | Civil Engineering and Development Department | SG100/100 |
| Apr-05 | CV/2002/04 Penny's Bay Reclamation Stage 2 | Gammon Skanska Ltd Shun Tat Construction Engineering Ltd | Scott Wilson Ltd | SG100/100 SG100/100 |
| Apr-05 | HK/12/02 CED, Central Reclamation Phase III, Engineering Works | Best Leader Engineering Ltd Leighton - China State - Van Oord Joint Venture | Atkins China Ltd | SG100/100 SG100/100 |
| May-05 | 03/8013 Lamma Island to Cyberport | Leader Marine Contractors Ltd | Maunsell Geotechnical | SG100/100 |
| | | Honwin Engineering Ltd | Services Ltd | SG100/100 |
| Jul-05 | Shenzhen to Tai Po Twin Submarine Gas Pipeline Project | Honwin Engineering Ltd | | SG100/100 |
| Sep-05 | TP37/03 Remaining Engineering Infrastructure Works for Pak Shek Kok Development Package 2A | Leader - Wai Kee (C&T) Joint Venture | Hyder Consulting Ltd | SG100/100 |
| Nov-05 | HY/2002/26 Stone Cutter's Bridge | Hong Kong River Engineering Co Ltd | Ove Arup & Partners HK Ltd | SG100/100 |
| Feb-06 | CV/2005/12 Fill Reception Facilities at Tseung Kwan O Area 137 Quarry Bay and Mui Wo | Penta-Ocean Construction Co Ltd | Civil Engineering and Development Department | SG100/100 |
| Mar-06 | Maintenance Dredging at Castle Peak Power Station (CPPS) Jetty | New Concepts Engineering Development Ltd | Civil Engineering and Development Department | SG100/100 |
| Mar-06 | CV/2004/04 Maintenance and Repairs to Government / Public Piers and Immersed Tubes of Hung Hom Cross- Harbor Tunnel | China Harbour Engineering Co (Group) | Civil Engineering and Development Department | SG100/100 |
| Mar-06 | HY/2005/06 Castle Peak Road Improvement | Shun Tat Construction Engineering Limited | Mouchel Halcrow JV | SG100/100 |
| | West of Tsing Lung Tau | Chun Wo Construction & Engineering Co Ltd | | SG100/100 |

| May-06 | 212 Main Works for the Proposed Third Golf Course Development at Kau Sai Chau, Sai Kung | China Harbour Engineering Co (Group) | Ove Arup & Partners HK Ltd | SG100/100 |
|--------|---|--|--|------------------------|
| Jun-06 | Hong Kong Convention and Exhibition Centre Project - Silt Screening for Intake Pipe | Wai Kee (Zens) Construction & Transportation Co Ltd Kaden - Wai Kee (C&T) Joint Venture | NA | SG100/100 SG100/100 |
| Aug-06 | EP/SP/52/06 Development of EcoPark in Tuen Mun Area 38 | Kaden Construction Limited | Scott Wilson Ltd | SG100/100 |
| Sep-06 | CV/2004/06 Management and Capping of Contaminated Mud Pit IV at East of Sha Chau - Phase III | Kaden - Wai Kee (C&T) Joint Venture | Civil Engineering and Development Department | SG100/100 |
| Oct-06 | Lamma Island Cable Landing | United Marine Co Ltd | Hong Kong Electric Co Ltd | SG100/100 |
| Nov-06 | CV/2004/01 Maintenance and Repairs to Seawalls, Piers and Other Port Works | Kin Shing Construction Co Ltd | Civil Engineering and Development Department | SG100/100 |
| Dec-06 | Private project | Friendly Benefit Engineering Ltd | | SG100/100 |
| Feb-07 | Prebored Socketted H-Piles at Hong Kong Convention & Exhibition Centre | Yee Hop Engineering Co Ltd | NA | SG100/100 |
| May-07 | HY/2005/06 Castle Peak Road Improvement - West of Tsing Lung Tau | Chun Wo Construction & Engineering Co Ltd | Mouchel Halcrow JV | SG100/100 |
| May-07 | CV/2004/05 Dredging Maintenance | China Harbour Engineering Co Ltd | Civil Engineering and Development Department | SG100/100 |
| Aug-07 | Dredging Project in Lai Chi Kok Shipyard | Maritime Mechanic Ltd | NA | SG100/100 |
| Aug-07 | 6/WSD/06 Construction of Salt Water Supply System for Penny's Bay | Univic Engineering Ltd | Water Supplies Department | SG100/100 |
| Nov-07 | Permanent Aviation Fuel Facility Hong Kong International Airport (Contract No. H2104) | UDL Dredging Ltd | Babtie Asia Ltd | SG100/100 |
| Dec-07 | Seawall Modify, Tuen Mun Area 38 | Cheer Engineering Ltd | Scott Wilson Ltd | SG100/100 |
| May-08 | DC/2007/10 Design and Construction of HK West Drainage Tunnel | Tapbo Civil Engineering Co Ltd | Ove Arup & Partners HK Ltd | SG100/100 |
| Sep-08 | CV/2006/05 Maintenance of Seawalls and Navigation Channels | China Harbour Engineering Co Ltd | Civil Engineering and Development Department | SG100/100 |

| Sep-08 | Marine Works at Maldives | Kwan Sing Engineering & Construction Co Ltd | ı | SG100/100 |
|---------|---|---|----------------------------------|----------------------|
| Nov-08 | DC/2007/06 River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River | Kwan Lee Construction Co Ltd | Maunsell Consultants Asia Ltd | SG100/100 |
| Mar-09 | DC/2007/01 Drainage Improvement Works in Ki Lun Tsuen, Kwu Tung, Ma Tso Lung and Sha Ling | Shanghai Urban Construction Group Corp | Mott Connell Ltd | SG100/100 SG40/40 |
| Jun-09 | CHEC247 Lamma Power Station - Navigation Channel Improvement | China Harbour Engineering Co Ltd | | SG100/100 |
| Updated | November 26, 2009 | | | |



Bontec SG110/110 Woven Polypropylene Geotextile

Photo References



Room B, 13/F Cheung Lee Industrial Building 9 Cheung Lee Street, Chai Wan, Hong Kong

Tel: 852-2508 0058 Fax: 852-2570 0089

website: www.g-and-e.com



Date Feb-10

Project Contract No. HY/2009/11

Central - Wanchai Bypass - North

Point Reclamation

Client Highways Department

Consultant AECOM

Main Contractor China Habour Engineering Company

Works Silt Curtain

Materials Woven Geotextile SG100/100

Size 3,675 sqm



Room B, 13/F Cheung Lee Industrial Building 9 Cheung Lee Street, Chai Wan, Hong Kong

Tel: 852-2508 0058 Fax: 852-2570 0089

website: www.g-and-e.com



Date March, 2010

Project Contract No. HK/2009/01

Wan Chai Development Phase II -Central - Wanchai Bypass at Hong Kong Convention

and Exhibition Centre

Client Civil Engineering and Development

Department

Consultant AECOM Asia Co. Ltd

Main Contractor Chun Wo - Leader Joint Venture

Works Woven Geotextile SG100/100

Size 4,200 sqm

Application Intake Silt Curtain



Room B, 13/F Cheung Lee Industrial Building 9 Cheung Lee Street, Chai Wan, Hong Kong

Tel: 852-2508 0058 Fax: 852-2570 0089

website: www.g-and-e.com



Date Mar 2010

Project Contract No. KL/2009/01

Site formation for Kai Tak Cruise Terminal

Development

Client CEDD

Consultant Scott Wilson Ltd

Main Contractor Penta-Ocean Construction Co. Ltd

Works SG100/100 as Silt Curtain

Size 1,050 sq m



Room B, 13/F Cheung Lee Industrial Building 9 Cheung Lee Street, Chai Wan, Hong Kong

Tel: 852-2508 0058 Fax: 852-2570 0089

website: www.g-and-e.com



Date March 2010

Project KL/2009/01

Site formation for Kai Tak Cruise

Terminal Development

Client CEDD

Consultant Scott Wilson Ltd

Main Contractor Penta-Ocean Construction Co. Ltd

Materials SG100/100

Size 1,050 sqm



Room B, 13/F Cheung Lee Industrial Building 9 Cheung Lee Street, Chai Wan, Hong Kong

Tel: 852-2508 0058 Fax: 852-2570 0089

website: www.g-and-e.com



Date March 2006

Project Contract No. HY/2005/06

Castle Peak Road Improvement

West of Tsing Lung Tau

Client Highway Department

Consultant Mouchel Halcrow JV

Main Contractor Chun Wo Construction & Engineering

Co., Ltd.

Works Silt Curtain

Size 1,050 sqm



Bontec SG110/110 Woven Polypropylene Geotextile

Approval Letters

24-FEB-2005 18:57 10.9 JATOT

TO 25700089

P.01/01

二土 木 工 程 拓 展 署 Civil Engineering and Development Department

Web site

: http://www.cedd.gov.hk

E-mail Telephone 電子郵件: 電話

体質

: (852) 2762 5035 : (852) 2714 2054

Facsimile

Our reference 本書稿號: (15) in PW WC/CV0306/R20/340 Pt.01 Your reference 来面情報: CIV:002091/1.2/HW/SY/CC/mc/S0087).

CIV:002091/1.2/HW/SY/CC/me(S0118)

Sun Fook Kong (Civil) Limited Rms. 3207-10; Great Eagle Centre, 23 Harbour Road, Wan Chai, Hong Kong (Attn: Mr. Howard KONG - Fax No.2827 6275)

Dear Sirs,

土木工程處

Civil Engineering Office

香港九龍公主道 101 號 上木工程拓展春大樓《楼 4/F, Civil Engineering and Development Building. 101 Princess Margaret Road. Kowtoon, Hong Kong

18 February 2005

Contract No. CV/2003/06

Stanley Waterfront Improvement Project -Construction of Pier and Boardwalk

Fabric for Silt Curtain

I refer to your above letters dated 21.1.2005 and 15.2.2005 proposing the SG100/100 fabric supplied by "Bonar Technical Fabrics" for silt curtain.

I have no objection to your proposed material for silt curtain.

Yours faithfully,

Engineer's Representative Port Works Division

Civil Engineering and Development Department

c.c.

Site Office

(Attn: SIOW/PIA)

CEG/PIA

File PW WC/CV0306/M10/300

YKM/den

Post-It® Fax Note

TOTAL P.01

土木工程拓展署 EDD Civil Engineering and



土木工程處

Civil Engineering Office

Web site E-mail

網址 電子郵件

: http://www.ccdd.gov.bk

Telephone 電話 Facsimile 佛真

: (852) 2760 5737 : (852) 2714 2054

Our reference 本岩档號

! () in PW WC/CV0402/R20/340 Pt.I

Your reference 來函檔號 : K\$330/2005 香港九龍公主道101號 土木工程拓展署大樓四楼

4/F, Civil Engineering and Development Building, 101 Princess Margaret Road, Kowloon, Hong Kong

24 January 2005

BY MAIL & FAX No. 2780 2085

Kin Shing Construction Company Limited

27 Yin Chong Street,

Mong Kok

Kowloon

(Attn.: Mr. Patrick P K Chau - Site Agent)

Dear Sirs,

Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public Piers

Material Submission - Geotextile for Silt Curtain

I refer to your letter of 14.1.2005 enclosing the particulars of the geotextile for fabrication of silt curtain.

In accordance with PS Clause 26.08(2), the proposed "SG 100/100" woven geotextile manufactured by Bonar Technical Fabrics is approved to be used under the captioned Contract.

Pursuant to PS Clause 26.08(1), you are required to submit details of the silt curtains 3 weeks before their deployment.

SIOW/P2B - Site Copy

Yours faithfully,

(WHLEE)

Engineer's Representative Port Works Division

Civil Engineering and Development Department

cls

#2960 P.001 /001

EE: LT SOOZ . BZ . HEA

Mott MacDonald Hong Kong Limited

Consulting Engineers

Chief Resident Engineer's Office North Lantau Development - Tung Chung for Territories Development Department

Our Ref: S287/NL1/25.7/283/JY

30 June 1992

China Harbour Engineering Company 19/F, China Harbour Building 370-374 King's Road North Point Hong Kong.

Attn : Mr. S. Y. Yu

Dear Sirs,

North Lantau Development Contract No. NL1/91 Tung Chung Development Phase I - Site Formation Materials for Subsoil Drains

| ACTION | INFORM |
|--------|--------|
| | the |
| | 1 |
| | |
| | |
| · | |
| | 727 |
| | -00-0 |
| | |
| | |

I refer to your letter ref. NL1/C/0097/008/MM/145 of 10/6/92 submitting materials for subsoil drains for our approval.

I have the following comments:

- The proposed subsoil drain material i.e. 300mm diameter ADS corrugated polyethylene subsoil drain pipes from Benpak Waterwise company is acceptable.
- 2) The proposed Geotextile SG17/15 from UCO (2 layers) as protection for subsoil drainage is acceptable in principal. Please submit further technical specification such as lapping and site storage requirements recommended by the manufacturer.
- The proposed Greenfix Eromat Special type 5 from CCL is still under review. You will be notified of the outcome if a decision is made.

Yours faithfully

for MOTT MACDONALD HONG KONG LIMITED

Luke Chi

Engineer's Representative

LC/JY/ak

mi 3db

(5)



Maunsell Consultants Asia Ltd

8/F Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road, Shatin, N.T., Hong Kong

茂盛(亞洲)工程顧問有限公司

香港新界沙田鄉事會路 138 號新城市中央廣場第 2 座 8 樓

T +852 2605 6262 F +852 2691 2649 www.maunsell.aecom.com SRE's Office T +852 2669 0708 F +852 2631 2889 E sre@ltriw.com.hk

Your Ref.: DC0706/M1.2/1512 & 1529 Our Ref. : (DC/2007/06)/R20/106(0023)

Chiu Hing Construction & Transportation Co. Ltd. Room 201, 2/F Fuk Shing Commercial Building 28 On Lok Mun Street On Lok Tsuen, Fanling New Territories, Hong Kong

Attn: Mr. Roger Lau (Site Agent)

13 November 2008

Dear Sir.

Contract No. DC/2007/06 River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tal Po River

Proposed Geotextile at Gabion Wall in She Shan River and Upper Tai Po River

i refer to your letter dated 7 November 2008 and 12 November 2008 respectively.

Please be advised that since the water flow rate of the proposed geotextile model Bontec SG100/100 meets the requirements in accordance with P.S. Clause 7.150, I have no further objections to your proposed use of woven geotextile model Bontec SG100/100, supplied by "G and E Company Ltd." at gabion wall in She Shan River and Tai Po River, subject to its satisfactory performance on site.

Yours faithfully,


Adrian Na

Resident Engineer

cc MCAL - Attn : Mr. Conder Yan

Chiu Hing H.O.


AN/BC/ek



| | Contract No.: GSPD/SP/TKW-NP/089/2011 Installation of Submarine Gas Pipeline and Associated Facilities from To Kwa Wan To North Point for Former Kai Tak Airport Development | Rev. No.: 0 Page 7 of 7 |
|---|--|----------------------------|
| Method Statement for Installation of Silt Curtain | | |

APPENDIX C

Sketches of Silt Curtain



Silt Screen

Contract No.: GSPD/SP/TKW-NP/089/2011
Installation of submarine Gas Pipelines and Associated Facilities
From To Kwa Wan To North Point for Former Kai Tak Airport Development

Risk Assessment

| Item | Cause / Initial | | onsequence | Mitigating Controls Measures | Risk Ranking | | | By Whom | |
|------|---------------------------|----|------------------|--|--------------|-------------|----------|---------|----------------|
| | Event | | | | F | S | R/R | | |
| | | | | | Likelihood | Consequence | Residual | | |
| | | | | | | | Risk | | |
| 1 | Silt Curtain installation | a) | Struck by the | (a1) Carry out by licensed operator (MWS) (SR) | 1 | 3 | 3 | - | Engineer (E) |
| | to demarcate the | | lifted object | (a2) Before silt curtain to be lifting, all nearby persons | | | | - | Marine Work |
| | seawater working area | b) | To damage silt | should be notified (MWS) | | | | | Supervisor |
| | | | curtain by other | (a3) Signalman should be present in the lifting operation | | | | | (MWS) |
| | | | motor boat | (MWS) | | | | - | Subcontract or |
| | | c) | Lifting | (a4) Lifted objects should not be moved across any person | | | | | representative |
| | | d) | Worker Falling | (MWS) | | | | | (SR) |
| | | | into water | (a5) Experienced marine work supervisor should be | | | | - | Safety Officer |
| | | | | nominated (E) | | | | | (SO) |
| | | | | (b1) Adequate reflective floating bloom (300mm | | | | | |
| | | | | diameter) should be used and tied on the top of the silt | | | | | |
| | | | | curtain to demarcate of dredging zone on water surface | | | | | |
| | | | | and alert the other operators (MWS) | | | | | |
| | | | | (b2) Flashing light should be installed on silt curtain to | | | | | |

| | |
|-------|---|
| | alert the other motor boats. |
| | (c1) Certified sling with identified color coded. (MWS) |
| | (c2) Use the correct type of lifting bracket for the job |
| | (MWS) |
| | (c3) Pad sharp corners of the load to prevent damage to |
| | the sling (MWS) |
| | (c4) Always use suitable guide ropes to prevent spinning |
| | or swinging of the load. (MWS) |
| | (c5) Give signals to the crane drivers which are definite |
| | and clearly understood by all workers engaged in the |
| | lifting operation (MWS) |
| | (c6) Multi-sling should not put direct on a lifting hook |
| | unless a master link or shackle is placed in between the |
| | hook and the slings (MWS) |
| | (c7) A competent signaler or rigger shall carry out all |
| | rigging |
| | (c8) Ensure the lifting capacity of the plant and sling |
| | weight in good slinging geometry (MWS) |
| | (d1) All workers hold the certificate of Shipboard Cargo |
| | Handling Basic Safety Training Course issued by |
| | authorized organization before working on the boat (SO) |
| | (d2) Provide suitable and sufficient PPE to workers |
| | (MWS)(SR) |
| L | |

| Likelihood | Consequence | Likelihood | Risk Rating | <u>Priority</u> | |
|---------------------------------------|---|---------------|-------------|-----------------|--|
| | | x Consequence | | | |
| 1. Highly unlikely (Could happen, but | 1. Negligible injuries (First aid treatment | 1 – 2 | LOW | Low priority | |
| probably never will) | only) | | | action | |
| 2. Unlikely (Could happen, but only | 2. Minor injuries (Normally reversible injury | 3 – 6 | MEDIUM | Medium | |
| rarely) | of off work for up to 7 days) | | | priority action | |
| 3. Likely (Could happen occasionally) | 3. Major injuries (Normally irreversible | | | | |
| 4. Very likely (Could happen | injuries or off work for ever 7 days) | 8 – 16 | HIGH | High priority | |
| frequently) | 4. Fatality or totally permanently | | | | |
| | | | | | |