## Yau Tong Bay Redevelopment Land Decontamination Works

## **Construction Programme (Rev. 2)**

I.D No.		Start		2013					2014   201												
			Finish	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	Jan	
10	Submission of Method Statement for Biopiling and Cement Solidification	13-Sep-13	27-Nov-13																		
20	Approval of the Method Statement for Biopiling and Cement Solidification by EPD	30-Sep-13	16-Dec-13																		
30	Submission of ELS Plan	13-Sep-13	23-Oct-13																		
40	BD Approval and Consent of ELS Plan	24-Oct-13	23-Jan-14																		
42	EM & A by ET	28-Oct-13	5-Jan-15																		
45	Pre-sampling of the sidewall samples	11-Nov-13	16-Dec-13																		
50	Setting up biopile base liner and cement solidification mixing pit	28-Oct-13	23-Nov-13																		
60	Excavation of Contaminated Soil in Zone R1, R2, R4, A2 for Biopiling	17-Dec-13	23-Jan-14																		
70	Excavation of Contaminated Soil in Zone R3, T32E and T35C for Biopiling	24-Jan-14	23-Mar-14																		
80	Cement Solidification Pilot Test	17-Dec-13	31-Dec-13																		
90	Excavation of Contaminated Soil in Zone A1, A2, A4, A5, R5, T19A, T22BA, T36A for Cement Solidification	17-Dec-13	23-Jan-14																		
100	Excavation of Contaminated Soil in Zone A3, R6, R7, R8, T22BB and T32C for Cement Solidification	24-Jan-14	23-Mar-14																		
110	Cement Solidification Treatment Process	17-Dec-13	7-Apr-14																		
120	Operation and maintenance of Biopile System	24-Mar-14	2-Nov-14																		
130	Sample collection for TCLP test for PCB Contaminated Soil	11-Nov-13	29-Nov-13																		
132	Submission of TCLP test results to EPD	30-Nov-13	2-Dec-13																		
134	Approval by EPD for Landfill disposal	3-Dec-13	2-Jan-14																		
136	Excavation and disposal of PCBs Contaminated Soil in Zone T32D and T32E to Landfill	3-Jan-14	9-Mar-14																		
140	Submission and approval of method statement for clearance of the Underground Oil Tank	30-Sep-13	2-Nov-13																		
143	Clearance of the Underground Oil Tank	4-Nov-13	9-Nov-13																		
147	Submission and approval of method statement for demolition of Underground Oil Tank	25-Oct-13	9-Nov-13																		
148	Removal of Underground Oil Tank	11-Nov-13	23-Nov-13																		
150	Confirmation Sampling & Testing in the vincinity of the Underground Oil Tank	25-Nov-13	10-Dec-13																		
160	Submission of Supplementary Contamination Assessment Report	11-Dec-13	10-Jan-14																		
170	Submission of Remediation Report	18-Nov-14	21-Dec-14																		
180	Remove all plants and equipment for decontamination works.	23-Dec-14	5-Jan-15																		