

FAX MESSAGE

Priority	🗆 normal / 🗆 urgent	

То	AECOM Consulting Services Limited	Ref. No.	MCLF34	140
Country		Email	yw.fung	@aecom.com
Attn.	Mr. Y. W. Fung	Date	13 Septe	ember 2017
From	Colin Yung	No. of Pages	1	(Incl. this page)
C.c. To	Mr. Vincent Kwan (AECOM Consulting Services Limited)	Email	vincent.	wan@aecom.com
Subject	Agreement No. CE 22/2006 (HY) Cycle Tracks Connecting North West New North East New Territories – Investigation Contract No. YL/2013/01 (Cycle Tracks fro Monthly Environmental Monitoring & Aud	, Design and C m Tuen Mun to	h onstructi Sheung	on Shui - Stage 1) –

We refer to the Monthly EM&A Report Rev. 0 for August 2017 that we received through email on 12 September 2017 and are pleased to verify the captioned submission is in accordance with Condition 3.5 of the EP-450/2013.

Should you require further information, please feel free to contact us.

Best Regards,

Colin Yung Independent Environmental Checker

CY/jt

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us immediately.

(If you do not receive all pages, please fax response or phone +852-24508238.)



Prepared for the Civil Engineering and Development Department September 2017

Contract No. YL/2013/01

Cycle Tracks from Tuen Mun to Sheung Shui-Stage 1

Monthly EM&A Report for August 2017

(Designated Project Works Area)





Cycle Track from Tuen Mun to Sheung Shui – Stage 1 (DP Works Area) EM&A Report No. 40 – August 2017



i

REVISION SCHEDULE						
Rev	Date	Details	Prepared by	Reviewed by	Approved by	
0	12 September 2017	EM&A Report No.40 – August 2017	Sammi Lam	YW Fung	YT Tang	
		Signature	Carlo	N	Comptotion	

Rev	Date	Details	Prepared by	Reviewed by	Approved by
0	12 September 2017	EM&A Report No. 40 – August 2017	Sammi Lam	YW Fung	YT Tang

AECOM Consulting Services Limited 38th Floor, Metroplaza Tower 1 223 Hing Fong Road Kwai Fong, Hong Kong

This document has been prepared in accordance with the scope of the appointment of AECOM Consulting Services Ltd ("ACSL") with its client and is subject to the terms of that appointment. It is addressed to and for the sole and confidential use and reliance of ACSL's client. ACSL accepts no liability for any use of this document other than by its client and only for the purposes for which it was prepared and provided. No person other than the client may copy (in whole or in part) use or rely on the contents of this document. Any advice, opinions, or recommendations within this document should be read and relied upon only in the context of the document as a whole. The contents of this document do not provide legal or tax advice or opinion.

© 2015 AECOM Consulting Services Ltd





TABLE OF CONTENTS

EXECL	JTIVE SUMMARY	1
1 1.1 1.2	BASIC PROJECT INFORMATION Introduction Project Organization and Management	3
2 2.1	SUMMARY OF WORK ACTIVITIES AND CONSTRUCTION STATUS Works Undertaken during the Reporting Month	
3 3.1 3.2	STATUS OF ENVIRONMENTAL PROTECTION AND SITE INSPECTIONS Environmental Requirements Environmental Site Inspections	8
4	SUMMARY OF ENVIRONMENTAL PERMIT AND LICENCES	12
5	CUMULATIVE LOG OF COMPLAINTS, NOTICES, SUMMONS AND REMED	
6	CONCLUSIONS	14

LIST OF TABLES

- Table 2.1Work Activities for This Reporting Month
- Table 2.2
 Planned Activities for the Coming Two Months (Sep & Oct 2017)
- Table 3.1Summary of Quantities of Waste for Disposal in this Reporting Month
- Table 3.2Summary of Findings from Site Inspections
- Table 4.1
 Summary of Environmental Permits / Licenses

LIST OF FIGURE

Figure 1 Organization Chart of ET





LIST OF APPENDICES

- APPENDIX 1 SITE LAYOUT PLANS
- **APPENDIX 2 CONSTRUCTION PROGRAMME**
- APPENDIX 3 THE CONTACT DETAILS OF KEY PERSONNEL OF THE PROJECT
- APPENDIX 4 CUMULATIVE LOG OF COMPLAINTS
- APPENDIX 5 WEEKLY ENVIRONMENTAL WALK RECORDS

ABBREVIATION

- CEDD Civil Engineering and Development Department
- C&D Construction & Demolition
- CNP Construction Noise Permit
- EM&A Environmental Monitoring and Audit
- EMP Environmental Management Plan
- EPD Environmental Protection Department
- ET Environmental Team
- IEC Independent Environmental Checker
- NSR Noise Sensitive Receiver
- NT New Territories
- PME Powered Mechanical Equipment
- RE Resident Engineer
- TTS# Trip-ticket System





EXECUTIVE SUMMARY

The ET of AECOM Consulting Services Limited (former URS Hong Kong Ltd) was commissioned by CEDD to undertake the EM&A programme for the Contract No. YL/2013/01 entitled "Cycle Tracks from Tuen Mun to Sheung Shui" for the designated project works area (the Project). Environmental Permits have been required by the EPD for this project.

This Monthly Environmental Monitoring and Audit Report No. 40 contains the results and findings of site inspection activities and EM&A works carried out by the Works Contractor as required in the contract from 1 - 31 August 2017.

Construction Progress

The construction works of the Project was commenced in 28 April 2014.

The main construction works in this reporting month are related to defect rectification works and additional works.

Site Inspections

Environmental site inspections were conducted on 1, 10, 16, 25 and 31 August 2017.

Several environmental issues were identified by the ET during inspections including exposed stockpile of dusty materials without cover.

The Contractor has implemented mitigation measures to address those problems. The measures taken by the contractor were considered as effective to minimize negative impact to the environment. On-going investigations will be carried out to observe performance and effectiveness of those measures. Outstanding environmental items will be inspected in the following month.

Environmental Complaints, Notices, Summons and Remedial Action

There were no complaints from EPD & no summons notifications were received during the above said report period.

Environmental Monitoring

According to the "Construction of Cycle tracks and the Associated Supporting Facilities from Sha Po Tsuen to Shek Sheung River Stage 1 Environmental Review EM&A Manual (2013) (EM&A Manual 2013), no air, water and noise monitoring is required.

According to Section 4 of the EM&A Manual 2013, no noise monitoring was specified. In this connection, setting up of Action/ Limit Levels is not required.





Construction Programme for Coming Month

Planned activities for 1 to 30 September 2017 of the Project consist of:

- 1) Portion D (Sheung Yue River):
 - Defect Rectification Works and Additional Works
- 2) Portion E (Shek Sheung River):
 - Defect Rectification Works and Additional Works
- 3) Portion M (Kam Tin River):
 - Nil

Reporting Changes

In the reporting period, there was no reporting change of circumstances which may affect the compliance with the recommendations of the EIA Report.

Future Key Issues

Considering the nature of construction activities, key environmental issues in the coming months include the followings:

- Protection of trees;
- Production of solid waste;
- Production of dust;
- Production of noise; and
- Production of site run off





1 BASIC PROJECT INFORMATION

1.1 Introduction

- 1.1.1 AECOM Consulting Services Limited (former URS Hong Kong Ltd) has been commissioned by CEDD as ET for the construction works of 'Contract No. YL/2013/01 Cycle Track from Tuen Mun to Sheung Shui – Stage 1" (the Project). The Project commenced in November 2013 and is scheduled for completion by the end of 2017.
- 1.1.2 The site layout plans and the construction programme are shown in **Appendix 1** and **Appendix 2** respectively.
- 1.1.3 The Project comprises the following primary works elements:
 - Construction of a new cycle track (with footpath) section from near Yuen Long Sha Po Tsuen connecting to the end of the existing cycle track, along Castle Peak Road – Tam Mi Section and along Pok Wai South Road (namely "Section 1");
 - Construction of a new cycle track (with footpath) section from near Ho Sheung Heung along Sheung Yue River and Shek Sheung River connecting to the existing cycle track in Sheung Shui ("namely "Section 1b");
 - Construction of the associated support facilities including two Resting Stations
 R5 and R9 integrated with Information Kiosk;
 - The associated streetscape, landscape, utilities diversions, traffic aids installation, street lighting, water, sewerage and drainage works; and
 - Provision of environmental mitigation measures.
- 1.1.4 The Project is regulated under the Environmental Permit no. EP-450/2013 (EP). According to the EP, the monitoring and audit programme shall be implemented in accordance with the procedures and requirements as set out in the EIA Report and EM&A Manual (Register No. AEIAR–133/2009) & the "Construction of Cycle tracks and the Associated Supporting Facilities from Sha Po Tsuen to Shek Sheung River Stage 1 Environmental Review EM&A Manual (2013) (EM&A Manual 2013).
- 1.1.5 This EM&A report is prepared in accordance with Section 12.3 of the EM&A Manual to records the results of regular site inspections, once per week, which identified environmental impacts & verification of implementation of the mitigation measures as recommended in the EM&A Manual, the Contractor's EMP. The report is to be submitted to the ER, the Contractor, the IEC and EPD.
- 1.1.6 The contact persons and telephone numbers of key personnel are shown in **Appendix 3**.





1.2 Project Organization and Management

1.2.1 The Project Organization Chart of the ET is shown in **Figure 1**.




Figure 1 Organization Chart of ET





2 SUMMARY OF WORK ACTIVITIES AND CONSTRUCTION STATUS

2.1 Works Undertaken during the Reporting Month

- 2.1.1 The main construction works in this reporting month are related to defect rectification works and additional works.
- 2.1.2 A summary of works carried out this reporting month, along with information of locations, activities, equipment/materials and dates of occurrence, provided by the Contractor, is shown in **Table 2.1**. Locations can be referred to **Appendix 1**.

Table 2.1 Work Activities for This Reporting Month

Location	Activities	Environmental Impact(s)	Proposed Mitigation Measures
Portion D (Sheung Yue River)	 Defect Rectification Works Additional Works 	 Protection of Trees Production of Solid Wastes Production of Dust Production of Noise Production of dusty site runoff 	 No soil, materials or equipment shall be stockpiled within the tree protection zones Implementing TTS Spray water to minimize dust condition Works should not commence during restricted hours Existing structures can be used to reduce noise Temporary noise baffles/screens to noisy machines shall be provided Extra sand bags and silt traps shall be provided
Portion E (Shek Sheung River)	 Defect Rectification Works Additional Works 	 Protection of Trees Production of Solid Wastes Production of Dust Production of Noise Production of dusty site runoff 	 No soil, materials or equipment shall be stockpiled within the tree protection zones Implementing TTS Spray water to minimize dust condition Works should not commence during restricted hours Existing structures can be used to reduce noise Temporary noise baffles/screens to noisy machines shall be provided Extra sand bags and silt traps shall be provided





Location	Activities	Environmental Impact(s)	Proposed Mitigation Measures
Portion M (Kam Tin River)	- Defect rectification works	 Protection of Trees Production of Solid Wastes Production of Dust Production of Noise Production of dusty site runoff 	 No soil, materials or equipment shall be stockpiled within the tree protection zones Implementing TTS Spray water to minimize dust condition Works should not commence during restricted hours Existing structures can be used to reduce noise Temporary noise baffles/screens to noisy machines shall be provided Extra sand bags and silt traps shall be provided

Future Key Issues

2.1.3 The Contractor provided an updated construction programme in **Table 2.2** to show the planned activities for the coming two months (September and October 2017). The anticipated environmental issues are summarised as follows:

Table 2.2Planned Activities for the Coming Two Months (September and October 2017)

Location	Activities	Environmental Impact(s)	Proposed mitigation Measures
Portion D (Sheung Yue River)	- Defect Rectification Works	 Protection of Trees Production of Solid Wastes Production of Dust Production of Noise Production of dusty site runoff 	 No soil, materials or equipment shall be stockpiled within the tree protection zones Implementing TTS Spray water to minimize dust condition Works should not commence during restricted hours Existing structures can be used to reduce noise Temporary noise baffles/screens to noisy machines shall be provided Extra sand bags and silt traps shall be provided





Location	Activities	Environmental Impact(s)	Proposed mitigation Measures
Portion E (Shek Sheung River)	 Defect Rectification Works Additional Works 	 Protection of Trees Production of Solid Wastes Production of Dust Production of Noise Production of dusty site runoff 	 No soil, materials or equipment shall be stockpiled within the tree protection zones Implementing TTS Spray water to minimize dust condition Works should not commence during restricted hours Existing structures can be used to reduce noise Temporary noise baffles/screens to noisy machines shall be provided Extra sand bags and silt traps shall be provided
Portion M (Kam Tin River)	- Nil	- Nil	- Nil

2.1.4 Construction phase EM&A programme has been terminated on 31 August 2017. No site inspection was scheduled for the next month (September 2017).





3 STATUS OF ENVIRONMENTAL PROTECTION AND SITE INSPECTIONS

3.1 Environmental Requirements

<u>Air Quality</u>

3.1.1 The EM&A Manual (2013) identified that no significant impacts could arise during the construction and operation period of the project. No specific construction dust monitoring was recommended in the EM&A Manual (2013) given proper implementation of dust control measures under the Air Pollution Control (Construction Dust) Regulation. General air quality control measures are recommended for implementation as good site practice.

<u>Noise</u>

- 3.1.2 The EM&A Manual (2013) identified that with the use of quiet / silenced PME and noise barriers, where applicable, will result in no unacceptable construction noise. General noise control measures are recommended for implementation as good site practice. No NSR was identified within 300m of the site working area and no noise exceedance within the stage 1 designated project work area was predicted based on the Environmental Review findings, therefore no noise monitoring was recommended under the EM&A Manual (2013).
- 3.1.3 No construction is planned during restricted hours. If construction is required during restricted hours the Contractor is required to apply for a CNP.

Water Quality

- 3.1.4 The EM&A Manual (2013) identified that best practicable pollution control measures during construction should be effective to control the potential water quality impacts resulting from stormwater runoff into receiving waters. Water Discharge License has been applied by the Contractor.
- 3.1.5 According to the EM&A Manual (2013), no water quality monitoring is considered necessary within stage 1 designated project works area based on the Environmental Review findings.

<u>Waste Management</u>

- 3.1.6 The EM&A Manual (2013) identified that with proper on-site handling and storage (covered containers), reuse (of inert construction wastes) and off-site disposal (via approved waste collectors to approved waste facilities and/or disposal grounds) the generation, handling and disposal of these wastes will not give rise to any adverse environmental impacts. Control and mitigation should be implemented as general good site practices.
- 3.1.7 The quantities of waste for disposal from the construction site in this month are summarized in **Table 3.1**.





Table 3.1 Summary of Quantities of Waste for Disposal in this Reporting Month

Type of Was	Type of Waste		
	Total Quantity Generated (in '000m ³)	0	
	Hard Rock and Large Broken Concrete (in '000m ³)	0	
Inert C&D	Reused in the Contract (in '000m ³)	0	
Materials	Reused in other Projects (in '000m ³)	0	
	Disposed as Public Fill (in '000m ³)	0	
	Imported Fill (in '000m ³)	0	
	Metals (in '000kg)	0.01	
	Paper/cardboard packing (in '000kg)	0.01	
C&D Waste	Plastic (in '000kg)	0.01	
	Chemical Waste (in '000kg)	0	
	Others, e.g. general refuse (in '000m ³)	0.01	

Land Contamination

3.1.8 The EM&A Manual (2013) considers that no specific EM&A requirements are necessary for Land Contamination.

Ecology and Fisheries

3.1.9 The EM&A Manual (2013) identified no significant overall loss of valuable ecological habitat and fishponds and it is considered that no significant negative impacts to surrounding habitats and species and aquaculture or water quality will arise from the construction and operation of the cycle track given that appropriate mitigation measures and good practices are properly implemented. No specific ecological or fisheries monitoring is required.

Cultural Heritage

3.1.10 The EM&A Manual (2013) identified that no adverse impacts on cultural heritage resources would be expected from the construction or operational phase of the Project. No specific monitoring is required during the construction phase. However, care has been taken during the construction stage to report any signs of possible discovery of artefacts to minimize potential impacts during the construction phase.

Landscape and Visual

3.1.11 Based on the EM&A Manual's recommendation, all measures undertaken during the construction stage shall be audited by the Landscape Architect as a member of the Environmental Team. Site inspection was undertaken twice a month during this reporting period to ensure all the recommended landscape and visual mitigation measures have been effectively implemented.





3.2 Environmental Site Inspections

- 3.2.1 Environmental site inspections are required to inspect the construction activities of the Project in order to ensure appropriate environmental protection and pollution control mitigation measures are properly implemented. Regular site inspection should be carried out once per week during the construction phase.
- 3.2.2 Regular weekly environmental walk records with follow-up actions of this reporting period have been attached in **Appendix 5** and have been filed by RE in Site Office.
- 3.2.3 The Contractor has implemented mitigation measures to address problems identified during site inspections. The measures taken by the contractor were considered effective to minimize negative impacts to the environment. On-going investigation will be carried out to observe performance and effectiveness of those measures. Outstanding environmental items will be inspected in the following month.
- 3.2.4 A summary of the findings and results of site inspections are provided in **Table 3.2**.





Table 3.2Summary of Findings from Site Inspections

ltem No.	Date of Inspection	Location	Situation Requiring Follow up Action	Rectification Measures	Date of Actions Taken
1	1 Aug 2017	Shek Sheung River	Exposed stockpile without cover was observed	Exposed stockpile without cover was removed	9 Aug 2017
2	31 Aug 2017	Shek Sheung River	Exposed stockpile of dusty materials without cover was observed	Exposed stockpile without cover was removed	6 Sep 2017





4 SUMMARY OF ENVIRONMENTAL PERMIT AND LICENCES

4.1.1 The Summary of Environmental Permits/Licenses required for the Project is summarised in **Table 4.1**.

Table 4.1 Summary of Environmental Permits/ Licenses

Item No.	Description	Date of Issue	Ref. No	Date of Expiry
1	Environmental Permit (EP)	30 May 2013	EP-450/2013	N.A.
2	Registration as a Chemical Waste Producer	10 Jan 2014	WPN5213-524- S3777-01	N.A.
3	Effluent Discharge License	25 Feb 2014	W5/1I384/1	28 Feb 2019
4	Billing Account for Disposal of Construction Waste	16 Dec 2013	7018953	N.A.
5	Construction Noise Permit	N.A.	N.A.	N.A.



5 CUMULATIVE LOG OF COMPLAINTS, NOTICES, SUMMONS AND REMEDIAL ACTION

5.1.1 There was no complaint, summonses and notices reported in this reporting month. The cumulative log of complaints, notices and summons is provided in Appendix 4.





6 CONCLUSIONS


- 6.1.1 There was no complaint, summonses and notices reported in this reporting.
- 6.1.2 Several environmental issues were identified by the ET during inspections including exposed stockpile of dusty materials without cover.
- 6.1.3 The Contractor has implemented mitigation measures to address those problems. The measures taken by the contractor were considered as effective to minimize negative impact to the environment. On-going investigations will be carried out to observe performance and effectiveness of those measures. Outstanding environmental items will be inspected in the following month.
- 6.1.4 The Contractor has been using the waste management and record system including allocation of waste storage areas and the trip ticket system as proposed in the EMP.
- 6.1.5 The ET will continue to implement the environmental monitoring & audit programme in accordance with the EM&A Manual requirements.





Contract No. YL/2013/01 Cycle Track from Tuen Mun to Sheung Shui – Stage 1 (DP Works Area) EM&A Report No. 40 – August 2017




APPENDIX 1 SITE LAYOUT PLANS











Contract No. YL/2013/01 Cycle Track from Tuen Mun to Sheung Shui – Stage 1 (DP Works Area) EM&A Report No. 40 – August 2017



APPENDIX 2 CONSTRUCTION PROGRAMME

Cycle Tracks from Tuen Mun to Sheugn Shui - Stage 1 Project Programme of the Works

ID	Task Name	Duration	Start	Finish Drodococross	2014 2015 2016
0		Duration	Start	Finish Predecessors	2014 2015 2016 2017 Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov De
1	Project Programme of the Works	1279 days	Fri 13 Nov 29	Tue 17 May 30	
2 3					
-	1. Contract Key Dates	1279 days	Fri 13 Nov 29	Tue 17 May 30	
4	1.2 Date for Commencement of the Works	0 days	Fri 13 Nov 29	Fri 13 Nov 29	
5	1.3 Site Possession Dates	184 days	Fri 13 Nov 29	Sat 14 May 31	
6	Portion A	0 days	Fri 13 Nov 29	Fri 13 Nov 29	
7	Portion B	0 days	Fri 13 Nov 29	Fri 13 Nov 29	
8	Portion C1, C3 & C4	0 days	Fri 13 Nov 29	Fri 13 Nov 29	
9	Portion C2	0 days	Sun 14 Mar 2	Sun 14 Mar 2 4FS+94 days	
10	Portion D	0 days	Fri 13 Nov 29	Fri 13 Nov 29	
1	Portion E	0 days	Fri 13 Nov 29	Fri 13 Nov 29	
2	Portion G1	0 days	Fri 13 Nov 29	Fri 13 Nov 29	
3	Portion G2	0 days	Sat 14 May 31	Sat 14 May 31 4FS+184 days	
4	Portion H	0 days	Wed 14 Apr 30	Wed 14 Apr 30 4FS+153 days	
.5	Poriton I				
.6		0 days	Wed 14 Apr 30	Wed 14 Apr 30 4FS+153 days	
	Portion J	0 days	Fri 13 Nov 29	Fri 13 Nov 29	
7	Portion K	0 days	Wed 14 Apr 30	Wed 14 Apr 30 4FS+153 days	
8	Portion M	0 days	Fri 13 Nov 29	Fri 13 Nov 29	
9	1.4 Section Completion of the Works	1279 days	Fri 13 Nov 29	Tue 17 May 30	
0	Section W1A - Portions C1, C3 & C4	548 days	Fri 13 Nov 29	Sat 15 May 30	
1	Section W1B - Portion C2	274 days	Fri 13 Nov 29	Fri 14 Aug 29	
2	Section W2 - Portions D & E	854 days	Fri 13 Nov 29	Thu 16 Mar 31	
3	Section W3 - Portions G1 & G2	854 days	Fri 13 Nov 29	Thu 16 Mar 31	
4	Section W4 - Portions H, I & K	701 days	Fri 13 Nov 29	Fri 15 Oct 30	
5	Section W5 - Portion J	854 days	Fri 13 Nov 29	Thu 16 Mar 31	
6	Section W7 - Portion M	639 days	Fri 13 Nov 29	Sat 15 Aug 29	
7	Section W8A - Landscape Softworks within Portions C1, C3 & C4		Fri 13 Nov 29		
8	Section W88 - Landscape Softworks within Portions C1, C3 & C4 Section W88 - Landscape Softworks within Portion C2	609 days		Thu 15 Jul 30	
9		274 days	Fri 13 Nov 29	Fri 14 Aug 29	
10	Section W8C - Landscape Softworks within Portion G1 & J	883 days	Fri 13 Nov 29	Fri 16 Apr 29	
	Section W8D - Landscape Softworks within Portion D & E	914 days	Fri 13 Nov 29	Mon 16 May 30	
1	Section W8E - Landscape Softworks within Portions I & K	762 days	Fri 13 Nov 29	Wed 15 Dec 30	
2	Section W8F - Landscape Softworks within Portion M	701 days	Fri 13 Nov 29	Fri 15 Oct 30	
3	Section W9A - Establishment Works within Portions C1, C3 & C4	975 days	Fri 13 Nov 29	Sat 16 Jul 30	
4	Section W9B - Establishment Works within Portion C2	639 days	Fri 13 Nov 29	Sat 15 Aug 29	
5	Section W9C - Establishment Works within Portions G1 & J	1249 days	Fri 13 Nov 29	Sun 17 Apr 30	
6	Section W9D - Establishment Works within Portions D & E	1279 days	Fri 13 Nov 29	Tue 17 May 30	
7	Section W9E - Establishment Works within Portion I & K	1128 days	Fri 13 Nov 29	Fri 16 Dec 30	
8	Section W9F - Establishment Works within Portion M	1067 days	Fri 13 Nov 29	Sun 16 Oct 30	
9		1007 0893	11113140425	381110 000 30	
0	2. Preliminary Works	100	5 · 12 11	F	
1		120 days	Fri 13 Nov 29	Fri 14 Mar 28	
1	Design and approval of Hoarding & Fencing	21 days	Fri 13 Nov 29	Thu 13 Dec 19 4	
2	Construction of Hoarding & Fencing for Site Offices	21 days	Fri 13 Dec 20	Thu 14 Jan 9 41	
3	Set up Engineer's Office & Temp Accommondation	60 days	Fri 13 Dec 20	Mon 14 Feb 17 41	
4	Set up Contractor's Site Office	45 days	Sat 14 Jan 4	Mon 14 Feb 17 43SS+15 days	
5	Submission and construction of Project Signboard	45 days	Fri 13 Dec 20	Sun 14 Feb 2 41	
5	Initial topographic survey	120 days	Fri 13 Nov 29	Fri 14 Mar 28 4	
7	Prepare, submit & Approve ICE	30 days	Fri 13 Nov 29	Sat 13 Dec 28 4	
3	Prepare, Submit Draft Safety Plan	14 days	Fri 13 Nov 29	Thu 13 Dec 12 4	
9	Review & Approve Safety Plan	35 days	Fri 13 Nov 29	Thu 14 Jan 2 4	
5	Prepare, Submit Draft Environmental Management Plan	21 days	Fri 13 Nov 29	Thu 13 Dec 19 4	
1	Review & Approve Environmental Management Plan				
2	Prepare, Submit & Approve Traffic Consultant	45 days	Fri 13 Nov 29	Sun 14 Jan 12 4	
		30 days	Fri 13 Nov 29	Sat 13 Dec 28 4	
3	Prepare and Submit Smart Card System	30 days	Fri 13 Nov 29	Sat 13 Dec 28 4	
	0 Contra 101 A Col	1000			
5	3. Section W1A of the works - Portion C1, C3 & C4	548 days	Fri 13 Nov 29	Sat 15 May 30	
6	Portion C3 - Tuen Mun Cycle Track Improvement	548 days	Fri 13 Nov 29	Sat 15 May 30	
·	Preparation work and submissions	90 days	Fri 13 Nov 29	Wed 14 Feb 26	
3	TTM design & submission and XP application	60 days	Fri 14 Oct 10	Mon 14 Dec 8 7655,57	
3	Road Works	128 days	Tue 14 Dec 9	Wed 15 Apr 15 58	
)	Installation of street furnitures / Road marking	60 days	Wed 15 Apr 1	Sat 15 May 30 59FS-15 days	
1	Portion C1 - Resting Station R14	375 days	Fri 13 Nov 29	Mon 14 Dec 8	TEACOURT
2	Preparation work and submissions	90 days	Fri 13 Nov 29	Wed 14 Feb 26	
3	Tree Survey and submission	21 days		Sun 14 Mar 23 86SS,62	
	Site Clearance				
		7 days		Sun 14 Mar 30 63	
	Tree felling	14 days	Mon 14 Mar 24	Sun 14 Apr 6 63	
5	Erection of Type 1 Hoarding (100m)	45 days		Wed 14 May 21 65,64	
7	Drainage works	45 days	Thu 14 May 22	Sat 14 Jul 5 66	
3	Cable duct laying with draw pits	28 days	Sun 14 Jul 6	Sat 14 Aug 2 67	
9	Installation of irrigation pipe and irrigation point (3 nos.)	21 days	Sun 14 Jul 6	Sat 14 Jul 26 67	
)	Kerb laying	34 days	Sun 14 Aug 3	Fri 14 Sep 5 69,68	
terras produces					
ct: YL/2013/0 Date: 29 Nov	Task	Progre	ss 💼	Summary	Rolled Up Critical Task Rolled Up Progress External Tasks Group By Summary
ission: 09 De	c 2013 Critical Task	Milest			Rolled Up Milestone 🖒 Split Project Summary Deadline 🖓

Sang Hing - Kuly Joint Venture


Cycle Tracks from Tuen Mun to Sheugn Shui - Stage 1

Project Programme of the Works

Project Pro	ogramme of the Works				
ID	Task Name	Duration	Start	Finish Predecessors	2014 2015 2016 2017
71	Coordinate and request HyD to install Public lighting (5 nos)	60 days	Sun 14 Aug 3	Wed 14 Oct 1 70SS	Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul
72	Installation of bicycle parking racks, shelter with bench	45 days	Sat 14 Sep 6	Mon 14 Oct 20 70	
73	Pavement	49 days	Tue 14 Oct 21	Mon 14 Dec 8 72	
74	Portion C4 - Bike Parking Area at Choy Yee Bridge	146 days	Fri 14 Oct 10	Wed 15 Mar 4	
75	Submission and consent from MTRCL	45 days	Sat 14 Oct 25	Mon 14 Dec 8 775S-45 days	
76	TTM design & submission and XP application	60 days	Fri 14 Oct 10	Mon 14 Dec 8 775S-60 days	H H H H H H H H H H H H H H H H H H H
77	Site clearance	7 days	Tue 14 Dec 9	Mon 14 Dec 15 73	
78	Kerb laying	21 days	Tue 14 Dec 16	Mon 15 Jan 5 77	
79	Installation of bicycle parking racks	28 days	Tue 15 Jan 6	Mon 15 Feb 2 78	
80	Paving block laying	30 days	Tue 15 Feb 3	Wed 15 Mar 4 79	
81	Completion of Section W1A	0 days	Sat 15 May 30	Sat 15 May 30 60,80	
82					
83	Section W1B of the Works - Portion C2	274 days	Fri 13 Nov 29	Fri 14 Aug 29	
84	Resting Station R2 at Pui To Road (South) Rest Garden	274 days	Fri 13 Nov 29	Fri 14 Aug 29	
85	Pocession of site	94 days	Fri 13 Nov 29	Sun 14 Mar 2	
86	Site clearance	7 days	Mon 14 Mar 3	Sun 14 Mar 9 9,85	
87	Erection of Type 3 Hoarding	21 days	Mon 14 Mar 10	Sun 14 Mar 30 86	
88	Construction of DWAFT wall	58 days	Mon 14 Mar 31	Tue 14 May 27 87	
89	Cable duct laying with draw pits	21 days	Wed 14 May 28	Tue 14 Jun 17 88	
90	kerb laying	15 days	Wed 14 Jun 18	Wed 14 Jul 2 89	
91 92	Coordinate and request HyD to install Public lighting	30 days 28 days	Thu 14 Jul 3 Thu 14 Jul 3	Fri 14 Aug 1 90 Wed 14 Jul 30 90	
92	Installation of bicycle parking racks, shelter with bench Pavement	28 days 30 days	Thu 14 Jul 3 Thu 14 Jul 31	Wed 14 Jul 30 90 Fri 14 Aug 29 92	
93	Completion of Section W1B	30 days 0 days	Fri 14 Aug 29	Fri 14 Aug 29 92 Fri 14 Aug 29 93,91	
94 95	completion of section with	o days	FIT 14 AUG 29	11114 MUA 52 32'AT	V
96	5. Section W2 of the Works - Portions D & E	854 days	Fri 13 Nov 29	Thu 16 Mar 31	
97	Portion D	854 days	Fri 13 Nov 29	Thu 16 Mar 31	
98	Tree survey and submission	45 days	Fri 13 Nov 29	Sun 14 Jan 12	REES.
99	Preparation work	300 days	Mon 14 Jan 13	Sat 14 Nov 8	
100	tree felling / site clearance	120 days	Mon 14 Jan 13	Mon 14 May 12 98	
101	tree transplant	180 days	Fri 14 Mar 14	Tue 14 Sep 9 100SS+60 days	
102	Geotechnical instrumentation	180 days	Tue 14 May 13	Sat 14 Nov 8 1015S+60 days	
103	Construction of RW2 (29 Bays) and cycle track / footpath	657 days	Sat 14 Jun 14	Thu 16 Mar 31	
104	Bay 1 - Bay 8	515 days	Sat 14 Nov 1	Tue 16 Mar 29	
105	Preloading exercise	140 days	Sat 14 Nov 1	Fri 15 Mar 20 111	The construction works adjacent to existing fish pond to be undertaken during Dry Season
106	RC structure	60 days	Sun 15 Nov 1	Wed 15 Dec 30 105	The construction work adjacent to existing fish pond to be undertaken during Dry
107	Backfilling	60 days	Tue 15 Dec 1	Fri 16 Jan 29 10655+30 days	
108	Drainage works & duct laying for lighting	30 days	Thu 15 Dec 31	Fri 16 Jan 29 107SS+30 days	
109	Road works - cycle track & footpath	60 days	Sat 16 Jan 30	Tue 16 Mar 29 108,107	
110	Bay 9 - Bay 16	290 days	Sat 14 Jun 14	Mon 15 Mar 30	
111	Preloading exercise	140 days	Sat 14 Jun 14	Fri 14 Oct 31 10255+32 days	
112	RC structure	60 days	Sat 14 Nov 1	Tue 14 Dec 30 111	
113	Backfilling	60 days	Mon 14 Dec 1	Thu 15 Jan 29 112SS+30 days	
114	Drainage works & duct laying for lighting	30 days	Wed 14 Dec 31	Thu 15 Jan 29 113SS+30 days	
115	Road works - cycle track & footpath	60 days	Fri 15 Jan 30	Mon 15 Mar 30 113,114	
116	Bay 17 - Bay 24	290 days	Sat 15 Mar 21	Mon 16 Jan 4	
117	Preloading exercise	140 days	Sat 15 Mar 21	Fri 15 Aug 7 105	
118	RC structure	60 days	Sat 15 Aug 8	Tue 15 Oct 6 117,112	
119	Backfilling	60 days	Mon 15 Sep 7	Thu 15 Nov 5 11855+30 days,	
120 121	Drainage works & duct laying for lighting	30 days	Wed 15 Oct 7	Thu 15 Nov 5 119SS+30 days Mon 16 Jan 4 119,120,115	
121	Road works - cycle track & footpath	60 days	Fri 15 Nov 6 Sat 15 Aug 8	Mon 16 Jan 4 119,120,115 Thu 16 Mar 31	
122	Bay 25 - Bay 29 Preloading exercise	237 days 135 days	Sat 15 Aug 8 Sat 15 Aug 8	Sun 15 Dec 20 117	
123	RC structure	45 days	Mon 15 Dec 21	Wed 16 Feb 3 123,118	
124	Backfilling	45 days	Tue 16 Jan 5	Thu 16 Feb 18 124SS+15 days,	
125	Drainage works & duct laying for lighting	30 days	Wed 16 Jan 20	Thu 16 Feb 18 12555+15 days	
120	Road works - cycle track & footpath	42 days	Fri 16 Feb 19	Thu 16 Mar 31 125,126,121	
128	Construction of Resting Station R9	60 days	Sat 16 Jan 30	Tue 16 Mar 29 107	
129	Construction RW4 (17 Bays) and cycle track / footpath	517 days	Sat 14 Nov 1	Thu 16 Mar 31	
130	Bay 1 - Bay 6	220 days	Sat 14 Nov 1	Mon 15 Jun 8	
131	Preloading exercise	145 days	Sat 14 Nov 1	Wed 15 Mar 25 111	It is expected the duration of preloading exercise would be shortened, so the 2nd batch of concrete blocks may not require.
132	RC structure	30 days	Thu 15 Mar 26	Fri 15 Apr 24 131	
133	Backfilling	30 days	Fri 15 Apr 10	Sat 15 May 9 13255+15 days	
134	Drainage works & duct laying for lighting	15 days	Sat 15 Apr 25	Sat 15 May 9 133SS+15 days	
135	Road works - cycle track & footpath	30 days	Sun 15 May 10	Mon 15 Jun 8 133,134	
136	Bay 7 - Bay 12	220 days	Thu 15 Mar 26	Sat 15 Oct 31	
137	Preloading exercise	145 days	Thu 15 Mar 26	Mon 15 Aug 17 131	
138	RC structure	30 days	Tue 15 Aug 18	Wed 15 Sep 16 137,132,135	
139	Backfilling	30 days	Wed 15 Sep 2	Thu 15 Oct 1 138SS+15 days,	
140	Drainage works & duct laying for lighting	15 days	Thu 15 Sep 17	Thu 15 Oct 1 139SS+15 days	
Project: YL/2013/0	11 Task		-	Summary	Rolled Up Critical Task Rolled Up Progress External Tasks Group By Summary
Data Date: 29 Nov	v 2013	Prog			
Submission: 09 De	ac 2013 Critical Task	Miles	tone	Rolled Up Task	Rolled Up Milestone 🔷 Split Project Summary Deadline
					Page 2

Cycle Tracks from Tuen Mun to Sheugn Shui - Stage 1

Project Programme of the Works



Sang Hing - Kuly Joint Venture

Cycle Tracks from Tuen Mun to Sheugn Shui - Stage 1 Project Programme of the Works

ID T	Task Name	Duration	Start	Finish Predecessors	2014 2015 2016 2017
0					2014 2017 Oct Nov/Dec Jan Feb/Mar/Apr May/Jun Jul Aug/Sep/Oct Nov/Dec Jan Feb/Mar/Apr May/Jun Jul Aug/Sep
208	Construction of bicycle parking racks	105 days	Tue 15 Dec 1	Mon 16 Mar 14 201	
209	Realignment of Cycle track and footpath at Ng Lau Road	360 days	Wed 14 Oct 22	Fri 15 Oct 16	
210	TTM submission	90 days	Wed 14 Oct 22	Mon 15 Jan 19 2115S-90 days	
211	Construction of RWH1	120 days	Tue 15 Jan 20	Tue 15 May 19 197	
212	Backfilling and construction of cycle track and footpath	150 days	Wed 15 May 20	Fri 15 Oct 16 211	
213	Completion of Section W3	0 days	Thu 16 Mar 31	Thu 16 Mar 31 212,204,207,208,	
214					
215	7. Section W4 of the Works - Portions H, I & K	701 days	Fri 13 Nov 29	Fri 15 Oct 30	
216	Portion H	701 days	Fri 13 Nov 29	Fri 15 Oct 30	
217	Improvement of Cycle Tracks, Footpaths & associated Road	701 days	Fri 13 Nov 29	Fri 15 Oct 30	
Provident and a second s	Works at Lam Tei				
218	Preparation work, TTM and submissions	210 days	Fri 13 Nov 29	Thu 14 Jun 26	
219	CHA - A7+200 ~ A8+560	547 days	Fri 14 May 2	Fri 15 Oct 30	
220	A7+200 ~ A7+300	78 days	Fri 14 May 2	Fri 14 Jul 18 14SS+1 day	
221	A7+300 ~ A7+400	78 days	Sat 14 Jul 19	Sat 14 Oct 4 220	
222	A7+400 ~ A7+500	78 days	Sun 14 Oct 5	Sun 14 Dec 21 221	Noncorport
223	A7+500 ~ A7+600				
223	A7+600 ~ A7+700	78 days	Mon 14 Dec 22	Mon 15 Mar 9 222	
		78 days	Tue 15 Mar 10	Tue 15 May 26 223	
225	A7+700 ~ A7+800	78 days	Wed 15 May 27	Wed 15 Aug 12 224	
226	A7+800 ~ A7+900	79 days	Thu 15 Aug 13	Fri 15 Oct 30 225	
227	A7+900 ~ A8+000	78 days	Fri 14 May 2	Fri 14 Jul 18 14SS+1 day	
228	A8+000 ~ A8+100	78 days	Sat 14 Jul 19	Sat 14 Oct 4 227	
229	A8+100 ~ A8+200	78 days	Sun 14 Oct 5	Sun 14 Dec 21 228	
230	A8+200 ~ A8+300	78 days	Mon 14 Dec 22	Mon 15 Mar 9 229	
231	A8+300 ~ A8+400	78 days	Tue 15 Mar 10	Tue 15 May 26 230	
232	A8+400 ~ A8+500	78 days	Wed 15 May 27	Wed 15 Aug 12 231	
233	A8+500 ~ A8+560	79 days	Thu 15 Aug 13	Fri 15 Oct 30 232	
234	Portion I	701 days	Fri 13 Nov 29	Fri 15 Oct 30	Ecocodo Companya Comp
235	Improvement of Cycle Tracks, Footpaths & associated Road	701 days	Fri 13 Nov 29	Fri 15 Oct 30	
	Works at Hung Shui Kiu	701 dily3	11113110113	in is det so	
236	Preparation work, TTM and submissions	210 days	Fri 13 Nov 29	Thu 14 Jun 26	
237	CHA - A8+585 ~ A10+169	547 days	Fri 14 May 2	Fri 15 Oct 30	
238	A8+585 ~ A8+700	71 days	Fri 14 May 2	Fri 14 Jul 11 15SS+1 day	
239	A8+700 ~ A8+800	68 days	Sat 14 Jul 12	Wed 14 Sep 17 238	Production
240	A8+800 ~ A8+900	68 days		Mon 14 Nov 24 239	PERSONAL 1
240			Thu 14 Sep 18		
	A8+900 ~ A9+000	68 days	Tue 14 Nov 25	Sat 15 Jan 31 240	
242	A9+000 ~ A9+100	68 days	Sun 15 Feb 1	Thu 15 Apr 9 241	
243	A9+100 ~ A9+200	68 days	Fri 15 Apr 10	Tue 15 Jun 16 242	
244	A9+200 ~ A9+300	68 days	Wed 15 Jun 17	Sun 15 Aug 23 243	
245	A9+300 ~ A9+400	68 days	Mon 15 Aug 24	Fri 15 Oct 30 244	
246	A9+400 ~ A9+500	68 days	Fri 14 May 2	Tue 14 Jul 8 15SS+1 day	
247	A9+500 ~ A9+600	68 days	Wed 14 Jul 9	Sun 14 Sep 14 246	
248	A9+600 ~ A9+700	68 days	Mon 14 Sep 15	Fri 14 Nov 21 247	
249	A9+700 ~ A9+800	68 days	Sat 14 Nov 22	Wed 15 Jan 28 248	
250	A9+800 ~ A9+900	68 days	Thu 15 Jan 29	Mon 15 Apr 6 249	
251	A9+900 ~ A10+000	68 days	Tue 15 Apr 7	Sat 15 Jun 13 250	
252	A10+000 ~ A10+100	68 days	Sun 15 Jun 14	Thu 15 Aug 20 251	
253					
253	A10+100 ~ A10+169	71 days	Fri 15 Aug 21	Fri 15 Oct 30 252	
	CHA - E0+000 ~ E0+345	272 days	Fri 14 May 2	Wed 15 Jan 28	
255	E0+000 ~ E0+100	68 days	Fri 14 May 2	Tue 14 Jul 8 15SS+1 day	
256	E0+100 ~ E0+200	68 days	Wed 14 Jul 9	Sun 14 Sep 14 255	
257	E0+200 ~ E0+300	68 days	Mon 14 Sep 15	Fri 14 Nov 21 256	
258	E0+300 ~ E0+345	68 days	Sat 14 Nov 22	Wed 15 Jan 28 257	
259	CHA - D0+000 ~ D0+380	275 days	Thu 15 Jan 29	Fri 15 Oct 30	
260	D0+000 ~ D0+100	68 days	Thu 15 Jan 29	Mon 15 Apr 6 258	
261	D0+100 ~ D0+200	68 days	Tue 15 Apr 7	Sat 15 Jun 13 260	
262	D0+200 ~ D0+300	71 days	Sun 15 Jun 14	Sun 15 Aug 23 261	
263	D0+200 ~ D0+380	68 days	Mon 15 Aug 24	Fri 15 Oct 30 262	
264	Portion K	701 days	Fri 13 Nov 29	Fri 15 Oct 30	Eccence - Eccence
265	Improvement of Cycle Tracks, Footpaths & associated Road	701 days	Fri 13 Nov 29	Fri 15 Oct 30	
	Works at Yuen Long	, 51 days	11123 1404 23		
266	Preparation work, TTM and submsions	210 days	Fri 13 Nov 29	Thu 14 Jun 26	
267	CHA - E1+100 ~ E1+800 Ping Shan	229 days		Mon 15 Sep 14	
268	E1+100 ~ E1+200	25 days	Thu 15 Jan 29	Sun 15 Feb 22 258	
269	E1+200 ~ E1+300	25 days	Mon 15 Feb 23	Thu 15 Mar 19 268	
270	E1+300 - E1+400			Mon 15 Apr 13 269	
271	E1+400 ~ E1+500	25 days			5231 (202020)
271 272		52 days	Tue 15 Apr 14	Thu 15 Jun 4 270	
	E1+500 ~ E1+600	25 days		Mon 15 Jun 29 271	
273	E1+600 ~ E1+700	25 days	Tue 15 Jun 30	Fri 15 Jul 24 272	
274	E1+700 ~ E1+800	52 days		Mon 15 Sep 14 273	
275	CHA - E2+265 ~ E2+370 Wan Tat Road	46 days	Tue 15 Sep 15	Fri 15 Oct 30 274	
roject: YL/2013/01	Task	Progr	acc .	Summary	Rolled Up Critical Task Rolled Up Progress External Tasks Group By Summary
Uject: TL/2013/01	1055	riogr		Summary	
ata Date: 29 Nov 201		and a second sec	-		
roject: YL/2013/01 ata Date: 29 Nov 201 ubmission: 09 Dec 20	13 Critical Task	Milest	one 🗳	Rolled Up Task	Rolled Up Milestone 🔷 Split Project Summary Deadline 🖑

Sang Hing - Kuly Joint Venture

Cycle Tracks from Tuen Mun to Sheugn Shui - Stage 1 Project Programme of the Works

ID	Task Name	Duration	Start	Finish Predecessors	2014 2015 2016 2017
276	CHA - m0+00 ~ m0+200 YOHO Town Phase 3 Development	125 days	Mon 14 Oct 13	Sat 15 Feb 14 282	Oct Nov Dec Jan FebiMar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan FebiMar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr Ma
277	CHA - E5+840 ~ E5+915 Pok Io	50 days	Sun 15 Feb 15	Sun 15 Apr 5 276	
279	Stream Decking STR1 Submission and consent from MTRCL	240 days	Thu 14 May 1	Fri 14 Dec 26	
280	ELS / Excavation	30 days	Thu 14 May 1	Fri 14 May 30 17SS	
81	Base slab	60 days 30 days	Sat 14 May 31 Wed 14 Jul 30	Tue 14 Jul 29 279 Thu 14 Aug 28 280	E3553531 F779
82	Wall and top Slab	45 days	Fri 14 Aug 29	Sun 14 Oct 12 281	
83	Railing	45 days	Mon 14 Oct 13	Wed 14 Nov 26 282	
84	Road works / Pavement	30 days	Thu 14 Nov 27	Fri 14 Dec 26 283	
85	Resting Station R4	208 days	Mon 15 Apr 6	Fri 15 Oct 30	
86	Tree survey and submission	14 days	Mon 15 Apr 6	Sun 15 Apr 19 277	
87	Site clearance	7 days	Mon 15 Apr 20	Sun 15 Apr 26 286	
88	Erection of temporary chain-link fence	14 days	Mon 15 Apr 27	Sun 15 May 10 287	
89	Tree felling	7 days	Mon 15 May 11	Sun 15 May 17 288	
90	Drainage works	21 days	Mon 15 May 18	Sun 15 Jun 7 289	
91	Cable duct laying with draw pits	25 days	Mon 15 Jun 8	Thu 15 Jul 2 290	
92 93	Installation of irrigation pipe and irrigation point (3 nos.)	25 days	Mon 15 Jun 8	Thu 15 Jul 2 290	
94	Kerb laying	30 days	Fri 15 Jul 3	Sat 15 Aug 1 291,292	
95	Coordinate and request HyD to install Public lighting (4 nos) Installation of bicycle parking racks, shelter with bench	60 days	Fri 15 Jul 3	Mon 15 Aug 31 293SS	
96	Pavement	45 days 45 days	Sun 15 Aug 2 Wed 15 Sep 16	Tue 15 Sep 15 293 Fri 15 Oct 30 295	
97	Completion of Section W4	45 days 0 days	Fri 15 Oct 30	Fri 15 Oct 30 226,233,245,25	
8		0 days		. 11 13 000 30 220,233,243,23	
99	8. Section W5 of the Works - Portion J	854 days	Fri 13 Nov 29	Thu 16 Mar 31	
00	Tree survey and submission	14 days	Fri 13 Nov 29	Thu 13 Dec 12	·
01	Tree felling / site clearance	14 days	Fri 13 Dec 6	Thu 13 Dec 19 300SS+7 days	Line Line Line Line Line Line Line Line
02	Hoarding erection	90 days	Fri 13 Dec 20	Wed 14 Mar 19 301	
03	Trial pits (4 nos.)	48 days	Fri 13 Nov 29	Wed 14 Jan 15	
04	Utility detection / detection of existing DN1000 rising main sewer / utility	30 days	Fri 13 Nov 29	Sat 13 Dec 28	
05	mapping / submission Utility diversion - gas main & PCCW cable by others	22.1			
06	Tree transplant	90 days	Sun 13 Dec 29	Fri 14 Mar 28 304	
07	Construction of food klosk and metter room	90 days 426 days	Fri 13 Dec 13	Wed 14 Mar 12 300 Sat 15 Apr 4	
08	Excavation for sub-structure	21 days	Mon 14 Feb 3 Mon 14 Feb 3	Sun 14 Feb 23 302SS+45 days	20
09	Disposal of excavated material to Employer's tip at LianTang and DSD Contract DC/2010/02	21 days	Mon 14 Feb 3	Sun 14 Feb 23 308SS	
10	Construction of concrete footing	45 days	Mon 14 Feb 24	Wed 14 Apr 9 309,308	
11	RC structures	150 days	Thu 14 Apr 10	Sat 14 Sep 6 310	
12	Internal finishes	120 days	Sun 14 Sep 7	Sun 15 Jan 4 311	
13 14	Electrical installation	120 days	Thu 14 Nov 6	Thu 15 Mar 5 312SS+60 days	
15	External finishes Construction of first aid and cycle rental kiosks	120 days	Sat 14 Dec 6	Sat 15 Apr 4 312SS+90 days	
16	Excavation for sub-structure	426 days	Sat 14 Mar 29	Thu 15 May 28	
17	Disposla of excavated material to Employer's tip at LianTang and DSD	21 days	Sat 14 Mar 29	Fri 14 Apr 18 302SS+60 days	
	Contract DC/2010/02	21 days	Sat 14 Mar 29	Fri 14 Apr 18 316SS	
8	Construction of concrete footing	45 days	Sat 14 Apr 19	Mon 14 Jun 2 317,316,310	
.9	RC structures	150 days	Tue 14 Jun 3	Thu 14 Oct 30 318	
0	Internal finishes	120 days	Fri 14 Oct 31	Fri 15 Feb 27 319	
1	Electrical installation	120 days	Tue 14 Dec 30	Tue 15 Apr 28 320SS+60 days	
2	External finishes	120 days	Thu 15 Jan 29	Thu 15 May 28 320SS+90 days	
23	Construction of public toilet	426 days	Mon 14 Apr 28	Sat 15 Jun 27	
24	Excavation for sub-structure	21 days	Mon 14 Apr 28	Sun 14 May 18 316SS+30 days	
0	Disposal of excavated material to Employer's tip at LianTang and DSD Contract DC/2010/02	21 days	Mon 14 Apr 28	Sun 14 May 18 32455	
6	Construction of concrete footing	45 days	Mon 14 May 19	Wed 14 Jul 2 325,324,310	
7	RC structures	150 days	Thu 14 Jul 3	Sat 14 Nov 29 326	
8	Internal finishes	120 days	Sun 14 Nov 30	Sun 15 Mar 29 327	
9	Electrical installation	120 days	Thu 15 Jan 29	Thu 15 May 28 328SS+60 days	
0	External finishes	120 days	Sat 15 Feb 28	Sat 15 Jun 27 328SS+90 days	
1	Drainage works	90 days	Sun 15 Jun 28	Fri 15 Sep 25 314,322,330,31	22 1
2	Laying of watermains and irrigation system	60 days	Tue 15 Jul 28	Fri 15 Sep 25 331SS+30 days	
3	Kerb laying / planter	120 days	Sat 15 Sep 26	Sat 16 Jan 23 332,331	
4	Construction of paving slab	128 days	Wed 15 Nov 25	Thu 16 Mar 31 333SS+60 days	
5	Completion of Section W5	0 days	Thu 16 Mar 31	Thu 16 Mar 31 334	
6				and the second se	
7	9. Section W7 of the Works - Portion M	639 days		Sat 15 Aug 29	
8	Cycle Tracks, Footpaths & associated Road Works at Kam Tin River	639 days	Fri 13 Nov 29	Sat 15 Aug 29	
9	CH - MP0+000 ~ MP1+100	639 days	Fri 13 Nov 29	Sat 15 Aug 29	1 Control 1
0	Tree survey and submission Tree Transplant	45 days	Fri 13 Nov 29	Sun 14 Jan 12	
2	Construction of cycle track / footpath	150 days		Wed 14 Jun 11 340	
		504 days	Sun 14 Apr 13	Sat 15 Aug 29	
ct: YL/2013/01 Date: 29 Nov	2013	Progr	ess 💼	Summary	Rolled Up Critical Task Rolled Up Progress External Tasks Group By Summary
nission: 09 Dec				Rolled Up Task	Rolled Up Milestone 🔇 Split Project Summary Deadline

Cycle Tracks from Tuen Mun to Sheugn Shui - Stage 1

Project Programme of the Works

ID	Task Name	Duration	Start	Finish Predecessors	2014 2015 2016 2017 Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar
343	MP0+000 ~ MP0+080 proposed fill slope	120 days	Wed 14 Oct 29	Wed 15 Feb 25 368	Loct now bec han tep wai Api wayhun hui Aug sep Oct now bec han rep wai Api wa
344	MP0+100 ~ MP0+160 L-shape RW3	90 days	Wed 15 Apr 1	Mon 15 Jun 29 361,343	
845	MP0+160 ~ MP0+300 widening of existing footpath	60 days	Tue 15 Jun 30	Fri 15 Aug 28 344	
46	MP0+300 ~ MP0+400	45 days	Thu 15 Jul 16	Sat 15 Aug 29 372,347	
47	MP0+400 ~ MP0+500	45 days	Mon 15 Jun 1	Wed 15 Jul 15 348	
48	MP0+500 ~ MP0+580 U-shape RW6	87 days	Fri 15 Mar 6	Sun 15 May 31 349	
49	MP0+580 ~ MP0+760	60 days	Mon 15 Jan 5	Thu 15 Mar 5 353	
50	MP0+760 ~ MP0+830 U-shape RW7	87 days	Mon 14 Aug 11	Wed 14 Nov 5 351	
51	MP0+830 ~ MP1+025	60 days	Thu 14 Jun 12	Sun 14 Aug 10 352	
52	MP1+025 ~ MP1+050 U-shape RW	60 days	Sun 14 Apr 13	Wed 14 Jun 11 3415S+90 days	
53	MP1+050 ~ MP1+100 DWARF wall	60 days	Thu 14 Nov 6	Sun 15 Jan 4 350	The construction works adjacent ekisting fish pond to be undertaken during dry season
54	Stream Decking STR2	331 days	Sun 14 Aug 3	Mon 15 Jun 29	
55	TDMP design and submission	90 days	Sun 14 Aug 3	Fri 14 Oct 31 356SS-90 days	
56 🔤	Temporary flow diversion for south half portion	14 days	Sat 14 Nov 1	Fri 14 Nov 14	The construction works to be undertaken during Dry Season
57	Demolition of exisitng base slab and wing wall	21 days	Sat 14 Nov 15	Fri 14 Dec 5 356	
58	Construction of box culvert and base slab / wing wall W2 of outlet	41 days	Sat 14 Dec 6	Thu 15 Jan 15 357	
59	Temporary flow diversion for north half portion	14 days	Fri 15 Jan 16	Thu 15 Jan 29 358	a a a a a a a a a a a a a a a a a a a
50	Demolition of existing base slab and wing wall	21 days	Fri 15 Jan 30	Thu 15 Feb 19 359	
51	Construction of box culvert and base slab / wing wall W1 of outlet	40 days	Fri 15 Feb 20	Tue 15 Mar 31 360	
52	Railing installation and road works	90 days	Wed 15 Apr 1	Mon 15 Jun 29 361	Processors and a second s
53	Resting Station R5	322 days	Sun 14 Apr 13	Sat 15 Feb 28	
4	Site Clearance	7 days	Sun 14 Apr 13	Sat 14 Apr 19 34155+90 days	
55	Erection of Type 1 Hoarding	30 days	Sun 14 Apr 20	Mon 14 May 19 364	
56	Tree felling / tree tranplant	162 days	Tue 14 May 20	Tue 14 Oct 28 365	
57	Construction of planter wall	120 days	Tue 14 Jun 10	Tue 14 Oct 7 366SS+21 days	
58	Backfilling	21 days	Wed 14 Oct 8	Tue 14 Oct 28 367	
59	Drainage works	60 days	Wed 14 Oct 29	Sat 14 Dec 27 368,366	
70	Cable duct laying with draw pits	21 days	Wed 14 Oct 29	Tue 14 Nov 18 368,366	
1	Installation of irrigation pipe and irrigation point (2 nos.)	21 days	Wed 14 Nov 19	Tue 14 Dec 9 370	
2	Kerb laying	30 days	Wed 14 Dec 10	Thu 15 Jan 8 370.371	
3	Coordinate and request HyD to install Public lighting (3 nos)	60 days	Wed 14 Dec 10	Sat 15 Feb 7 372SS	
14	Installation of bicycle parking racks, shelter with bench	21 days	Fri 15 Jan 9	Thu 15 Jan 29 372	
75	Pavement	30 days	Fri 15 Jan 30	Sat 15 Feb 28 374	
76	Completion of Section W7	0 days	Sat 15 Aug 29	Sat 15 Aug 29 345,346,362,375	
77		1 2395			×
8	Section W8A - Landscape Softworks within Portions C1, C3 & C4	609 days	Fri 13 Nov 29	Thu 15 Jul 30	
9	Section W8B - Landscape Softworks within Portion C2	274 days	Fri 13 Nov 29	Fri 14 Aug 29	
30	Section W8C - Landscape Softworks within Portion G1 & J	883 days	Fri 13 Nov 29	Fri 16 Apr 29	
31	Section W8D - Landscape Softworks within Portion D & E	914 days		Mon 16 May 30	
32	Section W8E - Landscape Softworks within Portions I & K	762 days	Fri 13 Nov 29		
3	Section W8F - Landscape Softworks within Portion M	701 days	Fri 13 Nov 29	Fri 15 Oct 30	
4	Section W9A - Establishment Works within Portions C1, C3 & C4	975 days	Fri 13 Nov 29	Sat 16 Jul 30	
5	Section W9B - Establishment Works within Portion C2	639 days	Fri 13 Nov 29	Sat 15 Aug 29	
36	Section W9C - Establishment Works within Portions G1 & J	1249 days	Fri 13 Nov 29	Sun 17 Apr 30	
37	Section W9D - Establishment Works within Portions D & E	1279 days	Fri 13 Nov 29	Tue 17 May 30	
38	Section W9E - Establishment Works within Portion I & K	1128 days	Fri 13 Nov 29	Fri 16 Dec 30	
889	Section W9F - Establishment Works within Portion M	1067 days	Fri 13 Nov 29	Sun 16 Oct 30	

Sang Hing - Kuly Joint Venture

roject: YL/2013/01 ata Date: 29 Nov 2013 ubmission: 09 Dec 2013	Task Critical Task	Progress Milestone	\$ Summary Rolled Up Task		Rolled Up Critical Task	Rolled Up Progress Split	 External Tasks Project Summary	Group By Summary Deadline	Ŷ
			 	Page 6					



Contract No. YL/2013/01 Cycle Track from Tuen Mun to Sheung Shui – Stage 1 (DP Works Area) EM&A Report No. 40 – August 2017



APPENDIX 3 THE CONTACT DETAILS OF KEY PERSONNEL





Contact Details of Key Personnel for the Project

Company / Department	Name	Position	Telephone
AECOM Consulting Services Limited	Mr. Y.W. Fung	Environmental Team Leader	3922 9366
AECOM Consulting Services Limited (former URS Hong Kong Ltd.)	Mr. Vincent Kwan	Resident Engineer	2672 7938
Sang Hing – Kuly Joint Venture	Mr. Jeff Chan	Project Manager	9606 2398
Sang Hing – Kuly Joint Venture	Mr. W.K. Tang	Site Agent	9300 7037
Sang Hing – Kuly Joint Venture	Mr. Michael Wan	Site Environmental Officer	9222 3089
Fugro Hong Kong Ltd.	Mr. Colin Yung	Independent Environmental Checker	3565 4114



Contract No. YL/2013/01 Cycle Track from Tuen Mun to Sheung Shui – Stage 1 (DP Works Area) EM&A Report No. 40 – August 2017



APPENDIX 4 CUMULATIVE LOG OF COMPLAINTS





CUMULATIVE LOG OF COMPLAINTS

Environmental Parameters	No. of Outstanding Complaints	No. of complaints received in this reporting month	Cumulative no. of complaints received since commencement of project
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Others	0	0	1
Total	0	0	1



Contract No. YL/2013/01 Cycle Track from Tuen Mun to Sheung Shui – Stage 1 (DP Works Area) EM&A Report No. 40 – August 2017



APPENDIX 5 WEEKLY ENVIRONMENTAL WALK RECORDS

Civil Engineering and Development Department Contract No. YL/2013/01

Contract Title: Cycle Track from Tuen Mun to Sheung Shui – Stage 1

Weekly Environmental Walk No.¹⁷² (for Construction of Cycle Tracks and the Associated Supporting Facilities from Sha Po Tsuen to Shek Sheung River) Weekly Environmental Walk Inspection Report

Part I : Contract No. YL/2013/01 Date of Inspection 1 AUG 2017 Persons making the inspection:	Contract Title <u>Cycle Track from Tuen Mun to Sheung Shui – Stage 1</u> Time <u>09:30 - 12:00</u>	
Name in Block Letters 1. ANTHONY CHAN 2. SAMUEV WONG 3. TONG VAM 4. SAMMI VAM 5.	Designation Contractor's Agent (or his Representative) Environmental Officer (or Environmental Supervisor) The Engineer's Nominated Site Representative Environmental Team's Representative	Signature Samuel W Gandar

Item No.	Location SHEK SHEUNG RIVER	Situation Requiring Follow-up Action EXPOSED STOCKPILE WITHOUT COVER WAS	Agreed Due Date for Completion 9 AUG 2017	Date Completed	Remarks
2.		OBSERVED	1 110 9 601	9 AUG 2017	
3.					
4.					
5.					
6.					
7.					
8.					

To be signed at the end of inspection:

The Contractor's performance on nuisance abatement and waste management *is/is not to the satisfaction of the Environmental Team's Representative at the time of inspection.

The Engineer's Nominated Site Representative _ antos Environmental Team's Representative_____

Date _____

Contractor's Agent or his Representative _____ Landscape Architect

Part II : (To be countersigned after ALL actions are completed) Contractor's *Environmental Officer/Assigned Person

The Environmental Team's Representative _____

Civil Engineering and Development Department Contract No. YL/2013/01 Contract Title: Cycle Tracks from Tuen Mun to Sheung Shui - Stage 1 Weekly Environmental Walk (No.172) (for Construction of Cycle Tracks and the Associated Supporting Facilities from Sha Po Tsuen to Shek Sheung River) Environmental Inspection Checklist

Date of Inspection	Dn: AUG 2017	Time _09:30-12:00
Weather:	Sunny/Fine/Overcast/Drizzle/Rain/Storm/Hazy	Temperature: 30.5 °C
Wind:	Calm/Light/Breeze/Strong	Humidity: High/Moderate/Low
Location(s):	SHEUNG YUE RIVER, SHEK SHEUNG RIVER	

Person(s) making the inspection:

Name in Block Letters	Designation			Organisation	
ANTONY CHAN	Contractor's Agent			Sang Hing - Kuly Joint Venture	e
SAMUEL WONG	Environmental Officer			Sang Hing - Kuly Joint Venture	
TONG LAM	The Engineer's Nominated Site	Repres	entative	AECOM Consulting Services I	
SAMMILAM	Environmental Team's Represe	ntative		AECOM Consulting Services I	
	Independent Environmental Ch	ecker (I	EC)	Fugro (Hong Kong) Ltd.	
	Landscape Architect			Terra Studio Ltd.	
		YES	NO	N/A REMARK*	


- 1 **GENERAL**
 - Environmental Permit (EP) copy at place of work a.
 - b. Environmental posters/notices at place of work
 - C. Site kept clean and tidy
 - d. Engine shut off when not in use
 - Proper maintenance of site plant and equipment e. f Other: Please specify


2. **AIR POLLUTION**

- Site Perimeter Hoardings provided as required а
- Haul Road paved or kept wet b.
- Water spraying during loading and unloading of C. dusty material
- d. Exposed stockpile & dusty materials in storage wetted or covered by tarpaulin as required
- e. Dust suppression measures taken and/or dust Screen erected for dusty site activities f. Wheel washing bays provided at site vehicle exits
- and maintained in good working order g.
- Vehicle wheels washed before leaving site
- h. Dump trucks fitted with mechanical tarpaulin cover i.
- Dusty loads on vehicles covered by tarpaulin Vehicle speed control (8KM/hr) on site
- 1. k.
- Black smoke emission control from site plant 1
- No opening burning of debris on site
- Use of Ultra Low Surphur Diesel (ULSD) for m constructional plant and equipment
- Other: Please specify n.

3 WATER POLLUTION

- Tightly sealed closed grab excavator used for river a channel excavation works
- River excavation works sections by sections as b. required
- Splashing of sediment avoided during transfer C
- d. Floating debris in river cleared
- Leakage from plant & vessel avoided e.
- f. Wheel washing bay desilted regularly
- Temporary drainage diversion provided as required g. h. Site runoff/wastewater discharge through silt traps or sedimentation tanks
- Silt traps, sedimentation tank & drainages cleared Sand bags provided at site entrance and around road J gullies as necessary
- k. Water Discharge License applied as necessary 1. Self-monitoring on site runoff/wastewater conducted
- as necessary
- Chemical toilets provided as necessary m.
- Heavy Rainstorm Response Procedure displayed n. Construction works adjacent to the fishponds near 0. Kam Tin River and Long Valley should not be undertaken in April to October
- Other: Please specify p.





			YES	NO	N/A	REM ARK*
4.		SE POLLUTION				
	a.	Temporary noise barriers installed at works area as needed	(\vee)	()	()	
	b.	Noisy plant and equipment sited away from noisy				
	U.	sensitive receiver as possible	()	()	(\vee)	
	c.	Air Compressors and portable percussive breakers			() ()	
		with Noise Emission Labels	()	()	(\mathbf{V})	1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.
	d.	Pneumatic percussive breakers fitted with sound mufflers	()	()	$(\sqrt{)}$	
	e.	Engine flap covers kept closed of construction plant				
	С.	during operations	()	()	(\vee)	
	f.	Excavator breaker tip wrapped with sound insulating				
		material for breaking work	<u>(V)</u>	()	()	
	g.	Noise baffles/screens to noisy machines/site activities as necessary	(\vee)	()	()	
	h.	Valid Construction Noise Permits (CNP) for works in		<u> </u>		er er stadde ande far skillerender - Versionen
		restricted hours	()	()	(🗸)	
	i.	Full compliance with CNP conditions	()	()	(\mathbf{v})	
	j.	Other: Please specify	_(_)_	()	()	
5.	WA	STE MANAGEMENT				
5.	a.	Designated area for sorting and temporary storage of				
		C & D materials on site	(\mathbf{v})	()	()	
	b.	Proper sorting of inert and non-inert materials	(\vee)	()	()	
	C.	Recycle bins for recycling of different materials Rubbish bins for general rubbish		$\left\{ \cdot \right\}$		
	d. e.	M easures taken to avoid cross contamination of				CU
		different wastes	(√)	()	()	
	f.	Disposed of regularly to avoid excessive	1.1.			
		accumulation	(\mathbf{V})			
	g.	Trip tickets and EPD chits duly completed and used in $\hat{C} \& D$ waste disposal	(\vee)	()	()	
	h.	Registration as Chemical Waste Producer as required	$\overline{(\mathbf{V})}$	$\left(\right)$		
	i.	Chemical wastes properly labeled and packaged	()	()	(V)	
	j.	Chemical wastes pending collection stored properly	<i>(</i>)			
	1.	to avoid leakage Used trip tickets kept for chemical waste disposal	$\left\{ \cdot \right\}$			
	k. 1	Proper handling of contaminated soil samples in land				
	1	contamination investigation work	()	() (√)	
	m.	Proper storage of contaminated soil samples in land				
	807	contamination investigation work	()	() (V)	
	n.	Emergency spillage procedure posted and correctly implemented	$(\sqrt{)}$	(()	
	0.	Other: Please specify	$\left(\right)$	() $()$	
6		HERS				
	a.	Existing trees and vegetation maintained and protected as required	(√)	() $()$	
	b.	M aterials & Plant kept way from existing trees and				
		vegetation	(V)	() ()	
	c.	Top soil conserved and re-use in landscape works	$(\sqrt{)}$	() ()	
	d.	Night-time lighting controlled to minimize glare	()	($)$ $(\sqrt{)}$	
	e.	In situ compensation planting should occur at the			1	
		Information Kiosk and R9	()	() (1)	
	f.	Implementation of signage at the Resting Stations to				
		indicate that wildlife may be present and that noise	,			
		levels and activities should be kept to a minimum.	$(\sqrt{)}$	() ()	
	g.	Others: Please specify	()	() ()	AND 1.1 1.11 0
7						*To record the details of compliance for the checked
7.	ОТ	THER COMMENTS				items if applicable
a		THER COMMENTS				
b)					
С						
		Signed By	Signed	By		
	0	Signed By				
		Cip				
			/	12		

Name & Title: SAMMI LAM Environmental Team's Representative

1

Name & Title: TONG LAM Engineer's Nominated Site Representative Civil Engineering and Development Department Contract No. YL/2013/01 Contract Title: Cycle Track from Tuen Mun to Sheung Shui – Stage 1 Weekly Environmental Walk No. <u>172</u> (for Construction of Cycle Tracks and the Associated Supporting Facilities from Sha Po Tsuen to Shek Sheung River) <u>Environmental Inspection Checklist</u>



Civil Engineering and Development Department Contract No. YL/2013/01 Contract Title: Cycle Track from Tuen Mun to Sheung Shui – Stage 1

Weekly Environmental Walk No. [73] (for Construction of Cycle Tracks and the Associated Supporting Facilities from Sha Po Tsuen to Shek Sheung River)

Weekly Environmental Walk Inspection Report Part I : Contract No. YL/2013/01 Date of Inspection 10 Awg 2017	Contract Title <u>Cycle Track from Tuen Mun to Sheung Shui – Stage 1</u> Time 09:30 - 12:00	
Persons making the inspection:		
Name in Block Letters 1. SAMUEV WONG 2.	Designation Contractor's Agent (or his Representative) Environmental Officer (or Environmental Supervisor) The Engineer's Nominated Site Representative Environmental Team's Representative	Samue Samue Samue Samue

Item No.	Location	Situation Requiring Follow-up Action	Agreed Due Date for Completion	Remarks	
1.				Completed	
2.					
3.					
4.		NO OBSERVATION OR REM	LINDER ENR THIL	INCOLIZION	
5.		port inter por	INDUR TUR THIS	INSPECTION	
6.					
7.					
8.					

To be signed at the end of inspection:

The Contractor's performance on nuisance abatement and waste management *is/is not to the satisfaction of the Environmental Team's Representative at the time of inspection.

The Engineer's Nominated Site Representative	Contractor's Agent or his Representative	
Part II : (To be countersigned after ALL actions are completed) Contractor's *Environmental		

Contractor's *Environmental Officer/Assigned Person

The Environmental Team's Representative

Date _____

Civil Engineering and Development Department Contract No. YL/2013/01 Contract Title: Cycle Tracks from Tuen Mun to Sheung Shui - Stage 1 Weekly Environmental Walk (No. 173) (for Construction of Cycle Tracks and the Associated Supporting Facilities from Sha Po Tsuen to Shek Sheung River) Environmental Inspection Checklist


Date of Inspection	10 AUG 2017	Time 09:30-12:00
Weather:	Sunny/Fine/Overcast/Drizzle/Rain/Storm/Hazy	Temperature: 30.5 °C
Wind:	Calm/Light/Breeze/Strong	Humidity: High/Moderate/Low
Location(s):	SHEWNG YWE RIVER, SHEK SHEWNG RIVER	

Person(s) making the inspection:

	abon(s) making the map	cotion.				
		Block Letters	Designation			Organ	isation
S	AMU	EV WONG	Contractor's Agent			Sang H	Hing - Kuly Joint Venture
			Environmental Officer				ling – Kuly Joint Venture
_	TON	4 LAM	The Engineer's Nominated Si	te Repres	entative		M Consulting Services Ltd.
	SAN	1MI LAM	Environmental Team's Repres				M Consulting Services Ltd.
			Independent Environmental C		FC		(Hong Kong) Ltd.
			Landscape Architect	needer (in			Studio Ltd.
_			<u>Landovapor Honroot</u>	YES	NO	N/A	REMARK*
1	<u>GEN</u>	ERAL			110	1071	KEMAKK
	a.	Environmental Peri	mit (EP) copy at place of work	(V)	()	()	
	b.	Environmental pos	ters/notices at place of work	(\checkmark)	()	()	
	C.	Site kept clean and		(\mathbf{v})	()	()	
	d.	Engine shut off wh		(\checkmark)	()	()	
	e. f	Other: Please speci	e of site plant and equipment	(V)	()	()	
	1	other. I lease speci	ly	()	()	()	
2.	AIR	POLLUTION					
	a.		rdings provided as required	()	()	(\vee)	
	b.	Haul Road paved or		()	()	()	
	C.	Water spraying dur	ing loading and unloading of			<u> </u>	
		dusty material		()	()	(1)	
	d.	Exposed stockpile	& dusty materials in storage				
		wetted or covered b	by tarpaulin as required	(V)	()	()	
	e.	erected for dusty si	neasures taken and/or dust Screen		<i>(</i>)	. 1.	
	f.		s provided at site vehicle exits	()	()	(\mathbf{v})	
		and maintained in g	ood working order	$(\sqrt{)}$	()	()	
	g.		hed before leaving site	$(\sqrt{)}$		()	
	h.	Dump trucks fitted	with mechanical tarpaulin cover	(\mathbf{V})	()	()	
	i.		cles covered by tarpaulin	(\mathbf{v})	()	()	
	j.	Vehicle speed contr	ol (8KM/hr) on site	$(\sqrt{)}$	()	()	
	k.	Black smoke emissi	on control from site plant	(V)	()	()	
	1.	No opening burning	of debris on site	(\checkmark)	()	()	
	m	constructional plant	urphur Diesel (ULSD) for	(.1)	()	()	
	n.	Other: Please specif		<u>(v)</u>	$\left(\right)$	()	
	11.	other. I lease specifi	3			()	

WATER POLLUTION 3

- a. Tightly sealed closed grab excavator used for river channel excavation works
- River excavation works sections by sections as b. required
- Splashing of sediment avoided during transfer C.
- d. Floating debris in river cleared
- Leakage from plant & vessel avoided e.
- f.
- Wheel washing bay desilted regularly Temporary drainage diversion provided as required g, h. Site runoff/wastewater discharge through silt traps or
- sedimentation tanks Silt traps, sedimentation tank & drainages cleared i. J Sand bags provided at site entrance and around road
- gullies as necessary Water Discharge License applied as necessary k.
- 1. Self-monitoring on site runoff/wastewater conducted as necessary
- Chemical toilets provided as necessary m.
- Heavy Rainstorm Response Procedure displayed n. Construction works adjacent to the fishponds near 0. Kam Tin River and Long Valley should not be undertaken in April to October
- Other: Please specify p.



			YES	NO	N/A	REMARK*
70332 - 54	NOIS	E POLLUTION				
	а.	Temporary noise barriers installed at works area as needed	(\vee)	()	()	
	b.	Noisy plant and equipment sited away from noisy		<u> </u>		
		sensitive receiver as possible	()	()	(\mathbf{V})	
	C.	Air Compressors and portable percussive breakers with Noise Emission Labels	()	$\langle \rangle$	(\cdot / \cdot)	
	d.	Pneumatic percussive breakers fitted with sound	()	()		
	u.	mufflers	()	()	(\vee)	
	e.	Engine flap covers kept closed of construction plant			1	
		during operations	()	(()	
	f.	Excavator breaker tip wrapped with sound insulating material for breaking work	(V)	()	()	
	g	Noise baffles/screens to noisy machines/site activities				and the statement of the state
	8	as necessary	(V)	()	()	
	h.	Valid Construction Noise Permits (CNP) for works in	<i>(</i>)		1 12	
		restricted hours Full compliance with CNP conditions	$\left\{ \cdot \right\}$	$\left\{ \cdot \right\}$		
	1. j.	Other: Please specify	$\left(\right)$	$\left(\right)$	$\left(\right)$	
	4.					
5.		TEMANAGEMENT				
	a.	Designated area for sorting and temporary storage of C & D materials on site	(1)	()	()	
	b.	Proper sorting of inert and non-inert materials	(\mathbf{v})	()	()	
	c.	Recycle bins for recycling of different materials	(v)	()	()	
	d.	Rubbish bins for general rubbish	(✓)	()	()	
	e.	M easures taken to avoid cross contamination of different wastes	(λ)	()	()	
	f.	Disposed of regularly to avoid excessive				
	1.	accumulation	(1)	()	()	
	g.	Trip tickets and EPD chits duly completed and used			<i>(</i>)	
	h	in C & D waste disposal Registration as Chemical Waste Producer as required	$\left(\begin{array}{c} \\ \\ \end{array} \right)$	$\left\{ \right\}$	\rightarrow	
	h. i.	Chemical wastes properly labeled and packaged	$\left(\right)$	$\left(\right)$	(\mathbf{V})	a second Alteria
	j.	Chemical wastes pending collection stored properly		<u> </u>		
		to avoid leakage	()	()	(\mathbf{V})	
	k.	Used trip tickets kept for chemical waste disposal	()	()	(\checkmark)	
	l	Proper handling of contaminated soil samples in land contamination investigation work	()	()	(\checkmark)	
	m.	Proper storage of contaminated soil samples in land	/	/		
		contamination investigation work	()	()	(\mathbf{V})	
	n.	Emergency spillage procedure posted and correctly implemented	wh	()	()	
	0.	Other: Please specify	$\left(\right)$	$\left(\right)$		
6		IERS				
	a.	Existing trees and vegetation maintained and protected as required	(\mathbf{V})	()	()	
	b.	Materials & Plant kept way from existing trees and				
		vegetation	<u>(V)</u>	()	()	
	c.	Top soil conserved and re-use in landscape works	(V)	()	()	
	d.	Night-time lighting controlled to minimize glare	()	()	()	
	e.	In situ compensation planting should occur at the	25 X	15 (Art).		
	~	Information Kiosk and R9	()_	()	(🗸)	
	f.	Implementation of signage at the Resting Stations to				
		indicate that wildlife may be present and that noise	/.		, .	
	~	levels and activities should be kept to a minimum.	<u>(V)</u>	()	()	
	g	Others: Please specify	_(_)_	()	()	*To record the details of
7.						compliance for the checke
		HER COMMENTS				items if applicable
a.						
b.	-					
	-					
b.			c	D		
b.			Signed	Ву		
b.			Signed	Ву		
b.			Signed	By		

Name & Title: JAMMI VAM Environmental Team's Representative

Name & Title: Engineer's Nominated Site Representative

Civil Engineering and Development Department Contract No. YL/2013/01

Contract Title: Cycle Track from Tuen Mun to Sheung Shui – Stage 1

Weekly Environmental Walk No. [74] (for Construction of Cycle Tracks and the Associated Supporting Facilities from Sha Po Tsuen to Shek Sheung River)

Weekly Environmental Walk Inspection Report		
Part I : Contract No. YL/2013/01	Contract Title Cycle Track from Two March Class of the	
Date of Inspection 16 AUG 2017	Contract Title <u>Cycle Track from Tuen Mun to Sheung Shui – Stage 1</u> Time <u>09:30 - 12:00</u>	
Persons making the inspection:		
Name in Block Letters 1. SAMUEV WONG 2.	Designation Signature Contractor's Agent (or his Representative) Signature Environmental Officer (or Environmental Supervisor) The Engineer's Nominated Site Representative Environmental Team's Representative Same	~

Item No.	Location	Situation Requiring Follow-up Action	Agreed Due Date for Completion	Date Completed	Remarks
1.	_				
2.					·····
3.					
4.		NO OBSERVATION OR	REMINDER FOR	THUL INCORTATION	
5.			FORMUUK JOK	THIS INSPECTION	
6.	······································				
7.					
8.					

To be signed at the end of inspection:

8.

The Contractor's performance on nuisance abatement and waste management *is/is not to the satisfaction of the Environmental Team's Representative at the time of inspection.

The Engineer's Nominated Site Representative _ Environmental Team's Representative _____

Contractor's Agent or his Representative	Samuel	Wing	
Landscape Architect		(

Part II : (To be countersigned after ALL actions are completed) Contractor's *Environmental Officer/Assigned Person

The Environmental Team's Representative

Date _____

Civil Engineering and Development Department Contract No. YL/2013/01 Contract Title: Cycle Tracks from Tuen Mun to Sheung Shui – Stage 1 Weekly Environmental Walk (No.17†) (for Construction of Cycle Tracks and the Associated Supporting Facilities from Sha Po Tsuen to Shek Sheung River) Environmental Inspection Checklist

Date of Inspection	on:16 AWG 2017	Time 09:30-12:00
Weather:		Temperature: 29.3 °C
Wind:	Calm/Light/Breeze/Strong	Humidity: High/Moderate/Low
Location(s):	SHEUNG YUE RIVER, SHEK SHEUNG RIVER	

Person(s) making the inspection:

		(s) making the inspection:		
Na	ame i	n Block Letters Designation		Organisation
SI	AMU	EV WONG Contractor's Agent		Sang Hing - Kuly Joint Venture
_		Environmental Officer		Sang Hing – Kuly Joint Venture
	TOI		ite Representative	AECOM Consulting Services Ltd.
	(A)	MMI UMM Environmental Team's Repres	ne Representative	
		Environmental Teams Reple		AECOM Consulting Services Ltd.
		Independent Environmental (Checker (IEC)	Fugro (Hong Kong) Ltd.
_		Landscape Architect		Terra Studio Ltd.
1	CE		YES NO	N/A REMARK*
1	a.	<u>VERAL</u> Environmental Permit (EP) copy at place of work		
	a. b.	Environmental posters/notices at place of work	(\mathbf{v}) (\mathbf{v})	
	с.	Site kept clean and tidy	(\mathbf{v}) (\mathbf{v})	
	d.	Engine shut off when not in use	(\mathbf{v}) (\mathbf{v})	
	e.	Proper maintenance of site plant and equipment	(\vee) $()$	
	f	Other: Please specify		
	-			
2.	AIR	POLLUTION		
	a.	Site Perimeter Hoardings provided as required	() $()$	(\vee)
	b.	Haul Road paved or kept wet	$(\sqrt{)}$ $()$	
	C.	Water spraying during loading and unloading of		<u></u>
		dusty material	() ()	(√)
	d.	Exposed stockpile & dusty materials in storage		
		wetted or covered by tarpaulin as required	<u>(V)</u> ()	(
	e.	Dust suppression measures taken and/or dust Screen		
	f.	erected for dusty site activities		(√)
	1.	Wheel washing bays provided at site vehicle exits and maintained in good working order		
	g,	Vehicle wheels washed before leaving site	(\mathbf{V}) (\mathbf{I})	
	ĥ.	Dump trucks fitted with mechanical tarpaulin cover	(\mathbf{v}) (\mathbf{v})	
	i.	Dusty loads on vehicles covered by tarpaulin		
	j.	Vehicle speed control (8KM/hr) on site		
	k.	Black smoke emission control from site plant	$(\sqrt{)}$	
	1.	No opening burning of debris on site		
	m	Use of Ultra Low Surphur Diesel (ULSD) for		<u></u>
		constructional plant and equipment	_(\sqrt{)} ()	()
	n.	Other: Please specify		()
2	11/4	TR BOLLUTION		14
3		<u>ERPOLLUTION</u>		
	а.	Tightly sealed closed grab excavator used for river channel excavation works		
	b.	River excavation works sections by sections as		(√)
	υ.	required	(λ)	()
	c.	Splashing of sediment avoided during transfer		
	d.	Floating debris in river cleared		
	e.	Leakage from plant & vessel avoided	(\mathbf{v}) (\mathbf{v}) (\mathbf{v})	
	f.	Wheel washing bay desilted regularly		
	g.	Temporary drainage diversion provided as required		
	h.	Site runoff/wastewater discharge through silt traps or		
	143293	sedimentation tanks	(V) () (
	1	Silt trong and importation tank & desires 1 1		

 (\mathbf{V})

V

 Silt traps, sedimentation tank & drainages cleared
 J Sand bags provided at site entrance and around road gullies as necessary

k. Water Discharge License applied as necessary

- Self-monitoring on site runoff/wastewater conducted as necessary
- m. Chemical toilets provided as necessary
- n. Heavy Rainstorm Response Procedure displayed
 o. Construction works adjacent to the fishponds near Kam Tin River and Long Valley should not be undertaken in April to October
- p. Other: Please specify

Page 1 of 3

			YES	NO	N/A	REMARK*
	NOISE POLLUT Temporary	noise barriers installed at works area as				
0	needed	noise barriers instance at works area as	(\mathbf{v})	()	()	
1	. Noisy plan	t and equipment sited away from noisy				
		eceiver as possible	(_)	()	(\vee)	
		essors and portable percussive breakers Emission Labels	()	()	(\vee)	
		percussive breakers fitted with sound				
	mufflers	5 B	()	()	(\mathbf{V})	
		p covers kept closed of construction plant	()	()	(1)	
	during ope Excavator	breaker tip wrapped with sound insulating				- 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 199 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999
		or breaking work	_ (∨)	()	()	
		les/screens to noisy machines/site activities				
	as necessar	ry struction Noise Permits (CNP) for works in	_(V)_	()	()	
	 Nalid Constructed I 		()	()	(\mathbf{V})	
		liance with CNP conditions	()	()	(\mathbf{v})	
	. Other: Ple	ase specify	_(_)	()	()	
5.	WASTE MANA	GEMENT				
0.		d area for sorting and temporary storage of				
	C & D ma	terials on site	(\vee)	()	()	
		ting of inert and non-inert materials ins for recycling of different materials	(\vee)	()	$\left(\right)$	
		ins for general rubbish		$\left(\right)$	$\left(\right)$	
		taken to avoid cross contamination of				
	different v	wastes	(🗸)	()	()	
		of regularly to avoid excessive	(1)	()	()	
	accumulat	ts and EPD chits duly completed and used	(V)			All and a second s
		waste disposal	()	()	()	
		on as Chemical Waste Producer as required	(\mathbf{v})	()	()	
		wastes properly labeled and packaged	()	()	(\vee)	
	j. Chemical to avoid le	wastes pending collection stored properly	()	()	(\checkmark)	
		tickets kept for chemical waste disposal	$\left(\right)$	$\left(\right)$	(\checkmark)	
		ndling of contaminated soil samples in land	1			
	contamina	ation investigation work prage of contaminated soil samples in land	()	()	(•)	
	m. Proper sto contamina	ation investigation work	()	()	(\vee)	
	n. Emergenc	y spillage procedure posted and correctly				
	implemen		(\checkmark)	$\left(\right)$	()	· · · · · · · · · · · · · · · · · · ·
	o. Other: Ple	ease specify		()		
6	OTHERS					
	a. Existing t	rees and vegetation maintained and	$(\cdot \cdot)$	()	()	
		as required & Plant kept way from existing trees and	(V)		()	
	vegetation		(\checkmark)	()	()	
		onserved and re-use in landscape works	(√)	()	()	
		ne lighting controlled to minimize glare	()	()	(\mathbf{v})	
		mpensation planting should occur at the			/	
		on Kiosk and R9	()	()	(🗸)	
		ntation of signage at the Resting Stations to				
		hat wildlife may be present and that noise	,			
		activities should be kept to a minimum.	<u>(∨)</u>	()	()	()
	g. Others: P	lease specify	()	()	()	*T
7.						*To record the details of compliance for the checke
1.	OTHER COM	MENTS				items if applicable
a.						50.85
		- A. A.				
C.						
	and the second		<u>.</u>			
	Signed By		Signed	Ву		
			10			
	C			5		
		V	6 14	-		

Name & Title: SAMMI VAM Environmental Team's Representative

Name & Title: JPN 4 VAM Engineer's Nominated Site Representative

Civil Engineering and Development Department Contract No. YL/2013/01 ntract Title: Cycle Track from Tuen Mun to Sheung Shui – Sta

Contract Title: Cycle Track from Tuen Mun to Sheung Shui – Stage 1 Weekly Environmental Walk No.¹⁷⁵ (for Construction of Cycle Tracks and the Associated Supporting Facilities from Sha Po Tsuen to Shek Sheung River)

Weekly Environmental Walk Inspection ReportPart I :Contract No.YL/2013/01Date of Inspection25 AWG 2017Persons making the inspection:	Contract Title <u>Cycle Track from Tuen Mun to Sheung Shui – Stage 1</u> Time <u>09:30-12:00</u>	
Name in Block Letters 1. SAMWEN WONG 2.	Designation Contractor's Agent (or his Representative) Environmental Officer (or Environmental Supervisor) The Engineer's Nominated Site Representative Environmental Team's Representative IFC	Signature Course (My Ho Courter Jour

Item No.	Location	Situation Requiring Follow-up Action	Agreed Due Date for Completion	Date Completed	Remarks
1.				Completed	
2.					
3.					
4.		NO OBSERVATION OR REMI	NDER FOR THIS	INSPECTION	
5.			1012 11113	prese borgon	
6.					
7.					
8.					

To be signed at the end of inspection:

The Contractor's performance on nuisance abatement and waste management *is/is not to the satisfaction of the Environmental Team's Representative at the time of inspection.

The Engineer's Nominated Site Representative	Contractor's Agent or his Representative
Environmental Team's Representative Carlor to	Landscape Architect
Se V	
Part II : (To be countersigned after ALL actions are completed)	
Contractor's *Environmental	
Officer/Assigned Person	The Environmental Team's Representative
	The Environmental Team's Representative
Date	Date

Civil Engineering and Development Department Contract No. YL/2013/01 Contract Title: Cycle Tracks from Tuen Mun to Sheung Shui - Stage 1 Weekly Environmental Walk (No.175) (for Construction of Cycle Tracks and the Associated Supporting Facilities from Sha Po Tsuen to Shek Sheung River) **Environmental Inspection Checklist**

Date of Inspection	25 Aug 2017	Time 09:30-12:00
Weather:	Sunny/Fine/Overcast/Drizzle/Rain/Storm/Hazy	Temperature: 32.b °C
	Calm/Light/Breeze/Strong	Humidity: High/Moderate/Low
Location(s):	SHEUNG YUE RIVER, SHEK SHEUNG RIVER	

Person(s) making the inspection:

Name in Block Letters	Designation	Organisation
SAMUEL WONG	Contractor's Agent	Sang Hing – Kuly Joint Venture
	Environmental Officer	Sang Hing - Kuly Joint Venture
TONG VAM	The Engineer's Nominated Site Representative	AECOM Consulting Services Ltd.
SAMMI VAM	Environmental Team's Representative	AECOM Consulting Services Ltd.
JAMIE TAM	Independent Environmental Checker (IEC)	Fugro (Hong Kong) Ltd.
	Landscape Architect	Terra Studio Ltd.

1 GENERAL

- Environmental Permit (EP) copy at place of work a
- b. Environmental posters/notices at place of work
- C. Site kept clean and tidy
- d. Engine shut off when not in use
- Proper maintenance of site plant and equipment e.
- f Other: Please specify

AIR POLLUTION 2


- Site Perimeter Hoardings provided as required a.
- Haul Road paved or kept wet b.
- Water spraying during loading and unloading of C. dusty material
- d. Exposed stockpile & dusty materials in storage wetted or covered by tarpaulin as required
- Dust suppression measures taken and/or dust Screen e. erected for dusty site activities f.
- Wheel washing bays provided at site vehicle exits and maintained in good working order Vehicle wheels washed before leaving site g
- h.
- Dump trucks fitted with mechanical tarpaulin cover Dusty loads on vehicles covered by tarpaulin i.
- i.
- Vehicle speed control (8KM/hr) on site k.
- Black smoke emission control from site plant 1. No opening burning of debris on site
- Use of Ultra Low Surphur Diesel (ULSD) for m
- constructional plant and equipment
- n. Other: Please specify


WATER POLLUTION 3

- Tightly sealed closed grab excavator used for river a. channel excavation works
- b. River excavation works sections by sections as required
- С Splashing of sediment avoided during transfer
- d. Floating debris in river cleared
- Leakage from plant & vessel avoided e.
- f. Wheel washing bay desilted regularly
- Temporary drainage diversion provided as required g h. Site runoff/wastewater discharge through silt traps or
- sedimentation tanks i.
- Silt traps, sedimentation tank & drainages cleared J Sand bags provided at site entrance and around road gullies as necessary

k. Water Discharge License applied as necessary

- Self-monitoring on site runoff/wastewater conducted 1. as necessary
- Chemical toilets provided as necessary m.
- Heavy Rainstorm Response Procedure displayed n.
- Construction works adjacent to the fishponds near 0. Kam Tin River and Long Valley should not be undertaken in April to October
- Other: Please specify p.





		YES	N	0	N/A	REM ARK*
4.	NOISE POLLUTION					
	a. Temporary noise barriers installed at works area a needed	(\vee)	()	()	
	b. Noisy plant and equipment sited away from noisy sensitive receiver as possible	()	()	(V)	
	 Air Compressors and portable percussive breaker with Noise Emission Labels 	rs _(_)	()	(\vee)	
	 Pneumatic percussive breakers fitted with sound mufflers 	()	()	$(\sqrt{)}$	
	e. Engine flap covers kept closed of construction pl	lant		<u> </u>		
	during operations f. Excavator breaker tip wrapped with sound insula			<u> </u>		
	g Noise baffles/screens to noisy machines/site activ	vities $(\sqrt{)}$			(
	as necessary h. Valid Construction Noise Permits (CNP) for wor		()	()	
	restricted hours i. Full compliance with CNP conditions	$\frac{()}{()}$	-{		$\left(\begin{array}{c} V \\ V \end{array} \right)$	
	j. Other: Please specify		Ì)	()	
5.	WASTE MANAGEMENT	c				
	a. Designated area for sorting and temporary storage	geor	,	>	()	
	C & D materials on site		+		\rightarrow	
	 b. Proper sorting of inert and non-inert materials c. Recycle bins for recycling of different materials 					
		$\frac{(v)}{(v)}$				
		(v)	()		
	e. M easures taken to avoid cross contamination of different wastes	()	(1	()	
	f. Disposed of regularly to avoid excessive					
	accumulation	<u>(v)</u>	()	()	
	 g. Trip tickets and EPD chits duly completed and u in C & D waste disposal 	(V)	()	()	
	h. Registration as Chemical Waste Producer as requ	uired $(\sqrt{)}$	()	()	
	i. Chemical wastes properly labeled and packaged	()	()	$(\sqrt{)}$	
	j. Chemical wastes pending collection stored prop	erly				
	to avoid leakage	()	()	(\mathbf{v})	
	k. Used trip tickets kept for chemical waste dispos	al <u>()</u>	Ì)	(\mathbf{y})	
	1 Proper handling of contaminated soil samples in	land				
	contamination investigation work	()	()	(\checkmark)	
	m. Proper storage of contaminated soil samples in l	and			())	
	contamination investigation work	_(_)	(_)_	(\vee)	
	n. Emergency spillage procedure posted and correct	tly	,		<i>(</i>)	
	imp lemented	$(\sqrt{)}$			$\left(\right)$	
	o. Other: Please specify					
6	OTHERS					
	 Existing trees and vegetation maintained and protected as required 	(\vee)	()	()	
	b. Materials & Plant kept way from existing trees					The life of the second s
	vegetation	(√)	()	()	
	c. Top soil conserved and re-use in landscape work	s (V)	()	()	
	d. Night-time lighting controlled to minimize glare				(1)	
			((\vee)	
	 In situ compensation planting should occur at th Information Kiosk and R9 	ie			. /.	
		()	()	(\vee)	CONTRACTOR DATE OF CONTRACTOR OF CONTRACTOR
	f. Implementation of signage at the Resting Statio					
	indicate that wildlife may be present and that no					
	levels and activities should be kept to a minimum	m. (√)	()	()	
	g. Others: Please specify		()	()	
				/		*To record the details of
7.						compliance for the checked
	OTHER COMMENTS					items if applicable
a.						
b. c.						
U.						
	Signed By	Signe	d P	v		
	f	DIFILO		5		
	Carler	A	-			
		- 0	-			
		1	5.			

Name & Title: SAMMI LAM Environmental Team's Representative

Name & Title: TONG UMM Engineer's Nominated Site Representative

Civil Engineering and Development Department Contract No. YL/2013/01

Contract Title: Cycle Track from Tuen Mun to Sheung Shui - Stage 1 Weekly Environmental Walk No. 17b (for Construction of Cycle Tracks and the Associated Supporting Facilities from Sha Po Tsuen to Shek Sheung River)

Weekly Environmental Walk Inspection Report Part I .

Contract No. YL/2013/01 Date of Inspection 31 A WG 2017 Persons making the inspection:	Contract Title <u>Cycle Track from Tuen Mun to Sheung Shui – Stage 1</u> Time $Dq > 3D - 12 > DD$	
Name in Block Letters 1. SAMUEL WUNG 2.	Designation Contractor's Agent (or his Representative) Environmental Officer (or Environmental Supervisor) The Engineer's Nominated Site Representative Environmental Team's Representative	Signature Samuel Way Ganta

Item No.	Location	Situation Requiring Follow-up Action	Agreed Due Date for Completion	Date	Remarks
1.	SHEK SHEUNG RIVER	EXPOSED STOCKPILE DE DUSTY	6 SEP 2017	Completed	
2.		MATERIALS WITHOUT COVER	0 301 2011	6 SEP 2017	
3.		WAS OBSERVED			
4.					
5.					
6.					
7.			+		
8.					

To be signed at the end of inspection:

The Contractor's performance on nuisance abatement and waste management *is/is not to the satisfaction of the Environmental Team's Representative at the time of inspection. (* delete as appropriate)

The Engineer's Nominated Site Representative Environmental Team's Representative anton

Contractor's Agent or his Representative Landscape Architect

Part II : (To be countersigned after ALL actions are completed) Contractor's *Environmental Officer/Assigned Person

The Environmental Team's Representative

Date _____

Civil Engineering and Development Department Contract No. YL/2013/01 Contract Title: Cycle Tracks from Tuen Mun to Sheung Shui - Stage 1 Weekly Environmental Walk (No. 17b) (for Construction of Cycle Tracks and the Associated Supporting Facilities from Sha Po Tsuen to Shek Sheung River) Environmental Inspection Checklist

Date of Inspection:		Time 09>30-12:00
Weather:	Sunny/Fine/Overcast/Drizzle/Rain/Storm/Hazy	Temperature: 31-0 °C
Wind:	Calm/Light/Breeze/Strong	Humidity: High/Moderate/Low
Location(s):	SHEUNG YUE RIVER, SHEK SHEUNG R	IVER

Person(s) making the inspection:

		s) making the insp						
Na	ame ir	Block Letters	Designation			Organisat	ion	
2	AMU	EV WONG	Contractor's Agent			Sang Hing	g - Kuly Joint Venture	
		/	Environmental Officer				g - Kuly Joint Venture	-
1	TON	G VAM	The Engineer's Nominated S	ita Danragantativa			Consulting Services Ltd.	-
					-			
						Consulting Services Ltd.	-	
			Independent Environmental (Checker (I	EC)	Fugro (Ho	ong Kong) Ltd.	_
			Landscape Architect			Terra Stuc	lio Ltd.	
				YES	NO	N/A	REMARK*	
1		IERAL						
	а. ь		mit (EP) copy at place of work	$(\sqrt{)}$	()	()		2
	b. c.	Site kept clean and	sters/notices at place of work	(\mathbf{v})	()	()		
	d.	Engine shut off wl		$(\sqrt{)}$	$\left(\right)$	$\overline{\langle \cdot \rangle}$		
	e.		e of site plant and equipment	(v)	$\left(\right)$	$\left(\right)$		8 X.
	f.	Other: Please spec	ifv	$\frac{(v)}{(v)}$	$\left\{ \cdot \right\}$	$\left\{ \cdot \right\}$	· · · · · · · · · · · · · · · · · · ·	0
	î.,	o mon rouse spec						6
2.	AIR	POLLUTION				5.25		
	a.	Site Perimeter Hoa	ardings provided as required	()	()	$(\sqrt{)}$		
	b.	Haul Road paved of		(\mathbf{y})	()	()		
	c.		ring loading and unloading of					
		dusty material		()	()	$(\sqrt{)}$		
	d.	Exposed stockpile	& dusty materials in storage			EXPOS	ED STOLKPILE OF DUST;	V MATERIAL
			by tarp aulin as required	_()	(V)	() WIH10	UT LOVER WAS OBSERVE	Þ
	e.	erected for dusty s	measures taken and/or dust Screen	()	()	1.1.		
	f.	Wheel washing has	ys provided at site vehicle exits		()	(\vee)		
	1.	and maintained in	good working order	$(\sqrt{)}$	()	()		
	g.		shed before leaving site	(1/)	$\left(\right)$	$\overline{\langle \cdot \rangle}$		
	h.		with mechanical tarpaulin cover	$(\sqrt{)}$	()	()		
	i.		icles covered by tarpaulin	$(\sqrt{)}$	()	$\left(\right)$		
	j.		rol (8KM/hr) on site	(\mathbf{V})	()	()		
	k.	Black smoke emiss	sion control from site plant	(v)	()	()		
	1.	No opening burnin	g of debris on site	$(\sqrt{)}$	()	()		
	m	Use of Ultra Low S	Surphur Diesel (ULSD) for	()/>	<i>/ ×</i>			
	n.	constructional plan Other: Please speci		(v)	()	()		
	п.	Other. Flease speci	lly		()	(
3	WAT	ER POLLUTION						
	a.	Tightly sealed close	ed grab excavator used for river					
		channel excavation	works	()	()	(\vee)		
	b.		orks sections by sections as					
		required		(\vee)	()	()		
	C.	Splashing of sedim	ent avoided during transfer	()	()	$(\sqrt{)}$		
	d.	Floating debris in r		$(\sqrt{)}$	()	()		
	e. f.	Leakage from plan Wheel washing bay		(v)	()	()		
	r. g	Temporary drainage	e diversion provided as required	$-\frac{1}{2}$	$\left(\right)$			
	h.		ater discharge through silt traps or	-(v)				
		sedimentation tanks		(\vee)	()	()		
	i.	Silt traps, sediment	ation tank & drainages cleared	$\frac{(\gamma)}{(\gamma)}$	()	()		
	J	Sand bags provided	at site entrance and around road					
		gullies as necessary	7	(\vee)	()	(
	k.	Water Discharge Li	cense applied as necessary	(\vee)	()	()		
	1.	Self-monitoring on	site runoff/wastewater conducted	(1/)				

- as necessary Chemical toilets provided as necessary m.
- Heavy Rainstorm Response Procedure displayed n.
- Construction works adjacent to the fishponds near Kam Tin River and Long Valley should not be undertaken in April to October Other: Please specify 0.
- p.

Page 1 of 3

			YES	NO	N/A	REM ARK*
1920 1	NOISE POLLUTION					
	 Temporary noise barrier needed 	rs installed at works area as	(\vee)	()	()	
		nent sited away from noisy	(*)			
	sensitive receiver as po	ssible	()	()	(\vee)	
		ortable percussive breakers	<i>(</i>)		() ()	
	with Noise Emission La	and a second secon	()	()	(V)	
	 Pneumatic percussive b mufflers 	reakers fitted with sound	()	()	$(\sqrt{)}$	
		t closed of construction plant				
	during operations		()	()	$(\sqrt{)}$	
		vrapped with sound insulating	1.1	<i>(</i>)	$\langle \rangle$	
	material for breaking w	o noisy machines/site activities		()		
	g. Noise baffles/screens to as necessary	shorsy machines/site activities	(\checkmark)	()	()	
		se Permits (CNP) for works in				
	restricted hours	N T T T	()	()	(V)	
	 Full compliance with C Other: Please specify 	INP conditions	$\left(\right)$	$\left(\right)$	(v)	
	j. Other: Please specify					
5.	WASTE MANAGEMENT					
	a. Designated area for som	rting and temporary storage of	. 1/.		<i>(</i>)	
	C & D materials on sit			$\left(\right)$	$\left(\right)$	
	 b. Proper sorting of inert c. Recycle bins for recyc 	ling of different materials		$\left\{ \cdot \right\}$		
	d. Rubbish bins for gener		$\overline{(V)}$	$\left(\right)$	()	and all the Ballin sector and an additional sector of the
	e. Measures taken to avoi	id cross contamination of				
	different wastes		(V)	()	()	
	f. Disposed of regularly accumulation	to avoid excessive	$(\sqrt{)}$	()	()	
		thits duly completed and used		()		
	in C & D waste dispos	sal	(\vee)	()	()	
		cal Waste Producer as required	(\vee)	()	()	
		erly labeled and packaged	()	()	(V)	
	j. Chemical wastes pend to avoid leakage	ing collection stored properly	()	()	(V)	
		for chemical waste disposal	$\left(\right)$	$\left(\right)$	(\mathbf{v})	
	1 Proper handling of con	ntaminated soil samples in land				
	contamination investig		()	()	(γ)	
	m. Proper storage of cont contamination investig	aminated soil samples in land	()	()	(V)	
		rocedure posted and correctly			(,)	
	implemented		(γ)	()	()	
	o. Other: Please specify		()	()	()	
6	OTHERS					
v	a. Existing trees and veg	etation maintained and				
	protected as required		(V)	()	()	
	 M aterials & Plant kep vegetation 	t way from existing trees and	(1)	()	()	
		I re-use in landscape works	(\vee)			
		ontrolled to minimize glare	$\frac{(v)}{(v)}$		$\overline{(\sqrt{)}}$	
		planting should occur at the			(V)	
	Information Kiosk and		()	()	()	
		mage at the Resting Stations to				
		may be present and that noise				
		hould be kept to a minimum.	ab	()	()	
	g. Others: Please specify					
	e chieren nouse speeny					*To record the details of
7.						compliance for the checke
	OTHER COMMENTS					items if applicable
a.						
b. c.						
0.						
	26		1990 - M			
	Signed By		Signed	By		
	- 1 -	. ~				
	Paulik			100		
			/	10V		
	\leq			A		

Name & Title: SAMMI VAM Environmental Team's Representative Name & Title: TUNG VAM Engineer's Nominated Site Representative Civil Engineering and Development Department Contract No. YL/2013/01 Contract Title: Cycle Track from Tuen Mun to Sheung Shui – Stage 1 Weekly Environmental Walk No. <u>176</u> (for Construction of Cycle Tracks and the Associated Supporting Facilities from Sha Po Tsuen to Shek Sheung River) <u>Environmental Inspection Checklist</u>

