

JOB NO.: TCS00975/18

CEDD CONTRACT AGREEMENT NO. EDO/04/2018 -ENVIRONMENTAL TEAM FOR CROSS BAY LINK, TSEUNG KWAN O

QUARTERLY ENVIRONMENTAL MONITORING AND AUDIT (EM&A) SUMMARY REPORT

(DECEMBER 2018 TO FEBRUARY 2019)

PREPARED FOR CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT (CEDD)

Date **Reference No. Prepared By Certified By** 2 July 2019 TCS00975/18/600/R0151v4

Martin Li (Environmental Consultant)

Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	20 May 2019	First Submission
2	25 June 2019	Amended against IEC's comments
3	2 July 2019	Amended against IEC's comments
4	2 July 2019	Amended against IEC's comments



Acuity Sustainability Consulting Limited – Nature & Technologies (HK) Limited Joint Venture



Our ref: ASCL-2018009

AECOM Asia Company Limited 8/F., Grand Central Plaza, Tower 2 138 Shatin Rural Committee Road Shatin, New Territories, Hong Kong

Attention: Mr. Conrad NG

2 July 2019

Dear Sir,

Contract No. NE/2017/07 & NE/2017/08 Cross Bay Link, Tseung Kwan O Quarterly EM&A Report for December 2018 to February 2019

I refer to the email of ET concerning the Quarterly EM&A Report for December 2018 to February 2019 (Version 4) with Ref. No. TCS00975/18/600/R0151v4. We have no adverse comment on it and verify the captioned according to section 1.9 of Environmental Permit with No. EP-459-2013.

Yours faithfully,

Li Wai Ming Kevin Independent Environmental Checker

cc. Mr. Tam (ETL) Simon Wong (CEDD)



EXECUTIVE SUMMARY

- ES01 Civil Engineering and Development Department (hereafter referred as "CEDD") is the Project Proponent and the Permit Holder of the Project Cross Bay Link, Tseung Kwan O (hereinafter referred as "the Project") which is a Designated Project to be implemented under Environmental Permit number EP-459/2013 (hereinafter referred as "the EP-459/2013" or "the EP").
- ES02 AUES was awarded the CEDD Contract Agreement No. EDO/04/2018 Environmental Team for Cross Bay Link, Tseung Kwan O (hereinafter called "the Service Contract"). The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the Approved EM&A Manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Agreement No. CE 43/2008 (HY) Cross Bay Link, Tseung Kwan O - Investigation and other relevant statutory requirements.
- ES03 This is the 1st Quarterly EM&A report presenting the monitoring results and inspection findings for the reporting period from 3^{rd} December 2018 to 28^{th} February 2019 (hereinafter 'the Reporting Period').

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES04 Environmental monitoring activities under the EM&A program in this Reporting Period are summarized in the following table.

1 01100			
Issues	Enviro	Sessions	
Air Quality	1-Hour TSF		48
Air Quality	24-Hr TSP		17
Construction Noise	Leq (30min) Daytime		13
Water Quality	Marine Water Sampling ^(Note 1)		37
Inspection / Audit	Contract 1	ET Regular Environmental Site Inspection	13
hispection / Audit	Contract 2	ET Regular Environmental Site Inspection	6

 Table ES-4
 Summary Environmental Monitoring Activities Undertaken in the Reporting Period

Note 1 Total sessions are counted by monitoring days

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES05 No air quality and construction noise monitoring exceedance was recorded in this Reporting Period. For water quality monitoring, six (6) Action Level and four (4) Limit Level exceedances were recorded for Suspended Solids in the reporting period. NOEs were issued to notify EPD, AFCD, WSD, IEC, the Contractor and the Project Consultant. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

 Table ES-5
 Summary Environmental Monitoring Parameter Exceedance in the Reporting Period

Environmental	Monitoring	Action	Limit	Event & Action		
Issues	Monitoring Parameters	Level	Linnt Level	NOE Issued	Investigation Results	Corrective Actions
Air Quality	1-Hour TSP	0	0	0		
Air Quality	24-Hr TSP	0	0	0		
Construction Noise	Leq _{30min} Daytime	0	0	0		
Water Oralite	DO	0	0	0		
Water Quality (Marine Water)	Turbidity	0	0	0	Not project	NA
(Marine Water)	SS	6	4	10	related	NA

Note: NOE – *Notification of Exceedance*

Z:\Jobs\2018\TCS00975 (EDO-04-2018)\600\EM&A Report Submission\Quarterly EM&A Summary Report\1st Quarter EM&A Summary Report - December 2018 to February 2019\R0151v4.docx ES



ES06 For Suspended Solid exceedance recorded in the reporting period, investigations were conducted and it is concluded that the exceedances were unlikely caused by the Project. Nevertheless, the Contractor was reminded to check the implementation of silt curtain regularly to ensure no seepage of muddy water into the marine water body.

ENVIRONMENTAL COMPLAINT

ES07 No environmental complaint was recorded in this Reporting Period for the Project. The statistics of environmental complaint are summarized in the following table.

 Table ES-6
 Summary Environmental Complaint Records in the Reporting Period

Departing		Environn	Related with		
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature	the Works Contract(s)
3 December	1	0	0	NA	NA
2018 – 28 February 2019	2	0	0	NA	NA

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES08 No environmental summons or prosecutions was received in this Reporting Period for the Project. The statistics of environmental summons or prosecutions are summarized in the following tables.

 Table ES-7
 Summary Environmental Summons Records in the Reporting Period

Departing		Environn	Related with		
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature	the Works Contract(s)
3 December 2018 – 28	1	0	0	NA	NA
2018 – 28 February 2019	2	0	0	NA	NA

Table ES-8 Summary Environmental Prosecutions Records in the Reporting Period

Departing		Environm	Related with		
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature	the Works Contract(s)
3 December	1	0	0	NA	NA
2018 – 28 February 2019	2	0	0	NA	NA

SITE INSPECTION BY EXTERNAL PARTIES

ES09 No site inspection was undertaken by AFCD within the Reporting Period. EPD site inspection was undertaken on 28 February 2019 in relation to Contract 1 Contractor's effluent discharge license application.



Table of Contents

1.	INTROD	UCTION	3
	1.1	PROJECT BACKGROUND	3
	1.2	REPORT STRUCTURE	3
2.	PROJEC	T ORGANIZATION AND CONSTRUCTION PROGRESS AND SUBMISSION	4
	2.1	PROJECT ORGANIZATION	4
	2.2	CONSTRUCTION PROGRESS	4
	2.3	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	4
	3. 8	UMMARY OF ENVIRONMENTAL MONITORING PROGRAMMES AND	
	REQUIR	EMENTS	5
	3.1	GENERAL	5
	3.2	MONITORING PARAMETERS	5
	3.3	MONITORING LOCATIONS	5
	3.4 3.5	MONITORING FREQUENCY AND PERIOD DETERMINATION OF ACTION/LIMIT (A/L) LEVELS	6 7
4.		MONITORING RESULT	9
	4.1	RESULTS OF AIR QUALITY MONITORING IN THE REPORTING MONTH	9
	4.2	RESULTS OF CONSTRUCTION NOISE MONITORING	9
	4.3	RESULTS OF WATER QUALITY MONITORING	9
5.		MANAGEMENT	11
	5.1	GENERAL WASTE MANAGEMENT	11 11
		RECORDS OF WASTE QUANTITIES	
	5.2		11
6.		PECTION	12
6.	SITE INS 6.1	PECTION Requirements	12 12
6.	SITE INS	PECTION	12
6. 7.	SITE INS 6.1 6.2 LANDFI	PECTION Requirements	12 12 12 13
	SITE INS 6.1 6.2 LANDFI 7.1	SPECTION Requirements Findings / Deficiencies During the Reporting Month LL GAS MONITORING General Requirement	12 12 12 13 13
	SITE INS 6.1 6.2 LANDFI 7.1 7.2	SPECTION Requirements Findings / Deficiencies During the Reporting Month LL GAS MONITORING General Requirement Limit Levels and Event and Action Plan	12 12 12 13 13
	SITE INS 6.1 6.2 LANDFI 7.1	SPECTION Requirements Findings / Deficiencies During the Reporting Month LL GAS MONITORING General Requirement	12 12 12 13 13
	SITE INS 6.1 6.2 LANDFI 7.1 7.2 7.3	SPECTION Requirements Findings / Deficiencies During the Reporting Month LL GAS MONITORING General Requirement Limit Levels and Event and Action Plan	12 12 12 13 13 13 13 13
7.	SITE INS 6.1 6.2 LANDFI 7.1 7.2 7.3	SPECTION Requirements Findings / Deficiencies During the Reporting Month LL GAS MONITORING General Requirement Limit Levels and Event and Action Plan Landfill Gas Monitoring	12 12 12 13 13 13 13
7.	SITE INS 6.1 6.2 LANDFI 7.1 7.2 7.3 ENVIRO 8.1	SPECTION Requirements Findings / Deficiencies During the Reporting Month LL GAS MONITORING General Requirement Limit Levels and Event and Action Plan LANDFILL GAS MONITORING NMENTAL COMPLAINT AND NON-COMPLIANCE	12 12 12 13 13 13 13 13
7. 8.	SITE INS 6.1 6.2 LANDFI 7.1 7.2 7.3 ENVIRO 8.1	REQUIREMENTS FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH LL GAS MONITORING GENERAL REQUIREMENT LIMIT LEVELS AND EVENT AND ACTION PLAN LANDFILL GAS MONITORING NMENTAL COMPLAINT AND NON-COMPLIANCE ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	 12 12 12 13 13 13 14 14
7. 8. 9.	SITE INS 6.1 6.2 LANDFI 7.1 7.2 7.3 ENVIRO 8.1 IMPLEM 9.1	REQUIREMENTS FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH LL GAS MONITORING GENERAL REQUIREMENT LIMIT LEVELS AND EVENT AND ACTION PLAN LANDFILL GAS MONITORING NMENTAL COMPLAINT AND NON-COMPLIANCE ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION IENTATION STATUS OF MITIGATION MEASURES	12 12 12 13 13 13 13 13 14 14
7. 8. 9.	SITE INS 6.1 6.2 LANDFI 7.1 7.2 7.3 ENVIRO 8.1 IMPLEM 9.1	REQUIREMENTS FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH LINIT OF THE REPORTING MONTH LANDRILL GAS MONITORING MENTAL COMPLAINT AND ACTION PLAN LANDFILL GAS MONITORING MENTAL COMPLAINT, SUMMONS AND PROSECUTION ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION ENTATION STATUS OF MITIGATION MEASURES GENERAL REQUIREMENTS	 12 12 13 13 13 14 14 15 15

CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Quarterly EM&A Summary Report (December 2018 to February 2019)



LIST OF TABLES

- TABLE 3-1 SUMMARY OF EM&A REQUIREMENTS TABLE 3-2 DESIGNATED AIR QUALITY MONITORING LOCATION RECOMMENDED IN EM&A MANUAL TABLE 3-3 DESIGNATED CONSTRUCTION NOISE MONITORING LOCATION RECOMMENDED IN EM&A MANUAL TABLE 3-4 INTERIM ALTERNATIVE LOCATION FOR AIR QUALITY AND NOISE MONITORING TABLE 3-5 LOCATION OF WATER QUALITY MONITORING STATION TABLE 3-6 ACTION AND LIMIT LEVELS FOR AIR QUALITY TABLE 3-7 ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE TABLE 3-8 ACTION AND LIMIT LEVELS FOR WATER QUALITY TABLE 4-1 SUMMARY OF AIR QUALITY IMPACT MONITORING RESULTS TABLE 4-2 SUMMARY OF CONSTRUCTION NOISE IMPACT MONITORING RESULTS TABLE 4-3 RESULT SUMMARY OF DEPTH AVERAGE (SURFACE & MIDDLE LAYER) OF DO (MG/L) TABLE 4-4 RESULT SUMMARY OF BOTTOM DEPTH OF DO (MG/L) TABLE 4-5 RESULT SUMMARY OF DEPTH AVERAGE OF TURBIDITY (NTU) TABLE 4-6 RESULT SUMMARY OF DEPTH AVERAGE OF SUSPENDED SOLID (MG/L)
- TABLE 4-7
 SUMMARY OF WATER QUALITY EXCEEDANCE
- TABLE 4-7
 SUMMARY OF WATER QUALITY EXCEEDANCE
- TABLE 5-1SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
- TABLE 5-2SUMMARY OF QUANTITIES OF C&D WASTES
- TABLE 6-1
 SUMMARY OF SITE OBSERVATIONS OF CONTRACT 1
- TABLE 6-2
 SUMMARY OF SITE OBSERVATIONS OF CONTRACT 2
- TABLE 7-1
 ACTIONS IN THE EVENT OF LANDFILL GAS BEING DETECTED IN EXCAVATIONS
- TABLE 8-1
 STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
- TABLE 8-2
 STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
- TABLE 8-3
 STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
- TABLE 9-1
 ENVIRONMENTAL MITIGATION MEASURES IN THE REPORTING PERIOD

LIST OF APPENDICES

- APPENDIX B PROJECT ORGANIZATION CHART & CONTACT DETAILS OF KEY PERSONNEL
- APPENDIX C 3-MONTH ROLLING CONSTRUCTION PROGRAM
- APPENDIX D MONITORING LOCATION (AIR QUALITY, NOISE AND WATER QUALITY)
- APPENDIX E GRAPHICAL PLOTS OF MONITORING RESULTS
- APPENDIX F METEOROLOGICAL INFORMATION
- APPENDIX G WASTE FLOW TABLE
- APPENDIX H IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)



1. INTRODUCTION

1.1 **PROJECT BACKGROUND**

- 1.1.1 Civil Engineering and Development Department (hereafter referred as "CEDD") is the Project Proponent and the Permit Holder of the Project Cross Bay Link, Tseung Kwan O (hereinafter referred as "the Project") which is a Designated Project to be implemented under Environmental Permit number EP-459/2013 (hereinafter referred as "the EP-459/2013" or "the EP").
- 1.1.2 AUES was awarded the CEDD Contract Agreement No. EDO/04/2018 Environmental Team for Cross Bay Link, Tseung Kwan O (hereinafter called "the Service Contract"). The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the Approved EM&A Manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Agreement No. CE 43/2008 (HY) Cross Bay Link, Tseung Kwan O - Investigation and other relevant statutory requirements.
- 1.1.3 As part of the EM&A programme, baseline monitoring shall be undertaken before the Project construction work commencement to determine the ambient environmental condition. The baseline air quality, background noise and water quality monitoring has been carried out between **21**st September 2018 and 13th November 2018 at the designated and interim locations. The baseline monitoring report under the EP-459/2013 has been compiled by the ET and verified by Independent Environmental Checker (hereinafter the "IEC") prior submitted to EPD on 19th November 2018 for endorsement.
- 1.1.4 This is the 1^{st} Quarterly EM&A report presenting the monitoring results and inspection findings for the reporting period from 3^{rd} December 2018 to 28^{th} February 2019 (hereinafter 'the Reporting Period').

1.2 REPORT STRUCTURE

1.2.1 The Environmental Monitoring and Audit (EM&A) Monthly Report is structured into the following sections:-

Section 1	Introduction
Section 2	Project Organization and Construction Progress
Section 3	Summary of Impact Monitoring Requirements
Section 4	Impact Monitoring Results
Section 5	Waste Management
Section 6	Site Inspections
Section 7	Landfill Gas Monitoring
Section 8	Environmental Complaints and Non-Compliance
Section 9	Implementation Status of Mitigation Measures
Section 10	Conclusions and Recommendations



2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS AND SUBMISSION

2.1 **PROJECT ORGANIZATION**

2.1.1 The project organization is shown in *Appendix B*. The responsibilities of respective parties can be referred to Monthly Report.

2.2 CONSTRUCTION PROGRESS

2.2.1 3-month rolling construction program of each Works Contract is enclosed in *Appendix C*; and the major construction activities undertaken in the Reporting Period is presented in below sub-sections.

Contract 1 (Contract No. NE/2017/07)

- 2.2.2 The major construction activities of Contract 1 undertaken in this Reporting Period are:-
 - Site Clearance Work at Works Area A
 - Site Office Setup at Works Area A
 - Pre-drilling works at Portion II
 - Piling works at Portion II

Contract 2 (Contract No. NE/2017/08)

- 2.2.3 The major construction activities of Contract 2 undertaken in this Reporting Period are:-
 - Site Clearance Work at Portion III and VI
 - Initial Survey at Portion III and VI
 - UU Detection Work at Portion III and VI
 - Fencing Erection Work at Portion II and VI
 - Trial Pit and Pre-drill Work at Portion VI

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.3.1 All the documents required under Environmental Permit No. EP-459/2013 were submitted within the required timeframe. The details can be referred to the Monthly Report.
- 2.3.2 Upon completed baseline monitoring, a Baseline Monitoring Report was verified by IEC on 19 November 2018 and submitted to EPD on that day for endorsement.
- 2.3.3 The notification of Project dedicated web site to EPD was made on 9 January 2019 (http://www.envcbltko.hk/).



3. SUMMARY OF ENVIRONMENTAL MONITORING PROGRAMMES AND REQUIREMENTS

3.1 GENERAL

3.1.1 The Environmental Monitoring and Audit Programmes and requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project. A summary of EM&A programmes and requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

3.2.1 Monitoring parameters of air quality, noise and water quality are summarized in *Table 3-1*.

Environmental Issue	Parameters
Air Quality	 1-hour TSP by Real-Time Portable Dust Meter; and 24-hour TSP by High Volume Air Sampler
Noise	 Leq (30min) in six consecutive Leq(5 min) between 07:00-19:00 on normal weekdays Supplementary information for data auditing, statistical results such as L₁₀ and L₉₀ shall also be obtained for reference.
Water Quality	 In-situ measurement – Dissolved Oxygen (DO) concentration (mg/L) & saturation (%), pH, Salinity (mg/L), Temperature (°C) and Turbidity (NTU); and Laboratory analysis – SS (mg/L)

Table 3-1 Summary of EM&A Requirements

3.3 MONITORING LOCATIONS

Air Quality and Construction Noise

3.3.1 According to the Approved EM&A Manual Section 5.4 and Section 6.3, three (3) representative air sensitive receivers (ASR) and four (4) representative noise sensitive receivers were designated as monitoring stations. The designated air quality and noise monitoring locations are listed in *Table 3-2* and *Table 3-3*, and illustrated in *Appendix D*.

Table 3-2 Designated Air Quality Monitoring Location recommended in EM&A Manual

ID	Location in the EM&A Manual	Currently Situation
AM1	Tung Wah Group of Hospitals Aided Primary School & Secondary School	Not yet construct
AM2	Lohas Park Stage 2 (Planned Development in Area 86)	Under Construction
AM3	Lohas Park Stage 3 (Planned Development in Area 86)	Under Construction

Table 3-3 Designated Construction Noise Monitoring Location recommended by EM&A Manual

ID	Location	Currently Situation
CNMS-1	Lohas Park Stage 1(Planned Development in Area 86, Package 5) (Southeast facade)	Under Construction
CNMS-2	Lohas Park Stage 1 (Planned Development in Area 86, Package 6) (Southeast facade)	Under Construction
CNMS-3	Lohas Park Stage 3 (Planned Development in Area 86,Package 11) (West facade)	Under Construction
CNMS-4	Tung Wah Group of Hospitals Aided Primary School & Secondary School (Southwest facade)	Not yet construct

3.3.2 As observed and confirmed by ET and IEC during the joint site visit on 29th August 2018, the designated air quality and noise monitoring locations are under construction or yet to construct. It is considered that these designated locations are not appropriate to perform air quality and noise monitoring. In this regard, alternative locations were proposed as interim arrangement to carry out air quality and noise monitoring before occupation of the designated monitoring location. A letter enclosed with the alternative location proposal and IEC verification (Our Ref:

Z:\Jobs\2018\TCS00975 (EDO-04-2018)\600\EM&A Report Submission\Quarterly EM&A Summary Report\1st Quarter EM&A Summary Report - December 2018 to February 2019\R0151v4.docx 5

TCS00975/18/300/L0038) was sent to EPD on 19th October 2018 and the proposal was agreed by EPD. Therefore, air quality and construction noise impact monitoring would be performed at the agreed alternative locations until the designated sensitive receivers occupied and granted the premises.

3.3.3 The agreed alternative monitoring location for impact air quality and noise monitoring are summarized in Table 3-4 and illustrated in *Appendix D*.

Location ID	Monitoring Parameter	Location				
AM4	1-Hour TSP Air Quality	Podium of Lohas Park Phase 2A (Le Prestige)				
AM5	24-Hour TSP Air Quality	Boundary of Site Office near Junction of Wan Po Road and Wan O Road				
CNMS-5	Noise (L _{eq} , L ₁₀ & L ₉₀)	Podium of Lohas Park Phase 2A (Le Prestige)				

Remark: Since 24-Hour TSP Air Quality monitoring is not granted at AM4 Lohas Park Phase 2A, the 24-Hour TSP monitoring was therefore proposed at AM5 which is located at the boundary of the project site office.

Water Quality

3.3.4 According to Table 7.1 of the approved EM&A Manual Section 7.4, two Control Stations (C3 & C4), six (6) sensitive receivers (CC1, CC2, CC3, CC4, CC13 & SWI1) and one (1) Gradient station (I1) are recommended to perform water quality monitoring. Details and coordinate of these water quality monitoring stations are described in *Table 3-5* and the locations is shown in *Appendix D*.

Table 3-5	Location of Water Quality Monitoring Station
-----------	--

Station	Coord	linates	Description	
Station	Easting	Northing	Description	
CC1	843201	816416	Sensitive Receiver – Coral Sites at Chiu Keng Wan	
CC2	844076	817091	Sensitive Receiver – Coral Sites at Junk Bay	
CC3	844606	817941	Sensitive Receiver – Coral Sites at Junk Island	
CC4	845444	815595	Sensitive Receiver – Coral Sites at Fat Tong Chau West	
CC13	844200	817495	Sensitive Receiver – Coral Sites at Junk Bay near Chiu Keng Wan	
SWI1	845512	817442	Sensitive Receiver – Tseung Kwan O Salt Water Intake	
C3	843821	816211	Control Station (Ebb Tide) – within Junk Bay	
C4	844621	815770	Control Station (Flood Tide) – within Junk Bay	
I1	844602	817675	Gradient Station – in between Lam Tin Tunnel (LTT) and CBL	

3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 To according with the approved *EM&A Manual*, impact monitoring requirements are presented as follows.

Air Quality Monitoring

- 3.4.2 Air quality impact monitoring frequency is as follows:
 - Once every 6 days of 24-hour TSP and 3 times of 1-hour TSP monitoring; during course of works throughout the construction period

Construction Noise Monitoring

- 3.4.3 Construction noise monitoring frequency is as follows:
 - One set of Leq_(30min) measurements in a weekly basis between 07:00 and 19:00 hours on normal weekdays during course of works as throughout the construction period
 - If construction works are extended to include works during the hours of 1900-0700, additional weekly impact monitoring shall be carried out during evening and night-time works. Applicable permits under the NCO shall be obtained by the Contractor.



Water Quality (Marine Water) Monitoring

- 3.4.4 Marine water impact monitoring frequency is as follows:
 - Three days a week, at mid ebb and mid flood tides during course of pile excavation works for the bridge pier foundations underway. Moreover, the intervals between 2 consecutive sets of monitoring day shall not be less than 36 hours.

3.5 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

3.5.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. A summary of the Action/Limit (A/L) Levels for air quality, construction noise and water quality are shown in *Tables 3-6, 3-7* and *3-8* respectively.

Table 3-6Action & Limit Levels of Air Quality (1-Hour & 24-Hr TSP)

Monitoring Station	Action Lev	vel (µg /m ³)	Limit Level (µg/m ³)					
Monitoring Station	1-Hour TSP	24-Hr TSP	1-Hour TSP	24-Hr TSP				
AM4	278	NA	500	NA				
AM5	NA	190	NA	260				
<i>Note:</i> 1-Hour & 24-Hr TSP of Action Level = $(Average Baseline Results \times 1.3 + Limit level)/2$								

Table 3-7 Action and Limit Levels for Construction Noise, dB(A)

Action Level	Limit Level (Leq30min)				
(Leq30min) Time Period: 0700-1900 hours on normal weekdays					
When one or more documented complaints are received	75 dB(A)				
	Time Period: 0700-1900 h When one or more documented				

Remarks:

1. Construction noise monitoring will be resumed at the designated locations CNMS-1, CNMS-2, CNMS-3 and CNMS4 once they are available and permission are granted;

- 2. The designated locations CNMS-1, CNMS-2 and CNMS-3 are located at residential building which are still under construction, Limit Level of 75dB(A) will be adopted until they are occupied;
- 3. The designated location CNMS-4 is located at planned school and still not yet to construction. When the school occupied and operated, Limit Level of 70dB(A) should be adopted and should be reduced to 65dB(A) during examination period; and
- 4. If construction works are required during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority shall be followed.

Table 3-8 Action and Limit Levels for Water Quality

Monitoring	Depth Average of SS (mg/L)						
Station	Actio	on Level	Lir	nit Level			
CC1	7.8	OR 120% of upstream control	9.3	OR 130% of upstream control			
CC2	9.0	station at the same tide of the same day	9.2	station at the same tide of the same day			
CC3	8.2	(Control Station C3 at Ebb tide and	9.0	(Control Station C3 at Ebb tide and			
CC4	13.8	Control Station C4 at	15.4	Control Station C4 at			
CC13	8.9	Flood tide), whichever is higher	10.3	Flood tide) , whichever is higher			
SWI1	8	mg/L	10 mg/L				
		Dissolved Oxy	gen (mg/L)				
Monitoring Location	Depth Average of S	Surface and Mid-depth	Bottom				
Location	Action Level	Limit Level	Action Level	Limit Level			
CC1	5.8	5.7	5.3	5.2			
CC2	5.8	5.7	5.3	5.1			
CC3	5.5	5.4	4.9	4.7			
CC4	5.7	5.7	5.5	5.4			
CC13	5.6	5.5	5.3	5.2			

Z:\Jobs\2018\TCS00975 (EDO-04-2018)\600\EM&A Report Submission\Quarterly EM&A Summary Report\1st Quarter EM&A Summary Report - December 2018 to February 2019\R0151v4.docx 7



Monitoring		Depth Average	of SS (mg/L)			
Station	Acti	on Level	L	imit Level		
SWI1	5.4	4.8	4.8 5.1			
Monitoring		Depth Average of Turbidity (NTU)				
Location	Acti	on Level	L	imit Level		
CC1	5.8	OR 120% of	6.0	OR 130% of		
CC2	4.6	upstream control station at the same tide of the same day (Control Station C3 at Ebb tide and	5.5	upstream control station at the same		
CC3	4.8		5.4	tide of the same day (Control Station C3		
CC4	6.1		7.1	at Ebb tide and		
CC13	6.0	Control Station C4 at Flood tide),	6.3	Control Station C4 at Flood tide),		
SWI1	6.1	whichever is higher	7.1	whichever is higher		

3.5.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan as stated EM&A Manual.



13 events

4. IMPACT MONITORING RESULT

4.1 **RESULTS OF AIR QUALITY MONITORING IN THE REPORTING MONTH**

4.1.1 During the Reporting Period, *48* sessions of 1-hour TSP and *17* sessions of 24-hours TSP monitoring were carried out and the monitoring results are summarized in *Table 4-1*. The relevant graphical plots are shown in *Appendix E*.

Tuble 11 Summing of the Quality impact it officiality								
Monitoring	1-hour TSP (µg/m ³)			24-hour TSP (µg/m ³)				
Location	8		Min	Max	Average			
AMS-1	39	118	66					
Record Date	10-Dec-18	18-Jan-19	48 events					
AMS-5				52	180	131		
Record Date				2-Feb-19	15-Jan-19	17 events		

 Table 4-1
 Summary of Air Quality Impact Monitoring Results

- 4.1.2 As shown in *Table 4-1*, all the 1-hour TSP and 24-hour TSP monitoring results were below the Action / Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.1.3 Due to the reporting quarter is dry and windy season, dust monitoring result may be higher than in wet season. No adverse impact on the monitoring result was observed in reporting quarter. The summary of meteorological information for the Reporting Period is shown in *Appendix F*.

4.2 **RESULTS OF CONSTRUCTION NOISE MONITORING**

4.2.1 *13* sessions of construction noise monitoring were performed at the interim alternative location in the reporting period. The noise monitoring results at interim alternative location is summarized in *Table 4-2*. The relevant graphical plots are shown in *Appendix E*.

		0	1 8				
	Monitoring Location	Leq, 30min (dB((A))					
		Min	Max	Average			
	CNMS-5	58.0	69.3	65.2			

10-Dec-18

 Table 4-2
 Summary of Construction Noise Impact Monitoring Results

21-Dec-18

4.2.2 All the measured results were below 75dB(A) of the acceptance criteria. Furthermore, no complaint on construction noise was registered, indicating no exceedance of Action Level. No non-compliance was therefore found during the Reporting Period.

4.3 **RESULTS OF WATER QUALITY MONITORING**

Record Date

4.3.1 In this Reporting Period, a total of **37** sampling days were performed for marine water monitoring at the nine designated locations. Monitoring results of 3 key parameters: dissolved oxygen (DO), turbidity and suspended solids are summarized in *Tables 4-3* to *4-6* and the graphical plots are shown in *Appendix E*.

 Table 4-3
 Results Summary of Depth Average (Surface & Middle Layer) of DO (mg/L)

Tidal		CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
	Average	7.6	7.6	7.6	7.5	7.5	7.5	7.5	7.5	7.5
Mid-Ebb	Min	6.6	6.7	6.7	6.6	6.4	6.3	6.7	6.7	6.6
	Max	9.2	9.4	9.6	9.1	9.4	9.7	9.1	9.0	9.7
	Average	7.6	7.6	7.6	7.6	7.6	7.5	7.5	7.6	7.6
Mid-Flood	Min	6.6	6.6	6.6	6.6	6.5	6.1	6.6	6.7	6.6
	Max	9.1	9.1	9.6	9.4	9.4	10.0	9.6	9.4	9.1



Tid	al	CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
114	Average	7.5	7.4	7.3	NA	7.4	7.5	7.4	7.4	7.3
Mid-Ebb	Min	6.5	6.6	6.4	NA	6.6	6.2	6.7	6.7	6.4
	Max	9.3	8.7	8.4	NA	9.3	9.5	8.6	8.8	9.0
	Average	7.5	7.4	7.3	NA	7.4	7.6	7.4	7.4	7.4
Mid-Flood	Min	6.5	6.6	6.4	NA	6.3	6.1	6.5	6.7	6.5
	Max	9.4	8.6	9.0	NA	9.1	10.1	8.6	8.8	9.0

Remark: No Dissolved Oxygen (Bottom) monitoring data available for CC4 due to the water depth measured at CC4 during the monitoring days were less than 3 meters.

 Table 4-5
 Results Summary of Depth Average of Turbidity (NTU)

Tid	al	CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
	Average	1.4	1.5	1.6	1.5	1.6	1.4	1.6	1.6	1.7
Mid-Ebb	Min	0.3	0.4	0.6	0.4	0.4	0.4	0.3	0.4	0.7
	Max	2.9	3.0	3.3	2.7	3.1	3.0	2.9	3.2	3.4
	Average	1.3	1.4	1.5	1.4	1.6	1.4	1.5	1.6	1.5
Mid-Flood	Min	0.5	0.4	0.6	0.4	0.4	0.4	0.4	0.6	0.6
	Max	2.3	2.5	2.5	3.1	4.4	2.9	2.9	3.0	3.8

Table 4-6 Results Summary of Depth Average of Suspended Solids (m	ry of Depth Average of Suspended Solids (mg/L)
---	--

					0	-		, U		
Tid	al	CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
	Average	3.3	3.5	3.0	3.6	3.6	3.7	3.4	3.3	3.1
Mid-Ebb	Min	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
	Max	8.7	9.1	8.1	9.2	9.4	12.3	8.8	8.3	7.6
	Average	3.5	3.4	3.1	3.6	4.3	4.0	3.3	3.5	3.5
Mid-Flood	Min	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
	Max	10.6	11.9	7.8	9.8	15.4	9.1	7.7	8.2	9.7

4.3.2 A summary of exceedances for the four parameters: dissolved oxygen (DO), turbidity and suspended solids (SS) are shown in *Table 4-7*.

Station	(Ave of	O f Top & depth)	(Bot	O ttom pth)		oidity h Ave)	S (Dept	S h Ave)	Exceeda	tal ance for tation
	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL
CC1	0	0	0	0	0	0	1	1	1	1
CC2	0	0	0	0	0	0	1	1	1	1
CC3	0	0	0	0	0	0	0	0	0	0
CC4	0	0	NA	NA	0	0	0	0	0	0
CC13	0	0	0	0	0	0	0	1	0	1
SWI1	0	0	0	0	0	0	4	1	4	1
No of Exceedance	0	0	0	0	0	0	6	4	6	4

Table 4-7Summary of Water Quality Exceedance

- 4.3.3 In this Reporting Period, a total of six (6) Action Level and four (4) Limit Level exceedances of Suspended Solids recorded.
- 4.3.4 Upon confirmation of the monitoring result, Notification of Exceedances (NOEs) have been issued to relevant parties. Investigation for the cause of exceedance was carried out by ET subsequently and it is concluded that the exceedances recorded in this reporting period were unlikely caused by the Project. Nevertheless, the Contractor was reminded to check the implementation of silt curtain regularly to ensure no seepage of muddy water into the marine water body.

Z:\Jobs\2018\TCS00975 (EDO-04-2018)\600\EM&A Report Submission\Quarterly EM&A Summary Report\1st Quarter EM&A Summary Report - December 2018 to February 2019\R0151v4.docx 10



5. WASTE MANAGEMENT

5.1 GENERAL WASTE MANAGEMENT

5.1.1 Waste management would be carried out by an on-site Environmental Officer or an Environmental Consultant from time to time.

5.2 **RECORDS OF WASTE QUANTITIES**

- 5.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste; and
 - General Refuse
- 5.2.2 According to the information provided by Contractor of Contract 1 and Contract 2, waste disposal was made in the Reporting period are summarized in *Tables 5-1* and *5-2*.

 Table 5-1
 Summary of Quantities of Inert C&D Materials

There of Wests	Contract		Quantity		Disposal
Type of Waste	No	Dec 2018	Jan 2019	Feb 2019	Location
Total Generated C&D	1	0.276	0.845	0	TKO 137
Materials (Inert) (in '000m ³)	2	0	0.358	0.022	-
Reused in this Project (Inert)	1	0	0	0	-
(in '000m ³)	2	0	0.358	0	-
Reused in other Projects	1	0	0	0	-
(Inert) (in '000m ³)	2	0	0	0	-
Disposal as Public Fill	1	0.276	0.845	0	- TKO 137
(Inert) (in '000m ³)	2	0	0	0.022	

Table 5-2Summary of Quantities of C&D Wastes

Type of Waste	Contract		Quantity		Disposal
Type of waste	No	Dec 2018	Jan 2019	Feb 2019	Location
Proveled Metal ('000kg)	1	0	0	0	
Recycled Metal ('000kg)	2	0	0	0	-
Recycled Paper /	1	0	0.023	0.032	Licensed
Cardboard Packing ('000kg)	2	0	0	0	collector
Recycled Plastic ('000kg)	1	0	0	0	
Recycled Plastic (000kg)	2	0	0	0	
Chaminal Wester ('000las)	1	0	0	0	
Chemical Wastes ('000kg)	2	0	0	0	-
Canaral Dafusas ('000m ³)	1	0.004	0.077	0.036	NENT
General Refuses ('000m ³)	2	0	0.357	0.728	

5.2.3 The Monthly Summary Waste Flow Table of the Contracts 1 and Contract 2 are shown in *Appendix G*.

6. SITE INSPECTION

6.1 **REQUIREMENTS**

6.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

6.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

Contract 1

6.2.1 In this Reporting Period, *13* events of weekly joint site inspection was carried out for Contract 1 to evaluate site environmental performance. The summaries of the findings during site inspection are presented in *Table 6-1* and the details of site inspection can be found in relevant EM&A monthly report.

Reporting Period	Date of site inspection	Nos. of Findings/ Deficiencies	Follow-Up Status
December 2018	6, 14, 19 and 27 December 2018	1	Completed
January 2019	2, 9, 16, 23 & 30 January 2019	4	Completed
February 2019	8, 15, 20 and 27 February 2019	4	Completed

Table 6-1Summary of Site Observations of the Contract 1

6.2.2 In the Reporting Period, no non-compliance was recorded for Contract 1; however, 9 observations were recorded during the site inspections and the major findings were related to air quality and water quality mitigation measures. Details of the findings of the inspection in the reporting period can be referred to the Monthly EM&A Report. The findings found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

Contract 2

6.2.3 In this Reporting Period, **6** events of weekly joint site inspection was carried out for Contract 2 to evaluate site environmental performance. The summaries of the findings during site inspection are presented in **Table 6-2** and the details of site inspection can be found in relevant EM&A monthly report.

Reporting Period	Date of site inspection	Nos. of Findings/ Deficiencies	Follow-Up Status
January 2019	23 & 30 January 2019	0	NA
February 2019	8, 15, 20 and 27 February 2019	2	Completed

 Table 6-2
 Summary of Site Observations of the Contract 2

6.2.4 In the Reporting Period, no non-compliance was recorded for Contract 2; however, 2 observations were recorded during the site inspections and the major findings were related to general housekeeping. Details of the findings of the inspection in the reporting period can be referred to the Monthly EM&A Report. The findings found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.



7. LANDFILL GAS MONITORING

7.1 GENERAL REQUIREMENT

- 7.1.1 Pursuant to Section 13 of the Project's EM&A Manual, Landfill gas monitoring shall perform during construction activities within the 250m Consultation Zone of Tseung Kwan O Stage II & III Landfill. For landfill gas monitoring requirements, pre entry and routine measurement shall be undertaken in accordance with the *Factories and Industrial Undertaking (Confined Spaces) Regulation.*
- 7.1.2 According to Environmental Mitigation Implementation Schedule (EMIS) S14.7.6, portable monitoring equipment can be used to conduct landfill gas monitoring. Moreover, the frequency and areas to be monitored should be set down prior to commencement of the works either by the Safety Officer or by an appropriately qualified person.

7.2 LIMIT LEVELS AND EVENT AND ACTION PLAN

7.2.1 In event of the trigger levels specified in Table 14.6 of the EIA report being exceeded, a person, such as the Safety Officer, shall be nominated, with deputies, to be responsible for dealing with any emergency which may occur due to LFG. In an emergency situation the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas. The Limit levels and relevant Action Plans for landfill gas detected in utilities and any on-site areas following construction is listed in *Table 9-1*.

	Actions in the Event of Earlini Gas Deing Detected in Excavations					
Parameter	Limit Level	Actions				
	>10% LEL (i.e.	Post "No Smoking" signs				
	>0.5% by volume)	Prohibit hot works				
Methane		• Ventilate to restore methane to <10% LEL				
Methane	>20% LEL (i.e.	Stop excavation works				
	>1% by volume)	• Evacuate personnel/prohibit entry				
		• Increase ventilation to restore methane to <10% LEL				
	>0.5%	• Ventilate to restore carbon dioxide to <0.5%				
Carbon	>1.5%	Stop excavation works				
dioxide		• Evacuate personnel/prohibit entry				
		• Increase ventilation to restore carbon dioxide to <0.5%				
	<19%	Ventilation to restore oxygen >19%				
Owwaan	<18%	Stop excavation works				
Oxygen		Evacuate personnel/prohibit entry				
		 Increase ventilation to restore oxygen to >19% 				

 Table 7-1
 Actions in the Event of Landfill Gas Being Detected in Excavations

7.2.2 In the event of the trigger levels specified in Table 9-1 being exceeded, the Safety Officer shall be responsible for dealing with any emergency which may occur due to landfill gas.

7.3 LANDFILL GAS MONITORING

7.3.1 Since the major construction activities under the Project were not yet commenced within the 250m Consultation Zone of Tseung Kwan O Stage II & III Landfill, no landfill gas monitoring was undertaken by the Contractors in the Reporting Period.



8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

8.1.1 In the Reporting Period, no environmental complaint, summons and prosecution under the EM&A Programme was lodged for the project. The statistical summary table of environmental complaint is presented in *Tables 8-1, 8-2* and *8-3*.

Domonting Dominal	C	Environmental Complaint Statistics					
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature			
3 – 31 December 2018		0	0	NA			
1 – 31 January 2019	1	0	0	NA			
1 – 28 February 2019		0	0	NA			
3 – 31 December 2018		0	0	NA			
1 – 31 January 2019	2	0	0	NA			
1 – 28 February 2019		0	0	NA			

Table 8-1 Statistical Summary of Environmental Complaints

Table 8-2 Statistical Summary of Environmental Summons

Departing Davied	Contract	Environmental Complaint Statistics					
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature			
3 – 31 December 2018		0	0	NA			
1 – 31 January 2019	1	0	0	NA			
1 – 28 February 2019		0	0	NA			
3 – 31 December 2018		0	0	NA			
1 – 31 January 2019	2	0	0	NA			
1 – 28 February 2019		0	0	NA			

Table 8-3	Statistical Summary of Environmental Prosecution
-----------	--

Donosting Dovied	Contract	Environmental Complaint Statistics								
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature						
3 – 31 December 2018		0	0	NA						
1 – 31 January 2019	1	0	0	NA						
1 – 28 February 2019		0	0	NA						
3 – 31 December 2018		0	0	NA						
1 – 31 January 2019	2	0	0	NA						
1 – 28 February 2019		0	0	NA						

9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix H*.
- 9.1.2 The Contractors had been implementing the required environmental mitigation measures according to the Environmental Monitoring and Audit Manual subject to the site condition. Environmental mitigation measures generally implemented by the Contractors in this Reporting Month are summarized in *Table 9-1*.

Issues	Environmental Mitigation Measures
Construction	• Regularly to maintain all plants, so only the good condition plants were used
Noise	 on-site ; If possible, all mobile plants onsite operation has located far from NSRs; When machines and plants (such as trucks) were not in using, it was switched off; Wherever possible, plant was prevented oriented directly the nearby NSRs; Provided quiet powered mechanical equipment to use onsite; Weekly noise monitoring was conducted to ensure construction noise meet the criteria.
Air Quality	 Stockpile of dusty material was covered entirely with impervious sheeting or sprayed with water so as to maintain the entire surface wet; The construction plants regularly maintained to avoid the emissions of black smoke; The construction plants switched off when it not in use; Water spraying on haul road and dry site area was provided regularly; Where a vehicle leaving the works site is carrying a load of dusty materials, the load has covered entirely with clean impervious sheeting; and Before any vehicle leaving the works site, wheel watering has been performed.
Water Quality	Debris and refuse generated on-site collected daily;
	• Oils and fuels were stored in designated areas;
	• The chemical waste storage as sealed area provided;
	 Site hoarding with sealed foot were provided surrounding the boundary of working site to prevent wastewater or site surface water runoff get into public areas; and Portable chemical toilets were provided on-site. A licensed contractor was regularly disposal and maintenance of these facilities. Silt curtain was installed and maintained in accordance with EP condition
Waste and	• Excavated material reused on site as far as possible to minimize off-site disposal.
Chemical	• Scrap metals or abandoned equipment should be recycled if possible;
Management	 Waste arising kept to a minimum and be handled, transported and disposed of in a suitable manner; Disposal of C&D wastes to any designated public filling facility and/or landfill followed a trip ticket system; and Chemical waste handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.
General	The site is generally kept tidy and clean.Mosquito control is performed to prevent mosquito breeding on site.

 Table 9-1
 Environmental Mitigation Measures in the Reporting Period



10. CONCLUSIONS AND RECOMMENDATIONS

10.1 CONCLUSIONS

- 10.1.1 This is the 1st Quarterly EM&A report as presented the monitoring results and inspection findings for the reporting period from 3rd December 2018 to 28th February 2019.
- 10.1.2 In this Reporting Period, no construction noise monitoring results that triggered the Limit Level was recorded. No Notification on Exceedance (NOE) or the associated corrective actions were therefore issued. Moreover, no noise complaint (which is an Action Level exceedance) was received by the Project Consultant, EPD and the Contractors.
- 10.1.3 In this Reporting Period, no 1-Hour TSP or 24-Hr TSP air quality monitoring exceedance was recorded. No NOE or the associated corrective actions were therefore issued.
- 10.1.4 For water quality monitoring, six (6) Action Level and four (4) Limit Level exceedance were recorded for Suspended Solids in the reporting period. Investigation for the cause of exceedance was carried out by ET subsequently and it is concluded that the exceedances recorded in this reporting period were unlikely caused by the Project.
- 10.1.5 No documented complaint, notification of summons or prosecution were received and recorded for the Project.


10.2 Recommendations

- 10.2.1 Due to the coming month is dry and windy season for Hong Kong, the Contractor was reminded that all the works to undertaking must be fulfill environmental statuary requirement, especially construction dust come from working sites of the Project.
- 10.2.2 In regards to the marine works, special attention should be paid on excavation works for the bridge pier foundations underway in which water quality mitigation measures such as erection of silt curtain should be properly implemented and maintained.




Appendix A

Project Layout Plan




	Drawn	Date	Drawing No.	
	GL	01/13		
	Checked	Approved	209506/EIA/II	N/001
01/13	JP	ST		
07/11	Scale		Status	Rev. D
Date	1:5000 on A1 &	1:10000 on A3	FINAL	D



		845500 E	the second secon
SETTING OUT POINTS	SETTING OUT POINTS	lo r	
POINTS EASTING NORTHING	POINTS EASTING NORTHING		
001 844512.175 817604.422 002 844498.695 817557.993	026 846204.700 816926.589 027 846199.263 816926.590	-	
003 844598.186 817407.065	021 0461331263 016260.336 028 846144.269 816926.589		
004 844596.769 817404.339 005 845132.374 817153.641	029 846091.080 816926.744 030 845969.970 816926.504	-	
006 845500.00 817088.580	031 846199.197 816975.364		
007 845524.969 817088.226 008 845524.909 817236.307	032 846188.983 816993.582		
008 845524.909 817236.307 009 845558.095 817236.307	033 846144.274 816999.997 034 846144.274 817000.722	-	
010 845558.095 817195.885	035 846091.204 817000.679		
011 845550.234 817174.288 012 845550.219 817158.042	036 845970.070 817000.581 037 845970.069 817000.099	+ $+$	
013 845562.850 817139.744 014 845562.850 817035.700	038 845550.850 817000.099 039 845524.969 817000.099		
015 845550.850 817035.670	040 845550.850 816953.291	-	
016 845524.969 817035.670 017 846030.606 817036.089	041 845500.00 816952.636	-	***
017 846030.606 817036.089 018 846030.604 817038.387	042 845076.990 817029.022 043 844534.373 817264.536	-	E00
019 846200.700 817038.418	044 844525.572 817267.627	-	008
020 846200.700 817038.796 021 846205.200 817042.796	045 844525.199 817266.527 046 844444.018 817285.203	-	
022 846205.200 817138.796	047 844456.043 817347.194	-	
023 846245.180 817138.796 024 846246.698 816900.099	048 844482.530 817341.743 049 844502.889 817386.445	-	
025 846206.155 816900.099	050 844403.015 817604.422]	
		JUNK BAY	
		(TSEUNG KWAN D)	\times
			PORTION VII
			PORTION III
		t	
		將軍運 JUNK BAY JUNK KWAN ON	
		将軍决、	
		NK BANN O	
		JULY KWAN	
		(TSEUL	016
			8
			550
	\$		
			13300
		PORTION II	
		1400	13250
	5 5	350	
1100	1250		13200
	· · · · · · · · · · · · · · · · · · ·	13150	
IB] IT		13 00 1	
		13000	
12800	12950	0	
MAIN BRIDGE			
		The second of the second in second second	
		·	





N:VIDesign & Engineering/Cod Admin/Ustation_Plotary/.CR8C.COL.A3.pltcfg Default PRNTED BY: User 22/11/2018 (0:40:59 M:VIDesign & Engineering/Incruiten/SC4-ft fr01.1073-37018172 Am




Appendix B

Project Organization Chart & Contact Details of Key Personnel for the Project



Project Organization Structure





Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Project Proponent	CK Lam	2301 1398	2714 5174
CEDD	Project Proponent	Simon Wong	2301 1398	2714 5174
AECOM	Senior Resident Engineer	Jackie Chan	3595 8045	3596 6118
AECOM	Resident Engineer	Kingman Chan	3595 8045	3596 6118
ASC – N&T JV	Independent Environmental Checker	Kevin Li	2698 6833	2698 9383
ASC – N&T JV	Senior Environmental Consultant	Tandy Tse	2698 6833	2698 9383
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Martin Li	2959 6059	2959 6079
CRBC	Site Agent	Raymond Cheng	6026 5971	2283 1689
CRBC	Environmental Officer	Calvin So	9724 6254	2283 1689
CRBC	Environmental Supervisor	Lila Lui	9790 5433	2283 1689
Build King	Site Agent	Stephen Leung	9071 7657	TBA
Build King	Environmental Officer	Stephen Leung	9071 7657	TBA
Build King	Environmental Supervisor	Walter Wong	6584 7065	TBA

Contact Details of Key Personnel for the Project

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Project Consultant) – AECOM Asia Co. Ltd.

ASC – N&T JV (IEC) – Acuity Sustainability Consulting Limited – Nature & Technologies (HK) Limited Joint Venture

AUES (ET) – Action-United Environmental Services & Consulting

CRBC (the Main Contractor of the Works Contract 1) – China Road and Bridge Corporation

Build King (the Main Contractor of the Works Contract 2) - Build King Civil Engineering Limited



Appendix C

3-Month Rolling Construction Programme



Contract 1

Z:\Jobs\2018\TCS00975 (EDO-04-2018)\600\EM&A Report Submission\Quarterly EM&A Summary Report\1st Quarter EM&A Summary Report - December 2018 to February 2019\R0151v4.docx

Data Date : 08-Feb-19

Page: 1

Contract No. NE/2017/07 Cross Bay Link, Tseng Kwan O - Main Bridge and Associated Works

	mmary Programme 2 of Works-All Works within Portion II.III.IV and VI	1484 1240	1182 29-Jun-18 A 1182 17-Sep-18 A	29-Jun-18 28-Feb-19	04-May-22 04-May-22	21-Jul-22 21-Jul-22	-81 -81		78			
ESP Section ESP10920	CBL Main Bridge and Marine Viaduct	1240	1182 17-Sep-18 A	28-Feb-19	04-May-22	21-Jul-22	-81	4.68% 0	78			
ESP10940	Pre-drilling Works	297	163 17-Sep-18 A	28-Feb-19	20-Jul-19	21-Dec-19	416	45.12% 0	154			
ESP10960 ESP Section	Piling Works 5 of the Works-All Works within Portion V (CBL E&M Plantroom)	671 233	590 17-Nov-18 A 233 02-Apr-19	18-Apr-19 02-Apr-19	19-Sep-20 20-Nov-19	16-Feb-21 20-Nov-19	87	12.07% 0	150			
ESP11260	Structural Works	233	233 02-Apr-19	02-Apr-19	20-Nov-19	20-Nov-19	15	0% 0	0			
Preliminarie	s, Contractor's Design & Method Statement Submission & Approval	1048	714 29-Jun-18 A	29-Jun-18	21-Jan-21	11-May-21	387		110			
ESP10400 ESP10420	Temporary Works Design Method Statement Submission for Major Construction Works	695 736	604 13-Aug-18 A 658 27-Aug-18 A	13-Aug-18 27-Aug-18	03-Oct-20 26-Nov-20	07-Jul-20 31-Aug-20	107 68	13.09% 0 10.6% 0	-88			
ESP10420 ESP10440	Contractor's Design Submission and Approval	869	702 06-Aug-18 A	06-Aug-18	09-Jan-21	21-Dec-20	229	19.22% 0	-87			
ESP10460 ESP10480	Alternative Design Submission and Approval General Submission	397 843	130 07-Aug-18 A 619 29-Jun-18 A	07-Aug-18 29-Jun-18	17-Jun-19 18-Oct-20	07-Sep-19 18-Oct-20	204 58	67.25% 0 26.57% 0	82			
ESP10480 ESP10500	Project Manager's Acceptance of Subcontractors	556	389 14-Aug-18 A	29-Juli-18 21-Feb-19	02-Mar-20	29-Aug-20	346	30.04% 0	180			
ESP10520 ESP10600	Preliminaries	234 745	118 12-Jul-18 A 714 08-Nov-18 A	08-Jan-19	05-Jun-19	29-Aug-19	983 146	49.57% 0 4.16% 0	85 110			
ESP10600 ESP10620	Precasting of Precast Shell Fabrication of Precast Box Girder	713	709 10-Nov-18 A	28-Apr-19 13-May-19	21-Jan-21 16-Jan-21	11-May-21 24-Apr-21	62	4.16% 0 0.56% 0	98			
ESP10640	Fabrication of Steel Arch Bridge and Side Spans	636	636 04-Mar-19	04-Mar-19	28-Nov-20	28-Nov-20	-51	0% 0	0	W. NCE. CE :	and PMI	
W, NCE, CE		5	0 31-Jul-18 A		25-Jan-19 A					ning EW		
Early Warnir EW0001	EW01 - Baseline Montioring Conducted by ET	0	0 31-Jul-18 A 0 31-Jul-18 A		18-Jan-19 A			100%	a11	IIIg I: W		
EW0001 EW0021	EW001 - Baseline Monitoring Conducted by E1 EW002 - No Access Date for Portion VII	0	0 06-Aug-18 A					100%				
EW0041 EW0061	EW003 - Risk of Inadequate Embedment of Permanent Steel Casing for Bored Pile Installation	0	0 10-Aug-18 A					100%				
EW0081 EW0081	EW-PM001 - Extension of Reliability Period of SQR EW004 - Insufficiency of Power Supply for CBL Site Office	0	0 20-Aug-18 A 0 08-Sep-18 A					100%				
EW0101	EW005 - Uncharted Signal Cables at Works Area A	0	0 08-Sep-18 A					100%				
EW0121 EW0141	EW006 - Unforseen Fault and Shear Zone at the Piers EW007 - Risk of Performance of Bell-out Construction	0	0 11-Sep-18 A 0 13-Sep-18 A					100%				
EW0161	EW008 - Late Approval of MDN at Western Side of GI Marine Works	0	0 05-Nov-18 A					100%		ain Bridge (Ste		
EW0181 EW0201	EW009 - Delay in Tendering for Subcontacting Package of the Main Bridge (Steel) EW010 - Early Start of Placing Temporary Pile Sleeve at Piers 5B and 9B	0	0 08-Dec-18 A 0 12-Jan-19 A					100%			Temporary Pile Sleeve at Piers	s 5B and 9B
EW0221	EW011 - Timely Acceptance of Re-tendering for Structural Health Monitoring (SHM)	0	0 17-Jan-19 A					100%				tural Health Monitoring (SHM
EW0241 EW0261	EW012 - Early Access to Contract Road P2 and Contract 6 EW-PM002 - Demobilization of Major Marine Plants for Piling at Pier E4	0	0 18-Jan-19 A 0 17-Jan-19 A					100%			o Contract Road P2 and Cont tion of Major Marine Plants f	
EW0281	EW-PM003 - Design and Production of the Mastic Asphalt (MA) and the 11mm Stone Mastic Asphalt (SMA1	0	0 18-Jan-19 A					100%	ÓÖ	3 - Design and	d Production of the Mastic As	sphalt (MA) and the 11mm Sto
	of Compensation Event NCE	0	0 28-Sep-18 A		05-Jan-19 A				tic	on Event NCE		
NCE0001 NCE0021	NCE001 - Inclement Weather for August 2018 NCE002 - Super Typhoon of "Mangkhut" Hoisted on 16 Sep 2018	0	0 28-Sep-18 A 0 28-Sep-18 A					100%				
NCE0041	NCE003 - Landfill Gas Hazard	0	0 29-Oct-18 A					100%				
NCE0061 NCE0081	NCE004 - Inclement Weather for September 2018 NCE005 - Left-in Permanent Casing	0	0 01-Nov-18 A 0 05-Nov-18 A					100%				
NCE0101	NCE006 - Deeper Rockhead Level as Revealed by Marine GI	0	0 05-Nov-18 A					100%				
NCE0121 NCE0141	NCE007 - No Possession of Portion VII NCE008 - Inclement Weather for October 2018	0	0 05-Nov-18 A					100%				
NCE0141 NCE0161	NCE008 - Inclement Weather for October 2018 NCE009 - Inclement Weather for Novembre 2018	0	0 11-Dec-18 A 0 05-Jan-19 A					100%		er for Novemb		
	on Event CE	5	0 08-Oct-18 A		25-Jan-19 A				0	Compensation 1	Event CE	
CE0001 CE0021	CE001 - Inclement Weather for August 2018 CE002 - Super Typhoon of "Mangkhut" Hoisted on 16 Sep 2018	0	0 08-Oct-18 A 0 08-Oct-18 A					100%				
CE0021 CE0031	CE002 - Super Typhoon of Typhognat Hoisted on To Sep 2018 CE003 - Landfill Gas Harzard	0	0 11-Jan-19 A					100%	Ga	as Harzard		
CE0041 CE0061	CE004 - Inclement Weather for September 2018 CE008 - Inclement Weather for October 2018	0	0 22-Nov-18 A 0 24-Dec-18 A					100%	01	8		
CE0081 CE0081	CE009 - Inclement Weather for November 2018	0	0 24-Dec-18 A 0 25-Jan-19 A					100%			nent Weather for November 2	2018
reliminaries	Contractor's Design & Method Statement Submission & Approval	390	242 02-Aug-18 A	13-Sep-18	07-Oct-19	07-Oct-19	1224		0			
Temporary V	Vorks Design	260	133 13-Aug-18 A	13-Sep-18	12-Jul-19	19-Jun-19	25		-20			
TDS2010	Formwork design for V-shaped pier and crossbeam construction (incl. 21 days TRA) Temporary falsework design for V-shaped pier and crossbeam construction (incl. 21 days TRA)	63	63 01-Apr-19	01-Feb-19	12-Jun-19	15-Apr-19	25	0% 21	-50			
TDS2020 TDS2060	Steel mould design for precast box girder (incl. 21 days TRA)	56 56	56 09-May-19 18 10-Nov-18 A	16-Apr-19 14-Nov-18	12-Jul-19 28-Feb-19	19-Jun-19 17-Jan-19	25 24	0% 21 67.86% 21	-20 -36		-	Steel mould design for prece
TDS2120	Construction engineering for superstructure of steel arch bridge (incl. 7 days TRA)	127	100 13-Aug-18 A	13-Sep-18	04-Jun-19	07-Feb-19	-38	21.26% 7	-100			
Method Stat MDS1040	ement Submission for Major Construction Works Method statement submission for fabrication of precast shell (incl. 35 days TRA)	194 61	116 30-Oct-18 A 15 30-Oct-18 A	09-Nov-18 09-Nov-18	22-Jun-19 25-Feb-19	22-Jun-19 18-Jan-19	266 48	75.41% 35	-32			Method statement submission f
MDS1040 MDS1050	Method statement submission for E&M plant room (incl. 21 days TRA)	42	42 12-Feb-19	12-Feb-19	01-Apr-19	01-Apr-19	14	0% 21	-32			
MDS1090	Method statement submission for installation of precast shell (incl. 35 days TRA)	61	61 25-Feb-19	22-Jan-19	06-May-19	02-Apr-19	307	0% 35	-29			
MDS1110 MDS1130	Method statement submission for fabrication of steel deck (incl. 21 days TRA) Method statement submission for fabrication of arch ribs (incl. 21 days TRA)	77 70	77 25-Mar-19 70 03-Apr-19	25-Mar-19 03-Apr-19	21-Jun-19 22-Jun-19	21-Jun-19 22-Jun-19	47 46	0% 21	0			
MDS1135	Method statement submission for geometry control (incl. 21 days TRA)	67	67 03-Apr-19	03-Apr-19	19-Jun-19	19-Jun-19	49	0% 21	0			
MDS1180 Contractor's	Method statement submission for casting of precast box girder (incl. 35 days TRA) Design Submission and Approval	61 207	61 20-Feb-19 207 08-Feb-19	08-Jan-19 30-Jan-19	01-May-19 07-Oct-19	19-Mar-19 07-Oct-19	56	0% 35	-37			
CDS1040	Design of arch rib inspection cradle (incl. 14 days TRA)	100	100 03-Apr-19	03-Apr-19	27-Jul-19	27-Jul-19	37	0% 14	0			
CDS1060	Design of access facilities (incl. 14 days TRA)	125	125 08-Apr-19	08-Apr-19	30-Aug-19	30-Aug-19	41	0% 14	0			
CDS1160 CDS1180	Design of Electrical system for the E&M plant room (incl. 7 days TRA) Design of Building Services system for the E&M plant room (incl. 7 days TRA)	127 127	127 19-Mar-19 127 13-May-19	19-Mar-19 13-May-19	13-Aug-19 07-Oct-19	13-Aug-19 07-Oct-19	16	0% 7 0% 7	0			_
CDS1200	Design of Structural health monitoring system (incl. 14 days TRA)	172	172 08-Feb-19	30-Jan-19	27-Aug-19	17-Aug-19	148	0% 14	-8			
	Design Submission and Approval	111	111 13-Dec-18 A	08-Jan-19	17-Jun-19	19-Aug-19	175		54			
ADS1010 ADS1030	AIP submission for bridge deck of entrusted works of TKOI Viaduct (incl. 35 days TRA) DDA submission for bridge deck of entrusted works of TKOI Viaduct (incl. 35 days TRA)	81 111	0 13-Dec-18 A 111 08-Feb-19	08-Jan-19 12-Apr-19	09-Jan-19 A 17-Jun-19	11-Apr-19 19-Aug-19	175	100% 35 0% 35	80 54			
	s,Submission, Subcontracting and Procument	192	164 02-Aug-18 A	08-Jan-19	21-Jul-19	17-Aug-19	1302	078 33	27			
General Sub		165	140 20-Aug-18 A	07-Feb-19	21-Jul-19	21-Jul-19	100		0		+	
P-GS1430	Prepare & submit the Public Relation Plan (incl. 7 days TRA)	28	0 20-Aug-18 A	07-Feb-19	29-Aug-18 A	06-Mar-19		100% 7	190		+	Prepare & submit t
P-GS1480 P-GS1720	Steel main bridge shop drawings submission and approval (incl. 7 days TRA) Submit the details of proposed steel work fabrication yard (incl. 14 days TRA)	140 21	140 04-Mar-19 21 24-Mar-19	04-Mar-19 24-Mar-19	21-Jul-19 13-Apr-19	21-Jul-19 13-Apr-19	-81	0% 7 0% 14	0			
	ager's Acceptance of Subcontractors	89	77 14-Aug-18 A	08-Jan-19	25-Apr-19	07-May-19	1389	0/0 14	12		+	
										; 		-
Ren	naining Level of Effort 📃 Remaining Work 🔶 🔶 Mile	estone				CRBC				08-	Date	Re ^v thly updated on 8 Feb

				April 20	40							May 2	80			
24	31		07		14		21		28	05		12		19		26
									:							
	_															
	_															
									-							
									-							
									:							
Mastic A	sphalt (S	SMA	315	for the	e Ste	el E	Deck									
	1(,													
									:							
box girde	r (incl.	21 d	ays T	(RA)												
0		-		-)					:							
abricatior	of prec	cast s	hell	(incl.	35 d	ays	TRA	.)								
	Meth	nod s	tater	nent s	subrr	nissi	on fc	r E&	M pla	nt roo M	m (ir letho	ncl. 21 1 state	days	s TRA t subr	4) nissi	on fo
									:							
									⊐ Me	thod	stater	nent «	ubmi	ission	for	castin
		_			_				ivic	anou :	and				101	castin
								_	:							
				AIP s	ıbm	issic	on for	brid	ge dec	k of e	ntrus	ted w	orks	of Tk	OI	Viadu
			-													
																_
ublic Re	ation P	lan (i	incl.													
				Su	omit	the			propos ct Ma							
						-			·							
ion)19						+		Che	ecke	d	+	A	\ppi	rove	d	
513																

Page: 2

Contract No. NE/2017/07 Cross Bay Link, Tseng Kwan O - Main Bridge and Associated Works

	Activity/Name	Original	Remaining Duration Start	Planned Start	Finish	Planned Finish	Total Finat	Activity % Complete TRA	Variance - Finish	ate	February2019		March 2019
P ODIA (A		Original Duration			10.14 10	10.14 10	1 C	00/ -		27	03 10	17 24 03	
P-SP1040 P-SP1100	ICE for E&M Works Hydrographic survey	0	0		18-Mar-19 23-Aug-18 A	18-Mar-19 20-Feb-19	16	0% 0 100% 0		0 32		 Hydrographic surv 	
P-SP1120	Temporary Water and Power Supply	0	0		23-Aug-18 A	25-Feb-19		100% 0		87		Temporary	Water and Power Supply
P-SP1140	Temporary Hoardings, fences and project signboard Erection of PM's Office and Contractor Site Office	0	0		23-Aug-18 A	25-Feb-19		100% 0 100% 0	1			♦ Temporary	Hoardings, fences and pro
P-SP1160 P-SP1180	Landscape works	0	0		08-Nov-18 A 14-Aug-18 A	07-May-19 27-Feb-19		100% 0 100% 0		98		Landscap	pe works
P-SP1200	Construction video film production	0	0		23-Aug-18 A	09-Mar-19		100% 0	19	99			Construction video fi
P-SP1220	Contract webpage	0	0		24-Aug-18 A	02-Mar-19	245	100% 0	19	91			tract webpage lation Service
P-SP1240 P-SP1260	Public Relation Service Contract computer facilities for PM	0	0		26-Feb-19 21-Sep-18 A	26-Feb-19 29-Mar-19	245	0% 0 100% 0	10	90		× Fuolic Rei	lauon Service
P-SP1280	Physical Model CBL Bridge	0	0		08-Feb-19	08-Jan-19	1466	0%		31	 Physical Mod 	lel CBL Bridge	
P-SP1300	Ground Investigation and proof drilling	0	0		23-Aug-18 A	27-Feb-19		100% 0		39		♦ Ground I	Investigation and proof dri
P-SP1320 P-SP1340	Marine bored piles Design,supply and installation of SHMS	0	0		16-Nov-18 A 16-Feb-19	17-Apr-19 16-Feb-19	139	100% 0 0% 0	1:	53	* D	esign, supply and insta	allation of SHMS
P-SP1360	Fabrication, transportation and installation of precast shell for pile cap	0	0		23-Oct-18 A	27-Apr-19	157	100% 0	1	37	l ľ	0,11,	
P-SP1400	Transportation and installation of precast box girder	0	0		18-Mar-19	18-Mar-19	307	0% 0		0			S Transpor
P-SP1420 P-SP1500	Fabrication of steel arch bridge and side spans R.C. structure for pilecap.pier and in-situ deck	0	0		04-Mar-19* 24-Feb-19	04-Mar-19 08-Jan-19	-81 28	0% 0		0 18			brication of steel arch brid re for pilecap, pier and in-s
P-SP1520	Prestressing, bearing and movement joints	0	0		25-Apr-19	08-Mar-19	50	0% 0		18			¢
P-SP1560	Supply and installation of balustrade, steel parapet and sign gantry	0	0		18-Mar-19	18-Mar-19	79	0% 0		0			Supply a
P-SP1600 P-SP1620	Supply and installation of under bridge mobile gantry Design,supply and installation of arch inspection cradle	0	0		18-Mar-19 18-Mar-19	18-Mar-19 18-Mar-19	47 43	0% 0	_	0			Supply a Supply a Design,s
P-SP1640	Design, supply and installation of TMD	0	0		18-Mar-19	18-Mar-19	51	0% 0		0			Design,s
P-SP1660	Design, supply and installation of dehumification system	0	0		26-Feb-19	26-Feb-19	128	0% 0		0		Design, suj	pply and installation of de
P-SP1680 P-SP1700	Design,supply and installation of SCADA Electrical installation works for CBL Main bridge and Marine Viaduct	0	0		18-Mar-19 18-Mar-19	18-Mar-19 18-Mar-19	150 109	0% 0		0			Design,s Electrica
P-SP1720	Civil and structure works for E&M plantroom	0	0		29-Nov-18 A	17-Jan-19	109	0% 0 100% 0		501 structure	works for E&M plantro	om	♦ Electrica
P-SP1740	Architectural works for E&M plantroom	0	0		03-Jan-19 A	08-Mar-19		100% 0		55			Architectural works for
P-SP1760	Building services for E&M plantroom	0	0		18-Mar-19	18-Mar-19	191 50	0% 0		0			Building
P-SP1790 Preliminaries	Design, supply and installation of cable hangers system	192	118 02-Aug-18 A	08-Jan-19	07-Apr-19 05-Jun-19	07-Apr-19 17-Aug-19	1347	0% 0		73			
P-P11020	Tree Survey	30	0 16-Aug-18 A	28-Feb-19	23-Aug-18 A	03-Apr-19		100% 0		33			
P-P11060	Hydrographic survey	10	0 03-Sep-18 A	21-Feb-19	02-Oct-18 A	02-Mar-19		100% 0	1:	52		Hydr	rographic survey
P-P11100	Erection of hoarding & fencing	60	0 22-Aug-18 A	26-Feb-19	29-Nov-18 A	11-May-19	16	100% 0		30			
P-P11120 P-P11140	Design & Erection of project manager's site office Design & Erection of contractor's site office	75 85	18 19-Nov-18 A 0 19-Nov-18 A	08-May-19 08-May-19	28-Feb-19 02-Feb-19 A	06-Aug-19 17-Aug-19	16	76% 0 100% 0		28 58			
P-P11160	Design & Erection of Community liasion centre	95	95 08-Feb-19	08-Jan-19	05-Jun-19	07-May-19	799	0% 0		24			
P-P11180	Setup Temporary loading/unloading points	60	0 08-Nov-18 A	08-Feb-19	05-Jan-19 A	23-Apr-19	1105	100% 0		36	Dhuri	al Model for the mor	ine viaducts of Cross Bay
P-P11220 P-P11240	Physical Model for the marine viaducts of Cross Bay Link Installation of Wheel Washing System	5 60	5 08-Feb-19 0 02-Aug-18 A	08-Jan-19 26-Feb-19	13-Feb-19 11-Aug-18 A	12-Jan-19 11-May-19	1185	0% 100% 0		24	Physi		ine viaducis of Closs Bay
P-P11260	Set up of contract webpage	30	0 07-Sep-18 A	07-Feb-19	07-Sep-18 A	08-Mar-19		100% 0		33			 Set up of contract web
Precasting & I	Fabrication Works	214	164 08-Nov-18 A	08-Jan-19	22-Jul-19	09-Sep-19	59		:	50			
P-PS9000	Information of TCSS for Cast-in Items (provide by others)	0	0		08-Feb-19	27-Jan-19	7	0% 7	-	11 🔶	 Information 	of TCSS for Cast-in It	ems (provide by others)
Fabrication of	of Precast Shell and Precast Segments	139	139 08-Nov-18 A	27-Feb-19	26-Jun-19	26-Jul-19	44			30			
Precast Shel		139	139 08-Nov-18 A	27-Feb-19	26-Jun-19	26-Jul-19	44			30			_
	Setting up precasting yard for precast shell (incl. 21 days TRA)	90 109	30 08-Nov-18 A	28-Apr-19	09-Mar-19	26-Jul-19	44	66.67% 21		39			
P-PS3080	Fabrication of Precast shell for pile cap of Marine viaduct and main bridge(1st batch 4 nos) (incl. 10 days TRA of Precast Box Girder	214	109 10-Mar-19 164 10-Nov-18 A	27-Feb-19 08-Jan-19	26-Jun-19 21-Jul-19	26-Jun-19 09-Sep-19	44 59	0% 21		50			
P-BG1375	Setting Up Precasting Yard for Box Girder (incl. 14 days TRA)	120	89 10-Nov-18 A	13-May-19	07-May-19	09-Sep-19	59	25.83% 14	1	25			
P-BG1376	Procurement and Delivery of Prestress Tendons & Anchorage (incl. 20 days TRA)	89	89 08-Feb-19	08-Jan-19	07-May-19	07-Apr-19	59	0% 21		30			
_Box Girder F	abrication - 1st Batch 7 Pieces	75	75 08-May-19		21-Jul-19		59						
	Fabrication of Precast box girder, Cast-in Items and Prestressing -SE4-5	75	75 08-May-19		21-Jul-19		59	0% 21					
	of Precast Pier	90	90 16-Apr-19	09-Mar-19	14-Jul-19	06-Jun-19	28		-	58 			
P-PF1220	Setting up precasting yard for precast pier (incl. 21 days TRA)Precast pier f Steel Arch Bridge and Side Spans	90 140	90 16-Apr-19 140 04-Mar-19	09-Mar-19 04-Mar-19	14-Jul-19 22-Jul-19	06-Jun-19 20-Jul-19	28 25	0% 21		38			(
	of Steel Arch Bridge	140	140 04-Mar-19	04-Mar-19	22-Jul-19	20-Jul-19	25			1		-	
	Ist batch of shop drawing submission & approval	50	50 04-Mar-19	04-Mar-19 04-Mar-19			-58	0% 0		-1			
	Setting up steel work fabrication yard	60	60 14-Apr-19	14-Apr-19	30-Apr-19 12-Jun-19	30-Apr-19 12-Jun-19	-38	0% 0		0			
	Remaining shop drawing submission & approval	120	120 04-Mar-19	04-Mar-19	22-Jul-19	20-Jul-19	22	0% 0		0			
Section 2 of V	Vorks-All Works within Portion II,III,IV and VI	169	121 17-Sep-18 A	08-Jan-19	08-Jun-19	26-Jul-19	458		4	48			
CBL Main Br	idge and Marine Viaduct	169	121 17-Sep-18 A	08-Jan-19	08-Jun-19	26-Jul-19	458		4	18			
Pre-drilling V	Vorks	137	96 17-Sep-18 A	08-Jan-19	06-Jun-19	26-Jul-19	375		4	41			
Pre-drilling	Works for Pier W2 (55m length,4m socket)	20	0 29-Nov-18 A	28-Feb-19	12-Dec-18 A	22-Mar-19				31			
	Mobilization of Jack up barge/ working platform	5	0 29-Nov-18 A	28-Feb-19	30-Nov-18 A	05-Mar-19		100% 0		76		N	Mobilization of Jack up ba
	Deploy silt curtain Pre-drilling Works for W2 - P1 (55m length,4m socket) - rig No.1	7 4	0 01-Dec-18 A 0 03-Dec-18 A	06-Mar-19 28-Feb-19	01-Dec-18 A 06-Dec-18 A	13-Mar-19 04-Mar-19		100% 0 100% 0		32 70		Pr	Deploy silt curt re-drilling Works for W2 -
	Pre-drilling Works for W2-P1 (55m length,4m socket) - rig No.1	4	0 01-Dec-18 A	28-Feb-19	11-Dec-18 A	04-Mar-19		100% 0		56			re-drilling Works for W2-
	Pre-drilling Works for W2- P3 (55m length,4m socket) - rig No.1	4	0 05-Dec-18 A	28-Feb-19	12-Dec-18 A	04-Mar-19		100% 0		55		Pr	re-drilling Works for W2-
	Pre-drilling Works for W2 - P4 (55m length,4m socket) - rig No.1 Pre-drilling Works for W2- P5 (55m length,4m socket) - rig No.1	4	0 08-Dec-18 A 0 04-Dec-18 A	09-Mar-19 14-Mar-19	12-Dec-18 A 07-Dec-18 A	13-Mar-19 18-Mar-19		100% 0 100% 0		73			Pre-drilling Wo Pre-drilling Wo
	Pre-drilling Works for W2- P6 (55m length,4m socket) - rig No.1	4	0 04-Dec-18 A	19-Mar-19	12-Dec-18 A	22-Mar-19		100% 0		81			Pre Pre
	Works for Pier E1 (54-55m length,4m socket)	16	0 13-Oct-18 A	08-Mar-19	07-Jan-19 A	26-Mar-19					4-55m length,4m socke	t)	
	Pre-drilling Works for E1- P1 (54-55m length,4m socket) - rig No.2	4	0 15-Oct-18 A	08-Mar-19	31-Oct-18 A	12-Mar-19		100% 0)8			Pre-drilling Work
	Pre-drilling Works for E1- P2 (54-55m length,4m socket) - rig No.2 Pre-drilling Works for E1- P13 (54-55m length,4m socket) - rig No.2	4	0 13-Oct-18 A 0 28-Dec-18 A	13-Mar-19 18-Mar-19	03-Nov-18 A 02-Jan-19 A	16-Mar-19 21-Mar-19		100% 0 100% 0)9 55			Pre-drilling
	Pre-drilling Works for E1- P15 (34-55m length,4m socket) - rig No.2	4	0 28-Dec-18 A 0 03-Jan-19 A	22-Mar-19	07-Jan-19 A	21-Mar-19 26-Mar-19		100% 0		55			
Pre-drilling	Works for Pier E2 (51m length,4m socket)	28	16 18-Dec-18 A	04-Mar-19	26-Mar-19	30-Mar-19	354			4			
	Mobilization of Jack up barge/ working platform	2	0 18-Dec-18 A	04-Mar-19	19-Dec-18 A	05-Mar-19		100% 0		50			Mobilization of Jack up ba
	Deploy silt curtain Pre-drilling Works for E2- P2 (51m length,4m socket) - rig No.2	2 4	0 20-Dec-18 A 4 22-Jan-19 A	06-Mar-19 04-Mar-19	21-Dec-18 A 12-Mar-19	07-Mar-19 07-Mar-19	354	100% 0 0% 0		50			 Deploy silt curtain Pre-drilling Work
	Pre-drilling Works for E2- P2 (51m length,4m socket) - rig No.2	4	4 22-Jan-19 A 4 13-Mar-19	04-Mar-19	12-Mar-19 16-Mar-19	12-Mar-19	354	0% 0		4			Pre-drilling
S2-PD394	Pre-drilling Works for E2- P4 (51m length,4m socket) - rig No.2	4	0 05-Jan-19 A	27-Mar-19	10-Jan-19 A	30-Mar-19		100% 0		56			
CO DD 20/	Pre-drilling Works for E2- P5 (51m length,4m socket) - rig No.2	4	4 18-Mar-19	18-Mar-19	21-Mar-19 26 Mar 19	21-Mar-19 26 Mar 10	354	0% 0		0			Pre-c
	Pre-drilling Works for E2- P6 (51m length,4m socket) - rig No.2	4	4 22-Mar-19	22-Mar-19	26-Mar-19	26-Mar-19	354	0% 0		J	1		
S2-PD398	aining Level of Effort Remaining Work 🔶 🌢 Mile	stone				CDDC					Date		Revisio
S2-PD398	aining Level of Effort Remaining Work + Mile					CRBC					Date 08-Feb-19	Monthly upd	Revisio ated on 8 Feb 201
S2-PD398		estone nmary		т	hree Mont		Program	mme			L	Monthly upd	

Ami 2019						May 201	Q		
24 31 07 14 r E&M Works	21		28	05		12	19		26
y project signboard						m of I			and Co
film production				¢ ⊏I	ecuc	01 01 1	PM's Of	nce	and Co
♦ Contract computer facilities for	or PM								
drilling	ine bo	red pi	les						
ortation and installation of precast box		♦ Fai		n, trar	nspor	tation	and ins	stalla	ation of
ridge and side spans -situ deck	-		essing	beari	ng ai	nd mc	vemen	tioir	nts
and installation of balustrade, steel par and installation of under bridge mobi supply and installation of arch inspec supply and installation of TMD	rapet a le gan	nd sig try							
dehumification system a,supply and installation of SCADA cal installation works for CBL Main b	ridge a	and M	arine V	fiaduc	t				
for E&M plantroom ng services for E&M plantroom & Design,supply and	d in sta	11	of only						
Tree Survey	u ilista	nauoi	l of cat	ie nai	igers	system			
					_ E	rectio	n of ho	ardi	ng & fei
	Se	tun Ta	mpora	ry loa	dina	/unloa	iding po	oints	
iy Link							tion of		el Wasl
ebpage									
		-							
				Pr	ocur	emen	t and D	elive	ry of Pi
			1st ba	tch of	sho	p drav	ving sul	bmis	sion &
barge/ working platform rtain 2 - P1 (55m length,4m socket) - rig No									
- P2 (55m length,4m socket) - rig No - P3 (55m length,4m socket) - rig No forks for W2 - P4 (55m length,4m soc lling Works for W2- P5 (55m length,4m	.1 .1 :ket) - 1								
re-drilling Works for W2- P6 (55m ler	-			g No.	1				
ng Works for E1- P2 (54-55m length,4 e-drilling Works for E1- P13 (54-55m Pre-drilling Works for E1- P14 (54 Pre-drilling Works for Pier E2 (51	m soc length 4-55m	ket) - ,4m s lengt	rig No ocket) h,4m s	- rig N ocket)		; No.2	!		
barge/ working platform i. rks for E2- P2 (51m length,4m socke	t) - rig	No.2							
ng Works for E2- P3 (51m length,4m s Pre-drilling Works for E2- P4 e-drilling Works for E2- P5 (51m length) Pre-drilling Works for E2- P6 (51m length)	socket) 4 (51n th,4m) - rig 1 leng socke	No.2 th,4m s t) - rig	No.2			2		
	m leng	,th,4n	socke	() - rig	No.	2			
on)19			cked		No.		pprov	/ed	

Data Date : 08-Feb-19

Contract No. NE/2017/07 Cross Bay Link, Tseng Kwan O - Main Bridge and Associated Works

Page: 3

Pile W2 -P2	15	15 23-Feb-19	01-Feb-19									Drive Casing & Grab to ex
S2-PW. Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.1 & air liftir S2-PW. Install steel cage and concreting -W2-P1	3	4 23-Feb-19 3 28-Feb-19	01-Feb-19 09-Feb-19	27-Feb-19 02-Mar-19 12-Mar-19	08-Feb-19 12-Feb-19 21-Feb-19	40 44 39	0% 0%		-16 -16 -16	-		Install steel cage and concretine Pile W2 -P2
Pile W2 -P1 S2-PW: Drive Casing & Grab to excavate the soil (40.4m length) -W2-P1 S2 DW: Install BCD and account the mole under problemed layed to founding layed (4m product), sig No. 1.6 are life	12 5	12 18-Feb-19 5 18-Feb-19 4 23 Feb 10	26-Jan-19 26-Jan-19 01 Exb 10	02-Mar-19 22-Feb-19 27 Feb-10	12-Feb-19 31-Jan-19 08 Eab 10	44 24 40	0%		-16 -16		Drive C	Pile W2 -P1 Casing & Grab to excavate the soil Install RCD and excavate the rocl
Piling Works for Pier W2 S2-PW20 Piling platform installation -W2	99 4	99 13-Feb-19 4 13-Feb-19	22-Jan-19 22-Jan-19	22-May-19 16-Feb-19	29-Apr-19 25-Jan-19	342 24	0%	0	-23 -16		Piling platform	
S2-PW1010 Procurement and delivery of steel casing S2-PW1020 Mobilization of piling plant	75 28	5 23-Nov-18 A 5 17-Nov-18 A	18-Apr-19 18-Apr-19	12-Feb-19 12-Feb-19	01-Jul-19 15-May-19	58 28	93.33% 82.14%		139 92			
S2-PD35{ Pre-drilling Works for E7- P6 (56m length,4m socket) - rig No.2	139	0 19-Dec-18 A 121 17-Nov-18 A	08-Apr-19 22-Jan-19	29-Dec-18 A 08-Jun-19	11-Apr-19 01-Jul-19	342		0	23			
S2-PD35t Pre-drilling Works for E7- P5 (56m length,4m socket) - rig No.2	4 4 4	0 08-Jan-19 A 0 29-Dec-18 A	02-Apr-19	11-Jan-19 A 05-Jan-19 A 29-Dec-18 A	27-Mar-19 06-Apr-19		100%		62 75 84			
S2-PD35. Pre-drilling Works for E7- P3 (56m length,4m socket) - rig No.2 S2-PD35. Pre-drilling Works for E7- P3 (56m length,4m socket) - rig No.2 S2-PD35. Pre-drilling Works for E7- P4 (56m length,4m socket) - rig No.2	4 4 4	0 14-Dec-18 A	23-Mar-19 23-Mar-19 23-Mar-19	18-Dec-18 A	27-Mar-19		100%	0	80			_
S2-PD22(Pre-drilling Works for E7- P1 (56m length,4m socket) - rig No.2 S2-PD35(Pre-drilling Works for E7- P2 (56m length,4m socket) - rig No.2	4	0 26-Nov-18 A 0 10-Dec-18 A	23-Mar-19 28-Mar-19	08-Dec-18 A 13-Dec-18 A	27-Mar-19 01-Apr-19		100% 100%	0	88 88			_
S2-PD34 Pre-drilling Works for E6- P6 (53m length,4m socket) - rig No.2 Pre-drilling Works for Pier E7 (56m length,4m socket)	4	4 04-Mar-19 0 26-Nov-18 A	27-Feb-19 23-Mar-19	07-Mar-19 11-Jan-19 A	02-Mar-19 11-Apr-19	117	0%	0	-4 74s for Pie	r:E7 (56m length,4m		Pre-drilling Works for I
S2-PD34 Pre-drilling Works for E6- P4 (53m length,4m socket) - rig No.2 S2-PD34 Pre-drilling Works for E6- P5 (53m length,4m socket) - rig No.2	4	4 22-Feb-19 4 27-Feb-19	18-Feb-19 22-Feb-19	26-Feb-19 02-Mar-19	21-Feb-19 26-Feb-19	117 117	0%	0	-4			 re-drilling Works for E6- P4 (53m Pre-drilling Works for E6- P5
S2-PD34 Pre-drilling Works for E6- P2 (53m length,4m socket) - rig No.2 S2-PD34: Pre-drilling Works for E6- P3 (53m length,4m socket) - rig No.2	4	0 12-Jan-19 A 0 21-Jan-19 A	08-Feb-19 13-Feb-19	18-Jan-19 A 28-Jan-19 A	12-Feb-19 16-Feb-19		100%	0	19 15		 Pre-drilling Wo 	rks for E6- P3 (53m length,4m so
S2-PD22/ Pre-drilling Works for E6- P1 (53m length,4m socket) - rig No.2	4	4 18-Feb-19	31-Jan-19	21-Feb-19	04-Feb-19	117	0%	0	-12			ing Works for E6- P1 (53m length or E6- P2 (53m length,4m socket)
S2-PD22: Mobilization of Jack up barge/ working platform S2-PD22: Deploy silt curtain	2	0 09-Jan-19 A 0 11-Jan-19 A	26-Jan-19 29-Jan-19	10-Jan-19 A 12-Jan-19 A	28-Jan-19 30-Jan-19		100% 100%			lobilization of Jack up Deploy silt curtain	p barge/ working p	platform
S2-PD33{ Pre-drilling Works for E5- P6 (57m length,4m socket) - rig No.2 Pre-drilling Works for Pier E6 (53m length,4m socket)	4 24	0 25-Jan-19 A 16 09-Jan-19 A	22-Jan-19 26-Jan-19	29-Jan-19 A 07-Mar-19	25-Jan-19 02-Mar-19	117	100%	0	-2 -2 P	re-drilling Works for	E5- P6 (57m lengt	th,4m socket) - rig No.2 Pre-drilling Works for I
S2-PD334 Pre-drilling Works for E5- P4 (57m length,4m socket) - rig No.2 S2-PD334 Pre-drilling Works for E5- P5 (57m length,4m socket) - rig No.2	4 4	4 08-Feb-19 4 01-Feb-19 A	12-Jan-19 17-Jan-19	12-Feb-19 16-Feb-19	16-Jan-19 21-Jan-19	80 80	0%	0	-20 -20		Pre-drilling Wo	or E5- P4 (57m length,4m socket) orks for E5- P5 (57m length,4m so
S2-PD330 Pre-drilling Works for E5- P2 (57m length,4m socket) - rig No.2 S2-PD332 Pre-drilling Works for E5- P3 (57m length,4m socket) - rig No.2	4	0 20-Dec-18 A 0 14-Jan-19 A	23-Mar-19 08-Jan-19	24-Dec-18 A 23-Jan-19 A	27-Mar-19 11-Jan-19		100%	0	~	ng Works for E5- P3 (
S2-PD22: Deploy silt curtain S2-PD22: Pre-drilling Works for E5- P1 (57m length,4m socket) - rig No.2	2 4	0 13-Dec-18 A 0 18-Dec-18 A	26-Mar-19 28-Mar-19	15-Dec-18 A 20-Dec-18 A	27-Mar-19 01-Apr-19		100%	0	82 82			
S2-PD221 Mobilization of Jack up barge/ working platform	2	0 10-Dec-18 A	23-Mar-19	12-Dec-18 A	25-Mar-19		100%		83		-	_
S2-PD32t Pre-drilling Works for E4- P6 (51m length,4m socket) - rig No.2 Pre-drilling Works for Pier E5 (57m length,4m socket)	4 45	0 13-Nov-18 A 8 10-Dec-18 A	28-Mar-19 08-Jan-19	16-Nov-18 A 16-Feb-19	01-Apr-19 01-Apr-19	80	100%		111 37		 Pre-drilling Wo 	rks for Pier E5 (57m length,4m s
S2-PD32 ² Pre-drilling Works for E4- P4 (51m length,4m socket) - rig No.2 S2-PD32 ⁴ Pre-drilling Works for E4- P5 (51m length,4m socket) - rig No.2	4 4	0 22-Nov-18 A 0 17-Nov-18 A	19-Mar-19 23-Mar-19	24-Nov-18 A 22-Nov-18 A	22-Mar-19 27-Mar-19			0 0	96 102			P
S2-PD32(Pre-drilling Works for E4- P2 (51m length,4m socket) - rig No.2 S2-PD32: Pre-drilling Works for E4- P3 (51m length,4m socket) - rig No.2	4	0 03-Nov-18 A 0 08-Nov-18 A	19-Mar-19 19-Mar-19	07-Nov-18 A 12-Nov-18 A	22-Mar-19 22-Mar-19		100%	0	111 107			— P
S2-PD219 Deploy silt curtain	7	0 10-Oct-18 A	06-Mar-19	15-Oct-18 A	13-Mar-19		100%	0	122			Deploy silt cu
S2-PD21 Mobilization of Jack up barge/working platform	28 5	0 17-Sep-18 A 0 17-Sep-18 A	28-Feb-19 28-Feb-19	24-Nov-18 A 09-Oct-18 A	01-Apr-19 05-Mar-19		100%		104 120			Mobilization of Jack up
S2-PD30(Pre-drilling Works for W4- P5 (52m length,4m socket) - rig No.1 S2-PD30(Pre-drilling Works for W4- P6 (52m length,4m socket) - rig No.1	4 4	4 29-May-19 4 03-Jun-19	04-May-19 09-May-19	01-Jun-19 06-Jun-19	08-May-19 14-May-19	212 212	0% 0%	0 0	-20 -20			
S2-PD29/ Pre-drilling Works for W4- P3 (52m length,4m socket) - rig No.1 S2-PD29/ Pre-drilling Works for W4- P4 (52m length,4m socket) - rig No.1	4 4	4 20-May-19 4 24-May-19	24-Apr-19 29-Apr-19	23-May-19 28-May-19	27-Apr-19 03-May-19	212 212		0	-20 -20			
S2-PD21(Pre-drilling Works for W4- P1 (52m length,4m socket) - rig No.1 S2-PD29/ Pre-drilling Works for W4- P2 (52m length,4m socket) - rig No.1	4	4 09-May-19 4 15-May-19	11-Apr-19 16-Apr-19	14-May-19 18-May-19	15-Apr-19 23-Apr-19	212 212	0%	0	-20 -20			
S2-PD20 Mobilization of Jack up barge/ working platform S2-PD20 Deploy silt curtain	2	2 04-May-19 2 07-May-19	06-Apr-19 09-Apr-19	06-May-19 08-May-19	08-Apr-19 10-Apr-19	212 212	-	0	-20 -20			
Pre-drilling Works for Pier W4 (52m length,4m socket)	28	28 04-May-19	06-Apr-19	06-Jun-19	14-May-19	212			-20			
S2-PD291 Pre-drilling Works for W1- P15 (56-57m length,4m socket) - rig No.1 S2-PD292 Pre-drilling Works for W1- P16 (56-57m length,4m socket) - rig No.1	4 4	4 01-Apr-19 4 06-Apr-19	04-Mar-19 08-Mar-19	04-Apr-19 10-Apr-19	07-Mar-19 12-Mar-19	96 96		0	-24 -24			
S2-PD28: Pre-drilling Works for W1- P13 (56-57m length,4m socket) - rig No.1 S2-PD28: Pre-drilling Works for W1- P14 (56-57m length,4m socket) - rig No.1	4 4	4 22-Mar-19 4 27-Mar-19	22-Feb-19 27-Feb-19	26-Mar-19 30-Mar-19	26-Feb-19 02-Mar-19	96 96		0	-24 -24			-
S2-PD281 Pre-drilling Works for W1- P10 (56-57m length,4m socket) - rig No.1 S2-PD282 Pre-drilling Works for W1- P12 (56-57m length,4m socket) - rig No.1	4	4 13-Mar-19 4 18-Mar-19	13-Feb-19 18-Feb-19	16-Mar-19 21-Mar-19	16-Feb-19 21-Feb-19	96 96	0%	0	-24 -24			Pre-drilli Pr
S2-PD267 Pre-drilling Works for W1- P9 (56-57m length,4m socket) - rig No.1	4	0 13-Dec-18 A	08-Apr-19	17-Dec-18 A	11-Apr-19		100%	0	93		_	
S2-PD26 Pre-drilling Works for W1-P0 (56-57m length,4m socket) - rig No.1 S2-PD26: Pre-drilling Works for W1-P8 (56-57m length,4m socket) - rig No.1	4	0 14-Dec-18 A 4 08-Mar-19	12-Apr-19 08-Feb-19	21-Dec-18 A 12-Mar-19	16-Apr-19 12-Feb-19	96	100%	0	93			Pre-drilling W
S2-PD257. Pre-drilling Works for W1- P5 (56-57m length,4m socket) - rig No.1 S2-PD261 Pre-drilling Works for W1- P6 (56-57m length,4m socket) - rig No.1	4 4	4 27-Feb-19 4 04-Mar-19	26-Jan-19 31-Jan-19	02-Mar-19 07-Mar-19	30-Jan-19 04-Feb-19	96 96	0%	0 0	-24 -24	<u> </u>		Pre-drilling Works for W1- Pre-drilling Works for
S2-PD25: Pre-drilling Works for W1- P3 (56-57m length,4m socket) - rig No.1 S2-PD25: Pre-drilling Works for W1- P4 (56-57m length,4m socket) - rig No.1	4 4	4 18-Feb-19 4 22-Feb-19	17-Jan-19 22-Jan-19	21-Feb-19 26-Feb-19	21-Jan-19 25-Jan-19	96 96	-	0	-24		- Pi	ing Works for W1- P3 (56-57m re-drilling Works for W1- P4 (5
S2-PD208 Pre-drilling Works for W1- P1 (56-57m length,4m socket) - rig No.1 S2-PD251 Pre-drilling Works for W1- P2 (56-57m length,4m socket) - rig No.1	4	4 08-Feb-19 4 13-Feb-19	08-Jan-19 12-Jan-19	12-Feb-19 16-Feb-19	11-Jan-19 16-Jan-19	96 96		0	-24 -24		Pre-drilling Wo	or W1- P1 (56-57m length,4m s orks for W1- P2 (56-57m length
Pre-drilling Works for Pier W1 (56-57m length,4m socket)	57	52 13-Dec-18 A	08-Jan-19	10-Apr-19	16-Apr-19	96			5	De-	. dellars Wedge 6	- W1 D1 (56 57- low oth Are
S2-PD24: Pre-drilling Works for W3- P5 (57m length,4m socket) - rig No.1 S2-PD24: Pre-drilling Works for W3- P6 (57m length,4m socket) - rig No.1	4 4	4 24-Jan-19 A 4 29-Apr-19	27-Mar-19 01-Apr-19	27-Apr-19 03-May-19	30-Mar-19 04-Apr-19	212 212		0	-20 -20			
S2-PD235 Pre-drilling Works for W3- P2 (57m length,4m socket) - rig No.1 S2-PD241 Pre-drilling Works for W3- P3 (57m length,4m socket) - rig No.1	4 4	4 11-Apr-19 4 16-Apr-19	13-Mar-19 18-Mar-19	15-Apr-19 23-Apr-19	16-Mar-19 21-Mar-19	212 212		0	-24 -24			
S2-PD20: Mobilization of Jack up barge/ working platform S2-PD20: Deploy silt curtain	2 2	0 15-Dec-18 A 0 18-Dec-18 A	13-Mar-19 15-Mar-19	17-Dec-18 A 19-Dec-18 A	14-Mar-19 16-Mar-19			0	70 70			 Mobilizatio Deploys
Pre-drilling Works for Pier W3 (57m length,4m socket)	40	16 15-Dec-18 A	13-Mar-19	03-May-19	04-Apr-19	212			-20			
S2-PD40t Pre-drilling Works for E3- P5 (52m length,4m socket) - rig No.2 S2-PD40t Pre-drilling Works for E3- P6 (52m length,4m socket) - rig No.2	4	0 26-Jan-19 A 0 16-Jan-19 A	01-Apr-19 06-Apr-19	31-Jan-19 A 23-Jan-19 A	04-Apr-19 10-Apr-19		100% 100%	0	52 63			
S2-PD40: Pre-drilling Works for E3- P3 (52m length,4m socket) - rig No.2 - Relocated S2-PD404 Pre-drilling Works for E3- P4 (52m length,4m socket) - rig No.2	4	4 27-Mar-19 4 01-Feb-19 A	27-Mar-19	30-Mar-19 04-Apr-19	30-Mar-19	423 423	0%	0	-4			
Pre-drilling Works for Pier E3 (52m length,4m socket) S2-PD40: Pre-drilling Works for E3- P3 (52m length,4m socket) - rig No.2	97 4	8 24-Nov-18 A 0 24-Nov-18 A	27-Mar-19 23-Jul-19	04-Apr-19 27-Mar-19	26-Jul-19 26-Jul-19	423	100%	0	89 97			

	April 2019			May2019	
24	31 07 14	21 Dia E2 (52	28 05	12 19	26
	Pre-drilling Works for Pre-drilling Works for E3- P. Pre-drilling Works for	3 (52m leng	th,4m socket)	- rig No.2 - Reloc	ated
	Pre-drilling Works for	E3- P5 (52)	m length,4m P6 (52m len	socket) - rig No.2 gth,4m socket) - ri	
of Jack	ap barge/ working platform		• Pre-anii	ing Works for Pier	w3 (5/m
	Pre-dri			7m length,4m soc	
_		Pro Pro	-drilling Wor Pre-drill	W3- P3 (57m len ks for W3- P5 (57n ing Works for W3-	n length,4 P6 (57m
1		orks for Pie	r W1 (56-57n	1 length,4m socke)
ocket) - ri 4m socke	t) - rig No.1				
	socket) - rig No.1				
	igth,4m socket) - rig No.1 in length,4m socket) - rig No	1			
W1-P6	(56-57m length,4m socket) -	rig No.1			
1 0 11				(56-57m length,4n	1 socket) -
rks for W	1- P8 (56-57m length,4m so Pre-drilling)			m length,4m socke	t) - rig No
ig Works	for W1- P10 (56-57m length			in tengun, int boend	.,
	Works for W1- P12 (56-57m rilling Works for W1- P13 (5				
	Pre-drilling Works for W1- I				
	Pre-drilling Works for	W1-P15 (5	6-57m length	,4m socket) - rig 1	
	Pre-drilling W	orks for WI	- P16 (56-57	m length,4m socke	t) - rig No
	_			Dilization of Jack u Deploy silt curtain	
	—	_	_	Pre-drilling Pre-dr	illing Work
		—			Pre-drillin
		_			Pré
barge/wo rtain	orking platform				
	Works for E4- P2 (51m len	gth,4m sock	et) - rig No.2		
	Works for E4- P3 (51m len				
	g Works for E4- P4 (51m len drilling Works for E4- P5 (5			No 2	
	Pre-drilling Works for E4				
socket)					
	zation of Jack up barge/ wor loy silt curtain	king platfor	n		
- 24	 Pre-drilling Works for E5- 	- P1 (57m le	ngth,4m sock	et) - rig No.2	
Pre-	drilling Works for E5- P2 (5	7m length,4	m socket) - riş	g No.2	
t) - rig No	.2				
ocket) - 1					
Dior E6	53m length,4m socket)				
	55m lengui, 4m socket)				
th,4m soo	ket) - rig No.2				
t) - rig No					
socket) - 1 n length.	4m socket) - rig No.2				
5 (53m le	ngth,4m socket) - rig No.2				
E6- P6 (53m length,4m socket) - rig	No.2			
- Pre-	drilling Works for E7- P1 (5	6m length.4	m socket) - ris	7 No.2	
	 Pre-drilling Works for E7- 	- P2 (56m le	ngth,4m sock	et) - rig No.2	
	drilling Works for E7- P3 (5)				
- Fie-	drilling Works for E7- P4 (5) —— Pre-drilling Works				2
				ngth,4m socket) -	
	_			Mobilizati	on of pilin
					iling Worl
1 (40.4.	1				
	h length) -W2-P1 rockhead level to founding le	evel (4m soc	ket) - rig No.	1 & air lifting -W2	-P1
ing -W2-					
Non	ha coil (40 4m 1m -4.) 112	22			
	he soil (40.4m length) -W2-I rock under rockhead level to		evel (4m sock	et) - rig No.1 & ai	r lifting -W
e and co	creting -W2 - P2				0
e W2 -P3		moth) 11/2 1	2		
	o excavate the soil (40.4m le excavate the rock under roc			evel (4m socket) -	rig No.1 &
on		Cne	cked	Approve	5U
)19					

Data Date : 08-Feb-19

Page: 4

Contract No. NE/2017/07 Cross Bay Link, Tseng Kwan O - Main Bridge and Associated Works

	AchilyName	Original Duration	Remaining Duration Start	Planned Start	Finish	Planned Finish	Total Float A	ctivity% Complete TR	Variance - Finish		ary2019 March 2019
S2-P	W. Install steel cage and concreting W2-P3	3	3 19-Mar-19	28-Feb-19	21-Mar-19	02-Mar-19	34	0% 0		-16 27 03 10	17 24 03 10 17 24 Install
Pile W2		15	15 14-Mar-19	23-Feb-19	30-Mar-19	12-Mar-19	29			-16	
	W. Drive Casing & Grab to excavate the soil (40.4m length) -W2-P4	8	8 14-Mar-19	23-Feb-19	22-Mar-19	04-Mar-19	24	0% 0		-16	Drive
	W: Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.1 & air lifting -	4	4 23-Mar-19	05-Mar-19	27-Mar-19	08-Mar-19	28	0% 0		-16	
S2-P	W: Install steel cage and concreting -W2-P4	3	3 28-Mar-19 15 23-Mar-19	09-Mar-19 05-Mar-19	30-Mar-19 10-Apr-19	12-Mar-19 21-Mar-19	29	0% 0		-16 -16	— —
	W: Drive Casing & Grab to excavate the soil (40.4m length) -W2-P5	8	8 23-Mar-19	05-Mar-19	01-Apr-19	13-Mar-19	24	0% 0		-16	
	W: Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.1 & air lifting -	4	4 02-Apr-19	14-Mar-19	06-Apr-19	18-Mar-19	24	0% 0		-16	_
	W: Install steel cage and concreting -W2-P5	3	3 08-Apr-19	19-Mar-19	10-Apr-19	21-Mar-19	24	0% 0		-16	—
Pile W2	2 -P6	12	12 11-Apr-19	22-Mar-19	27-Apr-19	04-Apr-19	24			-16	
	W: Drive Casing & Grab to excavate the soil (40.4m length) -W2-P6	5	5 11-Apr-19	22-Mar-19	16-Apr-19	27-Mar-19	24	0% 0		-16	
	W: Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.1 & air lifting -	4	4 17-Apr-19	28-Mar-19	24-Apr-19	01-Apr-19	24	0% 0		-16	
S2-P	W: Install steel cage and concreting -W2-P6	3 21	3 25-Apr-19	02-Apr-19	27-Apr-19 22-May-19	04-Apr-19	24 293	0% 0		-16 -20	
	W. Sonic Test, interface core and full core for bored pile -W2	21	21 29-Apr-19 21 29-Apr-19	05-Apr-19 05-Apr-19	22-May-19	29-Apr-19 29-Apr-19	293	0% 0		-20	
	orks for Pier E4	50	55 22-Jan-19 A	22-Jan-19	08-Apr-19	25-Mar-19	403	0/0 0		-14 :	
Pile E4		4	0 22-Jan-19 A	22-Jan-19	02-Feb-19 A	29-Jan-19				-3 Pile E4 -P1	
S2-P	W: Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	0 22-Jan-19 A	22-Jan-19	01-Feb-19 A	25-Jan-19		100% 0		-5 Install RCD and	excavate the rock under rockhead level to founding leve
	W: Install steel cage and concreting -E4-P1	3	0 02-Feb-19 A	26-Jan-19	02-Feb-19 A	29-Jan-19		100% 0			e and concreting -E4-P1
Pile E4	-P6	8	7 22-Jan-19 A	26-Jan-19	20-Feb-19	02-Feb-19	54		-	-12	Pile E4 -P6
	W: Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 22-Jan-19 A	26-Jan-19	16-Feb-19	30-Jan-19	51	0% 0			 Install RCD and excavate the rock under rockhead
	W: Install steel cage and concreting -E4-P6	3	3 18-Feb-19	31-Jan-19	20-Feb-19	02-Feb-19	54	0% 0		-12	Install steel cage and concreting -E4-P6
Pile E4		7	7 18-Feb-19	31-Jan-19	25-Feb-19	11-Feb-19	53			-12	Pile E4 -P3
	W(Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 18-Feb-19 2 22 Feb 10	31-Jan-19 08 Eab 10	21-Feb-19 25 Feb 10	04-Feb-19	51	0% 0		-12	Install RCD and excavate the rock under roc Install steel cage and concreting -E4-P3
Pile E4	Wt Install steel cage and concreting -E4-P3	5	3 22-Feb-19 7 22-Feb-19	08-Feb-19 08-Feb-19	25-Feb-19 01-Mar-19	11-Feb-19 15-Feb-19	53 52	0% 0		-12	Pile E4 -P4
	W(Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 22-Feb-19	08-Feb-19	26-Feb-19	12-Feb-19	51	0% 0		-12	Install RCD and excavate the rock un
	Wt Install steel cage and concreting -E4-P4	3	3 27-Feb-19	13-Feb-19	01-Mar-19	12-Feb-19	52	0% 0		-12	 Install steel cage and concreting -I
Pile E4		7	7 27-Feb-19	13-Feb-19	06-Mar-19	20-Feb-19	51			-12	Pile E4 -P5
S2-P	W(Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 27-Feb-19	13-Feb-19	02-Mar-19	16-Feb-19	51	0% 0		-12	 Install RCD and excavate the room
	We Install steel cage and concreting -E4-P5	3	3 04-Mar-19	18-Feb-19	06-Mar-19	20-Feb-19	51	0% 0		-12	Install steel cage and concr
Pile E4		7	7 07-Mar-19	21-Feb-19	14-Mar-19	28-Feb-19	51			-12	Pile E4 -P2
	W(Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 07-Mar-19	21-Feb-19	11-Mar-19	25-Feb-19	51	0% 0		-12	Install RCD and exce
	W(Install steel cage and concreting -E4-P2	3	3 12-Mar-19	26-Feb-19	14-Mar-19	28-Feb-19	51	0% 0		-12	Install steel cage
Testing	W: Sonic Test, interface core and full core for bored pile -E4	21 21	21 15-Mar-19 21 15-Mar-19	01-Mar-19 01-Mar-19	08-Apr-19	25-Mar-19 25-Mar-19	346 346	0% 0		-12	
	orks for Pier E5	33	33 29-Apr-19	06-Apr-19	08-Apr-19 08-Jun-19	20-May-19	340	0% 0		-12 -16	
	762. Piling platform installation -E5	4	4 29-Apr-19	06-Apr-19	03-May-19	10-Apr-19	24	0% 0		-16	
Pile E5		12	12 04-May-19	11-Apr-19	18-May-19	27-Apr-19	44	0/0 0		-16	
S2-P	W(Drive Casing & Grab to excavate the soil (40.4m length) -E5-P1	5	5 04-May-19	11-Apr-19	09-May-19	16-Apr-19	24	0% 0		-16	
	Wt Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 10-May-19	17-Apr-19	15-May-19	24-Apr-19	40	0% 0		-16	
	We Install steel cage and concreting -E5-P1	3	3 16-May-19	25-Apr-19	18-May-19	27-Apr-19	44	0% 0		-16	
Pile E5		15	15 10-May-19	17-Apr-19	28-May-19	08-May-19	39			-16	
	W(Drive Casing & Grab to excavate the soil (40.4m length) -E5-P2	8	8 10-May-19	17-Apr-19	20-May-19	29-Apr-19	24	0% 0		-16	
	Wt(Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting - Wt(Install steel cage and concreting -E5-P2	4	4 21-May-19 3 25-May-19	30-Apr-19 06-May-19	24-May-19 28-May-19	04-May-19 08-May-19	36	0% 0		-16 -16	
Pile E5		12	12 21-May-19	30-Apr-19	03-Jun-19	15-May-19	32	070 0		-16	
	Wt Drive Casing & Grab to excavate the soil (40.4m length) -E5-P3	8	8 21-May-19	30-Apr-19	29-May-19	09-May-19	24	0% 0		-16	
	W(Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 30-May-19	10-May-19	03-Jun-19	15-May-19	32	0% 0		-16	
Pile E5	-P4	8	8 30-May-19	10-May-19	08-Jun-19	20-May-19	24			-16	
	We Drive Casing & Grab to excavate the soil (40.4m length) -E5-P4	8	8 30-May-19	10-May-19	08-Jun-19	20-May-19	24	0% 0		-16	
	orks for Pier E7	57	57 15-Mar-19	01-Mar-19	27-May-19	11-May-19	51			-12	· · · · · · · · · · · · · · · · · · ·
	/70 Piling platform installation -E7	4	4 15-Mar-19	01-Mar-19	19-Mar-19	05-Mar-19	51	0% 0		-12	Piling plat
Pile E7		12	12 20-Mar-19	06-Mar-19	02-Apr-19	19-Mar-19	71			-12	
	W Drive Casing & Grab to excavate the soil (40.4m length) -E7-P1	5	5 20-Mar-19	06-Mar-19	25-Mar-19	11-Mar-19	51	0% 0		-12	D
	W/ Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting - W/ Install steel cage and concreting -E7-P1	4	4 26-Mar-19 3 30-Mar-19	12-Mar-19 16-Mar-19	29-Mar-19 02-Apr-19	15-Mar-19 19-Mar-19	67	0% 0 0% 0		-12	
Pile E7		15	15 26-Mar-19	12-Mar-19	12-Apr-19	28-Mar-19	66	0/0 0		-12	
	W Drive Casing & Grab to excavate the soil (40.4m length) -E7-P2	8	8 26-Mar-19	12-Mar-19	03-Apr-19	20-Mar-19	51	0% 0		-12	
	W Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 04-Apr-19	21-Mar-19	09-Apr-19	25-Mar-19	63	0% 0		-12	
S2-P	W/ Install steel cage and concreting -E7-P2	3	3 10-Apr-19	26-Mar-19	12-Apr-19	28-Mar-19	66	0% 0		-12	_
Pile E7		15	15 04-Apr-19	21-Mar-19	25-Apr-19	08-Apr-19	61			-12	
	W. Drive Casing & Grab to excavate the soil (40.4m length) -E7-P3	8	8 04-Apr-19	21-Mar-19	13-Apr-19	29-Mar-19	51	0% 0		-12	
	W Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 15-Apr-19	30-Mar-19	18-Apr-19	03-Apr-19	59	0% 0		-12	
S2-P	W. Install steel cage and concreting -E7-P3	3 15	3 23-Apr-19	04-Apr-19	25-Apr-19	08-Apr-19	61	0% 0		-12 -12	
	-r4 W. Drive Casing & Grab to excavate the soil (40.4m length) -E7-P4	8	15 15-Apr-19 8 15-Apr-19	30-Mar-19 30-Mar-19	06-May-19 26-Apr-19	17-Apr-19 09-Apr-19	56	0% 0		-12	
	 W Drive Casing & Grab to excavate the son (40.4111 length) -E/-F4 W Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting - 	4	4 27-Apr-19	10-Apr-19	02-May-19	13-Apr-19	55	0% 0		-12	
		3	3 03-May-19	15-Apr-19	06-May-19	17-Apr-19	56	0% 0		-12	
S2-P	W. Install steel cage and concreting -E7-P4		15 27-Apr-19	10-Apr-19	16-May-19	30-Apr-19	51			-12	
S2-P		15		10-Apr-19	07-May-19	18-Apr-19	51	0% 0		-12	
S2-P' S2-P' Pile E7 S2-P'		8	8 27-Apr-19			0.0	51	0% 0		-12	
S2-P S2-P Pile E7 S2-P S2-P		8 4	4 08-May-19	23-Apr-19	11-May-19	26-Apr-19	51				
S2-P S2-P Pile E7 S2-P S2-P S2-P S2-P	P5 W* Drive Casing & Grab to excavate the soil (40.4m length) -E7-P5 W* Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting W* Install steel cage and concreting -E7-P5	8 4 3	4 08-May-19 3 14-May-19	23-Apr-19 27-Apr-19	16-May-19	30-Apr-19	51	0% 0		-12	
S2-P' S2-P Pile E7 S2-P' S2-P' S2-P Pile E7	.ps Drive Casing & Grab to excavate the soil (40.4m length) -E7-P5 W/ Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting .p6	8 4 3 9	4 08-May-19 3 14-May-19 9 17-May-19	23-Apr-19 27-Apr-19 02-May-19	16-May-19 27-May-19	30-Apr-19 11-May-19	51 51	0% 0	-	-12 -12	
S2-P S2-P Pile E7 S2-P S2-P S2-P Pile E7 S2-P		8 4 3 9 5	4 08-May-19 3 14-May-19 9 17-May-19 5 17-May-19	23-Apr-19 27-Apr-19 02-May-19 02-May-19	16-May-19 27-May-19 22-May-19	30-Apr-19 11-May-19 07-May-19	51 51 51	0% 0 0% 0		-12 -12 -12	
S2-P S2-P Pile E7 S2-P S2-P S2-P Pile E7 S2-P S2-P		8 4 3 9 5 4	4 08-May-19 3 14-May-19 9 17-May-19 5 17-May-19 4 23-May-19	23-Apr-19 27-Apr-19 02-May-19 02-May-19 08-May-19	16-May-19 27-May-19 22-May-19 27-May-19	30-Apr-19 11-May-19 07-May-19 11-May-19	51 51 51 51	0% 0		-12 -12	
S2-P S2-P Pile E7 S2-P S2-P Pile E7 S2-P S2-P S2-P S2-P S2-P	P5 Orive Casing & Grab to excavate the soil (40.4m length) -E7-P5 Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting Wr Install steel cage and concreting -E7-P5 -6 WY Drive Casing & Grab to excavate the soil (40.4m length) -E7-P6 WY Drive Casing & Grab to excavate the soil (40.4m length) -E7-P6 WY Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting fthe Works-All Works within Portion V (CBL E&M Plantroom)	8 4 3 9 5 4 49	4 08-May-19 3 14-May-19 9 17-May-19 5 17-May-19 4 23-May-19 49 02-Apr-19	23-Apr-19 27-Apr-19 02-May-19 02-May-19 08-May-19 02-Apr-19	16-May-19 27-May-19 22-May-19 27-May-19 04-Jun-19	30-Apr-19 11-May-19 07-May-19 11-May-19 04-Jun-19	51 51 51 51 13	0% 0 0% 0		-12 -12 -12	
S2-P S2-P Pile E7 S2-P S2-P S2-P Pile E7 S2-P S2-P S2-P S2-P S2-P S2-P S2-P S2-P	P5 O W* Drive Casing & Grab to excavate the soil (40.4m length) -E7-P5 Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting W* Install steel cage and concreting -E7-P5 -6 W* Drive Casing & Grab to excavate the soil (40.4m length) -E7-P6 W* Drive Casing & Grab to excavate the soil (40.4m length) -E7-P6 W* Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting ft the Works-All Works within Portion V (CBL E&M Plantroom) m Works Original State St	8 4 3 9 5 4 49 49	4 08-May-19 3 14-May-19 9 17-May-19 5 17-May-19 4 23-May-19 49 02-Apr-19 49 02-Apr-19	23-Apr-19 27-Apr-19 02-May-19 02-May-19 08-May-19 02-Apr-19 02-Apr-19	16-May-19 27-May-19 22-May-19 27-May-19 04-Jun-19 04-Jun-19	30-Apr-19 11-May-19 07-May-19 11-May-19 04-Jun-19 04-Jun-19	51 51 51 13 13	0% 0 0% 0 0% 0		-12 -12 -12	
S2-P S2-P Pile E7 S2-P S2-P Pile E7 S2-P S2-P S2-P S2-P S2-P		8 4 3 9 5 4 49	4 08-May-19 3 14-May-19 9 17-May-19 5 17-May-19 4 23-May-19 49 02-Apr-19	23-Apr-19 27-Apr-19 02-May-19 02-May-19 08-May-19 02-Apr-19	16-May-19 27-May-19 22-May-19 27-May-19 04-Jun-19	30-Apr-19 11-May-19 07-May-19 11-May-19 04-Jun-19	51 51 51 51 13	0% 0 0% 0		-12 -12 -12	

Remaining Level of Effort		Remaining Work	•	 Milestone 	CRBC	Date	Revisio
Primary Baseline		Critical Remaining Work	·		CKBU	08-Feb-19	Monthly updated on 8 Feb 20
 ,			•	Summary	Three Month Rolling Programme		
Actual Work	\diamond	Baseline Milestone					

	April 2019			May2019	
24	31 07 14	21	28 05		19 26
	cage and concreting W2-P3 Pile W2 -P4				
	ing & Grab to excavate the s				l (Am cocket)
	all RCD and excavate the ro Install steel cage and concre			o lounding leve	i (4111 SOCKEL)
	Pile W2 -P5 Drive Casing & Grab to a	avaquata tha	coil (40.4m l	anath) W2 D5	
	Install RCD and ex				founding leve
	Install steel c		reting -W2-I e W2 -P6	25	
	Drive			rate the soil (40.	4m length) -V
				cavate the rock e and concreting	
	_		tan steer eag	e and concreting	 Testing
	Piling Works for	r Pier F4			 Sonic Test,
level (4n	n socket) - rig No.2 & air lift	ing -E4-P1			
ead level	to founding level (4m socke	et) - rig No.2	& air lifting	-E4-P6	
r rockhea 4-P3	d level to founding level (4m	n socket) - ri	g No.2 & air	lifting -E4-P3	
-15					
k under ro ng -E4-P4	ckhead level to founding level	vel (4m sock	et) - rig No.2	& air lifting -E	4-P4
ng -1:4-r -					
e rock un oncreting	der rockhead level to foundi	ing level (4m	socket) - rig	No.2 & air lifti	ng -E4-P5
oncreating	-04-15				
	the rock under rockhead lev concreting -E4-P2	vel to foundi	ng level (4m	socket) - rig No	o.2 & air lifting
cage and	Testing				
_	Sonic Test, inter	rface core an	d full core fo	r bored pile -E4	
			💻 Piling p	latform installa	tion -E5
					e E5 -P1
				Drive Casing & Install	RCD and exe
		_		💻 Ins	stall steel cage
			I		Drive Casing
		-		0	Install R
		-			Ins Ins
		-			
		-			Ins Ins
					Ins Ins
g platform	installation -E7			E	
	Pile E7 -P1	the soil (40.4	m length) -E	T-P1	
Drive	Pile E7 -P1 Casing & Grab to excavate t astall RCD and excavate the	rock under	ockhead lev	el to founding le	Pilin evel (4m sock
Drive	Pile E7 -P1 Casing & Grab to excavate t	rock under ncreting -E7	ockhead lev		Pilin evel (4m sock
Drive	Pile E7 -P1 Casing & Grab to excavate t stall RCD and excavate the Install steel cage and co Pile E7 -P. Drive Casing & Grab	e rock under ncreting -E7 2 to excavate t	rockhead lev P1 he soil (40.41	el to founding le n length) -E7-P	Pilin evel (4m sock
Drive	Pile E7 -P1 Casing & Grab to excavate t Install RCD and excavate the Install steel cage and coo Pile E7 -P Drive Casing & Grab	rock under ncreting -E7 2 to excavate t nd excavate t	rockhead lev P1 he soil (40.41	el to founding le n length) -E7-P r rockhead leve	Pilin evel (4m sock
Drive	Pile E7 -P1 Casing & Grab to excavate th Install RCD and excavate the Install steel cage and con Pile E7 -P. Drive Casing & Grab I Install RCD ar Install stee	e rock under ncreting -E7 2 to excavate t nd excavate t el cage and co Pile F	Pl Pl he soil (40.4) he rock unde oncreting -E7 7 -P3	el to founding le n length) -E7-P r rockhead leve l'P2	Ins D Plin Plin evel (4m sock 2 1 to founding
Drive	Pile E7 -P1 Casing & Grab to excavate t astall RCD and excavate th Install steel cage and co Pile E7 -P Drive Casing & Grab t Install RCD ar Install RCD ar Drive Casing	rock under : ncreting -E7 2 to excavate t nd excavate t el cage and c Pile F using & Grab stall RCD ar	ockhead leve P1 he soil (40.4 he rock unde pncreting -E7 7 -P3 to excavate the	el to founding le n length) -E7-P r rockhead leve '-P2 the soil (40.4m ne rock under ro	Ins D Plin Plin 2 l to founding length)-E7-P; ckchead level
Drive	Pile E7 -P1 Casing & Grab to excavate t astall RCD and excavate th Install steel cage and co Pile E7 -P Drive Casing & Grab t Install RCD ar Install RCD ar Drive Casing	rock under : ncreting -E7 2 to excavate t nd excavate t el cage and c Pile F using & Grab stall RCD ar	ockhead lew Pl he soil (40.4r he rock unde proceting -E7 7 -P3 to excavate th d excavate th steel cage a	el to founding la n length) -E7-P r rockhead leve '-P2 the soil (40.4m ne rock under ro nd concreting -l	Ins D Plin Plin 2 l to founding length)-E7-P; ckchead level
Drive	Pile E7 -P1 Casing & Grab to excavate t astall RCD and excavate th Install steel cage and co Pile E7 -P Drive Casing & Grab t Install RCD ar Install RCD ar Drive Casing	e rock under ncreting -E7 2 to excavate t ad excavate t el cage and co Pile F Issing & Grab stall RCD ar Instal	he soil (40.4) he soil (40.4) he rock unde pacreting -E7 7 -P3 to excavate the d excavate the steel cage a Pild ve Casing &	el to founding le n length) -E7-P r rockhead leve -P2 the soil (40.4m ne rock under roc and concreting -1 E F7 -P4 Grab to excavat	Pilin evel (4m sock 2 l to founding length) -E7-P; sockhead level E7-P3 e the soil (40.
Drive	Pile E7 -P1 Casing & Grab to excavate t astall RCD and excavate th Install steel cage and co Pile E7 -P Drive Casing & Grab t Install RCD ar Install RCD ar Drive Casing	e rock under ncreting -E7 2 to excavate t ad excavate t el cage and co Pile F Issing & Grab stall RCD ar Instal	ockhead lew P1 he soil (40.4r he rock unde ncreting -E7 7 -P3 to excavate ti d excavate ti d steel cage a Pilo re Casing & d Install R	el to founding le n length) -E7-P r rockhead leve -P2 the soil (40.4m re rock under ro nd concreting -1 e E7 -P4 Grab to excavat CD and excava	Ins D Pilin evel (4m sock 2 l to founding length) -E7-P Cockhead level E7-P3 e the soil (40) te the rock un
Drive	Pile E7 -P1 Casing & Grab to excavate t astall RCD and excavate th Install steel cage and co Pile E7 -P Drive Casing & Grab t Install RCD ar Install RCD ar Drive Casing	e rock under ncreting -E7 2 to excavate t ad excavate t el cage and co Pile F Issing & Grab stall RCD ar Instal	eckhead leve P1 he soil (40.4the rock unde bacreting -E7 7 -P3 to excavate the steel cage a Pilt e Casing & Install R	n length) -E7-P r rockhead leve -P2 the soil (40.4m e rock under rc nd concreting -1 E7 -P4 Grab to excavat CD and excava all steel cage at - Piel F	Ins Pilin evel (4m sock 2 l to founding length) -E7-P kckhead level E7-P3 e the soil (40, ie the rock und d concreting 57-P5
Drive	Pile E7 -P1 Casing & Grab to excavate t astall RCD and excavate th Install steel cage and co Pile E7 -P Drive Casing & Grab t Install RCD ar Install RCD ar Drive Casing	e rock under ncreting -E7 2 to excavate t ad excavate t el cage and co Pile F Issing & Grab stall RCD ar Instal	eckhead leve P1 he soil (40.4the rock unde bacreting -E7 7 -P3 to excavate the steel cage a Pilt e Casing & Install R	n length) -E7-P r rockhead leve -P2 the soil (40.4m he rock under rc nd concreting -I E7 -P4 Grab to excavat CD and excava all steel cage at Pile F rive Casing & C	Ins D Pilin 2 l to founding l to founding it to found it to found
Drive	Pile E7 -P1 Casing & Grab to excavate t astall RCD and excavate th Install steel cage and co Pile E7 -P Drive Casing & Grab t Install RCD ar Install RCD ar Drive Casing	e rock under ncreting -E7 2 to excavate t ad excavate t el cage and co Pile F Issing & Grab stall RCD ar Instal	eckhead leve P1 he soil (40.4the rock unde bacreting -E7 7 -P3 to excavate the steel cage a Pilt e Casing & Install R	el to founding le n length) -E7-P r rockhead leve -P2 the soil (40.4m he soil (40.4m d concreting -1 e E7 -P4 Grab to excavat CD and excava all steel cage ar Pile F rive Casing & C = Install RCD	evel (4m sock Pilini evel (4m sock 2 l to founding to founding r-P3 e the soil (40, te the rock un d concreting r-P5 irab to excava and excavate stated cage at
Drive	Pile E7 -P1 Casing & Grab to excavate t astall RCD and excavate th Install steel cage and co Pile E7 -P Drive Casing & Grab t Install RCD ar Install RCD ar Drive Casing	e rock under ncreting -E7 2 to excavate t ad excavate t el cage and co Pile F Issing & Grab stall RCD ar Instal	eckhead leve P1 he soil (40.4the rock unde bacreting -E7 7 -P3 to excavate the steel cage a Pilt e Casing & Install R	el to founding le n length) -E7-P r rockhead leve -P2 the soil (40.4m he soil (40.4m d concreting -1 e E7 -P4 Grab to excavat CD and excava all steel cage ar Pile F rive Casing & C = Install RCD	evel (4m sock Pilin evel (4m sock 2 d to founding to f
Drive	Pile E7 -P1 Casing & Grab to excavate t astall RCD and excavate th Install steel cage and co Pile E7 -P Drive Casing & Grab t Install RCD ar Install RCD ar Drive Casing	e rock under ncreting -E7 2 to excavate t ad excavate t el cage and co Pile F Issing & Grab stall RCD ar Instal	eckhead leve P1 he soil (40.4the rock unde bacreting -E7 7 -P3 to excavate the steel cage a Pilt e Casing & Install R	el to founding le n length) -E7-P r rockhead leve -P2 the soil (40.4m he soil (40.4m d concreting -1 e E7 -P4 Grab to excavat CD and excava all steel cage ar Pile F rive Casing & C = Install RCD	evel (4m sock Pilini evel (4m sock 2 l to founding to founding r-P3 e the soil (40, te the rock un d concreting r-P5 irab to excava and excavate stated cage at
Drive	Pile E7 -P1 Casing & Grab to excavate t astall RCD and excavate th Install steel cage and co Pile E7 -P Drive Casing & Grab t Install RCD ar Install RCD ar Drive Casing	e rock under ncreting -E7 2 to excavate t ad excavate t el cage and co Pile F Issing & Grab stall RCD ar Instal	eckhead leve P1 he soil (40.4the rock unde bacreting -E7 7 -P3 to excavate the steel cage a Pilt e Casing & Install R	el to founding le n length) -E7-P r rockhead leve -P2 the soil (40.4m he soil (40.4m d concreting -1 e E7 -P4 Grab to excavat CD and excava all steel cage ar Pile F rive Casing & C = Install RCD	Ins Pilin Pilin Pilin evel (4m sock 2 l to founding l to founding length)-E7-P7 sckhead level E7-P3 the soil (40, te the rock und d concreting 37-P5 Tab to exceave and excaveate a steel cage an Pilin
Drive	Pile E7 -P1 Casing & Grab to excavate t astall RCD and excavate th Install steel cage and co Pile E7 -P Drive Casing & Grab t Install RCD ar Install RCD ar Drive Casing	e rock under nereting -E7. 2 to excavate t de excavate t el cage and co Pile t sising & Grab stall RCD ar Instal	nockhead lewi Pl he soil (40.4) he rock unde porceting -E7 77-P3 to excavate ti d exca	el to founding le n length) -E7-P r rockhead leve -P2 the soil (40.4m he soil (40.4m he cock under rc d concreting -1 e E7 -P4 Grab to excavat CD and excavat all steel cage ar Pile F rive Casing & C Install RCD	Ins Pilin Pilin Pilin evel (4m sock 2 l to founding l to founding length)-E7-P7 sckhead level E7-P3 the soil (40, te the rock und d concreting 37-P5 Tab to exceave and excaveate a steel cage an Pilin
Drive	Pile E7 -P1 Casing & Grab to excavate t astall RCD and excavate th Install steel cage and co Pile E7 -P Drive Casing & Grab t Install RCD ar Install RCD ar Drive Casing	e rock under nereting -E7. 2 to excavate t de excavate t el cage and co Pile t sising & Grab stall RCD ar Instal	nockhead lewi Pl he soil (40.4) he rock unde porceting -E7 77-P3 to excavate ti d exca	el to founding le n length) -E7-P r rockhead leve -P2 the soil (40.4m he soil (40.4m d concreting -1 e E7 -P4 Grab to excavat CD and excava all steel cage ar Pile F rive Casing & C = Install RCD	Ins Pilin Pilin Pilin evel (4m sock 2 l to founding l to founding length)-E7-P7 sckhead level E7-P3 the soil (40, te the rock und d concreting 37-P5 Tab to exceave and excaveate a steel cage an Pilin
Drive	Pile E7 -P1 Casing & Grab to excavate t astall RCD and excavate th Install steel cage and co Pile E7 -P Drive Casing & Grab t Install RCD ar Install RCD ar Drive Casing	e rock under nereting -E7. 2 to excavate t de excavate t el cage and co Pile t sising & Grab stall RCD ar Instal	nockhead lewi Pl he soil (40.4) he rock unde porceting -E7 77-P3 to excavate ti d exca	el to founding le n length) -E7-P r rockhead leve -P2 the soil (40.4m he soil (40.4m he cock under rc d concreting -1 e E7 -P4 Grab to excavat CD and excavat all steel cage ar Pile F rive Casing & C Install RCD	Ins Pilin Pilin Pilin evel (4m sock 2 l to founding l to founding length)-E7-P7 sckhead level E7-P3 the soil (40, te the rock und d concreting 37-P5 Tab to exceave and excaveate a steel cage an Pilin
Drive	Pile E7 -P1 Casing & Grab to excavate t astall RCD and excavate th Install steel cage and co Pile E7 -P Drive Casing & Grab t Install RCD ar Install RCD ar Drive Casing	e rock under nereting -E7. 2 to excavate t de excavate t el cage and co Pile t sising & Grab stall RCD ar Instal	nockhead lewi Pl he soil (40.4) he rock unde porceting -E7 77-P3 to excavate ti d exca	el to founding le n length) -E7-P r rockhead leve -P2 the soil (40.4m he soil (40.4m he cock under rc d concreting -1 e E7 -P4 Grab to excavat CD and excavat all steel cage ar Pile F rive Casing & C Install RCD	Ins Pilin Pilin Pilin evel (4m sock 2 l to founding l to founding length)-E7-P7 sckhead level E7-P3 the soil (40, te the rock und d concreting 37-P5 Tab to exceave and excaveate a steel cage an Pilin
Drive	Pile E7 -P1 Casing & Grab to excavate t astall RCD and excavate th Install steel cage and co Pile E7 -P Drive Casing & Grab t Install RCD ar Install RCD ar Drive Casing	e rock under nereting -E7. 2 to excavate t de excavate t el cage and co Pile t sising & Grab stall RCD ar Instal	nockhead lewi Pl he soil (40.4) he rock unde porceting -E7 77-P3 to excavate ti d exca	el to founding le n length) -E7-P r rockhead leve -P2 the soil (40.4m he soil (40.4m he rock under rc al concreting -1 e E7 -P4 Grab to excavat CD and excavat all steel cage ar Pile F rive Casing & C Install RCD	Ins Pilin Pilin Pilin evel (4m sock 2 l to founding l to founding length)-E7-P7 sckhead level E7-P3 the soil (40, te the rock und d concreting 37-P5 Tab to exceave and excaveate a steel cage an Pilin
Drive	Pile E7 -P1 Casing & Grab to excavate t astall RCD and excavate th Install steel cage and co Pile E7 -P Drive Casing & Grab t Install RCD ar Install RCD ar Drive Casing	e rock under nereting -E7. 2 to excavate t de excavate t el cage and co Pile t sising & Grab stall RCD ar Instal	nockhead lewi Pl he soil (40.4) he rock unde porceting -E7 77-P3 to excavate ti d exca	el to founding le n length) -E7-P r rockhead leve -P2 the soil (40.4m he soil (40.4m he rock under rc al concreting -1 e E7 -P4 Grab to excavat CD and excavat all steel cage ar Pile F rive Casing & C Install RCD	Ins Pilin Pilin Pilin evel (4m sock 2 l to founding l to founding length)-E7-P7 sckhead level E7-P3 the soil (40, te the rock und d concreting 37-P5 Tab to exceave and excaveate a steel cage an Pilin
Drive	Pile E7 -P1 Casing & Grab to excavate t astall RCD and excavate th Install steel cage and co Pile E7 -P Drive Casing & Grab t Install RCD ar Install RCD ar Drive Casing	e rock under nereting -E7 2 to e scavate t de acavate t el cage and ce Pile t ssing & Grab stall RCD ar Instal	nockhead lewi Pl he soil (40.4) he rock unde porceting -E7 77-P3 to excavate ti d exca	el to founding le n length) -E7-P r rockhead leve -P2 the soil (40.4m he soil (40.4m he rock under rc al concreting -1 e E7 -P4 Grab to excavat CD and excavat all steel cage ar Pile F rive Casing & C Install RCD	Ins Pilin Pilin evel (4m sock 2 1 to founding 1 to founding 2 1 to founding 2 1 to founding 2 1 to founding 2 1 to founding 37 -P3 a the soil (40, te the rock und d concreting 37 -P3 a the scawate 1 steel cage and 1 steel cage and 9 Pile 1 steel cage and 1
	Pile E7 -P1 Casing & Grab to excavate t astall RCD and excavate th Install steel cage and co Pile E7 -P Drive Casing & Grab t Install RCD ar Install RCD ar Drive Casing	e rock under nereting -E7 2 to e scavate t de acavate t el cage and ce Pile t ssing & Grab stall RCD ar Instal	he soil (40.4) he soil (40.4) he rock unde porceting -E7 i7 -P3 to excavate ti d excav	el to founding le n length) -E7-P r rockhead leve -P2 the soil (40.4m the rock under rr e F7 -P4 Grab to excavat CD and excava all steel cage an Pile F rive Casing & C Install RCD Install CC	Ins Pilin Pilin evel (4m sock 2 1 to founding 1 to founding 2 1 to founding 2 1 to founding 2 1 to founding 2 1 to founding 37 -P3 a the soil (40, te the rock und d concreting 37 -P3 a the scawate 1 steel cage and 1 steel cage and 9 Pile 1 steel cage and 1
Drive	Pile E7 -P1 Casing & Grab to excavate t astall RCD and excavate th Install steel cage and co Pile E7 -P Drive Casing & Grab t Install RCD ar Install RCD ar Drive Casing	e rock under nereting -E7 2 to e scavate t de acavate t el cage and ce Pile t ssing & Grab stall RCD ar Instal	he soil (40.4) he soil (40.4) he rock unde porceting -E7 i7 -P3 to excavate ti d excav	el to founding le n length) -E7-P r rockhead leve -P2 the soil (40.4m the rock under rr e F7 -P4 Grab to excavat CD and excava all steel cage an Pile F rive Casing & C Install RCD Install CC	Ins Pilin Pilin evel (4m sock 2 1 to founding 1 to founding 2 1 to founding 2 1 to founding 2 1 to founding 2 1 to founding 37 -P3 a the soil (40, te the rock und d concreting 37 -P3 a the scawate 1 steel cage and 1 steel cage and 9 Pile 1 steel cage and 1



Contract 2

Z:\Jobs\2018\TCS00975 (EDO-04-2018)\600\EM&A Report Submission\Quarterly EM&A Summary Report\1st Quarter EM&A Summary Report - December 2018 to February 2019\R0151v4.docx

	Activity Name	iginal	Actual Duration	Remaining Start Float	Finish	Calendar	Total Float	Activity % Complete	Feb	Mar	2019
/2017/08-6 NE	E/2017/08 Three Months Rolling (data date 201903	ration 240	24	982 08-Feb-19 A	28-Nov-19		982	· ·	Feb	iviar	
	Project Key Dates	0	0	0			0				
NE/2017/08-6.1.1	• •	0	0	0			0				
NE/2017/08-6.1.2		0	0	0			0				
NE/2017/08-6.1.3	Sectional Completion Dates	0	0	0			0				
	Planned Completion	0	0	0			0				
	Design and Method Statement, Material Submissions	172	28	1312 08-Feb-19 A	30-Jul-19	NE/2017/08(7days)			•		
	Contractor's Design	36	0	89 12-Mar-19	16-Apr-19	NE/2017/08(7days)	89	001			
AD1030 AD1040	Alternative Designs - Prepare DDA Submission to Relevant Authorities Alternative Designs - Review and Acceptance of DDA (7D for PM and 21D for H)	8 28	0	89 12-Mar-19 89 20-Mar-19	19-Mar-19 16-Apr-19	NE/2017/08(7days) NE/2017/08(7days)	89 89			Alter	rnative Designs - Prepare DDA Submis
	Temporary Works Design	112	0		01-Jul-19	NE/2017/08(7days)				· · · · · · · · · · · · · · · · · · ·	
TW1010	ELS for Excavation of Pile Caps, Raft Footings & Pad Footings (with 5D for ICE	13	0	0 12-Mar-19	24-Mar-19	NE/2017/08(7days)	0			>	ELS for Excavation of Pile Caps, I
TW1050	Falsework & Formwork Design for Construction of Cycle Track Ramp (With 7D	35	0	233 28-May-19	01-Jul-19	NE/2017/08(7days)	233	0%			
NE/2017/08-6.2.3	for ICE Certified and 21D for PM acceptance) Method Statement for Major Construction Works	35	0	233 28-May-19	01-Jul-19	NE/2017/08(7days)	233				
MS1090	Method Statement for Construction of Cycle Track Ramp (With 7D for ICE	35	0	233 28-May-19*	01-Jul-19	NE/2017/08(7days)	233	0%			
	Certfied and 21D for PM acceptance)			,							
	General Submissions	168	24	121 13-Feb-19A	30-Jul-19	NE/2017/08(7days)	121	100%	Basian and C	ammont of Dovisod First	Logramma by GACL
GS1024 GS1030	Review and Comment of Revised First Programme by AACL Preparation & Submission of Detailed Programme (with 21D for PM acceptance)	14 50	14	13-Feb-19 A 0 09-Mar-19	26-Feb-19 A 27-Apr-19*	NE/2017/08(7days) NE/2017/08(7days)	0	100%	Review and C	Comment of Revised First F	
GS1030	Preparation & Submission of SQR for Env. Boreholes EBH7 & EBH8	70	0	121 22-May-19	30-Jul-19	NE/2017/08(7days)	121	0%			
GS1220	Submission of Traffic Management Contingency Plan (with 21D for PM and 21D	56	7	48 02-Mar-19A	26-Apr-19	NE/2017/08(7days)	48				
	for HD acceptance)	50	_	40 00 11 10 1	00 4 10			10.5%			
💼 GS1230	Submission of Comprehensive Construction Traffic Imapct Assessment Report (with 21D for PM and 21D for HyD acceptance)	56	7	48 02-Mar-19 A	26-Apr-19	NE/2017/08(7days)	48	12.5%			
🔲 GS1330	Submission of Contingency Plan to Deal with Flooding during Wet Season (with	35	0	18 09-Mar-19	12-Apr-19*	NE/2017/08(7days)	18	0%			
- 001410	21D for PM acceptance)	48	00	0 14 5-6 10 4	00 4== 10	NE(0017/00/7days)		47.000/			
GS1410 GS1420	Review and Acceptance of TTMS in TMLG Application and Acceptance of Road Work Advice	48	23 0	0 14-Feb-19A 0 17-Apr-19	02-Apr-19 26-Apr-19	NE/2017/08(7days) NE/2017/08(7days)	0	47.92% 0%			Review and Acce
GS1420	Submission of Interface Management Plan (MTRC, C1 to C4) (with 21D PM and	49	0	27 09-Mar-19	26-Apr-19	NE/2017/08(7days)	27				
	21D MTRC Acceptance)	-	-								
🔲 GS1460	Submission of Crisis Managment Plan (with 21D PM acceptance)	28	0	21 09-Mar-19	05-Apr-19	NE/2017/08(7days)	21	0%			Submission
NE/2017/08-6.2.5	Project Manager Acceptance of Sub-Contractors	108	17	1376 08-Feb-19 A	27-May-19	NE/2017/08(7days)	1376		Ŧ	·	
SC1100	Construction Video Film & Photographer	0	0		08-Feb-19 A	NE/2017/08(7days)		100%	 Construction Video Film & Photographer, 		
SC1150	Bored Piling Works	0	0		25-Feb-19 A	NE/2017/08(7days)		100%	Bored Piling We	Jrks,	
SC1170 SC1180	Excavation, Lateral Supports & Earthworks RC Structures for Elevated Deck, U-trough & Pad Footings	0	0	0	24-Mar-19* 27-May-19*	NE/2017/08(7days) NE/2017/08(7days)	0	0%			Excavation, Lateral Supports & I
E/2017/08-6.3		26	26	251 11-Feb-19 A	09-Mar-19	NE/2017/08(7days)		0%		9-Mar-19, NE/2017/0	08-6.3 NCE
NCE1110	Treesto be Transplanted ouside LOHAS Park Package 4	26	26	251 11-Feb-19 A	09-Mar-19	NE/2017/08(7days)		100%			ted ouside LOHAS Park Package 4
NCE1120	Unexpected Gas Main at Extent of Elevated Deck, U Trough	26	26	3 11-Feb-19 A	09-Mar-19	NE/2017/08(7days)	3			212	at Extent of Elevated Deck, U Troug
NE/2017/08-6.4 (Construction Works	230	14	76 21-Feb-19 A	28-Nov-19		76		▼		
NE/2017/08-6.4.1	Preliminaries	39	14	18 21-Feb-19 A	08-Apr-19	NE/2017/08(6days)	18				🗸 08-Ap
PREL1035	Installation of Utilities/ Ground Settlement Monitoring Points at MTRC's	6	6	21-Feb-19 A	27-Feb-19 A	NE/2017/08(6days)		100%	Installation of	of Utilities/ Ground Settleme	ent Monitoring Points at MTRC's Dev
PREL1037	Development Area Installation of Ground Settlement Monitoring Points at MTRC Development Phase	17	12	8 23-Feb-19 A	14-Mar-19	NE/2017/08(6days)	8	70.59%		Installation o	f Ground Settlement Monitoring Poin
	6 (Initial Reading on 14 Mar 2019)			0 20 1 00 1011		112/2017/00(00030)	Ū	10.0070			
PREL1120	Construction of Temporary Wheel Washing Facilities	6	0	0 18-Mar-19*	23-Mar-19	NE/2017/08(6days)	0	0%			Construction of Temporary Whee
PREL1125	Construction of Wheel Washing Bay	12	0	18 25-Mar-19	08-Apr-19	NE/2017/08(6days)	18	0%			Const
PREL1180	Removal of Exisitng Lighting Columns (by others)	18	0	5 09-Mar-19	29-Mar-19	NE/2017/08(6days)	5	0%			Removal of Exisitng Lig
	Construction Works of Portion I	0	0	0			0				
	2.1 U-trough at Cycle Track 2.2 Elevated Cycle Track	0	0	0			0				
- International Association and Associationa and Asso Associationa and Associationa a	2.3 Lift and Staircase	0	0	0			0				
NE/2017/08-6.4.3	Construction Works of Portion II	165	0	0 16-Mar-19	05-Oct-19	NE/2017/08(6days)	0				
NE/2017/08-6.4.3		20	0	0 21-May-19	13-Jun-19	NE/2017/08(6days)	0				
PORII.AB.1010	0 Pre-drilling Works for Alternative Bored Pile at Abutment 2A (8no,10D/no,6rigs for 1st cycle,2rigs for 2nd cycle)	20	0	0 21-May-19	13-Jun-19	NE/2017/08(6days)	0	0%			
	2.2 Elevated Deck	165	0	0 16-Mar-19	05-Oct-19	NE/2017/08(6days)	0				
PORII.ED.1010	0 Pre-drilling Works for Conforming Bored Pile (Elevated Deck) (1nos.,10D/no.,3rig on16/3.6rig for 8/5 for ED+UT)	50	0	0 16-Mar-19	20-May-19	NE/2017/08(6days)	0	0%			
	0 Lower GL(+5.0 to 4.5mPD)and BP Construction(ED)(1nos,21D/pile,4tm for	109	0	0 25-Mar-19	07-Aug-19	NE/2017/08(6days)	0	0%			
	ED+UT,1st on3/25,2nd on 9/4,3rd+4th on 15/4)	109	0	0 25-101-19	07-Aug-19	NE/2017/00(00ays)	0	0 /8			
	5 Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat	158	0	0 25-Mar-19	05-Oct-19	NE/2017/08(6days)	0	0%			
PORII.ED.1055	Construction Works of Portion III	180	9	0 27-Feb-19A	05-Oct-19	NE/2017/08(6days)	0				
NE/2017/08-6.4.4		180	9	0 27-Feb-19A 0 27-Feb-19A	05-Oct-19	NE/2017/08(6days)	0		×	Dec deller-	Works for Conforming Barad Die //
NE/2017/08-6.4.4	Construction of Elevated Deck and Abutment 2B	4.5			15-Mar-19	NE/2017/08(6days)	0	60% 0%		Pre-arilling	Works for Conforming Bored Pile (
NE/2017/08-6.4.4 NE/2017/08-6.4.4	0 Pre-drilling Works for Conforming Bored Pile (Abutment 2B) (3nos.,10D/no.,3rig	15 50	9		20-May-10	NE/2017/00/640/01					
NE/2017/08-6.4.4 NE/2017/08-6.4.4		15 50	9	0 16-Mar-19	20-May-19	NE/2017/08(6days)	Ŭ	070			
NE/2017/08-6.4.4	Pre-drilling Works for Conforming Bored Pile (Abutment 2B) (3nos.,10D/no.,3rig Pre-drilling Works for Conforming Bored Pile (Elevated Deck)(9nrs,10D/no,3rig on16/3,6rig for 8/5 for ED+UT) Lower GL(+5.0 to 4.5mPD)and BP Construction(ED+AB2B)(12nos,21D/pile,4tm				20-May-19 07-Aug-19	NE/2017/08(6days)	0	0%			
NE/2017/08-6.4.4	0 Pre-drilling Works for Conforming Bored Pile (Abutment 2B) (3nos.,10D/no.,3rig 5 Pre-drilling Works for Conforming Bored Pile (Elevated Deck)(9nrs,10D/no,3rig 5 on16/3,6rig for 8/5 for ED+UT) 0 Lower GL(+5.0 to 4.5mPD)and BP Construction(ED+AB2B)(12nos,21D/pile,4tm for ED+UT,1st on25/3,2nd on 9/4,3rd+4th on 15/4)	50 109	0	0 16-Mar-19 0 25-Mar-19	07-Aug-19	NE/2017/08(6days)	0	0%			
NE/2017/08-6.4.4 NE/2017/08-6.4.4 PORIII.ED1010 PORIII.ED1010 PORIII.ED1020 PORIII.ED1020	Pre-drilling Works for Conforming Bored Pile (Abutment 2B) (3nos.,10D/no.,3rig 5 Pre-drilling Works for Conforming Bored Pile (Elevated Deck)(9nrs,10D/no,3rig on16/3,6rig for 8/5 for ED+UT) Lower GL(+5.0 to 4.5mPD)and BP Construction(ED+AB2B)(12nos,21D/pile,4tm for ED+UT,1st on25/3,2nd on 9/4,3rd+4th on 15/4) Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat	50 109 158	0	0 16-Mar-19 0 25-Mar-19 0 25-Mar-19	07-Aug-19 05-Oct-19	NE/2017/08(6days)	0	0%			
NE/2017/08-6.4.4 NE/2017/08-6.4.4 PORIII.ED1010 PORIII.ED1010 PORIII.ED1020 PORIII.ED1020 NE/2017/08-6.4.4	Pre-drilling Works for Conforming Bored Pile (Abutment 2B) (3nos.,10D/no.,3rig Pre-drilling Works for Conforming Bored Pile (Elevated Deck)(9nrs,10D/no,3rig on16/3,6rig for 8/5 for ED+UT) Lower GL(+5.0 to 4.5mPD)and BP Construction(ED+AB2B)(12nos,21D/pile,4tm for ED+UT,1st on25/3,2rd on 9/4,3rd+4th on 15/4) Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat .2 Construction of U-trough Structure	50 109 158 165	0	0 16-Mar-19 0 25-Mar-19 0 25-Mar-19 0 16-Mar-19	07-Aug-19 05-Oct-19 05-Oct-19	NE/2017/08(6days) NE/2017/08(6days) NE/2017/08(6days)	0	0%			
NE/2017/08-6.4.4 NE/2017/08-6.4.4 PORIII.ED1010 PORIII.ED1010 PORIII.ED1020 PORIII.ED1020 NE/2017/08-6.4.4	Pre-drilling Works for Conforming Bored Pile (Abutment 2B) (3nos.,10D/no.,3rig 5 Pre-drilling Works for Conforming Bored Pile (Elevated Deck)(9nrs,10D/no,3rig on16/3,6rig for 8/5 for ED+UT) Lower GL(+5.0 to 4.5mPD)and BP Construction(ED+AB2B)(12nos,21D/pile,4tm for ED+UT,1st on25/3,2nd on 9/4,3rd+4th on 15/4) Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat	50 109 158	0	0 16-Mar-19 0 25-Mar-19 0 25-Mar-19 0 16-Mar-19	07-Aug-19 05-Oct-19	NE/2017/08(6days)	0	0%			

 Actual Level of Effort • Actual Work Remaining Work Critical Remaining Work



Contract No.: NE/2017/08 Cross Bay Link, Tseung Kwan O Road D9 and Associated Works Page 1 of 2



Date

		May			Jun
) 				
	8-6.2.1 Contractor's D	esign			
Relevant Authorities Iternative Designs - F	eview and Acceptance	of DDA (70	D for PM a	nd21D fo	r HyD Accep
tinge & Ded Eastings	(with ED for ICE portifi	ad and 7D	for DM As		
nings a rau rootings	(with 5D for ICE certifi	eu anu 7D			
) 				
				>	
Pre	paration & Submission	of Detailed	Programn	ne (with 2	1D for PM a
	hission of Traffic Manag				
Subr	hission of Comprehensi	ve Construe	ction Traffi	c Imapct A	Assessment F
ion of Contingency P	an to Deal with Floodin	g during W	et Season	(with 21[o for PM acc
f TTMS in TMLG					
-	cation and Acceptance of hission of Interface Man			C. C1 to C	4) (with 21D
	, , , , ,		` 		, ``
Managment Plan (wi	th 21D PM acceptance)			7 27-M	ay-19, NE/20
KS,					
				♦ RC S	tructures for
2017/08-6.4.1 Prelir Area	ninaries				
C Development Pha	se 6 (Initial Reading on	14 Mar 20 ⁻	19)		
) Facilities Wheel Washing Bay					
umns (by others)					
		r			
			Pre-drill	ing Works	s for Conforn
2B) (3nos.,1 <mark>0</mark> D/no.,3	rigs)				
			Pre-drill	ing Works	for Conforn
		Ĺ	Pre-drill	ing Works	s for Conforn
Revision		Chec	ked	Арр	roved
olling (Feb 2019	Ð)	ΗY		StL	

)	Activity Name	iginal	Actual	Remaining	Start	Finish	Calendar					2019		
		ration	Duration	Float				Float	Complete	Feb	Mar	Apr	May	J
PORIII.UT1055	5 Sheet Piling Works for Construction of Footing/Pile Cap along northern Footpath	158	0	0	25-Mar-19	05-Oct-19	NE/2017/08(6days)	0	0%		-			
NE/2017/08-6.4.5	Modification of Seawall (Portion II and III)	14	0	0	02-Apr-19	18-Apr-19	NE/2017/08(6days)	0				▼ 18-Apr-19, NE/20	017/08-6.4.5 Modification of Seawal (Portion II and	III)
SW1025	Installation of 2nd layer Temporary Concrete Block Wall for Weather Protection	14	0	0	02-Apr-19	18-Apr-19*	NE/2017/08(6days)	0	0%			Installation of 2nd	I layer Temporary Concrete Block Wall for Weather F	Protectio
NE/2017/08-6.4.6	Construction of the At-grade Noise Semi Enclosures	158	0	0	25-Mar-19	05-Oct-19	NE/2017/08(6days)	0			· · · · · · · · · · · · · · · · · · ·			
NSE1005	Sheet Piling/Open Excavation Works for Construction of Footing/Pile Cap along northern Footpath	158	0	0	25-Mar-19	05-Oct-19	NE/2017/08(6days)	0	0%		-			-
NE/2017/08-6.4.7	Tree Protection Works (Portion I, II and III)	88	0	161	04-May-19	17-Aug-19	NE/2017/08(6days)	161					V	
TP1000	Preparation Works for Tree Transplant	88	0	161	04-May-19	17-Aug-19	NE/2017/08(6days)	161	0%				► 	
NE/2017/08-6.4.8	Wan O Road	178	0	0	27-Apr-19	28-Nov-19		0						
🔲 WO1030	Implementation of TTA at FP for Construction of Environmental Borehole	5	0	0	27-Apr-19	03-May-19	NE/2017/08(6days)	0	0%				Implementation of TTA at FP for Construction	
🔲 WO1040	Construction of Environmental Borehole and Sampling (2nos, 10D/no. 2rigs)	14	0	0	04-May-19	21-May-19	NE/2017/08(6days)	0	0%				Construction	
WO1050	Chemical/Biological Testing for Environmental Borehole	191	0	0	22-May-19	28-Nov-19	NE/2017/08(7days)	0	0%					
WO1060	Utility Detection and Trial Pit at Footpath	7	0	0	04-May-19	11-May-19	NE/2017/08(6days)	0	0%				Utility Detection and Trial Pit a	it Footp
🛑 WO1070	Installation of utility/Ground Settlement monitoring Points at Footpath	26	0	0	14-May-19	13-Jun-19	NE/2017/08(6days)	0	0%				×	
🔲 WO1080	Erection of Chain Link Fence and Vehicular Gate at Footpath	20	0	0	14-May-19	05-Jun-19	NE/2017/08(6days)	0	0%				L=	_
WO1090	Implementation of TTA at FP/Carriageway	6	0	0	06-Jun-19	13-Jun-19	NE/2017/08(6days)	0	0%					

Actual Work Remaining Work Critical Remaining Work

 Actual Level of Effort Milestone • summary



Contract No.: NE/2017/08 Cross Bay Link, Tseung Kwan O Road D9 and Associated Works Page 2 of 2



Revision	Checked	Approved
olling (Feb 2019)	HY	StL





Appendix D

Monitoring Location (Air Quality, Noise and Water Quality)

CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Designated and Interim Alternative Air Quality and Noise Monitoring Location

AUES





		UL.	03/13		0/001
03/13	Checked	10	Approved	209506/EMA/W	u/001
01/13		JP	ST		
03/11	Scale	4.	20000 (17)	Status	Rev. C
Date		13	30000 (A3)	FINAL	U U




Appendix E


Graphical Plots of Monitoring Results



Air Quality – 1 Hour TSP




Air Quality - 24-Hour TSP







Construction Noise






Marine Water Quality – CC1 Mid-ebb












Marine Water Quality - CC2 Mid-ebb










AUES

Marine Water Quality - CC3 Mid-ebb












Marine Water Quality - CC4 Mid-ebb














Marine Water Quality – CC13 Mid-ebb












Marine Water Quality – SWI1 Mid-ebb












Marine Water Quality - CC1 Mid-Flood














Marine Water Quality - CC2 Mid-Flood












Marine Water Quality - CC3 Mid-Flood












Marine Water Quality – CC4 Mid-Flood












Marine Water Quality - CC13 Mid-Flood












Marine Water Quality - SWI1 Mid-Flood









Appendix F

Meteorological Information



The weather of December 2018

With the northeast monsoon over southern China weaker than normal for most of the time in the month, December 2018 was much warmer than usual in Hong Kong. The monthly mean temperature was 19.2 degrees, 1.3 degrees above the normal of 17.9 degrees and among the sixth highest on record for December. The mean minimum temperature was 17.6 degrees, 1.7 degrees above normal of 15.9 degrees and among the fourth highest on record for December. The month was also drier than usual with a total rainfall of 11.9 millimetres, only about 44 percent of the normal of 26.8 millimetres. The annual total rainfall of 2162.9 millimetres in 2018 was about 10 percent below the annual normal of 2398.5 millimetres.

The weather of January 2019

With relatively less cold air outbreaks from the north arriving at the south China coast in the month, January 2019 was much warmer than usual in Hong Kong. The monthly mean temperature of 18.1 degrees and monthly mean minimum temperature of 16.4 degrees were 1.8 degrees and 1.9 degrees above their corresponding normals and both were the third highest on record for January. The mean maximum temperature of 20.4 degrees was 1.8 degrees above the normal and the fifth highest on record for January. The month was also drier than usual with only 4.7 millimetres of rainfall recorded in the month, about one fifth of the normal of 24.7 millimetres for January.

The weather of February 2019

February 2019 was unseasonably warm in Hong Kong which was mainly attributed to weaker than normal northeast monsoon over the south China coast for most of the time in the month. The monthly mean temperature of 20.1 degrees, monthly mean minimum temperature of 18.4 degrees and monthly mean maximum temperature of 22.6 degrees were 3.3 degrees, 3.4 degrees and 3.7 degrees above their corresponding normals and all of them were the second highest on record for February. Together with the well above normal temperatures in December 2018 and January 2019, Hong Kong experienced the warmest winter on record from December 2018 to February 2019 with the winter mean temperature reaching 19.1 degrees, 2.1 degrees above the normal. Moreover, there were only 3 cold days this winter, the fewest on record. February 2019 was also wetter than usual. The monthly rainfall was 68.7 millimetres, about 26 percent above the normal of 54.4 millimetres in February. The accumulated rainfall recorded in the first two months of the year was 73.4 millimetres, a deficit of 7 percent compared to the normal of 78.9 millimetres for the same period.

*The detailed meterological data for each successive day can be referred to in the Monthly EM&A Reports (December 2018, January 2019, and February 2019).



Appendix G

Waste Flow Table



Contract 1

Monthly Summary Waste Flow Table for 2018 (year)

Name of Person completing the record: Kanny Cho (EO)

Project : Cross Bay Link, TKO, Main Bridge and Associated Works Actual Quantities of Inert C&D Materials Generated Monthly										Contract No.: NE/	2017/07
		Actual Quantit	ies of Inert C&l	D Materials Ger	nerated Monthly		Ac	tual Quantities	of C&D Wastes	s Generated Mo	nthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 m ³)
Jan											
Feb											
Mar											
Apr											
May											
Jun											
Sub-total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Jul	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Aug	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.837
Sep	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.305
Oct	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.065	0.000	0.000	0.008
Nov	0.000	0.000	0.000	0.000	0.000	0.320	0.000	0.000	0.000	0.000	0.009
Dec	0.000	0.000	0.000	0.000	0.276	0.000	0.000	0.000	0.000	0.000	0.004
Total	0.000	0.000	0.000	0.000	0.276	0.320	0.000	0.065	0.000	0.000	1.164

Note:

For non-inert portion of C&D material, assume the density of 1 m³ general refuse is equal to 200 kg. 1.

For inert portion of C&D material, assume 6 m³ per each full-filled dump truck. 2.

Monthly Summary Waste Flow Table for <u>2019</u> (year)

Name of Person completing the record: Calvin So (EO)

Project : Cross Bay Link, TKO, Main Bridge and Associated Works

Contract No.: NE/2017/07

	A	ctual Quantitie	es of Inert C&I	D Materials G	enerated Month	ıly	Actua	al Quantities of	of C&D Waste	es Generated N	Ionthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	$(in '000m^3)$	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 m ³)
Jan	0.845	0.000	0.000	0.000	0.845	0.000	0.000	0.023	0.000	0.000	0.077
Feb	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.032	0.000	0.000	0.036
Mar											
Apr											
May											
Jun											
Sub-total	0.845	0.000	0.000	0.000	0.845	0.000	0.000	0.055	0.000	0.000	0.113
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	0.845	0.000	0.000	0.000	0.845	0.000	0.000	0.055	0.000	0.000	0.113
Note:							9				

For non-inert portion of C&D material, assume the density of 1 m³ general refuse is equal to 200 kg.
 For inert portion of C&D material, assume 6 m³ per each full-filled dump truck.
 All values are round off to the third decimal places.



Contract 2

Actual Quantities of C&D Wastes Generated Monthly Actual Quantities of Inert C&D Materials Generated Monthly Hard Rock and Paper / **Total Quantity** Reused in the **Reused** in other Disposal as Plastics Other, e.g. Month Cardboard Chemical Waste Large Borken **Imported Fill** Metals Generated Contract Projects **Public Fill** (See note 3) general refuse Concrete Packaging [in '000kg] [**in '000m**³1 [in '000m³] [in '000m³] [in '000m³] [in '000kg] [in '000kg] [in '000kg] [in '000m³] [in '000m³] [in '000m³] Jan 0.358 0.000 0.358 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.357 0.022 0.000 0.000 0.000 0.022 0.000 0.000 0.000 0.000 0.000 0.728 Feb Mar Apr May June SUB-0.380 0.000 0.358 0.000 0.022 0.000 0.000 0.000 0.000 0.000 1.084 ΤΟΤΑΙ Jul Aug Sep Oct Nov Dec TOTAL 0.380 0.000 0.358 0.000 0.022 0.000 0.000 0.000 0.000 0.000 1.084

Monthly Summary Waste Flow Table for 2019 Year

Note: Conversion to 1000m³ for general refuse is weight in 1000kg multiply by 0.002 Conversion to 1000m³ for Inert C&D is weight in 1000kg multiply by 0.0005

Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material

Assume the loaded volume of a dump truck for internal inert waste transfer is 17.9 m³



Appendix H

Implementation Schedule for Environmental Mitigation Measures

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
Dust Impa	ect (Contraction Phase)					•
\$5.5.5.1	Regular watering under good site practice shall be adopted. In accordance with the "Control of Open Fugitive Dust Sources" (USEPA AP-42), watering once per hour on exposed worksites and haul road is recommended to achieve dust removal efficiency of 91.7%.	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	All construction sites	Contractor	Construction stage	 APCO (Cap. 311); and Air Pollution Control (Construction Dust) Regulation
\$5.5.3	 The following dust suppression measures shall also be incorporated by the Contractor to control the dust nuisance throughout the construction phase: Any excavated or stockpiled dusty material shall be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed shall be wetted with water and cleared from the surface of roads; A stockpile of dusty material shall not extend beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction site shall be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet shall be provided at every discernible or designated vehicle exit point. The area where vehicle washing facilities and the exit point shall be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction site that is within 30m of a vehicle entrance or exit shall be kept clear 	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	All construction sites	Contractor	Construction stage	 APCO (Cap. 311); and Air Pollution Control (Construction Dust) Regulation

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	 of dusty materials; Surfaces where any pneumatic or power driven drilling, cutting, polishing or other mechanical breaking operation takes place shall be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities shall be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting shall be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport shall be totally enclosed by impervious sheeting; Exposed earth shall be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies. 					
\$5.5.5.4	 For the barging facilities at the site compound, the following good site practice is required: All road surfaces within the barging facilities shall be paved. Vehicles should pass through designated wheel wash facilities. Continuous water spray shall be installed at the loading point. 	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	Site compound	Contractor	Construction stage	 APCO (Cap. 311); and Air Pollution Control (Construction Dust) Regulation
S5.5.5.5	An audit and monitoring programme during the construction phase should be implemented by the Contractor to ensure that the construction dust impacts are controlled to within the HKAQO. Detailed requirements for the audit and monitoring programmes are given separately in the EM&A manual.	Monitor the 1-Hour and 24-Hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period	Selected representative dust monitoring station (Drawing no. 209506/EMA/ AIR/001)	Contractor	Construction stage	 APCO (Cap. 311); and Air Pollution Control (Construction Dust) Regulation

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
S6.6.4.3	 Good site practice and noise management techniques: Only well-maintained plant shall be operated on-site and the plant shall be serviced regularly during the construction programme; Machines and plant (such as trucks, cranes) that are in intermittent use shall be shut down between work periods or throttled down to a minimum; Plant known to emit noise strongly in one direction, where possible, shall be orientated so that the noise is directed away from nearby NSRs; Silencers or mufflers on construction equipment shall be properly fitted and maintained during the construction works; Mobile plant shall be sited as far away from NSRs as possible and practicable; and Material stockpiles, site office and other structures shall be effectively utilised, where practicable, to screen noise from on-site construction activities. 	To minimize construction noise impact arising from the Project on the affected NSRs	All construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
S6.6.4.5-6	Use of quiet powered mechanical equipment and working methods	Reduce noise levels of plant items	All construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
S6.6.4.7	Install site hoarding at the site boundaries between noisy construction activities and NSRs	Reduce the construction noise levels at low-level zone of NSRs through partial screening	All construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
S6.6.4.8-11	Use of temporary or movable noise barriers and full enclosure for relatively fixed plant source	Screen the noisy plant items to be used at all construction sites	For plant items listed in Table 6.7 and Appendix 6.1 of the EIA report at all construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
	Implement a noise monitoring programme under the EM&A manual	Monitor the construction noise levels at the selected representative locations	Selected representative noise monitoring stations (Drawing no. 209506/EMA/NS/001 & 209506/EMA/NS/002)	Contractor	Construction stage	• Annex 5, TM-EIAO
\$6.7.3.1	Partial enclosures along Road D9 and application of low noise surfacing material along CBL and Road D9	To minimize road traffic noise impact arising from the CBL and Road D9 on the affected NSRs	CBL and Road D9 (Drawing no. 209506/EMA/NS/003) (Drawing no.	CEDD/ Contractor	During operational stage	• Annex 5, TM-EIAO



		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
Water Qua	ality Impact (Contraction Phase)					
\$8.6.4.3	 Marine Piling and Pile Excavation Works Marine piling and pile excavation works shall be undertaken in such a manner as to minimize re-suspension of sediments. Standard good practice measures shall be implemented, including the following requirements: All marine piling and pile excavation works shall be conducted within a floating single silt curtain. Mechanical closed grabs (with a size of5m3) shall be designed and maintained to avoid spillage and should seal tightly while being lifted. Barges shall have tight fitting seals to their bottom openings to prevent leakage of material. Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes. Loading of barges shall be controlled to prevent splashing of dredged material to the surrounding water. Barges shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation. Excess material shall be cleaned from the decks and exposed fittings of barges before the vessel is moved. Alequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action. All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash. The works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site. 	To control potential impacts from marine piling and pile excavation works	During marine piling and pile excavation works	Contractor	Construction stage	 TM-EIAO; and WPCO
S8.6.4.4	 Construction Site Runoff In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), construction phase mitigation measures, where appropriate, shall include the following: The design of efficient silt removal facilities shall be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The 	Control potential water quality impacts from construction site run-off	All construction sites	Contractor	Construction stage	TM-EIAO; andWPCO

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	 detailed design of the sand/silt traps shall be undertaken by the contractor prior to the commencement of construction; Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m3 shall be covered with tarpaulin or similar fabric during rainstorms. Measures shall be taken to prevent the washing away of construction materials, soil, silt or debris into any marine water bodies; All vehicles and plant shall be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities shall be provided at every construction site exit where practicable. Wash-water shall have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road shall be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains; Construction solid waste, debris and rubbish on site shall be collected, handled and disposed of properly to avoid water quality impacts; All fuel tanks and storage areas shall be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby; and Regular environmental audit on the construction site shall be carried out in order to prevent any malpractices. Notices shall be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the meander, wetlands and fish ponds. 					
S8.6.4.6	 Sewage from workforce Portable chemical toilets and sewage holding tanks shall be provided for handling the construction sewage generated by the workforce; A licensed contractor shall be employed to provide 	Control potential water quality impacts from sewage	All construction sites	Contractor	Construction stage	TM-EIAO; andWPCO

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.					
	Monitoring Implement a marine water quality monitoring programme under the EM&A on level of suspended solids (SS) / turbidity and dissolved oxygen (DO) shall be carried out.	Control potential water quality impacts from marine piling and pile excavation works	Selected monitoring stations (Drawing no. 209506/EMA/WQ/001)	Contractor	Construction station	TM-EIAO; andWPCO
\$8.7.3.2	Operational phase – Runoff from road surface Proper drainage systems with silt traps and oil interceptors shall be installed, maintained and cleaned at regular intervals.	Control potential water quality impacts from road surface runoff	CBL and Road D9	Contractor	Construction and operational stage	TM-EIAO; andWPCO
	nagement (Contraction Phase)	1	1	F	T	
\$9.5.2	 Good Site Practices Recommendations for good site practices: Nomination of an approved personnel to be responsible for the implementation of good site practices, arrangements for collection and effective deposal to an appropriate facility of all wastes generated at the site; Training of site personnel in proper waste management and chemical handling procedures; Provision of sufficient waste disposal points and regular collection for disposal; Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Centre; Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and Implementation of a recording system for the amount of wastes generated/recycled and disposal sites. 	Good site practices which ensure waste generated during construction phase is properly managed	All construction sites	Contractor	Construction stage	 Waste Disposal Ordinance (Cap. 54); ETWB TCW No. 19/2005

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
S9.5.4	 Waste Reduction Measures Recommendations for achieving waste reduction include: On-site reuse of any material excavated as far as practicable; Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of material and their proper disposal; Collection of aluminum cans and waste paper by individual collectors during construction should be encouraged. Separately labelled recycling bins should also be provided to segregate these wastes from other general refuse by the workforce; Recycling of any unused chemicals and those with remaining functional capacity as far as possible; Prevention of the potential damage or contamination to the construction materials though proper storage and good site practices; Planning and stocking of construction materials should be made carefully to minimize amount of waste generated avoid unnecessary generation of waste; and Training on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling should be provided to workers. 	To reduce amount of waste generated during construction phase	All construction sites	Contractor	Construction stage	 Waste Disposal Ordinance (Cap. 54); ETWB TCW No. 19/2005
\$9.5.5-6	 Storage, Collection and Transportation of Waste Recommendations for proper storage include: Waste such as soil should be handled and stored well to ensure secure containment; Stockpiling area should be provided with covers and water spraying system to prevent materials from being washed away and to reduce wind-blown litter; and Different locations should be designated to stockpile each material to enhance reuse. With respect to the collection and transportation of waste from the construction works, the following is recommended: Remove waste in a timely manner; Employ trucks with cover or enclosed containers for waste transportations; Obtain relevant waste disposal permits from the appropriate 	To reduce the environmental implications of improper storage	All construction sites	Contractor	Construction stage	 Waste Disposal Ordinance (Cap. 54); ETWB TCW No. 19/2005

		Objectives of the		Implementation		Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	 authorities; and Disposal of waste should be done at licensed waste disposal facilities. 	Main Concerns to Address				De Acmeveu	
\$9.5.8-11	 <u>C&D Materials</u> The following mitigation measures shall be implemented in handling the waste: Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement; Carry out on-site sorting; Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; Disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation; Standard formwork or pre-fabrication order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage; and The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites 	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	All construction sites	Contractor	Construction stage	 Waste Disposal Ordinance (Cap. 54); ETWB TCW No. 19/2005 ETWB TCW No. 06/2010 	
\$9.5.13	 should be considered for such segregation and storage. Excavated Marine Sediments During transportation and disposal of the excavated marine sediments, the following measures shall be taken to minimize potential environmental impacts: Bottom opening of barges should be fitted with tight fitting 	To minimize potential impacts on water quality	All construction sites where applicable	Contractor	Construction stage	• ETWBTC (Works) No. 34/2002	

		Objectives of the		Implementation		Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	 seals to prevent leakage of material. Excess material should be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved; Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation; Transport barges or vessels should be equipped with automatic self-monitoring devices as specified by the DEP; and Barges should not be filled to a level that would cause the overflow of materials or sediment-laden water during loading or transportation. 						
S9.5.14-17	For those processes which generate chemical waste, the Contractor shall identify any alternatives that generate reduced quantities or even no chemical waste, or less dangerous types of chemical waste.	To ensure proper management of chemical waste	All construction sites	Contractor	Construction stage	• Waste Disposal (Chemical Waste) (General) Regulation;	
	If chemical waste is produced at the construction site, the Contractor is required to register with EPD as chemical waste producers. Chemical waste shall be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows. Containers used for storage of chemical wastes shall: • Be suitable for the substance they are holding, resistant to					Code of Practice on the Packaging, Labelling and Storage of Chemical Waste	
	corrosion, maintained in a good condition, and securely closed;Have a capacity of less than 450 L unless the specification						
	 have been approved by EPD; and Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Regulations. The storage area for chemical wastes shall: 						
	• Be clearly labelled and used solely for the storage of chemical wastes;						
	 Be enclosed on at least 3 sides; Have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest; 						

		Objectives of the		Implementation		Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	 Have adequate ventilation; Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste, if necessary); and Be arranged so that incompatible materials are adequately separated. Disposal of chemical waste shall: Be via a licensed waste collector; and Be to a facility licensed to receive chemical waste, such as the CWTC which also offers a chemical waste collection service and can supply the necessary storage containers; or 	Main Concerns to Address				be Acmeved	
\$9.5.18	Be to a re-user of the waste, under approval from EPD. Sewage An adequate number of portable toilets shall be provided for the on-site construction workers. Any waste shall be transferred to a sewage treatment works by a licensed collector.	Proper handling of sewage from worker to avoid odour, pest and litter impacts	All construction sites	Contractor	Construction stage	• Waste Disposal Ordinance (Cap. 54)	
S9.5.19	<u>General Refuse</u> General refuse generated on-site shall be stored in enclosed bins or compaction units separately from construction and chemical wastes. Recycling bins shall also be provided to encourage recycling. A reputable waste collector shall be employed by the Contractor to remove general refuse from the site on a daily basis separately from the construction and chemical wastes. Burning of refuse on construction sites is prohibited by law.	Minimize production of general refuse and avoid odour, pest and litter impacts	All construction sites	Contractor	Construction stage	• Waste Disposal Ordinance (Cap. 54)	
S10.7.2.4	Good Site Practices – The integrity and effectiveness of all silt curtains shall be regularly inspected. Effluent monitoring should be incorporated to make sure that the discharged effluent from construction sites meets the relevant effluent discharge guidelines.	To minimize potential impacts on water quality and protect marine communities within Junk Bay	All construction sites	Contractor	Construction stage	TM-EIAO; andWPCO	
S10.7.2.5	Site runoff control – For works on land, standard site runoff control measures will be established and strictly enforced to ensure that discharge of contaminated or silt-laden runoff into marine waters is minimized.	To minimize potential impacts on water quality and protect marine communities within Junk Bay	All construction sites	Contractor	Construction stage	TM-EIAO; andWPCO	
S10.9.1.1	The marine water quality monitoring programme recommended in Chapter 8 of this EIA report and this EMIS would also serve to protect the marine communities inside Junk Bay.	To minimize potential impacts on water quality and protect marine	Selected monitoring stations (Drawing no. 209506/EMA/WQ/001)	Contractor	Construction stage	TM-EIAO; andWPCO	

		Objectives of the		Implementation		Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
		communities within Junk Bay					
S11.6.2.2	Good Site Practices: – The integrity and effectiveness of all silt curtains should be regularly inspected. Effluent monitoring shall be incorporated to make sure that the discharged effluent from construction sites meets the relevant effluent discharge guidelines.	To minimize potential impacts on water quality and protect fishery resources	All construction sites	Contractor	Construction stage	TM-EIAO; andWPCO	
\$11.6.2.3	Site runoff control - For works on land, standard site runoff control measures will be established and strictly enforced to ensure that discharge of contaminated or silt-laden runoff is minimized.	To minimize potential impacts on water quality and protect fishery resources	All construction sites	Contractor	Construction stage	TM-EIAO; andWPCO	
\$11.8.1.1	The marine water quality monitoring programme recommended in Chapter 8 of this EIA report and this EMIS would also serve to protect the fishery resources.	To minimize potential impacts on water quality and protect fishery resources	Selected monitoring stations (Drawing no. 209506/EMA/WQ/001)	Contractor	Construction stage	TM-EIAO; andWPCO	
Landscape	e and Visual			•	•		
\$13.8.1.2	 The following mitigation measures should be implemented in the construction stage CM1 – The construction area and contractor's temporary works areas should be minimized to avoid impacts on adjacent landscape. CM2 – Reduction of construction period to practical minimum. CM3 – Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where the soil material meets acceptable criteria and where practical. The Contract Specification shall include storage and reuse of topsoil as appropriate. CM4 – Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection stage). 	Minimize effects of landscape and visual impacts	Work site/during construction	Funded and implemented by CEDD			

		Objectives of the		Implementation		Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	 CM5 – Trees unavoidably affected by the works shall be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, if applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. CM6 – Advance screen planting to proposed roads and associated structures. CM7 – hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone). CM8 – Screening of construction works by hoardings/noise barriers around works area in visually unobtrusive colours, to screen Works. CM9 – Control night-time lighting and glare by hooding all lights. CM10 – Ensure no run-off into water body adjacent to the Project Area. CM11 – Avoidance of excessive height and bulk of buildings and structures 						
\$13.8.1.2	OM1 – Compensatory tree planting for all felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006.	Minimize effects of landscape and visual impacts	Within the site boundary of the proposed works	implemented by CEDD. Maintained	construction		
\$13.8.1.2	 The following mitigation measures should be implemented in the operational stage: OM2 – A continuous belt of screen planting along the roads. Planting of the belt of trees shall be carried out as advance works ahead of other site formation and building works. OM3 – Maximise soft landscape of the site, where space permits, roadside berms /slope treatment works should be created. OM4 – During detailed design, refine structure layout to create a planting strips along the roads to enhance greenery. OM5 – Use appropriate (visually unobtrusive and 	Minimize effects of landscape and visual impacts	CBL and Road D9/during construction and operation	by CEDD. Maintained	construction		

		Objectives of the	Location/ Timing	Implementation		Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address		Agent	Stage	and/or Standards to be Achieved	
	 non-reflective) building materials and colours, and aesthetic design in built structures. OM6 – Streetscape elements (e.g. paving, signage, street furniture, lighting etc.) shall be sensitively designed in a manner that responds to the local context, and minimizes potential negative landscape and visual impacts. Lighting units should be directional and minimize unnecessary light spill. OM7 – Avoidance of excessive height and bulk of buildings and structures 						
Landfill G							
S14.7.5	 Precautionary measures The following guidance has been extracted from the EPD's Landfill Gas Hazard Assessment Guidance Note Guidance to ensure a robust and comprehensive set of measures to protect workers are provided. During all works, safety procedures shall be implemented to minimize the risks of fires and explosions, asphyxiation of workers (especially in confined space) and toxicity effects resulting from contact with contaminated soils and groundwater. Safety officers who are specifically trained with regard to LFG and leachate related hazards and the appropriate actions to take in adverse circumstances shall be present on all worksites throughout the works. All personnel who work on site and all visitors to the site shall be made aware of the possibility of ignition of gas in the vicinity of the works, the possible presence of contaminated water and the need to avoid physical contact with it. Those staff who work in, or have responsibility for "at risk" areas, including all excavation workers, supervisors and engineers working within the consultation zone, shall receive appropriate training on working in areas susceptible to LFG hazards. Enhanced personal hygiene practices including washing thoroughly after working and eating only in "clean" areas shall be adopted where contact may have been made with any groundwater which is thought to be contaminated with 	Health and safety of the workers	Construction sites within 250m Consultation Zone (Drawing no. 209506/EMA/LFG/001)	Contractor	Construction stage	• Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)	

		Objectives of the		Implementation		Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures &	Location/ Timing	Agent	Stage	and/or Standards to	
		Main Concerns to Address		8		be Achieved	
EIA Ref	 Environmental Protection Measures/ Mitigation Measures leachate. Ground level construction plant shall be fitted with vertical exhausts at least 0.6m above ground level and with spark arrestors. During piping assembly or ducting construction, all valves/seals shall be closed immediately after installation. As construction progresses, all valves/seals should be closed as installed to prevent the migration of gases through the pipeline/conduit. All piping /ducting shall be capped at the end of each working day. Mobile offices, equipment stores, mess rooms etc. shall be located on an area which has been proven to be gas free (by survey with portable gas detectors) and ongoing monitoring shall be carried out to ensure that these areas remain gas free. Alternatively, such buildings shall be raised clear of the ground. If buildings are raised clear of the ground, the minimum, clear separation distance (as measured from the highest point on the ground surface to the underside of the lowest floor joist) shall be 500mm. However, in this case, it is highly recommended that all the site offices, equipment stores and mess rooms should be located outside the 250m Consultation Zone. Smoking and naked flames shall be prohibited within confined spaces. "No Smoking" and "No Naked Flame" notices in Chinese and English shall be posted prominently around the construction site. Safety notices shall be posted 		Location/ Timing	Agent	Stage		
	 warning of the potential hazards. Welding, flame-cutting or other hot works may only be carried out in confined spaces when controlled by a "permit to work" procedure, properly authorized by the Safety Office. The permit to work procedure shall set down clearly the requirements for continuous monitoring of methane, carbon dioxide and oxygen throughout the period during 						
	which the hot works are in progress. The procedure shall also require the presence of an appropriately qualified person who shall be responsible for reviewing the gas measurements as they are made, and who shall have executive responsibility for suspending the work in the event of						

		Objectives of the		Implementation		Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	 unacceptable or hazardous conditions. Only those workers who are appropriately trained and fully aware of the potentially hazardous conditions which may arise shall be permitted to carry out hot works in confined areas. During the construction works, adequate fire extinguishers and breathing apparatus sets shall be made available on site and appropriate training given in their use. 						
S14.7.6	 Landfill gas monitoring The following monitoring shall be undertaken when construction works are carried out in confined space within the 250m Consultation Zone: The works area shall be monitored for methane, carbon dioxide and oxygen using appropriately calibrated portable gas detection equipment. The monitoring requirements and procedures specified in Paragraphs 8.23 to 8.28 of EPD's Guidance Note shall be followed. The monitoring frequency and areas to be monitored shall be set down prior to commencement of the works. Depending on the results of the measurements, actions required will vary. As a minimum these shall encompass the actions specified in Table 14.6 of the EIA report. When portable monitoring equipment is used, the frequency and areas to be monitored should be set down prior to commencement of the works either by the Safety Officer or by an appropriately qualified person. All measurements shall be made with the monitoring tube located not more than 10mm from the surface. A standard form, detailing the location, time of monitoring and equipment used together with the gas concentrations measured, shall be used when undertaking manual monitoring to ensure that all relevant data are recorded. 	Health and safety of the workers	Confined space of construction sites within 250m Consultation Zone	Contractor	Construction stage	• Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)	
	the level specified in the Emergency Management in the following section, then evacuation shall be initiated.						
\$14.7.8-9	Emergency management In the event of the trigger levels specified in Table 14.6 of the EIA report being exceeded, a person, such as the Safety	Health and safety of the workers	Confined space of construction sites within 250m Consultation Zone	Contractor	Construction stage	Landfill Gas Hazard Assessment	

		Objectives of the		Implementation		Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	Officer, shall be nominated, with deputies, to be responsible for dealing with any emergency which may occur due to LFG.					Guidance Note (EPD/TR8/97)	
	In an emergency situation the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas.						
\$14.7.16	 Protection measures - Operational phase An assumed presence of landfill gas shall be adopted at all times by maintenance workers; all maintenance workers inspecting any manhole shall be fully trained in the issue of LFG hazard; any manhole which is large enough to permit to access to personnel shall be subject to entry safety procedure; Code of Practice on Safety and Health at Work in Confined Spaces shall be followed to ensures compliance with the Factories and Industrial Undertakings (Confined Spaces) Regulations of the Factories and Industrial Undertakings Ordinance; a strictly regulated "work permit procedure" shall be implemented and the relevant safety procedures must be rigidly followed; and Adequate communication with maintenance staff shall be maintained with respect to LFG. 	Health and safety of the workers	Utility maintenance areas within 250m Consultation Zone/during operational period	Utility companies	Operational stage	 Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97); and Code of Practice on Safety and Health at Work in Confined Space 	
S14.7.17	General recommended precautionary & protection measures – Operational phase LGF surveillance exercise shall be undertaken by the utility companies at the utility manholes/inspection chambers. The surveillance exercise shall be undertaken for the duration of the site occupancy, or until such time that EPD agree that surveillance is no longer required and this shall be based on all the available monitoring data for methane, carbon dioxide and oxygen.	Health and safety of the workers	Utility maintenance areas within 250m Consultation Zone/during operational period	Utility companies	Operational stage	 Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97); and Code of Practice on Safety and Health at Work in Confined Space 	