

JOB NO.: TCS00975/18

CEDD CONTRACT AGREEMENT NO. EDO/04/2018 -ENVIRONMENTAL TEAM FOR CROSS BAY LINK, TSEUNG KWAN O

QUARTERLY ENVIRONMENTAL MONITORING AND AUDIT (EM&A) SUMMARY REPORT

(MARCH TO MAY 2019)

PREPARED FOR CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT (CEDD)

Date **Reference No. Prepared By Certified By** 25 October 2019 TCS00975/18/600/R0201v3

Martin Li (Environmental Consultant) Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	2 July 2019	First Submission
2	16 September 2019	Amended against IEC's comments
3	25 October 2019	Amended against IEC's comments



Acuity Sustainability Consulting Limited – Nature & Technologies (HK) Limited Joint Venture



Our ref: ASCL-2018009

AECOM Asia Company Limited 8/F., Grand Central Plaza, Tower 2 138 Shatin Rural Committee Road Shatin, New Territories, Hong Kong

Attention: Mr. Conrad NG

29 November 2019

Dear Sir,

Contract No. NE/2017/07 & NE/2017/08 Cross Bay Link, Tseung Kwan O Quarterly EM&A Report for March to May 2019

I refer to the email of ET concerning the Quarterly EM&A Report for March to May 2019 (Version 3) with Ref. No. TCS00975/18/600/R0201v3. We have no adverse comment on it and verify the captioned according to section 1.9 of Environmental Permit with No. EP-459-2013.

Yours faithfully,

Li Wai Ming Kevin Independent Environmental Checker

cc. Mr. T.W. TAM (ETL) Mr. Wilson CHUNG (CEDD)



EXECUTIVE SUMMARY

- ES01 Civil Engineering and Development Department (hereafter referred as "CEDD") is the Project Proponent and the Permit Holder of the Project Cross Bay Link, Tseung Kwan O (hereinafter referred as "the Project") which is a Designated Project to be implemented under Environmental Permit number EP-459/2013 (hereinafter referred as "the EP-459/2013" or "the EP").
- ES02 AUES was awarded the CEDD Contract Agreement No. EDO/04/2018 Environmental Team for Cross Bay Link, Tseung Kwan O (hereinafter called "the Service Contract"). The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the Approved EM&A Manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Agreement No. CE 43/2008 (HY) Cross Bay Link, Tseung Kwan O - Investigation and other relevant statutory requirements.
- ES03 This is the 2^{nd} Quarterly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1^{st} *March 2019* to 31^{st} *May 2019* (hereinafter 'the Reporting Period').

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES04 Environmental monitoring activities under the EM&A program in this Reporting Period are summarized in the following table.

Issues	Enviro	Sessions	
Air Quality	1-Hour TSF	48	
Air Quality	24-Hr TSP		16
Construction Noise	Leq (30min) Daytime	14
Construction Noise	Leq (15min		12
Water Quality	Marine Wat	Marine Water Sampling ^(Note 1)	
	Contract 1	ET Regular Environmental Site Inspection	14
Increation (Audit		Joint site audit with Project Consultant and IEC	3
Inspection / Audit		ET Regular Environmental Site Inspection	14
	Contract 2	Joint site audit with Project Consultant and IEC	3

 Table ES-4
 Summary Environmental Monitoring Activities Undertaken in the Reporting Period

Note 1 Total sessions are counted by monitoring days

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES05 No air quality monitoring exceedance was recorded in this Reporting Period. No daytime construction noise monitoring exceedance was recorded while twelve (12) evening additional construction noise monitoring exceedances were recorded in this Reporting Period. For water quality monitoring, one (1) Action Level and two (2) Limit Level exceedances were recorded for Suspended Solids in the reporting period. NOEs were issued to notify EPD, AFCD, WSD, IEC, the Contractor and the Project Consultant. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Table ES-5	Summary Environmental Monitoring Parameter Exceedance in the Reporting
	Period

Environmental	Monitoring	Action	Limit	Event & Action	
Issues	Parameters	Level	Level	Investigation Results	Corrective Actions
Air Quality	1-Hour TSP	0	0		
Air Quality	24-Hr TSP	0	0		
Construction	Leq _{30min} Daytime	0	0		
Noise	Leq _{15min} Evening	0	12	Not project related	NA
Water Quality	DO	0	0		
(Marine Water)	Turbidity	0	0	Not project related	NA
(Marine Water)	SS	1	2	Not project related	NA

Note: NOE – *Notification of Exceedance*

ES06 For evening construction noise monitoring and marine quality monitoring exceedance recorded in the reporting period, investigations were conducted and it is concluded that the exceedances were unlikely caused by the Project. Nevertheless, the Contractor was reminded to strictly follow the requirement stipulated in the applied CNP during evening works and check the implementation of silt curtain regularly to ensure no seepage of muddy water into the marine water body.

ENVIRONMENTAL COMPLAINT

ES07 One (1) environmental complaint was recorded in this Reporting Period for the Project. The statistics of environmental complaint are summarized in the following table.

 Table ES-6
 Summary Environmental Complaint Records in the Reporting Period

Departing	Contract	Environn	Related with		
Reporting Period		Frequency	Cumulative	Complaint Nature	the Works Contract(s)
1 March 2019 –	1	1	1	Marine Water	Not Project Related
31 May 2019	2	0	0	NA	NA

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES08 No environmental summons or prosecutions was received in this Reporting Period for the Project. The statistics of environmental summons or prosecutions are summarized in the following tables.

Table ES-7 Summary Environmental Summons Records in the Reporting Period

Departing		Environn	Related with		
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature	the Works Contract(s)
1 March 2019 –	1	0	0	NA	NA
31 May 2019	2	0	0	NA	NA

Table ES-8 Summary Environmental Prosecutions Records in the Reporting Period

Departing		Environmental Prosecution Statistics			Related with
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature	the Works Contract(s)
1 March 2019 –	1	0	0	NA	NA
31 May 2019	2	0	0	NA	NA

SITE INSPECTION BY EXTERNAL PARTIES

ES09 No site inspection was undertaken b AFCD within the Reporting Period. EPD site inspection was undertaken on 20 March 2019, 25 & 29 April 2019, and 3, 8 & 9 May 2019.

Z:\Jobs\2018\TCS00975 (EDO-04-2018)\600\EM&A Report Submission\Quarterly EM&A Summary Report\2nd Quarter EM&A Summary Report - March to May 2019\R0201v3.docx ES



Table of Contents

	INTRODUCTION	3
	1.1 PROJECT BACKGROUND	3
	1.2 REPORT STRUCTURE	3
2.	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS AND SUBMISSION	N 4
	2.1 PROJECT ORGANIZATION	4
	2.2 CONSTRUCTION PROGRESS	4
	2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS	4
	3. SUMMARY OF ENVIRONMENTAL MONITORING PROGRAMMES AND	
	REQUIREMENTS	5
	3.1 GENERAL	5
	3.2 MONITORING PARAMETERS	5
	3.3 MONITORING LOCATIONS	5
	 3.4 MONITORING FREQUENCY AND PERIOD 3.5 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS 	6 7
4.	IMPACT MONITORING RESULT	9
	4.1 RESULTS OF AIR QUALITY MONITORING IN THE REPORTING MONTH	9
	 4.2 RESULTS OF CONSTRUCTION NOISE MONITORING 4.3 RESULTS OF WATER OUALITY MONITORING 	9 9
		-
5.	WASTE MANAGEMENT	12
	5.1 GENERAL WASTE MANAGEMENT	12
	5.1GENERAL WASTE MANAGEMENT5.2RECORDS OF WASTE QUANTITIES	
6.	5.2 RECORDS OF WASTE QUANTITIES SITE INSPECTION	12 12 13
6.	 5.2 RECORDS OF WASTE QUANTITIES SITE INSPECTION 6.1 REQUIREMENTS 	12 12 13 13
6.	5.2 RECORDS OF WASTE QUANTITIES SITE INSPECTION	12 12 13
6. 7.	 5.2 RECORDS OF WASTE QUANTITIES SITE INSPECTION 6.1 REQUIREMENTS 6.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH LANDFILL GAS MONITORING 	12 12 13 13 13 13
	 5.2 RECORDS OF WASTE QUANTITIES SITE INSPECTION 6.1 REQUIREMENTS 6.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH LANDFILL GAS MONITORING 7.1 GENERAL REQUIREMENT 	12 12 13 13 13 13 14
	 5.2 RECORDS OF WASTE QUANTITIES SITE INSPECTION 6.1 REQUIREMENTS 6.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH LANDFILL GAS MONITORING 7.1 GENERAL REQUIREMENT 7.2 LIMIT LEVELS AND EVENT AND ACTION PLAN 	12 12 13 13 13 13 14 14
	 5.2 RECORDS OF WASTE QUANTITIES SITE INSPECTION 6.1 REQUIREMENTS 6.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH LANDFILL GAS MONITORING 7.1 GENERAL REQUIREMENT 	12 12 13 13 13 13 14
	 5.2 RECORDS OF WASTE QUANTITIES SITE INSPECTION 6.1 REQUIREMENTS 6.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH LANDFILL GAS MONITORING 7.1 GENERAL REQUIREMENT 7.2 LIMIT LEVELS AND EVENT AND ACTION PLAN 7.3 LANDFILL GAS MONITORING ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE 	12 12 13 13 13 13 14 14 14 14 14 14 15
7.	 5.2 RECORDS OF WASTE QUANTITIES SITE INSPECTION 6.1 REQUIREMENTS 6.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH LANDFILL GAS MONITORING 7.1 GENERAL REQUIREMENT 7.2 LIMIT LEVELS AND EVENT AND ACTION PLAN 7.3 LANDFILL GAS MONITORING 	12 12 13 13 13 13 14 14 14
7.	 5.2 RECORDS OF WASTE QUANTITIES SITE INSPECTION 6.1 REQUIREMENTS 6.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH LANDFILL GAS MONITORING 7.1 GENERAL REQUIREMENT 7.2 LIMIT LEVELS AND EVENT AND ACTION PLAN 7.3 LANDFILL GAS MONITORING ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE 	12 12 13 13 13 13 14 14 14 14 14 14 15
7. 8.	 5.2 RECORDS OF WASTE QUANTITIES SITE INSPECTION 6.1 REQUIREMENTS 6.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH LANDFILL GAS MONITORING 7.1 GENERAL REQUIREMENT 7.2 LIMIT LEVELS AND EVENT AND ACTION PLAN 7.3 LANDFILL GAS MONITORING ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE 8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION 	12 12 13 13 13 13 14 14 14 14 14 14 15
7. 8. 9.	 5.2 RECORDS OF WASTE QUANTITIES SITE INSFECTION 6.1 REQUIREMENTS 6.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH LANDFILL GAS MONITORING 7.1 GENERAL REQUIREMENT 7.2 LIMIT LEVELS AND EVENT AND ACTION PLAN 7.3 LANDFILL GAS MONITORING ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE 8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION IMPLEMENTATION STATUS OF MITIGATION MEASURES 9.1 GENERAL REQUIREMENTS 	12 12 13 13 13 14 14 14 14 14 15 15 16
7. 8. 9.	 5.2 RECORDS OF WASTE QUANTITIES SITE INSPECTION 6.1 REQUIREMENTS 6.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH LANDFILL GAS MONITORING 7.1 GENERAL REQUIREMENT 7.2 LIMIT LEVELS AND EVENT AND ACTION PLAN 7.3 LANDFILL GAS MONITORING ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE 8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION IMPLEMENTATION STATUS OF MITIGATION MEASURES 	12 12 13 13 13 13 14 14 14 14 14 14 15 15 16



LIST OF TABLES

LIST OF TAB	LES
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	DESIGNATED AIR QUALITY MONITORING LOCATION RECOMMENDED IN EM&A MANUAL
TABLE 3-3	DESIGNATED CONSTRUCTION NOISE MONITORING LOCATION RECOMMENDED IN EM&A
	Manual
TABLE 3-4	INTERIM ALTERNATIVE LOCATION FOR AIR QUALITY AND NOISE MONITORING
TABLE 3-5	LOCATION OF WATER QUALITY MONITORING STATION
TABLE 3-6	ACTION AND LIMIT LEVELS FOR AIR QUALITY
TABLE 3-7	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 3-8	ACTION AND LIMIT LEVELS FOR WATER QUALITY
TABLE 4-1	SUMMARY OF AIR QUALITY IMPACT MONITORING RESULTS
TABLE 4-2	SUMMARY OF CONSTRUCTION NOISE IMPACT MONITORING RESULTS
TABLE 4-3	Result Summary of Depth Average (Surface & Middle Layer) of DO (mg/L)
TABLE 4-4	RESULT SUMMARY OF BOTTOM DEPTH OF DO (MG/L)
TABLE 4-5	RESULT SUMMARY OF DEPTH AVERAGE OF TURBIDITY (NTU)
TABLE 4-6	RESULT SUMMARY OF DEPTH AVERAGE OF SUSPENDED SOLID (MG/L)
TABLE 4-7	SUMMARY OF WATER QUALITY EXCEEDANCE
TABLE 5-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 5-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 6-1	SUMMARY OF SITE OBSERVATIONS OF CONTRACT 1
TABLE 6-2	SUMMARY OF SITE OBSERVATIONS OF CONTRACT 2
TABLE 7-1	ACTIONS IN THE EVENT OF LANDFILL GAS BEING DETECTED IN EXCAVATIONS
TABLE 8-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 8-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS

- TABLE 8-3
 STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
- TABLE 9-1
 ENVIRONMENTAL MITIGATION MEASURES IN THE REPORTING PERIOD

LIST OF APPENDICES

APPENDIX A	PROJECT LAYOUT PLAN

- APPENDIX B PROJECT ORGANIZATION CHART & CONTACT DETAILS OF KEY PERSONNEL
- APPENDIX C 3-MONTH ROLLING CONSTRUCTION PROGRAM
- APPENDIX D MONITORING LOCATION (AIR QUALITY, NOISE AND WATER QUALITY)
- APPENDIX E GRAPHICAL PLOTS OF MONITORING RESULTS
- APPENDIX F METEOROLOGICAL INFORMATION
- APPENDIX G WASTE FLOW TABLE
- APPENDIX H COMPLAINT SUMMARY
- APPENDIX I IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)



1. INTRODUCTION

1.1 **PROJECT BACKGROUND**

- 1.1.1 Civil Engineering and Development Department (hereafter referred as "CEDD") is the Project Proponent and the Permit Holder of the Project Cross Bay Link, Tseung Kwan O (hereinafter referred as "the Project") which is a Designated Project to be implemented under Environmental Permit number EP-459/2013 (hereinafter referred as "the EP-459/2013" or "the EP").
- 1.1.2 AUES was awarded the CEDD Contract Agreement No. EDO/04/2018 Environmental Team for Cross Bay Link, Tseung Kwan O (hereinafter called "the Service Contract"). The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the Approved EM&A Manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Agreement No. CE 43/2008 (HY) Cross Bay Link, Tseung Kwan O Investigation and other relevant statutory requirements.
- 1.1.3 As part of the EM&A programme, baseline monitoring shall be undertaken before the Project construction work commencement to determine the ambient environmental condition. The baseline air quality, background noise and water quality monitoring has been carried out between **21**st September 2018 and 13th November 2018 at the designated and interim locations. The baseline monitoring report under the EP-459/2013 has been compiled by the ET and verified by Independent Environmental Checker (hereinafter the "IEC") prior submitted to EPD on 19th November 2018 for endorsement.
- 1.1.4 This is the 2^{nd} Quarterly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1^{st} *March 2019* to 31^{st} *May 2019* (hereinafter 'the Reporting Period').

1.2 REPORT STRUCTURE

1.2.1 The Environmental Monitoring and Audit (EM&A) Monthly Report is structured into the following sections:-

Section 1	Introduction
Section 2	Project Organization and Construction Progress
Section 3	Summary of Impact Monitoring Requirements
Section 4	Impact Monitoring Results
Section 5	Waste Management
Section 6	Site Inspections
Section 7	Landfill Gas Monitoring
Section 8	Environmental Complaints and Non-Compliance
Section 9	Implementation Status of Mitigation Measures
Section 10	Conclusions and Recommendations



2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS AND SUBMISSION

2.1 **PROJECT ORGANIZATION**

2.1.1 The project organization is shown in *Appendix B*. The responsibilities of respective parties can be referred to Monthly Report.

2.2 CONSTRUCTION PROGRESS

2.2.1 3-month rolling construction program of each Works Contract is enclosed in *Appendix C*; and the major construction activities undertaken in the Reporting Period is presented in below sub-sections.

Contract 1 (Contract No. NE/2017/07)

- 2.2.2 The major construction activities of Contract 1 undertaken in this Reporting Period are:-
 - Pre-drilling works at Portion II
 - Piling works at Portion II
 - Concrete Work at Portion V & Portion II
 - Structure Steelwork at Portion V
 - Metal work at Works Area A

Contract 2 (Contract No. NE/2017/08)

- 2.2.3 The major construction activities of Contract 2 undertaken in this Reporting Period are:-
 - UU Detection Work at Portion III and VI
 - Trial Pit and Pre-drill Work at Portion VI
 - Bored Pile Work at Portion IV & VI
 - Sheet Pile Work at Portion VI
 - Excavation Work at Portion VI
 - Wheel Washing Facilities Construction at Portion VI

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.3.1 All the documents required under Environmental Permit No. EP-459/2013 were submitted within the required timeframe. The details can be referred to the Monthly Report.
- 2.3.2 Upon completed baseline monitoring, a Baseline Monitoring Report was verified by IEC on 19 November 2018 and submitted to EPD on that day for endorsement.
- 2.3.3 The notification of Project dedicated web site to EPD was made on 9 January 2019 (http://www.envcbltko.hk/).



3. SUMMARY OF ENVIRONMENTAL MONITORING PROGRAMMES AND REQUIREMENTS

3.1 GENERAL

3.1.1 The Environmental Monitoring and Audit Programmes and requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project. A summary of EM&A programmes and requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

3.2.1 Monitoring parameters of air quality, noise and water quality are summarized in *Table 3-1*.

Environmental Issue	Parameters
Air Quality	 1-hour TSP by Real-Time Portable Dust Meter; and 24-hour TSP by High Volume Air Sampler
Noise	 Leq (30min) in six consecutive Leq(5 min) between 07:00-19:00 on normal weekdays Supplementary information for data auditing, statistical results such as L₁₀ and L₉₀ shall also be obtained for reference.
Water Quality	 In-situ measurement – Dissolved Oxygen (DO) concentration (mg/L) & saturation (%), pH, Salinity (mg/L), Temperature (°C) and Turbidity (NTU); and Laboratory analysis – SS (mg/L)

Table 3-1 Summary of EM&A Requirements

3.3 MONITORING LOCATIONS

Air Quality and Construction Noise

3.3.1 According to the Approved EM&A Manual Section 5.4 and Section 6.3, three (3) representative air sensitive receivers (ASR) and four (4) representative noise sensitive receivers were designated as monitoring stations. The designated air quality and noise monitoring locations are listed in *Table 3-2* and *Table 3-3*, and illustrated in *Appendix D*.

Table 3-2 Designated Air Quality Monitoring Location recommended in EM&A Manual

ID	Location in the EM&A Manual	Currently Situation
AM1	Tung Wah Group of Hospitals Aided Primary School & Secondary School	Not yet construct
AM2	Lohas Park Stage 2 (Planned Development in Area 86)	Under Construction
AM3	Lohas Park Stage 3 (Planned Development in Area 86)	Under Construction

Table 3-3 Designated Construction Noise Monitoring Location recommended by EM&A Manual

ID	Location	Currently Situation
CNMS-1	Lohas Park Stage 1(Planned Development in Area 86, Package 5) (Southeast facade)	Under Construction
CNMS-2	Lohas Park Stage 1 (Planned Development in Area 86, Package 6) (Southeast facade)	Under Construction
CNMS-3	Lohas Park Stage 3 (Planned Development in Area 86,Package 11) (West facade)	Under Construction
CNMS-4	Tung Wah Group of Hospitals Aided Primary School & Secondary School (Southwest facade)	Not yet construct

3.3.2 As observed and confirmed by ET and IEC during the joint site visit on 29th August 2018, the designated air quality and noise monitoring locations are under construction or yet to construct. It is considered that these designated locations are not appropriate to perform air quality and noise monitoring. In this regard, alternative locations were proposed as interim arrangement to carry out air quality and noise monitoring before occupation of the designated monitoring location. A letter enclosed with the alternative location proposal and IEC verification (Our Ref:

TCS00975/18/300/L0038) was sent to EPD on 19th October 2018 and the proposal was agreed by EPD. Therefore, air quality and construction noise impact monitoring would be performed at the agreed alternative locations until the designated sensitive receivers occupied and granted the premises.

3.3.3 The agreed alternative monitoring location for impact air quality and noise monitoring are summarized in Table 3-4 and illustrated in *Appendix D*.

Table 3-4	Interim alternative location for air quality and noise monitoring
-----------	---

Location ID	Monitoring Parameter	Location
AM4	1-Hour TSP Air Quality	Podium of Lohas Park Phase 2A (Le Prestige)
AM5	24-Hour TSP Air Quality	Boundary of Site Office near Junction of Wan Po Road and Wan O Road
CNMS-5	Noise (L _{eq} , L ₁₀ & L ₉₀)	Podium of Lohas Park Phase 2A (Le Prestige)

Remark: Since 24-Hour TSP Air Quality monitoring is not granted at AM4 Lohas Park Phase 2A, the 24-Hour TSP monitoring was therefore proposed at AM5 which is located at the boundary of the project site office.

Water Quality

3.3.4 According to Table 7.1 of the approved EM&A Manual Section 7.4, two Control Stations (C3 & C4), six (6) sensitive receivers (CC1, CC2, CC3, CC4, CC13 & SWI1) and one (1) Gradient station (I1) are recommended to perform water quality monitoring. Details and coordinate of these water quality monitoring stations are described in *Table 3-5* and the locations is shown in *Appendix D*.

Table 3-5	Location of Water Quality Monitoring Station
-----------	--

Station	Coord	linates	Description
Station	Easting	Northing	Description
CC1	843201	816416	Sensitive Receiver – Coral Sites at Chiu Keng Wan
CC2	844076	817091	Sensitive Receiver – Coral Sites at Junk Bay
CC3	844606	817941	Sensitive Receiver – Coral Sites at Junk Island
CC4	845444	815595	Sensitive Receiver – Coral Sites at Fat Tong Chau West
CC13	844200	817495	Sensitive Receiver – Coral Sites at Junk Bay near Chiu Keng Wan
SWI1	845512	817442	Sensitive Receiver – Tseung Kwan O Salt Water Intake
C3	843821	816211	Control Station (Ebb Tide) – within Junk Bay
C4	844621	815770	Control Station (Flood Tide) – within Junk Bay
I1	844602	817675	Gradient Station – in between Lam Tin Tunnel (LTT) and CBL

3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 To according with the approved *EM&A Manual*, impact monitoring requirements are presented as follows.

Air Quality Monitoring

- 3.4.2 Air quality impact monitoring frequency is as follows:
 - Once every 6 days of 24-hour TSP and 3 times of 1-hour TSP monitoring; during course of works throughout the construction period

Construction Noise Monitoring

- 3.4.3 Construction noise monitoring frequency is as follows:
 - One set of Leq_(30min) measurements in a weekly basis between 07:00 and 19:00 hours on normal weekdays during course of works as throughout the construction period
 - If construction works are extended to include works during the hours of 1900-0700, additional weekly impact monitoring shall be carried out during evening and night-time works. Applicable permits under the NCO shall be obtained by the Contractor.



Water Quality (Marine Water) Monitoring

- 3.4.4 Marine water impact monitoring frequency is as follows:
 - Three days a week, at mid ebb and mid flood tides during course of pile excavation works for the bridge pier foundations underway. Moreover, the intervals between 2 consecutive sets of monitoring day shall not be less than 36 hours.

3.5 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

3.5.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. A summary of the Action/Limit (A/L) Levels for air quality, construction noise and water quality are shown in *Tables 3-6, 3-7* and *3-8* respectively.

Table 3-6Action & Limit Levels of Air Quality (1-Hour & 24-Hr TSP)

Manifaning Station	Action Level (µg /m ³)		Limit Level (µg/m ³)			
Monitoring Station	1-Hour TSP	24-Hr TSP	1-Hour TSP	24-Hr TSP		
AM4	278	NA	500	NA		
AM5	NA	190	NA	260		
Note: 1-Hour & 24-Hr TSP of Action Level = $(Average Baseline Results \times 1.3 + Limit level)/2$						

Table 3-7 Action and Limit Levels for Construction Noise, dB(A)

Monitoring Location	Action Level	Limit Level (Leq30min)		
	Time Period: 0700-1900 hours on normal weekdays			
CNMS-5 When one or more documented complaints are received		75 dB(A)		
D				

Remarks:

1. Construction noise monitoring will be resumed at the designated locations CNMS-1, CNMS-2, CNMS-3 and CNMS4 once they are available and permission are granted;

- 2. The designated locations CNMS-1, CNMS-2 and CNMS-3 are located at residential building which are still under construction, Limit Level of 75dB(A) will be adopted until they are occupied;
- 3. The designated location CNMS-4 is located at planned school and still not yet to construction. When the school occupied and operated, Limit Level of 70dB(A) should be adopted and should be reduced to 65dB(A) during examination period; and
- 4. If construction works are required during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority shall be followed.

Table 3-8 Action and Limit Levels for Water Quality

Monitoring	Depth Average of SS (mg/L)					
Station	Actio	on Level	Lin	nit Level		
CC1	7.8	7.8 OR 120% of upstream control		OR 130% of upstream control		
CC2	9.0	station at the same tide of the same day	9.2	station at the same tide of the same day		
CC3	8.2	(Control Station C3 at Ebb tide and	9.0	(Control Station C3 at Ebb tide and		
CC4	13.8	Control Station C4 at	15.4	Control Station C4 at		
CC13	8.9	Flood tide), whichever is higher	10.3	Flood tide) , whichever is higher		
SWI1	8	mg/L	10 mg/L			
N. 4 .	Dissolved Oxygen (mg/L)					
Monitoring Location	Depth Average of S	Surface and Mid-depth	Bottom			
Location	Action Level	Limit Level	Action Level	Limit Level		
CC1	5.8	5.7	5.3	5.2		
CC2	5.8	5.7	5.3	5.1		
CC3	5.5	5.4	4.9	4.7		
CC4	5.7	5.7	5.5	5.4		
CC13	5.6	5.5	5.3	5.2		

Z:\Jobs\2018\TCS00975 (EDO-04-2018)\600\EM&A Report Submission\Quarterly EM&A Summary Report\2nd Quarter EM&A Summary Report - March to May 2019\R0201v3.docx 7



Monitoring		Depth Average of SS (mg/L)			
Station	Acti	Action Level		imit Level	
SWI1	5.4	4.8	5.1	5.0	
Monitoring		Depth Average of 7	lurbidity (NTU	()	
Location	Acti	on Level	L	imit Level	
CC1	5.8	OR 120% of	6.0	OR 130% of	
CC2	4.6	upstream control station at the same	5.5	upstream control station at the same	
CC3	4.8	tide of the same day (Control Station C3	5.4	tide of the same day (Control Station C3	
CC4	6.1	at Ebb tide and	7.1	at Ebb tide and	
CC13	6.0	Control Station C4 at Flood tide),	6.3	Control Station C4 at Flood tide),	
SWI1	6.1	whichever is higher	7.1	whichever is higher	

3.5.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan as stated EM&A Manual.



4. IMPACT MONITORING RESULT

4.1 **RESULTS OF AIR QUALITY MONITORING IN THE REPORTING MONTH**

4.1.1 During the Reporting Period, *48* sessions of 1-hour TSP and *16* sessions of 24-hours TSP monitoring were carried out and the monitoring results are summarized in *Table 4-1*. The relevant graphical plots are shown in *Appendix E*.

Monitoring	1-hour TSP (µg/m ³)			24-hour TSP (µg/m ³)		
Location	Min	Max	Average	Min	Max	Average
AMS-1	42	116	68			
Record Date	8-Mar-19	23-Apr-19	48 events			
AMS-5				86	178	139
Record Date				29-May-19	8-Apr-19	16 events

Table 4-1Summary of Air Quality Impact Monitoring Results

- 4.1.2 As shown in *Table 4-1*, all the 1-hour TSP and 24-hour TSP monitoring results were below the Action / Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.1.3 No adverse impact due to weather condition on the monitoring result was observed in reporting quarter. The summary of meteorological information for the Reporting Period is shown in *Appendix F*.

4.2 **RESULTS OF CONSTRUCTION NOISE MONITORING**

4.2.1 **14** sessions of daytime construction noise monitoring and **12** sessions of evening construction noise monitoring were performed at the interim alternative location CNMS-5 in the reporting period. The noise monitoring results at interim alternative location CNMS-5 is summarized in *Table 4-2* and *Table 4-3*. The relevant graphical plots are shown in *Appendix E*.

Monitoring		Leq, 30min (dB((A))	
Location	Min	Max	Average
CNMS-5	61.8	66.9	64.0
Record Date	26-Mar-19	3-May-19	13 events

 Table 4-2
 Summary of Daytime Construction Noise Impact Monitoring Results

4.2.2

4.2.3 All the measured daytime construction noise results were below 75dB(A) of the acceptance criteria. Furthermore, no complaint on construction noise was registered, indicating no exceedance of Action Level. No non-compliance was therefore found during the Reporting Period.

Table 4-3	Summary of Evening Construction	Noise Impact Monitoring Results
-----------	---------------------------------	---------------------------------

	Monitoring		Leq, 15min (dB((A))	
	Location	Min	Max	Average
ſ	CNMS-5	59.0	62.8	61.3
	Record Date	15-Mar-19	26-Apr-19	13 events

4.2.4 A total of twelve (12) limit level evening noise monitoring exceedances were recorded in the reporting period due to the measured results were higher than 55dB(a) of the acceptance criteria. Investigations were undertaken by ET accordingly and it was considered the exceedances recorded were unlikely due to the Project.

4.3 **RESULTS OF WATER QUALITY MONITORING**

4.3.1 In this Reporting Period, a total of *40* sampling days were performed for marine water monitoring at the nine designated locations. Monitoring results of 3 key parameters: dissolved oxygen (DO), turbidity and suspended solids are summarized in *Tables 4-4* to *4-7* and the graphical plots are shown in *Appendix E*.

Z:\Jobs\2018\TCS00975 (EDO-04-2018)\600\EM&A Report Submission\Quarterly EM&A Summary Report\2nd Quarter EM&A Summary Report - March to May 2019\R0201v3.docx 9



Table 4-4 Results Summary of Depth Average (Surface & Middle Layer) of DO (mg/L)

Tid	al	CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
	Average	6.7	6.7	6.6	6.6	6.6	6.6	6.6	6.6	6.6
Mid-Ebb	Min	6.1	6.2	6.0	6.2	6.1	6.2	6.2	6.2	6.0
	Max	7.8	7.8	7.7	7.8	7.6	7.7	7.7	7.9	7.8
	Average	6.6	6.6	6.6	6.6	6.6	6.5	6.6	6.6	6.6
Mid-Flood	Min	6.1	6.1	5.9	6.0	6.0	6.0	6.2	5.8	6.0
	Max	7.7	7.8	7.7	7.8	7.8	7.8	7.8	7.8	7.7

Table 4-5 Results Summary of Bottom Depth of DO (mg/L)

Tid	al	CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
	Average	6.5	6.4	6.4	NA	6.5	6.5	6.5	6.5	6.4
Mid-Ebb	Min	5.9	5.7	5.9	NA	6.1	5.9	5.8	5.9	6.0
	Max	7.7	7.7	7.8	NA	7.7	7.8	7.7	7.9	7.7
	Average	6.5	6.4	6.4	NA	6.5	6.5	6.5	6.5	6.4
Mid-Flood	Min	6.0	5.4	5.6	NA	5.9	5.8	5.6	5.7	5.5
	Max	7.6	7.6	7.7	NA	7.7	7.8	7.8	7.7	7.7

Remark: No Dissolved Oxygen (Bottom) monitoring data available for CC4 due to the water depth measured at CC4 during the monitoring days were less than 3 meters.

 Table 4-6
 Results Summary of Depth Average of Turbidity (NTU)

Tid	al	CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
	Average	1.0	1.2	1.3	1.3	1.2	1.0	1.3	1.2	1.4
Mid-Ebb	Min	0.4	0.3	0.4	0.2	0.4	0.2	0.3	0.4	0.5
	Max	1.9	2.5	3.9	4.7	2.5	2.3	3.0	2.5	3.8
	Average	1.1	1.2	1.2	1.3	1.1	1.1	1.3	1.3	1.2
Mid-Flood	Min	0.4	0.3	0.3	0.2	0.4	0.1	0.4	0.3	0.4
	Max	2.5	2.3	2.2	4.8	2.7	3.8	2.6	3.0	2.0

Table 4-7	Results Summary of Depth Average of Suspended Solids (mg/L)
-----------	---

Tid	al	CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
	Average	2.6	2.5	2.8	2.9	2.8	2.6	2.8	2.4	2.6
Mid-Ebb	Min	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
	Max	7.1	6.3	6.1	8.3	8.3	5.9	9.9	5.5	6.2
	Average	2.7	2.5	2.7	2.8	3.0	3.1	2.9	2.9	2.9
Mid-Flood	Min	1.1	1.0	1.0	1.0	1.0	1.1	1.0	1.0	1.0
	Max	7.1	7.4	13.8	6.5	9.8	14.6	7.6	9.1	11.1

4.3.2 A summary of exceedances for the four parameters: dissolved oxygen (DO), turbidity and suspended solids (SS) are shown in *Table 4-8*.

 Table 4-8
 Summary of Water Quality Exceedance

Station	Station DO (Ave of Top & mid-depth)		(Bot	DO (Bottom Depth)		Turbidity (Depth Ave)		SS (Depth Ave)		Total Exceedance for the Station	
	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	
CC1	0	0	0	0	0	0	0	0	0	0	
CC2	0	0	0	0	0	0	0	0	0	0	
CC3	0	0	0	0	0	0	0	1	0	1	
CC4	0	0	NA	NA	0	0	0	0	0	0	
CC13	0	0	0	0	0	0	1	0	1	0	
SWI1	0	0	0	0	0	0	0	1	0	1	
No of Exceedance	0	0	0	0	0	0	1	2	1	2	



- 4.3.3 In this Reporting Period, a total of one (1) Action Level and two (2) Limit Level exceedances of Suspended Solids recorded.
- 4.3.4 Upon confirmation of the monitoring result, Notification of Exceedances (NOEs) have been issued to relevant parties. Investigation for the cause of exceedance was carried out by ET subsequently and it is concluded that the exceedances recorded in this reporting period were unlikely caused by the Project. Nevertheless, the Contractor was reminded to check the implementation of silt curtain regularly to ensure no seepage of muddy water into the marine water body.



5. WASTE MANAGEMENT

5.1 GENERAL WASTE MANAGEMENT

5.1.1 Waste management would be carried out by an on-site Environmental Officer or an Environmental Consultant from time to time.

5.2 **RECORDS OF WASTE QUANTITIES**

- 5.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste; and
 - General Refuse
- 5.2.2 According to the information provided by Contractor of Contract 1 and Contract 2, waste disposal was made in the Reporting period are summarized in *Tables 5-1* and *5-2*.

Contract Quantity Disposal **Type of Waste** No Mar 2019 Apr 2019 May 2019 Location 1 0.042 1.760 1.026 Total Generated C&D TKO 137 Materials (Inert) (in '000m³) 2 0.106 3.013 3.607 1 0 0 0 _ Reused in this Project (Inert) $(in '000m^3)$ 2 0 0 0 -Reused in other Projects 1 0 0 0 -(Inert) 2 0 0 0 _ (in '000m³) Disposal as Public Fill 1 0.042 1.760 1.026 (Inert) **TKO 137** 2 0.106 3.013 3.607 (in '000m³)

 Table 5-1
 Summary of Quantities of Inert C&D Materials

Table 5-2	Summary of Quantities of C&D Wastes
-----------	-------------------------------------

	Contract		Quantity		Disposal
Type of Waste	No	Mar 2019	Apr 2019	May 2019	Location
Provided Matel (1000kg)	1	0	0	0	
Recycled Metal ('000kg)	2	0	0	0	-
Recycled Paper /	1	0.029	0.509	0.094	Licensed
Cardboard Packing ('000kg)	2	0	0	0	collector
Provided Plastic ('000kg)	1	0	0	0	
Recycled Plastic ('000kg)	2	0	0	0	-
Chamical Wester ('000ha)	1	0	0	0	
Chemical Wastes ('000kg)	2	0	0	0	-
$C_{\text{rescal}} \mathbf{P}_{\text{rescal}} (000 \text{m}^3)$	1	0.081	0.012	0.030	NENT
General Refuses ('000m ³)	2	0.229	0.013	0.022	NENT

5.2.3 The Monthly Summary Waste Flow Table of the Contracts 1 and Contract 2 are shown in *Appendix G*.



6. SITE INSPECTION

6.1 **REQUIREMENTS**

6.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

6.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

Contract 1

6.2.1 In this Reporting Period, *14* events of weekly joint site inspection was carried out for Contract 1 to evaluate site environmental performance. The summaries of the findings during site inspection are presented in *Table 6-1* and the details of site inspection can be found in relevant EM&A monthly report.

Reporting Period	Date of site inspection	Nos. of Findings/ Deficiencies	Follow-Up Status
March 2019	6, 13, 18, 20 & 29 March 2019	9	Completed
April 2019	4, 10, 18 & 24 April 2019	3	Completed
May 2019	2, 9, 15, 22 & 29 May 2019	9	Completed

Table 6-1Summary of Site Observations of the Contract 1

6.2.2 In the Reporting Period, no non-compliance was recorded for Contract 1; however, 21 observations were recorded during the site inspections and the major findings were related to water quality and chemical management mitigation measures. Details of the findings of the inspection in the reporting period can be referred to the Monthly EM&A Report. The findings found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

Contract 2

6.2.3 In this Reporting Period, *14* events of weekly joint site inspection was carried out for Contract 2 to evaluate site environmental performance. The summaries of the findings during site inspection are presented in *Table 6-2* and the details of site inspection can be found in relevant EM&A monthly report.

Reporting Period	Date of site inspection	Nos. of Findings/ Deficiencies	Follow-Up Status
March 2019	6, 13, 18, 20 & 29 March 2019	1	Completed
April 2019	4, 10, 18 & 24 April 2019	3	Completed
May 2019	2, 9, 15, 22 & 29 May 2019	5	Completed

 Table 6-2
 Summary of Site Observations of the Contract 2

6.2.4 In the Reporting Period, no non-compliance was recorded for Contract 2; however, 8 observations were recorded during the site inspections and the major findings were related to general housekeeping and chemical management mitigation measures. Details of the findings of the inspection in the reporting period can be referred to the Monthly EM&A Report. The findings found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.



7. LANDFILL GAS MONITORING

7.1 GENERAL REQUIREMENT

- 7.1.1 Pursuant to Section 13 of the Project's EM&A Manual, Landfill gas monitoring shall perform during construction activities within the 250m Consultation Zone of Tseung Kwan O Stage II & III Landfill. For landfill gas monitoring requirements, pre entry and routine measurement shall be undertaken in accordance with the *Factories and Industrial Undertaking (Confined Spaces) Regulation.*
- 7.1.2 According to Environmental Mitigation Implementation Schedule (EMIS) S14.7.6, portable monitoring equipment can be used to conduct landfill gas monitoring. Moreover, the frequency and areas to be monitored should be set down prior to commencement of the works either by the Safety Officer or by an appropriately qualified person.

7.2 LIMIT LEVELS AND EVENT AND ACTION PLAN

7.2.1 In event of the trigger levels specified in Table 14.6 of the EIA report being exceeded, a person, such as the Safety Officer, shall be nominated, with deputies, to be responsible for dealing with any emergency which may occur due to LFG. In an emergency situation the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas. The Limit levels and relevant Action Plans for landfill gas detected in utilities and any on-site areas following construction is listed in *Table 9-1*.

Donomotor	Limit Lorrol	Actions						
Parameter	Limit Level							
	>10% LEL (i.e.	 Post "No Smoking" signs 						
	>0.5% by volume)	Prohibit hot works						
Methane		• Ventilate to restore methane to <10% LEL						
Methane	>20% LEL (i.e.	Stop excavation works						
	>1% by volume)	• Evacuate personnel/prohibit entry						
		• Increase ventilation to restore methane to <10% LEL						
	>0.5%	• Ventilate to restore carbon dioxide to <0.5%						
Carbon	>1.5%	Stop excavation works						
dioxide		• Evacuate personnel/prohibit entry						
		• Increase ventilation to restore carbon dioxide to <0.5%						
	<19%	Ventilation to restore oxygen >19%						
Ovugan	<18%	Stop excavation works						
Oxygen		Evacuate personnel/prohibit entry						
		 Increase ventilation to restore oxygen to >19% 						

 Table 7-1
 Actions in the Event of Landfill Gas Being Detected in Excavations

7.2.2 In the event of the trigger levels specified in Table 9-1 being exceeded, the Safety Officer shall be responsible for dealing with any emergency which may occur due to landfill gas.

7.3 LANDFILL GAS MONITORING

7.3.1 Since the major construction activities under the Project were not yet commenced within the 250m Consultation Zone of Tseung Kwan O Stage II & III Landfill, no landfill gas monitoring was undertaken by the Contractors in the Reporting Period.



8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

- 8.1.1 In the Reporting Period, one (1) environmental complaint was received with respect to the marine water concerns arising from Contract 1 of the Project. Besides, no summons and prosecution under the EM&A Programme was lodged for the project. During the investigation for the complaint undertaken by the ET, it was observed that water mitigation measures including silt curtain and cofferdam are properly implemented on site and no sign of muddy discharge was observed.
- 8.1.2 A summarized record of all complaints received was provided in *Appendix H*.
- 8.1.3 The statistical summary table of environmental complaint is presented in *Tables 8-1, 8-2* and *8-3*.

Donouting Doutod	Contract	Environmental Complaint Statistics							
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature					
1 – 31 March 2019		1	1	Marine Water					
1 – 30 April 2019	1	0	1	NA					
1 – 31 May 2019		0	1	NA					
1 – 31 March 2019		0	0	NA					
1 – 30 April 2019	2	0	0	NA					
1 – 31 May 2019		0	0	NA					

 Table 8-1
 Statistical Summary of Environmental Complaints

Departing David	Contract	Environmental Complaint Statistics							
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature					
1 – 31 March 2019		0	0	NA					
1 – 30 April 2019	1	0	0	NA					
1 – 31 May 2019		0	0	NA					
1 – 31 March 2019		0	0	NA					
1 – 30 April 2019	2	0	0	NA					
1 – 31 May 2019		0	0	NA					

 Table 8-3
 Statistical Summary of Environmental Prosecution

Departing David	Contract	Environmental Complaint Statistics							
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature					
1 – 31 March 2019		0	0	NA					
1 – 30 April 2019	1	0	0	NA					
1 – 31 May 2019		0	0	NA					
1 – 31 March 2019		0	0	NA					
1 – 30 April 2019	2	0	0	NA					
1 – 31 May 2019		0	0	NA					



9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix I*.
- 9.1.2 The Contractors had been implementing the required environmental mitigation measures according to the Environmental Monitoring and Audit Manual subject to the site condition. Environmental mitigation measures generally implemented by the Contractors in this Reporting Month are summarized in *Table 9-1*.

Issues	Environmental Mitigation Measures
Construction	• Regularly to maintain all plants, so only the good condition plants were used
Noise	on-site ;
	• If possible, all mobile plants onsite operation has located far from NSRs;
	• When machines and plants (such as trucks) were not in using, it was switched off;
	• Wherever possible, plant was prevented oriented directly the nearby NSRs;
	Provided quiet powered mechanical equipment to use onsite;Weekly noise monitoring was conducted to ensure construction noise meet the
	• weekly holse monitoring was conducted to ensure construction holse meet the criteria.
Air Quality	• Stockpile of dusty material was covered entirely with impervious sheeting or
	sprayed with water so as to maintain the entire surface wet;
	 The construction plants regularly maintained to avoid the emissions of black smoke;
	• The construction plants switched off when it not in use;
	• Water spraying on haul road and dry site area was provided regularly;
	• Where a vehicle leaving the works site is carrying a load of dusty materials, the
	load has covered entirely with clean impervious sheeting; and
	• Before any vehicle leaving the works site, wheel watering has been performed.
Water Quality	Debris and refuse generated on-site collected daily;
	Oils and fuels were stored in designated areas;
	The chemical waste storage as sealed area provided;
	• Site hoarding with sealed foot were provided surrounding the boundary of working site to prevent wastewater or site surface water runoff get into public areas; and
	• Portable chemical toilets were provided on-site. A licensed contractor was
	regularly disposal and maintenance of these facilities.
	• Silt curtain was installed and maintained in accordance with EP condition
Waste and	• Excavated material reused on site as far as possible to minimize off-site disposal.
Chemical	• Scrap metals or abandoned equipment should be recycled if possible;
Management	• Waste arising kept to a minimum and be handled, transported and disposed of in a witch a more arised of the more arised of th
	suitable manner;Disposal of C&D wastes to any designated public filling facility and/or landfill
	followed a trip ticket system; and
	• Chemical waste handled in accordance with the Code of Practice on the Packaging,
	Handling and Storage of Chemical Wastes.
Gaparal	The site is generally kept tidy and clean.
General	 Mosquito control is performed to prevent mosquito breeding on site.

 Table 9-1
 Environmental Mitigation Measures in the Reporting Period



10. CONCLUSIONS AND RECOMMENDATIONS

10.1 CONCLUSIONS

- 10.1.1 This is the 2nd Quarterly EM&A report as presented the monitoring results and inspection findings for the reporting period from 1st March 2019 to 31st May 2019.
- 10.1.2 In the Reporting Period, no daytime construction noise monitoring results that triggered the Limit Level was recorded and no noise complaint (which is an Action Level exceedance) was received by the Project Consultant, EPD and the Contractors. However, twelve (12) evening additional construction noise monitoring results triggered the Limit Level. Investigation was undertaken by ET and it was considered that the exceedances recorded are unlikely caused by the Project.
- 10.1.3 In this Reporting Period, no 1-Hour TSP or 24-Hr TSP air quality monitoring exceedance was recorded. No NOE or the associated corrective actions were therefore issued.
- 10.1.4 For water quality monitoring, one (1) Action Level and two (2) Limit Level exceedance were recorded for Suspended Solids in the reporting period. Investigation for the cause of exceedance was carried out by ET subsequently and it is concluded that the exceedances recorded in this reporting period were unlikely caused by the Project.
- 10.1.5 No notification of summons or prosecution was recorded for the Project. However, one (1) documented complaint regarding marine water was received in the reporting quarter.


10.2 RECOMMENDATIONS

- 10.2.1 Due to wet season has approached, the Contractor was reminded that all the works to undertaking must be fulfill environmental statutory requirement, especially water quality mitigation measures to prevent surface runoff into nearby water bodies or public areas.
- 10.2.2 In regards to the marine works, special attention should be paid on excavation works for the bridge pier foundations underway in which water quality mitigation measures such as erection of silt curtain should be properly implemented and maintained.




Appendix A

Project Layout Plan




	Drawn	Date	Drawing No.	
	GL	01/13		
	Checked	Approved	209506/EIA/II	N/001
01/13	JP	ST		
07/11	Scale		Status	Rev. D
Date	1:5000 on A1 &	1:10000 on A3	FINAL	D



		845500 E	the second secon
SETTING OUT POINTS	SETTING OUT POINTS	lo r	
POINTS EASTING NORTHING	POINTS EASTING NORTHING		
001 844512.175 817604.422 002 844498.695 817557.993	026 846204.700 816926.589 027 846199.263 816926.590	-	
003 844598.186 817407.065	021 0461331263 016260.336 028 846144.269 816926.589		
004 844596.769 817404.339 005 845132.374 817153.641	029 846091.080 816926.744 030 845969.970 816926.504	-	
006 845500.00 817088.580	031 846199.197 816975.364		
007 845524.969 817088.226 008 845524.909 817236.307	032 846188.983 816993.582		
008 845524.909 817236.307 009 845558.095 817236.307	033 846144.274 816999.997 034 846144.274 817000.722	-	
010 845558.095 817195.885	035 846091.204 817000.679		
011 845550.234 817174.288 012 845550.219 817158.042	036 845970.070 817000.581 037 845970.069 817000.099	+ $+$	
013 845562.850 817139.744 014 845562.850 817035.700	038 845550.850 817000.099 039 845524.969 817000.099		
015 845550.850 817035.670	040 845550.850 816953.291	-	
016 845524.969 817035.670 017 846030.606 817036.089	041 845500.00 816952.636	-	***
017 846030.606 817036.089 018 846030.604 817038.387	042 845076.990 817029.022 043 844534.373 817264.536	-	E00
019 846200.700 817038.418	044 844525.572 817267.627	-	008
020 846200.700 817038.796 021 846205.200 817042.796	045 844525.199 817266.527 046 844444.018 817285.203	-	
022 846205.200 817138.796	047 844456.043 817347.194	-	
023 846245.180 817138.796 024 846246.698 816900.099	048 844482.530 817341.743 049 844502.889 817386.445	-	
025 846206.155 816900.099	050 844403.015 817604.422]	
		JUNK BAY	
		(TSEUNG KWAN D)	\times
			PORTION VII
			PORTION III
		t	
		將軍運 JUNK BAY JUNK KWAN ON	
		将軍决、	
		NK BANN O	
		JULY KWAN	
		(TSEUL	016
			8
	005		550
	\$		
			13300
		PORTION II	
		1400	13250
	5 5	350	
1100	1250		13200
	· · · · · · · · · · · · · · · · · · ·	13150	
IB] IT		13 00 1	
		13000	
12800	12950	0	
MAIN BRIDGE			
		The second of the second in second second	
		·	





N:VIDesign & Engineering/Cod Admin/Ustation_Plotary/.CR8C.COL.A3.pltcfg Default PRNTED BY: User 22/11/2018 (0:40:59 M:VIDesign & Engineering/Incruiten/SC4-ft fr01.1073-37018172 Am




Appendix B

Project Organization Chart & Contact Details of Key Personnel for the Project



Project Organization Structure





Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Project Proponent	CK Lam	2301 1398	2714 5174
CEDD	Project Proponent	Simon Wong	2301 1398	2714 5174
AECOM	Senior Resident Engineer	Jackie Chan	3595 8045	3596 6118
AECOM	Resident Engineer	Kingman Chan	3595 8045	3596 6118
ASC – N&T JV	Independent Environmental Checker	Kevin Li	2698 6833	2698 9383
ASC – N&T JV	Senior Environmental Consultant	Tandy Tse	2698 6833	2698 9383
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Martin Li	2959 6059	2959 6079
CRBC	Site Agent	Raymond Cheng	6026 5971	2283 1689
CRBC	Environmental Officer	Calvin So	9724 6254	2283 1689
CRBC	Environmental Supervisor	Lila Lui	9790 5433	2283 1689
Build King	Site Agent	Stephen Leung	9071 7657	TBA
Build King	Environmental Officer	Stephen Leung	9071 7657	TBA
Build King	Environmental Supervisor	Walter Wong	6584 7065	TBA

Contact Details of Key Personnel for the Project

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Project Consultant) – AECOM Asia Co. Ltd.

ASC – N&T JV (IEC) – Acuity Sustainability Consulting Limited – Nature & Technologies (HK) Limited Joint Venture

AUES (ET) – Action-United Environmental Services & Consulting

CRBC (the Main Contractor of the Works Contract 1) – China Road and Bridge Corporation

Build King (the Main Contractor of the Works Contract 2) - Build King Civil Engineering Limited



Appendix C

3-Month Rolling Construction Programme



Contract 1

Data Date : 08-Mar-19

Page: 1

AduityName	Original Duration	Remaining Duration Start	Planned Start	Finish	Planned Finish	Total Float	Activity% Complete	TRA Variano	e - Finish Date	24 03	March 2019 10 17 24	April 2019 31 07 14
oss Bay Link,Tseung Kwan O Main Bridge and Associated Works Mar-19	1484	1162 15-Feb-18 A	29-Jun-18	12-May-22	21-Jul-22	276			70			
Executive Summary Programme	1484	1162 29-Jun-18 A	29-Jun-18	12-May-22	21-Jul-22	275			70			
ESP Section 2 of Works-All Works within Portion II,III,IV and VI	1240	1162 17-Sep-18 A	28-Feb-19	12-May-22	21-Jul-22	275			70			
ESP10920 CBL Main Bridge and Marine Viaduct	1240	1162 17-Sep-18 A	28-Feb-19	12-May-22	21-Jul-22	-89	6.29%		70			
ESP10940 Pre-drilling Works ESP10960 Piling Works	297 671	113 17-Sep-18 A 560 17-Nov-18 A	28-Feb-19 18-Apr-19	28-Jun-19 17-Sep-20	21-Dec-19 16-Feb-21	1324 89	61.95% 16.58%	0	176			
ESP Section 5 of the Works-All Works within Portion V (CBL E&M Plantroom)	233	233 02-Apr-19	02-Apr-19	20-Nov-19	20-Nov-19	15	10.38%	0	0			•
ESP11260 Structural Works	233	233 02-Apr-19	02-Apr-19	20-Nov-19	20-Nov-19	15	0%	0	0			
Preliminaries, Contractor's Design & Method Statement Submission & Approval	1048	704 29-Jun-18 A	29-Jun-18	08-Feb-21	11-May-21	369		-	92			
ESP10400 Temporary Works Design	695	588 13-Aug-18 A	13-Aug-18	15-Oct-20	07-Jul-20	95	15.4%	0	-100			
ESP10420 Method Statement Submission for Major Construction Works	736	643 27-Aug-18 A	27-Aug-18	09-Dec-20	31-Aug-20	55		0	-100			
ESP10440 Contractor's Design Submission and Approval ESP10460 Alternative Design Submission and Approval	869 397	674 06-Aug-18 A 130 07-Aug-18 A	06-Aug-18 07-Aug-18	09-Jan-21 15-Jul-19	21-Dec-20 07-Sep-19	229 176		0	-19 54			-
ESP10480 General Submission	843	591 29-Jun-18 A	29-Jun-18	13-5ur-19 18-Oct-20	18-Oct-20	58		0	0			
ESP10500 Project Manager's Acceptance of Subcontractors	556	361 14-Aug-18 A	21-Feb-19	02-Mar-20	29-Aug-20	346		0	180			
ESP10520 Preliminaries ESP10600 Precast Shell	234 745	120 12-Jul-18 A 704 08-Nov-18 A	08-Jan-19 28-Apr-19	05-Jul-19 08-Feb-21	29-Aug-19 11-May-21	953 128		0	55 92			
ESP10600 Fabrication of Precast Box Girder	713	681 10-Nov-18 A	13-May-19	16-Jan-21	24-Apr-21	62		0	98			
ESP10640 Fabrication of Steel Arch Bridge and Side Spans	636	636 16-Mar-19	04-Mar-19	10-Dec-20	28-Nov-20	-63	0%	0	-12	EW N/		
W, NCE, CE and PMI	0	0 15-Feb-18 A		28-Feb-19 A							CE, CE and PMI	
Notification of Compensation Event NCE	0	0 15-Feb-18 A		19-Feb-19 A					otific	ation of Con	npensation Event NCE	
NCE0181 NCE010 - No Possession of Portion VII	0	0 12-Feb-19 A					100%			ossession of		
NCE0201 NCE011 - Deeper Rockhead Level as Revealed by Marine GI (PD-E1-P8)	0	0 15-Feb-19 A					100% 100%		1 - 1	Jeeper Rock	head Level as Revealed by Mar	ine GI (PD-E1-P8)
NCE0221 NCE012 - Deeper Rcohead LEvel as Revealed by Marine GI (PD-E7-P1) NCE0241 NCE013 - Inclement Weathr for December 2018	0	0 15-Feb-18 A 0 19-Feb-19 A					100%		CE0	: 13 - Inclemer	nt Weathr for December 2018	
Compensation Event CE	0	0 28-Feb-19 A		28-Feb-19 A							nsation Event CE	
CE0101 CE007 - Deeper Rockhead Level as Revealed by Marine GI	0	0 28-Feb-19 A					100%			◆ CE007	- Deeper Rockhead Level as Ro	evealed by Marine GI
roject Manager's Instruction PMI	0	0 13-Dec-18 A		13-Dec-18 A								
PMI0021 PMI002 - Quotation for Implementation of the Specific Safety Procedures and Measures on Landfill		0 13-Dec-18 A					100%		Land	fill Gas (LFC	3	
liminaries, Contractor's Design & Method Statement Submission & Approval	422	246 13-Aug-18 A	13-Sep-18	08-Nov-19	08-Nov-19	1192			0			
emporary Works Design	283	132 13-Aug-18 A	13-Sep-18	08-Aug-19	08-Aug-19	38			0			
TDS2010 Formwork design for V-shaped pier and crossbeam construction (incl. 21 days TRA)	63	63 02-Apr-19	01-Apr-19	13-Jun-19	12-Jun-19	60	0%	21	-1			-
TDS2020 Temporary falsework design for V-shaped pier and crossbeam construction (incl. 21 days TRA)	56	56 10-May-19	09-May-19	13-Jul-19	12-Jul-19	60	0%		-1			:
TDS2120 Construction engineering for superstructure of steel arch bridge (incl. 7 days TRA) TDS2160 Steel mould design for precast segments of TKOI viaducts (incl. 21 days TRA)	127 63	100 13-Aug-18 A 63 28-May-19	13-Sep-18 28-May-19	02-Jul-19 08-Aug-19	07-Feb-19 08-Aug-19	-62 24	21.26% 0%	7	-124			
TDS2160 Steel mould design for precast segments of TKOI viaducts (incl. 21 days TRA) ethod Statement Submission for Major Construction Works	204	102 30-Oct-18 A	09-Nov-18	08-Aug-19 04-Jul-19	22-Jun-19	24	0%	21	-10			
MDS1040 Method statement submission for fabrication of precast shell (incl. 35 days TRA)	61	15 30-Oct-18 A	09-Nov-18	25-Mar-19	18-Jan-19	33	75.41%	35	-56		Meth	: od statement submissio
MDS1050 Method statement submission for E&M plant room (incl. 21 days TRA)	42	21 12-Feb-19 A	12-Feb-19	01-Apr-19	01-Apr-19	14	50%		0			Method statement s
MDS1090 Method statement submission for installation of precast shell (incl. 35 days TRA)	61	51 15-Feb-19 A	25-Feb-19	10-Jun-19	06-May-19	277	16.39%		-30			
MDS1110 Method statement submission for fabrication of steel deck (incl. 21 days TRA) MDS1130 Method statement submission for fabrication of arch ribs (incl. 21 days TRA)	77 70	77 06-Apr-19	25-Mar-19	04-Jul-19 04-Jul-19	21-Jun-19 22-Jun-19	36		21 21	-11			
MDS1130 Method statement submission for labrication of arch hos (incl. 21 days TRA) MDS1135 Method statement submission for geometry control (incl. 21 days TRA)	67	70 15-Apr-19 67 15-Apr-19	03-Apr-19 03-Apr-19	04-Jul-19 01-Jul-19	19-Jun-19	39		21 21	-10			
MDS1180 Method statement submission for casting of precast box girder (incl. 35 days TRA)	61	47 20-Feb-19 A	20-Feb-19	01-May-19	01-May-19	56	22.95%		0			
ontractor's Design Submission and Approval	211	211 08-Mar-19	08-Feb-19	08-Nov-19	08-Nov-19	85			0			
CDS1040 Design of arch rib inspection cradle (incl. 14 days TRA)	100	100 03-Apr-19	03-Apr-19	27-Jul-19	27-Jul-19	37	0%		0			
CDS1060 Design of access facilities (incl. 14 days TRA) CDS1080 Design of Tuned Mass Damper(TMD) (incl. 7 days TRA)	125	125 08-Apr-19 150 18-May-19	08-Apr-19	30-Aug-19	30-Aug-19	41 43	0%	14	0			
CDS1080 Design of Tuned Mass Damper (TMD) (Incl. 7 days TRA) CDS1160 Design of Electrical system for the E&M plant room (incl. 7 days TRA)	150	127 23-Mar-19	18-May-19 19-Mar-19	08-Nov-19 17-Aug-19	08-Nov-19 13-Aug-19	45		7	-4			:
CDS1180 Design of Building Services system for the E&M plant room (incl. 7 days TRA)	127	127 13-May-19	13-May-19	07-Oct-19	07-Oct-19	16		7	0			
CDS1200 Design of Structural health monitoring system (incl. 14 days TRA)	172	172 08-Mar-19	08-Feb-19	24-Sep-19	27-Aug-19	124	0%	14	-24			
Iternative Design Submission and Approval	111	111 08-Mar-19	08-Feb-19	15-Jul-19	17-Jun-19	151			-24			
ADS1030 DDA submission for bridge deck of entrusted works of TKOI Viaduct (incl. 35 days TRA)	111	111 08-Mar-19	08-Feb-19	15-Jul-19	17-Jun-19	151	0%	35	-24			:
reliminaries, Submission, Subcontracting and Procument	168	148 23-Aug-18 A	08-Feb-19	02-Aug-19	17-Aug-19	1270			15			
General Submission	140	140 16-Mar-19	04-Mar-19	02-Aug-19	21-Jul-19	13			-12			
P-GS1480 Steel main bridge shop drawings submission and approval (incl. 7 days TRA) P-GS1720 Submit the details of proposed steel work fabrication yard (incl. 14 days TRA)	140 21	140 16-Mar-19 21 05-Apr-19	04-Mar-19 24-Mar-19	02-Aug-19 25-Apr-19	21-Jul-19 13-Apr-19	-93	0%		-12			
Project Manager's Acceptance of Subcontractors	103	98 23-Aug-18 A	08-Feb-19	13-Jun-19	01-Jun-19	1340	070	14	-12	-		
P-SP1040 ICE for E&M Works	0	0		22-Mar-19	18-Mar-19	19	0%	0	-4		♦ ICE for E	&M Works
P-SP1160 Erection of PM's Office and Contractor Site Office	0	0		08-Nov-18 A	07-May-19			0	180			
P-SP1200 Construction video film production	0	0		23-Aug-18 A	09-Mar-19			0	198	Com	 Construction video film pr tract webpage 	oduction
P-SP1220 Contract webpage P-SP1240 Public Relation Service	0	0		24-Aug-18 A 17-Apr-19	02-Mar-19 26-Feb-19	222		0	190 -50	♦ Com	uact webpage	
P-SP1260 Contract computer facilities for PM	0	0		21-Sep-18 A	29-Mar-19	222		0	189	`		Contract computer fac
P-SP1280 Physical Model CBL Bridge	0	0		08-Mar-19	08-Feb-19	1438	0%		-28		 Physical Model CBL Bridge 	
P-SP1320 Marine bored piles	0	0		16-Nov-18 A	17-Apr-19	07		0	152			Design, supply and in
P-SP1340 Design, supply and installation of SHMS (EW 011) P-SP1360 Fabrication, transportation and installation of precast shell for pile cap	0	0		30-Mar-19 23-Oct-18 A	16-Feb-19 27-Apr-19	97		0	-42 186			Design, supply and in
P-SP1400 Transportation and installation of precast box girder	0	0		22-Apr-19	18-Mar-19	272		0	-35		♦	
P-SP1420 Fabrication of steel arch bridge and side spans (EW 009)	0	0		15-Mar-19*	04-Mar-19	-93		0	-12	٥	 Fabrication of stee 	l arch bridge and side
P-SP1440 Transportation and installation of steel side spans and steel arch bridge P-SP1500 R.C. structure for pilecap,pier and in-situ deck	0	0		13-Jun-19	01-Jun-19 24-Feb-19	7 18		0	-12			• R.C.
P-SP1500 R.C. suddule for pilecap, pier and in-sid deck P-SP1520 Prestressing, bearing and movement joints	0	0		11-Apr-19 26-Apr-19	24-reb-19 25-Apr-19	49		0	-46 🔶			
P-SP1540 Waterproofing Works	0	0		27-May-19	27-May-19	451		0	0			
P-SP1560 Supply and installation of balustrade, steel parapet and sign gantry	0	0		18-Mar-19	18-Mar-19	79		0	0			tallation of balustrade,
P-SP1600 Supply and installation of under bridge mobile gantry P-SP1620 Design,supply and installation of arch inspection cradle	0	0		18-Mar-19 18-Mar-19	18-Mar-19 18-Mar-19	47 43		0	0			tallation of under bridg and installation of arch
P-SP1640 Design, supply and installation of TMD	0	0		18-Mar-19	18-Mar-19	51		0	0			and installation of TM
P-SP1660 Design, supply and installation of dehumification system	0	0		17-Apr-19	26-Feb-19	78	0%	0		ہ		
P-SP1680 Design, supply and installation of SCADA P-SP1680 Elastical installation works for CPL Main bridge and Marine Vieduat	0	0		07-Apr-19	18-Mar-19	130		0	-20		♦ ♦ Flactrical incto	 Design,suj llation works for CBL
P-SP1700 Electrical installation works for CBL Main bridge and Marine Viaduct P-SP1740 Architectural works for E&M plantroom	0	0		18-Mar-19 03-Jan-19 A	18-Mar-19 29-Mar-19	109	0% 100%	0	85			Architectural works for
P-SP1760 Building services for E&M plantroom	0	0		02-Apr-19	18-Mar-19	176		0	-15		× *	 Building services
									-	1	Deta	
Remaining Level of Effort Remaining Work 🔶	 Milestone 				CRBC					-	Date	F
Primary Baseline Critical Remaining Work	Summary					-				08-	Mar-19 Monthly	updated on 8 N
	, cannary	1	г	'hree Mont	h Dolling	Dungun	mmo					

	May 2019			June 2019		
21	28 05 12	19 26	02	09 16	23 30	
					P	
					:	
					:	
				E	1.1	
		:		Formw	ork design for	
brication of	f precast shell (incl. 35 day	s TRA)				
		,		Method sta	tement submis	
				meanou sta	action subilis	
					-	
				_		
	Mathod states 1	incian for	na of mere	thoy and (
	Method statement submit	ission for casti	ng of precas	t box girder (incl. 35 days T	
	Method statement subm	ission for casti	ng of precas	t box girder (incl. 35 days T	
	Method statement subm	ission for casti	ng of precas	t box girder (incl. 35 days 1	
	Method statement subm	ission for castr	ng of precas	t box girder (incl. 35 days 1	
	Method statement subm	ission for casti	ng of precas	t box girder (incl. 35 days 1	
	Method statement subm	ission for casti	ng of precas	t box girder (incl. 35 days 1	
	Method statement subm	ission for casti	ng of precas	t box girder (ncl. 35 days 1	
	Method statement subm	ission for cast	ng of precas	t box girder (incl. 35 days 1	
	Method statement subm	ission for cast	ng of precas	t box girder (incl. 35 days 1	
	Method statement subm	ission for cast	ng of precas	t box girder (mcl. 35 days 1	
	Method statement subm	ission for cast	ng of precas	t box girder (ncl. 35 days 1	
	Method statement subm	ission for cast	ng of precas	t box girder (ncl. 35 days 1	
	Method statement subm	ission for cast	ng of precas	t box girder (ncl. 35 days 1	
	Method statement subm	ission for cast	ng of precas	t box girder (incl. 35 days 1	
Cul-						
Subn				incl. 14 days	TRA)	
Subn				incl. 14 days		
Subm	it the details of proposed st	teel work fabr	cation yard i	incl. 14 days Project	TRA)	
Subn	it the details of proposed st	teel work fabr	cation yard i	incl. 14 days Project	TRA)	
Subn	it the details of proposed st	teel work fabr	cation yard i	incl. 14 days Project	TRA)	
	of the details of proposed st	teel work fabr	cation yard i	incl. 14 days Project	TRA)	
ic Relation	of the details of proposed st	teel work fabr	cation yard i	incl. 14 days Project	TRA)	
	of the details of proposed st	teel work fabr	cation yard i	incl. 14 days Project	TRA)	
ic Relation r PM	it the details of proposed st Erection of PMs Service	teel work fabr	cation yard i	incl. 14 days Project	TRA)	
ic Relation r PM ne bored pi	it the details of proposed st Erection of PMs Service	teel work fabr	cation yard i	incl. 14 days Project	TRA)	
ic Relation r PM ne bored pi	it the details of proposed st Erection of PMs Service	teel work fabr	cation yard i	incl. 14 days Project	TRA)	
ic Relation r PM ne bored p n of SHMS	it the details of proposed st e Erection of PMs Service iles (EW011) prication, transportation and	teel work fabr s Office and C 1 installation o	cation yard i	incl. 14 days Project e Office	TRA) Manager's Acc	
ic Relation r PM ne bored p n of SHMS	it the details of proposed st e Erection of PMs Service iles (EW011) prication, transportation and	teel work fabr s Office and C 1 installation o	cation yard i	incl. 14 days Project e Office	TRA) Manager's Acc	
ic Relation r PM ne bored p n of SHMS	it the details of proposed st e Erection of PMs Service iles (EW011) prication, transportation and	teel work fabr s Office and C 1 installation o	cation yard i	incl. 14 days Project e Office	TRA) Manager's Acc	
ic Relation r PM ne bored p n of SHMS Fai Transport EW 009)	sit the details of proposed st	teel work fabr s Office and C d installation o ecast box girde	cation yard i	incl. 14 days → Project e Office Il for pile cap	TRA) Manager's Acc	
ic Relation r PM ne bored p n of SHMS Fai Transport EW 009)	it the details of proposed st e Erection of PMs Service iles (EW011) prication, transportation and	teel work fabr s Office and C l installation o ccast box girde	cation yard i	incl. 14 days → Project e Office Il for pile cap	TRA) Manager's Acc	
ic Relation r PM ne bored pi n of SHMS \$ Fa Transport EW 009) e for pileca	it the details of proposed st Erection of PMs Service (EW 011) prication, transportation and intailation of pre p.pier and in-situ deck	teel work fabr s Office and C d installation o ecast box girde	cation yard i	incl. 14 days → Project e Office Il for pile cap	TRA) Manager's Acc	
ic Relation r PM ne bored pi n of SHMS \$ Fa Transport EW 009) e for pileca	it the details of proposed st Erection of PMs Service (EW 011) prication, transportation and intailation of pre p.pier and in-situ deck	teel work fabr s Office and C d installation o ccast box girde	cation yard i ontractor Sit f precast she r	incl. 14 days → Project e Office Il for pile cap ◆ Transp	TRA) Manager's Acc	
ic Relation r PM ne bored pi of SHMS Fa Transport EW 009) e for pileca \$\$ Pres	it the details of proposed st Erection of PMs Service (EW011) brication, transportation and ation and installation of pre- piper and in-situ deck tressing, bearing and move	05 12 19 20 02 09 16 0 12 19 20 02 09 16 0 12 19 20 02 09 16 0 10 10 10 10 10 10 0 10 10 10 10 10 10 10 0 10 <td< td=""></td<>				
ic Relation r PM no bored pi n of SHMS	it the details of proposed st Erection of PMs Service (EW011) brication, transportation and ation and installation of pre- piper and in-situ deck tressing, bearing and move	teel work fabr s Office and C d installation o ccast box girde	cation yard i ontractor Sit f precast she r	incl. 14 days → Project e Office Il for pile cap ◆ Transp	TRA) Manager's Acc	
ic Relation r PM ne bored pi n of SHMS Transport EW 009) e for pileca \$ Pres- rapet and si le gantry	the details of proposed st the details of proposed st th	teel work fabr s Office and C d installation o ccast box girde	cation yard i ontractor Sit f precast she r	incl. 14 days → Project e Office Il for pile cap ◆ Transp	TRA) Manager's Acc	
ic Relation r PM no bored pi n of SHMS	the details of proposed st the details of proposed st th	teel work fabr s Office and C d installation o ccast box girde	cation yard i ontractor Sit f precast she r	incl. 14 days → Project e Office Il for pile cap ◆ Transp	TRA) Manager's Acc	
ic Relation r PM	it the details of proposed st Erection of PMs Service iles (EW011) prication, transportation and ation and installation of pre p,pier and in-situ deck stressing, bearing and move gn gantry	teel work fabr s Office and C d installation o scast box girde ement joints & Wat	cation yard i ontractor Sit f precast she r	incl. 14 days → Project e Office Il for pile cap ◆ Transp	TRA) Manager's Acc	
ic Relation r PM of SHMS of SHMS Transport W 009) e for pileca of Pres rapet and si le gantry tion cradle gn,supply a	it the details of proposed st the details of proposed st	teel work fabr s Office and C d installation o scast box girde ement joints & Wat	cation yard i ontractor Sit f precast she r	incl. 14 days → Project e Office Il for pile cap ◆ Transp	TRA) Manager's Acc	
ic Relation r PM of SHMS ransport EW 009) e for pileca of Pres rapet and si le gantry tion cradle gn,supply a l installation	it the details of proposed st Erection of PMs Service les (EW011) rication, transportation and ation and installation of pre- p,pier and in-situ deck stressing, bearing and move gn gantry ind installation of dehumifie n of SCADA	teel work fabr s Office and C d installation o scast box girde ement joints & Wat	cation yard i ontractor Sit f precast she r	incl. 14 days → Project e Office Il for pile cap ◆ Transp	TRA) Manager's Acc	
ic Relation r PM n of SHMS Fab Transport W 009) e for pileca e for pileca for pile	it the details of proposed st the details of proposed st Exerction of PMs Service les (cEW011) prication, transportation and ation and installation of pre p,pier and in-situ deck tressing, bearing and move gn gantry nd installation of dehumifit of SCADA farine Viaduct	teel work fabr s Office and C d installation o scast box girde ement joints & Wat	cation yard i ontractor Sit f precast she r	incl. 14 days → Project e Office Il for pile cap ◆ Transp	TRA) Manager's Acc	
ic Relation r PM no for SHMS o Fai Transport SW 009) e for pileca o Pres- rapet and si le gantry tion cradle gn,supply a installation ridge and N	it the details of proposed si Erection of PMs Service iles (EW 011) prication, transportation and ation and installation of pre pupier and in-situ deck stressing, bearing and move gn gantry nd installation of dehumifu n of SCADA farine Viaduct	teel work fabr s Office and C d installation o scast box girde ement joints & Wat	cation yard i ontractor Sit f precast she r	incl. 14 days → Project e Office Il for pile cap ◆ Transp	TRA) Manager's Acc	
ic Relation r PM n of SHMS Fab Transport W 009) e for pileca e for pileca for pile	it the details of proposed si Erection of PMs Service iles (EW 011) prication, transportation and ation and installation of pre pupier and in-situ deck stressing, bearing and move gn gantry nd installation of dehumifu n of SCADA farine Viaduct	teel work fabr s Office and C d installation o scast box girde ement joints & Wat	cation yard i ontractor Sit f precast she r	incl. 14 days → Project e Office Il for pile cap ◆ Transp	TRA) Manager's Acc	
ic Relation r PM and of SHMS Fai Transport Transport W 009) e for pileca of Pres- rapet and si le gantry tion cradle gn,supply a installation ridge and N plantroom M plantroom	it the details of proposed si Erection of PMs Service iles (EW 011) prication, transportation and ation and installation of pre pupier and in-situ deck stressing, bearing and move gn gantry nd installation of dehumifu n of SCADA farine Viaduct	teel work fabr s Office and C d installation o ceast box girde ement joints & Wat cation system	cation yard i ontractor Sit f precast she r erproofing V	incl. 14 days Project e Office Il for pile cap • Transp Vorks	TRA) Manager's Act	
ic Relation r PM no for SHMS o Fai Transport SW 009) e for pileca o Pres- rapet and si le gantry tion cradle gn,supply a installation ridge and N	it the details of proposed si Erection of PMs Service iles (EW 011) prication, transportation and ation and installation of pre pupier and in-situ deck stressing, bearing and move gn gantry nd installation of dehumifu n of SCADA farine Viaduct	teel work fabr s Office and C d installation o scast box girde ement joints & Wat	cation yard i ontractor Sit f precast she r erproofing V	incl. 14 days Project e Office Il for pile cap • Transp Vorks	TRA) Manager's Acc	
ic Relation r PM and bord pi ransport Transport Fai Transport Transport Fai Transport W 009) e for pileca of Pres- rapet and si le gantry tion cradle gn,supply a installation ridge and N plantroom M plantroom	it the details of proposed si Erection of PMs Service iles (EW 011) prication, transportation and ation and installation of pre pupier and in-situ deck stressing, bearing and move gn gantry nd installation of dehumifu n of SCADA farine Viaduct	teel work fabr s Office and C d installation o ceast box girde ement joints & Wat cation system	cation yard i ontractor Sit f precast she r erproofing V	incl. 14 days Project e Office Il for pile cap • Transp Vorks	TRA) Manager's Act	
ic Relation r PM and of SHMS Fai Transport Transport W 009) e for pileca of Pres- rapet and si le gantry tion cradle gn,supply a installation ridge and N plantroom M plantroom	it the details of proposed si Erection of PMs Service iles (EW 011) prication, transportation and ation and installation of pre pupier and in-situ deck stressing, bearing and move gn gantry nd installation of dehumifu n of SCADA farine Viaduct	teel work fabr s Office and C d installation o ceast box girde ement joints & Wat cation system	cation yard i ontractor Sit f precast she r erproofing V	incl. 14 days Project e Office Il for pile cap • Transp Vorks	TRA) Manager's Act	
ic Relation r PM and bord pi ransport Transport Fai Transport Transport Fai Transport W 009) e for pileca of Pres- rapet and si le gantry tion cradle gn,supply a installation ridge and N plantroom M plantroom	it the details of proposed si Erection of PMs Service iles (EW 011) prication, transportation and ation and installation of pre pupier and in-situ deck stressing, bearing and move gn gantry nd installation of dehumifu n of SCADA farine Viaduct	teel work fabr s Office and C d installation o ceast box girde ement joints & Wat cation system	cation yard i ontractor Sit f precast she r erproofing V	incl. 14 days Project e Office Il for pile cap • Transp Vorks	TRA) Manager's Act	

Page: 2

ActivityName	Original Ren	maining Duration Start	Planned Start	Finish	Planned Finish	Total Float A	the transformation of transformation of the transformation of transformation of the transformation of transformation of the transformation of transformation of the transformation of the transformati	ance - Finish Date	March 2019	April 2
P-SP1790 Design,supply and installation of cable hangers system	Duration 0	0		07-Apr-19	07-Apr-19	50	0% 0	0	24 03 10 17 24	31 07
Proliminaries	132	95 19-Nov-18 A	08-Feb-19	05-Jul-19	17-Aug-19	1071		37		
P-P11120 Design & Erection of project manager's site office	75	0 19-Nov-18 A	08-May-19	15-Feb-19 A	06-Aug-19		100% 0	139		
P-P11140 Design & Erection of contractor's site office P-P11160 Design & Erection of Community liasion centre (PMI 001)	85 95	0 19-Nov-18 A 95 08-Mar-19	08-May-19 08-Feb-19	02-Feb-19 A 05-Jul-19	17-Aug-19 05-Jun-19	775	100% 0 0% 0	-24		
P-P11100 Design & Erection of Community haston centre (PMI 001) P-P11220 Physical Model for the marine viaducts of Cross Bay Link	5	5 08-Mar-19	08-Feb-19	13-Mar-19	13-Feb-19	1161	0% 0	-24 -24	Physical Model for the	marine viaducts of
casting & Fabrication Works	204	204 08-Nov-18 A	08-Feb-19	27-Sep-19	15-Sep-19	16		-12		
S9000 Information of TCSS for Cast-in Items (provide by others)	0	0		08-Mar-19	08-Feb-19	-21	0% 7	-28	 Information of TCSS for Cas 	st-in Items (provide b
brication of Precast Shell and Precast Segments	111	129 08-Nov-18 A	10-Mar-19	14-Jul-19	26-Jul-19	26		12		
Precast Shell	111	129 08-Nov-18 A	10-Mar-19	14-Jul-19	26-Jul-19	26		12		
P-PS1020 Setting up precasting yard for precast shell (incl. 21 days TRA) P-PS3080 Fabrication of Precast shell for pile cap of Marine viaduct and main bridge(1st batch 4 nos)	90 99	30 08-Nov-18 A 99 07-Apr-19	28-Apr-19 10-Mar-19	06-Apr-19 14-Jul-19	26-Jul-19 26-Jun-19	26 26	66.67% 21 0% 21	-18		
brication of Precast Box Girder	186	161 10-Nov-18 A	08-Feb-19	14-Jui-19 15-Aug-19	09-Sep-19	59	0% 21	25		
-BG1375 Setting Up Precasting Yard for Box Girder (incl. 14 days TRA)	120	60 10-Nov-18 A	13-May-19	06-May-19	09-Sep-19	59	50% 14	126		;
PBG1376 Procurement and Delivery of Prestress Tendons & Anchorage (incl. 20 days TRA)	89	61 25-Jan-19 A	08-Feb-19	07-May-19	07-May-19	59	31.46% 21	0		
lox Girder Fabrication - 1st Batch 7 Pieces	100	100 08-May-19	08-May-19	15-Aug-19	15-Aug-19	59		0		
P-BG1380 Fabrication of Precast box girder, Cast-in Items and Prestressing -SE4-5 P-BG1381 Fabrication of Precast box girder, Cast-in Items and Prestressing -NW5-4	75 75	75 08-May-19 75 02-Jun-19	08-May-19 02-Jun-19	21-Jul-19 15-Aug-19	21-Jul-19 15-Aug-19	59 59	0% 21	0		
prication of Precast Pier	87	87 01-Jun-19	16-Apr-19	26-Aug-19	14-Jul-19	27	0,0	-43		
PF1220 Setting up precasting yard for precast pier (incl. 18 days TRA)	87	87 01-Jun-19	16-Apr-19	26-Aug-19	14-Jul-19	27	0% 21	-43		
prication of Steel Arch Bridge and Side Spans	196	196 16-Mar-19	04-Mar-19	27-Sep-19	15-Sep-19	-43		-12		8 8 8
abrication of Steel Arch Bridge	196	196 16-Mar-19	04-Mar-19	27-Sep-19	15-Sep-19	-43		-12		
P-PF1035 1st batch of shop drawing submission & approval	50	50 16-Mar-19	04-Mar-19	13-May-19	30-Apr-19	-69	0% 0	-11		
P-PF1040 Setting up steel work fabrication yard P-PF1045 Remaining shop drawing submission & approval	60 120	60 26-Apr-19 120 16-Mar-19	14-Apr-19 04-Mar-19	24-Jun-19 02-Aug-19	12-Jun-19 20-Jul-19	-93 11	0% 0 0% 0	-12 -11		
P-PF1050 Procurement and delivery of steel material (incl. 35 days TRA)	125	125 26-May-19	14-May-19	27-Sep-19	15-Sep-19	-93	0% 35	-12	_	
on 1 of the Works-All Works within Portion I of the Site (Entrusted Works of TKOI Viadu	7	7 29-Mar-19		06-Apr-19		557				Section
-drilling Works	7	7 29-Mar-19		06-Apr-19		557				Pre-drilli
re-drilling Works for Pier 5B (Bridge S400, 33.13m length, 5m socket)	7	7 29-Mar-19		06-Apr-19		531				Pre-drilli
SI-PD0010 Installation of Temporary Sleeve Casings at Pier 5B	7	7 29-Mar-19 7 29-Mar-19		06-Apr-19		531	0%		-	Installati Pre-drilli
re-drilling Works for Pier 9B (Bridge CT, 32.63m length, 4.5m socket) SI-PD1054 Installation of Temporary Sleeve Casings at Pier 5B	7	7 29-Mar-19 7 29-Mar-19		06-Apr-19 06-Apr-19		557	0%			Installati
ion 2 of Works-All Works within Portion II,III,IV and VI	120	106 09-Oct-18 A	08-Feb-19	21-Jun-19	06-Jul-19	1331	070	15		
L Main Bridge and Marine Viaduct	120	106 09-Oct-18 A	08-Feb-19	21-Jun-19	06-Jul-19	1331		15		
re-drilling Works	82	78 09-Oct-18 A	08-Feb-19	14-Jun-19	06-Jul-19	1088		18		
Pre-drilling Works for Pier W2 (55m length,4m socket)	15	0 01-Dec-18 A	06-Mar-19	12-Dec-18 A	22-Mar-19			80		
S2-PD202 Deploy silt curtain	7	0 01-Dec-18 A	06-Mar-19	01-Dec-18 A	13-Mar-19		100% 0	81	Deploy silt curtain	
S2-PD23: Pre-drilling Works for W2 - P4 (55m length,4m socket) - rig No.1	4	0 08-Dec-18 A	09-Mar-19	12-Dec-18 A	13-Mar-19		100% 0	72	Pre-drilling Works for Pre-drilling Wo	
S2-PD23: Pre-drilling Works for W2- P5 (55m length,4m socket) - rig No.1 S2-PD23: Pre-drilling Works for W2- P6 (55m length,4m socket) - rig No.1	4 4	0 04-Dec-18 A 0 08-Dec-18 A	14-Mar-19 19-Mar-19	07-Dec-18 A 12-Dec-18 A	18-Mar-19 22-Mar-19		100% 0 100% 0	80 80		g Works for W2- P
Pre-drilling Works for Pier E1 (54-55m length,4m socket)	77	0 09-Oct-18 A	08-Mar-19	16-Jan-19 A	13-Jun-19			117 4m soc	sket)	
S2-PD224 Mobilization of Jack up barge/ working platform	2 2	0 09-Oct-18 A	21-May-19	10-Oct-18 A	22-May-19		100% 0 100% 0	179 179		
S2-PD224 Deploy silt curtain S2-PD22t Pre-drilling Works for E1- P1 (54-55m length,4m socket) - rig No.2 (NCE 006)	4	0 11-Oct-18 A 0 15-Oct-18 A	23-May-19 08-Mar-19	12-Oct-18 A 31-Oct-18 A	24-May-19 12-Mar-19		100% 0	107	Pre-drilling Works for H	1- P1 (54-55m ler
S2-PD36(Pre-drilling Works for E1- P2 (54-55m length,4m socket) - rig No.2	4	0 13-Oct-18 A	13-Mar-19	03-Nov-18 A	16-Mar-19		100% 0	108	— Pre-drilling Works	
S2-PD362 Pre-drilling Works for E1- P3 (54-55m length,4m socket) - rig No.2 S2-PD364 Pre-drilling Works for E1- P4 (54-55m length,4m socket) - rig No.2	4 4	0 12-Nov-18 A 0 23-Nov-18 A	16-May-19 10-Jun-19	17-Nov-18 A 28-Nov-18 A	20-May-19 13-Jun-19		100% 0 100% 0	145 156		
S2-PD37(Pre-drilling Works for E1- P7 (54-55m length,4m socket) - rig No.2	4	0 23-Nov-18 A	16-May-19	05-Dec-18 A	20-May-19		100% 0	130		-
S2-PD372 Pre-drilling Works for E1- P8 (54-55m length,4m socket) - rig No.2	4	0 19-Nov-18 A	21-May-19	24-Nov-18 A	24-May-19		100% 0	143		
S2-PD374 Pre-drilling Works for E1- P9 (54-55m length,4m socket) - rig No.2	4 4	0 21-Nov-18 A 0 15-Nov-18 A	30-May-19 04-Jun-19	26-Nov-18 A 20-Nov-18 A	03-Jun-19 08-Jun-19		100% 0 100% 0	150 159		
S2-PD37t Pre-drilling Works for E1- P10 (54-55m length,4m socket) - rig No.2 S2-PD37k Pre-drilling Works for E1- P11 (54-55m length,4m socket) - rig No.2	4	0 10-Nov-18 A	10-Jun-19	14-Nov-18 A	13-Jun-19		100% 0	168		
S2-PD38(Pre-drilling Works for E1- P12 (54-55m length,4m socket) - rig No.2	4	0 27-Nov-18 A	30-May-19	03-Dec-18 A	03-Jun-19		100% 0	144		
S2-PD382 Pre-drilling Works for E1- P13 (54-55m length,4m socket) - rig No.2 S2-PD384 Pre-drilling Works for E1- P14 (54-55m length,4m socket) - rig No.2	4 4	0 28-Dec-18 A 0 03-Jan-19 A	18-Mar-19 22-Mar-19	02-Jan-19 A 07-Jan-19 A	21-Mar-19 26-Mar-19		100% 0 100% 0	64		Works for E1- P1 drilling Works for H
S2-PD38c Pre-drilling Works for E1-P15 (54-55m length,4m socket) - rig No.2	4	0 14-Dec-18 A	10-Jun-19	27-Dec-18 A	13-Jun-19		100% 0	133		
S2-PD388 Pre-drilling Works for E1- P16 (54-55m length,4m socket) - rig No.2	4	0 28-Dec-18 A	10-Jun-19	16-Jan-19 A	13-Jun-19		100% 0	117		D. 1.111 117 1
Pre-drilling Works for Pier E2 (51m length,4m socket)	28	12 18-Dec-18 A	04-Mar-19	30-Mar-19	04-Apr-19	350	100%	4	 Mobilization of Jack up barge/ w 	Pre-drilling Works
S2-PD22(Mobilization of Jack up barge/ working platform S2-PD22(Deploy silt curtain	2	0 18-Dec-18 A 0 20-Dec-18 A	04-Mar-19 06-Mar-19	19-Dec-18 A 21-Dec-18 A	05-Mar-19 07-Mar-19		100% 0 100% 0	59 59	 Mobilization of Jack up barge/ w Deploy silt curtain 	piauom
S2-PD39(Pre-drilling Works for E2- P2 (51m length,4m socket) - rig No.2	4	0 22-Jan-19 A	01-Apr-19	05-Mar-19 A	04-Apr-19		100% 0	26		Pre-drilling
S2-PD392 Pre-drilling Works for E2- P3 (51m length,4m socket) - rig No.2	4 4	4 06-Mar-19 A	13-Mar-19 27 Mar 19	21-Mar-19	16-Mar-19 20 Mar 19	350	0% 0	-4		Works for E2- P3 Pre-drilling Works
S2-PD394 Pre-drilling Works for E2- P4 (51m length,4m socket) - rig No.2 (PMI 005) S2-PD39t Pre-drilling Works for E2- P5 (51m length,4m socket) - rig No.2	4 4	0 05-Jan-19 A 4 22-Mar-19	27-Mar-19 18-Mar-19	10-Jan-19 A 26-Mar-19	30-Mar-19 21-Mar-19	350	100% 0 0% 0	-4	Pre-0	drilling Works for H
S2-PD398 Pre-drilling Works for E2- P6 (51m length,4m socket) - rig No.2	4	4 27-Mar-19	22-Mar-19	30-Mar-19	26-Mar-19	350	0% 0	-4		Pre-drilling Works
Pre-drilling Works for Pier E3 (52m length,4m socket)	28	0 09-Jan-19 A	27-Mar-19	13-Feb-19 A	14-May-19		1000		ks for Pier E3 (52m length,4m socket)	Pre-drilling Wash
S2-PD40: Pre-drilling Works for E3- P3 (52m length,4m socket) - rig No.2 - Relocated S2-PD404 Pre-drilling Works for E3- P4 (52m length,4m socket) - rig No.2	4 4	0 09-Jan-19 A 0 01-Feb-19 A	27-Mar-19 29-Apr-19	14-Jan-19 A 13-Feb-19 A	30-Mar-19 03-May-19		100% 100% 0	62 63	-	Pre-drilling Works
S2-PD40t Pre-drilling Works for E3- P5 (52m length,4m socket) - rig No.2	4	0 26-Jan-19 A	04-May-19	31-Jan-19 A	08-May-19		100% 0	75		
S2-PD40{ Pre-drilling Works for E3- P6 (52m length,4m socket) - rig No.2	4	0 16-Jan-19 A	09-May-19	23-Jan-19 A	14-May-19	- 27	100% 0	86		
Pre-drilling Works for Pier W3 (57m length,4m socket) S2-PD20: Mobilization of Jack up barge/ working platform	52 2	12 15-Dec-18 A 0 15-Dec-18 A	13-Mar-19 13-Mar-19	17-Apr-19 17-Dec-18 A	03-May-19 14-Mar-19	226	100% 0	10 69	 Mobilization of Jack 	up barge/ working
S2-PD20: Deploy silt curtain	2	0 13-Dec-18 A 0 18-Dec-18 A	15-Mar-19	19-Dec-18 A	14-Mar-19		100% 0	69	 Deploy silt curtain 	
S2-PD239 Pre-drilling Works for W3- P2 (57m length,4m socket) - rig No.1	4	0 14-Feb-19 A	11-Apr-19	21-Feb-19 A	15-Apr-19		100% 0	44		
S2-PD241 Pre-drilling Works for W3- P3 (57m length,4m socket) - rig No.1 S2-PD24: Pre-drilling Works for W3- P5 (57m length,4m socket) - rig No.1	4 4	4 03-Apr-19 4 09-Apr-19	16-Apr-19 29-Apr-19	08-Apr-19 12-Apr-19	23-Apr-19 03-May-19	226	0% 0 0% 0	10		
S2-PD24: Pre-drilling Works for W3- P3 (57m length,4m socket) - ng No.1 S2-PD24: Pre-drilling Works for W3- P6 (57m length,4m socket) - rig No.1	4	4 09-Apr-19 4 13-Apr-19	29-Apr-19 29-Apr-19	12-Apr-19 17-Apr-19	03-May-19	226	0% 0	14		
Pre-drilling Works for Pier W1 (56-57m length,4m socket)	57	22 13-Dec-18 A	08-Feb-19	02-Apr-19	20-May-19	1144		35		Pre-drilling W
S2-PD20(Pre-drilling Works for W1- P1 (56-57m length,4m socket) - rig No.1	4	0 27-Feb-19 A	08-Feb-19	07-Mar-19 A	12-Feb-19	1152	100% 0	-20	Pre-drilling Works for W1- P1 Pre-drilling Works for V	
S2-PD251 Pre-drilling Works for W1- P2 (56-57m length,4m socket) - rig No.1 S2-PD25: Pre-drilling Works for W1- P3 (56-57m length,4m socket) - rig No.1	4 4	4 08-Mar-19 A 0 01-Mar-19 A	13-Feb-19 18-Feb-19	12-Mar-19 07-Mar-19 A	16-Feb-19 21-Feb-19	1153	0% 0 100% 0	-20 -12	Pre-drilling Works for W1- P3	(56-57m length,4
S2-PD25: Pre-drilling Works for W1-P4 (56-57m length,4m socket) - rig No.1	4	4 08-Mar-19 A	22-Feb-19	16-Mar-19	26-Feb-19	1153	0% 0	-16	Pre-drilling Works	
		1							Date	
Remaining Level of Effort Remaining Work	stone				CRBC					updated on 8
										upuated UII (
Primary Baseline Critical Remaining Work VIII Sur	nmary		т	hree Mont	h Rolling	Program	nmo			•

May 2019 21 28 05 12	19 26	02	June 2019 09 16	23 30
installation of cable hangers system				
y Link				
Procurement and	d Delivery of Pres	tress Tendo	ons & Anchora	ge (incl. 20
·				
1st batch	n of shop drawing	submissio	n & approval	
			-	Setting
rks- All Works within Portion I of the	Site (Entrusted W	orks of TK	OI Viaduct)	
	(Linusica W		and()	
or Pier 5B (Bridge S400, 33.13m leng	gth, 5m socket)			
oorary Sleeve Casings at Pier 5B or Pier 9B (Bridge CT, 32.63m length	n, 4.5m socket)			
orary Sleeve Casings at Pier 5B				Section 2 o
				CBL Main
			Pre-drilli	ng Works
ket) - rig No.1 m socket) - rig No.1				
gth,4m socket) - rig No.1				
	 Mobilization of 		oarge/ working	g platform
cket) - rig No.2 (NCE 006)	 Deploy silt 	curtain		
m socket) - rig No.2	Pre-drilling Worl	s for E1-F	P3 (54-55m ler	1gth,4m soc
	Pre-drilling Worl	s for E1-F		g Works for 1gth,4m soc
	— Pre-drilling	Works for	E1- P8 (54-55 ng Works for I	m length,4r
			e-drilling Worl	
lemeth (m cost-cr) - co N- 2		Pre-drilli	ng Works for I	
length,4m socket) - rig No.2 I-55m length,4m socket) - rig No.2			р. 1.111	
		_		g Works for g Works for
2 (51m length,4m socket)				
E2- P2 (51m length,4m socket) - rig 1	No.2			
h,4m socket) - rig No.2				
(51m length,4m socket) - rig No.2 (F n length,4m socket) - rig No.2	1711 (005)			
6 (51m length,4m socket) - rig No.2				
(52m length (m cooket) rig No 2	Palaastad			1
 (52m length,4m socket) - rig No.2 - Pre-drilling Works for 		gth,4m soc	ket) - rig No.2	
Pre-drilling Works for Pre-drilling Wo	E3- P4 (52m len rks for E3- P5 (5	2m length,4	lm socket) - ri	g No.2
Pre-drilling Works for Pre-drilling Wo	E3- P4 (52m len rks for E3- P5 (5 lling Works for E	2m length,4	lm socket) - ri	g No.2
Pre-drilling Works for Pre-drilling We Pre-drilling Works for Pier W3 (57m length	E3- P4 (52m len rks for E3- P5 (5 lling Works for E n,4m socket)	2m length,4 3- P6 (52m	lm socket) - ri	g No.2
Pre-drilling Works for Pre-drilling Wo ————————————————————————————————————	E3- P4 (52m len prks for E3- P5 (5) lling Works for E3 n,4m socket) n socket) - rig No n length,4m sock	2m length,4 3- P6 (52m 5.1 et) - rig No	Im socket) - ri length,4m soc	g No.2 :ket) - rig N
Pre-drilling Works for Pre-drilling Works for Pre-drilling Works for Pier W3 (57m length ing Works for W3- P2 (57m length,44 – Pre-drilling Works for W3- P3 (57r Pre-drilling Works for Pre-drilling Works for	E3- P4 (52m len rks for E3- P5 (5) lling Works for E 1,4m socket) n socket) - ng Nc n length,4m sock W3- P5 (57m len	2m length,4 3- P6 (52m 0.1 et) - rig No	hm socket) - ri length,4m soc .1 cket) - rig No	g No.2 :ket) - rig N
Pre-drilling Works for Pre-drilling Works for Pier W3 (57m length ing Works for W3- P2 (57m length,41 – Pre-drilling Works for W3- P3 (57 – Pre-drilling Works for Pre-drilling Works for er W1 (56-57m length,4m socket)	E3- P4 (52m len rks for E3- P5 (5) lling Works for E 1,4m socket) n socket) - ng Nc n length,4m sock W3- P5 (57m len	2m length,4 3- P6 (52m 0.1 et) - rig No	hm socket) - ri length,4m soc .1 cket) - rig No	g No.2 :ket) - rig N
Pre-drilling Works for Pre-drilling Works for Pre-drilling Works for Pier W3 (57m length frilling Works for W3- P2 (57m length,41 – Pre-drilling Works for W3- P3 (57 – Pre-drilling Works for Pre-drilling Works for rt W1 (56-57m length,4m socket) rig No.1	E3- P4 (52m len rks for E3- P5 (5) lling Works for E 1,4m socket) n socket) - ng Nc n length,4m sock W3- P5 (57m len	2m length,4 3- P6 (52m 0.1 et) - rig No	hm socket) - ri length,4m soc .1 cket) - rig No	g No.2 :ket) - rig N
Pre-drilling Works for Pre-drilling Wo — Pre-drilling Wo hrilling Works for Pier W3 (57m length Pre-drilling Works for W3- P3 (57r — Pre-drilling Works for Pre-drilling Works for Pre-drilling Works for r W1 (56-57m length,4m socket) rig No.1	E3- P4 (52m len rks for E3- P5 (5) lling Works for E 1,4m socket) n socket) - ng Nc n length,4m sock W3- P5 (57m len	2m length,4 3- P6 (52m 0.1 et) - rig No	hm socket) - ri length,4m soc .1 cket) - rig No	g No.2 :ket) - rig N
Pre-drilling Works for Pre-drilling Works for Pier W3 (57m length Iniling Works for W3- P2 (57m length,4i – Pre-drilling Works for W3- P3 (57 – Pre-drilling Works for Pre-drilling Works for r W1 (56-57m length,4m socket) rig No.1 scket) - rig No.1 rig No.1	E3- P4 (52m len rks for E3- P5 (5) lling Works for E 1,4m socket) n socket) - ng Nc n length,4m sock W3- P5 (57m len	2m length, 3- P6 (52m),1 et) - rig No ngth,4m soo ngth,4m soo	hm socket) - ri length,4m soc .1 cket) - rig No	g No.2 .ket) - rig N 1 1
Pre-drilling Works for Pre-drilling Works for Pre-drilling Works for Pier W3 (57m length ing Works for W3- P2 (57m length,4h – Pre-drilling Works for W3- P3 (57n — Pre-drilling Works for Pre-drilling Works for r W1 (56-57m length,4m socket) rig No.1 scket) - rig No.1 ig No.1 m socket) - rig No.1	E3- P4 (32m ien rks for E3- P5 (3) lling Works for E3 ,4m socket) - rig Nc n length,4m sock W3- P5 (57m ier W3- P6 (57m ier	2m length, 3- P6 (52m),1 et) - rig No ngth,4m soo ngth,4m soo	Im socket) - ri length,4m soc .1 cket) - rig No. cket) - rig No.	g No.2 .ket) - rig N 1 1

Page: 3

ActivityName	Original Duration	Remaining Duration Start	Planned Start	Finish	Planned Finish	Total Float	Activity% Complete TRA	Variance - Finish Date	March 2019	April 2019
S2-PD257 Pre-drilling Works for W1- P5 (56-57m length,4m socket) - rig No.1	5	5 18-Mar-19	27-Feb-19	22-Mar-19	02-Mar-19	1153	0% 0	-17		31 07 14 21 ng Works for W1- P5 (56-57m leng
S2-PD261 Pre-drilling Works for W1-P6 (56-57m length,4m socket) - rig No.1	4	1 05-Mar-19 A	04-Mar-19	08-Mar-19	07-Mar-19	102	75% 0	-1 •	Pre-drilling Works for W1-1	P6 (56-57m length,4m socket) - rig
S2-PD26: Pre-drilling Works for W1- P7 (56-57m length,4m socket) - rig No.1	4	0 14-Dec-18 A	12-Apr-19	21-Dec-18 A	16-Apr-19		100% 0	92		Pre-drilling
S2-PD26: Pre-drilling Works for W1- P8 (56-57m length,4m socket) - rig No.1	4	0 21-Feb-19 A	08-Mar-19	26-Feb-19 A	12-Mar-19		100% 0	12	Pre-drilling Works for	W1- P8 (56-57m length,4m socket — Pre-drilling Works
S2-PD267 Pre-drilling Works for W1- P9 (56-57m length,4m socket) - rig No.1 S2-PD281 Pre-drilling Works for W1- P10 (56-57m length,4m socket) - rig No.1	4	0 13-Dec-18 A 4 09-Mar-19	08-Apr-19 13-Mar-19	17-Dec-18 A 13-Mar-19	11-Apr-19 16-Mar-19	102	100% 0 0% 0	92	Pre-drilling Work	s for W1- P10 (56-57m length,4m
S2-PD28: Pre-drilling Works for W1-P110 (56-57m length,4m socket) - rig No.1	4	0 14-Dec-18 A	16-May-19	19-Dec-18 A	20-May-19	102	100% 0	118		
S2-PD28: Pre-drilling Works for W1- P12 (56-57m length,4m socket) - rig No.1	4	0 22-Feb-19 A	18-Mar-19	02-Mar-19 A	21-Mar-19		100% 0	16		g Works for W1- P12 (56-57m leng
S2-PD28; Pre-drilling Works for W1- P13 (56-57m length,4m socket) - rig No.1	4	4 14-Mar-19	22-Mar-19	18-Mar-19	26-Mar-19	102	0% 0	7		-drilling Works for W1- P13 (56-57 Pre-drilling Works for W1- P14 (
S2-PD28! Pre-drilling Works for W1- P14 (56-57m length,4m socket) - rig No.1 S2-PD291 Pre-drilling Works for W1- P15 (56-57m length,4m socket) - rig No.1	4 5	4 19-Mar-19 5 23-Mar-19	27-Mar-19 01-Apr-19	22-Mar-19 28-Mar-19	30-Mar-19 04-Apr-19	102	0% 0 0% 0	6		Pre-drilling Works for W1-
S2-PD292 Pre-drilling Works for W1-P16 (56-57m length,4m socket) - rig No.1	4	4 29-Mar-19	06-Apr-19	02-Apr-19	10-Apr-19	102	0% 0	6		Pre-drilling Works
Pre-drilling Works for Pier W4 (52m length,4m socket)	42	20 09-Feb-19 A	04-May-19	16-May-19	06-Jun-19	230		18		
S2-PD209 Mobilization of Jack up barge/ working platform	2	0 09-Feb-19 A	04-May-19	11-Feb-19 A	06-May-19		100% 0	67		
S2-PD209 Deploy silt curtain	2	0 12-Feb-19 A	07-May-19	13-Feb-19 A	08-May-19		100% 0	67		
S2-PD21(Pre-drilling Works for W4- P1 (52m length,4m socket) - rig No.1 S2-PD294 Pre-drilling Works for W4- P2 (52m length,4m socket) - rig No.1	4	0 14-Feb-19 A 4 18-Apr-19	09-May-19 15-May-19	21-Feb-19 A 25-Apr-19	14-May-19 18-May-19	230	100% 0 0% 0	64		
S2-PD29: Pre-drilling Works for W4- P3 (52m length,4m socket) - rig No.1	4	4 16-Apr-19 4 26-Apr-19	20-May-19	30-Apr-19	23-May-19	230	0% 0	18		
S2-PD298 Pre-drilling Works for W4- P4 (52m length,4m socket) - rig No.1	4	4 02-May-19	24-May-19	06-May-19	28-May-19	230	0% 0	18		
S2-PD30(Pre-drilling Works for W4- P5 (52m length,4m socket) - rig No.1	4	4 07-May-19	29-May-19	10-May-19	01-Jun-19	230	0% 0	18		
S2-PD302 Pre-drilling Works for W4- P6 (52m length,4m socket) - rig No.1 Pre-drilling Works for Pier W5 (50m length,4m socket)	4	4 11-May-19 24 17-May-19	03-Jun-19 08-Jun-19	16-May-19 14-Jun-19	06-Jun-19 06-Jul-19	230 230	0% 0	18		
S2-PD211 Mobilization of Jack up barge/ working platform	24	2 17-May-19	08-Jun-19	18-May-19	10-Jun-19	230	0% 0	18		
S2-PD211 Deploy silt curtain	2	2 20-May-19	11-Jun-19	21-May-19	12-Jun-19	230	0% 0	18		
S2-PD212 Pre-drilling Works for W5- P1 (50m length,4m socket) - rig No.1	4	4 22-May-19	13-Jun-19	25-May-19	17-Jun-19	230	0% 0	18		
S2-PD30 ² Pre-drilling Works for W5- P2 (50m length,4m socket) - rig No.1	4	4 27-May-19	18-Jun-19	30-May-19	21-Jun-19	230	0% 0	18		
S2-PD30t Pre-drilling Works for W5- P3 (50m length,4m socket) - rig No.1 S2-PD30t Pre-drilling Works for W5- P4 (50m length,4m socket) - rig No.1	4	4 31-May-19 4 05-Jun-19	22-Jun-19 27-Jun-19	04-Jun-19 10-Jun-19	26-Jun-19 02-Jul-19	230 230	0% 0 0% 0	18		
S2-1 D50c Freedming works for W5- P5 (50m length,4m socket) - rig No.1	4	4 05-5un-19 4 11-Jun-19	03-Jul-19	14-Jun-19	02-Jul-19 06-Jul-19	230	0% 0	18		
Pre-drilling Works for Pier E4 (51m length,4m socket)	23	0 10-Oct-18 A	06-Mar-19	24-Nov-18 A	01-Apr-19			103		
S2-PD219 Deploy silt curtain	7	0 10-Oct-18 A	06-Mar-19	15-Oct-18 A	13-Mar-19		100% 0	121	Deploy silt curtain	
S2-PD32(Pre-drilling Works for E4-P2 (51m length,4m socket) - rig No.2 S2 PD32(Pre-drilling Works for E4-P2 (51m length,4m socket) - rig No.2	4 4	0 03-Nov-18 A	19-Mar-19	07-Nov-18 A	22-Mar-19		100% 0	110		ng Works for E4- P2 (51m length,4 ng Works for E4- P3 (51m length,4
S2-PD32: Pre-drilling Works for E4- P3 (51m length,4m socket) - rig No.2 S2-PD32: Pre-drilling Works for E4- P4 (51m length,4m socket) - rig No.2	4	0 08-Nov-18 A 0 22-Nov-18 A	19-Mar-19 19-Mar-19	12-Nov-18 A 24-Nov-18 A	22-Mar-19 22-Mar-19		100% 0 100% 0	106 95		ng Works for E4- P4 (51m length,4
S2-PD32t Pre-drilling Works for E4- P5 (51m length,4m socket) - rig No.2	4	0 17-Nov-18 A	23-Mar-19	22-Nov-18 A	27-Mar-19		100% 0	101	Pro	e-drilling Works for E4- P5 (51m le
S2-PD32{ Pre-drilling Works for E4- P6 (51m length,4m socket) - rig No.2	4	0 13-Nov-18 A	28-Mar-19	16-Nov-18 A	01-Apr-19		100% 0	110		 Pre-drilling Works for E4- P6 (
Pre-drilling Works for Pier E5 (57m length,4m socket)	21	0 10-Dec-18 A	08-Feb-19	28-Feb-19 A	01-Apr-19				drilling Works for Pier E5 (57m ler	- T
S2-PD221 Mobilization of Jack up barge/ working platform S2-PD221 Deploy silt curtain	2	0 10-Dec-18 A 0 13-Dec-18 A	23-Mar-19 26-Mar-19	12-Dec-18 A 15-Dec-18 A	25-Mar-19 27-Mar-19		100% 0 100% 0	82 81		ilization of Jack up barge/ working ploy silt curtain
S2-PD221 Deploy slit curtain S2-PD222 Pre-drilling Works for E5- P1 (57m length,4m socket) - rig No.2	4	0 13-Dec-18 A 0 18-Dec-18 A	28-Mar-19	20-Dec-18 A	01-Apr-19		100% 0	81		Pre-drilling Works for E5- P1 (
S2-PD33(Pre-drilling Works for E5- P2 (57m length,4m socket) - rig No.2	4	0 20-Dec-18 A	23-Mar-19	24-Dec-18 A	27-Mar-19		100% 0	74	Pro	e-drilling Works for E5- P2 (57m le
S2-PD334 Pre-drilling Works for E5- P4 (57m length,4m socket) - rig No.2	4	0 23-Feb-19 A	08-Feb-19	28-Feb-19 A	12-Feb-19		100% 0	-14 Pre-	drilling Works for E5- P4 (57m ler	
Pre-drilling Works for Pier E6 (53m length,4m socket)	8	8 12-Jan-19 A	18-Feb-19	16-Mar-19	16-Mar-19	109		0		s for Pier E6 (53m length,4m sock
S2-PD22 ² Pre-drilling Works for E6- P1 (53m length,4m socket) - rig No.2 S2-PD34(Pre-drilling Works for E6- P2 (53m length,4m socket) - rig No.2	4	0 02-Mar-19 A 0 12-Jan-19 A	18-Feb-19 08-Mar-19	08-Mar-19 A 18-Jan-19 A	21-Feb-19 12-Mar-19		100% 0 100% 0	-13 42		Pl: (53m length,4m socket) - rig No E6- P2 (53m length,4m socket) - ri
S2-PD34 Pre-drilling Works for E6-P3 (53m length,4m socket) - rig No.2	4	0 21-Jan-19 A	13-Mar-19	28-Jan-19 A	12-Mar-19		100% 0	38		s for E6- P3 (53m length,4m socke
S2-PD344 Pre-drilling Works for E6- P4 (53m length,4m socket) - rig No.2	4	0 22-Feb-19 A	22-Feb-19	01-Mar-19 A	26-Feb-19		100% 0	-3 Pr	e-drilling Works for E6- P4 (53m le	
S2-PD34(Pre-drilling Works for E6- P5 (53m length,4m socket) - rig No.2	4	4 08-Mar-19	27-Feb-19	12-Mar-19	02-Mar-19	109	0% 0	-8 -		E6- P5 (53m length,4m socket) - ri
S2-PD34{ Pre-drilling Works for E6- P6 (53m length,4m socket) - rig No.2 Pre-drilling Works for Pier E7 (56m length,4m socket)	4	4 13-Mar-19 0 26-Nov-18 A	04-Mar-19 23-Mar-19	16-Mar-19 11-Jan-19 A	07-Mar-19 11-Apr-19	109	0% 0	-8	- rie-uning work	s for E6- P6 (53m length,4m socke
S2-PD22t Pre-drilling Works for E7- P1 (56m length,4m socket) - rig No.2	4	0 26-Nov-18 A	23-Mar-19	08-Dec-18 A	27-Mar-19		100% 0	87	Pro	: e-drilling Works for E7- P1 (56m le
S2-PD35(Pre-drilling Works for E7- P2 (56m length,4m socket) - rig No.2	4	0 10-Dec-18 A	28-Mar-19	13-Dec-18 A	01-Apr-19		100% 0	87	—	 Pre-drilling Works for E7- P2 (
S2-PD352 Pre-drilling Works for E7- P3 (56m length,4m socket) - rig No.2	4	0 14-Dec-18 A	23-Mar-19	18-Dec-18 A	27-Mar-19		100% 0	79		e-drilling Works for E7- P3 (56m le
S2-PD35 ² Pre-drilling Works for E7- P4 (56m length,4m socket) - rig No.2 S2-PD35(Pre-drilling Works for E7- P5 (56m length,4m socket) - rig No.2	4	0 08-Jan-19 A 0 29-Dec-18 A	23-Mar-19 02-Apr-19	11-Jan-19 A 05-Jan-19 A	27-Mar-19 06-Apr-19		100% 0 100% 0	61 74	- Pr	e-drilling Works for E7- P4 (56m le
S2-PD35 Pre-drilling Works for E7-P6 (56m length,4m socket) - rig No.2	4	0 19-Dec-18 A	08-Apr-19	29-Dec-18 A	11-Apr-19		100% 0	83		Pre-drilling Works
Piling Works	111	106 17-Nov-18 A	13-Feb-19	21-Jun-19	01-Jul-19	452		10		:
S2-PW1010 Procurement and delivery of steel casing (CE004, CE005, CE006)	75	5 23-Nov-18 A	18-Apr-19	12-Mar-19	01-Jul-19	74	93.33% 0	111		
S2-PW1020 Mobilization of piling plant	28	5 17-Nov-18 A	18-Apr-19	12-Mar-19	15-May-19	44	82.14% 0	64		
Piling Works for Pier W2	57 4	56 15-Feb-19 A 0 15-Feb-19 A	13-Feb-19	07-May-19	22-May-19	357	1000/ 0	0 platform inst	allation -W2	
S2-PW20 Piling platform installation -W2 Pile W2 -P3	4	4 18-Feb-19 A	13-Feb-19 18-Feb-19	16-Feb-19 A 16-Mar-19	16-Feb-19 02-Mar-19	37	100% 0	-12	Pile W2 -P3	
S2-PW. Drive Casing & Grab to excavate the soil (40.4m length) -W2-P3	5	0 18-Feb-19 A	18-Feb-19	19-Feb-19 A	22-Feb-19		100% 0		g & Grab to excavate the soil (40.4	
S2-PW. Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.1 & air lifting -		1 20-Feb-19 A	23-Feb-19	13-Mar-19	27-Feb-19	34	75% 0	-12		avate the rock under rockhead level
S2-PW. Install steel cage and concreting -W1-P3	3	3 14-Mar-19	28-Feb-19	16-Mar-19	02-Mar-19	37	0% 0	-12	■ Install steel cage a ■ Pile W2 -P1	and concreting -W1-P3
Pile W2 -P1 S2-PW. Drive Casing & Grab to excavate the soil (40.4m length) -W2-P1	8	6 18-Feb-19 A 0 18-Feb-19 A	23-Feb-19 23-Feb-19	20-Mar-19 19-Feb-19 A	12-Mar-19 04-Mar-19	37	100% 0	-/	Drive Casing & Grab to excavate	
S2-PW. Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.1 & air lifting -	0	3 20-Feb-19 A	05-Mar-19	16-Mar-19	04-Mar-19	34	18.75% 0	-7	Install RCD and Install RCD and I	excavate the rock under rockhead l
S2-PW. Install steel cage and concreting -W2 - P1	3	3 18-Mar-19	09-Mar-19	20-Mar-19	12-Mar-19	37	0% 0	-7		cage and concreting -W2 - P1
Pile W2 -P6	8	7 18-Feb-19 A	05-Mar-19	25-Mar-19	21-Mar-19	36		-3		W2 -P6
S2-PW. Drive Casing & Grab to excavate the soil (40.4m length) -W2-P6 S2-PW. Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.1 & air lifting -	8	0 18-Feb-19 A	05-Mar-19	19-Feb-19 A	13-Mar-19 18-Mar-19	34	100% 0	19		to excavate the soil (40.4m length D and excavate the rock under rock
S2-PW. Install steel cage and concreting W2-P6	3	4 27-Feb-19 A 3 22-Mar-19	14-Mar-19 19-Mar-19	21-Mar-19 25-Mar-19	21-Mar-19	36	0% 0 0% 0	-3		I steel cage and concreting W2-P6
Pile W2 -P4	12	7 18-Feb-19 A	14-Mar-19	29-Mar-19	30-Mar-19	35	0/10	1		Pile W2 -P4
S2-PW. Drive Casing & Grab to excavate the soil (40.4m length) -W2-P4	8	0 18-Feb-19 A	14-Mar-19	19-Feb-19 A	22-Mar-19		100% 0	27		sing & Grab to excavate the soil (4
S2-PW: Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.1 & air lifting -		4 28-Feb-19 A	23-Mar-19	26-Mar-19	27-Mar-19	34	0% 0	1		stall RCD and excavate the rock un Install steel cage and concreting -
S2-PW: Install steel cage and concreting -W2-P4 Pile W2 -P2	3	3 27-Mar-19 7 18-Feb-19 A	28-Mar-19 23-Mar-19	29-Mar-19 03-Apr-19	30-Mar-19 10-Apr-19	35 34	0% 0	1		Install steel cage and concreting - Pile W2 -P2
S2-PW: Drive Casing & Grab to excavate the soil (40.4m length) -W2-P2	8	0 18-Feb-19 A	23-Mar-19	19-Feb-19 A	01-Apr-19		100% 0	35		Drive Casing & Grab to excav
S2-I W. Diffee Casing & Grab to excavate the soli (40-4in rengin) - W2-12 S2-PW: Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.1 & air lifting -		4 01-Mar-19 A	02-Apr-19	30-Mar-19	06-Apr-19	34	0% 0	5		Install RCD and excava
S2-PW: Install steel cage and concreting -W2-P2	3	3 01-Apr-19	08-Apr-19	03-Apr-19	10-Apr-19	34	0% 0	5		Install steel cage ar
	21	7 18-Feb-19 A	11-Apr-19	12-Apr-19	27-Apr-19	34	1000	10		Pile W2 -P5
S2-PW: Drive Casing & Grab to excavate the soil (40.4m length) -W2-P5 S2-PW: Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.1 & air lifting -	5	0 18-Feb-19 A 4 01-Mar-19 A	11-Apr-19 17-Apr-19	19-Feb-19 A 09-Apr-19	16-Apr-19 24-Apr-19	34	100% 0 0% 0	47		Drive Casi
S2-PW. Install RCD and excavate the rock under rockhead level to founding level (4m socket) - ng No.1 & air lifting - S2-PW. Install steel cage and concreting -W2-P5	3	4 01-Mar-19 A 3 10-Apr-19	25-Apr-19	12-Apr-19	24-Apr-19 27-Apr-19	34	0% 0	10		
Testing	21	21 13-Apr-19	29-Apr-19	07-May-19	22-May-19	306	070 0	13		
S2-PW. Sonic Test, interface core and full core for bored pile -W2	21	21 13-Apr-19	29-Apr-19	07-May-19	22-May-19	306	0% 0	13		
									Date	Revision
	1									
Remaining Level of Effort Remaining Work + Mi	lestone				CRBC					
	ilestone ummary		7			Datas		0		y updated on 8 Mar 2019
			Т	hree Mont		Progra	mme	C		

	May 2019			June 2019	
	8 05 12 socket) - rig No.1	19 26	02	09 16	23 30
- rig No.1			·		
cket) - rig	s for W1- P7 (56-57m leng No.1	th,4m socket)	- rig No.1		
Vorks for W	1- P9 (56-57m length,4m	socket) - rig N	o.1		
,4m socket) - rig No.1	Pre-drilling V	orks for W	1- P11 (56-57m le	math Am e
length,4m	socket) - rig No.1	ric-drining v	VOIKS IOI W	1-111 (50-57111 k	angun, 4111 s
	th,4m socket) - rig No.1	1			
	1 length,4m socket) - rig No 56-57m length,4m socket) -				
	- P16 (56-57m length,4m	socket) - rig N			
				4 (52m length,4m	socket)
	 Mobilization of Ja Deploy silt curt 		vorking pla	uom	
	Pre-dril	ling Works fo		2m length,4m so	
	- Pr			P2 (52m length,4 r W4- P3 (52m le	
				orks for W4- P4 (
		_		ng Works for W4	
	······		Pr	e-drilling Works f Pre-drillin	
			_	 Mobilization of 	-
		1		 Deploy silt of 	curtain
					rilling Wor Pre-drilling
					Pre-drilling
				•	
th,4m soc	xet) - rig No.2				
	(tet) - rig No.2				
	ket) - rig No.2 m socket) - rig No.2				
	ngth,4m socket) - rig No.2				
cing platfor	m				
P1 (57m l	ngth,4m socket) - rig No.2				
	m socket) - rig No.2				
socket)					
No.2					
) - rig No.2	1				
ocket) - rig	No.2				
t) - rig No.2					
ocket) - rig					
	water and the No. 2				
	m socket) - rig No.2 ngth,4m socket) - rig No.2				
	m socket) - rig No.2				
	m socket) - rig No.2 56m length,4m socket) - rig	No 2			
	7- P6 (56m length,4m sock				
	, , , , , , , , , , , , , , , , , , ,				Piling Wor
	Piling Works for	ization of pilin Pier W2	ng plant		
	T ming tronics for	1.00.02			
arral to fav	ndina laval (Am analist) ni	a No 1 Proint	:0:	D2	
ever 10 10U	nding level (4m socket) - ri	5 110.1 06 811	g - w2-		
21 22 ad level to	founding level (4m socket)		air lifting	W2-P1	
	warrang iever (+iii socket	, 115 110.1 a	- mung -		
ngth) -W2-	P6 evel to founding level (4m	cooket) rig N	lo 1 & oir li	fing W/2 D6	
-P6	ever to founding lever (4m	socket) - 11g 1	0.1 & all 1	lung - w2-10	
	ength) -W2-P4 khead level to founding lev	al (Am cocka	t) rig No 1	& air lifting W2	D/
ng -W2-P4		Ver (4III SOCKE	1) - 11g 100.1	& all lifuing - w2	-14
	soil (40.4m length) -W2-P2		1 (1		. 1.0
	ock under rockhead level to creting -W2-P2	-		ес) - пд No.1 & a	ur inting -\
	Frab to excavate the soil (40			e	
	RCD and excavate the rock tall steel cage and concreting		ad level to	tounding level (41	n socket) -
nis	Testing	-			
		 Sonic Test 	interface c	ore and full core f	or bored p
on		Chec	ked	Approv	ed
)19				11.51	
				I	

Data Date : 08-Mar-19

Page: 4

AdutyName	Original Duration	Remaining Duration Start	Planned Start	Finish	Planned Finish	Total Float Ac	tivity% Complete T	RA Variance - Finish	Date 24	03	March 2019 10 17 24	April 2019 31 07 14
Viling Works for Pier E4 S2-PW12 Piling platform installation -E4	101 4	24 19-Dec-18 A 0 19-Dec-18 A	18-Feb-19 03-Jun-19	05-Apr-19 20-Dec-18 A	21-Jun-19 06-Jun-19	406	100%	0	77 133			Piling Works for
Pile E4 -P1	5	0 21-Dec-18 A	08-Jun-19	07-Jan-19 A	13-Jun-19			1	126			
S2-PW: Drive Casing & Grab to excavate the soil (40.4m length) -E4-P1 Pile E4 -P6	5 72	0 21-Dec-18 A 0 21-Dec-18 A	08-Jun-19 18-Feb-19	07-Jan-19 A 15-Feb-19 A	13-Jun-19 12-Jun-19		100%		126 94-P6			
S2-PW: Drive Casing & Grab to excavate the soil (40.4m length) -E4-P6	8	0 21-Dec-18 A	03-Jun-19	07-Jan-19 A	12-Jun-19		100%		125		C FAR	
S2-PW: Install steel cage and concreting -E4-P6 Pile E4-P3	3	0 12-Feb-19 A 0 21-Dec-18 A	18-Feb-19 18-Feb-19	15-Feb-19 A 26-Feb-19 A	20-Feb-19 12-Jun-19		100%	0	5 Install steel	el cage and con e E4 -P3	creting -E4-P6	
S2-PW: Drive Casing & Grab to excavate the soil (40.4m length) -E4-P3	8	0 21-Dec-18 A	03-Jun-19	07-Jan-19 A	12-Jun-19		100%	0 1	125			
S2-PWt Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting - S2-PWt Install steel cage and concreting -E4-P3	4	0 08-Feb-19 A 0 25-Feb-19 A	18-Feb-19 22-Feb-19	23-Feb-19 A 26-Feb-19 A	21-Feb-19 25-Feb-19		100% 100%				vate the rock under rockl nd concreting -E4-P3	head level to founding le
Pile E4 -P4	80	0 21-Dec-18 A	22-Feb-19	21-Feb-19 A	21-Jun-19		10070		97 Pile E4 -P		6	
S2-PWt Drive Casing & Grab to excavate the soil (40.4m length) -E4-P4 S2-PWt Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	8	0 21-Dec-18 A 0 08-Feb-19 A	13-Jun-19 22-Feb-19	07-Jan-19 A 18-Feb-19 A	21-Jun-19 26-Feb-19		100% 100%		133 Ins	stall RCD and	excavate the rock under	; rockhead level to found
S2-PW(Install RCD and excavate the tock under rocknead level to founding level (4m socket) - ng No.2 & air fitting - S2-PW(Install steel cage and concreting -E4-P4	3	0 08-Feb-19 A 0 19-Feb-19 A	22-Feb-19 27-Feb-19	21-Feb-19 A	01-Mar-19		100%			Install steel ca	age and concreting -E4-l	
Pile E4 -P5	7	0 20-Feb-19 A	27-Feb-19	04-Mar-19 A	06-Mar-19		1000/	2	3	Pile E4 -P.		under no elche or d'Iorvel to
S2-PWt Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting - S2-PWt Install steel cage and concreting -E4-P5	4	0 20-Feb-19 A 0 04-Mar-19 A	27-Feb-19 04-Mar-19	02-Mar-19 A 04-Mar-19 A	02-Mar-19 06-Mar-19		100% 100%	-	3		and excavate the rock u steel cage and concreting	
Pile E4 -P2	7	0 15-Feb-19 A	07-Mar-19	08-Mar-19 A	14-Mar-19				6		E4 -P2	
S2-PWt Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting - S2-PWt Install steel cage and concreting -E4-P2	4	0 15-Feb-19 A 0 07-Mar-19 A	07-Mar-19 12-Mar-19	06-Mar-19 A 08-Mar-19 A	11-Mar-19 14-Mar-19		100% 100%		5		Install RCD and excava Install steel cage and	
Testing	21	21 13-Mar-19	15-Mar-19	05-Apr-19	08-Apr-19	348			2	· · ·		Testing
S2-PW: Sonic Test, interface core and full core for bored pile -E4	21 48	21 13-Mar-19 48 13-Apr-19	15-Mar-19 29-Apr-19	05-Apr-19 14-Jun-19	08-Apr-19 26-Jun-19	348 34	0%	0	2			Sonic Test
S2-PW62. Piling platform installation -E5	4	48 13-Apr-19	29-Apr-19	17-Apr-19	03-May-19	34	0%	0	10			
Pile E5 -P1	12	12 18-Apr-19	04-May-19	06-May-19	18-May-19	54			10			
S2-PW(Drive Casing & Grab to excavate the soil (40.4m length) -E5-P1 S2-PW(Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	5	5 18-Apr-19 4 27-Apr-19	04-May-19 10-May-19	26-Apr-19 02-May-19	09-May-19 15-May-19	34 50	0% 0%		10 10			
S2-PW(Install steel cage and concreting -E5-P1	3	3 03-May-19	16-May-19	06-May-19	18-May-19	54	0%		10			
Pile E5 -P2 S2-PW(Drive Casing & Grab to excavate the soil (40.4m length) -E5-P2	15 8	15 27-Apr-19 8 27-Apr-19	10-May-19 10-May-19	16-May-19 07-May-19	28-May-19 20-May-19	49 34	0%	0	10 10			
S2-PWt Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 08-May-19	21-May-19	11-May-19	24-May-19	46	0%	0	10			
S2-PW(Install steel cage and concreting -E5-P2 Pile E5-P3	3	3 14-May-19 15 08-May-19	25-May-19 21-May-19	16-May-19 25-May-19	28-May-19 06-Jun-19	49 44	0%	0	10			
S2-PWt Drive Casing & Grab to excavate the soil (40.4m length) -E5-P3	8	8 08-May-19	21-May-19 21-May-19	17-May-19	29-May-19	34	0%	0	10			
S2-PW(Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 18-May-19	30-May-19	22-May-19	03-Jun-19	42	0%		10			
S2-PW(Install steel cage and concreting -E5-P3 Pile E5 -P4	3	3 23-May-19 15 18-May-19	04-Jun-19 30-May-19	25-May-19 04-Jun-19	06-Jun-19 17-Jun-19	44 39	0%	0	10			
S2-PWt Drive Casing & Grab to excavate the soil (40.4m length) -E5-P4	8	8 18-May-19	30-May-19	27-May-19	08-Jun-19	34	0%		10			
S2-PWt Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting - S2-PWt Install steel cage and concreting -E5-P4	4	4 28-May-19 3 01-Jun-19	10-Jun-19 14-Jun-19	31-May-19 04-Jun-19	13-Jun-19 17-Jun-19	38 39	0% 0%		10 10			
Pile E5 -P5	15	15 28-May-19	10-Jun-19	14-Jun-19	26-Jun-19	34	070		10			
S2-PWt Drive Casing & Grab to excavate the soil (40.4m length) -E5-P5 S2-PWt Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	8	8 28-May-19 4 06-Jun-19	10-Jun-19 19-Jun-19	05-Jun-19 11-Jun-19	18-Jun-19 22-Jun-19	34 34	0% 0%		10			
S2-PWt Install steel cage and concreting -E5-P5	3	3 12-Jun-19	24-Jun-19	14-Jun-19	26-Jun-19	34	0%		10			
iling Works for Pier E7	101		15-Mar-19	21-Jun-19	24-Jun-19	452	09/	0	3		Piling platfor	installation F7
S2-PW70 Piling platform installation -E7 Pile E7 -P1	4	4 13-Mar-19 12 16-Mar-19	15-Mar-19 20-Mar-19	16-Mar-19 30-Mar-19	19-Mar-19 02-Apr-19	53	0%	0	2			Pile E7 -P1
S2-PW Drive Casing & Grab to excavate the soil (40.4m length) -E7-P1	5	5 16-Mar-19	20-Mar-19	22-Mar-19	25-Mar-19	53	0%		2			e Casing & Grab to ex Install RCD and exca
S2-PW Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting - S2-PW Install steel cage and concreting -E7-P1	4	4 22-Mar-19 3 27-Mar-19	26-Mar-19 30-Mar-19	27-Mar-19 30-Mar-19	29-Mar-19 02-Apr-19	69 73	0% 0%		2			Install RCD and exca
Pile E7 -P2	15	15 22-Mar-19	26-Mar-19	10-Apr-19	12-Apr-19	68			2			Pile E
S2-PW Drive Casing & Grab to excavate the soil (40.4m length) -E7-P2 S2-PW Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	8	8 22-Mar-19 4 01-Apr-19	26-Mar-19 04-Apr-19	01-Apr-19 06-Apr-19	03-Apr-19 09-Apr-19	53 65	0%		2			Drive Casing &
S2-PW Install steel cage and concreting -E7-P2	3	3 06-Apr-19	10-Apr-19	10-Apr-19	12-Apr-19	68	0%		2			Ins
Pile E7 -P3	15	15 01-Apr-19	04-Apr-19	23-Apr-19	25-Apr-19	63	00/	0	2			D
S2-PW Drive Casing & Grab to excavate the soil (40.4m length) -E7-P3 S2-PW Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	8	8 01-Apr-19 4 11-Apr-19	04-Apr-19 15-Apr-19	11-Apr-19 16-Apr-19	13-Apr-19 18-Apr-19	53 61	0% 0%		2			
S2-PW. Install steel cage and concreting -E7-P3	3	3 16-Apr-19	23-Apr-19	23-Apr-19	25-Apr-19	63	0%	0	2			
Plie E7 -P4 S2-PW Drive Casing & Grab to excavate the soil (40.4m length) -E7-P4	15	15 11-Apr-19 8 11-Apr-19	15-Apr-19 15-Apr-19	03-May-19 24-Apr-19	06-May-19 26-Apr-19	58 53	0%	0	2			
S2-PW Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 24-Apr-19	27-Apr-19	29-Apr-19	02-May-19	57	0%	0	2			
S2-PW/ Install steel cage and concreting -E7-P4 Pile E7 -P5	3	3 29-Apr-19 15 24-Apr-19	03-May-19 27-Apr-19	03-May-19 14-May-19	06-May-19 16-May-19	58 53	0%	0	2			
S2-PW. Drive Casing & Grab to excavate the soil (40.4m length) -E7-P5	8	8 24-Apr-19	27-Apr-19	04-May-19	07-May-19	53	0%	0	2			
S2-PW Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting S2-PW Install steel cage and concreting -E7-P5	4	4 04-May-19 3 09-May-19	08-May-19 14-May-19	09-May-19 14-May-19	11-May-19 16-May-19	53	0% 0%		2			
Pile E7 -P6	12	12 14-May-19	17-May-19	28-May-19	30-May-19	53	070	0	2			
S2-PW' Drive Casing & Grab to excavate the soil (40.4m length) -E7-P6	5	5 14-May-19	17-May-19	20-May-19	22-May-19	53	0%		2			
S2-PW Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting S2-PW Install steel cage and concreting -E7-P6	4	4 20-May-19 3 24-May-19	23-May-19 28-May-19	24-May-19 28-May-19	27-May-19 30-May-19	53 53	0% 0%		2			
Testing	21	21 28-May-19	31-May-19	21-Jun-19	24-Jun-19	387			2			
S2-PW Sonic Test, interface core and full core for bored pile -E7 iling Works for Pier E1	21	21 28-May-19 17 28-May-19	31-May-19 31-May-19	21-Jun-19 18-Jun-19	24-Jun-19 20-Jun-19	387 127	0%	0	2			
S2-PW75 Piling platform installation -E1	4	4 28-May-19	31-May-19	01-Jun-19	04-Jun-19	53	0%	0	2			
Pile E1 -P1	12	12 01-Jun-19	05-Jun-19	17-Jun-19	19-Jun-19	128	00/	0	2			
S2-PW Drive Casing & Grab to excavate the soil (42.4m length)-E1-P1 S2-PW Install RCD and excavate the rock under rockhead level to founding level (4m socket) & air lifting -E1-P1 (NC	5	5 01-Jun-19 4 08-Jun-19	05-Jun-19 12-Jun-19	08-Jun-19 13-Jun-19	11-Jun-19 15-Jun-19	53	0% 0%		2			
S2-PW' Install steel cage and concreting -E1-P1	3	3 13-Jun-19	17-Jun-19	17-Jun-19	19-Jun-19	128	0%		2			
Plie E1 -P2 S2-PW Drive Casing & Grab to excavate the soil (42.4m length) -E1-P2	8	8 08-Jun-19 8 08-Jun-19	12-Jun-19 12-Jun-19	18-Jun-19 18-Jun-19	20-Jun-19 20-Jun-19	53	0%	0	2			
on 5 of the Works-All Works within Portion V (CBL E&M Plantroom)	77	77 02-Apr-19	02-Apr-19	09-Jul-19	09-Jul-19	13	070	-	0			•
ndation Works	77	77 02-Apr-19	02-Apr-19	09-Jul-19	09-Jul-19	13			0			•
PR1995 Installation of Sheet Pile	21	21 02-Apr-19	02-Apr-19	30-Apr-19	30-Apr-19	13	0%		0			
PR2000 Excavation Works	28	28 02-May-19	02-May-19	04-Jun-19	04-Jun-19	13	0%	U	0			
	lactors				(DDD ()					Da	ite	
Remaining Level of Effort Remaining Work	lestone				CRBC					Da 08-Mar-1		updated on 8 N

et 1	May2019 28 05 12 19		June 2019
21 E4	28 05 12 19	26 02	09 16 23 30
		- Pil	ing platform installation -E4
		_	Drive Casing & Grab
			Drive Casing & Grab t
			D : G : AG
m socket)	rig No.2 & air lifting -E4-P3		 Drive Casing & Grab t
,	0 0		
			Drive Casi
el (4m soc	ket) - rig No.2 & air lifting -E4-P4		Biite Cas
ng level (41	n socket) - rig No.2 & air lifting -E	54-P5	
el to found	ing level (4m socket) - rig No.2 &	air lifting -E4-P2	
ace core ar	d full core for bored pile -E4		
			Piling Works for Pie
-	 Piling platform installation -E Pile E5 -P1 	5	
	Drive Casing & Grab		il (40.4m length) -E5-P1
		and excavate the ro el cage and concre	ck under rockhead level to f ting -E5-P1
	Pile E5 -P2		
			excavate the soil (40.4m len cavate the rock under rockho
	— <u> </u>	 Install steel cap 	ge and concreting -E5-P2
	*	Pile E5 -P3	8 C
			& Grab to excavate the soil RCD and excavate the rock
			stall steel cage and concretin
		Pile I	25 -124 Drive Casing & Grab to exc
			— Install RCD and exca
			 Install steel cage Pile E5 -P5
			Drive Casing
			Install RC
			Piling Wor
	4m length) -E7-P1		
rock under creting -E7	rockhead level to founding level (4	4m socket) - rig No	5.2 & air lifting -E7-P1
-			
excavate	the soil (40.4m length) -E7-P2		
	the rock under rockhead level to fo	unding level (4m	socket) - rig No 2 & air liftin
cage and c	the rock under rockhead level to for oncreting -E7-P2	ounding level (4m	socket) - rig No.2 & air liftin
cage and c ▼ Pile E7	the rock under rockhead level to for oncreting -E7-P2 -P3		socket) - rig No.2 & air liftin
cage and c ▼ Pile E7 ing & Grat all RCD ar	the rock under rockhead level to for oncreting -E7-P2 -P3 to excavate the soil (40.4m length d excavate the rock under rockhea	n) -E7-P3	
cage and c ▼ Pile E7 ing & Grat all RCD ar	the rock under rockhead level to for oncreting -E7-P2 -P3 to excavate the soil (40.4m length d excavate the rock under rockhea 1 steel cage and concreting -E7-P3	n) -E7-P3	
cage and c ▼ Pile E7 ing & Grab all RCD au ⊥ Instal	the rock under rockhead level to for oncreting -E7-P2 -P3 to excavate the soil (40.4m length d excavate the rock under rockhea	ı)-E7-P3 ıd level to foundin	g level (4m socket) - rig No.
cage and c ▼ Pile E7 ing & Grab all RCD au ⊥ Instal	the rock under rockhead level to for oncreting -E7-P2 P3 to excavate the soil (40.4m length id excavate the rock under rockhead steel cage and concreting -E7-P3 Pile E7 -P4 re Casing & Grab to excavate the s Install RCD and excavate the fi	1) -E7-P3 1d level to founding 150il (40.4m length) 170ck under rockhea	g level (4m socket) - rig No. -E7-P4
cage and c ▼ Pile E7 ing & Grab all RCD au ⊥ Instal	the rock under rockhead level to for oncreting -E7-P2 P3 to excavate the soil (40.4m length id excavate the rock under rockhead steel cage and concreting -E7-P3 Pile E7 -P4 we Casing & Grab to excavate the s	1) -E7-P3 1d level to founding 150il (40.4m length) 170ck under rockhea	g level (4m socket) - rig No. -E7-P4
cage and c ▼ Pile E7 ing & Grab all RCD au ⊥ Instal	the rock under rockhead level to for oncreting -E7-P2 P3 to excavate the soil (40.4m length d excavate the rock under rockhead steel cage and concreting -E7-P3 Pile E7 -P4 the Casing & Grab to excavate the s Install RCD and excavate the s Install steel cage and con Pile E7 -P5 Drive Casing & Grab to	1) -E7-P3 ad level to founding soil (40.4m length) rock under rockhee creting -E7-P4 o excavate the soil	g level (4m socket) - rig No. -E7-P4 d level to founding level (4r 40.4m length) -E7-P5
cage and c ▼ Pile E7 ing & Grab all RCD au ⊥ Instal	the rock under rockhead level to for oncreting -E7-P2 P3 to excavate the soil (40.4m length d excavate the rock under rockhead steel cage and concreting -E7-P3 Pile E7 -P4 the Casing & Grab to excavate the s Install RCD and excavate the s Install steel cage and con Pile E7 -P5 Drive Casing & Grab to	a) -E7-P3 ad level to founding soil (40,4m length) rock under rockher creting -E7-P4 o excavate the soil / xcavate the rock u	g level (4m socket) - rig No. -E7-P4 id level to founding level (4r (40.4m length) -E7-P5 ider rockhead level to found
cage and c ▼ Pile E7 ing & Grab all RCD au ⊥ Instal	the rock under rockhead level to for oncreting -E7-P2 P3 to excavate the soil (40.4m length dexcavate the rock under rockhea l steel cage and concreting -E7-P3 Pile E7-P4 re Casing & Grab to excavate the s Install RCD and excavate the s Install steel cage and con Pile E7 -P5 Drive Casing & Grab to Install RCD and es Install RCD and es	a) -E7-P3 di level to founding soil (40.4m length) rock under rockhee creting -E7-P4 o excavate the soil i xcavate the rock un cage and concretin → Pile E7-P6	g level (4m socket) - rig No. -E7-P4 d level to founding level (4i 40.4m length) -E7-P5 der rockhead level to found g -E7-P5
cage and c ▼ Pile E7 ing & Grab all RCD au ⊥ Instal	the rock under rockhead level to for oncreting -E7-P2 P3 to excavate the soil (40.4m length dexcavate the rock under rockhea l steel cage and concreting -E7-P3 Pile E7-P4 re Casing & Grab to excavate the s Install RCD and excavate the s Install steel cage and con Pile E7 -P5 Drive Casing & Grab to Install RCD and es Install RCD and es	a) -E7-P3 ad level to founding soil (40.4m length) rock under rockhea creting -E7-P4 vexcavate the soil xeavate the rock u cage and concretin Pile E7-P6 ve Casing & Grab	g level (4m socket) - rig No. -E7-P4 dd level to founding level (4r 40.4m length) -E7-P5 ader rockhead level to found g -E7-P5 to excavate the soil (40.4m f
cage and c ▼ Pile E7 ing & Grab all RCD au ⊥ Instal	the rock under rockhead level to for oncreting -E7-P2 P3 to excavate the soil (40.4m length dexcavate the rock under rockhea l steel cage and concreting -E7-P3 Pile E7-P4 re Casing & Grab to excavate the s Install RCD and excavate the s Install steel cage and con Pile E7 -P5 Drive Casing & Grab to Install RCD and es Install RCD and es	a) -E7-P3 ad level to founding soil (40.4m length) rock under rockhez creting -E7-P4 vexcavate the soil xcavate the rock ur cage and concretin → Pile E7-P6 ve Casing & Grab → Install RCD and	g level (4m socket) - rig No. -E7-P4 d level to founding level (4r 40.4m length) -E7-P5 der rockhead level to found g -E7-P5 to excavate the soil (40.4m f l excavate the rock under roc cage and concreting -E7-P6
cage and c ▼ Pile E7 ing & Grab all RCD au ⊥ Instal	the rock under rockhead level to for oncreting -E7-P2 P3 to excavate the soil (40.4m length dexcavate the rock under rockhea l steel cage and concreting -E7-P3 Pile E7-P4 re Casing & Grab to excavate the s Install RCD and excavate the s Install steel cage and con Pile E7 -P5 Drive Casing & Grab to Install RCD and es Install RCD and es	a) -E7-P3 ad level to founding soil (40.4m length) rock under rockhez creting -E7-P4 vexcavate the soil xcavate the rock ur cage and concretin → Pile E7-P6 ve Casing & Grab → Install RCD and	g level (4m socket) - rig No. -E7-P4 d level to founding level (4r 40.4m length) -E7-P5 der rockhead level to found g -E7-P5 to excavate the soil (40.4m f l excavate the rock under roc cage and concreting -E7-P6 Testing
cage and c ▼ Pile E7 ing & Grab all RCD au ⊥ Instal	the rock under rockhead level to for oncreting -E7-P2 P3 to excavate the soil (40.4m length dexcavate the rock under rockhea l steel cage and concreting -E7-P3 Pile E7-P4 re Casing & Grab to excavate the s Install RCD and excavate the s Install steel cage and con Pile E7 -P5 Drive Casing & Grab to Install RCD and es Install RCD and es	a) -E7-P3 ad level to founding soil (40.4m length) rock under rockhez creting -E7-P4 vexcavate the soil xcavate the rock ur cage and concretin → Pile E7-P6 ve Casing & Grab → Install RCD and	g level (4m socket) - rig No. -E7-P4 d level to founding level (4r 40.4m length) -E7-P5 der rockhead level to found g -E7-P5 to excavate the soil (40.4m f l excavate the rock under roc cage and concreting -E7-P6
cage and c ▼ Pile E7 ing & Grab all RCD au ⊥ Instal	the rock under rockhead level to for oncreting -E7-P2 P3 to excavate the soil (40.4m length dexcavate the rock under rockhea l steel cage and concreting -E7-P3 Pile E7-P4 re Casing & Grab to excavate the s Install RCD and excavate the s Install steel cage and con Pile E7 -P5 Drive Casing & Grab to Install RCD and es Install RCD and es	a) -E7-P3 ad level to founding soil (40.4m length) rock under rockhez creting -E7-P4 excavate the soil xcavate the soil xcavate the rock ur cage and concretin Pile E7-P6 w Casing & Grab Install RCD and install steel	g level (4m socket) - rig No. -E7-P4 d level to founding level (4r 40.4m length) -E7-P5 ider rockhead level to found g -E7-P5 to excavate the soil (40.4m f l excavate the rock under roc cage and concreting -E7-P6 Testing Sonic Piling Works fi g platform installation -E1
cage and c ▼ Pile E7 ing & Grab all RCD au ⊥ Instal	the rock under rockhead level to for oncreting -E7-P2 P3 to excavate the soil (40.4m length dexcavate the rock under rockhea l steel cage and concreting -E7-P3 Pile E7-P4 re Casing & Grab to excavate the s Install RCD and excavate the s Install steel cage and con Pile E7 -P5 Drive Casing & Grab to Install RCD and es Install RCD and es	a) -E7-P3 ad level to founding soil (40.4m length) rock under rockhez creting -E7-P4 excavate the soil xcavate the soil xcavate the rock ur cage and concretin Pile E7-P6 w Casing & Grab Install RCD and install steel	g level (4m socket) - rig No. -E7-P4 d level to founding level (4t 40.4m length) -E7-P5 der rockhead level to found g -E7-P5 to excavate the soil (40.4m I l excavate the rock under roc cage and concreting -E7-P6 Testing Sonic Piling Works fi g platform installation -E1 Pile E1 -P1
cage and c ▼ Pile E7 ing & Grab all RCD au ⊥ Instal	the rock under rockhead level to for oncreting -E7-P2 P3 to excavate the soil (40.4m length dexcavate the rock under rockhea l steel cage and concreting -E7-P3 Pile E7-P4 re Casing & Grab to excavate the s Install RCD and excavate the s Install steel cage and con Pile E7 -P5 Drive Casing & Grab to Install RCD and es Install RCD and es	a) -E7-P3 ad level to founding soil (40.4m length) rock under rockhez creting -E7-P4 excavate the soil xcavate the soil xcavate the rock ur cage and concretin Pile E7-P6 w Casing & Grab Install RCD and install steel	g level (4m socket) - rig No. -E7-P4 d level to founding level (4r 40.4m length) -E7-P5 ader rockhead level to found g -E7-P5 to excavate the soil (40.4m f excavate the rock under ro cage and concreting -E7-P6 — Testing — Sonic — Piling Works fi g platform installation -E1 — Pile E1 -P1 — Drive Casing & Grab to — Install RCD and ei
cage and c ▼ Pile E7 ing & Grab all RCD au ⊥ Instal	the rock under rockhead level to for oncreting -E7-P2 P3 to excavate the soil (40.4m length dexcavate the rock under rockhea l steel cage and concreting -E7-P3 Pile E7-P4 re Casing & Grab to excavate the s Install RCD and excavate the s Install steel cage and con Pile E7 -P5 Drive Casing & Grab to Install RCD and es Install RCD and es	a) -E7-P3 ad level to founding soil (40.4m length) rock under rockhez creting -E7-P4 excavate the soil xcavate the soil xcavate the rock ur cage and concretin Pile E7-P6 w Casing & Grab Install RCD and install steel	g level (4m socket) - rig No. -E7-P4 dd level to founding level (4t 40.4m length) -E7-P5 der rockhead level to found g -E7-P5 to excavate the soil (40.4m I l excavate the rock under roc cage and concreting -E7-P6 Testing Sonic Piling Works fi g platform installation -E1 Prile E1 -P1 Drive Casing & Grab to Install steel et Install steel et
cage and c ▼ Pile E7 ing & Grab all RCD au ⊥ Instal	the rock under rockhead level to for oncreting -E7-P2 P3 to excavate the soil (40.4m length dexcavate the rock under rockhea l steel cage and concreting -E7-P3 Pile E7-P4 re Casing & Grab to excavate the s Install RCD and excavate the s Install steel cage and con Pile E7 -P5 Drive Casing & Grab to Install RCD and es Install RCD and es	a) -E7-P3 ad level to founding soil (40.4m length) rock under rockhez creting -E7-P4 excavate the soil xcavate the soil xcavate the rock ur cage and concretin Pile E7-P6 w Casing & Grab Install RCD and install steel	g level (4m socket) - rig No. -E7-P4 d level to founding level (4r 40.4m length) -E7-P5 ader rockhead level to found g -E7-P5 to excavate the soil (40.4m f excavate the rock under ro cage and concreting -E7-P6 — Testing — Sonic — Piling Works fi g platform installation -E1 — Pile E1 -P1 — Drive Casing & Grab to — Install RCD and ei
cage and c ▼ Pile E7 ing & Grab all RCD au ⊥ Instal	the rock under rockhead level to for oncreting -E7-P2 P3 to excavate the soil (40.4m length dexcavate the rock under rockhea l steel cage and concreting -E7-P3 Pile E7-P4 re Casing & Grab to excavate the s Install RCD and excavate the s Install steel cage and con Pile E7 -P5 Drive Casing & Grab to Install RCD and es Install RCD and es	a) -E7-P3 ad level to founding soil (40.4m length) rock under rockhez creting -E7-P4 excavate the soil xcavate the soil xcavate the rock ur cage and concretin Pile E7-P6 w Casing & Grab Install RCD and install steel	g level (4m socket) - rig No. -E7-P4 dd level to founding level (4r 40.4m length) -E7-P5 der rockhead level to found g -E7-P5 to excavate the soil (40.4m I l excavate the rock under roc cage and concreting -E7-P6 Testing Sonic Piling Works fi g platform installation -E1 Pile E1 -P1 Install RECD and et Install RECD and et Install RECD and et Pile E1 -P2
cage and c ▼ Pile E7 ing & Grab all RCD au ⊥ Instal	the rock under rockhead level to for oncreting -E7-P2 P3 to excavate the soil (40.4m length de excavate the rock under rockhee steel cage and concreting -E7-P3 Pile E7-P4 re Casing & Grab to excavate the s Install RCD and excavate the r Drive Casing & Grab to excavate the s Install RCD and excavate the second s	a) -E7-P3 ad level to founding soil (40.4m length) rock under rockhez creting -E7-P4 excavate the soil xcavate the soil xcavate the rock ur cage and concretin Pile E7-P6 w Casing & Grab Install RCD and install steel	g level (4m socket) - rig No. -E7-P4 dd level to founding level (4r 40.4m length) -E7-P5 der rockhead level to found g -E7-P5 to excavate the soil (40.4m I l excavate the rock under roc cage and concreting -E7-P6 Testing Sonic Piling Works fi g platform installation -E1 Pile E1 -P1 Install RECD and et Install RECD and et Install RECD and et Pile E1 -P2
cage and c ▼ Pile E7 ing & Grab all RCD au ⊥ Instal	the rock under rockhead level to for oncreting -E7-P2 P3 to excavate the soil (40.4m length dexcavate the rock under rockhea l steel cage and concreting -E7-P3 Pile E7-P4 re Casing & Grab to excavate the s Install RCD and excavate the s Install steel cage and con Pile E7 -P5 Drive Casing & Grab to Install RCD and es Install RCD and es	a) -E7-P3 di level to founding soil (40,4m length) rock under rockhee creting -E7-P4 excavate the soil xcavate the rock un excavate the	g level (4m socket) - rig No. -E7-P4 d level to founding level (4r 40.4m length) -E7-P5 ader rockhead level to found g -E7-P5 to excavate the soil (40.4m I l excavate the rock under roc cage and concreting -E7-P6 Testing Sonic Piling Works fi g platform installation -E1 Pile E1 -P1 Drive Casing & Grab to Install steel ci Pile E1 -P2 Drive Casing
cage and c Pile E7 ing & Grat all RCD and Instal	the rock under rockhead level to for oncreting -E7-P2 P3 to excavate the soil (40.4m length de excavate the rock under rockhee steel cage and concreting -E7-P3 Pile E7-P4 re Casing & Grab to excavate the s Install RCD and excavate the r Drive Casing & Grab to excavate the s Install RCD and excavate the second s	a) -E7-P3 di level to founding soil (40,4m length) rock under rockhee creting -E7-P4 excavate the soil xcavate the rock un excavate the	g level (4m socket) - rig No. -E7-P4 dd level to founding level (4r 40.4m length) -E7-P5 der rockhead level to found g -E7-P5 to excavate the soil (40.4m I l excavate the rock under roc cage and concreting -E7-P6 Testing Sonic Piling Works fi g platform installation -E1 Pile E1 -P1 Install RECD and et Install RECD and et Install RECD and et Pile E1 -P2
cage and c Pile E7 ing & Grat all RCD and Instal	he rock under rockhead level to for oncreting -E7-P2 P3 to excavate the soil (40.4m length dexcavate the rock under rockhee lateel cage and concreting -E7-P3 Pile E7-P4 re Casing & Grab to excavate the s Install RCD and excavate the s Install steel cage and com Pile E7 -P5 Drive Casing & Grab to Install RCD and excavate the Install RCD and excavate the set of the rock	a) -E7-P3 di level to founding soil (40,4m length) rock under rockhee creting -E7-P4 excavate the soil xcavate the rock un excavate the	g level (4m socket) - rig No. -E7-P4 d level to founding level (4r 40.4m length) -E7-P5 ader rockhead level to found g -E7-P5 to excavate the soil (40.4m I l excavate the rock under roc cage and concreting -E7-P6 Testing Sonic Piling Works fi g platform installation -E1 Pile E1 -P1 Drive Casing & Grab to Install steel ci Pile E1 -P2 Drive Casing
cage and c Pile E7 ing & Grat all RCD and Instal	he rock under rockhead level to for oncreting -E7-P2 P3 to excavate the soil (40.4m length dexcavate the rock under rockhee lateel cage and concreting -E7-P3 Pile E7-P4 re Casing & Grab to excavate the s Install RCD and excavate the s Install steel cage and com Pile E7 -P5 Drive Casing & Grab to Install RCD and excavate the Install RCD and excavate the set of the rock	a) -E7-P3 del level to founding soil (40,4m length) rock under rockhee creting -E7-P4 excavate the soil to cage and concerting Pile E7-P6 we Casing & Grab Install RCD and Install RCD and Install RCD and Pile E7-P6 we Casing & Grab	g level (4m socket) - rig No. -E7-P4 d level to founding level (4t 40.4m length) -E7-P5 der rockhead level to found g -E7-P5 to excavate the soil (40.4m I l excavate the rock under roc cage and concreting -E7-P6 Testing Sonic Piling Works g platform installation -E1 Pile E1 -P1 Drive Casing & Grab to Install steel c Pile E1 -P2 Drive Casin vation Works



Contract 2

	Activity Name	iginal	Actual Duration	Remaining Start Float	Finish	Calendar	Total Float	Activity % Complete			2019
/2017/08-6 NI	E/2017/08 Three Months Rolling (data date 201903(ration 240	24	982 08-Feb-19 A	28-Nov-19		982		Feb	Mar	
	Project Key Dates	0	0	0			0				
NE/2017/08-6.1.1	• •	0	0	0			0				
NE/2017/08-6.1.2		0	0	0			0				
NE/2017/08-6.1.3	Sectional Completion Dates	0	0	0			0				
NE/2017/08-6.1.4	Planned Completion	0	0	0			0				
	Design and Method Statement, Material Submissions	172	28	1312 08-Feb-19 A	30-Jul-19	NE/2017/08(7days)	1312		•		
	Contractor's Design	36	0	89 12-Mar-19	16-Apr-19	NE/2017/08(7days)	89				
AD1030	Alternative Designs - Prepare DDA Submission to Relevant Authorities Alternative Designs - Review and Acceptance of DDA (7D for PM and 21D for H)	8	0	89 12-Mar-19 89 20-Mar-19	19-Mar-19	NE/2017/08(7days)	89				ternative Designs - Prepare DDA Subm
AD1040	Alternative Designs - Review and Acceptance of DDA (7D for PM and 21D for H	28 112	0	20-Mar-19	16-Apr-19 01-Jul-19	NE/2017/08(7days) NE/2017/08(7days)	89 233	0%			
TW1010	ELS for Excavation of Pile Caps, Raft Footings & Pad Footings (with 5D for ICE	13	0	0 12-Mar-19	24-Mar-19	NE/2017/08(7days)	0	0%		>	ELS for Excavation of Pile Caps,
TW1050	Falsework & Formwork Design for Construction of Cycle Track Ramp (With 7D	35	0	233 28-May-19	01-Jul-19	NE/2017/08(7days)	233	0%			Г
	for ICE Certified and 21D for PM acceptance) Method Statement for Major Construction Works	35	0	233 28-May-19	01-Jul-19	NE(2017/08/7dove)	233				
NE/2017/08-6.2.3	Method Statement for Construction of Cycle Track Ramp (With 7D for ICE	35	0	233 28-May-19*	01-Jul-19	NE/2017/08(7days) NE/2017/08(7days)	233	0%			
	Certfied and 21D for PM acceptance)							0,0			
NE/2017/08-6.2.4	Ceneral Submissions Review and Comment of Revised First Programme by AACL	168 14	24 14	121 13-Feb-19A 13-Feb-19A	30-Jul-19 26-Feb-19 A	NE/2017/08(7days) NE/2017/08(7days)	121	100%	Boulow and (amplant of Daviaged Fire	
GS1024 GS1030	Preparation & Submission of Detailed Programme (with 21D for PM acceptance)	50	0	0 09-Mar-19	20-Peb-19A 27-Apr-19*	NE/2017/08(7days)	0	100% 0%	Review and t	Comment of Revised First	
GS1030	Preparation & Submission of SQR for Env. Boreholes EBH7 & EBH8	70	0	121 22-May-19	30-Jul-19	NE/2017/08(7days)	121	0%			
G\$1220	Submission of Traffic Management Contingency Plan (with 21D for PM and 21D	56	7	48 02-Mar-19 A	26-Apr-19	NE/2017/08(7days)	48				
	for HD acceptance)	50		40,00,14, 40,4	00.4.40		40	10.5%			
💼 GS1230	Submission of Comprehensive Construction Traffic Imapct Assessment Report (with 21D for PM and 21D for HyD acceptance)	56	7	48 02-Mar-19 A	26-Apr-19	NE/2017/08(7days)	48	12.5%			
🔲 GS1330	Submission of Contingency Plan to Deal with Flooding during Wet Season (with	35	0	18 09-Mar-19	12-Apr-19*	NE/2017/08(7days)	18	0%			· · ·
- 081410	21D for PM acceptance) Review and Acceptance of TTMS in TMLG	48	22	0 14-Feb-19A	02 Apr 10	NE/2017/08/7dovo)	0	47.92%			Daview and Ass
GS1410 GS1420	Application and Acceptance of Road Work Advice	48	23	0 14-Feb-19 A 0 17-Apr-19	02-Apr-19 26-Apr-19	NE/2017/08(7days) NE/2017/08(7days)	0	47.92%			Review and Acc
GS1420	Submission of Interface Management Plan (MTRC, C1 to C4) (with 21D PM and	49	0	27 09-Mar-19	26-Apr-19	NE/2017/08(7days)	27	0%			
	21D MTRC Acceptance)										
🔲 GS1460	Submission of Crisis Managment Plan (with 21D PM acceptance)	28	0	21 09-Mar-19	05-Apr-19	NE/2017/08(7days)	21	0%			Submissio
NE/2017/08-6.2.5	Project Manager Acceptance of Sub-Contractors	108	17	1376 08-Feb-19 A	27-May-19	NE/2017/08(7days)	1376				
SC1100	Construction Video Film & Photographer	0	0		08-Feb-19 A	NE/2017/08(7days)		100%	 Construction Video Film & Photographer, 		
SC1150	Bored Piling Works	0	0		25-Feb-19 A	NE/2017/08(7days)		100%	Bored Piling W	orks,	
SC1170 SC1180	Excavation, Lateral Supports & Earthworks RC Structures for Elevated Deck, U-trough & Pad Footings	0	0	0	24-Mar-19* 27-May-19*	NE/2017/08(7days) NE/2017/08(7days)	0	0%			Excavation, Lateral Supports &
E/2017/08-6.3		26	26	251 11-Feb-19 A	09-Mar-19	NE/2017/08(7days)	-	078	-	9-Mar-19, NE/2017	7/08-6.3 NCE
NCE1110	Trees to be Transplanted ouside LOHAS Park Package 4	26	26	251 11-Feb-19 A	09-Mar-19	NE/2017/08(7days)	251	100%			anted ouside LOHAS Park Package 4
NCE1120	Unexpected Gas Main at Extent of Elevated Deck, U Trough	26	26	3 11-Feb-19 A	09-Mar-19	NE/2017/08(7days)	3				ain at Extent of Elevated Deck, U Trou
NE/2017/08-6.4	Construction Works	230	14	76 21-Feb-19A	28-Nov-19		76		v	-	
NE/2017/08-6.4.1		39	14	18 21-Feb-19 A	08-Apr-19	NE/2017/08(6days)	18				▼ 08-A
PREL1035	Installation of Utilities/ Ground Settlement Monitoring Points at MTRC's	6	6	21-Feb-19 A	27-Feb-19 A	NE/2017/08(6days)		100%	Installation	of Utilities/ Ground Settler	ment Monitoring Points at MTRC's De
PREL1037	Development Area Installation of Ground Settlement Monitoring Points at MTRC Development Phase	17	12	8 23-Feb-19 A	14-Mar-19	NE/2017/08(6days)	8	70.59%			of Ground Settlement Monitoring Poir
	6 (Initial Reading on 14 Mar 2019)			20100107		112/2011/00(0003/0)	Ũ	10.0070			····
PREL1120	Construction of Temporary Wheel Washing Facilities	6	0	0 18-Mar-19*	23-Mar-19	NE/2017/08(6days)	0	0%			Construction of Temporary Whee
PREL1125	Construction of Wheel Washing Bay	12	0	18 25-Mar-19	08-Apr-19	NE/2017/08(6days)	18	0%			Cons
PREL1180	Removal of Exisitng Lighting Columns (by others)	18	0	5 09-Mar-19	29-Mar-19	NE/2017/08(6days)	5	0%			Removal of Exisitng Li
	Construction Works of Portion I	0	0	0			0				
	2.1 U-trough at Cycle Track 2.2 Elevated Cycle Track	0	0	0			0				
	2.3 Lift and Staircase	0	0	0			0				
	Construction Works of Portion II	165	0	0 16-Mar-19	05-Oct-19	NE/2017/08(6days)	0				
	3.1 Abutment 2A	20	0	0 21-May-19	13-Jun-19	NE/2017/08(6days)	0				
PORII.AB.101	0 Pre-drilling Works for Alternative Bored Pile at Abutment 2A (8no,10D/no,6rigs for 1st cycle,2rigs for 2nd cycle)	20	0	0 21-May-19	13-Jun-19	NE/2017/08(6days)	0	0%			
NE/2017/08-6.4.3	3.2 Elevated Deck	165	0	0 16-Mar-19	05-Oct-19	NE/2017/08(6days)	0			· · · · · · · · · · · · · · · · · · ·	
	0 Pre-drilling Works for Conforming Bored Pile (Elevated Deck) (1nos.,10D/no.,3rig on16/3,6rig for 8/5 for ED+UT)	50	0	0 16-Mar-19	20-May-19	NE/2017/08(6days)	0	0%		r	
PORII.ED.101		109	0	0 25-Mar-19	07-Aug-19	NE/2017/08(6days)	0	0%			
		109	0	0 23-10121-19	07-Aug-19	NE/2017/06(00ays)	0	078			
PORII.ED.102	20 Lower GL(+5.0 to 4.5mPD)and BP Construction(ED)(1nos,21D/pile,4tm for ED+UT,1st on3/25,2nd on 9/4,3rd+4th on 15/4)		0	0 25-Mar-19	05-Oct-19	NE/2017/08(6days)	0	0%			
PORII.ED.102		158			05-Oct-19	NE/2017/08(6days)	0				
 PORII.ED.102 PORII.ED.105 NE/2017/08-6.4.4 	ED+UT,1st on3/25,2nd on 9/4,3rd+4th on 15/4) 5 Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat Construction Works of Portion III	180	9	0 27-Feb-19 A			0				
PORII.ED.102 PORII.ED.105 NE/2017/08-6.4.4 NE/2017/08-6.4.4	ED+UT,1st on3/25,2nd on 9/4,3rd+4th on 15/4) 5 Sheet Pliing Works for Construction of Footing/ Pile Cap Along Northern Footpat Construction Works of Portion III 4.1 Construction of Elevated Deck and Abutment 2B	<mark>180</mark> 180	9	0 27-Feb-19 A	05-Oct-19	NE/2017/08(6days)				Dec della	
PORII.ED.102 PORII.ED.105 NE/2017/08-6.4.4 NE/2017/08-6.4.4 PORIII.ED101	ED+UT,1st on3/25,2nd on 9/4,3rd+4th on 15/4) 5 Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat Construction Works of Portion III 4.1 Construction of Elevated Deck and Abutment 2B 0 Pre-drilling Works for Conforming Bored Pile (Abutment 2B) (3nos.,10D/no.,3rig	180 180 15	9 9	0 27-Feb-19 A 0 27-Feb-19 A	05-Oct-19 15-Mar-19	NE/2017/08(6days)	0	60%		Pre-drillir	ng Works for Conforming Bored Pile (
PORII.ED.102 PORII.ED.105 NE/2017/08-6.4.4 NE/2017/08-6.4.4 PORIII.ED101	ED+UT,1st on3/25,2nd on 9/4,3rd+4th on 15/4) 5 Sheet Pliing Works for Construction of Footing/ Pile Cap Along Northern Footpat Construction Works of Portion III 4.1 Construction of Elevated Deck and Abutment 2B	<mark>180</mark> 180	9	0 27-Feb-19 A	05-Oct-19					Pre-drillir	ng Works for Conforming Bored Pile (
 PORII.ED.102 PORII.ED.105 NE/2017/08-6.4.4 NE/2017/08-6.4.4 PORIII.ED101 PORIII.ED101 	ED+UT, 1st on3/25,2nd on 9/4,3rd+4th on 15/4) S Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat Construction Works of Portion III 4.1 Construction of Elevated Deck and Abutment 2B 0 Pre-drilling Works for Conforming Bored Pile (Abutment 2B) (3nos.,10D/no.,3rig 5 Pre-drilling Works for Conforming Bored Pile (Elevated Deck) (9nrs,10D/no,3rig on16/3,6rig for 8/5 for ED+UT) 0 Lower GL(+5.0 to 4.5mPD)and BP Construction(ED+AB2B) (12nos,21D/pile,4tm	180 180 15	9 9	0 27-Feb-19 A 0 27-Feb-19 A	05-Oct-19 15-Mar-19	NE/2017/08(6days)	0	60% 0%		Pre-drillin	Vorks for Conforming Bored Pile (
PORII.ED.102 PORII.ED.105 NE/2017/08-6.4.4 NE/2017/08-6.4.4 PORIII.ED101 PORIII.ED101 PORIII.ED102	ED+UT, 1st on3/25,2nd on 9/4,3rd+4th on 15/4) S Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat Construction Works of Portion III 4.1 Construction of Elevated Deck and Abutment 2B 0 Pre-drilling Works for Conforming Bored Pile (Abutment 2B) (3nos.,10D/no.,3rig 5 Pre-drilling Works for Conforming Bored Pile (Elevated Deck) (9nrs, 10D/no.,3rig on16/3,6rig for 8/5 for ED+UT) Lower GL(+5.0 to 4.5mPD)and BP Construction(ED+AB2B)(12nos,21D/pile,4tm for ED+UT,1st on25/3,2nd on 9/4,3rd+4th on 15/4)	180 180 15 50 109	9 9 0 0	0 27-Feb-19 A 0 27-Feb-19 A 0 16-Mar-19 0 25-Mar-19	05-Oct-19 15-Mar-19 20-May-19 07-Aug-19	NE/2017/08(6days) NE/2017/08(6days) NE/2017/08(6days)	0 0 0	60% 0% 0%		Pre-drillin	g Works for Conforming Bored Pile (
 PORII.ED.102 PORII.ED.105 NE/2017/08-6.4.4 NE/2017/08-6.4.4 PORIII.ED101 PORIII.ED101 PORIII.ED102 PORIII.ED102 PORIII.ED105 	ED+UT, 1st on3/25,2nd on 9/4,3rd+4th on 15/4) S Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat Construction Works of Portion III 4.1 Construction of Elevated Deck and Abutment 2B 0 Pre-drilling Works for Conforming Bored Pile (Abutment 2B) (3nos.,10D/no.,3rig 5 Pre-drilling Works for Conforming Bored Pile (Elevated Deck) (9nrs, 10D/no.,3rig 6 Deck and Abutment 2B) 7 Deck and Abutment 2B) 8 Pre-drilling Works for Conforming Bored Pile (Elevated Deck) (9nrs, 10D/no.,3rig 9 Deck and Abutment 2B) 10 Lower GL(+5.0 to 4.5mPD)and BP Construction(ED+AB2B)(12nos,21D/pile,4tm 10 ED+UT, 1st on25/3,2nd on 9/4,3rd+4th on 15/4) 10 Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat	180 180 15 50 109 158	9 9 0 0	0 27-Feb-19 A 0 27-Feb-19 A 0 16-Mar-19 0 25-Mar-19 0 25-Mar-19	05-Oct-19 15-Mar-19 20-May-19 07-Aug-19 05-Oct-19	NE/2017/08(6days) NE/2017/08(6days) NE/2017/08(6days) NE/2017/08(6days)	0 0 0	60% 0% 0%		Pre-drillin	Works for Conforming Bored Pile (
 PORII.ED.102 PORII.ED.105 NE/2017/08-6.4.4 PORIII.ED101 PORIII.ED101 PORIII.ED101 PORIII.ED102 PORIII.ED105 NE/2017/08-6.4.4 	ED+UT, 1st on3/25,2nd on 9/4,3rd+4th on 15/4) Sbeet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat Construction Works of Portion III 4.1 Construction of Elevated Deck and Abutment 2B 0 Pre-drilling Works for Conforming Bored Pile (Abutment 2B) (3nos.,10D/no.,3rig on16/3,6rig for 8/5 for ED+UT) 10 Lower GL(+5.0 to 4.5mPD)and BP Construction(ED+AB2B)(12nos,21D/pile,4tm for ED+UT,1st on25/3,2nd on 9/4,3rd+4th on 15/4) 15 Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat 4.2 Construction of U-trough Structure	180 180 15 50 109 158 165	9 9 0 0 0	0 27-Feb-19 A 0 27-Feb-19 A 0 16-Mar-19 0 25-Mar-19 0 25-Mar-19 0 25-Mar-19 0 16-Mar-19	05-Oct-19 15-Mar-19 20-May-19 07-Aug-19 05-Oct-19 05-Oct-19	NE/2017/08(6days) NE/2017/08(6days) NE/2017/08(6days) NE/2017/08(6days) NE/2017/08(6days)	0 0 0 0	60% 0% 0%		Pre-drille	Works for Conforming Bored Pile (/
 PORII.ED.102 PORII.ED.105 NE/2017/08-6.4.4 NE/2017/08-6.4.4 PORIII.ED101 PORIII.ED101 PORIII.ED102 PORIII.ED105 NE/2017/08-6.4.4 	ED+UT, 1st on3/25,2nd on 9/4,3rd+4th on 15/4) S Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat Construction Works of Portion III 4.1 Construction of Elevated Deck and Abutment 2B 0 Pre-drilling Works for Conforming Bored Pile (Abutment 2B) (3nos.,10D/no.,3rig 5 Pre-drilling Works for Conforming Bored Pile (Elevated Deck) (9nrs, 10D/no.,3rig 6 Deck and Abutment 2B) 7 Deck and Abutment 2B) 8 Pre-drilling Works for Conforming Bored Pile (Elevated Deck) (9nrs, 10D/no.,3rig 9 Deck and Abutment 2B) 10 Lower GL(+5.0 to 4.5mPD)and BP Construction(ED+AB2B)(12nos,21D/pile,4tm 10 ED+UT, 1st on25/3,2nd on 9/4,3rd+4th on 15/4) 10 Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat	180 180 15 50 109 158	9 9 0 0	0 27-Feb-19 A 0 27-Feb-19 A 0 16-Mar-19 0 25-Mar-19 0 25-Mar-19	05-Oct-19 15-Mar-19 20-May-19 07-Aug-19 05-Oct-19	NE/2017/08(6days) NE/2017/08(6days) NE/2017/08(6days) NE/2017/08(6days)	0 0 0	60% 0% 0%			

 Actual Level of Effort • Actual Work Remaining Work Critical Remaining Work



Milestone

summary

Contract No.: NE/2017/08 Cross Bay Link, Tseung Kwan O Road D9 and Associated Works Page 1 of 2



Date

							Ма	ıy					Jun	-
												¦		
														-
6-Apr-19, N Relevant Au		8-6	i.2.1 C	Contra	actor	r's D	esigr	ı						
lternative De	esigns - F	lev	iew an	d Aco	epta	ance	of D	DA (70	D for PM a	and 21D f	or H	yD Acca	эp
otings & Pad	Footings	(w	rith 5D	for I	CE c	ertifi	ed ai	nd 7E	D I	for PM Ac	ceptance)			
											▶			
														-
											-			
	Pre	pa	ration a	& Sul	omis	sion	of De	etaile	d	Programr	ne (with 2	21D	for PM	a
	Subn	hiss	sion of	Traff	ic Ma	anag	eme	nt Co	on	tingency F	lan (with	21D	for PN	1 :
	Subn	hiss	ion of	Com	preh	nensi	ve C	onstr	ū	tion Traff	ic Imapct	Asse	ssmen	t F
ion of Contir	ngency P	lan	to Dea	al with	h Flo	odin	g du	ring \	N	et Seasor	(with 21	D fo	r PM ad	xq
f TTMS in T	MLG													
										ork Advice			(
	, Subr	niss	sion of	Inter	ace	wan	ager	nent	Р	lan (MTR	u, ui to t	4)	(with 21	L
Managmen	Plan (wi	th 2	21D PI	/ acc	epta	ance)					▼ 27-N			2
											▼ 27-1v	tay-	19, INE/	24
<s,< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></s,<>														
									-		♦ RC S	Struc	tures fo	or
2017/08-6.4	1 Drolin	ain	rioc											
Area	.i Fielin		anes											
C Developr	nent Pha	se	6 (Initia	al Re	ading	g on	14 N	lar 2	0	9)				
Facilities														
Wheel Was									-					
umns (by oth	iers)													
									1					
										Pre-dril	ling Work	s for	Confo	rn
											-			
												-		
		-						_						-
2B) (3nos.,1	0D/no3	rias)											-
,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			<u></u>							Pre-dril	ling Work	s for	Confo	'n
									5	Pre-dril	ling Work	s for	Confo	re
									-	. io-uill		, IUI		
Revis	ion						(Che	20	ked	Арр	ro	/ed	_
olling (Fe		9)					Н١		_		StL			

1	Activity Name	iginal	Actual	Remaining	Start	Finish	Calendar	Total	Activity %			2019		
		ration	Duration	Floa	t			Float	Complete	Feb	Mar	Apr	May	
PORIII.UT1055	5 Sheet Piling Works for Construction of Footing/Pile Cap along northern Footpath	158	0	(25-Mar-19	05-Oct-19	NE/2017/08(6days)	0	0%					-
NE/2017/08-6.4.5	Modification of Seawall (Portion II and III)	14	0	(02-Apr-19	18-Apr-19	NE/2017/08(6days)	0				▼ 18-Apr-19, NE/20	17/08-6.4.5 Modification of Seawal (Portion II and II	III)
SW1025	Installation of 2nd layer Temporary Concrete Block Wall for Weather Protection	14	0	(02-Apr-19	18-Apr-19*	NE/2017/08(6days)	0	0%			Installation of 2nd	layer Temporary Concrete Block Wall for Weather P	rotect
NE/2017/08-6.4.6	Construction of the At-grade Noise Semi Enclosures	158	0	(25-Mar-19	05-Oct-19	NE/2017/08(6days)	0						 -
NSE1005	Sheet Piling/Open Excavation Works for Construction of Footing/Pile Cap along northern Footpath	158	0	() 25-Mar-19	05-Oct-19	NE/2017/08(6days)	0	0%		-			
NE/2017/08-6.4.7	Tree Protection Works (Portion I, II and III)	88	0	161	04-May-19	17-Aug-19	NE/2017/08(6days)	161					v	
TP1000	Preparation Works for Tree Transplant	88	0	161	04-May-19	17-Aug-19	NE/2017/08(6days)	161	0%				P	_
NE/2017/08-6.4.8	Wan O Road	178	0	(27-Apr-19	28-Nov-19		0					+ <u>+</u>	
🔲 WO1030	Implementation of TTA at FP for Construction of Environmental Borehole	5	0	() 27-Apr-19	03-May-19	NE/2017/08(6days)	0	0%			L=	Implementation of TTA at FP for Constructio	ວn of I
🔲 WO1040	Construction of Environmental Borehole and Sampling (2nos, 10D/no. 2rigs)	14	0	(04-May-19	21-May-19	NE/2017/08(6days)	0	0%				Construction	
🔲 WO1050	Chemical/Biological Testing for Environmental Borehole	191	0	(22-May-19	28-Nov-19	NE/2017/08(7days)	0	0%					
🔲 WO1060	Utility Detection and Trial Pit at Footpath	7	0	(04-May-19	11-May-19	NE/2017/08(6days)	0	0%				Utility Detection and Trial Pit at	t Foo
🛑 WO1070	Installation of utility/Ground Settlement monitoring Points at Footpath	26	0	() 14-May-19	13-Jun-19	NE/2017/08(6days)	0	0%				×	_
🔲 WO1080	Erection of Chain Link Fence and Vehicular Gate at Footpath	20	0	() 14-May-19	05-Jun-19	NE/2017/08(6days)	0	0%				Le-	-
WO1090	Implementation of TTA at FP/Carriageway	6	0	(06-Jun-19	13-Jun-19	NE/2017/08(6days)	0	0%					Ī

Actual Work Remaining Work Critical Remaining Work

 Actual Level of Effort Milestone • summary



Contract No.: NE/2017/08 Cross Bay Link, Tseung Kwan O Road D9 and Associated Works Page 2 of 2



Revision	Checked	Approved
olling (Feb 2019)	HY	StL





Appendix D

Monitoring Location (Air Quality, Noise and Water Quality)

CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Designated and Interim Alternative Air Quality and Noise Monitoring Location

AUES





		UL.	03/13		0/001
03/13	Checked	10	Approved	209506/EMA/W	u/001
01/13		JP	ST		
03/11	Scale	4.	20000 (17)	Status	Rev. C
Date		13	30000 (A3)	FINAL	U U




Appendix E


Graphical Plots of Monitoring Results



Air Quality – 1 Hour TSP




Air Quality - 24-Hour TSP







Construction Noise






Marine Water Quality – CC1 Mid-ebb












Marine Water Quality – CC2 Mid-ebb












Marine Water Quality – CC3 Mid-ebb












Marine Water Quality – CC4 Mid-ebb












Marine Water Quality – CC13 Mid-ebb












Marine Water Quality – SWI1 Mid-ebb












Marine Water Quality – CC1 Mid-Flood












Marine Water Quality – CC2 Mid-Flood












Marine Water Quality – CC3 Mid-Flood












Marine Water Quality – CC4 Mid-Flood












Marine Water Quality – CC13 Mid-Flood










March to May 2019\R0201v3.docx



Marine Water Quality – SWI1 Mid-Flood









Appendix F

Meteorological Information



The weather of March 2019

As the northeast monsoon over southern China was weaker than normal for most of the time in the month, March 2019 continued to be much warmer than usual in Hong Kong with a mean temperature of 21.0 degrees, 1.9 degree above the normal of 19.1 degrees and the fourth highest on record for March. The mean minimum temperature of the month was 19.4 degrees, 2.2 degrees above normal of 17.2 degrees and the third highest on record for March. Moreover, for the first quarter (January to March) of 2019, the mean temperature of 19.7, mean maximum temperature of 22.1 and mean minimum temperature of 18.1 were all the highest on record for the same period. Affected by troughs of low pressure over the coastal areas of Guangdong in the early part of the month, the weather of Hong Kong was also wetter than usual in March 2019. The total rainfall of 186.5 millimetres in the month was more than twice the normal of 82.2 millimetres. The accumulated rainfall recorded in the first three months of the year was 259.9 millimetres, nearly 61 percent above the normal figure of 161.3 millimetres for the same period.

The weather of April 2019

The exceptionally warm weather in the first quarter of 2019 continued in April 2019, mainly attributing to the warmer than normal sea surface temperature and stronger than usual southerly flow in the lower atmosphere over the northern part of the South China Sea. The mean minimum temperature of 22.9 degrees and mean temperature of 24.7 degrees were both 2.1 degrees above the corresponding normal and respectively one of the highest and second highest on record for April. The mean maximum temperature of 27.2 degrees was 2.2 degrees above the normal and the fifth highest on record for April. The monthly rainfall was 185.8 millimetres, about 6 percent above the normal of 174.7 millimetres. The accumulated rainfall recorded in the first four months of the year was 445.7 millimetres, about 33 percent above the normal figure of 336.1 millimetres for the same period.

The weather of May 2019

With more than usual moisture content in the lower atmosphere over southern China, May 2019 was gloomier than usual in Hong Kong. The mean amount of cloud in the month was 83 percent, 7 percent above the normal of 76 percent and the duration of bright sunshine in the month was only 83.1 hours, about 41 percent lower than the normal figure of 140.4 hours and the second lowest on record for May. With less sunshine and the prevalence of the cooler easterlies in the early part of the month, the month was cooler than normal with the monthly mean temperature of 25.3 degrees, 0.6 degree below the normal figure of 25.9 degrees. Overall, attributing to the well above normal temperatures in March and April, the spring of Hong Kong in 2019 was still much warmer than usual with the mean temperature from March to May 2019 reaching 23.7 degrees, 1.2 degrees above the normal and one of the fifth highest on record for the same period. The monthly rainfall was 234.6 millimetres, about 23 percent below the normal of 304.7 millimetres. The accumulated rainfall recorded in the first five months of the year was 680.3 millimetres, about 6 percent above the normal figure of 640.8 millimetres for the same period.

*The detailed meterological data for each successive day can be referred to in the Monthly EM&A Reports (March 2019, April 2019, and May 2019).



Appendix G

Waste Flow Table



Contract 1

Monthly Summary Waste Flow Table for 2018 (year)

Name of Person completing the record: Kanny Cho (EO)

Project : Cross Bay Link, TKO, Main Bridge and Associated Works

~			es of Inert C&I		enerated Month	nly	Actua	al Quantities of	of C&D Waste	es Generated N	Ionthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	$(in '000 m^3)$
Jan											
Feb											
Mar											
Apr											
May											
Jun											
Sub-total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Jul	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Aug	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.837
Sep	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.305
Oct	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.065	0.000	0.000	0.008
Nov	0.000	0.000	0.000	0.000	0.000	0.320	0.000	0.000	0.000	0.000	0.009
Dec	0.000	0.000	0.000	0.000	0.276	0.000	0.000	0.000	0.000	0.000	0.004
Total	0.000	0.000	0.000	0.000	0.276	0.320	0.000	0.065	0.000	0.000	1.163
Note:											

Contract No.: NE/2017/07

For non-inert portion of C&D material, assume the density of 1 m^3 general refuse is equal to 200 kg. 1.

For inert portion of C&D material, assume 6 m³ per each full-filled dump truck. 2.

3. All values are round off to the third decimal places.

Monthly Summary Waste Flow Table for <u>2019</u> (year)

Name of Person completing the record: Calvin So (EO)

Project : Cross Bay Link, TKO, Main Bridge and Associated Works

Contract No.: NE/2017/07

	А	ctual Quantitie	es of Inert C&I	O Materials G	enerated Month	ıly	Actua	al Quantities of	of C&D Waste	s Generated N	Ionthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	$(in '000m^3)$	$(in '000m^3)$	$(in '000m^3)$	(in '000m ³)	$(in '000m^3)$	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	$(in '000 m^3)$
Jan	0.845	0.000	0.000	0.000	0.845	0.000	0.000	0.023	0.000	0.000	0.077
Feb	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.032	0.000	0.000	0.036
Mar	0.042	0.000	0.000	0.000	0.042	0.000	0.000	0.029	0.000	0.000	0.081
Apr	1.760	0.000	0.000	0.000	1.760	0.000	0.000	0.509	0.000	0.000	0.012
May	1.026	0.000	0.000	0.000	1.026	0.000	0.000	0.094	0.000	0.000	0.030
Jun											
Sub-total	3.673	0.000	0.000	0.000	3.673	0.000	0.000	0.687	0.000	0.000	0.236
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	3.673	0.000	0.000	0.000	3.673	0.000	0.000	0.687	0.000	0.000	0.236

Note:

For non-inert portion of C&D material, assume the density of 1 m³ general refuse is equal to 200 kg.
 For inert portion of C&D material, assume 6 m³ per each full-filled dump truck.
 All values are round off to the third decimal places.



Contract 2

Monthly Summary Waste Flow Table for 2019 Year

		Actual Qua	ntities of Inert C&D	Materials Generat	ed Monthly			Actual Quantities	of C&D Wastes Ge	enerated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Borken Concrete	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics (See note 3)	Chemical Waste	Other, e.g. general refuse
	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m ³]
Jan	0.358	0.000	0.358	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.357
Feb	0.022	0.000	0.000	0.000	0.022	0.000	0.000	0.000	0.000	0.000	0.728
Mar	0.106	0.000	0.000	0.000	0.106	0.000	0.000	0.000	0.000	0.000	0.229
Apr	3.013	0.000	0.000	0.000	3.013	0.000	0.000	0.000	0.000	0.000	0.013
May	3.607	0.000	0.000	0.000	3.607	0.000	0.000	0.000	0.000	0.000	0.022
June											
SUB- TOTAL	7.106	0.000	0.358	0.000	6.748	0.000	0.000	0.000	0.000	0.000	1.349
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
TOTAL	7.106	0.000	0.358	0.000	6.748	0.000	0.000	0.000	0.000	0.000	1.349

Note: Conversion to 1000m³ for general refuse is weight in 1000kg multiply by 0.002

Conversion to 1000m³ for Inert C&D is weight in 1000kg multiply by 0.0005 Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material

Assume the loaded volume of a dump truck for internal inert waste transfer is 17.9 m³



Appendix H

Complaint Summary

Complaint Summary for Cross Bay Link, Tseung Kwan O

ET Log Ref.	Ref. No.	Complaint	-	Complaint Nature	Complaint details	Follow up action
1	N08/RE/ 0000743 2-19	14-Mar-19	Junk Bay	Marine Water	The complainant said muddy water and mud was discharged from work barges under CBL between 7:00 - 10pm. The complainant said he observed the act during his recent fishing activities in the nearby area	According to ET's investigation, Contractor of Contract 1 (CRBC) had provided proper water mitigation measures to minimize the water impact of marine piling work to the nearby waterbody. No abnormal and turbid water discharged from site was observed. Nevertheless, the Contractor of Contract 1 was reminded to strictly implement all the water mitigation measures as stated in EP and EM&A Manual and ET will keep closely inspect the site condition in subsequent weekly site inspection.



Appendix I

Implementation Schedule for Environmental Mitigation Measures

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
Dust Impa	ect (Contraction Phase)					
\$5.5.5.1	Regular watering under good site practice shall be adopted. In accordance with the "Control of Open Fugitive Dust Sources" (USEPA AP-42), watering once per hour on exposed worksites and haul road is recommended to achieve dust removal efficiency of 91.7%.	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	All construction sites	Contractor	Construction stage	 APCO (Cap. 311); and Air Pollution Control (Construction Dust) Regulation
\$5.5.3	 The following dust suppression measures shall also be incorporated by the Contractor to control the dust nuisance throughout the construction phase: Any excavated or stockpiled dusty material shall be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed shall be wetted with water and cleared from the surface of roads; A stockpile of dusty material shall not extend beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction site shall be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet shall be provided at every discernible or designated vehicle exit point. The area where vehicle washing facilities and the exit point shall be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction site that is within 30m of a vehicle entrance or exit shall be kept clear 	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	All construction sites	Contractor	Construction stage	 APCO (Cap. 311); and Air Pollution Control (Construction Dust) Regulation

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	 of dusty materials; Surfaces where any pneumatic or power driven drilling, cutting, polishing or other mechanical breaking operation takes place shall be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities shall be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting shall be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport shall be totally enclosed by impervious sheeting; Exposed earth shall be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies. 					
S5.5.5.4	 For the barging facilities at the site compound, the following good site practice is required: All road surfaces within the barging facilities shall be paved. Vehicles should pass through designated wheel wash facilities. Continuous water spray shall be installed at the loading point. 	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	Site compound	Contractor	Construction stage	 APCO (Cap. 311); and Air Pollution Control (Construction Dust) Regulation
\$5.5.5.5	An audit and monitoring programme during the construction phase should be implemented by the Contractor to ensure that the construction dust impacts are controlled to within the HKAQO. Detailed requirements for the audit and monitoring programmes are given separately in the EM&A manual.	Monitor the 1-Hour and 24-Hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period	Selected representative dust monitoring station (Drawing no. 209506/EMA/ AIR/001)	Contractor	Construction stage	 APCO (Cap. 311); and Air Pollution Control (Construction Dust) Regulation

		Objectives of the		Implen	nentation	Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
S6.6.4.3	 Good site practice and noise management techniques: Only well-maintained plant shall be operated on-site and the plant shall be serviced regularly during the construction programme; Machines and plant (such as trucks, cranes) that are in intermittent use shall be shut down between work periods or throttled down to a minimum; Plant known to emit noise strongly in one direction, where possible, shall be orientated so that the noise is directed away from nearby NSRs; Silencers or mufflers on construction equipment shall be properly fitted and maintained during the construction works; Mobile plant shall be sited as far away from NSRs as possible and practicable; and Material stockpiles, site office and other structures shall be effectively utilised, where practicable, to screen noise from on-site construction activities. 	To minimize construction noise impact arising from the Project on the affected NSRs	All construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO	
S6.6.4.5-6	Use of quiet powered mechanical equipment and working methods	Reduce noise levels of plant items	All construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO	
S6.6.4.7	Install site hoarding at the site boundaries between noisy construction activities and NSRs	Reduce the construction noise levels at low-level zone of NSRs through partial screening	All construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO	
S6.6.4.8-11	Use of temporary or movable noise barriers and full enclosure for relatively fixed plant source	Screen the noisy plant items to be used at all construction sites	For plant items listed in Table 6.7 and Appendix 6.1 of the EIA report at all construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO	
	Implement a noise monitoring programme under the EM&A manual	Monitor the construction noise levels at the selected representative locations	Selected representative noise monitoring stations (Drawing no. 209506/EMA/NS/001 & 209506/EMA/NS/002)	Contractor	Construction stage	• Annex 5, TM-EIAO	
\$6.7.3.1	Partial enclosures along Road D9 and application of low noise surfacing material along CBL and Road D9	To minimize road traffic noise impact arising from the CBL and Road D9 on the affected NSRs	CBL and Road D9 D9 (Drawing no. 209506/EMA/NS/003)	CEDD/ Contractor	During operational stage	• Annex 5, TM-EIAO	

		Objectives of the		Impler	nentation	Requirements
EIA Ref		Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
Water Qua	lity Impact (Contraction Phase)					
S8.6.4.3	 Marine Piling and Pile Excavation Works Marine piling and pile excavation works shall be undertaken in such a manner as to minimize re-suspension of sediments. Standard good practice measures shall be implemented, including the following requirements: All marine piling and pile excavation works shall be conducted within a floating single silt curtain. Mechanical closed grabs (with a size of5m3) shall be designed and maintained to avoid spillage and should seal tightly while being lifted. Barges shall have tight fitting seals to their bottom openings to prevent leakage of material. Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes. Loading of barges shall be controlled to prevent splashing of dredged material to the surrounding water. Barges shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation. Excess material shall be cleaned from the decks and exposed fittings of barges before the vessel is moved. Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action. All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash. The works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site. 	To control potential impacts from marine piling and pile excavation works	During marine piling and pile excavation works	Contractor	Construction stage	TM-EIAO; and WPCO
S8.6.4.4	 Construction Site Runoff In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), construction phase mitigation measures, where appropriate, shall include the following: The design of efficient silt removal facilities shall be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The 	Control potential water quality impacts from construction site run-off	All construction sites	Contractor	Construction stage	 TM-EIAO; and WPCO

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to
	 detailed design of the sand/silt traps shall be undertaken by the contractor prior to the commencement of construction; Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m3 shall be covered with tarpaulin or similar fabric during rainstorms. Measures shall be taken to prevent the washing away of construction materials, soil, silt or debris into any marine water bodies; All vehicles and plant shall be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities shall be provided at every construction site exit where practicable. Wash-water shall have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road shall be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains; Construction solid waste, debris and rubbish on site shall be collected, handled and disposed of properly to avoid water quality impacts; All fuel tanks and storage areas shall be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby; and Regular environmental audit on the construction site shall be carried out in order to prevent any malpractices. Notices shall be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the meander, wetlands and fish ponds. 					be Achieved
\$8.6.4.6	 Sewage from workforce Portable chemical toilets and sewage holding tanks shall be provided for handling the construction sewage generated by the workforce; A licensed contractor shall be employed to provide 	Control potential water quality impacts from sewage	All construction sites	Contractor	Construction stage	TM-EIAO; andWPCO

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.					
	Monitoring Implement a marine water quality monitoring programme under the EM&A on level of suspended solids (SS) / turbidity and dissolved oxygen (DO) shall be carried out.	Control potential water quality impacts from marine piling and pile excavation works	Selected monitoring stations (Drawing no. 209506/EMA/WQ/001)	Contractor	Construction station	TM-EIAO; andWPCO
\$8.7.3.2	Operational phase – Runoff from road surface Proper drainage systems with silt traps and oil interceptors shall be installed, maintained and cleaned at regular intervals.	Control potential water quality impacts from road surface runoff	CBL and Road D9	Contractor	Construction and operational stage	TM-EIAO; andWPCO
Waste Mar	nagement (Contraction Phase)					
\$9.5.2	 Good Site Practices Recommendations for good site practices: Nomination of an approved personnel to be responsible for the implementation of good site practices, arrangements for collection and effective deposal to an appropriate facility of all wastes generated at the site; Training of site personnel in proper waste management and chemical handling procedures; Provision of sufficient waste disposal points and regular collection for disposal; Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Centre; Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and Implementation of a recording system for the amount of wastes generated/recycled and disposal sites. 	Good site practices which ensure waste generated during construction phase is properly managed	All construction sites	Contractor	Construction stage	 Waste Disposal Ordinance (Cap. 54); ETWB TCW No. 19/2005

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
\$9.5.4	 Waste Reduction Measures Recommendations for achieving waste reduction include: On-site reuse of any material excavated as far as practicable; Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of material and their proper disposal; Collection of aluminum cans and waste paper by individual collectors during construction should be encouraged. Separately labelled recycling bins should also be provided to segregate these wastes from other general refuse by the workforce; Recycling of any unused chemicals and those with remaining functional capacity as far as possible; Prevention of the potential damage or contamination to the construction materials though proper storage and good site practices; Planning and stocking of construction materials should be made carefully to minimize amount of waste generated avoid unnecessary generation of waste; and Training on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling should be provided to workers. 	To reduce amount of waste generated during construction phase	All construction sites	Contractor	Construction stage	 Waste Disposal Ordinance (Cap. 54); ETWB TCW No. 19/2005
\$9.5.5-6	 Storage, Collection and Transportation of Waste Recommendations for proper storage include: Waste such as soil should be handled and stored well to ensure secure containment; Stockpiling area should be provided with covers and water spraying system to prevent materials from being washed away and to reduce wind-blown litter; and Different locations should be designated to stockpile each material to enhance reuse. With respect to the collection and transportation of waste from the construction works, the following is recommended: Remove waste in a timely manner; Employ trucks with cover or enclosed containers for waste transportations; Obtain relevant waste disposal permits from the appropriate 	To reduce the environmental implications of improper storage	All construction sites	Contractor	Construction stage	 Waste Disposal Ordinance (Cap. 54); ETWB TCW No. 19/2005

		Objectives of the		Impler	nentation	Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	 authorities; and Disposal of waste should be done at licensed waste disposal facilities. 						
\$9.5.8-11	 C&D Materials The following mitigation measures shall be implemented in handling the waste: Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement; Carry out on-site sorting; Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; Disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation; Standard formwork or pre-fabrication order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage; and The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites 	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	All construction sites	Contractor	Construction stage	 Waste Disposal Ordinance (Cap. 54); ETWB TCW No. 19/2005 ETWB TCW No. 06/2010 	
S9.5.13	 should be considered for such segregation and storage. Excavated Marine Sediments During transportation and disposal of the excavated marine sediments, the following measures shall be taken to minimize potential environmental impacts: Bottom opening of barges should be fitted with tight fitting 	To minimize potential impacts on water quality	All construction sites where applicable	Contractor	Construction stage	• ETWBTC (Works) No. 34/2002	

		Objectives of the		Implen	nentation	Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	 seals to prevent leakage of material. Excess material should be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved; Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation; Transport barges or vessels should be equipped with automatic self-monitoring devices as specified by the DEP; and Barges should not be filled to a level that would cause the overflow of materials or sediment-laden water during loading or transportation. 						
S9.5.14-17	For those processes which generate chemical waste, the Contractor shall identify any alternatives that generate reduced quantities or even no chemical waste, or less dangerous types of chemical waste.	To ensure proper management of chemical waste	All construction sites	Contractor	Construction stage	• Waste Disposal (Chemical Waste) (General) Regulation;	
	If chemical waste is produced at the construction site, the Contractor is required to register with EPD as chemical waste producers. Chemical waste shall be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows. Containers used for storage of chemical wastes shall:					Code of Practice on the Packaging, Labelling and Storage of Chemical Waste	
	 Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; Have a capacity of less than 450 L unless the specification 						
	 have been approved by EPD; and Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Regulations. The storage area for chemical wastes shall: 						
	 Be clearly labelled and used solely for the storage of chemical wastes; Be enclosed on at least 3 sides; 						
	• Have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest;						

		Objectives of the		Implen	nentation	Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	 Have adequate ventilation; Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste, if necessary); and Be arranged so that incompatible materials are adequately separated. Disposal of chemical waste shall: Be via a licensed waste collector; and Be to a facility licensed to receive chemical waste, such as the CWTC which also offers a chemical waste collection service and can supply the necessary storage containers; or Be to a re-user of the waste, under approval from EPD. 						
S9.5.18	Sewage An adequate number of portable toilets shall be provided for the on-site construction workers. Any waste shall be transferred to a sewage treatment works by a licensed collector.	Proper handling of sewage from worker to avoid odour, pest and litter impacts	All construction sites	Contractor	Construction stage	• Waste Disposal Ordinance (Cap. 54)	
\$9.5.19	<u>General Refuse</u> General refuse generated on-site shall be stored in enclosed bins or compaction units separately from construction and chemical wastes. Recycling bins shall also be provided to encourage recycling. A reputable waste collector shall be employed by the Contractor to remove general refuse from the site on a daily basis separately from the construction and chemical wastes. Burning of refuse on construction sites is prohibited by law.	Minimize production of general refuse and avoid odour, pest and litter impacts	All construction sites	Contractor	Construction stage	• Waste Disposal Ordinance (Cap. 54)	
\$10.7.2.4	Good Site Practices – The integrity and effectiveness of all silt curtains shall be regularly inspected. Effluent monitoring should be incorporated to make sure that the discharged effluent from construction sites meets the relevant effluent discharge guidelines.	To minimize potential impacts on water quality and protect marine communities within Junk Bay	All construction sites	Contractor	Construction stage	TM-EIAO; andWPCO	
\$10.7.2.5	Site runoff control – For works on land, standard site runoff control measures will be established and strictly enforced to ensure that discharge of contaminated or silt-laden runoff into marine waters is minimized.	To minimize potential impacts on water quality and protect marine communities within Junk Bay	All construction sites	Contractor	Construction stage	TM-EIAO; andWPCO	
\$10.9.1.1	The marine water quality monitoring programme recommended in Chapter 8 of this EIA report and this EMIS would also serve to protect the marine communities inside Junk Bay.	To minimize potential impacts on water quality and protect marine	Selected monitoring stations (Drawing no. 209506/EMA/WQ/001)	Contractor	Construction stage	TM-EIAO; andWPCO	

		Objectives of the		Implen	nentation	Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
		communities within Junk Bay					
\$11.6.2.2	Good Site Practices: – The integrity and effectiveness of all silt curtains should be regularly inspected. Effluent monitoring shall be incorporated to make sure that the discharged effluent from construction sites meets the relevant effluent discharge guidelines.	To minimize potential impacts on water quality and protect fishery resources	All construction sites	Contractor	Construction stage	TM-EIAO; andWPCO	
\$11.6.2.3	Site runoff control - For works on land, standard site runoff control measures will be established and strictly enforced to ensure that discharge of contaminated or silt-laden runoff is minimized.	To minimize potential impacts on water quality and protect fishery resources	All construction sites	Contractor	Construction stage	TM-EIAO; andWPCO	
\$11.8.1.1	The marine water quality monitoring programme recommended in Chapter 8 of this EIA report and this EMIS would also serve to protect the fishery resources.	To minimize potential impacts on water quality and protect fishery resources	Selected monitoring stations (Drawing no. 209506/EMA/WQ/001)	Contractor	Construction stage	TM-EIAO; andWPCO	
Landscape	and Visual	•			•		
\$13.8.1.2	 The following mitigation measures should be implemented in the construction stage CM1 – The construction area and contractor's temporary works areas should be minimized to avoid impacts on adjacent landscape. CM2 – Reduction of construction period to practical minimum. CM3 – Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where the soil material meets acceptable criteria and where practical. The Contract Specification shall include storage and reuse of topsoil as appropriate. CM4 – Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection stage). 	Minimize effects of landscape and visual impacts	Work site/during construction	Funded and implemented by CEDD			

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	 CM5 – Trees unavoidably affected by the works shall be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, if applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. CM6 – Advance screen planting to proposed roads and associated structures. CM7 – hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone). CM8 – Screening of construction works by hoardings/noise barriers around works area in visually unobtrusive colours, to screen Works. CM9 – Control night-time lighting and glare by hooding all lights. CM10 – Ensure no run-off into water body adjacent to the Project Area. CM11 – Avoidance of excessive height and bulk of buildings and structures 					
\$13.8.1.2	OM1 – Compensatory tree planting for all felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006.	landscape and visual impacts	Within the site boundary of the proposed works	implemented by CEDD. Maintained by CEDD and LCSD.	construction and operational stages	
\$13.8.1.2	 The following mitigation measures should be implemented in the operational stage: OM2 – A continuous belt of screen planting along the roads. Planting of the belt of trees shall be carried out as advance works ahead of other site formation and building works. OM3 – Maximise soft landscape of the site, where space permits, roadside berms /slope treatment works should be created. OM4 – During detailed design, refine structure layout to create a planting strips along the roads to enhance greenery. OM5 – Use appropriate (visually unobtrusive and 	Minimize effects of landscape and visual impacts	CBL and Road D9/during construction and operation	Funded and implemented by CEDD. Maintained by CEDD and LCSD.	construction and operational	

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	 non-reflective) building materials and colours, and aesthetic design in built structures. OM6 – Streetscape elements (e.g. paving, signage, street furniture, lighting etc.) shall be sensitively designed in a manner that responds to the local context, and minimizes potential negative landscape and visual impacts. Lighting units should be directional and minimize unnecessary light spill. OM7 – Avoidance of excessive height and bulk of buildings and structures 					
Landfill G						X 1011 ~
S14.7.5	 Precautionary measures The following guidance has been extracted from the EPD's Landfill Gas Hazard Assessment Guidance Note Guidance to ensure a robust and comprehensive set of measures to protect workers are provided. During all works, safety procedures shall be implemented to minimize the risks of fires and explosions, asphyxiation of workers (especially in confined space) and toxicity effects resulting from contact with contaminated soils and groundwater. Safety officers who are specifically trained with regard to LFG and leachate related hazards and the appropriate actions to take in adverse circumstances shall be present on all worksites throughout the works. All personnel who work on site and all visitors to the site shall be made aware of the possibility of ignition of gas in the vicinity of the works, the possible presence of contaminated water and the need to avoid physical contact with it. Those staff who work in, or have responsibility for "at risk" areas, including all excavation workers, supervisors and engineers working within the consultation zone, shall receive appropriate training on working in areas susceptible to LFG hazards. Enhanced personal hygiene practices including washing thoroughly after working and eating only in "clean" areas shall be adopted where contact may have been made with any groundwater which is thought to be contaminated with 	Health and safety of the workers	Construction sites within 250m Consultation Zone (Drawing no. 209506/EMA/LFG/001)	Contractor	Construction stage	• Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)

		Objectives of the		Implen	nentation	Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	leachate.						
	• Ground level construction plant shall be fitted with vertical exhausts at least 0.6m above ground level and with spark arrestors.						
	• During piping assembly or ducting construction, all valves/seals shall be closed immediately after installation. As construction progresses, all valves/seals should be closed as installed to prevent the migration of gases through the pipeline/conduit. All piping /ducting shall be capped at the end of each working day.						
	• Mobile offices, equipment stores, mess rooms etc. shall be located on an area which has been proven to be gas free (by survey with portable gas detectors) and ongoing monitoring shall be carried out to ensure that these areas remain gas free.						
	Alternatively, such buildings shall be raised clear of the ground. If buildings are raised clear of the ground, the minimum, clear separation distance (as measured from the highest point on the ground surface to the underside of the lowest floor joist) shall be 500mm. However, in this case, it						
	is highly recommended that all the site offices, equipment stores and mess rooms should be located outside the 250m Consultation Zone.						
	• Smoking and naked flames shall be prohibited within confined spaces. "No Smoking" and "No Naked Flame" notices in Chinese and English shall be posted prominently around the construction site. Safety notices shall be posted warning of the potential hazards.						
	• Welding, flame-cutting or other hot works may only be carried out in confined spaces when controlled by a "permit to work" procedure, properly authorized by the Safety Office. The permit to work procedure shall set down clearly						
	the requirements for continuous monitoring of methane, carbon dioxide and oxygen throughout the period during which the hot works are in progress. The procedure shall also require the presence of an appropriately qualified person						
	who shall be responsible for reviewing the gas measurements as they are made, and who shall have executive responsibility for suspending the work in the event of						

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	 unacceptable or hazardous conditions. Only those workers who are appropriately trained and fully aware of the potentially hazardous conditions which may arise shall be permitted to carry out hot works in confined areas. During the construction works, adequate fire extinguishers and breathing apparatus sets shall be made available on site and appropriate training given in their use. 					
\$14.7.6	 Landfill gas monitoring The following monitoring shall be undertaken when construction works are carried out in confined space within the 250m Consultation Zone: The works area shall be monitored for methane, carbon dioxide and oxygen using appropriately calibrated portable gas detection equipment. The monitoring requirements and procedures specified in Paragraphs 8.23 to 8.28 of EPD's Guidance Note shall be followed. The monitoring frequency and areas to be monitored shall be set down prior to commencement of the works. Depending on the results of the measurements, actions required will vary. As a minimum these shall encompass the actions specified in Table 14.6 of the EIA report. When portable monitoring equipment is used, the frequency and areas to be monitored should be set down prior to commencement of the works either by the Safety Officer or by an appropriately qualified person. All measurements shall be made with the monitoring tube located not more than 10mm from the surface. A standard form, detailing the location, time of monitoring and equipment used together with the gas concentrations measured, shall be used when undertaking manual monitoring to ensure that all relevant data are recorded. 	Health and safety of the workers	Confined space of construction sites within 250m Consultation Zone	Contractor	Construction stage	• Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)
S14.7.8-9	following section, then evacuation shall be initiated.	Hoalth and safety of the	Confined areas of	Contractor	Construction	. I 1611
514.7.8-9	Emergency management In the event of the trigger levels specified in Table 14.6 of the EIA report being exceeded, a person, such as the Safety	Health and safety of the workers	Confined space of construction sites within 250m Consultation Zone	Contractor	Construction stage	Landfill Gas Hazard Assessment

EIA Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Location/ Timing	Implementation		Requirements
				Agent	Stage	and/or Standards to be Achieved
	Officer, shall be nominated, with deputies, to be responsible for dealing with any emergency which may occur due to LFG.					Guidance Note (EPD/TR8/97)
	In an emergency situation the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas.					
\$14.7.16	 Protection measures - Operational phase An assumed presence of landfill gas shall be adopted at all times by maintenance workers; all maintenance workers inspecting any manhole shall be fully trained in the issue of LFG hazard; any manhole which is large enough to permit to access to personnel shall be subject to entry safety procedure; Code of Practice on Safety and Health at Work in Confined Spaces shall be followed to ensures compliance with the Factories and Industrial Undertakings (Confined Spaces) Regulations of the Factories and Industrial Undertakings Ordinance; a strictly regulated "work permit procedure" shall be implemented and the relevant safety procedures must be rigidly followed; and Adequate communication with maintenance staff shall be maintained with respect to LFG. 	Health and safety of the workers	Utility maintenance areas within 250m Consultation Zone/during operational period	Utility companies	Operational stage	 Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97); and Code of Practice on Safety and Health at Work in Confined Space
S14.7.17	General recommended precautionary & protection measures – Operational phase LGF surveillance exercise shall be undertaken by the utility companies at the utility manholes/inspection chambers. The surveillance exercise shall be undertaken for the duration of the site occupancy, or until such time that EPD agree that surveillance is no longer required and this shall be based on all the available monitoring data for methane, carbon dioxide and oxygen.	Health and safety of the workers	Utility maintenance areas within 250m Consultation Zone/during operational period	Utility companies	Operational stage	 Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97); and Code of Practice on Safety and Health at Work in Confined Space