

**JOB NO.: TCS00975/18** 

#### CEDD CONTRACT AGREEMENT NO. EDO/04/2018 -ENVIRONMENTAL TEAM FOR CROSS BAY LINK, TSEUNG KWAN O

QUARTERLY ENVIRONMENTAL MONITORING AND AUDIT (EM&A) SUMMARY REPORT

(SEPTEMBER 2021 TO NOVEMBER 2021)

PREPARED FOR CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT (CEDD)

**Reference No.** Date **Prepared By Certified By** 14 February 2022 TCS00975/18/600/R0598v2

Martin Li (Environmental Consultant)

Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	21 December 2022	First Submission
2	14 February 2022	Amended against IEC's comment



Acuity Sustainability Consulting Limited – Nature & Technologies (HK) Limited Joint Venture



Our ref: PL-202203002

AECOM Asia Company Limited 8/F., Grand Central Plaza, Tower 2 138 Shatin Rural Committee Road Shatin, New Territories, Hong Kong

Attention: Mr. Conrad NG

8 March 2022

Dear Sir,

Contract No. NE/2017/07 & NE/2017/08 Cross Bay Link, Tseung Kwan O Quarterly EM&A Report for September to November 2021

I refer to the email of ET concerning the Quarterly EM&A Report for September to November 2021 (Version 2) with Ref. No. TCS00975/18/600/R0598v2. I have no adverse comment on it and verify the captioned according to section 1.9 of Environmental Permit with No. EP-459-2013.

Yours faithfully,

Li Wai Ming Kevin Independent Environmental Checker

cc. Mr. T.W. TAM (ETL) Mr. Wilson CHUNG (CEDD)

#### **EXECUTIVE SUMMARY**

- ES01 Civil Engineering and Development Department (hereafter referred as "CEDD") is the Project Proponent and the Permit Holder of the Project Cross Bay Link, Tseung Kwan O (hereinafter referred as "the Project") which is a Designated Project to be implemented under Environmental Permit number EP-459/2013 (hereinafter referred as "the EP-459/2013" or "the EP").
- ES02 AUES was awarded the CEDD Contract Agreement No. EDO/04/2018 Environmental Team for Cross Bay Link, Tseung Kwan O (hereinafter called "the Service Contract"). The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the Approved EM&A Manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Agreement No. CE 43/2008 (HY) Cross Bay Link, Tseung Kwan O - Investigation and other relevant statutory requirements.
- ES03 This is the 12<sup>th</sup> Quarterly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1<sup>st</sup> September 2021 to 30<sup>th</sup> November 2021 (hereinafter 'the Reporting Period').

#### **ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES**

ES04 Environmental monitoring activities under the EM&A program in this Reporting Period are summarized in the following table.

Issues	Enviro	Sessions	
Air Quality	1-Hour TSF	96	
Air Quality	24-Hr TSP		30
Construction Noise	Leq (30min		39
Water Quality	Marine Wat	0	
	Contract 1 ion / Audit Contract 2	ET Regular Environmental Site Inspection	13
Inspection / Audit		Joint site audit with Project Consultant and IEC	3
Inspection / Audit		ET Regular Environmental Site Inspection	13
		Joint site audit with Project Consultant and IEC	3

 
 Table ES-4
 Summary Environmental Monitoring Activities Undertaken in the Reporting Period

Note 1 Total sessions are counted by every 3 consecutive Leq5min

*Note 2 Total sessions are counted by monitoring days* 

Note 3 Since the marine construction works that requires marine water quality monitoring as stated in the EM&A Manual were completed, the impact water quality monitoring was ceased with effect from 1 May 2020.

#### **BREACH OF ACTION AND LIMIT (A/L) LEVELS**

ES05 No air quality monitoring exceedance was recorded in this Reporting Period. **One (1)** noise complaints (which triggered Action Level) was recorded in this Reporting Period. The statistics of environmental exceedance and investigation of exceedance are summarized in the following table.

### Table ES-5Summary Environmental Monitoring Parameter Exceedance in the Reporting<br/>Period

Environmental	Monitoring	Action	Limit	Event & Action	
Issues	Parameters	ActionLimitLevelLevel		Investigation Results	<b>Corrective Actions</b>
Air Quality	1-Hour TSP	0	0		
Air Quality	24-Hr TSP	0	0		
Construction Noise	Leq <sub>30min</sub> Daytime	1	0	Not Project Related	
Water Quality (Marine Water)	DO	0	0		
	Turbidity	0	0		
	SS	0	0		

#### **ENVIRONMENTAL COMPLAINT**

ES06 Two (2) environmental complaints were recorded in this Reporting Period for the Project. The statistics of environmental complaint are summarized in the following table.

 Table ES-6
 Summary Environmental Complaint Records in the Reporting Period

Depenting		Environn	<b>Related with</b>		
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature	the Works Contract(s)
1 September	1	1	24	Noise (1)	Not Project Related
2021 – 30 November 2021	2	1	15	Noise (1)	Not Project Related

#### NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES07 No environmental summons or prosecutions was received in this Reporting Period for the Project. The statistics of environmental summons or prosecutions are summarized in the following tables.

 Table ES-7
 Summary Environmental Summons Records in the Reporting Period

Departing		Environn	Related with		
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature	the Works Contract(s)
1 September 2021 – 30	1	0	0	NA	NA
2021 – 30 November 2021	2	0	0	NA	NA

#### Table ES-8 Summary Environmental Prosecutions Records in the Reporting Period

Departing		Environm	Related with		
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature	the Works Contract(s)
1 September 2021 – 30	1	0	0	NA	NA
2021 – 30 November 2021	2	0	0	NA	NA

#### SITE INSPECTION BY EXTERNAL PARTIES

ES08 No site inspection was undertaken AFCD within the Reporting Period. EPD site inspection was undertaken on 12 October 2021.



#### **Table of Contents**

1.	INTROD	UCTION	5
	1.1	PROJECT BACKGROUND	5
	1.2	REPORT STRUCTURE	5
2.	PROJEC	T ORGANIZATION AND CONSTRUCTION PROGRESS AND SUBMISSION	6
	2.1	PROJECT ORGANIZATION	6
	2.2	CONSTRUCTION PROGRESS	6
	2.3	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	6
3.	SUMMA	RY OF ENVIRONMENTAL MONITORING PROGRAMMES AND	
	REQUIR	EMENTS	7
	3.1	GENERAL	7
	3.2	MONITORING PARAMETERS	7
	3.3	MONITORING LOCATIONS	7
	3.4	MONITORING FREQUENCY AND PERIOD	8 9
	3.5	DETERMINATION OF ACTION/LIMIT (A/L) LEVELS	
4.		MONITORING RESULT	11
	4.1	RESULTS OF AIR QUALITY MONITORING IN THE REPORTING MONTH	11
	4.2	RESULTS OF CONSTRUCTION NOISE MONITORING	11
	4.3	RESULTS OF WATER QUALITY MONITORING	31
5.		MANAGEMENT	13
	5.1	GENERAL WASTE MANAGEMENT	13
	5.2	RECORDS OF WASTE QUANTITIES	13
6.	SITE INS	PECTION	14
	6.1	Requirements	14
	6.2	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	14
7.	LANDFII	LL GAS MONITORING	15
	7.1	GENERAL REQUIREMENT	15
	7.2	LIMIT LEVELS AND EVENT AND ACTION PLAN	15
	7.3	LANDFILL GAS MONITORING	15
8.	ENVIRO	NMENTAL COMPLAINT AND NON-COMPLIANCE	17
	8.1	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	17
9.	IMPLEM	ENTATION STATUS OF MITIGATION MEASURES	18
	9.1	GENERAL REQUIREMENTS	18
10.	CONCLU	USIONS AND RECOMMENDATIONS	19
	10.1	CONCLUSIONS	19
	10.2	RECOMMENDATIONS	19

3

#### LIST OF TABLES

TABLE 3-1 SUMMARY OF EM&A REQUIREMENTS TABLE 3-2 DESIGNATED AIR QUALITY MONITORING LOCATION RECOMMENDED IN EM&A MANUAL TABLE 3-3 DESIGNATED CONSTRUCTION NOISE MONITORING LOCATION RECOMMENDED IN EM&A MANUAL TABLE 3-4 DESIGNATED AND INTERIM ALTERNATIVE LOCATION FOR AIR QUALITY AND NOISE MONITORING IN THE REPORTING PERIOD TABLE 3-5 LOCATION OF WATER QUALITY MONITORING STATION TABLE 3-6 ACTION AND LIMIT LEVELS FOR AIR QUALITY TABLE 3-7 ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE TABLE 3-8 ACTION AND LIMIT LEVELS FOR WATER QUALITY TABLE 4-1 SUMMARY OF AIR QUALITY IMPACT MONITORING RESULTS TABLE 4-2 SUMMARY OF CONSTRUCTION NOISE IMPACT MONITORING RESULTS TABLE 5-1 SUMMARY OF QUANTITIES OF INERT C&D MATERIALS TABLE 5-2 SUMMARY OF QUANTITIES OF C&D WASTES TABLE 6-1 SUMMARY OF SITE OBSERVATIONS OF CONTRACT 1 TABLE 6-2 SUMMARY OF SITE OBSERVATIONS OF CONTRACT 2 TABLE 7-1 ACTIONS IN THE EVENT OF LANDFILL GAS BEING DETECTED IN EXCAVATIONS TABLE 8-1 STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS TABLE 8-2 STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS TABLE 8-3 STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION TABLE 9-1 ENVIRONMENTAL MITIGATION MEASURES IN THE REPORTING PERIOD

#### LIST OF APPENDICES

- APPENDIX A PROJECT LAYOUT PLAN
- APPENDIX B PROJECT ORGANIZATION CHART & CONTACT DETAILS OF KEY PERSONNEL
- APPENDIX C 3-MONTH ROLLING CONSTRUCTION PROGRAM
- APPENDIX D MONITORING LOCATION (AIR QUALITY, NOISE AND WATER QUALITY)
- APPENDIX E GRAPHICAL PLOTS OF MONITORING RESULTS
- APPENDIX F METEOROLOGICAL INFORMATION
- APPENDIX G WASTE FLOW TABLE
- APPENDIX H COMPLAINT SUMMARY
- APPENDIX I IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)

#### **1. INTRODUCTION**

#### 1.1 **PROJECT BACKGROUND**

- 1.1.1 Civil Engineering and Development Department (hereafter referred as "CEDD") is the Project Proponent and the Permit Holder of the Project Cross Bay Link, Tseung Kwan O (hereinafter referred as "the Project") which is a Designated Project to be implemented under Environmental Permit number EP-459/2013 (hereinafter referred as "the EP-459/2013" or "the EP").
- 1.1.2 AUES was awarded the CEDD Contract Agreement No. EDO/04/2018 Environmental Team for Cross Bay Link, Tseung Kwan O (hereinafter called "the Service Contract"). The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the Approved EM&A Manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Agreement No. CE 43/2008 (HY) Cross Bay Link, Tseung Kwan O - Investigation and other relevant statutory requirements.
- 1.1.3 As part of the EM&A programme, baseline monitoring shall be undertaken before the Project construction work commencement to determine the ambient environmental condition. The baseline air quality, background noise and water quality monitoring has been carried out between **21**<sup>st</sup> September 2018 and 13<sup>th</sup> November 2018 at the designated and interim locations. The baseline monitoring report under the EP-459/2013 has been compiled by the ET and verified by Independent Environmental Checker (hereinafter the "IEC") prior submitted to EPD on 19<sup>th</sup> November 2018 for endorsement.
- 1.1.4 This is the 12<sup>th</sup> Quarterly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1<sup>st</sup> September 2021 to 30<sup>th</sup> November 2021 (hereinafter 'the Reporting Period').

#### **1.2 REPORT STRUCTURE**

1.2.1 The Environmental Monitoring and Audit (EM&A) Monthly Report is structured into the following sections:-

Section 1	Introduction
Section 2	Project Organization and Construction Progress
Section 3	Summary of Impact Monitoring Requirements
Section 4	Impact Monitoring Results
Section 5	Waste Management
Section 6	Site Inspections
Section 7	Landfill Gas Monitoring
Section 8	Environmental Complaints and Non-Compliance
Section 9	Implementation Status of Mitigation Measures
Section 10	Conclusions and Recommendations

# 2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS AND SUBMISSION

#### 2.1 **PROJECT ORGANIZATION**

2.1.1 The project organization is shown in *Appendix B*. The responsibilities of respective parties can be referred to Monthly Report.

#### 2.2 CONSTRUCTION PROGRESS

2.2.1 3-month rolling construction program of each Works Contract is enclosed in *Appendix C*; and the major construction activities undertaken in the Reporting Period is presented in below sub-sections.

Contract 1 (Contract No. NE/2017/07)

- 2.2.2 The major construction activities of Contract 1 undertaken in this Reporting Period are:-
  - Predrilling, Pilling Work, Precast Segment Fabrication, Precast Shell Installation at Portion I
  - E&M Work and External Work at Portion V Plant Room Building

#### Contract 2 (Contract No. NE/2017/08)

- 2.2.3 The major construction activities of Contract 2 undertaken in this Reporting Period are:-
  - UU Diversion
  - Monitoring and Instrumentation Works
  - Construction of Drainage Works at Portion I & III
  - RC construction for U-trough at Portion I & III
  - Column, wall and deck construction at Elevated Deck
  - RC construction for Type 2 Wave wall
  - RC construction for Type 1 Wave wall
  - ELS along Wan O Road & manhole construction at SMH012 & SMH011
  - RC construction of foundation at Wan O Road
  - RC construction for lift shaft and staircase
  - Utilities installation along At Grade Road
  - SENB installation at At-Grade Road
  - Road Work along Wan Po Road
  - Excavation (Portion III,VI)
  - Drainage Installation (Portion VI)
  - Footing construction (Portion VI)
  - Excavation & RC works (Superstructure) (Portion III)
  - Sheet-pilling (Portion VI)
  - Seawall modification
  - Noise barrier installation (Portion VI)

#### 2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.3.1 All the documents required under Environmental Permit No. EP-459/2013 were submitted within the required timeframe. The details can be referred to the Monthly Report.
- 2.3.2 Upon completed baseline monitoring, a Baseline Monitoring Report was verified by IEC on 19 November 2018 and submitted to EPD on that day for endorsement.
- 2.3.3 The notification of Project dedicated web site to EPD was made on 9 January 2019 (http://www.envcbltko.hk/).

# 3. SUMMARY OF ENVIRONMENTAL MONITORING PROGRAMMES AND REQUIREMENTS

#### 3.1 GENERAL

3.1.1 The Environmental Monitoring and Audit Programmes and requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project. A summary of EM&A programmes and requirements are presented in the sub-sections below.

#### **3.2 MONITORING PARAMETERS**

3.2.1 Monitoring parameters of air quality, noise and water quality are summarized in *Table 3-1*.

Environmental Issue	Parameters			
<ul> <li>Air Quality</li> <li>1-hour TSP by Real-Time Portable Dust Meter; and</li> <li>24-hour TSP by High Volume Air Sampler</li> </ul>				
Noise	<ul> <li>Leq (30min) in six consecutive Leq(5 min) between 07:00-19:00 on normal weekdays</li> <li>Supplementary information for data auditing, statistical results such as L<sub>10</sub> and L<sub>90</sub> shall also be obtained for reference.</li> </ul>			
Water Quality	<ul> <li>In-situ measurement – Dissolved Oxygen (DO) concentration (mg/L) &amp; saturation (%), pH, Salinity (mg/L), Temperature (°C) and Turbidity (NTU); and</li> <li>Laboratory analysis – SS (mg/L)</li> </ul>			

#### Table 3-1Summary of EM&A Requirements

#### **3.3 MONITORING LOCATIONS**

#### Air Quality and Construction Noise

3.3.1 According to the Approved EM&A Manual Section 5.4 and Section 6.3, three (3) representative air sensitive receivers (ASR) and four (4) representative noise sensitive receivers were designated as monitoring stations. The designated air quality and noise monitoring locations are listed in *Table 3-2* and *Table 3-3*, and illustrated in *Appendix D*.

#### Table 3-2 Designated Air Quality Monitoring Location recommended in EM&A Manual

ID	Location in the EM&A Manual	<b>Currently Situation</b>
AM1	Tung Wah Group of Hospitals Aided Primary School & Secondary School	Not yet construct
AM2	Lohas Park Stage 2 (Planned Development in Area 86)	Available for resident occupation in February 2021
AM3	Lohas Park Stage 3 (Planned Development in Area 86)	Under Construction

### Table 3-3 Designated Construction Noise Monitoring Location recommended by EM&A Manual

ID	Location	<b>Currently Situation</b>
CNMS-1	Lohas Park Stage 1(Planned Development in Area 86, Package 5) (Southeast facade)	Available for resident occupation in November 2019
CNMS-2	Lohas Park Stage 1 (Planned Development in Area 86, Package 6) (Southeast facade)	Available for resident occupation in February 2021
CNMS-3	Lohas Park Stage 3 (Planned Development in Area 86,Package 11) (West facade)	Under Construction
CNMS-4	Tung Wah Group of Hospitals Aided Primary School & Secondary School (Southwest facade)	Not yet construct

3.3.2 As observed and confirmed by ET and IEC during the joint site visit on 29<sup>th</sup> August 2018, the designated air quality and noise monitoring locations are under construction or yet to construct. It is considered that these designated locations are not appropriate to perform air quality and noise

monitoring. In this regard, alternative locations were proposed as interim arrangement to carry out air quality and noise monitoring before occupation of the designated monitoring location. A letter enclosed with the alternative location proposal and IEC verification (Our Ref: TCS00975/18/300/L0038) was sent to EPD on 19th October 2018 and the proposal was agreed by EPD. Therefore, air quality and construction noise impact monitoring would be performed at the agreed alternative locations until the designated sensitive receivers occupied and granted the premises.

3.3.3 The designated and interim alternative monitoring location for impact air quality and noise monitoring in the Reporting Period are summarized in Table 3-4 and illustrated in Appendix D.

mometoring in the Reporting Terrod				
Location ID	<b>Monitoring Parameter</b>	Location		
AM2	1-Hour TSP Air Quality	Lohas Park Phase 6		
AM4	1-Hour TSP Air Quality	Podium of Lohas Park Phase 2A (Le Prestige)		
AM5	24-Hour TSP Air Quality	Boundary of Site Office near Junction of Wan Po Road and Wan O Road		
CNMS-1	Noise $(L_{eq}, L_{10} \& L_{90})$	Podium of Lohas Park Package 4		
CNMS-2	Noise $(L_{eq}, L_{10} \& L_{90})$	Lohas Park Package 6		
CNMS-5	Noise (L <sub>eq</sub> , L <sub>10</sub> & L <sub>90</sub> )	Podium of Lohas Park Phase 2A (Le Prestige)		

Table 3-4 Designated and interim alternative location for air quality and noise monitoring in the Reporting Period

Remark:

1. Since 24-Hour TSP Air Quality monitoring is not granted at AM4 Lohas Park Phase 2A, the 24-Hour TSP monitoring was therefore proposed at AM5 which is located at the boundary of the project site office.

2. 24-Hour TSP Air Quality Monitoring at AM2 will be commenced once approval of High Volume Sampler installation was obtained from Lohas Park 6.

#### Water Quality

3.3.4 According to Table 7.1 of the approved EM&A Manual Section 7.4, two Control Stations (C3 & C4), six (6) sensitive receivers (CC1, CC2, CC3, CC4, CC13 & SWI1) and one (1) Gradient station (I1) are recommended to perform water quality monitoring. Details and coordinate of these water quality monitoring stations are described in *Table 3-5* and the locations is shown in Appendix D.

Table 3-5	Location of W	Vater Quality Monitoring Station	
	Coordinator		

Station	Coord	linates	Description	
Station	Easting	Northing		
CC1	843201	816416	Sensitive Receiver – Coral Sites at Chiu Keng Wan	
CC2	844076	817091	Sensitive Receiver – Coral Sites at Junk Bay	
CC3	844606	817941	Sensitive Receiver – Coral Sites at Junk Island	
CC4	845444	815595	Sensitive Receiver – Coral Sites at Fat Tong Chau West	
CC13	844200	817495	Sensitive Receiver – Coral Sites at Junk Bay near Chiu Keng Wan	
SWI1	845512	817442	Sensitive Receiver – Tseung Kwan O Salt Water Intake	
C3	843821	816211	Control Station (Ebb Tide) – within Junk Bay	
C4	844621	815770	Control Station (Flood Tide) – within Junk Bay	
I1	844602	817675	Gradient Station – in between Lam Tin Tunnel (LTT) and CBL	

#### 3.4 **MONITORING FREQUENCY AND PERIOD**

To according with the approved *EM&A Manual*, impact monitoring requirements are presented as 3.4.1 follows.

#### Air Quality Monitoring

- 3.4.2 Air quality impact monitoring frequency is as follows:
  - Once every 6 days of 24-hour TSP and 3 times of 1-hour TSP monitoring; during course of works throughout the construction period.

#### Construction Noise Monitoring

- 3.4.3 Construction noise monitoring frequency is as follows:
  - One set of Leq<sub>(30min)</sub> measurements in a weekly basis between 07:00 and 19:00 hours on normal weekdays during course of works as throughout the construction period.
  - If construction works are extended to include works during the hours of 1900-0700, additional weekly impact monitoring shall be carried out during evening and night-time works. Applicable permits under the NCO shall be obtained by the Contractor.

#### Water Quality (Marine Water) Monitoring

- 3.4.4 Marine water impact monitoring frequency is as follows:
  - Three days a week, at mid ebb and mid flood tides during course of pile excavation works for the bridge pier foundations underway. Moreover, the intervals between 2 consecutive sets of monitoring day shall not be less than 36 hours.

#### 3.5 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

3.5.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. A summary of the Action/Limit (A/L) Levels for air quality, construction noise and water quality are shown in *Tables 3-6*, *3-7* and *3-8* respectively.

Monitoring Station	Action Level (µg /m <sup>3</sup> )		Limit Level (µg/m <sup>3</sup> )	
<b>Monitoring Station</b>	1-Hour TSP	24-Hr TSP	1-Hour TSP	24-Hr TSP
AM2	278	NA	500	NA
AM4	278	NA	500	NA
AM5	NA	190	NA	260
Note: 1-Hour & 24-Hr TSP of Action Level = (Average Baseline Results $\times$ 1.3 + Limit level)/2				

 Table 3-6
 Action & Limit Levels of Air Quality (1-Hour & 24-Hr TSP)

Table 3-7	Action and Limit Levels for Construction Noise, dB(A)	۱.
	ACTION AND LIMIT LEVELS IN CONSTRUCTION MODE, UD(A)	,

Monitoring Location	Action Level	Limit Level (Leq30min)		
8	Time Period: 0700-1900 hours on normal weekdays			
CNMS-1 CNMS-2	When one or more documented complaints are received	<b>75</b> dB(A)		
CNMS-5	Time Period: 1900-2300 hours on all days (Leq15min)			
	When one or more documented complaints are received	<b>55</b> dB(A)		

Remarks:

1. Construction noise monitoring will be resumed at the designated locations CNMS-3 and CNMS4 once they are available and permission are granted;

2. The designated locations CNMS-3 is located at residential building which is still under construction, Limit Level of 75dB(A) will be adopted until they are occupied;

3. The designated location CNMS-4 is located at planned school and still not yet to construction. When the school occupied and operated, Limit Level of 70dB(A) should be adopted and should be reduced to 65dB(A) during examination period; and

4. If construction works are required during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority shall be followed.

Table 3-8	Action and Limit	Levels for Water Qual	ity			
Monitoring	Depth Average of SS (mg/L)					
Station	Actio	on Level	Limit Level			
CC1	7.8	<b>OR</b> 120% of upstream control	9.3	<b>OR</b> 130% of upstream control		
CC2	9.0	station at the same tide of the same day	9.2	station at the same tide of the same day		
CC3	8.2	(Control Station C3 at Ebb tide and	9.0	(Control Station C3 at Ebb tide and		
CC4	13.8	Control Station C4 at	15.4	Control Station C4 at		
CC13	8.9	Flood tide), whichever is higher	10.3	Flood tide) , whichever is higher		
SWI1	8	mg/L		10 mg/L		
		Dissolved Oxy	gen (mg/L)			
Monitoring	Depth Average of S	Surface and Mid-depth	<u>gen (ing/12)</u>	Bottom		
Location	Action Level	Limit Level	Action Lev			
CC1	5.8	5.7	5.3	5.2		
CC2	5.8	5.7	5.3	5.1		
CC3	5.5	5.4	4.9	4.7		
CC4	5.7	5.7	5.5	5.4		
CC13	5.6	5.5	5.3	5.2		
SWI1	5.4	4.8	5.1	5.0		
Monitoring		Depth Average of T	Furbidity (NTI	D		
Location	Actio	Action Level		imit Level		
CC1	5.8	<b>OR</b> 120% of	6.0	<b>OR</b> 130% of		
CC2	4.6	upstream control station at the same	5.5	upstream control station at the same		
CC3	4.8	tide of the same day (Control Station C3	5.4	tide of the same day (Control Station C3		
CC4	6.1	at Ebb tide and	7.1	at Ebb tide and		
CC13	6.0	Control Station C4 at Flood tide),	6.3	Control Station C4 at Flood tide),		
SWI1	6.1	whichever is higher	7.1	whichever is higher		

3.5.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan as stated EM&A Manual.

1

#### 4. IMPACT MONITORING RESULT

#### 4.1 **RESULTS OF AIR QUALITY MONITORING IN THE REPORTING MONTH**

- 4.1.1 As notified that Lohas Park Package 6 was available for resident occupation in late January 2021, air quality monitoring at designated monitoring location AM2 was therefore commenced in February 2021. Since the installation of High Volume Sampler for 24-Hour TSP monitoring is still under review by Property Management Team of Lohas Park Package 6, an interim alternative monitoring location AM2a was proposed for the 24-Hour TSP monitoring and was commenced on 13 July 2021 upon agreed by ER and IEC.
- 4.1.2 In the Reporting Period, 1-Hour TSP monitoring was performed at designated monitoring location AM2 and interim alternative monitoring locations AM4, and 24-Hr TSP of air quality monitoring was performed at interim alternative monitoring locations AM2a and AM5.
- 4.1.3 During the Reporting Period, **96** sessions of 1-hour TSP and **30** sessions of 24-hours TSP monitoring were carried out and the monitoring results are summarized in **Table 4-1**. The relevant graphical plots are shown in **Appendix E**.

Monitoring	1-hour TSP (μg/m <sup>3</sup> )		n <sup>3</sup> )	24-1	hour TSP (µg/r	n <sup>3</sup> )
Location	Min	Max	Average	Min	Max	Average
AM2	62	104	81			
Record Date	21-Sep-21	29-Nov-21	48 events			
AM2a				37	162	88
Record Date				10-Nov-21	25-Sep-21	14 events
AM4	57	97	78			
Record Date	21-Sep-21	27-Sep-21	48 events			
AM5				38	174	95
Record Date				18-Oct-21	29-Oct-21	16 events

 Table 4-1
 Summary of Air Quality Impact Monitoring Results

- 4.1.4 As shown in *Table 4-1*, all the 1-hour TSP and 24-hour TSP monitoring results were below the Action / Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.1.5 No adverse impact due to weather condition on the monitoring result was observed in reporting quarter. The summary of meteorological information for the Reporting Period is shown in *Appendix F*.

#### 4.2 **RESULTS OF CONSTRUCTION NOISE MONITORING**

4.2.1 **13** sessions of daytime construction noise monitoring were performed at the designated location CNMS-1, CNMS-2 and interim alternative monitoring location CNMS-5 respectively in the reporting period. The daytime noise monitoring results at designated location CNMS-1 and CNMS-2, and interim alternative monitoring location CNMS-5 are summarized in **Table 4-2**. The relevant graphical plots are shown in **Appendix E**.

 Table 4-2
 Summary of Daytime Construction Noise Impact Monitoring Results

Monitoring	Leq, 30min (dB((A))					
Location	Min	Max	Average			
CNMS-1	62	71.2	65.7			
Record Date	11-Nov-21	19-Oct-21	13 sessions			
CNMS-2	57	71.8	65.5			
Record Date	25-Nov-21	29-Nov-21	13 sessions			
CNMS-5	62.2	69.5	65.3			
Record Date	11-Nov-21	29-Nov-21	13 sessions			



Monitoring	Leq, 30min (dB((A))		
Location	Min	Max	Average
	23-Nov-21		

4.2.2 All the measured daytime construction noise results were below 75dB(A) of the limit level acceptance criteria.

#### 4.3 **RESULTS OF WATER QUALITY MONITORING**

- 4.3.1 According to the approved EM&A Manual Section 7.6.1, the impact marine water quality monitoring work shall be carried out during the CBL piling and pile excavation works (marine construction activity) of the Project. Impact marine water quality monitoring was commenced in December 2018 when CBL piling and pile excavation works started.
- 4.3.2 As confirmed, all the marine piling and piling excavation work were completed in January 2020 and all pile cap installation work was completed in mid-March 2020. Due to the marine construction works that requires marine water quality monitoring as stated in the EM&A Manual were completed, the impact water quality monitoring was ceased with effect from 1 May 2020 and IEC has no particular comment on this arrangement.
- 4.3.3 No impact water quality monitoring was therefore carried out in the reporting period.

#### 5. WASTE MANAGEMENT

#### 5.1 GENERAL WASTE MANAGEMENT

5.1.1 Waste management would be carried out by an on-site Environmental Officer or an Environmental Consultant from time to time.

#### 5.2 **RECORDS OF WASTE QUANTITIES**

- 5.2.1 All types of waste arising from the construction work are classified into the following:
  - Construction & Demolition (C&D) Material;
  - Chemical Waste; and
  - General Refuse
- 5.2.2 According to the information provided by Contractor of Contract 1 and Contract 2, waste disposal was made in the Reporting period are summarized in *Tables 5-1* and *5-2*.

Contract Quantity Disposal **Type of Waste** Oct 2021 No Sep 2021 Nov 2021 Location 1 0.066 0.036 0.498 Total Generated C&D TKO 137 Materials (Inert) (in '000m<sup>3</sup>) 2 0.310 0.256 2.079 1 0 0 0 \_ Reused in this Project (Inert)  $(in '000m^3)$ 2 0 0 0 -Reused in other Projects 1 0 0 0 -(Inert) 2 0 0 0 -(in '000m<sup>3</sup>) Disposal as Public Fill 1 0.066 0.036 0.498 (Inert) **TKO 137** 2 0.256 2.079 0.310 (in '000m<sup>3</sup>) 1 0 0 0 -Imported Fill ('000m<sup>3</sup>) 2 0 0 0 -

 Table 5-1
 Summary of Quantities of Inert C&D Materials

Table 5-2	Summary of Quantities of C&D Wastes
-----------	-------------------------------------

True of Works	Contract	Quantity			Disposal
Type of Waste	No	Sep 2021	Oct 2021	Nov 2021	Location
	1	0	0	0	Licensed
Recycled Metal ('000kg)	2	0	0	0	collector
Recycled Paper /	1	0.141	0.151	0.160	Licensed
Cardboard Packing ('000kg)	2	0.050	0	0	collector
Desired Plastic (1000kg)	1	0	0	0	Licensed
Recycled Plastic ('000kg)	2	0	0	0	collector
Chaming 1 Wester (10001)	1	0	0	0	Licensed
Chemical Wastes ('000kg)	2	0	0	0	collector
$C = 1 \mathbf{P} (c = (1000 - 3))$	1	0.284	0.211	0.343	NENT
General Refuses ('000m <sup>3</sup> )	2	0.086	0.023	0.046	NENT

5.2.3 The Monthly Summary Waste Flow Table of the Contracts 1 and Contract 2 are shown in *Appendix G*.

#### 6. SITE INSPECTION

#### 6.1 **REQUIREMENTS**

6.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

#### 6.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

#### Contract 1

6.2.1 In this Reporting Period, *13* events of weekly joint site inspection was carried out for Contract 1 to evaluate site environmental performance. The summaries of the findings during site inspection are presented in *Table 6-1* and the details of site inspection can be found in relevant EM&A monthly report.

Reporting Period	Date of site inspection	Nos. of Findings/ Deficiencies	Follow-Up Status
September 2021	1, 8, 14, 20 & 29 September 2021	3	Completed
October 2021	6, 15, 22 & 27 October 2021	3	Completed
November 2021	3, 11, 17 & 24 November 2021	3	Completed

 Table 6-1
 Summary of Site Observations of the Contract 1

6.2.2 In the Reporting Period, no non-compliance was recorded for Contract 1; however, 9 observations were recorded during the site inspections and the major findings were related to water quality and chemical management mitigation measures. Details of the findings of the inspection in the reporting period can be referred to the Monthly EM&A Report. The findings found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

#### Contract 2

6.2.3 In this Reporting Period, *13* events of weekly joint site inspection was carried out for Contract 2 to evaluate site environmental performance. The summaries of the findings during site inspection are presented in *Table 6-2* and the details of site inspection can be found in relevant EM&A monthly report.

Reporting Period	Date of site inspection	Nos. of Findings/ Deficiencies	Follow-Up Status
September 2021	1, 8, 14, 20 & 29 September 2021	4	Completed
October 2021	6, 15, 22 & 27 October 2021	3	Completed
November 2021	3, 11, 17 & 24 November 2021	7	Completed

 Table 6-2
 Summary of Site Observations of the Contract 2

<sup>6.2.4</sup> In the Reporting Period, no non-compliance was recorded for Contract 2; however, 7 observations were recorded during the site inspections and the major findings were related to general housekeeping and chemical management mitigation measures. Details of the findings of the inspection in the reporting period can be referred to the Monthly EM&A Report. The findings found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

#### 7. LANDFILL GAS MONITORING

#### 7.1 GENERAL REQUIREMENT

- 7.1.1 Pursuant to Section 13 of the Project's EM&A Manual, Landfill gas monitoring shall perform during construction activities within the 250m Consultation Zone of Tseung Kwan O Stage II & III Landfill. For landfill gas monitoring requirements, pre entry and routine measurement shall be undertaken in accordance with the *Factories and Industrial Undertaking (Confined Spaces) Regulation*.
- 7.1.2 According to Environmental Mitigation Implementation Schedule (EMIS) S14.7.6, portable monitoring equipment can be used to conduct landfill gas monitoring. Moreover, the frequency and areas to be monitored should be set down prior to commencement of the works either by the Safety Officer or by an appropriately qualified person.

#### 7.2 LIMIT LEVELS AND EVENT AND ACTION PLAN

7.2.1 In event of the trigger levels specified in Table 14.6 of the EIA report being exceeded, a person, such as the Safety Officer, shall be nominated, with deputies, to be responsible for dealing with any emergency which may occur due to LFG. In an emergency situation the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas. The Limit levels and relevant Action Plans for landfill gas detected in utilities and any on-site areas following construction is listed in *Table 7-1*.

Table 7 1 Returns in the Event of Earline Gas being beteeted in Excavations			
Parameter	Limit Level	Actions	
	>10% LEL (i.e.	Post "No Smoking" signs	
	>0.5% by volume)	Prohibit hot works	
Methane		• Ventilate to restore methane to <10% LEL	
Wiethalle	>20% LEL (i.e.	Stop excavation works	
	>1% by volume)	Evacuate personnel/prohibit entry	
		• Increase ventilation to restore methane to <10% LEL	
	>0.5%	• Ventilate to restore carbon dioxide to <0.5%	
Carbon	>1.5%	Stop excavation works	
dioxide		Evacuate personnel/prohibit entry	
		• Increase ventilation to restore carbon dioxide to <0.5%	
	<19%	Ventilation to restore oxygen >19%	
Ovugan	<18%	Stop excavation works	
Oxygen		Evacuate personnel/prohibit entry	
		<ul> <li>Increase ventilation to restore oxygen to &gt;19%</li> </ul>	

 Table 7-1
 Actions in the Event of Landfill Gas Being Detected in Excavations

7.2.2 In the event of the trigger levels specified in Table 9-1 being exceeded, the Safety Officer shall be responsible for dealing with any emergency which may occur due to landfill gas.

#### 7.3 LANDFILL GAS MONITORING

- 7.3.1 In the Reporting Period, landfill gas monitoring was conducted at the zone Wan O Road which excavation work of Contract 2 was carried out.
- 7.3.2 There were a total of **74** days monitoring were carried by the Safety Officer or an approved and qualified persons. The results of landfill gas measurement are summarized in **Table 7-2**.

#### **TABLE 7-2 SUMMARY OF LANDFILL GAS MEASUREMENT RESULTS**

Landfill Gas	A ation I aval	Limit Level	Detectable	at LMR
Parameter	Action Level	Limit Level	Min	Max
Methane	>10% LEL (>0.5% v/v)	>20% LEL (>1% v/v)	0.0%	0.0%
Oxygen	<19%	<18%	20.6%	20.8%
Carbon Dioxide	>0.5%	>1.5%	0.0%	0.0%

7.3.3 The measurement results shown that slightly methane concentration was detected, oxygen concentration measured was over 19.0 %. No exceedance was triggered and therefore no corrective action was required accordingly.

#### 8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

#### 8.1 Environmental Complaint, Summons and Prosecution

8.1.1 In the Reporting Period, two (2) environmental complaints were received with respect to the noise nuisance arising from the Project. Besides, no summons and prosecution under the EM&A Programme was lodged for the project. The statistical summary table of environmental complaint is presented in *Tables 8-1, 8-2* and *8-3*. A summarized record of all complaints received was provided in *Appendix H*.

Departing Devied	Contract	<b>Environmental Complaint Statistics</b>		
<b>Reporting Period</b>	Contract	Frequency	Cumulative	<b>Complaint Nature</b>
1 – 30 September 2021		1	24	Noise
1 – 31 October 2021	1	0	24	NA
1 – 30 November 2021		0	24	NA
1 – 30 September 2021		1	15	Noise
1 – 31 October 2021	2	0	15	NA
1 – 30 November 2021		0	15	NA

Table 8-2	Statistical Summar	y of Environmental	Summons
-----------	--------------------	--------------------	---------

Donouting Douiod	Contract	<b>Environmental Complaint Statistics</b>			
<b>Reporting Period</b>	Contract	Frequency	Cumulative	<b>Complaint Nature</b>	
1 – 30 September 2021		0	0	NA	
1 – 31 October 2021	1	0	0	NA	
1 – 30 November 2021		0	0	NA	
1 – 30 September 2021		0	0	NA	
1 – 31 October 2021	2	0	0	NA	
1 – 30 November 2021		0	0	NA	

Table 8-3         Statistical Summary of Environmental Prosecuti
--

Donouting David	Contract	<b>Environmental Complaint Statistics</b>		
<b>Reporting Period</b>	Contract	Frequency	Cumulative	<b>Complaint Nature</b>
1 – 30 September 2021		0	0	NA
1 – 31 October 2021	1	0	0	NA
1 – 30 November 2021		0	0	NA
1 – 30 September 2021		0	0	NA
1 – 31 October 2021	2	0	0	NA
1 – 30 November 2021		0	0	NA

#### 9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

#### 9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix I*.
- 9.1.2 The Contractors had been implementing the required environmental mitigation measures according to the Environmental Monitoring and Audit Manual subject to the site condition. Environmental mitigation measures generally implemented by the Contractors in this Reporting Month are summarized in *Table 9-1*.

Issues	Environmental Mitigation Measures
Construction	• Regularly to maintain all plants, so only the good condition plants were used
Noise	<ul> <li>on-site ;</li> <li>If possible, all mobile plants onsite operation has located far from NSRs;</li> <li>When machines and plants (such as trucks) were not in using, it was switched off;</li> <li>Wherever possible, plant was prevented oriented directly the nearby NSRs;</li> <li>Provided quiet powered mechanical equipment to use onsite;</li> <li>Weekly noise monitoring was conducted to ensure construction noise meet the criteria.</li> </ul>
Air Quality	<ul> <li>Stockpile of dusty material was covered entirely with impervious sheeting or sprayed with water so as to maintain the entire surface wet;</li> <li>The construction plants regularly maintained to avoid the emissions of black smoke;</li> <li>The construction plants switched off when it not in use;</li> <li>Water spraying on haul road and dry site area was provided regularly;</li> <li>Where a vehicle leaving the works site is carrying a load of dusty materials, the load has covered entirely with clean impervious sheeting; and</li> <li>Before any vehicle leaving the works site, wheel watering has been performed.</li> </ul>
Water Quality	Debris and refuse generated on-site collected daily;
	• Oils and fuels were stored in designated areas;
	• The chemical waste storage as sealed area provided;
	<ul> <li>Site hoarding with sealed foot were provided surrounding the boundary of working site to prevent wastewater or site surface water runoff get into public areas; and</li> <li>Portable chemical toilets were provided on-site. A licensed contractor was regularly disposal and maintenance of these facilities.</li> <li>Silt curtain was installed and maintained in accordance with EP condition</li> </ul>
Waste and	• Excavated material reused on site as far as possible to minimize off-site disposal.
Chemical	• Scrap metals or abandoned equipment should be recycled if possible;
Management	• Waste arising kept to a minimum and be handled, transported and disposed of in a suitable manner;
	• Disposal of C&D wastes to any designated public filling facility and/or landfill
	followed a trip ticket system; and
	• Chemical waste handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.
General	<ul><li>The site is generally kept tidy and clean.</li><li>Mosquito control is performed to prevent mosquito breeding on site.</li></ul>

 Table 9-1
 Environmental Mitigation Measures in the Reporting Period

#### **10. CONCLUSIONS AND RECOMMENDATIONS**

#### **10.1 CONCLUSIONS**

- 10.1.1 This is the 12<sup>th</sup> Quarterly EM&A report as presented the monitoring results and inspection findings for the reporting period from 1<sup>st</sup> September 2021 to 30<sup>th</sup> November 2021.
- 10.1.2 In the Reporting Period, one (1) construction noise action level exceedance was recorded triggered the Action Level due to noise complaint was received. Investigations were undertaken by ET. No daytime construction noise action level exceedance triggered was Project related.
- 10.1.3 In this Reporting Period, no 1-Hour TSP or 24-Hr TSP air quality monitoring exceedance was recorded. No NOE or the associated corrective actions were therefore issued.
- 10.1.4 No water quality monitoring was carried out in the reporting period.
- 10.1.5 In the Reporting Period, two (2) environmental complaints were received with respect to the noise nuisance arising from the Project. Investigation for the complaints were undertaken by ET and it is considered that two complaints were not Project related.
- 10.1.6 No notification of summons or prosecution was received and recorded for the Project.


#### **10.2 Recommendations**

- 10.2.1 Due to the dry and windy season has begun in Hong Kong, the Contractor was reminded that all the works to undertaking must be fulfill environmental statutory requirement, especially construction dust come from working sites of the Project.
- 10.2.2 Construction noise would be the key environmental issue as Lohas Park Phase 4 & 6 were already available for resident occupation. The noise mitigation measures such as use of quiet plants and installation of temporary noise barrier at the construction noise predominate area should be fully implemented in accordance with the EM&A requirement.




Appendix A

**Project Layout Plan** 




	Drawn	Date	Drawing No.	
	GL	01/13		
	Checked	Approved	209506/EIA/II	N/001
01/13	JP	ST		
07/11	Scale		Status	Rev. D
Date	1:5000 on A1 &	1:10000 on A3	FINAL	D



		845500 E	the second secon
SETTING OUT POINTS	SETTING OUT POINTS	lo r	
POINTS EASTING NORTHING	POINTS EASTING NORTHING		
001         844512.175         817604.422           002         844498.695         817557.993	026         846204.700         816926.589           027         846199.263         816926.590	-	
003 844598.186 817407.065	021         0461331263         016260.336           028         846144.269         816926.589		
004         844596.769         817404.339           005         845132.374         817153.641	029         846091.080         816926.744           030         845969.970         816926.504	-	
006 845500.00 817088.580	031 846199.197 816975.364		
007         845524.969         817088.226           008         845524.909         817236.307	032 846188.983 816993.582		
008         845524.909         817236.307           009         845558.095         817236.307	033         846144.274         816999.997           034         846144.274         817000.722	-	
010 845558.095 817195.885	035 846091.204 817000.679		
011         845550.234         817174.288           012         845550.219         817158.042	036         845970.070         817000.581           037         845970.069         817000.099	+ $+$	
013         845562.850         817139.744           014         845562.850         817035.700	038         845550.850         817000.099           039         845524.969         817000.099		
015 845550.850 817035.670	040 845550.850 816953.291	-	
016         845524.969         817035.670           017         846030.606         817036.089	041 845500.00 816952.636	-	***
017 846030.606 817036.089 018 846030.604 817038.387	042         845076.990         817029.022           043         844534.373         817264.536	-	E00
019 846200.700 817038.418	044 844525.572 817267.627	-	008
020         846200.700         817038.796           021         846205.200         817042.796	045         844525.199         817266.527           046         844444.018         817285.203	-	
022 846205.200 817138.796	047 844456.043 817347.194	-	
023         846245.180         817138.796           024         846246.698         816900.099	048         844482.530         817341.743           049         844502.889         817386.445	-	
025 846206.155 816900.099	050 844403.015 817604.422	]	
		JUNK BAY	
		(TSEUNG KWAN D)	$\times$
			PORTION VII
			PORTION III
		t	
		將軍運 JUNK BAY JUNK KWAN ON	
		将軍决、	
		NK BANN O	
		JULY KWAN	
		(TSEUL	016
			8
			550
	<b>\$</b>		
			13300
		PORTION II	
		1400	13250
	5 5	350	
1100	1250		13200
	· · · · · · · · · · · · · · · · · · ·	13150	
IB] IT		13 00 1	
		13000	
12800	12950	0	
MAIN BRIDGE			
		The second of the second in second second	
		·	





N:VIDesign & Engineering/Cod Admin/Ustation\_Plotary/.CR8C.COL.A3.pltcfg Default PRNTED BY: User 22/11/2018 (0:40:59 M:VIDesign & Engineering/Incruiten/SC4-ft fr01.1073-37018172 Am




**Appendix B** 

Project Organization Chart & Contact Details of Key Personnel for the Project

AUES

#### **Project Organization Structure**



Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Project Proponent	CK Lam	2301 1398	2714 5174
CEDD	Project Proponent	Sheri Leung	2301 1398	2714 5174
AECOM	Senior Resident Engineer	Jackie Chan	3595 8045	3596 6118
AECOM	Resident Engineer	Kingman Chan	3595 8045	3596 6118
ASC – N&T JV	Independent Environmental Checker	Kevin Li	2698 6833	2698 9383
ASC – N&T JV	Senior Environmental Consultant	Tandy Tse	2698 6833	2698 9383
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Martin Li	2959 6059	2959 6079
CRBC	Site Agent	Raymond Suen	9779 8871	2283 1689
CRBC	Environmental Officer	Calvin So	9724 6254	2283 1689
CRBC	Environmental Supervisor	Lila Lui	9790 5433	2283 1689
Build King	Site Agent	Stephen Leung	9071 7657	TBA
Build King	Environmental Officer	Michael Lam	6476 4299	TBA
Build King	Environmental Supervisor	Kenneth Hung	6170 9304	TBA

#### **Contact Details of Key Personnel for the Project**

AULS

#### Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Project Consultant) – AECOM Asia Co. Ltd.

ASC – N&T JV (IEC) – Acuity Sustainability Consulting Limited – Nature & Technologies (HK) Limited Joint Venture

AUES (ET) – Action-United Environmental Services & Consulting

CRBC (the Main Contractor of the Works Contract 1) – China Road and Bridge Corporation

Build King (the Main Contractor of the Works Contract 2) - Build King Civil Engineering Limited



Appendix C

### **3-Month Rolling Construction Programme**



**Contract 1** 

Z:\Jobs\2018\TCS00975 (EDO-04-2018)\600\EM&A Report Submission\Quarterly EM&A Summary Report\12th Quarter EM&A Summary Report - September - November 2021\R0580v1.doc

Data Date :08-Nov-21 Sheet 1 of 7

Activity ID	Achity/Name	Original Duration	Remaining Duration	n Start	Finish	Physical % Complete	24 31	November 2021 07 14 21	December 2021 28 05 12 19
	eung Kwan O Main Bridge and Associated Works	628	204	24-Apr-20 A	30-May-22 08-Nov-21			Access Date	
Access Date PAD1110	Access to Portion VI	0	0	08-Nov-21 08-Nov-21*	08-INOV-21	0%		Access to Portion VI	
Planned Key Dates	es and Section of the Works	0	0	12-Jan-22	12-Jan-22				
Planned Key Date	es	0	0	12-Jan-22	12-Jan-22				
KDS1080	Key Date 3-Completion of all Works in Bridges within Portion I of the Site necessary for installation and T&C of TCSS	0	0		12-Jan-22*	0%			
	ntractor's Design & Method Statement Submission & Approval ign Submission and Approval	149 149	65 65	24-Apr-20 A 24-Apr-20 A	11-Jan-22				
CDS1140	Design of Functional lighting system, road lighting system, etc (incl. 7 days TRA)	97	9	24-Apr-20 A	16-Nov-21	94%		Design of Functional lighti	ng system,road lighting system,etc (incl. 7 days TRA
CDS1230	Design of cycle rack (incl. 14 days TRA)	111	65	12-Jun-21 A	11-Jan-22	62%			
Precasting & Fabr	rication Works	186	131	01-Sep-21 A	18-Mar-22				
	ecast Segments (TKOI Entrustment Works)	162	131	01-Sep-21 A	18-Mar-22				
Pre-stressing Wor	rks	109 38	109 38	08-Nov-21 08-Nov-21	24-Feb-22 15-Dec-21			-	Pre-stressing Works
P-PF5000	Linking and stressing for 1L-N - W5 (Linking yard No.2)	21	21	08-Nov-21	28-Nov-21	0%		L	nking and stressing for 1L-N - W5 (Linking yard No
P-PF5020	Linking and stressing for 1K-N - 1L-N (Linking yard No.2)	15	15	01-Dec-21	15-Dec-21	0%			Linking and stressin
P-PF5040	Linking and stressing for 1L-S - W5 (Linking yard No.1)	21	21	08-Nov-21	28-Nov-21	0%		L	nking and stressing for 1L-S - W5 (Linking yard No
P-PF5060	Linking and stressing for 1K-S - 1L-S (Linking yard No.1)	15	15	29-Nov-21	13-Dec-21	0%		-	Linking and stressing for
	orks for Bridge S400	75	75	10-Dec-21	22-Feb-22	00/			▼
P-PF6000	Linking and stressing for 5B-5C (Linking yard No.1)	15	15	26-Jan-22	09-Feb-22	0%			
P-PF6040	Linking and stressing for 5H-W5 (Linking yard No.2)	15	15	16-Dec-21	30-Dec-21	0%			
P-PF6060	Linking and stressing for 5A-5B (Linking yard No.2)	15	15	15-Jan-22	29-Jan-22	0%			
P-PF6100	Linking and stressing for 5C-5D (Linking yard No.3)	15	15	10-Dec-21	24-Dec-21	0%			L
P-PF6120	Linking and stressing for 5D-5E (Linking yard No.3)	15	15	09-Jan-22	23-Jan-22	0%			
P-PF6140	Linking and stressing for 5G-5H (Linking yard No.3)	15	15	08-Feb-22	22-Feb-22	0%			
Pre-stressing Wo P-PF7000	orks for Bridge CT Linking and stressing for 9A-9B (Linking yard No.1)	92 15	92 15	25-Nov-21 10-Feb-22	24-Feb-22 24-Feb-22	0%			
P-PF7040	Linking and stressing for 9C-9D (Linking yard No.2)	15	15	31-Dec-21	14-Jan-22	0%			
P-PF7060	Linking and stressing for 9D-9E (Linking yard No.2)	15	15	30-Jan-22	13-Feb-22	0%			
P-PF7100	Linking and stressing for 9H-W5 (Linking yard No.3)	15	15	25-Nov-21*	09-Dec-21	0%			Linking and stressing for 9H-W
P-PF7120	Linking and stressing for 9B-9C (Linking yard No.3)	15	15	25-Dec-21	08-Jan-22	0%			
P-PF7140	Linking and stressing for 9E-9F (Linking yard No.3)	15	15	24-Jan-22	07-Feb-22	0%			
Pre-stressing Wo	orks for Bridge S200	15	15	11-Jan-22	25-Jan-22				
P-PF8000	Linking and stressing for 2L-W5 (Linking yard No.1)	15	15	11-Jan-22	25-Jan-22	0%			
Fabrication Works		162	131	01-Sep-21 A	18-Mar-22			<ul> <li>Precast Segments for Bridge</li> </ul>	M
Precast Segment P-PF1040	Fabrication of segment for 1K-S - 1L-S (1KSU1-15) (15nos) (Line No.1)	61 30	7	01-Sep-21 A 12-Oct-21 A	15-Nov-21 14-Nov-21	93%		6 6	S - 1L-S (1KSU1-15) (15nos) (Line No.1)
P-PF1080	Fabrication of segment for 1K-N - 1L-N (1KNU1-15) (15nos) (Line No.3)	45	8	23-Sep-21 A	15-Nov-21	93%		Fabrication of segment for 1	K-N - 1L-N (1KNU1-15) (15nos) (Line No.3)
P-PF1120	Fabrication of segment for Pier 1K and W5 (1KSU0, 1KNU0, 1MSD0, 1MND0) (4nos) (Line No.5)	48	0	01-Sep-21 A	30-Oct-21 A	100%	Fabrication of	f segment for Pier 1K and W5 (1KSU0, 1KNU0,	1MSD0, 1MND0) (4nos) (Line No.5)
Precast Segment	ts for Bridge S400	97	81	29-Sep-21 A	27-Jan-22				
P-PF2080	Fabrication of segment for 5A-5B (5AU1-12) (12nos) (Line No.1)	24	24	15-Nov-21	08-Dec-21	0%			Fabrication of segment for 5A-5B
P-PF2100	Fabrication of segment for 5G - 5H (5GDU0, 5GU1-13) (14nos) (Line No.1)	48	48	09-Dec-21	25-Jan-22	0%			
P-PF2120	Fabrication of segment for 5F - 5G (5FDU0, 5FU1-13) (14nos) (Line No.2)	38	38	21-Dec-21	27-Jan-22	0%			
P-PF2140	Fabrication of segment for 5B-5C (5BDU0, 5BU1-13) (14nos) (Line No.4)	45	39	27-Oct-21 A	16-Dec-21	5%			Fabrication of seg
P-PF2160	Fabrication of segment for Pier W5 (5JD0) (1no) (Line No.5)	10	10	08-Nov-21	17-Nov-21	0%		Fabrication of segment f	or Pier W5 (5JD0) (1no) (Line No.5)
P-PF2180	Fabrication of segment for Pier 5A (5AU0) (1no) (Line No.5)	10	0	24-Oct-21 A	06-Nov-21 A	100%		Fabrication of segment for Pier 5A (5AU0) (1no)	(Line No.5)
P-PF2200	Fabrication of segment for Pier 5E (5ED0, 5EU0) (2nos) (Line No.5)	20	20	18-Dec-21	06-Jan-22	0%			
P-PF2220	Fabrication of segment for 5C-5D (5DDU0, 5CDU0, 5CU1-13) (15nos) (Line No.6) (NCE No.168, 169, 170, 171, 172)	59	31	29-Sep-21 A	08-Dec-21	66.7%			Fabrication of segment for 5C-5D
Precast Segment		117	117	20-Oct-21 A	04-Mar-22	2011			
P-PF3100	Fabrication of segment for 9C-9D (9DDU0, 9CDU0, 9CU1-12) (14nos) (Line No.2)	50	48	08-Nov-21 A	25-Dec-21	2%			Fabrication of segment for 9
P-PF3120	Fabrication of segment for 9B-9C (9BDU0, 9BU1-12) (13nos) (Line No.3)	26	26	20-Oct-21 A	11-Dec-21	8%			Tableauon of segment for 9
P-PF3140	Fabrication of segment for 9F-9G (9FDU0, 9FU1-12) (13nos) (Line No.3)	61	61	12-Dec-21	10-Feb-22	0%			
P-PF3160	Fabrication of segment for 9A-9B & Pier 9G (9GDU0, 9AU1-12) (13nos) (Line No.4)	36	36	23-Dec-21	27-Jan-22	0%			
Remainir	ng Level of Effort Critical Remaining Work								Date
Actual W		Three	Mon	th Rollin	g Progra	mme	(November	r 2021 - February 2	022)
Remainir	ng Work Summary				Ŭ				

26	02	January20	16	23		Febru 30	ary 2022 06
		▼ Planned	Key Dates a Key Dates e 3-Complet				s within Por
TRA)		Preliminari     Contractor		-	:		tement Subi
		Design of o	cycle rack (ii	ncl. 14 day	s TRA	)	
orks for Bridge l No.2) sssing for 1K-N No.1)	ML - 1L-N (Linkin	g yard No.2)					
g for 1K-S - 1L	-S (Linking yar	d No.1)					
1	inking and stre	ssing for 5H-W5 (I	inking yard	No.2)			L
<ul> <li>Linking and</li> </ul>	stressing for 5C	-5D (Linking yard 1	No.3)		■ Lin	iking and	stressing fo
				Linking	and str	essing for	: 5D-5E (Li
		Link	ing and stres	ssing for 9	C-9D (	Linking	yard No.2)
I-W5 (Linking y	ard No.3)	Linking and stres	sing for 9B-	9C (Linki	ng yarc	1 No.3)	
							for Bridge S g for 2L-W:
-5B (5AU1-12)	(12nos) (Line N	lo.1)			Precast	Segment	s for Bridge
						-	ent for 5G - gment for 5
segment for 5E	-5C (5BDU0, 5	5BU1-13) (14nos)	(Line No.4)				ginoir for 5
	Fa	brication of segme	nt for Pier 5	E (5ED0, :	5EU0)	(2nos) (I	Line No.5)
-5D (5DDU0, 5	CDU0, 5CU1-	13) (15nos) (Line N	No.6) (NCE	No.168, 1	69, 17	0, 171, 17	72)
		9C-9D (9DDU0, 9 (13nos) (Line No.3		U1-12) (14	lnos) (l	Line No.2	2)
				I	abrica	tion of se	gment for 9
3MRP	Revis 9 (Nov 21 - F		Ch	ecked		Appro	oved

Data Date :08-Nov-21 Sheet 2of 7

S. Activity ID	neet 2of 7	AchityNane	Original Duration	Remaining Duration	on Start	Finish	Physical %		November 2021 December 2021
	P-PF3180	Fabrication of segment for 9G-9H (9GU1-12) (12nos) (Line No.4)	36	36	28-Jan-22	04-Mar-22	Complete 0%	24 31	07 14 21 28 05 12 19
	P-PF3200	Fabrication of segment for Pier W5 (9JD0) (1no) (Line No.5)	10	10	18-Nov-21	27-Nov-21	0%		Fabrication of segment for Pier W5 (9JD0) (1no) (Line
	P-PF3220	Fabrication of segment for Pier 9A (9AU0) (1no) (Line No.5)	10	10	31-Oct-21 A	07-Dec-21	20%		Fabrication of segment for Pier 9A
	P-PF3240	Fabrication of segment for Pier 9E (9ED0, 9EU0) (2nos) (Line No.5)	20	20	07-Jan-22	26-Jan-22	0%		
	Precast Segments	for Bridge S200	101	101	08-Dec-21	18-Mar-22			· · · · · · · · · · · · · · · · · · ·
	P-PF4000	Fabrication of segment for 2J-2K (2JUI-13) (13nos) (Line No.2)	50	50	28-Jan-22	18-Mar-22	0%		
	P-PF4020	Fabrication of segment for Pier 2L (2LDU0) (1no) (Line No.4)	6	6	17-Dec-21	22-Dec-21	0%		Fabr
	P-PF4040	Fabrication of segment for Pier 5W (2MD0) (1no) (Line No.5)	10	10	08-Dec-21	17-Dec-21	0%		Fabrication of s
	P-PF4060	Fabrication of segment for 2L-W5 (2LU1-13) (13nos) (Line No.2)	26	26	09-Dec-21	03-Jan-22	0%		
	P-PF4080	Fabrication of segment for 2K-2L (2KDU0, 2KU1-13) (14nos) (Line No.6)	52	52	04-Jan-22	24-Feb-22	0%		
	Fabrication of Pre	cast Pier (TKOI Entrustment Works)	171	116	14-Sep-21 A	03-Mar-22			
	S1-PP1000	Fabrication of precast pier for Pier 1L (NCE No.168, 169, 170, 171, 172)	47	14	14-Sep-21 A	21-Nov-21	85%		Fabrication of precast pier for Pier 1L (NCE No.168, 169, 170, 171,
	S1-PP1001	Fabrication of precast pier for Pier 5H (NCE No.168, 169, 170, 171, 172)	45	9	21-Sep-21 A	16-Nov-21	90%		Fabrication of precast pier for Pier 5H (NCE No.168, 169, 170, 171, 172)
	S1-PP1002	Fabrication of precast pier for Pier 2L	30	30	17-Nov-21	16-Dec-21	0%		Fabrication of pre
	S1-PP1003	Fabrication of precast pier for Pier 5B	30	30	23-Dec-21	21-Jan-22	0%		-
	S1-PP1004	Fabrication of precast pier for Pier 9B	30	30	01-Jan-22	30-Jan-22	0%		
	S1-PP1005	Fabrication of precast pier for Pier 9F	24	24	03-Feb-22	26-Feb-22	0%		
	S1-PP1006	Fabrication of precast pier for Pier 9H	24	24	17-Nov-21	10-Dec-21	0%		Fabrication of precast pier for
	S1-PP1007	Fabrication of precast pier for Pier 5C	24	24	11-Dec-21	03-Jan-22	0%		
	S1-PP1008	Fabrication of precast pier for Pier 9C	24	24	04-Jan-22	27-Jan-22	0%		
	S1-PP1009	Fabrication of precast pier for Pier 9G	24	24	22-Jan-22	14-Feb-22	0%		
	S1-PP1010	Fabrication of precast pier for Pier 5D	24	24	11-Dec-21	03-Jan-22	0%		
	S1-PP1011	Fabrication of precast pier for Pier 9D	24	24	06-Jan-22	29-Jan-22	0%		
	S1-PP1012	Fabrication of precast pier for Pier 5F	24	24	17-Jan-22	09-Feb-22	0%		
	S1-PP1014	Fabrication of precast pier for Pier 5G	24	24	16-Jan-22	08-Feb-22	0%		
	S1-PP1015	Fabrication of precast pier for Pier 5E	48	48	22-Nov-21	08-Jan-22	0%		
	S1-PP1016	Fabrication of precast pier for Pier 9E	48	48	15-Jan-22	03-Mar-22	0%		
	Section 1 of the Wo	orks- All Works within Portion I of the Site (Entrusted Works of TKOI Viaduct)	201	130	24-Aug-21 A	17-Mar-22			
		k (Works Available for Piles 5D,9D,5E, 9E, 5F, 9F, 5H, 9H, 1L, 2L) ast Pile Cap & 1st Pour for Pile Cap - 1L	142 26	118	18-Sep-21 A 18-Sep-21 A	05-Mar-22 20-Nov-21			<ul> <li>Installation of Precast Pile Cap &amp; 1st Pour for Pile Cap - 1L</li> </ul>
	S1-PC1010	Insatllation of pilecap and 1st pour for Pier 1L (Bridge ML-3-2) (NCE No.168, 169, 170, 171, 172)	26	12	18-Sep-21 A	20-Nov-21	50%		Insatllation of pilecap and 1st pour for Pier 1L (Bridge ML-3-2) (NCE
		ast Pier & 2nd Pour for Pile Cap - 1L	29	29	22-Nov-21	20-Dec-21			▼ Installati
	S1-PP2000	Preparation work and delivery works for Pier 1L	10	10	22-Nov-21	01-Dec-21	0%		Preparation work and delivery works for Pier II
	S1-PP3000	Insatllation of precast pier and 2st pour for pile cap 1L	16	16	02-Dec-21	20-Dec-21	0%		Insatllatio
		of Bridge Segments for Bridge ML between Pier 1L-N and Pier W5 - Stage 1-1	27	27	06-Dec-21 09-Dec-21	01-Jan-22 29-Dec-21			· · · · · · · · · · · · · · · · · · ·
	S1-EB1070	Preparation work and delivery works for segment between Pier 1L-N and Pier W5 (B1-1)	7	7	09-Dec-21	15-Dec-21	0%		Preparation work a
	S1-EB5020	Segment erection between Pier 1L-N and Pier W5	1	1	29-Dec-21	29-Dec-21	0%		
	Segment Erection		12	12	19-Dec-21	30-Dec-21			<u> </u>
	S1-EB1080	Preparation work and delivery works for segment between Pier 1L-N and Pier 1K (B2-1)	7	7	19-Dec-21	25-Dec-21	0%		
	S1-EB5040	Segment erection between Pier 1L-N and Pier 1K	1	1	30-Dec-21	30-Dec-21	0%		
	Segment Erection S1-EB1090	between Pier 1L-S and Pier W5 - Stage 1-3 Preparation work and delivery works for segment between Pier 1L-S and Pier W5 (B3-1)	26 7	26 7	06-Dec-21 06-Dec-21	31-Dec-21 12-Dec-21	0%		Preparation work and del
	S1-EB5060	Segment erection between Pier 1L-S and Pier W5	1	1	31-Dec-21	31-Dec-21	0%		
	Segment Erection	between Pier 1L-S and Pier 1K - Stage 1-4	12	12	21-Dec-21	01-Jan-22			· · · · · · · · · · · · · · · · · · ·
	S1-EB1100	Preparation work and delivery works for segment between Pier 1L-S and Pier 1K (B4-1)	7	7	21-Dec-21	27-Dec-21	0%		
	S1-EB5080	Segment erection between Pier 1L-S and Pier 1K	1	1	01-Jan-22	01-Jan-22	0%		
	Stitching Work, TC S1-SW1000	SS, Duct and Handover Works Stitching works, laying of TCSS duct and handover to TCSS Contractor for Bridge ML	63 63	63 63	16-Dec-21 16-Dec-21	05-Mar-22 05-Mar-22	0%		
		k (Works Available for Piles 5B,9B,5C,9C,5G,9G,2K)	198	130	24-Aug-21 A	17-Mar-22	076		
		for Piers 5B, 9B, 5C,9C, 5G,9G	198	130	24-Aug-21 A 24-Aug-21 A	17-Mar-22 17-Mar-22			
		cast Pier & 2nd Pour for Pile Cap cast Pier & 2nd Pour for Pile Cap - 2L	71 29	71 29	11-Dec-21 17-Dec-21	19-Feb-22 14-Jan-22			
	S1-PP2040	Preparation work and delivery works for Pier 2L	10	10	17-Dec-21	26-Dec-21	0%		
	Remainin	g Level of Effort Critical Remaining Work		1		1		:	Date
	Actual Wo		Thusa	Mar	th Dalli-	a Dunawa	mma	November	2021 Eabruary 2022) 08-Nov-21
	Remainin			INTOU		g r rogra	imme (	rovember	2021 - February 2022)
I -			1						

January2022         February2022           26         02         09         16         23         30         06
ne No.5)
9A (9AU0) (1no) (Line No.5)
Fabrication of segment for Pi
abrication of segment for Pier 2L (2LDU0) (1no) (Line No.4) of segment for Pier 5W (2MD0) (1no) (Line No.5)
Fabrication of segment for 2L-W5 (2LU1-13) (13nos) (Line No.2)
71, 172)
precast pier for Pier 2L
Fabrication of precast pier for Pier 5B Fabrication of precast
for Pier 9H
Fabrication of precast pier for Pier 5C
i ankalon ol presas pier
Fabrication of precast pier for Pier 5D
Fabrication of precast p
Fa
Fabrication of precast pier for Pier 5E
ICE No.168, 169, 170, 171, 172)
lation of Precast Pier & 2nd Pour for Pile Cap - 1L
lation of precast pier and 2st pour for pile cap 1L
Stage 1 - Erection of Bridge Segments for Bridge ML     Somet Exercise letterer Bin U. Nord Bin W5. Store 1.1
Segment Erection between Pier 1L-N and Pier W5 - Stage 1-1 ek and delivery works for segment between Pier 1L-N and Pier W5 (B1-1)
Segment erection between Pier IL-N and Pier W5
<ul> <li>Segment Erection between Pier 1L-N and Pier 1K - Stage 1-2</li> <li>Preparation work and delivery works for segment between Pier 1L-N and Pier 1K (B2-1)</li> </ul>
<ul> <li>Segment erection between Pier 1L-N and Pier 1K</li> <li>Segment Erection between Pier 1L-S and Pier W5 - Stage 1-3</li> </ul>
delivery works for segment between Pier 1L-S and Pier W5 (B3-1)
<ul> <li>Segment erection between Pier 1L-S and Pier W5</li> <li>Segment Erection between Pier 1L-S and Pier 1K - Stage 1-4</li> </ul>
Segment Erection between Pier IL-S and Pier IK - Stage 14     Preparation work and delivery works for segment between Pier IL-S and Pier IK (B4-1)
Segment erection between Pier 1L-S and Pier 1K
✓ Installation of Precast Pier & 2nd Pour for Pile Cap - 2
Preparation work and delivery works for Pier 2L
Revision         Checked         Approved           3MRP (Nov 21 - Feb 22)

Data Date :08-Nov-21 Sheet 3of 7

S1-PP3010	ActivityName	Original Duration	Remaining Duration	olar	Finish	Complete	24	31	07 14	21	28	05	December 202 12
31-11 5010	Insatllation of precast pier and 2st pour for pile cap 2L	10	10	04-Jan-22	14-Jan-22	0%				- L ~			-
	st Pier & 2nd Pour for Pile Cap - 5B	26	26	22-Jan-22	16-Feb-22								
	Preparation work and delivery works for Pier 5B	10	10	22-Jan-22	31-Jan-22	0%							
	Insatlation of precast pier and 2st pour for pile cap 5B	10	10	05-Feb-22	16-Feb-22	0%							
	st Pier & 2nd Pour for Pile Cap - 9B Preparation work and delivery works for Pier 9B	10	10 10	31-Jan-22 31-Jan-22	09-Feb-22 09-Feb-22	0%							
	st Pier & 2nd Pour for Pile Cap - 5C	22	22	04-Jan-22	25-Jan-22	-							
	Preparation work and delivery works for Pier 5C	10	10	04-Jan-22	13-Jan-22	0%							
S1-PP3120	Insatllation of precast pier and 2st pour for pile cap 5C	7	7	18-Jan-22	25-Jan-22	0%							
nstallation of Precas	st Pier & 2nd Pour for Pile Cap - 9C	10	10	28-Jan-22	06-Feb-22								
S1-PP2160	Preparation work and delivery works for Pier 9C	10	10	28-Jan-22	06-Feb-22	0%							
	st Pier & 2nd Pour for Pile Cap - 5G	10	10	09-Feb-22	18-Feb-22								
	Preparation work and delivery works for Pier 5G	10	10	09-Feb-22	18-Feb-22	0%							
	st Pier & 2nd Pour for Pile Cap - 5H Preparation work and delivery works for Pier 5H	25	25 10	12-Dec-21 12-Dec-21	05-Jan-22 21-Dec-21	0%						,	
	Insatllation of precast pier and 2st pour for pile cap 5H	10	10	22-Dec-21	05-Jan-22	0%							
						076						-	
	st Pier & 2nd Pour for Pile Cap - 9H Preparation work and delivery works for Pier 9H	29 10	29 10	11-Dec-21 11-Dec-21	08-Jan-22 20-Dec-21	0%						-	
S1-PP3100	Insatllation of precast pier and 2st pour for pile cap 9H	10	10	28-Dec-21	08-Jan-22	0%							
	st Pier & 2nd Pour for Pile Cap - 5D	22	22	04-Jan-22	25-Jan-22								
	Preparation work and delivery works for Pier 5D	9	9	04-Jan-22	12-Jan-22	0%							
S1-PP3180	Insatllation of precast pier and 2st pour for pile cap 5D	9	9	15-Jan-22	25-Jan-22	0%							
stallation of Precas	st Pier & 2nd Pour for Pile Cap - 5E	31	31	09-Jan-22	08-Feb-22								
S1-PP2280	Preparation work and delivery works for Pier 5E	10	10	09-Jan-22	18-Jan-22	0%							
S1-PP3260	Insatllation of precast pier and 2st pour for pile cap 5E	10	10	25-Jan-22	08-Feb-22	0%							
	st Pier & 2nd Pour for Pile Cap - 9D	10	10	30-Jan-22	08-Feb-22								
S1-PP2220	Preparation work and delivery works for Pier 9D	10	10	30-Jan-22	08-Feb-22	0%							
	st Pier & 2nd Pour for Pile Cap - 5F Preparation work and delivery works for Pier 5F	10 10	10 10	10-Feb-22 10-Feb-22	19-Feb-22 19-Feb-22	0%							
						070							
	Bridge Segments egments for Bridge S400 and Bridge CT	73 73	73 73	13-Dec-21 13-Dec-21	23-Feb-22 23-Feb-22								
	tween Pier 5H and Pier W5 - Stage 2-1 Preparation work and delivery works for segment between Pier 5H and W5 (B2-2)	15 14	15 14	31-Dec-21 31-Dec-21	14-Jan-22 13-Jan-22	0%							
	Segment erection between Pier 5H and Pier W5	14	14	14-Jan-22	13-Jan-22	0%							
						0%							
	tween Pier 9H and Pier W5 - Stage 2-2 Preparation work and delivery works for segment between Pier 9H and W5 (B3-2)	34 14	34 14	13-Dec-21 13-Dec-21	15-Jan-22 26-Dec-21	0%							
S1-EB2008	Segment erection between Pier 9H and Pier W5	1	1	15-Jan-22	15-Jan-22	0%							
	tween Abutment 5A and Pier 5B - Stage 2-5	14	14	30-Jan-22	12-Feb-22								
	Preparation work and delivery works for segment between Abutment 5A and Pier 5B (B4-3)	14	14	30-Jan-22	12-Feb-22	0%							
	tween Pier 5B and Pier 5C - Stage 2-7	14	14	10-Feb-22	23-Feb-22								
	Preparation work and delivery works for segment between Pier 5B and Pier 5C (B2-3)	14	14	10-Feb-22	23-Feb-22	0%							
	tween Pier9B and Pier9C - Stage 2-4 Preparation work and delivery works for segment between Pier 9B and pier 9C (B3-3)	14 14	14 14	09-Jan-22 09-Jan-22	22-Jan-22 22-Jan-22	0%							
	tween Pier 5C and Pier 5D - Stage 2-3	30	30	28-Dec-21	26-Jan-22								
	Preparation work and delivery works for segment between Pier 5C and 5D (B4-2)	14	14	28-Dec-21	10-Jan-22	0%							
S1-EB2055	Segment erection between Pier5C and Pier 5D	1	1	26-Jan-22	26-Jan-22	0%							
	tween Pier 9C and Pier 9D - Stage 2-6	14	14	02-Feb-22	15-Feb-22								
	Preparation work and delivery works for segment between Pier 9C and Pier 9D (B1-3)	14	14	02-Feb-22	15-Feb-22	0%							
ng Works (For Pie Bored Pile Machine 1	ar 5B, 9B, 5C, 9C, 5G, 9G)	46 25	20 20	18-Oct-21 A 21-Oct-21 A	27-Nov-21 27-Nov-21						<ul> <li>Piling Works (Fo</li> <li>Bored Pile Macl</li> </ul>		9B, 5C, 9C,
Piling Works for Pier 5		25	20	21-Oct-21 A	27-Nov-21				Di. (D)		<ul> <li>Piling Works for</li> </ul>		ridge S400)
S1-PW3180	Drive Casing & excavate to founding level	9	4 0	21-Oct-21 A 21-Oct-21 A	11-Nov-21 05-Nov-21 A	100%		Driv	Pile 5B1 Casing & excavate to	o founding level			
S1-PW3220	Install steel cage and concreting	2	4	06-Nov-21 A	11-Nov-21	60%			Install steel ca	age and concreting	3		
Pile 5B2		13	11	06-Nov-21 A	19-Nov-21			-		▼ Pile 5B2			
	Drive Casing & excavate to founding level	9	9	06-Nov-21 A	17-Nov-21	15%		-	E E	Drive Casing & ex	cavate to foundin	g level	
S1-PW3280	Install steel cage and concreting	2	2	18-Nov-21	19-Nov-21	0%				<ul> <li>Install steel cag</li> </ul>	e and concreting		
Testing	Sanio Test interfere com and full com for band alle	7	7	20-Nov-21	27-Nov-21	00/					Testing Sonic Test, inter	rface core or	nd full core f
	Sonic Test, interface core and full core for bored pile	7	7	20-Nov-21	27-Nov-21	0%							a run core l
	50 (Belles 0.00)			08-Nov-21	15-Nov-21						C (Bridge S400)		

					January2022				February 2022
	26		02	09		6 ion of pre	23 ecast pier and	2st	30 06 pour for pile cap 2L
						-			
									Preparation work ar
								-	<b></b> Iı
								•	P
					<b>D</b> (				of Precast Pier & 2n
					Preparatio	n work a			s for Pier 5C
							Insatlla	tion	of precast pier and 2
							_		Installat Prepara
									Tiepuid
									-
			Insta	llation of P	recast Pier	& 2nd P	our for Pile C	ap	-5H
paration w	ork a	nd deli	very work	ts for Pier 5	ΞH				
			Insat	llation of p	recast pier	and 2st p	our for pile c	ap :	Н
<i></i>		1.0				st Pier &	2nd Pour for	Pil	Cap - 9H
aration wo	rk and	delive		for Pier 9H					
				Insatllatio	n of precas		d 2st pour for		
				D	reparation		Installat delivery wo		of Precast Pier & 2n for Pier 5D
					- pauloi	an			
							msaula	uon	of precast pier and 2
						Preparati	on work and	del	V Inst ivery works for Pier 5
									Ins
							,	_	
									Pre
									-
	-								H and Pier W5 - Stag
					-				is for segment betwee
					<ul> <li>Segment</li> </ul>	it erection	n between Pie	er 51	H and Pier W5
Pre	paratic	on wo	rk and del	ivery works			on between I en Pier 9H a		9H and Pier W5 - St W5 (B3-2)
					Seom	ent erecti	on between I	Pier	9H and Pier W5
					oegin		, ,		
								-	
									-
				-					between Pier 9B and and delivery works f
									erection between Pie
-				Prepa	ration wor	k and del			egment between Pier
							<ul> <li>Segn</li> </ul>	nent	erection between Pie
						<i></i>		_	
		) /N !	Revisi			Ch	ecked	$\vdash$	Approved
3	virtP	(110)	v21-F	eu 22)				1	

Data Date :08-Nov-21 Sheet 4of 7

#### Contract No. NE/2017/07 Cross Bay Link, Tseng Kwan O - Main Bridge and Associated Works

SI DW/2140 Comin Trat int C	are and full are for bared sile	7	7	09 Nov 21	15 Nov 21	Physical % Complete 0%	24         31         07         14         21         28         05         12         11           Sonic Test, interface core and full core for bored pile
S1-PW3140 Sonic Test, interfac	core and full core for bored pile	7		08-Nov-21	15-Nov-21	U%	
Bored Pile Machine 2 Piling Works for Pier 9B (Bridge CT)		37 37	19 19	21-Oct-21 A 21-Oct-21 A	26-Nov-21 26-Nov-21		Bored Pile Machine 2     Piling Works for Pier 9B (Bridge CT)
Ple9B1 S1-PW3660 Drive Casing & Gr	b to exervate the soil	9 9	2 0	21-Oct-21 A 21-Oct-21 A 21-Oct-21 A	09-Nov-21 27-Oct-21 A	100%	Pile 9B1      Drive Casing & Grab to excavate the soil
S1-PW3700 Install steel cage an	d concreting	2	2	28-Oct-21 A	09-Nov-21	80%	Install steel cage and concreting
Pile 9B2 S1-PW3720 Drive Casing & Gr	b to excavate the soil	9 9	8 6	21-Oct-21 A 21-Oct-21 A	18-Nov-21 16-Nov-21	62%	Pile 9B2 Drive Casing & Grab to excavate the soil
S1-PW3760 Install steel cage an	l concreting	2	2	17-Nov-21	18-Nov-21	0%	Install steel cage and concreting
Testing	0	7	7	19-Nov-21	26-Nov-21	-	Testing
S1-PW3780 Sonic Test, interfac	core and full core for bored pile	7	7	19-Nov-21	26-Nov-21	0%	Sonic Test, interface core and full core for bored p
Piling Works for Pier 9C (Bridge CT)		7	7	08-Nov-21	15-Nov-21		Piling Works for Pier 9C (Bridge CT)
S1-PW3620 Sonic Test, interfac	core and full core for bored pile	7	7	08-Nov-21 08-Nov-21	15-Nov-21 15-Nov-21	0%	Sonic Test, interface core and full core for bored pile
ored Pile Machine 3		29	8	24-Oct-21 A	15-Nov-21		Bored Pile Machine 3
Piling Works for Pier 5G (Bridge S400) Pile 5G1		29 10	8	24-Oct-21 A 28-Oct-21 A	15-Nov-21 04-Nov-21 A		<ul> <li>Piling Works for Pier 5G (Bridge S400)</li> <li>Pile 5G1</li> </ul>
S1-PW3340 Drive Casing & Gr	b to excavate the soil	10	0	28-Oct-21 A	02-Nov-21 A	100%	Drive Casing & Grab to excavate the soil
S1-PW3380 Install steel cage an	l concreting	2	0	03-Nov-21 A	04-Nov-21 A	100%	Install steel cage and concreting
Pile 5G2		2	0	24-Oct-21 A	27-Oct-21 A		Pile 5G2 Install steel cage and concreting
S1-PW3440 Install steel cage an	d concreting	2	0	24-Oct-21 A	27-Oct-21 A	100%	Install steel cage and concreting
Testing S1-PW3460 Sonic Test, interfac	core and full core for bored pile	7 7	7	08-Nov-21 08-Nov-21	15-Nov-21 15-Nov-21	0%	Testing Sonic Test, interface core and full core for bored pile
	the and tail one for order pile		,			070	
Bored Pile Machine 4 Piling Works for Pier 9G (Bridge CT)		29 29	8	18-Oct-21 A 18-Oct-21 A	15-Nov-21 15-Nov-21		✓ Bored Pile Machine 4     ✓ Piling Works for Pier 9G (Bridge CT)
Pile 9G1 S1-PW3820 Drive Casing & Gr	b to excavate the soil	10 10	0	30-Oct-21 A 30-Oct-21 A	06-Nov-21 A 04-Nov-21 A	100%	Pile 9G1 Drive Casing & Grab to excavate the soil
S1-PW3860 Install steel cage an		2	0	05-Nov-21 A	06-Nov-21 A	100%	<ul> <li>Install steel cage and concreting</li> </ul>
	i concreting					100%	
Ple 9G2 S1-PW3880 Drive Casing & Gr	b to excavate the soil	11	0	18-Oct-21 A 18-Oct-21 A	29-Oct-21 A 27-Oct-21 A	100%	Pile 9G2 Drive Casing & Grab to excavate the soil
S1-PW3920 Install steel cage an	l concreting	2	0	28-Oct-21 A	29-Oct-21 A	100%	Install steel cage and concreting
Testing	0	7	7	08-Nov-21	15-Nov-21		Testing
S1-PW3940 Sonic Test, interfac	core and full core for bored pile	7	7	08-Nov-21	15-Nov-21	0%	Testing Sonic Test, interface core and full core for bored pile
stallation of Precast Pile Cap & 1st P		161	106	24-Aug-21 A	17-Mar-22		
S1-PC1020 Insatllation of pilec	p and 1st pour for Pier 5H (Bridge S400-2) (NCE No. 168, 169, 170, 171, 172)	26	30	18-Sep-21 A	11-Dec-21	20%	Insatllation of pilec
S1-PC1040 Insatllation of pilec	p and 1st pour for Pier 9H (Bridge CT-2)	26	26	25-Nov-21	24-Dec-21	0%	
S1-PC1060 Insatllation of pilec	p and 1st pour for Pier 5D (Bridge S400-1)	26	26	13-Dec-21	14-Jan-22	0%	
S1-PC1080 Insatllation of pilec	p and 1st pour for Pier 5E (Bridge S400-1) (NCE No.168, 169, 170, 171, 172)	26	26	19-Sep-21 A	24-Jan-22	10%	
S1-PC1120 Insatllation of pilec	p and 1st pour for Pier 9D (Bridge CT-1)	26	26	13-Jan-22	15-Feb-22	0%	
-		26	26	20-Sep-21 A	17-Mar-22	20%	
Ĩ	p and 1st pour for Pier 9E (Bridge CT-1)			•			
S1-PC1160 Insatllation of pilec	p and 1st pour for Pier 5F (Bridge S400-2)	26	18	24-Aug-21 A	22-Feb-22	45%	
S1-PC1180 Insatllation of pilec	p and 1st pour for Pier 9F (Bridge CT-2)	26	30	24-Aug-21 A	04-Mar-22	40%	
S1-PC2002 Insatllation of pilec	p and 1st pour for Pier 5B (Bridge S400-1)	26	26	03-Jan-22	04-Feb-22	0%	
S1-PC2005 Insatllation of pilec	p and 1st pour for Pier 9B (Bridge CT-1)	26	26	13-Jan-22	15-Feb-22	0%	
S1-PC2020 Insatllation of pilec	p and 1st pour for Pier 5C (Bridge 400-1)	26	26	15-Dec-21	17-Jan-22	0%	
	p and 1st pour for Pier 9C (Bridge CT-1)	26	26	13-Jan-22	15-Feb-22	0%	
-							
	p and 1st pour for Pier 5G (Bridge S400-2)	26	26	24-Jan-22	25-Feb-22	0%	
S1-PC2140 Insatllation of pilec	p and 1st pour for Pier 9G (Bridge CT-2)	26	26	28-Jan-22	02-Mar-22	0%	
S1-PC2150 Insatllation of pilec	p and 1st pour for Pier 2L (Bridge S200-3)	26	26	01-Dec-21	03-Jan-22	0%	
struction Work for Pier 2K		46	46	03-Jan-22	17-Feb-22		
ling Works for Pier 2K (Bridge S200-		37	37	03-Jan-22	17-Feb-22		
S1-PW5000 Piling platform inst	Ilation	2	2	03-Jan-22	04-Jan-22	0%	
S1-PW5020 Drive Casing & Gr	ib to excavate the soil	14 5	14 5	05-Jan-22 05-Jan-22	20-Jan-22 10-Jan-22	0%	
	cavate the rock under rockhead level to founding level	6	6	11-Jan-22	17-Jan-22	0%	
S1-PW5060 Install steel cage an	d concreting	3	3	18-Jan-22	20-Jan-22	0%	
Pile 2K2	1	14	14	21-Jan-22	09-Feb-22	00.1	
S1-PW5080 Drive Casing & Gr	b to excavate the soil	5	5	21-Jan-22	26-Jan-22	0%	
	variate the mode we demonstrate of larvel to form dine larvel		6	27-Jan-22	05-Feb-22	0%	
S1-PW5100 Install RCD and ex	cavate the rock under rockhead level to founding level	6	6	27-Jan-22	05 100 22	0,0	
S1-PW5100 Install RCD and ex	avale the fock under fock lead level to founding level	6	0	27-Jan-22	05 100 22		

Remaining Work Summary 

### Three Month Rolling Programme (November 2021 - February 2022)

20	m	January		~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~		oruary 2022
26	02	09	16	23	30	06
nd 1st pour for F	ier 5H (Bridge S	5400-2) (NCE N	No. 168, 16	69, 170, 171, 17	2)	
Insatllation of	f pilecap and 1st	pour for Pier 9H	I (Bridge C	CT-2)		
					¢ D	- 5D (D.: 1
		Ins	saulauon oi	pilecap and 1st		
				Insatllati	on of pilecap	and 1st pour
				_		
						Insatllation
					11	C D:
			Insatila	tion of pilecap a	nd 1st pour	for Pier 5C (I
	Insatllatio	on of pilecap and	1 1st pour f	or Pier 2L (Brid	ge S200-3)	
	Piling	platform installat	ion			
	g			1. 01/1		
		Drive Casi		to excavate the	soil	
				RCD and excav		under malik
			li II	nstall steel cage	and concreti	ng
			-	<u></u>		<b>→</b> P
			-	Driv	e Casing &	Grab to excav
						Install RC
					:	
	Revisi	on		Checked	App	roved
3MRF	(Nov 21 - F		+		1	
		,	1			

#### Data Date :08-Nov-21 Sheet 5of 7

			Dama								· · · · · · · · · · · · · · · · · · ·
C1 DW/2100	AchilyName Install steel acces and computing	Original Duration	Remaining Duratio	n Start	Finish	Physical % Complete	24	31	November 2021 07 14	21	December 2021           28         05         12         19
	Install steel cage and concreting	3	3	07-Feb-22	09-Feb-22	0%					
	Sonic Test, interface core and full core for bored pile	7	7	10-Feb-22 10-Feb-22	17-Feb-22 17-Feb-22	0%					
Stage 3 - Erection of Erection of Bridge S	If Bridge Segments Segments for Bridge S200	15	15 15	26-Jan-22 26-Jan-22	09-Feb-22 09-Feb-22						
	between Pier 2L and Pier W5- Stage 3-1 Preparation work and delivery works for segment between Pier 2L and Pier W5 (B1-2)	15 14	15 14	26-Jan-22 26-Jan-22	09-Feb-22 08-Feb-22	0%					
	Segment erection between Pier 2L and Pier W5	1	1	09-Feb-22	09-Feb-22	0%					
	All Works within Portion II,III,IV and VI	413	163 163	01-Jun-21 A 01-Jun-21 A	30-May-22 30-May-22						
Concrete Bridge	nd Marine Viaduct	393	163	31-Aug-21 A	30-May-22 30-May-22	-					
Construction of Stite		114	84	30-Sep-21 A	19-Feb-22						I Tanana Tanàn
Top Tension and Tra S2-CB3120	Top and transverse tension at NW4	<u>    44</u> 9	14 9	30-Sep-21 A 13-Nov-21	23-Nov-21 23-Nov-21	0%					and Transverse Tension sverse tension at NW4
S2-CB3125	Top and transverse tension at SW4 (NCE No.169, 170, 171, 172)	9	5	02-Oct-21 A	12-Nov-21	85%			Top and transverse	tension at SW4	(NCE No.169, 170, 171, 172)
S2-CB3140	Top and transverse tension at NE4	9	0	30-Sep-21 A	30-Oct-21 A	100%	To	p and transve	se tension at NE4		
		9	7			100%		_	Top and tran	sverse tension a	SF4
S2-CB3145	Top and transverse tension at SE4			07-Nov-21 A	15-Nov-21	10%		_		sverse tension at	DL+
Bottom Tension and S2-CB3245	Bottom tension and external tension for NW4-3	77 18	57 18	30-Sep-21 A 24-Nov-21	15-Jan-22 14-Dec-21	0%					Bottom tensior
S2-CB3250	Bottom tension and external tension for SW4-3	18	18	27-Nov-21	17-Dec-21	0%					Bottom
	Bottom tension and external tension for NE4-5	18	18	08-Nov-21	27-Nov-21	0%				Bott	om tension and external tension for NE4-5
											Bottom tension and exter
	Bottom tension and external tension for SE4-5	18	18	19-Nov-21	09-Dec-21	0%					
S2-CB3267	Bottom tension and external tension for SE3-4	18	18	25-Nov-21	15-Dec-21	0%					Bottom ten
S2-CB3270	Bottom tension and external tension for SE6-7	18	5	30-Sep-21 A	12-Nov-21	85%			Bottom tension and	1 external tension	1 for SE6-7
S2-CB3320	Bottom tension and external tension for NE3-4	18	18	02-Dec-21	22-Dec-21	0%					
S2-CB3340	Bottom tension and external tension for NE2-3	18	18	23-Dec-21	15-Jan-22	0%					
S2-CB3360	Bottom tension and external tension for SE2-3	18	18	23-Dec-21	15-Jan-22	0%					
S2-CB3370	Bottom tension and external tension for NW3-2	18	18	20-Dec-21	12-Jan-22	0%					_
S2-CB3380	Bottom tension and external tension for SW3-2	18	18	20-Dec-21	12-Jan-22	0%					
Construction of Lon S2-CB3420	g Stitching Construction of long stitching for W5-W3	86 27	82 27	30-Sep-21 A 18-Dec-21	19-Feb-22 21-Jan-22	0%					<u>.</u>
	Construction of long stitching for W3-W2	27	27	13-Jan-22	16-Feb-22	0%					
S2-CB3460	Construction of long stitching for E6-E7	27	15	30-Sep-21 A	26-Nov-21	45%				Const	ruction of long stitching for E6-E7
		27	27	10-Nov-21	10-Dec-21	0%					Construction of long
	Construction of long stitching for E7-EA										Construction of long
	Construction of long stitching for E4-E5	27	27	22-Dec-21	25-Jan-22	0%					
S2-CB3520	Construction of long stitching for E3-E4	27	27	23-Dec-21	26-Jan-22	0%					
	Construction of long stitching for E2-E3	27	27	17-Jan-22	19-Feb-22	0%					
Procurement and De S2-CB2488	elivery Procurement and delivery of bituminous materials	240 240	163 163	31-Aug-21 A 31-Aug-21 A	30-May-22 30-May-22	65%					
Road Works and Su		121	121	27-Oct-21 A	03-May-22		-				
	urface Furniture at W5 - W2 Construction of planter type 1 and type 2	30	30 30	13-Jan-22 13-Jan-22	19-Feb-22 19-Feb-22	0%					
S2-CB4960	Construction of concrete kerb for installation of L3 parapet	20	20	22-Jan-22	17-Feb-22	0%					
	urface Furniture at E2 - EA	42	36	27-Oct-21 A	04-Mar-22						
	Construction of planter type 1 and type 2	35	29	27-Oct-21 A	04-Mar-22	15%					
S2-CB5210	Construction of concrete kerb for installation of L3 parapet	25	25	19-Jan-22	19-Feb-22	0%					
Fabrication and Deli		121	121	01-Dec-21	03-May-22						
S2-CB5480	Fabrication and delivery of steel post and transom for L3 parapet	60	60	01-Dec-21*	15-Feb-22	0%					
S2-CB5500	Fabrication and delivery of steel works for isolation panel	80	80	01-Dec-21*	10-Mar-22	0%					-
S2-CB5520	Fabrication of PMMA panel	90	90	10-Jan-22*	03-May-22	0%					
Construction of Sign		40	40	13-Nov-21	31-Dec-21				· · · · · · · · · · · · · · · · · · ·		<u>:</u>
Fabrication Works S2-FW1000	Fabrication of sign gantry post	33 25	33 25	13-Nov-21 13-Nov-21*	21-Dec-21 11-Dec-21	0%					Fabrication of sign
						0%					
52-f W 1020	Fabrication of sign gantry transom	20	20	29-Nov-21	21-Dec-21	0%				_	
hand all all see a	Installation of sign gantry post at E7-EA, E3-E4 & W3-W2	15 6	15 6	13-Dec-21 13-Dec-21	31-Dec-21 18-Dec-21	0%					Insta
Installation Works S2-CB4530											1
		-									· · · · · · · · · · · · · · · · · · ·
S2-CB4530	Level of Effort Critical Remaining Work										Date 08-Nov-21

	26	02	Janu 09	ary2022 16	23	February 30	06
							- h
							-
							Pre
							∎ S
						1	
nd exte	ernal tensi	on for NW4-3		Bottom Tens	ion and Exterr	iai tension	
sion ar	nd externa	l tension for SW	/4-3				
tenci	on for SE4	-5					
		sion for SE3-4					
ottom	tension a	nd external tensi	ion for NE3-4				
						al tension for NE	
						al tension for SE2	2-3
			Botto	om tension and	d external tensi	ion for SW3-2	
					Construction o	f long stitching fo	or W5-W
			_				
ing fo	or E7-EA						
						uction of long sti struction of long	-
							Sutering
ricatio	on Works	Construction of	f Sign Gantrie	8			
y post	t						
ricatio		gantry transom Installation Wo	rks				
n of si		post at E7-EA, l		W2			
		Revisi		C	hecked	Approv	ed
	3MRP	(Nov 21 - F	eb 22)				

## Data Date :08-Nov-21 Sheet 6of 7

## Contract No. NE/2017/07 Cross Bay Link, Tseng Kwan O - Main Bridge and Associated Works

t 60f 7	ActuallyNerne	Original Duration	Remaining Duration	n Start	Finish	Physical % Complete	24 31	November 2021 07 14 21	December 2021           28         05         12         19
S2-CB4570	Survey of ganrty on site	2	2	20-Dec-21	21-Dec-21	0%			<b>—</b> S
S2-CB4610	Installation of sign gantry transom	8	8	21-Dec-21	31-Dec-21	0%			-
Steel Bridge Road Works and S	Surface Furniture	293 141	161 141	01-Jun-21 A 27-Oct-21 A	27-May-22 03-May-22		-		
	I Surface Furniture	110 65	115	27-Oct-21 A	28-Mar-22	10%	-		
	Waterproofing for division area		60	27-Oct-21 A	19-Jan-22	0%			Installation of pre-cas
S2-RW1015	Installation of pre-cast planter type 1 and type 2	25	25	13-Nov-21	11-Dec-21				- installation of pre-cas
S2-RW1020	Installation of ducting and in-situ concreting		50	01-Dec-21	31-Jan-22	0%			
S2-RW1062	Installation of lighting post, lighting cabinet and traffic sign post	28	28	04-Feb-22	08-Mar-22	0%			
S2-RW1066	Installation of the balustrade	45	45	04-Feb-22	28-Mar-22	0%			
S2-RW1068	Waterproofing and soiling for planter type 1 and type 2	15	15	04-Feb-22	21-Feb-22	0%			
S2-RW1069	Waterproofing for footpath	15	15	08-Jan-22	25-Jan-22	0%			
S2-RW1071	Road surfacing for footpath	15	15	26-Jan-22	15-Feb-22	0%			
S2-RW1073	Sandblasting and waterproofing for cycle track	20	20	26-Jan-22	21-Feb-22	0%			
S2-RW1130	Installation of steel plate for L3 parapet	50	46	02-Nov-21 A	03-Jan-22	25%			
S2-RW1140	Installation of isolation steel post	45	45	14-Dec-21	10-Feb-22	0%			
S2-RW1160	Installation of L3 railing	60	60	10-Jan-22	23-Mar-22	0%			
Fabrication and E S2-CB5540	Delivery Works Fabrication and delivery of steel post and transom for L3 parapet	141 60	141 60	08-Nov-21 15-Nov-21*	03-May-22 26-Jan-22	0%		•	
S2-CB5560	Fabrication and delivery of steel works for isolation panel	60	60	08-Nov-21*	19-Jan-22	0%			
S2-CB5580	Fabrication of PMMA panel	90	90	10-Jan-22*	03-May-22	0%			
Welding & Paintin		293	161	01-Jun-21 A	27-May-22				
Preparation Work	ks	179	47	01-Jun-21 A	04-Jan-22				
	Temporary Stiffening Supports inside the Steel Box Removal of the temporary stiffening supports inside the steel box	30 30	30 30	26-Nov-21 26-Nov-21	03-Jan-22 03-Jan-22	0%			:
	Pendulum Bearing	6	6	28-Dec-21	04-Jan-22				
S2-SB1520		6	6	28-Dec-21	04-Jan-22	0%			
5% NDT (Eddy Co S2-SB1540		152 70	35 8	01-Jun-21 A 01-Jun-21 A	17-Dec-21 16-Nov-21	93%		Deck steel box	▼ 5% NI
S2-SB1560	Arch ribs	45	35	06-Oct-21 A	17-Dec-21	25%			Arch ri
Painting of the Ri		151	151	19-Nov-21	27-May-22			· · · · · · · · · · · · · · · · · · ·	
S2-SB2040	Painting of the west side span ring weld	7	7	19-Nov-21	26-Nov-21	0%		Painti	ig of the west side span ring weld
S2-SB2060	Painting of the east side span ring weld	7	7	26-Nov-21	03-Dec-21	0%			Painting of the east side span ring v
S2-SB2080	Top coating of the steel deck	98	98	24-Jan-22	27-May-22	0%			
	Temporary Supports at W1 & E1	24	24	27-Nov-21	24-Dec-21			-	Removal of the temporar
S2-SB2220	Removal of the temporary supports at W1	10	10	27-Nov-21	08-Dec-21	0%			
S2-SB2240	Removal of the temporary supports at W2	1	1	21-Dec-21	21-Dec-21	0%			
S2-SB2260	Removal of the temporary supports at E1	10	10	04-Dec-21	15-Dec-21	0%			Removal
S2-SB2280	Removal of the temporary supports at E2	1	1	24-Dec-21	24-Dec-21	0%			
Welding Works Secondary Deck	Facilities Welding	108 42	35 30	25-Aug-21 A 01-Nov-21 A	17-Dec-21 17-Dec-21		·		Weldin Secon
S2-SB2120	Secondary deck facilities welding	42	30	01-Nov-21 A	17-Dec-21	15%			Secon
Repair of the We S2-SB2160	Iding Joint Cracks at N19 Assembly of the working platform for the welding joint repair of N19	17	17 5	05-Nov-21 A 05-Nov-21 A	03-Dec-21 19-Nov-21	10%	_	Assembly of the wo	Repair of the Welding Joint Cracks king platform for the welding joint repair of
S2-SB2180		12	12	20-Nov-21	03-Dec-21	0%			Welding repair and re-coating
S2-SB2200		0	0	201107 21	03-Dec-21	0%			<ul> <li>Completion of Repair of the weldir</li> </ul>
	competion of Repair of the working joint cracks at RTP			25 Aug 21 A		070		Welding	of the Joint between Main Span and the E
S2-SB1740		77 30	16 8	25-Aug-21 A 01-Sep-21 A	25-Nov-21 16-Nov-21	85%		Welding of the U-rib and I	rib at the void between two boxes
S2-SB1760	Welding of the in-fill of ring weld (incl. NDT)	60	16	25-Aug-21 A	25-Nov-21	60%		Welding	of the in-fill of ring weld (incl. NDT)
S2-SB1780	Completion of the joint of east side span	0	0		25-Nov-21	0%		◆ Comple	ion of the joint of east side span
	oint between Main Span and the West Side Span	45	10	25-Sep-21 A	18-Nov-21				ween Main Span and the West Side Span
S2-SB1960		30	0	25-Sep-21 A	30-Oct-21 A	100%	Welding of the	I-rib and I-rib at the void between two boxes	
S2-SB1980	Welding of the in-fill of ring weld (incl. NDT)	42	10	25-Sep-21 A	18-Nov-21	60%		-	f ring weld (incl. NDT)
S2-SB2000	Completion of the joint of west side span	0	0		18-Nov-21	0%		<ul> <li>Completion of the join</li> </ul>	t of west side span
	Steel-Concrete Transition Zone	65 62	40 37	29-Sep-21 A 29-Sep-21 A	23-Dec-21 20-Dec-21				~
		02	3/	27-3ep-21 A	20-Dec-21			I	
Remainin	ng Level of Effort Critical Remaining Work								Date
Actual Wo	ork	Three	Mon	th Rolling	g Progra	mme	November	2021 - February 2	022)
Remainin	ng Work V Summary				<b>-</b>			<b></b>	


26	January2022 02 09 1	16 23	February 2022 30 06
vey of ganrty or		10 20	
	Installation of sign gantry transom		
		Waterproofing for d	ivision area
lanter type 1 and	1 type 2		
			Installation of ductin
		Waterpi	roofing for footpath
	Installation of steel plate for L2	3 parapet	
		Fabrie	cation and delivery of ste
		<ul> <li>Fabrication and delivered</li> </ul>	very of steel works for is
	Preparation Works	ffonino Symmouto insid	a the Staal Day
	Removal of the Temporary Sti Removal of the temporary stiff		
-	Activation of the Pendulum		
_	Activation of permanent bea	ring and removal of te	mporary jacks from the l
Eddy Current)			
■ Removal of t	he Temporary Supports at W1 & E1		
ports at W1	te remporary supports at write Er		
noval of the ten	aporary supports at W2		
temporary supp	orts at E1		
	he temporary supports at E2		
orks	1 ) "FF		
Deck Facilities V			
leck facilities w	eraing		
19 9			
nt cracks at N19	2		
de Span			
Construction of	f Steel-Concrete Transition Zone		
	est side transition		
	Revision	Checked	Approved
3MRP	P (Nov 21 - Feb 22)	CHECKEU	Approved
	<u>,                                     </u>		I

	ActivityName	Original Durat	on Remaining Durati	on Start	Finish	Physical % Complete 24	31	Information         Description         Description <thdescription< th=""> <thdescription< th=""></thdescription<></thdescription<>
S2-CT1040	Concreting of the transition section	15	12	29-Sep-21 A	20-Nov-21	35%		Concreting of the transition section
S2-CT1060	Welding of the box out on steel deck	10	10	07-Dec-21	17-Dec-21	0%		Welding of the box out on steel deck
S2-CT1080	Stressing of the PT bar and tendons	7	7	11-Dec-21	18-Dec-21	0%		Stressing of the PT bar and tendons
S2-CT1100	Removal of the temporary jacks from the Pier W2	1	1	20-Dec-21	20-Dec-21	0%		Removal of the temporary jacks from the Pier W2
Construction of the	e east side transition	40	40	02-Nov-21 A	23-Dec-21		·	Construction of the east side transition
S2-CT1160	Concreting of the transition section	15	15	02-Nov-21 A	24-Nov-21	15%		Concreting of the transition section
S2-CT1180	Welding of the box out on steel deck	10	10	25-Nov-21	06-Dec-21	0%		Welding of the box out on steel deck
S2-CT1200	Stressing of the PT bar and tendons	7	7	15-Dec-21	22-Dec-21	0%		Stressing of the PT bar and tendons
S2-CT1220	Removal of the temporary jacks from the Pier E2	1	1	23-Dec-21	23-Dec-21	0%		Removal of the temporary jacks from the Pier E2
ssocaited, E&M W	/orks for CBL Main Bridge and Marine Viaduct	108	108	16-Dec-21	03-May-22			· · · · · · · · · · · · · · · · · · ·
UBG and AIC UBG		30 30	30 30	16-Dec-21 16-Dec-21	22-Jan-22 22-Jan-22			✓ UBG and AIC ✓ UBG
UBG of the main span S2-EM1000	n Assembly of the working platform	22 4	30 22 4	16-Dec-21 16-Dec-21	13-Jan-22 20-Dec-21	0%		Assembly of the working platform
	Installation of the remaining rails	12	12	21-Dec-21	06-Jan-22	0%		Installation of the remaining rails
		7				0%		Replacement of the cables and cable tray
	Replacement of the cables and cable tray		7	21-Dec-21	30-Dec-21			
	Installation of the control system	3	3	31-Dec-21	04-Jan-22	0%		Installation of the control system
	Installation of the earthing	6	6	05-Jan-22	11-Jan-22	0%		Installation of the earthing
S2-EM1100	Removal of the working platform	2	2	12-Jan-22	13-Jan-22	0%		Removal of the working platform
UBG of the west side s S2-EM1120	span Assembly of the working platform	8 4	8	05-Jan-22 05-Jan-22	13-Jan-22 08-Jan-22	0%		UBG of the west side span Assembly of the working platform
	Installation of the remaining rails	3	3	10-Jan-22	12-Jan-22	0%		Installation of the remaining rails
	Installation of the control system	2	2	10-Jan-22	11-Jan-22	0%		Installation of the control system
	Installation of the earthing					0%		Installation of the earthing
	· ·	2	2	12-Jan-22	13-Jan-22	0%		
UBG of the east side s S2-EM1200	Assembly of the working platform	4	4	14-Jan-22 14-Jan-22	22-Jan-22 18-Jan-22	0%		UBG of the east side s Assembly of the working platf
S2-EM1220	Installation of the remaining rails	3	3	19-Jan-22	21-Jan-22	0%		Installation of the remain
S2-EM1240	Installation of the control system	2	2	19-Jan-22	20-Jan-22	0%		Installation of the control s
S2-EM1260	Installation of the earthing	2	2	21-Jan-22	22-Jan-22	0%		Installation of the earth
Installation of Other	•	100	100	28-Dec-21	03-May-22			
S2-EM1360	SHMS installation	60	60	04-Jan-22	17-Mar-22	0%		
S2-EM1380	Dehumidification system installaion in the stay cables	10	10	28-Dec-21	08-Jan-22	0%		Dehumidification system installaion in the stay cab
S2-EM1400	Commission and testing of the dehumidification system	90	90	10-Jan-22	03-May-22	0%		
n 5 of the Wor	rks-All Works within Portion V (CBL E&M Plantroom)	453	106	30-Jul-20 A	17-Mar-22			
aining Work		453	106	30-Jul-20 A	17-Mar-22			
PR2120	External works (including lanscaping)	90	32	30-Jul-20 A	14-Dec-21	93%		External works (including lanscaping)
PR2200	Water works, pluming and drainage works	60	5	30-Jul-20 A	20-Dec-21	91%		Water works.pluming and drainage works
PR2285	Installation of SCADA and connect to dehumification system	63	63	30-Dec-21	17-Mar-22	0%		
r Services Syst	tem	399	78	28-Sep-20 A	12-Feb-22			
ctrical System enerator Room		277	78	02-Oct-20 A 02-Oct-20 A	12-Feb-22 12-Feb-22			
	Generator Installation (Including E&M Work)	90	45	02-Oct-20 A	31-Dec-21	80%		Generator Installation (Including E&M Work)
S5-PR2540	Generator SAT	3	3	03-Jan-22	05-Jan-22	0%		Generator SAT
S5-PR2545	Testing and Commisioning	30	30	06-Jan-22	12-Feb-22	0%		
AC System		376	55	28-Sep-20 A	13-Jan-22			▼ MVAC System
stallation of MVAC	· · · · · · · · · · · · · · · · · · ·	376		28-Sep-20 A	13-Jan-22			Installation of MVAC System
S5-PR2840	MVAC Installation Work	70	37	28-Sep-20 A	20-Dec-21	86%		MVAC Installation Work
S5-PR2900	MVAC Testing and Commissioning	18	18	21-Dec-21	13-Jan-22	0%		MVAC Testing and Commissioning
S5-PR2920	Accomplish of MVAC Installation	0	0		13-Jan-22	0%		◆ Accomplish of MVAC Installation



**Contract 2** 


	Activity Name	Original Duration D	Actual Remain uration Dura	tion Calendar Start	Finish Late Start	Late Finish	Total TRA Float	Complete							2022		1.0			_	1 - 1 -		2023		_
2017/08 Programme	e Update (Nov 2021)	1399		504 31-Oct-18 A	25-Jul-23 19-Jul-21	30-Sep-23	58	Oct	t Nov E	ec .	lan Feb	Mar	Apr	May	Jun	Jul Aug	Sep	Oct N	lov De	ec Jan	Feb N	/ar Apr	May	Jun	Jul
roject Key Dates		1399	488	484 31-Oct-18 A	25-Jul-23 27-Aug-21	30-Sep-23	58																		_
SD1000	Starting Date	0	0	0 017/08(7 31-Oct-18 A	27-Aug-21		0	100%														-			
Access Dates		243	243	0 017/08(7 01-Nov-18 A			-																		
POS1010	Possession of Portion I	0	0	0 017/08(7 02-Jul-19 A	27-Aug-21		0	100%																	
POS1020	Possession of Portion II	0	0	0 017/08(7 01-Nov-18 A	27-Aug-21		0	100%								÷	1								
POS1030	Possession of Portion III	0	0	0 017/08(7 01-Nov-18 A	27-Aug-21		0	100%																	
POS1040	Possession of Portion IV	0	0	0 017/08(7 01-Nov-18 A	27-Aug-21		0	100%																	
n en	er Revised Contract Key Dates under CEs	1070		376 017/08(7 25-Jun-20 A		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	123	_																7 30-May-2	23, F
PC1010	Planned Completion of Key Date 1	0	0	0 017/08(7	25-Jun-20	30-Sep-23	0	100%																	
PC1020	Planned Completion of Key Date 2	0	0	0 017/08(7	19-May-22	18-Mar-22	-62 0	0%						Plai		pletion of Key		Dete 1							
PC1030 PC1040	Planned Completion of Key Date 3 Planned Completion of Sectional Completion S1	0	0	0 017/08(7 0 017/08(7	29-Jun-22 24-Jun-22	14-Apr-22 30-Mar-22	-76 0 -86 0	0%								lanned Comp		ctional Compl	plotion S1						
PC1040	Planned Completion of Sectional Completion S1 Planned Completion of Sectional Completion S2	0	0	0 017/08(7	29-Jun-22	14-Apr-22	-76 0	0%										ectional Com	1			1			
PC1060	Planned Completion of Sectional Completion S2 Planned Completion of Sectional Completion S3	0	0	0 017/08(7	30-May-22	14-Apr-22	-46 0	0%						<b>r</b> =4	_			Completion S	· ;	-, ;		1			
PC1070	Planned Completion of Sectional Completion S4	0	0	0 017/08(7	30-May-23	14-Apr-23	-46 0	0%												·				Planned	Cor
PC1080	Planned Completion of Sectional Completion S5	0	0	0 017/08(7	18-Jun-22	14-Apr-22	-64 0	0%							Planr	i ned Completi	on of Secti	onal Complet	tion \$5,						
Planned Completion und	er Possible Contract Key Dates under CEs	1070	0	376 017/08(7 25-Jun-20 A	30-May-23 18-Mar-22	30-Sep-23	123				-	-					<u> </u>	· · ·			<del></del>			30-May-2	23, F
PCP1010	Planned Completion of Key Date 1	0	0	0 017/08(7	25-Jun-20	30-Sep-23	0	100%			-					1				1		-			
PCP1020	Planned Completion of Key Date 2	0	0	0 017/08(7	19-May-22	18-Mar-22	-62 0	0%						Pla	nned Çom	pletion of Key	y Date 2,			1					
PCP1030	Planned Completion of Key Date 3	0	0	0 017/08(7	25-Jul-22	25-Jul-22	-1 0	0%										on of Key Da							
PCP1040	Planned Completion of Sectional Completion S1	0	0	0 017/08(7	24-Jun-22	04-Apr-22	-82 0	0%							Pla	1 1		ctional Comp							
PCP1050	Planned Completion of Sectional Completion S2	0	0	0 017/08(7	25-Jul-22	25-Jul-22	-1 0	0%										ion of Sectior		etion S2,					
PCP1060	Planned Completion of Sectional Completion S3	0	0	0 017/08(7	30-May-22	25-Jul-22	56 0	0%						<b>*</b>	Planned C	mpletion of	Sectional C	Completion S	.3,						
PCP1070	Planned Completion of Sectional Completion S4	0	0	0 017/08(7	30-May-23	25-Jul-23	56 0	0%								hd Com-let	ion of C-	nnal Carrol	ation 97					Planned	ú
PCP1080	Planned Completion of Sectional Completion S5	1024	0	0 017/08(7 392 017/08(7 25-Jun-20 A	18-Jun-22 14-Apr-23 18-Mar-22	25-Jul-22 30-Sep-23	37 0 169	U%							Plan	eu compieti	ni or secti	onal Complet	, CC 1101				14-Apr-28, F	Revised Co	unt-
CD1010	tes and Sectional Completion Dates under CEs S1 - Completion of All Works within Portion I	0	0	0 017/08(7 25-Jun-20 A	30-Mar-22*	30-Sep-23 30-Mar-22	0 0	0%					1 - Cam			within Portion							r+r-pr-∠p, ŀ	veviseu (Ol	110
CD1010	S1 - Completion of All Works within Portion I S2 - Completion of All Works within Portion II, III & IV and remainder of the W	0	0	0 017/08(7	30-Mar-22* 14-Apr-22*	30-Mar-22 14-Apr-22	0 0	0%										V and rem	ainder of t	the Works n	ot covered by	other Sort	ions		
CD1020	S3 - Completion of All Landscape Softworks	0	0	0 017/08(7	14-Apr-22*	14-Apr-22	0 0	0%								andscape Sof					in covered by		5113,		
CD1040	S4 - Completion of Establishement Works	0	0	0 017/08(7	14-Apr-23*	14-Apr-23	0 0	0%					• 00										S4 - Comple	ation of Est	tab
CD1050	S5 - Completion of Preservation and Protection of Exisiting Trees	0	0	0 017/08(7	14-Apr-22*	14-Apr-22	0 0	0%					→ S5-	; Compléti	on of Pres	; avation and l	Protection	of Exisitng Tr	rees.					1	
KD0001	Key Date 1 - Completion of Eastern Abutment in Portion II	0	0	0 017/08(7	25-Jun-20	30-Sep-23	0	100%												1		1			
KD0002	Key Date 2 - Completion of Works within Portion I,II,III & IV for TCSS of all E&	0	0	0 017/08(7	18-Mar-22*	18-Mar-22	0 0	0%				<b>→</b> k	ev Date 2 -	Completi	ior of Worl	s within Porti	ion I,II,III &	V for TC\$S o	ofallĖ́&Mי	Works, Stree	et Lighting, T&	жC,			
KD0003	Key Date 3 - Completion of All Works within Portion I, II, III & IV	0	0	0 017/08(7	14-Apr-22*	14-Apr-22	0 0	0%					👆 Key I	Date 3 - 0	Completion	of All Works	within Port	ion I, II, III & IV	V,						
Possible Key Dates and S	Sectional Completion Dates under CEs	1126	0	494 017/08(7 25-Jun-20 A	25-Jul-23 18-Mar-22	30-Sep-23	68												—						-
KDP0001	Key Date 1 - Completion of Eastern Abutment in Portion II	0	0	0 017/08(7	25-Jun-20	30-Sep-23	0	100%														1			
KDP0002	Key Date 2 - Completion of Works within Portion I,II,III & IV for TCSS of all E&	0	0	0 017/08(7	18-Mar-22*	18-Mar-22	0 0	0%				l⇒ k	ey Date 2 -	Completi	ion of Worl	s within Porti	ion I,II,III & I	V for TCSS o	√all Ė&M	Works, Stree	et Lighting, T&	кC,			
KDP0003	Key Date 3 - Completion of All Works within Portion I, II, III & IV	0	0	0 017/08(7	25-Jul-22*	25-Jul-22	0 0	0%			-					🔫 Key Da	te 3 - Com	pletion of All	Works with	thin Portion I,	, II, III & IV,	-			
SCP0001	S1 - Completion of All Works within Portion I	0	0	0 017/08(7	04-Apr-22*	04-Apr-22	0 0	0%				4	🔶 S1 - Coi	npletion	of Al Work	s within Portic									
SCP0002	S2 - Completion of All Works within Portion II, III & IV and remainder of the W	0	0	0 017/08(7	25-Jul-22*	25-Jul-22	0 0	0%									1 1				and remainder	r of the Wor	ks not cover	ed by othe	ər
SCP0003	S3 - Completion of All Landscape Softworks	0	0	0 017/08(7	25-Jul-22*	25-Jul-22	0 0	0%								🍽 S3 - Co	mpletion c	f All Landsca	pe Softwo	orks,		-			
SCP0004	S4 - Completion of Establishement Works	0	0	0 017/08(7	25-Jul-23*	25-Jul-23	0 0	0%													-	-			
SCP0005	S5 - Completion of Preservation and Protection of Exisiting Trees	0	0	0 017/08(7	25-Jul-22* 04-Mar-22 15-Dec-21	25-Jul-22 18-Mar-22	0 0	0%											n and Prot	otection of Ex	aşıtıng Irees,				
Access requirement for A	Complete all neccessary works for E&M and TCSS installation	0	0	75 30-Nov-21			12					Comp	al-22, Aues			cceleration M and TCSS	Sinctallatic			·····					
HO1010 HO1020	Provision of vehicular access to the contractor of C1	0	0	0 017/08(7	04-Mar-22 30-Nov-21	18-Mar-22 15-Dec-21	14 0 13	0%	-								Installatio	n,							
		1242	Ŭ	138 017/08(7 31-Oct-18 A		30-Sep-23	554	078					e contracto		and Methor	Statement,	Material S	libmissions							
	tatement, Material Submissions			•													Naterial St	UDITIISSIOIIIS							
Contractor's Design		1223	850	63 017/08(7 12-Jan-19 A			62						25-Mar-22,	Contract	tors Desigr										
AIP Submission	Alternative Designs - Prepare AIP Submission	247 14	208 33	0 017/08(7 12-Jan-19 A 0 017/08(7 12-Jan-19 A			0	100%				+													
AD1010	Alternative Designs - Prepare Air Submission Alternative Designs - Review and Comment of AIP by PM	21	19	0 017/08(7 12-Jan-19 A		-	0	100%														1			
AD1020	Alternative Designs - Review and Comment of All by HyD	21	66	0 017/08(7 05-Mar-19 A	-	-	0	100%		1										1 1 1		1			
AD1190	Alternative Designs - Prepare AIP Submission (Rev.A)	14	33	0 017/08(7 10-May-19 A	, ,	-	0	100%														1			
AD1200	Alternative Designs - Review and Comment of AIP by PM	21	24	0 017/08(7 12-Jun-19 A			0	100%		-										1		-			
AD1210	Alternative Designs - Review and Comment of AIP by HyD	21	33	0 017/08(7 06-Jul-19 A	07-Aug-1§ 27-Aug-21		0	100%				1					1								
DDA Submission		381	392	0 017/08(7 29-Jan-19 A		-				-															
Elevated Deck and U-		220	200	0 017/08(7 29-Jan-19 A							-									1		1 1 1			
AD1030	Alternative Designs - Prepare DDA Submission to Relevant Authorities (Eleva	21	50	0 017/08(7 29-Jan-19 A			0	100%																	
AD1035	Alternative Designs - Review and Comment of DDA (Elevated Deck and U-trc	7	1	0 017/08(7 20-Mar-19 A			0	100%				<b> </b>		<b></b>	<b>    </b>	<b>.</b>									
AD1036	Alternative Designs - Prepare DDA Submission (Elevated Deck and U-trough	16	20	0 017/08(7 21-Mar-19 A		-	0	100%																	
AD1037	Alternative Designs - Review and Comment of DDA Submission (RevA)	7	9	0 017/08(7 09-Apr-19A			0	100%																	
<ul> <li>AD1038</li> <li>AD1039</li> </ul>	Alternative Designs - Prepare DDA Submission (Elevated Deck and U-trough Alternative Designs - Review and Acceptance of DDA Submission (Rev.B)	14	9 1	0 017/08(7 10-Apr-19A 0 017/08(7 18-Apr-19A	18-Apr-19 27-Aug-21 18-Apr-19 27-Aug-21	-	0	100%																	
Response to CEDD		84	120	0 017/08(7 19-Apr-19 A	16-Aug-1 27-Aug-21		U	100 /0		-												1			
AD1230	Alternative Designs - Review and Comment of DDA (ED and UT) (21D for CE	21	56	0 017/08(7 19-Apr-19A			0	100%				†				<b>.</b>									
AD1250	Alternative Designs - Prepare DDA Submission (ED & UT, Response to CEDI	21	11	0 017/08(7 14-Jun-19 A			0	100%																	
AD1270	Alternative Designs - Review and Comment of DDA (ED&UT, 21D from CEDE	21	25	0 017/08(7 25-Jun-19 A			0	100%																	
🚍 AD1300	Alternative Designs - Prepare DDA Submission (ED&UT, Reponse to CEDD)	21	6	0 017/08(7 20-Jul-19 A	25-Jul-19, 27-Aug-21		0	100%																	
🚍 AD1310	Alternative Designs - Review and Acceptance of DDA (ED&UT, 21D from CEI	21	22	0 017/08(7 26-Jul-19 A	16-Aug-1§ 27-Aug-21	27-Aug-21	0	100%		1															
Response to HyD -		113	104	0 017/08(7 19-Apr-19A		-														1				1	
🚍 AD1040	Alternative Designs - Review and Comment of DDA (ED and UT) (21D for Hyl	21	22	0 017/08(7 19-Apr-19 A	10-May-1§ 27-Aug-21	27-Aug-21	0	100%		!	-					1									_
Actual Level of E	ffort	247	1.		Contract No.:	NE/2017/	08		1						Date		nthe D		Revision		121	Ch	ecked	App	or
Actual Work	summary $\pm \pi$	工程报	展署	Ci	ross Bay Link, 7	[seung Kw	van O								3-Mar-2			<u> </u>		te (Mar 20	,			StL	_
					•	0								108	3 <b>-</b> May-2	1  Mo	nthy Prc	gramme	Update	e (May 20	J21)	CkT		StL	
Remaining Work													-												
<ul> <li>Remaining Work</li> <li>Critical Remaining</li> </ul>	CEDU CIVILE	ingineer	ing and Departm		Load D9 and Ass Page 1 of		vorks				ila	K	in	08	3-Jul-21	Mo	nthly Pro	ogramme	• Update	te (Jul 202	21)	CKT	ì	StL	







)	Activity Name	Original Duration	Actual Remaining Duration Duration	Calendar Start	Finish Late Start	Late Finish Total TI Float	RA Activity % Complete		_			2022		-,, -, -, -, -, -, -, -, -, -, -, -,			2023	
NCE130	NOE420 Extra Langth of DBSH at Dation L				20 Sep 22		· 00	Nov De	c Jan Fel	Mar Apr	May	Jun	Jul Aug Sep	Oct	Nov Dec	Jan Feb	Mar Apr Ma	y Jun J
-	NCE130 - Extra Length of PBSH at Portion I	0		0 017/08(7 11-Sep-20 A	30-Sep-23	0				+								
NCE131	NCE131 - Extra Length of PBSH at Portion III	0		0 017/08(7 11-Sep-20 A	30-Sep-23		100%											
NCE132	NCE132 - Additional Works for Left-in Steel Casing for PBSH at Cycle Track I	0		0 017/08(7 11-Sep-20 A	30-Sep-23	0	100% 020, 1	1-Sep 2D A										
NCE133	NCE133 - Additional Works for Left-in Steel Casing for PBSH at Lift and Stai	0		0 017/08(7 11-Sep-20 A	30-Sep-23	0	100%)20, 1	-Sep 20 A										
NCE134	NCE134 - Additional Works for Left-in Steel Casing for PBSH at Wan O Roac	0	0 0	0 017/08(7 11-Sep-20 A	30-Sep-23	0	100% A											
NCE135	NCE135 - Additional Point Load Test for Proof Drill Hole no. PC9,10-PD1	0	0 0	0 017/08(7 16-Sep-20 A	30-Sep-23	0	100%			<u></u>								
NCE136	NCE136 - Inclement Weather for the Period of 9 July 2020 to 8 August 2020	0	0 0	0 017/08(7 16-Sep-20 A	30-Sep-23	0	100%											
NCE137	NCE137 - Special Arrangement for Concrete Testing Services from the Public	0	0 0	0 017/08(7 08-Oct-20 A	30-Sep-23	0	100% 0 A											
NCE138	NCE138 - Inclement Weather for the Period of 9 August 2020 to 8 Septemb	0	0 0	0 017/08(7 16-Oct-20 A	30-Sep-23	0	100%											
NCE139	NCE139 - Works affected by the Tropical Cyclone Warning Signal No. No. 8 '	0	0 (	0 017/08(7 16-Oct-20 A	30-Sep-23	0	100% 16-Oc	20A										
NCE140	NCE140 - Uncharted Steel Materials Found at Pre-Bored Socketed H-Pile Nc	0	0 0	0 017/08(7 28-Oct-20 A	30-Sep-23	0	100% ad, 28	Cct-2CA										
NCE141	NCE141 - Uncharted Steel Materials Found at Pre-Bored Socketed H-Pile Nc	0		0 017/08(7 28-Oct-20 A	30-Sep-23	0	100% ad, 28	in an an an air an air an		++	+++++							
NCE142	NCE142 - Extra Length of Pre-Bored Socketed H-Piles at Lift and Staircase i	0		0 017/08(7 28-Oct-20 A	30-Sep-23	0												
NCE142	NCE143 - Additional Works for Left-in Steel Casing for 610mm PBSH at Lift ;	0	-	0 017/08(7 28-Oct-20 A	30-Sep-23	0		0 # 20 4										
-	-	0	-															
NCE144	NCE144 - Additional Works for Left-in Steel Casing for 610mm PBSH at War			0 017/08(7 28-Oct-20 A	30-Sep-23	0												
NCE145	NCE145 - Works affected by the Tropical Cyclone Warning Signal No. No. 8 '	0	-	0 017/08(7 30-Oct-20 A	30-Sep-23	0		3 <b>0-0¢1-2</b> 07A		L								
NCE146	NCE146 - Inclement Weather for the Period of 9 September 2020 to 8 Octol	0	0 0	0 017/08(7 05-Nov-20 A	30-Sep-23	0												
NCE148	NCE148 - Additional Works for Left-in Steel Casing for 610mm PBSH at War	0	0 0	0 017/08(7 24-Nov-20 A	30-Sep-23	0	100% 2020,	24-Nov 20 A										
NCE149	NCE149 - Extra Length of Pre-Bored Socketed H-Piles at Wan O Road in Pc	0	0 0	0 017/08(7 25-Nov-20 A	30-Sep-23	0	100% 20 A											
NCE150	NCE150 - Inclement Weather for the Period of 9 October 2020 to 8 Novemb	0	0 0	0 017/08(7 08-Dec-20 A	30-Sep-23	0	100% Dec-2	DA										
NCE151	NCE151 - Additional Works for Left-in Steel Casing for 610mm PBSH at War	0	0 0	0 017/08(7 09-Feb-21 A	30-Sep-23	0	100% at Wa	O Road in N	ov 2020, 09-Feb-2	IA.								
NCE152	NCE152 - Unexpected Obstruction to Manhole no. SMH011 at Road D9 in P	0		0 017/08(7 07-Jan-21 A	30-Sep-23	0	100% pn III,			1								
NCE153	NCE153 - Extra Works for Carry Out Laboratory Testings for Gully Formers up	0		0 017/08(7 07-Jan-21 A	30-Sep-23	0		ary 2021, 07-J	an-21 A									
NCE154	NCE154 - Unexpected Obstruction to Manhole no. SMH012 at Road D9 in P	0	-	0 017/08(7 18-Jan-21 A	30-Sep-23	0	100% ortion											
NCE155	NCE155 - Works affected by COVID-19 - Additional Cost for Supply of Aggre	0	-	0 017/08(7 18-Jan-21 A	30-Sep-23	0	100% pates		NY, 18-Jan-21 A									
-		0			· · ·	0	100% jates		N, TO-Jan-21 A									
NCE156	NCE156 - Movement Joint Construction at 2nd Portion of Abutment 2B	0		0 017/08(7 18-Jan-21 A	30-Sep-23	-				1		┟┨╉╶┊┊╸	·					
NCE157	NCE157 - Delay in Backfilling Works along At-Grade Road due to Repeated	0		0 017/08(7 18-Jan-21 A	30-Sep-23	0	100% No SF		Seneral Fill, 18-Jan	1.1								
NCE158	NCE158 - Conflict between Existing Manhole No. SMH4046896 and Pile Ca	0		0 017/08(7 18-Jan-21 A	30-Sep-23	0			ed Deck, 18-Jan-2									
NCE159	NCE159 - Delay in Using Imported General Fill from ND/2018/01 Due to Una	0	0 0	0 017/08(7 20-Jan-21 A	30-Sep-23	0	100% vailat	e Tes Result	of Sulphate Conte	nt, 20-Jan-21 A								
NCE160	NCE160 - Additional Point Load Test for Proof Drill Hole no. PD-1 at PC77	0	0 0	0 017/08(7 05-Feb-21 A	30-Sep-23	0	100% 77, 05	Feb-21A										
NCE161	NCE161 - Additional Material Testing for Steel Works of Semi-Enclosure Nois	0		0 017/08(7 01-Mar-21 A	30-Sep-23	0	100% dosu	e Noise Barrie	rs after Hot Bend T	eatment, 01-Mar-2	1A							
NCE162	NCE162- Compulsory Valid Negative COVID-19 Test Result for Entry of Cons	0		0 017/08(7 05-Mar-21 A	30-Sep-23	0			Sites, 05-Mar-21		111				·····			
NCE163	NCE163 - Revision of Spacing of Movement Joints for Semi-Enclosure Noise	0		0 017/08(6 19-Mar-21 A	30-Sep-23				arrier at Elevated D									
-		0		•				2021, 29 Ma										
NCE164	NCE164 - Inclement Weather Period of 9 Feb 2021 to 8 March 2021	0	<u> </u>	0 017/08(6 29-Mar-21 A	30-Sep-23													
NCE165	NCE165 - Unexpected CLP Power Cables at XYZ Junction near Manhole no	0		0 017/08(6 08-Apr-21 A	30-Sep-23		100% nction		no. SMH009, 08-4									
NCE166	NCE166 - Delay in Procurement of Watermain Pipes due to Revised Waterm	0	0 0	0 017/08(6 08-Apr-21 A	30-Sep-23		100% due t	Fevised; Wat	ermain Layout and	Lonitudinal Profile,	08-Apt 21 A							
NCE167	NCE167 - Ground Settlement Issue at Portion I	0	0 0	0 017/08(6 08-Apr-21 A	30-Sep-23		100% pr-21											
NCE168	NCE168 - Additional Coating fo Sub-Frame of the Semi-Enclosure Noise Bar	0	0 0	0 017/08(6 19-Apr-21 A	30-Sep-23		100% Semi	Enclosure Noi	se Barriers, 19-Apr	21 A								
NCE169	NCE169 - Lighting works for Traffic Sign	0	0 0	0 017/08(6 29-Apr-21 A	30-Sep-23		100% r-21 A											
NCE170	NCE170 - Revised Landscape Softworks and Hardworks	0	0 0	0 017/08(6 30-Apr-21 A	30-Sep-23		100% Hardw	orl <mark>is, 30-Apr</mark> -2	1A									
NCE171	NCE171 - Extra Works for Carry Out Laboratory Testings for Precast Concret	0		0 017/08(6 03-Jun-21 A	30-Sep-23					te Pipes, 03-Jun-21	A							
NCE172	NCE172 - Extra Works for Carry Out Laboratory testings for Impact Resistance	0		0 017/08(6 26-May-21 A	30-Sep-23					Test and Heat Rev			nes 26-May-21 A					
NCE173	NCE173 - Electric Suspension for Semi-Enclosure Noise Barrier Factory	0	-	0 017/08(6 28-Jun-21 A	30-Sep-23				Noise Barrier Fac				p10, 20 May 2171					
NCE174	NCE174 - Inclement Weather for the Period of 9 May 2021 to 8 June 2021	0	-	0 017/08(6 29-Jun-21 A	30-Sep-23					e 2021, 29-Jun-21								
-	NOL 174 - Indement Weather for the Fellod of 3 May 2021 to 0 Julie 2021	860			08-Nov-21 29-Sep-23	30-Sep-23 562			1, Early Warning (E	11 1								
Early Warning (EW)		000							i, cally warning (c	vv)								
EW001	Temporary Discharges from LOHAS Park Development MTRC Contractors In	0	0 0	0 017/08(7	10-Dec-18	30-Sep-23 0	100%											
EW002	Construction Debris and Domestic Waste Left Behind by MTRC's Contractors	0	0 0	0 017/08(7	10-Dec-18	30-Sep-23 0	100%											
EW003	Maintenance of EVA at Portion II and II for MTRC's Depot along Road D9	0	0 (	0 017/08(7	10-Dec-18	30-Sep-23 0	100%											
EW004	Diversion of Existing Fire Service Main along D9 Road upon Possession of P	0		0 017/08(7	10-Dec-18	30-Sep-23 0	100%											
EW005	Severe Cracks and Abnormal Movement Observed on the Existing Road D9	0		0 017/08(7	14-Jan-19	30-Sep-23 0	100%											
EW006	Uncharted Utilities (Hong Kong Broadband and CLP) identified at Road D9, 1	0		0 017/08(7	17-Jan-19	30-Sep-23 0	100%											
	, , ,	0				-	100%	····		++		┟┨╂╶┊╬╴						
EW007	Additional Works for Determination of Bond Properety of Steel Reinforcing B	-	-	0 017/08(7	25-Apr-19													
EW008	Additional Works for Laying Concrete Blocks on Top of the Existing Seawall t	0		0 017/08(7	14-Feb-19	30-Sep-23 0	100%											
EW009	Existing Public Lighting Columns Removal by Others	0	-	0 017/08(7	10-Feb-19	30-Sep-23 0	100%											
EW010	Unexpeced CLP Cables Identified at Wan O Road	0		0 017/08(7	10-Jun-19	30-Sep-23 0	100%											
EW012	Obstruction of Construction of Elevated Deck and U-Trough by Unexpected (	0		0 017/08(7	13-Feb-19	30-Sep-23 0	100%			1								
EW014	Unregistered Tree No. A0001 found at Wan O Road and obstruct the UU div	0	0 0	0 017/08(7	16-Feb-19	30-Sep-23 0	100%											
EW015	Constraints on TTA Scheme for Full Enclosure in Wan O Road	0	0 0	0 017/08(7	21-Feb-19	30-Sep-23 0	100%											
EW016	Accumlation of Settlement Values with the Existing Data	0		0 017/08(7	21-Feb-19	30-Sep-23 0	100%											
EW017	Additional Works for Disposal of Unsuitable Materials to NENT in Lieu of TK(	0		0 017/08(7	14-Mar-19	30-Sep-23 0	100%											
EW017	Unexpected Traxcomm Cable Ducts at Portion I	0		0 017/08(7	10-Jun-19	30-Sep-23 0	100%											
	-	•				· · ·				++	····	┟┨╋╶╺╦╸						
EW019	Obstruction of Construction of Elevated Deck and U-Trough by Unexpected (	0		0 017/08(7	14-Mar-19	30-Sep-23 0	100%											
EW023	Extra Length of Bored Pile No. PL131, 132, 133, 107, 110, 113, 149, 152	0		0 017/08(7	21-Jun-19	30-Sep-23 0	100%											
EW024	Unexpected WTT and HKT Ducts Identified at Wan O Road	0		0 017/08(7	26-Jul-19,	30-Sep-23 0	100%											
EW025	Uncertain Information of the Existing DN1800 drainage Pipe	0	0 (	0 017/08(7	16-Aug-1§	30-Sep-23 0	100%											
EW026	Delay in Response from HyD on Submission of Alternative Foundation desig	0	0 0	0 017/08(7	20-Aug-1§	30-Sep-23 0	100%											
EW027	Maintenance of EVA at Portion I for MTRC's Depot	0	-	0 017/08(7	21-Aug-1§	30-Sep-23 0				1		† <b>  †</b>	1					
EW028	Unexpected Gas Main at Extent of Portion I	0		0 017/08(7	22-Aug-1§	30-Sep-23 0	100%											
EW028	· ·	0	-	0 017/08(7		30-Sep-23 0												
-	Discrepancy of Finish Ground Level in Portion I	-	-		23-Aug-19	· ·												
EW030	Insufficiency of Information for Construction of Drainage works in U-Trough in	0		0 017/08(7	02-Sep-1§	30-Sep-23 0	100%											
EW031	Potential of Excessive Concrete Loss at Bored Piles No. PL132, PL133, P6,	0	-	0 017/08(7	03-Sep-1§	30-Sep-23 0	100%			1								
EW032	Extra Length of Pre-Bored Socketed H-Pile No. UP06, 11, 16, 21, 26, 31-38,	0	0 0	0 017/08(7	09-Sep-1§	30-Sep-23 0	100%											
Actual	fout A Millandaura				<b>a</b> ,							Date	e		Revision		Checked	Appr
Actual Level of Ef				1	Contract No.: 1	NE/2017/08								)ro.e		ar 2024)		
		て程	拓展署		ross Bay Link, T	Coung Kuran O						3-Mar-2		-	ne Update (Ma		IIL	StL
Actual Work																		
Actual Work					•	-					108	3-Mav-2	21 MonthvP	rogramm	ie Update (Ma	ay 2021)	CkT	StL
<ul><li>Actual Work</li><li>Remaining Work</li></ul>					•	-	1			17:	30	B-May-2	21 Monthy P	-	ie Update (Ma			
	CEDD Civil E	Ingine	ering and the Department	R	Coad D9 and Asse Page 10 of	ociated Works	/	R	uile	Kin	30	3-May-2 3-Jul-21 3-Sep-2	I Monthly F	-	ne Update (Ma ne Update (Ju		CKT CKT CKT	StL StL Stl







	Activity Name	Original Actual Duration Duration	Remaining Calendar Start Duration	Finish Late	Start Late Finish	Total TRA Float	Complete Or	ct No	v Dec	Jan	Feb	Mar A	Apr Ma	ay Ju	n Ju	Aug	Sep	Oct	Nov	Dec	Jan F	eb Ma	ar Apr	May	Jun Jul
PMI037	Request for Quotation - Additional Road Marking and Traffic Sign Poles	0 0	0 017/08(7	03-Jan-20	30-Sep-23	0	100%			Jall			TAL IVE			Aug	Joch		1407	000		UNE IVE		iviety	Jul
PMI038	Request for Quotation - Works affected by Strike Event, Riots and Blockage	0 0	0 017/08(7	08-Feb-20	30-Sep-23	0	100%					1									-	-			
PMI039	Request for Quotation - Enhancement Measures for TTA at Wan Po Road	0 0		08-Feb-20	30-Sep-23	0	100%				††				181	····				1				· • · · · ·	
PMI040	Request for Quotation - Works affected by Spreading of Novel Coronavirus	0 0	0 017/08(7	13-Feb-20	30-Sep-23	0	100%					-					1						1		
PMI041	Request for Quotation - Extra Length of PBSH PC24-P1, PC25-P3, PC26-P	0 0	``	20-Feb-20	30-Sep-23	0	100%																		
PMI042	Request for Quotation - Extra Length of Pre-Bored Socketed H-Pile No	0 0		20-Feb-20	30-Sep-23	0	100%															-			
		0 0		26-Feb-20			100%					-					1				1				
PMI043	Provision of Additional Computer Equipment				30-Sep-23	0														ļ					
PMI044	Request for Quotation - Revised Details of Type D Semi-enclosure Noise Bar	0 0		04-Mar-20	30-Sep-23	0	100%																		
PMI045	Request for Quotation - Revised Drainage Details at Eastbound of D9 Road	0 0		28-Feb-20	30-Sep-23	0	100%													1		1			1
PMI046	Request for Quotation - Additional Works for Laying Concrete Blocks on Top	0 0	0 017/08(7	03-Mar-20	30-Sep-23	0	100%																		
PMI047	Laying of Cable Duct and Earthing Conductor at Portion III	0 0	0 017/08(7	10-Mar-20	30-Sep-23	0	100%																		
PMI048	Request for Quotation - Revised the Extent and Details of the Stem Wall for	0 0	0 017/08(7	13-Mar-20	30-Sep-23	0	100%																		
PMI049	Request for Quotation - Extra Length of Pre-Bored Socketed H-Pile	0 0	0 017/08(7	16-Mar-20	30-Sep-23	0	100%													1					
PMI051	Request for Quotation - Extra Length of Pre-Bored Socketed H-Pile	0 0	0 017/08(7	22-Apr-20	30-Sep-23	0	100%					-					1				1				
PMI052	Request for Quotation - Revised Drainage Details at Portion I and Western F	0 0		25-Apr-20	30-Sep-23	0	100%																		
PMI053		0 0	0 011100(1	04-May-20			100%																		
	Request for Quotation - Uncharted Mass Concrete Conflict with Proposed PE	° °	0 011100(1		30-Sep-23	0																			
PMI054	Request for Quotation - Low Noise Road Surfacing	0 0	0 011100(1	06-May-20	30-Sep-23	0	100%		<b>.</b>									ļļ.		Ļ					
PMI055	Engaging a HOKLAS Laboratory for Impact Resistance Test and Heat Rever	0 0	0 011100(1	06-May-20	30-Sep-23	0	100%																		
PMI056	Request for Quotation - Additional E&M Facilities in the enclosed area under	0 0	0 017/08(7	07-May-2(	30-Sep-23	0	100%																		
PMI057	Request for Quotation - Extra Length of Pre-Bored Socketed H-Piles for Pile	0 0	0 017/08(7	20-May-20	30-Sep-23	0	100%																		
PMI058	Request for Quotation - Extra Length of Pre-Bored Socketed H-Piles for Pile	0 0	0 017/08(7	20-May-20	30-Sep-23	0	100%																		
PMI059	Request for Quotation - Extra Length of Pre-Bored Socketed H-Pile No. PC2	0 0		20-May-20	30-Sep-23	0	100%													1				1	
PMI060	Additional Material Testing & Concrete Coring	0 0		08-Jun-20	30-Sep-23	0	100%		<b>*</b>						1-11-1			+		÷+				· • · · · · •	
PMI061	Request for Quotation - Revised Seawall Modification Works and Revision of	0 0		12-Jun-20	30-Sep-23	0	100%																		
	· ·		0 011100(1																						
PMI062	Point Load Test for Proof Drilling Works of Pre-bored Socketed H-pile No. PC	0 0		10-Jul-20,	30-Sep-23	0	100%			1							-			1		-	1		
PMI063	Request for Quotation - Extra Length of Pre-Bored Socketed H-Piles	0 0		27-Jul-20	30-Sep-23	0	100%															1			
PMI064	Request for Quotation - Delay in PMMA Panel Production for Noise Barrier D	0 0	0 017/08(7	27-Jul-20	30-Sep-23	0	100%																		
PMI065	Engaging an Independent HOKLAS Accredited Laboratory for Testing of Sta	0 0	0 017/08(7	10-Aug-2(	30-Sep-23	0	100%																		
PMI066	Request for Quotation - Details for Abutment 2B	0 0	0 017/08(7	18-Aug-2(	30-Sep-23	0	100%																		
PMI067	Request for Quotation - Revised Fresh Water Main Layout and Details	0 0	0 017/08(7	27-Aug-2(	30-Sep-23	0	100%																		
PMI068	Request for Quotation - Cancellation of Preservation and Protection of Existi	0 0		01-Sep-2(	30-Sep-23	0	100%														1				
		0 0					100%																		1
PMI069	Request for Quotation - Revised Power Cable Ducting Layout and Civil Provi			02-Sep-2(	30-Sep-23	0										····				÷					j
PMI070	Request for Quotation - Revised Details for Abutment 2A for the Installation c	0 0	0 011100(1	10-Sep-2(	30-Sep-23	0	100%																		
PMI071	Request for Quotation - Revised of U-Trough structure and Abutment 2B	0 0	0 017/08(7	06-Oct-20	30-Sep-23	0	100%																		
PMI072	Request for Quotation - Additional Lightning Protection System for Semi-enc	0 0	0 017/08(7	16-Sep-2(	30-Sep-23	0	100%																		
PMI073	Removal of 5 nos. of Uncharted Trees at Wan O Road and Wan Po Road	0 0	0 017/08(7	16-Sep-2(	30-Sep-23	0	100%										1				1				1
PMI074	Request for Quotation - Extra Length of PBSH No. PC72-P1 and PC79-P1 a	0 0	0 017/08(7	17-Sep-2(	30-Sep-23	0	100%																		
PMI075	Request for Quotation - Extra Length of PBSH at Lift and Staircase in Portio	0 0	0 017/08(7	17-Sep-2(	30-Sep-23	0	100%													†i					
PMI076	Request for Quotation - Extra Length of PBSH at Elevated Cycle Track in Po	0 0		17-Sep-2(	30-Sep-23	0	100%																		
PMI077	Point Load Test for Proof Drill Hole no. PC9, 10-PD1	0 0	``	07-Oct-20	30-Sep-23	0	100%																		1
PMI078	Request for Quotation - Revised Drainage Details near Abutment 2A	° °	0 011100(1	16-Oct-20	30-Sep-23	0	100%																		
PMI079	Request for Quotation - Tropical Cyclone Warning Signal No. 8 on 19 August	0 0		22-Oct-20	30-Sep-23	0	100%													ļļ.					
PMI080	Engaging a HOKLAS Lab for Compression Tests of Concrete Cubes during	0 0	0 017/08(7	27-Oct-20	30-Sep-23	0	100% 02	20 tc 2 5 J	uly 2020,			-				-									1
PMI081	Revised Landscape Details at Wan O Road and Wan Po Road	0 0	0 017/08(7	27-Oct-20	30-Sep-23	0	100%																		
PMI082	Request for Quotation - Top Level of the Concrete Blocks for the Proposed \	0 0	0 017/08(7	04-Nov-20	30-Sep-23	0	100% rks	s for Porti	idn II,																
PMI083	Request for Quotation - Extra Length of PBSH at Lift and Staircase in Portio	0 0	0 017/08(7	04-Nov-20	30-Sep-23	0	100%										1								
PMI084	Request for Quotation - Seawall Modification Works Along MTRCL Promenac	0 0	0 017/08(7	10-Nov-20	30-Sep-23	0	100%					-									1				
PMI085	Request for Quotation - Works affected by the Tropical Cyclone Warning Sig	0 0		13-Nov-20	30-Sep-23	0		" on 11 C	otober 202	20		· · · · · · · · · · · · · · · · · · ·			******	···-				÷+				- <del> </del>	
		0 0		19-Nov-20		0	100% th																		
PMI086	Request for Quotation - Revised the Type of Steel Vehicle Parapet and Tran				30-Sep-23																				
PMI087	Request for Quotation - Unexpected Rock Sample Retrieved from Interface (	0 0		24-Nov-20	30-Sep-23	0	100% e r		4																
PMI088	Request for Quotation - Revised Design for Lift Internal Panels and Door fror	0 0	0 017/08(7	25-Nov-20	30-Sep-23	0	100% I to	o Glazing				1					1			1	1	÷			1
PMI089	Request for Quotation - Revised Design for Lift Internal Panels and Door fror	0 0	0 017/08(7	25-Nov-20	30-Sep-23	0	100% l to	o Glazing																	
PMI090	Request for Quotation - Revised Drainage Details at Westbound of Road D9	0 0	0 017/08(7	02-Dec-20	30-Sep-23	0	100% loa	ad,																	
PMI091	Request for Quotation - Extra Length of Pre-Bored Socketed H-Pile at Wan (	0 0	0 017/08(7	04-Dec-20	30-Sep-23	0	100% tio	on II																	
PMI092	Request for Quotation - Additional Footpath Pavement Underneath Elevated	0 0	0 017/08(7	08-Jan-21	30-Sep-23	0	100% eck	k, 📘												1				1	
PMI093	Request for Quotation - Revision of M.J. Detail	0 0		11-Jan-21	30-Sep-23	0	100%					-								1	-				
PMI094	Removal of Uncharted Tree Nos. A0006 and A0008 at Wan O Road and Wa	0 0		14-Jan-21	30-Sep-23	0		o Road.																	
		· · ·	0 011100(1		-				<b></b>					<b>  </b>	<b>↓</b> -⊹ <b>↓</b>					÷					
PMI095	Request for Quotation - Revision of Interface Structure and Associated Detai			15-Jan-21	30-Sep-23	0	100%															-			
PMI096	Request for Quotation - Clarification of Detail for Wall Opening	0 0		28-Jan-21	30-Sep-23	0	100%			1						-	-	: :		1		-	-		
PMI097	Request for Quotation - Revision of the Extent and Detail of Concrete Profile	0 0	0 017/08(7	28-Jan-21	30-Sep-23	0	100% file	e Ba <b>rrie</b> r,																	
PMI098	Engaging a HOKLAS Accredited Independent Laboratory for Testing of Gully	0 0	0 017/08(7	03-Feb-21	30-Sep-23	0	100% Gu	ully Forme	e <b>ls up l</b> o F	ebruary 2021	I,												-		
PMI099	Additional R.C. Corbel and Structural Steelwork Connection for Sign Gantry (	0 0	0 017/08(7	09-Feb-21	30-Sep-23	0	100% an			Signal at U		-								1		-	8		
PMI100	Request for Quotation - Conflict between Existing Manhole No. SMH404689	0 0		10-Feb-21	30-Sep-23	0				No. PC20 at		Deck.			1 11 1										
PMI101	Point Load Test for Proof Drill Hole no. PD-1 at PC77	0 0		25-Feb-21	30-Sep-23	0	100%				Π					8 8 8						-			1
		0 0						to h	81/Plant I	Poor												-			
PMI102	Provision of Temporary Concrete Pavement at the Access to the E&M Plant			31-Mar-21	30-Sep-23																				
PMI103	Request for Quotation - Update Details of Semi-Enclosed Noise Barrier and	0 0		13-Apr-21	30-Sep-23		100% clo			nd Shifting th				va,						1		-	8		
PMI104	Request for Quotation - Additional TCSS Civil Provisions for Full Closure of C	0 0		14-Apr-21	30-Sep-23					of ¢BL und er		Weather C	ondition <mark>s</mark> ,					ļ		Ļ					
PMI105	Risk Assessment for Lightning Protection System of the Semi-Enclosed Nois	0 0	0 017/08(7	22-Apr-21	30-Sep-23		100% i o			d Noise End															
PMI106	Request for Quotation - Additional Civil Provisions of Lighting Pillar Box Foun	0 0	0 017/08(7	18-Jun-21	30-Sep-23		100% nal	I Cive Fro	v <b>isio</b> ns of L	ighting Pillar	Box Four	dation and	d Road Lig	#ting Fo	undation										
PMI107	Engaging a HOKLAS Accredited Independent Laboratory for Testing of Prec	0 0	0 017/08(7	24-Jun-21	30-Sep-23					ratory for Tes															
PMI113	Acceleration for the access for C1	0 0	· · ·	15-Dec-21	15-Dec-21	0	0%	T		Acceleration				[ ] ]											
quest for Inform		125 125		>-18 A 31-May-19 27-Au		, , , , , , , , , , , , , , , , , , ,	570									8 8 8							8		
					- J J J J J J J J J J J J J J J J J J J							:	1			:	:	: :		: :		:	:	:	
Actual Level	of Effort    Milestone			Contract N	o.: NE/2017/08	}									Date				Revi				Che	cked	Арр
								1						08-	Mar-21	Mon	thly Pro	ogramn	ne Up	date (M	lar 2021)	)	TL		StL
Actual Work	www.summary	工程拓展	者	Cross Bay Lin	k, Tseung Kwa	in O								0.0	May-21			-					CkT		
		and a particular			,	-								108-	viav-21	IMon	Thy Dro	aromm	no i Inr	M) atcn	av(2021)	1	11/12/		StL
Domaining		Ca alle a starte	land.	D 100 1							-			100-1				yıanın	ne opu		ay 2021)	/	UKI		
Remaining W	Vork CEDD Civil	Engineering lopment Dep		Road D9 and	Associated Wo	rks			D	uil	4	1:		08-	lul-21		-	-			ul 2021)	)	CKT		StL





, ,	mme Update	Original		Contract No.: NE												2022			-					2022	
	Activity Name	Original Actu Duration Duratio		g Calendar Start n	Finish	Late Start	Late Finish	Float	Complete	ct N	bv C	Dec Jan Feb	Mar	Apr M	by Ju	2022 n Ju	I Aug	Sep	Oct	Nov Dec	: Jan	Feb N		2023 r May	Jun J
RFI001.SUB	Submission of RFI001 - Discrepancy between the Seawall Finished Ground I	0	0 0	0 017/08(7 24-Dec-18 A	-	27-Aug-21	_	0	100%			Jan Teb					i Aug	Ocp		NOV Dec	Jan			Iviciy	Jun c
RFI001REP	Reply on RFI001 - Discrepancy between the Seawall Finished Ground Level	0		0 017/08(7	14-Mar-19		27-Aug-21	0	100%																
RFI002.SUB	Submission of RFI002 - Top Level of Pile Cap for the Elevated Section	0		0 017/08(7 24-Dec-18 A	-	27-Aug-21		0	100%																
RFI002.SUB10	Reply on RFI002 - Top Level of Pile Cap for the Elevated Section	-	-	0 017/08(6	14-Mar-19	217 mg 21	27-Aug-21	0	100%																
			-		14-Ivicii-13	07 4	-																		
RFI006.SUB	Submission of RFI006 - Confirmation of Top Level of Pile Caps and Pile Cap	-	-	0 017/08(7 24-Jan-19 A	07.14 40	27-Aug-21		0	100%																
RFI006REP	Reply on RFI006 - Confirmation of Top Level of Pile Caps and Pile Caps of A	-		0 017/08(7	07-Mar-19		27-Aug-21	0	100%																
RFI010.SUB	Submission of RFI010 - Confirmation of Top Level of Pile Caps at Lift Shaft	-		0 017/08(7 01-Feb-19 A		27-Aug-21		0	100%																i
RFI010REP	Reply on RFI010 - Confirmation of Top Level of Pile Cpas at Lift Shaft	0	0	0 017/08(7	04-Mar-19		27-Aug-21	0	100%									1			1		1		1
RFI011.SUB	Submission of RFI011 - Confirmation of Top Level of Pile Caps at Cycle Ram	0	0	0 017/08(7 04-Feb-19 A		27-Aug-21		0	100%																
RFI011REP	Reply on RFI011 - Confirmation of Top Level of Pile Caps at Cycle Ramp	0	0	0 017/08(7	04-Mar-19		27-Aug-21	0	100%																
RFI012.SUB	Submission of RFI012 - Confirmation of Top Level of Pile Caps at At-Grade F	0	0	0 017/08(7 04-Feb-19 A		27-Aug-21		0	100%				1							1					
RFI012REP	Reply on RFI012 - Confirmation of Top Level of Pile Caps at At-Grade Road	0	0	0 017/08(7	04-Mar-19	-	27-Aug-21	0	100%		÷														
RFI013.SUB	Submission of RFI013 - Grid Line Origin	-		0 017/08(7 08-Feb-19 A		27-Aug-21	-	0	100%														-		
RFI013REP	Reply on RFI013 - Grid Line Origin	-	-	0 017/08(7	03-Mar-19	2.7.692.	27-Aug-21	0	100%																
			-		00-101611-13	07 4	27-Aug-21	0	100%																
RFI016.SUB	Submission of RFI016 - Unexpected Tree at Wan O Road	-	-	0 017/08(7 16-Feb-19 A		27-Aug-21		-									····-		·····		·		·····	·	
RFI016REP	Reply on RFI016 - Unexpected Tree at Wan O Road	-		0 017/08(7	13-Mar-19		27-Aug-21	0	100%																
RFI025.SUB	Submission of RFI025 - Cycle Track Ramp Portion Ground Level	0	0	0 017/08(7 06-May-19 A		27-Aug-21		0	100%																
RFI025REP	Reply on RFI025 - Cycle Track Ramp Portion Ground Level	0	0	0 017/08(7	31-May-19		27-Aug-21	0	100%								1								
onstruction Works		1093 88	88 20	9 13-Nov-18 A	25-Jul-22	18-Aug-21	30-Sep-23	353	-								<b>25-Jul-2</b> 2	2, Constru	ction Works						
Preliminaries		1093 88	84 20	9 13-Nov-18 A	25-Jul-22	27-Aug-21		353									<b>2</b> 5-Jul-22	2, Prelimin	aries						
PREL1010	1st Independent Safety Audit Scheme Audit	2	2 (	0 017/08(6 14-Dec-18 A	15-Dec-18	30-Sep-23	30-Sep-23	0	100%		T														
PREL1015	Initial Survey	7	7	0 017/08(6 13-Nov-18 A	20-Nov-18	27-Aug-21	27-Aug-21	0	100%																
PREL1017	Initial Hydrographic Survey	7		0 017/08(6 21-Nov-18 A		27-Aug-21	-	0	100%																
PREL1020	Tree Survey	7		0 017/08(6 27-Nov-18 A		27-Aug-21	-	0	100%				-						1						
	-					-	-																		
PREL1030	Utilities Detection and Trial Pit at MTRC's Development Area			0 017/08(6 17-Jan-19 A		30-Sep-23		0	100%		-##				4-4-4	- <u>4</u> -									
PREL1035	Installation of Utilities/ Ground Settlement Moniroting Points at MTRC's Devel			0 017/08(6 12-Jan-19 A		30-Sep-23		0	100%																
PREL1037	Installation of Ground Settlement Monitoring Points at MTRC Development F	20 1	17 (	0 017/08(6 23-Feb-19 A	14-Mar-19	30-Sep-23	30-Sep-23	0	100%																
PREL1040	Erection of Contractor Site Office	74 7	76	0 017/08(6 14-Jan-19 A	16-Apr-19	30-Sep-23	30-Sep-23	0	100%										1						
PREL1050	General Site Clearance (Tree Feling, Formation of Tempoary Working Acces	26 3	36	0 017/08(6 02-Jan-19 A	15-Feb-19	27-Aug-21	27-Aug-21	0	100%																
PREL1070	Erection of Chain Link Fence and Gates at MTRC's Development Area	30 3	30	0 017/08(6 27-Dec-18 A		27-Aug-21	-	0	100%																
PREL1100	Pre-Construction Condition Survey			0 017/08(6 28-Nov-18 A		30-Sep-23	-	0	100%		╌╋╬╌╋				1	1		i					· · · · · · · · · · · · · · · · · · ·		
	Installation of Monitoring on Existing Structure/ Buildings/Utilities			0 017/08(6 12-Jan-19 A		30-Sep-23		0	100%		÷														-
PREL1110						· · ·	· ·				÷								1				-		
PREL1115	Construction of Temporary Wheel Washing Facilities			0 017/08(7 18-Mar-19 A		30-Sep-23		0	100%														-		
PREL1120	Construction of Wheel Washing System (CE005, 007, 009)			0 017/08(6 26-Apr-19 A	17-Jun-19	30-Sep-23	30-Sep-23	0	100%																
PREL1130-01	Late Delivery of Steel Material for Fabrication of Structural Members at Pre-fa	60 15	54 (	0 017/08(7 29-Jan-20 A	30-Jun-20	23-Sep-21	23-Sep-21	0	100%																i i
PREL1130-02	Sample Selection and Testing for Structural Steels for Pre-fabrication of Nois	33 18	85 (	0 017/08(6 02-Jul-20 A	10-Feb-21	23-Sep-21	23-Sep-21	0	100% of	Noise Er	nclosure														
PREL1130-12	Fabrication of Structural Elements for At-grade Road Noise Enclosure (Type	90 20	04 2	1 017/08(6 02-Mar-21 A	01-Dec-21	28-Oct-21	20-Nov-21	-9 0	76.67%			abrication of Structural	Elements for	At-grade	Road Nos	e Enclo	sure (Type B)								
PREL1130-22	Delivery of Structural Elements for At-grade Road Noise Enclosure (Type B)			0 017/08(6 13-Mar-21 A				0				Enclosure (Type B)													
PREL1130-32	Fabrication of Structural Elements for Noise Enclosure for Elevated Deck, U4							-18 0	57.78%			Fabrication of Stru	: ctural Eleme	nts for Noi	ise Endos	re for F	: levated Deck	Ltrough	(Type A)				-		
PREL1130-42				0 017/08(6 08-Nov-21	19-Jan-22			-36 0	01.1070								J-trough (Type		(Type A)						
	Delivery of Structural Elements for Elevated Deck, U-trough (Type A)								0 %			Fabrication of S									· +			·	
PREL1130-52	Fabrication of Structural Elements for Noise Enclosure for Wan O Road (Typ	-		5 017/08(6 08-Nov-21	31-Dec-21			29	0%					nenis ior		usule lo		u (Type C	(0,						
PREL1130-62	Delivery of Structural Elements for Wan O Road (Type C, D)			0 017/08(6 30-Nov-21	06-Jan-22			29	0%			Delivery of St	uctural Elem	ents for V	Van O Ho	d (Type	C, D)								
PREL1140-01	Fabrication of Sub-frame and PMMA Panels for Noise Enclosure		60	0 017/08(6 20-Apr-21 A	02-Jul-21	23-Sep-21	23-Sep-21	0	100% td	PM44		r Noise Enclosure	-								1		1		
PREL1140-21	Delivery of Sub-frame and PMMA Panels for Noise Enclosure	30 12	21 1	1 017/08(6 15-Jun-21 A	19-Nov-21	23-Sep-21	06-Oct-21	-37 0	63.33%		Peliv	ery of Sub-frame and F	MMA Panels	for Noise	Enclosure										
PREL1150-00	Procurement, factory acceptance test for Lift	60	0	0 017/08(6 15-Oct-21 A	15-Oct-21	20-Nov-21	20-Nov-21	0	100%	Procine	ernent fa	actory acceptance test	or Lift										i.		
PREL1150-01	Delivery for Lift and Associated	44	0 4	4 017/08(6 08-Nov-21*	30-Dec-21	20-Nov-21	13-Jan-22	11 0	0%	-		Delivery for Lift	and Associat	ed											
PREL1160	FSD's agreement and confirmation on the arrangement and schedules of Ft	48	0 4	8 017/08(6 19-Nov-21	17-Jan-22	17-Feb-22	14-Apr-22	71 0	0%		┝╋╋	F\$D's agree			on on the	arranden	nent and sch	edules of	FS inspectite	on to the E8	&M works for	the lift			
PREL1170	Environmental baseline monitoring (by others)	48 4		0 017/08(6 17-Dec-18 A	16-Feb-19			0	100%							, s	1								-
PREL1180	Removal of Existing Lighting Columns (by others)	-	-	0 017/08(6 09-Apr-19A		· ·		0	100%																
		-	-			-								1			manent Pow	- O							
PREL1190	Laying of Permanent Power Cable (by others)	-		8 017/08(6 25-Mar-22		24-Mar-22	-	-1 0	0%	····			of TOOC			y u; Pe	manetii POW		by outlets)				·····		
PREL1220	Civil provision of TCSS			8 017/08(6 08-Nov-21		19-Jan-22		59 0	0%			Civil provisioh	011255				<b>_</b>						-		
PREL1230	Installation of Permanent Street Lighting (by others)			9 017/08(6 27-May-22	25-Jul-22	26-May-22		-1 0	0%									: :		et Lighting (t	by others)				
PREL1240	Laying of Irrigation (Portion I, II, III)			9 017/08(6 27-May-22	25-Jul-22	26-May-22		-1 0	0%								Laying o	f Irrigation	(Portion I, I	I, III)					
PREL1250	Procurement, Factory Accpetance Test and Delivery of Bearing	80 36	65	0 017/08(7 14-Jan-20 A	13-Jan-21	02-Sep-21	02-Sep-21	0	100%						1										
Ground Investigation		30 2	23	0 017/08(6 13-Jun-19 A	10-Jul-19,	27-Aug-21	27-Aug-21																		
😑 GI1010	Ground Investigation Borehole (NEBH1) (Rig4) (10D/hole+5D TRA)	15	8	0 017/08(6 02-Jul-19 A	10-Jul-19	27-Aug-21	27-Aug-21	5	100%						TI										
😑 GI1020	Ground Investigation Borehole (NEBH2) (Rig1) (10D/hole+5D TRA)	15	9	0 017/08(6 13-Jun-19 A	22-Jun-19	27-Aug-21	27-Aug-21	5	100%						1 1 1										
GI1030	Ground Investigation Borehole (NEBH3) (Rig1) (10D/hole+5D TRA)	15	8	0 017/08(6 24-Jun-19 A	03-Jul-19	27-Aug-21	27-Aug-21	5	100%										1						
Construction Works of Porti			00 18			18-Aug-21	-	378		╺╼┿╋			-		╬┷┿╇	₹ 24-	un-22, Constr	fuction We	orks of Porti	on I					
PORI.A1000	Provide Access to MTRC P10 at Elevated Cycle Track Area	274 27		0 017/08(7 02-Jul-19 A	31-Mar-20	-		0	100%												8				
PORLA1010	Provide Access to MTRC P10 at U-trough Section	214 18		0 017/08(7 01-Apr-20 A		09-Sep-21	-	0	100%		·₩₩	+++			╢╌┼╂										·
	TOTAL PLUCES TO MITTO TO AL OPLICULUI SOLIDI								100%								O when The 1								
Cycle Track - U-trough		821 65 446 39		5 19-Aug-19 A	_		14-Apr-22	-36							7 1	Jun -22,	Cycle Track -	p-rough							
	vel(+5.0mPD to +4.4mPD) (700m3)			0 19-Aug-19 A				~	4000/									1							
PORLUT.EX1010	Excavation to U-trough Founding Level for Construction of Bay 6-9 (+5.0mPl			0 017/08(6 19-Aug-19 A				0	100%						1 1										
PORI.UT.EX1020	Plate Load Test			0 017/08(7 22-Aug-19 A				0	100%		-###				4.44	<u>.</u>		ļ							
PORI.UT.EX1030	Excavation to U-trough Founding Level for Construction of Bay 3-5 (+5.0mPl	10 1	13 (	0 017/08(6 09-Mar-20 A	23-Mar-20	09-Sep-21	09-Sep-21	0	100%										1						
PORI.UT.EX1040	Liaision with Towngas and TranxComm and Utilities Diversion for Bay 3 (EWC	60 23	35	0 017/08(6 17-Jan-20 A	02-Nov-20	09-Sep-21	09-Sep-21	0	100%																
PORI.UT.EX1050	Excavation to U-trough Founding Level for Construction of Bay 2 (+5.0mPD	4	5	0 017/08(6 19-Nov-20 A	24-Nov-20	09-Sep-21	09-Sep-21	0	100%																
PORI.UT.EX1055	Excavation to U-trough Founding Level for Construction of Bay 1 (+5.0mPD	4		0 017/08(6 12-Dec-20 A		09-Sep-21			100% PD	))							1						-		
PORLUT.EX1060	Utilities Diversion for Bay 1-2		-	0 017/08(6 21-Sep-20 A	-			0	100%																
	-	697 55		5 017/08(6 27-Aug-19 A			-	-48	100 /0		- +++	31 Dec 21 C	struction of	Ltrough		Balle	1 7D/Bay 1 Ta	am)					· · · · · · · · · · · · · · · · · · ·		·
	Structure (9 Bays, 27D/Bay, 1 Team)								100%			31-Dec-21, Cor	aucuonof	-aougn S		uays, 2	ay, 1 lea	aiii)	1						
PORLUT.ST1000	Construction of Blinding Layer for Bay 6-9			0 017/08(6 27-Aug-19 A	-			0	100%																
PORI.UT.ST1010	Construction of U-trough Structure Bay 6-9 Base Slab (14D/bay, 1 team)	56 3	34 (	0 017/08(6 27-Aug-19 A	U8-Oct-19	U9-Sep-21	09-Sep-21	0	100%								:	: i			1	<u> </u>			
Actual Level of Effo					Creat	A NT	NE /2015/	00								Date				Revision			Ch	ecked	App
		State of the	100		Contra	act No.:	NE/2017/	Uð			-				0.9 1	/ar-21	Mon	thly Pro		eUpdate	(Mar 20)	21)			StL
Actual Work	summary / + t	工程拓展	署	C	ross Rav	Link. 1	<b>Fseung Kv</b>	wan O		1									-	•		,			
		Engineering			•	-	0				1		-		08-N	<i>l</i> lay-21/		thy Pro	gramme	Update	(May 202	21)	CkT		StL
Dever states 147 1	Civil E	-nainoorin/	hne r	I P	coad D9	and Ass	sociated W	Vorks																	
Remaining Work		-uAmeeuni?	June				, o ciarea								<u> </u>	ul-21	IMon	ithlv Pro	gramm	eUndate	(Jul 202	1)	ICKT	I.	StL
<ul> <li>Remaining Work</li> <li>Critical Remaining V</li> </ul>	Decision in the second s	opment De	partme			Page 13 c			1		H	Build	<b>K1</b>	ng	08-J	ul-21 Sep-21	Mon		ogramme n Progra		(Jul 202	1)	CKT CKT		StL Stl

ivity ID		Activity Name	Original Actual Remaining Duration Duration Duration		Start	Finish	Late Start	Late Finish	Total TRA Float	Complete								2022			
_			ļl		00 14-00 4	47.1400	00.0 01	00.0 01		. 00	Nov	Dec	Jan	Feb	Mar /	Apr N	May J	Jun	Jul	Aug	Sep
	<ul> <li>PORI.UT.ST1010-01</li> <li>PORI.UT.ST1010-02</li> </ul>	Construction of U-trough Structure Bay 9 Wall Stem Construction of U-trough Structure Bay 8 Wall Stem			06-Mar-20 A 19-Mar-20 A	17-Mar-20	09-Sep-21 09-Sep-21	09-Sep-21 09-Sep-21	0	100%											
	PORI.UT.ST1010-02	Construction of U-trough Structure Bay 7 Wall Stem			06-Mar-20 A	-	09-Sep-21 09-Sep-21	09-Sep-21 09-Sep-21	0	100%								÷	÷	-+	·
	PORLUT.ST1010-13	Construction of U-trough Structure Bay 6 Wall Stem			11-Apr-20 A		09-Sep-21	09-Sep-21	0	100%											
	PORLUT.ST1020	Access Road Modification to Seaside			27-Feb-20 A	07-Mar-20		09-Sep-21	0	100%											
	PORLUT.ST1030	Construction of Blinding Layer for Bay 4-5			24-Mar-20 A		09-Sep-21	09-Sep-21	0	100%											
	PORI.UT.ST1040-01	Construction of U-trough Structure Bay 5 Base Slab			25-Mar-20 A	08-Apr-20	09-Sep-21	09-Sep-21	0	100%										-	
	PORI.UT.ST1040-11	Construction of U-trough Structure Bay 4 Base Slab		· ·	28-Mar-20 A		09-Sep-21	09-Sep-21	0	100%				††				11			
	PORI.UT.ST1040-15	Construction of Blinding Layer for Bay 3	4 2 0	0 017/08(6	03-Nov-20 A	04-Nov-20	09-Sep-21	09-Sep-21	0	100%										-	
	PORI.UT.ST1040-21	Construction of U-trough Structure Bay 3 Base Slab	14 12 0	0 017/08(6	11-Nov-20 A	24-Nov-20	09-Sep-21	09-Sep-21	0	100%											
	PORI.UT.ST1040-31	Construction of U-trough Structure Bay 5 Wall Stem	14 16 0	0 017/08(6	27-Jul-20 A	13-Aug-2(	09-Sep-21	09-Sep-21	0	100%											
	PORI.UT.ST1040-41	Construction of U-trough Structure Bay 4 Wall Stem	14 28 0	0 017/08(6	22-Jun-20 A	25-Jul-20	09-Sep-21	09-Sep-21	0	100%										-	
	PORI.UT.ST1040-51	Construction of U-trough Structure Bay 3 Wall Stem	14 14 0	0 017/08(6	18-Feb-21 A	05-Mar-21	09-Sep-21	09-Sep-21	0	100%	-								(TTT)	1	
	PORI.UT.ST1060	Construction of Blinding Layer for Bay 2	2 1 0	0 017/08(6	25-Nov-20 A	25-Nov-20	09-Sep-21	09-Sep-21	0	100%											
	PORI.UT.ST1065	Construction of Blinding Layer for Bay 1	2 1 0	0 017/08(6	18-Dec-20 A	18-Dec-20	09-Sep-21	09-Sep-21		100%											
	PORI.UT.ST1070	Construction of U-trough Structure Bay 2 Base Slab	14 14 (	0 017/08(6	26-Nov-20 A	11-Dec-20	09-Sep-21	09-Sep-21	0	100%										-	
	PORI.UT.ST1070-01	Construction of U-trough Structure Bay 1 Base Slab	14 10 0	0 017/08(6	21-Dec-20 A	04-Jan-21	09-Sep-21	09-Sep-21	0	100%											
	PORI.UT.ST1070-02	Construction of U-trough Structure Bay 1 Wall Stem	14 109 0	0 017/08(6	01-Mar-21 A	15-Jul-21	09-Sep-21	09-Sep-21	0	100% h Strue	tu e Esyit	Wall Sta	em								
	PORI.UT.ST1070-12	Construction of U-trough Structure Bay 2 Wall Stem	14 36 0	0 017/08(6	18-Dec-20 A	01-Feb-21	09-Sep-21	09-Sep-21	0	100%											
	PORI.UT.ST1070-42	R C Coping for Balustrade			08-Nov-21	31-Dec-21	09-Sep-21	03-Nov-21	-48	0%					Balustrade						
		nation Level (2 Layers, 5D/layer)		0 017/08(6	-	30-Nov-21	09-Sep-21	08-Dec-21	7			BO-NOV-	21, Back	filling to I	Interim Form on Level (2 L	nation Le	vel (2 Lay	ers, 5D	)/laver)	1	-
	PORIUT.BF1010     PORUTERF1020	Backfilling to Interim Formation Level (2 Layers, 5D/Layer)			08-Nov-21	18-Nov-21	26-Nov-21	08-Dec-21	17 0	0%		<b>.</b>							į		· {
	PORI.UT.BF1020	Backfilling inside U-trough Structure (14 Layers, 5D/layer)			01-Sep-21 A	_	<u> </u>	04-Oct-21	-48 0	71.43%		Backulli	ng Inside	U-trough	h Stucture (	14 Layes	s, o⊔/laye				No-1
	Remaining Works	Construction of Drainage for SMH101 to SMH102			16-Sep-20 A 16-Sep-20 A	_	26-Oct-21 26-Nov-21	14-Apr-22 26-Nov-21	-36	100%					1		P P	, -jun-2	ZZ, Re	maining V	WORKS
	PORI.UT.1055	Review and Acceptance of Design for ELS for Drainage		· ·	08-Oct-20 A	12-Nov-20		26-Nov-21	0	100%											
	PORI.UT.1060	Construction of Drainage for SMH102 to SMH103			08-May-21 A		26-Nov-21	26-Nov-21	0	100 %		лынла								-	
	PORI.UT.1000	Construction of Drainage for SMI102 to SMI103			21-Jun-21 A	28-Jul-21	26-Nov-21	26-Nov-21	0	100% hage			104						÷		
	PORI.UT.1080	Construction of Drainage for SMI104 to SMI104			03-May-21 A			26-Nov-21	0	100% Iage			1104								
	PORLUT.1090.00	Construction of Planter, Lighting & Drawpit			01-Dec-21	10-Mar-22		18-Mar-22	7 0	0%					Constru	uction of	Planter I	ichting.	. 8 Drai	Arbit	
	PORLUT.1090.01	Construction of U Channel			08-Nov-21	15-Feb-22		14-Feb-22	-1	0%	1117		:		onstruction o					- Pro-	
	PORI.UT.1090.02	Concrete Barrier, Cable Duct and Road Pavement			03-Jan-22	30-Apr-22	17-Dec-21	14-Apr-22	-11	0%			:	_ ~			Concrete	Barier /	Cable	Duct and	Road P
	PORI.UT.1090.12	Balustrade Installation			03-Jan-22	01-Jun-22	04-Nov-21	30-Mar-22	-48	0%								Balustra	ade Ins	tallation	
	PORI.UT.1110.10	Construction of Drainage SMH601 to SMH604		· ·	08-Nov-21	31-Dec-21		16-Dec-21	-11				Constru	ction of:	Drainage SN	MH601 to				-	
	Elevated Cycle Track				23-Jul-19 A		27-Aug-21	30-Sep-23	418									22. Elev	vated (	; Cycle Tracl	*
	Remaining Works		124 0 124	4 017/08(6	01-Dec-21	06-May-22	11-Dec-21	14-Apr-22	-15				-			<b></b>	08-May 2	22. Rem			
	PORI.ED.MISC.1010	Balustrade Installation	60 0 60	0 017/08(6	31-Dec-21	15-Mar-22	31-Jan-22	14-Apr-22	25	0%					Balus	strade Insta	tallation				
	PORI.ED.MISC.1020	Planter, Lighting, Drawpit	40 0 40	0 017/08(6	31-Dec-21	19-Feb-22	11-Dec-21	29-Jan-22	-15	0%					Planter, Light		мрі				
	PORI.ED.MISC.1030	225 U Channel with cover	14 0 14	4 017/08(6	31-Dec-21	17-Jan-22	10-Feb-22	25-Feb-22	31	0%			22	5 U Chai	nnel with co	ver			<u>.</u>		
	PORI.ED.MISC.1040	Cable Duct Installation (Together with Planter)		· ·	01-Dec-21	09-Feb-22		18-Mar-22	32	0%	1			Cabl	le Duct Insta	1.1	oçether w	vit Plan	nte <mark>r</mark> )	-	
	PORI.ED.MISC.1050	MJ Installation		0 017/08(6	-		07-Jan-22	25-Feb-22	5	0%			:		A. Installation						
	PORI.ED.MISC.1060	Water Proofing			21-Feb-22		31-Jan-22	25-Feb-22	-15	0%	-				Water	er Proofing			4		
	PORI.ED.MISC.1070	Road Pavement		0 017/08(6			26-Feb-22	14-Apr-22	-15	0%							Foad Pa	vement	at I		
		mative PBSH at MTRC Development Zone (10nos, 10D/pile+5D TRA, 1 to 4rig		`	23-Jul-19 A	05-May-2(		30-Sep-23													
	<b>Rig 2</b>	Predrilling for Alternative PBSH at Portion I (PD97)			04-Dec-19 A 04-Dec-19 A	-	27-Aug-21 27-Aug-21		5	100%										-	
		Idling of Predrill Rig for PD97 by Sub-contractor			14-Dec-19 A			-	0	100%											
		Predriling for Alternative PBSH at Portion I (PD01A)			25-Apr-20 A		27-Aug-21	-	5	100%		<b>.</b>				·	-#-++	甘昔	<u></u>	·	1
	Rig 3	g			05-Sep-19 A	-	-	27-Aug-21	U U	10070											
		Predrilling for Alternative PBSH at Portion I (PD08)		· ·	05-Sep-19 A	· ·		27-Aug-21	5	100%											
	Tig 4				17-Aug-19 A	-	-	27-Aug-21													
		Predrilling for Alternative PBSH at Portion I (PD98)			17-Aug-19 A	-	-	27-Aug-21	5	100%											
	nig 5 📲				10-Oct-19 A		27-Aug-21	27-Aug-21											T		
		Predrilling for Alternative PBSH at Portion I (PD02)		· ·	10-Oct-19 A		27-Aug-21	27-Aug-21	5	100%										1	
		Predrilling for Alternative PBSH at Portion I (PD03)			19-Oct-19 A	28-Oct-19		27-Aug-21	5	100%											
					23-Jul-19 A	28-Sep-19	-	30-Sep-23												1	
	PORI.ED.PD1010	Predrilling for Alternative PBSH at Portion I (PD01) (CE018, CE017)			23-Jul-19 A		27-Aug-21	27-Aug-21	5	100%	-								į		
	PORI.ED.PD1030	Predrilling for Alternative PBSH at Portion I (PD04)			13-Sep-19 A			30-Sep-23	5	100%											
	PORI.ED.PD1060	Predrilling for Alternative PBSH at Portion I (PD07)			03-Aug-19 A		-	27-Aug-21	5	100%											
	PORI.ED.PD1090     PORI.ED.PD14400	Predrilling for Alternative PBSH at Portion I (PD06)			14-Aug-19 A	-	-	27-Aug-21	5	100%											
	PORIED.PD1100	Predrilling for Alternative PBSH at Portion I (PD05)		-	23-Aug-19 A	-	-	27-Aug-21	5	100%			1								
	PORI.ED.PD1110	Demobolize of Predrilling Rig 6 off Site			28-Sep-19 A			30-Sep-23	0	100%		<b>.</b>						- <b> -</b>	<u> </u>		
	ELS Construction for Elevent	Ated Cycle Track Sheet Piling along Elevated Cycle Track		`	21-Aug-20 A 21-Aug-20 A				0	100%										1	
		e PBSH (24nos, 7D/pile, 1 rig)			21-Aug-20 A 10-Mar-20 A		-		0	10070											
	PORI.ED.HP0500	Mobilization of Piling Rigs for PBSH		<u> </u>	07-May-20 A	·			0	100%										1	
	PORI.ED.HP1000	Construction of Alternative PBSH (16nos,7D/pile, rig 1)			25-May-20 A		-		0	100%											-
	PORI.ED.HP1010	Construction of Alternative PBSH at PC2-P1, PC2-P2, PC3-P2 (3nos, 7D/rig,			10-Mar-20 A	-	-	27-Aug-21	0	100%	1-1			+				1	<b>-</b>	•	
	PORI.ED.HP1020	Construction of Alternative PBSH (5nos,7D/pile, rig 2)			03-Aug-20 A		-	27-Aug-21	0	100%											
	PORI.ED.HP1250	Pile Loading Test		-	26-Aug-20 A		-	-	0	100%											
		evel (+5.0mPD to +2.8mPD) (2000m3)			12-Oct-20 A	_		09-Sep-21													
	PORI.ED.EX1030	Excavation to Strut Level (+5.0mPD to +4.0mPD)			12-Oct-20 A		27-Aug-21		0	100%											
	PORI.ED.EX1040	Installation of Concrete Blocks and Struts for ELS			11-Nov-20 A			09-Sep-21	0	100%				+				甘情		•	
	PORI.ED.EX1060	Excavation to Pile Cap Founding Level (+2.8mPD)						09-Sep-21	0	100%							. 8		: 1	1	

Actual Work 

Remaining Work Critical Remaining Work summary



Contract No.: NE/2017/08 Cross Bay Link, Tseung Kwan O Road D9 and Associated Works Page 14 of 26



						20	22				
	Nov	Dec	Jan	Feb	Mar	Apr	23 May	'	Jun	Jul	Aug
						8				1 1 2 1	
										1	
										8	
										8	
										1 1 1	
										1 1 1 1	
_											
										8	
										1 1 1 1	
										1 1 1	
										8	
						8				1 1 1 1	
_											
										2 2 2 2	
										1 1 1 1	
										8	
-											
										2 2 2 2	
-											
	Revi					Chec	ked		A	oprove	d
וו	me Up	date (N	1ar 202	21)	_	TL N.T		_	StL		
r	ne Upo	date (M	lay 202	21) 1)		CKT CKT		_	StL StL		
	me Up ramme	date (J e	ui 202	1)		CKT		_	SĩL Stl		
5		-			P	~~~		_	<u> </u>		

	Activity Name			maining Calendar Duration	Start	Finish	Late Start	Late Finish	Total TRA											022			ĺ
							00.0		Float	Complete Oct	Nov	De	c Jan	Feb	Ma	ar Ap	or M	vlay .	Jun	Ju		ug	_
Construction of Pile Caps PORI.ED.PC1010	(10 PC, 14D/Cap, 3teams) Construction of PC10 (incl. Installation of Capping plate)	105 14	62 23		17-Nov-20 A 17-Nov-20 A	30-Jan-21 12-Dec-20	09-Sep-21 09-Sep-21	21-Oct-21 09-Sep-21	0	100%													
PORI.ED.PC1020	Construction of PC9 (incl. Installation of Capping plate)	14	22		18-Nov-20 A	12-Dec-20	09-Sep-21	09-Sep-21	0	100%				1									
PORI.ED.PC1030	Construction of PC8 (incl. Installation of Capping plate)	14	22	0 017/08(6	24-Nov-20 A	18-Dec-20	09-Sep-21	09-Sep-21	0	100%													
PORI.ED.PC1040	Construction of PC7 (incl. Installation of Capping plate)	14	19	0 017/08(6	27-Nov-20 A	18-Dec-20	09-Sep-21	09-Sep-21	0	100%													
PORI.ED.PC1050	Construction of PC6 (incl. Installation of Capping plate)	14	20	0 017/08(6	28-Nov-20 A	21-Dec-20	09-Sep-21	09-Sep-21	0	100%													
PORI.ED.PC1060	Construction of PC5 (incl. Installation of Capping plate)	14	26		30-Nov-20 A	31-Dec-20	09-Sep-21	09-Sep-21	0	100%													
PORI.ED.PC1070	Construction of PC4 (incl. Installation of Capping plate)	14	19		08-Dec-20 A	31-Dec-20	09-Sep-21	09-Sep-21	0	100%													
PORI.ED.PC1080	Construction of PC3 (incl. Installation of Capping plate)	14	19		14-Dec-20 A	07-Jan-21	09-Sep-21	09-Sep-21	0	100%				1									
PORI.ED.PC1090	Construction of PC2 (incl. Installation of Capping plate)	14	16		17-Dec-20 A	07-Jan-21	09-Sep-21	09-Sep-21	0	100%											1		
PORI.ED.PC1100	Construction of PC1 (incl. Installation of Capping plate) and Abutment (16pcs, 10D'column, 4 teams)	14 289	10 55		20-Jan-21 A 29-Dec-20 A	30-Jan-21 17-Dec-21	21-Oct-21	21-Oct-21 27-Nov-21	-17	100%			17 Doc 2	Const		of Colum		Atutto				mn 4+	•
PORI.ED.CP1010	Construction of Abutment 1A (1st Portion)	209	51	<b>`</b>	04-Jan-21 A	08-Mar-21	09-Sep-21	09-Sep-21	-17	100%						-		Autume	in (iop	1			Ì
PORI.ED.CP1010-01	Construction of Abutment 1A (2nd Portion)	20	0	20 017/08(6		30-Nov-21	19-Oct-21	10-Nov-21	-17 0	0%		Car	nstruction o	of Abutme	ent 1A	(2nd Port	tion);			()			
PORI.ED.CP1020	Installation of Bearings	15	0	15 017/08(6	01-Dec-21	17-Dec-21	11-Nov-21	27-Nov-21	-17 0	0%		Ŧ <b>ċ</b>	Installatio	on of Bea	rings						-		
PORI.ED.CP1030	Construction Column PC9-CA	18	12	0 017/08(6	29-Dec-20 A	12-Jan-21	21-Oct-21	21-Oct-21	0	100%		П											
PORI.ED.CP1040	Construction Column PC9-CB	18	12	0 017/08(6	29-Dec-20 A	12-Jan-21	21-Oct-21	21-Oct-21	0	100%													
PORI.ED.CP1050	Construction Column PC8-CA	18	18	0 017/08(6	29-Dec-20 A	19-Jan-21	21-Oct-21	21-Oct-21	0	100%													
PORI.ED.CP1060	Construction Column PC8-CB	18	12		29-Dec-20 A	12-Jan-21	21-Oct-21	21-Oct-21	0	100%										I			
PORI.ED.CP1070	Construction Column PC7-CA	18	6		18-Jan-21 A	23-Jan-21	21-Oct-21	21-Oct-21	0	100%				1									
PORI.ED.CP1080	Construction Column PC7-CB	18	6		18-Jan-21 A	23-Jan-21	21-Oct-21	21-Oct-21	0	100%											-		
PORI.ED.CP1090	Construction Column PC6-CA	18	7		22-Jan-21 A	29-Jan-21	21-Oct-21	21-Oct-21	0	100%											ł	-	
PORI.ED.CP1095     PORIED.CP1100	Construction Column PC6-CB	18	7		22-Jan-21 A	29-Jan-21	21-Oct-21 21-Oct-21	21-Oct-21	0	100%		╟╢┼			<u>+</u>			- <b> </b>		<u>8</u>			-
PORI.ED.CP1100     PORIED.CP1110	Construction Column PC5-CA	18	9		23-Jan-21 A 23-Jan-21 A	02-Feb-21	21-Oct-21 21-Oct-21	21-Oct-21	0	100%													
<ul> <li>PORI.ED.CP1110</li> <li>PORI.ED.CP1120</li> </ul>	Construction Column PC5-CB Construction Column PC4-CA	18	9		23-Jan-21 A 26-Jan-21 A	02-Feb-21 05-Feb-21	21-Oct-21 21-Oct-21	21-Oct-21 21-Oct-21	0	100%													
PORI.ED.CP1130	Construction Column PC4-CB	18	10		26-Jan-21 A	05-Feb-21	21-Oct-21	21-Oct-21 21-Oct-21	0	100%				-									
PORI.ED.CP1140	Construction Column PC3-CA	18	8		02-Feb-21 A	10-Feb-21	21-Oct-21	21-Oct-21	0	100%											-		
PORI.ED.CP1150	Construction Column PC3-CB	2	8		02-Feb-21 A		21-Oct-21	21-Oct-21	0	100%										8 <b>-</b> -			-
PORI.ED.CP1160	Construction Column PC1-CA	18	5	0 017/08(6	24-Feb-21 A	01-Mar-21	21-Oct-21	21-Oct-21	0	100%						-					1		
PORI.ED.CP1170	Construction Column PC2-CA	18	5	0 017/08(6	24-Feb-21 A	01-Mar-21	21-Oct-21	21-Oct-21	0	100%											-		
Drainage Works		353	133	40 017/08(6	22-Dec-20 A	23-Apr-22	21-Oct-21	30-Mar-22	-17								🔫 23 /	Apr-22,	Diana	ge V	orks		
PORI.ED.DRA1020	Construction of Drainage from SMH105 to SMH106	20	34		22-Dec-20 A			21-Oct-21	0	100%					L					<u> </u>			
PORI.ED.DRA1030	Construction of Drainage from SMH106 to SMH107	20	24		09-Jan-21 A	05-Feb-21	21-Oct-21	21-Oct-21	0	100%													
PORI.ED.DRA1040	Construction of Drainage from SMH107 to SMH108	20	33		15-Jan-21 A	25-Feb-21	21-Oct-21	21-Oct-21	0	100%				-							-		
PORI.ED.DRA1050	Construction of Drainage from SMH108 to SMH109	20	20		09-Mar-21 A	31-Mar-21	21-Oct-21	21-Oct-21	0	100%				504		1					1		
PORI.ED.DRA1055 PORI.ED.DRA1060	Backfilling to Interim Formation Level (+1.36mPD to +2.8mPD, 5 Layers, 5D/ Backfilling to Interim Formation Level (+2.8mPD to 4.4mPD, 6 Layers, 1.5D/	25	25 9		28-Apr-21 A 29-May-21 A	28-May-21 08-Jun-21	21-Oct-21 21-Oct-21	21-Oct-21 21-Oct-21	0	100% +1.36 100% /el (+2			PD, 5 Lave	or 1 FD	ver)	-					-		
PORI.ED.DRA1000	Construction of Roadworks and Watermain Laying	40	9	40 017/08(6	-		12-Feb-22	30-Mar-22	-17 0	0%			FD, 0 Lay	(CIS, 1.JL	hayer				n n Br	obdyr	orks and	Water	
	icture (3bays, 45D/bay, 3Teams)	180	159	95 017/08(6			21-Oct-21	12-Feb-22	-17	070					- d	4-Mair-22,	Constr	nstruction uction of	Deck	Struc	ure:(3b	avs. 45	5
PORI.ED.1140	Remaining Works for Handover to CBL-C1	30	0	30 017/08(6	· · · · · · · · · · · · · · · · · · ·	04-Mar-22	06-Jan-22	12-Feb-22	-17 0	0%			- r			emaining						.,_,	
PORI.ED.DS.1010	Construction of Deck Structure Bay 1	30	0	30 017/08(6	18-Dec-21	25-Jan-22	29-Nov-21	05-Jan-22	-17 0	0%						of Deck S	Structure	e Bay 1			1		
PORI.ED.DS.1020	Construction of Deck Structure Bay 2	180	159	4 017/08(6	28-Apr-21 A	11-Nov-21	21-Oct-21	25-Oct-21	-15	97.78%		nstruc	ton of Dec	k Struciu	Rev Bay	2							
PORI.ED.DS.1030	Construction of Deck Structure Bay 3	40	0	40 017/08(6		30-Dec-21	26-Oct-21	10-Dec-21	-15	0%			Cons	struction of	of Deck	Structure	e Bay 3						
Lift and Staircase		820	636		16-Sep-19 A			-	378											24-Ju	un-2¦2, Li	ft and	
Treating Works for T Bo	H (5nos, 10D/pile+5D TRA, 1-3rigs)	148 68	142 64	V	16-Sep-19 A 18-Sep-19 A	01 1001 20	21710921	00 000 20													-		
PORILLS.PD1010	Predrilling for PBSH at Lift and Staircase (PD09)	15	11		21-Nov-19 A		27-Aug-21 27-Aug-21	27-Aug-21 27-Aug-21	5	100%						-					-		
PORILS.PD1020	Predrilling for PBSH at Lift and Staircase (PD94)	15	9		18-Sep-19 A		27-Aug-21	27-Aug-21	5	100%		•••						-		8			-
Rig 2	5 ( - )	148	142		16-Sep-19 A	07-Mar-20	27-Aug-21	30-Sep-23															
PORILS.PD1030	Predrilling for PBSH at Lift and Staircase (PD10)	15	14	0 017/08(6	16-Sep-19 A	02-Oct-19	27-Aug-21	27-Aug-21	5	100%											i		
PORILLS.PD1040	Predrilling for PBSH at Lift and Staircase (PD95)	15	7	0 017/08(6	29-Feb-20 A	07-Mar-20	27-Aug-21	27-Aug-21	5	100%											-		
PORI.LS.PD1040-0	Demobilization of Rig 2 off site	1	1	0 017/08(6	07-Mar-20 A	07-Mar-20	30-Sep-23	30-Sep-23	0	100%													
PORILLS.PD1050	Predrilling for PBSH at Lift and Staircase (PD96)	15	11		03-Oct-19 A	16-Oct-19	27-Aug-21	27-Aug-21	5	100%	II T						T			ii T			
Rig 5		0	0	0 247/00/0	02 1 1 00 1	00.0	07.4	04.0	0														
Construction of PBSH (14 PORILS.HP0900	nos, 7D/pile, 1 rig) Mobilization of PBSH rig	84 10	71 10		03-Jul-20 A 03-Jul-20 A		27-Aug-21 27-Aug-21	04-Dec-21 27-Aug-21	0	100%													
PORILIS.HP0900	Construction of PBSH (10nos,7D/pile,1 rig)	49	36		13-Aug-20 A	23-Sep-2(	04-Dec-21	27-Aug-21 04-Dec-21	0	100%												1	
PORILIS.HP1000	Construction of PBSH (Tonos,7D/pile,1 rig) Construction of PBSH (5nos,7D/pile,1 rig)	21	23		13-Aug-20 A 15-Jul-20 A	· ·	27-Aug-21		0	100%	╟╟╌╢	╋╋┝	·		++ <b> </b> -		·		<b></b> -	8 <b>-</b> -			-
Excavation to Pile Cap Le		10	10	-	09-Mar-21 A	19-Mar-21	-	04-Dec-21		.8mPl											-		
PORILLS.EX1010	Excavation to Pile Cap Level (+5.0mPD to +2.8mPD)	10	10	· · · ·	09-Mar-21 A				0	100%													
Construction of Pile Caps		23	55		20-Mar-21 A					ps (5 P	C 140	/Cap, 3	teams)									1	
PORI.LS.PC1000	Construction of Pile Caps (5PC, 14D/cap, 3 teams)	23	55	0 017/08(6	20-Mar-21 A	31-May-21	04-Dec-21	04-Dec-21	0	100% cap, 3	leams)												
Construction of Column (4		36	66	`	11-Jun-21 A			04-Dec-21		A, Co			olumn (4p		1 I I I		/ TT			II T			ĺ
PORILLS.CO1000	Construction of Columns (4 columns, 18D/column, 2teams)	36	66		11-Jun-21 A	-		04-Dec-21	0	100% on of (											-		
	ation Level (+2.8mPD to +4.4mPD) (6 Layers, 5D/layer)	30	4		04-Jun-21 A			04-Dec-21		Forma		el <b>1</b> 28	mPD to +	4.4mPD)	(6 Lave	ers, 5D/la	yer)						
PORILS.BF1010	Backfilling to Interim Formation Level (+2.8mPD to +4.4mPD)	30	4		04-Jun-21 A			04-Dec-21	67	100% /el (+2										34	in 22 C	onot	
Construction of Lift and Si PORI.LS.1060	Construction of Lift Structure	203 120	113 113	184 017/08(6 10 017/08(6	24-Jun-21 A 24-Jun-21 A	24-Jun-22 18-Nov-21	18-Aug-21 04-Dec-21	30-Mar-22 15-Dec-21	-67 23 0	91.67%	╞╤╂	Constr	ction of Li	i Structu	Jre				-11-7	24-JU	ın-22, C	JIISUJUC	-
PORILES. 1060	Construction of Staircase Structure	120	0	100 017/08(6		10-Mar-22	18-Aug-21	15-Dec-21	-67	0%		FT FT		induciu	+	Construct	tion of F	Staircase	Stuc	ture	-	-	
PORILS.1070	Cabling and Energizing by C1	30	0	30 017/08(6		23-Dec-21	10-Feb-22	16-Mar-22	65 0	0%			Cabling	and Ene	errizina	1 by C1							
	Testing and Commissioning	12	0	12 017/08(6		17-Mar-22	17-Mar-22	30-Mar-22	11 0	0%	II T		1		H	Testing	and Cr	orrmissi	onina	÷		-	
PORILS.1080			-								11 I I	1111	1				·+		+++ <sup>2</sup> 1:	4 📕	:	-	
PORILS.1080 PORILS.1090	Sump Pit and associated drainage	28	0	28 017/08(6	11-Mar-22	13-Apr-22	16-Dec-21	20-Jan-22	-67	0%		<b>::</b> :	1 :	; I	<b>!</b>		Sum	Fil and	assodia	ated	1rainaσ∈	۹ (L	

Actual Level of Effort Actual Work Remaining Work



•



Contract No.: NE/2017/08 Cross Bay Link, Tseung Kwan O **Road D9 and Associated Works** Page 15 of 26




Oct	Nov	Dec	Jan	Feb	Mar	20 Apr	23 May	Ju	n Jul	Aug
rul	INCV	Dec	Jail	1.60	Iviell	- Api	iviaty	Ju	Jui	Aug
	1 1 1 1	1 1 1 1 1	1 1 1 1 1 1		1 1 1 1					
						5 5 5 5				
			1 1 1 1		1 1 1 1 1	5 8 8 8				
		1	1		1 1 1	8				
		1 1 1 1	1 1 1 1			1 1 1 1				
		1 1 1 1			1 1 1 1	5 5 5 5				
		1 1 1 1	1 1 1		1					
						2 2 2 2 2				
	1 1 1 1	1 1 1 1	1 1 1 1	1 1 1 1	1 1 1 1	2 2 2 2				
			1		1	8				
						4 8 8 8 8				
					1 1 1 1 1	5 5 5 5				
		1	1	1	8	8				
						2 8 8 8				
		1	1		1	5 5 5 5				
							<b>.</b>			
g ams)		1	1		1 1 1 1	8				
í										
		5 5 5 5	8		1	2 8 8 8				
	8	1	1	1	8	-				
						5 8 8 8				
						2 2 2 2				
						2 2 2 2				
						2 8 8 8				
			1		- - - - - - - - - - - - - - - - - - -	2 8 8 8 8				
		1	1	1	1	2 2 2 2 2 2 2				
and \$	Staircase		: : : :							
		- - - - - - - - - - - - - - - - - - -	1 1 1 1			2 8 8 8				
						5 5 5				
	Revi	sion				Chec	ked		Approve	ed
amı	me Up	date (N	/lar 202	21)		ΓL		StL		
amr	ne Upo	date (N	lay 202	21)		CkT		StL		
		date (J	ul 202	1)				StL		
rog	ramm	е			0	CKT		St		

	Activity Name		Actual Remaini		Start	Finish	Late Start	Late Finish	Total TRA									2022		
	and Desinger Diversion of Evision 4500 and in 1 - Object 4510 and 201		nation Durati	_	06.0-+ 00.1	22.0-1.00	02.0 01	02.0 01	Float	Complete Oct	Nov	Dec	Jan	Feb	Mar	Apr M	/ay Ju	un .	Jul	Aug
<ul> <li>PORIII.ED.GD.0190</li> <li>PORIII.ED.GD.0210</li> </ul>	2nd Drainage Diversion of Existing 1500mm pipe from SMH011 ELS to SMH Further Excavation and Installation of ELS (lagging) to +0.83mPD for SMH01	14	15 9		06-Oct-20 A 23-Oct-20 A	22-Oct-20 03-Nov-20	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100% 100% MI052										
PORIILED.GD.0210	Further Excavation and Installation of ELS (lagging) to +0.31mPD for SMH01	10	-		22-Dec-20 A	20-Jan-21	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100% 10052				M052)						
PORII.ED.GD.0220	Construction of Manhole SMH011 (1st Portion) (below +2.9mPD) (PMI052)	17	45		05-Nov-20 A	29-Dec-20	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100 % 12 110	T''Y		VGE 100, F	1/1032)						
PORII.ED.GD.0230		10			12-Mar-21 A	23-Mar-21	02-Sep-21 02-Sep-21		0	100 %										
	Construction of Manhole SMH012 (1st Portion) (below +2.9mPD) PMI052)	10						02-Sep-21	0	100% 9/11/2		<b>*</b>								
<ul> <li>PORIII.ED.GD.0250</li> <li>PORIII.ED.GD.0250-01</li> </ul>	Backfilling for SMH011 to +2.3mPD (PMI052) Excavation to +2.3mPD for PC30 (PMI052)	4			30-Dec-20 A 05-Jan-21 A	04-Jan-21 09-Jan-21	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100%										
PORIILED.GD.0250-01	Removal of Struts in ELS for SMH011 and Cutting of Sheet Piles at +2.3mP	4			03-Jan-21 A 04-Jan-21 A	11-Jan-21	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100% 100% PM052	I II									
PORIILED.GD.0200	Backfilling for SMH012 to +2.3mPD (PMI052)	10		· ·	12-Mar-21 A	23-Mar-21	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100%	1									
PORIII.ED.GD.0270-01	Excavation to +2.3mPD for PC18 (PMI052)	4			24-Mar-21 A	27-Mar-21	02-Sep-21	02-Sep-21	0	100%										
PORIILED.GD.0270-01	Removal of Struts in ELS for SMH012 and Cutting of Sheet Piles at +2.3mP	4			29-Mar-21 A	01-Apr-21	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100 %			(PMI052)	÷+						
PORIILED.GD.0280	Excavate to +2.3mPD for Grid 3	5			09-Mar-21 A	13-Mar-21	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100%		2011	(FIVII032)							
PORIII.ED.GD.1010-02		8			17-Nov-20 A	25-Nov-20		27-Aug-21	0	100%										
PORIII.ED.GD.1010-02		8			14-Jan-21 A	19-Jan-21	02-Sep-21	02-Sep-21	0	100%										
PORIILED.GD.1010-03		8	8		07-Apr-21A	15-Apr-21	02-Sep-21	02-Sep-21	0	100 %		(FMI052								
PORIILED.GD.1010-04		8	5		16-Jan-21 A	21-Jan-21	02-Sep-21	02-Sep-21	0	100%	F f		·/	·			+++-			
PORIII.ED.GD.1010-05		8	6		16-Nov-20 A	21-Nov-20	27-Aug-21	27-Aug-21	0	100%										
PORIILED.GD.1010-00	Construction of PC30 (PMI052)	9	10		20-Jan-21 A	30-Jan-21	02-Sep-21	02-Sep-21	0	100 %										
PORIII.ED.GD.1020	Construction of PC28 (PMI052)	9	8	· ·	27-Nov-20 A	05-Dec-20		27-Aug-21	0	100%										
PORIII.ED.GD.1021	Construction of PC26 (PMI052)	9	-	· ·	26-Nov-20 A	05-Dec-20	27-Aug-21	27-Aug-21	0	100%										
PORII.ED.GD.1022	Construction of PC24 (PMI052)	9			25-Nov-20 A	05-Dec-20	27-Aug-21 27-Aug-21	27-Aug-21	0	100%	┞╌╂	•		·						
PORIII.ED.GD.1023	Construction of PC22 (PMI052)	9			23-Nov-20 A	05-Dec-20	-	27-Aug-21 27-Aug-21	0	100%										
PORIII.ED.GD.1024	Construction of PC22 (PMI052) Construction of PC20 (PMI052)	9	33	· ·	28-INOV-20 A 16-Apr-21 A	27-May-21	02-Sep-21	02-Sep-21	0	100%										1
PORIII.ED.GD.1025	Construction of PC18 (PMI052)	9		· ·	16-Apr-21 A	27-Way-21 26-May-21	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100%										
PORIII.ED.GD.1026		9			19-Dec-20 A	07-Jan-21	02-Sep-21 02-Sep-21		0	100%										
PORIII.ED.GD.1027 PORIII.ED.GD.1028	Construction of PC16 (PMI052)	9			19-Dec-20 A 23-Dec-20 A			02-Sep-21	0	100%	<u></u> ⊦-∦	╋╋					#+-			·····-
PORIII.ED.GD.1028	Construction of PC14 (PMI052) Backfilling to Interim Formation Level by Rolling (7 Layers, 1.5D/Layer) (Grid	9				07-Jan-21 17-May-21	02-Sep-21 02-Sep-21	02-Sep-21	0	100% Rolling	<u> </u>	C I ET	Layer) (Gri	id D)						
PORIII.ED.GD.1030	Backfilling to interim Formation Level by Rolling (7 Layers, 1.5L/Layer) (Grid Construction of Column at PC30	11			05-May-21 A 13-Mar-21 A	17-May-21 09-Apr-21	02-Sep-21 02-Sep-21	02-Sep-21	0	100% kolling /	La	as (131//	Layer)(Gh	μu)						
PORIII.ED.GD.1050	Construction of Column at PC30 Construction of Column at PC28	10			13-Mar-21 A 19-Jan-21 A	10-Feb-21	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100%										
PORIII.ED.GD.1080	Construction of Column at PC28 Construction of Column at PC26	10		· · ·	19-Jan-21 A 19-Jan-21 A	29-Jan-21	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100%										1
PORIILED.GD.1070	Construction of Column at PC26	10			19-Jan-21 A		02-Sep-21 07-Sep-21		0	100%	┞╌╂	<b>.</b>		++						
PORII.ED.GD.1080	Construction of Column at PC22	10			19-Jan-21 A	29-Jan-21 23-Jul-21	07-Sep-21 07-Sep-21	07-Sep-21 07-Sep-21	0	100 % nn at PC	2									
PORIILED.GD.1000	Construction of Column at PC22	10			27-Apr-21 A	23-Jul-21	07-Sep-21 07-Sep-21	07-Sep-21 07-Sep-21	0	100 % in at P										
PORIILED.GD.1110	Construction of Column at PC18	10			27-Apr-21 A	08-May-21	07-Sep-21	07-Sep-21	0	100%	1 1									
PORII.ED.GD.1120	Construction of Column at PC16	10	10		15-Mar-21 A	25-Mar-21	07-Sep-21 07-Sep-21	07-Sep-21	0	100%										
PORIILED.GD.1120	Construction of Column at PC14	10	10		15-Mar-21 A	25-Mar-21	07-Sep-21 07-Sep-21	07-Sep-21 07-Sep-21	0	100 %	┞╌╂	•		· { {·						
_	D) + Abutment 2B (28D) + Bearing hstallation (14D)	292	292		15-Apr-20 A	09-Apr-21	08-Sep-21	30-Sep-23	U U	t 2B (2			; stalation (	(140)						
PORIII.AB2B.1000	Excavation to Pile Cap Founding Level (Abutment 2B)	10		`	15-Apr-20 A	12-Jun-20	08-Sep-21	08-Sep-21	0	100%	T′ 11			(1-12)						
PORIII.AB2B.1002	Trimming of Bored Pile Head (3nos) (Abutment 2B)	15			04-May-20 A	24-Jun-20	08-Sep-21	08-Sep-21	0	100%										
PORIII.AB2B.1005	Construction of PC42	16			26-Jun-20 A	09-Jul-20	08-Sep-21	08-Sep-21	0	100%										
PORIII.AB2B.1007	Backfilling to Interim Formation Level (7 Layers, 5D/Layer) (Abutment 2B)	35		· ·	13-Jul-20 A	31-Jul-20	30-Sep-23	30-Sep-23	0	100%	1-1			1						
PORIII.AB2B.1010	Construction of Abutment 2B (1st pour)	14	25	0 017/08(6	13-Jul-20 A	10-Aug-20	08-Sep-21	08-Sep-21	0	100%										
PORIII.AB2B.1010-01	Construction of Abutment 2B (2nd pour)	14			01-Dec-20 A	16-Dec-20	08-Sep-21	08-Sep-21	0	100%										
PORIII.AB2B.1020	Bearing Installation at Abutment 2B	14	14	0 017/08(6	20-Mar-21 A	09-Apr-21	08-Sep-21	08-Sep-21	0	100%										
Construction of Beam/Slal	b (11bays, 30D/bay incl. topping, 6 teams)	330	190 1	88 017/08(6	23-Mar-21 A	29-Jun-22	02-Sep-21	14-Apr-22	-59		┝╴╫		-	-		_	╋┿┿╸	2	29-Jun 22	2, Const
PORIII.ED.PB1009	Scaffolding Erection for Beam+Slab Bay 4	12	52	0 017/08(6	23-Mar-21 A	29-May-21	02-Sep-21	02-Sep-21		100% ay 4										
PORIII.ED.PB1010	Construction of Beam+Slab Bay 4	28	40	0 017/08(6	20-May-21 A	08-Jul-21	02-Sep-21	02-Sep-21	0	100% ab Bay										
PORIII.ED.PB1011	Construction of 1m wall & parapet at deck at Bay 4	28	34	28 017/08(6	27-Sep-21 A	09-Dec-21	02-Sep-21	06-Oct-21	-54	0%		i Co	nstruction	of 1m wal	ll & parapet	at deck at	t Bay 4			
PORIII.ED.PB1019	Scaffolding Erection for Beam+Slab Bay 3	12	31	0 017/08(6	28-May-21 A	06-Jul-21	07-Sep-21	07-Sep-21		100% am+S	i Bay									
PORIII.ED.PB1020	Construction of Beam+Slab Bay 3	28	43	0 017/08(6	06-Jul-21 A	25-Aug-21	07-Sep-21	07-Sep-21	0	100% h of B	n+\$i	ар Вау В								
PORIII.ED.PB1021	Construction of 1m wall & parapet at deck at Bay 3	28	32	0 017/08(6	27-Sep-21 A	05-Nov-21	07-Oct-21	07-Oct-21		100%	Con	sinucion	of 1m wall	l & parape	t at deck at	Bay 3				
PORIII.ED.PB1029	Scaffolding Erection for Beam+Slab Bay 1	20	49	0 017/08(6	16-Aug-21 A	15-Oct-21	07-Sep-21	07-Sep-21		100% So	foldin	<b>e Erectio</b> r	n for Beam	n+Slab Ba	y 1					
PORIII.ED.PB1030	Construction of Beam+Slab Bay 1	28	34	1 017/08(6	27-Sep-21 A	08-Nov-21	07-Sep-21	07-Sep-21	-50 0	96.43%	đ	inglation	n of Beam	+Slab Bay	/1					
PORIII.ED.PB1031	Construction of 1m wall & parapet at deck at Bay 1	28	0	28 017/08(6	09-Nov-21	10-Dec-21	08-Sep-21	12-Oct-21	-50	0%	Ħ		onstruction	of 1m wa	ll & parapet	tatdecka	t Bay 1			
PORIII.ED.PB1039	Scaffolding Erection for Beam+Slab Bay 2	12	44	0 017/08(6	19-Aug-21 A	12-Oct-21	08-Sep-21	08-Sep-21		100% Scaff			for Beam-							
PORIII.ED.PB1040	Construction of Beam+Slab Bay 2	28	25	0 017/08(6	13-Oct-21 A	12-Nov-21	08-Sep-21	08-Sep-21	0	100%		instructio	on of Beam	n+Slab Ba	y 2	T I				
PORIII.ED.PB1042	Construction of 1m wall & parapet at deck at Bay 2	28	0	28 017/08(6	19-Nov-21	21-Dec-21	08-Sep-21	12-Oct-21	-59	0%	┝╸╡		Construct	tion of 1m	wal & para			<b>1 1 1</b>		
PORIII.ED.PB1050	Laying of Concrete Barrier & Cable Duct	45	0	45 017/08(6	10-Dec-21	07-Feb-22	07-Oct-21	29-Nov-21	-54	0%				📕 Layin	ng of Concre	ete Barrier	8 Cable I	Duot		
PORIII.ED.PB1055	Drawpit and Cable duct laying for TCSS and Lighting	45	0	45 017/08(6	22-Dec-21	18-Feb-22	21-Jan-22	18-Mar-22	24	0%		<b>      +</b> □			rawpit and (	Cable duc	t aying for	r TCSS	and Ligh	iting
PORIII.ED.PB1060	MJ Installation	40	0	40 017/08(6	22-Dec-21	12-Feb-22	13-Oct-21	29-Nov-21	-59	0%		L <b>∦</b> ┣+■		MJ MJ	Installation					
PORIII.ED.PB1070	Water Proofing	60	0	60 017/08(6	14-Feb-22	28-Apr-22	30-Nov-21	14-Feb-22	-59	0%				L-			aler Propfi	irg		
PORIII.ED.PB1080	Road Pavement	50	0	50 017/08(6	29-Apr-22	29-Jun-22	15-Feb-22	14-Apr-22	-59	0%								R	Road Pav	/ement
Drainage Works		253		`	16-Nov-20 A	04-Mar-22	20-Nov-21	14-Apr-22	34		┝╫				🗸 04-Mar-2	2, Drainag	j <b>e Works</b>			
PORIII.ED.DRA1110	Construction of Drainage SMH109 to SMH012	45	121		16-Nov-20 A	17-Apr-21	20-Nov-21	20-Nov-21	0	100%										
PORIII.ED.DRA1120-01	Construction of Manhole SMH011 (2nd Portion) (above +2.9mPD) (PMI052)	10	10	0 017/08(6	27-May-21 A	08-Jun-21	20-Nov-21	20-Nov-21	0	100% 2nd Fo			2.9mPD) (F					<u> </u>		
PORIII.ED.DRA1120-02		10	10	-	08-Jun-21 A	21-Jun-21	20-Nov-21	20-Nov-21	0		Porti	n (abov	/e +2.9mP	D) (PMI052	2)					
PORIII.ED.DRA1130-01		30		30 017/08(6		11-Dec-21	20-Nov-21	28-Dec-21	12 0	0%	Ħ	C C	onstruction	of Draina	ge Pipe bet		H012 and	SMH01	11	
PORIII.ED.DRA1140	Laying of Water Main	45		45 017/08(6		09-Feb-22	28-Dec-21	23-Feb-22	12 0	0%			-	Layir	ng of Water	Main				
PORIII.ED.DRA1150	Civil Provision for TCSS	20		20 017/08(6		04-Mar-22	23-Feb-22	18-Mar-22	12	0%					Civil Prov	ision for T	CSS			-
PORIII.ED.DRA1160	Laying of Ducting for Road Lightings	20		20 017/08(6		04-Mar-22	23-Feb-22	18-Mar-22	12	0%	ĻШ			-	Laying of	f Ducting f	for Road L	ightings	3	
PORIII.ED.DRA1170	Road Paving	40		40 017/08(6		23-Dec-21	26-Feb-22	14-Apr-22	89	0%	Ħ	₽₩₽	Road Pa	iving		T	II T			
	e Enclosure (CH13360.1 to CH13482.1) (Portion II + III)	82		82 017/08(6		01-Mar-22	05-Jan-22	14-Apr-22	37		1				0 -Mar-22 of Semi-Nois	2, <b>C</b> onstruc	sion of Se	eini Nois	se Endos	sure (C
PORIII.ED.NE1020	Construction of Semi-Noise Enclosure CH13376.082 to CH13482.101 Main	41	0	41 017/08(6	19-Nov-21	08-Jan-22	05-Jan-22	24-Feb-22	37 0	0%			Con	struction of	of Semi-Nois	se Enclosi	JIC CH133	376,082	0 CH13	J482.10
				1						I								Data	<u> </u>	
Actual Level of Effor	rt 🔶 Milestone					Contra	ct No.: N	NE/2017/	08		3	-						Date		
Actual Work	summary in the summary	工程拓	屈睪		C	ore Dav	Link T	soung V.	van O			1						Mar-2		Mont
-						•	-	seung Kv			1			-			08-	May-2	21	Mont
Remaining Work		Engineeri		4d	R	oad D9	and Asso	ociated V	Vorks			D.			Ki	-	- 09	Jul_21	t	Mont
r tomaning tront		lopment l																		

									_			
	Nov	Dec	Jan	Feb	Mar		202 Apr	23 May	,	Jun	Jul	Aug
							Ŧ.	)				9
	1											
	1 1 1 1											
	1											
	: : : :											
	1 1 1 1											
	1											
	1 1 1 1											
	1 1 1 1											
	1											
	1											
	1											
	1											
	1											
	1	1										
1/3	Slab (11b	ays, 30D	bay incl.	topping,	6 tear	ns)						
	1											
	1	1										
	: : :											
	1 1 1											
	1											
	1 1 1 1											
	1											
	1											
4	400 41	Dorti-										
15	9482.1) (	Portion II	F III)									
_	Revi	ision					Chec	ked		۵	oprove	d
יר		date (N	1ar 202	21)		Т		neu	_	StL	piove	u
		date (N					kT			StL		
		date (J				_	кт			StL		
	ramm						кт			Stl		
1						-			_			

	Activity Name	Original Act Duration Durat	tual Remaining tion Duration		Start	Finish	Late Start	Late Finish	Total TRA Float	Complete		-						202			
nig 6						ļ			0	Oct	Nov	De	c Jan	Feb N	Mar	Apr	May	Jun	Jul	Aug	Sep
	e PBSH (40nos, 7D/pile, 1-2 rigs)			-	27-Aug-19 A	17-Apr-20	27-Aug-21	03-Sep-21											1		1
PORIILUT.HP1010	Alternative PBSH (7D/pile, UP40,35,38,33,36,31,26,21,28,16,11,15,10,13,6	28	93 (	0 017/08(6	27-Aug-19 A	16-Dec-19	27-Aug-21	27-Aug-21	0	100%					-				1		
PORIII.UT.HP1020	Alternative PBSH (7D/pile, UP30,37,32,23,25,20,18,27,22,17,12,14,19,24,2	45	82 0	0 017/08(6	15-Oct-19 A	21-Jan-20	03-Sep-21	03-Sep-21	0	100%										-	
PORIII.UT.HP1410	Pile Loading Test (28D Concrete Cube + 14D Setup)	33			06-Apr-20 A	17-Apr-20	03-Sep-21	03-Sep-21	0	100%			-								
Construction of U-trough PORIILUT.ST1010	Structure Excavation to Pile Cap Founding Level (+4.4mPD to +3.8mPD)(2000m3)		188 187 72 (	_	16-Mar-20 A	28-Jun-22 13-Jun-20	28-Aug-21 03-Sep-21	30-Sep-23 03-Sep-21	375	100%									28 Jun	n-22, Con	structio
PORIILUT.ST1010	Trimming of Pie Head and Installation of Capping Plate	60			06-May-20 A	04-Jul-20	03-Sep-21 03-Sep-21	03-Sep-21 03-Sep-21	0	100 %			····-			·			; <mark>-</mark>	·	+
PORIILUT.ST1025	Review Design on U-trough Structure due to Additional Design Requirement				06-Jul-20 A	21-Oct-20	03-Sep-21	03-Sep-21	0	100%											
PORIILUT.ST1100	Construction of Base Slab Bay 1	18		· ·	03-Sep-20 A	21-Sep-2(	03-Sep-21	03-Sep-21	0	100%									1		
PORIILUT.ST1105	Site Clearance for U-trough Bay 2 to Bay 5 (NCE119)	4			22-Oct-20 A	27-Oct-20	30-Sep-23	30-Sep-23	0	100%	╉╋									1	
PORIILUT.ST1105	Excavation to Revised Formation Level and Construction of New Blinding for	10			22-Oct-20 A	13-Nov-20	03-Sep-23	03-Sep-23	0	100%									1		
PORIILUT.ST1107	Construction of Base Slab Bay 2	18		· ·	14-Nov-20 A	30-Nov-20	03-Sep-21 03-Sep-21	03-Sep-21 03-Sep-21	0	100 %									<mark>-</mark>	·-+	
PORIILUT.ST1115	Excavation to Revised Formation Level, Construction of New Blinding for Bar	10		· ·	30-Oct-20 A	03-Dec-20	03-Sep-21 03-Sep-21	03-Sep-21 03-Sep-21	0	100 %											
PORIILUT.ST1117	Re-construction of Capping Plate for Bay 3	10			02-Dec-20 A	14-Dec-20	03-Sep-21 03-Sep-21	03-Sep-21 03-Sep-21	0	100%										1	
—		18			15-Dec-20 A	30-Dec-20	03-Sep-21 03-Sep-21		0	100%											
PORIILUT.ST1120	Construction of Base Slab Bay 3	10					03-Sep-21 03-Sep-21	03-Sep-21	0	100%			-						1		
PORIILUT.ST1125	Re-construction of Capping Plate for Bay 4	10		· ·	15-Dec-20 A	31-Dec-20		03-Sep-21	0	100%					÷	·			<mark>.</mark>	·	
PORIILUT.ST1130	Construction of Base Slab Bay 4		-	· ·	07-Jan-21 A	16-Jan-21	03-Sep-21	03-Sep-21			╉╫╶┨		-						:		
	Construction of Internal Wall Stem Bay 1	14		· ·	14-Apr-21 A	28-Apr-21	03-Sep-21	03-Sep-21	0	100%										-	
	Construction of Internal Wall Stem Bay 2			· ·	22-Feb-21 A	09-Mar-21	03-Sep-21	03-Sep-21	0	100%											
	Construction of Internal Wall Stem Bay 3	14			18-May-21 A	03-Jun-21	03-Sep-21	03-Sep-21	0	100% ay 3	' <b>  </b>									1	
PORIILUT.ST1180	Construction of Internal Wall Stem Bay 4	11		· ·	01-Apr-21 A	17-Apr-21	03-Sep-21	03-Sep-21	0	100%		╢╫╢		ļ	÷		<b>↓</b>				
PORIILUT.ST1190	Construction of Internal Wall Stem Bay 5	14		· ·	13-Apr-21 A	11-May-21	03-Sep-21	03-Sep-21	0	100%										1	
PORIII.UT.ST1200	Construction of External Wall Stern Bay 1 (Sea Side)				08-May-21 A	13-Nov-21	28-Aug-21	03-Sep-21	-58 0	60%		onstru	tion of Exter	mal Wall Ste	n Bay	1 (Sea Sid	e)				
PORIILUT.ST1210	Construction of External Wall Stern Bay 2 (Sea Side)	14			26-May-21 A	18-Jun-21	04-Sep-21	04-Sep-21	0	100% em	B <b>iy</b> 2 (S	<b>a \$id</b> e	)]]							-	
PORIILUT.ST1220	Construction of External Wall Stem Bay 3 (Sea Side)	14			29-Nov-21	14-Dec-21	25-Sep-21	12-Oct-21	-53 0	0%			Constructio	n of External	I Wal S	item Bay 3	(Sea Sid	e)			
PORIILUT.ST1230	Construction of External Wall Stern Bay 1 (Land side)	14			03-May-21 A	18-May-21	04-Sep-21	04-Sep-21	0	100% (La	ntside								<b>.</b>		
PORIILUT.ST1240	Construction of External Wall Stern Bay 2 (Land side)	14			23-Jun-21 A	16-Nov-21	04-Sep-21	06-Sep-21	-58 0	85.71%				emal Wall Ste		· ·					i.
PORIILUT.ST1241	Construction of External Wall Stern Bay 3 (Land side)	4	0 4	4 017/08(6	16-Nov-21	20-Nov-21	07-Sep-21	10-Sep-21	-58	0%	╉┝┛┫	Const	ruction of Ex	ternal Wall S	item Ba	ay3 Land	side)				
PORIII.UT.ST1242	Excavation to Revised Formation Level, Construction of New Blinding for Bay	10	10 0	0 017/08(6	09-Mar-21 A	19-Mar-21	03-Sep-21	03-Sep-21	0	100% w B	linding fo	r Bay 5									i.
PORIII.UT.ST1243	Construction of Base Slab Bay 5	18	0 18	8 017/08(6	08-Nov-21	27-Nov-21	03-Sep-21	24-Sep-21	-53 0	0%		<b>i</b> opi		Base Slab Ba							
PORIII.UT.ST1244	Construction of Internal Wall Stem Bay 6	14	0 14	4 017/08(6	29-Nov-21	14-Dec-21	25-Sep-21	12-Oct-21	-53 0	0%	-H 1			n of Internal							
PORIII.UT.ST1250	Backfilling from +5.9mPD to +8.2mPD (8layers, 5D/layer)	80	111 4	4 017/08(6	26-Jun-21 A	07-Dec-21	24-Sep-21	28-Sep-21	-58 0	95%			Backfilling from	m +5.9mPD	to +8.2	/mPD (8lay	ers 5D/la	iye)			
PORIII.UT.ST1260	Concrete Barrier and Laying of Cable Duct	60	0 60	0 017/08(6	04-Jan-22	18-Mar-22	26-Oct-21	06-Jan-22	-58	0%	+ I		4		Cor	oncrete Bar	ierand L	aying c	of Cable	e Duct	
PORIII.UT.ST1270	Road Paving	80	0 80	0 017/08(6	18-Mar-22	28-Jun-22	07-Jan-22	14-Apr-22	-58	0%			1		-				Road	Paving	1
Drainage Works				`	07-May-21 A	01-Apr-22	15-Dec-21	14-Apr-22	11					011 to SMH0	7	01-Apr-2	2, Craina	ge <b>Vor</b> k	ks	-	
PORIII.UT.DRA2020	Construction of Drainage SMH011 to SMH010				07-May-21 A		15-Dec-21	15-Dec-21	0	P	orstruct	<b>U</b> - <b>I</b> - <b>I</b> - <b>I</b>		4 4					<b>.</b>		
PORIII.UT.DRA2030	Construction of Drainage SMH010 to SMH009	45			27-Aug-21 A	10-Dec-21	15-Dec-21	22-Dec-21	11 0	85%			Construction	of Drainage			00		-		
PORIII.UT.DRA2050	Laying of Watermains	45		· ·	10-Dec-21	08-Feb-22	23-Dec-21	19-Feb-22	11 0	0%	11		:			termains				-	-
PORIII.UT.DRA2060	Laying of Ducting for Power Cable	45		· ·	10-Dec-21	08-Feb-22	23-Dec-21	19-Feb-22	11	0%				Laying	of Duct	ting for Po Road Pa	verCable	4		-	1
PORIII.UT.DRA2070	Road Paving	45		· ·	08-Feb-22		21-Feb-22 29-Sep-21	14-Apr-22	11	0%						Road Pa				attraction .	
Construction of Semi-Nos PORIILUT.NB1020	Enclosure (CH13482.1 to 13580.3), Sign Gantry and Directional Sign Construction of Semi-Noise Enclosure CH13482.101 to 13576.309 Main Fra	133 75		3 017/08(6	07-Dec-21 07-Dec-21		29-Sep-21 29-Sep-21	14-Apr-22 29-Dec-21	-30 -58 0	0%				÷÷	Conic	struction of					
PORIILUT.NB1020	Construction of Semi-Noise Enclosure CH13482.101 to 13576.309 Main Pla Construction of Semi-Noise Enclosure CH13482.101 to 13576.309 Sub Fran	75	-		14-Dec-21	18-Mar-22	07-Oct-21	06-Jan-22	-58 0	0%				: r4		onstruction					
		14						21-Feb-22	-30 0	0%						Excavation					
PORIILUT.NB1040	Excavation and Construction of Directional Sign Footing DS1		•		11-Mar-22		05-Feb-22 26-Feb-22	21-Peb-22 21-Mar-22		0%					Ŀ	Backfillir		ISULIQUO		liectional	Jight
PORIILUT.NB1050	Backfilling to Formation Level	20			11-Mar-22	*			-12 0	070							g to ⊦om	haton L	Level	ign and St	
PORIII.UT.NB1060	Installation of Directional Sign and Steel Frame	10			04-Apr-22		22-Mar-22	01-Apr-22	-12 0	0%		<b> </b>			-	Expansion Expansion	allation o	Liecti	JUNA SI	yn and Si	leel Fr
	Excavation and Construction of Directional Sign Footing DS2	14			28-Mar-22	14-Apr-22	22-Feb-22	09-Mar-22	-30 0	0%					1	Expa	vation an	a uprist	struction	i of Directi	onal S
	Backfilling to Formation Level	20			14-Apr-22	13-May-22	10-Mar-22	01-Apr-22	-30 0	0%						F				ation Level	
PORIII.UT.NB1090	Installation of Directional Sign and Steel Frame	10	_		13-May-22	25-May-22	02-Apr-22	14-Apr-22	-30 0	0%						1	in in	anation	In of Dir	rectional S	ign ar
e Protection Works (Port					02-May-19 A	25-Jul-19,	14-Apr-22	14-Apr-22		40001	┼┼┼			-	++		┟╢╧┘				-
TP1020	Tree Transplant Works			_	02-May-19 A	25-Jul-19	14-Apr-22	14-Apr-22	0	100%				07 1 00	-	institute of					4
odification of Seawall (Por							23-Sep-21		495					27-Jan-22,	vioditic	auon of S	eaviail (P	oruon 1	ang III)	/	
Weather Protection System		48			01-Dec-18 A			30-Sep-23		100%											
SW1010	Site Trial for Weather Protection System				01-Dec-18 A		30-Sep-23	30-Sep-23	0	100%											
SW1020	Installation of Temporary Wave Form Wall for Weather Protection (1st layer)	48			01-Feb-19 A		30-Sep-23	30-Sep-23	0	100%											
SW1030	Installation of Temporary Wave Form Wall for Weather Protection (2nd layer)				02-Apr-19A		30-Sep-23	30-Sep-23	0	100%								<b></b>	; <mark>-</mark>		
Seawall Modification Type 1	Proof Congrete Conning for Poul 1				13-Apr-21 A 13-Apr-21 A	27-Jan-22	06-Nov-21	27-Jan-22	-1	100%				27-Jan-22,	, beawa	all Modifica	ion iype				-
SW.WWI.1010	Break Concrete Copping for Bay 1	14				28-Apr-21	06-Nov-21	06-Nov-21		100%									1		i.
SW.WWI.1020	Break Concrete Copping for Bay 2	14			16-Apr-21 A	03-May-21	06-Nov-21	06-Nov-21	_	100%											1
SW.WWI.1030	Break Concrete Copping for Bay 3	14			22-Apr-21 A	08-May-21	10-Nov-21	10-Nov-21	_	100%											
SW.WWI.1040	Break Concrete Copping for Bay 4	14			19-Apr-21 A	05-May-21	10-Nov-21	10-Nov-21		100%		<b> </b>  .					<b>↓                                    </b>	<u> </u>	<b> </b>		
SW.WWI.1050	Break Concrete Copping for Bay 5	14			17-Apr-21 A	04-May-21	10-Nov-21	10-Nov-21		100%											
SW.WWI.1060	Break Concrete Copping for Bay 6	14			26-Apr-21 A	12-May-21	10-Nov-21	10-Nov-21		100%										-	
SW.WWI.1070	Break Concrete Copping for Bay 7	14			05-May-21 A		10-Nov-21	10-Nov-21		100%	-										
SW.WWI.1080	Break Concrete Copping for Bay 8	14	14 (	0 017/08(6	14-May-21 A	31-May-21	10-Nov-21	10-Nov-21		100%	411										
SW.WWI.1090	Break Concrete Copping for Bay 9	14	14 (	0 017/08(6	24-May-21 A	08-Jun-21	24-Nov-21	24-Nov-21		100%											
SW.WWI.1100	Break Concrete Copping for Bay 10	14	0 14	4 017/08(6	08-Nov-21	23-Nov-21	03-Dec-21	20-Dec-21	23	0%		Brea	Concrete C	opping for B	ay 10						
SW.WWI.1110	Construction of Seawall Modification Type I Bay 1 (1st Pour)	12	40 0	0 017/08(6	08-May-21 A	26-Jun-21	06-Nov-21	06-Nov-21		100% icati		- Bi 1								-	
	Construction of Seawall Modification Type 1 Bay 1 (2nd Pour)	12	20 0	0 017/08(6	28-Jun-21 A	21-Jul-21	06-Nov-21	06-Nov-21		100% all M	o <b>lifica</b> tio	туре	1 Bạy 1 (2nd	Pour)							
SW.WWI.1111						13-Nov-21	13-Nov-21	20-Nov-21	6	0%		1	1	wall Modificat		be 1 Bay 1	(Copinia)	11		:	
SW.WWI.1111 SW.WWI.1112	Construction of Seawall Modification Type 1 Bay 1 (Coping)	6	36 6	6 017/08(6	24-36p-21 A	13-1404-21	10110121			0,0											
	Construction of Seawall Modification Type 1 Bay 1 (Coping) Construction of Seawall Modification Type I Bay 2 (1st Pour)	6 12			24-Sep-21A 28-Jun-21A	16-Jul-21	06-Nov-21	06-Nov-21		100% I Mo		8	Bay 2 (1st Po		1	, .	(51.5)			-	1



•



CEDD 土木工程拓展署 Civil Engineering and Development Department Contract No.: NE/2017/08 Cross Bay Link, Tseung Kwan O Road D9 and Associated Works Page 21 of 26



t.	Nov	Dec	Jan	Feb	Mar	20: Apr	23 May	/	Jun	Jul	Aug
											Ŭ
	2 8 8 8 8	1 1 1 1	5 5 5 5	2 2 2 2						8	1
ougl	h Structu	re	2 2 2 2 2	5 2 5 8 8						5 5 5 5 5	1
		1 1 1 1 1	1 1 1 1 1 1				:				
		1	1 1 1 1 1								
		1	1								
		1 1 1 1	8 2 2 8								
		1 1 1	1 1 1								
			1 1 1 1								
		: ; ; ;	: ; ;				: 				
		1									
		1	1								
			1								
		1 1 1 1 1	1 1 1 1 1								
	* 1 1 1 1	- - - -	1 1 1 1								* 1 1
		1 1 1 1	8 2 2 8 8							8 8 8 8	
		1	1 1 1 1								
	1 1 2 1	1 1 1 1	1 1 1 1 1	1						1 1 1 1	1
			to 13580	3), Sign	Gantry	and Direct	ional \$	igr	n		
	Main Fra 9 Sub Fr	me ame and	Panel								
51		1	1 1 1 1 1								
ng D	DS2	- - - -	1 1 1 1								
iran	le	2 2 2 2 2 2	2 2 2 2 2 2	5 5 5 5						5 5 7 8	1
		5 5 5 5 5	5 5 5 5 5								
		1									
			1								
			1 1 1 1							1 1 1 1	1
			1							1	
		: : : :	2 2 2 2 2							8 8 8 8	
										 ! !	
			1								1
		1 1 1 1									
	Revi	cion			1	Chec	kod		۸.		d
m		sion date (N	/lar 202	21)		TL	neu		StL	oprove	u
mr	ne Upo	date (N	lay 202	21)		CkT			StL		
m	me Up	date (J	ul 202	1)		CKT			StL		
og	ramm	е				CKT			St		

	Activity Name		tual Remaining Calendar Start	Finish	Late Start	Late Finish	Total TRA	Activity %										2022	2											2023			_
		Duration Dura					Float	Complete		ov De			_	_	_				Jul	Aug	g Sep	p C	Oct N	Nov	Dec	Jan	Feb	Mar	Apr	· Ma	y Ju	un	J
SW.WWI.1122	Construction of Seawall Modification Type I Bay 2 (Coping)	6	0 6 017/08(6 22-Nov			27-Nov-21	-1	0%		- Con				cation T	ype IB	ay 2 (C	oping)																
SW.WWI.1130	Construction of Seawall Modification Type I Bay 3 (1st Pour)	12	12 0 017/08(6 16-Jul-			10-Nov-21			wall Modifi				1 1																				
SW.WWI.1131	Construction of Seawall Modification Type I Bay 3 (2nd Pour)	12	23 0 017/08(6 30-Jul-	-		19-Nov-21		100%	n of Seawa	a Wodifica			· ·	· ·						1			-					1	1	1			
SW.WWI.1132	Construction of Seawall Modification Type I Bay 3 (Coping)	6	0 6 017/08(6 29-Nov	21 04-Dec-2	1 27-Nov-21	04-Dec-21	-1	0%			onstructio				Type I	Elay 3	(Copin	<b>a</b> )															
SW.WWI.1140	Construction of Seawall Modification Type I Bay 4 (1st Pour)	12	23 0 017/08(6 30-Jul-	1 A 27-Aug-2	1 10-Nov-21	10-Nov-21		100%	n of Seawa	al <mark>M</mark> odifica	ation Type	I Bay 4	(1st Po	ır)																			
SW.WWI.1141	Construction of Seawall Modification Type I Bay 4 (2nd Pour)	12	19 0 017/08(6 31-Aug	21 A 23-Sep-2	1 19-Nov-21	19-Nov-21		100%	struciono	of <mark>S</mark> eawal	Modifica	ion Type	I Bay 4	(2nd Po	ur)					-													
SW.WWI.1142	Construction of Seawall Modification Type I Bay 4 (Coping)	6	0 6 017/08(6 06-Dec	21 11-Dec-21	04-Dec-21	11-Dec-21	-1	0%			Construc	ion of Se	awall N	odificatio	on Type	Eay	4 (Cop	ng)		-													
SW.WWI.1150	Construction of Seawall Modification Type I Bay 5 (1st Pour)	12	7 0 017/08(6 31-Aug	21 A 08-Sep-2	1 10-Nov-21	10-Nov-21		100%	tion of Se	eawal Mor	dification	; īvpe I Bar	y 5 (1st	: Pout)				Ĩ		-													
SW.WWI.1151	Construction of Seawall Modification Type I Bay 5 (2nd Pour)	12	17 0 017/08(6 20-Sep			19-Nov-21		100%	Construc		eawall Mo				nd Pou		1			-		:						-	1				
SW.WWI.1152	Construction of Seawall Modification Type I Bay 5 (Coping)	6	0 6 017/08(6 13-Dec			18-Dec-21	-1	0%			Constr						4 1 5 (C	hning															
SW.WWI.1160	Construction of Seawall Modification Type I Bay 6 (1st Pour)	12	17 0 017/08(6 09-Sep			10-Nov-21		• • •	onstruction								.,	PPING.	<b>,</b>	-													
								100%	JIISUICIOI		n of Seav		1 1	1 i i i i i i i i i i i i i i i i i i i	- 1 i		-			1	1	:			-		1						
SW.WWI.1161	Construction of Seawall Modification Type I Bay 6 (2nd Pour)	12				19-Nov-21			- Pu	onstruction																							
SW.WWI.1162	Construction of Seawall Modification Type I Bay 6 (Coping)		107 7 017/08(6 02-Jul-			29-Dec-21	-1	0%			Cor						Baye	(Cop	ping)														
SW.WWI.1170	Construction of Seawall Modification Type I Bay 7 (1st Pour)	12	12 0 017/08(6 05-Oct	21 A 20-Oct-21	10-Nov-21	10-Nov-21		100%	gonstr		Seawall I					1.11	<u>.</u>	<u> </u>															
SW.WWI.1171	Construction of Seawall Modification Type I Bay 7 (2nd Pour)	12	2 4 017/08(6 05-Nov	21 A 11-Nov-21	19-Nov-21	24-Nov-21	11	66.67%	₩.	Construc	ion of S									1		-											
SW.WWI.1172	Construction of Seawall Modification Type I Bay 7 (Coping)	6	0 6 017/08(6 30-Dec	21 06-Jan-22	29-Dec-21	06-Jan-22	-1	0%			<b>–</b> d	onstructio	on of Se	awall M	odificat	on Typ	é I Ba	7 (O	Coping	g)													
SW.WWI.1180	Construction of Seawall Modification Type I Bay 8 (1st Pour)	12	0 12 017/08(6 08-Nov	21 20-Nov-2	1 10-Nov-21	24-Nov-21	3	0%	┣╞	Çonst	ruction of	Seåwall	Mo¢lifica	tion Typ	e I Bay	<b>8 (1</b> st	Pour)			-									1	ł			
SW.WWI.1181	Construction of Seawall Modification Type I Bay 8 (2nd Pour)	12	0 12 017/08(6 22-Nov	21 04-Dec-2	1 24-Nov-21	08-Dec-21	3	0%	-	• 📫 🔤	onstructic	n of Seav	wali Mo	lification	TypeI	Eay B	(2nd P	bur)				:					1	1	1	1		1	
SW.WWI.1182	Construction of Seawall Modification Type I Bay 8 (Coping)	6	0 6 017/08(6 07-Jan	22 13-Jan-22	2 06-Jan-22	13-Jan-22	-1	0%			<b>`⊾</b> ∎	Construc	tion of	Seawall	Modific	ation T	; ype I E	ay 8 (	(Copi	inģ)		-					1		-	-			
SW.WWI.1190	Construction of Seawall Modification Type I Bay 9 (1st Pour)	12	0 12 017/08(6 22-Nov			08-Dec-21	3	0%	···· <b>†</b> · <b> </b> t	- Id	onstituctio						4	<b>-</b>	- the second sec														
SW.WWI.1191	Construction of Seawall Modification Type I Bay 9 (2nd Pour)	12	0 12 017/08(6 06-Dec			22-Dec-21	3	0%			Constr	- ·				1 11	<b>`</b> ;		our	1			1	1	1			1	-	1			
SW.WWI.1191	Construction of Seawall Modification Type I Bay 9 (Coping)		0 6 017/08(6 14-Jan			22-Dec-21 20-Jan-22	-1	0%			+,-	Constr					1	1 H H		i najaa													
SW.WWI.192	Construction of Seawall Modification Type I Bay 9 (Coping) Construction of Seawall Modification Type I Bay 10 (1st Pour)	12	0 12 017/08(6 06-Dec			20-Jan-22 06-Jan-22	-1	0%				ction of								-1919)							1	1					
			0 12 011/00(0 00 200								* <b>-</b>	onstructio					1 1	1.1.	- <b>r</b>				-	ł				1	1	1		1	
SW.WWI.1201	Construction of Seawall Modification Type I Bay 10 (2nd Pour)	12	0 12 017/08(6 20-Dec			20-Jan-22	13	0%		╌╂╢┊╌┊┠╹	<u> </u>		+				4	- she -	· · · · · · · · · · · · · · · · · · ·														
SW.WWI.1202	Construction of Seawall Modification Type I Bay 10 (Coping)	6	0 6 017/08(6 21-Jan			27-Jan-22	-1	0%				<b>*</b>		+		cificatio	on Typ	Ba	ay IO	(Coping	)	ł	1										
SW.WWI.1212	UU & TCSS Duct Laying	28	0 28 017/08(6 20-Dec	21 24-Jan-22	2 22-Dec-21	27-Jan-22	3	0%				\$ UU &			ing			11		1									1				
Seawall Modification Type			308 0 017/08(6 23-Oct		1 23-Sep-21		-36			0BNov-21	1, Sę́awa	Modifica	ition Typ	e 2						1													
SW.WWII.1010	Starter Bar Construction on Seawall Coping for Seawall Modification Type 2	60	60 0 017/08(6 23-Oct	20 A 05-Jan-21	23-Sep-21	23-Sep-21		100%												ł		-	1						-	1			
SW.WWII.1020	Installation of Steel Bracket at Seawall Coping for Construction of Seawall M	45	45 0 017/08(6 20-Nov	20 A 14-Jan-21	23-Sep-21	23-Sep-21		100%	ification Ty	ype 2												-					1					-	
SW.WWII.1030	Construction of Seawall Modification Type II Bay 1	10	36 0 017/08(6 22-Dec	20 A 04-Feb-2	1 23-Sep-21	23-Sep-21		100%						;		11		TŤ.													1		
SW.WWII.1040	Construction of Seawall Modification Type II Bay 2	10	36 0 017/08(6 22-Dec			23-Sep-21		100%			1		1	:						-		:											
SW.WWII.1050	Construction of Seawall Modification Type II Bay 3	10	54 0 017/08(6 22-Dec		23-Sep-21	23-Sep-21		100%							1					1			-	ł				1	1	1		1	
SW.WWII.1060		10				23-Sep-21														1		-					-	1					
	Construction of Seawall Modification Type II Bay 4		0 011100(0 22 200					100%																									
SW.WWII.1070	Construction of Seawall Modification Type II Bay 5	10	29 0 017/08(6 22-Dec			23-Sep-21		100%									į	<u></u>							·····								
SW.WWII.1080	Construction of Seawall Modification Type II Bay 6	10	10 0 017/08(6 24-Feb			23-Sep-21		100%			1	1		1	1					:		:	-		-			-					
SW.WWII.1090	Construction of Seawall Modification Type II Bay 7	10	10 0 017/08(6 09-Mar	21 A 19-Mar-21	23-Sep-21	23-Sep-21		100%									1			-		-											
SW.WWII.1100	Construction of Seawall Modification Type II Bay 8	10	10 0 017/08(6 01-Apr	21 A 16-Apr-21	23-Sep-21	23-Sep-21		100%												-													
SW.WWII.1110	Construction of Seawall Modification Type II Bay 9	10	10 0 017/08(6 17-Apr	21A 28-Apr-21	23-Sep-21	23-Sep-21		100%	9											-													
SW.WWII.1120	Construction of Remaining Seawall Modification Type II at U-trough (Bay 10-	10	158 0 017/08(6 29-Apr	21A 08-Nov-2	1 23-Sep-21	23-Sep-21	-36	100%		Construct	ion of Re	naining S	Seawall	Modifica	tion Ty	pe lat	U-trou	igh (B	Bay 10	0-13)		-			1				1				
onstruction of the At-gra	ade Noise Semi Enclosures	779	667 112 09-Aug	19 A 24-Mar-22	27-Sep-21	30-Sep-23	450							7 24-	Mar-22	Const	ruction	of th	ne At-	grade N	oise Semi	ni Enclos	sures										
Construction of Northern	Drainage (SMH003 to SMH008)	300	294 0 017/08(6 09-Aug	10.4 05.4 0		45.0.04																					1						
PORIII.AG.1010				19 A   05-Aug-2	27-Sep-21	15-Dec-21														-								-					
1 01411.740.1010	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der	30	81 0 017/08(6 09-Aug				0	100%	-1									1.1			- i	-			-				1				
		30	81 0 017/08(6 09-Aug	19 A 14-Nov-19	27-Sep-21	27-Sep-21			+											-	:						:						
PORIII.AG.1015	Road Diversion at XYZ Junction	30 10	81         0         017/08(6         09-Aug           10         0         017/08(6         14-Oct	19 A 14-Nov-19 19 A 24-Oct-19	27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21	0	100%	+											: : : :		1					: : :						
PORIII.AG.1015 PORIII.AG.1020	Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to Si	30 10 7	81         0         D17/08(6)         09-Aug           10         0         D17/08(6)         14-Oct           48         0         D17/08(6)         12-Sep	19 A 14-Nov-19 19 A 24-Oct-19 19 A 10-Nov-19	27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21	0	100% 100%																									
PORIII.AG.1015 PORIII.AG.1020 PORIII.AG.1030	Road Diversion at XYZ Junction           Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)	30 10 7 28	81         0         D17/08(6)         09-Aug           10         0         D17/08(6)         14-Oct           48         0         D17/08(6)         12-Sep           36         0         D17/08(6)         16-Sep	19 A         14-Nov-19           19 A         24-Oct-19           19 A         10-Nov-19           19 A         29-Oct-19	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	0 0 0	100% 100% 100%																									
PORIILAG.1015 PORIILAG.1020 PORIILAG.1030 PORIILAG.1035	Road Diversion at XYZ Junction           Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)           Laying of Drainage Pipe SMH003 to SMH006	30 10 7 28 14	81         0         D17/08(6)         09-Aug           10         0         D17/08(6)         14-Oct           48         0         D17/08(6)         12-Sep           36         0         D17/08(6)         16-Sep           21         0         D17/08(6)         23-Oct	19 A         14-Nov-19           19 A         24-Oct-19           19 A         10-Nov-19           19 A         29-Oct-19           19 A         29-Oct-19           19 A         15-Nov-19	<ul> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> </ul>	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	0 0 0 0	100% 100% 100% 100%																			· · · · · · · · ·						
PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040	Road Diversion at XYZ Junction           Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)	30 10 7 28	81         0         D17/08(6)         09-Aug           10         0         D17/08(6)         14-Oct           48         0         D17/08(6)         12-Sep           36         0         D17/08(6)         16-Sep	19 A         14-Nov-19           19 A         24-Oct-19           19 A         10-Nov-19           19 A         29-Oct-19           19 A         29-Oct-19           19 A         15-Nov-19           19 A         15-Nov-19	<ul> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> </ul>	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	0 0 0	100% 100% 100% 100% 100%																			· · · · · · · · · ·						
PORIILAG.1015 PORIILAG.1020 PORIILAG.1030 PORIILAG.1035	Road Diversion at XYZ Junction           Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)           Laying of Drainage Pipe SMH003 to SMH006	30 10 7 28 14	81         0         D17/08(6)         09-Aug           10         0         D17/08(6)         14-Oct           48         0         D17/08(6)         12-Sep           36         0         D17/08(6)         16-Sep           21         0         D17/08(6)         23-Oct	19 A         14-Nov-19           19 A         24-Oct-19           19 A         10-Nov-19           19 A         29-Oct-19           19 A         29-Oct-19           19 A         15-Nov-19	<ul> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> </ul>	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	0 0 0 0	100% 100% 100% 100%																			· · · · · · · · · · · · · · · · · · ·						
PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040	Road Diversion at XYZ Junction           Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)           Laying of Drainage Pipe SMH003 to SMH006           Backfilling of Drainage Trench for SMH003 to SMH006	30 10 7 28 14 14	81         0         D17/08(6)         09-Aug           10         0         D17/08(6)         14-Oct           48         0         D17/08(6)         12-Sep           36         0         D17/08(6)         16-Sep           21         0         D17/08(6)         23-Oct           21         0         D17/08(6)         23-Oct	19 A         14-Nov-19           19 A         24-Oct-19           19 A         10-Nov-19           19 A         29-Oct-19           19 A         15-Nov-19           19 A         15-Nov-19           19 A         21-Nov-19	<ul> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> </ul>	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	0 0 0 0 0	100% 100% 100% 100% 100%																			· · · · · · · · · · · · · · · · · · ·						
PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1042	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH003 to SMH006         Manhole Construction for SMH007 (14D/manhole)	30 10 7 28 14 14	81         0         D17/08(6)         09-Aug           10         0         D17/08(6)         14-Oct           48         0         D17/08(6)         12-Seg           36         0         D17/08(6)         16-Seg           21         0         D17/08(6)         23-Oct           21         0         D17/08(6)         23-Oct           7         0         D17/08(6)         14-Nov	19 A         14-Nov-19           19 A         24-Oct-19           19 A         10-Nov-19           19 A         29-Oct-19           19 A         15-Nov-19           19 A         15-Nov-19           19 A         21-Nov-19           19 A         28-Nov-19	<ul> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> </ul>	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	0 0 0 0 0 0	100% 100% 100% 100% 100%																									
PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1042           PORIILAG.1044	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH003 to SMH006         Manhole Construction for SMH007 (14D/manhole)         Laying of Drainage Trench for SMH007	30 10 7 28 14 14 14 7 14	81         0         D17/08(6)         09-Aug           10         0         D17/08(6)         14-Oct           48         0         D17/08(6)         12-Seg           36         0         D17/08(6)         16-Seg           21         0         D17/08(6)         23-Oct           21         0         D17/08(6)         23-Oct           7         0         D17/08(6)         14-Nov           6         0         D17/08(6)         22-Nov	19 A         14-Nov-19           19 A         24-Oct-19           19 A         10-Nov-19           19 A         29-Oct-19           19 A         29-Oct-19           19 A         29-Oct-19           19 A         15-Nov-19           19 A         15-Nov-19           19 A         21-Nov-19           19 A         28-Nov-19           19 A         28-Nov-19	<ul> <li>27-Sep-21</li> </ul>	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100%																									
PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1042           PORIILAG.1044           PORIILAG.1046	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH003 to SMH006         Manhole Construction for SMH007 (14D/manhole)         Laying of Drainage Pipe SMH007 to SMH007         Backfilling of Drainage Trench for SMH006 to SMH007	30 10 7 28 14 14 14 7 14	81         0         D17/08(6)         09-Aug           10         0         D17/08(6)         14-Oct           48         0         D17/08(6)         12-Seg           36         0         D17/08(6)         16-Seg           21         0         D17/08(6)         23-Oct           21         0         D17/08(6)         23-Oct           7         0         D17/08(6)         24-Nov           6         0         D17/08(6)         22-Nov           6         0         D17/08(6)         22-Nov	19A         14-Nov-18           19A         24-Oct-15           19A         10-Nov-18           19A         10-Nov-18           19A         29-Oct-15           19A         15-Nov-18           19A         15-Nov-18           19A         21-Nov-19           19A         21-Nov-19           19A         28-Nov-19           19A         28-Nov-19           19A         28-Nov-19           19A         01-Apr-20	<ul> <li>27-Sep-21</li> <li>15-Dec-21</li> </ul>	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21	0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100%																									
PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1042           PORIILAG.1044           PORIILAG.1046           PORIILAG.1047           PORIILAG.1048	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH003 to SMH006         Manhole Construction for SMH007 (14D/manhole)         Laying of Drainage Pipe SMH006 to SMH007         Backfilling of Drainage Trench for SMH006 to SMH007         Confirmation of Location of Manhole and Drainage Alignment         Sheet Piles Installation SMH008 Construction (~20m length)	30 10 7 28 14 14 14 7 14 30	81         0         D17/08(6)         09-Aug           10         0         D17/08(6)         14-Oct           48         0         D17/08(6)         12-Sep           36         0         D17/08(6)         12-Sep           21         0         D17/08(6)         23-Oct           7         0         D17/08(6)         23-Oct           6         0         D17/08(6)         22-Nov           6         0         D17/08(6)         22-Nov           101         0         D17/08(6)         22-Nov           6         0         D17/08(6)         22-Nov           101         0         D17/08(6)         22-Nov           6         0         D17/08(6)         22-Nov	19A         14-Nov-19           19A         24-Oct-19           19A         10-Nov-19           19A         29-Oct-19           19A         29-Oct-19           19A         15-Nov-19           19A         15-Nov-19           19A         15-Nov-19           19A         21-Nov-19           19A         21-Nov-19           19A         28-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         01-Apr-20           20A         03-Jul-20	<ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> </ul>	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15-Dec-21	0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%																									
PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1042           PORIILAG.1044           PORIILAG.1046           PORIILAG.1047           PORIILAG.1048           PORIILAG.1048-01	Road Diversion at XYZ Junction           Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)           Laying of Drainage Pipe SMH003 to SMH006           Backfilling of Drainage Trench for SMH003 to SMH006           Manhole Construction for SMH007 (14D/manhole)           Laying of Drainage Pipe SMH007 (14D/manhole)           Laying of Drainage Pipe SMH006 to SMH007           Backfilling of Drainage Trench for SMH006 to SMH007           Confirmation of Location of Manhole and Drainage Alignment           Sheet Piles Installation SMH008 Construction (~20m length)           Excavation to Formation Level for SMH008 Construction	30 10 7 28 14 14 14 14 7 14 30 3 3 3	81         0         D17/08(6)         09-Aug           10         0         D17/08(6)         14-Oct           48         0         D17/08(6)         16-Sep           36         0         D17/08(6)         16-Sep           21         0         D17/08(6)         23-Oct           7         0         D17/08(6)         24-Nov           6         0         D17/08(6)         22-Nov           101         0         D17/08(6)         22-Nov           6         0         D17/08(6)         22-Nov           101         0         D17/08(6)         29-Nov           6         0         D17/08(6)         26-Jun           101         0         D17/08(6)         26-Jun           3         0         D17/08(6)         46-Jun	19A         14-Nov-11           19A         24-Oct-12           19A         10-Nov-11           19A         29-Oct-12           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-12           19A         21-Nov-11           19A         22-Nov-11           19A         22-Nov-11           19A         22-Nov-11           19A         24-Nov-11           19A         20-Nov-11           19A	<ul> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> </ul>	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%																									
PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1042           PORIILAG.1044           PORIILAG.1044           PORIILAG.1046           PORIILAG.1047           PORIILAG.1048           PORIILAG.1048-01           PORIILAG.1048-02	Road Diversion at XYZ Junction           Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)           Laying of Drainage Pipe SMH003 to SMH006           Backfilling of Drainage Trench for SMH003 to SMH006           Manhole Construction for SMH007 (14D/manhole)           Laying of Drainage Trench for SMH007 (14D/manhole)           Laying of Drainage Pipe SMH006 to SMH007           Backfilling of Drainage Trench for SMH006 to SMH007           Confirmation of Location of Manhole and Drainage Alignment           Sheet Piles Installation SMH008 Construction (~20m length)           Excavation to Formation Level for SMH008 Construction           Manhole Construction for SMH008 (14D/manhole)	30 10 7 28 14 14 14 14 7 14 30 3 3 3 14	81         0         D17/08(6)         09-Aug           10         0         D17/08(6)         14-Oct           48         0         D17/08(6)         12-Sep           36         0         D17/08(6)         12-Sep           21         0         D17/08(6)         23-Oct           7         0         D17/08(6)         23-Oct           6         0         D17/08(6)         22-Nox           6         0         D17/08(6)         22-Nox           101         0         D17/08(6)         22-Nox           6         0         D17/08(6)         29-Nox           16         0         D17/08(6)         89-Jan	19A         14-Nov-19           19A         24-Oct-19           19A         10-Nov-19           19A         29-Oct-16           19A         15-Nov-19           19A         15-Nov-19           19A         15-Nov-19           19A         21-Nov-19           19A         21-Nov-19           19A         28-Nov-11           19A         28-Nov-11           19A         21-Nov-12           00         01-Apr-2C           20A         03-Jul-20           0A         07-Jul-20           0A         25-Jul-20	<ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> </ul>	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%																									
PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1042           PORIILAG.1042           PORIILAG.1046           PORIILAG.1047           PORIILAG.1048           PORIILAG.1048-01           PORIILAG.1048-02           PORIILAG.1048-03	Road Diversion at XYZ Junction           Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)           Laying of Drainage Pipe SMH003 to SMH006           Backfilling of Drainage Trench for SMH003 to SMH006           Manhole Construction for SMH007 (14D/manhole)           Laying of Drainage Trench for SMH006 to SMH006           Manhole Construction for SMH007 (14D/manhole)           Laying of Drainage Trench for SMH006 to SMH007           Confirmation of Location of Manhole and Drainage Alignment           Sheet Piles Installation SMH008 Construction (~20m length)           Excavation to Formation Level for SMH008 (14D/manhole)           Laying of Drainage Pipe SMH008 (14D/manhole)           Laying of Drainage Pipe SMH008 (14D/manhole)	30 10 7 28 14 14 14 7 14 30 3 3 3 14 5	81         0         D17/08(6)         09-Aug           10         0         D17/08(6)         14-Oct           48         0         D17/08(6)         12-Seg           36         0         D17/08(6)         12-Seg           21         0         D17/08(6)         23-Oct           21         0         D17/08(6)         23-Oct           7         0         D17/08(6)         23-Oct           6         0         D17/08(6)         22-Nov           6         0         D17/08(6)         22-Nov           6         0         D17/08(6)         22-Nov           6         0         D17/08(6)         25-Nov           6         0         D17/08(6)         25-Nov           6         0         D17/08(6)         25-Nov           6         0         D17/08(6)         25-Nov           7         0         D17/08(6)         25-Nov           6         0         D17/08(6)         25-Nov           7         0         D17/08(6)         25-Nov           8         0         D17/08(6)         25-Nov           6         0         D17/08(6)         25-Nov </td <td>19A         14-Nov-19           19A         24-Oct-19           19A         10-Nov-19           19A         10-Nov-19           19A         29-Oct-16           19A         15-Nov-19           19A         15-Nov-19           19A         15-Nov-19           19A         21-Nov-19           19A         28-Nov-19           19A         14-Marc20           19A         25-Jul-20           19A         25-Jul-20</td> <td><ul> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> </ul></td> <td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15-Dec-21 15-Dec-21 15-Dec-21</td> <td>0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0</td> <td>100% 100% 100% 100% 100% 100% 100% 100%</td> <td></td>	19A         14-Nov-19           19A         24-Oct-19           19A         10-Nov-19           19A         10-Nov-19           19A         29-Oct-16           19A         15-Nov-19           19A         15-Nov-19           19A         15-Nov-19           19A         21-Nov-19           19A         28-Nov-19           19A         14-Marc20           19A         25-Jul-20           19A         25-Jul-20	<ul> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> </ul>	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15-Dec-21 15-Dec-21 15-Dec-21	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%																									
PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1042           PORIILAG.1042           PORIILAG.1044           PORIILAG.1046           PORIILAG.1047           PORIILAG.1048           PORIILAG.1048           PORIILAG.1048-01           PORIILAG.1048-02           PORIILAG.1048-03           PORIILAG.1048-04	Road Diversion at XYZ Junction           Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)           Laying of Drainage Pipe SMH003 to SMH006           Backfilling of Drainage Trench for SMH003 to SMH006           Manhole Construction for SMH007 to SMH006           Manhole Construction for SMH007 (14D/manhole)           Laying of Drainage Trench for SMH006 to SMH007           Confirmation of Drainage Trench for SMH006 to SMH007           Confirmation of Location of Manhole and Drainage Alignment           Sheet Piles Installation SMH008 Construction (~20m length)           Excavation to Formation Level for SMH008 Construction           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Pipe SMH007 to SMH008           Backfilling of Drainage Trench for SMH008 Nonstruction	30 10 7 28 14 14 14 14 7 14 30 3 3 3 14	81         0         D17/08(6)         09-Aug           10         0         D17/08(6)         14-Oct           48         0         D17/08(6)         12-Sep           36         0         D17/08(6)         25-Sep           21         0         D17/08(6)         23-Oct           21         0         D17/08(6)         23-Oct           21         0         D17/08(6)         23-Oct           7         0         D17/08(6)         23-Oct           6         0         D17/08(6)         22-Nov           6         0         D17/08(6)         22-Nov           6         0         D17/08(6)         22-Nov           6         0         D17/08(6)         25-Nov           6         0         D17/08(6)         25-Nov           7         0         D17/08(6)         25-Nov           6         0         D17/08(6)         25-Nov           7         0         D17/08(6)         25-Nov           8         0         D17/08(6)         25-Nov           16         0         D17/08(6)         25-Nov           5         0         D17/08(6)         55-Nov	19A         14-Nov-19           19A         24-Oct-19           19A         10-Nov-19           19A         10-Nov-19           19A         29-Oct-16           19A         15-Nov-19           19A         15-Nov-19           19A         21-Nov-19           19A         28-Nov-19           01A         07-Jul-20           0A         07-Jul-20           0A         20-Jul-20           0A         20-Jul-20           20A         05-Aug-2	<ul> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>15-Dec-21</li> </ul>	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%																									
PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1042           PORIILAG.1044           PORIILAG.1046           PORIILAG.1047           PORIILAG.1048.01           PORIILAG.1048.01           PORIILAG.1048.02           PORIILAG.1048.03           PORIILAG.1048.03           PORIILAG.1048.04           PORIILAG.1048.050	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH003 to SMH006         Manhole Construction for SMH007 (14D/manhole)         Laying of Drainage Trench for SMH007 (14D/manhole)         Laying of Drainage Trench for SMH006 to SMH007         Confirmation of Location of Manhole and Drainage Alignment         Sheet Piles Installation SMH008 Construction (~20m length)         Excavation to Formation Level for SMH008 (14D/manhole)         Laying of Drainage Tipe SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Tipe SMH007 to SMH008         Backfilling of Drainage Tipe SMH007 to SMH008         Plate Load Test	30           10           7           28           14           14           7           30           3           3           14           5           10           7	81         0         D17/08(6)         09-Aug           10         0         D17/08(6)         14-Oct           48         0         D17/08(6)         14-Oct           48         0         D17/08(6)         12-Sep           36         0         D17/08(6)         23-Oct           21         0         D17/08(6)         23-Oct           21         0         D17/08(6)         23-Oct           7         0         D17/08(6)         23-Oct           6         0         D17/08(6)         22-Nov           7         0         D17/08(6)         23-Nov           101         0         D17/08(6)         24-Nov           116         0         D17/08(6)         45-Jul-           4         0         D17/08(6)         14	19A         14-Nov-19           19A         24-Oct-19           19A         10-Nov-19           19A         10-Nov-19           19A         29-Oct-16           19A         15-Nov-19           19A         15-Nov-19           19A         21-Nov-19           19A         28-Nov-19           19A         28-Nov-19           19A         28-Nov-19           19A         28-Nov-19           19A         28-Nov-19           19A         28-Nov-19           0A         07-Jul-20           0A         25-Jul-20           0A         20-Jul-20           20A         05-Aug-21           19A         09-Nov-19	<ul> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> </ul>	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27.Sep-21	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%																									
PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1040           PORIILAG.1042           PORIILAG.1046           PORIILAG.1046           PORIILAG.1047           PORIILAG.1048-01           PORIILAG.1048-02           PORIILAG.1048-03           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-04           PORIILAG.1045	Road Diversion at XYZ Junction           Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)           Laying of Drainage Pipe SMH003 to SMH006           Backfilling of Drainage Trench for SMH003 to SMH006           Manhole Construction for SMH007 (14D/manhole)           Laying of Drainage Trench for SMH006 to SMH006           Manhole Construction for SMH007 (14D/manhole)           Laying of Drainage Trench for SMH006 to SMH007           Confirmation of Location of Manhole and Drainage Alignment           Sheet Piles Installation SMH008 Construction (~20m length)           Excavation to Formation Level for SMH008 Construction           Manhole Construction of SMH008 (14D/manhole)           Laying of Drainage Pipe SMH007 to SMH008           Backfilling of Drainage Trench for SMH008 Note           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Pipe SMH007 to SMH008           Backfilling of Drainage Trench for SMH007 to SMH008           Plate Load Test           Drainage (SMH201 to SMH202)	30 10 7 28 14 14 14 14 7 14 30 3 3 3 3 14 5 10 7 66	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         12-Sep           36         0         D17/08(6         12-Sep           21         0         D17/08(6         23-Oct           7         0         D17/08(6         23-Oct           6         0         D17/08(6         23-Oct           6         0         D17/08(6         22-Nov           6         0         D17/08(6         22-Nov           6         0         D17/08(6         25-Nov           6         0         D17/08(6         04-Jul-           101         0         D17/08(6         04-Jul-           16         0         D17/08(6         04-Jul-           5         0         D17/08(6         05-Jul-           4         0         D17/08(6         05-Jul-           5         0         D17/08(6         05-Nov           5         0         D17/08(6         05-Nov           5         0         D17/08(6         05-Nov	19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         21-Nov-11           19A         21-Nov-11           19A         21-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         21-Nov-11           19A         21-Nov-11           19A         25-Jul-20           0A         07-Jul-20           0A         25-Jul-20           0A         25-Jul-20           0A         20-Jul-20           20A         05-Aug-21           19A         09-Nov-11           20A         14-Apr-20	<ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> </ul>	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21	0           0	100% 100% 100% 100% 100% 100% 100% 100%																									
PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1040           PORIILAG.1042           PORIILAG.1046           PORIILAG.1046           PORIILAG.1048           PORIILAG.1048-01           PORIILAG.1048-02           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-04           PORIILAG.1048-04           PORIILAG.1048-04           PORIILAG.1048-04           PORIILAG.1048-04           PORIILAG.1048-04           PORIILAG.1050           Construction of Southern           PORIILAG.1160-00	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH003 to SMH006         Manhole Construction for SMH007 (14D/manhole)         Laying of Drainage Trench for SMH007         Backfilling of Drainage Pipe SMH006 to SMH007         Backfilling of Drainage Trench for SMH006 to SMH007         Confirmation of Location of Manhole and Drainage Alignment         Sheet Piles Installation SMH008 Construction (~20m length)         Excavation to Formation Level for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 SMH008         Backfilling of Drainage Trench for SMH007 to SMH008         Backfilling of Drainage Trench for SMH007 to SMH008         Plate Load Test         Drainage (SMH201 to SMH202)         Home Quarantine due to Wuhan Pneumonia (NCE083)	30           10           7           28           14           14           14           7           14           30           3           14           5           10           7           66           14	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         12-Sep           36         0         D17/08(6         23-Oct           21         0         D17/08(6         23-Oct           7         0         D17/08(6         23-Oct           6         0         D17/08(6         23-Oct           6         0         D17/08(6         22-Nov           6         0         D17/08(6         24-Nov           6         0         D17/08(6         04-Jul-           16         0         D17/08(6         04-Jul-           5         0         D17/08(6         10-Jul-           4         0         D17/08(6         01-Aug           5         0         D17/08(6         04-Aug           14         0         D17/08(7         01-Feb  <	19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-11           19A         21-Nov-11           19A         28-Nov-11           19A         01-Apr-20           0A         07-Jul-20           0A         07-Jul-20           0A         20-Jul-20           0A         20-Jul-20           0A         20-Jul-20           0A         05-Aug-2           19A         09-Nov-11           20A         14-Apr-20           20A         14-Apr-20           20A         14-Apr-20	27-Sep-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           27-Sep-21           27-Sep-21           27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%																									
PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1040           PORIILAG.1042           PORIILAG.1046           PORIILAG.1046           PORIILAG.1047           PORIILAG.1048-01           PORIILAG.1048-02           PORIILAG.1048-03           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-04           PORIILAG.1045	Road Diversion at XYZ Junction           Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)           Laying of Drainage Pipe SMH003 to SMH006           Backfilling of Drainage Trench for SMH003 to SMH006           Manhole Construction for SMH007 (14D/manhole)           Laying of Drainage Trench for SMH006 to SMH006           Manhole Construction for SMH007 (14D/manhole)           Laying of Drainage Trench for SMH006 to SMH007           Confirmation of Location of Manhole and Drainage Alignment           Sheet Piles Installation SMH008 Construction (~20m length)           Excavation to Formation Level for SMH008 Construction           Manhole Construction of SMH008 (14D/manhole)           Laying of Drainage Pipe SMH007 to SMH008           Backfilling of Drainage Trench for SMH008 Note           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Pipe SMH007 to SMH008           Backfilling of Drainage Trench for SMH007 to SMH008           Plate Load Test           Drainage (SMH201 to SMH202)	30 10 7 28 14 14 14 14 7 14 30 3 3 3 3 14 5 10 7 66	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         12-Sep           36         0         D17/08(6         12-Sep           21         0         D17/08(6         23-Oct           7         0         D17/08(6         23-Oct           6         0         D17/08(6         23-Oct           6         0         D17/08(6         22-Nov           6         0         D17/08(6         22-Nov           6         0         D17/08(6         25-Nov           6         0         D17/08(6         04-Jul-           101         0         D17/08(6         04-Jul-           16         0         D17/08(6         04-Jul-           5         0         D17/08(6         05-Jul-           4         0         D17/08(6         05-Jul-           5         0         D17/08(6         05-Nov           5         0         D17/08(6         05-Nov           5         0         D17/08(6         05-Nov	19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-11           19A         21-Nov-11           19A         28-Nov-11           19A         01-Apr-20           0A         07-Jul-20           0A         07-Jul-20           0A         20-Jul-20           0A         20-Jul-20           0A         20-Jul-20           0A         05-Aug-2           19A         09-Nov-11           20A         14-Apr-20           20A         14-Apr-20           20A         14-Apr-20	27-Sep-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           27-Sep-21           27-Sep-21           27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21	0           0	100% 100% 100% 100% 100% 100% 100% 100%																									
PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1040           PORIILAG.1042           PORIILAG.1046           PORIILAG.1046           PORIILAG.1048           PORIILAG.1048-01           PORIILAG.1048-02           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-04           PORIILAG.1048-04           PORIILAG.1048-04           PORIILAG.1048-04           PORIILAG.1048-04           PORIILAG.1048-04           PORIILAG.1050           Construction of Southern           PORIILAG.1160-00	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH003 to SMH006         Manhole Construction for SMH007 (14D/manhole)         Laying of Drainage Trench for SMH007         Backfilling of Drainage Pipe SMH006 to SMH007         Backfilling of Drainage Trench for SMH006 to SMH007         Confirmation of Location of Manhole and Drainage Alignment         Sheet Piles Installation SMH008 Construction (~20m length)         Excavation to Formation Level for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 SMH008         Backfilling of Drainage Trench for SMH007 to SMH008         Backfilling of Drainage Trench for SMH007 to SMH008         Plate Load Test         Drainage (SMH201 to SMH202)         Home Quarantine due to Wuhan Pneumonia (NCE083)	30           10           7           28           14           14           14           7           14           30           3           14           5           10           7           66           14	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         12-Sep           36         0         D17/08(6         23-Oct           21         0         D17/08(6         23-Oct           7         0         D17/08(6         23-Oct           6         0         D17/08(6         23-Oct           6         0         D17/08(6         22-Nov           6         0         D17/08(6         24-Nov           6         0         D17/08(6         04-Jul-           16         0         D17/08(6         04-Jul-           5         0         D17/08(6         10-Jul-           4         0         D17/08(6         01-Aug           5         0         D17/08(6         04-Aug           14         0         D17/08(7         01-Feb  <	19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-11           19A         21-Nov-11           19A         28-Nov-11           19A         28-Nov-12           0A         07-Ju-20           0A         20-Ju-20           0A         20-Ju-20           0A         20-Ju-20           19A         09-Nov-11           20A         14-Apr-20           20A         21-Feb-21	27-Sep-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%																									
PORIILAG.1015 PORIILAG.1020 PORIILAG.1030 PORIILAG.1035 PORIILAG.1040 PORIILAG.1042 PORIILAG.1044 PORIILAG.1044 PORIILAG.1048 PORIILAG.1048-01 PORIILAG.1048-02 PORIILAG.1048-03 PORIILAG.1048-03 PORIILAG.1050 Construction of Southern PORIILAG.1160-01	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH003 to SMH006         Manhole Construction for SMH007 (14D/manhole)         Laying of Drainage Trench for SMH007 (18D/manhole)         Laying of Drainage Pipe SMH006 to SMH007         Backfilling of Drainage Trench for SMH006 to SMH007         Confirmation of Location of Manhole and Drainage Alignment         Sheet Piles Installation SMH008 Construction (~20m length)         Excavation to Formation Level for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 SMH008         Backfilling of Drainage Trench for SMH007 to SMH008         Plate Load Test         Drainage (SMH201 to SMH2012)         Home Quarantine due to Wuhan Pneumonia (NCE083)         Excavation for Construction of Manhole and Pipe Laying between SMH201 t	30           10           7           28           14           14           14           7           14           30           3           3           14           5           10           7           66           14           5	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           36         0         D17/08(6         12-Sep           21         0         D17/08(6         23-Oct           7         0         D17/08(6         14-Nox           6         0         D17/08(6         14-Nox           6         0         D17/08(6         24-Nox           101         0         D17/08(6         24-Nox           6         0         D17/08(6         24-Nox           6         0         D17/08(6         24-Nox           6         0         D17/08(6         24-Nox           6         0         D17/08(6         04-Jul-           16         0         D17/08(6         04-Jul-           5         0         D17/08(6         04-Jul-           4         0         D17/08(6         04-Jul-           5         0         D17/08(6         04-Jul-           4         0         D17/08(7         01-Feb <td>19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-12           19A         10-Nov-11           19A         29-Oct-12           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-12           19A         21-Nov-11           19A         22-Nov-11           19A         28-Nov-11           19A         01-Apr-2C           20A         03-Jul-20           0A         25-Jul-20           0A         25-Jul-20           0A         20-Jul-20           20A         14-Apr-2C           20A</td> <td><ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> </ul></td> <td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21</td> <td>0         0           0         0</td> <td>100% 100% 100% 100% 100% 100% 100% 100%</td> <td></td>	19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-12           19A         10-Nov-11           19A         29-Oct-12           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-12           19A         21-Nov-11           19A         22-Nov-11           19A         28-Nov-11           19A         01-Apr-2C           20A         03-Jul-20           0A         25-Jul-20           0A         25-Jul-20           0A         20-Jul-20           20A         14-Apr-2C           20A	<ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> </ul>	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21	0         0           0         0	100% 100% 100% 100% 100% 100% 100% 100%																									
PORIILAG.1015 PORIILAG.1020 PORIILAG.1030 PORIILAG.1035 PORIILAG.1040 PORIILAG.1042 PORIILAG.1044 PORIILAG.1044 PORIILAG.1048 PORIILAG.1048-01 PORIILAG.1048-02 PORIILAG.1048-03 PORIILAG.1048-04 PORIILAG.1050 <b>Construction of Southern</b> PORIILAG.1160-01 PORIILAG.1160-02 PORIILAG.1160-020	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH003 to SMH006         Manhole Construction for SMH007 (14D/manhole)         Laying of Drainage Trench for SMH007 (14D/manhole)         Laying of Drainage Trench for SMH007         Backfilling of Drainage Trench for SMH006 to SMH007         Confirmation of Location of Manhole and Drainage Alignment         Sheet Piles Installation SMH008 Construction (~20m length)         Excavation to Formation Level for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Sometuction         Manhole Construction for SMH007 to SMH008         Backfilling of Drainage Trench for SMH007 to SMH008	30           10           7           28           14           14           14           14           30           3           3           14           5           10           7           66           14           5           14	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           48         0         D17/08(6         12-Sep           36         0         D17/08(6         23-Oct           21         0         D17/08(6         23-Oct           7         0         D17/08(6         24-Nov           6         0         D17/08(6         24-Nov           101         0         D17/08(6         24-Nov           16         0         D17/08(6         04-Jul-           16         0         D17/08(6         04-Jul-           16         0         D17/08(6         04-Jul-           5         0         D17/08(6         04-Jul-           5         0         D17/08(7         01-Fet           14         0         D17/08(7         01-Fet     <	19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-12           19A         10-Nov-11           19A         29-Oct-12           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-12           19A         21-Nov-11           19A         21-Nov-12           19A         21-Nov-12           0A         01-Apr-2C           20A         03-Jul-20           0A         25-Jul-20           0A         20-Jul-20           0A         20-Jul-20           0A         20-Jul-20           0A         20-Jul-20           20A         14-Apr-2C           20A <t< td=""><td><ul> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> </ul></td><td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21</td><td>0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0</td><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	<ul> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> </ul>	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21	0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0           0         0	100% 100% 100% 100% 100% 100% 100% 100%																									
PORIILAG.1015 PORIILAG.1020 PORIILAG.1030 PORIILAG.1035 PORIILAG.1040 PORIILAG.1042 PORIILAG.1042 PORIILAG.1044 PORIILAG.1048 PORIILAG.1048-01 PORIILAG.1048-03 PORIILAG.1048-03 PORIILAG.1048-04 PORIILAG.1048-04 PORIILAG.1160-00 PORIILAG.1160-01 PORIILAG.1160-02 PORIILAG.1160-03	Road Diversion at XYZ Junction           Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)           Laying of Drainage Pipe SMH003 to SMH006           Backfilling of Drainage Trench for SMH003 to SMH006           Manhole Construction for SMH007 (14D/manhole)           Laying of Drainage Trench for SMH007 (14D/manhole)           Laying of Drainage Trench for SMH006 to SMH007           Backfilling of Drainage Trench for SMH006 to SMH007           Confirmation of Location of Manhole and Drainage Alignment           Sheet Piles Installation SMH008 Construction (~20m length)           Excavation to Formation Level for SMH008 Construction           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Trench for SMH008 Construction           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Trench for SMH008           Backfilling of Drainage Trench for SMH008           Plate Load Test           Drahage (SMH201 to SMH202)           Home Quarantine due to Wuhan Pneumonia (NCE083)           Excavation for Construction of Manhole and Pipe Laying between SMH201 to SMH201 to SMH201 to SMH201 to SMH201 to SMH202           Utilities Ducts Laying across Road D9 (South Portion)           Backfilling to Interim Formation Level (+5.5mPD)	30           10           7           28           14           14           14           14           30           3           3           14           5           10           7           66           14           5           14           5           14           5           14           5           14           5	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           48         0         D17/08(6         12-Seg           36         0         D17/08(6         23-Oct           21         0         D17/08(6         23-Oct           7         0         D17/08(6         24-Nox           6         0         D17/08(6         24-Nox           101         0         D17/08(6         24-Nox           5         0         D17/08(6         24-Nox           5         0         D17/08(6         04-Jul-           5         0         D17/08(6         04-Jul-           5         0         D17/08(6         04-Jul-           6         0         D17/08(7         01-Feet           14         0         D17/08(6         15-Febt <td>19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-12           19A         10-Nov-11           19A         29-Oct-12           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-12           19A         21-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         21-Nov-12           0A         01-Apr-2C           20A         03-Jul-20           0A         20-Jul-20           0A         20-Jul-20           0A         20-Jul-20           0A         20-Jul-20           20A         14-Apr-2C           20A         14-Apr-2C           20A         14-Apr-2C           20A         21-Mar-2C           20A         &lt;</td> <td><ul> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> </ul></td> <td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21</td> <td>0         0           0         0</td> <td>100% 100% 100% 100% 100% 100% 100% 100%</td> <td></td>	19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-12           19A         10-Nov-11           19A         29-Oct-12           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-12           19A         21-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         21-Nov-12           0A         01-Apr-2C           20A         03-Jul-20           0A         20-Jul-20           0A         20-Jul-20           0A         20-Jul-20           0A         20-Jul-20           20A         14-Apr-2C           20A         14-Apr-2C           20A         14-Apr-2C           20A         21-Mar-2C           20A         <	<ul> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> </ul>	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21	0         0           0         0	100% 100% 100% 100% 100% 100% 100% 100%																									
PORIILAG.1015 PORIILAG.1020 PORIILAG.1030 PORIILAG.1035 PORIILAG.1040 PORIILAG.1042 PORIILAG.1042 PORIILAG.1044 PORIILAG.1048 PORIILAG.1048-01 PORIILAG.1048-02 PORIILAG.1048-03 PORIILAG.1048-04 PORIILAG.1050 <b>Construction of Southern</b> PORIILAG.1160-00 PORIILAG.1160-02 PORIILAG.1160-02 PORIILAG.1160-03 PORIILAG.1160-03 PORIILAG.1200	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH003 to SMH006         Manhole Construction for SMH007 (14D/manhole)         Laying of Drainage Trench for SMH007 (14D/manhole)         Laying of Drainage Trench for SMH006 to SMH007         Confirmation of Location of Manhole and Drainage Alignment         Sheet Piles Installation SMH008 Construction (~20m length)         Excavation to Formation Level for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Sonstruction         Manhole Construction for SMH007 to SMH008         Backfilling of Drainage Trench for SMH007 to SMH008         Plate Load Test         Dratege (SMH201 to SMH202)         Home Quarantine due to Wuhan Pneumonia (NCE083)         Excavation for Construction of Manhole and Pipe Laying between SMH201 to SMH201 to SMH201 to SMH202         Utilities Ducts Laying across Road D9 (South Portion)         Backfilling to Interim Formation Level (+5.5mPD)         Shifting of Site Vehicle Access to Seawall Side <td>30           10           7           28           14           14           14           7           30           3           3           14           5           10           7           66           14           5           14           5           10           7           66           14           5           14           5           14           5           15           7</td> <td>81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           48         0         D17/08(6         16-Seg           21         0         D17/08(6         23-Oct           21         0         D17/08(6         23-Oct           7         0         D17/08(6         23-Oct           6         0         D17/08(6         23-Oct           101         0         D17/08(6         23-Oct           6         0         D17/08(6         24-Nov           6         0         D17/08(6         04-Jul-           16         0         D17/08(6         04-Jul-           5         0         D17/08(6         05-Nov           5         0         D17/08(6         15-Nov           5         0         D17/08(6         15-Febt</td> <td>19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         28-Nov-11           19A         28-Nov-12           0A         07-Jul-20           0A         07-Jul-20           0A         25-Jul-20           0A         25-Jul-20           0A         05-Aug-21           19A         09-Nov-11           20A         21-Heb-21           20A         21-Heb-22           20A         21-Mar-22           20A         21-Mar-22           20A         21-Mar-22           20A         21-Mar-22           20A         31-Mar-22           20A         &lt;</td> <td>27-Sep-21           27-Sep-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           27-Sep-21           <td< td=""><td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21</td><td>0         0           0         0</td><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<></td>	30           10           7           28           14           14           14           7           30           3           3           14           5           10           7           66           14           5           14           5           10           7           66           14           5           14           5           14           5           15           7	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           48         0         D17/08(6         16-Seg           21         0         D17/08(6         23-Oct           21         0         D17/08(6         23-Oct           7         0         D17/08(6         23-Oct           6         0         D17/08(6         23-Oct           101         0         D17/08(6         23-Oct           6         0         D17/08(6         24-Nov           6         0         D17/08(6         04-Jul-           16         0         D17/08(6         04-Jul-           5         0         D17/08(6         05-Nov           5         0         D17/08(6         15-Nov           5         0         D17/08(6         15-Febt	19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         28-Nov-11           19A         28-Nov-12           0A         07-Jul-20           0A         07-Jul-20           0A         25-Jul-20           0A         25-Jul-20           0A         05-Aug-21           19A         09-Nov-11           20A         21-Heb-21           20A         21-Heb-22           20A         21-Mar-22           20A         21-Mar-22           20A         21-Mar-22           20A         21-Mar-22           20A         31-Mar-22           20A         <	27-Sep-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           27-Sep-21           27-Sep-21 <td< td=""><td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21</td><td>0         0           0         0</td><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	0         0           0         0	100% 100% 100% 100% 100% 100% 100% 100%																									
PORIILAG.1015 PORIILAG.1020 PORIILAG.1030 PORIILAG.1035 PORIILAG.1040 PORIILAG.1042 PORIILAG.1044 PORIILAG.1044 PORIILAG.1048 PORIILAG.1048.01 PORIILAG.1048.01 PORIILAG.1048.03 PORIILAG.1048.03 PORIILAG.1048.04 PORIILAG.1160.00 PORIILAG.1160.00 PORIILAG.1160.02 PORIILAG.1160.03 PORIILAG.1160.03 PORIILAG.1200	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH003 to SMH006         Manhole Construction for SMH007 (14D/manhole)         Laying of Drainage Trench for SMH006 to SMH007         Backfilling of Drainage Trench for SMH006 to SMH007         Confirmation of Location of Manhole and Drainage Alignment         Sheet Piles Installation SMH008 Construction (~20m length)         Excavation to Formation Level for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 NH008         Backfilling of Drainage Trench for SMH007 to SMH008         Plate Load Test         Drainage (SMH201 to SMH202)         Home Quarantine due to Wuhan Pneumonia (NCE083)         Excavation for Construction of Manhole and Pipe Laying between SMH2011         Manhole Construction and Pipe Laying between SMH2011         Manhole Co	30           10           7           28           14           14           14           14           30           3           3           14           5           10           7           66           14           5           14           5           10           7           66           14           5           14           5           10           7           66           14           5           14           5           7           308	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           48         0         D17/08(6         12-Sep           36         0         D17/08(6         23-Oct           21         0         D17/08(6         23-Oct           7         0         D17/08(6         23-Oct           6         0         D17/08(6         23-Oct           101         0         D17/08(6         23-Oct           6         0         D17/08(6         25-Jun           16         0         D17/08(6         04-Jul-           16         0         D17/08(6         15-Jul-           4         0         D17/08(6         15-Jul-           5         0         D17/08(6         15-Jul-           14         0         D17/08(6         15-Feb </td <td>19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-11           19A         21-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         21-Nov-11           19A         25-Jul-20           0A         25-Jul-20           0A         25-Jul-20           19A         99-Nov-11           20A         21-Mar-20           20A         21-Mar-20           20A         21-Mar-20           20A         21-Mar-20           20A         21-Mar-20           20A</td> <td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21</td> <td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21</td> <td>0         0           0         0</td> <td>100% 100% 100% 100% 100% 100% 100% 100%</td> <td>age SMH</td> <td></td> <td>июоз)</td> <td></td>	19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-11           19A         21-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         21-Nov-11           19A         25-Jul-20           0A         25-Jul-20           0A         25-Jul-20           19A         99-Nov-11           20A         21-Mar-20           20A         21-Mar-20           20A         21-Mar-20           20A         21-Mar-20           20A         21-Mar-20           20A	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21	0         0           0         0	100% 100% 100% 100% 100% 100% 100% 100%	age SMH		июоз)																						
PORILAG.1015 PORILAG.1020 PORILAG.1030 PORILAG.1035 PORILAG.1035 PORILAG.1040 PORILAG.1042 PORILAG.1044 PORILAG.1046 PORILAG.1048 PORILAG.1048-01 PORILAG.1048-02 PORILAG.1048-03 PORILAG.1048-03 PORILAG.1050 <b>Construction of Southern</b> PORILAG.1160-02 PORILAG.1160-02 PORILAG.1160-03 PORILAG.1200 <b>Construction of Northern</b> PORILAG.1080	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH003 to SMH006         Manhole Construction for SMH007 (14D/manhole)         Laying of Drainage Trench for SMH007         Backfilling of Drainage Trench for SMH007         Backfilling of Drainage Trench for SMH007         Backfilling of Drainage Trench for SMH007         Confirmation of Location of Manhole and Drainage Alignment         Sheet Piles Installation SMH008 Construction (~20m length)         Excavation to Formation Level for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 SMH008         Backfilling of Drainage Trench for SMH007 to SMH008         Plate Load Test         Drainage (SMH201 to SMH202)         Home Quarantine due to Wuhan Pneumonia (NCE083)         Excavation for Construction of Manhole and Pipe Laying between SMH201 to SMH201 to SMH201 to SMH202         Utilities Ducts Laying across Road D9 (South Portion)         Backfilling of Iste Vehicle Access to Seawall Side         Drainage (SMH001 to SIM	30           10           7           28           14           14           14           7           14           30           3           14           5           10           7           66           14           5           14           5           10           7           66           14           20           15           7           308           10	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           48         0         D17/08(6         12-Sep           36         0         D17/08(6         23-Oct           21         0         D17/08(6         23-Oct           7         0         D17/08(6         23-Oct           6         0         D17/08(6         23-Oct           7         0         D17/08(6         04-Jul-           16         0         D17/08(6         05-Nov           59         0         D17/08(6         15-Jul-           14         0         D17/08(6         15-Feb           25         0         D17/08(6         22-Ful- <td>19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         21-Nov-11           20A         25-Jul-20           0A         25-Jul-20           20A         21-Har-20           20A         21-Har-20           20A         21-Har-20           20A         21-Har-20           20A         11-Mar-22           20A         14-Apr-20           20A         14-Apr-22           20A</td> <td>27-Sep-21           27-Sep-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           27-Sep-21           <td< td=""><td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21</td><td>0         0           0         0</td><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>age SMH</td><td></td><td>инооз)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<></td>	19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         21-Nov-11           20A         25-Jul-20           0A         25-Jul-20           20A         21-Har-20           20A         21-Har-20           20A         21-Har-20           20A         21-Har-20           20A         11-Mar-22           20A         14-Apr-20           20A         14-Apr-22           20A	27-Sep-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           27-Sep-21           27-Sep-21 <td< td=""><td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21</td><td>0         0           0         0</td><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>age SMH</td><td></td><td>инооз)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21	0         0           0         0	100% 100% 100% 100% 100% 100% 100% 100%	age SMH		инооз)																						
PORIILAG.1015 PORIILAG.1020 PORIILAG.1030 PORIILAG.1035 PORIILAG.1040 PORIILAG.1042 PORIILAG.1044 PORIILAG.1044 PORIILAG.1048 PORIILAG.1048-01 PORIILAG.1048-02 PORIILAG.1048-03 PORIILAG.1048-03 PORIILAG.1050 <b>Construction of Southern</b> PORIILAG.1160-01 PORIILAG.1160-02 PORIILAG.1160-02 PORIILAG.1160-03 PORIILAG.1160-03 PORIILAG.1080 PORIILAG.1080	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH003 to SMH006         Manhole Construction for SMH007 (14D/manhole)         Laying of Drainage Pipe SMH007 (14D/manhole)         Laying of Drainage Pipe SMH006 to SMH007         Backfilling of Drainage Trench for SMH008 to SMH007         Confirmation of Location of Manhole and Drainage Alignment         Sheet Piles Installation SMH008 Construction (~20m length)         Excavation to Formation Level for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH007 to SMH008         Backfilling of Drainage Trench for SMH007 to SMH008         Plate Load Test         Drainage (SMH201 to SMH202)         Home Quarantine due to Wuhan Pneumonia (NCE083)         Excavation for Construction of Manhole and Pipe Laying between SMH201 to SMH201 to SMH201 to SMH202         Uitilies Ducts Laying across Road D9 (South Portion)         Backfilling of Site Vehicle Access to Seawall Side         Drainage (SMH001 to SMH003)         Excavation for m+1	30           10           7           28           14           14           14           7           14           30           3           3           3           14           5           10           7           66           14           5           14           5           14           5           14           5           14           5           14           5           14           5           14           5           14           5           14           20           15           7           308           10           7	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           48         0         D17/08(6         12-Sep           36         0         D17/08(6         23-Oct           21         0         D17/08(6         23-Oct           7         0         D17/08(6         23-Oct           6         0         D17/08(6         23-Oct           6         0         D17/08(6         22-Nov           6         0         D17/08(6         24-Nov           6         0         D17/08(6         04-Jul-           10         0         D17/08(6         04-Jul-           5         0         D17/08(6         04-Jul-           4         0         D17/08(6         04-Jul-           5         0         D17/08(6         01-Aug           6         0         D17/08(6         04-Jul-           14         0         D17/08(6         04-Aug           14         0         D17/08(6         22-Fed           1         0         D17/08(6         22-Fed <td>19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         20-Ju-20           0A         07-Ju-20           0A         07-Ju-20           0A         20-Ju-20           0A         20-Ju-20           0A         20-Ju-20           0A         20-Ju-20           0A         20-Ju-20           0A         14-Feb-21           20A         14-Feb-22           20A         26-Mar-20           20A         14-Mar-22           20A         26-Mar-20           20A         14-Mar-22           20A         14-Mar-22           20A         14-Mar-22           20A         14-Mar-22           20A         14-Mar-2</td> <td>27-Sep-21           27-Sep-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           27-Sep-21           <td< td=""><td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27.Sep</td><td>0         0           0         0</td><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>age SMH</td><td></td><td>MHD03)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<></td>	19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         20-Ju-20           0A         07-Ju-20           0A         07-Ju-20           0A         20-Ju-20           0A         20-Ju-20           0A         20-Ju-20           0A         20-Ju-20           0A         20-Ju-20           0A         14-Feb-21           20A         14-Feb-22           20A         26-Mar-20           20A         14-Mar-22           20A         26-Mar-20           20A         14-Mar-22           20A         14-Mar-22           20A         14-Mar-22           20A         14-Mar-22           20A         14-Mar-2	27-Sep-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           27-Sep-21           27-Sep-21 <td< td=""><td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27.Sep</td><td>0         0           0         0</td><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>age SMH</td><td></td><td>MHD03)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27.Sep	0         0           0         0	100% 100% 100% 100% 100% 100% 100% 100%	age SMH		MHD03)																						
PORIILAG.1015 PORIILAG.1020 PORIILAG.1030 PORIILAG.1035 PORIILAG.1040 PORIILAG.1042 PORIILAG.1044 PORIILAG.1044 PORIILAG.1048.01 PORIILAG.1048.01 PORIILAG.1048.03 PORIILAG.1048.03 PORIILAG.1048.03 PORIILAG.1048.03 PORIILAG.1048.04 PORIILAG.1048.04 PORIILAG.1050 <b>Construction of Southern</b> PORIILAG.1160-02 PORIILAG.1160-03 PORIILAG.1160.03 PORIILAG.1080 PORIILAG.1090 PORIILAG.1090	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH003 to SMH006         Manhole Construction for SMH007 (14D/manhole)         Laying of Drainage Trench for SMH007         Backfilling of Drainage Pipe SMH006 to SMH007         Backfilling of Drainage Trench for SMH006 to SMH007         Confirmation of Location of Manhole and Drainage Alignment         Sheet Piles Installation SMH008 Construction (~20m length)         Excavation to Formation Level for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH007 to SMH008         Backfilling of Drainage Trench for SMH007 to SMH008         Plate Load Test         Drainage (SMH201 to SMH202)         Home Quarantine due to Wuhan Pneumonia (NCE083)         Excavation for Construction of Manhole and Pi	30           10           7           28           14           14           14           14           30           3           3           14           5           10           7           66           14           5           14           5           14           5           14           5           14           5           14           5           14           5           14           5           14           20           15           7           308           10           7           30	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           48         0         D17/08(6         12-Sep           36         0         D17/08(6         23-Oct           21         0         D17/08(6         23-Oct           7         0         D17/08(6         24-Nov           6         0         D17/08(6         24-Nov           6         0         D17/08(6         25-Nov           6         0         D17/08(6         04-Jul-           11         0         D17/08(6         05-Jul-           5         0         D17/08(6         05-Jul-           4         0         D17/08(6         05-Nov           5         0         D17/08(6         01-Aug           6         0         D17/08(6         05-Nov           5         0         D17/08(6         25-Nov           6         0         D17/08(6         25-Nov           14         0         D17/08(6         25-Nov	19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-11           19A         28-Nov-11           19A         09-Nov-12           20A         14-Apr-20           20A	27-Sep-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           27-Sep-21           26-Nov-21           06-Nov-21 <td< td=""><td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep</td><td>0         0           0         0</td><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>age SMH</td><td></td><td>инооз)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep	0         0           0         0	100% 100% 100% 100% 100% 100% 100% 100%	age SMH		инооз)																						
PORIILAG.1015 PORIILAG.1020 PORIILAG.1030 PORIILAG.1035 PORIILAG.1040 PORIILAG.1042 PORIILAG.1044 PORIILAG.1044 PORIILAG.1048 PORIILAG.1048-01 PORIILAG.1048-02 PORIILAG.1048-03 PORIILAG.1048-04 PORIILAG.1048-04 PORIILAG.1048-04 PORIILAG.1050 <b>Construction of Southerm</b> PORIILAG.1160-02 PORIILAG.1160-03 PORIILAG.1100 PORIILAG.1080 PORIILAG.1090 PORIILAG.1090 PORIILAG.1100	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH003 to SMH006         Manhole Construction for SMH007 (14D/manhole)         Laying of Drainage Trench for SMH007 (14D/manhole)         Laying of Drainage Trench for SMH007         Backfilling of Drainage Trench for SMH006 to SMH007         Confirmation of Location of Manhole and Drainage Alignment         Sheet Piles Installation SMH008 Construction (~20m length)         Excavation to Formation Level for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 SMH008         Backfilling of Drainage Trench for SMH007 to SMH008         Plate Load Test         Drahage (SMH201 to SMH202)         Home Quarantine due to Wuhan Pneumonia (NCE083)         Excavation for Construction of Manhole and Pipe Laying between SMH201 to SMH203         Utilities Ducts Laying across Road D9 (South Portion)         Backfilling to Interim Formation Level (+5.5mPD)         Shifting of Site Vehicle Access t	30           10           7           28           14           14           14           14           30           3           3           14           5           10           7           66           14           20           15           7           308           10           7           308           10           7           308           30           32	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           48         0         D17/08(6         12-Sep           36         0         D17/08(6         23-Oct           21         0         D17/08(6         23-Oct           7         0         D17/08(6         24-Nov           6         0         D17/08(6         24-Nov           6         0         D17/08(6         24-Nov           6         0         D17/08(6         24-Nov           6         0         D17/08(6         25-Nov           6         0         D17/08(6         05-Jul-           16         0         D17/08(6         05-Jul-           5         0         D17/08(6         05-Jul-           14         0         D17/08(6         05-Nov           5         0         D17/08(6         25-Mor           14         0         D17/08(6         25-Mar           1         0         D17/08(6         27-Apr           1         0         D17/08(6         27-Apr	19.A         14-Nov-11           19.A         14-Nov-11           19.A         24-Oct-15           19.A         10-Nov-11           19.A         10-Nov-11           19.A         15-Nov-11           19.A         15-Nov-11           19.A         15-Nov-11           19.A         15-Nov-11           19.A         21-Nov-11           19.A         21-Nov-11           19.A         21-Nov-11           19.A         28-Nov-11           19.A         28-Nov-12           0.A         01-Apr-20           20.A         14-Apr-20           20.A         14-Apr-20           20.A         14-Apr-20           20.A         11-May-2      20.A         11-May-2      20.A	<ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>30-Sep-33</li> </ul>	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep	0         0           0         0	100% 100% 100% 100% 100% 100% 100% 100%																									
PORIILAG.1015 PORIILAG.1020 PORIILAG.1030 PORIILAG.1035 PORIILAG.1040 PORIILAG.1042 PORIILAG.1044 PORIILAG.1044 PORIILAG.1048.01 PORIILAG.1048.01 PORIILAG.1048.03 PORIILAG.1048.03 PORIILAG.1048.03 PORIILAG.1048.03 PORIILAG.1048.04 PORIILAG.1048.04 PORIILAG.1050 <b>Construction of Southern</b> PORIILAG.1160-02 PORIILAG.1160-03 PORIILAG.1160.03 PORIILAG.1080 PORIILAG.1090 PORIILAG.1090	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH003 to SMH006         Manhole Construction for SMH007 (14D/manhole)         Laying of Drainage Trench for SMH007         Backfilling of Drainage Pipe SMH006 to SMH007         Backfilling of Drainage Trench for SMH006 to SMH007         Confirmation of Location of Manhole and Drainage Alignment         Sheet Piles Installation SMH008 Construction (~20m length)         Excavation to Formation Level for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH007 to SMH008         Backfilling of Drainage Trench for SMH007 to SMH008         Plate Load Test         Drainage (SMH201 to SMH202)         Home Quarantine due to Wuhan Pneumonia (NCE083)         Excavation for Construction of Manhole and Pi	30           10           7           28           14           14           14           14           30           3           3           14           5           10           7           66           14           5           14           5           14           5           14           5           14           5           14           5           14           5           14           5           14           20           15           7           308           10           7           30	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           48         0         D17/08(6         12-Sep           36         0         D17/08(6         23-Oct           21         0         D17/08(6         23-Oct           7         0         D17/08(6         24-Nov           6         0         D17/08(6         24-Nov           6         0         D17/08(6         25-Nov           6         0         D17/08(6         04-Jul-           11         0         D17/08(6         05-Jul-           5         0         D17/08(6         05-Jul-           4         0         D17/08(6         05-Nov           5         0         D17/08(6         01-Aug           6         0         D17/08(6         05-Nov           5         0         D17/08(6         25-Nov           6         0         D17/08(6         25-Nov           14         0         D17/08(6         25-Nov	19.A         14-Nov-11           19.A         14-Nov-11           19.A         24-Oct-15           19.A         10-Nov-11           19.A         10-Nov-11           19.A         15-Nov-11           19.A         15-Nov-11           19.A         15-Nov-11           19.A         15-Nov-11           19.A         21-Nov-11           19.A         21-Nov-11           19.A         21-Nov-11           19.A         28-Nov-11           19.A         28-Nov-12           0.A         01-Apr-20           20.A         14-Apr-20           20.A         14-Apr-20           20.A         14-Apr-20           20.A         11-May-2      20.A         11-May-2      20.A	27-Sep-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           15-Dec-21           27-Sep-21           26-Nov-21           06-Nov-21 <td< td=""><td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep</td><td>0         0           0         0</td><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td></td><td>Road UUs :</td><td>at Wan C</td><td>Foad</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep	0         0           0         0	100% 100% 100% 100% 100% 100% 100% 100%		Road UUs :	at Wan C	Foad																					
PORIILAG.1015 PORIILAG.1020 PORIILAG.1030 PORIILAG.1035 PORIILAG.1040 PORIILAG.1042 PORIILAG.1044 PORIILAG.1044 PORIILAG.1048 PORIILAG.1048-01 PORIILAG.1048-02 PORIILAG.1048-03 PORIILAG.1048-04 PORIILAG.1048-04 PORIILAG.1048-04 PORIILAG.1050 <b>Construction of Southerm</b> PORIILAG.1160-02 PORIILAG.1160-03 PORIILAG.1100 PORIILAG.1080 PORIILAG.1090 PORIILAG.1090 PORIILAG.1100	Road Diversion at XYZ Junction           Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)           Laying of Drainage Pipe SMH003 to SMH006           Backfilling of Drainage Trench for SMH003 to SMH006           Manhole Construction for SMH007 (14D/manhole)           Laying of Drainage Trench for SMH007 (14D/manhole)           Laying of Drainage Trench for SMH006 to SMH007           Backfilling of Drainage Trench for SMH006 to SMH007           Confirmation of Location of Manhole and Drainage Alignment           Sheet Piles Installation SMH008 Construction (~20m length)           Excavation to Formation Level for SMH008 Construction           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Trench for SMH008 Construction           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Trench for SMH008           Backfilling of Drainage Trench for SMH007 to SMH008           Backfilling of Drexitoti	30           10           7           28           14           14           14           14           30           3           3           14           5           10           7           66           14           20           15           7           308           10           7           308           10           7           308           30           32	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           48         0         D17/08(6         12-Seg           36         0         D17/08(6         23-Oct           21         0         D17/08(6         23-Oct           7         0         D17/08(6         24-Nov           6         0         D17/08(6         24-Nov           101         0         D17/08(6         24-Nov           16         0         D17/08(6         24-Nov           5         0         D17/08(6         04-Jul-           16         0         D17/08(6         24-Jul-           17         0         D17/08(6         24-Jul-           14         0         D17/08(6         24-Mar           1         0         D17/08(6         24-Mar </td <td>19.A         14-Nov-11           19.A         14-Nov-11           19.A         24-Oct-15           19.A         10-Nov-11           19.A         10-Nov-11           19.A         15-Nov-11           19.A         15-Nov-11           19.A         15-Nov-11           19.A         15-Nov-11           19.A         21-Nov-11           19.A         21-Nov-11           19.A         21-Nov-11           19.A         28-Nov-11           19.A         28-Nov-12           0.A         01-Apr-20           20.A         14-Apr-20           20.A         14-Apr-20           20.A         14-Apr-20           20.A         11-May-2      20.A         11-May-2      20.A</td> <td><ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>30-Sep-23</li> <li>30-Sep-23</li> </ul></td> <td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep</td> <td>0         0           0         0</td> <td>100% 100% 100% 100% 100% 100% 100% 100%</td> <td>g Cross Ro</td> <td>Road UUs :</td> <td>at Wan C</td> <td>Road</td> <td>ion of P</td> <td>ad Footi</td> <td>ng (Ba</td> <td></td> <td>1)</td> <td></td>	19.A         14-Nov-11           19.A         14-Nov-11           19.A         24-Oct-15           19.A         10-Nov-11           19.A         10-Nov-11           19.A         15-Nov-11           19.A         15-Nov-11           19.A         15-Nov-11           19.A         15-Nov-11           19.A         21-Nov-11           19.A         21-Nov-11           19.A         21-Nov-11           19.A         28-Nov-11           19.A         28-Nov-12           0.A         01-Apr-20           20.A         14-Apr-20           20.A         14-Apr-20           20.A         14-Apr-20           20.A         11-May-2      20.A         11-May-2      20.A	<ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>30-Sep-23</li> <li>30-Sep-23</li> </ul>	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep	0         0           0         0	100% 100% 100% 100% 100% 100% 100% 100%	g Cross Ro	Road UUs :	at Wan C	Road	ion of P	ad Footi	ng (Ba		1)																
PORILAG.1015 PORILAG.1020 PORILAG.1030 PORILAG.1035 PORILAG.1040 PORILAG.1040 PORILAG.1042 PORILAG.1044 PORILAG.1047 PORILAG.1048-01 PORILAG.1048-02 PORILAG.1048-03 PORILAG.1048-03 PORILAG.1048-03 PORILAG.1048-03 PORILAG.1048-03 PORILAG.1050 Construction of Southern PORILAG.1160-02 PORILAG.1160-02 PORILAG.1160-02 PORILAG.1160-03 PORILAG.1160-03 PORILAG.1100 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.2000 Construction of Pad Footin Base Slab	Road Diversion at XYZ Junction           Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)           Laying of Drainage Pipe SMH003 to SMH006           Backfilling of Drainage Trench for SMH003 to SMH006           Manhole Construction for SMH007 (14D/manhole)           Laying of Drainage Trench for SMH007 (14D/manhole)           Laying of Drainage Trench for SMH006 to SMH007           Backfilling of Drainage Trench for SMH006 to SMH007           Confirmation of Location of Manhole and Drainage Alignment           Sheet Piles Installation SMH008 Construction (~20m length)           Excavation to Formation Level for SMH008 Construction           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Trench for SMH008 Construction           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Trench for SMH008           Backfilling of Drainage Trench for SMH007 to SMH008           Backfilling of Drexitoti	30           10           7           28           14           14           14           14           14           30           3           3           14           5           10           7           66           14           20           15           7           308           10           7           300           32           50           612	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           48         0         D17/08(6         12-Seg           36         0         D17/08(6         23-Oct           21         0         D17/08(6         23-Oct           7         0         D17/08(6         24-Nov           6         0         D17/08(6         24-Nov           101         0         D17/08(6         24-Nov           16         0         D17/08(6         24-Nov           5         0         D17/08(6         04-Jul-           16         0         D17/08(6         24-Jul-           17         0         D17/08(6         24-Jul-           14         0         D17/08(6         24-Mar           1         0         D17/08(6         24-Mar </td <td>19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         15-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         28-Nov-11           19A         25-Ju-20           0A         07-Ju-20           20A         26-Nag-21           20A         21-Mar-20           20A         21-Mar-20           20A         21-Mar-20           20A         11-May-2           20A         19-May-2           20A         19-May-2      20A         19-Jan-2<td><ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>30-Sep-23</li> <li>30-Sep-23</li> </ul></td><td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep</td><td>0         0           0         0</td><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>g Cross Ro</td><td>toed ULS : 30-</td><td>at Wan C Nov-21, 0</td><td>phậtructi</td><td>ion of P</td><td>ad Footi</td><td> </td><td></td><td>1)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td>	19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         15-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         28-Nov-11           19A         25-Ju-20           0A         07-Ju-20           20A         26-Nag-21           20A         21-Mar-20           20A         21-Mar-20           20A         21-Mar-20           20A         11-May-2           20A         19-May-2           20A         19-May-2      20A         19-Jan-2 <td><ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>30-Sep-23</li> <li>30-Sep-23</li> </ul></td> <td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep</td> <td>0         0           0         0</td> <td>100% 100% 100% 100% 100% 100% 100% 100%</td> <td>g Cross Ro</td> <td>toed ULS : 30-</td> <td>at Wan C Nov-21, 0</td> <td>phậtructi</td> <td>ion of P</td> <td>ad Footi</td> <td> </td> <td></td> <td>1)</td> <td></td>	<ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>30-Sep-23</li> <li>30-Sep-23</li> </ul>	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep	0         0           0         0	100% 100% 100% 100% 100% 100% 100% 100%	g Cross Ro	toed ULS : 30-	at Wan C Nov-21, 0	phậtructi	ion of P	ad Footi	 		1)																
PORIILAG.1015 PORIILAG.1020 PORIILAG.1030 PORIILAG.1035 PORIILAG.1040 PORIILAG.1042 PORIILAG.1042 PORIILAG.1044 PORIILAG.1048 PORIILAG.1048.01 PORIILAG.1048.01 PORIILAG.1048.03 PORIILAG.1048.03 PORIILAG.1048.04 PORIILAG.1048.04 PORIILAG.1048.04 PORIILAG.1048.04 PORIILAG.1048.04 PORIILAG.1050 <b>Construction of Southern</b> PORIILAG.1160.02 PORIILAG.1160.02 PORIILAG.1160.03 PORIILAG.1160.03 PORIILAG.1080 PORIILAG.1090 PORIILAG.1000 PORIILAG.1102 PORIILAG.1102 PORIILAG.1102	Road Diversion at XYZ Junction           Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)           Laying of Drainage Pipe SMH003 to SMH006           Backfilling of Drainage Trench for SMH003 to SMH006           Manhole Construction for SMH007 (14D/manhole)           Laying of Drainage Trench for SMH007 (14D/manhole)           Laying of Drainage Trench for SMH006 to SMH007           Backfilling of Drainage Trench for SMH006 to SMH007           Confirmation of Location of Manhole and Drainage Alignment           Sheet Piles Installation SMH008 Construction (~20m length)           Excavation to Formation Level for SMH008 Construction           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Trench for SMH008 Construction           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Trench for SMH008           Backfilling of Drainage Trench for SMH007 to SMH008           Backfilling of Drexitoti	30           10           7           28           14           14           14           7           14           30           3           3           14           5           10           7           66           14           20           15           7           308           10           7           308           10           7           308           10           7           308           10           7           302           50           612           597	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           21         0         D17/08(6         23-Oct           21         0         D17/08(6         23-Oct           7         0         D17/08(6         23-Oct           6         0         D17/08(6         23-Oct           101         0         D17/08(6         23-Oct           6         0         D17/08(6         24-Mar           11         0         D17/08(6         04-Jul-           14         0         D17/08(6         15-Feb           14         0         D17/08(6         15-Feb           14         0         D17/08(6         15-Feb           14         0         D17/08(6         12-Feb <td>19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         20-Anor-20           0A         07-Jul-20           0A         25-Jul-20           0A         20-Jul-20           20A         14-Apr-20           20A         21-Nor-21           20A         14-Apr-20           20A         21-Nor-21           20A         14-Apr-20           20A         21-Nar-21           20A         14-Apr-22           20A         14-Apr-22           20A         14-Apr-22           20A         14-May-2           20A         14-May-2           20A         14-May-2           20A         14-May-2      20A         14-May-2<td><ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li></ul></td><td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 30.Sep-23 06.Nov-21 06.Nov-21 06.Nov-21 30.Sep-23 30.Sep-23 30.Sep-23</td><td>0     0       0     0  </td><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>g Cross Ro</td><td>toed ULS : 30-</td><td>at Wan C Nov-21, 0</td><td>phậtructi</td><td>ion of P</td><td>ad Foot</td><td></td><td></td><td>1)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td>	19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         20-Anor-20           0A         07-Jul-20           0A         25-Jul-20           0A         20-Jul-20           20A         14-Apr-20           20A         21-Nor-21           20A         14-Apr-20           20A         21-Nor-21           20A         14-Apr-20           20A         21-Nar-21           20A         14-Apr-22           20A         14-Apr-22           20A         14-Apr-22           20A         14-May-2           20A         14-May-2           20A         14-May-2           20A         14-May-2      20A         14-May-2 <td><ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li></ul></td> <td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 30.Sep-23 06.Nov-21 06.Nov-21 06.Nov-21 30.Sep-23 30.Sep-23 30.Sep-23</td> <td>0     0       0     0  </td> <td>100% 100% 100% 100% 100% 100% 100% 100%</td> <td>g Cross Ro</td> <td>toed ULS : 30-</td> <td>at Wan C Nov-21, 0</td> <td>phậtructi</td> <td>ion of P</td> <td>ad Foot</td> <td></td> <td></td> <td>1)</td> <td></td>	<ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li></ul>	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 30.Sep-23 06.Nov-21 06.Nov-21 06.Nov-21 30.Sep-23 30.Sep-23 30.Sep-23	0     0       0     0	100% 100% 100% 100% 100% 100% 100% 100%	g Cross Ro	toed ULS : 30-	at Wan C Nov-21, 0	phậtructi	ion of P	ad Foot			1)																
PORILAG.1015 PORILAG.1020 PORILAG.1030 PORILAG.1035 PORILAG.1040 PORILAG.1040 PORILAG.1042 PORILAG.1044 PORILAG.1047 PORILAG.1048-01 PORILAG.1048-02 PORILAG.1048-03 PORILAG.1048-03 PORILAG.1048-03 PORILAG.1048-03 PORILAG.1048-03 PORILAG.1050 Construction of Southern PORILAG.1160-02 PORILAG.1160-02 PORILAG.1160-02 PORILAG.1160-03 PORILAG.1160-03 PORILAG.1100 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.2000 Construction of Pad Footin Base Slab	Road Diversion at XYZ Junction           Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)           Laying of Drainage Pipe SMH003 to SMH006           Backfilling of Drainage Trench for SMH003 to SMH006           Manhole Construction for SMH007 (14D/manhole)           Laying of Drainage Trench for SMH007 (14D/manhole)           Laying of Drainage Trench for SMH006 to SMH007           Backfilling of Drainage Trench for SMH006 to SMH007           Confirmation of Location of Manhole and Drainage Alignment           Sheet Piles Installation SMH008 Construction (~20m length)           Excavation to Formation Level for SMH008 Construction           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Trench for SMH008 Construction           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Trench for SMH008           Backfilling of Drainage Trench for SMH007 to SMH008           Backfilling of Drexitoti	30           10           7           28           14           14           14           7           14           30           3           3           14           5           10           7           66           14           20           15           7           308           10           7           308           10           7           308           10           7           308           10           7           302           50           612           597	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           48         0         D17/08(6         12-Sep           36         0         D17/08(6         23-Oct           21         0         D17/08(6         23-Oct           7         0         D17/08(6         23-Oct           6         0         D17/08(6         23-Nov           6         0         D17/08(6         04-Jul-           16         0         D17/08(6         04-Jul-           5         0         D17/08(6         15-Jul-           4         0         D17/08(6         15-Jul-           14         0         D17/08(6         12-Jul- <td>19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         20-Anor-20           0A         07-Jul-20           0A         25-Jul-20           0A         20-Jul-20           20A         14-Apr-20           20A         21-Nor-21           20A         14-Apr-20           20A         21-Nor-21           20A         14-Apr-20           20A         21-Nar-21           20A         14-Apr-22           20A         14-Apr-22           20A         14-Apr-22           20A         14-May-2           20A         14-May-2           20A         14-May-2           20A         14-May-2      20A         14-May-2<td><ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li></ul></td><td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 30.Sep-23 06.Nov-21 06.Nov-21 06.Nov-21 30.Sep-23 30.Sep-23 30.Sep-23</td><td>0     0       0     0  </td><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>g Cross Ro</td><td>toed ULS : 30-</td><td>at Wan C Nov-21, 0</td><td>phậtructi</td><td>ion of P</td><td>ad Foot</td><td>ng (Ba</td><td></td><td>1)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td>	19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         28-Nov-11           19A         20-Anor-20           0A         07-Jul-20           0A         25-Jul-20           0A         20-Jul-20           20A         14-Apr-20           20A         21-Nor-21           20A         14-Apr-20           20A         21-Nor-21           20A         14-Apr-20           20A         21-Nar-21           20A         14-Apr-22           20A         14-Apr-22           20A         14-Apr-22           20A         14-May-2           20A         14-May-2           20A         14-May-2           20A         14-May-2      20A         14-May-2 <td><ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li></ul></td> <td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 30.Sep-23 06.Nov-21 06.Nov-21 06.Nov-21 30.Sep-23 30.Sep-23 30.Sep-23</td> <td>0     0       0     0  </td> <td>100% 100% 100% 100% 100% 100% 100% 100%</td> <td>g Cross Ro</td> <td>toed ULS : 30-</td> <td>at Wan C Nov-21, 0</td> <td>phậtructi</td> <td>ion of P</td> <td>ad Foot</td> <td>ng (Ba</td> <td></td> <td>1)</td> <td></td>	<ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li></ul>	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 30.Sep-23 06.Nov-21 06.Nov-21 06.Nov-21 30.Sep-23 30.Sep-23 30.Sep-23	0     0       0     0	100% 100% 100% 100% 100% 100% 100% 100%	g Cross Ro	toed ULS : 30-	at Wan C Nov-21, 0	phậtructi	ion of P	ad Foot	ng (Ba		1)																
PORIILAG.1015 PORIILAG.1020 PORIILAG.1030 PORIILAG.1035 PORIILAG.1040 PORIILAG.1040 PORIILAG.1044 PORIILAG.1044 PORIILAG.1048 PORIILAG.1048-01 PORIILAG.1048-02 PORIILAG.1048-03 PORIILAG.1048-03 PORIILAG.1048-03 PORIILAG.1050 <b>Construction of Southern</b> PORIILAG.1160-01 PORIILAG.1160-02 PORIILAG.1160-02 PORIILAG.1160-02 PORIILAG.1160-03 PORIILAG.1160-03 PORIILAG.1100 PORIILAG.1090 PORIILAG.1090 PORIILAG.102 PORIILAG.102 PORIILAG.102 PORIILAG.100 PORIILAG.102 PORIILAG.100 P	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH003 to SMH006         Manhole Construction for SMH007 (14D/manhole)         Laying of Drainage Pipe SMH006 to SMH007         Backfilling of Drainage Trench for SMH006 to SMH007         Confirmation of Location of Manhole and Drainage Alignment         Sheet Piles Installation SMH008 Construction (~20m length)         Excavation to Formation Level for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH007 to SMH008         Backfilling of Drainage Trench for SMH007 to SMH008         Plate Load Test         Drainage (SMH201 to SMH202)         Home Quarantine due to Wuhan Pneumonia (NCE083)         Excavation for Construction of Manhole and Pipe Laying between SMH201 to SMH201 to SMH201 to SMH202         Uitilies Ducts Laying across Road D9 (South Portion)         Backfilling of Site Vehicle Access to Seawall Side         Drainage (SMH001 to SMH003)         Excavation for Thermation Level (+5.5mPD)         Shifting of Site Vehi	30           10           7           28           14           14           14           7           14           30           3           3           14           5           10           7           66           14           20           15           7           308           10           7           308           10           7           308           10           7           308           10           7           302           50           612           597	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           48         0         D17/08(6         12-Sep           36         0         D17/08(6         23-Oct           21         0         D17/08(6         23-Oct           7         0         D17/08(6         23-Oct           6         0         D17/08(6         23-Nov           6         0         D17/08(6         04-Jul-           16         0         D17/08(6         04-Jul-           5         0         D17/08(6         15-Jul-           4         0         D17/08(6         15-Jul-           14         0         D17/08(6         12-Jul- <td>19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-11           19A         28-Nov-11           19A         21-Nov-11           19A         28-Nov-11           19A         20-Anor-20           0A         07-Jul-20           0A         07-Jul-20           0A         25-Jul-20           0A         25-Jul-20           0A         25-Jul-20           0A         25-Jul-20           0A         25-Jul-20           0A         25-Jul-20           0A         14-Apr-20           20A         14-Apr-20           20A         14-Apr-20           20A         14-Mary-2           20A         14-Mary-2           20A         19-Mary-2           20A         19-Mary-2           20A         19-Mary-2      20A         19-Mary-2<td><ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>30-Sep-23</li> <li>30-Sep-23</li> <li>30-Sep-23</li> <li>27-Sep-21</li> <li>27-Sep-21</li></ul></td><td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep</td><td>0     0       13     23</td><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>g Cross Ro</td><td>toed ULS : 30-</td><td>at Wan C Nov-21, 0</td><td>phậtructi</td><td>ion of P</td><td>ad Footi</td><td></td><td></td><td>1)</td><td>Date</td><td></td><td></td><td></td><td></td><td></td><td>Revisia</td><td>ion</td><td></td><td></td><td></td><td></td><td>ecked</td><td></td><td></td><td></td></td>	19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-11           19A         28-Nov-11           19A         21-Nov-11           19A         28-Nov-11           19A         20-Anor-20           0A         07-Jul-20           0A         07-Jul-20           0A         25-Jul-20           0A         25-Jul-20           0A         25-Jul-20           0A         25-Jul-20           0A         25-Jul-20           0A         25-Jul-20           0A         14-Apr-20           20A         14-Apr-20           20A         14-Apr-20           20A         14-Mary-2           20A         14-Mary-2           20A         19-Mary-2           20A         19-Mary-2           20A         19-Mary-2      20A         19-Mary-2 <td><ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>30-Sep-23</li> <li>30-Sep-23</li> <li>30-Sep-23</li> <li>27-Sep-21</li> <li>27-Sep-21</li></ul></td> <td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep</td> <td>0     0       13     23</td> <td>100% 100% 100% 100% 100% 100% 100% 100%</td> <td>g Cross Ro</td> <td>toed ULS : 30-</td> <td>at Wan C Nov-21, 0</td> <td>phậtructi</td> <td>ion of P</td> <td>ad Footi</td> <td></td> <td></td> <td>1)</td> <td>Date</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>Revisia</td> <td>ion</td> <td></td> <td></td> <td></td> <td></td> <td>ecked</td> <td></td> <td></td> <td></td>	<ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>30-Sep-23</li> <li>30-Sep-23</li> <li>30-Sep-23</li> <li>27-Sep-21</li> <li>27-Sep-21</li></ul>	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep	0     0       13     23	100% 100% 100% 100% 100% 100% 100% 100%	g Cross Ro	toed ULS : 30-	at Wan C Nov-21, 0	phậtructi	ion of P	ad Footi			1)	Date						Revisia	ion					ecked			
PORILAG.1015 PORILAG.1020 PORILAG.1030 PORILAG.1035 PORILAG.1040 PORILAG.1040 PORILAG.1042 PORILAG.1044 PORILAG.1047 PORILAG.1048-01 PORILAG.1048-02 PORILAG.1048-03 PORILAG.1048-03 PORILAG.1048-03 PORILAG.1048-03 PORILAG.1048-03 PORILAG.1050 Construction of Southern PORILAG.1160-02 PORILAG.1160-02 PORILAG.1160-02 PORILAG.1160-03 PORILAG.1160-03 PORILAG.1100 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.1000 PORILAG.2000 Construction of Pad Footin Base Slab	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH003 to SMH006         Manhole Construction for SMH007 (14D/manhole)         Laying of Drainage Pipe SMH006 to SMH007         Backfilling of Drainage Trench for SMH006 to SMH007         Confirmation of Location of Manhole and Drainage Alignment         Sheet Piles Installation SMH008 Construction (~20m length)         Excavation to Formation Level for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH007 to SMH008         Backfilling of Drainage Trench for SMH007 to SMH008         Plate Load Test         Drainage (SMH201 to SMH202)         Home Quarantine due to Wuhan Pneumonia (NCE083)         Excavation for Construction of Manhole and Pipe Laying between SMH201 1         Manhole Construction and Pipe Laying between SMH201 to SMH202         Utilities Ducts Laying across Road D9 (South Portion)         Backfilling of Site Vehicle Access to Seawall Side         Drainage (SMH001 to SMH003)         Excavation form +5.5mPD to	30         10         7         28         14         14         14         7         14         30         3         3         3         14         5         10         7         66         14         5         10         7         66         14         5         10         7         308         10         7         308         10         7         300         32         50         612         597         554	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           48         0         D17/08(6         12-Sep           36         0         D17/08(6         23-Oct           21         0         D17/08(6         23-Oct           7         0         D17/08(6         23-Oct           6         0         D17/08(6         23-Oct           101         0         D17/08(6         23-Oct           6         0         D17/08(6         23-Oct           101         0         D17/08(6         23-Uct           5         0         D17/08(6         04-Uct           5         0         D17/08(6         16-Aug           5         0         D17/08(6         12-Aug           14         0         D17/08(6         26-Mar	19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-11           19A         28-Nov-11           19A         21-Nov-11           19A         28-Nov-11           19A         20-Anor-20           0A         07-Jul-20           0A         07-Jul-20           0A         25-Jul-20           0A         25-Jul-20           0A         25-Jul-20           0A         25-Jul-20           0A         25-Jul-20           0A         25-Jul-20           0A         14-Apr-20           20A         14-Apr-20           20A         14-Apr-20           20A         14-Mary-2           20A         14-Mary-2           20A         19-Mary-2           20A         19-Mary-2           20A         19-Mary-2      20A         19-Mary-2 <td><ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>30-Sep-23</li> <li>30-Sep-23</li> <li>30-Sep-23</li> <li>27-Sep-21</li> <li>27-Sep-21</li></ul></td> <td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 30.Sep-23 06.Nov-21 06.Nov-21 06.Nov-21 30.Sep-23 30.Sep-23 30.Sep-23</td> <td>0     0       13     23</td> <td>100% 100% 100% 100% 100% 100% 100% 100%</td> <td>g Cross Ro</td> <td>toed ULS : 30-</td> <td>at Wan C Nov-21, 0</td> <td>phậtructi</td> <td>ion of P</td> <td>ad Rooti</td> <td></td> <td>21)</td> <td></td> <td></td> <td>ecked</td> <td></td> <td></td> <td></td>	<ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>30-Sep-23</li> <li>30-Sep-23</li> <li>30-Sep-23</li> <li>27-Sep-21</li> <li>27-Sep-21</li></ul>	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 30.Sep-23 06.Nov-21 06.Nov-21 06.Nov-21 30.Sep-23 30.Sep-23 30.Sep-23	0     0       13     23	100% 100% 100% 100% 100% 100% 100% 100%	g Cross Ro	toed ULS : 30-	at Wan C Nov-21, 0	phậtructi	ion of P	ad Rooti													21)			ecked			
PORIILAG.1015 PORIILAG.1020 PORIILAG.1030 PORIILAG.1035 PORIILAG.1040 PORIILAG.1040 PORIILAG.1044 PORIILAG.1044 PORIILAG.1048 PORIILAG.1048-01 PORIILAG.1048-02 PORIILAG.1048-03 PORIILAG.1048-03 PORIILAG.1048-03 PORIILAG.1050 <b>Construction of Southern</b> PORIILAG.1160-01 PORIILAG.1160-02 PORIILAG.1160-02 PORIILAG.1160-02 PORIILAG.1160-03 PORIILAG.1160-03 PORIILAG.1100 PORIILAG.1090 PORIILAG.1090 PORIILAG.102 PORIILAG.102 PORIILAG.102 PORIILAG.100 PORIILAG.102 PORIILAG.100 P	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH003 to SMH006         Manhole Construction for SMH007 (14D/manhole)         Laying of Drainage Pipe SMH006 to SMH007         Backfilling of Drainage Trench for SMH006 to SMH007         Confirmation of Location of Manhole and Drainage Alignment         Sheet Piles Installation SMH008 Construction (~20m length)         Excavation to Formation Level for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH007 to SMH008         Backfilling of Drainage Trench for SMH007 to SMH008         Plate Load Test         Drainage (SMH201 to SMH202)         Home Quarantine due to Wuhan Pneumonia (NCE083)         Excavation for Construction of Manhole and Pipe Laying between SMH201 1         Manhole Construction and Pipe Laying between SMH201 to SMH202         Utilities Ducts Laying across Road D9 (South Portion)         Backfilling of Site Vehicle Access to Seawall Side         Drainage (SMH001 to SMH003)         Excavation form +5.5mPD to	30         10         7         28         14         14         14         7         14         30         3         3         3         14         5         10         7         66         14         5         10         7         66         14         5         10         7         308         10         7         308         10         7         300         32         50         612         597         554	81         0         D17/08(6         09-Aug           10         0         D17/08(6         14-Oct           48         0         D17/08(6         14-Oct           48         0         D17/08(6         12-Sep           36         0         D17/08(6         23-Oct           21         0         D17/08(6         23-Oct           7         0         D17/08(6         23-Oct           6         0         D17/08(6         23-Oct           101         0         D17/08(6         23-Oct           6         0         D17/08(6         23-Oct           101         0         D17/08(6         23-Uct           5         0         D17/08(6         04-Uct           5         0         D17/08(6         16-Aug           5         0         D17/08(6         12-Aug           14         0         D17/08(6         26-Mar	19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         15-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         28-Nov-11           19A         04-Nov-21           20A         05-Aug-21           20A         14-Apr-20           20A	<ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li></ul>	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%	g Cross Ro	toed ULS : 30-	at Wan C Nov-21, 0	phậtructi	ion of P	ad Foot	ng (Ba		08-N	/lar-2	21	_	onthly F		ramme	e Upda	ate (Ma		,		TL	ecked	StL	-	
PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1042           PORIILAG.1042           PORIILAG.1044           PORIILAG.1048           PORIILAG.1048.01           PORIILAG.1048.02           PORIILAG.1048.03           PORIILAG.1048.04           PORIILAG.1048.03           PORIILAG.1048.04           PORIILAG.1048.03           PORIILAG.1048.04           PORIILAG.1048.04           PORIILAG.1048.03           PORIILAG.1048.04           PORIILAG.1048.04           PORIILAG.1048.04           PORIILAG.1048.04           PORIILAG.106.00           PORIILAG.1160.02           PORIILAG.1160.03           PORIILAG.1160.03           PORIILAG.1000           PORILAG.100	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH003 to SMH006         Manhole Construction for SMH007 (14D/manhole)         Laying of Drainage Trench for SMH007         Backfilling of Drainage Trench for SMH006 to SMH007         Confirmation of Location of Manhole and Drainage Alignment         Sheet Piles Installation SMH008 Construction (~20m length)         Excavation to Formation Level for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008         Backfilling of Drainage Trench for SMH007 to SMH008         Backfilling to Interim Formation Level (+5.5mPD) <tr< td=""><td>30 10 7 28 14 14 14 7 14 30 3 3 3 3 14 5 10 7 66 14 20 15 7 66 14 20 15 7 7 308 10 7 308 10 7 5 5 4 10 5 7 5 5 4</td><td>81       0       D17/08(6       09-Aug         10       0       D17/08(6       14-Oct         48       0       D17/08(6       14-Oct         48       0       D17/08(6       14-Oct         48       0       D17/08(6       12-Seg         21       0       D17/08(6       23-Oct         21       0       D17/08(6       23-Oct         7       0       D17/08(6       23-Oct         6       0       D17/08(6       23-Oct         6       0       D17/08(6       23-Oct         6       0       D17/08(6       23-Oct         101       0       D17/08(6       23-Oct         6       0       D17/08(6       23-Oct         101       0       D17/08(6       04-Jul-         16       0       D17/08(6       04-Jul-         5       0       D17/08(6       05-Nov         5       0       D17/08(6       15-Feb         14       0       D17/08(6       15-Feb         12       0       D17/08(6       22-Feb         1       0       D17/08(6       22-Feb         1       0</td><td>19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-11           19A         21-Nov-11           19A         21-Nov-11           19A         21-Nov-11           19A         28-Nov-11           19A         01-Apr-20           20A         16-Apr-20           20A         14-Apr-20           20A         14-Apr-20           20A         11-May-2           20A         11-May-2           20A         11-May-2           20A         11-May-2           20A         11-May-2           19A         &lt;</td><td><ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li></ul></td><td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep</td><td>0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0</td><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>g Cruss Ro Sep-21 A,</td><td>toati ULsi ¥ 30 ▼ 18-No North Bo</td><td>at Wan C Nov-21, -21 Bas und</td><td>bnstructi</td><td></td><td></td><td></td><td></td><td>08-N 08-N</td><td>Лаг-2 Лау-2</td><td>21 -21</td><td>_</td><td>onthly F</td><td></td><td>ramme</td><td>e Upda</td><td>ate (Ma</td><td></td><td>,</td><td></td><td></td><td>ecked</td><td></td><td>-</td><td><u>p</u></td></tr<>	30 10 7 28 14 14 14 7 14 30 3 3 3 3 14 5 10 7 66 14 20 15 7 66 14 20 15 7 7 308 10 7 308 10 7 5 5 4 10 5 7 5 5 4	81       0       D17/08(6       09-Aug         10       0       D17/08(6       14-Oct         48       0       D17/08(6       14-Oct         48       0       D17/08(6       14-Oct         48       0       D17/08(6       12-Seg         21       0       D17/08(6       23-Oct         21       0       D17/08(6       23-Oct         7       0       D17/08(6       23-Oct         6       0       D17/08(6       23-Oct         6       0       D17/08(6       23-Oct         6       0       D17/08(6       23-Oct         101       0       D17/08(6       23-Oct         6       0       D17/08(6       23-Oct         101       0       D17/08(6       04-Jul-         16       0       D17/08(6       04-Jul-         5       0       D17/08(6       05-Nov         5       0       D17/08(6       15-Feb         14       0       D17/08(6       15-Feb         12       0       D17/08(6       22-Feb         1       0       D17/08(6       22-Feb         1       0	19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-11           19A         21-Nov-11           19A         21-Nov-11           19A         21-Nov-11           19A         28-Nov-11           19A         01-Apr-20           20A         16-Apr-20           20A         14-Apr-20           20A         14-Apr-20           20A         11-May-2           20A         11-May-2           20A         11-May-2           20A         11-May-2           20A         11-May-2           19A         <	<ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li></ul>	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%	g Cruss Ro Sep-21 A,	toati ULsi ¥ 30 ▼ 18-No North Bo	at Wan C Nov-21, -21 Bas und	bnstructi					08-N 08-N	Лаг-2 Лау-2	21 -21	_	onthly F		ramme	e Upda	ate (Ma		,			ecked		-	<u>p</u>
PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1042           PORIILAG.1042           PORIILAG.1044           PORIILAG.1044           PORIILAG.1048           PORIILAG.1048-01           PORIILAG.1048-02           PORIILAG.1048-03           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-04           PORIILAG.1048-03           PORIILAG.1060           PORIILAG.1160-02           PORIILAG.1160-02           PORIILAG.1160-03           PORIILAG.1030           PORIILAG.1000           PORIILAG.1000           PORIILAG.102           PORIILAG.102           PORIILAG.102           PORIILAG.102           PORIILAG.102           PORIILAG.100           PORIILAG.100           PORIILAG.100 <td>Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH007 to SMH007         Laying of Drainage Pipe SMH006 to SMH007         Backfilling of Drainage Trench for SMH006 to SMH007         Confirmation of Location of Manhole and Drainage Alignment         Sheet Piles Installation SMH008 Construction (-20m length)         Excavation to Formation Level for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH007 to SMH008         Backfilling to Interim Formation Level (+5.5mPD)         Shifting of Site Vehicle Access to Seawall Side</td> <td>30 10 7 28 14 14 14 14 30 3 3 3 3 14 5 10 7 6 6 14 5 10 7 6 6 14 5 14 20 15 7 7 308 10 7 308 10 7 308 10 7 5 5 4</td> <td>81       0       117/08(6       09-Aug         10       0       117/08(6       14-Oct         48       0       117/08(6       14-Oct         36       0       117/08(6       12-Seg         36       0       117/08(6       23-Oct         21       0       117/08(6       23-Oct         7       0       117/08(6       22-Nov         6       0       117/08(6       24-Nov         6       0       117/08(6       25-Nov         6       0       117/08(6       25-Nov         6       0       117/08(6       05-Jun         16       0       117/08(6       05-Jun         5       0       117/08(6       05-Jun         16       0       117/08(6       05-Jun         5       0       117/08(6       15-Jun         5       0       117/08(6       15-Jun         14       0       117/08(6       25-Mox         14       0       117/08(6       25-Mox         14       0       117/08(6       27-Apr         16       0       117/08(6       27-Apr         16       0<td>19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         15-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         28-Nov-11           19A         04-Nov-21           20A         05-Aug-21           20A         14-Apr-20           20A         14-Apr-20           20A         14-Apr-20           20A         14-Apr-20           20A         19-May-2           20A         14-May-2           20A         19-May-2           20A</td><td><ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li></ul></td><td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep</td><td>0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0</td><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>g Cruss Ro Sep-21 A,</td><td>toati ULsi ¥ 30 ▼ 18-No North Bo</td><td>at Wan C Nov-21, -21 Bas und</td><td>bnstructi</td><td></td><td></td><td></td><td></td><td>08-N 08-N</td><td>Лаг-2 Лау-2</td><td>21 -21</td><td>M</td><td>onthy P</td><td>Progra</td><td>ramme amme</td><td>e Upda e Upda</td><td>ate (Ma ate (Ma</td><td>ay 202</td><td>21)</td><td></td><td>TL CkT</td><td>ecked</td><td>StL StL</td><td>- -</td><td></td></td>	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH007 to SMH007         Laying of Drainage Pipe SMH006 to SMH007         Backfilling of Drainage Trench for SMH006 to SMH007         Confirmation of Location of Manhole and Drainage Alignment         Sheet Piles Installation SMH008 Construction (-20m length)         Excavation to Formation Level for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH007 to SMH008         Backfilling to Interim Formation Level (+5.5mPD)         Shifting of Site Vehicle Access to Seawall Side	30 10 7 28 14 14 14 14 30 3 3 3 3 14 5 10 7 6 6 14 5 10 7 6 6 14 5 14 20 15 7 7 308 10 7 308 10 7 308 10 7 5 5 4	81       0       117/08(6       09-Aug         10       0       117/08(6       14-Oct         48       0       117/08(6       14-Oct         36       0       117/08(6       12-Seg         36       0       117/08(6       23-Oct         21       0       117/08(6       23-Oct         7       0       117/08(6       22-Nov         6       0       117/08(6       24-Nov         6       0       117/08(6       25-Nov         6       0       117/08(6       25-Nov         6       0       117/08(6       05-Jun         16       0       117/08(6       05-Jun         5       0       117/08(6       05-Jun         16       0       117/08(6       05-Jun         5       0       117/08(6       15-Jun         5       0       117/08(6       15-Jun         14       0       117/08(6       25-Mox         14       0       117/08(6       25-Mox         14       0       117/08(6       27-Apr         16       0       117/08(6       27-Apr         16       0 <td>19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         15-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         28-Nov-11           19A         04-Nov-21           20A         05-Aug-21           20A         14-Apr-20           20A         14-Apr-20           20A         14-Apr-20           20A         14-Apr-20           20A         19-May-2           20A         14-May-2           20A         19-May-2           20A</td> <td><ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li></ul></td> <td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep</td> <td>0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0</td> <td>100% 100% 100% 100% 100% 100% 100% 100%</td> <td>g Cruss Ro Sep-21 A,</td> <td>toati ULsi ¥ 30 ▼ 18-No North Bo</td> <td>at Wan C Nov-21, -21 Bas und</td> <td>bnstructi</td> <td></td> <td></td> <td></td> <td></td> <td>08-N 08-N</td> <td>Лаг-2 Лау-2</td> <td>21 -21</td> <td>M</td> <td>onthy P</td> <td>Progra</td> <td>ramme amme</td> <td>e Upda e Upda</td> <td>ate (Ma ate (Ma</td> <td>ay 202</td> <td>21)</td> <td></td> <td>TL CkT</td> <td>ecked</td> <td>StL StL</td> <td>- -</td> <td></td>	19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         15-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         15-Nov-11           19A         29-Oct-15           19A         15-Nov-11           19A         28-Nov-11           19A         04-Nov-21           20A         05-Aug-21           20A         14-Apr-20           20A         14-Apr-20           20A         14-Apr-20           20A         14-Apr-20           20A         19-May-2           20A         14-May-2           20A         19-May-2           20A	<ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li></ul>	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%	g Cruss Ro Sep-21 A,	toati ULsi ¥ 30 ▼ 18-No North Bo	at Wan C Nov-21, -21 Bas und	bnstructi					08-N 08-N	Лаг-2 Лау-2	21 -21	M	onthy P	Progra	ramme amme	e Upda e Upda	ate (Ma ate (Ma	ay 202	21)		TL CkT	ecked	StL StL	- -	
PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1042           PORIILAG.1042           PORIILAG.1044           PORIILAG.1048           PORIILAG.1048.01           PORIILAG.1048.02           PORIILAG.1048.03           PORIILAG.1048.04           PORIILAG.1048.03           PORIILAG.1048.04           PORIILAG.1048.03           PORIILAG.1048.04           PORIILAG.1048.04           PORIILAG.1048.03           PORIILAG.1048.04           PORIILAG.1048.04           PORIILAG.1048.04           PORIILAG.1048.04           PORIILAG.106.00           PORIILAG.1160.02           PORIILAG.1160.03           PORIILAG.1160.03           PORIILAG.1000           PORILAG.100	Road Diversion at XYZ Junction         Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI         Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)         Laying of Drainage Pipe SMH003 to SMH006         Backfilling of Drainage Trench for SMH007 (14D/manhole)         Laying of Drainage Pipe SMH006 to SMH007         Backfilling of Drainage Trench for SMH007 (14D/manhole)         Laying of Drainage Trench for SMH006 to SMH007         Confirmation of Location of Manhole and Drainage Alignment         Sheet Piles Installation SMH008 Construction (~20m length)         Excavation to Formation Level for SMH008 Construction         Manhole Construction for SMH008 (14D/manhole)         Laying of Drainage Trench for SMH007 to SMH008         Backfilling of Drainage Trench for SMH007 to SMH008         Plate Load Test         Drainage (SMH201 to SMH202)         Home Quarantine due to Wuhan Pneumonia (NCE083)         Excavation for Construction of Manhole and Pipe Laying between SMH201 to SMH201 to SMH201 to SMH201 to SMH202         Uiltites Ducts Laying across Road D9 (South Portion)         Backfilling to Interim Formation Level (+5.5mPD)         Shifting of Site Vehicle Access to Seawall Side<	30 10 7 28 14 14 14 7 14 30 3 3 3 3 14 5 10 7 66 14 20 15 7 66 14 20 15 7 7 308 10 7 308 10 7 5 5 4 10 5 7 5 5 4	81       0       117/08(6       09-Aug         10       0       117/08(6       14-Oct         48       0       117/08(6       14-Oct         36       0       117/08(6       12-Seg         36       0       117/08(6       23-Oct         21       0       117/08(6       23-Oct         7       0       117/08(6       22-Nov         6       0       117/08(6       24-Nov         6       0       117/08(6       25-Nov         6       0       117/08(6       25-Nov         6       0       117/08(6       05-Jun         16       0       117/08(6       05-Jun         5       0       117/08(6       05-Jun         16       0       117/08(6       05-Jun         5       0       117/08(6       15-Jun         5       0       117/08(6       15-Jun         14       0       117/08(6       25-Mox         14       0       117/08(6       25-Mox         14       0       117/08(6       27-Apr         16       0       117/08(6       27-Apr         16       0 <td>19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-11           19A         21-Nov-11           19A         21-Nov-11           19A         21-Nov-11           19A         28-Nov-11           19A         01-Apr-20           20A         16-Apr-20           20A         14-Apr-20           20A         14-Apr-20           20A         11-May-2           20A         11-May-2           20A         11-May-2           20A         11-May-2           20A         11-May-2           19A         &lt;</td> <td><ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li></ul></td> <td>27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-24 15.Dec-21 15.Dec-21 15.Dec-21 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-24 5.Dec-21 15.Dec-21 30.Sep-23 30.Sep-</td> <td>0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0</td> <td>100% 100% 100% 100% 100% 100% 100% 100%</td> <td>g Cruss Ro Sep-21 A,</td> <td>toed ULS : 30-</td> <td>at Wan C Nov-21, -21 Bas und</td> <td>bnstructi</td> <td></td> <td></td> <td></td> <td></td> <td>08-N 08-N 08-J</td> <td>/lar-2</td> <td>21 -21 1</td> <td>M</td> <td></td> <td>Progra Progra</td> <td>ramme amme ramme</td> <td>e Upda e Upda e Upda</td> <td>ate (Ma ate (Ma</td> <td>ay 202</td> <td>21)</td> <td></td> <td>TL</td> <td>ecked</td> <td>StL</td> <td>- - -</td> <td></td>	19A         14-Nov-11           19A         14-Nov-11           19A         24-Oct-15           19A         10-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         15-Nov-11           19A         21-Nov-11           19A         21-Nov-11           19A         21-Nov-11           19A         21-Nov-11           19A         28-Nov-11           19A         01-Apr-20           20A         16-Apr-20           20A         14-Apr-20           20A         14-Apr-20           20A         11-May-2           20A         11-May-2           20A         11-May-2           20A         11-May-2           20A         11-May-2           19A         <	<ul> <li>27-Sep-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>15-Dec-21</li> <li>27-Sep-21</li> <li>27-Sep-21</li></ul>	27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 15.Dec-21 15.Dec-21 15.Dec-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 27.Sep-21 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-24 15.Dec-21 15.Dec-21 15.Dec-21 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-23 30.Sep-24 5.Dec-21 15.Dec-21 30.Sep-23 30.Sep-	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%	g Cruss Ro Sep-21 A,	toed ULS : 30-	at Wan C Nov-21, -21 Bas und	bnstructi					08-N 08-N 08-J	/lar-2	21 -21 1	M		Progra Progra	ramme amme ramme	e Upda e Upda e Upda	ate (Ma ate (Ma	ay 202	21)		TL	ecked	StL	- - -	





	nme Update	Original	Actual Re		idar Start	Finish	Late Start	Late Finish	seung Kwa			and 7						2022		
		Duration		Duration					Float	Complete Oct	No	v C	Dec J	an Feb	Mar	Apr M	λay Jι			Aug Se
	Construction of Blinding for Bay NB-N1 to N11	10	10	0 017/0	08(6 14-Nov-19 A	25-Nov-19	27-Sep-21	27-Sep-21	0	100%										
PORIII.AG.1060-01	Construction of Pad Footing Bay NB-N7, 9, 11 Base Slab	15	19		08(6 26-Nov-19 A		· ·	27-Sep-21	0	100%										
PORIII.AG.1060-04	Construction of Pad Footing Bay NB-N5, 8, 10 Base Slab	15	16		08(6 06-Dec-19 A		· ·	27-Sep-21	0	100%										
PORIII.AG.1060-10	Construction of Pad Footing Bay NB-N3, 6 Base Slab	15	10		08(6 27-Dec-19 A		· ·	27-Sep-21	0	100%										
PORIII.AG.1060-11	Construction of Pad Footing Bay NB-N2, 4 Base Slab	15	13		08(6 02-Jan-20 A			27-Sep-21	0	100%										
PORIII.AG.1290	Construction of Pad Footing Bay NB-N1 Base Slab	10	7		08(6 02-Mar-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1410 PORIII.AG.1420	Construction of Pad Footing Bay NB-N12 Base Slab	10	11		18(6 06-Jun-20 A 18(6 19-Jun-20 A		15-Dec-21 15-Dec-21	15-Dec-21 15-Dec-21	0	100%										
PORIII.AG.1420	Construction of Pad Footing Bay NB-N13 Base Slab Construction of Pad Footing Bay NB-N14 Base Slab	10	0 7		19-Jun-20 A		15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1430	Construction of Pad Footing Bay NB-N15 Base Slab	10	13		18(6 20-Jun-20 A		15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1440	Construction of Pad Footing Bay NB-N16 Base Slab	10	29		8(6 09-Jul-20 A	11-Aug-20	15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1460	Construction of Pad Footing Bay NB-N17 Base Slab	10	49		18(6 05-Jul-21 A	31-Aug-21	27-Sep-21	27-Sep-21	0		of Pad F		Bay NB-N	17 Base SI	lah l					
PORIII.AG.1470	Construction of Pad Footing Bay NB-N18 Base Slab	12	11		)8(6 13-Sep-21 A		11-Dec-21	11-Dec-21	0	100% onst	truction o	Pade	Footina B	av NB-N18	Base Slab					
South Bound		535	516	10	01-Feb-20 A	-		03-Dec-21	13			18-N	ov-21. So	uh Bound						
	Excavation for Construction of Bay NB-N1, NB-S1-S6	10	9	0 017/0	8(6 10-Feb-20 A		-	06-Nov-21	0	100%										
PORIII.AG.1060-111	Home Quarantine due to Wuhan Pneumonia (NCE083)	14	14	0 017/0	8(7 01-Feb-20 A	14-Feb-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1060-112	Plate Loading Test for NB-S1-S6	7	5	0 017/0	8(6 20-Feb-20 A	25-Feb-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1060-113	Construction of Blinding for Bay NB-S1-S6	10	4	0 017/0	08(6 26-Feb-20 A	29-Feb-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1060-12	Construction of Pad Footing Bay NB-S1, S3 Base Slab	15	8	0 017/0	8(6 29-Feb-20 A	09-Mar-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1300	Construction of Pad Footing Bay NB-S2 Base Slab	10	6	0 017/0	)8(6 10-Mar-20 A	16-Mar-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1310	Construction of Pad Footing Bay NB-S4 Base Slab	10	6	0 017/0	08(6 10-Mar-20 A	16-Mar-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1320	Construction of Pad Footing Bay NB-S6 Base Slab	10	5	0 017/0	08(6 11-Mar-20 A	16-Mar-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1330	Excavation for Construction of Bay NB-S7-S11	5	10		08(6 17-Mar-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1340	Construction of Blinding for Bay NB-S7-S10	5	1		08(6 28-Mar-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1350	Construction of Pad Footing Bay NB-S5 Base Slab	10	19		08(6 19-Mar-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1360	Construction of Pad Footing Bay NB-S7 Base Slab	10	6		08(6 03-Apr-20 A		06-Nov-21	06-Nov-21	0	100%		<b>  </b>		<b>.</b>					<b>.</b>	
PORIII.AG.1370	Construction of Pad Footing Bay NB-S8 Base Slab	10	10		08(6 16-Apr-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1380	Construction of Pad Footing Bay NB-S9 Base Slab	10	10		08(6 28-Apr-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1390	Construction of Pad Footing Bay NB-S10 Base Slab	10	10		08(6 19-May-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1400	Construction of Pad Footing Bay NB-S11 Base Slab	10	10		08(6 30-May-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1480	Construction of Pad Footing Bay NB-S12 Base Slab	10	8		08(6 19-Jun-20 A		06-Nov-21	06-Nov-21	0	100%		<b>.</b>	+							
PORIII.AG.1490	Construction of Pad Footing Bay NB-S13 Base Slab	10	6		08(6 30-Jun-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1500     PORIII.AG.1510	Construction of Pad Footing Bay NB-S14 Base Slab	10	7		08(6 08-Jul-20 A	15-Jul-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1510     PORIII.AG.1520	Construction of Pad Footing Bay NB-S15 Base Slab	10	9		)8(6 14-Sep-20 A		06-Nov-21 06-Nov-21	06-Nov-21 06-Nov-21	0	100%										-
<ul> <li>PORIII.AG.1520</li> <li>PORIII.AG.1530</li> </ul>	Construction of Pad Footing Bay NB-S16 Base Slab Construction of Pad Footing Bay NB-S17 Base Slab	10	98		18(6 02-Sep-20 A 18(6 02-Jul-21 A	11-Sep-20 27-Oct-21	27-Sep-21	27-Sep-21	0	100%					/NB-ST7 Bas	co Slob				
PORIII.AG. 1530	Construction of Pad Footing Bay NB-S17 Base Slab	10	90		18(6 08-Nov-21	18-Nov-21		03-Dec-21	13 0	0%					ng Bay NB-S		<b>.</b>		·····	····-
Wall Stem	Construction of Pad Pooling Bay ND-316 Base Slab	512	485		8(6 17-Mar-20 A		20-Oct-21	15-Dec-21	13				0-Nov-21,			TO Dase Sa	1			
South Bound		505	205		8(6 19-Mar-20 A			15-Dec-21	13				0-Nov-21,							-
PORIII.AG.1550	Construction of Pad Footing Bay NB-S1 Wall Stem	10	23		8(6 19-Mar-20 A			06-Nov-21	0	100%										
PORIII.AG.1560	Construction of Pad Footing Bay NB-S2 Wall Stem	10	36	0 017/0	8(6 24-Mar-20 A	11-May-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1570	Construction of Pad Footing Bay NB-S3 Wall Stem	10	29	0 017/0	8(6 20-Mar-20 A	27-Apr-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1580	Construction of Pad Footing Bay NB-S4 Wall Stem	10	52	0 017/0	)8(6 24-Mar-20 A	29-May-2(	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1590	Construction of Pad Footing Bay NB-S5 Wall Stem	10	14	0 017/0	08(6 12-Jun-20 A	29-Jun-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1600	Construction of Pad Footing Bay NB-S6 Wall Stem	10	23		08(6 15-May-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1610	Construction of Pad Footing Bay NB-S7 Wall Stem	10	47	0 017/0	08(6 20-May-20 A	15-Jul-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1620	Construction of Pad Footing Bay NB-S8 Wall Stem	10	27	0 017/0	08(6 19-May-20 A	18-Jun-20	06-Nov-21	06-Nov-21	0	100%									-	
PORIII.AG.1630	Construction of Pad Footing Bay NB-S9 Wall Stem	10	54		08(6 20-May-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1640	Construction of Pad Footing Bay NB-S10 Wal Stem	10	24		08(6 01-Jun-20 A		15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1650	Construction of Pad Footing Bay NB-S11 Wall Stem	10	27		8(6 30-Jun-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1660	Construction of Pad Footing Bay NB-S12 Wal Stem	10	21		08(6 18-Jul-20 A	11-Aug-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1670     PORIII.AG.1680	Construction of Pad Footing Bay NB-S13 Wal Stem	10	9		08(6 14-Jul-20 A	23-Jul-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1680     PORIII.AG.1690	Construction of Pad Footing Bay NB-S14 Wal Stem	10	7		08(6 24-Jul-20 A	31-Jul-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1690     PORIII.AG.1700	Construction of Pad Footing Bay NB-S15 Wal Stem	10	12		08(6 29-Sep-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1700 PORIII.AG.1710	Construction of Pad Footing Bay NB-S16 Wal Stem Construction of Pad Footing Bay NB-S17 Wal Stem	10	12		18(6 15-Sep-20 A 18(6 08-Nov-21	28-Sep-2( 18-Nov-21	06-Nov-21 23-Nov-21	06-Nov-21 03-Dec-21	13 0	0%		-	truction o	f Bart Ennth	ng Bay NB-\$	17 Wal St.				
PORII.AG.1710	Construction of Pad Footing Bay NB-S17 Wal Stern Construction of Pad Footing Bay NB-S18 Wal Stern	10	0		18(6 08-1NOV-21 18(6 19-Nov-21	30-Nov-21	23-NOV-21 04-Dec-21	15-Dec-21	13 0	0%					ooting Bay NB-5		Stem			
PORIII.AG.1720	Backfilling to Interim Formation Level (7 Layers, 5D/layer) for Bay 1 to 1		35		)8(6 17-Jun-20 A		15-Dec-21	15-Dec-21	0	100%		Ŧ			- Jung Jay N					
PORIII.AG.1920	Backfilling to Interim Formation Level (7 Layers, 5D/layer) for Bay 12 to		35		8(6 15-Oct-20 A	25-Nov-20	15-Dec-21	15-Dec-21	0	100%		1								
North Bound		510 512	485		08(6 17-Mar-20 A	05-Nov-21	20-Oct-21	15-Dec-21	Ű		05	Nov-2	1 A, North	Bound						-
PORII.AG.1730	Construction of Pad Footing Bay NB-N1 Wall Stem	10	25		08(6 17-Mar-20 A		15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1740	Construction of Pad Footing Bay NB-N2 Wall Stem	10	30		8(6 31-Mar-20 A		15-Dec-21	15-Dec-21	0	100%		tl 🗄	1	1				T	1	
PORIII.AG.1750	Construction of Pad Footing Bay NB-N3 Wall Stem	10	32	0 017/0	08(6 17-Mar-20 A	27-Apr-20	15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1760	Construction of Pad Footing Bay NB-N4 Wall Stem	10	46		08(6 31-Mar-20 A		15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1770	Construction of Pad Footing Bay NB-N5 Wall Stem	10	77	0 017/0	08(6 31-Mar-20 A	07-Jul-20	15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1780	Construction of Pad Footing Bay NB-N6 Wall Stem	10	56	0 017/0	08(6 31-Mar-20 A	10-Jun-20	15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1790	Construction of Pad Footing Bay NB-N7 Wall Stem	10	84	0 017/0	08(6 31-Mar-20 A	15-Jul-20	15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1800	Construction of Pad Footing Bay NB-N8 Wall Stem	10	132		08(6 02-Apr-20 A		15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1810	Construction of Pad Footing Bay NB-N9 Wall Stem	10	89		08(6 02-Apr-20 A		15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1820	Construction of Pad Footing Bay NB-N10 Wal Stem	10	118		08(6 02-Apr-20 A		15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1830	Construction of Pad Footing Bay NB-N11 Wall Stem	10	96		08(6 02-Apr-20 A	31-Jul-20	15-Dec-21	15-Dec-21	0	100%		<b>H</b>							<b>.</b>	
PORIII.AG.1840	Construction of Pad Footing Bay NB-N12 Wal Stem	10	36		08(6 16-Jul-20 A	26-Aug-2(	15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1850	Construction of Pad Footing Bay NB-N13 Wal Stem	10	23	0 017/0	08(6 16-Jul-20 A	11-Aug-20	15-Dec-21	15-Dec-21	0	100%										
										1								Date		
Actual Level of Effo	rt <ul> <li>Milestone</li> </ul>					Contra	act No.: 1	NE/2017/	08		1	1								Manada
Actual Work	summary	土木工程	拓展蒙		ſ	rose Rov	Link T	seung Ky	van O		1	1						-Mar-2		Monthly
		Civil Engine				•		-		1	1	-			K	100	08-	May-2	<u>1</u>	Monthy
Domaining Work		UNIL Endiné	ering ar	u	ŀ	koad D9	and Ass	ociated V	orks				-			-	-108	Jul_21	I	Monthly
Remaining Work Critical Remaining V		Developmen															-00-	Jui-Z I	I_\	wioriu iii,

								20				
	Nov	Dec	Jan	Feb	Mar		202 Apr	23 May	,	Jun	Jul	Aug
_												
-												
-												
						-						
-												
-												
_	Revi	sion					Chec	ked		Δ١	oprove	d
nı		date (N	1ar 202	21)		Т				StL		
۱r	ne Upo	date (N	lay 202	21)		С	kТ			StL		
n	me Up	date (J	ul 202	1)			KT			StL		
g	ramme	Э				С	KT			Stl		

		Activity Name		Original Actua		endar Start	Finish	Late Start	Late Finish	Total TRA			Ī						2022		
				Duration Duration	Duration					Float	Complete	ct No	v Dec	Jan	Feb	Mar Apr	r Ma	iy Ji	un	Jul Aı	ig Se
	PORIII.AG.1860	Construction of Pad Footing Bay NB-N14 Wal Stem		10 50	0 017	7/08(6 16-Jul-20 A	11-Sep-20	15-Dec-21	15-Dec-21	0	100%										
•         •         ·	PORIII.AG.1870	Construction of Pad Footing Bay NB-N15 Wal Stem		10 36	6 0 017	7/08(6 16-Jul-20 A	26-Aug-20	15-Dec-21	15-Dec-21	0	100%										
	PORIII.AG.1880	Construction of Pad Footing Bay NB-N16 Wal Stem			9 0 017	7/08(6 02-Sep-20 A	11-Sep-20	15-Dec-21	15-Dec-21	0	100%										
Control         Control <t< td=""><td>PORIII.AG.1890</td><td>Construction of Pad Footing Bay NB-N17 Wal Stem</td><td></td><td>14 14</td><td>4 O D17</td><td>7/08(6 11-Oct-21 A</td><td>27-Oct-21</td><td>20-Oct-21</td><td>20-Oct-21</td><td>0</td><td>100%</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	PORIII.AG.1890	Construction of Pad Footing Bay NB-N17 Wal Stem		14 14	4 O D17	7/08(6 11-Oct-21 A	27-Oct-21	20-Oct-21	20-Oct-21	0	100%										
				-						0	100%		rstruction of	Pad Foo	ting Bay N						
B       Control       <																				naining So	uth Drai
Image: 1       Control       Contro       Contro       Control														+					1.1		
Control of the last	_										-				Construct					216	
Image: Second protection induced FERES 1 COUNT ALONG MADE IN COUNT ALONG MA						•					0%										
Image: 10 marked methods (1000) 200000 (1000) 200000 (1000) 20000 (10000) 20000 (1000) 20000 (1000) 20000 (1000) 20000 (1000						· · · · · · · · · · · · · · · · · · ·					100%										
PN-04.00       Source of Reference into a control for each order in the sector of the se															i i				- H	- i	- i
OPMAG 00         Decision at controls of thems of provide 20         C        C        C			CH13878 Sub-frame a								75%			onstruct	ion of Sen	ni-Noise Enclo	sure CH	3635.3	3 to CH1	3878 Sub-	frame ar
PMPLC 0000         Sufflex Framework with an open w	_																				
PTFAL:00       National methods participants and interacting our a	_		ng DS3			, ,						tional Sig	Footing DS								
Plankaka       Plankaka <th< td=""><td></td><td>-</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>		-																			
PM-04       SMP-04	PORIII.AG.1260	Installation of Directional Sign and Steel Frame		10 106	6 017	7/08(6 03-Jul-21 A	03-Jan-22	15-Feb-22	21-Feb-22	39 0	40%			Installa	ation of Dir	rectional Sign	and Ste	el Frame	e		
04/Pask 0210       04/Pask 02100       04/Pask 02100       <	PORIII.AG.2010	Excavation and Construction of Directional Sign Foot	ng DS7	14 0	0 14 017	7/08(6 04-Jan-22	19-Jan-22	22-Feb-22	09-Mar-22	39 0	0%		-	<b>-</b>	xcavation	and Construc	tion of D	irectiona	al Sign F	oting DS7	1
Part ALC:00       Number of Decision (Sprov Result       Part Part Part Part Part Part Part Part	PORIII.AG.2020	Backfilling to Formation Level		20 0	20 017	7/08(6 20-Jan-22	15-Feb-22	10-Mar-22	01-Apr-22	39 0	0%			. He							
Photo         Photo <th< td=""><td>PORIII.AG.2021</td><td>Civil Provision for At-Grade Road South</td><td></td><td>30 0</td><td>30 017</td><td>7/08(6 06-Dec-21</td><td>12-Jan-22</td><td>20-Dec-21</td><td>27-Jan-22</td><td>13</td><td>0%</td><td></td><td></td><td><b>-</b>Civi</td><td>l Provision</td><td>for At-Ġrade</td><td>Road So</td><td>puth</td><td></td><td></td><td></td></th<>	PORIII.AG.2021	Civil Provision for At-Grade Road South		30 0	30 017	7/08(6 06-Dec-21	12-Jan-22	20-Dec-21	27-Jan-22	13	0%			<b>-</b> Civi	l Provision	for At-Ġrade	Road So	puth			
Number Networks Part Process Part Part Process Part Part Part Part Part Part Part Part	PORIII.AG.2030	Installation of Directional Sign and Steel Frame		10 0	10 017	7/08(6 16-Feb-22	26-Feb-22	02-Apr-22	14-Apr-22	39 0	0%				·	Installation of	Direction		1.1		
Market in Charles         Optimize in Charles	lan O Road			898 735	5 163	20-May-19 A	30-May-22	27-Aug-21	30-Sep-23	399							╧╋	30	)-Maiy-22	,Wan;OR	oad
International Unit No. 0100000000000000000000000000000000000				65 63				27-Aug-21	27-Sep-21												
Image: Transmit Construction         Image: Transmit Construction <th< td=""><td></td><td></td><td></td><td></td><td><u> </u></td><td>20 1129 1071</td><td>027 ag re</td><td></td><td><u>~</u></td><td></td><td></td><td>ļ<b>ļ</b></td><td><u>                                      </u></td><td></td><td></td><td></td><td></td><td></td><td></td><td><b>.</b></td><td></td></th<>					<u> </u>	20 1129 1071	027 ag re		<u>~</u>			ļ <b>ļ</b>	<u>                                      </u>							<b>.</b>	
Image 1 mm 2 m		•						-													
Process         Process <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>																					
Image: 100 Aug         Image: 100 Aug        Image: 100 Aug        Image: 10		: Q1004/WAOR/001A)														-					
P         P		01004000000011						<u>~</u>	<u>~</u>												
Image: 1 / A Burker (1 / A Burker)         15         0         1 / Marker (1 / A Burker)         <		· · ·							-									<b>.</b>		·····	
The Art No. 0 - 1000000000000000000000000000000000		· · · · · · · · · · · · · · · · · · ·				•															
Owner         One         Observed         Obs								-													
Chen De Value Service Portal         Carlo De Value						<u> </u>															
The start         100         100         20.4 works         20.4 works         20.0 work         20.0 wor		mt						· · ·	· · ·	399	-	┝╋┝					━┿╋╋	<b>3</b> C	)- <b>M</b> ay-22	, Carriage	WayExca
WOOL TRUE         Implementation of TRA. Barger         OIS 1000 (0 Subure 40 TrA. Barger         OIS 10000 (0 Subure 40 TrA. Barger         OIS 1000 (	TTA Stage 1			186 436	δ 0	07-Aug-19 A	22-Jan-21	27-Aug-21	30-Sep-23												
Bits         Description         Descripion <thdescription< th=""> <thdes< td=""><td>TTA Stage 2</td><td></td><td></td><td>745 582</td><td>2 163</td><td>20-Nov-19 A</td><td>30-May-22</td><td>27-Aug-21</td><td>30-Sep-23</td><td>399</td><td>-</td><td>┝╋┝╸</td><td></td><td></td><td></td><td></td><td>╧╋┩</td><td>30</td><td>)-1<mark>1</mark>1ay-22</td><td>, TTA Stag</td><td>e 2</td></thdes<></thdescription<>	TTA Stage 2			745 582	2 163	20-Nov-19 A	30-May-22	27-Aug-21	30-Sep-23	399	-	┝╋┝╸					╧╋┩	30	)-1 <mark>1</mark> 1ay-22	, TTA Stag	e 2
Problem         Problem <t< td=""><td>WO.CA.TTA2010</td><td>Implementation of TTA Stage 2</td><td></td><td>1 1</td><td>I 0 017</td><td>7/08(7 05-Jan-20 A</td><td>05-Jan-20</td><td>27-Aug-21</td><td>27-Aug-21</td><td>0</td><td>100%</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	WO.CA.TTA2010	Implementation of TTA Stage 2		1 1	I 0 017	7/08(7 05-Jan-20 A	05-Jan-20	27-Aug-21	27-Aug-21	0	100%										
WOLCATURAP         Production Pice Freeding Works a Weithern Reactabood of Weith Data (PDR) (PDR)         4         4         4         0         17/1008         11/44/201         27/40/21         0         100/01           WOLCATURAP         Pertificing at Martine Reactabood of Weith Data (PDR) (PDR)         15         6         0         77/2086         11/44/20         30/89/23         5         100/01           WOLCATURAP         Pertificing at Martine Reactabood of Weith Data (PDR) (PDR)         15         7         0         17/48/20         30/89/23         5         100/01           WOLCATURAP         Reside and Wolca Turkar         30/89/23         27/49/21         27/49/21         27/49/21         27/49/21         0         100/01           WOLCATURAP         Noncome Turkar         Lake Mark (Noncome Turkar         Lake Mark	Northern Portion			686 563	3 123	12-Dec-19 A	07-Apr-22	27-Aug-21	30-Sep-23	439							7-Apr 22	, Northe	rr Portio	r i	
WOCATURN         Pesking at Norme Roundboot of Wan D Rad (D707)(fig)         15         6         0         170008         2Made 20         56-20         5         1000           WOCATURN         Desking at Name Roundboot of Wan D Rad (D707)(fig)         15         6         0         170008         1Made 20         56-20         5         1000           WOCATURN         Desking at Name Roundboot of Wan D Rad (D707)(fig)         15         6         0         170008         1Made 20         2Fage 20         0         1000           WOCATURN         Desking at Name Roundboot of Wan D Rad (D707)(fig)         55         7         0         10000         1000         1000 <th< td=""><td></td><td></td><td></td><td>36 27</td><td>7 0 017</td><td>7/08(6 02-Mar-20 A</td><td>01-Apr-20</td><td>27-Aug-21</td><td>30-Sep-23</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>				36 27	7 0 017	7/08(6 02-Mar-20 A	01-Apr-20	27-Aug-21	30-Sep-23												
WOALTB2P         Producting at National Routing of National Routing National Routing of Nation	WO.CA.TTA2NP	Inspection Pit for Predrilling Works at Northern Round	about		4 0 017	7/08(6 11-Mar-20 A	14-Mar-20	27-Aug-21	27-Aug-21	0											
WOULD TRAVE         Unschwaren of Rg 5 driet         I	WO.CA.TTA2NP.	Predrilling at Northern Roundabout of Wan O Road (I	PD80)(Rig5)	15 8	3 0 017	7/08(6 02-Mar-20 A	10-Mar-20	30-Sep-23	30-Sep-23	5	100%										
WO.CA TRAPP         Perioding at Markim Readebox of War O Read (P070) (Rg)         10         7         0         17000         120-023         274-024         0         100-02         77600         0         100-02         77600         0         100-02         77600         0         100-02         77600         0         100-02         77600         125-0130         0         177600         125-0130         127-0130	WO.CA.TTA2NP.	Predrilling at Northern Roundabout of Wan O Road (I	PD77)(Rig5)	15 6	6 0 017	7/08(6 11-Mar-20 A	17-Mar-20	30-Sep-23	30-Sep-23	5	100%										
PBSW Works         PDSW Wo	WO.CA.TTA2NP.	Demobilization of Rig 5 off site		1 1	I 0 017	7/08(6 18-Mar-20 A	18-Mar-20	30-Sep-23	30-Sep-23	0	100%										
WOOL TRUNP         Lasses with C2P and Shifting of C2P cates at With O Read Natherm Foring         4         138         0         17/07/07         24.000         75/96-21         75/96-21         75/96-21         0         10/07           WOOL TRUNP         Lasses with C2P and Shifting of C2P cates at With O Read Natherm Foring         4         55         0         17/07/07         24.000         146/920         75/96-21         0         10/07           WOOL TRUNP         Noncontrol Control Contro Control Control Contro Contro Control Control Contr	WO.CA.TTA2NP.	Predrilling at Northern Roundabout of Wan O Road (I	PD76)(Rig3)	15 7	7 0 017	7/08(6 25-Mar-20 A	01-Apr-20	27-Aug-21	27-Aug-21	5	100%										
WOCA TRANE         Lab Delivery of High cases to OVD-16 (PACEOS)         30         61         0         777006         144-920         778-92-1         0         1005           WOCA TRANE         Backet and the second of PBM12boxs. Rg 1 (PC0)         61.345         64         0         777006         144-922         778-92-1         0         1005           WOCA TRANE         Backet and the second of PBM12boxs. Rg 1 (PC0)         61.345         65         0         777006         144-922         778-92-1         778-92-1         0         1005           WOCA TRANE         Backet and the second of PBM17boxs. Rg 1 (PC0)         10         777006         144-92-0         778-92-1	PBSH Works			245 297	7 0	12-Dec-19 A	11-Dec-20	27-Sep-21	08-Oct-21												1
WOCA Tra2sP         Dervoy Design on PC02044 (PMA4)         4         56         O         OTOBING         1-May 20         27.Sep-21         0         1000h           WOCA Tra2sP         Dervoy Undrated C2 Procest Sumuru, Lision with CJP and Perké         9         0         770066         1-May 20         27.Sep-21         0         1000h           WOCA Tra2sP         Dervoy Undrated C2 Procest Sumuru, Lision with CJP and Perké         9         0         770066         1-May 20         27.Sep-21         0         1000h           WOCA Tra2sP         Dervoy Undrated C2 Procest Sumuru, Lision with CJP and Perké         0         770066         1-May 20         77506-21         0         1000h           WOCA Tra2sP         Dervoy Cartinution of PBSI (from, 5g 2) (PC07, 6g)         3         0         770066         2-May 21         0.60241         0.60241         0         1000h           WOCA Tra2sP         Dervoy Cartinution of PBSI (from, 5g 1) (PC0407)         46         0         177066         2-May 21         0.60241         0.60241         0.60241         0.60241         0.60241         0.60241         0.60241         0.60241         0.60241         0.60241         0.60241         0.60241         0.60241         0.60241         0.60241         0.60241         0.60241         0.60241	WO.CA.TTA2NP.	Liasion with CLP and Shifting of CLP cables at Wan	O Road Northern Footp	4 138	3 0 017	7/08(7 12-Dec-19 A	27-Apr-20	27-Sep-21	27-Sep-21	0	100%										
WOCA TR2NP         Decompt of Unchannel LUP Concrete Summark, LUP and Revie         30         94         0         970086         11.4m.20.A         358p-27         27.5sp-21         0         10006           WOCA TR2NP         Destination of PBSH (Zhons, Rg. 2) (POS), 61, 3660)         76         190         0         10006           WOCA TR2NP         Destination of PBSH (Zhons, Rg. 2) (POS), 763         30         76         0         1107086         144a-20.A         144a-20.Z         144a-20.Z         170786         142a-20.Z         10006         144a-20         149a-22         129a-21         129a-20         10006         10006	WO.CA.TTA2NP	Late Delivery of H-pile due to COVID-19 (NCE083)		30 81	I 0 017	7/08(7 29-Jan-20 A	18-Apr-20	27-Sep-21	27-Sep-21	0	100%										
W0 CA TR2MP       Construction of PBS1 (Cance, Rg 2) (PCOR 01, 63.456)       76       0       170706       15.4pc.20.4       10.00×2       27.4pp.21       0       1000×         W0 CA TR2MP       Construction of PBS1 (Inco, Rg 2) (PCOR 58)       80       76       0       170706       12.4pc.20.4       41.4pc.20.4       14.4pc.20.4       14.4	WO.CA.TTA2NP.	Review Design on PC60-64 (PMI044)		4 56	6 0 017	7/08(6 04-Mar-20 A	14-May-2(	27-Sep-21	27-Sep-21	0	100%					-					
W0 CA TM2NP       Pervised Design on PC37 & PC38 (PM404)       60       50       0       177086       14May24       27-Smp-21       0       10055         W0 CA TM2NP       Construction of PB314 (PK36 Rg) (PC7-2)       46       60       0       177086       124May24       28-bb/24       0       10055         W0 CA TM2NP       Construction of PB314 (PK36 Rg) (PC7-2)       46       00       0       077086       124May24       28-bb/24       06-0621       0       10055         W0 CA TM2NP       Construction of PB314 (PC38 (PS)       0       177086       124May24       28-bb/24       06-0621       0       10055         W0 CA TM2NP       Construction of PB314 (PC38 (PS)       60       177086       14May24       27-Smp-21       0       10055         W0 CA TM2NP       Instantion of Short plas 1PC53       12       4       077086       174May21       27-Smp-21       0       10055       8         W0 CA TM2NP       Instantion of Short plas 1PC53       12       4       0       177086       04May21.4       174May21       27-Smp-21       0       10055       8         W0 CA TM2NP       Instantion of Short plas 1PC53       12       0       177086       04May21.4       154May21       27-Smp-21	WO.CA.TTA2NP.	Discovery of Uncharted CLP Concrete Surround, Lias	ion with CLP and Revie	30 94	4 0 017	7/08(6 11-Jun-20 A	30-Sep-2(	27-Sep-21	27-Sep-21	0	100%										
WOLCA TRAPP       Construction of PBS1 (from, Rg 2) (PC37-66)       30       76       0       177086       0.459-20.4       0.400-21       0       100%         WOLCA TRAPP       Construction of PBS1 (from, Rg 1) (PC03F-672)       46       0       177086       2.449-20.4       0.840-21       0.600-21       0       100%         WOLCA TRAPP       Construction of PBS1 (from, Rg 1) (PC03F-PC72)       46       0       177086       2.449-20.4       0.840-21       0.600-21       0       100%         WOLCA TRAPP       Construction of PBS1 (from, Rg 1) (PC03F-PC72)       46       0       177086       2.449-20.4       14.49-20       0.60-0-21       0       100%         WOLCA TRAPP       Installation of Sheet pie at PC38       12       4       0       177086       1.449-22       2.589-21       2.589-21       0       100%       stall       100%       stall       100%       stall       100%       stall       stall       stall       6.449-21       6.499-21       2.589-21       2.589-21       100%       stall       stall       stall       100%       stall       stall       stall       stall       stall       100%       stall       stall       stall       stall       stall       stall       stall       stal	WO.CA.TTA2NP.	Construction of PBSH (23nos, Rig 2) (PC60, 61, 63-6	5)	76 199	0 017	7/08(6 15-Apr-20 A	10-Dec-20	27-Sep-21	27-Sep-21	0	100%										
• WOCATR2NP       Construction of PBSH (froms, Rig 1) (PC056-907)       30       76       0       170080       0459-204       0459-204       0       100%         • WOCATR2NP       Construction of PBSH (froms, Rig 1) (PC054-9072)       46       0       177086       24Aye226       08-04:21       0       100%         • WOCATR2NP       Construction of PBSH (froms, Rig 1) (PC054-PC72)       46       0       177086       24Aye226       18-04:21       0       100%         • WOCATR2NP       Construction of PBSH (froms, Rig 1) (PC054-PC72)       60       118       0       177086       24Aye226       18-04:21       25       4       177086       14-04:21       25       4       4       0       177086       14-04:21       27-58-21       2       0       100%       100%       4       4       0       177086       14-04:21       27-58-21       2       0       100%       4       4       0       177086       14-04:21       27-58-21       2       0       100%       4       4       0       177086       14-04:21       27-58-21       2       0       100%       4       5-884 H H of PC08       4       4       0       177086       14-04:21       14-04:21       2       10       10				60 50	0 017	7/08(6 11-Mar-20 A	14-May-2(	27-Sep-21	27-Sep-21	0	100%										
W0 QA TTA2NP       Construction of PBSH (lines, Rg 1) (PC66-PC2)       46       90       177086       24Apr220A       15Aug22       06-Qi-21       06-Qi-21       0       100%         W0 QA TTA2NP       Construction of PBSH (lines, Rg 1) (PC66-PC2)       60       118       0       177086       24Apr220A       11-Dac-20       06-Qi-21       0										0											
W0.CA TTX2NP       Construction of PBSH (fixes, Rg 1) (PC/07/2)       64       99       0       17/7088       24Au20A       15Aug-20       66-02-21       0       100%         W0.CA TTX2NP       Construction of RSH (fixes, Rg 1) (PC/07/2)       66       17/7088       24Au20A       11-bac-20       08-0d-21       06-0d-21       0       100%         W0.CA TTX2NP       Installation of Sheet pite at PC68       12       4       0       17/7088       31-bac-20A       06-lan-21       27-Sep-21       20       100%         W0.CA TTX2NP       Installation of Sheet pite at PC68       12       4       0       17/7088       06-lan-21       27-Sep-21       0       100%       100%       0       100%       0       100%       0       100%       0       100%       0       100%       0       100%       0       100%       0       100%       0       100%       0       100%       0       100%       0       100%       0       100%       0       0       100%       0       100%       0       100%       0       100%       0       100%       0       100%       0       0       100%       0       0       0       0       0       0       0       0 <td></td> <td></td> <td></td> <td></td> <td></td> <td>, ,</td> <td></td> <td></td> <td></td> <td>0</td> <td></td>						, ,				0											
WOCA TTA2VP       Construction of PBSH (Hanos, Rig 1) (PC66-PC72)       60       118       0       17008(6       24-Jake20A       11-boe-20       06-0d-21       0       100%         Excavation and Comstruction of PBSH (Hanos, Rig 1) (PC66-PC72)       157       252       4       31709(6)       31-boe-20A       06-Jan-21       27-Sep-21       0       100%       4       4-bv-21, Escavation and Construction of RC Structure         WOCA TTA2VP       Installation of Struts and Exavation to PIE Cap Level at PC58       13       7       0       117008(6       0+Mmrc21 A       17-Amrc2       17-Sep-21       27-Sep-21       0       100%       Abv-21, Escavation and Construction of RC Struts and Construction of RC Struts and Construction of RC Struts and Exavation of PIE Cap Level at PC58       13       7       0       117008(6       0+Mmrc21 A       17-Mmrc2       27-Sep-21       27-Sep-21       0       100%       Abv-21, Escavation and Construction of RC Struts and R					-																
Excavation and Construction of RC Structure         157         252         4         17108(6         31-Dec20.A         114by-21         27-Sep-21         12-Obs/21         25           WO_CA_TTRXPN         Instalation of Shute tiple at PC58         12         4         0         17708(6         31-Dec20.A         06-Jan 21         27-Sep-21         0         100%         5           WO_CA_TTRXPN         Instalation of Shute tiple at PC58         14         4         0         17708(6         09-Marc21.         7/Marc21         27-Sep-21         100%         18         5 act Marc2         0         100%         18         5 act Marc2         100%         10         100%         10						, ,					-	<b> <b> </b>-<b> </b></b>	<b> </b>					t ÷t	-	1	
WOCA TTA2NP       Instalation of Sheet pie at PCS8       12       4       0       17/08(6)       31-28-20A       0       100%       5         WOCA TTA2NP       Instalation of Shuts and Excavation to Pile Cap Level at PCS8       13       7       0       17/08(6)       09-Marc21       27-Sep-21       27-Sep-21       0       100%       5         WOCA TTA2NP       Construction of Pile Cap PCS8       14       46       0       17/08(6)       09-Marc21       17/58p-21       27-Sep-21       1       100%       IA       5       ent File of PCS8         WOCA TTA2NP       Construction of Pile Cap PCS8       20       0       17/08(6)       12-Navp21       27-Sep-21       2       100%       IA       5       ent File of PCS8         WOCA TTA2NP       Concrete Block Instalation as Lateral Support on top of Box Culvert       25       0       17/08(6)       15-Mirc21A       10-Apr/21       68-Odc-21       0       100%       IB-Sep-1       7-Sep-21       -Sep-1												┝	Nov-21 ⊏	cavatio	and Con	struction of P	C Stn ct	e			
WO.CA. TTA2NP.       Installation of Struts and Excavation to Pile Cap Level at PC58       13       7       0       177086       09-Mar-21A       17748r-21       27.Sep-21       0       100%       53         WO.CA. TTA2NP.       Construction of Pile Cap PC58       14       6       0       177086       09-Mar-21A       07.May-21       27.Sep-21       100%       at 8.Sect File for PC58         WO.CA. TTA2NP.       Construction of NDE       3       3       0       177086       16-Jun-21A       19-Jun-21       27.Sep-21       0       100%       at 8.Sect File for PC58         WO.CA. TTA2NP.       Concrete Bock Installation as Lateral Support on top of Box Quivert       25       5       0       177086       16-Jun-21A       16-Jun-21       08-Oct-21       0       100%       at 8.Sect File for PC58         WO.CA. TTA2NP.       Construction of Pile Caps (PC60-PC72)       120       124       0       177086       16-Mar-21A       16-Aug-21       08-Oct-21       0       100%       at 8.Sect File for PC58       (27.)         WO.CA. TTA2NP.       Construction of Pile Caps (PC60-PC72)       120       14       0       177086       18-Mar-21       11-Mar-21       12-Oct-21       25       0       95.Se6       (27.)       Onstruction of Pile Caps (PC60-PC72)											100%	[					- Gulut	Ĩ			
<ul> <li>WOCA, TTA2NP</li> <li>Onstruction of Pile Cap PC58</li> <li>WOCA, TTA2NP</li> <li>Backfill &amp; menoval of Waling, Strut &amp; Sheet Pile for PC58</li> <li>WOCA, TTA2NP</li> <li>Backfill &amp; menoval of Waling, Strut &amp; Sheet Pile for PC58</li> <li>WOCA, TTA2NP</li> <li>Dexisin of MOE</li> <li>WOCA, TTA2NP</li> <li>Construction of ELS (PC60-PC72)</li> <li>UD 17/086</li> <li>IF Vender</li> <li>WOCA, TTA2NP</li> <li>Construction of Pile Caps (PC60-PC72)</li> <li>VICO, TTA2NP</li> <li>Onstruction of Pile Caps (PC60-PC72)</li> <li>VICO, TTA2NP</li> <li>Construction of Nead and Daras (include backfilling to formation level)</li> <li>VICO, TTA2NP</li> <li>Construction of Sheet Piles (PC60-PC72)</li> <li>VICO, TTA2NP</li> <li>Construction of Sheed Piles (PC60-PC72)</li> <li>VICO, TTA2NP</li></ul>			l at PC58																		
<ul> <li>WO,CA, TTA2NP             Backfill &amp; removal of Waling, Strut &amp; Sheet Ple for PC58             <ul> <li>WO,CA, TTA2NP             Diversion of MCE</li> <li>WO,CA, TTA2NP             Diversion of MCE</li> <li>WO,CA, TTA2NP             Diversion of MCE</li> <li>WO,CA, TTA2NP             Construction of Eax Culvert</li> <li>S 2</li> <li>MO,CA, TTA2NP             Construction of Ple Caps (PC60-PC72)</li> <li>120             124             <ul> <li>MO,CA, TTA2NP             Construction of Ple Caps (PC60-PC72), 14D/cap, 3teams)</li> <li>151                 </li> <li>MO,CA, TTA2NP             Construction of Ple Caps (PC60-PC72, 14D/cap, 3teams)</li> <li>151                 </li> <li>MO,CA, TTA2NP             Construction of Road and Drains (include backfilling to formation level)</li> <li>MO,CA, TTA2NP                 </li> <li>MO,CA, TTA2NP                 </li> <li>Construction of Road and Drains (include backfilling to formation level)</li> <li>MO,CA, TTA2NP                 </li> <li>MO,CA, TTA2NP                 </li> <li>Construction of Road and Drains (include backfilling to formation level)</li> <li>MO,CA, TTA2NP                 </li> <li>MO,CA, TTA2NP                 </li> <li>Construction of Sheet Ples (PC60-PC72)</li> <li>MO,CA, TTA2NP                 </li> <li>Construction of Sheet Ples (PC60-PC72)</li> <li>MO,CA, TTA2NP                 </li> <li>Construction of Sheet Ples (PC60-PC72)</li> <li>MO,CA, TTA2NP                 </li></ul></li></ul></li></ul>																					
<ul> <li>WO,CA, TTA2NP</li> <li>Diversion of MOE</li> <li>WO,CA, TTA2NP</li> <li>Concrete Block hstallation as Lateral Support on top of Box Culvert</li> <li>ZS</li> <li>MO,CA, TTA2NP</li> <li>Construction of ELS (PG60-PC72)</li> <li>WO,CA, TTA2NP</li> <li>Construction of Pic Caps (PG60-PC72, 14D/cap, 3teams)</li> <li>MO,CA, TTA2NP</li> <li>Construction of Pic Caps (PG60-PC72, 14D/cap, 3teams)</li> <li>MO,CA, TTA2NP</li> <li>Construction of Pic Caps (PG60-PC72, 14D/cap, 3teams)</li> <li>MO,CA, TTA2NP</li> <li>Construction of Pic Caps (PG60-PC72, 14D/cap, 3teams)</li> <li>MO,CA, TTA2NP</li> <li>Construction of Pic Caps (PG60-PC72, 14D/cap, 3teams)</li> <li>MO,CA, TTA2NP</li> <li>Construction of Pic Caps (PG60-PC72, 14D/cap, 3teams)</li> <li>MO,CA, TTA2NP</li> <li>Construction of Road and Dains (include backfilling to formation level)</li> <li>MO,CA, TTA2NP</li> <li>Construction of Road and Dains (include backfilling to formation level)</li> <li>MO,CA, TTA2NP</li> <li>Construction of Road and Dains (include backfilling to formation level)</li> <li>MO,CA, TTA2NP</li> <li>Construction of Road and Dains (include backfilling to formation level)</li> <li>MO,CA, TTA2NP</li> <li>Construction of Road and Dains (include backfilling to formation level)</li> <li>MO,CA, TTA2NP</li> <li>Construction of Watermains, Ingation, Power Cable Ducting, Ovi Provision C</li> <li>MO,CA, TTA2NP</li> <li>Construction of Semi-Noise Endosuse CH13878.6 to CH140212 Min Fram</li> <li>MO,CA, TTA2NP</li> <li>Construction of Road Karbing at Northerm Can</li> <li>MO,CA, TTA2NP</li></ul>		-	758								-	e chert	lefer DOSP					┢╌┊╌┠╴		++	
											_										
WO.CA. TTA2NP       Construction of ELS (PC60-PC72)       120       124       0       117/086       15-Mar-21 A       16-Aug-21       08-Oct-21       08-Oct-21       12-Oct-21       2-25       0       95.56%       postruction of Plie Caps (PC60-PC72, 14D/cap, 3teams)       90       151       4       17/086       12-Nov-21       17-20-21       2-25       0       95.56%       postruction of Plie Caps (PC60-PC72, 14D/cap, 3teams)       90       150       14       17/086       12-Nov-21       17-02-22       13-Oct-21       14-Apr-22       6       0       0.0%       0.7-Apr-22       14-Op-27			of Pox Outwart							•											
WO.CA.TTA2NP       Construction of Pile Caps (PC60-PC72, 14D/cap, 3teams)       90       151       4       017/08(6       08-May-21 A       11-Nov-21       08-Oct-21       1-20       1-25       0       95.56%         MO.CA.TTA2NP       Construction of Pile Caps (PC60-PC72, 14D/cap, 3teams)       119       017/08(6       12-Nov-21       07-Apr-22       13-Oct-21       14-Apr-22       6       0.7-Apr-22       Remaining Works         WO.CA.TTA2NP       Construction of Road and Drains (include backfilling to formation level)       45       0       45       17/08(6       22-Nov-21       22-Oct-21       10-Dec-21       -34       0       0%         WO.CA.TTA2NP       Construction of Sheet Piles (PC60-PC72)       11       0       11       17/08(6       22-Nov-21       24-Nov-21       13-Oct-21       25       0       0%         WO.CA.TTA2NP       Construction of Watermains, rigation, Power Cable Ducting, Ovil Provision (       75       0       75       117/08(6       32-Nov-21       24-Nov-21       18-Mar-22       17       0       0%			or box cuiveft										EI + 1								
WO.CA. TRA2NP.       Construction of Road and Drains (include backfilling to formation level)       45       0       45       017/08(6       29-Nov-21       22-Jan-22       20-Oct-21       10-Dec-21       -34       0       0%         WO.CA. TRA2NP.       Removal of Sheet Piles (PO60-PC72)       11       0       11       011       117/08(6       12-Nov-21       24-Nov-21       13-Oct-21       25       0       0%         WO.CA. TRA2NP.       Construction of Watermains, trigation, Power Cable Ducting, Ovil Provision c       75       0       75       017/08(6       25-Nov-21       26-Feb-22       14-Dec-21       18-Mar-22       17       0       0%         WO.CA. TRA2NP.       Construction of Semi-Noise Enclosure CH13878.6 to CH14021.2 Main Fram.       45       0       45       117/08(6       30-Nov-21       24-Jan-22       02-Mar-22       29       0       0%         WO.CA. TRA2NP.       Construction of Road Kerb, Road Paving and Road Marking at Northern Can       30       0       30       117/08(6       12-Jan-22											100% f		( <sup>2</sup> )		_	DOT					
WO.CA. TRA2NP.       Construction of Road and Drains (include backfilling to formation level)       45       0       45       017/08/6       29-Nov-21       22-Jan-22       20-Oct-21       10-Dec-21       -34       0       0%         WO.CA. TRA2NP.       Removal of Sheet Piles (PC60-PC72)       11       0       11       011       017/08/6       12-Nov-21       24-Nov-21       13-Oct-21       25-0       0       0%         WO.CA. TRA2NP.       Construction of Wate mains, trigation, Power Cable Ducting, Ovil Provision c       75       0       75       017/08/6       25-Nov-21       26-Feb-22       14-Dec-21       18-Mar-22       17       0       0%         WO.CA. TRA2NP.       Construction of Semi-Noise Enclosure CH13878.6 to CH14021.2 Main Fram.       45       0       45       017/08/6       30-Nov-21       24-Jan-22       02-Mar-22       29       0       0%         WO.CA. TRA2NP.       Construction of Road Kerb, Road Paving and Road Marking at Norther Carr       30       0       30       117/08/6       10-Dec-21       18-Mar-22       29       0       0%       0%       0%       0%       0%       0%       0%       0%       0%       0%       0%       0%       0%       0%       0%       0%       0%       0%       0%		Construction of Pile Caps (PC60-PC72, 14D/cap, 3te	ams)								95.56%		pnstruction	ot Hile C	aps (PO60	р-РС/2, 14D/c	ap, 3tea	ms)	. <b>.</b>	<b>.</b>	
WO.CA. TTA2NP       Removal of Sheet Piles (PC60-PC72)       11       0       11       017/086       12-Nov-21       24-Nov-21       13-Oct-21       2-5       0       0%         WO.CA. TTA2NP       Construction of Wate mains, trigation, Power Cable Ducting, Quil Provision c       75       0       75       017/08(6       25-Nov-21       26-Feb-22       14-Dec-21       18-Mar-22       17       0       0%         WO.CA. TTA2NP       Construction of Semi-Noise Enclosure CH13878.6 to CH14021.2 Main Fram       45       0       45       017/08(6       12-Feb-22       11-Dec-21       18-Mar-22       29       0       0%         WO.CA. TTA2NP       Construction of Semi-Noise Enclosure CH13878.6 to CH14021.2 Sub-Frame       45       0       45       017/08(6       12-Feb-22       11-Dec-21       18-Mar-22       29       0       0%         WO.CA. TTA2NP       Construction of Road Kerb, Road Paving and Road Marking at Northem Can       30       0       30       17/08(6       12-Feb-22       11-Dec-21       18-Jan-22       34       0       0%         WO.CA. TTA2NP       Construction of Road Kerb, Road Paving, Traffic Sign, Street Lighting       30       0       30       17/08(6       0-Amr-22       02-Mar-22       14-Der-21       18-Jan-22       34       0       0% </td <td></td> <td></td> <td></td> <td></td> <td></td> <td>-</td> <td>-</td> <td>-</td> <td></td>						-	-	-													
WO.CA. TTA2NP.       Construction of Wale mains, hrigation, Power Cable Ducting, Qvil Provision c       75       0       75       017/08/6       25-Nov-21       26-Feb-22       14-Dec-21       18-Mar-22       17       0       0%         WO.CA. TTA2NP.       Construction of Semi-Noise Enclosure CH13878.6 to CH14021.2 Main Fram       45       0       45       017/08/6       30-Nov-21       24-Jan-22       02-Mar-22       29       0       0%         WO.CA. TTA2NP.       Construction of Semi-Noise Enclosure CH13878.6 to CH14021.2 Main Fram       45       0       45       017/08/6       10-Dec-21       12-Feb-22       21-Jan-22       02-Mar-22       29       0       0%         WO.CA. TTA2NP.       Construction of Road Kerb, Road Paving and Road Marking at Northem Can       30       0       30       17/08/6       10-Mar-22       02-Mar-22       18-Mar-22       19-Jan-22       34       0       0%         WO.CA. TTA2NP.       Construction of Road Kerb, Road Paving, Traffic Sign, Street Lighting       30       0       30       17/08/6       0-Amr-22       02-Mar-22       19-Jan-22       34       0       0%         WO.CA. TTA2NP.       Konstruction of Road Paving, Traffic Sign, Street Lighting       30       0       30       17/08/6       0-Amr-22       0-Amr-22       34		, ,	o tormation level)									<b>1</b> h	10	- <b>P</b> -			nd Urains	a (include	e packfilli	ng to form	ation leve
WO.CA. TRA2NP       Construction of Wate mains, frigation, Power Cable Ducting, Ovil Provision c       75       0       75       01 <td></td> <td>, ,</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>    •</td> <td>Removal</td> <td>of Sheet</td> <td>·</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>		, ,										•	Removal	of Sheet	·						
WO.CA. TRA2NP       Construction of Semi-Noise Enclosure CH13878.6 to CH14021.2 Main Fram       45       0       45       017/08/6       30-Nov-21       24-Jan-22       02-Mar-22       29       0       0%       Image: Construction of Semi-Noise Enclosure CH13878.6 to CH14021.2 Main Fram       45       0       45       017/08/6       107/08/6       10-Dec-21       12-Feb-22       21-Jan-22       12-Feb-22       21-Jan-22       12-Feb-22       21-Jan-22       12-Feb-22       21-Jan-22       12-Feb-22       21-Jan-22       12-Feb-22       21-Jan-22       12-Feb-22       12-												'				Construction (	of Water				
WO.CA. TTA2NP.       Construction of Road Kerb, Road Paving and Road Marking at Northern Can       30       0       30       117/08 (6       24-Jan-22       02-Mar-22       11-Dec-21       18-Jan-22       -34       0       0%       Construction of Road Kerb       Road Paving, Traffic Sign, Street Lighting       30       0       30       117/08 (6       3-Mar-22       07-Apr-22       19-Jan-22       25-Feb-22       -34       0       0%       Molection of Road Kerb       Road Paving, Traffic Sign, Street Lighting       Road Paving, Traffic Sign, Street Lighting       0       11       117/08 (6       14-Feb-22       01-Mar-22       25-Feb-22       -34       0       0%       Mole Cool of Carriage Way and Road Marking       Road Paving, Traffic Sign, Street Lighting       Road Pa	WO.CA.TTA2NP.	Construction of Semi-Noise Enclosure CH13878.6 to	CH14021.2 Main Fram	45 0	45 017	7/08(6 30-Nov-21	24-Jan-22	05-Jan-22	02-Mar-22	29 0			<b>†</b>		Constructi	on of Semi-N	oise End	losure C	<b>⊁13</b> 878	.6 to CH14	021,2 Ma
WO.CA. TTA2NP.       Construction of Road Kerb, Road Paving and Road Marking at Northern Can       30       0       30       17/08(6       24-Jan-22       02-Mar-22       11-Dec-21       18-Jan-22       -34       0       0%       Construction of Road Kerb       Road Paving, and Road Marking       Road Paving, and Road Marking         WO.CA. TTA2NP.       Construction of Road Paving, Traffic Sign, Street Lighting       30       0       30       17/08(6       3-Mar-22       07-Apr-22       19-Jan-22       25-Feb-22       -34       0       0%       Image: Construction of Road Kerb       Road Paving, Traffic Sign, Street Lighting       Road Paving, Traffic Sign, Street L	WO.CA.TTA2NP.	Construction of Semi-Noise Enclosure CH13878.6 to	CH14021.2 Sub-Frame	45 0	45 017	7/08(6 16-Dec-21	12-Feb-22	21-Jan-22	18-Mar-22	29 0	0%		-	-	Con	struction of Se	emi-Noisr	Enclos	sure CH1	3878.6 to	CH14021
WO.CA.TTA2NP.       Make Good of Carriage Way and Road Marking       14       0       14       017/08/6       14-Feb-22       01-Mar-22       29-Mar-22       37       0%       1       Make Good of Carriage Way and Road Marking         Southern Portion and Central Barrier       745       582       163       20-Nov-19A       30-May-22       27-Aug-21       30-Sep-23       399       1       1       10/-lay-22, Southern Portion and Warking         Predrilling Works (16-nos, 10D/hole + 5D TRA, 1-3 rigs)       133       125       0       20-Nov-19A       24-Apr-20       27-Aug-21       30-Sep-23       399       1	WO.CA.TTA2NP.	Construction of Road Kerb, Road Paving and Road M	Aarking at Northern Can	30 0	30 017	7/08(6 24-Jan-22	02-Mar-22	11-Dec-21	18-Jan-22	-34 0	0%			L-		Construction	n of Road	Kent F	Rcad Pav	vng a¦nd R	Road
WO.CA.TTA2NP.       Make Good of Carriage Way and Road Marking       14       0       14       017/08/6       14-Feb-22       01-Mar-22       29-Mar-22       37       0%       14       14       0       14       017/08/6       14-Feb-22       01-Mar-22       29-Mar-22       37       0%       14       14       14       14       17/08/6       14-Feb-22       01-Mar-22       29-Mar-22       37       0%       14	WO.CA.TTA2NP.	Construction of Road Paving, Traffic Sign, Street Ligh	ting	30 0	30 017	7/08(6 03-Mar-22	07-Apr-22	19-Jan-22	25-Feb-22	-34 0	0%					0	onstructo	on of Ro	load Pavir	ing, Traffic \$	Sign, Stre
Southern Portion and Central Barrier       745       582       163       20-Nov-19 A       30-May-22       27-Aug-21       30-Sep-23       399       399       399       309 <th< td=""><td></td><td></td><td></td><td>14 0</td><td></td><td></td><td></td><td></td><td>14-Apr-22</td><td>37</td><td>0%</td><td></td><td></td><td></td><td>L</td><td></td><td>of Carria</td><td>e Way</td><td>and Roa</td><td>Maiking</td><td></td></th<>				14 0					14-Apr-22	37	0%				L		of Carria	e Way	and Roa	Maiking	
- Predrilling Works (16nos, 10D/hole + 5D TRA, 1-3 rigs) 133 125 0 20-Nov-19 A 24-Apr-20 27-Aug-21 30-Sep-23											-	┿╋╋					━┿╋┩	🚽 sc	)- <b>M</b> ay-22	, Southern	Portion a
							-					1	1		<b></b>			r f		1	
							-			0	100%										

Actual Work
Remaining Work

Critical Remaining Work



summary

Contract No.: NE/2017/08 Cross Bay Link, Tseung Kwan O Road D9 and Associated Works Page 24 of 26



J	Nov	Dec	Jan	Feb	Mar		202 Apr	23 May	/	Jun	Jul	Aug
		500	Juil	. 00	IVICI		, <del>1</del> 11	IVICI)		Juit	oul	, agg
);	3 to SMH	216)										
a se alla se a												
the second second												
A set of a set of a												
ni	t											
A second second												
to a share of												
i	sion of TC	SS										
	e and Pa m Carriao											
d	ni cama(	Jeway										
З	arrier											
	Revi	sion				Γ	Chec	ked		A	oprove	d
	me Up	date (N				Т	L			StL		
		date (N					kТ			StL		
		date (J	ul 202	1)			KT			StL		
J	ramme	e				ľ	KT			Stl		

	, ,	nme Update	Original		emaining Calendar Start	Finish		Late Finish	Total TRA	Activity %	d D9 and Associated Works
					Duration				Float	Complete O	t Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan F
	Rig 5		81		0 017/08(6 20-Nov-19 A		27-Aug-21		-	4000/	
		Predrilling at Central Barrier of Wan O Road (PD112) Predrilling at Central Barrier of Wan O Road (PD113)	15		0 017/08(6 20-Nov-19 A 0 017/08(6 29-Nov-19 A		27-Aug-21 27-Aug-21	27-Aug-21	5	100%	
	_		15		``			27-Aug-21		-	
		Predrilling at Central Barrier of Wan O Road (PD114)	3		0 017/08(6 06-Dec-19 A 0 017/08(6 14-Dec-19 A		27-Aug-21	27-Aug-21	5	100%	
ŀ		Idling of Predrill Rig for PD114 by Sub-contractor Predrilling at Central Barrier of Wan O Road (PD120)	15		0 017/08(6 12-Feb-20 A		30-Sep-23	30-Sep-23	0	100%	
ŀ			15				30-Sep-23	30-Sep-23 30-Sep-23	5	100%	
		Predrilling at Central Barrier of Wan O Road (PD111)			0 017/08(6 16-Jan-20 A		30-Sep-23	· ·			
		Predrilling at Central Barrier of Wan O Road (PD82)	15		0 017/08(6 03-Feb-20 A	11-Feb-20	30-3ep-23	30-Sep-23	5	100%	
	Rig 2 Rig 3		0	-	0 017/08(6 04-Dec-19 A	24-Apr-20	27-Aug-21	27-Aug-21	0		
		Predrilling at Central Barrier of Wan O Road (PD115)	15		0 017/08(6 04-Dec-19 A		27-Aug-21	27-Aug-21	5	100%	
		Predrilling at Central Barrier of Wan O Road (PD116)	15		0 017/08(6 24-Dec-19 A		27-Aug-21	27-Aug-21	5	100%	
	_	Idling of Predrill Rig for PD116 by Sub-contractor	4		0 017/08(6 27-Dec-19 A		27-Aug-21	27-Aug-21	0	100%	
		Predrilling at Central Barrier of Wan O Road (PD117)	15		0 017/08(6 20-Jan-20 A		27-Aug-21	27-Aug-21	5	100%	
		Predrilling at Central Barrier of Wan O Road (PD118)	15		0 017/08(6 03-Feb-20 A		27-Aug-21	27-Aug-21	5	100%	
			15						5	100%	
		Predrilling at Central Barrier of Wan O Road (PD119) Predrilling at Central Barrier of Wan O Road (PD121)	15		0 017/08(6 08-Feb-20 A 0 017/08(6 17-Feb-20 A		27-Aug-21 27-Aug-21	27-Aug-21	5	100%	
			15				-	27-Aug-21	5	100%	
	_	Predrilling at Central Barrier of Wan O Road (PD122)			0 017/08(6 24-Feb-20 A		27-Aug-21	27-Aug-21	5		
	_	Predrilling at Central Barrier of Wan O Road (PD83)	15		0 017/08(6 12-Mar-20 A		27-Aug-21	27-Aug-21		100%	
		Predrilling at Central Barrier of Wan O Road (PD79)	15		0 017/08(6 17-Apr-20 A	· ·	27-Aug-21	27-Aug-21	5	100%	
		Predrilling at Central Barrier of Wan O Road (PD78)	15		0 017/08(6 02-Apr-20 A		27-Aug-21	27-Aug-21	5	100%	
	PBSH Works		331		0 29-Jan-20 A		27-Sep-21	11-Oct-21		4000/	
	_	Late Delivery of H-pile due to COVID-19 (NCE083)	30		0 017/08(7 29-Jan-20 A			08-Oct-21	0	100%	┝╌╋╊╌┨╬╌╍╌┊╌╍╌╄╌┊╌╌╌╠╌╍╌┊┨╫╬┊┠╶┨╬╌┠╌┊╌╍╴┊╌╍╴┊╌╍╴┊╌╍╴┊╌╸╴┊
	_	Construction of PBSH (25nos, Rig 1) (PC73 to PC81)	75		0 017/08(6 03-Mar-20 A		08-Oct-21	08-Oct-21	0	100%	
		Construction of PBSH (12nos, Rig 2) (PC59 & PC62)	45		0 017/08(6 01-Sep-20 A		27-Sep-21	27-Sep-21	0	100%	
	WO.CA.TTA2SP.		21		0 017/08(6 19-Jan-21 A			11-Oct-21	0	100%	
		struction of RC Structure	246		38 017/08(6 09-Jan-21 A		-	14-Jan-22	18		✓ 21-Dec-21, Excavation and Construction of RC Structure
	_	Installation of Sheet Piles (PC59, PC62)	18		0 017/08(6 09-Jan-21 A		11-Oct-21	11-Oct-21	0	100%	
	WO.CA.TTA2SP.	Construction of ELS (PC59, PC62)	24	89	24 017/08(6 23-Jul-21 A	04-Dec-21	11-Oct-21	08-Nov-21	-23 0		Construction of ELS (PC59, PC52)
	WO.CA.TTA2SP.	Construction of Pile Caps (PC59, PC62)	14	34	0 017/08(6 19-Mar-21 A	04-May-21	09-Nov-21	09-Nov-21		100%	
	WO.CA.TTA2SP	Removal of Sheet Pile (PC59, PC62)	5	0	5 017/08(6 06-Dec-21	10-Dec-21	09-Nov-21	13-Nov-21	-23	0%	Removal of Sheet Pile (PC59, PC62)
	WO.CA.TTA2SP	Construction of Wall Stem (PC59 - PC 62)	9	0	9 017/08(6 11-Dec-21	21-Dec-21	15-Nov-21	24-Nov-21	-23	0%	Construction of Wall Stem (PC59 - PC 52
	WO.CA.TTA2SP.	Construction of Pile Caps (PC74, PC77 and PC79)	18	64	0 017/08(6 04-Feb-21 A	28-Apr-21	23-Nov-21	23-Nov-21		100% 7	
	WO.CA.TTA2SP.	Construction of Pile Cap (PC75, PC78, PC80)	26	26	0 017/08(6 30-Mar-21 A	04-May-21	23-Nov-21	23-Nov-21		100%)	
	WO.CA.TTA2SP.	Construction of Pile Cap (PC73)	14	11	0 017/08(6 19-Aug-21 A	01-Sep-21	23-Nov-21	23-Nov-21		100% io	of Pue (PC73)
	WO.CA.TTA2SP.	Construction of Pile Cap (PC57)	14	105	11 017/08(6 05-Jul-21 A	25-Nov-21	31-Dec-21	14-Jan-22	41	20%	Construction of Pile Cap (PC57)
	WO.CA.TTA2SP.	Diversion of MOE	4	0	4 017/08(6 08-Nov-21	11-Nov-21	27-Sep-21	30-Sep-21	-34	0%	Version of MOE
	WO.CA.TTA2SP.	Construction of Pile Cap (PC 76)	14	0	14 017/08(6 12-Nov-21	27-Nov-21	02-Oct-21	19-Oct-21	-34	0%	Construction of Pile Cap (PC 76)
- 24	Remaining Works		140	0	140 017/08(6 04-Dec-21	30-May-22	23-Nov-21	14-Apr-22	-34	-	0.1 ray 22, Remaining Works
	WO.CA.TTA2SP.	Construction of Drainage SMH501 to SMH506 and backfilling to formation	ation le 25	0	25 017/08(6 11-Dec-21	12-Jan-22	23-Nov-21	21-Dec-21	-16 0	0%	Construction of Drainage SM-J5(1 to SM-J50) and backfilling to formation level
	WO.CA.TTA2SP.	Construction of Drainage SMH506 to SMH401 and backfilling to formation	ation le 25	0	25 017/08(6 13-Jan-22	14-Feb-22	22-Dec-21	22-Jan-22	-16 0	0%	Construction of Drainage SMH506 to SMH401 and backfilling to formation level
	WO.CA.TTA2SP.	Removal of Sheet Pile	6	0	6 017/08(6 15-Feb-22	21-Feb-22	24-Jan-22	29-Jan-22	-16 0	0%	Removal of Sheet Pie
	WO.CA.TTA2SP.	Construction of Semi-Noise Enclosure CH13878.6 to CH14021.2 Main	n Fram 45	0	45 017/08(6 04-Dec-21	28-Jan-22	15-Jan-22	11-Mar-22	33 0	0%	Canstruction of Semi-Noise Endosure CH(3878,6 to CH14021.2 Main Frame
	WO.CA.TTA2SP.	Construction of Semi-Noise Enclosure CH13878.6 to CH14021.2 Sub	Frame 45	0	45 017/08(6 21-Dec-21	17-Feb-22	04-Feb-22	28-Mar-22	33 0	0%	Construction of Serhi-Vore Endosure CH13878.6 to CH14021.2:Sub Frame and Panel
	WO.CA.TTA2SP.	Construction of Watermains, Irrigation, Power Cable Ducting, Civil Pro	vision c 20	0	20 017/08(6 22-Feb-22	16-Mar-22	31-Jan-22	25-Feb-22	-16 0	0%	Construction of Watermains, Irrigation, Power Cable Ducting, Givil Provision of TCSS
		Construction of Road Kerb, Road paving and Road Marking at South		0	30 017/08(6 08-Apr-22	18-May-22	26-Feb-22	01-Apr-22	-34 0	0%	Construction of Road Kerb, Road paving and Road Marking at Southern Carr
	WO.CA.TTA2SP.	Construction of Road Paving, Shrub, Tree Planting, Traffic Sign, Stree	t Lighti 30	0	30 017/08(6 23-Apr-22	30-May-22	10-Mar-22	14-Apr-22	-34 0	0%	Constituction of Road Paving, Shrub, Tree Planting, Traffic Sigh, Street Lig
		Make Good of Carriageway and Road Marking	14		14 017/08(6 18-Feb-22	05-Mar-22	29-Mar-22	14-Apr-22	33	0%	Make Good of Camageway and Road Marking
	Po Road		648		152 017/08(6 11-Mar-20 A	19-May-22	11-Sep-21	30-Sep-23	408	-	19-Vay 22, Wan Po Road
		d Earthing Conductor at Portion III (CE030)	307	305	0 017/08(6 11-Mar-20 A	20-Mar-21	30-Sep-23	30-Sep-23		r	It Perton III (ČE030)
	WO1250	Liasion with C1 and CLP for Cable Duct and Earth Conductor at Wan	Po Ro; 90	110	0 017/08(6 11-Mar-20 A			30-Sep-23	0	100%	
	WO1255	Subtletting and Acceptance of Quotation for TTA	90	110	0 017/08(6 11-Mar-20 A	25-Jul-20	30-Sep-23	30-Sep-23	0	100%	
	WO1257	Application and Approval of TTA	20	6	0 017/08(6 27-Jul-20 A	01-Aug-2(	30-Sep-23	30-Sep-23	0	100%	
	WO1258	Application of Road Work Advice	10		0 017/08(6 03-Aug-20 A			30-Sep-23	0	100%	╌╊┠╌╌╡╌╌┊╴╴┊╴╴┊╴┼╫╴╡╄╌╢╴╡╋╴╋╴╋╴╸┊╴╴┊╴╴┊╴╴┊
	WO1259	Set up TTA	1	1	0 017/08(6 17-Aug-20 A	-		30-Sep-23	0	100%	
	WO1269	Site Clearance	5	5	0 017/08(6 18-Aug-20 A			30-Sep-23	0	100%	
	WO1203	Excavation for Ducting Works	7	-	0 017/08(6 24-Aug-20 A	-		30-Sep-23	0	100%	
	WO1289	Delivery of GI Duct	10		0 017/08(6 01-Aug-20 A			30-Sep-23	0	100%	
	WO1289 WO1299	Ducting Works	9		0 017/08(6 10-Sep-20 A		-	30-Sep-23	0	100%	
	WO1299 WO1309	Backfilling, Reinstatement of Road Works and Closing of TTA	6		0 017/08(6 15-Mar-21 A	-	30-Sep-23	30-Sep-23	0	100% 100% T	
	WO1309 WO1319	Handover to C1 for Power Energization of the E&M Plant Room (CE0			0 017/08(6 15-101-21 A	20-Mar-21	00-00p-20	30-Sep-23	0		om (CE030),
							11 Cor 04	-		100% 40	
	Van Po Road Works Footpath		267		152 017/08(6 24-Jun-21 A 152 017/08(6 24-Jun-21 A		11-Sep-21 11-Sep-21	18-Mar-22 18-Mar-22	-47 -47		19-Vay-22, Wan Po Road Works
	East Bound (5 stag	ges. ~20m/stage)	152		152 017/08(6 09-Nov-21	-	11-Sep-21 11-Sep-21	18-Mar-22	-47	-	19-Way-22, Fortuau 19-Way-22, East Bound (5 stages, ~20m/stage)
	WP1140	Implementation of TTA, Trial Pit Excavation and Identification of UU (1			8 017/08(6 09-Nov-21		11-Sep-21	21-Sep-21	-47 0	0%	► Implementation of TTA, Trial Pit Excavation and kentification of UU (1st stage)
	WP1150	Civil Provision of TCSS (1st stage)	3		3 017/08(6 18-Nov-21		21-Sep-21	25-Sep-21	-47 0	0%	Civil Provision of TCSS (1st stage)
	WP1160	Construction of Traffic Sign TS175(7) (1st Stage)	8	0	8 017/08(6 22-Nov-21	01-Dec-21		06-Oct-21	-47 0	0%	Construction of Traffic Sign TS175(7) (1st Stage)
	WP1170	Reinstatement of Road Surface and Closing of TTA (1st stage)	5	-	5 017/08(6 01-Dec-21	07-Dec-21		12-Oct-21	-47 0	0%	Reinstatement of Road Surface and Closing of TrA 1st stage)
	WP1180	Implementation of TTA, Trial Pit Excavation and Identification of UU (2	-	0	8 017/08(6 07-Dec-21	16-Dec-21		12-Oct-21 22-Oct-21	-47 0	0%	Implementation of TTA, Trial Pit Excavation and kentificiation of UV (2nd stage)
	WP1190	Excavation and Construction of Directional Sign Footing DS4 (2nd sta		0	6 017/08(6 16-Dec-21	23-Dec-21		22-Oct-21 29-Oct-21	-47 0	0%	Excavation and Construction of Directional Sign Footing Dis4 (2nd stage)
	WP1200	Installation of Steel Frame and Directional Sign (2nd stage)	ge) 0	0	8 017/08(6 23-Dec-21	05-Jan-22		08-Nov-21	-47 0	0%	Advance and Construction of Directional Sign (2nd stage)
			0	0	8 017/08(6 05-Jan-22		_	17-Nov-21	-47 0	0%	Construction of Traffic Sign TS115() (2nd stage)
	WP1210	Construction of Traffic Sign TS175(7) (2nd stage)	8	-		14-Jan-22				0%	Construction of Iramic Sign 1511 540 (2nd stage)
	WP1220	Civil Provision of TCSS (2nd stage)	5		5 017/08(6 14-Jan-22	20-Jan-22		23-Nov-21	-47 0	0%	
	WP1230	Reinstatement of Road Surface and Closing of TTA (2nd stage)	5	0	5 017/08(6 20-Jan-22	26-Jan-22	23-Nov-21	29-Nov-21	-47 0	0%	Reinstatement of Road Surface and Dosing of TA(2hd stage)
۸ - ۴	all and of Eff					C ·			0.0		Date Revision
ACÎU	ual Level of Effor			al and a		Contra	act No.: N	NE/2017/	08		
Actu	ual Work	summary	土木工程	拓展署	2 C	ross Rau	Link T	seung Kv	van O		
						•		-			08-May-21 Monthy Programme Update (May 2021
Ren	naining Work		Civil Engine			koad D9	and Asso	ociated W	orks		Build King 08-Jul-21 Monthly Programme Update (May 2021) 16-Sep-21 Acceleration Programme
			Developmen	nt Depa	rtment		Page 25 of	26			Build King 16-Sep-21 Acceleration Programme
Critic	cal Remaining W	/ork									Acceleration Programme

	Oct	Nov	Dec	Jan	Feb	Mar	20 Apr	23 May		Jun	Jul	Aug
	00	NOV	Dec	Jail	1.60	iviell	Λμ	iviety		JUIT	Jul	Aug
							8 2 2 8 2 8 2 8 2 8 2 8 2 8 2 8 2 8 2 8					
	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2											
	- - - -											
ı le	evel											
	rmation I Frame	evel					8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8					
ict avi	ng and F	Provision load Mar	of TCSS king at So	uthern C	arriagew	ay						
iru	lb, Tree F	lanting,	Traffic Sig	n, Street	Lighting							
-2	0m/stage	)										
		Revi	sion				Chec	ked	Ì	A	oprove	d
		me Up	date (N			T	L			StL		
rc	ogramr	ne Upo	date (N	lay 202	21)	C	CkT			StL		
			date (J	ul 202	1)		CKT			StL		
0	n Prog	ramm	е			0	ЖT			Stl		

		Activity Name		al Remaining Calendar Start	Finish	Late Start	Late Finish		A Activity %								2022	2									2023		
			Duration Duratio	on Duration				Float	Complete Oct	Nov [	Dec	Jan F	Feb	Mar /	Apr N	/lay .	Jun	Jul	Aug S	Зер	Oct N	lov E	Dec J	Jan	Feb M	√lar /	Apr N	∕lay Jr	Jin
	🔲 WP1240	Implementation of TTA, Trial Pit Excavation and Identification of UU (3rd stag	8	0 8 017/08(6 26-Jan-22	08-Feb-22	29-Nov-21	08-Dec-21	-47 0	0%										entification o		d stage)								
	WP1250	Civil Provision of TCSS and Construction of drawpit (3rd stage)	8	0 8 017/08(6 08-Feb-22	17-Feb-22	08-Dec-21	17-Dec-21	-47 0	0%		i	-	📕 Çiv	il Provision	of TCS	ard Çor	struction	n of dra	vpit (3rd stag	ge)						i			
	WP1260	Reinstatement of Road Surface and Closing of TTA (3rd stage)	5	0 5 017/08(6 17-Feb-22	23-Feb-22	17-Dec-21	23-Dec-21	-47 0	0%		1	<b>L</b>							of TTA (3rd st							-			
	WP1270	Implementation of TTA, Trial Pit Excavation and Identification of UU (3rd stag	8	0 8 017/08(6 23-Feb-22	04-Mar-22	23-Dec-21	05-Jan-22	-47 0	0%					Impleme	ntation of	TA, Tria	I Fit Exc	cavation	and Identific	cation of	fUU (3¦rd s	tage)				i			
	WP1280	Civil Provision of TCSS and Construction of drawpit (3rd stage)	8	0 8 017/08(6 04-Mar-22	14-Mar-22	05-Jan-22	14-Jan-22	-47 0	0%				- <b>F</b>	Civil P	rovision	of ICSS	anc Con	nstructio	of drawpit (	(3rd stac	je)								
	WP1290	Reinstatement of Road Surface and Closing of TTA (3rd stage)	5	0 5 017/08(6 14-Mar-22	19-Mar-22	14-Jan-22	20-Jan-22	-47 0	0%					Rein:	staternen	t of Road	l Surface	e and (	osing of TTA	A (3rd st	age)								
	WP1300	Implementation of TTA, Trial Pit Excavation and Identification of UU (4th stag	6	0 6 017/08(6 19-Mar-22	26-Mar-22	20-Jan-22	27-Jan-22	-47 0	0%		-			두 🔤 Im	plementa	tion of T	TA, Trial I	Pi Exc	vation and I	Identifica	ation of UL	J (4th sta	ge)			-			
	WP1310	Civil Provision of TCSS (4th stage)	3	0 3 017/08(6 26-Mar-22	30-Mar-22	27-Jan-22	31-Jan-22	-47 0	0%		i	-		<b>-</b> c	ivil Provis	ior of TC	SS (4th	stage)		i									i i
	WP1320	Reinstatement of Road Surface and Closing of TTA (4th stage)	5	0 5 017/08(6 30-Mar-22	06-Apr-22	31-Jan-22	09-Feb-22	-47 0	0%			-		_ <mark>⊑¦</mark> ∎	Reinsta	errenṫ of	Road S	Surface	nd Closing o	of TTA (	th stage)								
	WP1330	Implementation of TTA, Trial Pit Excavation and Identification of UU (5th stag	8	0 8 017/08(6 06-Apr-22	· ·	09-Feb-22	18-Feb-22	-47 0	0%					···· 🛱	Impe	errentato	on of TT	A Trial	Pit Excavatio	on and k	lentificatio	n of UU (	(5th stage	a)					
	WP1340	Excavation and Construction of Directional Sign Footing DS6 (5th stage)	8	0 8 017/08(6 19-Apr-22		18-Feb-22	28-Feb-22	-47 0	0%		-	1	1	1	-				on of Directio					<i>'</i>	-	:			:
	WP1350	Installation of Steel Frame and Directional Sign (5th stage)	6	0 6 017/08(6 28-Apr-22		28-Feb-22	07-Mar-22	-47 0	0%						G	Installat	on of Ste	ee Frar	ne and Direc	ctional S	an (5th st	ane)	ouigid)						
	WP1370	Civil Provision of TCSS and Construction of drawpit (5th stage)	-	0 5 017/08(6 06-May-22	,	07-Mar-22	12-Mar-22	-47 0	0%			-			2				and Constr				•)						
	WP1380	Reinstatement of Road Surface and Closing of TTA (5th stage)	-	0 5 017/08(6 13-May-22		12-Mar-22	12-IMar-22 18-Mar-22	-47 0	0%			-			đ				ad Surface	:			· ·			-			
			237 11	• • • • • • • • • • • • • • • • • • •			18-Mar-22	-47 0	078						00 00				es, ~20m/sta		sing or Th		iye)						
	West Bound (4 3	Implementation of TTA, Trial Pit Excavation and Identification of UU (1st stag	10 1				20-Oct-21	-17	100% al Pit F	very ation a	nd klenti	; ication of	√FIIII/∄I		00-Apr	22. vves	DOUND (	(4 Stay	s, ~2011/sta	ige)						-	-		
	WP1390	Excavation and Construction of Directional Sign Footing DS5 (1st stage)	10 10				30-Oct-21	-17 0		Exca					al Side		S5 (1et -	(anota		1									
	WP1400	Installation of Steel Frame and Directional Sign (1st stage)		0 10 017/08(6 19-Nov-21	01-Dec-21		11-Nov-21	-17 0	0%					and Direct			· · · ·	siege)											
				10 011100(0 10110121				-17 0	0%						1		· · · ·												
	WP1420	Civil Provision of TCSS and Construction of drawpit (1st stage)		0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	10-Dec-21		20-Nov-21							and Cohstr															
	WP1430	Reinstatement of Road Surface and Closing of TTA (1st stage)	-	0 5 017/08(6 10-Dec-21	16-Dec-21		26-Nov-21	-17 0	0%		_			ad Surface			- Y 16	<b>4</b> /											
	🔲 WP1440	Completion of Liasion with C1 for connection of Watermain to E&M Plantroo	-	0 0 017/08(6	16-Dec-21		26-Nov-21	-17 0	0%		-								M Plantroom,							1			ł
	WP1450	Implementation of TTA, Trial Pit Excavation and Identification of UU (2nd stag		0 10 017/08(6 16-Dec-21	30-Dec-21		08-Dec-21	-17 0	0%	1							· · · ·		of UU (2nd st	· ·									
	🔲 WP1460	Civil Provision of TCSS and Construction of drawpit and Laying of Watermair		0 15 017/08(6 30-Dec-21	18-Jan-22		28-Dec-21	-17 0	0%			_					1.1		aying of Wa	atermain	n (2nd stag	ge)							
	🔲 WP1470	Reinstatement of Road Surface and Closing of TTA (2nd stage)	5	0 5 017/08(6 18-Jan-22	24-Jan-22	28-Dec-21	04-Jan-22	-17 0	0%					ment of Ro															
	🔲 WP1480	Implementation of TTA, Trial Pit Excavation and Identification of UU (3rd stag		0 10 017/08(6 24-Jan-22		04-Jan-22	15-Jan-22	-17 0	0%		-	-					- 1 G		entification o		· · · ·								
	🔲 WP1490	Civil Provision of TCSS and Construction of drawpit and Laying of Watermair	15	0 15 017/08(6 08-Feb-22	25-Feb-22	15-Jan-22	05-Feb-22	-17 0	0%		1	-							lawpit and L	, q		in (3rd st	age)						
	🔲 WP1500	Reinstatement of Road Surface and Closing of TTA (3rd stage)	5	0 5 017/08(6 25-Feb-22	03-Mar-22	05-Feb-22	11-Feb-22	-17 0	0%		i		- 5				· · ·		g of TTA (3rd										
	🔲 WP1510	Implementation of TTA, Trial Pit Excavation and Identification of UU (4th stag	10	0 10 017/08(6 03-Mar-22	15-Mar-22	11-Feb-22	23-Feb-22	-17 0	0%		-		-				- iii -		tion and Ider							-			
	WP1520	Civil Provision of TCSS and Construction of drawpit and Laying of Watermair	15	0 15 017/08(6 15-Mar-22	01-Apr-22	23-Feb-22	12-Mar-22	-17 0	0%		i	-							uction of dra				nain (4¦th s	stage)		i			
	WP1530	Reinstatement of Road Surface and Closing of TTA (4th stage)	5	0 5 017/08(6 01-Apr-22	08-Apr-22	12-Mar-22	18-Mar-22	-17 0	0%					<b>-</b>	Reinstat	tement o	f Road S	Su face	and Closing	of TTA (	4th stage	)							
	🛓 Carriageway (4 lan	es/ stages)	248 11	3 133 017/08(6 24-Jun-21 A	25-Apr-22	06-Oct-21	18-Mar-22	-28			-		-	-					anes/ stages										
	WP1000	Trial Pit Excavation and Identification of UU (Existing TTA)	10 1	0 0 017/08(6 24-Jun-21 A	06-Jul-21	06-Oct-21	06-Oct-21	0	100% entifica					-						-									
	📺 WP1010	Laying of Ducts for Civil Provision of TCSS (Existing TTA)	8 10	03 7 017/08(6 07-Jul-21 A	17-Nov-21	06-Oct-21	15-Oct-21	-28 0	12.5%	📕 Layin	ng of Duo	ts for Civi	ril Provis	ion of TCS	S (Existin	gTTA)				-									
	WP1015	Reinstatement of Road Surface and New Road Marking (Existing TTA)	10	0 10 017/08(6 17-Nov-21	29-Nov-21	15-Oct-21	27-Oct-21	-28 0	0%					rface and I						-									
	WP1020	Implementation of TTA, Trial Pit Excavation and Identification of UU (1st stag	10	0 10 017/08(6 29-Nov-21	10-Dec-21	27-Oct-21	08-Nov-21	-28 0	0%	-	Implem	entation	of TTA,	Trial Pit Ex	cavatior	and Iden	tification	n of UU	(1st stage)										
	WP1030	Laying of Ducts for Civil Provision of TCSS (1st stage)	8	0 8 017/08(6 10-Dec-21	20-Dec-21	08-Nov-21	17-Nov-21	-28 0	0%					Civil Provisio						1	-			-					-
	WP1090	Reinstatement of Road Surface and New Road Marking (1st stage)	10	0 10 017/08(6 20-Dec-21	04-Jan-22	17-Nov-21	29-Nov-21	-28 0	0%		-	Reinstate	tement	of Road Su	urface and	l New Ro	ad Mark	king (1s	stage)	1	-			i	-		-		i
	WP1550	Implementation of TTA, Trial Pit Excavation and Identification of UU (2nd stag	10	0 10 017/08(6 04-Jan-22	15-Jan-22	29-Nov-21	10-Dec-21	-28 0	0%			Imple	ementat	ion of TTA,	Trial Pit	Excavatio	n and Id	dentifica	ion of UU (2	2nd stag	e)			-					
	WP1560	Laying of Ducts for Civil Provision of TCSS (2nd stage)	8	0 8 017/08(6 15-Jan-22	25-Jan-22	10-Dec-21	20-Dec-21	-28 0	0%			-		Ducts for C															
	WP1570	Reinstatement of Road Surface and New Road Marking (2nd stage)	10	0 10 017/08(6 25-Jan-22	09-Feb-22	20-Dec-21	04-Jan-22	-28 0	0%			5	Rein	statement o	of Road	iurace a	nd New I	Road N	arking (2nd s	stage)							1		
	WP1580	Implementation of TTA, Trial Pit Excavation and Identification of UU (3rd stag	10	0 10 017/08(6 09-Feb-22	21-Feb-22	04-Jan-22	15-Jan-22	-28 0	0%		i	_ <b>F</b> I	in in	nplementat	tion of T	A Trial Fri	t Excava	ation ar	d Identificatio	ion of Ul	J (3rd stag	e)				i			
	WP1590	Laying of Ducts for Civil Provision of TCSS and Construction of drawpit (3rd s	12	0 12 017/08(6 21-Feb-22	07-Mar-22	15-Jan-22	29-Jan-22	-28 0	0%		-	-	تر ا	Laving o	of Ducts	or Civil Fr	ovision o	of TCS	and Constr	ruction o	f drawpit (	3rd stage	e)			-	-		
	WP1600	Reinstatement of Road Surface and New Road Marking (3rd stage)	10	0 10 017/08(6 07-Mar-22	18-Mar-22	29-Jan-22	14-Feb-22	-28 0	0%				Ģ				11		ew Road Ma										i
	WP1610	Implementation of TTA, Trial Pit Excavation and Identification of UU (4th stag	10	0 10 017/08(6 18-Mar-22		14-Feb-22	25-Feb-22	-28 0	0%					_					avation and	- 1.		U (4th sta	age)						1
	WP1620	Laying of Ducts for Civil Provision of TCSS and Construction of drawpit (4th s		0 8 017/08(6 30-Mar-22	09-Apr-22			-28 0	0%										n of TCSS ar					.e)			·····		
	WP1630	Reinstatement of Road Surface and New Road Marking (4th stage)		0 10 017/08(6 09-Apr-22	25-Apr-22		18-Mar-22	-28 0	0%										face and Ne					<i>′</i>					
			1249 79			07-Nai-22	14-Apr-23	-20 0	070													otage	,	_					)-May-2
		Portion I, II and III)																										- 30	iviciy-Z
MISC40		Landscape works	321 15	·····	-	05-Nov-21	14-Apr-22	-46 0	50%			1	1	:	:		andscap	pe work											
VISC402		Establishment works		0 365 017/08(7 31-May-22		15-Apr-22	14-Apr-23	-46 0	0%																			Es	stablishr
MISC403	30	Tree Preservatiion and Protection Works	939 79	00 178 017/08(6 09-Mar-19 A	18-Jun-22	07-Sep-21	14-Apr-22	-49 0	81%								Tree	e Prese	vatiion and l	Protection	on Works	1	1	1		1	1	-	

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestonesummary



Contract No.: NE/2017/08 Cross Bay Link, Tseung Kwan O Road D9 and Associated Works Page 26 of 26



Revision	Checked	Approved
nme Update (Mar 2021)	TL	StL
nme Update (May 2021)	CkT	StL
nme Update (Jul 2021)	CKT	StL
ogramme	CKT	St





**Appendix D** 

Monitoring Location (Air Quality, Noise and Water Quality)

#### CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Designated and Interim Alternative Air Quality and Noise Monitoring Location

# AUES





		UL.	03/13		0/001
03/13	Checked		Approved	209506/EMA/W	u/001
01/13		JP	ST		
03/11	Scale	4.	20000 (17)	Status	Rev. C
Date		13	30000 (A3)	FINAL	U U




**Appendix E** 


## **Graphical Plots of Monitoring Results**

#### CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Quarterly EM&A Summary Report (September to November 2021)




#### Air Quality – 1 Hour TSP









### Air Quality - 24-Hour TSP







#### CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Quarterly EM&A Summary Report (September to November 2021)







#### **Construction Noise**



AΓ

JES



Appendix F

**Meteorological Information** 

#### The weather of September 2021

Mainly attributing to the stronger than usual subtropical ridge over southern China, September 2021 was the hottest September in Hong Kong on record. The monthly mean maximum temperature of 32.8 degrees, monthly mean temperature of 29.7 degrees and monthly mean minimum temperature of 27.8 degrees were 2.3 degrees, 1.8 degrees and 1.7 degrees above their corresponding normals (or 2.7 degrees, 2.0 degrees and 2.0 degrees above their corresponding 1981-2010 normals) and all of them were the highest on record for September. There were in total 15 very hot days and 11 hot nights in the month, both breaking the records for September. Moreover, from January to September, the numbers of very hot days and hot nights so far in 2021 already reached 53 days and 57 days respectively, both breaking the previous records set in 2020. September 2021 was also much drier than usual with a total rainfall of 129.6 millimetres, about 40 percent of the normal figure of 321.4 millimetres (or 40 percent of the 1981-2010 normal of 327.6 millimetres). The accumulated rainfall up to September this year was 1650.7 millimetres, a deficit of 26 percent compared with the normal of 2242.8 millimetres (or 26 percent below the 1981-2010 normal of 2233.1 millimetres) for the same period.

#### The weather of October 2021

Attributing to the heavy rain induced by tropical cyclones Lionrock and Kompasu, October 2021 was much wetter than usual in Hong Kong with monthly rainfall amounted to 631.1 millimetres, more than five times of the normal figure of 120.3 millimetres (or more than six times of the 1981-2010 normal of 100.9 millimetres) and the second highest on record for October. The accumulated rainfall up to October this year was 2281.8 millimetres, a deficit of 3 percent compared with the normal of 2363.1 millimetres (or 2 percent below the 1981-2010 normal of 2334.0 millimetres) for the same period. October 2021 was also characterized by much warmer than usual weather in the first week and relatively cooler weather in the latter part of the month. Overall, the monthly mean temperature of 26.0 degrees was slightly higher than the normal figure of 25.7 degrees (or 0.5 degrees above the 1981-2010 normal).

#### The weather of November 2021

With dry northeast monsoon dominating over southern China for most of the time in the month, November 2021 was marked by dry and sunny weather in Hong Kong. The monthly total sunshine duration amounted to 233.3 hours, 35 percent above the normal of 172.3 hours (or 30 percent above the 1981-2010 normal of 180.1 hours). The monthly rainfall was only 5.8 millimetres, about 15 percent of the normal figure of 39.3 millimetres (or about 15 percent of the 1981-2010 normal of 37.6 millimetres). The accumulated rainfall up to November this year was 2287.6 millimetres, a deficit of 5 percent as compared with the normal of 2402.4 millimetres (or 4 percent below the 1981-2010 normal of 2371.7 millimetres) for the same period. The monthly mean temperature of 22.4 degrees was near the normal figure of 22.2 degrees (or 0.6 degrees above the 1981-2010 normal). Mainly attributing to the exceptionally hot weather in September 2021, the autumn of this year from September to November was much warmer than usual with the mean temperature reaching 26.0 degrees, the third highest on record for the same period.

\*The detailed meterological data for each successive day can be referred to in the Monthly EM&A Reports (Sep 2021, Oct 2021 and Nov 2021.)



Appendix G

Waste Flow Table



**Contract 1** 

Z:\Jobs\2018\TCS00975 (EDO-04-2018)\600\EM&A Report Submission\Quarterly EM&A Summary Report\12th Quarter EM&A Summary Report - September - November 2021\R0580v1.doc

## Monthly Summary Waste Flow Table for <u>2021</u> (year)

Name of Person completing the record: Calvin So (EO)

Project : Cross Bay Link, TKO, Main Bridge and Associated Works

		Actual Quantit	ies of Inert C&l	D Materials Ger	nerated Monthly		Ac	tual Quantities	of C&D Wastes	s Generated Mo	nthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 m <sup>3</sup> )
Jan	0.132 0.00	C	0.000	0.000	0.132	0.000 0.00	0	0.113	0.000 0.00	0	0.399
Feb	0.108 0.00	C	0.000	0.000 0.10	8	0.000	0.000	0.186 0.00	0	0.000	0.351
Mar	0.060 0.00	C	0.000	0.000 0.06	0	0.000	0.000	0.099 0.00	0	0.000	0.512
Apr	0.018 0.00	0	0.000	0.000 0.01	8	0.000	0.000	0.121 0.00	0	0.000	0.283
May	0.576 0.00	0	0.000	0.000 0.57	6	0.000	0.000	0.103 0.00	0	0.000	0.278
Jun	1.170 0.00	0	0.000	0.000	1.170	0.000 0.00	0	0.210	0.000 0.00	0	0.437
Sub-total	2.064 0.00	C	0.000	0.000 2.06	4	0.000	0.000	0.832 0.00	0	0.000	2.259
Jul	0.060 0.00	C	0.000	0.000	0.060	0.000 0.00	0	0.155	0.000 0.00	0	0.204
Aug	0.018 0.00	C	0.000	0.000 0.01	8	0.000	0.000	0.170 0.00	0	0.000	0.157
Sep	0.066 0.00	C	0.000	0.000 0.06	6	0.000	0.000	0.141 0.00	0	0.000	0.284
Oct	0.036 0.00	0	0.000	0.000 0.03	6	0.000	0.000	0.151 0.00	0	0.000	0.211
Nov	0.498 0.00	0	0.000	0.000 0.49	8	0.000	0.000	0.160 0.00	0	0.000	0.343
Dec	).00	0		).00	0			0.00	0		
Total	2.742 0.00	0	0.000	0.000 2.74	2	0.000	0.000	1.609 0.00	0	0.000	3.458

Contract No.: NE/2017/07

Note:

1. For non-inert portion of C&D material, assume the density of 1 m<sup>3</sup> general refuse is equal to 200 kg.

2. For inert portion of C&D material, assume 6 m<sup>3</sup> per each full-filled dump truck.

3. All values are round off to the third decimal places.



**Contract 2** 

Z:\Jobs\2018\TCS00975 (EDO-04-2018)\600\EM&A Report Submission\Quarterly EM&A Summary Report\12th Quarter EM&A Summary Report - September - November 2021\R0580v1.doc

		Actual Qua	ntities of Inert C&I	Materials Generat		Actual Quantities	of C&D Wastes G	enerated Monthly			
Month	Total Quantity Generated	Hard Rock and Large Borken Concrete	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics (See note 3)	Chemical Waste	Other, e.g. general refuse
	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m <sup>3</sup> ]
Jan	1.685	0.000	0.000	0.000	1.685	0.744	0.005	0.050	0.020	0.000	0.032
Feb	0.244	0.000	0.000	0.000	0.244	0.307	0.005	0.050	0.020	0.000	0.011
Mar	2.449	0.000	0.000	0.000	2.449	0.000	0.006	0.070	0.030	0.000	0.026
Apr	2.634	0.000	0.000	0.000	2.634	0.000	0.006	0.050	0.020	0.000	0.026
May	0.390	0.000	0.000	0.000	0.390	0.000	0.003	0.100	0.020	0.000	0.044
June	0.287	0.000	0.000	0.000	0.287	0.000	0.002	0.150	0.030	0.000	0.009
SUB- TOTAL	7.689	0.000	0.000	0.000	7.689	1.051	0.027	0.470	0.140	0.000	0.147
Jul	0.180	0.000	0.000	0.000	0.180	0.000	0.002	0.150	0.030	0.000	0.019
Aug	0.284	0.000	0.000	0.000	0.284	0.000	0.005	0.100	0.005	0.000	0.035
Sep	0.310	0.000	0.000	0.000	0.310	0.000	0.000	0.050	0.000	0.000	0.036
Oct	0.256	0.000	0.000	0.000	0.256	0.000	0.000	0.000	0.000	0.000	0.023
Nov	2.079	0.000	0.000	0.000	2.079	0.000	0.000	0.000	0.000	0.000	0.046
Dec											
TOTAL	10.797	0.000	0.000	0.000	10.797	1.051	0.034	0.770	0.175	0.000	0.305

Monthly Summary Waste Flow Table for 2021 Year

Note: Conversion to 1000m<sup>3</sup> for general refuse is weight in 1000kg multiply by 0.002

Conversion to 1000m<sup>3</sup> for Inert C&D is weight in 1000kg multiply by 0.0005 Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material

Assume the loaded volume of a dump truck for internal inert waste transfer is 17.9 m<sup>3</sup>



## Appendix H

## **Complaint Summary**

Z:\Jobs\2018\TCS00975 (EDO-04-2018)\600\EM&A Report Submission\Quarterly EM&A Summary Report\12th Quarter EM&A Summary Report - September - November 2021\R0580v1.doc

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Contract Related	Follow up action
1	Not provided	14-Mar-19	Junk Bay	Unwilling to disclose	Marine Water	EPD	N08/RE/000074 32-19	The complainant said muddy water and mud was discharged from work barges under CBL between 7:00 - 10pm. The complainant said he observed the act during his recent fishing activities in the nearby area.	Contract 1 (NE/2017/07)	According to ET's investigation, Contractor of Contract 1 (CRBC) had provided proper water mitigation measures to minimize the water impact of marine piling work to the nearby waterbody. No abnormal and turbid water discharged from site was observed and no exceedance was recorded from the marine water impact quality monitoring. Nevertheless, the Contractor of Contract 1 was reminded to strictly implement all the water mitigation measures as stated in EP and EM&A Manual and ET will keep closely inspect the site condition in subsequent weekly site inspection.
2	4-Jan-20	9-Jan-20	Wan O Road	Unwilling to disclose	Noise	CEDD	NA	The Complainant complained about the noise nuisance generated by road breaking work at Wan O Road	Contract 2 (NE/2017/08)	As advised by the Contractor of Contract 2 - NE/2017/08 (Build King), road breaking work was commenced at Wan O Road on 4 January 2020 morning. The work involved one road breaker to conduct the breaking activity which generate noise impact. Noise mitigation measure such as wrapped the head of the breaker with acoustic material was implemented on the day of complaint received to minimize the impact to resident nearby. Movable noise barrier was provided on site, but it was not adopted due to miscommunication of workers. Upon received the complaint on 4 January 2020, Build King has immediately adopted the movable noise barrier for road breaking work as noise mitigation measure to minimize the noise impact.
3	15-Jan-20	15-Jan-20	Wan O Road	Unwilling to disclose	Noise	CEDD	NA	The Complainant complained about the noise nuisance generated by road breaking work at Wan O Road	Contract 2 (NE/2017/08)	As advised by the Contractor, the movable noise barrier was not immediately adopted after relocation of the road breaker on 15 January 2020. Upon received the complaint, the Contractor has immediately adopted the noise barrier as noise mitigation measure for the road breaking work to minimize the noise impact. In addition, the Contractor has issued a warning letter to the relevant subcontractor for poor environmental performance and requested their worker to strictly implement the use of movable noise barrier. In order to prevent the incident happens again, ET also advised that the Contractor should dedicate a worker to ensure the noise barrier is implemented prior to road breaking activities.
4	25-Feb-20	26-Feb-20	Works Area A	Unwilling to disclose	Noise	CEDD	NA	The Complainant complained about the noise nuisance caused by hammering/chiseling works at Works Area A	Contract 1 (NE/2017/07)	As advised by the Contractor of Contract 1 - NE/2017/07 (CRBC), hammering/chiseling works for drilling platform maintenance was conducted at Works Area A on 25 February 2020 morning and no Powered Mechanical Equipment (PME) was involved. Upon received the complaint, CRBC has stopped the relevant work immediately. In order to minimize the noise nuisance caused by the hammering work, CRBC decided to relocate the hammering work from Works Area A to the marine working area which is far away from the residential areas. CEDD replied the complainant on 25 February 2020 and the complainant was satisfied with the proposed mitigation measure.
5	15-Mar-20	18-Mar-20	Junk Bay	Unwilling to disclose	Noise	EPD	NA	The Complainant complained about the construction noise from Junk Bay	Contract 1 (NE/2017/07)	As advised by the Contractor of Contract 1 – Contract No. NE/2017/07 (CRBC), their workers reported for duty around 08:00 on 15 March 2020. The workers were standby on a flat top barge in which a precast unit was temporarily stored and waited for the mobilization of crane barge to carry out lifting operation of the precast unit. No hammering work nor other noisy work activity was carried out on the flat top barge in the complaint period. In addition, no Powered Mechanical Equipment (PME) was used until the crane barge was mobilized for lifting operations between 15:00 and 19:00. RSS checked their own costs and confirmed that there was no operation of PME in Junk Bay before 09:00 on 15 March 2020. The complaint was considered not related to the Project since there is no operation of PME during the complaint period.
6	2-Apr-20	7-Apr-20	Lohas Park Station Exit A and TKO Salt Water Pumping Station	Unwilling to disclose	Construction Dust	CEDD	NA	The Complainant complained about the dump truck tracking mud on the road adjacent to Lohas Park Station Exit A and TKO Salt Water Pumping Station at approximately 09:50 that morning.	Contract 2 (NE/2017/08)	Joint site inspection among the Supervisor, the Contractor, ET and IEC was also carried out on 8 April 2020 to inspect the environmental performance of the construction site. Proper wheel washing facilities was provided at the site entrance near the Lohas Park Station Exit A and all the vehicle were properly washed prior leaving the site. No tracking mud was observed at the complaint location during the site inspection. As advised by RSS, it is confirmed by MTRCL that the complaint location was under MTRCL management and the tracking mud issue was followed up by MTRCL.
7	20-Apr-20	6-May-20	Junk Bay	Lui Man Kwong, Member fo Sai Kung District	Noise	CEDD	TKO-MK- 200421-(R)- 1289	The Complainant complained about the noise nuisance generated by construction works from Junk Bay on 20 April 2020 around 6 a.m. to 7 a.m.	Contract 1 (NE/2017/07)	As advised by the Contractor of Contract 1 – Contract No. NE/2017/07 (CRBC), there was no marine work carried out at Junk Bay from 06:00 to 07:00 on 20 April 2020 as their workers reported for duty after 08:00 on that day. RSS checked their own records and confirmed that there was no marine work was carried out at Junk Bay before 08:00 on 20 April 2020.
8	5-May-20	6-May-20	General	Unwilling to disclose	Construction Dust, Noise, Wastewater	CEDD	NA	The Complainant complained about the noisenuisance generated by evening works, the wastewater generated from site are not well treated, and the dust generation caused by the construction work.	Contract 1 (NE/2017/07) Contract 2 (NE/2017/08)	During the regular joint site inspection among the Supervisor, the Contractor and ET carried out in the past few weeks, it was observed that construction dust and wastewater mitigation measures were implemented properly in both Contracts of the Project. In addition, according to the evening noise monitoring conducted in the past month, the evening noise measurement results were found within the range of the baseline noise monitoring results, which implies that the construction noise from evening works was insignificant. It is considered the complaint is not project related.

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Contract Related	Follow up action
9	23-Jul-20	23-Jul-20	Junk Bay	Resident of Ocean Shores	Light Nuisance	CEDD	NA	The Complainant complained about the light nuisance caused by the 4000 tone crane barge during the evening on 22 July 2020.	Contract 1 (NE/2017/07)	According to the works schedule of Contract 1, no marine work was conducted on 22 July 2020 evening. The Contractor of Contract 1 (CRBC) advised that the illumination (e.g. flashlight, headlight) on the crane barge is required for safety reason - to keep the barge being visible and to avoid collision by other marine vessel. In order to minimize the light nuisance to the public, it is agreed by CRBC that the illumination on the crane barge will be kept to a minimum in the evening. It is considered the complaint is not project related.
10	28-Jul-20	28-Jul-20	Wan O Road	Resident of Lohas Park Phase 4	Noise	CEDD	NA	The complainant complained about the noise nuisance caused by breaking work at Wan O Road at approximately 10:00am on 28 July 2020.	Contract 2 (NE/2017/08)	As advised by the Contractor of Contract 2 – NE/201708 (Build King), breaking work was carried out at Wan O Road at the complaint period and movable noise barrier as noise mitigation measure was implemented during the road breaking work. Noise monitoring was conducted by Build King on 30 July 2020 during the breaking work, the monitoring result did not exceeded the limit level 75dB(A) which revealed that the construction noise received at representative NSR were within acceptable level. Noise monitoring was also conducted by ET on 31 July 2020 and no limit level exceedance was record. It is considered the complaint is related to the Project. However, noise mitigation measure was implemented by Build King during the complaint period.
11	23-Jul-20	13-Aug-20	Junk Bay	Resident of Ocean Shores	Noise	EPD	NA	The Complainant complained about the noise nuisance caused by the 4000 tone crane barge during the restricted hours on 23 July 2020.	Contract 1 (NE/2017/07)	According to the works schedule of Contract 1, no marine work was conducted between 22 July 2020 19:00 and 23 July 2020 08:00. RSS checked their own records and confirmed that there was no marine work carried out at Junk Bay between 22 July 2020 19:00 and 23 July 2020 08:00. It is considered the complaint is not related to the Project since no marine work was carried out by CRBC during the reporting period
12	24-Aug-20	26-Aug-20	Junk Bay	Ocean Shores Owner's Committee Chairman Chan Kai Wai	Noise	CEDD	NA	The Complainant complained about the operation of derrick barge at Junk Bay on Sunday	Contract 1 (NE/2017/07)	As advised by the Contractor of Contract 1 – Contract No. NE/2017/07 (CRBC), working platform setup work was carried out at pier W4 on 23 August 2020. One derrick barge was used for lifting work between 09:00 - 11:30. During the working platform setting up work, only lifting of platform material was carried out by the derrick barge at V-pier W4. Bolt and nut tightening work for the working platform was then carried out by the workers at pier W4. No hammering work was carried out on 23 August 2020. According to the issued Construction Noise Permit (CNP) GW-RE0438-20, derrick barge (group A, D, E of the PME listed in condition 3a of the CNP) is allowed to be operated on general holiday (including Sunday) 09:00 – 20:00. The operation of the derrick barge on 23 August 2020 was within the permitted hours. It is considered the complaint is related to the Project. However, the Contractor did not breach the requirement stated in the issued CNP with the use of one derrick barge on Sunday and no noise nuisance should be generated by the bolt and nut tightening work performed on 23 August 2020.
13	24-Aug-20	26-Aug-20	Junk Bay	Mr Lee	Noise	CEDD	NA	The Complainant complained about the noise nusiance generated by hammering works on the derrick barge at Junk Bay on Sunday. He also enquiry whether the Construction Noise Permit will be displayed at the site entrance.	Contract 1 (NE/2017/07)	As advised by the Contractor of Contract 1 – Contract No. NE/2017/07 (CRBC), working platform setup work was carried out at pier W4 on 23 August 2020. One derrick barge was used for lifting work between 09:00 - 11:30. During the working platform setting up work, only lifting of platform material was carried out by the derrick barge at V-pier W4. Bolt and nut tightening work for the working platform was then carried out by the workers at pier W4. No harmering work was carried out and 23 August 2020. According to the issued Construction Noise Permit (CNP) GW-RE0438-20, derrick barge (group A, D, E of the PME listed in condition 3a of the CNP) is allowed to be operated on general holiday (including Sunday) 09:00 – 20:00. The operation of the derick barge on 23 August 2020 was within the permitted hours. In addition, the issued CNP was displayed at the site entrance at Wan O Road for public inspection. It is considered the complaint is not related to the Project since no hammering work was carried out during the complaint period
14	14-Sep-20	15-Sep-20	Junk Bay	Unwilling to disclose	Water Quality	1823	NA	The Complainant complained about the suspected pollutant spilled at Junk Bay from the roro barge of the Project	Contract 1 (NE/2017/07) Contract 2 (NE/2017/08)	RSS noted the presence of the pollutant on 12 September 2020 at around 11:35 a.m. Trace of pollutant discharge was also found from the box culvert near the complaint location. Catch pits at the site office and at Wan O Road were checked once the pollutant was spotted on 12 September 2020. The catch pits were found clean and no pollutant discharge was found. In addition, no pollutant was observed during the operation of the roro barge. Joint site inspection among the Site Supervisor, the Contractors and ET was carried out on 16 September 2020. No marine pollutant was spotted at the complaint location and from the box culvert. In addition, discharge points of Contract 2 at Wan O Road were inspected and no trace pollutant discharge was observed. The IR revealed that the complaint is not related to the Project since the source of pollutants in the box culvert should be outside the site area of the Project, and there is no trace of pollutant discharge from the construction site and the roro barge.
15	20-Sep-20	21-Sep-20	Junk Bay	Unwilling to disclose	Noise	CEDD	NA	The Complainant complained about the noise nuisance generated from the construction work conducted on 20 September 2020 at Junk Bay	Contract 1 (NE/2017/07)	As advised by the Contractor of Contract 1 – Contract No. NE/2017/07 (CRBC), concrete disposal and tidy up work were carried out at pier W1 on 20 September 2020. One derrick barge was used for lifting of concrete debris and formwork at pier W1. No concrete breaking was carried out on 20 September 2020 morning and no electric breaker and backhoe was used. According to the issued Construction Noise Permit (CNP) GW-RE0438-20, derrick barge (group A, D and E of the PME listed in condition 3 a of the CNP) is allowed to be operated on general holiday (including Sunday) 09:00 – 20:00. The operation of the derrick barge on 20 September 2020 was within the permitted hours. In the view of the works carried out on 20 September 2020, the operation of derrick barge is considered as the only noise source from Cross Bay Link Project and the noise impact should not be significant to the surrounding NSRs since the pier W1 is located far away (over 900m away to Ocean Shores). Investigation indicated that the complaint is unlikely related to the Project since the noise generated from the derrick barge should be insignificant as the marine work area is located far away from the surrounding NSRs.

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Contract Related	Follow up action
16	18-Oct-20	27-Oct-20	Work Area A	Unwilling to disclose	Noise	EPD	NA	The Complainant complained about the noise nusiance generated by Power Mechanical Equipment such as bar bender and cutter at Works Area A (Working Area 2 of the CNP) at around 09:00 and 17:30 on 18 October 2020 (Sunday)	Contract 1 (NE/2017/07)	As advised by the Contractor of Contract 1 – Contract No. NE/2017/07 (CRBC), stainless steel rebar cutting work with the use of grinder was performed at the complaint location by two workers without notification to CBRC and RSS on 18 October 2020 at around 09:00 hours. The rebar cutting work was spotted by RSS at around 09:15 hours and was stopped immediately. No rebar cutting work was believed to be carried out at 17:30 hours as these two workers were off-duty at 17:00 hours. According to the issued CPR GW-RSO81-2020, the use of grinder is not allowed to be operated at working area 2 during restricted hours. A permit to work system had been implemented to ensure Contractor and RSS were notified in advance of any construction work during restricted hours, but the information may not have been properly delivered to frontline staff. After the incident was happened, a series of follow-up action were implemented by CRBC to ensure no prohibited construction work would be performed during restricted hours. The IR revealed that the complaint is related to the Project since stainless steel rebar cutting work was performed with the use of grinder in the complaint period. However, this should be a single incident and CRBC has carried out follow-up action to prevent the incident to be happened again.
17	27-Nov-20	27-Nov-20	D9 Road	Unwilling to disclose	Noise	1823	NA	The Complainant complained about the noise nuisance and the mosquito issue generated from the construction site at D9 Road.	1 Contract 2 (NE/2017/08)	As advised by the Contractor of Contract 2 (Build King), pre-bored socketed H-piling work was carried out at Wan O Road near Lohas Park Phase 4 while no construction work was carried out at Wan O Road near Lohas Park Phase 2A on 27 November 2020.Noise mitigation measure such as erecting noise barrier was properly implemented by the Contractor during operation of pre-bored socket H-piling work, near Lohas Park Phase 4. According to the recent noise monitoring event held at Lohas Park Phase 4 during the operation of the pre-bored socket H-piling work, the obtained monitoring result Leq30min is well below the noise criteria 75 db(A). This implies that the noise impact generated from the pre-bored socketed H-piling work should be acceptable at Lohas Park Phase 4. The Revealed that the complaint is related to the Project. However, noise mitigation measure was implemented properly by the Contractor and no exceedance of noise monitoring result was recorded during the operation of the piling work. Nevertheless, the Contractor was reminded to implement the noise mitigation measures as far as practicable to reduce noise impact to the public.
18	24-Dec-20	24-Dec-20	Wan O Road	SKDC member Mr. CHEUNG Mei Hung	Noise	EPD	NA	The complainant complained the construction works near Lohas Park Phase 4 started at 9an on weekdays and cause noise nuisance to the resident. He urge the Contractor to schedul noisy construction activities such as breaking and piling works to be carried out after 10an on weekdays and enhance the noise mitigation measures with a view to minimise the noise nuisance to the nearby residents.	a c c Contract 2 (NE/2017/08)	As advised by the Contractor of Contract 2 – Contract No. NE/2017/08 (Build King), pre-bored socketed H-piling (PBSH) work was carried out at Wan O Road in early December 2020 and was completed on 11 December 2020. No noisy construction activities such as breaking and piling work was carried out at the complaint location after the completion of PBSH work on 11 December 2020. In the view of minimizing the noise nuisance to the nearby residents, the Contractor will schedule the coming noisy construction work such as sheet piling works after 10 am on Saturday. However, in order to catch up with the construction progress, the noisy construction work will be scheduled after 9 am on weekdays (i.e. Monday to Friday). The IR revealed that the complaint is not related to the Project since no noisy construction work was carried out during the complaint period. Nevertheless, the Contractor was reminded to implement the noise mitigation measures as far as practicable to reduce noise impact to the public.
19	18-Jan-21	27-Jan-21	Wan O Road	SKDC member Mr. CHEUNG Mei Hung	Noise	EPD	NA	The complainant complained the construction works near Lohas Park Phase 4 cause noiss nuisance to the resident. He urge the Contracto to start the noisy construction activities as lat as possible on each working day and enhance the noise mitigation measures to minimise the noise nuisance to the nearby residents. He would also like to know when the noisy construction activities will be finished.	e c Contract 2 (NE/2017/08)	As advised by the Contractor of Contract 2 – Contract No. NE/2017/08 (Build King), sheet piling work was carried out near Lohas Park Phase 4 at Wan O Road in January 2021. The sheet piling work was scheduled after 9am on weekdays (i.e. Monday to Friday) and after 10 am on Saturday in order to minimize the noise nuisance to the nearby residents. The sheet piling work at Wan O Road is expected to be finished at the end of February 2021. In addition, noise mitigation measures such as movable noise barrier and the use of QPME were implemented properly. The IR revealed that the complaint is related to the Project. However, noise mitigation measure was implemented properly by the Contractor and no exceedance of noise monitoring result was recorded during the operation of the piling work. Nevertheless, the Contractor was reminded to implement the noise mitigation measures as far as practicable to reduce noise impact to the public.
20	26-Feb-21	26-Feb-21	Wan O Road	Unwilling to disclose	Noise	CEDD	NA	The Complainant complained about the construction works near Lohas Park Phase ( which cause noise nuisance to the resident.		As advised by the Contractor of Contract 2 – Contract No. NE/2017/08 (Build King), concrete breaking work for seawall modification was carried out near Lohas Park Phase 6 at Road D9 during the complaint period. Noise mitigation measure such as erecting noise barrier was properly implemented by the Contractor during concrete breaking work work near Lohas Park Phase 6. According to the recent noise monitoring event held at Lohas Park Phase 4 during concrete breaking work, the obtained monitoring result Leq30min is well below the noise criteria 75 db(A). This implies that the noise impact generated from the concrete breaking work should be acceptable at Lohas Park Phase 6. The IR revealed that the complaint is related to the Project. However, noise mitigation measure was implemented properly by the Contractor and no exceedance of noise monitoring result was recorded during the operation of the breaking work. Nevertheless, the Contractor was reminded to implement the noise mitigation measures as far as practicable to reduce noise impact to the public.
21	17-Mar-21	17-Mar-21	Road D9	Resident of Lohas Park	Dust	CEDD	NA	The Complainant complained about dus problem at construction site which cause nuisance to Lohas Park Resident	t Contract 1 (NE/2017/07) Contract 2 (NE/2017/08)	As advised by the Contractor of Contract 1 - Contract No. NE/2017/07 (CRBC), no land base construction work was carried out near Road D9 during the complaint period. As advised by the Contractor of Contract 2 - Contract No. NE/2017/08 (Build King), excavation and lateral support (ELS) work was carried out near Lohas Park Phase 2A and excavation work was carried out near Lohas Park Phase 6 during the complaint period. Dust mitigation measure such as water spraying at work aree and installed water sprinkler system were properly implemented. The IR revealed that the complaint is related to the Project. However, dust mitigation measure was implemented properly by the Contractor and no exceedance of dust monitoring result was recorded during the compalaint period. Nevertheless, the Contractor was reminded to implement the dust mitigation measures as far as practicable to reduce dust impact to the public.

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Contract Related	Follow up action
22	10-Mar-21	18-Mar-21	Work Area A	Resident of Lohas Park 6	Noise	EPD	NA	The Complainant complained about the noise nuisance generated by hammering work at Works Area A between 07:00 and 07:30 on 10 March 2021.		According to the works schedule of Contract 1, no construction work was conducted at Works Area A on 10 March 2021 between 07:00 and 08:00. 3. RSS checked their own records and confirmed that there was no construction work carried out at Works Area A on 10 March 2021 between 07:00 and 08:00. The IR revealed that the complaint is not related to the Project since no construction work was carried out during the complaint period. Nevertheless, the Contractor was reminded to implement the noise mitigation measures as far as practicable to reduce noise impact to the public.
23	16-Mar-21	22-Mar-21	Junk Bay	Sai Kung District Council Member Mr. Lai Wai Tong	Noise	CEDD	NA	The complainant complained about the operation of working barge at Junk Bay at around 7 am in the morning which cause noise nuisance to nearby residents. He hope that the marine work can be started after 08:30 in order to reduce the nuisance to the residents.	Contract I (NE/2017/07)	According to the works schedule of Contract 1, all the marine work conducted between 15 and 20 March 2021 was commenced after 08:00 in the morning. No marine work was conducted between 07:00 and 08:00 from 15 to 20 March 2021. RSS checked their own records and confirmed that there was no marine work carried out between 07:00 and 08:00 from 15 to 20 March 2021. The IR revealed that the complaint is not related to the Project since no marine work was conducted during the complaint period. Nevertheless, the Contractor was reminded to implement the noise mitigation measures as far as practicable to reduce noise impact to the public.
24	18-Mar-21	22-Mar-21	Junk Bay	Ocean Shores Owner's Committee Chairman Chan Kai Wai	Noise	CEDD	NA	The complainant complained about the operation of working barge at Junk Bay at around 7 am on 21 February 2021 in the morning which cause noise nuisance to nearby residents.	Contract 1 (NE/2017/07)	According to the works schedule of Contract 1, no marine work was conducted between 07:00 and 08:00 on 21 February 2021.In addition, all the marine works conducted recently around the complaint period (i.e. between 17 and 24 February 2021) were commenced after 08:00 in the morning. RSS checked their own records and confirmed that there was no marine work carried out between 07:00 and 08:00 on 21 February 2021, and from 17 to 24 February 2021. The IR revealed that the complaint is not related to the Project since no marine work was conducted during the complaint period. Nevertheless, the Contractor was reminded to implement the noise mitigation measures as far as practicable to reduce noise impact to the public.
25	21-Mar-21	26-Mar-21	Junk Bay	Unwilling to disclose	Noise	1823	NA	The complainant complained about the operation of marine work on 21 March 2021 Sunday.	Contract 1 (NE/2017/07)	According to the works schedule of Contract 1, no marine work was conducted on 21 March 2021. RSS checked their own records and confirmed that there was no marine work carried out on 21 March 2021. The IR revealed that the complaint is not related to the Project since no marine work was conducted during the complaint period. Nevertheless, the Contractor was reminded to implement the noise mitigation measures as far as practicable to reduce noise impact to the public.
26	12-Apr-21	16-Apr-21	Junk Bay	Unwilling to disclose	Water Quality	1823	NA	The Complainant complained about the marine water pollution caused by the Project.	Contract 2 (NE/2017/08)	As advised by the Contractor of Contract 2 – Contract No. NE/2017/08 (Build King), backfilling work was carried out at Portion III and formwork crection work was carried out at Portion III and 12 April 2021 near the complaint location (Photo 1 and 2). No concreting works was carried out on 12 April 2021 at Portion III and VII. According to the photo record provided by the complainant, no construction work which might potentially produce sewage/muddy water was observed at that location. In addition, it is observed the site surface at Portion III and Portion VII was dry on 12 April 2021 at 0 no trace of surface runoff/wastewater direct discharge from site was observed. The IR revealed that the complaint is not related to the Project since no sewage/muddy water would be generated by the construction
27	29-Apr-21	4-May-21	Work Area B	Unwilling to disclose	Noise	EPD		The Complainant complained about the noise nuisance caused by the operation of an automatic rebar cutting machine. The Complainant would also like to know whether a noise impact assessment was done for the machine operation and the consequent follow- up action.	Contract 2 (NE/2017/08)	work carried out at Portion III and Portion VII on 12 April 2021 and no trace of surface runoff/wastewater direct discharge was observed. As advised by the Contractor of Contract 2 – Contract No. NE/2017/08 (Build King), the automatic rebar cutting machine is located at Works Area B and will be operated when rebar cutting work is required. In order to assess the noise impact of the automatic rebar cutting machine, the Contractor has conducted noise monitoring during operation of the machine and the measured noise level did not exceed 75 dB (A) noise criteria. In addition, the Contractor has crected noise barrier for the machine operation at Works Area B as noise mitigation measure to reduce the noise impact to the nearby resident. Although the IR revealed that the complaint is related to the Project, the Contractor has provided noise mitigation measure for the operation of automatic rebar cutting machine and no noise exceedance was recorded.
28	11-Jun-21	11-Jun-21	Wan O Road	Resident of Wings at Sea	Noise	ER	NA	The Complainant complained about the noise nuisance caused by the construction vehicles on 6 June 2021 at around 00:40 and 11 June 2021 at around 00:19.	Contract 1 (NE/2017/07)	No construction activity was carried out during the restricted hours on 6 and 11 June 2021. However, there were two vehicles entered Contract 2 site area at Wan O Road for parking without permission during the complaint period. In order to avoid similar incident in the future, the Contractor of Contract 2 has provided the following measures: As provided a specific tool box talk to the security company and his on-site guards regarding the site entering procedure for both people and vehicles especially during restricted hours. A warning letter was issued to the security company and sub-contractor to prevent the reoccurrence of this incident in future. Instructed security guards and sub-contractors not to arrange their vehicle entering the site during restricted hours. The IR rereveled that complaint is related to Contract 2 of the Project. Upon received the complaint, the Contractor of Contract 2 has provided follow-up action to prevent the reoccurrence of this incident in future. Nevertheless, the Contractor was reminded to avoid any unnecessary activity during restricted hour in order to reduce noise impact to the public.

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Contract Related	Follow up action
29	30-Jun-21	30-Jun-21	Junk Bay	Chan Kai Wai, Chairman of Ocean Shores	Noise	1823	NA	The Complainant complained about the operation of work barge at Junk Bay on Sunday 27 June 2021 at around 9:00.		Relocation of cranc barge at Junk Bay from W5 to E7 which is within the working area 2 and 3 of the issued CNP with the use of tug boat was carried out on 27 June 2021 after 09:00. No PME operated before 09:00 on 27 June 2021. According to the issued CNP GW-RE0575-21, tug boat is allowed to operate in working area 2 and 3 between 0900 – 2200 hours during general holiday (including Sunday). During the relocation of crane barge by tug boat, there is no other operation at the working areas and on the crane barge which requires PME and may create noise nuisance during the complaint period. It is confirmed by RSS that only one group of powered mechanical equipment stated in the issued Construction Noise Permit (CNP) GW-RE0575-21 was used by CRBC during the crane barge relocation work and it was complied with the requirement under the CNP. The IR indicated that the complaint is related to Contract 1 of the Project. However, it is allowed to operate the tug boat on Sunday 0900 – 2200 hours according to the issued CNP and the Contractor has strictly followed the CNP requirement.
30	30-Jun-21	2-Jul-21	Road D9	Resident of Lohas Park Phase 6	Water Quality	1823	NA	The Complainant complained about the muddy water observed construction site at Road D9 waterfront at 26 June 2021.		Formwork erection and rebar fixing work were carried out at Portion VI near Lohas Park Phase 4 on 26 June 2021. WetSep were provided as water mitigation measures by the Contractor to treat any wastewater and surface runoff prior to discharge. Although no wastewater was generated from the formwork erection and rebar fixing work, surface runoff was generated due to rainy weather. According to Contractor's record, all the surface runoff was treated by the WetSep prior to discharge and the WetSep was functioning properly on 26 June 2021. During the weekly inspection by ET on 23 June 2021, muddy water was also observed in Junk Bay being discharged from the box culvert (Photo 3). No muddy water discharged from site was found during the inspection. The IR revealed that the complaint is not related to the Project since all the wastewater generated was treated prior to discharge and the source of the muddy water was unlikely from the Project. Nevertheless, the Contractor was reminded to strictly implement the water mitigation measures for any works relating to seawall modification as far as practicable to avoid any water quality impact to the surrounding environment.
31	25-Jun-21	5-Jul-21	Junk Bay	Chan Kai Wai, Chairman of Ocean Shores	Light Pollution	1823	NA	The Complainant complained about the operation of work barge and light pollution on 25 June 2021 at 00:01.	Contract I (NE/2017/07)	No marine work was conducted on 24 June 2021 night time (23:00 – 07:00). The Contractor of Contract 1 (CRBC) advised that the illumination (e.g. flashlight, headlight) on the crane barge is required for safety reason - to keep the barge being visible and to avoid collision by other marine vessel. In order to minimize the light nuisance to the public, the Contractor has already kept the illumination on the crane barge to a minimum at night. The IR revealed that the complaint is related to the Project since the concern barge is belong to Contract 1 of the Project. However, no marine work was carried out at the complaint period and the illumination on the crane barge was kept to a minimum. Nevertheless, the Contractor were reminded to implement the environmental mitigation measures as far as practicable to reduce the environmental impact arise from the construction site.
32	11-Jul-21	14-Jul-21	Junk Bay	Unwilling to disclose	Noise	1823	NA	The Complainant complained about the operation of work barge at Junk Bay on Sunday 11 July 2021 at around 12:24 and queried whether construction noise permit was obtained.	Contract 1 (NE/2017/07)	Load test was carried out by a crane barge at Junk Bay at E2 which is within the working area 2 of the issued CNP. According to the issued CNP GW-RE0575-21, one crane barge is allowed to operate in working area 2 between 0900 – 2200 hours during general holiday (including Sunday). During the load test carried out by the crane barge, there is no other operation at the working area 2 which requires PME and may create noise nuisance during the complaint period. It is confirmed by RSS that only one group of powered mechanical equipment stated in the issued Construction Noise Permit (CNP) GW-RE0575-21 was used by CRBC during the load test and it was complied with the requirement under the CNP. The IR revealed that the complaint is related to Contract 1 of the Project. However, it is allowed to operate the crane barge on Sunday 0900 – 2200 hours according to the issued CNP and the Contractor has strictly followed the CNP requirement.
33	11-Jul-21	14-Jul-21	Junk Bay	Unwilling to disclose	Noise	1823	NA	The Complainant complained about the operation of work barge at Junk Bay on Sunday 11 July 2021 at around 12:18.		Load test was carried out by a crane barge at Junk Bay at E2 which is within the working area 2 of the issued CNP. According to the issued CNP GW-RE0575-21, one crane barge is allowed to operate in working area 2 between 0900 – 2200 hours during general holiday (including Sunday). During the load test carried out by the crane barge, there is no other operation at the working area 2 which requires PME and may create noise nuisance during the complaint period. It is confirmed by RSS that only one group of powered mechanical equipment stated in the requirement under the CNP. The IR revealed that the crouplication under the CNP. The IR revealed that the complaint is related to Contract 1 of the Project. However, it is allowed to operate the crane barge on Sunday 0900 – 2200 hours according to the issued CNP and the Contractor has strictly followed the CNP requirement.
34	11-Jul-21	15-Jul-21	Junk Bay	Unwilling to disclose	Noise	1823	NA	The Complainant complained about the operation of work barge at Junk Bay on Sunday 11 July 2021 at around 12:37 and queried whether construction noise permit was obtained.	Contract 1 (NE/2017/07)	Load test was carried out by a crane barge at Junk Bay at E2 which is within the working area 2 of the issued CNP. According to the issued CNP GW-RE0575-21, one crane barge is allowed to operate in working area 2 between 0900 – 2200 hours during general holiday (including Sunday). During the load test carried out by the crane barge, there is no other operation at the working area 2 which requires PME and may create noise nuisance during the complaint period. It is confirmed by RSS that only one group of powered mechanical equipment stated in the issued Construction Noise Permit (CNP) GW-RE0575-21 was used by CRBC during the load test and it was complied with the requirement under the CNP. The IR revealed that the complaint is related to Contract 1 of the Project. However, it is allowed to operate the crane barge on Sunday 0900 – 2200 hours according to the issued CNP and the Contractor has strictly followed the CNP requirement.
35	11-Jul-21	15-Jul-21	Junk Bay	Unwilling to disclose	Noise	EPD	NA	The Complainant complained about the operation of work barge at Junk Bay on Sunday 11 July 2021 at around 02:50 and queried whether construction noise permit was obtained.	Contract 1 (NE/2017/07)	No marine work was conducted on 11 July 2021 during the complaint period. The Contractor of Contract 1 (CRBC) advised that the illumination (e.g. flashlight, headlight) on the crane barge is required for safety reason - to keep the barge being visible and to avoid collision by other marine vessel. The IR revealed that the complaint is related to the Project since the concern barge is belong to Contract 1 of the Project. However, the complaint was considered not valid since no marine work was carried out at the complaint period. Nevertheless, the Contractor was reminded to strictly follow the requirement stated in the issued Construction Noise Permit if there is any construction work carried out in restricted hours.

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Contract Related	Follow up action
36	16-Jul-21	20-Jul-21	Junk Bay	Unwilling to disclose	Noise	EPD	NA	The Complainant complained about the operation of work barge at Junk Bay on 16 July 2021 at around 01:00.	Contract 1 (NE/2017/07)	Welding work was conducted within the steel Arch Bridge in Junk Bay which is within the working area 3 of the issued CNP with the use of one welding machine and one generator during the complaint period. According to the issued CNP GW-RE0575-21, welding work is allowed to operate in working area 3 between 2300 – 0700 hours during any day. It is confirmed by RSS that only one group of powered mechanical equipment stated in the issued Construction Noise Permit (CNP) GW-RE0575-21 was used by CRBC during the welding work and it was complicit with the requirement under the CNP. The IR revealed that the complaint is related to Contract 1 of the Project. However, it is allowed to operate the welding machine in working area 3 between 2300 – 0700 hours during any day according to the issued CNP and the Contractor has strictly followed the CNP requirement.
37	30-Aug-21	3-Sep-21	Junk Bay	SKDC member Mr. Cheung Mei Hung	Water Quality		N08/RE/000208 12-21	The Complainant complained about the polluting discharge suspected from the construction site of Cross Bay Link Project at about 18:00 28 August 2021 and about 10:00 on 29 August 2021	Contract 2 (NE/2017/08)	Formwork erection and rebar fixing work were carried out near Lohas Park Phase 6 on 28 August 2021 (Sat) (Photo 1) and no construction work was carried out on 29 August 2021 (Sun). No concreting work nor other construction works that may generate contaminated/muddy water was carried out near Lohas Park Phase 6 on 28 Aug 2021 (Sat) and on 29 August 2021 (Sun). According to the photo record provided by the complaintant (Photo 2), no construction work with might potentially pace contaminated/muddy water and no trace of surface runoff/wastewater direct discharge from site was observed. The polluting discharged from the communal storm water drain should come from other sources. The IR revealed that the complaint is not due to the Project since no contaminated/muddy water would be generated by the construction work work on 28 and 29 August 2021 and no trace of surface runoff/wastewater direct discharge number was observed. Nevertheless, the Contractor was reminded to strictly implement the water mitigation measures on site as far as practicable to avoid any water quality impact to the surrounding environment.
38	9-Sep-21	10-Sep-21	D9 Road	Resident of Lohas Park	Noise	1823	NA			As advised by the Contractor of Contract 1 – Contract No. NE/2017/07 (CRBC) and Contract 2 – Contract No. NE/2017/08 (Build King), no construction work was carried out, and no operation of PME and generator was performed at site area near Road D9 and at Works Area A during restricted hours in September 2021. RSS also confirmed that there is no construction work and no operation of PME during the abovementioned period at the complaint location. The IR revealed that the complaint is unlikely due to the Project since no construction work was carried out during restricted hours near Road D9 in September 2021. Nevertheless, the Contractor was reminded to strictly follow the requirement stated in the issued construction noise permit when construction work is required during restricted hours.



Appendix I

**Implementation Schedule for Environmental Mitigation Measures** 

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
Dust Impa	ct (Contraction Phase)	<b>I</b>	1			
85.5.5.1	Regular watering under good site practice shall be adopted. In accordance with the "Control of Open Fugitive Dust Sources" (USEPA AP-42), watering once per hour on exposed worksites and haul road is recommended to achieve dust removal efficiency of 91.7%.	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria		Contractor	Construction stage	<ul> <li>APCO (Cap. 311); and</li> <li>Air Pollution Control (Construction Dust) Regulation</li> </ul>
\$5.5.3	<ul> <li>The following dust suppression measures shall also be incorporated by the Contractor to control the dust nuisance throughout the construction phase:</li> <li>Any excavated or stockpiled dusty material shall be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>Any dusty materials remaining after a stockpile is removed shall be wetted with water and cleared from the surface of roads;</li> <li>A stockpile of dusty material shall not extend beyond the pedestrian barriers, fencing or traffic cones;</li> <li>The load of dusty materials on a vehicle leaving a construction site shall be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> <li>Where practicable, vehicle washing facilities with high pressure water jet shall be provided at every discernible or designated vehicle exit point. The area where vehicle washing facilities and the exit point shall be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction site that is within 30m of a vehicle entrance or exit shall be kept clear</li> </ul>	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	All construction sites	Contractor	Construction stage	<ul> <li>APCO (Cap. 311); and</li> <li>Air Pollution Control (Construction Dust) Regulation</li> </ul>

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	<ul> <li>of dusty materials;</li> <li>Surfaces where any pneumatic or power driven drilling, cutting, polishing or other mechanical breaking operation takes place shall be sprayed with water or a dust suppression chemical continuously;</li> <li>Any area that involves demolition activities shall be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting shall be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>Any skip hoist for material transport shall be totally enclosed by impervious sheeting;</li> <li>Exposed earth shall be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> </ul>					
S5.5.5.4	<ul> <li>For the barging facilities at the site compound, the following good site practice is required:</li> <li>All road surfaces within the barging facilities shall be paved.</li> <li>Vehicles should pass through designated wheel wash facilities.</li> <li>Continuous water spray shall be installed at the loading point.</li> </ul>	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	Site compound	Contractor	Construction stage	<ul> <li>APCO (Cap. 311); and</li> <li>Air Pollution Control (Construction Dust) Regulation</li> </ul>
S5.5.5.5	An audit and monitoring programme during the construction phase should be implemented by the Contractor to ensure that the construction dust impacts are controlled to within the HKAQO. Detailed requirements for the audit and monitoring programmes are given separately in the EM&A manual.	Monitor the 1-Hour and 24-Hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period	Selected representative dust monitoring station (Drawing no. 209506/EMA/ AIR/001)	Contractor	Construction stage	<ul> <li>APCO (Cap. 311); and</li> <li>Air Pollution Control (Construction Dust) Regulation</li> </ul>

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
\$6.6.4.3	<ul> <li>Good site practice and noise management techniques:</li> <li>Only well-maintained plant shall be operated on-site and the plant shall be serviced regularly during the construction programme;</li> <li>Machines and plant (such as trucks, cranes) that are in intermittent use shall be shut down between work periods or throttled down to a minimum;</li> <li>Plant known to emit noise strongly in one direction, where possible, shall be orientated so that the noise is directed away from nearby NSRs;</li> <li>Silencers or mufflers on construction equipment shall be properly fitted and maintained during the construction works;</li> <li>Mobile plant shall be sited as far away from NSRs as possible and practicable; and</li> <li>Material stockpiles, site office and other structures shall be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>	To minimize construction noise impact arising from the Project on the affected NSRs	All construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
S6.6.4.5-6	Use of quiet powered mechanical equipment and working methods	Reduce noise levels of plant items	All construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
S6.6.4.7	Install site hoarding at the site boundaries between noisy construction activities and NSRs	Reduce the construction noise levels at low-level zone of NSRs through partial screening	All construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
S6.6.4.8-11	Use of temporary or movable noise barriers and full enclosure for relatively fixed plant source	Screen the noisy plant items to be used at all construction sites	For plant items listed in Table 6.7 and Appendix 6.1 of the EIA report at all construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
	Implement a noise monitoring programme under the EM&A manual	Monitor the construction noise levels at the selected representative locations	Selected representative noise monitoring stations ( <b>Drawing no.</b> 209506/EMA/NS/001 & 209506/EMA/NS/002)	Contractor	Construction stage	• Annex 5, TM-EIAO
\$6.7.3.1	Partial enclosures along Road D9 and application of low noise surfacing material along CBL and Road D9	To minimize road traffic noise impact arising from the CBL and Road D9 on the affected NSRs	CBL and Road D9 (Drawing no. 209506/EMA/NS/003)	CEDD/ Contractor	During operational stage	• Annex 5, TM-EIAO

		<b>Objectives of the</b>		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
Water Qua	ality Impact (Contraction Phase)					
S8.6.4.3	<ul> <li>Marine Piling and Pile Excavation Works Marine piling and pile excavation works shall be undertaken in such a manner as to minimize re-suspension of sediments. Standard good practice measures shall be implemented, including the following requirements:</li> <li>All marine piling and pile excavation works shall be conducted within a floating single silt curtain.</li> <li>Mechanical closed grabs (with a size of5m3) shall be designed and maintained to avoid spillage and should seal tightly while being lifted.</li> <li>Barges shall have tight fitting seals to their bottom openings to prevent leakage of material.</li> <li>Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes.</li> <li>Loading of barges shall be controlled to prevent splashing of dredged material to the surrounding water. Barges shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation.</li> <li>Excess material shall be cleaned from the decks and exposed fittings of barges before the vessel is moved.</li> <li>All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.</li> <li>The works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site.</li> </ul>	To control potential impacts from marine piling and pile excavation works	During marine piling and pile excavation works	Contractor	Construction stage	TM-EIAO; and     WPCO
S8.6.4.4	<ul> <li>Construction Site Runoff</li> <li>In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), construction phase mitigation measures, where appropriate, shall include the following:</li> <li>The design of efficient silt removal facilities shall be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The</li> </ul>	Control potential water quality impacts from construction site run-off	All construction sites	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>

EIA Ref	<ul> <li>Environmental Protection Measures/ Mitigation Measures</li> <li>detailed design of the sand/silt traps shall be undertaken by the contractor prior to the commencement of construction;</li> <li>Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m3 shall be covered with tarpaulin or similar fabric during rainstorms. Measures shall be taken to prevent the washing away of construction materials, soil, silt or debris into any marine water bodies;</li> </ul>	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	<ul> <li>the contractor prior to the commencement of construction;</li> <li>Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m3 shall be covered with tarpaulin or similar fabric during rainstorms. Measures shall be taken to prevent the washing away of construction materials, soil, silt or debris into any marine water bodies;</li> </ul>					
	<ul> <li>All vehicles and plant shall be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities shall be provided at every construction site exit where practicable. Wash-water shall have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road shall be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains;</li> <li>Construction solid waste, debris and rubbish on site shall be collected, handled and disposed of properly to avoid water quality impacts;</li> <li>All fuel tanks and storage areas shall be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby; and</li> <li>Regular environmental audit on the construction site shall be carried out in order to prevent any malpractices. Notices shall be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the meander, wetlands and fish ponds.</li> </ul>					
S8.6.4.6	<ul> <li>Sewage from workforce</li> <li>Portable chemical toilets and sewage holding tanks shall be provided for handling the construction sewage generated by the workforce;</li> </ul>	Control potential water quality impacts from sewage	All construction sites	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>

		<b>Objectives of the</b>		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.					
	Monitoring Implement a marine water quality monitoring programme under the EM&A on level of suspended solids (SS) / turbidity and dissolved oxygen (DO) shall be carried out.	Control potential water quality impacts from marine piling and pile excavation works	Selected monitoring stations (Drawing no. 209506/EMA/WQ/001)	Contractor	Construction station	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>
\$8.7.3.2	<b>Operational phase – Runoff from road surface</b> Proper drainage systems with silt traps and oil interceptors shall be installed, maintained and cleaned at regular intervals.	Control potential water quality impacts from road surface runoff	CBL and Road D9	Contractor	Construction and operational stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>
Waste Mar	nagement (Contraction Phase)					
S9.5.2	<ul> <li>Good Site Practices</li> <li>Recommendations for good site practices:</li> <li>Nomination of an approved personnel to be responsible for the implementation of good site practices, arrangements for collection and effective deposal to an appropriate facility of all wastes generated at the site;</li> <li>Training of site personnel in proper waste management and chemical handling procedures;</li> <li>Provision of sufficient waste disposal points and regular collection for disposal;</li> <li>Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Centre;</li> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and</li> <li>Implementation of a recording system for the amount of wastes generated/recycled and disposal sites.</li> </ul>	Good site practices which ensure waste generated during construction phase is properly managed	All construction sites	Contractor	Construction stage	<ul> <li>Waste Disposal Ordinance (Cap. 54);</li> <li>ETWB TCW No. 19/2005</li> </ul>

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
\$9.5.4	<ul> <li>Waste Reduction Measures Recommendations for achieving waste reduction include: <ul> <li>On-site reuse of any material excavated as far as practicable;</li> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of material and their proper disposal; </li> <li>Collection of aluminum cans and waste paper by individual collectors during construction should be encouraged. Separately labelled recycling bins should also be provided to segregate these wastes from other general refuse by the workforce; <ul> <li>Recycling of any unused chemicals and those with remaining functional capacity as far as possible;</li> <li>Prevention of the potential damage or contamination to the construction materials though proper storage and good site practices;</li> <li>Planning and stocking of construction materials should be made carefully to minimize amount of waste generated avoid unnecessary generation of waste; and</li> <li>Training on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling should be provided to workers.</li> </ul></li></ul></li></ul>	To reduce amount of waste generated during construction phase	All construction sites	Contractor	Construction stage	<ul> <li>Waste Disposal Ordinance (Cap. 54);</li> <li>ETWB TCW No. 19/2005</li> </ul>
\$9.5.5-6	<ul> <li>Storage, Collection and Transportation of Waste Recommendations for proper storage include:</li> <li>Waste such as soil should be handled and stored well to ensure secure containment;</li> <li>Stockpiling area should be provided with covers and water spraying system to prevent materials from being washed away and to reduce wind-blown litter; and</li> <li>Different locations should be designated to stockpile each material to enhance reuse.</li> <li>With respect to the collection and transportation of waste from the construction works, the following is recommended:</li> <li>Remove waste in a timely manner;</li> <li>Employ trucks with cover or enclosed containers for waste transportations;</li> <li>Obtain relevant waste disposal permits from the appropriate</li> </ul>	To reduce the environmental implications of improper storage	All construction sites	Contractor	Construction stage	<ul> <li>Waste Disposal Ordinance (Cap. 54);</li> <li>ETWB TCW No. 19/2005</li> </ul>

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	<ul> <li>authorities; and</li> <li>Disposal of waste should be done at licensed waste disposal facilities.</li> </ul>					
S9.5.8-11	<ul> <li>C&amp;D Materials The following mitigation measures shall be implemented in handling the waste:</li> <li>Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;</li> <li>Carry out on-site sorting;</li> <li>Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;</li> <li>Implement a trip-ticket system for each works contract to ensure that the disposal of C&amp;D materials are properly documented and verified;</li> <li>Disposal of the C&amp;D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation;</li> <li>Standard formwork or pre-fabrication order to minimise the arising of C&amp;D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage; and</li> <li>The Contractor should recycle as much of the C&amp;D materials as possible on-site. Public fill and C&amp;D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites</li> </ul>	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	All construction sites	Contractor	Construction stage	<ul> <li>Waste Disposal Ordinance (Cap. 54);</li> <li>ETWB TCW No. 19/2005</li> <li>ETWB TCW No. 06/2010</li> </ul>
S9.5.13	<ul> <li>should be considered for such segregation and storage.</li> <li>Excavated Marine Sediments</li> <li>During transportation and disposal of the excavated marine sediments, the following measures shall be taken to minimize potential environmental impacts:</li> <li>Bottom opening of barges should be fitted with tight fitting</li> </ul>	To minimize potential impacts on water quality	All construction sites where applicable	Contractor	Construction stage	• ETWBTC (Works) No. 34/2002

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	<ul> <li>seals to prevent leakage of material. Excess material should be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;</li> <li>Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation;</li> <li>Transport barges or vessels should be equipped with automatic self-monitoring devices as specified by the DEP; and</li> <li>Barges should not be filled to a level that would cause the overflow of materials or sediment-laden water during loading or transportation.</li> </ul>					
S9.5.14-17	For those processes which generate chemical waste, the Contractor shall identify any alternatives that generate reduced quantities or even no chemical waste, or less dangerous types of chemical waste.	To ensure proper management of chemical waste	All construction sites	Contractor	Construction stage	• Waste Disposal (Chemical Waste) (General) Regulation;
	<ul> <li>If chemical waste is produced at the construction site, the Contractor is required to register with EPD as chemical waste producers. Chemical waste shall be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows. Containers used for storage of chemical wastes shall:</li> <li>Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely</li> </ul>					• Code of Practice on the Packaging, Labelling and Storage of Chemical Waste
	<ul> <li>closed;</li> <li>Have a capacity of less than 450 L unless the specification have been approved by EPD; and</li> <li>Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Regulations. The storage area for chemical wastes shall:</li> </ul>					
	<ul> <li>Be clearly labelled and used solely for the storage of chemical wastes;</li> <li>Be enclosed on at least 3 sides;</li> <li>Have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest;</li> </ul>					

		Objectives of the		Implen	nentation	Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	<ul> <li>Have adequate ventilation;</li> <li>Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste, if necessary); and</li> <li>Be arranged so that incompatible materials are adequately separated.</li> <li>Disposal of chemical waste shall:</li> <li>Be via a licensed waste collector; and</li> <li>Be to a facility licensed to receive chemical waste, such as the CWTC which also offers a chemical waste collection service and can supply the necessary storage containers; or</li> <li>Be to a re-user of the waste, under approval from EPD.</li> </ul>					beneficieu	
\$9.5.18	Sewage An adequate number of portable toilets shall be provided for the on-site construction workers. Any waste shall be transferred to a sewage treatment works by a licensed collector.	Proper handling of sewage from worker to avoid odour, pest and litter impacts	All construction sites	Contractor	Construction stage	• Waste Disposal Ordinance (Cap. 54)	
\$9.5.19	<b>General Refuse</b> General refuse generated on-site shall be stored in enclosed bins or compaction units separately from construction and chemical wastes. Recycling bins shall also be provided to encourage recycling. A reputable waste collector shall be employed by the Contractor to remove general refuse from the site on a daily basis separately from the construction and chemical wastes. Burning of refuse on construction sites is prohibited by law.	Minimize production of general refuse and avoid odour, pest and litter impacts	All construction sites	Contractor	Construction stage	• Waste Disposal Ordinance (Cap. 54)	
\$10.7.2.4	Good Site Practices – The integrity and effectiveness of all silt curtains shall be regularly inspected. Effluent monitoring should be incorporated to make sure that the discharged effluent from construction sites meets the relevant effluent discharge guidelines.	To minimize potential impacts on water quality and protect marine communities within Junk Bay	All construction sites	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>	
\$10.7.2.5	Site runoff control – For works on land, standard site runoff control measures will be established and strictly enforced to ensure that discharge of contaminated or silt-laden runoff into marine waters is minimized.	To minimize potential impacts on water quality and protect marine communities within Junk Bay	All construction sites	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>	
S10.9.1.1	The marine water quality monitoring programme recommended in Chapter 8 of this EIA report and this EMIS would also serve to protect the marine communities inside Junk Bay.		Selected monitoring stations ( <b>Drawing no.</b> 209506/EMA/WQ/001)	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>	

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
		communities within Junk Bay				
S11.6.2.2	Good Site Practices: – The integrity and effectiveness of all silt curtains should be regularly inspected. Effluent monitoring shall be incorporated to make sure that the discharged effluent from construction sites meets the relevant effluent discharge guidelines.	To minimize potential impacts on water quality and protect fishery resources	All construction sites	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>
\$11.6.2.3	Site runoff control - For works on land, standard site runoff control measures will be established and strictly enforced to ensure that discharge of contaminated or silt-laden runoff is minimized.	To minimize potential impacts on water quality and protect fishery resources	All construction sites	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>
S11.8.1.1	The marine water quality monitoring programme recommended in Chapter 8 of this EIA report and this EMIS would also serve to protect the fishery resources.	To minimize potential impacts on water quality and protect fishery resources	Selected monitoring stations ( <b>Drawing no.</b> 209506/EMA/WQ/001)	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>
Landscape	and Visual	•	•	•	•	
\$13.8.1.2	<ul> <li>The following mitigation measures should be implemented in the construction stage</li> <li>CM1 – The construction area and contractor's temporary works areas should be minimized to avoid impacts on adjacent landscape.</li> <li>CM2 – Reduction of construction period to practical minimum.</li> <li>CM3 – Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where the soil material meets acceptable criteria and where practical. The Contract Specification shall include storage and reuse of topsoil as appropriate.</li> <li>CM4 – Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection stage).</li> </ul>	Minimize effects of landscape and visual impacts	Work site/during construction	Funded and implemented by CEDD		

	Environmental Protection Measures/ Mitigation Measures	Objectives of the		Implementation		Requirements	
EIA Ref		Recommended Measures & Location/ Tin Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	<ul> <li>CM5 – Trees unavoidably affected by the works shall be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, if applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme.</li> <li>CM6 – Advance screen planting to proposed roads and associated structures.</li> <li>CM7 – hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone).</li> <li>CM8 – Screening of construction works by hoardings/noise barriers around works area in visually unobtrusive colours, to screen Works.</li> <li>CM9 – Control night-time lighting and glare by hooding all lights.</li> <li>CM10 – Ensure no run-off into water body adjacent to the Project Area.</li> <li>CM11 – Avoidance of excessive height and bulk of buildings and structures</li> </ul>						
\$13.8.1.2	OM1 – Compensatory tree planting for all felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006.	Minimize effects of landscape and visual impacts		implemented by CEDD. Maintained	construction		
\$13.8.1.2	<ul> <li>The following mitigation measures should be implemented in the operational stage:</li> <li>OM2 – A continuous belt of screen planting along the roads. Planting of the belt of trees shall be carried out as advance works ahead of other site formation and building works.</li> <li>OM3 – Maximise soft landscape of the site, where space permits, roadside berms /slope treatment works should be created.</li> <li>OM4 – During detailed design, refine structure layout to create a planting strips along the roads to enhance greenery.</li> <li>OM5 – Use appropriate (visually unobtrusive and</li> </ul>	Minimize effects of landscape and visual impacts	CBL and Road D9/during construction and operation	Funded and	construction and operational		

Z:Jobs/2018/TCS00975 (EDO-04-2018)/600/EM&A Report Submission/Quarterly EM&A Summary Report/12th Quarter EM&A Summary Report - September - November 2021/R0580v1.doc

		Objectives of the		Implementation		Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	<ul> <li>non-reflective) building materials and colours, and aesthetic design in built structures.</li> <li>OM6 – Streetscape elements (e.g. paving, signage, street furniture, lighting etc.) shall be sensitively designed in a manner that responds to the local context, and minimizes potential negative landscape and visual impacts. Lighting units should be directional and minimize unnecessary light spill.</li> <li>OM7 – Avoidance of excessive height and bulk of buildings and structures</li> </ul>						
Landfill G						- 1011 -	
S14.7.5	<ul> <li>Precautionary measures The following guidance has been extracted from the EPD's Landfill Gas Hazard Assessment Guidance Note Guidance to ensure a robust and comprehensive set of measures to protect workers are provided.</li> <li>During all works, safety procedures shall be implemented to minimize the risks of fires and explosions, asphyxiation of workers (especially in confined space) and toxicity effects resulting from contact with contaminated soils and groundwater.</li> <li>Safety officers who are specifically trained with regard to LFG and leachate related hazards and the appropriate actions to take in adverse circumstances shall be present on all worksites throughout the works.</li> <li>All personnel who work on site and all visitors to the site shall be made aware of the possibility of ignition of gas in the vicinity of the works, the possible presence of contaminated water and the need to avoid physical contact with it.</li> <li>Those staff who work in, or have responsibility for "at risk" areas, including all excavation workers, supervisors and engineers working within the consultation zone, shall receive appropriate training on working in areas susceptible to LFG hazards.</li> <li>Enhanced personal hygiene practices including washing thoroughly after working and eating only in "clean" areas shall be adopted where contact may have been made with any groundwater which is thought to be contaminated with</li> </ul>	Health and safety of the workers	Construction sites within 250m Consultation Zone (Drawing no. 209506/EMA/LFG/001)	Contractor	Construction stage	• Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)	

	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measures & Location/ Main Concerns to Address		Implementation		Requirements
EIA Ref			Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	leachate.					
	• Ground level construction plant shall be fitted with vertical exhausts at least 0.6m above ground level and with spark arrestors.					
	• During piping assembly or ducting construction, all valves/seals shall be closed immediately after installation. As construction progresses, all valves/seals should be closed as installed to prevent the migration of gases through the pipeline/conduit. All piping /ducting shall be capped at the end of each working day.					
	• Mobile offices, equipment stores, mess rooms etc. shall be located on an area which has been proven to be gas free (by survey with portable gas detectors) and ongoing monitoring shall be carried out to ensure that these areas remain gas free. Alternatively, such buildings shall be raised clear of the					
	ground. If buildings are raised clear of the ground, the minimum, clear separation distance (as measured from the highest point on the ground surface to the underside of the lowest floor joist) shall be 500mm. However, in this case, it is highly recommended that all the site offices, equipment					
	stores and mess rooms should be located outside the 250m Consultation Zone.					
	• Smoking and naked flames shall be prohibited within confined spaces. "No Smoking" and "No Naked Flame" notices in Chinese and English shall be posted prominently around the construction site. Safety notices shall be posted warning of the potential hazards.					
	• Welding, flame-cutting or other hot works may only be carried out in confined spaces when controlled by a "permit to work" procedure, properly authorized by the Safety Office. The permit to work procedure shall set down clearly					
	the requirements for continuous monitoring of methane, carbon dioxide and oxygen throughout the period during which the hot works are in progress. The procedure shall also require the presence of an appropriately qualified person					
	who shall be responsible for reviewing the gas measurements as they are made, and who shall have executive responsibility for suspending the work in the event of					

		<b>Objectives of the</b>		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures &	Location/ Timing	Agent	Stage	and/or Standards to
		Main Concerns to Address		Agent	Stage	be Achieved
	unacceptable or hazardous conditions. Only those workers					
	who are appropriately trained and fully aware of the					
	potentially hazardous conditions which may arise shall be permitted to carry out hot works in confined areas.					
	<ul> <li>During the construction works, adequate fire extinguishers</li> </ul>					
	and breathing apparatus sets shall be made available on site					
	and appropriate training given in their use.					
S14.7.6	Landfill gas monitoring	Health and safety of the		Contractor	Construction	• Landfill Gas
	The following monitoring shall be undertaken when	workers	construction sites within		stage	Hazard
	construction works are carried out in confined space within the		250m Consultation Zone			Assessment
	250m Consultation Zone:					Guidance Note
	• The works area shall be monitored for methane, carbon					(EPD/TR8/97)
	dioxide and oxygen using appropriately calibrated portable					
	gas detection equipment. The monitoring requirements and procedures specified in Paragraphs 8.23 to 8.28 of EPD's					
	Guidance Note shall be followed. The monitoring frequency					
	and areas to be monitored shall be set down prior to					
	commencement of the works. Depending on the results of					
	the measurements, actions required will vary. As a minimum					
	these shall encompass the actions specified in Table 14.6 of					
	the EIA report.					
	• When portable monitoring equipment is used, the frequency					
	and areas to be monitored should be set down prior to					
	commencement of the works either by the Safety Officer or					
	by an appropriately qualified person.					
	• All measurements shall be made with the monitoring tube					
	located not more than 10mm from the surface.					
	• A standard form, detailing the location, time of monitoring					
	and equipment used together with the gas concentrations measured, shall be used when undertaking manual					
	monitoring to ensure that all relevant data are recorded.					
	<ul> <li>If methane (flammable gas) or carbon dioxide concentrations</li> </ul>					
	are in excess of the trigger levels or that of oxygen is below					
	the level specified in the Emergency Management in the					
	following section, then evacuation shall be initiated.					
S14.7.8-9	Emergency management	Health and safety of the	Confined space of	Contractor	Construction	• Landfill Gas
	In the event of the trigger levels specified in Table 14.6 of the	workers	construction sites within		stage	Hazard
	EIA report being exceeded, a person, such as the Safety		250m Consultation Zone			Assessment

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	Officer, shall be nominated, with deputies, to be responsible for dealing with any emergency which may occur due to LFG.					Guidance Note (EPD/TR8/97)
	In an emergency situation the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas.					
S14.7.16	<ul> <li>Protection measures - Operational phase</li> <li>An assumed presence of landfill gas shall be adopted at all times by maintenance workers;</li> <li>all maintenance workers inspecting any manhole shall be fully trained in the issue of LFG hazard;</li> <li>any manhole which is large enough to permit to access to personnel shall be subject to entry safety procedure;</li> <li>Code of Practice on Safety and Health at Work in Confined Spaces shall be followed to ensures compliance with the Factories and Industrial Undertakings (Confined Spaces) Regulations of the Factories and Industrial Undertakings Ordinance;</li> <li>a strictly regulated "work permit procedure" shall be implemented and the relevant safety procedures must be rigidly followed; and</li> <li>Adequate communication with maintenance staff shall be maintained with respect to LFG.</li> </ul>	Health and safety of the workers	Utility maintenance areas within 250m Consultation Zone/during operational period	Utility companies	Operational stage	<ul> <li>Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97); and</li> <li>Code of Practice on Safety and Health at Work in Confined Space</li> </ul>
S14.7.17	General recommended precautionary & protection measures – Operational phase LGF surveillance exercise shall be undertaken by the utility companies at the utility manholes/inspection chambers. The surveillance exercise shall be undertaken for the duration of the site occupancy, or until such time that EPD agree that surveillance is no longer required and this shall be based on all the available monitoring data for methane, carbon dioxide and oxygen.	Health and safety of the workers	Utility maintenance areas within 250m Consultation Zone/during operational period	Utility companies	Operational stage	<ul> <li>Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97); and</li> <li>Code of Practice on Safety and Health at Work in Confined Space</li> </ul>