

**JOB NO.: TCS00975/18** 

#### CEDD CONTRACT AGREEMENT NO. EDO/04/2018 -ENVIRONMENTAL TEAM FOR CROSS BAY LINK, TSEUNG KWAN O

# QUARTERLY ENVIRONMENTAL MONITORING AND AUDIT (EM&A) SUMMARY REPORT

(DECEMBER 2021 TO FEBRUARY 2022)

PREPARED FOR CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT (CEDD)

Date **Reference No. Prepared By Certified By** 28 June 2022 TCS00975/18/600/R0618v2

Martin Li (Environmental Consultant) Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	12 April 2022	First Submission
2	28 June 2022	Amended As Per IEC' comment on 28 June 2022



Acuity Sustainability Consulting Limited Nature & Technologies (HK) Limited Joint Venture



Our ref: PL-202206037

AECOM Asia Company Limited 8/F., Grand Central Plaza, Tower 2 138 Shatin Rural Committee Road Shatin, New Territories, Hong Kong

Attention: Mr. Conrad NG

28 June 2022

Dear Sir,

Contract No. NE/2017/07 & NE/2017/08 Cross Bay Link, Tseung Kwan O Quarterly EM&A Report for December 2021 to February 2022

I refer to the email of the ET concerning the Quarterly EM&A Report for December 2021 to February 2022 (Version 2) with Ref. No. TCS00975/18/600/R0618v2. We have no adverse comment on it and verify the captioned monthly report according to Conditions 1.9 and 4.4 of Environmental Permit with No. EP-459-2013.

Yours faithfully,

Li Wai Ming Kevin Independent Environmental Checker

cc. Mr. T.W. TAM (ETL) Ms. Sheri S.Y. LEUNG (CEDD)

#### **EXECUTIVE SUMMARY**

- ES01 Civil Engineering and Development Department (hereafter referred as "CEDD") is the Project Proponent and the Permit Holder of the Project Cross Bay Link, Tseung Kwan O (hereinafter referred as "the Project") which is a Designated Project to be implemented under Environmental Permit number EP-459/2013 (hereinafter referred as "the EP-459/2013" or "the EP").
- ES02 AUES was awarded the CEDD Contract Agreement No. EDO/04/2018 Environmental Team for Cross Bay Link, Tseung Kwan O (hereinafter called "the Service Contract"). The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the Approved EM&A Manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Agreement No. CE 43/2008 (HY) Cross Bay Link, Tseung Kwan O - Investigation and other relevant statutory requirements.
- ES03 This is the 13<sup>th</sup> Quarterly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1 December 2021 to 28 February 2022 (hereinafter 'the Reporting Period').

#### **ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES**

ES04 Environmental monitoring activities under the EM&A program in this Reporting Period are summarized in the following table.

Issues	Enviror	Sessions	
Air Quality	1-Hour TSF	90	
Air Quality	24-Hr TSP		32
	Leq (30min	) Daytime	36
Construction Noise			6
	Leq (5min)	3	
Water Quality	Marine Wat	0	
	Contract 1	ET Regular Environmental Site Inspection	12
Inspection / Audit		Joint site audit with Project Consultant and IEC	3
Inspection / Audit	Contract 2	ET Regular Environmental Site Inspection	12
		Joint site audit with Project Consultant and IEC	3

 
 Table ES-4
 Summary Environmental Monitoring Activities Undertaken in the Reporting Period

*Note 1 Total sessions are counted by every 3 consecutive Leq5min* 

*Note 2 Total sessions are counted by monitoring days* 

Note 3 Since the marine construction works that requires marine water quality monitoring as stated in the EM&A Manual were completed, the impact water quality monitoring was ceased with effect from 1 May 2020.

#### **BREACH OF ACTION AND LIMIT (A/L) LEVELS**

ES05 No air quality monitoring exceedance was recorded in this Reporting Period. For construction noise monitoring, one (1) nighttime noise action level exceedance due to one (1) noise complaint received, two (2) evening and three (3) nighttime noise monitoring limit level exceedances were recorded in this Reporting Period. The statistics of environmental exceedance and investigation of exceedance are summarized in the following table.

Table ES-5	Summary Environmental Monitoring Parameter Exceedance in the Reporting
	Period

Environmental	Monitoring	Action	Limit Level	Event & Action		
Issues	Monitoring Parameters	Level		Investigation Results	<b>Corrective Actions</b>	
Air Quality	1-Hour TSP	0	0			
All Quality	24-Hr TSP	0	0			
	Leq <sub>30min</sub> Daytime	0	0			
Construction Noise	Leq <sub>5min</sub> Evening	0	2	Not project related	NA	
	Leq <sub>5min</sub> Night	1	3	Not project related	NA	
Water Quality	DO	0	0			
Water Quality (Marine Water)	Turbidity	0	0			
(Marme water)	SS	0	0			

#### **ENVIRONMENTAL COMPLAINT**

ES06 Two (2) environmental complaints were recorded in this Reporting Period for the Project. The statistics of environmental complaint are summarized in the following table.

 Table ES-6
 Summary Environmental Complaint Records in the Reporting Period

Departing	Contract	Environn	Related with		
Reporting Period		Frequency	Cumulative	Complaint Nature	the Works Contract(s)
1 December	1	1	25	Noise	Not related
2021 – 28 February 2022	2	1	16	Water	Not Project Related

#### NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES07 No environmental summons or prosecutions was received in this Reporting Period for the Project. The statistics of environmental summons or prosecutions are summarized in the following tables.

 Table ES-7
 Summary Environmental Summons Records in the Reporting Period

Donosting		Environn	Related with		
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature	the Works Contract(s)
1 December 2021 – 28	1	0	0	NA	NA
2021 – 28 February 2022	2	0	0	NA	NA

#### Table ES-8 Summary Environmental Prosecutions Records in the Reporting Period

Departing		Environm	Related with		
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature	the Works Contract(s)
1 December 2021 – 28	1	0	0	NA	NA
February 2022	2	0	0	NA	NA



3

#### SITE INSPECTION BY EXTERNAL PARTIES

ES08 No site inspection was undertaken by EPD and AFCD within the Reporting Period.



### **Table of Contents**

1.	INTROD	UCTION	5
	1.1	PROJECT BACKGROUND	5
	1.2	REPORT STRUCTURE	5
2.	<b>PROJEC</b>	T ORGANIZATION AND CONSTRUCTION PROGRESS AND SUBMISSION	6
	2.1	PROJECT ORGANIZATION	6
	2.2	CONSTRUCTION PROGRESS	6
	2.3	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	6
3.	SUMMAI	RY OF ENVIRONMENTAL MONITORING PROGRAMMES AND	
	REQUIR		7
	3.1	GENERAL	7
	3.2	MONITORING PARAMETERS	7
	3.3	MONITORING LOCATIONS	7
	3.4	MONITORING FREQUENCY AND PERIOD	8
	3.5	DETERMINATION OF ACTION/LIMIT (A/L) LEVELS	9
4.	-	MONITORING RESULT	11
	4.1	RESULTS OF AIR QUALITY MONITORING IN THE REPORTING MONTH	11
	4.2	RESULTS OF CONSTRUCTION NOISE MONITORING	11
	4.3	RESULTS OF WATER QUALITY MONITORING	31
5.	WASTE N	<b>IANAGEMENT</b>	13
	5.1	GENERAL WASTE MANAGEMENT	13
	5.2	RECORDS OF WASTE QUANTITIES	13
6.	SITE INS	PECTION	14
	6.1	Requirements	14
	6.2	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	14
7.	LANDFII	LL GAS MONITORING	15
	7.1	GENERAL REQUIREMENT	15
	7.2	LIMIT LEVELS AND EVENT AND ACTION PLAN	15
	7.3	LANDFILL GAS MONITORING	15
8.	ENVIRO	NMENTAL COMPLAINT AND NON-COMPLIANCE	17
	8.1	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	17
9.	IMPLEM	ENTATION STATUS OF MITIGATION MEASURES	18
	9.1	GENERAL REQUIREMENTS	18
10.	CONCLU	ISIONS AND RECOMMENDATIONS	19
	10.1	CONCLUSIONS	19
	10.2	RECOMMENDATIONS	19

4

#### LIST OF TABLES

TABLE 3-1 SUMMARY OF EM&A REQUIREMENTS TABLE 3-2 DESIGNATED AIR QUALITY MONITORING LOCATION RECOMMENDED IN EM&A MANUAL TABLE 3-3 DESIGNATED CONSTRUCTION NOISE MONITORING LOCATION RECOMMENDED IN EM&A MANUAL TABLE 3-4 DESIGNATED AND INTERIM ALTERNATIVE LOCATION FOR AIR QUALITY AND NOISE MONITORING IN THE REPORTING PERIOD TABLE 3-5 LOCATION OF WATER QUALITY MONITORING STATION TABLE 3-6 ACTION AND LIMIT LEVELS FOR AIR QUALITY TABLE 3-7 ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE TABLE 3-8 ACTION AND LIMIT LEVELS FOR WATER QUALITY TABLE 4-1 SUMMARY OF AIR QUALITY IMPACT MONITORING RESULTS TABLE 4-2 SUMMARY OF DAYTIME CONSTRUCTION NOISE IMPACT MONITORING RESULTS TABLE 4-3 SUMMARY OF EVENING TIME CONSTRUCTION NOISE IMPACT MONITORING RESULTS TABLE 4-4 SUMMARY OF NIGHT TIME CONSTRUCTION NOISE IMPACT MONITORING RESULTS TABLE 5-1 SUMMARY OF QUANTITIES OF INERT C&D MATERIALS TABLE 5-2 SUMMARY OF QUANTITIES OF C&D WASTES SUMMARY OF SITE OBSERVATIONS OF CONTRACT 1 TABLE 6-1 TABLE 6-2 SUMMARY OF SITE OBSERVATIONS OF CONTRACT 2 TABLE 7-1 ACTIONS IN THE EVENT OF LANDFILL GAS BEING DETECTED IN EXCAVATIONS TABLE 8-1 STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS TABLE 8-2 STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS TABLE 8-3 STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION TABLE 9-1 **ENVIRONMENTAL MITIGATION MEASURES IN THE REPORTING PERIOD** 

### LIST OF APPENDICES

- APPENDIX A PROJECT LAYOUT PLAN
- APPENDIX B PROJECT ORGANIZATION CHART & CONTACT DETAILS OF KEY PERSONNEL
- APPENDIX C 3-MONTH ROLLING CONSTRUCTION PROGRAM
- APPENDIX D MONITORING LOCATION (AIR QUALITY, NOISE AND WATER QUALITY)
- APPENDIX E GRAPHICAL PLOTS OF MONITORING RESULTS
- APPENDIX F METEOROLOGICAL INFORMATION
- APPENDIX G WASTE FLOW TABLE
- APPENDIX H COMPLAINT SUMMARY
- APPENDIX I IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)

#### 1. INTRODUCTION

#### **1.1 PROJECT BACKGROUND**

- 1.1.1 Civil Engineering and Development Department (hereafter referred as "CEDD") is the Project Proponent and the Permit Holder of the Project Cross Bay Link, Tseung Kwan O (hereinafter referred as "the Project") which is a Designated Project to be implemented under Environmental Permit number EP-459/2013 (hereinafter referred as "the EP-459/2013" or "the EP").
- 1.1.2 AUES was awarded the CEDD Contract Agreement No. EDO/04/2018 Environmental Team for Cross Bay Link, Tseung Kwan O (hereinafter called "the Service Contract"). The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the Approved EM&A Manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Agreement No. CE 43/2008 (HY) Cross Bay Link, Tseung Kwan O Investigation and other relevant statutory requirements.
- 1.1.3 As part of the EM&A programme, baseline monitoring shall be undertaken before the Project construction work commencement to determine the ambient environmental condition. The baseline air quality, background noise and water quality monitoring has been carried out between **21**<sup>st</sup> September 2018 and 13<sup>th</sup> November 2018 at the designated and interim locations. The baseline monitoring report under the EP-459/2013 has been compiled by the ET and verified by Independent Environmental Checker (hereinafter the "IEC") prior submitted to EPD on 19<sup>th</sup> November 2018 for endorsement.
- 1.1.4 This is the **13<sup>th</sup>** Quarterly EM&A report presenting the monitoring results and inspection findings for the reporting period from **1 December 2021** to **28 February 2022** (hereinafter 'the Reporting Period').

#### **1.2 REPORT STRUCTURE**

1.2.1 The Environmental Monitoring and Audit (EM&A) Monthly Report is structured into the following sections:-

Section 1	Introduction
Section 2	Project Organization and Construction Progress
Section 3	Summary of Impact Monitoring Requirements
Section 4	Impact Monitoring Results
Section 5	Waste Management
Section 6	Site Inspections
Section 7	Landfill Gas Monitoring
Section 8	Environmental Complaints and Non-Compliance
Section 9	Implementation Status of Mitigation Measures
Section 10	Conclusions and Recommendations

# 2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS AND SUBMISSION

#### 2.1 **PROJECT ORGANIZATION**

2.1.1 The project organization is shown in *Appendix B*. The responsibilities of respective parties can be referred to Monthly Report.

#### 2.2 CONSTRUCTION PROGRESS

2.2.1 3-month rolling construction program of each Works Contract is enclosed in *Appendix C*; and the major construction activities undertaken in the Reporting Period is presented in below sub-sections.

#### Contract 1 (Contract No. NE/2017/07)

- 2.2.2 The major construction activities of Contract 1 undertaken in this Reporting Period are:-
  - Predrilling, Pilling Work, Precast Segment Fabrication, Precast Pier Fabrication, Precast Shell Installation at Portion I
  - E&M Work and External Work at Portion V Plant Room Building
  - Welding work of parapet base plate on steel bridge
  - Waterproofing works for division area and footpath area for steel bridge
  - Precast segment fabrication, shell installation for Portion I.
  - Piling Work for Portion I.
  - E&M work and External Work at Portion V.
  - Touch up paining and painting of east and west side spans ring weld.
  - Welding of L3 parapet base plated on steel bridge.
  - Waterproofing works for division area, footpath area and cycle track area for steel bridge.
  - Top tension and transverse tension, bottom tension, and external tension at Portion II.
  - Construction of long stitching and planter wall at Portion II.
  - Concrete surrounding for ducting at Portion II.

#### Contract 2 (Contract No. NE/2017/08)

- 2.2.3 The major construction activities of Contract 2 undertaken in this Reporting Period are:-
  - UU Diversion
  - Road Work along Wan Po Road
  - Excavation and Demolition of existing wave wall at Portion I
  - Monitoring and Instrumentation works
  - RC construction for U-trough at Portion III, parapet at elevated deck
  - RC construction for lift shaft and stair case
  - TCSS Cross road ducts installation at Wan Po Road
  - Modification of Type 1 Wave wall
  - Drainage work at Portion I, III
  - RC Construction of foundation at Wan O Road
  - Deck construction at cycle track ramp
  - Utilities installation along At Grade Road
  - SENB installation at At-Grade Road, Portion III, U-trough

#### 2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.3.1 All the documents required under Environmental Permit No. EP-459/2013 were submitted within the required timeframe. The details can be referred to the Monthly Report.
- 2.3.2 Upon completed baseline monitoring, a Baseline Monitoring Report was verified by IEC on 19 November 2018 and submitted to EPD on that day for endorsement.
- 2.3.3 The notification of Project dedicated web site to EPD was made on 9 January 2019 (http://www.envcbltko.hk/).

# 3. SUMMARY OF ENVIRONMENTAL MONITORING PROGRAMMES AND REQUIREMENTS

#### 3.1 GENERAL

3.1.1 The Environmental Monitoring and Audit Programmes and requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project. A summary of EM&A programmes and requirements are presented in the sub-sections below.

#### **3.2** MONITORING PARAMETERS

3.2.1 Monitoring parameters of air quality, noise and water quality are summarized in *Table 3-1*.

Tuble 5.1 Summary of Effects Requirements					
Environmental Issue	Parameters				
Air Quality <ul> <li>1-hour TSP by Real-Time Portable Dust Meter; and</li> <li>24-hour TSP by High Volume Air Sampler</li> </ul>					
Noise	<ul> <li>Leq (30min) in six consecutive Leq(5 min) between 07:00-19:00 on normal weekdays</li> <li>Supplementary information for data auditing, statistical results such as L<sub>10</sub> and L<sub>90</sub> shall also be obtained for reference.</li> </ul>				
Water Quality	<ul> <li>In-situ measurement – Dissolved Oxygen (DO) concentration (mg/L) &amp; saturation (%), pH, Salinity (mg/L), Temperature (°C) and Turbidity (NTU); and</li> <li>Laboratory analysis – SS (mg/L)</li> </ul>				

### Table 3-1 Summary of EM&A Requirements

#### 3.3 MONITORING LOCATIONS

#### Air Quality and Construction Noise

3.3.1 According to the Approved EM&A Manual Section 5.4 and Section 6.3, three (3) representative air sensitive receivers (ASR) and four (4) representative noise sensitive receivers were designated as monitoring stations. The designated air quality and noise monitoring locations are listed in *Table 3-2* and *Table 3-3*, and illustrated in *Appendix D*.

#### Table 3-2 Designated Air Quality Monitoring Location recommended in EM&A Manual

ID	Location in the EM&A Manual	<b>Currently Situation</b>
AM1	Tung Wah Group of Hospitals Aided Primary School & Secondary School	Not yet construct
AM2	Lohas Park Stage 2 (Planned Development in Area 86)	Available for resident occupation in February 2021
AM3	Lohas Park Stage 3 (Planned Development in Area 86)	Under Construction

# Table 3-3 Designated Construction Noise Monitoring Location recommended by EM&A Manual

ID	Location	<b>Currently Situation</b>
CNMS-1	Lohas Park Stage 1(Planned Development in Area 86, Package 5) (Southeast facade)	Available for resident occupation in November 2019
CNMS-2	Lohas Park Stage 1 (Planned Development in Area 86, Package 6) (Southeast facade)	Available for resident occupation in February 2021
CNMS-3	Lohas Park Stage 3 (Planned Development in Area 86,Package 11) (West facade)	Under Construction
CNMS-4	Tung Wah Group of Hospitals Aided Primary School & Secondary School (Southwest facade)	Not yet construct

3.3.2 As observed and confirmed by ET and IEC during the joint site visit on 29<sup>th</sup> August 2018, the designated air quality and noise monitoring locations are under construction or yet to construct. It is considered that these designated locations are not appropriate to perform air quality and noise

monitoring. In this regard, alternative locations were proposed as interim arrangement to carry out air quality and noise monitoring before occupation of the designated monitoring location. A letter enclosed with the alternative location proposal and IEC verification (Our Ref: TCS00975/18/300/L0038) was sent to EPD on 19<sup>th</sup> October 2018 and the proposal was agreed by EPD. Therefore, air quality and construction noise impact monitoring would be performed at the agreed alternative locations until the designated sensitive receivers occupied and granted the premises.

3.3.3 The designated and interim alternative monitoring location for impact air quality and noise monitoring in the Reporting Period are summarized in Table 3-4 and illustrated in *Appendix D*.

monitoring in the Reporting Period			
Location ID	Monitoring Parameter Location		
AM2	1-Hour TSP Air Quality	Lohas Park Phase 6	
AM4	1-Hour TSP Air Quality	Podium of Lohas Park Phase 2A (Le Prestige)	
AM5	24-Hour TSP Air Quality	Boundary of Site Office near Junction of Wan	
AWIJ	24-flour TSF All Quality	Po Road and Wan O Road	
CNMS-1	Noise (L <sub>eq</sub> , L <sub>10</sub> & L <sub>90</sub> )	Podium of Lohas Park Package 4	
CNMS-2	Noise (L <sub>eq</sub> , L <sub>10</sub> & L <sub>90</sub> )	Lohas Park Package 6	
CNMS-5	Noise (L <sub>eq</sub> , L <sub>10</sub> & L <sub>90</sub> )	Podium of Lohas Park Phase 2A (Le Prestige)	
D 1			

Table 3-4Designated and interim alternative location for air quality and noise<br/>monitoring in the Reporting Period

Remark:

1. Since 24-Hour TSP Air Quality monitoring is not granted at AM4 Lohas Park Phase 2A, the 24-Hour TSP monitoring was therefore proposed at AM5 which is located at the boundary of the project site office.

2. 24-Hour TSP Air Quality Monitoring at AM2 will be commenced once approval of High Volume Sampler installation was obtained from Lohas Park 6.

#### Water Quality

3.3.4 According to Table 7.1 of the approved EM&A Manual Section 7.4, two Control Stations (C3 & C4), six (6) sensitive receivers (CC1, CC2, CC3, CC4, CC13 & SWI1) and one (1) Gradient station (I1) are recommended to perform water quality monitoring. Details and coordinate of these water quality monitoring stations are described in *Table 3-5* and the locations is shown in *Appendix D*.

Table 3-5Location of Water Quality Monitoring Station

Station	Coord	linates	Description	
Station	Easting	Northing	Description	
CC1	843201	816416	Sensitive Receiver – Coral Sites at Chiu Keng Wan	
CC2	844076	817091	Sensitive Receiver – Coral Sites at Junk Bay	
CC3	844606	817941	Sensitive Receiver – Coral Sites at Junk Island	
CC4	845444	815595	Sensitive Receiver – Coral Sites at Fat Tong Chau West	
CC13	844200	817495	Sensitive Receiver – Coral Sites at Junk Bay near Chiu Keng Wan	
SWI1	845512	817442	Sensitive Receiver – Tseung Kwan O Salt Water Intake	
C3	843821	816211	Control Station (Ebb Tide) – within Junk Bay	
C4	844621	815770	Control Station (Flood Tide) – within Junk Bay	
I1	844602	817675	Gradient Station – in between Lam Tin Tunnel (LTT) and CBL	

#### 3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 To according with the approved *EM&A Manual*, impact monitoring requirements are presented as follows.

#### Air Quality Monitoring

- 3.4.2 Air quality impact monitoring frequency is as follows:
  - Once every 6 days of 24-hour TSP and 3 times of 1-hour TSP monitoring; during course of works throughout the construction period.

#### Construction Noise Monitoring

- 3.4.3 Construction noise monitoring frequency is as follows:
  - One set of Leq<sub>(30min)</sub> measurements in a weekly basis between 07:00 and 19:00 hours on normal weekdays during course of works as throughout the construction period.
  - If construction works are extended to include works during the hours of 1900-0700, additional weekly impact monitoring shall be carried out during evening and night-time works. Applicable permits under the NCO shall be obtained by the Contractor.

#### Water Quality (Marine Water) Monitoring

- 3.4.4 Marine water impact monitoring frequency is as follows:
  - Three days a week, at mid ebb and mid flood tides during course of pile excavation works for the bridge pier foundations underway. Moreover, the intervals between 2 consecutive sets of monitoring day shall not be less than 36 hours.

#### 3.5 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

3.5.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. A summary of the Action/Limit (A/L) Levels for air quality, construction noise and water quality are shown in *Tables 3-6*, *3-7* and *3-8* respectively.

Manitaring Station	Action Level (µg /m <sup>3</sup> )		Limit Level (µg/m <sup>3</sup> )	
Monitoring Station	1-Hour TSP	24-Hr TSP	1-Hour TSP	24-Hr TSP
AM2	278	NA	500	NA
AM4	278	NA	500	NA
AM5	NA	190	NA	260
Note: 1-Hour & 24-Hr TSP of Action Level = (Average Baseline Results $\times$ 1.3 + Limit level)/2				

Table 3-6Action & Limit Levels of Air Quality (1-Hour & 24-Hr TSP)

Table 3-7	Action and Limit Levels for Construction Noise, dB(A)	)
$1abic 3^{-1}$	ACTION and LIMIT LEVERS IOF CONSTRUCTION TODE, UD(A)	,

Monitoring Location	Action Level	Limit Level (Leq30min)	
8	Time Period: 0700-1900 hours on normal weekdays		
CNMS-1 CNMS-2	When one or more documented complaints are received	<b>75</b> dB(A)	
CNMS-5	Time Period: 1900-2300 hours on all days (Leq15min)		
	When one or more documented complaints are received	55 dB(A)	

Remarks:

1. Construction noise monitoring will be resumed at the designated locations CNMS-3 and CNMS4 once they are available and permission are granted;

2. The designated locations CNMS-3 is located at residential building which is still under construction, Limit Level of 75dB(A) will be adopted until they are occupied;

3. The designated location CNMS-4 is located at planned school and still not yet to construction. When the school occupied and operated, Limit Level of 70dB(A) should be adopted and should be reduced to 65dB(A) during examination period; and

4. If construction works are required during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority shall be followed.

1 able 3-8	Action and Limit Levels for water Quality				
Monitoring	Depth Average of SS (mg/L)				
Station	Actio	on Level	Limit Level		
CC1	7.8	<b>OR</b> 120% of upstream control	9.3	<b>OR</b> 130% of upstream control	
CC2	9.0	station at the same tide of the same day	9.2	station at the same tide of the same day	
CC3	8.2	(Control Station C3	9.0	(Control Station C3	
CC4	13.8	at Ebb tide and Control Station C4 at	15.4	at Ebb tide and Control Station C4 at	
CC13	8.9	Flood tide), whichever is higher	10.3	Flood tide) , whichever is higher	
SWI1	8	mg/L		10 mg/L	
		Dissolved Oxy	gen (mg/L)		
Monitoring	Depth Average of S	Surface and Mid-depth	<u> </u>	Bottom	
Location	Action Level	Limit Level	Action Leve	l Limit Level	
CC1	5.8	5.7	5.3	5.2	
CC2	5.8	5.7	5.3	5.1	
CC3	5.5	5.4	4.9	4.7	
CC4	5.7	5.7	5.5	5.4	
CC13	5.6	5.5	5.3	5.2	
SWI1	5.4	4.8	5.1	5.0	
Monitoring		Depth Average of T	urbidity (NTU	)	
Location	Actio	on Level		mit Level	
CC1	5.8	<b>OR</b> 120% of	6.0	<b>OR</b> 130% of	
CC2	4.6	upstream control station at the same	5.5	upstream control station at the same	
CC3	4.8	tide of the same day (Control Station C3	5.4	tide of the same day (Control Station C3	
CC4	6.1	at Ebb tide and	7.1	at Ebb tide and	
CC13	6.0	Control Station C4 at Flood tide),	6.3	Control Station C4 at Flood tide),	
SWI1	6.1	whichever is higher	7.1	whichever is higher	

#### Table 3-8 Action and Limit Levels for Water Quality

3.5.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan as stated EM&A Manual.

#### 4. IMPACT MONITORING RESULT

#### 4.1 **RESULTS OF AIR QUALITY MONITORING IN THE REPORTING MONTH**

- 4.1.1 As notified that Lohas Park Package 6 was available for resident occupation in late January 2021, air quality monitoring at designated monitoring location AM2 was therefore commenced in February 2021. Since the installation of High Volume Sampler for 24-Hour TSP monitoring is still under review by Property Management Team of Lohas Park Package 6, an interim alternative monitoring location AM2a was proposed for the 24-Hour TSP monitoring and was commenced on 13 July 2021 upon agreed by ER and IEC.
- 4.1.2 In the Reporting Period, 1-Hour TSP monitoring was performed at designated monitoring location AM2 and interim alternative monitoring locations AM4, and 24-Hr TSP of air quality monitoring was performed at interim alternative monitoring locations AM2a and AM5.
- 4.1.3 During the Reporting Period, *90* sessions of 1-hour TSP and *32* sessions of 24-hours TSP monitoring were carried out and the monitoring results are summarized in *Table 4-1*. The relevant graphical plots are shown in *Appendix E*.

Monitoring	1-hour TSP (µg/m <sup>3</sup> )			24-1	hour TSP (µg/r	n <sup>3</sup> )
Location	Min	Max	Average	Min	Max	Average
AM2	47	109	74			
Record Date	19-Feb-22	29-Jan-22	45 events			
AM2a				17	139	64
Record Date				17-Feb-22	15-Dec-21	16 events
AM4	42	110	73			
Record Date	19-Feb-22	29-Jan-22	45 events			
AM5				22	135	73
Record Date				31-Jan-22	17-Feb-22	16 events

 Table 4-1
 Summary of Air Quality Impact Monitoring Results

- 4.1.4 As shown in *Table 4-1*, all the 1-hour TSP and 24-hour TSP monitoring results were below the Action / Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.1.5 No adverse impact due to weather condition on the monitoring result was observed in reporting quarter. The summary of meteorological information for the Reporting Period is shown in *Appendix F*.

#### 4.2 **RESULTS OF CONSTRUCTION NOISE MONITORING**

4.2.1 **12** sessions of daytime construction noise monitoring were performed at the designated location CNMS-1, CNMS-2 and interim alternative monitoring location CNMS-5 in the reporting period. The daytime noise monitoring results at designated location CNMS-1 and CNMS-2, and interim alternative monitoring location CNMS-5 are summarized in *Table 4-2*. The relevant graphical plots are shown in *Appendix E*.

 Table 4-2
 Summary of Daytime Construction Noise Impact Monitoring Results

Monitoring	Leq, 30min (dB((A))			
Location	Min	Max	Average	
CNMS-1	55.7	69.8	62.7	
Record Date	16-Dec-21	24-Jan-22	12 sessions	
CNMS-2	57.3	74.6	63.3	
Record Date	12-Jan-22	10-Dec-21	12 sessions	
CNMS-5	59.0	66.6	62.7	
Record Date	12-Jan-22	24-Feb-22	12 sessions	

- 4.2.2 All the measured daytime construction noise results were below 75dB(A) of the limit level acceptance criteria.
- 4.2.3 **6** sessions of evening construction noise monitoring were performed at the designated location CNMS-1, CNMS-2 and interim alternative monitoring location CNMS-5 in the reporting period. The evening time noise monitoring results at designated location CNMS-1 and CNMS-2, and interim alternative monitoring location CNMS-5 are summarized in *Table 4-3*.

Monitoring	Leq, 5min (dB((A))			
Location	Min	Max	Average	
CNMS-1	48.9	51.3	49.9	
Record Date	14-Dec-21	14-Dec-21	2 sessions	
CNMS-2	44.0	52.4	46.2	
Record Date	14-Dec-21	14-Dec-21	2 sessions	
CNMS-5	58.0	60.0	58.9	
Record Date	14-Dec-21	30-Dec-21	2 sessions	

 Table 4-3
 Summary of Evening time Construction Noise Impact Monitoring Results

- 4.2.4 Two (2) sessions of evening noise monitoring results triggered the Limit Level (55 dB(A)) in the reporting period and investigations were undertaken by ET accordingly and indicated that the exceedance recorded were not Project related.
- 4.2.5 **3** sessions of nighttime construction noise monitoring were performed at the designated location CNMS-1, CNMS-2 and interim alternative monitoring location CNMS-5 in the reporting period. The night time noise monitoring results at designated location CNMS-1 and CNMS-2, and interim alternative monitoring location CNMS-5 are summarized in *Table 4-4*.

Table 4-4	Summary of Nighttime Construction N	Noise Impact Monitoring Results
-----------	-------------------------------------	---------------------------------

Monitoring	Leq, 5min (dB((A))			
Location	Min	Max	Average	
CNMS-1	49.2	50.0	49.6	
Record Date	14-Dec-21	14-Dec-21	1 sessions	
CNMS-2	47.2	48.5	47.8	
Record Date	14-Dec-21	14-Dec-21	1 sessions	
CNMS-5	55.8	56.3	56.1	
Record Date	14-Dec-21	14-Dec-21	1 sessions	

- 4.2.6 Three (3) sessions of Nighttime noise monitoring results triggered the Limit Level (40 dB(A)) in the reporting period and investigations were undertaken by ET accordingly and indicated that the exceedance recorded were not Project related.
- 4.2.7 In the reporting period, special CNP GW-RE0132-22 was granted for the night work carried out on 15 February 2022 for Contract 1. Adhoc noise measurement at the nearby Noise Monitoring location CNMS-2 was conducted to evaluate noise impact to the nearby resident. since the monitoring result obtained were within the range of night noise obtained from baseline monitoring and external noise source such as traffic noise was noted during the course of monitoring, it was considered the higher noise level was unlikely due to the Project. The detail information of the adhoc noise measurement can be referred to the Monthly EM&A Report of February 2022.

#### 4.3 **RESULTS OF WATER QUALITY MONITORING**

4.3.1 According to the approved EM&A Manual Section 7.6.1, the impact marine water quality monitoring work shall be carried out during the CBL piling and pile excavation works (marine construction activity) of the Project. Impact marine water quality monitoring was commenced in December 2018 when CBL piling and pile excavation works started.



- 4.3.2 As confirmed, all the marine piling and piling excavation work were completed in January 2020 and all pile cap installation work was completed in mid-March 2020. Due to the marine construction works that requires marine water quality monitoring as stated in the EM&A Manual were completed, the impact water quality monitoring was ceased with effect from 1 May 2020 and IEC has no particular comment on this arrangement.
- 4.3.3 No impact water quality monitoring was therefore carried out in the reporting period.

#### 5. WASTE MANAGEMENT

#### 5.1 GENERAL WASTE MANAGEMENT

5.1.1 Waste management would be carried out by an on-site Environmental Officer or an Environmental Consultant from time to time.

#### 5.2 **RECORDS OF WASTE QUANTITIES**

- 5.2.1 All types of waste arising from the construction work are classified into the following:
  - Construction & Demolition (C&D) Material;
  - Chemical Waste; and
  - General Refuse
- 5.2.2 According to the information provided by Contractor of Contract 1 and Contract 2, waste disposal was made in the Reporting period are summarized in *Tables 5-1* and *5-2*.

Contract Quantity Disposal **Type of Waste** Jan 2022 No Dec 2021 Feb 2022 Location 1 0.006 0.162 0.066 Total Generated C&D TKO 137 Materials (Inert) (in '000m<sup>3</sup>) 2 0.132 1.837 2.835 1 0 0 0 \_ Reused in this Project (Inert)  $(in '000m^3)$ 2 0 0 0 -Reused in other Projects 1 0 0 0 -(Inert) 2 0 0 0 \_ (in '000m<sup>3</sup>) Disposal as Public Fill 1 0.006 0.162 0.066 (Inert) **TKO 137** 2 1.712 2.835 0.132 (in '000m<sup>3</sup>) 0 1 0 0 -Imported Fill ('000m<sup>3</sup>) 2 0.125 0.530 1.049 -

 Table 5-1
 Summary of Quantities of Inert C&D Materials

Table 5-2	Summary of Quantities of C&D Wastes
-----------	-------------------------------------

Turne of Words	Contract		Quantity		Disposal
Type of Waste	No	Dec 2021	Jan 2022	Feb 2022	Location
Regulad Matal (1000kg)	1	0	0	0	Licensed
Recycled Metal ('000kg)	2	0	0	0	collector
Recycled Paper /	1	0.154	0.171	0.210	Licensed
Cardboard Packing ('000kg)	2	0	0	0	collector
Regulad Plastic (1000kg)	1	0	0	0	Licensed
Recycled Plastic ('000kg)	2	0	0	0	collector
Chamical Wester (10001)	1	0	0	0	Licensed
Chemical Wastes ('000kg)	2	0	0	0	collector
Concert Defense ((000m3)	1	0.181	0.768	0.513	NENT
General Refuses ('000m <sup>3</sup> )	2	0.056	0.154	0.048	NENT

5.2.3 The Monthly Summary Waste Flow Table of the Contracts 1 and Contract 2 are shown in *Appendix G*.

#### 6. SITE INSPECTION

#### 6.1 **REQUIREMENTS**

6.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

#### 6.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

#### Contract 1

6.2.1 In this Reporting Period, *12* events of weekly joint site inspection was carried out for Contract 1 to evaluate site environmental performance. The summaries of the findings during site inspection are presented in *Table 6-1* and the details of site inspection can be found in relevant EM&A monthly report.

Reporting Period	Date of site inspection	Nos. of Findings/ Deficiencies	Follow-Up Status
December 2021	3, 10, 16, 22 & 29 December 2021	1	Completed
January 2022	5, 20 & 28 January 2022	1	Completed
February 2022	4, 9, 16 & 23 February 2022	4	Completed

 Table 6-1
 Summary of Site Observations of the Contract 1

6.2.2 In the Reporting Period, no non-compliance was recorded for Contract 1; however, **6** observations were recorded during the site inspections and the major findings were related to water quality and chemical management mitigation measures. Details of the findings of the inspection in the reporting period can be referred to the Monthly EM&A Report. The findings found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

#### Contract 2

6.2.3 In this Reporting Period, *12* events of weekly joint site inspection was carried out for Contract 2 to evaluate site environmental performance. The summaries of the findings during site inspection are presented in *Table 6-2* and the details of site inspection can be found in relevant EM&A monthly report.

Reporting Period	Date of site inspection	Nos. of Findings/ Deficiencies	Follow-Up Status
December 2021	3, 10, 16, 22 & 29 December 2021	3	Completed
January 2022	5, 20 & 28 January 2022	2	Completed
February 2022	4, 9, 16 & 23 February 2022	3	Completed

 Table 6-2
 Summary of Site Observations of the Contract 2

<sup>6.2.4</sup> In the Reporting Period, no non-compliance was recorded for Contract 2; however, 8 observations were recorded during the site inspections and the major findings were related to general housekeeping and chemical management mitigation measures. Details of the findings of the inspection in the reporting period can be referred to the Monthly EM&A Report. The findings found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

### 7. LANDFILL GAS MONITORING

#### 7.1 GENERAL REQUIREMENT

- 7.1.1 Pursuant to Section 13 of the Project's EM&A Manual, Landfill gas monitoring shall perform during construction activities within the 250m Consultation Zone of Tseung Kwan O Stage II & III Landfill. For landfill gas monitoring requirements, pre entry and routine measurement shall be undertaken in accordance with the *Factories and Industrial Undertaking (Confined Spaces) Regulation*.
- 7.1.2 According to Environmental Mitigation Implementation Schedule (EMIS) S14.7.6, portable monitoring equipment can be used to conduct landfill gas monitoring. Moreover, the frequency and areas to be monitored should be set down prior to commencement of the works either by the Safety Officer or by an appropriately qualified person.

#### 7.2 LIMIT LEVELS AND EVENT AND ACTION PLAN

7.2.1 In event of the trigger levels specified in Table 14.6 of the EIA report being exceeded, a person, such as the Safety Officer, shall be nominated, with deputies, to be responsible for dealing with any emergency which may occur due to LFG. In an emergency situation the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas. The Limit levels and relevant Action Plans for landfill gas detected in utilities and any on-site areas following construction is listed in *Table 7-1*.

Tuble / 1 Actions in the Dyent of Danumi Gas Deing Detected in Data values				
Parameter	Limit Level	Actions		
	>10% LEL (i.e.	<ul> <li>Post "No Smoking" signs</li> </ul>		
	>0.5% by volume)	Prohibit hot works		
Methane		• Ventilate to restore methane to <10% LEL		
Wiethalle	>20% LEL (i.e.	Stop excavation works		
	>1% by volume)	Evacuate personnel/prohibit entry		
		• Increase ventilation to restore methane to <10% LEL		
	>0.5%	• Ventilate to restore carbon dioxide to <0.5%		
Carbon	>1.5%	Stop excavation works		
dioxide		Evacuate personnel/prohibit entry		
		• Increase ventilation to restore carbon dioxide to <0.5%		
	<19%	Ventilation to restore oxygen >19%		
Ovugan	<18%	Stop excavation works		
Oxygen		Evacuate personnel/prohibit entry		
		<ul> <li>Increase ventilation to restore oxygen to &gt;19%</li> </ul>		

 Table 7-1
 Actions in the Event of Landfill Gas Being Detected in Excavations

7.2.2 In the event of the trigger levels specified in Table 9-1 being exceeded, the Safety Officer shall be responsible for dealing with any emergency which may occur due to landfill gas.

#### 7.3 LANDFILL GAS MONITORING

- 7.3.1 In the Reporting Period, landfill gas monitoring was conducted at the zone Wan O Road which excavation work of Contract 2 was carried out.
- 7.3.2 There were a total of *70* days monitoring were carried by the Safety Officer or an approved and qualified persons. The results of landfill gas measurement are summarized in *Table 7-2*.

### TABLE 7-2SUMMARY OF LANDFILL GAS MEASUREMENT RESULTS

Landfill Gas	Action Loval	Limit Level	Detectable at LMR	
Parameter	Action Level		Min	Max
Methane	>10% LEL (>0.5% v/v)	>20% LEL (>1% v/v)	0.0%	0.0%
Oxygen	<19%	<18%	20.3%	21.0%
Carbon Dioxide	>0.5%	>1.5%	0.0%	0.0%

7.3.3 The measurement results shown that slightly methane concentration was detected, oxygen concentration measured was over 19.0 %. No exceedance was triggered and therefore no corrective action was required accordingly.

#### 8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

#### 8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

8.1.1 In the Reporting Period, two (2) environmental complaints were received with respect to the noise nuisance and water quality arising from the Project. Besides, no summons and prosecution under the EM&A Programme was lodged for the project. The statistical summary table of environmental complaint is presented in *Tables 8-1, 8-2* and *8-3*. A summarized record of all complaints received was provided in *Appendix H*.

Domonting Dominal	Contract	Environmental Complaint Statistics			
<b>Reporting Period</b>	Contract	Frequency	Cumulative	<b>Complaint Nature</b>	
1 – 31 December 2021		1	25	Noise	
1 – 31 January 2022	1	0	25	NA	
1 – 28 February 2022		0	25	NA	
1 – 31 December 2021		0	15	NA	
1 – 31 January 2022	2	0	15	NA	
1 – 28 February 2022		1	16	Water	

#### Table 8-1 Statistical Summary of Environmental Complaints

Table 8-2	Statistical Summary of Environmental Summons
-----------	----------------------------------------------

Donorting Doriod	Contract	Environmental Complaint Statistics			
<b>Reporting Period</b>	Contract	Frequency	Cumulative	<b>Complaint Nature</b>	
1 – 31 December 2021		0	0	NA	
1 – 31 January 2022	1	0	0	NA	
1 – 28 February 2022		0	0	NA	
1 – 31 December 2021		0	0	NA	
1 – 31 January 2022	2	0	0	NA	
1 – 28 February 2022		0	0	NA	

#### Table 8-3 Statistical Summary of Environmental Prosecution

Departing Devied	Contract	En	<b>Environmental Complaint Statistics</b>			
<b>Reporting Period</b>	Contract	Frequency	Cumulative	<b>Complaint Nature</b>		
1 – 31 December 2021		0	0	NA		
1 – 31 January 2022	1	0	0	NA		
1 – 28 February 2022		0	0	NA		
1 – 31 December 2021		0	0	NA		
1 – 31 January 2022	2	0	0	NA		
1 – 28 February 2022		0	0	NA		

### 9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

### 9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix I*.
- 9.1.2 The Contractors had been implementing the required environmental mitigation measures according to the Environmental Monitoring and Audit Manual subject to the site condition. Environmental mitigation measures generally implemented by the Contractors in this Reporting Month are summarized in *Table 9-1*.

Issues	Environmental Mitigation Measures
Construction	• Regularly to maintain all plants, so only the good condition plants were used
Noise	<ul> <li>on-site ;</li> <li>If possible, all mobile plants onsite operation has located far from NSRs;</li> <li>When machines and plants (such as trucks) were not in using, it was switched off;</li> <li>Wherever possible, plant was prevented oriented directly the nearby NSRs;</li> <li>Provided quiet powered mechanical equipment to use onsite;</li> <li>Weekly noise monitoring was conducted to ensure construction noise meet the criteria.</li> </ul>
Air Quality	<ul> <li>Stockpile of dusty material was covered entirely with impervious sheeting or sprayed with water so as to maintain the entire surface wet;</li> <li>The construction plants regularly maintained to avoid the emissions of black smoke;</li> <li>The construction plants switched off when it not in use;</li> <li>Water spraying on haul road and dry site area was provided regularly;</li> <li>Where a vehicle leaving the works site is carrying a load of dusty materials, the load has covered entirely with clean impervious sheeting; and</li> <li>Before any vehicle leaving the works site, wheel watering has been performed.</li> </ul>
Water Quality	<ul> <li>Debris and refuse generated on-site collected daily;</li> </ul>
Water Quality	<ul> <li>Oils and fuels were stored in designated areas;</li> </ul>
	<ul><li>The chemical waste storage as sealed area provided;</li></ul>
	<ul> <li>Site hoarding with sealed foot were provided surrounding the boundary of working site to prevent wastewater or site surface water runoff get into public areas; and</li> <li>Portable chemical toilets were provided on-site. A licensed contractor was regularly disposal and maintenance of these facilities.</li> <li>Silt curtain was installed and maintained in accordance with EP condition</li> </ul>
Waste and	• Excavated material reused on site as far as possible to minimize off-site disposal.
Chemical	• Scrap metals or abandoned equipment should be recycled if possible;
Management	• Waste arising kept to a minimum and be handled, transported and disposed of in a suitable manner;
	• Disposal of C&D wastes to any designated public filling facility and/or landfill
	followed a trip ticket system; and
	• Chemical waste handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.
General	<ul><li>The site is generally kept tidy and clean.</li><li>Mosquito control is performed to prevent mosquito breeding on site.</li></ul>
	• wosquito control is performed to prevent mosquito breeding on site.

 Table 9-1
 Environmental Mitigation Measures in the Reporting Period

#### 10. CONCLUSIONS AND RECOMMENDATIONS

#### **10.1 CONCLUSIONS**

- 10.1.1 This is the 13<sup>th</sup> Quarterly EM&A report as presented the monitoring results and inspection findings for the reporting period from *1 December 2021* to *28 February 2022*.
- 10.1.2 In the Reporting Period, one (1) action level exceedance for construction noise was recorded due to one (1) noise complaint was recorded. Two (2) session of evening construction noise and three (3) session of night time monitoring results triggered the Limit Level. Investigations were undertaken by ET. The daytime construction noise action level exceedances, and the evening and night time construction noise limit level exceedances triggered are unlikely due to the Project.
- 10.1.3 In this Reporting Period, no 1-Hour TSP or 24-Hr TSP air quality monitoring exceedance was recorded. No NOE or the associated corrective actions were therefore issued.
- 10.1.4 No water quality monitoring was carried out in the reporting period.
- 10.1.5 In the Reporting Period, two (2) environmental complaints were received with respect to the noise nuisance arising and water quality from the Project. Investigation for the complaints were undertaken by ET and it is considered that two complaints were not Project related.
- 10.1.6 No notification of summons or prosecution was received and recorded for the Project.

#### **10.2 RECOMMENDATIONS**


- 10.2.1 Due to the dry and windy season has begun in Hong Kong, the Contractor was reminded that all the works to undertaking must be fulfill environmental statutory requirement, especially construction dust come from working sites of the Project.
- 10.2.2 Construction noise would be the key environmental issue as Lohas Park Phase 4 & 6 were already available for resident occupation. The noise mitigation measures such as use of quiet plants and installation of temporary noise barrier at the construction noise predominate area should be fully implemented in accordance with the EM&A requirement.




Appendix A

**Project Layout Plan** 

Z:Jobs\2018\TCS00975 (EDO-04-2018)\600\EM&A Report Submission\Quarterly EM&A Summary Report\12th Quarter EM&A Summary Report - September - November 2021\R0580v1.doc




	Drawn	Date	Drawing No.	
	GL	01/13		
	Checked	Approved	209506/EIA/II	N/001
01/13	JP	ST		
07/11	Scale		Status	Rev. D
Date	1:5000 on A1 &	1:10000 on A3	FINAL	D



		845500 E	the second secon
SETTING OUT POINTS	SETTING OUT POINTS	lo r	
POINTS EASTING NORTHING	POINTS EASTING NORTHING		
001         844512.175         817604.422           002         844498.695         817557.993	026         846204.700         816926.589           027         846199.263         816926.590	-	
003 844598.186 817407.065	021         0461331263         016260.336           028         846144.269         816926.589		
004         844596.769         817404.339           005         845132.374         817153.641	029         846091.080         816926.744           030         845969.970         816926.504	-	
006 845500.00 817088.580	031 846199.197 816975.364		
007         845524.969         817088.226           008         845524.909         817236.307	032 846188.983 816993.582		
008         845524.909         817236.307           009         845558.095         817236.307	033         846144.274         816999.997           034         846144.274         817000.722	-	
010 845558.095 817195.885	035 846091.204 817000.679		
011         845550.234         817174.288           012         845550.219         817158.042	036         845970.070         817000.581           037         845970.069         817000.099	+ $+$	
013         845562.850         817139.744           014         845562.850         817035.700	038         845550.850         817000.099           039         845524.969         817000.099		
015 845550.850 817035.670	040 845550.850 816953.291	-	
016         845524.969         817035.670           017         846030.606         817036.089	041 845500.00 816952.636	-	***
017 846030.606 817036.089 018 846030.604 817038.387	042         845076.990         817029.022           043         844534.373         817264.536	-	E00
019 846200.700 817038.418	044 844525.572 817267.627	-	008
020         846200.700         817038.796           021         846205.200         817042.796	045         844525.199         817266.527           046         844444.018         817285.203	-	
022 846205.200 817138.796	047 844456.043 817347.194	-	
023         846245.180         817138.796           024         846246.698         816900.099	048         844482.530         817341.743           049         844502.889         817386.445	-	
025 846206.155 816900.099	050 844403.015 817604.422	]	
		JUNK BAY	
		(TSEUNG KWAN D)	$\times$
			PORTION VII
			PORTION III
		t	
		將軍運 JUNK BAY JUNK KWAN ON	
		将軍决、	
		NK BANN O	
		JULY KWAN	
		(TSEUL	016
			8
			550
	<b>\$</b>		
			13300
		PORTION II	
		1400	13250
	5 5	350	
1100	1250		13200
	· · · · · · · · · · · · · · · · · · ·	13150	
IB] IT		13 00 1	
		13000	
12800	12950	0	
MAIN BRIDGE			
		The second of the second in the second second	
		·	





N:VIDesign & Engineering/Cod Admin/Ustation\_Plotary/.CR8C.COL.A3.pltcfg Default PRNTED BY: User 22/11/2018 (0:40:59 M:VIDesign & Engineering/Inc.wino.KSK-fr (fn) (0:7--2018/127 Am




**Appendix B** 

Project Organization Chart & Contact Details of Key Personnel for the Project



#### **Project Organization Structure**



Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Project Proponent	CK Lam	2301 1398	2714 5174
CEDD	Project Proponent	Sheri Leung	2301 1398	2714 5174
AECOM	Senior Resident Engineer	Jackie Chan	3595 8045	3596 6118
AECOM	Resident Engineer	Kingman Chan	3595 8045	3596 6118
ASC – N&T JV	Independent Environmental Checker	Kevin Li	2698 6833	2698 9383
ASC – N&T JV	Senior Environmental Consultant	Tandy Tse	2698 6833	2698 9383
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Martin Li	2959 6059	2959 6079
CRBC	Site Agent	Raymond Suen	9779 8871	2283 1689
CRBC	Environmental Officer	Calvin So	9724 6254	2283 1689
CRBC	Environmental Supervisor	Lila Lui	9790 5433	2283 1689
Build King	Site Agent	Stephen Leung	9071 7657	TBA
Build King	Environmental Officer	Michael Lam	6476 4299	TBA
Build King	Environmental Supervisor	Kenneth Hung	6170 9304	TBA

#### **Contact Details of Key Personnel for the Project**

AUFS

#### Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Project Consultant) – AECOM Asia Co. Ltd.

ASC – N&T JV (IEC) – Acuity Sustainability Consulting Limited – Nature & Technologies (HK) Limited Joint Venture

AUES (ET) – Action-United Environmental Services & Consulting

CRBC (the Main Contractor of the Works Contract 1) – China Road and Bridge Corporation

Build King (the Main Contractor of the Works Contract 2) - Build King Civil Engineering Limited



Appendix C

# **3-Month Rolling Construction Programme**



**Contract 1** 

Z:Jobs/2018/TCS00975 (EDO-04-2018)/600/EM&A Report Submission/Quarterly EM&A Summary Report/12th Quarter EM&A Summary Report - September - November 2021/R0580v1.doc

Data Date :08-Feb-22 Sheet 1of 7

# Contract No. NE/2017/07 Cross Bay Link, Tseng Kwan O - Main Bridge and Associated Works

Sheet 1	01 /	AcbilyName	Original Duration	Remaining Duration	n Start	Finish	Physical % Complete	~   [	February2022	March2022
Cross E	ay Link,Tse	eung Kwan O Main Bridge and Associated Works	670.0	183.0	30-Jul-20 A	09-Aug-22	Complete	23 30	06 13 20	27 06 13 20
Access			0.0	0.0	08-Feb-22	08-Feb-22			<ul> <li>Access Date</li> </ul>	
PAD11	10	Access to Portion VI	0.0	0.0	08-Feb-22*		0%		<ul> <li>Access to Portion VI</li> </ul>	
	•	tractor's Design & Method Statement Submission & Approval	111.0	20.0	12-Jun-21 A	27-Feb-22				Preliminaries, Contractor's Design & Method Statemen
	ractor's Desi 31230	Ign Submission and Approval Design of cycle rack (incl. 14 days TRA)	111.0	20.0 20.0	12-Jun-21 A 12-Jun-21 A	27-Feb-22 27-Feb-22	70%			<ul> <li>Contractor's Design Submission and Approval</li> <li>Design of cycle rack (incl. 14 days TRA)</li> </ul>
		ication Works	145.0	67.0	04-Dec-21 A	15-Apr-22	7070			
	<u> </u>	ecast Segments (TKOI Entrustment Works)	119.0	67.0	19-Dec-21 A	15-Apr-22				
Pre-	stressing Wor	rks	53.0	53.0	22-Feb-22	15-Apr-22				
	e-stressing Wo P-PF6000	rks for Bridge S400 Linking and stressing for 5B-5C (Linking yard No.2)	40.0 10.0	40.0 10.0	22-Feb-22 04-Mar-22	02-Apr-22 13-Mar-22	0%			Linking and stressing for 5
	P-PF6020	Linking and stressing for 5E-5F (Linking yard No.2)	10.0	10.0	04-Mar-22	13-Mar-22	0%			Linking and stressing for
	P-PF6060	Linking and stressing for 52-57 (Linking yard No.5) Linking and stressing for 5A-5B (Linking yard No.2)	10.0	10.0	22-Feb-22	03-Mar-22	0%			Linking and stressing for 5A-5B (Linking yard
	P-PF6080	Linking and stressing for 5F-5G (Linking yard No.2)	10.0	10.0	14-Mar-22	23-Mar-22	0%			Linkin
	P-PF6100	Linking and stressing for 5C-5D (Linking yard No.1)	10.0	10.0	09-Mar-22	18-Mar-22	0%			Linking and stre
	P-PF6120	Linking and stressing for 5D-5E (Linking yard No.3)	10.0	10.0	23-Feb-22	04-Mar-22	0%		-	Linking and stressing for 5D-5E (Linking ya
	P-PF6140	Linking and stressing for 5G-5H (Linking yard No.3)	10.0	10.0	24-Mar-22	02-Apr-22	0%			-
Pr	e-stressing Wo	vrks for Bridge CT	35.0	35.0	27-Feb-22	02-Apr-22				•
	P-PF7000	Linking and stressing for 9A-9B (Linking yard No.1)	10.0	10.0	27-Feb-22	08-Mar-22	0%			Linking and stressing for 9A-9B (Lin
	P-PF7020	Linking and stressing for 9F-9G (Linking yard No.1)	10.0	10.0	23-Mar-22	01-Apr-22	0%			
	P-PF7040	Linking and stressing for 9C-9D (Linking yard No.2)	10.0	10.0	23-Mar-22	01-Apr-22	0%			
	P-PF7060	Linking and stressing for 9D-9E (Linking yard No.3)	10.0	10.0	09-Mar-22	18-Mar-22	0%			Linking and stre
	P-PF7080	Linking and stressing for 9G-9H (Linking yard No.2)	10.0	10.0	24-Mar-22	02-Apr-22	0%			
	P-PF7120	Linking and stressing for 9B-9C (Linking yard No.1)	10.0	10.0	19-Mar-22	28-Mar-22	0%			
	P-PF7140	Linking and stressing for 9E-9F (Linking yard No.3)	10.0	10.0	15-Mar-22	24-Mar-22	0%			Lini
	e-stressing Wo P-PF8020	rks for Bridge S200 Linking and stressing for 2K-2L (Linking yard No.3)	13.0	13.0 10.0	03-Apr-22 06-Apr-22	15-Apr-22 15-Apr-22	0%			
	P-PF8040	Linking and stressing for 21-2K (Linking yard No.2)	10.0	10.0	03-Apr-22	12-Apr-22	0%			
	rication Works		104.0	52.0	19-Dec-21 A	31-Mar-22				
	and the second secon	s for Bridge S400	48.0	15.0	19-Dec-21 A	22-Feb-22				Segments for Bridge S400
	P-PF2100	Fabrication of segment for 5G - 5H (5GDU0, 5GU1-13) (14nos) (Line No.1)	48.0	8.0	19-Dec-21 A	15-Feb-22	85.7%		-	nt for 5G - 5H (5GDU0, 5GU1-13) (14nos) (Line No.1)
	P-PF2120	Fabrication of segment for 5F - 5G (5FDU0, 5FU1-13) (14nos) (Line No.2)	38.0	15.0	22-Dec-21 A	22-Feb-22	71.4%	-	Precast Segments	tion of segment for 5F - 5G (5FDU0, 5FU1-13) (14nos) (I
	ecast Segment P-PF3180	s for Bridge CT Fabrication of segment for 9G-9H (9GU1-12) (12nos) (Line No.4)	36.0 36.0	10.0 10.0	26-Dec-21 A 26-Dec-21 A	17-Feb-22 17-Feb-22	75%			ment for 9G-9H (9GU1-12) (12nos) (Line No.4)
Pr	ecast Segment	is for Bridge S200	83.0	52.0	13-Jan-22 A	31-Mar-22				
	P-PF4000	Fabrication of segment for 2J-2K (2JU1-13) (13nos) (Line No.2)	50.0	50.0	10-Feb-22	31-Mar-22	0%			
	P-PF4080	Fabrication of segment for 2K-2L (2KDU0, 2KU1-13) (14nos) (Line No.6)	52.0	48.0	13-Jan-22 A	27-Mar-22	7.1%			
	cation of Pre P1003	ecast Pier (TKOI Entrustment Works) Fabrication of precast pier for Pier 5B	133.0 15.0	55.0 15.0	04-Dec-21 A 18-Feb-22	03-Apr-22 04-Mar-22	0%			Fabrication of precast pier for Pier 5B
	P1004	Fabrication of precast pier for Pier 9B	15.0	15.0	26-Feb-22	12-Mar-22	0%			Fabrication of precast pier fo
	P1005	Fabrication of precast pier for Pier 9F	15.0	15.0	02-Mar-22	16-Mar-22	0%			Fabrication of precas
	P1007	Fabrication of precast pier for Pier 5C	15.0	15.0	05-Mar-22	19-Mar-22	0%			Fabrication of
	P1008	Fabrication of precast pier for Pier 9C	15.0	15.0	09-Mar-22	23-Mar-22	0%			Fabric
S1-P	P1009	Fabrication of precast pier for Pier 9G	15.0	15.0	11-Mar-22	25-Mar-22	0%			Fa
	P1011	Fabrication of precast pier for Pier 9D	24.0	7.0	08-Jan-22 A	14-Feb-22	85%		Fabrication of precast p	ier for Pier 9D
S1-P	P1012	Fabrication of precast pier for Pier 5F	15.0	15.0	28-Feb-22	14-Mar-22	0%			Fabrication of precast pie
S1-P	P1013	Fabrication of precast pier for Pier 2K	15.0	15.0	20-Mar-22	03-Apr-22	0%			
S1-P	P1014	Fabrication of precast pier for Pier 5G	15.0	15.0	08-Mar-22	22-Mar-22	0%			Fabricat
S1-P	P1015	Fabrication of precast pier for Pier 5E	48.0	15.0	04-Dec-21 A	22-Feb-22	80%		Fabrica	tion of precast pier for Pier 5E
S1-P	P1016	Fabrication of precast pier for Pier 9E	48.0	22.0	10-Dec-21 A	01-Mar-22	80%			Fabrication of precast pier for Pier 9E
		orks- All Works within Portion I of the Site (Entrusted Works of TKOI Viaduct)	324.0	149.0	24-Aug-21 A	06-Jul-22				
		rk (Works Available for Piles 5D,9D,5E, 9E, 5F, 9F, 5H, 9H, 1L, 2L)	77.0	33.0	31-Dec-21 A	12-Mar-22				Construction Work (Works A     Stitching Work, TCSS, Duct
	-SW1000	CSS, Duct and Handover Works Stitching works, laying of TCSS duct and handover to TCSS Contractor for Bridge ML	77.0 63.0	33.0 29.0	31-Dec-21 A 31-Dec-21 A	12-Mar-22 12-Mar-22	30%			Stitching works, laying of TO
SI	-SW1020	Construction of sign gantry at L1-W5	20.0	20.0	18-Feb-22	12-Mar-22	0%			Construction of sign gantry a
S1	-SW1040	Completion of Key Date 3A	0.0	0.0		12-Mar-22	0%			<ul> <li>Completion of Key Date 3A</li> </ul>
Cons	truction Wor	rk (Works Available for Piles 5B,9B,5C,9C,5G,9G,2K)	324.0	149.0	24-Aug-21 A	06-Jul-22				
		e track, Road Surfacing, Street Furniture Installation and Remaining Works	97.0	97.0	07-Mar-22	06-Jul-22				· · · · · · · · · · · · · · · · · · ·
	-RW3000	Footway and cycle track, Road Surfacing, Street Furniture Installation and Remaining Works for Bridge ML	60.0	60.0	07-Mar-22	21-May-22	0%			
	-RW3020 -RW3040	Footway and cycle track, Road Surfacing, Street Furniture Installation and Remaining Works for Bridge S400 Footway and cycle track, Road Surfacing, Street Furniture Installation and Remaining Works for Bridge CT	70.0	70.0	08-Apr-22 08-Apr-22	06-Jul-22 06-Jul-22	0%			
51	11173040		/0.0	/0.0	00-Api-22	00-JUI-22	0%			
	Remainir	ng Level of Effort Critical Remaining Work								Date 08-Feb-22
	Actual We	ork	Th	ree M	onth Rol	ling Pro	gramn	ne (Februa	ry 2022 - May 2	022)   <sup>00-reb-22</sup>
	Remainir	ng Work V Summary								

27		03	Ap 10	oril 2022 17	7	24	Ma 01	/2022 08
ent Submis	sion & /	Approval						
				<ul> <li>Precastir</li> </ul>	no & Fah	rication Wor	rs	
					-			ntrustment Wo
				<ul> <li>Pre-stres</li> </ul>	-	ks		
5B-5C (L			g Works for )	Bridge S40	0			
for 5E-5F (1	Linking	yard No.	3)					
rd No.2)								
-	-		(Linking ya	rd No.2)				
, e	5C-5D	(Linking	yard No.1)					
ard No.3)	T.	ultino ou	l atuacciu a fa		intrin o v	and No 2)		
		÷	d stressing fo g Works for		Jinking y	ard No.3)		
inking yar	:		5 110113 101	blidge e i				
		-	stressing for					
			stressing for	9C-9D (Lir	iking yar	1 No.2)		
ressing for			yard No.3)					
		-	d stressing fo			ard No.2)		
	-	-	for 9B-9C (1 9F (Linking )		a No.1)			
	-	5 101 7 2 7			sing Wor	ks for Bridg	e S200	
				Linking	and stres	sing for 2K-	2L (Linking	yard No.3)
	-			king and st	ressing fo	or 2J-2K (Lii	nking yard N	0.2)
	Fabric	ation Wor	ks					
(Line No.2	2)							
	Precas	t Segmer	nts for Bridge	e S200				
	Fabric	ation of s	egment for 2	J-2K (2JU	1-13) (13	nos) (Line N	lo.2)	
Fabrica			for 2K-2L (2					
		Fabricatio	on of Precast	Pier (TKO	I Entrust	ment Works	)	
for Pier 9B								
ast pier for	Pier 9F	,						
of precast p	ier for I	Pier 5C						
rication of p	precast j	pier for Pi	er 9C					
Fabrication	of prec	ast pier fo	or Pier 9G					
	a construction of the second se							
pier for Pier		Fabricatio	on of precast	pier for Pie	r 2K			
ation of pre			-	r				
Available	:		5E, 9E, 5F, 9	F, 5H, 9H,	1L, 2L)			
			TCSS Cont	ractor for B	ridge MI			
at L1-W5								
A								
		-						
		Rev	ision/		C	necked	App	proved
3M	IRP (F	eb 22	- May 22	)				

Data Date :08-Feb-22 Sheet 2of 7

# Contract No. NE/2017/07 Cross Bay Link, Tseng Kwan O - Main Bridge and Associated Works

1 DW/2060 Eastway and grade track Doad Synthesize Streat Evenities Installation as 4 Demokring Weder & Doil - 0200	40.0	40.0	07 May 22	06 1-1 22	00/	23 30	06 13 20 27 06 13 20
1-RW3060 Footway and cycle track, Road Surfacing, Street Furniture Installation and Remaining Works for Bridge S200 nstruction Work for Piers 5B, 9B, 5C,9C, 5G,9G	49.0	49.0 88.0	07-May-22 24-Aug-21 A	06-Jul-22 06-May-22	0%		
stallation of Precast Pier & 2nd Pour for Pile Cap	48.0	48.0	20-Feb-22	08-Apr-22			·
Installation of Precast Pier & 2nd Pour for Pile Cap - 5B S1-PP2060 Preparation work and delivery works for Pier 5B	16.0	16.0 5.0	16-Mar-22 16-Mar-22	31-Mar-22 20-Mar-22	0%		Prep
S1-PP3040 Installation of precast pier and 2st pour for pile cap 5B	10.0	10.0	21-Mar-22	31-Mar-22	0%		
Installation of Precast Pier & 2nd Pour for Pile Cap - 9B	18.0	18.0	11-Mar-22	28-Mar-22			
S1-PP2080 Preparation work and delivery works for Pier 9B	5.0	5.0	11-Mar-22	15-Mar-22	0%		Preparation we
S1-PP3060 Installation of precast pier and 2st pour for pile cap 9B Installation of Precast Pier & 2nd Pour for Pile Cap - 5C	10.0	10.0	17-Mar-22 20-Mar-22	28-Mar-22 04-Apr-22	0%		
SI-PP2140 Preparation work and delivery works for Pier 5C	3.0	3.0	20-Mar-22	22-Mar-22	0%		
S1-PP3120 Installation of precast pier and 2st pour for pile cap 5C	10.0	10.0	24-Mar-22	04-Apr-22	0%		
Installation of Precast Pier & 2nd Pour for Pile Cap - 9C S1-PP2160 Preparation work and delivery works for Pier 9C	12.0	12.0 3.0	24-Mar-22 24-Mar-22	04-Apr-22 26-Mar-22	0%		
S1-PP3140     Installation of precast pier and 2st pour for pile cap 9C	7.0	7.0	28-Mar-22	04-Apr-22	0%		
Installation of Precast Pier & 2nd Pour for Pile Cap - 9G	12.0	12.0	26-Mar-22	06-Apr-22			
S1-PP2180 Preparation work and delivery works for Pier 9G	3.0	3.0	26-Mar-22	28-Mar-22	0%		
S1-PP3160 Installation of precast pier and 2st pour for pile cap 9G	7.0	7.0	29-Mar-22	06-Apr-22	0%		
Installation of Precast Pier & 2nd Pour for Pile Cap - 5G S1-PP2260 Preparation work and delivery works for Pier 5G	17.0	17.0 5.0	23-Mar-22 23-Mar-22	08-Apr-22 27-Mar-22	0%		
S1-PP3240 Installation of precast pier and 2st pour for pile cap 5G	10.0	10.0	28-Mar-22	08-Apr-22	0%		
Installation of Precast Pier & 2nd Pour for Pile Cap - 5H	17.0	17.0	20-Feb-22	08-Mar-22			Installation of Precast Pier
S1-PP2020 Preparation work and delivery works for Pier 5H S1 PP2020 Installation of prepart pier and 2st now for pile can 5H	5.0	5.0	20-Feb-22	24-Feb-22	0%		Preparation work and delivery works for Pier 5H Installation of precast pier 3
S1-PP3020 Installation of precast pier and 2st pour for pile cap 5H Installation of Precast Pier & 2nd Pour for Pile Cap - 9H	10.0	10.0	25-Feb-22 01-Mar-22	08-Mar-22	0%		installation of precase pier
S1-PP2120         Preparation work and delivery works for Pier 9H	5.0	5.0	01-Mar-22	05-Mar-22	0%		Preparation work and delivery w
S1-PP3100 Installation of precast pier and 2st pour for pile cap 9H	10.0	10.0	07-Mar-22	17-Mar-22	0%		Installati
Installation of Precast Pier & 2nd Pour for Pile Cap - 5D S1-PP2200 Preparation work and delivery works for Pier SD	25.0 5.0	25.0 5.0	25-Feb-22 25-Feb-22	21-Mar-22 01-Mar-22	0%		Preparation work and delivery works for
S1-PP3180 Installation of precast pier and 2st pour for pile cap 5D	10.0	10.0	10-Mar-22	21-Mar-22	0%		
Installation of Precast Pier & 2nd Pour for Pile Cap - 5E	17.0	17.0	06-Mar-22	22-Mar-22			· · · · · · · · · · · · · · · · · · ·
S1-PP2280 Preparation work and delivery works for Pier 5E	5.0	5.0	06-Mar-22	10-Mar-22	0%		Preparation work and
S1-PP3260 Installation of precast pier and 2st pour for pile cap 5E	10.0	10.0	11-Mar-22	22-Mar-22	0%		
Installation of Precast Pier & 2nd Pour for Pile Cap - 9D S1-PP2220 Preparation work and delivery works for Pier 9D	21.0	21.0 5.0	02-Mar-22 02-Mar-22	22-Mar-22 06-Mar-22	0%		Preparation work and delivery
S1-PP3200 Installation of precast pier and 2st pour for pile cap 9D	10.0	10.0	11-Mar-22	22-Mar-22	0%		
Installation of Precast Pier & 2nd Pour for Pile Cap - 9E	16.0	16.0	11-Mar-22	26-Mar-22			
S1-PP2300 Preparation work and delivery works for Pier 9E	5.0	5.0	11-Mar-22	15-Mar-22	0%		Preparation
S1-PP3280 Installation of precast pier and 2st pour for pile cap 9E Installation of Precast Pier & 2nd Pour for Pile Cap - 5F	10.0	10.0	16-Mar-22 13-Mar-22	26-Mar-22 29-Mar-22	0%		
S1-PP2240     Preparation work and delivery works for Pier 5F	5.0	5.0	13-Mar-22	17-Mar-22	0%		Preparat
S1-PP3220 Installation of precast pier and 2st pour for pile cap 5F	10.0	10.0	18-Mar-22	29-Mar-22	0%		
Installation of Precast Pier & 2nd Pour for Pile Cap - 9F S1-PP2100 Preparation work and delivery works for Pier 9F	16.0 5.0	16.0 5.0	17-Mar-22 17-Mar-22	01-Apr-22 21-Mar-22	0%		
S1-PP3080 Installation of precast pier and 2st pour for pile cap 9F	10.0	10.0	22-Mar-22	01-Apr-22	0%		
tage 2 - Erection of Bridge Segments	43.0	43.0	01-Mar-22	12-Apr-22	0,0		
Erection of Bridge Segments for Bridge S400 and Bridge CT Segment erection between Pier 5H and Pier W5 - Stage 2-1	43.0 9.0	43.0 9.0	01-Mar-22 01-Mar-22	12-Apr-22 09-Mar-22			Segment erection betwee
S1-EB2002 Preparation work and delivery works for segment between Pier 5H and W5 (B1-1)	5.0	5.0	01-Mar-22	05-Mar-22	0%		Preparation work and delivery w
S1-EB2004 Segment erection between Pier 5H and Pier W5	1.0	1.0	09-Mar-22	09-Mar-22	0%		Segment erection between the segment erection erecti
Segment erection between Pier 9D and Pier 9E - Stage 2-4           S1-EB2064         Preparation work and delivery works for segment between Pier 9D and Pier 9E (B2-2)	9.0 5.0	9.0 5.0	19-Mar-22 19-Mar-22	27-Mar-22 23-Mar-22	0%		
S1-EB2067 repartation work and centery works for segment occurrent for <i>JD</i> and <i>Tet JD</i> ( <i>B2</i> 2) S1-EB2065 Segment erection between Pier 9D and Pier 9E	1.0	1.0	27-Mar-22	27-Mar-22	0%		
Segment erection between Pier 5E and Pier 5F - Stage 2-7	18.0	18.0	17-Mar-22	03-Apr-22			
S1-EB2066 Preparation work and delivery works for segment between Pier 5E and Pier 5F (B1-3)	5.0	5.0	17-Mar-22	21-Mar-22	0%		
S1-EB2067 Segment erection between Pier 5E and Pier 5F	1.0	1.0	03-Apr-22	03-Apr-22	0%		
Segment erection between Pier9E and Pier9F - Stage 2-3           S1-EB2068         Preparation work and delivery works for segment between Pier 9E and Pier 9F (B2-3)	11.0 5.0	11.0 5.0	25-Mar-22 25-Mar-22	04-Apr-22 29-Mar-22	0%		
S1-EB2069 Segment erection between Pier 9E and Pier 9F	1.0	1.0	04-Apr-22	04-Apr-22	0%		
Segment erection between Pier 5F and Pier 5G - Stage 2-13 SI_ED2070 Demonstrian work and delivert works for someant between Diar 5E and Pier 5G (D2.2)	7.0	7.0	03-Apr-22	09-Apr-22			
S1-EB2070     Preparation work and delivery works for segment between Pier 5F and Pier 5G (B3-3)       S1-EB2075     Segment recetion between Pier 5F and Pier 5G	5.0	5.0	03-Apr-22 09-Apr-22	07-Apr-22 09-Apr-22	0%		
S1-EE2U/S Segment erection between Pier 9F and Pier 9G - Stage 2-14	9.0	9.0	09-Apr-22 02-Apr-22	09-Apr-22	U%0		
S1-EB2080 Preparation work and delivery works for segment between Pier 5G and Pier 5H (B4-3)	5.0	5.0	02-Apr-22	06-Apr-22	0%		
S1-EB2081 Segment erection between Pier 9F and Pier 9G	1.0	1.0	10-Apr-22	10-Apr-22	0%		
							Da
Remaining Level of Effort     Critical Remaining Work		-					
Actual Work    Milestone	TL	N/	4L D - 1	1' D			ry 2022 - May 2022)

	27		03		Apr 10	ril 2022	17		24		01	ay 2022	08
								•					
				<ul> <li>Insta</li> </ul>	allation o	of Prec	ast Pie	r & 2nd	Pour for P	ile (	Cap	Con	struction
on w			llation of ery works			2nd F	our fo	r Pile Ca	ap - 5B				
JII 111			llation of			d 2st	oour fo	r pile ca	ıp 5B				
			of Precas	-	-			-	-				
			for Pier 9										
	Insta		of precas	-	-		-	-	r Pile Cap	50			
ıratio	n work		elivery w				& 2nd	Pour Io	r Plie Cap	- 3C			
			<ul> <li>Install</li> </ul>	ation o	of precas	t pier	and 2s	t pour fo	or pile cap $f$	С			
Þ,	enarati	on wo	<ul> <li>Install</li> <li>rk and de</li> </ul>					Pour fo	r Pile Cap	9C			
	eputuu							t pour fo	or pile cap 9	C			
-					-	-		-	ur for Pile O		- 9G		
	Prepa	aration	work an										
	_				-			-	ur for pile o			_	
	Prepara	tion w	ork and					r & 2nd	Pour for F	ne c	.ap - 50	1	
I				Inst	allation o	of prec	ast pie	r and 2s	t pour for p	ile c	ap 5G		
Pour	for Pile	Cap -	· 5H										
pour	for pile	e cap 5	H										
-	-		Pour for	Pile Ca	ap - 9H								
Pier													
	-		pour for	-	-		~						
uon ( )	of Preca	ist Piel	r & 2nd I	our io	or Pile Ca	ap - 51	J						
tion o	of preca	st pier	and 2st j	pour fo	or pile ca	ip 5D							
	n of Pre ks for I		ier & 2nd	i Pour	for Pile	Cap -	5E						
			, ier and 2s	st pour	for pile	cap 51	E						
	-		ier & 2nd	-	-	-							
	ier 9D						_						
			ier and 2s recast Pi					0E					
			for Pier 9		na Pour	101 P1	le Cap	- 9E					
			recast pie										
			on of Prec orks for P		er & 2nd	l Pour	for Pil	e Cap -	5F				
in un			on of prec		er and 2s	st pour	for pil	e cap 5F	7				
			-	-		-	-	-	Cap - 9F				
	work a		ivery wor										
		Ins	tallation	of prec	-		-	-	-				
					-				dge Segme ients for Bi		s400 a	ind Br	idge CT
			Stage 2-1 Pier 5H		V5 (B1-1	)							
5H a	nd Pier	W5								·····			
			tion betw						-4 D and Pier	9F /	B2-2)		
-			tion betw		-			- 101 /1		~ 1	()		
	-		Segmer	nt erect	tion betw	veen P	ier 5E		r 5F - Stag				
tion	work a				-				d Pier 5F (l	B1	3)		
		•	Segmer Segm						r 5F ier 9F - Sta	ge '	2-8		
	Pre	paratio							ween Pier			9F (B	2-3)
			<ul> <li>Segm</li> </ul>										
		-							r 5F and Pie ks for segn				
				■ Se	egment e	erectio	n betw	een Pier	r 5Fand Pie	r 50	ì		
		_	p.						ier 9F and				
			r1	-					for segme ier 9F and	:		. 101 3	
_				_									
	-			evisio				Ch	ecked	T	Ар	pro∖	/ed
	3M	RP (	Feb 22	2 - M	ay 22)	)							

# Contract No. NE/2017/07 Cross Bay Link, Tseng Kwan O - Main Bridge and Associated Works

		Original Duration	Remaining Duration	Juni	Filler	Physical % Complete	23 30	Penuary2122 06 13 20 27 06	March 2022
	etween Pier 5G and Pier 5H - Stage 2-15 Preparation work and delivery works for segment between Pier 5G and Pier 5H (B1-5)	9.0 5.0	9.0 5.0	03-Apr-22 03-Apr-22	11-Apr-22 07-Apr-22	0%			
	Segment erection between Pier 5G and Pier 5H	1.0	1.0	11-Apr-22	11-Apr-22	0%			
	etween Pier 9G and Pier 9H- Stage 2-16	6.0	6.0	07-Apr-22	12-Apr-22				
	Preparation work and delivery works for segment between Pier 9G and Pier 9H (B2-5)	5.0	5.0	07-Apr-22	11-Apr-22	0%			
	Segment erection between Pier 9G and Pier 9H	1.0	1.0	12-Apr-22	12-Apr-22	0%			
	etween Pier 9H and Pier W5 - Stage 2-2 Preparation work and delivery works for segment between Pier 9H and W5 (B2-1)	12.0	12.0 5.0	07-Mar-22 07-Mar-22	18-Mar-22 11-Mar-22	0%			Preparation work
	Segment erection between Pier 9H and Pier W5	1.0	1.0	18-Mar-22	18-Mar-22	0%			□ Se
	etween Abutment 5A and Pier 5B - Stage 2-5	9.0	9.0	24-Mar-22	01-Apr-22			-	
S1-EB2010	Preparation work and delivery works for segment between Abutment 5A and Pier 5B (B3-1)	5.0	5.0	24-Mar-22	28-Mar-22	0%			
S1-EB2015	Segment erection between Abutment 5A and Pier 5B	1.0	1.0	01-Apr-22	01-Apr-22	0%			
	etween Abutment 9A and Pier 9B - Stage 2-6 Preparation work and delivery works for segment between Abutment 9A and Pier 9B (B4-1)	12.0	12.0 5.0	22-Mar-22 22-Mar-22	02-Apr-22 26-Mar-22	0%			
	Segment erection between Abutment 9A and Pier 9B	1.0	1.0	02-Apr-22	02-Apr-22	0%			
	etween Pier 5B and Pier 5C - Stage 2-9	8.0	8.0	29-Mar-22	05-Apr-22				
S1-EB2030	Preparation work and delivery works for segment between Pier 5B and Pier 5C (B3-2)	5.0	5.0	29-Mar-22	02-Apr-22	0%			
S1-EB2035	Segment erection between Pier 5B and Pier 5C	1.0	1.0	05-Apr-22	05-Apr-22	0%			
	etween Pier 9B and Pier 9C - Stage 2-11 Preparation work and delivery works for segment between Pier 9B and pier 9C (B1-4)	10.0 5.0	10.0 5.0	29-Mar-22 29-Mar-22	07-Apr-22	0%			
	Segment erection between Pier 9B and Pier 9C	1.0	1.0	07-Apr-22	02-Apr-22 07-Apr-22	0%			
	etween Pier 5D and Pier 5D - Stage 2-10	11.0	11.0	27-Mar-22	07-Apr-22 06-Apr-22	070			
	Preparation work and delivery works for segment between Pier 5C and 5D (B4-2)	5.0	5.0	27-Mar-22	31-Mar-22	0%			
S1-EB2055	Segment erection between Pier5C and Pier 5D	1.0	1.0	06-Apr-22	06-Apr-22	0%			
	etween Pier 9C and Pier 9D - Stage 2-12	7.0	7.0	02-Apr-22	08-Apr-22				
	Preparation work and delivery works for segment between Pier 9C and Pier 9D (B2-4) Segment arration between Pier 9C and Pier 9D	5.0	5.0	02-Apr-22	06-Apr-22	0%			
	Segment erection between Pier 9C and Pier 9D etween Pier 5D and Pier 5E - Stage 2-3	1.0	1.0	08-Apr-22 12-Mar-22	08-Apr-22 23-Mar-22	U%			*
	Preparation work and delivery works for segment between Pier 5D and 5E (B1-2)	5.0	5.0	12-Mar-22	16-Mar-22	0%			Prepa
S1-EB5260	Segment erection between Pier 5D and Pier 5E	1.0	1.0	23-Mar-22	23-Mar-22	0%			
	ier 5B, 9B, 5C, 9C, 5G, 9G)	14.0	3.0	19-Jan-22 A	10-Feb-22	-		Piling Works (For Pier 5B, 9B, 5C, 9C, 5G, 9G)	
red Pile Machine Piling Works for Pie		7.0	2.0 2.0	19-Jan-22 A 19-Jan-22 A	09-Feb-22 09-Feb-22			Bored Pile Machine 3     Piling Works for Pier 5G (Bridge S400)	
Testing	Sonic Test, interface core and full core for bored pile for 5G1&5G2	7.0 7.0	2.0 2.0	19-Jan-22 A 19-Jan-22 A	09-Feb-22 09-Feb-22	80%		Testing Sonic Test, interface core and full core for bored pile for	5G1&5G2
ored Pile Machine		7.0	1.0	27-Jan-22 A	10-Feb-22	0070	<b>,</b>	Bored Pile Machine 4	
Piling Works for Pie	r 9G (Bridge CT)	7.0 7.0	1.0 1.0	27-Jan-22 A 27-Jan-22 A	10-Feb-22 10-Feb-22			Piling Works for Pier 9G (Bridge CT)     Testing	
S1-PW3940	Sonic Test, interface core and full core for bored pile for 9G1&9G2	7.0	1.0	27-Jan-22 A 27-Jan-22 A	10-Feb-22	70%		<ul> <li>Sonic Test, interface core and full core for bored pile f</li> </ul>	or 9G1&9G2
tching Work, TCS 1-EB2120	SS, Duct and Handover Works Stitching works, laying of TCSS duct and handover to TCSS Contractor	40.0 40.0	40.0 40.0	16-Mar-22 16-Mar-22	06-May-22 06-May-22	0%			
	ist Pile Cap & 1st Pour for Pile Cap	188.0	42.0	24-Aug-21 A	•	0,0			
51-PC1040	Installation of pilecap and 1st pour for Pier 9H (Bridge CT-2)	26.0	22.0	24-Jan-22 A	04-Mar-22	25%			on of pilecap and 1st
1-PC1060	Installation of pilecap and 1st pour for Pier 5D (Bridge S400-1)	26.0	22.0	08-Feb-22 A	09-Mar-22	25%			Installation of pileca
	Installation of pilecap and 1st pour for Pier 5E (Bridge S400-1) (NCE No.168, 169, 170, 171, 172)	26.0	19.0	19-Sep-21 A	01-Mar-22	65%		Installation of p	pilecap and 1st pour f
1-PC1080					10-Mar-22	25%			
1-PC1080 1-PC1120	Installation of pilecap and 1st pour for Pier 9D (Bridge CT-1)	26.0	23.0	08-Feb-22 A		2376			-
1-PC1120	Installation of pilecap and 1st pour for Pier 9D (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9E (Bridge CT-1)	26.0 26.0	23.0 19.0	08-Feb-22 A 20-Sep-21 A	01-Mar-22	50%			bilecap and 1st pour f
1-PC1120 1-PC1140									bilecap and 1st pour f
1-PC1120 1-PC1140 1-PC1160	Installation of pilecap and 1st pour for Pier 9E (Bridge CT-1)	26.0	19.0	20-Sep-21 A	01-Mar-22	50%			vilecap and 1st pour f ation of pilecap and 1 Insta
1-PC1120 1-PC1140 1-PC1160 1-PC2002	Installation of pilecap and 1st pour for Pier 9E (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5F (Bridge S400-2)	26.0 26.0	19.0 23.0	20-Sep-21 A 24-Aug-21 A	01-Mar-22 05-Mar-22	50% 70%			vilecap and 1st pour f ation of pilecap and 1 Insta
I-PC1120 I-PC1140 I-PC1160 I-PC2002 I-PC2005	Installation of pilecap and 1st pour for Pier 9E (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5F (Bridge S400-2) Installation of pilecap and 1st pour for Pier 5B (Bridge S400-1)	26.0 26.0 26.0	19.0 23.0 26.0	20-Sep-21 A 24-Aug-21 A 15-Feb-22	01-Mar-22 05-Mar-22 16-Mar-22	50% 70% 0% 0%			bilecap and 1st pour f ation of pilecap and 1 Instal
I-PC1120 I-PC1140 I-PC1160 I-PC2002 I-PC2005 I-PC2020 I-PC2020	Installation of pilecap and 1st pour for Pier 9E (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5F (Bridge S400-2) Installation of pilecap and 1st pour for Pier 5B (Bridge S400-1) Installation of pilecap and 1st pour for Pier 9B (Bridge CT-1)	26.0 26.0 26.0 26.0	19.0 23.0 26.0 26.0	20-Sep-21 A 24-Aug-21 A 15-Feb-22 15-Feb-22	01-Mar-22 05-Mar-22 16-Mar-22 16-Mar-22	50% 70% 0% 0% 0%			tion of pilecap and 1st pour f tion of pilecap and 1 Instal
-PC1120 -PC1140 -PC1160 -PC2002 -PC2005 -PC2020 -PC2020	Installation of pilecap and 1st pour for Pier 9E (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5F (Bridge S400-2) Installation of pilecap and 1st pour for Pier 5B (Bridge S400-1) Installation of pilecap and 1st pour for Pier 9B (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5C (Bridge 400-1)	26.0 26.0 26.0 26.0 26.0	19.0         23.0         26.0         26.0         26.0	20-Sep-21 A 24-Aug-21 A 15-Feb-22 15-Feb-22 21-Feb-22	01-Mar-22 05-Mar-22 16-Mar-22 16-Mar-22 22-Mar-22	50% 70% 0% 0%			tion of pilecap and 1st pour f
-PC1120 -PC1140 -PC1160 -PC2002 -PC2005 -PC2020 -PC2040 -PC2120 -PC2140	Installation of pilecap and 1st pour for Pier 9E (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5F (Bridge S400-2) Installation of pilecap and 1st pour for Pier 5B (Bridge S400-1) Installation of pilecap and 1st pour for Pier 9B (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5C (Bridge 400-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5G (Bridge S400-2) Installation of pilecap and 1st pour for Pier 9G (Bridge CT-2)	26.0 26.0 26.0 26.0 26.0 26.0 26.0 26.0	19.0           23.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0	20-Sep-21 A 24-Aug-21 A 15-Feb-22 15-Feb-22 21-Feb-22 21-Feb-22 24-Jan-22 A 26-Feb-22	01-Mar-22 05-Mar-22 16-Mar-22 22-Mar-22 22-Mar-22 08-Mar-22 28-Mar-22	50% 70% 0% 0% 0%			tion of pilecap and 1 st pour f
I-PC1120 I-PC1140 I-PC1160 I-PC2002 I-PC2005 I-PC2020 I-PC2040 I-PC2120 I-PC2140 truction Work f	Installation of pilecap and 1st pour for Pier 9E (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5F (Bridge S400-2) Installation of pilecap and 1st pour for Pier 5B (Bridge S400-1) Installation of pilecap and 1st pour for Pier 9B (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5C (Bridge 400-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9C (Bridge S400-2) Installation of pilecap and 1st pour for Pier 9G (Bridge CT-2) Installation of pilecap and 1st pour for Pier 9G (Bridge CT-2) Installation of pilecap and 1st pour for Pier 9G (Bridge CT-2) or Pier 2K	26.0 26.0 26.0 26.0 26.0 26.0 26.0 26.0	19.0           23.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           28.0	20-Sep-21 A 24-Aug-21 A 15-Feb-22 15-Feb-22 21-Feb-22 24-Jan-22 A 26-Feb-22 24-Jan-22 A	01-Mar-22 05-Mar-22 16-Mar-22 22-Mar-22 22-Mar-22 08-Mar-22 28-Mar-22 28-Mar-22 06-May-22	50% 70% 0% 0% 0% 25%			tion of pilecap and 1st pour f tion of pilecap and 1 Instal
I-PC1120 I-PC1140 I-PC1160 I-PC2002 I-PC2005 I-PC2020 I-PC2040 I-PC2120 I-PC2140 truction Work f	Installation of pilecap and 1st pour for Pier 9E (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5F (Bridge S400-2) Installation of pilecap and 1st pour for Pier 5B (Bridge S400-1) Installation of pilecap and 1st pour for Pier 9B (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5C (Bridge 400-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5G (Bridge S400-2) Installation of pilecap and 1st pour for Pier 9G (Bridge CT-2)	26.0 26.0 26.0 26.0 26.0 26.0 26.0 26.0	19.0           23.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0	20-Sep-21 A 24-Aug-21 A 15-Feb-22 15-Feb-22 21-Feb-22 21-Feb-22 24-Jan-22 A 26-Feb-22	01-Mar-22 05-Mar-22 16-Mar-22 22-Mar-22 22-Mar-22 08-Mar-22 28-Mar-22	50% 70% 0% 0% 0% 25%			Installation of pile silecap and 1st pour fr ation of pilecap and 1s Instal Instal Installation of pilecap
I-PC1120 I-PC1140 I-PC1160 I-PC2002 I-PC2005 I-PC2020 I-PC2040 I-PC2120 I-PC2140 truction Work f allation of Preca	Installation of pilecap and 1st pour for Pier 9E (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5F (Bridge S400-2) Installation of pilecap and 1st pour for Pier 5B (Bridge S400-1) Installation of pilecap and 1st pour for Pier 9B (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5C (Bridge 400-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5G (Bridge S400-2) Installation of pilecap and 1st pour for Pier 9G (Bridge CT-2) or Pier 2K st Pier & 2nd Pour for Pile Cap (Pier 2K)	26.0 26.0 26.0 26.0 26.0 26.0 26.0 26.0	19.0           23.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           28.0           20.0	20-Sep-21 A 24-Aug-21 A 15-Feb-22 21-Feb-22 21-Feb-22 24-Jan-22 A 26-Feb-22 24-Jan-22 A 02-Apr-22 A	01-Mar-22 05-Mar-22 16-Mar-22 22-Mar-22 22-Mar-22 08-Mar-22 28-Mar-22 28-Mar-22 28-Mar-22 21-Apr-22	50% 70% 0% 0% 0% 25% 0%			tion of pilecap and 1st pour f
I-PC1120 I-PC1140 I-PC1160 I-PC2002 I-PC2005 I-PC2020 I-PC2040 I-PC2120 I-PC2140 truction Work fallation of Preca I-PP2320 I-PP5600 mg Works for Pied	Installation of pilecap and 1st pour for Pier 9E (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5F (Bridge S400-2) Installation of pilecap and 1st pour for Pier 5B (Bridge S400-1) Installation of pilecap and 1st pour for Pier 9B (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5C (Bridge 400-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9G (Bridge CT-2) Installation of pilecap and 1st pour for Pier 9G (Bridge CT-2) or Pier 2K st Pier & 2nd Pour for Pile Cap (Pier 2K) Preparation work and delivery works for Pier 2K Installation of pilecas pier and 2st pour for pile cap 2K r 2K (Bridge S200-3)	26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         103.0         20.0         5.0         10.0         34.0	19.0           23.0           26.0           26.0           26.0           26.0           26.0           26.0           23.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           31.0	20-Sep-21 A 24-Aug-21 A 15-Feb-22 21-Feb-22 21-Feb-22 24-Jan-22 A 26-Feb-22 24-Jan-22 A 02-Apr-22 02-Apr-22 07-Apr-22 04-Feb-22 A	01-Mar-22 05-Mar-22 16-Mar-22 22-Mar-22 22-Mar-22 08-Mar-22 28-Mar-22 28-Mar-22 28-Mar-22 21-Apr-22 21-Apr-22 21-Apr-22 15-Mar-22	50% 70% 0% 0% 0% 25% 0% 0%			tion of pilecap and 1st pour f tion of pilecap and 1 Instal
I-PC1120 I-PC1140 I-PC1160 I-PC2002 I-PC2005 I-PC2020 I-PC2040 I-PC2120 I-PC2140 truction Work for Piece I-PP2320 I-PP5600 19 Works for Piece I-PW5000	Installation of pilecap and 1st pour for Pier 9E (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5F (Bridge S400-2) Installation of pilecap and 1st pour for Pier 5B (Bridge S400-1) Installation of pilecap and 1st pour for Pier 9B (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5C (Bridge 400-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9G (Bridge CT-2) or Pier 2K st Pier & 2nd Pour for Pile Cap (Pier 2K) Preparation work and delivery works for Pier 2K Installation of piecast pier and 2st pour for pile cap 2K	26.0 26.0 26.0 26.0 26.0 26.0 26.0 26.0	19.0           23.0           26.0           26.0           26.0           26.0           26.0           26.0           23.0           26.0           31.0           0.0	20-Sep-21 A 24-Aug-21 A 15-Feb-22 21-Feb-22 21-Feb-22 24-Jan-22 A 26-Feb-22 24-Jan-22 A 02-Apr-22 02-Apr-22 07-Apr-22 04-Feb-22 A	01-Mar-22 05-Mar-22 16-Mar-22 22-Mar-22 22-Mar-22 08-Mar-22 28-Mar-22 06-May-22 21-Apr-22 06-Apr-22 21-Apr-22 15-Mar-22 05-Feb-22 A	50% 70% 0% 0% 0% 25% 0%		installa	ilecap and 1st pour fittion of pilecap and 1st pour fittion of pilecap and 1st Instal
I-PC1120 I-PC1140 I-PC1160 I-PC2002 I-PC2005 I-PC2020 I-PC2040 I-PC2120 I-PC2140 truction Work for Pieta allation of Preca I-PP2320 I-PP5600 Ing Works for Piet I-PW5000 Ing Works for Pieta	Installation of pilecap and 1st pour for Pier 9E (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5F (Bridge S400-2) Installation of pilecap and 1st pour for Pier 5B (Bridge S400-1) Installation of pilecap and 1st pour for Pier 9B (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5C (Bridge 400-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9C (Bridge S400-2) Installation of pilecap and 1st pour for Pier 5G (Bridge S400-2) Installation of pilecap and 1st pour for Pier 9G (Bridge CT-2) or Pier 2K st Pier & 2nd Pour for Pile Cap (Pier 2K) Preparation work and delivery works for Pier 2K Installation of pilecas pier and 2st pour for pile cap 2K r 2K (Bridge S200-3) Piling platform installation	26.0 26.0 26.0 26.0 26.0 26.0 26.0 26.0	19.0           23.0           26.0           26.0           26.0           26.0           26.0           23.0           26.0           88.0           20.0           5.0           10.0           31.0           0.0           7.0	20-Sep-21 A 24-Aug-21 A 15-Feb-22 21-Feb-22 21-Feb-22 24-Jan-22 A 26-Feb-22 24-Jan-22 A 02-Apr-22 02-Apr-22 07-Apr-22 04-Feb-22 A 04-Feb-22 A	01-Mar-22 05-Mar-22 16-Mar-22 22-Mar-22 22-Mar-22 08-Mar-22 28-Mar-22 28-Mar-22 28-Mar-22 06-May-22 21-Apr-22 06-Apr-22 21-Apr-22 21-Apr-22 21-Apr-22 21-Apr-22 15-Feb-22 A 15-Feb-22 A	50% 70% 0% 0% 0% 25% 0% 0% 0%			ilecap and 1st pour fittion of pilecap and 1st pour fittion of pilecap and 1st Instal
I-PC1120 I-PC1140 I-PC1160 I-PC2002 I-PC2005 I-PC2020 I-PC2040 I-PC2120 I-PC2140 truction Work for Pied I-PP2320 I-PP5600 Ig Works for Pied I-PW5000 Ie 2K1 SI-PW5020	Installation of pilecap and 1st pour for Pier 9E (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5F (Bridge S400-2) Installation of pilecap and 1st pour for Pier 5B (Bridge S400-1) Installation of pilecap and 1st pour for Pier 9B (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5C (Bridge 400-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9G (Bridge CT-2) or Pier 2K st Pier & 2nd Pour for Pile Cap (Pier 2K) Preparation work and delivery works for Pier 2K Installation of piecas pier and 2st pour for pile cap 2K rr 2K (Bridge S200-3) Piling platform installation	26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         20.0         34.0         2.0         11.0         5.0	19.0           23.0           26.0           26.0           26.0           26.0           23.0           26.0           88.0           20.0           5.0           10.0           31.0           0.0	20-Sep-21 A 24-Aug-21 A 15-Feb-22 21-Feb-22 21-Feb-22 24-Jan-22 A 26-Feb-22 24-Jan-22 A 02-Apr-22 02-Apr-22 07-Apr-22 04-Feb-22 A 04-Feb-22 A	01-Mar-22 05-Mar-22 16-Mar-22 22-Mar-22 22-Mar-22 08-Mar-22 28-Mar-22 06-May-22 21-Apr-22 06-Apr-22 21-Apr-22 21-Apr-22 15-Mar-22 05-Feb-22 A 15-Feb-22 07-Feb-22 A	50% 70% 0% 0% 0% 25% 0% 0% 0% 0%		iling platform installation	vilecap and 1st pour fittion of pilecap and 1st pour fittion of pilecap and 1st pour fitting installation of pilecap
I-PC1120 I-PC1140 I-PC1140 I-PC2002 I-PC2005 I-PC2020 I-PC2040 I-PC2120 I-PC2120 I-PC2140 truction Work for PPC2140 truction Work for Piet I-PPS300 I-PP5600 Ig Works for Piet I-PW5000 Is I-PW5020 SI-PW5040	Installation of pilecap and 1st pour for Pier 9E (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5F (Bridge S400-2) Installation of pilecap and 1st pour for Pier 5B (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9B (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9C (Bridge 400-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9G (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9G (Bridge CT-2) or Pier 2K st Pier & 2nd Pour for Pile Cap (Pier 2K) Preparation work and delivery works for Pier 2K Installation of piecas pier and 2st pour for pile cap 2K r 2K (Bridge S200-3) Piling platform installation Drive Casing & Grab to excavate the soil Install RCD and excavate the rock under rockhead level to founding level	26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           20.0           34.0           2.0           11.0           5.0           6.0	19.0           23.0           26.0           26.0           26.0           26.0           26.0           26.0           23.0           26.0           23.0           26.0           31.0           0.0           7.0           0.0           4.0	20-Sep-21 A 24-Aug-21 A 15-Feb-22 21-Feb-22 21-Feb-22 24-Jan-22 A 26-Feb-22 24-Jan-22 A 26-Feb-22 24-Jan-22 A 02-Apr-22 02-Apr-22 07-Apr-22 04-Feb-22 A 07-Feb-22 A 07-Feb-22 A 08-Feb-22 A	01-Mar-22 05-Mar-22 16-Mar-22 22-Mar-22 22-Mar-22 08-Mar-22 08-Mar-22 28-Mar-22 06-May-22 21-Apr-22 06-Apr-22 21-Apr-22 15-Mar-22 05-Feb-22 A 15-Feb-22 A 11-Feb-22	50% 70% 0% 0% 0% 25% 0% 0% 0% 0% 0% 0% 100%		installation Pile 2K1 Drive Casing & Grab to excavate the soil	vilecap and 1st pour f tition of pilecap and 1 Instal installation of pilecap
I-PC1120 I-PC1140 I-PC1160 I-PC2002 I-PC2005 I-PC2020 I-PC2040 I-PC2120 I-PC2140 truction Work for Pice I-PP2320 I-PP5600 Ig Works for Pice I-PW5000 Ie 2K1 SI-PW5020	Installation of pilecap and 1st pour for Pier 9E (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5F (Bridge S400-2) Installation of pilecap and 1st pour for Pier 5B (Bridge S400-1) Installation of pilecap and 1st pour for Pier 9B (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5C (Bridge 400-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9G (Bridge CT-2) or Pier 2K st Pier & 2nd Pour for Pile Cap (Pier 2K) Preparation work and delivery works for Pier 2K Installation of piecas pier and 2st pour for pile cap 2K rr 2K (Bridge S200-3) Piling platform installation	26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         20.0         5.0         10.0         34.0         2.0         11.0         5.0         6.0         3.0	19.0           23.0           26.0           26.0           26.0           26.0           23.0           26.0           88.0           20.0           5.0           10.0           31.0           0.0	20-Sep-21 A 24-Aug-21 A 15-Feb-22 21-Feb-22 21-Feb-22 24-Jan-22 A 26-Feb-22 24-Jan-22 A 02-Apr-22 02-Apr-22 07-Apr-22 04-Feb-22 A 04-Feb-22 A 07-Feb-22 A 07-Feb-22 A 08-Feb-22 A	01-Mar-22 05-Mar-22 16-Mar-22 22-Mar-22 22-Mar-22 08-Mar-22 28-Mar-22 06-May-22 21-Apr-22 06-Apr-22 21-Apr-22 21-Apr-22 15-Mar-22 05-Feb-22 A 15-Feb-22 07-Feb-22 A	50% 70% 0% 0% 0% 25% 0% 0% 0% 0%		This platform installation Pling platform installation Plic 2K1 Drive Casing & Grab to excavate the soil Install RCD and excavate the rock under rockhead l	vilecap and 1st pour f tition of pilecap and 1 Instal installation of pilecap
-PC1120 -PC1140 -PC1160 -PC2002 -PC2005 -PC2020 -PC2040 -PC2120 -PC2140 ruction Work for PP2320 -PP5600 g Works for Piece -PW5000 g Works for Piece SI-PW5020 SI-PW5020 SI-PW5040 SI-PW5060	Installation of pilecap and 1st pour for Pier 9E (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5F (Bridge S400-2) Installation of pilecap and 1st pour for Pier 5B (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9B (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9C (Bridge 400-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9G (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9G (Bridge CT-2) or Pier 2K st Pier & 2nd Pour for Pile Cap (Pier 2K) Preparation work and delivery works for Pier 2K Installation of piecas pier and 2st pour for pile cap 2K r 2K (Bridge S200-3) Piling platform installation Drive Casing & Grab to excavate the soil Install RCD and excavate the rock under rockhead level to founding level	26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           26.0           20.0           34.0           2.0           11.0           5.0           6.0	19.0           23.0           26.0           26.0           26.0           26.0           26.0           23.0           26.0           88.0           20.0           5.0           10.0           31.0           0.0           7.0           0.0           4.0           3.0	20-Sep-21 A 24-Aug-21 A 15-Feb-22 21-Feb-22 21-Feb-22 24-Jan-22 A 26-Feb-22 24-Jan-22 A 26-Feb-22 24-Jan-22 A 02-Apr-22 02-Apr-22 07-Apr-22 04-Feb-22 A 07-Feb-22 A 07-Feb-22 A 08-Feb-22 A	01-Mar-22 05-Mar-22 16-Mar-22 22-Mar-22 22-Mar-22 08-Mar-22 28-Mar-22 28-Mar-22 28-Mar-22 06-May-22 21-Apr-22 06-Apr-22 21-Apr-22 21-Apr-22 05-Feb-22 A 15-Feb-22 07-Feb-22 A	50% 70% 0% 0% 0% 25% 0% 0% 0% 0% 0% 0% 100%		<ul> <li>Installa</li> <li>Installation</li> <li>Pile 2K1</li> <li>Drive Casing &amp; Grab to excavate the soil</li> <li>Install RCD and excavate the rock under rockhead 1</li> <li>Install RCD and excavate the rock under rockhead 1</li> </ul>	vilecap and 1st pour 1 titon of pilecap and 1 Insta Insta installation of pilecap Piling
-PC1120 -PC1140 -PC1140 -PC2002 -PC2005 -PC2020 -PC2040 -PC2140 -PC2140 -PC2140 -PC2140 -PC2140 -PC2140 -PC2140 -PC2140 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC2040 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC5000 -PC	Installation of pilecap and 1st pour for Pier 9E (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5F (Bridge S400-2) Installation of pilecap and 1st pour for Pier 5B (Bridge S400-1) Installation of pilecap and 1st pour for Pier 9B (Bridge CT-1) Installation of pilecap and 1st pour for Pier 5C (Bridge 400-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9C (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9G (Bridge CT-1) Installation of pilecap and 1st pour for Pier 9G (Bridge CT-2) or Pier 2K st Pier & 2nd Pour for Pile Cap (Pier 2K) Preparation work and delivery works for Pier 2K Installation of precast pier and 2st pour for pile cap 2K r 2K (Bridge S200-3) Piling platform installation Drive Casing & Grab to excavate the soil Install RCD and excavate the rock under rockhead level to founding level Install steel cage and concreting	26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         26.0         20.0         34.0         2.0         11.0         5.0         6.0         3.0         10.0	19.0           23.0           26.0           26.0           26.0           26.0           23.0           26.0           23.0           26.0           31.0           0.0           4.0           3.0           10.0	20-Sep-21 A 24-Aug-21 A 15-Feb-22 21-Feb-22 21-Feb-22 24-Jan-22 A 26-Feb-22 24-Jan-22 A 02-Apr-22 02-Apr-22 07-Apr-22 04-Feb-22 A 04-Feb-22 A 07-Feb-22 A 07-Feb-22 A 08-Feb-22 A	01-Mar-22 05-Mar-22 16-Mar-22 22-Mar-22 22-Mar-22 08-Mar-22 28-Mar-22 06-May-22 21-Apr-22 06-Apr-22 21-Apr-22 21-Apr-22 15-Mar-22 05-Feb-22 A 15-Feb-22 07-Feb-22 15-Feb-22 26-Feb-22	50% 70% 0% 0% 0% 25% 0% 0% 0% 0%		<sup>1</sup> Installation <sup>2</sup> Pile 2K1 <sup>3</sup> Drive Casing & Grab to excavate the soil Install RCD and excavate the rock under rockhead I Install RCD and excavate the rock under rockhead I Install steel cage and concreting Pile 2K2	vilecap and 1st pour f tition of pilecap and 1 Insta Insta Installation of pilecap

	April 2022		May2022
27	03 10 17     ▼ Segment erection between	24 Pier 5G ar	01 08 1d Pier 5H - Stage 2-15
	Preparation work and delivery wor		
	<ul> <li>Segment erection between</li> </ul>	Pier 5G ar	id Pier 5H
	Segment erection betwee     Preparation work and deliver		
	<ul> <li>Segment erection between</li> </ul>		_
ion betwee	n Pier 9H and Pier W5 - Stage 2-2		
	r segment between Pier 9H and W5 (B2-1)		
ion betwee	n Pier 9H and Pier W5		
Pren	<ul> <li>Segment erection between Abutment 5A and P aration work and delivery works for segment betw</li> </ul>		
	<ul> <li>Segment erection between Abutment 5A and F</li> </ul>		Chronic Strand Pice SD (DS 1)
	Segment erection between Abutment 9A and		tage 2-6
Preparati	on work and delivery works for segment between		
	<ul> <li>Segment erection between Abutment 9A and</li> </ul>	Pier 9B	
	Segment erection between Pier 5B and		
	Preparation work and delivery works for seg		en rier 56 and rier 5C (6)
	Segment erection between Pier 5B and Segment erection between Pier 0B		C. Stree 2.11
	<ul> <li>Segment erection between Pier 9B</li> <li>Preparation work and delivery works for seg</li> </ul>		
	<ul> <li>Segment erection between Pier 9B</li> </ul>	and Pier 9	c
	Segment erection between Pier 5C a		
	Preparation work and delivery works for segmen		ter SC and SD (B4-2)
	Segment erection between Pier5C ar		
	Segment erection between Pier 9     Preparation work and delivery works		
	Segment erection between Pier 9	C and Pier	9D
	on between Pier 5D and Pier 5E - Stage 2-3		
	works for segment between Pier 5D and 5E (B1	-2)	
nent erecti	on between Pier 5D and Pier 5E		
			Stitching Wor     Stitching wor
<ul> <li>Insta</li> </ul>	llation of Precast Pile Cap & 1st Pour for Pile Cap		6
9H (Bridge	•		
ur for Pier 5	D (Bridge S400-1)		
ridge S400	1) (NCE No.168, 169, 170, 171, 172)		
our for Pie	9D (Bridge CT-1)		
ridge CT-1	)		
er 5F (Brid	ge S400-2)		
-	pour for Pier 5B (Bridge S400-1)		
ap and 1st	pour for Pier 9B (Bridge CT-1)		
	ecap and 1st pour for Pier 5C (Bridge 400-1)		
ation of pil	ecap and 1st pour for Pier 9C (Bridge CT-1)		
for Pier 50	(Bridge S400-2)		
Insta	llation of pilecap and 1st pour for Pier 9G (Bridge	CT-2)	
	T		Construction
	Preparation work and delivery works		cast Pier & 2nd Pour for Pi C
			cast pier and 2st pour for p
2K (Bridg		-	
<u> </u>	Revision	ecked	Approved
3M	Revision Ch RP (Feb 22 - May 22)	CONCU	Approved
10141			1

Data Date :08-Feb-22 Contract No. NE/2017/07 Cross Bay Link, Tseng Kwan O - Main Bridge and Associated Works Sheet 4of 7 Complete Install RCD and excavate the rock under rockhead level to fo S1-PW5100 Install RCD and excavate the rock under rockhead level to founding level 60 6.0 17-Feb-22 23-Feb-22 3.0 3.0 24-Feb-22 26-Feb-22 Install steel cage and concreting S1-PW5120 Install steel cage and concreting 00 08-Mar-22 15-Mar-22 Testing Sonic Test, interface Sonic Test, interface core and full core for bored pile S1-PW5140 7.0 7.0 08-Mar-22 15-Mar-22 0% Duct and Handover Works S1-EB3030 Stitching works, laying of TCSS duct and handover to TCSS Contractor 18.0 18.0 12-Apr-22 06-May-22 S1-EB5000 0.0 0.0 Completion of Key Date 3B 06-May-22 st Pile Can & 1st Pour for P 16-Mar-22 S1-PC5000 Installation of pilecap and 1st pour for for Pier 2K (Bridge S200-3) 15.0 15.0 01-Apr-22 ae 3 - Erecti Erection of Bridge Segments for Bridge S200 24-Jan-22 A 23-Apr-22 27-Jan-22 A Segment erection between Pier 2L and Pier W5- Stage 3-1 n Pier 2L and Pier W5- Stage 3-1 24-Jan-22 A 14.0 0.0 Preparation work and delivery works for segment between Pier 2L and Pier W5 S1-EB3005 Preparation work and delivery works for segment between Pier 2L and Pier W5 24-Jan-22 A 100% 14.0 0.0 26-Jan-22 A Segment erection between Pier 2L and Pier W5 1.0 0.0 S1-EB5240 Segment erection between Pier 2L and Pier W5 27-Jan-22 A 27-Jan-22 A 100% nent erection between Pier 2J and Pier 2K - Stage 3-3 16-Apr-22 23-Apr-22 S1-EB3010 Preparation work and delivery works for Pier 2J and Pier 2K (B2-6) 5.0 5.0 16-Apr-22 20-Apr-22 0% S1-EB5440 Segment erection between Pier 2J and Pier 2K 1.0 1.0 23-Apr-22 23-Apr-22 0% en Pier 2K and Pier 2L - Stage 3-2 10.0 13-Apr-22 10.0 22-Apr-22 S1-EB3020 Preparation work and delivery works for between Pier 2K and Pier 2L (B1-6) 5.0 5.0 13-Apr-22 17-Apr-22 0% S1-EB5460 Segment erection between Pier 2K and Pier 2L 1.0 1.0 22-Apr-22 22-Apr-22 0% E&M Works 17-Mar-22 27-Jun-22 Road Lighting & Gantry Lighting In S1-EM1000 Road lighting installation works 41.0 41.0 19-Mar-22 12-May-22 00 S1-EM1020 Gantry lighting installation works 37.0 37.0 19-Mar-22 06-May-22 7.0 7.0 S1-EM1060 Testing & Commissioning 13-May-22 19-Mav-22 00 Road Lighting In lationat Bridge S400, Bridge CT & Bridge S20 06-Mav-2 S1-EM1080 Road lighting installation works 40.0 40.0 06-May-22 23-Jun-22 02 S1-EM1160 Installation works 43.0 17-Mar-22 12-May-22 43.0 7.0 7.0 S1-EM1180 13-May-22 19-Mav-22 Testing & Commissioning ete Deck Cell at Bridge S400, B S1-EM1200 Installation works 43.0 43.0 06-May-22 27-Jun-22 Section 2 of Works-All Works within Portion II, III, IV and VI 143.0 30-Aug-21 A 30-Jun-22 545.0 437.0 30-Aug-21 A 25-Jun-22 112.0 CBL Main Bridge and Marine Viaduct Concrete Bridge 31-Aug-21 A 23-Jun-22 Construction of Stitching Bottom Tension and Externa Bottom Tension and External Tensio 29.0 28.0 15-Jan-22 A 11-Mar-22 Bottom tension and external tension for NW4-3 Bottom tension and external tension for NW4-3 S2-CB3245 18.0 0.0 15-Jan-22 A 31-Jan-22 A 1009 S2-CB3340 Bottom tension and external tension for NE2-3 18.0 18.0 16-Feb-22 08-Mar-22 Bottom tension and external tensi 0% S2-CB3360 Bottom tension and external tension for SE2-3 18.0 18.0 19-Feb-22 11-Mar-22 Bottom tension and external 0% 18.0 Bottom tension and external tension for NW3-2 S2-CB3370 Bottom tension and external tension for NW3-2 18.0 07-Feb-22 A 28-Feb-22 10% Bottom tension and external tension for SW3-2 18.0 10% S2-CB3380 Bottom tension and external tension for SW3-2 18.0 07-Feb-22 A 28-Feb-22 Construction of Long Stite etruction of 18-Jan-22 12-Mar-2 Construction of long stitching for W5-W3 S2-CB3420 Construction of long stitching for W5-W3 27.0 6.0 18-Jan-22 A 14-Feb-22 50% S2-CB3430 Construction of long stitching for W3-W2 27.0 20.0 05-Feb-22 A 15% Construction of long stitching for W3-W2 02-Mar-22 27.0 uction of long stitch S2-CB3540 Construction of long stitching for E2-E3 27.0 0% 10-Feb-22 12-Mar-22 Procurement and delivery of bituminous materials S2-CB2488 240.0 80.0 31-Aug-21 A 18-May-22 Road Works and Surface Furniture at W5 - W2 S2-CB4900 Construction of planter type 1 and type 2 30.0 35.0 28-Jan-22 A 19-Mar-22 6% S2-CB4920 Installation of Ducting and In-situ Concreting 30.0 30.0 21-Mar-22 28-Apr-22 0% S2-CB4930 Waterproofing and soiling for planter type 1 and type 2 10.0 10.0 05-May-22 23-Apr-22 0% 15.0 15.0 S2-CB4940 Installation of Lighting Post and Lighting Cabine 06-May-22 24-Mav-22 0% 20.0 25-Feb-22 S2-CB4960 Construction of concrete kerb for installation of L3 parapet 20.0 19-Mar-22 0% S2-CB4980 Installation of the L3 railing 15.0 15.0 21-Mar-22 07-Apr-22 0% 15.0 15.0 0% S2-CB5000 Installation of the isolation panel 07-Apr-22 27-Apr-22

20.0

15.0

30.0

12.0

23.0

117.0

20.0

15.0

30.0

12.0

23.0

110.0

14-Apr-22

13-May-22

19-Mar-22

28-Apr-22

30-Apr-22

27-Oct-21 A

Remaining Level of Effort Critical Remaining Work Milestone Actual Work ٠

Installation of the balustrade

Waterproofing for Footpath

Road pavement for cycle track

Road pavement for carriageway

oad Works and Surface Furniture at E2 - EA

S2-CB5040

S2-CB5060

S2-CB5100

S2-CB5120

S2-CB5140

# Three Month Rolling Programme (February 2022 - May 2022)

Date

Remaining Work Summary

Waterproofing works for cycle track and carriageway

12-May-22

30-May-22

27-Apr-22

13-May-22

28-May-22

23-Jun-22

0%

0%

0%

0%

0

08-Feb-22

27 unding law	(		03		Ар 10	ril 2022	17		24		01	May 202	2 08
unding lev	el												
core and fi	ùll c	ore fo	r bored	1 pile									
					_								tching Wor tching wor
													ompletion o
							: 1st Pou ur for fo		'ile Cap 2K (Bridg	e S20	00-3)		
				-	_	-		- Sta	age 3 - Ero	ectior	1 of Br		Segments for Bridge
								• 1.1	ceution of 1	undg	e Begr	nents	tor bridge
						_	P						er 2J and P ts for Pier 2
									-	:			er 2J and P 2K and Pi
					_			tion we	ork and de	livery	y work	s for l	between Pi
								Segr	nent erect	ion b	etweer	1 Pier	2K and Pie
												Ga	R R
													_
													Iı
													-
and Tension Il Tension	n												
on for NE2-	-3												
tension for	r SE2	2-3											
hing													
ing for E2-	E3												
n of planter	type	e 1 ano	i type	2					In	stalla	tion of	Duct	ting and In-
								_				Wate	erproofing a
1 of concre	te ke	rb for	instal	lation o	of L3 pa	arapet							
					-	-	railing						
									Inst				lation pane
													-
									Wat	erpro	ofing	works	s for cycle t
										:			
3M	1RF	P(Fe		visio 2 - Ma		)		Ch	ecked	+	Ap	opro	oved
		, -			<u>,                                     </u>								

Data Date :08-Feb-22 Sheet 5of 7

# Contract No. NE/2017/07 Cross Bay Link, Tseng Kwan O - Main Bridge and Associated Works

B15.0500       Canacho (fastron) Jako 2       Mon		ie	Original Duration	Remaining Duration	oran	1 man	Complete	23 30		06 13	20	27	06	March 2022 13
CHO Norwige and spectra spectra spectra spectra     Norwige and spectra </td <td>S2-CB5160 Constru</td> <td>ction of planter type 1 and type 2</td> <td>35.0</td> <td>35.0</td> <td>27-Oct-21 A</td> <td>19-Mar-22</td> <td></td> <td></td> <td></td> <td>13</td> <td>20</td> <td>2</td> <td>~</td> <td>Co</td>	S2-CB5160 Constru	ction of planter type 1 and type 2	35.0	35.0	27-Oct-21 A	19-Mar-22				13	20	2	~	Co
Norme 	S2-CB5180 Installat	ion of Ducting and In-situ Concreting	35.0	25.0	10-Jan-22 A	24-Mar-22	28.4%				-			
32.438AnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysisAnalysis<	S2-CB5190 Waterpr	oofing and soiling for planter type 1 and type 2	10.0	10.0	25-Mar-22	06-Apr-22	0%							
SkaleAdministrationAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdminAdmin	S2-CB5200 Installat	ion of Lighting Post and Lighting Cabinet	18.0	18.0	25-Mar-22	19-Apr-22	0%							
SRNM BALLAND CALLERSAMPAL BALLAND CALLERSAMPALANDAL BALLAND CALLERSAMPALANDAL BALLAND CAL	S2-CB5210 Constru	ction of concrete kerb for installation of L3 parapet	25.0	34.0	10-Jan-22 A	21-Mar-22	28.4%							
NATUREInterfactor data products in the strategyInterfactor dat	S2-CB5240 Installat	ion of the L3 railing	30.0	30.0	12-Mar-22	20-Apr-22	0%							
SchoolInduction induction inductin induction induction induct	S2-CB5260 Installat	ion of the isolation panel	30.0	30.0	21-Mar-22	28-Apr-22	0%							-
SAU100upper legan space	S2-CB5280 Installat	ion of isolation PMMA panel	20.0	20.0	29-Apr-22	24-May-22	0%							
NameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNameNa	S2-CB5300 Installat	ion of the balustrade	24.0	24.0	18-Mar-22	19-Apr-22	0%							
14.000Numerical systek at a diagong15.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015.0015	S2-CB5320 Waterpr	oofing for Footpath	18.0	18.0	20-Apr-22	12-May-22	0%							
SiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSiteSi	S2-CB5340 Paving	block Laying for Footpath	35.0	35.0	13-May-22	23-Jun-22	0%							
SALEMImproveme inputs in puts in puts in puts in puts input s	S2-CB5360 Waterpa	oofing works for cycle track and carriageway	35.0	35.0	25-Mar-22	11-May-22	0%							
Bit Part of the state of th	S2-CB5380 Road p	avement for cycle track	16.0	16.0	12-May-22	30-May-22	0%							
SinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSinceSince	S2-CB5420 Irrigatio	n system for planter type 2	10.0	10.0	20-Apr-22	30-Apr-22	0%							
S2109index order description of a single	S2-CB5440 Planting	g works for planter type 1 and 2	10.0	10.0	03-May-22	14-May-22	0%							
25.100image: state stat						-	16.7%							Fa
ChanceStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStandStand <th< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td> 1a</td></th<>														1a
matched by bulkindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindexindex						-								
Normal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNormal ServiceNorma						-	0%						Constr	ruction of Sign (
SAM04         International properties of a strategy o												F		Louisi or Sigil (
Number of a part of a par	S2-FW1000 Fabrica	tion of sign gantry post		16.0	19-Nov-21 A	25-Feb-22	50%					Fabrication	of sign gantry post	
XLUMSIndex depay of a price of a strain o	S2-FW1020 Fabricat	ion of sign gantry transom	20.0	20.0	08-Feb-22	02-Mar-22	0%					F		•
Scheme       120       20       104       200       104       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100       100 <td< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>Inct</td><td></td><td></td></td<>												Inct		
SC 1000     Indem of signamy manet     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100														
19.16%     1000     1000     2.5%     2.5%     100     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000     1000	5											_ 3		
def Wei det Unit of Marken     1670     1600     750-21 A     23.89-22     1000       SAR Wind is Unit of Sar Marken     650     1600     750-21 A     63.89-23     1000       SAR Wind is Unit of Sar Marken     650     0.00     150-22 A     1000     150-22 A     1000       SAR Wind is Sar Marken variant warpendig for immeric CB No 194 (SN 207) (NC No 196)     550     0.00     0.10     150-22 A     1000     150-20 A		ion of sign gantry transom					0%						instand	tuon or sign ga
Name         Name <th< td=""><td></td><td>miture</td><td></td><td></td><td>-</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>		miture			-									
SRMU10         Subbus values and varyon of the varies wave (CF No.194 A. No.207) (NC.E. No.196         560         560         154ber 20         555         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675         675 <td>Road Works and Surface Fu</td> <td>miture</td> <td>167.0</td> <td>110.0</td> <td>27-Oct-21 A</td> <td>23-Jun-22</td> <td></td> <td></td> <td></td> <td></td> <td>1</td> <td>с 1 . т</td> <td>10.T. 0/CE</td> <td></td>	Road Works and Surface Fu	miture	167.0	110.0	27-Oct-21 A	23-Jun-22					1	с 1 . т	10.T. 0/CE	
S2.W101     Induition of present plant py E and p									Si	nd blasting works ar	id waterproofing	for planter ly	pe I & Type 2 (CE	
S.2.W100     Induitor of dating and uncerning     100     101     101     101     101     100     101     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100     100 <td></td> <td>Sand blast</td>														Sand blast
SkW000     Instance of rights produce on								-		-				
S24W00       Gentation of print relatands       450       40       114-20       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60       60			50.0	0.0			100%			Installation of du	cting and in-situ	concreting		
Skillion       indiation of kalansing       450       450       104       104       104         Skillion       Wenponding on skilling for planet type 1 and type 2       105       105       064 holds       064 holds       064         Skillion       Machine for foctomation       100       100       100       104 holds       064 holds       06													Installatio	on of lighting ca
S2.20006       Mergonig and saling for planter type 1 md type 2       616       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-20       064-04-2										Constructi	on of plinth for b	alustrade		
Set Windows       Marge and and only integration       Marge and	S2-RW1067 Installat	ion of the balustrade	45.0	45.0	12-Feb-22	06-Apr-22	0%					_		
SetWith SetWith Red surfacing for dogathInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfoInfo <thinfo< th="">&lt;</thinfo<>	S2-RW1068 Waterpr	oofing and soiling for planter type 1 and type 2	15.0	15.0	08-Feb-22	24-Feb-22						Waterproofing	and soiling for plai	••
S2-RW1072Revise block lying for foropahS00S00S0023-Apc-2223-Jan-22RolS2-RW1073Sadblasing and primer for cycle tack2000028-Des-21 A29-Jan-221007S2-RW1074Sadblasing and waterpoofing for cycle tack40040016-Mar-2219-Mar-22067S2-RW1075Sandblasing and waterpoofing for craingeway3000065-Be-2A14-Mar-22206S2-RW1076Rod parvement for cycle tack at Stee Biolige12012.012.023-Mar-22076S2-RW1076Rod parvement for cycle tack at Stee Biolige12012.023-Mar-2213-Mar-22076S2-RW1076Isalalison of loadini steel post50.030.024-Jar-2213-Mar-22076S2-RW1076Isalalison of loadini steel post50.030.023-Apr-2223-Mar-22076S2-RW1076Isalalison of loadini pMA parel20.020.020-Mar-2223-Mar-22076S2-RW1076Isalalison of loadini pMA parel50.050.023-Apr-2223-Mar-22076S2-RW1076Isalalison of loadini pMA parel60.060.012-Mor-1430-Mar-22076S2-RW1076Isalalison of Sa-Mar-249.09.09.09.09.Mar-22076S2-RW107Isalalison of Sa-Mar-2412.012.012.012.012.012.0S2-RW107Isalalison of Sa-Mar-2412.012.012.012.012.012.012.0S2-RW			4.0	4.0	16-Mar-22	19-Mar-22	0%							<b>—</b> V
S2RW107       Sublasting and primer for cycle tack       200       0.0       2b, Dec.21A       91, Mar.22       0.00       Primer for cycle tack       Primer for cycle tack         S2RW1074       Warponding for curiagoway       300       300       0.54 be2.2A       14 Mar.22       0.00       0.00       S2RW1073       Rodusting and wateproofing for curiagoway       S00       0.00       0.04 be2.2A       14 Mar.22       0.00       0.00       S2RW107       Rodusting and wateproofing for curiagoway at Sel Bridge       S00       0.00       2.1 Mar.22       0.00       0.00       S2RW107       Rodusting and wateproofing for curiagoway at Sel Bridge       S00       0.00       2.1 Mar.22       0.00       0.00       S2RW107       S2RW107       Rodusting sel post or post tack steel Bridge       S00       0.00       2.1 Mar.22       0.00       1.2 Mar.22       0.00       1.2 Mar.22       0.00       1.2 Mar.22       0.00       S2RW107       S2RW	S2-RW1071 Road st	urfacing for footpath	15.0	15.0	21-Mar-22	07-Apr-22	0%							
S2RW1073Werpoding for cycle tackMerpoding for cycle tack <th< td=""><td>S2-RW1072 Paving</td><td>block laying for footpath</td><td>50.0</td><td>50.0</td><td>23-Apr-22</td><td>23-Jun-22</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>	S2-RW1072 Paving	block laying for footpath	50.0	50.0	23-Apr-22	23-Jun-22								
Number of the carring own waterproving for the four waterproving four the four wat	S2-RW1073 Sandbla	ssting and primer for cycle track	20.0	0.0	28-Dec-21 A	29-Jan-22 A	100%	Sandb	lasting an	primer for cycle tra	ck			
and or of a bar of a b	S2-RW1073-1 Waterph	oofing for cycle track	4.0	4.0	16-Mar-22	19-Mar-22	0%							
S2-RW107 S2-RW107Read parent for carriageway 35kel BridgeS2 RM107S2 RM107S2-RW107 Ration of solation stel postS2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107S2-RW107 RM107 <td></td> <td>Sandblastin</td>														Sandblastin
SRW107Ingation system for planet type 2InstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstanceInstance				12.0	21-Mar-22	02-Apr-22	0%							
S2-RW100 Installation of isolation steel post S2-RW100 Installation of isolation ptMA panel S2-RW100 Installation of PtMA panel S2-RW100 Installation of PtMA panel S2-RW100 Installation ptMA ptMA panel S2-RW100 Installation ptMA ptMA ptMA ptMA ptMA ptM	S2-RW1076 Road p	avement for carriageway at Steel Bridge	27.0	27.0	23-Mar-22	27-Apr-22	0%							
And Barland S2-RW10Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind Ind 	S2-RW1077 Irrigatio	n system for planter type 2	12.0	12.0	28-Apr-22	13-May-22	0%							
A contract of solation PMMA panelContract of solation PMMA p	S2-RW1140 Installat	ion of isolation steel post	45.0	30.0	24-Jan-22 A	14-Mar-22	18%							Installation
And interfaction and delivery of steel post and transom for L3 parapet       137.0       90.0       12-No.v=21A       30-May-22       0%         S2-CB5540       Fabrication and delivery of steel post and transom for L3 parapet       60.0       60.0       08-Feb-22*       22-Apr-22       0%         S2-CB5500       Fabrication and delivery of steel works for isolation panel       60.0       20.0       12-Nov-21 A       02-Mar-22       45%         S2-CB5500       Fabrication and delivery of steel works for isolation panel       90.0       90.0       08-Feb-22*       30-May-22       0%         Idling Seainting U-T       145.0       76.0       04-Dec-21 A       13-May-22       0%       Image: Comparison of the Parameter Para	S2-RW1160 Installat	ion of L3 railing	50.0	50.0	23-Apr-22	23-Jun-22	0%							
S2-CB5540Fabrication and delivery of steel post and transom for L3 parapet60.060.0 $0.8$ -Feb-22* $22$ -Apr-22 $0.6$ S2-CB5560Fabrication and delivery of steel works for isolation panel60.0 $20.0$ $12$ -Nov-21 A $02$ -Mar-22 $45\%$ S2-CB5580Fabrication of PMMA panel90.0 $90.0$ $08$ -Feb-22* $30$ -Mar-22 $0.6\%$ $13$ -May-22 $0.6\%$ Iding & Painting Works145.076.0 $04$ -Dec-21 A $13$ -May-22 $0.6\%$ $13$ -May-22 $13$ -May-23 $13$ -May-24 $13$ -May-24<	S2-RW1202 Installat	ion of isolation PMMA panel	20.0	20.0	06-May-22	30-May-22	0%							
S2-CB5500       Fabrication and delivery of steel works for isolation panel       60.0       20.0       12-Nov-21 A       02-Mar-22       45%         S2-CB5500       Fabrication of PMMA panel       90.0       90.0       08-Feb-22*       30-May-22       0%         Iding & Painting Works       145.0       76.0       04-Dec-21 A       13-May-22       0%       14         reparation Works       60.0       60.0       28-Feb-22       05-Mar-22       05-Mar-22       52-Mar-22       05-Mar-22       0%       Activation of the Pendum Bearing and removal of temporary jacks from the Pier W1 (after completion of transition section)       6.0       6.0       28-Feb-22       05-Mar-22       0%       0%       Activation of the Pendu Activation of the Pendu Activation of the Pendu Activation of the Pendu Activation of permanent bearing and removal of temporary jacks from the Pier W1 (after completion of transition section)       6.0       6.0       28-Feb-22       05-Mar-22       0%       0%       Activation of permanent bearing and removal of temporary jacks from the Pier W1 (after completion of transition section)       6.0       6.0       28-Feb-22       05-Mar-22       0%       0%       Activation of permanent bearing and removal of temporary jacks from the Pier W1 (after completion of transition section)       6.0       6.0       28-Feb-22       05-Mar-22       0%       0%       Activation of permanent bearing and removal of tempor						-	00/							
S2-CB5500     Fabrication of PMMA panel     90.0     90.0     90.0     08-Feb-22*     30-May-22     0%       Iding & Painting Works     145.0     76.0     04-Dec-21 A     13-May-22     0%       reparation Works     6.0     6.0     28-Feb-22     05-Mar-22     05-Mar-22       S2-SB1520     Activation of permanent bearing and removal of temporary jacks from the Pier W1 (after completion of transition section)     6.0     6.0     28-Feb-22     05-Mar-22       S2-SB1520     Activation of permanent bearing and removal of temporary jacks from the Pier W1 (after completion of transition section)     6.0     6.0     28-Feb-22     05-Mar-22       ainting of the Ring Work     145.0     76.0     04-Dec-21 A     13-May-22     0%     14-Dec-21 A												10	abrication and delive	very of steel way
Iding & Painting Works     145.0     76.0     04-Dec-21 A     13-May-22     13-May-23     13-May-23     13-May-24     13-May-24 <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>														
Preparation Works     6.0     6.0     28-Feb-22     05-Mar-22     05-Mar-22       Activation of the Pendulum Bearing     6.0     6.0     28-Feb-22     05-Mar-22     05-Mar-22       S2-SB1520     Activation of permanent bearing and removal of temporary jacks from the Pier W1 (after completion of transition section)     6.0     6.0     28-Feb-22     05-Mar-22     05-Mar-22       Painting of the Ring Wel     145.0     76.0     04-Dec-21 A     13-May-22     05-Mar-22     06-Mar-22							0%							
Activation of the Pendulum Bearing       6.0       6.0       28-Feb-22       05-Mar-22       05-Mar-22       05-Mar-22       06-Mar-22       06												-	<ul> <li>Preparation Wo</li> </ul>	orks
Painting of the Ring Weld         145.0         76.0         04-Dec-21 A         13-May-22	Activation of the Pendulum Be		6.0	6.0	28-Feb-22	05-Mar-22	001					-	Activation of the	he Pendulum B
		on or permanent bearing and removal or temporary jacks from the Pier w1 (after completion of transition section)					0%							camarcin Dedfi
		g of the west side span ring weld (inside) (upper part)					0%				<ul> <li>Painting of t</li> </ul>	he west side s	pan ring weld (insid	de) (upper part)
								:			-			
	Remaining Level	of Effort Critical Remaining Work												08-Feb

	April 2022		May2	2022
27 n of planter type 1 and	03 10 17 d type 2	24	01	08
	and In-situ Concreting			
	<ul> <li>Waterproofing and soiling f</li> </ul>	or planter type 1 and	type 2	
		nstallation of Lightin		ahting Cabine
ation of containts load		instantation of Eignun	g i ost and Ei	
iction of concrete ken	b for installation of L3 parapet	T . H . C. T	a :::	
		Installation of the L		
		Ins	tallation of the	e isolation pai
		_		
	I	nstallation of the bali	ıstrade	
	-			V
				-
				Wa
				_
	-		Irrigation sys	tem for plant
and delivery of steel p	post and transom for L3 parapet			
	Fabrication a	nd delivery of steel w	orks for isola	tion panel
& W3-W2				
m				
E No.176)				
	or centre reserve (CE No.194 &	No 207) (NCF No	176)	
sand waterprooning is	or centre reserve (CE 110.1)4 o	(NCL 110.	170)	
traffic sign post				
	Installation of the balustrade	e		
ng for footpath				
	Road surfacing for footpa	ıth		
ng for cycle track				
erproofing for carriage	eway			
Roa	d pavement for cycle track at St	teel Bridge		
		Road	pavement fo	r carriageway
		_		
n steel post				
			_	
		Fabrication and	delivery of st	eel post and t
ation panel				
				v
noval of temporary ia	cks from the Pier W1 (after con	npletion of transition	section)	
		1	,	
				·····
	Revision	Checked	Ann	roved
3MRP (Fo	eb 22 - May 22)			JUNGU
	WEL WIGY LL	I	1	

Data Date :08-Feb-22 Sheet 6of 7

# Contract No. NE/2017/07 Cross Bay Link, Tseng Kwan O - Main Bridge and Associated Works

	Original Duration	Remaining Duration	Start	Finish	Physical % Complete	23 30	February2022         March2022           06         13         20         27         06         13         20
S2-SB2045 Painting of the west side span ring weld (inside) (bottom part)	18.0	18.0	23-Feb-22	15-Mar-22	0%		Painting of the wes
S2-SB2060 Painting of the east side span ring weld (inside) (upper part)	10.0	7.0	04-Dec-21 A	15-Feb-22	55%		Painting of the east side span ring weld (inside) (upper part)
S2-SB2065 Painting of the east side span ring weld (inside) (bottom part)	18.0	18.0	22-Feb-22	14-Mar-22	0%		Painting of the east s
2-SB2080 Top coating of the steel deck	98.0	75.0	08-Jan-22 A	12-May-22	20%		
32100 Painting repair of the arch rib	45.0	45.0	16-Mar-22	13-May-22	0%		
val of the Temporary Supports at W1 & E1	40.0	17.0	03-Jan-22 A	26-Feb-22			Removal of the Temporary Supports at W1 & E1
-SB2220 Removal of the temporary supports at W1	10.0	5.0	04-Jan-22 A	12-Feb-22	35%		Removal of the temporary supports at W1
Removal of the temporary supports at W2	1.0	1.0	26-Feb-22	26-Feb-22	0%		Removal of the temporary supports at W2
B2260 Removal of the temporary supports at E1	10.0	4.0	03-Jan-22 A	23-Feb-22	40%		Removal of the temporary supports at E1
SB2280 Removal of the temporary supports at E2	1.0	1.0	21-Feb-22	21-Feb-22	0%		<ul> <li>Removal of the temporary supports at E2</li> </ul>
ruction of Steel-Concrete Transition Zone	39.0	16.0	20-Dec-21 A	25-Feb-22			Construction of Steel-Concrete Transition Zone     Construction of the west side transition
Struction of the west side transition           -CT1060         Welding of the box out on steel deck (top)	39.0 10.0	16.0 8.0	20-Dec-21 A 20-Dec-21 A	25-Feb-22 16-Feb-22	90%		Welding of the box out on steel deck (top)
CT1080 Stressing of the PT bar and tendons	7.0	7.0	04-Jan-22 A	24-Feb-22	50%		Stressing of the PT bar and tendons
CT1100 Removal of the temporary jacks from the Pier W2	1.0	1.0	25-Feb-22	25-Feb-22	0%		<ul> <li>Removal of the temporary jacks from the Pier W2</li> </ul>
truction of the east side transition	11.0	11.0	08-Feb-22	19-Feb-22			Construction of the east side transition
CT1180 Welding of the box out on steel deck (top)	10.0	10.0	08-Feb-22	18-Feb-22	0%		Welding of the box out on steel deck (top)
CT1200 Stressing of the PT bar and tendons	7.0	7.0	11-Feb-22	18-Feb-22	0%		Stressing of the PT bar and tendons
CT1220 Removal of the temporary jacks from the Pier E2	1.0	1.0	19-Feb-22	19-Feb-22	0%		<ul> <li>Removal of the temporary jacks from the Pier E2</li> </ul>
aited, E&M Works for CBL Main Bridge and Marine Viaduct	144.0	112.0	30-Aug-21 A	25-Jun-22			
G and AIC	57.0	57.0	27-Jan-22 A	19-Apr-22		•	
S2-EM1320 Installation of the Arch Inspection Cradle	57.0 27.0	57.0 27.0	08-Feb-22 08-Feb-22	19-Apr-22 10-Mar-22	0%		Installation of the Arch Inspe
S2-EM1340 Testing of the AIC	30.0	30.0	11-Mar-22	19-Apr-22	0%		
G	30.0	26.0	27-Jan-22 A	09-Mar-22		· · · · · · · · · · · · · · · · · · ·	▼ UBG
Testing of the UBG and SAT S2-EM1280 Testing of the UBG	<b>30.0</b> <b>30.0</b>	26.0 23.0	27-Jan-22 A 27-Jan-22 A	09-Mar-22 05-Mar-22	20%	*	Testing of the UBG and SAT Testing of the UBG
S2-EM1200 Realing of the ODS S2-EM1300 SAT	3.0	3.0	07-Mar-22	09-Mar-22	0%		SAT
Ilation of Other Systems	144.0	112.0	30-Aug-21 A	25-Jun-22	078		
-EM1360 SHMS installation	60.0	25.0	30-Aug-21 A	08-Mar-22	45%		SHMS installation
-EM1380 Dehumidification system installaion in the stay cables	10.0	10.0	22-Feb-22	04-Mar-22	0%		Dehumidification system installaion in the
EM1400 Commission and testing of the dehumidification system	90.0	90.0	05-Mar-22	25-Jun-22	0%		
rks	333.0	143.0	01-Dec-21 A	30-Jun-22			
orks in Portion II,III & IV	333.0	143.0	01-Dec-21 A	30-Jun-22			
Lighting	57.0	57.0	21-Mar-22	01-Jun-22			
EM1560 Road Lighting works at E2-EA	37.0	37.0	14-Apr-22	01-Jun-22	0%		
A1620 Road Lighting works at W2-E2	37.0	37.0	21-Mar-22	07-May-22	0%		
1 Lighting Installation at Piers W5-EA 3040 Pier Head Lighting Installation at Piers W2-W5	105.0 101.0	105.0 101.0	21-Feb-22 21-Feb-22	30-Jun-22 25-Jun-22	0%		
13060         Pier Head Lighting Installation at Piers E2-EA	105.0	101.0	21-Feb-22	30-Jun-22	0%		
M3080 Pier Head Lighting Installation at Piers W1-E1	96.0	96.0	21-Feb-22	20-Jun-22	0%		
	59.0	59.0	21-Feb-22	20-Juii-22 20-Apr-22	078		
Red Lighting Installation at Piers W1-E1 EM3100 Installation of Pier Head Lighting	38.0	39.0 38.0	21-Feb-22 21-Feb-22	06-Apr-22	0%		
-EM3120 Testing & Commissioning	14.0	14.0	07-Apr-22	20-Apr-22	0%		
DA System	131.0	97.0	23-Dec-21 A	08-Jun-22			
R3240 FAT preparation	75.0	44.0	23-Dec-21 A	30-Mar-22	45%		
PR3260 FAT and deliver to Site	12.0	12.0	31-Mar-22	14-Apr-22	0%		
R3280 Installation of cable containment	20.0	20.0	28-Feb-22	22-Mar-22	0%		Inst
R3300 Equipment cabling & wiring completion for termination	20.0	20.0	17-Mar-22	09-Apr-22	0%		
R3320 Rack & Equipment on site installation	14.0	14.0	19-Apr-22	05-May-22	0%		·
PR3340 Equipment & RIOU panel termination	18.0	18.0	19-Apr-22	11-May-22	0%		
PR3360 Optical fibre cable laying	60.0	60.0	08-Feb-22	22-Apr-22	0%		
R3380 Cable & wiring Termination	37.0	37.0	23-Apr-22	08-Jun-22	0%		
tion Lighting at Piers W1-E1	72.0	72.0	23 Apr 22 21-Feb-22	21-May-22			<del>,  </del>
EMI630 Navigation Lighting Installation at Piers WI-E1	72.0	72.0	21-Feb-22	21-May-22	0%		
tion Lighting at Piers W1-E1	88.0	88.0	21-Feb-22	10-Jun-22			· · · · · · · · · · · · · · · · · · ·
EM1700 Avigation Lighting Installation at Piers W1-E1	88.0	88.0	21-Feb-22	10-Jun-22	0%		
tional Lighting at Piers W1-E1	90.0	90.0	14-Feb-22	06-Jun-22			<b>v</b>
	90.0	90.0	14-Feb-22	06-Jun-22	0%		
	117.0	108.0	27-Jan-22 A	26-May-22	8%	The second secon	
ning System and Main Earthing System		07.0	27 1 22 4				
EMI940         Lightning tape installation	94.0	87.0	27-Jan-22 A	26-May-22			
ning System and Main Earthing System		87.0 50.0 30.0	27-Jan-22 A 16-Feb-22 20-Apr-22	26-May-22 19-Apr-22 19-May-22	0%		

April 2022 27 03 10 1	7 24	May2022 01 08
t side span ring weld (inside) (bottom part)	27	
de anon rine weld (inside) (hettern nort)		
de span ring weld (inside) (bottom part)		
		T
:		
	UBG and AIC	
	AIC	
tion Cradle		
	Testing of the AIC	
	-	
stav anhlas		
stay cables		
		Road Light
	<ul> <li>Fixed Red Lighting</li> </ul>	Installation at Piers W1-E1
Installation of Pier Head L		
	Testing & Commis	sioning
		0
EAT preparation		
FAT and d	eliver to Site	
lation of cable containment		
Equipment cabling &	& wiring completion	for termination
	opreudit	
		Rack & Equipn
-		Eq.
	Optical fibre ca	ble laying
	Installation of earthin	g tape at Main Bridge
		5 mpc at triant Dridge
•		
Revision	Checked	Approved
Revision 3MRP (Feb 22 - May 22)	Checked	Approved
	Checked	Approved

Data Date :08-Feb-22 Sheet 7of 7

# Contract No. NE/2017/07 Cross Bay Link, Tseng Kwan O - Main Bridge and Associated Works

	AdultyName	- Grigital DuralUT	Ľ.			Complete	23 30	February2022         March 2022           06         13         20         27         06         13         20
Deck Cell - Eretctr		289.0	96.0	01-Dec-21 A	14-May-22			Concrete Deck Cell at Piers W2-W5
S1-EM1240	Cell at Piers W2-W5 Concrete Deck Cell at Piers W2-W5	76.0	23.0 23.0	01-Dec-21 A 01-Dec-21 A	05-Mar-22 05-Mar-22	70%		Concrete Deck Cell at Piers W2-W5 Concrete Deck Cell at Piers W2-W5
	Cell at Piers E2-EA				05-Mar-22	7070		Concrete Deck Cell at Piers E2-EA
S1-EM1320	Concrete Deck Cell at Piers E2-EA - Lighting fitting and wiring accessories installation	52.0 52.0	23.0 23.0	31-Dec-21 A 31-Dec-21 A	05-Mar-22	72%		Concrete Deck Cell at Piers E2-EA
	x Cell at Piers W1-E1 Main Span (Steel)	58.0	56.0	16-Dec-21 A	14-Apr-22			-
S1-EM1340	Steel Bridge Deck Cell at Piers WI-E1 Main Span (Steel) - small cable wiring work & MCB board and lighting control box	38.0	0.0	16-Dec-21 A	04-Feb-22 A	100%	Steel	Bridge Deck Cell at Piers W1-E1 Main Span (Steel) - small cable wiring work & MCB board ar
S1-EM1360	Steel Bridge Deck Cell at Piers W1-E1 Main Span (Steel) - installation of lighting fitting and wiring accessories	58.0	56.0	05-Feb-22 A	14-Apr-22	10%		
Steel Deck Cell at		54.0	56.0	16-Dec-21 A	14-Apr-22	10/0		
S1-EM1400	Steel Deck Cell at Piers W1-W2 West Side Span - small cable wiring work	46.0	6.0	16-Dec-21 A 16-Dec-21 A	14-Apr-22 14-Feb-22	80%		Steel Deck Cell at Piers WI-W2 West Side Span - small cable wiring work
S1-EM1420	Steel Deck Cell at Piers WI-W2 West Side Span - installation of lighting fitting and wiring accessories	50.0	50.0	15-Feb-22	14-Apr-22	0%		
					-	070		
S1-EM1440	at Piers E1-E2 East Side Span Deck Steel Deck Cell at Piers W1-W2 West Side Span - conduit, cable trunking, cable tray installation	97.0 50.0	96.0 0.0	01-Dec-21 A 01-Dec-21 A	14-May-22 29-Jan-22 A	100%	Steel Deck Cell a	t Piers W1-W2 West Side Span - conduit, cable trunking, cable tray installation
S1-EM1460	Steel Deck Cell at Piers W1-W2 West Side Span - small cable wiring work	60.0	56.0	31-Jan-22 A	14-Apr-22	12%		
S1-EM1480	Testing & Commissioning	30.0	30.0	15-Apr-22	14-May-22	0%		
	nidification System at Piers W1-E1	65.0	58.0	25-Jan-22 A	20-Apr-22			
S1-EM1500	Power for Dehumidification System at Piers W1-E1	65.0	58.0	25-Jan-22 A	20-Apr-22	0%		
	nstallation at Piers W2 & E3	47.0	47.0	30-Mar-22	30-May-22			
S1-EM1520	Gantry Lighting Installation at Piers W2 & E3	47.0	47.0	30-Mar-22	30-May-22	0%		
17M Information S	Sign Lighting Installation at Piers W1-E1	53.0	53.0	21-Feb-22	27-Apr-22			·
S2-EM3020	17M Information Sign Lighting Installation at Piers W1-E1	53.0	53.0	21-Feb-22	27-Apr-22	0%		
tion 3 of the Wo	orks-Comprises All of the Landscape Works	100.0	100.0	05-Mar-22	08-Jul-22			<b>•</b>
LW2000	Landscape works for CBL bridge	100.0	100.0	05-Mar-22	08-Jul-22	0%		
LW2020	Landscape works for TKO-LTT bridge	55.0	55.0	29-Apr-22	06-Jul-22	0%		
tion 5 of the We	orks-All Works within Portion V (CBL E&M Plantroom)	670.0	183.0	30-Jul-20 A	09-Aug-22	-		
maining Work		594.0	183.0	30-Jul-20 A	09-Aug-22			
5-PR2200	Water works, pluming and drainage works	60.0	9.0	30-Jul-20 A	17-Feb-22	94%		Water works, pluming and drainage works
								1 5 5
5-PR2290	Cable Installation Work After Access Permitted (Portion VI)	63.0	63.0	08-Feb-22	26-Apr-22	0%		
5-PR2300	T&C for all systems after connection from plantroom to the bridge (incl. 15 days TRA)	78.0	78.0	11-May-22	09-Aug-22	0%		
i <mark>jor Services Sy</mark>	ystem	495.0	101.0	28-Sep-20 A	13-Jun-22			
CADA System		131.0	97.0	23-Dec-21 A	08-Jun-22			
S5-PR3040	FAT preparation	75.0	44.0	23-Dec-21 A	30-Mar-22	30%		
S5-PR3060	FAT and deliver to Site	12.0	12.0	31-Mar-22	14-Apr-22	0%		
S5-PR3080	Installation of cable containment	20.0	20.0	28-Feb-22	22-Mar-22	0%		Installat
S5-PR3100	Equipment cabling & wiring completion for termination	20.0	20.0	17-Mar-22	09-Apr-22	0%		
S5-PR3120	Rack & Equipment on site installation	14.0	14.0	19-Apr-22	05-May-22	0%		
				-	-			
S5-PR3140	Equipment & RIOU panel termination	18.0	18.0	19-Apr-22	11-May-22	0%		
S5-PR3160	Optical fibre cable laying	60.0	60.0	08-Feb-22	22-Apr-22	0%		
S5-PR3180	Cable & wiring termination	37.0	37.0	23-Apr-22	08-Jun-22	0%		
lectrical System		373.0	101.0	02-Oct-20 A	13-Jun-22			
UPS Room		168.0	101.0	15-Nov-21 A	13-Jun-22			
S5-PR2565	UPS Factory Fabrication	83.0	18.0	15-Nov-21 A	28-Feb-22	60%		UPS Factory Fabrication
S5-PR2570	UPS FAT	17.0	17.0	01-Mar-22	19-Mar-22	0%		UPS FAT
S5-PR2575	UPS delivery	40.0	40.0	21-Mar-22	12-May-22	0%		
S5-PR2580	UPS Installation (Including E&M Work)	26.0	26.0	13-May-22	13-Jun-22	0%		
				-		070		
Generator Room	Generator Installation (Including E&M Work)	361.0 90.0	89.0 18.0	02-Oct-20 A 02-Oct-20 A	28-May-22 28-Feb-22	90%		Generator Installation (Including E&M Work)
S5-PR2500	Scherator installation (including Lectri fork)							
S5-PR2500	Construction Construction Construction in a filter of the construction	18.0	18.0	09-Apr-22	04-May-22	0%		
S5-PR2520	Genset Generator Control Cubicle site installation							· · · · · · · · · · · · · · · · · · ·
	Generator Control Cubicle site installation       Generator SAT & Testing and Commissioning	20.0	20.0	05-May-22	28-May-22	0%		
S5-PR2520			20.0 47.0	05-May-22 28-Sep-20 A	28-May-22 02-Apr-22	0%		
S5-PR2520 S5-PR2540 IVAC System Installation of MV/	Generator SAT & Testing and Commisioning AC System	20.0 441.0 441.0	47.0 47.0	28-Sep-20 A 28-Sep-20 A	02-Apr-22 02-Apr-22			
S5-PR2520 S5-PR2540 IVAC System	Generator SAT & Testing and Commisioning	20.0 441.0	47.0	28-Sep-20 A	02-Apr-22	93%		MVAC Installation Work
S5-PR2520 S5-PR2540 IVAC System Installation of MV/	Generator SAT & Testing and Commisioning AC System	20.0 441.0 441.0	47.0 47.0	28-Sep-20 A 28-Sep-20 A	02-Apr-22 02-Apr-22			MVAC Installation Work

 Remaining Level of Effort Actual Work

Summary

• Remaining Work


	27	03 10	pril 2022 17	24	May2022 01 08
ghting	fittin	g and wiring accessories inst	allation		
and li	ohting	control box	Steel Bridge	e Deck Cell at Piers	W1-E1 Main Span (Steel)
und n	5		Steel Bridge	e Deck Cell at Piers	W1-E1 Main Span (Steel)
			Steel Deck	Cell at Piers W1-W	2 West Side Span Deck
			Steel Deck	Cell at Piers W1-W	2 West Side Span - installati
			Steel Deck	Cell at Piers W1-W	2 West Side Span - small ca
					dification System at Piers W
	-			Power for Dehum	dification System at Piers W
		- - -			I Information Sign Lighting I Information Sign Lighting
				Cable	Installation Work After Acce
		AT preparation	FAT and del	iver to Site	
lation	of cal	e containment			
		Equipme	nt cabling &	wiring completion	for termination
					Rack & Equipn
				<ul> <li>Optical fibre c</li> </ul>	Equ able laving
				I	, ,
					U
					-
					Genset Generator
		➡ MVAC System			
		Installation of MVAC S	ystem		
		MVAC Testing and Cor	nmisioning		
		<ul> <li>Accomplish of MVAC</li> </ul>			
					:
	3M	Revision RP (Feb 22 - May 22	2)	Checked	Approved
		1 1 00 22 - Way 22	-/		1



**Contract 2** 

Z:Jobs/2018/TCS00975 (EDO-04-2018)/600/EM&A Report Submission/Quarterly EM&A Summary Report/12th Quarter EM&A Summary Report - September - November 2021/R0580v1.doc

	Activity Name	Original Duration D	Actual Remair uration Dura	tion Calendar Start	Finish Late Start	Late Finish	Total TRA Float	Complete		<u> </u>					2022					+		202			_
2017/08 Programme	Undate (Nov 2021)	1399		504 31-Oct-18 A	25-Jul-23 19-Jul-21	30-Sep-23	58	Od	Nov De	ec Ja	an Feb	Mar	Apr	May	Jun J	ul Aug	Sep	Oct No	v Dec	Jan	Feb Mar	Apr	May	Jun .	Jul
roject Key Dates		1399	488	484 31-Oct-18 A	25-Jul-23 27-Aug-21	30-Sep-23	58					-				_			_			_			_
SD1000	Starting Date	0	0	0 017/08(7 31-Oct-18 A	27-Aug-21	-	0	100%						-											
Access Dates		243	243	0 017/08(7 01-Nov-18 A			-							l											
POS1010	Possession of Portion I	0	0	0 017/08(7 02-Jul-19 A	27-Aug-21		0	100%																	
POS1020	Possession of Portion II	0	0	0 017/08(7 01-Nov-18 A	27-Aug-21		0	100%																	
POS1030	Possession of Portion III	0	0	0 017/08(7 01-Nov-18 A	27-Aug-21		0	100%																	
POS1040	Possession of Portion IV	0	0	0 017/08(7 01-Nov-18 A	27-Aug-21		0	100%																	
• • • • • • • • • • • • • • • • • • •	er Revised Contract Key Dates under CEs	1070		376 017/08(7 25-Jun-20 A			123																	30-May-23	3, F
PC1010	Planned Completion of Key Date 1	0	0	0 017/08(7	25-Jun-20	30-Sep-23 18-Mar-22	0	100%						Di-											
PC1020 PC1030	Planned Completion of Key Date 2 Planned Completion of Key Date 3	0	0	0 017/08(7	19-May-22 29-Jun-22	18-Mar-22 14-Apr-22	-62 0 -76 0	0%						- Plan		letion of Key Da anned Completi		(Data 2							
PC1040	Planned Completion of Sectional Completion S1	0	0	0 017/08(7	23-Jun-22	30-Mar-22	-76 0	0%								ned Completion			etion S1						
PC1050	Planned Completion of Sectional Completion S2	0	0	0 017/08(7	29-Jun-22	14-Apr-22	-76 0	0%								anned Completi									
PC1060	Planned Completion of Sectional Completion S3	0	0	0 017/08(7	30-May-22	14-Apr-22	-46 0	0%						<b>P</b>		mpletion of Sec									
PC1070	Planned Completion of Sectional Completion S4	0	0	0 017/08(7	30-May-23	14-Apr-23	-46 0	0%									·							Planned C	Con
PC1080	Planned Completion of Sectional Completion S5	0	0	0 017/08(7	18-Jun-22	14-Apr-22	-64 0	0%							Plann	ed Completion	of Sectior	nal Completio	on \$5,						
Planned Completion under	er Possible Contract Key Dates under CEs	1070	0	376 017/08(7 25-Jun-20 A	30-May-23 18-Mar-22	30-Sep-23	123	-				1 1									<u> </u>	-		30-May-23	3, F
PCP1010	Planned Completion of Key Date 1	0	0	0 017/08(7	25-Jun-20	30-Sep-23	0	100%																	
PCP1020	Planned Completion of Key Date 2	0	0	0 017/08(7	19-May-22	18-Mar-22	-62 0	0%						Plar		letion of Key Da									
PCP1030	Planned Completion of Key Date 3	0	0	0 017/08(7	25-Jul-22	25-Jul-22	-1 0	0%								Planned C									
PCP1040	Planned Completion of Sectional Completion S1	0	0	0 017/08(7	24-Jun-22	04-Apr-22	-82 0	0%							Plar	ned Completion				-					
PCP1050	Planned Completion of Sectional Completion S2	0	0	0 017/08(7	25-Jul-22	25-Jul-22	-1 0	0%		-						Planned C		1		on S2,					
PCP1060 PCP1070	Planned Completion of Sectional Completion S3 Planned Completion of Sectional Completion S4	0	0	0 017/08(7	30-May-22	25-Jul-22 25-Jul-23	56 0 56 0	0%						<b>**</b>	riar ned Co	mpletion of Sec	tional Cor	mpletion S3						Diann 14 1	<u> </u>
PCP1070	Planned Completion of Sectional Completion S4 Planned Completion of Sectional Completion S5	0	0	0 017/08(7	30-May-23 18-Jun-22	25-Jul-23 25-Jul-22	37 0	0%							- Diann	ed Completion	of Soction		ion 95				<b>-</b>	Planned C	20
-	es and Sectional Completion Dates under CEs	1024	0	392 017/08(7 25-Jun-20 A	14-Apr-23 18-Mar-22	30-Sep-23	169	576									cooupii	.a. Junihiella		<u> </u>			-Apr-28, Re	evised Con	1tr
CD1010	S1 - Completion of All Works within Portion I	0	0	0 017/08(7	30-Mar-22*	30-Mar-22	0 0	0%					S1 - Com	bletion of	AllWorks	vithin Portion I,							7.0120,100		
CD1020	S2 - Completion of All Works within Portion II, III & IV and remainder of the W	0	0	0 017/08(7	14-Apr-22*	14-Apr-22	0 0	0%								rks within Portic	on ∥. ∥I&!	V and remai	inder of the	Works not c	overed by of	ther Sections	s.		
CD1030	S3 - Completion of All Landscape Softworks	0	0	0 017/08(7	14-Apr-22*	14-Apr-22	0 0	0%								dscape Softwo		1					É E		
CD1040	S4 - Completion of Establishement Works	0	0	0 017/08(7	14-Apr-23*	14-Apr-23	0 0	0%	···							····						► \$4	4 - Completio	ion of Esta	зĎ
CD1050	S5 - Completion of Preservation and Protection of Exisitng Trees	0	0	0 017/08(7	14-Apr-22*	14-Apr-22	0 0	0%					\Rightarrow S5 - (	Completio	on of Prese	vation and Prot	tection of	Exisitng Tree	es,					1	į
KD0001	Key Date 1 - Completion of Eastern Abutment in Portion II	0	0	0 017/08(7	25-Jun-20	30-Sep-23	0	100%									-							-	į
KD0002	Key Date 2 - Completion of Works within Portion I, II, III & IV for TCSS of all E&	0	0	0 017/08(7	18-Mar-22*	18-Mar-22	0 0	0%				🖚 Ke	ey Date 2 -	Completi	or of Work	s within Portion	I,II,III & I√	for TC\$S of	all ¢&M Wc	orks, Street L	ighting, T&C,				
KD0003	Key Date 3 - Completion of All Works within Portion I, II, III & N	0	0	0 017/08(7	14-Apr-22*	14-Apr-22	0 0	0%					🛏 Key [	Date 3 - 0	ompletion	of All Works with	in Portior	n I, II, III & IV,	,						
Possible Key Dates and Se	ectional Completion Dates under CEs	1126	0	494 017/08(7 25-Jun-20 A	25-Jul-23 18-Mar-22	30-Sep-23	68	_											_						-
KDP0001	Key Date 1 - Completion of Eastern Abutment in Portion II	0	0	0 017/08(7	25-Jun-20	30-Sep-23	0	100%		-															
KDP0002	Key Date 2 - Completion of Works within Portion I, II, III & IV for TCSS of all E&	0	0	0 017/08(7	18-Mar-22*	18-Mar-22	0 0	0%				H Ke	ey Date 2 -	Completi	or of Work	s within Portion			1		,				
KDP0003	Key Date 3 - Completion of All Works within Portion I, II, III & IV	0	0	0 017/08(7	25-Jul-22*	25-Jul-22	0 0	0%								🍽 Key Date 3		etion of All V	Vorks within	Portion I, II, I	III & IV,				
SCP0001	S1 - Completion of All Works within Portion I	0	0	0 017/08(7	04-Apr-22*	04-Apr-22	0 0	0%					S1 - Cor	npletion (	of All Works	within Portion I	·						f		
SCP0002	S2 - Completion of All Works within Portion II, III & V and remainder of the W	0	0	0 017/08(7	25-Jul-22*	25-Jul-22	0 0	0%								S2 - Comp					remainder of	/ the works i	not covered	1 by other	1
SCP0003 SCP0004	S3 - Completion of All Landscape Softworks S4 - Completion of Establishement Works	0	0	0 017/08(7	25-Jul-22* 25-Jul-23*	25-Jul-22 25-Jul-23	0 0	0%								- S3 - Comp	letion of A	All Landscap	e Softworks	3,					
SCP0004	S5 - Completion of Preservation and Protection of Existing Trees	0	0	0 017/08(7	25-Jul-22*	25-Jul-22	0 0	0%								S5 - Comp	letion of	Preservation	and Protec	ction of Exisi	tna Trees				
Access requirement for A		75	0	75 30-Nov-21	04-Mar-22 15-Dec-21	18-Mar-22	12	0,0	-				r-22. Acces	; s requirer	ment for Ad						lig lieço,			-	
HO1010	Complete all neccessary works for E&M and TCSS installation	0	0	0 017/08(7	04-Mar-22	18-Mar-22	14 0	0%				rt Compl	lete all nec	essarv v	oks for E8	celeration Mand TCSS in:	stallation								-
HO1020	Provision of vehicular access to the contractor of C1	0	0	0 017/08(6	30-Nov-21	15-Dec-21	13	0%	<b>r≠</b> ♦••Pn	ovision of		ccess to the													
esion and Method St	atement, Material Submissions	1242	1104	138 017/08(7 31-Oct-18 A	25-Mar-22 19-Jul-21	30-Sep-23	554	_							nd Method	Statement, Ma	terial Sub	missions							
Contractor's Design	······································	1223	850	63 017/08(7 12-Jan-19 A	25-Mar-22 27-Aug-21	26-May-22	62	-		_			25-Mar-22,	Contract	ors Design										
AIP Submission			208	0 017/08(7 12-Jan-19 A											Ŭ		1								
🛑 AD1010	Alternative Designs - Prepare AIP Submission	14	33	0 017/08(7 12-Jan-19 A	13-Feb-19 27-Aug-21	27-Aug-21	0	100%																	-
AD1020	Alternative Designs - Review and Comment of AIP by PM	21	19	0 017/08(7 14-Feb-19 A	04-Mar-19 27-Aug-21	27-Aug-21	0	100%		-															
AD1110	Alternative Designs - Review and Comment of AIP by HyD	21	66	0 017/08(7 05-Mar-19 A	, ,	27-Aug-21	0	100%									-								
AD1190	Alternative Designs - Prepare AIP Submission (Rev.A)	14	33	0 017/08(7 10-May-19 A		-	0	100%		-															
AD1200	Alternative Designs - Review and Comment of AIP by PM	21	24	0 017/08(7 12-Jun-19 A		-	0	100%															<b> </b>		
AD1210     DDA Submission	Alternative Designs - Review and Comment of AIP by HyD	21	33 392	0 017/08(7 06-Jul-19 A	07-Aug-11 27-Aug-21		0	100%																	
DDA Submission Elevated Deck and U-tr	rough	381 220	392 200	0 017/08(7 29-Jan-19 A 0 017/08(7 29-Jan-19 A																					
AD1030	Alternative Designs - Prepare DDA Submission to Relevant Authorities (Eleva	220	50	0 017/08(7 29-Jan-19 A			0	100%																	
AD1035	Alternative Designs - Review and Comment of DDA (Elevated Deck and U-trc	7	1	0 017/08(7 20-Mar-19 A			0	100%									1								
AD1036	Alternative Designs - Prepare DDA Submission (Elevated Deck and U-trough	16	20	0 017/08(7 21-Mar-19 A			0	100%																	-
AD1037	Alternative Designs - Review and Comment of DDA Submission (Rev.A)	7	1	0 017/08(7 09-Apr-19 A			0	100%																	
🚍 AD1038	Alternative Designs - Prepare DDA Submission (Elevated Deck and U-trough	14	9	0 017/08(7 10-Apr-19A	18-Apr-19 27-Aug-21	-	0	100%																	
AD1039	Alternative Designs - Review and Acceptance of DDA Submission (Rev.B)	7	1	0 017/08(7 18-Apr-19 A	18-Apr-19 27-Aug-21	27-Aug-21	0	100%									1								
Response to CEDD		84	120	0 017/08(7 19-Apr-19A	16-Aug-15 27-Aug-21																		·		
AD1230	Alternative Designs - Review and Comment of DDA (ED and UT) (21D for CE	21	56	0 017/08(7 19-Apr-19A			0	100%													8				
AD1250	Alternative Designs - Prepare DDA Submission (ED & UT, Response to CEDI Alternative Designs - Review and Comment of DDA (ED&I IT, 21D from CEDI	21	25	0 017/08(7 14-Jun-19 A			0	100%																	
AD1270	Alternative Designs - Review and Comment of DDA (ED&UT, 21D from CEDI	21 21	25 6	0 017/08(7 25-Jun-19 A			0	100%		-															
AD1300	Alternative Designs - Prepare DDA Submission (ED&UT, Reponse to CEDD) Alternative Designs - Review and Acceptance of DDA (ED&UT, 21D from CEI	21	6 22	0 017/08(7 20-Jul-19 A 0 017/08(7 26-Jul-19 A	25-Jul-19, 27-Aug-21 16-Aug-1§ 27-Aug-21		0	100%																	
Response to HyD - E		113	104	0 017/08(7 20-Jul-19 A 0 017/08(7 19-Apr-19 A			U	100%				++													
AD1040	Alternative Designs - Review and Comment of DDA (ED and UT) (21D for Hyl	21	22	0 017/08(7 19-Apr-19A		-	0	100%									1								_
															Dete				evision			Char	kod	A ===	
<ul> <li>Actual Level of Ef</li> </ul>	fort				<b>Contract No.:</b>	NE/2017/0	08								Date	N /	alu Dari			(Ma=000	1)	Chec		Appi	10
Actual Work	summary +t	工程报	展署	Ci	ross Bay Link, T	Seung Ku	van O						-		-Mar-21		, ,			(Mar 2021	,			StL	
			ing and		loss Day Ellin, 1 Road D9 and Ass	0		1	_					08	-May-2	1 Month	ıy Prog	gramme l	Jpdate (	(May 2021	,	CkT	5	StL	
Remaining Mark																							17		
<ul> <li>Remaining Work</li> <li>Critical Remaining</li> </ul>		ingineer	Departm		Page 1 of		OIKS			TT			ing	<b>-</b>  08	-Jul-21	Month	ily Proc	gramme	Update (	(Jul 2021)	)	CKT	£	StL	







	Activity Name	Original Duration	Actual Remaining Duration Duration	Calendar Start	Finish Late Start	Late Finish Total	RA Activity % Complete						)22					2023	
NCE130	NCE130 - Extra Length of PBSH at Portion I	Duration		0 017/08(7 11-Sep-20 A	30-Sep-23		· 00	Nov De	c Jan Fet	Mar Apr	May	Jun	Jul	Aug Sep	Oct	Nov Dec	Jan Feb	Mar Apr Ma	ay Jun
NCE130	-	0		0 017/08(7 11-Sep-20 A 0 017/08(7 11-Sep-20 A	30-Sep-23 30-Sep-23					+									
-	NCE131 - Extra Length of PBSH at Portion III	0		0 017/08(7 11-Sep-20 A 0 017/08(7 11-Sep-20 A				1-Sep 20 A											
NCE132	NCE132 - Additional Works for Left-in Steel Casing for PBSH at Cycle Track I	0			30-Sep-23														
NCE133	NCE133 - Additional Works for Left-in Steel Casing for PBSH at Lift and Stai	-		0 017/08(7 11-Sep-20 A	30-Sep-23			-sep-20/A											
NCE134	NCE134 - Additional Works for Left-in Steel Casing for PBSH at Wan O Road	0		0 017/08(7 11-Sep-20 A	30-Sep-23	(													
NCE135	NCE135 - Additional Point Load Test for Proof Drill Hole no. PC9, 10-PD1	0	-	0 017/08(7 16-Sep-20 A	30-Sep-23														
NCE136	NCE136 - Inclement Weather for the Period of 9 July 2020 to 8 August 2020	0	0	0 017/08(7 16-Sep-20 A	30-Sep-23														
NCE137	NCE137 - Special Arrangement for Concrete Testing Services from the Publi	0	0	0 017/08(7 08-Oct-20 A	30-Sep-23	(													
NCE138	NCE138 - Inclement Weather for the Period of 9 August 2020 to 8 Septemb	0	0	0 017/08(7 16-Oct-20 A	30-Sep-23	(	100%												
NCE139	NCE139 - Works affected by the Tropical Cyclone Warning Signal No. No. 8 '	0	0	0 017/08(7 16-Oct-20 A	30-Sep-23	(	100% 16-Oc	20A											
NCE140	NCE140 - Uncharted Steel Materials Found at Pre-Bored Socketed H-Pile Nc	0	0	0 017/08(7 28-Oct-20 A	30-Sep-23	(	100% ad, 28	Cct-2CA											
NCE141	NCE141 - Uncharted Steel Materials Found at Pre-Bored Socketed H-Pile Nc	0	0	0 017/08(7 28-Oct-20 A	30-Sep-23		100% ad, 28	Cct-2CA		1	1111	111-7							
NCE142	NCE142 - Extra Length of Pre-Bored Socketed H-Piles at Lift and Staircase	0		0 017/08(7 28-Oct-20 A	30-Sep-23														
NCE143	NCE143 - Additional Works for Left-in Steel Casing for 610mm PBSH at Lift :	0		0 017/08(7 28-Oct-20 A	30-Sep-23			0 1 20 4											
NCE144	NCE144 - Additional Works for Left-in Steel Casing for 610mm PBSH at War	0		0 017/08(7 28-Oct-20 A	30-Sep-23														
		0	-		· · ·														
NCE145	NCE145 - Works affected by the Tropical Cyclone Warning Signal No. No. 8	-	-	0 017/08(7 30-Oct-20 A	30-Sep-23			3 <b>0-06-</b> 207A		+		÷							
NCE146	NCE146 - Inclement Weather for the Period of 9 September 2020 to 8 Octol	0	-	0 017/08(7 05-Nov-20 A	30-Sep-23														
NCE148	NCE148 - Additional Works for Left-in Steel Casing for 610mm PBSH at War	0		0 017/08(7 24-Nov-20 A	30-Sep-23			24-Nov-20-A											
NCE149	NCE149 - Extra Length of Pre-Bored Socketed H-Piles at Wan O Road in Pc	0	0	0 017/08(7 25-Nov-20 A	30-Sep-23	(													
NCE150	NCE150 - Inclement Weather for the Period of 9 October 2020 to 8 Novemb	0	0	0 017/08(7 08-Dec-20 A	30-Sep-23		100% Dec-2	DA											
NCE151	NCE151 - Additional Works for Left-in Steel Casing for 610mm PBSH at War	0	0	0 017/08(7 09-Feb-21 A	30-Sep-23	(	) 100% at Wa	O Road in No	ov 2020, 09-Feb-2	A									
NCE152	NCE152 - Unexpected Obstruction to Manhole no. SMH011 at Road D9 in P	0	0	0 017/08(7 07-Jan-21 A	30-Sep-23		) 100% on III,	7 Jan 21 A		T		TIT							
NCE153	NCE153 - Extra Works for Carry Out Laboratory Testings for Gully Formers up	0		0 017/08(7 07-Jan-21 A	30-Sep-23		100% Febru	ary 2021, 07-J	an-21 A										
NCE154	NCE154 - Unexpected Obstruction to Manhole no. SMH012 at Road D9 in P	0	-	0 017/08(7 18-Jan-21 A	30-Sep-23			1 1 1											
NCE155	NCE155 - Works affected by COVID-19 - Additional Cost for Supply of Aggre	0	-	0 017/08(7 18-Jan-21 A	30-Sep-23				VY, 18-Jan-21 A										
NCE155	NCE155 - Works and ded by COVID-19 - Additional Cost for Supply of Aggree NCE156 - Movement Joint Construction at 2nd Portion of Abutment 2B	0		0 017/08(7 18-Jan-21 A	30-Sep-23				, 10 Jan-21 A										
		0			· · ·					21.0		<b>┼╢</b> ┼	÷						
NCE157	NCE157 - Delay in Backfilling Works along At-Grade Road due to Repeated	0		0 017/08(7 18-Jan-21 A	30-Sep-23				eneral Fill, 18-Jan	1.1									
NCE158	NCE158 - Conflict between Existing Manhole No. SMH4046896 and Pile Ca	0		0 017/08(7 18-Jan-21 A	30-Sep-23	(			ed Deck, 18-Jan-2										
NCE159	NCE159 - Delay in Using Imported General Fill from ND/2018/01 Due to Una	0	0	0 017/08(7 20-Jan-21 A	30-Sep-23	(			of Sulphate Conter	t, 20-Jan-21 A									
NCE160	NCE160 - Additional Point Load Test for Proof Drill Hole no. PD-1 at PC77	0	0	0 017/08(7 05-Feb-21 A	30-Sep-23		100% 77, 05	Feb-21A											
NCE161	NCE161 - Additional Material Testing for Steel Works of Semi-Enclosure Nois	0	0	0 017/08(7 01-Mar-21 A	30-Sep-23	(	100% closu	e <b>N</b> oise Barrier	s after Hot Bend T	eatment, 01-Mar-21	1A								
NCE162	NCE162- Compulsory Valid Negative COVID-19 Test Result for Entry of Cons	0	0	0 017/08(7 05-Mar-21 A	30-Sep-23		100% Entry	f Construction	Sites, 05-Mar-21 A	1	1111	1111							
NCE163	NCE163 - Revision of Spacing of Movement Joints for Semi-Enclosure Noise	0		0 017/08(6 19-Mar-21 A	30-Sep-23				mier at Elevated D										
NCE164	NCE164 - Inclement Weather Period of 9 Feb 2021 to 8 March 2021	0		0 017/08(6 29-Mar-21 A	30-Sep-23			2021, 294Va											
		0					100% nction		no. SMH009, 08-A	214									
NCE165	NCE165 - Unexpected CLP Power Cables at XYZ Junction near Manhole no	0		0 017/08(6 08-Apr-21A	30-Sep-23														
NCE166	NCE166 - Delay in Procurement of Watermain Pipes due to Revised Waterm	0	<u> </u>	0 017/08(6 08-Apr-21A	30-Sep-23		100% due t	revised; Wate	main Layout and	dnitudinal Profile,	us-Apr 21 A	444	<b>.</b>				ļļ.		
NCE167	NCE167 - Ground Settlement Issue at Portion I	0		0 017/08(6 08-Apr-21 A	30-Sep-23		100% pr-21												
NCE168	NCE168 - Additional Coating fo Sub-Frame of the Semi-Enclosure Noise Bar	0	0	0 017/08(6 19-Apr-21 A	30-Sep-23		100% Semi	Enclosure Noi:	e Barriers, 19-Apr	21 A									
NCE169	NCE169 - Lighting works for Traffic Sign	0	0	0 017/08(6 29-Apr-21 A	30-Sep-23		100% r-21 A												
NCE170	NCE170 - Revised Landscape Softworks and Hardworks	0	0	0 017/08(6 30-Apr-21 A	30-Sep-23		100% Hardw	orlis, 30-Apr-21	A										
NCE171	NCE171 - Extra Works for Carry Out Laboratory Testings for Precast Concrete	0	0	0 017/08(6 03-Jun-21 A	30-Sep-23		100% Labo	atory testings	for Precast Concre	Pipes, 03-Jun-21	A								
NCE172	NCE172 - Extra Works for Carry Out Laboratory testings for Impact Resistand	0	0	0 017/08(6 26-May-21 A	30-Sep-23		100% aborat	r testings for	Impact Resistance	Test and Heat Rev	ersion est o	o uFVC	Pipes, 2	6-May-21 A					
NCE173	NCE173 - Electric Suspension for Semi-Enclosure Noise Barrier Factory	0		) 017/08(6 28-Jun-21 A	30-Sep-23				Noise Barrier Fact										
NCE174	NCE174 - Inclement Weather for the Period of 9 May 2021 to 8 June 2021	0		0 017/08(6 29-Jun-21 A	30-Sep-23					2021, 29-Jun-21	Δ								
Early Warning (EW)	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, _,, _	860		· · ·	08-Nov-21 29-Sep-23	30-Sep-23 562			, Early Warning (E	11 1 1									
									, (2										
EW001	Temporary Discharges from LOHAS Park Development MTRC Contractors In	0		0 017/08(7	10-Dec-18	30-Sep-23 (													
EW002	Construction Debris and Domestic Waste Left Behind by MTRC's Contractors	0	0	0 017/08(7	10-Dec-18	30-Sep-23 (													
EW003	Maintenance of EVA at Portion II and II for MTRC's Depot along Road D9	0	0	0 017/08(7	10-Dec-18	30-Sep-23 (	100%												
EW004	Diversion of Existing Fire Service Main along D9 Road upon Possession of P	0	0	0 017/08(7	10-Dec-18	30-Sep-23 0	100%												
EW005	Severe Cracks and Abnormal Movement Observed on the Existing Road D9	0	0	0 017/08(7	14-Jan-19	30-Sep-23 (	100%												
EW006	Uncharted Utilities (Hong Kong Broadband and CLP) identified at Road D9, '	0	0	0 017/08(7	17-Jan-19	30-Sep-23 (	100%												
EW007	Additional Works for Determination of Bond Properety of Steel Reinforcing B	0		0 017/08(7	25-Apr-19	30-Sep-23 (				††		† <b>††</b>	÷-+						++
EW007 EW008	Additional Works for Laying Concrete Blocks on Top of the Existing Seawall t	0	-	0 017/08(7	14-Feb-19	30-Sep-23 (													
EW008 EW009	Existing Public Lighting Columns Removal by Others	0		0 017/08(7	10-Feb-19	30-Sep-23 (													
		-	-			· · ·													
EW010	Unexpected CLP Cables Identified at Wan O Road	0		0 017/08(7	10-Jun-19	30-Sep-23 (													
EW012	Obstruction of Construction of Elevated Deck and U-Trough by Unexpected (	0		0 017/08(7	13-Feb-19	30-Sep-23 (				<u> </u>		<b>   </b>	<b>.</b>						
EW014	Unregistered Tree No. A0001 found at Wan O Road and obstruct the UU div	0		0 017/08(7	16-Feb-19	30-Sep-23 0													
EW015	Constraints on TTA Scheme for Full Enclosure in Wan O Road	0	0	0 017/08(7	21-Feb-19	30-Sep-23													
EW016	Accumlation of Settlement Values with the Existing Data	0	0	0 017/08(7	21-Feb-19	30-Sep-23 0	100%												
EW017	Additional Works for Disposal of Unsuitable Materials to NENT in Lieu of TK(	0		0 017/08(7	14-Mar-19	30-Sep-23 (													
	Unexpected Traxcomm Cable Ducts at Portion I	0		0 017/08(7	10-Jun-19	30-Sep-23 (													
EW018	•	0		0 017/08(7	14-Mar-19	30-Sep-23 (				+		<u>┼</u> ╏┨╌┊	÷						
EW018	Obstruction of Construction of Elevated Deck and LLTipuch by Unexported (																		
EW018 EW019	Obstruction of Construction of Elevated Deck and U-Trough by Unexpected (	-		0 017/08(7	21-Jun-19	· ·													
EW018 EW019 EW023	Extra Length of Bored Pile No. PL131, 132, 133, 107, 110, 113, 149, 152	0			26-Jul-19	30-Sep-23 0													
EW018 EW019 EW023 EW024	Extra Length of Bored Pile No. PL131, 132, 133, 107, 110, 113, 149, 152 Unexpected WTT and HKT Ducts Identified at Wan O Road	0	0	0 017/08(7			100%				1 I I I I	111					1 I I		1 1 1
EW018 EW019 EW023 EW024 EW025	Extra Length of Bored Pile No. PL131, 132, 133, 107, 110, 113, 149, 152	0	0	0 017/08(7 0 017/08(7	16-Aug-1§	30-Sep-23								: :					
EW018 EW019 EW023 EW024 EW025	Extra Length of Bored Pile No. PL131, 132, 133, 107, 110, 113, 149, 152 Unexpected WTT and HKT Ducts Identified at Wan O Road	0	0			30-Sep-23 0 30-Sep-23 0									1				
EW018 EW019 EW023 EW024 EW025 EW026	Extra Length of Bored Pile No. PL131, 132, 133, 107, 110, 113, 149, 152 Unexpected WTT and HKT Ducts Identfied at Wan O Road Uncertain Information of the Existing DN1800 drainage Pipe	0	0 0	0 017/08(7	16-Aug-1§	· ·	100%												
EW018 EW019 EW023 EW024 EW025 EW026 EW027	Extra Length of Bored Pile No. PL131, 132, 133, 107, 110, 113, 149, 152 Unexpected WTT and HKT Ducts Identified at Wan O Road Uncertain Information of the Existing DN1800 drainage Pipe Delay in Response from HyD on Submission of Alternative Foundation desig	0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 017/08(7 0 017/08(7	16-Aug-1§ 20-Aug-1§	30-Sep-23 (	0 100% 0 100%												
EW018 EW019 EW023 EW024 EW025 EW026 EW026 EW027 EW028	Extra Length of Bored Pile No. PL131, 132, 133, 107, 110, 113, 149, 152 Unexpected WTT and HKT Ducts Identified at Wan O Road Uncertain Information of the Existing DN1800 drainage Pipe Delay in Response from HyD on Submission of Alternative Foundation desig Maintenance of EVA at Portion I for MTRC's Depot Unexpected Gas Main at Extent of Portion I	0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 017/08(7 0 017/08(7 0 017/08(7 0 017/08(7	16-Aug-11 20-Aug-11 21-Aug-11 22-Aug-11	30-Sep-23         ()           30-Sep-23         ()           30-Sep-23         ()           30-Sep-23         ()	) 100% ) 100% ) 100%												
EW018       EW019       EW023       EW024       EW025       EW026       EW027       EW028       EW029	Extra Length of Bored Pile No. PL131, 132, 133, 107, 110, 113, 149, 152 Unexpected WTT and HKT Ducts Identified at Wan O Road Uncertain Information of the Existing DN1800 drainage Pipe Delay in Response from HyD on Submission of Alternative Foundation desig Maintenance of EVA at Portion I for MTRC's Depot Unexpected Gas Main at Extent of Portion I Discrepancy of Finish Ground Level in Portion I	0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0         017/08(7           0         017/08(7           0         017/08(7           0         017/08(7           0         017/08(7           0         017/08(7	16-Aug-15 20-Aug-15 21-Aug-15 22-Aug-15 23-Aug-15	30-Sep-23         0           30-Sep-23         0           30-Sep-23         0           30-Sep-23         0           30-Sep-23         0	100%           100%           100%           100%           100%           100%												
EW018           EW019           EW023           EW024           EW025           EW026           EW027           EW028           EW029           EW029	Extra Length of Bored Pile No. PL131, 132, 133, 107, 110, 113, 149, 152 Unexpected WTT and HKT Ducts Identified at Wan O Road Uncertain Information of the Existing DN1800 drainage Pipe Delay in Response from HyD on Submission of Alternative Foundation desig Maintenance of EVA at Portion I for MTRC's Depot Unexpected Gas Main at Extent of Portion I Discrepancy of Finish Ground Level in Portion I Insufficiency of Information for Construction of Drainage works in U-Trough in	0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	<ul> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> </ul>	16-Aug-11           20-Aug-11           21-Aug-11           22-Aug-11           23-Aug-11           02-Sep-115	30-Sep-23         0	100%           100%           100%           100%           100%           100%           100%           100%												
EW018 EW019 EW023 EW024 EW025 EW026 EW027 EW028 EW029 EW029 EW030 EW031	Extra Length of Bored Pile No. PL131, 132, 133, 107, 110, 113, 149, 152 Unexpected WTT and HKT Ducts Identified at Wan O Road Uncertain Information of the Existing DN1800 drainage Pipe Delay in Response from HyD on Submission of Alternative Foundation desig Maintenance of EVA at Portion I for MTRC's Depot Unexpected Gas Main at Extent of Portion I Discrepancy of Finish Ground Level in Portion I Insufficiency of Information for Construction of Drainage works in U-Trough in Potential of Excessive Concrete Loss at Bored Piles No. PL132, PL133, P6,	0 0 0 0 0 0 0 0 0 0		<ul> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> </ul>	16-Aug-15 20-Aug-15 21-Aug-15 22-Aug-15 23-Aug-15 02-Sep-15 03-Sep-15	30-Sep-23         ()	100%           100%           100%           100%           100%           100%           100%           100%												
EW018 EW019 EW023 EW024 EW025 EW026 EW027 EW028 EW029 EW029 EW030	Extra Length of Bored Pile No. PL131, 132, 133, 107, 110, 113, 149, 152 Unexpected WTT and HKT Ducts Identified at Wan O Road Uncertain Information of the Existing DN1800 drainage Pipe Delay in Response from HyD on Submission of Alternative Foundation desig Maintenance of EVA at Portion I for MTRC's Depot Unexpected Gas Main at Extent of Portion I Discrepancy of Finish Ground Level in Portion I Insufficiency of Information for Construction of Drainage works in U-Trough in	0 0 0 0 0 0 0 0		<ul> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> </ul>	16-Aug-15           20-Aug-15           21-Aug-15           22-Aug-15           23-Aug-15           02-Sep-15	30-Sep-23         0	100%           100%           100%           100%           100%           100%           100%           100%           100%												
EW018 EW019 EW023 EW024 EW025 EW026 EW027 EW028 EW029 EW029 EW030	Extra Length of Bored Pile No. PL131, 132, 133, 107, 110, 113, 149, 152 Unexpected WTT and HKT Ducts Identified at Wan O Road Uncertain Information of the Existing DN1800 drainage Pipe Delay in Response from HyD on Submission of Alternative Foundation desig Maintenance of EVA at Portion I for MTRC's Depot Unexpected Gas Main at Extent of Portion I Discrepancy of Finish Ground Level in Portion I Insufficiency of Information for Construction of Drainage works in U-Trough in Potential of Excessive Concrete Loss at Bored Piles No. PL132, PL133, P6,	0 0 0 0 0 0 0 0 0 0		<ul> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> </ul>	16-Aug-15 20-Aug-15 21-Aug-15 22-Aug-15 23-Aug-15 02-Sep-15 03-Sep-15	30-Sep-23         ()	100%           100%           100%           100%           100%           100%           100%           100%												
EW018 EW019 EW023 EW024 EW025 EW026 EW027 EW028 EW029 EW029 EW030 EW031 EW032	Extra Length of Bored Pile No. PL131, 132, 133, 107, 110, 113, 149, 152 Unexpected WTT and HKT Ducts Identified at Wan O Road Uncertain Information of the Existing DN1800 drainage Pipe Delay in Response from HyD on Submission of Alternative Foundation desig Maintenance of EVA at Portion I for MTRC's Depot Unexpected Gas Main at Extent of Portion I Discrepancy of Finish Ground Level in Portion I Insufficiency of Information for Construction of Drainage works in U-Trough in Potential of Excessive Concrete Loss at Bored Piles No. PL132, PL133, P6, Extra Length of Pre-Bored Socketed H-Pile No. UP06, 11, 16, 21, 26, 31-38,	0 0 0 0 0 0 0 0 0 0		<ul> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> </ul>	16-Aug-11 20-Aug-11 21-Aug-11 22-Aug-11 22-Aug-11 23-Aug-11 02-Sep-11 03-Sep-11 09-Sep-11	30-Sep-23         0	100%           100%           100%           100%           100%           100%           100%           100%					Da	ate			Revision		Checked	i Ap
EW018 EW019 EW023 EW024 EW025 EW026 EW027 EW028 EW029 EW030 EW031 EW031 EW031 EW032	Extra Length of Bored Pile No. PL131, 132, 133, 107, 110, 113, 149, 152 Unexpected WTT and HKT Ducts Identified at Wan O Road Uncertain Information of the Existing DN1800 drainage Pipe Delay in Response from HyD on Submission of Alternative Foundation desig Maintenance of EVA at Portion I for MTRC's Depot Unexpected Gas Main at Extent of Portion I Discrepancy of Finish Ground Level in Portion I Insufficiency of Information for Construction of Drainage works in U-Trough in Potential of Excessive Concrete Loss at Bored Piles No. PL132, PL133, P6, Extra Length of Pre-Bored Socketed H-Pile No. UP06, 11, 16, 21, 26, 31-38, Effort    Milestone	0 0 0 0 0 0 0 0 0		<ul> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> <li>D17/08(7</li> </ul>	16-Aug-15 20-Aug-15 21-Aug-15 22-Aug-15 23-Aug-15 02-Sep-15 03-Sep-15	30-Sep-23         0	100%           100%           100%           100%           100%           100%           100%           100%							Monthly P	Program		Mar 2021)	Checkec	
EW018 EW019 EW023 EW024 EW025 EW026 EW027 EW028 EW029 EW029 EW030 EW031 EW032	Extra Length of Bored Pile No. PL131, 132, 133, 107, 110, 113, 149, 152 Unexpected WTT and HKT Ducts Identified at Wan O Road Uncertain Information of the Existing DN1800 drainage Pipe Delay in Response from HyD on Submission of Alternative Foundation desig Maintenance of EVA at Portion I for MTRC's Depot Unexpected Gas Main at Extent of Portion I Discrepancy of Finish Ground Level in Portion I Insufficiency of Information for Construction of Drainage works in U-Trough in Potential of Excessive Concrete Loss at Bored Piles No. PL132, PL133, P6, Extra Length of Pre-Bored Socketed H-Pile No. UP06, 11, 16, 21, 26, 31-38, Effort    Milestone	0 0 0 0 0 0 0 0 0		3         317/08(7           3         317/08(7           3         317/08(7           3         317/08(7           3         317/08(7           3         317/08(7           3         317/08(7           3         317/08(7           3         317/08(7	16-Aug-11 20-Aug-11 21-Aug-11 22-Aug-11 23-Aug-11 23-Aug-11 02-Sep-11 03-Sep-11 09-Sep-11 <b>Contract No.:</b>	30-Sep-23       0         NE/2017/08	100%           100%           100%           100%           100%           100%           100%           100%					8-Mar	r-21		-	me Update (N		TL	StL
EW018 EW019 EW023 EW024 EW025 EW026 EW027 EW028 EW029 EW030 EW030 EW031 EW032	Extra Length of Bored Pile No. PL131, 132, 133, 107, 110, 113, 149, 152 Unexpected WTT and HKT Ducts Identified at Wan O Road Uncertain Information of the Existing DN1800 drainage Pipe Delay in Response from HyD on Submission of Alternative Foundation desig Maintenance of EVA at Portion I for MTRC's Depot Unexpected Gas Main at Extent of Portion I Discrepancy of Finish Ground Level in Portion I Insufficiency of Information for Construction of Drainage works in U-Trough in Potential of Excessive Concrete Loss at Bored Piles No. PL132, PL133, P6, Extra Length of Pre-Bored Socketed H-Pile No. UP06, 11, 16, 21, 26, 31-38.	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	) 317/08(7 ) 317/	16-Aug-11 20-Aug-11 21-Aug-11 22-Aug-11 22-Aug-11 22-Aug-11 22-Aug-11 02-Sep-11 09-Sep-11 09-Sep-11 Oss Bay Link, T	30-Sep-23       0         So-Sep-23       0         Sep-23       0	100%           100%           100%           100%           100%           100%           100%           100%					8-Mar 8-May	r-21 y-21		-			Checkec TL CkT	
EW018 EW019 EW023 EW024 EW025 EW026 EW027 EW028 EW027 EW028 EW029 EW030 EW031 EW031 EW031 EW032	Extra Length of Bored Pile No. PL131, 132, 133, 107, 110, 113, 149, 152 Unexpected WTT and HKT Ducts Identified at Wan O Road Uncertain Information of the Existing DN1800 drainage Pipe Delay in Response from HyD on Submission of Atternative Foundation desig Maintenance of EVA at Portion I for MTRC's Depot Unexpected Gas Main at Extent of Portion I Discrepancy of Finish Ground Level in Portion I Insufficiency of Information for Construction of Drainage works in U-Trough in Potential of Excessive Concrete Loss at Bored Piles No. PL132, PL133, P6, Extra Length of Pre-Bored Socketed H-Pile No. UP06, 11, 16, 21, 26, 31-38.	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0		2 317/08(7 2 317/08(7 2 317/08(7 2 317/08(7 3 317/08(7 3 317/08(7 3 317/08(7 3 317/08(7 2 317/	16-Aug-11 20-Aug-11 21-Aug-11 22-Aug-11 23-Aug-11 23-Aug-11 02-Sep-11 03-Sep-11 09-Sep-11 <b>Contract No.:</b>	30-Sep-23       0         So-Sep-23       0         Sep-23       0	100%           100%           100%           100%           100%           100%           100%           100%			Kin		8-Mar	r-21 y-21	Monthy Pr	rogramn	me Update (N	lay 2021)	TL	StL





	Activity Name	Original Actual Duration Duration	Duration			Float	Complete Oc	t Nh	v Dec	Jan	Feb M	∧ar Ap	n Me	y Jur	n Jul	Aug	Sep	Oct I	Nov	Dec	Jan Fel	eb Mar	r Apr	May	Jun Ju
PMI037	Request for Quotation - Additional Road Marking and Traffic Sign Poles	0 0	0 017/08(7	03-Jan-20	30-Sep-23	0	100%	. 140		Jail			iviel)			Aug	000			200	- rei	- iviell	μ	1. ACLY	Ju
PMI038	Request for Quotation - Works affected by Strike Event, Riots and Blockage	0 0	0 017/08(7	08-Feb-20	30-Sep-23	0	100%										-	-		-					
PMI039	Request for Quotation - Enhancement Measures for TTA at Wan Po Road	0 0		08-Feb-20	30-Sep-23	0	100%		1		†									·····				(Th	
PMI040	Request for Quotation - Works affected by Spreading of Novel Coronavirus	0 0	0 017/08(7	13-Feb-20	30-Sep-23	0	100%										1	1		1				1	
PMI041	Request for Quotation - Extra Length of PBSH PC24-P1, PC25-P3, PC26-P	0 0	``	20-Feb-20	30-Sep-23	0	100%														-	1			
PMI042	Request for Quotation - Extra Length of Pre-Bored Socketed H-Pile No	0 0		20-Feb-20	30-Sep-23	0	100%													-	i i				
	· · ·	0 0		26-Feb-20	· ·		100%										1	1		1	-			i	
PMI043	Provision of Additional Computer Equipment				30-Sep-23	0														· · · · · · · · · · · · · · · · · · ·				÷	
PMI044	Request for Quotation - Revised Details of Type D Semi-enclosure Noise Bar	0 0		04-Mar-20	30-Sep-23	0	100%																		
PMI045	Request for Quotation - Revised Drainage Details at Eastbound of D9 Road	0 0		28-Feb-20	30-Sep-23	0	100%										1	1	1	1	-	1		1	
PMI046	Request for Quotation - Additional Works for Laying Concrete Blocks on Top	0 0	0 017/08(7	03-Mar-20	30-Sep-23	0	100%																		
PMI047	Laying of Cable Duct and Earthing Conductor at Portion III	0 0	0 017/08(7	10-Mar-20	30-Sep-23	0	100%																		
PMI048	Request for Quotation - Revised the Extent and Details of the Stem Wall for	0 0	0 017/08(7	13-Mar-20	30-Sep-23	0	100%																		
PMI049	Request for Quotation - Extra Length of Pre-Bored Socketed H-Pile	0 0	0 017/08(7	16-Mar-20	30-Sep-23	0	100%																	()	;
PMI051	Request for Quotation - Extra Length of Pre-Bored Socketed H-Pile	0 0	0 017/08(7	22-Apr-20	30-Sep-23	0	100%										1	1	-	1	-			1	
PMI052	Request for Quotation - Revised Drainage Details at Portion I and Western F	0 0		25-Apr-20	30-Sep-23	0	100%														-				
PMI053		0 0	0 011/00(1	04-May-20	· · ·		100%																		
	Request for Quotation - Uncharted Mass Concrete Conflict with Proposed PE	° °	0 011/00(1	-	30-Sep-23	0											1								
PMI054	Request for Quotation - Low Noise Road Surfacing	0 0	0 011/00(1	06-May-20	30-Sep-23	0	100%		<b></b>															įį.	;k
PMI055	Engaging a HOKLAS Laboratory for Impact Resistance Test and Heat Rever	0 0	0 011/00(1	06-May-2(	30-Sep-23	0	100%																		
PMI056	Request for Quotation - Additional E&M Facilities in the enclosed area under	0 0	0 017/08(7	07-May-20	30-Sep-23	0	100%										-	1							
PMI057	Request for Quotation - Extra Length of Pre-Bored Socketed H-Piles for Pile	0 0	0 017/08(7	20-May-20	30-Sep-23	0	100%																		
PMI058	Request for Quotation - Extra Length of Pre-Bored Socketed H-Piles for Pile	0 0	0 017/08(7	20-May-20	30-Sep-23	0	100%										:								
PMI059	Request for Quotation - Extra Length of Pre-Bored Socketed H-Pile No. PC2	0 0		20-May-20	30-Sep-23	0	100%										1					1			
PMI060	Additional Material Testing & Concrete Coring	0 0		08-Jun-20	30-Sep-23	0	100%		<b>t</b>   :-		††													(*** <b>*</b> **	
PMI061	Request for Quotation - Revised Seawall Modification Works and Revision of	0 0		12-Jun-20	30-Sep-23	0	100%																		
			0 011100(1																						
PMI062	Point Load Test for Proof Drilling Works of Pre-bored Socketed H-pile No. PC	0 0		10-Jul-20,	30-Sep-23	0	100%															1			
PMI063	Request for Quotation - Extra Length of Pre-Bored Socketed H-Piles	0 0		27-Jul-20	30-Sep-23	0	100%										1					1			,
PMI064	Request for Quotation - Delay in PMMA Panel Production for Noise Barrier D	0 0	0 017/08(7	27-Jul-20	30-Sep-23	0	100%										-		1	-					
PMI065	Engaging an Independent HOKLAS Accredited Laboratory for Testing of Sta	0 0	0 017/08(7	10-Aug-20	30-Sep-23	0	100%				T								1						
PMI066	Request for Quotation - Details for Abutment 2B	0 0	0 017/08(7	18-Aug-20	30-Sep-23	0	100%																		
PMI067	Request for Quotation - Revised Fresh Water Main Layout and Details	0 0	0 017/08(7	27-Aug-2(	30-Sep-23	0	100%																		
PMI068	Request for Quotation - Cancellation of Preservation and Protection of Existi	0 0	0 011100(1	01-Sep-2(	30-Sep-23	0	100%					-										-			
	-	0 0		· ·	· ·		100%										1				-			1	
PMI069	Request for Quotation - Revised Power Cable Ducting Layout and Civil Provi		``	02-Sep-2(	30-Sep-23	0														· · · · · · · · · · · · · · · · · · ·				÷	·
PMI070	Request for Quotation - Revised Details for Abutment 2A for the Installation c	0 0	0 011100(1	10-Sep-2(	30-Sep-23	0	100%																		
PMI071	Request for Quotation - Revised of U-Trough structure and Abutment 2B	0 0	0 017/08(7	06-Oct-20	30-Sep-23	0	100%														i				
PMI072	Request for Quotation - Additional Lightning Protection System for Semi-enc	0 0	0 017/08(7	16-Sep-2(	30-Sep-23	0	100%																		
PMI073	Removal of 5 nos. of Uncharted Trees at Wan O Road and Wan Po Road	0 0	0 017/08(7	16-Sep-2(	30-Sep-23	0	100%										1	1	-	1				1	
PMI074	Request for Quotation - Extra Length of PBSH No. PC72-P1 and PC79-P1 a	0 0	0 017/08(7	17-Sep-2(	30-Sep-23	0	100%													1					
PMI075	Request for Quotation - Extra Length of PBSH at Lift and Staircase in Portio	0 0	0 017/08(7	17-Sep-2(	30-Sep-23	0	100%		****															(**** <b>*</b> **	
PMI076	Request for Quotation - Extra Length of PBSH at Elevated Cycle Track in Po	0 0		17-Sep-2(	30-Sep-23	0	100%											1	1	1	-			1	
PMI077	Point Load Test for Proof Drill Hole no. PC9, 10-PD1	0 0	``	07-Oct-20	30-Sep-23	0	100%										1				-			1	
		0 0					100%											-							
PMI078	Request for Quotation - Revised Drainage Details near Abutment 2A		0 011/00(1	16-Oct-20	30-Sep-23	0																			
PMI079	Request for Quotation - Tropical Cyclone Warning Signal No. 8 on 19 August	0 0		22-Oct-20	30-Sep-23	0	100%		<b></b>															įį.	
PMI080	Engaging a HOKLAS Lab for Compression Tests of Concrete Cubes during t	0 0	0 017/08(7	27-Oct-20	30-Sep-23	0	100% 02	0 tc 2 5 J	uly 2020,								1	1		1	1				
PMI081	Revised Landscape Details at Wan O Road and Wan Po Road	0 0	0 017/08(7	27-Oct-20	30-Sep-23	0	100%										1			1				1	
PMI082	Request for Quotation - Top Level of the Concrete Blocks for the Proposed \	0 0	0 017/08(7	04-Nov-20	30-Sep-23	0	100% rks	s for Porti	idn II, II									-			-				
PMI083	Request for Quotation - Extra Length of PBSH at Lift and Staircase in Portio	0 0	0 017/08(7	04-Nov-20	30-Sep-23	0	100%													1					
PMI084	Request for Quotation - Seawall Modification Works Along MTRCL Promenac	0 0	0 017/08(7	10-Nov-20	30-Sep-23	0	100%										1	1	1	1	-			1	
PMI085	Request for Quotation - Works affected by the Tropical Cyclone Warning Sign	0 0		13-Nov-20	30-Sep-23	0		'on 11 0	atober 202	0										·····				( <b>-</b> †-	
		0 0		19-Nov-20		0	100% the													1					
PMI086	Request for Quotation - Revised the Type of Steel Vehicle Parapet and Tran				30-Sep-23																				
PMI087	Request for Quotation - Unexpected Rock Sample Retrieved from Interface (	0 0		24-Nov-20	30-Sep-23	0	100% e r		4																
PMI088	Request for Quotation - Revised Design for Lift Internal Panels and Door fror	0 0	0 017/08(7	25-Nov-20	30-Sep-23	0	100% I to	o Glazing		1							:	1	1	1	1			1	
PMI089	Request for Quotation - Revised Design for Lift Internal Panels and Door fror	0 0	0 017/08(7	25-Nov-20	30-Sep-23	0	100% l to	o Glazing									-								
PMI090	Request for Quotation - Revised Drainage Details at Westbound of Road D9	0 0	0 017/08(7	02-Dec-20	30-Sep-23	0	100% oa	id,			T														
PMI091	Request for Quotation - Extra Length of Pre-Bored Socketed H-Pile at Wan (	0 0	0 017/08(7	04-Dec-20	30-Sep-23	0	100% tio	n II																	
PMI092	Request for Quotation - Additional Footpath Pavement Underneath Elevated	0 0	0 017/08(7	08-Jan-21	30-Sep-23	0	100% eck	ς									1					1			
PMI093	Request for Quotation - Revision of M.J. Detail	0 0	· · ·	11-Jan-21	30-Sep-23	0	100%										:				-				
PMI094	Removal of Uncharted Tree Nos. A0006 and A0008 at Wan O Road and Wa	0 0		14-Jan-21	30-Sep-23	0		o Road.																	
		0 0	0 011/00(1				100%		<b></b>			÷												·	
PMI095	Request for Quotation - Revision of Interface Structure and Associated Detai	· · ·		15-Jan-21	30-Sep-23	0				1							i					1		r	
PMI096	Request for Quotation - Clarification of Detail for Wall Opening	0 0		28-Jan-21	30-Sep-23	0	100%										1				-	1			, 1
PMI097	Request for Quotation - Revision of the Extent and Detail of Concrete Profile	0 0		28-Jan-21	30-Sep-23	0	100% file	e Barrier,									-	1		1					
PMI098	Engaging a HOKLAS Accredited Independent Laboratory for Testing of Gully	0 0	0 017/08(7	03-Feb-21	30-Sep-23	0	100% Gu		e <b>s up l</b> o F	bruary 2021,															
PMI099	Additional R.C. Corbel and Structural Steelwork Connection for Sign Gantry (	0 0	0 017/08(7	09-Feb-21	30-Sep-23	0	100% an	try of Lar	ne Control	Siģnal at U-Tr	ough,						:								
PMI100	Request for Quotation - Conflict between Existing Manhole No. SMH404689	0 0	0 017/08(7	10-Feb-21	30-Sep-23	0	100% 04	6896 and	Pile Cap	No: PC20 at E	levated D	eck,				1	ŕ								
PMI101	Point Load Test for Proof Drill Hole no. PD-1 at PC77	0 0	•	25-Feb-21	30-Sep-23	0	100%					-					-	1		1					
PMI102	Provision of Temporary Concrete Pavement at the Access to the E&M Plant	0 0		31-Mar-21	30-Sep-23			to he F	8 M Plant I	Room															
		0 0					100% pss				sinh	the of At an	ade Pos												
PMI103	Request for Quotation - Update Details of Semi-Enclosed Noise Barrier and :			13-Apr-21	30-Sep-23					t CPL und of												1			
PMI104	Request for Quotation - Additional TCSS Civil Provisions for Full Closure of C	0 0		14-Apr-21	30-Sep-23					f¢BL under/		eauler Cor	1010006,											÷	
PMI105	Risk Assessment for Lightning Protection System of the Semi-Enclosed Nois	0 0		22-Apr-21	30-Sep-23		100% i o			l Noise Endo							-	1		-					
PMI106	Request for Quotation - Additional Civil Provisions of Lighting Pillar Box Foun	0 0	0 017/08(7	18-Jun-21	30-Sep-23					ighting Pillar I							:								
PMI107	Engaging a HOKLAS Accredited Independent Laboratory for Testing of Prec	0 0	0 017/08(7	24-Jun-21	30-Sep-23		100% ed	Indepen	dent Labo	atory for Test	ing of Pre	ast Concre	ete Pipes	2nd Bat	h),		:								
PMI113	Acceleration for the access for C1	0 0	0 017/08(6	15-Dec-21	15-Dec-21	0	0%		∶  +•	Acceleration f	or the acc	ess for C1,					1								
equest for Inform	nation (RFI)	125 125	0 24-De	c-18 A 31-May-19 27-Au	ug-21 27-Aug-21																				
														1	Date				Revis	sion			Chec	kod T	A
<ul> <li>Actual Level</li> </ul>	of Effort    Milestone			Contract N	o.: NE/2017/08	3																'			Арр
Actual Work		て程作品	<b>9</b>					1						08-N	lar-21	Mont	nly Pro	gramme	e Upd	date (Ma	ar2021)		TL		StL
		工程拓展		Cross Bay Lin	к, I seung Kwa	an O								08-1	lay-21	_	-	-			ay 2021)		CkT	$\rightarrow$	StL
		Engineering	a chail		A			1	_					100-10		Line in	.,		- opu	and line	, /	′	1 <u> </u>	'	<u> </u>
Remaining V		Engineering	and	K08U HA and	ASSOCIATED WA	nrke								1.6.5											· ~
<ul> <li>Remaining V</li> <li>Critical Remaining</li> </ul>	Decision in the second s	lopment Dep		Road D9 and	Associated wo 12 of 26	orks			P	uil	d	lir	20	08-J	ul-21 ep-21	Mont	nly Pro	gramme	e Upd	date (Jul	12021)		CKT		StL





	nme Update	Origin - I	Actual Dense:	Contract No.: NE						aa D9 a	and A	ssociated Work	S			2022					_			2002		
	Activity Name	Original Duration Du		ng Calendar Start	Finish	Late Start	Late Finish	Total TRA Float	Complete	ct No	v De	ec Jan Feb	Mar Ap	or Ma	y Jur	2022 1 Ju	ul Aug	Sep	Oct N	Nov De	c Jan	Feb	Mar	2023 Apr May	iy Jun	Jul
RFI001.SUB	Submission of RFI001 - Discrepancy between the Seawall Finished Ground I	0	0	0 017/08(7 24-Dec-18 A	-	27-Aug-21		0	100%						y Jul			Job 1			Jan	100	IVEI		/ Jun	Jui
RFI001REP	Reply on RFI001 - Discrepancy between the Seawall Finished Ground Level	0		0 017/08(7	14-Mar-19		27-Aug-21	0	100%																	
	Submission of RFI002 - Top Level of Pile Cap for the Elevated Section	0		0 017/08(7 24-Dec-18 A	-	27-Aug-21	3	0	100%																	
	Reply on RFI002 - Top Level of Pile Cap for the Elevated Section	0		0 017/08(6	14-Mar-19	2.7.092.	27-Aug-21	0	100%																	
		0			14-1vici-13	27 Aug 21	-		100%												1					
	Submission of RFI006 - Confirmation of Top Level of Pile Caps and Pile Cap	-	-	0 017/08(7 24-Jan-19 A	07 Mar 40	27-Aug-21		0			<b></b>														+	
	Reply on RFI006 - Confirmation of Top Level of Pile Caps and Pile Caps of A	0		0 017/08(7	07-Mar-19		27-Aug-21	0	100%																	
	Submission of RFI010 - Confirmation of Top Level of Pile Caps at Lift Shaft	0		0 017/08(7 01-Feb-19 A		27-Aug-21		0	100%																	Ì
RFI010REP	Reply on RFI010 - Confirmation of Top Level of Pile Cpas at Lift Shaft	0	0	0 017/08(7	04-Mar-19		27-Aug-21	0	100%																	
RFI011.SUB	Submission of RFI011 - Confirmation of Top Level of Pile Caps at Cycle Ram	0	0	0 017/08(7 04-Feb-19 A		27-Aug-21		0	100%									:	-	1						
RFI011REP	Reply on RFI011 - Confirmation of Top Level of Pile Caps at Cycle Ramp	0	0	0 017/08(7	04-Mar-19		27-Aug-21	0	100%																	
RFI012.SUB	Submission of RFI012 - Confirmation of Top Level of Pile Caps at At-Grade F	0	0	0 017/08(7 04-Feb-19 A		27-Aug-21		0	100%		<b>1</b>     -															
	Reply on RFI012 - Confirmation of Top Level of Pile Caps at At-Grade Road	0		0 017/08(7	04-Mar-19		27-Aug-21	0	100%									-								
			-			07 4	-																			
	Submission of RFI013 - Grid Line Origin	0		0 017/08(7 08-Feb-19 A		27-Aug-21		0	100%																	
	Reply on RFI013 - Grid Line Origin	0	0	0 017/08(7	03-Mar-19		27-Aug-21	0	100%										1							1
RFI016.SUB	Submission of RFI016 - Unexpected Tree at Wan O Road	0	0	0 017/08(7 16-Feb-19 A		27-Aug-21		0	100%																	
RFI016REP	Reply on RFI016 - Unexpected Tree at Wan O Road	0	0	0 017/08(7	13-Mar-19		27-Aug-21	0	100%																	
RFI025.SUB	Submission of RFI025 - Cycle Track Ramp Portion Ground Level	0	0	0 017/08(7 06-May-19 A		27-Aug-21		0	100%																	
RFI025REP	Reply on RFI025 - Cycle Track Ramp Portion Ground Level	0	0	0 017/08(7	31-May-19		27-Aug-21	0	100%																	
onstruction Works		1093	888 20	09 13-Nov-18 A	25-Jul-22	18-Aug-21	30-Sep-23	353	-								<b>2</b> 5-Jul-22,	Constructio	ion Works							
Preliminaries		1093	884 20	09 13-Nov-18 A	25-Jul-22	27-Aug-21	30-Sep-23	353	_				-				<b>25-Jul-22</b>	Preliminari	ies							
	1st Independent Safety Audit Scheme Audit	2		0 017/08/6 14-Dec-18 A		-		0	100%		<b>₩</b>						, <u></u> ,	c				· + · · · · · · ·			+-+	
PREL1010		2				-												8	1		-	1			1	
	hitial Survey	7		0 017/08(6 13-Nov-18 A		27-Aug-21		0	100%									-	1						1	
PREL1017	Initial Hydrographic Survey	7		0 017/08(6 21-Nov-18 A		27-Aug-21		0	100%													1			11	
PREL1020	Tree Survey	7	7	0 017/08(6 27-Nov-18 A	04-Dec-18	27-Aug-21	27-Aug-21	0	100%												1	1			11	
PREL1030	Utilities Detection and Trial Pit at MTRC's Development Area	37	24	0 017/08(6 17-Jan-19 A	16-Feb-19	30-Sep-23	30-Sep-23	0	100%										1			1		:		ł
	Installation of Utilities/ Ground Settlement Moniroting Points at MTRC's Devel	28		0 017/08(6 12-Jan-19A		30-Sep-23		0	100%		<b>t</b> #:+-					1		· · · · · · · · · · · · · · · · · · ·	·····			11-			11	
	Installation of Ground Settlement Monitoring Points at MTRC Development F	20		0 017/08(6 23-Feb-19 A				0	100%									1								÷
						· ·												1		1		1			1	
	Erection of Contractor Site Office	74		0 017/08(6 14-Jan-19 A		· ·	-	0	100%									1	-		-				1	
PREL1050	General Site Clearance (Tree Feling, Formation of Tempoary Working Acces	26		0 017/08(6 02-Jan-19 A	15-Feb-19	27-Aug-21	27-Aug-21	0	100%																	
PREL1070	Erection of Chain Link Fence and Gates at MTRC's Development Area	30	30	0 017/08(6 27-Dec-18 A	31-Jan-19	27-Aug-21	27-Aug-21	0	100%																	
PREL1100	Pre-Construction Condition Survey	15	15	0 017/08(6 28-Nov-18 A	14-Dec-18	30-Sep-23	30-Sep-23	0	100%		THE T						1					1				
PREL1110	Installation of Monitoring on Exisiting Structure/ Buildings/Utilities	28	28	0 017/08(6 12-Jan-19 A	16-Feb-19	30-Sep-23	30-Sep-23	0	100%																	
	Construction of Temporary Wheel Washing Facilities	6		0 017/08(7 18-Mar-19 A		30-Sep-23		0	100%									-						1		1
						-	-		100%									1		1						
	Construction of Wheel Washing System (CE005, 007, 009)	22		0 017/08(6 26-Apr-19 A		30-Sep-23		0										1								1
PREL1130-01	Late Delivery of Steel Material for Fabrication of Structural Members at Pre-fa	60		0 017/08(7 29-Jan-20 A		23-Sep-21		0	100%																	
PREL1130-02	Sample Selection and Testing for Structural Steels for Pre-fabrication of Nois	33	185	0 017/08(6 02-Jul-20 A	10-Feb-21	23-Sep-21	23-Sep-21	0	100% of	Noise En	cosure															
PREL1130-12	Fabrication of Structural Elements for At-grade Road Noise Enclosure (Type	90	204 2	21 017/08(6 02-Mar-21 A	01-Dec-21	28-Oct-21	20-Nov-21	-9 0	76.67%			brication of Structural E	Elements for A	t-grade R	oad No s	e Ericlos	sure (Type B)									
PREL1130-22	Delivery of Structural Elements for At-grade Road Noise Enclosure (Type B)	60	60	0 017/08(6 13-Mar-21 A	28-May-21	10-Jan-22	10-Jan-22	0	100% gra	ade Poad	Ndise Er	nclosure (Type B)														
	Fabrication of Structural Elements for Noise Enclosure for Elevated Deck, U4	90		38 017/08(6 06-Sep-21 A		_		-18 0	57.78%			Fabrication of Struc	tural Elemen	ts for Nois	e Endos	ire for El	levated Deck	J-trough (Tr	Type A			1			1	
	Delivery of Structural Elements for Elevated Deck, U-trough (Type A)	60		60 017/08(6 08-Nov-21	19-Jan-22			-36 0	0%								J-trough (Type /		- 4		1				1	
	Fabrication of Structural Elements for Noise Enclosure for Wan O Road (Type	45		45 017/08(6 08-Nov-21	31-Dec-21	-		29	0%	····		Fabrication of St										· <del> </del> · · · · · · · <del> </del> ·				
			-	30 017/08(6 30-Nov-21					070			Delivery of Stru					i i	(Type Q, D	"							
	Delivery of Structural Elements for Wan O Road (Type C, D)	30			06-Jan-22			29	0%					nts ionvve	пүнса	I (Type C	C, D)	:								1
PREL1140-01	Fabrication of Sub-frame and PMMA Panels for Noise Enclosure	60		0 017/08(6 20-Apr-21 A	02-Jul-21			0		PMM Pa		Noise Enclosure						-								
PREL1140-21	Delivery of Sub-frame and PMMA Panels for Noise Enclosure	30		11 017/08(6 15-Jun-21 A		23-Sep-21	06-Oct-21	-37 0	63.33%		Delive	ry of Sub-frame and Pl	MMA Panels f	or Noise E	nclosure											
PREL1150-00	Procurement, factory acceptance test for Lift	60	0	0 017/08(6 15-Oct-21 A	15-Oct-21	20-Nov-21	20-Nov-21	0	100%	Procire	rhani <b>t</b> fa	ctory acceptance test f	or Lift													
PREL1150-01	Delivery for Lift and Associated	44	0 4	44 017/08(6 08-Nov-21*	30-Dec-21	20-Nov-21	13-Jan-22	11 0	0%			Delivery for Lift a	nd Associated	1			1									
PREL1160	FSD's agreement and confirmation on the arrangement and schedules of Ft	48	0 4	48 017/08(6 19-Nov-21	17-Jan-22	17-Feb-22	14-Apr-22	71 0	0%		▋▋▋	F\$D's agré			on the	mander	nent and sched	ules of FS	S inspection	on to the E	&M works fo	or the lift		1		
	Environmental baseline monitoring (by others)	48		0 017/08(6 17-Dec-18 A				0	100%									1								1
	Removal of Exisiting Lighting Columns (by others)	3	-	•		· ·	-	0	100%									1		1	1		-			1
				0 017/08(6 09-Apr-19 A		-	-																			
	Laying of Permanent Power Cable (by others)	48		48 017/08(6 25-Mar-22		24-Mar-22		-1 0	0%		<b></b>	·   · · · · · · · · · · · · · · · · · ·			Layr	g or Pen	manent Power	Cable (by	otners)							
	Civil provision of TCSS	48		48 017/08(6 08-Nov-21		19-Jan-22		59 0	0%			Civil provision c	of LCSS											-		
PREL1230	Installation of Permanent Street Lighting (by others)	49	0 4	49 017/08(6 27-May-22	25-Jul-22	26-May-22	25-Jul-22	-1 0	0%								Installation	of Perman	nent Stree	et Lighting (	(by others)	1				
PREL1240	Laying of Inigation (Portion I, II, III)	49	0 4	49 017/08(6 27-May-22	25-Jul-22	26-May-22	25-Jul-22	-1 0	0%						-		Laying of I	rrigation (P	Portion <sup>1</sup> , II, II,	, III)		1			1	
PREL1250	Procurement, Factory Acceptance Test and Delivery of Bearing	80	365	0 017/08(7 14-Jan-20 A	13-Jan-21	02-Sep-21	02-Sep-21	0	100%										1						1	
Ground Investigation		30	23	0 017/08(6 13-Jun-19 A	10-Jul-19,															1		1				÷
	Ground Investigation Borehole (NEBH1) (Rig4) (10D/hole+5D TRA)	15		0 017/08(6 02-Jul-19 A	10-Jul-19,			5	100%													1				
	Ground Investigation Borehole (NEBH2) (Rig1) (10D/hole+5D TRA)	15		0 017/08(6 13-Jun-19A		-	27-Aug-21	5	100%									1		1		1			1	
	Ground Investigation Borehole (NEBH3) (Rig1) (10D/hole+5D TRA)	15	-	0 017/08(6 24-Jun-19A			-	5	100%									1	-		-				1	
				•	_		-		100%								22 00	tion M/s-	o of Det	on l					1	1
Construction Works of Portio		866		34 02-Jul-19 A		18-Aug-21		378	1000							₹ <u>7</u> 4-1	un-22, Constitu				1	1			11	
	Provide Access to MTRC P10 at Elevated Cycle Track Area	274		0 017/08(7 02-Jul-19 A	31-Mar-20		-	0	100%		###	-				<u> </u>										
PORI.A1010	Provide Access to MTRC P10 at U-trough Section	214	188	0 017/08(7 01-Apr-20 A		09-Sep-21		0	100%																	
Cycle Track - U-trough		821	659 16	65 19-Aug-19 A	01-Jun-22	09-Sep-21	14-Apr-22	-36							🔫 þ -	Jun-22, (	Cycle Track - U-	trough		1		1			1	1
Excavation to U-tough Leve	el(+5.0mPD to +4.4mPD) (700m3)	446	398	0 19-Aug-19 A	17-Dec-20	09-Sep-21	09-Sep-21											8	1		1	1			1	1
PORI.UT.EX1010	Excavation to U-trough Founding Level for Construction of Bay 6-9 (+5.0mPl	5	3	0 017/08(6 19-Aug-19 A	21-Aug-19	09-Sep-21	09-Sep-21	0	100%									-	-						1	į
PORI.UT.EX1020	Plate Load Test	7	5	0 017/08(7 22-Aug-19 A	26-Aug-19	09-Sep-21	09-Sep-21	0	100%									- 		1		1	-			
PORI.UT.EX1030	Excavation to U-trough Founding Level for Construction of Bay 3-5 (+5.0mP	10		0 017/08(6 09-Mar-20 A	-			0	100%							1	1					11			1	
		60		0 017/08(6 17-Jan-20 A		09-Sep-21		0	100%										1					1		
	Liaision with Towngas and TranxComm and Utilities Diversion for Bay 3 (EW(			· · ·				-														1				
	Excavation to U-trough Founding Level for Construction of Bay 2 (+5.0mPD	4		0 017/08(6 19-Nov-20 A				0	100%									1	1		1				1	
	Excavation to U-trough Founding Level for Construction of Bay 1 (+5.0mPD	4		0 017/08(6 12-Dec-20 A		09-Sep-21			100% PD	り								1	1						1	
	Utilities Diversion for Bay 1-2	30	22	0 017/08(6 21-Sep-20 A	17-Oct-20	09-Sep-21	09-Sep-21	0	100%																1	
PORI.UT.EX1060	tructure (9 Bays, 27D/Bay, 1 Team)	697	556 4	45 017/08(6 27-Aug-19 A	31-Dec-21	09-Sep-21	03-Nov-21	-48				31-Dec-21, Cons	struction of U-	trough St	ucture (9	Bays, 2	7D/Bay, 1 Teạn	n)							1	
	Construction of Blinding Layer for Bay 6-9	2	4	0 017/08(6 27-Aug-19 A	30-Aug-1§	09-Sep-21	09-Sep-21	0	100%									- 		1		1				
Construction of U-trough St	Construction of U-trough Structure Bay 6-9 Base Slab (14D/bay, 1 team)	56		0 017/08(6 27-Aug-19 A	-			0	100%												1	1			11	1
Construction of U-trough St PORI.UT.ST1000	COnstruction of O-trough Structure bay 0-9 base Slab (14D/bay, 1 team)										111 P	ora i Hi				- 14		i	i	i				i	<u>.</u>	
Construction of U-trough St PORI.UT.ST1000	Construction of orlough Structure bay ore base Stab (14b/bay, 1 team)																									
Construction of U-trough St     PORLUT.ST1000     PORLUT.ST1010					Contro	not No ·	NE/2017/	08								Date			F	Revision			<u> </u>	Checked	A	١рр
Construction of U-trough St PORLUT.ST1000 PORLUT.ST1010 Actual Level of Effort	t <ul> <li>Milestone</li> </ul>				Contra	act No.:	NE/2017/	08									Month	ly Prog				21)	'	Checked		\ppi
Construction of U-trough St     PORLUT.ST1000     PORLUT.ST1010	t <ul> <li>Milestone</li> </ul>	工程拓	展署	C						1	1				08-N	lar-21		, 0	Iramme	e Update	e (Mar 20	,	TL	-	StL	Аррі
Construction of U-trough St PORLUT.ST1000 PORLUT.ST1010  Actual Level of Effort  Actual Work	t ♦ Milestone	工程拓			ross Bay	Link, T	<b>Fseung Kv</b>	wan O							08-N	lar-21 lay-21	I Mont	, 0	Iramme	e Update		,	( TL Ck	-		Аррі
Construction of U-trough St PORLUT.ST1000     PORLUT.ST1010     PORLUT.ST1010     Actual Level of Effort	t ◆ Milestone summary	Engineer		F	ross Bay	Link, T		wan O				uild			08-N	lar-21	I Mont	ny Progr	jramme ramme	e Update Update	e (Mar 20	)21)	TL	(Т	StL	Аррі

ivity ID		Activity Name	Original Actual Remaining Duration Duration Duration		Start	Finish	Late Start	Late Finish	Total TRA Float	Complete								2022			
_			ļl		00 14-00 4	47.1400	00.0 01	00.0 01		. 00	Nov	Dec	Jan	Feb	Mar /	Apr N	May J	Jun	Jul	Aug	Sep
	<ul> <li>PORI.UT.ST1010-01</li> <li>PORI.UT.ST1010-02</li> </ul>	Construction of U-trough Structure Bay 9 Wall Stem Construction of U-trough Structure Bay 8 Wall Stem			06-Mar-20 A 19-Mar-20 A	17-Mar-20	09-Sep-21 09-Sep-21	09-Sep-21 09-Sep-21	0	100%											
	PORI.UT.ST1010-02	Construction of U-trough Structure Bay 7 Wall Stem			06-Mar-20 A	-	09-Sep-21 09-Sep-21	09-Sep-21 09-Sep-21	0	100 %								÷	÷	-+	·
	PORLUT.ST1010-13	Construction of U-trough Structure Bay 6 Wall Stem			11-Apr-20 A		09-Sep-21	09-Sep-21	0	100%											
	PORLUT.ST1020	Access Road Modification to Seaside			27-Feb-20 A	07-Mar-20		09-Sep-21	0	100%											
	PORLUT.ST1030	Construction of Blinding Layer for Bay 4-5			24-Mar-20 A		09-Sep-21	09-Sep-21	0	100%											
	PORI.UT.ST1040-01	Construction of U-trough Structure Bay 5 Base Slab			25-Mar-20 A	08-Apr-20	09-Sep-21	09-Sep-21	0	100%										-	
	PORI.UT.ST1040-11	Construction of U-trough Structure Bay 4 Base Slab		· ·	28-Mar-20 A		09-Sep-21	09-Sep-21	0	100%				††				11			
	PORI.UT.ST1040-15	Construction of Blinding Layer for Bay 3	4 2 0	0 017/08(6	03-Nov-20 A	04-Nov-20	09-Sep-21	09-Sep-21	0	100%										-	
	PORI.UT.ST1040-21	Construction of U-trough Structure Bay 3 Base Slab	14 12 0	0 017/08(6	11-Nov-20 A	24-Nov-20	09-Sep-21	09-Sep-21	0	100%											
	PORI.UT.ST1040-31	Construction of U-trough Structure Bay 5 Wall Stem	14 16 0	0 017/08(6	27-Jul-20 A	13-Aug-2(	09-Sep-21	09-Sep-21	0	100%											
	PORI.UT.ST1040-41	Construction of U-trough Structure Bay 4 Wall Stem	14 28 0	0 017/08(6	22-Jun-20 A	25-Jul-20	09-Sep-21	09-Sep-21	0	100%										-	
	PORI.UT.ST1040-51	Construction of U-trough Structure Bay 3 Wall Stem	14 14 0	0 017/08(6	18-Feb-21 A	05-Mar-21	09-Sep-21	09-Sep-21	0	100%	-								(TTT)	1	
	PORI.UT.ST1060	Construction of Blinding Layer for Bay 2	2 1 0	0 017/08(6	25-Nov-20 A	25-Nov-20	09-Sep-21	09-Sep-21	0	100%											
	PORI.UT.ST1065	Construction of Blinding Layer for Bay 1	2 1 0	0 017/08(6	18-Dec-20 A	18-Dec-20	09-Sep-21	09-Sep-21		100%											
	PORI.UT.ST1070	Construction of U-trough Structure Bay 2 Base Slab	14 14 (	0 017/08(6	26-Nov-20 A	11-Dec-20	09-Sep-21	09-Sep-21	0	100%										-	
	PORI.UT.ST1070-01	Construction of U-trough Structure Bay 1 Base Slab	14 10 0	0 017/08(6	21-Dec-20 A	04-Jan-21	09-Sep-21	09-Sep-21	0	100%											
	PORI.UT.ST1070-02	Construction of U-trough Structure Bay 1 Wall Stem	14 109 0	0 017/08(6	01-Mar-21 A	15-Jul-21	09-Sep-21	09-Sep-21	0	100% h Strue	tu e Esyit	Wall Sta	em								
	PORI.UT.ST1070-12	Construction of U-trough Structure Bay 2 Wall Stem	14 36 0	0 017/08(6	18-Dec-20 A	01-Feb-21	09-Sep-21	09-Sep-21	0	100%											
	PORI.UT.ST1070-42	R C Coping for Balustrade			08-Nov-21	31-Dec-21	09-Sep-21	03-Nov-21	-48	0%					Balustrade						
		nation Level (2 Layers, 5D/layer)		0 017/08(6	-	30-Nov-21	09-Sep-21	08-Dec-21	7			BO-NOV-	21, Back	filling to I	Interim Form on Level (2 L	nation Le	vel (2 Lay	ers, 5D	)/laver)	1	-
	PORIUT.BF1010     PORUTERF1020	Backfilling to Interim Formation Level (2 Layers, 5D/Layer)			08-Nov-21	18-Nov-21	26-Nov-21	08-Dec-21	17 0	0%		<b>.</b>							į		· {
	PORI.UT.BF1020	Backfilling inside U-trough Structure (14 Layers, 5D/layer)			01-Sep-21 A	_	<u> </u>	04-Oct-21	-48 0	71.43%		Backulli	ng Inside	U-trough	h Stucture (	14 Layes	s, o⊔/laye				No-1
	Remaining Works	Construction of Drainage for SMH101 to SMH102			16-Sep-20 A 16-Sep-20 A	_	26-Oct-21 26-Nov-21	14-Apr-22 26-Nov-21	-36	100%					1		P P	, -jun-2	ZZ, Re	maining V	WORKS
	PORI.UT.1055	Review and Acceptance of Design for ELS for Drainage			08-Oct-20 A	12-Nov-20		26-Nov-21	0	100%											
	PORI.UT.1060	Construction of Drainage for SMH102 to SMH103			08-May-21 A		26-Nov-21	26-Nov-21	0	100 %		лынла								-	
	PORI.UT.1000	Construction of Drainage for SMI102 to SMI103			21-Jun-21 A	28-Jul-21	26-Nov-21	26-Nov-21	0	100% hage			104						÷		
	PORI.UT.1080	Construction of Drainage for SMI104 to SMI104			03-May-21 A			26-Nov-21	0	100% Iage			1104								
	PORLUT.1090.00	Construction of Planter, Lighting & Drawpit			01-Dec-21	10-Mar-22		18-Mar-22	7 0	0%					Constru	uction of	Planter I	ichting.	. 8 Drai	Arbit	
	PORLUT.1090.01	Construction of U Channel			08-Nov-21	15-Feb-22		14-Feb-22	-1	0%	11.5		:		onstruction o					- Pro-	
	PORI.UT.1090.02	Concrete Barrier, Cable Duct and Road Pavement			03-Jan-22	30-Apr-22	17-Dec-21	14-Apr-22	-11	0%			:	_ ~			Concrete	Barier /	Cable	Duct and	Road P
	PORI.UT.1090.12	Balustrade Installation			03-Jan-22	01-Jun-22	04-Nov-21	30-Mar-22	-48	0%								Balustra	ade Ins	tallation	
	PORI.UT.1110.10	Construction of Drainage SMH601 to SMH604		· ·	08-Nov-21	31-Dec-21		16-Dec-21	-11				Constru	ction of:	Drainage SN	MH601 to				-	
	Elevated Cycle Track				23-Jul-19 A		27-Aug-21	30-Sep-23	418									22. Elev	vated (	; Cycle Tracl	*
	Remaining Works		124 0 124	4 017/08(6	01-Dec-21	06-May-22	11-Dec-21	14-Apr-22	-15				-			<b></b> 7	08-May 2	22. Rem			
	PORI.ED.MISC.1010	Balustrade Installation	60 0 60	0 017/08(6	31-Dec-21	15-Mar-22	31-Jan-22	14-Apr-22	25	0%					Balus	strade Insta	tallation				
	PORI.ED.MISC.1020	Planter, Lighting, Drawpit	40 0 40	0 017/08(6	31-Dec-21	19-Feb-22	11-Dec-21	29-Jan-22	-15	0%					Planter, Light		мрі				
	PORI.ED.MISC.1030	225 U Channel with cover	14 0 14	4 017/08(6	31-Dec-21	17-Jan-22	10-Feb-22	25-Feb-22	31	0%			22	5 U Chai	nnel with co	ver			<u>.</u>		
	PORI.ED.MISC.1040	Cable Duct Installation (Together with Planter)		· ·	01-Dec-21	09-Feb-22		18-Mar-22	32	0%	1			Cabl	le Duct Insta	1.1	oçether w	vit Plan	nte <mark>r</mark> )	-	
	PORI.ED.MISC.1050	MJ Installation		0 017/08(6	-		07-Jan-22	25-Feb-22	5	0%			:		A. Installation						
	PORI.ED.MISC.1060	Water Proofing			21-Feb-22		31-Jan-22	25-Feb-22	-15	0%	-				Water	er Proofing			4		
	PORI.ED.MISC.1070	Road Pavement		0 017/08(6			26-Feb-22	14-Apr-22	-15	0%							Foad Pa	vement	at I		
		mative PBSH at MTRC Development Zone (10nos, 10D/pile+5D TRA, 1 to 4rig		`	23-Jul-19 A	05-May-2(		30-Sep-23													
	<b>Rig 2</b>	Predrilling for Alternative PBSH at Portion I (PD97)			04-Dec-19 A 04-Dec-19 A	-	27-Aug-21 27-Aug-21		5	100%										-	
		Idling of Predrill Rig for PD97 by Sub-contractor			14-Dec-19 A			-	0	100%											
		Predriling for Alternative PBSH at Portion I (PD01A)			25-Apr-20 A		27-Aug-21	-	5	100%		<b>.</b>				·	-#-++	甘昔	÷	·	1
	Rig 3	g			05-Sep-19 A		-	27-Aug-21	U U	10070											
		Predrilling for Alternative PBSH at Portion I (PD08)		· ·	05-Sep-19 A	· ·		27-Aug-21	5	100%											
	Tig 4				17-Aug-19 A	-	-	27-Aug-21													
		Predrilling for Alternative PBSH at Portion I (PD98)			17-Aug-19 A	-	-	27-Aug-21	5	100%											
	nig 5 📲				10-Oct-19 A		27-Aug-21	27-Aug-21											T		
		Predrilling for Alternative PBSH at Portion I (PD02)		· ·	10-Oct-19 A		27-Aug-21	27-Aug-21	5	100%										1	
		Predrilling for Alternative PBSH at Portion I (PD03)			19-Oct-19 A	28-Oct-19		27-Aug-21	5	100%											
					23-Jul-19 A	28-Sep-19	-	30-Sep-23												1	
	PORI.ED.PD1010	Predrilling for Alternative PBSH at Portion I (PD01) (CE018, CE017)			23-Jul-19 A		27-Aug-21	27-Aug-21	5	100%	-								į		
	PORI.ED.PD1030	Predrilling for Alternative PBSH at Portion I (PD04)			13-Sep-19 A			30-Sep-23	5	100%											
	PORI.ED.PD1060	Predrilling for Alternative PBSH at Portion I (PD07)			03-Aug-19 A		-	27-Aug-21	5	100%											
	PORI.ED.PD1090     PORI.ED.PD14400	Predrilling for Alternative PBSH at Portion I (PD06)			14-Aug-19 A	-	-	27-Aug-21	5	100%											
	PORIED.PD1100	Predrilling for Alternative PBSH at Portion I (PD05)		-	23-Aug-19 A	-	-	27-Aug-21	5	100%			1								
	PORI.ED.PD1110	Demobolize of Predrilling Rig 6 off Site			28-Sep-19 A			30-Sep-23	0	100%		<b>.</b>						- <b> -</b>	<u> </u>		
	ELS Construction for Elevent	Ated Cycle Track Sheet Piling along Elevated Cycle Track		`	21-Aug-20 A 21-Aug-20 A				0	100%										1	
		e PBSH (24nos, 7D/pile, 1 rig)			21-Aug-20 A 10-Mar-20 A		-		0	10070											
	PORI.ED.HP0500	Mobilization of Piling Rigs for PBSH		<u> </u>	07-May-20 A	·			0	100%										1	
	PORI.ED.HP1000	Construction of Alternative PBSH (16nos,7D/pile, rig 1)			25-May-20 A		-		0	100%											-
	PORI.ED.HP1010	Construction of Alternative PBSH at PC2-P1, PC2-P2, PC3-P2 (3nos, 7D/rig,			10-Mar-20 A	-	-	27-Aug-21	0	100%	1-1			+				1	<b>-</b>	•	
	PORI.ED.HP1020	Construction of Alternative PBSH (5nos,7D/pile, rig 2)			03-Aug-20 A		-	27-Aug-21	0	100%											
	PORI.ED.HP1250	Pile Loading Test		-	26-Aug-20 A		-	-	0	100%											
		evel (+5.0mPD to +2.8mPD) (2000m3)			12-Oct-20 A	_		09-Sep-21													
	PORI.ED.EX1030	Excavation to Strut Level (+5.0mPD to +4.0mPD)			12-Oct-20 A		27-Aug-21		0	100%											
	PORI.ED.EX1040	Installation of Concrete Blocks and Struts for ELS			11-Nov-20 A			09-Sep-21	0	100%				+				甘情		•	
	PORI.ED.EX1060	Excavation to Pile Cap Founding Level (+2.8mPD)						09-Sep-21	0	100%							. 8		: 1	1	

Actual Work 

Remaining Work Critical Remaining Work summary




Contract No.: NE/2017/08 Cross Bay Link, Tseung Kwan O Road D9 and Associated Works Page 14 of 26



						20	22				
	Nov	Dec	Jan	Feb	Mar	Apr	23 May	'	Jun	Jul	Aug
						8				1 1 2 1	
										1	
										8	
										8	
										1 1 1	
										1 1 1 1	
_											
										8	
										1 1 1 1	
										1 1 1 1	
										8	
						8				1 1 1 1	
_											
										2 2 2 2	
										1 1 1 1	
										8	
-											
										2 2 2 2	
-											
	Revi					Chec	ked		A	oprove	d
וו	me Up	date (N	1ar 202	21)	_	TL N.T		_	StL		
r	ne Upo	date (M	lay 202	21) 1)		CKT CKT		_	StL StL		
	me Up ramme	date (J e	ui 202	1)		CKT		_	SĩL Stl		
5		-			P	~~~		_	<u> </u>		

	Activity Name			maining Calendar Duration	Start	Finish	Late Start	Late Finish	Total TRA											022			ĺ
							00.0		Float	Complete Oct	Nov	De	c Jan	Feb	Ma	ar Ap	or M	vlay .	Jun	Ju		ug	_
Construction of Pile Caps PORI.ED.PC1010	(10 PC, 14D/Cap, 3teams) Construction of PC10 (incl. Installation of Capping plate)	105 14	62 23		17-Nov-20 A 17-Nov-20 A	30-Jan-21 12-Dec-20	09-Sep-21 09-Sep-21	21-Oct-21 09-Sep-21	0	100%													
PORI.ED.PC1020	Construction of PC9 (incl. Installation of Capping plate)	14	22		18-Nov-20 A	12-Dec-20	09-Sep-21	09-Sep-21	0	100%				1									
PORI.ED.PC1030	Construction of PC8 (incl. Installation of Capping plate)	14	22	0 017/08(6	24-Nov-20 A	18-Dec-20	09-Sep-21	09-Sep-21	0	100%													
PORI.ED.PC1040	Construction of PC7 (incl. Installation of Capping plate)	14	19	0 017/08(6	27-Nov-20 A	18-Dec-20	09-Sep-21	09-Sep-21	0	100%													
PORI.ED.PC1050	Construction of PC6 (incl. Installation of Capping plate)	14	20	0 017/08(6	28-Nov-20 A	21-Dec-20	09-Sep-21	09-Sep-21	0	100%													
PORI.ED.PC1060	Construction of PC5 (incl. Installation of Capping plate)	14	26		30-Nov-20 A	31-Dec-20	09-Sep-21	09-Sep-21	0	100%													
PORI.ED.PC1070	Construction of PC4 (incl. Installation of Capping plate)	14	19		08-Dec-20 A	31-Dec-20	09-Sep-21	09-Sep-21	0	100%													
PORI.ED.PC1080	Construction of PC3 (incl. Installation of Capping plate)	14	19		14-Dec-20 A	07-Jan-21	09-Sep-21	09-Sep-21	0	100%				1									
PORI.ED.PC1090	Construction of PC2 (incl. Installation of Capping plate)	14	16		17-Dec-20 A	07-Jan-21	09-Sep-21	09-Sep-21	0	100%											1		
PORI.ED.PC1100	Construction of PC1 (incl. Installation of Capping plate) and Abutment (16pcs, 10D'column, 4 teams)	14 289	10 55		20-Jan-21 A 29-Dec-20 A	30-Jan-21 17-Dec-21	21-Oct-21	21-Oct-21 27-Nov-21	-17	100%			17 Doc 2	Const		of Colum		Atutto				mn 4+	•
PORI.ED.CP1010	Construction of Abutment 1A (1st Portion)	209	51	<b>`</b>	04-Jan-21 A	08-Mar-21	09-Sep-21	09-Sep-21	-17	100%						-		Autume	in (iop	1			Ì
PORI.ED.CP1010-01	Construction of Abutment 1A (2nd Portion)	20	0	20 017/08(6		30-Nov-21	19-Oct-21	10-Nov-21	-17 0	0%		Car	nstruction o	of Abutme	ent 1A	(2nd Port	tion);			()			
PORI.ED.CP1020	Installation of Bearings	15	0	15 017/08(6	01-Dec-21	17-Dec-21	11-Nov-21	27-Nov-21	-17 0	0%		Ŧ <b>ċ</b>	Installatio	on of Bea	rings						-		
PORI.ED.CP1030	Construction Column PC9-CA	18	12	0 017/08(6	29-Dec-20 A	12-Jan-21	21-Oct-21	21-Oct-21	0	100%		П											
PORI.ED.CP1040	Construction Column PC9-CB	18	12	0 017/08(6	29-Dec-20 A	12-Jan-21	21-Oct-21	21-Oct-21	0	100%													
PORI.ED.CP1050	Construction Column PC8-CA	18	18	0 017/08(6	29-Dec-20 A	19-Jan-21	21-Oct-21	21-Oct-21	0	100%													
PORI.ED.CP1060	Construction Column PC8-CB	18	12		29-Dec-20 A	12-Jan-21	21-Oct-21	21-Oct-21	0	100%										I			
PORI.ED.CP1070	Construction Column PC7-CA	18	6		18-Jan-21 A	23-Jan-21	21-Oct-21	21-Oct-21	0	100%				1									
PORI.ED.CP1080	Construction Column PC7-CB	18	6		18-Jan-21 A	23-Jan-21	21-Oct-21	21-Oct-21	0	100%											-		
PORI.ED.CP1090	Construction Column PC6-CA	18	7		22-Jan-21 A	29-Jan-21	21-Oct-21	21-Oct-21	0	100%											ł	-	
PORI.ED.CP1095     PORIED.CP1100	Construction Column PC6-CB	18	7		22-Jan-21 A	29-Jan-21	21-Oct-21 21-Oct-21	21-Oct-21	0	100%		╟╢┼			<u>+</u>			- <b> </b>		<u>8</u>			-
PORI.ED.CP1100     PORIED.CP1110	Construction Column PC5-CA	18	9		23-Jan-21 A 23-Jan-21 A	02-Feb-21	21-Oct-21 21-Oct-21	21-Oct-21	0	100%													
<ul> <li>PORI.ED.CP1110</li> <li>PORI.ED.CP1120</li> </ul>	Construction Column PC5-CB Construction Column PC4-CA	18	9		23-Jan-21 A 26-Jan-21 A	02-Feb-21 05-Feb-21	21-Oct-21 21-Oct-21	21-Oct-21 21-Oct-21	0	100%													
PORI.ED.CP1130	Construction Column PC4-CB	18	10		26-Jan-21 A	05-Feb-21	21-Oct-21	21-Oct-21 21-Oct-21	0	100%				-									
PORI.ED.CP1140	Construction Column PC3-CA	18	8		02-Feb-21 A	10-Feb-21	21-Oct-21	21-Oct-21	0	100%											-		
PORI.ED.CP1150	Construction Column PC3-CB	2	8		02-Feb-21 A		21-Oct-21	21-Oct-21	0	100%										8 <b>-</b> -			-
PORI.ED.CP1160	Construction Column PC1-CA	18	5	0 017/08(6	24-Feb-21 A	01-Mar-21	21-Oct-21	21-Oct-21	0	100%						-					1		
PORI.ED.CP1170	Construction Column PC2-CA	18	5	0 017/08(6	24-Feb-21 A	01-Mar-21	21-Oct-21	21-Oct-21	0	100%											-		
Drainage Works		353	133	40 017/08(6	22-Dec-20 A	23-Apr-22	21-Oct-21	30-Mar-22	-17								🔫 23 /	Apr-22,	Diana	ge V/	orks		
PORI.ED.DRA1020	Construction of Drainage from SMH105 to SMH106	20	34		22-Dec-20 A			21-Oct-21	0	100%					L					<u> </u>			
PORI.ED.DRA1030	Construction of Drainage from SMH106 to SMH107	20	24		09-Jan-21 A	05-Feb-21	21-Oct-21	21-Oct-21	0	100%											÷		
PORI.ED.DRA1040	Construction of Drainage from SMH107 to SMH108	20	33		15-Jan-21 A	25-Feb-21	21-Oct-21	21-Oct-21	0	100%				-							-		
PORI.ED.DRA1050	Construction of Drainage from SMH108 to SMH109	20	20		09-Mar-21 A	31-Mar-21	21-Oct-21	21-Oct-21	0	100%				504		1					1		
PORI.ED.DRA1055 PORI.ED.DRA1060	Backfilling to Interim Formation Level (+1.36mPD to +2.8mPD, 5 Layers, 5D/ Backfilling to Interim Formation Level (+2.8mPD to 4.4mPD, 6 Layers, 1.5D/	25	25 9		28-Apr-21 A 29-May-21 A	28-May-21 08-Jun-21	21-Oct-21 21-Oct-21	21-Oct-21 21-Oct-21	0	100% +1.36 100% /el (+2			PD, 5 Lave	or 1 FD	ver)	-					-		
PORI.ED.DRA1000	Construction of Roadworks and Watermain Laying	40	9	40 017/08(6	-		12-Feb-22	30-Mar-22	-17 0	0%			FD, 0 Lay	(CIS, 1.JL	hayer				n n Br	obdyr	nks and	Water	
	icture (3bays, 45D/bay, 3Teams)	180	159	95 017/08(6			21-Oct-21	12-Feb-22	-17	070					- d	4-Mair-22,	Constr	nstruction uction of	Deck	Struc	ure:(3b	avs. 45	5
PORI.ED.1140	Remaining Works for Handover to CBL-C1	30	0	30 017/08(6	· · · · · · · · · · · · · · · · · · ·	04-Mar-22	06-Jan-22	12-Feb-22	-17 0	0%			- r			emaining						.,_,	
PORI.ED.DS.1010	Construction of Deck Structure Bay 1	30	0	30 017/08(6	18-Dec-21	25-Jan-22	29-Nov-21	05-Jan-22	-17 0	0%						of Deck S	Structure	e Bay 1			1		
PORI.ED.DS.1020	Construction of Deck Structure Bay 2	180	159	4 017/08(6	28-Apr-21 A	11-Nov-21	21-Oct-21	25-Oct-21	-15	97.78%		nstruc	ton of Dec	k Struciu	Rev Bay	2							
PORI.ED.DS.1030	Construction of Deck Structure Bay 3	40	0	40 017/08(6		30-Dec-21	26-Oct-21	10-Dec-21	-15	0%			Cons	struction of	of Deck	Structure	e Bay 3						
Lift and Staircase		820	636		16-Sep-19 A			-	378											24-Ju	un-2¦2, Li	ft and	
Treating Works for T Bo	H (5nos, 10D/pile+5D TRA, 1-3rigs)	148 68	142 64	V	16-Sep-19 A 18-Sep-19 A	01 1001 20	21710921	00 000 20													-		
PORILLS.PD1010	Predrilling for PBSH at Lift and Staircase (PD09)	15	11		21-Nov-19 A		27-Aug-21 27-Aug-21	27-Aug-21 27-Aug-21	5	100%						-					-		
PORILS.PD1020	Predrilling for PBSH at Lift and Staircase (PD94)	15	9		18-Sep-19 A		27-Aug-21	27-Aug-21	5	100%		•••						-		8			-
Rig 2	5 ( - )	148	142		16-Sep-19 A	07-Mar-20	27-Aug-21	30-Sep-23															
PORILS.PD1030	Predrilling for PBSH at Lift and Staircase (PD10)	15	14	0 017/08(6	16-Sep-19 A	02-Oct-19	27-Aug-21	27-Aug-21	5	100%											i		
PORILLS.PD1040	Predrilling for PBSH at Lift and Staircase (PD95)	15	7	0 017/08(6	29-Feb-20 A	07-Mar-20	27-Aug-21	27-Aug-21	5	100%											-		
PORI.LS.PD1040-0	Demobilization of Rig 2 off site	1	1	0 017/08(6	07-Mar-20 A	07-Mar-20	30-Sep-23	30-Sep-23	0	100%													
PORILLS.PD1050	Predrilling for PBSH at Lift and Staircase (PD96)	15	11		03-Oct-19 A	16-Oct-19	27-Aug-21	27-Aug-21	5	100%	II T						T			ii T			
Rig 5		0	0	0 247/00/0	02 1 1 00 1	00.0	07.4	04.0	0														
Construction of PBSH (14 PORILS.HP0900	nos, 7D/pile, 1 rig) Mobilization of PBSH rig	84 10	71 10		03-Jul-20 A 03-Jul-20 A		27-Aug-21 27-Aug-21	04-Dec-21 27-Aug-21	0	100%													
PORILIS.HP0900	Construction of PBSH (10nos,7D/pile,1 rig)	49	36		13-Aug-20 A	23-Sep-2(	04-Dec-21	27-Aug-21 04-Dec-21	0	100%												1	
PORILIS.HP1000	Construction of PBSH (Tonos,7D/pile,1 rig) Construction of PBSH (5nos,7D/pile,1 rig)	21	23		13-Aug-20 A 15-Jul-20 A	· ·	27-Aug-21		0	100%	╟╟╌╢	╋╋┝	·		++ <b> </b> -		·		<b></b> -	8 <b>-</b>			-
Excavation to Pile Cap Le		10	10	-	09-Mar-21 A	19-Mar-21	-	04-Dec-21		.8mPl											-		
PORILLS.EX1010	Excavation to Pile Cap Level (+5.0mPD to +2.8mPD)	10	10	· · · ·	09-Mar-21 A				0	100%													
Construction of Pile Caps		23	55		20-Mar-21 A					ps (5 P	C 140	/Cap, 3	teams)									1	
PORI.LS.PC1000	Construction of Pile Caps (5PC, 14D/cap, 3 teams)	23	55	0 017/08(6	20-Mar-21 A	31-May-21	04-Dec-21	04-Dec-21	0	100% cap, 3	leams)												
Construction of Column (4		36	66	`	11-Jun-21 A			04-Dec-21		A, Co			olumn (4p		1 I I I		/ TT			II T			ĺ
PORILLS.CO1000	Construction of Columns (4 columns, 18D/column, 2teams)	36	66		11-Jun-21 A	-		04-Dec-21	0	100% on of (											-		
	ation Level (+2.8mPD to +4.4mPD) (6 Layers, 5D/layer)	30	4		04-Jun-21 A			04-Dec-21		Forma		el <b>1</b> 28	mPD to +	4.4mPD)	(6 Lave	ers, 5D/la	yer)						
PORILS.BF1010	Backfilling to Interim Formation Level (+2.8mPD to +4.4mPD)	30	4		04-Jun-21 A			04-Dec-21	67	100% /el (+2										34	in 22 C	onot	
Construction of Lift and Si PORI.LS.1060	Construction of Lift Structure	203 120	113 113	184 017/08(6 10 017/08(6	24-Jun-21 A 24-Jun-21 A	24-Jun-22 18-Nov-21	18-Aug-21 04-Dec-21	30-Mar-22 15-Dec-21	-67 23 0	91.67%	╞╤╂	Constr	ction of Li	i Structu	Jre				-11-7	24-JU	ın-22, C	JIISUJUC	-
PORILES. 1060	Construction of Staircase Structure	120	0	100 017/08(6		10-Mar-22	18-Aug-21	15-Dec-21	-67	0%		FT FT		induciu	+	Construct	tion of F	Staircase	Stuc	ture	-	-	
PORILS.1070	Cabling and Energizing by C1	30	0	30 017/08(6		23-Dec-21	10-Feb-22	16-Mar-22	65 0	0%			Cabling	and Ene	errizina	1 by C1							
	Testing and Commissioning	12	0	12 017/08(6		17-Mar-22	17-Mar-22	30-Mar-22	11 0	0%	II T		1		H	Testing	and Cr	orrmissi	onina	÷		-	
PORILS.1080			-								11 I I	1111	1				·+		+++ <sup>2</sup> 1:	4 📕	:	-	
PORILS.1080 PORILS.1090	Sump Pit and associated drainage	28	0	28 017/08(6	11-Mar-22	13-Apr-22	16-Dec-21	20-Jan-22	-67	0%		<b>::</b> :	1 :	; I	<b>!</b>		Sum	Fil and	assodia	ated	1rainaσ∈	۹ (L	

Actual Level of Effort Actual Work Remaining Work



•



Contract No.: NE/2017/08 Cross Bay Link, Tseung Kwan O **Road D9 and Associated Works** Page 15 of 26




Oct	Nov	Dec	Jan	Feb	Mar	20 Apr	23 May	Ju	n Jul	Aug
rul	INCV	Dec	Jail	1.60	Iviell	- Api	iviaty	Ju	Jui	Aug
	1 1 1 1	1 1 1 1 1	1 1 1 1 1 1		1 1 1 1					
						5 5 5 5				
			1 1 1 1		1 1 1 1 1	5 8 8 8				
		1	1		1 1 1	8				
		1 1 1 1	1 1 1 1			1 1 1 1				
		1 1 1 1			1 1 1 1	5 5 5 5				
		1 1 1 1	1 1 1		1					
						2 2 2 2 2				
	1 1 1 1	1 1 1 1	1 1 1 1	1 1 1 1	1 1 1 1	2 2 2 2				
			1		1	8				
						4 8 8 8 8				
			1 1 1 1		1 1 1 1 1	5 5 5 5				
		1	1	1	8	8				
						2 8 8 8				
		1	1		1	5 5 5 5				
							<b>.</b>			
g ams)		1	1		1 1 1 1	8				
í										
		5 5 5 5	8		1	2 8 8 8				
	8	1	1	1	8	-				
						5 8 8 8				
						2 2 2 2				
						2 2 2 2				
						2 8 8 8				
			1		- - - - - - - - - - - - - - - - - - -	2 8 8 8 8				
						2 2 2 2				
		1	1		1	2 2 2 2 2 2 2				
and \$	Staircase		: : : :							
		- - - - - - - - - - - - - - - - - - -	1 1 1 1			2 8 8 8				
						5 5 5				
	Revi	sion				Chec	ked		Approve	ed
amı	me Up	date (N	/lar 202	21)		ΓL		StL		
amr	ne Upo	date (N	lay 202	21)		CkT		StL		
		date (J	ul 202	1)				StL		
rog	ramm	е			0	CKT		St		

	Activity Name		Actual Remaini		Start	Finish	Late Start	Late Finish	Total TRA									2022		
	and Desinger Diversion of Evision 4500 and in 1 - Object 4510 and 201		nation Durati	_	06.0-+ 00.1	22.0-1.00	02.0 01	02.0 01	Float	Complete Oct	Nov	Dec	Jan	Feb	Mar	Apr M	/ay Ju	un .	Jul	Aug
<ul> <li>PORIII.ED.GD.0190</li> <li>PORIII.ED.GD.0210</li> </ul>	2nd Drainage Diversion of Existing 1500mm pipe from SMH011 ELS to SMH Further Excavation and Installation of ELS (lagging) to +0.83mPD for SMH01	14	15 9		06-Oct-20 A 23-Oct-20 A	22-Oct-20 03-Nov-20	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100% 100% MI052										
PORIILED.GD.0210	Further Excavation and Installation of ELS (lagging) to +0.31mPD for SMH01	10	-		22-Dec-20 A	20-Jan-21	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100% 10052				M052)						
PORII.ED.GD.0220	Construction of Manhole SMH011 (1st Portion) (below +2.9mPD) (PMI052)	17	45		05-Nov-20 A	29-Dec-20	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100 % 12 110	T''Y		VGE 100, F	1/1032)						
PORII.ED.GD.0230		10			12-Mar-21 A	23-Mar-21	02-Sep-21 02-Sep-21		0	100 %										
	Construction of Manhole SMH012 (1st Portion) (below +2.9mPD) PMI052)	10						02-Sep-21	0	100% 9/11/2		<b>*</b>								
<ul> <li>PORIII.ED.GD.0250</li> <li>PORIII.ED.GD.0250-01</li> </ul>	Backfilling for SMH011 to +2.3mPD (PMI052) Excavation to +2.3mPD for PC30 (PMI052)	4			30-Dec-20 A 05-Jan-21 A	04-Jan-21 09-Jan-21	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100%										
PORIILED.GD.0250-01	Removal of Struts in ELS for SMH011 and Cutting of Sheet Piles at +2.3mP	4			03-Jan-21 A 04-Jan-21 A	11-Jan-21	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100% 100% PM052	I II									
PORIILED.GD.0200	Backfilling for SMH012 to +2.3mPD (PMI052)	10		· ·	12-Mar-21 A	23-Mar-21	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100%	1									
PORIII.ED.GD.0270-01	Excavation to +2.3mPD for PC18 (PMI052)	4			24-Mar-21 A	27-Mar-21	02-Sep-21	02-Sep-21	0	100%										
PORIILED.GD.0270-01	Removal of Struts in ELS for SMH012 and Cutting of Sheet Piles at +2.3mP	4			29-Mar-21 A	01-Apr-21	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100 %			(PMI052)	÷+						
PORIILED.GD.0280	Excavate to +2.3mPD for Grid 3	5			09-Mar-21 A	13-Mar-21	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100%		2011	(FIVII032)							
PORIII.ED.GD.1010-02		8			17-Nov-20 A	25-Nov-20		27-Aug-21	0	100%										
PORIII.ED.GD.1010-02		8			14-Jan-21 A	19-Jan-21	02-Sep-21	02-Sep-21	0	100%										
PORIILED.GD.1010-03		8	8		07-Apr-21A	15-Apr-21	02-Sep-21	02-Sep-21	0	100 %		(FMI052								
PORIII.ED.GD.1010-04		8	5		16-Jan-21 A	21-Jan-21	02-Sep-21	02-Sep-21	0	100%	F f		·/	·			+++-			
PORIII.ED.GD.1010-05		8	6		16-Nov-20 A	21-Nov-20	27-Aug-21	27-Aug-21	0	100%										
PORIILED.GD.1010-00	Construction of PC30 (PMI052)	9	10		20-Jan-21 A	30-Jan-21	02-Sep-21	02-Sep-21	0	100 %										
PORIII.ED.GD.1020	Construction of PC28 (PMI052)	9	8	· ·	27-Nov-20 A	05-Dec-20		27-Aug-21	0	100%										
PORIILED.GD.1021	Construction of PC26 (PMI052)	9	-	· ·	26-Nov-20 A	05-Dec-20	27-Aug-21	27-Aug-21	0	100%										
PORIILED.GD.1022	Construction of PC24 (PMI052)	9			25-Nov-20 A	05-Dec-20	27-Aug-21 27-Aug-21	27-Aug-21	0	100%	┞╌╂	•		·						
PORIII.ED.GD.1023	Construction of PC22 (PMI052)	9			23-Nov-20 A	05-Dec-20	-	27-Aug-21 27-Aug-21	0	100%										
PORIII.ED.GD.1024	Construction of PC22 (PMI052) Construction of PC20 (PMI052)	9	33	· ·	28-INOV-20 A 16-Apr-21 A	27-May-21	02-Sep-21	02-Sep-21	0	100%										1
PORIII.ED.GD.1025	Construction of PC18 (PMI052)	9		· ·	16-Apr-21 A	27-Way-21 26-May-21	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100%										
PORIII.ED.GD.1026		9			19-Dec-20 A	07-Jan-21	02-Sep-21 02-Sep-21		0	100%										
PORIII.ED.GD.1027 PORIII.ED.GD.1028	Construction of PC16 (PMI052)	9			19-Dec-20 A 23-Dec-20 A			02-Sep-21	0	100%	<u></u> ⊦-∦	╋╋					#+-			·····-
PORIII.ED.GD.1028	Construction of PC14 (PMI052) Backfilling to Interim Formation Level by Rolling (7 Layers, 1.5D/Layer) (Grid	9				07-Jan-21 17-May-21	02-Sep-21 02-Sep-21	02-Sep-21	0	100% Rolling	ال ا	C I ET	Layer) (Gri	id D)						
PORIII.ED.GD.1030	Backfilling to interim Formation Level by Rolling (7 Layers, 1.5L/Layer) (Grid Construction of Column at PC30	11			05-May-21 A 13-Mar-21 A	17-May-21 09-Apr-21	02-Sep-21 02-Sep-21	02-Sep-21	0	100% kolling /	La	as (13L//	Layer)(Gh	μu)						
PORIII.ED.GD.1050	Construction of Column at PC30 Construction of Column at PC28	10			13-Mar-21 A 19-Jan-21 A	10-Feb-21	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100%										
PORIII.ED.GD.1080	Construction of Column at PC28 Construction of Column at PC26	10		· · ·	19-Jan-21 A 19-Jan-21 A	29-Jan-21	02-Sep-21 02-Sep-21	02-Sep-21 02-Sep-21	0	100%										1
PORIILED.GD.1070	Construction of Column at PC26	10			19-Jan-21 A		02-Sep-21 07-Sep-21		0	100%	┞╌╂	<b>.</b>		++						
PORII.ED.GD.1080	Construction of Column at PC22	10			19-Jan-21 A	29-Jan-21 23-Jul-21	07-Sep-21 07-Sep-21	07-Sep-21 07-Sep-21	0	100 % nn at PC	2									
PORIILED.GD.1000	Construction of Column at PC22	10			27-Apr-21 A	23-Jul-21	07-Sep-21 07-Sep-21	07-Sep-21 07-Sep-21	0	100 % in at P										
PORIILED.GD.1110	Construction of Column at PC18	10			27-Apr-21 A	08-May-21	07-Sep-21	07-Sep-21	0	100%	1 1									
PORIILED.GD.1110	Construction of Column at PC16	10	10		15-Mar-21 A	25-Mar-21	07-Sep-21 07-Sep-21	07-Sep-21	0	100%										
PORIILED.GD.1120	Construction of Column at PC14	10	10		15-Mar-21 A	25-Mar-21	07-Sep-21 07-Sep-21	07-Sep-21 07-Sep-21	0	100 %	┞╌╂	•		· { {·						
_	D) + Abutment 2B (28D) + Bearing hstallation (14D)	292	292		15-Apr-20 A	09-Apr-21	08-Sep-21	30-Sep-23	U U	t 2B (2			; stalation (	(140)						
PORIII.AB2B.1000	Excavation to Pile Cap Founding Level (Abutment 2B)	10		`	15-Apr-20 A	12-Jun-20	08-Sep-21	08-Sep-21	0	100%	T′ 11			(1-12)						
PORIII.AB2B.1002	Trimming of Bored Pile Head (3nos) (Abutment 2B)	15			04-May-20 A	24-Jun-20	08-Sep-21	08-Sep-21	0	100%										
PORIII.AB2B.1005	Construction of PC42	16			26-Jun-20 A	09-Jul-20	08-Sep-21	08-Sep-21	0	100%										
PORIII.AB2B.1007	Backfilling to Interim Formation Level (7 Layers, 5D/Layer) (Abutment 2B)	35		· ·	13-Jul-20 A	31-Jul-20	30-Sep-23	30-Sep-23	0	100%	1-1			1						
PORIII.AB2B.1010	Construction of Abutment 2B (1st pour)	14	25	0 017/08(6	13-Jul-20 A	10-Aug-20	08-Sep-21	08-Sep-21	0	100%										
PORIII.AB2B.1010-01	Construction of Abutment 2B (2nd pour)	14			01-Dec-20 A	16-Dec-20	08-Sep-21	08-Sep-21	0	100%										
PORIII.AB2B.1020	Bearing Installation at Abutment 2B	14	14	0 017/08(6	20-Mar-21 A	09-Apr-21	08-Sep-21	08-Sep-21	0	100%										
Construction of Beam/Slal	b (11bays, 30D/bay incl. topping, 6 teams)	330	190 1	88 017/08(6	23-Mar-21 A	29-Jun-22	02-Sep-21	14-Apr-22	-59		┝╴╫		-	-		_	╋┿┿╸	2	29-Jun 22	2, Const
PORIII.ED.PB1009	Scaffolding Erection for Beam+Slab Bay 4	12	52	0 017/08(6	23-Mar-21 A	29-May-21	02-Sep-21	02-Sep-21		100% ay 4										
PORIII.ED.PB1010	Construction of Beam+Slab Bay 4	28	40	0 017/08(6	20-May-21 A	08-Jul-21	02-Sep-21	02-Sep-21	0	100% ab Bay										
PORIII.ED.PB1011	Construction of 1m wall & parapet at deck at Bay 4	28	34	28 017/08(6	27-Sep-21 A	09-Dec-21	02-Sep-21	06-Oct-21	-54	0%		i Co	nstruction	of 1m wal	ll & parapet	at deck at	t Bay 4			
PORIII.ED.PB1019	Scaffolding Erection for Beam+Slab Bay 3	12	31	0 017/08(6	28-May-21 A	06-Jul-21	07-Sep-21	07-Sep-21		100% am+S	i Bay									
PORIII.ED.PB1020	Construction of Beam+Slab Bay 3	28	43	0 017/08(6	06-Jul-21 A	25-Aug-21	07-Sep-21	07-Sep-21	0	100% h of B	n+\$i	ар Вау В								
PORIII.ED.PB1021	Construction of 1m wall & parapet at deck at Bay 3	28	32	0 017/08(6	27-Sep-21 A	05-Nov-21	07-Oct-21	07-Oct-21		100%	Con	sinucion	of 1m wall	l & parape	t at deck at	Bay 3				
PORIII.ED.PB1029	Scaffolding Erection for Beam+Slab Bay 1	20	49	0 017/08(6	16-Aug-21 A	15-Oct-21	07-Sep-21	07-Sep-21		100% So	iddin	<b>e Erectio</b> r	n for Beam	n+Slab Ba	y 1					
PORIII.ED.PB1030	Construction of Beam+Slab Bay 1	28	34	1 017/08(6	27-Sep-21 A	08-Nov-21	07-Sep-21	07-Sep-21	-50 0	96.43%	đ	inglation	n of Beam	+Slab Bay	/1					
PORIII.ED.PB1031	Construction of 1m wall & parapet at deck at Bay 1	28	0	28 017/08(6	09-Nov-21	10-Dec-21	08-Sep-21	12-Oct-21	-50	0%	Ħ		onstruction	of 1m wa	ll & parapet	tatdecka	t Bay 1			
PORIII.ED.PB1039	Scaffolding Erection for Beam+Slab Bay 2	12	44	0 017/08(6	19-Aug-21 A	12-Oct-21	08-Sep-21	08-Sep-21		100% Scaff			for Beam-							
PORIII.ED.PB1040	Construction of Beam+Slab Bay 2	28	25	0 017/08(6	13-Oct-21 A	12-Nov-21	08-Sep-21	08-Sep-21	0	100%	l A	instructio	on of Beam	n+Slab Ba	y 2	T I				
PORIII.ED.PB1042	Construction of 1m wall & parapet at deck at Bay 2	28	0	28 017/08(6	19-Nov-21	21-Dec-21	08-Sep-21	12-Oct-21	-59	0%	┝╸╡		Construct	tion of 1m	wal & para			<b>1 1 1</b>		
PORIII.ED.PB1050	Laying of Concrete Barrier & Cable Duct	45	0	45 017/08(6	10-Dec-21	07-Feb-22	07-Oct-21	29-Nov-21	-54	0%				📕 Layin	ng of Concre	ete Barrier	8 Cable I	Duot		
PORIII.ED.PB1055	Drawpit and Cable duct laying for TCSS and Lighting	45	0	45 017/08(6	22-Dec-21	18-Feb-22	21-Jan-22	18-Mar-22	24	0%		<b>      +</b> □			rawpit and (	Cable duc	t aying for	r TCSS	and Ligh	iting
PORIII.ED.PB1060	MJ Installation	40	0	40 017/08(6	22-Dec-21	12-Feb-22	13-Oct-21	29-Nov-21	-59	0%		L <b>∦</b> ┣+■		MJ MJ	Installation					
PORIII.ED.PB1070	Water Proofing	60	0	60 017/08(6	14-Feb-22	28-Apr-22	30-Nov-21	14-Feb-22	-59	0%				L-			aler Propfi	irg		
PORIII.ED.PB1080	Road Pavement	50	0	50 017/08(6	29-Apr-22	29-Jun-22	15-Feb-22	14-Apr-22	-59	0%								R	Road Pav	/ement
Drainage Works		253		`	16-Nov-20 A	04-Mar-22	20-Nov-21	14-Apr-22	34		┝╫				🗸 04-Mar-2	2, Drainag	j <b>e Works</b>			
PORIII.ED.DRA1110	Construction of Drainage SMH109 to SMH012	45	121		16-Nov-20 A	17-Apr-21	20-Nov-21	20-Nov-21	0	100%										
PORIII.ED.DRA1120-01	Construction of Manhole SMH011 (2nd Portion) (above +2.9mPD) (PMI052)	10	10	0 017/08(6	27-May-21 A	08-Jun-21	20-Nov-21	20-Nov-21	0	100% 2nd Fo			2.9mPD) (F					<u> </u>		
PORIII.ED.DRA1120-02		10	10	-	08-Jun-21 A	21-Jun-21	20-Nov-21	20-Nov-21	0		Porti	n (abov	/e +2.9mP	D) (PMI052	2)					
PORIII.ED.DRA1130-01		30		30 017/08(6		11-Dec-21	20-Nov-21	28-Dec-21	12 0	0%	Ħ	C C	onstruction	of Draina	ge Pipe bet		H012 and	SMH01	11	
PORIII.ED.DRA1140	Laying of Water Main	45		45 017/08(6		09-Feb-22	28-Dec-21	23-Feb-22	12 0	0%			-	Layir	ng of Water	Main				
PORIII.ED.DRA1150	Civil Provision for TCSS	20		20 017/08(6		04-Mar-22	23-Feb-22	18-Mar-22	12	0%					Civil Prov	ision for T	CSS			-
PORIII.ED.DRA1160	Laying of Ducting for Road Lightings	20		20 017/08(6		04-Mar-22	23-Feb-22	18-Mar-22	12	0%	ĻШ			-	Laying of	f Ducting f	for Road L	ightings	3	
PORIII.ED.DRA1170	Road Paving	40		40 017/08(6		23-Dec-21	26-Feb-22	14-Apr-22	89	0%	Ħ	₽₩₽	Road Pa	iving		T	II T			
	e Enclosure (CH13360.1 to CH13482.1) (Portion II + III)	82		82 017/08(6		01-Mar-22	05-Jan-22	14-Apr-22	37		1				0 -Mar-22 of Semi-Nois	2, <b>C</b> onstruc	sion of Se	eini Nois	se Endos	sure (C
PORIII.ED.NE1020	Construction of Semi-Noise Enclosure CH13376.082 to CH13482.101 Main	41	0	41 017/08(6	19-Nov-21	08-Jan-22	05-Jan-22	24-Feb-22	37 0	0%			Con	struction of	of Semi-Nois	se Enclosi	JIC CH133	376,082	0 CH13	J482.10
				1						I								Data	<u> </u>	
Actual Level of Effor	rt 🔶 Milestone					Contra	ct No.: N	NE/2017/	08		3	-						Date		
Actual Work	summary in the summary	工程拓	屈睪		C	ore Dav	Link T	soung V.	van O			1						Mar-2		Mont
-						•	-	seung Kv			1			-			08-	May-2	21	Mont
Remaining Work		Engineeri		4d	R	oad D9	and Asso	ociated V	Vorks			D.			Ki	-	- 09	Jul_21	t	Mont
r tomaning tront		lopment l																		

									_			
	Nov	Dec	Jan	Feb	Mar		202 Apr	23 May	,	Jun	Jul	Aug
							Ŧ.	)				9
	1											
	1 1 1 1											
	1											
	: : : :											
	1 1 1 1											
	1											
	1 1 1 1											
	1 1 1 1											
	1											
	1											
	1											
	1	1										
	1											
	1	1										
n/\$	Slab (11b	ays, 30D	bay incl.	topping,	6 tear	ns)						
	1											
	1	1										
	: : :											
	1 1 1											
	1											
	1 1 1 1											
	1											
	1											
4	400 41	Dorti-										
15	9482.1) (	Portion II	F III)									
_	Revi	ision					Chec	ked		۵	oprove	d
יר		date (N	1ar 202	21)		Т		neu	_	StL	piove	u
		date (N					kT			StL		
		date (J				_	кт			StL		
	ramm						кт			Stl		
1						-			_			

	Activity Name			Remaining Calendar Duration	Start	Finish	Late Start	Late Finish	Total TRA Float	Complete		-						2022		
Fig 6		0	0	0				ļ	0	Oct	Nov	De I	ec Jan Feb	Mar	Apr	May	Jun	Ju	I Aug	g Sep
	e PBSH (40nos, 7D/pile, 1-2 rigs)	176	189		27-Aug-19 A	17-Apr-20	27-Aug-21	03-Sep-21												
PORIII.UT.HP1010	Alternative PBSH (7D/pile, UP40,35,38,33,36,31,26,21,28,16,11,15,10,13,6	28	93	0 017/08(6	27-Aug-19 A	16-Dec-19	27-Aug-21	27-Aug-21	0	100%										
PORIII.UT.HP1020	Alternative PBSH (7D/pile, UP30,37,32,23,25,20,18,27,22,17,12,14,19,24,2	45	82	0 017/08(6	15-Oct-19 A	21-Jan-20	03-Sep-21	03-Sep-21	0	100%										
PORIILUT.HP1410	Pile Loading Test (28D Concrete Cube + 14D Setup)	33	8		06-Apr-20 A	17-Apr-20	03-Sep-21	03-Sep-21	0	100%									-	
Construction of U-trough PORIILUT.ST1010	Structure Excavation to Pile Cap Founding Level (+4.4mPD to +3.8mPD)(2000m3)	637 15	488 72	187	16-Mar-20 A	28-Jun-22 13-Jun-20	28-Aug-21 03-Sep-21	30-Sep-23 03-Sep-21	375	100%							ТΓ	28	Jun-22, Co	nstructio
PORILUT.ST1010	Trimming of Pile Head and Installation of Capping Plate	60	50		06-May-20 A	04-Jul-20	03-Sep-21 03-Sep-21	03-Sep-21 03-Sep-21	0	100 %		++++					+-+-	÷		
PORIILUT.ST1035	Review Design on U-trough Structure due to Additional Design Requirement	60	108		06-Jul-20 A	21-Oct-20	03-Sep-21	03-Sep-21	0	100%							11			1
PORIILUT.ST1100	Construction of Base Slab Bay 1	18	16		03-Sep-20 A	21-Sep-2(	03-Sep-21	03-Sep-21	0	100%										
PORIILUT.ST1105	Site Clearance for U-trough Bay 2 to Bay 5 (NCE119)	4	4		22-Oct-20 A	27-Oct-20	30-Sep-23	30-Sep-23	0	100%									-	1
PORILUT.ST1103	Excavation to Revised Formation Level and Construction of New Blinding for	10	15		22-Oct-20 A	13-Nov-20	03-Sep-23	03-Sep-21	0	100%							11			
PORIILUT.ST1107	Construction of Base Slab Bay 2	18	14		14-Nov-20 A	30-Nov-20	03-Sep-21 03-Sep-21	03-Sep-21 03-Sep-21	0	100 %							+-+-	÷		
PORIILUT.ST1115	Excavation to Revised Formation Level, Construction of New Blinding for Bar	10	30		30-Oct-20 A	03-Dec-20	03-Sep-21	03-Sep-21	0	100%	╉╋						11			
PORIILUT.ST1117	Re-construction of Capping Plate for Bay 3	10	10		02-Dec-20 A	14-Dec-20	03-Sep-21	03-Sep-21	0	100%										
PORIILUT.ST1120	Construction of Base Slab Bay 3	18	12		15-Dec-20 A	30-Dec-20	03-Sep-21	03-Sep-21	0	100%									-	
PORIILUT.ST1120	Re-construction of Capping Plate for Bay 4	10	12		15-Dec-20 A	31-Dec-20	03-Sep-21 03-Sep-21	03-Sep-21 03-Sep-21	0	100 %							11			
PORIILUT.ST1123	Construction of Base Slab Bay 4	18	9		07-Jan-21 A	16-Jan-21	03-Sep-21 03-Sep-21	03-Sep-21 03-Sep-21	0	100 %							+-+-	÷		
PORIILUT.ST1150	Construction of Internal Wall Stem Bay 1	10	12		14-Apr-21 A	28-Apr-21	03-Sep-21	03-Sep-21	0	100%	╉╂╌╂						11			
PORIILUT.ST1160	Construction of Internal Wall Stem Bay 2	14	14		22-Feb-21 A	09-Mar-21	03-Sep-21	03-Sep-21	0	100%										
PORIILUT.ST1170	Construction of Internal Wall Stem Bay 2	14	14		18-May-21 A	09-Ivial-21 03-Jun-21	03-Sep-21 03-Sep-21	03-Sep-21 03-Sep-21	0	100% 100% ay 3									-	
PORIILUT.ST1170	Construction of Internal Wall Stem Bay 3 Construction of Internal Wall Stem Bay 4	14	14		01-Apr-21 A	17-Apr-21	03-Sep-21 03-Sep-21	03-Sep-21 03-Sep-21	0	100% ay 3										
PORIILUT.ST1180	Construction of Internal Wall Stem Bay 4 Construction of Internal Wall Stem Bay 5	11	23		13-Apr-21 A	17-Apr-21 11-May-21	03-Sep-21 03-Sep-21	03-Sep-21 03-Sep-21	0	100%	++-+	╢╫╢			-+ <b>+</b> +-		+-+-			
PORIILUT.ST1190	Construction of Internal Wall Stem Bay 5 Construction of External Wall Stem Bay 1 (Sea Side)	14	151		08-May-21 A	13-Nov-21	28-Aug-21	03-Sep-21 03-Sep-21	-58 0	60%	T_ l		ction of External Wall §	Stern P	by1 (000 0					
PORIILUT.ST1200		14	20		-		-		-080-	100% em			Cupit Of External Wall a		ayı (Ərabi	(C)				1
<ul> <li>PORIILUT.ST1210</li> <li>PORIILUT.ST1220</li> </ul>	Construction of External Wall Stern Bay 2 (Sea Side) Construction of External Wall Stern Bay 3 (Sea Side)	14	20	14 017/08(6	26-May-21 A	18-Jun-21 14-Dec-21	04-Sep-21 25-Sep-21	04-Sep-21 12-Oct-21	-53 0	0%	<b>1</b> 77 ( <b>1</b>		) Construction of Exter	mal //-	Stom	3 (0			1	
		14	14		03-May-21 A				-55 0	-			Construction of Exter	nai va	a pieni bay	o (ora o	ide)			
<ul> <li>PORIII.UT.ST1230</li> <li>PORIII.UT.ST1240</li> </ul>	Construction of External Wal Stem Bay 1 (Land side)	14	14		23-Jun-21 A	18-May-21	04-Sep-21 04-Sep-21	04-Sep-21	-58 0	100% (La 85.71%	i de	Contstr	ucton of External Wal	C to m F	Day 2 (Lond		+-+-			
	Construction of External Wal Stern Bay 2 (Land side)	4	0			16-Nov-21	07-Sep-21	06-Sep-21	-58	0%			ruction of External Wa				11			
PORIILUT.ST1241	Construction of External Wall Stem Bay 3 (Land side)		-	4 017/08(6		20-Nov-21		10-Sep-21					rucion or External wa	i Stem	Day 3 Land	1 510(2)				
PORIILUT.ST1242	Excavation to Revised Formation Level, Construction of New Blinding for Ba	10	10	· · · · ·	09-Mar-21 A	19-Mar-21	03-Sep-21	03-Sep-21	0 52 0	100% w B	in alling 1p	ваус	attriction of Doop Clab	Do / F						
PORIILUT.ST1243	Construction of Base Slab Bay 5	18	0	18 017/08(6		27-Nov-21	03-Sep-21	24-Sep-21	-53 0	0%			struction of Base Slab							
PORIILUT.ST1244	Construction of Internal Wall Stem Bay 6		-	14 017/08(6		14-Dec-21	25-Sep-21	12-Oct-21	-53 0		11		Backfilling from +5.9mF							
PORIILUT.ST1250	Backfilling from +5.9mPD to +8.2mPD (8layers, 5D/layer)	80 60	111		26-Jun-21 A	07-Dec-21	24-Sep-21	28-Sep-21	-58 0 -58	95%			sackilling from +5.9m		oncrete Ba	iyers 50/	layer)	a fo	ble Duet	i
PORIILUT.ST1260	Concrete Barrier and Laying of Cable Duct	80	0	60 017/08(6		18-Mar-22	26-Oct-21	06-Jan-22	-58	0%				E -			Laying		ad Paving	
PORIILUT.ST1270	Road Paving		152	80 017/08(6	07-May-21 A	28-Jun-22	07-Jan-22	14-Apr-22		0%				1-					a Paving	
Drainage Works	Construction of Drainage SMH011 to SMH010	229 45	132	· · · ·	07-May-21 A	01-Apr-22 12-Oct-21	15-Dec-21 15-Dec-21	14-Apr-22 15-Dec-21	11 0	100% C	orstucto	σD	ainage SMH011 to SM	<b>/⊢</b> 0:0	<b>7</b> 01-Apr-2	2.2,	ide M	Vorks		i
PORIII.UT.DRA2030	Construction of Drainage SMH010 to SMH009	45	59		27-Aug-21 A	10-Dec-21	15-Dec-21	22-Dec-21	11 0	85%		<b>u</b> - <b>i</b> - i - i	Construction of Draina		010 to SMI		+-+-	- <u>-</u>		
PORIII.UT.DRA2050	Laying of Watermains	45	0	45 017/08(6	-	08-Feb-22	23-Dec-21	19-Feb-22	11 0	0%		HT.			Vatermains					
PORIILUT.DRA2060	Laying of Ducting for Power Cable	45	0	45 017/08(6		08-Feb-22	23-Dec-21 23-Dec-21	19-Feb-22	11	0%						- wer Cab	i alc			-
PORIII.UT.DRA2070	Road Paving	45	0	45 017/08(6			21-Feb-22	14-Apr-22	11	0%					Licting for Po Road Pa	aving	<b>*</b> '		1	1
_	se Enclosure (CH13482.1 to 13580.3), Sign Gantry and Directional Sign	133	0	133 017/08(6	07-Dec-21	-	29-Sep-21	14-Apr-22	-30									v 22. 0	onstruction	of Ser
PORIII.UT.NB1020	Construction of Semi-Noise Enclosure CH13482.101 to 13576.309 Main Fra	75	0	75 017/08(6			29-Sep-21	29-Dec-21	-58 0	0%		L			nistruction o					
PORIILUT.NB1030	Construction of Semi-Noise Enclosure CH13482.101 to 13576.309 Sub Frar	75	0	75 017/08(6		18-Mar-22	07-Oct-21	06-Jan-22	-58 0	0%		ι 🛀			Construction					1
PORIII.UT.NB1040	Excavation and Construction of Directional Sign Footing DS1	14	0	14 017/08(6	11-Mar-22	28-Mar-22	05-Feb-22	21-Feb-22	-30 0	0%				-	Excavatio	on and Co	onstrur	uction of	f Directiona	al Sign f
PORIILUT.NB1050	Backfilling to Formation Level	20	0	20 017/08(6	11-Mar-22	04-Apr-22	26-Feb-22	21-Mar-22	-12 0	0%				╘╼╻┥	Backfilli	ing to For	mator	n Leve		
PORIII.UT.NB1060	Installation of Directional Sign and Steel Frame	10	0	10 017/08(6	04-Apr-22	20-Apr-22	22-Mar-22	01-Apr-22	-12 0	0%				_    1	🦛 💼	stallation	of Dire	ectional	Sign and	Steel F
PORIILUT.NB1070	Excavation and Construction of Directional Sign Footing DS2	14	0	14 017/08(6		14-Apr-22	22-Feb-22	09-Mar-22	-30 0	0%				-ا	Ext	avation a	nd Cor	onstructi	ion of Direc	ctional S
PORIII.UT.NB1080	Backfilling to Formation Level	20	0	20 017/08(6		13-May-22	10-Mar-22	01-Apr-22	-30 0	0%						Back	dilling	to For	nation Leve	el
PORIILUT.NB1090	Installation of Directional Sign and Steel Frame	10	0	10 017/08(6		25-May-22	02-Apr-22	14-Apr-22	-30 0	0%									Directional	
e Protection Works (Porti		88	70		02-May-19 A	25-Jul-19	14-Apr-22	14-Apr-22								11	11			ſ
TP1020	Tree Transplant Works	88	70		02-May-19 A	25-Jul-19,	14-Apr-22	14-Apr-22	0	100%							11			
dification of Seawall (Por		857	868		-		23-Sep-21	30-Sep-23	495				▼: 27-Jan-2	22, Mod	dification of s	Seavall (I	Portior	n II and	III) :	
Weather Protection System	,	48	119		01-Dec-18 A			30-Sep-23								Î	11		1	1
SW1010	Site Trial for Weather Protection System	2	2	0 017/08(6	01-Dec-18 A	03-Dec-18	30-Sep-23	30-Sep-23	0	100%										
SW1020	Installation of Temporary Wave Form Wall for Weather Protection (1st layer)	48	48	0 017/08(6	01-Feb-19 A	01-Apr-19	30-Sep-23	30-Sep-23	0	100%							11		1	
SW1030	Installation of Temporary Wave Form Wall for Weather Protection (2nd layer)	14	21	0 017/08(6	02-Apr-19A	30-Apr-19	30-Sep-23	30-Sep-23	0	100%							11			i.
		247	172	67 017/08(6	13-Apr-21 A	27-Jan-22	06-Nov-21	27-Jan-22	-1				▼ 27-Jan-	22, Sea	awall Modific	ation Typ	e 1	Ť.		
Seawall Modification Type 1	Break Concrete Copping for Bay 1	14	14	0 017/08(6	13-Apr-21 A	28-Apr-21	06-Nov-21	06-Nov-21		100%							11			1
		14	14	0 017/08(6	16-Apr-21 A	03-May-21	06-Nov-21	06-Nov-21		100%										
SW.WWI.1010	Break Concrete Copping for Bay 2		14	0 017/08(6	22-Apr-21 A	08-May-21	10-Nov-21	10-Nov-21		100%							11			
SW.WWI.1010 SW.WWI.1020	Break Concrete Copping for Bay 2 Break Concrete Copping for Bay 3	14		0 017/08(6	19-Apr-21 A	05-May-21	10-Nov-21	10-Nov-21		100%										
SW.WWI.1010 SW.WWI.1020 SW.WWI.1030		14 14	14			04.14 04	10-Nov-21	10-Nov-21		100%							1-1-			
SW.WWI.1010 SW.WWI.1020 SW.WWI.1030 SW.WWI.1040	Break Concrete Copping for Bay 3		14	0 017/08(6	17-Apr-21 A	04-May-21				1000	111	L i i i i								
SW.WWI.1010 SW.WWI.1020 SW.WWI.1030 SW.WWI.1040 SW.WWI.1050	Break Concrete Copping for Bay 3 Break Concrete Copping for Bay 4	14		· · · · ·	17-Apr-21 A 26-Apr-21 A	04-May-21 12-May-21	10-Nov-21	10-Nov-21		100%								- 11 - <b>I</b>		
SW.WWI.1010           SW.WWI.1020           SW.WWI.1030           SW.WWI.1040           SW.WWI.1050           SW.WWI.1050           SW.WWI.1060	Break Concrete Copping for Bay 3 Break Concrete Copping for Bay 4 Break Concrete Copping for Bay 5 Break Concrete Copping for Bay 6	14 14	14	0 017/08(6				10-Nov-21 10-Nov-21		100%										1
Seawall Modification Type 1 SW.WW11010 SW.WW11020 SW.WW11030 SW.WW11030 SW.WW11040 SW.WW11050 SW.WW11050 SW.WW11070 SW.WW11070 SW.WW11080	Break Concrete Copping for Bay 3 Break Concrete Copping for Bay 4 Break Concrete Copping for Bay 5 Break Concrete Copping for Bay 6 Break Concrete Copping for Bay 7	14 14 14	14 14	0 017/08(6	26-Apr-21 A	12-May-21 21-May-21	10-Nov-21				┤╿┃									
SW.WWI.1010 SW.WWI.1020 SW.WWI.1030 SW.WWI.1040 SW.WWI.1050 SW.WWI.1060 SW.WWI.1060 SW.WWI.1070 SW.WWI.1080	Break Concrete Copping for Bay 3 Break Concrete Copping for Bay 4 Break Concrete Copping for Bay 5 Break Concrete Copping for Bay 6 Break Concrete Copping for Bay 7 Break Concrete Copping for Bay 8	14 14 14 14	14 14 14	0 017/08(6 0 017/08(6 0 017/08(6	26-Apr-21 A 05-May-21 A 14-May-21 A	12-May-21 21-May-21 31-May-21	10-Nov-21 10-Nov-21	10-Nov-21 10-Nov-21		100% 100%										
SW.WWI.1010 SW.WWI.1020 SW.WWI.1030 SW.WWI.1040 SW.WWI.1050 SW.WWI.1060 SW.WWI.1060 SW.WWI.1070 SW.WWI.1080 SW.WWI.1090	Break Concrete Copping for Bay 3 Break Concrete Copping for Bay 4 Break Concrete Copping for Bay 5 Break Concrete Copping for Bay 6 Break Concrete Copping for Bay 7 Break Concrete Copping for Bay 8 Break Concrete Copping for Bay 9	14 14 14 14 14 14	14 14 14 14	0 017/08(6 0 017/08(6 0 017/08(6 0 017/08(6	26-Apr-21 A 05-May-21 A 14-May-21 A 24-May-21 A	12-May-21 21-May-21 31-May-21 08-Jun-21	10-Nov-21 10-Nov-21 10-Nov-21 24-Nov-21	10-Nov-21 10-Nov-21 24-Nov-21	23	100%		Brea	k Concrete Conning fo	r Bav 1	0					
SW:WWI.1010 SW:WWI.1020 SW:WWI.1030 SW:WWI.1040 SW:WWI.1050 SW:WWI.1060 SW:WWI.1070 SW:WWI.1080 SW:WWI.1080 SW:WWI.1090 SW:WWI.1100	Break Concrete Copping for Bay 3 Break Concrete Copping for Bay 4 Break Concrete Copping for Bay 5 Break Concrete Copping for Bay 6 Break Concrete Copping for Bay 7 Break Concrete Copping for Bay 8 Break Concrete Copping for Bay 9 Break Concrete Copping for Bay 10	14 14 14 14 14 14 14 14 14	14 14 14 14 14 14 0	0 017/08(6 0 017/08(6 0 017/08(6 0 017/08(6 0 017/08(6 14 017/08(6	26-Apr-21 A 05-May-21 A 14-May-21 A 24-May-21 A 08-Nov-21	12-May-21 21-May-21 31-May-21 08-Jun-21 23-Nov-21	10-Nov-21 10-Nov-21 10-Nov-21 24-Nov-21 03-Dec-21	10-Nov-21 10-Nov-21 24-Nov-21 20-Dec-21	23	100% 100% 100% 0%		1 : :	k Concrete Copping fo (1st Pour)	r Bay 1	0					
SW:WWI.1010 SW:WWI.1020 SW:WWI.1030 SW:WWI.1030 SW:WWI.1050 SW:WWI.1060 SW:WWI.1070 SW:WWI.1080 SW:WWI.1080 SW:WWI.1090 SW:WWI.1100	Break Concrete Copping for Bay 3 Break Concrete Copping for Bay 4 Break Concrete Copping for Bay 5 Break Concrete Copping for Bay 6 Break Concrete Copping for Bay 7 Break Concrete Copping for Bay 8 Break Concrete Copping for Bay 9 Break Concrete Copping for Bay 10 Construction of Seawall Modification Type I Bay 1 (1st Pour)	14 14 14 14 14 14 14 14 14 12	14 14 14 14 14 14 0 40	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	26-Apr-21 A 05-May-21 A 14-May-21 A 24-May-21 A 08-Nov-21 08-May-21 A	12-May-21 21-May-21 31-May-21 08-Jun-21 23-Nov-21 26-Jun-21	10-Nov-21 10-Nov-21 10-Nov-21 24-Nov-21 03-Dec-21 06-Nov-21	10-Nov-21 10-Nov-21 24-Nov-21 20-Dec-21 06-Nov-21	23	100% 100% 100% 0% 100% icati		Bay 1	(1st Pour)	r Bay 1	0					
SW.WWI.1010           SW.WWI.1020           SW.WWI.1030           SW.WWI.1040           SW.WWI.1050           SW.WWI.1060           SW.WWI.1060           SW.WWI.1080           SW.WWI.1090           SW.WWI.1090           SW.WWI.1110           SW.WWI.1111	Break Concrete Copping for Bay 3 Break Concrete Copping for Bay 4 Break Concrete Copping for Bay 5 Break Concrete Copping for Bay 6 Break Concrete Copping for Bay 7 Break Concrete Copping for Bay 8 Break Concrete Copping for Bay 9 Break Concrete Copping for Bay 10 Construction of Seawall Modification Type I Bay 1 (1st Pour) Construction of Seawall Modification Type 1 Bay 1 (2nd Pour)	14 14 14 14 14 14 14 14 12 12 12	14 14 14 14 14 0 40 20	0 017/08(6 0 017/08(6 0 017/08(6 14 017/08(6 0 017/08(6 0 017/08(6	26-Apr-21 A 05-May-21 A 14-May-21 A 24-May-21 A 08-Nov-21 08-May-21 A 28-Jun-21 A	12-May-21 21-May-21 31-May-21 08-Jun-21 23-Nov-21 26-Jun-21 21-Jul-21	10-Nov-21 10-Nov-21 10-Nov-21 24-Nov-21 03-Dec-21 06-Nov-21 06-Nov-21	10-Nov-21 10-Nov-21 24-Nov-21 20-Dec-21 06-Nov-21 06-Nov-21		100% 100% 0% 100% icati 100% icati	olificatio	Bay 1 n Type	(1st Pour) 1 Bay 1 (2nd Pour)			(Croine				
SW:WWI.1010           SW:WWI.1020           SW:WWI.1030           SW:WWI.1030           SW:WWI.1050           SW:WWI.1060           SW:WWI.1070           SW:WWI.1080           SW:WWI.1090           SW:WWI.1000	Break Concrete Copping for Bay 3 Break Concrete Copping for Bay 4 Break Concrete Copping for Bay 5 Break Concrete Copping for Bay 6 Break Concrete Copping for Bay 7 Break Concrete Copping for Bay 8 Break Concrete Copping for Bay 9 Break Concrete Copping for Bay 10 Construction of Seawall Modification Type I Bay 1 (1st Pour)	14 14 14 14 14 14 14 14 14 12	14 14 14 14 14 14 0 40	0 017/08(6 0 017/08(6 0 017/08(6 0 017/08(6 14 017/08(6 0 017/08(6 0 017/08(6 6 017/08(6	26-Apr-21 A 05-May-21 A 14-May-21 A 24-May-21 A 08-Nov-21 08-May-21 A	12-May-21 21-May-21 31-May-21 08-Jun-21 23-Nov-21 26-Jun-21	10-Nov-21 10-Nov-21 10-Nov-21 24-Nov-21 03-Dec-21 06-Nov-21	10-Nov-21 10-Nov-21 24-Nov-21 20-Dec-21 06-Nov-21	23	100% 100% 100% 0% 100% icati	o lificatio	Bay 1 n Type onstru	(1st Pour)			I (C:ping	)			



•



CEDD 土木工程拓展署 Civil Engineering and Development Department Contract No.: NE/2017/08 Cross Bay Link, Tseung Kwan O Road D9 and Associated Works Page 21 of 26



t.	Nov	Dec	Jan	Feb	Mar		202 Apr	23 May	y	Jun	Jul	Aug
									Γ			
		 	1 								     	
		1	8								1	1
ougl	h Structu	re	1									
			: : : : :									
		1	1 1 1 1								1	
		1	1 1 1 1								1	1
			1								1	1
		1 1 1 1	8 8 8 8								1 1 1 1	
			: : : : :								: : : :	
			* 1 1 1		- - - -						- - - -	
		1	1								1	
	5 5 5 5	- - - -	* 2 2 2 2 2 2								- - - - -	1
		1	1								1	
			; ; ; ;									
			: : : :									
			1 1 2 1								1 1 1 1	
		1	1	1							1	8
											: : : : : :	
		13482.1	to 13580	3), Sign	Gantry	y an	d Direct	onal	ligr	ŋ		
	Main Fra 9 Sub Fr	me ame and	Panel									
51												1
ng D	DS2											
ram	e											
			1 1 1 1 1								1 1 1 1 1	
		1	1	1							1	
			1 1 1 1 1								1 1 1 1	
			- 1 1 1 1									
			1 1 1									
			1 1 1 1 1	2 2 2 2								
			1 1 1 1									1
		   	1	 ! !							     	
	Revi	sion					Chec	ked		A	pprove	d
	me Up	date (N				ΤL	-			StL	_	
		date (M				C				StL		
	me Up ramm	date (J e	ui 202	1)			KT KT		_	StL Stl		
-y	.annin	-					••			~ "		

	Activity Name		tual Remaining Calendar Start	Finish	Late Start	Late Finish	Total TRA	Activity %									_	2022										2			
		Duration Dura					Float	Complete	Dct No			_			_				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
SW.WWI.1122	Construction of Seawall Modification Type I Bay 2 (Coping)	6	0 6 017/08(6 22-Nov-21			27-Nov-21	-1	0%			struction			cation T	Type I B	ay 2 (C	oping)									1					
SW.WWI.1130	Construction of Seawall Modification Type I Bay 3 (1st Pour)	12	12 0 017/08(6 16-Jul-21 A		10-Nov-21	10-Nov-21				fication Ty			· · ·												1						
SW.WWI.1131	Construction of Seawall Modification Type I Bay 3 (2nd Pour)	12	23 0 017/08(6 30-Jul-21 A	-	19-Nov-21	19-Nov-21		100%	n of Seawa	a Modific			· ·	1.1												1	-				
SW.WWI.1132	Construction of Seawall Modification Type I Bay 3 (Coping)	6	0 6 017/08(6 29-Nov-21	04-Dec-21	27-Nov-21	04-Dec-21	-1	0%			onstructio				n Type I	Eay 3	(Çopin	g)	_												
SW.WWI.1140	Construction of Seawall Modification Type I Bay 4 (1st Pour)	12	23 0 017/08(6 30-Jul-21 A	27-Aug-21	10-Nov-21	10-Nov-21		100%	n of Seawa	al <mark>M</mark> òdific	ation Typ	e I Bay 4	(1st Po	ur)																	
SW.WWI.1141	Construction of Seawall Modification Type I Bay 4 (2nd Pour)	12	19 0 017/08(6 31-Aug-21	A 23-Sep-21	19-Nov-21	19-Nov-21		100%	struction	of <mark>S</mark> eawal	Modifica	ion Type	I Bay 4	(2nd Po	our)										1						
SW.WWI.1142	Construction of Seawall Modification Type I Bay 4 (Coping)	6	0 6 017/08(6 06-Dec-21	11-Dec-21	04-Dec-21	11-Dec-21	-1	0%		-	Construc	tion of Se	eawall N	odificati	ion Typ	Eley	4 (Cop	ing)							1						
SW.WWI.1150	Construction of Seawall Modification Type I Bay 5 (1st Pour)	12	7 0 017/08(6 31-Aug-21	A 08-Sep-21	10-Nov-21	10-Nov-21		100%	tion of Se	eaval Mo	dification	Type I Ba	y 5 (1st	: Pout)				Ĩ													
SW.WWI.1151	Construction of Seawall Modification Type I Bay 5 (2nd Pour)	12	17 0 017/08(6 20-Sep-21		19-Nov-21	19-Nov-21		100%	Construe		eawall Mo				nd Pou	r II	1								1				-		
SW.WWI.1152	Construction of Seawall Modification Type I Bay 5 (Coping)	6	0 6 017/08(6 13-Dec-21	18-Dec-21	11-Dec-21	18-Dec-21	-1	0%			Constr						4 1 5 (C	pring)	<u>,</u>												
SW.WWI.1160	Construction of Seawall Modification Type I Bay 6 (1st Pour)	12	17 0 017/08(6 09-Sep-21		10-Nov-21	10-Nov-21	· ·	• • •	onctruction	n of Seav							,	PPrig)	′ 📘												
								100%	JISUICIO		n of Seav			1 1 I I	- 1 i					-					1	-	1				
SW.WWI.1161	Construction of Seawall Modification Type I Bay 6 (2nd Pour)				19-Nov-21	19-Nov-21			- Pu	onstructio															1			-			
SW.WWI.1162	Construction of Seawall Modification Type I Bay 6 (Coping)		107 7 017/08(6 02-Jul-21 A		18-Dec-21	29-Dec-21	-1	0%				struction					1 Bay 6	(Copi	ing)												
SW.WWI.1170	Construction of Seawall Modification Type I Bay 7 (1st Pour)	12	12 0 017/08(6 05-Oct-21)		10-Nov-21	10-Nov-21		100%	gonst		Seawall					1.11		<u> </u>							¦						
SW.WWI.1171	Construction of Seawall Modification Type I Bay 7 (2nd Pour)	12	2 4 017/08(6 05-Nov-21	A 11-Nov-21	19-Nov-21	24-Nov-21	11	66.67%	ાના	Constru	ion of S																	1			1
SW.WWI.1172	Construction of Seawall Modification Type I Bay 7 (Coping)	6	0 6 017/08(6 30-Dec-21	06-Jan-22	29-Dec-21	06-Jan-22	-1	0%				onstructi	on of S	eawall M	lodificat	ion Typ	e I Ba	7 (Co	oping	)											i
SW.WWI.1180	Construction of Seawall Modification Type I Bay 8 (1st Pour)	12	0 12 017/08(6 08-Nov-21	20-Nov-21	10-Nov-21	24-Nov-21	3	0%		Çons	ruc <mark>i</mark> on of	fSeåwall	Modifica	tion Typ	be I Bay	8 (1st	Pour)								1			1			
SW.WWI.1181	Construction of Seawall Modification Type I Bay 8 (2nd Pour)	12	0 12 017/08(6 22-Nov-21	04-Dec-21	24-Nov-21	08-Dec-21	3	0%		>	onstructic	n of Sea	wali Mo	lification	n Type	Eay 8	(2nd P	bur)							1						
SW.WWI.1182	Construction of Seawall Modification Type I Bay 8 (Coping)	6	0 6 017/08(6 07-Jan-22	13-Jan-22	06-Jan-22	13-Jan-22	-1	0%			<b>``└<sub>─</sub></b> ■	Constru	ction of	Seawall	Modific	ation T	ўре I В	ay 8 (	(Copin	ng)						-					
SW.WWI.1190	Construction of Seawall Modification Type I Bay 9 (1st Pour)	12	0 12 017/08(6 22-Nov-21	04-Dec-21	24-Nov-21	08-Dec-21	3	0%	···· <b>t</b> -tt		onstructio				·		4		-						;						
SW.WWI.1191	Construction of Seawall Modification Type I Bay 9 (2nd Pour)	12	0 12 017/08(6 06-Dec-21	18-Dec-21	08-Dec-21	22-Dec-21	3	0%			Constr					1 11	<b>`</b> 1								1	:		:			
SW.WWI.1191	Construction of Seawall Modification Type I Bay 9 (Coping)	6	0 6 017/08(6 14-Jan-22	20-Jan-22	13-Jan-22	22-Dec-21 20-Jan-22	-1	0%			+	Const					1	1 A S		ning)					-	-					
		0																		-#·9)					-	ł	-	i			
SW.WWI.1200	Construction of Seawall Modification Type I Bay 10 (1st Pour)	12	0 12 017/08(6 06-Dec-21	18-Dec-21	20-Dec-21	06-Jan-22	13	0%			+	uction of					1 1	<b>1</b> • •													
SW.WWI.1201	Construction of Seawall Modification Type I Bay 10 (2nd Pour)	12	0 12 017/08(6 20-Dec-21	05-Jan-22	06-Jan-22	20-Jan-22	13	0%				bnstructio					4	being													
SW.WWI.1202	Construction of Seawall Modification Type I Bay 10 (Coping)	6	0 6 017/08(6 21-Jan-22	27-Jan-22	20-Jan-22	27-Jan-22	-1	0%				Con	struction	of \$ea	wall Mo	cificati	o'n Typ	e l Ba	y 10 (	Coping)					-	1		1			
SW.WWI.1212	UU & TCSS Duct Laying	28	0 28 017/08(6 20-Dec-21	24-Jan-22	22-Dec-21	27-Jan-22	3	0%				UU 8	TCSS	Duct Lay	ying		[]		1	-						1	1				
Seawall Modification Type	2	160	308 0 017/08(6 23-Oct-20)	08-Nov-21	23-Sep-21	23-Sep-21	-36			0BNov-2	1, Seawa	Modifica	ation Typ	e 2												i		1			
SW.WWII.1010	Starter Bar Construction on Seawall Coping for Seawall Modification Type 2	60	60 0 017/08(6 23-Oct-20)			23-Sep-21		100%																		-		1			
SW.WWII.1020	Installation of Steel Bracket at Seawall Coping for Construction of Seawall M	45	45 0 017/08(6 20-Nov-20		23-Sep-21	23-Sep-21		100%	ification T	vne 2															: :						
SW.WWII.1020	Construction of Seawall Modification Type II Bay 1	10	36 0 017/08(6 22-Dec-20		23-Sep-21	23-Sep-21 23-Sep-21		100%				++			·····	╟╟		1		·†		}		{	+				··· † · · · · ·		
		10						100%					1													1	-	-			
SW.WWII.1040	Construction of Seawall Modification Type II Bay 2				23-Sep-21	23-Sep-21														1						1		1			
SW.WWII.1050	Construction of Seawall Modification Type II Bay 3	10	54 0 017/08(6 22-Dec-20		23-Sep-21	23-Sep-21		100%												1								-			
SW.WWII.1060	Construction of Seawall Modification Type II Bay 4	10	41 0 017/08(6 22-Dec-20	A 10-Feb-21	23-Sep-21	23-Sep-21		100%																							
SW.WWII.1070	Construction of Seawall Modification Type II Bay 5	10	29 0 017/08(6 22-Dec-20	A 27-Jan-21	23-Sep-21	23-Sep-21		100%																							
SW.WWII.1080	Construction of Seawall Modification Type II Bay 6	10	10 0 017/08(6 24-Feb-21	A 06-Mar-21	23-Sep-21	23-Sep-21		100%						1			1	11													
SW.WWII.1090	Construction of Seawall Modification Type II Bay 7	10	10 0 017/08(6 09-Mar-21)	A 19-Mar-21	23-Sep-21	23-Sep-21		100%						1	-										1	1	1			-	
SW.WWII.1100	Construction of Seawall Modification Type II Bay 8	10	10 0 017/08(6 01-Apr-21/		23-Sep-21	23-Sep-21		100%																	1						
SW.WWII.1110	Construction of Seawall Modification Type II Bay 9	10	10 0 017/08(6 17-Apr-21/		· ·	23-Sep-21		100%																	1						
	Construction of Remaining Seawall Modification Type II at U-trough (Bay 10-					23-Sep-21 23-Sep-21													10												
SW.WWII.1120			1 1 1 1 1 1 1				-36	100%			ion of Re		Jeawaii	IVIOCATICA						rade Noise											
<u> </u>	ade Noise Semi Enclosures	779	667 112 09-Aug-19	A 24-War-22	27-Seb-21	30-Sep-23	450			1 1	:		-	24-	-war-22	, Jansi	rucion	ortine	e Ai-g	rade Noise	Semi Er	nciosures						-			
											- i			- i						-					1		1				
-	Drainage (SMH003 to SMH008)		294 0 017/08(6 09-Aug-19	A 05-Aug-2(	27-Sep-21										1					: :					1			1	1		
PORIII.AG.1010	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der	30	81 0 017/08(6 09-Aug-19	A 05-Aug-2( A 14-Nov-19	27-Sep-21 27-Sep-21	27-Sep-21	0	100%	-																1						
-				A 05-Aug-2( A 14-Nov-19	27-Sep-21			100% 100%	-																						
PORIII.AG.1010	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der	30	81 0 017/08(6 09-Aug-19	A         05-Aug-2(           A         14-Nov-19           A         24-Oct-19	27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21	0		$\neg$																						
PORIII.AG.1010 PORIII.AG.1015	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction	30 10	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19	A         05-Aug-2(           A         14-Nov-19           A         24-Oct-19           A         10-Nov-19	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21	0	100%																							
PORIILAG.1010           PORIILAG.1015           PORIILAG.1020           PORIILAG.1030	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to Si Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)	30 10 7 28	81         0         017/08(6         09-Aug-19           10         0         017/08(6         14-Oct-197           48         0         017/08(6         12-Sep-19	A         05-Aug-2(           A         14-Nov-19           A         24-Oct-19           A         10-Nov-19           A         29-Oct-19	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	0 0 0	100% 100%															1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1								
PORIILAG.1010           PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006	30 10 7 28 14	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19,/           48         0         D17/08(6         12-Sep-19           36         0         D17/08(6         16-Sep-19           21         0         D17/08(6         23-Oct-19,/	A         05-Aug-2(           A         14-Nov-19           A         24-Oct-19           A         10-Nov-19           A         29-Oct-19           A         15-Nov-19	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	0 0 0 0 0	100% 100% 100% 100%																			-				
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1035           PORILAG.1040	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 Backfilling of Drainage Trench for SMH003 to SMH006	30 10 7 28 14 14	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         12-Sep-19           36         0         D17/08(6         16-Sep-19           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/	A         05-Aug-2(           A         14-Nov-19           A         24-Oct-19           A         10-Nov-19           A         29-Oct-19           A         15-Nov-19           A         15-Nov-19	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	0 0 0 0 0 0	100% 100% 100% 100% 100%																							
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1035           PORILAG.1040           PORILAG.1042	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 Backfilling of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole)	30 10 7 28 14	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19./           48         0         D17/08(6         12-Sep-19           36         0         D17/08(6         16-Sep-19           21         0         D17/08(6         23-Oct-19./           21         0         D17/08(6         23-Oct-19./           21         0         D17/08(6         23-Oct-19./           7         0         D17/08(6         14-Nov-19.	A         05-Aug-20           A         14-Nov-19           A         24-Oct-19           A         10-Nov-19           A         29-Oct-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	0 0 0 0 0 0 0 0	100% 100% 100% 100% 100%																							
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1035           PORILAG.1040           PORILAG.1044	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 Backfilling of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH007 to SMH007	30 10 7 28 14 14 14 7	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         12-Sep-19           36         0         D17/08(6         12-Sep-19           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         14-Nov-19           6         0         D17/08(6         22-Nov-19/	A         05-Aug-20           A         14-Nov-19           A         24-Oct-19           A         10-Nov-19           A         29-Oct-19           A         15-Nov-19           A         15-Nov-19           A         21-Nov-19           A         21-Nov-19           A         28-Nov-19	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100%																							
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1035           PORILAG.1040           PORILAG.1042           PORILAG.1044           PORILAG.1046	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 Backfilling of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Trench for SMH006 to SMH007	30 10 7 28 14 14 14 7 14	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         12-Sep-19           36         0         D17/08(6         12-Sep-19           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         14-Nov-19           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19	A         05-Aug-20           A         14-Nov-19           A         24-Oct-19           A         10-Nov-19           A         29-Oct-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         21-Nov-19           A         28-Nov-19           A         28-Nov-19	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100%																							
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1035           PORILAG.1042           PORILAG.1044           PORILAG.1046           PORILAG.1047	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 Backfilling of Drainage Trench for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Trench for SMH007 (5007) Backfilling of Drainage Trench for SMH006 to SMH007 Confirmation of Location of Manhole and Drainage Alignment	30 10 7 28 14 14 14 7 14	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         12-Sep-19           36         0         D17/08(6         12-Sep-19           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         14-Nov-19           6         0         D17/08(6         22-Nov-19/	A         05-Aug-20           A         14-Nov-19           A         24-Oct-19           A         10-Nov-19           A         29-Oct-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         21-Nov-19           A         28-Nov-19           A         28-Nov-19	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21	0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%																							
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1035           PORILAG.1040           PORILAG.1042           PORILAG.1044           PORILAG.1046	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 Backfilling of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Trench for SMH006 to SMH007	30 10 7 28 14 14 14 7 14	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         12-Sep-19           36         0         D17/08(6         12-Sep-19           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         14-Nov-19           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19	A         05-Aug-20           A         14-Nov-19           A         24-Oct-19           A         10-Nov-19           A         29-Oct-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         21-Nov-19           A         21-Nov-19           A         28-Nov-19           A         28-Nov-19           A         28-Nov-19           A         01-Apr-20	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100%																							
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1035           PORILAG.1042           PORILAG.1044           PORILAG.1046           PORILAG.1047	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 Backfilling of Drainage Trench for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Trench for SMH007 Confirmation of Location of Manhole and Drainage Alignment	30 10 7 28 14 14 14 7 14 30	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         12-Sep-19           36         0         D17/08(6         16-Sep-19           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           10         D17/08(6         22-Nov-19         D17/08(6           10         D17/08(6         22-Nov-19         D17/08(6	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         24-Oct-19           A         10-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         21-Nov-19           A         21-Nov-19           A         21-Nov-19           A         28-Nov-19           A         28-Nov-19           A         28-Nov-19           A         01-Apr-20           A         03-Jul-20,	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%																							
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1035           PORILAG.1040           PORILAG.1044           PORILAG.1044           PORILAG.1046           PORILAG.1047           PORILAG.1048	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 Backfilling of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Trench for SMH006 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length)	30 10 7 28 14 14 14 7 7 14 30 3	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         12-Sep-19           36         0         D17/08(6         16-Sep-19           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         24-Nov-19           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         24-Oct-19           A         10-Nov-19           A         29-Oct-19           A         15-Nov-19           A         15-Nov-19           A         21-Nov-19           A         28-Nov-19           A         01-Apr-20           A         03-Jul-20,           A         07-Jul-20,	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%																							
PORIILAG.1010           PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1042           PORIILAG.1046           PORIILAG.1046           PORIILAG.1048           PORIILAG.1048-01           PORIILAG.1048-02	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to Si Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfiling of Drainage Trench for SMH006 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 (14D/manhole)	30 10 7 28 14 14 14 14 7 14 30 3 3 3	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         12-Sep-19           36         0         D17/08(6         12-Sep-19           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         14-Nov-19           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           102         D17/08(6         22-Nov-19         D17/08(6           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           102         D17/08(6         22-Nov-19         D17/08(6           103         0         D17/08(6         22-Nov-19           104         0         D17/08(6         22-Nov-19           105         0         D17/08(6         22-Nov-19           104         0         D17/08(6         22-Nov-19           105<	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         24-Oct-19           A         10-Nov-19           A         29-Oct-19           A         15-Nov-19           A         15-Nov-19           A         21-Nov-19           A         28-Nov-19           A         01-Apr-20           A         03-Jul-20,           A         25-Jul-20,	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%																							
PORIILAG.1010           PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1042           PORIILAG.1044           PORIILAG.1046           PORIILAG.1047           PORIILAG.1048           PORIILAG.1048-01           PORIILAG.1048-02           PORIILAG.1048-03	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to Si Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 Backfilling of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Trench for SMH006 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 (14D/manhole) Laying of Drainage Pipe SMH008 (14D/manhole) Laying of Drainage Pipe SMH007 to SMH008	30 10 7 28 14 14 14 7 14 30 3 3 3 3 14 5	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         12-Sep-19           36         0         D17/08(6         12-Sep-19           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           10         D17/08(6         22-Nov-19         0           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           102         D17/08(6         22-Nov-19         0           103         D17/08(6         22-Nov-19         0           104         D17/08(6         22-Nov-19         0           105         D17/08(6         22-Nov-19         0           104         D17/08(6         22-Nov-19         0           105         D17/08(6         22-Nov-19         0           106         D17/08(6         22-Nov-19         0           107/08(6	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         24-Oct-19           A         10-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         21-Nov-19           A         28-Nov-19           A         0.4-Dr-20           A         0.3-Jul-20,           C         25-Jul-20,           A         20-Jul-20,	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%																							
PORIILAG.1010           PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1042           PORIILAG.1044           PORIILAG.1046           PORIILAG.1047           PORIILAG.1048           PORIILAG.1048-01           PORIILAG.1048-02           PORIILAG.1048-03           PORIILAG.1048-04	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to Si Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 Backfilling of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Trench for SMH006 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 (14D/manhole) Laying of Drainage Pipe SMH007 to SMH008 Backfilling of Drainage Tiench for SMH008	30 10 7 28 14 14 14 14 7 14 30 3 3 3 14	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         12-Sep-19           36         0         D17/08(6         12-Sep-19           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           101         0         D17/08(6         29-Nov-19           6         0         D17/08(6         29-Nov-19           101         0         D17/08(6         29-Nov-19           101         0         D17/08(6         29-Nov-19           102         D17/08(6         29-Nov-19         10           103         D17/08(6         29-Nov-19         10           104         D17/08(6         29-Nov-19         10           105         D17/08(6         29-Nov-19         10           104         D17/08(6         29-Nov-19         10           105	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         24-Oct-19           A         10-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         21-Nov-19           A         28-Nov-19           A         0.4-Dr-20           A         0.3-Jul-20,           C         25-Jul-20,           Q         20-Jul-20,           A         0.5-Aug-20	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%																							
PORIILAG.1010           PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1040           PORIILAG.1044           PORIILAG.1046           PORIILAG.1047           PORIILAG.1048           PORIILAG.1048           PORIILAG.1048-01           PORIILAG.1048-02           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-04	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 Backfilling of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Trench for SMH006 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 (14D/manhole) Laying of Drainage Pipe SMH007 to SMH008 Backfilling of Drainage Tiench for SMH008 Backfilling of Drainage Tiench for SMH008 Plate Load Test	30           10           7           28           14           14           7           30           3           3           3           14           5           10           7	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         12-Sep-19           36         0         D17/08(6         12-Sep-19           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           102         D17/08(6         22-Nov-19         0           103         D17/08(6         29-Nov-19         0           104         D17/08(6         29-Nov-19         0           105         D17/08(6         29-Nov-19         0           116         D17/08(6         29-Nov-19         0           116         D17/08(6         08-Jul-20 A         0           116         D17/08(6         08-Jul-20 A         0           116         D17/08(6         16-Jul-20 A         0           117/08(6<	A         05-Aug-2C           A         14-Nov-19           A         14-Nov-19           A         24-Oct-19           A         10-Nov-19           A         29-Oct-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         28-Nov-19           A         28-Nov-19           A         01-Apr-20           A         03-Jul-20,           07-Jul-20,         20-Jul-20,           20-Jul-20,         20-Jul-20,           A         05-Aug-2(A)           A         05-Aug-2(A)           A         09-Nov-19	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%																							
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1035           PORILAG.1040           PORILAG.1044           PORILAG.1044           PORILAG.1046           PORILAG.1047           PORILAG.1048-01           PORILAG.1048-02           PORILAG.1048-03           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-05           PORILAG.1048-04	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 (14D/manhole, 2 teams) Backfilling of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Pipe SMH006 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Pipe SMH008 (14D/manhole) Laying of Drainage Pipe SMH007 to SMH008 Backfilling of Drainage Trench for SMH007 to SMH008 Plate Load Test Drainage (SMH201 to SMH202)	30           10           7           28           14           14           14           30           3           3           14           5           10           7           66	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         12-Sep-19           36         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         22-Nov-19           7         0         D17/08(6         04-JU2-0 A           16         0         D17/08(6         15-Jul-20 A           4         0	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         14-Nov-19           A         10-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         28-Nov-19           A         28-Nov-19           A         03-Jul-20,           Q         03-Jul-20,           Q         25-Jul-20,           Q         20-Jul-20,           Q         05-Aug-20,           A         05-Aug-20,           A         05-Aug-20,           A         04-Apr-20,	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%																							
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1035           PORILAG.1040           PORILAG.1044           PORILAG.1044           PORILAG.1046           PORILAG.1047           PORILAG.1048-01           PORILAG.1048-02           PORILAG.1048-03           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1050           Construction of Southern           PORILAG.1160-00	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der           Road Diversion at XYZ Junction           Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)           Laying of Drainage Pipe SMH003 to SMH006 (14D/manhole, 2 teams)           Laying of Drainage Trench for SMH003 to SMH006           Manhole Construction for SMH003 to SMH006           Manhole Construction for SMH007 (14D/manhole)           Laying of Drainage Pipe SMH006 to SMH007           Backfilling of Drainage Trench for SMH006 to SMH007           Confirmation of Location of Manhole and Drainage Alignment           Sheet Piles Installation SMH008 Construction (~20m length)           Excavation to Formation Level for SMH008 Construction           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Pipe SMH007 to SMH008           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Trench for SMH008 (14D/manhole)           Laying of Drainage Trench for SMH008           Backfilling of Drainage Trench for SMH007 to SMH008 <td>30           10           7           28           14           14           14           7           14           30           3           3           14           5           10           7           66           14</td> <td>81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           36         0         D17/08(6         12-Sep-19           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           10         D17/08(6         04-Jul-20 A           116         0         D17/08(6         04-Jul-20 A           12         0         D17/08(6         01-Jul-20 A           13         0         D17/08(6         01-Jul-20 A           14         0</td> <td>A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         10-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         28-Nov-19           A         28-Nov-19           A         03-Jul-20,           O7-Jul-20,         07-Jul-20,           A         05-Jul-20,           A         05-Jul-20,           A         05-Aug-20           A         05-Aug-20           A         05-Aug-20           A         05-Aug-20           A         05-Aug-20           A         05-Aug-20           A         14-Feb-20</td> <td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21</td> <td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21</td> <td>0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0</td> <td>100% 100% 100% 100% 100% 100% 100% 100%</td> <td></td>	30           10           7           28           14           14           14           7           14           30           3           3           14           5           10           7           66           14	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           36         0         D17/08(6         12-Sep-19           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           10         D17/08(6         04-Jul-20 A           116         0         D17/08(6         04-Jul-20 A           12         0         D17/08(6         01-Jul-20 A           13         0         D17/08(6         01-Jul-20 A           14         0	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         10-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         28-Nov-19           A         28-Nov-19           A         03-Jul-20,           O7-Jul-20,         07-Jul-20,           A         05-Jul-20,           A         05-Jul-20,           A         05-Aug-20           A         05-Aug-20           A         05-Aug-20           A         05-Aug-20           A         05-Aug-20           A         05-Aug-20           A         14-Feb-20	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%																							
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1030           PORILAG.1035           PORILAG.1040           PORILAG.1044           PORILAG.1044           PORILAG.1046           PORILAG.1047           PORILAG.1048-01           PORILAG.1048-02           PORILAG.1048-03           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1046-01	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 (Backfilling of Drainage Tirench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Trench for SMH006 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Tirench for SMH008 (14D/manhole) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Tirench for SMH008 (14D/manhole) Laying of Drainage Tirench for SMH008 (14D/manhole) Laying of Drainage Tirench for SMH007 to SMH008 Piate Load Test <b>Drainage</b> (SMH201 to SMH202) Home Quarantine due to Wuhan Pneumonia (NCE083) Excavation for Construction of Manhole and Pipe Laying between SMH201 t	30           10           7           28           14           14           14           7           30           3           3           14           5           10           7           66           14           5	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           36         0         D17/08(6         12-Sep-19           36         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         14-Nov-19           6         0         D17/08(6         24-Nov-19           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           102         D17/08(6         22-Nov-19         0           103         D17/08(6         22-Nov-19         0           104         D17/08(6         22-Nov-19         0           105         D17/08(6         08-Ju1-20 A         0           16         D17/08(6         04-Ju1-20 A         15-Ju1-20 A           16         D17/08(6         01-Aug-20         0           17/08(6         01-Aug-20         0         10/08(6         01-Aug-20           15         O         D17/08(6         01-Aug-20	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         10-Nov-19           A         10-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         21-Nov-19           A         01-Apr-20           A         01-Apr-20,           A         03-Jul-20,           A         05-Jul-20,           A         05-Nov-19           A         09-Nov-19           A         04-Nov-19           A         04-Nov-19           A         14-Feb-20           A         14-Feb-20           A         21-Feb-20	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21	0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0	100% 100% 100% 100% 100% 100% 100% 100%																							
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1035           PORILAG.1040           PORILAG.1044           PORILAG.1044           PORILAG.1046           PORILAG.1047           PORILAG.1048-01           PORILAG.1048-02           PORILAG.1048-03           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1050           Construction of Southern           PORILAG.1160-00	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der           Road Diversion at XYZ Junction           Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)           Laying of Drainage Pipe SMH003 to SMH006 (14D/manhole, 2 teams)           Laying of Drainage Trench for SMH003 to SMH006           Manhole Construction for SMH003 to SMH006           Manhole Construction for SMH007 (14D/manhole)           Laying of Drainage Pipe SMH006 to SMH007           Backfilling of Drainage Trench for SMH006 to SMH007           Confirmation of Location of Manhole and Drainage Alignment           Sheet Piles Installation SMH008 Construction (~20m length)           Excavation to Formation Level for SMH008 Construction           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Pipe SMH007 to SMH008           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Trench for SMH008 (14D/manhole)           Laying of Drainage Trench for SMH008           Backfilling of Drainage Trench for SMH007 to SMH008 <td>30           10           7           28           14           14           14           7           30           3           3           14           5           10           7           66           14           5</td> <td>81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           36         0         D17/08(6         12-Sep-19           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           10         D17/08(6         04-Jul-20 A           116         0         D17/08(6         04-Jul-20 A           12         0         D17/08(6         01-Jul-20 A           13         0         D17/08(6         01-Jul-20 A           14         0</td> <td>A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         10-Nov-19           A         10-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         21-Nov-19           A         21-Nov-19           A         21-Nov-19           A         21-Nov-19           A         21-Nov-19           A         21-Nov-19           A         01-Apr-20           A         01-Apr-20,           A         01-Apr-20,           A         05-Jul-20,           A         05-Jul-20,           A         05-Nov-19           A         04-Nov-19           A         04-Nov-19           A         05-Nov-19           A         04-Nov-19           A         04-Nov-19           A         04-Nov-19           A         04-Nov-19           A         04-Nov-19           A         04-Nov-19           A         14-Apre20           A         14-Feb-20           A<td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21</td><td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21</td><td>0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0</td><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td>	30           10           7           28           14           14           14           7           30           3           3           14           5           10           7           66           14           5	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           36         0         D17/08(6         12-Sep-19           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           10         D17/08(6         04-Jul-20 A           116         0         D17/08(6         04-Jul-20 A           12         0         D17/08(6         01-Jul-20 A           13         0         D17/08(6         01-Jul-20 A           14         0	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         10-Nov-19           A         10-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         21-Nov-19           A         21-Nov-19           A         21-Nov-19           A         21-Nov-19           A         21-Nov-19           A         21-Nov-19           A         01-Apr-20           A         01-Apr-20,           A         01-Apr-20,           A         05-Jul-20,           A         05-Jul-20,           A         05-Nov-19           A         04-Nov-19           A         04-Nov-19           A         05-Nov-19           A         04-Nov-19           A         04-Nov-19           A         04-Nov-19           A         04-Nov-19           A         04-Nov-19           A         04-Nov-19           A         14-Apre20           A         14-Feb-20           A <td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21</td> <td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21</td> <td>0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0</td> <td>100% 100% 100% 100% 100% 100% 100% 100%</td> <td></td>	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%																							
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1030           PORILAG.1035           PORILAG.1040           PORILAG.1044           PORILAG.1044           PORILAG.1046           PORILAG.1047           PORILAG.1048-01           PORILAG.1048-02           PORILAG.1048-03           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1046-01	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 (Backfilling of Drainage Tirench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Trench for SMH006 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Tirench for SMH008 (14D/manhole) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Tirench for SMH008 (14D/manhole) Laying of Drainage Tirench for SMH008 (14D/manhole) Laying of Drainage Tirench for SMH007 to SMH008 Piate Load Test <b>Drainage</b> (SMH201 to SMH202) Home Quarantine due to Wuhan Pneumonia (NCE083) Excavation for Construction of Manhole and Pipe Laying between SMH201 t	30           10           7           28           14           14           14           7           30           3           3           14           5           10           7           66           14           5	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           36         0         D17/08(6         12-Sep-19           36         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         14-Nov-19           6         0         D17/08(6         24-Nov-19           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           102         D17/08(6         22-Nov-19         0           103         D17/08(6         22-Nov-19           104         D17/08(6         22-Nov-19           105         D17/08(6         02-Nov-19           106         D17/08(6         02-Nov-19           107         D17/08(6         02-Nov-19           108         D17/08(6         02-Nov-19           109         D17/08(6         04-Jul-20 A           116         D         D17/08(6         04-Jul-20 A           116         D	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         10-Nov-19           A         10-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         24-Nov-19           A         25-Jul-20,           Q         0-Jul-20,           Q	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21	0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0	100% 100% 100% 100% 100% 100% 100% 100%																							
PORIILAG.1010           PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1040           PORIILAG.1040           PORIILAG.1044           PORIILAG.1046           PORIILAG.1048           PORIILAG.1048-01           PORIILAG.1048-02           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-03           PORIILAG.1050           Construction of Southern I           PORIILAG.1160-01           PORIILAG.1160-02	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to Si Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Trench for SMH003 to SMH006 Backfilling of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Trench for SMH006 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 SMH008 Backfilling of Drainage Trench for SMH008 SMH008 Backfilling of Drainage Trench for SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 SMH008 Backfilling of Drainage Trench for SMH007 to SMH008 Plate Load Test Drainage (SMH201 to SMH202) Home Quarantine due to Wuhan Pneumonia (NCE083) Excavation for Construction of Manhole and Pipe Laying between SMH2011 Manhole Construction and Pipe Laying between SMH2011 to SMH202	30           10           7           28           14           14           14           14           30           3           14           5           10           7           66           14           5           14	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         12-Sep-19           36         0         D17/08(6         12-Sep-19           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         14-Nov-19           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           102         0         D17/08(6         22-Nov-19           103         0         D17/08(6         22-Nov-19           104         0         D17/08(6         22-Nov-19           105         0         D17/08(6         22-Nov-19           110         D17/08(6         22-Nov-19         0           105         0         D17/08(6         04-Jul-20 A           116         0         D17/08(6         05-Jul-20 A           116	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         10-Nov-19           A         10-Nov-19           A         29-Oct-19           A         15-Nov-19           A         15-Nov-19           A         28-Nov-19           A         07-Jul-20,           A         07-Jul-20,           A         05-Aug-20,           A         09-Nov-18           A         14-Feb-20           A         14-Feb-20           A         21-Feb-20           A         26-Mar-20	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0	100% 100% 100% 100% 100% 100% 100% 100%																							
PORIILAG.1010 PORIILAG.1015 PORIILAG.1020 PORIILAG.1030 PORIILAG.1035 PORIILAG.1040 PORIILAG.1042 PORIILAG.1047 PORIILAG.1048 PORIILAG.1048-01 PORIILAG.1048-02 PORIILAG.1048-03 PORIILAG.1048-03 PORIILAG.1048-04 PORIILAG.1048-04 PORIILAG.1050 Construction of Southern PORIILAG.1160-01 PORIILAG.1160-02 PORIILAG.1160-03	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to Si Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Trench for SMH007 (14D/manhole) Laying of Drainage Trench for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Tiench for SMH008 (14D/manhole) Laying of Drainage Tiench for SMH008 SMH008 Backfilling of Drainage Tiench for SMH008 (14D/manhole) Laying of Drainage Tiench for SMH007 to SMH008 Plate Load Test Drainage (SMH201 to SMH202) Home Quarantine due to Wuhan Pneumonia (NCE083) Excavation for Construction of Manhole and Pipe Laying between SMH201 to Manhole Construction and Pipe Laying between SMH201 to SMH202 Utilities Ducts Laying across Road D9 (South Portion) Backfilling to Interim Formation Level (+5.5mPD)	30           10           7           28           14           14           14           14           30           3           3           14           5           10           7           66           14           5           14           5           14           5           14           5           14           5	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           36         0         D17/08(6         12-Sep-19           36         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         22-Nov-19           6         0         D17/08(6         29-Nov-19           6         0         D17/08(6         05-Nov-19           5         0         D17/08(6         05-Nov-19           5         0         D17/08(6         01-Aug-20           5         0         D17/08(7         01-Feb-20           14         0         D17/08(7         01-Feb-20           14         0	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         24-Oct-19           A         10-Nov-19           A         15-Nov-19           A         15-Nov-19           A         21-Nov-19           A         21-Nov-19           A         28-Nov-19           A         01-Apr-20           A         20-Jul-20,           A         20-Jul-20,           A         05-Aug-20           A         14-Apre20           A         14-Apre20           A         14-Feb-22           A         21-Feb-22           A         26-Mar-20           A         31-Mar-20	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0	100% 100% 100% 100% 100% 100% 100% 100%																							
PORIILAG.1010 PORIILAG.1015 PORIILAG.1020 PORIILAG.1030 PORIILAG.1035 PORIILAG.1040 PORIILAG.1042 PORIILAG.1044 PORIILAG.1046 PORIILAG.1048-01 PORIILAG.1048-02 PORIILAG.1048-03 PORIILAG.1048-04 PORIILAG.1048-04 PORIILAG.1048-04 PORIILAG.1048-04 PORIILAG.1160-00 PORIILAG.1160-01 PORIILAG.1160-02 PORIILAG.1160-03 PORIILAG.1200	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Trench for SMH007 (14D/manhole) Laying of Drainage Trench for SMH007 (14D/manhole) Laying of Drainage Trench for SMH006 to SMH007 Backfiling of Drainage Trench for SMH008 (0 SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 Notes Backfilling of Drainage Trench for SMH008 (14D/manhole) Laying of Drainage Trench for SMH007 to SMH008 Plate Load Test Drainage (SMH201 to SMH202) Home Quarantine due to Wuhan Pneumonia (NCE083) Excavation for Construction of Manhole and Pipe Laying between SMH201 t Manhole Construction and Pipe Laying between SMH201 to SMH201 t Manhole Construction and Pipe Laying between SMH201 to SMH201 t Manhole Construction and Pipe Laying between SMH201 to SMH201 t Manhole Construction and Pipe Laying between SMH201 to SMH201 t Manhole Construction and Pipe Laying between SMH201 to SMH201 t Manhole Construction and Pipe Laying between SMH201 to SMH201 t Manhole Construction and Pipe Laying between SMH201 to SMH201 t Manhole Construction and Pipe Laying between SMH201 to SMH201 t Manhole Construction and Pipe Laying between SMH201 to SMH202 Utilities Ducts Laying across Road D9 (South Portion) Backfilling to Interim Formation Level (+5.5mPD) Shifting of Site Vehicle Access to Seawall Side	30           10           7           28           14           14           14           14           30           3           3           14           5           10           7           66           14           20           15           7	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19,/           48         0         D17/08(6         14-Oct-19,/           36         0         D17/08(6         12-Sep-19           21         0         D17/08(6         23-Oct-19,/           21         0         D17/08(6         23-Oct-19,/           21         0         D17/08(6         23-Oct-19,/           21         0         D17/08(6         23-Oct-19,/           7         0         D17/08(6         23-Oct-19,/           6         0         D17/08(6         23-Oct-19,/           6         0         D17/08(6         23-Oct-19,/           10         D17/08(6         23-Oct-19,/           11         D         D17/08(6         23-Oct-19,/           11         D         D17/08(6         23-Oct-19,/           11         D         D17/08(6         04-Jul-20,A           12         0         D17/08(6         04-Jul-20,A           14         D         D17/08(6         05-Nov-19           14         D         D17/08(6         15-Feb-20           14 <td< td=""><td>A         05-Aug-2C           A         14-Nov-19           A         14-Nov-19           A         24-Oct-19           A         10-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         28-Nov-19           A         28-Nov-19           A         03-Jul-20,           CO-Jul-20,         03-Jul-20,           A         05-Aug-20           A         05-Aug-20           A         05-Aug-20           A         14-Feb-20           A         14-Feb-20           A         21-Mar-20           A         21-Mar-20</td><td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21</td><td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21</td><td>0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0</td><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>	A         05-Aug-2C           A         14-Nov-19           A         14-Nov-19           A         24-Oct-19           A         10-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         28-Nov-19           A         28-Nov-19           A         03-Jul-20,           CO-Jul-20,         03-Jul-20,           A         05-Aug-20           A         05-Aug-20           A         05-Aug-20           A         14-Feb-20           A         14-Feb-20           A         21-Mar-20	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0           0	100% 100% 100% 100% 100% 100% 100% 100%																							
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1030           PORILAG.1035           PORILAG.1035           PORILAG.1040           PORILAG.1042           PORILAG.1044           PORILAG.1046           PORILAG.1047           PORILAG.1048-01           PORILAG.1048-01           PORILAG.1048-03           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1160-00           PORILAG.1160-01           PORILAG.1160-02           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1200           Construction of Northern	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH007 (14D/manhole) Laying of Drainage Pipe SMH007 (14D/manhole) Confirmation of Location of SMH007 (14D/manhole) Sheet Piles Installation SMH008 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Pipe SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 (14D/manhole) Laying of Drainage Trench for SMH007 to SMH008 Plate Load Test Drainage (SMH201 to SMH202) Home Quarantine due to Wuhan Pneumonia (NCE083) Excavation for Construction of Manhole and Pipe Laying between SMH201 1 Manhole Construction and Pipe Laying between SMH201 1 Manhole Construction and Pipe Laying between SMH201 1 Manhole Construction and Pipe Laying between SMH201 1 Shifting of Site Vehicle Access to Seawall Side Drainage (SMH001 to SIMH003)	30           10           7           28           14           14           14           30           3           3           14           5           10           7           66           14           5           14           5           10           7           66           14           5           14           5           14           5           7           308	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         12-Sep-19           36         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         24-Nov-19           6         0         D17/08(6         24-Nov-19           7         0         D17/08(6         24-Nov-19           7         0         D17/08(6         04-JU2.0 A           4         0         D17/08(6         15-JU2.0 A           4         0         D17/08(6         15-JU2.0 A           14         0	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         14-Nov-19           A         14-Nov-19           A         15-Nov-19           A         10-Apr-20           A         01-Apr-20           A         05-Aug-20           A         05-Aug-20           A         14-Apr-20           A         14-Feb-2C           A         21-Feb-2C           A         21-Har-200           A         31-Mar-20           A         31-Mar-20           A         14-Apr-20           A         14-Apr-20           A         14-Apr-20           A	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0	100% 100% 100% 100% 100% 100% 100% 100%	age SMI		мнооз)																				
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1030           PORILAG.1035           PORILAG.1035           PORILAG.1040           PORILAG.1041           PORILAG.1044           PORILAG.1046           PORILAG.1048-01           PORILAG.1048-02           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1046-00           PORILAG.1046-00           PORILAG.1160-01           PORILAG.1160-02           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1200           Construction of Northern           PORILAG.1080	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Pipe SMH006 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Pipe SMH008 (14D/manhole) Laying of Drainage Pipe SMH008 (14D/manhole) Laying of Drainage Tiench for SMH008 (14D/manhole) Laying of Drainage Tiench for SMH008 (14D/manhole) Laying of Drainage Pipe SMH007 to SMH008 Plate Load Test Drainage (SMH201 to SMH202) Home Quarantine due to Wuhan Pneumonia (NCE083) Excavation for Construction of Manhole and Pipe Laying between SMH201 1 Manhole Construction and Pipe Laying between SMH201 1 Shifting of Site Vehicle Access to Seawall Side Drainage (SMH001 to SIMH003) Excavation form +5.5mPD to +3.5mPD (inlcude Demolition of existing manh	30           10           7           28           14           14           14           30           3           3           3           14           5           10           7           66           14           20           15           7           308           10	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         12-Sep-19           36         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         24-Nov-19           6         0         D17/08(6         24-Nov-19           7         0         D17/08(6         24-Nov-19           7         0         D17/08(6         04-JU2.0 A           4         0         D17/08(6         15-JU2.0 A           4         0         D17/08(6         15-JU2.0 A           14         0	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         14-Nov-19           A         10-Nov-19           A         15-Nov-19           A         03-Jul-20,           20-Jul-20,         20-Jul-20,           A         05-Aug-20           A         14-Apr-20           A         14-Apr-20           A         14-Apr-20           A         14-Apr-20           A         14-Apr-20           A         14-Apr-20           <	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep	0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0	100% 100% 100% 100% 100% 100% 100% 100%	age SMI-		мнооз)																				
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1030           PORILAG.1030           PORILAG.1035           PORILAG.1043           PORILAG.1040           PORILAG.1044           PORILAG.1044           PORILAG.1046           PORILAG.1048           PORILAG.1048-01           PORILAG.1048-02           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1048-01           PORILAG.1048-02           PORILAG.1046-01           PORILAG.1160-02           PORILAG.1160-02           PORILAG.1160-02           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1200           Construction of Northern I           PORILAG.1080           PORILAG.1090	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der           Road Diversion at XYZ Junction           Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)           Laying of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006           Backfilling of Drainage Trench for SMH003 to SMH006           Manhole Construction for SMH007 (14D/manhole)           Laying of Drainage Pipe SMH006 to SMH007           Backfilling of Drainage Trench for SMH006 to SMH007           Confirmation of Location of Manhole and Drainage Alignment           Sheet Piles Installation SMH008 Construction (~20m length)           Excavation to Formation Level for SMH008 Construction           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Tiench for SMH008 Construction           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Tiench for SMH008 SMH008           Backfilling of Drainage Tiench for SMH008 (14D/manhole)           Laying of Drainage Tiench for SMH007 to SMH008           Plate Load Test           Drainage (SMH201 to SMH202)           Home Quarantine due to Wuhan Pneumonia (NCE083)           Excavation for Construction of Manhole and Pipe Laying between SMH201 to SMH201 to SMH202           Uilities Ducts L	30           10           7           28           14           14           7           30           3           3           3           14           5           10           7           66           14           20           15           7           308           10           7	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           36         0         D17/08(6         12-Sep-19           36         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         23-Oct-19/           101         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         25-Nov-19           6         0         D17/08(6         04-Jul-20 A           16         0         D17/08(6         01-Jul-20 A           16         0         D17/08(6         01-Ape-20           14         0         D17/08(6         01-Ape-20           14	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         14-Nov-19           A         10-Nov-19           A         15-Nov-19           A         10-Apr-20           A         03-Jul-20,           CO-Jul-20,         20-Jul-20,           A         05-Nov-19           A         05-Nov-19           A         05-Aug-20           A         14-Apr-20           A         16-May-2(	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 30-Sep-23 06-Nov-21	0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0 <t< td=""><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>age SMI</td><td></td><td>мнооз)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	100% 100% 100% 100% 100% 100% 100% 100%	age SMI		мнооз)																				
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1035           PORILAG.1035           PORILAG.1040           PORILAG.1041           PORILAG.1042           PORILAG.1044           PORILAG.1046           PORILAG.1047           PORILAG.1048-02           PORILAG.1048-03           PORILAG.1048-03           PORILAG.1048-03           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-02           PORILAG.1060           PORILAG.1060           PORILAG.1060           PORILAG.1160-02           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1160           PORILAG.1100	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Trench for SMH006 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 No8 Backfilling of Drainage Trench for SMH008 (14D/manhole) Laying of Drainage Trench for SMH007 to SMH008 Plate Load Test <b>Drainage</b> (SMH201 to SMH202) Home Quarantine due to Wuhan Pneumonia (NCE083) Excavation for Construction of Manhole and Pipe Laying between SMH201 to SMH201 to SMH202 Utilities Ducts Laying across Road D9 (South Portion) Backfilling to Interim Formation Level (+5.5mPD) Shifting of Site Vehicle Access to Seawall Side <b>Drainage</b> (SMH201 to SMH003) Excavation form +5.5mPD to +3.5mPD (include Demolition of existing manh Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH001 to SI Manhole Construction and pipe Laying for SMH001 to SMH003 and Backfillin	30           10           7           28           14           14           14           30           3           3           3           14           5           10           7           66           14           5           14           5           14           5           14           5           14           5           14           5           14           5           14           5           14           5           14           5           14           20           15           7           308	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           36         0         D17/08(6         12-Sep-19           36         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         14-Nov-19           6         0         D17/08(6         24-Nov-19           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           102         0         D17/08(6         22-Nov-19           103         0         D17/08(6         22-Nov-19           104         0         D17/08(6         28-Jun-20.           3         0         D17/08(6         08-Jul-20.4           16         0         D17/08(6         01-Jul-20.4           15         0         D17/08(6         01-Jul-20.4           16         0         D17/08(6         01-Sul-20.4           14         0         D17/08(6         01-Sul-20.4           14	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         10-Nov-19           A         10-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         21-Nov-19           A         21-Nov-19           A         21-Nov-19           A         21-Nov-19           A         21-Nov-19           A         01-Apr-20           A         03-Jul-20,           A         05-Jul-20,           A         05-Jul-20,           A         05-Jul-20,           A         05-Nov-19           A         04-Nov-19           A         05-Nov-19           A         04-Nov-19           A         04-Nov-19           A         04-Nov-19           A         04-Nov-19           A         04-Nov-19           A         04-Nov-19           A         14-Apr-20           A         14-Apr-20           A         14-Apr-20           A <td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 06-Nov-21 06-Nov-21</td> <td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep</td> <td>0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0    <t< td=""><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>age SMI-</td><td></td><td>мнораз)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<></td>	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 06-Nov-21 06-Nov-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep	0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0 <t< td=""><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>age SMI-</td><td></td><td>мнораз)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	100% 100% 100% 100% 100% 100% 100% 100%	age SMI-		мнораз)																				
PORIILAG.1010           PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1035           PORIILAG.1040           PORIILAG.1040           PORIILAG.1044           PORIILAG.1044           PORIILAG.1048           PORIILAG.1048-01           PORIILAG.1048-02           PORIILAG.1048-03           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-04           PORIILAG.1048-04           PORIILAG.1040-02           PORIILAG.1160-02           PORIILAG.1160-03           PORIILAG.1160-03           PORIILAG.1200           Construction of Northerm I           PORIILAG.1080           PORIILAG.1090           PORIILAG.1090           PORIILAG.1100           PORIILAG.1102	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der           Road Diversion at XYZ Junction           Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams)           Laying of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI           Manhole Construction for SMH003 to SMH006           Backfilling of Drainage Trench for SMH003 to SMH006           Manhole Construction for SMH007 (14D/manhole)           Laying of Drainage Pipe SMH006 to SMH007           Backfilling of Drainage Trench for SMH006 to SMH007           Confirmation of Location of Manhole and Drainage Alignment           Sheet Piles Installation SMH008 Construction (~20m length)           Excavation to Formation Level for SMH008 Construction           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Tiench for SMH008 Construction           Manhole Construction for SMH008 (14D/manhole)           Laying of Drainage Tiench for SMH008 SMH008           Backfilling of Drainage Tiench for SMH008 (14D/manhole)           Laying of Drainage Tiench for SMH007 to SMH008           Plate Load Test           Drainage (SMH201 to SMH202)           Home Quarantine due to Wuhan Pneumonia (NCE083)           Excavation for Construction of Manhole and Pipe Laying between SMH201 to SMH201 to SMH202           Uilities Ducts L	30           10           7           28           14           14           14           14           30           3           3           14           5           10           7           66           14           20           15           7           308           10           7           300           30           30           30           30           30	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           36         0         D17/08(6         12-Sep-19           36         0         D17/08(6         12-Sep-19           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           11         D17/08(6         25-Jev-19         1           11         D17/08(6         25-Jev-20         1           11         D17/08(6         05-Nov-19         1           12         0         D17/08(6         25-Jev-20           14         0         D17/08(6         25-Feb-20           1         D17	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         10-Nov-19           A         10-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         21-Nov-19           A         21-Nov-19           A         21-Nov-19           A         21-Nov-19           A         21-Nov-19           A         01-Apr-20           A         03-Jul-20,           A         05-Jul-20,           A         05-Jul-20,           A         05-Jul-20,           A         05-Nov-19           A         04-Nov-19           A         05-Nov-19           A         04-Nov-19           A         04-Nov-19           A         04-Nov-19           A         04-Nov-19           A         04-Nov-19           A         04-Nov-19           A         14-Apr-20           A         14-Apr-20           A         14-Apr-20           A <td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21</td> <td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 30-Sep-23 06-Nov-21</td> <td>0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0    <t< td=""><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<></td>	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 30-Sep-23 06-Nov-21	0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0 <t< td=""><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	100% 100% 100% 100% 100% 100% 100% 100%																							
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1035           PORILAG.1035           PORILAG.1040           PORILAG.1041           PORILAG.1042           PORILAG.1044           PORILAG.1046           PORILAG.1047           PORILAG.1048-02           PORILAG.1048-03           PORILAG.1048-03           PORILAG.1048-03           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-02           PORILAG.1060           PORILAG.1060           PORILAG.1060           PORILAG.1160-02           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1160           PORILAG.1100	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Trench for SMH006 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 No8 Backfilling of Drainage Trench for SMH008 (14D/manhole) Laying of Drainage Trench for SMH007 to SMH008 Plate Load Test <b>Drainage</b> (SMH201 to SMH202) Home Quarantine due to Wuhan Pneumonia (NCE083) Excavation for Construction of Manhole and Pipe Laying between SMH201 to SMH201 to SMH202 Utilities Ducts Laying across Road D9 (South Portion) Backfilling to Interim Formation Level (+5.5mPD) Shifting of Site Vehicle Access to Seawall Side <b>Drainage</b> (SMH201 to SMH003) Excavation form +5.5mPD to +3.5mPD (include Demolition of existing manh Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH001 to SI Manhole Construction and pipe Laying for SMH001 to SMH003 and Backfillin	30           10           7           28           14           14           14           30           3           3           3           14           5           10           7           66           14           5           14           5           14           5           14           5           14           5           14           5           14           5           14           5           14           5           14           5           14           20           15           7           308	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           36         0         D17/08(6         12-Sep-19           36         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         14-Nov-19           6         0         D17/08(6         24-Nov-19           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           102         0         D17/08(6         22-Nov-19           103         0         D17/08(6         22-Nov-19           104         0         D17/08(6         28-Jun-20.           3         0         D17/08(6         08-Jul-20.4           16         0         D17/08(6         01-Jul-20.4           15         0         D17/08(6         01-Jul-20.4           16         0         D17/08(6         01-Sul-20.4           14         0         D17/08(6         01-Sul-20.4           14	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         10-Nov-19           A         10-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         24-Nov-19           A         21-Nov-19           A         28-Nov-19           A         21-Nov-19           A         01-Apr-20           A         03-Jul-20,           A         05-Jul-20,           A         05-Jul-20,           A         05-Moy-20           A         14-Apr-20           A <td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 06-Nov-21 06-Nov-21</td> <td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-23 06-Nov-21 06-Nov-21</td> <td>0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0    <t< td=""><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td></td><td>Road UUs</td><td>at Wan C</td><td>Poad</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<></td>	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 06-Nov-21 06-Nov-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-23 06-Nov-21 06-Nov-21	0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0 <t< td=""><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td></td><td>Road UUs</td><td>at Wan C</td><td>Poad</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	100% 100% 100% 100% 100% 100% 100% 100%		Road UUs	at Wan C	Poad																			
PORIILAG.1010           PORIILAG.1015           PORIILAG.1020           PORIILAG.1030           PORIILAG.1035           PORIILAG.1035           PORIILAG.1040           PORIILAG.1040           PORIILAG.1044           PORIILAG.1044           PORIILAG.1048           PORIILAG.1048-01           PORIILAG.1048-02           PORIILAG.1048-03           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-03           PORIILAG.1048-04           PORIILAG.1048-04           PORIILAG.1048-04           PORIILAG.1040-02           PORIILAG.1160-02           PORIILAG.1160-03           PORIILAG.1160-03           PORIILAG.1200           Construction of Northerm I           PORIILAG.1080           PORIILAG.1090           PORIILAG.1090           PORIILAG.1100           PORIILAG.1102	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Trench for SMH003 to SMH006 Backfilling of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Trench for SMH008 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Trench for SMH007 to SMH008 Plate Load Test Drahage (SMH201 to SMH202) Home Quarantine due to Wuhan Pneumonia (NCE083) Excavation for Construction of Manhole and Pipe Laying between SMH201 1 Manhole Construction and Pipe Laying between SMH201 to SMH201 1 Manhole Construction and Pipe Laying between SMH201 to SMH202 Utilities Ducts Laying across Road D9 (South Portion) Backfilling to Interim Formation Level (+5.5mPD) Shifting of Site Vehicle Access to Seawall Side Drahage (SMH001 to SIMH003) Excavation for h5.5mPD to h3.5mPD (inlcude Demolition of existing manh Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH001 to SI Manhole Construction and pipe laying for SMH001 to SMH003 and Backfillin Utilities Ducts Laying across Road D9 (Northern Portion) Cable Laying and Decomissioning of Existing Cross Road UUs at Wan O R	30           10           7           28           14           14           14           14           30           3           3           14           5           10           7           66           14           20           15           7           308           10           7           300           30           30           30           30           32	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           36         0         D17/08(6         12-Sep-19           36         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         24-Nov-19           6         0         D17/08(6         24-Nov-19           7         0         D17/08(6         04-Jul-20 A           16         0         D17/08(6         05-Nov-19           7         0         D17/08(6         25-Her-20           14         0	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         10-Nov-19           A         10-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         24-Nov-19           A         21-Nov-19           A         28-Nov-19           A         21-Nov-19           A         01-Apr-20           A         03-Jul-20,           A         05-Jul-20,           A         05-Jul-20,           A         05-Moy-20           A         14-Apr-20           A <td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep</td> <td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep</td> <td>0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0    <t< td=""><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>g Cross R</td><td>Road UUs</td><td>at Wan C</td><td> Read</td><td></td><td>ad Pool</td><td>ing (Ba</td><td>·····</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<></td>	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep	0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0 <t< td=""><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>g Cross R</td><td>Road UUs</td><td>at Wan C</td><td> Read</td><td></td><td>ad Pool</td><td>ing (Ba</td><td>·····</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	100% 100% 100% 100% 100% 100% 100% 100%	g Cross R	Road UUs	at Wan C	 Read		ad Pool	ing (Ba	·····															
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1030           PORILAG.1035           PORILAG.1040           PORILAG.1041           PORILAG.1042           PORILAG.1044           PORILAG.1044           PORILAG.1047           PORILAG.1048           PORILAG.1048-01           PORILAG.1048-02           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-02           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1160-01           PORILAG.1160-02           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1000           PORILAG.1000           PORILAG.1000           PORILAG.1000           PORILAG.1001           PORILAG.1002           PORILAG.1001           PORILAG.1002           PORILAG.1001           PORILAG.1001           PORILAG.1002	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Trench for SMH003 to SMH006 Backfilling of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Trench for SMH008 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Trench for SMH007 to SMH008 Plate Load Test Drahage (SMH201 to SMH202) Home Quarantine due to Wuhan Pneumonia (NCE083) Excavation for Construction of Manhole and Pipe Laying between SMH201 1 Manhole Construction and Pipe Laying between SMH201 to SMH201 1 Manhole Construction and Pipe Laying between SMH201 to SMH202 Utilities Ducts Laying across Road D9 (South Portion) Backfilling to Interim Formation Level (+5.5mPD) Shifting of Site Vehicle Access to Seawall Side Drahage (SMH001 to SIMH003) Excavation for h5.5mPD to h3.5mPD (inlcude Demolition of existing manh Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH001 to SI Manhole Construction and pipe laying for SMH001 to SMH003 and Backfillin Utilities Ducts Laying across Road D9 (Northern Portion) Cable Laying and Decomissioning of Existing Cross Road UUs at Wan O R	30           10           7           28           14           14           14           30           3           14           5           10           7           66           14           20           15           7           308           10           7           308           10           7           300           32           50           612	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           36         0         D17/08(6         12-Sep-19           36         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         24-Nov-19           6         0         D17/08(6         24-Nov-19           7         0         D17/08(6         04-Jul-20 A           16         0         D17/08(6         05-Nov-19           7         0         D17/08(6         25-Her-20           14         0	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         14-Nov-19           A         24-Oct-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         28-Nov-19           A         28-Nov-19           A         03-Jul-20,           CO-Jul-20,         25-Jul-20,           A         05-Aug-20           A         05-Aug-20           A         14-Feb-20           A         14-Feb-20           A         26-Mar-20           A         21-Mar-20           A         14-Apr-20           A         16-May-20           A         16-May-20           A         16-May-20           A         16-May-20           A         17-Jun-20           A         17-Jun-20           A         30-Nov-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep	0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0 <t< td=""><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>g Cross R</td><td>Roa∄ UUs ▼ 30</td><td>at Wan C -Nov-21, 0</td><td>Construct</td><td></td><td>ad Foot</td><td>ing (Ba</td><td>y1 to 1</td><td>11)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	100% 100% 100% 100% 100% 100% 100% 100%	g Cross R	Roa∄ UUs ▼ 30	at Wan C -Nov-21, 0	Construct		ad Foot	ing (Ba	y1 to 1	11)														
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1030           PORILAG.1035           PORILAG.1040           PORILAG.1041           PORILAG.1042           PORILAG.1044           PORILAG.1044           PORILAG.1047           PORILAG.1048           PORILAG.1048-01           PORILAG.1048-02           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-02           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1160-01           PORILAG.1160-02           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1000           PORILAG.1000           PORILAG.1000           PORILAG.1000           PORILAG.1001           PORILAG.1002           PORILAG.1001           PORILAG.1002           PORILAG.1001           PORILAG.1001           PORILAG.1002	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Trench for SMH003 to SMH006 Backfilling of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Trench for SMH003 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Pipe SMH007 to SMH008 Backfilling of Drainage Trench for SMH008 (14D/manhole) Laying of Drainage Trench for SMH007 to SMH008 Plate Load Test Drahage (SMH201 to SMH202) Home Quarantine due to Wuhan Pneumonia (NCE083) Excavation for Construction of Manhole and Pipe Laying between SMH201 1 Manhole Construction and Pipe Laying between SMH201 to SMH201 1 Manhole Construction and Pipe Laying between SMH201 to SMH201 1 Manhole Construction and Pipe Laying between SMH201 to SMH201 1 Shifting of Site Vehicle Access to Seawall Side Drahage (SMH001 to SIMH003) Excavation for h5.5mPD to h3.5mPD (inlcude Demolition of existing manh Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH001 to SI Manhole Construction and pipe laying for SMH001 to SMH003 and Backfillin Utilities Ducts Laying across Road D9 (Northern Portion) Cable Laying and Decomissioning of Existing Cross Road UUs at Wan O Ro	30           10           7           28           14           14           7           14           30           3           3           3           14           5           10           7           66           14           20           15           7           308           10           7           308           10           7           308           10           7           308           10           7           308           10           7           302           50           612           597	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           36         0         D17/08(6         12-Sep-19           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         23-Oct-19/           10         D17/08(6         23-Oct-19/         0           110         D17/08(6         23-Oct-19/         0           10         D17/08(6         23-Oct-19/         0           10         D17/08(6         24-Nov-19         0           110         D17/08(6         04-Ju-20 A         0           4         0         D17/08(6         04-Ju-20 A           4         0         D17/08(6         15-Lu-20 A           14	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         14-Nov-19           A         10-Nov-19           A         15-Nov-19           A         03-Jul-20,           A         05-Aug-20,           A         05-Aug-20,           A         14-Apr-20           A <td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 06-Nov-21 06-Nov-21 06-Nov-21 06-Nov-21 30-Sep-23 30-Sep-23 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21</td> <td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 30-Sep-23 06-Nov-21 06-Nov-21 06-Nov-21 15-Dec-21 15-Dec-21</td> <td>0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0    <t< td=""><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>g Cross R</td><td>Roa∄ UUs ▼ 30</td><td>at Wan C -Nov-21, 0</td><td>Construct</td><td>ion of P</td><td>ad Poot</td><td>ing (Ba</td><td>y1 10 1</td><td>1)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<></td>	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 06-Nov-21 06-Nov-21 06-Nov-21 06-Nov-21 30-Sep-23 30-Sep-23 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 30-Sep-23 06-Nov-21 06-Nov-21 06-Nov-21 15-Dec-21 15-Dec-21	0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0 <t< td=""><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>g Cross R</td><td>Roa∄ UUs ▼ 30</td><td>at Wan C -Nov-21, 0</td><td>Construct</td><td>ion of P</td><td>ad Poot</td><td>ing (Ba</td><td>y1 10 1</td><td>1)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	100% 100% 100% 100% 100% 100% 100% 100%	g Cross R	Roa∄ UUs ▼ 30	at Wan C -Nov-21, 0	Construct	ion of P	ad Poot	ing (Ba	y1 10 1	1)														
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1030           PORILAG.1035           PORILAG.1035           PORILAG.1040           PORILAG.1041           PORILAG.1042           PORILAG.1044           PORILAG.1044           PORILAG.1047           PORILAG.1048.01           PORILAG.1048.01           PORILAG.1048.03           PORILAG.1048.03           PORILAG.1048.04           PORILAG.1048.03           PORILAG.1048.03           PORILAG.1048.03           PORILAG.1048.03           PORILAG.1048.03           PORILAG.1048.04           PORILAG.1048.03           PORILAG.1048.04           PORILAG.1048.04           PORILAG.1160.02           PORILAG.1160.02           PORILAG.1160.03           PORILAG.1160.03           PORILAG.1160.03           PORILAG.1080           PORILAG.1080           PORILAG.1090           PORILAG.1000           PORILAG.1102           PORILAG.2000           Construction of Pad Footing	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Trench for SMH003 to SMH006 Backfilling of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Trench for SMH003 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Pipe SMH007 to SMH008 Backfilling of Drainage Trench for SMH008 (14D/manhole) Laying of Drainage Trench for SMH007 to SMH008 Plate Load Test Drahage (SMH201 to SMH202) Home Quarantine due to Wuhan Pneumonia (NCE083) Excavation for Construction of Manhole and Pipe Laying between SMH201 1 Manhole Construction and Pipe Laying between SMH201 to SMH201 1 Manhole Construction and Pipe Laying between SMH201 to SMH201 1 Manhole Construction and Pipe Laying between SMH201 to SMH201 1 Shifting of Site Vehicle Access to Seawall Side Drahage (SMH001 to SIMH003) Excavation for h5.5mPD to h3.5mPD (inlcude Demolition of existing manh Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH001 to SI Manhole Construction and pipe laying for SMH001 to SMH003 and Backfillin Utilities Ducts Laying across Road D9 (Northern Portion) Cable Laying and Decomissioning of Existing Cross Road UUs at Wan O Ro	30           10           7           28           14           14           7           14           30           3           3           3           14           5           10           7           66           14           20           15           7           308           10           7           308           10           7           308           10           7           308           10           7           308           10           7           302           50           612           597	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           36         0         D17/08(6         12-Sep-19           36         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         22-Nov-19           7         0         D17/08(6         24-Nov-19           7         0         D17/08(6         04-JU2.0 A           4         0         D17/08(6         15-JU2.0 A           4         0         D17/08(6         15-JU2.0 A           4         0         D17/08(6         15-JU2.0 A           14         0	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         14-Nov-19           A         10-Nov-19           A         15-Nov-19           A         03-Jul-20,           A         05-Aug-20,           A         05-Aug-20,           A         14-Apr-20           A <td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 06-Nov-21 06-Nov-21 06-Nov-21 06-Nov-21 30-Sep-23 30-Sep-23 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21</td> <td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 30-Sep-23 06-Nov-21 06-Nov-21 06-Nov-21 15-Dec-21 15-Dec-21</td> <td>0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0    <t< td=""><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>g Cross R</td><td>Road UUs 30</td><td>at Wan C -Nov-21, 0</td><td>Construct</td><td>ion of P</td><td>ad Foot</td><td>ing (Ba</td><td>y1 10 1</td><td>11)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<></td>	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 06-Nov-21 06-Nov-21 06-Nov-21 06-Nov-21 30-Sep-23 30-Sep-23 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 30-Sep-23 06-Nov-21 06-Nov-21 06-Nov-21 15-Dec-21 15-Dec-21	0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0 <t< td=""><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>g Cross R</td><td>Road UUs 30</td><td>at Wan C -Nov-21, 0</td><td>Construct</td><td>ion of P</td><td>ad Foot</td><td>ing (Ba</td><td>y1 10 1</td><td>11)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	100% 100% 100% 100% 100% 100% 100% 100%	g Cross R	Road UUs 30	at Wan C -Nov-21, 0	Construct	ion of P	ad Foot	ing (Ba	y1 10 1	11)														
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1030           PORILAG.1035           PORILAG.1035           PORILAG.1040           PORILAG.1042           PORILAG.1044           PORILAG.1044           PORILAG.1047           PORILAG.1048-01           PORILAG.1048-02           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1060           PORILAG.1060           PORILAG.1060           PORILAG.1160-02           PORILAG.1160-03           PORILAG.1100           PORILAG.1080           PORILAG.1090           PORILAG.1090           PORILAG.1000           PORILAG.2000           Construction of Pad Footin           Base Slab           North Bound	Excavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 (Backfilling of Drainage Pipe SMH007 to SMH007 (AD/manhole) Laying of Drainage Pipe SMH007 to SMH007 Backfilling of Drainage Pipe SMH006 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Pipe SMH008 (14D/manhole) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Pipe SMH007 to SMH008 Plate Load Test Drainage (SMH201 to SMH202) Home Quarantine due to Wuhan Pneumonia (NCE083) Excavation for Construction of Manhole and Pipe Laying between SMH201 t Manhole Construction and Pipe Laying between SMH201 to SMH202 Utilities Ducts Laying across Road D9 (South Portion) Backfilling of Site Vehicle Access to Seawall Side Drainage (SMH001 to SMH003) Excavation for Drainage Trench (maximum up to +2.0mPD) for SMH001 to SI Manhole Construction and pipe Laying for SMH001 to SI	30           10           7           28           14           14           7           14           30           3           3           3           14           5           10           7           66           14           20           15           7           308           10           7           308           10           7           308           10           7           308           10           7           308           10           7           302           50           612           597	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           36         0         D17/08(6         12-Sep-19           36         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         22-Nov-19           7         0         D17/08(6         24-Nov-19           7         0         D17/08(6         04-JU2.0 A           4         0         D17/08(6         15-JU2.0 A           4         0         D17/08(6         15-JU2.0 A           4         0         D17/08(6         15-JU2.0 A           14         0	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         14-Nov-19           A         14-Nov-19           A         15-Nov-19           A         14-Apr-20           A	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 06-Nov-21 06-Nov-21 06-Nov-21 06-Nov-21 06-Nov-21 06-Nov-21 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 30-Sep-23 06-Nov-21 06-Nov-21 06-Nov-21 15-Dec-21 15-Dec-21	0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0    0    0       0	100% 100% 100% 100% 100% 100% 100% 100%	g Cross R	Roa∄ UUs ▼ 30	at Wan C -Nov-21, 0	Construct	ion of P	ad Foot	ing (Ba	y1 10 1	1)	Date					Revis	sion				Che	rcked		
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1030           PORILAG.1035           PORILAG.1040           PORILAG.1041           PORILAG.1042           PORILAG.1044           PORILAG.1044           PORILAG.1047           PORILAG.1048           PORILAG.1048-01           PORILAG.1048-02           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-02           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-03           PORILAG.1160-01           PORILAG.1160-02           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1160-03           PORILAG.1000           PORILAG.1000           PORILAG.1000           PORILAG.1000           PORILAG.1001           PORILAG.1002           PORILAG.1001           PORILAG.1002           PORILAG.1001           PORILAG.1001           PORILAG.1002	Eccavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 Backfilling of Drainage Pipe SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Pipe SMH006 to SMH007 Confirmation of Location of SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 (14D/manhole) Laying of Drainage Pipe SMH007 to SMH008 Plate Load Test Drainage (SMH201 to SMH202) Home Quarantine due to Wuhan Pneumonia (NCE083) Excavation for Construction of Manhole and Pipe Laying between SMH201 1 Manhole Construction and Pipe Laying between SMH201 10 Shifting of Site Vehicle Access to Seawall Side Drainage (SMH001 to SMH003) Excavation for Drainage Trench (maximum up to +2.0mPD) for SMH001 to Si Manhole Construction and pipe laying for SMH001 to SMH001 to SI Manhole Construction and pipe laying for SMH001 to SH003 and Bac	30         10         7         28         14         14         14         30         3         3         3         3         14         5         10         7         66         14         5         10         7         66         14         5         14         5         10         7         308         10         7         308         10         7         302         50         612         597         554	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           36         0         D17/08(6         12-Sep-19           36         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         23-Oct-19/           10         D17/08(6         23-Oct-19/           6         0         D17/08(6         23-Oct-19/           10         D17/08(6         24-Nov-19           6         0         D17/08(6         24-Nov-19           16         0         D17/08(6         04-U2-0A           4         0         D17/08(6         15-U1-20A           4         0         D17/08(6         15-U1-20A           14         0         D17/08(6	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         14-Nov-19           A         14-Nov-19           A         15-Nov-19           A         14-Apr-20           A	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 06-Nov-21 06-Nov-21 06-Nov-21 06-Nov-21 06-Nov-21 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 30-Sep-23 06-Nov-21 06-Nov-21 06-Nov-21 15-Dec-21 15-Dec-21	0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0       0    0    0       0	100% 100% 100% 100% 100% 100% 100% 100%	g Cross R	Roa∄ UUs ▼ 30	at Wan C -Nov-21, 0	Construct	ion of P	ad Poot	ing (Ba											24)			ecked		App
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1030           PORILAG.1030           PORILAG.1035           PORILAG.1040           PORILAG.1042           PORILAG.1044           PORILAG.1044           PORILAG.1046           PORILAG.1047           PORILAG.1048-01           PORILAG.1048-02           PORILAG.1048-03           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1048-04           PORILAG.1060           PORILAG.1060           PORILAG.1060           PORILAG.1160-02           PORILAG.1160-03           PORILAG.1100           PORILAG.1080           PORILAG.1090           PORILAG.1090           PORILAG.1000           PORILAG.2000           Construction of Pad Footin           Base Slab           North Bound	Eccavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 Backfilling of Drainage Pipe SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Pipe SMH006 to SMH007 Confirmation of Location of SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 (14D/manhole) Laying of Drainage Pipe SMH007 to SMH008 Plate Load Test Drainage (SMH201 to SMH202) Home Quarantine due to Wuhan Pneumonia (NCE083) Excavation for Construction of Manhole and Pipe Laying between SMH201 1 Manhole Construction and Pipe Laying between SMH201 10 Shifting of Site Vehicle Access to Seawall Side Drainage (SMH001 to SMH003) Excavation for Drainage Trench (maximum up to +2.0mPD) for SMH001 to Si Manhole Construction and pipe laying for SMH001 to SMH001 to SI Manhole Construction and pipe laying for SMH001 to SH003 and Bac	30         10         7         28         14         14         14         30         3         3         3         3         14         5         10         7         66         14         5         10         7         66         14         5         14         5         10         7         308         10         7         308         10         7         302         50         612         597         554	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           36         0         D17/08(6         12-Sep-19           36         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         23-Oct-19/           10         D17/08(6         23-Oct-19/           6         0         D17/08(6         23-Oct-19/           10         D17/08(6         24-Nov-19           6         0         D17/08(6         24-Nov-19           16         0         D17/08(6         04-U2-0A           4         0         D17/08(6         15-U1-20A           4         0         D17/08(6         15-U1-20A           14         0         D17/08(6	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         14-Nov-19           A         14-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         28-Nov-19           A         25-Nov-19           A         03-Jul-20,           CO-Jul-20,         07-Jul-20,           A         05-Aug-20           A         05-Aug-20           A         14-Apr-20           A         14-Heb-20           A         26-Mar-20           A         14-Mar-20           A         14-Mar-20           A         14-Mar-20           A         14-Mar-20           A         14-Mar-21           A         17-Jun-20           A         17-Jun-20           A         18-Nov-21           A         18-Nov-21           A         18-Nov-21           A         25-Sep-21	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 06-Nov-21 06-Nov-21 06-Nov-21 06-Nov-21 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-23 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24 27-Sep-24	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 30-Sep-23 06-Nov-21 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%	g Cross R	Roa∄ UUs ▼ 30	at Wan C -Nov-21, 0	Construct	ion of P	ad Foot	ing (Ba		08-N	/lar-2	21	_		ogramn	ne Upo	date (N		,		TL	rcked	StL	App
PORILAG.1010           PORILAG.1015           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1035           PORILAG.1040           PORILAG.1040           PORILAG.1044           PORILAG.1047           PORILAG.1048           PORILAG.1048.01           PORILAG.1048.02           PORILAG.1048.03           PORILAG.1048.03           PORILAG.1048.03           PORILAG.1048.04           PORILAG.1048.03           PORILAG.1048.04           PORILAG.1048.03           PORILAG.1048.04           PORILAG.1048.03           PORILAG.1048.04           PORILAG.1048.03           PORILAG.1048.04           PORILAG.1048.03           PORILAG.106.00           PORILAG.1160.02           PORILAG.1160.03           PORILAG.1160.03           PORILAG.1080           PORILAG.1090           PORILAG.1090           PORILAG.1000           PORILAG.2000           Construction of Pad Footir           Base Slab           PORILAG.12           PORILAG.14           PORILAG.12           PO	Eccavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 Backfilling of Drainage Tirench for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Pipe SMH006 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Pipe SMH008 (14D/manhole) Laying of Drainage Pipe SMH008 (14D/manhole) Laying of Drainage Pipe SMH007 to SMH008 Backfilling of Drainage Trench for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Pipe SMH007 to SMH008 Backfilling of Drainage Trench for SMH007 to SMH008 Plate Load Test Drainage (SMH201 to SMH202) Home Quarantine due to Wuhan Pneumonia (NCE083) Excavation for Construction of Manhole and Pipe Laying between SMH201 1 Manhole Construction and Pipe Laying between SMH201 1 Manhole Construction and Pipe Laying between SMH201 10 SMH202 Utilities Ducts Laying across Road D9 (South Portion) Backfilling of Site Vehicle Access to Seawall Side Drainage (SMH201 to SMH003) Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH001 to SI Manhole Construction and pipe laying for SMH001 to SMH003 and Backfillin Utilities Ducts Laying across Road D9 (Notthern Portion) Cable Laying at Decomissioning of Existing Cross Road UUs at Wan O Ro ng (Bay 1 to 11) Fort fort	30 10 7 28 14 14 14 7 14 30 3 3 3 3 14 5 10 7 66 14 5 10 7 7 66 14 4 20 15 7 7 308 10 7 308 10 7 308 11 4 5 5 10 7 5 5 4	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19,/           48         0         D17/08(6         14-Oct-19,/           36         0         D17/08(6         14-Oct-19,/           36         0         D17/08(6         12-Sep-19           21         0         D17/08(6         23-Oct-19,/           21         0         D17/08(6         23-Oct-19,/           7         0         D17/08(6         23-Oct-19,/           6         0         D17/08(6         23-Oct-19,/           6         0         D17/08(6         23-Oct-19,/           6         0         D17/08(6         23-Oct-19,/           10         D17/08(6         23-Oct-19,/           10         D17/08(6         23-Oct-19,/           10         D17/08(6         23-Oct-19,/           11         0         D17/08(6         23-Oct-19,/           16         0         D17/08(6         04-Ju-20,A           4         0         D17/08(6         05-Nov-19           5         0         D17/08(6         15-Su-20,0           14         0         D17/08(6	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         10-Nov-19           A         10-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         21-Nov-19           A         01-Apr-20           A         01-Apr-20           A         05-Nov-19           A         05-Nov-19           A         05-Nov-19           A         14-Feb-20           A         14-Heb-20           A         14-Apr-20           A         14-Apr-20           A         14-Apr-20           A         14-Apr-20           A         14-May-21           A	27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 15-Dec21 15-Dec21 15-Dec21 15-Dec21 15-Dec21 15-Dec21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%	g Cross R	oond Uus → 30 → 18-30 Morth Bc	at Wan C Nov-21, v-21 Bas und	Dnştruct					08-N	/lar-2	21	_		ogramn	ne Upo	date (N		,		Che TL CkT	ecked		Арр
PORILAG.1010           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1030           PORILAG.1035           PORILAG.1035           PORILAG.1040           PORILAG.1044           PORILAG.1044           PORILAG.1044           PORILAG.1047           PORILAG.1048           PORILAG.1048.01           PORILAG.1048.02           PORILAG.1048.03           PORILAG.1048.03           PORILAG.1048.04           PORILAG.1048.03           PORILAG.1048.03           PORILAG.1048.03           PORILAG.1048.03           PORILAG.1048.03           PORILAG.1048.04           PORILAG.1048.03           PORILAG.1048.03           PORILAG.1046.03           PORILAG.1160.02           PORILAG.1160.03           PORILAG.1160.03           PORILAG.1100           PORILAG.1000           PORILAG.1000           PORILAG.1000           PORILAG.1000           PORILAG.1000           PORILAG.1000           PORILAG.1000           PORILAG.1001           PORILAG.1002           PORILAG.1001	Eccavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Trench for SMH003 to SMH006 Manhole Construction for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Trench for SMH003 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 Backfilling of Drainage Trench for SMH007 to SMH008 Backfilling of Drainage Trench for SMH007 to SMH008 Plate Load Test Drainage (SMH201 to SMH202) Home Quarantine due to Wuhan Pneumonia (NCE083) Excavation for Construction of Manhole and Pipe Laying between SMH201 1 Manhole Construction and Pipe Laying between SMH201 to SMH202 Utilities Ducts Laying across Road D9 (South Portion) Backfilling to Interim Formation Level (+5.5mPD) Shifting of Site Vehicle Access to Seavall Side Drainage (SMH2001 to SMH003) Excavation for drainage Trench (maximum up to +2.0mPD) for SMH001 to SI Manhole Construction and pipe laying for SMH001 to SMH003 and Backfillin Utilities Ducts Laying across Road D9 (Northern Portion) Cable Laying and Decomissioning of Existing Cross Road UUs at Wan O Po rg (Bay 1 to 11) fort	30 10 7 28 14 14 14 14 7 14 30 3 3 3 3 14 5 5 10 7 5 6 6 14 5 5 7 7 308 10 7 7 308 10 7 7 308 10 7 7 308 10 7 7 554	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           36         0         D17/08(6         12-Sep-19           36         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           16         0         D17/08(6         25-Nov-19           5         0         D17/08(6         05-Nov-19           5         0         D17/08(6         05-Nov-19           5         0         D17/08(6         05-Nov-19           5         0         D17/08(6         05-Nov-19           5         0	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         14-Nov-19           A         14-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         15-Nov-19           A         28-Nov-19           A         25-Nov-19           A         03-Jul-20,           CO-Jul-20,         07-Jul-20,           A         05-Aug-20           A         05-Aug-20           A         14-Apr-20           A         14-Heb-20           A         26-Mar-20           A         14-Mar-20           A         14-Mar-20           A         14-Mar-20           A         14-Mar-20           A         14-Mar-21           A         17-Jun-20           A         17-Jun-20           A         18-Nov-21           A         18-Nov-21           A         18-Nov-21           A         25-Sep-21	27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 15-Dec21 15-Dec21 15-Dec21 15-Dec21 15-Dec21 15-Dec21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24 30-Sep-24	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%	g Cross R	oond Uus → 30 → 18-30 Morth Bc	at Wan C Nov-21, v-21 Bas und	Dnştruct					08-N 08-N	/lar-2 /lay-2	21 21	Mon	thy Pro	gramm	me Upo ne Upo	date (M date (M	1ay 202	21)		TL CkT	ecked	StL StL	App
PORILAG.1010           PORILAG.1015           PORILAG.1015           PORILAG.1020           PORILAG.1030           PORILAG.1035           PORILAG.1040           PORILAG.1040           PORILAG.1044           PORILAG.1047           PORILAG.1048           PORILAG.1048.01           PORILAG.1048.02           PORILAG.1048.03           PORILAG.1048.03           PORILAG.1048.03           PORILAG.1048.04           PORILAG.1048.03           PORILAG.1048.04           PORILAG.1048.03           PORILAG.1048.04           PORILAG.1048.03           PORILAG.1048.04           PORILAG.1048.03           PORILAG.1048.04           PORILAG.1048.03           PORILAG.106.00           PORILAG.1160.02           PORILAG.1160.03           PORILAG.1160.03           PORILAG.1080           PORILAG.1090           PORILAG.1090           PORILAG.1000           PORILAG.2000           Construction of Pad Footir           Base Slab           PORILAG.12           PORILAG.14           PORILAG.12           PO	Eccavation from +5.5mPD to +3.5mPD for SMH003 to SMH007 (inlcude Der Road Diversion at XYZ Junction Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH003 to SI Manhole Construction for SMH003 to SMH006 (14D/manhole, 2 teams) Laying of Drainage Pipe SMH003 to SMH006 Backfilling of Drainage Trench for SMH007 (14D/manhole) Laying of Drainage Pipe SMH006 to SMH007 Backfilling of Drainage Trench for SMH006 to SMH007 Confirmation of Location of Manhole and Drainage Alignment Sheet Piles Installation SMH008 Construction (~20m length) Excavation to Formation Level for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Trench for SMH008 Construction Manhole Construction for SMH008 (14D/manhole) Laying of Drainage Trench for SMH007 to SMH008 Piate Load Test Drainage (SMH201 to SMH202) Home Quarantine due to Wuhan Pneumonia (NCE083) Excavation for Construction of Manhole and Pipe Laying between SMH201 1 Manhole Construction and Pipe Laying between SMH201 to SMH202 Utilities Ducts Laying across Road D9 (South Portion) Backfilling to Interim Formation Level (+5.5mPD) Shifting of Site Vehicle Access to Seawall Side Drainage (SMH001 to SMH003) Excavation for m+5.5mPD to +3.5mPD (include Demolition of existing manh Excavation of Drainage Trench (maximum up to +2.0mPD) for SMH001 to SI Manhole Construction and pipe laying for SMH001 to SMH003 and Backfillin Utilities Ducts Laying across Road D9 (Notthern Portion) Cable Laying and Decomissioning of Existing Cross Road UUs at Wan O Ro ng (Bay 1 to 11) Fort  Main to 11)	30 10 7 28 14 14 14 7 14 30 3 3 3 3 14 5 10 7 66 14 5 10 7 7 66 14 4 20 15 7 7 308 10 7 308 10 7 308 11 4 5 5 10 7 5 5 4	81         0         D17/08(6         09-Aug-19           10         0         D17/08(6         14-Oct-19/           48         0         D17/08(6         14-Oct-19/           36         0         D17/08(6         12-Sep-19           36         0         D17/08(6         23-Oct-19/           21         0         D17/08(6         23-Oct-19/           7         0         D17/08(6         23-Oct-19/           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           101         0         D17/08(6         22-Nov-19           6         0         D17/08(6         22-Nov-19           16         0         D17/08(6         25-Nov-19           5         0         D17/08(6         05-Nov-19           5         0         D17/08(6         05-Nov-19           5         0         D17/08(6         05-Nov-19           5         0         D17/08(6         05-Nov-19           5         0	A         05-Aug-20           A         14-Nov-19           A         14-Nov-19           A         14-Nov-19           A         10-Nov-19           A         15-Nov-19           A         03-Jul-20,           Condage         03-Jul-20,           A         05-Jul-20,           A         05-Aug-20           A         14-Apr-20           A         14-Apr-20 <td< td=""><td>27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 15-Dec21 15-Dec21 15-Dec21 15-Dec21 15-Dec21 15-Dec21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep</td><td>27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 30-Sep-23 06-Nov-21 06-Nov-21 06-Nov-21 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-24 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21</td><td>0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0</td><td>100% 100% 100% 100% 100% 100% 100% 100%</td><td>g Cross R</td><td>oond Uus → 30 → 18-30 Morth Bc</td><td>at Wan C -Nov-21, 0</td><td>Dnştruct</td><td></td><td></td><td></td><td></td><td>08-N</td><td>/lar-2 /lay-2 ul-21</td><td>21 21 1</td><td>Mon Mon</td><td>thy Pro thly Pro</td><td>-</td><td>ne Upo ne Upo ne Upo</td><td>date (M date (M date (Ju</td><td>1ay 202</td><td>21)</td><td></td><td>TL</td><td>scked</td><td>StL</td><td>App</td></td<>	27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 15-Dec21 15-Dec21 15-Dec21 15-Dec21 15-Dec21 15-Dec21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep21 27-Sep	27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 27-Sep-21 30-Sep-23 06-Nov-21 06-Nov-21 06-Nov-21 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-23 30-Sep-24 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21 15-Dec-21	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	100% 100% 100% 100% 100% 100% 100% 100%	g Cross R	oond Uus → 30 → 18-30 Morth Bc	at Wan C -Nov-21, 0	Dnştruct					08-N	/lar-2 /lay-2 ul-21	21 21 1	Mon Mon	thy Pro thly Pro	-	ne Upo ne Upo ne Upo	date (M date (M date (Ju	1ay 202	21)		TL	scked	StL	App





	nme Update	Original	Actual Re		idar Start	Finish	Late Start	Late Finish	seung Kwa			and 7						2022		
		Duration		Duration					Float	Complete Oct	No	v C	Dec J	an Feb	Mar	Apr M	λay Jι			Aug Se
	Construction of Blinding for Bay NB-N1 to N11	10	10	0 017/0	08(6 14-Nov-19 A	25-Nov-19	27-Sep-21	27-Sep-21	0	100%										
PORIII.AG.1060-01	Construction of Pad Footing Bay NB-N7, 9, 11 Base Slab	15	19		08(6 26-Nov-19 A		· ·	27-Sep-21	0	100%										
PORIII.AG.1060-04	Construction of Pad Footing Bay NB-N5, 8, 10 Base Slab	15	16		08(6 06-Dec-19 A		· ·	27-Sep-21	0	100%										
PORIII.AG.1060-10	Construction of Pad Footing Bay NB-N3, 6 Base Slab	15	10		08(6 27-Dec-19 A		· ·	27-Sep-21	0	100%										
PORIII.AG.1060-11	Construction of Pad Footing Bay NB-N2, 4 Base Slab	15	13		08(6 02-Jan-20 A			27-Sep-21	0	100%										
PORIII.AG.1290	Construction of Pad Footing Bay NB-N1 Base Slab	10	7		08(6 02-Mar-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1410 PORIII.AG.1420	Construction of Pad Footing Bay NB-N12 Base Slab	10	11		18(6 06-Jun-20 A 18(6 19-Jun-20 A		15-Dec-21 15-Dec-21	15-Dec-21 15-Dec-21	0	100%										
PORIII.AG.1420	Construction of Pad Footing Bay NB-N13 Base Slab Construction of Pad Footing Bay NB-N14 Base Slab	10	7		19-Jun-20 A		15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1430	Construction of Pad Footing Bay NB-N15 Base Slab	10	13		18(6 20-Jun-20 A		15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1440	Construction of Pad Footing Bay NB-N16 Base Slab	10	29		8(6 09-Jul-20 A	11-Aug-20	15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1460	Construction of Pad Footing Bay NB-N17 Base Slab	10	49		18(6 05-Jul-21 A	31-Aug-21	27-Sep-21	27-Sep-21	0		of Pad F		Bay NB-N	17 Base SI	lah l					
PORIII.AG.1470	Construction of Pad Footing Bay NB-N18 Base Slab	12	11		)8(6 13-Sep-21 A		11-Dec-21	11-Dec-21	0	100% onst	truction o	Pade	Footina B	av NB-N18	Base Slab					
South Bound		535	516	10	01-Feb-20 A	-		03-Dec-21	13			18-N	ov-21. So	uh Bound						
	Excavation for Construction of Bay NB-N1, NB-S1-S6	10	9	0 017/0	8(6 10-Feb-20 A		-	06-Nov-21	0	100%										
PORIII.AG.1060-111	Home Quarantine due to Wuhan Pneumonia (NCE083)	14	14	0 017/0	8(7 01-Feb-20 A	14-Feb-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1060-112	Plate Loading Test for NB-S1-S6	7	5	0 017/0	8(6 20-Feb-20 A	25-Feb-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1060-113	Construction of Blinding for Bay NB-S1-S6	10	4	0 017/0	08(6 26-Feb-20 A	29-Feb-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1060-12	Construction of Pad Footing Bay NB-S1, S3 Base Slab	15	8	0 017/0	8(6 29-Feb-20 A	09-Mar-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1300	Construction of Pad Footing Bay NB-S2 Base Slab	10	6	0 017/0	)8(6 10-Mar-20 A	16-Mar-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1310	Construction of Pad Footing Bay NB-S4 Base Slab	10	6	0 017/0	08(6 10-Mar-20 A	16-Mar-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1320	Construction of Pad Footing Bay NB-S6 Base Slab	10	5	0 017/0	08(6 11-Mar-20 A	16-Mar-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1330	Excavation for Construction of Bay NB-S7-S11	5	10		08(6 17-Mar-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1340	Construction of Blinding for Bay NB-S7-S10	5	1		08(6 28-Mar-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1350	Construction of Pad Footing Bay NB-S5 Base Slab	10	19		08(6 19-Mar-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1360	Construction of Pad Footing Bay NB-S7 Base Slab	10	6		08(6 03-Apr-20 A		06-Nov-21	06-Nov-21	0	100%		<b>  </b>		<b>.</b>					<b>.</b>	
PORIII.AG.1370	Construction of Pad Footing Bay NB-S8 Base Slab	10	10		08(6 16-Apr-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1380	Construction of Pad Footing Bay NB-S9 Base Slab	10	10		08(6 28-Apr-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1390	Construction of Pad Footing Bay NB-S10 Base Slab	10	10		08(6 19-May-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1400	Construction of Pad Footing Bay NB-S11 Base Slab	10	10		08(6 30-May-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1480	Construction of Pad Footing Bay NB-S12 Base Slab	10	8		08(6 19-Jun-20 A		06-Nov-21	06-Nov-21	0	100%		<b>.</b>	+							
PORIII.AG.1490	Construction of Pad Footing Bay NB-S13 Base Slab	10	6		08(6 30-Jun-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1500     PORIII.AG.1510	Construction of Pad Footing Bay NB-S14 Base Slab	10	7		08(6 08-Jul-20 A	15-Jul-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1510     PORIII.AG.1520	Construction of Pad Footing Bay NB-S15 Base Slab	10	9		)8(6 14-Sep-20 A		06-Nov-21 06-Nov-21	06-Nov-21 06-Nov-21	0	100%										-
<ul> <li>PORIII.AG.1520</li> <li>PORIII.AG.1530</li> </ul>	Construction of Pad Footing Bay NB-S16 Base Slab Construction of Pad Footing Bay NB-S17 Base Slab	10	98		18(6 02-Sep-20 A 18(6 02-Jul-21 A	11-Sep-20 27-Oct-21	27-Sep-21	27-Sep-21	0	100%					/NB-ST7 Bas	co Slob				
PORIII.AG. 1530	Construction of Pad Footing Bay NB-S17 Base Slab	10	90		18(6 08-Nov-21	18-Nov-21		03-Dec-21	13 0	0%					ng Bay NB-S		<b>.</b>		·····	····-
Wall Stem	Construction of Pad Pooling Bay ND-316 Base Slab	512	485		8(6 17-Mar-20 A		20-Oct-21	15-Dec-21	13				0-Nov-21,			TO Dase Sa	1			
South Bound		505	205		8(6 19-Mar-20 A			15-Dec-21	13				0-Nov-21,							-
PORIII.AG.1550	Construction of Pad Footing Bay NB-S1 Wall Stem	10	23		8(6 19-Mar-20 A			06-Nov-21	0	100%										
PORIII.AG.1560	Construction of Pad Footing Bay NB-S2 Wall Stem	10	36	0 017/0	8(6 24-Mar-20 A	11-May-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1570	Construction of Pad Footing Bay NB-S3 Wall Stem	10	29	0 017/0	8(6 20-Mar-20 A	27-Apr-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1580	Construction of Pad Footing Bay NB-S4 Wall Stem	10	52	0 017/0	)8(6 24-Mar-20 A	29-May-2(	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1590	Construction of Pad Footing Bay NB-S5 Wall Stem	10	14	0 017/0	08(6 12-Jun-20 A	29-Jun-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1600	Construction of Pad Footing Bay NB-S6 Wall Stem	10	23		08(6 15-May-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1610	Construction of Pad Footing Bay NB-S7 Wall Stem	10	47	0 017/0	08(6 20-May-20 A	15-Jul-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1620	Construction of Pad Footing Bay NB-S8 Wall Stem	10	27	0 017/0	08(6 19-May-20 A	18-Jun-20	06-Nov-21	06-Nov-21	0	100%									-	
PORIII.AG.1630	Construction of Pad Footing Bay NB-S9 Wal Stem	10	54		08(6 20-May-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1640	Construction of Pad Footing Bay NB-S10 Wal Stem	10	24		08(6 01-Jun-20 A		15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1650	Construction of Pad Footing Bay NB-S11 Wall Stem	10	27		)8(6 30-Jun-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1660	Construction of Pad Footing Bay NB-S12 Wal Stem	10	21		08(6 18-Jul-20 A	11-Aug-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1670     PORIII.AG.1680	Construction of Pad Footing Bay NB-S13 Wal Stem	10	9		08(6 14-Jul-20 A	23-Jul-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1680     PORIII.AG.1690	Construction of Pad Footing Bay NB-S14 Wal Stem	10	7		08(6 24-Jul-20 A	31-Jul-20	06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1690     PORIII.AG.1700	Construction of Pad Footing Bay NB-S15 Wal Stem	10	12		08(6 29-Sep-20 A		06-Nov-21	06-Nov-21	0	100%										
PORIII.AG.1700 PORIII.AG.1710	Construction of Pad Footing Bay NB-S16 Wal Stem Construction of Pad Footing Bay NB-S17 Wal Stem	10	12		18(6 15-Sep-20 A 18(6 08-Nov-21	28-Sep-2( 18-Nov-21	06-Nov-21 23-Nov-21	06-Nov-21 03-Dec-21	13 0	0%		-	truction o	f Bart Ennth	ng Bay NB-\$	17 Wal St.				
PORII.AG.1710	Construction of Pad Footing Bay NB-S17 Wal Stern Construction of Pad Footing Bay NB-S18 Wal Stern	10	0		18(6 08-1NOV-21 18(6 19-Nov-21	30-Nov-21	23-NOV-21 04-Dec-21	15-Dec-21	13 0	0%					ooting Bay NB-5		Stem			
PORIII.AG.1720	Backfilling to Interim Formation Level (7 Layers, 5D/layer) for Bay 1 to 1		35		)8(6 17-Jun-20 A		15-Dec-21	15-Dec-21	0	100%		Ŧ			- Jung Jay N					
PORIII.AG.1920	Backfilling to Interim Formation Level (7 Layers, 5D/layer) for Bay 12 to		35		8(6 15-Oct-20 A	25-Nov-20	15-Dec-21	15-Dec-21	0	100%		1								
North Bound		510 512	485		08(6 17-Mar-20 A	05-Nov-21	20-Oct-21	15-Dec-21	Ű		05	Nov-2	1 A, North	Bound						-
PORII.AG.1730	Construction of Pad Footing Bay NB-N1 Wall Stem	10	25		08(6 17-Mar-20 A		15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1740	Construction of Pad Footing Bay NB-N2 Wall Stem	10	30		8(6 31-Mar-20 A		15-Dec-21	15-Dec-21	0	100%		tl 🗄	1	1				T	1	
PORIII.AG.1750	Construction of Pad Footing Bay NB-N3 Wall Stem	10	32	0 017/0	08(6 17-Mar-20 A	27-Apr-20	15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1760	Construction of Pad Footing Bay NB-N4 Wall Stem	10	46		08(6 31-Mar-20 A		15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1770	Construction of Pad Footing Bay NB-N5 Wall Stem	10	77	0 017/0	08(6 31-Mar-20 A	07-Jul-20	15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1780	Construction of Pad Footing Bay NB-N6 Wall Stem	10	56	0 017/0	08(6 31-Mar-20 A	10-Jun-20	15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1790	Construction of Pad Footing Bay NB-N7 Wall Stem	10	84	0 017/0	08(6 31-Mar-20 A	15-Jul-20	15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1800	Construction of Pad Footing Bay NB-N8 Wall Stem	10	132		08(6 02-Apr-20 A		15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1810	Construction of Pad Footing Bay NB-N9 Wall Stem	10	89		08(6 02-Apr-20 A		15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1820	Construction of Pad Footing Bay NB-N10 Wal Stem	10	118		08(6 02-Apr-20 A		15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1830	Construction of Pad Footing Bay NB-N11 Wall Stem	10	96		08(6 02-Apr-20 A	31-Jul-20	15-Dec-21	15-Dec-21	0	100%		<b>H</b>							<b>.</b>	
PORIII.AG.1840	Construction of Pad Footing Bay NB-N12 Wal Stem	10	36		08(6 16-Jul-20 A	26-Aug-2(	15-Dec-21	15-Dec-21	0	100%										
PORIII.AG.1850	Construction of Pad Footing Bay NB-N13 Wal Stem	10	23	0 017/0	08(6 16-Jul-20 A	11-Aug-20	15-Dec-21	15-Dec-21	0	100%										
				1						1								Date		
Actual Level of Effo	rt <ul> <li>Milestone</li> </ul>					Contra	act No.: 1	NE/2017/	08		1	1								Manada
Actual Work	summary	土木工程	拓展軍		ſ	rose Rov	Link T	seung Ky	van O		1	1						-Mar-2		Monthly
		Civil Engine				•		-		1	1	-			K	100	08-	May-2	<u>1</u>	Monthy
Domaining Work		UNIT Engine	ering ar	u	ŀ	koad D9	and Ass	ociated V	orks				-			-	-108	Jul_21	I	Monthly
Remaining Work Critical Remaining V		Developmen															-00-	Jui-Z I	I_\	wioriu iii,

								20				
	Nov	Dec	Jan	Feb	Mar		202 Apr	23 May	,	Jun	Jul	Aug
_												
-												
-												
_												
						-						
-												
-												
_	Revi	sion					Chec	ked		Δ١	oprove	d
nı		date (N	1ar 202	21)		Т				StL		
۱r	ne Upo	date (N	lay 202	21)		С	kТ			StL		
n	me Up	date (J	ul 202	1)			KT			StL		
g	ramme	е				С	KT			Stl		

	Activity Name	Original Actu Duration Duration	ual Rema	aining Calendar Start	Finish	Late Start	Late Finish	Total TRA Float	Complete								2022			
PORIII.AG.1860	Construction of Dad Easting Day NP N/4 Wal Stam				11-Sep-20	15-Dec-21	15-Dec-21	0	100%	Oct N	ov Dec	Jan	Feb	Mar Apr	r Ma	iy J	Jun	Jul	Aug	S
PORIII.AG.1860	Construction of Pad Footing Bay NB-N14 Wal Stem Construction of Pad Footing Bay NB-N15 Wal Stem		50 36	0 017/08(6 16-Jul-20 A 0 017/08(6 16-Jul-20 A	26-Aug-20	15-Dec-21 15-Dec-21	15-Dec-21 15-Dec-21	0	100%											
PORIII.AG.1880	Construction of Pad Footing Bay NB-N16 Wal Stem	-	9	0 017/08(6 02-Sep-20 A	11-Sep-20	15-Dec-21	15-Dec-21	0	100%											
PORIII.AG.1890	Construction of Pad Footing Bay NB-N17 Wal Stem	14	14	0 017/08(6 11-Oct-21 A	27-Oct-21	20-Oct-21	20-Oct-21	0	100%		struction of F	ad Foo	ting Bay N	B-N 7 Wal Ste	m					
PORIII.AG.1900	Construction of Pad Footing Bay NB-N18 Wal Stem	10	7	0 017/08(6 28-Oct-21 A	05-Nov-21	11-Dec-21	11-Dec-21	0	100%		or struction o	f Pad F	ooting Bay	NB <mark>N18 Wal S</mark>	Stem					
	uth Drainage (SMH203 to SMH216)		0	112 017/08(6 08-Nov-21	24-Mar-22	08-Dec-21	24-Mar-22	-1				:		🔽 24-Ma	ır-22, Co	nstructio	on of Re	en aining	South D	Jrair
PORIILAG.1170	Construction of South Drainage SMH203 to SMH206		0	40 017/08(6 08-Nov-21	23-Dec-21	23-Dec-21	14-Feb-22	39 0	0%					outh Drainage S						
PORIII.AG.1171	Construction of South Drainage SMH207 to SMH216		0	65 017/08(6 08-Nov-21	25-Jan-22	08-Dec-21	01-Mar-22	-1 0	0%			; <b> </b> ]	Constru	ction of South D	Drainage truction o		_	VH216		
PORIII.AG.1180	Construction of Roadworks closure and Directional Sign		65	45 017/08(6 28-Jan-22 66 017/08(6 14-Dec-20 A	24-Mar-22 26-Feb-22	27-Jan-22	24-Mar-22 14-Apr-22	39	0%					26-Feb-22, Co				ise Enclor	sure and	Dir
PORIII.AG.1190	Construction of Semi-Noise Enclosure CH13635.3 to CH13878 Main Fra		99	0 017/08(6 08-Mar-21 A	07-Dec-21	10-Jan-22	10-Jan-22	27 0	100%		Cons	truction		loise Endosure						Di
PORIII.AG.1210	Construction of Semi-Noise Enclosure CH13635.3 to CH13878 Sub-fram	ieai 60 (	69	15 017/08(6 16-Aug-21 A	23-Dec-21	10-Jan-22	27-Jan-22	27 0	75%		<b>I</b>	Constr	uction of Se	mi-Noise Enclo	sure CH	3635.	3 o ¢H	113878 Si	ub-frame	) ar
PORIII.AG.1235	Diversion of Haul Road	14	21	0 017/08(6 14-Dec-20 A	09-Jan-21	06-Nov-21	06-Nov-21	0	100%											
PORIII.AG.1240	Excavation and Construction of Directional Sign Footing DS3		14	0 017/08(6 22-May-21 A	07-Jun-21	15-Feb-22	15-Feb-22	0		ectional Sig	pr Footing DS	3								
PORIII.AG.1250	Backfilling to Formation Level		20	0 017/08(6 08-Jun-21 A	02-Jul-21	15-Feb-22	15-Feb-22	0	100%	el										
PORIII.AG.1260	Installation of Directional Sign and Steel Frame		06	6 017/08(6 03-Jul-21 A	03-Jan-22	15-Feb-22	21-Feb-22	39 0				- 11		Directional Sign						
PORIII.AG.2010	Excavation and Construction of Directional Sign Footing DS7		0	14 017/08(6 04-Jan-22	19-Jan-22	22-Feb-22	09-Mar-22	39 0	0%					n and Construct			al Sign I	Footing E	JS7	
PORIII.AG.2020 PORIII.AG.2021	Backfilling to Formation Level Ovil Provision for At-Grade Road South	-	0	20 017/08(6 20-Jan-22 30 017/08(6 06-Dec-21	15-Feb-22 12-Jan-22	10-Mar-22 20-Dec-21	01-Apr-22 27-Jan-22	39 0 13	0%			<u> </u>		ackfilling to Forr		evel				
PORIII.AG.2030	Installation of Directional Sign and Steel Frame		0	10 017/08(6 16-Feb-22	26-Feb-22	02-Apr-22	14-Apr-22	39 0	0%					n for At-Grade	Directio	hal Sign	1 and St	ieel Fram	e	
			35	163 20-May-19 A			30-Sep-23	399	070	┿╋╇						3	0-May-2	2, Wan C	Road	
Footpath Excavation Permit			63	0 20-May-19 A												ĨĨ				
Footpath North Bound			63	0 017/08(6 20-May-19 A	02-Aug-1§	27-Aug-21	27-Aug-21				<b>I</b>	<u> </u>								
TTA Phase 1 (TTA DWG	· · · · · · · · · · · · · · · · · · ·		17	0 017/08(6 20-May-19 A		27-Aug-21														
TTA Phase 2 (TTA DWG	· · · · · · · · · · · · · · · · · · ·		42 15	0 017/08(6 10-Jun-19A 0 017/08(6 17-Jul-19A		27-Aug-21 27-Aug-21	27-Aug-21 27-Aug-21													
Footpath South Bound			15 58	0 017/08(6 17-Jul-19 A 0 017/08(6 20-May-19 A	_															
TTA Phase 1 (TTA DWG	: Q1004/WAOR/011)		14	0 017/08(6 20-May-19 A		27-Aug-21	27-Aug-21													
TTA Phase 2 (TTA DWG	· · · · · · · · · · · · · · · · · · ·		16	0 017/08(6 05-Jun-19 A	24-Jun-19	27-Aug-21	27-Aug-21													
TTA Phase 3 (TTA DWG	· · · · · · · · · · · · · · · · · · ·		12 16	0 017/08(6 25-Jun-19 A	09-Jul-19,	27-Aug-21	27-Aug-21													
TTA Phase 4 (TTA DWG Other Works	: Q1004/WAOR/005)		18	0 017/08(6 10-Jul-19 A 0 017/08(7 16-Jul-19 A		27-Aug-21 27-Sep-21	27-Aug-21 27-Sep-21													
Carriage Way Excavation Per	mt		69	163 07-Aug-19 A			· · · ·	399		┿╋┿		-				<b></b> 30	0-1 <mark>1</mark> /ay-2:	2, Carriag	je Way E	Ēxca
TTA Stage 1			36	0 07-Aug-19 A																
TTA Stage 2			82	163 20-Nov-19 A	30-May-22	27-Aug-21	30-Sep-23	399	4000/			1	-			30	J-May-22	2, TTA St	age 2	
WO.CA.TTA2010	Implementation of TTA Stage 2		1 63	0 017/08(7 05-Jan-20 A 123 12-Dec-19 A	05-Jan-20 07-Apr-22	27-Aug-21 27-Aug-21	27-Aug-21 30-Sep-23	0 439	100%			1			7-Apr-22	North	or Dorti	ior		
	os, 10D/hole + 5D TRA, 1-3 rigs)		27	0 017/08(6 02-Mar-20 A	01-Apr-20	27-Aug-21 27-Aug-21	30-Sep-23	439						V 0/	-401-22	, Norure	III HQIU	.01		
	Inspection Pit for Predrilling Works at Northern Roundabout		4	0 017/08(6 11-Mar-20 A	14-Mar-20	27-Aug-21	27-Aug-21	0	100%								- 6			
WO.CA.TTA2NP.	Predrilling at Northern Roundabout of Wan O Road (PD80) (Rig5)	15	8	0 017/08(6 02-Mar-20 A	10-Mar-20	30-Sep-23	30-Sep-23	5	100%											
WO.CA.TTA2NP	Predrilling at Northern Roundabout of Wan O Road (PD77) (Rig5)	15	6	0 017/08(6 11-Mar-20 A	17-Mar-20	30-Sep-23	30-Sep-23	5	100%											
	Demobilization of Rig 5 off site	· ·	1	0 017/08(6 18-Mar-20 A	18-Mar-20	30-Sep-23	30-Sep-23	0	100%											
	Predrilling at Northern Roundabout of Wan O Road (PD76)(Rig3)		7	0 017/08(6 25-Mar-20 A	01-Apr-20	27-Aug-21	27-Aug-21	5	100%											
PBSH Works	Liasion with CLP and Shifting of CLP cables at Wan O Road Northern Fi		97 38	0 12-Dec-19 A 0 017/08(7 12-Dec-19 A	11-Dec-20 27-Apr-20	27-Sep-21 27-Sep-21	08-Oct-21 27-Sep-21	0	100%											
	Late Delivery of H-pile due to COVID-19 (NCE083)		81	0 017/08(7 29-Jan-20 A	18-Apr-20	27-Sep-21 27-Sep-21	27-Sep-21 27-Sep-21	0	100%											
	Review Design on PC60-64 (PMI044)		56	0 017/08(6 04-Mar-20 A	14-May-20	27-Sep-21	27-Sep-21	0	100%											
	Discovery of Uncharted CLP Concrete Surround, Liasion with CLP and F		94	0 017/08(6 11-Jun-20 A		27-Sep-21	27-Sep-21	0	100%											
WO.CA.TTA2NP.	Construction of PBSH (23nos, Rig 2) (PC60, 61, 63-65)	76 1	99	0 017/08(6 15-Apr-20 A	10-Dec-20	27-Sep-21	27-Sep-21	0	100%											
WO.CA.TTA2NP.	Review Design on PC57 & PC58 (PMI048)	60	50	0 017/08(6 11-Mar-20 A	14-May-20	27-Sep-21	27-Sep-21	0	100%											
WO.CA.TTA2NP.	Construction of PBSH (7nos, Rig 2) (PC57-58)	30	76	0 017/08(6 04-Sep-20 A	04-Dec-20	27-Sep-21	27-Sep-21	0	100%											
	Construction of PBSH (8nos, Rig 1) (PC66-69)		68	0 017/08(6 12-May-20 A	28-Nov-20	08-Oct-21	08-Oct-21	0	100%			1 1 1								
	Construction of PBSH (8nos, Rig 1) (PC70-72)		90	0 017/08(6 29-Apr-20 A	15-Aug-2(	08-Oct-21	08-Oct-21	0	100%											
	Construction of PBSH (14nos, Rig 1) (PC66-PC72)		18	0 017/08(6 24-Jul-20 A	11-Dec-20	08-Oct-21	08-Oct-21	0	100%											
Excavation and Cons	Installation of Sheet pile at PC58		52 4	4 017/08(6 31-Dec-20 A 0 017/08(6 31-Dec-20 A	11-Nov-21 06-Jan-21	27-Sep-21 27-Sep-21	12-Oct-21 27-Sep-21	-25	100%	TT	1-NOV-21, I	xcavat	ion and Co	nstruction of R0	Struct	.re				
	Installation of Struts and Excavation to Pile Cap Level at PC58		7	0 017/08(6 09-Mar-21 A	17-Mar-21	27-Sep-21	27-Sep-21	0	100%	58										
	Construction of Pile Cap PC58		46	0 017/08(6 09-Mar-21 A	07-May-21	27-Sep-21	27-Sep-21	-	100%											
	Backfill & removal of Waling, Strut & Sheet Pile for PC58		20	0 017/08(6 22-May-21 A	16-Jun-21	27-Sep-21	27-Sep-21			ut & Sheet	File for PC58									
WO.CA.TTA2NP.	Diversion of MOE	3	3	0 017/08(6 16-Jun-21 A	19-Jun-21	27-Sep-21	27-Sep-21		100%										-	
WO.CA.TTA2NP.	Concrete Block Installation as Lateral Support on top of Box Culvert	25	25	0 017/08(6 09-Mar-21 A	10-Apr-21	08-Oct-21	08-Oct-21	0	100%	o of Box Cu	lhert									
	Construction of ELS (PC60-PC72)		24	0 017/08(6 15-Mar-21 A	16-Aug-21	08-Oct-21	08-Oct-21	0	100%	fELS(PP)	0 PC72)									
	Construction of Pile Caps (PC60-PC72, 14D/cap, 3teams)		51	4 017/08(6 08-May-21 A	11-Nov-21	08-Oct-21	12-Oct-21	-25 0	95.56%		Construction	of <b>P</b> ile	Caps (PO	60-PC72, 14D/c						
	Construction of Dood and Drains (instude backfilling to formation 1		0	119 017/08(6 12-Nov-21	07-Apr-22	13-Oct-21	14-Apr-22	6	001	<b>\!</b> !				• 07	7-Apr 22	Remai	1 1		mati-	le
	Construction of Road and Drains (include backfilling to formation level) Removal of Sheet Piles (PC60-PC72)		0	45 017/08(6 29-Nov-21	22-Jan-22 24-Nov-21	20-Oct-21 13-Oct-21	10-Dec-21 26-Oct-21	-34 0 -25 0	0%		Bomore	l of the		tion of Road an C60-PC72)	u yrain	qunciude	e packfi	ming to to	imation I	ieve
	Construction of Watermains, trigation, Power Cable Ducting, Civil Provis		0	11 017/08(6 12-Nov-21 75 017/08(6 25-Nov-21	24-N0V-21 26-Feb-22	13-Oct-21 14-Dec-21	26-Oct-21 18-Mar-22	-25 0	0%		hemova		<u>`</u>	Construction of	of Wate	maine	trinatio	n Power	Cable P	urtin
	Construction of Semi-Noise Enclosure CH13878.6 to CH14021.2 Main F		0	45 017/08(6 30-Nov-21		05-Jan-22	02-Mar-22	29 0	0%		+			tion of Semi-No						
	Construction of Semi-Noise Enclosure CH13878.6 to CH14021.2 Sub-Fr		0	45 017/08(6 16-Dec-21	12-Feb-22		18-Mar-22	29 0	0%			i		nstruction of Se						
	Construction of Road Kerb, Road Paving and Road Marking at Northern		0	30 017/08(6 24-Jan-22	02-Mar-22		18-Jan-22	-34 0	0%			Ŀ	Ē	Construction	ofRoad	Kerb F	Road Pa	avna and	d Road M	Mark
	Construction of Road Paving, Traffic Sign, Street Lighting		0	30 017/08(6 03-Mar-22	07-Apr-22	19-Jan-22	25-Feb-22	-34 0	0%					<b></b> 0	onstruct	on ģf Ro	Road Pav	ivir <b>g</b> , Traff	fic Sign, S	Stre
	Make Good of Carriage Way and Road Marking		0	14 017/08(6 14-Feb-22	01-Mar-22	29-Mar-22	14-Apr-22	37	0%				╘╼═	Make Good o	of Carria	e Wav	/ and Ro	nad Maiki	ina	
E Southern Portion and C			82	163 20-Nov-19 A	30-May-22	27-Aug-21	30-Sep-23	399								<b>1</b>	0- <b>M</b> ay-2:	2, Southe	ərn Porțic	on a
	nos, 10D/hole + 5D TRA, 1-3 rigs)		25	0 20-Nov-19 A	24-Apr-20	27-Aug-21	30-Sep-23					-							1	
WU CA TTA2SP	Set Back Existing Kerb along Sourthern Portion	30	17	0 017/08(6 09-Jan-20 A	31-Jan-20	30-Sep-23	30-Sep-23	0	100%		113					11 I I				

Actual Work
Remaining Work

Critical Remaining Work



summary

Contract No.: NE/2017/08 Cross Bay Link, Tseung Kwan O Road D9 and Associated Works Page 24 of 26



J	Nov	Dec	Jan	Feb	Mar		202 Apr	23 May	/	Jun	Jul	Aug
			Juil	. 00	17IDI		, <del>1</del> 11	IVICI)		Juit	oul	, agg
);	3 to SMH	216)										
A subserver a subserver a												
and a second				-								
A distant and a second s												
ni	t											
a set a set a												
	hion of T	-ce										
	sion of TO e and Pa											
	e and Pa m Carriag											
З	arrier											
	Revi		lar 200	211			Chec	ked		Ap StL	oprove	d
		date (N date (M				T C	L kT			S1L S1L		
		date (IV					KT			StL		
	ramme			,			KT			Stl		

	gramme Update Activity Name	Original		Contract No.: NE	Finish		Late Finish	Total TRA	Activity %	-					2022						
			Duration D					Float	Complete	ct No	lov Dec Jan	Feb Ma	r Apr	May	Jun J	Jul A	Aug Sep	o Oct	Nov	Dec Jan	n Feb
Rig 5		81		0 017/08(6 20-Nov-19 A		27-Aug-21	-	-	1000/												
	TTA2 Predrilling at Central Barrier of Wan O Road (PD112)	15		0 017/08(6 20-Nov-19 A		27-Aug-21	27-Aug-21	5	100%									5 5 5			1
	TTA2 Predrilling at Central Barrier of Wan O Road (PD113)	15	6	0 017/08(6 29-Nov-19 A		27-Aug-21	27-Aug-21	5	100%	<b>.</b>											
	TTA2 Predrilling at Central Barrier of Wan O Road (PD114)	15		0 017/08(6 06-Dec-19 A		27-Aug-21	27-Aug-21	5	100%									1			
	TTA2 Idling of Predrill Rig for PD114 by Sub-contractor	3	3	0 017/08(6 14-Dec-19 A		30-Sep-23	30-Sep-23	0	100%							1		1	1		1
WO.CA.	TTA2 Predrilling at Central Barrier of Wan O Road (PD120)	15	7	0 017/08(6 12-Feb-20 A	19-Feb-20	30-Sep-23	30-Sep-23	5	100%									1			
WO.CA.	TTA2 Predrilling at Central Barrier of Wan O Road (PD111)	15	7	0 017/08(6 16-Jan-20 A	23-Jan-20	30-Sep-23	30-Sep-23	5	100%												
WO.CA.	TTA2 Predrilling at Central Barrier of Wan O Road (PD82)	15	8	0 017/08(6 03-Feb-20 A	11-Feb-20	30-Sep-23	30-Sep-23	5	100%												
Fig 2		0	0	0				0	-	1						1					
Rig 3		121	113	0 017/08(6 04-Dec-19 A	24-Apr-20	27-Aug-21	27-Aug-21														
	TTA2 Predrilling at Central Barrier of Wan O Road (PD115)	15	5	0 017/08(6 04-Dec-19 A	09-Dec-19	27-Aug-21	27-Aug-21	5	100%												
WO.CA.	TTA2 Predrilling at Central Barrier of Wan O Road (PD116)	15	20	0 017/08(6 24-Dec-19 A	18-Jan-20	27-Aug-21	27-Aug-21	5	100%												-
	TTA2 Idling of Predrill Rig for PD116 by Sub-contractor	4	14	0 017/08(6 27-Dec-19 A		27-Aug-21	27-Aug-21	0	100%									1			
	TTA2 Predrilling at Central Barrier of Wan O Road (PD117)	15	4	0 017/08(6 20-Jan-20 A		27-Aug-21	27-Aug-21	5	100%	<b>-</b>	-										
	TTA2 Predrilling at Central Barrier of Wan O Road (PD118)	15	5	0 017/08(6 03-Feb-20 A		27-Aug-21	27-Aug-21	5	100%									1			
			-			-	-														
	TTA2 Predrilling at Central Barrier of Wan O Road (PD119)	15	6	0 017/08(6 08-Feb-20 A		27-Aug-21	27-Aug-21	5	100%									1			
	TTA2 Predrilling at Central Barrier of Wan O Road (PD121)	15	7	0 017/08(6 17-Feb-20 A		27-Aug-21	27-Aug-21	5	100%												
	TTA2 Predrilling at Central Barrier of Wan O Road (PD122)	15	8	0 017/08(6 24-Feb-20 A		27-Aug-21	27-Aug-21	5	100%										1		
🔲 WO.CA. <sup>-</sup>	TTA2 Predrilling at Central Barrier of Wan O Road (PD83)	15	11	0 017/08(6 12-Mar-20 A	24-Mar-20	27-Aug-21	27-Aug-21	5	100%											-	
🔲 WO.CA."	TTA2 Predrilling at Central Barrier of Wan O Road (PD79)	15	7	0 017/08(6 17-Apr-20 A	24-Apr-20	27-Aug-21	27-Aug-21	5	100%									1			
😑 WO.CA."	TTA2 Predrilling at Central Barrier of Wan O Road (PD78)	15	9	0 017/08(6 02-Apr-20 A	16-Apr-20	27-Aug-21	27-Aug-21	5	100%											8	
PBSH Works		331	300	0 29-Jan-20 A	28-Jan-21	27-Sep-21	11-Oct-21														
	A2SP. Late Delivery of H-pile due to COVID-19 (NCE083)	30	81	0 017/08(7 29-Jan-20 A			08-Oct-21	0	100%												
	A2SP Construction of PBSH (25nos, Rig 1) (PC73 to PC81)	75		0 017/08(6 03-Mar-20 A		08-Oct-21	08-Oct-21	0	100%	1 <b>1</b> - <b>-</b>	-11	11		† <b>∦</b> ∵		1			1		
	A2SP. Construction of PBSH (12nos, Rig 2) (PC59 & PC62)	45	83	0 017/08(6 01-Sep-20 A		27-Sep-21	27-Sep-21	0	100%												
	A2SP. Pile Loading Test		9	, ,			11-Oct-21	0	100 %							1					
	-	21	-	0 017/08(6 19-Jan-21 A		11-Oct-21			100%												
	d Construction of RC Structure	246	245	38 017/08(6 09-Jan-21 A			14-Jan-22	18	40004		▼ 21-Dec-2	1, Excavation a	onstructio	un or RC	ouructure						
	A2SP. Installation of Sheet Piles (PC59, PC62)	18	13	0 017/08(6 09-Jan-21 A		11-Oct-21	11-Oct-21	0	100%	- H.					Ş				ł		
	A2SP. Construction of ELS (PC59, PC62)	24	89	24 017/08(6 23-Jul-21 A		11-Oct-21	08-Nov-21	-23 0				fELS (PC59, F	PC62)							-	
WO.CA.TTA	A2SP. Construction of Pile Caps (PC59, PC62)	14	34	0 017/08(6 19-Mar-21 A	04-May-21	09-Nov-21	09-Nov-21		100%											-	
WO.CA.TTA	A2SP. Removal of Sheet Pile (PC59, PC62)	5	0	5 017/08(6 06-Dec-21	10-Dec-21	09-Nov-21	13-Nov-21	-23	0%		Removal of	Sheet Pile (PC:	59, PC62)							-	
i WO.CA.TTA	A2SP. Construction of Wall Stem (PC59 - PC 62)	9	0	9 017/08(6 11-Dec-21	21-Dec-21	15-Nov-21	24-Nov-21	-23	0%		Construc	tion of Wall Ste	m (PC59 - PC	62							
WO.CA.TTA	A2SP. Construction of Pile Caps (PC74, PC77 and PC79)	18	64	0 017/08(6 04-Feb-21 A	28-Apr-21	23-Nov-21	23-Nov-21		100% 7	9)											
	A2SP. Construction of Pile Cap (PC75, PC78, PC80)	26	26	0 017/08(6 30-Mar-21 A		23-Nov-21	23-Nov-21		100%)	ť- <b>-</b> -		++				·			1		
	A2SP. Construction of Pile Cap (PC73)	14	11	0 017/08(6 19-Aug-21 A		23-Nov-21	23-Nov-21		ŕ	n of Pib (	Cap (PC73)										
			105	, ,			14-Jan-22	41			Construction of F										
	A2SP. Construction of Pile Cap (PC57)	14		11 017/08(6 05-Jul-21 A		31-Dec-21						nie Cap (PCS7)									
	A2SP. Diversion of MOE	4	0	4 017/08(6 08-Nov-21		27-Sep-21	30-Sep-21	-34	0%		Dversion of MOE										
WO.CA.TTA	A2SP. Construction of Pile Cap (PC 76)	14	0	14 017/08(6 12-Nov-21	27-Nov-21	02-Oct-21	19-Oct-21	-34	0%		Construction of	Pile Cap (PC 76	5)						Į		
remaining Wo		140	0	140 017/08(6 04-Dec-21	30-May-22	23-Nov-21	14-Apr-22	-34							30-May-22,						
WO.CA.TTA	A2SP. Construction of Drainage SMH501 to SMH506 and backfilling to formation	n le 25	0	25 017/08(6 11-Dec-21	12-Jan-22	23-Nov-21	21-Dec-21	-16 0	0%			mstruction of D	ainage SMH5	01 <b>Io</b> SM	H506 and b	ackfilling	to formatio	on level			
i WO.CA.TTA	A2SP. Construction of Drainage SMH506 to SMH401 and backfilling to formation	n le 25	0	25 017/08(6 13-Jan-22	14-Feb-22	22-Dec-21	22-Jan-22	-16 0	0%			Constru	cti <mark>o</mark> n of Draina	ige SM∺t	506 io \$MH	401 ạnd	backfilling tr	o formation	level		
WO.CA.TTA	A2SP. Removal of Sheet Pile	6	0	6 017/08(6 15-Feb-22	21-Feb-22	24-Jan-22	29-Jan-22	-16 0	0%			Remo	va of Sheet F	Pie 🔡						-	
WO.CA.TTA	A2SP. Construction of Semi-Noise Enclosure CH13878.6 to CH14021.2 Main F	ram 45	0	45 017/08(6 04-Dec-21	28-Jan-22	15-Jan-22	11-Mar-22	33 0	0%		le internet	Construction	of Semi-Noise	Erclosu	re CH13878	8.6 to CH	114021.2 M	ain Frame		1	
	A2SP. Construction of Semi-Noise Enclosure CH13878.6 to CH14021.2 Sub Fr	ame 45	0	45 017/08(6 21-Dec-21		04-Feb-22	28-Mar-22	33 0	0%			Constri	uction of Semi	None Fr	nclosure CH	3878 6	to CH1402	1 2 Sub Fra	me and B	anel	
	A2SP. Construction of Watermains, trigation, Power Cable Ducting, Civil Provis		0	20 017/08(6 22-Feb-22		31-Jan-22	25-Feb-22	-16 0	0%			· · · · · · · ·	Construction								
	A2SP. Construction of Road Kerb, Road paving and Road Marking at Souther		0	30 017/08(6 08-Apr-22					0%								1		1 1	ing at Southerr	n Corrigo
			-			26-Feb-22	01-Apr-22	-34 0										-		-	
	A2SP. Construction of Road Paving, Shrub, Tree Planting, Traffic Sign, Street L		0	30 017/08(6 23-Apr-22	-	10-Mar-22	14-Apr-22	-34 0	0%						Constructio	h of Roa	d Paving, S	Shrub, Tree F	Planting, T	raffic Sigh, Stre	et Light
WO.CA.TTA	A2SP. Make Good of Carriageway and Road Marking	14	0	14 017/08(6 18-Feb-22	05-Mar-22	29-Mar-22	14-Apr-22	33	0%			i 🛏 🥅 Ma	ake Good of C	amagew	y and Road	d Mariting	g		<u> </u>		
Wan Po Road		648	492	152 017/08(6 11-Mar-20 A		11-Sep-21	30-Sep-23	408						19	May-22, Wa	an Pợ Ro	bad	-	1		
늘 Laying of Cable D	Ouct and Earthing Conductor at Portion III (CE030)	307	305	0 017/08(6 11-Mar-20 A	20-Mar-21	30-Sep-23	30-Sep-23			at Portion	n III (¢E030)										
WO1250	Liasion with C1 and CLP for Cable Duct and Earth Conductor at Wan Po	Ro; 90	110	0 017/08(6 11-Mar-20 A	25-Jul-20	30-Sep-23	30-Sep-23	0	100%											1	
😑 WO1255	Subtletting and Acceptance of Quotation for TTA	90	110	0 017/08(6 11-Mar-20 A	25-Jul-20	30-Sep-23	30-Sep-23	0	100%												
WO1257	Application and Approval of TTA	20	6	0 017/08(6 27-Jul-20 A	01-Aug-2(	30-Sep-23	30-Sep-23	0	100%												
WO1258	Application of Road Work Advice	10	12	0 017/08(6 03-Aug-20 A	-		30-Sep-23	0	100%					1.11.1	 }:						
WO1259	Set up TTA	1	1	0 017/08(6 17-Aug-20 A	-		30-Sep-23	0	100%											-	
WO1269	Site Clearance	5	5	0 017/08(6 18-Aug-20 A	-		30-Sep-23	0	100%												
			-	, ,	-													5 5 5			
WO1279	Excavation for Ducting Works	7	6	0 017/08(6 24-Aug-20 A			30-Sep-23	0	100%												ł
WO1289	Delivery of GI Duct	10	9	0 017/08(6 31-Aug-20 A	-	-	30-Sep-23	0	100%					↓					ļļ		
🛑 WO1299	Ducting Works	9	9	0 017/08(6 10-Sep-20 A	-		30-Sep-23	0	100%												i
WO1309	Backfilling, Reinstatement of Road Works and Closing of TTA	6	6	0 017/08(6 15-Mar-21 A	20-Mar-21	30-Sep-23	30-Sep-23	0	100% T	A											
WO1319	Handover to C1 for Power Energization of the E&M Plant Room (CE030	) 0	0	0 017/08(6	20-Mar-21		30-Sep-23	0	100% R	om CE0	030),									-	
🛓 Wan Po Road Wo	orks	267	113	152 017/08(6 24-Jun-21 A	19-May-22	11-Sep-21	18-Mar-22	-47			1	-	-	19	Иау 22, Wa	an Po Rr	ad Works	1		1	ł
Footpath		267	113	152 017/08(6 24-Jun-21 A	19-May-22	11-Sep-21	18-Mar-22	-47	-				_	19	May-22, Fo	otpath					
	I (5 stages, ~20m/stage)	152	0	152 017/08(6 09-Nov-21		11-Sep-21	18-Mar-22	-47	-								d (5 stages,	~20m/stage	e)		
🛑 WP1140			0	8 017/08(6 09-Nov-21		11-Sep-21	21-Sep-21	-47 0	0%	- L-	Implementation of	TTA, Trial Pit Ex	cavation and					1	1		:
	. ,	3	0	3 017/08(6 18-Nov-21		21-Sep-21	25-Sep-21	-47 0	0%		Civil Provision of										:
- WP1160		0	0	8 017/08(6 22-Nov-21	01-Dec-21		06-Oct-21	-47 0	0%		Construction of			ne							
		0	-					-47 0	0%		Reinstateme	· ·	1.1.1.1	<b>F H</b> +	1et others)			1			
WP1170		5	0	5 017/08(6 01-Dec-21	07-Dec-21		12-Oct-21														
🔲 WP1180			0	8 017/08(6 07-Dec-21	16-Dec-21		22-Oct-21	-47 0	0%									1			ĺ
🔲 WP1190			0	6 017/08(6 16-Dec-21	23-Dec-21		29-Oct-21	-47 0	0%		Excavati					1.1	stage)				:
🔲 WP1200	Installation of Steel Frame and Directional Sign (2nd stage)	8	0	8 017/08(6 23-Dec-21	05-Jan-22	29-Oct-21	08-Nov-21	-47 0	0%		· <u> </u>	llation of Steel				age)		1	1		
🔲 WP1210	Construction of Traffic Sign TS175(7) (2nd stage)	8	0	8 017/08(6 05-Jan-22	14-Jan-22	08-Nov-21	17-Nov-21	-47 0	0%		🧏 🦣 o	onstruction of Ti	affic Sign T\$1	75 <b>(</b> ) (2r	d stage)						
🔲 WP1220		5	0	5 017/08(6 14-Jan-22	20-Jan-22	17-Nov-21	23-Nov-21	-47 0	0%		· · · - ·	civil Provision o									i
WP1230		5	0	5 017/08(6 20-Jan-22		23-Nov-21	29-Nov-21	-47 0	0%			Reinstatemer			Closing of	TA (2hd	stane)			·····	
				0 011700(0 20-0dil-22	20 0011-22	20110721	20 1101-21	41 0	570					- Con can id				i	<u> </u>	<u> </u>	
Actual avalation					<b>C</b> ·										Date	T			Revis	sion	
Actual Level of I				5 m	Contra	act No.: I	NE/2017/	08					-				Month	Drogram			0011
Actual Work		木工程	拓屈軍	C.	rose Ros	Link T	seung Kv	van A		1					8-Mar-21		-	-		date (Mar 2	,
					•		-							0	8-May-2	.1 1	Monthy F	Program	me Upd	late (May 2	.021)
Remaining Wor	rk ILEDD C	ivil Engine	ering an	d R	Road D9	and Asso	ociated W	orks			Bui		1.		-		-	-			
5		evelopmen									KI II				8-Jul-21	լր	VIUIIIIY F	riogiam	ппе орс	date (Jul 20	/ <b>∠</b> 1)
Critical Remaini		evelopmen	IL Denato			Page 25 of									6-Sep-21		Accelerat	-	-		

	Oct	Nov	Dec	Jan	Feb	Mar	20 Apr	23 May		Jun	Jul	Aug
	ou	NOV	Dec	Jan	TED	IVICI		IVELY	_	Jun	Jui	Aug
			1 									
	L											
 1  e	evel						: : : : : : :	: : : : : : : :				
fo	Frame	evel					* 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2					
.2 Ict	Sub Fran ting, Civil ing and F	Provision	of TCSS		arriagew	av						
iru	lb, Tree P	lanting,	Traffic Sig	n, Street	Lighting							
	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2											
-2	0m/stage	 (										
_												
						~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~						~~~~
	1	Pet i	oice	1			Cha			Δ.	opre:	
'n	ogram	Revi me Un		lar 201	21)		Chec L	Ked	-	Ap StL	oprove	u
	ogramr						L Xr			StL		
'n	ogrami	me Up	date (J				КТ			StL		
	n Prog						CKT			St		

		Activity Name		al Remaining Calendar Start	Finish	Late Start	Late Finish		A Activity %								20	022							_			20:	23		
			Duration Duratio	n Duration				Float	Complete Oct	Nov I	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	I Aug	g Sep	) Or	x N	lov /	Dec	Jan	Feb	Mar	Apr	May	Jun	T
	🔲 WP1240	Implementation of TTA, Trial Pit Excavation and Identification of UU (3rd stag	8	0 8 017/08(6 26-Jan-22	08-Feb-22	29-Nov-21	08-Dec-21	-47 0	0%						on of TTA,							stage)									-
	WP1250	Civil Provision of TCSS and Construction of drawpit (3rd stage)	8	0 8 017/08(6 08-Feb-22	17-Feb-22	08-Dec-21	17-Dec-21	-47 0	0%			-	<b>—</b> d	ivil Provisi	ion of TCS	SS and (	Construct	tion of	drawpit (3	Ind stage	)				į		ļ		1	i.	
	WP1260	Reinstatement of Road Surface and Closing of TTA (3rd stage)	5	0 5 017/08(6 17-Feb-22	23-Feb-22	17-Dec-21	23-Dec-21	-47 0	0%						ement of F									1			;			1	
	WP1270	Implementation of TTA, Trial Pit Excavation and Identification of UU (3rd stag	8	0 8 017/08(6 23-Feb-22	04-Mar-22	23-Dec-21	05-Jan-22	-47 0	0%					Implen	mentation	of TA,	Trial Fit E	Excava	ationand	dentificat	ιion¦ of U'	U (3rd s'	tage)		ļ		ļ			i.	
	WP1280	Civil Provision of TCSS and Construction of drawpit (3rd stage)	8	0 8 017/08(6 04-Mar-22	14-Mar-22	05-Jan-22	14-Jan-22	-47 0	0%				Ģ	📕 Civi	il Provisior	n of ICS	Sanc Ç	onstru	ction of d	awpit (3r	d stage)	/					;				
	WP1290	Reinstatement of Road Surface and Closing of TTA (3rd stage)	5	0 5 017/08(6 14-Mar-22	19-Mar-22	14-Jan-22	20-Jan-22	-47 0	0%		i			Re Re	einstatern	ent of R	oad Surf	face ar	nd Çosing	of TTA (	3rd stage	e)					į			1	
	WP1300	Implementation of TTA, Trial Pit Excavation and Identification of UU (4th stag	6	0 6 017/08(6 19-Mar-22	26-Mar-22	20-Jan-22	27-Jan-22	-47 0	0%						Implemen	ntation o	TTA, Tri	ial Pi	Excavatio	n and Ide	ntificatio	n of UU	) (4th sta	age)	;					1	
	WP1310	Civil Provision of TCSS (4th stage)	3	0 3 017/08(6 26-Mar-22	30-Mar-22	27-Jan-22	31-Jan-22	-47 0	0%						Civil Prov	<i>i</i> ision of	TCSS (4	4th star	ge);		-				ļ					i.	
	WP1320	Reinstatement of Road Surface and Closing of TTA (4th stage)	5	0 5 017/08(6 30-Mar-22	06-Apr-22	31-Jan-22	09-Feb-22	-47 0	0%						Reinst	aterren	of Road	d Suria	ace and C	losing of	TTÅ (4th	stage)								-	-
	WP1330	Implementation of TTA, Trial Pit Excavation and Identification of UU (5th stag	8	0 8 017/08(6 06-Apr-22	· ·	09-Feb-22		-47 0	0%					···· 🕻	l In	perren	aton of	TTAT	rial Pit Ex	cavation	and Ider	ntificatio	n of UU	(5th stag	ae)						
	WP1340	Excavation and Construction of Directional Sign Footing DS6 (5th stage)	8	0 8 017/08(6 19-Apr-22		18-Feb-22		-47 0	0%		-	-								Directiona						-			1		
	WP1350	Installation of Steel Frame and Directional Sign (5th stage)	6	0 6 017/08(6 28-Apr-22		28-Feb-22		-47 0	0%		-					Inda	ation of	Stee	Frame an	d Direction	nal Sign	(5th st:	ane)	(ouiga)	-		-			-	
	WP1370	Civil Provision of TCSS and Construction of drawpit (5th stage)	-	0 5 017/08(6 06-May-22	,	07-Mar-22		-47 0	0%		-	-			<b>.</b>					Construc				10)						-	
	WP1380	Reinstatement of Road Surface and Closing of TTA (5th stage)	-	0 5 017/08(6 13-May-22		12-Mar-22	18-Mar-22	-47 0	0%						1			· ·		urface an	:		·							-	
			237 11		-		18-Mar-22	-47 0	078						- 00 4		<mark></mark>		<b>-</b>	0m/stage		301114		iye)				įį			
	West Bound (4 1	Implementation of TTA, Trial Pit Excavation and Identification of UU (1st stag	10 1			20-Oct-21	20-Oct-21	-17	100% al Pit F	vavation a	nd klent	; fication o	of LILL (	; (ancts tsl		n-22, vv	s Doui	iu (4 Di	layes, ~∠	Jinvstage	2						;			1	
	WP1390	Excavation and Construction of Directional Sign Footing DS5 (1st stage)	10 10		19-Nov-21		30-Oct-21	-17 0		Exca						Fortin	IS5 (4)	et et e	(a)												
	WP1400	Installation of Steel Frame and Directional Sign (1st stage)		0 10 017/08(6 19-Nov-21	01-Dec-21		11-Nov-21	-17 0	0%						rectional S			al sidy	(e)						1		1			1	
								-17 0	0%							1 1	× / ;										į				
	WP1420	Civil Provision of TCSS and Construction of drawpit (1st stage)	<u> </u>	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	10-Dec-21		20-Nov-21								nstruction				·									<i>i</i>			
	WP1430	Reinstatement of Road Surface and Closing of TTA (1st stage)	-	0 5 017/08(6 10-Dec-21	16-Dec-21	20-Nov-21	26-Nov-21	-17 0	0%		_				ice and Cl	1 11	· · ·	1 <b>1</b> '	* :								į				
	🔲 WP1440	Completion of Liasion with C1 for connection of Watermain to E&M Plantroo	-	0 0 017/08(6	16-Dec-21		26-Nov-21	-17 0	0%		_				1 for conne								1		1	1	1			1	
	WP1450	Implementation of TTA, Trial Pit Excavation and Identification of UU (2nd stag		0 10 017/08(6 16-Dec-21	30-Dec-21		08-Dec-21	-17 0	0%	•					rial Pit Exc			1a -		`, °	· · ·									1	
	WP1460	Civil Provision of TCSS and Construction of drawpit and Laying of Watermair		0 15 017/08(6 30-Dec-21	18-Jan-22		28-Dec-21	-17 0	0%			_			SS and C			16			rmain (2	.nd stag	,e)				1			1	
	🔲 WP1470	Reinstatement of Road Surface and Closing of TTA (2nd stage)	5	0 5 017/08(6 18-Jan-22	24-Jan-22	28-Dec-21	04-Jan-22	-17 0	0%						Road Sur													ļ/			
	WP1480	Implementation of TTA, Trial Pit Excavation and Identification of UU (3rd stag		0 10 017/08(6 24-Jan-22		04-Jan-22	15-Jan-22	-17 0	0%						on of TTA,			16 L			- P	· · ·			į.		1	1		1	
	WP1490	Civil Provision of TCSS and Construction of drawpit and Laying of Watermair	15	0 15 017/08(6 08-Feb-22	25-Feb-22	15-Jan-22	05-Feb-22	-17 0	0%			-	-		vision of T			21 L		1 2	4	atemai	n (3rd s'	tage)	į		;			1	
	🔲 WP1500	Reinstatement of Road Surface and Closing of TTA (3rd stage)	5	0 5 017/08(6 25-Feb-22	03-Mar-22	05-Feb-22	11-Feb-22	-17 0	0%				<u>ب</u>		atement p		· ·	10 L	• <b>•</b>	1°	-, -				į.		ļ	1		1	
	🔲 WP1510	Implementation of TTA, Trial Pit Excavation and Identification of UU (4th stag	10	0 10 017/08(6 03-Mar-22	15-Mar-22	11-Feb-22	23-Feb-22	-17 0	0%				L_	_ :	plementati		- i	11 I I						·	;					1	
	🔲 WP1520	Civil Provision of TCSS and Construction of drawpit and Laying of Watermair	15	0 15 017/08(6 15-Mar-22	01-Apr-22	23-Feb-22	12-Mar-22	-17 0	0%		-				Civil Pro									nain (4th	stage)					i.	
	WP1530	Reinstatement of Road Surface and Closing of TTA (4th stage)	5	0 5 017/08(6 01-Apr-22	08-Apr-22	12-Mar-22	18-Mar-22	-17 0	0%					-	Reins	tatemer	t of Roa	id Su f:	ace; and (	losing of	TTA (4th	ı stage)	/ 1		1			1		1	1
	🚽 Carriageway (4 lan	es/ stages)	248 11	3 133 017/08(6 24-Jun-21 A	25-Apr-22	06-Oct-21	18-Mar-22	-28			-	-	_						(4 lanes/						-					-	
	WP1000	Trial Pit Excavation and Identification of UU (Existing TTA)	10 1	0 0 017/08(6 24-Jun-21 A	06-Jul-21	06-Oct-21	06-Oct-21	0	100% entífica									6												1	
	🔲 WP1010	Laying of Ducts for Civil Provision of TCSS (Existing TTA)	8 10	3 7 017/08(6 07-Jul-21 A	17-Nov-21	06-Oct-21	15-Oct-21	-28 0	12.5%	📕 Layir	ng of Du	ts for Çiv	vil Prov	sion of T	CSS (Exis	ting TA		6			-									-	
	WP1015	Reinstatement of Road Surface and New Road Marking (Existing TTA)	10	0 10 017/08(6 17-Nov-21	29-Nov-21	15-Oct-21	27-Oct-21	-28 0	0%	- <b>- E</b> R	einstate	nent oʻf F	Road S	urface an	nd New Ro	ad Narl														1	
	WP1020	Implementation of TTA, Trial Pit Excavation and Identification of UU (1st stag	10	0 10 017/08(6 29-Nov-21	10-Dec-21	27-Oct-21	08-Nov-21	-28 0	0%		Implen	entation	n of TT/	, Trial Pit	Excavatio	or and k	entificat	tion of	UU (1st st	age)											
	WP1030	Laying of Ducts for Civil Provision of TCSS (1st stage)	8	0 8 017/08(6 10-Dec-21	20-Dec-21	08-Nov-21	17-Nov-21	-28 0	0%						vision of T											-			1	}	
	WP1090	Reinstatement of Road Surface and New Road Marking (1st stage)	10	0 10 017/08(6 20-Dec-21	04-Jan-22	17-Nov-21	29-Nov-21	-28 0	0%			Reinstat	itemen	of Road	Surface a	nd New	Road M	Aarking (	(1st stage	)			-								
	WP1550	Implementation of TTA, Trial Pit Excavation and Identification of UU (2nd stag	10	0 10 017/08(6 04-Jan-22	15-Jan-22		10-Dec-21	-28 0	0%			Imple	ementa	i tion of T	TA, Trial P	it Excav	tion and	d Ident	ification o	f UU (2nc	1 stage)				ļ						
		Laying of Ducts for Civil Provision of TCSS (2nd stage)	8	0 8 017/08(6 15-Jan-22	25-Jan-22	10-Dec-21	20-Dec-21	-28 0	0%			-			or Civil Pro															1	
	WP1570	Reinstatement of Road Surface and New Road Marking (2nd stage)	10	0 10 017/08(6 25-Jan-22	09-Feb-22	20-Dec-21	04-Jan-22	-28 0	0%				Rei	statemer	nt of Road	Gurao	and Ne	ew Roa	ad Marking	(2nd sta	age)										
	WP1580	Implementation of TTA, Trial Pit Excavation and Identification of UU (3rd stag	10	0 10 017/08(6 09-Feb-22		04-Jan-22	15-Jan-22	-28 0	0%		1				ntation of		- i	11 I			-	3rd stag	ue)	-	-					-	
	WP1590	Laying of Ducts for Civil Provision of TCSS and Construction of drawpit (3rd s		0 12 017/08(6 21-Feb-22		15-Jan-22		-28 0	0%				C,		g of Ducts									.e)	ļ						
	WP1600	Reinstatement of Road Surface and New Road Marking (3rd stage)		0 10 017/08(6 07-Mar-22		29-Jan-22		-28 0	0%		-		C	<b>-</b> 1 (1)	einstatem		- i	11 L		- i -			90	<i>′</i>							
	WP1610	Implementation of TTA, Trial Pit Excavation and Identification of UU (4th stag		0 10 017/08(6 18-Mar-22		14-Feb-22		-28 0	0%						Impleme						- I.		l] (4th e	tage)							
	WP1610	Laying of Ducts for Civil Provision of TCSS and Construction of drawpit (4th s		0 8 017/08(6 30-Mar-22	09-Apr-22			-28 0	0%						Layin										(en				÷		
									0%					- t	_			16 L							JC)						
	🔲 WP1630	Reinstatement of Road Surface and New Road Marking (4th stage)		0 10 017/08(6 09-Apr-22	25-Apr-22			-28 0	0%							veinetat	ment of	i koad	Suracea	and New I	Road Ma	aking (4	un stage	a)							
		Portion I, II and III)	1249 79			07-Sep-21		-37																						▼ 30-Ma	ay-2
MISC40	10	Landscape works	321 15	3 161 017/08(7 08-Jun-21 A	30-May-22	05-Nov-21	14-Apr-22	-46 0	50%		-			-			ands	cape w	vorks										t L	1	
MISC402	20	Establishment works	365	0 365 017/08(7 31-May-22	30-May-23	15-Apr-22	14-Apr-23	-46 0	0%							- ا		-		n and Pro		_	_		_	_	_	_		Estab	olishr
MISC403		Tree Preservation and Protection Works	939 79	0 178 017/08(6 09-Mar-19 A	18-Jun-22	07-Sep-21	14-Apr-22	-49 0	81%																						

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestonesummary



Contract No.: NE/2017/08 Cross Bay Link, Tseung Kwan O Road D9 and Associated Works Page 26 of 26



Revision	Checked	Approved
nme Update (Mar 2021)	TL	StL
nme Update (May 2021)	CkT	StL
nme Update (Jul 2021)	CKT	StL
ogramme	CKT	St





**Appendix D** 

Monitoring Location (Air Quality, Noise and Water Quality)

### CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Designated and Interim Alternative Air Quality and Noise Monitoring Location

# AUES





		UL.	03/13		0/001
03/13	Checked		Approved	209506/EMA/W	u/001
01/13		JP	ST		
03/11	Scale	4.	20000 (17)	Status	Rev. C
Date		13	30000 (A3)	FINAL	U U




Appendix E


**Graphical Plots of Monitoring Results** 


#### CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Quarterly EM&A Summary Report (December 2021 to February 2022)




# Air Quality – 1 Hour TSP












## Air Quality - 24-Hour TSP



# **Construction Noise**







AUES



Appendix F

**Meteorological Information** 

### **The weather of December 2021**

With tropical cyclone Rai affecting the northern part of the South China Sea and skirting past to the south of Hong Kong, the Observatory issued the Standby Signal No. 1 on 20 December 2021. It was the second time in Hong Kong necessitating the issuance of tropical cyclone warning signal in December since 1946. December 2021 was warmer than usual with a mean temperature of 18.9 degrees, 0.7 degrees above the normal figure of 18.2 degrees (or 1.0 degree above the 1981-2010 normals). Moreover, with eleven out of the twelve months warmer than usual, 2021 was the warmest year on record in Hong Kong. The annual mean temperature of 24.6 degrees, annual mean maximum temperature of 27.5 degrees and annual mean minimum temperature of 22.6 degrees were all the highest since records began in 1884. December 2021 was also drier than usual with a total rainfall of 19.5 millimetres, about 32 percent below the normal of 28.8 millimetres (or 27 percent below the 1981-2010 normal of 26.8 millimetres). The annual total rainfall of 2307.1 millimetres in 2021 was about 5 percent below the annual normal of 2431.2 millimetres (or 4 percent below the 1981-2010 normal of 2398.5 millimetres).

### The weather of January 2022

With the northeast monsoon over the south China coast generally weaker than normal for most of the time in the month, January 2022 was much warmer than usual in Hong Kong. The monthly mean minimum temperature of 16.5 degrees and monthly mean temperature of 18.0 degrees were 1.9 degrees and 1.5 degrees above their corresponding normals and respectively the fourth and fifth highest on record for January. The month was also drier than usual with a total rainfall of 4.1 millimetres, about 12 percent of the normal of 33.2 millimetres.

### The weather of February 2022

With stronger than normal winter monsoon affecting southern China in the month, the weather of Hong Kong was much colder than usual in February 2022. The monthly mean temperature was 15.2 degrees, 1.9 degrees below the normal figure of 17.1 degrees. Mainly attributing to the continuous rain episode on 19 - 22 February, the month was also much wetter than usual with a total rainfall of 168.5 millimetres, more than four times of the normal of 38.9 millimetres and the sixth highest on record for February. The accumulated rainfall recorded in the first two months of the year was 172.6 millimetres, more than two times of the normal figure of 71.9 millimetres for the same period.

\*The detailed meterological data for each successive day can be referred to in the Monthly EM&A Reports (Dec 2021, Jan 2022 and Feb 2022.)



Appendix G

Waste Flow Table



**Contract 1** 

Z:Jobs/2018/TCS00975 (EDO-04-2018)/600/EM&A Report Submission/Quarterly EM&A Summary Report/12th Quarter EM&A Summary Report - September - November 2021/R0580v1.doc

# Monthly Summary Waste Flow Table for <u>2021</u> (year)

Name of Person completing the record: Calvin So (EO)

Project : Cross Bay Link, TKO, Main Bridge and Associated Works

		Actual Quantit	ies of Inert C&l	D Materials Gei	nerated Monthly		Ac	tual Quantities	of C&D Waste	s Generated Mo	nthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 m <sup>3</sup> )
Jan	0.132	0.000	0.000	0.000	0.132	0.000	0.000	0.113	0.000	0.000	0.399
Feb	0.108	0.000	0.000	0.000	0.108	0.000	0.000	0.186	0.000	0.000	0.351
Mar	0.060	0.000	0.000	0.000	0.060	0.000	0.000	0.099	0.000	0.000	0.512
Apr	0.018	0.000	0.000	0.000	0.018	0.000	0.000	0.121	0.000	0.000	0.283
May	0.576	0.000	0.000	0.000	0.576	0.000	0.000	0.103	0.000	0.000	0.278
Jun	1.170	0.000	0.000	0.000	1.170	0.000	0.000	0.210	0.000	0.000	0.437
Sub-total	2.064	0.000	0.000	0.000	2.064	0.000	0.000	0.832	0.000	0.000	2.259
Jul	0.060	0.000	0.000	0.000	0.060	0.000	0.000	0.155	0.000	0.000	0.204
Aug	0.018	0.000	0.000	0.000	0.018	0.000	0.000	0.170	0.000	0.000	0.157
Sep	0.066	0.000	0.000	0.000	0.066	0.000	0.000	0.141	0.000	0.000	0.284
Oct	0.036	0.000	0.000	0.000	0.036	0.000	0.000	0.151	0.000	0.000	0.211
Nov	0.498	0.000	0.000	0.000	0.498	0.000	0.000	0.160	0.000	0.000	0.343
Dec	0.006	0.000	0.000	0.000	0.006	0.000	0.000	0.154	0.000	0.000	0.181
Total	2.748	0.000	0.000	0.000	2.748	0.000	0.000	1.763	0.000	0.000	3.639

Contract No.: NE/2017/07

Note:

1. For non-inert portion of C&D material, assume the density of 1 m<sup>3</sup> general refuse is equal to 200 kg.

2. For inert portion of C&D material, assume  $6 \text{ m}^3$  per each full-filled dump truck.

3. All values are round off to the third decimal places.

# Monthly Summary Waste Flow Table for <u>2022</u> (year)

Name of Person completing the record: <u>Calvin So (EO)</u>

Project : Cross Bay Link, TKO, Main Bridge and Associated Works

		Actual Quantit	ies of Inert C&	D Materials Gei	nerated Monthly		Ac	tual Quantities	of C&D Waster	s Generated Mo	nthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	$(in '000m^3)$	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 m <sup>3</sup> )
Jan	0.162	0.000	0.000	0.000	0.162	0.000	0.000	0.171	0.000	0.000	0.768
Feb	0.066	0.000	0.000	0.000	0.066	0.000	0.000	0.210	0.000	0.000	0.513
Mar	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Apr	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
May	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Jun	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Sub-total	0.228	0.000	0.000	0.000	0.228	0.000	0.000	0.381	0.000	0.000	1.281
Jul	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Aug	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Sep	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Oct	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Nov	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Dec	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Total	0.228	0.000	0.000	0.000	0.228	0.000	0.000	0.381	0.000	0.000	1.281

Contract No.: NE/2017/07

Note:

1. For non-inert portion of C&D material, assume the density of 1 m<sup>3</sup> general refuse is equal to 200 kg.

2. For inert portion of C&D material, assume 6 m<sup>3</sup> per each full-filled dump truck.

3. All values are round off to the third decimal places.



**Contract 2** 

Z:Jobs/2018/TCS00975 (EDO-04-2018)/600/EM&A Report Submission/Quarterly EM&A Summary Report/12th Quarter EM&A Summary Report - September - November 2021/R0580v1.doc

		Actual Qua	ntities of Inert C&I	Materials Generat	ed Monthly			Actual Quantities	s of C&D Wastes G	enerated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Borken Concrete	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics (See note 3)	Chemical Waste	Other, e.g. general refuse
	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m <sup>3</sup> ]
Jan	1.685	0.000	0.000	0.000	1.685	0.744	0.005	0.050	0.020	0.000	0.032
Feb	0.244	0.000	0.000	0.000	0.244	0.307	0.005	0.050	0.020	0.000	0.011
Mar	2.449	0.000	0.000	0.000	2.449	0.000	0.006	0.070	0.030	0.000	0.026
Apr	2.634	0.000	0.000	0.000	2.634	0.000	0.006	0.050	0.020	0.000	0.026
May	0.390	0.000	0.000	0.000	0.390	0.000	0.003	0.100	0.020	0.000	0.044
June	0.287	0.000	0.000	0.000	0.287	0.000	0.002	0.150	0.030	0.000	0.009
SUB- TOTAL	7.689	0.000	0.000	0.000	7.689	1.051	0.027	0.470	0.140	0.000	0.147
Jul	0.180	0.000	0.000	0.000	0.180	0.000	0.002	0.150	0.030	0.000	0.019
Aug	0.284	0.000	0.000	0.000	0.284	0.000	0.005	0.100	0.005	0.000	0.035
Sep	0.310	0.000	0.000	0.000	0.310	0.000	0.000	0.050	0.000	0.000	0.036
Oct	0.256	0.000	0.000	0.000	0.256	0.000	0.000	0.000	0.000	0.000	0.023
Nov	2.079	0.000	0.000	0.000	2.079	0.000	0.000	0.000	0.000	0.000	0.046
Dec	1.837	0.000	0.000	0.000	1.712	0.125	0.000	0.000	0.000	0.000	0.056
TOTAL	12.634	0.000	0.000	0.000	12.509	1.176	0.034	0.770	0.175	0.000	0.362

#### Monthly Summary Waste Flow Table for 2021 Year

Note: Conversion to 1000m<sup>3</sup> for general refuse is weight in 1000kg multiply by 0.002

Conversion to 1000m<sup>3</sup> for Inert C&D is weight in 1000kg multiply by 0.0005 Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material

Assume the loaded volume of a dump truck for internal inert waste transfer is 17.9 m<sup>3</sup>

#### Actual Quantities of Inert C&D Materials Generated Monthly Actual Quantities of C&D Wastes Generated Monthly Hard Rock and **Reused** in other **Disposal as Public Total Quantity** Reused in the Paper / Cardboard Plastics Other, e.g. general Month Large Borken Imported Fill Chemical Waste Metals Generated Projects Fill Packaging Contract (See note 3) refuse Concrete [in '000kg] [in '000kg] [in '000kg] [in '000m<sup>3</sup>] [in '000m<sup>3</sup>] [in '000m<sup>3</sup>] [in '000m<sup>3</sup>] [in '000m<sup>3</sup>] [in '000m<sup>3</sup>] [in '000kg] [in '000m<sup>3</sup>] 2.835 0.000 0.000 0.000 2.835 0.530 0.000 0.000 0.000 0.000 0.154 Jan 0.132 0.000 0.000 0.000 0.132 1.049 0.000 0.000 0.000 0.000 0.048 Feb 0.000 Mar 0.000 Apr 0.000 May 0.000 June SUB-2.967 0.000 0.000 0.000 2.967 1.579 0.000 0.000 0.000 0.000 0.203 TOTAL 0.000 Jul Aug 0.000 0.000 Sep Oct 0.000 0.000 Nov 0.000 Dec TOTAL 2.967 0.000 0.000 0.000 2.967 1.579 0.000 0.000 0.000 0.000 0.203

#### Monthly Summary Waste Flow Table for 2022 Year

Note: Conversion to 1000m<sup>3</sup> for general refuse is weight in 1000kg multiply by 0.002

Conversion to 1000m<sup>3</sup> for Inert C&D is weight in 1000kg multiply by 0.0005

Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material

Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material

Assume the loaded volume of a dump truck for internal inert waste transfer is 17.9 m<sup>3</sup>



Appendix H

**Complaint Summary** 

Z:Jobs/2018/TCS00975 (EDO-04-2018)/600/EM&A Report Submission/Quarterly EM&A Summary Report/12th Quarter EM&A Summary Report - September - November 2021/R0580v1.doc

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Contract Related	Follow up action
1	Not provided	14-Mar-19	Junk Bay	Unwilling to disclose	Marine Water	EPD	N08/RE/000074 32-19	The complainant said muddy water and mud was discharged from work barges under CBL between 7:00 - 10pm. The complainant said he observed the act during his recent fishing activities in the nearby area.	Contract 1 (NE/2017/07)	According to ET's investigation, Contractor of Contract 1 (CRBC) had provided proper water mitigation measures to minimize the water impact of marine pilling work to the nearby waterbody. No abnormal and turbid water discharged from site was observed and no exceedance was recorded from the marine water impact quality monitoring. Nevertheless, the Contractor of Contract 1 was reminded to strictly implement all the water mitigation measures as stated in EP and EM&A Manual and ET will keep closely inspect the site condition in subsequent weekly site inspection.
2	4-Jan-20	9-Jan-20	Wan O Road	Unwilling to disclose	Noise	CEDD	NA	The Complainant complained about the noise nuisance generated by road breaking work at Wan O Road	Contract 2 (NE/2017/08)	As advised by the Contractor of Contract 2 - NE/2017/08 (Build King), road breaking work was commenced at Wan O Road on 4 January 2020 morning. The work involved one road breaker to conduct the breaking activity which generate noise impact. Noise mitigation measure such as wrapped the head of the breaker with acoustic material was implemented on the day of complaint received minimize the impact to resident nearby. Movable noise barrier was provided on site, but it was not adopted due to miscommunication of workers. Upon received the complaint on 4 January 2020, Build King has immediately adopted the movable noise barrier for road breaking work as noise mitigation measure to minimize the noise impact.
3	15-Jan-20	15-Jan-20	Wan O Road	Unwilling to disclose	Noise	CEDD	NA	The Complainant complained about the noise nuisance generated by road breaking work at Wan O Road	Contract 2 (NE/2017/08)	As advised by the Contractor, the movable noise barrier was not immediately adopted after relocation of the road breaker on 15 January 2020. Upon received the complaint, the Contractor has immediately adopted the noise barriers noise mitigation measure for the road breaking work to minimize the noise impact In addition, the Contractor has issued a warning letter to the relevant subcontractor for poor environmental performance and requested their worker to strictly implement thuse of movable noise barrier. In order to prevent the incident happens again, ET also advised that the Contractor should dedicate a worker to ensure the noise barrier is implemented prior to road breaking activities.
4	25-Feb-20	26-Feb-20	Works Area A	Unwilling to disclose	Noise	CEDD	NA	The Complainant complained about the noise nuisance caused by hammering/chiseling work at Works Area A	Contract 1 (NE/2017/07)	As advised by the Contractor of Contract 1 - NE/2017/07 (CRBC), hammering/chiseling works for drilling platform maintenancewas conducted at Works Area A on 25 February 2020 morning and no Powered Mechanical Equipment (PME) was involved. Upon received the complaint, CRBC has stopped the relevant work immediately. In order to minimize the noise nuisance caused by the hammering work, CRBC decided to relocate the hammering work from Works Area A to the marine working area which is far away from the residential areas. CEDD replied the complainant on 25 February 2020 and the complainant was satisfied with the proposed mitigation measure.
5	15-Mar-20	18-Mar-20	Junk Bay	Unwilling to disclose	Noise	EPD	NA	The Complainant complained about the construction noise from Junk Bay	Contract 1 (NE/2017/07)	As advised by the Contractor of Contract 1 – Contract No. NE/2017/07 (CRBC), their workers reported for duty around 08:00 on 15 March 2020. The workers were standby on a flat top barge in which a precast unit was temporarily stored and waited for the mobilization of erane barge to carry out lifting operation of the precast unit. No hammering work nor other noisy work activity was earried out on the flat top barge in the complaint period. In addition, no Powered Mechanical Equipment (PME) was used until the crane barge was mobilized for lifting operations between 15:00 and 19:00. RSS checked their own records and confirmed that three was no operation of PME in Junk Bay before 09:00 on 15 March 2020. The complaint was considered not related to the Project since there is no operation of PME during the complaint period.
6	2-Apr-20	7-Apr-20	Lohas Park Station Exit A and TKO Salt Water Pumping Station	Unwilling to disclose	Construction Dust	CEDD	NA	The Complainant complained about the dump truck tracking mud on the road adjacent to Lohas Park Station Exit A and TKO Salt Water Pumping Station at approximately 09:50 that morning.	Contract 2 (NE/2017/08)	Joint site inspection among the Supervisor, the Contractor, ET and IEC was also carried out on 8 April 2020 to inspect the environmental performance of the construction site. Proper wheel washing facilities was provided at the site entrance near the Lohas Park Station Exit A and all the vehicle were properly washed prior leaving the site. No tracking mud was observed at the complaint location during the site inspection. As advised by RSS, it is confirmed by MTRCL that the complaint location was under MTRCL management and the tracking mud issue was followed up by MTRCL.
7	20-Apr-20	6-May-20	Junk Bay	Lui Man Kwong, Member fo Sai Kung District	Noise	CEDD	TKO-MK- 200421-(R)- 1289	The Complainant complained about the noise nuisance generated by construction works fron Junk Bay on 20 April 2020 around 6 a.m. to 7 a.m.	Contract 1 (NE/2017/07)	As advised by the Contractor of Contract 1 – Contract No. NE/2017/07 (CRBC), there was no marine work carried out at Junk Bay from 06:00 to 07:00 on 20 April 2020 as their workers reported for duty after 08:00 on that day. RSS checked their own records and confirmed that there was no marine work was carried out at Junk Bay before 08:00 on 20 April 2020.
8	5-May-20	6-May-20	General	Unwilling to disclose	Construction Dust, Noise, Wastewater	CEDD	NA	The Complainant complained about the noisenuisance generated by evening works, the wastewater generated from site are not well treated, and the dust generation caused by the construction work.	Contract 1 (NE/2017/07) Contract 2 (NE/2017/08)	During the regular joint site inspection among the Supervisor, the Contractor and ET carried out in the past few weeks, it was observed that construction dust and wastewater mitigation measures were implemented properly in both Contracts of the Project. In addition, according to the evening noise monitoring conducted in the past month, the evening noise measurement results were found within the range of the baseline noise monitoring results, which implies that the construction noise from evening works was insignificant. It is considered the complaint is not project related.

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Contract Related	Follow up action
9	23-Jul-20	23-Jul-20	Junk Bay	Resident of Ocean Shores	Light Nuisance	CEDD	NA	The Complainant complained about the light nuisance caused by the 4000 tone crane barge during the evening on 22 July 2020.	Contract 1 (NE/2017/07)	According to the works schedule of Contract 1, no marine work was conducted on 22 July 2020 evening. The Contractor of Contract 1 (CRBC) advised that the illumination (e.g. flashlight, headlight) on the crane barge is required for safety reason - to keep the barge being visible and to avoid collision by other marine vessel. In order to minimize the light nuisance to the public, it is agreed by CRBC that the illumination on the crane barge will be kept to a minimum in the evening. It is considered the complaint is not project related.
10	28-Jul-20	28-Jul-20	Wan O Road	Resident of Lohas Park Phase 4	Noise	CEDD	NA	The complainant complained about the noise nuisance caused by breaking work at Wan O Road at approximately 10:00am on 28 July 2020.	Contract 2 (NE/2017/08)	As advised by the Contractor of Contract 2 – NE/201708 (Build King), breaking work was carried out at Wan O Road at the complaint period and movable noise barrier as noise mitigation measure was implemented during the road breaking work. Noise monitoring was conducted by Build King on 30 July 2020 during the breaking work, the monitoring result did not exceeded the limit level 75dB(A) which revealed that the construction noise received at representative NSR were within acceptable level. Noise monitoring was also conducted by ET on 31 July 2020 and no limit level exceedance was record. It is considered the complaint is related to the Project. However, noise mitigation measure was implemented by Build King during the complaint period.
11	23-Jul-20	13-Aug-20	Junk Bay	Resident of Ocean Shores	Noise	EPD	NA	The Complainant complained about the noise nuisance caused by the 4000 tone crane barge during the restricted hours on 23 July 2020.	Contract 1 (NE/2017/07)	According to the works schedule of Contract 1, no marine work was conducted between 22 July 2020 19:00 and 23 July 2020 08:00. RSS checked their own records and confirmed that there was no marine work carried out at Junk Bay between 22 July 2020 19:00 and 23 July 2020 08:00. It is considered the complaint is not related to the Project since no marine work was carried out by CRBC during the reporting period
12	24-Aug-20	26-Aug-20	Junk Bay	Ocean Shores Owner's Committee Chairman Chan Kai Wai	Noise	CEDD	NA	The Complainant complained about the operation of derrick barge at Junk Bay on Sunday	Contract 1 (NE/2017/07)	As advised by the Contractor of Contract 1 – Contract No. NE/2017/07 (CRBC), working platform setup work was carried out at pier W4 on 23 August 2020. One derrick barge was used for lifting work between 09:00 - 11:30. During the working platform setting up work, only lifting of platform material was carried out by the derrick barge at V-pier W4. Bolt and nut tightening work for the working platform was then carried out by the workers at pier W4. No hammering work was carried out on 23 August 2020. According to the issued Construction Noise Permit (CNP) GW-RE0438-20, derrick barge (group A, D, E of the PME listed in condition 3a of the CNP) is allowed to be operated on general holiday (including Studiay) 09:00 – 20:00. The operation of the derrick barge on 23 August 2020 was within the permitted hours. It is considered the complaint is related to the Project. However, the Contractor did not breach the requirement stated in the issued CNP with the use of one derrick barge on Sunday and no noise nuisance should be generated by the be and nut tightening work performed on 23 August 2020.
13	24-Aug-20	26-Aug-20	Junk Bay	Mr Lee	Noise	CEDD	NA	The Complainant complained about the noise nusiance generated by hammering works on th derrick barge at Junk Bay on Sunday. He also enquiry whether the Construction Noise Permi will be displayed at the site entrance.	Contract 1 (NE/2017/07)	As advised by the Contractor of Contract 1 – Contract No. NE/2017/07 (CRBC), working platform setup work was carried out at pier W4 on 23 August 2020. One derrick barge was used for lifting work between 09:00 - 11:30. During the working platform setting up work, only lifting of platform material was carried out by the derrick barge at V-pier W4. Bolt and mut tightening work for the working platform was then carried out by the workers at pier W4. No hammering work was carried out on 23 August 2020. According to the issued Construction Noise Permit (CNP) GW-RE0438-20, derrick barge (group A, D, E of the PME listed in condition 3 a of the CNP) is allowed to be operated on general holiday (including Sunday) 09:00 – 20:00. The operation of the derrick barge on 23 August 2020 was within the permitted hours. In addition, the issued CNP was displayed at the site entrance at Wan O Road for public inspection. It is considered the complaint is not related to the Project since no hammering work was carried out during the complaint period
14	14-Sep-20	15-Sep-20	Junk Bay	Unwilling to disclose	Water Quality	1823	NA	The Complainant complained about the suspected pollutant spilled at Junk Bay from the roro barge of the Project	Contract 1 (NE/2017/07) Contract 2 (NE/2017/08)	RSS noted the presence of the pollutant on 12 September 2020 at around 11:35 a.m. Trace of pollutant discharge was also found from the box culvert near the complaint location. Catch pits at the site office and at Wan O Road were checked once the pollutant was spotted on 12 September 2020. The catch pits were found clean and no pollutant discharge was found. In addition, no pollutant was observed during the operation of the roro barge. Joint site inspection among the Site Supervisor, the Contractors and ET was carried out on 16 September 2020. No marine pollutant was spotted at the complaint location and from the box culvert. In addition, discharge points of Contract 2 at Wan O Road were inspected and no trace pollutant discharge was observed. The IR revealed that the complaint is not related to the Project since the source of pollutants in the box culvert should be outside the sit area of the Project, and there is no trace of pollutant discharged from the construction site and the roro barge.

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Contract Related	Follow up action
15	20-Sep-20	21-Sep-20	Junk Bay	Unwilling to disclose	Noise	CEDD	NA	The Complainant complained about the noise nuisance generated from the construction work conducted on 20 September 2020 at Junk Bay		As advised by the Contractor of Contract 1 – Contract No. NE/2017/07 (CRBC), concrete disposal and tidy up work were carried out at pier W1 on 20 September 2020. One derrick barge was used for lifting of concrete debris and formwork at pier W1. No concrete breaking was carried out on 20 September 2020 morning and no electric breaker and backhoe was used. According to the issued Construction Noise Permit (CNP) GW-RE0438-20, derrick barge (group A, D and E of the PME listed in condition 3a of the CNP) is allowed to be operated on general holiday (including Sunday) 09:00 – 20:00. The operation of the derrick barge on 20 September 2020 was within the permitted hours. In the view of the works carried out on 20 September 2020, the operation of derrick barge is considered as the only noise source from Cross Bay Link Project and the noise impact should not be significant to the surrounding NSRs since the pier W1 is located far away (over 900m away to Ocean Shores). Investigation indicated that the complaint is unlikely related to the Project since the noise generated from the derrick barge should be insignificant as the marine work area is located far away from the surrounding NSRs.
16	18-Oct-20	27-Oct-20	Work Area A	Unwilling to disclose	Noise	EPD	NA	The Complainant complained about the noise nusiance generated by Power Mechanical Equipment such as bar bender and cutter at Works Area A (Working Area 2 of the CNP) at around 09:00 and 17:30 on 18 October 2020 (Sunday)	Contract 1 (NE/2017/07)	As advised by the Contractor of Contract 1 – Contract No. NE/2017/07 (CRBC), stainless steel rebar cutting work with the use of grinder was performed at the complaint location by two workers without notification to CBRC and RSS on 18 October 2020 at around 00:00 hours. The rebar cutting work was spotted by RSS at around 09:15 hours and was stopped immediately. No rebar cutting work was believed to be carried out at 17:30 hours as these two workers were off-duty at 17:00 hours. According to the issued CNP GW-RE0819-20, the use of grinder is not allowed to be operated at working area 2 during restricted hours. A permit to work system had been implemented to ensure Contractor and RSS were notified in advance of any construction work during restricted hours, but the information may not have been properly delivered to frontline staff. After the incident was happened, a series of follow-up action were implemented by CRBC to ensure no prohibited construction work would be performed during restricted hours. The IR revealed that the complaint is related to the Project since stainless steel rebar cutting work was performed with the use of grinder in the complaint period. However, this should be a single incident and CRBC has carried out follow-up action to prevent the incident to be happened again.
17	27-Nov-20	27-Nov-20	D9 Road	Unwilling to disclose	Noise	1823	NA	The Complainant complained about the noise nuisance and the mosquito issue generated from the construction site at D9 Road.	Contract 2 (NE/2017/08)	As advised by the Contractor of Contract 2 (Build King), pre-bored socketed H-piling work was carried out at Wan O Road near Lohas Park Phase 4 while no construction work was carried out at Wan O Road near Lohas Park Phase 2A on 27 November 2020.Noise mitigation measure such as crecting noise barrier was properly implemented by the Contractor during operation of pre-bored socket H-piling work near Lohas Park Phase 4. According to the recent noise monitoring event held at Lohas Park Phase 4 during the operation of the pre-bored socket H-piling work hew chained monitoring result Leq30min is well below the noise criteria 75 db(A). This implies that the noise impact generated from the pre-bored socketed H-piling work should be acceptable at Lohas Park Phase 4. The IR revealed that the complaint is related to the Project. However, noise mitigation measure was implemented properly by the Contractor and no exceedance of noise monitoring result was recorded during the operation of the piling work. Nevertheless, the Contractor was reminded to implement the noise mitigation measures as far as practicable to reduce noise impact to the public.
18	24-Dec-20	24-Dec-20	Wan O Road	SKDC member Mr. CHEUNG Mei Hung	Noise	EPD	NA	The complainant complained the construction works near Lohas Park Phase 4 started at 9am on weekdays and cause noise nuisance to the resident. He urge the Contractor to schedule noisy construction activities such as breaking and piling works to be carried out after 10am on weekdays and enhance the noise mitigation measures with a view to minimise the noise nuisance to the nearby residents.	Contract 2 (NE/2017/08)	As advised by the Contractor of Contract 2 – Contract No. NE/2017/08 (Build King), pre-bored socketed H-piling (PBSH) work was carried out at Wan O Road in early December 2020 and was completed on 11 December 2020. No noisy construction activities such as breaking and piling work was carried out at the complaint location after the completion of PBSH work on 11 December 2020. In the view of minimizing the noise nuisance to the nearby residents, the Contractor will schedule the coming noisy construction work such as sheet piling works after 10 am on Saturday. However, in order to catch up with the construction progress, the noisy construction work will be scheduled after 9 am on weekdays (i.e. Monday to Friday). The IR revealed that the complaint is not related to the Project since no noisy construction work was carried out during the complaint period. Nevertheless, the Contractor was reminded to implement the noise mitigation measures as far as practicable to reduce noise impact to the public.
19	18-Jan-21	27-Jan-21	Wan O Road	SKDC member Mr. CHEUNG Mei Hung	Noise	EPD	NA	The complainant complained the construction works near Lohas Park Phase 4 cause noise nuisance to the resident. He urge the Contractor to start the noisy construction activities as late as possible on each working day and enhance the noise mitigation measures to minimise the noise nuisance to the nearby residents. He would also like to know when the noisy construction activities will be finished.	Contract 2 (NE/2017/08)	As advised by the Contractor of Contract 2 – Contract No. NE/2017/08 (Build King), sheet piling work was carried out near Lohas Park Phase 4 at Wan O Road in January 2021. The sheet piling work was scheduled after 9am on weekdays (i.e. Monday to Friday) and after 10 am on Saturday in order to minimize the noise nuisance to the nearby residents. The sheet piling work at Wan O Road is expected to be finished at the end of February 2021. In addition, noise mitigation measures such as movable noise barrier and the use of QPME were implemented properly. The IR revealed that the complaint is related to the Project. However, noise mitigation measure was implemented properly by the Contractor and no exceedance of noise monitoring result was recorded during the operation of the piling work. Nevertheless, the Contractor was reminded to implement the noise mitigation measures as far as practicable to reduce noise impact to the public.

Log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Contract Related	Follow up action
20	26-Feb-21	26-Feb-21	Wan O Road	Unwilling to disclose	Noise	CEDD	NA	The Complainant complained about the construction works near Lohas Park Phase 6 which cause noise nuisance to the resident.	Contract 2 (NE/2017/08)	As advised by the Contractor of Contract 2 – Contract No. NE/2017/08 (Build King), concrete breaking work for seawall modification was carried out near Lohas Park Phase 6 at Road D9 during the complaint period. Noise mitigation measure such as erecting noise barrier was properly implemented by the Contractor during concrete breaking work work near Lohas Park Phase 6. According to the recent noise monitoring event held at Lohas Park Phase 4 during concrete breaking work, the obtained monitoring result Leq30min is well below the noise criteria 75 db(A). This implies that the noise impact generated from the concrete breaking wor should be acceptable at Lohas Park Phase 6. The IR revealed that the complaint is related to the Project. However, noise mitigation measure was implemented properly by the Contractor was reminded to implement the noise mitigation measures as far as practicable to reduce noise impact to the public.
21	17-Mar-21	17-Mar-21	Road D9	Resident of Lohas Park	Dust	CEDD	NA	The Complainant complained about dust problem at construction site which cause nuisance to Lohas Park Resident	Contract 1 (NE/2017/07) Contract 2 (NE/2017/08)	As advised by the Contractor of Contract 1 - Contract No. NE/2017/07 (CRBC), no land base construction work was carried out near Road D9 during the complaint period. As advised by the Contractor of Contract 2 - Contract No. NE/2017/08 (Build King), excavation and lateral support (ELS) work was carried out near Lohas Park Phase 2A and excavation work was carried out near Lohas Park Phase 6 during the complaint period. Dust mitigation measure such as water spraying at work areea and installed water sprinkler system were properly implemented. The IR revealed that the complaint is related to the Project. However, dust mitigation measure was implemented properly by the Contractor and no exceedance of dust monitoring result was recorded during the complaint period. Nevertheless, the Contractor was reminded to implement the dust mitigation measures as far as practicable to reduce dust impact to the public.
22	10-Mar-21	18-Mar-21	Work Area A	Resident of Lohas Park 6	Noise	EPD	NA	The Complainant complained about the noise nuisance generated by hammering work at Works Area A between 07:00 and 07:30 on 10 March 2021.	Contract 1 (NE/2017/07)	According to the works schedule of Contract 1, no construction work was conducted at Works Area A on 10 March 2021 between 07:00 and 08:00. 3. RSS checked their own records and confirmed that there was no construction work carried out at Works Area A or 10 March 2021 between 07:00 and 08:00. The IR revealed that the complaint is not related to the Project since no construction work was carried out during the complaint period. Nevertheless, the Contractor was reminded to implement the noise mitigation measures as far as practicable to reduce noise impact to the public.
23	16-Mar-21	22-Mar-21	Junk Bay	Sai Kung District Council Member Mr. Lai Wai Tong	Noise	CEDD	NA	The complainant complained about the operation of working barge at Junk Bay at around 7 am in the morning which cause noise nuisance to nearby residents. He hope that the marine work can be started after 08:30 in order to reduce the nuisance to the residents.		According to the works schedule of Contract 1, all the marine work conducted between 15 and 20 March 2021 was commenced after 08:00 in the morning. No marine work was conducted between 07:00 and 08:00 from 15 to 20 March 2021. RSS checked their own records and confirmed that there was no marine work carried out between 07:00 and 08:00 from 15 to 20 March 2021. The IR revealed that the complaint is not related to the Project since no marine work was conducted during the complaint period. Nevertheless, the Contractor was reminded to implement the noise mitigation measures as far as practicable to reduce noise impact to the public.
24	18-Mar-21	22-Mar-21	Junk Bay	Ocean Shores Owner's Committee Chairman Chan Kai Wai	Noise	CEDD	NA	The complainant complained about the operation of working barge at Junk Bay at around 7 am on 21 February 2021 in the morning which cause noise nuisance to nearby residents.	Contract 1 (NE/2017/07)	According to the works schedule of Contract 1, no marine work was conducted between 07:00 and 08:00 on 21 February 2021. In addition, all the marine works conducted recently around the complaint period (i.e. between 17 and 24 February 2021) were commence after 08:00 in the morning. RSS checked their own records and confirmed that there was no marine work carried out between 07:00 an 08:00 on 21 February 2021, and from 17 to 24 February 2021. The IR revealed that the complaint is not related to the Project since no marine work was conducted during the complaint period. Nevertheless, the Contractor was reminded to implement the noise mitigation measures as far as practicable to reduce noise impact to the public.
25	21-Mar-21	26-Mar-21	Junk Bay	Unwilling to disclose	Noise	1823	NA	The complainant complained about the operation of marine work on 21 March 2021 Sunday.	Contract 1 (NE/2017/07)	According to the works schedule of Contract 1, no marine work was conducted on 21 March 2021. RSS checked their own records and confirmed that there was no marine work carried out on 21 March 2021. The IR revealed that the complaint is not related to the Project since no marine work was conducted during the complaint period. Nevertheless, the Contractor was reminded to implement the noise mitigation measures as far as practicable to reduce noise impact to the public.
26	12-Apr-21	16-Apr-21	Junk Bay	Unwilling to disclose	Water Quality	1823	NA	The Complainant complained about the marine water pollution caused by the Project.	Contract 2 (NE/2017/08)	As advised by the Contractor of Contract 2 – Contract No. NE/2017/08 (Build King), backfilling work was carried out at Portion III and formwork erection work was carried out at Portion VII on 12 April 2021 near the complaint location (Photo 1 and 2). No concreting works was carried out on 12 April 2021 at Portion III and VII. According to the photo record provided by the complainant, no construction work which might potentially produce sweage/muddy water was observed at that location. In addition, it is observed the site surface at Portion III and Portion VII was dry on 12 April 2021 and no trace of surface runoff/wastewater direct discharge from sit was observed. The IR revealed that the complaint is not related to the Project since no sewage/muddy water would be generated by the construction work which and Portion VII on 12 April 2021 and no trace of surface runoff/wastewater direct discharge was observed.

log ref.	Date of Complaint	Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Contract Related	Follow up action
27	29-Apr-21	4-May-21	Work Area B	Unwilling to disclose	Noise	EPD		The Complainant complained about the noise nuisance caused by the operation of an automatic rebar cutting machine. The Complainant would also like to know whether a noise impact assessment was done for the machine operation and the consequent follow- up action.	Contract 2 (NE/2017/08)	As advised by the Contractor of Contract 2 – Contract No. NE/2017/08 (Build King), the automatic rebar cutting machine is located at Works Area B and will be operated when rebar cutting work is required. In order to assess the noise impact of the automatic rebar cutting machine, the Contractor has conducted noise monitoring during operation of the machine and the measured noise level did not exceed 75 dB (A) noise criteria. In addition, the Contractor has creted noise barrier for the machine operation at Works Area B as noise mitigation measure to reduce the noise impact to the nearby resident. Although the IR revealed that the complaint is related to the Project, the Contractor has provided noise mitigation measure for the operation of automatic rebar cutting machine and no noise exceedance was recorded.
28	11-Jun-21	11-Jun-21	Wan O Road	Resident of Wings at Sea	Noise	ER	NA	The Complainant complained about the noise nuisance caused by the construction vehicles on 6 June 2021 at around 00:40 and 11 June 2021 at around 00:19.	Contract 1 (NE/2017/07)	No construction activity was carried out during the restricted hours on 6 and 11 June 2021. However, there were two vehicles entered Contract 2 site area at Wan O Road for parking without permission during the complaint period. In order to avoid similar incident in the future, the Contractor of Contract 2 has provided the following measures: As provided a specific tool box talk to the security company and his on-site guards regarding the site entering procedure for both people and vehicles especially during restricted hours. A warning letter was issued to the security company and sub-contractor to prevent the reoccurrence of this incident in future. Instructed security guards and sub-contractors not to arrange their vehicle entering the site during restricted hours. The IR rereveled that complaint is related to Contract 2 of the Project. Upon received the complaint, the Contractor of Contract 2 has provided follow-up action to prevent the reoccurrence of this incident in future. Nevertheless, the Contractor was reminded to avoid any unnecessary activity during restricted hour in order to reduce noise impact to the public.
29	30-Jun-21	30-Jun-21	Junk Bay	Chan Kai Wai, Chairman of Ocean Shores	Noise	1823		The Complainant complained about the operation of work barge at Junk Bay on Sunday 27 June 2021 at around 9:00.	Contract 1 (NE/2017/07)	Relocation of crane barge at Junk Bay from W5 to E7 which is within the working area 2 and 3 of the issued CNP with the use of tug boat was carried out on 27 June 2021 after 09:00. No PME operated before 09:00 on 27 June 2021. According to the issued CNP GW-RE0575-21, tug boat is allowed to operate in working area 2 and 3 between 0900 – 2200 hours during general holiday (including Sunday). During the relocation of crane barge by tug boat, there is no other operation at the working areas and on the crane barge which requires PME and may create noise nuisance during the complaint period. It is confirmed by RSS that only one group of powered mechanical equipment stated in the issued Construction Noise Permit (CNP) GW-RE0575-21 was used by CRBC during the crane barge relocation work and it was complied with the requirement under the CNP. The IR indicated that the complaint is related to Contract 1 of the Project. However, it is allowed to operate the tug boat on Sunday 0900 – 2200 hours according to the issued CNP and the Contractor has strictly followed the CNP requirement.
30	30-Jun-21	2-Jul-21	Road D9	Resident of Lohas Park Phase 6	Water Quality	1823	NA	The Complainant complained about the muddy water observed construction site at Road D9 waterfront at 26 June 2021.	, Contract 2 (NE/2017/08)	Formwork erection and rebar fixing work were carried out at Portion VI near Lohas Park Phase 4 on 26 June 2021. WetSep were provided as water mitigation measures by the Contractor to treat any wastewater and surface runoff prior to discharge. Although no wastewater was generated from the formwork erection and rebar fixing work, surface runoff was generated due to rainy weather. According to Contractor's record, all the surface runoff was treated by the VetSep prior to discharge and the VetSep was functioning properly on 26 June 2021. During the weekly inspection by ET on 23 June 2021, muddy water was also observed in Junk Bay being discharged from the box culvert (Photo 3). No muddy water discharged from site was freated prior to discharge and the source of the muddy water was unlikely from the Project. Nevertheless, the Contractor was renated was treated prior to discharge and the source of the muddy water was unlikely from the Project. Nevertheless, the Contractor was renated in Junk mitigation measures for any works relating to seawall modification as far as practicable to avoid any water quality impact to the surrounding environment.
\$1	25-Jun-21	5-Jul-21	Junk Bay	Chan Kai Wai, Chairman of Ocean Shores	Light Pollution	1823	NA	The Complainant complained about the operation of work barge and light pollution on 25 June 2021 at 00:01.		No marine work was conducted on 24 June 2021 night time (23:00 – 07:00). The Contractor of Contract 1 (CRBC) advised that the illumination (e.g. flashlight, headlight) on the crane barge is required for safety reason - to keep the barge being visible and to avoid collision by other marine vessel. In order to minimize the light nuisance to the public, the Contractor has already kept the illumination on the crane barge to a minimum at night. The IR revealed that the complaint is related to the Project since the concern barge is belong to Contract 1 of the Project. However, no marine work was carried out at the complaint period and the illumination on the crane barge was kept to a minimum. Nevertheless, the Contractor were reminded to implement the environmental mitigation measures as far as practicable to reduce the environmental impact arise from the construction site.
32	11-Jul-21	14-Jul-21	Junk Bay	Unwilling to disclose	Noise	1823	NA	The Complainant complained about the operation of work barge at Junk Bay on Sunday 11 July 2021 at around 12:24 and queried whether construction noise permit was obtained.	Contract 1 (NE/2017/07)	Load test was carried out by a crane barge at Junk Bay at E2 which is within the working area 2 of the issued CNP. According to the issued CNP GW-RE0575-21, one crane barge is allowed to operate in working area 2 between 0900 – 2200 hours during general holiday (including Sunday). During the load test carried out by the crane barge, there is no other operation at the working area 2 which requires PME and may create noise nuisance during the complaint period. It is confirmed by RSS that only one group of powered mechanical equipment stated in the issued Construction Noise Permit (CNP) GW-RE0575-21 was used by CRBC during the load test and it was complied with the requirement under the CNP. The IR revealed that the complaint is related to Contract 1 of the Project. However, it is allowed to operate the crane barge on Sunday (0900 – 2200 hours according to the issued CNP and the Contractor has strictly followed the CNP requirement.
33	11-Jul-21	14-Jul-21	Junk Bay	Unwilling to disclose	Noise	1823		The Complainant complained about the operation of work barge at Junk Bay on Sunday 11 July 2021 at around 12:18.		Load test was carried out by a crane barge at Junk Bay at E2 which is within the working area 2 of the issued CNP. According to the issued CNP GW-RE0575-21, one crane barge is allowed to operate in working area 2 between 0900 – 2200 hours during general holiday (including Sunday). During the load test carried out by the crane barge, there is no other operation at the working area 2 which requires PME and may create noise nuisance during the complaint period. It is confirmed by RSS that only one group of powered mechanical equipment stated in the issued CONSTRUCTION Noise Permit (CNP) GW-RE0575-21 was used by CRBC during the load test and it was complied with the requirement under the CNP. The IR revealed that the complaint is related to Contract 1 of the Project. However, it is allowed to operate the crane barge on Sunday 0900 – 2200 hours according to the issued CNP and the Contractor has strictly followed the CNP requirement.

		Date of Received by ET	Complaint Location	Complainant	Complaint nature	Channel	Ref. no.	Complaint details	Contract Related	Follow up action
34	11-Jul-21	15-Jul-21	Junk Bay	Unwilling to disclose	Noise	1823	NA	The Complainant complained about the operation of work barge at Junk Bay or Sunday 11 July 2021 at around 12:37 and queried whether construction noise permit was obtained.	1 I Contract 1 (NE/2017/07)	Load test was carried out by a crane barge at Junk Bay at E2 which is within the working area 2 of the issued CNP. According to the issued CNP GW-RE0575-21, one crane barge is allowed to operate in working area 2 between 0900 – 2200 hours during general holiday (including Sunday). During the load test carried out by the crane barge, there is no other operation at the working area 2 which requires PME and may create noise nuisance during the complaint period. It is confirmed by RSS that only one group of powered mechanical equipment stated in the issued Construction Noise Permit (CNP) GW-RE0575-21 was used by CRBC during the load test and it was complied with the requirement under the CNP. The IR revealed that the complaint is related to Contract 1 of the Project. However, it is allowed to operate the crane barge on Sunday 0900 – 2200 hours according to the issued CNP and the Contractor has strictly followed the CNP requirement.
35	11-Jul-21	15-Jul-21	Junk Bay	Unwilling to disclose	Noise	EPD	NA	The Complainant complained about the operation of work barge at Junk Bay or Sunday 11 July 2021 at around 02:50 and queried whether construction noise permit was obtained.	1 I Contract 1 (NE/2017/07)	No marine work was conducted on 11 July 2021 during the complaint period. The Contractor of Contract 1 (CRBC) advised that the illumination (e.g. flashlight, headlight) on the crane barge is required for safety reason - to keep the barge being visible and to avoid collision by other marine vessel. The IR revealed that the complaint is related to the Project since the concern barge is belong to Contract 1 of the Project. However, the complaint was considered not valid since no marine work was carried out at the complaint period. Nevertheless, the Contractor was reminded to strictly follow the requirement stated in the issued Construction Noise Permit if there is any construction work carried out in restricted hours.
36	16-Jul-21	20-Jul-21	Junk Bay	Unwilling to disclose	Noise	EPD	NA	The Complainant complained about the operation of work barge at Junk Bay on 16 July 2021 at around 01:00.		Welding work was conducted within the steel Arch Bridge in Junk Bay which is within the working area 3 of the issued CNP with the use of one welding machine and one generator during the complaint period. According to the issued CNP GW-RE0575-21, welding work is allowed to operate in working area 3 between 2300 – 0700 hours during any day. It is confirmed by RSS that only one group of powered mechanical equipment stated in the issued Construction Noise Permit (CNP) GW-RE0575-21 was used by CRBC during the welding work and it was complied with the requirement under the CNP. The IR revealed that the complaint is related to Contract 1 of the Project. However, it is allowed to operate the welding machine in working area 3 between 2300 – 0700 hours during any day according to the issued CNP and the Contractor has strictly followed the CNP requirement.
37	30-Aug-21	3-Sep-21		SKDC member Mr. Cheung Mei Hung	Water Quality	EPD	N08/RE/000208	The Complainant complained about the polluting discharge suspected from the construction site of Cross Bay Link Project at about 18:00 28 August 2021 and about 10:00 on 29 August 2021	e t Contract 2 (NE/2017/08)	Formwork erection and rebar fixing work were carried out near Lohas Park Phase 6 on 28 August 2021 (Sat) (Photo 1) and no construction work was carried out on 29 August 2021 (Sun). No concreting work nor other construction works that may generate contaminated/muddy water was carried out near Lohas Park Phase 6 on 28 Aug 2021 (Sat) and on 29 August 2021 (Sun). According to the photo record provided by the complaintant (Photo 2), no construction work which might potentially produce contaminated/muddy water and no trace of surface runoff/wastewater direct discharge from site was observed. The polluting discharged from the communal storm water drain should come from other sources. The IR revealed that the complaint is not due to the Project since no contaminated/muddy water would be generated by the complaint or sources runoff/wastewater direct discharge runoff/wastewater direct discharge trans the construction work on 28 and 29 August 2021 and no trace of surface runoff/wastewater direct discharge sources as far as practicable to avoid any water quality impact to the surrounding environment.
38	9-Sep-21	10-Sep-21	D9 Road	Resident of Lohas Park	Noise	1823	NA	The Complainant complained about the noise nuisance generated from PME or generator at site area near D9 Road.	Contract 1 (NE/2017/07) Contract 2 (NE/2017/08)	As advised by the Contractor of Contract 1 – Contract No. NE/2017/07 (CRBC) and Contract 2 – Contract No. NE/2017/08 (Build King), no construction work was carried out, and no operation of PME and generator was performed at site area near Road D9 and at Works Area A during restricted hours in September 2021. RSS also confirmed that there is no construction work and no operation of PME during the abovementioned period at the complaint location. The IR revealed that the complaint is unlikely due to the Project since no construction work was carried out during restricted hours near Road D9 in September 2021. Nevertheless, the Contractor was reminded to strictly follow the requirement stated in the issued construction noise permit when construction work is required during restricted hours.
39	29-Dec-21	29-Dec-21	D9 Road	Unwilling to disclose	Noise	1823	NA	The Complainant complained about the frequency noise from the Project	Contract 1 (NE/2017/07)	As advised by the Contractor of Contract 1 – Contract No. NE/2017/07 (CRBC), all the evening marine work carried out in December 2021 were finished by 22:00 each day. No construction work and no operation of PME was carried out during 22:00 – 00:30 in December 2021. It is also confirmed by RSS that there is no construction work and no operation of PME during the complaint period under the Project. The IR revealed that the complaint is unlikely due to the Project since no construction work was carried out during the complaint period. Nevertheless, the Contractor was reminded to strictly follow the requirement stated in the issued construction noise permit when construction work is required during restricted hours.

Log ref.		Date of Received by ET		Complaint nature	Channel	Ref. no.	Complaint details	Contract Related	Follow up action
40	7-Feb-22	17-Feb-22 D9 Roa	Unwilling to disclose	Water Quality	EPD	N08/RE/000032	The Complainant complained about the muddy discharge at construction site of Cross Bay Link Project at 09:45 on 7 February 2022	, Contract 2 (NE/2017/08)	As advised by the Contractor of Contract 2 – Contract No. NE/2017/08 (Build King), backfilling work was carried out near Lohas Park Phase 6 on 7 February 2022. No concreting work nor other construction works that may generate muddy water was carried out near Lohas Park Phase 6 on 7 February 2022. According to the photo record provided by the complainant, no muddy water was observed on site and no trace of surface runoff/wastewater direct discharge from site was observed. The muddy water discharged from the communal storm water drain should come from other sources. The IR revealed that the complaint is not due to the Project since no muddy water would be generated by the construction work on 7 February 2022 and no trace of surface runoff/wastewater direct discharge was observed. Nevertheless, the Contractor was reminded to strictly implement the water mitigation measures on site as far as practicable to avoid any water quality impact to the surrounding environment.



Appendix I

Implementation Schedule for Environmental Mitigation Measures

		Objectives of the		Implei	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
Dust Impa	ct (Contraction Phase)					
S5.5.5.1	Regular watering under good site practice shall be adopted. In accordance with the "Control of Open Fugitive Dust Sources" (USEPA AP-42), watering once per hour on exposed worksites and haul road is recommended to achieve dust removal efficiency of 91.7%.	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	All construction sites	Contractor	Construction stage	<ul> <li>APCO (Cap. 311); and</li> <li>Air Pollution Control (Construction Dust) Regulation</li> </ul>
\$5.5.5.3	<ul> <li>The following dust suppression measures shall also be incorporated by the Contractor to control the dust nuisance throughout the construction phase:</li> <li>Any excavated or stockpiled dusty material shall be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>Any dusty materials remaining after a stockpile is removed shall be wetted with water and cleared from the surface of roads;</li> <li>A stockpile of dusty material shall not extend beyond the pedestrian barriers, fencing or traffic cones;</li> <li>The load of dusty materials on a vehicle leaving a construction site shall be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> <li>Where practicable, vehicle washing facilities with high pressure water jet shall be provided at every discernible or designated vehicle exit point. The area where vehicle washing facilities and the exit point shall be paved with concrete, bituminous materials or hardcores;</li> <li>When there are open excavation and reinstatement works, hoarding of not less than 2.4m high shall be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction site that is within 30m of a vehicle entrance or exit shall be kept clear</li> </ul>	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	All construction sites	Contractor	Construction stage	<ul> <li>APCO (Cap. 311); and</li> <li>Air Pollution Control (Construction Dust) Regulation</li> </ul>

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	<ul> <li>of dusty materials;</li> <li>Surfaces where any pneumatic or power driven drilling, cutting, polishing or other mechanical breaking operation takes place shall be sprayed with water or a dust suppression chemical continuously;</li> <li>Any area that involves demolition activities shall be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting shall be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>Any skip hoist for material transport shall be totally enclosed by impervious sheeting;</li> <li>Exposed earth shall be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> </ul>					
\$5.5.5.4	<ul> <li>For the barging facilities at the site compound, the following good site practice is required:</li> <li>All road surfaces within the barging facilities shall be paved.</li> <li>Vehicles should pass through designated wheel wash facilities.</li> <li>Continuous water spray shall be installed at the loading point.</li> </ul>	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	Site compound	Contractor	Construction stage	<ul> <li>APCO (Cap. 311); and</li> <li>Air Pollution Control (Construction Dust) Regulation</li> </ul>
S5.5.5.5	An audit and monitoring programme during the construction phase should be implemented by the Contractor to ensure that the construction dust impacts are controlled to within the HKAQO. Detailed requirements for the audit and monitoring programmes are given separately in the EM&A manual.	Monitor the 1-Hour and 24-Hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period	Selected representative dust monitoring station (Drawing no. 209506/EMA/ AIR/001)	Contractor	Construction stage	<ul> <li>APCO (Cap. 311); and</li> <li>Air Pollution Control (Construction Dust) Regulation</li> </ul>

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
\$6.6.4.3	<ul> <li>Good site practice and noise management techniques:</li> <li>Only well-maintained plant shall be operated on-site and the plant shall be serviced regularly during the construction programme;</li> <li>Machines and plant (such as trucks, cranes) that are in intermittent use shall be shut down between work periods or throttled down to a minimum;</li> <li>Plant known to emit noise strongly in one direction, where possible, shall be orientated so that the noise is directed away from nearby NSRs;</li> <li>Silencers or mufflers on construction equipment shall be properly fitted and maintained during the construction works;</li> <li>Mobile plant shall be sited as far away from NSRs as possible and practicable; and</li> <li>Material stockpiles, site office and other structures shall be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>	To minimize construction noise impact arising from the Project on the affected NSRs	All construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
\$6.6.4.5-6	Use of quiet powered mechanical equipment and working methods	Reduce noise levels of plant items	All construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
\$6.6.4.7	Install site hoarding at the site boundaries between noisy construction activities and NSRs	Reduce the construction noise levels at low-level zone of NSRs through partial screening	All construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
S6.6.4.8-11	Use of temporary or movable noise barriers and full enclosure for relatively fixed plant source	Screen the noisy plant items to be used at all construction sites	For plant items listed in Table 6.7 and Appendix 6.1 of the EIA report at all construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
	Implement a noise monitoring programme under the EM&A manual	Monitor the construction noise levels at the selected representative locations	Selected representative noise monitoring stations ( <b>Drawing no.</b> 209506/EMA/NS/001 & 209506/EMA/NS/002)	Contractor	Construction stage	• Annex 5, TM-EIAO
\$6.7.3.1	Partial enclosures along Road D9 and application of low noise surfacing material along CBL and Road D9	To minimize road traffic noise impact arising from the CBL and Road D9 on the affected NSRs	CBL and Road D9         (Drawing no.           209506/EMA/NS/003)         (Drawing no.	CEDD/ Contractor	During operational stage	• Annex 5, TM-EIAO

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
Water Qua	ality Impact (Contraction Phase)					
S8.6.4.3	<ul> <li>Marine Piling and Pile Excavation Works Marine piling and pile excavation works shall be undertaken in such a manner as to minimize re-suspension of sediments. Standard good practice measures shall be implemented, including the following requirements:</li> <li>All marine piling and pile excavation works shall be conducted within a floating single silt curtain.</li> <li>Mechanical closed grabs (with a size of5m3) shall be designed and maintained to avoid spillage and should seal tightly while being lifted.</li> <li>Barges shall have tight fitting seals to their bottom openings to prevent leakage of material.</li> <li>Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes.</li> <li>Loading of barges shall be controlled to prevent splashing of dredged material to the surrounding water. Barges shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation.</li> <li>Excess material shall be cleaned from the decks and exposed fittings of barges before the vessel is moved.</li> <li>Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action.</li> <li>All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.</li> <li>The works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site.</li> </ul>	To control potential impacts from marine piling and pile excavation works	During marine piling and pile excavation works	Contractor	Construction stage	TM-EIAO; and     WPCO
\$8.6.4.4	<ul> <li>Construction Site Runoff</li> <li>In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), construction phase mitigation measures, where appropriate, shall include the following:</li> <li>The design of efficient silt removal facilities shall be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The</li> </ul>	Control potential water quality impacts from construction site run-off	All construction sites	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	<ul> <li>detailed design of the sand/silt traps shall be undertaken by the contractor prior to the commencement of construction;</li> <li>Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m3 shall be covered with tarpaulin or similar fabric during rainstorms. Measures shall be taken to prevent the washing away of construction materials, soil, silt or debris into any marine water bodies;</li> <li>All vehicles and plant shall be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities shall be provided at every construction site exit where practicable. Wash-water shall have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road shall be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains;</li> <li>Construction solid waste, debris and rubbish on site shall be collected, handled and disposed of properly to avoid water quality impacts;</li> <li>All fuel tanks and storage areas shall be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby; and</li> <li>Regular environmental audit on the construction site shall be carried out in order to prevent any malpractices. Notices shall be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the</li> </ul>					
\$8.6.4.6	<ul> <li>meander, wetlands and fish ponds.</li> <li>Sewage from workforce</li> <li>Portable chemical toilets and sewage holding tanks shall be provided for handling the construction sewage generated by the workforce;</li> </ul>	Control potential water quality impacts from sewage	All construction sites	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.					
	Monitoring Implement a marine water quality monitoring programme under the EM&A on level of suspended solids (SS) / turbidity and dissolved oxygen (DO) shall be carried out.	Control potential water quality impacts from marine piling and pile excavation works	Selected monitoring stations ( <b>Drawing no.</b> 209506/EMA/WQ/001)	Contractor	Construction station	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>
S8.7.3.2	Operational phase – Runoff from road surfaceProper drainage systems with silt traps and oil interceptors shallbe installed, maintained and cleaned at regular intervals.	Control potential water quality impacts from road surface runoff	CBL and Road D9	Contractor	Construction and operational stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>
Waste Mar	nagement (Contraction Phase)					
\$9.5.2	<ul> <li><u>Good Site Practices</u></li> <li>Recommendations for good site practices:</li> <li>Nomination of an approved personnel to be responsible for the implementation of good site practices, arrangements for collection and effective deposal to an appropriate facility of all wastes generated at the site;</li> <li>Training of site personnel in proper waste management and chemical handling procedures;</li> <li>Provision of sufficient waste disposal points and regular collection for disposal;</li> <li>Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Centre;</li> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and</li> <li>Implementation of a recording system for the amount of wastes generated/recycled and disposal sites.</li> </ul>	Good site practices which ensure waste generated during construction phase is properly managed	All construction sites	Contractor	Construction stage	<ul> <li>Waste Disposal Ordinance (Cap. 54);</li> <li>ETWB TCW No. 19/2005</li> </ul>

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
\$9.5.4	<ul> <li>Waste Reduction Measures Recommendations for achieving waste reduction include: <ul> <li>On-site reuse of any material excavated as far as practicable;</li> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of material and their proper disposal; </li> <li>Collection of aluminum cans and waste paper by individual collectors during construction should be encouraged. Separately labelled recycling bins should also be provided to segregate these wastes from other general refuse by the workforce; <ul> <li>Recycling of any unused chemicals and those with remaining functional capacity as far as possible;</li> <li>Prevention of the potential damage or contamination to the construction materials though proper storage and good site practices;</li> <li>Planning and stocking of construction materials should be made carefully to minimize amount of waste generated avoid unnecessary generation of waste; and</li> <li>Training on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling should be provided to workers.</li> </ul></li></ul></li></ul>	To reduce amount of waste generated during construction phase	All construction sites	Contractor	Construction stage	<ul> <li>Waste Disposal Ordinance (Cap. 54);</li> <li>ETWB TCW No. 19/2005</li> </ul>
\$9.5 <i>.</i> 5-6	<ul> <li>Storage, Collection and Transportation of Waste Recommendations for proper storage include:</li> <li>Waste such as soil should be handled and stored well to ensure secure containment;</li> <li>Stockpiling area should be provided with covers and water spraying system to prevent materials from being washed away and to reduce wind-blown litter; and</li> <li>Different locations should be designated to stockpile each material to enhance reuse.</li> <li>With respect to the collection and transportation of waste from the construction works, the following is recommended:</li> <li>Remove waste in a timely manner;</li> <li>Employ trucks with cover or enclosed containers for waste transportations;</li> <li>Obtain relevant waste disposal permits from the appropriate</li> </ul>	To reduce the environmental implications of improper storage	All construction sites	Contractor	Construction stage	<ul> <li>Waste Disposal Ordinance (Cap. 54);</li> <li>ETWB TCW No. 19/2005</li> </ul>

		Objectives of the		Implementation		Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	<ul> <li>authorities; and</li> <li>Disposal of waste should be done at licensed waste disposal facilities.</li> </ul>						
\$9.5.8-11	<ul> <li>C&amp;D Materials The following mitigation measures shall be implemented in handling the waste: <ul> <li>Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;</li> <li>Carry out on-site sorting;</li> <li>Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;</li> <li>Implement a trip-ticket system for each works contract to ensure that the disposal of C&amp;D materials are properly documented and verified;</li> <li>Disposal of the C&amp;D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation;</li> <li>Standard formwork or pre-fabrication order to minimise the arising of C&amp;D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage; and </li> <li>The Contractor should recycle as much of the C&amp;D materials as possible on-site. Public fill and C&amp;D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites </li> </ul></li></ul>	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	All construction sites	Contractor	Construction stage	<ul> <li>Waste Disposal Ordinance (Cap. 54);</li> <li>ETWB TCW No. 19/2005</li> <li>ETWB TCW No. 06/2010</li> </ul>	
\$9.5.13	<ul> <li>should be considered for such segregation and storage.</li> <li>Excavated Marine Sediments During transportation and disposal of the excavated marine sediments, the following measures shall be taken to minimize potential environmental impacts: <ul> <li>Bottom opening of barges should be fitted with tight fitting</li> </ul></li></ul>	To minimize potential impacts on water quality	All construction sites where applicable	Contractor	Construction stage	• ETWBTC (Works) No. 34/2002	

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	<ul> <li>seals to prevent leakage of material. Excess material should be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;</li> <li>Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation;</li> <li>Transport barges or vessels should be equipped with automatic self-monitoring devices as specified by the DEP; and</li> <li>Barges should not be filled to a level that would cause the overflow of materials or sediment-laden water during loading or transportation.</li> </ul>					
\$9.5.14-17	For those processes which generate chemical waste, the Contractor shall identify any alternatives that generate reduced quantities or even no chemical waste, or less dangerous types of chemical waste.	To ensure proper management of chemical waste	All construction sites	Contractor	Construction stage	• Waste Disposal (Chemical Waste) (General) Regulation;
	If chemical waste is produced at the construction site, the Contractor is required to register with EPD as chemical waste producers. Chemical waste shall be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows. Containers used for storage of chemical wastes shall:					<ul> <li>Code of Practice on the Packaging, Labelling and Storage of Chemical Waste</li> </ul>
	<ul> <li>Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed;</li> <li>Have a capacity of less than 450 L unless the specification</li> </ul>					
	<ul> <li>have been approved by EPD; and</li> <li>Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Regulations. The storage area for chemical wastes shall:</li> </ul>					
	• Be clearly labelled and used solely for the storage of chemical wastes;					
	<ul> <li>Be enclosed on at least 3 sides;</li> <li>Have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest;</li> </ul>					

		Objectives of the		Implen	nentation	Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	<ul> <li>Have adequate ventilation;</li> <li>Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste, if necessary); and</li> <li>Be arranged so that incompatible materials are adequately separated.</li> <li>Disposal of chemical waste shall:</li> <li>Be via a licensed waste collector; and</li> <li>Be to a facility licensed to receive chemical waste, such as the CWTC which also offers a chemical waste collection service and can supply the necessary storage containers; or</li> </ul>					be Admeved	
S9.5.18	Be to a re-user of the waste, under approval from EPD.     Sewage     An adequate number of portable toilets shall be provided for     the on-site construction workers. Any waste shall be transferred     to a sewage treatment works by a licensed collector.	Proper handling of sewage from worker to avoid odour, pest and litter impacts	All construction sites	Contractor	Construction stage	• Waste Disposal Ordinance (Cap. 54)	
\$9.5.19	<b>General Refuse</b> General refuse generated on-site shall be stored in enclosed bins or compaction units separately from construction and chemical wastes. Recycling bins shall also be provided to encourage recycling. A reputable waste collector shall be employed by the Contractor to remove general refuse from the site on a daily basis separately from the construction and chemical wastes. Burning of refuse on construction sites is prohibited by law.	Minimize production of general refuse and avoid odour, pest and litter impacts	All construction sites	Contractor	Construction stage	• Waste Disposal Ordinance (Cap. 54)	
\$10.7.2.4	Good Site Practices – The integrity and effectiveness of all silt curtains shall be regularly inspected. Effluent monitoring should be incorporated to make sure that the discharged effluent from construction sites meets the relevant effluent discharge guidelines.	To minimize potential impacts on water quality and protect marine communities within Junk Bay	All construction sites	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>	
\$10.7.2.5	Site runoff control – For works on land, standard site runoff control measures will be established and strictly enforced to ensure that discharge of contaminated or silt-laden runoff into marine waters is minimized.	To minimize potential impacts on water quality and protect marine communities within Junk Bay	All construction sites	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>	
\$10.9.1.1	The marine water quality monitoring programme recommended in Chapter 8 of this EIA report and this EMIS would also serve to protect the marine communities inside Junk Bay.		Selected monitoring stations ( <b>Drawing no.</b> 209506/EMA/WQ/001)	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>	

		Objectives of the		Implen	nentation	Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
		communities within Junk Bay					
S11.6.2.2	Good Site Practices: – The integrity and effectiveness of all silt curtains should be regularly inspected. Effluent monitoring shall be incorporated to make sure that the discharged effluent from construction sites meets the relevant effluent discharge guidelines.	To minimize potential impacts on water quality and protect fishery resources	All construction sites	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>	
\$11.6.2.3	Site runoff control - For works on land, standard site runoff control measures will be established and strictly enforced to ensure that discharge of contaminated or silt-laden runoff is minimized.	To minimize potential impacts on water quality and protect fishery resources	All construction sites	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>	
\$11.8.1.1	The marine water quality monitoring programme recommended in Chapter 8 of this EIA report and this EMIS would also serve to protect the fishery resources.	To minimize potential impacts on water quality and protect fishery resources	Selected monitoring stations ( <b>Drawing no.</b> 209506/EMA/WQ/001)	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>	
Landscape	and Visual	•		•			
\$13.8.1.2	<ul> <li>The following mitigation measures should be implemented in the construction stage</li> <li>CM1 – The construction area and contractor's temporary works areas should be minimized to avoid impacts on adjacent landscape.</li> <li>CM2 – Reduction of construction period to practical minimum.</li> <li>CM3 – Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where the soil material meets acceptable criteria and where practical. The Contract Specification shall include storage and reuse of topsoil as appropriate.</li> <li>CM4 – Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection stage).</li> </ul>	Minimize effects of landscape and visual impacts	Work site/during construction	Funded and implemented by CEDD	Construction stage		

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	<ul> <li>CM5 – Trees unavoidably affected by the works shall be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, if applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme.</li> <li>CM6 – Advance screen planting to proposed roads and associated structures.</li> <li>CM7 – hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone).</li> <li>CM8 – Screening of construction works by hoardings/noise barriers around works area in visually unobtrusive colours, to screen Works.</li> <li>CM9 – Control night-time lighting and glare by hooding all lights.</li> <li>CM10 – Ensure no run-off into water body adjacent to the Project Area.</li> <li>CM11 – Avoidance of excessive height and bulk of buildings and structures</li> </ul>					
\$13.8.1.2	OM1 – Compensatory tree planting for all felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006.	Minimize effects of landscape and visual impacts			construction and operational	
\$13.8.1.2	<ul> <li>The following mitigation measures should be implemented in the operational stage:</li> <li>OM2 – A continuous belt of screen planting along the roads. Planting of the belt of trees shall be carried out as advance works ahead of other site formation and building works.</li> <li>OM3 – Maximise soft landscape of the site, where space permits, roadside berms /slope treatment works should be created.</li> <li>OM4 – During detailed design, refine structure layout to create a planting strips along the roads to enhance greenery.</li> <li>OM5 – Use appropriate (visually unobtrusive and</li> </ul>	Minimize effects of landscape and visual impacts	CBL and Road D9/during construction and operation	Funded and	construction and operational	

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	<ul> <li>non-reflective) building materials and colours, and aesthetic design in built structures.</li> <li>OM6 – Streetscape elements (e.g. paving, signage, street furniture, lighting etc.) shall be sensitively designed in a manner that responds to the local context, and minimizes potential negative landscape and visual impacts. Lighting units should be directional and minimize unnecessary light spill.</li> <li>OM7 – Avoidance of excessive height and bulk of buildings and structures</li> </ul>					
Landfill G		Health and safety of the	Construction sites within	Contractor	Construction	t Londfill Con
\$14.7.5	<ul> <li>Precautionary measures The following guidance has been extracted from the EPD's Landfill Gas Hazard Assessment Guidance Note Guidance to ensure a robust and comprehensive set of measures to protect workers are provided.</li> <li>During all works, safety procedures shall be implemented to minimize the risks of fires and explosions, asphyxiation of workers (especially in confined space) and toxicity effects resulting from contact with contaminated soils and groundwater.</li> <li>Safety officers who are specifically trained with regard to LFG and leachate related hazards and the appropriate actions to take in adverse circumstances shall be present on all worksites throughout the works.</li> <li>All personnel who work on site and all visitors to the site shall be made aware of the possibility of ignition of gas in the vicinity of the works, the possible presence of contaminated water and the need to avoid physical contact with it.</li> <li>Those staff who work in, or have responsibility for "at risk" areas, including all excavation workers, supervisors and engineers working within the consultation zone, shall receive appropriate training on working in areas susceptible to LFG hazards.</li> <li>Enhanced personal hygiene practices including washing thoroughly after working and eating only in "clean" areas shall be adopted where contact may have been made with any groundwater which is thought to be contaminated with</li> </ul>	Health and safety of the workers	Construction sites within 250m Consultation Zone (Drawing no. 209506/EMA/LFG/001)	Contractor	Construction stage	• Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures &	Location/ Timing	Agent	Stage	and/or Standards to
		Main Concerns to Address		8		be Achieved
	leachate.					
	• Ground level construction plant shall be fitted with vertical exhausts at least 0.6m above ground level and with spark					
	arrestors.					
	• During piping assembly or ducting construction, all					
	valves/seals shall be closed immediately after installation. As					
	construction progresses, all valves/seals should be closed as					
	installed to prevent the migration of gases through the					
	pipeline/conduit. All piping /ducting shall be capped at the					
	end of each working day.					
	• Mobile offices, equipment stores, mess rooms etc. shall be					
	located on an area which has been proven to be gas free (by					
	survey with portable gas detectors) and ongoing monitoring					
	shall be carried out to ensure that these areas remain gas free.					
	Alternatively, such buildings shall be raised clear of the					
	ground. If buildings are raised clear of the ground, the					
	minimum, clear separation distance (as measured from the highest point on the ground surface to the underside of the					
	lowest floor joist) shall be 500mm. However, in this case, it					
	is highly recommended that all the site offices, equipment					
	stores and mess rooms should be located outside the 250m					
	Consultation Zone.					
	• Smoking and naked flames shall be prohibited within					
	confined spaces. "No Smoking" and "No Naked Flame"					
	notices in Chinese and English shall be posted prominently					
	around the construction site. Safety notices shall be posted					
	warning of the potential hazards.					
	• Welding, flame-cutting or other hot works may only be					
	carried out in confined spaces when controlled by a "permit					
	to work" procedure, properly authorized by the Safety					
	Office. The permit to work procedure shall set down clearly					
	the requirements for continuous monitoring of methane,					
	carbon dioxide and oxygen throughout the period during which the hot works are in progress. The procedure shall					
	also require the presence of an appropriately qualified person					
	who shall be responsible for reviewing the gas measurements					
	as they are made, and who shall have executive					
	responsibility for suspending the work in the event of					

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	<ul> <li>unacceptable or hazardous conditions. Only those workers who are appropriately trained and fully aware of the potentially hazardous conditions which may arise shall be permitted to carry out hot works in confined areas.</li> <li>During the construction works, adequate fire extinguishers and breathing apparatus sets shall be made available on site and appropriate training given in their use.</li> </ul>					
S14.7.6	<ul> <li>Landfill gas monitoring</li> <li>The following monitoring shall be undertaken when construction works are carried out in confined space within the 250m Consultation Zone:</li> <li>The works area shall be monitored for methane, carbon dioxide and oxygen using appropriately calibrated portable gas detection equipment. The monitoring requirements and procedures specified in Paragraphs 8.23 to 8.28 of EPD's Guidance Note shall be followed. The monitoring frequency and areas to be monitored shall be set down prior to commencement of the works. Depending on the results of the measurements, actions required will vary. As a minimum these shall encompass the actions specified in Table 14.6 of the EIA report.</li> <li>When portable monitoring equipment is used, the frequency and areas to be monitored should be set down prior to commencement of the works either by the Safety Officer or by an appropriately qualified person.</li> <li>All measurements shall be made with the monitoring tube located not more than 10mm from the surface.</li> <li>A standard form, detailing the location, time of monitoring and equipment used together with the gas concentrations measured, shall be used when undertaking manual monitoring to ensure that all relevant data are recorded.</li> <li>If methane (flammable gas) or carbon dioxide concentrations are in excess of the trigger levels or that of oxygen is below the level specified in the Emergency Management in the</li> </ul>	Health and safety of the workers	Confined space of construction sites within 250m Consultation Zone	Contractor	Construction stage	• Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)
S14.7.8-9	following section, then evacuation shall be initiated. Emergency management In the event of the trigger levels specified in Table 14.6 of the	Health and safety of the workers	Confined space of construction sites within	Contractor	Construction	• Landfill Gas
	EIA report being exceeded, a person, such as the Safety	WUIKEIS	250m Consultation Zone		stage	Hazard Assessment

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	Officer, shall be nominated, with deputies, to be responsible for dealing with any emergency which may occur due to LFG.					Guidance Note (EPD/TR8/97)
	In an emergency situation the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas.					
S14.7.16	<ul> <li>Protection measures - Operational phase</li> <li>An assumed presence of landfill gas shall be adopted at all times by maintenance workers;</li> <li>all maintenance workers inspecting any manhole shall be fully trained in the issue of LFG hazard;</li> <li>any manhole which is large enough to permit to access to personnel shall be subject to entry safety procedure;</li> <li>Code of Practice on Safety and Health at Work in Confined Spaces shall be followed to ensures compliance with the Factories and Industrial Undertakings (Confined Spaces) Regulations of the Factories and Industrial Undertakings Ordinance;</li> <li>a strictly regulated "work permit procedure" shall be implemented and the relevant safety procedures must be rigidly followed; and</li> <li>Adequate communication with maintenance staff shall be maintained with respect to LFG.</li> </ul>	Health and safety of the workers	Utility maintenance areas within 250m Consultation Zone/during operational period	Utility companies	Operational stage	<ul> <li>Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97); and</li> <li>Code of Practice on Safety and Health at Work in Confined Space</li> </ul>
S14.7.17	General recommended precautionary & protection measures – Operational phase LGF surveillance exercise shall be undertaken by the utility companies at the utility manholes/inspection chambers. The surveillance exercise shall be undertaken for the duration of the site occupancy, or until such time that EPD agree that surveillance is no longer required and this shall be based on all the available monitoring data for methane, carbon dioxide and oxygen.	Health and safety of the workers	Utility maintenance areas within 250m Consultation Zone/during operational period	Utility companies	Operational stage	<ul> <li>Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97); and</li> <li>Code of Practice on Safety and Health at Work in Confined Space</li> </ul>