



Our Ref.: CJO-3113

15 May 2023

The EIA Ordinance Register Office, Environmental Protection Department, 27th floor, Southorn Centre, 130 Hennessy Road, Wanchai, Hong Kong

CONTRACT NO. 1/WSD/19 & 6/WSD/21

#### IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS (SOUTH WORKS) – WATER TREATMENT WORKS AND ANCILLARY FACILITIES Environmental Permit EP-494/2015

We are enclosing the following information for your kind considerations of our application:

- (a) Three hard copies,
- (b) Two copies of the 86<sup>th</sup> monthly Environmental Monitoring and Audit (EM&A) Report (Rev.0). (Register No.: AEIAR-187/2015)

Please feel free to contact us should you need further information.

Yours sincerely, Acumen Environmental Engineering and Technologies Co. Ltd.

Mr. Vega Wong 2698 8032

c.c. Water Supplies Department c.c. AECOM





Your ref: Our ref: CJO-3113

#### <u>By hand</u>

Chief Engineer /Project Management Water Supplies Department 46/F., Immigration Tower 7 Gloucester Road, Wanchai (Attn: Mr. H C Wong, Heinz)

15 May 2023

Dear Sir,

### In-Situ Reprovisioning of Sha Tin Water Treatment Works (South Works) – Water Treatment Works and Ancillary Facilities Environmental Permit EP-494/2015 Submission of 86<sup>th</sup> monthly EM&A Report

In accordance with the Condition 3.4 of the Environmental Permit (No. EP-494/2015), we submit herewith 3 hard copies and 2 electronic copies of the 86<sup>th</sup> monthly Environmental Monitoring and Audit (EM&A) Report (Rev.0) for your processing. I certified and confirmed the submission of this monthly EM&A Report had complied with the requirements as set out in the approved Environmental Monitoring and Audit (EM&A) Manual of the EIA Report (Register No.: AEIAR-187/2015).

Yours faithfully,

Mr. Wong, Vega, T. L. Environmental Team Leader

c.c. Independent Environmental Checker



AECOM 12/F, Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road, Shatin, Hong Kong 香港新界沙田鄉事會路 138 號 新城市中央廣場第 2 座 12 樓 www.aecom.com

Your Ref: Our Ref: 60479142/C/fyw2305151

#### By Email

Chief Engineer/Project Management Water Supplies Department 46/F., Immigration Tower 7 Gloucester Road, Wanchai

Attn: Mr. Edmund Huen

15 May 2023

Dear Sir,

<u>Contract No.1/WSD/19</u> In-situ reprovisioning of Sha Tin Water Treatment Works (South Works) – Water Treatment Works and Ancillary Facilities <u>Contract No.6/WSD/21</u> In-situ reprovisioning of Sha Tin Water Treatment Works (South Works) – Administration Building

#### Submission of 85<sup>th</sup> Monthly EM&A Report for April 2023

Reference is made to Environmental Team (ET)'s 86<sup>th</sup> Monthly EM&A Report for April 2023 (Rev. 0) submitted on 10, 12 and 15 May 2023.

In accordance with the Condition 3.4 of the Environmental Permit (No.EP-494/2015), I verified and confirmed the submission of this Monthly EM&A Monitoring Report as compiled with the requirements as set in the approved Environmental Monitoring and Audit (EM&A) Manual of the EIA Report (Register No.: AEIAR-187/2015).

Should you have any queries, please feel free to contact the undersigned at 3922 9366.

Yours faithfully, AECOM Asia Co. Ltd.

∜ W Fung Independent Environmental Checker

c.c. Environmental Team Leader (via email)



Water Supplies Department



## MONTHLY ENVIRONMENTAL MONITORING AND AUDIT

## (EM&A) REPORT (NO. 86)

FOR

## CONTRACT NO. 1/WSD/19 & 6/WSD/21 IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS (SOUTH WORKS) – Water Treatment Works and Ancillary Facilities

(Rev. 0)

## MONTHLY ENVIRONMENTAL MONITORING AND AUDIT (EM&A) REPORT (NO. 86)

#### FOR

## CONTRACT NO. 1/WSD/19 & 6/WSD/21 In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works) – Water Treatment works and Ancillary facilities

|                            | Name   | Signature |
|----------------------------|--|-----------|
| Prepared by                | Mr. Chiu, Oliver, O. C.                                    | Ollin     |
| Reviewed by                | Ms. Choy, Yiting, Y. T.                                    | yiting.   |
| Approved &<br>Certified by | Mr. Wong, Vega, T. L.<br>Environmental Team Leader (ETL)   | Hap       |
| Verified &<br>Confirmed by | Mr. Fung, Y. W.<br>Independent Environmental Checker (IEC) | Y         |

#### **TABLE OF CONTENTS**

#### **EXECUTIVE SUMMARY**

#### **1.** INTRODUCTION

- **1.1 PROJECT BACKGROUND**
- **1.2 ORGANIZATION STRUCTURE**
- **1.3 SCOPE OF REPORT**
- 1.4 SUMMARY OF CONSTRUCTION WORKS

#### 2. EM&A RESULTS

- 2.1 EM&A BACKGROUND
- 2.2 AIR QUALITY MONITORING
- 2.3 NOISE MONITORING
- 2.4 WATER QUALITY MONITORING
- 2.5 ECOLOGY
- **2.6 WASTE MANAGEMENT STATUS**
- 2.7 DELIVERY, STORAGE AND HANDLING OF CHLORINE
- 2.8 EM&A SITE INSPECTIONS
- 2.9 Environmental Licenses and Permits
- 2.10 IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES
- 2.11 SUMMARY IF EXCEEDANCES OF ENVIRONMENTAL QUALITY PERFORMANCE LIMIT
- 2.12 SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS
- 2.13 DATA MANAGEMENT AND DATA QA/QC CONTROL
- **3.** FUTURE KEY ISSUES
  - 3.1 CONSTRUCTION PROGRAMME FOR COMING MONTHS
  - 3.2 KEY ISSUES FOR THE COMING MONTH
- 4. CONCLUSIONS AND RECOMMENDATIONS
  - 4.1 SUMMARY



|            | LIST OF APPENDICES  |  |  |  |  |
|------------|---|--|--|--|--|
| Appendix A | General Layout Plan   |  |  |  |  |
| Appendix B | Project Organization  |  |  |  |  |
| Appendix C | Latest Construction Programme   |  |  |  |  |
| Appendix D | Location of Construction Activities   |  |  |  |  |
| Appendix E | Environmental Sensitive Receivers in the Vicinity of the Project  |  |  |  |  |
| Appendix F | Summary of Action and Limit Levels  |  |  |  |  |
| Appendix G | Event Action Plan   |  |  |  |  |
| Appendix H | Impact Monitoring Schedules   |  |  |  |  |
| Appendix I | Location Plan of Air Quality Monitoring Stations  |  |  |  |  |
| Appendix J | Calibration Certificates (Air monitoring)   |  |  |  |  |
| Appendix K | Impact Air Quality Monitoring Results and Graphical Presentation  |  |  |  |  |
| Appendix L | Location Plan of Noise Monitoring Station   |  |  |  |  |
| Appendix M | Calibration Certificates (Noise)  |  |  |  |  |
| Appendix N | Impact Noise Monitoring Results and Graphical Presentation  |  |  |  |  |
| Appendix O | Location Plan of Water Quality Monitoring Station   |  |  |  |  |
| Appendix P | Calibration Certificate (Water Quality)   |  |  |  |  |
| Appendix Q | The Certification of Laboratory with HOKLAS accredited Analytical Tests                                   |  |  |  |  |
| Appendix R | Impact Water Quality Monitoring Results   |  |  |  |  |
| Appendix S | Impact Monitoring report for Ecology  |  |  |  |  |
| Appendix T | Monthly Summary of Waste Flow Table   |  |  |  |  |
| Appendix U | Implementation Schedule of Environmental Mitigation Measures (EMIS)                                       |  |  |  |  |
| Appendix V | Cumulative Statistics on Exceedances, Complaints, Notifications of Summons<br>and Successful Prosecutions |  |  |  |  |
| Appendix W | Tentative schedule for environmental monitoring   |  |  |  |  |
|            |   |  |  |  |  |

i

#### EXECUTIVE SUMMARY

- A.1 Pursuant to the Environmental Impact Assessment (EIA) Ordinance, the Director of Environmental Protection (DEP) granted the Environmental Permit (No. EP- 494/2015) to the Water Supplies Department (WSD) to construct and operate the designated project for "In-situ Reprovisioning of Sha Tin Water Treatment Works - South Works" ("The Project").
- A.2 Under Contract No. 1/WSD/19 and 6/WSD/21, ATAL CW MH JV (ACMJV) is commissioned by WSD to undertake the construction of the main works while AECOM Asia Company Limited was appointed by WSD as the Engineer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, Acumen Environmental Engineering & Technologies Company Limited was appointed by ACMJV as the Environmental Team (ET). AECOM Asia Company Limited was also employed by the WSD as the Independent Environmental Checker (IEC).
- A.3 The construction phase of Contract No. 3/WSD/15 commenced on 30 October 2015 for completion by 31 December 2020. The construction phase of Contract No. 1/WSD/19 commenced on 01 January 2021. The construction phase of Contract No. 6/WSD/21 commenced on 16 March 2022. The impact monitoring of the EM&A programme, including air quality, noise, water quality monitoring as well as environmental site inspections, commenced on 17 February 2016.
- A.4 This is the 86<sup>th</sup> monthly Environmental Monitoring and Audit Report for the Project which covers the period from 1 to 30 April 2023 (the reporting period) for Contract No. 1/WSD/19 and 6/WSD/21.
- A.5 For Contract No. 1/WSD/19, as informed by the Contractor, major activities in the reporting period included:
  - Major ELS Work (S1F, S2F, Ozone Building, SWPS, RMF)
    - $\diamond$  Excavation
    - ♦ Soil nail installation
    - ♦ Lagging wall construction
    - $\diamond$  Strut and waling installation
    - ♦ Pre-loading works
    - $\diamond$  Plate load tests
  - Grout curtain
  - Shutdown of south works
  - WET structure construction, top slab construction, water test
  - S1F:
    - ♦ Formation preparation (dewatering)
    - $\diamond$  Blinding construction
    - $\diamond$  Drilling works for earthing rods
    - $\diamond$  Structure construction
  - Demolition of TWRT
  - Drilling works for King Posts
  - Filter bed demolition and backfilling
  - King Post installation work
  - Valve chamber for M1-5 water pipe diversion
  - Wall A & B construction works
  - Fencing construction works
  - Landscape works
  - Installation of under structures pipes
  - Installation of temporary steel decking at S2F
- A.6 For Contract No. 6/WSD/21, as informed by the Contractor, major activities in the reporting period included:

- Waterproofing Works
- Carry Out Excavation Down to + 23.3mPD
- Concreting for Raft Slab (LG/F Level)
- Steel Plate Welding to Sheetpile for Waterproofing Works
- MIC Installation
- Excavation to Bottlm Rockfill Level & Rockfill Replacement Work
- A.7 Environmental monitoring activities under the EM&A program in this reporting period are summarized below

| Issues           | Environmental Monitoring Parameters / Inspection | Occasions |
|------------------|--|-----------|
| Air              | 1-Hour TSP                                       | 18        |
| Noise            | L <sub>eq(30mins)</sub> Daytime                  | 6         |
| Water<br>Quality | Water Sampling                                   | 11        |
| Inspection /     | ET Regular Environmental Site Inspection         | 4         |
| Audit            | IEC Monthly Environmental Site Audit             | 1         |

Remark: During public holiday, no monitoring was conducted on 5th ,7th ,8th and 10th April.

- A.8 No exceedance of air quality and noise monitoring was recorded in this reporting period. There was no exceedance in action level and 1 exceedance in limit level for water quality monitoring was recorded in this reporting period.
- A.9 No environmental complaint was received via EPD in this reporting period.
- A.10 No notification of any summons and successful prosecutions was received in this reporting period.
- A.11 No reporting change was made in this reporting period.
- A.12 EPD site inspection was conducted on 20 April 2023 in the reporting period.
- A.13 As informed by the Contractor, the major works for Contract No. 1/WSD/19 between May 2023 to July 2023 will be:
  - Major ELS Work (S1F, S2F, Ozone Building, SWPS, RMF)
    - $\diamond$  Excavation
    - $\diamond$  Soil nail installation
    - ♦ Lagging wall construction
    - ♦ Strut and waling installation
    - ♦ Pre-loading works
    - $\diamond$  Plate load tests
  - Grout curtain
  - Shutdown of south works
  - WET structure construction, top slab construction, water test
  - S1F:
    - $\diamond$  Formation preparation (dewatering)
    - $\diamond$  Blinding construction
    - $\diamond$  Drilling works for earthing rods
    - $\diamond$  Structure construction
  - Demolition of TWRT
  - Drilling works for King Posts
  - Filter bed demolition and backfilling
  - King Post installation work
  - Valve chamber for M1-5 water pipe diversion

Acumen Environmental Engineering & Technologies Company Limited

- Wall A & B construction works
- Fencing construction works
- Landscape works
- Installation of under structures pipes
- Installation of temporary steel decking at S2F
- ABWF Works for 6 major buildings
- Scaffolding Works for WET ABWF & Metal Works
- Structural Steelworks for WET
- Excavation for Stainless Steel Pipework under Structures of Six Major Buildings in Portion A
- A.14 As informed by the Contractor, the major works for Contract No. 6/WSD/21 between May 2023 to July 2023 will be:
  - Waterproofing Works
  - Carry Out Excavation Down to +23.3mPD
  - Concreting for Raft Slab (LG/F Level)
  - Steel Plate Welding to Sheetpile for Waterproofing Works
  - Carry Out Excavation to Final Excavation Level +21.0mPD
  - MIC Installation
  - Excavation to Bottlm Rockfill Level & Rockfill Replacement Work
- A.15 EM&A monitoring for the 86<sup>th</sup> reporting period for Contract No. 1/WSD/19 and 6/WSD/21 has been completed. The 87<sup>th</sup> monthly EM&A report will cover the period from 1 to 31 May 2023.

#### 1. INTRODUCTION

#### **1.1. PROJECT BACKGROUND**

- 1.1.1 Pursuant to the Environmental Impact Assessment (EIA) Ordinance, the Director of Environmental Protection (DEP) granted the Environmental Permit (No. EP- 494/2015) on 28 January 2015, subsequent to approval of the EIA Report (Register No. AEIAR-187/2015), to the Water Supplies Department (WSD) to construct and operate the designated project for "In-situ Reprovisioning of Sha Tin Water Treatment Works South Works" ("The Project").
- 1.1.2 Under Contract No. 1/WSD/19 and 6/WSD/21, ATAL CW MH JV (ACMJV) and CW–FWS–JV are commissioned by WSD to undertake the construction of the main works while AECOM Asia Company Limited was appointed by WSD as the Engineer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, Acumen Environmental Engineering & Technologies Company Limited was appointed by ACMJV as the Environmental Team (ET). AECOM Asia Company Limited was also employed by the WSD as the Independent Environmental Checker (IEC).
- 1.1.3 The construction phase of Contract No. 3/WSD/15 commenced on 30 October 2015 for completion by 31 December 2020. The construction phase of Contract No. 1/WSD/19 commenced on 01 January 2021. The construction phase of Contract No. 6/WSD/21 commenced on 16 March 2022. The general layout plan of the Contract components is presented in **Appendix A**.
- 1.1.4 ET conducted below baseline monitoring at designated locations according to the EM&A Manual.
   Air quality and noise: from 21 December 2015 to 3 January 2016.
   Water quality: from 15 December 2015 to 8 January 2016.
- 1.1.5 Baseline Monitoring Report was issued by the ET and verified by the IEC on 27 January 2016 and submitted to the EPD on 2 February 2016.
- 1.1.6 The impact monitoring of the EM&A programme, including air quality, noise, water quality monitoring as well as environmental site inspections, commenced on 17 February 2016.

#### **1.2.** ORGANIZATION STRUCTURE

1.2.1 The organization structure of the Contract is shown in **Appendix B**. Contact details of key personnel are summarized in below table:

| Party              | Position                | Name                    | Telephone |
|--------------------|-------------------------|-------------------------|-----------|
| Water Supplies     | Senior Engineer         | Mr. Ng, Horace, C. K.   | 2829 5693 |
| Department         |                         |                         |           |
| AECOM              | Chief Resident Engineer | Mr. Ng, Derek, K. H.    | 9717 1420 |
|                    | Independent             | Mr. Fung, Y. W.         | 3922 9366 |
|                    | Environmental Checker   |                         |           |
|                    | Deputy Independent      | Ms. Lam, Lemon, M.      | 3922 9381 |
|                    | Environmental Checker   | C.                      |           |
| ATAL-CW-MH Joint   | Project Manager         | Mr. Leung, W. C.        | 3758 8373 |
| Venture            | Site Agent              | Ms. Cheung, S. Y.       | 6323 4716 |
| CW-FWS JV          | Construction Manager    | Mr. Tung, K. M.         | 9680 4586 |
|                    | Site Agent              | Mr. Lee, C. M.          | 9148 4389 |
| Acumen Env. Eng. & | Project Director        | Ir Dr. Lam, Gabriel, C. | 2333 6823 |
| Tech. Co. Ltd.     |                         | К.                      |           |
|                    | Environmental Team      | Mr. Wong, Vega, T. L.   | 6113 2368 |
|                    | Leader                  |                         |           |
|                    | Ecologist               | Mr. Wan, Jay, P. H.     | 2333 6823 |

Table 1-1: Key Personnel Contact for Environmental Works

#### **1.3.** SCOPE OF REPORT

- 1.3.1 This is the 86<sup>th</sup> monthly EM&A Report under the Contract No. 1/WSD/19 and 6/WSD/21 In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works) Water Treatment Works and Ancillary Facilities covering the period from 1 to 30 April 2023 (the reporting period).
- 1.3.2 The EM&A requirements for impact monitoring are set out in the approved EM&A Manual. Environmental aspects such as the construction air quality, noise, water quality and ecology were identified as the key issues during the construction phase of the Project.

#### **1.4.** SUMMARY OF CONSTRUCTION WORKS

- 1.4.1 The construction phase of the Contract commenced on 30 October 2015. Latest construction programmes are shown in **Appendix C**.
- 1.4.2 As informed by the Contractor, no major works for Contract No.3/WSD/15 will be conducted. The major works for Contract No. 1/WSD/19 in April 2023 are:
  - Major ELS Work (S1F, S2F, Ozone Building, SWPS, RMF)
    - $\diamond$  Excavation
    - ♦ Soil nail installation
    - ♦ Lagging wall construction
    - ♦ Strut and waling installation
    - $\diamond$  Pre-loading works
    - ♦ Plate load tests
  - Grout curtain
  - Shutdown of south works
  - WET structure construction, top slab construction, water test
  - S1F:

Acumen Environmental Engineering & Technologies Company Limited

- ✤ Formation preparation (dewatering)
- ♦ Blinding construction
- $\diamond$  Drilling works for earthing rods
- $\diamond$  Structure construction
- Demolition of TWRT
- Drilling works for King Posts
- Filter bed demolition and backfilling
- King Post installation work
- Valve chamber for M1-5 water pipe diversion
- Wall A & B construction works
- Fencing construction works
- Landscape works
- Installation of under structures pipes
- Installation of temporary steel decking at S2F
- 1.4.3 As informed by the Contractor, no major works for Contract No.3/WSD/15 will be conducted. The major works for Contract No. 6/WSD/21 in April 2023 are:
  - Waterproofing Works
  - Carry Out Excavation Down to + 23.3mPD
  - Concreting for Raft Slab (LG/F Level)
  - Steel Plate Welding to Sheetpile for Waterproofing Works
  - MIC Installation
  - Excavation to Bottlm Rockfill Level & Rockfill Replacement Work
- 1.4.4 The locations of the construction activities are shown in **Appendix D**. The Environmental Sensitive Receivers in the vicinity of the Project are shown in **Appendix E**.

3

#### 2. EM&A RESULTS

#### 2.1. EM&A BACKGROUND

2.1.1 The EM&A programme required environmental monitoring for air quality, noise, water quality and ecology as well as environmental site inspections for air quality, noise, water quality, waste management and ecology impacts. The EM&A requirements and related findings for each component are summarized in the following sections. A summary of impact monitoring programme is presented in Table 2-1.

| Impact<br>Monitoring | Sampling Parameter   | Frequency   |
|----------------------|--|---|
| Air Quality          | 1-hour TSP   | 3 times in every 6 days when documented<br>and valid complaint was received                                 |
| Noise                | $L_{eq 30 min}$ , $L_{eq 5 min}$ , $L_{10}$ and $L_{90}$ as reference.   | <ul> <li>1 time per week:</li> <li>◆ L<sub>eq 30 min</sub> for normal weekdays from 0700 - 1900;</li> </ul> |
| Water Quality        | Duplicate in-situ measurements:<br>Dissolved Oxygen (DO), Turbidity<br>and pH;<br>HOKLAS-accredited laboratory<br>analysis: Suspended Solids (SS). | 3 days per week. The interval between 2<br>monitoring days will be more than 36<br>hours.                   |
| Ecology              | -  | A detailed at least 6 years post-planting<br>monitoring and maintenance programme                           |

Table 2-1: Summary of Impact Monitoring Programme

#### Remark: Sampling Depth for Water Quality:

- (*i*) 3 depths: 1m below water surface, 1m above bottom and at mid-depth when the water depth exceeds 6m.
- (ii) If the water depth is between 3m and 6m, 2 depths: 1m below water surface and 1m above bottom.
- (iii) If the water depth is less than 3m, 1 sample at mid-depth is taken
- 2.1.2 A summary of the monitoring parameters is presented in Table 2-2.

Table 2-2: Summary of the monitoring parameters of EM&A Requirements

| Environmental Issue | Parameter   |  |  |  |
|---------------------|---|--|--|--|
| Air Quality         | • 1-hour TSP Monitoring by Real-Time Portable Dust Meter  |  |  |  |
| Noise               | • L <sub>eq (30min)</sub> during normal working hours   |  |  |  |
| Water Quality       | In-situ measurement<br>Dissolved Oxygen (mg/L);<br>Dissolved Oxygen Saturation (%);<br>Turbidity (NTU);<br>pH value;<br>Water depth (m); and<br>Temperature (°C)<br>Laboratory analysis |  |  |  |
|                     | • Suspended Solids (mg/L)   |  |  |  |

- 2.1.3 Summary of determination of Action/Limit (A/L) Levels for air quality, noise and water quality are presented in **Appendix F**.
- 2.1.4 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan enclosed in **Appendix G**.
- 2.1.5 The impact monitoring schedules are presented in **Appendix H** and the monitoring results are detailed in the following sub-sections.

#### 2.2. AIR QUALITY MONITORING

- 2.2.1 Impact monitoring for air quality had been carried out in accordance with Sections 2.29 of the approved EM&A Manual to determine the ambient 1-hour total suspended particulates (TSP) levels at the monitoring locations. 1-hour TSP sampling should be undertaken at least 3 times in every six-days at each monitoring station when the highest dust impacts are expected. General meteorological conditions (wind speed, direction and precipitation) and notes regarding any significant adjacent dust producing sources had also been recorded throughout the impact monitoring period.
- 2.2.2 Two (2) designated monitoring stations, AM1 located at the L Louey and AM2 located at Hin Keng Estate Hin Wan House, were recommended in Section 2.18 of the approved EM&A Manual. In order to identify and seek for the access of the air monitoring locations designated in the EM&A Manual, site visit was conducted among ET, IEC and EPD.
- 2.2.3 During the site visit, all designated air monitoring locations were identified. Details of air monitoring stations are described in Table 2-3. The location plan of air quality monitoring stations is shown in **Appendix I**.

| Air Quality<br>Monitoring<br>Station | Air Sensitive Receiver<br>(ASR) ID in the approved<br>EIA Report | Dust Monitoring Station   |
|--------------------------------------|--|---|
| AM1                                  | ASR2   | The L Louey (at a platform level of about 5m above road level nearby) |
| AM2                                  | ASR4   | Hin Keng Estate - Hin Wan House (at the roof top)                     |

Table 2-3: Location of the Air Quality Monitoring Stations

2.2.4 The monitoring equipment using for the air quality impact monitoring was proposed by ET and verified by IEC. 1-hour TSP levels had been measured with direct reading dust meter. It has been demonstrated its capability in achieving comparable results with high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50). The details of equipment using for impact monitoring are listed in Table 2-4 as below.

Table 2-4: Air Quality Impact Monitoring Equipment

| Equipment                        | Model                             |
|----------------------------------|-----------------------------------|
| Portable dust meter – 1-hour TSP | Qingdao Jingcheng Model PC-3A (E) |
| Portable Wind Speed Indicator    | The Kestrel Pocket Weather Meter  |

- 2.2.5 The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
  - A pump to draw sample aerosol through the optic chamber where TSP is measured;
  - A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability;

#### Acumen Environmental Engineering & Technologies Company Limited

and

\_

- A built-in data logger compatible with based program to facilitate data collection, analysis and reporting.
- 2.2.6 The 1-hour TSP meter was calibrated by the manufacturer prior to purchasing. Zero response of the instrument was checked before and after each monitoring event. Operation of the 1-hour TSP meter followed manufacturer's Operation and Service Manual. A valid calibration certificate is attached in **Appendix J**.
- 2.2.7 In this Reporting Period, a total of six (6) sampling days perform air quality monitoring at the two designated locations. The results for 1-hour TSP are summarized in Table 2-5 and Table 2-6.

|           | 1-hour TSP (μg/m <sup>3</sup> ) |       |       |                 |                 |                 |
|-----------|---------------------------------|-------|-------|-----------------|-----------------|-----------------|
| Date      | Weather                         | Start | End   | 1 <sup>st</sup> | 2 <sup>nd</sup> | 3 <sup>rd</sup> |
|           |                                 | Time  | Time  | Measurement     | Measurement     | Measurement     |
| 1/4/2023  | cloudy                          | 12:55 | 15:55 | 54              | 52              | 62              |
| 6/4/2023  | cloudy                          | 09:33 | 12:33 | 80              | 73              | 68              |
| 12/4/2023 | sunny                           | 09:24 | 12:24 | 56              | 61              | 54              |
| 18/4/2023 | fine                            | 09:25 | 12:25 | 75              | 82              | 72              |
| 24/4/2023 | fine                            | 12:45 | 15:45 | 83              | 77              | 65              |
| 29/4/2023 | cloudy                          | 12:51 | 15:51 | 52              | 46              | 51              |
|           | Average                         |       |       |                 | 64.6            |                 |
|           | Range                           |       |       |                 | 46 - 83         |                 |

Table 2-5: Summary of 1-hour TSP Monitoring Results – AM1

Table 2-6: Summary of 1-hour TSP Monitoring Results – AM2

| 1-hour TSP (μg/m <sup>3</sup> ) |         |               |             |                                |                                |                                |
|---------------------------------|---------|---------------|-------------|--------------------------------|--------------------------------|--------------------------------|
| Date                            | Weather | Start<br>Time | End<br>Time | 1 <sup>st</sup><br>Measurement | 2 <sup>nd</sup><br>Measurement | 3 <sup>rd</sup><br>Measurement |
| 1/4/2023                        | cloudy  | 12:59         | 15:59       | 65                             | 60                             | 56                             |
| 6/4/2023                        | cloudy  | 09:37         | 12:37       | 75                             | 72                             | 65                             |
| 12/4/2023                       | sunny   | 09:28         | 12:28       | 55                             | 58                             | 49                             |
| 18/4/2023                       | fine    | 09:29         | 12:29       | 72                             | 69                             | 83                             |
| 24/4/2023                       | fine    | 12:49         | 15:49       | 65                             | 60                             | 69                             |
| 29/4/2023                       | cloudy  | 12:55         | 15:55       | 40                             | 62                             | 45                             |
|                                 | Average |               |             |                                | 62.2                           |                                |
|                                 | Range   |               |             |                                | 40 - 83                        |                                |

2.2.8 In this Reporting Month, all monitoring result were below the action level. Hence, no Action or Limit Level exceedance was triggered during this month. The impact air quality monitoring results and graphical presentation are shown in **Appendix K**.

#### **2.3.** NOISE MONITORING

- 2.3.1 Impact monitoring for noise levels had been measured in accordance with Sections 3.13 of approved EM&A Manual on normal weekdays at a frequency of once a week at logging interval of 30 minutes for daytime (between 0700 and 1900 hours of normal weekdays). The L<sub>eq</sub> had been recorded at the specified intervals.
- 2.3.2 According to Section 3.7 of the approved EM&A Manual, 3 noise sensitive receivers designated for the construction noise monitoring. The designated monitoring stations are identified and successfully granted by the premises. The details of noise monitoring stations are described in Table 2-7 and the location plan of noise monitoring stations is shown in **Appendix L**.

| Noise<br>Monitoring<br>Station | Noise Sensitive Receiver<br>(NSR) ID in the approved<br>EIA Report | Identified Noise<br>Monitoring Station       |
|--------------------------------|--|--|
|                                |  | The L Louey (South)                          |
| NM1                            | HK2  | (at a platform level of                      |
|                                |  | about 5m above road level nearby             |
|                                |  | - free field measurement)                    |
|                                |  | Hin Keng Estate –                            |
| NM2                            | HK5  | Hin Wan House                                |
|                                |  | (at the roof level - facade measurement)     |
|                                |  | C.U.H.K.F.A.A.                               |
| NM3                            | HK7  | Thomas Cheung School                         |
|                                |  | (at the roof level - free field measurement) |

Table 2-7: Details of Noise Monitoring Stations

2.3.3 The monitoring equipment using for the noise impact monitoring was proposed by ET and verified by IEC. Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications has been used for carrying out the noise monitoring. The sound level meter has been checked using an acoustic calibrator. The wind speed has been checked with a portable wind speed meter capable of measuring the wind speed in m/s. The details of equipment using for impact monitoring are listed in Table 2-8 as below.

Table 2-8: Noise Impact Monitoring Equipment

| Noise                         |                                  |
|-------------------------------|----------------------------------|
| Sound Level Meter             | Lutron SL-4033SD                 |
| Acoustic Calibrator           | Rion NC-75                       |
| Portable Wind Speed Indicator | The Kestrel Pocket Weather Meter |

- 2.3.4 All noise measurements were the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (L<sub>eq</sub>).
- 2.3.5 Prior to the impact noise measurement, the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Regular checking

was conducted in impact monitoring period. The calibration level before and after the noise measurement is agreed to within 1.0 dB.

- 2.3.6 An acoustic calibrator and sound level meter using impact monitoring is within the valid period and were calibrated per year. A set of valid calibration certificates is attached in **Appendix M**.
- 2.3.7 Noise measurements should not be made in presence of fog, rain, wind with a steady speed exceeding 5 ms<sup>-1</sup> or wind with gusts exceeding 10 ms<sup>-1</sup>. The wind speed was checked with a portable wind speed meter capable of measuring with speeds in ms<sup>-1</sup>.
- 2.3.8 In this Reporting Period, a total six (6) occasions noise monitoring was undertaken in Reporting period. The noise monitoring results at the designated locations are summarized in Tables 2-9 to 2-11.

| Date        | Time          | Weather | 1 <sup>st</sup><br>Leq <sub>5min</sub> | 2 <sup>nd</sup><br>Leq <sub>5min</sub> | 3 <sup>rd</sup><br>Leq <sub>5min</sub> | 4 <sup>th</sup><br>Leq <sub>5min</sub> | 5 <sup>th</sup><br>Leq <sub>5min</sub> | 6 <sup>th</sup><br>Leq <sub>5min</sub> | Leq <sub>30min</sub> |
|-------------|---------------|---------|--|--|--|--|--|--|----------------------|
| 1/4/2023    | 12:55 - 13:25 | cloudy  | 55.8                                   | 53.9                                   | 53.3                                   | 51.0                                   | 54.3                                   | 50.1                                   | 53.5                 |
| 6/4/2023    | 10:15 - 10:45 | cloudy  | 56.5                                   | 56.1                                   | 58.7                                   | 54.8                                   | 58.2                                   | 54.4                                   | 56.7                 |
| 12/4/2023   | 09:24 - 09:54 | sunny   | 55.4                                   | 51.8                                   | 50.1                                   | 49.2                                   | 51.2                                   | 50.9                                   | 51.9                 |
| 18/4/2023   | 09:25 - 09:55 | fine    | 55.5                                   | 54.2                                   | 53.1                                   | 53.8                                   | 50.2                                   | 51.6                                   | 53.4                 |
| 24/4/2023   | 13:45 - 14:15 | fine    | 52.1                                   | 53.9                                   | 55.7                                   | 50.3                                   | 49.8                                   | 51.1                                   | 52.7                 |
| 29/4/2023   | 12:51 - 13:21 | cloudy  | 57.7                                   | 59.4                                   | 53.1                                   | 57.5                                   | 56.5                                   | 53.0                                   | 56.8                 |
|             |               |         |  |  |  |  |  | Average                                | 54.6                 |
| Limit Level | >75dB(A)      |         |  |  |  |  |  | Range                                  | 51.9 -               |
|             |               |         |  |  |  |  |  |  | 56.8                 |

Table 2-9: Summary of Noise Monitoring Results - NM1

| Table 2-10: S | Summary of N | oise Monitoring | Results – NM2 |
|---------------|--------------|-----------------|---------------|
|               |              |                 |               |

| Date        | Time          | Weather | 1 <sup>st</sup>     | 2 <sup>nd</sup>     | 3 <sup>rd</sup>     | 4 <sup>th</sup>     | 5 <sup>th</sup>     | 6 <sup>th</sup>     | Leq <sub>30min</sub> |
|-------------|---------------|---------|---------------------|---------------------|---------------------|---------------------|---------------------|---------------------|----------------------|
|             |               |         | Leq <sub>5min</sub> | 20430000             |
| 1/4/2023    | 13:31 - 14:01 | cloudy  | 53.1                | 49.6                | 48.6                | 47.1                | 49.9                | 48.8                | 49.9                 |
| 6/4/2023    | 10:51 - 11:21 | cloudy  | 48.4                | 54.2                | 51.6                | 52.0                | 53.3                | 49.0                | 51.9                 |
| 12/4/2023   | 09:58 - 10:28 | sunny   | 49.3                | 48.0                | 51.9                | 46.9                | 48.5                | 46.3                | 48.9                 |
| 18/4/2023   | 09:59 - 10:29 | fine    | 51.7                | 51.3                | 49.5                | 47.3                | 48.3                | 47.7                | 49.6                 |
| 24/4/2023   | 14:19 - 14:49 | fine    | 49.2                | 50.3                | 51.7                | 46.9                | 48.5                | 50.6                | 49.8                 |
| 29/4/2023   | 13:25 - 13:55 | cloudy  | 52.1                | 51.8                | 50.1                | 47.2                | 48.4                | 49.5                | 50.2                 |
|             |               |         |                     |                     |                     |                     |                     | Average             | 50.2                 |
| Limit Level | >75dB(A)      |         |                     |                     |                     |                     |                     | Range               | 48.9 -               |
|             |               |         |                     |                     |                     |                     |                     |                     | 51.9                 |

| Data  | Time               | Weather              | 1 <sup>st</sup>     | 2 <sup>nd</sup>     | 3 <sup>rd</sup>     | 4 <sup>th</sup>     | 5 <sup>th</sup>     | 6 <sup>th</sup>     | Lag                  |
|---|--------------------|----------------------|---------------------|---------------------|---------------------|---------------------|---------------------|---------------------|----------------------|
| Date  | Inne               | weather              | Leq <sub>5min</sub> | Leq <sub>30min</sub> |
| 1/4/2023  | 14:05 - 14:35      | cloudy               | 49.5                | 47.9                | 46.8                | 48.9                | 48.5                | 47.0                | 48.2                 |
| 6/4/2023  | 11:25 - 11:55      | cloudy               | 49.5                | 47.5                | 48.6                | 46.3                | 45.9                | 45.4                | 47.5                 |
| 12/4/2023   | 10:22 - 10:52      | sunny                | 49.8                | 48.9                | 48.4                | 47.7                | 47.3                | 46.4                | 48.2                 |
| 18/4/2023   | 10:33 - 11:03      | fine                 | 50.5                | 49.7                | 51.3                | 48.9                | 46.5                | 45.8                | 49.2                 |
| 24/4/2023   | 14:53 - 15:23      | fine                 | 50.9                | 50.4                | 48.9                | 49.3                | 47.6                | 47.3                | 49.3                 |
| 29/4/2023   | 13:59 - 14:29      | cloudy               | 49.7                | 50.4                | 48.6                | 49.2                | 48.2                | 47.9                | 49.1                 |
| Limit Level<br>70dB(A) during normal teaching periods |                    |                      |                     |                     |                     |                     |                     | Average             | 48.6                 |
|   |                    |                      |                     |                     |                     |                     |                     | Range               | 47.5 -               |
| <del>or 65dB(A)</del>                                 | during examination | <del>i periods</del> |                     |                     |                     |                     |                     |                     | 49.3                 |

| Table 2-11: S | Summary o | f Noise ] | Monitoring | Results – NM3 |
|---------------|-----------|-----------|------------|---------------|
|               | 5         |           | 0          |               |

2.3.9 As shown in the results were well below the limit level, also no complaint was received by the RE, WSD, EPD and contractor. Hence, no Action or Limit Level exceedance was triggered during this month. The impact noise quality monitoring results and graphical presentation are shown in **Appendix** N.

#### 2.4. WATER QUALITY MONITORING

- 2.4.1 Water Impact monitoring had been taken three days per week with sampling or measurement in accordance with Sections 4.12 of the approved EM&A Manual at all designated monitoring stations in the 2 water courses. The interval between 2 sets of monitoring had been more than 36 hours. Replicate in-situ measures had been carried out in each sampling event.
- 2.4.2 Three (3) control and two (2) impact stations were recommended in the Section 4.7 of the approved EM&A Manual to carry out water quality monitoring. In order to identify and seek for the access of the water monitoring locations designated in the approved EM&A Manual, site visit was conducted among ET, IEC and Environmental Protection Department (EPD).
- 2.4.3 During the site visit, all designated monitoring locations were identified however one more impact stations (M3) along the same water course was introduced due to the concern on multiple site effect, in particular to address the potential impact to M2 from a source at upstream of the water course. Details and coordinates of the monitoring stations are described in Table 2-12 and the location plan of water quality monitoring stations is shown in **Appendix O**.

| Water Quality             | Decorintion                   | <b>Co-ordinates</b> |          |  |  |
|---------------------------|-------------------------------|---------------------|----------|--|--|
| <b>Monitoring Station</b> | Description                   | Easting             | Northing |  |  |
| C1                        |                               | 835110              | 824716   |  |  |
| C2                        | Control Stations              | 835403              | 824470   |  |  |
| C3                        |                               | 835642              | 824386   |  |  |
| M1                        | Imment                        | 835215              | 824827   |  |  |
| M2                        | Impact<br>Monitoring Stations | 835536              | 824775   |  |  |
| M3                        | Monitoring Stations           | 835501              | 824648   |  |  |

Table 2-12: Details of Water Quality Monitoring Station

2.4.4 The water monitoring equipment and analysis using for the water quality monitoring were proposed by ET and verified by IEC. The details of equipment using for impact monitoring are listed in the Table 2-13 below:

| Water quality                           |  |  |  |  |  |  |
|---|--|--|--|--|--|--|
| Horiba Multi Water Quality Checker U-53 |  |  |  |  |  |  |
| Thermometer & DO meter                  | The instrument is a portable and weatherproof dissolved oxygen (DO) measuring instrument complete with cable and sensor, and use a DC power source. The equipment is capable of measuring as included a DO level in the range of 0 - $20mg/L$ and 0 - $200\%$ saturation; and a temperature of 0 - $45^{\circ}C$ . |  |  |  |  |  |
| pH meter                                | The instrument consists of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It is readable to 0.1 pH in range of 0 to 14.  |  |  |  |  |  |
| Turbidmeter                             | The instrument is a portable and weatherproof turbidity measuring instrument using a DC power source. It has a photoelectric sensor capable of measuring turbidity between 0 - 1000 NTU.   |  |  |  |  |  |
| Laboratory Analysis                     |  |  |  |  |  |  |
| Suspended Solids                        | HOKLAS-accredited laboratory (Acumen Laboratory and Testing Limited)   |  |  |  |  |  |

Table 2-13: Monitoring Equipment Used in Impact Monitoring Program

#### Remark:

(i) Water samples for suspended solids (SS) have been stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4°C without being frozen).

- 2.4.5 Before the commencement of the sampling, general information such as the date and time of sampling as well as the personnel responsible for monitoring were recorded on the monitoring field data sheet.
- 2.4.6 Water temperature, turbidity, DO, pH and water depth were measured in-situ. Since water depths at C1, C2, M1, M2 and M3 were less than 3 m, all in-situ measurements and sampling conducted at one water depth such as mid-depth are performed. Moreover, C3 was recorded dry throughout the sampling period. Therefore, in-situ measurements and sampling could not be conducted at C3 in accordance with the water monitoring requirements in the approved EM&A Manual.
- 2.4.7 At each sampling point, (two) 2 consecutive measurements of temperature, DO, turbidity and pH were measured. The Multi-Parameter Water Quality Monitoring Probe were retrieved out of the water after the first measurement and then re-deployed for the second measurement. Where the difference in the value between the first and second readings of each set was more than 25% of the value of the first reading, the reading was discarded and further readings were taken. The certification of the Multi-parameter Water Quality Monitoring System is showed in **Appendix P**.
- 2.4.8 All water samples were delivered to the Acumen Laboratory and Testing Limited (HOKLAS registration no.: 241). SS testing was used HOKLAS accredited Analytical method APHA 2540 D. The certification of laboratory with HOKLAS accredited analytical tests are provided in **Appendix Q**.
- 2.4.9 In this reporting period, a total of eleven (11) sampling days perform water monitoring at the six designated locations. Monitoring results of 4 key parameters: dissolved oxygen (DO), turbidity, suspended solids and pH in this Reporting Months, are summarized in Table 2-14.
- 2.4.10 During public holiday, no monitoring was conducted on 5<sup>th</sup>, 7<sup>th</sup>, 8<sup>th</sup> and 10<sup>th</sup> April.

| Dissolved Oxygen – Mid<br>Depth (mg/L) | C1    | C2    | С3  | M1    | M2    | M3          |
|--|-------|-------|-----|-------|-------|-------------|
| Average                                | 11.44 | 12.00 | N/A | 12.87 | 12.42 | 13.78       |
| Min.                                   | 10.04 | 9.54  | N/A | 11.58 | 10.23 | 12.23       |
| Max.                                   | 12.74 | 13.96 | N/A | 14.94 | 14.56 | 14.80       |
| Turbidity – Mid Depth (NTU)            | C1    | C2    | C3  | M1    | M2    | M3          |
| Average                                | 1.63  | 1.06  | N/A | 2.51  | 2.08  | 0.54        |
| Min.                                   | 0.46  | 0.12  | N/A | 0.80  | 0.88  | 0.00        |
| Max.                                   | 3.93  | 1.98  | N/A | 4.31  | 4.88  | 0.95        |
| Suspended Solid – Mid depth<br>(mg/L)  | C1    | C2    | C3  | M1    | M2    | M3          |
| Average                                | 1.31  | 1.00  | N/A | 1.50  | 1.40  | 1.05        |
| Min.                                   | <1    | <1    | N/A | <1    | <1    | <1          |
| Max.                                   | 2.70  | 1.00  | N/A | 2.20  | 3.40  | <u>1.60</u> |
| pH value (unit)                        | C1    | C2    | C3  | M1    | M2    | M3          |
| Average                                | 7.55  | 8.01  | N/A | 7.82  | 8.49  | 8.35        |
| Min.                                   | 6.64  | 7.06  | N/A | 7.01  | 8.21  | 8.16        |
| Max                                    | 7.81  | 8.62  | N/A | 8.19  | 8.74  | 8.53        |

Table 2-14: Summary of Water Quality Monitoring Results

Remark 1: Values that are <1 is assumed to be 1 during calculation

Remark 2: Bolded values indicated exceedance of action level

Remark 3: Underlined values indicated exceedance of limit level

Remark 4: Details of exceedance of action level and or limit level, please refer to appendix R

- 2.4.11 In this reporting month, most of the monitoring results were below or within the action level. There was no exceedance of action level and 1 exceedance of limit level in the reporting period, all was found non-project related. Detailed monitoring results including in-situ measurements, laboratory analysis data are shown in Appendix R.
- 2.4.12 Investigation report for the exceedance of water quality in April 2023 are supplemented in Appendix V.

#### 2.5. ECOLOGY

- 2.5.1 The condition of TA572 was observed in fair health despite in poor form. TA327 was also in poor condition; while already dead TA326 collapsed under Signal No. 10 typhoon Mangkhut in September 2018. Tree guying cables have been installed to provide external support to the two remaining transplanted trees.
- 2.5.2 Compensatory planting of TA326 has been completed on 25 March 2020 by planting two Syzygium levinei and one Schefflera heptaphylla. However, the two native Syzygium levinei were mis-planted by two exotic Syzygium jambos, which has been replaced by another native tree species Celtis sinensis on 31 May 2021.
- 2.5.3 *Desmos chinensis* has been finalized as the candidate to compensate the loss of *Artabotrys hongkongensis*. Two individuals were planted at Wall C in STWTW on 1 April 2021.
- 2.5.4 New small sprouts keep emerging from the two *Desmos chinensis* that have been reported dead previously. Construction materials was also found too close to the planter. An eye-catching protective fence shall be set up as a protection zone. No construction materials shall be placed near/ within the protection zone.
- 2.5.5 In order to enhance a sustainable survival during the post-transplantation stage, a shelter (such as shading net) has been installed to reduce intensity of direct sunlight received and avoid direct hit of rainstorm/ typhoon to the 27 nos. *Cibotium barometz* at Portion E of STSFWSR.
- 2.5.6 Regular irrigation, set up of protection zone and weeding by hand held tools within protection zone, shall also be provided to the transplanted/ compensated plants in order to sustain their survival during the post-transplantation (establishment) stage.
- 2.5.7 Root ball of TA572 and TA327 tree should be kept moisture especially during dry and non-raining day.
- 2.5.8 Signs of ploughed soil by wild boar(s) at the two groups of transplanted *Cibotium barometz* were reported in previous monitoring. A robust fencing was recently installed to protect the group of *Cibotium barometz* from further damage caused by wild boars.
- 2.5.9 Given that leftover/ garbage was observed nearby, illegal feeding of wild pigs or other wild animals was also suspected to occur. Warning signs of illegal feeding and plant protection zone may be put along the receptor site to remind the hikers. Reporting the case to the relevant government department, i.e. AFCD, is suggested to prevent further aggregation of wild boars in the area.

#### 2.6. WASTE MANAGEMENT STATUS

- 2.6.1 The Contractor has submitted application form for registration as chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting. The Waste Producer Number to the Contractor is assigned in respect of the project site.
- 2.6.2 Wastes generated during this reporting period include mainly construction wastes (inert and non-inert). Waste flow table was prepared by the Contractor to record amount of waste generated and disposed (**Appendix T**).
- 2.6.3 The Contractor was advised to properly maintain on site C&D materials and waste collection, sorting and recording system, dispose of C&D materials and wastes at designated ground and maximize reuse/ recycle of C&D materials and wastes.
- 2.6.4 The Contractor was also reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly. For chemical waste containers, the Contractor was reminded to treat properly and store temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

#### 2.7. DELIVERY, STORAGE AND HANDLING OF CHLORINE

2.7.1 Chlorine is delivered to Sha Tin WTW in batches of up to 6×1-tonne drums. The transport route from Sham Shui Kok dock on North Lantau is shown in **Figure 1**. The route passes along the North Lantau Expressway, around the northern edge of Tsing Yi, through Tsuen Wan and along Tai Po Road (Piper's Hill) to Sha Tin (Table 2-15).

Figure 1: Chlorine Transport Route to Sha Tin Water Treatment Works




Table 2-15: Chlorine Truck Transport Route

| Destination | Route   |
|-------------|---|
| From SSK    | Sham Shui Kok Dock > Cheung Tung Road > Sunny Bay Road > N Lantau Highway     |
| Dock to Sha | > Lantau Link > NW Tsing Yi Interchange > Tsing Yi North Costal road > Tsing  |
| Tin WTW     | Tsuen Road > Tsuen Wan Road > Kwai Chung Road > Ching Cheung Road > Tai       |
|             | Po Road > Tai Po Road (Piper's Hill) > Tai Po Road (Sha Tin Heights) > Tai Po |
|             | Road > Tsing Sha Highway (Sha Tin) > Tai Po Rd (Sha Tin) > Sha Tin Rural      |
|             | Committee Rd > Tai Chung Kiu Rd > Che Kung Miu Road > Sha Tin WTW             |

- 2.7.2 Unloading takes place inside the Chlorination House, with the doors closed, in a designated truck unloading bay. The movement of drums within the storage area and 'drive-through' unloading bay is carried out using a hoist/monorail system with a purpose-built lifting beam. Prior to usage, the drums are stored on cradles within the chlorine storage area.
- 2.7.3 The on-site chlorine delivery route is shown in **Figure 2**.

Figure 2: Chlorine Delivery Route at Sha Tin WTW



- 2.7.4 An emergency chlorine scrubbing system is installed to remove any leaked chlorine in the chlorine handling and storage areas. The system is a packed tower utilising sodium hydroxide as the neutralising agent. The plant and equipment are installed in a separate scrubber room.
- 2.7.5 On detection of chlorine at a concentration of 3 ppm or above in the chlorine handling or storage areas, the scrubbing system will activate automatically. The air/chlorine mixture in the affected areas is drawn into the scrubber by the scrubber fan via ducting connected to the normal ventilation system. An electrically-operated isolating damper is provided in the scrubber intake which opens automatically when the scrubber fan starts up.
- 2.7.6 The scrubber system is normally set at auto standby mode and is activated if the chlorine concentration rises above 3 ppm. A continuous chlorine monitor is installed at a point downstream of the packed tower

Acumen Environmental Engineering & Technologies Company Limited

and upstream of the vent/recycle changeover dampers to monitor the scrubber performance; a "Chlorine concentration high" alarm will be initiated if the concentration of chlorine in the tower exhaust exceeds the preset value.

- 2.7.7 According to the Fire Services Department's fire safety requirements, an emergency repair/stoppage kit for chlorine spillage/leakage is provided and maintained in good working condition at all times for use by the trained persons and stowed adjacent to but outside the store/plant room. Regular drills are conducted to train personnel on the proper use of the breathing apparatus and protective clothing.
- 2.7.8 A Hazard Assessment of the risks associated with the storage, handling and transport of chlorine at Sha Tin WTW and the off-site transport of chlorine for the Construction and Operational Phases of the reprovisioning project has been conducted in the approved EIA Report (Register No. AEIAR-187/2015).
- 2.7.9 This In-situ Reprovisioning of Sha Tin WTW is an improvement project, following its completion the chlorine-related risks levels to the general public will be lowered due to the anticipated reduction of the chlorine storage and usage levels.
- 2.7.10 Implementation of the recommended mitigation measures would be regularly audited. No specific Environmental Monitoring would be required.

#### **2.8. EM&A SITE INSPECTION**

- 2.8.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, contract No. 1/WSD/19 were four (4) site inspections carried out on 4, 11, 19 and 24 April 2023. Contract No. 6/WSD/21 were four (4) site inspections carried out on 4, 11, 18 and 24 April 2023.
- 2.8.2 One joint site inspection with IEC also undertaken on 24 April 2023. Minor deficiencies were observed during weekly site inspection or joint site inspection. Key observations during the site inspections are summarized in Table 2-16 (a) and Table 2-16 (b).

| Date          | <b>Environmental Observations</b>  | Follow-up Status                         |
|---------------|--|--|
| 4 April 2023  | It is observed that puddle near main haul road.<br>Contractor was reminded to remove the puddly<br>at main haul road | Puddle have been cleared up.             |
| 11 April 2023 | No environmental issue was observed during the site inspection.  | N/A                                      |
| 19 April 2023 | It is observed that general refuse near S2F.Contractor was reminded to remove the general refuse at S2f              | General refuse have been removed at S2F  |
| 24 April 2023 | Contractor was reminded to monitor and clean<br>up the treatment facility more frequently.                           | Treatment facility have been cleaned up. |

#### Table 2-16 (a): Site Observations (1/WSD/19)

#### Table 2-16 (b): Site Observations (6/WSD/21)

| Date          | <b>Environmental Observations</b>  | Follow-up Status                  |
|---------------|--|-----------------------------------|
| 4 April 2023  | It is observed that puddle near car washing<br>area. Contractor was reminded to remove the<br>puddly at car washing area | Puddle have been cleared up.      |
| 11 April 2023 | No environmental issue was observed during the site inspection.  | N/A                               |
| 18 April 2023 | It is observed that water accumulated at site office. Contractor was reminded to clean up the site office.               | Site office have been cleaned up. |
| 24 April 2023 | No environmental issue was observed during the site inspection.  | N/A                               |

## 2.8.3 The Contractor has rectified all the observations identified during environmental site inspections in the reporting period.

#### 2.9. ENVIRONMENTAL LICENSES AND PERMITS

2.9.1 The status of environmental license and permit is summarized in Table 2-17 (a) and Table 2-17 (b) below:

| License / Permit  | License /<br>Permit No.  | Date of<br>Issue | Date of<br>Expiry | License /<br>Permit<br>Holder | Remark |
|---|--------------------------|------------------|-------------------|-------------------------------|--------|
| Environmental Permit  | EP- 494/2015             | 28/01/2015       | N/A               | WSD                           |        |
| Notification of<br>Construction Works under<br>the Air Pollution Control<br>(Construction Dust)<br>Regulation (Form NA) | Reference No:<br>458807  | 10/8/2020        | N/A               | ACMJV                         |        |
| Registration of Chemical<br>Waste Producer  | WPN5296-759-<br>A3012-01 | 28/09/2020       | N/A               | ACMJV                         |        |
| Trip Ticket (Chit) Account  | 7038091                  | 26/8/2020        | N/A               | ACMJV                         |        |
| Waste Water Discharge<br>Licence  | WT00037213-<br>2020      | 19/1/2021        | 31/1/2026         | ACMJV                         |        |
| Notification of<br>Commencement of<br>Asbestos Abatement Work   | AX210503                 | 30/8/2021        | N/A               | ACMJV                         |        |
| Construction Noise Permit   | GW-RN0244-23             | 16/03/2023       | 15/06/2023        | ACMJV                         |        |

Table 2-17(a): Summary of Environmental License and Permit (1/WSD/19)

Table 2-17(b): Summary of Environmental License and Permit (6/WSD/21)

| License / Permit  | License /<br>Permit No.  | Date of<br>Issue | Date of<br>Expiry | License /<br>Permit<br>Holder | Remark |
|---|--------------------------|------------------|-------------------|-------------------------------|--------|
| Notification of<br>Construction Works under<br>the Air Pollution Control<br>(Construction Dust)<br>Regulation (Form NA) | Reference No:<br>474147  | 24/11/2021       | N/A               | ACMJV                         |        |
| Registration of Chemical<br>Waste Producer  | WPN5218-759-<br>C4678-01 | 5/1/2022         | N/A               | ACMJV                         |        |
| Trip Ticket (Chit) Account  | 7042460                  | 8/12/2021        | N/A               | ACMJV                         |        |
| Waste Water Discharge<br>Licence  | WT00040939-<br>2022      | 11/5/2022        | 31/5/2027         | ACMJV                         |        |
| Construction Noise Permit   | GW-RN0194-23             | 4/3/2023         | 4/6/2023          | ACMJV                         |        |

#### 2.10. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

- 2.10.1 In response to the site audit findings, the Contractors carried out corrective actions. A summary of the environmental mitigation measures implemented by the Contractor in this Reporting Period are summarized in Table 2-18.
- 2.10.2 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (EMIS) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are showed **Appendix U**.

| Issues      | Environmental Mitigation Measures   |  |  |  |
|-------------|---|--|--|--|
| Air Quality | <ul> <li>Tarpaulin covering of any dusty materials on a vehicle leaving the site;</li> <li>Imposition of speed controls for vehicles on site haul roads;</li> <li>Use of regular watering to reduce dust emissions from exposed site surfaces and roads;</li> <li>Side enclosure and covering of any aggregate or stockpiling of dusty materials to reduce emissions;</li> <li>Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs.</li> </ul> |  |  |  |
| Noise       | <ul> <li>Good site practices to limit noise emissions at the sources;</li> <li>Use of quite plant and working methods;</li> <li>Use of site hoarding or other mass materials as noise barrier to screen noise at ground level of NSRs;</li> <li>Scheduling of construction works outside school examination period in critical area.</li> </ul>   |  |  |  |
| Water       | <ul> <li>Drainage systems were regularly and adequately maintained;</li> <li>Effluent discharged from the construction site should comply with standards stipulated in the TM-DSS;</li> <li>Open stockpiles of construction materials on sites should be covered.</li> </ul>  |  |  |  |
| General     | - The site was generally kept tidy and clean.   |  |  |  |

 Table 2-18: Environmental Mitigation Measures

2.10.3 The necessary mitigation measures were implemented properly for this Contract.

## 2.11. SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT

- 2.11.1 Results for 1-hour TSP and noise monitoring complied with the Action/ Limit levels in the reporting period. Results for water quality monitoring mostly complied with the Action/ Limit levels in the reporting period.
- 2.11.2 Cumulative statistics on exceedances is provided in Appendix V.

#### 2.12. SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS

2.12.1 The Environmental Complaint Handling Procedure is shown in below table:

#### Table 2-19: Environmental Complaint Handling Procedure

| Complaint Received via Project                                      | Complaint Received via 1823 or      |  |  |  |  |
|---|-------------------------------------|--|--|--|--|
| Hotline   | from other government departments   |  |  |  |  |
|   |                                     |  |  |  |  |
| ACMJV notify ER, ET and IEC   | ER notify ACM, ET and IEC           |  |  |  |  |
|   |                                     |  |  |  |  |
| Register of the complaint. ACMJV and ET to conduct investigation of |                                     |  |  |  |  |
| complaint and report to ER and IEC the investigation results        |                                     |  |  |  |  |
|   |                                     |  |  |  |  |
| If complaint is considered not valid                                | If complaint is found valid         |  |  |  |  |
|   |                                     |  |  |  |  |
| ET or ER to reply the complainant                                   | ACMJV to implement necessary        |  |  |  |  |
| if necessary  | improvement measures in             |  |  |  |  |
|   | consultation with the IEC, ET and   |  |  |  |  |
|   | ER. ET to check and inspect if the  |  |  |  |  |
|   | situation is improved. ER to        |  |  |  |  |
|   | conduct further inspection as       |  |  |  |  |
|   | necessary.                          |  |  |  |  |
|   |                                     |  |  |  |  |
|   | ER to report the follow up actions  |  |  |  |  |
|   | done to WSD and reply to            |  |  |  |  |
|   | complainant is necessary.           |  |  |  |  |
|   | If the complaint is referred by the |  |  |  |  |
|   | EPD, the Contractor to prepare      |  |  |  |  |
|   | interim report on the status of the |  |  |  |  |
|   | complaint investigation and follow- |  |  |  |  |
|   | up action                           |  |  |  |  |
|   |                                     |  |  |  |  |
| ER prepare complaint report for submission to WSD                   |                                     |  |  |  |  |
| ET to record the complaint case in monthly EM&A report              |                                     |  |  |  |  |

- 2.12.2 No environmental complaint was received in the reporting period.
- 2.12.3 No notification of summons and prosecution was received in the reporting period.
- 2.12.4 EPD site inspection was conducted on 20 April 2023 in the reporting period.
- 2.12.5 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix V.

#### 2.13. DATA MANAGEMENT AND DATA QA/QC CONTROL

- 2.13.1 The impact monitoring data were handled by ET's in-house data recording and management system.
- 2.13.2 The monitoring data recorded in the equipment were downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data were input into computerized database properly. The laboratory results were input directly into the computerized database and checked by personnel other than those who had input the data.
- 2.13.3 For monitoring parameters that require laboratory analysis, the local laboratory had followed the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory testing.

#### **3. FUTURE KEY ISSUES**

#### 3.1. CONSTRUCTION PROGRAMME FOR THE COMING MONTHS

- 3.1.1 As informed by the Contractor, the major works for Contract No. 1/WSD/19 between May 2023 to July 2023 will be:
  - Major ELS Work (S1F, S2F, Ozone Building, SWPS, RMF)
    - $\diamond$  Excavation
    - ♦ Soil nail installation
    - ♦ Lagging wall construction
    - $\diamond$  Strut and waling installation
    - $\diamond$  Pre-loading works
    - $\diamond$  Plate load tests
  - Grout curtain
  - Shutdown of south works
  - WET structure construction, top slab construction, water test
  - S1F:
    - ♦ Formation preparation (dewatering)
    - ♦ Blinding construction
    - $\diamond$  Drilling works for earthing rods
    - $\diamond$  Structure construction
  - Demolition of TWRT
  - Drilling works for King Posts
  - Filter bed demolition and backfilling
  - King Post installation work
  - Valve chamber for M1-5 water pipe diversion
  - Wall A & B construction works
  - Fencing construction works
  - Landscape works
  - Installation of under structures pipes
  - Installation of temporary steel decking at S2F
  - ABWF Works for 6 major buildings
  - Scaffolding Works for WET ABWF & Metal Works
  - Structural Steelworks for WET
  - Excavation for Stainless Steel Pipework under Structures of Six Major Buildings in Portion A
- 3.1.2 As informed by the Contractor, the major works for Contract No. 6/WSD/21 between May 2023 to July 2023 will be:
  - Waterproofing Works
  - Carry Out Excavation Down to +23.3mPD
  - Concreting for Raft Slab (LG/F Level)
  - Steel Plate Welding to Sheetpile for Waterproofing Works
  - Carry Out Excavation to Final Excavation Level +21.0mPD
  - MIC Installation
  - Excavation to Bottlm Rockfill Level & Rockfill Replacement Work

#### **3.2.** KEY ISSUES FOR COMING MONTH


- 3.2.1 Potential environmental impacts arising from the above upcoming construction activities in April 2023 are mainly associated with dust, noise, water quality issues and waste management issues.
- 3.2.2 The tentative monitoring schedule for May 2023 to July 2023 can be found in Appendix W.

#### 4. ONCLUSIONS AND RECOMMENDATIONS

#### 4.1. SUMMARY

- 4.1.1 Air quality (1-hour TSP), noise, water quality and ecology impact monitoring were carried out in the reporting period. Most of the monitoring results are satisfactory, there was no exceedance of action level and 1 exceedance of limit level for water monitoring results in the reporting month was found and NOE and Investigation Report was therefore issued.
- 4.1.2 Four (4 nos.) environmental site inspections were conducted during the reporting period. Joint site inspection with IEC were carried out on 24 April 2023. Minor deficiencies were observed during site inspection and were rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.
- 4.1.3 To control the site performance on waste management, the contractor shall ensure that all solid and liquid waste management works are fully in compliance with the relevant license/permit requirements, such as the effluent discharge licence and the chemical waste producer registration. Contractor is also reminded to implement the recommended environmental mitigation measures according to the Environmental Monitoring and Audit Manual.
- 4.1.4 No Environmental complaint was received in reporting period.
- 4.1.5 No notification of summons or prosecution was received since commencement of the Contract.
- 4.1.6 The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

# Appendix A General Layout Plan




P:\Projects\60162073\Drawing\REPORT\EM&A\804.dwg 2013-02-27 15:42 FENGYL

# Appendix B Project Organization

Project no.: CJO-3113

In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works)

- Water Treatment Works and Ancillary Facilities



| Mr. Joh<br>5220 9  | e  |  | Mr. Ryan Tam<br>6628 4802                     |   |   |
|--|--|--|---|---|---|
| Site Supervisor<br>Mr. Yam Kim Pang<br>Mobile: 9446 2998                       | Mr. Yeung Chung Shing<br>Mobile: 9332 7090 | Technical Apprentice<br>Mr. Wong Ho Hin<br>6847 4497       | Mr. Alex Hu Hongbin<br>6808 6236              | ] | J |
| Harvest Harvest<br>Mr. Ho Kam Kuen Mr. Chan Fat<br>Mobile: 6387 1108 6153 8582 | Harvest<br>Mr. Tam Chi Kwan<br>6918 3262   | Sub-Con. Rep<br>Sung Wah<br>Mr. Chan Kuen Por<br>9558 3776 | o's.<br>Wing Wo<br>Mr. Ben Chung<br>6480 7623 |   |   |

Authorization


Communication Line

### Contract No. 6/WSD/21

In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works)

- Administration Building

## **Environmental Organizational Chart (2023.03)**



Authorization

**Communication Line** \_ \_ \_ \_ \_ \_

# Appendix C Latest Construction Programme

| Activity ID  | Activity Name   | Original<br>Duration | Start                      | Finish                     |  |
|--|---|----------------------|----------------------------|----------------------------|--|
|  | ixecutive Summary Programme (Jan-23)  | 3118                 | 10-Aug-20 A                | 28-Mar-27                  | 3 Q4 Q1 Q2 Q3 Q4 Q1 Q2 Q1 Q2 Q1 Q1 Q2 Q1 |
| Starting Date<br>119.CD.GEN.10000                  | Starting Date   | 0                    | 10-Aug-20 A<br>10-Aug-20 A | 10-Aug-20 A                |  |
| Key date KD1                                       |   | 411                  | 10-Aug-20 A                | 24-Sep-21 A                |  |
| 119.KD.CIV.10000                                   | M1 - M5 Diversion   | 411                  | 10-Aug-20 A                | 24-Sep-21 A                |  |
| Section 1 of the works<br>119.S1.CIV.10000         | Temporary DG Store Construction   | 458<br>361           | 10-Aug-20 A<br>10-Aug-20 A | 16-Nov-22 A<br>05-Aug-21 A |  |
| 119.S1.CIV.10010                                   | DG Store Demolition and Site Formation Work   | 97                   | 06-Aug-21 A                | 16-Nov-22 A                |  |
| Section 2 of the works                             | d Shitdown  | 1883                 | 05-Nov-20 A                | 31-Dec-25                  |  |
| Decomissioning, Demolition and<br>119.S2.CIV.22000 | d Shutdown<br>Decommissioning, Shutdown and Demolition  | 519<br>519           | 05-Nov-20 A<br>05-Nov-20 A | 30-Jul-22 A<br>30-Jul-22 A |  |
| Temporary Washwater Equaliz                        |   | 224                  | 25-Nov-21 A                | 22-Jun-22 A                |  |
| 119.S2.CIV.20180<br>119.S2.MEP.20130               | Civil and Structural Works E&M Works  | 92<br>67             | 25-Nov-21 A<br>11-Mar-22 A | 26-May-22 A<br>22-Jun-22 A |  |
| Stage 1 Filter                                     |   | 1280                 | 07-Mar-22 A                | 30-Sep-25                  |  |
| 119.S2.CIV.20000<br>119.S2.CIV.20010               | Pipe Pile, Excavation and Lateral Support Civil and Structural Works  | 216<br>435           | 07-Mar-22 A<br>31-Jan-23   | 02-May-23<br>09-Apr-24     |  |
| 119.S2.MEP.20000                                   | E&M Works   | 860                  | 25-May-23                  | 30-Sep-25                  |  |
| Stage 2 Filter                                     |   | 1285                 | 15-Jan-22 A                | 04-Oct-25                  |  |
| 119.S2.CIV.20020<br>119.S2.CIV.20030               | Pipe Pile, Excavation and Lateral Support Civil and Structural Works  | 168<br>373           | 15-Jan-22 A<br>03-Mar-23   | 05-Jun-23<br>09-Mar-24     |  |
| 119.S2.MEP.20010                                   | E&M Works   | 860                  | 29-May-23                  | 04-Oct-25                  |  |
| South Work Pumping Station                         |   | 1343                 | 24-Dec-21 A                | 04-Oct-25                  |  |
| 119.S2.CIV.20040<br>119.S2.CIV.20050               | Pipe Pile, Excavation and Lateral Support Civil and Structural Works  | 285<br>372           | 24-Dec-21 A<br>14-Jun-23   | 13-Jun-23<br>19-Jun-24     |  |
| 119.S2.MEP.20020                                   | E&M Works   | 709                  | 27-Oct-23                  | 04-Oct-25                  |  |
| Residual Management Facilities                     | s<br>Pipe Pile, Excavation and Lateral Support  | 1269<br>365          | 12-Nov-21 A<br>12-Nov-21 A | 02-Jul-25<br>23-Jun-23     |  |
| 119.S2.CIV.20060<br>119.S2.CIV.20070               | Pipe Pile, Excavation and Lateral Support<br>Civil and Structural Works   | 365                  | 12-Nov-21 A<br>24-Jun-23   | 23-Jun-23<br>07-Jun-24     |  |
| 119.S2.MEP.20030                                   | E&M Works   | 558                  | 23-Dec-23                  | 02-Jul-25                  |  |
| Ozone Building<br>119.S2.CIV.20080                 | Pipe Pile, Excavation and Lateral Support   | 1310<br>254          | 17-Jan-22 A<br>17-Jan-22 A | 29-Sep-25<br>01-Apr-23     |  |
| 119.S2.CIV.20090                                   | Pipe Pile, Excavation and Lateral Support<br>Civil and Structural Works   | 798                  | 02-Apr-23                  | 01-Apr-23<br>07-Jun-25     |  |
| 119.S2.MEP.20040                                   | E&M Works   | 718                  | 13-Oct-23                  | 29-Sep-25                  |  |
| Flocculation and Sedimentation<br>119.S2.CIV.20100 | Tank<br>Pipe Pile, Excavation and Lateral Support   | 1287<br>428          | 08-Feb-22 A<br>08-Feb-22 A | 23-Sep-25<br>15-Sep-23     |  |
| 119.S2.CIV.20110                                   | Civil and Structural Works  | 159                  | 16-Sep-23                  | 21-Feb-24                  |  |
| 119.S2.MEP.20050                                   | E&M Works   | 679                  | 15-Nov-23                  | 23-Sep-25                  |  |
| Washwater Equalization Tank<br>119.S2.CIV.20120    | Pipe Pile, Excavation and Lateral Support   | 1553<br>386          | 02-Jan-21 A<br>02-Jan-21 A | 03-Apr-25<br>15-Apr-22 A   |  |
| 119.S2.CIV.20130                                   | Civil and Structural Works  | 241                  | 30-Mar-22 A                | 24-Apr-23                  |  |
| 119.S2.MEP.20060                                   | E&M Works   | 710                  | 25-Apr-23                  | 03-Apr-25                  |  |
| Inlet Works and New Sampling<br>119.S2.CIV.20150   | Room<br>Civil and Structural Works  | 681<br>222           | 29-May-23<br>29-May-23     | 08-Apr-25<br>05-Jan-24     |  |
| 119.S2.MEP.20070                                   | E&M Works   | 613                  | 05-Aug-23                  | 08-Apr-25                  |  |
| Elevated Walkway<br>119.S2.CIV.20160               | Civil and Structural Works  | 661<br>542           | 22-Jan-24<br>22-Jan-24     | 12-Nov-25<br>16-Jul-25     |  |
| 119.S2.MEP.20080                                   | E&M Works   | 304                  | 13-Jan-25                  | 12-Nov-25                  |  |
| WTW Logistics Centre                               | EMMWata   | 815                  | 04-May-23                  | 26-Jul-25                  |  |
| 119.S2.MEP.20090<br>Flowmeter House                | E&M Works   | 815<br>735           | 04-May-23<br>04-Mar-23     | 26-Jul-25<br>07-Mar-25     |  |
| 119.S2.MEP.20100                                   | E&M Works   | 735                  | 04-Mar-23                  | 07-Mar-25                  |  |
| New Administration Building<br>119.S2.MEP.20110    | E&M Works   | 438<br>438           | 29-Nov-23<br>29-Nov-23     | 08-Feb-25<br>08-Feb-25     |  |
| 119.CD.GEN.10040                                   | Access to Portion H from 6/WSD/21   | 0                    | 29-Nov-23*                 |                            |  |
| 119.S2.MEP.20120                                   | SCADA Installation and DCS Migration  | 330                  | 16-Mar-24                  | 08-Feb-25                  |  |
| Geotechnical Works<br>119.S2.CIV.20170             | Civil Works   | 379<br>379           | 24-Jun-23<br>24-Jun-23     | 06-Jul-24<br>06-Jul-24     |  |
| Road and Utilities                                 | Designed and Descare Disc   | 1770                 | 25-Jan-21 A                | 29-Nov-25                  |  |
| 119.S2.CIV.21010<br>119.S2.CIV.21030               | Drainage and Process Pipe Underground Power Supply Cable Laying   | 1178<br>243          | 25-Jan-21 A<br>27-Oct-23   | 15-Jul-25<br>25-Jun-24     |  |
| 119.S2.CIV.21000                                   | Road Works and Other Utilities  | 615                  | 25-Mar-24                  | 29-Nov-25                  |  |
| Inspection and Commissioning                       |   | 248<br>52            | 28-Apr-25                  | 31-Dec-25<br>18-Jun-25     |  |
| 119.S2.INS.10030<br>119.S2.INS.10000               | DG Inspection WSD Inspection  | 67                   | 28-Apr-25<br>06-Jun-25     | 11-Aug-25                  |  |
| 119.S2.INS.10020                                   | EPD Inspection  | 26                   | 14-Jun-25                  | 09-Jul-25                  |  |
| 119.S2.INS.10010                                   | FSI Inspection  | 111                  | 20-Aug-25                  | 08-Dec-25                  |  |
| 119.S2.INS.10040<br>Section 3 of the works         | Pre-commissioning Tests and Test on Completion  | 87<br>320            | 06-Oct-25<br>23-Feb-21 A   | 31-Dec-25<br>02-Mar-22 A   |  |
| 119.S3.CIV.10000                                   | Section 3 - Landscaping Softworks within Portion D  | 320                  | 23-Feb-21 A                | 02-Mar-22 A                |  |
| Section 3A of the works<br>119.S3A.CIV.10000       | Section 3A - Establishment Works within Portion D   | 391<br>391           | 29-Aug-21 A<br>29-Aug-21 A | 02-Mar-22 A<br>02-Mar-22 A |  |
| Section 4 of the works                             |   | 81                   | 01-Jan-26                  | 22-Mar-26                  |  |
| 119.S4.CIV.10000                                   | Section 4 - Landscaping Softworks within Portion A&B  | 81                   | 01-Jan-26                  | 22-Mar-26                  |  |
| Section 4A of the works<br>119.S4A.CIV.10000       | Section 4A - Establishment works within portion A&B   | 371<br>371           | 23-Mar-26<br>23-Mar-26     | 28-Mar-27<br>28-Mar-27     |  |
| Section 5 of the works                             |   | 2245                 | 10-Aug-20 A                | 27-Jan-27                  |  |
| 119.S5.CIV.10000                                   | Section 5 - Post-planting Monitoring and Maintenance Works within Portion A, D & G  | 2245<br>611          | 10-Aug-20 A<br>27-May-25   | 27-Jan-27<br>27-Jan-27     |  |
| Section 6 of the works<br>119.S6.CIV.10000         | Section 6 - Extended Tests (ET) within Portion A, B & H   | 611                  | 27-May-25<br>27-May-25     | 27-Jan-27<br>27-Jan-27     |  |
| Sectional Completion Date                          |   | 2011                 | 24-Sep-21 A                | 28-Mar-27                  |  |
| 119.CD.GEN.10010<br>119.CD.GEN.10020               | key date KD1 - Diversion of Pipelines M1, M2, M3, M4 and M5<br>Section 1 - Relocate DG Stores, Site formation for New Administration Building | 0                    |                            | 24-Sep-21 A<br>16-Nov-21 A |  |
| 119.CD.GEN.10050                                   | Section 3 - Landscaping Softworks within Portion D  | 0                    |                            | 02-Mar-22 A                |  |
| 119.CD.GEN.10060                                   | Section 3A - Establishment Works within Portion D   | 0                    |                            | 02-Mar-22 A                |  |
| 119.CD.GEN.10030                                   | Section 2 - Portion A&B const, E&M in portion H, Pipeline diversion M1 to M5  | 0                    |                            | 31-Dec-25*                 |  |
| 119.CD.GEN.10070<br>119.CD.GEN.10090               | Section 4 - Landscaping Softworks within Portion A&B<br>Section 5 - Post-planting Monitoring and Maintenance Works within Portion A, D & G    | 0                    |                            | 22-Mar-26<br>27-Jan-27     |  |
| 119.CD.GEN.10100                                   | Section 6 - Extended Tests (ET) within Portion A, B & H   | 0                    |                            | 27-Jan-27                  |  |
| 119.CD.GEN.10080                                   | Section 4A - Establishment works within portion A&B   | 0                    |                            | 28-Mar-27                  |  |
|  |   |                      |                            |                            |  |
|  |   | <u> </u>             |                            |                            |  |
|  | tu Reprovisioning of Sha Tin Water Treatment Works  | 4                    |                            |                            | Critical Work Actual Level of Effort Page 1 of 1   |
|  | b) - Water Treatment Works and Ancillary Facilities<br>EXECUTIVE SUMMARY PROGRAMME  |                      |                            | tual Work                  | Summary  |
|  |   | '                    |                            |                            |  |
|  |   |                      |                            |                            |  |

#### Contract No. 6/WSD/21 In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works) Administration Be

P6. ID Activity Name Total Late Start Late Finish Working 2024 N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D . Total 1633 10-Nov-21 30-Apr-26 0 10-Nov-21 30-Apr-26 In-situ Reprovisioning of Sha Tin WTW (South Works) - Admin. Bldg. (1st Programme) 30-Apr-26 1633 Nov-21 0 10-Nov-21 30-Apr-26 Contract Date 1633 10-Nov-21 30-Apr-26 10-Nov-21 30-Apr-26 7d/w x1 Key Dates 1268 10-Nov-21 30-Apr-25 0 10-Nov-21 30-Apr-25 7d/w x10 Contract Date WSD-CD-01 Contract Date 0 10-Nov-21 0 10-Nov-21 7d/w x10 starting date WSD-CD-02 starting date 0 17-Nov-21 0 17-Nov-21 7d/w x10 WSD-CD-03 Completion of Date 0 30-Apr-25\* 0 30-Apr-25 7d/w x10 Sectional Completion 30-Apr-26 7d/w x10 365 0 30-Apr-25 30-Apr-26 30-Apr-25 Section 1 - All Works except the Works in Section 2 & 2A 30-Apr-25 30-Apr-25 0 30-Apr-25 0 30-Apr-25 7d/w x10 WSD-SC-1-01 Contractual Completion Date according to CDP1 (1260d after starting date) 30-Apr-25\* 30-Apr-25 7d/w x10 0 0 30-Apr-25\* WSD-SC-1-02 Planned Completion Date 0 0 30-Apr-25 7d/w x10 0 30-Apr-25 30-Apr-25 0 30-Apr-25 30-Apr-25 7d/w x10 Section 2 - Landscaping Softworks within Portion A Contractual Completion Date according to CDP1 (1260d after starting date) 7d/w x10 WSD-SC-2-01 0 30-Apr-25\* 0 30-Apr-25 WSD-SC-2-02 Planned Completion Date 0 30-Apr-25\* 30-Apr-25 7d/w x10 0 Section 2A - Establishment Works wihin Portion A 0 30-Apr-26 30-Apr-26 0 30-Apr-26 30-Apr-26 7d/w x10 Contractual Completion Date according to CDP1 (1625d after starting date) WSD-SC-3-01 0 30-Apr-26\* 0 30-Apr-26 7d/w x10 WSD-SC-3-02 Planned Completion Date 0 30-Apr-26\* 0 30-Apr-26 7d/w x10 Key Dates-1 265 21-Oct-23 12-Jul-24 0 21-Oct-23 12-Jul-24 7d/w x10 KD1 - Completion of the Works as specified in Clause PS 0.21 0 21-Oct-23 21-Oct-23 0 21-Oct-23 21-Oct-23 7d/w x10 Contractual Completion Date acco WSD-KD-1-01 Contractual Completion Date according to CDP1 (703d after starting date) 21-Oct-23\* 0 21-Oct-23 7d/w x10 0 Planned Completion Date WSD-KD-1-02 0 21-Oct-23\* 21-Oct-23 Planned Completion Date 0 7d/w x10 KD2 - Completion of the Works as specified in Clause PS 0.22 0 12-Jul-24 12-Jul-24 0 12-Jul-24 12-Jul-24 7d/w x10 Contractual WSD-KD-2-01 Contractual Completion Date according to CDP1 (968d after starting date) 0 12-Jul-24\* 0 12-Jul-24 7d/w x10 Planned Com WSD-KD-2-02 Planned Completion Date 0 12-Jul-24\* 0 12-Jul-24 7d/w x10 Access Date 0 17-Nov-21 118 15-Mar-22 15-Mar-22 17-Nov-21 7d/w x10 Portion A & Portion B WSD-PS-01 Portion A & Portion B 0 17-Nov-2 118 15-Mar-22 7d/w x10 Major Submission / Procurement 452 )4-Feb-23 | 684 | 1 9-Dec-24 7d/w x' Major Submission 44 17-Nov-21 30-Dec-21 132 15-Dec-21 11-May-22 7d/w x10 Sub-contract Management Plan & Subletting Procedure - Submission & Approval by PM WSD-MS-01 Sub-contract Management Plan & Subletting Procedure - Submission & Approval by PM 30 17-Nov-21 16-Dec-21 28 15-Dec-21 13-Jan-22 7d/w x10 Safety Plan - Submission & Approval by PM WSD-MS-02 Safety Plan - Submission & Approval by PM 30 24-Nov-21 23-Dec-21 139 12-Apr-22 11-May-22 7d/w x10 Environmental Management Plan - Submission & Approval by PM WSD-MS-03 Environmental Management Plan - Submission & Approval by PM 30 01-Dec-21 30-Dec-21 132 12-Apr-22 11-May-22 7d/w x10 Subletting Package 452 10-Nov-21 04-Feb-23 684 10-Nov-21 19-Dec-24 7d/w x10 Independent Checking Engineer/ AP/ RSE WSD-P-00 Independent Checking Engineer/ AP/ RSE 30 15-Jan-22 118 14-Apr-22 13-May-22 7d/w x10 17-Dec-21 Design Consultant for Foundation and ELS 09-Dec-21 7d/w x10 WSD-P-01 Design Consultant for Foundation and ELS 30 10-Nov-21 09-Dec-21 0 10-Nov-21 Design Consultant for MiC WSD-P-02 Design Consultant for MiC 30 17-Dec-21 15-Jan-22 118 14-Apr-22 13-May-22 7d/w x10 Design Consultant for Administration Building WSD-P-03 Design Consultant for Administration Building 30 15-Jan-22 145 11-May-22 09-Jun-22 7d/w x10 17-Dec-21 Design Consultant for Other Permanent Structure incl. Elevated Walkways, Drainage WSD-P-04 Design Consultant for Other Permanent Structure incl. Elevated Walkways, Drainage 30 16-Jan-22 14-Feb-22 725 11-Jan-24 09-Feb-24 7d/w x10 Sub-Contract for Prefabrication and Installation of MiC WSD-P-05 Sub-Contract for Prefabrication and Installation of MiC 60 15-Jul-22 12-Sep-22 88 11-Oct-22 09-Dec-22 7d/w x10 Sub-Contract for Ground Investigation WSD-P-06 Sub-Contract for Ground Investigation 45 28-Feb-22 28 12-Feb-22 28-Mar-22 7d/w x10 15-Jan-22 Sub-Contract for Surveying & Setting-Out Works (by small work order) WSD-P-07 Sub-Contract for Surveying & Setting-Out Works (by small work order) 30 13-Feb-22 53 09-Mar-22 07-Apr-22 7d/w x10 15-Jan-22 Sub-Contract for Condition Survey Works (by small work prder WSD-P-08 Sub-Contract for Condition Survey Works (by small work order) 30 13-Feb-22 53 09-Mar-22 07-Apr-22 7d/w x10 15-Jan-22 Sub-Contract for Refurblishment Works of PM's Site Office (by small work order) Sub-Contract for Refurblishment Works of PM's Site Office (by small work order) WSD-P-09 30 15-Jan-22 13-Feb-22 1040 20-Nov-24 19-Dec-24 7d/w x10 Sub-Contract for Provision of Material Hoist WSD-P-12 60 14-Feb-22 412 02-Feb-23 02-Apr-23 Sub-Contract for Provision of Material Hoist 17-Dec-21 7d/w x10 WSD-P-13 Sub-Contract for Waterproofing Works of Administration Building 60 15-Apr-22 287 29-Nov-22 27-Jan-23 7d/w x10 Sub-Contract for Waterproofing Works of Administration Building 15-Feb-22 Sub-Contract for Provision of Furniture of Administration Building WSD-P-14 Sub-Contract for Provision of Furniture of Administration Building 60 7d/w x10 16-Apr-22 14-Jun-22 729 14-Apr-24 12-Jun-24 Sub-Contract for ELS Works WSD-P-15 Sub-Contract for ELS Works 60 14-Feb-22 129 25-Apr-22 23-Jun-22 7d/w x10 17-Dec-21 ----Sub-Contract for Foundation Works of Administration Building WSD-P-16 Sub-Contract for Foundation Works of Administration Building 60 14-Feb-22 77 04-Mar-22 02-May-22 7d/w x10 17-Dec-21 Sub-Contract for Superstructure Works of Administration Building WSD-P-17 Sub-Contract for Superstructure Works of Administration Building 60 14-Feb-22 222 27-Jul-22 24-Sen-22 7d/w x10 17-Dec-21 Sub-Contract for Mainland East Regional Lab for MIC Works WSD-P-18 Sub-Contract for Mainland East Regional Lab for MIC Works 60 26-Sep-22 478 19-Nov-23 7d/w x10 29-Jul-22 17-Jan-24 Sub-Contract for BS Installation Works of Administration Building WSD-P-19 Sub-Contract for BS Installation Works of Administration Building 60 15-Feb-22 15-Apr-22 361 11-Feb-23 11-Apr-23 7d/w x10 Date Milestone Non-Critical Task FIRST PROGRAMME REV. 1 03-Nov-21 Near Critical Task Finished Task 19-Jan-22 Critical Task Tasks Summary 俊和

ALL ACTIVITIES

P6 Hammock

Time Risk A

| uilding  | Date prepared                         |                                       | je 1 of 10<br>2 at 13:12              |
|--|---------------------------------------|---------------------------------------|---------------------------------------|
| 2025   | 2026                                  | 2027                                  | 2028                                  |
| IFMAMJJASONDJF   | MAMJJASONDJ                           | FMAMJJA                               | SONDJF                                |
| 1     1     1     1     1     1     1     1     1       1     1     1     1     1     1     1     1     1       1     1     1     1     1     1     1     1     1  |                                       |                                       |                                       |
|  |                                       |                                       |                                       |
|  |                                       |                                       |                                       |
| <b>..</b>  | · · · · · · · · · · · · · · · · · · · |                                       |                                       |
|  |                                       |                                       |                                       |
|  | · · · · · · · · · · · · · · · · · · · |                                       |                                       |
| <ul> <li>Completion of Date</li> </ul>   |                                       |                                       |                                       |
|  | <b></b>                               |                                       |                                       |
|  |                                       |                                       |                                       |
|  | Date according to CDP1 (1260          | )d after starting d                   | ate)                                  |
| Planned Completion Date  | e                                     |                                       |                                       |
| ₹  |                                       |                                       |                                       |
| Contractual Completion   | Date according to CDP1 (1260          | )d after starting d                   | ate)                                  |
| Planned Completion Date  | e                                     |                                       |                                       |
|  | <b>V</b>                              |                                       |                                       |
|  | Contractual Completion                | n Date according                      | to CDP1 (16250                        |
| ······································   | Planned Completion D                  | ate                                   |                                       |
|  |                                       |                                       |                                       |
|  |                                       |                                       |                                       |
| ng to CDP1 (703d after starting dat  | e)                                    |                                       |                                       |
|  |                                       |                                       | 4 4                                   |
|  |                                       |                                       |                                       |
| mpletion Date according to CDP1  | (968d after starting date)            |                                       |                                       |
| vetion Date  |                                       |                                       | J L J                                 |
|  |                                       |                                       |                                       |
| <th></th> <th>· · · · · · · · · · · · · · · · · · ·</th> <th></th>   |                                       | · · · · · · · · · · · · · · · · · · · |                                       |
|  |                                       |                                       |                                       |
|  |                                       |                                       |                                       |
|  |                                       |                                       |                                       |
| <th></th> <th></th> <th>· · · · · · · · · · · · · · · · · · ·</th>   |                                       |                                       | · · · · · · · · · · · · · · · · · · · |
|  |                                       |                                       |                                       |
|  |                                       |                                       |                                       |
|  |                                       |                                       |                                       |
|  |                                       |                                       |                                       |
|  |                                       |                                       | · · · · · · · · · · · · · · · · · · · |
|  |                                       |                                       | · · · · · · · · · · · · · · · · · · · |
|  |                                       |                                       |                                       |
|  |                                       |                                       | · · · · · · · · · · · · · · · · · · · |
|  |                                       |                                       |                                       |
|  |                                       |                                       |                                       |
|  |                                       |                                       |                                       |
|  |                                       |                                       |                                       |
| J     - <th></th> <th></th> <th>d L - d L L L L L L L L</th> |                                       |                                       | d L - d L L L L L L L L               |
|  |                                       |                                       |                                       |
|  |                                       |                                       |                                       |
|  |                                       |                                       |                                       |
| J  |                                       |                                       |                                       |
|  |                                       |                                       |                                       |
|  |                                       |                                       |                                       |
|  |                                       |                                       |                                       |
|  |                                       |                                       |                                       |
|  |                                       |                                       |                                       |
| Revisi   | on                                    | Checked                               | Approved                              |
| Revision 0 First Issue   |                                       | AH                                    | WJ                                    |
| Revision 1 First Issue   |                                       | PF                                    | AH                                    |

08-Feb-22

CHUN WO

Revision 2 First Issue

|                 | Norks) - Admin. Bldg.  | act No. 6/WSD/2   | I In-situ   | u Repro     | visioning                | of Sha                                | Tin Wa               | ater Treatment Works (South Works) Administration Building Page 2 of Date prepared : 11-Feb-22 at 1       |
|-----------------|--|-------------------|-------------|-------------|--------------------------|---------------------------------------|----------------------|---|
| P6. ID          | Activity Name  | Du                | : Start     | Finish      | Total Late Star<br>Float | t Late Finish                         | Working<br>Calendars | 2022 2023 2024 2025 2026 2027   |
|                 | Out-Operation FO lock-line Wester of Administration Duilding                     |                   | 45 5-1-00   | 45 Are 00   |                          | 2 44 4== 02                           |                      | <u>INDJFMAMJJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJASO</u> |
| WSD-P-20        | Sub-Contract for FS Installation Works of Administration Building                |                   | 15-Feb-22   |             | 361 11-Feb-2             |                                       |                      |   |
| WSD-P-21        | Sub-Contract for ABWF & Fit-out Works of Administration Building                 |                   | 15-Feb-22   |             | 112 07-Jun-22            | -                                     |                      |   |
| WSD-P-22        | Sub-Contract for Cladding Installation Works of Administration Building          | 60                | 15-Feb-22   |             | 112 07-Jun-22            |                                       |                      |   |
| WSD-P-23        | Sub-Contract for Green Roof & Landscaping Works                                  | 60                | 16-Apr-22   | 14-Jun-22   | 112 06-Aug-2             | 2 04-Oct-22                           | 7d/w x10             | Sub-Contract for Green Roof & Landscaping Works   |
| WSD-P-24        | Sub-Contract for Irrigation System   | 60                | 16-Apr-22   | 14-Jun-22   | 748 03-May-2             | 4 01-Jul-24                           | 7d/w x10             | Sub-Contract for Irngation System   |
| WSD-P-25        | Sub-Contract for Lift Installation   | 60                | 15-Feb-22   | 15-Apr-22   | 557 26-Aug-2             | 3 24-Oct-23                           | 7d/w x10             | Sub-Contract for Lift Installation  |
| WSD-P-26        | Sub-Contract for Structure Works of Elevated Walkway                             | 60                | 08-Apr-22   | 06-Jun-22   | 63 10-Jun-22             | 2 08-Aug-22                           | 7d/w x10             | Sub-Contract for Structure Works of Elevated Walkway  |
| WSD-P-27        | Sub-Contract for ABWF, Fitting Out, E&M Works of Elevated Walkway                | 60                | 05-Oct-22   | 03-Dec-22   | 63 07-Dec-2              | 2 04-Feb-23                           | 7d/w x10             | Sub-Contract for ABWF, Fitting Dut, E&M Works of Elevated Walkway   |
| Material Proce  | urement  | 35                | 6 14-Feb-22 | 04-Feb-23   | 557 11-Mar-22            | 2 14-Aug-24                           | 7d/w x10             |   |
| Curtain Wall/   |  | 25                | 3 16-Apr-22 | 29-Dec-22   | 271 12-Jan-23            | 3 26-Sep-23                           | 7d/w x10             |   |
| WSD-P-M-03      | Submission & Approval for Curtain Wall Material Sample & Shop Drawing            | 90                | 16-Apr-22   | 14-Jul-22   | 271 12-Jan-23            | 3 11-Apr-23                           | 7d/w x10             | Submission & Approval for Curtain Wall Material Sample & Shop Drawing                                     |
| WSD-P-M-04      | Glass Fabrication & Delivery for Prototype Demo                                  | 90                | 15-Jul-22   | 12-Oct-22   | 271 12-Apr-23            | 3 10-Jul-23                           | 7d/w x10             | Glass Fabrication & Delivery for Prototype Demo   |
| WSD-P-M-05      | Visual Prototype Installation  | 50                | 13-Oct-22   | 01-Dec-22   | 271 11-Jul-23            | 29-Aug-23                             | 7d/w x10             | Visual Prototype Installation   |
| WSD-P-M-06      | Performance Test of Prototype  | 28                | 02-Dec-22   | 29-Dec-22   | 271 30-Aug-2             | 3 26-Sep-23                           | 7d/w x10             | 🔲 Pefformance Teșt of Prototype   |
| Lift E1, E2 &   |  |                   | 5 16-Apr-22 |             | 557 25-Oct-23            | •                                     |                      |   |
| WSD-P-M-07      | Drawing Submission & Approval for Lift (E1, E2 & E3)                             | 90                |             |             | 557 25-Oct-23            | 0                                     |                      | Drawing Submission & Approval for Lift (E1, E2 & E3)  |
| WSD-P-M-08      | Material Submission & Approval for Lift (E1, E2 & E3)                            | 45                |             |             | 557 23-Jan-24            |                                       |                      |   |
|                 |  |                   |             | -           |                          |                                       |                      |   |
| WSD-P-M-09      | Material Procurement & Delivery (E1, E2 & E3)                                    |                   |             |             | 557 08-Mar-24            | , , , , , , , , , , , , , , , , , , , |                      |   |
| Sheetpile       | Material Outerianian 9. American   | 88                | 14-Feb-22   |             | 25 11-Mar-22             |                                       |                      |   |
| WSD-P-M-10      | Material Submission & Approval   | 28                | 14-Feb-22   |             | 25 11-Mar-22             |                                       |                      |   |
| WSD-P-M-11      | Material Procurement & Delivery  | 60                | 14-Mar-22   | 12-May-22   | 25 08-Apr-22             | 2 06-Jun-22                           | 7d/w x10             | Material Procurement & Delivery   |
| ELS Steel Me    |  | 88                | 14-Feb-22   |             | 71 26-Apr-22             |                                       |                      |   |
| WSD-P-M-12      | Material Submission & Approval   | 28                | 14-Feb-22   | 13-Mar-22   | 71 26-Apr-22             | 2 23-May-22                           | 7d/w x10             |   |
| WSD-P-M-13      | Material Procurement & Delivery  | 60                | 14-Mar-22   | 12-May-22   | 71 24-May-2              | 2 22-Jul-22                           | 7d/w x10             | Material Procurement & Delivery   |
| Concrete        |  | 88                | 14-Feb-22   |             | 209 11-Sep-2             |                                       |                      |   |
| WSD-P-M-14      | Material Submission & Approval   | 28                | 14-Feb-22   | 13-Mar-22   | 209 11-Sep-2             | 2 08-Oct-22                           | 7d/w x10             | 🗖 Material Submission & Approval  |
| WSD-P-M-15      | Material Procurement & Delivery  | 60                | 14-Mar-22   | 12-May-22   | 209 09-Oct-22            | 2 07-Dec-22                           | 7d/w x10             | Material Procurement & Delivery   |
| Rebar           |  | 88                | 14-Feb-22   | 12-May-22   | 209 11-Sep-2             | 2 07-Dec-22                           | 7d/w x10             |   |
| WSD-P-M-16      | Material Submission & Approval   | 28                | 14-Feb-22   | 13-Mar-22   | 209 11-Sep-2             | 2 08-Oct-22                           | 7d/w x10             | 🛱 Material Submission & Approval  |
| WSD-P-M-17      | Material Procurement & Delivery  | 60                | 14-Mar-22   | 12-May-22   | 209 09-Oct-22            | 2 07-Dec-22                           | 7d/w x10             | Material Procurement & Delivery   |
| Contractor's De | esign  | 66                | 08-Dec-21   | 29-Sep-23   | 944 07-Feb-22            | 2 30-Apr-26                           | 7d/w x10             |   |
| WSD-S-01        | Submission & Approval for Project Design Plan                                    | 60                | 08-Dec-21   | 05-Feb-22   | 97 15-Mar-22             | 2 13-May-22                           | 7d/w x10             | Submission & Approval for Project Design Plan   |
| Design for MiC  |  | 21                | ) 15-Feb-22 | 12-Sep-22   | 88 14-May-2              | 2 09-Dec-22                           | 7d/w x10             |   |
| WSD-D-M01       | Submission & Approval for MiC Layouts Proposal (AIP)                             | 60                | 15-Feb-22*  |             | 88 14-May-2              |                                       |                      |   |
| WSD-D-M02       | Submission & Approval for MiC Layouts Proposal (DDA)                             | 90                | 16-Apr-22   | 14-Jul-22   | 88 13-Jul-22             | 10-Oct-22                             | 7d/w x10             | Submission & Approval for MiC Layouts Proposal (DDA)  |
| WSD-D-M03       | Submission & Approval for MiC Details (AIP)                                      | 90                | 16-Apr-22   | 14-Jul-22   | 88 13-Jul-22             | 10-Oct-22                             | 7d/w x10             | Submission & Approval for MiC Details (AIP)   |
| WSD-D-M04       | Submission & Approval for MiC Details (DDA)                                      | 60                | · ·         |             | 88 11-Oct-22             |                                       |                      |   |
|                 | ninistration Building  |                   | 0 07-Feb-22 |             | 954 07-Feb-22            |                                       |                      |   |
| WSD-D-AB00A     | Submission & Approval for ELS Works Deisgn (AIP)                                 |                   | 07-Feb-22   |             | 0 07-Feb-22              |                                       |                      | Submission & Approval for ELS Works Deisgn (AIP)  |
|                 |  | 60                |             | · ·         |                          |                                       |                      |   |
| WSD-D-AB00B     | Submission & Approval for ELS Works Deisgn (DDA)                                 |                   | 08-Apr-22   |             | 0 08-Apr-22              |                                       |                      |   |
| WSD-D-AB01A     | Submission & Approval for Foundation Deisgn (AIP)                                |                   | 07-Feb-22   |             | 25 04-Mar-22             | ,                                     |                      |   |
| WSD-D-AB01B     | Submission & Approval for Foundation Deisgn (DDA)                                | 60                | 08-Apr-22   | 06-Jun-22   | 25 03-May-2              | 2 01-Jul-22                           | 7d/w x10             |   |
| WSD-D-AB02A     | Submission & Approval for Permanent Work Structure Deisgn of Administration E    | Building (AIP) 60 | 08-Apr-22   | 06-Jun-22   | 63 10-Jun-22             | 2 08-Aug-22                           | 7d/w x10             |   |
| WSD-D-AB02B     | Submission & Approval for Permanent Work Structure Deisgn of Administration E    | Building (DDA) 90 | 07-Jun-22   | 04-Sep-22   | 110 25-Sep-2             | 2 23-Dec-22                           | 7d/w x10             | Submission & Approval for Permanent Work Structure Deisgn of Administration Building (DDA)                |
| WSD-D-AB03A     | Submission & Approval for BS/ FS/ Security' Design of Administration Building (A | AIP) 60           | 07-Jun-22   | 05-Aug-22   | 249 11-Feb-23            | 3 11-Apr-23                           | 7d/w x10             | Submission & Approval for BS/ FS/ Security Design of Administration Building (AIP)                        |
| WSD-D-AB03B     | Submission & Approval for BS/ FS/ Security' Design of Administration Building (I | DDA) 90           | 06-Aug-22   | 03-Nov-22   | 249 12-Apr-23            | 3 10-Jul-23                           | 7d/w x10             | Submission & Approval for B\$/ FS/ Security Design of Administration Building (DDA)                       |
| WSD-D-AB04A     | Submission & Approval for Dangerous Goods Stores (AIP)                           | 60                | 05-Sep-22   | 03-Nov-22   | 583 10-Apr-24            | 08-Jun-24                             | 7d/w x10             | Submission & Approval for Dangerous Goods Stores (AIP)  |
| WSD-D-AB04B     | Submission & Approval for Dangerous Goods Stores (DDA)                           |                   | 04-Nov-22   |             | 583 09-Jun-24            |                                       |                      |   |
| WSD-D-AB05A     | Submission & Approval for Mainland East Regional Laboratory (AIP)                |                   |             |             | 470 20-Sep-2             | · ·                                   |                      |   |
|                 |  |                   | 01-001-22   | 0071ug-22   | 110 20-06p-2             | 10-1107-23                            |                      |   |
| Milestone       | Non-Critical Task  |                   |             | T 004       |                          |                                       |                      | Date Revision Checked App   |
| Near Crit       | ical Task Finished Task  |                   | FIRS        | I PRC       | OGRAN                    | IIVIE R                               | EV.                  |   |
| Critical Ta     | ask Tasks Summary  |                   |             | <b>N</b> 11 | ΑCTIV                    | TIEC                                  |                      | 後和 19-Jan-22 Revision 1 First Issue PF AH   |
| Time Ris        | kAL P6 Hammock   |                   |             | ALL         | ACTIV                    | 11153                                 |                      | CHUN WO 08-Feb-22 Revision 2 First Issue  |
|                 |  | L                 |             |             |                          |                                       |                      |   |

| P6 Hammock |
|------------|

| The Description         State Name         State Nam         Sta   |                  | sioning of Sha Tin<br>Vorks) - Admin. Bldg. | Contract No. 6/WSD   | )/21 | In-situ   | Repro                                 | visic | oning o       | of Sha T    | Tin Wa   | ter Treatment Works         | (South W             | orks) Admi              | nistration E                          | 3uilding               |              |
|---|------------------|---|--|------|-----------|---------------------------------------|-------|---------------|-------------|----------|-----------------------------|----------------------|-------------------------|---------------------------------------|------------------------|--------------|
| No. 2004         Secure L-Parent Control Marker Secure Lange of Secure Lange o                                |                  | · · · · ·                                   |  | Dur. | Start     | Finish                                |       | Late Start    | Late Finish |          | 2022                        | 2023                 |                         | 2024                                  | 2025                   |              |
| No. 1044000       Automask Lagrandov Marshagher Frainwork (Marshagher Marshagher   |                  |   |  |      |           | 00.11 00                              |       | 40.11 00      | 40.5 + 04   |          | NDJFMAMJJASONDJ             | FMAMJJA              |                         | MJJASOND                              | D J F M A M J J A      | ASOND        |
| No. 10.0001       states 1. A grant of the strength register size (SPA)       0       1.0.200       0.0.200   |                  |   |  |      |           |                                       |       |               |             |          |                             |                      |                         |                                       |                        |              |
| PhysicalDescriptionPhysicalPhy  |                  |   |  |      |           |                                       |       |               | •           |          |                             |                      |                         |                                       |                        |              |
| No. 2007         Annumb Argons In Manuma Kargons In                                 |                  |   |  |      |           | · ·                                   |       | •             |             |          |                             |                      |                         |                                       |                        |              |
| Non-construction         Assesses A Ageneration Number Ageneratio Number Ageneration Number Agenet Agenetation Number Ag                                |                  |   | <b>,</b> , ,   |      |           |                                       |       |               |             |          |                             |                      |                         |                                       |                        |              |
| Banasari Agenustri tar Octor Banas Cale Ranz (See Ranz (M))         0         0.00-07         0.  |                  |   | <b>5</b> ( )   |      |           |                                       |       |               |             |          |                             |                      |                         |                                       |                        |              |
| Summer A Sequent Control Service Servic                               |                  |   |  |      |           |                                       |       |               | · ·         |          |                             |                      |                         |                                       |                        |              |
| Number         Number<   |                  |   |  | _    |           | •                                     |       | •             |             |          |                             |                      |                         |                                       |                        |              |
| W3D 9 4028         Summary 4 Agenetic transport Water for the Game and Dargenetic transport Water Schwart for Company for the Game and Comp                                |                  |   |  | 60   | 03-Apr-23 |                                       |       |               |             |          |                             |                      |                         |                                       |                        |              |
| 1000 46/10         24-bitsed A-ground II Latence Wolds for the Gene Roal and Comparised Ingene Opene OpeneOpene   | WSD-D-AB09B      |   |  | 90   | 02-Jun-23 | , , , , , , , , , , , , , , , , , , , |       |               | 30-Apr-26   | 7d/w x10 |                             |                      |                         |                                       |                        |              |
| Proceed Worker Work         Proceed Worker   | WSD-D-AB10A      | Submission & Approval for Landsca           | pe Works for the Green Roof and Courtyard incl. Irrigation System (All | 60   | 07-Jun-22 | 05-Aug-22                             | 685   | 22-Apr-24     | 20-Jun-24   | 7d/w x10 |                             |                      |                         |                                       |                        |              |
| WDD 05255         Submission Algoritation Pressure Wasse Subtice Design Observed Values Work 2004         00         04/0-22         04/0   | WSD-D-AB10B      | Submission & Approval for Landsca           | pe Works for the Green Roof and Courtyard incl. Irrigation System (DE  | 90   | 06-Aug-22 | 03-Nov-22                             | 685   | 21-Jun-24     | 18-Sep-24   | 7d/w x10 | Subm                        | ission & Approval f  | or Landscape Works      | for the Green Roof a                  | and Courtyard Incl. In | rigation Sys |
| VSD 0-5202         Samias A Appoint Primate Work Subschap Bage (I Bender Walder Verffelder Verffelde                                |                  | -   |  |      | •         |                                       |       |               |             |          |                             |                      | t Works Structure Dr    | cign of Elevated \\//                 |                        |              |
| VISD-5323         Sumsen Approximation Adders, Find, Edd Design of Beneral Mathing No.2 (UP)         00         00-06-22        00-06-22        00-06-22  |                  |   | <b>.</b>   |      |           |                                       |       |               |             |          |                             |                      |                         |                                       |                        | 2 (004)      |
| WSD-0200000000000000000000000000000000000   |                  |   |  | _    |           |                                       |       | •             |             |          |                             |                      |                         |                                       |                        |              |
| Other Name         Apple         Bit Machine         Apple         Bit Machine         Apple         Description         Apple         A  |                  |   | · · · · · · · · · · · · · · · · · · ·                                  |      |           |                                       |       |               |             |          | ους<br>                     |                      |                         | , , , , , , , , , , , , , , , , , , , |                        | ` : î : i    |
| WED_D-07024         Subtractions & Approvale for Permanent Works Structure Design of Elevated Walkeny No. 1 (AP)         0         0.1/-0.22         0.0         0.0.1/-0.22         0.0.1/-0.2  |                  |   | Fitout, E&M Design of Elevated Walkway No.2 (DDA)                      |      |           |                                       |       |               |             |          |                             | Supmission           | & Approval for ABW      | r, Fitout, E&M Desiç                  |                        | way No.2 (D  |
| WBD-D0128         Butmaton Is Agrown for Permanent Water, Structure Design of Elevated Watery No.1 (DOA)         10         2.9 Sape 2         8         0.4 Aug 2  |                  | <u> </u>                                    | ant Weder Otersteine Design of Eleverted Wellever, No. 4 (AID)         |      |           |                                       |       |               | -           |          | ·····                       | Submi                |                         | Permanent Works S                     | tructure Design of FI  | lovatod Walk |
| WBD-2073A         Submission A Approval for Overall Drange System (AP)         21         15 Feb22         07 Mar 22         75         16 Feb23         07 Mar 23         75         07 Mar 24         09 w x10         ID Submission A Approval for Overall Drange System (CDA)         90         06 Mar 27         57 Mar 24         07 Mar 24  |                  |   |  |      |           |                                       |       |               |             |          |                             |                      |                         |                                       |                        |              |
| WSD-0-0103         Jutimission & Approval for Overall Diarings System (DDA)         On WARK         Or WARK   |                  |   |  | _    |           | · ·                                   |       | •             |             |          | D Cubminsion & Approval for |                      |                         |                                       |                        |              |
| Interface Maragement         GO2         17 Alons 20         02 Algo 20         677         07 Mar 20         07 Face 20         7 alons 10           UBGo with 14WS2019         Agee the Design Requirements for Man Control Room Security Control Room Secure Room Secure Room Security Control Room Secure Room Security Con   |                  |   |  |      |           |                                       |       |               |             |          |                             |                      | 1   1   1   1           | ·                                     |                        |              |
| Instance with XMSD19         State // Agree the Design Requirements for Handback Room Sever Roome         State // Agree the Design Requirements for Handback Room Sever Roome         State // Agree the Design Requirements for Handback Room Sever Roome         State // Agree the Design Requirements for Handback Room Sever Roome         State // Agree the Design Requirements for Handback Room Sever Roome         State // Agree the Design Requirements for Handback Room Sever Roome         State // Agree the Design Requirements for Handback Room Sever Roome         State // Agree the Design Requirements for Handback Room Sever Roome         State // Agree the Design Requirements for Handback Room Sever Roome         State // Agree the Design Requirements for Handback Room Sever Roome         State // Agree the Design Requirements for Handback Room Sever Roome         State // Agree the Design Requirements for Handback Room Sever Roome         State // Agree the Design Requirements for Handback Room Sever Roome         State // Agree the Design Requirements for Handback Room Sever Roome         State // Agree the Design Requirements for Handback Room Sever Roome         State // Agree the Design Requirements for Handback Roome Sever Roome         State // Agree the Design Requirements for Handback Roome Sever Roome         State // Agree the Design Requirements for Handback Roome Sever R   |                  |   | Drainage System (DDA)  |      |           |                                       |       |               |             |          |                             |                      |                         |                                       |                        |              |
| WSD-MA1         Ages the Design Requirements for Main Control Room Security Co                                |                  |   |  |      |           |                                       |       |               |             |          |                             | <b></b>              |                         |                                       |                        |              |
| WSD M4.02         Ages the Design Requirements for Elevated Walkway No.1         90         0.3.4.9.2         0.2.4.9.2.2         63         0.7.Mar 22         0.4.1.9.2.2         7.Mar 70         No.1         Ages the Design Requirements for Elevated Walkway No.2         100         0.4.9.9.2         0.7.4.9.2.2         0.7.4.9.2.2         7.Mar 72         7.Mar 72         No.1         Ages the Design Requirements for Elevated Walkway No.2         100         No.1   |                  |   | Main Control Room/ Security Control Room/ Server Rooms                 |      |           |                                       |       |               |             |          |                             | Agree the Design R   | equirements for Mair    | n Control Room/ Ser                   | curity Control Room/   | Server Roon  |
| WSD-MA23         Agene the Design Requirements for Elevated Wakewy No.2         160         04-Qo-22         857         12.Aug-34         07.Feb-25         70 w.v10           Use Design Requirements for Elevated Wakewy No.2         100         17-Alow-21         16-Alow-22         545         16-Alow-22         72.W v10           WSD-MA4         Agene the Design Requirements of Integrated Security Management System with 3WSD/15 & 1WSD/17         100         17-Alow-21         16-Alow-22         545         16-Alow-22         72.W v10           Section of the Works         Section of the Works at Portion B         Section of the Works         Section of the Works         Section of the Works         Section of the Works at Portion B         Section of the Works         Section of  |                  |   | ,  |      |           |                                       |       |               | · ·         |          |                             | Agree the D          | esign Requirements      | for Elevated Walkw                    | ay No,1                |              |
| Laison with 3WSD15         100         17.Nov:21         16.Mar:22         545         16.Mar:22         74W x10           WSD.M0.4         Agree the Design Requirements of Integrated Security Management System with 3WSD/15 & 1/WSD/19         120         17.Nov:21         16.Mar:22         555         16.Mar:22         74W x10           Statisticant of the Works         120         17.Nov:21         16.Mar:22         555         16.Mar:23         12.Sep:23         7dW x10           WSD.W-PM01         Returbationent of PMS Site Office & Associated Works at Portion B         120         26Fab:22         25-Jun:22         1040         1-Jan:25         3dAr:25         7dW x10           WSD.W-PM01         Returbationent of PMS Site Office & Associated Works at Portion B         12         16Fab:22         28Fab:22         1040         1-Jan:25         3dAr:25         7dW x10           WSD.W-PM03         Temporary Damage Installation         12         07-Jan:22         2d-Jan:22         2d-Jan:22         7dW x10         14         Hebritshore of PMS Site Office & Associated Work at Portion H         18         Site Set ur           WSD.W-PV04         Reburg of Prediotrication Yad         10         0-Jan:22         2d-Jan:22         7dW x10         14         Hebritshore of PMS Site Office & Associated Work at Portion H         18         Site Set ur   |                  |   | ,  |      |           |                                       |       |               |             |          | Agree th                    |                      |                         |                                       |                        |              |
| WBD-MI-04         Agree the Design Requirements of Integrated Security Management System with 3/WBD/15 & 1/WBD/19         120         17 Avor-21         16 Adar-22         545         16 Map-23         12 Sep-23         7dlw x10         Agree the Design Requirements of Integrated Security Management System with 3/WD/15 & 1/WD/201         Security 300(2)           Bocclon 1 of the Works         17 Avor-21         10 Advr-23         305 11 Security 300(2)         306(2)  |                  |   |  |      |           |                                       |       |               |             |          |                             | •                    |                         |                                       |                        |              |
| Decision for model         Design of the bar                                 |                  |   | Integrated Security Management System with 3/WSD/15 & 1/WSD/19         |      |           |                                       |       |               |             |          | Agree the Design Require    | ments of Integrated  | J Security Manageme     | ent System with 3/W                   | \$D/15 & 1/W\$D/19     |              |
| WSD-W PM01         Returbishment of PMs Site Office & Associated Works at Porton B         120         26-Feb-22         25-Jun-22         1040         01-Jan-25         30-Apr-25         7diw x10         Image Institution         Returbishment of PMs Site Office & Associated Works at Porton B           WSD-W-PW02         Site Set up         1         15-Feb-22         26-Feb-22         26-Buly-22         24-May-22         24-May-23         24-May-23 <td>Section 1 of the</td> <td>Works</td> <td></td> <td>1261</td> <td>17-Nov-21</td> <td>30-Apr-25</td> <td>365</td> <td>15-Mar-22</td> <td>30-Apr-26</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>  | Section 1 of the | Works                                       |  | 1261 | 17-Nov-21 | 30-Apr-25                             | 365   | 15-Mar-22     | 30-Apr-26   |          |                             |                      |                         |                                       |                        |              |
| WSD.W-PW02         Site Set up         In         15-Feb-22         28-Feb-22         68         12-May-22         25-May-22         6dlw x01         III         Site Set up           WSD.W-PW03         Temporary Drainage Installation         24         01-Mar-22         28-Mar-22         68         26-May-22         23-Jur-22         6dlw x01         III         Temporary Drainage Installation           WSD.W-PW04         Relocation of WSD21 Site Office to High Block         12         07-Jur-22         20-Jur-22         07-Jur-22         07-Jur-22         07-Jur-22         07-Jur-25         6dlw x01         IIII         Relocation of WSD21 Site Office to High Block           Prefabrication Yard         30         13-Sep-22         12-Sep-23         54         10-Dec:20         07-Jur-25         6dlw x01         IIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIII   | Preliminary Wo   | rks   |  | 575  | 15-Feb-22 | 12-Sep-23                             | 961   | 12-May-22     | 30-Apr-26   |          | V                           |                      | 7                       |                                       |                        |              |
| No. On the one of the one one of the one of the one of the one of the one of                       | WSD-W-PW01       | Refurbishment of PM's Site Office 8         | Associated Works at Portion B  | 120  | 26-Feb-22 | 25-Jun-22                             | 1040  | 01-Jan-25     | 30-Apr-25   | 7d/w x10 |                             | PM's Site Office &   | Associated Works a      | t Portion B                           |                        |              |
| WSD.W-PW04         Relocation of 6WSD21 Site Office to High Block         12         07.Jun-22         0.Jun-22         0.Jun-23         0.Jun-23 <td>WSD-W-PW02</td> <td>Site Set up</td> <td></td> <td>12</td> <td>15-Feb-22</td> <td>28-Feb-22</td> <td>68</td> <td>12-May-22</td> <td>25-May-22</td> <td>6d/w x10</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>  | WSD-W-PW02       | Site Set up                                 |  | 12   | 15-Feb-22 | 28-Feb-22                             | 68    | 12-May-22     | 25-May-22   | 6d/w x10 |                             |                      |                         |                                       |                        |              |
| Predarication Yard         Site of Prelabrication Yard         Site of Prelabrication Yard           WSD-W-PY-01         Setup of Prelabrication Yard         36         13-Sep-22         12-Oct-22         88         10-Dec-22         7/4 wr.10           WSD-W-PY-02         Fabrication for Mock-up. Inspection & Approval by PM         60         13-Oct-22         12-Oct-22         88         09-Jan-23         09-Mar-23         7/dw x10         Fabrication of MiC Unit for Basement Level (40nos, PR = 24no/wk)           WSD-W-PY-03         Fabrication of MIC Unit to Stae - Batch 1 (for Basement Level (40nos, PR = 24no/wk)         35         12-Dec-22         15-Jan-23         133         23-Jun-23         30-Jun-23         6d/w x10         Implement of MiC Unit to Stae - Batch 1 (for Basement Level (40nos, PR = 24no/wk)           WSD-W-PY-05         Fabrication of MIC Unit to Stae - Batch 1 (for Basement Level (40nos, PR = 24no/wk)         35         16-Jan-23         133         23-Jun-23         6d/w x10         Implement of MIC Unit to Stae - Batch 1 (for Basement Level (40nos, PR = 24no/wk)         Fabrication of MIC Unit to Stae - Batch 1 (for Basement Level (40nos, PR = 24no/wk)         35         16-Jan-23         134         23-Jun-23         14d/w x10         Implement of MIC Unit to Stae - Batch 1 (for Basement Level (40nos, PR = 24no/wk)         Implement of MIC Unit to Stae - Batch 1 (for Basement Level (40nos, PR = 24no/wk)         Implement of MIC Unit to Stae - Batch 1 (for CUnit to Stae - Batch 1  | WSD-W-PW03       | Temporary Drainage Installation             |  | 24   | 01-Mar-22 | 28-Mar-22                             | 68    | 26-May-22     | 23-Jun-22   | 6d/w x10 |                             |                      |                         |                                       |                        |              |
| WSD-W-PY-01         Setup of Prefabrication Yard         30         13-Sep-22         12-Oct-22         88         10-Dec-22         08-Jan-23         7d/w x10         Setup of Prefabrication Yard           WSD-W-PY-02         Fabrication for Mock-up, Inspection & Approval by PM         60         13-Oct-22         11-Dec-22         88         09-Jan-23         7d/w x10         Fabrication for Mock-up, Inspection & Approval by PM           WSD-W-PY-03         Fabrication of MIC Unit for Basement Level (40nos, PR= 24nolwk)         35         12-Dec-22         15-Jan-23         88         10-Mar-23         7d/w x10         Fabrication of MIC Unit for Basement Level (40nos, PR= 24nolwk)           WSD-W-PY-04         Delivery of MIC Unit to Site - Batch 1 (for Basement only)         7         09-Jan-23         16-Jan-23         132         32-Jun-23         6d/w x10         II         Delivery of MIC Unit for Ground Level (40nos, PR= 24nolwk)         10         Delivery of MIC Unit for Ground Level (40nos, PR= 24nolwk)         15         16-Jan-23         19-Feb-23         88         14-Apr-23         18-May-23         7d/w x10         III         Delivery of MIC Unit for Site - Batch 2 (for GF only)         8         11-Feb-23         20-Feb-23         16         05-Jul-23         13-Jul-23         6d/w x10         IIII         Fabrication of MIC Unit for First Floor Level (46nos, PR= 24nolwk)         15         20-Feb-2   | WSD-W-PW04       | Relocation of 6/WSD/21 Site Office          | to High Block  | 12   | 07-Jun-22 | 20-Jun-22                             | 1159  | 17-Apr-26     | 30-Apr-26   | 6d/w x10 | Relocation of 6/W           | /SD/21 Site Office t | o High Block            |                                       |                        |              |
| Non-Wight Py-O2         Fabrication for Mock-up, Inspection & Approval by PM         60         13-Oct-22         11-Dec:22         88         09-Jan-23         09-Mar-23         7d/w x10         Fabrication for Mock-up, Inspection & Approval by PM           WSD-W-PY-02         Fabrication of MIC Unit for Basement Level (40nos, PR= 24no/wk)         35         12-Dec-22         15-Jan-23         88         10-Mar-23         7d/w x10         Fabrication of MIC Unit for Basement Level (40nos, PR= 24no/wk)         10         Delivery of MIC Unit to Site - Batch 1 (for Basement only)         7         09-Jan-23         16-Jan-23         133         23-Jun-23         6d/w x10         10         Delivery of MIC Unit to Site - Batch 1 (for Basement only)         7         09-Jan-23         16-Jan-23         133         23-Jun-23         6d/w x10         10         Delivery of MIC Unit to Site - Batch 1 (for Basement only)         7         09-Jan-23         16-Jan-23         134         13-Jun-23         6d/w x10         10         Delivery of MIC Unit to Site - Batch 1 (for Gasement only)         10         Delivery of MIC Unit to Site - Batch 2 (for GF only)         10         Delivery of MIC Unit to Site - Batch 2 (for GF only)         10         Delivery of MIC Unit to Site - Batch 2 (for GF only)         10         Delivery of MIC Unit to Site - Batch 2 (for GF only)         10         Delivery of MIC Unit to Site - Batch 2 (for GF only)         10         Delivery of MIC Unit to   | Prefabrication   |   |  | 365  | 13-Sep-22 |                                       |       |               |             |          |                             |                      |                         |                                       |                        |              |
| MSD-W-PY-03         Fabrication of MiC Unit for Basement Level (40nos, PR=24no/wk)         35         12-Dec-22         15-Jan-23         88         10-Mar-23         13-Apr-23         7dw x10         Fabrication of MiC Unit for Basement Level (40nos, PR=24no/wk)           WSD-W-PY-02         Delivery of MiC Unit to Site - Batch 1 (for Basement only)         7         09-Jan-23         16-Jan-23         132         23-Jun-23         30-Jun-23         6dw x10         I         Delivery of MiC Unit for Basement Level (40nos, PR=24no/wk)           WSD-W-PY-05         Fabrication of MiC Unit to Site - Batch 1 (for Basement only)         35         16-Jan-23         19-Feb-23         88         14-Apr-23         18-May-23         7dw x10         I         Pabrication of MiC Unit for Ground Level (46nos, PR=24no/wk)           WSD-W-PY-06         Delivery of MiC Unit to Site - Batch 2 (for G/F only)         8         11-Feb-23         20-Feb-23         16         5-Ju-23         84         14-Apr-23         8dw x10         I         Delivery of MiC Unit for Site Batch 2 (for G/F only)         I         10         Delivery of MiC Unit for Site Batch 3 (for IF only)         I         10-Mar-23         84         14-Apr-23         22-Jun-23         7dw x10         I         Delivery of MiC Unit for Site Batch 3 (for G/F only)         II         Delivery of MiC Unit for Site Batch 3 (for G/F only)         II         Delivery of MiC Unit   |                  |   |  | 30   | · ·       |                                       |       |               |             |          |                             |                      |                         |                                       |                        |              |
| WSD-W-PY-04         Delivery of MiC Unit to Site - Batch 1 (for Basement only)         7         09-Jan-23         16-Jan-23         133         23-Jun-23         6d/w x10         Image: Delivery of MiC Unit to Site - Batch 1 (for Basement only)           WSD-W-PY-05         Fabrication of MiC Unit for Ground Level (46nos, PR= 24no/wk)         35         16-Jan-23         19-Feb-23         88         14-Apr-23         18-May-23         7d/w x10         Image: Problement only         Imaless onlintonlic to its only         Image: Problement   | WSD-W-PY-02      | Fabrication for Mock-up, Inspection         | & Approval by PM   | 60   | 13-Oct-22 |                                       |       |               |             |          |                             |                      |                         |                                       |                        |              |
| WSD-W-PY-05       Fabrication of MiC Unit for Ground Level (46nos, PR= 24no/wk)       35       16-Jan-23       19-Feb-23       88       14-Apr-23       18-May-23       7/dw x10       Image: Fabrication of MiC Unit for Ground Level (46nos, PR= 24no/wk)         WSD-W-PY-06       Delivery of MiC Unit to Site - Batch 2 (for G/F only)       8       11-Feb-23       20-Feb-23       16       05-Ju-23       13-Ju-23       6d/w x10       Image: Fabrication of MiC Unit for Ground Level (46nos, PR= 24no/wk)       Image: Fabrication of MiC Unit for Site - Batch 2 (for G/F only)       Image: Fabrication of MiC Unit for Site - Batch 2 (for G/F only)       Image: Fabrication of MiC Unit for Site - Batch 2 (for G/F only)       Image: Fabrication of MiC Unit for Site - Batch 2 (for G/F only)       Image: Fabrication of MiC Unit for Site - Batch 2 (for G/F only)       Image: Fabrication of MiC Unit for Site - Batch 3 (for 1/F only)       Image: Fabrication of MiC Unit for Site - Batch 3 (for 1/F only)       Image: Fabrication of MiC Unit for Site - Batch 3 (for 1/F only)       Image: Fabrication of MiC Unit for Site - Batch 3 (for 1/F only)       Image: Fabrication of MiC Unit for Site - Batch 3 (for 1/F only)       Image: Fabrication of MiC Unit for Site - Batch 3 (for 2/F only)       Image: Fabrication of MiC Unit for Site - Batch 3 (for 1/F only)       Image: Fabrication of MiC Unit for Site - Batch 3 (for 2/F only)       Image: Fabrication of MiC Unit for Site - Batch 3 (for 2/F only)       Image: Fabrication of MiC Unit for Site - Batch 4 (for 2/F only)       Image: Fabrication of MiC Unit for Site - Batch 4 (for 2/F only)       Image: Fabrication of MiC Unit   | WSD-W-PY-03      | Fabrication of MiC Unit for Basemen         | nt Level (40nos, PR= 24no/wk)  | 35   | 12-Dec-22 | 15-Jan-23                             | 88    | 10-Mar-23     | 13-Apr-23   | 7d/w x10 |                             |                      |                         |                                       | no/wk)                 |              |
| WSD-W-PY-06       Delivery of MiC Unit to Site - Batch 2 (for G/F only)       8       11-Feb-23       20-Feb-23       116       05-Jul-23       13-Jul-23       6d/w x10       III       Delivery of MiC Unit to Site - Batch 2 (for G/F only)         WSD-W-PY-07       Fabrication of MiC Unit for First Floor Level (46nos, PR=24no/wk)       35       20-Feb-23       26-Mar-23       88       19-May-23       22-Jul-23       6d/w x10       III       Delivery of MiC Unit for Site - Batch 2 (for G/F only)       III       Delivery of MiC Unit for Site - Batch 3 (for 1/F only)       8       18-Mar-23       27-Mar-23       94       14-Jul-23       22-Jul-23       6d/w x10       III       Delivery of MiC Unit for Site - Batch 3 (for 1/F only)       III       Delivery of MiC Unit for Site - Batch 3 (for 1/F only)       III       Delivery of MiC Unit for Site - Batch 3 (for 1/F only)       III       Delivery of MiC Unit for Site - Batch 3 (for 1/F only)       IIII       Delivery of MiC Unit for Second Floor Level & Car Park (41nos, PR= 24no/wk)       IIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIII   | WSD-W-PY-04      | Delivery of MiC Unit to Site - Batch        | 1 (for Basement only)  | 7    | 09-Jan-23 | 16-Jan-23                             | 133   | 23-Jun-23     | 30-Jun-23   | 6d/w x10 |                             |                      |                         |                                       |                        |              |
| WSD-W-PY-07         Fabrication of MiC Unit for First Floor Level (46nos, PR=24no/wk)         35         20-Feb-23         26-Mar-23         88         19-May-23         22-Jun-23         7/d/w x10         Image: Fabrication of MiC Unit for First Floor Level (46nos, PR=24no/wk)         PR=24no/wk)           WSD-W-PY-08         Delivery of MiC Unit to Site - Batch 3 (for 1/F only)         88         18-Mar-23         27-Mar-23         94         14-Jul-23         22-Jul-23         6d/w x10         Image: Fabrication of MiC Unit to Site - Batch 3 (for 1/F only)         Image: Fabrication of MiC Unit to Site - Batch 3 (for 1/F only)         Image: Fabrication of MiC Unit to Site - Batch 3 (for 1/F only)         Image: Fabrication of MiC Unit to Site - Batch 3 (for 1/F only)         Image: Fabrication of MiC Unit to Site - Batch 3 (for 1/F only)         Image: Fabrication of MiC Unit to Site - Batch 3 (for 1/F only)         Image: Fabrication of MiC Unit to Site - Batch 3 (for 1/F only)         Image: Fabrication of MiC Unit to Site - Batch 3 (for 1/F only)         Image: Fabrication of MiC Unit to Site - Batch 4 (for 2/F only)         Image: Fabrication of MiC Unit to Site - Batch 4 (for 2/F only)         Image: Fabrication of MiC Unit to Site - Batch 4 (for 2/F only)         Image: Fabrication of MiC Unit to Site - Batch 5 (for Car Park only)         Image: Fabrication of MiC Unit to Site - Batch 5 (for Car Park only)         Image: Fabrication of MiC Unit to Site - Batch 5 (for Car Park only)         Image: Fabrication of MiC Unit to Site - Batch 5 (for Car Park only)         Image: Fabrication of MiC Unit to Site - Batch 5 (for Car Park only)         Ima  | WSD-W-PY-05      | Fabrication of MiC Unit for Ground I        | Level (46nos, PR= 24no/wk)   | 35   | 16-Jan-23 | 19-Feb-23                             | 88    | 14-Apr-23     | 18-May-23   | 7d/w x10 |                             |                      |                         |                                       | lno/wk)                |              |
| WSD-W-PY-08         Delivery of MiC Unit to Site - Batch 3 (for 1/F only)         8         18-Mar-23         27-Mar-23         94         14-Jul-23         22-Jul-23         6d/w x10         III         Delivery of MiC Unit to Site - Batch 3 (for 1/F only)           WSD-W-PY-09         Fabrication of MiC Unit for Second Floor Level & Car Park (41nos, PR= 24no/wk)         35         27-Mar-23         30-Apr-23         88         23-Jun-23         27-Jul-23         7d/w x10         III         Delivery of MiC Unit to Site - Batch 4 (for 2/F only)         Fabrication of MiC Unit to Site - Batch 4 (for 2/F only)         7         22-Apr-23         02-Mar-23         28-Jul-23         6d/w x10         IIII         Delivery of MiC Unit to Site - Batch 4 (for 2/F only)         To Site - Batch 4 (for 2/F only)         To Site - Batch 4 (for 2/F only)         IIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIII   | WSD-W-PY-06      | Delivery of MiC Unit to Site - Batch        | 2 (for G/F only)   | 8    | 11-Feb-23 | 20-Feb-23                             | 116   | 05-Jul-23     | 13-Jul-23   | 6d/w x10 |                             |                      |                         |                                       |                        |              |
| WSD-W-PY-09       Fabrication of Mic Unit for Second Floor Level & Car Park (41nos, PR= 24no/wk)       35       27-Mar-23       30-Apr-23       88       23-Jun-23       7d/w x10       Image: Car Park (41nos, PR= 24no/wk)         WSD-W-PY-10       Delivery of Mic Unit to Site - Batch 4 (for 2/F only)       7       22-Apr-23       02-May-23       73       21-Jul-23       28-Jul-23       6d/w x10       Image: Car Park (41nos, PR= 24no/wk)         WSD-W-PY-10       Delivery of Mic Unit to Site - Batch 4 (for 2/F only)       7       22-Apr-23       02-May-23       73       21-Jul-23       28-Jul-23       6d/w x10       Image: Car Park (41nos, PR= 24no/wk)         WSD-W-PY-11       Delivery of Mic Unit to Site - Batch 5 (for Car Park only)       1       26-Apr-23       27       77       29-Jul-23       29-Jul-23       6d/w x10       Image: Car Park only)       Image: Car Park only)  | WSD-W-PY-07      | Fabrication of MiC Unit for First Floo      | or Level (46nos, PR= 24no/wk)  | 35   | 20-Feb-23 | 26-Mar-23                             | 88    | 19-May-23     | 22-Jun-23   | 7d/w x10 |                             | Fabrication (        | of MiC Unit for First F | loor Level (46nos, P                  | 'R=24no/wk)            |              |
| WSD-W-PY-10         Delivery of MiC Unit to Site - Batch 4 (for 2/F only)         7         22-Apr-23         02-May-23         73         21-Jul-23         28-Jul-23         6d/w x10         III         Delivery of MiC Unit to Site - Batch 4 (for 2/F only)           WSD-W-PY-11         Delivery of MiC Unit to Site - Batch 5 (for Car Park only)         1         26-Apr-23         77         29-Jul-23         6d/w x10         IIII         Delivery of MiC Unit to Site - Batch 5 (for Car Park only)  | WSD-W-PY-08      | Delivery of MiC Unit to Site - Batch        | 3 (for 1/F only)   | 8    | 18-Mar-23 | 27-Mar-23                             | 94    | 14-Jul-23     | 22-Jul-23   | 6d/w x10 |                             | Delivery of N        | liC Unit to Site - Bate | sh 3 (for 1/F only)                   |                        |              |
| WSD-W-PY-11         Delivery of MiC Unit to Site - Batch 5 (for Car Park only)         1         26-Apr-23         27         29-Jul-23         6d/w x10  | WSD-W-PY-09      | Fabrication of MiC Unit for Second I        | Floor Level & Car Park (41nos, PR= 24no/wk)                            | 35   | 27-Mar-23 | 30-Apr-23                             | 88    | 23-Jun-23     | 27-Jul-23   | 7d/w x10 |                             | 💻 Fabricatio         | n of MiC Unit for Sec   | cond Floor Level & C                  | 2ar Park (41nos, PR=   | = 24no/wk)   |
|   | WSD-W-PY-10      | Delivery of MiC Unit to Site - Batch        | 4 (for 2/F only)   | 7    | 22-Apr-23 | 02-May-23                             | 73    | 21-Jul-23     | 28-Jul-23   | 6d/w x10 |                             | Delivery o           | of MiC Unit to Site - F | 3atch 4 (for 2/F only)                | /                      |              |
| WSD-W-PY-13 Fabrication of MIC for Elevated Walkway No.2 Incl. ABWF, fit-out, drainage system & conceal ducts 75 01-Mav-23 14-Jul-23 542 24-Oct-24 06-Jan-25 7d/w x10   | WSD-W-PY-11      | Delivery of MiC Unit to Site - Batch        | 5 (for Car Park only)  | 1    | 26-Apr-23 | 26-Apr-23                             | 77    | 29-Jul-23     | 29-Jul-23   | 6d/w x10 |                             | l Delivery o         | f MiC Unit to Site - P  | atch 5 (for Car Park                  | only)                  |              |
|   | WSD-W-PY-13      | Fabrication of MIC for Elevated Wal         | kway No.2 Incl. ABWF, fit-out, drainage system & conceal ducts         | 75   | 01-May-23 | 14-Jul-23                             | 542   | 24-Oct-24     | 06-Jan-25   | 7d/w x10 |                             | Fal                  | prication of MIC for E  | levated Walkway No                    | o 2 Incl. ABWF, fit-ou | ut, drainage |
| WSD-W-PY-14 Delivery of MiC Unit to Site - Batch 6 (MiC Bridge) 60 15-Jul-23 12-Sep-23 542 07-Jan-25 7d/w x10   | WSD-W-PY-14      | Delivery of MiC Unit to Site - Batch        | 6 (MiC Bridge)   | 60   | 15-Jul-23 | 12-Sep-23                             | 542   | 07-Jan-25     | 07-Mar-25   | 7d/w x10 |                             |                      | Delivery of MiC Ur      | it to Site - Batch 6 (                | MiC Bridge)            |              |
| Construction of Administration Building 1072 17-Nov-21 23-Oct-24 554 15-Mar-22 30-Apr-26  | Construction of  | Administration Building                     |  | 1072 | 17-Nov-21 | 23-Oct-24                             | 554   | 15-Mar-22     | 30-Apr-26   |          |                             |                      |                         |                                       |                        |              |
| ♦ ♦ Milestone Non-Critical Task   | Milestone        | Non-Critical                                | Task   |      |           |                                       |       |               |             |          |                             |                      |                         | Date                                  |                        | Re           |
| Near Critical Task       Finished Task       O3-Nov-21       Revision 0 First Is  |                  |   |  |      | FIRS      | T PRC                                 | )Gl   | RAM           | ME R        | EV. 3    |                             |                      |                         |                                       |                        |              |
| Critical Task Tasks Summary ALL ACTIVITIES 19-Jan-22 Revision 1 First Is 19-Jan-22 Revision 2 F | Critical Tas     | sk Tasks Summ                               | ary  |      |           |                                       | ٨٢    | <b>`TI\/I</b> | TIEC        |          |                             |                      | 俊和                      |                                       |                        |              |
| Time RiskAl.     P6 Hammock       08-Feb-22     Revision 2 First Is   | Time Risk        | A. P6 Hammool                               | k l  |      |           | ALL                                   |       |               | IILJ        |          |                             |                      |                         | U8-Feb-22                             | Kevision 2 Firs        | SI ISSUE     |

| uilding  | Date prepared :      | -   | e 3 of 10<br>2 at 13:13               |
|--|----------------------|---|---------------------------------------|
| 2025   | 2026                 | 2027<br>[M A M J J A  | 2028<br>SONDJF                        |
| (DDA)  |                      |   |                                       |
| ning Venue (AIP)                                       |                      |   |                                       |
| tent Training Venue (DDA)<br>NRoom, Server Rooms (A(P) |                      |   | · · · · · · · · · · · · · · · · · · · |
| y Control Room, Server Rooms (DI                       | ÞA)                  |   |                                       |
| Vehicle Charging Facilities (AIP)                      |                      |   |                                       |
| Electric Vehicle Charging Facilities                   | (DDA)                |   |                                       |
| ard incl. Irrigation System (AIP)                      |                      |   |                                       |
| 1 Courtyard incl. Irrigation System (                  | DŲA)                 | 1         1         1         1         1         1         1           1         1         1         1         1         1         1         1           1         1         1         1         1         1         1         1           1         1         1         1         1         1         1         1           1         1         1         1         1         1         1         1   |                                       |
| vay Np.2 (AIP)   |                      |   |                                       |
| ated Walkway No.2 (DDA)                                |                      |   |                                       |
| d Walkway No.2 (AIP)<br>of Elevated Walkway No.2 (DDA) |                      | · · · · · · · · · · · · · · · · · · ·   |                                       |
|  |                      | 1         1         1         1         1         1         1           1         1         1         1         1         1         1           1         1         1         1         1         1         1           1         1         1         1         1         1         1           1         1         1         1         1         1         1           1         1         1         1         1         1         1   |                                       |
| cture Design of Elevated Walkway                       |                      |   |                                       |
| Vorks Structure Design of Elevated                     | ) Walkway No.1 (DDA) |   |                                       |
|  |                      |   |                                       |
|  |                      |   |                                       |
| ty Control Room/ Server Rooms                          |                      |   |                                       |
| No,1   |                      |   |                                       |
|  |                      |   |                                       |
| /15 & 1/W\$D/19  |                      |   |                                       |
|  |                      |   |                                       |
|  |                      |   |                                       |
|  |                      |   |                                       |
|  |                      |   |                                       |
|  |                      |   |                                       |
|  |                      |   |                                       |
|  |                      |   |                                       |
| (wk)   |                      |   |                                       |
|  |                      |   |                                       |
| ζwƙ)   |                      |   |                                       |
| 24no/wk)   |                      |   |                                       |
|  |                      |   |                                       |
| Park (41nos, PR= 24no/wk)                              |                      |   |                                       |
| ly)  |                      |   |                                       |
| ind. ABWF, fit-out, drainage syste                     | m & conceal ducts    |   |                                       |
| 3 Bridge)  |                      |   |                                       |
|  |                      | I         I |                                       |
| Revision   |                      | Checked   | Approved                              |
| Revision 0 First Issue<br>Revision 1 First Issue       |                      | AH<br>PF  | WJ<br>AH                              |

AH

In-situ Reprovisioning of Sha Tin WTW (South Works) - Admin, Bldg

## Contract No. 6/WSD/21 In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works) Administration Building

| (South Works) - Admin. Bldg.   |                            |              |                              |                                  | Date prepared : 11-Feb-22 a  |
|--|----------------------------|--------------|------------------------------|----------------------------------|--|
| Activity Name  | Dur. Start                 | Finish       | Total Late Start             | Late Finish Working<br>Calendars | 2022 2023 2024 2025 2026 2027  |
| undation   | 556 17 Nov 2               | 1 26 May 23  | 1070 15-Mar-22               | 30 Apr 26                        | <u>NDJFMAMJJJASONDJFMAMJJASONDJFMAMJJJASONDJFMAMJJASONDJFMAMJJJASONDJFMAMJJJASONDJFMAMJJJAS</u>                  |
| eparation Works  |                            | ,            | 48 15-Mar-22                 | · ·                              |  |
| /SD-W-F01 Fdn Surveying, Trial Pit, UU Detection, Installation of Monitoring Strumentation, Site Haul Road                   | 80 21-Jan-2                |              |                              | 23-Jun-22 6d/w x10               | Fdn Surveying, Tinal Pit, UU Detection, Installation of Monitoring Strumentation, Site Haul Road                 |
| /SD-W-F02 Fdn G.I. & Instrumentation   |                            |              | 24 31-Mar-22                 | 14-Apr-22 6d/w x10               | 10 (Fdn.) - G.I; & Instrumentation   |
| /SD-W-F03 Fdh Conduct Laboratory Test & Issue Preliminary Report   |                            |              |                              | 16-May-22 7d/w x10               | 🛱 Fdh Conduct Laboratory Test & Issue Preliminary Report   |
|  |                            |              |                              |                                  | 📮 Fdn Design Review  |
| SD-W-F04 Fdn Design Review   | · ·                        |              |                              | 06-Jun-22 7d/w x10               |  |
| ase 1 (Grid J-Q/1-7)   |                            |              | 84 07-Jun-22                 |                                  | ◆ Temporary Retaining Structure (Grid J-Q/1-7), 120m long, to be constructed by Contract 1/WSD/19                |
| 3D-W-F-101 Temporary Retaining Structure (Grid J-Q/1-7), 120m long, to be constructed by Contract 1/WSD/19                   | 0 17-Nov-2                 |              | 202 07-Jun-22                |                                  | Install Strutland Excavation at Portion 1 from 23.3mPD to 21.5mPD (2400m <sup>3</sup> , PR=100m <sup>3</sup> /d) |
| iD-W-F-102 Install Strut and Excavation at Portion 1 from 23.3mPD to 21.5mPD (2400m <sup>3</sup> , PR=100m <sup>3</sup> /d)  |                            |              |                              | 22-Jul-22 6d/w x10               |  |
| D-W-F-103 Carry Out Plate Load Test at Portion 1   | 14 23-Jul-22               | 2 05-Aug-22  | 86 17-Oct-22                 | 30-Oct-22 7d/w x10               | Carry Out Plate Load Test at Portion 1   |
| D-W-F-104 Footing - 1m thk Footing @ +21.5mPD incl. blinding layer (7 batches @ 6d/batch)                                    | 42 06-Aug-2                | 2 24-Sep-22  | 70 31-Oct-22                 | 17-Dec-22 6d/w x10               | Footing - 1m thk;Footing:@ +21.5mPD incl; blinding layer (7 batches @ 6d/batch)                                  |
| D-W-F-105 Time Risk Allowance for Phase 1 Foundation   | 6 25-Sep-2                 | 2 30-Sep-22  | 84 18-Dec-22                 | 23-Dec-22 7d/w x10               | I Time Risk Allowance for Phase 1 Foundation   |
| se 2 (Grid A'-J/1-9)   | 556 17-Nov-2               | 1 26-May-23  | 1070 07-Jun-22               |                                  |  |
| D-W-F-201 Temporary Retaining Structure (Grid A'-C/1), 48m long, to be constructed by Contract 1/WSD/19                      | 0 17-Nov-2                 | 1            | 1626 30-Apr-26               | 7d/w x10                         | Temporary Retaining Structure (Grid A'-C/1), 48m long, to be constructed by Contract 1/WSD/19                    |
| D-W-F-201.5 Temporary Retaining Structure (Grid F-J/7-9), 30m long, to be constructed by Contract 1/WSD/19                   | 0 17-Nov-2                 | 1            | 1626 30-Apr-26               | 7d/w x10                         | Temporary Retaining Structure (Grid F-J/7-9), 30m long, to be constructed by Contract 1/WSD/19                   |
| D-W-F-202 B.Footing - Sheet Piling (GL C-J/ 1), 50m on plan/ 12m deep, PR = 12sheet/d  | 12 07-Jun-2                | 2 20-Jun-22  | 0 07-Jun-22                  | 20-Jun-22 6d/w x10               | ■ B.Footing - Sheet Piling (GL C-J/1), 50m on plan/ 12m deep, PR =12sheet/d                                      |
| D-W-F-202.5 B.Footing - Sheet Piling (GL A1-F/9), 60m on plan/ 16m deep, PR =10sheet/d                                       |                            |              |                              | 23-Jun-22 6d/w x10               | ■ B.Footing - Sheet Piling (GL A1-F/9), 60m on plan/ 16m deep; PR ≠10sheet/d                                     |
| D-W-F-203 Forming of Slope and Carry Out Excavation to + 20 mPD (11500m <sup>3</sup> , PR=100m <sup>3</sup> /d)              |                            |              |                              | 07-Dec-22 6d/w x10               | Forming of Slope and Carty Dut Excavation to + 20 mPD (11500m³; PR=100m³/d)                                      |
|  |                            |              |                              |                                  | Construct Partial Raft (10 batches @ 6d/batch)   |
| D-W-F-204 Construct Partial Raft (10 batches @ 6d/batch)   |                            |              |                              | 22-Feb-23 6d/w x10               |  |
| D-W-F-205 Install Raking Struts for Further Excavation   | 5 23-Feb-2                 | 3 28-Feb-23  | 0 23-Feb-23                  | 28-Feb-23 6d/w x10               | Install Raking Struts for Further Excavation   |
| D-W-F-206 Excavate Slope in front of Sheetpile to +20 mPD (500m <sup>3</sup> , PR=100m <sup>3</sup> /d)                      | 5 01-Mar-2                 | 3 06-Mar-23  | 0 01-Mar-23                  | 06-Mar-23 6d/w x10               | Excavate Slope in front of Sheetpile to +20 mPD (500m <sup>3</sup> , PR=100m <sup>3</sup> /d)                    |
| D-W-F-207 Construct Remaining Raft (10 batches @ 6d/batch)   | 60 07-Mar-2                | 3 19-May-23  | 0 07-Mar-23                  | 19-May-23 6d/w x10               | Construct Remaining Raft (10 batches;@ 6d/batch)   |
| D-W-F-208 Time Risk Allowance for Phase 2 Foundation   | 7 20-May-2                 | 23 26-May-23 | 0 20-May-23                  | 26-May-23 7d/w x10               | II: Time Risk Allowance for Phase 2 Foundation   |
| cture  | 478 03-Oct-22              | 2 23-Jan-24  | 828 24-Dec-22                | 30-Apr-26                        |  |
| se 1 (Grid J-Q/1-7)  | 241 03-Oct-22              | 2 31-May-23  | 104 24-Dec-22                | 12-Sep-23                        |  |
| derground  | 12 03-Oct-22               |              |                              | 10-Jan-23 6d/w x10               | U/G R.C Beam/ Column Cohstruction  |
| SD-W-UG1( U/G R.C Beam / Column Construction   | 12 03-Oct-22               | 2 17-Oct-22  | 70 24-Dec-22                 | 10-Jan-23 6d/w x10               | ■ U/GIR.C Beam/ Column Construction  |
| sement Level   | 61 03-Oct-22               |              | 89 11-Jan-23                 |                                  | B/F R.C Suspended Slab   |
| D-W-SB101 B/F R.C Suspended Slab   | 12 18-Oct-2                | 2 31-Oct-22  | 70 11-Jan-23                 | 27-Jan-23 6d/w x10               |  |
| D-W-SB102 B/F R.C Formwork and Rebar to RC Column  | 12 01-Nov-2                | 2 14-Nov-22  | 70 28-Jan-23                 | 10-Feb-23 6d/w x10               | □ B/F R.C. + Formwork and Rebar to RC Column   |
| 3D-W-SB103 B/F R.C Formwork and Rebar RC Wall  | 12 01-Nov-2                | 2 14-Nov-22  | 70 28-Jan-23                 | 10-Feb-23 6d/w x10               | □ B/F R.C. + Formwork and Rebar RC:Wall  |
| D-W-SB104 B/F R.C Formwork and Rebar RC Concrete Beam/Slab (Ground Slab) incl. Erect Scaffold                                | 12 12-Nov-2                | 2 25-Nov-22  | 70 09-Feb-23                 | 22-Feb-23 6d/w x10               | B/F;R;C:- Formwork and Rebar RC Concrete;Beam/Slab (Ground Slab) incl. Erect Scaffold                            |
| D-W-SB105 B/F R.C Concreting   | 1 26-Nov-2                 | 2 26-Nov-22  | 70 23-Feb-23                 | 23-Feb-23 6d/w x10               | I: B/F;RC:- Concreting   |
| D-W-SB106 B/F R.C Haul Road Preparation for Mobilization Mobile Crane  | 10 03-Oct-22               | 2 14-Oct-22  | 107 13-Feb-23                | 23-Feb-23 6d/w x10               | D B/F R.C Haul Road Preparation for Mobilization Mobile Crane  |
| D-W-SB107 B/F MiC - Installation of MiC Module (16 units) by Mobile Crane @ Basement level < <pr=6no d="">&gt;</pr=6no>      | 3 28-Nov-2                 | 2 30-Nov-22  | 70 24-Feb-23                 | 27-Feb-23 6d/w x10               | B/F, MiC; - Installation of ;MiC Module (16 units) by Mobile Crane @ Basement level < <pr=6np d="">&gt;</pr=6np> |
| D-W-SB108 Time Risk Allowance for Structural Works @ Basement Level Phase 1  | 2 01-Dec-2                 |              |                              | 01-Mar-23 7d/w x10               | I Time Risk Allowance for Structural Works @ Basement Level Phase 1  |
|  |                            |              |                              |                                  |  |
| und Floor Level<br>5D-W-SG101 G/F R.C Formwork and Rebar to RC Column  | 36 03-Dec-2<br>12 03-Dec-2 |              | 85 02-Mar-23<br>70 02-Mar-23 | 02-Apr-23<br>15-Mar-23 6d/w x10  | G/F IR.C. – Formwork and Rebar to RC Column  |
| D-W-SG102 G/F R.C Formwork and Rebar to RC Wall  | 12 03-Dec-2                |              |                              | 15-Mar-23 6d/w x10               | G/F R.C Formwork and Rebar to RC Wall  |
|  |                            |              |                              |                                  | G/F R.C Formwork and Retar: to:RC Concrete Stab (First Floor Stab) Incl. Erect Scattfold                         |
| SD-W-SG103 G/F R.C Formwork and Rebar to RC Concrete Slab (First Floor Slab) incl. Erect Scaffold                            | 12 15-Dec-2                |              |                              | 27-Mar-23 6d/w x10               |  |
| SD-W-SG104 G/F R.C Concreting  | 1 31-Dec-2                 | 2 31-Dec-22  | 70 28-Mar-23                 | 28-Mar-23 6d/w x10               | G/F R.CConcreting  |
| SD-W-SG105 G/F MiC - Installation of MiC Module (18 units) by Mobile Crane @ Ground Floor level < <pr=6no d="">&gt;</pr=6no> | 3 03-Jan-2                 | 3 05-Jan-23  | 70 29-Mar-23                 | 31-Mar-23 6d/w x10               | G/F MiC - Installation of MiC Module (18 units) by Mobile Crane @ Ground Floor level < <pr=6no d=""></pr=6no>    |
| SD-W-SG106 Time Risk Allowance for Structural Works @ Ground Level Phase 1   | 2 06-Jan-2                 | 3 07-Jan-23  | 85 01-Apr-23                 | 02-Apr-23 7d/w x10               | Time Risk Allowarice for Structural Works @ Ground Level Phase 1   |
| st Floor Level   |                            |              | 86 03-Apr-23                 |                                  |  |
| SD-W-S1101 1/F R.C Formwork and Rebar to RC Column   | 12 09-Jan-2                | 3 21-Jan-23  | 69 03-Apr-23                 | 19-Apr-23 6d/w x10               | I/F R.C Formwork and Rebar to RC Column  |
| SD-W-S1102 1/F R.C Formwork and Rebar to RC Wall   | 12 09-Jan-2                | 3 21-Jan-23  | 69 03-Apr-23                 | 19-Apr-23 6d/w x10               | 11/F R.C Formwork and Rebar to RC Wall   |
| D-W-S1103 1/F R.C Formwork and Rebar to RC Concrete Slab (Secound Floor Slab) incl. Erect Scaffold                           | 12 20-Jan-2                | 3 06-Feb-23  | 69 18-Apr-23                 | 02-May-23 6d/w x10               | 1/F R.C Formwork and Rebar to RC Concrete Slab (Secound Floor Slab) incl. Erect Scaffold                         |
| SD-W-S1104 1/F R.C Concreting  | 1 07-Feb-2                 | 3 07-Feb-23  | 69 03-May-23                 | 03-May-23 6d/w x10               | I 11/F R.C Concreting  |
| SD-W-S1105 1/F MiC - Installation of MiC Module (24 units) by Mobile Crane @ First Floor level < <pr=6no d=""></pr=6no>      | 4 08-Feb-2                 | 3 11-Feb-23  | 69 04-May-23                 | 08-May-23 6d/w x10               | I 1/F MiC - Installation of MiC Module (24 units) by Mobile Crane @ First Floor level < <pr=6no d=""></pr=6no>   |
|  |                            |              |                              |                                  |  |

Milestone
 Near Critical Task
 Critical Task
 Time Risk Al.

Finished Task Tasks Summary P6 Hammock

## FIRST PROGRAMME REV. 1 ALL ACTIVITIES



Revision 0 First Issue

Revision 1 First Issue

Revision 2 First Issue

03-Nov-21

19-Jan-22

08-Feb-22

#### Page 4 of 10 Date prepared : 11-Feb-22 at 13:13

AH

PF

WJ

AH

| In-situ       | Rep    | ro | visic | nin | ٦g | of | Sł | na | Tin        |  |
|---------------|--------|----|-------|-----|----|----|----|----|------------|--|
| \ A / T \ A / | $\sim$ |    |       |     | `  |    |    |    | <b>D</b> 1 |  |

Milestone

Near Critical Task

Critical Task

Time Risk Al.

٠

WSD-W-SB306 B/F MiC - Installation of MiC Module (8 units) by Mobile Crane @ Basement Floor level <<PR=6no/d>>

WSD-W-SB307 Time Risk Allowance for Structural Works @ Basement Level Phase 3

Non-Critical Task

Finished Task

P6 Hammock

Tasks Summary

P6. ID

### Contract No. 6/WSD/21 In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works) Administration Be

WTW (South Works) - Admin. Bldg.

| IW (South Works) - Admin. Bldg.   | Dur.     | Start                  | Finish                 | Total | Late Start             | Late Finish            | Working   |   |                                   |
|---|----------|------------------------|------------------------|-------|------------------------|------------------------|-----------|---|-----------------------------------|
|   |          |                        |                        | Float |                        |                        | Calendars | 2022 2023<br>FMAMJJASONDJFMAMJJASONDJF    |                                   |
| WSD-W-S1106 Time Risk Allowance for Structural Works @ First Floor Level Phase 1  | 2        | 12-Feb-23              | 13-Feb-23              | 86    | 09-May-23              | 10-May-23              | 7d/w x10  | I Time Risk Allowance for Struc           | tural Works @ First Floor Level   |
| Second Floor Level  | 31       | 14-Feb-23              | 16-Mar-23              | 88    | 11-May-23              | 12-Jun-23              |           |   |                                   |
| WSD-W-S2101 2/F R.C Formwork and Rebar to RC Column   | 12       | 14-Feb-23              | 27-Feb-23              | 70    | 11-May-23              | 24-May-23              | 6d/w x10  | 2/F.R.C Formwork and Ret                  |                                   |
| WSD-W-S2102 2/F R.C Formwork and Rebar to RC Wall   | 12       | 14-Feb-23              | 27-Feb-23              | 70    | 11-May-23              | 24-May-23              | 6d/w x10  | D 2/FR.C Formwork and Ret                 | par to RC Wall                    |
| WSD-W-S2103 2/F R.C Formwork and Rebar to RC Concrete Slab (Third Floor Slab) incl. Erect Scaffold  | 12       | 25-Feb-23              | 10-Mar-23              | 70    | 23-May-23              | 06-Jun-23              | 6d/w x10  | 2/F R.C Formwork and Re                   | bar to RC Concrete Slab (Third    |
| WSD-W-S2104 2/F R.C Concreting  | 1        | 11-Mar-23              | 11-Mar-23              | 70    | 07-Jun-23              | 07-Jun-23              | 6d/w x10  | I 2/F R.C Concreting                      |                                   |
| WSD-W-S2105 2/F MiC - Installation of MiC Module (16 units) by Mobile Crane @ Second Floor level < <pr=6no d="">&gt;&gt;</pr=6no>                   | 3        | 13-Mar-23              | 15-Mar-23              | 70    | 08-Jun-23              | 10-Jun-23              | 6d/w x10  | I 2/F MiC - Installation of MiC           | C Module (16 units) by Mobile Cr  |
| WSD-W-S2106 Time Risk Allowance for Structural Works @ Second Floor Level Phase 1   | 1        | 16-Mar-23              | 16-Mar-23              | 88    | 12-Jun-23              | 12-Jun-23              | 7d/w x10  | <br>I Tîme Risk Allowance for Str         | ructural Works @ Second Floor I   |
| Third Floor Level   | 76       | 17-Mar-23              | 31-May-23              | 104   | 13-Jun-23              | 12-Sep-23              |           |   |                                   |
| WSD-W-S3101 3/F R.C Formwork and Rebar to RC Column   | 12       | 17-Mar-23              | 30-Mar-23              | 70    | 13-Jun-23              | 27-Jun-23              | 6d/w x10  | D 3/FR:C Formwork and F                   | Rebar to RC Column                |
| WSD-W-S3102 3/F R.C Formwork and Rebar to RC Wall   | 12       | 17-Mar-23              | 30-Mar-23              | 70    | 13-Jun-23              | 27-Jun-23              | 6d/w x10  | <br>II 3/F R.C Formwork and F             | Rebar to RC Wall                  |
| WSD-W-S3103 3/F R.C Formwork and Rebar to RC Concrete Slab (Third Floor Slab) incl. Erect Scaffold  | 12       | 29-Mar-23              | 14-Apr-23              | 70    | 26-Jun-23              | 10-Jul-23              | 6d/w x10  | <br>□ 3/F R.C Formwork and                | Rebar to RC Concrete Slab (Th     |
| WSD-W-S3104 3/F R.C Concreting  | 1        | 15-Apr-23              | 15-Apr-23              | 70    | 11-Jul-23              | 11-Jul-23              | 6d/w x10  | I 3/F R.C Concreting                      |                                   |
| WSD-W-S3105 3/F R.C Roof Construction   | 24       | 17-Apr-23              | 15-May-23              | 70    | 12-Jul-23              | 08-Aug-23              | 6d/w x10  | <br>📮 3/F R.C Root Constr                 | ruction                           |
| WSD-W-S3106 Time Risk Allowance for Structural Works @ Third Floor Level Phase 1  | 4        | 16-May-23              | 19-May-23              | 85    | 09-Aug-23              | 12-Aug-23              | 7d/w x10  | <br>D Time Risk Allowance f               | for Structural Works @ Third Flo  |
| WSD-W-S3107 Erect Material Hoist  | 12       | 20-May-23              | 31-May-23              |       | 01-Sep-23              | 12-Sep-23              |           | <br>Erect Material Hpist                  |                                   |
| Phase 2 (Grid C-J/1-4)  | 125      |                        | 28-Sep-23              |       |                        | •                      |           |   |                                   |
| Underground   | 24       | 27-May-23              |                        | _     | 27-May-23              |                        | 6d/w x10  |   |                                   |
| WSD-W-UG2C U/G R.C Beam / Column Construction   | 24       | 27-May-23              | 24-Jun-23              | 0     | 27-May-23              | 24-Jun-23              | 6d/w x10  | U/G R:C - Beam /                          | Column Construction               |
| Basement Level  | 15       | 26-Jun-23              | 10-Jul-23              | 1025  | 26-Jun-23              | 30-Apr-26              |           | <b>.</b>                                  |                                   |
| WSD-W-SB201 B/F R.C Suspended Slab  | 12       | 26-Jun-23              | 10-Jul-23              | 846   | 17-Apr-26              | 30-Apr-26              | 6d/w x10  | B/F R.C Swsper                            |                                   |
| WSD-W-SB203 B/F MiC - Installation of MiC Module (34 units) by Mobile Crane @ Basement level < <pr=6no d=""></pr=6no>                               | 6        | 26-Jun-23              | 03-Jul-23              | 0     | 26-Jun-23              | 03-Jul-23              | 6d/w x10  | B/F MiC - Installati                      | tion of MiC Module (34 units) by  |
| WSD-W-SB204 Time Risk Allowance for MiC Installation @Basement Level  | 2        | 04-Jul-23              | 05-Jul-23              | 0     | 04-Jul-23              | 05-Jul-23              | 7d/w x10  | I Time Risk Allowar                       | nce for MiC Installation @Basem   |
| Ground Floor Level  | 9        | 06-Jul-23              | 14-Jul-23              | _     | 06-Jul-23              | 14-Jul-23              |           |   |                                   |
| WSD-W-SG05 G/F MiC - Installation of MiC Module (40 units) by Mobile Crane @ Ground level < <pr=6no d="">&gt;</pr=6no>                              | 7        | 06-Jul-23              | 13-Jul-23              |       | 06-Jul-23              | 13-Jul-23              |           | <br>1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | ation of MiC Module (40 units) by |
| WSD-W-SG06 Time Risk Allowance for MiC Installation @ Ground Level  | 1        | 14-Jul-23              | 14-Jul-23              | 0     | 14-Jul-23              | 14-Jul-23              | 7d/w x10  | I i lime Risk Allowa                      | ance for MiC Installation @ Grou  |
|   | 11       | 15-Jul-23              | 25-Jul-23              |       | 15-Jul-23              | 25-Jul-23              | 0.11      |   | ation of MiC Module (46 units) b  |
| WSD-W-S1201 1/F MiC - Installation of MiC Module (46 units) by Mobile Crane @ First Floor level < <pr=6no d=""></pr=6no>                            | 8        | 15-Jul-23              | 24-Jul-23              | 0     | 15-Jul-23              | 24-Jul-23              |           |   |                                   |
| WSD-W-S1202 Time Risk Allowance for MiC Installation @ First Floor Level  | 1        | 25-Jul-23              | 25-Jul-23              |       | 25-Jul-23              | 25-Jul-23              | 7d/w x10  |   | ance for MiC Installation @ First |
| Second Floor Level<br>WSD-W-S2201 2/F MiC - Installation of MiC Module (18 units) by Mobile Crane @ Second Floor level < <pr=6no d="">&gt;</pr=6no> | 4        | 26-Jul-23<br>26-Jul-23 | 29-Jul-23<br>28-Jul-23 | 0     | 26-Jul-23<br>26-Jul-23 | 29-Jul-23<br>28-Jul-23 | 6d/w x10  | <br>2/F MtC - Install                     | lation of MiC Module (18 units) b |
| WSD-W-S2201 Zin with instantation of MiC Installation @ Second Floor Level  | 1        | 29-Jul-23              | 29-Jul-23              |       | 29-Jul-23              | 29-Jul-23              |           |   | vance for MiC Installation @ Sec  |
|   | · ·      | 29-Jui-23              |                        |       | 29-30-23               |                        |           |   | bilization of Mobile Crane        |
| WSD-W-S2203 2/F MiC - Demobilization of Mobile Crane  | 0        | 04 1 1 00              | 29-Jul-23              | 0     | 04 1 1 00              | 29-Jul-23              | 60/W X10  |   |                                   |
| Third Floor Level<br>WSD-W-S3201 3/F R.C Formwork and Rebar to RC Column  | 60<br>12 | 31-Jul-23<br>31-Jul-23 | 28-Sep-23<br>12-Aug-23 |       | 31-Jul-23<br>31-Jul-23 | 18-Jun-24<br>12-Aug-23 | 6d/w x10  | <br>                                      | nwork and Rebar to RC Column      |
| WSD-W-S3202 3/F R.C Formwork and Rebar to RC Wall   | 12       |                        | 12-Aug-23              |       | 31-Jul-23              | 12-Aug-23              |           | <br>■ 3/F R.C Fom                         | nwork and Rebar to RC Wall        |
| WSD-W-S3203 3/F R.C Formwork and Rebar to RC Concrete Slab (Third Floor Slab) incl. Erect Scaffold  | 12       | 11-Aug-23              |                        |       | 11-Aug-23              | 24-Aug-23              |           |   | rmwork and Rebar to RC Concre     |
| WSD-W-S3204 3/F R.C Concreting  | 1        | -                      | 25-Aug-23              |       | 25-Aug-23              | 25-Aug-23              |           | <br>I 3/FR.C C                            |                                   |
|   |          |                        |                        |       |                        |                        |           |   | tallation of MiC Module (14 units |
| WSD-W-S3205 3/F MiC - Installation of MiC Module (14 units) by Mobile Crane @ Second Floor level << PR=6no/d>                                       | 3        | 26-Aug-23              | -                      |       | 26-Aug-23              | 29-Aug-23              |           |   | lowance for Structural Works @    |
| WSD-W-S3206 Time Risk Allowance for Structural Works @ Third Floor Level Phase 2  | 2        |                        | 31-Aug-23              |       | 30-Aug-23              | -                      |           |   | Roof Construction                 |
| WSD-W-S3207 3/F R.C Roof Construction   | 24       | 01-Sep-23              | -                      |       | 21-May-24              | 18-Jun-24              | 6d/w x10  | → 3/F;K.u                                 |                                   |
| Phase 3 (Grid A'-C/1-4)   | 167      | 06-Jul-23              | 19-Dec-23              |       | 07-Jul-23              | 17-Sep-24              |           |   |                                   |
| Basement Floor Level<br>WSD-W-SB301 B/F R.C Suspended Slab  | 45<br>12 | 06-Jul-23<br>06-Jul-23 | 19-Aug-23<br>19-Jul-23 | 1     | 07-Jul-23<br>07-Jul-23 | 20-Aug-23<br>20-Jul-23 | 6d/w x10  | <br>₩<br>B/F R.C Suspe                    | anded Slab                        |
| WSD-W-SB302 B/F R.C Formwork and Rebar to RC Column   | 12       | 20-Jul-23              | 02-Aug-23              | 1     | 21-Jul-23              | 03-Aug-23              |           |   | nwork and Rebar to RC Column      |
| WSD-W-SB303 B/F R.C Formwork and Rebar RC Wall  | 12       | 20-Jul-23              | 02-Aug-23              |       | 21-Jul-23              | 03-Aug-23              |           | <br>· · · · · · · · · · · · · · · · · · · | work and Rebar RC Wall            |
| WSD-W-SB304 B/F R.C Formwork and Rebar RC Concrete Beam/Slab (Ground Slab) incl. Erect Scaffold   | 12       | 01-Aug-23              | -                      |       | 02-Aug-23              | 15-Aug-23              |           | <br>· · · · · · · · · · · · · · · · · · · | mwork and Rebar RC Concrete       |
| WSD-W-SB304 B/F R.C Formwork and Rebail RC Condete Beam/Stab (Ground Stab) incl. Erect Scanold<br>WSD-W-SB305 B/F R.C Concreting                    | 12       |                        | -                      |       |                        | 16-Aug-23              |           |   |                                   |
|   |          | 15-Aug-23              | 15-Aug-23              |       | 16-Aug-23              | 10-Aug-23              | JU/W XIU  | <br>I B∤F R.C Cor                         | iciemil)                          |





Revision 2 First Issue

**FIRST PROGRAMME REV. 1 ALL ACTIVITIES** 

2 16-Aug-23 17-Aug-23 1 17-Aug-23 18-Aug-23 6d/w x10

2 18-Aug-23 19-Aug-23 1 19-Aug-23 20-Aug-23 7d/w x10

| /     | orks) Administra                               | ation B          | uilding   | Date   | e prepareo | d : 1    |                         | -        | e 5 o<br>at 1 |      |     | _   |
|-------|--|------------------|---|--|------------|----------|-------------------------|----------|---------------|------|-----|-----|
|       | 2024   |                  | 2025  | 2026   |            |          | 2027                    |          |               |      | 202 | 8   |
|       | SONDJFMAMJJA<br>vance for Structural Works @ F |                  |   | MAMJJ  | ASOND      | JFM      | AMJJ                    | AS       |               | ND   | JI  | -   |
| ŕ     | nwork and Rebar to RC Colum                    | in l             |   |  |            |          |                         |          |               |      |     |     |
| ŕ     | nwork and Rebar to RC Wall                     |                  |   |  |            |          |                         |          |               |      |     |     |
| Ì     | miwork and Rebait to RC Conc                   | rete Slab (Tr    | nird Floor Slab) incl. Erect Scaffold   |  |            |          |                         |          |               |      |     |     |
| i     | ncreting                                       |                  |   |  |            |          |                         |          |               |      |     | - 4 |
| i     |  | its) by Mobile   | e Crane @ Second Floor level < <pr:< td=""><td>=6no/d&gt;&gt;</td><td></td><td></td><td>L</td><td></td><td></td><td></td><td></td><td></td></pr:<>  | =6no/d>>   |            |          | L                       |          |               |      |     |     |
| i     | lowance for Structural Works @                 |                  |   | -0110/077  |            |          |                         |          |               |      |     |     |
| -     |  |                  |   |  |            |          |                         |          |               | -    |     |     |
|       | ormwork and Rebar to RC Col                    | umn              |   |  |            |          |                         |          |               |      |     | -   |
|       | ormwork and Rebar to RC Wa                     | ¢ i i            |   |  |            |          |                         |          |               |      |     | • • |
|       | Formwork and Rebar to RC C                     | oncrete Slab     | (Third Floor Stab) incl. Erect Scaffol  | d  |            |          |                         |          |               |      |     |     |
|       | Concreting                                     |                  |   |  |            |          |                         |          |               |      |     |     |
| 5     | - Roof Construction                            |                  |   |  |            |          |                         |          |               |      |     |     |
| Ś     | isk Allowance for Structural W                 | orks @ Third     | Floor Level Phase 1   |  |            |          |                         | h        | +-+-          |      |     |     |
| 1     | Material Hoist                                 |                  |   |  |            |          |                         |          |               |      |     |     |
|       | <b></b>  |                  |   |  |            |          |                         |          |               | -    |     | -   |
|       |  |                  |   |  |            |          |                         |          |               |      |     |     |
|       | R.C Beam / Column Constru                      | liction          |   |  |            |          |                         |          |               |      |     |     |
|       | F.C Suspended Slab                             |                  |   |  |            |          |                         |          |               |      |     |     |
| i     |  | I.o. (3/t unite) | by Mobile Crane @ Basement level  | << DD-6mo/   |            |          |                         |          |               |      |     |     |
| i     | ne Risk Allowance for MiC Inst                 |                  |   |  |            |          |                         |          |               |      |     |     |
|       |  |                  |   |  |            |          |                         |          | + +           |      |     |     |
| ļ     | F MiC - Installation of MiC Mod                | ule (40 units    | ;) by Mobile Crane @ Ground level <   | <pr=6no d=""></pr=6no>   | >          |          |                         |          |               |      |     |     |
| r     | ne Risk Allowance for MiC Ins                  | tallation @ G    | round Level   |  |            |          |                         |          |               |      |     |     |
| -     |  |                  | 1         1 |  |            |          |                         |          |               | -    |     | _   |
| ļ     | /F MiC - Installation of MiC Mo                | dule (46 unit    | s) by Mobile Crane @ First Floor leve   | el < <pr=6n< td=""><td>o/d&gt;&gt;</td><td></td><td></td><td></td><td></td><td></td><td></td><td>• •</td></pr=6n<> | o/d>>      |          |                         |          |               |      |     | • • |
|       | ime Risk Allowance for MiC In                  | stallation @ I   | First Floor Level   |  |            |          |                         |          |               |      |     | • • |
|       |  |                  |   |  |            |          |                         |          |               |      |     | _   |
| 1     |  |                  | s) by Mobile Crane @ Second Floor   | level < <pr< td=""><td>=6no/d&gt;&gt;</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></pr<>    | =6no/d>>   |          |                         |          |               |      |     |     |
| 1     | ime Risk Allowance for MiC In                  |                  | Second Floor Level  |  |            |          |                         |          |               |      |     |     |
| 2     | /F MiC - Demobilization of Mo                  | bile Crane       |   |  |            |          |                         |          |               |      |     |     |
|       | 3/F R.C Formwork and Reba                      | r to BC Colu     | mn  |  |            |          |                         |          |               |      |     |     |
| i     | 3/F R.C Formwork and Reba                      |                  |   |  |            |          |                         |          |               |      |     |     |
| -     |  |                  | nçrete Slab (Third Floor Slab) incl. Ei   | roct Scoffold  |            |          |                         |          |               |      |     |     |
|       | 3/F R.C Concreting                             |                  |   |  |            |          |                         |          | +-+           |      |     |     |
| 1     |  | Modulo (14       | inits) by Mobile Crane @ Second Flo   | or loval tr  |            |          |                         |          |               |      |     |     |
| i     | Time Risk Allowance for Str.                   |                  |   |  |            |          |                         |          |               |      |     |     |
| i     |  |                  |   |  |            |          |                         |          | ÷-+           |      |     |     |
|       | 3/F R.C Roof Constructi                        |                  | 1     1     1     1     1     1     1     1     1     1     1     1     1       2 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>   |  |            |          |                         |          |               |      |     |     |
| 1     |  |                  | 1     1 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>-</td> <td></td> <td>_</td>   |  |            |          |                         |          |               | -    |     | _   |
| l     | FR.C Suspended Slab                            |                  |   |  |            |          |                         |          |               |      |     |     |
| Ē     | B/F R.C Formwork and Reba                      | r to RC Colu     | mn  |  |            |          |                         |          |               |      |     |     |
| Ē     | B/F R.C Formwork and Reba                      | r RC Wall        |   |  |            |          | • • • • • • • • • • • • |          |               |      |     |     |
| ļ     |  |                  | ete Beam/Slab (Ground Slab) incl. Ei  | rect Scaffold  |            |          |                         |          |               |      |     |     |
| 1     | B/F R.C Concreting                             |                  |   |  |            |          |                         |          |               |      |     |     |
| Ļ     |  | /lodule (8 umi   | ts) by Mobile Crane @ Basement Flo  | oorlevel <<  | PR=6no/d>> |          |                         |          |               |      |     |     |
| ***** | Time Risk Allowance for Struc                  | 4-4-4-4-4        |   | · · · · · · · · · · · · · · · · · · ·  |            |          |                         |          |               |      |     |     |
| 1     |  |                  | · · · · · · · · · · · · · · · · · · ·   |  |            |          |                         | <u> </u> |               |      |     | _   |
|       |  | Date<br>lov-21   | Revisio<br>Revision 0 First Issue   | n  |            | (<br> A⊢ | Checked                 | _        | App<br>NJ     | orov | ed  | _   |
|       |  | an-22            | Revision 1 First Issue  |  |            | PF       |                         | _        | AH            |      |     | -   |
|       | 1747 711                                       |                  |   |  |            | _        |                         |          |               | _    | _   |     |

| In-situ Reprovisioning                        | of Sha <sup>-</sup> | Гin |
|---|---------------------|-----|
| $\Lambda/T \Lambda / (Couth \Lambda / order)$ | مرا معرام ۸         |     |

### Contract No. 6/WSD/21 In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works) Administration Bu

Late Finish

Total Late Start

Float

Finish

Dur.

Working Calendars

WTW (South Works) - Admin. Bldg P6. ID Activity Name

| _ |   |          | ļ                      | L                      | L        | L                      |                        | ļ        | INL      | 1 1 FIMAIM 1 1 A PIOND | 1 1 FIMIAIMI 2I 2I AI 2I OI MIDI 2 | I FIMIAIMI JI JI AI SI OI NI DI JI F |
|---|---|----------|------------------------|------------------------|----------|------------------------|------------------------|----------|----------|------------------------|------------------------------------|--------------------------------------|
|   | Ground Floor Level<br>WSD-W-SG301 G/F R.C Formwork and Rebar to RC Column   |          | 21-Aug-23<br>21-Aug-23 | 17-Sep-23<br>02-Sep-23 | 0        | 21-Aug-23<br>21-Aug-23 | 17-Sep-23<br>02-Sep-23 | 6d/w x10 | <b>.</b> |                        | G/FR.C                             | Formwork and Rebar to RC Colu        |
| ┞ | WSD-W-SG302 G/F R.C Formwork and Rebar to RC Wall   | 12       | 21-Aug-23              | 02-Sep-23              |          | 21-Aug-23              | 02-Sep-23              |          |          |                        |                                    | Formwork and Rebar to RC Wall        |
|   |   |          |                        |                        |          |                        |                        |          |          |                        |                                    | - Formwork and Rebar to RC Con       |
|   | WSD-W-SG303 G/F R.C Formwork and Rebar to RC Concrete Slab (First Floor Slab) incl. Erect Scaffold  | 12       | 01-Sep-23              | 14-Sep-23              |          | 01-Sep-23              | 14-Sep-23              |          |          |                        |                                    | - Concreting                         |
|   | WSD-W-SG304 G/F R.C Concreting  |          | 15-Sep-23              | 15-Sep-23              | 0        | 15-Sep-23              | 15-Sep-23              |          | <b>.</b> |                        |                                    | Installation of MiC Module (3 uni    |
|   | WSD-W-SG305 G/F MiC - Installation of MiC Module (3 units) by Mobile Crane @ Ground Floor level < <pr=6no d=""></pr=6no>  | 1        | 16-Sep-23              | 16-Sep-23              | 0        | 16-Sep-23              | 16-Sep-23              |          |          |                        |                                    |                                      |
|   | WSD-W-SG306 Time Risk Allowance for Structural Works @ Ground Level Phase 3   | 1        | 17-Sep-23              | 17-Sep-23              | 0        | 17-Sep-23              | 17-Sep-23              | 7d/w x10 |          |                        |                                    | k Allowance for Structural Works (   |
|   | First Floor Level<br>WSD-W-S1301 1/F R.C Formwork and Rebar to RC Column  | 93<br>12 | 18-Sep-23<br>18-Sep-23 | 19-Dec-23<br>03-Oct-23 | 273<br>0 | 18-Sep-23<br>18-Sep-23 | 17-Sep-24<br>03-Oct-23 | 6d/w x10 |          |                        | <b>∀</b> 1/F R.C                   | - Formwork and Rebar to RC Co        |
| ┢ | WSD-W-S1302 1/F R.C Formwork and Rebar to RC Wall   | 12       | 18-Sep-23              | 03-Oct-23              | 0        | 18-Sep-23              | 03-Oct-23              |          |          |                        |                                    | - Formwork and Rebar to RC W         |
|   |   |          |                        | 14-Oct-23              |          |                        | 14-Oct-23              |          |          |                        |                                    | Formwork and Rebar to RC C           |
|   | WSD-W-S1303 1/F R.C Formwork and Rebar to RC Concrete Slab (Secound Floor Slab) incl. Erect Scaffold  | 12       | 29-Sep-23              |                        | 0        | 29-Sep-23              |                        |          |          |                        |                                    | C Concreting                         |
|   | WSD-W-S1304 1/F R.C Concreting  | 1        | 16-Oct-23              | 16-Oct-23              |          | 16-Oct-23              | 16-Oct-23              |          |          |                        |                                    | C - Installation of MiC Module(3 u   |
|   | WSD-W-S1305 1/F MiC - Installation of MiC Module (3 units) by Mobile Crane @ First Floor level < <pr=6no d="">&gt;</pr=6no>   | 1        | 17-Oct-23              | 17-Oct-23              | 0        | 17-Oct-23              | 17-Oct-23              |          | <b>.</b> |                        |                                    |                                      |
|   | WSD-W-S1306 Time Risk Allowance for Structural Works @ First Floor Level Phase 3  | 1        | 18-Oct-23              | 18-Oct-23              | 0        | 18-Oct-23              | 18-Oct-23              |          |          |                        |                                    | Risk Allowance for Structural Work   |
|   | WSD-W-S1307 1/F R.C RC Roof Construction (Lower Roof, GL A'-E/1-4)  | 2        | 19-Oct-23              | 20-Oct-23              | 37       | 02-Dec-23              | 04-Dec-23              |          |          |                        |                                    | C. + RC Roof Construction (Lower     |
|   | WSD-W-S1308 1/F R.C Architectural Facade/ Concrete Plinth/ Drainage System/ Balustrade on Roof Terrace @ Secon  | 50       | 21-Oct-23              | 19-Dec-23              | 220      | 22-Jul-24              | 17-Sep-24              | 6d/w x10 |          |                        |                                    | /FR.C. Architectural Facade/ Co      |
| _ | Phase 4 (Car Park and Ramp)   | 138      | 31-Jul-23              | 15-Dec-23              |          | 31-Jul-23              | 03-Jun-24              | 0.11 40  | <b>.</b> |                        |                                    | p - Installation of MiC Module (5 u  |
|   | WSD-W-CP01 Carpark/Ramp - Installation of MiC Module (5 units) by Mobile Crane @ Car Park < <pr=6no d=""></pr=6no>  | 1        | 31-Jul-23              | 31-Jul-23              |          | 31-Jul-23              | 31-Jul-23              |          |          |                        |                                    |                                      |
|   | WSD-W-CP02 Carpark/Ramp - RC Column 5.7m x 19nos @ Basement Level (GL A'-J/ 5-7)< <pr= 7="" 7d="" column,="" mould="">&gt;</pr=>  | 21       | 01-Aug-23              | 24-Aug-23              |          | 01-Aug-23              | 24-Aug-23              |          |          |                        |                                    | mp - RC Column 5 7m x 19nøs @        |
|   | WSD-W-CP03 Carpark/Ramp - RC Concrete Slab (Ground Slab) incl. Erect Scaffold   | 20       | 25-Aug-23              | 16-Sep-23              | 0        | 25-Aug-23              | 16-Sep-23              | 6d/w x10 |          |                        |                                    | Ramp - RC Concrete Slab (Ground      |
|   | WSD-W-CP04 Carpark/Ramp - RC Column fr 4.7m to 9.4m x 9nos @ Ground Level (GL A'-J/ 5-7)< <pr= 14d="" 5<="" column,="" td=""><td>28</td><td>18-Sep-23</td><td>21-Oct-23</td><td>0</td><td>18-Sep-23</td><td>21-Oct-23</td><td>6d/w x10</td><td></td><td></td><td></td><td>rk/Ramp - RC Column fr 4.7m to 9</td></pr=> | 28       | 18-Sep-23              | 21-Oct-23              | 0        | 18-Sep-23              | 21-Oct-23              | 6d/w x10 |          |                        |                                    | rk/Ramp - RC Column fr 4.7m to 9     |
|   | WSD-W-CP05 Carpark/Ramp - Concrete Structure for Ramp between G/F & 1/F including landing   | 18       | 24-Oct-23              | 13-Nov-23              | 0        | 24-Oct-23              | 13-Nov-23              | 6d/w x10 |          |                        |                                    | ark/Ramp - Concrete Structure fo     |
|   | WSD-W-CP06 Carpark/Ramp - Concrete Structure for Ramp between 1/F & 2/F including   | 22       | 14-Nov-23              | 08-Dec-23              | 0        | 14-Nov-23              | 08-Dec-23              | 6d/w x10 |          |                        |                                    | arpark/Ramp - Concrete Structure     |
|   | WSD-W-CP07 Carpark/Ramp - Construction of Roadworks for Emergency Vehicle Access heading to Administration Buile  | 45       | 18-Sep-23              | 11-Nov-23              | 163      | 10-Apr-24              | 03-Jun-24              | 6d/w x10 |          |                        | Carp                               | ark/Ramp - Construction of Road      |
|   | WSD-W-CP08 Carpark/Ramp - Completion of Structure for Car Park  | 0        |                        | 11-Nov-23              | 163      |                        | 03-Jun-24              | 6d/w x10 |          |                        | ◆ Carp                             | ark/Ramp - Completion of Structu     |
|   | WSD-W-CP09 Time Risk Allowance for Activities WSD-D-CP01 to WSD-D-CP-06   | 7        | 09-Dec-23              | 15-Dec-23              | 0        | 09-Dec-23              | 15-Dec-23              | 7d/w x10 |          |                        | D T                                | ime Risk Allowance for Activities V  |
|   | Glazing/ Curtain Wall   | 118      | 01-Sep-23              | 23-Jan-24              | 0        | 27-Sep-23              | 23-Jan-24              | 6d/w x10 |          |                        | V                                  |                                      |
|   | WSD-W-GL01 Glazing/Curtain Wall - Bracket Installation for Building < <pr=4d storey="">&gt;</pr=4d>   | 24       | 01-Sep-23              | 28-Sep-23              | 22       | 27-Sep-23              | 27-Oct-23              | 6d/w x10 |          |                        | Glazing/                           | Curtain Wall - Bracket Installation  |
|   | WSD-W-GL02 Glazing/Curtain Wall - Curtain Wall Panel Installation for Building < <pr=5d storey="">&gt;</pr=5d>  | 48       | 29-Sep-23              | 27-Nov-23              | 22       | 28-Oct-23              | 22-Dec-23              | 6d/w x10 |          |                        | Gla                                | izing/Curtain Wall - Curtain Wall P  |
|   | WSD-W-GL03 Glazing/Curtain Wall - Bracket Installation for Ramp < <pr=4d storey="">&gt;</pr=4d>   | 6        | 16-Dec-23              | 22-Dec-23              | 0        | 16-Dec-23              | 22-Dec-23              | 6d/w x10 |          |                        | 0 0                                | alazing/Curtain Wall - Bracket Inst  |
| F | WSD-W-GL04 Glazing/Curtain Wall - Curtain Wall Panel Installation for Ramp << PR=5d/storey>>  | 24       | 23-Dec-23              | 23-Jan-24              | 0        | 23-Dec-23              | 23-Jan-24              | 6d/w x10 |          |                        |                                    | Glazing/Curtain Wall - Curtain N     |
| F | WSD-W-GL05 Glazing/Curtain Wall - Steel Frame Installation @ Ground Floor Entrance Lobby  | 6        | 24-Nov-23              | 30-Nov-23              | 37       | 10-Jan-24              | 16-Jan-24              | 6d/w x10 |          |                        | I Gla                              | azing/Curtain Wall - Steel Frame Ir  |
| F | WSD-W-GL06 Glazing/Curtain Wall - Glazing Panel Installation  | 6        | 01-Dec-23              | 07-Dec-23              | 37       | 17-Jan-24              | 23-Jan-24              | 6d/w x10 |          |                        | D GI                               | azing/Curtain Wall - Glazing Pane    |
| F | WSD-W-GL07 Glazing/Curtain Wall - Completion of Building Envelope   | 0        |                        | 23-Jan-24              | 0        |                        | 23-Jan-24              | 6d/w x10 |          |                        |                                    | Glazing/Curtain Wall - Completion    |
|   | ABWF/ MEP/ FS/ Fitout Works   | 421      | 31-Jul-23              | 23-Sep-24              | 110      | 14-Aug-23              | 11-Jan-25              |          |          |                        |                                    |                                      |
|   | Basement - Transformer Room/ LV Switch Room/ Utility Riser Room/ ServiceTunnel & Yard   | 246      | 01-Aug-23              |                        |          | 14-Aug-23              | 04-Jul-24              | 6d/w x10 |          |                        | v                                  | · · · · ·                            |
|   | WSD-B-TR01 Tx & LVSB Rooms - MiC Connection Works/ Falsework Removal/ Preparation for ABWF & MEP Works  | 24       | 01-Aug-23              | 28-Aug-23              | 11       | 14-Aug-23              | 09-Sep-23              | 6d/w x10 |          |                        | 📒 Tx & LV\$B                       | Rooms - MIC Connection Works/        |
|   | WSD-B-TR02 Tx & LVSB Rooms - ABWF Deg1 - Deg3   | 48       | 29-Aug-23              | 26-Oct-23              | 11       | 11-Sep-23              | 08-Nov-23              | 6d/w x10 |          |                        | — Tx&I                             | V\$B Rooms - ABWF Deg1 - Deg         |
|   | WSD-B-TR03 Tx & LVSB Rooms - BS 1st Fix - 3rd Fix   | 72       | 27-Oct-23              | 22-Jan-24              | 11       | 09-Nov-23              | 03-Feb-24              | 6d/w x10 |          |                        |                                    | Tx & LVSB Rooms - BS 1st Fix         |
|   | WSD-B-TR05 Tx & LVSB Rooms - CLP Inspection & Defect Rectification  | 12       | 23-Jan-24              | 05-Feb-24              | 28       | 28-Feb-24              | 12-Mar-24              | 6d/w x10 |          |                        |                                    | Tx & LVSB Rooms - CLP Inspe          |
| F | WSD-B-TR06 Tx & LVSB Rooms - Installation of Tx & Testing by CLP  | 90       | 06-Feb-24              | 30-May-24              | 28       | 13-Mar-24              | 04-Jul-24              | 6d/w x10 | t t      |                        |                                    | Tx & LVSB Rooms -                    |
| F | WSD-B-TR06.5 Construction of Riser/Shaft/Tunnel for Cable Containment   | 46       | 23-Jan-24              | 19-Mar-24              | 79       | 03-May-24              | 27-Jun-24              | 6d/w x10 | 1        |                        | 1                                  | Construction of Riser/Shaft          |
| F | WSD-B-TR07 Tx & LVSB Rooms - Completion of CLP Cable Laying Leading to Administration Building (to be constructe  | 0        | 25-May-24              | 25-May-24              | 28       | 27-Jun-24              | 27-Jun-24              | 6d/w x10 |          |                        |                                    | I Tx & LVSB Rooms - (                |
| F | WSD-B-TR08 Tx & LVSB Rooms - CLP Power-on Date  | 0        | -                      | 30-May-24              | 28       |                        | 04-Jul-24              | 6d/w x10 |          |                        |                                    | ◆ Tx & LVSB Rooms -                  |
| L | Basement - Emergency Generator Room   | 132      | 23-Jan-24              | -                      |          | 05-Feb-24              | 24-Aug-24              |          |          |                        |                                    |                                      |
|   |   | 10       | 22 Jan 24              | 00 5 1 04              |          | 055104                 | 40 5 1 04              | 0.1/ 40  | <b></b>  |                        |                                    |                                      |

10

23-Jan-24

11 03-Feb-24

EGM - MiC Connection Wor EGM - Concrete Plinth, Wa EGM - Floor Screeding,

Date

03-Nov-21

19-Jan-22

08-Feb-22

٠ Milestone Near Critical Task Critical Task Time Risk Al.

WSD-B-EG01

Non-Critical Task Finished Task Tasks Summary 🔻 P6 Hammock

WSD-B-EG03 EGM - Floor Screeding, Wall Plastering & Doors & Wall Lining

WSD-B-EG02 EGM - Concrete Plinth, Waterproofing & Test

EGM - MiC Connection Works/ Falsework Removal/ Preparation for ABWF & MEP Works

## **FIRST PROGRAMME REV. 1 ALL ACTIVITIES**

28 20-Feb-24 22-Mar-24 11 04-Mar-24 09-Apr-24 6d/w x10

02-Feb-24 11 05-Feb-24 19-Feb-24 6d/w x10

19-Feb-24 11 20-Feb-24 02-Mar-24 6d/w x10



2022 2023 2024 NDJJFMAMJJJASONDJFMAMJJJASONDJFMAMJJASOND

| uilding  | Data propa  | Page 6 of 10  |
|--|---|---|
|  |   | ared : 11-Feb-22 at 13:13   |
| 2025<br>J F M A M J J A S O N D J F  | 2026<br>MAMJJASON   | 2027 2028<br>D J F M A M J J A S O N D J F  |
|  |   |   |
| blumin   |   |   |
| all  | <b>F</b>  |   |
| concrete Slab (First Floor Slab) incl.   | Erect Scattold  |   |
|  |   |   |
| units) by Mobile Crane @ Ground F  | loor level < <pr=6n0 d=""></pr=6n0>   |   |
| s @ Ground Level Phase 3   |   |   |
| Column   |   |   |
| Wall   |   |   |
| Concrete Slab (Secound Flopr Sla   | b) incl. Erect Scaffold   |   |
|  |   |   |
| 3 units) by Mobile Crane @ First Fi  | oorlevel < <pr=6no d=""></pr=6no>   | >   |
| orks @ First Floor Level Phase 3   |   |   |
| ver Roof, GL A'-E/1-4)   |   |   |
| Concrete Plinth/ Drainage System/  | Balustrade on Roof Ten  | rrace @ Second Level  |
|  |   |   |
| 5:units) by Mobile Crane @ Car Par   | k < <pr=6no d="">&gt;</pr=6no>  |   |
| @ Basement Level (GL A'+J/ 5-7)<   | <pr∓ 7="" 7d="" column,="" mo<="" th=""><th>puld&gt;&gt;</th></pr∓>         | puld>>  |
| und Slab) incl. Erect Scaffold   |   |   |
| a 9,4m x 9nos @ Graund Level (G  | L A'-J/ 5-7)< <pr= 14d="" <="" th=""><th>column, 5 mould&gt;&gt;</th></pr=> | column, 5 mould>>   |
| for Ramp between G/F & 1/F inclu   |   |   |
| ⊮e for:Ramp between 1/F & 2/F inc  |   |   |
| adworks for Emergency Vehicle Ac   |   | stration Building   |
| ctune for Car Park   |   |   |
| s WSD-D-CP01 to WSD-D-CP-06  |   | 1           |
|  |   | Image: state  |
| on for Building < <pr=4d storey="">&gt;</pr=4d>  |   | Image: state of the s |
| II Panel Installation for Building < <p< th=""><th>'R≖5d/storey&gt;&gt;</th><th></th></p<> | 'R≖5d/storey>>  |   |
| nstallation for Ramp < <pr=4d store<="" th=""><td>y&gt;&gt;</td><td></td></pr=4d>          | y>>   |   |
| nWallPanel Installation for Ramp <   | <pr=5d storey="">&gt;</pr=5d>   | Image: state of the s |
| e Installation @ Ground Floor Entra  | nce Lobby   |   |
| inel Installation  |   | Image: state         Image: state<  |
| etion of Building Envelope   |   |   |
|  |   | Image: 1   |
|  |   |   |
| ks/ Falsework Removal/ Preparation   | n for ABWF & MEP Wor  | ks  |
| leg3   |   |   |
| ik - 3rd Fix   |   | · · · · · · · · · · · · · · · · · · ·   |
| spection & Defect Rectification  |   |   |
| s - Installation of Tx & Testing by C  |   |   |
| aft/Tunnel for Cable Containment   |   |   |
|  | Leading to Administration   | on Building (to be constructed by Other   |
| s - CLP Power-on Date  |   |   |
|  |   |   |
| ks/ Falsework Removal/ Preparation   | INT ADVVF & MEH WOR   | <b>n</b> o  |
| terproofing & Test   |   | · · · · · · · · · · · · · · · · · · ·   |
| Wall Plastering & Doors & Wall Lin   | ng  |   |
|  |   |   |

| Revision               | Checked | Approved |
|------------------------|---------|----------|
| Revision 0 First Issue | AH      | WJ       |
| Revision 1 First Issue | PF      | AH       |
| Revision 2 First Issue |         |          |
|                        |         |          |

|                   | orks) - Admin. Bldg.                       | Contract  | No. 6/WSD/21               | I In-situ   | l Repro   | visi           | oning o                | of Sha                 | Tin Wa               | ter -        | Trea | tme         | nt W | orks ( | (So | uth W | orks | s) A       | dmir      | iistra             | tion       | Buil         |
|-------------------|--|---|----------------------------|-------------|-----------|----------------|------------------------|------------------------|----------------------|--------------|------|-------------|------|--------|-----|-------|------|------------|-----------|--------------------|------------|--------------|
| P6. ID            | Activity Name                              | •   | Dur                        | : Start     | Finish    | Total<br>Float | Late Start             | Late Finish            | Working<br>Calendars |              |      | 202         | 2    |        |     | 2023  |      |            |           | 2024               |            |              |
| WSD-B-EG04        | EGM - MEP Works                            |   | 28                         | 23-Mar-24   | 29-Apr-24 | 42             | 18-May-24              | 20-Jun-24              | 6d/w x10             | NDJ          | FM   | AMJ         | JASO | NDJF   | MA  | MJJA  | SON  | DJF        |           | 1 J J A<br>EGM - M |            |              |
|                   | EGM - Move-In Generator Equipment          | nts   | 6                          | 30-Apr-24   | · ·       |                | 21-Jun-24              | 27-Jun-24              |                      |              |      |             |      |        |     |       |      |            | 0         | EGM - N            | love-In    | Genera       |
|                   | EGM - Final Coat to Wall & Sealer t        |   | 18                         | · ·         | 29-May-24 |                | 28-Jun-24              |                        | 6d/w x10             |              |      |             |      |        |     |       |      |            |           | EGM                |            |              |
|                   | EGM - Install Generator Equipments         |   | 28                         | ,           |           |                | 20-Jul-24              | 21-Aug-24              |                      |              |      |             |      |        |     |       |      |            |           | 1 1 1 1            | M - Insta  |              |
|                   | EGM - Install Doors & Ironmoderv           |   | 3                          | 04-Jul-24   | 05-Jul-24 |                | 20-Jul-24<br>22-Aug-24 | 21-Aug-24              |                      |              | ÷    |             |      |        |     |       |      |            | ÷         |                    | M - Inst   |              |
|                   | inkler/FS Water Tank                       |   | 114                        |             |           |                | 10-Apr-24              | 24-Aug-24<br>24-Aug-24 |                      |              |      |             |      |        |     |       |      |            |           |                    |            |              |
|                   | Sprinkler Tank/ FS Tank Room - Wa          | aterproofing & Testing                                | 12                         |             | -         | -              | 10-Apr-24              | 23-Apr-24              |                      |              |      |             |      |        |     |       |      |            | S         | prinkler T         | ank/ FS    | Tank F       |
|                   | Sprinkler Tank/ FS Tank Room - Pla         |   | 12                         |             |           |                | 24-Apr-24              | 08-May-24              |                      |              |      |             |      |        |     |       |      |            |           | Sprinkler          |            |              |
|                   | Sprinkler Tank/ FS Tank Room - Wa          | <b>.</b>  | 24                         | · ·         | · ·       |                |                        | 06-Jun-24              |                      |              |      |             |      |        |     |       |      |            |           | Sprinkl            |            |              |
|                   | Sprinkler Tank/ FS Tank Room - Ins         |   | 60                         | · ·         |           |                | 07-Jun-24              | 17-Aug-24              |                      |              |      |             |      |        |     |       |      |            |           | <u></u>            | Sprinkler  |              |
|                   | Sprinkler Tank/ FS Tank Room - Ins         |   | 6                          | 06-Aug-24   | -         |                | 19-Aug-24              | 24-Aug-24              |                      |              |      |             |      |        |     |       |      |            |           |                    | Sprinkle   |              |
| Basement - Offi   |  |   | 92                         |             |           |                | 11-Jan-24              | 06-May-24              |                      |              |      |             |      |        |     |       |      |            |           |                    | Opiniae    |              |
|                   |  | nce/ Preparation for ABWF & MEP Works                 | 6                          | 27-Oct-23   |           |                | 11-Jan-24              |                        | 6d/w x10             |              |      |             |      |        |     |       |      | B/F Inte   | erior Dec | oration -          | Site Cle   | arance       |
| WSD-B-BA-02       | B/F Interior Decoration - ABWF Wor         | ks incl. block wall, plastering & paint, ceiling pan  | el, raised floor, door 48  | 03-Nov-23   | 30-Dec-23 | 62             | 18-Jan-24              | 16-Mar-24              | 6d/w x10             |              |      |             |      |        |     |       |      | <b>B</b> / | F Interio | r Decorat          | ion - AB   | WFW          |
|                   |  | s incl. 1st fix. 2nd fix & final fix installation     | 48                         | 20-Nov-23   | 17-Jan-24 | 62             | 03-Feb-24              | 06-Apr-24              | 6d/w x10             |              |      |             |      |        |     |       |      |            | 3/F Inter | ior Decor          | ation - N  | <b>NEP W</b> |
| WSD-B-BA-04       | B/F Interior Decoration - Inspection/      | Testing/ Defect Rectification                         | 24                         | 18-Jan-24   |           |                | 08-Apr-24              | 06-May-24              |                      |              |      |             |      |        |     |       |      | 💼          | B/F In    | terior De          | coration   | - Inspe      |
|                   | ngerous Goods Store Fitting O              | <b>.</b>  | 121                        |             |           |                | 07-Sep-24              | 05-Jan-25              |                      |              |      |             |      |        |     |       |      |            |           |                    |            |              |
|                   | 0 0  | Clearance/ Preparation for ABWF & MEP Works           | 6                          | 27-Oct-23   |           | -              |                        | 13-Sep-24              | 6d/w x10             |              | ÷    |             |      |        |     |       | •    | Basem      | ent Inter | ior Decor          | ation - S  | Site Cle     |
| WSD-B-DG02        | Basement Interior Decoration - ABW         | /F Works incl. block wall, plastering & paint, ceilin | ng panel, raised floor, 48 | 03-Nov-23   | 30-Dec-23 | 257            | 14-Sep-24              | 12-Nov-24              | 6d/w x10             |              |      |             |      |        |     |       |      | 🗖 Ba       | isement   | Interior C         | ecoratio   | on - AB      |
| WSD-B-DG03        | Basement Interior Decoration - MEF         | Works incl. 1st fix, 2nd fix & final fix installation | 48                         | 20-Nov-23   | 17-Jan-24 | 257            | 03-Oct-24              | 28-Nov-24              | 6d/w x10             |              |      |             |      |        |     |       |      |            | Basemei   | nt Interior        | Decora     | tion - N     |
| WSD-B-DG04        | Basement Interior Decoration - Insp        | ection/ Testing/ Defect Rectification                 | 24                         | 18-Jan-24   | 17-Feb-24 | 257            | 29-Nov-24              | 28-Dec-24              | 6d/w x10             |              |      |             |      |        |     |       |      | - 🛑        | Baser     | nent Inter         | ior Deco   | oration      |
|                   | Time Risk Allowance for Activities fr      | om WSD-B-L1-01 to WSD-B-L1-04                         | 7                          | 18-Feb-24   | 24-Feb-24 | 316            | 30-Dec-24              | 05-Jan-25              | 7d/w x10             |              |      | - + + -     |      |        |     |       |      |            | I Time    | Risk Allo          | wance f    | or Activ     |
| Ground Floor La   | aboratory/Vistory Reception F              | acility/ Water Treatment Training Venue               | 92                         | 24-Oct-23   |           |                | 05-Jun-24              | 23-Sep-24              |                      |              |      |             |      |        |     |       |      |            |           |                    |            |              |
|                   |  | ance/ Preparation for ABWF & MEP Works                | 6                          | 24-Oct-23   |           | -              | 05-Jun-24              |                        | 6d/w x10             |              |      |             |      |        |     |       | Ŭ (  | G/F Inte   | erior De  | coration -         | Site Cle   | arance       |
| WSD-B-LG-02       | G/F Interior Decoration - ABWF Wo          | rks incl. block wall, plastering & paint, ceiling pan | el, raised floor, door 48  | 31-Oct-23   | 27-Dec-23 | 181            | 13-Jun-24              | 08-Aug-24              | 6d/w x10             |              |      |             |      |        |     |       |      | <b>G</b> / | F Interio | r Decorat          | ion - AB   | WFW          |
| WSD-B-LG-03       | G/F Interior Decoration - MEP Work         | s incl. 1st fix, 2nd fix & final fix installation     | 48                         | 16-Nov-23   | 13-Jan-24 | 181            | 29-Jun-24              | 24-Aug-24              | 6d/w x10             |              |      |             |      |        |     |       |      |            | /F Inter  | or Decor           | ation - N  | /EP Wo       |
| WSD-B-LG-04       | G/F Interior Decoration - Inspection/      | / Testing/ Defect Rectification                       | 24                         | 15-Jan-24   | 14-Feb-24 | 181            | 26-Aug-24              | 23-Sep-24              | 6d/w x10             |              |      |             |      |        |     |       |      | 💼          | G/F In    | terior Dec         | coration   | - Inspe      |
| First Floor Labo  | ratory Fitting-Out                         |   | 121                        | 24-Nov-23   |           |                |                        |                        |                      |              |      |             |      |        |     |       |      |            | _         |                    |            |              |
| WSD-B-L1-01       | 1/F Interior Decoration - Site Cleara      | nce/ Preparation for ABWF & MEP Works                 | 6                          | 24-Nov-23   | 30-Nov-23 | 0              | 24-Nov-23              | 30-Nov-23              | 6d/w x10             |              |      | - + + -     |      |        |     |       |      | 1/F I      | nterior D | ecoration          | i - Site C | learan       |
| WSD-B-L1-02       | 1/F Interior Decoration - ABWF Wor         | ks incl. block wall, plastering & paint, ceiling pane | el, raised floor, door 48  | 01-Dec-23   | 29-Jan-24 | 61             | 17-Feb-24              | 17-Apr-24              | 6d/w x10             |              |      | - + + - + - |      |        |     |       |      |            | 1/F Inte  | rior Deco          | ration -   | ABWF         |
| WSD-B-L1-03       | 1/F Interior Decoration - MEP Works        | s incl. 1st fix, 2nd fix & final fix installation     | 48                         | 18-Dec-23   | 17-Feb-24 | 61             | 05-Mar-24              | 04-May-24              | 6d/w x10             |              |      |             |      |        |     |       |      | -          | 1/F In    | terior Dec         | oration    | - MEP        |
| WSD-B-L1-04       | 1/F Interior Decoration - Inspection/      | Testing/ Defect Rectification                         | 24                         | 19-Feb-24   | 16-Mar-24 | 61             | 06-May-24              | 03-Jun-24              | 6d/w x10             |              |      |             |      |        |     |       |      |            | 🗖 1/F     | Interior C         | ecoratic   | on - Ins     |
| WSD1              | Time Risk Allowance for Activities fr      | om WSD-B-L1-01 to WSD-B-L1-04                         | 7                          | 17-Mar-24   | 23-Mar-24 | 79             | 04-Jun-24              | 10-Jun-24              | 7d/w x10             |              |      |             |      |        |     |       |      |            | 0 Tin     | ne Risk A          | llowano    | e for Ad     |
| Second Floor Of   | ffice Fitting-Out                          |   | 92                         | 01-Dec-23   | 23-Mar-24 | 148            | 01-Dec-23              | 23-Sep-24              | 6d/w x10             |              |      |             |      |        |     |       |      |            |           |                    |            |              |
|                   | •  | nce/ Preparation for ABWF & MEP Works                 | 6                          |             | 07-Dec-23 | 0              | 01-Dec-23              | 07-Dec-23              |                      |              |      |             |      |        |     |       |      | 2/F I      | nterior I | Decoratio          | n - Site I | Clearar      |
| WSD-B-L2-02 2     | 2/F Interior Decoration - ABWF Wor         | ks incl. block wall, plastering & paint, ceiling pane | el, raised floor, door 48  | 08-Dec-23   | 05-Feb-24 | 0              | 08-Dec-23              | 05-Feb-24              | 6d/w x10             |              |      |             |      |        |     |       |      | -          | 2/F Inte  | erior Deco         | oration -  | ABWF         |
| WSD-B-L2-03 2     | 2/F Interior Decoration - MEP Works        | s incl. 1st fix, 2nd fix & final fix installation     | 48                         | 27-Dec-23   | 24-Feb-24 | 56             | 06-Mar-24              | 06-May-24              | 6d/w x10             |              |      | - + + - + - |      |        |     |       |      |            | 1 2/Flr   | terior De          | coration   | - MEP        |
| WSD-B-L2-04 2     | 2/F Interior Decoration - Inspection/      | Testing/ Defect Rectification                         | 24                         | 26-Feb-24   | 23-Mar-24 | 148            | 26-Aug-24              | 23-Sep-24              | 6d/w x10             |              |      |             |      |        |     |       |      |            | 🗖 2/F     | Interior           | Decorati   | on - Ins     |
| Third Floor Offic | ce Fitting-Out                             |   | 186                        | 08-Dec-23   | 10-Jun-24 | 0              | 30-Jan-24              | 10-Jun-24              |                      |              |      |             |      |        |     |       |      |            |           | -                  |            |              |
| WSD-B-L3-01 3     | 3/F Interior Decoration - Site Cleara      | nce/ Preparation for ABWF & MEP Works                 | 6                          | 08-Dec-23   | 14-Dec-23 | 42             | 30-Jan-24              | 05-Feb-24              | 6d/w x10             |              |      |             |      |        |     |       |      | 0 3/F      |           | Decoratic          |            |              |
| WSD-B-L3-02 3     | 3/F Interior Decoration - ABWF Wor         | ks incl. block wall, plastering & paint, ceiling pane | el, raised floor, door 48  | 06-Feb-24   | 09-Apr-24 | 0              | 06-Feb-24              | 09-Apr-24              | 6d/w x10             |              |      |             |      |        |     |       |      |            | 3         | /F Interior        | Decora     | tion - A     |
| WSD-B-L3-03       | 3/F Interior Decoration - MEP Works        | s incl. 1st fix, 2nd fix & final fix installation     | 48                         | 26-Feb-24   | 25-Apr-24 | 0              | 26-Feb-24              | 25-Apr-24              | 6d/w x10             |              |      |             |      |        |     |       |      |            | -         | 3/FInterio         | or Decor   | ation -      |
| WSD-B-L3-04 3     | 3/F Interior Decoration - Inspection/      | Testing/ Defect Rectification                         | 33                         | 26-Apr-24   | 05-Jun-24 | 0              | 26-Apr-24              | 05-Jun-24              | 6d/w x10             |              |      |             |      |        |     |       |      |            | -         | 📕 3/Fln            | terior De  | ecoratio     |
| WSD-B-L3-05       | Time Risk Allowance for Third Floor        | Office Fitting Out                                    | 5                          | 06-Jun-24   | 10-Jun-24 | 0              | 06-Jun-24              | 10-Jun-24              | 7d/w x10             |              |      |             |      |        |     |       |      |            |           | I Time             | Risk All   | owance       |
| MEP Lift Installa | tion (E1)                                  |   | 173                        | 8 24-Jan-24 | 14-Jul-24 | 181            | 25-Jul-24              | 11-Jan-25              |                      |              |      |             |      |        |     |       |      | -          |           |                    |            |              |
| WSD-B-LT1-01      | Lift E1 - Erect Falsework & Builders       | Works inside Lift Shaft                               | 48                         | 24-Jan-24   | 22-Mar-24 | 146            | 25-Jul-24              | 19-Sep-24              | 6d/w x10             |              |      |             |      |        |     |       |      |            | 1 1 1     | E1 - Ere           |            |              |
| WSD-B-LT1-02      | Lift E1 - Install Lift including Fitting-0 | Dut   | 60                         | 23-Mar-24   | 21-May-24 | 181            | 20-Sep-24              | 18-Nov-24              | 7d/w x10             |              |      |             |      |        |     |       |      |            |           | Lift E1            |            |              |
| WSD-B-LT1-03      | Lift E1 - Testing after Power Energiz      | zation  | 12                         | 22-May-24   | 02-Jun-24 | 181            | 19-Nov-24              | 30-Nov-24              | 7d/w x10             |              |      |             |      |        |     |       |      |            |           | LiftE              | - Testir   | ng after     |
| WSD-B-LT1-04      | Lift E1 - Submit Form LE5 & Wait fo        | r EMSD Inspection                                     | 14                         | 03-Jun-24   | 16-Jun-24 | 181            | 01-Dec-24              | 14-Dec-24              | 7d/w x10             |              |      |             |      |        |     |       |      |            |           | 🗖 Lift E           | 1 - Sub    | mit For      |
| ♦ ♦ Milestone     | Non-Critical                               | Task  | I                          |             |           |                |                        |                        |                      | <u>u · l</u> |      | 1           |      |        |     |       |      |            |           |                    | Date       |              |
| Near Critical     | Task Finished Task                         | <   |                            | FIRS        | T PRO     | JG             | KAIVI                  | IVIE R                 | EV. 1                |              |      |             |      |        |     |       |      |            |           | 03-No              |            | Re           |
| Critical Task     |  |   |                            |             | ΔΠ        | Δ              | τινι                   | TIFS                   |                      |              |      |             |      |        |     |       |      | 发:         |           | 19-Ja<br>08-Fe     |            | Re<br>Re     |
| Time Risk Al.     | P6 Hammock                                 | ζ   |                            |             |           |                |                        |                        |                      |              |      |             |      |        |     |       | C    | HUN        | Wo        |                    | J-22       |              |

| uilding   |   |                          | e 7 of 10                             |
|---|---|--------------------------|---------------------------------------|
|   | Date prepared   | : 11-Feb-22              | 2 at 13:13                            |
| 2025<br>  F M A M J J A S O N D J F   | 2026<br>MAMJJASONDJ   | 2027<br>F M A M  J  J  A | 2028<br>SONDJF                        |
|   |   |                          |                                       |
| erator Equipments   |   |                          |                                       |
| to Wall & Sealer to Floor   |   |                          |                                       |
| enerator Equipments & Testing   |   |                          |                                       |
| ioors & Ironmogery  | I         I |                          |                                       |
| k Room - Waterproofing & Testing  |   |                          |                                       |
| ank Room - Plastering Works Insid   |   |                          |                                       |
| Tahk Room - Wall & Floor Tiling V   |   |                          |                                       |
| nk/ FS Tank Room - Install Equipm   |   |                          |                                       |
| nk/ F\$ Tank Room - Install Cat La  |   |                          |                                       |
| 1         1 | I         I |                          |                                       |
| nce/ Preparation for ABWF & MEP   | Works   |                          |                                       |
| Works incl. block wall, plastering &  | & paint, ceiling panel, raised flo  | or, door                 |                                       |
| Works incl, 1st fix, 2nd fix & final f  | ix installation   |                          |                                       |
| spection/Testing/DefectRectficat  | ion   |                          |                                       |
|   |   |                          |                                       |
| Clearance/ Preparation for ABWF &   |   |                          |                                       |
| ABWF Works incl. block wall, plast  |   | sea noor, aqor           |                                       |
| on - Inspection/ Testing/ Defect Re   |   |                          |                                       |
| ctivities from WSD-B-L1-01 to WSI   | · · · · · · · · · · · · · ·   |                          |                                       |
|   |   |                          |                                       |
| nce/ Preparation for ABWF & MEP   | Works   |                          |                                       |
| Works incl; block wall, plastering 8  | & paint, ceiling panel, raised flo  | or, door                 |                                       |
| Works incl. 1st fix, 2nd fix & final f  | ix installation   |                          |                                       |
| pection/ Testing/ Defect Rectificat   | ion   |                          |                                       |
| I         I | I         I |                          |                                       |
| ance/ Preparation for ABWF & ME   |   |                          |                                       |
| VF Works incl. block wall, plasterin  |   | floor, door              |                                       |
| P Works incl, 1st fix, 2nd fix & fina   |   |                          |                                       |
| Inspection/ Testing/ Defect Rectific  |   |                          |                                       |
| Activities from WSD-B-L1-01 to W  | /SU-B-L1-04   |                          |                                       |
| rance/ Preparation for ABWF & MI  | EP Works  |                          |                                       |
| WF Works incl. block wall, plasterin  |   | floor. door              |                                       |
| EP Works incl. 1st fix, 2nd fix & fin   |   |                          |                                       |
| Inspection/ Testing/ Defect Rectifi   | cation  |                          |                                       |
|   |   |                          |                                       |
| arance/ Preparation for ABWF & M  | EP Works  |                          |                                       |
| - ABWF Works incl. block wall, pla  | stering & paint, ceiling panel, i   | aised floor, door        |                                       |
| n - MEP Works incl. 1st fix, 2nd fix  | & final fix installation  |                          |                                       |
| ation - Inspection/ Testing/ Defect   | Rectification   |                          |                                       |
| nce for Third Floor Office Fitting O  | Út  |                          |                                       |
|   |   |                          | · · · · · · · · · · · · · · · · · · · |
| & Builders Works inside Lift Shaft  |   |                          |                                       |
| including Fitting-Out   | · · · · · · · · · · · · · · · · · · ·   |                          |                                       |
| fter Power Energization   | tion  |                          |                                       |
|   |   |                          |                                       |
| Revisi<br>Revision 0 First Issue  | on  | Checked<br>AH            | Approved<br>WJ                        |
| Revision 1 First Issue  |   | PF                       | AH                                    |
| Revision 2 First Issue  |   |                          |                                       |

| In-situ Reprovisioning  | of Sha | Tin |
|---|--------|-----|
| $\Lambda(T) \Lambda(I) \cap (O_{1}, A_{1}) \cap (A_{2}, A_{2})$ | A      |     |

Near Critical Task

Critical Task

Time Risk Al.

Finished Task

P6 Hammock

Tasks Summary

### Contract No. 6/WSD/21 In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works) Administration Bu

WTW (South Works) - Admin. Bldg. P6. ID Activity Name

| W I<br>96. ID |                  | /orks) - Admin. Bldg.   |                           | Dur.  | Start     | Finish    | Total | Late Start | Late Finish  | Workina      |       |                   |    | -         |                   |           |              |              |                |
|---------------|------------------|---|---------------------------|-------|-----------|-----------|-------|------------|--------------|--------------|-------|-------------------|----|-----------|-------------------|-----------|--------------|--------------|----------------|
| 0.12          |                  |   |                           |       |           |           | Float | Luio oluit | 2010 1 11011 | Calendars    | JIFIN | 2022<br>.11.11AIS |    |           | 2023<br>ALML.IL.I |           |              | 2024         | SONDJ          |
|               | WSD-B-LT1-05     | Lift E1 - Inspection for Lift Fitout & Issue Lift Certification LE6                   | 2                         | 28 1  | 17-Jun-24 | 14-Jul-24 | 181   | 15-Dec-24  | 11-Jan-25    |              |       |                   |    |           |                   |           |              | 📮 Lit        | t E1 - Inspec  |
|               | MEP Lift Install | lation (E2 & E3)  | 2'                        | 218 2 | 24-Jan-24 | 28-Aug-24 | 136   | 19-Jun-24  | 11-Jan-25    |              |       |                   |    |           |                   |           |              |              | ,              |
|               | WSD-B-LT2-01     | Lift E2 & E3 (FS) - Erect Falsework & Builders Works inside Lift Shaft                | 4                         | 48 2  | 24-Jan-24 | 22-Mar-24 | 116   | 19-Jun-24  | 14-Aug-24    | 6d/w x10     |       |                   |    |           |                   |           |              |              | (FS) - Erect   |
|               | WSD-B-LT2-02     | Lift E2 & E3 (FS) - Install Lift including Fitting-Out                                | 6                         | 60 2  | 23-Mar-24 | 21-May-24 | 145   | 15-Aug-24  | 13-Oct-24    | 7d/w x10     |       |                   |    |           |                   |           |              | 🗖 Lift E2    | & E3 (FS) - I  |
|               | WSD-B-LT2-03     | Lift E2 & E3 (FS) - Testing after Power Energization                                  | 1                         | 12 3  | 31-May-24 | 11-Jun-24 | 136   | 14-Oct-24  | 25-Oct-24    | 7d/w x10     |       |                   |    |           |                   |           |              | ₽ Lift E     | 2 & E3 (F\$) - |
|               | WSD-B-LT2-04     | Lift E2 & E3 (FS) - Submit Form LE5 & Wait for EMSD Inspection                        | 1                         | 14 1  | 12-Jun-24 | 25-Jun-24 | 136   | 26-Oct-24  | 08-Nov-24    | 7d/w x10     |       |                   |    |           |                   |           |              | ∎ Lift       | E2 & E3 (FS)   |
|               | WSD-B-LT2-05     | Lift E2 & E3 (FS) - Inspection for Lift Fitout & Issue Lift Certification LE6         | 2                         | 28 2  | 26-Jun-24 | 23-Jul-24 | 136   | 09-Nov-24  | 06-Dec-24    | 7d/w x10     |       |                   |    |           |                   |           |              | <b>–</b> L   | ift E2 & E3 (F |
|               | WSD-B-LT2-06     | Dismantle Material Hoist  | 1                         | 12 2  | 24-Jul-24 | 04-Aug-24 | 136   | 07-Dec-24  | 18-Dec-24    | 7d/w x10     | <br>  | <br>·-+           | +  |           |                   |           |              | <b>P</b>     | Dismantle Ma   |
|               | WSD-B-LT2-07     | Remaining Works at Hosit Area   | 2                         | 24 0  | )5-Aug-24 | 28-Aug-24 | 136   | 19-Dec-24  | 11-Jan-25    | 7d/w x10     | <br>  | <br>              |    |           |                   |           |              |              | Remaining      |
|               | Other Facilities | S   | 8                         | 88 1  | 11-Jun-24 | 23-Sep-24 | 0     | 11-Jun-24  | 23-Sep-24    | 6d/w x10     |       |                   |    |           |                   |           |              | V            |                |
|               | WSD-B-OF-01      | Fit-out & Plumber Works - Water Closet Rooms  | 8                         | 88 1  | 11-Jun-24 | 23-Sep-24 | 0     | 11-Jun-24  | 23-Sep-24    | 6d/w x10     |       |                   |    |           |                   |           |              |              | Fit-out &      |
|               | WSD-B-OF-02      | FS Sprinkler Pump Room - E&M Installation of pumping system & BS Works                | 6                         | 64 1  | 11-Jun-24 | 24-Aug-24 | 0     | 11-Jun-24  | 24-Aug-24    | 6d/w x10     |       |                   |    |           |                   |           |              | -            | FS Sprinkle    |
|               | WSD-B-OF-03      | Hot Water Plant/ Lab Waste Tank/ Water Sump Tank & Pump/ Foul Water Sump              | o Pump 8                  | 88 1  | 11-Jun-24 | 23-Sep-24 | 0     | 11-Jun-24  | 23-Sep-24    | 6d/w x10     |       | <br>              |    |           |                   |           |              |              | Hot Wate       |
|               | Car Park - MEF   | PWorks  | 16                        | 66 1  | 13-Nov-23 | 06-Jun-24 | 90    | 04-Jun-24  | 23-Sep-24    | 6d/w x10     |       |                   |    |           |                   |           |              | -            |                |
|               | WSD-B-CP-01      | Car Park - Erect Falseworks for Builders & MEP Works                                  | 1                         | 12 1  | 13-Nov-23 | 25-Nov-23 | 163   | 04-Jun-24  | 18-Jun-24    | 6d/w x10     |       |                   |    |           |                   |           |              |              | works for Bui  |
|               | WSD-B-CP-02      | Car Park - ABWF/ MEP/ FS Works  | 4                         | 45 2  | 27-Nov-23 | 20-Jan-24 | 163   | 19-Jun-24  | 10-Aug-24    | 6d/w x10     |       |                   |    |           |                   | ļ         | Car P        | ark - ABWF   | / MEP/ FS W    |
|               | WSD-B-CP-03      | Car Park - Electric Vehicle Charging Facilities                                       | 3                         | 30 2  | 22-Jan-24 | 28-Feb-24 | 163   | 12-Aug-24  | 14-Sep-24    | 6d/w x10     |       |                   |    |           |                   |           | 🗖 Ca         | r Park - Ele | ctric Vehicle  |
|               | WSD-B-CP-04      | Car Park - Testing & Commissioning for Electric Vehicle Charging Facilities           | (                         | 6 3   | 31-May-24 | 06-Jun-24 | 90    | 16-Sep-24  | 23-Sep-24    | 6d/w x10     |       |                   |    |           |                   |           |              | I Car P      | ark - Testing  |
|               | Works for KD-    | 1   | 7                         | 70 3  | 31-Jul-23 | 21-Oct-23 | 0     | 13-Sep-23  | 21-Oct-23    | 6d/w x10     |       |                   |    |           |                   | <b></b>   |              |              |                |
|               | WSD-KD1-01       | ABWF & FS Works for Server Rooms/ Security Control Room                               | 3                         | 32 3  | 31-Jul-23 | 05-Sep-23 | 38    | 13-Sep-23  | 21-Oct-23    | 6d/w x10     |       |                   |    |           |                   |           |              |              | r Rooms/ Sec   |
|               | WSD-KD1-02       | Complete the Civil, Structure Works, ABWF & FS for Server Rooms/ Security Co          | ontrol Room (             | 0     |           | 05-Sep-23 | 38    |            | 21-Oct-23    | 6d/w x10     |       |                   |    |           |                   |           |              |              | Works, ABW     |
|               | WSD-KD1-03       | ABWF & FS Works for Main Control Room   | 3                         | 32 1  | 13-Sep-23 | 21-Oct-23 | 0     | 13-Sep-23  | 21-Oct-23    | 6d/w x10     |       | <br>              |    |           |                   | 💻 A       | BWF&FSV      | Vorks for M  | ain Control R  |
|               | WSD-KD1-04       | Complete the Civil, Structure Works, ABWF & FS for Main Control Room                  | (                         | 0     |           | 21-Oct-23 | 0     |            | 21-Oct-23    | 6d/w x10     |       | <br>              |    |           |                   | ◆ C       | omplete the  | Civil, Struc | ture Works, A  |
|               | Works for KD-    | 2   | 14                        | 45 1  | 19-Feb-24 | 12-Jul-24 | 0     | 26-Apr-24  | 12-Jul-24    |              |       |                   |    |           |                   |           | 1 1          |              |                |
|               | WSD-KD2-01       | Electrical Power System incl. testing for Basement                                    | 4                         | 48 1  | 19-Feb-24 | 18-Apr-24 | 62    | 07-May-24  | 04-Jul-24    | 6d/w x10     |       |                   |    |           |                   |           |              | Electrical   | Power Syste    |
|               | WSD-KD2-02       | Electrical Power System incl. testing for Second Floor                                | 4                         | 48 2  | 26-Feb-24 | 25-Apr-24 | 56    | 07-May-24  | 04-Jul-24    | 6d/w x10     |       |                   |    |           |                   |           |              | Electrical   | Power Syste    |
|               | WSD-KD2-03       | Electrical Power System incl. testing for Third Floor                                 | 5                         | 56 2  | 26-Apr-24 | 04-Jul-24 | 0     | 26-Apr-24  | 04-Jul-24    | 6d/w x10     |       |                   |    |           |                   |           |              | Ele          | ctrical Power  |
|               | WSD-KD2-04       | Termination of Cable to Tx after Cable Laying by 1/WSD/19                             | (                         | 0     |           | 30-May-24 | 28    |            | 04-Jul-24    | 6d/w x10     |       | <br>              |    |           |                   |           |              | ♦ Termi      | nation of Cab  |
|               | WSD-KD2-05       | Time Risk Allowance for Activities WSD-KD2-01 to WSD-KD2-04                           | 8                         | 8 (   | 05-Jul-24 | 12-Jul-24 | 0     | 05-Jul-24  | 12-Jul-24    | 7d/w x10     |       |                   |    |           |                   |           |              | I Ti         | me Risk Allov  |
|               | WSD-KD2-06       | Completion of CLP Power Supply to Main Control Room, Main Security Room a             | nd Server Rooms incl. tes | 0     |           | 12-Jul-24 | 0     |            | 12-Jul-24    | 6d/w x10     | <br>  | <br>              |    |           |                   |           |              | ♦ Co         | mpletion of (  |
|               | External Works   |   | 22                        | 21 2  | 24-Jan-24 | 31-Aug-24 | 133   | 31-May-24  | 11-Jan-25    |              |       |                   |    |           |                   |           | V            |              | ,              |
|               | WSD-W-X-01       | Ext. Works - Underground Utilities Works, Drainage Works & Testing                    | 7                         | 72 2  | 24-Jan-24 | 24-Apr-24 | 101   | 31-May-24  | 24-Aug-24    | 6d/w x10     |       |                   |    |           |                   |           |              | Ext, Worl    | ks - Undergro  |
|               | WSD-W-X-02       | Ext. Works - Backfilling to Ground Level  | 2                         | 24 2  | 25-Apr-24 | 24-May-24 | 108   | 03-Sep-24  | 02-Oct-24    | 6d/w x10     |       |                   |    |           |                   |           |              | 🗖 Ext. W     | orks - Backfil |
|               | WSD-W-X-03       | Ext. Works - Construction of Remaining Concrete Pavement                              | 4                         | 48 2  | 25-May-24 | 22-Jul-24 | 108   | 03-Oct-24  | 28-Nov-24    | 6d/w x10     |       |                   |    |           |                   |           |              | E            | xt. Works - C  |
|               | WSD-W-X-04       | Ext. Works - Construction of Staircase, ABWF  | 4                         | 48 2  | 28-Jun-24 | 23-Aug-24 | 108   | 06-Nov-24  | 03-Jan-25    | 6d/w x10     |       |                   |    |           |                   |           |              |              | Ext. Works     |
|               | WSD-W-X-05       | Time Risk Allowance for External Works  | 8                         | 8 2   | 24-Aug-24 | 31-Aug-24 | 133   | 04-Jan-25  | 11-Jan-25    | 7d/w x10     |       |                   |    |           |                   |           |              | 9            | Time Risk      |
| -             | esting & Comr    | nissioning  | 4                         | 48 2  | 26-Aug-24 | 23-Oct-24 | 0     | 26-Aug-24  | 23-Oct-24    | 6d/w x10     |       |                   |    |           |                   |           |              |              | <b></b>        |
|               | WSD-B-TC-01      | Testing & Commissioning & fixing defects (FS - Related)                               | 2                         | 24 2  | 26-Aug-24 | 23-Sep-24 | 0     | 26-Aug-24  | 23-Sep-24    | 6d/w x10     |       |                   |    |           |                   |           |              |              | Testing 8      |
|               | WSD-B-TC-02      | Testing & Commissioning & fixing defects (Non- FS - Related)                          | 2                         | 24 2  | 24-Sep-24 | 23-Oct-24 | 0     | 24-Sep-24  | 23-Oct-24    | 6d/w x10     |       |                   |    |           |                   |           |              |              | 📕 Testin       |
| E             | levated Walkw    | ay No.2   | 3                         | B17 C | 05-Oct-22 | 27-Oct-23 | 439   | 08-Feb-25  | 23-Apr-25    | 6d/w x10     | <br>  | <br>              |    |           |                   | <b></b> V |              |              |                |
| \             | VSD-W-W2-01      | EW No.2 - Completion of Structural Support at South Works Pumping Station (to         | be constructed by Other   | 0 0   | 05-Oct-22 |           | 696   | 08-Feb-25  |              | 6d/w x10     |       | 1 1 1             |    |           | 1 1 1             |           |              |              | ks Pumping S   |
| \             | VSD-W-W2-02      | EW No.2 - Preparation Works on Structural Support at SWPS for Mic Bridge Ere          | ction 1                   | 12 0  | 05-Oct-22 | 18-Oct-22 | 696   | 08-Feb-25  | 21-Feb-25    | 6d/w x10     |       |                   | EW | No.2 - Pr |                   |           |              |              | NPS for Mic    |
|               | VSD-W-W2-03      | EW No.2 - Completion of Structural Support at Administration Building (integrate      | d in MiC unit)            | 0 3   | 31-Jul-23 |           | 465   | 22-Feb-25  |              | 6d/w x10     |       |                   |    |           |                   |           |              |              | iral Support a |
| ١             | VSD-W-W2-04      | EW No.2 - Preparation Works on Structural Support at Administration Building for      | r Mic Bridge Erection 1   | 12 3  | 31-Jul-23 | 12-Aug-23 | 465   | 22-Feb-25  | 07-Mar-25    | 6d/w x10     |       |                   |    |           |                   | EW No     | 2 - Preparat | on Works o   | n Structural S |
| ١             | VSD-W-W2-11      | EW No.2 - MiC Bridge Installation & Associated Connection Works                       |                           | 6 1   | 13-Sep-23 | 19-Sep-23 | 439   | 08-Mar-25  | 14-Mar-25    | 6d/w x10     |       |                   |    |           |                   | 0 EW      | No.2 - MiC E | aridge Insta | llation & Asso |
| ١             | VSD-W-W2-12      | EW No.2 - Remaining ABWF, Fitout, BS Works along Mic Bridge                           | 3                         | 30 2  | 20-Sep-23 | 27-Oct-23 | 439   | 15-Mar-25  | 23-Apr-25    | 6d/w x10     |       | <br>              |    |           |                   |           | W No.2 - Re  | maining Al   | 3WF, Fitout, I |
| E             | levated Walkw    | ay No.1 (Structural Support only)   | (                         |       |           | 21-Oct-23 |       | 24-Apr-25  | 24-Apr-25    | 6d/w x10     |       | <br>              |    |           |                   | ▼         |              |              |                |
| \<br>\        | VSD-W-W1-01      | Completion of Structural Support at Administration Building (integrated in Structure) | ral Element, RC Slab on : | 0 2   | 21-Oct-23 |           | 444   | 24-Apr-25  |              | 6d/w x10     |       |                   |    |           |                   | ◆ C       | ompletion of | Structural   | Support at Ac  |
| lr            | spection & App   | oroval by Government Authorities  | 59                        | 592 1 | 17-Sep-23 | 30-Apr-25 | 0     | 23-Apr-24  | 30-Apr-25    | 7d/w x10     |       |                   |    |           |                   | V         |              |              |                |
| •             | Milestone        | Non-Critical Task   |                           |       |           |           |       |            |              |              |       |                   |    |           |                   |           | AAA          | [            | Date           |
| -             | • ······         |   |                           |       |           | ΓDDC      |       |            | ллг р        | <b>Г\/ 1</b> |       |                   |    |           |                   | - I - V   |              |              |                |

**FIRST PROGRAMME REV. 1 ALL ACTIVITIES** 





|  |                               |           | _             | -     | -        |             |
|--|-------------------------------|-----------|---------------|-------|----------|-------------|
| Building   |                               | 44 5      | Pag           |       |          |             |
|  | Date prepared                 | : 11-F    | eb-22         | at    | 13:      | 13          |
| 2025<br>J F M A M J J A S O N D J F                  | 2026<br>MAMJJASONDJ           | FMAM      | 2027<br>JIJIA |       | ND       | 2028<br>J F |
| ection for Lift Fitout & Issue Lift Certi            | fication LE6                  |           | <u> </u>      | 50    |          | 51          |
|  |                               |           |               |       |          |             |
| ct Falsework & Builders Works inside                 | Lift Şhaft                    |           |               |       |          |             |
| - Install Lift including Fitting-Out                 |                               |           |               |       |          |             |
| <ul> <li>Festing after Power Energization</li> </ul> |                               |           |               |       |          |             |
| S) - Submit Form LE5 & Wait for EM                   | SD Inspection                 |           |               |       |          |             |
| (FS) - Inspection for Lift Fitout & Iss              | ue Lift Certification LE6     |           |               |       |          |             |
| Material Hoist                                       |                               |           |               |       |          |             |
| ig Works at Hosit Area                               |                               |           |               |       |          |             |
|  |                               |           |               |       |          |             |
| & Plumber Works - Water Closet Ro                    | oms                           |           |               |       |          |             |
| kler Pump Room - E&M Installation o                  | f pumping system & BS Work    | s         |               |       |          |             |
| ater Plant/ Lab Waste Tank/ Water S                  |                               |           | lumn          |       |          |             |
|  |                               |           |               |       |          |             |
| Builders & MEP Works                                 |                               |           |               |       |          |             |
| Works  |                               |           |               |       |          |             |
|  |                               |           |               |       |          |             |
| le Charging Facilities                               |                               |           |               |       |          |             |
| ng & Commissioning for Electric Veh                  | icle Charging Facilities      |           |               |       |          |             |
|  |                               |           |               |       |          |             |
| ecurity Control Room                                 |                               |           |               |       |          |             |
| WF & FS for Server Rooms/ Security                   | y Control Room                |           |               |       |          |             |
| Room   |                               |           |               |       |          |             |
| ABWF & FS for Main Control Room                      |                               |           |               |       |          |             |
|  |                               |           |               |       |          |             |
| tem incl. testing for Basement                       |                               |           |               |       |          |             |
| stem incl. testing for Second Floor                  |                               |           |               |       |          |             |
| ver System incl. testing for Third Floo              |                               |           |               |       |          |             |
| able to Tx after Cable Laying by 1/W                 | SD/19                         |           |               |       |          |             |
| owance for Activities WSD-KD2-01 t                   | o WSD-KD2-04                  |           |               |       |          |             |
| f CLP Power Supply to Main Control                   | Room, Main Security Room a    | and Serve | Rooms         | incl. | testir   | g           |
|  |                               |           |               |       |          |             |
| round Utilities Works, Drainage Wor                  | ks & Testing                  |           |               |       |          |             |
| tfilling to Ground Level                             |                               |           |               |       |          |             |
| Construction of Remaining Concrete                   | Pavement                      |           |               |       |          |             |
| s - Construction of Staircase, ABWF                  |                               |           |               |       |          |             |
| k Allowance for External Works                       |                               |           |               |       |          |             |
|  |                               |           |               |       |          |             |
| g & Commissioning & fixing defects (                 | FS - Related)                 |           |               |       |          |             |
| ting & Commissioning & fixing defect                 |                               |           |               |       |          |             |
|  |                               |           |               |       |          |             |
| Station (to be constructed by Other                  | under 1/WSD/19)               |           |               |       |          |             |
| c Bridge Erection                                    |                               |           |               |       |          |             |
| t at Administration Building (integrate              | d in MiC unit)                |           |               |       |          |             |
|  |                               |           |               |       |          |             |
| al Support at Administration Building                |                               |           |               |       |          |             |
| sociated Connection Works                            |                               |           |               |       |          |             |
| t, BS Works along Mic Bridge                         |                               |           |               |       |          |             |
|  |                               |           |               |       |          |             |
| Administration Building (integrated in               | i Structural Element, RC Slab | on Secon  | d Level)      |       |          |             |
|  |                               |           |               |       |          |             |
| Revisio  | on                            | Chec      | ked           | Ap    | prov     | ed          |
| Revision 0 First Issue                               |                               | AH        |               | WJ    | <u> </u> |             |
| Revision 1 First Issue                               |                               | PF        |               | AH    |          |             |
| Revision 2 First Issue                               |                               |           |               |       |          |             |

|                               | Activity Name  | Dur.      | Start                  | Finish                 | Total<br>Float | Late Start             | Late Finish | Working<br>Calendars | 2022 2023                       | 2024                       |
|-------------------------------|--|-----------|------------------------|------------------------|----------------|------------------------|-------------|----------------------|---------------------------------|----------------------------|
| FSD - DG Lice                 |  | 004       | 47.0 00                | 00 hrs 04              |                | 02 4 04                | 44 1 05     | 7d/w x10             | NDJFMAMJJJASONDJFMAMJJASONDJFMA |                            |
| WSD-IA-F01                    | FSD - DG Drawings First Submission   | 264<br>60 | 17-Sep-23<br>17-Sep-23 | 06-Jun-24<br>15-Nov-23 |                |                        | 21-Jun-24   |                      | F\$D- DG Dr                     | rawings First Submission   |
| WSD-IA-F02                    | FSD - DG Drawings Second Amendment   | 60        | 16-Nov-23              | 14-Jan-24              |                |                        | 20-Aug-24   |                      |                                 | OG Drawings Second Am      |
| WSD-IA-F03                    | FSD - DG Drawings Third Amendment  | 60        | 15-Jan-24              | 14-Mar-24              |                |                        |             | 7d/w x10             |                                 | SD - DG Drawings Third A   |
| WSD-IA-F04                    | FSD - DG Inspection & Rectification  | 30        | 15-Mar-24              | 13-Apr-24              |                |                        |             | 7d/w x10             |                                 | F\$D - DG Inspection & F   |
| WSD-IA-F05                    | FSD - VD Review & Inspection/ Rectification Works  | 42        | 14-Apr-24              | 25-May-24              |                |                        | 30-Dec-24   |                      |                                 | FSD - VD Review & I        |
| WSD-IA-F06                    | FSD - VD issue letter of compliance  | 6         | 26-May-24              |                        |                |                        |             | 7d/w x10             |                                 | FSD - VD issue lette       |
| WSD-IA-F07                    | FSD - Issue of DG License  | 6         | 01-Jun-24              | -                      |                |                        |             | 7d/w x10             |                                 | FSD - Issue of DG L        |
|                               |  | -         |                        |                        |                |                        |             |                      |                                 |                            |
| WSD-IA-E01                    | ncy Generator<br>EPD - EPD Drawing Submission & Approval   | 96<br>60  | 08-May-24<br>08-May-24 |                        | _              | 08-Oct-24<br>08-Oct-24 | 06-Dec-24   | 7d/w x10<br>7d/w x10 |                                 | EPD - EPD Draw             |
| WSD-IA-E02                    | EPD - Site Inspection & Rectification Works  | 30        | 07-Jul-24              | 05-Aug-24              |                | 07-Dec-24              |             | 7d/w x10             |                                 | EPD - Site Insp            |
| WSD-IA-E03                    | EPD - Approval Issue   | 6         | 06-Aug-24              |                        |                | 06-Jan-25              |             | 7d/w x10             |                                 | I EPD - Approva            |
| WSD-IA-205                    |  |           |                        | -                      |                | 24-Oct-24              |             | 7d/w x10             |                                 |                            |
| WSD-IA-W01                    | WSD - Submit WWO 46 Part IV (PD) & Arrange Inspection by WSD                                       | 21        | 24-Sep-24<br>24-Oct-24 | 11-Jan-25<br>13-Nov-24 | -              | 24-Oct-24<br>24-Oct-24 |             | 7d/w x10<br>7d/w x10 |                                 | WSD                        |
| WSD-IA-W02                    | WSD - Site Inspection & Rectification Works by WSD (PD)  | 45        | 14-Nov-24              |                        |                | 14-Nov-24              | 28-Dec-24   |                      |                                 | ·····                      |
| WSD-IA-W03                    | WSD - Issue WWO 46 Part V (PD)   | 14        | 29-Dec-24              | 11-Jan-25              |                | 29-Dec-24              |             | 7d/w x10             |                                 |                            |
|                               |  |           |                        |                        |                | 23-Dec-24<br>24-Oct-24 |             |                      |                                 | 📮 WSD - S                  |
| WSD-IA-W04                    | WSD - Submit WWO 46 Part IV (FS) & Arrange Inspection by WSD                                       | 21        | · ·                    | 14-Oct-24              |                |                        |             | 7d/w x10             |                                 |                            |
| WSD-IA-W05                    | WSD - Site Inspection & Rectification Works by WSD (FS)  | 45        | 15-Oct-24              | 28-Nov-24              |                | 14-Nov-24              | 28-Dec-24   |                      |                                 |                            |
| WSD-IA-W06                    | WSD - Issue WWO 46 Part V (FS)   | 14        | 29-Nov-24              |                        |                | 29-Dec-24              |             | 7d/w x10             |                                 |                            |
| FSD / OP Inspe<br>WSD-IA-OP01 | SD - Submit Form FS251/314/501   | 109       | 11-Jan-25              | 30-Apr-25<br>11-Jan-25 |                | 11-Jan-25              | 30-Apr-25   | 7d/w x10<br>7d/w x10 |                                 |                            |
|                               |  | -         | 10 Jan 25              |                        |                | 10 Jan 05              | 25-Jan-25   |                      |                                 |                            |
|                               | FSD - FSD processes Form 215/314/501 & arranging for Inspection                                    | 14        | 12-Jan-25              |                        |                | 12-Jan-25              |             |                      |                                 |                            |
|                               | FSD - FS Inspection, Rectification and Reinspection  | 28        | 26-Jan-25              |                        |                | 26-Jan-25              | 22-Feb-25   |                      |                                 |                            |
|                               | FSD - FSD processes FS Certificate Form 172  | 14        | 23-Feb-25              | 08-Mar-25              |                | 23-Feb-25              | 08-Mar-25   |                      |                                 |                            |
|                               | FSD - Issued Form 172 Issued by FSD (Fire Certificate)   | 0         |                        | 08-Mar-25              |                |                        | 08-Mar-25   | 7d/w x10             |                                 |                            |
| WSD-IA-OP02                   | BD - Submit Form BA13  | 0         | 27-Feb-25              |                        |                | 27-Feb-25              |             | 7d/w x10             |                                 |                            |
| WSD-IA-OP03                   | BD - BD processes Form BA13 & Arranging for Inspection   | 14        |                        |                        |                | 27-Feb-25              | 12-Mar-25   |                      |                                 |                            |
| WSD-IA-OP04                   | BD - Inspection & Rectification Works  | 28        | 13-Mar-25              | 09-Apr-25              | 0              | 13-Mar-25              | 09-Apr-25   | 7d/w x10             |                                 |                            |
| WSD-IA-OP05                   | BD - Issue OP Certificate  | 14        | 10-Apr-25              | 23-Apr-25              | 0              | 10-Apr-25              | 23-Apr-25   | 7d/w x10             |                                 |                            |
| WSD-IA-OP06                   | Final Inspection & Handover to Client  | 7         | 24-Apr-25              | 30-Apr-25              | 0              | 24-Apr-25              | 30-Apr-25   | 7d/w x10             |                                 |                            |
| te Works for S                |  |           | 24-Jan-24              | · ·                    |                | 24-Jan-24              | 30-Apr-25   |                      |                                 |                            |
|                               | Roof Terrace (Second Level)  |           |                        |                        |                |                        | 23-Apr-25   |                      | n cPa                           | of 2/F Level - Constructio |
| NSD-W2-RT01                   | G.Roof 2/F Level - Construction of Planter Separation  | 12        |                        | 06-Feb-24              |                | 19-Sep-24              | 03-Oct-24   |                      |                                 | Roof 2/F Level - Installat |
| NSD-W2-RT02                   | G.Roof 2/F Level - Installation of Irrigation Pipeworks & Irrigation Point                         | 30        |                        | 15-Mar-24              |                |                        | 02-Dec-24   |                      |                                 |                            |
| NSD-W2-RT03                   | G.Roof 2/F Level - Laying of Waterproof Membrane with Protection Screeding & Root Barrier          | 20        | 16-Mar-24              | 12-Apr-24              |                |                        |             | 6d/w x10             |                                 | G Roof 2/F Level - Layin   |
| NSD-W2-RT04                   | G.Roof 2/F Level - Laying of Drainage, Filter, Moisture Retention Membrane, Erosion Protection Mat | 20        | 13-Apr-24              | 07-May-24              |                |                        | 28-Jan-25   | 6d/w x10             |                                 | GRoof 2/FLevel - Lay       |
| NSD-W2-RT05                   | G.Roof 2/F Level - Filling of Soil Layer   | 18        | 08-May-24              | 29-May-24              | 219            | 01-Feb-25              | 21-Feb-25   | 6d/w x10             |                                 | G.Roof 2/F Leve - F        |
| NSD-W2-RT06                   | G.Roof 2/F Level - Vegetation/ Planting  | 24        | 30-May-24              | 27-Jun-24              | 219            | 22-Feb-25              | 21-Mar-25   | 6d/w x10             |                                 | G.Roof 2/F Level           |
| NSD-W2-RT07                   | G.Roof 2/F Level - Installation of Paving Stones on Walkway  | 60        | 24-Feb-24              | 09-May-24              | 193            | 19-Oct-24              | 30-Dec-24   | 6d/w x10             |                                 | GRoof 2/F Level Ins        |
| NSD-W2-RT08                   | G.Roof 2/F Level - Installation Lighting   | 30        | 10-May-24              | 08-Jun-24              | 319            | 25-Mar-25              | 23-Apr-25   | 7d/w x10             |                                 | G.Roof 2/F Level - I       |
| ireen Roof at l               | Roof Level   | 162       | 07-Feb-24              | 26-Aug-24              | 193            | 04-Oct-24              | 23-Apr-25   | 6d/w x10             |                                 | <b></b>                    |
| WSD-W2-RL01                   | G.Roof R/F Level - Construction of Planter Separation  | 12        | 07-Feb-24              | 23-Feb-24              | 193            | 04-Oct-24              | 18-Oct-24   | 6d/w x10             |                                 | oof R/F Leve) - Construct  |
| NSD-W2-RL02                   | G.Roof R/F Level - Installation of Irrigation Pipeworks & Irrigation Point                         | 30        | 16-Mar-24              | 24-Apr-24              | 213            | 03-Dec-24              | 09-Jan-25   | 6d/w x10             |                                 | G.Roof R/F Level - Insta   |
| WSD-W2-RL03                   | G.Roof R/F Level - Laying of Waterproof Membrane with Protection Screeding & Root Barrier          | 20        | 25-Apr-24              | 20-May-24              | 213            | 10-Jan-25              | 05-Feb-25   | 6d/w x10             |                                 | G.Roof R/F Level - La      |
| WSD-W2-RL04                   | G.Roof R/F Level - Laying of Drainage, Filter, Moisture Retention Membrane, Erosion Protection Mat | 20        | 21-May-24              | 13-Jun-24              | 213            | 06-Feb-25              | 28-Feb-25   | 6d/w x10             |                                 | GRoof R/F Level -          |
| NSD-W2-RL05                   | G.Roof R/F Level - Filling of Soil Layer   | 18        | 14-Jun-24              | 05-Jul-24              | 213            | 01-Mar-25              | 21-Mar-25   | 6d/w x10             |                                 | G.Roof R/F Level           |
| NSD-W2-RL06                   | G.Roof R/F Level - Turf Laying on Roof   | 24        | 06-Jul-24              | 02-Aug-24              | 213            | 22-Mar-25              | 23-Apr-25   | 6d/w x10             |                                 | G.Roof R/F Lev             |
| NSD-W2-RL07                   | G.Roof R/F Level - Installation of Paving Stones on Walkway  | 60        | 10-May-24              |                        |                | 31-Dec-24              |             | 6d/w x10             |                                 | G.Roof R/F Leve            |

| • | • | Milestone          |
|---|---|--------------------|
|   |   | Near Critical Task |
|   |   | Critical Task      |
|   |   | Time Risk Al.      |

Finished Task Tasks Summary P6 Hammock

Non-Critical Task

## **FIRST PROGRAMME REV. 1 ALL ACTIVITIES**



Date

03-Nov-21

19-Jan-22

08-Feb-22

uilding Date prepared : 11-Feb-22 at 13:13 2025 2026 2027 20 JFMAMJJJASONDJFMAMJJASONDJFMAMJJJASONDJ mendment Amendment Rectification & Inspection/ Rectification Works ter of compliance License awing Submission & Approva nspection & Rectification Work oval Issue D - Submit WWO 46 Part IV (PD) & Arrange Inspection by W\$D WSD - Site Inspection & Rectification Works by WSD (PD) WSD - Issue WWO 46 Part V (PD) Submit WWO 46 Part IV (FS) & Arrange Inspection by WSD SD - Site Inspection & Rectification Works by WSD (FS) VSD - Issue WWO 46 Part V (FS) FSD - Submit Form FS251/314/501 FSD - FSD processes Form 215/314/501 & arranging for Inspection FSD - FS Inspection, Rectification and Reinspection FSD- FSD processes FS Certificate Form 172 FSD - Issued Form 172 Issued by FSD (Fire Certificate BD - Submit Form BA13 BD - BD processes Form BA13 & Arranging for Inspection BD - Inspection & Rectification Works BD - Issue OP Certificate Final Inspection & Handover to Client **---**tion of Planter Separation lation of Irrigation Pipeworks & Irrigation Point ring of Waterproof Membrane with Protection Screeding & Root Barrier aying of Drainage, Filter, Moisture Retention Membrane, Erosion Protection Mat Filling of Soil Layer el - Vegetation/ Planting stallation of Paving Stones on Walkway Installation Lighting

Page 9 of 10

uction of Planter Separation stallation of Imgation Pipeworks & Irrigation Point Laying of Waterproof Membrane with Protection Screeding & Root Barrier - Laying of Drainage, Filter, Moisture Retention Membrane, Erosion Protection Mat vel - Filling of Soil Layer

Level - Turf Laying on Roof evel - Installation of Paving Stones on Walkway

| Revision               | Checked | Approved |
|------------------------|---------|----------|
| Revision 0 First Issue | AH      | WJ       |
| Revision 1 First Issue | PF      | AH       |
| Revision 2 First Issue |         |          |
|                        |         |          |

| In-situ Reprovisioning of Sha Tin |
|-----------------------------------|
| WTW (South Works) - Admin Bldg    |

### Contract No. 6/WSD/21 In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works) Administration Bu

|              | ioning of ond thi |  |
|--------------|-------------------|--|
| WTW (South W |                   |  |
| P6. ID       | Activity Name     |  |

|                  | Activity Name  | Dur. | Start     | Finish            |       | Late Start | Late Finish |           | -  | _  |     |    |      |           | <br> | <br> |     | <br>              |            |        |           |             |
|------------------|--|------|-----------|-------------------|-------|------------|-------------|-----------|----|----|-----|----|------|-----------|------|------|-----|-------------------|------------|--------|-----------|-------------|
|                  |  |      |           |                   | Float |            |             | Calendars |    |    |     |    | 2022 |           |      | 2023 |     |                   |            | 2024   |           |             |
| WSD-W2-RL08      | G.Roof R/F Level - Installation Lighting                                   | 30   | 23-Jul-24 | 26-Aug-24         | 193   | 15-Mar-25  | 23-Apr-25   | 6d/w x10  | IN | DJ | FIM | AM | JJJ  | 490       | FIM  | JJF  | 190 | JIFIN             | A M        |        | G.Roof    |             |
| Courtyard at G   | Ground Level   | 463  | 24-Jan-24 | 30-Apr-25         | 0     | 24-Jan-24  | 30-Apr-25   |           |    | +  |     |    |      |           |      |      |     |                   |            |        |           |             |
| WSD-W2-CY01      |  | 48   | 24-Jan-24 | 22-Mar-24         | 0     | 24-Jan-24  | 22-Mar-24   | 6d/w x10  |    |    |     |    |      | - + +     | <br> | <br> |     | <br>-             | G.Rc       | of G/F | Level - F | ormaite     |
| WSD-W2-CY02      | G.Roof G/F Level - Hydroseeding on Slope                                   | 30   | 23-Mar-24 | 02-May-24         | 0     | 23-Mar-24  | 02-May-24   | 6d/w x10  |    |    |     |    |      |           |      | <br> |     | <br>t t           | <b>—</b> C | Roof   | G/F Leve  | I - Hydr    |
| WSD-W2-CY03      | G.Roof G/F Level - Concrete Structure incl. Planter/ Bearing Wall/ Bench   | 48   | 03-May-24 | 29-Jun-24         | 0     | 03-May-24  | 29-Jun-24   | 6d/w x10  |    |    |     |    |      |           | <br> | <br> |     | <br>              | -          | 📕 G.I  | Roof G/F  | Level -     |
| WSD-W2-CY04      | G.Roof G/F Level - Installation of Drainage System at Courtyard            | 48   | 02-Jul-24 | 26-Aug-24         | 0     | 02-Jul-24  | 26-Aug-24   | 6d/w x10  |    |    |     |    |      |           | <br> | <br> |     | <br>              |            | -      | G.Roof    | i G/F Le    |
| WSD-W2-CY05      | G.Roof G/F Level - Installation of Irrigation Pipeworks & Irrigation Point | 48   | 02-Jul-24 | 26-Aug-24         | 0     | 02-Jul-24  | 26-Aug-24   | 6d/w x10  |    |    |     |    |      |           | <br> | <br> |     |                   |            | -      | G.Roof    | i G/F L     |
| WSD-W2-CY06      | G.Roof G/F Level - Laying of Waterproof Membrane with Protection Screeding | 36   | 27-Aug-24 | 09-Oct-24         | 0     | 27-Aug-24  | 09-Oct-24   | 6d/w x10  |    |    |     |    |      |           | <br> | <br> |     | <br>              |            |        | 🛑 G.F     | ₹oof G/     |
| WSD-W2-CY07      | G.Roof G/F Level - Soil Placement in Planter (2m depth)                    | 36   | 10-Oct-24 | 21-Nov-24         | 0     | 10-Oct-24  | 21-Nov-24   | 6d/w x10  |    |    |     |    |      |           |      | <br> |     | <br>              |            |        | -         | G.Roo       |
| WSD-W2-CY08      | G.Roof G/F Level - Tree Transplant (39nos)                                 | 40   | 22-Nov-24 | 10-Jan-25         | 0     | 22-Nov-24  | 10-Jan-25   | 6d/w x10  |    |    |     |    |      |           | <br> | <br> |     | <br>              |            |        |           | <b>—</b> G. |
| WSD-W2-CY09      | G.Roof G/F Level - G.Roof G/F Level - Shrub Planting                       | 48   | 11-Jan-25 | 11-Mar-25         | 0     | 11-Jan-25  | 11-Mar-25   | 6d/w x10  |    |    |     |    |      |           | <br> | <br> |     | <br>              |            |        |           |             |
| WSD-W2-CY10      | G.Roof G/F Level - Hydroseeding on Lawn                                    | 28   | 12-Mar-25 | 17-Apr-25         | 0     | 12-Mar-25  | 17-Apr-25   | 6d/w x10  |    |    |     |    |      |           |      | <br> |     | <br>              |            |        |           |             |
| WSD-W2-CY10.     | 5 Time Risk Allowance for Activities from WSD-W2-CY01 to WSD-WC-CY-10      | 6    | 18-Apr-25 | 23-Apr-25         | 0     | 18-Apr-25  | 23-Apr-25   | 7d/w x10  |    |    |     |    |      | -++       | <br> | <br> |     | <br>              |            |        |           |             |
| WSD-W2-CY11      | G.Roof G/F Level - Architechural Works/ Balustrade Installation            | 65   | 02-Jul-24 | 14-Sep-24         | 56    | 05-Sep-24  | 22-Nov-24   | 6d/w x10  |    |    |     |    |      |           |      | <br> |     | <br>              |            | -      | 🗖 G Ro    | of G/F      |
| WSD-W2-CY12      | G.Roof G/F Level - Installation of Lighting                                | 30   | 16-Sep-24 | 23-Oct-24         | 56    | 23-Nov-24  | 30-Dec-24   | 6d/w x10  |    |    | +   |    |      |           | <br> | <br> |     | <br>              |            |        | 🗖 G       | Roof G      |
| WSD-W2-CY13      | G.Roof G/F Level - Installation of Paving Stones on Walkway                | 90   | 24-Oct-24 | 12-Feb-25         | 56    | 31-Dec-24  | 23-Apr-25   | 6d/w x10  |    |    |     |    |      | - + + - + | <br> | <br> |     | <br>              |            |        |           | -           |
| WSD-W2-CY14      | G.Roof G/F Level - Waterproof, External Plaster applied to Retaining Wall  | 12   | 02-Jul-24 | 15-Jul-24         | 205   | 08-Mar-25  | 21-Mar-25   | 6d/w x10  |    |    |     |    |      |           | <br> | <br> |     | <br>              |            | 🛛 G    | Roof G/F  | - Level     |
| WSD-W2-CY15      | G.Roof G/F Level - Installation of Green Climber System on Retaining Wall  | 12   | 16-Jul-24 | 29-Jul-24         | 205   | 22-Mar-25  | 05-Apr-25   | 6d/w x10  |    |    |     |    |      | - + +     | <br> | <br> |     | <br>              |            |        | G.Roof G  | /F Leve     |
| WSD-W2-CY16      | G.Roof G/F Level - Soil Placement around Retaining Wall                    | 6    | 30-Jul-24 | 05-Aug-24         | 205   | 07-Apr-25  | 16-Apr-25   | 6d/w x10  |    |    |     |    |      | - + +     | <br> | <br> |     | <br>              |            | P      | G.Roof C  | 3/F Lev     |
| WSD-W2-CY17      | G.Roof G/F Level - Vertical Planting on Climber System                     | 6    | 06-Aug-24 | 12-Aug-24         | 205   | 17-Apr-25  | 23-Apr-25   | 6d/w x10  |    |    |     |    |      |           | <br> | <br> |     | <br>              |            | 0      | G.Roof    | G/F Le      |
| WSD-W2-CY18      | G.Roof G/F Level - Final Inspection & Handover to Client                   | 7    | 24-Apr-25 | 30-Apr-25         | 0     | 24-Apr-25  | 30-Apr-25   | 7d/w x10  |    |    |     |    |      | - + + - + | <br> | <br> |     | <br>              |            |        |           |             |
| WSD-W2-CY19      | Planned Project Completion   | 0    |           | 30-Apr-25         | 0     |            | 30-Apr-25   | 7d/w x10  |    |    |     |    |      |           | <br> | <br> |     | <br>              |            |        |           |             |
| Site Works for S | Section 2A   | 365  | 01-May-25 | 30-Apr- <u>26</u> | 0     | 01-May-25  | 30-Apr-26   | 7d/w x10  |    | +  |     |    |      |           |      |      |     | 1 1<br>1 1<br>1 1 |            |        |           |             |
| WSD-W2A-01       | Establishment Works  |      | 01-May-25 | · ·               |       | 01-May-25  |             |           |    |    |     |    |      |           | <br> | <br> |     | <br>              |            |        |           |             |
| WSD-W2A-02       | Final Inspection & Handover to Client                                      | 6    | 25-Apr-26 | 30-Apr-26         | 0     | 25-Apr-26  | 30-Apr-26   | 7d/w x10  |    |    |     |    | -+   | -++       | <br> | <br> |     | <br>              |            |        |           |             |

Milestone ٠ Near Critical Task Critical Task Time Risk Al.

Non-Critical Task Finished Task Tasks Summary P6 Hammock

**FIRST PROGRAMME REV. 1 ALL ACTIVITIES** 



Date

03-Nov-21


19-Jan-22

08-Feb-22

| uilding  | , °   | e 10 of 10 |
|--|---|------------|
|  | Date prepared : 11-Feb-22   | 2 at 13:13 |
| 2025   | 2026 2027   | 2028       |
| J F M A M J J A S O N D J F<br>F Level - Installation Lighting | FMAMJJASONDJFMAMJJA   | SONDJF     |
|  | 1         5 |            |
| naiton of Slope profile (Grid H-M/ 5                           | 9)  |            |
| lydroseeding on Sløpe  |   |            |
| /el - Concrete Structure incl. Plante                          | et/Bearing Wall/Bench   |            |
| F Level - Installation of Drainage S                           | System at Courtyard   |            |
| F Level - Installation of Irrigation Pi                        | ipeworks & Irrigation Point   |            |
| f G/F Level - Laying of Waterproof                             | Membrane with Protection Screeding  |            |
| Roof G/F Level - Soil Placement in                             | Planter (2m depth)  |            |
| G Roof G/F Level - Tree Transpla                               | ant (39nos)   |            |
| G.Roof G/F Level - G.Roof (                                    | G/F Level - Shrub Planting  |            |
| 📕 G Roof G/F Level - Hydro                                     | oseeding on Lawn  |            |
| Time Risk Allowance for  | r Activities from WSD-W2-CY01 to WSD-WC-CY  | -10        |
| 6/F Level - Architechural Works/ Ba                            | alustrade Installation  |            |
| of G/F Level - Installation of Lightin                         | ng  |            |
| GRoof G/F Level - Installation                                 | n of Paving Stones on Walkway   |            |
| evel - Waterproof, External Plaster                            | applied to Retaining Wall   |            |
| evel - Installation of Green Climbe                            |   |            |
| Level - Soil Placement around Ret                              |   |            |
| Level - Vertical Planting on Climbe                            |   |            |
|  | al Inspection & Handover to Client  |            |
| Planned Project Comple   | etion   |            |
|  | Establishment Works   |            |
|  | Final Inspection & Handover to Client   |            |
|  |   |            |
|  |   |            |

| Revision               | Checked | Approved |
|------------------------|---------|----------|
| Revision 0 First Issue | AH      | WJ       |
| Revision 1 First Issue | PF      | AH       |
| Revision 2 First Issue |         |          |
|                        |         |          |


# Appendix D Location of Construction Activities





P:\PROJECTS\60162073\Drawing\REPORT\APPENDIX\808.dwg 2014-10-23 17:08 YANJ

| DRG.NO. 60<br>圖紙編號 60               | 0162073/             | FIGURE 4.2             |
|-------------------------------------|----------------------|------------------------|
| DESIGNED BY<br>1821-<br>—           | confinct HD.<br>合約網號 | P. Dr. APPROVED<br>批准人 |
| NHP                                 | SNUS<br>階段           |                        |
| SOLE A3 1 : 3000                    |                      |                        |
| Demensions Are In<br>R寸單位<br>METRES | C COPY               | RIGHT RESERVED<br>權所有  |

# Appendix E Environmental Sensitive Receivers in the Vicinity of the Projects







# Appendix F Summary of Action and Limit Levels

| Monitoring<br>Locations | Action Level<br>1-hour TSP, (µg/m³) | Limit Level<br>1-hour TSP, (µg/m <sup>3</sup> ) |
|-------------------------|-------------------------------------|---|
| AM1                     | 357                                 | 500   |
| AM2                     | 334                                 | 500   |

#### Determination of Action and Limit Levels for Air Quality

### Determination of Action and Limit Levels for Noise

| Monitoring | Action Level          | Limit Level in dB(A)  |
|------------|-----------------------|---|
| Location   | 0700-1900 ho          | ours on normal weekdays   |
| NM1        |                       | For domestic premises: 75 dB(A) for   |
| NM2        | When one documented   | NM1 & NM2   |
| NM3        | complaint is received | For schools: 70dB(A) during normal<br>teaching periods and 65 dB(A) during<br>examination periods for NM3 |

### Determination of Action and Limit Levels for Water Quality

| Water                  |        | d Oxygen<br>g/L) | Suspendee<br>(mg/ |       | Turbidity | r (NTU) | pl                                 | H                                  |
|------------------------|--------|------------------|-------------------|-------|-----------|---------|------------------------------------|------------------------------------|
| monitoring<br>stations | Action | Limit            | Action            | Limit | Action    | Limit   | Action                             | Limit                              |
| stations               | Level  | Level            | Level             | Level | Level     | Level   | Level                              | Level                              |
| C1                     | 7.51   | 7.44             | 4.19              | 6.73  | 3.99      | 4.00    | Beyond the<br>range<br>6.6 to 7.9  | Beyond<br>the range<br>6.5 to 8.0  |
| C2                     | 8.10   | 7.98             | 4.33              | 8.16  | 3.13      | 3.28    | Beyond the<br>range<br>6.6 to 8.8  | Beyond<br>the range<br>6.5 to 8.9  |
| C3*                    | N/A    | N/A              | N/A               | N/A   | N/A       | N/A     | N/A                                | N/A                                |
| M1                     | 8.90   | 8.89             | 3.30              | 3.56  | 4.36      | 4.48    | Beyond the<br>range<br>6.6 to 8.2  | Beyond<br>the range<br>6.6 to 8.3  |
| M2                     | 8.92   | 8.91             | 18.84             | 26.80 | 12.64     | 13.72   | Beyond the<br>range<br>6.6 to 11.0 | Beyond<br>the range<br>6.6 to 11.0 |
| M3                     | 9.16   | 9.15             | 1.00              | 1.00  | 1.10      | 1.18    | Beyond the<br>range<br>6.6 to 8.6  | Beyond<br>the range<br>6.6 to 8.7  |

Remark: For DO, action should be taken when monitoring result of either one of the surface, middle or bottom DO is lower than the proposed Action/Limit Levels.

# Appendix G Event/Action Plan

Project no.: CJO-3113

# Air Quality

| EVENT                    |                               | ACT                         | ΓΙΟΝ                        |                               |
|--------------------------|-------------------------------|-----------------------------|-----------------------------|-------------------------------|
| EVENT                    | ET                            | IEC                         | ER                          | CONTRACTOR                    |
| ACTION LEVEL             |                               |                             |                             |                               |
| 1. Exceedance for one    | 1. Inform the Contractor, IEC | 1. Check monitoring data    | 1. Confirm receipt of       | 1. Identify source(s),        |
| sample                   | and ER;                       | submitted by the ET;        | notification of exceedance  | investigate the causes of     |
|                          | 2. Discuss with the           | 2. Check Contractor's       | in writing.                 | exceedance and propose        |
|                          | Contractor on the remedial    | working method; and         |                             | remedial measures;            |
|                          | measures required;            | 3. Review and advise the ET |                             | 2. Implement remedial         |
|                          | 3. Repeat measurement to      | and ER on the effectiveness |                             | measures; and                 |
|                          | confirm findings; and         | of the proposed remedial    |                             | 3. Amend working methods      |
|                          | 4. Increase monitoring        | measures.                   |                             | agreed with the ER as         |
|                          | frequency.                    |                             |                             | appropriate.                  |
| 2. Exceedance for two or | 1. Inform the Contractor, IEC | 1. Check monitoring data    | 1. Confirm receipt of       | 1. Identify source and        |
| more consecutive samples | and ER;                       | submitted by the ET;        | notification of exceedance  | investigate the causes        |
|                          | 2. Discuss with the ER and    | 2. Check Contractor's       | in writing;                 | of exceedance;                |
|                          | Contractor on the remedial    | working method; and         | 2. Review and agree on the  | 2. Submit proposals for       |
|                          | measures required;            | 3. Review and advise the ET | remedial measures proposed  | remedial measures to          |
|                          | 3. Repeat measurements to     | and ER on the effectiveness | by the Contractor; and      | the ER with a copy to         |
|                          | confirm findings;             | of the proposed remedial    | 3. Supervise implementation | ET and IEC within three       |
|                          | 4. Increase monitoring        | measures.                   | of remedial measures.       | working days of notification; |
|                          | frequency to daily;           |                             |                             | 3. Implement the agreed       |
|                          | 5. If exceedance continues,   |                             |                             | proposals; and                |

|                       | arrange meeting with the     |                             |                             | 4. Amend proposal as         |
|-----------------------|------------------------------|-----------------------------|-----------------------------|------------------------------|
|                       | IEC, ER and Contractor; and  |                             |                             | appropriate.                 |
|                       | 6. If exceedance stops,      |                             |                             |                              |
|                       | cease additional monitoring. |                             |                             |                              |
| LIMIT LEVEL           |                              |                             |                             |                              |
| Event                 | ET                           | IEC                         | ER                          | CONTRACTOR                   |
| 1. Exceedance for one | 1. Inform the Contractor,    | 1. Check monitoring data    | 1. Confirm receipt of       | 1. Identify source(s) and    |
| sample                | IEC, EPD and ER;             | submitted by the ET;        | notification of exceedance  | investigate the causes       |
|                       | 2. Repeat measurement to     | 2. Check the Contractor's   | in writing;                 | of exceedance;               |
|                       | confirm findings;            | working method;             | 2. Review and agree on the  | 2. Take immediate action to  |
|                       | 3. Increase monitoring       | 3. Discuss with the ET, ER  | remedial measures proposed  | avoid further exceedance;    |
|                       | frequency to daily; and      | and Contractor on possible  | by the Contractor; and      | 3. Submit proposals for      |
|                       | 4. Discuss with the ER, IEC  | remedial measures; and      | 3. Supervise implementation | remedial measures to ER      |
|                       | and contractor on the        | 4. Review and advise the ER | of remedial measures.       | with a copy to ET and IEC    |
|                       | remedial measures and        | and ET on the effectiveness |                             | within three working days of |
|                       | assess the effectiveness.    | of Contractor's remedial    |                             | notification;                |
|                       |                              | measures.                   |                             | 4. Implement the agreed      |
|                       |                              |                             |                             | proposals; and               |
|                       |                              |                             |                             | 5. Amend proposal if         |
|                       |                              |                             |                             | appropriate.                 |

|                          | ET                              | IEC                         | ER                             | CONTRACTOR                     |
|--------------------------|---------------------------------|-----------------------------|--------------------------------|--------------------------------|
| 2. Exceedance for two or | 1. Notify Contractor, IEC, EPD  | 1. Check monitoring data    | 1. Confirm receipt of          | 1. Identify source(s) and      |
| more consecutive samples | and ER;                         | submitted by the ET;        | notification of exceedance     | investigate the causes of      |
|                          | 2. Repeat measurement to        | 2. Check the Contractor's   | in writing;                    | exceedance;                    |
|                          | confirm findings;               | working method;             | 2. In consultation with the ET | 2. Take immediate action       |
|                          | 3. Increase monitoring          | 3. Discuss with ET, ER, and | and IEC, agree with the        | to avoid further exceedance;   |
|                          | frequency to daily;             | Contractor on the potential | Contractor on the remedial     | 3. Submit proposals for        |
|                          | 4. Carry out analysis of the    | remedial measures; and      | measures to be                 | remedial measures to the ER    |
|                          | Contractor's working procedures | 4. Review and advise the ER | implemented;                   | with a copy to the IEC and     |
|                          | with the ER to determine        | and ET on the effectiveness | 3. Supervise the               | ET within three working days   |
|                          | possible mitigation to be       | of Contractor's remedial    | implementation of remedial     | of notification;               |
|                          | implemented;                    | measures.                   | measures; and                  | 4. Implement the agreed        |
|                          | 5. Arrange meeting with the IEC |                             | 4. If exceedance continues,    | proposals;                     |
|                          | and ER to discuss the remedial  |                             | consider what portion of the   | 5. Revise and resubmit         |
|                          | measures to be taken;           |                             | work is responsible and        | proposals if problem still not |
|                          | 6. Review the effectiveness of  |                             | instruct the Contractor to     | under control; and             |
|                          | the Contractor's remedial       |                             | stop that portion of work      | 6. Stop the relevant portion   |
|                          | measures and keep IEC, EPD      |                             | until the exceedance is        | of works as determined by      |
|                          | and ER informed of the results; |                             | abated.                        | the ER until the exceedance    |
|                          | and                             |                             |                                | is abated.                     |
|                          | 7. If exceedance stops, cease   |                             |                                |                                |
|                          | additional monitoring.          |                             |                                |                                |

# Noise

Project no.: CJO-3113

|              |                                | ACTION                       |                                |                               |  |  |  |  |  |  |  |
|--------------|--------------------------------|------------------------------|--------------------------------|-------------------------------|--|--|--|--|--|--|--|
| EVENT        | ET                             | IEC                          | ER                             | CONTRACTOR                    |  |  |  |  |  |  |  |
| ACTION LEVEL | 1. Notify the Contractor, IEC  | 1. Review the investigation  | 1. Confirm receipt of          | 1. Investigate the complaint  |  |  |  |  |  |  |  |
|              | and ER;                        | results submitted by the     | notification of complaint in   | and propose remedial          |  |  |  |  |  |  |  |
|              | 2. Discuss with the ER and     | Contractor; and              | writing;                       | measures;                     |  |  |  |  |  |  |  |
|              | Contractor on the remedial     | 2. Review and advise the ET  | 2. Review and agree on the     | 2. Report the results of      |  |  |  |  |  |  |  |
|              | measures required; and         | and ER on the effectiveness  | remedial measures proposed     | investigation to the IEC, ET  |  |  |  |  |  |  |  |
|              | 3. Increase monitoring         | of the remedial measures     | by the Contractor; and         | and ER;                       |  |  |  |  |  |  |  |
|              | frequency to check mitigation  | proposed by the Contractor.  | 3. Supervise implementation    | 3. Submit noise mitigation    |  |  |  |  |  |  |  |
|              | effectiveness.                 |                              | of remedial measures.          | proposals to the ER with      |  |  |  |  |  |  |  |
|              |                                |                              |                                | copy to the IEC and ET        |  |  |  |  |  |  |  |
|              |                                |                              |                                | within three working days of  |  |  |  |  |  |  |  |
|              |                                |                              |                                | notification; and             |  |  |  |  |  |  |  |
|              |                                |                              |                                | 4. Implement noise mitigation |  |  |  |  |  |  |  |
|              |                                |                              |                                | proposals.                    |  |  |  |  |  |  |  |
| LIMIT LEVEL  | 1. Notify the Contractor, IEC, | 1. Check monitoring data     | 1. Confirm receipt of          | 1. Identify source and        |  |  |  |  |  |  |  |
|              | EPD and ER;                    | submitted by the ET;         | notification of failure in     | investigate the causes of     |  |  |  |  |  |  |  |
|              | 2. Repeat measurement to       | 2. Check the Contractor's    | writing;                       | exceedance;                   |  |  |  |  |  |  |  |
|              | confirm findings;              | working method;              | 2. In consultation with the ET | 2. Take immediate action to   |  |  |  |  |  |  |  |
|              | 3. Increase monitoring         | 3. Discuss with the ER, ET   | and IEC, agree with the        | avoid further exceedance;     |  |  |  |  |  |  |  |
|              | frequency;                     | and Contractor on the        | Contractor on the remedial     | 3. Submit proposals for       |  |  |  |  |  |  |  |
|              | 4. Carry out analysis of       | potential remedial measures; | measures to be                 | remedial measures to the ER   |  |  |  |  |  |  |  |

| Contractor's working        | and                         | implemented;                    | with copy to the IEC and ET    |
|-----------------------------|-----------------------------|---------------------------------|--------------------------------|
| procedures to determine     | 4. Review and advise the ET | 3. Supervise the                | within three working days of   |
| possible mitigation to be   | and ER on the effectiveness | implementation of remedial      | notification;                  |
| implemented;                | of the remedial measures    | measures; and                   | 4. Implement the agreed        |
| 5. Arrange meeting with the | proposed by the Contractor. | 4. If exceedance continues,     | proposals;                     |
| IEC and ER to discuss the   |                             | consider what portion of the    | 5. Revise and resubmit         |
| remedial measures to be     |                             | work is responsible and         | proposals if problem still not |
| taken;                      |                             | instruct the Contractor to      | under control; and             |
| 6. Review the effectiveness |                             | stop that portion of work until | 6. Stop the relevant portion   |
| of Contractor's remedial    |                             | the exceedance is abated.       | of works as determined by      |
| measures and keep IEC,      |                             |                                 | the ER until the exceedance    |
| EPD and ER informed of the  |                             |                                 | is abated.                     |
| results; and                |                             |                                 |                                |
| 7. If exceedance stops,     |                             |                                 |                                |
| cease                       |                             |                                 |                                |

# Water Quality

|                             |           | ACTION                 |     |                        |    |                         |            |                         |  |  |
|-----------------------------|-----------|------------------------|-----|------------------------|----|-------------------------|------------|-------------------------|--|--|
| EVENT                       | ET Leader |                        | IEC |                        | ER |                         | CONTRACTOR |                         |  |  |
| Action level being exceeded | •         | Repeat in situ         | •   | Discuss with ET and    | •  | Discuss with IEC on the | •          | Inform the ER and       |  |  |
| by one sampling day         |           | measurement to         |     | Contractor on the      |    | proposed mitigation     |            | confirm notification of |  |  |
|                             |           | confirm findings;      |     | mitigation measures;   |    | measures;               |            | the non-compliance in   |  |  |
|                             | •         | Identify reasons for   | •   | Review proposals on    | •  | Make agreement on the   |            | writing;                |  |  |
|                             |           | non-compliance and     |     | mitigation measures    |    | mitigation measures to  | •          | Rectify unacceptable    |  |  |
|                             |           | source(s) of impact;   |     | submitted by           |    | be implemented.         |            | practice;               |  |  |
|                             | •         | Inform IEC and         |     | Contractor and advise  | •  | Assess the              | •          | Check all plant and     |  |  |
|                             |           | Contractor;            |     | the ER accordingly;    |    | effectiveness of the    |            | equipment;              |  |  |
|                             | •         | Check monitoring data, | •   | Assess the             |    | implemented mitigation  | •          | Consider changes of     |  |  |
|                             |           | all plant, equipment   |     | effectiveness of the   |    | measures.               |            | working methods;        |  |  |
|                             |           | and Contractor's       |     | Implemented mitigation |    |                         | •          | Discuss with ET and     |  |  |
|                             |           | working methods;       |     | measures.              |    |                         |            | IEC and propose         |  |  |
|                             | •         | Discuss mitigation     |     |                        |    |                         |            | mitigation measures to  |  |  |
|                             |           | measures with IEC and  |     |                        |    |                         |            | IEC and ER;             |  |  |
|                             |           | Contractor;            |     |                        |    |                         | •          | Implement the agreed    |  |  |
|                             | •         | Repeat measurement     |     |                        |    |                         |            | mitigation measures.    |  |  |
|                             |           | on next day of         |     |                        |    |                         |            |                         |  |  |
|                             |           | exceedance.            |     |                        |    |                         |            |                         |  |  |

|                             |   | ET Leader               |   | IEC                    |   | ER                      |   | CONTRACTOR              |
|-----------------------------|---|-------------------------|---|------------------------|---|-------------------------|---|-------------------------|
| Action level being exceeded | • | Repeat in situ          | • | Discuss with ET and    | • | Discuss with IEC on the | • | Inform the ER and       |
| by more than one            |   | measurement to          |   | Contractor on the      |   | proposed mitigation     |   | confirm notification of |
| consecutive sampling day    |   | confirm findings;       |   | mitigation measures;   |   | measures;               |   | the non-compliance in   |
|                             | • | Identify reasons for    | • | Review proposals on    | • | Make agreement on the   |   | writing;                |
|                             |   | non-compliance and      |   | mitigation measures    |   | mitigation measures to  | • | Rectify unacceptable    |
|                             |   | source(s) of impact;    |   | submitted by           |   | be implemented;         |   | practice;               |
|                             | • | Inform IEC and          |   | Contractor and advise  | • | Assess the              | • | Check all plant and     |
|                             |   | Contractor;             |   | the ER accordingly;    |   | effectiveness of the    |   | equipment;              |
|                             | • | Check monitoring data,  | • | Assess the             |   | implemented mitigation  | • | Consider changes of     |
|                             |   | all plant, equipment    |   | effectiveness of the   |   | measures.               |   | working methods;        |
|                             |   | and Contractor's        |   | implemented mitigation |   |                         | • | Discuss with ET and     |
|                             |   | working methods;        |   | measures.              |   |                         |   | IEC and propose         |
|                             | • | Discuss mitigation      |   |                        |   |                         |   | mitigation measures to  |
|                             |   | measures with IEC and   |   |                        |   |                         |   | IEC and ER within       |
|                             |   | Contractor;             |   |                        |   |                         |   | three working days;     |
|                             | • | Ensure mitigation       |   |                        |   |                         | • | Implement the agreed    |
|                             |   | measures are            |   |                        |   |                         |   | mitigation measures.    |
|                             |   | implemented;            |   |                        |   |                         |   |                         |
|                             | • | Prepare to increase the |   |                        |   |                         |   |                         |
|                             |   | monitoring frequency to |   |                        |   |                         |   |                         |
|                             |   | daily;                  |   |                        |   |                         |   |                         |

|                   | • | Repeat measurement<br>on next day of<br>exceedance. |   |                        |   |                        |   |                         |
|-------------------|---|---|---|------------------------|---|------------------------|---|-------------------------|
|                   |   | ET Leader   |   | IEC                    |   | ER                     |   | CONTRACTOR              |
| Limit level being | • | Repeat in situ                                      | • | Discuss with ET and    | • | Discuss with IEC, ET   | • | Inform the ER and       |
| exceeded by one   |   | measurement to                                      |   | Contractor on the      |   | and Contractor on the  |   | confirm notification of |
| sampling day      |   | confirm findings;                                   |   | mitigation measures;   |   | proposed mitigation    |   | the non-compliance in   |
|                   | • | Identify reasons for                                | • | Review proposals on    |   | measures;              |   | writing;                |
|                   |   | non-compliance and                                  |   | mitigation measures    | • | Request Contractor to  | • | Rectify unacceptable    |
|                   |   | source(s) of impact;                                |   | submitted by           |   | critically review the  |   | practice;               |
|                   | • | Inform IEC Contractor                               |   | Contractor and advise  |   | working methods;       | • | Check all plant and     |
|                   |   | and EPD;  |   | the ER accordingly;    | • | Make agreement on the  |   | equipment;              |
|                   | • | Check monitoring data,                              | • | Assess the             |   | mitigation measures to | • | Consider changes of     |
|                   |   | all plant, equipment                                |   | effectiveness of the   |   | be implemented;        |   | working methods;        |
|                   |   | and Contractor's                                    |   | implemented mitigation | • | Assess the             | • | Discuss with ET, IEC    |
|                   |   | working methods;                                    |   | measures.              |   | effectiveness of the   |   | and ER and propose      |
|                   | • | Discuss mitigation                                  |   |                        |   | implemented mitigation |   | mitigation measures to  |
|                   |   | measures with IEC, ER                               |   |                        |   | measures.              |   | IEC and ER within       |
|                   |   | and Contractor;                                     |   |                        |   |                        |   | three working days;     |
|                   | • | Ensure mitigation                                   |   |                        |   |                        | • | Implement the agreed    |
|                   |   | measures are  |   |                        |   |                        |   | mitigation measures.    |
|                   |   | implemented;  |   |                        |   |                        |   |                         |

|                   | • | Increase the monitoring<br>frequency to daily until<br>no exceedance of Limit |   |                        |   |                           |   |                         |
|-------------------|---|---|---|------------------------|---|---------------------------|---|-------------------------|
|                   |   |   |   |                        |   |                           |   |                         |
|                   |   | ET Leader   |   | IEC                    |   | ER                        |   | CONTRACTOR              |
| Limit level being | • | Repeat in situ  | • | Discuss with ET and    | • | Discuss with IEC, ET      | • | Inform the ER and       |
| exceeded by more  |   | measurement to  |   | Contractor on the      |   | and Contractor on the     |   | confirm notification of |
| than one          |   | confirm findings;   |   | mitigation measures;   |   | proposed mitigation       |   | the non-compliance in   |
| consecutive       | • | Identify reasons for  | • | Review proposals on    |   | measures;                 |   | writing;                |
| sampling day      |   | non-compliance and  |   | mitigation measures    | • | Request Contractor to     | • | Rectify unacceptable    |
|                   |   | source(s) of impact;  |   | submitted by           |   | critically review the     |   | practice;               |
|                   | • | Inform IEC Contractor   |   | Contractor and advise  |   | working methods;          | • | Check all plant and     |
|                   |   | and EPD;  |   | the ER accordingly;    | • | Make agreement on the     |   | equipment;              |
|                   | • | Check monitoring data,  | • | Assess the             |   | mitigation measures to    | • | Consider changes of     |
|                   |   | all plant, equipment  |   | effectiveness of the   |   | be implemented;           |   | working methods;        |
|                   |   | and Contractor's  |   | implemented mitigation | • | Assess the                | • | Discuss with ET, IEC    |
|                   |   | working methods;  |   | measures.              |   | effectiveness of the      |   | and ER and propose      |
|                   | • | Discuss mitigation  |   |                        |   | implemented mitigation    |   | mitigation measures to  |
|                   |   | measures with IEC, ER   |   |                        |   | measures;                 |   | IEC and ER within       |
|                   |   | and Contractor;   |   |                        | • | Consider and instruct, if |   | three working days;     |
|                   | • | Ensure mitigation   |   |                        |   | necessary, the            | • | Implement the agreed    |
|                   |   | measures are  |   |                        |   | Contractor to slow        |   | mitigation measures;    |


| implemented; Increase    | down or to stop all or   | • As directed by the ER, |
|--------------------------|--------------------------|--------------------------|
| the monitoring           | part of the construction | to slow down or to stop  |
| frequency to daily until | activities until no      | all or part of the       |
| no exceedance of Limit   | exceedance of Limit      | construction activities. |
| level for two            | level.                   |                          |
| consecutive days.        |                          |                          |

# Appendix H Impact Monitoring Schedules

|                 |   |  | Impact Monitoring Schedule for  | STWTW                                |   |   |
|-----------------|---|--|---|--------------------------------------|---|---|
| Sun             | Mon   | Tue  | Apr-23<br>Wed   | Thu                                  | Fri   | Sat   |
| 3011            |   |  | Wed   | Thu                                  |   | 1   |
|                 |   |  |   |                                      |   |   |
|                 |   |  |   |                                      |   | Impost  |
|                 |   |  |   |                                      |   | Impact  |
|                 |   |  |   |                                      |   | Air monitoring for AM1 & AM2  |
|                 |   |  |   |                                      |   | Noise monitoring for NM1, NM2 &   |
|                 |   |  |   |                                      |   | NM3   |
|                 |   |  |   |                                      |   |   |
| 2               | 3   | 4  | 5   | 6                                    | 7   | 8   |
|                 |   |  |   |                                      |   |   |
|                 | Impost  |  |   | Impact                               |   |   |
|                 | Impact  |  |   | Water Quality monitoring for C1, C2, |   |   |
|                 | Water Quality monitoring for C1, C2,  |  |   | C3, M1, M2 & M3 Air monitoring for   |   |   |
|                 | C3, M1, M2 & M3   |  |   | AM1 & AM2 Noise monitoring for       |   |   |
|                 |   |  |   | NM1, NM2 & NM3                       |   |   |
|                 |   |  |   |                                      |   |   |
| 9               | 10  | 11   | 12  | 13                                   | 14  | 15  |
|                 |   |  |   |                                      |   |   |
|                 |   | Impact   | Impact  | Impact                               |   | Impact  |
|                 |   |  | Air monitoring for AM1 & AM2  |                                      |   |   |
|                 |   | Water Quality monitoring for C1, C2,                                   | Noise monitoring for NM1, NM2 &   | Water Quality monitoring for C1, C2, |   | Water Quality monitoring for C1, C2                                       |
|                 |   | C3, M1, M2 & M3  | NM3   | C3, M1, M2 & M3                      |   | C3, M1, M2 & M3   |
|                 |   |  |   |                                      |   |   |
| 16              | 17  | 18   | 19  | 20                                   | 21  | 22  |
|                 |   |  |   |                                      |   |   |
|                 |   | Impact   |   |                                      |   |   |
|                 |   |  |   |                                      |   |   |
|                 | Impact  | impact   | Impact  |                                      | Impact  |   |
|                 |   | Air monitoring for AM1 & AM2   |   |                                      |   |   |
|                 | Water Quality monitoring for C1, C2,  | Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &        | Water Quality monitoring for C1, C2,  |                                      | Water Quality monitoring for C1, C2,  |   |
|                 |   | Air monitoring for AM1 & AM2   |   |                                      |   |   |
|                 | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3   | Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3 | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3   |                                      | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3   |   |
| 23              | Water Quality monitoring for C1, C2,  | Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3 | Water Quality monitoring for C1, C2,  |                                      | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3   | 29  |
| 23              | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24   | Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3 | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3   |                                      | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3   | 29  |
| 23              | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3   | Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3 | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26   |                                      | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28   |   |
| 23              | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24<br>Impact   | Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3 | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3   |                                      | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3   | 29<br>Impact  |
| 23              | Water Quality monitoring for C1, C2, C3, M1, M2 & M3         24         Impact         Water Quality monitoring for C1, C2,   | Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3 | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact   | 27                                   | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact   | Impact<br>Air monitoring for AM1 & AM2                                    |
| 23              | Water Quality monitoring for C1, C2, C3, M1, M2 & M3         24         Impact         Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for                                | Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3 | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2, | 27                                   | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 & |
| 23              | Water Quality monitoring for C1, C2, C3, M1, M2 & M3         24         Impact         Water Quality monitoring for C1, C2,   | Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3 | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact   | 27                                   | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact   | Impact<br>Air monitoring for AM1 & AM2                                    |
| 23              | Water Quality monitoring for C1, C2, C3, M1, M2 & M3         24         Impact         Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for | Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3 | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2, | 27                                   | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 & |
| <b>23</b><br>30 | Water Quality monitoring for C1, C2, C3, M1, M2 & M3         24         Impact         Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for | Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3 | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2, | 27                                   | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 & |
|                 | Water Quality monitoring for C1, C2, C3, M1, M2 & M3         24         Impact         Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for | Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3 | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2, | 27                                   | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 & |
|                 | Water Quality monitoring for C1, C2, C3, M1, M2 & M3         24         Impact         Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for | Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3 | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2, | 27                                   | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 & |
|                 | Water Quality monitoring for C1, C2, C3, M1, M2 & M3         24         Impact         Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for | Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3 | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2, | 27                                   | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 & |
|                 | Water Quality monitoring for C1, C2, C3, M1, M2 & M3         24         Impact         Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for | Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3 | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2, | 27                                   | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 & |
|                 | Water Quality monitoring for C1, C2, C3, M1, M2 & M3         24         Impact         Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for | Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3 | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2, | 27                                   | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 & |
|                 | Water Quality monitoring for C1, C2, C3, M1, M2 & M3         24         Impact         Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for | Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3 | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2, | 27                                   | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 & |
|                 | Water Quality monitoring for C1, C2, C3, M1, M2 & M3         24         Impact         Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for | Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3 | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2, | 27                                   | Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 8 |

Remark: During public holiday, no monitoring was conducted on 5th ,7th ,8th and 10th April.

# Appendix I Location Plan of Air Quality Monitoring Station



P:\Projects\60162073\Drawing\REPORT\EM&A\802.dwg 2012-11-08 13:38 CAIZP

# Appendix J Calibration Certificates (Air Monitoring)

|                                     | と京魚<br>Beijing Aeros             | 前天计<br>pace Institut              | e for Me          | <b>测</b><br>etrolog    | <b>试找</b><br>gy and M                                     | t 术<br>leasur     | : 研<br>ement    | 究月<br>Technol         | <b>听</b><br>ogy |
|-------------------------------------|----------------------------------|-----------------------------------|-------------------|------------------------|---|-------------------|-----------------|-----------------------|-----------------|
| 证书编号:<br>CERTIFICATE№:              | NO.HD1e                          | -2022-07- 28517                   | 845               |                        |   |                   |                 | 第 1 页 共<br>1 OF 2 F   |                 |
|                                     |                                  | 校                                 | 准                 | 证                      | 书   |                   |                 |                       |                 |
|                                     |                                  | CALIBR                            |                   | CEI<br>CLIE            |   | ATE               |                 |                       |                 |
| 名 称:                                | Acumen Envi                      | ronmental Engin                   | eering and        | l Techno               | ologies Co. I   | _td.              |                 |                       |                 |
| NAME:<br>地 址:<br>ADDRESS:           | Flat/RM D, 1                     | 2/F, Ford Glory I                 | Plaza, Nos.       | . 37-39 '              | Wing Hong   | Street, k         | Kowloon,        | Hong Kor              | ng              |
|                                     |                                  | 计量器具                              | MEASU             | RING                   | INSTRUM   | ENTS<br>型号        | : PC-3          | $\Lambda(\mathbf{F})$ |                 |
| 名称: T<br>NAME:<br>制造者:<br>MANUFACTU |                                  | 测仪<br>器仪表有限公司                     |                   |                        |   | 至 5<br>TYPI<br>编号 | E:<br>f: JC-2   | 20710225              |                 |
|                                     |                                  |                                   |                   |                        |   |                   |                 |                       |                 |
|                                     | 治地地                              | ,核验人:                             | 行景                | 皱                      | 签发人:<br>APPROVE   | 1                 | る丁 3년           | 则试开                   |                 |
| OPERATOR:                           |                                  | INSILETOR.                        |                   |                        | in the ta   |                   | KE.             | 机构(专用                 | 国語              |
|                                     |                                  |                                   |                   |                        |   |                   | 1 ASSU          | ED BY(ST/             | AMP)            |
| 接收日期:<br>RECEIVED DA<br>校准日期:       | ATE:                             | 2022                              | 年<br>YEAR<br>年    | 07<br>07               | 月<br>MONTH<br>月   | 08<br>08          | 日<br>DAY<br>日   |                       |                 |
| CAL. DATE:<br>建议下次校:                | 准日期:<br>O CALIBRAT:              | 2023                              | YEAR<br>年<br>YEAR | 07                     | MONTH<br>月<br>MONTH                                       | 07                | DAY<br>日<br>DAY |                       |                 |
|                                     |                                  | E书未经本实验室:<br>librated sample, thi |                   |                        |   | vithout au        | uthorization    |                       |                 |
| 通讯:北京 92<br>电话: 86-10-6             | 200 信箱 24 分箱<br>58383637, 86-10- | 也南大红门路 1 号<br>邮政编码: 1<br>68383657 | 00076             | P.O.Box:<br>Tel.:86-10 | No.1 South D<br>9200-24,Beij<br>0-68383637,<br>0-88522409 | ing ,Chin         | a. Zip:10       |                       |                 |
| 传真: 86-10-8<br>网址: <u>http://w</u>  | www.102.com.cn                   |                                   |                   |                        | liang102@16   | 53.com            | Ē               |                       |                 |

| え<br>角方<br>ろ<br>Aerospace                      | 天计量<br>Institute fo   | <b>置测试</b><br>r Metrology a                                      | t技才<br>and Measu                      | た研究<br>rement Te   | 充所<br>chnology    |
|--|---|--|---------------------------------------|--------------------|-------------------|
| D.HD1e-2022-                                   |   |  |                                       | 第 2                | 2页共3页<br>OF3PAGES |
| te of legal veri<br>科技工业局                      |   | 量检定机构)<br>ing authorized bo<br>mology and Indus                  |                                       | al Defen <b>ce</b> |                   |
| 工-JLJG-1-00.<br>te № 国防军                       | 3<br>工-JLJG-1-003   |  | d.                                    | 6                  | 员会认可,认行           |
| rd, Accreditatio<br>证认可监督管<br>ed by Certific   | on certificate №<br>理委员会的资<br>ation and Accu  | qualified quality<br>CNAS L0283<br>质认定,认定证<br>reditation adminis | 书编号: 170                              | 020180155          |                   |
| 校  | ility: National N<br>准所使用的计   | 1etrology Standar<br>十量标准及主要<br>MENT USED IN TI                  | 原测量设备                                 | ON R               |                   |
|  | 测量范围<br>SURING RANGE  | 扩展不确定度<br>/准确度等级<br>/最大允许误差<br>EXPANDED<br>UNCERTAINTY           | 達 证<br>CERTI                          | 书编号<br>FICATE NO   | 证书有效期<br>DUE DATE |
| 社習(の   | 10)   | /ACCURACY CLAS<br>/MAX.PERMISSIBL<br>ERROR                       | E                                     | 1.00.10227         | 2022.08.2         |
| 装置 (0  | ~10) mg/m <sup>3</sup>  | 5.0%   | 2021D                                 | 1-09-10227         | 2022-08-2         |
|  |   |  |                                       | 8                  |                   |
|  |   |  |                                       |                    |                   |
| 校  | BASIS OF CAL  | <b>技术文件(编</b> 号<br>BRATION (CODE、<br>D15 粉尘浓度测)                  | NAME)                                 |                    |                   |
| 校准的环   | BASIS OF CALI<br>JJG 846-20<br>下境条件、地   | BRATION (CODE  | NAME)<br>量仪<br>条件和测量                  |                    | URING RANGE       |
| 校准的知<br>ONDITION IN TH<br>20.2<br>53<br>市丰台区南大 | BASIS OF CALL<br>JJG 846-20<br><b>下境条件、地</b><br>E CALIBRATION,<br>℃<br>%RH<br>红门路一号 | BRATION (CODE、<br>)15 粉尘浓度测<br>点,限制使用                            | NAME)<br>量仪<br>条件和测量<br>DUSING CONDIT |                    | URING RANGE       |

|   | Beijing Aerosp         | ace Institute | for Metrology                        | and Meas | <b>杙研究</b><br>urement Techn | ology |
|---|------------------------|---------------|--------------------------------------|----------|-----------------------------|-------|
|   | NO.HD1e-2              |               |                                      |          | 第3页<br>PAGE3OF3             | 共 3 页 |
|   |                        | 校             | 准结果                                  |          | 8                           |       |
|   |                        | 11            | S OF CALIBRAT                        | ION      |                             |       |
|   | 校准项目                   |               | 技术要求                                 | 1        | 校准结果                        |       |
|   |                        | 名             | 的牌内容及标识                              | 1        | 完整                          |       |
| 9 | 卜观及标志                  | 粉生            | 这仪表面及采样头                             | ;        | 无缺陷                         |       |
|   | 示值误差                   | 1             | ±20%                                 |          | -2.6%                       |       |
| ন | 示值重复性                  |               | ±10%                                 |          | 1.3%                        |       |
|   | 绝缘强度                   | 露电流不大         | 500V、50Hz 的电<br>于 5mA,持续时<br>飞弧和击穿现象 |          | 符合要求                        |       |
|   | 次校准测量结果的扩              |               |                                      | 3        | 5                           |       |
|   | 欠校准测量结果的扩<br>交准,所校项目符合 |               |                                      | -        |                             | -     |
|   |                        | 检定规程技术要求      |                                      |          |                             |       |
|   |                        | 检定规程技术要求      | o                                    |          |                             |       |
|   |                        | 检定规程技术要求      | 。<br>————<br>人下空白                    |          |                             |       |
|   |                        | 检定规程技术要求      | 。<br>————<br>人下空白                    |          |                             |       |
|   |                        | 检定规程技术要求      | 。<br>————<br>人下空白                    |          |                             |       |

|                                  | と京航<br>eijing Aerosp                          | i天计<br>ace Institute             | 量)<br>for Met              | n i i i i i i i i i i i i i i i i i i i | 式技<br>and Me  | 术<br>asure           | 研<br>ment T               | 究 向<br>echnolo    | <b>f</b><br>gy |
|----------------------------------|---|----------------------------------|----------------------------|---|---|----------------------|---------------------------|-------------------|----------------|
| 证书编号:<br>CERTIFICATE №:          | NO.HD1e-2                                     | 2022-07- 285178                  | 342                        |   |   |                      |                           | 1页共:<br>1 OF 3 PA |                |
|                                  |   | 校                                | 准                          | 证                                       | 书   |                      |                           |                   |                |
|                                  |   | CALIBRA                          | <b>TION</b><br>委托方         |   |   | TE                   | 1.5×                      |                   |                |
| 名称:                              | Acumen Envir                                  | onmental Engine                  | eering and T               | Fechnolo                                | ogies Co. Lt  | d.                   |                           |                   |                |
| NAME:<br>地址:<br>ADDRESS:         |   | /F, Ford Glory P                 |                            |   |   |                      | owloon <mark>,</mark> F   | long Kong         | ğ              |
| ADDIALSO                         |   | 计量器具                             | MEASUR                     | ING IN                                  | STRUME  | NTS                  |                           |                   |                |
|                                  | SP 全尘浓度检测                                     | 则仪                               |                            |   |   | 型号:<br>TYPE          |                           | A(E)              |                |
| NAME:<br>制造者:<br>MANUFACTU       |   | 驿仪表有限公司                          |                            |   |   | 编号<br>№:             | : JC-22                   | 0710222           |                |
|                                  |   |                                  |                            |   |   |                      |                           |                   |                |
|                                  | 治地站   | +2: 1/ 1 /                       | 4. F                       | 318                                     | <b>您</b> '告人 ·  | 7-1                  | 马广游                       |                   |                |
| 校准人:<br>OPERATOR:                | Rythy   | 核验入:<br>INSPECTOR:               | 0111131                    | 1/2                                     | APPROVED  | ) SIGNA              | TORY:                     | 则试放               |                |
|                                  |   |                                  |                            |   |   |                      | 12                        | 机构(专用             |                |
|                                  |   |                                  |                            |   |   |                      | 1 ISSUE                   | ED BY(STA         | MP)<br>章       |
| 接收日期:                            |   | 2022                             | 年                          | 07                                      | 月<br>MONTH  | 08                   | 日<br>DAY                  | CITE ALL          |                |
| RECEIVED D<br>校准日期:              | ATE:  | 2022                             | YEAR<br>年                  | 07                                      | 月   | 08                   | 日 🎽                       |                   |                |
| CAL. DATE:<br>建议下次校<br>NEXT TIME | 准日期:<br>FO CALIBRAT:                          | 2023                             | YEAR<br>年<br>YEAR          | 07                                      | MONTH<br>月<br>MONTH   | 07                   | DAY<br>日<br>DAY           |                   |                |
| 本结果仅对所<br>These results          | 「校准样品有效,订<br>apply only to the ca             | E书未经本实验室<br>librated sample, thi | 批准,不得音<br>s certificate ca | 郡分复印<br>an't be pa                      | 。<br>artly copied w   | ithout au            | thorization               | (j.               |                |
| 地址:中国1<br>通讯:北京9<br>电话: 86-10-   | 上京市丰台区东高步<br>2000 信箱 24 分箱<br>68383637,86-10- | 也南大红门路1号<br>邮政编码:1               | م<br>00076 P<br>T          | Address:N<br>P.O.Box: 9<br>Tel.:86-10   | No.1 South Da<br>9200-24,Beijin<br>-68383637, 8<br>0-88522409 | hongmer<br>ng ,China | n Road ,Bei<br>a. Zip:100 | jing ,China.      |                |
| 传真: 86-10-<br>网址: <u>http://</u> | 88522409<br>www.102.com.cn                    |                                  |                            |   | iang102@16.   | 3.com                |                           |                   |                |

|   | <b>: 京</b> 舶<br>ijing Aeros  | た天计量<br>pace Institute for  | <b>副测试</b><br>Metrology and  | 技术研<br>Measurement Te                 | 克所<br>chnology    |
|---|--|---|--|---------------------------------------|-------------------|
| 证书编号:<br>CERTIFICATE №:                                 |  | -2022-07- 28517842  |  | 第 2                                   | 页共3页<br>OF3PAGES  |
| This body is an<br>授权单位:国<br>Authorized by:<br>授权证书号:「  | institute of leg<br>家国防科技工<br>State Administ<br>国防军工-JLJC<br>ertificate Na | tration of Science Tech<br>G-1-003<br>国防军工-JLJG-1-003   | ng authorized body)<br>mology and Industry   |                                       |                   |
| 本实验室的质量<br>书号: CNAS I<br>This body is a<br>ISO/IFC17025 | 量管理体系符<br>L0283<br>CNAS accred<br>standard Accr                            | 合 ISO/IEC17025 标》   | 售的要求,并经中国<br>qualified quality ma<br>CNAS L0283  | l合格评定国家认可委员<br>anagement system in cc |                   |
| This body is a<br>Accreditation C<br>测量溯源性的             | ccredited by 0<br>Certificate №17<br>说明:国家计<br>Measurement                 | Certification and Acc<br>70020180155<br>量基准<br>traceability: National N                             | reditation administra<br>Aetrology Standards<br>十量标准及主要测   | tion of the People's Re<br>]量设备       | epublic of Chi    |
|   | K/编号<br>IAE/NO.  | 测量范围<br>MEASURING RANGE   | 扩展不确定度<br>/准确度等级<br>/最大允许误差<br>EXPANDED<br>UNCERTAINTY<br>/ACCURACY CLASS<br>/MAX.PERMISSIBLE<br>ERROR | 证书编号<br>CERTIFICATE NO.               | 证书有效期<br>DUE DATE |
| 低浓度粉  | 尘发生装置  | $(0~10) \text{ mg/m}^3$   | 5.0%   | 2021D11-09-10227                      | 2022-08-2         |
|   |  |   |  |                                       |                   |
|   |  | BASIS OF CAI  | <b>技术文件(编号、</b><br>LIBRATION (CODE、N<br>2015 粉尘浓度测量(   | IAME)                                 |                   |
| 温度 Tempera<br>湿度 Moistur<br>地点 Location                 | IENTAL CONDITI<br>ature:<br>e:<br>a: 北京市丰台                                 | <b>E准的环境条件、</b><br>ON IN THE CALIBRATION<br>20.2 C<br>53 %RH<br>立 図南大红门路一号<br>Limited using conditi | , LOCATION, LIMITED U  | SING CONDITION AND MEA                | SURING RANGE      |
|   |  |   |  |                                       |                   |

| CAS      | <b>T</b> Beijing Aerospa       | 天计量测试<br>ace Institute for Metrology an              | d Measurement Technolo | ogy |
|----------|--------------------------------|--|------------------------|-----|
| 证书编      | 号: NO.HD1e-20                  | 022-07- 28517842                                     | 第3页共<br>PAGE3OF3P      | 5 灰 |
| CERTIFIC | AIE №:                         | 校准结果   | 30                     |     |
|          |                                | RESULTS OF CALIBRATION                               |                        |     |
|          | 校准项目                           | 技术要求   | 校准结果                   |     |
|          |                                | 名牌内容及标识  | 完整                     | 8   |
|          | 外观及标志                          | 粉尘仪表面及采样头  | 无缺陷                    |     |
| j.       | 示值误差                           | ±20%   | -1.4%                  |     |
|          | 示值重复性                          | ±10%   | 2.0%                   |     |
|          | 绝缘强度                           | 应能承受1500V、50Hz的电压<br>露电流不大于5mA,持续时间<br>无飞弧和击穿现象      | i, 泄<br>1min, 符合要求     |     |
| 说明       | 1. 本次校准测量结果的却<br>2. 经校准,所校项目符名 | 广展不确定度: U <sub>rel</sub> =5.2%; (k=2)。<br>合检定规程技术要求。 |                        |     |
|          |                                |  | 8                      |     |
|          |                                | 以下空白   | 6                      |     |
| 25       |                                | Blank Below  |                        |     |
|          |                                |  |                        |     |
|          |                                |  |                        |     |
|          |                                |  |                        |     |
|          |                                |  |                        |     |
|          |                                |  |                        |     |
|          |                                |  |                        |     |





This instrument was produced under rigorous factory production control and documented standard procedures. It was individually visually inspected, leak tested and function tested for display, backlight, button and software performance. The accuracy of each of its primary measurements was individually calibrated and/or tested against standards traceable to the National Institute of Standards and Technology ("NIST") or calibrated intermediary standards. This instrument is certified to have performed at the time of manufacture in compliance with the following specifications as they apply to this meter's specific model, measurements and features.

### Methods Used in Calibration and Testing

### Wind Speed:

The Kestrel Pocket Weather Meter impeller installed in this unit was individually tested in a subsonic wind tunnel operating at approximately 300 fpm (1.5 m/s) and 1200 fpm (6.1 m/s) monitored by a Gill Instruments Model 1350 ultrasonic time-of-flight anemometer. The Standard's maximum combined uncertainty is +/-1.04%within the airspeed range 706.6 to 3923.9 fpm (3.59 to 19.93 m/s), and +/-1.66% within the airspeed range 166.6 to 706.6 fpm (0.85 to 3.59 m/s).

### **Temperature:**

Temperature response is verified in comparison with a Eutechnics 4600 Precision Thermometer or a standard Kestrel 4000 Weather and Environmental Meter calibrated weekly against the Eutechnics 4600. The Eutechnics 4600 is calibrated annually and is traceable to NIST with a system accuracy of +/-0.05 °C.

### **Direction / Heading**

The sensitivity of the magnetic directional sensor is verfied at the component level by applying a magnetic field to the sensor and measuring the signal output at 4 points, as well as after assembly by orienting the unit to the cardinal directions and measuring the magnetic field output. In both cases the compass output must be accurate to within  $\pm -5$  degrees.

### **Relative Humidity:**

Relative humidity receives a two-point calibration in humidity and temperature controlled chambers at 75.3% RH and 32.8% RH at 25° C. The calibration tanks are monitored with an Edgetech Model 2002 DewPrime II Standard Chilled Mirror Hygrometer. Following calibration, performance is further verified at an RH of approximately 43.2% against the Edgetech Hygrometer. The Edgetech Hygrometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of +/- 0.2% RH.

### **Barometric Pressure:**

Pressure response is verified against a Mensor Series 6000 Digital Barometer or a standard Kestrel 4000 Weather and Environmental Meter calibrated weekly against the Mensor Barometer. The Mensor Barometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of +/- 0.02% F.S.

Approved By:


Michael Naughton, Engineering Manager


The enclosed Kestrel Weather and Environmental Meter was manufactured by Nielsen-Kellerman Co. at its facilities located at 21 Creek Circle, Boothwyn, PA 19061 USA.


|   |      |      |          |      |      |            |      |                 |      |                     |                |       |             |  | SENSO  | RS   |   |  |
|---|------|------|----------|------|------|------------|------|-----------------|------|---------------------|----------------|-------|-------------|--|--|--|---|--|
| SENSOR  | 1000 | 2000 | 2500     | 3000 | 3500 | 3500       | 4000 | 4200            | 4250 | 4300                | 4400           | 4500  | 4500        | ACCURACY (+/-)*  | RESOLUTION   | SPECIFICATION RANGE  | OPERATIONAL RANGE   | NOTES  |
| Wind Speed   Air Flow                                       | •    | •    | •        | •    | •    | •          | •    | •               | •    | •                   | •              | •     | •           | Larger of 3% of<br>reading, least<br>significant digit or 20<br>ft/min           | 0.1 m/s<br>1 ft/min<br>0.1 km/h<br>0.1 kmots<br>1 B  | 0.6 to 40.0 m/s<br>118 to 7,874 ft/min<br>2.2 to 144.0 km/h<br>1.3 to 89.5 mph<br>1.2 to 77.8 knots<br>0 to 12 B                     | 0.6 to 60.0 m/s<br>118 to 11,811 ft/min<br>2.2 to 216.0 km/h<br>1.3 to 134.2 mph<br>1.2 to 116.6 kmots<br>0 to 12 B | 1 inch/25 mm diameter impeler with precision axie and low-friction Zytel8 bearings. Startup s statud as sover imit, readings may be taken down to 04 mm (7 Britmin 11 Shrmh 1 Bryth). Effort impeler statud as 04 mm (2 Britmin 11 Shrmh 1 Bryth). Effort and an axis and the method instantion (2 Brain as accuracy in the 30 mm (2 Brain 2 Brain           |
| Ambient Temperature   | V    | •    | •        | •    | •    | •          | •    | •               | •    | •                   | •              | •     | •           | 0.9 *F<br>0.5 *C   | 0.1 *F<br>0.1 *C   | -20.0 to 158.0 *F<br>-29.0 to 70.0 *C  | 14.0.0 to 131.0 "F<br>-10.0 to 55.0 "C  | Hermelically-seaked, precision thermitor mounted externally and thermally licelated (US Paik<br>5.936.645) for rapidr response. Altificior 0.2 mpc/1 mm or greater provide fattest response<br>exaction of molecular offset. C alternal on thregidging. Thermater may also be used to may<br>be used to make the second seco |
| Globe Temperature - Tg                                      |      |      |          |      |      |            |      | -               |      |                     | •              |       |             | *F<br>1.4 *C   | 0.1 *F<br>0.1 *C   | -20.0 to 140.0 °F<br>-29.0 to 60.0 °C  | 14.0 to 131.0 *F<br>-10.0 to 55.0 *C  | Temperature inside 1in 25 mm black powder coated copper globe converted to Tg equivalent<br>standard 6 in 150 mm globe. Closest equivalence obtained with airflow greater than 2.2 mph<br>m/s.   |
| Relative Humidity   |      |      |          | •    | •    | •          | •    | •               | •    | •                   | •              | •     | •           | 3.0 %RH  | 0.1 %RH  | 5 to 95%<br>non-condensing   | 0 to 100%   | Polymer capacitive humidity sensor mounted in thin-walled chamber external to case for rapic<br>accurate response (US Plante 6.257 2074). To achieve stated accuracy, unit mat be permit<br>equilibrate to activate la Imprature wall encoursed to large, rapid temperature dranges and b<br>out of direct sunight. California of the -2% over 24 months. Humidity sensor may be recall<br>at factory or in fault using Kastel Humiding California for (MR PH-0602).   |
| Pressure  | 1    | -01  | •        | 14   | •    | •          | •    |                 | •    | •                   |                | •     | •           | 0.03<br>inHg<br>1.0 hPaImbar<br>0.01 PSI   | 0.01 inHg<br>0.1 hPajmbar<br>0.01 PSI  | 8.86 to 32.49 inHg<br>300.0 to 1100.0 hPajmbar<br>4.35 to 15.95 PSI<br>and<br>32.0 to 185.0 *F<br>0.0 to 85.0 *C                     | 0.30 to 48.87 in Hg<br>10.0 to 1654.7 h Palmbar<br>0.14 to 24.00 PSI<br>and<br>14.0 to 131.0 °F<br>-10.0 to 55.0 °C | Monothics sillion piecewsitely pressure sensor with second order temperature controllon-<br>Pressure sensor may be nearbitrated at tochyo in field. Adjustable reference attubus also<br>display of tation pressure on anometric pressure connected to MSL. Kestini 4.200 display<br>attation pressure on addicated screen. Restriet 2000 and 3000 display continuously update<br>three-hour barometric pressure trend indicator: main graphy, ning, steady, falling, falling na<br>kestitel 4000 estes displays on sexite tend frough graphing function. PSI display on Kestite   |
| Compass   |      | 153  | NEL<br>A |      |      |            |      | 1919<br>1-1-1-1 |      |                     |                | •     | •           | 5*   | 1*<br>1/16th Cardinal Scale  | 0 to 360*  | 0 to 360°   | 400 series only.<br>2-axis sole-state magnetoresistive sensor mounted perpendicular to unit plane. Accuracy of<br>sensor dependent upon unit's vertical populion. Self-aultication routine eliminates imagnetic en<br>from bittines or unit anomato te un after every full power-down (bittiney removal or change<br>increation). Declarationariation advatable for Time North read-unit.  |
|   |      |      |          |      |      | 18         |      |                 |      |                     |                |       |             | CALCUL   |  | SUREMENTS  |   |  |
| MEASUREMENT   | 1000 | 2000 | 2500     | 3000 | 3500 | 3500<br>DT | 4000 | 4200            | 4250 | 4300                | 4400           | 4500  | 4500<br>HOR | ACCURACY (+/-)*  | RESOLUTION   | SPECIFICATION RANGE  | SENSORS EMPLOYED  | NOTES  |
| Air Density   | 1    | -    | 1        |      | 123  | Y          | 1    | •               | •    |                     | 13             | 31    | 3.23        | 0.0002 lb/tt <sup>3</sup><br>0.0033 kg/m <sup>3</sup>                            | 0.001 lbs/ft <sup>3</sup><br>0.001 kg/m <sup>3</sup>   | Refer to Ranges for<br>Sensors Employed  | Temperature<br>Relative Humidity<br>Pressure  | Mass of air per unit volume  |
| Air Flow  |      |      |          |      |      |            |      | •               |      |                     |                |       |             | 6.71%  | 1 cfm<br>1 m <sup>3</sup> /hr<br>1 m <sup>3</sup> /m<br>0.1m <sup>3</sup> /s<br>1 L/s  | Refer to Ranges for<br>Sensors Employed  | Air Flow<br>User Input (Duct Shape & Size)  | Volume of air flowing through an opening. Automatically calculated from Air Velocity measure<br>and user-specified duct shape (circle or rectangle) and dimensions (units, in ft, cm or m).<br>Maximum duct dimension input: 258.0 in   21.5 ft   655.3 cm   6.35 m.   |
| Altitude  |      |      | •        |      | •    | •          | •    | •               | •    | •                   | •              | •     | •           | typical: 23.6 ft<br>7.2 m<br>max: 48.2 ft<br>14.7 m                              | 1 ft<br>1 m  | typical: 750 to 1100 mBar<br>max: 300 to 750 mBar  | Pressure<br>User Input (Reference Pressure)   | Height above Mean Sea Level ("MSL"). Temperature compensated pressure (barometric)<br>altimeter requires accurate reference barometric pressure to produce maximum absolute<br>accuracy. Both accuracy specs corresponds to a reference pressure anywhere from 850 to<br>mBar.   |
| Barometric Pressure   |      |      | •        |      | •    | •          | •    | •               | •    | •                   | •              | •     | •           | 0.07 inHg<br>2.4 hPa mbar<br>0.03 PSI  | 0.01 inHg<br>0.1 hPa mbar<br>0.01 PSI  | Refer to Ranges for<br>Sensors Employed  | Pressure<br>User Input (Reference Altitude)   | Air pressure that would be present in identical conditions at MSL. Station pressure compensation local elevation provided by reference abitude. Requires accurate reference abitude to pro<br>maximum absolute accuracy.   |
| Crosswind &<br>Headwind/Tailwind                            |      |      |          |      |      |            |      |                 |      |                     | rin            |       | •           | 7.1%   | 1 mph<br>1 ft/min<br>0.1 km/h<br>0.1 m/s<br>0.1 knots  | Refer to Ranges for<br>Sensors Employed  | Wind Speed<br>Compass   | Effective wind relative to a target or travel direction. Auto-switching headwindtailwind indicate  |
| Delta T   | 18   |      | 20       |      | an   | •          |      |                 |      |                     |                |       | ins         | 3.2 *F<br>1.8 *C   | 0.1 *F<br>0.1 *C   | Refer to Ranges for<br>Sensors Employed  | Temperature<br>Relative Humidity<br>Pressure  | Difference between dry bulb temperature and wet bulb temperature. When spraying, indicate evaporation rate and droplet lifetime. Safe range for pesticide spraying is 4 to 16 $^{\circ}$ / 2 to 9 $^{\circ}$   |
| Density Altitude  |      |      |          |      |      |            | •    | •               | •    | •                   | •              | •     | •           | 226 ft<br>69 m   | 1 ft<br>1 m  | Refer to Ranges for<br>Sensors Employed  | Temperature<br>Relative Humidity<br>Pressure  | Local air density converted to equivalent elevation above sea level in a uniform layer consisti<br>the International Standard Atmosphere.  |
| Dewpoint  |      |      |          | •    | •    | •          | •    | •               | •    |                     | •              | •     | •           | 3.4 *F<br>1.9 *C   | 0.1 *F<br>0.1 *C   | 15 to 95 % RH<br>Refer to Range for<br>Temperature Sensor  | Temperature<br>Relative Humidity  | Temperature that a volume of air must be cooled to at constant pressure for the water vapor<br>present to condense into dew and form on a solid surface. Can also be considered to be the<br>water-to-air saturation temperature.  |
| Evaporation Rate  |      |      |          |      |      |            |      |                 |      | •                   |                |       |             | 0.01 lb/ft <sup>2</sup> /hr<br>0.06 kg/m2/hr                                     | 0.01 b/ft²/hr<br>0.01 kg/m²/hr   | Refer to Ranges for<br>Sensors Employed  | Wind Speed<br>Temperature<br>Relative Humidity<br>Pressure<br>User Input (Concrete Temperature)                     | The rate at which moleture is lost from the surface of curing concrete. Requires user<br>measurement and entry of concrete temperature obtained with an accurate IR or probe<br>thermometer ("F or "C, not included). Readings should be taken 20 inches above pour surfac<br>with the thermiser braked, and averaged for 5-10 seconds using built-in waveraging function.   |
| Heat Index  |      | 121  | •        | 1.   | •    | 1231       | •    | •               | •    | •                   | •              | •     | •           | 7.1 *F<br>4.0 *C   | 0.1 *F<br>0.1 *C   | Refer to Ranges for<br>Sensors Employed  | Temperature<br>Relative Humidity  | Perceived temperature resulting from the combined effect of temperature and relative humidit<br>Calculated based on NVNS Heat Index (HI) tables. Measurement range limited by extent of<br>published tables.   |
| Moisture Content  <br>Humidity Ratio ("Grains")             |      |      |          |      |      |            |      | •               | •    |                     |                |       |             | .3 gpp .04<br>g/kg   | 0.1 gpp<br>0.01 g/kg   | Refer to Ranges for<br>Sensors Employed  | Temperature<br>Relative Humidity<br>Pressure  | Mass of water vapor in a mass of air.  |
| Relative Air Density  |      |      |          |      |      |            |      |                 | •    |                     |                |       |             | 0.3%   | 0.1%   | Refer to Ranges for<br>Sensors Employed  | Temperature<br>Relative Humidity<br>Pressure  | The ratio, expressed as a percentage, of measured air density to the air density of a standard atmosphere as defined by the ICAO.  |
| Thermal Work Limit (TWL)                                    |      |      |          |      |      |            |      |                 |      |                     |                |       |             | 10.9 W/m <sup>2</sup>  | 0.1 W/m²   | Refer to Ranges for<br>Sensors Employed  | Wind Speed<br>Temperature<br>Giobe Temperature<br>Relative Humidity<br>Pressure                                     | Estimated safe maximum continuously sustainable human metabolic rate (Wim2) for the<br>conditions and clothing factors. Based off of estimated metabolic output of typical human. On<br>screen zone warnings.  |
| Outdoor Wet Bulb Globe<br>Temperature<br>(WBGT)             |      |      |          |      |      |            |      |                 |      |                     | •              |       |             | 1.3 °F<br>0.7 °C   | 0.1 *F<br>0.1 *C   | Refer to Ranges for<br>Sensors Employed  | Wind Speed<br>Temperature<br>Globe Temperature<br>Relative Humidity<br>Pressure                                     | Measure of human heat stress defined as the combination of effects due to radiation, convec<br>and conduction. Outdoor WBGT is calculated from a weighted sum of natural wet bub (Triwb)<br>globe temperature (Tg), and dry bub temperature (Td). User settable on-screen warning zone   |
| Wet Bulb Temperature -<br>aturally Aspirated (Tnwb)         |      |      |          |      | 23   | 112        | 18   | 3. "F           | ) 11 |                     | •              | 101   |             | 1.4 *F<br>0.8 *C   | 0.1 *F<br>0.1 *C   | Refer to Ranges for<br>Sensors Employed  | Wind Speed<br>Temperature<br>Globe Temperature<br>Relative Humidity<br>Pressure                                     | Similar to psychrometric web-bub temperature (see below). However, Trub only undergoes for<br>convection from the ambient air velocity. Trub is a measure of the evaporative cooling that th<br>will allow. This is accounted for by combining the effects of, mainly, relative humidity and<br>windspeed.   |
| Wet Bulb Temperature -<br>Psychrometric                     |      |      |          |      | •    | •          | •    |                 | •    | •                   | •              | •     | •           | 3.2 °F<br>1.8 °C   | 0.1 *F<br>0.1 *C   | Refer to Ranges for<br>Sensors Employed  | Temperature<br>Relative Humidity<br>Pressure  | Temperature indicated by a sling psychrometer. Due to nature of the psychrometric ratio for<br>water-air system, this approximates the thermodynamic wei-bub temperature. The thermodyn<br>wei-bub temperature is the temperature a parcel of air would have if cooled adiabatically to<br>saturation temperature via water evaporating into it.   |
| Wind Chill  |      | •    |          |      | •    |            | •    | •               |      | •                   | •              | •     | •           | 1.6 *F<br>0.9 *C   | 0.1 *F<br>0.1 *C   | Refer to Ranges for<br>Sensors Employed  | Wind Speed<br>Temperature   | Perceived temperature resulting from combined effect of wind speed and temperature. Calcul<br>based on the NWS Wind Chill Temperature (WCT) Index, revised 2001, with wind speed adju<br>by a factor of 1.5 to yield equivalent results to wind speed measured at 10 m above ground.<br>Measurement range limited by extern of published tables.   |
|   |      |      |          |      |      |            |      |                 |      |                     |                |       | 115-5       |  |  | CIFICATIONS  |   |  |
| Display & Backlight   |      | •    | •        |      |      |            |      |                 |      |                     | AND CONTRACTOR | CONT. |             | Reflective 5 digit LCD. D  | Digit height 0.36 in / 9 r   | nm. Choice of aviation green of  | iuminescent backlight. Manual activation<br>or visible red (NV models only) electrol                                | uminescent backlight. Manual activation with auto-off.   |
| Response Time<br>& Display Update                           | •    | •    | •        | •    | •    | •          | •    | •               | •    | •                   | •              | •     |             | All measurements except<br>equilibrate to a large cha                            | ot those based on relations in the measurements of |  | ly within 1 second. Relative humidity a<br>tes every 1 second.  | viectroluminescent backlight. Automatic or manual activation.<br>nd all measurements which include RH in their calculation may require as long as 1 minute to ful  |
| Max/Avg Wind  |      |      | -        |      |      |            | •    | •               | •    | •                   | •              | •     | •           |  |  |  |   | with all other wind-related functions: air velocity, crosswind, headwind/tailwind, wind chill, WBGT  |
| Data Storage & Graphical<br>Display, Min/Max/Avg<br>History |      |      |          |      |      |            |      |                 |      | •<br>3600<br>points |                |       | • 2500      | Minimum, maximum, ave  |  |  |   | ta logger with graphical display. Mariual and auto data storage. Min/Max/Avg history may be res<br>y off except for 2 and 5 second intervals (code version 4.18 and later). Data capacity shown.   |
| ata Upload & Bluetooth®<br>Data Connect Option              |      |      |          |      |      |            |      | •               | •    | •                   | •              | •     |             | Bluetooth Data Trans<br>pairing and transmitting.                                | fer Option: Adjustabl<br>Employs Bluetooth Se  | 32) or Bluetooth data transfer<br>e power consumption and radi<br>rial Port Protocol for data tran<br>32) or Bluetooth data transfer | io range from up to 30 ft   9 meters. In<br>smission.   | sividual unit ID and 4-digit PIN code preprogrammed for easy identification and data security whe  |
| Clock / Calendar  |      |      |          |      | •    |            | •    | •               |      |                     | •              | •     |             | Requires optional PC int   | erface (USB or RS-23   | <ol> <li>or Bluetooth data transfer</li> <li>or Bluetooth data transfer</li> <li>or Bluetooth data transfer</li> </ol>               | option and provided software.   | Western refer to the transfer of   |
| Auto Shutdown<br>Languages                                  |      |      |          |      |      |            | •    | •               | *    | *                   | •              | •     |             | Requires optional PC int<br>English, French, German                              | erface (USB or RS-23<br>n, Italian, Spanish.   | 32) or Bluetooth data transfer   | option and provided software.   |  |
| Certifications<br>Origin                                    | •    | *    | *        | *    | *    | •          | *    | •               | •    |                     | •              | •     |             | CE certified, RoHS and<br>Designed and manufact                                  | WEEE compliant. Inde<br>ured in the USA from U   | JS and imported components.  |   | ts available at additional charge).<br>t and Tariff Code Transformation requirements for NAFTA Preference Criterion B.   |
| Battery Life  | •    | •    | •        | •    | •    | •          | •    |                 |      |                     | •              | •     |             | Standard Models: AA  | A Alkaline, two, include   | d. Average life, 400 hours of u  | klight use in 2000 to 3500 models.<br>use, reduced by backlight or Bluetooth  | radio transmission use.  |
| Shock Resistance<br>Sealing                                 | •    | •    | •        |      | •    | •          | •    | •               | •    | •                   | •              | •     |             | Waterproof (IP67 and N   | EMA-6).  |  | t may damage replaceable impeller.  | nge of the display and batteries by maintaining the unit within the operational range and exposin  |
| Operational Temperature<br>Limits<br>Storage Temperature    | *    | •    | •        | •    | *    | *          | *    | *               | *    | •                   | •              | *     |             | 14" F to 131" F   -10 "C<br>to the more extreme env<br>-22.0 "F to 140.0 "F   -3 | ironment for the minim   | nts may be taken beyond the li<br>num time necessary to take rea   | ading.  | nge or one weavery and batteries by maintaining, the unit within the operational range and exposin   |
| atorage remperature   |      | •    | •        |      |      |            | -    |                 | -    |                     | -              | -     |             | 4.8 x 1.9 x 1.1 in / 12.2 >  | 4.8 x 2.8 cm, 3.6 oz /   | 102 g (including slip-on cover)  | ).  |  |
| Size & Weight   |      |      |          |      |      |            |      |                 |      |                     |                |       |             | 5.0 x 1.8 x 1.1 in / 12.7 x  | 45x28 m 20   | 102 g  |   |  |

Please note, these specifications are valid for all Kestrel 4400 products and all other Kestrel 4000 series with a serial number higher than 659340. If your product has a lower serial number, please reference the previous version of the specifications.

# Appendix K Impact Air Quality Monitoring Results and Graphical Presentation







P:\Projects\60162073\Drawing\REPORT\EM&A\803.dwg 2012-11-08 13:42 CAIZP

## Appendix L Location Plan of Noise Monitoring Station

## Appendix M Calibration Certificates (Noise)

Project no.: CJO-3113





This instrument was produced under rigorous factory production control and documented standard procedures. It was individually visually inspected, leak tested and function tested for display, backlight, button and software performance. The accuracy of each of its primary measurements was individually calibrated and/or tested against standards traceable to the National Institute of Standards and Technology ("NIST") or calibrated intermediary standards. This instrument is certified to have performed at the time of manufacture in compliance with the following specifications as they apply to this meter's specific model, measurements and features.

### Methods Used in Calibration and Testing

### Wind Speed:

The Kestrel Pocket Weather Meter impeller installed in this unit was individually tested in a subsonic wind tunnel operating at approximately 300 fpm (1.5 m/s) and 1200 fpm (6.1 m/s) monitored by a Gill Instruments Model 1350 ultrasonic time-of-flight anemometer. The Standard's maximum combined uncertainty is +/-1.04%within the airspeed range 706.6 to 3923.9 fpm (3.59 to 19.93 m/s), and +/-1.66% within the airspeed range 166.6 to 706.6 fpm (0.85 to 3.59 m/s).

### **Temperature:**

Temperature response is verified in comparison with a Eutechnics 4600 Precision Thermometer or a standard Kestrel 4000 Weather and Environmental Meter calibrated weekly against the Eutechnics 4600. The Eutechnics 4600 is calibrated annually and is traceable to NIST with a system accuracy of +/-0.05 °C.

### **Direction / Heading**

The sensitivity of the magnetic directional sensor is verfied at the component level by applying a magnetic field to the sensor and measuring the signal output at 4 points, as well as after assembly by orienting the unit to the cardinal directions and measuring the magnetic field output. In both cases the compass output must be accurate to within  $\pm -5$  degrees.

### **Relative Humidity:**

Relative humidity receives a two-point calibration in humidity and temperature controlled chambers at 75.3% RH and 32.8% RH at 25° C. The calibration tanks are monitored with an Edgetech Model 2002 DewPrime II Standard Chilled Mirror Hygrometer. Following calibration, performance is further verified at an RH of approximately 43.2% against the Edgetech Hygrometer. The Edgetech Hygrometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of +/- 0.2% RH.

### **Barometric Pressure:**

Pressure response is verified against a Mensor Series 6000 Digital Barometer or a standard Kestrel 4000 Weather and Environmental Meter calibrated weekly against the Mensor Barometer. The Mensor Barometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of +/- 0.02% F.S.

Approved By:

Michael Naughton, Engineering Manager

The enclosed Kestrel Weather and Environmental Meter was manufactured by Nielsen-Kellerman Co. at its facilities located at 21 Creek Circle, Boothwyn, PA 19061 USA.

|   |      |      |      |      |      |            |      |                 |      |                     |                |       |             |  | SENSO  | RS   |   |  |
|---|------|------|------|------|------|------------|------|-----------------|------|---------------------|----------------|-------|-------------|--|--|--|---|--|
| SENSOR  | 1000 | 2000 | 2500 | 3000 | 3500 | 3500       | 4000 | 4200            | 4250 | 4300                | 4400           | 4500  | 4500        | ACCURACY (+/-)*  | RESOLUTION   | SPECIFICATION RANGE  | OPERATIONAL RANGE   | NOTES  |
| Wind Speed   Air Flow                                       | •    | •    | •    | •    | •    | •          | •    | •               | •    | •                   | •              | •     | •           | Larger of 3% of<br>reading, least<br>significant digit or 20<br>ft/min           | 0.1 m/s<br>1 ft/min<br>0.1 km/h<br>0.1 kmots<br>1 B  | 0.6 to 40.0 m/s<br>118 to 7,874 ft/min<br>2.2 to 144.0 km/h<br>1.3 to 89.5 mph<br>1.2 to 77.8 knots<br>0 to 12 B                     | 0.6 to 60.0 m/s<br>118 to 11,811 ft/min<br>2.2 to 216.0 km/h<br>1.3 to 134.2 mph<br>1.2 to 116.6 kmots<br>0 to 12 B | 1 inch/25 mm diameter impeler with precision axie and low-friction Zytel8 bearings. Startup s statud as sover imit, readings may be taken down to 04 mm (7 Britmin 11 Shrmh 1 Bryth). Effort impeler statud as 04 mm (2 Britmin 11 Shrmh 1 Bryth). Effort and the regiment statud (2 Britmin 12 Bryth 12           |
| Ambient Temperature   | V    | •    | •    | •    | •    | •          | •    | •               | •    | •                   | •              | •     | •           | 0.9 *F<br>0.5 *C   | 0.1 *F<br>0.1 *C   | -20.0 to 158.0 *F<br>-29.0 to 70.0 *C  | 14.0.0 to 131.0 "F<br>-10.0 to 55.0 "C  | Hermelically-seaked, precision thermitor mounted externally and thermally licelated (US Paik<br>5.936.645) for rapidr response. Altificior 0.2 mpc/1 mm or greater provide fattest response<br>exaction of molecular offset. C alternal on thregidging. Thermater may also be used to may<br>be used to make the second seco |
| Globe Temperature - Tg                                      |      |      |      |      |      |            |      | -               |      |                     | •              |       |             | *F<br>1.4 *C   | 0.1 *F<br>0.1 *C   | -20.0 to 140.0 °F<br>-29.0 to 60.0 °C  | 14.0 to 131.0 *F<br>-10.0 to 55.0 *C  | Temperature inside 1in 25 mm black powder coated copper globe converted to Tg equivalent<br>standard 6 in 150 mm globe. Closest equivalence obtained with airflow greater than 2.2 mph<br>m/s.   |
| Relative Humidity   |      |      |      | •    | •    | •          | •    | •               | •    | •                   | •              | •     | •           | 3.0 %RH  | 0.1 %RH  | 5 to 95%<br>non-condensing   | 0 to 100%   | Polymer capacitive humidity sensor mounted in thin-walled chamber external to case for rapic<br>accurate response (US Plante 6.257 2074). To achieve stated accuracy, unit mat be permit<br>equilibrate to activate la Imprature wall en exposed to large, rapid temperature damps and b<br>out of direct sunight. California of the -2% over 24 months. Humidity sensor may be recall<br>at factory or in fault using Kastel Humiding California for (MR PH-0602).  |
| Pressure  | 1    | -01  | •    | 14   | •    | •          | •    |                 | •    | •                   |                | •     | •           | 0.03<br>inHg<br>1.0 hPaImbar<br>0.01 PSI   | 0.01 inHg<br>0.1 hPajmbar<br>0.01 PSI  | 8.86 to 32.49 inHg<br>300.0 to 1100.0 hPajmbar<br>4.35 to 15.95 PSI<br>and<br>32.0 to 185.0 *F<br>0.0 to 85.0 *C                     | 0.30 to 48.87 in Hg<br>10.0 to 1654.7 h Palmbar<br>0.14 to 24.00 PSI<br>and<br>14.0 to 131.0 °F<br>-10.0 to 55.0 °C | Monothics sillion piecewsitely pressure sensor with second-order temperature controllon-<br>Pressure sensor may be nearbitrated at tochyo in field, adjustable inference attubus also<br>display of tation pressure on anometric pressure connected to MSL. Kestini 4.200 display<br>attation pressure on addicated screen. Restriet 2.200 and 3500 display continuously update<br>three-hour barometric pressure trend indicator: main graphy, ning, steady, falling, falling na<br>kestitel 4.000 series displays on sexite tend frough graphing function. PSI display on Kestrie<br>4.000 series displays on sexite trend frough graphing function. PSI display on Kestrie  |
| Compass   |      | 153  |      |      |      |            |      | 1919<br>1-1-1-1 |      |                     |                | •     | •           | 5*   | 1*<br>1/16th Cardinal Scale  | 0 to 360*  | 0 to 360°   | 400 series only.<br>2-axis sole-state magnetoresistive sensor mounted perpendicular to unit plane. Accuracy of<br>sensor dependent upon unit's vertical populion. Self-aultication routine eliminates imagnetic en<br>from bittines or unit anomato te un after every full power-down (bittiney removal or change<br>increation). Declarationariation advatable for Time North read-unit.  |
|   |      |      |      |      |      | 18         |      |                 |      |                     |                |       |             | CALCUL   |  | SUREMENTS  |   |  |
| MEASUREMENT   | 1000 | 2000 | 2500 | 3000 | 3500 | 3500<br>DT | 4000 | 4200            | 4250 | 4300                | 4400           | 4500  | 4500<br>HOR | ACCURACY (+/-)*  | RESOLUTION   | SPECIFICATION RANGE  | SENSORS EMPLOYED  | NOTES  |
| Air Density   | 1    | -    | 1    |      | 123  | Y          | 1    | •               | •    |                     | 13             | 31    | 3.23        | 0.0002 lb/tt <sup>3</sup><br>0.0033 kg/m <sup>3</sup>                            | 0.001 lbs/ft <sup>3</sup><br>0.001 kg/m <sup>3</sup>   | Refer to Ranges for<br>Sensors Employed  | Temperature<br>Relative Humidity<br>Pressure  | Mass of air per unit volume  |
| Air Flow  |      |      |      |      |      |            |      | •               | -    |                     |                |       |             | 6.71%  | 1 cfm<br>1 m <sup>3</sup> /hr<br>1 m <sup>3</sup> /m<br>0.1m <sup>3</sup> /s<br>1 L/s  | Refer to Ranges for<br>Sensors Employed  | Air Flow<br>User Input (Duct Shape & Size)  | Volume of air flowing through an opening. Automatically calculated from Air Velocity measure<br>and user-specified duct shape (circle or rectangle) and dimensions (units, in ft, cm or m).<br>Maximum duct dimension input: 258.0 in   21.5 ft   655.3 cm   6.35 m.   |
| Altitude  |      |      | •    |      | •    | •          | •    | •               | •    | •                   | •              | •     | •           | typical: 23.6 ft<br>7.2 m<br>max: 48.2 ft<br>14.7 m                              | 1 ft<br>1 m  | typical: 750 to 1100 mBar<br>max: 300 to 750 mBar  | Pressure<br>User Input (Reference Pressure)   | Height above Mean Sea Level ("MSL"). Temperature compensated pressure (barometric)<br>altimeter requires accurate reference barometric pressure to produce maximum absolute<br>accuracy. Both accuracy specs corresponds to a reference pressure anywhere from 850 to<br>mBar.   |
| Barometric Pressure   |      |      | •    |      | •    | •          | •    | •               | •    | •                   | •              | •     | •           | 0.07 inHg<br>2.4 hPa mbar<br>0.03 PSI  | 0.01 inHg<br>0.1 hPa mbar<br>0.01 PSI  | Refer to Ranges for<br>Sensors Employed  | Pressure<br>User Input (Reference Altitude)   | Air pressure that would be present in identical conditions at MSL. Station pressure compensation local elevation provided by reference abitude. Requires accurate reference abitude to pro<br>maximum absolute accuracy.   |
| Crosswind &<br>Headwind/Tailwind                            |      |      |      |      |      |            |      |                 |      |                     | rin            |       | •           | 7.1%   | 1 mph<br>1 ft/min<br>0.1 km/h<br>0.1 m/s<br>0.1 knots  | Refer to Ranges for<br>Sensors Employed  | Wind Speed<br>Compass   | Effective wind relative to a target or travel direction. Auto-switching headwindtailwind indicate  |
| Delta T   | 18   |      | an   |      | an   | •          |      |                 |      |                     |                |       | ins         | 3.2 *F<br>1.8 *C   | 0.1 *F<br>0.1 *C   | Refer to Ranges for<br>Sensors Employed  | Temperature<br>Relative Humidity<br>Pressure  | Difference between dry bulb temperature and wet bulb temperature. When spraying, indicate evaporation rate and droplet lifetime. Safe range for pesticide spraying is 4 to 16 $^{\circ}$ / 2 to 9 $^{\circ}$   |
| Density Altitude  |      |      |      |      |      |            | •    | •               | •    | •                   | •              | •     | •           | 226 ft<br>69 m   | 1 ft<br>1 m  | Refer to Ranges for<br>Sensors Employed  | Temperature<br>Relative Humidity<br>Pressure  | Local air density converted to equivalent elevation above sea level in a uniform layer consisti<br>the International Standard Atmosphere.  |
| Dewpoint  |      |      |      | •    | •    | •          | •    | •               | •    |                     | •              | •     | •           | 3.4 *F<br>1.9 *C   | 0.1 *F<br>0.1 *C   | 15 to 95 % RH<br>Refer to Range for<br>Temperature Sensor  | Temperature<br>Relative Humidity  | Temperature that a volume of air must be cooled to at constant pressure for the water vapor<br>present to condense into dew and form on a solid surface. Can also be considered to be the<br>water-to-air saturation temperature.  |
| Evaporation Rate  |      |      |      |      |      |            |      |                 |      | •                   |                |       |             | 0.01 lb/ft <sup>2</sup> /hr<br>0.06 kg/m2/hr                                     | 0.01 b/ft²/hr<br>0.01 kg/m²/hr   | Refer to Ranges for<br>Sensors Employed  | Wind Speed<br>Temperature<br>Relative Humidity<br>Pressure<br>User Input (Concrete Temperature)                     | The rate at which moleture is lost from the surface of curing concrete. Requires user<br>measurement and entry of concrete temperature obtained with an accurate IR or probe<br>thermometer ("F or "C, not included). Readings should be taken 20 inches above pour surfac<br>with the thermiser braked, and averaged for 5-10 seconds using built-in waveraging function.   |
| Heat Index  |      | 121  | •    | 1.   | •    | 1231       | •    | •               | •    | •                   | •              | •     | •           | 7.1 *F<br>4.0 *C   | 0.1 *F<br>0.1 *C   | Refer to Ranges for<br>Sensors Employed  | Temperature<br>Relative Humidity  | Perceived temperature resulting from the combined effect of temperature and relative humidit<br>Calculated based on NVNS Heat Index (HI) tables. Measurement range limited by extent of<br>published tables.   |
| Moisture Content  <br>Humidity Ratio ("Grains")             |      |      |      |      |      |            |      | •               | •    |                     |                |       |             | .3 gpp .04<br>g/kg   | 0.1 gpp<br>0.01 g/kg   | Refer to Ranges for<br>Sensors Employed  | Temperature<br>Relative Humidity<br>Pressure  | Mass of water vapor in a mass of air.  |
| Relative Air Density  |      |      |      |      |      |            |      |                 | •    |                     |                |       |             | 0.3%   | 0.1%   | Refer to Ranges for<br>Sensors Employed  | Temperature<br>Relative Humidity<br>Pressure  | The ratio, expressed as a percentage, of measured air density to the air density of a standard atmosphere as defined by the ICAO.  |
| Thermal Work Limit (TWL)                                    |      |      |      |      |      |            |      |                 |      |                     |                |       |             | 10.9 W/m <sup>2</sup>  | 0.1 W/m²   | Refer to Ranges for<br>Sensors Employed  | Wind Speed<br>Temperature<br>Giobe Temperature<br>Relative Humidity<br>Pressure                                     | Estimated safe maximum continuously sustainable human metabolic rate (Wim2) for the<br>conditions and clothing factors. Based off of estimated metabolic output of typical human. On<br>screen zone warnings.  |
| Outdoor Wet Bulb Globe<br>Temperature<br>(WBGT)             |      |      |      |      |      |            |      |                 |      |                     | •              |       |             | 1.3 °F<br>0.7 °C   | 0.1 *F<br>0.1 *C   | Refer to Ranges for<br>Sensors Employed  | Wind Speed<br>Temperature<br>Globe Temperature<br>Relative Humidity<br>Pressure                                     | Measure of human heat stress defined as the combination of effects due to radiation, convec<br>and conduction. Outdoor WBGT is calculated from a weighted sum of natural wet bub (Triwb)<br>globe temperature (Tg), and dry bub temperature (Td). User settable on-screen warning zone   |
| Wet Bulb Temperature -<br>aturally Aspirated (Tnwb)         |      |      |      |      | 23   | 112        | 18   | 3. "F           | ) 11 |                     | •              | 101   |             | 1.4 *F<br>0.8 *C   | 0.1 *F<br>0.1 *C   | Refer to Ranges for<br>Sensors Employed  | Wind Speed<br>Temperature<br>Globe Temperature<br>Relative Humidity<br>Pressure                                     | Similar to psychrometric web-bub temperature (see below). However, Trub only undergoes for<br>convection from the ambient air velocity. Trub is a measure of the evaporative cooling that th<br>will allow. This is accounted for by combining the effects of, mainly, relative humidity and<br>windspeed.   |
| Wet Bulb Temperature -<br>Psychrometric                     |      |      |      |      | •    | •          | •    |                 | •    | •                   | •              | •     | •           | 3.2 °F<br>1.8 °C   | 0.1 *F<br>0.1 *C   | Refer to Ranges for<br>Sensors Employed  | Temperature<br>Relative Humidity<br>Pressure  | Temperature indicated by a sling psychrometer. Due to nature of the psychrometric ratio for<br>water-air system, this approximates the thermodynamic wei-bub temperature. The thermodyn<br>wei-bub temperature is the temperature a parcel of air would have if cooled adiabatically to<br>saturation temperature via water evaporating into it.   |
| Wind Chill  |      | •    |      |      | •    |            | •    | •               |      | •                   | •              | •     | •           | 1.6 *F<br>0.9 *C   | 0.1 *F<br>0.1 *C   | Refer to Ranges for<br>Sensors Employed  | Wind Speed<br>Temperature   | Perceived temperature resulting from combined effect of wind speed and temperature. Calcul<br>based on the NWS Wind Chill Temperature (WCT) Index, revised 2001, with wind speed adju<br>by a factor of 1.5 to yield equivalent results to wind speed measured at 10 m above ground.<br>Measurement range limited by extern of published tables.   |
|   |      |      |      |      |      |            |      |                 |      |                     |                |       | 115-5       |  |  | CIFICATIONS  |   |  |
| Display & Backlight   |      | •    | •    |      |      |            |      |                 |      |                     | AND CONTRACTOR | CONT. |             | Reflective 5 digit LCD. D  | Digit height 0.36 in / 9 r   | nm. Choice of aviation green of  | iuminescent backlight. Manual activation<br>or visible red (NV models only) electrol                                | uminescent backlight. Manual activation with auto-off.   |
| Response Time<br>& Display Update                           | •    | •    | •    | •    | •    | •          | •    | •               | •    | •                   | •              | •     |             | All measurements except<br>equilibrate to a large cha                            | ot those based on relations in the measurements of |  | ly within 1 second. Relative humidity a<br>tes every 1 second.  | viectroluminescent backlight. Automatic or manual activation.<br>nd all measurements which include RH in their calculation may require as long as 1 minute to ful  |
| Max/Avg Wind  |      |      | -    |      |      |            | •    | •               | •    | •                   | •              | •     | •           |  |  |  |   | with all other wind-related functions: air velocity, crosswind, headwind/tailwind, wind chill, WBGT  |
| Data Storage & Graphical<br>Display, Min/Max/Avg<br>History |      |      |      |      |      |            |      |                 |      | •<br>3600<br>points |                |       | • 2500      | Minimum, maximum, ave  |  |  |   | ta logger with graphical display. Mariual and auto data storage. Min/Max/Avg history may be res<br>y off except for 2 and 5 second intervals (code version 4.18 and later). Data capacity shown.   |
| ata Upload & Bluetooth®<br>Data Connect Option              |      |      |      |      |      |            |      | •               | •    | •                   | •              | •     |             | Bluetooth Data Trans<br>pairing and transmitting.                                | fer Option: Adjustabl<br>Employs Bluetooth Se  | 32) or Bluetooth data transfer<br>e power consumption and radi<br>rial Port Protocol for data tran<br>32) or Bluetooth data transfer | io range from up to 30 ft   9 meters. In<br>smission.   | sividual unit ID and 4-digit PIN code preprogrammed for easy identification and data security whe  |
| Clock / Calendar  |      |      |      |      | •    |            | •    | •               |      |                     | •              | •     |             | Requires optional PC int   | erface (USB or RS-23   | <ol> <li>or Bluetooth data transfer</li> <li>or Bluetooth data transfer</li> <li>or Bluetooth data transfer</li> </ol>               | option and provided software.   | Western refer to the transfer of   |
| Auto Shutdown<br>Languages                                  |      |      |      |      |      |            | •    | •               | *    | *                   | •              | •     |             | Requires optional PC int<br>English, French, German                              | erface (USB or RS-23<br>n, Italian, Spanish.   | 32) or Bluetooth data transfer   | option and provided software.   |  |
| Certifications<br>Origin                                    | •    | *    | *    | *    | *    | •          | *    | •               | •    |                     | •              | •     |             | CE certified, RoHS and<br>Designed and manufact                                  | WEEE compliant. Inde<br>ured in the USA from U   | JS and imported components.  |   | ts available at additional charge).<br>t and Tariff Code Transformation requirements for NAFTA Preference Criterion B.   |
| Battery Life  | •    | •    | •    | •    | •    | •          | •    |                 |      |                     | •              | •     |             | Standard Models: AA  | A Alkaline, two, include   | d. Average life, 400 hours of u  | klight use in 2000 to 3500 models.<br>use, reduced by backlight or Bluetooth  | radio transmission use.  |
| Shock Resistance<br>Sealing                                 | •    | •    | •    | •    | •    | •          | •    | •               | •    | •                   | •              | •     |             | Waterproof (IP67 and N   | EMA-6).  |  | t may damage replaceable impeller.  | nge of the display and batteries by maintaining the unit within the operational range and exposin  |
| Operational Temperature<br>Limits<br>Storage Temperature    | *    | •    | •    | •    | *    | *          | *    | *               | *    | •                   | •              | *     |             | 14" F to 131" F   -10 "C<br>to the more extreme env<br>-22.0 "F to 140.0 "F   -3 | ironment for the minim   | nts may be taken beyond the li<br>num time necessary to take rea   | ading.  | nge or one weavery and batteries by maintaining, the unit within the operational range and exposin   |
| atorage remperature   |      | •    | •    |      |      |            | -    |                 | -    |                     | -              | -     |             | 4.8 x 1.9 x 1.1 in / 12.2 >  | 4.8 x 2.8 cm, 3.6 oz /   | 102 g (including slip-on cover)  | ).  |  |
| Size & Weight   |      |      |      |      |      |            |      |                 |      |                     |                |       |             | 5.0 x 1.8 x 1.1 in / 12.7 x  | 45x28 m 20   | 102 g  |   |  |

Please note, these specifications are valid for all Kestrel 4400 products and all other Kestrel 4000 series with a serial number higher than 659340. If your product has a lower serial number, please reference the previous version of the specifications.



# Certificate of Calibration

### for

| Description:  | Sound Level Meter                        |
|---------------|--|
| Manufacturer: | Lutron                                   |
| Type No.:     | SL-4033SD (Serial No.: I.518013)         |
|               | Submitted by:                            |
| Customer:     | Acuity Sustainability Consulting Limited |
| Address:      | Unit E, 12/F., Ford Glory Plaza,         |
|               | Nos. 37-39 Wing Hong Street,             |
|               | Cheung Sha Wan, Kowloon, Hong Kong       |

Upon receipt for calibration, the instrument was found to be:

Within (31.5 Hz to 4k Hz) □ Outside

### the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 30 July 2022

Date of calibration: 3 August 2022

Date of NEXT calibration: 2 August 2023

Calibrated by:

**Calibration Technician** 

Date of issue: 3 August 2022

Certified by:

Mr. Ng Yan Wa Vaboratory Manager



Page 1 of 3

Certificate No.: APJ22-037-CC001

# (A+A)\*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

### 1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

### 2. Calibration Conditions:

| Air Temperature:          | 24.9 °C         |
|---------------------------|-----------------|
| Air Pressure:             | 1005 <b>hPa</b> |
| <b>Relative Humidity:</b> | 53.5 %          |

### 3. Calibration Equipment:

|                          | Туре     | Serial No. | Calibration<br>Report Number | Traceable to |
|--------------------------|----------|------------|------------------------------|--------------|
| Multifunction Calibrator | B&K 4226 | 2288467    | AV220061                     | HOKLAS       |

### 4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

| Setting of Unit-under-test (UUT) |         |          |                | Applied value |               | UUT Reading, | IEC 61672 Class 1 |
|----------------------------------|---------|----------|----------------|---------------|---------------|--------------|-------------------|
| Range, dB                        | Freq. W | eighting | Time Weighting | Level, dB     | Frequency, Hz | dB           | Specification, dB |
| 30-130                           | dBA     | SPL      | Fast           | 94            | 1000          | 94.0         | ±0.4              |

Linearity

| Setting of Unit-under-test (UUT) |         |          |                | App       | lied value    | UUT Reading, | IEC 61672 Class 1 |
|----------------------------------|---------|----------|----------------|-----------|---------------|--------------|-------------------|
| Range, dB                        | Freq. W | eighting | Time Weighting | Level, dB | Frequency, Hz | dB           | Specification, dB |
|                                  |         |          | 94             |           | 94.0          | Ref          |                   |
| 30-130                           | dBA     | SPL      | Fast           | 104       | 1000          | 104.1        | ±0.3              |
|                                  |         |          |                | 114       |               | 114.0        | ±0.3              |

Time Weighting

| Setting of Unit-under-test (UUT) |         |           |                | Applied value |               | UUT Reading, | IEC 61672 Class 1 |
|----------------------------------|---------|-----------|----------------|---------------|---------------|--------------|-------------------|
| Range, dB                        | Freq. V | Veighting | Time Weighting | Level, dB     | Frequency, Hz | dB           | Specification, dB |
| 30-130                           | 4DA     | dDA SDI   | Fast           | 04            | 0.4 1000      | 94.0         | Ref               |
|                                  | dBA SPL | Slow      | 94             | 1000          | 94.0          | ±0.3         |                   |

Certificate No.: APJ22-037-CC001



Page 2 of 3



Frequency Response

A-weighting

| Setting of Unit-under-test (UUT) |       |           | Applied value  |           | UUT Reading,  | IEC 61672 Class 1 |                   |          |
|----------------------------------|-------|-----------|----------------|-----------|---------------|-------------------|-------------------|----------|
| Range, dB                        | Freq. | Weighting | Time Weighting | Level, dB | Frequency, Hz | dB                | Specification, dB |          |
|                                  |       |           |                | 31.5      | 55.3          | -39.4 ±2.0        |                   |          |
|                                  |       | A SPL     | Fast           | 94        | 63            | 67.9              | $-26.2 \pm 1.5$   |          |
|                                  |       |           |                |           | 125           | 77.8              | -16.1±1.5         |          |
| 30-130                           | dBA   |           |                |           | 0.4           | 250               | 85.3              | -8.6±1.4 |
| 30-130                           | UDA   |           |                |           | 500           | 90.8              | $-3.2 \pm 1.4$    |          |
|                                  |       |           |                |           | 1000          | 94.0              | Ref               |          |
|                                  |       |           |                |           | 2000          | 94.9              | $+1.2 \pm 1.6$    |          |
|                                  |       |           |                |           | 4000          | 94.0              | $+1.0 \pm 1.6$    |          |

### 5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

| 94 dB  | 31.5 Hz | $\pm$ 0.10 |
|--------|---------|------------|
|        | 63 Hz   | ± 0.05     |
|        | 125 Hz  | ± 0.05     |
|        | 250 Hz  | ± 0.05     |
|        | 500 Hz  | ± 0.05     |
|        | 1000 Hz | $\pm$ 0.05 |
|        | 2000 Hz | ± 0.05     |
|        | 4000 Hz | ± 0.05     |
| 104 dB | 1000 Hz | ± 0.05     |
| 114 dB | 1000 Hz | ± 0.05     |

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)\*L shall not be liable for any loss or damage resulting from the use of the equipment.

Certificate No.: APJ22-037-CC001



Certificate No. D224349E



### CALIBRATION CERTIFICATE

| Product                | : | SOUND CALIBRATOR   |
|------------------------|---|--|
| Туре                   | : | NC-75  |
| Serial number          | : | 34724243   |
| Manufacturer           | : | RION CO., LTD.   |
| Calibration quantities | : | Sound pressure level (with reference standard microphone)  |
| Calibration method     | : | Measured by specified secondary standard microphone        |
|                        |   | according to JCSS calibration procedure specified by RION. |
| Ambient conditions     | : | Temperature 23.9 °C, Relative humidity 49 %,               |
|                        |   | Static pressure 99.9 kPa                                   |
| Calibration date       | : | 05/07/2022 (DD/MM/YYYY)                                    |
| Calibration location   | : | 3-20-41 Higashimotomachi, Kokubunji, Tokyo 185-8533, Japan |
|                        |   | RION CO., LTD. Calibration Room                            |

We hereby certify that the results of this calibration were as follows.

Issue date : 11/07/2022 (DD/MM/YYYY)

Junichi Kawamura Manager Quality Assurance Section, Quality Assurance Department, Environmental Instrument Division, RION CO., LTD. 3-20-41 Higashimotomachi, Kokubunji, Tokyo 185-8533, Japan

This certificate is based on article 144 of the Measurement Law and indicates the result of calibration in accordance with measurement standards traceable to Primary Measurement Standards (National Standards) which realizes the physical units of measurement according to the International System of Units (SI).

The accreditation symbol is attestation of which the result of calibration is traceable to Primary Measurement Standards (National Standards).

The certificate shall not be reproduced except in full, without the written approval of the issuing laboratory.

The calibration laboratory who issued this calibration certificate conforms to ISO/IEC 17025:2017.

This calibration certificate was issued by the calibration laboratory accredited by IAJapan who is a signatory to the Mutual Recognition Arrangement (MRA) of International Laboratory Accreditation Cooperation (ILAC) and Asia Pacific Accreditation Cooperation (APAC). This (These) calibration result(s) may be accepted internationally through ILAC/APAC MRA.



Certificate No. D224349E

### CALIBRATION RESULT

1. Sound pressure level (with reference standard microphone)

| Measured | Expanded       |
|----------|----------------|
| value    | uncertainty *1 |
| 93.99 dB | 0.09 dB        |

\*1 Defines an interval estimated to have a level of confidence of approximately 95 %. Coverage factor *k*=2

Calibration result is the calibration value in ambient conditions during calibration.

### BE OUT OF JCSS CALIBRATION

1. Frequency

|                   | Measurement                          |
|-------------------|--------------------------------------|
| Measured<br>value | uncertainty<br>(k=2)                 |
| 1000.0 Hz         | $3.9 	imes 10^{\cdot 4} \mathrm{Hz}$ |

Working measurement standard universal counter: Type : 53132A Serial number : MY40005574 (JCSS Calibration Certificate No. 21081499079575510)

### 2. Total distortion


| Measured |  |
|----------|--|
| value    |  |
| 0.2 %    |  |


Working measurement standard distortion meter: Type : VA-2230A Serial number : 11076061 (A2LA Calibration Certificate No. 1501-03080)


· closing ·




# Appendix N Impact Noise Monitoring Results and Graphical Presentation







# Appendix O Location Plan of Water Quality Monitoring Station



# Appendix P Calibration Certificate (Water Quality)



### **REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION**

| Test Report No. | :R-B  |
|-----------------|-------|
| Date of Issue   | :14 H |
| Page No.        | :1 of |

: R-BC020051 : 14 February 2023 : 1 of 2

### **PART A - CUSTOMER INFORMATION**

Acumen Environmental Engineering and Technologies Company Limited Unit D, 12/F Ford Glory Plaza No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

### PART B - SAMPLE INFORMATION

| Name of Equipment :        | HORIBA U-53      |
|----------------------------|------------------|
| Manufacturer :             | HORIBA           |
| Serial Number :            | TY4X3U54         |
| Date of Received :         | 10 February 2023 |
| Date of Calibration :      | 14 February 2023 |
| Date of Next Calibration : | 13 May 2023      |
| Request No. :              | D-BC020051       |

### PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

| <u>Test Parameter</u>         | Reference Method  |
|-------------------------------|---|
| pH value                      | APHA 21e 4500 H <sup>+</sup>  |
| Dissolved oxygen              | APHA 21e 4500 O   |
| Oxidation-Reduction Potential | APHA 22e 2580 B   |
| Salinity                      | APHA 21e 2520 B   |
| Temperature                   | Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March |
|                               | 2008: Working Thermometer Calibration Procedure   |
| Turbidity                     | APHA 21c 2130 B   |

### **PART D - CALIBRATION RESULT**

#### (1) pH value

| Target ( pH unit ) | Display Reading ( pH unit ) | Tolerance | Result       |
|--------------------|-----------------------------|-----------|--------------|
| 4.00               | 4.18                        | 0.18      | Satisfactory |
| 7.42               | 7.60                        | 0.18      | Satisfactory |
| 10.01              | 10.08                       | 0.07      | Satisfactory |

Tolerance of pH value should be less than  $\pm 0.2$  ( pH unit )

### (2) Dissolved oxygen

| Expected Reading ( mg/L ) | Display Reading ( mg/L ) | Tolerance | Result       |
|---------------------------|--------------------------|-----------|--------------|
| 0.32                      | 0.36                     | 0.04      | Satisfactory |
| 2.91                      | 2.48                     | -0.43     | Satisfactory |
| 5.15                      | 5.22                     | 0.07      | Satisfactory |
| 8.24                      | 8.30                     | 0.06      | Satisfactory |

Tolerance of Dissolved oxygen should be less than  $\pm$  0.5 ( mg/L )

#### (3) Oxidation-Reduction Potential

| Expected Reading | <b>Display Reading</b> | Tolerance | Result       |
|------------------|------------------------|-----------|--------------|
| 229              | 229                    | 0         | Satisfactory |

Tolerance of Oxidation-Reduction Potential should be less than  $\pm$  10.0 ( mV )

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED SIGNATORY:

LEE Chun-ning

Assistant Manager (Chemical Testing)

This report shall not be reproduced unless with prior written approval from this laboratory



### **REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION**

| Test Report No. | : R-I |  |
|-----------------|-------|--|
| Date of Issue   | :14   |  |
| Page No.        | :20   |  |

R-BC020051 14 February 2023 2 of 2

### (4) Salinity

| Expected Reading (g/L) | Display Reading (g/L) | Tolerance ( % ) | Result       |
|------------------------|-----------------------|-----------------|--------------|
| 10                     | 10.01                 | 0.10            | Satisfactory |
| 20                     | 20.25                 | 1.25            | Satisfactory |
| 30                     | 30.71                 | 2.37            | Satisfactory |

Tolerance of Salinity should be less than  $\pm$  10.0 ( % )

### (5) Temperature

| Reading of Ref. thermometer ( °C ) | Display Reading ( °C ) | Tolerance | Result       |
|------------------------------------|------------------------|-----------|--------------|
| 14                                 | 14.78                  | 0.78      | Satisfactory |
| 22                                 | 22.30                  | 0.30      | Satisfactory |
| 39                                 | 38.82                  | -0.18     | Satisfactory |

Tolerance of Temperature should be less than  $\pm\,2.0$  (  $^{\circ}C$  )

### (6) Turbidity

| Expected Reading (NTU) | Display Reading (NTU) | Tolerance (%) | Result       |
|------------------------|-----------------------|---------------|--------------|
| 0                      | 0.00                  |               | Satisfactory |
| 10                     | 10.8                  | 8.0           | Satisfactory |
| 20                     | 20.7                  | 3.5           | Satisfactory |
| 100                    | 99.9                  | -0.1          | Satisfactory |
| 800                    | 806                   | 0.8           | Satisfactory |

Tolerance of Turbidity should be less than  $\pm$  10.0 ( % )

### Remark(s)

•The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards. •The results relate only to the calibrated equipment as received

•The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

"Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures.

•The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

--- END OF REPORT ---



Hong Kong Accreditation Service 香港認可處

### Certificate of Accreditation 認可證書

This is to certify that 特此證明

### ACUMEN LABORATORY AND TESTING LIMITED 浩科檢測中心有限公司

Lot 12, Tam Kon Shan Road, North Tsing Yi, New Territories, Hong Kong 香港新界青衣北担杆山路12路段

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 在認可諮詢委員會的建議下獲香港認可處執行機關接受為

#### HOKLAS Accredited Laboratory 「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO/IEC 17025:2005 and it has been accredited for performing specific tests or calibrations as listed in the scope of accreditation within the test category of

**Environmental Testing** 

此實驗所符合ISO/IEC 17025:2005所訂的要求 並獲認可進行載於認可範圍內下述測試類別中的指定測試或校正工作

環境測試

This accreditation to ISO/IEC 17025:2005 demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (see joint IAF-ILAC-ISO Communiqué). 此页 ISO/IEC 17025:2005 的認可資格證明此實驗所認可合作組織及國際標準化組織的聯合公報)。 實施一套實驗所質量管理體系(見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 現經香港認可處執行機關授權在此蓋上香港認可處的印章

CAON

WONG Wang-wan, Executive Administrator 執行幹事 黄宏華 Issue Date:16 July 2014 簽發日期:二零一四年七月十六日

Registration Number : 註冊號碼:

This certificate is issued subject to the terms and conditions laid down by HKAS 本證書按照香港認可處訂立的條款及條件發出



Date of First Registration : 16 July 2014 首次註冊日期:二零一四年七月十六日

∟001195

### Appendix Q The Certification of Laboratory with HOKLAS accredited Analytical Tests

### Appendix R Impact Water Quality Monitoring Results

| Data                | <b>T</b> : | ma    | Masthar | Location | Co-or  | rdinates | Water Depth | Sample | Depth | Temp. |       | DO con. |       | Tur  | bidity |     | рН   |      | SS   |
|---------------------|------------|-------|---------|----------|--------|----------|-------------|--------|-------|-------|-------|---------|-------|------|--------|-----|------|------|------|
| Date                |            | me    | Weather | Location | East   | North    | m           | m      | ı     | °C    |       | mg/L    |       | N    | ITU    |     | unit |      | mg/L |
|                     |            | 12:35 | Fine    | C1       | 835110 | 824716   |             | 0.04   | 0.02  | 23.06 | 23.07 | 12.27   | 12.27 |      | 3 1.2  | 26  | 7.71 | 7.75 | <1   |
|                     |            | 12:59 | Fine    | C2       | 835403 | 824470   |             | 0.02   | 0.01  | 23.32 | 23.34 | 11.31   | 12.29 | 1.14 | 1.2    | 21  | 7.68 | 7.49 | <1   |
| 3/4/2023            | N/A        |       | Fine    | C3       | 835642 | 824386   | N/A         | N/A    | N/A   | N/A   |       | N/A N/A |       | N/A  | N/A    | N/A | N/A  |      | N/A  |
| 5/4/2025            |            | 12:03 | Fine    | M1       | 835215 | 824827   |             | 0.8    | 0.4   | 23.32 | 23.31 | 14.94   | 13.86 |      |        | 06  | 7.95 | 7.99 | <1   |
|                     |            | 11:15 | Fine    | M2       | 835536 | 824775   |             | 0.05   | 0.025 | 22.86 | 22.92 | 11.76   | 11.96 |      |        | 15  | 8.51 | 8.59 | <1   |
|                     |            | 11:32 | Fine    | M3       | 835501 | 824648   |             | 0.02   | 0.01  | 22.54 | 22.53 | 14.8    | 14.48 | 0.75 | 0.8    | 39  | 8.41 | 8.45 | <1   |
|                     |            | 11:55 | cloudy  | C1       | 835110 | 824716   |             | 0.04   | 0.02  | 24.1  | 24.1  | 10.55   | 10.56 | 0.96 | 0.9    | 91  | 7.77 | 7.72 | <1   |
|                     |            | 12:17 | cloudy  | C2       | 835403 | 824470   |             | 0.02   | 0.01  | 24.11 | 24.07 | 12.37   | 12.26 | 0.49 | ) 0.4  | 18  | 8.1  | 8.18 | <1   |
| <i>c   1  </i> 2022 | N/A        |       | cloudy  | C3       | 835642 | 824386   | N/A         | N/A    | N/A   | N/A   |       | N/A N/A |       | N/A  | N/A    | N/A | N/A  |      | N/A  |
| 6/4/2023            |            | 11:27 | cloudy  | M1       | 835215 | 824827   |             | 0.8    | 0.4   | 24.08 | 24.07 | 11.67   | 11.68 | 4.31 | 4      | .3  | 7.71 | 7.76 | 2.2  |
|                     |            | 10:35 | cloudy  | M2       | 835536 | 824775   |             | 0.05   | 0.025 | 23.99 | 24.07 | 12.69   | 12.75 | 4.68 | 3 4.8  | 38  | 8.26 | 8.27 | 3.4  |
|                     |            | 10:53 | cloudy  | M3       | 835501 | 824648   |             | 0.02   | 0.01  | 24.08 | 24.08 | 14.49   | 13.14 | 0.22 | 0.2    | 22  | 8.42 | 8.44 | <1   |
|                     |            | 12:20 | Fine    | C1       | 835110 | 824716   |             | 0.04   | 0.02  | 23.56 | 23.53 | 12.74   | 12.41 | 1.09 | ) 1.0  | 04  | 7.64 | 7.69 | <1   |
|                     |            | 12:43 | Fine    | C2       | 835403 | 824470   |             | 0.02   | 0.01  | 23.38 | 23.39 | 13.96   | 13.08 |      |        |     | 8.53 | 8.55 | <1   |
|                     | N/A        | 12.45 | Fine    | C3       | 835642 | 824386   | N/A         | N/A    | N/A   | N/A   |       | N/A N/A |       |      | N/A    | N/A | N/A  | 0.55 | N/A  |
| 11/4/2023           |            | 11:43 | Fine    | M1       | 835215 | 824827   | ,           | 0.8    | 0.4   | 23.46 | 23.47 | 11.91   | 12.94 |      |        |     | 7.43 | 7.47 | 2.2  |
|                     |            | 10:57 | Fine    | M2       | 835536 | 824775   |             | 0.05   | 0.025 | 23.34 | 23.47 | 13.32   | 14.56 |      |        |     | 8.25 | 8.21 | 2.9  |
|                     |            | 11:09 | Fine    | M3       | 835501 | 824648   |             | 0.02   | 0.01  | 23.65 | 23.65 | 13.17   | 13.91 |      |        |     | 8.45 | 8.46 | 1.6  |
|                     |            |       |         |          |        |          |             |        |       |       |       |         |       |      |        | 1   |      |      |      |
|                     |            | 11:22 | Fine    | C1       | 835110 | 824716   |             | 0.04   | 0.02  | 23.99 | 23.99 | 11.41   | 11.02 | 1.64 | 1.7    | 75  | 6.64 | 6.73 | <1   |
|                     |            | 11:41 | Fine    | C2       | 835403 | 824470   |             | 0.02   | 0.01  | 23.71 | 23.72 | 11.73   | 11.33 | 1.28 | 3 1.3  | 32  | 7.73 | 7.86 | <1   |
| 13/4/2023           | N/A        |       | Fine    | C3       | 835642 | 824386   | N/A         | N/A    | N/A   | N/A   |       | N/A N/A |       | N/A  | N/A    | N/A | N/A  |      | N/A  |
| 15/4/2025           |            | 10:35 | Fine    | M1       | 835215 | 824827   |             | 0.8    | 0.4   | 23.93 | 23.92 | 13.03   | 12.67 | 1.9  | 1.9    | )7  | 7.01 | 7.08 | 1.2  |
|                     |            | 9:47  | Fine    | M2       | 835536 | 824775   |             | 0.05   | 0.025 | 23.71 | 23.68 | 11.18   | 11.14 |      | 1.6    | 51  | 8.69 | 8.7  | <1   |
|                     |            | 10:06 | Fine    | M3       | 835501 | 824648   |             | 0.02   | 0.01  | 23.58 | 23.59 | 12.23   | 12.85 | 0.62 | 0.6    | 54  | 8.36 | 8.43 | <1   |
|                     |            | 12:42 | Fine    | C1       | 835110 | 824716   |             | 0.04   | 0.02  | 25.14 | 25.14 | 11.44   | 12.48 | 1.22 | 2 1    | .2  | 7.7  | 7.81 | 1.6  |
|                     |            | 13:04 | Fine    | C2       | 835403 | 824470   |             | 0.02   | 0.01  | 24.44 | 24.46 | 12.87   | 13.05 |      |        | 95  | 7.23 | 7.42 | <1   |
| 15/1/2022           | N/A        |       | Fine    | C3       | 835642 | 824386   | N/A         | N/A    | N/A   | N/A   |       | N/A N/A |       | N/A  | N/A    | N/A | N/A  | 1    | N/A  |
| 15/4/2023           |            | 12:16 | Fine    | M1       | 835215 | 824827   |             | 0.8    | 0.4   | 25.17 | 25.17 | 13.34   | 13.09 | 1.58 | 3 1.5  | 53  | 8.07 | 8.04 | 1.7  |
|                     |            | 11:27 | Fine    | M2       | 835536 | 824775   |             | 0.05   | 0.025 | 24.76 | 24.8  | 13.29   | 13.33 | 1.23 | 3 1    | .3  | 8.66 | 8.74 | <1   |
|                     |            | 11:45 | Fine    | M3       | 835501 | 824648   |             | 0.02   | 0.01  | 25.16 | 25.16 | 13.85   | 14.67 | 0.83 | 0.7    | 79  | 8.25 | 8.22 | <1   |
|                     |            | 12:21 | Fine    | C1       | 835110 | 824716   |             | 0.04   | 0.02  | 24.56 | 24.56 | 10.98   | 10.04 | 0.53 | 0.4    | 19  | 7.5  | 7.41 | 1.1  |
|                     |            | 12:43 | Fine    | C2       | 835403 | 824470   |             | 0.02   | 0.01  | 24.62 | 24.63 |         | 11.64 |      |        |     | 8.36 | 8.36 | <1   |
|                     | N/A        |       | Fine    | C3       | 835642 | 824386   | N/A         | N/A    | N/A   | N/A   |       | N/A N/A |       |      | N/A    | N/A | N/A  | 0.00 | N/A  |
| 17/4/2023           |            | 11:42 | Fine    | M1       | 835215 | 824827   |             | 0.8    | 0.4   | 24.54 | 24.54 |         | 11.75 | ,    |        |     | 7.66 | 7.68 | 1.1  |
|                     |            | 10:58 | Fine    | M2       | 835536 | 824775   |             | 0.05   | 0.025 | 24.62 | 24.63 | 13.58   | 13.02 |      |        |     | 8.36 | 8.38 | 1.1  |
|                     |            | 11:10 | Fine    | M3       | 835501 | 824648   |             | 0.02   | 0.01  | 24.64 | 24.64 |         | 14.52 |      | )      | 0   | 8.4  | 8.4  | <1   |
|                     |            |       |         |          | 000001 |          | I           |        | •••=  |       | 2     |         | 1.152 |      |        | -   |      | •· ' | -    |

|     | 40.00 |   | 64   | 005440  | 004746   |  | 0.04   | 0.00   | 24 70   | 24.70  | 40.47  | 42.26   | 0.53  |   |   | 7 0 7   | 7.00  | 4   |
|-----|-------|---|--|---|--|--|--|--|---|--|--|---|---|---|---|---|---|---|
|     |       |   |  |   |  |  |  |  |   |  |  |   |   |   |   |   |   | <1  |
|     | 12:45 |   |  |   |  |  |  |  |   |  | , ,  | 11.44   | 0.46  |   | 2   |   | 8.25  | <1  |
| N/A |       | -   |  |   |  | N/A  | ,  | ,  | ,   |  |  |   | N/A   |   | N/A   | ,,,   |   | N/A   |
|     |       | -   |  |   |  |  |  |  |   |  |  |   |   |   |   |   |   | <1  |
|     |       | Fine  |  |   |  |  |  |  |   | 24.64  |  | 12.43   |   |   | 9   | 8.58  | 8.6   | <1  |
|     | 11:19 | Fine  | M3   | 835501  | 824648   |  | 0.02   | 0.01   | 24.7  | 24.7   | 13.88  | 14  | 0.21  | 0.2   | 1   | 8.51  | 8.53  | <1  |
|     |       |   |  |   |  |  |  |  |   |  |  |   |   |   |   |   |   |   |
|     | 13:55 | Cloudy  | C1   | 835110  | 824716   |  |  |  |   |  |  |   |   |   |   |   |   | 2.0   |
|     | 14:11 | Cloudy  | C2   | 835403  | 824470   |  | 0.02   | 0.01   | 24.22   | 24.22  | 12.19  | 11.66   | 1.38  | 1.4   | 7   | 8.28  | 8.31  | <1  |
| N/A |       | Cloudy  | C3   | 835642  | 824386   | N/A  | N/A  | N/A  | N/A   | N  | I/A N/A  |   | N/A   | N/A   | N/A   | N/A   |   | N/A   |
|     | 13:15 | Cloudy  | M1   | 835215  | 824827   |  | 0.8  | 0.4  | 24.38   | 24.38  | 12.03  |   |   | 4.0   | 3   | 7.93  | 7.91  | 1.9   |
|     | 12:29 | Cloudy  | M2   | 835536  | 824775   |  | 0.05   | 0.025  | 24.22   | 24.2   | 13.63  | 12.26   | 1.69  | 1.5   | 2   | 8.32  | 8.33  | <1  |
|     | 12:45 | Cloudy  | M3   | 835501  | 824648   |  | 0.02   | 0.01   | 24.21   | 24.2   | 13.61  | 14.04   | 0.93  | 0.9   | 5   | 8.16  | 8.19  | <1  |
|     |       |   |  |   |  |  |  |  |   |  |  |   |   |   |   |   |   |   |
|     | 12:05 | Fine  | C1   | 835110  | 824716   |  | 0.04   | 0.02   | 24.84   | 24.86  | 10.34  | 11.64   | 1.24  | 1.1   | 5   | 7.79  | 7.7   | <1  |
|     | 12:21 | Fine  | C2   | 835403  | 824470   |  | 0.02   | 0.01   | 24.81   | 24.82  | 11.72  | 11.8  | 1.15  | 1.1   | 8   | 8.59  | 8.62  | <1  |
| N/A |       | Fine  | C3   | 835642  | 824386   | N/A  | N/A  | N/A  | N/A   | N  | I/A N/A  |   | N/A   | N/A   | N/A   | N/A   |   | N/A   |
|     | 12:24 | Fine  | M1   | 835215  | 824827   |  | 0.8  | 0.4  | 24.84   | 24.7   | 13.53  | 12.93   | 1.39  | 1.6   | 3   | 8.19  | 8.16  | <1  |
|     | 10:32 | Fine  | M2   | 835536  | 824775   |  | 0.05   | 0.025  | 24.72   | 24.73  | 12.52  | 11.65   | 1.73  | 1.6   | 1   | 8.7   | 8.73  | <1  |
|     | 10:44 | Fine  | M3   | 835501  | 824648   |  | 0.02   | 0.01   | 24.76   | 24.77  | 13.72  | 13.44   | 0.46  | 0.  | 3   | 8.37  | 8.42  | <1  |
|     |       |   |  |   |  |  |  |  |   |  |  |   |   | •   |   |   |   |   |
|     | 10:36 | Fine  | C1   | 835110  | 824716   |  | 0.04   | 0.02   | 24.26   | 24.17  | 10.85  | 11.73   | 3.92  | 3.9   | 3   | 7.68  | 7.54  | 2.7   |
|     | 10:52 | Fine  | C2   | 835403  | 824470   |  | 0.02   | 0.01   | 24.3  | 24.32  | 13.02  | 13.2  | 1.98  | 1.7   | 9   | 7.06  | 7.12  | 1.0   |
| N/A |       | Fine  | C3   | 835642  | 824386   | N/A  | N/A  | N/A  | N/A   | N  | I/A N/A  |   | N/A   | N/A   | N/A   | N/A   |   | N/A   |
|     | 10:17 | Fine  | M1   | 835215  | 824827   |  | 0.8  | 0.4  | 24.25   | 24.04  | 12.26  | 12.54   | 4.18  | 4.2   | 7   | 8.15  | 8.13  | 2.2   |
|     | 9:32  | Fine  | M2   | 835536  | 824775   |  | 0.05   | 0.025  | 24.33   | 24.34  | 12.06  | 12.01   | 2.3   | 2.2   | 3   | 8.36  | 8.39  | <1  |
|     | 9:30  | Fine  | M3   | 835501  | 824648   |  | 0.02   | 0.01   | 24.24   | 24.25  | 13.76  | 13.71   | 0.78  | 0.8   | 3   | 8.22  | 8.24  | <1  |
|     |       |   |  | ·   |  |  |  |  |   |  |  |   |   |   |   | ·   |   |   |
|     | 10:17 | Sunny   | C1   | 835110  | 824716   |  | 0.04   | 0.02   | 24.13   | 24.7   | 10.52  | 10.37   | 1.95  | 1.8   | 3   | 7.71  | 7.7   | <1  |
|     | 10:29 | Sunny   | C2   | 835403  | 824470   |  | 0.02   | 0.01   | 24.32   | 24.28  | 10.17  | 9.54  | 1.51  | 1.5   | 2   | 8.1   | 8.12  | <1  |
| N/A |       | Sunny   | C3   | 835642  | 824386   | N/A  | N/A  | N/A  | N/A   |  | I/A N/A  |   | N/A   | N/A   | N/A   | N/A   |   | N/A   |
|     | 10:00 | Sunny   | M1   | 835215  | 824827   |  | 0.8  | 0.4  | 24.12   | 24.13  | 14.65  | 13.29   | 2.4   | 2.2   | 4   | 8.05  | 8.05  | <1  |
|     | 9:41  | Sunny   | M2   | 835536  | 824775   |  | 0.05   | 0.025  | 24.25   | 24.23  | 10.4   | 10.23   | 1.68  | 1.  | 7   | 8.52  | 8.63  | <1  |
|     | 9:44  | Sunny   | M3   | 835501  | 824648   |  | 0.02   | 0.01   | 24.08   | 24.1   | 13.97  |   |   |   |   |   | 8.19  | <1  |
|     | N/A   | 14:11         N/A         13:15         12:29         12:45         12:05         12:21         N/A         10:32         10:44         10:52         N/A         10:17         9:32         9:30         N/A         10:17         9:32         9:30         N/A         10:17         9:32         9:30 | 12:45         Fine           N/A         Fine           11:51         Fine           11:04         Fine           11:19         Fine           11:19         Fine           13:55         Cloudy           14:11         Cloudy           N/A         Cloudy           13:15         Cloudy           13:15         Cloudy           12:29         Cloudy           12:29         Cloudy           12:21         Fine           12:21         Fine           12:22         Fine           10:32         Fine           10:32         Fine           10:32         Fine           10:35         Fine           10:36         Fine           10:37         Fine           10:17         Fine           9:30         Fine           10:17         Sunny           10:29         Sunny           N/A         Sunny           10:00         Sunny | 12:45         Fine         C2           N/A         Fine         C3           11:51         Fine         M1           11:04         Fine         M2           11:19         Fine         M3           13:55         Cloudy         C1           14:11         Cloudy         C2           N/A         Cloudy         C3           13:15         Cloudy         M1           12:29         Cloudy         M2           12:45         Cloudy         M3           12:29         Cloudy         M3           12:45         Cloudy         M3           12:45         Cloudy         M3           12:45         Cloudy         M3           12:45         Cloudy         M3           12:29         Fine         C1           12:24         Fine         C1           10:32         Fine         M2           10:32         Fine         M2           10:36         Fine         C1           10:37         Fine         M3           9:30         Fine         M3           9:30         Fine         M3 | 12:45         Fine         C2         835403           N/A         Fine         C3         835642           11:51         Fine         M1         835215           11:04         Fine         M2         835536           11:19         Fine         M3         835501           13:55         Cloudy         C1         835110           14:11         Cloudy         C3         835642           13:55         Cloudy         C3         835642           13:15         Cloudy         M1         835215           12:29         Cloudy         M3         835501           12:29         Cloudy         M3         835501           12:45         Cloudy         M3         835501           12:21         Fine         C1         835110           12:21         Fine         C3         835642           10:32         Fine         M2         835536           10:32         Fine         M1         835215           10:32         Fine         C1         83510           10:52         Fine         C1         835403           N/A         Fine         C1         83510 | 12:45         Fine         C2         835403         824470           N/A         Fine         C3         835642         824386           11:51         Fine         M1         835215         824827           11:04         Fine         M2         835536         824775           11:19         Fine         M3         835501         824482           11:19         Fine         M3         835501         824470           N/A         Cloudy         C1         835110         824716           14:11         Cloudy         C2         835403         824470           N/A         Cloudy         C3         835642         824386           13:15         Cloudy         M1         835215         824827           12:29         Cloudy         M2         835501         824648           12:25         Fine         C1         835110         824716           12:24         Fine         C2         835403         824470           N/A         Fine         C2         835403         824470           N/A         Fine         C1         835110         824716           10:21         Fine <t< td=""><td>12:45         Fine         C2         835403         824470           N/A         Fine         C3         835642         824386         N/A           11:51         Fine         M1         835215         824827         Image: Constraint of the constraint of the</td><td>12:45         Fine         C2         835403         824470         0.02           N/A         Fine         C3         835642         824386         N/A         N/A           11:51         Fine         M1         835515         824827         0.8           11:04         Fine         M2         835536         824775         0.05           11:19         Fine         M3         835501         824648         0.02           13:55         Cloudy         C1         835110         824716         0.04           14:11         Cloudy         C2         835403         824470         0.02           N/A         Cloudy         C3         835642         824386         N/A         N/A           13:15         Cloudy         M1         835215         824827         0.8         0.02           12:29         Cloudy         M2         835501         824648         0.02         0.02           N/A         Fine         C1         835110         824716         0.04         0.02           12:29         Cloudy         M3         835501         8248470         0.02         0.02           N/A         Fine         <td< td=""><td>12:45         Fine         C2         835403         824470         0.02         0.01           N/A         Fine         C3         835642         824386         N/A         N/A         N/A           11:51         Fine         M1         835515         824827         0.8         0.4           11:04         Fine         M2         835536         824775         0.05         0.02           11:19         Fine         M3         835501         824827         0.06         0.02           11:19         Fine         M3         835501         824716         0.04         0.02           14:11         Cloudy         C1         835110         824716         0.04         0.02           14:11         Cloudy         C2         835403         824470         0.02         0.01           N/A         Cloudy         M1         835515         824827         0.8         0.4           12:29         Cloudy         M2         835501         824648         0.02         0.01           12:24         Cloudy         M3         835501         824470         0.02         0.01           12:24         Fine         C1         8</td><td><math display="block">\begin{array}{ c c c c c c c c c c c c c c c c c c c</math></td><td>12:45         Fine         C2         835403         82470         0.02         0.01         24:69         24:69           N/A         Fine         M1         835512         824827         0.8         N/A         N/A</td><td><math display="block"> \begin{array}{ c c c c c c c c c c c c c c c c c c c</math></td><td>17:45         Fine         C2         83:403         82:470         0.01         24:69         24:69         10.71         11:44           NA         Fine         C3         83:604         82:438         N/A         13:0         13:0         13:0         13:0         13:0         0.02         0.01         24:3         24:4         13:4         12:0         13:8         14:1           13:55         Cloudy         C1         83:10         82:4470         0.02         0.01         24:35         24:32         13:3         11:18         11:78           13:55         Cloudy         C2         83:5642         82:4386         N/A         12:0         12:15         12:25         12:25         12:25         12:25         12:25         12:242         13:24         12:26</td><td><math display="block"> \begin{array}{ c c c c c c c c c c c c c c c c c c c</math></td><td><math display="block"> \begin{array}{ c c c c c c c c c c c c c c c c c c c</math></td><td>1245         Fine         C2         683403         624400         <math>NA</math>        &lt;</td><td><math display="block"> \begin{array}{ c c c c c c c c c c c c c c c c c c c</math></td><td><math display="block"> \begin{array}{ c c c c c c c c c c c c c c c c c c c</math></td></td<></td></t<> | 12:45         Fine         C2         835403         824470           N/A         Fine         C3         835642         824386         N/A           11:51         Fine         M1         835215         824827         Image: Constraint of the | 12:45         Fine         C2         835403         824470         0.02           N/A         Fine         C3         835642         824386         N/A         N/A           11:51         Fine         M1         835515         824827         0.8           11:04         Fine         M2         835536         824775         0.05           11:19         Fine         M3         835501         824648         0.02           13:55         Cloudy         C1         835110         824716         0.04           14:11         Cloudy         C2         835403         824470         0.02           N/A         Cloudy         C3         835642         824386         N/A         N/A           13:15         Cloudy         M1         835215         824827         0.8         0.02           12:29         Cloudy         M2         835501         824648         0.02         0.02           N/A         Fine         C1         835110         824716         0.04         0.02           12:29         Cloudy         M3         835501         8248470         0.02         0.02           N/A         Fine <td< td=""><td>12:45         Fine         C2         835403         824470         0.02         0.01           N/A         Fine         C3         835642         824386         N/A         N/A         N/A           11:51         Fine         M1         835515         824827         0.8         0.4           11:04         Fine         M2         835536         824775         0.05         0.02           11:19         Fine         M3         835501         824827         0.06         0.02           11:19         Fine         M3         835501         824716         0.04         0.02           14:11         Cloudy         C1         835110         824716         0.04         0.02           14:11         Cloudy         C2         835403         824470         0.02         0.01           N/A         Cloudy         M1         835515         824827         0.8         0.4           12:29         Cloudy         M2         835501         824648         0.02         0.01           12:24         Cloudy         M3         835501         824470         0.02         0.01           12:24         Fine         C1         8</td><td><math display="block">\begin{array}{ c c c c c c c c c c c c c c c c c c c</math></td><td>12:45         Fine         C2         835403         82470         0.02         0.01         24:69         24:69           N/A         Fine         M1         835512         824827         0.8         N/A         N/A</td><td><math display="block"> \begin{array}{ c c c c c c c c c c c c c c c c c c c</math></td><td>17:45         Fine         C2         83:403         82:470         0.01         24:69         24:69         10.71         11:44           NA         Fine         C3         83:604         82:438         N/A         13:0         13:0         13:0         13:0         13:0         0.02         0.01         24:3         24:4         13:4         12:0         13:8         14:1           13:55         Cloudy         C1         83:10         82:4470         0.02         0.01         24:35         24:32         13:3         11:18         11:78           13:55         Cloudy         C2         83:5642         82:4386         N/A         12:0         12:15         12:25         12:25         12:25         12:25         12:25         12:242         13:24         12:26</td><td><math display="block"> \begin{array}{ c c c c c c c c c c c c c c c c c c c</math></td><td><math display="block"> \begin{array}{ c c c c c c c c c c c c c c c c c c c</math></td><td>1245         Fine         C2         683403         624400         <math>NA</math>        &lt;</td><td><math display="block"> \begin{array}{ c c c c c c c c c c c c c c c c c c c</math></td><td><math display="block"> \begin{array}{ c c c c c c c c c c c c c c c c c c c</math></td></td<> | 12:45         Fine         C2         835403         824470         0.02         0.01           N/A         Fine         C3         835642         824386         N/A         N/A         N/A           11:51         Fine         M1         835515         824827         0.8         0.4           11:04         Fine         M2         835536         824775         0.05         0.02           11:19         Fine         M3         835501         824827         0.06         0.02           11:19         Fine         M3         835501         824716         0.04         0.02           14:11         Cloudy         C1         835110         824716         0.04         0.02           14:11         Cloudy         C2         835403         824470         0.02         0.01           N/A         Cloudy         M1         835515         824827         0.8         0.4           12:29         Cloudy         M2         835501         824648         0.02         0.01           12:24         Cloudy         M3         835501         824470         0.02         0.01           12:24         Fine         C1         8 | $\begin{array}{ c c c c c c c c c c c c c c c c c c c$ | 12:45         Fine         C2         835403         82470         0.02         0.01         24:69         24:69           N/A         Fine         M1         835512         824827         0.8         N/A         N/A | $ \begin{array}{ c c c c c c c c c c c c c c c c c c c$ | 17:45         Fine         C2         83:403         82:470         0.01         24:69         24:69         10.71         11:44           NA         Fine         C3         83:604         82:438         N/A         13:0         13:0         13:0         13:0         13:0         0.02         0.01         24:3         24:4         13:4         12:0         13:8         14:1           13:55         Cloudy         C1         83:10         82:4470         0.02         0.01         24:35         24:32         13:3         11:18         11:78           13:55         Cloudy         C2         83:5642         82:4386         N/A         12:0         12:15         12:25         12:25         12:25         12:25         12:25         12:242         13:24         12:26 | $ \begin{array}{ c c c c c c c c c c c c c c c c c c c$ | $ \begin{array}{ c c c c c c c c c c c c c c c c c c c$ | 1245         Fine         C2         683403         624400 $NA$ < | $ \begin{array}{ c c c c c c c c c c c c c c c c c c c$ | $ \begin{array}{ c c c c c c c c c c c c c c c c c c c$ |

Remark 1: Values that are <1 is assumed to be 1 during calculation. Remark 2: Underlined values indicated exceedance of limit level.

There were 0 exceedances of Action Level and 1 exceedances of Limit Level

### Acumen Laboratory and Testing Limited Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

|                            |   |  | -           |
|----------------------------|---|--|-------------|
| Report Number              | : | Q230002aR230477                                      | Page 1 of 2 |
| Job Number                 | : | R230477  |             |
| Issue Date                 | : | 12/04/2023   |             |
| Applicant Name             | : | Acumen Environmental Engineering and Technologies    | Co, Ltd.    |
| Applicant Address          | : | Unit D, 12/F, Ford Glory Plaza, No.37-39 Wing Hong S | Street,     |
|                            |   | Cheung Sha Wan, Kowloon, Hong Kong                   |             |
| Project Name               | : | CJO-3113-1134  |             |
| Test Required              | : | Total Suspended Solids (TSS)                         |             |
| Sampling Date              | : | 03/04/2023   |             |
| Date Samples Received      | : | 03/04/2023   |             |
| Sample Nature              | : | Water  |             |
| Number of Samples Received | : | 5  |             |
| Condition Received         | : | Sample(s) arrived laboratory in chilled condition    |             |
| Type of Container          | : | HDPE Plastic Bottles                                 |             |
| Laboratory ID              | : | R230477/1-5  |             |
| Test Period                | : | 03/04/2023 - 04/04/2023                              |             |
| Method Used                | : | In-house Method, QPL-15e for Total Suspended Solids  | 3           |
|                            |   |  |             |
|                            |   |  |             |

Test Result

Refer to the results on page 2

:

•

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature

Hui Wai Fung, Huntington

Laboratory Manager

Chemical and Microbiological Division

### Acumen Laboratory and Testing Limited

Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Fax: (852) 2333 1316 Tel: (852) 2333 6823

#### **Test Report**

| Report Number | ÷ | Q230002aR230477 |
|---------------|---|-----------------|
| Job Number    | : | R230477         |
| Issue Date    | : | 12/04/2023      |

#### Test Result:

| Lab ID    | Sampling Date | Client Sample ID | Total Suspended Solids<br>(TSS), mg/L |
|-----------|---------------|------------------|---------------------------------------|
| R230477/1 | 03/04/2023    | C1               | <1                                    |
| R230477/2 | 03/04/2023    | C2               | <1                                    |
| R230477/3 | 03/04/2023    | M1               | <1                                    |
| R230477/4 | 03/04/2023    | M2               | <1                                    |
| R230477/5 | 03/04/2023    | М3               | <1                                    |

Note:

1. mg/L indicates milligram per liter

2. < indicates less than.

3.

Reporting limit is 2.5mg/L for 1L sample Reporting limit is 1 mg/L for 2.5L sample 4.

Applicant name, applicant address, project name, sampling date, sample ID and sample nature are provided by applicant. 5.

The result(s) relate only to the item(s) tested. 6.

The result(s) are applied only to the sample(s) received. 7

\*\*\*End of Report\*\*\*

:3

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing I imited

### Acumen Laboratory and Testing Limited

Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### Test Report

| Report Number              | : | Q230002aR230491 Page 1 of 2                                |  |
|----------------------------|---|--|--|
| Job Number                 | : | R230491  |  |
| Issue Date                 | : | 14/04/2023   |  |
| Applicant Name             | : | Acumen Environmental Engineering and Technologies Co, Ltd. |  |
| Applicant Address          | : | Unit D, 12/F, Ford Glory Plaza, No.37-39 Wing Hong Street, |  |
|                            |   | Cheung Sha Wan, Kowloon, Hong Kong                         |  |
| Project Name               | • | CJO-3113-1135  |  |
| Test Required              | : | Total Suspended Solids (TSS)                               |  |
| Sampling Date              | : | 06/04/2023   |  |
| Date Samples Received      | : | 06/04/2023   |  |
| Sample Nature              | : | Water  |  |
| Number of Samples Received | : | 5  |  |
| Condition Received         | : | Sample(s) arrived laboratory in chilled condition          |  |
| Type of Container          | : | HDPE Plastic Bottles                                       |  |
| Laboratory ID              | : | R230491/1-5  |  |
| Test Period                | : | 06/04/2023 - 07/04/2023                                    |  |
| Method Used                | : | In-house Method, QPL-15e for Total Suspended Solids        |  |
|                            |   |  |  |

**Test Result** 

Refer to the results on page 2

:

:

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature

Hui Wai Fung, Huntington Laboratory Manager

Chemical and Microbiological Division

### Acumen Laboratory and Testing Limited

Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### Test Report

| Report Number | : | Q230002aR230491 |
|---------------|---|-----------------|
|---------------|---|-----------------|

Job Number : R230491

Issue Date : 14/04/2023

#### **Test Result:**

| Lab ID    | Sampling Date Client Sample ID |    | Total Suspended Solids<br>(TSS), mg/L |
|-----------|--------------------------------|----|---------------------------------------|
| R230491/1 | 06/04/2023                     | C1 | <1                                    |
| R230491/2 | 06/04/2023                     | C2 | <1                                    |
| R230491/3 | 06/04/2023                     | M1 | 2.2                                   |
| R230491/4 | 06/04/2023                     | M2 | 3.4                                   |
| R230491/5 | 06/04/2023                     | М3 | <1                                    |

Note:

1. mg/L indicates milligram per liter

2. < indicates less than.

3. Reporting limit is 2.5mg/L for 1L sample

4. Reporting limit is 1 mg/L for 2.5L sample

5. Applicant name, applicant address, project name, sampling date, sample ID and sample nature are provided by applicant.

6. The result(s) relate only to the item(s) tested.

7. The result(s) are applied only to the sample(s) received.

\*\*\*End of Report\*\*\*

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited.

## Acumen Laboratory and Testing Limited Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

| Report Number              | : | Q230002aR230511 Page 1 of 2                                |
|----------------------------|---|--|
| Job Number                 | : | R230511  |
| Issue Date                 | : | 17/04/2023   |
| Applicant Name             | : | Acumen Environmental Engineering and Technologies Co, Ltd. |
| Applicant Address          | : | Unit D, 12/F, Ford Glory Plaza, No.37-39 Wing Hong Street, |
|                            |   | Cheung Sha Wan, Kowloon, Hong Kong                         |
| Project Name               | : | CJO-3113-1136  |
| Test Required              | ; | Total Suspended Solids (TSS)                               |
| Sampling Date              | : | 11/04/2023   |
| Date Samples Received      | : | 11/04/2023   |
| Sample Nature              |   | Water  |
| Number of Samples Received | : | 5  |
| Condition Received         | : | Sample(s) arrived laboratory in chilled condition          |
| Type of Container          | : | HDPE Plastic Bottles                                       |
| Laboratory ID              | : | R230511/1-5  |
| Test Period                | : | 11/04/2023 – 12/04/2023                                    |
| Method Used                | : | In-house Method, QPL-15e for Total Suspended Solids        |
|                            |   |  |
|                            |   |  |

**Test Result** 

Refer to the results on page 2

:

:

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature

Hui Wai Fung, Huntington

Laboratory Manager

Chemical and Microbiological Division

### Acumen Laboratory and Testing Limited

Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Fax: (852) 2333 1316 Tel: (852) 2333 6823

#### **Test Report**

| Report Number | : | Q230002aR230511 |
|---------------|---|-----------------|
|---------------|---|-----------------|

Job Number R230511 •

| Issue Date | • | 17/04/2023 |
|------------|---|------------|
| Issue Dale | - | 1//04/2023 |

#### **Test Result:**

| Lab ID    | Sampling Date | Client Sample ID | Total Suspended Solids<br>(TSS), mg/L |
|-----------|---------------|------------------|---------------------------------------|
| R230511/1 | 11/04/2023    | C1               | <1                                    |
| R230511/2 | 11/04/2023    | C2               | <1                                    |
| R230511/3 | 11/04/2023    | M1               | 2.2                                   |
| R230511/4 | 11/04/2023    | M2               | 2.9                                   |
| R230511/5 | 11/04/2023    | М3               | 1.6                                   |

Note:

mg/L indicates milligram per liter 1.

< indicates less than. 2.

Reporting limit is 2.5mg/L for 1L sample Reporting limit is 1 mg/L for 2.5L sample 3.

4.

5. Applicant name, applicant address, project name, sampling date, sample ID and sample nature are provided by applicant.

The result(s) relate only to the item(s) tested. 6.

The result(s) are applied only to the sample(s) received. 7

\*\*\*End of Report\*\*\*

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited.

Acumen Laboratory and Testing Limited Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

| Report Number              | : | Q230002aR230518 Page 1 of 2   |
|----------------------------|---|---|
| Job Number                 | : | R230518   |
| Issue Date                 | : | 18/04/2023  |
| Applicant Name             | : | Acumen Environmental Engineering and Technologies Co, Ltd.  |
| Applicant Address          | 1 | Unit D, 12/F, Ford Glory Plaza, No.37-39 Wing Hong Street,  |
|                            |   | Cheung Sha Wan, Kowloon, Hong Kong  |
| Project Name               | : | CJO-3113-1136   |
| Test Required              | : | Total Suspended Solids (TSS)  |
| Sampling Date              | : | 13/04/2023  |
| Date Samples Received      | : | 13/04/2023  |
| Sample Nature              | : | Water   |
| Number of Samples Received | : | 5   |
| Condition Received         | : | Sample(s) arrived laboratory in chilled condition   |
| Type of Container          |   | HDPE Plastic Bottles  |
| Laboratory ID              | : | R230518/1-5   |
| Test Period                | į | 13/04/2023 – 14/04/2023   |
| Method Used                | : | In-house Method, QPL-15e for Total Suspended Solids   |
|                            |   | Les au construction and space resolution entrance transmission and the second statement of the second |

Test Result

Refer to the results on page 2

:

•

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature

8.7. Hui Wai Fung, Huntington

Laboratory Manager

Chemical and Microbiological Division

### Acumen Laboratory and Testing Limited

Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### Test Report

Page 2 of 2

| Report Number | • | Q230002aR230518 |
|---------------|---|-----------------|
| Job Number    | : | R230518         |
| Issue Date    | : | 18/04/2023      |

#### Test Result:

| Lab ID    | Sampling Date | Client Sample ID | Total Suspended Solids<br>(TSS), mg/L |
|-----------|---------------|------------------|---------------------------------------|
| R230518/1 | 13/04/2023    | C1               | <1                                    |
| R230518/2 | 13/04/2023    | C2               | <1                                    |
| R230518/3 | 13/04/2023    | M1               | 1.2                                   |
| R230518/4 | 13/04/2023    | M2               | <1                                    |
| R230518/5 | 13/04/2023    | М3               | <1                                    |

Note:

1. mg/L indicates milligram per liter

- 2. < indicates less than.
- 3. Reporting limit is 2.5mg/L for 1L sample

4. Reporting limit is 1 mg/L for 2.5L sample

- 5. Applicant name, applicant address, project name, sampling date, sample ID and sample nature are provided by applicant.
- 6. The result(s) relate only to the item(s) tested.
- 7. The result(s) are applied only to the sample(s) received.

#### \*\*\*End of Report\*\*\*

## Acumen Laboratory and Testing Limited Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

Page 1 of 2

| Report Number              | : | Q230002aR230534                                      | Page 1 of 2 |
|----------------------------|---|--|-------------|
| Job Number                 | ÷ | R230534  |             |
| Issue Date                 | : | 19/04/2023   |             |
| Applicant Name             | : | Acumen Environmental Engineering and Technologies    | Co, Ltd.    |
| Applicant Address          | : | Unit D, 12/F, Ford Glory Plaza, No.37-39 Wing Hong S | treet,      |
|                            |   | Cheung Sha Wan, Kowloon, Hong Kong                   |             |
| Project Name               | : | CJO-3113-1138  |             |
| Test Required              | : | Total Suspended Solids (TSS)                         |             |
| Sampling Date              | : | 15/04/2023   |             |
| Date Samples Received      | • | 15/04/2023   |             |
| Sample Nature              | : | Water  |             |
| Number of Samples Received | : | 5  |             |
| Condition Received         | ; | Sample(s) arrived laboratory in chilled condition    |             |
| Type of Container          | : | HDPE Plastic Bottles                                 |             |
| Laboratory ID              | : | R230534/1-5  |             |
| Test Period                | : | 15/04/2023 – 16/04/2023                              |             |
| Method Used                |   | In-house Method, QPL-15e for Total Suspended Solids  | Í.          |
|                            |   |  |             |

Test Result

Refer to the results on page 2

•

:

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature

Hui Wai Fung, Huntington

Laboratory Manager

Chemical and Microbiological Division

### Acumen Laboratory and Testing Limited

Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### Test Report

| Report Number | : | Q230002aR230534 |
|---------------|---|-----------------|
|               |   |                 |

Job Number : R230534

Issue Date : 19/04/2023

#### Test Result:

| Lab ID    | Sampling Date | Client Sample ID | Total Suspended Solids<br>(TSS), mg/L |
|-----------|---------------|------------------|---------------------------------------|
| R230534/1 | 15/04/2023    | C1               | 1.6                                   |
| R230534/2 | 15/04/2023    | C2               | <1                                    |
| R230534/3 | 15/04/2023    | M1               | 1.7                                   |
| R230534/4 | 15/04/2023    | M2               | <1                                    |
| R230534/5 | 15/04/2023    | М3               | <1                                    |

Note:

1. mg/L indicates milligram per liter

2. < indicates less than.

3. Reporting limit is 2.5mg/L for 1L sample

4. Reporting limit is 1 mg/L for 2.5L sample

5. Applicant name, applicant address, project name, sampling date, sample ID and sample nature are provided by applicant.

6. The result(s) relate only to the item(s) tested.

7. The result(s) are applied only to the sample(s) received.

\*\*\*End of Report\*\*\*

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited.

## Acumen Laboratory and Testing Limited Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

| Report Number                       | : | Q230002aR230546 Page 1 of 2  |
|-------------------------------------|---|--|
| Job Number                          | : | R230546  |
| Issue Date                          | : | 20/04/2023   |
| Applicant Name<br>Applicant Address | : | Acumen Environmental Engineering and Technologies Co, Ltd.                                       |
|                                     | • | Unit D, 12/F, Ford Glory Plaza, No.37-39 Wing Hong Street,<br>Cheung Sha Wan, Kowloon, Hong Kong |
| Project Name                        | : | CJO-3113-1139  |
| Test Required                       | : | Total Suspended Solids (TSS)   |
| Sampling Date                       | : | 17/04/2023   |
| Date Samples Received               | : | 17/04/2023   |
| Sample Nature                       | : | Water  |
| Number of Samples Received          | : | 5  |
| Condition Received                  | : | Sample(s) arrived laboratory in chilled condition  |
| Type of Container                   | : | HDPE Plastic Bottles   |
| Laboratory ID                       | : | R230546/1-5  |
| Test Period                         | : | 17/04/2023 – 18/04/2023  |
| Method Used                         | : | In-house Method, QPL-15e for Total Suspended Solids  |
| Test Result                         | : | Refer to the results on page 2   |
|                                     |   |  |
|                                     |   | For and on behalf of   |
|                                     |   | Acumon Lohorston, and Testing Linit  |

Acumen Laboratory and Testing Limited

Authorized Signature

Hui Wai Fung, Huntington

Laboratory Manager

:

Chemical and Microbiological Division

### Acumen Laboratory and Testing Limited Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Fax: (852) 2333 1316 Tel: (852) 2333 6823

#### **Test Report**

| Report Number | : | Q230002aR230546 |
|---------------|---|-----------------|
| Job Number    | ÷ | R230546         |
| Issue Date    | : | 20/04/2023      |

#### **Test Result:**

| Lab ID    | Sampling Date | Client Sample ID | Total Suspended Solids<br>(TSS), mg/L |
|-----------|---------------|------------------|---------------------------------------|
| R230546/1 | 17/04/2023    | C1               | 1.1                                   |
| R230546/2 | 17/04/2023    | C2               | <1                                    |
| R230546/3 | 17/04/2023    | M1               | 1.1                                   |
| R230546/4 | 17/04/2023    | M2               | 1.1                                   |
| R230546/5 | 17/04/2023    | М3               | <1                                    |

Note:

mg/L indicates milligram per liter 1.

< indicates less than. 2.

Reporting limit is 2.5mg/L for 1L sample 3.

4. Reporting limit is 1 mg/L for 2.5L sample

Applicant name, applicant address, project name, sampling date, sample ID and sample nature are provided by applicant. 5.

- The result(s) relate only to the item(s) tested. 6.
- 7. The result(s) are applied only to the sample(s) received.

#### \*\*\*End of Report\*\*\*

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited.

## Acumen Laboratory and Testing Limited Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

Page 1 of 2

| Report Number              | ÷ | Q230002aR230570  |
|----------------------------|---|--|
| Job Number                 | : | R230570  |
| Issue Date                 | : | 24/04/2023   |
| Applicant Name             | : | Acumen Environmental Engineering and Technologies Co, Ltd. |
| Applicant Address          | : | Unit D, 12/F, Ford Glory Plaza, No.37-39 Wing Hong Street, |
|                            |   | Cheung Sha Wan, Kowloon, Hong Kong                         |
| Project Name               | • | CJO-3113-1140  |
| Test Required              | : | Total Suspended Solids (TSS)                               |
| Sampling Date              | : | 19/04/2023   |
| Date Samples Received      | : | 19/04/2023   |
| Sample Nature              | : | Water  |
| Number of Samples Received | : | 5  |
| Condition Received         | : | Sample(s) arrived laboratory in chilled condition          |
| Type of Container          | ; | HDPE Plastic Bottles                                       |
| Laboratory ID              | : | R230570/1-5  |
| Test Period                | : | 19/04/2023 – 20/04/2023                                    |
| Method Used                | : | In-house Method, QPL-15e for Total Suspended Solids        |
|                            |   |  |
|                            |   |  |

Test Result

Refer to the results on page 2

:

•

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature

Hui Wai Fung, Huntington

Laboratory Manager

Chemical and Microbiological Division

### Acumen Laboratory and Testing Limited Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

| Report Number | : | Q230002aR230570 |
|---------------|---|-----------------|
|---------------|---|-----------------|

Job Number R230570 •

Issue Date 24/04/2023

#### **Test Result:**

| Lab ID    | Sampling Date | Client Sample ID | Total Suspended Solids<br>(TSS), mg/L |
|-----------|---------------|------------------|---------------------------------------|
| R230570/1 | 19/04/2023    | C1               | <1                                    |
| R230570/2 | 19/04/2023    | C2               | <1                                    |
| R230570/3 | 19/04/2023    | M1               | <1                                    |
| R230570/4 | 19/04/2023    | M2               | <1                                    |
| R230570/5 | 19/04/2023    | М3               | <1                                    |

Note:

mg/L indicates milligram per liter 1.

< indicates less than. 2.

Reporting limit is 2.5mg/L for 1L sample 3.

Reporting limit is 1 mg/L for 2.5L sample 4.

Applicant name, applicant address, project name, sampling date, sample ID and sample nature are provided by applicant. 5.

The result(s) relate only to the item(s) tested. 6.

The result(s) are applied only to the sample(s) received. 7.

\*\*\*End of Report\*\*\*

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited.

## Acumen Laboratory and Testing Limited Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

| Report Number              | : | Q230002aR230580 Page 1 of 2                                |
|----------------------------|---|--|
| Job Number                 | : | R230580  |
| Issue Date                 | į | 26/04/2023   |
| Applicant Name             | : | Acumen Environmental Engineering and Technologies Co, Ltd. |
| Applicant Address          | : | Unit D, 12/F, Ford Glory Plaza, No.37-39 Wing Hong Street, |
|                            |   | Cheung Sha Wan, Kowloon, Hong Kong                         |
| Project Name               | : | CJO-3113-1141  |
| Test Required              | : | Total Suspended Solids (TSS)                               |
| Sampling Date              | : | 21/04/2023   |
| Date Samples Received      | : | 21/04/2023   |
| Sample Nature              | : | Water  |
| Number of Samples Received | : | 5  |
| Condition Received         | : | Sample(s) arrived laboratory in chilled condition          |
| Type of Container          | : | HDPE Plastic Bottles                                       |
| Laboratory ID              | : | R230580/1-5  |
| Test Period                | : | 21/04/2023 – 22/04/2023                                    |
| Method Used                | : | In-house Method, QPL-15e for Total Suspended Solids        |
|                            |   |  |

Test Result

Refer to the results on page 2

:

:

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature

Hui Wai Fung, Huntington

Laboratory Manager

Chemical and Microbiological Division

### Acumen Laboratory and Testing Limited Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Fax: (852) 2333 1316 Tel: (852) 2333 6823

#### **Test Report**

Q230002aR230580 **Report Number** •

R230580 Job Number •

26/04/2023 Issue Date

#### **Test Result:**

| Lab ID    | Sampling Date | Client Sample ID | Total Suspended Solids<br>(TSS), mg/L |
|-----------|---------------|------------------|---------------------------------------|
| R230580/1 | 21/04/2023    | C1               | 2.0                                   |
| R230580/2 | 21/04/2023    | C2               | <1                                    |
| R230580/3 | 21/04/2023    | М1               | 1.9                                   |
| R230580/4 | 21/04/2023    | M2               | <1                                    |
| R230580/5 | 21/04/2023    | М3               | <1                                    |

Note:

mg/L indicates milligram per liter 1.

< indicates less than. 2.

3. Reporting limit is 2.5mg/L for 1L sample

4. Reporting limit is 1 mg/L for 2.5L sample

Applicant name, applicant address, project name, sampling date, sample ID and sample nature are provided by applicant. 5.

The result(s) relate only to the item(s) tested. 6.

The result(s) are applied only to the sample(s) received. 7.

\*\*\*End of Report\*\*\*

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited.

### Acumen Laboratory and Testing Limited

Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

| Test Report  |   |  |             |  |  |
|--|---|--|-------------|--|--|
| Report Number  | : | Q230002aR230592                                    | Page 1 of 2 |  |  |
| Job Number   | : | R230592  |             |  |  |
| Issue Date   | : | 27/04/2023   |             |  |  |
| Applicant Name   | : | Acumen Environmental Engineering and Technologie   | s Co, Ltd.  |  |  |
| Applicant Address : Unit D, 12/F, Ford Glory Plaza, No.37-39 Wing Hong Street, |   |  |             |  |  |
|  |   | Cheung Sha Wan, Kowloon, Hong Kong                 |             |  |  |
| Project Name   | : | CJO-3113-1142                                      |             |  |  |
| Test Required : Total Suspended Solids (TSS)                                   |   |  |             |  |  |
| Sampling Date : 24/04/2023   |   |  |             |  |  |
| Date Samples Received : 24/04/2023   |   |  |             |  |  |
| Sample Nature : Water  |   |  |             |  |  |
| Number of Samples Received   | : | 5  |             |  |  |
| Condition Received   | : | Sample(s) arrived laboratory in chilled condition  |             |  |  |
| Type of Container  | : | HDPE Plastic Bottles                               |             |  |  |
| Laboratory ID  | : | R230592/1-5  |             |  |  |
| Test Period  | : | 24/04/2023 – 25/04/2023                            |             |  |  |
| Method Used  | : | In-house Method, QPL-15e for Total Suspended Solic | s           |  |  |

**Test Result** 

Refer to the results on page 2

:

:

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature

Hui Wai Fung, Huntington Laboratory Manager Chemical and Microbiological Division

### Acumen Laboratory and Testing Limited

Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### Test Report

| Report Number | : | Q230002aR230592 |
|---------------|---|-----------------|
| Job Number    | : | R230592         |
| Issue Date    | : | 27/04/2023      |

#### **Test Result:**

| Lab ID    | Sampling Date | Client Sample ID | Total Suspended Solids<br>(TSS), mg/L |
|-----------|---------------|------------------|---------------------------------------|
| R230592/1 | 24/04/2023    | C1               | <1                                    |
| R230592/2 | 24/04/2023    | C2               | <1                                    |
| R230592/3 | 24/04/2023    | M1               | <1                                    |
| R230592/4 | 24/04/2023    | M2               | <1                                    |
| R230592/5 | 24/04/2023    | М3               | <1                                    |

Note:

1. mg/L indicates milligram per liter

2. < indicates less than.

3. Reporting limit is 2.5mg/L for 1L sample

4. Reporting limit is 1 mg/L for 2.5L sample

5. Applicant name, applicant address, project name, sampling date, sample ID and sample nature are provided by applicant.

6. The result(s) relate only to the item(s) tested.

7. The result(s) are applied only to the sample(s) received.

\*\*\*End of Report\*\*\*

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited.

### Acumen Laboratory and Testing Limited

Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

|                            |   | Test Report  |
|----------------------------|---|--|
| Report Number              |   | Q230002aR230616 Page 1 of 2                                |
| Job Number                 | : | R230616  |
| Issue Date                 |   | 03/05/2023   |
| Applicant Name             | : | Acumen Environmental Engineering and Technologies Co, Ltd. |
| Applicant Address          | : | Unit D, 12/F, Ford Glory Plaza, No.37-39 Wing Hong Street, |
|                            |   | Cheung Sha Wan, Kowloon, Hong Kong                         |
| Project Name               | : | CJO-3113-1143  |
| Test Required              | : | Total Suspended Solids (TSS)                               |
| Sampling Date              | : | 26/04/2023   |
| Date Samples Received      | : | 26/04/2023   |
| Sample Nature              | : | Water  |
| Number of Samples Received | : | 5  |
| Condition Received         | : | Sample(s) arrived laboratory in chilled condition          |
| Type of Container          | : | HDPE Plastic Bottles                                       |
| Laboratory ID              | : | R230616/1-5  |
| Test Period                | : | 26/04/2023 – 27/04/2023                                    |
| Method Used                | : | In-house Method, QPL-15e for Total Suspended Solids        |

**Test Result** 

Refer to the results on page 2

:

:

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature

Hui Wai Fung, Huntington Laboratory Manager Chemical and Microbiological Division

### Acumen Laboratory and Testing Limited

Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

Page 2 of 2

| Report Number | : | Q230002aR230616 |  |
|---------------|---|-----------------|--|
| Job Number    | : | R230616         |  |
| Issue Date    | : | 03/05/2023      |  |

#### **Test Result:**

| Lab ID    | Sampling Date | Client Sample ID | Total Suspended Solids<br>(TSS), mg/L |
|-----------|---------------|------------------|---------------------------------------|
| R230616/1 | 26/04/2023    | C1               | 2.7                                   |
| R230616/2 | 26/04/2023    | C2               | 1.0                                   |
| R230616/3 | 26/04/2023    | M1               | 2.2                                   |
| R230616/4 | 26/04/2023    | M2               | <1                                    |
| R230616/5 | 26/04/2023    | М3               | <1                                    |

Note:

mg/L indicates milligram per liter 1.

2. 3. < indicates less than.

Reporting limit is 2.5mg/L for 1L sample

4. Reporting limit is 1 mg/L for 2.5L sample

Applicant name, applicant address, project name, sampling date, sample ID and sample nature are provided by applicant. 5.

6. The result(s) relate only to the item(s) tested.

7 The result(s) are applied only to the sample(s) received.

\*\*\*End of Report\*\*\*

### Acumen Laboratory and Testing Limited Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Tel: (852) 2333 6823 Fax: (852) 2333 1316

| Test I | Rep | ort |
|--------|-----|-----|

Page 1 of 2

| Report Number              | : | Q230002aR230621  |
|----------------------------|---|--|
| Job Number                 | : | R230621  |
| Issue Date                 | : | 05/05/2023   |
| Applicant Name             | : | Acumen Environmental Engineering and Technologies Co, Ltd. |
| Applicant Address          | : | Unit D, 12/F, Ford Glory Plaza, No.37-39 Wing Hong Street, |
|                            |   | Cheung Sha Wan, Kowloon, Hong Kong                         |
| Project Name               | : | CJO-3113-1144  |
| Test Required              | : | Total Suspended Solids (TSS)                               |
| Sampling Date              | : | 28/04/2023   |
| Date Samples Received      | : | 28/04/2023   |
| Sample Nature              | : | Water  |
| Number of Samples Received | : | 5  |
| Condition Received         | 1 | Sample(s) arrived laboratory in chilled condition          |
| Type of Container          | : | HDPE Plastic Bottles                                       |
| Laboratory ID              | : | R230621/1-5  |
| Test Period                | : | 28/04/2023 – 29/04/2023                                    |
| Method Used                | : | In-house Method, QPL-15e for Total Suspended Solids        |
|                            |   |  |
|                            |   |  |

Test Result

Refer to the results on page 2

:

:

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature

Hui Wai Fung, Huntington Laboratory Manager

Chemical and Microbiological Division

### Acumen Laboratory and Testing Limited Flat/Rm D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Fax: (852) 2333 1316 Tel: (852) 2333 6823

#### **Test Report**

| Report Number | : Q230002aR23062 | 21 |
|---------------|------------------|----|
|---------------|------------------|----|

Job Number R230621 •

05/05/2023 Issue Date

#### **Test Result:**

| Lab ID    | Sampling Date | Client Sample ID | Total Suspended Solids<br>(TSS), mg/L |
|-----------|---------------|------------------|---------------------------------------|
| R230621/1 | 28/04/2023    | C1               | <1                                    |
| R230621/2 | 28/04/2023    | C2               | <1                                    |
| R230621/3 | 28/04/2023    | M1               | <1                                    |
| R230621/4 | 28/04/2023    | M2               | <1                                    |
| R230621/5 | 28/04/2023    | М3               | <1                                    |

Note:

mg/L indicates milligram per liter 1.

< indicates less than. 2.

Reporting limit is 2.5mg/L for 1L sample 3.

4. Reporting limit is 1 mg/L for 2.5L sample

Applicant name, applicant address, project name, sampling date, sample ID and sample nature are provided by applicant. 5.

The result(s) relate only to the item(s) tested. 6.

The result(s) are applied only to the sample(s) received. 7

\*\*\*End of Report\*\*\*

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited.

### Appendix S

### Impact Monitoring report for Ecology

### **Post-Transplantation Monitoring Report**

for Agreement No. CE 13/2009 (WS)

IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS – SOUTH WORKS

Report No. 104

April 2023

#### TABLE OF CONTENTS

| 1. | INTRODUCTION                        | 2 |
|----|-------------------------------------|---|
| 2. | DESCRIPTION OF TREE MONITORING SITE | 3 |
| 3. | MONITORING METHODOLOGY              | 3 |
| 4. | RESULT                              | 3 |
| 5. | MITIGATION MEASURE                  | 4 |
| 6. | SUMMARY                             | 9 |

#### ANNEXES

| ANNEX I-  |  |
|---|--|
| Photos  |  |
|   |  |
| ANNEX II- Table for condition of transplanted plant |  |

#### 1. INTRODUCTION

- 1.1 Pursuant to the Environmental Impact Assessment (EIA) Ordinance, the Director of Environmental Protection (DEP) granted the Environmental Permit (No. EP- 494/2015) to the Water Supplies Department (WSD) to construct and operate the designated project for "In-situ Reprovisioning of Sha Tin Water Treatment Works - South Works" ("The Project").
- 1.2 Upon the requirement of the Environmental Permit, a detailed vegetation report presenting the baseline vegetation condition for flora species with conservation interest, transplanting and monitoring programme for the Project has been prepared and approved by DEP in February 2016.
- 1.3 There were 4 flora species of conservation importance were recorded in the woodland habitat within project site including Ailanthus (*Ailanthus fordii*), Incense Tree (*Aquilaria sinensis*), Lamb of Tartary (*Cibotium barometz*) and Hong Kong Eagle's Claw (*Artabotrys hongkongensis*). In total, 2 nos. of Incense Tree (*Aquilaria sinensis*), 1 no. of Ailanthus (*Ailanthus fordii*) tree, 5 colonies of Lamb of Tartary (*Cibotium barometz*) and 1 no. Hong Kong Eagle's Claw (*Artabotrys hongkongensis*) were recommended to be transplanted in the approved detailed vegetation survey report.
- 1.4 As planned in the detailed vegetation report, Incense Tree (*Aquilaria sinensis*) and Ailanthus (*Ailanthus fordii*) trees would be transplanted within existing Sha Tin Water Treatment Works (STWTW). All other shrubs including Lamb of Tartary (*Cibotium barometz*) and Hong Kong Eagle's Claw (*Artabotrys hongkongensis*) would be transplanted to the hillside slope at Sha Tin South Fresh Water Service Reservoir (STSFWSR).
- 1.2 Upon the requirement of the Environmental Permit, a qualified Ecologist was commissioned to prepare a post-transplantation monitoring report to present the status (health condition and survival rate) of transplanted vegetation and submitted to the DEP.
- 1.3 Monitoring of transplanted flora was conducted after the transplantation. The monitoring will be conducted at twice per month during the first year and once per month during the course of planting works. The parameters to be monitoring will include the health condition and survival rate of the transplanted flora. Any observations and recommendations will be reported in monthly EM&A reports.
- 1.3 This Tree Report presents survey findings on 30 April 2023. It contains the following information:
  - Introduction (Section 1);
  - Description of Tree Monitoring Area (Section 2);
  - Monitoring Methodology (Section 3);
  - Result (Section 4);
  - Mitigation Measures (Section 5);
  - Summary (Section 6);

- Photos (Annex I);
- Summary table (Annex II); and
- Typhoon information (Annex III).

#### 2. DESCRIPTION OF TREE MONITORING SITE

- 2.1 Incense Tree (*Aquilaria sinensis*) and Ailanthus (*Ailanthus fordii*) tree were transplanted to the extended compensatory plantation area within existing Sha Tin Water Treatment Works (STWTW). The area was flat and without covering with concrete.
- 2.2 Lamb of Tartary (*Cibotium barometz*) will be transplanted to the Sha Tin South Fresh Water Service Reservoir (STSFWSR). Ploughing is required before planting on to this open corner of short grassland.
- 2.3 Other compensatory trees have been planted at STWTW and STSFWSR.

#### 3. MONITORING METHODOLOGY

- 3.1 Site inspection was carried out by walking through the transplanting area. Health condition and survival rate were observed during inspection.
- 3.4 Health condition of all transplanted vegetation including trees/shrubs surveyed was evaluated according to the following criteria:
  - Transplanted vegetation with good health is classified as **good**;
  - Transplanted vegetation with few or no visible defects or health problems is classified as being **fair**; and
  - Transplanted vegetation that was badly damaged or clearly suffering from decay die back or the effects of very heavy vine growth is classified as **poor**.
- 3.5 Survival rate for each of transplanted vegetation species will be calculated based on site observation.

#### 4. **RESULT**

- 4.1 The monthly monitoring inspection was conducted on 30 April 2023.
- 4.2 Three trees TA572, TA326 and TA327 were transplanted to tree compensation area within the Sha Tin Water Treatment Works (STWTW) on 20 June 2016.
- 4.3 The condition of TA572 was observed in fair health despite in poor form due to the damage of the two main trunks. TA327 was in poor condition. The already dead tree TA326 collapsed due to big

hit by the Signal No.10 typhoon Mangkhut on 16 September 2018. Tree guying cables have been installed to provide external support to the remaining two transplanted trees.

- 4.4 The joint site meeting with our ecologist, Project Manager, Contractor and Landscape Contractor on 20 October 2020 revealed that the designated recipient site at STSFWSR was under excessive exposure of direct sunlight, strong winds, far from riparian zone/ moist valley and low in soil moisture. This was not a favourable microhabitat for *Cibotium barometz* to be transplanted back. Two best portions within this recipient site would be a corner with shading canopy from trees on a man-made feature nearby; as well as understory zone of an existing tree. Mitigation measures are proposed in Section 5 to enhance a sustainable survival of *Cibotium barometz* during the post-transplantation stage.
- 4.5 All 27 nos. of *Cibotium barometz* transplanted from the nursery at Shui Mei Tsuen, Kam Tin were generally in fair condition at their current location at STSFWSR.
- 4.6 The Hong Kong Eagle's Claw (*Artabotrys hongkongensis*) was observed dead during inspection on 20 August 2016.
- 4.7 The transplantation of the 27 nos. of *Cibotium barometz* and the compensatory planting of TA326 and the climber *Artabotrys hongkongensis* have been conducted as detailed in Section 5.

#### 5. MITIGATION MEASURE

5.1 In order to compensate for the loss of the transplanted *Artabotrys hongkongensis* which is in climber growing form, it is recommended to plant an individual of native climber species at the compensatory planting site together with compensatory tree planting. Recommended list of species is given in the Table 1 below. It is suggested that about 1 species of climber to be selected from the following list according to availability of the nursery source. The recommended plant species have been recorded from adjacent secondary woodland in an approved EIA Report (AEIAR-187/2015). These species would have certain ecological value in terms of plant ecology and the associated wildlife including birds.

| Common Name             | Latin Name               | Chinese Name | Growing Form |
|-------------------------|--------------------------|--------------|--------------|
| Climbing Bauhinia       | Bauhinia glauca          | 粉葉羊蹄甲        | Climber      |
| Spiny-fruited Vine      | Byttneria aspera         | 刺果藤          | Climber      |
| Bentham's Rose-wood     | Dalbergia benthamii      | 兩廣黃檀         | Climber      |
| Desmos                  | Desmos chinensis         | 假鷹爪          | Climber      |
| Glaucescent Diploclisia | Diploclisia glaucescens  | 蒼白秤鈎風        | Climber      |
| Luofushan Joint-fir     | Gnetum luofuense         | 羅浮買麻藤        | Climber      |
| Australian Cow-plant    | Gymnema sylvestre        | 匙羹藤          | Climber      |
| Shining Hypserpa        | Hypserpa nitida          | 夜花藤          | Climber      |
| Large-flowered          | Lonicera macrantha       | 大花忍冬         | Climber      |
| Honeysuckle             | Lonicera macrantita      |              |              |
| Splash-of-white         | Mussaenda pubescen       | 玉葉金花         | Climber      |
| Rusty-haired Raspberry  | Rubus reflexus           | 鏽毛莓          | Climber      |
| Sandpaper Vine          | Tetracera asiatica       | 錫葉藤          | Climber      |
| Hong Kong Eagle's Claw  | Artabotrys hongkongensis | 鷹爪花          | Climber      |

Table 1. Table for Recommended native climber species list to be planted

- 5.2 *Desmos chinensis* has been finalized as the candidate. Two individuals were planted at Wall C in STWTW on 1 April 2021 (Annex I).
- 5.3 New small sprouts keep emerging from the two *Desmos chinensis* that have been reported dead previously. Construction materials was also found too close to the planter. An eye-catching protective fence shall be set up as a protection zone. No construction materials shall be placed near/ within the protection zone.
- 5.4 All 27 nos. Lamb of Tartary (*Cibotium barometz*) were transplanted successfully back to Portion E of STSFWSR on 23 April 2021 (Annex I). In order to enhance a sustainable survival during the post-

transplantation stage, a shelter (such as 遮光網) has been installed to reduce intensity of direct sunlight received and avoid direct hit of rainstorm/ typhoon.

- 5.5 Transplanted *Cibotium barometz* shall be watered at least once in the morning and once in the afternoon; before irrigation spray head has been installed to facilitate watering frequency whenever necessary.
- 5.6 An eye-catching protective net has been set up to enclose the 27 nos. transplanted *Cibotium barometz* (in groups when planted together) to avoid disturbance/ damage from works activities. Any collapsed shelter and fencing shall be rectified promptly.
- 5.7 Sign of disturbance by wild boar(s) were found at the two groups of transplanted *Cibotium barometz* previously. A robust fencing was installed so as to prevent them from any further disturbance.
- 5.8 Weeding within the two protection zones of *Cibotium barometz* shall only be conducted by handheld tools rather than grass cutting machine. No fire/ chemical weeding shall be allowed.
- 5.9 The 27 nos. transplanted *Cibotium barometz* shall be maintained with proposed mitigated measures mentioned for 12 months for establishment. A 12-month post-transplantation monitoring period helps to assess their survival during the establishment period.
- 5.10 Any dead individuals/ those in poor condition before transplant back to STSFWSR or during the post-transplantation period shall be replaced by planting healthy individuals of *Cibotium barometz*. Other possible fern candidate such as *Brainea insignis*, which is more adaptive to more exposed habitat under direct sunlight, can be sourced for compensatory planting.
- 5.11 Root ball of TA572 and TA327 tree should be kept moisture especially during non-raining day.
- 5.12 The Incense Tree (*Aquilaria sinensis*) tagged as TA326 was observed dead during inspection on 10 August 2017. Its DBH was measured as 346mm. In accordance with the Tree Preservation, Development Bureau Technical Circular (Works) No. 7/2015, the compensatory planting aimed to achieve the compensatory planting ratio of 1:1 in terms of aggregated DBH.
- 5.13 In total, 3 individual of native tree species with heavy standard size were planted with 2.5-3 meters (center to center) spacing at compensatory planting site. Recommended list of species was given in the Table 2 below. It was suggested that at least 1 tree species to be selected from the following list according to availability of the nursery source. The recommended plant species was recorded from

adjacent secondary woodland in an approved EIA Report (AEIAR-187/2015). These species would have certain ecological value in terms of plant ecology and the associated wildlife including birds.

| Common Name           | Latin Name             | Chinese Name | Growing Form |
|-----------------------|------------------------|--------------|--------------|
| Ivy Tree              | Schefflera heptaphylla | 鴨腳木          | Tree         |
| Levine's Syzygium     | Syzygium levinei       | 山蒲桃          | Tree         |
| Chekiang Machilus     | Machilus chekiangensis | 浙江潤楠         | Tree         |
| Aporusa               | Aporusa dioica         | 銀柴           | Tree         |
| Mountain Tallow Tree  | Sapium discolor        | 山烏桕          | Tree         |
| Fragrant Litsea       | Litsea cubeba          | 山蒼樹          | Tree         |
| Chinese Apea Ear-ring | Archidendron lucidum   | 亮葉猴耳環        | Tree         |
| Chinese Hackberry     | Celtis sinensis        | 朴樹           | Tree         |
| Turn-in-the-wind      | Mallotus paniculatus   | 白楸           | Tree         |
| Acronychia            | Acronychia pedunculata | 降真香          | Tree         |

 Table 2. Table for recommended native tree species list to be planted

- 5.14 Based on the Tree Survey Report, the following trees transplanted under Contract No. 3/WSD/15 were found dead. In accordance with GS 3.97 (3), replacement planting of TB0054, B0056, TB0101 and TC0138 was completed on 25 March 2021 (Annex I).
- 5.15 Two *Syzygium levinei* and one *Schefflera heptaphylla* were chosen from Table 2 as compensation for the loss of TA0326.
- 5.16 However, the two native *Syzygium levinei* (山蒲桃) were mis-planted by two exotic *Syzygium jambos* (蒲桃), of which both of their Chinese names and Scientific names are different by one word.
- 5.17 The two mis-planted *Syzygium jambos* were then replaced by another native tree species *Celtis sinensis* chosen from Table 2 due to market availability at that time. Replacement work was conducted on 31 May 2021.

| Tree No. | Species                | Compensatory/ Replacement Planting                 |
|----------|------------------------|--|
| TA0326   | Aquilaria sinensis 土沉香 | Compensated by 1 no. of Schefflera heptaphylla and |
| 1A0320   |                        | 2 nos. of Celtis sinensis                          |

#### Table 3. Summary table compensatory planting.

- 5.18 With completion of compensatory planting for the loss of *Artabotrys hongkongensis* and TA0326 (*Aquilaria sinensis*), the survival of the replaced species has been monitored since then (i.e. 2 nos. of *Desmos chinensis*; 1 no. of *Schefflera heptaphylla* and 2 nos. of *Celtis sinensis*).
- 5.19 Survival of the 27 nos. of Lamb of Tartary (*Cibotium barometz*) transplanted back to STSFWSR has also been monitored too. No more individual was stored at the nursery.
- 5.20 Health condition and survival rate are shown in Annex II.

#### 6. SUMMARY

- 6.1 The condition of TA572 was observed in fair health despite in poor form. TA327 was in poor condition; while already dead TA326 collapsed under Signal No. 10 typhoon Mangkhut in September 2018. Tree guying cables have been installed to provide external support to the two remaining transplanted trees.
- 6.2 Compensatory planting of TA326 has been completed on 25 March 2020 by planting two *Syzygium levinei* and one *Schefflera heptaphylla*. However, the two native *Syzygium levinei* were mis-planted by two exotic *Syzygium jambos*, which have been replaced by another native tree species *Celtis sinensis* on 31 May 2021.
- 6.3 *Desmos chinensis* has been finalized as the candidate to compensate for the loss of *Artabotrys hongkongensis*. Two individuals were planted at Wall C in STWTW on 1 April 2021.
- 6.4 New small sprouts keep emerging from the two *Desmos chinensis* that have been reported dead previously. Construction materials was also found too close to the planter. An eye-catching protective fence shall be set up as a protection zone. No construction materials shall be placed near/ within the protection zone.
- 6.5 In order to enhance a sustainable survival during the post-transplantation stage, a shelter (such as 遮 光網) has been installed to reduce intensity of direct sunlight received and avoid direct hit of rainstorm/ typhoon to the 27 nos. of transplanted *Cibotium barometz* at Portion E of STSFWSR.
- 6.6 Regular irrigation, set up of protection zone and weeding by hand held tools within protection zone, shall also be provided to the transplanted/ compensated plants in order to sustain their survival during the post-transplantation (establishment) stage.
- 6.7 Root ball of TA572 and TA327 tree should be kept moisture especially during dry and non-raining day.
- 6.8 Signs of ploughed soil by wild boar(s) at the two groups of transplanted *Cibotium barometz* were reported in previous monitoring. A robust fencing was recently installed to protect the group of *Cibotium barometz* from further damage caused by wild boars.
- 6.9 Given that leftover/ garbage was observed nearby, illegal feeding of wild pigs or other wild animals was also suspected to occur. Warning signs of illegal feeding and plant protection zone may be put along the receptor site to remind the hikers. Reporting the case to the relevant government department, i.e. AFCD, is suggested to prevent further aggregation of wild boars in the area.

IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS - SOUTH WORKS-Post-Transplantation Monitoring Report

## ANNEX I Photo





Photo 5 & 6. All *Cibotium barometz* individuals are now protected by robust fencing and growing in satisfactory condition.



IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS - SOUTH WORKS-Post-Transplantation Monitoring Report




Construction materials nearby have been taken away.





Photo 12 and 13. The two exotic Syzygium jambos (mis-treated as the native Syzygium levinei) are replaced by another native tree Celtis sinensis (due to market availability) as compensatory planting of TA326. Celtis sinensis is a deciduous species and they were found producing new leaves.
 Weeding shall be carried out during routine maintenance work



# <u>ANNEX II</u> Table for condition of transplanted plant

| No. | Species                | Condition | Alive/Dead                                | Remark                      |
|-----|------------------------|-----------|---|-----------------------------|
| 1   | Cibotium barometz      | Fair      | Alive                                     |                             |
| 2   | Cibotium barometz      | Fair      | Alive                                     |                             |
| 3   | Cibotium barometz      | Fair      | Alive                                     | 27 individuals were         |
| 4   | Cibotium barometz      | Fair      | Alive                                     | transplanted back to        |
| 5   | Cibotium barometz      | Fair      | Alive                                     | STSFWSR on 23 April         |
| 6   | Cibotium barometz      | Fair      | Alive                                     | 2021.                       |
| 7   | Cibotium barometz      | Fair      | Alive                                     |                             |
| 8   | Cibotium barometz      | Fair      | Alive                                     | The shelter has been        |
| 9   | Cibotium barometz      | Fair      | Alive                                     | repeatedly damaged by       |
| 10  | Cibotium barometz      | Fair      | Alive                                     | wild boars, resulting the   |
| 11  | Cibotium barometz      | Fair      | Alive                                     | plants vulnerable to        |
| 12  | Cibotium barometz      | Fair      | Alive                                     | uprooting. Some             |
| 13  | Cibotium barometz      | Fair      | Alive                                     | individuals were exposed    |
| 14  | Cibotium barometz      | Fair      | Alive                                     | under direct sunlight due   |
| 15  | Cibotium barometz      | Fair      | Alive                                     | to the damage of shelter.   |
| 16  | Cibotium barometz      | Fair      | Alive                                     | A robust protection zone    |
| 17  | Cibotium barometz      | Fair      | Alive                                     | was recently set up in      |
| 18  | Cibotium barometz      | Fair      | Alive                                     | February 2023 which         |
| 19  | Cibotium barometz      | Fair      | Alive                                     | should prevent the plants   |
| 20  | Cibotium barometz      | Fair      | Alive                                     | from further disturbance    |
| 21  | Cibotium barometz      | Fair      | Alive                                     | by the wild boars. Any      |
| 22  | Cibotium barometz      | Fair      | Alive                                     | illegal feeding by hikers   |
| 23  | Cibotium barometz      | Fair      | Alive                                     | shall be reported to        |
| 24  | Cibotium barometz      | Fair      | Alive                                     | AFCD/ hotline 1823.         |
| 25  | Cibotium barometz      | Fair      | Alive                                     |                             |
| 26  | Cibotium barometz      | Fair      | Alive                                     |                             |
| 27  | Cibotium barometz      | Fair      | Alive                                     |                             |
|     | The shelter (such as 遮 |           | p to provide shadin<br>oon on the plants. | g and against direct hit of |

Fern Cibotium barometz and climber Desmos chinensis

| 28 | Desmos chinensis | Poor-Fair         | Alive | Two individuals were   |
|----|------------------|-------------------|-------|------------------------|
|    |                  |                   |       | planted at Wall C in   |
|    |                  |                   |       | STWTW on 1 April 2021; |
|    |                  |                   |       | Resprouted since       |
|    |                  |                   |       | monitoring made on 30  |
|    |                  |                   |       | November 2022          |
|    |                  | Survival rate (%) | 100   |                        |

| No.   | Species                   | Condition         | Alive/Dead | Remark  |
|-------|---------------------------|-------------------|------------|---|
| TA572 | Ailanthus fordii          | Fair              | Alive      | Two main trunks were<br>broken during typhoon<br>on 23 August 2017.<br>Cracks and wounds<br>observed in one of the<br>trunks. Canopy formed               |
| TA327 | Aquilaria sinensis        | Fair              | Alive      | by sprouts.<br>Tree crown of TA327<br>was thinner after<br>transplantation. Water<br>sprouts, cracks on tree<br>bark and would at trunk<br>base observed. |
| N/A   | Celtis sinensis           | Fair              | Alive      | Compensate for TA326;<br>Syzygium jambos<br>replaced by Celtis<br>sinensis on 31 May<br>2021.   |
| N/A   | Celtis sinensis           | Fair              | Alive      | Compensate for TA326;<br>Syzygium jambos<br>replaced by Celtis<br>sinensis on 31 May<br>2021.   |
| N/A   | Schefflera<br>heptaphylla | Fair              | Alive      | Compensate for TA326;<br>old leaved replaced by<br>new leaf buds  |
|       |                           | Survival rate (%) | 100%       |   |

Transplanted/ compensatory Trees

# Appendix T Monthly Summary of Waste Flow Table



Name of Department: WSD

Contract No.: 6/WSD/21

Monthly Summary Waste Flow Table for 2023 (year)

|           |                             | Actual Quantities | of Inert C&D N            | laterials Generate          | ed Monthly                 |                  | Actua       | l Quantities of                  | C&D Wastes  | Generated Mo      | onthly                            |
|-----------|-----------------------------|-------------------|---------------------------|-----------------------------|----------------------------|------------------|-------------|----------------------------------|-------------|-------------------|-----------------------------------|
| Month     | Total Quantity<br>Generated | l arge Broken     | Reused in the<br>Contract | Reused in other<br>Projects | Disposed as<br>Public Fill | Imported<br>Fill | Metals      | Paper/<br>cardboard<br>packaging |             | Chemical<br>Waste | Others, e.g.<br>general<br>refuse |
|           | (in tonnes)                 | (in tonnes)       | (in tonnes)               | (in tonnes)                 | (in tonnes)                | (in tonnes)      | (in tonnes) | (in tonnes)                      | (in tonnes) | (in tonnes)       | (in tonnes)                       |
| 2022      | 12958.40                    | 0.00              | 0.00                      | 10000.00                    | 2695.72                    | 207.15           | 19.43       | 0.19                             | 0.01        | 0.00              | 35.90                             |
| Jan-23    | 964.64                      | 0.00              | 0.00                      | 957.42                      | 0.00                       | 0.00             | 0.00        | 0.02                             | 0.00        | 0.00              | 7.20                              |
| Feb-23    | 9404.28                     | 0.00              | 0.00                      | 7518.52                     | 1880.86                    | 0.00             | 2.73        | 0.00                             | 0.00        | 0.00              | 2.17                              |
| Mar-23    | 910.01                      | 0.00              | 0.00                      | 540.37                      | 0.00                       | 332.17           | 29.73       | 0.00                             | 0.00        | 0.00              | 7.74                              |
| Apr-23    | 5836.62                     | 0.00              | 0.00                      | 1724.82                     | 2665.37                    | 1404.55          | 33.84       | 0.09                             | 0.01        | 0.00              | 7.93                              |
| May-23    |                             |                   |                           |                             |                            |                  |             |                                  |             |                   |                                   |
| Jun-23    |                             |                   |                           |                             |                            |                  |             |                                  |             |                   |                                   |
| Sub-total | 17115.55                    | 0                 | 0                         | 10741.13                    | 4546.23                    | 1736.72          | 66.3023     | 0.1135                           | 0.0161      | 0                 | 25.04                             |
| Jul-23    |                             |                   |                           |                             |                            |                  |             |                                  |             |                   |                                   |
| Aug-23    |                             |                   |                           |                             |                            |                  |             |                                  |             |                   |                                   |
| Sep-23    |                             |                   |                           |                             |                            |                  |             |                                  |             |                   |                                   |
| Oct-23    |                             |                   |                           |                             |                            |                  |             |                                  |             |                   |                                   |
| Nov-23    |                             |                   |                           |                             |                            |                  |             |                                  |             |                   |                                   |
| Dec-23    |                             |                   |                           |                             |                            |                  |             |                                  |             |                   |                                   |
| Total     | 30073.95                    | 0.00              | 0.00                      | 20741.13                    | 7241.95                    | 1943.87          | 85.74       | 0.30                             | 0.02        | 0.00              | 60.94                             |

Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material

(3) All recyclable materials, including metals, paper / carboard packaging, plastics, etc. will be collected by registered collector for recycling.

(4) Conversion factors for reporting purpose:

in-situ: rock = 2.5 tonnes/m3; soil = 2.0 tonnes/m3

excavated: rock = 2.0 tonnes/m3; soil = 1.8 tonnes/m3; broken concrete and bitumen = 2.4 tonnes/m3

C&D Waste = 0.9 tonnes/m3; bentonite slurry = 2.8 tonnes/m3

#### Monthly Summary Waste Flow Table for 2023

Contract No.: 1/WSD/19

#### Contract Title: In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works) -Water Treatment Works and Ancillary Facilities

|            |                | Actual Quantities of Iner | t C&D Materials G | enerated / Imported | (in '000m3) |          |             | Actual Qua  | ntities of C&D Wastes (  | Benerated                |                          |
|------------|----------------|---------------------------|-------------------|---------------------|-------------|----------|-------------|-------------|--------------------------|--------------------------|--------------------------|
|            |                | Broken Concrete           |                   |                     |             |          |             |             | Plastics                 |                          |                          |
| <b>N</b> 4 |                | (including rock for       |                   |                     |             | Imported |             | Paper/      | (bottles/containers,plas |                          | Others, e.g.             |
| Month      | Total Quantity | recycling into            | Reused in the     | Reused in other     | Disposed as | C&D      |             | cardboard   | tic sheets/foam          | Chemical                 | general                  |
|            | Generated      | aggregates)               | Contract          | Projects            | Public Fill | Material | Metals      | packaging   | package material)        | Waste                    | refuse                   |
|            | (a+b+c+d)      | (a)                       | (b)               | ( c)                | (d)         |          | (in '000kg) | (in '000kg) | (in '000kg)              | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> ) |
| Jan        | 29.38182       | 0.14400                   | 0.00000           | 28.90055            | 0.33727     | 0.45850  | 0.0000      | 0.00000     | 0.00000                  | 0.00000                  | 0.01788                  |
| Feb        | 20.99489       | 0.17365                   | 0.00000           | 20.69526            | 0.12598     | 0.14700  | 52.3700     | 0.00000     | 0.00000                  | 0.00000                  | 0.03906                  |
| Mar        | 25.39687*      | 1.32622*                  | 0.00000           | 24.01378*           | 0.05688     | 1.25313^ | 100.8400^   | 0.00000     | 0.00000                  | 0.00000                  | 0.02243                  |
| Apr        | 17.07085*      | 3.00429*                  | 1.00658           | 12.33760*           | 0.72238     | 0.00000* | 0.0000*     | 0.00000     | 0.00000                  | 0.00000                  | 0.03154                  |
| May        | 0.00000        |                           |                   |                     |             |          |             |             |                          |                          |                          |
| Jun        | 0.00000        |                           |                   |                     |             |          |             |             |                          |                          |                          |
| Sub-total  | 92.84442       | 4.64816                   | 1.00658           | 85.94718            | 1.24250     | 1.85863  | 153.2100    | 0.00000     | 0.00000                  | 0.00000                  | 0.11092                  |
| Jul        | 0.00000        |                           |                   |                     |             |          |             |             |                          |                          |                          |
| Aug        | 0.00000        |                           |                   |                     |             |          |             |             |                          |                          |                          |
| Sep        | 0.00000        |                           |                   |                     |             |          |             |             |                          |                          |                          |
| Oct        | 0.00000        |                           |                   |                     |             |          |             |             |                          |                          |                          |
| Nov        | 0.00000        |                           |                   |                     |             |          |             |             |                          |                          |                          |
| Dec        | 0.00000        |                           |                   |                     |             |          |             |             |                          |                          |                          |
| Total      | 92.84442       | 4.64816                   | 1.00658           | 85.94718            | 1.24250     | 1.85863  | 153.21000   | 0.00000     | 0.00000                  | 0.00000                  | 0.11092                  |

Note: ^The waste record for Mar 2023 has been updated.

\* The waste record will be updated in the next reporting month.

# Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS)

### Environmental Mitigation and Enhancement Measure Implementation Schedule at Construction Stage

| EIA Ref.      | Recommended Mitigation Measures   | Location of the<br>Measures               | Implementation<br>Agent | Relevant Legislation<br>and Guidelines                  | Implementation<br>Phase |              |   | Status |
|---------------|---|---|-------------------------|---|-------------------------|--------------|---|--------|
|               |   | Measures                                  |                         |   | D                       | с            | 0 |        |
| Air Quality   |   |   |                         |   |                         |              |   |        |
| 4.7.1         | Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather.   | All works areas                           | Contractor              | Air Pollution<br>Control                                |                         | $\checkmark$ |   | Y      |
| 4.7.1         | Side enclosure and covering of any aggregate or stockpiling of dusty<br>material to reduce emissions. Where this is not practicable owing to<br>frequent usage, watering shall be applied to aggregate fines. | All works areas                           | Contractor              | Ordinance and Air<br>Pollution Control<br>(Construction |                         | $\checkmark$ |   | Y      |
| 4.7.1         | Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.  | All works areas                           | Contractor              | Dust) Regulation  |                         | $\checkmark$ |   | Y      |
| 4.7.1         | Establishment and use of vehicle wheel and body washing facilities at the exit points of the site.  | All works areas                           | Contractor              | — EM&A Manual   |                         | $\checkmark$ |   | Y      |
| 4.7.1         | Imposition of speed controls for vehicles on site haul roads.   | All works areas                           | Contractor              | -   |                         | $\checkmark$ |   | Y      |
| 4.7.1         | Implement EM&A program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.  | All works areas /<br>Monitoring<br>points | Contractor              |   |                         |              |   | Y      |
| Noise         |   |   |                         |   | 1                       |              | I |        |
| 5.6.4         | Implement good site practices to reduce noise level   | All works areas                           | Contractor              | Noise Control<br>Ordinance                              |                         | $\checkmark$ |   | Y      |
| 5.6.5         | Adoption of Quiet PME   | All works areas                           | Contractor              |   |                         | $\checkmark$ |   | N/A    |
| 5.6.6         | Use of Movable Noise Barrier  | All works areas                           | Contractor              | -   |                         | $\checkmark$ |   | N/A    |
| 5.8           | Noise monitoring  | Monitoring points                         | Contractor              |   |                         | $\checkmark$ |   | Y      |
| Water Quality |   |   |                         |   |                         |              |   |        |
| 6.8.1         | Surface run-off from construction sites should be discharged into storm drains via adequately designed sand/silt removal facilities such as sand  | All works areas                           | Contractor              | ProPECC PN<br>1/94 Construction                         |                         | $\checkmark$ |   | Y      |

|        | traps, silt traps and sedimentation basins. Channels or earth bunds or   |                 |            | Site Drainage   |              |     |
|--------|--|-----------------|------------|-----------------|--------------|-----|
|        | sand bag barriers should be provided on site to properly direct  |                 |            |                 |              |     |
|        | stormwater to such silt removal facilities. Perimeter channels at site   |                 |            | TM-DSS          |              |     |
|        | boundaries should be provided where necessary to intercept storm   |                 |            |                 |              |     |
|        | run-off from outside the site so that it will not wash across the site.  |                 |            | Water Pollution |              |     |
|        | Catchpits and perimeter channels should be constructed in advance of   |                 |            | Control         |              |     |
|        | site formation works and earthworks.   |                 |            | Ordinance       |              |     |
| 6.8.2  | Silt removal facilities, channels and manholes should be maintained and<br>the deposited silt and grit should be removed regularly, at the onset of<br>and after each rainstorm to prevent local flooding.   | All works areas | Contractor |                 | $\checkmark$ | Y   |
| 6.8.3  | Temporary exposed slope surfaces should be covered and temporary   | All works area  | Contractor | _               |              |     |
| 0.8.5  | access roads should be protected by crushed stone or gravel, as<br>excavation proceeds. Intercepting channels should be provided to<br>prevent storm run-off from washing across exposed soil surfaces.  | All WORKS area  | Contractor |                 | $\checkmark$ | Y   |
| 6.8.4  | Earthworks final surfaces should be well compacted and the subsequent<br>permanent work or surface protection should be carried out immediately<br>after the final surfaces are formed to prevent erosion caused by<br>rainstorms. Appropriate drainage like intercepting channels should be<br>provided where necessary.            | All works areas | Contractor |                 | $\checkmark$ | N/A |
| 6.8.5  | Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.   | All works areas | Contractor | -               | $\checkmark$ | Y   |
| 6.8.6  | Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms.   | All works areas | Contractor |                 | $\checkmark$ | Y   |
| 6.8.7  | Manholes (including newly constructed ones) should always be<br>adequately covered and temporarily sealed so as to prevent silt,<br>construction materials or debris from getting into the drainage system.  | All works areas | Contractor | -               | $\checkmark$ | Y   |
| 6.8.8  | Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area.  | All works areas | Contractor |                 | $\checkmark$ | Y   |
| 6.8.9  | All vehicles and plant should be cleaned before they leave a construction<br>site to minimize the deposition of earth, mud, debris on roads. A wheel<br>washing bay should be provided at every site exit if practicable and<br>wash-water should have sand and silt settled out or removed before<br>discharging into storm drains. | All works areas | Contractor |                 |              | Y   |
| 6.8.10 | Before commencing any demolition works, all drainage connections should be sealed to prevent building debris, soil, sand etc. from entering  | All works areas | Contractor |                 | $\checkmark$ | N/A |

|        | drains.   |                   |            |
|--------|---|-------------------|------------|
|        |   |                   |            |
| 6.8.11 | Wastewater generated from building construction activities including concreting, plastering, internal decoration, cleaning of works and similar activities should not be discharged into the stormwater drainage system. If the wastewater is to be tankered off site for disposal into foul sewers, it should undergo the removal of settleable solids in a silt removal facility, and pH adjustment as necessary. | All works areas   | Contractor |
| 6.8.12 | Acidic wastewater generated from acid cleaning, etching, pickling and<br>similar activities should be neutralized to within the pH range of 6 to 10.<br>The neutralized wastewater should be tankered off site for disposal into<br>foul sewers or treated to a standard acceptable to storm drains and the<br>receiving waters.  | All works areas   | Contractor |
| 6.8.13 | All surface run-off must proper collected and discharge at designated location. The discharge quality must meet the requirements specified in the discharge license.  | All works areas   | Contractor |
| 6.8.15 | Contractor must register as a chemical waste producer if chemical wastes<br>would be produced from the construction activities. The Waste Disposal<br>Ordinance (Cap 354) and its subsidiary regulations in particular the Waste<br>Disposal (Chemical Waste) (General) Regulation should be observed and<br>complied with for control of chemical wastes.  | All works areas   | Contractor |
| 6.8.16 | Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges  | All works areas   | Contractor |
| 6.8.17 | Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance.  | All works areas   | Contractor |
| 6.8.18 | Sewage generated from the workforce should be properly treated by interim treatment facilities, such as chemical toilets which are properly maintained with the employment of licensed collectors for the collection and disposal on a regular basis.   | All works areas   | Contractor |
| 6.8.19 | Adopt relevant measures stated in ETWB TC (Works) No. 5/2005<br>"Protection of Natural Streams/rivers from Adverse Impacts arising from<br>Construction Works" to minimize the potential water quality impacts<br>from the construction works near any water courses.   | All works areas   | Contractor |
| 6.10   | Water quality monitoring  | Monitoring points | Contractor |

| 7.6.1  | Appropriate waste handling, transportation and disposal methods for all   | All works areas | Contractor | Waste Disposal   |              |     |
|--------|---|-----------------|------------|--|--------------|-----|
|        | waste arisings generated during the construction works for the Project  |                 |            | Ordinance  | $\checkmark$ | Y   |
|        | should be implemented to ensure that construction wastes do not enter   |                 |            |  |              |     |
|        | the nearby streams or drainage channel.   |                 |            | DEVB TCW No.   |              |     |
| 7.6.2  | Implementation of good site practices for waste management  | All works areas | Contractor | 6/2010,  | $\checkmark$ | Y   |
| 7.6.3  | Implementation of trip ticket system to control waste disposal  | All works areas | Contractor | ETWB TCW No.<br>19/2005                                | $\checkmark$ | Y   |
| 7.6.4  | Implementation of good site practices to reduce waste generations   | All works areas | Contractor | Land   | $\checkmark$ | Y   |
| 7.6.5  | Re-use of excavated C&D materials on site as far as practical. A suitable area should be designated within the site for temporary stockpiling of  | All works areas | Contractor | (Miscellaneous<br>Provisions)                          | $\checkmark$ | Y   |
| 7.0    | C&D material and to facilitate the sorting process.   |                 |            | Ordinance  |              |     |
| 7.6.8  | General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material.   | All works areas | Contractor | Code of Practice<br>on the Packaging,<br>Labelling and | $\checkmark$ | Y   |
| 7.6.9  | All storage of asbestos waste should be carried out properly in a secure<br>place isolated from other substances so as to prevent any possible<br>release of asbestos fibres into the atmosphere and contamination of<br>other substances. The storage area should bear warning panels to alert<br>people of the presence of asbestos waste.  | All works areas | Contractor | Storage of<br>Chemical Wastes                          |              | N/A |
| 7.6.10 | A licensed asbestos waste collector will be appointed to collect the asbestos waste and deliver to the designated landfill for disposal. Application should be submitted to EPD.  | All works areas | Contractor |  | $\checkmark$ | N/A |
| 7.6.11 | If chemical wastes were to be produced at the construction site, the<br>Contractor would be required to register with the EPD as a Chemical<br>Waste Producer, and to follow the guidelines stated in the Code of<br>Practice on the Packaging, Labelling and Storage of Chemical Wastes.<br>Good quality containers compatible with the chemical wastes should be<br>used, and incompatible chemicals should be stored separately.<br>Appropriate labels should be securely attached on each chemical waste<br>container indicating the corresponding chemical characteristics of the<br>waste, such as explosive,<br>flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The<br>Contractor shall use a licensed collector to transport the chemical wastes.<br>The licensed collector shall deliver the waste to the Chemical Waste<br>Treatment Centre at Tsing Yi, or other licenced facility, in accordance with | All works areas | Contractor |  | $\checkmark$ | Y   |

|              | the<br>Waste Disposal (Chemical Waste) (General) Regulation.   |   |                             |                        |              |     |
|--------------|--|---|-----------------------------|------------------------|--------------|-----|
| Ecology      |  | •   | •                           |                        | · · · ·      |     |
| 8.8.1        | Ecological impacts on important habitats and the associated wildfile<br>caused by the proposed development should be mitigated and<br>compensation approaches to the maximum practical extent  | All works areas<br>in particular<br>important | The Engineer/<br>Contractor | EIAO-TM<br>EM&A Manual | $\checkmark$ | Y   |
| 8.8.2        | Reduce the amount of vegetation removal required and thereby minimize<br>the footprint of the slope at the woodland habitat  | habitats<br>All works areas                   | The Engineer/<br>Contractor |                        | $\checkmark$ | Y   |
| 8.8.3        | Conduct detailed vegetation survey and implement suggested measures for species of conservation importance.  |   | The Engineer/<br>Contractor | -                      | $\checkmark$ | Y   |
| 8.8.4        | The affected Incense Tree and Ailanthus as mentioned in the detailed vegetation survey report within the works area will be transplanted   |   | The Engineer/<br>Contractor | -                      | $\checkmark$ | Y   |
| 8.8.5        | To avoid impacts on Short-nosed Fruit Bat, the tree with records of an active roost and trees showing evidence of roosting activity should be retained where possible. Where Chinese Fan-palm (Livistona chinensis) removal is required, these should be checked by suitably qualified ecologist with over 7 years relevant experience for roosting bats prior to their removal. If roosting bats are observed, a strategy for passive removal will be agreed with the AFCD and implemented. This could include undertaking the works just after the bats have left the roost (i.e. dusk). |   | The Engineer/<br>Contractor |                        | ~            | N/A |
| 8.8.6        | The inclusion of Chinese Fan-palm of similar size as the affected plant<br>within the areas of compensatory planting or other suitable areas is<br>recommended to replace affected specimens, and compensate for the<br>impact to roosting opportunities for this bat species  |   | The Engineer/<br>Contractor |                        | $\checkmark$ | N/A |
| 8.8.7        | Implement good site measures to minimize the disturbance impacts to<br>terrestrial habitat and associated wildlife arising from the land-based<br>construction activities.   |   | The Engineer/<br>Contractor |                        | √            | Y   |
| 8.8.8        | To minimize the contamination of wastewater discharge, accidental chemical spillage and construction site run-off to the receiving water bodies, mitigation measures such as diverting the site runoff to silt trap facilities before discharging into storm drain, proper waste and dumping management and standard good site practice for land-based construction.   |   | The Engineer/<br>Contractor |                        | ~            | Y   |
| 8.8.9-8.8.11 | Implement woodland compensation  |   | The Engineer/<br>Contractor |                        | $\checkmark$ | N/A |

| Landscape and   | d Visual  |  |                             |  |              |     |
|-----------------|---|--|-----------------------------|--|--------------|-----|
| 9.8.1           | Existing tress to be retained on site shall be carefully protected during construction. Trees unavoidably affected by the works shall be transplanted as far as possible.                 | All works areas  | Contractor                  | DEVB TCW No.<br>10/2013  | $\checkmark$ | Y   |
|                 | Compensatory Planting shall be provided in accordance with DEVB TCW No. 10/2013 – Tree Preservation.  | All works areas  | Contractor                  | EIAO TM  | $\checkmark$ | Y   |
|                 | Control of night-time lighting glare.   | All works areas  | Contractor                  |  | $\checkmark$ | Y   |
|                 | Erection of decorative screen hoarding compatible with the surrounding setting.   | All works areas  | Contractor                  |  | $\checkmark$ | Y   |
|                 | Management of facilities on work sites which give control on<br>the height and disposition/arrangement of all facilities on the<br>works site to minimize visual impact to adjacent VSRs. | t and disposition/arrangement of all facilities on the |                             | $\checkmark$   | Y            |     |
| Cultural Herita | age   |  |                             |  |              |     |
| 10.6.2          | Vibration monitoring at Ex KCR Beacon Hill Tunnel during piling works of Administration Building  | Work site  | The Engineer<br>/Contractor |  | $\checkmark$ | N/A |
| Land Contami    | nation  | •  |                             |  | I            |     |
| 11.7            | Identify contamination and implement appropriate remedial measures<br>on site. Provide relevant submission and obtain approval from EPD if<br>necessary.                                  | All works areas  | Contractor                  | Guidance Note<br>for Contaminated<br>Land Assessment<br>and Remediation<br>Guidance Manual<br>for Use of Risk based<br>Remediation Goals<br>for Contaminated<br>Land Management<br>(Guidance Manual) | $\checkmark$ | N/A |
| Hazard to Life  |   |  |                             | (Guidance Manual)  |              |     |
| Table 12.22     | Ensure speed limit enforcement is specified in the contractor's Method<br>Statement to limit the speed of construction vehicles on site   | All works areas  | The Engineer                | EIAO-TM  | $\checkmark$ | Y   |
|                 | Develop an audit procedure to ensure enforcement of speed limits and to ensure adequate site access control   | All works areas  | The Engineer                |  | $\checkmark$ | Y   |
|                 | Ensure construction method statement is endorsed by the Engineer (AECOM)  | All works areas  | The Engineer                | 1  | $\checkmark$ | Y   |

|  |  | 1                                    |              |     |
|--|--|--------------------------------------|--------------|-----|
| Ensure designated manoeuvring area for the new access road construction is away from the Chlorination House  | New access<br>road area                                  | Contractor/<br>The Engineer          | $\checkmark$ | Y   |
| Ensure that the emergency response plan and procedures (including drills) cover the reprovisioning activities  | All works areas  | Contractor/<br>The Engineer          | $\checkmark$ | Y   |
| Safety training to be provided to construction workers and WSD/Engineer staff regarding evacuation procedures  | All works area   | Contractor/<br>The Engineer          | $\checkmark$ | Y   |
| Ensure communication protocol is in place between construction and<br>operation staff with regard to the change of chlorine delivery route and<br>the switchover from the existing to new chlorinated water piping;  | All works areas  | Contractor/<br>The Engineer          | $\checkmark$ | N/A |
| Ensure temporary suspension of crane operation and construction truck movements during chlorine delivery   | All works areas  | Contractor/<br>The Engineer          | $\checkmark$ | Y   |
| Provide a crash barrier between the construction site and the north side of the Chlorination House.  | Chlorination<br>House area                               | Contractor                           | $\checkmark$ | Y   |
| Conduct vibration monitoring at the Chlorination House during piling<br>activities to ensure vibration levels are acceptable and will not lead to<br>any damage of the Chlorination House  | Chlorination<br>House area                               | Contractor                           | √            | Y   |
| Civil engineering calculation to be performed to confirm differential settlement from excavation work is within acceptable limits for the Chlorination House   | Chlorination<br>House area                               | Contractor                           | $\checkmark$ | Y   |
| Provide settlement monitoring for the Chlorination House to ensure no subsidence occurs from nearby excavation works.  | Chlorination<br>House area                               | Contractor                           | $\checkmark$ | Y   |
| Confirm the chlorine concentration for the chlorinated water before the<br>switchover from the existing to new piping. This is to avoid the potential<br>for chlorine gas vapours being released if the concentration is too high<br>and there is spillage during switchover | Chlorinated water piping                                 | WSD                                  | $\checkmark$ | N/A |
| Develop an operating procedure for performing the chlorinated water switchover from the existing piping to new piping.   | All works areas  | Contractor/<br>The Engineer /<br>WSD | $\checkmark$ | N/A |
| Ensure the location/height of the lifting equipment is such there is no impact on Chlorination House/chlorine delivery route in case of falling, swinging or dropped load.   | Chlorination<br>House area                               | Contractor/<br>The Engineer          | $\checkmark$ | Y   |
| Implement the controlled demolition of the existing E&M workshop to<br>ensure that any steel structural elements can only fall away from the<br>Chlorination House   | Existing E&M<br>Workshop<br>and<br>Chlorination<br>House | Contractor/<br>The Engineer          | $\checkmark$ | N/A |

|   | areas                           |                |  |              |    |
|---|---------------------------------|----------------|--|--------------|----|
|   | areas                           |                |  |              |    |
| Stop any construction activities which may lead to vibrations and potential slope/boulder disturbance during the chlorine deliveries  | All works areas                 | Contractor     |  |              | Y  |
| Installation of Chlorine gas monitors with audible alarms in the relevant   | Reprovisioning                  | Contractor/    |  |              | k. |
| reprovisioning works area   | works areas                     | The Engineer   |  | •            |    |
| Provision of an accompanying vehicle for the chlorine truck on the WTW site and ensuring that during the chlorine drums delivery construction works are stopped and the construction workers moved away from Chlorination House | All works areas                 | Contractor     |  | $\checkmark$ | Y  |
| Establish a liaison between the contractor and HKCG and develop a   | Beacon Hill                     | The Engineer / |  |              |    |
| chlorine/town gas emergency plan to ensure gas safety during the  | North Gas                       | Contractor /   |  |              |    |
| Construction Phase  | Offtake Station                 | HKCG           |  | ,            |    |
|   | and Gas                         |                |  | $\checkmark$ | k  |
|   | Pipelines in Old<br>Beacon Hill |                |  |              |    |
|   | Tunnel                          |                |  |              |    |
| Temporary suspend chlorine delivery during the short period of  |                                 | The Engineer / |  |              |    |
| construction of the concerned section of elevated walkway to avoid  |                                 | Contractor     |  | $\checkmark$ | N  |
| mobile crane impact on the chlorine truck   |                                 |                |  |              |    |
| Provide clear road signs for site vehicles  | Chlorine                        | The Engineer / |  |              |    |
|   | delivery route                  | Contractor     |  |              |    |
|   | and                             |                |  | $\checkmark$ | Y  |
|   | reprovisioning<br>works access  |                |  |              |    |
|   | roads                           |                |  |              |    |
| Large equipment/plant movement should be controlled by  | All works areas                 | The Engineer / |  |              |    |
| 'Permit-to-move' system   |                                 | Contractor /   |  | $\checkmark$ | Y  |
|   |                                 | WSD            |  |              |    |
| Define restricted zone for the equipment (i.e. keep the equipment from  | Chlorination                    | The Engineer / |  | ,            |    |
| the Chlorination House at a safe distance). The extent of the restricted zone would be determined by the size of the equipment  | House area                      | Contractor     |  | $\checkmark$ | Y  |
| Locate the construction site office at or near property boundary away   | Construction                    | The Engineer / |  |              | Y  |
| from the Chlorination House as far as possible  | Office area                     | Contractor     |  | N            | Y  |
| Entry of non-authorized personnel to the construction site to be prohibited   | All works areas                 | Contractor     |  | $\checkmark$ | Y  |

| 12.15.4,<br>12.18.1,<br>12.22.9 | GPS fleet management system with driver training to help enforce truck speeds  | Chlorine<br>delivery trucks,<br>fleet<br>management<br>centre | WSD /<br>Chlorine Supply<br>Contractor | EIAO-TM | $\checkmark$ | k.i.v. |
|---------------------------------|--|---|--|---------|--------------|--------|
|                                 | Improved clamps with independent checks to prevent load shedding   | Chlorine  | -                                      |         | ~            | F      |
|                                 | Installation of fire screen and larger fire extinguishers to prevent engine<br>and wheel fires from spreading to the cargo area  | delivery trucks   |  |         | √            | F      |
|                                 | Adoption of the chlorine delivery route from Sham Shui Kok Dock to Sha<br>Tin WTW  |   |  |         | $\checkmark$ | F      |
|                                 | Provision of emergency repair kit  |   | $\checkmark$                           | F       |              |        |
| 12.34.3<br>Table 12.37          | Ban the use of retreaded tyres and perform regular visual checks on the tyres.   |   |  |         | $\checkmark$ | F      |
| & 12.38                         | A vehicle accompanying chlorine truck along critical road sections in Sha<br>Tin. The truck should be equipped with emergency kit, fire extinguisher,<br>radio set for communication. The accompanying vehicle will be ahead<br>of the chlorine truck after the vehicles entering the water treatment<br>works site – An accompanying vehicle may provide rapid response to an<br>incident but any action would be limited to containing a small leak.<br>Limit fuel tanks capacity at the beginning of the Project (Item 2.3 of Table |   |  |         | √            | F      |
|                                 | 12.37 – advance measure).  |   |  |         | $\checkmark$ | F      |
|                                 | Review the practicality of reducing combustible materials or use of fire retardant materials in the cab. (Item 2.3 of Table 12.37 – further measure)   |   |  |         | $\checkmark$ | k.i.v. |
|                                 | Annual periodic radiography or ultrasonic test inspections of the chlorine drums should be considered for implementation as soon as feasible (Item 3.8 of Table 12.37).  | Chlorine drums  |  |         | ~            | k.i.v. |
|                                 | Implement side, front and rear crash guards with high energy absorption in coordination and accordance with the relevant authorities.  | Chlorine<br>delivery trucks                                   |  |         | $\checkmark$ | k.i.v. |
|                                 | Implement a sturdy steel frame to minimize the potential for chlorine release due to truck rollover  |   |  |         | $\checkmark$ | k.i.v. |
| 12.34.4                         | WSD will continue to keep under review the latest development of use of alternative disinfectants in water supply industry to aim at minimising on-site chlorine storage.4   | Chlorine<br>delivery Route                                    | WSD                                    |         | ~            | k.i.v. |

| Ensured that independent checks are performed to ensure proper<br>chlorine drum latching and clamping.       Image: Chlorine druck drivers or driver attendants should be further trained to<br>check and detect potential chlorine leaks during transport. This should<br>include the timely application of the emergency kit.       Image: Chlorine truck drivers or driver attendant should be further trained to<br>check and detect potential chlorine leaks during transport. This should<br>include the timely application of the emergency kit.       Image: Chlorine truck drivers or driver attendant for the<br>emergency use of the new 2 × 9L AFFF extinguishers.         Induction training for new drivers and driver attendant should include<br>familiarisation with the route, familiarisation with chlorine risks,<br>defensive driving, application of emergency kits, use of fire extinguishers<br>and emergency response       Image: Chlorine truck should be<br>planed and provided         Provision of a fire screen between the cab and cargo as well as fire<br>retardant materials for the wheel arches on the chlorine truck should be<br>planned and provided       Image: Chlorine delivery to STWTW.         Legend       To keep under review alternate chlorine receiving dock in Sha Tin/Tai Po<br>area for chlorine delivery to STWTW.       Image: Chlorine truck should be<br>planed and provided         Legend       D - Design Phase       C - Construction Phase       Image: Chlorine truck should be<br>planed and provided         V - Compliance of Mitigation Measures       N/A - Not Applicable in Reporting Period       Image: Chlorine truck should be<br>the should be<br>truck should be         V - Compliance of Mitigation Measures  |              | Training should be provided for the use of the GPS fleet management and improved safe driving.   |   | $\checkmark$ | k.i.v. |
|--|--------------|--|---|--------------|--------|
| check and detect potential chlorine leaks during transport. This should<br>include the timely application of the emergency kit.       Image: Check and detect potential chlorine leaks during transport. This should<br>include the timely application of the emergency kit.       Image: Check and detect potential chlorine leaks during transport. This should<br>include the timely application of the emergency kit.       Image: Check and detect potential chlorine resks, detensive drivers and driver attendant should include<br>familiarisation with the route, familiarisation with chlorine risks, defensive driving, application of emergency kits, use of fire extinguishers<br>and emergency response       Image: Check and driver attendant should be<br>planned and provided       Image: Check and driver attendant should be<br>planned and provided       Image: Check and driver attendant should be<br>planned and provided       Image: Check and driver attendant should be<br>planned and provided       Image: Check and provide   |              |  | - |              | F      |
| Training should be provided to driver and driver attendant for the emergency use of the new 2 × 9L AFFF extinguishers.       Induction training for new drivers and driver attendant should include familiarisation with the route, familiarisation with chlorine risks, defensive driving, application of emergency kits, use of fire extinguishers and emergency response       V         Provision of a fire screen between the cab and cargo as well as fire retardant materials for the wheel arches on the chlorine truck should be planned and provided       V         To keep under review alternate chlorine receiving dock in Sha Tin/Tai Po area for chlorine delivery to STWTW.       V         Legend       D - Design Phase       C - Construction Phase         Q - Operation Phase       Y - Compliance of Mitigation Measures         N/A – Not Applicable in Reporting Period       k.i.v – Keep In View  |              | check and detect potential chlorine leaks during transport. This should  |   | $\checkmark$ | k.i.v. |
| familiarisation with the route, familiarisation with chlorine risks, defensive driving, application of emergency kits, use of fire extinguishers and emergency response       Image: Complement of the extension of the extension of the extension of a fire screen between the cab and cargo as well as fire retardant materials for the wheel arches on the chlorine truck should be planned and provided       Image: Complement of the extension of the extens          |              | Training should be provided to driver and driver attendant for the   |   |              | F      |
| retardant materials for the wheel arches on the chlorine truck should be planned and provided       Image: Complex Com |              | familiarisation with the route, familiarisation with chlorine risks, defensive driving, application of emergency kits, use of fire extinguishers |   | $\checkmark$ | k.i.v. |
| area for chlorine delivery to STWTW.       √         Legend       D – Design Phase         C – Construction Phase       C – Construction Phase         O – Operation Phase       V         Y - Compliance of Mitigation Measures       V         N/A – Not Applicable in Reporting Period         k.i.v – Keep In View   |              | retardant materials for the wheel arches on the chlorine truck should be   |   | $\checkmark$ | F      |
| D – Design Phase<br>C – Construction Phase<br>O – Operation Phase<br>Y - Compliance of Mitigation Measures<br>N/A – Not Applicable in Reporting Period<br>k.i.v – Keep In View   |              |  |   | $\checkmark$ | k.i.v. |
| C – Construction Phase<br>O – Operation Phase<br>Y - Compliance of Mitigation Measures<br>N/A – Not Applicable in Reporting Period<br>k.i.v – Keep In View   | <u>egend</u> |  |   |              |        |
| O – Operation Phase<br>Y - Compliance of Mitigation Measures<br>N/A – Not Applicable in Reporting Period<br>k.i.v – Keep In View   | ) – Design F | Phase  |   |              |        |
| Y - Compliance of Mitigation Measures<br>N/A – Not Applicable in Reporting Period<br>k.i.v – Keep In View  | C – Constru  | ction Phase  |   |              |        |
| N/A – Not Applicable in Reporting Period<br>k.i.v – Keep In View   | 0 – Operati  | on Phase   |   |              |        |
| k.i.v – Keep In View   | ′ - Compliar | nce of Mitigation Measures   |   |              |        |
|  | N/A – Not A  | pplicable in Reporting Period  |   |              |        |
| F. Completed   | .i.v – Keep  | In View  |   |              |        |
| r - completed  | - Complete   | ed   |   |              |        |

# Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions

|          | Air Quality |           |       |     |            |           |       |     |       |  |
|----------|-------------|-----------|-------|-----|------------|-----------|-------|-----|-------|--|
| Location | A           | ction Lev | el    |     | Ι          | Total     |       |     |       |  |
| AM1      |             | 0         |       |     |            | 0         |       |     | 0     |  |
| AM2      | 0           |           |       |     |            | 0         |       |     | 0     |  |
|          |             |           |       |     | Noise      |           |       |     |       |  |
| Location | A           | ction Lev | el    |     | Ι          | imit Leve | el    |     | Total |  |
| NM1      |             | 0         |       |     |            | 0         |       |     | 0     |  |
| NM2      |             | 0         |       |     |            | 0         |       |     | 0     |  |
| NM3      |             | 0         |       | 0   |            |           |       |     | 0     |  |
|          |             |           |       | Wa  | ter Qualit | у         |       |     |       |  |
| Location |             | Action    | Level |     |            | Limit     | Level |     | Total |  |
| Location | DO          | Turbidity | SS    | рН  | DO         | Turbidity | SS    | рН  | Total |  |
| C1       | 0           | 0         | 0     | 0   | 0          | 0         | 0     | 0   | 0     |  |
| C2       | 0           | 0         | 0     | 0   | 0          | 0         | 0     | 0   | 0     |  |
| C3       | N/A         | N/A       | N/A   | N/A | N/A        | N/A       | N/A   | N/A | 0     |  |
| M1       | 0           | 0         | 0     | 0   | 0          | 0         | 0     | 0   | 0     |  |
| M2       | 0           | 0         | 0     | 0   | 0          | 0         | 0     | 0   | 0     |  |
| M3       | 0           | 0         | 0     | 0   | 0          | 0         | 1     | 0   | 1     |  |

#### Statistical Summary of Exceedances (April 2023)

There were 0 exceedance of Action Level and 1 exceedances of Limit Level in April 2023

### Statistical Summary of Exceedances (Cumulative)

|          |     |            |       | Ai  | r Quality           | 7         |         |    |       |
|----------|-----|------------|-------|-----|---------------------|-----------|---------|----|-------|
| Location | Α   | ction Leve | el    |     | Ι                   | imit Leve | el      |    | Total |
| AM1      |     | 0          |       |     |                     | 0         |         |    | 0     |
| AM2      |     | 0          |       |     |                     | 0         |         |    | 0     |
|          | -   |            |       |     | Noise               |           |         |    |       |
| Location | Α   | ction Leve | el    |     | Ι                   | imit Levo | el      |    | Total |
| NM1      |     | 0          |       |     |                     | 0         |         |    | 0     |
| NM2      |     | 0          |       |     |                     | 0         |         |    | 0     |
| NM3      |     | 0          |       |     | 0                   |           |         |    |       |
|          |     |            |       | Wa  | ter Qualit          |           |         |    |       |
| Location |     | Action     | Level |     |                     | Limit     | : Level |    | Total |
| Location | DO  | Turbidity  | SS    | рН  | DO                  | Turbidity | SS      | pH | Total |
| C1       | 0   | 0          | 17    | 4   | 1                   | 10        | 7       | 3  | 42    |
| C2       | 0   | 1          | 11    | 1   | 5                   | 9         | 6       | 1  | 34    |
| C3       | N/A | N/A        | N/A   | N/A | N/A N/A N/A N/A N/A |           |         |    | 0     |
| M1       | 0   | 1          | 6     | 1   | 7                   | 6         | 24      | 7  | 52    |
| M2       | 0   | 0          | 0     | 0   | 9                   | 3         | 2       | 0  | 14    |
| M3       | 0   | 0          | 0     | 2   | 10                  | 21        | 38      | 0  | 71    |

#### Statistical Summary of Environmental Complaints

| Reporting                  | Environmental Complaint Statistics |                  |            |  |  |  |  |  |  |
|----------------------------|------------------------------------|------------------|------------|--|--|--|--|--|--|
| Period                     | Frequency                          | Complaint Nature | Cumulative |  |  |  |  |  |  |
| 1 April –<br>30 April 2023 | 0                                  | N/A              | 4          |  |  |  |  |  |  |

#### Statistical Summary of Environmental Summons

| Reporting                  | <b>Environmental Summons Statistics</b> |         |            |  |  |  |  |  |  |
|----------------------------|---|---------|------------|--|--|--|--|--|--|
| Period                     | Frequency                               | Details | Cumulative |  |  |  |  |  |  |
| 1 April –<br>30 April 2023 | 0                                       | N/A     | 0          |  |  |  |  |  |  |

#### Statistical Summary of Environmental Prosecution

| Reporting                  | Environmental Prosecution Statistics |         |            |  |  |  |  |  |  |
|----------------------------|--------------------------------------|---------|------------|--|--|--|--|--|--|
| Period                     | Frequency                            | Details | Cumulative |  |  |  |  |  |  |
| 1 April –<br>30 April 2023 | 0                                    | N/A     | 0          |  |  |  |  |  |  |



| То      | IEC (AECOM), ER (AECOM), Contractor<br>(ATAL - CW - MH JV (ACMJV), CW-FWS<br>JV)         | Fax No | By-email      |  |  |  |
|---------|--|--------|---------------|--|--|--|
| From    | Oliver Chiu  | Date   | 21 April 2023 |  |  |  |
| Our Ref | CJO - 3113   |        |               |  |  |  |
| RE      | Contract No. 1/WSD/19 & 6/WSD/21   |        |               |  |  |  |
|         | In-situ Provisioning of Sha Tin Water Trea<br>Treatment Works and Ancillary Facilities - | •      | ,             |  |  |  |
|         | Notification of Exceedance (NOE) for Water Quality Monitoring on 11 April 20             |        |               |  |  |  |

Dear Sir/ Madam,

Exceedances of water quality were found in the monitoring on 11 April 2023. Please find the exceedances in the table below. Investigation report will be submitted separately.

| Station | Parameter                  | Weather | Action<br>Level | Limit Level | Measured<br>Level | Range of<br>Baseline | Exceedance  |
|---------|----------------------------|---------|-----------------|-------------|-------------------|----------------------|-------------|
| C1      | Suspended Solids<br>(mg/L) | Fine    | 4.19            | 6.73        | <1                | <1-9.7               | -           |
| C2      | Suspended Solids<br>(mg/L) | Fine    | 4.33            | 8.16        | <1                | <1 – 12.0            | -           |
| M1      | Suspended Solids<br>(mg/L) | Fine    | 3.30            | 3.56        | 2.2               | <1-4.7               | -           |
| M2      | Suspended Solids<br>(mg/L) | Fine    | 18.84           | 26.80       | 2.9               | <1 - 38              | -           |
| M3      | Suspended Solids<br>(mg/L) | Fine    | 1.00            | 1.00        | 1.6               | <1-1.3               | Limit Level |

Should you have any queries or need further information, please do not hesitate to contact us or the undersigned at Tel: 2333-6823 or Fax: 2333-1316.

Yours Faithfully, For and on Behalf of Acumen Environmental Engineering & Technologies Co., Ltd.

Oliver Chiu Assistant Environmental Consultant



#### Investigation Report on Limit Level Non-compliance on 11 April 2023

CONTRACT NO. 1/WSD/19 & 6/WSD/21 IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS (SOUTH WORKS) – WATER TREATMENT WORKS AND ANCILLARY FACILITIES Date: 26 April 2023

#### (I) Summary of exceedance on 11 April 2023

| Station | Parameter                  | Weather | Action<br>Level | Limit Level | Measured<br>Level | Range of<br>Baseline | Exceedance  |
|---------|----------------------------|---------|-----------------|-------------|-------------------|----------------------|-------------|
| C1      | Suspended Solids<br>(mg/L) | Fine    | 4.19            | 6.73        | <1                | <1-9.7               | -           |
| C2      | Suspended Solids<br>(mg/L) | Fine    | 4.33            | 8.16        | <1                | <1 – 12.0            | -           |
| M1      | Suspended Solids<br>(mg/L) | Fine    | 3.30            | 3.56        | 2.2               | <1-4.7               | -           |
| M2      | Suspended Solids<br>(mg/L) | Fine    | 18.84           | 26.80       | 2.9               | <1 - 38              | -           |
| M3      | Suspended Solids<br>(mg/L) | Fine    | 1.00            | 1.00        | 1.6               | <1-1.3               | Limit Level |

- (852) 2333-1316

#### (II) Investigation Results, Recommendations & Mitigation Measures

- According to the field observation from the Environmental Team (ET) on 11 April 2023, no polluted discharge was made from construction site to the Impact Monitoring Station M3 (Photo 1). In general, the condition of water at Impact Station M3 was in order and no discharge from construction was observed (Photo 1). The water quality monitoring locations and contract site area are illustrated in Figure 1.
- 2) Weekly site inspection by the Contractor and ET was conducted on 11 April 2023 to audit the site environmental performance. The overall condition was in compliance.
- 3) In our investigation on 11 April 2023, the Contractor had implemented water quality mitigation measures (eg. sandbags were put within the site to avoid wastewater from leaking out of the site) and wastewater have been properly treated (Photo 2 & 4). No adverse water quality impact was observed during the site inspection (Photo 3). Based on the site observation, it is concluded that the exceedance of limit level was non-project related.
- 4) Nevertheless, the Contractor should continually fully implement the water mitigation measures as recommended in the implementation schedule for environmental mitigation measures in the EM&A Manual.



### 浩科環境工業有限公司

Acumen Environmental Engineering & Technologies Co., Ltd.

香港青衣(北)担杆山路12號地段

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong (852) 2333-6823 (852) 2333-1316

Photo Record



Photo 1 (M3)



Photo 2 (Water quality of water treatment tank at 6/WSD)



Photo 3 (Discharge point at 6/WSD)



## 浩科環境工業有限公司

Acumen Environmental Engineering & Technologies Co., Ltd.

香港青衣(北)担杆山路12號地段

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong (852) 2333-6823 (852) 2333-1316



Photo 4 (Water quality of water treatment tank at 1/WSD)



### 浩科環境工業有限公司

Acumen Environmental Engineering & Technologies Co., Ltd.

香港青衣(北)担杆山路12號地段

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong (852) 2333-6823 (852) 2333-1316




Figure 1 Location Map Water Quality Monitoring Location

# Appendix W Tentative Schedule of Impact Monitoring

| [   |   | Tentative  | Impact Monitoring Schedule for   | STWTW  |  |  |
|-----|---|--|--|--|--|--|
|     |   | Tentative  | May-23   | 51010  |  |  |
| Sun | Mon   | Tue  | Wed  | Thu  | Fri  | Sat  |
|     | 1   | 2  | 3  | 4  | 5  | 6  |
|     |   | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3                |  | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3                |  | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 Air monitoring for<br>AM1 & AM2 Noise monitoring for<br>NM1, NM2 & NM3 |
| 7   | 8   | 9  | 10   | 11   | 12   | 13   |
|     | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 |  | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3  |  | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 Air monitoring for<br>AM1 & AM2 Noise monitoring for<br>NM1, NM2 & NM3 |  |
| 14  | 15  | 16   | 17   | 18   | 19   | 20   |
|     | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 |  | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3  | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3  |  |
| 21  | 22  | 23   | 24   | 25   | 26   | 27   |
|     | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 |  | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 Air monitoring for<br>AM1 & AM2 Noise monitoring for<br>NM1, NM2 & NM3 |  |  | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3  |
| 28  | 29  | 30   | 31   |  |  |  |
|     | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3  |  |  |  |

|     |                                     | Tentative                           | Impact Monitoring Schedule for       | STWTW |                                      |                                 |
|-----|-------------------------------------|-------------------------------------|--------------------------------------|-------|--------------------------------------|---------------------------------|
|     |                                     |                                     | Jun-23                               |       |                                      |                                 |
| Sun | Mon                                 | Tue                                 | Wed                                  | Thu   | Fri                                  | Sat                             |
|     |                                     |                                     |                                      | 1     | 2                                    | 3                               |
|     |                                     |                                     |                                      |       |                                      |                                 |
|     |                                     |                                     |                                      |       |                                      |                                 |
|     |                                     |                                     |                                      |       | Impact                               |                                 |
|     |                                     |                                     |                                      |       |                                      |                                 |
|     |                                     |                                     |                                      |       | Water Quality monitoring for C1, C2, |                                 |
|     |                                     |                                     |                                      |       | C3, M1, M2 & M3                      |                                 |
|     |                                     |                                     |                                      |       |                                      |                                 |
| 4   | 5                                   | 6                                   | 7                                    | 8     | 9                                    | 10                              |
| 4   | 5                                   | 8                                   | 7                                    | 0     | 9                                    | 10                              |
|     | Impact                              |                                     |                                      |       |                                      |                                 |
|     | Impact                              |                                     | Impact                               |       | Impact                               | Impact                          |
|     | Water Quality monitoring for C1, C2 |                                     | Impact                               |       | impact                               |                                 |
|     | C3, M1, M2 & M3 Air monitoring for  |                                     | Water Quality monitoring for C1, C2, |       | Water Quality monitoring for C1, C2, | Air monitoring for AM1 & AM2    |
|     | AM1 & AM2 Noise monitoring for      |                                     | C3, M1, M2 & M3                      |       | C3, M1, M2 & M3                      | Noise monitoring for NM1, NM2 & |
|     | NM1, NM2 & NM3                      |                                     |                                      |       |                                      | NM3                             |
|     |                                     |                                     |                                      |       |                                      |                                 |
| 11  | 12                                  | 13                                  | 14                                   | 15    | 16                                   | 17                              |
|     | · · · ·                             |                                     |                                      |       |                                      |                                 |
|     |                                     |                                     |                                      |       | Impact                               |                                 |
|     | Impact                              |                                     | Impact                               |       |                                      |                                 |
|     |                                     |                                     |                                      |       | Water Quality monitoring for C1, C2, |                                 |
|     | Water Quality monitoring for C1, C2 |                                     | Water Quality monitoring for C1, C2, |       | C3, M1, M2 & M3 Air monitoring for   |                                 |
|     | C3, M1, M2 & M3                     |                                     | C3, M1, M2 & M3                      |       | AM1 & AM2 Noise monitoring for       |                                 |
|     |                                     |                                     |                                      |       | NM1, NM2 & NM3                       |                                 |
| 40  |                                     |                                     |                                      | 20    |                                      |                                 |
| 18  | 19                                  | 20                                  | 21                                   | 22    | 23                                   | 24                              |
|     |                                     |                                     | Import                               |       |                                      |                                 |
|     | Impact                              |                                     | Impact                               |       | Impost                               |                                 |
|     | Impact                              |                                     | Water Quality monitoring for C1, C2, |       | Impact                               |                                 |
|     | Water Quality monitoring for C1, C2 |                                     | C3, M1, M2 & M3 Air monitoring for   |       | Water Quality monitoring for C1, C2, |                                 |
|     | C3, M1, M2 & M3                     |                                     | AM1 & AM2 Noise monitoring for       |       | C3, M1, M2 & M3                      |                                 |
|     |                                     |                                     | NM1, NM2 & NM3                       |       |                                      |                                 |
|     |                                     |                                     |                                      |       |                                      |                                 |
| 25  | 26                                  | 27                                  | 28                                   | 29    | 30                                   |                                 |
|     |                                     |                                     |                                      |       |                                      |                                 |
|     |                                     |                                     |                                      |       |                                      |                                 |
|     | Impact                              | Impact                              | Impact                               |       |                                      |                                 |
|     |                                     |                                     |                                      |       |                                      |                                 |
|     | Water Quality monitoring for C1, C2 | Air monitoring for AM1 & AM2        | Water Quality monitoring for C1, C2, |       |                                      |                                 |
|     | C3, M1, M2 & M3                     | Noise monitoring for Nivir, Niviz & | C3, M1, M2 & M3                      |       |                                      |                                 |
|     |                                     | NM3                                 |                                      |       |                                      |                                 |
|     |                                     |                                     |                                      |       |                                      |                                 |
|     |                                     |                                     |                                      |       |                                      |                                 |

|          |  | Tentative | Impact Monitoring Schedule for  | STWTW  |   |                                 |
|----------|--|-----------|---|--|---|---------------------------------|
|          |  |           | Jul-23  | -  |   |                                 |
| Sun      | Mon  | Tue       | Wed   | Thu  | Fri   | Sat                             |
|          |  |           |   |  |   | 1                               |
|          |  |           |   |  |   |                                 |
|          |  |           |   |  |   |                                 |
|          |  |           |   |  |   |                                 |
|          |  |           |   |  |   |                                 |
|          |  |           |   |  |   |                                 |
|          |  |           |   |  |   |                                 |
|          |  |           |   |  |   |                                 |
|          |  |           |   |  |   |                                 |
|          |  |           |   |  |   |                                 |
|          |  |           |   |  |   |                                 |
|          |  | -         | -   |  |   |                                 |
| 2        | 3  | 4         | 5   | 6  | 7   | 8                               |
|          |  |           |   |  |   |                                 |
|          | lune and   |           |   |  |   |                                 |
|          | Impact   |           |   |  |   | Impact                          |
|          |  |           | Impact  |  | Impact  | Inpact                          |
|          | Water Quality monitoring for C1, C2,   |           |   |  |   |                                 |
|          |  |           |   |  | Mater O all'I and its is for O1 O0  | Air monitoring for AM1 & AM2    |
|          | C3, M1, M2 & M3 Air monitoring for   |           | Water Quality monitoring for C1, C2,  |  | Water Quality monitoring for C1, C2,  | Noise monitoring for NM1, NM2 & |
|          | AM1 & AM2 Noise monitoring for   |           | C3, M1, M2 & M3   |  | C3, M1, M2 & M3   |                                 |
|          | NM1, NM2 & NM3   |           |   |  |   | NM3                             |
|          |  |           |   |  |   |                                 |
|          |  |           |   |  |   |                                 |
| 9        | 10   | 11        | 12  | 13   | 14  | 15                              |
|          |  |           |   |  |   |                                 |
|          |  |           |   |  |   |                                 |
|          |  |           |   |  | Impact  |                                 |
|          | Impact   |           | Impact  |  |   |                                 |
|          | impuor   |           | inipaot   |  | Water Quality manitaring for Q1 Q2  |                                 |
|          |  |           |   |  | Water Quality monitoring for C1, C2,  |                                 |
|          | Water Quality monitoring for C1, C2,   |           | Water Quality monitoring for C1, C2,  |  | C3, M1, M2 & M3 Air monitoring for  |                                 |
|          | C3, M1, M2 & M3  |           | C3, M1, M2 & M3   |  | AM1 & AM2 Noise monitoring for  |                                 |
|          |  |           |   |  |   |                                 |
|          |  |           |   |  | NM1, NM2 & NM3  |                                 |
|          |  |           |   |  |   |                                 |
|          |  |           |   |  |   |                                 |
| 16       | 17   | 18        | 19  | 20   | 21  | 22                              |
| 16       | 17   | 18        | 19  | 20   | 21  | 22                              |
| 16       | 17   | 18        | 19  |  | 21  | 22                              |
| 16       |  | 18        |   |  |   | 22                              |
| 16       | 17<br>Impact   | 18        | 19<br>Impact  | 20<br>Impact   | 21<br>Impact  | 22                              |
| 16       |  | 18        |   | Impact   |   | 22                              |
| 16       | Impact   |           | Impact  | Impact<br>Air monitoring for AM1 & AM2   | Impact  |                                 |
| 16       | Impact<br>Water Quality monitoring for C1, C2,   |           | Impact<br>Water Quality monitoring for C1, C2,  | Impact<br>Air monitoring for AM1 & AM2   | Impact<br>Water Quality monitoring for C1, C2,  |                                 |
| 16       | Impact   |           | Impact  | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &              | Impact  |                                 |
| 16       | Impact<br>Water Quality monitoring for C1, C2,   |           | Impact<br>Water Quality monitoring for C1, C2,  | Impact<br>Air monitoring for AM1 & AM2   | Impact<br>Water Quality monitoring for C1, C2,  |                                 |
| 16       | Impact<br>Water Quality monitoring for C1, C2,   |           | Impact<br>Water Quality monitoring for C1, C2,  | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &              | Impact<br>Water Quality monitoring for C1, C2,  |                                 |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3  |           | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3   | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3       | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3   |                                 |
| 16<br>23 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3  |           | Impact<br>Water Quality monitoring for C1, C2,  | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3       | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3   |                                 |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3  |           | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26   | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3       | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3   |                                 |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3  |           | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3   | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3       | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3   |                                 |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24  |           | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26   | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3       | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28   |                                 |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3  |           | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact   | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3<br>27 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3   |                                 |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24<br>Impact  | 25        | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2,   | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3<br>27 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact   | 29                              |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24<br>Impact  | 25        | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2,   | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3<br>27 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact   | 29                              |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24<br>Impact<br>Water Quality monitoring for C1, C2,  | 25        | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 Air monitoring for                                   | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3<br>27 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | 29                              |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24<br>Impact  | 25        | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 Air monitoring for<br>AM1 & AM2 Noise monitoring for | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3<br>27 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact   | 29                              |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24<br>Impact<br>Water Quality monitoring for C1, C2,  | 25        | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 Air monitoring for                                   | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3<br>27 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | 29                              |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24<br>Impact<br>Water Quality monitoring for C1, C2,  | 25        | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 Air monitoring for<br>AM1 & AM2 Noise monitoring for | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3<br>27 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | 29                              |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3   | 25        | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 Air monitoring for<br>AM1 & AM2 Noise monitoring for | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3<br>27 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | 29                              |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24<br>Impact<br>Water Quality monitoring for C1, C2,  | 25        | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 Air monitoring for<br>AM1 & AM2 Noise monitoring for | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3<br>27 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | 29                              |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3   | 25        | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 Air monitoring for<br>AM1 & AM2 Noise monitoring for | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3<br>27 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | 29                              |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>31   | 25        | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 Air monitoring for<br>AM1 & AM2 Noise monitoring for | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3<br>27 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | 29                              |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3   | 25        | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 Air monitoring for<br>AM1 & AM2 Noise monitoring for | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3<br>27 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | 29                              |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>31   | 25        | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 Air monitoring for<br>AM1 & AM2 Noise monitoring for | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3<br>27 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | 29                              |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>31<br>Impact   | 25        | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 Air monitoring for<br>AM1 & AM2 Noise monitoring for | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3<br>27 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | 29                              |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>31<br>Impact<br>Water Quality monitoring for C1, C2, | 25        | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 Air monitoring for<br>AM1 & AM2 Noise monitoring for | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3<br>27 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | 29                              |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>31<br>Impact   | 25        | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 Air monitoring for<br>AM1 & AM2 Noise monitoring for | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3<br>27 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | 29                              |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>31<br>Impact<br>Water Quality monitoring for C1, C2, | 25        | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 Air monitoring for<br>AM1 & AM2 Noise monitoring for | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3<br>27 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | 29                              |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>31<br>Impact<br>Water Quality monitoring for C1, C2, | 25        | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 Air monitoring for<br>AM1 & AM2 Noise monitoring for | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3<br>27 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | 29                              |
|          | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>24<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>31<br>Impact<br>Water Quality monitoring for C1, C2, | 25        | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>26<br>Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3 Air monitoring for<br>AM1 & AM2 Noise monitoring for | Impact<br>Air monitoring for AM1 & AM2<br>Noise monitoring for NM1, NM2 &<br>NM3<br>27 | Impact<br>Water Quality monitoring for C1, C2,<br>C3, M1, M2 & M3<br>28<br>Impact<br>Water Quality monitoring for C1, C2, | 29                              |