



# Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel

Monthly EM&A Report (October 2011)

#### **Hyder Consulting Limited**

Company Number 126012

47th Floor, Hopewell Centre 183 Queen's Road East Wanchai Hong Kong

Tel: +852 2911 2233

Fax: +852 2805 5028

hyder.hk@hyderconsulting.com www.hyderconsulting.com



MAEDA

# Maeda - CREC - SELI Joint Venture

# Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel

Monthly EM&A Report (October 2011)

#### Report No EB000364R0712

F.C. Tsang

Certifled By

ET Leader

Verified By Ir

David Yeung Independent Environmental Checker

Fartheory

#### Hyder Consulting Limited

Company Number 126012

47th Floor, Hopewell Centre 183 Queen's Road East Wanchai Hong Kong

Tel: +852 2911 2233

Fax: +852 2805 5028

hyder.hk@hyderconsulting.com www.hyderconsulting.com



# Maeda - CREC - SELI Joint Venture

# Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel

Monthly EM&A Report (October 2011)

Author	Arthur Chiu	Antelatur
Checker	F.C. Tsang	Fang Fandbang
Approver	Eric Li	- EQ
Report No Date	EB000364R0712 14 November 2011	

This Monthly EM&A Report (October 2011) is prepared for Maeda - CREC - SELI Joint Venture in accordance with the terms and conditions of appointment dated 18 December 2007. Hyder Consulting Limited (Company Number 126012) cannot accept any responsibility for any use of or reliance on the contents of this report by any third party.

Monthly EM&A Report (October 2011) Hyder Consulting Limited-Company Number 126012 k:\eb000364 tsuen wan drainage tunnel\f-reports\em&a report\2011\2011-10\eb000364r0712.doc





# CONTENTS

UTIVE	SUMMARY	1
INTRO	DDUCTION	4
PROJ	ECT INFORMATION	5
2.1	Project Organization and Management Structure	5
2.2	Construction Progress	5
2.3	Mitigation Measures	6
2.4	Status of License and Permit	6
SUM	/IARY OF EM&A REQUIREMENT	7
3.1	Air Quality	7
3.2	Noise	. 11
3.3	Water Quality	. 14
MONI	TORING RESULT	21
4.1	Air Quality	. 21
4.2	Noise	
4.3	Water Quality Monitoring	. 24
4.4	Summary of Project-Related Exceedances	. 44
WAST	E MANAGEMENT	45
NON-	COMPLIANCE AND DEFICIENCY	46
6.1	Site Audit by ET	
COM	PLAINT	. 47
SUM	ARY OF NOTIFICATION OF SUMMONS, SUCCESSFUL	
FUTU	RE KEY ISSUE	49
	INTRO PROJ 2.1 2.2 2.3 2.4 SUMM 3.1 3.2 3.3 MONI 4.1 4.2 4.3 4.4 WAST NON- 6.1 COMF SUMM PROS	<ul> <li>2.2 Construction Progress</li> <li>2.3 Mitigation Measures</li> <li>2.4 Status of License and Permit.</li> <li>SUMMARY OF EM&amp;A REQUIREMENT</li> <li>3.1 Air Quality</li> <li>3.2 Noise</li> <li>3.3 Water Quality.</li> <li>MONITORING RESULT</li> <li>4.1 Air Quality</li> <li>4.2 Noise</li> <li>4.3 Water Quality Monitoring</li> <li>4.4 Summary of Project-Related Exceedances</li> <li>WASTE MANAGEMENT</li> <li>NON-COMPLIANCE AND DEFICIENCY</li> </ul>



# TABLES

- Table 3-1 Air Quality Monitoring Equipment
- Table 3-2
   Air Quality Monitoring Locations
- Table 3-3
   Action & Limit Levels for Air Quality
- Table 3-4
   Event/Action Plan for Air Quality
- Table 3-5
   Noise Monitoring Equipment
- Table 3-6
   Noise Monitoring Locations
- Table 3-7
   Action & Limit Levels for Air Borne Noise
- Table 3-8
   Event/Action Plan for Airborne Noise
- Table 3-9
   Water Quality Monitoring Equipment
- Table 3-10
   Water Quality Monitoring Locations
- Table 3-11 Action/Limit Levels for Water Quality
- Table 3-12 Event/Action Plan for Water Quality
- Table 4-1Air Quality Monitoring Results
- Table 4-2
   Air Borne Noise Monitoring Results
- Table 4-3 Summary of Exceedances for I-1
- Table 4-4 Summary of Exceedances for I-2
- Table 4-5Summary of Exceedances for I-3
- Table 4-6 Summary of Exceedances for O-1(FT)
- Table 4-7 Summary of Exceedances for O-1(ET)
- Table 4-8Water Quality Monitoring Results
- Table 4-9Summary of Project-Related Exceedances
- Table 5-1Waste Generated in October 2011
- Table 6-1 Site Inspection by ET
- Table 7-1 Cumulative Statistics of Environmental Complaints
- Table 8-1
   Cumulative Statistics of Notification of Summons and Successful Prosecutions and Convictions

# **APPENDICES**

- Appendix A Site Map and Works Area
- Appendix B Organization Chart
- Appendix C Construction Programme
- Appendix D Implementation Status of Environmental Mitigation Measures
- Appendix E Status of License and Permit
- Appendix F Calibration Certificates
- Appendix G Monitoring Locations
- Appendix H EM&A Schedule
- Appendix I Monitoring Results
- Appendix J Interim Notifications of Environmental Quality Limits Exceedances
- Appendix K Complaint Log



# EXECUTIVE SUMMARY

- Drainage Services Department (DSD) has awarded the contract for the Design and Construction of Tsuen Wan Drainage Tunnel (hereafter referred to as the "Project") to Maeda-CREC-SELI Joint Venture (MCSJV). MCSJV has appointed Hyder Consulting Limited (HCL) as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) works in accordance with the Environmental Monitoring and Audit Manual (EM&A Manual) and Environmental Permit (EP). Commencement of the construction work had been notified to the Environmental Protection Department (EPD) in January 2008. This Monthly EM&A Report summarises the EM&A works undertaken in October 2011.
- According to the EM&A Manual, there are four designated air quality monitoring locations, five designated noise monitoring locations and five water quality monitoring locations during the construction phase: (i) Sik Sik Yuen Ho Fung College (ASR 1, NSR 1 and Intake I-1); (ii) Hong Hoi Chee Hong Temple (ASR 3, NSR 3 and Intake I-2); (iii) Squatters (NSR 6 and Intake I-3); (iv) Beach Tower (Long Beach Gardens) (ASR 8, NSR 8 and Outfall O-1); and (v) Greenview Terrace (Block 1) (ASR 9, NSR 9 and Outfall O-1).
- During the non restricted hours, major construction activities undertaken by the Contractor at Tsuen Wan Drainage Tunnel included site cleaning and tidying at Outfall, I-1, I-2 and I-3; construction of spiral ramp structure at Outfall; tunnel boring machine (TBM) drilling of the tunnel and mucking out of tunnel spoil at Outfall; construction of box culvert and L-shape retaining wall at Outfall; trimming formation for the precast slab at Portion E; installation of precast sea wall blocks at Portion E; disposal of dredging materials to south of Cheung Chau at Portion E; disposal of the excavated materials to TM38 at Portion E; drilling, rock splitting and excavation of vortex shaft at I-3; drilling hole and excavation for main adit tunnel at I-3; backfilling slope by import materials at PB wall at I-3; river stream water diversion at I-3; blasting and excavation for upper part of man access adit for man access shaft and deaeration chamber for vortex drop shaft at I-2; grouting dowel bars and shotcreting at upper man access adit at I-2; excavated trench, modification of waling and strut for drainage pipe next to catchpit WS1 at I-2; casting for skin wall at Portion G at I-2; excavation of 1.5 m diameter stepped channel, breaking existing mass wall and construction of CP2 (launching) at I-2; construction of 300 U-channel and catchpit at Portion G at I-2; capping beam reinstatement works for drainage, masonry wall and carriage way at I-1; drilling of H-pile and grouting at PA wall at I-1; and erection of spiral ramp entrance gate at crest platform at I-1.
- Underground mining and probe drilling were undertaken during the restricted hours in the reporting period.
- As confirmed by the Contractor, a total of 470 m<sup>3</sup> dredging material was disposed of to the south of Cheung Chau in October.
- No exceedances have been recorded for air quality monitoring during the reporting month.
- No exceedances have been recorded for noise monitoring during the reporting month.
- Exceedances for river water quality monitoring are summarised in the following table:

Parameter	Action Level Exceedance	Limit Level Exceedance
DO	Nil	Nil
Turbidity	Nil	Five records at I-1 on 12 and 14 Oct 2011, at I-2 on 12 Oct 2011, and at I-3 on 12 and 14 Oct 2011.



• Exceedances for marine water quality monitoring are summarised in the following table:

Parameter	Action Level Exceedance	Limit Level Exceedance
DO	Three records at O-1(FT) on 6 and 14 Oct 2011	Twelve records at O-1(FT) on 8, 12 and 14 Oct 2011 and at O-1(ET) on 6, 8, 12 and 14 Oct 2011
Turbidity	Nil	Nil
SS	One record at O-1(ET) on 6 Oct 2011	Nil

- The status of waste generation in the reporting month is:
  - A total of 2,888.9 m<sup>3</sup> C&D material was disposed of to public fill at Tuen Mun. A quantity of 315.0 m<sup>3</sup> and 14,232.5 m<sup>3</sup> inert C&D materials were reused in the Contract and other Contracts, respectively. Detail information could be referred to Section 5.1.1 of this report.
  - About 18.9 m<sup>3</sup> general waste was disposed of to NENT Landfill;
  - No paper/cardboard was recycled in the reporting month;
  - About 416.2 kg metal was generated in the reporting month;
  - No plastic waste was disposed of in the reporting month; and
  - No chemical waste was disposed of in the reporting month.
- In this reporting month, two site inspections and one monthly site audit were carried out by ET and Independent Environmental Checker (IEC) respectively, to ensure proper implementation of environmental mitigation measures specified in the EM&A Manual and compliance with environmental legislation. All observations, which were recorded on the site inspection checklists, were passed to the Contractor together with the ET's recommendations.
- As advised by the Contractor and verified by ET:
  - No non-compliance regarding the site inspection was received in the reporting month; and
  - No environmental complaint was received during the reporting month.
  - No summons and prosecution was received in the reporting month.
- The major construction works for the upcoming three months will be:
  - Site cleaning and tidying at Outfall, I-1, I-2 and I-3;
  - TBM drilling of the tunnel and mucking out of tunnel spoil at Outfall;
  - Construction of spiral ramp structure at Outfall;
  - Construction of box culvert and L-shaped retaining wall at Outfall;
  - Installation of precast seawall blocks and panels for construction of outfall apron at Portion E;



- Drilling and excavation of vortex shaft at I-3;
- Reinstatement of slope at PB wall at I-3;
- Construction of approach channel at I-3;
- Blasting and excavation for man access shaft and vortex drop shaft at I-2;
- Construction of approach channel structure at I-2;
- Construction of drainage works at Portion G at I-2;
- Construction of skin wall abutment at I-1; and
- Construction of crane temporary platform for TBM retrieval at I-1.



# 1 INTRODUCTION

- 1.1.1 The Drainage Services Department (DSD) proposed to construct a tunnel with an internal diameter of 6.5 m and a length of 5.13 km, with the purpose to alleviate the flooding risk in Tsuen Wan and Kwai Chung.
- 1.1.2 This project is a Designated Project under Schedule 2 Part I Category Q, of the Environmental Impact Assessment Ordinance (EIAO) as part of the proposed Tsuen Wan Drainage Tunnel (TWDT) passes underneath the existing Tai Mo Shan Country Park. An Environmental Impact Assessment (EIA) Study has therefore been undertaken to provide information on the nature and extent of environmental impacts arising from the construction and operation of the proposed designated project and related activities taking place concurrently. From the EIA, the recommendations for monitoring contained herein are made.
- 1.1.3 The Maeda-CREC-SELI Joint Venture (MCSJV) was awarded by DSD with the Contract Design and Construction of Tsuen Wan Drainage Tunnel.
- 1.1.4 Hyder was commissioned by the MCSJV as the Environmental Team (ET) to implement an EM&A programme in accordance with the EM&A Manual. The proposed tunnel section flows from the junction of Shing Mun Road and Wo Yi Hop Road and discharges to south of Yau Kom Tau underneath Castle Peak Road as shown in Appendix A.
- 1.1.5 The construction works of the Project was commenced in January 2008. This is the forty-third monthly EM&A report summarising the impact monitoring results and audit findings of the EM&A programme in October 2011.



# 2 PROJECT INFORMATION

# 2.1 Project Organization and Management Structure

2.1.1 The organization chart and lines of communication with respect to the on-site environmental management are shown in Appendix B.

### 2.2 Construction Progress

- 2.2.1 The overall project programme from the detail design to completion of all civil works shall take approximately 54 months. The construction programme is presented in Appendix C.
- 2.2.2 The major construction activities undertaken in the reporting month were:
  - Site cleaning and tidying at Outfall, I-1, I-2 and I-3;
  - Construction of spiral ramp structure at Outfall;
  - Tunnel boring machine (TBM) drilling of the tunnel and mucking out of tunnel spoil at Outfall;
  - Construction of box culvert and L-shape retaining wall at Outfall;
  - Trimming formation for the precast slab at Portion E;
  - Installation of precast sea wall blocks at Portion E;
  - Disposal of dredging materials to south of Cheung Chau at Portion E;
  - Disposal of the excavated materials to TM38 at Portion E;
  - Drilling, rock splitting and excavation of vortex shaft at I-3;
  - Drilling hole and excavation for main adit tunnel at I-3;
  - Backfilling slope by import materials at PB wall at I-3;
  - River stream water diversion at I-3;
  - Blasting and excavation for upper part of man access adit for man access shaft and deaeration chamber for vortex drop shaft at I-2;
  - Grouting dowel bars and shotcreting at upper man access adit at I-2;
  - Excavated trench, modification of waling and strut for drainage pipe next to catchpit WS1 at I-2;
  - Casting for skin wall at Portion G at I-2;
  - Excavation of 1.5 m diameter stepped channel, breaking existing mass wall and construction of CP2 (launching) at I-2;
  - Construction of 300 U-channel and catchpit at Portion G at I-2;
  - Capping beam reinstatement works for drainage, masonry wall and carriage way at I-1;
  - Drilling of H-pile and grouting at PA wall at I-1; and
  - Erection of spiral ramp entrance gate at crest platform at I-1.



- 2.2.3 As confirmed by the Contractor, a total of 470 m<sup>3</sup> dredging material was disposed of to the south of Cheung Chau in October.
- 2.2.4 Underground mining and probe drilling were undertaken during the restricted hours in the reporting period.

# 2.3 Mitigation Measures

2.3.1 The implemented environmental mitigation measures and their statuses are given in Appendix D.

### 2.4 Status of License and Permit

2.4.1 A summary of relevant permits and licences for the Project is given in Appendix E.



# 3 SUMMARY OF EM&A REQUIREMENT

### 3.1 Air Quality

### Air Quality Parameters

3.1.1 One-hour total suspended particulates (TSP) levels were measured at the designated air quality monitoring locations in accordance with the EM&A Manual. Information such as date of monitoring, duration, weather condition, equipment used and monitoring results were recorded on the field data sheet developed for the Project. The monitoring results are presented in Section 4.

# Monitoring Methodology

- 3.1.2 One-hour TSP monitoring was carried out under typical weather conditions (with no adverse weather such as typhoon signal or rain storm warning) three times every six days using High Volume Air Samplers (HVASs). Monitoring was conducted in accordance with the standard sampling method as set out in High Volume Method for Total Suspended Particulates, Part 50 Chapter 1 Appendix B, Title 40 of the Code of Federal Regulations of the USEPA.
- 3.1.3 After each sampling, the filter paper loaded with dust was kept in a clean and tightly sealed plastic bag. The filter paper was then re-conditioned in desiccators for 24 hours before obtaining the weight under laboratory conditions.
- 3.1.4 The average concentrations of the TSP were calculated based on the following information obtained from monitoring:
  - Flow rate;
  - Weight of the filter paper before and after sampling; and
  - Sampling period indicated by the elapsed-time meter.
- 3.1.5 All samples were kept in good condition (i.e. stored in sealed plastic bags, with brief description of the monitoring dates and locations) for a period of 6 months before disposal. Sample analysis was carried out by ALS Technichem (HK) Pty Limited (HOKLAS Registration Number 066).

# Monitoring Equipment and Calibration

- 3.1.6 High Volume Air Samplers (HVASs) were used for 1-hour TSP monitoring to comply with the USEPA specifications in Appendix B Part 5 - Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere (High-Volume Method) of the Code of Federal Regulation dated June 1, 1991.
- 3.1.7 All HVASs were calibrated before commencement of monitoring using standard orifice 5points calibration method with orifice calibrator to determine the actual flow rate of each HVAS. This was used for the calculation of the TSP level. Calibration Kit Model -TE5025A was used for calibration of the HVAS. Recalibration of the HVAS was carried out after motor maintenance, at least once every six months, which was about the expected life of carbon brush. The air quality monitoring equipment used during the



reporting month is shown in Table 3-1 below. The calibration certificates are included in Appendix F.

Equipment Type	Model	Serial Number	Calibration Orifice Number	Location
HVAS	BM2000HX	4994	1785	ASR 1
HVAS	BM2000HX	5875	1785	ASR 3
HVAS	TE5005X	1059	1785	ASR 8
HVAS	TE5005X	1713	1785	ASR 9

 Table 3-1
 Air Quality Monitoring Equipment

# Monitoring Location

3.1.8 Four designated air quality monitoring locations were identified in the contract specific EM&A manual. They are listed in Table 3-2 below and shown in Appendix G.

Monitoring Station ID	Name of Premises	Floor Level
ASR1	Sik Sik Yuen Ho Fung College	G/F
ASR3	Hong Hoi Chee Hong Temple	Podium
ASR8	Beach Tower (Long Beach Gardens)	G/F
ASR9	Greenview Terrace (Block 1)	G/F

 Table 3-2
 Air Quality Monitoring Locations

# Action and Limit Levels

3.1.9 The Action and Limit Levels for the 1-hour TSP monitoring are shown in Table 3-3. In case exceedances of Action and/or Limit levels for air quality occur, Event Contingency Plans (ECPs) would be implemented. The ECPs for Action and Limit levels exceedances are shown in Table 3-4.

Station	1-hour TSP Level in µg/n	1-hour TSP Level in μg/m <sup>3</sup>		
Station	Action Level	Limit Level 500 500 500		
ASR 1	307	500		
ASR 3	327	500		
ASR 8	337	500		
ASR 9	329	500		

#### Table 3-3 Action & Limit Levels for Air Quality



	ACTION				
EVENT	ET	IEC	SOR	CONTRACTOR	
ACTION LEVEL					
Exceedance for one sample	investigate the causes of	<ul> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ul>	Notify Contractor.	<ul> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate.</li> </ul>	
Exceedance for two or more consecutive samples	<ul> <li>Inform IEC and SOR;</li> <li>Advise SOR on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> </ul>	<ul> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> </ul>	<ul> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ul>	<ul> <li>Submit proposals for remedial to SOR within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ul>	
Exceedance for o sample	ne • Identify source, investigate the causes of exceedance and propose remedial measures;	<ul> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and</li> </ul>	<ul> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial</li> </ul>	<ul> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working</li> </ul>	

Monthly EM&A Report (October 2011) Hyder Consulting Limited-Company Number 126012 k:\eb000364 tsuen wan drainage tunnel\f-reports\em&a report\2011\2011-10\eb000364r0712.doc



	ACTION				
EVENT	ET	IEC	SOR	CONTRACTOR	
	<ul> <li>Inform IEC, SOR, Contractor and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and SOR informed of the results.</li> </ul>	<ul> <li>measures;</li> <li>Advise SOR on the effectiveness of the proposed remedial measures;</li> </ul>	measures properly implemented.	<ul> <li>days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ul>	
	<ul> <li>Notify IEC, SOR,</li> <li>Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Arrange meeting with IEC and SOR to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and SOR informed of the results;</li> <li>If exceedance stops, cease additional</li> </ul>	Contractor on the potential remedial actions; • Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise SOR accordingly; • Supervise the implementation of remedial measures.	<ul> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ul>	<ul> <li>agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by SOR until the exceedance is abated.</li> </ul>	

### Table 3-4 Event/Action Plan for Air Quality



### 3.2 Noise

### Noise Parameters

- 3.2.1 The construction noise level was measured in terms of equivalent A-weighted sound pressure level (L<sub>eq</sub>) measured in decibels (dB(A)). Monitoring of L<sub>eq(30 min)</sub> was carried out at the noise monitoring locations on a weekly basis during normal construction working hours (0700-1900 hours from Monday to Saturday except public holidays). For all other time periods (i.e. restricted hours), L<sub>eq(5 min)</sub> would be employed for comparison with the Noise Control Ordinance (NCO) criteria if necessary.
- 3.2.2 The two statistical sound levels L<sub>10</sub> and L<sub>90</sub>, the level exceeded for 10 and 90 percent of the time respectively, were also recorded during monitoring. Major noise sources observed, both on-site and off-site, were recorded on the field data sheet. All measurements were recorded and presented to the nearest 0.1 dB(A) in this report. Results are presented in Section 4.

# Monitoring Methodology

- 3.2.3 Sound level meters, which comply with the International Electrotechnical Commission Publication 651:1979 (Type 1) and 804:1985 (Type 1) specifications as referred to the Technical Memorandum (TM) issued under the Noise Control Ordinance, were used. Noise levels for the A-weighted levels  $L_{eq(30 min)}$ ,  $L_{10}$  and  $L_{90}$  were measured throughout the impact monitoring. An average, by sound power, of six consecutive 5-minute readings was used to provide  $L_{eq(30 min)}$  for non-restricted hours (07:00-19:00 hours from Monday to Saturday except public holidays). A facade correction of 3 dB(A) was applied to the measurements that were carried out under free field conditions.
- 3.2.4 During the impact monitoring, parameters such as dates, weather condition, equipment used, measurement results and major noise sources were recorded on the field data record sheet. Monitoring would not be carried out in the presence of fog, rain or strong wind with a steady speed exceeding 5 m/s. In relation to the monitored noise levels, other noise sources such as road traffic might make a significant contribution to the overall noise environment. Therefore, noise monitoring activities would take into account such influencing factors, which were not present during the baseline monitoring period.

# Monitoring Equipment and Calibration

- 3.2.5 Rion Precision Sound Level Meters of Type NL-31 and B&K Integrating Sound Level Meter of Type 2238 in compliance with the International Electrotechnical Commission Publication specifications (Paragraph 3.2.3) were used for noise monitoring in this reporting month.
- 3.2.6 Prior to and following each noise measurement, the accuracy of the sound level meters was checked using an acoustic calibrator (B&K 4231) generating a known sound pressure level at a known frequency. Measurements were considered as valid only if the calibration levels from before and after the noise measurement agreed to within 1.0 dB(A). Sound level meters and calibrators were calibrated annually to ensure they performed to the same level of accuracy as stated in the manufacturer's specifications.



The noise monitoring equipment used during the reporting month are shown in Table 3-5 below. The calibration certificates are included in Appendix F.

Equipment Type	Manufacturer	Type Number	Serial Number	Location
Sound Level Meter	Rion	NL-31	00410224	NSR1, NSR3,
Sound Level Meter	B&K	2238	2562782	NSR6, NSR8 and NSR9
Sound Level Meter	B&K	2238	2448529	
Sound Level Calibrator	B&K	4231	2699361	

Table 3-5 Noise Monitoring Equipment

# **Monitoring Location**

3.2.7 Five designated noise monitoring locations were identified in the contract specific EM&A manual. They are listed in Table 3-6 below and shown in Appendix G. All the locations below are in facade measurement.

Monitoring Station ID	Name of Premises	Floor Level
NSR1	Sik Sik Yuen Ho Fung College	G/F
NSR3	Hong Hoi Chee Hong Temple	Podium
NSR6	Squatters	G/F
NSR8	Beach Tower (Long Beach Gardens)	G/F
NSR9	Creenview Terress (Black 1)	Podium (up to 6 July 2009)
	Greenview Terrace (Block 1)	Roof* (since 16 July 2009)

\* The noise monitoring location of NSR9 had been adjusted to rooftop since 16 July 2009.

#### Table 3-6 Noise Monitoring Locations

# **Construction Ground Borne Noise**

- 3.2.8 Prediction of construction ground borne noise indicates the criteria will be achieved at most NSRs except exceedances predicted at Hong Hoi Chee Hong Temple (NSR3) and Squatters (NSR6). It is recommended to restrict the TBM operation in non-restricted period (i.e. 0700 1900 hours) at these NSRs. In order to ensure proper control of ground borne noise is executed by the contractor, a monitoring requirement is recommended at the Hong Hoi Chee Hong Temple at Intake 2 and Squatters at Intake 3 for compliance checking. Ground borne noise impact monitoring was carried out only when operation of TBM was conducted within area under monitoring requirement. Detail of the monitoring area and period can be referred to a stand-alone document of *Ground Borne Noise Monitoring Methodology*.
- 3.2.9 Ground borne noise impact monitoring was carried out once per week during the monitoring periods at NSR 3 and NSR 6, respectively. Parameters such as date, weather condition, equipments used, measurement results and major noise sources



were recorded on the field data record sheet. Monitoring was carried out at the ground floor inside the building with all windows, doors and openings being closed. Electrical appliances, such as air conditioners and television, and any other that would emit sound during operation were switched off or removed to minimise disturbance to the monitoring.

3.2.10 The ground borne noise monitoring at NSR 6 was conducted from 1 March 2011 to 14 April 2011 and the ground borne noise monitoring at NSR 3 was conducted from 8 August 2011 to 29 August 2011 in order to cover the ground borne noise monitoring zone for NSR 6 and NSR 3, respectively. Layout plans showing the chainage and the locations of ground borne noise monitoring stations at NSR 6 and NSR 3 are shown in Appendix G. The ground borne noise monitoring results at NSR 6 and NSR 3 were reported in the corresponding monthly EM&A reports.

# Action and Limit Levels

3.2.11 The Action and Limit levels for construction noise are defined in Table 3-7. If noncompliance of the criteria occurs, actions in accordance with the Action Plan in Table 3-8 would be carried out.

Time Period	Action	Limit
0700 – 1900 hours on normal weekdays	When one documented complaint is received	75 dB(A)*

\* For educational establishments the limit level shall be 70 dB(A) and reduced to 65 dB(A) during examination periods between 0700-1900 hours on normal weekdays.

Table 3-7 Action & L	nit Levels for Air Borne Noise
----------------------	--------------------------------

Event	Action				
	ET Leader	IEC	SOR	Contractor	
Action Level	<ul> <li>Notify IEC and the Contractor.</li> <li>Carry out</li> </ul>	<ul> <li>Review with analysed results submitted by ET.</li> </ul>	<ul> <li>Confirm receipt of notification of exceedance in writing</li> </ul>	<ul> <li>Submit noise mitigation proposals to IEC.</li> </ul>	
	investigation.	Review the proposed	Notify the Contractor.	Implement noise	
	<ul> <li>Report the results of investigation to IEC and the Contractor.</li> </ul>	remedial measures by the Contractor and advise SOR	<ul> <li>Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>Ensure remedial measures are properly</li> </ul>		
	• Discuss with the Contractor and formulate remedial measures.	<ul> <li>Discuss with the Contractor and formulate remedial</li> <li>accordingly.</li> <li>Supervise the implementation of remedial measurements</li> </ul>			
	<ul> <li>Increase monitoring frequency to check mitigation measures.</li> </ul>		implemented.		
Limit Level	<ul> <li>Identify the source.</li> <li>Notify IEC, SOR, EPD and the Contractor.</li> </ul>	• Discuss amongst SOR, ET Leader and the Contractor on the potential remedial	<ul> <li>Confirm receipt of notification of exceedance in writing</li> </ul>	• Take immediate action to avoid further exceedance.	

Monthly EM&A Report (October 2011)

Hyder Consulting Limited-Company Number 126012

k:\eb000364 tsuen wan drainage tunnel\f-reports\em&a report\2011\2011-10\eb000364r0712.doc



Ennet	Action				
Event	ET Leader	IEC	SOR	Contractor	
	<ul> <li>Repeat measurement to confirm findings.</li> <li>Increase monitoring frequency.</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>Inform IEC, SOR, and EPD the causes and actions taken for the exceedances.</li> <li>Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and SOR informed of the results.</li> <li>If exceedance stops, cease additional monitoring.</li> </ul>	<ul> <li>Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise SOR accordingly.</li> <li>Supervise the implementation of</li> </ul>	<ul> <li>Notify the Contractor.</li> <li>Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>Ensure remedial measures are properly implemented.</li> <li>If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.</li> </ul>	<ul> <li>IEC within 3 working days of notification.</li> <li>Implement the agreed proposals.</li> <li>Resubmit proposals if problem still not under control.</li> <li>Stop the relevant activity of works as determined by the SOR until the exceedance is abated</li> </ul>	

#### Table 3-8 Event/Action Plan for Airborne Noise

### 3.3 Water Quality

3.3.1 The water quality impact would be insignificant with the protection measures recommended in Section 5.6 of the EIA report. However, in view of the sensitive nature of the rivers/streams and bathing beaches near the Project site, it is suggested that a programme of monitoring should be established to confirm the effectiveness of these mitigation measures in protecting these water bodies.

# Water Quality Parameters

- 3.3.2 Monitoring for Dissolved Oxygen (DO), temperature, turbidity, pH and suspended solids (SS) should be undertaken at designated monitoring locations. It should be noted that DO, temperature, turbidity and pH should be measured in-situ whereas SS is assayed in a laboratory.
- 3.3.3 In association with the water quality parameters, other relevant data should also be measured, such as monitoring location/position, time, weather conditions, and any special phenomena and description of work underway at the construction site etc.



# Monitoring Methodology

- 3.3.4 In accordance with the EM&A Manual, the water quality monitoring for all specified parameters were measured at all designated monitoring locations including control points at an interval of 3 days per week. DO, temperature, turbidity, pH and SS measurements were undertaken at designated monitoring locations.
- 3.3.5 It should be noted that water samples for all monitoring parameters were collected, stored, preserved and analysed according to Standard Methods, APHA 17 ed. and/or methods agreed by the Director of Environmental Protection.
- 3.3.6 Each sample was analysed in accordance with the APHA Standard Methods for the Examination of Water and Wastewater, 18<sup>th</sup> edition, or an equivalent method approved by the EPD. In any circumstance, the sample testing should comply with a comprehensive quality assurance and quality control programme. The laboratory should be prepared to demonstrate the quality programmes to the EPD when requested.

# Monitoring Equipment and Calibration

3.3.7 All the water samples collected were transferred to clearly labelled and pre-cleaned sample containers with necessary preservatives immediately after collection. The sample containers were provided by a HOKLAS accredited laboratory. About 1 L of samples was collected for all laboratory analysis. Following sampling, samples should be stored in a cool box at temperature between 0 and 4 °C, and transported to the laboratory within the sample retention time as advised by the laboratory under proper chain-of-custody system. The water quality monitoring equipment used during the reporting month is shown in Table 3-9 below.

Equipment Type	Manufacturer	Model	Quantity
DO / Temperature Meter	YSI	55/12	1
pH Meter	Hanna	HI-8014	1
Turbidimeter	EUTECH	TN-100	1

#### Table 3-9 Water Quality Monitoring Equipment

3.3.8 All in situ monitoring equipment were checked and calibrated prior to use. They were calibrated by a laboratory accredited under HOKLAS or any other international accreditation scheme, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes were checked with certified standard solutions before each use. Wet bulb calibrations for all DO meters were carried out before measurement at each monitoring location. For the on-site calibration of field equipment, BS 127:1993, "Guide to field and on-site test methods for the analysis of waters" was observed. The calibration certificates are included in Appendix F.



# Monitoring Location

3.3.9 Five designated impact monitoring locations (three river stations and two marine stations) and five control locations (three river control stations and two marine control stations) were identified in the contract specific EM&A Manual for river and marine water quality monitoring. These monitoring stations are listed in Table 3-10 below and shown in Appendix G.

River	
l-1	Intake I-1
I-1-C	Control of Intake I-1
I-2	Intake I-2
I-2-C	Control of Intake I-2
I-3	Intake I-3
I-3-C*	Control of Intake I-3
Marine	
O-1 (FT) and (ET)	Outfall O-1 during Flood Tide and Ebb Tide
O-1-C (FT)	Control of Outfall O-1 during Flood Tide
O-1-C (ET)	Control of Outfall O-1 during Ebb Tide

Monitoring Station ID Name of Premises

\*The upper stream location (I-3-C\*) had been relocated from end of February 2009 due to coarse stone blockage.

#### Table 3-10 Water Quality Monitoring Locations

3.3.10 Note that there were two control stations for Outfall O-1, one for sampling during flood tide and one for sampling during ebb tide. Only one of these control stations for Outfall O-1 was sampled during each sampling. Control station to be sampled was determined based on the tidal information provided by the Hong Kong Observatory.

# Action and Limit Levels

3.3.11 The Action and Limit levels for water quality monitoring parameters are defined in Table 3-11. In case of any exceedance, appropriate actions would be undertaken in accordance with the Event and Action Plan as described in Table 3-12.

Parameters	Action	Limit
DO in mg/L	Surface and Middle	Surface and Middle
(Surface, Middle and Bottom)	5%-ile of baseline data for surface and middle layer.	4 mg/L except 5 mg/L for Fish Culture Zone or
	-	1%-ile of baseline data for surface and middle layer



Parameters	Action	Limit
	Bottom	Bottom
	5%-ile of baseline data for bottom layer.	2 mg/L or 1%-ile of baseline data for bottom layer
SS in mg/L (depth-averaged)	95%-ile of baseline data or 120% of upstream control station's SS at the same tide of the same day	99%-ile of baseline or 130% of upstream control station's SS at the same tide of the same day and specific sensitive receiver water quality requirements (e.g. required suspended solids levels for concerned sea water intakes)
Turbidity (Tby) in NTL (depth-averaged)	J95%-ile of baseline data or 120% of upstream control station's Tby at the same tide of the same day	99%-ile of baseline or 130% of upstream control station's Tby at the same tide of the same day

Notes:

- For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limit.
- For SS and Tby, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered necessary.

 Table 3-11
 Action/Limit Levels for Water Quality



Event	ET Leader	IEC	SOR	Contractor
Action Level being exceeded by one sampling day	<ul> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC and Contractor;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC and Contractor; and</li> <li>Repeat measurement on next day of exceedance.</li> </ul>	Contractor on the mitigation measures • Review proposals on mitigation measures submitted by Contractor and advise the SOR accordingly; and • Assess the	and • Make agreement on the mitigation measures to be implemented.	confirm notification ; of the non- compliance in
Action Level being exceeded by more than one consecutive sampling day	<ul> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC and Contractor;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Prepare to increase the monitoring frequency to daily; and</li> <li>Repeat</li> </ul>	<ul> <li>Discuss with ET and Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by Contractor and advise the SOR accordingly; and</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ul>	<ul> <li>Discuss with IEC on the proposed mitigation measures;</li> <li>Make agreement on the mitigation measures to be implemented; and</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ul>	<ul> <li>Inform the Engineer and confirm notification of the non- compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET and IEC and propose mitigation measures to IEC and SOR within 3 working days; and</li> <li>Implement the agreed mitigation measures.</li> </ul>

Monthly EM&A Report (October 2011) Hyder Consulting Limited-Company Number 126012 k:\eb000364 tsuen wan drainage tunnel\f-reports\em&a report\2011\2011-10\eb000364r0712.doc



Event	ET Leader	IEC	SOR	Contractor
	measurement on next day of exceedance.			
Limit Level being exceeded by one sampling day	<ul> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, Contractor and EPD;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC, SOR and Contractor;</li> <li>Ensure mitigation measures are implemented; and</li> <li>Increase the monitoring frequency to daily until no exceedance of Limit level.</li> </ul>	<ul> <li>Discuss with ET and Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by Contractor and advise the SOR accordingly; and</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ul>	<ul> <li>Discuss with IEC, ET and Contractor on the proposed mitigation measures;</li> <li>Request Contractor to critically review the working methods;</li> <li>Make agreement on the mitigation measures to be implemented; and</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ul>	<ul> <li>Inform the Engineer and confirm notification of the non- compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET and IEC and SOR and propose mitigation measures to IEC and SOR within 3 working days; and</li> <li>Implement the agreed mitigation measures.</li> </ul>
Limit Level being exceeded by more than one consecutive sampling day	<ul> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, Contractor and EPD;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with</li> </ul>	<ul> <li>Discuss with ET and Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by Contractor and advise the SOR accordingly; and</li> <li>Assess the effectiveness of the implemented mitigation</li> </ul>	<ul> <li>Discuss with IEC, ET and Contractor on the proposed mitigation measures;</li> <li>Request Contractor to critically review the working methods;</li> <li>Make agreement on the mitigation measures to be implemented;</li> <li>Assess the effectiveness of</li> </ul>	<ul> <li>Inform the SOR and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET and IEC and SOR</li> </ul>

Monthly EM&A Report (October 2011) Hyder Consulting Limited-Company Number 126012 k:\eb000364 tsuen wan drainage tunnel\f-reports\em&a report\2011\2011-10\eb000364r0712.doc



Event	ET Leader	IEC	SOR	Contractor
	<ul> <li>IEC, SOR and Contractor;</li> <li>Ensure mitigation measures are implemented; and</li> <li>Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days.</li> </ul>	measures.	the implemented mitigation measures; and • Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the marine work until no exceedance of Limit Level.	<ul> <li>and propose mitigation measures to IEC and SOR within 3 working days;</li> <li>Implement the agreed mitigation measures; and</li> <li>As directed by the Engineer, to slow down or to stop all or part of the marine work or construction activities.</li> </ul>

Table 3-12 Event/Action Plan for Water Quality



# 4 MONITORING RESULT

# 4.1 Air Quality

4.1.1 The air quality monitoring schedule of the reporting period is given in Appendix H.

# 1-hour TSP Monitoring

4.1.2 Results of 1-hour TSP level are shown in Table 4-1. All measurements were recorded and presented to the nearest 0.1  $\mu$ g/m<sup>3</sup> in this report. Detailed results including weather conditions and graphical presentations are presented in Appendix I.

Station	Monitoring Date	Monitoring Result (μg/m³)	Action/Limit Levels (μg/m <sup>3</sup> )
		99.4	
	04-Oct-11	76.5	_
		95.6	
		82.8	
	10-Oct-11	57.4	
		103.2	
		39.5	
ASR 1	14-Oct-11	22.9	307/500
		49.7	
		49.7	
	20-Oct-11	110.9	
		131.3	
	26-Oct-11	66.3	
		98.1	_
		44.6	
		91.8	
	04-Oct-11	76.5	
		51.0	
		77.7	
	10-Oct-11	91.8	
		130.0	
		76.5	
ASR 3	14-Oct-11	54.8	327/500
		68.8	
		51.0	
	20-Oct-11	117.2	
		161.8	
		96.9	
	26-Oct-11	100.7	
		131.3	

Monthly EM&A Report (October 2011)

Hyder Consulting Limited-Company Number 126012

k:\eb000364 tsuen wan drainage tunnel\f-reports\em&a report\2011\2011-10\eb000364r0712.doc



Station	Monitoring Date	Monitoring Result (μg/m³)	Action/Limit Levels (µg/m³)
		101.4	
	04-Oct-11	82.7	
		98.7	
		54.7	
	10-Oct-11	40.0	
		101.4	
		36.0	
ASR 8	14-Oct-11	56.0	337/500
		24.0	
		76.0	
	20-Oct-11	109.4	
		137.4	
		130.7	
	26-Oct-11	146.7	_
		54.7	
		161.9	
	04-Oct-11	74.2	—
		79.6	
		67.4	
	10-Oct-11	102.5	
		94.4	
		41.8	
ASR 9	14-Oct-11	37.8	329/500
		31.0	
		98.5	
	20-Oct-11	157.8	
		112.0	
		134.9	
	26-Oct-11	122.7	
		25.6	

**Note:** *Italic* indicates the occurrence of exceedance of *Action level* **Bold** indicates the occurrence of exceedance of **Limit Level** 

#### Table 4-1 Air Quality Monitoring Results

4.1.3 No project related air quality exceedance was recorded in the reporting month.



### 4.2 Noise

# Air Borne Noise Monitoring

4.2.1 The air borne noise monitoring schedule of the reporting period is given in Appendix H. Results of measured noise level, in terms of L<sub>eq (30min)</sub>, during the construction are shown in Table 4-2. All measurements including L<sub>10</sub> and L<sub>90</sub> are recorded and presented to the nearest 0.1 dB(A) in this report. Detailed results including weather conditions and graphical presentation are presented in Appendix I.

Station	Monitoring Date	L <sub>eq (30 min)</sub> dB(A)	Limit Levels dB(A)	
	04-Oct-11	62.6		
NSR 1	10-Oct-11	64.0	- 70	
	20-Oct-11	63.0	_ 70	
_	26-Oct-11	62.5	-	
	04-Oct-11	60.9		
— NSR 3 —	10-Oct-11	61.4	_	
NON 0 _	20-Oct-11	62.4	_	
_	26-Oct-11	60.1	_	
	04-Oct-11	65.5	_	
— NSR 6 —	10-Oct-11	66.3	_	
	20-Oct-11	62.6	-	
_	26-Oct-11	63.1	75	
	04-Oct-11	64.7	_ 75	
	10-Oct-11	63.1	-	
NSR 8 _	20-Oct-11	70.0	-	
_	26-Oct-11	64.9	-	
	04-Oct-11	68.5	_	
 NSR 9	10-Oct-11	66.9	_	
иоп 9 _	20-Oct-11	69.1	_	
_	26-Oct-11	66.7	_	

#### Table 4-2 Air Borne Noise Monitoring Results

4.2.2 No project related noise exceedance was recorded in the reporting month.



# 4.3 Water Quality Monitoring

4.3.1 The water quality monitoring schedule of the reporting period is given in Appendix H. Summaries of exceedances for water quality monitoring are provided in Table 4-3 to Table 4-7.

Parameter	Action Level Exceedance	Limit Level Exceedance			
DO	Nil	Nil			
Turbidity	Nil	Two records on 12 and 14 Oct 2011			
SS	One record at 14 Oct 2011	Two records on 12 and 26 Oct 2011			
Total	1	4			

### Table 4-3 Summary of Exceedances for I-1

Parameter	Action Level Exceedance	Limit Level Exceedance
DO	Nil	Nil
Turbidity	Nil	One record on 12 Oct 2011
SS	Nil	Two records on 12 and 14 Oct 2011
Total	0	3

#### Table 4-4 Summary of Exceedances for I-2

Parameter	Action Level Exceedance	Limit Level Exceedance
DO	Nil	Nil
Turbidity	Nil	Two records on 12 and 14 Oct 2011
SS	One record on 12 Oct 2011	One record on 14 Oct 2011
Total	1	3

#### Table 4-5 Summary of Exceedances for I-3

Parameter	Action Level Exceedance	Limit Level Exceedance
DO	Three records on 6 and 14 Oct 2011	Five records on 8, 12 and 14 Oct 2011
Turbidity	Nil	Nil
SS	Nil	Nil
Total	3	5

Table 4-6 Summary of Exceedances for O-1(FT)

k:\eb000364 tsuen wan drainage tunnel\f-reports\em&a report\2011\2011-10\eb000364r0712.doc



Parameter	Action Level Exceedance	Limit Level Exceedance				
DO	Nil	Seven records on 6, 8, 12 and 14 Oct 2011				
Turbidity	Nil	Nil				
SS	One record on 6 Oct 2011	Nil				
Total	1	7				

Table 4-7Summary of Exceedances for O-1(ET)

4.3.2 Results of measured water quality parameters during the reporting month are shown in Table 4-8. Detailed results including weather conditions and graphical presentations are enclosed in Appendix I.

### River Water Quality Monitoring

4.3.3 Twelve exceedances were recorded for the river water quality monitoring within the reporting month.

### Exceedances of Turbidity Level

### Limit Level at I-1 on 12 and 14 October 2011

4.3.4 Two exceedance of turbidity limit level were recorded at I-1 on 12 and 14 October 2011. The measured turbidity levels (33.95 and 18.47 NTU, respectively) were higher than the baseline limit level, but lower than the turbidity level of the control station (I-1-C) (34.05 and 18.59 NTU, respectively). Details of the construction activities conducted on the monitoring days are given in Appendix J. No direct disturbance was observed from the site. About 105.8 and 3.8 mm rainfall were recorded by the Hong Kong Observatory on 12 and 14 October 2011 respectively. Therefore, the exceedances were considered to be contributed by high turbidity level at upstream location and rainfall. Since the exceedances were non-project related, no further action was required.

### Limit Level at I-2 on 12 October 2011

4.3.5 One exceedance of turbidity limit level was recorded at I-2 on 12 October 2011. The measured turbidity level (29.45 NTU) was higher than the baseline limit level, but lower than 120% of turbidity level of the control station (I-2-C) (29.25 NTU). Details of the construction activities conducted on the monitoring day are given in Appendix J. No direct disturbance was observed from the site. About 105.8 mm rainfall was recorded by the Hong Kong Observatory on the monitoring day. Therefore, the exceedance was considered to be contributed by high turbidity level at upstream location and rainfall. Since the exceedance was non-project related, no further action was required.

### Limit Level at I-3 on 12 and 14 October 2011

4.3.6 Two exceedance of turbidity limit level were recorded at I-3 on 12 and 14 October 2011. The measured turbidity levels (8.05 and 17.40 NTU, respectively) were higher than the baseline limit level, but lower than the turbidity level of the control station (I-1-C) (8.21 and 17.61 NTU, respectively). Details of the construction activities conducted on the monitoring days are given in Appendix J. No direct disturbance was observed from the



site. About 105.8 and 3.8 mm rainfall were recorded by the Hong Kong Observatory on the 12 and 14 October 2011 respectively. Therefore, the exceedances were considered to be contributed by high turbidity level at upstream location and rainfall. Since the exceedances were non-project related, no further action was required.

### Exceedances of Suspended Solids Level

### Action Level at I-1 on 14 October 2011

4.3.7 One exceedance of SS action level was recorded at I-1 on 14 October 2011. The measured SS level (9.90 mg/L) was higher than the baseline action level, but lower than the 120% of the SS level of the control station (9.65 mg/L). Details of the construction activities conducted on the monitoring day are given in Appendix J. About 3.8 mm rainfall was recorded by the Hong Kong Observatory on the monitoring day. Therefore, the exceedance was considered to be contributed by high SS level at upstream location and rainfall. Since the exceedance was non-project related, no further action was required.

#### Action Level at I-3 on 12 October 2011

4.3.8 One exceedance of SS action level was recorded at I-3 on 12 October 2011. The measured SS level (6.20 mg/L) was higher than the baseline action level and the same as the SS level of the control station. Details of the construction activities conducted on the monitoring day are given in Appendix J. About 105.8 mm rainfall was recorded by the Hong Kong Observatory on the monitoring day. Therefore, the exceedance was considered to be contributed by high SS level at upstream location and rainfall. Since the exceedance was non-project related, no further action was required.

Limit Level at I-1 on 12 and 26 October 2011

4.3.9 Two exceedances of SS limit levels were recorded at I-1 on 12 and 26 October 2011. For 12 October 2011, the measured SS level (34.10 mg/L) was higher than the baseline limit level, but lower than 120% of the SS level of the control station (33.90 mg/L). Details of the construction activities conducted on the monitoring day are given in Appendix J. No direct disturbance was observed from the site. About 105.8 mm rainfall was recorded by the Hong Kong Observatory on the monitoring day. Therefore, the exceedance was considered to be contributed by high SS level at upstream location and rainfall. Since the exceedance was non-project related, no further action was required. For 26 October 2011, the measured SS level (2.80 mg/L) was well below the baseline action/limit level, but slightly higher than 130% of the SS level of the control station (2.05 mg/L). Details of the construction activities conducted on the monitoring day are given in Appendix J. No direct disturbance was observed from the site. Therefore, the exceedance was considered to be contributed by natural variation. Since the exceedance was non-project related, no further action was non-project related, no further action for the site. Therefore, the exceedance was considered to be contributed by natural variation. Since the exceedance was non-project related, no further action was required.

### Limit Level at I-2 on 12 and 14 October 2011

4.3.10 Two exceedances of SS limit levels were recorded at I-2 on 12 and 14 October 2011. For 12 October 2011, the measured SS level (33.60 mg/L) was higher than the baseline limit level, but lower than 120% of SS level of the control station (32.35 mg/L). For 14 October 2011, the measured SS level (10.70 mg/L) was higher than the baseline limit level, but lower than the SS level of the control station (11.80 mg/L). Details of the construction activities conducted on the monitoring days are given in Appendix J. No direct



disturbance was observed from the site. About 105.8 and 3.8 mm rainfall was recorded by the Hong Kong Observatory on 12 and 14 October 2011, respectively. Therefore, the exceedances were considered to be contributed by high SS levels at upstream location and rainfall. Since the exceedances were non-project related, no further action was required.

Limit Level at I-3 on 14 October 2011

4.3.11 One exceedance of SS limit level was recorded at I-3 on 14 October 2011. The measured SS level (10.20 mg/L) was higher than the baseline limit level, but lower than the SS level of the control station (10.35 mg/L). Details of the construction activities conducted on the monitoring days are given in Appendix J. No direct disturbance was observed from the site. About 3.8 mm rainfall was recorded by the Hong Kong Observatory on the monitoring day. Therefore, the exceedance was considered to be contributed by high SS level at upstream location and rainfall. Since the exceedance was non-project related, no further action was required.

### Marine Water Quality Monitoring

4.3.12 Sixteen exceedances were recorded for the marine water quality monitoring within the reporting month.

### Exceedances of Dissolved Oxygen Level

### Action Level at O-1(FT) (Marine Surface) on 6 October 2011

4.3.13 One exceedance of DO action level was recorded at O-1(FT) (marine surface) on 6 October 2011. The measured DO level (6.81 mg/L) at the monitoring station was below the baseline action level and slightly lower than the DO level (6.86 mg/L) of the corresponding control station (about 0.7%). Details of the construction activities conducted on the monitoring day are given in Appendix J. No direct disturbance was observed from the site. The exceedance was considered to be contributed by natural variation and non-project related. Therefore, no further action was required.

Action Level at O-1(FT) (Marine Bottom) on 6 and 14 October 2011

4.3.14 Two exceedances of DO action level were recorded at O-1(FT) (marine bottom) on 6 and 14 October 2011. For 6 October 2011, the measured DO level (6.98 mg/L) at the monitoring station was below the baseline action level and slightly lower than the DO level of the corresponding control station (about 0.9%) (7.04 mg/L). For 14 October 2011, the measured DO level (6.98 mg/L) at the monitoring station was below the baseline action level, but higher than the DO level of the corresponding control station (6.93 mg/L). Details of the construction activities conducted on the monitoring days are given in Appendix J. No direct disturbance was observed from the site. Therefore, the exceedances were considered to be contributed by natural variation and no further action was required.

Limit Level at O-1(FT) (Marine Surface) on 8, 12 and 14 October 2011

4.3.15 Three exceedances of DO limit levels were recorded at O-1(FT) (marine surface) on 8, 12 and 14 October 2011. For 8 October 2011, the measured DO level (6.78 mg/L) at the monitoring station was below the baseline limit level, but higher than the DO level of the



corresponding control station (6.77 mg/L). For 12 and 14 October 2011, the measured DO levels (6.73 and 6.79 mg/L, respectively) at the monitoring station were below the baseline limit level and slightly lower than the DO level of the corresponding control station (about 0.9%) (6.79 and 6.85 mg/L, respectively). Details of the construction activities conducted on the monitoring days are given in Appendix J. No direct disturbance was observed from the site. The exceedances were considered to be contributed by natural variation and non-project related. Therefore, no further action was required.

Limit Level at O-1(FT) (Marine Bottom) on 8 and 12 October 2011

4.3.16 Two exceedances of DO limit levels were recorded at O-1(FT) (marine bottom) on 8 and 12 October 2011. The measured DO levels (6.95 and 6.75 mg/L, respectively) at the monitoring station were below the baseline limit level and lower than the DO levels of the corresponding control station (about 0.7% and 1.5%, respectively) (7.00 and 6.85 mg/L, respectively). Details of the construction activities conducted on the monitoring days are given in Appendix J. No direct disturbance was observed from the site. The exceedances were considered to be contributed by natural variation and non-project related. Therefore, no further action was required.

Limit Level at O-1(ET) (Marine Surface) on 6, 8, 12 and 14 October 2011

4.3.17 Four exceedances of DO limit levels were recorded at O-1(ET) (marine surface) on 6, 8, 12 and 14 October 2011. For 6 October 2011, the measured DO level (6.93 mg/L) at the monitoring station was below the baseline limit level and lower than the DO level of the corresponding control station (about 1.6%) (7.04 mg/L). For 8 and 14 October 2011, the measured DO levels (6.85 and 6.79 mg/L, respectively) at the monitoring station were below the baseline limit level, but higher than the DO level of the corresponding control station (6.80 and 6.75 mg/L, respectively). For 12 October 2011, the measured DO level (6.81 mg/L) at the monitoring station was below the baseline limit level, but higher than the DO level of the construction activities conducted on the monitoring station was below the baseline limit level, but the same as the DO level of the corresponding control station. Details of the construction activities conducted on the monitoring days are given in Appendix J. No direct disturbance was observed from the site. The exceedances were considered to be contributed by natural variation and non-project related. Therefore, no further action was required.

Limit Level at O-1(ET) (Marine Mid-depth) on 8, 12 and 14 October 2011

4.3.18 Three exceedances of DO limit levels were recorded at O-1(ET) (marine mid-depth) on 8, 12 and 14 October 2011. The measured DO levels (6.79, 6.76 and 6.69 mg/L, respectively) at the monitoring station were below the baseline limit level and lower than the DO levels of the corresponding control station (about 1.5%, 0.9% and 1.3%) (6.89, 6.82 and 6.78 mg/L, respectively). Details of the construction activities conducted on the monitoring day are given in Appendix J. No direct disturbance was observed from the site. The exceedances were considered to be contributed by natural variation and non-project related. Therefore, no further action was required.

### Exceedances of Suspended Solids Level

### Action Level at O-1(ET) on 6 October 2011

4.3.19 One exceedance of DO action level was recorded at O-1(ET) on 6 October 2011. The measured SS level (7.45 mg/L) at the monitoring station was below the baseline

Monthly EM&A Report (October 2011)

Hyder Consulting Limited-Company Number 126012

k:\eb000364 tsuen wan drainage tunnel\f-reports\em&a report\2011\2011-10\eb000364r0712.doc



action/limit level, but higher than 120% of the SS level of the corresponding control station (5.90 mg/L). Details of the construction activities conducted on the monitoring day are given in Appendix J. No direct disturbance was observed from the site. The exceedance was considered to be contributed by natural variation and non-project related. Therefore, no further action was required.

# Hyder

Station	Date	Temperature	DO (mg/L)	Action/Limit Level for DO (mg/L)	рН	Turbidity (NT	U) Action/Limit Level for Turbidity (NTU	SS (mg/L)	Action/Limit Level for SS (mg/L)
I-1	04-Oct-11	26.50	7.47	3.42 / 3.34	8.49	1.68	9.75 / 12.47	<2.00	8.85 / 10.17
	06-Oct-11	26.20	7.73		8.46	1.85		2.00	
	08-Oct-11	25.50	7.31		8.36	1.84		<2.00	
	10-Oct-11	25.80	7.69		8.40	2.17		<2.00	
	12-Oct-11	25.25	7.71		8.46	33.95		34.10	
	14-Oct-11	25.95	7.71		8.46	18.47		9.90	
	17-Oct-11	27.30	7.63		8.46	2.77		<2.00	
	19-Oct-11	24.60	7.98		8.43	2.51		<2.00	
	21-Oct-11	26.05	7.53		8.29	2.52		<2.00	
	24-Oct-11	29.75	7.25		8.71	2.12		<2.00	
	26-Oct-11	24.95	7.72		8.61	2.48		2.80	
	28-Oct-11	25.85	7.66		8.75	1.94		<2.00	
	31-Oct-11	25.05	7.57		8.64	3.91		3.35	

**Note:** *Italic* indicates the occurrence of exceedance of *Action level*. **Bold** indicates the occurrence of exceedance of **Limit level**.

# Hyder

Station	Date	Temperature	DO (mg/L)	Action/Limit Level for DO (mg/L)	рН	Turbidity (NT	U)Action/Limit Level for Turbidity (NT	SS (mg/L) U)	Action/Limit Level for SS (mg/L)
I-1-C	04-Oct-11	26.40	7.43	- / -	8.50	1.70	- / -	<2.00	- / -
	06-Oct-11	26.30	7.66		8.45	1.89		<2.00	
	08-Oct-11	25.55	7.25		8.36	1.89		<2.00	
	10-Oct-11	25.95	7.72		8.41	2.18		<2.00	
	12-Oct-11	25.25	7.66		8.45	34.05		33.90	
	14-Oct-11	25.80	7.63		8.46	18.59		9.65	
	17-Oct-11	27.40	7.66		8.47	2.74		<2.00	
	19-Oct-11	24.70	7.99		8.43	2.58		<2.00	
	21-Oct-11	26.00	7.50		8.30	2.64		<2.00	
	24-Oct-11	29.75	7.19		8.71	2.16		2.60	
	26-Oct-11	25.05	7.70		8.61	2.69		2.05	
	28-Oct-11	25.95	7.73		8.77	1.98		<2.00	
	31-Oct-11	25.05	7.62		8.65	4.01		3.25	

Note: Italic indicates the occurrence of exceedance of Action level. Bold indicates the occurrence of exceedance of Limit level.

Station	Date	Temperature	DO (mg/L)	Action/Limit Level for DO (mg/L)	рН	Turbidity (N1	U)Action/Limit Level for Turbidity (NT		Action/Limit Level for SS (mg/L)
I-2	04-Oct-11	26.25	7.36	3.66 / 3.63	8.41	2.08	6.63 / 6.99	<2.00	7.68 / 8.34
	06-Oct-11	26.40	7.65		8.41	1.61		<2.00	
	08-Oct-11	25.95	7.56		8.45	2.23		<2.00	
	10-Oct-11	25.80	7.59		8.46	2.15		<2.00	
	12-Oct-11	25.75	7.58		8.40	29.45		33.60	
	14-Oct-11	25.60	7.54		8.27	6.27		10.70	
	17-Oct-11	27.15	7.51		8.28	1.96		<2.00	
	19-Oct-11	24.25	7.98		8.25	1.92		<2.00	
	21-Oct-11	25.70	7.67		8.17	<i>.</i> 1.94		<2.00	
	24-Oct-11	29.50	7.15		8.66	2.72		<2.00	
	26-Oct-11	25.60	7.63		8.50	2.67		2.30	
	28-Oct-11	25.85	7.50		8.65	2.46		<2.00	
	31-Oct-11	25.25	7.50		8.60	2.10		<2.00	

Note: Italic indicates the occurrence of exceedance of Action level. Bold indicates the occurrence of exceedance of Limit level.

Station	Date	Temperature	DO (mg/L)	Action/Limit Level for DO (mg/L)	рН	Turbidity (NT	U)Action/Limit Level for Turbidity (NT	SS (mg/L) U)	Action/Limit Level for SS (mg/L)
I-2-C	04-Oct-11	26.20	7.45	- / -	8.42	2.11	- / -	<2.00	- / -
	06-Oct-11	26.50	7.61		8.41	1.65		<2.00	
	08-Oct-11	26.00	7.60		8.44	2.27		<2.00	
	10-Oct-11	25.70	7.63		8.45	2.29		<2.00	
	12-Oct-11	25.70	7.49		8.40	29.25		32.35	
	14-Oct-11	25.50	7.57		8.26	6.06		11.80	
	17-Oct-11	27.10	7.57		8.27	2.01		<2.00	
	19-Oct-11	24.10	7.88		8.25	1.88		<2.00	
	21-Oct-11	25.70	7.65		8.17	2.01		2.05	
	24-Oct-11	29.65	7.11		8.68	2.66		<2.00	
	26-Oct-11	25.50	7.56		8.49	2.61		2.05	
	28-Oct-11	26.00	7.53		8.66	2.48		<2.00	
	31-Oct-11	25.45	7.44		8.60	1.99		<2.00	

Note: Italic indicates the occurrence of exceedance of Action level. Bold indicates the occurrence of exceedance of Limit level.

Station	Date	Temperature	DO (mg/L)	Action/Limit Level for DO (mg/L)	рН	Turbidity (NT	U)Action/Limit Level for Turbidity (NTL	SS (mg/L) J)	Action/Limit Level for SS (mg/L)
I-3	04-Oct-11	26.15	7.55	3.65 / 3.51	8.37	1.99	3.99 / 4.18	2.00	6.13 / 7.23
	06-Oct-11	26.80	7.37		8.31	1.86		<2.00	
	08-Oct-11	25.80	7.47		8.47	1.90		<2.00	
	10-Oct-11	25.65	7.68		8.31	2.06		<2.00	
	12-Oct-11	25.95	7.55		8.39	8.05		6.20	
	14-Oct-11	25.70	7.48		8.34	17.40		10.20	
	17-Oct-11	27.15	7.57		8.67	2.39		<2.00	
	19-Oct-11	24.55	8.02		8.60	2.84		<2.00	
	21-Oct-11	25.95	7.59		8.47	1.98		<2.00	
	24-Oct-11	29.15	7.34		8.60	2.09		<2.00	
	26-Oct-11	25.60	7.73		8.66	2.65		2.75	
	28-Oct-11	25.75	7.63		8.60	2.89		<2.00	
	31-Oct-11	25.60	7.62		8.41	1.83		<2.00	

**Note:** *Italic* indicates the occurrence of exceedance of *Action level*. **Bold** indicates the occurrence of exceedance of **Limit level**.

Station	Date	Temperature	DO (mg/L)	Action/Limit Level for DO (mg/L)	рН		Turbidity (NTL	J) Action/Limit Level for Turbidity (NTU)	SS (mg/L)	Action/Limit Level for SS (mg/L)
I-3-C	04-Oct-11	26.20	7.48	- / -	8.3	37	2.04	- / -	<2.00	- / -
	06-Oct-11	26.95	7.43		8.3	31	1.90	_	2.15	
	08-Oct-11	25.70	7.35		8.4	47	1.92		<2.00	
	10-Oct-11	25.60	7.66		8.3	30	2.10		2.20	
	12-Oct-11	25.85	7.57		8.3	38	8.21		6.20	
	14-Oct-11	25.90	7.42		8.3	33	17.61		10.35	
	17-Oct-11	27.20	7.52		8.6	67	2.32		<2.00	
	19-Oct-11	24.50	8.13		8.6	60	2.88		<2.00	
	21-Oct-11	25.25	7.52		8.4	46	2.01		<2.00	
	24-Oct-11	29.00	7.27		8.6	61	2.08		<2.00	
	26-Oct-11	25.65	7.79		8.6	66	2.58		3.05	
	28-Oct-11	25.55	7.65		8.6	60	3.00		<2.00	
	31-Oct-11	25.70	7.60		8.4	43	1.81		<2.00	

Note: Italic indicates the occurrence of exceedance of Action level.

Bold indicates the occurrence of exceedance of Limit level.



Station	Date	Depth	Temperature (℃) (depth- averaged)	DO (mg/L)	Action / Limit Level for DO (mg/L)	pH (depth- averaged)	Turbidity (NTU) (depth- averaged)	Action / Limit Level for Turbidity (NTU)	SS (mg/L) (depth- averaged)	Action / Limit Level for SS (mg/L)
O-1(FT)	04-Oct-11	Surface		7.25	0.04/0.01			10.35 / 13.15		14.10 / 18.08
		Middle	26.55	7.17	6.84 / 6.81	8.02	5.11		6.60	
		Bottom	_	7.26	6.99 / 6.96	_				
	06-Oct-11	Surface		6.81	0.04/0.04					
		Middle	27.03	6.90	6.84 / 6.81	8.04	5.83		6.80	
		Bottom	_	6.98	6.99 / 6.96	_				
	08-Oct-11	Surface		6.78	0.04/0.01					
		Middle	24.95	6.86	6.84 / 6.81	8.03	4.11		5.77	
		Bottom		6.95	6.99 / 6.96	_				
	10-Oct-11	Surface	25.43	6.96	0.04/0.01	8.04				
		Middle		7.08	6.84 / 6.81		5.73		7.27	
		Bottom		7.00	6.99 / 6.96					
	12-Oct-11	Surface		6.73	0.04/0.01					
		Middle	28.03	6.88	6.84 / 6.81	8.01	4.57		7.27	
		Bottom	_	6.75	6.99 / 6.96	_				
	14-Oct-11	Surface		6.79	0.04/0.01					
		Middle	28.53	6.89	6.84 / 6.81	8.02	3.16		4.60	
		Bottom	_	6.98	6.99 / 6.96	_				
	17-Oct-11	Surface		6.96	6.94/6.91					
		Middle	26.38	6	6.84 / 6.81	8.03	8.03 6.72		6.60	
		Bottom	_	7.02	6.99 / 6.96					

**Note:** *Italic* indicates the occurrence of exceedance of *Action level*. **Bold** indicates the occurrence of exceedance of **Limit level**.



Station	Date	Depth	Temperature (℃) (depth- averaged)	DO (mg/L)	Action / Limit Level for DO (mg/L)	pH (depth- averaged)	Turbidity (NTU) (depthate) averaged)	Action / Limit Level for Turbidity (NTU)	SS (mg/L) (depth- averaged)	Action / Limit Level for SS (mg/L)
O-1(FT)	19-Oct-11	Surface		7.15	6.94 / 6.91			10.35 / 13.15		14.10 / 18.08
		Middle	26.45	7.25	6.84 / 6.81	8.06	3.59		6.07	
		Bottom	_	7.33	6.99 / 6.96	_				
	21-Oct-11	Surface		7.53	0.04/0.01					
		Middle	27.80	7.45	6.84 / 6.81	8.06	3.52		7.40	
		Bottom	_	7.39	6.99 / 6.96	_			6.00	
	24-Oct-11	Surface	27.03	7.26	6.84 / 6.81					_
		Middle		7.36	0.84 / 0.81	8.17	3.45			
		Bottom		7.40	6.99 / 6.96					
	26-Oct-11	Surface		7.39	6.94 / 6.91		.11 4.70			
		Middle	25.80	7.48	6.84 / 6.81	8.11				
		Bottom	_	7.55	6.99 / 6.96	_				
	28-Oct-11	Surface		7.35	0.04/0.01			_		
		Middle	26.17	7.46	6.84 / 6.81	8.09	6.62		9.30	
		Bottom	_	7.54	6.99 / 6.96	_				
	31-Oct-11	Surface		7.29	0.04/0.04					
		Middle	27.02	7.27	6.84 / 6.81 7	8.03	.03 5.60		7.17	
		Bottom		7.37						

Note: Italic indicates the occurrence of exceedance of Action level.

Bold indicates the occurrence of exceedance of Limit level.



Station	Date	Depth	Temperature (℃) (depth- averaged)	DO (mg/L)	Action / Limit Level for DO (mg/L)	pH (depth- averaged)	Turbidity (NTU) (depth averaged)	Action / Limit - Level for Turbidity (NTU)	SS (mg/L) (depth- averaged)	Action / Limit Level for SS (mg/L)
O-1-C(FT)	04-Oct-11	Surface	-	7.17	1			- / -		- / -
		Middle	26.53	7.09	- / -	8.02	5.01		7.43	
		Bottom	_	7.20	- / -	_				
_	06-Oct-11	Surface		6.86	1					
		Middle	27.05	6.96	- / -	8.04	6.00		7.02	
		Bottom	_	7.04	- / -	_				
_	08-Oct-11	Surface		6.77	1					
		Middle	24.95	6.90	- / -	8.03	4.16		5.12	
		Bottom		7.00	- / -	_				
_	10-Oct-11	Surface	25.43	7.18	1	8.04				_
		Middle		7.26	- / -		5.77		6.67	
		Bottom		7.22	- / -					
_	12-Oct-11	Surface		6.79	1					
		Middle	28.02	6.95	- / -	8.00	4.53		7.67	
		Bottom	_	6.85	- / -	_				
_	14-Oct-11	Surface		6.85	1					
		Middle	28.58	6.97	- / -	8.02	3.19		4.75	
		Bottom	_	6.93	- / -	_				
_	17-Oct-11	Surface		7.22	1					
		Middle	26.35	7.20	- / -	8.05	8.63		9.82	
		Bottom	_	7.04	- / -					

Note: *Italic* indicates the occurrence of exceedance of *Action level*. Bold indicates the occurrence of exceedance of Limit level.



Station	Date	Depth	Temperature (℃) (depth- averaged)	DO (mg/L)	Action / Limit Level for DO (mg/L)	pH (depth- averaged)	Turbidity (NTU) (depth averaged)	Action / Limit - Level for Turbidity (NTU)	SS (mg/L) (depth- averaged)	Action / Limit Level for SS (mg/L)
O-1-C(FT)	19-Oct-11	Surface		7.04	1			- / -		- / -
		Middle	26.62	7.09	- / -	8.06	3.77		6.10	
		Bottom	_	6.99	- / -					
-	21-Oct-11	Surface		7.45	1					_
		Middle	27.70	7.35	- / -	8.06	3.67		7.83	
		Bottom	_	7.44	- / -				6.57	
_	24-Oct-11	Surface	27.03	7.29						—
		Middle		7.41	- / -	8.18	8 3.61			
	-	Bottom		7.40	- / -					
_	26-Oct-11	Surface		7.29	1					_
		Middle	25.82	7.24	- / -	8.11	4.61			
		Bottom	_	7.17	- / -					
_	28-Oct-11	Surface		7.32	1					
		Middle	26.20	7.27	- / -	8.09	7.39		8.57	
		Bottom	_	7.20	- / -					
_	31-Oct-11	Surface		7.30	,					
		Middle	27.03	7.22	- / -	8.03 5.58		7.72		
		Bottom	_	7.16	- / -	_			1.12	

Note: Italic indicates the occurrence of exceedance of Action level.

Bold indicates the occurrence of exceedance of Limit level.



Station	Date	Depth	Temperature (℃) (depth- averaged)	DO (mg/L)	Action / Limit Level for DO (mg/L)	pH (depth- averaged)	Turbidity (NTU) (depth averaged)	Action / Limit - Level for Turbidity (NTU)	SS (mg/L) (depth- averaged)	Action / Limit Level for SS (mg/L)
O-1(ET)	04-Oct-11	Surface	-	7.50	7.00 / 0.04			11.87/13.44		13.25/14.39
		Middle	26.70	7.56	7.02 / 6.94	8.01	7.56		10.72	
		Bottom	_	7.24	6.7 / 6.48	_				
	06-Oct-11	Surface		6.93	7.00/0.04					
		Middle	27.07	7.03	7.02 / 6.94	8.03	4.17		7.45	
		Bottom	_	7.13	6.7 / 6.48	_				
	08-Oct-11	Surface		6.85	7.00/0.04					
		Middle	25.35	6.79	7.02 / 6.94	8.04	4.37		5.68	
		Bottom		6.92	6.7 / 6.48	_				
	10-Oct-11	Surface		7.06	7.00/0.04					
		Middle	25.07	7.16	7.02 / 6.94	8.05	3.33	7.03	7.03	
		Bottom		7.06	6.7 / 6.48					
	12-Oct-11	Surface		6.81	7.00/0.04					
		Middle	27.83	6.76	7.02 / 6.94	8.01	6.38		6.73	
		Bottom	_	6.89	6.7 / 6.48	_				
	14-Oct-11	Surface		6.79	7.00 / 0.04					
		Middle	28.33	6.69	7.02 / 6.94	8.01	3.22		3.75	
		Bottom	_	6.71	6.7 / 6.48	_				
	17-Oct-11	Surface		7.22	7.00 / 0.04					
		Middle	26.70	7.31		8.06	<sup>4</sup> 8.06 3.96		3.87	
		Bottom		7.40	6.7 / 6.48	_				

Note: *Italic* indicates the occurrence of exceedance of *Action level*. Bold indicates the occurrence of exceedance of Limit level.



Station	Date	Depth	Temperature (℃) (depth- averaged)	DO (mg/L)	Action / Limit Level for DO (mg/L)	pH (depth- averaged)	Turbidity (NTU) (depth- averaged)	Action / Limit Level for Turbidity (NTU)	SS (mg/L) (depth- averaged)	Action / Limit Level for SS (mg/L)
O-1(ET)	19-Oct-11	Surface		7.13	7.02 / 6.94			11.87/13.44		13.25/14.39
		Middle	26.35	7.20	7.02/0.94	8.06	3.47		6.93	
		Bottom	_	7.25	6.7 / 6.48	_				
	21-Oct-11	Surface		7.32	7.02/6.04					_
		Middle	28.52	7.27	7.02 / 6.94	8.04	3.18		5.75	
		Bottom	26.87	7.21	6.7 / 6.48	_				
	24-Oct-11	Surface		7.64	7.02 / 6.94				0.17	
		Middle		7.66	7.02/0.94	8.10	10 3.25		6.17	
		Bottom	_	7.69	6.7 / 6.48					
	26-Oct-11	Surface		7.27	7.02/6.04				6.23	_
		Middle	25.75	7.35	7.02 / 6.94	8.15	3.64			
		Bottom	_	7.24	6.7 / 6.48	_				
	28-Oct-11	Surface		7.44	7.02/6.04					
		Middle	26.38	7.33	7.02 / 6.94	8.03	4.43		6.77	
		Bottom	_	7.21	6.7 / 6.48	_				
	31-Oct-11	Surface		7.30	7.00/0.04					
		Middle	27.13	7.36	7.02 / 6.94	8.07	6.79		8.72	
		Bottom		7.27	6.7 / 6.48					

Note: Italic indicates the occurrence of exceedance of Action level.

Bold indicates the occurrence of exceedance of Limit level.



Station	Date	Depth	Temperature (℃) (depth- averaged)	DO (mg/L)	Action / Limit Level for DO (mg/L)	pH (depth- averaged)	(NTU) (depth-	Action / Limit Level for Turbidity (NTU)	SS (mg/L) (depth- averaged)	Action / Limit Level for SS (mg/L)
O-1-C(ET)	04-Oct-11	Surface	-	7.17	1					- / -
		Middle	26.78	7.31	- / -	8.01	7.41		10.75	
		Bottom	_	7.37	- / -	_				
_	06-Oct-11	Surface		7.04	1					
		Middle	27.18	7.23	- / -	8.02	4.48		5.90	
		Bottom	_	7.13	- / -	_				
_	08-Oct-11	Surface		6.80	- / -					
		Middle	25.42	6.89		8.03	4.51		7.18	
		Bottom	_	6.92	- / -	_				
_	10-Oct-11	Surface	25.03	7.01						
		Middle		7.09	- / -	8.04	3.98		7.55	
		Bottom		7.01	- / -	_				
_	12-Oct-11	Surface		6.81	1			-		
		Middle	27.83	6.82	- / -	8.01	6.55		8.58	
		Bottom	_	7.05	- / -	_				
_	14-Oct-11	Surface		6.75	1					
		Middle	28.37	6.78	- / -	8.01	3.33		3.33	
		Bottom	_	6.87	- / -	_				
_	17-Oct-11	Surface		7.15	1					
		Middle	26.82	7.24	- / -	8.06	3.97		4.50	
		Bottom	_	7.30	- / -	_				

Note: *Italic* indicates the occurrence of exceedance of *Action level*. Bold indicates the occurrence of exceedance of Limit level.



Station	Date	Depth	Temperature (℃) (depth- averaged)	DO (mg/L)	Action / Limit Level for DO (mg/L)	pH (depth- averaged)	Turbidity (NTU) (depth- averaged)	Action / Limit Level for Turbidity (NTU)	SS (mg/L) (depth- averaged)	Action / Limit Level for SS (mg/L)
O-1-C(ET)	19-Oct-11	Surface		7.01	1			- / -		- / -
		Middle	26.35	7.10	- / -	8.06	3.68		5.92	
		Bottom	_	7.16	- / -	_				
_	21-Oct-11	Surface		7.16	1					_
		Middle	28.60	7.05	- / -	8.04	3.26		5.87	
		Bottom	_	7.18	- / -					
_	24-Oct-11	Surface	26.85	7.45				6.90		
		Middle		7.29	- / -	8.10	3.21		6.90	
		Bottom		7.26	- / -					
_	26-Oct-11	Surface		7.23	1				5.27	
		Middle	25.82	7.21	- / -	8.14	3.55			
		Bottom	_	7.31	- / -					
_	28-Oct-11	Surface		7.50	,					
		Middle	26.38	7.37	- / -	8.03	4.36		7.35	
		Bottom	_	7.30	- / -	_				
	31-Oct-11	Surface		7.39	,					
		Middle	27.08	7.46	-/-	8.07	8.07 6.86		8.28	
		Bottom		7.32	- / -	0.07				

Note: Italic indicates the occurrence of exceedance of Action level.

Bold indicates the occurrence of exceedance of Limit level.

 Table 4-8
 Water Quality Monitoring Results

Monthly EM&A Report (October 2011)

Hyder Consulting Limited-Company Number 126012

k:\eb000364 tsuen wan drainage tunnel\f-reports\em&a report\2011\2011-10\eb000364r0712.doc



#### 4.4 Summary of Project-Related Exceedances

4.4.1 Table 4-9 summarises the project-related exceedance results recorded in October 2011. Note that exceedances that are considered not related to the construction activities are not included in this table.

Environmental Monitoring		Action Level at Exceedance	% of Action Level Exceedance	Limit Level Exceedance	% of Limit Level Exceedance
Air Quality	60	0	0	0	0
Air Borne Noise	20	0	0	0	0
Water	130	0	0	0	0

Note: Exceedances that are considered not related to the construction activities are not included in this table.

 Table 4-9
 Summary of Project-Related Exceedances



### 5 WASTE MANAGEMENT

5.1.1 The status of waste management is summarised in Table 5-1.

Status of waste management	Quantity
Inert C&D Material Disposed of to Public Fill at Tuen Mun (m <sup>3</sup> )	2,888.9
Inert C&D Material Reused in this Contract (m <sup>3</sup> )	315.0
Inert C&D Material Reused in other Contracts* (m <sup>3</sup> )	14,232.5
Metals Generated (kg)	416.2
Paper / Cardboard Packaging (kg)	Nil
Plastics (kg)	Nil
Chemical Waste (kg)	Nil
General Waste Disposed of to NENT Landfill (m <sup>3</sup> )	18.9

\* Other Contracts include DC/2007/08, HY/2007/09, CV/-2009/14, HY/2007/10, HY/2008/09, YL/2009/01, XRL823A & 823B, XRL825, XRL810B, CUHK, Tailor Recycle Aggregate and Wo Shang Wai.

 Table 5-1
 Waste Generated in October 2011



#### 6 NON-COMPLIANCE AND DEFICIENCY

#### 6.1 Site Audit by ET

6.1.1 ET has carried out two site inspections in the reporting month. All observations together with the appropriate recommended mitigation measures where necessary were recorded in the audit checklists that were passed to the Contractor. Major environmental deficiencies observed during site inspection/audits and recommendation, which were made by the ET, are summarised in Table 6-1 below. No non-compliance was observed.

1. Slight dark smoke 1. The Contractor was 1. emission from the reminded to provide	
emission from the reminded to provide mobile crane was maintenance to the observed at Portion G mobile crane. 7 October 2011 (Intake I-2).	Maintenance was provided to the mobile crane and the quality of the smoke emission was observed visually clear on 10 October 2011. (Closed)

21 October 2011 No significant environmental issue was observed.

Table 6-1Site Inspection by ET



## 7 COMPLAINT

- 7.1.1 A complaint hotline at <u>9850 3241</u> of the Contractor has been established for the Project.
- 7.1.2 No environmental complaint was received during the reporting month. Details of the complaint investigation and observations can be referred to Appendix K.
- 7.1.3 Cumulative statistics of environmental complaints are shown in Table 7-1.

Complaints Received in the Reporting Month	Cumulative Number of Complaints
0	23

 Table 7-1
 Cumulative Statistics of Environmental Complaints



#### 8 SUMMARY OF NOTIFICATION OF SUMMONS, SUCCESSFUL PROSECUTIONS AND CORRECTIVE ACTIONS

- 8.1.1 No summons and successful prosecution was received during the reporting month.
- 8.1.2 Cumulative statistics of notification of summons, successful prosecutions and convictions are shown in Table 8-1.

Notification	of Summons	Successful Prosec	ution and conviction
October 2011	Cumulative	October 2011	Cumulative
0	0	0	0

 
 Table 8-1
 Cumulative Statistics of Notification of Summons and Successful Prosecutions and Convictions



### 9 FUTURE KEY ISSUE


9.1.1

- The forecast of construction works for the upcoming three months are:
  - Site cleaning and tidying at Outfall, I-1, I-2 and I-3;
  - TBM drilling of the tunnel and mucking out of tunnel spoil at Outfall;
  - Construction of spiral ramp structure at Outfall;
  - Construction of box culvert and L-shaped retaining wall at Outfall;
  - Installation of precast seawall blocks and panels for construction of outfall apron at Portion E;
  - Drilling and excavation of vortex shaft at I-3;
  - Reinstatement of slope at PB wall at I-3;
  - Construction of approach channel at I-3;
  - Blasting and excavation for man access shaft and vortex drop shaft at I-2;
  - Construction of approach channel structure at I-2;
  - Construction of drainage works at Portion G at I-2;
  - Construction of skin wall abutment at I-1; and
  - Construction of crane temporary platform for TBM retrieval at I-1.



Appendix A

Site Map and Works Area



## 829 000N

# 828 500N

# 828 000N

827 500N

827 000N

826 500N

826 000N

825 500N

APPROACH BEATH

825 000N

824 500N

SHEK LUNG KUNG

YAU KOM TAU


Pak Shek 194

IS Y NORTH COAS Choung Shus Tap

**JSING YE** 

This document should not be relied on or used in circumstances other than those for which it was originally prepared and for which Mott Connell Ltd was commissioned. Mott Connell Ltd accepts no responsibility for this document to any other party other than the person by whom it was commissioned.

OUTFALL 0-1





ing Kwei Chung Teus


SHEUNG KIWA CHUNG





Stille NiChung Elsan


KWAI CHUNG





Appendix B

Organization Chart





Appendix C

**Construction Programme** 

Preliminaries Project Dates				NAME OF TAXABLE PARTY.	None of		and the second s		Float		
t Dates			1						Ħ		244
01R0000002	Tender Issue Date		0	D 26JUN07A		26JUN07A		2	023		
01R000004	Tender Closing Date		0	0 05OCT07A		05OCT07A		2			22
01R000006	Letter of Acceptance Issued Date		0	0 14DEC07A		14DEC07A		2	•		
01R000008	Contract Commencement Date		0	0 28DEC07A		28DEC07A		2		14 days after LOA	
01R0000010	Completion of Section 1 of the Works		0	0	07DEC12		18JAN13	8	-462	Contract completion date on 02/09/11	111
01R0000012	Completion of Section 2 of the Works		0	0	22MAR12		22MAR12	N	-239	Con ract completion date on 27/07/11 ◆	
01R0000014	Completion of Section 3 of the Works		0	0	23MAR12		23MAR12	2	-240	Conciract completion date on 27/07/11	
01R0000016	Completion of Section 4 of the Works		0	0	04FEB12		04FEB12	8	-192	Contract completion date on 27/07/11 +	
01R0000018	Completion of Section 5 of the Works		0	0	07DEC12		18JAN13	2	-485	Contract completion date on 10/08/11	
01R0000020	Completion of Section 6 of the Works		0	0	27JUL11		27JUL11	N	0	Contract completion date on 27/07/11 ◆	
01R0000022	Completion of Section 7 of the Works		0	0	07DEC13		18JAN14	2	-462	Contract completion date on 01/09/12	ate on 01/09/12 .
Possession of Area	Area										
01R00A0102	Possession Portion A - 90d of DOC		0	0 27FEB08A		27FEB08A		8		Permanent land allocation area was possessed on 19/03/08	9/03/08
01R00A0104	Handover of Section 1 of Works at Portion A	an A	0	0	22MAR12		22MAR12	~	-239		
01R00B0102	Possession of Portion B - 90d of DOC		0	0 07MAR08A		07MAR08A		~			
01R00B0104	Handover of Portion B		0	0	23MAR12		23MAR12	8	-240		
01R00C0102	Possession of Portion C - 90d of DOC		0	0 26MAR08A		26MAR08A		2			
01R00C0104	Handover of Portion C		0	0	04FEB12		04FEB12	2	-192		1
01R00D0102	Possession of Portion D on DOC		0	0 28DEC07A		28DEC07A		2			10
01R00D0104	Handover of Portion D		0	0	07DEC12		18JAN13	2	-485		•
01R00E0102	Possession of Portion E - 650d of DOC		0	0 07OCT09		07OCT09		2	0	•	
01R00E0104	Handover of Portion E		0	0	07DEC12		18JAN13	2	-462		•
01R00F0102	Possession of Portion F on DOC		0	0 28DEC07A		28DEC07A		2			
01R00F0104	Handover of Portion F		0	0	07DEC12	-15	18JAN13	2	-462		•
01R00G0102	Possession of Portion G - 700d of DOC		0	0 26NOV09		26NOV09		2	0		
01R00G0104	Handover of Portion G		0	0	11MAR11		11MAR11	2	175	•	
01R0010102	Possession of Portion I on DOC		0	0 28DEC07A		28DEC07A		2	•		5.
01R0010104	Handover of Portion I		0	0	07DEC12		18JAN13	2	-462		*
01R00J0102	Possession of Portion J		0	0 15MAR10		15MAR10		2	-268		
01R00J0104	Handover of Portion J		0	0	03SEP10		03SEP10	2	0	•	
01R0H10102	Possession of Portion H1 on DOC		0	0 28DEC07A		28DEC07A		2			
01R0H10104	Handover of Portion H1		0	0	30DEC13	220	10FEB14	2	0		•
01R0H20102	Possession of Portion H2 - 300d of DOC		0	0 04NOV08A		04NOV08A		2			
Start Date	20JUN07		AD04	Mac	Maeda-CREC-SELI JV	SELI JV	Sheet 1 of 58	58		Addendum to Works Programma "WP04"	
Finish Date	30DEC13	carly bar		CONT	RACT NO.	CONTRACT NO. DC/2007/12				Revision	ed Approved
Data Date	28MAY09	Target Bar		Design	and Con	Design and Construction of		10AUG09		Works Program Revision "WP3D" Works Program Revision "WP3D"	
	220CT09 10:37	Progress Bar		Isuen Addendum to	Wan Drail Works P	Isuen Wan Drainage Tunnel ndum to Works Programme "WP04"	UP04"	04SEP09		WP3D-TBM Halft Speed at WSD Turnel#3	
Concerno C	© Drimon Contours	Critical Activity						070CT09		WP3E Wend	

Page 68 of 125

01R0H20104 Section of Wor	A 14 YO M A 14 YO M DOWN A 14 YO M DOWN A 1 IN										
ction of Wor	Handover of Portion H2	0	0		30DEC13	10FEB14	2	0			
	Section of Works - DOP to Completion										
01R1000202	S1-Works in Portions A to F except works in S2-7	1,308 1,308	1.2.5	28DEC07A	07DEC12 28DEC07A	7A 18JAN13	2	-462			1
	S1-Maintenance Period (365 days)	365	365	08DEC12	07DEC13 19JAN13	3 18JAN14	2	-462			
01R20A0206	S2-Slope Stabilization works within Portion A	1,247 1,247		27FEB08A	22MAR12 27FEB08A	8A 22MAR12	2	-239			
01R20A0208	S2-Maintenance Period (365 days)	365	365	23MAR12	22MAR13 23MAR12	2 22MAR13	2	-202			
01R30B0210	S3-Slope Stabilization works within Portion B	1,238 1,238	1,238 0	07MAR08A	23MAR12 07MAR08A	18A 23MAR12	0	-240			
01R30B0212	S3-Maintenance Period (365 days)	365		24MAR12	23MAR13 24MAR12	2 23MAR13	5	-203			
01R40C0214	S4-Slope Stabilization works within Portion C	1,219 1,219	÷	26MAR08A	04FEB12 26MAR08A	04FEB12	2	-192			
01R40C0216	S4-Maintenance Period (365 days)	365	365	05FEB12	03FEB13 05FEB12	2 03FEB13	2	-155	10		
01R50D0218	S5-Slope Stabilization works within Portion D	1,308	1,308 2	28DEC07A	07DEC12 28DEC07A	7A 18JAN13	2	-485			
01R50D0220	S5-Maintenance Period (365 days)	365	365	08DEC12	07DEC13 19JAN13	3 18JAN14	0	-462			
01R60G0222	S6-Works within Portion G	609	609	26NOV09	27JUL11 26NOV09	111022 B	2	0			
01R60G0224	S6-Maintenance Period (365 days)	365	365	28JUL11	26JUL12 28JUL11	1 26JUL12	5	37			
01R7000226	S7-Ladscape softworks & establishment works	1,673	1,673 2	28DEC07A	30NOV13 28DEC07A	11JAN14	8	-455			
01R7000228	S7-Maintenance Period (30 days)	30	30	01DEC13	30DEC13 12JAN14	4 10FEB14	2	-455	1		
cilities for th	Facilities for the SO as per ER 12										
01R0000302	Provide temporary accommodation	2	7	28DEC07A	15JAN08A 28DEC07A	15JAN08A	2		to the satisfactio	ction of the SO ER 12.3.1 refers	jrs
01R0000304	Design the SO's principle office	95	95	28DEC07A	28AUG08A 28DEC07A	17A 28AUG08A	2			47	
01R0000305	Erect Hoarding/Signboard/Gate/Fencing	35	35 2	28MAR08A	16MAR09A 28MAR08A	16MAR09A	-			at Potions H & I	
01R0000306	Erect SO's principle office in Portion H1/H2	100	100	100 19MAY08A	13SEP08A 19MAY08A	38A 13SEP08A	-		to the	3	
01R0000308	Provide secondary offices, directed by SO	64	64	14SEP08A	13JUN09 14SEP08A			276		1 Trees	fter the instruction
01R0000310	Provide transport for the SO as per App. ER,M	60	06	28DEC07A (	02MAY08A 28DEC07A	17A 02MAY08A		J	CEER 12.4; 3 n		of DOC
01R0000311	Provide survey equipments as per App. ER,M	30	30	28DEC07A	19AUG08A 28DEC07A	17A 19AUG08A			within 1	11 month of DOCtemporary equipment provied on 18/02/08	uipment provied on 18/C
01R0000314	Maintain & Service the Principle Office	1,539	1,539	1,539 1,539 14SEP08A	30NOV13 14SEP08A	8A 11JAN14	8	0			
01R0000316	Maintain & Service the Secondary Office	1,495	1,495 1,495	280CT08A	30NOV13 280CT08A	1	2	0			
01R0000318	Maintain & Service the transportation	1,785	1,785	1,785 1,785 12JAN08A			2	0			
01R0000319	Maintain & Service the survey equipments	1,748 1,748		18FEB08A		۷	~	0			
01R0000372	Demolish & removal of Principle Office	30	30	01DEC13	30DEC13 12JAN14	4 10FEB14	2	0			
intractor's A	Contractor's Accommodation as per ER.B					Contraction (Contraction (Contr					
010001400	Desirn Contractoris main office	30	30	01FEB08A	19MAY08A 01FEB08A	8A 19MAY08A	0		to the satisfa	disfaction of SO	
0180001406	Maintain & service Contractor's office	1.597	1.1	LOBA	30NOV13 18JUL08A	8A 11JAN14	0	0			
0180001408	Demolish & removal of Contractor's main office	30		01DEC13	30DEC13 12JAN14	1	2	0			
018000141	Frect Contractor's main office in Portion H1	50*	50.	50° 19MAY08A	17JUL08A 19MAY08A	38A 17JUL08A	-		to the	to the satisfaction of the SO	
01R0001412	Construct base slab	10	10	10 19MAY08A	30MAY08A 19MAY08A	DBA 30MAY08A	1		••		
01R0001413	Install steel frames	13	12	31MAY08A	21JUN08A 31MAY08A	08A 21JUN08A	٣				
01R0001414	Install wall/roof panels, windows etc	ø	9	23JUN08A	30JUN08A 23JUN08A	8A 30JUN08A	-		-		
01R0001415	Install & E& M/ceiling/floor panels	80		02JUL08A	12JUL08A 02JUL08A	6A 12JUL08A	5				
01R0001416	Site clearance	-	+	14JUL08A	17JUL08A 14JUL08A	8A 17JUL08A	1		-		

Instant sufficiency in the superior of an intermediation of an intermediatina intermediation of an intermediation of an intermediatio	Install furmitures/internet & move in gramme & Monthly Report as per SCC 27 Prepare/Submit draft Works Programme SO's review/comment on draft Works Programme SO's approval on draft Works Programme SO's approval on draft Works Programme SO's approval of Revised Works Programme SO's Approval of the SO's consent Submit Proposed Quality System for SO's consent Submit Bareter Duality System for SO's consent Submit Bareter Duality System for SO's consent Submit Bareter Duality System for SO's consent Submit Proposed Quality System for SO's consent Submit Bareter Duality System For SO's consent Submit Barete	1,7	141 140 16 114 16 114 118 122 122 122 140	21/JULUBA 1/ 21DEC07A 1/ 23JAN08A 2/		-		
7         7         1	gramme & Monthly Report as per SCC 27         Prepare/Submit draft Works Programme         SO's review/comment on draft Works Programme         SO's review/comment on draft Works Programme         Prepare/Submit draft Works Programme         Prepare/Submit draft Works Programme         SO's approval on draft Works Programme         SO's approval on draft Works Programme         SUbmit Revised Works Programme         SUbmit Revised Works Programme         So's Approval of Revised Works Programme         Solomit draft Safety Plan         Submit draft Safety Plan         Submit draft Safety Plan         Submit updated safety orgainiza. chart monthly         Fulfil all relevant safety on Safety Plan         Submit updated safety orgainiza. chart monthly         Fulfil all relevant safety on Safety Plan         Submit updated Safety orgainiza. chart monthly	1,7	140 141 145 145 145 183 140 113 140	21DEC07A 1- 23JAN08A 2-				
draft Worke Programme         7         7         1-00-C07A         21-00-C07A		1,7	14D 22D 22D 22J 14D 14D 18J 18J 18J 18J 18J 14D	21DEC07A 1- 23JAN08A 2- 4661ER08A 2-				
Preparediaming and Monte Programme         7		1,7	14D 22D 224J 14D 16F 16F 18D 18D 18J 18J 22J 22J 22J	21DEC07A 14 23JAN08A 27 4555B08A 27				
SOF anowner nort on driving Programme         14         14         2.20ECOV         2.30ECOV         3.5EEBOM         2.2         1           Prepare/Submit driving Programme         14         14         14         14         2.24NOM         2         2         1           Store specific driving Programme         14         14         14         14         2.24NOM         2         2         1           Store specific driving Programme         14         14         14         14         2.24NOM         2         3		1,7	22D 24J 14D 16F 16F 28A 28A 28A 02C 02C 18J 18J 22J 22J	23JAN08A 2	_	_	0	
Prepare/Submit fat: Month Reling Programme         24         22         24.4.MMOL         RFEBIORA         2		1,7	24J 14D 16F 16F 28A 28A 22A 18J 18J 22J 22J	1 SEERORD 2	-	_	2	
Pregravity for submit to 3 short by a submit of 3 submit by a submit by		1,7	14D 16F 28A 28A 28A 02C 18J 18J 22J 22J			_	0	
Stor a pproval on darth Works Programme         14         14         16.FEB0.06         20MMEDIA         20MEDIA         2         305         2         3           SOr a spproval of fravisation         14         1         2-MUCORD         305EP00A         2         36           SOr a spproval of fravisation         1,77         1,77         1,77         1,77         1,77         2         2         36         3           Sort A pproval of Ravisation         1,75         1,77         2,77         2         2         3		1,7,1,7,1,7,1,7,1,7,1,7,1,7,1,7,1,7,1,7	16F 28A 228A 02C 18J 18J 22J 22J	03JAN08A 1	-		0	
Submit Revised Works Programme         14         14         2.8JU.060         305EP08A         2         305EP07A         305EP07A         305EP07A         205EP07A         203EP07A         203AP0AA         2	s s s	1,7	28A 02C 18J 22J 22J	28MAR08A 16	1		5	
SOS supported of Revised Works Programme         14 <td>s A A A A A A A A A A A A A A A A A A A</td> <td>1,7 1,7 1,8</td> <td>020 18J 22J</td> <td>30SEP08A 2</td> <td>-</td> <td>-</td> <td>N</td> <td></td>	s A A A A A A A A A A A A A A A A A A A	1,7 1,7 1,8	020 18J 22J	30SEP08A 2	-	-	N	
Note the proper and the properties of the proper and the properties of the propertifies of the properties of the propertite propered to propertifies of the properties of the propertifies	S A A	1,7	18J 22J 22J 14D	28FERDOA 0	_	+	0	
Monthy Prograss Report         1,7/5         1,7/5         1,7/5         2,2/N006A         31DEC/2         22,N006A         15,0/1/3         2         Month           as ber SCC 35         Submit darit Safety Plan         1,7/5         1,7/5         1,7/5         2,2/N00A         31DEC/2         22,N006A         15,0/1/3         2         Month         4         5         3         3         1         4         4         5         3         4         4         4         5         4         4         4         5         3         3         5         4         4         4         5         3         4         5         4         4         4         5         5         4         4         4         5         5         4         4         4         5         5         4         4         4         5 <td< td=""><td>S A A</td><td>1,7,1,7,1,7,1,7,1,7,1,7,1,7,1,7,1,7,1,7</td><td>22J</td><td></td><td></td><td>r</td><td>+</td><td></td></td<>	S A A	1,7,1,7,1,7,1,7,1,7,1,7,1,7,1,7,1,7,1,7	22J			r	+	
Submit draft Setety Plan         1, / / / / / / / / / / / / / / / / / / /	as a s	1,1/2 1,1/2	140			+		
As per SOC 35         Ammin tent Safety Plan.         Ammin Safety Safety Flan.         Ammin Sa	S A A	1,7	140					
Image:	Submit draft Safety Plan Hold an ad hoc meeting with RE on Safety Plan Submit 6 copies of the Safety Plan Submit updated safety orgainiza. chart monthly Fulfil all relevant safety obligation <b>S All Insurances</b> Submit documents for all insurances are effected atem as per ER 9.3 Appoint a Quality Manager Submit proposed Quality System for SO's consent Submit QSSP for approval of the SO Maintain & update Quality System	1,7	140					
Plant         14         14         14DEC07A         20DEC07A         20DEC07A </td <td>Submit draft Safety Plan Hold an ad hoc meeting with RE on Safety Plan Submit 6 copies of the Safety Plan Submit updated safety orgainiza. chart monthly Fulfil all relevant safety obligation <b>S All Insurances</b> Submit documents for all insurances are effected <b>Submit documents for all insurances are effected</b> <b>Submit proposed Quality System for SO's consent</b> Submit QSSP for approval of the SO Maintain &amp; update Quality System</td> <td>1,7</td> <td>140</td> <td></td> <td></td> <td></td> <td></td> <td></td>	Submit draft Safety Plan Hold an ad hoc meeting with RE on Safety Plan Submit 6 copies of the Safety Plan Submit updated safety orgainiza. chart monthly Fulfil all relevant safety obligation <b>S All Insurances</b> Submit documents for all insurances are effected <b>Submit documents for all insurances are effected</b> <b>Submit proposed Quality System for SO's consent</b> Submit QSSP for approval of the SO Maintain & update Quality System	1,7	140					
initial constant         initial constant<	Hold an ad hoc meeting with RE on Safety Plan         Submit 6 copies of the Safety Plan         Submit to copies of the Safety Plan         Submit to copies of the Safety Plan         Submit to protect safety orgainiza. chart monthly         Fulfill all relevant safety obligation         Insurances         Submit documents for all insurances are effected         Stem as iper ER 9.3         Appoint a Quality Manager         Submit proposed Quality System for SO's consent         Submit all a update Quality System	1,7	1	h		EC07A	2	within 14 days of LOA
e Safety Plan         35         35         14DEC07A         26FEB08A         12         34         34DEC07A         26FEB08A         2         364           ety obligation         1,747         1,747         20MAR08A         31DEC12         20MAR08A         18,JAN13         2         364           ety obligation         1,830         1,830         1,830         1,830         260EC07A         31DEC12         20MAR08A         18,JAN13         2         364           ety obligation         21         1,40         2,130         21DEC07A         21DEC07A         25DEC07A         18,JAN13         2         364           anaget         21         14         14         21AN08A         14DEC07A         22JAN08A         13JAN13         2         364           anaget         21         14         14         22JAN08A         14DEC07A         22JAN08A         13JAN13         2         364           anaget         21         21         14DEC07A         22JAN08A         14DEC07A         22JAN08A         13JAN13         2         364           anaget         21         22JAN08A         14DEC07A         22JAN08A         13JAN13         2         364           anality System	Submit 6 copies of the Safety Plan         Submit updated safety orgainiza. chart monthly         Fulfil all relevant safety obligation         Insurances         Submit documents for all insurances are effected         Stem as per ER 9.3         Appoint a Quality Manager         Submit proposed Quality System for SO's consent         Submit a update Quality System	1,7	310	÷		ANOBA	2	within 7 days from the submission of DSP
By organizia:         Chart monthly         1,747         1,747         1,747         1,747         1,747         20MAR08A         31DEC12         20MAR08A         18JAN13         2         364         4           ety obligation         1,830         1,830         1,830         1,830         1,830         28DEC07A         18JAN13         2         364         4           or all insurances are effected         21         21         21         21         21         21         21         21         2         364         4         4           or all insurances are effected         21         21         21         21         21         21         21         2         364         4<	Submit updated safety orgainiza. chart monthly Fulfill all relevant safety obligation Sall Insurances Submit documents for all insurances are effected stem as per ER 9.3 Appoint a Quality Manager Submit proposed Quality System for SO's consent Submit QSSP for approval of the SO Maintain & update Quality System	1,7	140		1	-	2	within 35 days of LOA
Number of the SD state	Fuffill all relevant safety obligation S All Insurances Submit documents for all insurances are effected stem as per ER 9.3 Appoint a Quality Manager Submit proposed Quality System for SO's consent Submit QSP for approval of the SO Maintain & update Quality System	1,830 1,8	20M	31DEC12 2	_	-	ŀ	
ety onigation         1,530         1,530         200-007A         31D-012         200-007A         120-017	<ul> <li>Futhil all relevant safety obligation</li> <li>S All Insurances</li> <li>Submit documents for all insurances are effected</li> <li>Submit documents for all insurances are effected</li> <li>Submit a Quality Manager</li> <li>Submit proposed Quality System for SO's consent</li> <li>Submit a S P for approval of the SO</li> <li>Maintain &amp; update Quality System</li> </ul>	1,830 1,8		_	_	+	+	
or all insurances are effected         21         14DEC07A         02SEP08A         14DEC07A         02SEP08A         2         2           anager         14         14         28DEC07A         02JAN08A         22JAN08A         22         2           anager         14         14         28DEC07A         02JAN08A         14DEC07A         22JAN08A         2         2         2           anity System for SO's consent         28         28         14DEC07A         14MAR08A         2         2         2           proval of the SO         28         28         14DEC07A         14MAR08A         2         3         2         3           unality System         1,802         1,802         3         14DEC07A         14MAR08A         2         3         3           unality System         1,802         1,802         3         14DEC07A         14MAR08A         2         3	<ul> <li>S All Insurances</li> <li>Submit documents for all insurances are effected</li> <li>Submit documents for all insurances are effected</li> <li>Appoint a Quality Manager</li> <li>Submit proposed Quality System for SO's consent</li> <li>Submit QSSP for approval of the SO</li> <li>Maintain &amp; update Quality System</li> </ul>		707	_				
or all insurances are effected 21 21 14DEC07A 02SEP08A 14DEC07A 02SEP08A 2 N Mathin 2 anager 14 14 28DEC07A 02JAN08A 22JAN08A 21HIN 7 days of SO's noticiter 21 21 14DEC07A 22JAN08A 21FEB08A 22JAN08A 21FEB08A 22JAN08A 22	Submit documents for all insurances are effected stem as per ER 9.3 Appoint a Quality Manager Submit proposed Quality System for SO's consent Submit QSSP for approval of the SO Maintain & update Quality System							
anager         14         14         28DEC07A         02JAN08A         20JAN08A         2         as per SCC 74 within 28 days of and yo proval of the SO         as per SCC 74 within 28 days of and yo proval of the SO         28         28         24DEC07A         22JAN08A         24DEC07A         22JAN08A         20         within 28 days of and yo and yo proval of the SO         28         28         28         28         216C07A         22JAN08A         28DEC07A         14MAR08A         2         3         within 28 days of proval of the SO         28         28         28         28         28         28         216C07A         14MAR08A         2         3         <	stem as per ER 9.3 Appoint a Quality Manager Submit proposed Quality System for SO's consent Submit QSSP for approval of the SO Maintain & update Quality System	21	21 14DEC07A			EP08A	2	as per SCC9, SCC10 & SCC45
anager         14         14         28         201A008A         28         202A008A         28         28         4000000000000000000000000000000000000	Appoint a Quality Manager Submit proposed Quality System for SO's consent Submit QSSP for approval of the SO Maintain & update Quality System							
Appoint a Quality Manager         14         14         28DECOTA         02JAN06A         23DA06A         23DA         23DA         23DA         23DA         23DA         23DA         23DA06A         23DA	Appoint a Quality Manager Submit proposed Quality System for SO's consent Submit QSSP for approval of the SO Maintain & update Quality System							
Submit proposed Quality System for SO's consent         28         24         4EC07A         2JAN08A         14DEC07A         2JAN08A         2         Within 28 days           Submit OSSP for approval of the SO         28	Submit proposed Quality System for SO's consent Submit QSSP for approval of the SO Maintain & update Quality System	14	280		8DEC07A 02J	ANOBA	2	as per SCC 74 within 14 days of DOC
Submit GSFP for approval of the SO         28         28 BEC07A         14MAR08A         2         34Mit avoid the SO           Maintain & update Quality System         1,802         1,802         1,802         25JAN08A         31DEC12         25JAN08A         15JAN13         2         364           Maintain & update Quality System         1,802         1,802         25JAN08A         31DEC12         25JAN08A         15JAN13         2         364           Maintain & update Duality System         1,802         1,802         210EC07A         210EC07A         25JAN08A         15JAN13         2         364         161         161           Nominate Environmental Officer         14         14         14         14         14DEC07A         21DEC07A         21DEC07A         21DEC07A         21DEC07A         2021M08A         2         165	Submit QSSP for approval of the SO Maintain & update Quality System	-	140			ANOBA	2	Ewithin 28 days of LOA
Maintain & update Quality System         1,802         1,802         1,802         1,802         1,802         1,802         1,802         1,802         1,802         1,802         1,802         1,802         25JAN08A         31DEC12         25JAN08A         18JAN13         2         364         Pertor           Nominate Environmental Officer         14         14         14DEC07A         21DEC07A         21DEC07A         2         Pertor         Peror         Pertor         Peror <td>Maintain &amp; update Quality System</td> <td>╞</td> <td>28D</td> <td>-</td> <td>-</td> <td>AR08A</td> <td>2</td> <td>Ewithin 28 days of DOC</td>	Maintain & update Quality System	╞	28D	-	-	AR08A	2	Ewithin 28 days of DOC
Mominate Environmental Officer         14         14         14 BCO7A         21DEC07A         21DEC07A         21DEC07A         22         Peer Notes to Ten           Establish a billing account for disposal         21         21         21         21         21         21AN08A         14DEC07A         21AN08A         2         Peer Notes to Ten           Submit draft EMP         21         21         21         21         14DEC07A         02JAN08A         2         Peer Notes to Ten           Submit draft EMP         21         21         21         21         21         22         2         Peer Notes to Ten           Revise draft EMP within 7 days of SO's notice         21         14         04         04JAN08A         21FEB08A         04JAN08A         21FEB08A         2         Peer Notes to Ten           Revise draft EMP within 7 days of SO's notice         14         0         04JAN08A         21FEB08A         21FEB08A         2         2         Peer Notes to Ten           Revise draft EMP monthly         1,768         1,768         28JAN08A         31DEC12         28JAN08A         2         2         2         2         2         2         2         2         2         2         2         2         2		+	25.1		-	AN13	+-	
Nominate Environmental Officer141414 DEC07A21DEC07A21DEC07A21DEC07A221DEC07A22 </td <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>								
14         14         14DEC07A         21DEC07A         14DEC07A         21DEC07A         23DEC07A         23DEC05A         23DEC05	at the second						3	
21         21         14DEC07A         02JAN08A         14DEC07A         02JAN08A         22         eper Notes to Ten           21         21         21         14DEC07A         02JAN08A         14DEC07A         02JAN08A         2         eper Notes to Ten           14         14         04JAN08A         21FEB08A         04JAN08A         21FEB08A         23AN08A         2         esper SCC69, within 21           15         45         44         04JAN08A         21FEB08A         04JAN08A         21FEB08A         23         esper SCC69           1,769         1,769         1,769         28JAN08A         31DEC12         28JAN08A         18JAN13         2         364           21         21         14DEC07A         02JAN08A         18JAN13         2         364         esper SCC69, within 21           21         21         14DEC07A         21FEB08A         14DEC07A         21FEB08A         2         364           21         21         14DEC07A         21DEC07A         21AN08A         2         6to the approval of the approval	Nominate Environmental Officer	14	140			EC07A	2	tas per ER B.1 Clause 1.74A1(2)
21         21         14DEC07A         02JAN08A         14DEC07A         02JAN08A         14DEC07A         22JAN08A         21FEB08A         2         SCC69, within 21           14         14         14         04JAN08A         21FEB08A         21FEB08A         2         2         SCC69, within 21           45         45         14DEC07A         21FEB08A         14DEC07A         21FEB08A         2         as per SCC69           1,769         1,769         28JAN08A         31DEC12         28JAN08A         14DEC07A         21FEB08A         2         as per SCC69           21         21         14DEC07A         21FEB08A         14DEC07A         21FEB08A         18JAN13         2         364           21         21         21         14DEC07A         02JAN08A         14JAN08A         2         364           21         21         14DEC07A         02JAN08A         14JAN08A         2         4to the approval of	Establish a billing account for disposal	21	140	-		AND8A	2	ther Notes to Tenderer (AA)
14         14         04JAN08A         21FEB08A         04JAN08A         21FEB08A         21FEB08A         2         = as per SCC69           45         45         45         14DEC07A         21FEB08A         14DEC07A         21FEB08A         2         = as per SCC69           1,769         1,769         1,769         23JAN08A         31DEC12         28JAN08A         14DEC07A         21FEB08A         12         364           21         21         21         14DEC07A         02JAN08A         14DEC07A         02JAN08A         13.         364           21         21         21         14DEC07A         02JAN08A         14DEC07A         02JAN08A         2         364           21         21         21         14DEC07A         02JAN08A         18JAN08A         2         364           21         21         21         18JAN08A         2         31JAN08A         2         40 rapproval of 1           21         21         18JAN08A         31JAN08A         31JAN08A         2         367         367         367           31         31         31JAN08A         31JAN08A         2         367         367         367         367         367         367 <td>Submit draft EMP</td> <td>21</td> <td>14[</td> <td>+</td> <td></td> <td>ANO8A</td> <td>0</td> <td></td>	Submit draft EMP	21	14[	+		ANO8A	0	
45         45         14DEC07A         21FEB08A         14DEC07A         21FEB08A         2         Case per SCC69,           1,769         1,769         1,769         23JAN08A         31DEC12         28JAN08A         13DEC07A         21FEB08A         2         364           21         21         14DEC07A         02JAN08A         14DEC07A         02JAN08A         13DAN133         2         364           21         21         21         14DEC07A         02JAN08A         14DEC07A         02JAN08A         2         364           21         21         21         14DEC07A         02JAN08A         14DEC07A         02JAN08A         2         364           21         21         21         14DEC07A         14DEC07A         13JAN08A         2         364           21         21         21         18JAN08A         28DEC07A         18JAN08A         2         160 approval of 1           31         31         31JAN08A         31JAN08A         2         160 approval of 1           37         37         31         18JAN08A         20MAR08A         2         160 approval of 1           37         37         11FEB08A         20MAR08A         2         1	Bevice draft EMP within 7 days of SO's notice	14	04.			FBD8A	0	
45       45       14UECU/A       ZIFEBUGA       14UECU/A       ZIFEBUGA       2       as per occoss.         1,769       1,769       28JAN08A       31DEC12       28JAN08A       13DEC07A       02JAN08A       13DEC07A       02JAN08A       160       140         21       21       14DEC07A       02JAN08A       14DEC07A       02JAN08A       2       364       160         21       21       14DEC07A       02JAN08A       14DEC07A       18JAN08A       2       160       160         21       21       21       18JAN08A       28DEC07A       18JAN08A       23       2       160       160         37       37       31       11FEB08A       20MAR08A       18JAN08A       2       160       17       1         37       37       11FEB08A       20MAR08A       21JAN08A       2       1       160       1       1         20       20       20       20       20MAR08A       2       160       2       160       160       160       160       160       160       160       160       160       160       160       160       160       160       160       160       160       160		+			-		4 0	_
1,769         1,769         28JAN08A         31DEC12         28JAN08A         18JAN13         2         364           21         21         14DEC07A         02JAN08A         14DEC07A         02JAN08A         2         4to the approval of the SUAN08A           21         21         14DEC07A         02JAN08A         14DEC07A         02JAN08A         2         fto the approval of the SUAN08A           21         21         21         18JAN08A         28DEC07A         18JAN08A         23         fto rapproval of the SUAN08A           21         21         21         18JAN08A         31JAN08A         31JAN08A         2         fto rapproval of the SUAN08A           37         37         11FEB08A         20MAR08A         18JAN08A         2         fto rapproval of the SUAN08A           20         20         20         20MAR08A         21JAN08A         2         fto rapproval of the SUAN08A	Submit final version of EMP		40			EB08A	+	as per suces.
21       21       14DEC07A       02JAN08A       14DEC07A       02JAN08A       2       to the approval of the spinoval of the spi	Review/update/submit EMP monthly					AN13	-	
21         21         28DEC07A         18JAN08A         28DEC07A         18JAN08A         2         for approval of the SO           ule         21         21         18JAN08A         31JAN08A         31JAN08A         2         for approval of the SO           37         37         37         11FEB08A         20MAR08A         11FEB08A         20MAR08A         2         for approval of the SO           20         20         20         20MAR08A         21FEB08A         20MAR08A         2         for approval of the SO           20         20         20         20MAR08A         2         2         for approval of the SO	Employ IET	21	14			AN08A	2	to the approval of the SO
ule         21         21         18JAN08A         31JAN08A         31JAN08A         21AN08A         21AN08A         2           37         37         11FEB08A         20MAR08A         11FEB08A         20MAR08A         2         2           20         20         20         210         21MAR08A         28MAR08A         21MAR08A         2         2         2	Submit Baseline Monitoring Plan	21	28L			AN08A	2	the SO
37         37         11FEB08A         20MAR08A         11FEB08A         20MAR08A         2           20         20         20         21MAR08A         28MAR08A         2         2	Seek for EPD's Agreement on WQML & schedule	21	21 18JAN08A	31JAN08A 1		AN08A	2	
20 20 21MAR08A 28MAR08A 21MAR08A 28MAR08A 2	Carry out baseline monitoring	-	37 11FEB08A	20MAR08A 1		IAR08A	2	
	Prenare/submit reports for baseline monitoring	-	20 21MAR08A	-		IAROBA	2	for approval of the SO
Instantiation of sconding and a transfer of a DDF and a sconding of a sconding and a sconding of the sconding and a sconding and a sconding a sconding and a sconding and a sconding a sconding and a sconding a						AN13	÷	

Page 70 of 125

2	Activity Description	Dur	Dur Dur	Start	Finish	Start	Finish	3 9	Float			
17R0000902	Fulfill all relevant environmental obligation	1,800	1,800 1,800	28DEC07A	31DEC12 28DEC07A 18JAN13	SDEC07A	18JAN13	2	364			
vation F	Excavation Permit/Utilities per SCC 54 & SCC 83											
01R0001002	Nominate IIUMS co-ordinator	7	17	14DEC07A	15JAN08A 14DEC07A		15JAN08A	2	i u	as per SCC83; v	as per SCC83; within 7 days of LOA	
01R0001004	SO approve IIUMS co-ordinator	14	14	16JAN08A	29FEB08A 16JAN08A	16JAN08A	29FEB08A	2	-	8		1
01R0001006	Submit brand name of UGS detection equipment	7	7	28DEC07A	18FEB08A 28DEC07A	SDEC07A	18FEB08A	2	-	as per ER.B1 1	159; within 7 days of DOC	
01R0001008	Utilities detection & report to the SO	21	21	29FEB08A	05APR08A 29FEB08A	<b>SPEB08A</b>	05APR08A	8		u		
01R0001010	Liaison with UUs	24	21	04JAN08A	29FEB08A 04JAN08A	14JAN08A	29FEB08A	8		n		
01R0001012	Apply XP for site entrance construction	2	2	21JAN08A	08MAR08A 21JAN08A	1JAN08A	08MAR08A	2		0		-
01R0001014	HyD process XP for site entrance construction	20	20	10MAR08A	28MAY08A 10MAR08A	IOMAR08A	28MAY08A	8	loes	U	ER.B1 1.18A3(1), not less than 17 working days	g days
01R0001016	HyD issue XP for site entrance construction	0	0		28MAY08A		28MAY08A	2		\$		
01R0001018	Apply XP for GI works at I-1 & I-2	-	٣	22APR08A	20MAY08A 22APR08A	22APR08A	20MAY08A	2				
01R0001020	HyD process XP for GI works at I-1 & I-2	30	30	23APR08A	26SEP08A 23APR08A	33APR08A	26SEP08A	8				
01R0001022	HyD issue XP for GI works at I-1 & I-2	0	0		26SEP08A		26SEP08A	÷		٠		
01R0001024	Apply XP for trial grout at Fault F1	÷	+	22APR08A	20MAY08A 2	22APR08A	20MAY08A	2		=		
01R0001026	HyD process XP for trial grout at Fault F1	30	30	23APR08A	22JUL08A 2	23APR08A	22JUL08A	2		1		
01R0001028	HyD issue XP for trial grout at Fault F1	0	0		22JUL08A		22JUL08A	Ŧ		•		
onstruc	Pre-construction Condition Survey											2
Preliminaries												
01R0001102	Appoint a Qualified Structural Engineer	30	30		19MAR08A 28DEC07A	28DEC07A	19MAR08A	2	-	as per ER. B1	1.61;	1
01R0001104	Submit nos. & extent of the affected EBS	30	99	28DEC07A	28DEC07A 19MAR08A 28DEC07A		19MAR08A	N		as per ER. B1	1.61; within 30 days of DOC	
PCS Stage 1 b	between I-1 & I-2											80
01R0001118	Carry out stg 1 PCS between I-1 & I-2	9	9	22APR08A	23APR08A 22APR08A	22APR08A	23APR08A	2				
01R0001120	Prepare/submit reports for stg 1 PCS bet I-1&I-2	60	60		22SEP08A 24APR08A	24APR08A	22SEP08A	2	2			
01R0001122	Review/accept reports for stg 1 PCS bet I-1&I-2	60	60	31MAY08A	20JAN09A 31MAY08A	31MAY08A	20JAN09A	2				
tage 1 b	PCS Stage 1 between H2 & H3											
01R0001130	Carry out stg 1 PCS between I-2 & I-3	2	5	25MAR08A		25MAR08A	30APR08A	2				
01R0001132	Prepare/submit reports for stg 1 PCS bet I-2&I-3	60	60	24APR08A		24APR08A		2	-			
01R0001134	Review/accept reports for stg 1 PCS bet I-2&I-3	60	60	24MAY08A	04FEB09A 24MAY08A	24MAY08A	04FEB09A	8				
PCS Stage 1 b	between I-3 & O-1											
01R0001142	Carry out stg 1 PCS between I-3 & O-1	ۍ ۱	5	25MAR08A	26MAR08A 25MAR08A	25MAR08A	26MAR08A	2				-
01R0001144	Prepare/submit reports for stg 1 PCS bet I-3&0-1	60	60	26MAR08A	11SEP08A 26MAR08A	26MAR08A	11SEP08A	N				
01R0001146	Review/accept reports for stg 1 PCS bet I-3&0-1	60	60		31MAY08A 04FEB09A 31MAY08A	31MAY08A	04FEB09A	N	+ 1	1		
PCS Stage 1 al	at vicinity of O-1											
	Carry out stg 1 PCS at vicinity of O-1	ນ	5		25MAR08A 29MAR08A 25MAR08A 29MAR08A	25MAR08A	29MAR08A	2				
01R0001108	Prepare/submit reports for stg 1 PCS at O-1	60	60	60 31MAR08A	10SEP08A 31MAR08A	31MAR08A	10SEP08A	N		1		
01R0001110	Review/accept reports for stg 1 PCS at O-1	60	60	60 27MAY08A	09FEB09A 27MAY08A	27MAY08A	09FEB09A	N				
stade 2 b	PCS Stage 2 between i-1 & I-2											
01R0001124	Carry out stg 2 PCS between I-1 & I-2	on ا	S	22APR08A	02JUN08A 22APR08A	22APR08A	02JUN08A	8				-
01R0001126	Prepare/submit reports for stg 2 PCS bet I-1&I-2	60	60	24APR08A	10JUN08A 24APR08A	24APR08A	10JUN08A	2		n		
		~~	00	A 11 INIONA	DOFERDOA 11 INDRA	V BUILDEN	OCCUDINA	c				P.

Sheet 4 of 58

Page 71 of 125

	ß	5 30APR08A	07JUN08A 30APR08A	R08A 07JUN08A	JUN08A 2		1		
Prepare/submit reports for stg 2 PCS bet I-2&I-3 Review/accept reports for stg 2 PCS bet I-2&I-3	8 8	60 02MAY08A 60 13JUN08A	12JUN08A 02MAY08A 09FEB09A 13JUN08A	Y08A 12JUN08A V08A 09FEB09A	A 2 A 2				
<b>Neen I-3 &amp; O-1</b> Carry out stg 2 PCS between I-3 & O-1 Prepare/submit reports for stg 2 PCS bet I-3&O-1	5 09	5 09MAY08A 60 04JUN08A	13JUN08A 09MAY08A 18JUN08A 04JUN08A	Y08A 13JUN08A V08A 18JUN08A	0 0 0		u		
review accept reports to sig 2 roo bet room. clinity of 0-1 Carry out stg 2 PCS at vicinity of 0-1 Prepare/submit reports for stg 2 PCS at 0-1	8 13 8				_				
PIRCOULTION REVIEW ACCEPTING OF A STOUT OF A	3 33	9016	144 House and 1993				0"		
Pre-const. condition structural survey; I-2 01R0001158 Prepare/submit reports for EBS at I-2 01R0001160 Review/accept reports for EBS at I-2	58 58 F	1.4.4.4					0.0		
Pre-const. condition structural survey; I-3           01R0001162         Prepare/submit reports for EBS at I-3           01R0001164         Review/accept reports for EBS at I-3	28 28	28 28AUG08A 28 12JAN09A	a 10JAN09A 28AUG08A 24MAR09A 12JAN09A	G08A 10JAN09A V09A 24MAR09A	MA 2 9A 2		0		
Pre-const. condition structural survey: O-1           01R0001166         Prepare/submit reports for EBS at O-1           01R0001168         Review/accept reports for EBS at O-1           Pre-const. condition structural survey; Tunnel	<b>58</b> <b>58</b>	28 28AUG08A 28 12JAN09A	28AUG08A 10JAN09A 28AUG08A 10JAN09A 12JAN09A 24MAR09A 12JAN09A 24MAR09A						
Prepare/submit reports for EBS along Tunnel alig Review/accept reports for EBS along Tunnel align	<b>58</b> <b>58</b>	28 28AUG08A 28 16JAN09A	28AUG08A 15JAN09A 28AUG08A 16JAN09A 10JUN09 16JAN09A	G08A 15JAN09A N09A 10JUN09	N N	-16	0		
Appoint Traffic Consultant/Traffic Engineer Eng's Approval of Traffic Consultant Prepare/submit TTA Schemes (ingress & egress) Obtain endorsement of TTA schemes from TMLG Approval of TTA schemes by the Authorities Approval of TTA schemes by the Authorities	14 7 21 14 14	14         14DEC07A           7         28DEC07A           14         04JAN08A           21         04JE008A           14         02APR08A           14         02APR08A	03JAN08A 28FEB08A 31JAN08A 01APR08A 19APR08A 19APR08A	14DEC07A         03JAN08A           28DEC07A         03JAN08A           28DEC07A         28FEB08A           04JAN0BA         31JAN08A           04JAN0BA         31JAN08A           04JAN0BA         11JAN08A           01FEB08A         01APR08A           02APR08A         19APR08A           02APR08A         19APR08A	8A 2 3A 2 3A 2 8A 2 8A 2 8A 2 8A 2		<ul> <li>This is a second or 11/03/081s</li> <li>Thy D &amp; Police ER.B1 1.15 (9) refers</li> <li>Hy D &amp; Police ER.B1 1.15 (9) refers</li> </ul>	heduled on 11/03/081st TMLG was held on ER.B1 1.15 (9) refers ER.B1 1.15 (9) refers	12/02/08
Management of Sub-contractors as per SCC 44 01R0001302 Submit a Sub-contractor Management Plan 01R0001304 Submit Outstretty the Undated SMP	30 30 1642 1642	14C	DEC07A 12JAN08A 14DEC07A 12JAN08A 14DEC07A 12JAN08A 14DEC07A 12JAN08A 14DEC07A 12JAN08A	COTA 12JAN08. L08A 18JAN13	2 2 8 2	364	ewithin 30 days of LOA		Per SCC 44 (*
Trees Siu Ho Wan as a New Tree Transplanting Area V0028-02 Receive V028 for new tree transplanting area	0				4		<ul> <li>Area Within Sul Ho Wan Sewage Treatment Works</li> </ul>	Sewage Treatment Work	

	Description	Dur	Dur	Start	Finish	Start	Finish	D FI	Float			
V0028-04	Preparation works for new T.T. area	20	20	8A	07SEP08A 18AUG08A		07SEP08A					
				-								
01R0001502	Appoint Landscape Specialist Contractor	14	14	14 14DEC07A	14JAN08A 14DEC07A		14JAN08A	2	0			
01R0001504	SO's Approval of Landscape Contractor	2	2	15JAN08A	28FEB08A 15JAN08A	1	28FEB08A	2	0			
01R0001506	Nominate competent person to oversee tree works	45	45.	14DEC07A	29JAN08A 14DEC07A	<u> </u>	29JAN08A	12	ERB	3 26.02A; w	ERB 26.02A; within 45 dyas of LOA	
01R0001510	Obtain Tree Removal Permit by Others	06	06	28DEC07A	06MAR08A 28DEC07A	-	06MAR08A	2	ER	1.5.3 (2);	ER 1.5.3 (2); within 3 mths from DOC	
01R0001512	Remove / Transplant Trees start	0	0	08SEP08A	ŏ	08SEP08A		2	10	<b>ØER 1.5</b>	ER 1.5 3(2) within 3 months from DOC	DOC
Survey												
01R0001602	Appoint Surveyors	14	14	28DEC07A	10JAN08A 28DEC07A		10JAN08A	2	•			
01R0001604	SO's Approval of Surveyor	7	7	11JAN08A	16APR08A 11JAN08A		16APR08A	2	0			
01R0001608	Initial Survey	28	28	18JAN08A	10MAR08A 18JAN08A	-	10MAR08A	÷	11			
01R0001610	Maintain & carry out survey works	1,378 1,378		23FEB08A	07DEC12 2:	23FEB08A	18JAN13	2	0			
Smart Card	System as per ER B.30											
01R0001802	Submit Smart Card Sys for SO's Approval	7	1	8DEC07A	28DEC07A 15JAN08A 28DEC07A		15JAN08A	2	As pi	er ER.B30	As per ER.B30 30.06(2)SOR.s approval obtained on 13/02/08	btained on 13/02/08
01R0001804	Install & start Operating Smart-Card System	60	60	60 28DEC07A	23FEB08A 28DEC07A	-	23FEB08A	2	n			
01R0001806	Operate & Maintain Smart-Card System	1,771	1.771 1.771	25FEB08A	30NOV13 25FEB08A		11JAN14	2	0			
remen	Procurement of Sub-contractor											
0010001001	Condi Dicensed	G.	Ug		27MAPD64 28ALIG084		27MAP/19A	0				
0150001904	Spoil Dispusal	3					DE IL INDRA	4 0		of herrene	Kin i pa	
1300		8	0	400004	VOONOCO			<b>v</b> (		awainen in	-	
01R0001910	Re-bar Supply	8	8	14DEC0/A	30MAY08A 14DECU/A	-	SUMAYUSA	N		awarded to	2	
01R0001912	Soil Nailing	60	99	28DEC07A	02APR08A 28DEC07A		02APR08A	5	0	Geotech Eng		
01R0001914	H-piling Works	6	8	4DEC07A	90 14DEC07A 09MAY08A 14DEC07A		09MAY08A	7		awarded to I	Hin Wing	
01R0001916	Fabrication of Pre-cast Lining	80	80	02JUN08A	05JAN09A 02JUN08A		05JAN09A	2				
01R0001920	Drainage/Road Works for Access Road at I-3	60	60	08AUG08A	03NOV08A 08AUG08A		D3NOV08A	2		King Shing	Sning	
01R0001922	Temp. steel decking over Shing Mun Nullah at I-1	80	66	14DEC07A	25APR08A 14DEC07A		25APR08A	2		awarded to L	Long Faith	
01R0001924	Design/Install Communication System	344	344	28JUN08A	26JUN09 2	28JUN08A	26JUN09		356			
01R0001925	Design/install Flow Monitoring Devices	78	78	14JUL08A	01AUG08A 14JUL08A	1.3	01AUG08A	2		awarded	awarded to Soldata	
01R0001936	Procurement & delivery of Communication System	180	180	06DEC09	03JUN10 06DEC09		03JUN10		356			
01R0001938	Procurement/delivery of Flow Measurement Devices	120	120	110CT09	07FEB10 1	110CT09	07FEB10	2 5	501		1	
01R0018A02	Supply TBM/Main Tunnel Construction	2	2	14DEC07A	21DEC07A 14DEC07A		21DEC07A	2	awad	awaded to Seli		
01R0018A04	Security	17	17	17DEC07A	02JAN08A 17DEC07A		02JAN08A	2	-			
01R0018A06	Progress Photo/Vedio	25	25	29DEC07A	22JAN08A 29DEC07A		22JAN08A	3				
01R0018A08	Webpage/Physical Model/3D Animation	48	48	48 14DEC07A	14FEB08A 14DEC07A		14FEB08A	2	awa	awarded to Inte	elibuild	
01R0018A10	Hoarding/Fencing Erection	60	60	04JAN08A	03MAR08A 04JAN08A	1.00	03MAR08A	2	-aw	awarded to Ch	h Yau	
01R0018A12	Erection of Contractor's Office	67	67	28DEC07A	03MAR08A 28DEC07A	-	03MAR08A	2	me aw	awarded to Mir	ing Kee	
01R0018A14	Remote Control CCTV	60	60	60 04JAN08A	03MAR08A 04JAN08A	1	03MAR08A	2	-aw	awarded to Pil		
01R0018A16	Concrete Supply	45	45	14DEC07A	11MAR08A 14DEC07A		11MAR08A	N	-An	Anderson		
01R0018A18	Geotechnical Instrumentation	60	60	15JAN08A	14MAR08A 15JAN08A	1	14MAR08A	2	we aw	awarded to Soldata	oldata	
						L	日本の日日の日本	10.000				

Sheet 6 of 58

Ē.

Page 73 of 125

Internet (2)         Internet (2)<	٩	Activity Description	Dod	Dur Dur	AD04 Start	AD04 Finish	Clean	WP3D Finish		Float	8	6002	2010	011	012 2013
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	018A22	Site Clearance	60	60		25MAR08A 26	SJAN08A	25MAR08A	N		awarded to	King Shing			
63       Carry for fail fail fail fail fail fail fail fail	018A24	Erection of SOR's Office	95	95		05APR08A 02	2JAN08A	05APR08A	2		awarded to				
Busine Sympositic Symposint Sympositi Sympositic Sympositic Sympositic Symp	018A26	Carry out Grout Trial at Fault F1	6	06	02APR08A	30JUN08A 02	2APR08A	30JUN08A	2		awarded				
000         Destruction (Sin Wild)         0         0         0.10000000         0.100000         0.100000         0.100000         0.100000         0.100000         0.100000         0.100000         0.100000         0.100000         0.100000         0.100000         0.100000         0.100000         0.100000         0.100000         0.100000         0.1000000         0.1000000         0.1000000	018A28	Design/Fabricate Segmental Lining Mould	6	06		21JUL08A 23	3APR08A	21JUL08A	10		awarded	I to Korea M	ould		
0.00       Support (according and (according according a	018A30	Construction of Skin Walls	66	06		03JAN09A 2	1JUL08A	03JAN09A	2		M		ction	82	
64         5800 01 Chromone         50         61 Chromone         21 Chromone         22 Chr	018A32	Design/Fabricate/Supply/Install Conveyor Belt	06	06		05JAN09A 14	4JUL08A	05JAN09A	2						100
0.00       Control of Super Pinform       0.00       Control Pinform       0.00       Control Pinform       0.00       Control Oper Pinform       0.00       Control Pinform       Control Pinform	018A34	Supply of Locomotive	6	06	14JUL08A	100CT08A 14	4JUL08A	100CT08A	2		Scho	na			
$ \begin{array}{c c c c c c c c c c c c c c c c c c c $	018A36	Excavation Works at I-1	60	60		21JAN09A 28	BAUG08A	21JAN09A	6		a	ded to C			
0         Controller of Self Internet         2         3<	018A38	Construction of Steel Platform at O-1	5	50		14MAR09A 28	BAUG08A	14MAR09A	7		1				100
According Construction of Tex National Control         Display of Tex National Control <th< td=""><td>018A40</td><td>Construction of Steel Platform at I-2</td><td>20</td><td>50</td><td></td><td>27DEC08A 28</td><td><b>SAUG08A</b></td><td>27DEC08A</td><td>~</td><td></td><td>Ch</td><td>~</td><td></td><td></td><td></td></th<>	018A40	Construction of Steel Platform at I-2	20	50		27DEC08A 28	<b>SAUG08A</b>	27DEC08A	~		Ch	~			
444       Communication of Subgrade Structures       70       7       7       7       7       2 <td>018A42</td> <td>Pre-excavation Grouting for Shaft Excavation</td> <td>60</td> <td>60</td> <td></td> <td>11MAR09A 28</td> <td>SAUG08A</td> <td>11MAR09A</td> <td>2</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	018A42	Pre-excavation Grouting for Shaft Excavation	60	60		11MAR09A 28	SAUG08A	11MAR09A	2						
4000       Communication by (COD 81-2)       233       240/050h       260/050h       260/050h <td>018A46</td> <td>Excavation/Construction of TBM Launching Chamber</td> <td>20</td> <td>70</td> <td></td> <td>18DEC08A 28</td> <td><b>SAUG08A</b></td> <td>18DEC08A</td> <td>2</td> <td></td> <td>US</td> <td>-</td> <td></td> <td></td> <td></td>	018A46	Excavation/Construction of TBM Launching Chamber	20	70		18DEC08A 28	<b>SAUG08A</b>	18DEC08A	2		US	-			
0.00         Dearling formation by RCD at 1,3         D	018A48	Construction of Subgrade Structure at I-1	333	333		-	BAUG08A	26JUL09	2	186					
6.25         Decondent/Construction of Shaftwork (Channelss)         90         91         24.0000A         SMMMORD A         2         MMMORD A         MMMORD A <t< td=""><td>018A50</td><td>Shaft Excavation by RCD at I-2</td><td>6</td><td>06</td><td></td><td>26NOV08A 28</td><td>3AUG08A</td><td>26NOV08A</td><td>2</td><td></td><td>Lon</td><td>go Piling</td><td></td><td></td><td>2002 2004</td></t<>	018A50	Shaft Excavation by RCD at I-2	6	06		26NOV08A 28	3AUG08A	26NOV08A	2		Lon	go Piling			2002 2004
646         Construction of Hopper et C.1         90         91         24M/GGA         3-M/MGA	018A52	Excavation/Construction of Shafts/Adits/Chambers	06	06	28AUG08A	26MAR09A 28	3AUG08A	26MAR09A	N			5			
66.6         3 autoria di Sjata Ramp	018A54	Construction of Hopper at O-1	6	06		31JAN09A 28	<b>BAUG08A</b>	31JAN09A	2		in a	warded to Mi	littech	-	
636         Open Cut Ecconation 6 Construction at 13         0         3 2 AUOG0A         5 AUOG0A         5 AUOG0A         5 AUOG0A         5 AUOG0A         5 AU         5 AU           640         1 Image         7 Au         7 Au         7 Au         7 Au         7 Au         7 Au           641         1 Unred Class Management System (TMS)         90         90         2 AUOG0A         2 AUNC0A         2 AUNC0A         2 AU         7 Au           642         Supply of Ral Treex.         90         90         2 AUOG0A         2 AUNC0A         2 AUNC0A         2 Au           643         2 AUO         2 AU         2 AUOG0A         2 AUNC0A         2 AUNC0A         2 AU         2 AU           644         6400 V         2 AUNC0A         2 AUNC0A         2 AUNC0A         2 AUNC0A         2 AUNC0A         2 AUNC0A           7 AU         Maal Vicina         2 AU         2 AUNC0A         2 AUNC0A         2 AUNC0A         2 AUNC0A         2 AUNC0A         2 AUNC0A           7 AU         Maal Vicina         2 AUNC0A	018A56	Suttering of Spiral Ramp	233				BAUG08A	26JUL09	6	200		-			
0000         Image frames/and system (TUMS)         23         23         234U0034         534U0034         534U0034         534U0034         534U0034         534U0034         534U0334         534U0334         534U0334         534U0334         534U0334         534U0334         534U0334         534U033         534U0334         534U033         534U0334         534U033         534U133         5         545           61         0         28         20         285E9034         660719         28E5034         660719         2         59	118A58	Open Cut Excavation & Construction at I-3	90	90		02MAY09A 28		02MAY09A	0			-			
off         Turnel Data Management System (TDMS)         90         02         24MC06A         50AFF06A         23ML06AB         23ML06AB <td>118A60</td> <td>Lining Formworks for Underground Structures</td> <td>233</td> <td>233</td> <td></td> <td></td> <td></td> <td>05AUG09</td> <td>2</td> <td>137</td> <td></td> <td></td> <td></td> <td></td> <td>5.03</td>	118A60	Lining Formworks for Underground Structures	233	233				05AUG09	2	137					5.03
AB2         Supply of Fail Tack.         500         27000000000000000000000000000000000000	18A61	Tunnel Data Management System (TDMS)	66	90		03APR09A 28		03APR09A	N						
646         Supply of Agregata         720         275         285         3.41U03         254.1013         254.1013         254.10	118A62	Supply of Rail Track	66	06		26MAR09A 28	8AUG08A	26MAR09A	7						
6000000000000000000000000000000000000	18A64	Supply of Aggregate	120				SFEB09A	28JUL09	N	-64		₽			
AT0         Meal Works         Meal Works <td>18A68</td> <td>Construct Box Culvert/Cascade/Spiral Ramp at O-1</td> <td>200</td> <td></td> <td></td> <td></td> <td>SFEB09A</td> <td>16SEP09</td> <td></td> <td>566</td> <td></td> <td>ŀ</td> <td></td> <td></td> <td></td>	18A68	Construct Box Culvert/Cascade/Spiral Ramp at O-1	200				SFEB09A	16SEP09		566		ŀ			
472         Preparation from the Undained from the U	18A70	Metal Works	200	200				160CT09	N	593					
474         Finishing Works         250         250         251	18A72	Pipe Jacking Works at Lo Wai	250					16OCT09	ы	301					
Submit Contractor's Management Team       0       0       10JAN0BA       10JAN0BA       2       Per SCC 74         383       Submit Photographer for Monthly Progress Photo       0       0       2JAN0BA       2JAN0BA       2       APPer SCC 74         383       Insult Photographer for Monthly Progress Photo       0       0       2JAN0BA       2JAN0BA       2       APPer SCC 74         383       Insult PhotoGrapher for Monthly Progress Photo       0       2JAN0BA       2BIAN0BA       2       APPer SCC 74         383       Insult PhotoGrapher for Monthly Progress Photo       0       0       2JAN0BA       2BIAN0BA       2       APPer SCC 74         383       Presentation of TDMS to SOR/Employer, ER 4.4.6       6       0       0       1NOV11       0FEB12       2DEC11       2 MAY0B       2 MAY0BA	18A74	Finishing Works	250	-	28FEB09A	_		05DEC09	3	549					200
0         0         0         23JAN08A         10JAN08A         2         0         Per         SCC 74           0         0         23JAN08A         23JAN08A         10JAN08A         2         Per         FEC 74           0         0         23JAN08A         23JAN08A         28JAN092         28JAN192         28JAN19	so S				in the second										2000
0         0         0         0         10JAN08A         10JAN08A         10JAN08A         10JAN08A         10JAN08A         2         Per EX C74           0         0         0         28JAN08A         28JAN08A         10JAN08A         2         Per EX 01         2         Per EX 01           1         30         28FEB09A         28MAY09A         28MAY09A </td <td></td>															
Ito         0         28JAN03A         28JAN13A         28JAN13         27JAN13         28JAN13         27JAN13         28JAN13         27JAN13         28JAN13         27JAN13         28JAN13         27JAN13         28JAN13         27JAN13         28JAN13	01928	Submit Contractor's Management Team	0	0				10JAN08A	N	•	er SCC 74				
0         30         30         28FEB09A         29MAY09         28FEB09A         29MAY09         28FEB09A         29MAY09         20MAY09A         20MAY08A         20MAY08A         20MAY08A         17FEB13         2         29B         20MA         20MA <t< td=""><td>01930</td><td>Submit Photographer for Monthly Progress Photo</td><td>0</td><td>0</td><td>28JAN08A</td><td></td><td><b>SJANOBA</b></td><td></td><td>2</td><td></td><td>er ER10.7</td><td></td><td></td><td>8</td><td>1000</td></t<>	01930	Submit Photographer for Monthly Progress Photo	0	0	28JAN08A		<b>SJANOBA</b>		2		er ER10.7			8	1000
I.4.6         6         5         27MAR09A         06MAY09A         27MAR09A         06MAY09A         2         unnel excavation-fresentation of the TDMS to the S0 & DSD bero           Jal         90         90         11NOV11         08FEB12         23DEC11         21MAR12         2         691         most excavation-fresentation of the TDMS to the S0 & DSD bero           90         90         90         11NOV11         08FEB12         23DEC11         21MAR13         13JAN13         18APR13         2         289         ER4.4.12           30         90         90         08DEC12         06JAN13         13JAN13         17FEB13         2         358         ER4.4.12         as per ER4.4.12           7         30         08DEC12         06JAN13         13JAN13         17FEB13         2         358         ER4.4.12         as per ER4.4.12           7         7         7         7         7         2         358         ER4.4.12         as per ER4.4.12           6         6         12APR08A         17FEB13         2         358         ER4.4.12         as per ER4.4.12           7         2         2         3         2         3         2         2         2         2         2	01932	Install Project Signboards at Potions A,B,C & D	30	30	28FEB09A	29MAY09 28	SFEB09A	29MAY09	N						
Jal         30         90         11NOV11         08FEB12         23DEC11         21MAR12         2         691         90         90         90         91NOV11         08FEB12         23DEC11         21MAR13         13JAN13         18APR13         2         293         as per ER4.4.12m           30         30         08DEC12         07/MAR13         13JAN13         13APR13         2         358         as per FR4.4.12m           7         7         30         08DEC12         06JAN13         13JAN13         17FEB13         2         358         as per FR4.4.12m           7         7         30         08DEC12         06JAN13         13JAN13         17FEB13         2         358         4	01934	Presentation of TDMS to SOR/ Employer, ER 4.4.6	Q	Ø	27MAR09A	D6MAYD9A 27	7MAR09A	06MAY09A	2	auun	l excavation		n of the TDMS	to the SO &	DSD before
90         90         08DEC12         07MAR13         19JAN13         18APR13         2         298         as per ER4.4.12m           30         30         08DEC12         06JAN13         19JAN13         17FEB13         2         358         as per ER4.4.12m           7         7         7         7         7         7         7         7           21         21         07APR08A         20AUG08A         07APR08A         20AUG08A	01940	Prepare/submit Operation & Maintenance Manual	6	6	11NOV11		3DEC11	21MAR12	N	691				Sa	er ER4.4.11
30         30         08DEC12         06JM13         19JM13         17FEB13         2         368         1         1           21         21         07AP08A         20AUG08A         07APR08A         20AUG08A         20AUG08A         2         adlP         adlP         adlP         adlP           60         60         22MAY08A         130CT08A         20AUG08A         2         adlP	01942	Prepare/submit As-built Drawings	6	06	08DEC12	07MAR13 19	9JAN13	18APR13	N	298					4.4.12
7         21         21         07APR08A         20AUG08A         07APR08A         20AUG08A         2         2         7 <th7< th="">         7         1           <th< td=""><td>01944</td><td>Produce 2 documentary video for tunnel</td><td>30</td><td>30</td><td>08DEC12</td><td>06JAN13 19</td><td>9JAN13</td><td>17FEB13</td><td>3</td><td>358</td><td></td><td></td><td></td><td></td><td><b>BER</b> 4.4.13</td></th<></th7<>	01944	Produce 2 documentary video for tunnel	30	30	08DEC12	06JAN13 19	9JAN13	17FEB13	3	358					<b>BER</b> 4.4.13
offs         at Portion A (I-1)         Z1         Z1         Z1         Z1         Z1         Z1         Z2         Z2 <td>struction</td> <td>Risk Assessment (CRA) as per ER 7</td> <td></td>	struction	Risk Assessment (CRA) as per ER 7													
Prepare/submit PCRA for works at I-1         21         21         07APR08A         20AUG08A         20AUG08A         2         Temperely submit           DC review & certify PCRA for works at I-1         60         60         22MAY08A         13OCT08A         20AUG08A         2         TemPerely submit           SOR review & certify PCRA for works at I-1         60         60         22MAY08A         13OCT08A         25SEP08A         2         2         2           GEO review & accept PCRA at works at I-1         60         60         12MAY08A         25SEP08A         2         2         2           GEO review/agree PCRA         28         210CT08A         03DEC08A         2         2         2         2         2           orks at Portion B (I-2)         28         210         7         2<	A for Works	s at Portion A (I-1)													
DC review & certify PCRA for works at I-1         60         60         22MAY08A         13OCT08A         23MAY08A         13OCT08A         2         ************************************	PCRA2	Prepare/submit PCRA for works at I-1	21	21	07APR08A	20AUG08A 07		20AUG08A	2		Ins AIP sul	nuission			
SOR review & accept PCRA at works at I-1       60       60       12MAY08A       25SEP08A       12MAY08A       2       7       7         GEO review/agree PCRA       28       310CT08A       09DEC08A       310CT08A       09DEC08A       2       7       7         orks       at Portion B (I-2)       21       21       14APR08A       20AUG08A       14APR08A       20AUG08A       2       7       7	PCRA4	DC review & certify PCRA for works at I-1	60	60	22MAY08A	13OCT08A 22	2MAY08A	130CT08A	N		I				
GEO review/agree PCRA       28       28       310CT08A       09DEC08A       310CT08A       09DEC08A       2	PCRA6	SOR review & accept PCRA at works at I-1	60	60	12MAY08A		2MAY08A	25SEP08A	2		1		3	-	
orks at Portion B (I-2) Prepare/submit PCRA for works at I-2 21 21 14APR08A 20AUG08A 14APR08A 20AUG08A 2	PCRA8	GEO review/agree PCRA	28	28				09DEC08A	2		ER.				(55) A 1
Prepare/submit PCRA for works at I-2 21 21 14APR08A 20AUG08A 14APR08A 20AUG08A 20AUG08A 2	A for Works	s at Portion B (I-2)													
	DPCRB2	Prepare/submit PCRA for works at I-2	21	21	14APR08A	20AUG08A 14	4APR08A	20AUG08A	2		Ins AIP sul	mission		1 K	13/34

Page 74 of 125

Sheet 7 of 58

01R00PCRB4     DC review & certify PCRA for w       01R00PCRB5     SOR review & accept PCRA at       01R00PCRB6     SOR review & accept PCRA at       01R00PCRC2     GEO review/agree PCRA       01R00PCRC2     Prepare/submit PCRA for works       01R00PCRC4     DC review & accept PCRA at       01R00PCRC5     Prepare/submit PCRA for works       01R00PCRC6     DC review & accept PCRA at       01R00PCRC6     SOR review & accept PCRA at       01R00PCRC6     SOR review & accept PCRA at       01R00PCRC8     BC review & accept PCRA at       01R00PCRC9     SOR review & accept PCRA at       01R00PCR09     BC review & accept PCRA at       01R00PCR04     DC review & accept PCRA at       01R00PCR05     PCRA for works       01R00PCR05     PC review & accept PCRA at       01R00PCR05     SOR review & accept PCRA at       01R00PCR05     PC review & accept PCRA for min	DC review & certify PCRA for works at I-2 SOR review & accept PCRA at works at I-2 GEO reviewdances PCRA	60	60 22MAY08A	8A 13OCT08A 22MAY08A							
orts orts	iew & accept PCRA at works at I-2	60	Destant Part			13OCT08A	2		1		
orts orts	iawfanree PCRA		60 22MAY08A		25SEP08A 22MAY08A	25SEP08A	2				
orts orts	LAID LODIBAND	28	28 31OCT08A		09DEC08A 310CT08A	09DEC08A	2		EER C	. 7.6.4	
orks orks	m C (I-3)										
orks orks	Prepare/submit PCRA for works at I-3	21	21 01APR08A	11 11	20AUG08A 01APR08A	20AUG08A	2		AIP subn	ission	
orts orts	DC review & certify PCRA for works at I-3	60	60 21MAY08A		130CT08A 21MAY08A	130CT08A	2		1		
orks or the state of the state	SOR review & accept PCRA at works at I-3	60	60 21MAY08A	8A 25SEP08A	25SEP08A 21MAY08A	25SEP08A	7				
orks	GEO review/agree PCRA	28	28 31OCT08	310CT08A 09DEC08A 310CT08A	E	09DEC08A	N	101-20	ER C	. 7.6.4	
orks	m D/E (0-1)										
orks	Prepare/submit PCRA for works at O-1	21	21 01APR08	R08A 20AUG08A 01APR08A		20AUG08A	2		AIP subn	lission	
orks	DC review & certify PCRA for works at 0-1	60	60 21MAY08A		130CT08A 21MAY08A	13OCT08A	0		[		
orks	SOR review & accept PCRA at works at 0-1	60	60 12MAY08A		25SEP08A 12MAY08A	25SEP08A	101		0		
orks	GEO review/agree PCRA	58	28 31OCT0	28 310CT08A 09DEC08A 310CT08A		09DEC08A	101		ER C	. 7.6.4	
	on F/J (Main Tunnel)							10 203			
	Prepare/submit PCRA for main tunnel works	21	21 09JUN08A	BA 23APR09A 09JUN08A		23APR09A	2		V	IP submission	
	DC review & certify PCRA for main tunnel works	60	60 14JUL08A	60NUL80	14JUL08A	08JUN09	~	-77-			
01R00PCRF6 SOR revi	SOR review & accept PCRA for main tunnel works	60	60 16JUL08A	16JUN09	16JUL08A	16JUN09	2	-78			
01R00PCRF8 GEO revi	GEO review/agree PCRA	28	28 28FEB09A		09JUN09 28FEB09A	60NUL60	N	0	1	ER Cl. 7.6.4	
DCRA for Works at Portion A (I-1)	vn A (i-1)										
01R00DCRA2 Prepare/s	Prepare/submit DCRA for works at I-1	14	14 020CT08A	1	270CT08A 020CT08A	270CT08A	2		DDA s	DDA submission	
01R00DCRA4 DC reviev	DC review & certify DCRA for works at I-1	21	21 28OCT08A		17FEB09A 28OCT08A	17FEB09A	2		1		
01R00DCRA6 SOR revi	SOR review & accept DCRA at works at I-1	49	49 05NOV08A		26MAR09A 05NOV08A	26MAR09A	2		]		
01R00DCRA8 GEO revi	GEO review/agree DCRA	28	28 28FEB09A		27MAR09A 28FEB09A	27MAR09A	2		E R	R Cl. 7.6.4	
DCRA for Works at Portion B (I-2)	on B (i-2)										
01R00DCRB2 Prepare/s	Prepare/submit DCRA for works at I-2	14	14 14OCT08A	00NUL20	14OCT08A	02JUN09	2	0		DDA submission	
01R00DCRB4 DC reviev	DC review & certify DCRA for works at I-2	21	21 05DEC08A		09JUN09 05DEC08A	60NUL60	2	0	1		130
01R00DCRB6 SOR revi	SOR review & accept DCRA at works at I-2	49	49 10DEC08A		16JUN09 10DEC08A	16JUN09	8	7			
01R00DCRB8 GEO revi	GEO review/agree DCRA	28	28 10JUN09	017000 107000	10JUN09	07JUL09	2	0		ER CI. 7.6.4	
DCRA for Works at Portion C (I-3)	on C (I-3)										
01R00DCRC2 Prepare/s	Prepare/submit DCRA for works at I-3	14	14 14OCT08A	03JUN09	14OCT08A	03JUN09	2	-59		DDA submission	
01R00DCRC4 DC reviev	DC review & certify DCRA for works at I-3	3	21 31OCT08A	8A 10JUN09	310CT08A	10JUN09	~	-59			
01R00DCRC6 SOR revi	SOR review & accept DCRA at works at I-3	49	49 07NOV08A	17JUN09	07NOV08A	17JUN09	2	-59			
01R00DCRC8 GEO revi	GEO review/agree DCRA	28	28 11JUN09	08JUL09	11JUN09	08JUL09	2	0		ER CI, 7.6.4	
DCRA for Works at Portion D/E (0-1)	M D/E (0-1)										
01R00DCRD2 Prepare/s	Prepare/submit DCRA for works at 0-1	14	14 03NOV08A		ASUNOS 03NOV08A	60NULE0	2	-157		DDA submission	
01R00DCRD4 DC reviev	DC review & certify DCRA for works at O-1	21	21 15NOV08A	10JUN09	15NOV08A	10JUN09	2	-157	1		
01R00DCRD6 SOR revi	SOR review & accept DCRA at works at 0-1	49	49 15NOV08A	1	17JUN09 15NOV08A	17JUN09		-157	1		
	GEO review/agree DCRA	28	28 11JUN09	08JUL09 11JUN09	11JUN09	08JUL09	2	0		ER CI. 7.6.4	
DCRA for Works at Portion F/J (Main Tunnel)	n F/J (Main Tunnel)										
01R00DCRF2 Prepare/s	Prepare/submit DCRA for main tunnel works	21	21 14MAR09A		23JUN09 14MAR09A	23JUN09	2	-78		<b>MDDA</b> submission	
01R00DCRF4 DC reviev	DC review & certify DCRA for main tunnel works	21	21 24JUN09	14JUL09	24JUN09	14JUL09		-78			
01R00DCRF6 SOR revi	SOR review & accept DCRA for main tunnel works	49	49 24JUN09	11AUG09	24JUN09	11AUG09		-78			
01R00DCRF8 GEO revi	GEO review/agree DCRA	28	28 15JUL09	11AUG09	15JUL09	11AUG09	2	0		ER CI. 7.6.4	

sical Mod 002302 0002304				in the second se	and			Float		AREA IN ALCOHOLD			
01R0002302 01R0002304	Physical Models & Other Material Display												
0002302 0002304													
0002304	Prepare/submit a physical models	255		15FEB08A		27NOV08A	01		2	to the acceptan	acceptance of the SO		_
A NOT THE R. P. LEWIS CO.	Prepare/submit a 3-D animation model	308	308	15FEB08A	27FEB09A 15FEB08A	 27FEB09A	~			to he accep	tance of the SOas	he acceptance of the SOas per ER's Note 4.4.9	
innet Webs	Internet Website as per ER 4.4.7											140	
01R0002402	Propose the design of web page	30	30	28DEC07A	09FEB08A 28DEC07A	 09FEB08A	01		within 1 month	th from DOC			
01R0002404	Produce the web page for approval of SO	211	211	211 10MAR08A	19FEB09A 10MAR08A	19FEB09A	N			within 2 mon	nin 2 months from DOC		
01R0002406	SO's approval of web page	30	30	02JUN08A	24FEB09A 02JUN08A	24FEB09A	2						
01R0002408	Submit updated web pages monthly	1,433 1,433		25FEB09A	30NOV13 25FEB09A	11JAN14	3	30					up
ledule of M	Schedule of Milestones for Cost Centre No. 1R												
									457				
01 <b>R0002501</b>	1R 1: On provision of SO's Accommodation	0	0		13SEP08A	13SEP08A	~	-	accom		nodation for accupation as per	er App. ER.M	
01R0002502	1R 2: On providing documents of effected CWI	0	0		03JAN08A	03JAN08A	N		Acare of the work	vortes insuran	s insurance has been effected	28	
01R0002503	1R 3: On providing documents of effected TPI	0	0		03JAN08A	03JAN08A	2		Std party insura		nce has been effected		
01R0002504	1R 4: On Pproviding documents of effected PII	0	0		03JAN08A	03JAN08A	0		PP. I. Insurance	ce has been effected	effected.		
01R0002505	1R 5; On delivery of all Land Transport for SO	0	0		02MAY08A	02MAY08A	2		Iand transp		pert delivered for use of the SO	00	
01R0002506	1R 6; On install. of computer facilities for SO	0	0		13SEP08A	13SEP08A	N		♦comput		er facilities for use of the SO		
01R0002507	1R 7; On accept of detailed CRA ind. PCS	0	0		11AUG09	11AUG09	2	1,602		detail	Adetailed CRA incl. pre-condition survey	andition survey	
01R0002508	1R 8; On acceptance of Physical Model by the SO	0	٥		27NOV08A	27NOV08A	2		¢	Pphysical mode	cal model completed as per ER 4.4.8	ER 4.4.8	
01R0002509	1R 9; On acceptance of 3-D Animation Model	0	0		27FEB09A	27FEB09A	2			♦3 D animat	D animation model completed as per ER 4.4.9	ed as per ER 4.4.9	
01R0002510	IR 10; On satisf. operation of CCTV for 3 mth	0	0		60NUL71	17JUN09	100	1,6570	as per ER 4.4.10	316	Mor 3 mths of the remote CCTV intalled in	CTV intalled in	
01R0002511	1R 11; On acceptance of O&MM	0	0		08FEB12	21MAR12	N	691		O&MM compl	MM completed as per ER 4.4.11	، ج	-
01R0002512	1R 12; On acceptance of as-built drwgs,	0	0		07MAR13	18APR13	3	298		puilt	built drwgs. completed as per ER 4.4.124	as per ER 4.4.12	
01R0002513	1R 13; On acceptance of T.R.Video/Brouchure	0	0		06JAN13	17FEB13	2	358	tunnel report & v	& vedeo & br	edeo & brocher submitted as perER 4.4.13*	s perER 4.4.13	
01R0002514	1R 14; On complete all wks for 3 mth frm DOC	0	0		27MAR08A	27MAR08A	3		of all obligation	gations by this	ons by this C.S. 3-mths from DOC	DOC	
01R0002515	1R 15; On complete all wks for 6 mth frm DOC	0	0		27JUN08A	27JUN08A	2	-	◆of all oblig	bligations by	ations by this CS 6 mths from DOC	H DOC	
01R0002516	1R 16, On complete all wks for 9 mth frm DOC	0	0		25SEP08A	25SEP08A	2		of a	all coligations	of all obligations by this CS 9 mths from DOC	from DOC	
01R0002517	1R 17; On complete all wks for 12 mth frm DOC	0	0		27DEC08A	27DEC08A	2		•	of all obligation	I obligation by this CS 12 mths frm DOC	hs frm DOC	
01R0002518	1R 18; On complete all wks for 15 mth frm DOC	0	ō		27MAR09A	27MAR09A	8			<b>Adf all oblig</b>	f all obligations by this CS 15 mths frm DOC	5 mths frm DOC	
01R0002519	1R 19; On complete all wks for 18 mth frm DOC	0	0		26JUN09	 26JUN09		1,163		of all of	oligations by this C	♦ of all obligations by this CS 18 mths frm DOC	
01R0002520	1R 20; On complete all wks for 21 mth frm DOC	0	0		25SEP09	25SEP09		1,072		of al	I obligations by this	of all obligations by this CS 21 mths frm DOC	
01R0002521	1R 21; On complete all wks for 24 mth frm DOC	0	0		26DEC09	26DEC09	2	980		ò	f all obligations by	Pof all obligations by this CS 24 mths frm DOC	ç
01R0002522	1R 22; On complete all wks for 27 mth frm DOC	0	0		27MAR10	27MAR10	2	889			of all obligations	of all obligations by this CS 27 mths frm DOC	DOC
01R0002523	1R 23, On complete all wks for 30 mth frm DOC	0	0		26JUN10	26JUN10	2	798			of all obligatio	of all obligations by this CS 30 mths frm DO	m D0
01R0002524	1R 24: On complete all wks for 33 mth fm DOC	0	0		25SEP10	25SEP10	2	707			◆of all obligation	Pof all obligations by this CS 33 mths frm	is frm
01R0002525	1R 25, On complete all wks for 36 mth frm DOC	0	0		26DEC10	26DEC10	3	615			of all ot	of all obligations by this CS 36 mths	mths f
01R0002526	1R 26, On complete all wks for 39 mth frm DOC	0	0		27MAR11	27MAR11	2	524			of all	of all obligations by this CS 39 mth	39 mth
01R0002527	1R 27; On complete all wks for 42 mth frm DOC	0	0		26JUN11	26JUN11	2	433			•	Of all obligations by this CS 42	S 421
01R0002528	1R 28; On complete all wks for 45 mth frm DOC	0	0		25SEP11	25SEP11	2	342 0	of all obligations	ts by this CS	by this CS 45 mths frm DOC I	•	
01R0002529	1R 29; On issuance of completion certificates	0	0		04JAN13	15FEB13	2	360			of completion except Section 7-	tcept Section 7	
01R0002530	1R 30; On complete all wks for 3 mth frm CMP	0	0		08MAR13	19APR13	2	297		of all oblig	ations 3 mths frm [	of all obligations 3 mths frm DOM excl. Sec. 7	

01R0002531 01R0002532									
01R0002532	1R 31; On complete all wks for 6 mth ftm CMP	0	0		07JUN13	19JUL13	3	206	of all obligations 6 mths frm DOM excl. Sec: 7
	1R 32; On complete all wks for 9 mth frm CMP	0	0	ō	06SEP13	180CT13	3	115	of all obligations 9 mths fm DOM excl. Sec. 7
01H0002533	1R 33; On issuance of maintenance certificate	0	0	31	30DEC13	10FEB14	4	0	certificate
chedule of	Schedule of Milectones for Cost Centre No. 16R								
16R7003001	16R 1: On completion of landscape wks: Portion A	0	0	ò	01MAR12	01MAR12	12 2	699	•
16R7003002	16R 2: On completion of landscape wks; Portion B	0	0	14	16MAR12	16MAR12	12 2	654	
16R7003003	16R 3; On completion of landscape wks; Portion C	0	0	2	28JAN12	28JAN12	2 2	702	
16R7003004	16R 4; On completion of landscape wks; Portion D	o	0	R	30NOV12	11JAN13	3	395	
16R7003005	16R 5; On completion of establish wks; Portion A	0	0	Ö	01MAR13	01MAR13	13 2	304	
16R7003006	16R 6; On completion of establish wks; Portion B	0	0	7	16MAR13	16MAR13		289	
16R7003007	16R 7; On completion of establish wks; Portion C	0	0	12	27JAN13	27JAN13	3	337	
16R7003008	16R 8; On completion of establish wks; Portion D	0	0	ñ	30NOV13	11JAN14		30	
Schedule of I	Schedule of Milestones for Cost Centre No. 17R								
17R0003101	17R 1; On complet of all wks for 3 mth frm DOC	0	0	27	27MAR08A	27MAR08A	-		<ul> <li>The safety &amp; env. abigations 3 miths firm DOC</li> </ul>
17R0003102	17R 2; On complet of all wks for 6 mth frm DOC	0	0	2	27JUN08A	27JUN08A	-		◆of all safely & env. obligations 6 mths frm DOC
17R0003103	17R 3; On complet of all wks for 9 mth frm DOC	0	0	2£	26SEP08A	26SEP08A	08A 2		◆of all safey & env. obligations 9 mths fm DOC
17R0003104	17R 4; On complet of all wks for 12 mth frm DOC	0	0	27	27DEC08A	27DEC08A	38A 2		Of all safety & env. obligations 12 mths frm DOC
17R0003105	17R 5; On complet of all wks for 15 mth fm DOC	0	0	27	27MAR09A	27MAR09A	09A 2		of all safety & env. obligations 15 mths fm DOC
17R0003106	17R 6; On complet of all wks for 18 mth frm DOC	0	0	N	27JUN09	15JUL09	9	1,647	of all safety & env. obligations 18 mths frm DOC
17R0003107	17R 7; On complet of all wks for 21 mth frm DOC	0	0	2	26SEP09	14OCT09	<b>39</b> 2	1,556	Of all safety & env. obligations 21 mths fim DOC
17R0003108	17R 8; On complet of all wks for 24 mth frm DOC	0	0	2	26DEC09	13JAN10	0 2	1,465	of all safety & env. obligations 24 mths fm DOC
17R0003109	17R 9; On complet of all wks for 27 mth frm DOC	0	0	()	28MAR10	15APR10	10 2	1,373	Of all safety & env. obligations 27 mths frm DO
17R0003110	17R 10; On complet all wks for 30 mth frm DOC	0	0	CN	27JUN10	15JUL10		1,282	of all satety & env. obligations 30 mths frm
17R0003111	17R 11; On complet all wks for 33 mth frm DOC	0	0	2	26SEP10	140CT10		1,191	Of all safety & env. obligations 33 mths ft
17R0003112	17R 12; On complet all wks for 36 mth frm DOC	0	0	2	26DEC10	13JAN11	1	1,100	◆of all safety & env. obligations 36 mt
17R0003113	17R 13; On complet all wks for 39 mth frm DOC	0	0	0	28MAR11	15APR11	11 2	1,008	Of all safety & env. obligations 39
17R0003114	17R 14; On complet all wks for 42 mth frm DOC	0	0	N	27JUN11	15JUL11	1	917	of all safety & env. obligations
17R0003115	17R 15; On complet all wks for 45 mth frm DOC	0	0	N	26SEP11	140CT11		826	_
17R0003116	17R 16; On complet all wks for 48 mth frm DOC	0	0	τN	26DEC11	13JAN12	2 2	735	of all safety & env. obligations 48 mths frm DOC◆
17R0003117	17R 17; On complet of all wks for 3 mth frm CMP	0	0	0	08MAR13	19APR13	13 2	297	of all safety & env. obligations 3 mths fm DOMexcl. Section 7 .
17R0003118	17R 18; On complet of all wks for 6 mth frm CMP	0	0	5	07JUN13	19JUL13		206	of all safety & env. obligations 6 mths frm DOMexcluding Section 7
17R0003119	17R 19; On complet of all wks for 9 mth frm CMP	0	0	J	07SEP13	190CT13	-514-	114	of all safety & ehv. obligations 9 mths fm DOMexcluding Section 7
17R0003120	17R 20; On issuance of maintenance certificate	0	0	<sup>10</sup>	30DEC13	10FEB14	4 2	0	oertificate ♦
Design/Desi	Design/Design Check for Permanent Works								
Project -wide Packages	Packages								
Project Design Plan (PDP)	Plan (PDP)								
02L10D0102	Employ Independent Designer	2	7 14D	14DEC07A 20	20DEC07A 14DEC07A		07A 2		
02L10D0104	Prepare & submit Project Design Plan (PDP)	28	28 14D	EC07A	26FEB08A 14DEC07A	07A 26FEB08A	38A 2		per ER 5.4.1, within 28 days of LOA
02L10D0106	SO's review & comment on PDP	28	28 27F	EB08A	18MAR08A 27FEB08A	08A 18MAR08A	08A 2		
02L10D0108	Provide further information of (PDP)	28	28 19M	AR08A	21AUG08A 19MAR08A	21AUG08A	08A 2		

	Description	Dur Dur	Dur	Start	Finish	Start	Finish		Float							
0110001100	SO annroves PDP	14		14MAY08A	04SEP08A 14MAY08A	177	04SEP08A	2		0				-		
02L10D0112	Employ Independent Design Checker	14	14	28DEC07A	01FEB08A 28DEC07A		01FEB08A	2								
02L10D0114	Approval of Design Checker by the SO	28	28	02FEB08A	28FEB08A 02FEB08A		28FEB08A	2	-					_		
<b>Design for Con</b>	Design for Communication System													_		
02L1FE0102	Design preparation for the AIP submission	15	15	27JUN09	11JUL09 27.	27JUN09	11JUL09	2	356		•					
02L1FE0103	Design (AIP) submission for the DC's approval	-	٢	13JUL09	13JUL09 13.	13JUL09	13JUL09	-	288					3		
02L1FE0104	Design (AIP) certification by the Design Checker	28	28	14JUL09	10AUG09 14.	14JUL09	10AUG09	2	356		•					
02L1FE0106	Design (AIP) submission for the SO's approval	-	*	13JUL09	13JUL09 13.	13JUL09	13JUL09	-	294							
02L1FE0108	Design (AIP) review by the SO	60	60	21JUL09	18SEP09 21.	21JUL09	18SEP09	3	356		0					
02L1FE0110	AIP submission for rel. authorities' approval	-	-	13JUL09	13JUL09 13.	13JUL09	13JUL09	+-	321		-			-		
02L1FE0112	Design (AIP) review by the rel. authorities	28	28	21JUL09	17AUG09 21.	21JUL09	17AUG09	2	387		p					
02L1FE0114	Obtain rel. authorities's approval for AIP		÷	18AUG09	18AUG09 18.	18AUG09	18AUG09	***	315		=1			1		
02L1FE0116	Obtain SO's consent for design (AIP)	0	0		19SEP09		19SEP09	3	356		•				100	
02L1FE0118	Design preparation for the DDA submission	30	30	28AUG09	26SEP09 28	28AUG09	26SEP09	N	356							
02L1FE0119	Design (DDA) submission for the DC's approval	-		28SEP09	28SEP09 28	28SEP09	28SEP09	-	288							
02L1FE0120	Design (DDA) certification by the Design Checker	28	28	29SEP09	260CT09 29	29SEP09	260CT09	2	356			10				
02L1FE0122	Design (DDA) submission for the SO's approval		-	28SEP09	28SEP09 28	28SEP09	28SEP09	-	293							
02L1FE0124	Design (DDA) review by the SO	60	60	060CT09	04DEC09 06	06OCT09	04DEC09	~	356			8				
02L1FE0126	DDA submission for rel. authorities' approval	77	-	28SEP09	28SEP09 28	28SEP09	28SEP09		319							
02L1FE0128	Design (DDA) review by the rel. authorities	28	28	06OCT09			02NOV09	8	388							
021 1FE0130	Obtain rel authorities's approval for DDA			03NOV09	03NOV09 03NOV09		03NOV09	-	316					5	10	
021 15 E0120	Obtain SO's concent for design (DDA)	c	c		05DFC09		05DFC09	~	356			•	Į	3	1	
		2	2					E				7				
Design for Flo	Design for Flow Measurement System								T							
02L1FE0202	Design preparation for the AIP submission	0	0		11MAY09A		11MAY09A	2	T						038 A 1	
02L1FE0203	Design (AIP) submission for the DC's approval	-		29MAY09			29MAY09	***	410						89	
02L1FE0204	Design (AIP) certification by the Design Checker	28	28	30MAY09	26JUN09 30	30MAY09	26JUN09	N	502							
02L1FE0206	Design (AIP) submission for the SO's approval	-		12MAY09A	12MAY09A 12MAY09A		12MAY09A	••			-					
02L1FE0208	Design (AIP) review by the SO	60	60	13MAY09A	24JUL09 13	13MAY09A	24JUL09	0	502		1					
02L1FE0210	AIP submission for rel. authorities' approval	-		29MAY09	29MAY09 29	29MAY09	29MAY09	÷	432							
02L1FE0212	Design (AIP) review by the rel. authorities	28	28	06JUN09	0370109 06	06JUN09	03JUL09	7	522							
02L1FE0214	Obtain rel. authorities's approval for AIP	π	F	04JUL09	04JUL09 04	04JUL09	04JUL09	-	427							
02L1FE0216	Obtain SO's consent for design (AIP)	0	0		25JUL09	3	25JUL09	2	502		•					
02L1FE0218	Design preparation for the DDA submission	30	30	03JUL09	01AUG09 03	03JUL09	01AUG09	2	502						1	
02L1FE0219	Design (DDA) submission for the DC's approval	-	T	03AUG09	03AUG09 03	03AUG09	03AUG09	. 17:	410							
02L1FE0220	Design (DDA) certification by the Design Checker	28	28	04AUG09	31AUG09 04	04AUG09	31AUG09	N	501		n					
02L1FE0222	Design (DDA) submission for the SO's approval	-	-	03AUG09	03AUG09 03AUG09		03AUG09		416						2	
02L1FE0224	Design (DDA) review by the SO	60	60	11AUG09	09OCT09 11	11AUG09	09OCT09	2	501		U			-		
02L1FE0226	DDA submission for rel. authorities' approval	-	-	03AUG09	03AUG09 03	03AUG09	03AUG09	-	440		~					
02L1FE0228	Design (DDA) review by the rel. authorities	28	28	11AUG09	07SEP09 11AUG09		07SEP09	2	533		0				-51	
021 1FE0230	Obtain rel. authorities's approval for DDA		~	08SEP09	08SEP09 08	08SEP09	08SEP09	-	431							
021 1FE0232	Obtain design (DDA) approval from the SO	0	0				100CT09	0	501			4				

Sheet 11 of 58

Page 78 of 125

	Description	Dur	h	Start	Finish   Start	Finish	9	Float				
ackages 1	Design Packages for Works in Portion A											
el Decking L	Temp. Steel Decking Design Over Shing Mun Nullah											
02L1AA0102 Desig	Design preparation by the Designer	4	14	22FEB08A	15MAY08A 22FEB08A	3A 15MAY08A	N		-			
02L1AA0104 Desig	Design certification by the Design Checker	14	4	16MAY08A	26MAY08A 16MAY08A	8A 26MAY08A	2					
02L1AA0106 Desig	Design submission for the SO's approval	-	-	26MAY08A	26MAY08A 26MAY08A	8A 26MAY08A	-		-	-		- 11
02L1AA0108 Desig	Design review by the SO	21	21	27MAY08A	30JUN08A 27MAY08A		2					
02L1AA0110 Obtai	Obtain design approval from the SO	0	0		30JUN08A	30JUN08A	8		•	-		
in for Spiral	ELS Design for Spiral Ramp/Cascade/Box Culvert									-		
02L1AA0202 Desig	Design preparation for the DDA submission	158	158	02MAY08A	16FEB09A 02MAY08A	8A 16FEB09A	2					
02L1AA0203 Desig	Design submission for the DC's approval	2	2	10JUL08A	17FEB09A 10JUL08A	3A 17FEB09A	-					
02L1AA0204 Desig	Design (DDA) certification by the Design Checker	30	30	11JUL08A	17FEB09A 11JUL08A	3A 17FEB09A	2			11		
	Desian (DDA) submission for the SO's approval	2	N	12AUG08A	17FEB09A 12AUG08A	8A 17FEB09A	•		-			
	Design (DDA) review by the SO	68		13AUG08A	14MAR09A 13AUG08A	8A 14MAR09A	2			π		
	SO submit design (DDA) for approval of GEO		-	03FEB09A	03MAR09A 03FEB09A	PA 03MAR09A	÷			=7 da	7 days after ICE certification	
	Design (DDA) review/approval by the GEO	28	28	04MAR09A	31MAY09 04MAR09A	19A 31MAY09	2	0		T		
	Obtain SO's consent for design (DDA)	0	0		24MAR09A	24MAR09A	2		104	٠		
form Desig	Temp. Platform Design for H-Piling							COR				
021 1AA0302 Desic	Design preparation by the Designer	15	15	04JAN10*	18JAN10 04JAN10	0* 18JAN10	0	330			-	51
	Design submission for the DC's approval	-	-	19JAN10	19JAN10 19JAN10	0 19JAN10	-	269	e :			
	Design certification by the Design Checker	28	28	20JAN10		0 16FEB10	2	330		-	112	1
	Design submission for the SO's approval	-	-	19JAN10	-		÷	269	2.5			
	Desiruh review by the SO	42	42	20JAN10	02MAR10 20JAN10	0 02MAR10	N	330			11	
	Obtain design approval from the SO	0	0		02MAR10		2	330	. 2	-	\$	222
Box C	Cascade & Box Culver Design for Portion A								0-	-		
02L1AA0402 Desit	Design preparation for the AIP submission	30	30	02JUN08A	28FEB09A 02JUN08A	8A 28FEB09A	2			п		
	Design (AIP) submission for the DC's approval	8	3	12JUL08A	02MAR09A 12JUL08A	SA 02MAR09A	-			п		
02L1AA0404 Desig	Design (AIP) certification by the Design Checker	243	243	14JUL08A	18MAR09A 14JUL08A	SA 18MAR09A	2			13T	ICE on 17/09/092nd ICE cert	E cert on 02/12/08
	Design (AIP) submission for the SO's approval	2	N	15JUL08A	19MAR09A 15JUL08A	8A 19MAR09A			1	Π		
	Design (AIP) review by the SO	99	66	16JUL08A	20MAR09A 16JUL08A	BA 20MAR09A	2			Π		
	AIP submission for rel. authorities' approval	a <del>r</del>		14JUL08A	19AUG08A 14JUL08A	BA 19AUG08A	1		0			-
	Design (AIP) review by the rel. authorities	28	28	15JUL08A	12NOV08A 15JUL08A	BA 12NOV08A	2			-		
	Obtain rel. authorities's approval for AIP	्र	-	03NOV08A	12NOV08A 03NOV08A	38A 12NOV08A	-			-		
02L1AA0420 Obta	Obtain SO's consent for design (AIP)	0	0		20MAR09A	20MAR09A	2			•		
	Design preparation for the DDA submission	30	30	21MAR09A	12JUN09 21MAR09A	99A 12JUN09	2	124		ł		
	Design (DDA) submission for the DC's approval	-	-	13JUN09	13JUN09 13JUN09	9 13JUN09	٣	105				_
	Design (DDA) certification by the Design Checker	28	28	14JUN09	11JUL09 14JUN09	9 11JUL09	8	126				-
	Design (DDA) submission for the SO's approval	-	-	13JUN09	13JUN09 13JUN09	9 13JUN09	-	103				
	Design (DDA) review by the SO	99	66	14JUN09	18AUG09 14JUN09	9 18AUG09	2	124				
	DDA submission for rel. authorities' approval	-	-	20JUN09	20JUN09 20JUN09	9 20JUN09	-	128				
	Design (DDA) review by the rel authorities	28	28	21JUN09	18JUL09 21JUN09	9 18JUL09	2	155				5.
	Obtain rel. authorities's approval for DDA	-	-	2010109	2010L09 2010L09	9 20JUL09		129				
					00011007	00011007	4	10,				8

Page 79 of 125

Sheet 12 of 58

j.	Description	Our Dur	ur Start	Finish	Start	Finish	Ē	Float			
ct Access	Impact Assessment on WSD Wo YIp Hop V. S. P. H.										
02L1AA0502	Design preparation for the DDA submission	30	30 02MAY08A	A 26FEB09A 02MAY08A	152	26FEB09A	2				
02L1AA0503	Design (DDA) submission for the DC's approval	-	1 26JUN08A	A 27FEB09A 26JUN08A		27FEB09A	÷				
02L1AA0504	Design (DDA) certification by the Design Checker	60	60 27JUN08A	A 11MAR09A 27JUN08A		11MAR09A	2			1st ICE cert on 02/12/08	_
02L1AA0506	Design (DDA) submission for the SO's approval	N	2 14JUL08A	A 24MAR09A 14JUL08A		24MAR09A	÷				
02L1AA0508	Design (DDA) review by the SO	66	66 15JUL08A	A 31MAR09A 15JUL08A		31MAR09A	2				
02L1AA0510	DDA submission for rel, authorities' approval	2	2 10JUL08A	A 14MAR09A 10JUL08A		14MAR09A	÷				
02L1AA0512	Design (DDA) review by the rel. authorities	28	28 14JUL08A	A 31MAY09 14JUL08A		31MAY09	2	0			
021 1AA0514	Obtain rel. authorities's approval for DDA	+	1 01JUN09	01JUN09 01JUN09		01JUN09	*	0			
02L1AA0520	Obtain SO's consent for design (DDA)	0	0	31MAR09A		31MAR09A	2				
oorany Pla	Temporary Platform for Pipe Piling										
02L1AA0602	Design preparation by the Designer	11	11 21JUL08A	A 23AUG08A 21JUL08A		23AUG08A	2				_
02L1AA0603	Design submission for the DC's approval	÷	1 01AUG08A	A 25AUG08A 01AUG08A		25AUG08A	-				
02L1AA0604	Design certification by the Design Checker	21	21 02AUG08A	A 26SEP08A 02AUG08A	1	26SEP08A	N		0		-
02L1AA0606	Design submission for the SO's approval	÷	1 08AUG08A	A 27SEP08A 08AUG08A	1.00	27SEP08A	-		11		_
02L1AA0608	Design review by the SO	28	28 09AUG08A	A 17OCT08A 09AUG08A	P	17OCT08A	2		0		_
02L1AA0610	Obtain design approval from the SO	0	0	17OCT08A		17OCT08A	N		•		
DOTATV WC	Temporary Works Design for Retrieval of TBM										
02L1AA0702	Design preparation by the Designer	8	30 28FEB09A	A 22JUN09 28FEB09A	-	22JUN09	N	139			
02L1AA0703	Design submission for the DC's approval	÷	1 23JUN09	23JUN09	23JUN09	23JUN09	۲	115			
02L1AA0704	Design certification by the Design Checker	28	28 24JUN09	21JUL09	24JUN09	21JUL09	N	139		13	
02L1AA0706	Design submission for the SO's approval	*	1 23JUN09	23JUN09	23JUN09	23JUN09	÷	115			
02L1AA0708	Design review by the SO	42	42 24JUN09	9 04AUG09 24JUN09		04AUG09	-	139			-
02L1AA0710	Obtain design approval from the SO	0	0	04AUG09	-	04AUG09	N	139		•	
Dorary Dra	Temporary Drainage Management Plan for Portion A										
02L1AA0802	TDMP preparation by the Designer	208 2	208 18AUG08A	A 23MAY09A 18AUG08A		23MAY09A	0				
02L1AA0804	TDMP submission for the DC's approval	7	2 24SEP08A	A 25MAY09A 24SEP08A	_	25MAY09A	-				,
02L1AA0806	TDMP certification by the Design Checker	28	28 24OCT08A	03JUN09	240CT08A	03JUN09	N	142			
02L1AA0808	TDMP submission for the SO's approval	N	2 05NOV08A	04JUN09	05NOV08A	04JUN09	π.	165			
02L1AA0810	TDMP review by the SO.	06	90 05NOV08A	16JUL09	05NOV08A	16JUL09	2	192			_
02L1AA0812	TDMP submission for DSD's approval		1 04JUN09	04JUN09	04JUN09	04JUN09	τ.	119			
02L1AA0814	TDMP review by the DSD	6	90 05JUN09	02SEP09	06JUN09	02SEP09	2	144		1	_
02L1AA0816	Obtain DSD's approval for DDA	٣	1 03SEP09	03SEP09	03SEP09	03SEP09	-	117			_
02L1AA0818	Obtain SO's consent for TDMP	0	0	03SEP09		03SEP09	7	144		\$	
technical	Geotechnical Instrumentation Stg 1 for GL Works										_
3DL1AAG102	Design preparation by the Designer	14	14 22FEB08A	A 28APR08A 22FEB08A		28APR08A	3		11		
3DL1AAG104	Design certification by the Design Checker	2	7 29APR08A	A 16JUN08A 29APR08A		16JUN08A	0		0		
3DL1AAG106	Design submission for the SO's approval	٣	1 10MAY08A	3A 10MAY08A 10MAY08A		10MAY08A	-				
3DL1AAG108	Design review by the SO	14	14 12MAY08A	3A 28AUG08A 12MAY08A		28AUG08A	2				
3DL1AAG110	Obtain design approval from the SO	0	0	28AUG08A		28AUG08A	2		•		
3DL1AAG112	Install Geotechnical Instruments	9	6 26MAY08A	3A 26MAY08A 26MAY08A		26MAY08A	Ţ				

Sheet 13 of 58

Page 80 of 125

Geotechnical Instrumentation Stg 2 for Deep Exc.				FIRIS DIAL	FINSI	- L0	Float			
Design preparation by the Designer	14	14 01DEC08A		24FEB09A 01DEC08A	24FEB09A	2		0		
Design certification by the Design Checker	7	7 15DEC08A		25FEB09A 15DEC08A	25FEB09A	2		U		
Design submission for the SO's approval	-	1 07JAN	JAN09A 25FEI	25FEB09A 07JAN09A	25FEB09A	-		0		
	28	28 08JAN09A	1.000	24MAR09A 08JAN09A	24MAR09A	2		0		
Obtain design approval from the SO	0	0	24MAR09A	R09A	24MAR09A	2		٥		
Install Geotechnical Instruments	28	28 09FEB09A	309A 04JUN09	N09 09FEB09A	04JUN09	-	0			
	9	6 18FEB09A	1	25MAR09A 18FEB09A	25MAR09A	2		13		
Monitor/report Geotechnical Instrumentation	1,643 11,643	A3 02JUN08A	-	04FEB13 02JUN08A	04FEB13	2	•			
Design Packages for Works in Portion B										
							.d.			
Design preparation by the Designer	15	15 24MAR08A		09MAY08A 24MAR08A 09MAY08A	09MAY08A	2	-			
Design certification by the Design Checker	14	14 10MAY08A		08AUG08A 10MAY08A	08AUG08A	2				
Design submission for the SO's approval	-	1 21MAY08A		08AUG08A 21MAY08A		-		8		
	21	21 22MAY08A		25SEP08A 22MAY08A	-	2				
Obtain design approval from the SO	0			P08A	-	2		•		
Design preparation by the Designer	22	22 04AUC	308A 11DE	22 04AUG08A 11DEC08A 04AUG08A	11DEC08A	2		0		
Design submission for the DC's approval	~	2 11DEC08A	-	12FEB09A 11DEC08A	12FEB09A	~		0		
Design certification by the Design Checker	14	14 12DEC08A		25FEB09A 12DEC08A	25FEB09A	2	1	0		
Design submission for the SO's approval	2	2 12DEC08A		25FEB09A 12DEC08A	25FEB09A	<del>.</del>		U		
	21	21 13DEC08A		11MAR09A 13DEC08A	11MAR09A	2		0		
Obtain design approval from the SO	0	0	11MA	11MAR09A	11MAR09A	~		\$		
TDMP preparation by the Designer	313	313 05MAY08A	Y08A 21MA	21MAR09A 05MAY08A	21MAR09A	2				
TDMP submission for the DC's approval	2	2 05AUG08A	308A 23MA	23MAR09A 05AUG08A	23MAR09A	Ŧ				2023
TDMP certification by the Design Checker	213	213 06AUG08A		13APR09A 06AUG08A	13APR09A	10	-			
TDMP submission for the SO's approval	8	2 24SEP08A	-	14APR09A 24SEP08A	14APR09A	4-	-	l		
	6	90 25SEP08A	P08A 03JUN09	IN09 25SEP08A	03JUN09	2 -2	-210	I		
TDMP submission for DSD's approval	-	1 23SEP08A		23SEP08A 23SEP08A	23SEP08A	-		1		
	06	90 24SEP08A		04JUN09 24SEP08A	04JUN09	2 -2	-211			
Obtain DSD's approval for DDA	-	1 05JUN09		05JUN09 05JUN09	05JUN09	1 -168	68			
	0	0	05JL	02JUN09	60NUL20	2 -2	-211	٠		
Temp. Support Design for MAA/MAS/VDS/DC							-			
Design preparation for the AIP submission	272	272 02JUN08A		19MAR09A 02JUN08A	19MAR09A	2				
Design (AIP) submission for the DC's approval	2	2 11JUL08A	12.2	20MAR09A 11JUL08A	20MAR09A					
Design (AIP) certification by the Design Checker	60	60 12JUL08A		04APR09A 12JUL08A	04APR09A	2				
Design (AIP) submission for the SO's approval	2	2 24JUL08A		06APR09A 24JUL08A	06APR09A	-				
	99	66 25JUL08A	15	11MAY09A 25JUL08A	11MAY09A	2				
AIP submission for rel. authorities' approval	**	1 12JUL08A		12JUL08A 12JUL08A	12JUL08A	T		1	2.4	
Design (AIP) review by the rel. authorities	28	28 14JUL08A		10NOV08A 14JUL08A	10NOV08A	2		0		
Obtain rel. authorities's approval for AIP	-	1 11NOV08A		11NOV08A 11NOV08A	11NOV08A	F				
SO submit design (AIP) for approval of GEO		1 JONAVOG		PUYANPC PUYANPC	29MAY09	÷	c			

	Description		, Dur	Start	LINISH	Start	FILISIA		Float
02L1BB0518	Design (AIP) review/approval by the GEO	28	28	30MAY09	26JUN09 30MAY09	AAY09	26JUN09	2	0
02L1BB0520	Obtain SO's consent for design (AIP)	0	0		11MAY09A		11MAY09A	7	1
02L1BB0522	Design preparation for the DDA submission	30	30	28MAY09	26JUN09 280	28MAY09	26JUN09	2	0
02L1BB0523	Design (DDA) submission for the DC's approval	-	-	27JUN09	27JUN09 27J	27JUN09	27JUN09	57	0
02L1BB0524	Design (DDA) certification by the Design Checker	28	28	28JUN09	25JUL09 28J	28JUN09	25JUL09	2	÷
02L1BB0526	Design (DDA) submission for the SO's approval		-	27JUN09	27JUN09 27J	60NUL72	27JUN09	٠	0
02L1BB0528	Design (DDA) review by the SO	99	66	28JUN09	01SEP09 28J	28JUN09	01SEP09	2	0
02L1BB0530	DDA submission for rel. authorities' approval	-		04JUL09	04JUL09 04J	04JUL09	04JUL09	e.	26
02L1BB0532	Design (DDA) review by the rel. authorities	28	28	05JUL09	01AUG09 05J	05JUL09	01AUG09	2	31
02L1BB0534	Obtain rel. authorities's approval for DDA	-	2	03AUG09	03AUG09 03/	03AUG09	03AUG09	•	26
02L1BB0536	SO submit design (DDA) for approval of GEO	-		03AUG09	03AUG09 03AUG09	AUG09	03AUG09	٣	0
02L1BB0538	Design (DDA) review/approval by the GEO	28	28	04AUG09	31AUG09 04/	04AUG09	31AUG09	2	0
02L1BB0540	Obtain SO's consent for design (DDA)	0	0		02SEP09		02SEP09	2	0
. Support	Temp. Support Design for MA and MAMT Connection								
02L1BB0602	Design preparation for the AIP submission	110	110	09JUN08A	001000 001	09JUN08A	60NULZO	2	0
02L1BB0603	Design (AIP) submission for the DC's approval		э <del>с</del>	18MAY09A	29MAY09 18h	18MAY09A	29MAY09	÷	ŝ
02L1BB0604	Design (AIP) certification by the Design Checker	28	28	19MAY09A	14JUN09 19h	19MAY09A	14JUN09	2	0
02L1BB0606	Design (AIP) submission for the SO's approval	-	5.	03JUN09	LEO BONULED	60NULEO	60NULEO	÷	0
02L1BB0608	Design (AIP) review by the SO	99	66	04JUN09	08AUG09 04J	04JUN09	08AUG09	7	0
02L1BB0610	AIP submission for rel. authorities' approval		æ	60NULEO	03JUN09 03	03JUN09	03JUN09	*-	30
02L1BB0612	Design (AIP) review by the rel. authorities	28	28	04JUN09	01JUL09 04J	04JUN09	01JUL09	2	36
02L1BB0614	Obtain rel. authorities's approval for AIP	-	**	02JUL09	02JUL09 02J	02JUL09	02JUL09	-	31
02L1BB0616	SO submit design (AIP) for approval of GEO			22JUN09	22JUN09 22J	22JUN09	22JUN09	*	0
02L1BB0618	Design (AIP) review/approval by the GEO	28	28	23JUN09	20JUL09 23	23JUN09	20JUL09	2	0
02L1BB0620	Obtain SO's consent for design (AIP)	0	0		09AUG09		09AUG09	2	0
02L1BB0622	Design preparation for the DDA submission	30	30	18JUL09	16AUG09 18.	18JUL09	16AUG09	N	0
02L1BB0623	Design (DDA) submission for the DC's approval			17AUG09	17AUG09 17AUG09	4UG09	17AUG09	-	0
02L1BB0624	Design (DDA) certification by the Design Checker	28	28	18AUG09	14SEP09 18/	18AUG09	14SEP09	N	0
02L1BB0626	Design (DDA) submission for the SO's approval	-	-	17AUG09	17AUG09 17AUG09	AUG09	17AUG09	-	0
02L1BB0628	Design (DDA) review by the SO	66	66	18AUG09	220CT09 18/	18AUG09	220CT09	2	0
02L1BB0630	DDA submission for rel. authorities' approval	5	1	24AUG09	24AUG09 24/	24AUG09	24AUG09	•	27
02L1BB0632	Design (DDA) review by the rel. authorities	28	28	25AUG09	21SEP09 25/	25AUG09	21SEP09	N	31
02L1BB0634	Obtain rel. authorities's approval for DDA		-	22SEP09	22SEP09 225	22SEP09	22SEP09	-	25
02L1BB0636	SO submit design (DDA) for approval of GEO	-	-	22SEP09	22SEP09 22	22SEP09	22SEP09	٠	0
02L1BB0638	Design (DDA) review/approval by the GEO	28	28	23SEP09	200CT09 23	23SEP09	200CT09	2	0
02L1BB0640	Obtain SO's consent for design (DDA)	0	0		230CT09		230CT09	2	0
anent Des	Permanent Design for MAA/MAS/VDS/DC								
02L1BB0702	Design preparation for the AIP submission	285	5 285	02JUN08A	02JUN09 02JUN08A	<b>NUN08A</b>	02JUN09	01	0
02L1BB0703	Design submission for the DC's approval	21	2	23JUL08A	03JUN09 23.	23JUL08A	03JUN09	-	0
02L1BB0704	Design (AIP) certification by the Design Checker	60	60	24JUL08A	19JUN09 24.	24JUL08A	19JUN09	N	0
02L1BB0706	Design (AIP) submission for the SO's approval	2	0	04JUL08A	03JUN09 04.	04JUL08A	03JUN09	-	1
02L1BB0708	Design (AIP) review by the SO	66	66	05JUL08A	19JUN09 05JUL08A	JUL08A	19JUN09	2	- -
					CONTRACTOR AND	Contraction of the local division of the loc	Martin Children	2	

Sheet 15 of 58

## Page 82 of 125

						and a state of the	in the second se	ł					
02L1BB0712	Design (AIP) review by the rel. authorities	28	28	04JUL08A	08JUN09 04J	04JUL08A	60NUL80	2	10			100	
02L1BB0714	Obtain rel. authorities's approval for AIP	-	T	60NUL60	LEO EONULEO	BONNEO	60NNC60	-	6				
02L1BB0716	SO submit design (AIP) for approval of GEO	-	-	27JUN09	27JUN09 27J	27JUN09	27JUN09	-	0				
02L1BB0718	Design (AIP) review/approval by the GEO	28	28	28JUN09	25JUL09 28J	28JUN09	25JUL09	2	0				8
02L1BB0720	Obtain SO's consent for design (AIP)	0	0		20JUN09		20JUN09	2	-	•			33
02L1BB0722	Design preparation for the DDA submission	30	30	17NOV08A	27JUN09 17N	17NOV08A	27JUN09	2	-	1	-	000	55
02L1BB0723	Design submission for the DC's approval	5	-	29JUN09			29JUN09	-	0				
02L1BB0724	Design (DDA) certification by the Design Checker	28	28	30JUN09	27JUL09 30J	30JUN09	27JUL09	~	0			-	
02L1BB0726	Design (DDA) submission for the SO's approval	÷		29JUN09	29JUN09 29J	29JUN09	29JUN09	m	269				
02L1BB0728	Design (DDA) review by the SO	66	99	SONULOS	03SEP09 30J	BONNFOE	03SEP09	2	332	0			22
02L1BB0730	DDA submission for rel. authorities' approval	-	-	29JUN09	29JUN09 29J	29JUN09	29JUN09	-	299				
02L1BB0732	Design (DDA) review by the rel. authorities	28	28	607NF20	03AUG09 07J	07JUL09	03AUG09	2	363			13	28
02L1BB0734	Obtain rel. authorities's approval for DDA	-	-	04AUG09	04AUG09 04A	04AUG09	04AUG09	-	294				1
02L1BB0736	SO submit design (DDA) for approval of GEO	-	-	04AUG09	04AUG09 04AUG09		04AUG09	-	0				
02L1BB0738	Design (DDA) review/approval by the GEO	28	28	05AUG09	01SEP09 05AUG09		01SEP09	2	0				
02L1BB0740	Obtain SO's consent for design (DDA)	0	0		04SEP09		04SEP09	2	332	•			
nt Des	Permanent Design for MA and MA/MT Connection								T			81	28
02L1BB0802	Design preparation for AIP submission	6	60	09JUN08A	17JUN09 093	09JUN08A	17JUN09	2	120		2		2.5
02L1BB0803	Design (AIP) submission for the DC's approval	2	2	30JUN08A	18JUN09 30J	30JUN08A	18JUN09	-	100		6		
02L1BB0804	Design (AIP) certification by the Design Checker	28	28	24JUL08A	06JUL09 24J	24JUL08A	06JUL09	2	120			13	83
02L1BB0806	Design (AIP) submission for the SO's approval	2	2	25JUL08A	_		07JUL09	-	102				3
02L1BB0808	Design (AIP) review by the SO	66	99	26JUL08A	11AUG09 26J		11AUG09	8	120				
02L1BB0810	AIP submission for rel. authorities' approval	-	٣	25JUL08A	07AUG08A 25JUL08A		07AUG08A	-					
02L1BB0812	Design (AIP) review by the rel. authorities	28	28	26JUL08A	13JUL09 26J	26JUL08A	13JUL09	8	148				23
02L1BB0814	Obtain rel. authorities's approval for AIP	÷	٣	14JUL09	14JUL09 14J	14JUL09	14JUL09	٣	124				1
02L1BB0816	SO submit design (AIP) for approval of GEO	-	T	14JUL09	14JUL09 14J	14JUL09	14JUL09	٣	100				÷.
02L1BB0818	Design (AIP) review/approval by the GEO	28	28	15JUL09	11AUG09 15J	15JUL09	11AUG09	8	120				
02L1BB0820	Obtain SO's consent for design (AIP)	0	0		12AUG09		12AUG09	2	120	•			
02L1BB0822	Design preparation for the DDA submission	30	30	21JUL09	19AUG09 21J	21JUL09	19AUG09	2	120				3
02L1BB0823	Design (DDA) submission for the DC's approval	-	2	20AUG09	20AUG09 20A	20AUG09	20AUG09	-	101		5		
02L1BB0824	Design (DDA) certification by the Design Checker	28	28	21AUG09	17SEP09 21A	21AUG09	17SEP09	2	122	-			5
02L1BB0826	Design (DDA) submission for the SO's approval	+	7	20AUG09	20AUG09 20A	20AUG09	20AUG09	-	100				
02L1BB0828	Design (DDA) review by the SO	99	99	21AUG09	250CT09 21A	21AUG09	250CT09	2	120		-		1
02L1BB0830	DDA submission for rel. authorities' approval		5	20AUG09	20AUG09 20A	20AUG09	20AUG09	Ψ.	129		-		5
02L1BB0832	Design (DDA) review by the rel. authorities	28	28	28AUG09	24SEP09 28A	28AUG09	24SEP09	2	151				3
02L1BB0834	Obtain rel. authorities's approval for DDA	+	٣	25SEP09	25SEP09 25S	25SEP09	25SEP09	-	120				٩.
02L1BB0836	SO submit design (DDA) for approval of GEO	L	-	25SEP09	25SEP09 25S	25SEP09	25SEP09	-	98		3		
02L1BB0838	Design (DDA) review/approval by the GEO	28	28	26SEP09	230CT09 26S	26SEP09	230CT09	2	122				
02L1BB0840	Obtain SO's consent for design (DDA)	0	0		260CT09		260CT09	2	120	•			
em.	ELS for Perm. Approach Channel Construction												
02L1BB0902	Design preparation by the Designer	14	14	01AUG09*	14AUG09 01AUG09*		14AUG09	2	86				-
02L1BB0903	Design submission for the DC's approval	-	-	15AUG09	15AUG09 15AUG09		15AUG09	-	70				1
02L1BB0904	Design certification by the Design Checker	28	28	16AUG09	12SEP09 16AUG09		12SEP09	2	86				1

	Activity	and a	Dur Aur	Start Start	Finish	Start	Finish		Float					
021 1BR0906	Design submission for the SO's approval	-	1	15AUG09	Ø	15AUG09	15AUG09	-	70			-		
02L1BB0908	Design review by the SO	42	42	16AUG09	26SEP09 1	16AUG09	26SEP09	2	86		Ð			ter.
02L1BB0910	Obtain design approval from the SO	0	0		26SEP09		26SEP09	N	86		٠			-
Platform for R	Platform for RCD Operation (Air Vent Shaft)													<u> </u>
02L1BB1602	Prepare design/method statement	9	G	22NOV08A	01DEC08A 22NOV08A	2NOV08A	01DEC08A			-				
02L1BB1604	Submit design/method statement to Design Checker	т. —	٣	02DEC08A	23DEC08A 02DEC08A	2DEC08A	23DEC08A	-		-				
02L1BB1606	Certify design/m.s. by Design Checker	2	7	03DEC08A	24DEC08A 03DEC08A	3DEC08A	24DEC08A	N		•				22
02L1BB1608	Submit design/m.s. to SO	-	٣	24DEC08A	24DEC08A 24DEC08A	4DEC08A	24DEC08A	÷						
02L1BB1610	Design/m.s. review by SO	14	14	25DEC08A	11MAR09A 25DEC08A	5DEC08A	11MAR09A	2		1				
02L1BB1612	Obtain design/m.s. approval from the SO	0	0		11MAR09A		11MAR09A	-		•				123
Temporary Wo	Temporary Works for Air Vent Shaft Construction													4
02L1BB1702	Prepare design/method statement	21	21	03NOV08A	16DEC08A 03NOV08A		16DEC08A			n				23
02L1BB1704	Submit design/method statement to Design Checker	-	-	17DEC08A	17DEC08A 17DEC08A	7DEC08A	17DEC08A	÷			_			
02L1BB1706	Certify design/m.s. by Design Checker	4	14	18DEC08A	23JAN09A 18DEC08A	8DEC08A	23JAN09A	2		8				
02L1BB1708	Submit design/m.s. to SO		~	23JAND9A	23JAN09A 23JAN09A	<b>ARNO9A</b>	23JAN09A	-		-				
02L1BB1710	Design/m.s. review by SO	2	2	24JAN09A	23MAR09A 24JAN09A	AJAN09A	23MAR09A	2		1				
02L1BB1712	Obtain design/m.s. approval from the SO	0	0		23MAR09A		23MAR09A			v				13
Permanet Des	Permanet Design for Air Vent Shaft													
02L1BB1802	Prepare design/method statement	26	26	05NOV08A	26 05NOV08A 11DEC08A 05NOV08A 11DEC08A	5NOV08A	11DEC08A	÷		0				11
02L1BB1804	Submit design/method statement to Design Checker	-	-	1 12DEC08A	12DEC08A 12DEC08A	2DEC08A	12DEC08A	÷.		-		0		
02L1BB1806	Certify design/m.s. by Design Checker	21	21	13DEC08A	24MAR09A 13DEC08A	3DEC08A	24MAR09A	2						
02L1BB1808	Submit design/m.s. to SO	Ŧ		17DEC08A	24MAR09A 17DEC08A	7DEC08A	24MAR09A	÷						1
02L1BB1810	Design/m.s. review by SO	42	42	18DEC08A	31MAY09 18DEC08A	8DEC08A	31MAY09	2	150					20
02L1BB1812	Submit design to rel. authorities	٣		25MAR09A	25MAR09A 25MAR09A	5MAR09A	25MAR09A	*						
02L1BB1814	Obtain design approval from rel. authorities	28	28	01MAR09A	28MAY09 01MAR09A	11MAR09A	28MAY09	N	153					
02L1BB1816	Obtain design/m.s. approval from the SO	0	0		30MAY09		30MAY09	+	125		•			
ELS Design fo	ELS Design for Construction of Vortex Shaft													1
02L1BB1902	Design preparation by the Designer	25	25	23FEB09A	1 1 4 1	23FEB09A	02JUN09	2	-205			-		33
02L1BB1904	Design submission for the DC's approval	٣	×	60NN(20	03JUN09	03JUN09	03JUN09	-	-163					23
02L1BB1906	Design certification by the Design Checker	28	28	04JUN09	01JUL09 (	04JUN09	0170109	N	-205					
02L1BB1908	Design submission for the SO's approval	-	-	60NULE0	_	60NULE0	03JUN09		-157					
02L1BB1910	Design review by the SO	42	42	11JUN09		11JUN09	15JUL09		-205					
02L1BB1912	Obtain design approval from the SO	0	0		15JUL09		15JUL09	N	-205		•			
Geotechnical	Geotechnical Instrumentation Stg 1 for GL Works													10
3DL1BBG102	Design preparation by the Designer	4	14	22FEB08A	05MAY08A 22FEB08A	2FEB08A	05MAY08A	2		-		_		
3DL1BBG104	Design certification by the Design Checker	7	7	06MAY08A	29AUG08A 06MAY08A	<b>GMAY08A</b>	29AUG08A	2		]				153
3DL1BBG106	Design submission for the SO's approval	*	5	10MAY08A	10MAY08A 10MAY08A	0MAY08A	10MAY08A	-	[					
3DL1BBG108	Design review by the SO	14	14	12MAY08A	14JUL08A 12MAY08A	ZMAY08A	14JUL08A	N		1				
3DL1BBG110	Obtain design approval from the SO	0	0		14JUL08A		14JUL08A	N		٠				
3DL1BBG112	Install Geotechnical Instruments	9	9	11JUN08A	19JUL08A 11JUN08A	1JUN08A	19JUL08A	÷		8				
3DL1BBG114	Baseline Monitoring	14	14	21JUL08A	26JUL08A 21JUL08A	21JUL08A	26JUL08A	N		-				
Geotechnical	Geotechnical Instrumentation Stg 2 for Deep Exc.													1
3DL1BBG202	Design preparation by the Designer	40	40	31AUG08A	40 31AUG08A 240CT08A 31AUG08A 240CT08A	11AUG08A	240CT08A	N		1				

Page 84 of 125

Sheet 17 of 58

	nescription				Finish		Finish		Float						-
3DL1BBG204 Design	Design certification by the Design Checker	14	14 24		02DEC08A 240		02DEC08A	~							-
3DL1BBG206 Design	Design submission for the SO's approval	٣	1 05				02DEC08A	<b>T</b> .		0					112
3DL1BBG208 Design	Design review by the SO	28	28 06	06NOV08A	_	06NOV08A	10JUN09	e pi	-114		1				-
3DL1BBG210 Obtain o	Obtain design approval from the SO	0	0		10JUN09		10JUN09	2	-114		•				
3DL1BBG212 Install G	Install Geotechnical Instruments	12	12 14	14MAR09A	27MAR09A 14MAR09A		27MAR09A								
3DL1BBG214 Baseline	Baseline Monitoring	14	14 1	11JUN09	24JUN09 11JUN09		24JUN09	2	-114		1994				22
3DL1BBG216 Moniton	Monitor/report Geotechnical Instrumentation	1,587 1,587		28JUL08A	31DEC12 28JUL08A		31DEC12	2	0						-
ackades for	Design Packages for Works in Portion C		Ť												348
Piling Platform for H-nile Wall A	e Wall A												5		
02L1CC0002 Design	Design preparation by the Designer	15	15 12	12MAY08A	27JUN08A   12MAY08A		27JUN08A	2		a					22
	Design certification by the Design Checker	14		1	03JUL08A 22MAY08A		03JUL08A	2	Ĩ	0					18
	Design submission for the SO's approval	2-		-	04JUL08A 04.	- and the second	04JUL08A	-	+	-		t)			1
	Design review by the SO	14		-	29JULOBA 05JUL08A	1	29JUL08A	2		0					
	Obtain design approval from the SO	0			29JUL08A	1	29JUL08A	2	1	•					
	Toursen. Wede for Foundan of Acces Dod	-		-											1
	attiliation of Access Iver	UX	10 20					•	1	1					
		₽.		_											1
	Design submission for the DC's approval	-		UZDECU8A			UZDECU8A	-				-			8
02L1CC0104 Design	Design certification by the Design Checker	4	14 03	BDEC08A	03DEC08A 08DEC08A 03DEC08A	1	08DEC08A	2	İ	270					8
02L1CC0106 Design	Design submission for the SO's approval		1.00	09DEC08A (	09DEC08A 09DEC08A		09DEC08A	-		=					
02L1CC0108 Design	Design review by the SO	28	28 10	10DEC08A	23MAR09A 10DEC08A		23MAR09A	2		1					
02L1CC0110 Obtain	Obtain design approval from the SO	0	0		23MAR09A		23MAR09A	2							-
orm fo	e Wall B				-										
02L1CC0202 Design	Design preparation by the Designer	15	15 0	02JUL09*	16JUL09 02JUL09*		16JUL09	2	179		-		100		100
	Design submission for the DC's approval	~	-	17JUL09	17JUL09 17,	17JUL09	17JUL09	-	147		-				
	Design certification by the Design Checker	28	28	18JUL09	14AUG09 18JUL09		14AUG09	2	179		-	2			10
	Design submission for the SO's approval	-	*	17JUL09	17JUL09 17.	17JUL09	17JUL09	-	147						1
	Design review by the SO	42	42.1	18JUL09	28AUG09 18	18JUL09	28AUG09	2	179		13				
	Obtain design approval from the SO	0	0		28AUG09		28AUG09	0	179		\$				
port Design	Temp. Support Design for MAA/MAS/VDS/DC/AVS														10.50
02L1CC0302 Design	Design preparation for the AIP submission	103	103 20	26JUND8A	09MAY09A 26JUN08A		<b>D9MAY09A</b>	R			1				
02L1CC0303 Design	Design (AIP) submission for the DC's approval	3	2 23	23DEC08A	15MAY09A 23DEC08A		15MAY09A	÷		1	11				
02L1CC0304 Design	Design (AIP) certification by the Design Checker	28	28 24	24DEC08A	19MAY09A 24DEC08A		19MAY09A	2		0	11				
	Design (AIP) submission for the SO's approval	~	2 23	23DEC08A	19MAY09A 23DEC08A		19MAY09A	-			11				- 2015
02L1CC0308 Design	Design (AIP) review by the SO	99	66 24	24DEC08A	23JUN09 24	24DEC08A	23JUN09	N	-141		1				
	AIP submission for rel. authorities' approval	-	5	29MAY09	29MAY09 29	29MAY09	29MAY09	-	-115						1
	Design (AIP) review by the rel. authorities	28	28 3	30MAY09	26JUN09 30	30MAY09	26JUN09	N	-145						
	Obtain rel. authorities's approval for AIP	-	-	27JUN09	27JUN09 27	27JUN09	27JUN09	-	-118			•			
	SO submit design (AIP) for approval of GEO			29MAY09		29MAY09	29MAY09	-	0				4		
	Design (AIP) review/approval by the GEO	28		30MAY09	1		26JUN09	2	0	1					
	Obtain SO's consent for design (AIP)	0			-		29JUN09	2	-146		4				
	Design preparation for the DDA submission	30	30	60NUL70	06JUL09 07	60NULTO	06JUL09	2	-146		181				in a
	Design (DDA) submission for the DC's approval	F	-	07JUL09	07JUL09 07	07JUL09	07JUL09	3 <del>77</del>	-114		-			28154-9	23
		oc	ac	00 11 1 00	DAALIGOG DR		DAAI IGO9	•	-143						52

																															•												
								11 - 1																										U	1	U							
Float	-117	-146	-85	-116	-95	0	0	-146	-		0	0	0	0	30	36	31	0	0	0	0	0	0	73	88	98	118	95	0	0	88						0		18	15		19	0
	-	2	-	2	ar.	-	N	~	4	N	-	N		N	•	8		T	2	2	2	<b>T</b>	2	17	0	-	2	-	-	2	2		2	-	2	-	2		2	٣	-	~	~
Finish	07JUL09	11SEP09	07JUL09	11AUG09	12AUG09	12AUG09	09SEP09	12SEP09			30MAY09	15JUN09	04JUN09	09AUG09	04JUN09	02JUL09	03JUL09	23JUN09	21JUL09	10AUG09	17AUG09	18AUG09	15SEP09	18AUG09	230CT09	25AUG09	22SEP09	23SEP09	23SEP09	210CT09	230CT09		04MAY09A		19MAY09A	19MAY09A	16JUN09	28FEB09A	28MAY09	29MAY09	28FEB09A	28MAY09	17JUN09
Start	07JUL09	08JUL09	07JUL09	15JUL09	12AUG09	12AUG09	13AUG09			NUGUSA	05MAY09A	06MAY09A	04JUN09	05JUN09	04JUN09	60NUL20	03JUL09	23JUN09	24JUN09		IULO9	AUG09	19AUG09	18AUG09	19AUG09	25AUG09	26AUG09	23SEP09	23SEP09	24SEP09	6		<b>NN08A</b>	DCT08A	DCT08A	VOV08A	06NOV08A	28FEB09A	<b>AAR09A</b>	29MAY09	28FEB09A	01MAR09A	
	_	-		-	509 12/			-		18/			· · · · · · · · · · · · · · · · · · ·							309	17AUG09 19JUL09	18AUG09 18AUG09	191 19/								T09		04MAY09A 26JUN08A	05MAY09A 110CT08A	19MAY09A 13OCT08A	19MAY09A 05NOV08A		09A 28F	28MAY09 01MAR09A		09A 28F		109
Finish	07JUL09	11SEP09	0170L09	11AUG09	12AUG09	12AUG09	09SEP09	12SEP09		03300	30MAY09	15JUN09	04JUN09	09AUG09	04JUN09	02JUL09	03JUL09	23JUN09	21JUL09	10AUG09	17AUC	18AUC	15SEP09	18AUG09	230CT09	25AUG09	22SEP09	23SEP09	23SEP09	210CT09	230CT09		04MAY	05MAY	19MAY	19MAY	16JUN09	28FEB09A	28MA	29MAY09	28FEB09A	28MAY09	17JUN09
Start	07JUL09	08JUL09	07JUL09	15JUL09	12AUG09	12AUG09	13AUG09			18AUGU8A	05MAY09A	06MAY09A	04JUN09	05JUN09	04JUN09	05JUN09	03JUL09	23JUN09	24JUN09		19JUL09	18AUG09	19AUG09	18AUG09	19AUG09	25AUG09	26AUG09	23SEP09	23SEP09	24SEP09			26JUN08A	110CT08A	130CT08A	05NOV08A	06NOV08A	28FEB09A	28 01MAR09A	29MAY09	28FEB09A	01MAR09A	
Dur Dur	-	99	-	28	•	-	28	0				28	-	99		28	٣	-	28	0	30		28	τ	99	-	28	-	-	28	0		103	2	28	4	99	-	28	٣		28	0
Dur	-	99	•	28		÷	28	0		011	2	28	۲	99	۲	28	۳	~	28	0	30	T	28	-	66	F	28	÷	-	28	0		103	2	28	4	99	٣	28	-	F	28	0
Description	Design (DDA) submission for the SO's approval	Design (DDA) review by the SO	DDA submission for rel. authorities' approval	Design (DDA) review by the rel. authorities	Obtain rel. authorities's approval for DDA	SO submit design (DDA) for approval of GEO	Design (DDA) review/approval by the GEO	Obtain SO's consent for design (DDA)	Temp. Support Design for MA and MA/MI Connection	Design preparation for the AIP submission	Design (AIP) submission for the DC's approval	Design (AIP) certification by the Design Checker	Design (AIP) submission for the SO's approval	Design (AIP) review by the SO	AIP submission for rel. authorities' approval	Design (AIP) review by the rel. authorities	Obtain rel. authorities's approval for AIP	SO submit design (AIP) for approval of GEO	Design (AIP) review/approval by the GEO	Obtain SO's consent for design (AIP)	Design preparation for the DDA submission	Design submission for the DC's approval	Design (DDA) certification by the Design Checker	Design (DDA) submission for the SO's approval	Design (DDA) review by the SO	DDA submission for rel. authorities' approval	Design (DDA) review by the rel. authorities	Obtain rel. authorities's approval for DDA	SO submit design (DDA) for approval of GEO	Design (DDA) review/approval by the GEO	Obtain SO's consent for design (DDA)	Permanent Design for MAA/MAS/VDS/DC/AVS	Design preparation for the AIP submission	Design submission for the DC's approval	Design (AIP) certification by the Design Checker	Design (AIP) submission for the SO's approval	Design (AIP) review by the SO	AIP submission for rel. authorities' approval	Design (AIP) review by the rel. authorities	Obtain rel. authorities's approval for AIP	SO submit design (AIP) for approval of GEO	Design (AIP) review/approval by the GEO	Obtain SO's consent for design (AIP)
9	02L1CC0326	02L1CC0328	02L1CC0330	02L1CC0332	02L1CC0334	02L1CC0336	02L1CC0338	02L1CC0340	Temp. Suppor	02L1CC0402	02L1CC0403	02L1CC0404	02L1CC0406	02L1CC0408	02L1CC0410	02L1CC0412	02L1CC0414	02L1CC0416	02L1CC0418	02L1CC0420	02L1CC0422	02L1CC0423	02L1CC0424	02L1CC0426	02L1CC0428	02L1CC0430	02L1CC0432	02L1CC0434	02L1CC0436	02L1CC0438	02L1CC0440	Permanent De	02L1CC0502	02L1CC0503	02L1CC0504	02L1CC0506	02L1CC0508	02L1CC0510	02L1CC0512	02L1CC0514	02L1CC0516	02L1CC0518	02L1CC0520

2	Description	Dur	Dur	Start	Finish	Start	Finish	9	Float		
02L1CC0522	Design preparation for the DDA submission	30	30 0	30 09MAR09A	24JUN09 091	¥6	24JUN09	2	0	T.	-
02L1CC0523	Design submission for the DC's approval	•	-	25JUN09	25JUN09 25.	25JUN09 2	25JUN09	-	0		
02L1CC0524	Design (DDA) certification by the Design Checker	28	28	26JUN09	23JUL09 26.	26JUN09	23JUL09	2	0		
02L1CC0526	Design (DDA) submission for the SO's approval	<del></del>	5	25JUN09	25JUN09 25.	25JUN09	25JUN09	-	152		
02L1CC0528	Design (DDA) review by the SO	66	66	26JUN09	30AUG09 26.	26JUN09	30AUG09	2	183	11	
02L1CC0530	DDA submission for rel. authorities' approval	٣	τ.	02JUL09	02JUL09 02	02JUL09 0	02JUL09	-	177		
02L1CC0532	Design (DDA) review by the rel. authorities	28	28	03JUL09	30JUL09 03.	03JUL09	30JUL09	2	214		
02L1CC0534	Obtain rel. authorities's approval for DDA	÷	-	31JUL09	31JUL09 31.	31JUL09	31JUL09	-	174		
02L1CC0536	SO submit design (DDA) for approval of GEO		-	31JUL09	31JUL09 31.	31JUL09	31JUL09	-	0		
02L1CC0538	Design (DDA) review/approval by the GEO	28	28	01AUG09	28AUG09 01/	01AUG09 2	28AUG09	2	0		
02L1CC0540	Obtain SO's consent for design (DDA)	0	0		31AUG09		31AUG09	2	183	•	
Permanent De	Permanent Design for MA and MA/MT Connection										0-10
02L1CC0602	Design preparation for the AIP submission	84	84	01JUL08A	17JUN09 01JUL08A		17JUN09	2	0	1	
02L1CC0603	Design (AIP) submission for the DC's approval	2	2	25JUL08A	18JUN09 25JUL08A		18JUN09	-	0		
02L1CC0604	Design (AIP) certification by the Design Checker	28	58	26JUL08A	06JUL09 26	26JUL08A (	06JUL09	3	0		
02L1CC0606	Design (AIP) submission for the SO's approval	2	2	26JUL08A	07JUL09 26.	26JUL08A	07JUL09	्य	0		
02L1CC0608	Design (AIP) review by the SO	99	99	28JUL08A	08AUG09 28.	28JUL08A (	08AUG09	2	0	1	
02L1CC0610	AIP submission for rel. authorities' approval	5		25JUL08A	08AUG08A 25JUL08A		08AUG08A	•			
02L1CC0612	Design (AIP) review by the rel. authorities	28	28	26JUL08A	13JUL09 26.	26JUL08A	13JUL09	2	24		
02L1CC0614	Obtain rel. authorities's approval for AIP		5	14JUL09	14JUL09 14.	14JUL09	14JUL09	-	21		
02L1CC0616	SO submit design (AIP) for approval of GEO	÷	٣	14JUL09	14JUL09 14,		14JUL09		0		
02L1CC0618	Design (AIP) review/approval by the GEO	28	28	15JUL09	11AUG09 15.	15JUL09	11AUG09	2	0		
02L1CC0620	Obtain SO's consent for design (AIP)	0	0		09AUG09		09AUG09	2	0		
02L1CC0622	Design preparation for the DDA submission	30	30	18JUL09	16AUG09 18JUL09		16AUG09	2	0		
02L1CC0623	Design (DDA) submission for the DC's approval	-	-	17AUG09	17AUG09 17/	17AUG09	17AUG09	•	0		
02L1CC0624	Design (DDA) certification by the Design Checker	28	28	18AUG09	14SEP09 18/	18AUG09	14SEP09	3	0		
02L1CC0626	Design (DDA) submission for the SO's approval	-	-	17AUG09	17AUG09 17/	17AUG09	17AUG09	÷	419		
02L1CC0628	Design (DDA) review by the SO	66	66	18AUG09	220CT09 18/	18AUG09	220CT09	~	515		
02L1CC0630	DDA submission for rel. authorities' approval		٣	24AUG09	24AUG09 24	24AUG09	24AUG09	-	442		
02L1CC0632	Design (DDA) review by the rel. authorities	28	28	25AUG09	21SEP09 25	25AUG09	21SEP09	2	546		
02L1CC0634	Obtain rel. authorities's approval for DDA	+	-	22SEP09			22SEP09	•	442		
02L1CC0636	SO submit design (DDA) for approval of GEO	*	-	22SEP09	22SEP09 22		22SEP09	-	0		
02L1CC0638	Design (DDA) review/approval by the GEO	28	28	23SEP09	200CT09 23	23SEP09	200CT09	2	0		
02L1CC0640	Obtain SO's consent for design (DDA)	0	0		230CT09		230CT09	2	515	*	
Boulder Asses	Boulder Assessment & Design for Stabili. Measure										
02L1CC0702	Boulder Surevey	30	30	02JUN08A	15AUG08A 02JUN08A		15AUG08A	-			1.11
02L1CC0704	Prepare/submit boulder surevey report	25	25	14JUL08A	05SEP08A 14JUL08A		05SEP08A	•			
02L1CC0706	SO review boulder survey report	14	14 0	06SEP08A	19SEP08A 06SEP08A		19SEP08A	8			
Temporary Dr	Temporary Drainage Management Plan										
02L1CC0802	TDMP preparation by the Designer	14	14 (	14 04AUG08A	03SEP08A 04AUG08A		03SEP08A	2			
02L1CC0803	TDMP submission for the DC's approval	-	-	1.00	08SEP08A 08SEP08A		08SEP08A	-			
02L1CC0804	TDMP certification by the Design Checker	28	28 (		10DEC08A 09SEP08A		10DEC08A	2			
100000	TDMD submission for the CO's approved	(	•	ALL ALL AND ALL ALL ALL ALL ALL ALL ALL ALL ALL AL	A DOTO TO A DOOT OF		NOCOLUMN.	,	ļ	I	

Sheet 20 of 58

Page 87 of 125

TDMP review by the SO	6	90 210CT08A	A 08JAN09A 21OCT08A	A 08JAN09A	2	11	
TDMP submission for DSD's approval	}		210CT08A			-	
TDMP review by the DSD	66	220			2	11	
Obtain DSD's approval for DDA	-	1 08JAN09A	A 08JAN09A 08JAN09A	08JAN09A	F		
Obtain SO's consent for TDMP	10	D	08JAN09A	08JAN09A	5	•	
ELS for Permanent Approach Channel Construction							
Design preparation by the Designer	15	15 03AUG09*	* 17AUG09 03AUG09*	17AUG09	2 406	•	
Design submission for the DC's approval	*	1 18AUG09	9 18AUG09 18AUG09	18AUG09	1 330	-	
Design certification by the Design Checker	28	28 19AUG09	9 15SEP09 19AUG09	15SEP09	2 406		
Design submission for the SO's approval	÷	1 18AUG09	9 18AUG09 18AUG09	18AUG09	1 330		
Design review by the SO	42	42 19AUG09	9 29SEP09 19AUG09	29SEP09	2 406	-	
Obtain design approval from the SO	0	0	29SEP09	29SEP09	2 406	•	
Instrumentation Stg 1 for GL Works							
Design preparation by the Designer	14	14 22FEB08A	A 29APR08A 22FEB08A	29APR08A	2		
Design certification by the Design Checker	2	7 30APR08A	A 26MAY08A 30APR08A	A 26MAY08A	2		
Design submission for the SO's approval	-	1 10MAY08A	A 26MAY08A 10MAY08A	A 26MAY08A	-		
Design review by the SO	14	14 12MAY08A	A 14JUL08A 12MAY08A	A 14JUL08A	8	0	
Obtain design approval from the SO	0	0	14JUL08A	14JUL08A	2	•	
Install Geotechnical Instruments	19	19 24JUN08A	A 09AUG08A 24JUN08A	09AUG08A	-		
Baseline Monitoring	4	14 26JUL08A	A 16AUG08A 26JUL08A	16AUG08A	2	•	
Geotechnical Instrumentation Sta 2 for Deep Exc.		_					
Design preparation by the Designer	60	60 28AUG08	60 28AUG08A 04NOV08A 28AUG08A 04NOV08A	A 04NOV08A	7	1	
Design certification by the Design Checker	14	14 11NOV08A	A 01DEC08A 11NOV08A	A 01DEC08A	2		
Design submission for the SO's approval	2	2 04NOV08	04NOV08A 02DEC08A 04NOV08A	A 02DEC08A	æ		
Design review by the SO	28	28 05NOV08A	A 11JUN09 05NOV08A	4 11JUN09	2 -76		
Obtain design approval from the SO	0	0	11JUN09	11JUN09	2 -76	•	
Install Geotechnical Instruments	18	18 14MAR09A	A 18JUN09 14MAR09A	4 18JUN09	1 -58	1	
Baseline Monitoring	4	14 19JUN09	9 02JUL09 19JUN09	02JUL09	2 -74		
Monitor/report Geotechnical Instrumentation	1,566 1,	1,566 18AUG08A	A 31DEC12 18AUG08A	A 31DEC12	2 0		
Design Packages for Works in Portion D							
Temp. Access Rd Design at P. D; +14mPD to +69mPD							
Design preparation by the Designer	14	14 17JAN08A	A 16APR08A 17JAN08A	16APR08A	2	0	
Design certification by the Design Checker	150	150 17APR08A	A 13SEP08A 17APR08A	13SEP08A	2	0	
Design submission for the SO's approval	2	2 25APR08A	A 24SEP08A 25APR08A	1 24SEP08A			
Design review by the SO	06	90 26APR08A	A 04FEB09A 26APR08A	04FEB09A	2		
Design review by GEO	28	28 23JUN08A	A 29NOV08A 23JUN08A	29NOV08A	2		
Obtain design approval from the SO	0	0	04FEB09A	04FEB09A	2	•	
Boulder Assessment & Design for Stabili. Measure							
Boulder Surevey	14	14 03APR08	03APR08A 11APR08A 03APR08A	114PR08A	<b>.</b>		
Prepare/submit boulder surevey report	25	25 12APR08A	A 26MAY08A 12APR08A	V 26MAY08A			
SO review boulder survey report	14	14 27MAY08A	A 16JUN08A 27MAY08A	A 16JUN08A	2		
Site Formation Design; +69mPD to +40mPD							
	1997	A ATIANIONA	APPEnd at IANING A SADDASE A	ASADORA St	c	1	

			Start	Finish Start		9	Float			CALCULATION OF
Design certification by the Design Checker	150	150	17APR08A	150 17APR08A 14NOV08A 17APR08A	A 14NOV08A	N				1
Design submission for the SO's approval	8	2	25APR08A	14NOV08A 25APR08A	A 14NOV08A	T		I		
Design review by the SO	6	90 2	26APR08A	04DEC08A 26APR08A	A 04DEC08A	N				
Obtain design approval from the SO	0	0		04DEC08A	04DEC08A	2		\$		
Site Formation Design; +40mPD to +24mPD										
Design preparation by the Designer	120	120 14AP	R08A	09MAY09A 14APR08A	A OGMAYO9A	N				
Design certification by the Design Checker	145	145 0	05MAY08A	15MAY09A 05MAY08A	3A 15MAY09A	N				
Design submission for the SO's approval	2	2	10MAY08A	16MAY09A 10MAY08A	3A 16MAY09A	-				
Design review by the SO	8	90 1	12MAY08A	03JUN09 12MAY08A	BONULEO AS	8	-201			
Obtain design approval from the SO	0	0		03JUN09	60NULEO	N	-201			2
Design; +24mPD to 14mPD										
Design preparation by the Designer	60	60 2	28AUG08A	23APR09A 28AUG08A	3A 23APR09A	2				
Design submission for the DC's approval	2	2	16JAN09A	24APR09A 16JAN09A	A 24APR09A			1		3
Design certification by the Design Checker	28		1	15MAY09A 19JAN09A	A 15MAY09A	2			5	1
Design submission for the SO's approval	2	2	02FEB09A	15MAY09A 02FEB09A	A 15MAY09A			1		
Design review by the SO	8	63 (	03FEB09A	18JUN09 03FEB09A	A 18JUN09	2	-213			
Design review by GEO	28	28	28MAY09	24JUN09 28MAY09	9 24JUN09	2	0			
Obtain design approval from the SO	0	0		18JUN09	18JUN09	8	-213			
TBM Launching Chamber Design										
Design (AIP) preparation by the Designer	381	381 2	21APR08A	11MAY09A 21APR08A	A 11MAY09A	3				
Design (AIP) submission for the DC's approval	m	6	28JUL08A	12MAY09A 28JUL08A	A 12MAY09A	-				
Design (AIP) certification by the Design Checker	37	37 2	21AUG08A	13MAY09A 21AUG08A	3A 13MAY09A	2				
Design (AIP) submission for the SO's approval	3	e	28JUL08A	13MAY09A 28JUL08A	A 13MAY09A					
Design (AIP) review by the SO	280	280	29JUL08A	19MAY09A 29JUL08A	A 19MAY09A	2				
AIP submission for rel. authorities' approval	-	7	28AUG08A	28AUG08A 28AUG08A	3A 28AUG08A			-		
Design (AIP) review by the rel. authorities	28	28	28FEB09A	27MAR09A 28FEB09A	A 27MAR09A	2				
Obtain rel. authorities's approval for AIP	0	0		19MAY09A	19MAY09A	٣				
SO submit Design (AIP) for approval of GEO	••	7	28FEB09A	28FEB09A 28FEB09A	A 28FEB09A	٣				
Design (AIP) review/approval by the GEO	28	28 0	01MAR09A	28MAY09 01MAR09A	9A 28MAY09	2	-176			
Obtain SO's consent for design (AIP)	0	0		19MAY09A	19MAY09A	8				
Design preparation for the DDA submission	30	30 0	07MAR09A	05JUN09 07MAR09A	9A 05JUN09	2	-183			
Design (DDA) submission for the DC's approval		-	60NUL80	60NUL30 60NUL30	06JUN09	۲	-142			5
Design (DDA) certification by the Design Checker	28	28	60NUL70	04JUL09 07JUN09	04JUL09	8	-180			
Design (DDA) submission for the SO's approval	-	٣	60NUC90	001000 001000	06JUN09	۲	-144			
Design (DDA) review by the SO	99	66	60NUL70	11AUG09 07JUN09	11AUG09	2	-183	-		
DDA submission for rel. authorities' approval	-	T	13JUN09	13JUN09 13JUN09	13JUN09	٣	0			
Design (DDA) review by the rel. authorities	28	28	14JUN09	11JUL09 14JUN09	1170109	2	+			20
Obtain rel. authorities's approval for DDA	-	-	13JUL09	13JUL09 13JUL09	13JUL09	-	0			
SO submit design (DDA) for approval of GEO	-	<del>-</del>	13JUL09	13JUL09 13JUL09	13JUL09	-	0			
Design (DDA) review/approval by the GEO	28	28	14JUL09	10AUG09 14JUL09	10AUG09	2	0			
Obtain SO's consent for design (DDA)	0	0		12AUG09	12AUG09	8	-183		•	
Design preparation by the Designer	119	119	28FEB09A	26JUN09 28FEB09A	A 26JUN09	2	-212	I		1

	Description	Jan 1	h	Start	LINO USULI	LINK	1	FIGHT		
02L1DD0803	Design submission for the DC's approval	-	÷	27JUN09	60NNL72 80NUL72	60NUL72	-	-169		
02L1DD0804	Design certification by the Design Checker	28	28	28JUN09	25JUL09 28JUN09	25JUL09	8	-212		
02L1DD0806	Design submission for the SO's approval	-	** **	27JUN09	27JUN09 27JUN09	27JUN09	*	-169		
02L1DD0808	Design review by the SO	42	42	28JUN09	08AUG09 28JUN09	08AUG09	2	-212		
02L1DD0810	Obtain design approval from the SO	0	0		08AUG09	08AUG09	2	-212	•	
Steel Platform Design	Design									
02L1DD0902	Design preparation by the Designer	82	82 0	02JAN09A	24MAR09A 02JAN09A	24MAR09A	2		1	
02L1DD0903	Design submission for the DC's approval	-	7	25MAR09A	25MAR09A 25MAR09A	V 25MAR09A	**		-	
02L1DD0904	Design certification by the Design Checker	28	28 2	26MAR09A	08JUN09 26MAR09A	60NUL80 1	2	-194	1	
02L1DD0906	Design submission for the SO's approval	-		60NUL60	60NNC60 60NNC60	60NUL80	÷	-153		
02L1DD0908	Design review by the SO	42	42	10JUN09	21JUL09 10JUN09	21JUL09	N	-194		
02L1DD0910	Obtain design approval from the SO	0	0		21JUL09	21JUL09	2	-194	•	7
head Gan	Overhead Gantry Support & Noise Enclosure Design									
02L1DD1002	Design preparation by the Designer	82	82 0	02JAN09A	14JUN09 02JAN09A	14JUN09	2	-157		
02L1DD1003	Design submission for the DC's approval	-		15JUND9	15JUN09 15JUN09		-	-124		
02L1DD1004	Design certification by the Design Checker	28	28	16JUN09	13JUL09 16JUN09	13JUL09	N	-157	-	
02L1DD1006	Design submission for the SO's approval			15JUN09	1.00	15JUN09	-	-124		
02L1DD1008	Design review by the SO	42	42	16JUN09	27JUL09 16JUN09	27JUL09	0	-157		
02L1DD1010	Obtain design approval from the SO	0	0		27JUL09	27JUL09	5	-157	•	
Design fo	ELS Design for Solral Ramo & Vehicular Access									
02L1DD1102	Design preparation for the AIP submission	30	30	28MAY09	26JUN09 28MAY09	26JUN09	2	130		
02L1DD1103	Design (DDA) submission for the DC's approval			27JUN09	27JUN09 27JUN09	27JUN09	-	109		
02L1DD1104	Design (DDA) certification by the Design Checker	28	28	28JUN09	25JUL09 28JUN09	25JUL09	2	132	0	
02L1DD1106	Design (DDA) submission for the SO's approval	F	Ŧ	27JUN09	27JUN09 27JUN09	27JUN09	~	107		
02L1DD1108	Design (DDA) review by the SO	99	99	28JUN09	01SEP09 28JUN09	01SEP09	2	130		
02L1DD1110	DDA submission for rel. authorities' approval		-	04JUL09	04JUL09 04JUL09	04JUL09	-	134		
02L1DD1112	Design (DDA) review by the rel. authorities	28	28	05JUL09	01AUG09 05JUL09	01AUG09	0	160	0	
02L1DD1114	Obtain rel. authorities's approval for DDA	-	F	03AUG09	03AUG09 03AUG09	03AUG09	-	131		
02L1DD1116	SO submit design (DDA) for approval of GEO	-	1	03AUG09	03AUG09 03AUG09	03AUG09	*	110		
02L1DD1118	Design (DDA) review/approval by the GEO	28	28	04AUG09	31AUG09 04AUG09	31AUG09	2	131	D	
02L1DD1120	Obtain SO's consent for design (DDA)	0	0		02SEP09	02SEP09	2	130	•	
Design fo	ELS Design for Box Culvert & Open Channel									
02L1DD1202	Design preparation for the AIP submission	30	30	27JUN09	26JUL09 27JUN09	26JUL09	2	1,550	•	
02L1DD1203	Design (DDA) submission for the DC's approval	-	۲	27JUL09	27JUL09 27JUL09	27JUL09	-	1,260	-	
02L1DD1204	Design (DDA) certification by the Design Checker	28	28	28JUL09	24AUG09 28JUL09	24AUG09	2	1,551	0	
02L1DD1206	Design (DDA) submission for the SO's approval	•		27JUL09	27JUL09 27JUL09	27JUL09	-	1,259	-	
02L1DD1208	Design (DDA) review by the SO	66	99	28JUL09	010CT09 28JUL09	01OCT09	2	1,550	0	
02L1DD1210	DDA submission for rel. authorities' approval		-	03AUG09	03AUG09 03AUG09	03AUG09	-	1,285		2
02L1DD1212	Design (DDA) review by the rel. authorities	28	28	04AUG09	31AUG09 04AUG09	31AUG09	2	1,581		
02L1DD1214	Obtain rel. authorities's approval for DDA	÷	-	01SEP09	01SEP09 01SEP09	01SEP09	-	1,283		
02L1DD1216	SO submit design (DDA) for approval of GEO	τ	~	01SEP09	01SEP09 01SEP09	01SEP09	**	1,260		
02L1DD1218	Design (DDA) review/approval by the GEO	28	28	02SEP09	29SEP09 02SEP09	29SEP09	7	1,552		
		c	c			OUTOOUD	c	1 111	•	

	unnturean					1						
Draina	Temporary Drainage Management Plan											
02L1DD1302 1	TDMP preparation by the Designer	225	225 (	05MAY08A	27MAR09A	27MAR09A 05MAY08A	27MAR09A	2				
02L1DD1303 1	TDMP submission for the DC's approval	2	5	08AUG08A	29MAY09	29MAY09 08AUG08A	29MAY09	τ	10			
02L1DD1304 T	TDMP certification by the Design Checker	28	28	09AUG08A	60NUL30	09AUG08A	60NUL80	2	12			
02L1DD1306 1	TDMP submission for the SO's approval	2	2	08AUG08A	60NUL80	08AUG08A	08JUN09	-	16	1		1
02L1DD1308 1	TDMP review by the SO	06	90	08AUG08A	04JUL09	08AUG08A	04JUL09	2	12			
02L1DD1310 1	TDMP submission for DSD's approval	-	-	17NOV08A	17NOV08A	17NOV08A 17NOV08A	17NOV08A	-		-++		
02L1DD1312	TDMP review by the DSD	66	60	18NOV08A	16JUL09	18NOV08A	16JUL09	2	0			
02L1DD1314 0	Obtain DSD's approval for DDA	-	-	17JUL09	17JUL09	17JUL09	17JUL09	-	0			
02L1DD1316 0	Obtain SO's consent for TDMP	0	0		17JUL09		17JUL09	2	0			
cal Inst	Geotechnical Instrumentation Stg 1 for GL Works						•					
3DL1DDG102	Design preparation by the Designer	14	14	22FEB08A	24APR08A	24APR08A 22FEB08A	24APR08A	2		8		
3DL1DDG104 D	Design certification by the Design Checker	7	~	25APR08A	16JUN08A	16JUN08A 25APR08A	16JUN08A	8		0		
3DL1DDG106	Design submission for the SO's approval	÷	-	25APR08A	16JUN08A	16JUN08A 25APR08A	16JUN08A	-		0		
3DL1DDG108 C	Design review by the SO	14	7	26APR08A	14JUL08A	14JUL08A 26APR08A	14JUL08A	8		0		
3DL1DDG110 C	Obtain design approval from the SO	0	0		14JUL08A		14JUL08A	~		٠		
3DL1DDG112 II	Install Geotechnical Instruments	10	10	04JUN08A	05JUL08A	05JUL08A 04JUN08A	05JUL08A	÷		a		
3DL1DDG114	Initial reading	14	14	18JUN08A	09JUL08A	09JUL08A 18JUN08A	09JUL08A	2				
cal Inst	Geotechnical Instrumentation Stg 2 for Deep Exc.	-										
3DL1DDG202	Design preparation by the Designer	14	4	28MAY09*	10JUN09	10JUN09 28MAY09*	10JUN09	~	195			
3DL1DDG204 D	Design certification by the Design Checker	14	4	11JUN09	24JUN09	11JUN09	24JUN09	N	195			
3DL1DDG206 [	Design submission for the SO's approval	+	-	11JUN09	11JUN09	11JUN09	11JUN09	T	163			
3DL1DDG208 D	Design review by the SO	28	28	12JUN09	607NF60	12JUN09	0910109	2	195			
3DL1DDG210 0	Obtain design approval from the SO	0	0		007NF00		0870108	2	195		•	2
3DL1DDG212 II	Install Geotechnical Instruments	18	90	10JUL09	30JUL09	10JUL09	30JUL09	•	161			
3DL1DDG214 E	Baseline Monitoring	14	4	31JUL09	13AUG09 31JUL09	31JUL09	13AUG09	3	195			
3DL1DDG216 N	Monitor/report Geotechnical Insturmentatation	1,605 1,605	605	10JUL08A	31DEC12	10JUL08A	31DEC12	2	0			
ackag	Design Packages for Works in Portion F											
Main Tunnel Design	5											
02L1FF0102 C	Design preparation for the AIP submission	414	414	08FEB08A	27MAR09A	27MAR09A 08FEB08A	27MAR09A	2				-
02L1FF0103 C	Design (AIP) submission for the DC's approval	8	2	02MAY08A	27MAR09A	27MAR09A 02MAY08A	27MAR09A	-				
02L1FF0104 [	Design (AIP) certification by the Design Checker	28	28	03MAY08A	27MAR09A	27MAR09A 03MAY08A	27MAR09A	2				
02L1FF0106 C	Design (AIP) submission for the SO's approval	-		10JUL08A	27MAR09A 10JUL08A	10JUL08A	27MAR09A	-				
02L1FF0108 C	Design (AIP) review by the SO	99	99	11JUL08A	GONULEO	03JUN09 11JUL08A	03JUN09	2	-176			
02L1FF0110 A	AIP submission for rel. authorities' approval	Ŧ	-	08JUL08A	08JUL08A	OSJULOBA OSJULOBA	08JUL08A	<b>N</b>				2
02L1FF0112 C	Design (AIP) review by the rel. authorities	28	28	09JUL08A	05MAR09A 09JUL08A		05MAR09A	2				
02L1FF0114 C	Obtain rel. authorities's approval for AIP	÷	-	06MAR09A	06MAR09A	06MAR09A 06MAR09A	06MAR09A	-				2
02L1FF0116 S	SO submit design (AIP) for approval of GEO	٣	-	29MAY09	29MAY09	29MAY09	29MAY09	-	0			111
02L1FF0118 C	Design (AIP) review/approval by the GEO	28	28	30MAY09	26JUN09	30MAY09	26JUN09	2	0			
02L1FF0120 C	Obtain SO's consent for design (AIP)	0	0		04JUN09		04JUN09	8	-176			
02L1FF0122 E	Design preparation for the DDA submission	30	30	04NOV08A	11JUN09	04NOV08A	11JUN09	2	-176	1		
02L1FF0123 C	Design (DDA) submission for the DC's approval	÷	-	12JUN09	12JUN09	12JUN09	12JUN09	77	-138			5
02L1FF0124 C	Design (DDA) certification by the Design Checker	28	28	13JUN09	10JUL09	13JUN09	1070108	2	-176			

Description	Dur Dur		Start	-		WP3D Finish		Float					
Design (DDA) submission for the SO's approval	~	-	12JUN09	12JUN09 12.	12JUN09	12JUN09	-	-136		_			
Design (DDA) review by the SO	26	56	16JUN09	10AUG09 16.	16JUN09	10AUG09	7	-176		m			
DDA submission for rel: authorities' approval	-	+	19JUN09	19JUN09 19.	19JUN09	19JUN09	-	-121		_			
Design (DDA) review by the rel. authorities	28	28	20JUN09	17JUL09 20.	20JUN09	17JUL09	0	-152					
Obtain rel. authorities's approval for DDA	-	-	18JUL09	18JUL09 18	18JUL09	18JUL09	+-	-123		_			
SO submit design (DDA) for approval of GEO	-	<b>T</b>	13JUL09	13JUL09 13	13JUL09	13JUL09	-	-140		- 1			
Design (DDA) review/approval by the GEO	28	28	14JUL09	10AUG09 14	14JUL09	10AUG09	~	-176		-			
Obtain SO's consent for design (DDA)	0	0		11AUG09		11AUG09	8	-176		٠			
Impact Assessment on WSD Yau Kam Tau WTW													
Design preparation for the DDA submission	60	60 2	29APR08A	30JUN08A 29APR08A		30JUN08A	2						
Design (DDA) submission for the DC's approval	-	-	03JUL08A	03JUL08A 03JUL08A		03JUL08A			-				
Design (DDA) certification by the Design Checker	260	260 (	04JUL08A	18MAR09A 04JUL08A		18MAR09A	2			to be endor	be endorsed by All Reservior Panel	servior Par	hel Engineer
Design (DDA) submission for the SO's approval	*		15JUL08A	18MAR09A 15JUL08A		18MAR09A	-						
Design (DDA) review by the SO	99	99	16JUL08A	31MAR09A 16JUL08A		31MAR09A	01						
DDA submission for rel. authorities' approval	٣	-	10JUL08A	02APR09A 10JUL08A		02APR09A							
Design (DDA) review by the rel. authorities	28	28	11JUL08A	11 80NUL01	11JUL08A	10JUN09	~	0		1			
Obtain rel. authorities's approval for DDA	-	-	11JUN09	11 BONUC11	11JUN09	11JUN09	-	0					
Obtain SO's consent for design (DDA)	0	0		31MAR09A		31MAR09A	N			•			
Impact Assessment on WSD Tai Lam Chung WT No. 3								7					
Design preparation for the DDA submission	32	32	14APR08A	27JUN08A 14APR08A	1.00	27JUN08A	2	-	1				
Design submission for the DC's approval	-	-	27JUN08A	27JUN08A 27JUN08A		27JUN08A	-						
Design (DDA) certification by the Design Checker	285	285	28JUN08A	08JUN09 28	28JUN08A	60NUL80	2	0		to be en	to be endorsed by All	All Reservior Panel Engineer	Panel Er
Design (DDA) submission for the SO's approval	-	-	15JUL08A	15JUL08A 15JUL08A		15JUL08A	-						
Design (DDA) review by the SO	66	99	16JUL08A	13JUL09 16	16JUL08A	13JUL09	2	0		ł			
DDA submission for rel. authorities' approval	-	-	10JUL08A	10JUL08A 10JUL08A		10JUL08A	-		-			-	
Design (DDA) review by the rel. authorities	28	28	11JUL08A	15JUN09 11	11JUL08A	15JUN09	2	28		11-		2	
Obtain rel. authorities's approval for DDA	•	•	16JUN09	· · · · ·	16JUN09	16JUN09	-	23					-
SO submit design (DDA) for approval of GEO	•	<b>.</b>	16JUN09	16JUN09 16	16JUN09	16JUN09	-	0					
Design (DDA) review/approval by the GEO	28	28	17JUN09	14JUL09 17	17JUN09	14JUL09	2	0					
Obtain SO's consent for design (DDA)	0	0		14JUL09		14JUL09	2	0		•			
Impact Assessment on KCRC West Rail Tunnel													
Design preparation for the DDA submission	30	30	28APR08A	26JUN08A 28APR08A		26JUN08A	3						
Design submission for the DC's approval	-		26JUN08A	26JUN08A 26JUN08A	100	26JUN08A	-		-				
Design (DDA) certification by the Design Checker	90	06	27JUN08A	02APR09A 27JUN08A	1	02APR09A	2						
Design (DDA) submission for the SO's approval	2	N	15JUL08A	03APR09A 15JUL08A	A80JUL	03APR09A	-						
Design (DDA) review by the SO	267	267	16JUL08A	08JUN09 16	16JUL08A	60NUL80	~	133		1			
DDA submission for rel. authorities' approval	-	-	14JUL08A	14JUL08A 14JUL08A		14JUL08A	-		-				
Design (DDA) review by the rel. authorities	28	28	15JUL08A	11MAR09A 15JUL08A	1JUL08A	11MAR09A	N						
Obtain rel. authorities's approval for DDA	-	,	12MAR09A	11MAR09A 12MAR09A		11MAR09A	•						
SO submit design (DDA) for approval of GEO	क	-	29MAY09	29MAY09 29	29MAY09	29MAY09		97					
Design (DDA) review/approval by the GEO	28	28	30MAY09	26JUN09 30	30MAY09	26JUN09	2	115					
	101	1		00141120		OT IL INDO	ç	11		4			

Sheet 25 of 58

Page 92 of 125

De		Dur	Dur	Start	Finish Start	rt Finish	8	Float		
De	Impact Assessment on WSD Tsuen Wan Reservoir G.									
1	Design preparation for the DDA submission	30	30 051	05MAY08A 0	02JUL08A 05MAY08A	08A 02JUL08A	1 2		0	
De	Design submission for the DC's approval	-	1 03	03JUL08A 0	03JUL08A 03JUL08A	18A 03JUL08A	1			
De	Design (DDA) certification by the Design Checker	260	260 04	04JUL08A 0	01APR09A 04JUL08A	18A 01APR09A	A 2		ttd be e	be endorsed by All Reservior Panel Engineer
De	Design (DDA) submission for the SO's approval	8	2 15	15JUL08A 0	01APR09A 15JUL08A	18A 01APR09A	4			
De	Design (DDA) review by the SO	60	60 16	16JUL08A	16JUN09 16JUL08A	16JUN09	2	221		
DC	DDA submission for rel. authorities' approval	-	1 10	10JUL08A 1	10JUL08A 10JUL08A	10JUL08A	+			
De	Design (DDA) review by the rel. authorities	28	28 11	11JUL08A	10JUN09 11JUL08A	80NUL01 A80	~	226		
0 <sup>c</sup>	Obtain rel. authorities's approval for DDA	-	1	11JUN09	11JUN09 11JUN09	00 11JUN09	τ	187		
0E	Obtain SO's consent for design (DDA)	0	0		17JUN09	17JUN09	2	221	\$	
Foult	Grout Trial at Foult Zone F1									
W	MS preparation for the DDA submission	4	12 02M		YOBA ZOMAYOBA OZMAYOBA	08A 20MAY08A	A 2		0	
Ms	Ms (DDA) submission for the SO's approval	+-	1 211	21MAY08A 2	21MAY08A 21MAY08A	08A 21MAY08A	4			
W	MS (DDA) review by the SO	24	24 221		17JUL08A 22MAY08A		2			
g	Obtain SO's consent for MS (DDA)	0	0		17JUL08A				•	
al Instr	Gentechnincal Instrumentation									
De	Design preparation by the Designer	09	60 28AL	1G08A	23JAN09A 28AUG08A	08A 23JAN09A	2		1	
ć	Design partification by the Design Charles	44	14 24	NOOA	ADDIAD AC DOMINICE			105		
Š	Design community are besign unerver	t c				21.	4	201-		
Š d		4		Ven				001		
3		8			VAUNALES SUNUCOS			ngl-		
	DDA submission for rel. authorities' approval	-		_				1	-	
å	Design (DDA) review by the rel. authorities	56	Contraction of the local division of the loc			-	2	-195		
ğ	Obtain rel. authorities's approval for DDA	-	1 24	24JUL09	24JUL09 24JUL09		-	-156		
0F	Obtain design approval from the SO	o	0		24JUL09	24JUL09	N	-194	•	
<u>s</u>	Install geotechnical instrumentsation	06	90 25	25JUL09	10NOV09 25JUL09	10NOV09	Ŧ	-156		
Ba	Baseline Monitoring	14	14 11	11NOV09	24NOV09 11NOV09	09 24NOV09	N	-188		
Ma	Maintain/monitor geotechnical instrumentation	1,200 1,	1,200 25	25NOV09 (	08MAR13 25NOV09	09 08MAR13	2	-188		
kade	Design Packages for Works in Portion G				Chert L. 1					
act As	Drainage Impact Assessment									
ð	Quatation and award consultant	24	24 22	22JUN09*	20JUL09 22JUN09*	09* 20JUL09	+	182		
Pre	Prepare preliminary DIA report	36	36 2'	21JUL09	31AUG09 21JUL09	31AUG09	-	182		
ď	Prepare final DIA report	4	12 01		14SEP09 01SEP09	09 14SEP09	•	182	•	
Su	Submission of DIA report to SOR/DSD	-	15	15SEP09	15SEP09 15SEP09	09 15SEP09	-	186		
SC	SOR/DSD review/comment DIA report	28	28 22	22SEP09	190CT09 22SEP09	09 19OCT09	2	227		
Re	Revise DIA incorporating comments	12	12 20	200CT09 (	03NOV09 200CT09	09 03NOV09	-	182		
SC	SOR/DSD review/approve DIA report	21	21 04	04NOV09	24NOV09 04NOV09	09 24NOV09	2	227		
q	Obtain consent from SOR and DSD	0	0		24NOV09	24NOV09	T	227		•
m Des	Temp. Platform Design for H-Piling at Portion G									
De	Design preparation for the DDA submission	30	30 2'	21JUL09	19AUG09 21JUL09	19AUG09	N	261		
De	Design (DDA) submission for the DC's approval	+-	1 20AL	JG09	20AUG09 20AUG09		-	211		
De	Design (DDA) certification by the Design Checker	28		1609		1	2	263		
D	Design (DDA) submission for the SO's approval	-		12.6	-			210		
De		-		t		T				

Page 93 of 125

Sheet 26 of 58

	Activity Description	Dur	Dur	Start	Finish	Start	Finish	Ő	Float			
	DDA submission for rel. authorities' approval	-		27AUG09	27AUG09 2	27AUG09	27AUG09	-	228	-	75	
	Design (DDA) review by the rel. authorities	28	28	28AUG09	24SEP09 2	28AUG09	24SEP09	2	284		13	
l –	Obtain rel. authorities's approval for DDA	-		25SEP09	25SEP09 2	25SEP09	25SEP09	*	226		-	
	Obtain design (DDA) approval from the SO	0	0		18OCT09		18OCT09	2	261		٠	
5	ELS Design for Pipe Jacking at Portion G											
	Design preparation for the DDA submission	15	15	20AUG09	03SEP09 20AUG09	20AUG09	03SEP09	2	284			
	Design (DDA) submission for the DC's approval	-		04SEP09	04SEP09 (	04SEP09	04SEP09	÷	229			_
T	Design (DDA) certification by the Design Checker	28	28	05SEP09	020CT09 (	05SEP09	02OCT09	2	286		8	
	Design (DDA) submission for the SO's approval	÷	-	04SEP09	04SEP09 (	04SEP09	04SEP09	•	228			
1	Design (DDA) review by the SO	58	58	05SEP09	01NOV09	05SEP09	01NOV09	2	284		11	
11	DDA submission for rel. authorities' approval	•	1	11SEP09	11SEP09	11SEP09	11SEP09	÷	246		-	
	Design (DDA) review by the rel. authorities	28	28	12SEP09	09OCT09	12SEP09	09OCT09	2	307		13	
11	Obtain rel. authorities's approval for DDA	÷		100CT09	100CT09 100CT09	100CT09	100CT09	-	248			ii You
1	Obtain design (DDA) approval from the SO	0	0		02NOV09		02NOV09	~	284		٠	
	Schedule of Milestones for Cost Centre No. 2L											
	2L 1; On submission of PDP to the SO	0	0		10JAN08A		10JAN08A	~	٠			
1	2L 2; On acception of PDP by the SO	0	0		04SEP08A		04SEP08A	N		•		1
	2L 3; On submission of AIP to the SO; Portion A	0	0		12MAY09A		12MAY09A	N			•	
1	2L 4; On acceptance of AIP by the SO, Portion A	0	0		25JUL09		25JUL09	N	1,619		•	
1	2L 5; On subumission of DDA to the SO; Portion A	0	0		28SEP09		28SEP09	2	1,554		٠	
1	2L 6; On acceptance of DDA by the SO; Portion A	0	0		100CT09		100CT09	2	1,542		•	2
í –	2L 7; On submission of AIP to the SO; Portion B	0	0		607NF20		607NC00	2	1,637		\$	
	2L 8; On acceptance of AIP by the SO; Portion B	0	0		12AUG09		12AUG09	0	1,601		\$	
1	2L 9; On submission of DDA to the SO; Portion B	0	0		28SEP09		28SEP09	2	1,554		•	
i	2L 10; On acceptance of DDA by the SO; Portion B	0	0		260CT09		26OCT09	2	1.526		٠	
1	2L 11; On submission of AIP to the SO; Portion C	0	0		25JUL09		25JUL09	2	1,619		\$	
1	2L 12; On acceptance of AIP by the SO; Portion C	0	0		10AUG09		10AUG09	2	1,603		\$	
1.	2L 13; On submission of DDA to the SO; Portion C	0	0		28SEP09		28SEP09	2	1,554		٠	
1	2L 14; On acceptance of DDA by the SO; Portion C	0	0		230CT09		230CT09	2	1,529	Ī	\$	
1	2L 15; On acceptance of AIP by the SO; Portion D	0	0		25JUL09		25JUL09	2	1,619		•	
	2L 16; On acceptance of DDA by the SO; Portion D	0	0		10OCT09		100CT09	2	1,542		•	
11	2L 17; On submission of AIP to the SO; Portion F	0	0		13JUL09		13JUL09	2	1,631		•	
	2L 18: On acceptance of AIP by the SO; Portion F	o	0		19SEP09		19SEP09	2	1,563		•	
	2L 19: On submission of DDA to the SO; Portion F	0	0		28SEP09		28SEP09	2	1,554		٠	
1	2L 20. On acceptance of DDA by the SO; Portion F	0	0		05DEC09		05DEC09	N	1,486		\$	-
	2L 21; On acceptance of AIP by the SO; Portion G	0	0		27MAY09		27MAY09	~	1,678		•	lane 1
	2L 22; On acceptance of DDA by the SO; Portion G	0	0		24NOV09		24NOV09	2	1,497		•	
	21 22: On completion of all works under this OC	C	C		DANON/DO		PANOV/09	, ,	1 497		\$	

Sheet 27 of 58

Page 94 of 125

Intellist         23/UL08A	3JUL08A       2         3JUL08A       1         4AUG08A       1         4AUG08A       1         3JUL08A       1         4AUG08A       1         1       Inor the design of pre-excavation grouting at F1         3AUC08A       1         1       Inor the design of pre-excavation grouting at F1         SNOV08A       1         1       Juing at F14ELB27         ZNOV08A       1         Janosta       2         Janosta       2     <
ad advice         0         0         23JUL08A         23LUL08A         24SEP08<	2     1       1     1       1     1       1     1       1     1       1     1       1     1       1     1       1     1       1     1       1     1       1     1       1     1       1     1       1     1       2     1       2     1       1     1       1     1       1     1       1     1       1     1
Hyb issue XP         Hyb issue XP         Control         Contro         Control         Control	2     1       1     1       1     Ifor the design of pre-excavation grouting at F1       1     1       1     1       2     1       2     1       2     1       1     1       1     1
ad advice         0         0         23JUL06A         23JUL06	2       1
addrese         a         addrese         add	1     Ifor the design of pre-excavation grouting at F1       1     Ifor the design of pre-excavation grouting at F1       2     1       2     1       2     1       1     130       1     130
Image: control in the stand of the	1     Ifor the design of pre-excavation grouting at F1       1     1       1     1       1     1       2     1       2     1       2     1       1     130       1     130
Interfact         7         7         0.5041G03A         13AUG03A         13AUG03B         13AUG03A         13AUG	1     1       1     1       1     1       1     1       2     1       2     1       1     130       1     130
Intraction         45         45         45         14AUG08A         15NOV08A         15NOV08A <td>1     1       1     Iting at F1LER.B27 27.73(5), within 6 months of DOC       2       2       2       1       1       1</td>	1     1       1     Iting at F1LER.B27 27.73(5), within 6 months of DOC       2       2       2       1       1       1
Itization & Tidy up         6         6         17NOV08A         22NOV08A         22NOV08A         22NOV08A           rangement test         17         17         11ALIG08A         05SEP08A         05SEP09B         05AUG09         07AUG09         07A	1     1       1     uting at F1IER.B27 27.73(5), within 6 months of DOC       2       2       1       2       1       1
angement test         17         17         17         17         17         11         11/1uG08A         04SEP08A         04SEP08A         04SEP08A           ization & tidy up         1         0         05SEP08A         05SEP08A         05SEP08A         05SEP08A         05SEP08A           urement         30         30         14DEC07A         12JAN08A         14JEC07A         12JAN08A           9         252         21DEC07A         28SEP08A         05SEP08A         05SEP08A         05SEP08A           9         27         7         040CT08A         040C008         040C008         040C008           9         30         30         05JUL09*         040C008         05AUG09         07AUG09         07AUG09           9         30         30         05JUL09*         040C008         041G09         07AUG09         07AUG09           9         30         05JUL09*         040C008         05AUG09         07AUG09         07AUG09         041G09           11         2         7         24         040C09         042UG09         042E09         042E09           110         3         3         05AUG09         07AUG09         05AUG09         042EF09         042	1     1     Iting at F1IER.B27 27.73(5), within 6 months of DOC       2     1       2     1       1     -130       1     -130
itation & itdy up         1         1         05SEF008A         05SEF008A         05SEF008A         05SEF008A         05SEF008A           urement         30         30         14DEC07A         2252         21DEC07A         285EP08A         12JAN08A           g         7         7         240         285EP08A         14DEC07A         285EP08A         205C08A           g         27         27         240         200C08A         24DEC07A         285EP08A         24DEC08A           g         30         30         0         66UU09'         04AUG09         66UU09'         04AUG09           g         30         30         0         66UU09'         04AUG09         65UU09'         04AUG09           g         30         30         05UU09'         04AUG09         05UU09'         04AUG09           g         30         30         65UU09'         04AUG09         05AUG09         04SEP09           g         30         30         05UU09'         04AUG09         05AUG09         04SEP09           g         30         65UU09'         04AUG09         05AUG09         05AUG09         04SEP09           g         3         3         05AUG09	1     Juing at F1IER.B27 27.73(5). within 6 months of DOC       2     ••••••       2     ••••••       2     ••••••       1     -130       1     -130
unement         30         30         14DEC07A         12JAN08A         14DEC07A         12JAN08A           9         252         252         21DEC07A         28SEP08A         21DEC07A         28SEP08A           7         7         040CT08A         080CT08A         040CT08A         080CT08A         080CT08A           9         21         21         090CT08A         24DEC07A         24DEC08A         080CT08A           9         30         30         06JUL09*         0AUG09         07AUG09         07AUG09           9         30         06JUL09*         0AUG09         07AUG09         07AUG09         07AUG09           9         30         06JUL09*         0AUG09         04AUG09         04SEP09         04SEP09           9         5         24         080UG09         04SEP09         04SEP09         04SEP09           103 & Lubrication         24         24         080UG09         04SEP09         04SEP09           103 & Lubrication         7         7         7         05SEP09         04SEP09         04SEP09           104 & Lossen         04SEP09         04SEP09         04SEP09         04SEP09         04SEP09           104 & Lossen         13	
unement         30         30         14DEC07A         12JAN06A         14DEC07A         12JAN06A           9         252         252         21DEC07A         285EP08A         12JAN06A         12JAN06A           9         252         252         21DEC07A         285EP08A         12DEC07A         285EP08A           1         7         7         040CT08A         805CT08A         805CT08A         805CT08A           1         21         21         090CT08A         285EP08A         24DEC07A         285EP08A           1         21         21         090CT08A         805CT08A         805CT08A         805CT08A           9         60JUL09*         0AJUG09         6JUL09*         0AJUG09         6JUG09         07AUG09           9         30         6JUL09*         0A3UG09         6JUG09         07AUG09         07AUG09           9         30         6JUL09*         0A3EP09         07AUG09         07AUG09         07AUG09           9         3         3         06JUL09*         04SEP09         07AUG09         07AUG09           9         6         6         05SEP09         05SEP09         05SEP09         07AUG09           1 <t< td=""><td></td></t<>	
IBM & Excavition Sys Procurement         30         30         14DEC07A         12JAN0BA         14DEC07A         12JAN0BA         12JAN0BA           IBM design & manufacturing         252         252         21DEC07A         28SEP0BA         21DEC07A         28SEP0BA         285EP0BA           IBM workshop tests         7         7         040CT08A         060CT08A         060CT08A         060CT08A         24DEC08A	
TBM design & manufacturing         252         252         21DEC07A         28SEP08A         21DEC07A         28SEP08A         28DE08A         28DE09B         28DE09B <th28de09b< th="">         28DE09B         28</th28de09b<>	
TBM workshop tests         7         7         040CT08A         080CT08A         080CT08A         080CT08A         24DEC08A         080CT08A         24DEC08A         24SEP09         2	
TBM dismounting & packing       21       21       050CT08A       24DEC08A	
TBM         TBM           TBM shipment to Hong Kong         30         30         06JUL09*         04AUG09         05AUG09         07AUG09         04AUG09         04AUG09         04AUG09         04AUG09         04AUG09         04AUG09         07AUG09         04AUG09         04AUG09         04AUG09         04AUG09         04AUG09         07AUG09         04AUG09         07AUG09         04AUG09         04A	2 -161
TBM shipment to Hong Kong         30         30         06JUL09*         04AUG09         04AUG09         04AUG09         04AUG09         0AUG09	2 -161
TBM arriving Portion I         3         3         0.5AUG09         0.5AUG09         0.7AUG09	1 -130
Destuffing Containers/Clearning & Ubrication         24         24         044000         045EP00         <	1 -130
Sembly/Test & Commis. at Portion I         7         7         0.655EP09         125EP09         655EP09         125EP09         655EP09         125EP09         125EP09         125EP09         125EP09         135EP09         245EP09         245EP0	
Cutterhead         7         7         0         055EP09         125EP09         125EP09         125EP09         125EP09         125EP09         125EP09         115EP09         155EP09         245EP09	
Bearing         6         6         6         055EP09         115EP09         055EP09         115EP09           Backup #1         6         6         6         125EP09         185EP09         185EP09         185EP09           Backup #2         5         5         145EP09         185EP09         185EP09         185EP09           Backup #3         5         5         5         145EP09         185EP09         185EP09           Backup #3         5         5         5         145EP09         185EP09         185EP09           Backup #4         5         5         145EP09         185EP09         185EP09         245EP09           Backup #4         5         5         195EP09         245EP09         245EP09         245EP09           Backup #5         5         5         195EP09         255EP09         305EP09         305EP09           Backup #7         5         5         255EP09         305EP09         305EP09         305EP09           Backup #8         7         5         5         255EP09         305EP09         305EP09           Backup #9         6         5         200709         305EP09         305EP09         305EP09	2SEP09 1 -130 1 -130
Backup #1         6         6         125EP09         185EP09         185EP09         185EP09           Backup #2         5         5         145EP09         185EP09         185EP09         185EP09           Backup #3         5         5         5         145EP09         185EP09         185EP09         185EP09           Backup #3         5         5         5         195EP09         245EP09         245EP09         245EP09           Backup #4         5         5         5         195EP09         245EP09         245EP09         245EP09           Backup #5         5         5         195EP09         245EP09         265EP09         305EP09           Backup #6         5         5         5         5         255EP09         305EP09         305EP09           Backup #7         5         5         5         255EP09         305EP09         305EP09         305EP09           Backup #8         5         5         5         200709         200709         2050709         305EP09           Backup #9         5         5         0         200709         0800709         1400709         1400709           Backup #10         5         5	1SEP09 1 -129
Backup # 2         5         5         145EP09         185EP09         185EP09         185EP09           Backup # 3         5         5         195EP09         245EP09         245EP09         245EP09           Backup # 4         5         5         195EP09         245EP09         245EP09         245EP09           Backup # 4         5         5         195EP09         245EP09         245EP09         245EP09           Backup # 5         5         5         195EP09         245EP09         265EP09         305EP09           Backup # 5         5         5         5         255EP09         305EP09         305EP09         305EP09           Backup # 5         5         5         5         255EP09         305EP09         305EP09         305EP09           Backup # 7         5         5         5         200C109         080CT09         080CT09         080CT09           Backup # 9         5         5         090CT09         080CT09         080CT09         080CT09         080CT09           Backup # 10         5         5         090CT09         040CT09         090CT09         140CT09	+
Backup # 3         5         5         195EP09         245EP09         245EP09           Backup # 4         5         5         195EP09         245EP09         245EP09           Backup # 5         5         5         5         195EP09         245EP09         305EP09           Backup # 5         5         5         5         5         255EP09         305EP09         305EP09           Backup # 5         5         5         5         255EP09         305EP09         305EP09         305EP09           Backup # 6         5         5         5         255EP09         305EP09         305EP09         305EP09           Backup # 7         5         5         5         200CT09         080CT09         080CT09         080CT09           Backup # 9         5         5         090CT09         140CT09         090CT09         140CT09           Backup # 10         5         5         090CT09         140CT09         090CT09         140CT09	8SEP09 1 -121 1
Backup # 4         5         5         195EP09         245EP09         245EP09         245EP09         245EP09         245EP09         245EP09         305EP09	4SEP09 1 -122
Baackup # 5         5         5         5         255EP09         305EP09	4SEP09 1 -121
Backup # 6         5         5         5         5         5         5         5         5         5         5         5         5         5         5         5         0	-
Backup # 7         5         5         0.20CT09         0.80CT09         0.80CT0	00SEP09 1 -121
Backup # 8         5         5         020CT09         080CT09         080CT09         080CT09         140CT09	IBOCT09 1 -80
Backup #9         5         5         0.90CT09	BOCT09 1 -77
Backup # 10 5 5 5 09OCT09 14OCT09 09OCT09	40CT09 1 -79
	140CT09 1 -76 I
3AL1FT0370 Backup # 11 5 5 150CT09 200CT09 150CT09 200CT09	:00CT09 1 -78
3AL1FT0375 Backup # 12 5 5 150CT09 200CT09 150CT09 200CT09 200CT09	:00CT09 1 -75 1
TBM Transport from Portion I to Outfall	
01/02/20/01/02/20/02	2JAN10 1 -219
3AL1FT0415 Shield # 1 1 04JAN10 04JAN10 04JAN10 04JAN10 04JAN10	MJAN10 1 -210
3AL1FT0425 Shield # 2 1 1 06JAN10 05JAN10	5JAN10 1 -210
3AL1FT0435 Bearing 1 1 06JAN10 06JAN10 06JAN10 06JAN10 06JAN10	6JAN10 1 -210
1 1 07JAN10 07JAN10 07JAN10 07JAN10	17JAN10 1 -210

	Description	Ind.)		CER	Finish dian	Finish		Float		
3AL1FT0455	Conveyor	-	-	08JAN10	08JAN10 08JAN10	08JAN10	-	-210		
3AL1FT0465	Backup # 1		-	09JAN10	09JAN10 09JAN10	011010	۰ ۲	-210		
3AL1FT0475	Backup # 2	<b>r</b> -	-	11JAN10	11JAN10 11JAN10	11JAN10	-	-208		
3AL1FT0485	Backup # 3	-	÷	12JAN10	12JAN10 12JAN10	12JAN10	-	-206		
3AL1FT0495	Backup # 4		-	13JAN10	13JAN10 13JAN10	13JAN10	ۍ	-206		
3AL1FT0505	Backup # 5	•	-	29JAN10	29JAN10 29JAN10	29JAN10	N.	-219		
3AL1FT0515	Backup # 6	r	-	30JAN10	30JAN10 30JAN10	30JAN10	- -	-219		
3AL1FT0525	Backup # 7	-	-	27MAR10	27MAR10 27MAR10	27MAR10	-	-218		
3AL 1FT0535	Backup # 8	-	٣	31MAR10	31MAR10 31MAR10	31MAR10	F	-218		
3AL1FT0545	Backup # 9		۰.	08APR10	08APR10 08APR10	08APR10		-218		
3AL1FT0555	Backup # 10	5	-	12APR10	12APR10 12APR10	12APR10	-	-218		
3AL1FT0565	Backup # 11		~	15APR10	15APR10 15APR10	15APR10	-	-218		
3AL1FT0575	Backup # 12	3 <b>85</b>	۲	19APR10	19APR10 19APR10	19APR10	-	-218		
facture	Manufacture Pre-cast Lining/Delivery									
ental Lin	Segmental Lining Mould									
3AL1FTSM02	Procure sub-contract for segmental mould	0	0		21JUL08A	21JUL08A	7		•	
3AL1FTSM04	Prepare shop drwgs for segmental mould	60	60	02FEB09A	05MAR09A 02FEB09A	05MAR09A	2		-	
3AL1FTSM06	Fabrication of segmental mould	06	6	06MAR09A	16MAY09A 06MAR09A	A 16MAY09A	N		8	
3AL1FTSM08	Inspection in Korea	2	2	18MAY09A	20MAY09A 18MAY09A	A 20MAY09A	2			
3AL1FTSM10	Painting & packing	2	2	21MAY09A	27MAY09A 21MAY09A	A 27MAY09A	N			
3AL1FTSM12	Delivery of segmental moulds to HKG	7	2	28MAY09	03JUN09 28MAY09	60NULEO	2	-107		
ast Segm	Pre-cast Segmental Lining									
3AL1FT0404	Prepare/submit QA/QC System	30	30	12JAN09A	04MAR09A 12JAN09A	04MAR09A	73			
3AL1FT0410	SO approve QA/QC system	28	28	05MAR09A	06JUN09 05MAR09A	A 06JUN09	-	80 90 90		
3AL1FT0412	Approval of Tunnel Linig Design	0	0		11AUG09	11AUG09	N	-176		
3AL1FT0416	Manufactur of segments	330	330	12AUG09		20SEP10	٢	-143 gs/day	-143 gs/day i.e. 1 pour/c	ay when the Total 3176 rings, 1 ring = 5 segments
3AL1FT0418	Delivery of Segments	400	400	02JAN10	12MAY11 02JAN10	12MAY11		-200	-	menter a meek befor
3AL1FTSL02	Procure sub-contract for segment lining	0	0		05JAN09A	05JAN09A	-		•	
ech Ins	Geotech Instrumetation at WSD Tunnel Using PPE									
od Staten	Method Statement to Install G.I. Works									
3AL1FTMS02	Prepare method statement	69	69	12MAR09A	26MAR09A 12MAR09A	A 26MAR09A	÷	1	••	
3AL1FTMS04	Method statement endorsement by ICE & APRE	30	8	29MAY09A	03JUL09 29MAY09A	A 03JUL09	÷	-68		
3AL1FTMS08	Method statement endorsement by LD	18	18	04JUL09	24JUL09 04JUL09	24JUL09	Ŧ	-68		
3AL1FTMS12	Method statement endorsement by SOR	12	12	25JUL09	07AUG09 25JUL09	07AUG09	-	-68		
3AL1FTMS14	Method statement endorsement by WSD	24	24	08AUG09	04SEP09 08AUG09	04SEP09	-	-68		
3AL1FTMS24	Application for electrical power	45	45	22DEC09*	18FEB10 22DEC09*	18FEB10	٢	-188		
d Kau Ai	At Ting Kau Air Valve House									
3AL1WT3B02	Arrange WSD to open the valve house	÷	-	19MAR10	19MAR10 19MAR10	19MAR10	-	-219		
3AL1WT3B12	Set up exhoust fans & arrange temp. electricity	Ю	ო	20MAR10	23MAR10 20MAR10	23MAR10	-	-219		
3AL1WT3B22	Arrange 2 nrs. set of water pumps	2	2	24MAR10	25MAR10 24MAR10	25MAR10	۲	-219		to lower down the water level
3AL1WT3B32	Remove the air vent pipe (DN250)	21	2	26MAR10	27MAR10 26MAR10	27MAR10	~	-219		following water tunnel shut down
			İ							

Sheet 29 of 58

## Page 96 of 125

3AL1WT3B52 3AL1WT3B62							And and a second	1	F MARK)						
	Connect exhaust fan to valve shaft	m	ŝ	30MAR10	01APR10 30	30MAR10	01APR10	-	-219						
	Connect new vent pipe to exhaust fan(s)	0	N	07APR10	08APR10 07	07APR10	08APR10	-	-219		-				
	Test and commission exhaust fan(s)	n		09APR10	12APR10 09APR10	APR10	12APR10	-	-219				1.5	88	
paration Work	Preparation Works at Chai Wan Kok Shaft													233	
3AL1FTCT02	Install electricity take off, switch board &	4	4	27MAR10	31MAR10 27	27MAR10	31MAR10	-	-219		stemp d	stemp dwon transformer	mer		
	Install waste reception/disposal area	÷		13MAR10	13MAR10 13MAR10	MAR10	13MAR10	-	-219				1.0	8	
3AL1FTCT22	Install toilet and shower	e	m	11MAR10	13MAR10 11MAR10	MAR10	13MAR10	-	-219		,eni		8	3	
3AL1FTCT32	Set up generatior, two 2" water pumps	2		30MAR10	31MAR10 30MAR10	MAR10	31MAR10	-	-219					8	
	UU detection	m	m	15MAR10	17MAR10 15MAR10	SMAR10	17MAR10	-	-219		*		2.2		
3AL1FTCW04	Excavate to lower platform apprx. 0.5m-1m	2		18MAR10	19MAR10 18MAR10	MAR10	19MAR10	-	-219		-				
3AL1FTCW06	Set out & align sheet piling	-		20MAR10	20MAR10 20	20MAR10	20MAR10	-	-219					5	
3AL1FTCW08	Install sheet piles & excavate to install rails	4	4	22MAR10	25MAR10 22	22MAR10	25MAR10	-	-219				14	23	
3AL1FTCW10	Excavate to the bottom of DN1200 pipe	e	m	26MAR10	29MAR10 26	26MAR10	29MAR10	-	-219		-				
3AL1FTCW12	Lay conrete blinding to pit	2	N	30MAR10	31MAR10 30	30MAR10	31MAR10	-	-219		-			W.	
3AL1FTCW14	ICE checking	7	- -	01APR10	01APR10 01	01APR10	01APR10	-	-219				1		
3AL1FTCW16	WSD Tunnel Shut Down Period	131	131*	26MAR10	03SEP10 26	26MAR10	03SEP10	-	0		M	WSD approval in 2 months advance	in 2 month	s advan	ance
3AL1FTCW18	WSD Tunnel #3 commences shut down	-		01APR10	01APR10 01	01APR10	01APR10	-	-219						
3AL1FTCW20	Cut & clean invert and inner face of DN1200	-	-	07APR10	07APR10 07	07APR10	07APR10	-	-219						
3AL1FTCW22	Plug DN1200 pipe at the face near valve house	٣	T	08APR10	08APR10 08APR10	3APR10	08APR10	-	-219						
3AL1FTCW24	Fabricate trolly & trial	4	4	09APR10	13APR10 09	09APR10	13APR10	-	-219 petent per	letent person authorizes entryinclude 24 hrs ventilation before man entry $\boldsymbol{\delta}$	entryinclude	24 hrs ventil	ation befor	e man e	n entry &
3AL1FTCW26	Install longituditual tensioned wire	2	3	14APR10	15APR10 14APR10	APR10	15APR10		-219		-				
3AL1FTCW36	Temporary plug main tunnel to form air seal	2		16APR10	17APR10 16APR10	SAPR10	17APR10	-	-219					233	
Works In Aqueduct	ict.										-			838	
3AL1FTAD04	Install instruments	56	56	19APR10	25JUN10 19APR10	3APR10	25JUN10	-	-219		-				
3AL1FTAD06	Inspection	π	-	26JUN10		26JUN10	26JUN10		-219				23	1	
	TBM crossing affected 120m section	12	1.1	28JUN10	12JUL10 28	28JUN10	12JUL10	-	-219		-				
3AL1FTAD10	De-install instruments	32	32	13JUL10	18AUG10 13JUL10	3JUL10	18AUG10	-	0					2	
Demobilisation													723	-	
3AL1FTAE04	Remove trolley system	1	-	19AUG10	19AUG10 19AUG10	9AUG10	19AUG10	-	0	110	1			55	
3AL1FTAE14	Remove the plug at Ting Kau	2	1.11	20AUG10	21AUG10 20AUG10	DAUG10	21AUG10	-	0		-				
3AL1FTAE24	Remove ventilation system, reinstate T.K. valve	e	m	23AUG10	25AUG10 23AUG10	3AUG10	25AUG10	-	0		- (				
3AL1FTAE34	Remove temporary portal at junction	-	Ŧ	26AUG10	26AUG10 26AUG10	SAUG10	26AUG10	-	0		-	-		3	
Reinstatement Works	lorks														
3AL1FTRS02	Reinstate opening at Chai Wan Kok	2	2	27AUG10	03SEP10 27AUG10	7AUG10	03SEP10	-	0		-				
3AL1FTRS04	WSD Tunnel #3 re-operates	1	F	03SEP10	03SEP10 03SEP10	3SEP10	03SEP10	-	0				1		
M Assembly	<b>FBM Assembly &amp; Initial Driving; Day Time Work</b>												-		
M Assembly/T	TBM Assembly/Test & Commiss. at Outfall														
3AL1FT0605	Cutterhead	e	ø	04JAN10	06JAN10 04JAN10	1JAN10	06JAN10	-	-219	-					
3AL1FT0615	Shield (bottom)	4	4	01/AN10	11JAN10 07	01/JAN10	11JAN10	-	-219					53	
3AL1FT0625	Bearing	Ŧ	-	12JAN10	12JAN10 12	12JAN10	12JAN10	-	-219						5700
3AL1FT0635	Erector & Conveyor Belt	3	n	13JAN10	15JAN10 13	13JAN10	15JAN10	<u>ः</u>	-219		-				
3AL1FT0645	Shield (top)	4	4	16JAN10	20JAN10 16	16JAN10	20JAN10	-	-219		-		1 1 1 1		-
3AL1FT0655	Backup # 1	8	ю	21JAN10	23JAN10 21JAN10	01NAU10	23JAN10	-	-219						

3         2.8.4M10         2.6.M10         2.7.M10         3         2.6.M10         2.7.M10         3         2.6.M10           6         0	•	Activity Description	D04 M	Dur	Start	Finish Start	Finish		Float	
Biology #1         Comment of a commen	3AL1FT0665		-	~	5JAN10		27JAN10	5	-219	
Rick of ministration range 1         0	3AL1FT0675	Backup # 3	m		8JAN10		30JAN10	Υ.	-219	
Bololio # 4         3         3         27EB10         27EB1         27EB10         27EB100         27EB10         27EB100	3AL1FT0685	Test & commission stage 1	9		1FEB10		06FEB10	2	-219	
Biology # 5         Concerning # 5         Concerning # 5         Concerning # 5         Concerning # 5         Concerning # 5         Concerning # 1         Concerning	3AL1FT0695	Backup # 4	ო	_	4FEB10		26FEB10	-	-199	
Biologe #5         Soundsind         <	3AL 1FT0705	Backup # 5	e		7FEB10		02MAR10	-	-199	
Backer # 7         3	3AL1FT0715	Backup # 6	e	_	3MAR10	05MAR10 03MAR10		-	-199	
Bacong # 8 Bacong # 8 Bacong # 1 Bacong # 8 Bacong # 1	3AL 1FT0725	Backup # 7	m		9MAR10			-	-218	
Buskup # 1         Buskup # 1         C 2000000000000000000000000000000000000	3AL1FT0735	Backup # 8	n	-	1APR10		-	-	-218	
Backup # 10         Backup # 10         S = 0         Sub-RFI	3AL1FT0745	Backup # 9	ę		9APR10		12APR10	-	-218	
Backup # 11         Backup # 1         23, 1, 0, 0, 1         2, 1, 0, 0, 1         2, 1, 0, 0         1         2, 0           Resulty # 1         Eaccup # 1         2, 0         2, 0, 0, 0         1         2, 0           According Day Time Work         Accordin	3AL1FT0755	Backup # 10	ę		3APR10		15APR10	-	-218	
Image: Image:	3AL1FT0765	Backup # 11	ε		6APR10		19APR10	-	-218	
I est a commision stage 2         12         224PR10         07MX10         234PR10         07MX10         1         218           Abellengine Work         15         6         6         6FEB10         17FEB10         1         219           TBM advences: CHISOR4         6	3AL 1FT0775	Backup # 12	ო		0APR10		22APR10	-	-218	
Oracing: Day Time Work         Image	3AL1FT0785	Test & commission stage 2	12		3APR10	07MAY10 23APR10		-	-218	
Tell advances         Chi constraint         Constraint <thconstant< th="">         Constant         Const</thconstant<>	TBM Initial Ad	Ivacing; Day Time Work								
TBM advances:         CHORD         CAPRID         CAPRID         CAPRID         C         1         2/3         1         2/3           TIM stop to intadirem. Items         TIM stop to intadirem. Items         10         10         Z7APRID         SAMNTO         7         2/3         1         2/3           IM stop to intadirem. Items         10         0         10         Z7APRID         SAMNTO         1         2/3           TBM storenes:         CHABISATION         2         30         40         ADMATO         ZAMNTO         1         2/3           TBM advances:         CHABISATIONA         2         30         100MATO         ZAMNTO         1         2/3           TBM advances:         CHABISATIONA         2         30ULU         1         2/3         1         2/3           TBM advances:         CHABISATIONA         2         2         30ULU         1         2/3         1         2/3         1         2/3         1         2/3         1         2/3         1         2/3         1         2/3         1         2/3         1         1<1/3	3AL1FT0704	TBM advancing; Ch. 5098 to Ch. 5084	ω		8FEB10		17FEB10	-	-219	
Item tem tem tem tem tem tem tem tem tem	3AL1FT0708	TBM advances; CH5084-4963	54		8FEB10			-	-219	
Image: Inclusion of the second state of the	3AL1FT0720	TBM stop to install rem, items	10		7APR10			٢	-219	
Inductor         Inductor	Main Tunne	I Works; Day & Night Work								
TEM advances:         CH465-4415 (b wSD Tunnel # 3)         40         40         10MAY10         23.UN10         12.31         2.10         1         1	TBM Advancir	ng upto Crossing WSD Tunnel # 3								
TEM crossing WSD Turnel # 3, CH4t15-4265         12         24.UU10         23.UU10         12.UU10         12.0IU         10         11         210         1         1         210         1         1         210         1         1         1         210         1	3AL1FT0816	TBM advances; CH4963-4415 (to WSD Tunnel # 3)	40		OMAY10	26JUN10 10MAY10		÷	-219	
Ing upto Breakthreugh         Image upto Breakthreugh         Image upto Breakthreugh         Image upto Breakthreugh         Image upto Breakthreugh         Image upto Breakthreugh         Image upto Breakthreugh         Image upto Breakthreugh         Image upto Breakthreugh         Image upto Breakthreugh         Image upto Breakthreugh         Image upto Breakthreugh         Image upto Breakthreugh         Image Unto Baultio         Image Latentes	3AL1FT0818	TBM crossing WSD Tunnel # 3; CH4415- 4295	12	-	8JUN10		12JUL10	-	-219	
IBM advances: CH205-4250         5         1 3JUL10         1 7JUL10         1 2JUL10         2 JUL10         1 2JUL10         2 JUL10         1 2JUL10         2 JUL10         3 JUL11         2 JUL11         <	TBM Advancit	ng upto Breakthrough							200	
TBM advances: FG CH4260-4220         2         1 aJUL10         2JUL10         6AUU10         1         -219         1         -219         1         -219         1         -219         1         -219         1         -219         1         -219         1         -219         1         -219         1         -219         1         -219         1         -219         1         -219         1         -219         1         -1	3AL1FT0819	TBM advances; CH4295-4250	IJ		3JUL10		17JUL10	-	-219	
TBM advances; CH4220.3940         14         14         14         14         14         14         12         1JUL10         65d(610         1         -219         Nucleion         Vacuation           TBM advances; CH3940-3560         24         24         66J010         25SEP10         66JU510         25SEP10         1         -219         Nucleion         4           TBM advances; CH3940-3560         24         24         65SEP10         65C110         1         -219         Nucleion         4           TBM advances; CH2860-1250         32         38         68NOV10         15EB11         1JJUN11         1         2739         Intake 1/3 (CH1370-1250)           TBM advances; CH2860-1250         31         37         145EB11         1JJUN11         1         2739         Intake 1/3 (CH1370-1250)           EBM advances; CH2860-0         51         33UN11         16EB11         1JJUN11         1         2739         Intake 1/3 (CH1370-1250)           Desemby & demobilization of TBM         50         33UN11         16AU611         1         1         1         1         1         1         1         1         1         1         1         1         1         1         1         1         1 </td <td>3AL1FT0820</td> <td>TBM advances; P6 CH4250-4220</td> <td>2</td> <td></td> <td>19JUL10</td> <td></td> <td>20JUL10</td> <td>-</td> <td>-219</td> <td></td>	3AL1FT0820	TBM advances; P6 CH4250-4220	2		19JUL10		20JUL10	-	-219	
TBM advances, CH3940-3660         24         24         24         06AUG10         02SEP10         1         219         P5 (5m) %CRC W           TBM advances         CH3560-2970         40         40         332E710         200710         1         219         1         219           TBM advances         CH3560-2970         13         13         230C110         68N0V10         230C110         61         219         1         219           TBM advances         CH2560-1250         83         80N0V10         135E11         1.1JUN11         18FE11         1         219         1         219           Desembly denomizes         CH1500-00         83         80         13JUN11         19FE11         1.1JUN11         1         219         1         1         219           Desembly denomization of TBM         50         50         13JUN11         19FE11         1.1JUN11         1         2         1         1         2         1         2         1         1         2         1         1         1         1         1         1         1         1         1         1         1         1         1         1         2         1         1         2	3AL1FT0822	TBM advances; CH4220-3940	4		21JUL10		05AUG10	-	-219	Icriterion 1
TBM advances CH3560-2970         40         40         03SEP10         20SCT10         03SEP10         220CT10         1         219         Intake L2 (Ch3160-3100) Pp (10)           TBM advances; WSD WS Reservior CH2970-2860         13         13         230CT10         68N0V10         18FB11         1         -219         Intake L2 (Ch3160-3100) Pp (10)           TBM advances; CH2860-1250         83         68N0V10         18FB11         1         -219         Intake L3 (Ch3160-3100) Pp (10)           TBM advances; CH2860-1250         83         08N0V10         18FB11         1         -219         Intake L3 (CH370-1250)           Desembly & demobilization of TBM         50         51         3JUN11         19FEB11         1         -219         Intake L3 (CH370-1250)           Back grouting (daytime)         67         50         50         13JUN11         10AUG11         1         -219         Intake L3 (CH1370-1250)           Back grouting (daytime)         61         11JUG11         20CT11         1         -219         Intake L3 (CH1370-1250)           Back grouting (abytime)         60         60         11JUG11         20CT11         1         -219           Installation of communication system (Daytime)         60         11JUG11         20CT11	3AL1FT0824	TBM advances; CH3940-3560	24		6AUG10			-	-219	P5 (5m) KCRC WRTL Tunnel Protection Area ch39
TBM advances; WSD WS Reservicr CH2970-2660         13         13         23OCT10         68nOV10         13         219         Intake I3         219           TBM advances; CH2860-1250         83         83         08NOV10         18FEB11         1         -219         Intake I3         -219           TBM advances; CH2860-1250         83         83         08NOV10         18FEB11         1.JUN11         1         -219           TBM advances; CH2860-00         83         50         81         13UN11         18FEB11         1         -114           Desembly & demobilization of TBM         50         60         13UN11         10AUG11         10AUG11         1         -219           Desembly & demobilization of TBM         50         52         04MAR10         13JUN11         10AUG11         1         -219           Desembly & demobilization of TBM         50         51         13JUN11         10AUG11         1         -210           Desembly & demobilization of TBM         60         60         14JUG11         200C111         1         -219         -720           Desembly & demobilization of TBM         61         61         14JUG11         200C111         14JUG11         200C111         1	3AL1FT0826	TBM advances CH3560-2970	40		3SEP10	220CT10 03SEP10	220CT10	-	-219	Intake I-2 (Ch3160-3100) P4 (10m) & P3 (50m)
TBM advances; CH2860-1250         E3         68NOV10         18FEB11         1.1UN11         1         219         Intake I3 (CH1370-1250)           TBM advances; CH1260-0         91         91         91         91         19FEB11         1.1UN11         1         219           Desembly & demobilization of TBM         50         50         13JUN11         10AUG11         1         219           Desembly & demobilization of TBM         50         50         13JUN11         10AUG11         1         219           Back grouting (daytime); CH5100-00         382         382         04MAR10         18JUN11         1         20           Complete maintennee access & dry weather channel         60         61         11AUG11         22OCT11         1         2         246           Installation of communication system (Daytime)         2         2         11AUG11         22OCT11         1         54           Testing & Commissioning; daytime         2         2         11AUG11         22OCT11         1         54           Testing & Communication system (Daytime)         2         0         11AUG11         22OCT11         1         54           Testing & Contractor serve notice for Works completion         7         0         0<	3AL1FT0828	TBM advances; WSD WS Reservior CH2970-2860	13		30CT10			-	-219	
IBM advances: CH12600         B1         B1         13UN11         15FEB11         11JUN11         1         219           Desembly & demobilization of TBM         50         50         13JUN11         10AUG11         13JUN11         1         219           Back grouting (daytine): CH5100-00         382         382         04MR10         13JUN11         10AUG11         1         -219           Back grouting (daytine): CH5100-00         382         382         04MR10         13JUN11         1         -210           Complete maintence access & dry weather channel         60         61         11AUG11         220CT11         1         -2	3AL1FT0830	TBM advances; CH2860-1250	83		8NOV10			-	-219	5
Desembly & demobilization of TBM         50         50         13JUN11         10AUG11         10AUG11         1         -114           Back grouting (daytime): CH5100-00         382         382         04MAR10         18JUN11         10AUG11         1         -20           Complete maintence access & dry weather channel         60         60         11AUG11         22OCT11         1         -64           Installation of communication system (Daytime)         60         60         11AUG11         22OCT11         1         -64           Installation of communication system (Daytime)         60         60         11AUG11         22OCT11         1         -64           Installation of communication system (Daytime)         60         60         11AUG11         22OCT11         1         -64           Installation of communication system (Daytime)         7         7         08DEC12         14DG11         22OCT11         1         -64           Handover of Portion F         7         7         08DEC12         14DEC12         18JN13         25JN13         2         0           Mideover of Portion F         7         7         07DEC12         04JN13         25JN13         2         0           Mideover of Portion F         7 <td>3AL1FT0832</td> <td>TBM advances; CH1250-0</td> <td>91</td> <td></td> <td>9FEB11</td> <td>1</td> <td>11JUN11</td> <td>-</td> <td>-219</td> <td>F2(20m), P2(25m), P1(10m) &amp; F</td>	3AL1FT0832	TBM advances; CH1250-0	91		9FEB11	1	11JUN11	-	-219	F2(20m), P2(25m), P1(10m) & F
Back grouting (daytime); CH5100-00       382       382       04MAR10       18JUN11       04MAR10       1       -20       -0       -0         Complete maintennce access & dry weather channel       60       60       11AUG11       220CT11       1       -50       -0       -0         Installation of communication system (Daytime)       60       60       11AUG11       220CT11       1       -64       -0       -64         Testing & Commissioning daytime       28       28       10NOV12       07DEC12       18JUN13       2       -64       -0       -64         Installation of communication system (Daytime)       7       7       0       07DEC12       18JUN13       2       -64 <td< td=""><td>3AL1FT0890</td><td>Desembly &amp; demobilization of TBM</td><td>50</td><td></td><td>3JUN11</td><td></td><td>10AUG11</td><td>~</td><td>-114</td><td></td></td<>	3AL1FT0890	Desembly & demobilization of TBM	50		3JUN11		10AUG11	~	-114	
Complete maintennce access & dry weather channel         60         60         114UG11         220CT11         1         64           Installation of communication system (Daytime)         60         60         114UG11         220CT11         1         -64           Testing & Commissioning: daytime         28         28         10NOV12         07DEC12         18JAN13         2         -422           Testing & Commissioning: daytime         28         28         10NOV12         07DEC12         18JAN13         2         -422           Handover of Portion F         7         7         08DEC12         14DEC12         14JAN13         2         2         0           Solucer serve notice for Works completion         7         7         08DEC12         14DEC12         14JAN13         2         0           Andover of Portion F         2         2         13JAN13         2         2         0           Solute serve notice for Works completion F         2         0	3AL1FT0892	Back grouting (daytime); CH5100-00	382		4MAR10			·-	-20	1.79m3/m, W/C=44%, W=590kg
Installation of communication system (Daytime)         60         60         11AUG11         220CT11         1         -64           Testing & Commissioning: daytime         28         28         10N0Y12         07DEC12         18JAN13         2         -462           Testing & Commissioning: daytime         28         10N0Y12         07DEC12         18JAN13         2         -462           Contractor serve notice for Works completion         7         7         08DEC12         14DEC12         18JAN13         2         -462           Handover of Portion F         0         0         0         0         0         16JAN13         2         -60           So issues completion certificate         21         121         14DEC12         04JAN13         2         -60           So issues completion certificate         21         21         15FEB13         2         0          -7         0           So issues completion certificate         21         15FEB13         2         0          -7         0           Milestones for Cost tentre No. 6ar         2         34JA13         2         0           -7         0           Milestones for Cost tentre No. 6ar         2	3AL1FT0894	Complete maintennce access & dry weather channel	60		1AUG11			×-	-64	
Testing & Commissioning; daytime         28         20NU12         07DEC12         18JAN13         2         -462           Contractor serve notice for Works completion         7         7         08DEC12         14JEC12         13JAN13         2         -462           Handover of Portion F         0         0         0         1         4JDEC12         14JEC12         14JEN13         2         0           SO issues completion certificate         21         21         12         14JEC12         04JAN13         26JAN13         2         0           SO issues completion certificate         21         21         15FEB13         2         0         0         0           IMIESTORES FOR Cost Centre No. 63R         1         15FEB13         2         0	3AL1FT0896	Installation of communication system (Daytime)	60		1AUG11			-	-64	
Contractor serve notice for Works completion         7         7         0 8DEC12         14DEC12         14JAN13         2         0           Handover of Portion F         0         0         0         0         0         0         14DEC12         14JAN13         2         0         1         -375           So issues completion certificate         21         15DEC12         04JAN13         1         -375         1         -375           So issues completion certificate         21         15DEC12         04JAN13         1         -375         1         -375           Image: So issues completion certificate         21         15DEC12         04JAN13         1         -375         - <td>3AL1FT0898</td> <td>Testing &amp; Commissioning; daytime</td> <td>28</td> <td></td> <td>0NOV12</td> <td>_</td> <td>18JAN13</td> <td>2</td> <td>-462</td> <td></td>	3AL1FT0898	Testing & Commissioning; daytime	28		0NOV12	_	18JAN13	2	-462	
Handover of Portion F       0       0       0       0       0       0       0       18JAN13       1       -375       -375         SO issues completion certificate       21       21       15DEC12       04JAN13       15FEB13       2       0       -	3AL1FT0902	Contractor serve notice for Works completion	7	7 0	8DEC12	_	25JAN13	0	0	
SO issues completion certificate         21         25DEC12         04JAN13         26JAN13         15FEB13         2           If Milestones for Cost Centre No. 6aR         2         2         31MAR10         2	3AL1FT0904	Handover of Portion F	0	0		07DEC12	18JAN13	-	-375	
of Milestones for Cost Centre No. 6aR     0     0     31MAR10     2       6aR 1; On completion of grouting at P7     0     0     131MAR10     2       6aR 2; On completion of grouting at F6c     0     0     110MAY10     2	3AL1FT0906	SO issues completion certificate	21		5DEC12		15FEB13	2	0	
6aR 1; On completion of grouting at P7     0     0     31MAR10     2       6aR 2; On completion of grouting at F6c     0     0     0     19MAY10     2	Schedule of	f Milestones for Cost Centre No. 6aR	Î							
6aR 1; On completion of grouting at P7         0         0         0         31MAR10         31MAR10         2           6aR 2; On completion of grouting at F6c         0         0         0         19MAY10         2									1	
6aR 2; On completion of grouting at F6c 0 0 19MAY10 2	6AR1FT0902	6aR 1; On completion of grouting at P7	0	0		31MAR10	31MAR10		1,370	
1	6AR1FT0904	6aR 2; On completion of grouting at F6c	0	0		19MAY10	19MAY10		1,321	

Sheet 31 of 58

Page 98 of 125

		•	•		•		•				*	CH 2865-2970 Tsuen Wan West Service Reservior G	*	•	*	•	•			•		•	•	•	•		•		Wunder this Cost Centre				*	•	•	•	*	*	•	*	•	•
				-					-	1.00			~			~	10					-	-								•	•								1.0		
ID Float	2 1,313	2 1,294	2 1,262	2 1,262	2 1,256	2 1,250	2 1,262	2 1,259	2 1,242	2 1,213	2 1,180	2 1,150	2 1,143	2 1,130	2 1,104	2 1,043	2 1,005	2 978	2 954	2 952	2 951	2 950	2 949	2 948	2 947	2 945	2 944	2 943	2 926		2	2	2 1,606	2 1,333	2 1,322	2 1,300	2 1,277	2 1,251	2 1,235	2 1,215	2 1,195	2 1,165
	27MAY10	15JUN10	17JUL10	17JUL10	23JUL10	29JUL10	17JUL10	20JUL10	06AUG10	04SEP10	07OCT10	06NOV10	13NOV10	26NOV10	22DEC10	21FEB11	31MAR11	27APR11	21MAY11	23MAY11	24MAY11	25MAY11	26MAY11	27MAY11	28MAY11	30MAY11	31MAY11	01JUN11	18JUN11		19JAN08A	080CT08A	07AUG09	07MAY10	18MAY10	09JUN10	02JUL10	28JUL10	13AUG10	02SEP10	22SEP10	220CT10
Start																														ŀ												
Finish	27MAY10	15JUN10	17JUL10	17JUL10	23JUL10	29JUL10	17JUL10	2010110	06AUG10	04SEP10	07OCT10	06NOV10	13NOV10	26NOV10	22DEC10	21FEB11	31MAR11	27APR11	21MAY11	23MAY11	24MAY11	25MAY11	26MAY11	27MAY11	28MAY11	30MAY11	31MAY11	01JUN11	18JUN11		19JAN08A	080CT08A	07AUG09	07MAY10	18MAY10	01NUL00	02JUL10	28JUL10	13AUG10	02SEP10	22SEP10	220CT10
Start																																										
Dur	0	0	0	0	0	o	0	0	o	0	o	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		0	0	0	0	0	0	0	0	0	0	0	0
Dur	o	o	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		0	0	0	0	0	0	0	0	0	0	0	0
Description	6aR 3; On completion of grouting at F6b	6aR 4; On completion of grouting at F6a	6aR 5; On completion of grouting at WSD T. 3	6aR 6; On completion of 20% grout by Ith at P6	6aR 7; On completion of 40% grout by Ith at P6	6aR 8; On completion of 60% grout by Ith at P6	6aR 9; On completion of 80% grout by Ith at P6	6aR 10, On completion of grouting works at P6	6aR 11; On completion of grouting wks at P5	6aR 12; On completion of grouting wks at P4	6aR 13. On completion of grouting wks at P3	6aR 14; On completion of grouting wks at WSD's	6aR 15; On completion of grouting wks at F5	6aR 16; On completion of grouting wks at F4	6aR 17; On completion of grouting wks at F3	6aR 18; On completion of grouting wks at F2	6aR 19; On completion of grouting wks at P2	6aR 20; On completion of grouting wks at P1	6aR 21; On completion of 10% grout by Ith at F1	6aR 22; On completion of 20% grout by Ith at F1	6aR 23; On completion of 30% grout by Ith at F1	6aR 24; On completion of 40% grout by Ith at F1	6aR 25; On completion of 50% grout by Ith at F1	6aR 26; On completion of 60% grout by Ith at F1	6aR 27; On completion of 70% grout by Ith at F1	6aR 28; On completion of 80% grout by Ith at F1	6aR 29, On completion of 90% grout by Ith at F1	6aR 30; On completion of grouting works at F1	6aR 31; On completion of all works under this CC	Schedule of Milestones for Cost Centre No. 3aL	3aL 1; On providing evidence of procuring TBM	3aL 2; On providing evidence of TBM Factory Test	3aL 3; On delivery of all parts of TBM to the Si	3aL 4; On completion of site comm. & test. of TB	3aL 5; On completion of 5% perm. tunnel lining	3aL 6; On completion of 10% perm. tunnel lining	3aL 7; On completion of 15% perm. tunnel lining	3aL 8; On completion of 20% perm. tunnel lining	3aL 9; On completion of 25% perm. tunnel lining	3aL 10; On completion of 30% perm. tunnel lining	3aL 11; On completion of 35% perm. tunnel lining	3aL 12: On completion of 40% perm. tunnel lining
	6AR1FT0906	6AR1FT0908	6AR1FT0910	6AR1FT0912	6AR1FT0914	6AR1FT0916	6AR1FT0918	6AR1FT0920	6AR1FT0922	6AR1FT0924	6AR1FT0926	6AR1FT0928	6AR1FT0930	6AR1FT0932	6AR1FT0934	6AR1FT0936	6AR1FT0938	6AR1FT0940	6AR1FT0942	6AR1FT0944	6AR1FT0946	6AR1FT0948	6AR1FT0950	6AR1FT0952	6AR1FT0954	6AR1FT0956	6AR1FT0958	6AR1FT0960	6AR1FT0970	Schedule of	3AL1FT1002	3AL1FT1004	3AL1FT1006	3AL1FT1008	3AL1FT1010	3AL1FT1012	3AL1FT1014	3AL1FT1016	3AL1FT1018	3AL1FT1020	3AL1FT1022	3AL1FT1024

		•	•	•	•	•	•	•		•	*	•	Odry weather flow channel	•	within this cost centre		Pgeotechnical instruments	installed instruments for 12 months from DOC	Ninstalled instruments for 24 months from DOC	<ul> <li>installed instruments for 36 months free</li> </ul>	tents for 48 months from DOC	monitoring for installed instruments	flow measurement devices at Portion A	asurement devices for Portion BI	flow medsurement devices for Portion CI	flow measurement devices for Portion D	flow monitoring to issue of Maint. Certificate	nuder this cost centre													
																	¢	installed instr	•		installed instruments for		flow measuremen	flow measuremen	flow measuremen	flow measurem						•	8					8	8		
Float	1,146	1,131	1,116	1,097	1,081	1,066	1,047	1,026	1,004	977	954	933	800	800	388		1,511		1,465	1,100	735	297	732	679	702	622	23	23													
	0 2	0 2	0	0 2	2	2	2	1	2	1 2	4	2	4	1 2	3		9 2	8A 2	9	0	1	3 2	-	2	2		-	4				8A 1	8A 1	-		0	8A 1	3A 1	8A 1	3A 1	4
CENN Hainsh	10NOV10	25NOV10	10DEC10	29DEC10	14JAN11	29JAN11	17FEB11	10MAR11	01APR11	28APR11	21MAY11	11JUN11	220CT11	220CT11	18JAN13		10NOV09	27DEC08A	26DEC09	26DEC10	26DEC11	08MAR13	29DEC11	20FEB12	28JAN12	17APR12	18JAN14	18JAN14				19MAY08A	11AUG0				26MAY08A	31JUL08A	11AUG08A	25JUL08A	
WP3D Start																													-				ИАУО8А		19MAR08A	19APR08A	APR08A	MAY08A	MAY08A	<b>NN08A</b>	1 10 10 V
Finish	10NOV10	25NOV10	10DEC10	29DEC10	14JAN11	29JAN11	17FEB11	10MAR11	01APR11	28APR11	21MAY11	11JUN11	220CT11	220CT11	07DEC12		10NOV09	27DEC08A	26DEC09	26DEC10	26DEC11	08MAR13	29DEC11	20FEB12	28JAN12	17APR12	07DEC13	07DEC13				19MAY08A	20MAY08A 11AUG08A 20MAY08A 11AUG08A		זק	19/	26MAY08A 21APR08A	31JUL08A 13MAY08A	11AUG08A 23MAY08A	25JUL08A 23JUN08A	
en en en en en en en en en en en en en e	10NG	25NC	1006	29DE	14J/	29JA	17FE	10M/	01AF	28AF	21M	1111	220(	220(	07Df		10NG	27DE	26DI	26DI	26D(	08M	29DI	20FI	28J/	17AI	07DI	07DI				19M/	3A 11AL		3A	3A					t
Start Start																																	20MAY08		19MAR08A	19APR08A	21APR08A	13MAY08A	23MAY08A	23JUN08A	
MP3D Dur	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		0	0	0	0	0	0	0	0	0	0	0	0				0	20	1	0	0	30	9	18	ω	1
Dod	0	0	0	o	0	0	0	0	0	0	0	0	0	0	0		0	0	0	0	0	0	0	0	0	0	0	0				0	20	-	0	0	30	ω	18	φ	ſ
Activity Description	3aL 13; On completion of 45% perm. tunnel lining	3aL 14; On completion of 50% perm. tunnel lining	3aL 15, On completion of 55% perm. tunnel lining	3aL 16; On completion of 60% perm. tunnel lining	3aL 17; On completion of 65% perm. tunnel lining	3aL 18; On completion of 70% perm. tunnel lining	3aL 19; On completion of 75% perm. tunnel lining	3aL 20; On completion of 80% perm. tunnel lining	3aL 21; On completion of 85% perm. tunnel lining	3aL 22; On completion of 90% perm. tunnel lining	3aL 23; On completion of 95% perm. tunnel lining	3aL 24; On completion of perm. tunnel lining	3aL 25; On completion of maint. access/flow chan	3aL 26; On completion of provision of communic.	3aL 27; On completion of all works under this CC	Schedule of Milestones for Cost Centre No. 3dL	3dL 1; On complet. of install geo instrrument.	3dL 2; Maint./monit. geo. inst. for 12 mth	3dL 3; Maint./monitor geo. inst. for 24	3dL 4; Maint./monitor geo. inst. for 36	3dL 5; Maint./monitor geo. inst. for 48	3dL 6; On completion of maint. & monit. of geo.	3dL 7; On installation of FMD at Portion A	3dL 8; On installation of FMD at Portion B	3dL 9; On installation of FMD at Portion C	3dL 10; On installation of FMD at Portion D	3dL 11; On completion of maint. & monit. of FMD	3dL 12; On completion of all works under this CC	Construction of Intake I-1	Works	VO#07; Transperant Hoarding at H1	Receive VO7 for transparent hoarding	Procure/prepare/install transparent hoarding		Possession of site	Obtain TTA (ingress & egress) approval	Site clearance	Obtain tree	Hoarding erection enclosing the Site	Site entrance construction	
Q	3AL1FT1026	3AL1FT1028	3AL1FT1030	3AL1FT1032	3AL1FT1034	3AL1FT1036	3AL1FT1038	3AL1FT1040	3AL1FT1042	3AL1FT1044	3AL1FT1046	3AL1FT1048	3AL1FT1050	3AL1FT1052	3AL1FT1054	Schedule of	3DL10T1202	3DL10T1204	3DL10T1206	3DL10T1208	3DL10T1210	3DL10T1212	3DL10T1214	3DL10T1216	3DL10T1218	3DL10T1220	3DL10T1222	3DL10T1224	Constructio	Preliminary Works	VO#07; Trans	V0007-02	V0007-04		01R1AI1102	01R1AI1104	01R1AI1106	01R1AI1108	01R1AI1110	01R1AI1112	

Sheet 33 of 58

Page 100 of 125

01R1AI1116 01R1AI1118		INC INC	IT STAT	FIRISH STAT	FINISH	ID Float				
01R1AI1118	Erect SOR's secondary site office	g	6 28AUG08A	03SEP08A 28AUG08A	A 03SEP08A	Ŧ				19801
	Footing for temp. bridge span over Shing M. Nul.	26	26 10JUN08A	16JUL08A 10JUN08A	16JUL08A	+	8			
01R1AI1120	Decking for temp. bridge span over Shing M. Nul.	5	13 17JUL08A	01AUG08A 17JUL08A	01AUG08A					
01R1AI1122	Install remote control CCTV as per ER 4.4.10	12	12 04SEP08A	18SEP08A 04SEP08A	18SEP08A	-	•			88
16R1AI1101	Tree Identification & Report	44	14 14MAR08A	01APR08A 14MAR08A	A 01APR08A	2	-			
16R7AI1102	1st tree pruning for small 3 nos. trees	÷	1 03JUN08A	O3JUN08A 03JUN08A	03JUN08A	-	-			
16R7AI1104	2nd tree pruning for small 3 nos. trees	*	1 04JUL08A	04JUL08A 04JUL08A	04JUL08A	÷				
16R7AI1106	Final pruning & uplifting of 3 nos. small trees	2	2 08SEP08A	09SEP08A 08SEP08A	09SEP08A	÷				
16R7AI1108	Confirm location for trees to be transplanted	51	51 02APR08A	27AUG08A 02APR08A	V 27AUG08A	-				
16R7AI1114	One stg transplant for big 4 nos. big trees	σ	9 11FEB09A	19FEB09A 11FEB09A	19FEB09A	1	23			
Permanent S	Permanent Soil Nailing Works									
11R2AI1302	Erect working platform & mobilization	00	8 17MAY08A	24MAY08A 17MAY08A	A 24MAY08A	-	-			
11R2AI1304	Install test nails & proof loading test, 2 nos.	ø	8 24JUN08A	08JUL08A 24JUN08A	08JUL08A	-				
11R2AI1306	Soil nailing for A to C rows; 69 nos.	9	16 02JUL08A	14JUL08A 02JUL08A	14JUL08A	2	•			
11R2AI1308	Soil nailing for D to F rows; 71 nos.	29	29 15JUL08A	05SEP08A 15JUL08A	05SEP08A	-				
11R2AI1310	Constrcut soil nail heads; 140 nos.	8	22 19JUL08A	06SEP08A 19JUL08A	06SEP08A	4	8		30	
11R2AI1312	Demobilization	e	3 08SEP08A	10SEP08A 08SEP08A	10SEP08A	1	-			
Construction	Construction of Spiral Ramp & Cascade									
Additional GI V	Additional GI Woks to Fnalize Design									
AGIA-02	Drill for 5 nos, additional GI works	21	21 09SEP08A	09SEP08A 04OCT08A 09SEP08A 04OCT08A	040CT08A	1	•			
Temp. Pipe-pile cofferdam	le cofferdam								22	
04L1A11202	Erect piling platform	43	43 22OCT08A	24DEC08A 220CT08A	A 24DEC08A	•				
04L1A11203	Mobilization & set up piling rig	ო	3 300CT08A	01NOV08A 300CT08A	A 01NOV08A	Ţ				
04L1AI1204	Install 273 mm dia. temp. pipe piles; 144 nos.	43	43 08NOV08A	08NOV08A 05JAN09A 08NOV08A	A OSJANO9A	F			33	315
04L1AI1226	Demobilize all plant and materials	9	6 06JAN09A	13JAN09A 06JAN09A	13JAN09A	1				
Excavate +104	Excavate +104.0 to +100.5mPD; Row 7									
04L1AI1402	Mobilization	Ŧ	1 23FEB09A	23FEB09A 23FEB09A	23FEB09A	1				
04L1AI1404	Bulk excavation; soil (155m3)	4	4 24FEB09A	27FEB09A 24FEB09A	27FEB09A		-			251
04L1AI1406	Install test tie-back & proof load test	4	4 28FEB09A	04MAR09A 28FEB09A	04MAR09A	Ŧ				200
04L1AI1408	Install tie backs/wailing & shortcrete	4	4 03MAR09A	03MAR09A 06MAR09A 03MAR09A 06MAR09A	A DEMAROSA	÷	All and			
Excavate +100	Excavate +100.5 to +99.0mPD; Rows 1 & 8									
04L1AI1410	Bulk excavation; soil (219m3)	N	2 07MAR09A	07MAR09A 09MAR09A 07MAR09A 09MAR09A	A O9MAR09A	F				
04L1AI1412	Install tie backs/wailing & shorcrete	9	6 10MAR09A	10MAR09A 16MAR09A 10MAR09A 16MAR09A	A 16MAR09A	F				
Excavate +99.0	Excavate +99.0 to +96.5mPD; Rows 2, 9 & 18									
04L1AI1414	Bulk excavation; soil (710m3)	ო	3 17MAR09A	IAR09A 19MAR09A 17MAR09A 19MAR09A	A 19MAR09A					
04L1AI1416	Install test tie-back & proof load test	4	4 26MAR09A	26MAR09A 01APR09A 26MAR09A	A 01APR09A	-			24	100
04L1AI1418	Install tie backs/wailing & shortcrete	9	6 23MAR09A	23MAR09A 28MAR09A 23MAR09A	A 28MAR09A	F				
Excavate +96.	Excavate +96.5 to +95.0mPD; Rows3, 10 & 19									
04L1AI1420	Bulk excavation; soil (721m3)	ო	3 30MAR09A	04APR09A 30MAR09A 04APR09A	A 04APR09A					
04L1AI1422	Install tie backs/wailing & shortcrete	4	4 02APR09A	20APR09A 02APR09A	A 20APR09A	+		1		

Sheet 34 of 58

Page 101 of 125

Course 4, 11.8, 20         Solid (70 ( $100$ )         3										The second second second second second second second second second second second second second second second se		And and a state of the state of	A REAL PROPERTY AND A REAL	A REAL PROPERTY OF A REAL PROPER	
Ame         Ame <td>Powerto 405</td> <td>14-104 0 mDD: Doute 4 11 2 20</td> <td></td> <td>100</td> <td></td>	Powerto 405	14-104 0 mDD: Doute 4 11 2 20												100	
Install the back/shortshorts/shorts/shorts/shorts/shorts/shorts/shorts/shorts	1011404	Bulk excertation: soil (701m3)	e			1RAPRO9A DEAPE	-	PROSA			••				
Add De Saminal       Samina	1 11424	Lantall tic hockstunition & shoreta	o u					PROAD	• -			11			
			2						-				-	NP26	
Install is election, all (2014)         4         4         2 AbryGook         (EMAYCORA)         1         1           321 OF 25.3EPPC for 23         Install is election, all (2014)         5         2 (24PCGOS)         (EMAYCORA)         1 <td>Savale tot</td> <td>0 to + 33.UTTPLI; KOWS 3, 12, 16, 216,24</td> <td></td> <td></td> <td></td> <td>and the second second</td> <td></td> <td></td> <td>2</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	Savale tot	0 to + 33.UTTPLI; KOWS 3, 12, 16, 216,24				and the second second			2						
Intelline tenedoxading         Ext	1AI1428	Bulk excavation; soil (818m3)	4			LIAPHKUBA ZUAPI	-	APHUSA	-		•				
Intall to beact/amiling a shoredet         5         5         2 a 24AF03A         1 (AMYOSA)         1 (AMYOSA) <th< td=""><td>1AI1430</td><td>Install test tie-back &amp; proof load test</td><td>4</td><td></td><td>1APR09A</td><td>16MAY09A 21API</td><td></td><td>AAY09A</td><td>-</td><td></td><td></td><td></td><td></td><td></td><td></td></th<>	1AI1430	Install test tie-back & proof load test	4		1APR09A	16MAY09A 21API		AAY09A	-						
S300 Conception with an object of	1AI1432	Install tie backs/wailing & shorcrete	ى س		1APR09A	16MAY09A 21API		AYO9A	-		<b>E</b> 3				_
Built encodence         S         CuMAVORA         IBMAVORA         IBMAVORA         IBMAVORA         IBMAVORA         IBMAVORA         IBMAVORA         IBMAVORA         IBMAVORA         IBMAVORA         I         I           S2510 F11 mBC         Reconsultive (ac) (3,2,1,2,2,3)         2         2         19,000005         20,0000000         20,0000000         20,00000000         20,00000000         20,000000000         20,000000000         20,000000000         20,000000000         20,000000000         20,00000000000000000000000000000000000	avate +93.	0 to +92.6mPD; Row 22													
Install fiel backshowling & short cetter         2         2         1 SMAYOSA         27MAYOSA         1         1         1           23.5 Get Shift (25.1)         5.10 (25.10)         6.10 (25.10)         6.10 (25.10)         1         <	1AI1434	Bulk excavation; soil (423m3) & rock (52m3)	n	30	4MAY09A	18MAY09A 04MA	Y09A 18N	AYO9A	÷	r.					
S2.5 10 91.1mPC; Rouse 6, 13.16, 17.8.3         S2.5 10 91.1mPC; Rouse 6, 13.16, 17.8.3         S3.MAYOSA         S1.MAYOSA	1AI1436	Install tie backs/wailing & shorcrete	2	2 1	9MAY09A	27MAY09A 19MA	Y09A 27N	AYO9A	-					1955	
Main         Constraint         Constraint <td>COT Officie</td> <td>5 to 01 1mDD. Douise 6 13 16 17232</td> <td></td>	COT Officie	5 to 01 1mDD. Douise 6 13 16 17232													
Insultanti lead (2 min)         and (2 min	TCL AIPAP	2 10 21. IIIILD, KOWS 8, 13, 10, 11 0423								-	-				
Insultable         Insulta	1AI1438	Bulk excavation; soil (1002m3) & rock (342m3)	80	80		Z3MAY09A 06MA		AAYU9A	-	-			-	1.4.4	
	1AI1440	Install test tie-back & proof load test	4	4		25MAY09A 08MA		AYO9A	-					12.22	
91.1 Co B6.5mPC): Rows 14.17 8.25         91.1 Co B6.5mPC): Rows 14.17 8.25         91.1 Co B6.5mPC): Rows 17.2 mC         91.1 Co B6.5mPC)         91.1 Co B6.5mPC)         91.2 mC         91.2 mC <td>1AI1442</td> <td>Install tie backs/wailing &amp; shorcrete</td> <td>4</td> <td>4</td> <td>8MAY09A</td> <td>Z7MAY09A 18MA</td> <td></td> <td>AAY09A</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	1AI1442	Install tie backs/wailing & shorcrete	4	4	8MAY09A	Z7MAY09A 18MA		AAY09A							
	194 etere	-													
$\begin{tabular}{ c c c c c c c c c c c c c c c c c c c$	1411444		12		8MAY09A	AM81 60UUL10	L10 A60Y	0N09	-	0				245	
BASE TORE STREPT         Control	11446	Install tic books (in a shorest	! •		BONI II CO		100 051	INDO	÷	10					
BIS to R8.mIPL: Rows 12 a 28         R.         <	AI 1440		t		00000000			2000		4				2000	1
	avate +89.	5 to 88.5mPD; Rows 15 & 26													_
Install te backswaling & shorrenete         3         1         1         1         2         2         1         1         2	AI1448	Bulk excavation; soil (269m3) & rock (690m3)	o	111	60NUL30	16JUN09 06JUI		60ND	_	N				100	
B6.5 to 71.5mPD; Fowe 27 to 31           S6: up for dewatering         3	AI1450	Install tie backs/wailing & shorcrete	ო		17JUN09	10L71 60NUL61		60NU	-	N	3				
Set up for dewatering         Eq. (a)         Colunos         Colunos </td <td>avate +88.</td> <td>5 to 71.5mPD; Rows 27 to 31</td> <td></td>	avate +88.	5 to 71.5mPD; Rows 27 to 31													
Rock excaverient/mucking outlemp, support         168         168         30,UN09         19,JAN10         1         22         37,Tml social           nof Veritocular Access         Cast base slab         6         20,JAN10         26,EB10         1         22         37,Tml social         22           Cast base slab         6         6         20,AN10         26,FEB10         26,FEB10         1         22           Cast base slab         12         12         10,FEB10         26,FEB10         1         22           Cast base slab         12         12         10,FEB10         26,FEB10         1         22           Cast base slab         12         12         10,FEB10         26,FEB10         1         22           Cast base slab         12         12         27         27,PB10         1         22           Cast base slab         15         13         10,MA10         1         22         22           Cast tamp up to +76,51mPD         15         15         14,MA10         21,MA10         1         22           Cast tamp up to +76,51mPD         15         14         1/MA10         21,MA10         1         22           Cast tamp up to +76,51mPD         15 <td>1A11442</td> <td>Set up for dewatering</td> <td>œ</td> <td></td> <td>20JUN09</td> <td>29JUN09 20JUN</td> <td></td> <td>60NU</td> <td></td> <td>N</td> <td>_</td> <td></td> <td>3</td> <td></td> <td></td>	1A11442	Set up for dewatering	œ		20JUN09	29JUN09 20JUN		60NU		N	_		3		
In of Vehiucular Access         In of Vehiucular Access         In of Vehiucular Access         In of Vehiucular Access         In of Vehiucular Access         In of Vehiucular Access         In of Vehiucular Access         In of Vehiucular Access         In of Vehiucular Access         In of Vehiucular Access         In of Vehiucular Access         In of Vehiucular Access         In of Salar         In of Sala	1AI1444	Rock excavation/mucking out/temp. support	168		30JUN09	19JAN10 30JU		AN10			1m3 sol	15,089m3 rock(	@90m3/day v	ith 2 work	c fron
Cast base slab         Cast base slab         Cast base slab         2.2         2.04N10         2.6JN10         2.6JN10         2.6JN10         2.6JN10         2.6JN10         2.2JN10         0.6 EB010         1         2.2J           Cast valis         Cast valis         12         12         12         10 FEB10         25/SH10         1         22           Cast valis         Cast valis         12         12         12         10 FEB10         25/FEB10         1         22           Cast valis         Cast valis         12         <	strucion o	if Vehiucular Access													
Cast wells         Cast wells         Cast wells         Curve of slab         1         22         ZUAN10         69FEB10         1         22           Cast roof slab         Cast roof slab         12         12         10FEB10         26FEB10         15         12         275EB10         15         22           Cast roof slab         Cast roof slab         12         12         27FEB10         15         15         13MAR10         26FEB10         1         22           Cast ramp up to +8651mPD         15         15         13MAR10         21APR10         1         22           Cast ramp up to +8651mPD         15         15         31MAR10         21APR10         1         22           Cast ramp up to +8651mPD         15         15         31MAR10         21APR10         1         22           Cast ramp up to 88.01mPD         15         15         31MAR10         21MAY10         21APR10         1         22           Cast ramp up to 88.01mPD         15         15         17JUN10         23MAY10         1         22           Cast ramp up to 88.01mPD         15         15         17JUN10         23MU10         1         22           Cast ramp up to 88.01mPD         2	AI1452	Cast base slab	9		20JAN10	26JAN10 20JAN		AN10		N					
Cast root slab       12       12       10       26       10       26       1       -22 <t< td=""><td>A11454</td><td>Cast walls</td><td>12</td><td></td><td>27JAN10</td><td>09FEB10 27JAP</td><td></td><td>EB10</td><td>-</td><td>2</td><td></td><td></td><td></td><td></td><td></td></t<>	A11454	Cast walls	12		27JAN10	09FEB10 27JAP		EB10	-	2					
In of Spiral Ramp Structure         In of Spiral Ramp Structure <t< td=""><td>AI1456</td><td>Cast roof slab</td><td>12</td><td></td><td>10FEB10</td><td>26FEB10 10FE</td><td></td><td>EB10</td><td>-</td><td>N</td><td></td><td></td><td></td><td></td><td></td></t<>	AI1456	Cast roof slab	12		10FEB10	26FEB10 10FE		EB10	-	N					
Ocast base slab         1         12         12         27FEB10         12MAR10         27FEB10         12MAR10         1         -22           Cast base slab         Cast base slab         1         1         1         22         1         2         1         2         1         2         2         1         2         2         1         2         2         2         1         2         <	1	of Saint Down Standard				-									
Occast rando up to +76.51mPD         1         1         1         1         2           Cast rando up to +86.10mPD         1         1         1         1         22           Cast rando up to +86.10mPD         1         1         1         1         22           Cast rando up to +86.10mPD         1         1         1         22           Cast rando up to +86.10mPD         1         1         1         22           Cast rando up to 89.41mPD         1         1         1         22           Cast rando up to 89.41mPD         1         1         1         1         22           Cast rando up to 89.41mPD         1         1         1         1         22           Cast rando up to 98.01mPD         1         1         1         1         22           Cast rando up to 98.01mPD         1         1         1         1         22           Cast rando up to 98.01mPD         1         1         1         1         22           Cast rando up to 98.01mPD         1         1         1         1         22           Backfill spiral range to 98.01mPD         1         1         1         22           Cast rando up to 98.01mPD	5	Cast hase slah	40	10	27FFB10	12MAR10 27FEF		AAR 10		0					
Cast ramp up to +86.0 mPD         Cast ramp up to +86.0 mPD         Cast ramp up to +86.1 mPD         Cast ramp up to +86.1 mPD         Cast ramp up to +86.1 mPD         Cast ramp up to +86.1 mPD         Cast ramp up to +86.1 mPD         Cast ramp up to 89.4 mPD         Cast ramp up to 89.4 mPD         Cast ramp up to 89.4 mPD         Cast ramp up to 89.4 mPD         Cast ramp up to 89.4 mPD         Cast ramp up to 89.4 mPD         Cast ramp up to 89.4 mPD         Cast ramp up to 89.4 mPD         Cast ramp up to 89.4 mPD         Cast ramp up to 89.4 mPD         Cast ramp up to 89.4 mPD         Cast ramp up to 89.4 mPD         Cast ramp up to 89.4 mPD         Cast ramp up to 89.4 mPD         Cast ramp up to 98.0 mPD         Cast ramp up to 98.0 mPD         Cast ramp up to 98.0 mPD         Cast ramp up to 98.0 mPD         Cast ramp up to 4102.31 mPD         Cast ramp ramp ramp r	A A LA ADA		i t		12MAD10	SOMAPIO 13MA		AD10		0	La		ł		
Cost ramp up to 465.10mPD         15         15         22APT10         10MAY10         1         222           Cast ramp up to 86.11mPD         15         15         11MAY10         28MAY10         1         222           Cast ramp up to 86.41mPD         15         15         11MAY10         28MAY10         1         222           Cast ramp up to 89.71mPD         15         15         15         17JUN10         28MAY10         1         222           Cast ramp up to 98.01mPD         15         15         15         17JUN10         28MAY10         1         222           Cast ramp up to 98.01mPD         15         15         15         17JUN10         05JUL10         1         -22           Cast ramp up to 10.82.1mPD         15         15         07JUL10         22JUL10         1         -22           Backfill spiral ramp: 2466m3 @ 200m3/day         15         13         23JUL10         05JUL10         1         22           Cast ramp up to 10.2.31mPD         15         13         23JUL10         05JUL10         1         22           Cast ramp up to 10.2.31mPD         13         23JUL10         05JUL10         23JUL10         1         1         22           Construct	1011406	Cast ramp up to 1.0 communic	2 L		31MAR10	21APR10 31MA		PR10							
Cast ramp up to 89.41mPD       15       15       15       15       15       11MAY10       28MAY10       1       -22         Cast ramp up to 89.71mPD       15       15       15       15       17JUN10       28MAY10       1       -22         Cast ramp up to 98.01mPD       15       15       15       15JUN10       05JUL10       17JUN10       1       -22         Cast ramp up to 98.01mPD       15       15       05JUL10       05JUL10       23JUL10       1       -22         Cast ramp up to +102.31mPD       15       15       05JUL10       2JUL10       2JUL10       1       -22         Cast ramp up to +102.31mPD       15       15       05JUL10       2JUL10       2JUL10       1       -22         Cast ramp up to +102.31mPD       13       13       23JUL10       05JUL10       1       103         Construct RC spiral ramp: 2456m3 @ 200m3/day       15       15       07AUG10       2JUL10       1       -22         Construct RC spiral ramp top       cast base slass       12       12       2JUL10       07AUG10       1       -22         Cost walls 1st lift       cast base slass       12       12       2JUL10       05AUG10       1       -22	1011108	Cast rame up to +85 10mPD	15		22APR10	10MAY10 22AP		1AY10		0			1		
Cast ramp up to 93.11mPD       15       15       15       15       15       15       15       15       15       15       15       15       15       17       17       17       1       -22         Cast ramp up to 98.01mPD       15       15       15       15       15       15       15       17       17       1       -22         Cast ramp up to +102.31mPD       15       15       15       05JUL10       05JUL10       05JUL10       1       -22         Cast ramp up to +102.31mPD       15       15       05JUL10       22JUL10       05JUL10       1       -22         Backfil spiral ramp: 2496m3       200m3/day       13       13       23JUL10       05JUL10       22JUL10       1       -22         Construct RC spiral ramp top       15       15       07AUG10       24UG10       1       103         Or Cascade Structure       15       15       07AUG10       24UG10       1       103       05UL10       1       22         Or Cast base slabs       Cast base slabs       12       12       23JUL10       05AUG10       1       -22       0         Cast valls 1st lift       200m down from soffit       18       18	1011410	Cast ramp up to 80.41mPD	5 tî		11MAY10	28MAY10 11MA		1AY10	-						
Cast ramp up to 98.01mPD       15       15       15       15       15       15       15       15       15       15       15       15       15       15       17JUN10       05JUL10       1       -22         Cast ramp up to +102.31mPD       15       15       15       05JUL10       05JUL10       22JUL10       1       -22         Backfil spiral ramp: 2496m3       200m3/day       13       13       23JUL10       05JUL10       22JUL10       1       -22         Construct RC spiral ramp: 2496m3       200m3/day       15       15       07AUG10       23JUL10       06AUG10       1       103         On of Cascade Structure       15       15       07AUG10       24UG10       07AUG10       1       103         Or of Cascade Structure       12       12       23JUL10       05AUG10       1       103         Cast base slabs       12       12       23JUL10       05AUG10       1       -22         Cast walls 1st lift       268 walls       16       16       23JUL10       1       -22         Cast walls 2nd lift, 200mm down from soffit       18       16       23JUL10       1       22       22         Cast walls 2nd lift, 200mm down fro	C14410		ų			45 NIN10 29MA		1 IN10	-				1		
Cast ramp up to 90.0 mmr U       Cast ramp up to 90.0 mmr U       Cast ramp up to 110.31mPD       Cast ramp up to 110.32mL10       Cast ramp up t	A1412		2 4					11140	-	4 0			-		
Cast ramp up to +102.31mPD       15       15       05 ubuL10       22JUL10       06JUL10       22JUL10       1       -22         Backfill spiral ramp; 2496m3@200m3/day       13       13       23JUL10       06AUG10       1       103       @ m3/5minutes         Construct RC spiral ramp top       15       15       15       07AUG10       24AUG10       24AUG10       1       103       @ m3/5minutes         of Cascade Structure       15       15       15       07AUG10       24AUG10       24AUG10       1       103       @ m3/5minutes         of Cascade Structure       12       12       23JUL10       05AUG10       24AUG10       1       103       Cast base slabs       1       -22         Cast base slabs       18       18       05AUG10       25AUG10       05AUG10       1       -22       Cast walls 1st lift       -22         Cast walls 2nd lift, 200mm down from soffit       18       18       77AUG10       165EP10       1       -22         Cast roof slabs       16       16       175EP10       090CT10       1       -22       22	1AI1414		0							8			1	100	
Backfill spiral ramp; 2496m3@ 200m3/day       13       13       23JUL10       06AUG10       1       103       @ fm3/5ninutes         Construct RC spiral ramp top       15       15       75UG10       24UG10       24UG10       1       103       @ fm3/5ninutes         on of Cascade Structure       15       15       07AUG10       24AUG10       24AUG10       1       103       @ fm3/5ninutes         Cast base slabs       12       12       12       23JUL10       05AUG10       24AUG10       1       -22         Cast base slabs       18       18       06AUG10       26AUG10       06AUG10       1       -22	1AI1416	Cast ramp up to +102.31mPD	15	. 1	06JUL10	22JUL10 06JUI		UL10		N		4			
Construct RC spiral ramp top       15       15       07JUG10       24JUG10       1       103       1       103         on of Cascade Structure       12       12       12       12       23JUL10       05AUG10       1       103       1       103       1       103       1       103       1       103       1       103       1       103       1       103       1       103       1       103       1       103       1       103       1       103       1       103       1       103       1       103       1	1AI1418	Backfill spiral ramp; 2496m3 @ 200m3/day	13		23JUL10	06AUG10 23JUL		NUG10	-	33		ninutes			
On of Cascade Structure         12         12         23JUL10         05AUG10         1           Cast base slabs         12         12         23JUL10         05AUG10         05AUG10         1           Cast base slabs         18         18         06AUG10         26AUG10         26AUG10         1           Cast walls 1st lift         18         18         27AUG10         16SEP10         1         1           Cast walls 2nd lift, 200mm down from soffit         18         18         17SEP10         090CT10         15SEP10         1	1AI1420	Construct RC spiral ramp top	15		07AUG10	24AUG10 07AU		NUG10	_	13					
Cast base slabs         12         12         23JUL10         05AUG10         1           Cast walls 1st lift         18         18         06AUG10         26AUG10         26AUG10         1           Cast walls 1st lift         18         18         06AUG10         26AUG10         26AUG10         1           Cast walls 2nd lift, 200mm down from soffit         18         18         27AUG10         16SEP10         16SEP10         1           Cast roof slabs         18         18         17SEP10         09OCT10         15SEP10         09OCT10         1	Istruction	of Cascade Structure													27115
Cast walls 1st lift         18         06AUG10         26AUG10         26AUG10         1           Cast walls 2nd lift, 200mm down from soffit         18         18         27AUG10         16SEP10         16SEP10         1           Cast roof slabs         18         18         17SEP10         09OCT10         15SEP10         1		Cast base slabs	12		23JUL10	05AUG10 23JUL		VUG10	-	N		-		100	
Cast walls 2nd lift, 200mm down from soffit         18         27AUG10         16SEP10         16SEP10         1           Cast roof slabs         18         18         17SEP10         090CT10         15SEP10         1	1AI1474	Cast walls 1st lift	60		06AUG10	26AUG10 06AU		NUG10		2					
Cast roof slabs 18 17SEP10 09OCT10 17SEP10 09OCT10 1	1AI1476	Cast walls 2nd lift, 200mm down from soffit	60		27AUG10			SEP10	H	N		191			
	1AI1478	Cast roof slabs	8	18	17SEP10	090CT10 17SE		DCT10	-	2			-		

	Description	Dur Dur	Dur	Start	Finish Start	Finish	9	Float	
Dismantie & R	Removal of TBM								
04L1AI1458	Backfill & form cranage platform	24	24 1	110CT10	08NOV10 110CT10	08NOV10	-	-22	
04L1AI1460	TBM break through	0	0			11JUN11*	-	-195	
04L1AI1461	Dissembly & demobilization of TBM	50	50. 1	13JUN11	10AUG11 13JUN11	10AUG11	-	-195	
04L1A11462	Cast lower base slab	12	12 0	06JUL10	19JUL10 06JUL10	19JUL10	-	-19	before TBM retrieval
struction e	Construction of Box Culvert Structure								
04L1AI1463	Cast upper base	g	9	11AUG11	17AUG11 11AUG11	17AUG11	1	-195	
04L1AI1464	Cast walls 1st lift	18	18 1	18AUG11	07SEP11 18AUG11	07SEP11		-195	after retrieval of TBM & gantry crane#
04L1AI1466	Cast walls 2nd lift, 200mm down from soffit	18	18 0	08SEP11	29SEP11 08SEP11	29SEP11		-195	
04L1AI1468	Cast roof slabs	9	18 3	30SEP11	220CT11 30SEP11	220CT11		-195	
04L1AI1470	Backfill & compaction above box culvert, ~13m	22	22 2	240CT11	17NOV11 240CT11	17NOV11	-	-195	
fication	Modification of Existing Channel in Dry Season								
nel Modit	Channel Modification (Varied)Works (Civil Works)								
07R1A1502	Break wall & slab at pipe pile location	00	8 02	02NOV09*	10NOV09 02NOV09*	* 10NOV09	-	20	
07R1AI1504	Set up pipe pile rig	e	3 1	11NOV09	13NOV09 11NOV09	13NOV09	٣	70	
07R1AI1506	Install pipe piles (30n*12m)	10	10 1	14NOV09	25NOV09 14NOV09	25NOV09	-	70	
07R1AI1508	Break existing masonry wall	4	4	26NOV09	30NOV09 26NOV09	30NOV09	τ.	70	
07R1AI1510	PC blcok/sand back bund wall for water diversion	2	2 0	01DEC09	02DEC09 01DEC09	02DEC09	٣	70	
07R1AI1512	Cut existing slab	÷-	0 +-	03DEC09	03DEC09 03DEC09	03DEC09	¥-	70	
07R1AI1514	Demolish Wo Yi Hop Nullah wall & slab	9	8	04DEC09	10DEC09 04DEC09	10DEC09	٣	70	
07R1AI1518	Construct WYH Nullah wall below slab	Q	6	11DEC09	17DEC09 11DEC09	17DEC09	٣	20	
07R1A11520	Backfill & SRT behind wall below slab	18	18 1	18DEC09	11JAN10 18DEC09	011AN10	F	70	
07R1AI1522	Demolish Shing Mun Nullah wall with struts	ø	9	12JAN10	18JAN10 12JAN10	18JAN10	P	70	
07R1AI1524	Demolish Shing Mun Nullah slab	4	4	19JAN10	22JAN10 19JAN10	22JAN10	Ψ.	02	
07R1AI1626	Construct slab	Ø	80	23JAN10	01FEB10 23JAN10	01FEB10	τ.	20	
07R1AI1628	Construct wall for WYH Nullah	10	10	02FEB10	12FEB10 02FEB10	12FEB10	-	02	
07R1AI1630	Construct wall for SM Nullah	10	10	17FEB10	27FEB10 17FEB10		-	20	
07R1AI1632	Assoc. RC works for trash grill & stop slogs	18	18 0	01MAR10			•	20	
07R1AI1634	Mass concrete infill	n	3 2	22MAR10	24MAR10 22MAR10	24MAR10	٣	20	
07R1AI1636	PC block & san bag bund wall	e	3	25MAR10	27MAR10 25MAR10	27MAR10	-	70	
nel Modi	Channel Modification Works (Steel Works)								
07R1AI150T	Install steelworks, Phase 3	36	36 0	01NOV11*	12DEC11 01NOV11*	- 12DEC11	-	-143	
Piling Works									
Works A	Piing Works Along Crest Plarform								
11R2AI1202	Erect piling platform for upper piles	42	12	22SEP10	07OCT10 22SEP10	07OCT10	iπ.	103	
11R2A11204	Mobilize piling rig & set up	ω	9	08OCT10	140CT10 080CT10	140CT10	٣	103	
11R2A1206	350mm dia. pre-bored H-piles (upper); 36 nos.	36	36 1	150CT10	26NOV10 15OCT10	26NOV10	۰	103	all the the the the test of the test of the test of the test of the test of the test of the test of the test of the test of te
11R2AI1208	Demobilize piling rig	g	9	27NOV10	03DEC10 27NOV10	03DEC10	÷.	103	
	Crest Platform								
11R2AI1210	Excavate & hack off grout	ø	8	04DEC10	13DEC10 04DEC10	13DEC10	۲	103	
11R2A11212	Construct skin wall	12	12 1	14DEC10	29DEC10 14DEC10	29DEC10	÷-	103	
					010-1000 111100	C PARTICUS CONTRACTOR	1000	10000	

Sheet 36 of 58

Page 103 of 125

	103	103			35 Percent and the second and the se	35		-	-195	956				8	-195			-183 150nos. climber, 200nos. woodland#63nos. trees, 2072nos.	-181	-143	-118		ofor Ce	41 • for Cascade at Intake I-1			for Cascad			648 within this Cost Centre				ds	•		44			66 Aspiral ramp at Intake I-1
Float	1	1 10		1 -195	1 -195	1 -195		1 -195	<del>ب</del> ۲	1 -195	1	1 -195		1 -195	-	2	2	-	2		2 -1		2 1,645	2 1,441	2 1,403		-	2		2 6		-			2 1,557	2 1,489	2 1,441		2 1,307	2 1,266
Finish	13JAN11	27JAN11		24NOV11	02JAN12	09JAN12		16JAN12	02FEB12	11FEB12	16FEB12	01MAR12		15MAR12	22MAR12	29MAR12	19APR12	01MAR12	01MAR13	29DEC11	28DEC12		29JUN09	19JAN10	26FEB10	26AUG10	09OCT10	220CT11	220CT11	22MAR12	No. of Street, or Stre		12DEC11	29JUN09	25SEP09	02DEC09	19JAN10	21APR10	02JUN10	13JUL10
Start	10JAN11	JAN11		18NOV11	25NOV11	03JAN12		10JAN12	17JAN12	03FEB12	13FEB12	FEB12		03FEB12	17FEB12	23MAR12	30MAR12	27JAN12	02MAR12	13DEC11	30DEC11																			
Finish	13JAN11 10	27JAN11 14JAN11		24NOV11 18	02JAN12 25	09JAN12 03		16JAN12 10	02FEB12 17	11FEB12 03	16FEB12 13	01MAR12 17FEB12		 15MAR12 03	_	-	19APR12 30	01MAR12 27	01MAR13 02		28DEC12 30		29JUN09	19JAN10	26FEB10	26AUG10	090CT10	220CT11	220CT11	22MAR12			12DEC11	29JUN09	25SEP09	02DEC09	19JAN10	21APR10	02JUN10	13JUL10
Start	10JAN11	14JAN11		1BNOV11	25NOV11	03JAN12		10JAN12	17JAN12	03FEB12	13FEB12	17FEB12		03FEB12	17FEB12	23MAR12	30MAR12	27JAN12	02MAR12	13DEC11	30DEC11						ľ)													
Dur	4 1(	12 1		6 18	29 25			6		0	4	12 1		36 0		7 20	21 30	30 2	365 02	12 1	365 31		0	0	0	0	0	0	0	0	1		0	0	0	0	0	0	0	0
a ma	4	12		g	29	9		9	12	œ	4	12		36	30	7	21	30	365	12	365		0	0	0	0	0	0	0	0			0	0	0	0	0	0	0	0
Activity Description	Backfill & construct U-channel	Fix rebar/ erect fwk/concrete ramp	Above Inclined Access Ramp	Mobilize piling rig & set up	350mm dia. pre-bored H-piles (lower); 29 nos.	Demobilize piling rig	Inclined Access Ramp	Excavate & hack off grout	Construct skin wall	Construct capping beam	Backfill & construct U-channel	Fix rebar/erect fwk/concrete ramp	Remaining Works Prior to Handover	Finishing & reinstatement works; Portion A	Pre-handover inspections and remedial works	Contractor serve notice for Works completion	SO issues completion certificate	Landscaping works at Portion A	Establishment Works at Portion A	Install flow measurement devices at Intake I-1	Maintain & monitor flow monitoring	Schedule of Milestones for Cost Center No. 4L	4L 1; On completion of 50% excavation	4L 2; On completion of excavation	4L 3; On completion of 25% concreting	4L 4; On completion of 50% concreting	4L 5; On completion of 75% concreting	4L 6; On completion of Cascade	4L 7; On completion of connecting BC	4L 8; On completion of all works under this CC	Schedule of Milestones for Cost Centre No. 7R		7R 1; On completion of trash grills	7R 2; On completion of 25% excavation	7R 3; On completion of 50% excavation	7R 4; On completion of 75% excavation	7R 5; On completion of all excavation	7R 6; On completion of spiral ramp to +80mPD	7R 7; On completion of spiral ramp to +90mPD	7R 8; On completion of spiral ramp to +100mPD
<u>0</u>	11R2AI1216	11R2AI1218	9	11R2AI1220	11R2AI1222	11R2AI1224			11R2A11228	11R2AI1230	11R2A11232	11R2AI1234	Remaining W	07R1AI1606	07R1AI1608	07R1AI1610	07R1AI1612	16R7AI1602	16R7AI1604	3DL1A11602	3DL1A1604	Schedule of I	04L1AI1802	04L1A11804	04L1AI1806	04L1A11808	04L1A11810	04L1AI1812	04L1AI1814	04L1AI1816	Schedule of		07R1AI1902	07R1AI1904	07R1AI1906	07R1AI1908	07R1AI1910	07R1AI1912	07R1AI1914	07R1AI1916

	0	0	24AUG10	24AUG10	2 1,224		◆at Intake I-1
7R 10; On completion of all works under this CC	0	0	22MAR12	22MAR12	10.0		under this Cost Centre
Schedule of Milestones for Cost Centre No. 11R							
11R 1: On completion of soil nailing works	0	0	06SEP08A	06SEP08A	2	◆at Intake I-1	
11R 2; On completion of piling at platform	0	0	26NOV10	26NOV10	2 1,130		wwall at platform at Intake I-1
11R 3, On completion of piling at branch access	0	0	02JAN12	02JAN12	2 728	wal at bra	at branch access at intake I-1 I
11R 4; On completion of all works under this CC	0	0	03DEC10	03DEC10	2 1,123		Wunder this Cost Centre
Construction of Intake I-2							
Additional GI Works to Finalize Design							
Erect platform/mibilization & set up GI rig	m		12SEP08A 16SEP08A 12SEP08A	16SEP08A	-	-	
Drill 3 nos. GI holes for Intake Structures	22 2	22 17SEP08A	17SEP08A 03NOV08A 17SEP08A	03NOV08A	Ŧ	0	
Drill 1 hole for Intersection with Main Tunnel	12	12 11NOV08A	24NOV08A 11NOV08A 24NOV08A	24NOV08A			
Diversion of CLP Overhead Cable							
Temporary diversion of CLP overhead cable	30 3	30 02SEP08A	02SEP08A 17OCT08A 02SEP08A	17OCT08A	2	11	
100mm Watermain							
Temporary Diversion of 100mm dia. Watermain	64* 64	4- 03OCT08A	64* 03OCT08A 05DEC08A 03OCT08A 05DEC08A	05DEC08A	2	0	
Issue VO35 for temp. diversion	-	1 03OCT08A	030CT08A 030CT08A	03OCT08A	-	-	
Preparation works	26 2	26 04OCT08A	040CT08A 04NOV08A 040CT08A		+	•	
Install steel support	e	3 05NOV08A	07NOV08A 05NOV08A	07NOV08A	÷	-	
Lay new watermain	N	2 08NOV08A			-	•	
Obtain ICE certificate for temp. support	0	0	19NOV08A		-	•	
Pressure test	7				-		
Sterilise new pipe & take water sample	m	3 22NOV08A	25NOV08A 22NOV08A	25NOV08A	-		
Watermain connection by WSD	6	10 26NOV08A	26NOV08A 05DEC08A 26NOV08A	05DEC08A	2		
VO #11; Transperant Hoarding at I-2							
Receive VO11 for transparent hoarding	0	0	14JUL08A	14JUL08A	-	•	
Procure/prepare/install transparent hoarding	51 5	51 15JUL08A	13SEP08A 15JUL08A	13SEP08A	-		
VO#32; Replace Hoarding by Chain Link Fence							
Receive VO-32 for replacing hoarding by CLF	0	0	16SEP08A		-	•	
Procure/prepare/install transparent hoarding	51	51 17SEP08A	17NOV08A 17SEP08A	17NOV08A	-	0	
Dressession of Dortion R -904 of DOC	c	0 JEMARDRA	DEMARORA		0	•	
Ohtain TTA (ingress & egress) approval	0		19APR08A	19APR08A	2	•	
Site clearance		30 02MAY08A	-	1	-		
Frect hoarding	-			10.0			
Install remote contorl CCTV as per ER 4.4.10				10.00			
Tree transplanting; 1 no.	Į			1	-	1	
Stream Diversion/Approach Channel/H-Pile Wall			Contractory of the				
Revised Layout of Pile Wall at I-2							
Deceived V/OOD for revised lawart of ails until	c		10 11 080	1011080		•	

g	Activity Description	D04	D04 WP3D	AD04 Start	AD04	Start	WP3D Finish	C	Total				ì		ì
	intrincin					A ULL DO A	VOULIVE	٩.		E					
V0022-04	SOR confirmed to demolish exit. ret. wall	38	-	11JULUBA	Z1AUGU8A	1JULU6A	ZIAUGUBA	-	1					_	12
VO022-06	Demolish existing retaining wall	-	-	13SEP08A	13SEP08A 13SEP08A	3SEP08A	13SEP08A	-	1		14				
V0022-16	Reinstate piling platform	2	0	16SEP08A	17SEP08A 16SEP08A	6SEP08A	17SEP08A	-		-					2
se 1; Const	Phase 1; Construct 550 dia. H-pile Wall										_			_	
12R3BI2202	Form temp. access ramp along west side of stream	44	44	10JUN08A	31JUL08A 10JUN08A	A80NULO	31JUL08A	٢		n					31
12R3BI2204	Additional SI & engineering works	26	26	25AUG08A	24SEP08A 25AUG08A	5AUG08A	24SEP08A	۲							576
12R3BI2206	Mobilize piling rig & set up	ß	5	25SEP08A	30SEP08A 25SEP08A	SSEP08A	30SEP08A	÷							
12R3BI2208	Construct piles 1 to 18	13	13	020CT08A	170CT08A 020CT08A	12OCT08A	17OCT08A	**		•					-81
12R3BI2210	Piling works stopped by the SOR	80	80	180CT08A	270CT08A 180CT08A	80CT08A	270CT08A	-							1
12R3Bl2212	Construct piles 19-58	28	28	280CT08A	26NOV08A 280CT08A	30CT08A	26NOV08A	-		0					
12R3Bl2214	SOR's instruction to delet pile 59	0	0		02DEC08A		02DEC08A	÷		•					
12R3Bl2216	Demobilize piling rig	4	4	03DEC08A	06DEC08A 03DEC08A	13DEC08A	06DEC08A	÷							
12R3BI2218	Construct skin wall/caping beam/u-channel	±0,	*02	25JUN09	15SEP09 2	25JUN09	15SEP09	-	80		<b>1</b> 28	nos; @ 750mm c/c	mm c/c		
12R3BI2220	Excavate for skin wall, 4 bays	18	18	25JUN09	16JUL09 2	25JUN09	16JUL09	-	80						
12R3Bl2222	Construct for skin wall; 4 bays	24	24	17JUL09	13AUG09 1	17JUL09	13AUG09	æ	80						8
12R3BI2224	Construct capping beam; 4 bays	16	16	14AUG09	01SEP09 1	14AUG09	01SEP09	۰	80		-				33
12R3BI2226	Construct drainage; 4 bays	12	12	02SEP09	15SEP09 02SEP09	12SEP09	15SEP09	÷	80		•				2
se 1: Const	Phase 1; Construct Dry Weather Flow Channel														
08R1BJ2202	Excavate for new low flow channel	9	G	27MAR09A	03APR09A 27MAR09A	7MAR09A	03APR09A	-	-						12
08R1BI2204	Construct new low flow channel	9	ø	11JUN09	17JUN09 11JUN09	1JUN09	17JUN09	•	-196		-				3
08R3BI2208	Remove blcock wall/excavate for gantry footing	12	12	18JUN09	02JUL09 1	18JUN09	02JUL09	-	-196						
08R3BI2212	Construct PC bund wall to protect gantry footing	9	9	03JUL09	0870109 0	03JUL09	607NF60	-	-196		-				33
se 2; Const	Phase 2; Construct Approach Channel West								T						
08R1B12218	Construct temp. concrete block bund	12	12	02NOV09*	14NOV09 02NOV09*	12NOV09*	14NOV09	e	43			provision of water pump	water pump.		
08R1BI2220	Excavate for western portion guide wall & slab	12	12	16NOV09	28NOV09 1	16NOV09	28NOV09	*	43						3
08R1BI2222	Construct western portion of guide wall & slab	50	50	30NOV09	29JAN10 3	30NOV09	29JAN10	-	43	-		0			2.1
08R1BI2224	Remove concrete block bund	9	9	30JAN10	05FEB10	30JAN10	05FEB10	•	43	255					-
se 3; Const	Phase 3: Construct Approach Channel North								-						23
08R1BI2226	Construct temp. concrete block bund	9	9	01NOV10*	06NOV10 01NOV10*	01NOV10	06NOV10	-	22				provision of water pump	ater pump	88
08R1Bl2228	Excavate for L-shaped retaining wall	12	12	08NOV10	20NOV10 08NOV10	01VOV10	20NOV10	•	22						
08R1BI2230	Construct L-shaped retaining wall	18	18	22NOV10	11DEC10 2	22NOV10	11DEC10	~	22	4					5.5
08R1BI2232	Excavate eastern portion of guide wall & slab	12	12	13DEC10	28DEC10	13DEC10	28DEC10	<b>5</b> 72	22			-			
08R1BI2234	Construction of boulder traps; 7nos.	24	24	29DEC10	26JAN11	29DEC10	26JAN11	-	22			-			
08R1BI2236	Construct eastern portion of guide wall & slab	24	24	27JAN11	26FEB11 2	27JAN11	26FEB11	<b>1</b>	22				8	22.1	
08R1BI2240	Remove temp. concrete blcok bund	9	ω	28FEB11	05MAR11 2	28FEB11	05MAR11	<b>5</b> -	22				-		8
se 4 - Cons	Phase 4 - Construct Remaining Appr. Channel														
08R1BI2242	Remove gantry crane & steel deck	18	18	16DEC11	10JAN12	16DEC11	10JAN12	<b>.</b>	-196						1
08R1BI2244	Excavation for remaining approach channel	12	12	11JAN12	27JAN12	11JAN12	27JAN12	~	-196						
08R1BI2246	Construct remaining approach channel	24	24	28JAN12	24FEB12 2	28JAN12	24FEB12	-	-196						5.5
08R1BI2248	Close out last section of guide wall	12	12	25FEB12	09MAR12 25FEB12	25FEB12	09MAR12	τ	-196					-	-201
	Construct track and		ç	OCCERT10	CLAAMPO	25FFR13	CLONNOO.		-196	-					

Sheet 39 of 58

Page 106 of 125

Description         Data Step Internation         Data Step Internation         State Internation			WVán Kei										following chanel diversion to west								provision of TTA	11	Iprovision of TTA													Ifollowing consent from the SOR						lincluding 1 wk concrete strength	50 m
Initial         Data         Data         Finish         Start         Finish	Float							-175	-196	-196	200		-196	-196		-196	-196	-196	1								-196	-196	-196	-196	96-	96-	96	96-	-96	-96	-96			-50		-50	
pilon         Dur         Start         Finish         Start           haft         2 <td></td> <td></td> <td>-</td> <td>-</td> <td>-</td> <td>Ŧ</td> <td>-</td> <td>-</td> <td>F</td> <td></td> <td>-</td> <td></td> <td>-</td> <td>-</td> <td></td> <td>7</td> <td>-</td> <td>-</td> <td></td> <td>-</td> <td></td> <td></td> <td>*</td> <td></td> <td>-</td> <td></td>			-	-	-	Ŧ	-	-	F		-		-	-		7	-	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			*		-	
ption         Dut         Dut         Stant           haft         24         20-N09A           sing         12         27EB0A           sing         12         12         27EB0A           sing         12         12         27EB0A           sing         12         12         27E00A           sing         12         12         27E00A           sing         12         12         27M30A           sing         12         12         27M30A           sing         12         12         27M30A           sing         12         12         27M30A           dosue         25         25         04M30A           dosue         27         2         10,0109           dosue         27         37         13,0109           find         37         3         1,001109           find         44days         36         7         10,01109           find         44days         36         2         001000           find         13         27         2         10,01109           find         13         2         10,01000	LUISU		21FEB09A	26FEB09A	12MAR09A			3010109	07SEP09	29OCT09	2010027		11JUL09	24AUG09		23MAR10	17NOV11	15DEC11		27DEC08A	06JAN09A	13MAR09A		100		25APR09A	04JUN09	24JUN09	607NF00	607NF60	14NOV09	29DEC09	06JAN10	20FEB10	24FEB10	27FEB10	27MAR10			14AUG09		28AUG09	
nath         ann         ann           hath         24         20-N09A           sing         12         24         20-N09A           sing         12         12         27FB09A           ss         12         12         27MAR09A           ss         12         12         27MAR09A           ss         12         12         27MAR09A           dosure         12         12         27MAR09A           dosure         13         13         13UU09           ss         30         110V11         1           m @ 4m/ 4days         5         5         13UU09           ss         30         110V11         1           m @ 4m/ 4days         5         6         100V10           ss         13         2         2         2           ss         13         2	LINC		20JAN09A	23FEB09A	27FEB09A	13MAR09A	27MAR09A	-		08SEP09	הסטרביים		10JUL09	13JUL09		300CT09	11NOV11	11NOV11		08DEC08A	29DEC08A	A 07JAN09A	A 14MAR09A	A 20MAR09A	21MAR09A		~~~													1070109		15AUG09	
puon         out         out         out           haft $24$ $24$ $4$ s $12$ $12$ $12$ $12$ s $12$ $12$ $12$ $12$ s $12$ $12$ $12$ $12$ s $25$ $25$ $25$ $25$ and shaft $37$ $37$ $37$ $37$ f $7$ $37$ $37$ $37$ s $30$ $30$ $30$ $30$ und shaft $54$ $54$ $54$ $54$ s $30$ $31$ $31$ $31$ $31$ und shaft $55$ $5$ $32$ $32$ $32$ oncrete $11$ $17$ $17$ $17$ $17$ $17$ infult $31$ $31$ $32$ $32$ $32$ $32$ infult $12$ $12$ $12$ $12$ $12$	LUISU		21FEB09A	11-20				1	-	290CT09	5000100		11JUL09	24AUG09		23MAR10	17NOV11	15DEC11								25APR09A	- 1	24JUN09	0870109	-		29DEC09	06JAN10	20FEB10	24FEB10								
ption         Due         Due </td <td>Start</td> <td></td> <td>20JAN09A</td> <td>23FEB09A</td> <td>27FE</td> <td></td> <td>1</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>- 1</td> <td>13JUL09</td> <td></td> <td>_</td> <td></td> <td>1001</td> <td>_</td> <td></td> <td>_</td> <td>_</td> <td></td> <td>1.254</td> <td></td> <td></td> <td>101</td> <td></td> <td>154</td> <td></td>	Start		20JAN09A	23FEB09A	27FE		1						- 1	13JUL09															_		1001	_		_	_		1.254			101		154	
haft s s s s s s s s s s s s s s s s s s s			24	4	12	12	12	25	12	4	74		2	37		1.1	9	30		15	9	54	2	e	-	0	31	1	12	0	12	36	9	36	e	e	24			31		12	
Description Construct & nos. mini piles Erect timber platform for mini piles Construct 6 nos. mini piles Erect timber platform for mini piles Erect timber platform for mini piles Construct 6 nos. mini piles Erect timber platform for mini piles Erect timber platform for mini piles Excavation of footing/pile caps Install steel deck Construction of footing/pile caps Install steel deck Construct footing for gantry crane and Install gantry crane & noise enclosure Install gantry crane & noise enclosure Install gantry crane & noise enclosure Construction of Vortex Shaft Setting up Probing & curtain grouting around shaft Construction of Vortex Shaft Setting up Ereconstruction of Vortex Shaft Excavate shaft, +99mPD to +65mPD (30m) Set up for lining construction Construct permanent lining; 30m @ 4m/ 4days Construct Air Went Shaft Enlarge the platform for RCD operation Bore shaft with RCD; 37.5m @1m/day Construct Air Went Shaft Construct Air Went Shaft Probings & set up RCD for excavation Bore shaft with RCD; 37.5m @1m/day Construct Air Went Shaft Perparation works for casting concrete Damage found on installed steel liner Preparation works for casting concrete Damage found on installed steel liner Feretion of gantry crane Erection of gantry crane Set up sliding system Install steel casing Survey checking & capping concrete Preparation & concreting Construct Upstand wall Construct Upstand wall Construct Ban Access Shaft Probing & curtain grouting around shaft Construct Han Access Shaft Froding & curtain grouting around shaft Froding & curtain grouting around shaft Construct Hons, gantry footings	Dur		24	4	12	12	12	25	12	40	74		N	37		118	9	30		15	9	54	5	ю	Ŧ	0	31	17	12	0	12	36	9	36	e	3	24			31		12	
	Construct Vortex/Drob Shaft	antry Crane/Noise Enclosure	Construct 8 nos. mini piles	Erect timber platform for mini piling	Construct 6 nos. mini piles	Excavation for footing/pile caps	Construction of footing/pile caps	Install steel deck	Construct footing for ganthy crane	Consultor rooming for gaming coarted	Install gantry crane & noise enclosure	nent Works for Vortex Shaft	Setting up	Probing & curtain grouting around shaft	Excavation and Construction of Vortex Shaft	Excavate shaft; +99mPD to +65mPD (30m)	Set up for lining construction	Construct permanent lining; 30m @ 4m/ 4days	Construct Air Vent Shaft	Enlarge the platform for RCD operation	Mobilize & set up RCD for excavation	Bore shaft with RCD; 37.5m @1m/day	Demobilize RCD rig	Install permanent steel liner	Preparation works for casting concrete	Damage found on installed steel liner	Removal of steel liner	Remove RCD platform	Construct PC bund wall	Divert channel to West	Footing for gantry crane	Erection of gantry crane	Set up sliding system	Install steel casing	Survey checking & capping concrete	Preparation & concreting	Construct upstand wall	Construct Man Access Shaft	hent for Man Access Shaft	Probing & curtain grouting around shaft	& Noise Enclosure at M. A. Shaft	Excavate & construct 4 nos. gantry footings	

	Description		- 100	SIBIC	VIDIO I DONNE	10001-1	1	FIUGI		
051 1BI2505 Inst	Install gantry crane & noise enclosure		10	29AUG09	120CT09 29AUG09	12OCT09	Ŧ	-50	Eprovision of TTA	
nd Everyation	Et S and Evravation unto Rock Head Level at M.A.				_	-				
05L1BI2503 Inst	Install sheet piles	9	9	15AUG09	21AUG09 15AUG09	21AUG09	÷	44		
	Excavation to rock head level	18	18	13OCT09	03NOV09 13OCT09	03NOV09	77	-50		
Excavation & Constr	Construction of Man Access Shaft									
	Excavation/muck out/temporoary support	127	127 (	04NOV09	12APR10 04NOV09	12APR10		-50		
05L1Bl2522 Cor	Construct base	4	4	15MAR11	18MAR11 15MAR11	18MAR11	•	-50	after construction of man access adit	
05L1BI2524 Set	Set up for 37m shaft construction (wall only)	9	9	19MAR11	25MAR11 19MAR11	25MAR11	-	-50		
05L1BI2526 Cor	Construct wall/stair, 25 landings @ 3 days/land	75	75	26MAR11	28JUN11 26MAR11	28JUN11	-	-50		
05L1Bl2528 Rer	Removal of gantry crane	13	12	29JUN11	13JUL11 29JUN11	13JUL11	÷	-50		
05L1BI2530 Cor	Construct wall above ground level	00	60	14JUL11	22JUL11 14JUL11	22JUL11	-	-50		
	Construct shaft roof	12	12	23JUL11	05AUG11 23JUL11	05AUG11	÷	-50		
Excavate & Consi	Construct Deseration Chamber									
OSI 1RIZGOZ	Probingforout/excesses/enuckout/temp.support	72	72	24MAR10	23JUN10 24MAR10	23JUN10	-	-196	top heading 4m deep 17m, @0.2m/day = 72	
	Drill/excavate/muckout/temp. support for bench	50		24JUN10		1	-	-196		3m3/day
	Drill/excavate/muckout/temp. support for bottom	50		23AUG10	220CT10 23AUG10	220CT10	-	-196	4.5m deep=22*4.5*9=891m3, 17.8m3/day	7.8m3/da)
	Set up for lining construction	12	4	26AUG11	08SEP11 26AUG11	08SEP11	-	-196		
	Construct base; 3 bays	თ	σ	09SEP11	20SEP11 09SEP11	20SEP11	-	-196		
	Construct walls 2 lifts: 3 bavs	24	24	21SEP11	200CT11 21SEP11	200CT11	-	-196		
	Const. crown/underpin. of air vent & drop shafts	18	18	210CT11	10NOV11 210CT11	10NOV11	-	-196		22
Excavate & Cons	Construct Main Adit Tunnel									-
3BL1BI2102 Pro	Probing/grout/temp. support/excavation/muck out	200	200	230CT10	27JUN11 230CT10		***	-196	56m @ 4m/11 days	'11 days
3BL1BI2104 Cor	Construct permanent lining	50	50	28JUN11	25AUG11 28JUN11	25AUG11	-	-196	including b days for setup of mould	101
Excavate & Cons	Construct Man Access Adit									
Upper Horizontal Section	ction							1		
05L1BI2806 Pro	Probing/gorut/excavate/muckout/temporary support	6	6	13APR10	-	30JUL10		-50	26m, @ 4 m/9 day	100
05L1Bl2830 Set	Set up for 23m upper adit construction	9		26JAN11	01FEB11 26JAN11	01FEB11	-	-50		
05L1Bl2834 Cor	Construction of permanent lining	32	32	02FEB11	14MAR11 02FEB11	14MAR11	-	-20		
Vertical Section										
	Probing & curtain grouting around shaft	24		31JUL10	27AUG10 31JUL10		-	-50		0.35
05L1Bl2808 Set	Set up for 7.2m raise (shaft) excavation	~	N	28AUG10		-	-	-20		
05L1BI2810 Exc	Excavate/removal of rock/temporary support	24	24	31AUG10	28SEP10 31AUG10		•	-50	CO.3m/day & night	1 1
05L1BI2822 Cor	Construct base of raise shaft	4	4	09DEC10	13DEC10 09DEC10	13DEC10	-	-50		
05L1Bl2824 Set	Set up for 9m raise stairway const. (wall only)	9	ű	14DEC10	20DEC10 14DEC10	20DEC10	-	-50		
05L1BI2826 Cor	Construct wall & stair, 7 landings @4days/landin	28	28	21DEC10	25JAN11 21DEC10	25JAN11	-	-50		
Lower Horizontal Section	ction									200
05L1BI2812 Set	Set up for 9.3m lower adit excavation	2	2	29SEP10	30SEP10 29SEP10	30SEP10	*	-50		
05L1BI2814 Exc	Excavate/removal of rock/temporary support	31	31	020CT10	08NOV10 02OCT10	08NOV10	æ	-50	CO.3m/day & night	
05L1BI2816 Set	Set up for 7m lower adit construction	9	9	09NOV10	15NOV10 09NOV10	15NOV10	77	-50		

Sheet 41 of 58

Page 108 of 125

																	equipment for tunnelling at Intake I-2	◆for Adit Tunnel at Intake I-2	for Adit Tunnel at Intake I-2	for Adit Tunnel at Intake I-2	For Adit Tunnel at Intake I-2	for Adit Tunnel at Intake I-2	For Adit Tunnel at Intake I-2	◆for Adit Tunnel at Intake I-2	tor Adit Tunnel at Intake I-2	wunder this Cost Centre		Delow G.L. except for Adit at Intake I-2.	Delow G.L. except for Adit at Intake I-2	Delowe G.L. except for Adit at Intake I-2	Delow G.L. except for Adit Intake I-2	vortex shaft at Intake I-2	Chamber at Intake I-2	♦shaft at Intake I-2	♦shaft at Intake I+2	<ul> <li>◆adit at Intake I-2</li> </ul>	under this Cost Centre		channel and assictated decking at Intake I-2	tintake I-2	
Float			27	27			96	-196	0	0	-158	-196	184	5 0			65	38	10	80	49	21	993	905	858	742		83	58	86	65	746	781	74	878	22	647		661	661	
ID Float				1 -127			1 -196	1-19	2	2	1	1	1		1		2 1,165	2 1,138	2 1,110	2 1,080	2 1,049	2 1,021	0	2	2	2 7		2 1,483	2 1,358	2 1,286	2 1,165	2 7	2 7	2 1,374	2 8	2 1,022	2 6		2	2	
Finish			240CT11	19DEC11			16MAR12	23MAR12	30MAR12	20APR12	16MAR12	16MAR13	20FER12	201 CU 12			220CT10	18NOV10	16DEC10	15JAN11	15FEB11	15MAR11	12APR11	09JUL11	25AUG11	19DEC11		08DEC09	12APR10	23JUN10	220CT10	15DEC11	10NOV11	27MAR10	05AUG11	14MAR11	23MAR12		09MAR12	09MAR12	
Start			AUG11	OCT11			04FEB12	18FEB12	24MAR12	31MAR12	16DFC11	17MAR12	07FFR10	21FFB12																											
Finish			240CT11 26AUG11	19DEC11 250CT11			16MAR12 04	23MAR12 18		1				_			220CT10	18NOV10	16DEC10	15JAN11	15FEB11	15MAR11	12APR11	09JUL11	25AUG11	19DEC11		08DEC09	12APR10	23JUN10	220CT10	15DEC11	10NOV11	27MAR10	05AUG11	14MAR11	23MAR12		09MAR12	09MAR12	
Start			26AUG11	250CT11			04FEB12	18FEB12	24MAR12	31MAR12	16DFC11	17MAR12	07EEE40	0/FEB12																											
Dur			48	48			36		1		1	1.		-			0	0	0	0	0	0	0	0	0	0		0	0	0	0	0	0	0	0	0	0		0	0	
Dur		-	48	48			36	30	6	24		365	3	365	2000		0	0	0	0	0	0	0	0	io	0		0	0	0	0	0	0	0	0	0	0		0	0	
Description	Junction Between Main Tunnel & Adit Tunnel		Temp. support & excavation breakthrough	Construct collar between MT & AT	Remaining Works Prior to Handover		Finishing & reinstatement works: Portion B	Pre-handover inspections and remedial works	Contractor serve notice for Works completion	CO incluse commitation carificate	Tourseas compression commence	Establishmont Morks at Dation D		Install now measurement devices at intake I-2		Schedule of Milestones for Cost Centre No. 3bL	3bL 1; On establishing tunnelling equipments	3bL 2; On completion of 12,5% perm. tunnel linin	3bL 3; On completion of 25% perm. tunnel lining	3bL 4; On completion of 37.5% perm. tunnel linin	3bL 5; On completion of 50% perm. tunnel lining	3bL 6; On completion of 62.5% perm. tunnel linin	3bL 7; On completion of 75% perm. tunnel lining	3bL 8; On completion of 87,5% perm. tunnel linin	3bL 9; On completion of perm. tunnel lining	3bL 10; On completion of all works under this CC	Schedule of Milestones for Cost Centre No. 5L	5L 1; On completion of 25% of excavation	5L 2; On completion of 50% of excavation	5L 3; On completion of 75% of excavation	5L 4; On completion of all excavation	5L 5; On completion of drop shaft & vortex shaft	5L 6; On completion of de-aeration chamber	5L 7; On completion of air vent shaft	5L 8; On completion of man access shaft	5L 9: On completion of man access adit	5L 10; On completion of all works under this CC	Schedule of Milestones for Cost Centre No. 8R	8R 1; On completion of approach channel	8R 2; On completion of trash grill	
	Junction Bel		3BL1BI2106	3BL1BI2108	Remaining V	Summer	08R1BI2102	08R1BI2103	DBR1BI2104				10K/BIZ104	3DL1BI2101		Schedule of	3BL1BI2A02	3BL1BI2A04	3BL1BI2A06	3BL1BI2A08	3BL1BI2A10	3BL1BI2A12	3BL1BI2A14	3BL1BI2A16	3BL1BI2A18	3BL1BI2A20	Schedule of	05L1Bl2M02	05L1BI2M04	05L1BI2M06	05L1BI2M08	05L1BI2M10	05L1BI2M12	05L1BI2M14	05L1BI2M16	05L1BI2M18	05L1BI2M20	Schedule of	08R1BI2R02	08R1BI2R04	

	Description	Dur	Dur	Start	Finish Start	Finish	)	Float			
08R1BI2R06	8R 3; On completion of all works under this CC	0	0	. 4	23MAR12	23MAR12	N	647		under this Cost Centre	
ule of	Schedule of Milestones for Cost Centre No. 12R										
12R3BI2S02	12R 1: On completion of 50% pile retain. wall	0	0	Ó	DENOVOBA	06NOV08A	~		e llew	at Intake I-2	
12R3BI2S04	12R 2; On completion of pile retain. wall	0	0	N	26NOVD8A	26NOV08A	2	ſ	-wall		
12R3BI2S06	12R 3; On completion of boulder traps	0	0		26JAN11	26JAN11	2	1,069		Atraps at Intake I-2	1-2
12R3BI2S08	12R 4; On completion of all works under this CC	0	0	- 1	23MAR12	23MAR12	2	647		under this Cost Centre	
uctic	Construction of Intake I-3										
nary	Preliminary Works										
al G	Additional GI Works To Finalize Design										
AGIC-02	Erect platform/mibilization & set up GI rig	n	3 03N	VOV08A 0	03NOV08A D5NOV08A 03NOV08A 05NOV08A	A 05NOV08A			-		
	Drill 3 nos. GI holes for Intake Structures	12	12 06N	VOV08A 1	06NOV08A 19NOV08A 06NOV08A 19NOV08A	3A 19NOV08A	-		D		
Repla	VO#32; Replace Hoarding by Chain Link Fence										
V0032-1302	Received VO-32 for replacing hoarding by CLF	0	0		16SEP08A	16SEP08A	-		*		
V0032-1304	Procure/prepare/install transparent hoarding	80	80 175	17SEP08A 0	06MAR09A 17SEP08A	3A D6MAR09A	-				
								1			
חורוטועב		<b>-</b>			ZDIMARUSA		N	1			
01R1CI3104	Site clearance	4			20SEP08A 22APR08A		-				
01R1CI3106	Haording at slope crest	49			30JUL08A 03JUN08A		-	Ì			
01R1Cl3110	Set-up wheel washing facilities	9			03JUL08A 30JUN08A		-				
01R1CI3118	Install remote contorl CCTV as per ER 4.4.10	12	12 28(	280CT08A 1	10NOV08A 28OCT08A	3A 10NOV08A	-				
ansp	I ree I ransplanting Works										
16R7CI3202	Tree inspection & report	2	7 01/	01APR08A 2	26APR08A 01APR08A	3A 26APR08A	2				
16R7CI3204	Tree transplant for upper parts; 8 nos	86*	86* 04.	04JUN08A 1	13SEP08A 04JUN08A	133EP08A	-		0		
16R7CI3206	1st stg tree pruning	2	2 04.	04JUN08A 2	21JUN08A 04JUN08A	SA 21JUN08A	*-		•		
16R7CI3208	2nd stg tree pruning	2	2 04	04JUL08A 0	04JUL08A 04JUL08A	A 04JUL08A	+		-		
16R7CI3210	Final stg. tree pruning & tree uplifting	ø	6 085	08SEP08A 1	13SEP08A 08SEP08A	3A 13SEP08A					
16R7Cl3212	Tree transplanting at Ch250-Ch200); 20 nos.	214*	214* 210	21JUN08A 0	09MAR09A 21JUN08A	A O9MAR09A	-				
16R7CI3214	1st stg tree pruning	m	3 21	21JUN08A 1	15JUL08A 21JUN08A	A 15JUL08A	-		n		
16R7Cl3216	2nd stg tree pruning	m		15JUL08A 1	12SEP08A 15JUL08A	A 12SEP08A	÷		0		
16R7Cl3218	Final stg tree pruning & tree uplifting	œ	8i 28F	28FEB09A 0	09MAR09A 28FEB09A	A 09MAR09A	-				
16R7CI3220	Tree transplanting at Ch100-Ch0	e6*	66* 12	12NOV09	30JAN10 12NOV09	9 30JAN10	-	17			
16R7CI3222	1st stg tree pruning	4	4 12	12NOV09 1	16NOV09 12NOV09	9 16NOV09	-	17			
16R7CI3224	2nd stg tree pruning	4	4 15	1	18DEC09 15DEC09	9 18DEC09	-	17			
16R7CI3226	Final stg tree pruning & tree uplifting	10	10 20	20JAN10	30JAN10 20JAN10	30JAN10	~	17			
Refai	H-Pile Retaining Wall for Wall A						l				
Piling Works											
13R4Cl3400	Mobilize & set up piling rig	9	6 11AU	G08A	16AUG08A 11AUG08A	3A 16AUG08A	-				
13R4Cl3401	Drill 28 nos. grout (partially) 11 nos. piles	-	1 18AU	G08A	28AUG08A 18AUG08A	3A 28AUG08A	-				
13R4CI3402	Piling stopped due to accessive grout loss	-	1 294		220CT08A 29AUG08A	3A 220CT08A	-		0		
		•	100		ABOVONSC ABOVONSC	ANOVORA DE	Ŧ				

5Campelea al H-pies, Well A, 34Tras.707018.AUGG6A21.AUGG6A22.AUGG6A21.AUGG6A		Description	Dur	-170	E E E E	LINSIN 1	LIBIC	LINES I	2	Float							
Ref et/n         Ref et/n	13R4Cl3405	Complete all H-piles, Wall A; 347nos,	20	0	18AUG08A	21JAN09A	8AUG08A	21JAN09A			1				38 3		
Interfactor         Interfactor <thinterfactor< th=""> <thinterfactor< th=""></thinterfactor<></thinterfactor<>	Skin Wall																
of false, pine t to 347         of all pine t to 347         of all pine t to 347         of all pine t to 347         i         of all pine t to 347         of al	13R4CI3406	Excavate for skin wall construction; 2130m3	60			02MAR09A 1-		02MAR09A	-						8.5		
	13R4CI3408	Hack off piles; piles 1 to 347	48		EB09A	02APR09A 0		02APR09A	-			1			50		
Interform         24         24         14APFR0Ab         0uUUU00         14APFR0Ab         0uUUU00         14         24         24         24APFR0Ab         14APFR0Ab         14         24         <	13R4CI3410	Construct skin wall;	60		EB09A	19MAY09A 2		19MAY09A	-			1					
	13R4CI3414	Construct for capping beams;	24		14APR09A	04JUN09 1-		04JUN09	-	401					225		
Activity Nas         Activity Nas<	13R4CI3416	Construct U-channels	37		D6MAY09A	18JUN09 0		18JUN09	-	394		0			220		
Redinaling         Redinal	Soil Nailing	Works															
self naling         1 <t< td=""><td>Soil Nailing O</td><td>utside Excavation Area</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	Soil Nailing O	utside Excavation Area															
duiling & grouning plants         d         l 1 SEPORA         l 1 SEPORA <thl 1="" sepora<="" th="">         l 1 SEPORA         <th 1<="" td=""><td>13R1CI3502</td><td>Scaffolding platform for soil nailing</td><td>18</td><td></td><td>EP08A</td><td></td><td></td><td>28OCT08A</td><td>-</td><td>413</td><td></td><td></td><td></td><td></td><td></td><td></td></th></thl>	<td>13R1CI3502</td> <td>Scaffolding platform for soil nailing</td> <td>18</td> <td></td> <td>EP08A</td> <td></td> <td></td> <td>28OCT08A</td> <td>-</td> <td>413</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	13R1CI3502	Scaffolding platform for soil nailing	18		EP08A			28OCT08A	-	413						
	13R1C13504	Mobilize & set up drilling & grouting plants	4		EP08A			17SEP08A	-		-			1.50			
Ch. 270-210         Sig         Sig <th< td=""><td>13R1C13506</td><td>Install &amp; grout soil nails; 193 nos. + 8 Test N.</td><td>69</td><td><u> </u></td><td>EP08A</td><td></td><td>1</td><td>09DEC08A</td><td>-</td><td></td><td>0</td><td></td><td></td><td>257</td><td>20</td><td></td></th<>	13R1C13506	Install & grout soil nails; 193 nos. + 8 Test N.	69	<u> </u>	EP08A		1	09DEC08A	-		0			257	20		
Inelise         Discription         Intelise		Within Excavation; Ch. 270-210															
Ch. 210-130         Ch. 210-130         TI/7         T2FC08A         TIMAY09A         TIMAY09A <thtimay09a< th=""></thtimay09a<>	3R1Cl3508	Install & grout soil nails	58*	58*	29JUL09	06OCT09 2		06OCT09	-	-160							
Inalis         Intralis         Intralis         Intralis         Intralis         Intravision         Intravisi	Soil Nailing V	Vithin Excavation; Ch. 210-130															
Chi.1300         Chi.1300	3R1Cl3510	Install & grout soil nails	117*			11MAY09A 1.	2DEC08A	11MAY09A	-	(erec)		-			3		
Inelise         287*         287*         287*         300CT08         225EP10         1         1         17         17           etion         mit or soin alling         mit or soin alling         10         100         200CT08         225EB10         1         235           mit or soin alling         12         12         100         100         240CT08         256EB10         1         235           mit or soin alling         1         10         100         240CT08         255EB10         1         235           and leasin         0         0         240CT09         255EB10         240CT03         255EB10         1         235           and leasin         0         0         0         240CT09         255EB10         240CT03         255EB10         1         235           and leasin         0         0         0         0         0         0         240CT03         255EB10         1         235           and leasin         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0         0 <th< td=""><td></td><td>Within Excavation; Ch.130-0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>		Within Excavation; Ch.130-0															
ation         Increating         Increating </td <td>3R1CI3512</td> <td>Install &amp; grout soil nails</td> <td>267*</td> <td>267*</td> <td>300CT09</td> <td>22SEP10 3</td> <td></td> <td>22SEP10</td> <td>-</td> <td>17</td> <td></td> <td></td> <td>1</td> <td></td> <td>2</td> <td></td>	3R1CI3512	Install & grout soil nails	267*	267*	300CT09	22SEP10 3		22SEP10	-	17			1		2		
In dir sol nating         12         12         12         12         100         100         230CT09         25FEB10         1         235           In dis, Z61 no.s + 3 Test N,         100         100         240CT09         25FEB10         1         235           Prived V2443         1         100         100         240CT09         25FEB10         1         235           Prived V2443         0         0         0         0         05MAY09A         05MAY09A         1         235           Prived V2443         0         0         0         0         05MAY09A         05MAY09A         1         1         235           Prived V2443         0         0         0         05MAY09A         05MAY09A         05MAY09A         1	Rem. Soil Nai	Iling Outside Excavation															
Inalis, 261 no.s + 3 Test N.       100       100       240CT09       25FEB10       1       235         Indeed VORMA3       svising design       0       0       02       20CTB09A       25FEB10       1       235         Indeed VORMA3       0       0       0       02       05MAY09A       02FEB09A       1       235         evising design       0       0       0       0       02MAY09A       05MAY09A       1       1         al of lean mix concrete       12       12       05MAY09A       05MAY09A       05MAY09A       1       1         al of lean mix concrete       18       18       18MAY09A       05MAY09A       05MAY09A       1       1         al of lean mix concrete       18       18       18MAY09A       05MAY09A       05MAY09A       1       1         al of lean mix concrete       18       18       18MAY09A       05MAY09A       1       1       1         al of lean mix concrete       2       2       2       2       2       2       1       1       1         al of lean mix concrete       2       2       0       05MAY09A       05MAY09A       1       1       1       1       1	3R1CI3522	Scoffolding platform for soil nailing	12	12	100CT09	23OCT09 1	1.11	230CT09	-	235		**					
Inded VC#043         OZFEB09A         OZFEB09A         1           evising design         0         0         02FEB09A         05/MY09A         05/MY09A         1           evising design         0         0         0         05/MY09A         05/MY09A         2           evising design         0         0         0         0         0         05/MY09A         2           evising design         12         12         12         12         06/MY09A         06JU009         1/MAY09A         1         1         156           all of lean mix concrete         18         18         15/MAY09A         06JU009         1/MAY09A         1         1         156           ees: VO #043         2         2         2         2         2         2         0         0         1         1         156           fees: VO #043         2         2         2         06/MAY09A         06/MAY09A         06/MAY09A         1	3R1CI3532	Install & grout soil nails; 261 no.s + 3 Test N.	100	100	240CT09	25FEB10 2	1	25FEB10	+	235		1					
Works for works included VC#043       O       O       O       O       OZFEB09A       I       I         Receive VO for revising design       0       0       0       0       0       0       05MAY09A       05MAY09A       1       15         Recieve amendment to VC#043       0       0       0       0       0       0       05MAY09A       05MAY09A       1       15         Recieve amendment to VC#043       12       12       12       05MAY09A       05MAY09A       05MAY09A       1       15         Recieve amendment to VC#043       6       0       0       0       05MAY09A       05MAY09A       1       15         Recieve amus concrete       18       12       12       12       12       14       1       15       15         Setting out at site       2       2       2       2       2       14MAY09A       1       1       1       15       1	iccess Roa	d Construction															
Receive VO for revising design         0         0         0         0         02FEB03A         1         1           Recive VO for revising design         0         0         0         0         0         05MAY09A         05MAY09A         05MAY09A         1         1         1           Procurement of lear mix concrete         12         12         0         0         0         0         1 <td>reliminary V</td> <td>Vorks for Works included VO#043</td> <td></td>	reliminary V	Vorks for Works included VO#043															
Recieve amendment to VO#043         0         0         0         05/MAY09A         05/MAY09A         2         2           Procurement of lean mix concrete         12         12         12         66/W09A         14/MAY09A         05/MAY09A         1         15/MAY09A         1         1         15/5         -	0043-010	Receive VO for revising design	0	0		02FEB09A		02FEB09A	-								
Procurement of lean mix concrete         12         12         12         12         12         12         13         14MYYOSA         14MYYOSA         14MYYOSA         14MYYOSA         1         15/5           I Testing & approval of lean mix concrete         18         18         18         18/4XYOSA         05/1UNOS         1         15/5         1         15/5           Setting out at site         5         6         65         05/2500A         36PRO9A         05/1UNOS         1         1         15/5         1         15/5         1<	0043-020	Recieve amendment to VO#043	0	0		05MAY09A		05MAY09A	2			*					
Image: Leging & approval of lean mix concrete       18       18       18       18       18       18       15/MAY09A       06JUN09       1       1       156         Image: Comparising A paperoul of lean mix concrete       68       69       03FEB09A       28APR09A       03FP09A       1       1       156       1       15       2       23APR09A       03MAY09A       1	/0043-030	Procurement of lean mix concrete	12			14MAY09A 0		14MAY09A	-						83		
Column Concrete Retained Trees; VO #043         Column	0043-040	Testing & approval of lean mix concrete	18		15MAY09A	06JUN09		06JUN09	-	-156							
Setting out at site         69         69         63 <td>flass Wall to</td> <td>Protect Retained Trees; VO #043</td> <td></td> <td>1</td> <td></td>	flass Wall to	Protect Retained Trees; VO #043													1		
Excavate & muck out manually; 50m @ 4m/day         2         2         23APR09A         30APR09A         30APR09A         1         1           Erect formwork; 70m2 @ 14m2/day         5         5         5         04MAY09A         08MAY09A         08MAY09A         1         1           Set up for conneting         2         2         2         08MAY09A         08MAY09A         1         1         1           Pour concrete & removal of formwork         2         2         2         08MAY09A         08MAY09A         1 <td>0043-120</td> <td>Setting out at site</td> <td>69</td> <td></td> <td>EB09A</td> <td></td> <td></td> <td>28APR09A</td> <td>-</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	0043-120	Setting out at site	69		EB09A			28APR09A	-								
Erect formwork; 70m2 @ 14m2/day         5         04MAY09A         08MAY09A         08MAY09A         08MAY09A         1         1           Set up for conreting         Set up for conreting         2         2         08MAY09A         08MAY09A         08MAY09A         1         1         1           Your concrete & removal of formwork         2         2         08MAY09A         08MAY09A         08MAY09A         1	0043-130	Excavate & muck out manually; 50m @ 4m/day	2					30APR09A	-								
Set up for conneting       2       2       08MAY09A       09MAY09A       1       1       1         70: VC# 043       Pour concrete & removal of formwork       2       2       08MAY09A       09MAY09A       1	0043-140	Erect formwork, 70m2 @ 14m2/day	Q	5	04MAY09A		14MAY09A	08MAY09A	-		3						
Pour concrete & removal of formwork       2       2       09MAY09A       11MAY09A       11MAY09A       1       1       1       1         70: VC# 043       Bulk excavation for benching:1061 @ 45m3/day       12       12       29MAY09       11JUN09       1       1       160       1       160         Bulk excavation for benching:1061 @ 45m3/day       12       12       12       29MAY09       11JUN09       28JUL09       1       1       160       1       1       160       1       1       160       1       1       160       1       1       160       1	/0043-150	Set up for conreting	8	N	08MAY09A	0 AROYAMOO	BMAY09A	09MAY09A	-								
TO; VO# 043         TO; VO# 043         Bulk excavation for benching:1061 @ 45m3/day       12       12       29MAY09       11JUN09       1       -160         Bulk excavation for benching:1061 @ 45m3/day       12       12       29MAY09       11JUN09       28JUL09       1       -160         Fill & compaction; 39 layers @ 1 day/layer       39       39       12JUN09       28JUL09       1       -160       1       -160         Ch. 270; VO #043       A       A       29JUL09       01AUG09       28JUL09       1       -160       1       -160         Ch. 270; VO #043       A       4       4       29JUL09       01AUG09       29JUL09       1       -160       1       -160         Bulk excavation for access road Ch. 370 to 270       5       5       03AUG09       07AUG09       03AUG09       07AUG09       1       -160         Bulk excavation for benching; Ch. 310 to 270       5       5       03AUG09       25AUG09       07AUG09       1       -160         Bulk excavation for benching; Ch. 360-270       5       5       03AUG09       25AUG09       07AUG09       1       -160         Bulk excavation for benching; Ch. 460-270       1       1       2       2	/0043-160	Pour concrete & removal of formwork	7	N		11MAY09A 0	<b>BMAY09A</b>	11MAY09A	-								
Bulk excavation for benching;1061 @ 45m3/day         12         12         29MAY09         11JUN09         11         -160         -16	ch.460 to 370	1; VO# 043								-	- 13			22			
Fill & compaction; 30 layers @ 1 day/layer       39       39       12JUN09       28JUL09       1       -160       1       1       -160       1       1       -160       1       1       1       -160       1 <t< td=""><td>/0043-060</td><td>Bulk excavation for benching; 1061 @ 45m3/day</td><td>12</td><td>- 1</td><td>29MAY09</td><td>11JUN09 2</td><td>i</td><td>11JUN09</td><td>-</td><td>-160</td><td></td><td></td><td></td><td>i</td><td></td><td></td></t<>	/0043-060	Bulk excavation for benching; 1061 @ 45m3/day	12	- 1	29MAY09	11JUN09 2	i	11JUN09	-	-160				i			
Ch. 270: VO #043         Ch. 270: VO #043         Excavation for access road Ch. 370 to 310       4       4       29JUL09       01AUG09       1       -160         Bulk excavation for access road Ch. 310 to 270       5       5       03AUG09       07AUG09       07AUG09       1       -160         Fill & compaction lean mix concerter, 15 layers       15       15       08AUG09       07AUG09       25AUG09       1       -160         Above Access Road; Ch. 460-270       15       15       08AUG09       25AUG09       1       -160         I Temporary concrete paving & curing       16       16       26AUG09       12SEP09       1       -130	/0043-070	Fill & compaction; 39 layers @ 1 day/layer	39	39	12JUN09	28JUL09 1		28JUL09	-	-160			1				
Excavation for access road Ch. 370 to 310       4       4       29JUL09       01AUG09       29JUL09       1       -160         Bulk excavation for benching: Ch. 310 to 270       5       5       03AUG09       07AUG09       07AUG09       1       -160         Fill & compaction lean mix concerte; 15 layers       15       15       03AUG09       07AUG09       07AUG09       1       -160         Above Access Road; Ch. 460-270       15       15       08AUG09       25AUG09       08AUG09       1       -160         Above Access Road; Ch. 460-270       15       15       08AUG09       12SEP09       1       -160         Temporary concrete paving & cuing       16       16       16       26AUG09       12SEP09       1       -139	ch. 370 to Ch										5.0						
Bulk excavation for benching; Ch. 310 to 270         5         5         0.3AUG09         0.7AUG09         0.7AUG09         1         -160         1         1         -160         1         -160         1         1         -160         1         1         -160         1         1         -160         1         1         1         1         1         1         1         1         1 <th1< th="">         1         1<!--</td--><td>/0043-090</td><td>Excavation for access road Ch. 370 to 310</td><td>4</td><td>4</td><td>29JUL09</td><td>01AUG09 2</td><td></td><td>01AUG09</td><td>-</td><td>-160</td><td>18</td><td></td><td></td><td></td><td>125</td><td></td></th1<>	/0043-090	Excavation for access road Ch. 370 to 310	4	4	29JUL09	01AUG09 2		01AUG09	-	-160	18				125		
Fill & compaction laan mix concerte; 15 layers       15       15       08AUG09       25AUG09       1       -160       1       -160       1       -160       1       -160       1       -160       1       -160       1       -160       1       -160       1       -160       1       -160       1       -160       1       -160       1       -160       1       -160       1       -1 </td <td>/0043-100</td> <td>Bulk excavation for benching; Ch. 310 to 270</td> <td>2</td> <td>S</td> <td>03AUG09</td> <td>07AUG09 0</td> <td></td> <td>07AUG09</td> <td>٣</td> <td>-160</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	/0043-100	Bulk excavation for benching; Ch. 310 to 270	2	S	03AUG09	07AUG09 0		07AUG09	٣	-160							
& Above Access Road; Ch. 460-270       16       16       26AUG09       12SEP09       12       -139         Temporary concrete paving & curing       16       16       26AUG09       12SEP09       1       -139	/0043-110	Fill & compaction lean mix concerete; 15 layers	15	15	08AUG09	25AUG09 0		25AUG09	-	-160	A.C.	-					
Temporary concrete paving & curing 16 16 26AUG09 12SEP09 26AUG09 12SEP09 1 -139	Norks On &	Above Access Road; Ch. 460-270															
	09R1CI3610	Temporary concrete paving & curing	16	16	26AUG09	12SEP09 2		12SEP09	-	-139	12	-			1		

Sheet 44 of 58

Page 111 of 125

			A APPENDING NO.	A CONTRACT	A DAME I	TANKAR I	ALCOUNT.		Total Date			107 010		
9	Activity Description	Dur	Dur Dur	Start	Finish	Start	Finish	D	Float					
09R1CI3620	Excavation of slope batter above access road	47	47	14SEP09	10NOV09 14SEP09	4SEP09	10NOV09	•	321		<b>1</b> 0,513	=10,513m3 @ 225m3/day	day	
Ch. 270 to Ch. 210	210													
09R1CI3624	Excavation & soil nailing	54	54	29JUL09	29SEP09 29JUL09	607NP6	29SEP09	*	-160					8
09R1CI3626	Backfill (grade 200) & compaction	m	ø	07OCT09	090CT09 070CT09	7OCT09	090CT09		-160		1			
09R1CI3628	Temporary concrete paving & curing	9	10	100CT09	210CT09 100CT09	00CT09	21OCT09	-	-160		-		1.0	
Ch. 210 to Ch.	130													N
09R1CI3630	Excavation as per conforming design	48	48	12DEC08A	11MAY09A 12DEC08A	2DEC08A	11MAY09A	-	-					
09R1CI3632	Temporary concrete paving & curing	12	12	13NOV09	26NOV09 13NOV09	80VONS	26NOV09	-	55		<b>1</b> 18			2
VO-084-02	VO#084 revising the design received	0	0	12MAY09A	#	12MAY09A		-	-					3
VO-084-12	Works resumed as per VO #084	0	0	16MAY09A	14	16MAY09A				•				
VO-084-22	Excavate slope profile as per VO#084	34	34	16MAY09A	25JUN09 16	16MAY09A	25JUN09	-	-79				1	
VO-084-26	Remove excavated material off site; 6000m3	18	18	220CT09	12NOV09 22	220CT09	12NOV09	-	55					
VO-084-32	Soil nailing at Ch. 198 to 210	4	4	30SEP09	06OCT09 30SEP09	0SEP09	06OCT09	-	-160		-			
VO-084-42	Excavate to access road formation	18	18	26APR11	17MAY11 26APR11	5APR11	17MAY11	-	-160				1	
Ch. 130 to Ch.	Ch. 130 to Ch. 0; up to +74.5mPD													
09R1CI3634	Excavation & soil nailing	62	62	300CT09	13JAN10 300CT09	DOCT09	13JAN10	-	17		1			1
09R1CI3636	Temporary concrete paving & curing	15	15	14JAN10	30JAN10 14JAN10	4JAN10	30JAN10	-	17	-	•	_	00	33
Ch. 130 to Ch.	Ch. 130 to Ch. 0: below +74.5mPD													39
09R1CI3638	Excavate & soil nailing (+74.5 to 88.5mPD)	41	41	06AUG10	22SEP10 06AUG10	6AUG10	22SEP10	-	17			0		
09R1CI3640	Excavate rock (88.5 to 63mPD; 3239m3 @ 80m3/day	40	40	24SEP10	11NOV10 24SEP10	4SEP10	11NOV10	æ	17			0		
09R1CI3642	Backfill (grade 200) & compaction	7	7	12NOV10	19NOV10 12NOV10	2NOV10	19NOV10	F	17					-3
-15	Road Paving: Ch. 460 to Ch. 270													58
09R1Cl3664	Construct drainage as per VO#090; 190m @ 5m/day	32	32	29JUN11	05AUG11 23	29JUN11	05AUG11	٣	-160				1	.8
09R1CI3674	Road formation; 190m @ 12m/day	20	20	06AUG11		6AUG11	29AUG11	-	-157					
09R1CI3684	Lay sub-bse and kerb; 190m @ 12m/day	16	16	30AUG11	17SEP11 30	30AUG11	17SEP11	-	-157					
09R1CI3694	Concrete paving; 190m @ 12m/day	16	16	19SEP11	080CT11 19SEP11	9SEP11	08OCT11		-157				-	23
VO-095-02	Green slope arrangement as per VO# 095	24	24	09JUL11	05AUG11 09JUL11	970L11	05AUG11	-	-157	-				
Drainage & Ro	Drainage & Road Paving; Ch. 270 to Ch. 130								2				100	
09R1CI3644	Construct drainage; 140m @ 4m/day	35	35	18MAY11	28JUN11 18MAY11	8MAY11	28JUN11	-	-160					
09R1CI3646	Backfill trench & road formation; 140m @ 12m/day	12	12	29JUN11	13JUL11 20	29JUN11	13JUL11	-	-137					1
09R1CI3648	Lay sub-base and kerb; 140m @12m/day	12	12	14JUL11		14JUL11	27JUL11		-125				150mm thick	
09R1CI3654	Concrete paving; 140m @ 12m/day	12	12	28JUL11	10AUG11 2	28JUL11	10AUG11	-	-125		_			8
Drainage & Ro	Drainage & Road paving: Ch. 130 to Ch. 0									85 6 C 6 3				
09R1CI3704	Construct drainage; 130m @ 4m/day	33	33	06AUG11	14SEP11 06AUG11	6AUG11	14SEP11	-	-160					
09R1CI3714	Backfill trench & road formation; 130m @ 12m/day	11	11	15SEP11	27SEP11 15SEP11	5SEP11	27SEP11	-	-160				-	3
09R1CI3724	Lay sub-base & kerb; 130m @12m/day	÷	£	28SEP11	120CT11 2	28SEP11	120CT11	-	-160				•0	
09R1CI3734	Concrete paving; 130m @ 12m/day	7	11	130CT11	250CT11 1:	130CT11	250CT11	Ŧ	-160				-	
<b>H-Pile Retail</b>	H-Pile Retaining Wall for Wall B													
Piling Works														
13R4CI3701	Form piling platform for Wall B	12	12	01FEB10	17FEB10 01FEB10	1FEB10	17FEB10	F	17		4		-11-3	
13R4CI3702	Mobilize & set up piling rig	G	ω	18FEB10	24FEB10 18FEB10	8FEB10	24FEB10	Τ	17		**			30
		C.	ŝ	DECEDIO	C OFVER	2655010	OPANAVAD	•	17		B	ninelin and	1 N	199

.

Sheet 45 of 58

Page 112 of 125

	Description	Dur D	Dur	Start	Finish	Start	Finish	9	Float	A LO DE LA LA LA LA LA LA LA LA LA LA LA LA LA				
13R4CI3705	Demobilize piling rig	9	6 0	04MAY10	10MAY10 04MAY10	4MAY10	10MAY10	F	17					
Skin Wall														
13R4CI3706	Excavate for skin wall; 48m3	18	18 1	11MAY10	01JUN10 11MAY10		01/UN10		17		•			
13R4CI3708	Hack off piles; piles 1 to 98	24	24 2	26MAY10	23JUN10 26	26MAY10	23JUN10	<b>r</b>	17					_
13R4CI3710	Construct skin wall; 6 bays	24	24 0	09JUN10	08JUL10 05	01/N/10	08JUL10	π.	17					2
13R4CI3712	Excavate for capping beams;	12	12	02JUL10	15JUL10 02	02JUL10	15JUL10	-	17					
13R4CI3714	Construct for capping beams;	18	18 (	09JUL10	29JUL10 05	09JUL10	29JUL10	-	17		8			
13R4CI3716	Construct U-channels	18	18	16JUL10	05AUG10 16	16JUL10	05AUG10	-	17					
annel Modi	Channel Modification Works (Dry Season)													
ver Diversion	River Diversion for Underground Works													-
09R1CI3802	Form a temporay plant access to stream	60	60 12	12DEC08A	04FEB09A 12DEC08A		04FEB09A	-		8		-	1	÷
09R1CI3804	Break boulders	32	32 0	32 05FEB09A	24FEB09A 05FEB09A	SFEB09A	24FEB09A	-		•				
09R1CI3806	Concrete bedding for bund wall (gabion)	E	11 23	25FEB09A (	09MAR09A 25FEB09A	SFEB09A	09MAR09A	•=		-				
09R1CI3808	Construct bund wall (gabion)	8	22 10	10MAR09A	30APR09A 10MAR09A	<b>DMAR09A</b>	30APR09A	-		8			-	
09R1CI3810	Divert channel to south west	0	0		30APR09A		30APR09A	-		•				-
Channel Modification Works	ation Works													-
09R1CI3812	Breaking of large boulders	30	30	02NOV09*	05DEC09 02NOV09*	2NOV09*	05DEC09	-	21		n			
09R1CI3B14	Excavation of the stream bed & make good	24	24 0	07DEC09	06JAN10 07	07DEC09	06JAN10	-	21		13		8	
09R1CI3816	Laying of rock armour	24	24 0	07JAN10	03FEB10 07	07JAN10	03FEB10	-	21					
09R1Cl3818	Construct bund wall for approch channel const.	24	24 0	04FEB10	06MAR10 04FEB10	4FEB10	06MAR10	÷	21		-			-
09R1CI3820	Divert channel to south west	0	0		06MAR10		06MAR10	-	21		•			
Excavation fo	for AVS/VS/DC/MAS/MAA													20
en Excavatio	Open Excavation for Underground Structures												5.5	200
06L1Cl3906	Mobilize drilling rig, backhoes	÷	<del>د</del>	300CT09	300CT09 30	300CT09	300CT09	-	-160		-		1	
06L1CI3908	Excavate/mucking out/temporary support	200	200 3	310CT09	07JUL10 3	310CT09	07JUL10	-	-160			6000m3, 30m3/day = 200	n3/day = 200	
Excavation &	Construction of Main Adit													
														100
3CL1Cl3102	Excavation/mucking out/temporary support	40	40	08JUL10	23AUG10 08JUL10	8JUL10	23AUG10	-	-134			=10m, @0.3m/day	w/day	
3CL1Cl3104	Construction of permanent lining	24	24 2	24AUG10	20SEP10 24	24AUG10	20SEP10	-	-134					
instruction	Construction of Man Access Adit (MAA)													
06L1Cl3112	Cast invert: 1 bay	2	7	15SEP10	22SEP10 15SEP10	5SEP10	22SEP10	÷	-160			-		
06L1Cl3114	Cast walls	12	12	24SEP10	08OCT10 24SEP10	4SEP10	08OCT10	-	-160					200
06L1Cl3116	Cast crown	12		09OCT10	230CT10 090CT10	90CT10	230CT10	-	-160					
Instruction	Construction of Man Access Shaft (MAS)									11 -				
														107
06L1Cl3122	Cast base	ო	8	08JUL10	- 1	08JUL10	10JUL10	-	-160		-			22
06L1Cl3124	Set up formworks	Q	9	12JUL10	17JUL10 12	12JUL10	17JUL10	-	-160					
06L1Cl3126	Construct wall/stair, 14 landings @ 6 days/land.	84	84	19JUL10	270CT10 19	19JUL10	270CT10	-	-160	0	4 days/ landing	1	22m & 14 landings	1
06L1CI3128	Construct wall above ground level	Q	9	31MAR11	07APR11 3	31MAR11	07APR11	Ψ.	e,			-		
		A COMMUNICATION OF A COMUNICATION OF A	1		1000	「大なるの」のないない	のないので、「「「「「」」」					-		

Sheet 46 of 58

Page 113 of 125

Constructic									Loop 1				
	Construction of Deaerarion Chamber (DC)		ij									1.55	- 2102 2007
06L1CI3132	Construct base	<b>б</b>	6	250CT10	03NOV10 250CT10		03NOV10	1	-160		-		
06L1CI3134	Construct walls 2 lifts	12	12 0	04NOV10	17NOV10 04NOV10		17NOV10	۲ ۲	-160		-		
06L1Cl3136	Const. crown/underpin of air vent & drop shafts	18	18	18NOV10	08DEC10 18NOV10		08DEC10	-	-160				333
Constructio	Construction of Vortex Shaft (VS)												
06L1CI3142	Set up formworks	9	G	17DEC10	23DEC10 17DEC10		23DEC10	+ ۲	-160		-		
06L1CI3144	Construction of drop shaft; 4m high	G	9	24DEC10	03JAN11 24	24DEC10 (	03JAN11	۳.	-160		104m	@4m/4days	
06L1CI3146	Construction of vortex structure	24	24 (	04JAN11	31JAN11 04.	04JAN11 3	31JAN11	۲ ج	-160				
06L1CI3148	Construct remaining of the vortex	18	18	31MAR11	21APR11 31	31MAR11 2	21APR11	1-	-160		-		33
Constructic	Construction of Air Vent Shaft Shaft (AVS)				The Mark								
06L1CI3152	Set up formworks	g	9	01FEB11	10FEB11 01	01FEB11	10FEB11	+ +	-160				
06L1CI3514	Cast 15m high circular wall	15	15	11FEB11	28FEB11 11FEB11		28FEB11	۲ ۲	-160		-		
06L1Cl3516	Construct upstand wall	12	12 0	01MAR11	14MAR11 01MAR11		14MAR11	1 -1	-160		-		382 100
Backfill Aro	Backfill Around Structure												
061 1Cl3162	Granular fill up to +54mPD: 623m3	2	0	09DEC10	16DEC10 09DEC10		16DEC10	-	-160		1		
06L1Cl3164	Granular fill above +54mPD: 1400m3	14	1.1	15MAR11	30MAR11 15MAR11		30MAR11	1	-160			4	
Constantiatio	a of Annuarh Channel												100
Constructio	construction of Approach channel												
0001013172	Evenuation for Annuach Channel	G.	0	01NOV10*	12.IAN11 01	01NOV10*	12.IAN11	Ŧ	α		1		
		8							) 0		1	1 10 10	
09R1CI3174	Construction of Approach Channel; upstream	82		2006010		1	THAMIT	1	x				
09R1CI3176	Construction of boulder trap; 7 nos.	24		01NOV11*	_		28NOV11		-165			• 1	
09R1Cl3177	Construction of Approach Channel; downstream	40		01NOV11	_		16DEC11	۲ ۲	-165			10	
09R1CI3178	Construction of trash grill	12	_	17DEC11	- 1		04JAN12	۲ ۲	-165				
09R1CI3179	Removal of concrete bolck bund	9	9	05JAN12	11JAN12 05	05JAN12	11JAN12	۲ ۳	-165				3
Junction B	Junction Between Main Tunnel & Adit Tunnel												100
												10	25
3CL1Cl3106	Temp. support & excavation breakthrough	48	48	19JUL11	12SEP11 19JUL11		12SEP11		-94			2	
3CL1CI3108	Construct collar between MT & AT	48	48	14SEP11	10NOV11 14SEP11		10NOV11	۳	-94			-	25
Remaining	Remaining Works Prior to Handover to Client												
													853
09R1CI3142	Finishing & reinstatement works; Portion C	36	36	10DEC11	28JAN12 10	10DEC11	28JAN12	۲ ۴	-155				
09R1CI3143	Pre-handover inspections and remedial works	30	30	28DEC11	04FEB12 28	28DEC11 (	04FEB12	۲ ۲	-155				
09R1CI3144	Contractor serve notice for Works completion	7	~	05FEB12	11FEB12 05	05FEB12	11FEB12	2	667			-	
09R1Cl3146	SO issues completion certificate	21	21	12FEB12	03MAR12 12	12FEB12 (	03MAR12	2	667				
16R7CI3142	Landscaping works at Portion C	120	120	31AUG11	28JAN12 31	31AUG11	28JAN12	۲ ۲	-117	4		1	
16R7CI3144	Establishment Works at Portion C	365	365	29JAN12	27JAN13 29.	29JAN12	27JAN13	2	-148				Ì
3DL1CI3141	Install flow measurement devices at Intake I-3	12	12	12JAN12	28JAN12 12	12JAN12	28.JAN12	1	-165			-	2

Sheet 47 of 58

Page 114 of 125

			euipment for tunnelling at Intake I-3	Addit Tunnel at Intake I-3	Adit Tunnel at Intake I-3	◆Adit Tunnel at Intake I-3	Addit Tunnel at Intake I-3	Addit Tunnel at Intake I-3	Adit Tunnel at Intake I-3	Addit Tunnel at Intake I-3	Addit Tunnel at Intake I-3	Ounder this Cost Centre		Abelow G1 excent for Arit Tunnel at Intake I-3	Abelowe G. L. escent for Adit Trinnel at Intake	oat Intaka L3	Chamber at Intake I-3	or Antimake I-3	Óchaff at Intake I.3			Ounder this Cost Centre				Pat Intake I-3	Vat Intake I-3	•at Intake I-3	◆at G.L. at Intake I-3	Channel at Intake I-3	Channel and associated decking at	◆at Intake I-3			◆at intake I-3	◆at Intake I-3	◆at Intake I-3	♦at Intake I-3	♦atintake I-3	♦at Intake I-3
Float	-148		1,265	1,256	1,246	1.237	1,228	1,218	1,209	1,197	781	781		1 403	1 970	D84	1 118	1 022	770'1	100	1,164	984		T OT	18/	1,663	1,612	1.447	1,083	1,042	1,005	726	695		1,553	1,404	1,195			
9	N		2	N	3	2	2		-	8	2			c	+	+			+		1	N		-							2		2		2	2	0	3A 2	8A 2	3A 2
Finish	27JAN13		14JUL10	23JUL10	02AUG10	11AUG10	20AUG10	30AUG10	08SEP10	20SEP10	10NOV11	10NOV11		Decepto	07 11 1 10	21 ADD11	USDEC10	1 AMAD11	FFGGV FC	1 NTHIS	230C110	21APR11	10.00	1.000	250C111	11JUN09	01AUG09	13JAN10	12JAN11	22FEB11	31MAR11	04JAN12	04FEB12		29SEP09	25FEB10	22SEP10	05DEC08A	13DEC08A	18DEC08A
Start	9JAN12																																	in the second						
Finish	27JAN13 29JAN12		14JUL10	23JUL10	02AUG10	11AUG10	20AUG10	30AUG10	08SEP10	20SEP10	10NOV11	10NOV11		DECEDIO	07 11 1 10	0100010		1404011		ZIAPRIT	230CT10	21APR11			250CT11	11JUN09	01AUG09	13JAN10	12JAN11	22FEB11	31MAR11	04JAN12	04FEB12		29SEP09	25FEB10	22SEP10	05DEC08A	13DEC08A	18DEC08A
Start	29JAN12																																							
	365 2		0	0	0	0	0	0	0	0	0	0		•	<b>,</b>		2 0		5 0		0	0		3	0	0	0	0	0	0	0	0	0		0	0	0	0	0	0
	365		0	0	0	0	0	0	0	o	0	0		0					5	-	0	0		2	0	0	0	0	0	0	0	0	0		0	0	0	0	0	0
Description	Maintain & monitor flow monitoring	Schedule of Milestones for Cost Centre No. 3cL	3cL 1; On establishing tunnelling equipments	3cL 2; On completion of 12.5% perm. tunnel linin	3: 3: 3: 3: 3: 3: 3: 3: 3: 3: 3: 3: 3: 3	3cl 4. On completion of 37.5 perm. tunnel lining	3cl 5: On completion of 50% perm. tunnel lining	3cL 6: On completion of 62.5% perm. tunnel linin	3cL 7: On completion of 75% perm. tunnel lining	3cL 8: On completion of 87.5% perm. tunnel linin	3cL 9; On completion of perm. tunnel lining	3cL 10; On completion of all works under this CC	Schedule of Milestones for Cost Centre No. 6L		bL 1; Un completion of 50% of excavation		6L 3; On completion of vortex shart	6L 4; Un completion of de-deration chamber	6L 5; On completion of vent shart	6L 6; On completion of man access shaft	6L 7; On completion of man access adit	6L 8; On completion of all works under this CC	Schedule of Milestone for Cost Centre No. 9R		9R 1; On completion of access road	9R 2; On completion of 25% of excavation at G.L	9R 3; On completion of 50% of excavation at G.L	9R 4; On completion of 75% of excavation at G.L	9R 5; On completion of excavation at G.L.	9R 6; On completion of 50% of approach channel	9R 7; On completion of approach channel	9R 8; On completion of trash grill	9R 9, On completion of all works under this CC	of Milestones for Cost Centre No. 13R	13R 1: On completion of 30% soil nailing	13R 2: On completion of 60% soil nailing	13R 3: On completion of all soil naing works	13R 4; On completion of 10% piles by number	13R 5; On completion of 20% piles by number	13R 6; On completion of 30% piles by number
	3DL1Cl3143	Schedule of I	3CL1CI3A02	3CL1CI3A04	3CL1CI3A06	3CI 1CI3A08	3CI 1CI3A10	3CI 1CI3A12	3CL1CI3A14	3CL1Cl3A16	3CL1CI3A18	3CL1CI3A20	Schedule of I				06L1CI3M08	UBLICISIMIU	06L1C/3M12	06L1CI3M14	06L1CI3M16	06L1CI3M18	Schedule of		09R1CI3R02	09R1CI3R04	09R1CI3R06	09R1CI3R08	09R1CI3R10	09R1CI3R12	09R1CI3R14	09R1CI3R16	09R1CI3R18	Schedule of I	13R4CI3S01	13R4CI3S02	13R4Cl3S03	13R4CI3S04	13R4CI3S05	13R4CI3S06

								traps at Intake I-3	Under this Cost Centre				1								223	3.44 1	5.2		251	353					140							83		
						Pat Intake I-3	💠 at Intake I-3	<b>O</b> trap	pun																						owing transplanting of IT160/T293/T140						erect hoarding/catchfence,			
	take I-3	take I-3	ntake I-3	ntake I-3	ntake I-3					-																	•		102		wing tra									
		-		¢at h	¢at In								•	u	0		-	n	n		1	0	1	1	<b>a</b>				-		Holo	٠	•		•	8	faci-Re-align footpath,	1	•	
Float						1,384	1,337	763	763												-				-181	-181	-165					7					Ø			
	3	2	2	N	N	8	2	2	2				-	-	-		-	. <del></del>	-		2	-	-	-	-	57	-					-	2	٣	2	-	-	-	-	-
Finish	23DEC08A	02JAN09A	09JAN09A	16JAN09A	21JAN09A	17MAR10	03MAY10	28NOV11	28NOV11				16APR08A	20MAY08A	02JUL08A		02JUL08A	18AUG08A	19SEP08A		01AUG08A	07NOV08A				18JUL09	120CT09		17SEP08A	07FEB09A	02MAR09A	21JAN09A		19APR08A	29MAY08A		15JUL08A	05SEP08A	10NOV08A	28MAR08A
Start														<b>APR08A</b>	APR08A			IUL08A	AUG08A		<b>MAROBA</b>	IUL08A	NOVOBA	<b>MAR09A</b>	AAYO9A	60NU	SEP09		1	<b>JAN09A</b>	EB09A			APR08A		26MAY08A	APR08A	APR08A	OCT08A	MAR08A
Finish 1	23DEC08A	02JAN09A	ABONALEO	16JAN09A	21JAN09A	17MAR10	03MAY10	28NOV11	28NOV11				16APR08A	20MAY08A 17APR08A	02JUL08A 21APR08A		02JUL08A	18AUG08A 03JUL08A	UG08A 19SEP08A 19AUG08A 19SEP08A		01AUG08A 07MAR08A 01AUG08A	07NOV08A 14JUL08A	11MAR09A 08NOV08A	14MAY09A 12MAR09A	10JUN09 15MAY09A	18JUL09 11JUN09	120CT09 19SEP09		17SEP08A	07FEB09A 22JAN09A	02MAR09A 09FEB09A	21JAN09A	18APR08A	19APR08A 19APR08A	29MAY08A	02JUL08A 261	15JUL08A 21APR08A	05SEP08A 21APR08A	10NOV08A 280CT08A	28MAR08A 13MAR08A
Start														17APR08A	21APR08A			UL08A	UG08A		07MAR08A	14JUL08A	-	12MAR09A	15MAY09A	11JUN09	19SEP09			ANO9A	EB09A			PR08A		26MAY08A	PR08A	PR08A	280CT08A	13MAR08A
	0	0	0	0	0	0	0	0	0				ō	21 17A	18 21A		0	1 03J	38 19A		200 07M	67 14J	24 08N	60 12M	14 15N	32 11.	18 199		0	24 22J	4 09F	0	0	1 19A	0	10 26N	30 21APR08A	30 21APR08A	12 28C	7 13N
Dur Dur	0	0	0	0	0	0	0	0	0				0	21	18		0	-	38		200 2	67	24	60	14	32	18		0	24	4	0	0	-	0	10	30	30	12	2
)																											-													
Description	13R 7; On completion of 40% piles by number	13R 8; On completion of 50% piles by number	13R 9; On completion of 60% piles by number	13R 10; On completion of 70% piles by number	13R 11; On completion of 80% piles by number	13R 12; On completion of 90% piles by number	13R 13; On completion of all piling works	13R 14; On completion of boulder traps	13R 15; On completion of all work under this CC	Construction of Outfall O-1	S	VO # 06: Transperant Hoarding at Outfall	Receive VO6 for transperant hoarding	Procurement for transperent hoarding	Erect hoarding	k Fence at O-1	Issue V016 for chain link fence	Preparation works for chain link fence	Erect chain link fence; 460m	Temporary CLP Power Supply for TBM Operation	Application/approval for temp. CLP Power Supply	Appoint sub-contractor for design & build TX Rm	Design for transformer room	Constuct transformer room	CLP inspection & defect rectification	CLP cabling to TX room & commissioning	CLPE cabling from TX room to 24mPD platform	Fencig Details at O-1 Next to GVT	Receive VO16 for revised details next to GVT	Preparation works	Erect proposed transparent hoarding	Receive VO#55 in lieu of VO#25	Obtain TTA (ingress & egress) approval	Implment TTA for diverting footpath	Obtain excavation permit	Erect catch fencing	Site establishment	Site clearance	Install remote contorl CCTV as per ER 4.4.10	Tree inspection & report
	13R4CI3S07 1					13R4Cl3S12 1	13R4Cl3S13 1		13R4Cl3S15 1	istruction o	Preliminary Works	# 06; Transper	01R1D00106 F			VO #16; Chain Link Fence at O-1	V01602 1	V01612 P	V01622 E	nporary CLP P	01R1DCLP02	01R1DCLP14 A	01R1DCLP24 C	01R1DCLP34 C	01R1DCLP44 0	01R1DCLP54 C	01R1DCLP74 C	VO#25; Revised Fi	V025-02 F	V025-12 F	V025-22 E	V055-02 F	01R1D00102 0	01R1D00103 II	01R1D00104 0		01R1D00114 5			16R1D00110

Sheet 49 of 58

Page 116 of 125

Form Temporary Access/Tree Felling           Works Suspension Due to Obstruct. from Villagers           WS002         Works suspension due to obstruct. from Villagers           VS002         Form temp. access road from +14mPC           IOR1D00202         Form temp. access road from 14mPD           Form temp. access road from 14mPD         Form temp. access road from 14mPD           IOR1D0AR04         Form temp. access road from 14mPD           Form temp. access road from 14mPD         Form temp. access road from 14mPD           Form temp. access road from 14mPD         Form temp. access road from 14mPD           Form temp. access road from 14mPD         Form temp. access road from 14mPD	Tree Felling												-
Suspensic 0202 AR04 AR12 AR12 AR12													
0202 AR04 AR08 AR12 AR12	struct. from Villagers												25
	Works suspension due to obstruct. frm villagers	24	24 1	19JUL08A	19JUL08A 10AUG08A 19JUL08A	A 10AUG08A	2						232
	Form terms access road from +14mPD to +69mPD	158*	158* 1	19JUN08A	24DEC08A 19JUN08A	A 24DEC08A	<del>.</del>		1				13
	Const term steel decking over exist Outfall W	11	11 26	26AUG08A	06SEP08A 26AUG08A	A 06SEP08A	-						2
	Form temp. access road from 14mPD to 28mPD	12		-	18JUL08A 19JUN08A	A 18JUL08A	+	12					414
	Preparation works for transplanting T160	53			250CT08A 11AUG08A	A 250CT08A	-	5					2.1
	Mobilize & set up crane for tree transplant	-	1 2	270CT08A	270CT08A 270CT08A	A 270CT08A	-						1.00
	for T160	2	2 2	280CT08A	290CT08A 280CT08A	A 290CT08A			4				
1	t T160	*	1 3	300CT08A	300CT08A 300CT08A	A 300CT08A	۰		-				
1	Crown pruning/Cut root & uplift T142	10	10 2	21FEB09A	21FEB09A 21FEB09A	A 21FEB09A	F						1
1	Construct access road from +43 to +55mPD	30	30 3	310CT08A	24DEC08A 31OCT08A	A 24DEC08A	-		11				
	t at Outfall O-1	105	105 0	02JUN08A	06MAR09A 02JUN08A	A OGMAR09A	÷	ä					
	Tree transplant above +62mPD	£	11 3	310CT08A	12NOV08A 310CT08A	A 12NOV08A	÷						1014
Form Temporary   aunching Platform	ng Platform												
Slone Cut & Soil Nailing: +71mPD to +40mPD	PD to +40mPD							22		· · · · ·			
10R1D0030  +71 to +40mPE	+71 to +40mPD (rows to A to P)	229*	229- 1	229" 13NOV08A	22AUG09 13NOV08A	A 22AUG09	1 -184	R					3 10
	Remove boulder/Cut slope for rows A to D	σ	9	13NOV08A	06DEC08A 13NOV08A	A DEDECORA	٠		0				
	Erect scaffold & Drill/install/grout/P1at row C	12	12 0	02DEC08A	16DEC08A 02DEC08A	A 16DEC08A	•		-				1
	Drill/install/grout rows B to C; 18 nos.	4	14 1	17DEC08A	06JAN09A 17DEC08A	A OGJANO9A	*		-				
	Drill/install/grout/testing for P2 at row D	ø	80 80	30DEC08A	06JAN09A 30DEC08A	A OGJANO9A	2						-
	ut D1 to D11	2	7 0	07JAN09A	16JAN09A 07JAN09A	A 16JAN09A	÷						
	Cut slope for E1 to G20; soil 620m3	0	2 1	15JAN09A	20JAN09A 15JAN09A	A 20JAN09A	•		-				58
10R1D0037 Drill/install/grou	Drill/install/grout E1 to G20: 51 nos.	19	19 2	20JAN09A	11FEB09A 20JAN09A	A 11FEB09A		-	0				
10R1D0038 Construct nail t	Construct nail heads/remove platform; rows B-G	10	10 0	02FEB09A	17FEB09A 02FEB09A		-		8			-	23
10R1D0039 Erosion mat, w	Erosion mat, wire mesh & hydroseed, rows B-G	10	10 2	21FEB09A	24FEB09A 21FEB09A		-	110					1
	Cut slope for H1 to I25, soil 1819m3	5	12 0	02FEB09A	17FEB09A 02FEB09A	A 17FEB09A	-	1	**				i de la
1	Drill/install/grout H1 to I25; 47 nos.	13	13	18FEB09A	04MAR09A 18FEB09A	A 04MAR09A	-						
10R1D0042 Cut slope for J	Cut slope for J1 to M37; soil 5834m3	20	20 1	19FEB09A	13MAR09A 19FEB09A	A 13MAR09A	-	2	0				35
10R1D0043 Erect working p	Erect working platform for rows J to M	14	14 2	28FEB09A	16MAR09A 28FEB09A	A 16MAR09A	-				- 1		
10R1D0044 Test nails for P	Test nails for P3, P4, P5 & P10	12	12 0	05MAR09A	07APR09A 05MAR09A	BA 07APR09A	-		0	•			200
10R1D0045 Drill/install/grou	Drill/install/grout J1 to M37; 134 nos.	20	20 1	12MAR09A	07APR09A 12MAR09A	A 07APR09A	-						205
10R1D0047 Construct nail h	Construct nail heads/remove platform; rows H-M	20	20 1	14MAR09A	18APR09A 14MAR09A		-		n				
10R1D0048 Erosion mat, w	Erosion mat, wire mesh & hydroseed; rows H-M	9	9	29MAY09	04JUN09 29MAY09	04JUN09	1 -184	84					3
10R1D0049 Excavate soil 5	Excavate soil 5600m3 & boulde 229m3; Rows N to P	22	22 1	14MAR09A	18APR09A 14MAR09A	9A 18APR09A	-	-	0				
10R1D0050 Erect working p	Erect working platform for rows N to P	6	10 2	20APR09A	24APR09A 20APR09A	3A 24APR09A	-		•••				200
10R1D0051 Drill/install/grou	Drill/install/grout N1 to P31; 111 nos.	20	20 2	20 23APR09A	13MAY09A 23APR09A	A 13MAY09A	-	+ i no.	+ i no. test nail				23
10R1D0053 Construct nail 1	Construct nail heads/remove platform; row N to P	4	14 1	14 14MAY09A	02JUN09 14MAY09A	9A 02JUN09	1 -161	51					
	Erosion mat, wire mesh & hydroseed; rows N to P	9	9	BONNED	60NULEO 60NULEO	60NULEO	1 -161	61	-				
Slope Cut & Soil Nailing: +40mPD to +24mPD	nPD to +24mPD												22
10R1DO130 +40 to +24mPI	+40 to +24mPD (rows Q to X)	205*	205° 20A	20APR09A	22DEC09 20APR09A 22DEC09	A 22DEC09	1 -2	-219	1				8

Image: Construct of the Standard State of the Standard State of the Standard State of the Standard State of the Standard State of the Standard State of the Standard State of the Standard State of the Standard State of the Standard State of the Standard State of the Standard State of the Standard State of the State of t		Description	(dur D	Dur	Start	Finish	Start	Finish		Float					E
Reinstance         20		Excavation; 40 to 30mPD; soil 8291m3/rock 2778m3	<b>\$</b> 3	43 2	0APR09A		-	13AUG09		-219	1				1
Elses working platform for one O to U         22         21         UNAVOID         11/LAVOID         11/LAVOID         11/LAVOID         12/LAVOID         12/LAVOID <td>~</td> <td>Reinstate temp. access</td> <td>30</td> <td>30 2</td> <td>1</td> <td>27MAY09A 21/</td> <td></td> <td>27MAY09A</td> <td>-</td> <td></td> <td>-</td> <td></td> <td></td> <td></td> <td></td>	~	Reinstate temp. access	30	30 2	1	27MAY09A 21/		27MAY09A	-		-				
Itematingtion         Itematin		Erect working platfrom for rows Q to U	22	22 1	1MAY09A		1	17AUG09	-	-219	1				
Indiminificant Caliboration         13         12M/VIOM         0657003         1         213           Individuality Cul 10 to 10 a ferret         10         052700         15         213           Individuality Cul 10 to 10 a ferret         10         052700         15         213           Individuality Cul 10 to 10 a ferret         10         052500         155700         15         213           Individuality Cul 10 to 10 a ferret         10         055500         125500         1235         123           Individuality Cul 10 to 10 a ferret         10         055500         255500         125500         1235           Prevention         10         055500         255500         125500         1235         123           Individuality Cul 10 to 10 a ferret         23         230         230500         235500         235500         1235           Individuality Cul 10 ferret         23         230         230500         235500         2325         230         123           Individuality Cul 10 ferret         23         230         230000         230500         231         123         123           Individuality Cul 10 ferret         23         230000         2300000         2300000         131         13		Test nails for P6, P7, P8 & P11	12	12 2	1MAY09A			24AUG09		-219	T				
Constraction         Sol 2         ZMM-VIOAL         GenCTIOB         I         Coll 2           Informatigation         Sol 4         34         34         37         36 <td< td=""><td>10</td><td>Drill/install/grout Q1 to U10; 99 nos.</td><td>13</td><td>13</td><td>2MAY09A</td><td></td><td></td><td>04SEP09</td><td></td><td>-219</td><td>I</td><td></td><td></td><td></td><td>C.,</td></td<>	10	Drill/install/grout Q1 to U10; 99 nos.	13	13	2MAY09A			04SEP09		-219	I				C.,
Indentatingtort V1 to X14.3 T rot.         10         10         655FP0         655FP0         655FP0         655FP0         555FP0         555FP0 <td>10</td> <td>Excavation; 30 to 24mPD; soil 4197m3/rock 7592m3</td> <td>95</td> <td>95 2</td> <td>7MAY09A</td> <td></td> <td></td> <td>08OCT09</td> <td></td> <td>-219</td> <td>soi</td> <td>450m3/day</td> <td>&amp; rock 185m3/</td> <td>day</td> <td></td>	10	Excavation; 30 to 24mPD; soil 4197m3/rock 7592m3	95	95 2	7MAY09A			08OCT09		-219	soi	450m3/day	& rock 185m3/	day	
Image: Construct and Nanderformous patternes         1         1         2.51P/s         1         2.51P/s         1         2.51P/s           Restanct and Nanderformous patternes         6 motion         2 motion		Drill/install/grout V1 to X14; 37 nos.	10		05SEP09	1		16SEP09		-219	-				
Income         Consistency         10         C325EP06         66CT06         255EP06         1         210           Income         FPee Pib Ford support         8         9         165EP00         235EP03         15         213           FPee Pib Ford support         6         9         1         235EP03         15         213           FPee Pib Ford support         6         9         1         20         205C03         225EC03         1         213           Fee Pib Ford support         6         1         1         200         205C03         226EC03         1         213           Fee Pib Ford support         6         1         2         200         200         200         200         200         200         201         201         213           Fee Pib Ford support         0         0         0         0         201009         201009         1<172		Construct nail heads/remove platform; row V to X	17		02SEP09	21SEP09 025		21SEP09	*-	-219	23				
Ing         Character         SizePoil         SizePoil <th< td=""><td>~</td><td>Erosion mat, wire mesh &amp; hydroseed; rows V to X</td><td>9</td><td></td><td>22SEP09</td><td>05OCT09 228</td><td></td><td>05OCT09</td><td>-</td><td>-219</td><td>•</td><td></td><td></td><td></td><td>0.1</td></th<>	~	Erosion mat, wire mesh & hydroseed; rows V to X	9		22SEP09	05OCT09 228		05OCT09	-	-219	•				0.1
Piere ple root support         Sec Proof         SESEPO         ISSEPO         ISSEPO <thissepo< th=""></thissepo<>	ching	Chamber													
Evaluationethic         Es         60         60         60         20	55		6		18SEP09	28SEP09 185		28SEP09		-212	-				
Found latercharding and latercharding channels codie         12         12         12         12         12         12         11         12         11           Relation for later codie         2000 codie         2000 codie         2000 codie         2000 codie         1         210           Relation for later contronse boing         2 <th2< th="">         2         2         2</th2<>	10	Excavate/construct TBM launching chamber	63		990CT09	22DEC09 090		22DEC09		-219					
Cound treatment prior to TBM Access Total         1         2	15	Form launching chamber cradle	12		DEC09	22DEC09 09[		22DEC09		-219	•				
TEM         Access Roat; >24 to +14m/D         Autono         BaJUN09         BaJUN09         BaJUN09         1         1           R-24 to +14m/D         63<	25	Ground treatment prior to TBM commence boring	4		23DEC09	29DEC09 23[		29DEC09	-	-217					
+24(b+14mPD         -54'         53' <t< td=""><td></td><td>M Access Road: +24 to +14mPD</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>0.00</td><td>2.0</td></t<>		M Access Road: +24 to +14mPD												0.00	2.0
Relocate sedimentation tank         0         0         0         0         0         0         0         0         0         0         1         1/2           Form access for big breaker         12         03.UN03         20.UN03         20.UN03         1         1/2           Form access for big breaker         12         1         2         03.UU03         2.UU03         2.UU03         1         1/2           Form meany & ret wall at +14mPD         2         2         2.UU03         2.UU03         2.UU03         1         1         1           Denolish mesony & ret wall at +14mPD         2         2         2.UU03         2.UU03         2.UU03         2.UU03         1         1         1           Denolish mesony & ret wall at +14mPD         2         2         2.UU03         2.UU03         2.UU03         2.UU03         1         11           Denolish mesony & ret wall at +14mPD         2         1         2         1         2         1         1         1           Constructer stab         0         0         0         0         0         2.UU03         2.UU03         2.1         1         1           Conteste stab         0         0         0	0	+24 to +14mPD	63*		60NUL80	20AUG09 08.		20AUG09		-181	1		4		
Form access for big breaker         12         12         0.3         0.3UU09         0.3         1.172           Nobilization of big breaker         0         0         0         0         2.0UN09         1         1.72           Nobilization of big breaker         0         0         0         0         0         0         1.12           Divert access to new TBM access         0         0         0         0         0         0.0UL09         1         1.72           Demolish mesony & ret, wall at +14m/D         2         2         20UU09         2.0UU09         1         1.72           Demolish mesony & ret, wall at +14m/D         2         2         20UU09         20UU09         1         1.72           Demolish mesony & ret, wall at +14m/D         2         2         2.0UU09         2.0UU09         1         1.72           Ocristruct retails         0         0         0         0         2.0UU09         1         1.72           Construct retails         0         0         0         2.0UU09         2.0UU09         1         1.72           Construct retails         0         0         0.0UU09         2.0UU09         1         1.72           Constr	0	Relocate sedimentation tank	0	0		-60NUC90		*60NUL30	1	-172	•				
Modifization of tig breaker         0         0         0         2JUN09         2JUN09         1         172           Form new TBM access         14         14         2         2JUN09         6aJUL03         1         172           Demolatization of tig breaker         2         2         2JUN09         6aJUL03         2AJUN03         1         172           Demolatization of tig breaker         2         2         2         2JUU03         2AJUN03         1         172           Demolatization of retw TBM access         2         2         2         2JUN03         2AJUN03         1         172           Demolatization of retwo of r		Form access for big breaker	12		60NUL80	1.0		20JUN09		-172	-		100	200	
Form new TBM access +14mPD to +24mPD         14		Mobilization of big breaker	0	0		1.0	1	20JUN09		-172	•			200	
Divert access to rew TBM access         0         0         0         0         1         1/12         1/12           Denolish maseony & ret, wall at +1/4mPD         28         23,01003         20,01003         20,11003         1         1/13           Denolish maseony & ret, wall at +1/4mPD         28         23,01003         20,01003         20,01003         20,1100         1         1/13           Denolish maseony drainage         12         12         15         22         23,0101         200         21         1         213           Concretuct tempocray drainage         12         12         15         12         15         22         23,0110         213         213           Concretuct subo         Concretuct subo         3         2         315C03         315C03         315C03         1         213           Concretuct subo         3         3         305SE03         115E03         115E03         115E03         1         213           Feator         1         1         115E03         115E03         115E03         155E03         1<57		Form new TBM access +14mPD to +24mPD	14		22JUN09	1		08JUL09	-	-172				20-0.	22
Demolish masony & ret, wall at +14mPD         28         20 JUG69         20 JUG69         20 JUG69         1         161         161 <t< td=""><td>0</td><td>Divert access to new TBM access</td><td>0</td><td>0</td><td></td><td>08JUL09</td><td></td><td>08JUL09</td><td></td><td>-172</td><td>•</td><td></td><td></td><td></td><td></td></t<>	0	Divert access to new TBM access	0	0		08JUL09		08JUL09		-172	•				
Oly Area at *24mPD         Construct temporary drainage         6         6         6 65EC09         225EC09         1         219           Construct temporary drainage         6         6         6 65EC09         315EC09         1         219           Connence TBM initial assembly         12         12         55EC09         315EC09         1         219           Connence TBM initial assembly         1         1         1         219         219           Commence TBM initial assembly         1         1         1         219         1         219           Foundation         8         8         21AUG09         23AUG09         1         181         219           Foundation         8         8         21AUG09         23AUG09         1         181           Foundation         8         8         21AUG09         15EP09         115EP09         1         181           Renoval of tower came & reinstatement         1         1         15EP09         115EP09         1         165           Renoval of tower came & reinstatement         12         1         1         1         1         207           Renoval of tower came & reinstatement         12         1 <td< td=""><td>0</td><td>Demolish masonry &amp; ret. wall at +14mPD</td><td>28</td><td></td><td>20JUL09</td><td></td><td></td><td>20AUG09</td><td></td><td>-181</td><td></td><td></td><td></td><td></td><td>DQ.</td></td<>	0	Demolish masonry & ret. wall at +14mPD	28		20JUL09			20AUG09		-181					DQ.
Construct temporary drainage         6         6         6         6         6         6         6         6         6         6         6         7         219         219           Concrete slab         Concrete slab         12         12         15DEC09         31DEC09         1         219           Concrete slab         Concrete slab         12         12         15DEC09         31DEC09         1         219           Commence TBM initial assembly         0         0         2JAN10         0         2JAN10         1         219           Commence TBM initial assembly         0         0         0         2JAN10         2         1         219           Ferdion         3         8         21AUG0         21AUG0         15EP09         1         15           Ferdion         1         1         11SEP09         15EP09         15EP09         1         157           Renoval of tower crane & reinstatement         1         1         15EP09         15EP09         1         157           Renoval of tower crane & reinstatement         1         1         15EP09         1         157         207           Renoval of tower crane & reinstatement         1	mblv	Area at +24mPD													15
Concrete slab         12         13	ю	Construct temporary draiange	9		16DEC09	22DEC09 16[		22DEC09	-	-219					
Commence TBM initial assembly         0         0.2JM10         0.2JM10         1         216         1         216           Foundation         8         8         1.1AUC09         29AUG09         1         1         2         1         2         1	10	Concrete slab	12		16DEC09			31DEC09	-	-219					
Foundation         8         2         1AUG09         29AUG09         24AUG09         24AUG09         1         1           Frection         3         3         08SEP09         10SEP09         1         1         1           Test & commissioning         1         1         1         11SEP09         11SEP09         1         1         1           Removal of tower crane & reinstatement         12         1         1         1         24APR12         1         207           Removal of tower crane & reinstatement         12         12         11APR12         24APR12         1         207           Removal of tower crane & reinstatement         12         12         12         140009         04AUG09         18.UN09*         04AUG09         1         1         207           Removal         12         12         31AUG09         12SEP09         1	14	Commence TBM initial assembly	0		02JAN10	02,	JAN10		-	-219	•				22
Foundation         8         8         21AUG09         28AUG09         21AUG09         28AUG09         1         181           Fection         3         3         08SEP09         10SEP09         16SEP09         1         157           Test & commissioning         1         1         1         1         1         1         1         1         1           Removal of tower crane & reinstatement         12         1         1         1         24PR12         1         1         207         1         207           Removal of tower crane & reinstatement         12         12         1         1         2         1         2         1         207         1         207         1         207           Removal of tower crane & reinstatement         12         12         1         1         207         1         207         1         207         1	eu														100
Erection         3         0.85EP06         105EP06         105FP06         1         157           Test & commissioning         1         1         1         115EP06         115EP06         1         157           Removal of tower crane & reinstatement         1         1         1         1         155         1         157           Removal of tower crane & reinstatement         1 </td <td>05</td> <td>Foundation</td> <td>ø</td> <td></td> <td>21AUG09</td> <td></td> <td></td> <td>29AUG09</td> <td></td> <td>-181</td> <td>-</td> <td></td> <td></td> <td></td> <td></td>	05	Foundation	ø		21AUG09			29AUG09		-181	-				
Test & commissioning         1         11SEP06         11SEP06         1         -157           Removal of tower crane & reinstatement         12         12         12         12         11APR12         24APR12         1         -207         1         -207           Image: Free A reinstatement         12         12         12         12         11APR12         24APR12         1         -207         1         -207           Image: Free A reinstatement         12         12         12         12         12         12         14000         04AUG09         18JUN09         04AUG09         1         -159        157        157        157        157        157        150	0	Erection	e		08SEP09	10SEP09 083		10SEP09	-	-157	-				
Image: Indext Carane & reinstatement         12         12         11APR12         24APR12         1         -207         -         -           Image: Indext Carane & reinstatement         12         12         12         11APR12         24APR12         1         -207         - <td< td=""><td>15</td><td>Test &amp; commissioning</td><td>₹</td><td></td><td>11SEP09</td><td></td><td></td><td>11SEP09</td><td>-</td><td>-157</td><td>*</td><td></td><td></td><td></td><td>2.2</td></td<>	15	Test & commissioning	₹		11SEP09			11SEP09	-	-157	*				2.2
Interfaction         40         40         18.UN09*         04AUG09         18.UN09*         04AUG09         1         -159           Foundation         12         12         31         31AUG09         12.SEP09         1         -159           Foundation         12         12         31         31AUG09         13.AUG09         13.AUG09         1         -181           Foundation         12         12         12         31         31AUG09         13.AUG09         1         -181           Install platform         12         12         22         230CT09         1         1         181           Install platform         3         3         12N0V09         14NOV09         280CT09         1         -181           Install platform         3         3         12N0V09         14NOV09         1         -181           Install platform         3         3         12N0V09         14NOV09         1         -181           Install platform         12         12         22         14NOV09         1         1         1           Install platform         12         22         22         1         1         1         1	25	Removal of tower crane & reinstatement	12		11APR12			24APR12	-	-207					221
Pre-fabrication         40         40         18JUN09*         04AUG09         18JUN09*         04AUG09         1         159           Foundation         12         12         12         31AUG09         12SEP09         1         1         1         1           Foundation         26         3         36         14SEP09         28OCT09         1         1         1         1         1           Install platform         12         12         22         28OCT09         1	mo												I see		
Foundation         12         12         13 14UG09         12SEP09         1         181           Erect steel framework         36         36         14SEP09         28OCT09         1         181           Install platform         12         12         29OCT09         14SEP09         28OCT09         1         181           Install platform         12         12         29OCT09         14NOV09         1         181           Install platform         3         12NOV09         14NOV09         1         181           Install platform         3         12NOV09         14NOV09         1         181           Pre-fabrication         3         2         12NOV09         14NOV09         1         181           Pre-fabrication         3         12NOV09         14NOV09         1         181         181           Pre-fabrication         12         2         2         1         181         181           Foundation         12         12         2         1         104UG09         200CT09         1         161           Foundation         12         1         10AUG09         2         1         161           Foundation	05	Pre-fabrication	40		*00NUL8	04AUG09 18.		04AUG09	-	-159				7/5	
Erect steel framework         36         36         14 SEP09         280CT09         14 SEP09         280CT09         1         181           Install platform         12         12         290CT09         11N0V09         290CT09         1         181           Install platform         12         12         290CT09         11N0V09         290CT09         1         181           ICE certification         3         3         12N0V09         14N0V09         1         181         1           Pre-fabrication         3         3         12N0V09         14N0V09         1         181           Pre-fabrication         42         22JUN09*         14N0V09         1         181         181           Pre-fabrication         12         23         3         12N0V09         14N0V09         1         181           Feet steel framework         12         12         232UN09*         10AUG09         1         122         1           Feet steel framework         18         12         232SEP09         080CT09         1         169         1         169           Cladding         22         22         27JAN10         24FEB10         1         169         1	15	Foundation	12		31AUG09	12SEP09 31/		12SEP09	-	-181	-				
Install platform         12         12         290CT09         11N0V09         10         181           ICE certification         3         3         12N0V09         14N0V09         10         181           Sufe         7         3         3         12N0V09         14N0V09         1         181           Pre-fabrication         3         3         12N0V09         14N0V09         1         181           Pre-fabrication         42         42         22JUN09         10AUG09         1         1         161           Foundation         12         12         233EP09         080CT09         20         1         150           Free tablication         12         12         233EP09         080CT09         1         169           Cladding         22         22JUN09         10AUG09         200CT09         1         165           Cladding         22         233EP09         080CT09         300CT09         1         165           Free table         18         18         090CT09         300CT09         1         165           Cladding         22         22         27JAN10         24FEB10         1         165	25	Erect steel framework	36		14SEP09	280CT09 145		280CT09		-181					
ICE certification       3       3       12N0V09       14N0V09       12N0V09       14N0V09	35	Install platform	12		290CT09	11NOV09 290		11NOV09	-	-181	•			05	
Sure         Pre-fabrication         42         42         42         22JUN09*         10AUG09         1         -120           Pre-fabrication         12         12         23SEP09         080CT09         23SEP09         1         -120           Foundation         12         12         23SEP09         080CT09         23SEP09         1         -160           Erect steel framework         18         18         090CT09         300CT09         300CT09         1         -169           Cladding         22         22         27JAN10         24FEB10         1         -195           ICF cartification         3         3         25FFB10         27FFB10         27FFB10         1         -195	45	ICE certification	ø		12NOV09	14NOV09 121		14NOV09	-	-181	-			101	
Pre-fabrication         42         42         22JUN09*         10AUG09         1         -120           Foundation         12         12         12         23SEP09         08OCT09         23SEP09         10AUG09         1         -169           Feuct steel framework         18         18         09OCT09         30OCT09         08OCT09         1         -169           Cladding         22         22         27JAN10         24FEB10         1         -195           ICE confrication         3         35FFB10         27FFB10         27FFB10         1         -195		g												0.21	
Foundation         12         12         12         23SEP09         080CT09         23SEP09         080CT09         1         -169           Erect steel framework         18         18         090CT09         300CT09         030CT09         1         -169           Cladding         22         22         27JAN10         24FEB10         1         -165           ICE cartification         3         3         25FEB10         27FEB10         27FEB10         1         -195	<b>05</b>		42		-2JUN09-	10AUG09 22.		10AUG09		-120				1400	
Erect steel framework         18         18         09OCT09         30OCT09         30OCT09         1         -169           Cladding         22         27 JAN10         24FEB10         27JAN10         24FEB10         1         -195           ICC contrinuent         3         3         25FER10         27FER10         27FER10         1         -195	15	Foundation	12		23SEP09	080CT09 23		08OCT09		-169	•				1
Cladding         22         22         27JAN10         24FEB10         1         195           ICE contrinuition         3         3         25FFR10         27FFR10         27FFR10         1         195	25	Erect steel framework	9		090CT09	300CT09 090		300CT09		-169				-	
ICE cartification 3 3 SEFERIO 27FFR10 27FFR10 1	35	Cladding	22		27JAN10	24FEB10 27.		24FEB10		-195		-		0.00	201
	3AI 1D03045	ICF certification	m	6	25FEB10	27FEB10 25F		27FEB10		-195		-		~	

	2	Description	Dur Dur	r Start	Finish	Start	Finish	ID Float				
E. EP: Processengence CMP application         30	3AL1FT0802	Apply to EPD for CNP for 24 hrs. tunnel work		11			27FEB10					122
Optimization         Optimization<	3AL1FT0804	EPD process/approve CNP application		28F		28FEB10	04APR10					
Mundlindlindlindlindlindlindlindlindlindli	105 Ton Gants	y Crane										8.3
Shybring the function         6         6         3.355703         3.5577703	3AL1D03505						22SEP09			1	76.5	1
Assertiol, Index or field         Assertiol, and addition         a         a 20000         SOCTION	3AL1D03515	Shipping to Hong Kong	9		-		29SEP09	-		-		
Induction         i	3AL1D03525	Assembly	ω	1		-	100CT09					
Teal & commention         3         3         2         2000100         31         3000         1         3000           Rescine rinking segments and stock.         6         6.2.MM10         6.2.MM10         6.2.MM10         6.2.MM10         6.2.MM10         6.2.MM10         7.5.MM1         7.5.M1         7.5.M1         7.5.M1         7.5.M1         7.5.M1         7.5.M1         7.5.M1<	3AL1D03535	Install rails	4	· · · ·	100.00		280CT09		1.00	-		
Resciencing degreers and anot         6         6 QuANIO         QuANIO         QuANIO         CuANIO         QuANIO	3AL1D03545	Test & commission	m		-	290CT09	310CT09			•		
Pre-fabrication         Tis         Tis         ZJUNNE         TISEP69         TISEP69 <thtisep69< th=""> <thtisep69< th=""> <thti< td=""><td>3AL1D03555</td><td>Receive initial segments and stock</td><td>G</td><td>1</td><td>1-</td><td></td><td>08JAN10</td><td></td><td></td><td></td><td></td><td></td></thti<></thtisep69<></thtisep69<>	3AL1D03555	Receive initial segments and stock	G	1	1-		08JAN10					
Pre-statication         TS         TS         TS         TS         SUMMet         TSEP06         TSEP06 <thtsep06< th="">         TSEP06         TSEP06</thtsep06<>	Muck Hopper											-0
Foundation         18         18         14.SEP06         660C106         1         47           Exert steelewick         Event steelewick         16         18         14.SEP06         200000         1         42           Event steelewick         Event steelewick         16         18         20000         20000         1         127           Mastal transfer convegor         16         18         20000         20000         20000         1         127           Mastal transfer convegor         1         4         2         20000         20000         1         127           Mastal transfer convegor         3         6         30000         20000         21/L00         21/L00         1         127           Mastal transfer convegor         2         30000         21/L00         21/L00         1         127           Defending         26         20000         21/L00         21/L00         1         106           Ferding         26         20000         21/L00         21/L00         1         106           Ferding         26         2         2         30000         21/L00         1         106           Ferding         26	3AL1DO4005	Pre-fabrication		1000	-		17SEP09			1		25
Erect steehoork         18         18         18         2NOV06         22DEC06         21DEC06         21           Ret thoper         Erect steehoork         18         16         03DEC09         23DEC09         23DEC09         1           Nake uxtrast conveyor         4         4         1         03DEC09         03DEC09         03DEC09         03DEC09         1           Make uxtrast conveyor         6         6         03MU10         01DEC09         03DEC09         1           Make uxtrast conveyor         6         6         03MU10         01DEC09         03DEC09         1           Ver         Test & commissioning         5         2         03UU109         07DCT109         1           Ver         Fer assembly at Portion 1         3         3         20DCT09         23UU109         1         1           Fer assembly at Portion 1         3         3         20DCT09         23DCT09         1         1           Install bet conveyor stage 1         1         1         02F010         03AVT0         03AVT0         1         1           Install bet conveyor stage 1         2         2         03AVT0         03AVT0         03AAVT0         03AAVT0         03AAVT0	3AL1D04015	Foundation		1		14SEP09	06OCT09				-	
Elect hoper         18         18         18         20EC09         20EC09         20EC09         20EC09         1           M&E works         Insall transfer conveyor         4         4         20EC09         30EC09         1         1           M&E works         Test & commissioning         3         6         31EC09         30EC09         1         1           Vor         Test & commissioning         3         3         0sJM10         11JJM10         1 <td< td=""><td>3AL1D04025</td><td>Erect steelwork</td><td></td><td></td><td>-</td><td></td><td>02DEC09</td><td></td><td></td><td></td><td></td><td></td></td<>	3AL1D04025	Erect steelwork			-		02DEC09					
Install transfer conveyor         I <td>3AL1D04035</td> <td>Erect hopper</td> <td></td> <td></td> <td></td> <td>03DEC09</td> <td>23DEC09</td> <td></td> <td></td> <td><b>a</b></td> <td>ş - X</td> <td></td>	3AL1D04035	Erect hopper				03DEC09	23DEC09			<b>a</b>	ş - X	
M&E works         M <e th="" works<="">         6         3</e>	3AL1D04045	Install transfer conveyor	4	1.11	100		30DEC09			-		
Test & commissioning         3         3         0sJANTO         11JANTO	3AL1DO4055	M&E works	9	1000	-		07JAN10					183
Opt         Engineering         50         50         50         20MAYOS         27JULOS         77JULOS	3AL1D04065	Test & commissioning	ო				11JAN10					
Engineering         Engineering         Sin	Marti Conveyo											1
Pre-fabrication         Eq         Eq         S3         S3ULUG         S3C0CT03         S3C0CT03         S3           Delivery to Hong Kong         25         25         235EP03         230CT03         230CT03         1           Feundation         3         3         22JAN10         05JAN10         05JAN10         05JAN10         1           Foundation         3         3         22JAN10         05JAN10         05JAN10         05JAN10         1           Install but conveyor stage 1         1         1         0         05JAN10         05JAN10         05JAN10         1           Install but conveyor stage 1         2         0         05AN10         05LAN10         05JAN10         05JAN10         1           Install but conveyor stage 2         6         5         2         05MAV10         07MAV10         07MAV10         1           Install but conveyor stage 2         0         07MAV10         07MAV10         07MAV10         07MAV10         1           M&E works         Test & commission         1         1         07MAV10         07MAV10         07MAV10         1           M&E works         Itest & commission         1         1         1         07MAV10         0	3AL1DO4505	-		100			27JUL09					
Delivery to Hong Kong         Delivery to Hong Kong         Delivery to Hong Kong         230 CT03         230 CT03         230 CT03         310 CT03	3AL1D04515	Pre-fabrication		28.	1000		07OCT09			1		
Pre-assembly at Portion 1         6         6         240CT03         310CT03	3AL1D04525	Delivery to Hong Kong		1.10			230CT09					
Foundation         3         2         2.2.M1/10         6.2.JM1/10         0.5.JM1/10         0.1           Install belt conveyor stage 1         24         24         0.6.JM1/10         0.5.JM1/10         0.5.JM1/10         1           Install belt conveyor stage 1         24         24         0.6.JM1/10         0.5.JM1/10         0.5.JM1/10         1           Install belt conveyor stage 1         1         0.5/EB1/10         0.5.JM1/10         0.5.JM1/10         0.5.JM1/10         1           Install belt conveyor stage 2         6         6         2.0.M1/10         0.5.JM1/10         0.5.JM1/10         1           Install belt conveyor stage 2         6         6         2.0.M1/10         1         0.0.JM1/10         1           M&E works         2         0.0.M1/10         1         1         0.0.M2/10         0.0.M1/10         1           M&E works         1         1         0.0.M2/10         1         1         0.0.M2/10         1         1           M&E works         1         1         0.0.M2/10         1         2         1         1         1         1         1         1         1         1         1         1         1         1         1         1 </td <td>3AL1D04535</td> <td>Pre-assembly at Portion I</td> <td>9</td> <td></td> <td>10.250</td> <td></td> <td>31OCT09</td> <td></td> <td></td> <td>-</td> <td></td> <td>53</td>	3AL1D04535	Pre-assembly at Portion I	9		10.250		31OCT09			-		53
Install belt conveyor stage 1         24         24         05/EB10         05/EB10         07/EB10         02/EB10         1           Install transfer conveyor         1         1         03/EB10         03/EB10         03/EB10         03/EB10         03/EB10         1           Install transfer conveyor         6         5         27APR10         04/MAY10         1         1           Install belt conveyor stage 2         2         2         05/MAY10         05/MAY10         01/MAY10         1         1           M8E works         2         2         05/MAY10         07/MAY10         07/MAY10         1         1           Install belt convesion stage 2         2         2         05/MAY10         07/MAY10         1         1           M8E works         12         1         07/MAY10         07/MAY10         07/MAY10         1           Install belt containers 1/2/3         4         2         12         12         12         12         130CT09         155F09         165F09         16           Install belt containers 1/2/3         Feet dominantion         12         12         12         130CT09         150CT09         16         1           Install belt convelos         53<	3AL1D04545	Foundation	m		-		05JAN10					
Install transfer conveyor         1         1         03FEB10         03FEB03	3AL1D04555	Install belt conveyor stage 1				06JAN10	02FEB10					
Install belt conveyor stage 2         6         6         7.3PR10         64MAY10         7.3PR10	3AL1D04565	Install transfer conveyor		03F			03FEB10	1 -155				1
M&E works         2         2         65MAY10         65MAY10         65MAY10         65MAY10         65MAY10         61MAY10         71           I est & commission         1         7	3AL1D04575	Install belt conveyor stage 2	9		10.00		04MAY10	đ		-		1
Test & commission         1         0         Test & commission         1         0	3AL1D04585	M&E works	2			05MAY10	06MAY10			-		
Delivery & install containers 1/2/3         4         1         125EP09         165EP09         165EP09         165EP09         1           M&E works         12         12         12         175EP09         305EP09         165EP09         1           Ifest & commision         12         12         12         130CT09         270CT09         270CT09         1           Ifer System         12         12         130CT09         270CT09         130CT09         1         1           Pre-fabrication         53         53         03UU05         085EP09         685EP09         1         1           Foundation         10         10         085EP09         195EP09         085EP09         1<	3AL1DO4595	Test & commission	÷		1000	07MAY10	07MAY10					1
Delivery & install containers 1/2/3         4         4         125EP09         155EP09         165EP09         165EP09         1           M&E works         12         12         12         12         130CT09         305EP09         1           If est & commision         12         12         12         130CT09         270CT09         270CT09         1           Ref System         53         53         03UL09         085EP09         085EP09         1         1           Foundation         10         10         085EP09         183CEP09         085EP09         1         1           Ker System         53         53         03UL09         085EP09         085EP09         185EP09         1         1           Foundation         10         10         085EP09         185EP09         085EP09         185EP09         1         1           Ke works         12         12         215EP09         085EP09         185EP09         1	LV Station								1			8.4
M&E works         12         12         12         175EP09         305EP09         175EP09         305EP09         1           Test & commision         12         12         12         130CT09         270CT09         270CT09         1           Fer System         53         53         03UL09         035EP09         035EP09         1           Pre-fabrication         53         53         03UL09         035EP09         035EP09         1           Foundation         10         10         035EP09         130CT09         035EP09         1         1           Foundation         10         10         035EP09         130CT09         035EP09         1         1           M&E works         10         10         035EP09         130CT09         135EP09         055EP09         1           M&E works         1         1         212CT09         130CT09         135EP09         105CT09         1           M&E works         2         1         20CT09         130CT09         130CT09         1         1           M         Pre-fabrication         2         1         2         130CT09         100CT09         1         1           M	3AL1DO5005	Delivery & install containers 1/2/3	4		-	12SEP09	16SEP09			-		
Test & commision       12       12       13 COCT09       270CT09       270CT09       1         Fer System       53       53       09JUL09       08SEP09       03       1         Foundation       10       10       03       08SEP09       03       1       1         Foundation       11       10       10       08SEP09       08SEP09       08SEP09       1       1         Revolves       12       12       21SEP09       08SEP09       08SEP09       1	3AL1D05015	M&E works				17SEP09	30SEP09					
Matrix         S3         S3         O9JUL09         08SEP09         1           Pre-fabrication         53         53         09JUL09         08SEP09         1           Foundation         10         10         0         06SEP09         1         1           Erect cooling system         12         12         21SEP09         06OCT09         21SEP09         0         1           M&E works         4         4         07OCT09         100CT09         07OCT09         1         1           M         Werefabrication         2         2         12         21SEP09         06OCT09         100CT09         1         1           M         Pre-fabrication         2         2         1         20CT09         100CT09         1	3AL1DO5025	Test & commision			2.54	130CT09	270CT09					33
Pre-fabrication         53         53         03JUL03         08SEP03         03JUL03         08SEP03         1           Foundation         10         10         03         035EP03         13SEP03         13SEP03         1           Feet cooling system         12         12         12         21SEP03         05CT03         15SEP03         1           M&E works         4         4         07OCT03         10OCT03         10OCT03         1           Test & commission         2         12         12         12         12         13OCT03         10OCT03         1           M         Feet continuesion         2         2         12OCT03         13OCT03         10OCT03         1           M         Feet system         2         12OCT03         13OCT03         13OCT03         1           M         Feet system         3         3         23UN03*         07OCT03         1         1           M         Ke works         3         3         23NOV03         25NOV03         1         1	Cooling Wate	r System										322
Foundation         10         10         10         05EP09         195EP09         195EP09         185EP09         185EP09         1           Erect cooling system         12         12         12         12         215EP09         060CT09         215EP09         060CT09         1           M&E works         4         4         070CT09         100CT09         100CT09         100CT09         1           Test & commission         2         2         120CT09         130CT09         130CT09         1           Pre-fabrication         90         90         22JUN09*         070CT09         130CT09         1           M         Pre-fabrication         90         90         22JUN09*         070CT09         100CT09         1           M         Feet system         3         3         23N0V09         21N0V09         21N0V09         1         1           Test & commission         3         3         23N0V09         25N0V09         1         1	3AL1D05505	Pre-fabrication		1		0070100	08SEP09		4			
Erect cooling system         12         12         12         12         12         12         13         13         100 <t< td=""><td>3AL1D05515</td><td>Foundation</td><td></td><td></td><td></td><td>09SEP09</td><td>19SEP09</td><td></td><td></td><td></td><td></td><td></td></t<>	3AL1D05515	Foundation				09SEP09	19SEP09					
M&E works         4         4         070CT09         100CT09         100CT09         100CT09         1           Test & commission         2         2         120CT09         130CT09         130CT09         1         1           M         Pre-fabrication         90         90         22JUN09*         070CT09         130CT09         1         1           M         Pre-fabrication         90         90         22JUN09*         070CT09         1	3AL1D05525	Erect cooling system		100		21SEP09	06OCT09			-		
Test & commission         2         2         120CT09         130CT09         130CT09         130CT09         1           M         Pre-fabrication         90         90         22JUN09*         070CT09         130CT09         1         1           M         Fre-fabrication         90         90         22JUN09*         070CT09         100CT09         1           M&         Erect system         6         6         160009         21N009*         070CT09         1           M&         We works         3         3         2300009         26N0009         25N0009         1           Test & commission         1         1         26N0009         26N0009         1         1	3AL1D05535	M&E works	4		1		100CT09	1 -129		-		
M         90         90         22JUN09*         07OCT09         22JUN09*         07OCT09         1           Pre-fabrication         90         90         20         22JUN09*         07OCT09         1           Erect system         6         6         6         16NOV09         21NOV09         21NOV09         1           M&E works         3         3         23NOV09         25NOV09         25NOV09         1           Test & commission         1         1         26NOV09         26NOV09         26NOV09         1	3AL1D05545	Test & commission	2			120CT09	130CT09		2.5	T		19
Pre-fabrication         90         90         22JUN09*         07OCT09         107OCT09         1           Erect system         6         6         6         16NOV09         21NOV09         21NOV09         1           M&E works         3         3         3         23NOV09         25NOV09         25NOV09         1           Test & commission         1         1         26NOV09         26NOV09         26NOV09         1	Grout System											
Erect system         6         6         6         160009         210003         210003         1           M&E works         3         3         230009         250009         250009         1           Test & commission         1         1         260009         260009         260009         1	3AL1D06005	Pre-fabrication			1	*90NUC22	07OCT09			1		
M&E works         3         3         3         23NOV09         25NOV09         25NOV09         1           Test & commission         1         1         26NOV09         26NOV09         26NOV09         1	3AL1D06015	Erect system	9			16NOV09	21NOV09			-		1
Test & commission 1 1 26NOV09 26NOV09 26NOV09 26NOV09 1	3AL1D06025	M&E works	ę	23N			25NOV09					
	3AL1D06035	Test & commission	•				26NOV09	1 -166		1		100

Sheet 52 of 58

Page 119 of 125

	Contract of		and the second second	and the second se											
Pea Gravel Plant	uescription	our our	1	Vierc	ruisi ou	TI NINC	LINSU	1001.4							
3AL1D07505	Pre-fabrication	36	36 2	22JUN09	03AUG09 22JUN09		03AUG09	1 -82	0						
3AL1D07515	Install hopper	4	4	06OCT09	090CT09 060CT09		090CT09	1 -134	4					22	
3AL1D07525	Erect conveyor	2	2	100CT09	12OCT09 10OCT09		12OCT09	1 -134	4				e le co		
3AL1D07535	M&E works	4	4	130CT09	160CT09 130CT09		16OCT09	1 -134	4						
3AL1D07545	Test & commission	2	2	170CT09	190CT09 170CT09		190CT09	1 -134	2		-	- 1			
3AL1D07555	Install conveyor connecting to TBM	4	4	27APR10	30APR10 27APR10		30APR10	1 -213	8		-				
Ventilation System	stern														
3AL1DO8005	Pre-fabrication	72	72 2	29MAY09	21AUG09 29MAY09		21AUG09	1 -14	4	1	-		3		
3AL1DO8015	Erect system	2	0	27APR10	28APR10 27APR10		28APR10	1 -213	m		-			13	
3AL1DO8025	M&E works	Ŧ	1	29APR10	29APR10 29APR10		29APR10	1 -213	e	1					
3AL1D08035	Test & commission	44	1	30APR10	30APR10 30APR10		30APR10	1 -213	3				1		
Micsellaneous													1		
3AL1D08502	Install transformer & hormonic filter	2		27APR10	28APR10 27APR10		28APR10	1 -218	00		-			3	
3AL1D08512	Remove invert segments; 19 nos.	2		27APR10	28APR10 27APR10		28APR10	1 -218	00	1	-			8	
3AL1D08522	Make good slab	e	ŝ	28APR10	30APR10 28APR10		30APR10	1 -218	00					8	
3AL1D08532	Install rail switch	-	1	03MAY10	03MAY10 03MAY10		03MAY10	1 -214	4						
VO # 49 & 53;	Additional Drainage & Stairway														
	Received Variation orders	0	0		26FEB09A	26FE	26FEB09A	+		\$					
VO-04920	Preparation works for varied works	4	14 2	27FEB09A	14MAR09A 27FEB09A		14MAR09A	*							
VO-04930	Construct u-channel & stairway; +71mPD to +55mPD	60	60 16	16MAR09A	29MAY09 16MAR09A		29MAY09	1 -179	Ø	1					
VO-04940	Construct u-channel & stairway;+55mPD to +47mPD	27	27 0	05JUN09	07JUL09 05JUN09		07JUL09	1 -184	4					12	
VO-04950	Construct u-channel & stairway; +47mPD to +41mPD	40	40	08JUL09	22AUG09 08JUL09		22AUG09	1 -184	4						
VO-04960	Construct u-channel & stairway; +41 to +24 mPD	60	60 0	060CT09	15DEC09 06OCT09		15DEC09	1 -219	o				v		
VO #88; Revis	VO #88; Revised Slope Profile with Add. Supports													223) N	
VO-088000	Received VO #088	0	o		27MAY09A	27M	27MAY09A	-		•			2		
VO-088005	Excavate from 38.5mPD to 36.5mPD	9	6 2	29MAY09	04JUN09 29MAY09		04JUN09	1 -218	00					Y : .	
VO-088010	Procure and prepare materials	თ	9	29MAY09	08JUN09 29MAY09		60NUL80	1 -219	Ø	-				5	
VO-088015	SOR confirm soil nails location	2		05JUN09	001UN09 05JUN09		60NUL30	1 -218	80	-			Ame		
VO-088020	Drill/install/grout soil nails; rows AA-AB	7	7 0	60NUL60	16JUN09 09JUN09		16JUN09	1 -219	0	-					
VO-088025	Install wire mesh & shorcrete 150mm	ю 	3 1	17JUN09	19JUN09 17JUN09		EONUCE1	1 -219	Ø	-					
VO-088030	Excavate from +36.5 mPD to 34.5mPD	9		20JUN09	26JUN09 20JUN09		26JUN09	1 -219	σ	-			2-3	185	
VO-088035	SOR confirm soil nails location	2	2	27JUN09	29JUN09 27JUN09		29JUN09	1 -219	6					5	
VO-088040	Drill/install/grout soil nails; rows AC-AD	7		SONULOS	_		08JUL09	1 -219	Ø	-					
VO-088045	Install wire mesh & shorcrete 150mm	ო		607NC60	11JUL09 09JUL09		11JUL09	1 -219	6	-					
VO-088050	Excavate from +34.5 mPD to 32.5mPD	9	9	13JUL09	18JUL09 13JUL09		18JUL09	1 -219	0	-					
VO-088055	SOR confirm soil nails location	2		20JUL09	21JUL09 20JUL09		21JUL09	1 -219	ŋ	-					
VO-088060	Drill/install/grout soil nails; rows AE-AF	2	7	22JUL09	29JUL09 22JUL09		29JUL09	1 -219	6						
VO-088065	Install wire mesh & shorcrete 150mm	e	ŝ	30JUL09	01AUG09 30JUL09		01AUG09	1 -219	0						
VO-088070	Excavate from +34.5 mPD to 32.5mPD	9		03AUG09	08AUG09 03AUG09		08AUG09	1 -219	Ø	*				Sing.	-
VO-088075	SOR confirm soil nails location	2	2	10AUG09	11AUG09 10AUG09		11AUG09	1 -219	0	-					
VO-088080	Drill/install/grout soil nails; row AG	ъ		12AUG09	17AUG09 12AUG09		17AUG09	1 -219	σ						
VO-088085	Install wire mesh & shorcrete 150mm	ო	с Г	18AUG09	20AUG09 18AUG09		20ALIG09	1 -210							

Sheet 53 of 58

Page 120 of 125

						-938M starts operating day & night#40 nos.*13m long	432m3 soilEincli Idina temp. supports mesures	and a strong in the criticity of the strong								@ 5m3/5minutes/480m3/day						sheet pile roofing & lagging ~180m2 soil 450m3 + rock 50m3						-940m3	tells, 210 nos.	-soil 2900m3	Concete 160m3	eoncrete 390m3	2900m3	Concete 160m3	Concrete 390m3						
Float		-219	-219			-93 BN	201	8 8	<u></u>	-93	-93	-93	-93	-93	-93	-93	-93	-2	-93		1	-128	-128	-128		ũ		-395		Ť		-395	-395	-395	-395	-395	-395	-395		-219	-131
3		1	e			1		ł		-	-	0	0	0	0		-	-	-		1	-	1	-		2	-	-		0	0	-	0	-	1	- -		1 1		1	- -
FUNSI		20JUN09	24JUN09			22MAY10	24 II IN10		IJSEL	27SEP10	15OCT10	03NOV10	20NOV10	08DEC10	28DEC10	03JAN11	26JAN11	22JUL11	02FEB11		29NOV10	25FEB11	11MAR11	09APR11			13JAN10	27FEB10	28JUN10	19AUG10	11SEP10	01NOV10	22DEC10	18JAN11	09MAR11	07APR11	09MAY11	09MAY11		08AUG11	060CT11
line		-60NNPC	2JUN09			08MAY10	DIVANAC		nLNNr77	13SEP10	28SEP10	180CT10	04NOV10	22NOV10	9DEC10	29DEC10	04JAN11	12JUL11	27JAN11		02NOV10	30NOV10	26FEB11	2MAR11		08OCT09	30NOV09	14JAN10	01MAR10	29JUN10	0AUG10	13SEP10	02NOV10	23DEC10	19JAN11	10MAR11	08APR11	03MAY11	ĥ	2JUL11	9AUG11
FURSD		20JUN09 20JUN09*	24JUN09 22JUN09			22MAY10 0	_			27SEP10 1	150CT10 2	03NOV10 1	20NOV10 0	08DEC10 2	28DEC10 09DEC10	03JAN11 2	26JAN11 0	22JUL11 1	02FEB11 2		08NOV10 0	01FEB11 3	18FEB11 2	18MAR11 12MAR11		0		03FEB10 1		29JUL10 2						_	14APR11 0	14APR11 0		08AUG11 12JUL11	060CT11 09AUG11
Start		20JUN09*	22JUN09			08MAY10	OTVANAC		OLNOFZZ	13SEP10	28SEP10	180CT10	04NOV10	22NOV10	09DEC10	29DEC10	04JAN11	12JUL11	27JAN11		110CT10	01VON90	02FEB11	19FEB11		08OCT09	60NON60	21DEC09	04FEB10	01/UN10	30JUL10	23AUG10	110CT10	02DEC10	28DEC10	17FEB11	17MAR11	08APR11		12JUL11	09AUG11
-		1 2(	3 2			12 0	10				15 2	15 1	15 0	15 2	15 0	4 2	20 0	10 1	9		24 1	70 0	12 0	24 1		0	36 0	36 2		- 11		100			40 2	24 1	24 1	6 0		24	48 0
		F	ю			10	. vc	5	9	12	15	15	15	15	15	4	20	9	9		24	20	12	24		0	36	36	8	4	30	40	44	20	40	24	24	9		24	48
Description	m SOR	Suspension of rock drilling & breaking	Erection of noise bearriers	Construct Spiral Ramp & Associ. Vehicular Access		Install 273mm dia tamp nine niles: 40 nos	Poil according 8 install colling 8 to books		Rock excavation for spiral ramp; 4629m3	Construct base of spiral ramp; Outfall O-1	Cast sprial ramp up to +6.73mPD	Cast sprial ramp up to +11.58mPD	Cast sprial ramp up to +16.00mPD	Cast sprial ramp up to +20.00mPD	Cast sprial ramp up to +24.23mPD	Backfill spiral ramp; 1700m3	Construct spiral ramp top; Outfall O-1	Construct vehicular access bet, tunnel & s. ramp	Commission of Spiral Ramp	SS	Install 40 nos. roof piles # 375mm c/c	Excavation for vehicular access underneath CPR	Construct base for vehicular access	Construct wall & roof for vehicular access	Box Culvert/Open Channel By Mining	Site possession of Portion E-650d of DOC	Divert exist. outfall "W" under CPR arch bridge	Remove rock armour & form platform @+2.3mPD	Install temp. pile for pipe roofing	Excavate for box-culvert, 2 cells	Construct base slabs of box culvert; 2 cells	Construt wall & roof of box culvert; 2 cells	Excavate for box-culvert, 2 cells	Construct base slabs of box culvert; 2 cells	Construt wall & roof of box culvert; 2 cells	Excavate for open channel	Construct open channel at 2.3 mPD	Reinstate existing outfall "W"	ortal Head & Associated Strutures	Excavate tapered open channel/ upper cascade	Construct tapered open channel & upper cascade
	Instruction from SOR	SORI-10	SORI-20	Construct Sp	Chiral Bamn		TOPOOOLUOT	10K1D00404	10R1D00406	10R1D00414	10R1D00416	10R1D00418	10R1DO0420	10R1D00422	10R1D00424	10R1D00425	10R1D00426	10R1D00428	10R1D00430	Vehicular Access	10R1D00407	10R1D00408	10R1D00410	10R1D00412	Lower Part B	10R1D00502	10R1D00504	10R1D00506	10R1DO0508	10R1D00510	10R1D00512	10R1D00514	10R1D00516	10R1DO0518	10R1DO0520	10R1D00522	10R1D00526	10R1D00528	<b>Construct Portal Head</b>	10R1D00602	10R1D00604

		Finduding gantry crane																																								following construction of box culve		
							Following removal of 1 BM & 1 BM facilities												•		*	*	*		-	-								1										
Float	-395	-219	-131			ļ	-219	-219	-219	-219	-219	-219	-219	-219	-219	-207			-395	-395	-395	-395	-395	-59	-59	-59	-59	-59	-59	-59	-59	-59	-29	-377	-395	5	17	-395	-395	-37	-37	-395		-395
Finish	-	÷						77. -	**		¥7.	-	<b>v</b>		-						1		1	-	1	*	1	-	-	•			+	+	-	-	-	-	-	-	-	-		
Finish	11JAN13	11JUL11	05SEP11				01AUG11	130CT11	10NOV11	01DEC11	03JAN12	17JAN12	21JAN12	09FEB12	10APR12	10APR12			30JUN09*	09SEP09	14OCT09	210CT09	290CT09	05AUG09	12AUG09	16SEP09	230CT09	07NOV09	14NOV09	17DEC09	04JAN10	18JAN10	25FEB10	09SEP09	160CT09	310CT09	28NOV09	05DEC09	13JAN10	05DEC09	20FEB10			22JUN11
Start	28DEC12	13JUN11	09AUG11				SUL11	02AUG11	140CT11	11NOV11	02DEC11	04JAN12	16JAN12	26JAN12	PEB12	FEB12				02JUL09	08OCT09	15OCT09	POCT09	02JUL09	SAUG09	13AUG09	SEP09	240CT09	60/ON60	60/ON	18DEC09	05JAN10	19JAN10	02JUL09	SEP09	OCT09	60/ON	60/ON	DEC09	30NOV09	07DEC09	11MAY11		MAY11
Finish	30NOV12 28	11JUL11 13	05SEP11 09						10NOV11 14	01DEC11 11	03JAN12 02	17JAN12 04	21JAN12 16	09FEB12 26	10APR12 10FEB12	10APR12 10FEB12			-60NULOS	09SEP09 02	16SEP09 08	23SEP09 15	30SEP09 22OCT09	05AUG09 02	12AUG09 06AUG09	16SEP09 13	230CT09 17SEP09	07NOV09 24	14NOV09 06		04JAN10 18			09SEP09 02	0/NOV09 10SEP09	21NOV09 17OCT09	19DEC09 02NOV09	14NOV09 30NOV09	19DEC09 07DEC09	1000	27JAN10 07	11		25JUN11 11MAY11
	17NOV12 30	13JUN11 1	09AUG11 0		i	t	-		140CT11 10	11NOV11 0	02DEC11 0:	04JAN12 1	16JAN12 2	26JAN12 0	10FEB12 10	FEB12			30		10SEP09 16	SEP09	SEP09	023UL09 05	06AUG09 12	13AUG09 16				-		-			-	-				14 00NON00	16NOV09 2	15APR11		15APR11 2
Dur	12 17	24 13							24 14	18 11	24 02	12 04	6 16	13 26	48 10	48 10			0	60 02	6 10	6 17	6 24	30 02	6 06,	30 13,		12 24									24 23	6 09	30 16	60 9	60 161	0 15,		36 15
Dur D	12	24	24			1	18	60	24	18	24	12	9	13	48	48			0	60	9	9	9	30	9	30	30	12	9	28	12	12	80	60	30	12	24	9	80	9	09	0		57
Description	Dismantle & removal of tower crane	Dismantle/remove TBM backup system	Construct portal head wall	1 Part		-			8 Construct base slab	) Construct side walls	Construct roof	Construct upstand	backfill	Excavate for lower cascade construction	2 Construct lower cascade	Construct, baffle, railing etc.	Seabed Protection Works	Preliminary Works for Outfall Basin Construction	Receive VO # 061	Appoint Independent Hydrographic Surveyor	Carry out sounding survey	Prepare/submit drwgs./report of sounding survey	SOR approves drwgs./report of sounding survey	SOR issue Supplm. Environmental Review Report	Apply for Variation Environmental Permit (VEP)	EPD review/issue VEP	Prepare/submit Revised EM&A Manual by ET	IEC endorse Revised EM&A Manual	EPD acknowledge Revised EM&A Manual	Carry out baseline monitoring	Prepare/submit baseline report by ET	IEC endorse baseline report	EPD approve baseline report	Appoint sub-contractor for varied works	Prepare/submit method statement	IEC endorse method statement	SOR approve method statement	Apply for marine notice	Revew/issue marine notice by Marine Department	Apply for dumping permit	Review/issue dumping permit by EPD	Commence works for basin construction	VO #061; Outfall Basin Construction	Excavation in rock armour to +2.3mPD
	10R1D00606	3AL1D00602	3AL1D00606		5 2000000	Upper Cascade	10R1D00704	10R1D00706	10R1DO0708	10R1DO0710	10R1D00712	10R1D00714	10R1D00716	10R1DO0730	10R1D00732	10R1DO0734	Seabed Pro	Preliminary V	VO061-002	VO061-004	V0061-006	VO061-008	VO061-010	V0061-012	VO061-014	V0061-016	VO061-018	VO061-020	V0061-022	VO061-024	VO061-026	VO061-028	VO061-030	VO061-032	VO061-034	V0061-036	VO061-038	VO061-040	V0061-042	V0061-044	V0061-046	VO061-048	VO #061; Out	VO61-050

Page 122 of 125

VO61-055	Dredge in rock armour to -3.75mPD		10	27JUN11	25AUG11 23JUN11	04AUG11	<b>5</b> 70	-395				<u>wid</u>	
V061-060	Place grade 400 rockfill & levelling layer	18	12	26AUG11	16SEP11 05AUG11	18AUG11	<b>5</b> 7.	-395			-		-
V061-065	Form seawall type 2(W)	15	15	17SEP11	060CT11 12AUG11	29AUG11	-	-395			•		
VO61-070	Construct detail Y	4	4	07OCT11	110CT11 30AUG11	02SEP11		-395					
V061-075	Construct mass concrete	9	9	120CT11	180CT11 03SEP11	09SEP11	<b>5</b> 74	-395			=		
VO61-080	Form seawall type 1	23	23	190CT11	14NOV11 10SEP11	100CT11	-	-395			7		8
VO61-085	Construct mass concrete	12	12	15NOV11	28NOV11 110CT11	240CT11	-	-395			•		
VO61-090	Form seawall type 2 (E)	15	15	29NOV11	15DEC11 250CT11	11VON01	Ŧ	-395					
VO61-095	Construct detail X	4	4	16DEC11	20DEC11 11NOV11	15NOV11	-	-395					N
VO61-100	Construct mass concrete	ω	6	21DEC11	30DEC11 16NOV11	22NOV11	-	-395			2		
VO61-105	Construct coping	14	14	02JAN12	17JAN12 23NOV11	08DEC11	-	-250	34			1.3	-
VO61-110	Place infill blocks M1 & M4	18	18	18JAN12	10FEB12 09DEC11	03JAN12	-	-250			7	35	~
V061-115	Dredge in sea bed to -3.75mPD for seawall (W)	5	12	190CT11	290CT11 10SEP11	24SEP11	Ţ	-345	for seawall type 5, 2B, 4,		& 1A (M91		
VO61-120	Place grade 400 rockfill & levelling layer	12	12	310CT11	12NOV11 26SEP11	110CT11	-	-251			•	- 23	a.
V061-125	Form seawall type 5, 2B, 4 & 1A (W)	5	51	14NOV11	16JAN12 120CT11	09DEC11	τ	-251			1		_
VO61-130	Backfill sea walls west & north (half)	36	36	17JAN12	01MAR12 10DEC11	28JAN12	-	-251			Ŧ		
V061-135	Place type 2 armour	10	10	02MAR12	13MAR12 30JAN12	09FEB12	-	-251			*		
V061-140	Dredge in sea bed to -3.75mPD for seawall (E)	σ	24	02JAN12	11JAN12 23NOV11	20DEC11	-	-395	for seawall type 6,		3 & 2A (E)		-
V061-145	Place grade 400 rockfill & levelling layer	12	12	12JAN12	28JAN12 21DEC11	07JAN12	-	-395					-
V061-150	Form seawall type 6, 3 & 2A (E)	88	40	30JAN12	13MAR12 09JAN12	27FEB12	•	-395					-
V061-155	Backfill sea walls east & north (half)	36	36	14MAR12	30APR12 28FEB12	13APR12	÷	-287					
V061-160	Place type 2 armour	10	10	02MAY12	12MAY12 14APR12	25APR12	-	-287				-	1
VO61-165	Dredge in sea bed for stepped blocks	15	8	14MAR12	30MAR12 28FEB12	02MAY12	-	-395					
V061-170	Place levelling layer	175	224	31MAR12	02NOV12 13MAR12	11DEC12	-	-395				ļ	
V061-175	Place stepped blocks	175	224	19APR12	16NOV12 27MAR12	27DEC12	-	-395					53
V061-180	Place type 2 armour to reinstate exist. seawall	24	24	14MAY12	09JUN12 26APR12	25MAY12	-	-287		-			-
V061-185	Form ground beam (W)	12	12	11FEB12	24FEB12 04JAN12		-	-250					-
V061-190	Form ground beam (E)	12	12	25FEB12	09MAR12 18JAN12	03FEB12	-	-244					
V061-195	Form invert slab (W)	12	12	25FEB12	09MAR12 18JAN12	03FEB12	-	-250					
V061-200	Form invert slab (E)	12	12	10MAR12	23MAR12 04FEB12	17FEB12	•	-244					-
V061-205	Form end wall (W)	18	18	10MAR12	30MAR12 04FEB12	24FEB12	-	-250					-
V061-210	Form end wall (E)	18	18	31MAR12	25APR12 25FEB12	16MAR12	•	-250			•		100
V061-215	Reinstate rock armour	24	24	11JUN12	10JUL12 26MAY12	22JUN12	-	-287				Ŧ	-
V061-220	Complete basin	0	0		16NOV12	27DEC12	•-	-395				٠	
aining <b>V</b>	Remaining Works Prior to Handover					1							
1081D00904	Finishing & reinstatement works. Portion D	36	36	190CT12	30NOV12 28NOV12	11JAN13	-	-395				4	
100100000	Pre-handover inspections and remedial works	30	-	03NOV12	07DEC12 12DEC12	18JAN13	-	-395			T	4	
10P1D00a08	Contractor serve notice for Works completion	2		08DEC12	14DEC12 19JAN13	25JAN13	2	0					
10R1D00910	SO issues completion certificate	21	21	15DEC12	04JAN13 26JAN13	15FEB13	2	0					
16R7D00902	Landscaping works at Portion D	120		11JUL12	30NOV12 18AUG12	2 11JAN13		-369			2		Sal
16R7D00904	Establishment Works at Portion D	365		01DEC12	30NOV13 12JAN13	11JAN14	2	-455					ŀ
301100000	Install flow measurement devices at Outfall O-1	12	12	30MAR12	17APR12 30MAR12	2 17APR12	•	-219					83

Page 124 of 125

		◆as per ER. B28.08, 4 weeks prior to work commence		s5m, @1m/day	T2m, @3m/day	S6m, @5m/day	Contriveek			T2m, @3m/day	fincluding CCTV inspection				prior to commence pipe jacking at Portion G	pipe jacking method at Portion G	pipe jacking method at Portion G	Pipe jacking method at Portion G	pipe jacking method at Portion G	Ounder this Cost Centre
Total 2008 Float		284	180	180	111		111			111	111	266	997		1,344	1,334	1,326	1,315	1,241	1,025
13 8		2		-		-	-			-	-	2	2		2	2	2	8		2
WP3D Finish		02NOV09	26APR10	07AUG10	27NOV10	11DEC10	25JAN11			25FEB11	11MAR11	18MAR11	08APR11		26APR10	06MAY10	14MAY10	25MAY10	07AUG10	11MAR11
WP3D Start			04.JAN10	27APR10	NOV10*	NOV10	13DEC10			26JAN11	FEB11	MAR11	19MAR11							
AD04 Finish		02NOV09	1	_		11DEC10 29NOV10	25JAN11 13			25FEB11 26	11MAR11 26FEB11	18MAR11 12MAR11	08APR11 19		26APR10	06MAY10	14MAY10	25MAY10	07AUG10	11MAR11
AD04 Start			04.JAN10	1						26JAN11		12MAR11	1							
Dur		0	06	85	24	1	35			24	12	~	21		0	0	0	0	0	0
AD04 Dur		0	06	85	24	12	35			24	12	2	21		0	0	0	0	0	0
Activity Description	Drainage Improvement Works	Ottain annoval of ELS design package ind MS	Install FI S.& construct shaft for pine lacking	Construct 1.5m dia. drainage by pipe lacking	Construct 1 5m dia drainane hv onen trenchind	Construct 75m & 15m II and Stenned Channel	Construct 3 nos. manhole & 2 nos. catchpit	Remaining Works Prior to Handover to Client		Reinstate carriageway & footway	Pre-handover inspections and remedial works	Contractor serve notice for Works completion	SO issues completion certificate	Schedule of Milestones for Cost Centre No. 15R	15R 1; On completion of all temp. works	15R 2; On completion of 25% of pipejacking	15R 3; On completion of 50% of pipejacking	15R 4; On completion of 75% of pipejacking	15R 5; On completion of all pipejacking	15R 6; On completion of all wks under this CC
Q	Drainage Impre	14886601301	150500000	15R6GG0304	15P6GG0306			Remaining Wo	AN SIMURINAL	15R6GG0312	15R6GG0402	15R6GG0404	15R6GG0408	Schedule of M	15R6GG0502		15R6GG0506	15R6GG0508	15R6GG0510	15R6GG0512



## Implementation Status of Environmental Mitigation Measures

### IMPLEMENTATION SCHEDULE October 2011

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
Air Q	uality	1			
3.6.1	Specific As mentioned in Section 3.5, exceedances of 1-hour and 24-hour average TSP guideline	DSD's Contractor	Construction Work Sites	Air Pollution Control (Construction Dust) Regulation	1
	levels have been predicted at most of the ASRs. Hence, mitigation measures are considered necessary in order to suppress the potential dust impact.			Regulation	·
	The dust suppression measures set out in the <i>Air Pollution Control (Construction Dust)</i> <i>Regulation</i> , in fact, are more extensive. Therefore, it is expected that with watering the construction site every four times daily together with strict implementation of dust suppression measures as stipulated in the <i>Air Pollution Control (Construction Dust)</i> <i>Regulation</i> , the dust level is expected to be reduced by over 75%.				√
	General				
	To further ensure compliance with the guideline and AQO limit at the ASRs at all time, it is recommended to implement the <i>Air Pollution Control (Construction Dust) Regulation</i> and include good site practice in the contract clauses to minimize cumulative dust impact.In addition, a comprehensive dust monitoring and audit programme is recommended to ensure proper implementation of the identified mitigation measures. Details of the monitoring and audit requirements are provided in a separate EM&A Manual.				
	• effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building or if a canopy is provided at the first floor level, from the first floor level, up to the highest level of the scaffolding where a scaffolding is erected around the perimeter of a building under construction;				N/A
	• dump truck for material transport should be totally enclosed by impervious sheeting;				$\checkmark$
	• any excavated dusty materials or stockpile of dusty materials should be covered entirely by impervious sheeting or sprayed with water so as to maintain the entire surface wet, and recovered or backfilled or reinstated within 24 hours of the excavation or unloading;				$\checkmark$
	<ul> <li>stockpile of dusty materials should not extend beyond the pedestrian barriers, fencing or traffic cones;</li> </ul>				$\checkmark$
	• dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;				$\checkmark$

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
3.6.1	• the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;	DSD's Contractor	Construction Work Sites	Air Pollution Control (Construction Dust) Regulation	$\checkmark$
	• where a site boundary adjoins a road, street or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length except for a site entrance or exit;				$\checkmark$
	• every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet;				$\checkmark$
	<ul> <li>the portion of road leading only to a construction site that is within 30m of a designated vehicle entrance or exit should be kept clear of dusty materials;</li> </ul>				$\checkmark$
	<ul> <li>stockpile of dusty materials should be either covered entirely by impervious sheeting, placed in an area sheltered on the top and the 3 sides; or sprayed with water so as to maintain the entire surface wet;</li> </ul>				$\checkmark$
	• all dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty material wet;				$\checkmark$
	• vehicle speed should be limited to 10 kph except on completed access roads;				$\checkmark$
	• every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites;				$\checkmark$
	• the load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle; and				$\checkmark$
	• the working area of excavation should be sprayed with water immediately before, during and immediately after the operations so as to maintain the entire surface wet.				$\checkmark$
<b>Noise</b> 4.6.1	During Construction	DSD's	Construction	PN 2/93 Noise from	
	Appropriate mitigation measures such as the use of quiet equipment and movable barriers will be developed to ensure that noise can be reduced to acceptable levels without causing programme delays	Contractor	Work Sites	Construction Activities & EIAO	$\checkmark$
	<i>Good Site Practice</i> Good site practice and noise management can significantly reduce the impact of construction site activities on nearby NSRs. The following package of measures should be followed during construction:				
	<ul> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction works;</li> </ul>	]			$\checkmark$
	<ul> <li>machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> </ul>				$\checkmark$

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
4.6.1	• plant known to emit noise strongly in one direction should, where possible, be orientated to direct noise away from the NSRs;	DSD's Contractor	Construction Work	PN 2/93 Noise from Construction Activities &	$\checkmark$
	• mobile plant should be sited as far away from NSRs as possible; and		Sites	EIAO	$\checkmark$
	• material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.				$\checkmark$
	<ul><li>For Drill and Blast Works</li><li>Charge mass per delay should be decreased by minimising the number of blastholes firing on each delay.</li></ul>				N/A
	• Smaller blasthole patterns and longer delays should be used between dependent charges.	_			N/A
	• Times of blasting should be established to suit the situation and firing blasts when neighbours are busy with their daily tasks (and at a regular time such as lunch time).	-			N/A
	<ul> <li>For TBM Tunnelling</li> <li>For the tunnel excavation, it is anticipated that beyond the initial length (say within 30m), excavation will be carried out well within the tunnel and door should be provided to further minimize the noise nuisance to the nearby receivers.</li> </ul>				N/A
4.6.2	During Operation	DSD's	Project Area	NCO & EIAO	
	Good site practice and noise management can significantly reduce the impact of maintenance activities on nearby NSRs. The following package of measures should be followed during construction	Contractor			
	• only well-maintained plant should be operated on-site;	-			N/A
	<ul> <li>machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; and</li> </ul>				N/A
	<ul> <li>plant known to emit noise strongly in one direction should, where possible, be orientated to direct noise away from the NSRs.</li> </ul>				N/A
	Quality				
5.9.1	During Construction	DSD's Contractor	Construction Work Sites	Practice Note for Professional Persons with	$\checkmark$
	Mitigation measures and a spill control and response plan have been prepared for works at the intakes and work sites.	-		regard to site drainage (ProPECC PN 1/94) and	
	<ul><li><i>Precautions to be taken at any time of year when rainstorms are likely:</i></li><li>Temporarily exposed surfaces should be covered e.g. by tarpaulin.</li></ul>			WQO	$\checkmark$
	<ul> <li>Temporarily exposed surfaces should be covered e.g. by tarpaulin.</li> <li>Temporary access roads should be protected by crushed stone or gravel.</li> </ul>	-			$\checkmark$
	<ul> <li>Trenches should be dug and backfilled in short sections. Measures should be taken to minimize the ingress of rainwater into trenches.</li> </ul>				$\checkmark$
	<ul><li>Actions to be taken when a rainstorm is imminent or forecast:</li><li>Silt removal facilities, should be checked to ensure that they can function properly.</li></ul>	]			$\checkmark$

A f.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
9.1	• Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric.	DSD's Contractor	Construction Work Sites	WQO	$\checkmark$
	• All temporary covers to slopes and stockpiles should be secured.				$\checkmark$
	<ul><li>Actions to be taken during or after rainstorms:</li><li>Silt removal facilities should be checked and maintained to ensure satisfactory working conditions.</li></ul>				$\checkmark$
	Spill Control and Response Plan				
	1 Prevention and Precaution Measures				
	<ul><li>General Precautions</li><li>No discharge of silty water into watercourses.</li></ul>				$\checkmark$
	• All materials to be used during construction and operation shall be identified and their hazard potential evaluated.				$\checkmark$
	• Maintenance of vehicles and equipment involving activities with potential for leakage and spillage shall only be undertaken with the areas appropriately equipped to control these discharges.				$\checkmark$
	• Any soil contaminated with chemicals/oils shall be removed from site and the void created shall be filled with suitable materials.				$\checkmark$
	• Any construction plant which causes pollution to catchwaters or water gathering ground due to leakage of oil or fuel shall be removed off-site immediately.				$\checkmark$
	• Suitable containers shall be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport				$\checkmark$
	• Chemical waste containers shall be suitably labelled to notify and warn the personnel who are handling the wastes to avoid accidents.				$\checkmark$
	• Storage areas shall be selected at safe locations on site and adequate space shall be allocated to the storage area.				$\checkmark$
	Prevent obstructions and tripping hazards.				$\checkmark$
	<ul><li><i>Storage Precautions</i></li><li>All chemical storage containers shall be correctly labelled.</li></ul>	1			$\checkmark$
	• Solid and impermeable enclosure walls or storage shelves shall be used.				$\checkmark$
	• Only compatible chemical wastes shall be stored in the same storage area.	1			$\checkmark$
	• The storage areas shall be inspected to detect any leakages or defective containers on a regular basis.	1			$\checkmark$
	• Suitable notices warning of hazards, emergency response plans, telephone numbers etc shall be posted around the site, including storage areas.	]			$\checkmark$
	• Large and heavy containers shall be stored at ground level.	]			$\checkmark$

[A ef.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
	Chemical waste containers shall be stored below eye level.				$\checkmark$
9.1	Adequate space for handling of the containers shall be provided	DSD's	Construction	WQO	$\checkmark$
	• Spill response kits shall be located adjacent/near to the storage areas.	Contractor	Work Sites		$\checkmark$
	• A log of chemical wastes shall be maintained.	-			$\checkmark$
	Incompatible chemicals shall be stored separately.				$\checkmark$
	2 Responses/Action Plan	-			
	All Workers shall be made aware of emergency telephone numbers and the location of all relevant pollution control equipment. Training be given in emergency response/action plans. The action include the following steps:				$\checkmark$
	• Only trained personnel who are equipped with protective clothing and equipment shall be allowed to enter the spillage area for clean up.				$\checkmark$
	• Spills shall be transferred appropriate back into containers using suitable equipment.				$\checkmark$
	• Absorbent materials shall be used to clean up the spills and shall be disposed of as chemical wastes.				$\checkmark$
	• Where appropriate suitable solvents may be used to clean the contaminated area after removal of all contaminated materials.				$\checkmark$
	• All necessary protective devices, safety equipment, containers and clean up materials for emergency use shall be maintained to a high standard.				$\checkmark$
	3 Spill Clean Up and Disposal				
	Effect the response plan.				$\checkmark$
	Control the leakage and absorb the spillage using suitably absorbent materials.				$\checkmark$
	Provide safety equipment and personal protective equipment for handling of chemical wastes would be similar to that for handling of chemicals.				$\checkmark$
	<ul><li>Safety equipment includes but is not limited to:</li><li>Fire extinguishers.</li></ul>				$\checkmark$
	• Spades, brushes, dustpan, mop and bucket (or similar readily available on site).				$\checkmark$
	• Absorbent material such as dry sand, tissues and toweling (all materials readily available on-site).				$\checkmark$
	Containers including plaster bags, drums, etc.				$\checkmark$
	Absorbing materials.	1			$\checkmark$
	• Pumps.	1			$\checkmark$
	<ul><li><i>Personal protective equipment includes as appropriate:</i></li><li>First-aid kits.</li></ul>	1			$\checkmark$
	• Safety helmet and goggles.	1			$\checkmark$
	Gloves which can resist chemical reaction.	1			$\checkmark$

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
	• Protective boot and clothing.	DSD's	Construction	WQO	$\checkmark$
5.9.1	Respirators and gas masks.	Contractor	Work Sites		$\checkmark$
	• Face visor and masks.				$\checkmark$
5.9.2	Emergency Responses to Spillages				
	Emergency plans and clean up procedures will need to be provided by the Contractor recognising his specific working methods and construction programme, activities and sequences. Agreement must be sought prior to commencement of the construction work but the following principles should be considered.				
	<ul><li>The emergency plans should include the procedures for:</li><li>spill prevention and precaution;</li></ul>				$\checkmark$
	• response actions; and				$\checkmark$
	• spill clean up and disposal.				$\checkmark$
	<ul><li>Spill prevention and precaution embraces good site practice and covers:</li><li>good housekeeping practices;</li></ul>				$\checkmark$
	chemical storage requirements; and				$\checkmark$
	chemical transfer and transport.				$\checkmark$
5.9.3	During Operation	DSD's Contractor	Project Area		
	Regular inspection of the tunnels is essential to monitor the structural integrity and proper functioning of the drainage tunnel, which allows repairing of structural deterioration when it begins to develop. It is recommended that routine inspection shall be carried out at least two times per year for the drainage tunnel at the beginning and end of wet season from April to September.				N/A
Waste	Management				
6.5.1	During Construction	DSD's Contractor	Construction Work	Waste Disposal Ordinance (Cap.354); Waste Disposal	
	Vegetation Removed from Site Clearance Wastes generated from site clearance shall be sorted and excavated topsoil segregated from roots for re-use in landscaping works, thus eliminating the need for off-site disposal.		Sites	(Chemical Wastes) (General) Regulation (Cap 354) and ETWBTC No.	$\checkmark$
	Construction and Demolition Materials The Contractor should reuse any C&D material on-site. C&D waste should be segregated and stored in different containers to other wastes to encourage the re-use or recycling of materials and their proper disposal. The use of wooden hoardings shall not be allowed. An alternative material, which can be reused or recycled, for example, metal (aluminium, alloy, etc) shall be used.			15/2003, Waste anagement on Construction Site	$\checkmark$

Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
As referred to the section 6.4.1, the 317,936m <sub>3</sub> of inert surplus material generated by the project is suitable for public fill. The public fill reception facility at Tuen Mun Area 38 provides a suitable facility for the reuse of surplus inert C&D material generated from the project.	DSD's Contractor	Construction Work Sites	WDO (Cap.354), ETWBTC No. 15/ 2003, ETWBTC No. 12/2002 and ETWBTC No. 31/2004	
Under the contract, the contractor will be required to minimise the generation of C&D material and reuse it on site through the following:				
material;				$\checkmark$
(b) to submit a Waste Management Plan (WMP) in accordance with Environment Transport and Works Bureau Technical Circular (ETWBTC) No. 15/2003 or any superseding circular(s):				$\checkmark$
<ul> <li>(c) to reuse recycled aggregates in accordance with ETWBTC No. 12/2002 or any superseding circular(s);</li> </ul>				$\checkmark$
31/2004 or any superceding circular(s), for disposal of C&D material;				$\checkmark$
and control of C&D materials to avoid/reduce/minimise the generation of C&D material during construction.				$\checkmark$
The contractor will be required to properly sort into inert C&D materials, metals, timber and other non-inert C&D material in the workplace to prevent cross-contamination.				$\checkmark$
In addition, DSD will conduct site inspection to monitor the contractors' performance in the implementation of the WMP and other relevant specified requirements.	DSD	Construction Work Sites	WDO (Cap.354) and ETWBTC No. 15/2003	$\checkmark$
<i>Excavated Materials</i> Excavated materials should be segregated from other wastes to avoid contamination thereby ensuring acceptability at public filling areas and avoiding the need for disposal at landfill.	DSD's Contractor	Construction Work Sites	WDO (Cap.354) and ETWBTC No. 15/2003	$\checkmark$
Temporary refuse collection facilities should be set-up by the contractor and wastes should be stored in appropriate containers prior to collection and disposal.				$\checkmark$
toilets if public facilities are not available.				$\checkmark$
Waste Management Plan A Waste Management Plan (WMP) for the construction of the Project should be prepared as part of the contractors submission. It will provide recommendations for appropriate recycling or disposal route and should include method statement for stockpiling and transportation of the excavated material and other construction wastes should also be included in the WMP and approved before the commencement of construction. All mitigation measures arising	DSD's Contractor	Construction Work Sites	WDO (Cap.354), ETWBTC No. 15/2003 and ETWBTC No. 33/2002	$\checkmark$
	As referred to the section 6.4.1, the 317,936ms of inert surplus material generated by the project is suitable for public fill. The public fill reception facility at Tuen Mun Area 38 provides a suitable facility for the reuse of surplus inert C&D material generated from the project. Under the contract, the contractor will be required to minimise the generation of C&D material and reuse it on site through the following: (a) to plan in the design and construction, methods to minimise the generation of C&D material: (b) to submit a Waste Management Plan (WMP) in accordance with Environment Transport and Works Bureau Technical Circular (ETWBTC) No. 15/2003 or any superseding circular(s); (c) to reuse recycled aggregates in accordance with ETWBTC No. 12/2002 or any superseding circular(s); (d) to observe the requirements of the Trip-Ticket System, stipulated in ETWBTC No. 31/2004 or any superceding circular(s), for disposal of C&D material; (e) to incorporate a Waste Management System into the WMP for effective management and control of C&D materials to avoid/reduce/minimise the generation of C&D material during construction. The contractor will be required to properly sort into inert C&D materials, metals, timber and other non-inert C&D material in the workplace to prevent cross-contamination. In addition, DSD will conduct site inspection to monitor the contractors' performance in the implementation of the WP and other relevant specified requirements. <i>Excavated Materials</i> Excavated Materials Excavated Materials Excavated materials should be segregated from other wastes to avoid contamination thereby ensuring acceptability at public filling areas and avoiding the need for disposal at landfill. <i>Municipal Waste</i> Temporary refuse collection facilities should be set-up by the contractor and wastes should be stored in appropriate containers prior to collection and disposal. Domestic effluent generated by the workforce will be directed to foul sewer or chemical toilets if public facilities are not available. <i>Waste Mana</i>	implement the measure ?           As referred to the section 6.4.1, the 317,936ms of inert surplus material generated by the project is suitable for public fill. The public fill reception facility at Tuen Mun Area 38 provides a suitable facility for the reuse of surplus inert C&D material generated from the project.         DSD's Contractor           Under the contract, the contractor will be required to minimise the generation of C&D material;         Contractor           (a) to plan in the design and construction, methods to minimise the generation of C&D material;         Contractor           (b) to submit a Waste Management Plan (WMP) in accordance with Environment Transport and Works Bureau Technical Circular (ETWBTC) No. 15/2003 or any superseding circular(s);         (c) to reuse recycled aggregates in accordance with ETWBTC No. 12/2002 or any superseding circular(s);           (d) to observe the requirements of the Trip-Ticket System, stipulated in ETWBTC No. 31/2004 or any superceding circular(s), for disposal of C&D material;         (e) to incorporate a Waste Management System into the WMP for effective management and control of C&D material in the workplace to prevent cross-contamination.         DSD           The contractor will be required to properly sort into inert C&D materials, metals, timber and other rolevant specified requirements.         DSD's Contractor           Excavated Materials should be segregated from other wastes to avoid contamination thereby ensuring acceptability at public filling areas and avoiding the need for disposal at landfill.         DSD's Contractor           Municipal Waste         Tarporty refuse collection facilities should be set-up by the contractor and was	implement the measure         implement the measure         measure           As referred to the section 6.4.1, the 317,936m: of inert surplus material generated by the project is suitable for public fill reception facility at Tuen Mun Area 38         DSD's         Construction           project is suitable for public fill reception facility at Tuen Mun Area 38         DSD's         Construction           Under the contract, the contractor will be required to minimise the generation of C&D material and reuse it on site through the following:         (a) to plan in the design and construction, methods to minimise the generation of C&D material;         (b) to submit a Waste Management Plan (WMP) in accordance with Environment Transport and Works Bureau Technical Circular (ETWBTC) No. 15/2003 or any superseding circular(s);         (c) to reuse recycled aggregates in accordance with ETWBTC No. 12/2002 or any superseding circular(s);         (c) to incorporate a Waste Management System into the WMP for effective management and control of C&D materials to avoid/reduce/minimise the generation of C&D material during construction.         DSD         Construction           The contractor will be required to properly sort into inert C&D materials, metals, timber and other non-inert C&D material in the workplace to prevent cross-contamination.         DSD         Construction           In addition, DSD will conduct sit inspection to monitor the contractors avoid contamination thereby ensuring acceptability at public filling areas and avoiding the need for disposal at landfill.         DSD's         Construction           The contractor will be required to properly sort into intert c&D materials.	implement the measureimagement the measure ?measure to achieve? ?As referred to the section 6.4.1, the 317,936ms of inert surplus material generated by the project is suitable for public fill. The public fill reception facility at Tuen Mun Area 38 provides a suitable facility for the reuse of supplus inert C&D material generated from the project.DSD's ContractorWDO (Cap.354), ETWBTC No. 12/2002 and ETWBTC No. 12/2002 and ETWBTC No. 12/2002 and ETWBTC No. 12/2002 and ETWBTC No. 12/2002 and ETWBTC No. 12/2002 and ETWBTC No. 13/2004(a) to plan in the design and construction, methods to minimise the generation of C&D material and reuse it on site through the following: (a) to plan in the design and construction, methods to minimise the generation of C&D material generated from the design and construction, methods to minimise the generation of C&D material (c) to submit a Heading circular(S); (c) to reuse recycled aggregates in accordance with ETWBTC No. 12/2002 or any superseding circular(S); (d) to observe the requirements of the Trip-Ticket System, stipulated in ETWBTC No. 31/2004 or any superceding circular(S); for disposal of C&D material; metarial during construction.DSDConstruction WDO (Cap.354) and ETWBTC No. 15/2003In addition, DSD will conduct site inspection to monitor the contractor's performance in the implementation of the WMP and other relevant specified requirements.DSDConstruction Work SitesWDO (Cap.354) and ETWBTC No. 15/2003Excavated Materials should be sergegated from other wastes to avoid contamination thereby ensaring acceptability at public filling areas and avoiding the need for disposal at landfill.DSD's Construction Work SitesWDO (Cap.354), ETWBTC No. 15/2003D

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
	For the purpose of enhancing the management of C&D material including rock, and to minimize its generation at source, a C&D Material Management Plan (C&DMMP) has been prepared for this project and would be processed in accordance with the Environment, Transport and Works Bureau Technical Circular (Works) No. 33/2002 - Management of Construction and Demolition Material Including Rock.				N/A
Ecology					
7.7.1	Avoidance         The surface structures are located mainly on existing disturbed areas (ie pollution and urbanisation) and have generally avoided the natural stream sections of higher species diversity and abundance of aquatic organisms.         The major construction activities at streams are scheduled to avoid wet season of high water flow which may adversely affect the downstream natural habitats due to the construction	DSD's Contractor	Construction Work Sites	EIAO	✓ ✓
7.7.2	runoff.         Minimisation         The previous discussion in Section 7.6.4 has indicated that the impacts on ecological resources due to the construction and operation of the proposed Project are generally expected to be low. The following mitigation measures to minimise impacts and disturbance to the surrounding habitats, are recommended.         Measures for Construction Runoff         Install sheet piles/cofferdam/weir along the boundary of the works area within the stream				
	habitats in particular Sam Dip Tam Stream and Tso Kung Tam Stream before the commencement of works to prevent construction runoff during construction. Provision of adequate designed sand/ silt removal facilities such as sand traps, silt traps and sediment basin in the areas which could potentially be affected may be required. <i>Good Construction Practice</i>	-			√ √
	Erect fences along the boundary of the works area before the commencement of works to prevent tipping, vehicle movements, and encroachment of personnel onto adjacent areas, particularly the stream habitats.	DSD's Contractor	Construction Work Sites	EIAO	$\checkmark$
	Avoid any damage and disturbance, particularly those caused by filling and illegal dumping, to the remaining and surrounding natural stream habitats.	4			$\checkmark$
	Regularly check the work site boundaries to ensure that they are not breached and that no damage occurs to surrounding areas. Prohibit and prevent open fires within the site boundary during construction and provide	-			$\checkmark$
	temporary fire fighting equipment in the work areas. Treat any damage that may have occurred to individual major trees in the adjacent area with	-			<b>√</b>
	surgery.				V

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
	Reinstate temporary work sites/disturbed areas, particularly stream of natural bottom and bank, plantation, intertidal habitat, and the areas located within the proposed Ecological Park, immediately after completion of the construction works, ie through on-site tree/shrub planting and reprovision of natural or semi-natural bottom (also refer to Section 7.7.3), in order to facilitate the recolonisation of the wildlife recorded during the baseline surveys. Tree/shrub species used should make reference from those in the surrounding area	DSD's Contractor	Construction Work Sites	EIAO	$\checkmark$
7.7.3	<b>Compensation</b> Provide natural stream bed (approximately 0.03 ha) for the new Dry Weather Flow Channel (created from village-orchard) by laying natural stones at Intake I-2 (Figure 7.7). The reinstated stream bed shall mimic the existing natural conditions with certain portion of big boulders creating the lentic and lotic zones for the aquatic fauna, and while it will be developed during detailed design may draw on concepts shown in Figure 2.18. Provide natural stream bed (approximately 0.5 ha,) for the Approach Channel and Dry				N/A
	Weather Flow Channel by laying natural stones at Intake I-3 (Figure 7.8). The reinstated stream bed shall mimic the existing natural conditions (rocky bottom with very limited aquatic plants) with certain portion of big boulders creating the lentic and lotic zones for the aquatic fauna, and while it will be developed during detailed design may draw on concepts shown in Figure 2.18.				N/A
	Provide natural bottom (ie retain the existing stream bed or reinstate the stream bed by providing boulders/ rocks, riprap or gabion) for the affected stream sections (Figure 7.8) in order to allow natural colonisation of aquatic fauna.				N/A
	Provide at least 2.2 ha of compensatory planting on the permanent and temporary affected plantation areas, particularly the slopes along access road and adjacent to Intake I-3 and cascade at Outfall O-1, after construction to stabilise the slope to present soil erosion and consequent stream sedimentation. Among the 2.2 ha compensatory planting, at least 0.5 ha of compensatory tree planting on the new formed slope along the access road of the Intake I-3 and 0.5 ha of compensatory tree planting over the cascade (by constructing intermediate platform) at Outfall O-1 will be provided (location refer to Figures 7.4 – 7.6). Species used for planting should take reference from the species identified in Appendix F and be native to Hong Kong or South China region.				N/A
	Provide armour rocks for the affected intertidal habitat in order to allow natural colonisation of intertidal organisms.				N/A

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
Cultural	Heritage	•	•		
8.6	As no impacts on recorded archaeological sites or area with archaeological potential were identified within the Study Area, no mitigation measure for archaeological resources is considered necessary.				N/A
	The construction methods to be employed should seek to avoid potential vibration impacts to Kuen Yuen Tung Monastery at Lo Wai, the Western Monastery, Yuen Yuen Home for the Aged, Hong Hoi Chee Hong Temple, Chiu Yum Tsing Yuen, Tse's Grave, Wan Lin Bridge and Sam Dip Tam Rock Carving in Sam Dip Tam and the Tin Hau Temple, Yam Kom Tau Village Rural Committee and the Yeung's Ancestral Hall in Yau Kom Tau as these sites fall within 50 m of the Preferred Option of the drainage tunnel alignment or associated Intakes/Outfall construction activities. Construction works that generates excessive vibration in close proximity to these sites should be restricted to protect the building from adverse vibration impacts and to ensure that the building structures will not be damaged as a result of these impacts.	DSD's Contractor	Construction Work Sites	EIAO	~
	In order to ensure that no structural or superficial damage will be caused by the construction activities, a precautionary approach involving a pre-construction condition survey and establishment of appropriate vibration limits for the potentially impacted structures should be adopted. Protection measures for the potentially impacted structures, if considered necessary from the pre-construction condition survey, should be implemented prior to the commencement of construction works. Vibration monitoring during the construction phase should be undertaken as part of the EM&A programme.	Qualified archaeologist/ built heritage specialist	Construction Work Sites	EIAO	v
Fisheries		D 2004			
10.6	In accordance with the guidelines in the <i>EIAO-TM</i> on fisheries impact assessment the general policy for mitigating impacts to fisheries, in order of priority are avoidance, minimization and compensation.	DSD's Contractor	Construction Work Sites	EIAO	N/A
	Impacts to fisheries resources and fishing operations have largely been avoided during the construction and operation of the drainage tunnel through the avoidance of dredging, reclamation and filling activities. Good construction practice and associated measures were recommended in Water Quality Assessment in Section 5 to control water quality impacts to within acceptable levels and are also expected to control impacts to fisheries resources. Hence, no fisheries-species mitigation measures are required during construction and operation of the drainage tunnel.				N/A

Non-compliance of mitigation measure Not applicable x

N/A



Appendix E

Status of License and Permit







### Updated Status of Environmental Permit & Licence

Application Date	Environmental Permit / Licence	Issued Date	Ref No.	Account No.	Permit / Licence No.	Permit / Licence Validity Date	Remarks
2 Jan 2008	Registration as a Waste Producer	3 Jan 2008	001026707				Valid
2 Jan 2008	Waste Disposal (Chemical Waste) (General) - Chemical Waste Producer	26 Feb 2008		5111-324- M2703-01			Valid
2 Jan 2008	Waste Disposal (Charges for Disposal of Construction Waste) Regulation - Billing Account	17 Jan 2008		7006574			Valid
10 Jan 2008	Notification Pursuant to Section 3(1) of the Air Pollution Control (Construction Dust) Regulation	10 Jan 2008	001026901				Valid
25 Feb 2008	Water Discharge Licence – Outfall O-1	7 Aug 2008	001028154		EP760/323/012997I	7 Aug 2008 - 31 Aug 2013	Valid
18 Apr 2008	Water Discharge Licence – Intake I-1	19 Jun 2008	001029978		EP760/327/013315I	19 Jun 2008 - 30 Jun 2013	Valid
18 Apr 2008	Water Discharge Licence – Intake I-2	2 Jul 2008	001029959		EP760/321/013020I	2 Jul 2008 - 31 Jul 2013	Valid
18 Apr 2008	Water Discharge Licence – Intake I-3	5 Aug 2008	001029960		EP760/323/013324I	5 Aug 2008 - 31 Aug 2013	Valid
18 Apr 2008	Water Discharge Licence – Portion I	26 Jun 2008	001029974		EP760/350/013334I	26 Jun 2008 - 30 Jun 2013	Valid
23 Jul 2008	Water Discharge Licence – Intake I-1 (Intersection of Wo Yi Hop Lane and Ho Fung College)	27 Aug 2008	001031974		EP760/325/013536I	27 Aug 2008 - 31 Aug 2013	Valid
2 Sep 2008	Variation of Environmental Permit	25 Sep 2008	VEP-271/2008		EP-275/2007/B		Valid
29 Apr 2009	Water Discharge Licence – Intake I-3 (Additional Discharge Point)	25 Mar 2010	305058		WT00005917-2010	25 Mar 2010 - 31 Mar 2015	Valid
5 Oct 2009	Further Environmental Permit	27 Oct 2009	FEP-096/2009		FEP-01/275/2007/B		Valid
4 Sep 2010	Water Discharge Licence – Portion G	28 Oct 2010	321337		WT00007685-2010	28 Oct 2010 - 31 Oct 2015	Valid
15 Mar 2011	Construction Noise Permit - Intake 2	29 Mar 2011	327938		GW-RW0219-11	15 May 2011 - 14 Nov 2011	Valid







### Updated Status of Environmental Permit & Licence

Application Date	Environmental Permit / Licence	Issued Date	Ref No.	Account No.	Permit / Licence No.	Permit / Licence Validity Date	Remarks
8 Apr 2011	Construction Noise Permit - Intake I-1	20 Apr 2011	328892		GW-RW0279-11	04 Jun 2011 - 02 Dec 2011	Valid
21 Jul 2011	Licence To Posses Category 1 Dangerous Goods		12976		A002007		Valid
21 Jul 2011	Permit To Use Category 1 Dangerours Goods		12976		A006406		Valid
5 Aug 2011	Construction Noise Permit - Portion G - (Water Pump)	17 Aug 2011	320258		GW-RW0567-11	17 Aug 2011 - 07 Feb 2012	Valid
24 Aug 2011	Construction Noise Permit - Intake I-3	06 Sep 2011	334176		GW-RW0602-11	6 Sep 2011 - 29 Feb 2012	Valid
6 Sep 2011	Construction Noise Permit - Outfall (For Mining Works and Probe Drilling to 24hrs, Additional AquaSeq added)	21 Sep 2011	301563		GW-RW0637-11	29 Oct 2011 - 28 Mar 2012	Valid
10 Sep 2011	Application for Vessel Chits for Disposal of Construction Waste for Existing Account Holder (Billing Account)	10 Sep 2011		7011131		02 Oct 2011 - 18 Jan 2012	Valid
16 Sep 2011	Application for a Permit to Dump Material at Sea - Dredged / Excavated Sediment Requiring Type 1 - Open Sea Disposal	23 Sep 2011	EP 62/D2/1/M021		EP/MD/12-068	02 Oct 2011 - 01 Apr 2012	Valid
28 Sep 2011	Application for renewal the Construction Noise Permit at Intake I-2		337142				




Appendix F

**Calibration Certificates** 

**Project Title: Design and Construction of Tsuen Wan Drainage Tunnel Monitoring Location:** Ho Fung College (ASR 1) **Calibration Date:** 06-Sep-11 **Calibration Due Date** 05-Nov-11 Time: 08:00


Sampler Model:	BM2000HX
Serial No.:	4994
Calibrator Orifice no.:	1785
Slope (m):	2.00506
Intercept (b):	-0.02062
Correction coeff. (r)	0.99998

763.9
290.8
755.6
304.0



Sample no.	Pressure Drop (H), inch	Flow (corrcted), m <sup>3</sup> /min	Actual flow rate (Qstd), m <sup>3</sup> /min	Flow indication (I), arbitrary
1	12.6	3.495	1.754	55.0
2	10.1	3.129	1.571	50.0
3	8.2	2.820	1.417	42.0
4	5.2	2.245	1.130	34.0
5	2.9	1.677	0.847	25.0

Correlation Coefficient: 0.9963



Remark 1HPa = 0.750062 mmHg

**Calibrated by:** 

**Arthur Chiu** Arttoo

)

Checked by:


F.C. Tsang Hagta bear )

Date: <u>6 Sep 2011</u> Date: <u>6 September 2</u>011

Project Title:Design and Construction of Tsuen Wan Drainage TunnelMonitoring Location:Heng Hoi Chi Hong Ship Temple (ASR 3)Calibration Date:06-Sep-11Calibration Due Date05-Nov-11Time:08:15


Sampler Model:	BM2000HX
Serial No.:	5875
Calibrator Orifice no.:	1785
Slope (m):	2.00506
Intercept (b):	-0.02062
Correction coeff. (r)	0.99998

Standard pressure (mmHg) Pstd:	763.9
Standard temp. (K) Tstd:	290.8
Calibration pressure (mmHg) Pa:	755.6
Calibration temp. (K) Ta:	304.0



Sample no.	Pressure Drop (H), inch	Flow (corrcted), m <sup>3</sup> /min	Actual flow rate (Qstd), m <sup>3</sup> /min	Flow indication (I), arbitrary
1	12.4	3.467	1.740	55.0
2	10.0	3.114	1.563	49.0
3	7.8	2.750	1.382	41.0
4	4.9	2.180	1.097	33.0
5	2.9	1.677	0.847	25.0

**Correlation Coefficient : 0.9975** 



Remark 1HPa = 0.750062 mmHg

Calibrated by:

)

)

Date: 6 Sep 2011

Checked by:


F.C. Tsang ( Tay Fanblog

Date: 6 September 2011

Project Title:Design and Construction of Tsuen Wan Drainage TunnelMonitoring Location:Long Beach Gardan (ASR 8)Calibration Date:06-Sep-11Calibration Due Date05-Nov-11Time:08:30


Sampler Model:	TE5005X
Serial No.:	1059
Calibrator Orifice no.:	1785
Slope (m):	2.00506
Intercept (b):	-0.02062
Correction coeff. (r)	0.99998

Standard pressure (mmHg) Pstd:	763.9
Standard temp. (K) Tstd:	290.8
Calibration pressure (mmHg) Pa:	755.6
Calibration temp. (K) Ta:	304.0



Sample no.	Pressure Drop (H), inch	Flow (corrcted), m <sup>3</sup> /min	Actual flow rate (Qstd), m <sup>3</sup> /min	Flow indication (I), arbitrary
1	12.5	3.481	1.747	56.0
2	10.2	3.145	1.579	50.0
3	8.1	2.802	1.408	45.0
4	5.2	2.245	1.130	36.0
5	3.0	1.706	0.861	28.0

Correlation Coefficient: 0.9996



Remark 1HPa = 0.750062 mmHg

Calibrated by:

Arthur Chiu Anthin (

)

)

Date: <u>6 Sep 2011</u>

Checked by:


F.C. Tsang Starf Four Bearf

Date: 6 September 2011

Project Title:Design and Construction of Tsuen Wan Drainage TunnelMonitoring Location:Greenview Terrance (ASR 9)Calibration Date:06-Sep-11Calibration Due Date05-Nov-11Time:08:45


Sampler Model:	TE5005X
Serial No.:	1713
Calibrator Orifice no.:	1785
Slope (m):	2.00506
Intercept (b):	-0.02062
Correction coeff. (r)	0.99998

Standard pressure (mmHg) Pstd:	763.9
Standard temp. (K) Tstd:	290.8
Calibration pressure (mmHg) Pa:	755.6
Calibration temp. (K) Ta:	304.0



Sample no.	Pressure Drop (H), inch	Flow (corrcted), m <sup>3</sup> /min	Actual flow rate (Qstd), m <sup>3</sup> /min	Flow indication (I), arbitrary
1	12.2	3.439	1.726	55.0
2	9.7	3.067	1.540	50.0
3	7.6	2.715	1.364	44.0
4	4.8	2.157	1.086	35.0
5	2.9	1.677	0.847	28.0

Correlation Coefficient: 0.9995



Remark 1HPa = 0.750062 mmHg

Calibrated by:

Arthur Chiu ( Awther )

Date: <u>6 Sep 2011</u>

Checked by:

F.C. Tsang ( Loang Factbear )

Date: 6 September 2011



TISCH ENVIROMENTAL, INC. 145 SOUTH MIAMI AVE. VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX WWW.TISCH-ENV.COM

#### AIR POLLUTION MONITORING EQUIPMENT

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ap Operator		Rootsmeter Orifice I.I		438320 1785	Ta (K) - Pa (mm) -	294 746.76
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00 1.00	1.3870 0.9830 0.8780 0.8350 0.6900	3.2 6.4 7.9 8.9 12.9	2.00 4.00 5.00 5.50 8.00

### DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9917 0.9873 0.9853 0.9841 0.9787	0.7150 1.0044 1.1222 1.1785 1.4184	1.4113 1.9959 2.2315 2.3405 2.8227	0.9957 0.9913 0.9893 0.9881 0.9827	0.7179 1.0085 1.1268 1.1833 1.4242	0.8874 1.2549 1.4030 1.4715 1.7747
Qstd slo intercep coeffici y axis =	ot (b) = .ent (r) =	2.00506 -0.02062 0.99998 Pa/760) (298/Ta)]	Qa slop intercep coeffici y axis =	t (b) =	1.25553 -0.01297 0.99998 Ta/Pa)]

### CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd =  $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa =  $1/m\{[SQRT H2O(Ta/Pa)] - b\}$ 



Certificate No. : C113270

# Certificate of Calibration

This is to certify that the equipment

Description : Sound Level Meter Manufacturer : Rion Model No. : NL-31 Serial No. : 00410224

has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C113270.

The equipment is supplied by

Co. Name : Envirotech Services Co.

Address : Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road, Hong Kong


Date of Issue : 10 June 2011

Certified by : Un An Ch HC Chan

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

c:o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong Tel: 2927 2606 Fax: 2744 8986 E-mail: callab/a suncreation.com Website: www.suncreation.com



Certificate No. : C106297

# Certificate of Calibration

This is to certify that the equipment

Description : Integrating Sound Level Meter Manufacturer : Bruel & Kjaer Model No. : 2238 Serial No. : 2448529

## has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C106297.

The equipment is supplied by

Co. Name : Hyder Consulting Limited

Address : 47/F., Hopewell Centre, 183 Queen's Road East, Wanchai, Hong Kong

Date of Issue : 16 November 2010

Certified by : KC Lee

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories. Hong Kong Tel: 2927 2606 Fax: 2744 8986 E-mail: callab@suncreation.com Website: www.suncreation.com



r Consulting Limited , Hopewell Centre, 183 ( 84	Queens Road East	, Wanchai, Hong Kong Date of receipt :	28-Dec-10	
84	Queens Road East		28-Dec-10	
		Date of receipt :	28-Dec-10	
			Date of receipt : 28-Dec-10	
d Level Meter				
		Serial No. : :	2562782	
Date of Test: 29-Dec-10 Supply Voltage :		8		
Ambient Temperature : (23 ± 3)°C		Relative Humidity :	(50 ± 25) %	
ns				
dure: Z01.				
the IEC 651 Type 1 & IE	EC 804 Type 1 spe	cification.		
in the attached page(s)				
used:				
ription	Cert, No.	Trac	eable to	
Function Generator	07279		HKSAR	
d Level Calibrator	04062		PRC & SCL-HKSAR	
ript Fu	<u>ion</u> nction Generator	ion <u>Cert. No.</u> nction Generator 07279	ionCert. No.Tracenction Generator07279SCL-	

will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI). The test results apply to the above Unit-Under-Test only

Calibrated by :

This Certificate is issued by:

P. F. Wong

Approved by : \_

D. **Dorothy Cheuk** 

30-Dec-10 Date:

Hong Kong Calibration Ltd. Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong. Tel: 2425 8801 Fax: 2425 8646

The copyright of this certificate is owned by Hong Kong Calibration Ltd.. It may not be reproduced except in full.



### Certificate No. 07436

Page 2 of 3 Pages

Results :

### 1. SPL Accuracy

UUT Setting			Applied Value	UUT Reading	
Range	Freq. Wgt.	Bandwith	Center Freq.	(dB)	(dB)
20~100	A	BB/F		94.0	94.1
	A	BB/S			94.1
	C	BB/F			94.0
40~120	A	BB/F		94.0	94.1
	A	BB/F		114.0	113.9

IEC 651 Type 1 Spec. :  $\pm$  0.7 dB Uncertainty :  $\pm$  0.1 dB

 Level Stability : 0.0 dB IEC 651 Type 1 Spec. : ± 0.3 dB Uncertainty : ± 0.01 dB

### 3. Linearity

3.1 Level Linearity

UUT Range (dB)	Applied Value (dB)	UUT Reading (dB)	Variation (dB)	IEC 651 Type 1 Spec. (Primary Indicator Range)
140	114.0	114.3	+0.2	± 0.7 dB
130	104.0	104.3	+0.2	
120	94.0	94.1 (Ref.)		-
110	84.0	83.9	-0.2	
100	74.0	73.9	-0.2	
90	64.0	63.9	-0.2	]
80	54.0	54.2	+0.1	

Uncertainty :  $\pm 0.1 \text{ dB}$ 



### Certificate No. 07436

Page 3 of 3 Pages

### 3.2 Differential level linearity

UUT Range (dB)	Applied Value (dB)	UUT Reading (dB)	Variation (dB)	IEC 651 Type 1 Spec.
120	84.0	83.9	-0.2	± 0.4 dB
	94.0	94.1 (Ref.)		
	95.0	95.1	0.0	± 0.2 dB

Uncertainty :  $\pm 0.1 \text{ dB}$ 

### 4. Frequency Weighting

### A weighting

Frequency	Attenuation (dB)	IEC 651 Type 1 Spec.
31.5 Hz	-40.0	- 39.4 dB, ± 1.5 dB
63 Hz	-26.7	- 26.2 dB, ± 1.5 dB
125 Hz	-16.6	- 16.1 dB, ± 1 dB
250 Hz	-9.1	- 8.6 dB, ± 1 dB
500 Hz	-3.5	- $3.2 \text{ dB}, \pm 1 \text{ dB}$
1 kHz	0.0 (Ref)	$0 \text{ dB}, \pm 1 \text{ dB}$
2 kHz	+1.5	$+ 1.2 \text{ dB}, \pm 1 \text{ dB}$
4 kHz	+1.3	$+ 1.0 \text{ dB}, \pm 1 \text{ dB}$
8 kHz	-0.7	- 1.1 dB, +1.5 dB ~ -3 dB
16 kHz	-6.3	- $6.6  dB, + 3  dB \sim -\infty$

Uncertainty :  $\pm 0.1 \text{ dB}$ 

### 5. Time Averaging

Applied Burst duty Factor	Applied Leq Value (dB)	UUT Reading (dB)	IEC 804 Type 1 Spec.
continuous	40.0	40.0	,, <del></del> _,
1/10	40.0	39.9	± 0.5 dB
$1/10^{2}$	40.0	40.0	
$1/10^{3}$	40.0	40.5	± 1.0 dB
$1/10^{4}$	40.0	41.0	

Uncertainty :  $\pm 0.1 \text{ dB}$ 

Remarks : 1. UUT : Unit-Under-Test

- 2. The uncertainty claimed is for a confidence probability of not less than 95%.
- 3. Atmospheric pressure : 1 012 hPa.



Certificate No.	. 07437		Page 1 of	2 Pages	
Customer :	Hyder Consulting Limited				
Address :	47/F., Hopewell Centre, 183	Queens Road Eas	t, Wanchai, Hong Kong		
Order No. :	Q02884		Date of receipt :	28-Dec-10	
Item Tested					
Description	: Sound Level Calibrator				
Manufacturer	: B&K				
Model	: Type 4231		Serial No. : 269	9361	
Test Condit	ions				
Date of Test :	29-Dec-10		Supply Voltage :		
Ambient Temp	perature : (23 ± 3)°C		Relative Humidity : $(50 \pm 25)$ %		
Test Specifi	cations				
Calibration che	ck				
	/Procedure : F21, Z02.				
rton Dooumont	110000010.121, 202.				
Test Result	5				
	within the IEC 942 Class 1 s				
The results are	shown in the attached page(	5).			
Main Test equip	oment used:				
Equipment No.		Cert. No.	Traceab	le to	
S014	Spectrum Analyzer	03926	NIM-PR	C & SCL-HKSAR	
S024	Sound Level Calibrator	04062	NIM-PR	C & SCL-HKSAR	
S041	Universal Counter	04461	SCL-HK	SAR	
S206	Sound Level Meter	04462	SCL-HK	SAR	
will not include allow overloading, mis-ha	wance for the equipment long term of	frift, variations with envir laboratory to repeat the	ed at the time of the test and any unce onmental changes, vibration and sho measurement. Hong Kong Calibratio	ck during transportation,	
	used for calibration are traceable to bly to the above Unit-Under-Test onl		Units (SI).		
	1				
und alerten	11.				
Calibrated by	- Com		Approved by :	Chaula	
	P. F. Wong		Dorothy	Спеик	
his Certificate is issued to long Kong Calibration Lto			Date: 30-Dec-10	1	
Init 8B, 24/F., Well Fung el: 2425 8801 Fax: 242	Industrial Centre, No. 58-76, Ta Chuen Ping Str 5 8646	reet,Kwai Chung, NT,Hong Kong			

The copyright of this certificate is owned by Hong Kong Calibration Ltd.. It may not be reproduced except in full.



### Certificate No. 07437

Page 2 of 2 Pages

Results :

### 1. Level Accuracy

UUT Nominal Value (dB)	Measured Value (dB)	IEC 942 Class 1 Spec.
94	94.02	± 0.3 dB
114	114.10	

Uncertainty :  $\pm 0.1 \text{ dB}$ 

### 2. Frequency

UUT Nominal Value	Measured Value	IEC 942 Class 1 Spec.
1 kHz	1.000 kHz	± 2 %

Uncertainty :  $\pm$  3.6 x 10 <sup>-6</sup>

- 3. Level Stability : 0.0 dB IEC 942 Class 1 Spec. : ± 0.1 dB Uncertainty : ± 0.01 dB
- 4. Total Harmonic Distortion : < 0.5 % IEC 942 Class 1 Spec. : < 3 % Uncertainty : ± 2.3 % of reading

Remark : 1. UUT : Unit-Under-Test

- 2. The above measured values are the mean of 3 measurement.
- 3. The uncertainty claimed is for a confidence probability of not less than 95%.
- 4. Atmospheric Pressure : 1012 hPa.

----- END -----

 Work Order:
 HK1120775

 Date of Issue:
 08/09/2011

 Client:
 HYDER CONSULTING LTD



Description:	DO Meter
Brand Name:	YSI
Model No.:	55/12
Serial No.:	95J38390
Equipment No.:	
Date of Calibration:	06 September, 2011

Date of next Calibration:

06 December, 2011

### **Parameters:**

### Dissolved Oxygen Method Ref: APHA (21st edition), 4500O: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
4.90	4.75	-0.15
6.50	6.36	-0.14
7.79	7.63	-0.16
	Tolerance Limit (±mg/L)	0.20

## Temperature

# Method Ref: Section 6 of International Accreditation New Zealand Technical

Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Reading of Ref. thermometer (°C )	Displayed Reading (°C )	Tolerance (°C )
14.0	13.0	-1.0
24.0	23.9	-0.1
36.0	35.2	-0.8
	Tolerance Limit (°C)	2.0

Fal, Godfrey Mr/Chai Laborator lanager – Hong Kong

Work Order: Date of Issue: Client: HK1120926 14/09/2011 HYDER CONSULTING LTD



Description:TBrand Name:EModel No.:TSerial No.:2Equipment No.:-Date of Calibration:0

Turbidimeter Eutech Instruments TN-100 215619 --08 September, 2011

Date of next Calibration:

08 December, 2011

### **Parameters:**

Turbidity	Method Ref: ALPHA 21st Ed. 2	2130B	
-	Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
	0.00	0.21	
	4.00	3.84	-4.0
	40.0	37.8	-5.5
	80.0	76.2	-4.8
	400	412	3.0
	800	799	-0.1
		Tolerance Limit (±%)	10.0

Mr Chan Kwok Fai, Codfrey Laboratory Manager Hong Kong

ALS Technichem (HK) Pty Ltd

Work Order: Date of Issue: Client: HK1116490 19/07/2011 HYDER CONSULTING LTD



Description:pH MeterBrand Name:HannaModel No.:Hanna HI-8014Serial No.:SN 08345212Equipment No.:N/ADate of Calibration:19 July, 2011

.

19 October, 2011

### **Parameters:**

pH Value

### Method Ref: APHA (21st edition), 4500H:B

Expected Reading (pH Unit)	Displayed Reading (pH Unit)	Tolerance (pH unit)
4.00	3.99	-0.01
7.00	7.06	0.06
10.00	9.96	-0.04
	Tolerance Limit (±unit)	0.20

Date of next Calibration:

Mr Chan Kwok Fail, Godfrey Laboratory Manager – Hong Kong

ALS Technichem (HK) Pty Ltd ALS Environmental

Work Order: HK1124002 Date of Issue: 13/10/2011 Client: HYDER CONSULTING LTD



Description: pH Meter Brand Name: Hanna Model No.: Hanna HI-8014 Serial No.: SN 08345212 Equipment No.: N/A Date of Calibration: 13 October, 2011

Date of next Calibration:

13 January, 2012

### **Parameters:**

pH Value

Method Ref: APHA (21st edition), 45	00H:B
-------------------------------------	-------

Expected Reading (pH Unit)	Displayed Reading (pH Unit)	Tolerance (pH unit)
	1.05	0.05
4.00	4.05	0.05
7.00	7.10	0.10
10.00	9.99	-0.01
	Tolerance Limit (±unit)	0.20


Mr Chan Kwok Fai, Godfrey Laboratory Manager - Hong Kong


ALS Technichem (HK) Pty Ltd ALS Environmental





Appendix G


**Monitoring Locations** 






















Appendix H

EM&A Schedule

# Contract No. DC/2007/12 - Design and Construction of **Tsuen Wan Drainage Tunnel** Impact Monitoring Programme – October 11

Date		Air	Noise	Water
01-Oct-11	Sat			
02-Oct-11	Sun			
03-Oct-11	Mon			
04-Oct-11	Tue	✓	✓	✓
05-Oct-11	Wed			
06-Oct-11	Thu			✓
07-Oct-11	Fri			
08-Oct-11	Sat			$\checkmark$
09-Oct-11	Sun			
10-Oct-11	Mon	✓	$\checkmark$	✓
11-Oct-11	Tue			
12-Oct-11	Wed			$\checkmark$
13-Oct-11	Thu			
14-Oct-11	Fri	✓		$\checkmark$
15-Oct-11	Sat			
16-Oct-11	Sun			
17-Oct-11	Mon			$\checkmark$
18-Oct-11	Tue			
19-Oct-11	Wed			$\checkmark$
20-Oct-11	Thu	✓	$\checkmark$	
21-Oct-11	Fri			$\checkmark$
22-Oct-11	Sat			
23-Oct-11	Sun			
24-Oct-11	Mon			$\checkmark$
25-Oct-11	Tue			
26-Oct-11	Wed	✓	$\checkmark$	✓
27-Oct-11	Thu			
28-Oct-11	Fri			$\checkmark$
29-Oct-11	Sat			
30-Oct-11	Sun			
31-Oct-11	Mon			$\checkmark$

Note:

Shaded area indicates public holiday.

Air – Monitoring 1-hour TSP is undertaken three times per every six days Noise – Noise measurements is undertaken once every week at (0700-1900 Monday to Saturday)

Water -Water quality monitoring is undertaken three times per week

k:\eb000364 tsuen wan drainage tunnel\f-reports\monitoring schedule\monitoring\_schedule oct11-jan12.docx

# Contract No. DC/2007/12 – Design and Construction of Tsuen Wan Drainage Tunnel Impact Monitoring Programme – November 11 (Tentative)

Date		Air	Noise	Water
01-Nov-11	Tue	$\checkmark$	$\checkmark$	
02-Nov-11	Wed			$\checkmark$
03-Nov-11	Thu			
04-Nov-11	Fri			$\checkmark$
05-Nov-11	Sat			
06-Nov-11	Sun			
07-Nov-11	Mon	✓	✓	✓
08-Nov-11	Tue			
09-Nov-11	Wed			✓
10-Nov-11	Thu			
11-Nov-11	Fri	$\checkmark$		✓
12-Nov-11	Sat			
13-Nov-11	Sun			
14-Nov-11	Mon			✓
15-Nov-11	Tue			
16-Nov-11	Wed			✓
17-Nov-11	Thu	$\checkmark$	✓	
18-Nov-11	Fri			$\checkmark$
19-Nov-11	Sat			
20-Nov-11	Sun			
21-Nov-11	Mon			$\checkmark$
22-Nov-11	Tue			
23-Nov-11	Wed	$\checkmark$	$\checkmark$	$\checkmark$
24-Nov-11	Thu			
25-Nov-11	Fri			✓
26-Nov-11	Sat			
27-Nov-11	Sun			
28-Nov-11	Mon			✓
29-Nov-11	Tue	$\checkmark$	$\checkmark$	
30-Nov-11	Wed			√

Note:

Shaded area indicates public holiday.

Air – Monitoring 1-hour TSP is undertaken three times per every six days

Noise – Noise measurements is undertaken once every week at (0700-1900 Monday to Saturday) Water –Water quality monitoring is undertaken three times per week

# Contract No. DC/2007/12 - Design and Construction of **Tsuen Wan Drainage Tunnel** Impact Monitoring Programme – December 11 (Tentative)

Date		Air	Noise	Water
01-Dec-11	Thu			
02-Dec-11	Fri			✓
03-Dec-11	Sat			
04-Dec-11	Sun			
05-Dec-11	Mon	✓	✓	$\checkmark$
06-Dec-11	Tue			
07-Dec-11	Wed			$\checkmark$
08-Dec-11	Thu			
09-Dec-11	Fri	✓		✓
10-Dec-11	Sat			
11-Dec-11	Sun			
12-Dec-11	Mon			$\checkmark$
13-Dec-11	Tue			
14-Dec-11	Wed			$\checkmark$
15-Dec-11	Thu	$\checkmark$	✓	
16-Dec-11	Fri			$\checkmark$
17-Dec-11	Sat			
18-Dec-11	Sun			
19-Dec-11	Mon			$\checkmark$
20-Dec-11	Tue			
21-Dec-11	Wed	$\checkmark$	✓	$\checkmark$
22-Dec-11	Thu			
23-Dec-11	Fri	$\checkmark$		$\checkmark$
24-Dec-11	Sat			
25-Dec-11	Sun			
26-Dec-11	Mon			
27-Dec-11	Tue			
28-Dec-11	Wed			$\checkmark$
29-Dec-11	Thu	$\checkmark$	✓	
30-Dec-11	Fri			$\checkmark$
31-Dec-11	Sat			

Note:

Shaded area indicates public holiday.

Air – Monitoring 1-hour TSP is undertaken three times per every six days Noise – Noise measurements is undertaken once every week at (0700-1900 Monday to Saturday)

Water -Water quality monitoring is undertaken three times per week

k:\eb000364 tsuen wan drainage tunnel\f-reports\monitoring schedule\monitoring\_schedule oct11-jan12.docx

# Contract No. DC/2007/12 - Design and Construction of **Tsuen Wan Drainage Tunnel** Impact Monitoring Programme – January 12 (Tentative)

Date	•	Air	Noise	Water
01-Jan-12	Sun			
02-Jan-12	Mon			
03-Jan-12	Tue			✓
04-Jan-12	Wed	$\checkmark$	✓	
05-Jan-12	Thu			✓
06-Jan-12	Fri			
07-Jan-12	Sat			✓
08-Jan-12	Sun			
09-Jan-12	Mon			✓
10-Jan-12	Tue	$\checkmark$	✓	
11-Jan-12	Wed			✓
12-Jan-12	Thu			
13-Jan-12	Fri			✓
14-Jan-12	Sat			
15-Jan-12	Sun			
16-Jan-12	Mon	$\checkmark$	✓	<ul> <li>✓</li> </ul>
17-Jan-12	Tue			
18-Jan-12	Wed			✓
19-Jan-12	Thu			
20-Jan-12	Fri	$\checkmark$		<ul> <li>✓</li> </ul>
21-Jan-12	Sat			
22-Jan-12	Sun			
23-Jan-12	Mon			
24-Jan-12	Tue			
25-Jan-12	Wed			
26-Jan-12	Thu	$\checkmark$	$\checkmark$	✓
27-Jan-12	Fri			
28-Jan-12	Sat			$\checkmark$
29-Jan-12	Sun			
30-Jan-12	Mon			✓
31-Jan-12	Tue			

Note:

Shaded area indicates public holiday.

Air – Monitoring 1-hour TSP is undertaken three times per every six days Noise – Noise measurements is undertaken once every week at (0700-1900 Monday to Saturday)

Water -Water quality monitoring is undertaken three times per week

k:\eb000364 tsuen wan drainage tunnel\f-reports\monitoring schedule\monitoring\_schedule oct11-jan12.docx



Appendix I

Monitoring Results


#### Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel

#### Air Quality Impact Monitoring Results (1-Hour TSP)


Location	Monitoring Date	Weather Conditions	Wind Speed with Direction (m/s)	Temp (°C)	Timer-I	Timer-F	Time (mins)	Flow-I (CFM)	Flow-F (CFM)	Flow-I (m <sup>3</sup> /min)	Flow-F (m <sup>3</sup> /min)	Flow-avg (m <sup>3</sup> /min)	Volume (m <sup>3</sup> )	Weight-I (g)	Weight-f (g)	Weight-diff. (g)	1-hr TSP (µg/m <sup>3</sup> )	Average 1-Hr TSP (µg/m <sup>3</sup> )	Action/Limit Levels (ua/m <sup>3</sup> )	Observation / Site Condition	Other Possible Dust Sources
		Cloudy	0.8E	22	621442	621542	60.0	40	40	1.31	1.31	1.31	78.46	2.7800	2.7878	0.0078	99.4		(FB)		
	04-Oct-11	Cloudy	0.8E	22	621542	621642	60.0	40	40	1.31	1.31	1.31	78.46	2.7686	2.7746	0.0060	76.5	90.5		Site cleaning	Vehicles
		Cloudy	0.8E	22	621642	621742	60.0	40	40	1.31	1.31	1.31	78.46	2.7662	2.7737	0.0075	95.6				
	10-Oct-11	Cloudy	0.5E	23	621742	621842	60.0 60.0	40	40 40	1.31	1.31	1.31	78.46 78.46	2.7645	2.7710	0.0065	82.8 57.4	81.1		Site cleaning	Vehicles
	10-002-11	Cloudy	0.5E	23	621842 621942	621942 622042	60.0	40	40	1.31	1.31	1.31	78.46	2.7629	2.7578	0.0045	57.4	01.1		Site cleaning	venicies
		Rainy	0.8E	25	622042	622142	60.0	40	40	1.31	1.31	1.31	78.46	2.7683	2.7714	0.0031	39.5				
	14-Oct-11	Rainy	0.8E	25	622142	622242	60.0	40	40	1.31	1.31	1.31	78.46	2.7712	2.7730	0.0018	22.9	37.4		Crane operation and concrete works	Vehicles
Sik Sik Yuen Ho Fung		Rainy	0.8E	25	622242	622342	60.0	40	40	1.31	1.31	1.31	78.46	2.7631	2.7670	0.0039	49.7		306.6/500		
College - Intake (ASR1)	20-Oct-11	Sunny	0.5E	22	622342	622442	60.0	40	40	1.31	1.31	1.31	78.46	2.7683	2.7722	0.0039	49.7	97.3		Crane operation	Vehicles
	20-001-11	Sunny Sunny	0.5E	22	622442 622542	622542 622642	60.0 60.0	40	40	1.31	1.31	1.31	78.46	2.7640	2.7727 2.7743	0.0087	110.9 131.3	97.5		Crane operation	venicles
		Cloudy	0.3E	24	622642	622742	60.0	40	40	1.31	1.31	1.31	78.46	2.7466	2,7518	0.0052	66.3				
	26-Oct-11	Cloudy	0.3E	24	622742	622842	60.0	40	40	1.31	1.31	1.31	78.46	2.7799	2.7876	0.0077	98.1	69.7		Crane operation	Vehicles
		Cloudy	0.3E	24	622842	622942	60.0	40	40	1.31	1.31	1.31	78.46	2.7734	2.7769	0.0035	44.6				
		-	-	-	-	-	-		-	-	-	-	-	-	-	-					
				-		-			-	-		-	-	-		-				-	-
		Cloudy	0.5E	22	589990	590090	60.0	40	40	1.31	1.31	1.31	78.47	2.7711	2.7783	0.0072	91.8				
	04-Oct-11	Cloudy	0.5E	22	590090	590190	60.0	40	40	1.31	1.31	1.31	78.47	2.7566	2.7626	0.0060	76.5	73.1		Crane operation and drilling	Vehicles
		Cloudy	0.5E	22	590190	590290	60.0	40	40	1.31	1.31	1.31	78.47	2.7722	2.7762	0.0040	51.0				
	10-Oct-11	Cloudy	0.3E	23	590290	590390	60.0	40	40	1.31	1.31	1.31	78.47	2.7693	2.7754	0.0061	77.7	99.8		Crane operation and drilling	Vehicles
	10-Oct-11	Cloudy	0.3E	23	590390 590490	590490 590590	60.0	40	40	1.31	1.31	1.31	78.47	2.7521	2.7593	0.0072	91.8 130.0	99.0		Grane operation and drining	venicles
		Rainy	0.8E	25	590590	590690	60.0	40	40	1.31	1.31	1.31	78.47	2.7525	2.7585	0.0060	76.5				
	14-Oct-11	Rainy	0.8E	25	590690	590790	60.0	40	40	1.31	1.31	1.31	78.47	2.7516	2.7559	0.0043	54.8	66.7		Crane operation and drilling	Vehicles
Hong Hoi Chee Hong		Rainy	0.8E	25	590790	590890	60.0	40	40	1.31	1.31	1.31	78.47	2.7509	2.7563	0.0054	68.8		327.4/500		
Temple - Intake (ASR3)		Sunny	0.5E	22	590890	590990	60.0	40	40	1.31	1.31	1.31	78.47	2.7602	2.7642	0.0040	51.0				
	20-Oct-11	Sunny	0.5E	22	590990 591090	591090 591190	60.0 60.0	40 40	40	1.31	1.31	1.31	78.47 78.47	2.7635	2.7727 2.7734	0.0092	117.2	110.0		Crane operation, drilling and welding works	Vehicles
		Cloudy	0.3E	24	591190	591290	60.0	40	40	1.31	1.31	1.31	78.47	2.7523	2.7599	0.0076	96.9				Vehicles
	26-Oct-11	Cloudy	0.3E	24	591290	591390	60.0	40	40	1.31	1.31	1.31	78.47	2.7617	2.7696	0.0079	100.7	109.6		rane operation and drilling	
		Cloudy	0.3E	24	591390	591490	60.0	40	40	1.31	1.31	1.31	78.47	2.7618	2.7721	0.0103	131.3			l	
		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				-	í .
		Cloudy	1.2E	22	584134	584234	60.0	40	40	1.25	1.25	1.25	74.97	2.7598	2.7674	0.0076	101.4				
	04-Oct-11	Cloudy	1.2E	22	584234	584334	60.0	40	40	1.25	1.25	1.25	74.97	2.7553	2.7615	0.0062	82.7	94.3		Crane operation and concrete works	Vehicles
		Cloudy	1.2E	22	584334	584434	60.0	40	40	1.25	1.25	1.25	74.97	2.7656	2.7730	0.0074	98.7				
		Cloudy	0.8E	23	584434	584534	60.0	40	40	1.25	1.25	1.25	74.97	2.7724	2.7765	0.0041	54.7				
	10-Oct-11	Cloudy	0.8E	23 23	584534 584634	584634 584734	60.0 60.0	40	40	1.25	1.25	1.25	74.97	2.7895 2.7954	2.7925	0.0030	40.0	65.4		Crane operation and concrete works	Vehicles
		Cloudy Rainy	0.6E	25	584734	584834	60.0	40	40	1.25	1.25	1.25	74.97	2.7954	2.8030	0.0078	36.0				
	14-Oct-11	Rainy	0.6E	25	584834	584934	60.0	40	40	1.25	1.25	1.25	74.97	2.7738	2.7780	0.0042	56.0	38.7		Crane operation and excavation works	Vehicles
Long Beach Gardens -		Rainy	0.6E	25	584934	585034	60.0	40	40	1.25	1.25	1.25	74.97	2.7778	2.7796	0.0018	24.0		336.6/500		
Outfall (ASR8)		Sunny	0.5E	22	585034	585134	60.0	40	40	1.25	1.25	1.25	74.97	2.7698	2.7755	0.0057	76.0		000.0000		
	20-Oct-11	Sunny Sunny	0.5E	22	585134 585234	585234 585334	60.0 60.0	40	40	1.25	1.25	1.25	74.97	2.7788	2.7870	0.0082	109.4	107.6		Crane operation and excavation works	Vehicles
		Cloudy	0.5E	22	585234	585334	60.0	40	40	1.25	1.25	1.25	74.97	2.7552	2.7/68	0.0098	137.4				
	26-Oct-11	Cloudy	0.8E	24	585434	585534	60.0	40	40	1.25	1.25	1.25	74.97	2.7725	2.7835	0.0110	146.7	110.7		Crane operation and concrete works	Vehicles
		Cloudy	0.8E	24	585534	585634	60.0	40	40	1.25	1.25	1.25	74.97	2.7542	2.7583	0.0041	54.7				
			-	-		-		•	-	-	-	-	-	-	-	-		4			
	-	-		-		-	<u> </u>		-	-	-	-	-	-		1		1			-
		Cloudy	1.0E	22	576980	577080	60.0	40	40	1.24	1.24	1.24	74.14	2.7678	2.7798	0.0120	161.9				
	04-Oct-11	Cloudy	1.0E	22	577080	577180	60.0	40	40	1.24	1.24	1.24	74.14	2.7657	2.7712	0.0055	74.2	105.2		Crane operation and concrete works	Vehicles
		Cloudy	1.0E	22	577180	577280	60.0	40	40	1.24	1.24	1.24	74.14	2.7764	2.7823	0.0059	79.6				
	10.0-111	Cloudy	0.8E	23	577280	577380	60.0	40	40	1.24	1.24	1.24	74.14	2.7926	2.7976	0.0050	67.4	00.1		Come and the sector works	V-histor
	10-Oct-11	Cloudy	0.8E	23	577380 577480	577480 577580	60.0 60.0	40	40 40	1.24	1.24	1.24	74.14	2.7633	2.7709	0.0076	102.5 94.4	88.1		Crane operation and concrete works	Vehicles
		Rainy	0.8E	25	577580	577680	60.0	40	40	1.24	1.24	1.24	74.14	2.7596	2.7000	0.0070	94.4 41.8				
	14-Oct-11	Rainy	0.8E	25	577680	577780	60.0	40	40	1.24	1.24	1.24	74.14	2.7731	2.7759	0.0028	37.8	36.9		Crane operation and excavation works	Vehicles
Greenview Terrace -		Rainy	0.8E	25	577780	577880	60.0	40	40	1.24	1.24	1.24	74.14	2.7712	2.7735	0.0023	31.0		329.2/500		
Outfall (ASR9)	00.0-1.11	Sunny	0.3E	22	577880	577980	60.0	40	40	1.24	1.24	1.24	74.14	2.7720	2.7793	0.0073	98.5	100.7		Come and the set of th	Vehicles
1	20-Oct-11	Sunny Sunny	0.3E	22	577980 578080	578080 578180	60.0 60.0	40	40 40	1.24	1.24	1.24	74.14	2.7703	2.7820	0.0117 0.0083	157.8	122.7		Crane operation and excavation works	Vehicles
1		Cloudy	0.3E	22	578080	578180	60.0	40	40	1.24	1.24	1.24	74.14	2.7574	2.7657	0.0083	112.0				
1	26-Oct-11	Cloudy	0.5E	24	578280	578380	60.0	40	40	1.24	1.24	1.24	74.14	2.7620	2.7473	0.0091	122.7	94.4		Crane operation and concrete works	Vehicles
1		Cloudy	0.5E	24	578380	578480	60.0	40	40	1.24	1.24	1.24	74.14	2.7902	2.7921	0.0019	25.6	1			
1		-	-	-	-	-		-	-	-	-	-	-			-					
	-		-	-		-			-	-	-	-	-	-	-	-		-		-	
L										-							1	1		1	

Note: Italic font and yellow shaded indicates an exceedance of Action Level


# Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Air Quality Monitoring (1-hr TSP) Results at Sik Sik Yuen Ho Fung College - Intake (ASR1) Jul-11 to Oct-11




# Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Air Quality Monitoring (1-hr TSP) Results at Hong Hoi Chee Hong Temple - Intake (ASR3) Jul-11 to Oct-11



# Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Air Quality Monitoring (1-hr TSP) Results at Long Beach Gardens - Outfall (ASR8) Jul-11 to Oct-11






# Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Air Quality Monitoring (1-hr TSP) Results at Greenview Terrace - Outfall (ASR9) Jul-11 to Oct-11

#### Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel

#### Noise Impact Monitoring Results


Monitoring Locations	Date	Weather	Temperature	Wind Speed	Wind	Start Time	End Time	$BL^1$	LL <sup>2</sup>	L <sub>eq(30min)</sub>	L <sub>10(30min)</sub>	L <sub>90(30min)</sub>	CNL <sup>3</sup>	Observation /	Other Noise Sources
		Conditions	(°C)	(m/s)	Direction			dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	Site Condition	
Sik Sik Yuen Ho Fung College	04-Oct-11	Cloudy	22	0.8	E	15:50	16:20		70	62.6	65.5	58.0	-	Site cleaning	Traffic noise
ISR 1	10-Oct-11	Cloudy	23	0.5	E	15:15	15:45		70	64.0	66.4	60.1	-	Site cleaning	Traffic noise
	20-Oct-11	Sunny	22	22 0.5 E 14:56 15:26 66.1 70	70	63.0	65.5	59.5	-	Crane operation	Traffic noise				
	26-Oct-11	Cloudy	24	0.3	E	14:20	14:50		70	62.5	65.0	58.8	-	Crane operation	Traffic noise
	-	-	-	-	-	-	-		70	-	-	-	-	-	-
Hong Hoi Chee Hong Temple	04-Oct-11	Cloudy	22	0.5	E	15:10	15:40		75	60.9	62.2	59.5	-	Crane operation and drilling	Traffic noise
SR 3	10-Oct-11	Cloudy	23	0.3	E	14:30	15:00	1		63.2	59.7	-	Site cleaning	Traffic noise	
	20-Oct-11	Sunny	22	0.5	E	14:17	14:47		75	62.4	64.5	59.5	-	Crane operation, drilling and welding works	Traffic noise
	26-Oct-11	Cloudy	24	0.3	E	15:02	15:32		75	60.1	61.3	58.6	-	Crane operation and drilling	Traffic noise
	-	-	-	-	-	-	-	1	75	-	-	-	-	•	-
quatters	04-Oct-11	Cloudy	22	0.5	E	14:20	14:50		75	65.5	67.4	61.2	-	Crane operation and drilling	Nil
NSR 6	10-Oct-11	Cloudy	23	0.3	E	13:35	14:05	14:05 14:01 61.2	75	66.3	68.1	63.2	-	Crane operation and drilling	Nil
	20-Oct-11	Sunny	22	0.2	E	13:31	14:01		75	62.6	65.1	60.8	-	Crane operation and drilling	Nil
	26-Oct-11	Cloudy	24	0.5	E	13:33	14:03	1	75	63.1	66.7	56.4	-	Crane operation and drilling	Nil
	-	-	-	-	-	-	-		75	-	-	-	-	•	-
Long Beach Gardens NSR 8	04-Oct-11	Cloudy	22	1.5	E	10:42	11:12	1	75	64.7	66.9	61.4	-	Crane operation and concrete works	Traffic noise
	10-Oct-11	Cloudy	23	0.8	E	10:00	10:30	10:30 10:48 60.9 11:25	75	63.1	65.2	60.6	-	Crane operation and concrete works	Traffic noise
	20-Oct-11	Sunny	22	0.5	E	10:18	10:48		75	70.0	72.7	64.9	-	Crane operation and excavation works	Traffic noise
	26-Oct-11	Cloudy	24	0.8	E	10:55	11:25		75	64.9	67.5	60.7	-	Crane operation and concrete works	Traffic noise
	-	-	-	-	-	-	-	-		-	-	-	-	-	-
reenview Terrace	04-Oct-11	Cloudy	22	1.0	E	11:20	11:50		75	68.5	70.3	65.7	-	Crane operation and concrete works	Traffic noise
NSR 9	10-Oct-11	Cloudy	23	0.8	E	11:16	11:46		75	66.9	69.5	63.0	-	Crane operation and concrete works	Traffic noise
	20-Oct-11	Sunny	22	0.3	E	11:10	11:40		75	69.1	71.8	64.9		Crane operation and excavation works	Traffic noise
	26-Oct-11	Cloudy	24	0.5	E	10:10	10:40	1	75	66.7	68.8	63.3	-	Crane operation and concrete works	Traffic noise
		-	-	-	-	-	-	1	75	-	-	-	-	-	_


Note: The limit level of NSR1 is 65dB(A) during school examination period. Red Bold indicates an exceedance of Limit Level




## Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Noise Monitoring Results at Sik Sik Yuen Ho Fung College (NSR 1) Jul-11 to Oct-11


Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Noise Monitoring Results at Hong Hoi Chee Hong Temple (NSR 3)








Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Noise Monitoring Results at Long Beach Gardens (NSR 8) Jul-11 to Oct-11






### Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Noise Monitoring Results at Greenview Terrace (NSR 9) Jul-11 to Oct-11

### Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel

Water Quality Impact Monitoring Results


Image: Province of the section of the sectin of the section of the sectin	Monitoring Locations	Date	Start Time	Weather Water Depth(m) 1	Temp		D(mg/L) 2 Avg	Action/Limit Level of DO(mg/L)		rbidity(NTU) 2 Avg	Action/Limit Level of Tby	SS (mg/L)	Action/Limit	Remarks:	Action to be taken
Image: ProjectProject Project Project Project Project Project Project Project P	Sik Sik Yuen Ho Euna College	04-Oct-11	-	- PF - ( )	2 Avg			Level of DO(mg/L)			Level of Tby			Site cleaning	Nil
No. 1         No. 1         No. 2         No. 2 <th< th=""><th>I-1</th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th>Nil</th></th<>	I-1														Nil
															Nil
Image: Product of the state of the									8.40 8.40 8.40 2.18	2.15 2.17				Site cleaning	Nil
Image: Section of the sectio		12-Oct-11	10:10	Rainy <1 25.30	25.20 25.25	7.72	7.70 7.71								Nil
															Nil
								3.42 / 3.34			9.75 / 12.47				Nil
Image: Probability         Image:															Nil
Image: 1 = 1 = 1 = 1 = 1 = 1 = 1 = 1 = 1 = 1															Nil
Norw         Norw        Norw        Norw        No															Nil
PACCA         PACCA        PACCA        PACCA        PA									8.75 8.75 8.75 1.92						Nil
1         1		31-Oct-11	09:00	Sunny <1 25.10	25.00 25.05	7.58	7.55 7.57		8.63 8.64 8.64 3.88	3.94 3.91		3.40 3.30 3.35		Crane operation and drilling	Nil
1         1		-	-			-								-	t
No. 1         No. 2         No. 2 <th< th=""><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th>Nil</th><th>Nil</th></th<>														Nil	Nil
	I-1-C													NI	NII Nii
														Nil	Nil
														Nil	Nil
Matrix         Matrix<		14-Oct-11	11:10											Nil	Nil
Photom         Photom        Photom        Photom <th></th> <th>17-Oct-11</th> <th>11:50</th> <th></th> <th></th> <th></th> <th>7.67 7.66</th> <th>- /-</th> <th></th> <th></th> <th>- /-</th> <th></th> <th></th> <th>Nil</th> <th>Nil</th>		17-Oct-11	11:50				7.67 7.66	- /-			- /-			Nil	Nil
								- /-			- /-			Nil	Nil
Matrix         Matrix<														Nil	/NII
Physical         Physical														NII Nii	NII NII
Photo         Photo <th< th=""><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th>Nil</th><th>Nil</th></th<>														Nil	Nil
No. 1         No. 2         No. 2         No. 4         No. 4 <th< th=""><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th>Nil</th><th>Nil</th></th<>														Nil	Nil
A         B         C		-	-			-								-	(
A         B         C	Hong Hoi Chee Hong Temple	04-Oct-11	15:28	Cloudy <1 26.30	26.20 26.25	7.37	7.35 7.36		8.41 8.41 8.41 2.10	2.05 2.08		<2.00 <2.00 <2.0		Crane operation and drilling	Nil
	1-2			Fine <1 26.40	26.40 26.40	7.63			8.41 8.40 8.41 1.58	1.64 1.61					Nil
Number         Numer         Numer         Numer <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th>Crane operation and drilling</th> <th>Nil</th>														Crane operation and drilling	Nil
Hat         Hat <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th>Nil</th>															Nil
Image: 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		12-Oct-11	09:36	Rainy <1 25.80	25.70 25.75	7.56	7.60 7.58								Nil
Image: Normal sector         Image: No				Rainy <1 25.60	25.60 25.60	7.56	7.52 7.54			6.33 6.27					Nil
Image: Provise of the state of the								3.66 / 3.63		1.97 1.96	6.63 / 6.99				Nil
Part 1         10         0        0         0         0 <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th>Nil</th>															Nil
No.         No. <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th>Nil</th>															Nil
Image: Section of the sectin of the section of the section															Nil
Number         Numer         Numer         Numer <th></th> <th>28-Oct-11</th> <th>11:20</th> <th>Fine &lt;1 25.90</th> <th>25.80 25.85</th> <th>7.47</th> <th>7.53 7.50</th> <th></th> <th>8.65 8.65 8.65 2.44</th> <th></th> <th></th> <th></th> <th></th> <th>Crane operation and drilling</th> <th>Nil</th>		28-Oct-11	11:20	Fine <1 25.90	25.80 25.85	7.47	7.53 7.50		8.65 8.65 8.65 2.44					Crane operation and drilling	Nil
12.6         110 <th></th> <th>31-Oct-11</th> <th>09:27</th> <th>Sunny &lt;1 25.20</th> <th>25.30 25.25</th> <th>7.48</th> <th>7.52 7.50</th> <th></th> <th>8.60 8.60 8.60 2.15</th> <th>2.04 2.10</th> <th></th> <th>&lt;2.00 &lt;2.00 &lt;2.00</th> <th></th> <th>Crane operation and drilling</th> <th>Nil</th>		31-Oct-11	09:27	Sunny <1 25.20	25.30 25.25	7.48	7.52 7.50		8.60 8.60 8.60 2.15	2.04 2.10		<2.00 <2.00 <2.00		Crane operation and drilling	Nil
12.6         110 <th></th> <th>-</th> <th>-</th> <th></th> <th></th> <th>-</th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th>-</th> <th><u>-</u></th>		-	-			-								-	<u>-</u>
Matrix         Matrix<														NI	NI
Image: Propertiment of the second	1-2-0													Nil	Nil
Image: Section of the sectin of the section of the sectin														Nil	Nil
Image: Section 1         Section 1														Nil	Nil
No.         No. <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th>Nil</th> <th>Nil</th>														Nil	Nil
Partial         Dial         Barn         C         Bio		17-Oct-11	11:25	Sunny <1 27.10	27.10 27.10	7.58	7.55 7.57	- /-			- /-			Nil	Nil
Adds         11 103         Sump         4         87.0         7.0         7.0         7.1         87.0         7.								,			,			Nil	Nil
Bodderi         Bodderi <t< th=""><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th>NI</th><th>NI</th></t<>														NI	NI
Image: Probability of the state of									8.68 8.67 8.68 2.70	2.62 2.66				Nil	Nil
Shades         Shades<														Nil	Nil
Name         Name <th< th=""><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th>Nil</th><th>Nil</th></th<>														Nil	Nil
A         06-0c11         10:42         Fine         4         26.00         26.00         2.00        2.00        2			-			-	-							-	
Image: Fig: Fig: Fig: Fig: Fig: Fig: Fig: Fig	Squatters														Nil
10-0c+1         1355         Choudy         c1         250         250         250         750	I-3														Nil
12 Oct-11         0 850         Rainy         cl         250         250         757         752         757 <t< th=""><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th>NII</th></t<>															NII
14 - 0c+11         13:45         Ram,         ct         2570         25.70 <th< th=""><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th>Nil</th></th<>															Nil
17-Oct-11         13:7         Sumy         <1															Nil
I 9-0c1         I 10         Sum         c1         200         24.0c         1         13.3         Sum         c1         200         25.0         25.6         75.6         76.1         75.9           24-0c1         11.33         Sum         c1         25.0         25.0         75.7         77.3         73.4         73.5         73.6         76.1         77.3         73.4         73.6         73.7         73.6 <th></th> <th>17-Oct-11</th> <th>13:17</th> <th>Sunny &lt;1 27.10</th> <th>27.20 27.15</th> <th>7.59</th> <th>7.55 7.57</th> <th>0.05 / 0.51</th> <th></th> <th></th> <th>0.00 / 4.45</th> <th></th> <th></th> <th></th> <th>Nil</th>		17-Oct-11	13:17	Sunny <1 27.10	27.20 27.15	7.59	7.55 7.57	0.05 / 0.51			0.00 / 4.45				Nil
21 Oct 11       11.48       Summy       <1								3.65 / 3.51			3.99 / 4.18				Nil
28-0ct-11         13:50         Cloudy         x         25,00         25,00         25,00         720         7.72         7.73         86.6         8.66         2.64         2.65         2.65         2.60         10.00         Fine         x <th></th> <th>21-Oct-11</th> <th>11:48</th> <th>Sunny &lt;1 26.00</th> <th>25.90 25.95</th> <th>7.56</th> <th>7.61 7.59</th> <th></th> <th>8.47 8.46 8.47 2.01</th> <th>1.94 1.98</th> <th></th> <th>&lt;2.00 &lt;2.00 &lt;2.00</th> <th></th> <th>Crane operation and drilling</th> <th>Nil</th>		21-Oct-11	11:48	Sunny <1 26.00	25.90 25.95	7.56	7.61 7.59		8.47 8.46 8.47 2.01	1.94 1.98		<2.00 <2.00 <2.00		Crane operation and drilling	Nil
1         10.00         Fine         <1															Nil
Albel 1         11         25         Sumy         <1															Nil
Squates         Od-Oct-11         1:00         Fine          C															NII NG
Squatters       04-Oct-11       14:30       Cloudy       <1		31-Oct-11													-
13-C         06-Oct-11         10:30         Fine         <1	Squatters	04-Oct-11												Nil	Nil
08-Oct-11         13:00         Fine         <1	I-3-C	06-Oct-11	10:30	Fine <1 27.00	26.90 26.95	7.44	7.42 7.43							Nil	Nil
10-Oct-11       13:42       Cloudy       <1		08-Oct-11	13:00	Fine <1 25.70	25.70 25.70	7.33	7.37 7.35		8.47 8.47 8.47 1.90	1.94 1.92				Nil	Nil
12-Oct-11       10:840       Rainy       <1		10-Oct-11	13:42	Cloudy <1 25.60	25.60 25.60	7.62	7.70 7.66		8.30 8.30 8.30 2.04	2.15 2.10		<2.00 2.40 2.20		Nil	Nil
17-Oct-11       13:06       Sumy       <1									8.38 8.38 8.38 8.19	8.22 8.21				Nil	Nil
19-Oct-11       09:00       Summy       <1														Nil	Nil
19-Oct-11       09:00       Sunny       <1								- /-			- /-			NI	NII NII
24-Oct-11       11:20       Sumy       <1															NII NG
26-Oct-11       13:40       Cloudy       <1														Nii	Nii
28-Oct-11       10:30       Fine       <1		26-Oct-11	13:40	Cloudy <1 25.00	25.60 25.65	7.80	7.77 7.79							Nil	Nil
31-Oct-11 11:25 Sunny <1 25.70 25.70 25.70 7.58 7.62 7.60 8.42 8.43 1.74 1.88 1.81 <2.00 <2.00 Nil														Nil	Nil
														Nil	Nil
		-	-			-								-	

Note: Blue Italic indicates an exceedance of Action Level Red Bold indicates an exceedance of Limit Level




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Sik Sik Yuen Ho Fung College (I-1) Jul-11 to Oct-11


Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Sik Sik Yuen Ho Fung College (I-1-C)




## Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Hong Hoi Chee Hong Temple (I-2) Jul-11 to Oct-11




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Hong Hoi Chee Hong Temple (I-2-C)




## Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Squatters (I-3) Jul-11 to Oct-11




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Squatters (I-3-C)




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Sik Sik Yuen Ho Fung College (I-1) Jul-11 to Oct-11




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Sik Sik Yuen Ho Fung College (I-1-C)




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Hong Hoi Chee Hong Temple (I-2) Jul-11 to Oct-11




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Hong Hoi Chee Hong Temple (I-2-C)




## Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Squatters (I-3) Jul-11 to Oct-11




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Squatters (I-3-C)





# Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Sik Sik Yuen Ho Fung College (I-1)




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Sik Sik Yuen Ho Fung College (I-1-C)









Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Hong Hoi Chee Hong Temple (I-2-C)




### Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Squatters (I-3)




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Squatters (I-3-C)






Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Sik Sik Yuen Ho Fung College (I-1) Jul-11 to Oct-11


Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Sik Sik Yuen Ho Fung College (I-1-C) Jul-11 to Oct-11






### Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Hong Hoi Chee Hong Temple (I-2) Jul-11 to Oct-11


Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Hong Hoi Chee Hong Temple (I-2-C) Jul-11 to Oct-11






#### Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Squatters (I-3) Jul-11 to Oct-11


Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Squatters (I-3-C)






Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Sik Sik Yuen Ho Fung College (I-1) Jul-11 to Oct-11

Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Sik Sik Yuen Ho Fung College (I-1-C)




Note: # - For average SS level smaller than 2mg/L, the levels are plotted as 2mg/L in the garphs.




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Hong Hoi Chee Hong Temple (I-2) Jul-11 to Oct-11

Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Hong Hoi Chee Hong Temple (I-2-C) Jul-11 to Oct-11




Note: # - For average SS level smaller than 2mg/L, the levels are plotted as 2mg/L in the garphs.



### Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Squatters (I-3) Jul-11 to Oct-11

Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Squatters (I-3-C)



Note: # - For average SS level smaller than 2mg/L, the levels are plotted as 2mg/L in the garphs.

#### Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel

Marine Water Quality Impact Monitoring Results

Ref         Ref        Ref         Ref         Ref <th>Monitoring Locations</th> <th>Date</th> <th>Depth</th> <th>Start Time</th> <th>Weather</th> <th>Water</th> <th></th> <th>Temp</th> <th>_</th> <th></th> <th>DO(mg/L)</th> <th></th> <th>Action/Limit</th> <th></th> <th>pH</th> <th></th> <th>Turbidit</th> <th></th> <th></th> <th>n/Limit</th> <th></th> <th>SS (mg/L)</th> <th></th> <th>Action/Limit</th> <th>Remarks:</th> <th>Action to be taken</th>	Monitoring Locations	Date	Depth	Start Time	Weather	Water		Temp	_		DO(mg/L)		Action/Limit		pH		Turbidit			n/Limit		SS (mg/L)		Action/Limit	Remarks:	Action to be taken
	Outfall 1 During Flood Tide		Surface			Depth(m)	1	2 26 70	Avg	1	2		Level of DO(mg/L		2	Avg		3	Level	,	1	2	Avg	Level of SS(mg/L)		
		04-Oct-11	Middle Bottom	12:55	Cloudy	4.5	26.50 26.50	26.50 26.40		7.18 7.27	7.15 7.25	7.17		8.02 8.02	8.02 8.02	8.02	5.19 5. 5.06 5.	1 5.11 2			6.10 7.40	6.80 6.00	6.60		Nil	Nil
		06-Oct-11	Middle	14:33	Fine	4.5	27.00	27.00		6.86	6.82 6.93	6.81 6.90	6.84 / 6.81	8.04	8.04	8.04	5.90 5.8	5.83	]		7.90	6.30	6.80		Nil	Nil
Image: Note of the section o		08-Oct-11	Surface Middle	15:35	Fine	1 4.5	25.00 25.00	25.00 24.90	24.95	6.74 6.83	6.81 6.89	6.78 6.86	6.84 / 6.81	8.03 8.02	8.02 8.03	8.03	4.06 4. 4.09 4.	2 8 4.11			6.10 4.80	7.90 4.50	5.77		Works in Portion E	Nil
N         N		10-Oct-11	Surface	16:46	Rainy	1	25.60	25.50		6.94	6.98	6.96		8.04	8.04	8.04	5.66 5. 5.92 5.4	78 13 5.73			7.50 6.90	6.40 8.50	7.27		Works in Portion E	Nil
			Bottom Surface	07.52	Bainy	1	25.30 28.10	25.30 28.10		6.99 6.70	7.01 6.75	7.00 6.73		8.03 8.00	8.04 8.00		5.61 5.5 4.56 4.6	57 53	-		7.20 9.70	7.10 8.50	7 27		Nii	Nil
Image: Normalize of the second seco	-		Bottom Surface			8.5 1	28.00 28.60	28.00 28.60		6.73 6.78	6.76 6.80	6.75 6.79		8.01 8.02	8.00 8.02		4.50 4.3 3.10 3.1	87 20	_		6.60 4.90	6.70 3.30				· · · ·
Image: Note of the section o	-		Bottom Surface			8.5 1	28.50 26.60	28.50 26.60		6.96 6.94	6.99 6.97	6.98 6.96	6.99 / 6.96	8.02 8.02	8.02 8.03		3.05 3. 6.12 6.3	1			4.60 3.70	6.70 4.10				NI
Image: Normal biase in the state i	-	17-Oct-11	Bottom	10:50	Sunny	9.5	26.20	26.20		7.00	7.03	7.02	6.99 / 6.96	8.03	8.03	8.03	6.93 6.8	80		5 / 12 15	9.30	7.20	6.60	14.1 / 18.08	Nil	Nil
Image: state		19-Oct-11	Middle Bottom	11:55	Sunny	8	26.50 26.30	26.50 26.30	26.45	7.23 7.31	7.26 7.34	7.25 7.33	6.99 / 6.96	8.06 8.05	8.06 8.05	8.06	3.47 3.5 3.61 3.5	6 3.59 4			6.50 5.30	6.00 6.80	6.07		Nil	Nil
Priori         Prior         Prior         Prior <td>l l</td> <td>21-Oct-11</td> <td>Middle Bottom</td> <td>13:37</td> <td>Sunny</td> <td>4.5</td> <td>27.80 27.80</td> <td>27.80 27.70</td> <td>27.80</td> <td>7.46 7.37</td> <td>7.43 7.40</td> <td>7.45 7.39</td> <td></td> <td>8.05 8.06</td> <td>8.05 8.07</td> <td>8.06</td> <td>3.50 3.3 3.47 3.4</td> <td>3.52</td> <td></td> <td></td> <td>8.40 8.60</td> <td>5.90 9.00</td> <td>7.40</td> <td></td> <td>Nil</td> <td>Nil</td>	l l	21-Oct-11	Middle Bottom	13:37	Sunny	4.5	27.80 27.80	27.80 27.70	27.80	7.46 7.37	7.43 7.40	7.45 7.39		8.05 8.06	8.05 8.07	8.06	3.50 3.3 3.47 3.4	3.52			8.40 8.60	5.90 9.00	7.40		Nil	Nil
		24-Oct-11	Middle	15:36	Sunny		27.00	27.00	27.03	7.33	7.38	7.36		8.17	8.17	8.17	3.38 3.4	4 3.45			5.70	6.50	6.00		Works in Portion E	Nil
Image: Provide state         Providesttat         Provide state         Pr	1	26-Oct-11	Middle	17:02	Cloudy	1 4.75	25.90 25.80	25.90 25.80	25.80	7.36 7.50	7.42 7.45	7.39 7.48	6.84 / 6.81	8.11 8.11	8.10 8.11	8.11	4.90 4.9 4.77 4.8	4.70	1		7.10 5.40	8.40 3.60	6.28		Works in Portion E	Nil
Image: Proper term         Image: Properterm         Image: Proper term         Image: P	1	28-Oct-11	Surface Middle	09:33	Fine	1 4.75	26.30 26.20	26.30 26.20	26.17	7.32 7.44	7.38 7.47	7.35 7.46	6.84 / 6.81	8.09 8.09	8.09 8.09	8.09	6.43 6.4 6.67 6.4	6.62			6.90 10.80	10.60 12.10	9.30		Works in Portion E	Nil
Image: Probability of the state of		31-Oct-11	Surface Middle	10:32	Sunny	1 5.25	27.10 27.00	27.00 27.00	27.02	7.27 7.25	7.30 7.28	7.29 7.27	6.84 / 6.81	8.03 8.02	8.03 8.03	8.03	5.78 5. 5.55 5.0	2 5.60	1		7.00 6.60	6.70 6.50	7.17		Works in Portion E	Nil
both of large part of	1 7	-	Surface Middle	-	-	9.5	-	-	-	7.36 - -	-	7.37 - -	6.84 / 6.81	8.03 - -	8.03 - -	-	5.40 5. 	-	1		- -	-	-			
0 + 0 + 1         1 / 0          1 /	Control of Outfall 1 During Flood Tide					-	-	- 26 50		-		- 7 17	6.99 / 6.96	-	- 8.01			0	_		- 7 30	- 8 10				
Note         Note <th< td=""><td></td><td>04-Oct-11</td><td>Middle Bottom</td><td>12:30</td><td>Cloudy</td><td>7</td><td>26.50 26.50</td><td>26.60 26.40</td><td>26.53</td><td>7.07 7.18</td><td>7.10 7.22</td><td>7.09 7.20</td><td></td><td>8.02 8.02</td><td>8.02 8.02</td><td>8.02</td><td>5.03 5. 5.12 5.0</td><td>8 5.01 3</td><td></td><td></td><td>5.90 6.70</td><td>7.80 8.80</td><td>7.43</td><td></td><td>Nil</td><td>Nil</td></th<>		04-Oct-11	Middle Bottom	12:30	Cloudy	7	26.50 26.50	26.60 26.40	26.53	7.07 7.18	7.10 7.22	7.09 7.20		8.02 8.02	8.02 8.02	8.02	5.03 5. 5.12 5.0	8 5.01 3			5.90 6.70	7.80 8.80	7.43		Nil	Nil
Barbox         Surface         10         Part         Part      Part         Part <th< td=""><td></td><td>06-Oct-11</td><td>Middle</td><td>14:05</td><td>Fine</td><td>7</td><td>27.10</td><td>27.00</td><td>27.05</td><td>6.94</td><td>6.97</td><td>6.96</td><td></td><td>8.04</td><td>8.03</td><td>8.04</td><td>5.95 6.0</td><td>6.00</td><td></td><td></td><td>6.80</td><td>6.40</td><td>7.02</td><td></td><td>Nil</td><td>Nil</td></th<>		06-Oct-11	Middle	14:05	Fine	7	27.10	27.00	27.05	6.94	6.97	6.96		8.04	8.03	8.04	5.95 6.0	6.00			6.80	6.40	7.02		Nil	Nil
bit in the state         bit in the state<	1	08-Oct-11	Surface Middle	15:07	Fine	6.75	25.10 25.00	25.00 24.90	24.95	6.73 6.87	6.80 6.93	6.77 6.90		8.02 8.03	8.02 8.03	8.03	4.10 4. 4.19 4.1	4 27 4.16	1		3.60 5.60	5.00 6.20	5.12		Nil	Nil
Surface         Surface <t< td=""><td></td><td>10-Oct-11</td><td>Surface Middle</td><td>16:10</td><td>Rainy</td><td>1 7</td><td>25.50 25.40</td><td>25.50 25.40</td><td>25.43</td><td>7.16 7.24</td><td>7.19 7.27</td><td>7.18 7.26</td><td></td><td>8.04 8.04</td><td>8.04 8.03</td><td>8.04</td><td>5.70 5.1 5.86 5.4</td><td>7 32 5.77</td><td>1</td><td></td><td>7.30 6.70</td><td>5.90 7.70</td><td>6.67</td><td></td><td>Nil</td><td>Nil</td></t<>		10-Oct-11	Surface Middle	16:10	Rainy	1 7	25.50 25.40	25.50 25.40	25.43	7.16 7.24	7.19 7.27	7.18 7.26		8.04 8.04	8.04 8.03	8.04	5.70 5.1 5.86 5.4	7 32 5.77	1		7.30 6.70	5.90 7.70	6.67		Nil	Nil
Ha         Made Boto         Partial Partia Partial Partia Partial Partia Partia Partial Partial Partia Parti		12-Oct-11	Surface Middle	07:30	Rainy	1 7	28.10 28.00	28.10 28.00	28.02	6.80 6.93	6.78 6.96	6.79 6.95		8.00 8.00	8.00 8.01	8.00	4.70 4.0 4.53 4.0	62 4.53	1		6.00 8.10	6.00 7.10	7.67		Nil	Nil
Image: Product of the state of the		14-Oct-11	Surface Middle	09:30	Rainy	1 7.25	28.70 28.60	28.60 28.60	28.58	6.83 6.94	6.86 7.00	6.85 6.97		8.02 8.01	8.02 8.02	8.02	3.23 3.3 3.18 3.1	37 20 3.19	-		3.80 5.70	4.60 3.80	4.75		Nil	Nil
Surface         Surface         11:30         Surface         12:67.0         26:70         7.02         7.02         7.04 <td></td> <td>17-Oct-11</td> <td>Surface Middle</td> <td>10:10</td> <td>Sunny</td> <td>1 7</td> <td>26.40 26.40</td> <td>26.40 26.40</td> <td>26.35</td> <td>7.20 7.18</td> <td>7.24 7.22</td> <td>7.22 7.20</td> <td></td> <td>8.04 8.05</td> <td>8.04 8.05</td> <td>8.05</td> <td>8.64 8. 9.41 9.3</td> <td>4 8.63</td> <td>1</td> <td></td> <td>9.80 13.50</td> <td>11.40 11.30</td> <td>9.82</td> <td></td> <td>Nil</td> <td>Nil</td>		17-Oct-11	Surface Middle	10:10	Sunny	1 7	26.40 26.40	26.40 26.40	26.35	7.20 7.18	7.24 7.22	7.22 7.20		8.04 8.05	8.04 8.05	8.05	8.64 8. 9.41 9.3	4 8.63	1		9.80 13.50	11.40 11.30	9.82		Nil	Nil
Image: bottop         Bottom         Image: bottop         Image: bottop </td <td></td> <td>19-Oct-11</td> <td>Surface</td> <td>11:30</td> <td>Sunny</td> <td>1</td> <td>26.70</td> <td>26.70</td> <td></td> <td>7.02</td> <td>7.05</td> <td>7.04</td> <td>- /-</td> <td>8.06</td> <td>8.05</td> <td>8.06</td> <td>3.94 3.9</td> <td>19</td> <td></td> <td>- /-</td> <td>5.80</td> <td>6.80</td> <td>6.10</td> <td>- /-</td> <td>Nil</td> <td>Nil</td>		19-Oct-11	Surface	11:30	Sunny	1	26.70	26.70		7.02	7.05	7.04	- /-	8.06	8.05	8.06	3.94 3.9	19		- /-	5.80	6.80	6.10	- /-	Nil	Nil
Image: Product of the state of the			Bottom Surface			12.5 1	26.50 27.80	26.50 27.80		7.00 7.43	6.97 7.47	6.99 7.45		8.06 8.06	8.05 8.07		3.62 3.0 3.83 3.1	60 74	-		7.20 5.50	4.30 6.80			Nii	Nil
Image: bolic	-		Bottom Surface			13	27.60 27.20	27.60 27.10		7.42 7.26	7.46 7.32	7.44 7.29		8.06 8.17	8.06 8.16		3.55 3.0 3.67 3.0	66 69	-		10.50 5.40	9.00 4.40			NE	
Bottom         13         25.70         25.70         7.18         7.16         7.17           Surface         99.02         Fine         1         26.30         26.20         7.37         7.27         7.32           Bottom         Middle         09.02         Fine         7         26.30         26.20         7.25         7.29         7.27         7.32           Surface         13         26.10         7.22         7.18         7.27         7.32         8.09         8.09         7.25         7.29         7.39           Surface         13         26.10         26.10         7.22         7.18         7.20         8.09         8.09         7.25         7.29         7.39           Surface         13         26.10         7.10         7.28         7.30         8.08         8.09         7.25         7.29         7.39           Surface         13         27.10         7.20         7.30         8.02         8.03         5.86         5.77         8.00         9.80	-		Bottom Surface			12.5 1	27.00 25.90	26.90 26.00		7.37 7.27	7.42 7.30	7.40 7.29		8.19 8.10	8.19 8.10		3.46 3. 4.80 4.	i5 '0			4.80 5.20	5.00 6.20				
28-Oct-11       Midde       09:02       Fine       7       26:30       26:20       26:20       7.25       7.29       7.39       7.39       8.09       7.25       7.29       7.39       8.10       7.90       8.57       Nil         Bottom       13       26:10       7.10       7.20       7.18       7.20       8.09       7.22       7.18       7.20	-	26-Oct-11	Middle Bottom	16:30	Cloudy	13	25.80 25.70	25.80 25.70	25.82	7.23 7.18	7.25 7.16	7.24		8.11	8.11	8.11	4.53 4.4 4.56 4.6	4.61	_		6.80 5.60	7.60 8.00	6.57		Nil	Nil
		28-Oct-11	Middle Bottom	09:02	Fine	7 13	26.30 26.10	26.20 26.10	26.20	7.25 7.22	7.29 7.18	7.27 7.20		8.09 8.08	8.09 8.09	8.09	7.25 7.1 7.22 7.1	8 7.39	_		8.10 8.60	7.90 9.80	8.57		Nil	Nil
Bottom 13.5 27.00 27.00 7.17 7.14 7.16 8.03 8.03 5.35 5.39 7.10 7.00		31-Oct-11	Middle Bottom	10:00	Sunny	7.25	27.00	27.00	27.03	7.25	7.19	7.22		8.02	8.02	8.03	5.62 5.4	5.58			8.00	7.20 7.00	7.72		Nil	Nil
Surface     - <t< td=""><td></td><td>-</td><td>Middle</td><td>-</td><td>-</td><td>-</td><td>-</td><td></td><td>-</td><td>-</td><td>-</td><td>-</td><td></td><td></td><td>-</td><td>-</td><td></td><td>-</td><td></td><td></td><td>-</td><td></td><td>-</td><td></td><td></td><td></td></t<>		-	Middle	-	-	-	-		-	-	-	-			-	-		-			-		-			


#### Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel

Marine Water Quality Impact Monitoring Results


Net         Net        Net         Net         Net <th>Monitoring Locations</th> <th>Date</th> <th>Depth</th> <th>Start Time</th> <th>Weather</th> <th>Water</th> <th></th> <th>Temp</th> <th></th> <th>DO(r</th> <th>ng/L)</th> <th>Action/Limit</th> <th>1</th> <th>pН</th> <th></th> <th>Turbidity(N</th> <th>TU)</th> <th>Action/Limit</th> <th></th> <th>SS (mg/L)</th> <th></th> <th>Action/Limit</th> <th>Remarks:</th> <th>Action to be taken</th>	Monitoring Locations	Date	Depth	Start Time	Weather	Water		Temp		DO(r	ng/L)	Action/Limit	1	pН		Turbidity(N	TU)	Action/Limit		SS (mg/L)		Action/Limit	Remarks:	Action to be taken
image         image <th< td=""><td></td><td></td><td></td><td></td><td></td><td>Depth(m)</td><td>1</td><td></td><td></td><td></td><td>2 Avg</td><td>Level of DO(mg/L</td><td>, .</td><td></td><td>Avg</td><td>1 2</td><td>Avg</td><td></td><td></td><td>2</td><td>Avg</td><td></td><td></td><td></td></th<>						Depth(m)	1				2 Avg	Level of DO(mg/L	, .		Avg	1 2	Avg			2	Avg			
		04-Oct-11	Middle	07:53	Cloudy		26.70	26.70 26.	70 7.55	5 7	.57 7.56		8.01	8.01	8.01	7.83 7.61	7.56		12.90	11.40	10.72		Nil	Nil
		06-Oct-11		09:46	Fine		27.20	27.10	6.93	3 6	.92 6.93	7.02/6.04	8.03	8.02	8.03				6.80	6.90	7.45	-	Nil	Nil
		00 000 11	Bottom	00.10	1 110		27.00	27.00	7.11	7	.14 7.13	6.7 / 6.48	8.03	8.02	0.00	4.18 4.11			6.80	7.00		-		
		08-Oct-11	Middle	11:32	Fine	4.5	25.40	25.30 25.	35 6.81	6	.77 6.79	7.02/6.94	8.04	8.03	8.04	4.17 4.26	4.37		5.70	6.90	5.68		Works in Portion E	Nil
		10-Oct-11	Surface	10:32	Cloudy		25.20 25.00	25.20 25.00 25.	7.03	3 7	.08 7.06	7.02/6.04	8.05 8.05	8.05 8.04	8.05	3.15 3.23 3.27 3.36	3.33		7.10	6.50	7.03		Works in Portion E	Nil
Image: Note of the set of the se			Surface			1	27.90	27.90	6.79	9 6	.82 <b>6.81</b>		8.02	8.02		6.30 6.35			7.00	6.90				
Image: Normal biase interplane i		12-Oct-11	Bottom	11:44	Rainy	8	27.80	27.80	6.87	7 6	.91 6.89	6.7 / 6.48	8.01	8.01	8.01	6.37 6.32			7.70	6.60	6.73	-		NII
		14-Oct-11	Middle Bottom	14:43	Cloudy	4.5	28.30 28.30	28.30 28. 28.30	33 <u>6.67</u> 6.68	7 <u>6</u> 36	70 <b>6.69</b> 73 6.71	6.7 / 6.48	8.01 8.01	8.01 8.00	8.01	3.26 3.10 3.06 3.03	3.22		4.30 4.10	3.20 3.10	3.75		Works in Portion E	Nil
Image             Image         Image         Image         Image         Image         Image         Image         Image         Image         Image         Image         Image<		17-Oct-11	Middle	14:33	Sunny	4.75	26.80	26.70 26.	70 7.27	7 7	.34 7.31	7.02/6.94	8.06	8.06	8.06	3.95 3.92	3.96		4.30	3.50	3.87		Works in Portion E	Nil
n         n		19-Oct-11	Surface Middle	07:52	Cloudy	1 4.75	26.50 26.30	26.50 26.30 26.	7.15 35 7.19	5 7 9 7	.11 7.13 21 7.20	7.02 / 6.94	8.06 8.06	8.07 8.07	8.06	3.38 3.41 3.50 3.43		11.87 / 13.44	7.80 8.00	5.70 6.90	6.93	13.25 / 14.39	Nil	Nil
Number         Numer         Numer         Numer <td></td> <td>01 0-1 11</td> <td>Surface</td> <td>00.05</td> <td>Current</td> <td>1</td> <td>28.70</td> <td>28.60</td> <td>7.30</td> <td>) 7</td> <td>26 7.25 33 7.32</td> <td>6.7 / 6.48</td> <td>8.03</td> <td>8.04</td> <td>0.04</td> <td>3.20 3.27</td> <td>0.10</td> <td></td> <td>4.90</td> <td>6.70</td> <td>E 75</td> <td></td> <td>NEI</td> <td>A FL</td>		01 0-1 11	Surface	00.05	Current	1	28.70	28.60	7.30	) 7	26 7.25 33 7.32	6.7 / 6.48	8.03	8.04	0.04	3.20 3.27	0.10		4.90	6.70	E 75		NEI	A FL
Image: Note Note Note Note Note Note Note Note		21-0ct-11	Bottom	08:35	Sunny	8.5	28.40	28.40	7.22	2 7	.19 7.21	6.7 / 6.48	8.03	8.04	8.04	3.21 3.15			5.70	5.70	5.75			
Norm         Norm <th< td=""><td></td><td>24-Oct-11</td><td>Middle Bottom</td><td>10:35</td><td>Sunny</td><td>4.75</td><td>26.90 26.70</td><td>26.90 26. 26.70</td><td>87 7.63</td><td>B 7</td><td>.69 7.66 .66 7.69</td><td>6.7 / 6.48</td><td>8.09 8.11</td><td>8.09 8.10</td><td>8.10</td><td>3.21 3.16 3.19 3.23</td><td>3.25</td><td></td><td>5.50 6.80</td><td>7.50 5.10</td><td>6.17</td><td></td><td>Works in Portion E</td><td>Nil</td></th<>		24-Oct-11	Middle Bottom	10:35	Sunny	4.75	26.90 26.70	26.90 26. 26.70	87 7.63	B 7	.69 7.66 .66 7.69	6.7 / 6.48	8.09 8.11	8.09 8.10	8.10	3.21 3.16 3.19 3.23	3.25		5.50 6.80	7.50 5.10	6.17		Works in Portion E	Nil
Image: Product of the state of the		26-Oct-11	Middle	12:07	Cloudy	4.75	25.70	25.70 25.	75 7.33	3 7	.37 7.35	7.02 / 0.94	8.15	8.14	8.15	3.65 3.61			4.90	6.10	6.23		Works in Portion E	Nil
Image: Provide state         Providesttat         Provide state         Pr		28-Oct-11	Surface Middle	14:05	Fine	1 4.75	26.50 26.40	26.50 26.40 26.	7.42 38 7.35	2 7	45 7.44 30 7.33	7.02 / 6.94	8.03 8.04	8.03 8.03	8.03	4.50 4.66 4.40 4.55	4.43		5.60 7.20	7.80 7.50	6.77		Nil	Nil
Image: Probability of the state of			Surface	15.11	0	1	27.30	27.20	7.27	7 7	.32 7.30	7.02/6.04	8.07	8.07	0.07	6.90 6.83			8.40	8.70	0.70	-		
Image: Properting of the section of the sectin of the section of the section of the section of the sect		31-Oct-11	Bottom	15:44	Sunny			27.00	7.24	l 7	29 7.27	6.7 / 6.48	8.08		8.07	6.71 6.77				8.00	8.72	-		NI
Original         Math		-	Middle	-	-	-	-		-		 -		-	-	-		-		-	-	-		-	
base         base <th< td=""><td></td><td>04-Oct-11</td><td>Middle</td><td>07:30</td><td>Cloudy</td><td>1 6 11</td><td>26.80</td><td>26.80 26.</td><td>78 7.29</td><td>) 7</td><td>.32 7.31</td><td></td><td>8.01</td><td>8.00</td><td>8.01</td><td>7.37 7.31</td><td>7.41</td><td></td><td>9.50</td><td>10.00</td><td>10.75</td><td></td><td>Nil</td><td>Nil</td></th<>		04-Oct-11	Middle	07:30	Cloudy	1 6 11	26.80	26.80 26.	78 7.29	) 7	.32 7.31		8.01	8.00	8.01	7.37 7.31	7.41		9.50	10.00	10.75		Nil	Nil
Image: Product of the state of the		06-Oct-11	Surface Middle	09:15	Fine	6	27.20 27.20	27.20 27.20 27.	7.02	2 7	05 7.04 24 7.23		8.02 8.02	8.02 8.02	8.02	4.64 4.77 4.51 4.37			5.20	6.90 7.20	5.90	-	Nil	Nil
Index         Suffice		08-Oct-11	Surface Middle	11:00	Fine	1 6	25.50 25.40	25.50 25.40 25.	42 6.87	7 6 7 6	83 6.80 90 6.89		8.04 8.03	8.03 8.03	8.03	4.70 4.62 4.53 4.55	4.51		6.20 8.80	8.10 7.90	7.18	-	Nil	Nil
Betterm         V         11         2         2         7<		10-Oct-11	Surface	10:05	Cloudy	1	25.10	25.10	6.99	) 7	.03 7.01		8.05	8.04	8.04	4.07 4.12			10.00	8.70	7.55		Nii	Nil
12-0c1         Made Note         110         Name N         0         22:00         27:00 <th< td=""><td></td><td>10-001-11</td><td>Bottom</td><td>10.05</td><td>Cloudy</td><td></td><td>25.00</td><td>25.00</td><td>7.02</td><td>2 7</td><td>.00 7.01</td><td></td><td>8.04</td><td>8.04</td><td>0.04</td><td>3.87 3.94</td><td></td><td></td><td>5.30</td><td>7.40</td><td>7.55</td><td>-</td><td></td><td></td></th<>		10-001-11	Bottom	10.05	Cloudy		25.00	25.00	7.02	2 7	.00 7.01		8.04	8.04	0.04	3.87 3.94			5.30	7.40	7.55	-		
140         Mode bit         14.0         Mode bit         Mode b		12-Oct-11	Middle Bottom	11:10	Rainy		27.80 27.80	27.80 27. 27.80	83 <u>6.79</u> 7.03	) 6 3 7	84 6.82 07 7.05		8.01 8.02	8.01 8.01	8.01	6.50 6.43 6.40 6.44			10.90 6.60	9.20 8.90	8.58	_	Nil	Nil
Surface         Surface <t< td=""><td></td><td>14-Oct-11</td><td>Middle</td><td>14:15</td><td>Cloudy</td><td></td><td>28.40</td><td>28.40 28.</td><td>37 6.77</td><td>7 6</td><td>.79 6.78</td><td></td><td>8.00</td><td>8.00</td><td>8.01</td><td>3.20 3.37</td><td>3.33</td><td></td><td>2.80</td><td>3.90</td><td>3.33</td><td></td><td>Nil</td><td>Nil</td></t<>		14-Oct-11	Middle	14:15	Cloudy		28.40	28.40 28.	37 6.77	7 6	.79 6.78		8.00	8.00	8.01	3.20 3.37	3.33		2.80	3.90	3.33		Nil	Nil
Horizon         Madice Bottom         Properiod		17-Oct-11	Surface Middle	14:05	Sunny	1 6	26.90 26.90	26.90 26.80 26.	7.13 82 7.23	3 7 3 7	.17 7.15 25 7.24		8.07 8.06	8.06 8.06	8.06	4.18 4.13 3.90 3.97	3.97		5.50 4.70	3.80 3.90	4.50		Nil	Nil
Image: bit image: bit		19-Oct-11	Surface	07:30	Cloudy	1	26.50	26.40	6.97	7 7	.05 7.01	- /-	8.06	8.06	8.06	3.84 3.86		- /-	5.40	5.90	5,92	- /-	Nil	Nil
Bottom         Bottom         11         28.00         28.00         7.15         7.00         7.16         7.00         7.16         7.00         7.16         7.00         7.16         7.00         7.16         7.00         7.16         7.00         7.16         7.00         7.16         7.00         7.16         7.00         7.16         7.00         7.16         7.00         7.16         7.00         7.16         7.20         7.20         8.01			Bottom Surface			11	26.30 28.80	26.20 28.70	7.17	7 7	.15 7.16 .13 7.16		8.07 8.04	8.06 8.03		3.47 3.61 3.38 3.43			7.90 6.00	5.70 4.60		-		
24-Oct-11         Middle Bottom         10:02         Surface Middle         1         26:00         6         26:00         7.31         7.27         7.29         8.11         8.10         8.10         3.18         3.22         3.21         7.20         8.90         6.90         Nil         Nil         Nil         Nil           26-Oct 1         Middle         11:3         8.00         7.26         7.19         7.23         7.21         7.20         8.00         8.01         8.02         3.05         5.0		21-Oct-11	Bottom	08:10	Sunny		28.50	28.40	7.15	5 7	.20 7.18		8.03	8.04		3.17 3.10			4.50	5.20	5.87	-	Nil	Nil
Burface         11:38         Cluy         1         26:00         26:00         26:00         7.10         7.23         7.23         7.21         8.13         8.14		24-Oct-11	Middle	10:02	Sunny		26.80	26.90 26.	85 7.31 7.24	7	27 7.29 28 7.26		8.11	8.10	8.10	3.18 3.22 3.08 3.15	3.21		7.20	8.90			Nil	Nil
Burface         Auspan         File         1         26:50         26:50         26:50         7.48         7.51         7.50         8.02         8.03         4.55         4.60         7.40         7.50         9.50         7.40         7.30         7.30         7.30         7.30         7.30         7.30         7.30         8.02         8.03         8.03         4.37         4.20         7.40         5.00         7.40         7.30         7.30         7.30         7.30         7.30         7.30         7.30         7.30         7.30         7.30         8.03         8.03         8.03         8.03         4.37         4.20         7.30		26-Oct-11	Middle	11:38	Cloudy	6	25.80	25.80 25.	82 7.17	7 7	.24 7.21		8.14	8.14	8.14	3.50 3.53	3.55		4.90	4.60	5.27		Nil	Nil
Number Name         Surface         Number Name         1         27.20         27.20         27.20         27.30         7.30         7.30         7.30         8.00         8.07         8.00         7.70         8.00         7.40         8.00         7.40         8.20         8.00         7.40         8.00         7.40         8.20         9.00         9.00         9.0		28-Oct-11	Surface Middle	13:30	Fine	1 6.25	26.50 26.40	26.50 26.40 26.	7.48 38 7.41	3 7	51 7.50 33 7.37		8.02 8.04	8.03 8.03	8.03	4.55 4.60 4.37 4.21	4.36		7.50 5.40	9.50 5.30		-	Nil	Nil
Bottom       11       27.00       27.00       7.33       7.31       7.32         Surface       -		31-Oct-11	Surface	15:10	Sunny	1	27.20	27.20	7.37	7 7	.40 7.39		8.06	8.07	8.07	7.01 6.98			8.00	7.70		-	Nil	Nil
			Bottom		,			27.00	7.33	3 7	31 7.32		8.08	8.08		6.67 6.85				9.20		4		
		-	Middle	-	-	-	-					1			-		-		-		-		-	

Note: Blue Italic indicates an exceedance of Action Level Red Bold indicates an exceedance of Limit Level


### Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Outfall 1 During Flood Tide (O-1(FT)) Jul-11 to Oct-11




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Control of Outfall 1 During Flood Tide (O-1-C(FT)) Jul-11 to Oct-11




## Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Outfall 1 During Ebb Tide (O-1(ET)) Jul-11 to Oct-11




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Control of Outfall 1 During Ebb Tide (O-1-C(ET))




## Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Outfall 1 During Flood Tide (O-1(FT)) Jul-11 to Oct-11




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Control of Outfall 1 During Flood Tide (O-1-C(FT)) Jul-11 to Oct-11




## Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Outfall 1 During Ebb Tide (O-1(ET)) Jul-11 to Oct-11




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Control of Outfall 1 During Ebb Tide (O-1-C(ET))




### Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Outfall 1 During Flood Tide (O-1(FT)) Jul-11 to Oct-11




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Control of Outfall 1 During Flood Tide (O-1-C(FT)) Jul-11 to Oct-11




### Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Outfall 1 During Ebb Tide (O-1(ET)) Jul-11 to Oct-11




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Control of Outfall 1 During Ebb Tide (O-1-C(ET)) Jul-11 to Oct-11




## Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Outfall 1 During Flood Tide (O-1(FT)) Jul-11 to Oct-11




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Control of Outfall 1 During Flood Tide (O-1-C(FT)) Jul-11 to Oct-11




# Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Outfall 1 During Ebb Tide (O-1(ET)) Jul-11 to Oct-11




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Control of Outfall 1 During Ebb Tide (O-1-C(ET))




# Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Outfall 1 During Flood Tide (O-1(FT)) Jul-11 to Oct-11




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Control of Outfall 1 During Flood Tide (O-1-C(FT)) Jul-11 to Oct-11



Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Outfall 1 During Ebb Tide (O-1(ET)) Jul-11 to Oct-11



Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Control of Outfall 1 During Ebb Tide (O-1-C(ET))





Appendix J

Interim Notifications of Environmental Quality Limits Exceedances

Project	Tsuen Wan Drainage Tunnel
Date	06-Oct-11
Time	2:33 PM
Monitoring Location	O-1(FT)
Parameter	Dissolved Oxygen (marine surface)
Action & Limit Levels (mg/L)	6.84 / 6.81
Measured Level (mg/L)	6.81
Control Station	O-1-C(FT)
Measured Level at the Control Station (mg/L)	6.86
Possible reason for Action or Limit Level Non-compliance	The measured DO level (marine surface) at the monitoring station was below the baseline action level and slightly lower than the DO level of the corresponding control station (about 0.7%). Only placing geotextile and backfilling grade 200 recycle rockfill behind installed seawall blocks were undertaken at the Outfall basin (Portion E) on the monitoring day. No other marine works was conducted. No direct disturbance was observed from the site. The exceedance was considered to be contributed by natural variation and non-project related. Therefore, no further action was required.
Actions taken / to be taken	(1) Silt curtain was provided along the Portion E boundary line and extended from the seawater level to the bottom of seabed; (2) floating type silt curtain was employed at the inner side; (3) sufficient slack of silt curtain was allowed to cope with the wave and tidal action to ensure the curtains (outer and inner) were rested on seabed; and (4) condition of silt curtains was checked by the supervisor daily before undertaking any marine works.
Remarks	None

#### Incident Report on Action Level Non-compliance

Prepared by:

F. C. Tsang

Designation:

Environmental Team Leader

Signature:

Houghendlog

Date:

Photographic record for exceedance of Dissolved Oxygen (marine surface) recorded at O-1(FT) on 06-Oct-11



Site photo

Project	Tsuen Wan Drainage Tunnel
Date	06-Oct-11
Time	2:33 PM
Monitoring Location	O-1(FT)
Parameter	Dissolved Oxygen (marine bottom)
Action & Limit Levels (mg/L)	6.99 / 6.96
Measured Level (mg/L)	6.98
Control Station	O-1-C(FT)
Measured Level at the Control Station (mg/L)	7.04
Possible reason for Action or Limit Level Non-compliance	The measured DO level (marine bottom) at the monitoring station was below the baseline action level and slightly lower than the DO level of the corresponding control station (about 0.9%). Only placing geotextile and backfilling grade 200 recycle rockfill behind installed seawall blocks were undertaken at the Outfall basin (Portion E) on the monitoring day. No other marine works was conducted. No direct disturbance was observed from the site. The exceedance was considered to be contributed by natural variation and non-project related. Therefore, no further action was required.
Actions taken / to be taken	(1) Silt curtain was provided along the Portion E boundary line and extended from the seawater level to the bottom of seabed; (2) floating type silt curtain was employed at the inner side; (3) sufficient slack of silt curtain was allowed to cope with the wave and tidal action to ensure the curtains (outer and inner) were rested on seabed; and (4) condition of silt curtains was checked by the supervisor daily before undertaking any marine works.
Remarks	None

#### Incident Report on Action Level Non-compliance

Prepared by:

F. C. Tsang

Designation:

Environmental Team Leader

Signature:

Houghendlog

Date:

Photographic record for exceedance of Dissolved Oxygen (marine bottom) recorded at O-1(FT) on 06-Oct-11



Destant	Truck Wee Decision Truck
Project	Tsuen Wan Drainage Tunnel
Date	06-Oct-11
Time	9:46 AM
Monitoring Location	O-1(ET)
Parameter	Dissolved Oxygen (marine surface)
Action & Limit Levels (mg/L)	7.02 / 6.94
Measured Level (mg/L)	6.93
Control Station	O-1-C(ET)
Measured Level at the Control Station (mg/L)	7.04
Possible reason for Action or Limit Level Non-compliance	The measured DO level (marine surface) at the monitoring station was below the baseline limit level and lower than the DO level of the corresponding control station (about 1.6%). Only placing geotextile and backfilling grade 200 recycle rockfill behind installed seawall blocks were undertaken at the Outfall basin (Portion E) on the monitoring day. No other marine works was conducted. No direct disturbance was observed from the site. The exceedance was considered to be contributed by natural variation and non-project related. Therefore, no further action was required.
Actions taken / to be taken	(1) Silt curtain was provided along the Portion E boundary line and extended from the seawater level to the bottom of seabed; (2) floating type silt curtain was employed at the inner side; (3) sufficient slack of silt curtain was allowed to cope with the wave and tidal action to ensure the curtains (outer and inner) were rested on seabed; and (4) condition of silt curtains was checked by the supervisor daily before undertaking any marine works.
Remarks	None

#### Incident Report on Limit Level Non-compliance

Prepared by:

F. C. Tsang

Designation:

Environmental Team Leader

Signature:

Houghendlog

Date:

Photographic record for exceedance of Dissolved Oxygen (marine surface) recorded at O-1(ET) on 06-Oct-11



Project	Tauan Wan Drainaga Tunnal
Project	Tsuen Wan Drainage Tunnel
Date	08-Oct-11
Time	3:35 PM
Monitoring Location	O-1(FT)
Parameter	Dissolved Oxygen (marine surface)
Action & Limit Levels (mg/L)	6.84 / 6.81
Measured Level (mg/L)	6.78
Control Station	O-1-C(FT)
Measured Level at the Control Station (mg/L)	6.77
Possible reason for Action or Limit Level Non-compliance	The measured DO level (marine surface) at the monitoring station was below the baseline limit level, but higher than the DO level of the corresponding control station. Only fixing inner silt curtain in position after remedial works and backfilling rockfill behind installed seawall blocks at west were undertaken at the Outfall basin (Portion E) on the monitoring day. No other marine works was conducted. No direct disturbance was observed from the site. The exceedance was considered to be contributed by natural variation and non-project related. Therefore, no further action was required.
Actions taken / to be taken	(1) Silt curtain was provided along the Portion E boundary line and extended from the seawater level to the bottom of seabed; (2) floating type silt curtain was employed at the inner side; (3) sufficient slack of silt curtain was allowed to cope with the wave and tidal action to ensure the curtains (outer and inner) were rested on seabed; and (4) condition of silt curtains was checked by the supervisor daily before undertaking any marine works.
Remarks	None

#### Incident Report on Limit Level Non-compliance

Prepared by:

F. C. Tsang

Designation:

Environmental Team Leader

Signature:

Houghendlog

Date:

Photographic record for exceedance of Dissolved Oxygen (marine surface) recorded at O-1(FT) on 08-Oct-11



Site photo

Project	Tsuen Wan Drainage Tunnel
Date	08-Oct-11
Time	3:35 PM
Monitoring Location	O-1(FT)
Parameter	Dissolved Oxygen (marine bottom)
Action & Limit Levels (mg/L)	6.99 / 6.96
Measured Level (mg/L)	6.95
Control Station	O-1-C(FT)
Measured Level at the Control Station (mg/L)	7.00
Possible reason for Action or Limit Level Non-compliance	The measured DO level (marine bottom) at the monitoring station was below the baseline limit level and slightly lower than the DO level of the corresponding control station (about 0.7%). Only fixing inner silt curtain in position after remedial works and backfilling rockfill behind installed seawall blocks at west were undertaken at the Outfall basin (Portion E) on the monitoring day. No other marine works was conducted. No direct disturbance was observed from the site. The exceedance was considered to be contributed by natural variation and non-project related. Therefore, no further action was required.
Actions taken / to be taken	(1) Silt curtain was provided along the Portion E boundary line and extended from the seawater level to the bottom of seabed; (2) floating type silt curtain was employed at the inner side; (3) sufficient slack of silt curtain was allowed to cope with the wave and tidal action to ensure the curtains (outer and inner) were rested on seabed; and (4) condition of silt curtains was checked by the supervisor daily before undertaking any marine works.
Remarks	None

#### Incident Report on Limit Level Non-compliance

Prepared by:

F. C. Tsang

Designation:

Environmental Team Leader

Signature:

Hangtenchorg

Date:

Photographic record for exceedance of Dissolved Oxygen (marine bottom) recorded at O-1(FT) on 08-Oct-11



Project	Tsuen Wan Drainage Tunnel
Date	08-Oct-11
Time	11:32 AM
Monitoring Location	O-1(ET)
Parameter	Dissolved Oxygen (marine surface)
Action & Limit Levels (mg/L)	7.02 / 6.94
Measured Level (mg/L)	6.85
Control Station	O-1-C(ET)
Measured Level at the Control Station (mg/L)	6.80
Possible reason for Action or Limit Level Non-compliance	The measured DO level (marine surface) at the monitoring station was below the baseline limit level, but higher than the DO level of the corresponding control station. Only fixing inner silt curtain in position after remedial works and backfilling rockfill behind installed seawall blocks at west were undertaken at the Outfall basin (Portion E) on the monitoring day. No other marine works was conducted. No direct disturbance was observed from the site. The exceedance was considered to be contributed by natural variation and non-project related. Therefore, no further action was required.
Actions taken / to be taken	(1) Silt curtain was provided along the Portion E boundary line and extended from the seawater level to the bottom of seabed; (2) floating type silt curtain was employed at the inner side; (3) sufficient slack of silt curtain was allowed to cope with the wave and tidal action to ensure the curtains (outer and inner) were rested on seabed; and (4) condition of silt curtains was checked by the supervisor daily before undertaking any marine works.
Remarks	None

#### Incident Report on Limit Level Non-compliance

Prepared by:

F. C. Tsang

Designation:


Environmental Team Leader

Signature:

Houghendlog

Date:

Photographic record for exceedance of Dissolved Oxygen (marine surface) recorded at O-1(ET) on 08-Oct-11



Site photo

Site photo

Project	Tsuen Wan Drainage Tunnel
Date	08-Oct-11
Time	11:32 AM
Monitoring Location	O-1(ET)
Parameter	Dissolved Oxygen (marine mid-depth)
Action & Limit Levels (mg/L)	7.02 / 6.94
Measured Level (mg/L)	6.79
Control Station	O-1-C(ET)
Measured Level at the Control Station (mg/L)	6.89
Possible reason for Action or Limit Level Non-compliance	The measured DO level (marine mid-depth) at the monitoring station was below the baseline limit level and lower than the DO level of the corresponding control station (about 1.5%). Only fixing inner silt curtain in position after remedial works and backfilling rockfill behind installed seawall blocks at west were undertaken at the Outfall basin (Portion E) on the monitoring day. No other marine works was conducted. No direct disturbance was observed from the site. The exceedance was considered to be contributed by natural variation and non-project related. Therefore, no further action was required.
Actions taken / to be taken	(1) Silt curtain was provided along the Portion E boundary line and extended from the seawater level to the bottom of seabed; (2) floating type silt curtain was employed at the inner side; (3) sufficient slack of silt curtain was allowed to cope with the wave and tidal action to ensure the curtains (outer and inner) were rested on seabed; and (4) condition of silt curtains was checked by the supervisor daily before undertaking any marine works.
Remarks	None

#### Incident Report on Limit Level Non-compliance

Prepared by:

F. C. Tsang

Designation:

Environmental Team Leader

Signature:

Houghendlog

Date:

Photographic record for exceedance of Dissolved Oxygen (marine mid-depth) recorded at O-1(ET) on 08-Oct-11



Site photo



Site photo

Project	Tsuen Wan Drainage Tunnel
Date	12-Oct-11
Time	7:52 AM
Monitoring Location	O-1(FT)
Parameter	Dissolved Oxygen (marine surface)
Action & Limit Levels (mg/L)	6.84 / 6.81
Measured Level (mg/L)	6.73
Control Station	O-1-C(FT)
Measured Level at the Control Station (mg/L)	6.79
Possible reason for Action or Limit Level Non-compliance	The measured DO level (marine surface) at the monitoring station was below the baseline limit level and slightly lower than the DO level of the corresponding control station (about 0.9%). Only backfilling rockfill behind installed seawall blocks at west and adjusting the installed seawall blocks (top layer) at east were undertaken at the Outfall basin (Portion E) on the monitoring day. No other marine works was conducted. No direct disturbance was observed from the site. The exceedance was considered to be contributed by natural variation and non-project related. Therefore, no further action was required.
Actions taken / to be taken	(1) Silt curtain was provided along the Portion E boundary line and extended from the seawater level to the bottom of seabed; (2) floating type silt curtain was employed at the inner side; (3) sufficient slack of silt curtain was allowed to cope with the wave and tidal action to ensure the curtains (outer and inner) were rested on seabed; and (4) condition of silt curtains was checked by the supervisor daily before undertaking any marine works.
Remarks	None

# Incident Report on Limit Level Non-compliance

Prepared by:

F. C. Tsang

Designation:

Environmental Team Leader

Signature:

Hangtenchorg

Date:

Photographic record for exceedance of Dissolved Oxygen (marine surface) recorded at O-1(FT) on 12-Oct-11



Site photo

Project	Tsuen Wan Drainage Tunnel
Date	12-Oct-11
Time	7:52 AM
Monitoring Location	O-1(FT)
Parameter	Dissolved Oxygen (marine bottom)
Action & Limit Levels (mg/L)	6.99 / 6.96
Measured Level (mg/L)	6.75
Control Station	O-1-C(FT)
Measured Level at the Control Station (mg/L)	6.85
Possible reason for Action or Limit Level Non-compliance	The measured DO level (marine bottom) at the monitoring station was below the baseline limit level and lower than the DO level of the corresponding control station (about 1.5%). Only backfilling rockfill behind installed seawall blocks at west and adjusting the installed seawall blocks (top layer) at east were undertaken at the Outfall basin (Portion E) on the monitoring day. No other marine works was conducted. No direct disturbance was observed from the site. The exceedance was considered to be contributed by natural variation and non-project related. Therefore, no further action was required.
Actions taken / to be taken	(1) Silt curtain was provided along the Portion E boundary line and extended from the seawater level to the bottom of seabed; (2) floating type silt curtain was employed at the inner side; (3) sufficient slack of silt curtain was allowed to cope with the wave and tidal action to ensure the curtains (outer and inner) were rested on seabed; and (4) condition of silt curtains was checked by the supervisor daily before undertaking any marine works.
Remarks	None

#### Incident Report on Limit Level Non-compliance

Prepared by:

F. C. Tsang

Designation:

Environmental Team Leader

Signature:

Houghendlog

Date:

Photographic record for exceedance of Dissolved Oxygen (marine bottom) recorded at O-1(FT) on 12-Oct-11



Project	Tsuen Wan Drainage Tunnel
Date	12-Oct-11
Time	11:44 AM
Monitoring Location	O-1(ET)
Parameter	Dissolved Oxygen (marine surface)
Action & Limit Levels (mg/L)	7.02 / 6.94
Measured Level (mg/L)	6.81
Control Station	O-1-C(ET)
Measured Level at the Control Station (mg/L)	6.81
Possible reason for Action or Limit Level Non-compliance	The measured DO level (marine surface) at the monitoring station was below the baseline limit level, but the same as the DO level of the corresponding control station. Only backfilling rockfill behind installed seawall blocks at west and adjusting the installed seawall blocks (top layer) at east were undertaken at the Outfall basin (Portion E) on the monitoring day. No other marine works was conducted. No direct disturbance was observed from the site. The exceedance was considered to be contributed by natural variation and non-project related. Therefore, no further action was required.
Actions taken / to be taken	(1) Silt curtain was provided along the Portion E boundary line and extended from the seawater level to the bottom of seabed; (2) floating type silt curtain was employed at the inner side; (3) sufficient slack of silt curtain was allowed to cope with the wave and tidal action to ensure the curtains (outer and inner) were rested on seabed; and (4) condition of silt curtains was checked by the supervisor daily before undertaking any marine works.
Remarks	None

#### Incident Report on Limit Level Non-compliance

Prepared by:

F. C. Tsang

Designation:

Environmental Team Leader

Signature:

Houghendlog

Date:

Photographic record for exceedance of Dissolved Oxygen (marine surface) recorded at O-1(ET) on 12-Oct-11





Project	Tsuen Wan Drainage Tunnel
Date	12-Oct-11
Time	11:44 AM
Monitoring Location	O-1(ET)
Parameter	Dissolved Oxygen (marine mid-depth)
Action & Limit Levels (mg/L)	7.02 / 6.94
Measured Level (mg/L)	6.76
Control Station	O-1-C(ET)
Measured Level at the Control Station (mg/L)	6.82
Possible reason for Action or Limit Level Non-compliance	The measured DO level (marine mid-depth) at the monitoring station was below the baseline limit level, but slightly lower than the DO level of the corresponding control station (about 0.9%). Only backfilling rockfill behind installed seawall blocks at west and adjusting the installed seawall blocks (top layer) at east were undertaken at the Outfall basin (Portion E) on the monitoring day. No other marine works was conducted. No direct disturbance was observed from the site. The exceedance was considered to be contributed by natural variation and non-project related. Therefore, no further action was required.
Actions taken / to be taken	(1) Silt curtain was provided along the Portion E boundary line and extended from the seawater level to the bottom of seabed; (2) floating type silt curtain was employed at the inner side; (3) sufficient slack of silt curtain was allowed to cope with the wave and tidal action to ensure the curtains (outer and inner) were rested on seabed; and (4) condition of silt curtains was checked by the supervisor daily before undertaking any marine works.
Remarks	None

# Incident Report on Limit Level Non-compliance

Prepared by:

F. C. Tsang

Designation:

Environmental Team Leader

Signature:

Hangtenchorg

Date:

Photographic record for exceedance of Dissolved Oxygen (marine mid-depth) recorded at O-1(ET) on 12-Oct-11





Project	Tsuen Wan Drainage Tunnel
Date	12-Oct-11
Time	10:10 AM
Monitoring Location	Sik Sik Yuen Ho Fung College (I-1)
Parameter	Turbidity
Action & Limit Levels (NTU)	9.75 / 12.47
Measured Level (NTU)	33.95
Control Station	I-1-C
Measured Level at the Control Station (NTU)	34.05
Possible reason for Action or Limit Level Non-compliance	The measured turbidity level was higher than the baseline limit level, but lower than the turbidity level of the control station (I-1-C). General cleaning and housekeeping, geotechnical instrumentation monitoring, and rebar fixing and formwork for cradle at shaft bottom were undertaken during the monitoring day. No direct disturbance was observed from the site. About 105.8 mm rainfall was recorded by the Hong Kong Observatory on the monitoring day. Therefore, the exceedance was considered to be contributed by high turbidity level at upstream location and rainfall. Since the exceedance was non- project related, no further action was required.
Actions taken / to be taken	The following mitigation measures were provided on-site during monitoring: (1) wastewater was collected and diverted to waste water treatment plant prior to discharge; and (2) nullah and site area were separated by sealed concrete blocks.
Remarks	None

Incident Report on Limit Level Non-compliance

Prepared by:

Fan Cheong Tsang

Designation:

Environmental Team Leader

Signature:

Hangtenthoog

Date:

Photographic record for exceedance of Turbidity recorded at Sik Sik Yuen Ho Fung College (I-1) on 12-Oct-11



Project	Tsuen Wan Drainage Tunnel
Date	12-Oct-11
Time	9:36 AM
Monitoring Location	Hong Hoi Chee Hong Temple (I-2)
Parameter	Turbidity
Action & Limit Levels (NTU)	6.63 / 6.99
Measured Level (NTU)	29.45
Control Station	I-2-C
Measured Level at the Control Station (NTU)	29.25
Possible reason for Action or Limit Level Non-compliance	The measured turbidity level was higher than the baseline limit level, but lower than 120% of turbidity level of the control station (I-2-C). General site cleaning, housekeeping and temporary traffic arrangement (TTA), mucking out and drilling blast holes for the deaeration chamber, survey check and rock mapping, and removing formwork of drainage pipe and manhole SM2 at Portion G were undertaken during the monitoring day. No direct disturbance was observed from the site. About 105.8 mm rainfall was recorded by the Hong Kong Observatory on the monitoring day. Therefore, the exceedance was considered to be contributed by high turbidity level at upstream location and rainfall. Since the exceedance was non- project related, no further action was required.
Actions taken / to be taken Remarks	The following mitigation measures were provided on-site during monitoring: (1) Wastewater was collected and diverted to waste water treatment plant prior to discharge; (2) existing stream was diverted and bunded by sealed concrete block wall; and (3) existing stream was bunded off by sand bag to prevent any excavated material washing out from working area.

# Incident Report on Limit Level Non-compliance

Prepared by:

Fan Cheong Tsang

Designation:

Environmental Team Leader

Signature:

Hangtenthoop

Date:

Photographic record for exceedance of Turbidity recorded at Hong Hoi Chee Hong Temple (I-2) on 12-Oct-11



Photo taken at I-2

Photo taken at I-2-C

Project	Tsuen Wan Drainage Tunnel
Date	12-Oct-11
Time	8:50 AM
Monitoring Location	Squatters (I-3)
Parameter	Turbidity
Action & Limit Levels (NTU)	3.99 / 4.18
Measured Level (NTU)	8.05
Control Station	I-3-C
Measured Level at the Control Station (NTU)	8.21
Possible reason for Action or Limit Level Non-compliance	The measured turbidity level was higher than the baseline limit level, but lower than the turbidity level of the control station (I-3-C). General site cleaning and housekeeping, geotechnical instrumentation monitoring, backfilling at PB wall, installing dowel bar, grouting and rock mapping, and rock breaking, mucking out and drilling hole in the shaft were undertaken during the monitoring day. No direct disturbance was observed from the site. About 105.8 mm rainfall was recorded by the Hong Kong Observatory on the monitoring day. Therefore, the exceedance was considered to be contributed by high turbidity level at upstream location and rainfall. Since the exceedance was non-project related, no further action was required.
Actions taken / to be taken Remarks	The following mitigation measures were provided on-site during monitoring: (1) wastewater was collected and diverted to waste water treatment plant prior to discharge; (2) existing stream was diverted and bunded by sealed concrete block wall; (3) excavated area was bunded and sealed by concrete block wall to prevent any excavated material runoff from the working area. None

#### Incident Report on Limit Level Non-compliance

Prepared by:

Fan Cheong Tsang

Designation:

Environmental Team Leader

Signature:

Hangtentheory

Date:

Photographic record for exceedance of Turbidity recorded at Squatters (I-3) on 12-Oct-11



Project	Tsuen Wan Drainage Tunnel
Date	06-Oct-11
Time	9:46 AM
Monitoring Location	O-1(ET)
Parameter	Suspended Solids (SS)
Action & Limit Levels (mg/L)	13.25 / 14.39
Measured Level (mg/L)	7.45
Control Station	O-1-C(ET)
Measured Level at the Control Station (mg/L)	5.90
Possible reason for Action or Limit Level Non-compliance	The measured SS level at the monitoring station was below the baseline action/limit level, but higher than 120% of the SS level of the corresponding control station. Only placing geotextile and backfilling grade 200 recycle rockfill behind installed seawall blocks were undertaken at the Outfall basin (Portion E) on the monitoring day. No other marine works was conducted. No direct disturbance was observed from the site. The exceedance was considered to be contributed by natural variation and non-project related. Therefore, no further action was required.
Actions taken / to be taken	(1) Silt curtain was provided along the Portion E boundary line and extended from the seawater level to the bottom of seabed; (2) floating type silt curtain was employed at the inner side; (3) sufficient slack of silt curtain was allowed to cope with the wave and tidal action to ensure the curtains (outer and inner) were rested on seabed; and (4) condition of silt curtains was checked by the supervisor daily before undertaking any marine works.
Remarks	None

#### Incident Report on Action Level Non-compliance

Prepared by:

F. C. Tsang

Designation:


Environmental Team Leader

Signature:

Hangtenchorg

Date:

Photographic record for exceedance of Suspended Solids (SS) recorded at O-1(ET) on 06-Oct-11



Site photo

Site photo

Project	Tsuen Wan Drainage Tunnel
Date	14-Oct-11
Time	9:55 AM
Monitoring Location	O-1(FT)
Parameter	Dissolved Oxygen (marine surface)
Action & Limit Levels (mg/L)	6.84 / 6.81
Measured Level (mg/L)	6.79
Control Station	O-1-C(FT)
Measured Level at the Control Station (mg/L)	6.85
Possible reason for Action or Limit Level Non-compliance	The measured DO level (marine surface) at the monitoring station was below the baseline limit level and slightly lower than the DO level of the corresponding control station (about 0.9%). Survey checking of the profile of backfilled rockfill, offloading the type II armour to west, and installing the temporary platform on the top layer of seawall blocks were undertaken at the Outfall basin (Portion E) on the monitoring day. No other marine works was conducted. No direct disturbance was observed from the site. The exceedance was considered to be contributed by natural variation and non-project related. Therefore, no further action was required.
Actions taken / to be taken	(1) Silt curtain was provided along the Portion E boundary line and extended from the seawater level to the bottom of seabed; (2) floating type silt curtain was employed at the inner side; (3) sufficient slack of silt curtain was allowed to cope with the wave and tidal action to ensure the curtains (outer and inner) were rested on seabed; and (4) condition of silt curtains (outer and inner) was checked by the supervisor daily before undertaking any marine works.
Remarks	None

# Incident Report on Limit Level Non-compliance

Prepared by:

F. C. Tsang

Designation:

Environmental Team Leader

Signature:

Hangtenchorg

Date:

Photographic record for exceedance of Dissolved Oxygen (marine surface) recorded at O-1(FT) on 14-Oct-11



Site photo

Site photo

Project	Tsuen Wan Drainage Tunnel
Date	14-Oct-11
Time	9:55 AM
Monitoring Location	O-1(FT)
Parameter	Dissolved Oxygen (marine bottom)
Action & Limit Levels (mg/L)	6.99 / 6.96
Measured Level (mg/L)	6.98
Control Station	O-1-C(FT)
Measured Level at the Control Station (mg/L)	6.93
Possible reason for Action or Limit Level Non-compliance	The measured DO level (marine bottom) at the monitoring station was below the baseline action level, but higher than the DO level of the corresponding control station. Survey checking of the profile of backfilled rockfill, offloading the type II armour to west, and installing the temporary platform on the top layer of seawall blocks were undertaken at the Outfall basin (Portion E) on the monitoring day. No other marine works was conducted. No direct disturbance was observed from the site. The exceedance was considered to be contributed by natural variation and non-project related. Therefore, no further action was required.
Actions taken / to be taken	(1) Silt curtain was provided along the Portion E boundary line and extended from the seawater level to the bottom of seabed; (2) floating type silt curtain was employed at the inner side; (3) sufficient slack of silt curtain was allowed to cope with the wave and tidal action to ensure the curtains (outer and inner) were rested on seabed; and (4) condition of silt curtains (outer and inner) was checked by the supervisor daily before undertaking any marine works.
Remarks	None

## Incident Report on Action Level Non-compliance

Prepared by:

F. C. Tsang

Designation:

Environmental Team Leader

Signature:

Hangtenchorg

Date:

Photographic record for exceedance of Dissolved Oxygen (marine bottom) recorded at O-1(FT) on 14-Oct-11



Site photo

Project	Tsuen Wan Drainage Tunnel
Date	14-Oct-11
Time	2:43 PM
Monitoring Location	O-1(ET)
Parameter	Dissolved Oxygen (marine surface)
Action & Limit Levels (mg/L)	7.02 / 6.94
Measured Level (mg/L)	6.79
Control Station	O-1-C(ET)
Measured Level at the Control Station (mg/L)	6.75
Possible reason for Action or Limit Level Non-compliance	The measured DO level (marine surface) at the monitoring station was below the baseline limit level, but higher than the DO level of the corresponding control station. Survey checking of the profile of backfilled rockfill, offloading the type II armour to west, and installing the temporary platform on the top layer of seawall blocks were undertaken at the Outfall basin (Portion E) on the monitoring day. No other marine works was conducted. No direct disturbance was observed from the site. The exceedance was considered to be contributed by natural variation and non-project related. Therefore, no further action was required.
Actions taken / to be taken	(1) Silt curtain was provided along the Portion E boundary line and extended from the seawater level to the bottom of seabed; (2) floating type silt curtain was employed at the inner side; (3) sufficient slack of silt curtain was allowed to cope with the wave and tidal action to ensure the curtains (outer and inner) were rested on seabed; and (4) condition of silt curtains (outer and inner) was checked by the supervisor daily before undertaking any marine works.
Remarks	None

## Incident Report on Limit Level Non-compliance

Prepared by:

F. C. Tsang

Designation:

Environmental Team Leader

Signature:

Hangtenchorg

Date:

Photographic record for exceedance of Dissolved Oxygen (marine surface) recorded at O-1(ET) on 14-Oct-11



Site photo

Project	Tsuen Wan Drainage Tunnel
Date	14-Oct-11
Time	2:43 PM
Monitoring Location	O-1(ET)
Parameter	Dissolved Oxygen (marine mid-depth)
Action & Limit Levels (mg/L)	7.02 / 6.94
Measured Level (mg/L)	6.69
Control Station	O-1-C(ET)
Measured Level at the Control Station (mg/L)	6.78
Possible reason for Action or Limit Level Non-compliance	The measured DO level (marine mid-depth) at the monitoring station was below the baseline limit level and lower than the DO level of the corresponding control station (about 1.3%). Survey checking of the profile of backfilled rockfill, offloading the type II armour to west, and installing the temporary platform on the top layer of seawall blocks were undertaken at the Outfall basin (Portion E) on the monitoring day. No other marine works was conducted. No direct disturbance was observed from the site. The exceedance was considered to be contributed by natural variation and non-project related. Therefore, no further action was required.
Actions taken / to be taken	(1) Silt curtain was provided along the Portion E boundary line and extended from the seawater level to the bottom of seabed; (2) floating type silt curtain was employed at the inner side; (3) sufficient slack of silt curtain was allowed to cope with the wave and tidal action to ensure the curtains (outer and inner) were rested on seabed; and (4) condition of silt curtains (outer and inner) was checked by the supervisor daily before undertaking any marine works.
Remarks	None

## Incident Report on Limit Level Non-compliance

Prepared by:

F. C. Tsang

Designation:

Environmental Team Leader

Signature:

Hangtenchorg

Date:

Photographic record for exceedance of Dissolved Oxygen (marine mid-depth) recorded at O-1(ET) on 14-Oct-11



Site photo

Project	Tsuen Wan Drainage Tunnel
	roden wan Dranage Funner
Date	14-Oct-11
Time	11:20 AM
Monitoring Location	Sik Sik Yuen Ho Fung College (I-1)
Parameter	Turbidity
Action & Limit Levels (NTU)	9.75 / 12.47
Measured Level (NTU)	18.47
Control Station	I-1-C
Measured Level at the Control Station (NTU)	18.59
Possible reason for Action or Limit Level Non-compliance	The measured turbidity level was higher than the baseline limit level, but lower than the turbidity level of the control station (I-1-C). General cleaning and housekeeping, monitoring of De-formation Monitoring Point (DMP), and stripping tunnel boring machines (TBM) cradle formwork and curing were undertaken during the monitoring day. No direct disturbance was observed from the site. About 3.8 mm rainfall was recorded by the Hong Kong Observatory on the monitoring day. Therefore, the exceedance was considered to be contributed by high turbidity level at upstream location and rainfall. Since the exceedance was non-project related, no further action was required.
Actions taken / to be taken	The following mitigation measures were provided on-site during monitoring: (1) wastewater was collected and diverted to waste water treatment plant prior to discharge; and (2) nullah and site area were separated by sealed concrete blocks.
Remarks	None

Incident Report on Limit Level Non-compliance

Prepared by:

Fan Cheong Tsang

Designation:

Environmental Team Leader

Signature:

Hangtandhoog

Date:

# Photographic record for exceedance of Turbidity recorded at Sik Sik Yuen Ho Fung College (I-1) on 14-Oct-11



Tsuen Wan Drainage Tunnel
14-Oct-11
1:45 PM
Squatters (I-3)
Turbidity
3.99 / 4.18
17.40
I-3-C
17.61
The measured turbidity level was higher than the baseline limit level, but lower than the turbidity level of the control station (I-3-C). General site cleaning and housekeeping, monitoring of De-formation Monitoring Point (DMP), drilling holes for rock splitting, rock splitting and mucking out, backfilling at PB wall, and shorcreting at shaft were undertaken during the monitoring day. No direct disturbance was observed from the site. About 3.8 mm rainfall was recorded by the Hong Kong Observatory on the monitoring day. Therefore, the exceedance was considered to be contributed by high turbidity level at upstream location and rainfall. Since the exceedance was non- project related, no further action was required.
The following mitigation measures were provided on-site during monitoring: (1) wastewater was collected and diverted to waste water treatment plant prior to discharge; (2) existing stream was diverted and bunded by sealed concrete block wall; (3) excavated area was bunded and sealed by concrete block wall to prevent any excavated material runoff from the working area. None

### Incident Report on Limit Level Non-compliance

Prepared by:

Fan Cheong Tsang

Designation:

Environmental Team Leader

Signature:

Hangtentheory

Date:

Photographic record for exceedance of Turbidity recorded at Squatters (I-3) on 14-Oct-11



Photo taken at I-3

Photo of I-3-C (Far View)

Project	Tsuen Wan Drainage Tunnel
Date	12-Oct-11
Time	10:10 AM
Monitoring Location	Sik Sik Yuen Ho Fung College (I-1)
Parameter	Suspended Solids (SS)
Action & Limit Levels (mg/L)	8.85 / 10.17
Measured Level (mg/L)	34.10
Control Station	I-1-C
Measured Level at the Control Station (mg/L)	33.90
Possible reason for Action or Limit Level Non-compliance	The measured SS level was higher than the baseline limit level, but lower than 120% of the SS level of the control station (I-1-C). General cleaning and housekeeping, geotechnical instrumentation monitoring, and rebar fixing and formwork for cradle at shaft bottom were undertaken during the monitoring day. No direct disturbance was observed from the site. About 105.8 mm rainfall was recorded by the Hong Kong Observatory on the monitoring day. Therefore, the exceedance was considered to be contributed by high SS level at upstream location and rainfall. Since the exceedance was non- project related, no further action was required.
Actions taken / to be taken	The following mitigation measures were provided on-site during monitoring: (1) wastewater was collected and diverted to waste water treatment plant prior to discharge; and (2) nullah and site area were separated by sealed concrete blocks.
Remarks	None

Incident Report on Limit Level Non-compliance

Prepared by:

Fan Cheong Tsang

Designation:

Environmental Team Leader

Signature:

Harftenthoop

Date:

Photographic record for exceedance of Suspended Solids (SS) recorded at Sik Sik Yuen Ho Fung College (I-1) on 12-Oct-11




Photo taken at I-1-C

Project	Tsuen Wan Drainage Tunnel
Date	12-Oct-11
Time	9:36 AM
Monitoring Location	Hong Hoi Chee Hong Temple (I-2)
Parameter	Suspended Solids (SS)
Action & Limit Levels (mg/L)	7.68 / 8.34
Measured Level (mg/L)	33.60
Control Station	I-2-C
Measured Level at the Control Station (mg/L)	32.35
Possible reason for Action or Limit Level Non-compliance	The measured SS level was higher than the baseline limit level, but lower than 120% of SS level of the control station (I-2-C). General site cleaning, housekeeping and temporary traffic arrangement (TTA), mucking out and drilling blast holes for the deaeration chamber, survey check and rock mapping, and removing formwork of drainage pipe and manhole SM2 at Portion G were undertaken during the monitoring day. No direct disturbance was observed from the site. About 105.8 mm rainfall was recorded by the Hong Kong Observatory on the monitoring day. Therefore, the exceedance was considered to be contributed by high SS level at upstream location and rainfall. Since the exceedance was non-project related, no further action was required.
Actions taken / to be taken Remarks	The following mitigation measures were provided on-site during monitoring: (1) Wastewater was collected and diverted to waste water treatment plant prior to discharge; (2) existing stream was diverted and bunded by sealed concrete block wall; and (3) existing stream was bunded off by sand bag to prevent any excavated material washing out from working area.

## Incident Report on Limit Level Non-compliance

Prepared by:

Fan Cheong Tsang

Designation:

Environmental Team Leader

Signature:

Hangtenthoop

Date:

Photographic record for exceedance of Suspended Solids (SS) recorded at Hong Hoi Chee Hong Temple (I-2) on 12-Oct-11



Photo taken at I-2

Photo taken at I-2-C

Tsuen Wan Drainage Tunnel
· · · · · · · · · · · · · · · · · · ·
12-Oct-11
8:50 AM
Squatters (I-3)
Suspended Solids (SS)
6.13 / 7.23
6.20
I-3-C
6.20
The measured SS level was higher than the baseline action level and the same as the SS level of the control station (I-3-C). General site cleaning and housekeeping, geotechnical instrumentation monitoring, backfilling at PB wall, installing dowel bar, grouting and rock mapping, and rock breaking, mucking out and drilling hole in the shaft were undertaken during the monitoring day. No direct disturbance was observed from the site. About 105.8 mm rainfall was recorded by the Hong Kong Observatory on the monitoring day. Therefore, the exceedance was considered to be contributed by high SS level at upstream location and rainfall. Since the exceedance was non-project related, no further action was required.
The following mitigation measures were provided on-site during monitoring: (1) wastewater was collected and diverted to waste water treatment plant prior to discharge; (2) existing stream was diverted and bunded by sealed concrete block wall; (3) excavated area was bunded and sealed by concrete block wall to prevent any excavated material runoff from the working area.

# Incident Report on Action Limit Level Non-compliance

Prepared by:

Fan Cheong Tsang

Designation:

Environmental Team Leader

Signature:

Hangtentheory

Date:

Photographic record for exceedance of Suspended Solids (SS) recorded at Squatters (I-3) on 12-Oct-11



Project	Tsuen Wan Drainage Tunnel
Date	14-Oct-11
Time	11:20 AM
Monitoring Location	Sik Sik Yuen Ho Fung College (I-1)
Parameter	Suspended Solids (SS)
Action & Limit Levels (mg/L)	8.85 / 10.17
Measured Level (mg/L)	9.90
Control Station	I-1-C
Measured Level at the Control Station (mg/L)	9.65
Possible reason for Action or Limit Level Non-compliance	The measured SS level was higher than the baseline action level, but lower than the 120% of the SS level of the control station (I-1-C). General cleaning and housekeeping, monitoring of De-formation Monitoring Point (DMP), and stripping tunnel boring machines (TBM) cradle formwork and curing were undertaken during the monitoring day. No direct disturbance was observed from the site. About 3.8 mm rainfall was recorded by the Hong Kong Observatory on the monitoring day. Therefore, the exceedance was considered to be contributed by high SS level at upstream location and rainfall. Since the exceedance was non-project related, no further action was required.
Actions taken / to be taken	The following mitigation measures were provided on-site during monitoring: (1) wastewater was collected and diverted to waste water treatment plant prior to discharge; and (2) nullah and site area were separated by sealed concrete blocks.
Remarks	None

### Incident Report on Action Level Non-compliance

Prepared by:

Fan Cheong Tsang

Designation:

Environmental Team Leader

Signature:

Harftenthoop

Date:

Photographic record for exceedance of Suspended Solids (SS) recorded at Sik Sik Yuen Ho Fung College (I-1) on 14-Oct-11



# Interim Notification of Environmental Quality Limit Exceedance

Project	Tsuen Wan Drainage Tunnel
Date	14-Oct-11
Time	11:47 AM
Monitoring Location	Hong Hoi Chee Hong Temple (I-2)
Parameter	Suspended Solids (SS)
Action & Limit Levels (mg/L)	7.68 / 8.34
Measured Level (mg/L)	10.70
Control Station	I-2-C
Measured Level at the Control Station (mg/L)	11.80
Possible reason for Action or Limit Level Non-compliance	The measured SS level was higher than the baseline limit level, but lower than the SS level of the control station (I-2-C). General site cleaning, housekeeping and temporary traffic arrangement (TTA), mucking out and drilling blast holes for the de-aeration chamber, drilling reamer holes and drilling holes for dowel bars, erecting formwork for 1500 step channel, removing formwork for 300 U- channel at slope toe, cutting and bending rebar for manholes SM2, and excavation for 300 U-channel at mid-level of slope were undertaken during the monitoring day. No direct disturbance was observed from the site. About 3.8 mm rainfall was recorded by the Hong Kong Observatory on the monitoring day. Therefore, the exceedance was considered to be contributed by high SS level at upstream location and rainfall. Since the exceedance was non- project related, no further action was required.
Actions taken / to be taken	The following mitigation measures were provided on-site during monitoring: (1) Wastewater was collected and diverted to waste water treatment plant prior to discharge; (2) existing stream was diverted and bunded by sealed concrete block wall; and (3) existing stream was bunded off by sand bag to prevent any excavated material washing out from working area.
Remarks	None

#### Incident Report on Limit Level Non-compliance

Prepared by:

Fan Cheong Tsang

Designation:

Environmental Team Leader

Signature:

Hangtentheory

Date:

20-Oct-11

Photographic record for exceedance of Suspended Solids (SS) recorded at Hong Hoi Chee Hong Temple (I-2) on 14-Oct-11



Photo taken at I-2



Photo taken at I-2-C

# Interim Notification of Environmental Quality Limit Exceedance

Project	Tsuen Wan Drainage Tunnel
Date	14-Oct-11
Time	1:45 PM
Monitoring Location	Squatters (I-3)
Parameter	Suspended Solids (SS)
Action & Limit Levels (mg/L)	6.13 / 7.23
Measured Level (mg/L)	10.20
Control Station	I-3-C
Measured Level at the Control Station (mg/L)	10.35
Possible reason for Action or Limit Level Non-compliance	The measured SS level was higher than the baseline limit level, but lower than the SS level of the control station (I-3-C). General site cleaning and housekeeping, monitoring of De-formation Monitoring Point (DMP), drilling holes for rock splitting, rock splitting and mucking out, backfilling at PB wall, and shorcreting at shaft were undertaken during the monitoring day. No direct disturbance was observed from the site. About 3.8 mm rainfall was recorded by the Hong Kong Observatory on the monitoring day. Therefore, the exceedance was considered to be contributed by high SS level at upstream location and rainfall. Since the exceedance was non- project related, no further action was required.
Actions taken / to be taken	The following mitigation measures were provided on-site during monitoring: (1) wastewater was collected and diverted to waste water treatment plant prior to discharge; (2) existing stream was diverted and bunded by sealed concrete block wall; (3) excavated area was bunded and sealed by concrete block wall to prevent any excavated material runoff from the working area.
Remarks	None

#### Incident Report on Limit Level Non-compliance

Prepared by:

Fan Cheong Tsang

Designation:

Environmental Team Leader

Signature:

Hangtenthoop

Date:

20-Oct-11

Photographic record for exceedance of Suspended Solids (SS) recorded at Squatters (I-3) on 14-Oct-11



Photo taken at I-3

Photo of I-3-C (Far View)

# Interim Notification of Environmental Quality Limit Exceedance

Project	Tsuen Wan Drainage Tunnel
Date	26-Oct-11
Time	2:44 PM
Monitoring Location	Sik Sik Yuen Ho Fung College (I-1)
Parameter	Suspended Solids (SS)
Action & Limit Levels (mg/L)	8.85 / 10.17
Measured Level (mg/L)	2.80
Control Station	I-1-C
Measured Level at the Control Station (mg/L)	2.05
Possible reason for Action or Limit Level Non-compliance	The measured SS level was well below the baseline action/limit level, but slightly higher than 130% of the SS level of the control station (I-1-C). General cleaning and housekeeping, geotechnical instrumentation monitoring, and drilling of H-pile and grouting at PA wall were undertaken during the monitoring day. No direct disturbance was observed from the site. Therefore, the exceedance was considered to be contributed by natural variation. Since the exceedance was non-project related, no further action was required.
Actions taken / to be taken	The following mitigation measures were provided on-site during monitoring: (1) wastewater was collected and diverted to waste water treatment plant prior to discharge; and (2) nullah and site area were separated by sealed concrete blocks.
Remarks	None

#### Incident Report on Limit Level Non-compliance

Prepared by:

Fan Cheong Tsang

Designation:

Signature:

Harftentheory

Environmental Team Leader

Date:

03-Nov-11

Photographic record for exceedance of Suspended Solids (SS) recorded at Sik Sik Yuen Ho Fung College (I-1) on 26-Oct-11



Photo taken at I-1

Photo taken at I-1-C



Appendix K

Complaint Log

#### COMPLAINT LOG

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
1	CIR-001	9 March 2009 at Outfall	Public through EPD	EPD has received a complaint (EPD ref: EP3/N22/RW/04846- 09) regarding to muddy effluent discharged from the outfall of the construction site from a public on 9 March 2009. Site investigation was also carried out by EPD with the Contractor on the same day.	<ul> <li><u>Findings/ Observations</u></li> <li>In the afternoon on 9 March 2009, the Contractor was carrying out regular maintenance for removing silt accumulated in the wastewater treatment plant. During the maintenance works, some residual silt inside the plant was accidentally leaked out to the outfall discharge outlet. The reason was that a flexible pipe for disposing silt was found connecting to the concrete platform of the outfall discharge outlet.</li> <li><u>Conclusion/Remedial Action</u></li> <li>The complaint was valid and it was due to maintenance works at the wastewater treatment plant at the outfall area. The contractor had cleaned up the silt at discharge outlet and the channel at the outfall area on 12 March 2009 as shown in the attached photo. The ET will closely inspect the discharge outlet and the channel during the routine site inspections and provide advice to the Contractor. The Contractor was also advised to provide mitigation measures during any occasion of the maintenance work on the wastewater treatment plant.</li> <li>The discharge pipe of the treatment plant should be plugged and ensure not functioned when carrying out maintenance works on the wastewater to the outlet.</li> <li>Flexible pipe for discharge of sludge should not be placed on the concrete platform under the outfall discharge outlet. For disposal of slit or sludge in the wastewater treatment plant, tanker should be used.</li> </ul>	Closed
2	CIR-002	8 May 2009 at Outfall	Public through EPD	EPD has received a complaint (EPD ref: EP3/N22/RW/09755- 09) regarding to construction dust from the outfall	<u>Findings/ Observations</u> Regular 1-hour TSP monitoring, in accordance with EM&A Manual, is performed by Environmental Team. The monitoring station concerned is ASR9 (i.e. at the podium level of Greenview Terrace facing to the construction site). The closest date for the 1-hour TSP concentration monitoring was on 6	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
				construction site on 8 May 2009. Site investigation was also carried out by EPD with the Contractor on 14 May 2009.	<ul> <li>May 2009 and 12 May 2009 at Greenview Terrace, ASR9. Soil nailing works and loading &amp; unloading excavated materials were observed during monitoring. In accordance with the EM&amp;A Manual and the Baseline Monitoring Report, all 1-hour TSP concentrations at ASR9 were below the established Action and Limit Levels. No exceedance was recorded on 6 and 12 May 2009.</li> <li>The contractor and the environmental team were also undertaken site investigation on the subject area in response to the complaint. It was confirmed that the air quality mitigation measures as recommended in EIA have been provided by the Contractor. The mitigation measures are as follows:</li> <li>Water spraying was provided to the exposed surface.</li> <li>Several automatic sprinklers were provided at the outfall construction site for water spraying of the haul road.</li> <li>Water spraying was provided during dust generating works (e.g. rock breaking and soil nailing works).</li> <li>Conclusion/Remedial Action</li> <li>Based on the site inspection and monitoring results, the complaint is considered not justifiable since no action &amp; limit level exceedance on construction dust are identified. Air quality mitigation measures as recommended in EIA have been implemented in order to control and minimise the air quality impact and nuisance arising from the construction activities. Nevertheless, in view of the recent dry and sunny weather, the haul road and the exposed area would be dry very quickly. The Contractor was recommended to provide more frequent water spraying especially in the dry and sunny weather.</li> </ul>	
3	CIR-003	14 May 2009 at Outfall	Public through EPD	EPD has received a complaint (EPD ref: EP/RW/080206) regarding to daytime construction rock breaking at 7:15 am	The closest date to the complaint for the 1-hour TSP monitoring & daytime construction noise monitoring was on 12, 18 and 27 May 2009 at Greenview Terrace, ASR9 and NSR9. Soil nailing, excavation, rock breaking, loading and unloading the materials were observed during monitoring period. The measured noise levels complied with the limit level in accordance with the EIAO-TM. All 1-hour TSP concentrations at ASR9 were below the established Action and Limit Levels. No 1-hour TSP	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
				and dusty at the outfall construction site on 14 May 2009.	<ul> <li>exceedance was recorded.</li> <li>The contractor and the environmental team were also undertaken site investigation on the subject area in response to the complaint. Air quality mitigation measures as recommended in EIA have been implemented by the Contractor. However, noise mitigation measures could be further improved.</li> <li>Based on our site inspection and monitoring results, the complaint for dust is considered not justifiable since no action &amp; limit level exceedance on construction dust is identified. Air quality mitigation measures as recommended in EIA have also been implemented in order to control and minimise the air quality impact arising from the construction activities. In view of the recent dry and sunny weather, the haul road and the exposed area would be dry very quickly. The Contractor was recommended to enhance water spraying especially in the dry and sunny weather.</li> <li>On the other hand, the complaint for noise is considered due to works and the Contractor was agreed to improve the on-site noise mitigation measures such as the following measures. ET's site inspection and the joint inspection with relevant parties was conducted on 29 May 2009 and 4 June 2009 respectively to confirm all the below measures have been implemented.</li> <li>For the idling plant, it should be switched off to reduce noise level generated.</li> <li>The sound insulation sheets and noise insulation materials should be placed to enclose the breaking tip tightly and also aside or surrounding the breaking activities as recommended in order to check the effectiveness of the mitigation measures. The additional measurement was taken on 27 May, 8 June, 10 June and 12 June 2009 dB (A), 70.5 dB (A), 70.3 dB (A) and 70.3 dB (A) respectively, which comply with the limit level in accordance with the EIAO-TM. Soil nailing, exavation and rock breaking were observed during monitoring period.</li> </ul>	

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					The measures were well in place and seemed effective during the measurement.	
4	CIR-004	10 July 2009 at Outfall	Public through EPD	EPD has received a complaint (EPD ref: EP3/N22/RW/15137- 09) regarding to construction dust from the outfall construction site on 10 July 2009.	<ul> <li><u>Findings/ Observations</u></li> <li>1-hour TSP concentration monitoring was on 10 July 2009 at Greenview Terrace, ASR9. Soil nailing works, concrete breaking, excavation and loading &amp; unloading excavated materials were observed during monitoring. All 1-hour TSP concentrations at ASR9 were below the established Action and Limit Levels. No exceedance was recorded on 10 July 2009.</li> <li>The contractor and the environmental team were also undertaken site investigation on the subject area in response to the complaint. It was confirmed that the air quality mitigation measures as recommended in EIA have been provided by the Contractor. The mitigation measures are as follows:</li> <li>Water spraying was provided to the exposed surface.</li> <li>Automatic sprinklers were provided at the outfall construction site for water spraying of the haul road.</li> <li>Water spraying was provided during dust generating works (e.g. rock breaking and soil nailing works).</li> <li>Tarpaulin was used for covering the dusty works in the Portal area. Conclusion/Remedial Action</li> <li>The complaint is considered not justifiable since no action &amp; limit level exceedance on construction dust are identified</li> </ul>	Closed
5&6	CIR-005	29 July 2009 & 11 August 2009 at Outfall	Public through SOR	SOR has received two complaints (SOR ref: (DC/2007/12)/M45/5 00/02480, 02500) from Greenview Terrace regarding to daytime construction noise exceedance	<u>Findings/ Observations</u> Soil nailing, excavation, rock breaking and drilling, loading and unloading the materials were generally observed during monitoring period in July and August 2009. According to the noise monitoring results from 6 July 2009 to 31 August 2009 at NSR 9, the measured noise levels complied with the limit level in accordance with the EIAO-TM. All 1-hour TSP concentrations at ASR9 were below the established Action and Limit Levels from 6 July 2009 to 25 August 2009. <u>Conclusion/Remedial Action</u> The dust complaint on 22 July 2009 was due to the soil nailing works. The	Same Case with Complai nt No. 11

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
				recorded at NSR9 on 8, 22, 23, 27 and 29 July 2009 and a large amount dust generated at the outfall construction site. The complaint dates were corresponded to 29 July and 11 August 2009.	<ul> <li>Contractor was reminded enhance the dust mitigation measures during soil nailing works. A designated staff was provided to spray water continuously during soil nailing. A nylon bag was placed on the drilling hole and keeping wet to suppress dust. A sprinkler was added at the hillside of the site and water spraying was provided continuously during operation of drilling to suppress dust.</li> <li>The documented complaint for noise is considered to trigger the action level and the Contractor was also reminded to enhance the on-site noise mitigation measures continuously. The enhanced mitigation measures are proposed as follows:</li> <li>A staff from the Contractor was designated to take the reading of Leq (5mins) at the roof of Greenview Terrace. In case of the Leq (5min) exceed 73 dB(A), the Contractor would re-schedule the noisy plants to mitigate the escalation of noise level.</li> <li>The designated staff was reminded to record all the weather condition including raining and wind speed.</li> <li>Tools box talk for the Contractor's Team was carried out for reminding that the movable barrier should be placed to the breaking activities as much as possible.</li> <li>Movable noise barriers were placed on site and the movable noise barriers were also modified.</li> <li>Existing 25 ton rock breaker had been replaced by the another breaker.</li> <li>The breaking tap of the 25 ton rock breaker had been replaced by another breaking tap.</li> <li>A joint filler wall was installed at the vertical face of westbound to mitigate the noise rebound from the vertical face to high level of Greenview Terrace.</li> <li>From the additional monitoring data and monitoring data under regular EM&amp;A requirements, noise level (L<sub>eq. 30 min</sub>) between 6 July to 31 August 2009 was in the range of 71 to 74 dB(A) to the nearest integer. The noise monitoring frequency was maintained in twice per week to check whether the mitigation measures are effective. From the information of the Contractor, all the mitigation measures were implemen</li></ul>	

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					2009. Noise levels ( $L_{eq, 30 \text{ min}}$ ) were also re-measured after the implementation of the mitigation measures. Noise level ( $L_{eq, 30 \text{ min}}$ ) from 4 Sep to 28 Sep 2009 was in the range of 70 to 73 dB(A) to the nearest integer after the implementation of the mitigation measures. In our investigation, there was no exceedance of the measured noise level at Greenview Terrace.	
7	CIR-006	12 August 2009 at Outfall	Public through SOR	SOR has received a complaint (SOR ref: (DC/2007/12)/M45/5 00/02527) from Greenview Terrace, via Apple Daily regarding to daytime construction noise level (L <sub>eq(30min)</sub> ) was sometimes more than 80 dB(A) and a large amount dust generated at the outfall construction site. The complaint date was corresponded to 12 August 2009.	<ul> <li><u>Findings/ Observations</u></li> <li>Soil nailing, excavation, rock breaking and drilling, loading and unloading the materials were generally observed during monitoring period in July and August 2009. According to the noise monitoring results from 6 July 2009 to 31 August 2009 at NSR 9, the measured noise levels complied with the limit level in accordance with the EIAO-TM. All 1-hour TSP concentrations at ASR9 were below the established Action and Limit Levels from 6 July 2009 to 25 August 2009. Conclusion/Remedial Action</li> <li>The dust complaint was considered not justifiable since no action &amp; limit level exceedance on construction dust were identified. However, it was a recurrent case from Greenview Terrace. The Contractor was recommended to enhance water spraying continuously especially in rock breaking activities.</li> <li>On the other hand, there was no noise levels (L<sub>eq(30min)</sub>) from the measurement taken from ET was more than 80 dB(A). However, it was a recurrent case from Greenview Terrace. The Contractor was reminded to enhance the on-site noise mitigation measures. The enhanced mitigation measures are proposed as follows:</li> <li>A staff from the Contractor was designated to take the reading of Leq (5mins) at the roof of Greenview Terrace. In case of the Leq (5min) exceed 73 dB(A), the Contractor would re-schedule the noisy plants to mitigate the escalation of noise level.</li> <li>The designated staff was reminded to record all the weather condition including raining and wind speed.</li> <li>Tools box talk for the Contractor's Team was carried out for reminding that the movable barrier should be placed to the breaking activities as</li> </ul>	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					<ul> <li>much as possible.</li> <li>Movable noise barriers were placed on site and the movable noise barriers were also modified.</li> <li>Existing 25 ton rock breaker had been replaced by the another breaker.</li> <li>The breaking tap of the 25 ton rock breaker had been replaced by another breaking tap.</li> <li>A joint filler wall was installed at the vertical face of westbound to mitigate the noise rebound from the vertical face to high level of Greenview Terrace.</li> <li>From the additional monitoring data and monitoring data under regular EM&amp;A requirements, noise level (L<sub>eq, 30 min</sub>) from 6 July to 31 August 2009 was in the range of 71 to 74 dB(A) to the nearest integer. The noise monitoring frequency was maintained in twice per week to check whether the mitigation measures are effective. From the information of the Contractor, all the mitigation measures were implemented on 31 August 2009. Noise levels (L<sub>eq, 30 min</sub>) were also re-measured after the implementation of the mitigation measures. Noise level (L<sub>eq, 30 min</sub>) from 4 Sep to 28 Sep 2009 was in the range of 70 to 73 dB(A) to the nearest integer after the implementation of the mitigation measures.</li> </ul>	
8	CIR-007	14 August 2009 at Outfall	Public through EPD	EPD has received a complaint (EPD ref: EP3/N22/RW/17978- 09) from Greenview Terrace regarding to daytime construction noise from the outfall construction site. The complaint date was corresponded to 14 August 2009.	<ul> <li><u>Findings/ Observations</u></li> <li>Soil nailing, excavation, rock breaking and drilling, loading and unloading the materials were generally observed during monitoring period in July and August 2009. According to the noise monitoring results from 6 July 2009 to 31 August 2009 at NSR 9, the measured noise levels complied with the limit level in accordance with the EIAO-TM.</li> <li><u>Conclusion/Remedial Action</u></li> <li>This was a recurrent case from Greenview Terrace. The documented complaint for noise is considered to trigger the action level and the Contractor was reminded to enhance the on-site noise mitigation measures continuously. The enhanced mitigation measures are proposed as follows:</li> <li>A staff from the Contractor was designated to take the reading of Leq</li> </ul>	Same Case with Complai nt No. 11

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					<ul> <li>(5mins) at the roof of Greenview Terrace. In case of the Leq (5min) exceed 73 dB(A), the Contractor would re-schedule the noisy plants to mitigate the escalation of noise level.</li> <li>The designated staff was reminded to record all the weather condition including raining and wind speed.</li> <li>Tools box talk for the Contractor's Team was carried out for reminding that the movable barrier should be placed to the breaking activities as much as possible.</li> <li>Movable noise barriers were placed on site and the movable noise barriers were also modified.</li> <li>Existing 25 ton rock breaker had been replaced by the another breaker.</li> <li>The breaking tap of the 25 ton rock breaker had been replaced by another breaking tap.</li> <li>A joint filler wall was installed at the vertical face of westbound to mitigate the noise rebound from the vertical face to high level of Greenview Terrace.</li> <li>From the additional monitoring data and monitoring data under regular EM&amp;A requirements, noise level (L<sub>eq, 30 min</sub>) from 6 July to 31 August 2009 was in the range of 71 to 74 dB(A) to the nearest integer. The noise monitoring frequency would be maintained in twice per week to check whether the mitigation measures are effective. From the information of the Contractor, all the mitigation measures. Noise level (L<sub>eq, 30 min</sub>) from 4 Sep to 28 Sep 2009 was in the range of 70 to 73 dB(A) to the nearest integer after the implementation of the mitigation measures.</li> </ul>	
9	CIR-008	17 August 2009 at Portion D of the Site	Public through SOR	SOR has received a complaint (SOR ref:(DC/2007/12)/M4 5/500/02546) from Long Bench Garden	<u>Findings/ Observations</u> Soil nailing, excavation, rock breaking and drilling, loading and unloading the materials were generally observed during monitoring period in August 2009. The monitoring results from 3 August 2009 to 31 August 2009 at NSR 8 showed the measured noise levels complied with the limit level in accordance with the EIAO-TM. The contractor and the environmental	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
				regarding to noise nuisance generated from the daytime construction work (rock-breaking) in Portion D of the Site. The complaint date was corresponded to 17 August 2009.	<ul> <li>team were also undertaken site investigation on the subject area in response to the complaint. Noise mitigation measures should be enhanced continuously due to this complaint.</li> <li><u>Conclusion/Proposed Action</u></li> <li>The documented complaint for noise is considered to trigger the action level and the Contractor was reminded to enhance the on-site noise mitigation measures continuously. The enhanced mitigation measures are recommended as follows:</li> <li>Movable noise barriers had been placed towards the direction of Long Bench Garden, particular for the pipe pile works in the portal.</li> <li>Tools box talk for construction team was carried out for reminding that the movable barrier should be placed to the breaking activities as much as possible.</li> <li>The existing noisy 25 ton rock breaker had been replaced by the other breaker.</li> <li>A joint filler wall had been fixed on the vertical face of west bound to absorb the noise generated towards Long Beach Garden.</li> <li>Noise monitoring frequency was increased twice per week by ET due to this complaint. The measured noise levels were complied with the limit level in accordance with the EIAO-TM. No further complaint was received from Long Bench Garden within the reporting month.</li> </ul>	
10	CIR-009	22 August 2009 at Outfall	Public through SOR	A complaint (SOR ref: (DC/2007/12)/M45/5 00/02628) was received from Greenview Terrace regarding to daytime construction noise level (Leq(30min)) was sometimes exceeded 75 dB(A)	<u>Findings/ Observations</u> Soil nailing, excavation, rock breaking and drilling, loading and unloading the materials were generally observed during monitoring period in July and August 2009. The monitoring results from 6 July 2009 to 31 August 2009 at NSR 9 showed the measured noise levels complied with the limit level in accordance with the EIAO-TM. The contractor and the environmental team were also undertaken site investigation on the subject area in response to the complaint. Noise mitigation measures should be enhanced continuously due to this complaint. <u>Conclusion/Proposed Action</u> The documented complaint for noise is considered to trigger the action level and the Contractor was reminded to enhance the on-site noise	Same Case with Complai nt No. 11

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
				at the outfall construction site. The complaint date was corresponded to 22 August 2009.	<ul> <li>mitigation measures continuously. The enhanced mitigation measures are recommended as follows:</li> <li>A staff from the Contractor was designated to take the reading of Leq (5mins) at the roof of Greenview Terrace. In case of the Leq (5min) exceed 73 dB(A), the Contractor would re-schedule the noisy plants to mitigate the escalation of noise level.</li> <li>The designated staff was reminded to record all the weather condition including raining and wind speed.</li> <li>Tools box talk for the Contractor's Team was carried out for reminding that the movable barrier should be placed to the breaking activities as much as possible.</li> <li>Movable noise barriers were placed on site and the movable noise barriers were also modified.</li> <li>Existing 25 ton rock breaker had been replaced by the another breaker.</li> <li>The breaking tap of the 25 ton rock breaker had been replaced by another breaking tap.</li> <li>A joint filler wall was installed at the vertical face of westbound to mitigate the noise rebound from the vertical face to high level of Greenview Terrace.</li> <li>From the additional monitoring data and monitoring data under regular EM&amp;A requirements, noise level (L<sub>eq, 30</sub> min) from 6 July to 31 August 2009 was in the range of 71 to 74 dB(A) to the nearest integer. The noise monitoring frequency was maintained in twice per week to check whether the mitigation measures are effective. From the information of the Contractor, all the mitigation measures. Noise level (L<sub>eq, 30</sub> min) from 4 Sep to 28 Sep 2009 was in the range of 70 to 73 dB(A) to the nearest integer after the implementation of the mitigation measures. Noise level (L<sub>eq, 30</sub> min) from 4 Sep to 28 Sep 2009 was in the range of 70 to 73 dB(A) to the nearest integer after the implementation of the mitigation measures. Noise level (L<sub>eq, 30</sub> min) from 4 Sep to 28 Sep 2009 was in the range of 70 to 73 dB(A) to the nearest integer after the implementation of the mitigation measures. Noise level at Greenview Terrace.</li> </ul>	

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
11	CIR-010	24 September 2009 at Outfall	Public through SOR	A complaint (SOR ref: (DC/2007/12)/M45/5 00/02749) was received from Greenview Terrace regarding to daytime construction noise level (Leq(30min)) was sometimes exceeded 75 dB(A) at the outfall construction site.	<ul> <li>Findings/ Observations</li> <li>Soil nailing, excavation, rock breaking and drilling, loading and unloading the materials were generally observed during monitoring period in July and September 2009. The monitoring results from 6 July 2009 to 29 October 2009 at NSR 9 showed the measured noise levels complied with the limit level in accordance with the EIAO-TM. The contractor and the environmental team were also undertaken site investigation on the subject area in response to the complaint. Noise mitigation measures have been enhanced continuously due to this complaint.</li> <li>Conclusion/Proposed Action</li> <li>The documented complaint for noise is considered to trigger the action level and the Contractor was reminded to enhance the on-site noise mitigation measures continuously. The enhanced mitigation measures were implemented as follows:</li> <li>A staff from the Contractor was designated to take the reading of Leq (5mins) at the roof of Greenview Terrace. In case of the Leq (5min) exceed 73 dB(A), the Contractor would re-schedule the noisy plants to mitigate the escalation of noise level.</li> <li>The designated staff was reminded to record all the weather condition including raining and wind speed.</li> <li>Tools box talk for the Contractor's Team was carried out for reminding that the movable barrier should be placed to the breaking activities as much as possible.</li> <li>Movable noise barriers were placed on site and the movable noise barriers were also modified.</li> <li>Existing 25 ton rock breaker had been replaced by the another breaker.</li> <li>The breaking tap of the 25 ton rock breaker had been replaced by another breaking tap.</li> <li>A joint filler wall was installed at the vertical face of westbound to mitigate the noise rebound from the vertical face to high level of Greenview Terrace.</li> </ul>	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					From the additional monitoring data above and the regular monitoring under EM&A requirements, the measured noise levels were complied with the limit level in accordance with the EIAO-TM. From the noise level on 25 September 2009 and 2 October 2009, the trend of noise level seemed to be increased since the decoration work at 14/F Greenview Terrace was the domain noise source during the monitoring. The noise level during that time would be considered for reference only. There was no exceedance of the measured noise level at Greenview Terrace in our investigation.	
12	CIR-011	2 October 2009 at I-3	Public through EPD	EPD has received a complaint (EPD ref: EP3/N22/RW/22016- 09) regarding to construction dust at the Intake-3 on 2 October 2009.	<ul> <li><u>Findings/ Observations</u></li> <li>There is no representative air monitoring location as stated in the EM&amp;A Manual. The contractor and the environmental team were undertaken site investigation on the subject area at 08-Oct-09 in response to the complaint. Air quality mitigation measures as recommended in EIA have been implemented by the Contractor. However, the dust impact by exposed area could be further improved. The mitigation measures during the site investigation were observed as follows:</li> <li>Water spraying was provided to the exposed surface.</li> <li>Wheel washing facilities for dump trucks was provided at the site exit.</li> <li>Water spraying was provided during excavation and loading/unloading works</li> </ul> <u>Conclusion/Proposed Action</u> Based on our site inspection, the complaint for dust is considered justifiable as it is due to windy erosion on the exposed surface. Air quality mitigation measures as recommended in EIA have also been implemented in order to control and minimise the air quality impact arising from the construction activities. In view of the recent dry season, the haul road and the exposed area would be dry very quickly. The Contractor was recommended to provide water spraying more frequently especially in the dry season.	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status			
13	(DC/200 7/12)/ M45/50 0/2923 & email on 11 Novemb er 2009 from MCSJV	9 November 2009 at Outfall	Greenview Terrace through EPD	Movable noise barrier was not placed close enough to the piling machine.					
14	(DC/200 7/12)/ M45/50 0/2978 & email on 19 Novemb er 2009 from MCSJV	18 November 2009 at Outfall	Greenview Terrace through EPD	Rock-breaking activity carried out in the eastern area of Portion D, closest to Greenview Terrace, was not totally screened and line of sight of the breaker was observed from the NSR.	<ul> <li>implemented.</li> <li>Follow up Action <ul> <li>The bamboo scaffold was extended further away from stage 3 scaffold to further screen off the activities to the Greenview. The length of the extension was about 8 to 10 m.</li> <li>A strong reminded was given to the relevant staff and sub-contractor and the barrier should be placed in the right orientation before breaking.</li> <li>The mitigation measures were strictly followed as stated in the proposal.</li> </ul> </li> <li>The follow up action and relevant records was checked.</li> </ul>				
15.	CIR-12	19 January 2010 at Intake-3 construction site	Public through EPD	EPD has received a public complaint (EPD ref: EP3/N22/RW/01270- 10) regarding effluent discharge at Intake-3 construction site on 19 January 2010.	<u>Findings/ Observations</u> The effluent discharge on 19 January 2010 was due to the leakage of Gabion wall at I3. The water from the rock drilling work was flowing through the gap of the Gabion Wall to the watercourses at I3. <u>Immediate Action</u> The contractor had sealed the gap at the Gabion Wall immediately after the incident. <u>Conclusion/Proposed Action</u> Based on our site inspection, the complaint was due to leakage of Gabion	Closed.			

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status	
					wall. The area would be checked and maintained continuously to avoid recurrence case. The above identified mitigation measures have been implemented by the Contractor on 22 January 2010 and ET has also checked the implementation on 31 January 2010. The ET will closely inspect the watercourses during the routine site inspections and provide advice to the Contractor.		
16	CIR-13	19 January 2010 at Intake-3 construction site	2010 atthroughpublic complaintntake-3EPD(EPD ref:constructionEP3/N22/RW/01319-		<u>Findings/ Observations</u> The monitoring station concerned is NSR6 (i.e. at Squatter facing to the construction site). Excavation, soil nailing, rock drilling and breaking, loading and unloading the materials were generally observed during monitoring period in mid-January 2010. The measured noise levels in January 2010 complied with the limit level in accordance with the EM&A Manual. These cases would also be treated as two action level exceedances on noise. The Contractor and the Environmental Team were also undertaken site investigation on the subject area in response to complaint. The noise mitigation measures during the site investigation were recommended as follows:		
					<ul> <li>Sound insulation sheets were installed covering the working area during breaking and rock drilling in order to block the line of sight to the NSR.</li> <li>Noise insulation materials were used to enclose the drilling rig tightly. <u>Conclusion/Proposed Action</u> Based on the site inspection and monitoring results, the complaint was due to noise generated by rock breaking work. The identified mitigation measures have been discussed with the Contractor and the Contractor has submitted the remedial proposal. The proposal was implemented by the Contractor on 25 January 2010 and ET has also checked the implementation on 31 January 2010. The Contractor was also advised to review the mitigation measures from time to time near the NSR at I3. The ET will closely inspect the area during the routine site inspections and provide advice to the Contractor.</li> </ul>		
17	CIR-13	21 January 2010 at Intake-3	Public through	EPD has received a public complaint (EPD ref:	Refers to Investigation /Mitigation Action for Complaint No. 16.	Closed	

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
		construction site	EPD	EP3/N22/RW/01444- 10) regarding daytime construction noise at Intake-3 construction site on 21 January 2010.		
18	CIR-14	27 August 2010 near Intake-2 construction site	Public through DSD	DSD has received a public complaint regarding choked sewage manhole (MH1) at Lo Wai Road construction site on 27 August 2010.	<ul> <li><u>Findings/ Observations</u></li> <li>During DSD inspection on 30 August 2010, improper discharge from the site to manhole, MH3, which is located downstream of MH1 was observed. ET had received those information from the Contractor on 09 September 2010. Site investigation was also carried out by SOR's representative with the Contractor on 01 September 2010. Checking with the site log, the construction activity at Lo Wai on 27 August 2010 was pipe jacking only. No site formation works was undertaken. The contractor and SOR's representative have undertaken site investigation on the subject area on 01 September 2010. On-site flow test at Portion G had conducted.</li> <li>Maeda works area is located at the lower section of Lo Wai Road and manhole MH3 is adjacent to the works area. MH1 (choked sewage manhole) is located at the upper section of Lo Wai Road. MH2 manhole is located middle section of Lo Wai Road. MH2 manhole is located middle section of Lo Wai Road. MH2 are outside the works area.</li> <li>Water flow test for manhole MH2 and MH3 and no blockage was observed.</li> <li>Sewage overflow was found at MH1 during the joint site inspection on 01 September 2010</li> <li>It was reported that there were water pipes connected between the site and the MH3. Discharge was found in MH3 during DSD inspection.</li> <li>The contractor claimed that the purpose of the water pipes was to direct the storm water and underground water inside the concrete pipe "pipe jacking".</li> <li>There was no discharge license for that portion. The Contractor had stopped on 01 September 2010 the water pupping to MH3 and</li> </ul>	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					apply the discharge license for the Lo Wai site. <u>Conclusion/Proposed Action</u> Based on the joint site inspection, the choked manhole MH1 was not due to works activities. The Contractor had clean up the choked manhole MH1 and no sewage overflow from MH1 was observed. The Contractor was requested to divert the storm water to desilting system prior to discharge while no such discharge can be made until a valid discharge license is granted. The ET will closely inspect the vicinity area during the routine site inspections and provide advice to the Contractor as necessary.	
19&20	CIR-15	17 November 2010 at outfall construction site	Public through EPD	EPD has received a public complaint (EPD ref: EP3/N22/RW/24002- 10 and EP3/N22/RW/24006- 10) regarding daytime construction noise about derrick barge squeaking and rock breaking at Outfall construction site on 17 November 2010.	<ul> <li>Findings/ Observations</li> <li>Drilling, excavation, marine mud dredging, rock breaking, mucking-out process and crane operation were observed during site inspections on 2 and 17 December 2010. The monitoring results measured on 15 November 2010 and 25 November at NSR 9 showed that the measured noise levels complied with the limit level (75 dB(A)) in accordance with the EIAO-TM. As part of the investigation of the noise complaints, the Contractor and the ET conducted additional site inspections and reviewed and audited the current noise mitigation practices and the Contractor's environmental performance on-site.</li> <li><u>Conclusion / Proposed Action</u></li> <li>The documented complaints for noise triggered the action level of the noise monitoring. The Contractor had implemented the following on-site noise mitigation measures:</li> <li>Erection of temporary noise insulation sheet at the rim of the spiral ramp construction site;</li> <li>Moveable barriers for rock breaker;</li> <li>Wrapping noise absorptive material at the rock breaker head;</li> <li>Tailor made noise enclosure for drilling rig;</li> <li>Semi-enclosed muck out process at muck hopper;</li> <li>Use of rock splitter (which is a relatively quieter method in contrast to rock breaker); and</li> <li>Noise insulation blanket enclosing the crane engine of derrick barge.</li> </ul>	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					reported in the Complaint Investigation Report submitted on 24 December 2010. The measured noise level after implementation of the noise mitigation measures ranged from 69 to 73 dB(A) to the nearest integer and complied with the limit level in accordance with the EIAO-TM. The results showed that noise mitigation measures were effective. The contractor was advised to review the mitigation measures from time to time near the NSR 9. The ET would closely inspect the area during the routine site inspections and provide advice to the Contractor.	
21	CIR-16	10 January 2011 at outfall construction site	Public through EPD	EPD has received a public complaint (EPD ref: EP3/N22/RW/00484- 11) regarding dark smoke emission from derrick barge and construction noise and dust at Outfall construction site on 10 January 2011.	<ul> <li>Findings/ Observations</li> <li>1. Dark Smoke Emission from Derrick Barge</li> <li>Dark smoke emitted from the derrick barge was promptly investigated after the receipt of the complaint. The issue was found specific to the mechanical operation of the barge working at the site at that moment. The derrick barge being complained was then replaced by another barge without the relevant mechanical issue. No further complaint was received since then.</li> <li>2. Construction Dust</li> <li>Regular 1-hour TSP monitoring, in accordance with EM&amp;A Manual, was carried out by the Environmental Team (ET). The monitoring station concerned is ASR 9, located at the podium level of Greenview Terrace facing the construction site. In January, 1 hour TSP concentration monitoring had been conducted on 4, 10, 14, 20 and 26 January 2011 at Greenview Terrace (ASR). Rock breaking, drilling and excavation were observed during monitoring. No exceedance was recorded.</li> <li>The contractor and the environmental team were also undertaken site investigation at the subject area on 21 January 2011 in response to the complaint. It was confirmed that the air quality mitigation measures as recommended in EIA had been provided by the Contractor. The mitigation measures are as follows:</li> <li>Water spraying for rock drilling and rock breaking;</li> <li>Water spraying for C&amp;D material before loading and unloading to</li> </ul>	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					<ul> <li>derrick barge;</li> <li>Water spraying for the exposed surface and the haul road;</li> <li>Water spraying for trucks and vehicles at the site exit.</li> <li><u>Construction Noise</u></li> <li>The documented complaints for noise triggered the action level of the noise monitoring. The Contractor had implemented the following on-site noise mitigation measures:</li> <li>Extension of Temporary noise insulation barrier (made of noise blanket) at the rim of the spiral ramp construction site facing Greenview Terrace;</li> <li>Movable noise barriers to surround the rock breaking activities at the spiral ramp where it is in safe ground condition;</li> <li>Tailor made noise enclosure for rock drilling machine;</li> <li>Semi-enclosed muck out process at muck hopper (with noise curtain underneath);</li> <li>Use of temporary noise enclosure for piling work at Castle Peak Road;</li> <li>Noise insulation blanket enclosing the crane engine of derrick barge;</li> <li>Additional noise blanket along the railings of the spiral ramp; and</li> <li>Use of rock splitter (which is a relatively quieter method in contrast to rock breaker).</li> <li>Noise monitoring has been increased to twice per week and the results will be reported in the Complaint Investigation Report to be submitted in mid-February 2011. The measured noise level after implementation of the noise mitigation measures ranged from 71 to 74 dB(A) to the nearest integer and complied with the limit level in accordance with the EIAO-TM. The results showed that noise mitigation measures from time to time near the NSR 9. The ET would closely inspect the area during the routine site inspections and provide advice to the Contractor.</li> </ul>	
					<u>Conclusion / Proposed Action</u> 1. <u>Dark Smoke Emission from Derrick Barge</u> Dark smoke emitted from the derrick barge was considered a stand-alone	

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					<ul> <li>incident and was specific to the derrick barge being complained. No further complaint was received after the barge was replaced by another.</li> <li>2. <u>Construction Dust</u></li> <li>Based on our site inspection and monitoring results, the complaint was considered not justifiable since no action and limit level exceedance on construction dust were identified. Air quality mitigation measures as recommended in EIA were implemented in order to control and minimize the air quality impact and nuisance arising from the construction activities. Nevertheless, the Contractor was reminded to enhance the air quality mitigation measures such as increasing the water spraying frequency and ensure proper functioning of the automatic sprinklers at the Outfall construction site.</li> <li>3. <u>Construction Noise</u></li> <li>Noise measurement results between 10 and 28 January 2011 were below the limit level (75 dB(A)) and complied with the noise criterion. The Contractor had implemented various mitigation measures on site to alleviate the construction noise impact. The ET will remind the Contractor to enhance and maintain the normal functioning of the measures continuously to minimize the impact. The Contractor should also closely liaise with the nearby residents and inform the progress of the construction and the implementation of the environmental mitigation measures at the Outfall construction site.</li> </ul>	
22	CIR-17	30 June 2011 at Intake-3 construction site	Public through EPD	EPD has received a public complaint (EPD ref: EP3/N22/RW/12759- 11) regarding construction dust and daytime construction noise from the Intake-3 construction site on 30 June	<ol> <li>Findings / Observations</li> <li>Checking with the site log, construction activities conducted at I-3 were breaking / mucking out and rock splitting inside the shaft, curing of planter wall, backfilling at tree pit, slope reinstatement and backfilling at PB wall, monitoring of de-formation monitoring point, and general site cleaning and housekeeping. The Contractor and ET undertook site investigations on the subject area on 8 and 20 July 2011. The following dust and noise mitigation measures were implemented during site investigations:</li> <li>Dust Mitigation Measures (implemented prior to the complaint)</li> <li>All the main haul road was paved;</li> </ol>	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
				2011.	<ul> <li>Material transported by a dump truck was covered with impervious sheeting;</li> <li>Exposed soil slope surface near the PB wall was covered by tarpaulin sheets;</li> <li>Hoardings (with 2.4 m high) were provided along the site boundary next to the access road;</li> <li>Regular watering on haul roads by sprinklers was observed;</li> <li>Vehicle speed limit of 5 km per hour was implemented within the construction site;</li> <li>Water spraying for dust suppression of on-going "dusty" activities (essentially including drilling and rock breaking within the shaft of about 16.5 m below ground) was observed;</li> <li>Construction Noise Mitigation Measures (implemented prior to the complaint)</li> <li>Temporary noise barriers (about 4 m high) were erected on the shaft concrete block wall;</li> <li>Quiet plant (rock splitter) was employed for shaft excavation;</li> <li>Noise from generator was screened by a temporary noise barrier; and</li> <li>Breaker heads of rock breaking machine were wrapped with sound insulating materials.</li> </ul>	
					2. <u>Conclusion / Proposed Action</u> As there are no substantial noise sources at I-3 other than the project construction activities, it is considered that the noise complaint is project-related. In accordance with the Event / Action Plan for Construction Noise specified in the EM&A Manual, noise monitoring frequency at the squatters (NSR 6) near I-3 were increased to twice per week (from 11 July 2011 to 30 July 2011) due to this complaint. The measured noise levels ( $L_{eq, 30 min}$ ) are shown in the following table. The measured noise levels, ranged from 60.0 dB(A) to 68.9 dB(A), are well below the limit level (75 dB(A)) in accordance with the EIAO-TM. During the site investigations on 8 and 20 July 2011, the above noise mitigation measures were continuously implemented. No further noise complaint was received in July 2011. Thus, with the consideration of the noise measurement results	

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint			Inves	stigation / N	litigation Act	ion	Status
					construe	ction noise se mitiga	e is consid	dered acc	eptable. Th	nitigation measures, the le Contractor will maintain bove to minimise noise	
					Date	Start Time	End Time	L <sub>eq</sub> , dB(A)	Limit Level, dB(A)	Major Construction Noise Sources	
					6-Jul-11	11:17	11:47	60.0	75	Crane operation	
					14-Jul-11	16:00	16:30	67.0	75	Drilling and rock breaking	
					15-Jul-11	17:00	17:30	68.9	75	Drilling and rock breaking	
					18-Jul-11	13:30	14:00	65.7	75	Drilling and crane operation	
					20-Jul-11	13:10	13:40	68.1	75	Drilling and rock breaking	
					28-Jul-11	13:35	14:05	64.9	75	Drilling and excavation	
					30-Jul-11	09:10	09:40	63.6	75	Drilling and crane operation	
					Remark: The loca and the i	ation of pov utilization ti	wered mec me for eacl	hanical eq n PME may	uipment (PN / not be cons	IE) will change occasionally tant.	
					measur control	es aforem	nentioned have bee	were im n implem	plemented ented at I-3	ly 2011, dust suppression on site. Additional dust by the Contractor in early	
					2) Wat	ter hoses de frame d	have bee luring drill	en installe	ed to the dr	stalled for the drilling rig; illing rig within the tailor- f intermediate platform of	

Complaint Log Ref. No.		Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action		
					the shaft. The Contractor have continuously applied all the above mentioned dust suppression measures to minimise airborne dust generation, as observed during the site investigation on 20 July 2011. No dust dispersion from the construction site was observed during the site investigations on 8 and 20 July 2011. In addition, no further construction dust complaint is received in July 2011. As such, it is considered that the dust suppression measures implemented on site are adequate to minimise dust nuisance. The Contractor will maintain these measures on site for construction dust control. 3. <u>Follow Up Action(s)</u> For this complaint, the Contractor has implemented adequate mitigation measures for construction dust and noise control. As no further complaint is received in July 2011, it is considered that the complaint is closed. Nevertheless, the ET will continuously review the condition of the site during the routine site inspections, inspect proper functioning of the aforementioned construction dust and noise mitigation measures, and provide advice to the Contractor to be vigilant and tailor mitigation measures in advance of future planned site work activities.		
23	CIR-18	2 September 2011 at Sheung Kok Shan near Intake 2	Mr. Cheung through EPD	EPD have received a complaint from Mr. Cheung, who lived in Sheung Kok Shan, concerning construction noise arising from the use of the TBM at night time. He alleged that the noise emanated from the tunnelling works had caused	1. <u>Findings / Observations</u> According to the approved EIA Report, it is recommended to restrict the tunnel boring machine (TBM) operation in the non-restricted period for tunnel section from chainage 1295 m to 1449 m. Checking with the site log, the Contractor has strictly followed the EIA recommendation for the TBM operation within the non-restricted period between the chainage 1295 m to 1449 m. TBM moved from CH1449 on 11 August 2011 and passed through CH1295 on 23 August 2011, and the Contractor resumed night time TBM operation afterwards. TBM was operating at night time (from 01:10 to 07:00) on 26 August 2011 (about 55 m away from the EIA restricted zone and about 22 m away from Mr. Cheung's house, which is located near CH1218).	Closed	

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint		Investigatio	n / Mitigation Action	Status
				nuisance to him since 26 August 2011.	First verbal complaint from Mr. Cheung was received in the morning of 26 August 2001 by the Contractor. The Contractor had stopped TBM night time operation from 26 August to 01 September 2011 accordingly. On 01 September 2011, TBM was located 38 m away from Mr. Cheung's house and the Contractor attempted to resume the night time operation.			
					2011 by EPD. time operation f TBM moved 10	The Contractor to from 02 to 07 Sep 09 m away from sume night time	Cheung was received on 02 September ok immediate measure to stop the night otember 2011. On 08 September 2011, Mr. Cheung's house. The Contractor operation and no further complaint was	
					2. <u>Mitigation</u>	Measure Impleme	nted after Receiving the Complaints	
					Night time oper table:	ation of the TBM	was restricted as shown in the following	
					Period	Night Time Operation <sup>1</sup>	Remark	
					25 - 26 Aug 2011	From 01:10 to 07:00 (26 Aug)	The Contractor received a verbal complaint in the morning (26 Aug 2011). The Contractor began to stop night time TBM operation. TBM was located about 22 m away from Mr. Cheung's house.	
					26 - 27 Aug 2011	-	No night time TBM operation	
					27 - 28 Aug 2011	-	No night time TBM operation	
					28 - 29 Aug 2011	-	No night time TBM operation	
					29 - 30 Aug 2011	-	No night time TBM operation	

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action			Status	
					30 - 31 Aug 2011	-	No night time TBM operation		
					31 Aug - 01 Sep 2011		No night time TBM operation. TBM was located about 38 m away from Mr. Cheung's house.		
					01 - 02 Sep 2011	From 23:00 (01 Sep) to 04:50 (02 Sep)	The Contractor attempted to resume night time TBM operation on 01 Sep 2011. ET received a complaint via EPD in the morning (2 Sep 2011). The Contractor began to stop night time TBM operation on 02 Sep 2011.		
					02 - 03 Sep 2011	-	No night time TBM operation		
					03 - 04 Sep 2011	-	No night time TBM operation		
					04 - 05 Sep 2011	-	No night time TBM operation		
					05 - 06 Sep 2011	-	No night time TBM operation		
					06 – 07 Sep 2011	-	No night time TBM operation		
					07 – 08 Sep 2011	From 06:00 to 07:00 (08 Sep 2011)	TBM was located about 109 m away from Mr. Cheung's house. The Contractor attempted to resume TBM night time operation and no further complaint was received.		
					Remark: 1. "Nig	pht Time" refers to	23:00 to 07:00 of the following day.		
					3. <u>Conclusion / Proposed Action</u>				
							the complaints and periods of TBM on 25 - 26 August 2011 and 1 - 2		

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					September 2011, it is believed that the complaints are related to the TBM operation during the night time. The Contractor has undertaken swift and appropriate action in response to Mr. Cheung's complaints. The night time operation of the TBM was restricted following the complaint. As the TBM continues to operate during the day time and moves further away from Mr. Cheung's house, the ground-borne noise nuisance upon Mr. Cheung gradually fades away. It is considered that the nuisance caused by TBM night time operation is then imperceptible from the complainant. No further complaint is received after 2 September 2011. As such, no further action is required.	
					4. <u>Follow Up Action(s)</u> For this complaint, the Contractor has implemented adequate mitigation measure (that is, restricting the TBM to operate during the day time only) for ground-borne noise control. The TBM has moved further away from Mr. Cheung's house and no further complaint is received after the Contractor resumed the TBM night time operation (08 September 2011). Thus, it is considered that the complaint is closed.	

Signed by Environmental Team Leader:

Hangtentheory

Date:

1 November 2011