





# Permanent Aviation Fuel Facility (EP-262/2007/B)

Tenth Quarterly Environmental Monitoring and Audit Report – April 2009 to June 2009

14 July 2009

# **Environmental Resources Management**

21/F Lincoln House Taikoo Place, 979 King's Road Island East, Hong Kong Telephone 2271 3000 Facsimile 2723 5660

www.erm.com





# Permanent Aviation Fuel Facility for Hong Kong International Airport

# **Environmental Certification Sheet** EP-262/2007/B

#### Reference Document/Plan

Document/Plan to be Certified/ Verified:

Tenth Quarterly EM&A Report - Apr 2009 to Jun 2009

Date of Report:

14 July 2009

Date received by ET:

14 July 2009

Date received by IEC:

14 July 2009

#### Reference EM&A Manual Recommendation

EM&A Manual Recommendation:

Sections 13.5 and 13.5.3

Content:

EM&A Reports

13.5 A maximum of 4 copies of each EM&A Report shall be submitted

13.5.3 The ET Leader will submit Quarterly EM&A Summary Reports for the construction phase EM&A works only.

# **ET Certification**

I hereby certify that the above referenced document/plan complies with the above referenced sections of the EM&A Manual recommendation

Craig A Reid, Environmental

Team Leader:

Date:

14 July 2009

#### **IEC Verification**

I hereby verify that the above referenced document/plan complies with the above referenced sections of the EM&A Manual recommendation

Dr Guiyi Li, Independent

**Environmental Checker:** 

Date:

20 July 2009

Notes: EP-262/2007/B has replaced the former EP-262/2007/A, EP-262/2007 and EP-139-2002/A for the PAFF project after the resubmission of revised EM&A Manual and revised EIA Report respectively.

#### REPORT

# Permanent Aviation Fuel Facility (EP-262/2007/B) Tenth Quarterly Environmental Monitoring and Audit Report April 2009 to June 2009

14 July 2009

Prepared by: Karen Lui/Craig A Reid

Document Code: 0018105\_EM&AR\_10th Quarterly\_Jul 09\_v0.doc

For and on behalf of

**Environmental Resources Management** 

Approved by: Craig A Reid

Signed:

Position: Environmental Team Leader

Date: 14 July 2009

This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client.

We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.

This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies on the report at their own risk.



# **CONTENTS**

|            | EXECUTIVE SUMMARY  | I     |
|------------|--|-------|
| 1          | INTRODUCTION   | 1     |
| 1.1        | PURPOSE OF THE REPORT  | 1     |
| 1.2        | KEY CONTACT INFORMATION                                      | 2     |
| 2          | ENVIRONMENTAL STATUS   | 3     |
| 2.1        | PROJECT AREA   | 3     |
| 2.2        | Environmental Sensitive Receivers                            | 3     |
| 2.3        | MAJOR CONSTRUCTION ACTIVITIES                                | 3     |
| 2.4        | MONITORING SCHEDULE OF THE REPORTING PERIOD                  | 4     |
| 2.5        | STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS                   | 4     |
| 2.6        | COMMUNITY LIAISON GROUP MEETING                              | 6     |
| 2.7        | SUMMARY OF NON-COMPLIANCE WITH THE ENVIRONMENTAL QUALITY     |       |
|            | PERFORMANCE LIMITS   | 7     |
| 2.8        | SUMMARY OF ENVIRONMENTAL COMPLAINTS                          | 7     |
| 2.9        | SUMMARY OF ENVIRONMENTAL SUMMONS                             | 7     |
| 3          | ENVIRONMENTAL ISSUES AND ACTIONS                             | 8     |
| 3.1        | PREVIOUS ENVIRONMENTAL DEFICIENCIES AND FOLLOW-UP ACTIONS    | 8     |
| 3.2        | IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMEN | TS 10 |
| 4          | ENVIRONMENTAL MONITORING                                     | 11    |
| 4.1        | AIR AND NOISE  | 11    |
| 4.2        | Water Quality  | 11    |
| 4.3        | POPs Monitoring  | 11    |
| 4.4        | WASTE MANAGEMENT   | 11    |
| 4.5        | CULTURAL HERITAGE  | 11    |
| 4.6        | LANDSCAPE AND VISUAL   | 11    |
| <b>4.7</b> | LAND CONTAMINATION, HAZARD TO LIFE AND FUEL SPILL RISK       | 11    |
| 4.8        | ECOLOGY  | 12    |
| 4.9        | EM&A MANUAL  | 12    |
| 4.10       | BASELINE WATER QUALITY MONITORING                            | 12    |
| 5          | FUTURE KEY ISSUES AND CONCLUSION                             | 13    |
| 5.1        | KEY ISSUES FOR THE NEXT REPORTING PERIOD                     | 13    |
| 5.2        | IMPACT PREDICTION FOR THE NEXT REPORTING PERIOD              | 13    |
| 5.3        | WORKS AND MONITORING SCHEDULE FOR THE NEXT REPORTING PERIOD  | 13    |
| <b>5.4</b> | CONCLUSION   | 13    |

# LIST OF TABLES

| Table 1.1 | Contact Information   |
|-----------|---|
| Table 2.1 | Summary of Works Undertaken During the Reporting Period     |
| Table 2.2 | Cumulative Quantity of Excavated Materials                  |
| Table 2.3 | Summary of Environmental Licensing, Notification and Permit |
|           | Status  |
| Table 3.1 | Environmental Deficiencies (Observations) from Site         |
|           | Inspections during Reporting Period                         |

# LIST OF ANNEXES

| Annex A | Project Location                                     |
|---------|--|
| Annex B | Water Quality Monitoring Stations, Water Quality and |
|         | Ecological Sensitive Receivers                       |
| Annex C | Cumulative Complaints Statistics                     |
| Annex D | Implementation Programme of Mitigation Measures      |

#### **EXECUTIVE SUMMARY**

The construction works for the Permanent Aviation Fuel Facility resumed on 9 July 2007. This **tenth** quarterly Environmental Monitoring and Audit (EM&A) report presents the EM&A work carried out during the period from **1 April** to **30 June 2009** in accordance with the *EM&A Manual*.

Breaches of all Action and Limit Levels

No water quality monitoring was conducted (due to no dredging work) during the reporting period that required comparison against Action and Limit Levels.

Complaint Log

No environmental complaints were received during the reporting period.

Notifications of any Summons and Successful Prosecutions

No environmental summons or prosecutions were received in this reporting period.

Reporting Changes

There were no reporting changes in the reporting period.

Future Key Issues

- Dust release and suppression; and,
- Backfilling of rock armour over the pipelines.

# 1 INTRODUCTION

Leighton Contractors (Asia) Limited (LCAL) has appointed ERM-Hong Kong, Limited (ERM) as the Environmental Team (ET) to implement the Environmental Monitoring and Audit (EM&A) programme for the Permanent Aviation Fuel Facility (the Project) during construction works.

The construction works for PAFF commenced in November 2005 based upon the previous EIA (EIAO Register Number AEIAR-062-2002) conducted and the Environmental Permit EP-139/2002 granted on the 28th August 2002. Due to minor changes to the detailed layout of the site and the site boundary, application for Variation to the Environmental Permit (VEP) (VEP-133/2004) was submitted to the Director of Environmental Protection (DEP) for approval. The variation to the EP (EP-139/2002/A) was granted by EPD in February 2004.

The decision by EPD to grant the above Environmental Permit was, however, subject to a Judicial Review. The Judicial Review sided in the favour of the DEP, as did the subsequent Judgement from the Court of Appeal from the High Court for Judicial Review in March 2005. However, the DEP's decision to grant the EP was quashed by the Judgement of the Court of Final Appeal of July 2006.

The construction works were stopped following the Judgement of the Court of Final Appeal of July 2006. As such, in order to continue with the construction of the project, the project went through the statutory procedures under the EIAO again with a new design in order to obtain an environmental permit. The revised EIA was submitted in 2007 and the environmental permit (EP-262/2007) was granted in May 2007. *EP-262/2007* has been amended to *EP262/2007/A* and issued by the EPD on 30 November 2007. A further Variation to the Environmental Permit has been approved to allow dredging works to continue until March 2008. As such, *EP-262/2007/A* has been amended to *EP-262/2007/B* and issued by the EPD on 27 February 2008.

The construction works and EM&A requirements resumed on 9 July 2007 following the latest requirements of the *EP-262/2007* and *EM&A Manual*. Details regarding the EM&A requirements and changes should refer to the updated EM&A Manual. For the marine works, all piling activities were completed before the previous suspension of construction works in 2006.

#### 1.1 PURPOSE OF THE REPORT

This is the **tenth** EM&A Report which summarizes the monitoring results and audit findings for the EM&A programme during the reporting period from **1 April** to **30 June 2009**.

# 1.2 KEY CONTACT INFORMATION

Key contact information of the Project is presented in *Table 1.1*.

# Table 1.1Contact Information

| Name   | Position   | Telephone    | Facsimile  | E-mail                        |  |  |
|--|--|--------------|------------|-------------------------------|--|--|
| Airport Authority Hong Kong - Environmental Permit Holder    |  |              |            |                               |  |  |
| Anthony<br>Wong  | Assistant General<br>Manager Aviation<br>Logistics | 2183 3099    | 2824 2786  | anthony.wong@hkairport.com    |  |  |
| Contractor -   | - Leighton (Asia) Constru                          | ction Limite | d          |                               |  |  |
| Brian<br>Gillon  | Project Director                                   | 2823 1111    | 2529 8784  | brian.gillon@leightonasia.com |  |  |
| Boyd<br>Merrett  | Project Manager                                    | 2404 8900    | 2404 0081  | boyd.merrett@leightonasia.com |  |  |
| Franchisee'  | s Site Representative – EC                         | O Aviation   | Fuel Devel | opment Limited                |  |  |
| Philip Siu   | Franchisee's Site<br>Representative                | 2963 2820    | 2563 6311  | philip.siu@towngas.com        |  |  |
| Environme  | ntal Team – ERM-Hong K                             | ong Limited  | l          |                               |  |  |
| Craig Reid   | Environmental Team<br>Leader                       | 2271 3000    | 2723 5660  | craig.reid@erm.com            |  |  |
| Independent Environmental Checker - Hyder Consulting Limited |  |              |            |                               |  |  |
| Dr Guiyi Li  | Independent<br>Environmental Checker               | 2911 2233    | 2805 5028  | guiyi.li@hyderconsulting.com  |  |  |

# 2 ENVIRONMENTAL STATUS

# 2.1 PROJECT AREA

The project area is in Area 38 of Tuen Mun and the pipelines are located at Urmston Road between Tuen Mun Area 38 and Sha Chau. The site is illustrated in *Annex A*.

# 2.2 Environmental Sensitive Receivers

No air and noise sensitive receivers were identified close to the project area. However, water sensitive receivers and ecological sensitive receivers were identified in the EIA study, and are shown in *Annex B*.

# 2.3 MAJOR CONSTRUCTION ACTIVITIES

A summary of the major works undertaken in this reporting period is shown in *Table 2.1*. Marine dredging operations were completed on 23 January 2009. *Table 2.2* presents the cumulative quantity of excavated materials up to that date. Daily and cumulative dredging production rates are illustrated in *Figure 2.1*.

# Table 2.1 Summary of Works Undertaken During the Reporting Period

| Area                     | Works undertaken  |  |  |
|--------------------------|---|--|--|
| Tuen Mun Area 38         | <ul> <li>Tank Farm and Bund Wall Construction</li> <li>Permanent Drainage Construction</li> <li>Operational &amp; Fire Services Buildings Construction</li> <li>Jetty Works (Non-piling)</li> </ul> |  |  |
| Submarine Pipeline Route | <ul> <li>Completion of installation of main submarine pipeline</li> <li>Riser connections at seawall and Sha Chau</li> <li>Backfilling and placing of rock armour over the pipelines</li> </ul>     |  |  |

# Table 2.2 Cumulative Quantity of Excavated Materials

| Type of Excavated Materials              | Cumulative Bulk Volume (m³) |  |  |  |
|--|-----------------------------|--|--|--|
| From 17 December 2007 to 31 March 2008   |                             |  |  |  |
| Contaminated Mud                         | 105,974                     |  |  |  |
| Uncontaminated Mud                       | 97,815                      |  |  |  |
|  |                             |  |  |  |
| From 1 September 2008 to 23 January 2009 |                             |  |  |  |
| Contaminated Mud                         | 0                           |  |  |  |
| Uncontaminated Mud                       | 149,147                     |  |  |  |




Figure 2.1 Daily and cumulative volumes (m³) of excavated materials from 1 September to 30 June 2009. Excavated materials contained uncontaminated mud only.



# 2.4 MONITORING SCHEDULE OF THE REPORTING PERIOD

No water quality monitoring was conducted during the reporting period, hence presentation of the monitoring schedule is not applicable.

# 2.5 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since July 2007 is presented in *Table* **2.3**.

Table 2.3 Summary of Environmental Licensing, Notification and Permit Status

| Permit/ Licenses/<br>Notification   | Reference                   | Validity Period                            | Remarks  |
|---|-----------------------------|--|--|
| Environmental Permit  | EP-262/2007/B               | Throughout<br>Project                      | Issued on 27 February<br>2008 ( <i>EP</i> -262/2007/A on 30<br>November 2007, <i>EP</i> -<br>262/2007 issued on 31 May<br>2007, <i>EP</i> -139/2002<br>originally granted on 28<br>August 2002 and <i>EP</i> -<br>139/2002/A granted on 24<br>February 2004 were<br>superseded)          |
| Chemical Waste<br>Producer Registration   | WPN 5111-421-L2174-<br>25   | Throughout<br>Project                      | Issued on 10 November 2005   |
| Notification of<br>Construction Works<br>under Air Pollution<br>Control (Construction<br>Dust) Regulation | H2104/U1D/5542/DG/<br>DH/PL | Throughout<br>Project                      | Notification on 6 July 2007  |
| Construction Noise<br>Permit  | GW-RW0676-07                | 21 December 2007<br>to 19 June 2008        | For land-based works including air compressors, breakers, excavators, wheeled loaders, mobile cranes, concrete lorry mixers, hand-held pokers, bar benders/cutters, wood saws, grinders, submarine water pump, lorries with crane, dump trucks, rollers, ventilation fans and generators |
|   | GW-RW0677-07                | 21 December 2007<br>to 29 February<br>2008 | For marine dredging<br>operation including grab<br>dredger, tug boat, split<br>hopper barge and motor<br>sampan  |

| Permit/ Licenses/<br>Notification | Reference    | Validity Period                     | Remarks  |
|-----------------------------------|--------------|-------------------------------------|--|
|                                   | GW-RW0678-07 | 21 December 2007<br>to 18 June 2008 | For marine jetty works including concrete pump derrick barges, hand-held grinders, generators, air compressors, boring machines, water pumps, tug boat, grout mixers and grout pumps   |
|                                   | GW-RW0094-08 | 1 March to 31<br>March 2008         | For marine dredging<br>operation including grab<br>dredger, tug boat, split<br>hopper barge and motor<br>sampan  |
|                                   | GW-RW0312-08 | 04 July 2008 to 22<br>December 2008 | For marine jetty works including concrete pump derrick barges, hand-held grinders, generators, air compressors, boring machines, water pumps, tug boat, grout mixers and grout pumps   |
|                                   | GW-RW0313-08 | 04 July 2008 to 19<br>December 2008 | For land-based works including air compressors, breakers, excavators, wheeled loaders, mobile cranes, concrete lorry mixers, hand-held pokers, bar benders/cutters, wood saws, grinders, submarine water pump, lorries with crane, dump trucks, rollers, ventilation fans and generators   |
|                                   | GW-RW0373-08 | 1 August 2008 to 20 January 2009    | For land-based works including air compressors, breakers, excavators, wheeled loaders, mobile cranes, concrete lorry mixers, hand-held pokers, bar benders/cutters, wood saws, grinders, submarine water pump, lorries with crane, dump trucks, rollers, ventilation fans, generators, stirrer, jet chisel, water jet machine and dehumidifier |
|                                   | GW-RW0368-08 | 1 September to 30<br>November 2008  | For marine dredging operation including grab dredger, tug boat, split hopper barge and motor sampan  |

| Permit/ Licenses/               | Reference          | Validity Period                            | Remarks  |
|---------------------------------|--------------------|--|--|
| Notification                    | GW-RW0054-09       | 16 February 2009<br>to 5 August 2009       | For land-based and marine works including passenger launch, winch, welding machine, grinder, generator, power pack, tug boat, crane, air compressor, roller, hoist and derrick barge |
| Marine Dumping<br>Permit        | EP/MD/08-064       | 13 December 2007<br>to 29 February<br>2008 | For Type 1 – Open Sea<br>Disposal  |
|                                 | EP/MD/08-065       | 13 December 2007<br>to 12 January<br>2008  | For Type 1d & Type 2<br>marine disposal  |
|                                 | EP/MD/08-071       | 13 January 2008<br>to 12 February<br>2008  | For Type 1d & Type 2<br>marine disposal  |
|                                 | EP/MD/08-090       | 3 March to 31<br>March 2008                | For Type 1d & Type 2<br>marine disposal  |
|                                 | EP/MD/08-091       | 3 March to 31<br>March 2008                | For Type 1 – Open Sea<br>Disposal  |
|                                 | EP/MD/09-018       | 1 September to 30<br>September 2008        | For Type 1d & Type 2<br>marine disposal  |
|                                 | EP/MD/09-032       | 1 October to 31<br>October 2008            | For Type 1d & Type 2<br>marine disposal  |
|                                 | EP/MD/09-017       | 1 September to 30<br>November 2008         | For Type 1 – Open Sea<br>Disposal  |
|                                 | EP/MD/09-039       | 1 December 2008<br>to 31 January<br>2009   | For Type 1 – Open Sea<br>Disposal  |
| Wastewater Discharge<br>License | EP760/421/011399/l | 15 March 2006 to<br>31 March 2011          | Issued on 15 March 2006  |

#### 2.6 COMMUNITY LIAISON GROUP MEETING

According to the EP requirements, a Community Liaison Group (CLG) shall be established within three months after commencement of construction of the Project. The major duty of CLG is to advise on and monitor the proper design, construction and operation of the Project. The CLG comprises representatives from Airport Authority, members of Tuen Mun community and academics. During the reporting period, a meeting was organised by the CLG on 10 June 2009. Details of the CLG (including Membership and its Terms of Reference) and the meeting minutes can be found on the Project website (http://www.paffhk.com).

# 2.7 SUMMARY OF NON-COMPLIANCE WITH THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS

No environmental non-compliance was recorded during the reporting period.

# 2.8 SUMMARY OF ENVIRONMENTAL COMPLAINTS

No environmental complaint was received during the reporting period. A statistical summary of environmental complaints since project commencement is presented in *Annex C*.

# 2.9 SUMMARY OF ENVIRONMENTAL SUMMONS

No summons was received in this reporting period. A statistical summary of legal proceeding since project commencement is presented in *Annex C*.

#### 3.1 Previous Environmental Deficiencies and Follow-up Actions

As no environmental complaint was received over the last reporting period, no follow-up action was required.

Weekly site inspections were carried out by the ET on 2, 8, 15, 22 and 29 April 2009, 7, 13, 19 and 29 May 2009, and 4, 12, 19 and 29 June 2009. Overall, the site was in good orderly manner and no non-compliances were found. Environmental deficiencies and follow-up actions/mitigation measures were identified during the inspections and summarised in *Table 3.1*.

Table 3.1 Environmental Deficiencies (Observations) from Site Inspections during Reporting Period

| Reporting Month | Observation  | Follow-up Action   |
|-----------------|--|--|
| April 2009      | Unpaved areas were not watered regularly   | The Contractor was reminded to water regularly on the unpaved areas as well as during sediment excavation to avoid dust generation.  |
|                 | Stockpiles of excavated materials were not covered   | The Contractor was reminded to cover or water regularly on the stockpiles of excavated materials to avoid dust generation.   |
|                 | Stagnant water pools were observed inside chemical waste storage, around tank farm area, as well as the tap water system next to the workshop. | The Contractor was reminded to arrange <i>ad hoc</i> water clearances as necessary.  |
|                 | Waste drums in the chemical waste storage were not labelled  | The Contractor was recommended to label the containers with proper stickers with reference to the <i>Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes under the Waste Disposal Ordinance</i> (Cap. 354) |
|                 | General and construction wastes such as wooden board were accumulated next to the temporary office without proper receptacle.                  | The Contractor was reminded to replace bins for temporary storage as soon as possible.   |
|                 | General wastes and paper wastes in<br>the tank farm area were observed<br>to be full.  | The Contractor was recommended to arrange collection of general wastes by a licensed Contractor as soon as possible.   |

| Reporting Month | Observation   | Follow-up Action   |
|-----------------|---|--|
| May 2009        | Unpaved areas were not watered regularly  | The Contractor was reminded to water regularly on the unpaved areas as well as during sediment excavation to avoid dust generation.  |
|                 | The seawater in the vicinity of the jetty area appeared turbid but no sediment plume was observed   | Although this observation was thus considered to be unlikely to be due to the construction works, the Contractor was reminded to check the drainage system regularly.  |
|                 | Stagnant water pools were<br>observed in various areas (eg<br>chemical waste storage, drip tray of<br>diesel tank holding, operational<br>building and jetty area)  | The Contractor was reminded to arrange ad hoc water clearance as necessary.  |
|                 | Chemical waste drums were found next to jetty area without proper labelling and receptacle. General wastes were accumulated within the tank farm area without proper receptacle   | The Contractor was reminded to replace bins for temporary storage as soon as possible and recommended to label the containers with proper stickers with reference to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes under the Waste Disposal Ordinance (Cap. 354) |
|                 | Waste paper bins in the tank farm area were observed to be full.  | The Contractor was recommended to arrange collection of wastes by a licensed Contractor as soon as possible.   |
| June 2009       | Unpaved areas were not watered regularly.   | The Contractor was reminded to water regularly on the unpaved areas as well as during sediment excavation to avoid dust generation.  |
|                 | Stagnant water ponds were observed inside waste storage area and within tank farm area.   | The Contractor was reminded to arrange <i>ad hoc</i> water clearances as necessary.  |
|                 | Sediment plume was observed at the drainage discharge outfall at the jetty area. This is probably due to the heavy rainfall that had occurred during the previous night that may have hindered the sedimentation inside the septic tanks. | The Contractor was reminded to check efficiency of the septic tanks regularly, especially after heavy rain.  |
|                 | A small leakage was found in the tap water system next to the workshop and the drainage pipes   | The Contractor was reminded to maintain the tap water systems/pipes in good conditions and avoid accumulation of stagnant water pools  |

| Reporting Month | Observation                         | Follow-up Action                    |
|-----------------|-------------------------------------|-------------------------------------|
|                 | The seawater in the vicinity of the | Although this observation was thus  |
|                 | jetty area appeared turbid but no   | considered to be unlikely to be due |
|                 | sediment plume was observed.        | to the construction works, the      |
|                 |                                     | Contractor was reminded to check    |
|                 |                                     | the drainage system regularly.      |
|                 | Stockpiles of construction wastes   | The Contractor was reminded to      |
|                 | and chemical waste drums were       | replace bins for temporary storage  |
|                 | accumulated within the tank farm    | as soon as possible.                |
|                 | area without proper receptacle and  |                                     |
|                 | not sealed.                         |                                     |
|                 |                                     |                                     |
|                 | Two petroleum gas tanks were        | The Contractor was reminded to      |
|                 | found on the new access road        | move the tanks to the designated    |
|                 | without proper receptacle.          | storage area as soon as possible.   |
|                 |                                     |                                     |
|                 | Waste paper bin near the operation  | The Contractor was recommended      |
|                 | building is observed to be full.    | to arrange collection of general    |
|                 |                                     | wastes by a licensed Contractor as  |
|                 |                                     | soon as possible.                   |
|                 |                                     |                                     |

The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

# 3.2 IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS

The implementation status of environmental mitigation measures and requirements as stated in the *EIA Report, Environmental Permits* and *EM&A Manual* during the reporting period is summarized in *Annex D*.

# 4 ENVIRONMENTAL MONITORING

#### 4.1 AIR AND NOISE

Air and Noise monitoring is not required for the project.

# 4.2 WATER QUALITY

No dredging activities were scheduled from 24 January 2009 onwards, hence no water quality monitoring was required during the quarter.

#### 4.3 POPS MONITORING

No dredging activities were scheduled from 24 January 2009 onwards, hence persistent organic pollutants (POPs) monitoring was not required during the quarter.

#### 4.4 WASTE MANAGEMENT

According to EP *Condition 3.3*, the Contractor's revised Waste Management Plan (Revision 5) (WMP), which has been certified by the ET and IEC, was submitted to the EPD on 5 November 2008.

#### 4.5 CULTURAL HERITAGE

The *Watching Brief Report*, verified by the Independent Environmental Checker, was submitted to the EPD and AMO on 9 May 2008.

#### 4.6 LANDSCAPE AND VISUAL

According to the EIA report and EM&A Manual, mitigation measures and site inspection are required during the landscaping/planting works. The berm/landscaping bund appeared to have vegetation grown during the project suspension period.

The weekly site inspections included general audits on landscape and visual issues to ensure that the site was in orderly and acceptable manner.

# 4.7 LAND CONTAMINATION, HAZARD TO LIFE AND FUEL SPILL RISK

The ET and IEC verified updated design audit plan which was submitted to the EPD on 7 November 2007.

Weekly site inspection covered the waste management aspects which included measures to prevent land contamination by chemical wastes.

# 4.8 ECOLOGY

Dolphin Visual Monitoring

Dolphin visual monitoring was not required as no dredging works were scheduled for the reporting period.

#### 4.9 EM&A MANUAL

The *EM&A Manual* for the Project has been updated by the ET to include the detailed arrangements of setting up a Community Liaison Group, carrying out design audit, and monitoring of Persistent Organic Pollutants (POPs) during construction of the Project. The revised *EM&A Manual*, which has been verified by the IEC, was submitted to the EPD on 1 April 2009.

# 4.10 BASELINE WATER QUALITY MONITORING

The *Final Baseline Monitoring Report* was submitted to the EPD on 20 February 2008 and placed under the EIAO register.

#### 5 FUTURE KEY ISSUES AND CONCLUSION

# 5.1 KEY ISSUES FOR THE NEXT REPORTING PERIOD

Key issues to be considered in the next reporting period will be:

- dust release and suppression; and,
- backfilling of rock armour over pipelines.

#### 5.2 IMPACT PREDICTION FOR THE NEXT REPORTING PERIOD

Provided that environmental mitigation measures including good on-site practises are properly implemented, no unacceptable adverse environmental impacts are expected.

#### 5.3 Works and Monitoring Schedule for the Next Reporting Period

Work programme for the next reporting period includes:

- backfilling works;
- jetty platform works (non-piling); and,
- site works (construction works for tank farm, operational and fire services buildings, pump platform, drainages, bund wall, security wall etc).


Weekly site inspections will be undertaken in accordance with the *EM&A Manual*.

#### 5.4 CONCLUSION

The EM&A works were conducted throughout the construction period and the relevant monitoring was conducted in accordance with the EP's requirements. Mitigation measures were used to minimise the environmental impacts, where appropriate. Some environmental deficiencies were observed during the site inspections and the Contractor implemented corrective action to mitigate the issues. Overall, the site was in an orderly manner.

# Annex A

# Project Location



Annex A


Location of PAFF


**Environmental** Resources Management



# Annex B

Water Quality Monitoring Stations, Water Quality and Ecological Sensitive Receivers





Annex B

FILE: C2475aa

DATE: 12/11/2007

Water Quality and Ecological Sensitive Receivers

(Soure: PAFF for Hong Kong International Airport EIA, Mouchel 2002)

Environmental Resources Management



# Annex C

# Cumulative Complaints Statistics

# Summary of Environmental Complaints

| Reporting Period       | Complaint Statistics    |            |                  |  |  |  |  |  |  |
|------------------------|-------------------------|------------|------------------|--|--|--|--|--|--|
|                        | Frequency               | Cumulative | Complaint Nature |  |  |  |  |  |  |
| Before construction    | 1                       | 1          | Dust             |  |  |  |  |  |  |
| works                  |                         |            |                  |  |  |  |  |  |  |
| 18/11/05 - 15/12/05    | 1                       | 2          | Dust             |  |  |  |  |  |  |
| 15/12/05 - 14/01/06    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 15/01/06 - 14/02/06    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 15/02/06 - 14/03/06    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 15/03/06 - 14/04/06    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 15/04/06 - 14/05/06    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 15/05/06 - 14/06/06    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 15/06/06 - 14/07/06    | 0                       | <u>2</u>   | Nil              |  |  |  |  |  |  |
| Re-commencement of cor | nstruction works on 9th | July 2007  |                  |  |  |  |  |  |  |
| 09/07/07 - 31/07/07    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/08/07 - 31/08/07    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/09/07 - 30/09/07    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/10/07 - 31/10/07    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/11/07 - 30/11/07    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/12/07 - 31/12/07    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/01/08 - 31/01/08    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/02/08 - 29/02/08    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/03/08 - 31/03/08    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/04/08 - 30/04/08    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/05/08 - 31/05/08    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/06/08 - 30/06/08    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/07/08 - 31/07/08    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/08/08 - 31/08/08    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/09/08 - 30/09/08    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/10/08 - 31/10/08    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/11/08 - 30/11/08    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/12/08 - 31/12/08    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/01/09 - 31/01/09    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/02/09 - 28/02/09    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/03/09 - 31/03/09    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/04/09 - 30/04/09    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/05/09 - 31/05/09    | 0                       | 2          | Nil              |  |  |  |  |  |  |
| 01/06/09 - 30/06/09    | 0                       | 2          | Nil              |  |  |  |  |  |  |

# Summary of Environmental Summons

| Reporting Period        | <b>Environmental Summons</b> |            |               |  |  |  |  |  |  |
|-------------------------|------------------------------|------------|---------------|--|--|--|--|--|--|
|                         | Frequency                    | Cumulative | Summon Nature |  |  |  |  |  |  |
| 18/11/05 - 15/12/05     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 16/12/05 - 14/01/06     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 15/01/06 - 14/02/06     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 15/02/06 - 14/03/06     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 15/03/06 - 14/04/06     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 15/04/06 - 14/05/06     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 15/05/06 - 14/06/06     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 15/06/06 - 14/07/06     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| Re-commencement of cons | struction works on 9th       | July 2007  |               |  |  |  |  |  |  |
| 09/07/07 - 31/07/07     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/08/07 - 31/08/07     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/09/07 - 30/09/07     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/10/07 - 31/10/07     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/11/07 - 30/11/07     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/12/07 - 31/12/07     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/01/08 - 31/01/08     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/02/08 - 29/02/08     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/03/08 - 31/03/08     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/04/08 - 30/04/08     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/05/08 - 31/05/08     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/06/08 - 30/06/08     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/07/08 - 31/07/08     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/08/08 - 31/08/08     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/09/08 - 30/09/08     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/10/08 - 31/10/08     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/11/08 - 30/11/08     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/12/08 - 31/12/08     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/01/09 - 31/01/09     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/02/09 - 28/02/09     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/03/09 - 31/03/09     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/04/09 - 30/04/09     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/05/09 - 31/05/09     | 0                            | 0          | Nil           |  |  |  |  |  |  |
| 01/06/09 - 30/06/09     | 0                            | 0          | Nil           |  |  |  |  |  |  |

# Annex D

Implementation Programme of Mitigation Measures

# ANNEX D IMPLEMENTATION SCHEDULE

| EIA       | EM&A      | <b>Environmental Protection Measures</b>   | Location/                                 | Implementation       | Relevant   | In | - |       | tation |        | Implementation |
|-----------|-----------|--|---|----------------------|--|----|---|-------|--------|--------|----------------|
| Reference | Manual    |  | Timing                                    | Agent                | Standard or  |    | S | chedu |        | Agency | Status         |
|           | Reference |  |   |                      | Requirement  | D  |   | C     | О      |        |                |
| Water Qua | lity      |  |   |                      |  |    |   |       |        |        |                |
| 6.7       | 6.8.1     | There should be no access to the shore or working from land within the Marine Park. No marine anchors shall be used within the Marine Park.      | Marine Park /<br>Pipeline<br>Dredging     | Contractor           | TMEIA  |    |   | Y     |        | N/A    | On going       |
| 6.7       | 6.8.1     | No hydraulic dredging within Marine Park.  | Marine Park /<br>Pipeline<br>Dredging     | Contractor           | TMEIA  |    |   | Y     |        | N/A    | Completed      |
| 6.7       | 6.8.1     | Dredging for pipeline trench should be<br>timed to coincide with maintenance<br>dredging for Sha Chau AFRF marine<br>access channel if relevant. | Sha Chau ARFR<br>Marine access<br>channel | Airport<br>Authority | TMEIA  |    |   | Y     |        | N/A    | Completed      |
| 6.4       |           | The work rate for dredging should not exceed 4,000 m <sup>3</sup> /hr for the TSHD and 7,000 m <sup>3</sup> /day for the grab dredger.           | Marine Park /<br>Pipeline<br>Dredging     | Contractor           | TMEIA  |    |   | Y     |        | N/A    | Completed      |
| 6.7       | 6.8.1     | Standard good dredging practice measures shall be written in the dredging contract.  | Marine Park /<br>Pipeline<br>Dredging     | Franchisee           | TMEIA  |    |   | Y     |        | N/A    | Completed      |
| 6.7       | 6.8.1     | Use of Lean Material Overboard (LMOB) systems shall be prohibited. No mud overflow is to be permitted for dredging using TSHD.                   | Dredged areas/<br>Pipeline<br>Dredging    | Contractor           | TMEIA Marine<br>Fill Committee<br>Guidelines.<br>DASO permit<br>conditions |    |   | Y     |        | N/A    | Not applicable |
| 6.7       | 6.8.1     | Mechanical grabs shall be designed and maintained to avoid spillage and should seal tightly while being lifted.                                  | Dredged areas/<br>Pipeline<br>Dredging    | Contractor           | TMEIA Marine<br>Fill Committee<br>Guidelines.<br>DASO permit<br>conditions |    |   | Y     |        | N/A    | Completed      |
| 6.7       | 6.8.1     | Barges and hopper dredgers shall have<br>tight fittings seals to their bottom<br>openings to prevent leakage of material.                        | Dredged areas/<br>Pipeline<br>Dredging    | Contractor           | TMEIA Marine<br>Fill Committee<br>Guidelines.<br>DASO permit<br>conditions |    |   | Y     |        | N/A    | Completed      |

| EIA<br>Reference | EM&A<br>Manual | <b>Environmental Protection Measures</b>   | Location/<br>Timing                    | Implementation | Relevant<br>Standard or  | In | - | nentat<br>iedule |   | Maintenance<br>Agency | Implementation<br>Status |
|------------------|----------------|--|--|----------------|--|----|---|------------------|---|-----------------------|--------------------------|
| Reference        | Reference      |  | Timing                                 | Agent          | Requirement  | D  |   |                  | O | Agency                | Status                   |
| 6.7              | 6.8.1          | Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes   | Dredged areas/<br>Pipeline<br>Dredging | Contractor     | TMEIA Marine Fill Committee Guidelines. DASO permit conditions             |    |   | Y                |   | N/A                   | Not applicable           |
| 6.7              | 6.8.1          | Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation. | Dredged areas/<br>Pipeline<br>Dredging | Contractor     | TMEIA Marine<br>Fill Committee<br>Guidelines.<br>DASO permit<br>conditions |    |   | Y                |   | N/A                   | Completed                |
| 6.7              | 6.8.1          | Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.   | Dredged areas/<br>Pipeline<br>Dredging | Contractor     | TMEIA Marine<br>Fill Committee<br>Guidelines.<br>DASO permit<br>conditions |    |   | Y                |   | N/A                   | Completed                |
| 6.7              | 6.8.1          | Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action.  | Dredged areas/<br>Pipeline<br>Dredging | Contractor     | TMEIA Marine<br>Fill Committee<br>Guidelines.<br>DASO permit<br>conditions |    |   | Y                |   | N/A                   | Completed                |
| 6.7              | 6.8.1          | All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.                                | Dredged areas/<br>Pipeline<br>Dredging | Contractor     | TMEIA Marine<br>Fill Committee<br>Guidelines.<br>DASO permit<br>conditions |    |   | Y                |   | N/A                   | Completed                |
| 6.7              | 6.8.1          | The works shall not cause foam, oil, grease, letter or other objectionable matter to be present in the water within and adjacent to the works site.  | Dredged areas/<br>Pipeline<br>Dredging | Contractor     | TMEIA Marine<br>Fill Committee<br>Guidelines.<br>DASO permit<br>conditions |    |   | Y                |   | N/A                   | Completed                |

| EIA<br>Reference | EM&A<br>Manual | <b>Environmental Protection Measures</b>   | Location/<br>Timing                                | Implementation<br>Agent | Relevant<br>Standard or  | In | nplementation<br>Schedule | Maintenance<br>Agency | Implementation<br>Status |
|------------------|----------------|--|--|-------------------------|--|----|---------------------------|-----------------------|--------------------------|
| Reference        | Reference      |  | Timing   | Agent                   | Requirement  | D  | C O                       | Agency                | Status                   |
| 6.7              | 6.8.1          | Placement of pipeline trench backfill should be undertaken in a controlled manner to minimise impacts.  Backfilling with rock should be undertaken either down pipe or by a reverse grab operation or other controlled technique to ensure that this material does not mound on the seabed   | Pipeline<br>trench/<br>Pipeline<br>Dredging        | Contractor              | TMEIA<br>Minimise<br>disturbance                                   |    | Y                         | N/A                   | Ongoing                  |
| 6.7              | 6.8.1          | Wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters.  | Land site/<br>Throughout<br>construction<br>period | Contractor              | TMEIA ProPECC Note 1/94. WPCO TM on Effluent Standards             |    | Y                         | N/A                   | Ongoing                  |
| 6.7              | 6.8.1          | Sewage effluent and discharges from onsite kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided.  | Land site/<br>Throughout<br>construction<br>period | Contractor              | TMEIA ProPECC Note 1/94. WPCO TM on Effluent Standards             |    | Y                         | N/A                   | Ongoing                  |
| 6.7              | 6.8.1          | Storm drainage should be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sandbag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks. | Land site/<br>Throughout<br>construction<br>period | Contractor              | TMEIA<br>ProPECC Note<br>1/94. WPCO<br>TM on Effluent<br>Standards |    | Y                         | N/A                   | Ongoing                  |
| 6.7              | 6.8.1          | Silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm.  | Land site/<br>Throughout<br>construction<br>period | Contractor              | TMEIA<br>ProPECC Note<br>1/94. WPCO<br>TM on Effluent<br>Standards |    | Y                         | N/A                   | Ongoing                  |

| EIA<br>Reference | EM&A<br>Manual | <b>Environmental Protection Measures</b>  | Location/<br>Timing                                | Implementation<br>Agent | Relevant<br>Standard or  | In | - | emen<br>chedi | itation<br>ule | Maintenance<br>Agency | Implementation<br>Status |
|------------------|----------------|---|--|-------------------------|--|----|---|---------------|----------------|-----------------------|--------------------------|
|                  | Reference      |   | Ö  | 8-                      | Requirement  | D  |   | C             | О              | 87                    |                          |
| 6.7              | 6.8.1          | Temporary access roads should be surfaced with crushed stone or gravel.   | Land site/<br>Throughout<br>construction<br>period | Contractor              | TMEIA ProPECC Note 1/94. WPCO TM on Effluent Standards             |    |   | Y             |                | N/A                   | Ongoing                  |
| 6.7              | 6.8.1          | Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.  | Land site/<br>Throughout<br>construction<br>period | Contractor              | TMEIA ProPECC Note 1/94. WPCO TM on Effluent Standards             |    |   | Y             |                | N/A                   | Ongoing                  |
| 6.7              | 6.8.1          | Measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system.   | Land site/<br>Throughout<br>construction<br>period | Contractor              | TMEIA ProPECC Note 1/94. WPCO TM on Effluent Standards             |    |   | Y             |                | N/A                   | Ongoing                  |
| 6.7              | 6.8.1          | Open stockpiles of construction materials (e.g. aggregates and sand) o nsite should be covered with tarpaulin or similar fabric during rainstorms.  | Land site/<br>Throughout<br>construction<br>period | Contractor              | TMEIA ProPECC Note 1/94. WPCO TM on Effluent Standards             |    |   | Y             |                | N/A                   | Ongoing                  |
| 6.7              | 6.8.1          | Manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. | Land site/<br>Throughout<br>construction<br>period | Contractor              | TMEIA<br>ProPECC Note<br>1/94. WPCO<br>TM on Effluent<br>Standards |    |   | Y             |                | N/A                   | Ongoing                  |
| 6.7              | 6.8.1          | Discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.   | Land site/<br>Throughout<br>construction<br>period | Contractor              | TMEIA ProPECC Note 1/94. WPCO TM on Effluent Standards             |    |   | Y             |                | N/A                   | Ongoing                  |

| EIA<br>Reference | EM&A<br>Manual | <b>Environmental Protection Measures</b>             | Location/<br>Timing | Implementation<br>Agent | Relevant<br>Standard or | In | - | mentation<br>hedule | Maintenance<br>Agency | Implementation<br>Status |
|------------------|----------------|--|---------------------|-------------------------|-------------------------|----|---|---------------------|-----------------------|--------------------------|
|                  | Reference      |  |                     |                         | Requirement             | D  |   | C O                 |                       |                          |
| 6.7              | 6.8.1          | All vehicles and plant should be cleaned             | Land site/          | Contractor              | TMEIA                   |    |   | Y                   | N/A                   | Ongoing                  |
|                  |                | before they leave the construction site to           | Throughout          |                         | ProPECC Note            |    |   |                     |                       |                          |
|                  |                | ensure that no earth, mud or debris is               | construction        |                         | 1/94. WPCO              |    |   |                     |                       |                          |
|                  |                | deposited by them on roads. A wheel                  | period              |                         | TM on Effluent          |    |   |                     |                       |                          |
|                  |                | washing bay should be provided at every site exit.   |                     |                         | Standards               |    |   |                     |                       |                          |
| 6.7              | 6.8.1          | Wheel wash overflow shall be directed to             | •                   | Contractor              | TMEIA                   |    |   | Y                   | N/A                   | Ongoing                  |
|                  |                | silt removal facilities before being                 | Throughout          |                         | ProPECC Note            |    |   |                     |                       |                          |
|                  |                | discharged to the storm drain.                       | construction        |                         | 1/94. WPCO              |    |   |                     |                       |                          |
|                  |                |  | period              |                         | TM on Effluent          |    |   |                     |                       |                          |
|                  |                |  |                     |                         | Standards               |    |   |                     |                       |                          |
| 6.7              | 6.8.1          | The section of construction road between             | •                   | Contractor              | TMEIA                   |    |   | Y                   | N/A                   | Ongoing                  |
|                  |                | the wheel washing bay and the public                 | Throughout          |                         | ProPECC Note            |    |   |                     |                       |                          |
|                  |                | road should be surfaced with crushed                 | construction        |                         | 1/94. WPCO              |    |   |                     |                       |                          |
|                  |                | stone or coarse gravel.                              | period              |                         | TM on Effluent          |    |   |                     |                       |                          |
|                  |                |  |                     | _                       | Standards               |    |   |                     |                       |                          |
| 6.7              | 6.8.1          | Wastewater generated from concreting,                | Land site/          | Contractor              | TMEIA                   |    |   | Y                   | N/A                   | Ongoing                  |
|                  |                | plastering, internal decoration, cleaning            | Throughout          |                         | ProPECC Note            |    |   |                     |                       |                          |
|                  |                | work and other similar activities, shall be          |                     |                         | 1/94. WPCO              |    |   |                     |                       |                          |
|                  |                | screened to remove large objects.                    | period              |                         | TM on Effluent          |    |   |                     |                       |                          |
|                  |                | *****  | T 1 /               |                         | Standards               |    |   | 27                  | NT / A                | 0 .                      |
| 6.7              | 6.8.1          | Vehicle and plant servicing areas, vehicle           |                     | Contractor              | TMEIA                   |    |   | Y                   | N/A                   | Ongoing                  |
|                  |                | wash bays and lubrication facilities shall           | Throughout          |                         | ProPECC Note            |    |   |                     |                       |                          |
|                  |                | be located under roofed areas. The                   | construction        |                         | 1/94. WPCO              |    |   |                     |                       |                          |
|                  |                | drainage in these covered areas shall be             | period              |                         | TM on Effluent          |    |   |                     |                       |                          |
|                  |                | connected to foul sewers via a petrol                |                     |                         | Standards               |    |   |                     |                       |                          |
|                  |                | interceptor in accordance with the                   |                     |                         |                         |    |   |                     |                       |                          |
|                  |                | requirements of the WPCO or collected                |                     |                         |                         |    |   |                     |                       |                          |
| 6.7              | 6.8.1          | for off site disposal. The contractors shall prepare | Land site/          | Contractor              | TMEIA                   |    |   | Y                   | N/A                   | Ongoing                  |
| 0.7              | 0.0.1          | oil/chemical cleanup plan and ensure                 | Throughout          | Contractor              | ProPECC Note            |    |   | 1                   | IN/ A                 | Ongoing                  |
|                  |                | that leakages or spillages are contained             | construction        |                         | 1/94. WPCO              |    |   |                     |                       |                          |
|                  |                | and cleaned up immediately.                          | period              |                         | TM on Effluent          |    |   |                     |                       |                          |
|                  |                | and cleaned up mimediatery.                          | periou              |                         | Standards               |    |   |                     |                       |                          |
|                  |                |  |                     |                         | Januarus                |    |   |                     |                       |                          |

| EIA       | EM&A                | <b>Environmental Protection Measures</b>   | Location/  | Implementation | Relevant  | In | - |            | Maintenance | •       |
|-----------|---------------------|--|--|----------------|---|----|---|------------|-------------|---------|
| Reference | Manual<br>Reference |  | Timing   | Agent          | Standard or<br>Requirement  | D  |   | edule<br>O | Agency      | Status  |
| 6.7       | 6.8.1               | Waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance.   | Land site/<br>Throughout<br>construction<br>period | Contractor     | TMEIA ProPECC Note 1/94. WPCO TM on Effluent Standards                                |    |   | Y          | N/A         | Ongoing |
| 6.7       | 6.8.1               | All fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank. | Land site/<br>Throughout<br>construction<br>period | Contractor     | TMEIA ProPECC Note 1/94. WPCO TM on Effluent Standards                                |    | - | Y          | N/A         | Ongoing |
| 6.7       | 6.8.1               | Surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.  | Land site/<br>Throughout<br>construction<br>period | Contractor     | TMEIA<br>ProPECC Note<br>1/94. WPCO<br>TM on Effluent<br>Standards                    |    | • | Y          | N/A         | Ongoing |
| 6.7       | 6.8.1               | Wastewater from pipe commissioning dewatering exercises shall be stored on site and for chemical analysis and safe disposal in accordance with the WPCO.   | Tank Farm/Tank farm commissioning                  | Franchisee     | TMEIA<br>WPCO TM on<br>Effluent<br>Standards  |    | • | Y          | N/A         | Ongoing |
| 6.7       | Section 6           | All construction works shall be subject to routine audit to ensure implementation of all EIA recommendations and good working practice.  | Land site/<br>Throughout<br>construction<br>period | Contractor     | EM&A Manual   |    | , | Y          | N/A         | Ongoing |
| 6.7       | Section 6           | Submarine section of aviation fuel pipeline shall be covered with rock armour protection which shall not protrude above the level of the adjacent natural seabed.  | Submarine<br>pipeline                              | Franchisee     | TMEIA<br>Rock armour to<br>minimum<br>thickness of 1m                                 | Y  | • | Y          | Franchisee  | Ongoing |
| 6.7       | Section 6           | Detailed emergency response procedures shall be drawn up. These will include requirements to maintain floating oil booms, absorbent materials and skimmers on site at all times.   | All facilities                                     | Franchisee     | TMEIA<br>Industry<br>Standards e.g.<br>Oil Companies<br>International<br>Marine Forum |    |   | Y          | Franchisee  | Pending |

| EIA<br>Reference | EM&A<br>Manual<br>Reference | <b>Environmental Protection Measures</b>  | Location/<br>Timing | Implementation<br>Agent | Relevant<br>Standard or<br>Requirement  | In<br>D | - | menta<br>hedul<br>C |   | Maintenance<br>Agency | Implementation<br>Status |
|------------------|-----------------------------|---|---------------------|-------------------------|---|---------|---|---------------------|---|-----------------------|--------------------------|
| 6.7              | Section 6                   | Coupling points on the jetty will be protected with slop collection utilities.  | Jetty               | Franchisee              | TMEIA<br>Rock armour to<br>minimum<br>thickness of 1m                                 |         |   | Y                   |   | Franchisee            | On going                 |
| 6.7              | Section 6                   | Auxiliary tanks shall be permanently maintained at the tank farm for recovered fuel and slops.  | Tank farm           | Franchisee              | TMEIA   |         |   |                     | Y | Franchisee            | Pending                  |
| 6.7              | Section 6                   | Oily drainage systems and slop collection systems will connect to an oil/water separator.   | Tank farm           | Franchisee              | TMEIA<br>Industry<br>Standards e.g.<br>Oil Companies<br>International<br>Marine Forum |         |   | Y                   |   | Franchisee            | On going                 |
| 6.7              | Section 6                   | All tanks shall be bunded to a capacity of at least 150% of the largest individual tank in each compound by 2040. Tank pits shall be protected by an impermeable bed (e.g. geotextile sheeting) to prevent seepage of aviation fuel to ground. A leak detection system shall be installed beneath the containment membrane. | Tank farm           | Franchisee              | TMEIA<br>Hong Kong<br>Code of Practice<br>for Oil<br>Installations,<br>1992           |         |   | Y                   |   | Franchisee            | On going                 |
| 6.7              | Section 6                   | There shall be no direct outlet from the bund. A collection pump shall be included in the base. Removal of accumulated rainwater shall be activated manually and discharged to storm drain via an oil/water separator.  | Tank farm           | Franchisee              | TMEIA   |         |   | Y                   |   | Franchisee            | On going                 |
| 6.7              | Section 6                   | Contingency procedures shall be drawn up to ensure containment and safe disposal of any fuel lost from tanks or pipework. Suitable absorbent materials (e.g. sand or earth) shall be kept on site to deal with spillages.   | Tank farm           | Franchisee              | TMEIA<br>Hong Kong<br>Code of Practice<br>for Oil<br>Installations,<br>1992           |         |   |                     | Y | Franchisee            | Pending                  |
| 6.7              | Section 6                   | Valves shall be installed within the storm drainage system to facilitate the retention of spillages.  | Tank farm           | Franchisee              | TMEIA   |         |   | Y                   |   | Franchisee            | On going                 |

| EIA            | EM&A                | <b>Environmental Protection Measures</b>  | Location/  | Implementation | Relevant                   | In | - |            | ation  | Maintenance | Implementation |
|----------------|---------------------|---|--|----------------|----------------------------|----|---|------------|--------|-------------|----------------|
| Reference      | Manual<br>Reference |   | Timing   | Agent          | Standard or<br>Requirement | D  |   | hedul<br>C | e<br>O | Agency      | Status         |
| 6.10           | Section 6           | Water quality monitoring shall be undertaken for suspended solids, turbidity, and dissolved oxygen.   | Design monitoring stations as defined in EM&A Manual, section 6. Construction period when dredging takes place within 1000m of Marine Park and along entire length of the pipeline | Contractor     | EM&A Manual                |    |   | Y          |        | N/A         | Completed      |
| 6.10           | Section 6           | Routine water quality monitoring in the vicinity of the PAFF site to check the effectiveness of the proposed precautionary measures implemented for on-site spill control. The details of the monitoring to be undertaken will be prepared by the Franchisee as part of the PAFF Operations Manual and the details will be agreed with the relevant authorities prior to the commencement of operation of the PAFF. Monitoring should include but not be limited to the parameters of TPH and PAH and reference should be made to the existing monitoring programme undertaken for the fuel tank farm on the HKIA platform. | Operational phase. Location and frequency to be determined and agreed with relevant authorities  | Franchisee     | EM&A Manual                |    |   |            | Y      | N/A         | Pending        |
| Ecology<br>7.8 | 5.3                 | Undertake post construction dolphin abundance monitoring.   | Construction   | Contractor     | TMEIA                      |    |   | Y          |        | N/A         | Pending        |

| EIA<br>Reference | EM&A<br>Manual | Environmental Protection Measures   | Location/<br>Timing  | Implementation<br>Agent | Relevant<br>Standard or | Im | plemen<br>Sched |   | Maintenance<br>Agency | Implementation<br>Status |
|------------------|----------------|---|--|-------------------------|-------------------------|----|-----------------|---|-----------------------|--------------------------|
|                  | Reference      |   | J  | J                       | Requirement             | D  | C               | О | 3 )                   |                          |
| 7.8              | 5.3            | A 500m dolphin exclusion zone shall be implemented and dredging shall not begin until the observer has confirmed that the area has been clear for 30 minutes.   | 250m around<br>dredger/throug<br>hout dredging<br>in Marine Park<br>and along the<br>length of<br>pipeline | Contractor              | TMEIA                   |    | Y               |   | N/A                   | Completed                |
| 7.8              | 5.3            | Avoidance of dolphin main calving season between March and August.  | Throughout<br>dredging in<br>Marine Park<br>and along the<br>length of the<br>pipeline                     | Contractor              | TMEIA                   |    | Y               |   | N/A                   | Completed                |
| Landscape        | & Visual       |   |  |                         |                         |    |                 |   |                       |                          |
| 8.10             | 7.2.1          | The construction programme for the PAFF should be reduced to the shortest possible period.  | PAFF site /<br>throughout<br>construction<br>period  | Contractor              | TMEIA                   | Y  | Y               |   | N/A                   | Ongoing                  |
| 8.10             | 7.2.1          | The extent and periphery of the works areas should be managed so that they are as small as possible and do not appear cluttered, untidy and unattractive, particularly to road traffic along Lung Mun Road. | PAFF site /<br>throughout<br>construction<br>period  | Contractor              | TMEIA                   |    | Y               | Y | N/A                   | Ongoing                  |
| 8.10             | 7.2.1          | Temporary hoarding barriers should be of a recessive visual appearance in both colour and form.   | PAFF site /<br>throughout<br>construction<br>period  | Contractor              | TMEIA                   | Y  | Y               |   | N/A                   | Ongoing                  |
| 8.10             | 7.2.1          | Materials should be stored in areas with<br>the least obstruction to residents,<br>pedestrians and traffic.   | PAFF site /<br>throughout<br>construction<br>period  | Contractor              | TMEIA                   |    | Y               | Y | N/A                   | Ongoing                  |

| EIA<br>Reference | EM&A<br>Manual | <b>Environmental Protection Measures</b>   | Location/<br>Timing   | Implementation<br>Agent | Relevant<br>Standard or | Im | plement<br>Schedu |   | Maintenance<br>Agency | Implementation<br>Status |
|------------------|----------------|--|---|-------------------------|-------------------------|----|-------------------|---|-----------------------|--------------------------|
|                  | Reference      |  | -   |                         | Requirement             | D  | C                 | Ο |                       |                          |
| 8.10             | 7.2.1          | All material stockpiles should be covered with an impermeable material and sandbagging diversions should be placed around exposed soil.          | PAFF site /<br>throughout<br>construction<br>period                           | Contractor              | TMEIA                   |    | Y                 | Y | N/A                   | Ongoing                  |
| 8.10             | 7.2.1          | Conservation of existing and imported soil resources.  | PAFF site /<br>throughout<br>construction<br>period of fuel<br>tank expansion | Contractor              | TMEIA                   |    |                   | Y | N/A                   | Ongoing                  |
| 8.10             | 7.2.1          | A landscape perimeter bund comprising containment bund-wall, access road and planting buffer shall be built and maintained around the tank farm. | PAFF site /<br>throughout<br>construction<br>period                           | Project Proponent       | TMEIA                   | Y  | Y                 | Y | Franchisee            | Ongoing                  |
| 8.10             | 7.2.1          | The design of the PAFF should incorporate materials, details and textures which are visually recessive.  | PAFF site /<br>design   | Project Proponent       | TMEIA                   | Y  | Y                 |   | N/A                   | Ongoing                  |
| 8.10             | 7.2.1          | Colours should be of low chromatic intensity to reduce the potential contrast between the structure and their background.                        | PAFF site tanks / design  | Project Proponent       | TMEIA                   | Y  | Y                 |   | N/A                   | Ongoing                  |
| 8.10             | 7.2.1          | Visually recessive security fencing should be used around the perimeter.   | Site perimeter  | Project Proponent       | TMEIA                   | Y  | Y                 | Y | N/A                   | Ongoing                  |
| 8.10             | 7.2.1          | Minimum amount of lighting for the tanks shall be used, only applied for safety at the key access points and staircases.                         | Tanks /<br>Operational<br>phase   | Project Proponent       | TMEIA                   | Y  | Y                 | Y | N/A                   | Ongoing                  |
| 8.10             | 7.2.1          | Limited lighting intensity on the site.  | PAFF site /<br>Operational<br>phase   | Project Proponent       | TMEIA                   | Y  | Y                 | Y | N/A                   | Ongoing                  |
| 8.10             | 7.2.1          | Directional down lighting is suggested to minimise light spill to the surrounding area.  | -   | Project Proponent       | TMEIA                   | Y  | Y                 | Y | N/A                   | Ongoing                  |

## Cultural Heritage

| EIA<br>Reference | EM&A<br>Manual | <b>Environmental Protection Measures</b> | Location /<br>Timing | Implementation<br>Agent | Relevant<br>Standard or |   | plement<br>Schedu |   | Maintenance<br>Agency | Implementation<br>Status |
|------------------|----------------|--|----------------------|-------------------------|-------------------------|---|-------------------|---|-----------------------|--------------------------|
|                  | Reference      |  |                      |                         | Requirement             | D | C                 | O |                       |                          |
| 9.8.1            | 9.2.1          | Undertake a watching brief during        | Within vicinity      | Franchisee              | TMEIA                   |   | Y                 |   | N/A                   | Completed                |
|                  |                | dredging of the pipeline within 25m      | of SS1 and SS2       |                         |                         |   |                   |   |                       |                          |

Dredge operators to be made aware of the potential presence of cultural heritage material. The operators would be required to report to the AMO any unusual resistance and/or recovery of timbers, anchors or other wreck related material. Any obstacles encountered during the dredging that are of timber should be reported to the marine archaeologist. The obstacle should be avoided and not removed until it has been assessed by the marine archaeologist as to whether the obstacle is of cultural heritage importance;

either side of anomalies SS1 and SS2.

This should comprise:

 A marine archaeologist shall be on board the dredging barge during dredging within 25m either side of SS1 and SS2 in the event of any unusual resistance occurring or blockages which requires the dredge head to be bought on deck for cleaning and examination; and,

| EIA<br>Reference       | EM&A<br>Manual<br>Reference | <b>Environmental Protection Measures</b>   | Location/<br>Timing             | Implementation<br>Agent | Relevant<br>Standard or<br>Requirement | Im<br>D | plementation<br>Schedule<br>C O | Maintenance<br>Agency | Implementation<br>Status |
|------------------------|-----------------------------|--|---------------------------------|-------------------------|--|---------|---------------------------------|-----------------------|--------------------------|
|                        |                             | Dredging to cease in the nominated area SS1 after 3 meters of sediment removal and after 1 metre for SS2.     A dive survey will then be undertaken to examine the trench for possible cultural remains.   |                                 |                         |  |         |                                 |                       |                          |
| 9.8.2                  | 9.2.1                       | During the course of the watching brief, if the targets are identified as being potentially archaeologically important, then an immediate marine archaeological impact assessment in accordance with EIAO TM Annex 19 will be required to be undertaken by a qualified marine archaeologist. | With vicinity of<br>SS1 and SS2 | Franchisee              | TMEIA                                  |         | Y                               | N/A                   | Not applicable           |
| 9.8.4                  | 9.2.1                       | Any changes, additions or alterations to<br>the dredging method and alignment<br>should be further assessed by marine<br>archaeologist to determine if any further<br>assessment is required.  | Pipeline<br>alignment           | Franchisee              | TMEIA                                  |         | Y                               | N/A                   | Not applicable           |
| Fuel Spill I<br>11.4.1 | <b>Risk</b><br>10.2         | Tank farms will be constructed in a bunded area surrounding the tanks which will have collection capacity of 150% of the maximum content of the  | Tank farm /<br>Design Phase     | Franchisee              | TMEIA                                  | Y       |                                 | N/A                   | On going                 |
| 11.4.1                 | 10.2                        | largest tank. Emergency shut down valves shall be installed within the wider site storm drainage system.   | Tank farm /<br>Design Phase     | Franchisee              | TMEIA                                  | Y       |                                 | N/A                   | On going                 |
| 11.4.1                 | 10.2                        | An impermeable membrane shall be installed in the tank foundation beneath the tank bottom.   | Tank farm /<br>Design Phase     | Franchisee              | TMEIA                                  | Y       |                                 | N/A                   | On going                 |
| 11.4.1                 | 10.2                        | Pipeline to be covered with a protective rock armour layer.  | Pipelines/<br>Design Phase      | Franchisee              | TMEIA                                  | Y       |                                 | Franchisee            | On going                 |
| 11.4.1                 | 10.2                        | An integrated leak detection system shall<br>be installed to all pipelines to provide<br>early detection of any leak.  | 0                               | Franchisee              | TMEIA                                  | Y       |                                 | N/A                   | On going                 |

| EIA       | EM&A      | <b>Environmental Protection Measures</b>  | Location/       | Implementation | Relevant    | Im | plement | ation | Maintenance | Implementation |
|-----------|-----------|---|-----------------|----------------|-------------|----|---------|-------|-------------|----------------|
| Reference | Manual    |   | Timing          | Agent          | Standard or |    | Schedu  | le    | Agency      | Status         |
|           | Reference |   |                 |                | Requirement | D  | C       | О     |             |                |
| 11.4.1    | 10.2      | An automatic shut-off system shall be     | Pipelines/      | Franchisee     | TMEIA       | Y  |         |       | N/A         | On going       |
|           |           | implemented for pipelines.                | Design Phase    |                |             |    |         |       |             |                |
| 11.4.1    | 10.2      | A workboat shall be on standby at the     | Jetty/ During   | Franchisee     | TMEIA       | Y  |         | Y     | N/A         | Pending        |
|           |           | jetty during tanker berthing.             | Tanker Berth    |                |             |    |         |       |             |                |
| 11.4.1    | 10.2      | Skimmers shall be available for quick     | Jetty/ During   | Franchisee     | TMEIA       | Y  |         | Y     | N/A         | Pending        |
|           |           | deployment in case of a spill.            | Tanker Berth    |                |             |    |         |       |             |                |
| 11.4.1    | 10.2      | An emergency response plan shall be       | Jetty/ During   | Franchisee     | TMEIA       | Y  |         | Y     | N/A         | Pending        |
|           |           | prepared prior to the operation of the    | Tanker Berth    |                |             |    |         |       |             |                |
|           |           | PAFF.                                     |                 |                |             |    |         |       |             |                |
| 11.4.1    | 10.2      | Operator-training programme shall be      | Jetty/ During   | Franchisee     | TMEIA       | Y  |         | Y     | N/A         | Pending        |
|           |           | implemented.                              | Tanker Berth    |                |             |    |         |       |             |                |
| 11.6      | 10.4      | During the planning of the later phase of | During          | Franchisee     | TMEIA       |    |         | Y     | N/A         | Pending        |
|           |           | the tank farm development, in order to    | planning stage  |                |             |    |         |       |             |                |
|           |           | ensure that the required mitigation       | for future tank |                |             |    |         |       |             |                |
|           |           | measures are undertaken at that time,     | construction    |                |             |    |         |       |             |                |
|           |           | review the EIA report only if the latest  |                 |                |             |    |         |       |             |                |
|           |           | technology, industrial standards and      |                 |                |             |    |         |       |             |                |
|           |           | statutory requirements have changed by    |                 |                |             |    |         |       |             |                |
|           |           | that time.                                |                 |                |             |    |         |       |             |                |

| EIA<br>Reference | EM&A<br>Manual | <b>Environmental Protection Measures</b>   | Location/<br>Timing                                 | Implementation<br>Agent | Relevant<br>Standard or | Im | plement<br>Schedu |   | Maintenance<br>Agency | Implementation<br>Status |
|------------------|----------------|--|---|-------------------------|-------------------------|----|-------------------|---|-----------------------|--------------------------|
|                  | Reference      |  | Ü   | J                       | Requirement             | D  | C                 | O | 5                     |                          |
| 11.6             | 10.4           | Regular inspections and audits will be undertaken by the Franchisee during the operational phase of the facility:  | Operation   | Franchisee              | TMEIA                   |    |                   | Y | N/A                   | Pending                  |
|                  |                | <ul> <li>Two inspections every year of the<br/>tank farm, jetty and pipelines<br/>including one undertaken pursuant<br/>to the Joint Inspection Group (JIG)<br/>explained above;</li> </ul>  |   |                         |                         |    |                   |   |                       |                          |
|                  |                | <ul> <li>Inspection of the whole sub sea<br/>pipelines every 5 to 10 years;</li> </ul>   |   |                         |                         |    |                   |   |                       |                          |
|                  |                | <ul> <li>Health, Safety and Environmental<br/>audit of the facility once every 3<br/>years; and,</li> </ul>  |   |                         |                         |    |                   |   |                       |                          |
|                  |                | • Inspection of the structural integrity of the tanks once per year.   |   |                         |                         |    |                   |   |                       |                          |
| 11.6             | 10.4           | Prepare an Environmental Management<br>Plan to ensure the on-going adequacy of<br>the fuel spill contingency plan and that it<br>is being implemented as required and<br>that the above mitigation measures have<br>been incorporated and are effective. | of operation of<br>the PAFF with<br>audits every 12 | Franchisee              | TMEIA                   |    |                   | Y | N/A                   | Pending                  |
| Land Conta       | amination      | •  |   |                         |                         |    |                   |   |                       |                          |
| 13.5.1           | 10.2           | Bunding shall be provided by all fuel storage areas to at least 150% of largest individual tank in each compound.  | Tank farm /<br>Design                               | Franchisee              | TMEIA                   | Y  |                   |   | N/A                   | On going                 |
| 13.5.1           | 10.2           | Relevant design standards for storage tanks, pipework, containment and drainage shall be adhered to.   | Tank farm /<br>Design                               | Franchisee              | TMEIA                   | Y  |                   |   | N/A                   | On going                 |
| 13.5.1           | 10.2           | Plant inspections and maintenance shall be undertaken once per month.  | Tank farm /<br>Design                               | Franchisee              | TMEIA                   | Y  | Y                 | Y | N/A                   | On going                 |
| 13.5.1           | 10.2           | Impermeable lining shall be provided for all tank pits.  | _   | Franchisee              | TMEIA                   | Y  |                   |   | N/A                   | On going                 |

| EIA<br>Reference | EM&A<br>Manual | Environmental Protection Measures   | Location/<br>Timing   | Implementation<br>Agent | Relevant<br>Standard or | Im | pleme<br>Sche | entation<br>dule | Maintenance<br>Agency | Implementation<br>Status |
|------------------|----------------|---|-----------------------|-------------------------|-------------------------|----|---------------|------------------|-----------------------|--------------------------|
|                  | Reference      |   | 8                     | 8                       | Requirement             | D  | C             | О                | <i>g</i> - <i>j</i>   |                          |
| 13.5.1           | 10.2           | Leak detection systems shall be provided to all valves.   | Tank farm /<br>Design | Franchisee              | TMEIA                   | Y  |               |                  | N/A                   | On going                 |
| 13.5.1           | 10.2           | Surface drainage shall be contained and treated prior to discharge.   | Tank farm /<br>Design | Franchisee              | TMEIA                   | Y  | Y             | Y                | N/A                   | On going                 |
| 13.5.1           | 10.2           | Emergency spill response plans shall be prepared.   | Tank farm /<br>Design | Franchisee              | TMEIA                   | Y  |               | Y                | N/A                   | Pending                  |
| 13.5.1           | 10.2           | Spill control materials and equipment shall be provided on site.  | Tank farm /<br>Design | Franchisee              | TMEIA                   | Y  |               | Y                | N/A                   | Pending                  |
| 13.5.1           | 10.2           | Runoff from the rood of site buildings and landscaped areas shall be conveyed in closed drains to the nearest storm water drain to prevent the generation of excessive quantities of surface water which may be polluted.     | Tank farm /<br>Design | Franchisee              | TMEIA                   | Y  |               | Y                | N/A                   | On going                 |
| 13.5.5           | 10.2           | Suitable absorbent materials (e.g. sand or earth) shall be kept on site to deal with spills. Chemical dispersants shall not be employed.  | Tank farm /<br>Design | Franchisee              | TMEIA                   | Y  |               |                  | N/A                   | Pending                  |
| 13.5.5           | 10.2           | The facility shall be designed, constructed, operated and maintained in full accordance with the Code of Practice for Oil Installations, 1992.  | Tank farm /<br>Design | Franchisee              | TMEIA                   | Y  | Y             | Y                | N/A                   | On going                 |
| 13.5.5           | 10.2           | Tank pressure testing shall be carried out routinely to check for possible tank leaks. Product inventory monitoring shall be integrated into site management procedures to check for any abnormal or unexpected product loss. |                       | Franchisee              | TMEIA                   | Y  | Y             | Y                | N/A                   | On going                 |
| 13.5.5           | 10.2           | Tank overfill monitoring systems shall<br>be installed and regularly tested. Inlet<br>valves shall be designed to automatically<br>shutdown on exceedance of "high-high<br>level" to prevent over-filling.                    | Tank farm /<br>Design | Franchisee              | TMEIA                   | Y  | Υ             | Y                | N/A                   | On going                 |
| 13.5.5           | 10.2           | -   | Tank farm /<br>Design | Franchisee              | TMEIA                   | Y  | Y             | Y                | N/A                   | On going                 |

| EIA        | EM&A      | <b>Environmental Protection Measures</b>    | Location/             | Implementation | Relevant       | Imp | lement | ation | Maintenance | Implementation |
|------------|-----------|---|-----------------------|----------------|----------------|-----|--------|-------|-------------|----------------|
| Reference  | Manual    |   | Timing                | Agent          | Standard or    | 9   | Schedu | le    | Agency      | Status         |
|            | Reference |   |                       |                | Requirement    | D   | C      | O     |             |                |
| 13.5.5     | 10.2      | Drainage from areas of hardstanding         | Tank farm /           | Franchisee     | TMEIA          | Y   | Y      | Y     | N/A         | On going       |
|            |           | shall be treated by means of oil/water      | Design                |                |                |     |        |       |             |                |
|            |           | separators prior to discharge to storm      |                       |                |                |     |        |       |             |                |
|            |           | drain. All surface drainage shall be        |                       |                |                |     |        |       |             |                |
|            |           | fitted with closure valves to provided      |                       |                |                |     |        |       |             |                |
|            |           | additional containment and facilitate       |                       |                |                |     |        |       |             |                |
|            |           | clean up of any leaks.                      |                       |                |                |     |        |       |             |                |
| 13.5.5     | 10.2      | The delivery pipeline from the jetty and    | Tank farm /           | Franchisee     | TMEIA          | Y   | Y      |       | N/A         | On going       |
|            |           | the supply line to the airport shall be     | Design                |                |                |     |        |       |             |                |
|            |           | fitted with pressure sensitive leak         |                       |                |                |     |        |       |             |                |
| Masta Mass |           | detectors.                                  |                       |                |                |     |        |       |             |                |
| Waste Man  | U         |   |                       |                | TD CELL        |     | 37     |       | NT / A      |                |
| 14.7.2     | 8.3.1     | The Contractor shall identify a             | Contract mobilisation | Contractor     | TMEIA          |     | Y      |       | N/A         | Ongoing        |
|            |           | coordinator for the management of waste.    | modifisation          |                |                |     |        |       |             |                |
| 14.7.2     | 8.3.1     | The waste coordinator shall prepare and     | Contract              | Contractor     | TMEIA, Works   |     | Y      |       | N/A         | Ongoing        |
| 14.7.2     | 0.3.1     | implement a Waste Management Plan           | mobilisation          | Contractor     | Branch         |     | 1      |       | 11/11       | Origoning      |
|            |           | which specifies procedures such as          | modification          |                | Technical      |     |        |       |             |                |
|            |           | ticketing system, to facilitate tracking of |                       |                | Circular No.   |     |        |       |             |                |
|            |           | loads and to ensure that illegal disposal   |                       |                | 5/99 for the   |     |        |       |             |                |
|            |           | of waste does not occur, and protocols      |                       |                | Trip-ticket    |     |        |       |             |                |
|            |           | for the maintenance of records of the       |                       |                | System for     |     |        |       |             |                |
|            |           | quantities of wastes generated, recycled    |                       |                | Disposal of    |     |        |       |             |                |
|            |           | and disposal.                               |                       |                | Construction   |     |        |       |             |                |
|            |           |   |                       |                | and Demolition |     |        |       |             |                |
|            |           |   |                       |                | Material       |     |        |       |             |                |

| EIA       | EM&A                | <b>Environmental Protection Measures</b>  | Location/  | Implementation | Relevant  | Im | - | nentat |   | Maintenance | Implementation |
|-----------|---------------------|---|--|----------------|---|----|---|--------|---|-------------|----------------|
| Reference | Manual<br>Reference |   | Timing   | Agent          | Standard or<br>Requirement  | D  |   | edule  | O | Agency      | Status         |
| 14.7.2    | 8.3.1               | The Contractor shall apply for and obtain the appropriate licenses for the disposal of public fill, chemical waste and effluent discharges. | Contract mobilisation                              | Contractor     | TMEIA, Land (Miscellaneous Provisions) Ordinance (Cap 28); Waste Disposal Ordinance (Cap 354); Dumping at Sea Ordinance (Cap 466); Water Pollution Control Ordinance. |    |   | Y      |   | N/A         | Ongoing        |
| 14.7.2    | 8.3.1               | No waste shall be burnt on site.  | PAFF Site<br>throughout<br>construction<br>period  | Contractor     | TMEIA   |    | • | Ý      |   | N/A         | Ongoing        |
| 14.7.2    | 8.3.1               | Excavated material shall be used on site for purposes of landscaping or formation of bund walls as far as possible.                         | All site / throughout construction period          | Contractor     | TMEIA   |    | , | Y      |   | N/A         | Ongoing        |
| 14.7.2    | 8.3.1               | All material shall be reused on site as far as practicable, including formwork plywood, topsoil and excavated material.                     | All site /<br>throughout<br>construction<br>period | Contractor     | TMEIA   |    | , | Ý      |   | N/A         | Ongoing        |
| 14.7.2    | 8.3.1               | Suitable provisions shall be included in<br>the construction contract to ensure that<br>the Contractor sorts and recycles waste.            | Contract<br>preparation<br>stage                   | HyD            | TMEIA   | Y  |   |        |   | N/A         | Ongoing        |

| EIA<br>Reference | EM&A<br>Manual     | <b>Environmental Protection Measures</b>  | Location/<br>Timing  | Implementation<br>Agent | Relevant<br>Standard or  |   | Sche   | dule | Maintenance<br>Agency | Implementation<br>Status |
|------------------|--------------------|---|--|-------------------------|--|---|--------|------|-----------------------|--------------------------|
| 14.7.2           | Reference<br>8.3.1 | Re-use and recycling of waste must  | All areas /  | Contractor              | Requirement<br>TMEIA   | D | C<br>Y | О    | N/A                   | Ongoing                  |
|                  |                    | always be considered first. Waste disposal shall only be undertaken in the last resort. Any surplus material generated shall be sorted on site into construction and demolition (C&D) waste and the public fill fraction. A sorting facility shall be set up on the site.                         | throughout<br>construction<br>period                                       |                         |  |   |        |      |                       |                          |
| 14.7.2           | 8.3.1              | The site and surroundings shall be kept tidy and litter free.   | All areas /<br>throughout<br>construction<br>period                        | Contractor              | TMEIA  |   | Y      |      | N/A                   | Ongoing                  |
| 14.7.2           | 8.3.1              | The C&D waste shall be disposed of at a licensed landfill or deposited at an authorised waste transfer facility and the material suitable for public fill delivered to a public filling area, public filling barging point or public fill stockpile area after obtaining the appropriate licence. | Lantau or Mui<br>Wo refuse   | Contractor              | TMEIA  |   | Y      |      | N/A                   | Ongoing                  |
| 14.7.2           | 8.3.1              | Stockpile material shall avoid vegetated areas.   | All areas /<br>throughout<br>construction<br>period                        | Contractor              | TMEIA  |   | Y      |      | N/A                   | Ongoing                  |
| 14.7.2           | 8.3.1              | Stockpiles shall be covered by tarpaulin and/or watered as required.  | All areas / throughout construction period, particularly during dry season | Contractor              | TMEIA, Public Health and Municipal Services Ordinance (Cap 132) and the Public Cleansing and Prevention of Nuisances (Regional Council) By- laws |   | Y      |      | N/A                   | Ongoing                  |

| EIA       | EM&A                | <b>Environmental Protection Measures</b>  | Location/   | Implementation | Relevant  | In | - |            | ation   |        | Implementation |
|-----------|---------------------|---|---|----------------|---|----|---|------------|---------|--------|----------------|
| Reference | Manual<br>Reference |   | Timing  | Agent          | Standard or<br>Requirement  | D  |   | iedul<br>C | le<br>O | Agency | Status         |
| 14.7.2    | 8.3.1               | Storage of material on site should be kept to a minimum.  | All areas /<br>throughout<br>construction<br>period                                   | Contractor     | TMEIA, Public Cleansing and Prevention of Nuisances (Regional Council) By- laws   | D  |   | Y          | 0       | N/A    | Ongoing        |
| 14.7.2    | 8.3.1               | Excavated material in trucks shall be covered by tarpaulins.  | All areas,<br>particularly at<br>site exits /<br>throughout<br>construction<br>period | Contractor     | TMEIA, Reduce<br>the potential for<br>spillage and<br>dust. Public<br>Health and<br>Municipal<br>Services<br>Ordinance (Cap<br>132) and the<br>Public<br>Cleansing and<br>Prevention of<br>Nuisances<br>(Regional<br>Council) By-<br>laws |    |   | Y          |         | N/A    | Ongoing        |
| 14.7.2    | 8.3.1               | Wheel washing facilities shall be used by all trucks leaving the site to prevent the transfer of mud onto public roads. | Site entrances<br>and exits/<br>throughout<br>construction<br>period                  | Contractor     | TMEIA, Public<br>Cleansing and<br>Prevention of<br>Nuisances<br>(Regional<br>Council) By-<br>laws   |    |   | Y          |         | N/A    | Ongoing        |

| EIA<br>Reference | EM&A<br>Manual<br>Reference  |  | Location/<br>Timing                                | Implementation<br>Agent | Relevant                       |   |   |          |          | Maintenance | Implementation |
|------------------|------------------------------|--|--|-------------------------|--------------------------------|---|---|----------|----------|-------------|----------------|
|                  |                              |  |  |                         | Standard or                    | ъ |   | edul     |          | Agency      | Status         |
|                  |                              |  | TA711 - /  |                         | Requirement                    | D |   | <u>C</u> | O        | NT / A      | 0.000          |
| 14.7.2           | 8.3.1                        | Suitable chemical waste storage areas should be formed at the works site for                                     | Works site/<br>throughout                          | Contractor              | TMEIA, Code of Practice on the |   | Y |          | N/A      | Ongoing     |                |
|                  |                              | temporary storage pending collection.  | construction<br>period                             |                         | Packaging,                     |   |   |          |          |             |                |
|                  |                              |  |  |                         | Labelling and                  |   |   |          |          |             |                |
|                  |                              |  |  |                         | Storage of                     |   |   |          |          |             |                |
|                  |                              |  |  |                         | Chemical                       |   |   |          |          |             |                |
|                  |                              |  |  |                         | Wastes. A                      |   |   |          |          |             |                |
|                  |                              |  |  |                         | Guide to the                   |   |   |          |          |             |                |
|                  |                              |  |  |                         | Chemical Waste                 |   |   |          |          |             |                |
|                  |                              |  |  |                         | Control Scheme                 |   |   |          |          |             |                |
| 14.7.2           | 8.3.1                        | A licensed contractor shall be employed to collect chemical waste for delivery to a licensed treatment facility. |  |                         | TMEIA, Code of                 | Y |   | N/A      | Ongoing  |             |                |
|                  | Yi / throughout construction |  |  |                         | Practice on the                |   |   |          |          |             |                |
|                  |                              |  |  |                         | Packaging,                     |   |   |          |          |             |                |
|                  |                              |  |  |                         | Labelling and                  |   |   |          |          |             |                |
|                  |                              |  |  |                         | Storage of                     |   |   |          |          |             |                |
|                  |                              |  |  |                         | Chemical                       |   |   |          |          |             |                |
|                  |                              |  |  |                         | Wastes. A                      |   |   |          |          |             |                |
|                  |                              |  |  |                         | Guide to the                   |   |   |          |          |             |                |
|                  |                              |  | Chemical Waste                                     |                         |                                |   |   |          |          |             |                |
| 1470             | 8.3.1                        | Temporary storage areas for general refuse should be enclosed to avoid environmental impacts.                    | All areas/<br>throughout<br>construction<br>period | Contractor              | Control Scheme                 | Y |   | N/A      | Ongoing  |             |                |
| 14.7.2           |                              |  |  |                         | TMEIA, Public                  |   |   |          |          |             |                |
|                  |                              |  |  |                         | Health and<br>Municipal        |   |   |          |          |             |                |
|                  |                              |  |  |                         | Services                       |   |   |          |          |             |                |
|                  |                              |  |  |                         | Ordinance                      |   |   |          |          |             |                |
| 14.7.2           | 8.3.1                        | Sufficient dustbins should be provided for storage of waste.   | All areas/<br>throughout<br>construction<br>period | Contractor              | TMEIA, Public                  | Υ | Υ |          | N/A      | Ongoing     |                |
| 14.7.2           | 0.5.1                        |  |  |                         | Cleansing and                  |   |   | 11/11    | Oligonig |             |                |
|                  |                              |  |  |                         | Prevention of                  |   |   |          |          |             |                |
|                  |                              |  |  |                         | Nuisances                      |   |   |          |          |             |                |
|                  |                              |  |  |                         | Ordinance                      |   |   |          |          |             |                |
|                  |                              |  |  |                         | (Regional                      |   |   |          |          |             |                |
|                  |                              |  |  |                         | Council) By-                   |   |   |          |          |             |                |
|                  |                              |  |  |                         | laws, Public                   |   |   |          |          |             |                |
|                  |                              |  |  |                         | Health and                     |   |   |          |          |             |                |
|                  |                              |  |  |                         | Municipal                      |   |   |          |          |             |                |
|                  |                              |  |  |                         | Services                       |   |   |          |          |             |                |
|                  |                              |  |  |                         | Ordinance                      |   |   |          |          |             |                |

| EIA<br>Reference | EM&A<br>Manual<br>Reference | <b>Environmental Protection Measures</b>  | Location/<br>Timing   | Implementation<br>Agent | Relevant<br>Standard or<br>Requirement                                       | In<br>D | nplementation<br>Schedule<br>C O | Maintenance<br>Agency | Implementation<br>Status |
|------------------|-----------------------------|---|---|-------------------------|--|---------|----------------------------------|-----------------------|--------------------------|
| 14.7.2           | 8.3.1                       | General refuse should be cleared daily and should be disposed of to the nearest licensed facility.  | All areas, WENT landfill or NWNT refuse transfer stations/ throughout construction period | Contractor              | TMEIA,<br>Sanitation and<br>Conservancy<br>(Regional<br>Council) By-<br>laws |         | Y                                | N/A                   | Ongoing                  |
| 14.7.2           | 8.3.1                       | Waste oils, chemicals or solvents shall not be disposed of to drain.  | PAFF site/<br>throughout<br>construction<br>period  | Contractor              | TMEIA  |         | Y                                | N/A                   | Ongoing                  |
| 14.7.2           | 8.3.1                       | Good site practice shall be implemented to avoid waste generation and promote waste minimisation.   | PAFF site/<br>throughout<br>construction<br>period  | Contractor              | TMEIA  |         | Y                                |                       | Ongoing                  |
| 14.7.2           | 8.3.1                       | Waste materials such as paper, metal, timber and waste oil shall be recycled as far as practicable.   | PAFF site/<br>throughout<br>construction<br>period  | Contractor              | TMEIA  |         | Y                                | N/A                   | Ongoing                  |
| 14.7.2           | 8.3.1                       | Temporary structures used during construction shall be provided in the form of proprietary Protakabin type units sited on areas of permanent hard paving units as far as practicable. | PAFF site/<br>throughout<br>construction<br>period  | Contractor              | TMEIA  |         | Y                                | N/A                   | Ongoing                  |
| 14.7.2           | 8.3.1                       | Dredged marine mud shall be disposed of in a gazetted marine disposal ground under the requirements of the Dumping at Sea Ordinance.  | PAFF site/<br>throughout<br>construction<br>period  |                         |  |         | Y                                | N/A                   | Completed                |
| 14.7.2           | 8.3.1                       | All waste containers shall be in good condition and fitted with lids or covers to prevent waste from escaping or the ingress of water.  | PAFF site/<br>throughout<br>construction<br>period  | Contractor              | TMEIA  |         | Y                                | N/A                   | Ongoing                  |
| 14.7.2           | 8.3.1                       | All waste containers shall be in a secure area on hardstanding.   | PAFF site/<br>throughout<br>construction<br>period  | Contractor              | TMEIA  |         | Y                                | N/A                   | Ongoing                  |

| EIA<br>Reference | EM&A<br>Manual<br>Reference | Environmental Protection Measures   | Location/<br>Timing                                | Implementation<br>Agent | Relevant<br>Standard or<br>Requirement | In<br>D | plementation<br>Schedule<br>C O | Maintenance<br>Agency | Implementation<br>Status |
|------------------|-----------------------------|---|--|-------------------------|--|---------|---------------------------------|-----------------------|--------------------------|
| 14.7.2           | 8.3.1                       | Emergency equipment to deal with any spillage or fire shall be kept on site.  | PAFF site/<br>throughout<br>construction<br>period |                         | TMEIA                                  |         | Y                               | N/A                   | Ongoing                  |
| 14.7.2           | 8.3.1                       | All containers used for storage of chemical waste shall be maintained in good condition and clearly labelled in both English and Chinese.                                 | PAFF site/<br>throughout<br>construction<br>period | Contractor              | TMEIA                                  |         | Y                               | N/A                   | Ongoing                  |
| 14.7.2           | 8.3.1                       | All storage areas for chemical waste shall be:  | PAFF site/<br>throughout<br>construction           | Contractor              | TMEIA                                  |         | Y                               | N/A                   | Ongoing                  |
|                  |                             | • Clearly labelled;   | period   |                         |  |         |                                 |                       |                          |
|                  |                             | • Enclosed on at least 3 sides;   |  |                         |  |         |                                 |                       |                          |
|                  |                             | <ul> <li>Have impermeable floor and<br/>bunding sufficient to fully retain any<br/>spillage or leakages;</li> </ul>   |  |                         |  |         |                                 |                       |                          |
|                  |                             | • Ventilated; and,  |  |                         |  |         |                                 |                       |                          |
|                  |                             | Covered to prevent rainfall from entering.  |  |                         |  |         |                                 |                       |                          |
| 14.7.2           | 8.3.1                       | All types of asbestos including sources (such as clutch linings) shall be treated as chemical waste. Asbestos containing wastes shall be kept separate from other wastes. | PAFF site/<br>throughout<br>construction<br>period | Contractor              | TMEIA                                  |         | Y                               | N/A                   | Ongoing                  |
| 14.7.2           | 8.3.1                       |   | PAFF site/<br>throughout<br>construction<br>period | Contractor              | TMEIA                                  |         | Y                               | N/A                   | Ongoing                  |
| 14.7.2           | 8.3.1                       | Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling. | PAFF site/   | Contractor              | TMEIA                                  |         | Y                               | N/A                   | Ongoing                  |

| EIA       | EM&A      | <b>Environmental Protection Measures</b> | Location/    | Implementation | Relevant    | Im | Implementation |    | Maintenance | Implementation |
|-----------|-----------|--|--------------|----------------|-------------|----|----------------|----|-------------|----------------|
| Reference | Manual    |  | Timing       | Agent          | Standard or |    | Schedu         | le | Agency      | Status         |
|           | Reference |  |              |                | Requirement | D  | C              | O  |             |                |
| 14.7.2    | 8.3.1     | EM&A of waste handling, storage,         | All areas/   | Contractor     | TMEIA       |    | Y              |    | N/A         | Ongoing        |
| Section 5 |           | transportation, disposal procedures and  | throughout   |                |             |    |                |    |             |                |
|           |           | documentation through the site audit     | construction |                |             |    |                |    |             |                |
|           |           | programme shall be undertaken.           | period       |                |             |    |                |    |             |                |

## ERM has over 100 offices Across the following countries worldwide

Argentina Malaysia Australia Mexico

Azerbaijan The Netherlands

Belgium Peru Brazil Poland Portugal Canada Puerto Rico Chile China Russia France Singapore South Africa Germany Hong Kong Spain Hungary Sweden India Taiwan Indonesia Thailand Ireland UK Italy US Japan Vietnam Kazakhstan Venezuela

Korea

## **ERM's Hong Kong Office**

21/F Lincoln House Taikoo Place, 979 King's Road Island East, Hong Kong

T: 2271 3000 F: 2723 5660

www.erm.com

