

Contract No. : DC/2007/06
**River Improvement Works in Upper Lam Tsuen, She
Shan River and Upper Tai Po River**

ENVIRONMENTAL MONITORING AND AUDIT

MONTHLY EM&A REPORT of



UPPER TAI PO RIVER


for November 2009

Environmental Pioneers & Solutions Limited
8/F, Chaiwan Industrial Centre Building
20 Lee Chung Street, Chaiwan, Hong Kong
Tel: 28890569 Fax: 2856 2010


The Contents of this report have been

Certified by:

Signature:  
Date: 11-12-09
Miss. Patricia Chung
(Environmental Team Leader)

Signature: 
Date: 10-12-2009
Dr. Mark Shea
(Ecologist)

and Verified by:

Signature: 
Date: 14/12/2009
Mr. Marcus IP
(Independent Environment Checker)

Report submission and revision:
First submission on 7th December 2009

TABLE OF CONTENTS

TABLE OF CONTENTS	3
Executive summary.....	4
1.0 Introduction.....	6
2.0 Environmental status.....	6
2.1 Project area.....	6
2.2 Construction programme	6
2.3 Proposed construction sequences.....	7
2.4 Construction activities for the reporting period	9
2.5 Construction activities for the next reporting period	9
2.6 Non-compliance with the environmental performance limits	9
2.7 Summary of complaints	9
3.0 Ecological monitoring results	9
4.0 Noise monitoring results	10
5.0 Vibration monitoring results	11
6.0 Environmental issues and actions	11
6.1 Site inspections and key environmental issues	11
6.2 Non-compliance	14
6.3 Recommendations.....	14
6.4 Implementation status and effectiveness of the mitigation measures	14
7.0 Waste management status	15
8.0 Status of environmental licensing and permit.....	15
9.0 Future key issues.....	16
10.0 Conclusion	17
Appendix A: Event and action plan for ecology	18
Appendix B: Action and limit level for construction noise	21
Appendix C: Reference standards for vibration.....	23
Appendix D: Noise monitoring results, graphical plots and location plan	25
Appendix E: Monitoring schedule for the present and next reporting period	37
Appendix F: Cumulative complaint log.....	40
Appendix G: Implementation status of environmental protection and mitigation measures.....	41
Appendix H: Cumulative waste flow table.....	45
Appendix I: Construction programme	46
Appendix J: Capture Survey Report	61

Executive summary

This is the fifteenth monthly Environmental Monitoring and Audit (EM&A) Report for the river improvement works at Upper Tai Po River under Drainage Services Department Contract No. DC/2007/06 entitled “River Improvement Works in Upper Lam Tsuen River, She Shan River and Tai Po River”. This report concludes the impact monitoring for the activities undertaken during the period from 1st November 2009 to 30th November 2009. The major site activities in this reporting month were mainly site clearance, site access formation, noise barriers installation works, temporary drainage diversion and installation of railings on boulder trap

~~删除~~: thirteenth

~~删除~~: 1st September

~~删除~~: 30th September

~~删除~~: construction

~~删除~~: y

~~删除~~: was ceased

The Environmental Team (ET) is responsible for the EM&A works required in the EM&A manual. Site inspections were carried out on weekly basis to investigate and audit the equipment and work methodologies with respect to pollution control and environmental mitigation. The weekly inspections records and photos taken were kept.

Capture survey was conducted by the Ecologist Dr. Mark Shea on 27th and 28th October 2009. For details of the findings please refer to the capture survey report shown in Appendix J. The summary of ecological site inspection findings and implementation status of environmental protection and mitigation for ecology, prepared by the Ecologist, are provided in table 6.2 and Appendix G respectively.

~~删除~~: Ecological Impact Monitoring preformed by the Ecologist Dr. Mark Shea was carried out on 21st and 22nd July 2009. Details of the ecological monitoring report please refer to Appendix J.

Environmental Team had carried out construction noise monitoring on weekly basis and no exceedance was found. Noise monitoring records for the reporting month and the data is presented in section 4. The location plan and the graphical plots presenting the data are provided in Appendix D.

Piling works were not scheduled for this month. Therefore, no vibration monitoring was conducted during the reporting month.

There was no non-compliance recorded for this reporting month.

There was no breach of action and limit levels for this month.

There was no reporting change for this month.

Site works proposed to be carried out in the upcoming month will include preparation works of site clearance and formation, installation of noise barriers, construction of footbridge as well as gabion wall.

ET has reminded the contractor to provide environmental pollution control measures wherever necessary and to keep a good environmental management at site practice.

1.0 Introduction

This is the ~~fifteenth~~ monthly Environmental Monitoring and Audit (EM&A) Report for the river improvement works at Upper Tai Po River under Drainage Services Department Contract No. DC/2007/06 entitled “River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River”. The site layout plan is shown in Figure 2.1. The Environmental Team, Environmental Pioneers & Solutions Limited appointed by Chiu Hing Construction and Transportation Company Limited, prepares the report. The report is to be submitted to the Contractor, the Engineer and the IEC.

删除: thirteenth

This report presents the results of the environmental monitoring of the project activities for Upper Tai Po River conducted during the month of November 2009. This included regular site inspections once per week for verification of implementation of the mitigation measures as recommended in the Environmental Permit (EP-223/2005/A) (EP), EM&A Manual and the Contractor’s Environmental Management Plan (EMP).

2.0 Environmental status

2.1 Project area

The location of the project site – Upper Tai Po River starting from Ta Tit Yan of Yai Mo Shan, the Upper Tai Po River flows from southeast to northeast alongside Wilson Trail, turning northward before joining the Lam Tsuen River and then runs towards Tai Po Market. To the east of the river, there are active and abandoned cultivated lands. While the village settlements are mainly located on the west and northeast side of the river bank, where the San Uk Ka and Lai Chi Shan establishment also lie. The Project site is indicated in **Figure 2.1**.

2.2 Construction programme

Approximately 0.6km of Upper Tai Po River will be improved to enhance the hydraulic performance of the river. The improvement works comprise the following:

- (1) Re-profiling and realignment of the Channel;
- (2) Inclusion of gabions and retaining wall for bank protection whilst providing a natural channel bed; and
- (3) Re-provisioning of footbridges and footpaths along the channel


The construction of the proposed improvement works for Upper Tai Po River has been commenced on September 15th 2008 and anticipated to complete in April 2011.

2.3 Proposed construction sequences

The proposed construction sequence is shown in the following sequences:

- (1) Site clearance and preparation works
- (2) Construction of the maintenance access which involves the construction of retaining walls
- (3) River channel construction and excavation, involving the excavation works, construction of retaining walls and gabion walls
- (4) Re-provisioning of footbridges
- (5) Construction of footpaths
- (6) Landscaping works

Fig 2.1 Layout of construction area



2.4 Construction activities for the reporting period

Major construction activities carried out by the contractor during the reporting month include:

- (1) Site clearance
- (2) Site access formation
- (3) Installation of noise barriers
- (4) Temporary drainage diversion works
- (5) Installation of railings on boulder trap

2.5 Construction activities for the next reporting period

Major construction activities carried out by the contractor anticipated for the coming month include:

- (1) Haul road formation
- (2) Installation of noise barriers
- (3) Construction of footbridge and retaining wall
- (4) Construction of gabion wall at upstream

~~删除~~: Major construction activities were ceased in the reporting period since no excavation works in river is allowed during wet season due to contractual requirements

2.6 Non-compliance with the environmental performance limits

There was no non-compliance with the environmental performance limits for this reporting month. The event and action plan for Ecology is shown in Appendix A. The action and limit level for Noise is shown in Appendix B. The reference standards for vibration are shown in Appendix C.

2.7 Summary of complaints

There was no formal complaint received in the reporting month. Totally, four complaints had been received since the commencement of the contract. The cumulative complaint log is shown in Appendix F.

3.0 Ecological monitoring results

The Capture survey was conducted by the Ecologist Dr. Mark Shea on 27th and 28th October 2009. For details of the capture survey report please refer to Appendix J.

~~删除~~: Ecological impact monitoring was conducted on 21st and 22nd July 2009 by the Ecologist Dr. Mark Shea. Details of the revised monitoring report please refer to Appendix J.

~~删除~~: was scheduled within October and November 2009.

4.0 Noise monitoring results

In accordance with the EM&A Manual, monitoring locations were established at 11 N.S.R. locations. The description of all 11 N.S.R. are shown in Table 4.1.

TABLE 4.1 Description of Noise Sensitive Receivers

Sensitive Receiver No.	Location and Description
UTP1	54B, Sheung Wun Yiu
UTP2	Village House in Lai Chi Shan
UTP3	Village House near Upper Tai Po River
UTP4	Village House near Upper Tai Po River
UTP5	Village House near Upper Tai Po River
UTP6	Village House near Upper Tai Po River
UTP7	Village House near Upper Tai Po River
UTP8	Village House near Upper Tai Po River
UTP9	49A, Pun Shan Chau
UTP10	Village House near the proposed access road
UTP11	49G, San Uk Ka

Noise monitoring was carried out by the Environmental Team on weekly basis for this reporting month on 6th, 13th, 20th and 26th November 2009. ~~L_{eq}(30min)~~ results ranged from 45.6dB(A) to 74.6dB(A), and therefore, no exceedance of action or limit level was recorded in this reporting month. For further details of the monitoring results, graphical plots and the location plan, please refer to Appendix D.

~~刪除: 4th, 10th, 17th and 24th September 2009~~

~~刪除: Monitoring programme carried out on 30th September 2009 was cancelled due to adverse rainy weather.~~

5.0 Vibration monitoring results

There was no vibration monitoring results for this reporting month. Vibration monitoring will be started once the piling works start in Upper Tai Po River.

6.0 Environmental issues and actions

6.1 Site inspections and key environmental issues

As mentioned in Section 8.1 of the EM&A manual, site inspections were undertaken routinely to inspect the construction activities in Upper Tai Po River to ensure that appropriate environmental protection and pollution control mitigation measures are properly implemented. Implementation status of environmental protection and mitigation measures is shown in Appendix G.

Within this reporting month, site inspections were conducted on 4th, 11th, 18th and 24th November 2009. A detailed checklist of each site inspection together with comments and relevant photos have been filed and kept. The findings from inspection were summarized in Table 6.1.

~~刪除: 2nd, 9th, 16th, 23rd and 30th September 2009~~

Ecological inspections by the Ecologist Dr. Mark Shea were carried out on 4th, 11th, 18th and 24th November 2009. Details of findings were summarized in Table 6.2.

~~刪除: 2nd, 9th, 16th, 23rd and 30th September 2009~~

Table 6.1 Summary results of site inspections findings

Date	Findings	Identification	Advice from ET	Action taken	Closing date	Remarks
28 Oct 09	Generation of muddy water due to site formation was observed at approximately ch.400	Observation	Contractor was advised to implement proper mitigation measures such as barriers and silt traps, to prevent site water seepage to the river channel	Issue of follow up actions was still outstanding.	Ongoing	--
7 & 28 Oct, 4, 11 Nov 09	Site surface was observed to be dry and dusty	Observation	Sufficient water spraying should be provided to dusty static area for dust suppression	Ongoing site practice was required	Ongoing	--
14, 21, 28 Oct & 4 Nov 09	There was no protective measures implemented to prevent surface run-off into the stream course at the haul access ch.450 & 500	Observation	Contractor was recommended to implement protective measures such as bunds and barriers to the haul access and sites which next to the river channel	Earth bunds with geo-textile coverings were provided at the concerned area prior to the inspection on 11 Nov	11 Nov 09	--
18 Nov 09	Chemicals and Oils were placed at approximately ch.400 without secondary containment measures	Observation	Contractor was advised to provide proper drip pans to chemicals and oils using on-site; idling chemicals should be re-located to designated chemical storage area to prevent chemical leakage on site	To be followed in the next reporting month	Ongoing	--
18 Nov 09	There was no protective measures implemented to the preserved trees at ch.400	Observation	Contractor was advised to set up a proper fencing to the preserved trees to prevent damaging from construction activities	To be followed in the next reporting month	Ongoing	--
24 Nov 09	No major findings for this inspection	N/A	N/A	N/A	N/A	N/A

The summary of ecological inspection prepared by the Ecologist, Dr. Mark Shea is shown in Table 6.2.

Date	Observations	Advice from Ecologist	Action Taken	Closing Date
04 Nov 2009	No Major findings for this inspection	No Advice is required	No Action is required to be taken	N/A
11 Nov 2009	No Major findings for this inspection	No Advice is required	No Action is required to be taken	N/A
18 Nov 2009	No Major findings for this inspection	No Advice is required	No Action is required to be taken	N/A
24 Nov 2009	No Major findings for this inspection	No Advice is required	No Action is required to be taken	N/A

6.2 Non-compliance

There was no non-compliance recorded for the month of November 2009.

6.3 Recommendations

Contractor was advised to be cautious on the issue of potential chemical spillage from site equipment and chemicals using on site. As protection measure, proper size of drip pans should be provided to all chemicals and stationary equipment. Maintenance should be provided to all site equipment as to ensure those are in good condition.

Contractor was also recommended to implement mitigation measures such as bunds, barriers and silt trap to the newly formed site access and site area next to the stream course, as to minimize water quality impact due to surface run-off and deposition of any grit and soil to the river channel.

Site area was found dry and dusty, sufficient water spraying to the dusty static area was required to minimize dust generation due to site activities.

Protection measures such as fencing should be provided to the preserved trees in site area, as to prevent damaging from construction activities.

6.4 Implementation status and effectiveness of the mitigation measures

Refer the previous table 6.1, contractor has implemented mitigation measures to address those problems as advised by ER, IEC and ET. Some of the measures taken by the contractor were considered as effective to minimize negative impact to the environment. Ongoing investigation will be carried out to observe performance and effectiveness of those measures. Outstanding environmental items will be inspected in the follow month.

As there were some ongoing follow up practices, contractor was reminded to regularly review and rectify the discrepancy once found and maintain good site condition.

7.0 Waste management status

It is the contractor's responsibility to ensure that all wastes produced during construction phase for the drainage improvement works are handled, stored and disposed of in accordance with good waste management practices and EPD's regulation and requirement. Waste materials generated during construction activities such as construction and demolition(C&D) material, chemical wastes and general refuse, are recommended to be audited at regular intervals to ensure that proper storage, transportation and general reuse are recommended to be audited to ensure that proper storage, transportation and disposal practices are being implemented.

Table 7.1 is the Waste Disposal recorded by the Contractor in this month.

Table 7.1 Summary of Waste Disposal for the reporting month

Type of waste	Inert Waste	Non-Inert Waste	Chemical Waste
November 2009	0	0	0

The cumulative waste flow table is shown in Appendix H.

8.0 Status of environmental licensing and permit

This project requires different permits and licenses to be run legally. **Table 8.1** is the summary of permits/ licenses for this project.

Table 8.1 Summary of Environmental Licensing and Permit Status

Description	License / Permit No.	Date of Issue	Date of Expiry	Remarks
Environmental Permit	EP-223/2005	31 st Aug, 2005	N/A	Superseded
Amended Environmental Permit	EP-223/2005/A	18 th Nov, 2008	N/A	Issued
Construction Noise Permit	N/A	N/A	N/A	N/A
Effluent Discharge License	3678	14 th Mar, 2008	31 st Mar, 2013	Issued
Registration as a Chemical Waste Producer	5213-724-C3251-03	19 th Dec, 2007	Not applicable	Issued
Billing Account for Disposal of Construction Waste	7006101	N/A	N/A	N/A

9.0 Future key issues

As informed by contractor, major construction activities in the upcoming month will include construction of footbridge, gabion wall, site formation and installation of noise barriers. The construction activities for these items will generate several environmental impacts. These include air, noise, water and waste management.

Construction activities such as backfilling, earth movement may generate dust impact to the vicinity of sensitive receivers. Contractor is advised to provide sufficient water spraying for the dusty static area. Stockpiling may be found on site and those should be covered by tarpaulin to prevent erosion.

Formation of haul access in the stream course may generate water quality impact. Contractor was recommended to provide proper bunds and barriers as forming well enclosed area for construction activities carried out in the river course. Site water treatment facilities should be used whenever necessary.

For the proposed construction activities, heavy plants and vehicles may be deployed and those would generate certain noise impacts to the sensitive receivers. Noisy activities should be well planned and scheduled to avoid parallel operation of multiple plants, so as to minimize noise impacts to the nearby sensitive receivers.

Construction activities may generate wastes on site. Contractor is advised to assign a site area for waste storage and segregation. Wastes accumulation should be prevented on site; licensed waste collection and disposal should be implemented regularly for hygiene issues.

10.0 Conclusion

Site preparation works including site clearance, site access formation and installation of noise barriers were carried out during the reporting period.

Regular site meetings and inspection audits led by the seniors for discussing environmental issues were held among project proponent, Contractor and the ET on weekly basis.

Environmental Team had carried out construction noise monitoring on weekly basis. All results obtained were within limit and therefore no exceedance was recorded in this reporting month.

Piling works were not scheduled for this month. Therefore, no vibration monitoring was conducted during the reporting month.

From the summary of ecological site inspection findings and implementation status of environmental protection and mitigation for ecology, prepared by the Ecologist Dr. Mark Shea, there is no abnormal finding observed in the reporting month. The ecologist has no further advice and no action suggested to the contractor. Capture survey was conducted on 27th and 28th October 2009. The capture survey report was attached in Appendix J for information.

There was no non-compliance recorded for the reporting month.

There was no complaint recorded in this reporting month.

ET has reminded the contractor to provide environmental pollution control measures wherever necessary; and to keep a good environmental management at site practice.

The ET will continue to implement the environmental monitoring & audit programme in accordance with the EM&A Manual and Environmental Permit requirement.

Appendix A: Event and action plan for ecology

Event and action plan for ecology

In the event of non-compliance, the Event / Action plan prepared by the ecologist shall be followed. Detailed Event/ Action plan was shown in **Appendix Table 1** for reference.

It is not proposed to set population size of the three species (i.e. Three-lined Chinese Stream Catfish, Predaceous and the Hong Kong Newt) or other faunal species for the Action Level and Limit Level in the revised EM&A manual in considering the following reasons:

- I. The schedule capture surveys would let to decrease in the populations of the target species; and
- II. The planned drainage works would also temporally de-fauna the stream habitat.

It is considered logical and appropriate to audit non-compliance events in relation with ecological mitigation measures, which were specified in the EP and the PS of the project.

APPENDIX TABLE 1 Event / Action plan table for Ecology

Event	Action			
	ET	ER	IEC	Contractor
Non-conformity on one occasion	<ol style="list-style-type: none"> 1. Identify Source 2. Inform the IEC and the ER 3. Discuss remedial actions with the IEC, the ER and the Contractor 4. Monitor remedial actions until rectification has been completed 	<ol style="list-style-type: none"> 1. Check report 2. Check the Contractor's working method 3. Discuss with the ET and the Contractor on possible remedial measures, 4. Advise the Contractor on effectiveness of proposed remedial measures 5. Check implementation of remedial measures 	<ol style="list-style-type: none"> 1. Ensure Remedial measures are properly implemented 	<ol style="list-style-type: none"> 1. Amend working methods 2. Rectify damage and undertake any necessary replacement
Repeated Non conformity	<ol style="list-style-type: none"> 1. Identify Source 2. Inform the IEC and the ER 3. Increase monitoring frequency 4. Discuss remedial actions with the IEC, the ER and the Contractor 5. Monitor remedial actions until rectification has been completed 6. If exceedance stops, cease additional monitoring 	<ol style="list-style-type: none"> 1. Check monitoring report 2. Check the Contractor's working method 3. Discuss with the ET and the Contractor on possible remedial measures 4. Advise the Contractor on effectiveness of proposed remedial measures 5. Check implementation of remedial measures 	<ol style="list-style-type: none"> 1. Ensure Remedial measures are properly implemented 	<ol style="list-style-type: none"> 1. Amend working methods 2. Rectify damage and undertake any necessary replacement

Appendix B: Action and limit level for construction noise

The Action and Limit levels for construction noise are defined in **Appendix Table 2**

Appendix Table 2: Action and Limit Levels for Construction Noise

Time Period	Action	Limit
0700 – 1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A)*
0700 – 2300hrs on holidays; and 1900 – 2300 hrs on all other days		Subject to the control of Noise Control Ordinance
2300 – 0700 hrs of next day		Subject to the control of Noise Control Ordinance

*Limit level set in accordance with Particular Specification Section 26

Appendix C: Reference standards for vibration

Guidance regarding vibration limits is provided by the following British Standards (or their equivalent ISO standards):

BS 7385 - Measurement and evaluation of vibration in buildings. Part 2: Guide to damage levels from ground borne vibration.

BS 7385 suggests vibration levels, below which damage is unlikely to occur in 95% of buildings. For cosmetic damage, the level is 15 mm/s at 4 Hz, increasing to 20 mm/s at 15 Hz, increasing to 50 mm/s at 40 Hz and above. Minor structural damage is possible at vibration levels twice those given above, major damage at four times the levels given.

Appendix Table 3: Transient vibration guide values for cosmetic building damage (BS7385:Part 2 1993)

	Type of Building	Peak component particle velocity (mm/s) in frequency range of predominant pulse
1	Reinforced or framed structures	50 at 4 Hz and above
2	Un-reinforced or light framed structures	15 at 4 Hz, increasing to 20 at 15 Hz, increasing to 50 at 40 Hz and above.

The vibration magnitudes and frequencies refer to Peak Particle Velocities (PPV) occurring in any single direction, measured on the ground level of the building concerned.

Appendix D: Noise monitoring results, graphical plots and location plan

Location	L ₉₀ 30min	L ₁₀ 30min	Leq 30min	Date	Time Duration	Major Construction Noise	Other Noise source	Weather	Location description
UTP 1	56.7	62.6	60.4	6-Nov-09	09:55-09:25	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from traffic	Sunny	Façade
UTP 2	54.4	63.7	61.8	6-Nov-09	09:30-10:00	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from traffic	Sunny	Façade
UTP 3	47.9	64.2	60.9	6-Nov-09	14:07-14:37	Haul access formation by backhoe	Concrete breaking noise from innovation works of village house	Sunny	Façade
UTP 4	46.3	61.8	58.8	6-Nov-09	15:10-15:40	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Concrete breaking noise from innovation works of village house	Sunny	Façade
UTP 5	55.3	62.0	59.3	6-Nov-09	14:39-15:09	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Concrete breaking noise from innovation works of village house	Sunny	Façade
UTP 6	56.8	73.4	71.3	6-Nov-09	13:33-14:03	Haul access formation by backhoe	Concrete breaking noise from innovation works of village house	Sunny	Façade
UTP 7	51.8	64.9	62.6	6-Nov-09	11:30-12:00	Haul access formation by backhoe	N/A	Sunny	Façade
UTP 8	48.3	62.3	60.4	6-Nov-09	13:00-13:30	Haul access formation by backhoe	Concrete breaking noise from innovation works of village house	Sunny	Façade
UTP 9	46.4	54.6	52.0	6-Nov-09	15:50-16:20	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Sunny	Façade
UTP 10	48.7	53.3	52.9	6-Nov-09	10:58-11:28	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Sunny	Façade
UTP 11	53.5	56.1	55.6	6-Nov-09	10:20-10:50	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Sunny	*Free field

Note* An Additional of 3dB(A) had been added to the measurement result due to Free Field Correction

Location	L ₉₀ 30min	L ₁₀ 30min	Leq 30min	Date	Time Duration	Major Construction Noise	Other Noise source	Weather	Location description
UTP 1	57.0	70.0	70.4	13-Nov-09	13:40-14:10	Installation works of noise barrier	Background noise from traffic	Cloudy	Façade
UTP 2	48.1	56.9	54.8	13-Nov-09	13:00-13:30	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location as no construction works was being carried out.	Background noise from traffic	Cloudy	Façade
UTP 3	48.6	58.0	57.6	13-Nov-09	14:15-14:45	Installation works of noise barrier	Background noise from Public	Cloudy	Façade
UTP 4	64.0	65.6	64.9	13-Nov-09	14:48-15:28	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Cloudy	Façade
UTP 5	56.0	60.4	59.7	13-Nov-09	15:29-15:59	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Cloudy	Façade
UTP 6	47.6	53.0	55.9	13-Nov-09	16:00-16:30	No construction was being carried out during measurement	Saw cutting noise from village house	Cloudy	Façade
UTP 7	49.0	58.1	55.0	13-Nov-09	16:31-17:01	Haul access formation by backhoe	Saw cutting noise from village house	Cloudy	Façade
UTP 8	49.2	56.2	51.0	13-Nov-09	11:30-12:00	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Saw cutting noise from village house	Cloudy	Façade
UTP 9	44.9	52.8	52.5	13-Nov-09	10:58-11:28	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Cloudy	Façade
UTP 10	42.7	47.5	45.6	13-Nov-09	10:28-10:58	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Cloudy	Façade
UTP 11	46.2	53.8	52.7	13-Nov-09	09:50-10:20	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Cloudy	*Free field

Note* An Additional of 3dB(A) had been added to the measurement result due to Free Field Correction

Location	L ₉₀ 30min	L ₁₀ 30min	Leq 30min	Date	Time Duration	Major Construction Noise	Other Noise source	Weather	Location description
UTP 1	56.4	71.0	69.6	20-Nov-09	13:10-13:40	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location as no construction works was being carried out.	Background noise from traffic	Sunny	Façade
UTP 2	50.0	58.9	59.4	20-Nov-09	13:50-14:20		N/A	Sunny	Façade
UTP 3	50.2	57.8	58.6	20-Nov-09	14:21-14:51		N/A	Sunny	Façade
UTP 4	58.2	61.4	60.3	20-Nov-09	14:55-15:25		N/A	Sunny	Façade
UTP 5	54.5	59.7	62.6	20-Nov-09	15:33--16:03		N/A	Sunny	Façade
UTP 6	47.0	53.8	55.2	20-Nov-09	16:07-16:37		N/A	Sunny	Façade
UTP 7	49.0	54.7	55.1	20-Nov-09	16:45-17:15		N/A	Cloudy	Façade
UTP 8	50.3	54.7	53.0	20-Nov-09	11:30-12:00		N/A	Sunny	Façade
UTP 9	45.2	49.1	47.5	20-Nov-09	10:58-11:28		N/A	Sunny	Façade
UTP 10	43.5	49.3	47.6	20-Nov-09	10:27-10:57		N/A	Sunny	Façade
UTP 11	49.8	56.7	56.5	20-Nov-09	09:54:10:24		N/A	Sunny	*Free field



Note* An Additional of 3dB(A) had been added to the measurement result due to Free Field Correction



Location	L ₉₀ 30min	L ₁₀ 30min	Leq 30min	Date	Time Duration	Major Construction Noise	Other Noise source	Weather	Location description
UTP 1	54.2	68.4	68.6	26-Nov-09	13:15-13:45	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from traffic	Cloudy	Façade
UTP 2	49.5	56.3	56.0	26-Nov-09	13:53-14:23	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Cloudy	Façade
UTP 3	49.8	57.3	57.8	26-Nov-09	14:30-15:00	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Cloudy	Façade
UTP 4	58.1	60.0	59.4	26-Nov-09	15:03-15:33	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Cloudy	Façade
UTP 5	53.8	57.0	55.9	26-Nov-09	15:38-16:08	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Cloudy	Façade
UTP 6	43.9	50.5	49.7	26-Nov-09	16:11-16:41	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Cloudy	Façade
UTP 7	46.1	49.8	48.7	26-Nov-09	16:43-17:13	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Cloudy	Façade
UTP 8	53.0	65.6	61.9	26-Nov-09	11:16-11:46	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Cloudy	Façade
UTP 9	50.2	75.6	74.6	26-Nov-09	10:42-11:12	Construction vehicle flattening rocks	N/A	Cloudy	Façade
UTP 10	44.0	50.1	49.0	26-Nov-09	10:04-10:34	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Cloudy	Façade
UTP 11	47.4	54.1	52.1	26-Nov-09	09:32-10:02	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Cloudy	*Free field



Note* An Additional of 3dB(A) had been added to the measurement result due to Free Field Correction



Graphical plot for noise measurements



The following plots were the graphical plots for the 11 monitoring locations. Each plot showed the day time limit 75 dB(A), daytime level, date and the measured dB(A) results as in Leq 30min for each location. The graph contains the data recorded from August 2009 to November 2009.

















Appendix E: Monitoring schedule for the present and next reporting period

Master Schedule of EM&A works in November 2009

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1/11	2/11	3/11	4/11	5/11	6/11	7/11
			Site inspection at afternoon		Noise monitoring	
8/11	9/11	10/11	11/11	12/11	13/11	14/11
			Site inspection at afternoon		Noise monitoring	
15/11	16/11	17/11	18/11	19/11	20/11	21/11
			Site inspection at afternoon		Noise monitoring	
22/11	23/11	24/11	25/11	26/11	27/11	28/11
		Site inspection and SSEMC at afternoon		Noise monitoring		
29/11	30/11					

Master Schedule of EM&A works in December 2009

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1/12	2/12	3/12	4/12	5/12
			Site inspection at afternoon		Noise monitoring	
6/12	7/12	8/12	9/12	10/12	11/12	12/12
			Site inspection at afternoon		Noise monitoring	
13/12	14/12	15/12	16/12	17/12	18/12	19/12
			Site inspection at afternoon		Noise monitoring	
20/12	21/12	22/12	23/12	24/12	25/12	26/12
			Site inspection and SSEM at morning	Noise monitoring		
27/12	28/12	29/12	30/12	31/12		
			Site inspection at afternoon	Noise monitoring		

Appendix F: Cumulative complaint log

Environmental Parameters	Cumulative no. Brought forward	No. of complaint November 2009	Overall Total
Air/Dust	1	0	1
Noise	1	0	1
Water	2	0	2
House Keeping Hygiene	0	0	0
Chemical waste	0	0	0
Total	4	0	4

* ET received a public enquiry referred by EPD, regarding river water quality and loss of vegetation within construction site, on 3rd July 2009.

Appendix G: Implementation status of environmental protection and mitigation measures

Implementation status of environmental protection and mitigation

Environmental Aspect	Protection / Mitigation Measures	Implementation status	Follow-up action
Construction Noise	No percussive piling shall be carried out	Implemented	Not required
	-Use well maintained construction plant	Implemented	Not required
	-Shut down plants between work periods	Implemented	Not required
	-Install silencers on construction equipment	Implemented	Not required
	-Locate mobile plant far away from NSRs	Implemented	Not required
	-Quiet plants should be used	Implemented	Not required
	-2m high temporary noise barriers, as stipulated in EP condition 2.9, shall be installed	Under preparation for phase II	Not required
Fugitive Dust Emission	-Implement regular watering and vehicle washing facilities	Implemented	Ongoing
	-Cover excavated or stockpile of dusty material by impervious sheeting or sprayed with water	Implemented	Not required
	-Use tarpaulin to cover dusty materials on vehicles	Implemented	Not required
Water Quality	Excavation works within the Tai Po River within the Project shall be carried out in stages and excavation area for each stage shall be limited to section of half width of the channel and less than 100m long at any one time in order to maintain water flow within the river during construction stage	Not applicable at this stage	Not required
	Land-based plant shall be employed and site run-off shall be directed towards regularly cleaned and maintained silt traps and oil / grease separators to minimize leakage and loss of sediments during excavation	Implemented	Not required
	Large boulders removed from the Tai Po River within the Project during excavation shall be re-instated upon completion of works A section of 150m long natural riverbank on the western side of the river channel (Ch0 –Ch150) shall be retained	Implemented	Not required
	The excavation area shall be enclosed with bunds or barriers and dewatered prior to excavation to minimize the impacts upon the downstream of the Tai Po River	Deficiency identified	Rectified

	Provide silt trap and oil interceptor to remove the oil, lubricants, grease, silt, grit and debris from the wastewater before pumped to the public storm water drainage system	Implemented	Not required
	Provide site toilet facilities	Implemented	Not required
Waste Management	Reuse excavated material as far as possible	Implemented	Not required
	Recycle scrap metals or abandoned equipment	Implemented	Not required
	Adopt a trip ticket system for the disposal of C&D materials	Implemented	Not required
	All general refuse should be segregated and stored in enclosed bins or compaction units	Implemented	Not required
Vibration	Percussive piling is to be replaced by bore-hole piling to minimize vibration impacts to the two identified Declared monuments	Not applicable at this stage	Not required
	Carrying out of vibration monitoring to ensure that vibration associated with the construction phase do not exceed the threshold limit otherwise contractor have to review the work method and construction activities have to be slow down or rescheduled to reduce the impacts	Not applicable at this stage	Not required
	Close monitoring and measurement on the cracks of the external wall of Fan Sin Temple during construction works will be carried out. Any changes on the cracks will be recorded for the contractor to slow down the construction activities accordingly; and to review the work methods and equipments immediately	Not Applicable at this stage	Not required

Implementation status of environmental protection and mitigation for ecology,
prepared by the Ecologist, Dr. Mark Shea.

Environmental Aspect	Protection / Mitigation Measures	Implementation status	Follow-up action
Ecology	Large boulders will be returned to the riverbed following the excavation works.	Not applicable	Not required
	Construction works from Ch. 0.0m – Ch. 150m would be along one side of the river only	Not applicable	Not required
	Approximately 150m of the existing natural riverbank on the western side of the river would be retained.	Implemented	Not required
	Excavation works within the river channel should be restricted to an enclosed dewater section of the river, and would be limited to sections 50-100m long at any one time.	Implemented	Not required
	Flows to the area downstream shall be maintained at all times during the construction phase	Implemented	Not required
	Capture survey shall be conducted within the Tai Po River before commencement of works. The captured target species shall be relocated to areas of the watercourse upstream of the watercourse upstream of the Tai Po River	Capture surveys had been conducted at the beginning of the Contract, during the wet season July/August 2008, 4 th November 2008 and 27 th , 28 th October 2009	Not required
	Temporary noise barriers should be constructed to control noise impacts to habitats and associated wildlife within and adjacent to the proposed works area	Implemented	Not required
	Excavation works shall be carried out by land based plant within enclosed dry section of river channel.	Implemented	Not required
	Compensatory planting of trees and other vegetation along the banks of the newly improved drainage channel should be provided to compensate for the loss of riparian vegetation.	Not applicable	Not required
	Operation phase activities in the improved drainage channel would be limited to periodic channel maintenance such as de-silting.	Not applicable	Not required

Appendix H: Cumulative waste flow tableCumulative waste flow table since September 15th 2008


Type of waste	Inert Waste	Non-Inert Waste	Chemical Waste
September 2008	0	0	0
October 2008	0	2 tonnes	0
November 2008	36m ³	0	0
December 2008	0	0	0
January 2009	0	0	0
February 2009	0	0	0
March 2009	0	0	0
April 2009	0	0	0
May 2009	0	0	20kg*
June 2009	0	0	0
July 2009	0	0	0
August 2009	0	0	0
September 2009	0	0	0
October 2009	0.9m ³	0	0
November 2009	0	0	0
Total	36.9m ³	2 tonnes	20kg

Remark*: Chemical wastes generated from the project sites including Upper Tai Po River, Lam Tsuen River and She Shan River were centralized for disposal.

Appendix I: Construction programme

Drainage Services Department

Contract No. DC/2007/06
River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River
Revised Master Programme (Rev. 08)



ID	Task Name	Duration	Early Start	Early Finish	Start	Finish
806	Site Clearance	20 d	24/3/2008	13/04/2008	24/3/2008	13/04/2008
807	Charisma, existing Work	30 d	13/03/2008	19/04/2008	13/03/2008	19/04/2008
808	Initial Survey	30 d	15/03/2008	13/04/2008	15/03/2008	13/04/2008
809	Condition Survey / Set up markers	30 d	15/03/2008	13/04/2008	15/03/2008	13/04/2008
810	Preparation of Temporary Works Design	80 d	15/03/2008	03/05/2008	15/03/2008	03/05/2008
811	Approval of Temporary Works Design	14 d	17/03/2008	31/03/2008	17/03/2008	31/03/2008
812	Site Works	30 d	17/03/2008	16/04/2008	17/03/2008	16/04/2008
813	Submission of Archaeological Monitoring	96 d	15/03/2008	20/05/2008	15/03/2008	20/05/2008
814	Approval of Archaeological Monitoring	0 d	16/03/2008	16/03/2008	16/03/2008	16/03/2008
815	Cherishing from CHL 1850 to CHL 1650	114 d	14/02/2011	19/04/2011	14/02/2011	19/04/2011
816	From CHL 1850 to CHL 1700	36 d	14/02/2011	14/02/2011	14/02/2011	14/02/2011
817	Work Season (April to Oct 2008)	214 d	14/02/2008	31/10/2008	14/02/2008	31/10/2008
818	Excavation	214 d	14/02/2008	31/10/2008	14/02/2008	31/10/2008
819	Rockfall & Blinding	50 d	16/11/2008	25/12/2008	16/11/2008	25/12/2008
820	Retaining Wall	50 d	28/12/2008	16/01/2009	28/12/2008	16/01/2009
821	Rockfall & Blinding	40 d	14/02/2010	25/03/2010	14/02/2010	25/03/2010
822	Excavation	40 d	14/02/2010	25/03/2010	14/02/2010	25/03/2010
823	Install Ducts/Fences/Rainage/Drainage	384 d	14/02/2010	31/10/2010	14/02/2010	31/10/2010
824	Footbridge, Platform and Fill Slope	214 d	14/02/2010	31/10/2010	14/02/2010	31/10/2010
825	Work Season (April to Oct 2010)	214 d	14/02/2010	31/10/2010	14/02/2010	31/10/2010
826	Provision of Temp. footbridge	30 d	14/02/2010	14/02/2010	14/02/2010	14/02/2010
827	Footbridge for footbridge	56 d	31/12/2010	24/02/2011	31/12/2010	24/02/2011
828	Dewater Wall	25 d	24/02/2011	18/03/2011	24/02/2011	18/03/2011
829	Demolition of existing footbridge	25 d	18/03/2011	12/04/2011	18/03/2011	12/04/2011
830	Box Culvert	25 d	20/03/2011	14/04/2011	20/03/2011	14/04/2011
831	Footpaths Maintenance (Stairway)	0 d	19/04/2011	19/04/2011	19/04/2011	19/04/2011
832	Completion of Area K	0 d	19/04/2011	19/04/2011	19/04/2011	19/04/2011
833	Completion of Work at Section 2	0 d	4/12/2012	4/12/2012	4/12/2012	4/12/2012
834	Section 3 - Upper Tai Po River (Area L.N. P1)	1503 d	28/02/2007	01/12/2011	28/02/2007	01/12/2011
835	Area L	81 d	04/02/2008	26/03/2008	04/02/2008	26/03/2008
836	Handover	96 d	14/02/2008	25/04/2008	14/02/2008	25/04/2008
837	Access Road D	80 d	17/02/2008	26/04/2008	17/02/2008	26/04/2008
838	Site Clearance for initial survey	7 d	14/02/2008	21/02/2008	14/02/2008	21/02/2008
839	Site Clearance	34 d	28/02/2008	29/03/2008	28/02/2008	29/03/2008
840	Project Site Setup	4 d	22/02/2008	26/02/2008	22/02/2008	26/02/2008
841	Haul ramp formation	15 d	11/03/2008	26/03/2008	11/03/2008	26/03/2008
842	Mobile Barricade	1 d	17/02/2008	17/02/2008	17/02/2008	17/02/2008
843	Access D Ch 2+25-3+10	1 d	17/02/2008	17/02/2008	17/02/2008	17/02/2008
844	PCWH	1 d	17/02/2008	17/02/2008	17/02/2008	17/02/2008
845	Top pts	1 d	17/02/2008	17/02/2008	17/02/2008	17/02/2008
846	Retaining Wall (ch 3+00)	40 d	16/02/2010	26/03/2010	16/02/2010	26/03/2010
847	Blank subsoil	15 d	16/02/2010	31/03/2010	16/02/2010	31/03/2010
848	Formation	5 d	16/02/2010	21/02/2010	16/02/2010	21/02/2010
849	Formwork and rebar (ring base slab)	2 d	16/02/2010	18/02/2010	16/02/2010	18/02/2010
850	Concreting (base slab)	2 d	16/02/2010	18/02/2010	16/02/2010	18/02/2010
851	Stripping of formwork (base slab)	2 d	16/02/2010	18/02/2010	16/02/2010	18/02/2010
852	Formwork and rebar (ring well stem)	2 d	16/02/2010	18/02/2010	16/02/2010	18/02/2010
853	Concreting (well stem)	2 d	16/02/2010	18/02/2010	16/02/2010	18/02/2010
854	Stripping of formwork (well stem)	2 d	16/02/2010	18/02/2010	16/02/2010	18/02/2010
855	Camouflage	23 d	11/02/2010	26/02/2010	11/02/2010	26/02/2010

Drainage Services Department

Contract No. DC/2007/06

River Improvement Works in Upper Lam Tsuan River, She Shan River and Upper Tai Po River Revised Master Programme (Rev. 08)

ID	Task Name	Duration	Early Start	Early Finish	Start	Finish	2007	2008	2009	2010	2011	2012	2013
865	Formation	20 d	21/12/07	20/02/08	11/12/07	28/12/07							
866	Concreting	5 d	21/12/07	25/12/07	21/12/07	25/12/07							
870	Ch-23 - 45	818 d	29/02/07	23/02/08	29/02/07	23/02/08							
871	Site Clearance	9 d	27/02/08	05/03/08	27/02/08	05/03/08							
872	Haul road formation	29 d	28/02/08	05/03/08	28/02/08	05/03/08							
873	Water diversion	5 d	30/02/08	04/03/08	30/02/08	04/03/08							
874	Boulder Trap (Bay 7-8) (ch-23 - 45)	134 d	27/01/08	04/02/08	27/01/08	04/02/08							
875	Bulk excavation	15 d	27/01/08	11/02/08	27/01/08	11/02/08							
877	Formwork (bay 7)	5 d	19/02/08	17/02/08	19/02/08	17/02/08							
878	Formwork (base slab, bay 7)	5 d	19/02/08	17/02/08	19/02/08	17/02/08							
879	Rebar fixing (base slab, bay 7)	5 d	19/02/08	17/02/08	19/02/08	17/02/08							
880	Formwork (wall stem, bay 7 RHS)	5 d	22/02/08	24/02/08	22/02/08	24/02/08							
881	Formwork (wall stem, bay 7 LHS)	5 d	22/02/08	24/02/08	22/02/08	24/02/08							
882	Rebar fixing (wall stem, bay 7 RHS)	2 d	10/12/08	11/12/08	10/12/08	11/12/08							
883	Rebar fixing (wall stem, bay 7 LHS)	1 d	12/12/08	12/12/08	12/12/08	12/12/08							
884	Concreting (wall stem, bay 7 RHS)	1 d	13/12/08	13/12/08	13/12/08	13/12/08							
885	Concreting (wall stem, bay 7 LHS)	1 d	13/12/08	13/12/08	13/12/08	13/12/08							
886	Formwork (base slab, bay 8)	1 d	14/12/08	14/12/08	14/12/08	14/12/08							
887	Formwork (base slab, bay 9)	1 d	14/12/08	14/12/08	14/12/08	14/12/08							
888	Rebar fixing (base slab, bay 8)	1 d	14/12/08	14/12/08	14/12/08	14/12/08							
889	Rebar fixing (base slab, bay 9)	1 d	14/12/08	14/12/08	14/12/08	14/12/08							
890	Rebar fixing (wall stem, bay 7 RHS)	2 d	24/12/08	25/12/08	24/12/08	25/12/08							
891	Rebar fixing (wall stem, bay 7 LHS)	1 d	26/12/08	26/12/08	26/12/08	26/12/08							
892	Concreting (wall stem, bay 7 RHS)	1 d	14/12/08	14/12/08	14/12/08	14/12/08							
893	Concreting (wall stem, bay 7 LHS)	1 d	14/12/08	14/12/08	14/12/08	14/12/08							
894	Rebar fixing and formwork (wall stem, bay 8 RHS)	4 d	16/12/08	19/12/08	16/12/08	19/12/08							
895	Rebar fixing and formwork (wall stem, bay 8 LHS)	5 d	17/12/08	21/12/08	17/12/08	21/12/08							
896	Shoring, formwork (wall stem, bay 8 RHS)	1 d	2/12/08	2/12/08	2/12/08	2/12/08							
897	Shoring, formwork (wall stem, bay 8 LHS)	1 d	7/12/08	7/12/08	7/12/08	7/12/08							
898	Concreting (wall stem, bay 8 RHS)	1 d	8/12/08	8/12/08	8/12/08	8/12/08							
899	Concreting (wall stem, bay 8 LHS)	1 d	9/12/08	9/12/08	9/12/08	9/12/08							
900	Stripping off formwork (wall stem, bay 8 LHS RFS)	17 d	31/12/08	17/01/09	31/12/08	17/01/09							
901	Bulk excavation	598 d	29/02/07	04/02/08	29/02/07	04/02/08							
902	Formation (bay 5A)	1 d	20/12/08	20/12/08	20/12/08	20/12/08							
903	Formwork (base slab, bay 5B)	1 d	22/12/08	22/12/08	22/12/08	22/12/08							
904	Rebar fixing (base slab, bay 5)	3 d	22/12/08	24/12/08	22/12/08	24/12/08							
905	Concreting (base slab, bay 5)	1 d	7/12/08	7/12/08	7/12/08	7/12/08							
906	Rebar fixing (base slab, bay 6)	8 d	5/12/08	12/12/08	5/12/08	12/12/08							
907	Formwork (wall stem, bay 5)	1 d	13/12/08	13/12/08	13/12/08	13/12/08							
908	Formwork (wall stem, bay 5)	1 d	13/12/08	13/12/08	13/12/08	13/12/08							
909	Concreting (base slab, bay 6)	1 d	13/12/08	13/12/08	13/12/08	13/12/08							
910	Shoring off formwork (wall between bay 4&5, base slab, bay 6)	1 d	14/12/08	14/12/08	14/12/08	14/12/08							
911	Formwork (base slab, bay 4)	1 d	20/12/08	20/12/08	20/12/08	20/12/08							
912	Formwork (wall stem, bay 5)	1 d	21/12/08	21/12/08	21/12/08	21/12/08							
913	Formwork and rebar fixing (base slab, bay 4)	7 d	23/12/08	29/12/08	23/12/08	29/12/08							
914	Rebar fixing (wall stem, bay 5 LHS)	1 d	26/12/08	26/12/08	26/12/08	26/12/08							
915	Shuttering formwork (wall stem, bay 5 LHS)	1 d	26/12/08	26/12/08	26/12/08	26/12/08							
916	Shuttering formwork (wall stem, bay 6 RHS)	1 d	27/12/08	27/12/08	27/12/08	27/12/08							
917	Concreting (wall stem, bay 5, RHS)	1 d	28/12/08	28/12/08	28/12/08	28/12/08							
918	Formwork (wall stem, bay 5 RHS)	1 d	13/12/08	13/12/08	13/12/08	13/12/08							
919	Shuttering formwork (base slab, bay 4)	1 d	3/12/08	3/12/08	3/12/08	3/12/08							
920	Rebar fixing and formwork shuttering (wall stem, bay 6 RHS)	1 d	4/12/08	4/12/08	4/12/08	4/12/08							
921	Formwork (base slab, bay 4)	2 d	4/12/08	6/12/08	4/12/08	6/12/08							
922	Formwork (wall stem, bay 4 LHS)	1 d	5/12/08	5/12/08	5/12/08	5/12/08							
923	Formwork (wall stem, bay 4 RHS)	1 d	9/12/08	9/12/08	9/12/08	9/12/08							
924	Rebar fixing (wall stem, bay 4 LHS)	2 d	10/12/08	11/12/08	10/12/08	11/12/08							
925	Formwork and rebar fixing (wall stem, bay 4 RHS)	4 d	16/12/08	19/12/08	16/12/08	19/12/08							
926	Concreting (wall stem, bay 4 LHS, bay 6 RHS)	1 d	17/12/08	17/12/08	17/12/08	17/12/08							
927	Rebar fixing and shuttering the formwork (wall stem, bay 4 LHS, bay 6 RHS)	2 d	17/12/08	19/12/08	17/12/08	19/12/08							
928	Shuttering formwork (wall stem, bay 4 LHS, bay 5 RHS)	2 d	18/12/08	19/12/08	18/12/08	19/12/08							
929	Rebar fixing and shuttering formwork (wall stem, bay 5 RHS)	5 d	21/12/08	25/12/08	21/12/08	25/12/08							
930	Concreting (wall stem, bay 4 RHS, bay 5 LHS)	1 d	20/12/08	20/12/08	20/12/08	20/12/08							
931	Rebar fixing and formwork (wall stem, bay 5)	5 d	27/12/08	31/12/08	27/12/08	31/12/08							

Project: Revised M. Prog (Rev. 08)
 Date: Aug 2009
 Consultant: AECOM

Critical Task Progress:

Milestone:

Summary:

Task Progress:

Critical Task:

Rolled Up Task:

Rolled Up Milestone:

Rolled Up Progress:

Split:

External Tasks:

P/Task:

Drainage Services Department

Contract No. DC/2007/06 River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River Revised Master Programme (Rev. 08)

ID	Task Name	Duration	Early Start	Early Finish	Start	Finish	2007	2008	2009	2010	2011	2012	2013
881	Castalling wall stem, bay 5 (RHS)	1 dF	14/2/2009	14/2/2009	14/2/2009	14/2/2009							
882	Striping off formwork (wall stem, bay 5 (RHS))	1 dF	14/2/2009	14/2/2009	14/2/2009	14/2/2009							
883	Boulder trap (bay 1-3) (LH-23 - 45)	5 dF	24/2/2009	28/2/2009	24/2/2009	28/2/2009							
884	Silt excavation	8 dF	24/2/2009	31/2/2009	24/2/2009	31/2/2009							
885	Formwork	1 dF	6/1/2009	6/1/2009	6/1/2009	6/1/2009							
886	Formwork, base slab, bay 183	1 dF	6/1/2009	6/1/2009	6/1/2009	6/1/2009							
887	Rebar fixing (base slab, bay 1)	1 dF	12/1/2009	12/1/2009	12/1/2009	12/1/2009							
888	Rebar fixing (base slab, bay 3)	1 dF	12/1/2009	12/1/2009	12/1/2009	12/1/2009							
889	Rebar fixing (base slab, bay 182)	1 dF	12/1/2009	12/1/2009	12/1/2009	12/1/2009							
890	Concreting (base slab, bay 1)	1 dF	19/1/2009	19/1/2009	19/1/2009	19/1/2009							
891	Striping off formwork (base slab, bay 183)	1 dF	28/2/2009	28/2/2009	28/2/2009	28/2/2009							
892	Formwork (base slab, bay 2)	1 dF	21/1/2009	21/1/2009	21/1/2009	21/1/2009							
893	Concreting (base slab, bay 2)	1 dF	22/1/2009	22/1/2009	22/1/2009	22/1/2009							
894	Rebar fixing (wall stem, bay 1)	1 dF	11/2/2009	11/2/2009	11/2/2009	11/2/2009							
895	Formwork (wall stem, bay 1-3)	1 dF	12/2/2009	12/2/2009	12/2/2009	12/2/2009							
896	Rebar fixing (wall stem, bay 2)	1 dF	18/2/2009	18/2/2009	18/2/2009	18/2/2009							
897	Formwork shuttering and waler for (wall stem, bay 1-2)	1 dF	18/2/2009	18/2/2009	18/2/2009	18/2/2009							
898	Striping off formwork (wall stem, bay 1, RHS, bay 2, LHS)	1 dF	18/2/2009	18/2/2009	18/2/2009	18/2/2009							
899	Striping off formwork (wall stem, bay 1, LHS, bay 2, RHS)	1 dF	18/2/2009	18/2/2009	18/2/2009	18/2/2009							
900	Formwork (wall stem, bay 1, LHS, bay 2, RHS)	1 dF	18/2/2009	18/2/2009	18/2/2009	18/2/2009							
901	Formwork (wall stem, bay 1, LHS)	1 dF	18/2/2009	18/2/2009	18/2/2009	18/2/2009							
902	Formwork (wall stem, bay 2)	1 dF	20/2/2009	20/2/2009	20/2/2009	20/2/2009							
903	Formwork (wall stem, bay 3)	1 dF	23/2/2009	23/2/2009	23/2/2009	23/2/2009							
904	Concreting (wall stem, bay 1, LHS, bay 3, RHS)	1 dF	24/2/2009	24/2/2009	24/2/2009	24/2/2009							
905	Striping off formwork (wall stem, bay 1, LHS, bay 3, RHS)	1 dF	25/2/2009	25/2/2009	25/2/2009	25/2/2009							
906	Shuttering formwork (wall stem, bay 3, LHS)	1 dF	25/2/2009	25/2/2009	25/2/2009	25/2/2009							
907	Shuttering formwork and rebar fixing (wall stem, bay 2, RHS)	1 dF	25/2/2009	25/2/2009	25/2/2009	25/2/2009							
908	Concreting (wall stem, bay 2, RHS, bay 3, LHS)	1 dF	27/2/2009	27/2/2009	27/2/2009	27/2/2009							
909	Striping off formwork (wall stem, bay 2, RHS, bay 3, LHS)	1 dF	28/2/2009	28/2/2009	28/2/2009	28/2/2009							
910	Formwork (wall stem, bay 3)	1 dF	13/2/2009	13/2/2009	13/2/2009	13/2/2009							
911	Formwork (wall stem, bay 1)	1 dF	21/1/2009	21/1/2009	21/1/2009	21/1/2009							
912	Concreting (decking)	1 dF	21/1/2009	21/1/2009	21/1/2009	21/1/2009							
913	Formwork and rebar fixing for decking	1 dF	22/1/2009	22/1/2009	22/1/2009	22/1/2009							
914	Striping off formwork (decking)	1 dF	22/1/2009	22/1/2009	22/1/2009	22/1/2009							
915	Railing	3 dF	18/2/2009	21/2/2009	18/2/2009	21/2/2009							
916	Cleaning and making good prior to pre-handover	35 dF	27/2/2009	31/7/2009	27/2/2009	31/7/2009							
917	Railing	29 dF	5/4/2009	6/4/2/09	5/4/2009	6/4/2/09							
918	Scaffolding against RHS wall	16 dF	15/4/2009	4/5/2/09	15/4/2009	4/5/2/09							
919	Laying Sub-soil (bay 1-8, RHS, 5-8, LHS)	33 dF	30/4/2009	1/6/2/2009	30/4/2009	1/6/2/2009							
920	Bedding (bay 1-8, RHS, 5-8, LHS)	24 dF	10/5/2009	2/6/2/2009	10/5/2009	2/6/2/2009							
921	Ch 45-110	1169 dF	27/8/2008	31/11/2011	27/8/2008	31/11/2011							
922	Site Clearance	11 dF	27/8/2008	8/9/2/09	27/8/2008	8/9/2/09							
923	Haul road formation	27 dF	26/8/2008	22/10/2008	26/8/2008	22/10/2008							
924	Walk diversion	2 dF	21/1/2009	21/1/2009	21/1/2009	21/1/2009							
925	Braking up the boulder	123 dF	13/1/2009	21/2/2009	13/1/2009	21/2/2009							
926	Noise Barriers	32 dF	13/1/2009	13/1/2009	13/1/2009	13/1/2009							
927	Ch 55-10 RHS Non-Intersect II	668 dF	18/2/2009	31/1/2011	18/2/2009	31/1/2011							
928	Formation of gabion wall with G200	2 dF	22/3/2009	22/3/2009	22/3/2009	22/3/2009							
929	1st layer (Ch 45-55, RHS)	3 dF	25/3/2009	27/3/2009	25/3/2009	27/3/2009							
930	2nd layer (Ch 45-55, RHS)	2 dF	26/3/2009	28/3/2009	26/3/2009	28/3/2009							
931	3rd layer (Ch 45-55, RHS)	2 dF	26/3/2009	28/3/2009	26/3/2009	28/3/2009							
932	4th layer (Ch 45-55, RHS)	2 dF	26/3/2009	28/3/2009	26/3/2009	28/3/2009							
933	G200 top in form of gabion	1 dF	28/3/2009	28/3/2009	28/3/2009	28/3/2009							
934	Boulder in form of gabion	1 dF	28/3/2009	28/3/2009	28/3/2009	28/3/2009							
935	Maintenance Structures (Ch 60 RHS)	7 dF	24/1/2009	31/1/2011	24/1/2009	31/1/2011							
936	Formwork and concrete	5 dF	1/2/2010	6/2/2010	1/2/2010	6/2/2010							
937	Gabion (Ch 50-60 RHS) TG2	870 dF	1/2/2009	31/1/2011	1/2/2009	31/1/2011							
938	Trench excavation and retaining grade 200	4 dF	1/3/2009	5/3/2009	1/3/2009	5/3/2009							
939	Formation of gabion wall with G200	1 dF	2/3/2009	2/3/2009	2/3/2009	2/3/2009							

Project Revised M Prog (Rev.08)
 Date Date: Aug 2009
 Consultant: AECOM

Chiu Hing Construction & Transportation Co., Ltd

Task Progress Summary
 Critical Task Summary

Rolled Up Task Summary
 Rolled Up Milestone Summary

Rolled Up Progress Summary
 Rolled Up Critical Task Summary
 External Tasks Summary

PTax Summary

Drainage Services Department

River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River Revised Master Programme (Rev. 08)

Contract No. DC/2007/06

ID	Task Name	Duration	Early Start	Early Finish	Start	Finish	2007	2008	2009	2010	2011	2012	RHS
993	1st layer (ch 55-55 RHS)	3 d	25/02/09	27/02/09	25/02/09	27/02/09							
994	2nd layer (ch 55-55 RHS)	2 d	28/02/09	29/02/09	28/02/09	29/02/09							
995	3rd layer (ch 55-55 RHS)	2 d	31/02/09	01/03/09	31/02/09	01/03/09							
996	4th layer (ch 55-55 RHS)	1 d	2/03/09	2/03/09	2/03/09	2/03/09							
997	5th layer (ch 55-55 RHS)	1 d	2/03/09	2/03/09	2/03/09	2/03/09							
998	3500 toe in front of gabion	2 d	18/02/09	20/02/09	18/02/09	20/02/09							
999	Boulder at river course	7 d	01/11/09	07/11/09	01/11/09	07/11/09							
1000	Gabion (ch 65-75 RHS) TG2	881 d	23/02/09	31/12/11	23/02/09	31/12/11							
1001	Trench excavation and replacing grade 200	4 d	23/02/09	27/02/09	23/02/09	27/02/09							
1002	Formation of gabion wall with G200	9 d	28/02/09	06/03/09	28/02/09	06/03/09							
1003	1st layer (ch 65-75 RHS)	2 d	29/02/09	31/02/09	29/02/09	31/02/09							
1004	2nd layer (ch 65-75 RHS)	2 d	01/03/09	03/03/09	01/03/09	03/03/09							
1005	3rd layer (ch 65-75 RHS)	2 d	03/03/09	05/03/09	03/03/09	05/03/09							
1006	4th layer (ch 65-75 RHS)	2 d	05/03/09	07/03/09	05/03/09	07/03/09							
1007	5th layer (ch 65-75 RHS)	2 d	07/03/09	09/03/09	07/03/09	09/03/09							
1008	3500 toe in front of gabion	1 d	21/12/09	21/12/09	21/12/09	21/12/09							
1009	Boulder at river course	2 d	19/02/09	21/02/09	19/02/09	21/02/09							
1010	3500 toe in front of gabion	7 d	01/12/09	07/12/09	01/12/09	07/12/09							
1011	Trench excavation and replacing grade 200	4 d	11/02/09	15/02/09	11/02/09	15/02/09							
1012	Formation of gabion wall with G200	9 d	16/02/09	25/02/09	16/02/09	25/02/09							
1013	1st layer (ch 75-80 RHS)	2 d	17/02/09	19/02/09	17/02/09	19/02/09							
1014	2nd layer (ch 75-80 RHS)	2 d	19/02/09	21/02/09	19/02/09	21/02/09							
1015	3rd layer (ch 75-80 RHS)	2 d	21/02/09	23/02/09	21/02/09	23/02/09							
1016	4th layer (ch 75-80 RHS)	2 d	23/02/09	25/02/09	23/02/09	25/02/09							
1017	5th layer (ch 75-80 RHS)	2 d	25/02/09	27/02/09	25/02/09	27/02/09							
1018	3500 toe in front of gabion	1 d	27/02/09	27/02/09	27/02/09	27/02/09							
1019	Boulder at river course	2 d	21/12/09	23/12/09	21/12/09	23/12/09							
1020	Gabion (ch 80-80 RHS) TG2	7 d	01/12/09	07/12/09	01/12/09	07/12/09							
1021	Trench excavation and replacing grade 200	1001 d	10/02/09	31/12/11	10/02/09	31/12/11							
1022	Formation of gabion wall with G200	2 d	12/02/09	14/02/09	12/02/09	14/02/09							
1023	1st layer (ch 80-90 RHS)	3 d	15/02/09	18/02/09	15/02/09	18/02/09							
1024	2nd layer (ch 80-90 RHS)	3 d	18/02/09	21/02/09	18/02/09	21/02/09							
1025	3rd layer (ch 80-90 RHS)	3 d	21/02/09	24/02/09	21/02/09	24/02/09							
1026	4th layer (ch 80-90 RHS)	3 d	24/02/09	27/02/09	24/02/09	27/02/09							
1027	5th layer (ch 80-90 RHS)	3 d	27/02/09	30/02/09	27/02/09	30/02/09							
1028	3500 toe in front of gabion	1 d	29/02/09	29/02/09	29/02/09	29/02/09							
1029	Boulder at river course	2 d	18/02/09	20/02/09	18/02/09	20/02/09							
1030	Gabion (ch 90-100 RHS) TG2	1092 d	22/02/09	31/12/11	22/02/09	31/12/11							
1031	Trench excavation	1 d	22/02/09	22/02/09	22/02/09	22/02/09							
1032	Forming gabion units	2 d	24/02/09	26/02/09	24/02/09	26/02/09							
1033	1st layer (ch 90-100 RHS)	3 d	29/02/09	01/03/09	29/02/09	01/03/09							
1034	2nd layer (ch 90-100 RHS)	3 d	01/03/09	03/03/09	01/03/09	03/03/09							
1035	3rd layer (ch 90-100 RHS)	3 d	03/03/09	05/03/09	03/03/09	05/03/09							
1036	4th layer (ch 90-100 RHS)	3 d	05/03/09	07/03/09	05/03/09	07/03/09							
1037	5th layer (ch 90-100 RHS)	3 d	07/03/09	09/03/09	07/03/09	09/03/09							
1038	3500 toe in front of gabion	1 d	29/02/09	29/02/09	29/02/09	29/02/09							
1039	Boulder at river course	7 d	01/12/09	07/12/09	01/12/09	07/12/09							
1040	Maintenance staircase (ch 100 RHS)	8 d	12/02/09	20/02/09	12/02/09	20/02/09							
1041	Formwork and concrete	2 d	24/02/09	26/02/09	24/02/09	26/02/09							
1042	Gabion (ch 100-110 RHS) TG3	987 d	24/02/09	31/12/11	24/02/09	31/12/11							
1043	Trench excavation and replacing grade 200	2 d	26/02/09	28/02/09	26/02/09	28/02/09							
1044	Formation of gabion wall with G200	3 d	29/02/09	01/03/09	29/02/09	01/03/09							
1045	1st layer (ch 100-110 RHS)	2 d	01/03/09	03/03/09	01/03/09	03/03/09							
1046	2nd layer (ch 100-110 RHS)	2 d	03/03/09	05/03/09	03/03/09	05/03/09							
1047	3rd layer (ch 100-110 RHS)	2 d	05/03/09	07/03/09	05/03/09	07/03/09							
1048	4th layer (ch 100-110 RHS)	2 d	07/03/09	09/03/09	07/03/09	09/03/09							
1049	5th layer (ch 100-110 RHS)	2 d	09/03/09	11/03/09	09/03/09	11/03/09							
1050	3500 toe in front of gabion	1 d	19/02/09	19/02/09	19/02/09	19/02/09							
1051	Boulder at river course	7 d	29/02/09	06/03/09	29/02/09	06/03/09							
1052	Area P	1029 d	29/02/09	31/12/11	29/02/09	31/12/11							
1053	Hand over	1 d	29/02/09	29/02/09	29/02/09	29/02/09							
1054	CH 110 - 150	885 d	09/02/09	17/12/11	09/02/09	17/12/11							

Legend:
 ■ Rolled Up Progress
 ■ Critical Task Progress
 ■ Milestone
 ■ Summary
 ■ Task
 ■ Task Progress
 ■ Critical Task
 ■ Roll Up Milestone

Legend:
 ■ Rolled Up Task
 ■ Rolled Up Critical Task
 ■ Rolled Up Milestone


Legend:
 ■ Rolled Up Progress
 ■ Split
 ■ External Task

Legend:
 ■ PTask

Drainage Services Department


River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River Revised Master Programme (Rev. 08)

Contract No. DC/D07/06



Drainage Services Department

Contract No. DC/2007/08 River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River Revised Master Programme (Rev. 08)



Area N

Task Progress:

Task:

Critical Task Progress:

Milestone:

Summary:

Roll Up Progress:

Roll Up Critical Task:

Roll Up Milestone:

Roll Up Task:

Roll Up Summary:

Page 16

Drainage Services Department

Contract No. DC/2007/06

River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River
Revised Master Programme (Rev. 08)

ID	Task Name	Duration	Early Start	Early Finish	Start	Finish	2007	2008	2009	2010	2011	2012	2013
1178	Handover	1 d	28/5/2008	28/5/2008	28/5/2008	28/5/2008							
1181	Site Clearance for Initial Survey	1 d 7	28/5/2008	4/6/2008	4/6/2008	4/6/2008							
1182	Site Clearance	1 d 7	28/5/2008	4/6/2008	4/6/2008	4/6/2008							
1183	Site Clearance	1 d 7	28/5/2008	4/6/2008	4/6/2008	4/6/2008							
1184	Geological Mapping (P/T15)	7 d 7	28/5/2008	4/6/2008	4/6/2008	4/6/2008							
1185	Site Clearance	8 d 7	28/5/2008	6/7/2008	6/7/2008	6/7/2008							
1186	Site Clearance	8 d 7	28/5/2008	6/7/2008	6/7/2008	6/7/2008							
1187	Heal coat formation	13 d 7	28/5/2008	10/7/2008	10/7/2008	10/7/2008							
1188	Noise barrier	14 d 7	28/5/2008	11/8/2008	11/8/2008	11/8/2008							
1189	Gabion (Ch 280-289 R/H) Non-transparent	18 d 7	28/5/2008	15/8/2008	15/8/2008	15/8/2008							
1190	Gabion (Ch 280-289 L/H) TG2	47 d 7	28/5/2008	14/9/2008	14/9/2008	14/9/2008							
1191	Trench excavation and replacing grade 200	20 d	28/5/2008	17/8/2008	17/8/2008	17/8/2008							
1192	Formation of gabion wall with G200	3 d	28/5/2008	30/5/2008	30/5/2008	30/5/2008							
1193	181 layer - 5th layer (Ch 280-270 L/H)	3 d	28/5/2008	30/5/2008	30/5/2008	30/5/2008							
1194	G200 top in front of gabion	3 d	28/5/2008	30/5/2008	30/5/2008	30/5/2008							
1195	Formwork and concreting	4 d	28/5/2008	31/5/2008	31/5/2008	31/5/2008							
1196	Formwork and concrete	4 d	28/5/2008	31/5/2008	31/5/2008	31/5/2008							
1197	Formwork	8 d	1/6/2008	9/6/2008	9/6/2008	9/6/2008							
1198	Formwork and (relax fixing)	8 d	1/6/2008	9/6/2008	9/6/2008	9/6/2008							
1199	Formwork	8 d	1/6/2008	9/6/2008	9/6/2008	9/6/2008							
1200	Formwork	8 d	1/6/2008	9/6/2008	9/6/2008	9/6/2008							
1201	Concreting	2 d	13/6/2008	15/6/2008	15/6/2008	15/6/2008							
1202	Slipping off formwork	2 d	13/6/2008	15/6/2008	15/6/2008	15/6/2008							
1203	Gabion (Ch 280-289 R/H) TG1	30 d	28/5/2008	6/8/2008	6/8/2008	6/8/2008							
1204	Trench excavation and replacing grade 200	15 d	28/5/2008	12/6/2008	12/6/2008	12/6/2008							
1205	Formation of gabion wall with G200	2 d	28/5/2008	29/5/2008	29/5/2008	29/5/2008							
1206	181 layer - 5th layer (Ch 280-270 L/H)	10 d	28/5/2008	6/6/2008	6/6/2008	6/6/2008							
1207	G200 top in front of gabion	3 d	6/6/2008	9/6/2008	9/6/2008	9/6/2008							
1208	Site Clearance	5 d 7	28/5/2008	2/6/2008	2/6/2008	2/6/2008							
1209	Heal coat formation	9 d 7	28/5/2008	6/7/2008	6/7/2008	6/7/2008							
1210	Water diversion	25 d	28/5/2008	22/7/2008	22/7/2008	22/7/2008							
1211	Gabion (Ch 280-279 L/H) TG2	30 d 7	28/5/2008	7/8/2008	7/8/2008	7/8/2008							
1212	Trench excavation and replacing grade 200	15 d 7	28/5/2008	12/6/2008	12/6/2008	12/6/2008							
1213	Formation of gabion wall with G200	2 d 7	28/5/2008	29/5/2008	29/5/2008	29/5/2008							
1214	181 layer - 5th layer (Ch 280-270 L/H)	10 d 7	28/5/2008	7/6/2008	7/6/2008	7/6/2008							
1215	G200 top in front of gabion	3 d 7	28/5/2008	30/5/2008	30/5/2008	30/5/2008							
1216	Gabion (Ch 284-279 R/H) TG1	30 d	28/5/2008	6/8/2008	6/8/2008	6/8/2008							
1217	Trench excavation and replacing grade 200	15 d	28/5/2008	12/6/2008	12/6/2008	12/6/2008							
1218	Formation of gabion wall with G200	2 d	28/5/2008	29/5/2008	29/5/2008	29/5/2008							
1219	181 layer - 5th layer (Ch 280-270 L/H)	10 d	28/5/2008	6/6/2008	6/6/2008	6/6/2008							
1220	G200 top in front of gabion	3 d	6/6/2008	9/6/2008	9/6/2008	9/6/2008							
1221	Cascades (Ch 273)	289 d	1/2/2010	18/11/2010	18/11/2010	18/11/2010							
1222	Trench excavation and replacing grade 200	15 d	2/11/2010	17/11/2010	17/11/2010	17/11/2010							
1223	Formation of gabion wall with G200	2 d	17/11/2010	19/11/2010	19/11/2010	19/11/2010							
1224	Formwork and (relax fixing)	10 d	17/11/2010	27/11/2010	27/11/2010	27/11/2010							
1225	Concreting	1 d	13/2/2011	13/2/2011	13/2/2011	13/2/2011							
1226	Slipping off formwork	3 d	14/2/2011	16/2/2011	16/2/2011	16/2/2011							
1227	Remaining Work (Ch 270-315 L/H) TR1 (replaced by AD1)	87 d	18/11/2010	27/12/2010	27/12/2010	27/12/2010							
1228	Formation	20 d	2/11/2010	21/11/2010	21/11/2010	21/11/2010							
1229	Formwork and (relax fixing) (base slab)	5 d	2/11/2010	7/11/2010	7/11/2010	7/11/2010							
1230	Formwork and (relax fixing)	13 d	2/11/2010	15/11/2010	15/11/2010	15/11/2010							
1231	Formwork and (relax fixing)	13 d	2/11/2010	15/11/2010	15/11/2010	15/11/2010							
1232	Formwork and (relax fixing) (wall stem)	9 d	6/12/2010	15/12/2010	15/12/2010	15/12/2010							
1233	Formwork and (relax fixing) (wall stem)	2 d	13/12/2010	15/12/2010	15/12/2010	15/12/2010							
1234	Formwork and (relax fixing) (wall stem)	15 d	13/12/2010	28/12/2010	28/12/2010	28/12/2010							
1235	Formwork and (relax fixing) (wall stem)	2 d	23/12/2010	25/12/2010	25/12/2010	25/12/2010							
1236	Stripping off formwork (wall stem)	3 d	25/12/2010	28/12/2010	28/12/2010	28/12/2010							
1237	Remaining Work (Ch 270-315 R/H) TR1 (replaced by AD1)	57 d 7	18/11/2010	27/12/2010	27/12/2010	27/12/2010							
1238	Bulk excavation	20 d 7	11/11/2010	20/11/2010	20/11/2010	20/11/2010							
1239	Formwork and (relax fixing) (base slab)	5 d	11/11/2010	16/11/2010	16/11/2010	16/11/2010							
1240	Formwork and (relax fixing) (base slab)	12 d 7	28/11/2010	10/12/2010	10/12/2010	10/12/2010							

Task: Task Progress: Critical Task: Milestone: Summary:

Rolled Up Task: Rolled Up Critical Task:

Rolled Up Progress: Split: External Tasks:

Risk:

Project Revised M. Prog (Rev. 08)
 Date Date: Aug 2009
 Consultant: AECOM

Chiu Hing Construction & Transportation Co., Ltd
 Page 20

Drainage Services Department

Contract No. DC/2007/06 River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River Revised Master Programme (Rev. 08)

ID	Task Name	Duration	Early Start	Early Finish	Start	Finish	2007		2008		2009		2010		2011		2012		2013			
							Fig	Half	Fig	Half	Fig	Half	Fig	Half	Fig	Half	Fig	Half	Fig	Half	Fig	Half
1303	Formwork and rebar (long base slab)	10 d	18/12/2010	27/12/2010	18/12/2010	27/12/2010																
1304	Concreting (base slab)	3 d	28/12/2010	31/12/2010	28/12/2010	30/12/2010																
1305	Stripping off formwork (wall stem)	2 d	31/12/2010	1/1/2011	31/12/2010	1/1/2011																
1306	Formwork and rebar fixing (wall stem)	10 d	2/1/2011	11/1/2011	2/1/2011	11/1/2011																
1307	Concreting (wall stem)	3 d	12/1/2011	15/1/2011	12/1/2011	13/1/2011																
1308	Stripping off formwork (wall stem)	3 d	14/1/2011	18/1/2011	14/1/2011	18/1/2011																
1309	Demolition of existing Footbridge TB-B (ch 355)	12 d	11/1/2010	12/1/2010	11/1/2010	12/1/2010																
1310	Demolition works	12 d	11/1/2010	12/1/2010	11/1/2010	12/1/2010																
1311	Footbridge TB05 (ch 350)	31 d	9/2/2010	18/2/2010	9/2/2010	18/2/2010																
1312	Bulk excavation for footing (Abutment A)	10 d	9/2/2010	19/2/2010	9/2/2010	19/2/2010																
1313	Formation - Abutment A	1 d	19/2/2010	19/2/2010	19/2/2010	19/2/2010																
1314	Formwork and rebar fixing (Abutment A, footing)	5 d	19/2/2010	24/2/2010	19/2/2010	24/2/2010																
1315	Concreting (Abutment A, footing)	1 d	24/2/2010	24/2/2010	24/2/2010	24/2/2010																
1316	Stripping off formwork (Abutment A, footing)	3 d	26/2/2010	29/2/2010	26/2/2010	29/2/2010																
1317	Rebar fixing and strutting formwork (Abutment A, column)	5 d	26/2/2010	31/2/2010	26/2/2010	31/2/2010																
1318	Concreting (Abutment A, column)	1 d	31/2/2010	31/2/2010	31/2/2010	31/2/2010																
1319	Stripping off formwork (Abutment A, column)	3 d	6/3/2010	9/3/2010	6/3/2010	9/3/2010																
1320	Bulk excavation for footing (Abutment B)	10 d	7/2/2010	17/2/2010	7/2/2010	17/2/2010																
1321	Formation - Abutment B	1 d	17/2/2010	17/2/2010	17/2/2010	17/2/2010																
1322	Formwork and rebar fixing (Abutment B, footing)	5 d	17/2/2010	22/2/2010	17/2/2010	22/2/2010																
1323	Concreting (Abutment B, footing)	1 d	22/2/2010	22/2/2010	22/2/2010	22/2/2010																
1324	Stripping off formwork (Abutment B, footing)	3 d	24/2/2010	27/2/2010	24/2/2010	27/2/2010																
1325	Rebar fixing and strutting formwork (Abutment B, column)	5 d	14/3/2010	19/3/2010	14/3/2010	19/3/2010																
1326	Concreting (Abutment B, column)	1 d	19/3/2010	19/3/2010	19/3/2010	19/3/2010																
1327	Stripping off formwork (Abutment B, column)	3 d	22/3/2010	25/3/2010	22/3/2010	25/3/2010																
1328	Formwork and rebar fixing for decking	20 d	1/11/2010	21/11/2010	1/11/2010	21/11/2010																
1329	Formwork and rebar fixing for decking	20 d	1/11/2010	21/11/2010	1/11/2010	21/11/2010																
1330	Concreting (decking)	3 d	1/12/2010	4/12/2010	1/12/2010	4/12/2010																
1331	Stripping off formwork (decking)	5 d	14/12/2010	19/12/2010	14/12/2010	19/12/2010																
1332	Rebar installation (decking)	41 d	21/12/2010	1/2/2011	21/12/2010	1/2/2011																
1333	Ch 380-400	77 d	14/2/2010	1/2/2011	14/2/2010	1/2/2011																
1334	Retaining Wall (ch 380-400 LH5), TR1 (replaced by AD1)	40 d	1/12/2010	1/1/2011	1/12/2010	9/1/2011																
1335	Bulk excavation	5 d	10/1/2011	14/1/2011	10/1/2011	14/1/2011																
1336	Formation	3 d	17/1/2011	20/1/2011	17/1/2011	20/1/2011																
1337	Formwork and rebar fixing (base slab)	12 d	17/1/2011	29/1/2011	17/1/2011	29/1/2011																
1338	Concreting (base slab)	3 d	27/1/2011	30/1/2011	27/1/2011	30/1/2011																
1339	Stripping off formwork (wall stem)	2 d	30/1/2011	31/1/2011	30/1/2011	31/1/2011																
1340	Formwork and rebar fixing (wall stem)	10 d	1/2/2011	11/2/2011	1/2/2011	11/2/2011																
1341	Concreting (wall stem)	3 d	14/2/2011	17/2/2011	14/2/2011	17/2/2011																
1342	Stripping off formwork (wall stem)	3 d	17/2/2011	20/2/2011	17/2/2011	20/2/2011																
1343	Retaining Wall (ch 380-400 RH5), TR1 (replaced by AD1)	77 d	1/12/2010	1/2/2011	1/12/2010	1/2/2011																
1344	Bulk excavation	40 d	1/12/2010	1/1/2011	1/12/2010	1/1/2011																
1345	Formation	5 d	1/12/2010	6/12/2010	1/12/2010	6/12/2010																
1346	Formwork and rebar fixing (base slab)	12 d	1/12/2010	13/12/2010	1/12/2010	13/12/2010																
1347	Concreting (base slab)	3 d	13/12/2010	16/12/2010	13/12/2010	16/12/2010																
1348	Stripping off formwork (wall stem)	2 d	16/12/2010	18/12/2010	16/12/2010	18/12/2010																
1349	Formwork and rebar fixing (wall stem)	10 d	18/12/2010	28/12/2010	18/12/2010	28/12/2010																
1350	Concreting (wall stem)	3 d	28/12/2010	31/12/2010	28/12/2010	31/12/2010																
1351	Stripping off formwork (wall stem)	10 d	31/12/2010	1/1/2011	31/12/2010	1/1/2011																
1352	Demolition of existing Footbridge TB-C (ch 386)	12 d	1/1/2010	13/1/2010	1/1/2010	13/1/2010																
1353	Demolition works	14 d	1/2/2011	14/2/2011	1/2/2011	14/2/2011																
1354	Shed 5 (ch 400) (1-4m)	3 d	1/2/2011	4/2/2011	1/2/2011	4/2/2011																
1355	Formation	3 d	1/2/2011	4/2/2011	1/2/2011	4/2/2011																
1356	Formwork and rebar fixing	8 d	4/2/2011	12/2/2011	4/2/2011	12/2/2011																
1357	Concreting	2 d	10/2/2011	11/2/2011	10/2/2011	11/2/2011																
1358	Stripping off formwork	3 d	12/2/2011	15/2/2011	12/2/2011	15/2/2011																
1359	Footbridge TB04 (ch 400)	38 d	2/1/2010	1/1/2011	2/1/2010	1/1/2011																
1360	Bulk excavation for footing (Abutment A)	10 d	15/1/2010	25/1/2010	15/1/2010	25/1/2010																
1361	Formation - Abutment A	1 d	25/1/2010	25/1/2010	25/1/2010	25/1/2010																
1362	Formwork and rebar fixing (Abutment A, footing)	5 d	28/1/2010	2/2/2011	28/1/2010	2/2/2011																
1363	Concreting (Abutment A, footing)	3 d	31/1/2010	3/2/2010	31/1/2010	3/2/2010																
1364	Stripping off formwork (Abutment A, footing)	3 d	4/2/2010	7/2/2010	4/2/2010	7/2/2010																
1365	Rebar fixing and strutting formwork (Abutment A, column)	5 d	4/2/2010	9/2/2010	4/2/2010	9/2/2010																

Project: Revised M. Prog (Rev. 08)
 Date: Aug 2009
 Consultant: AECOM

Task Progress:

Task:

Critical Task Progress:

Milestones Summary:

Rolled Up Critical Task:

Rolled Up Milestones:

Rolled Up Progress:

Split:

External Tasks:

Page 22

Drainage Services Department

Contract No. DCI2007/06 River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River Revised Master Programme (Rev. 08)

ID	Task Name	Duration	Early Start		Finish	2007		2008		2009		2010		2011		2012		2013	
			Start	End		Start	End	Start	End	Start	End	Start	End	Start	End	Start	End	Start	End
1345	Compling (Abutment A, column)	3 d	09/12/09	12/12/09	09/12/09														
1346	Shipping off formwork (Abutment A, column)	3 d	10/12/09	13/12/09	10/12/09														
1347	Bulk excavation for loading (Abutment B)	10 d	21/12/09	30/12/09	21/12/09														
1348	Formwork - Abutment B	1 d	12/12/09	13/12/09	12/12/09														
1349	Formwork and rebar fixing (Abutment B, footing)	5 d	13/12/09	17/12/09	13/12/09														
1350	Concrete (Abutment B, footing)	1 d	18/12/09	19/12/09	18/12/09														
1351	Shipping off formwork (Abutment B, footing)	3 d	19/12/09	21/12/09	19/12/09														
1352	Rebar fixing and shuffling formwork (Abutment B, column)	5 d	23/12/09	28/12/09	23/12/09														
1353	Concrete (Abutment B, column)	1 d	27/12/09	28/12/09	27/12/09														
1354	Shipping off formwork (Abutment B, column)	3 d	28/12/09	30/12/09	28/12/09														
1355	Formwork and rebar fixing for decking	20 d	01/12/10	20/12/10	01/12/10														
1356	Concrete (decking)	20 d	01/12/10	20/12/10	01/12/10														
1357	Shipping off formwork (decking)	3 d	04/12/10	07/12/10	04/12/10														
1358	Rating insulation (decking)	5 d	04/12/10	09/12/10	04/12/10														
1359	Ch 400-525																		
1360	Retaining Wall (ch 400-420 LHS) TR1 (replaced by AD1)	48 d	01/12/09	18/02/10	01/12/09														
1361	Bulk excavation	3 d	01/12/09	04/12/09	01/12/09														
1362	Formwork and rebar fixing (base slab)	3 d	04/12/09	07/12/09	04/12/09														
1363	Concrete (base slab)	3 d	07/12/09	10/12/09	07/12/09														
1364	Shipping off formwork (wall stem)	2 d	11/12/09	13/12/09	11/12/09														
1365	Formwork and rebar fixing (wall stem)	5 d	13/12/09	18/12/09	13/12/09														
1366	Concrete (wall stem)	2 d	18/12/09	20/12/09	18/12/09														
1367	Shipping off formwork (wall stem)	2 d	20/12/09	22/12/09	20/12/09														
1368	Formwork and rebar fixing (wall stem)	10 d	23/12/09	02/01/10	23/12/09														
1369	Concrete (wall stem)	2 d	02/01/10	04/01/10	02/01/10														
1370	Shipping off formwork (wall stem)	3 d	04/01/10	07/01/10	04/01/10														
1371	Bulk excavation	72 d	01/12/09	11/02/10	01/12/09														
1372	Formwork and rebar fixing (base slab)	5 d	01/12/09	06/12/09	01/12/09														
1373	Concrete (base slab)	3 d	04/12/09	07/12/09	04/12/09														
1374	Shipping off formwork (wall stem)	2 d	07/12/09	09/12/09	07/12/09														
1375	Formwork and rebar fixing (wall stem)	5 d	09/12/09	14/12/09	09/12/09														
1376	Concrete (wall stem)	2 d	14/12/09	16/12/09	14/12/09														
1377	Shipping off formwork (wall stem)	2 d	16/12/09	18/12/09	16/12/09														
1378	Formwork and rebar fixing (base slab)	10 d	19/12/09	28/12/09	19/12/09														
1379	Concrete (base slab)	3 d	28/12/09	30/12/09	28/12/09														
1380	Shipping off formwork (wall stem)	3 d	31/12/09	03/01/10	31/12/09														
1381	Formwork and rebar fixing (wall stem)	5 d	03/01/10	08/01/10	03/01/10														
1382	Concrete (wall stem)	2 d	08/01/10	10/01/10	08/01/10														
1383	Shipping off formwork (wall stem)	2 d	10/01/10	12/01/10	10/01/10														
1384	Formwork and rebar fixing (wall stem)	5 d	12/01/10	17/01/10	12/01/10														
1385	Concrete (wall stem)	2 d	17/01/10	19/01/10	17/01/10														
1386	Shipping off formwork (wall stem)	2 d	19/01/10	21/01/10	19/01/10														
1387	Formwork and rebar fixing (wall stem)	10 d	23/01/10	02/02/10	23/01/10														
1388	Concrete (wall stem)	2 d	02/02/10	04/02/10	02/02/10														
1389	Shipping off formwork (wall stem)	3 d	04/02/10	07/02/10	04/02/10														
1390	Formwork and rebar fixing (base slab)	72 d	01/12/09	11/02/10	01/12/09														
1391	Concrete (base slab)	5 d	01/12/09	06/12/09	01/12/09														
1392	Shipping off formwork (wall stem)	2 d	06/12/09	08/12/09	06/12/09														
1393	Formwork and rebar fixing (wall stem)	5 d	08/12/09	13/12/09	08/12/09														
1394	Concrete (wall stem)	2 d	13/12/09	15/12/09	13/12/09														
1395	Shipping off formwork (wall stem)	2 d	15/12/09	17/12/09	15/12/09														
1396	Formwork and rebar fixing (wall stem)	10 d	19/12/09	28/12/09	19/12/09														
1397	Concrete (wall stem)	2 d	28/12/09	30/12/09	28/12/09														
1398	Shipping off formwork (wall stem)	2 d	31/12/09	01/01/10	31/12/09														
1399	Formwork and rebar fixing (wall stem)	3 d	01/01/10	04/01/10	01/01/10														
1400	Concrete (wall stem)	6 d	04/01/10	10/01/10	04/01/10														
1401	Shipping off formwork (wall stem)	4 d	10/01/10	14/01/10	10/01/10														
1402	Formwork and rebar fixing (wall stem)	65 d	21/12/09	25/02/10	21/12/09														
1403	Concrete (wall stem)	50 d	21/12/09	20/02/10	21/12/09														
1404	Trench excavation and replacing grade 200	10 d	23/12/09	02/01/10	23/12/09														
1405	Formwork and rebar fixing (wall stem)	3 d	02/01/10	05/01/10	02/01/10														
1406	Concrete (wall stem)	3 d	05/01/10	08/01/10	05/01/10														
1407	Shipping off formwork (wall stem)	3 d	08/01/10	11/01/10	08/01/10														
1408	Formwork and rebar fixing (base slab)	3 d	11/01/10	14/01/10	11/01/10														
1409	Concrete (base slab)	6 d	14/01/10	20/01/10	14/01/10														
1410	Shipping off formwork (wall stem)	4 d	20/01/10	24/01/10	20/01/10														
1411	Formwork and rebar fixing (wall stem)	2 d	24/01/10	26/01/10	24/01/10														
1412	Concrete (wall stem)	2 d	26/01/10	28/01/10	26/01/10														
1413	Shipping off formwork (wall stem)	3 d	28/01/10	31/01/10	28/01/10														
1414	Formwork and rebar fixing (wall stem)	10 d	31/01/10	10/02/10	31/01/10														
1415	Concrete (wall stem)	3 d	10/02/10	13/02/10	10/02/10														
1416	Shipping off formwork (wall stem)	3 d	13/02/10	16/02/10	13/02/10														
1417	Formwork and rebar fixing (base slab)	10 d	16/02/10	26/02/10	16/02/10														
1418	Concrete (base slab)	5 d	26/02/10	31/02/10	26/02/10														
1419	Shipping off formwork (wall stem)	2 d	31/02/10	01/03/10	31/02/10														
1420	Formwork and rebar fixing (wall stem and root slab)	2 d	01/03/10	03/03/10	01/03/10														
1421	Concrete (wall stem and root slab)	2 d	03/03/10	05/03/10	03/03/10														
1422	Shipping off formwork (wall stem)	3 d	05/03/10	08/03/10	05/03/10														
1423	Formwork and rebar fixing (base slab)	3 d	08/03/10	11/03/10	08/03/10														
1424	Concrete (base slab)	3 d	11/03/10	14/03/10	11/														

Drainage Services Department

Contract No. DC/2007/06 River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River Revised Master Programme (Rev. 08)

ID	Task Name	Duration	Early Start	Early Finish	Start	Finish	2007	2008	2009	2010	2011	2012	2013
1427	Concreting (base slab)	3 d	18/12/2011	18/12/2011	18/12/2011	18/12/2011							
1428	Stripping off formwork (wall stem)	2 d	20/12/2011	21/12/2011	20/12/2011	20/12/2011							
1429	Formwork and rebar fixing (wall stem)	10 d	22/12/2011	31/12/2011	23/12/2011	31/12/2011							
1430	Concreting (wall stem)	2 d	1/1/2012	2/1/2012	2/1/2012	2/1/2012							
1431	Stripping off formwork (wall stem)	3 d	3/1/2012	5/1/2012	3/2/2012	5/1/2012							
1432	Formwork and rebar fixing (wall stem)	14 d	1/1/2012	14/1/2012	1/2/2012	14/1/2012							
1433	Formwork	3 d	1/2/2012	3/2/2012	1/2/2012	3/2/2012							
1434	Formwork and rebar fixing	8 d	4/2/2012	11/2/2012	4/2/2012	11/2/2012							
1435	Concreting	2 d	13/2/2012	14/2/2012	13/2/2012	14/2/2012							
1436	Stripping off formwork	3 d	16/2/2012	18/2/2012	16/2/2012	18/2/2012							
1437	Retaining Wall (at 400-500 LHS) TR2	57 d	1/1/2012	28/1/2012	1/2/2012	28/1/2012							
1438	Bulk excavation	20 d	1/1/2012	20/1/2012	1/2/2012	20/1/2012							
1439	Formwork	5 d	21/1/2012	25/1/2012	21/2/2012	25/1/2012							
1440	Formwork and rebar fixing (base slab)	2 d	26/1/2012	27/1/2012	26/1/2012	27/1/2012							
1441	Concreting (base slab)	3 d	29/1/2012	31/1/2012	29/1/2012	31/1/2012							
1442	Stripping off formwork (wall stem)	2 d	1/2/2012	2/2/2012	1/2/2012	2/2/2012							
1443	Formwork and rebar fixing (wall stem)	10 d	2/2/2012	11/2/2012	2/2/2012	11/2/2012							
1444	Concreting (wall stem)	2 d	22/2/2012	23/2/2012	22/2/2012	23/2/2012							
1445	Stripping off formwork (wall stem)	3 d	24/2/2012	26/2/2012	24/2/2012	26/2/2012							
1446	Retaining Wall (at 450-500 RHS) TR2	87 d	2/1/2012	28/2/2012	2/2/2012	28/2/2012							
1447	Bulk excavation	50 d	2/1/2012	21/2/2012	2/2/2012	21/2/2012							
1448	Formwork	5 d	21/2/2012	25/2/2012	21/2/2012	25/2/2012							
1449	Formwork and rebar fixing (base slab)	12 d	26/2/2012	6/3/2012	26/2/2012	6/3/2012							
1450	Concreting (base slab)	3 d	10/3/2012	12/3/2012	10/3/2012	12/3/2012							
1451	Stripping off formwork (wall stem)	7 d	15/3/2012	21/3/2012	15/3/2012	21/3/2012							
1452	Formwork and rebar fixing (wall stem)	10 d	15/3/2012	24/3/2012	15/3/2012	24/3/2012							
1453	Concreting (wall stem)	3 d	25/3/2012	28/3/2012	25/3/2012	28/3/2012							
1454	Stripping off formwork (wall stem)	3 d	27/3/2012	29/3/2012	27/3/2012	29/3/2012							
1455	Retaining Wall (at 500-530 LHS) TR3	57 d	1/1/2012	28/1/2012	1/2/2012	28/1/2012							
1456	Bulk excavation	20 d	1/1/2012	20/1/2012	1/2/2012	20/1/2012							
1457	Formwork	5 d	21/1/2012	25/1/2012	21/2/2012	25/1/2012							
1458	Formwork and rebar fixing (base slab)	12 d	26/1/2012	6/2/2012	26/1/2012	6/2/2012							
1459	Concreting (base slab)	3 d	7/2/2012	9/2/2012	7/2/2012	9/2/2012							
1460	Stripping off formwork (wall stem)	2 d	10/2/2012	11/2/2012	10/2/2012	11/2/2012							
1461	Formwork and rebar fixing (wall stem)	10 d	12/2/2012	21/2/2012	12/2/2012	21/2/2012							
1462	Concreting (wall stem)	2 d	23/2/2012	24/2/2012	23/2/2012	24/2/2012							
1463	Stripping off formwork (wall stem)	3 d	24/2/2012	26/2/2012	24/2/2012	26/2/2012							
1464	Retaining Wall (at 500-530 RHS) TR3	67 d	2/1/2012	28/2/2012	2/2/2012	28/2/2012							
1465	Bulk excavation	90 d	2/1/2012	31/2/2012	2/2/2012	31/2/2012							
1466	Formwork	3 d	1/2/2012	3/2/2012	1/2/2012	3/2/2012							
1467	Formwork and rebar fixing (base slab)	12 d	4/2/2012	16/2/2012	4/2/2012	16/2/2012							
1468	Concreting (base slab)	3 d	19/2/2012	21/2/2012	19/2/2012	21/2/2012							
1469	Stripping off formwork (wall stem)	2 d	21/2/2012	22/2/2012	21/2/2012	22/2/2012							
1470	Formwork and rebar fixing (wall stem)	10 d	23/2/2012	31/2/2012	23/2/2012	31/2/2012							
1471	Concreting (wall stem)	2 d	3/3/2012	4/3/2012	3/3/2012	4/3/2012							
1472	Stripping off formwork (wall stem)	3 d	5/3/2012	8/3/2012	5/3/2012	8/3/2012							
1473	Formwork	3 d	7/3/2012	9/3/2012	7/3/2012	9/3/2012							
1474	Formwork and rebar fixing (wall stem)	12 d	11/3/2012	22/3/2012	11/3/2012	22/3/2012							
1475	Concreting (wall stem)	3 d	11/3/2012	14/3/2012	11/3/2012	14/3/2012							
1476	Stripping off formwork (wall stem)	3 d	14/3/2012	17/3/2012	14/3/2012	17/3/2012							
1477	Demolition work	497 d	8/1/2008	20/2/2014	8/1/2008	20/2/2014							
1478	Feederbridge TR2 (at S25)	70 d	8/1/2008	16/1/2009	8/1/2008	16/1/2009							
1479	Bulk excavation for footing (Abutment A)	1 d	16/1/2009	16/1/2009	16/1/2009	16/1/2009							
1480	Formwork and rebar fixing (Abutment A, footing)	5 d	18/1/2009	22/1/2009	18/1/2009	22/1/2009							
1481	Concreting (Abutment A, footing)	1 d	23/1/2009	23/1/2009	23/1/2009	23/1/2009							
1482	Stripping off formwork (Abutment A, footing)	2 d	25/1/2009	26/1/2009	25/1/2009	26/1/2009							
1483	Rebar fixing and shoring formwork (Abutment A, column)	2 d	28/1/2009	29/1/2009	28/1/2009	29/1/2009							
1484	Concreting (Abutment A, column)	1 d	30/1/2009	30/1/2009	30/1/2009	30/1/2009							
1485	Stripping off formwork (Abutment A, column)	3 d	2/2/2009	4/2/2009	2/2/2009	4/2/2009							
1486	Bulk excavation for footing (Abutment B)	1 d	4/2/2009	4/2/2009	4/2/2009	4/2/2009							
1487	Formwork and rebar fixing (Abutment B)	10 d	1/2/2009	10/2/2009	1/2/2009	10/2/2009							
1488	Formwork	1 d	11/2/2009	11/2/2009	11/2/2009	11/2/2009							
1489	Formwork and rebar fixing (Abutment B, footing)	5 d	12/2/2009	16/2/2009	12/2/2009	16/2/2009							
1490	Concreting (Abutment B, footing)	1 d	17/2/2009	17/2/2009	17/2/2009	17/2/2009							
1491	Stripping off formwork (Abutment B, footing)	3 d	18/2/2009	20/2/2009	18/2/2009	20/2/2009							

Project: Revised IA Prog (Rev.08)
 Date: Aug. 2009
 Consultant: AECOM

Chiu Hing Construction & Transportation Co., Ltd

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Task Progress
 Critical Task

Roller-Up Task
 Rolled Up Milestone

Drainage Services Department

Contract No. DC/2007/06 River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River Revised Master Programme (Rev. 08)

ID	Task Name	Duration	Entry Start	Early Finish	Start	Finish	2007	2008	2009	2010	2011	2012	2013
1489	Rebar fixing and shuttering formwork (Abutment B, column)	5 d	21/12/2009	25/12/2009	24/12/2009	25/12/2009							
1490	Concreting (Abutment B, column)	1 d	26/12/2009	26/12/2009	26/12/2009	26/12/2009							
1491	Stripping off formwork (Abutment B, column)	3 d	27/12/2009	29/12/2009	27/12/2009	29/12/2009							
1492	Formwork and rebar fixing for decking	20 d	22/01/2010	20/02/2010	20/02/2010	20/02/2010							
1493	Concreting (decking)	20 d	21/02/2010	12/03/2010	21/02/2010	12/03/2010							
1494	Stripping off formwork (decking)	3 d	15/03/2010	18/03/2010	15/03/2010	18/03/2010							
1495	Rebar installation (decking)	5 d	15/03/2010	20/03/2010	18/03/2010	20/03/2010							
1496	Ch 424.645	498 d	21/11/2009	14/09/2011	21/11/2009	14/09/2011							
1497	Step 7 (ch 424.1, 2m)	14 d	13/09/2011	13/09/2011	13/09/2011	13/09/2011							
1498	Formation	5 d	13/09/2011	18/09/2011	13/09/2011	18/09/2011							
1499	Formwork and rebar fixing	5 d	13/09/2011	18/09/2011	13/09/2011	18/09/2011							
1500	Concreting	3 d	13/09/2011	16/09/2011	13/09/2011	16/09/2011							
1501	Stripping off formwork	3 d	12/09/2011	15/09/2011	12/09/2011	15/09/2011							
1502	Retaining Wall (ch 425.343 LH5) TR4	57 d	04/11/2009	01/01/2010	04/11/2009	01/01/2010							
1503	Bulk excavation	20 d	01/12/2009	21/12/2009	01/12/2009	21/12/2009							
1504	Formwork	15 d	01/12/2009	16/12/2009	01/12/2009	16/12/2009							
1505	Formwork and rebar fixing (base slab)	12 d	01/12/2009	13/12/2009	01/12/2009	13/12/2009							
1506	Concreting (base slab)	3 d	02/12/2009	05/12/2009	02/12/2009	05/12/2009							
1507	Stripping off formwork (wall stem)	3 d	02/12/2009	05/12/2009	02/12/2009	05/12/2009							
1508	Formwork and rebar fixing (wall stem)	2 d	03/12/2009	04/12/2009	03/12/2009	04/12/2009							
1509	Concreting (wall stem)	10 d	03/12/2009	13/12/2009	03/12/2009	13/12/2009							
1510	Stripping off formwork (wall stem)	2 d	04/12/2009	05/12/2009	04/12/2009	05/12/2009							
1511	Retaining Wall (ch 335-355 RH5) TR4	3 d	21/12/2009	24/12/2009	21/12/2009	24/12/2009							
1512	Bulk excavation	57 d	21/12/2009	16/01/2010	21/12/2009	16/01/2010							
1513	Formation	20 d	20/11/2009	10/12/2009	21/12/2009	10/12/2009							
1514	Formwork and rebar fixing (base slab)	5 d	11/12/2009	15/12/2009	11/12/2009	15/12/2009							
1515	Concreting (base slab)	12 d	10/12/2009	22/12/2009	11/12/2009	23/12/2009							
1516	Stripping off formwork (wall stem)	3 d	10/12/2009	13/12/2009	11/12/2009	14/12/2009							
1517	Formwork and rebar fixing (wall stem)	2 d	10/12/2009	11/12/2009	10/12/2009	11/12/2009							
1518	Concreting (wall stem)	10 d	10/12/2009	20/12/2009	11/12/2009	21/12/2009							
1519	Stripping off formwork (wall stem)	2 d	11/12/2009	13/12/2009	11/12/2009	13/12/2009							
1520	Retaining Wall (ch 462-485 LH5) TR5	67 d	11/12/2009	08/02/2010	11/12/2009	08/02/2010							
1521	Bulk excavation	5 d	21/12/2009	26/12/2009	21/12/2009	26/12/2009							
1522	Formation	12 d	20/12/2009	01/01/2010	21/12/2009	01/01/2010							
1523	Formwork and rebar fixing (base slab)	3 d	20/12/2009	23/12/2009	21/12/2009	24/12/2009							
1524	Concreting (base slab)	2 d	21/12/2009	23/12/2009	21/12/2009	23/12/2009							
1525	Stripping off formwork (wall stem)	10 d	21/12/2009	31/12/2009	21/12/2009	31/12/2009							
1526	Formwork and rebar fixing (wall stem)	2 d	22/12/2009	24/12/2009	22/12/2009	24/12/2009							
1527	Concreting (wall stem)	3 d	24/12/2009	27/12/2009	24/12/2009	27/12/2009							
1528	Stripping off formwork (wall stem)	67 d	11/12/2009	08/02/2010	11/12/2009	08/02/2010							
1529	Retaining Wall (ch 355-345 RH5) TR5	50 d	11/12/2009	20/01/2010	11/12/2009	20/01/2010							
1530	Bulk excavation	5 d	21/12/2009	26/12/2009	21/12/2009	26/12/2009							
1531	Formation	12 d	20/12/2009	01/01/2010	21/12/2009	01/01/2010							
1532	Formwork and rebar fixing (base slab)	3 d	21/12/2009	24/12/2009	21/12/2009	24/12/2009							
1533	Concreting (base slab)	2 d	22/12/2009	24/12/2009	22/12/2009	24/12/2009							
1534	Stripping off formwork (wall stem)	10 d	22/12/2009	31/12/2009	22/12/2009	31/12/2009							
1535	Formwork and rebar fixing (wall stem)	2 d	23/12/2009	25/12/2009	23/12/2009	25/12/2009							
1536	Concreting (wall stem)	3 d	24/12/2009	27/12/2009	24/12/2009	27/12/2009							
1537	Stripping off formwork (wall stem)	3 d	24/12/2009	27/12/2009	24/12/2009	27/12/2009							
1538	Box Culvert TR02 (ch 384)	39 d	15/11/2009	24/12/2009	18/11/2009	24/12/2009							
1539	Bulk excavation	10 d	16/11/2009	26/11/2009	16/11/2009	26/11/2009							
1540	Formation of box culvert	3 d	20/11/2009	23/11/2009	20/11/2009	23/11/2009							
1541	Formwork and rebar fixing (base slab)	5 d	23/11/2009	28/11/2009	23/11/2009	28/11/2009							
1542	Concreting (base slab)	2 d	24/11/2009	26/11/2009	24/11/2009	26/11/2009							
1543	Stripping off formwork (base slab)	2 d	26/11/2009	28/11/2009	26/11/2009	28/11/2009							
1544	Formwork and rebar fixing (wall stem)	10 d	11/12/2009	21/12/2009	11/12/2009	21/12/2009							
1545	Concreting (wall stem)	2 d	12/12/2009	14/12/2009	12/12/2009	14/12/2009							
1546	Stripping off formwork (wall stem)	3 d	13/12/2009	16/12/2009	13/12/2009	16/12/2009							
1547	Formwork and rebar fixing (wall stem)	3 d	13/12/2009	16/12/2009	13/12/2009	16/12/2009							
1548	Concreting (wall stem)	3 d	14/12/2009	17/12/2009	14/12/2009	17/12/2009							
1549	Stripping off formwork (wall stem)	3 d	14/12/2009	17/12/2009	14/12/2009	17/12/2009							
1550	Retaining Wall (ch 465-418 LH5) TR3	57 d	21/11/2009	20/01/2010	21/11/2009	20/01/2010							
1551	Bulk excavation	20 d	21/11/2009	11/12/2009	21/11/2009	11/12/2009							
1552	Formation	5 d	23/11/2009	28/11/2009	23/11/2009	28/11/2009							
1553	Formwork and rebar fixing (base slab)	12 d	27/11/2009	08/12/2009	27/11/2009	08/12/2009							

Project: Revised M. Prog. (Rev. 08) P/Task
 Data Clerk: Aug 2009 Split
 Consultant: AECOM External Tasks

Critical Task Progress Rotted Up Task
 Milestone Rotted Up Critical Task
 Summary Rotted Up Milestone

Page 25

Drainage Services Department

River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River Revised Master Programme (Rev. 08)

Contract No. DC/2007/06

ID	Task Name	Duration	Early Start	Early Finish	Start	Finish	2007	2008	2009	2010	2011	2012	2013
1551	Concreting (base slab)	3 d	04/12/2009	07/12/2009	04/12/2009	07/12/2009							
1552	Striping off formwork (wall stem)	2 d	10/12/2009	12/12/2009	10/12/2009	12/12/2009							
1553	Formwork and rebar fixing (wall stem)	15 d	14/12/2009	29/12/2009	14/12/2009	29/12/2009							
1554	Concreting (wall stem)	3 d	24/12/2009	26/12/2009	24/12/2009	26/12/2009							
1555	Stripping off formwork (wall stem)	3 d	30/12/2009	01/01/2010	30/12/2009	01/01/2010							
1556	Reinforcing Wall (ch. 555 & 16) (RHS) TRS	62 d	04/12/2009	29/02/2010	04/12/2009	29/02/2010							
1557	Bulk excavation	25 d	21/12/2009	15/01/2010	21/12/2009	15/01/2010							
1558	Formation	8 d	27/12/2009	04/01/2010	27/12/2009	04/01/2010							
1559	Formwork and rebar fixing (base slab)	12 d	27/12/2009	08/01/2010	27/12/2009	08/01/2010							
1560	Concreting (base slab)	3 d	14/12/2009	17/12/2009	14/12/2009	17/12/2009							
1561	Stripping off formwork (wall stem)	2 d	17/12/2009	19/12/2009	17/12/2009	19/12/2009							
1562	Formwork and rebar fixing (wall stem)	10 d	20/12/2009	29/12/2009	20/12/2009	29/12/2009							
1563	Concreting (wall stem)	2 d	29/12/2009	31/12/2009	29/12/2009	31/12/2009							
1564	Stripping off formwork (wall stem)	3 d	31/12/2009	03/01/2010	31/12/2009	03/01/2010							
1565	Preconer and Sandpile	408 d	20/12/2008	31/12/2010	20/12/2008	31/12/2010							
1566	PS41 (ch 140 RHS)	31 d	23/01/2010	23/02/2010	23/01/2010	23/02/2010							
1567	PS42 (ch 140 RHS)	31 d	23/01/2010	23/02/2010	23/01/2010	23/02/2010							
1568	PS43 (ch 220 RHS)	9 d	23/01/2010	31/01/2010	23/01/2010	31/01/2010							
1569	PS44 (ch 275 LHS)	30 d	21/02/2010	21/03/2010	21/02/2010	21/03/2010							
1570	PS45 (ch 340 RHS)	30 d	21/02/2010	21/03/2010	21/02/2010	21/03/2010							
1571	PS46 (ch 500 RHS)	30 d	21/02/2010	21/03/2010	21/02/2010	21/03/2010							
1572	PS47 (ch 500 RHS)	30 d	21/02/2010	21/03/2010	21/02/2010	21/03/2010							
1573	Ground settlement marker	453 d	18/10/2008	18/10/2010	18/10/2008	18/10/2010							
1574	GS41 (ch 80 RHS)	31 d	18/10/2008	18/11/2008	18/10/2008	18/11/2008							
1575	GS42 (ch 140 RHS)	31 d	18/10/2008	18/11/2008	18/10/2008	18/11/2008							
1576	GS43 (ch 220 RHS)	31 d	18/10/2008	18/11/2008	18/10/2008	18/11/2008							
1577	GS44 (ch 275 LHS)	1 d	25/10/2008	25/10/2008	25/10/2008	25/10/2008							
1578	GS45 (ch 340 RHS)	1 d	25/10/2008	25/10/2008	25/10/2008	25/10/2008							
1579	GS46 (ch 500 RHS)	12 d	21/12/2008	02/01/2009	21/12/2008	02/01/2009							
1580	GS47 (ch 500 RHS)	12 d	19/12/2008	31/12/2008	19/12/2008	31/12/2008							
1581	Verification Order	518 d	29/05/2008	31/12/2010	29/05/2008	31/12/2010							
1582	VO 4 - Access for house 456	82 d	29/05/2008	18/08/2008	29/05/2008	18/08/2008							
1583	VO 9 - Tubular railing on existing bridge	24 d	20/07/2008	18/08/2008	20/07/2008	18/08/2008							
1584	VO 11 - Revised Detail of Project Signboard in Upper Tai Po River	10 d	20/07/2008	29/07/2008	20/07/2008	29/07/2008							
1585	VO 21 - Sewerage Diversion at Maintenance Access D	55 d	10/04/2010	09/06/2010	10/04/2010	09/06/2010							
1586	VO 31 - Box Culvert TB03	78 d	15/11/2010	01/03/2011	15/11/2010	01/03/2011							
1587	VO 34 - Modifications of Boulder Trap and Retaining Walls at Maintenance Access D	98 d	21/11/2009	18/02/2010	21/11/2009	18/02/2010							
1588	VO 62 - Modifications of Footbridge TB02 in Upper Tai Po River	368 d	31/12/2009	31/12/2010	31/12/2009	31/12/2010							
1589	VO 73 - Improvement to the Formation of Canton Walls at Ch. 4c to Ch. 26f	418 d	07/02/2009	31/03/2010	07/02/2009	31/03/2010							
1590	VO 74 - Gabion in front of Boulder Trap	27 d	14/12/2009	10/01/2010	14/12/2009	10/01/2010							
1591	VO 86 - Welding of addition steel pipe on existing handrail	3 d	05/02/2008	08/02/2008	05/02/2008	08/02/2008							
1592	VO 89 - Protective flood measure	7 d	09/02/2009	16/02/2009	09/02/2009	16/02/2009							
1593	VO 89 - Partial Demolition and Reinstatement Works of House 43C of She Po Tai Village	25 d	16/02/2009	12/03/2009	16/02/2009	12/03/2009							
1594	VO 101 - Safety measure at Boulder trap	12 d	08/02/2008	20/02/2008	08/02/2008	20/02/2008							
1595	VO 102 - Provision of Temporary Vehicular Gate at Maintenance Access D	12 d	08/02/2009	20/02/2009	08/02/2009	20/02/2009							
1596	VO 110 - Modification of Footbridge TB03 in Upper Tai Po River	365 d	31/12/2009	31/12/2010	31/12/2009	31/12/2010							
1597	VO 111 - Provision of Chain Link Fence and Modification of Railing	13 d	07/02/2009	18/02/2009	07/02/2009	18/02/2009							
1598	VO 113 - Provision of Chain Link Fence and Modification of Railing	10 d	13/02/2009	23/02/2009	13/02/2009	23/02/2009							
1599	VO 113 - Further Enhancement on the Flood Preventive Measures at Apartment CH 230	19 d	12/02/2009	30/02/2009	12/02/2009	30/02/2009							
1600	VO 121 - Make Good the Damaged Bridge Deck and Re-provision of Handrail for Existing P	14 d	24/02/2009	08/03/2009	24/02/2009	08/03/2009							
1601	Tree felling	1 d	24/02/2009	24/02/2009	24/02/2009	24/02/2009							
1602	B252	3 d	20/07/2009	23/07/2009	20/07/2009	23/07/2009							
1603	Site instruction	5 d	20/07/2009	24/07/2009	20/07/2009	24/07/2009							
1604	Protection of road slope at TR5 after typhoon 2009-July-9	5 d	20/07/2009	24/07/2009	20/07/2009	24/07/2009							
1605													
1606	Section 4 - Box Culvert at Ping Loo	837 d	28/09/2007	11/12/2010	28/09/2007	11/12/2010							
1607	Section 4 - Box Culvert at Ping Loo	818 d	28/09/2007	21/12/2010	28/09/2007	21/12/2010							
1608	Section 4 - Box Culvert (Area A)	1 d	28/09/2007	28/09/2007	28/09/2007	28/09/2007							
1609	Commencement of Works	0 d	28/09/2007	28/09/2007	28/09/2007	28/09/2007							
1610	Preparation of Position of Tree Site (Area A)	0 d	28/09/2007	28/09/2007	28/09/2007	28/09/2007							
1611	Material Submission	60 d	28/09/2007	27/12/2007	28/09/2007	27/12/2007							
1612	Material Submission-Approval	0 d	18/11/2008	18/11/2008	18/11/2008	18/11/2008							

Project: Revised M. Prog (Rev.08)
 Data Date: 29/08/2009
 Consultant: AECOM

Task: **Task Progress**
 Task Progress:
 Critical Task:
 Milestone:
 Summary:

Rolled Up Task:
 Rolled Up Critical Task:
 Rolled Up Milestone:

Rolled Up Progress:
 Spot:
 External Tasks:

PTask:

Page 26

Drainage Services Department

Contract No. DC/2007/06
River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River
Revised Master Programme (Rev. 08)

ID	Task Name	Duration	Early Start	Early Finish	Start	Finish	2007	2008	2009	2010	2011	2012	2013
1678	Road Resurfacing (stage 2)	19 d	16/11/2009	3/12/2009	18/11/2009	3/12/2009							
1679	Road Paving Renewal (stage 1)	18 d	4/12/2009	21/12/2009	4/12/2009	21/12/2009							
1678	Completion of Work at Section 4	D.d.	2/11/2009	2/11/2009	2/11/2009	2/11/2009							
1680	CLP spare duct installation	21 d	22/12/2009	11/1/2010	22/12/2009	11/1/2010							
1682	Variation Order No.23 Construction of 300mm dia. Ductile Iron Pipe beneath the Proposed Ping	190 d	28/9/2008	22/2/2010	29/9/2008	22/2/2010							
1683	Variation Order No. 24 Watermain Diversion Works at Ping Long	125 d	30/4/2009	1/8/2010	30/4/2009	1/8/2010							
1684	Variation Order No. 25 Clearing of Stream Course between Ping Long Box Culvert and Upper Ls	31 d	7/5/2009	6/6/2009	7/5/2009	6/6/2009							
1685	Variation Order No. 115 Manual Vehicular Traffic Signal for T/A at Ping Long	105 d	9/7/2009	2/12/2009	9/7/2009	2/12/2009							
1686	1687												
1687	Section 5 - Landscape Establishment Works (Portion B, C, D, E, F, G, H & I)	1960 d	28/9/2007	27/2/2013	28/9/2007	27/2/2013							
1688	Section 5.Landscape Works	1695 d	28/9/2007	18/4/2012	28/9/2007	18/4/2012							
1689	Commencement of Works	1 d	28/9/2007	28/9/2007	28/9/2007	28/9/2007							
1690	Material Submission	120 d	28/9/2007	26/1/2008	28/9/2007	26/1/2008							
1691	Submission Approval	D.d.	9/2/2008	9/2/2008	9/2/2008	9/2/2008							
1692	Landscape Works	1540 d	3/11/2008	18/4/2012	3/11/2008	18/4/2012							
1693	Landscape Softworks	365 d	20/4/2011	18/4/2012	20/4/2011	18/4/2012							
1694	Submission of Tree Survey	400 d	28/9/2007	11/1/2008	28/9/2007	11/1/2008							
1695	Preservation and Protection of Preserved Trees	1679 d	2/11/2008	27/2/2013	2/11/2008	27/2/2013							
1696	Landscape Establishment Works	1579 d	2/11/2008	27/2/2013	2/11/2008	27/2/2013							
1697	Completion of Works	D.d.	27/2/2013	27/2/2013	27/2/2013	27/2/2013							
1698	1699												
1700	Section 6 - Landscape Establishment Works (Portion J, K & L)	1830 d	28/9/2007	8/1/2013	28/9/2007	8/1/2013							
1701	Section 6.Landscape Works	1695 d	28/9/2007	18/4/2012	28/9/2007	18/4/2012							
1702	Commencement of Works	1 d	28/9/2007	28/9/2007	28/9/2007	28/9/2007							
1703	Material Submission	126 d	28/9/2007	26/1/2008	28/9/2007	26/1/2008							
1704	Submission Approval	D.d.	9/2/2008	9/2/2008	9/2/2008	9/2/2008							
1705	Landscape Works	1161 d	14/2/2009	18/4/2012	14/2/2009	18/4/2012							
1706	Landscape Softworks	365 d	21/4/2011	18/4/2012	21/4/2011	18/4/2012							
1707	Submission of Tree Survey	400 d	28/9/2007	11/1/2008	28/9/2007	11/1/2008							
1708	Preservation and Protection of Preserved Trees	1529 d	2/11/2008	27/2/2013	2/11/2008	27/2/2013							
1709	Landscape Establishment Works	1523 d	2/11/2008	27/2/2013	2/11/2008	27/2/2013							
1710	Completion of Works	D.d.	27/2/2013	27/2/2013	27/2/2013	27/2/2013							
1711	1712												
1712	Section 7 - Landscape Establishment Works (Portion L, N & P)	1868 d	28/9/2007	7/1/2013	28/9/2007	7/1/2013							
1713	Section 7.Landscape Works	1666 d	28/9/2007	18/4/2012	28/9/2007	18/4/2012							
1714	Commencement of Works	1 d	28/9/2007	28/9/2007	28/9/2007	28/9/2007							
1715	Material Submission	120 d	28/9/2007	26/1/2008	28/9/2007	26/1/2008							
1716	Submission Approval	D.d.	9/2/2008	9/2/2008	9/2/2008	9/2/2008							
1717	Landscape Works	1179 d	14/2/2009	18/4/2012	14/2/2009	18/4/2012							
1718	Landscape Softworks	365 d	21/4/2011	18/4/2012	21/4/2011	18/4/2012							
1719	Submission of Tree Survey	400 d	28/9/2007	11/1/2008	28/9/2007	11/1/2008							
1720	Preservation and Protection of Preserved Trees	1467 d	2/11/2008	27/2/2013	2/11/2008	27/2/2013							
1721	Landscape Establishment Works	1467 d	2/11/2008	27/2/2013	2/11/2008	27/2/2013							
1722	Completion of Works	D.d.	27/2/2013	27/2/2013	27/2/2013	27/2/2013							
1723	1724												
1724	Section 8 - All Remaining Work at All Portions	1300 d	28/9/2007	18/4/2011	28/9/2007	18/4/2011							
1725	Commencement of Works	1 d	28/9/2007	28/9/2007	28/9/2007	28/9/2007							
1726	All remaining works at all sites	1300 d	28/9/2007	18/4/2011	28/9/2007	18/4/2011							
1727	Completion of Works	D.d.	18/4/2011	18/4/2011	18/4/2011	18/4/2011							



Appendix J: Capture Survey Report