# Contract No.: DC/2007/06 River Improvement Works in Upper Lam Tsuen, She Shan River and Upper Tai Po River

# ENVIRONMENTAL MONITORING AND AUDIT MONTHLY EM&A REPORT of

# **UPPER TAI PO RIVER**

for June 2011

Environmental Pioneers & Solutions Limited Flat B, 19/F Chaiwan Industrial Centre, 20 Lee Chung Street, Chai Wan, Hong Kong

Tel: 2898 7331 Fax: 2558 7280

DC/2007/05 River improvement works in Upper Tai Po River Thirty-fourth Monthly Report

The Contents of this report have been

Certified by:

Signature Miss. Patricia Chung

(Environmental Team Leader)

Date: 22 - 07 - 2011

Signature:

(Ecologist)

Date: 21/07/2011

Date: 25/07/2011

and Verified by:

Signature:

Mr. Roger Leung

(Independent Environment Checker)

Report submission and revision:

First submission on 12th July 2011

First revision submitted on 18th July 2011

# **TABLE OF CONTENTS**

TABLE OF CONTENTS	3
Executive summary	4
1.0 Introduction	6
2.0 Environmental status	6
2.1 Project area	6
2.2 Construction programme	6
2.3 Proposed construction sequences	7
2.4 Construction activities for the reporting period	9
2.5 Construction activities for the next reporting period	9
2.6 Exceedance with the environmental performance limits	9
2.7 Summary of complaints	9
3.0 Ecological monitoring results	10
4.0 Noise monitoring results	10
5.0 Vibration monitoring results	11
6.0 Environmental issues and actions	11
6.1 Site inspections and key environmental issues	11
6.2 Non-compliance	13
6.3 Recommendations	13
6.4 Implementation status and effectiveness of the mitigation measures	14
7.0 Waste management status	15
8.0 Status of environmental licensing and permit	16
9.0 Future key issues	17
10.0 Conclusion	18
Appendix A: Event and action plan for ecology	19
Appendix B: Action and limit level for construction noise	22
Appendix C: Reference standards for vibration	24
Appendix D: Noise monitoring results, graphical plots and location plan	26
Appendix E: Monitoring schedule for the present and next reporting period	38
Appendix F: Cumulative complaint log	41
Appendix G: Implementation status of environmental protection and mitigation	
measures	42
Appendix H: Cumulative waste flow table	46
Appendix I: Construction programme (Rev. No. 15)	47

**Executive summary** 

This is the thirty-fourth monthly Environmental Monitoring and Audit (EM&A) Report for the river improvement works at Upper Tai Po River under Drainage Services Department Contract No. DC/2007/06 entitled "River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River". This report concludes the impact monitoring for the activities undertaken during the period from 1<sup>st</sup> June 2011 to 30<sup>th</sup> June 2011. Provision of temporary protection measures for wet

The Environmental Team (ET) is responsible for the EM&A works required in the EM&A manual. Site inspections were carried out on weekly basis to investigate and audit the equipment and work methodologies with respect to pollution control and environmental mitigation. The weekly inspections records and photos taken were

season was the major site activity being carried out in this reporting period.

kept.

The next ecological impact monitoring was arranged on 21<sup>st</sup> and 22<sup>nd</sup> July 2011. The summary of ecological site inspection findings and implementation status of environmental protection and mitigation for ecology, prepared by the Ecologist, are provided in table 6.2 and Appendix G respectively.

Environmental Team had carried out construction noise monitoring on weekly basis and no exceedance was found. Noise monitoring records for the reporting month and the data is presented in Section 4. The location plan and the graphical plots presenting the data are provided in Appendix D.

Piling works has been omitted. Therefore, no vibration monitoring was conducted by ET during the reporting month.

There was no non-compliance events recorded in this reporting month.

There was no formal complaint in relation to environmental issue received in the reporting month.

There was no breach of action and limit levels for this reporting month.

Page.4

There was no reporting change for this month.

In accordance with the contractual requirements, no excavation works in river is allowed to be carried out during wet season. No major construction activity will be carried out in the upcoming month.

ET has reminded the contractor to provide environmental pollution control measures wherever necessary and to keep a good environmental management at site practice.

#### 1.0 Introduction

This is the thirty-fourth monthly Environmental Monitoring and Audit (EM&A) Report for the river improvement works at Upper Tai Po River under Drainage Services Department Contract No. DC/2007/06 entitled "River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River". The site layout plan is shown in Figure 2.1. The Environmental Team, Environmental Pioneers & Solutions Limited appointed by Chiu Hing Construction and Transportation Company Limited, prepares the report. The report is to be submitted to the Contractor, the Engineer and the IEC.

This report presents the results of the environmental monitoring of the project activities for Upper Tai Po River conducted during the month of June 2011. This included regular site inspections once per week for verification of implementation of the mitigation measures as recommended in the Environmental Permit (EP-223/2005/A) (EP), EM&A Manual and the Contractor's Environmental Management Plan (EMP).

#### 2.0 Environmental status

#### 2.1 Project area

The location of the project site – Upper Tai Po River starting from Ta Tit Yan of Yai Mo Shan, the Upper Tai Po River flows from southeast to northeast alongside Wilson Trail, turning northward before joining the Lam Tsuen River and then runs towards Tai Po Market. To the east of the river, there are active and abandoned cultivated lands. While the village settlements are mainly located on the west and northeast side of the river bank, where the San Uk Ka and Lai Chi Shan establishment also lie. The Project site is indicated in **Figure 2.1.** 

#### 2.2 Construction programme

Approximately 0.6km of Upper Tai Po River will be improved to enhance the hydraulic performance of the river. The improvement works comprise the following:

- (1) Re-profiling and realignment of the Channel;
- (2) Inclusion of gabions and retaining wall for bank protection whilst providing a natural channel bed; and
- (3) Re-provisioning of footbridges and footpaths along the channel


The construction of the proposed improvement works for Upper Tai Po River has been commenced on September 15<sup>th</sup> 2008 and anticipated to complete in April 2012.

### 2.3 Proposed construction sequences

The proposed construction sequence is shown in the following sequences:

- (1) Site clearance and preparation works
- (2) Construction of the maintenance access which involves the construction of retaining walls
- (3) River channel construction and excavation, involving the excavation works, construction of retaining walls and gabion walls
- (4) Re-provisioning of footbridges
- (5) Construction of footpaths
- (6) Landscaping works

Fig 2.1 Layout of construction area



#### 2.4 Construction activities for the reporting period

Major construction activity carried out by the contractor during this reporting period includes:

1.) Provision of temporary protection measures for wet season

#### 2.5 Construction activities for the next reporting period

1.) No major construction activity will be carried out except provision of temporary protection measure for wet season

#### 2.6 Exceedance with the environmental performance limits

There was no exceedance with the environmental performance limits for this reporting month. The event and action plan for Ecology is shown in Appendix A. The action and limit level for Noise is shown in Appendix B. The reference standards for vibration are shown in Appendix C.

#### 2.7 Summary of complaints

No formal complaint in relation to environmental issues was received in the reporting month. Totally seventeen complaints had been received since the commencement of the contract. The cumulative complaint log is shown in Appendix F.

#### 3.0 Ecological monitoring results

No ecological survey was carried out in this reporting period. The next ecological impact monitoring was arranged on 21st and 22<sup>nd</sup> July 2011.

#### 4.0 Noise monitoring results

In accordance with the EM&A Manual, monitoring locations were established at 11 N.S.R. locations. The descriptions of all 11 N.S.R. are shown in Table 4.1.

**TABLE 4.1 Description of Noise Sensitive Receivers** 

Sensitive Receiver	Location and Description
No.	
UTP1	54B, Sheung Wun Yiu
UTP2	Village House in Lai Chi Shan
UTP3	Village House near Upper Tai Po River
UTP4	Village House near Upper Tai Po River
UTP5	Village House near Upper Tai Po River
UTP6	Village House near Upper Tai Po River
UTP7	Village House near Upper Tai Po River
UTP8	Village House near Upper Tai Po River
UTP9	49A, Pun Shan Chau
UTP10	Village House near the proposed access road
UTP11	49G, San Uk Ka

Noise monitoring was carried out by the Environmental Team on weekly basis for this reporting month on  $3^{rd}$ ,  $10^{th}$ ,  $17^{th}$  and  $24^{th}$  June 2011. Measured  $L_{eq\,(30min)}$  results ranged from 45.9dB(A) to 69.8dB(A). And therefore, no exceedance was recorded on within the reporting period.

For further details of the monitoring results, graphical plots and the location plan, please refer to the Appendix D.

#### **5.0 Vibration monitoring results**

There was no vibration monitoring results for this reporting month. Vibration monitoring will be started once the piling works start in Upper Tai Po River.

#### 6.0 Environmental issues and actions

#### 6.1 Site inspections and key environmental issues

Site inspections were undertaken routinely to inspect the construction activities in Upper Tai Po River to ensure that appropriate environmental protection and pollution control mitigation measures are properly implemented. Implementation status of environmental protection and mitigation measures is shown in Appendix G.

Within this reporting month, site inspections were conducted on 1<sup>st</sup>, 8<sup>th</sup>, 15<sup>th</sup>, 22<sup>th</sup>, and 29<sup>th</sup> June 2011. A detailed checklist of each site inspection together with comments and relevant photos have been filed and kept. The findings from inspection were summarized in Table 6.1.

Ecological inspections by the Ecologist Dr. Mark Shea were carried out on 1<sup>st</sup>, 6<sup>th</sup>, 13<sup>th</sup>, 20<sup>th</sup>, 27<sup>th</sup> and 30<sup>th</sup> June 2011. Details of findings were summarized in Table 6.2.

Table 6.1 Summary results of site inspections findings

Date	Findings	Identification	Advice from ET	Action taken	Closing date	Remarks
30 Mar 11	Tree without identification at ch.300 was observed to be damaged by operation of backhoe	Observation	Contractor was advised to check the status of the tree and implement necessary protective measures for preserved trees before commencement of works	Follow up action was taken as reported by Contractor	1 June 2011	
Apr 11; 4, 11, 18, 25	The sandbags barrier at temporary crossing at ch.600 were observed to be damaged	Observation	'	The sandbags were removed and the temporary crossing was not in use in wet season	1 June 2011	

Date	Findings	Identification	Advice from ET	Action taken	Closing date	Remarks
4 May 11	Muddy surface runoff was observed discharging directly into the river without any proper treatment at approximate ch.100	Non-compliance	Contractor was seriously recommended to rectify the mitigation measures for surface runoff and divert the muddy site water for treatment properly prior to discharging into the river		Ongoing	-
25 May 11	River banks at approximate ch.200 of UTPR were exposed without mitigation measure for prevention of surface run-off.	Observation	Contractor was recommended to provide tarpaulin cover or other mitigation measures as appropriate to protect the river banks from erosion and contaminating the river by surface run-off.	Follow up action was taken as reported by Contractor	1 June 11	
25 May 11	Construction materials and general wastes were observed at approximate ch.300	Observation	Contractor was recommend to remove it and perform a good housekeeping practices	Follow up action was taken as reported by Contractor	1 June 11	
1 June 11	Wheelbarrows were not in used at approximate ch.450 of UTPR	Observation	Contractor was advised to turn over the wheelbarrows to prevent accumulation of water.	The wheelbarrows were removed by contractor.	15 June11	
1 June 11	The wheel washing bay at ch.600 of UTPR had reached its maximum capacity and overflow of turbid water was observed discharging into the river at ch.600 of UTPR.	Observation	Contractor was advised to drain away excessive water in the wheel washing bay or to provide silt curtain to prevent the turbid run-off from entering the river.	As maintenance was provided to the wheel washing bay at ch.600 of UTPR, overflow of muddy water was not observed	8 June 11	
15 June11	The concrete lorry mixer filling the concrete funnel was very close to the river at Upper Tai Po River near	Observation	Contractor was advised to relocate the process away from the river to prevent spilling of concrete to the river and river contamination.	To be followed during the next reporting period.	Ongoing	
22 June 11	Stockpiles of earthy materials leading to muddy generation were observed at ch.600 of UTPR	Observation	Contractor was advised to remove it and to provide mitigation measures to prevent river contamination.	To be followed during the next reporting period.	Ongoing	
22 June 11	No proper fencing for the tree B274D was observed at ch.0 of UTPR.	Observation	Contractor was reminded to rectify the discrepancy as soon as possible.	To be followed during the next reporting period.	Ongoing	
29 June 11	Water was accumulated inside the construction holes at ch.400 of UTPR and mosquito breeding was observed.	Observation	Contractor was advised to remove the stagnant water and fill the concaved area of the cover with sand to prevent the accumulation of stagnant water.	To be followed during the next reporting period.	Ongoing	

The summary of ecological inspection prepared by the Ecologist, Dr. Mark Shea is shown in Table 6.2.

Table 6.2 Summary results of ecological site inspection findings					
Date	Observations	Advice from	Action Taken	Closing Date	
		Ecologist			
01 June 2011	No Major findings	No Advice is	No Action is	N/A	
	for this inspection	required	required to be		
			taken		
06 June 2011	No Major findings	No Advice is	No Action is	N/A	
	for this inspection	required	required to be		
			taken		
13 June 2011	No Major findings	No Advice is	No Action is	N/A	
	for this inspection	required	required to be		
			taken		
20 June 2011	No Major findings	No Advice is	No Action is	N/A	
	for this inspection	required	required to be		
			taken		
27 June 2011	No Major findings	No Advice is	No Action is	N/A	
	for this inspection	required	required to be		
			taken		
30 June 2011	No Major findings	No Advice is	No Action is	N/A	
	for this inspection	required	required to be		
			taken		

#### **6.2 Non-compliance**

There was no non-compliance events recorded in this reporting month.

#### **6.3 Recommendations**

Contractor was recommended to implement necessary measures in mitigating water quality impact arisen from construction activities. Riverbanks and earth bunds should be covered with geo-textile coverings to prevent erosion.

Sufficient and effective site water treatment facilities should be provided on site. Any wastewater, surface run-off and muddy effluent within site area should be diverted for treatment before discharge.

Also, Contractor was reminded to implement good housekeeping practice. Contractor shall assign proper waste collection area for segregation and storage before disposal. All waste generated should be properly collected, stored, and disposed as soon as possible to improve housekeeping performance of the construction site.

#### **6.4** Implementation status and effectiveness of the mitigation measures

Refer to the table 6.1 and Section 6.2, contractor was seriously recommended to implement necessary mitigation measures to address environmental problem arisen from site activities, especially issue of site water control and protection of bared earth surfaces.

#### 7.0 Waste management status

It is the contractor's responsibility to ensure that all wastes produced during construction phase for the drainage improvement works are handled, stored and disposed of in accordance with good waste management practices and EPD's regulation and requirement. Waste materials generated during construction activities such as construction and demolition(C&D) material, chemical wastes and general refuse, are recommended to be audited at regular intervals to ensure that proper storage, transportation and disposal practices are being implemented. **Table 7.1** is the Waste Disposal recorded by the Contractor in this month.

From the report of Contractor, C&D materials generated, were all reused and therefore no inert waste was disposed from the project.

The following table showed amount of waste generation, reused and disposed from this project site in this reporting month.

Table 7.1 Summary of Waste generated and disposed in June 2011

Type of waste	Amount generated	Amount reused	Amount disposed
Inert waste	3 m <sup>3</sup>	$3 \text{ m}^3$	0
Non-inert waste	1 kg	0	1 kg
Chemical waste	0	N/A	0

The cumulative waste flow table is shown in Appendix H.

# 8.0 Status of environmental licensing and permit

This project requires different permits and licenses to be run legally. **Table 8.1** is the summary of permits/ licenses for this project.

Table 8.1 Summary of Environmental Licensing and Permit Status

Description	License / Permit No.	Date of Issue	Date of Expiry	Remarks
Environmental	EP-223/2005	31 <sup>st</sup> Aug, 2005	N/A	Superseded
Permit				
Amended	EP-223/2005/A	18 <sup>th</sup> Nov, 2008	N/A	Issued
Environmental				
Permit				
Construction Noise	N/A	N/A	N/A	N/A
Permit				
Effluent Discharge	3678	14 <sup>th</sup> Mar, 2008	31 <sup>st</sup> Mar, 2013	Issued
License				
Registration as a	5213-724-C3251-03	19 <sup>th</sup> Dec, 2007	Not applicable	Issued
Chemical Waste				
Producer				
Billing Account for	7006101	N/A	N/A	N/A
Disposal of				
Construction Waste				

#### 9.0 Future key issues

According to the contractual requirements, no excavation works in rivers is allowed in wet season. No major construction activity will be carried out in the upcoming month.

To minimize water quality impact arising from construction activities within river channel, water quality mitigation measures should be implemented as far as practicable. Any muddy water, underground water or wastewater generated from construction activities should be diverted to proper treatment facility prior to discharge.

Contractor was reminded to provide regular water spraying to dusty static area for dust suppression. Excessive storage of stockpile and exposed of earth surfaces should be prevented to minimize air quality impact arisen by wind erosion.

Contractor is advised to assign a site area for temporary waste storage and segregation. Wastes accumulation should be prevented on site; licensed waste collection and disposal should be implemented regularly for hygiene issues.

#### 10.0 Conclusion

Provision of temporary protection measures for wet season was the major site activity carried out by the Contractor in this reporting period.

Regular site meetings and inspection audits led by the seniors for discussing environmental issues were held among project proponent, Contractor and the Environmental Team on weekly basis.

Environmental Team had carried out construction noise monitoring on weekly basis. All results obtained were within limit and therefore no exceedance was recorded in this reporting month.

Piling works has been omitted. Therefore, no vibration monitoring was conducted during the reporting month.

From the summary of ecological site inspection findings and implementation status of environmental protection and mitigation for ecology, prepared by the Ecologist Dr. Mark Shea, there is no abnormal finding observed in the reporting month. The ecologist has no further advice and no action suggested to the contractor.

There was no non-compliance events recorded in this reporting month.

There was no formal complaint in relation to environmental issue received in the reporting month.

The ET will continue to implement the environmental monitoring & audit programme in accordance with the EM&A Manual and Environmental Permit requirement.

Chiu Hing Construction & Transportation Co., Ltd	River improvement	DC/2007/06 works in Upper Tai Po Rive Thirty-fourth Monthly Repor
Appendix A: Event and action plan for ecology		

#### **Event and action plan for ecology**

In the event of non-compliance, the Event / Action plan prepared by the ecologist shall be followed. Detailed Event/ Action plan was shown in **Appendix Table 1** for reference.

It is not proposed to set population size of the three species (i.e. Three-lined Chinese Stream Catfish, Predaceous and the Hong Kong Newt) or other faunal species for the Action Level and Limit Level in the revised EM&A manual in considering the following reasons:

- I. The schedule capture surveys would let to decrease in the populations of the target species; and
- II. The planned drainage works would also temporally de-fauna the stream habitat.

It is considered logical and appropriate to audit non-compliance events in relation with ecological mitigation measures, which were specified in the EP and the PS of the project.

# APPENDIX TABLE 1 Event / Action plan table for Ecology

Event				Action				
Event		ET		ER		IEC	(	Contractor
Non-confor	1.	Identify Source	1.	Check report	1.	Ensure	1.	Amend
mity on one	2.	Inform the IEC and the	2.	Check the Contractor's		Remedial		working
occasion		ER		working method		measures are		methods
	3.	Discuss remedial actions	3.	Discuss with the ET and		properly	2.	Rectify
		with the IEC, the ER and		the Contractor on possible		implemented		damage and
		the Contractor		remedial measures,				undertake
	4.	Monitor remedial actions	4.	Advise the Contractor on				any
		until rectification has been		effectiveness of proposed				necessary
		completed		remedial measures				replacement
			5.	Check implementation of				
				remedial measures				
Repeated	1.	Identify Source	1.	Check monitoring report	1.	Ensure	1.	Amend
Non	2.	Inform the IEC and the	2.	Check the Contractor's		Remedial		working
conformity		ER		working method		measures		methods
	3.	Increase monitoring	3.	Discuss with the ET and		are properly	2.	Rectify
		frequency		the Contractor on possible		implemented		damage and
	4.	Discuss remedial		remedial measures				undertake
		actions with the IEC,	4.	Advise the Contractor on				any
		the ER and the		effectiveness of proposed				necessary
		Contractor		remedial measures				replacement
	5.	Monitor remedial	5.	Check implementation of				
		actions until rectification		remedial measures				
		has been completed						
	6.	If exceedance stops,						
		cease additional						
		monitoring						

Chiu Hing Construction & Transportation Co., Ltd	River improvemen	DC/2007/06 nt works in Upper Tai Po River Thirty-fourth Monthly Report
Appendix B: Action and limit level for constr	ruction noise	

# The Action and Limit levels for construction noise are defined in Appendix Table 2

Appendix Table 2: Action and Limit Levels for Construction Noise

Time Period	Action	Limit
0700 – 1900 hrs on normal weekdays	When one	75 dB(A)*
0700 – 2300hrs on holidays; and 1900 – 2300 hrs on all	documented	Subject to the control of
other days	complaint is	Noise Control
	received	Ordinance
2300 – 0700 hrs of next day		Subject to the control of
		Noise Control
		Ordinance

<sup>\*</sup>Limit level set in accordance with Particular Specification Section 26

Chiu Hing Construction & Transportation Co., Ltd	DC/2007/00 River improvement works in Upper Tai Po Rive Thirty-fourth Monthly Repor

Guidance regarding vibration limits is provided by the following British Standards (or their equivalent ISO standards):

BS 7385 - Measurement and evaluation of vibration in buildings. Part 2: Guide to damage levels from ground borne vibration.

BS 7385 suggests vibration levels, below which damage is unlikely to occur in 95% of buildings. For cosmetic damage, the level is 15 mm/s at 4 Hz, increasing to 20 mm/s at 15 Hz, increasing to 50 mm/s at 40 Hz and above. Minor structural damage is possible at vibration levels twice those given above, major damage at four times the levels given.

**Appendix Table 3:** Transient vibration guide values for cosmetic building damage (BS7385:Part 2 1993)

	Type of Building	Peak component particle velocity (mm/s) in			
		frequency range of predominant pulse			
1	Reinforced or framed structures	50 at 4 Hz and above			
2	Un-reinforced or light framed structures	15 at 4 Hz,			
		increasing to 20 at 15 Hz,			
		increasing to 50 at 40 Hz and above.			

The vibration magnitudes and frequencies refer to Peak Particle Velocities (PPV) occurring in any single direction, measured on the ground level of the building concerned.

Chiu Hing Construction & Transportation Co., Ltd	DC/2007/06 River improvement works in Upper Tai Po River Thirty-fourth Monthly Repor
Appendix D: Noise monitoring results, graphical	plots and location plan

Location	Leq 30min	L <sub>10</sub> 30min	L <sub>90</sub> 30min	Date	Time Duration	Major Construction Noise	Other Noise source	Weather	Location description
UTP 1	65.1	67.1	52.6	3-Jun-11	13:00-13:30	N/A	Traffice noise &  Background noise	Sunny	Façade
UTP 2	58.8	59.9	48.3	3-Jun-11	13:32-14:02	N/A	Traffice noise &  Background noise	Sunny	Façade
UTP 3	53.9	54.4	49.6	3-Jun-11	11:10-11:40	N/A	Background noise	Sunny	Façade
UTP 4	55.8	58.2	49.1	3-Jun-11	10:30-11:00	N/A	Background noise	Sunny	Façade
UTP 5	56.6	61.6	46.4	3-Jun-11	10:00-10:30	N/A	Background noise	Sunny	Façade
UTP 6	55.5	56.6	48.3	3-Jun-11	14:15-14:45	N/A	Background noise	Sunny	Façade
UTP 7	67.7	70.9	60.0	3-Jun-11	9:19-9:49	N/A	Background noise	Sunny	Façade
UTP 8	63.0	65.9	57.2	3-Jun-11	14:50-15:20	N/A	Background noise	Sunny	Façade
UTP 9	54.9	57.5	51.6	3-Jun-11	15:25-15:55	N/A	Background noise	Sunny	Façade
UTP 10	45.9	47.8	41.1	3-Jun-11	16:40-17:20	N/A	Background noise	Sunny	Façade
UTP 11	56.8	59.3	45.2	3-Jun-11	16:10-16:40	N/A	Background noise	Sunny	*Free field


Location	Leq 30min	L <sub>10</sub> 30min	L <sub>90</sub> 30min	Date	Time Duration	Major Construction Noise	Other Noise source	Weather	Location description
UTP 1	63.1	66.1	49.8	10-Jun-11	15:03-15:33	N/A	Traffice noise &  Background noise	Sunny	Façade
UTP 2	59.7	61.0	50.3	10-Jun-11	11:47-12:17	N/A	Traffice noise &  Background noise	Sunny	Façade
UTP 3	57.4	55.6	50.7	10-Jun-11	11:10-11:40	N/A	Background noise	Sunny	Façade
UTP 4	56.0	58.1	49.4	10-Jun-11	10:04-10:34	N/A	Background noise	Sunny	Façade
UTP 5	50.8	52.5	47.1	10-Jun-11	10:35-11:05	N/A	Background noise	Sunny	Façade
UTP 6	56.3	60.0	50.9	10-Jun-11	9:32-10:02	N/A	Background noise	Sunny	Façade
UTP 7	66.5	69.2	61.4	10-Jun-11	9:00-9:30	N/A	Background noise	Sunny	Façade
UTP 8	60.6	62.8	56.5	10-Jun-11	13:38-14:08	N/A	Background noise	Sunny	Façade
UTP 9	57.1	59.8	52.0	10-Jun-11	14:09-14:39	N/A	Background noise	Sunny	Façade
UTP 10	51.0	52.5	45.2	10-Jun-11	15:35-16:05	N/A	Background noise	Sunny	Façade
UTP 11	55.6	56.0	43.7	10-Jun-11	13:00-13:30	N/A	Background noise	Sunny	*Free field


Location	Leq 30min	L <sub>10</sub> 30min	L <sub>90</sub> 30min	Date	Time Duration	Major Construction Noise	Other Noise source	Weather	Location description
UTP 1	66.5	69.8	59.4	17-Jun-11	14:40-15:10	N/A	Traffice noise &  Background noise	Rain	Façade
UTP 2	60.2	63.1	51.8	17-Jun-11	15:15-15:45	N/A	Traffice noise &  Background noise	Rain	Façade
UTP 3	55.1	57.2	50.0	17-Jun-11	14:05-14:35	N/A	Background noise	Rain	Façade
UTP 4	60.3	61.2	53.8	17-Jun-11	13:32-14:02	N/A	Background noise	Rain	Façade
UTP 5	65.8	70.1	60.3	17-Jun-11	13:01-13:31	N/A	Background noise	Rain	Façade
UTP 6	60.7	61.8	53.2	17-Jun-11	9:33-10:03	N/A	Background noise	Rain	Façade
UTP 7	65.4	69.5	57.3	17-Jun-11	10:04-10:34	N/A	Background noise	Rain	Façade
UTP 8	69.8	72.0	63.4	17-Jun-11	10:36-11:06	N/A	Background noise	Rain	Façade
UTP 9	63.2	68.5	55.8	17-Jun-11	11:07-11:37	N/A	Background noise	Rain	Façade
UTP 10	51.5	57.6	47.2	17-Jun-11	15:50-16:20	N/A	Background noise	Rain	Façade
UTP 11	62.3	58.3	48.3	17-Jun-11	9:01-9:31	N/A	Background noise	Rain	*Free field


Location	Leq 30min	L <sub>10</sub> 30min	L <sub>90</sub> 30min	Date	Time Duration	Major Construction Noise	Other Noise source	Weather	Location description
UTP 1	61.9	64.9	51.5	24-Jun-11	15:30-16:00	N/A	Traffice noise &  Background noise	Sunny	Façade
UTP 2	60.8	62.3	50.2	24-Jun-11	14:55-15:25	N/A	Traffice noise &  Background noise	Sunny	Façade
UTP 3	62.5	63.9	60.2	24-Jun-11	14:05-14:35	N/A	Background noise	Sunny	Façade
UTP 4	52.3	53.0	47.2	24-Jun-11	13:31-14:01	N/A	Background noise	Sunny	Façade
UTP 5	55.8	55.9	49.0	24-Jun-11	13:00-13:30	N/A	Background noise	Sunny	Façade
UTP 6	50.9	52.0	43.3	24-Jun-11	9:40-10:10	N/A	Background noise	Sunny	Façade
UTP 7	57.3	60.2	49.8	24-Jun-11	10:12-10:42	N/A	Background noise	Sunny	Façade
UTP 8	59.8	62.1	56.3	24-Jun-11	10:50-11:20	N/A	Background noise	Sunny	Façade
UTP 9	55.6	56.9	53.3	24-Jun-11	11:21-11:51	N/A	Background noise	Sunny	Façade
UTP 10	52.6	53.7	47.8	24-Jun-11	16:05-16:35	N/A	Background noise	Sunny	Façade
UTP 11	59.2	58.8	48.5	24-Jun-11	9:05-9:35	N/A	Background noise	Sunny	*Free field


## Graphical plot for noise measurements


The followings were the graphical plots for the 11 monitoring locations. Each plot showed the date of measurement taken, day time limit of 75 dB(A) as well as the measured daytime level for each location. The graphs contain the data recorded from March 2011 to June 2011.
































Appendix E:	Monitoring sched	ule for the present	and next reportin	g period

Chiu Hing Construction & Transportation Co., Ltd

DC/2007/06 River improvement works in Upper Tai Po River Thirty-fourth Monthly Report

### Master Schedule of EM&A works in June 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			01/06	02/06	03/06	04/06
			Ecological site			
			inspection and		Noise monitoring	
			Site inspection at		Noise monitoring	
			afternoon			
05/06	06/06	07/06	08/06	09/06	10/06	11/06
	Ecological site inspection		Site inspection at afternoon		Noise monitoring	
12/06	13/06	14/06	15/06	16/06	17/06	18/06
	Ecological site inspection		Site inspection at afternoon		Noise monitoring	
19/06	20/06	21/06	22/06	23/06	24/06	25/06
	Ecological site inspection		Site inspection and SSEMC at afternoon		Noise monitoring	
26/06	27/06	28/06	29/06	30/06		
	Ecological site inspection		Site inspection at afternoon and Noise Monitoring	Ecological site inspection		

## Master Schedule of EM&A works in July 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					01/07	02/07
03/07	04/07	05/07	06/07	07/07	08/07	09/07
	Ecological site inspection		Site inspection at afternoon		Noise Monitoring	
10/07	11/07	12/07	13/07	14/07	15/07	16/07
	Ecological site inspection		Site inspection and at afternoon		Noise Monitoring	
17/07	18/07	19/07	20/07	21/07	22/07	23/07
	Ecological site inspection			Ecological Impact Monitoring for She Shan River and Upper Tai Po River, Site inspection and SSEMC at afternoon	Ecological Impact Monitoring for Upper Lam Tsuen River and Noise Monitoring	
24/07	25/07	26/07	27/07	28/07	29/07	30/07
	Ecological site inspection		Site inspection at afternoon		Noise Monitoring	
31/07						
Ecological site inspection						

# Appendix F: Cumulative complaint log

Environmental	Cumulative no.	No. of complaint	Overall Total
Parameters	Brought forward	June 2011	
Air/Dust	3	0	3
Noise	5	0	5
Water	9	0	9
House Keeping	0	0	0
Hygiene			
Chemical waste	0	0	0
Total	17	0	17

Chiu Hing Construction & Transportation Co., Ltd	River	· improvement v	DO works in Upper Tai Thirty-fourth Month	C/2007/06 Po Rive lly Repor
Appendix G: Implementation mitigation measures	status of envi	ronmental	l protection	and

# Implementation status of environmental protection and mitigation

Environmental	Protection / Mitigation Measures	Implementation	Follow-up
Aspect		status	action
Construction Noise	No percussive piling shall be carried out	Implemented	Not required
	-Use well maintained construction plant	Implemented	Not required
	-Shut down plants between work periods	Implemented	Not required
	-Install silencers on construction equipment	Implemented	Not required
	-Locate mobile plant far away from NSRs	Implemented	Not required
	-Quiet plants should be used	Implemented	Not required
	-2m high temporary noise barriers, as stipulated in EP condition 2.9,	Implemented	Not required
	shall be installed		
Fugitive Dust Emission	-Implement regular watering and vehicle washing facilities	Implemented	Not required
	-Cover excavated or stockpile of dusty material by impervious sheeting or sprayed with water	Implemented	Not required
	-Use tarpaulin to cover dusty materials on vehicles	Implemented	Not required
Water Quality	Excavation works within the Tai Po River within the Project shall be carried out in stages and excavation area for each stage shall be limited to section of half width of the channel and less than 100m long at any	Implemented	Not required
	one time in order to maintain water flow within the river during construction stage		
	Land-based plant shall be employed and site run-off shall be directed towards regularly cleaned and maintained silt traps and oil / grease separators to minimize leakage and loss of sediments during excavation	Implemented	Not required
	Large boulders removed from the Tai Po River within the Project during excavation shall be re-instated upon completion of works A section of 150m long natural riverbank on the western side of the river channel (Ch0 –Ch150) shall be retained	Implemented	Not required
	The excavation area shall be enclosed with bunds or barriers and dewatered prior to excavation to minimize the impacts upon the downstream of the Tai Po River	Non-compliance identified	Ongoing

•			
	Provide silt trap and oil interceptor to remove the oil, lubricants, grease,	Non-compliance	Ongoing
	silt, grit and debris from the wastewater before pumped to the public	identified	
	storm water drainage system		
	Provide site toilet facilities	Implemented	Not required
Waste	Reuse excavated material as far as possible	Implemented	Not required
Management			
	Recycle scrap metals or abandoned equipment	Implemented	Not required
	Adopt a trip ticket system for the disposal of C&D materials	Implemented	Not required
	All general refuse should be segregated and stored in enclosed bins or	Implemented	Not required
	compaction units		
Vibration	Percussive piling is to be replaced by bore-hole piling to minimize	Not applicable at this	Not required
	vibration impacts to the two identified Declared monuments	stage	
	Carrying out of vibration monitoring to ensure that vibration associated	Not applicable at this	Not required
	with the construction phase do not exceed the threshold limit otherwise	stage	
	contractor have to review the work method and construction activities		
	have to be slow down or rescheduled to reduce the impacts		
	Close monitoring and measurement on the cracks of the external wall of	Not Applicable at this	Not required
	Fan Sin Temple during construction works will be carried out. Any	stage	
	changes on the cracks will be recorded for the contractor to slow down		
	the construction activities accordingly; and to review the work methods		
	and equipments immediately		

# Implementation status of environmental protection and mitigation for ecology, prepared by the Ecologist, Dr. Mark Shea.

Environmental	Protection / Mitigation Measures	Implementation status	Follow-up
Aspect			action
Ecology	Large boulders will be returned to the riverbed	Not applicable	Not
	following the excavation works.		required
	Construction works from Ch. 0.0m – Ch. 150m would	Not applicable	Not
	be along one side of the river only		required
	Approximately 150m of the existing natural riverbank	Implemented	Not
	on the western side of the river would be retained.		required
	Excavation works within the river channel should be	Implemented	Not
	restricted to an enclosed dewater section of the river, and		required
	would be limited to sections 50-100m long at any one		
	time.		
	Flows to the area downstream shall be maintained at	Implemented	Not
	all times during the construction phase		required
	Capture survey shall be conducted within the Tai Po	Capture surveys had been	Not
	River before commencement of works. The captured	conducted at the beginning of the	required
	target species shall be relocated to areas of the	Contract, during the wet season	
	watercourse upstream of the watercourse upstream of the	July/August 2008 and 4th November	
	Tai Po River	2008	
	Temporary noise barriers should be constructed to	Implemented	Not
	control noise impacts to habitats and associated wildlife		required
	within and adjacent to the proposed works area		
	Excavation works shall be carried out by land based	Implemented	Not
	plant within enclosed dry section of river channel.		required
	Compensatory planting of trees and other vegetation	Not applicable	Not
	along the banks of the newly improved drainage channel		required
	should be provided to compensate for the loss of riparian		
	vegetation.		
	Operation phase activities in the improved drainage	Not applicable	Not
	channel would be limited to periodic channel maintenance		required
	such as de-silting.		

# **Appendix H: Cumulative waste flow table**

Cumulative waste flow table showing amount of wastes generated, reused and disposed since 15th September 2008

Type of waste		Inert Waste			Non-Inert Waste	)	Chemica	al Waste
	Amount generated	Amount reused	Amount disposed	Amount generated	Amount reused	Amount disposed	Amount generated	Amount disposed*
Year 2008 to 2009	36.9m <sup>3</sup>	0	36.9m <sup>3</sup>	2.000 tonnes	0	2.000 tonnes	20kg	20kg
Year 2010	1955m <sup>3</sup>	1955m <sup>3</sup>	0	0.192 tonnes	0	0.192 tonnes	0	0
January 2011	117m <sup>3</sup>	117m <sup>3</sup>	0	0.040 tonnes	0	0.040 tonnes	0	0
February 2011	581m <sup>3</sup>	581m <sup>3</sup>	0	0.045 tonnes	0	0.045 tonnes	0	0
March 2011	927m <sup>3</sup>	927m <sup>3</sup>	0	0.047 tonnes	0	0.047 tonnes	0	0
April 2011	467m <sup>3</sup>	467m <sup>3</sup>	0	0.050 tonnes	0	0.050 tonnes	0	0
May 2011	835 m <sup>3</sup>	835 m <sup>3</sup>	0	0.015 tonnes	0	0.015 tonnes	0	0
June 2011	3 m <sup>3</sup>	3 m <sup>3</sup>	0	0.001 tonnes	0	0.001 tonnes	0	0
Total	4921.9m³	4885m <sup>3</sup>	36.9m <sup>3</sup>	2.390 tonnes	0	2.390 tonnes	20kg	20kg

Remark\*: Chemical wastes generated from the project sites including Upper Tai Po River, Lam Tsuen River and She Shan River were centralized for disposal.

Chiu Hing Construction & Transportation Co., Ltd	River improvement works in Upper Tai Po River Thirty-fourth Monthly Report

Appendix I: Construction programme (Rev. No. 15)

Drainage Services Department
Contract No. DC/2007/06
Sin Hanner Lam Tenon Bivor Sha Shan River

Revised Ma	1130	1129	1128	1127	1126	1125	1124	1123	1122	1121	1120	1119	1118	1117	1116	1114	1113	1112	1111	1109	1108	1107	38	1105	1103	1102	1101	1100	1099	1098	1090	1095	1094	1093	1092	1091	1089	1088	1087	1086	1009	1083	1082	1081	1080	8/01	1077	1076	1075	1074	1073	1072	ID (E
Revised Master Prog Rev. 15	Drainage &	Backfilling	Laying	Excaval	Retaining W	Backfilling	Gabion	Excaval	Gabion Wal	Formwo	Maintainenc	Backfilling	Gabion Wall	Excavation	Gabion Wall (Ch	Demolition of	Demolition of In		Temp Pedes	Temp Utility and		Construction	Drainage & Foot	Formwork a	Maintainence St.	Gabion Wall	Excavation a	Gabion Wall (C)	Construction	Drainage & Fooi	Laying Cond	Excavation a	Backfilling	Laying Conc	Excavation a	Retaining Wall of	Gabion Wal	Excavation a	Gabion Wall (Cl	Ch 230-350	Wet Season of 2012	Wet Season of 2011	Wet Season of 2010	Programme of Upper Tai Po River	Concrete	Re-BAR	Formwork	Excavation	Temp. Haul	Variation Order No. 178	Reinstatement of riv	Incred! Const	任務名稱
REPRESENTED MEDI	Drainage & Footpath (Ch 200-307 LHS)	ing	Laying Concrete block and gabion units	Excavation and Formation	Retaining Wall (Ch 275-315 LHS) TR1 (replaced by AD1)	mg	Gabion Wall Construction (Ch 257-270 LHS)	Excavation and Formation	Gabion Wall (Ch 257-270 LHS) TG4	Formwork and concreting	Maintainence Staircase (Ch 242 LHS)		Gabion Wall Construction (Ch 230-257 LHS)	Excavation and Formation	Gabion Wall (Ch 230-257 LHS) TG2/TG2A/TG2B	Demolition of Interim Footbridge	Demolition of Interim Footbridge at Ch230		Temp Pedestrian diversion	Temp Utility and Pedestrian Diversion at Ch230 Temp Utility diversion near Ch230		Construction of drainage & footpath	Drainage & Footpath (Ch 307-330 LHS)	Formwork and concreting	12H 1 \$15 f (%)	Gabion Wall Construction (Ch 315-330 LHS)	Excavation and Formation	Gabion Wall (Ch 315-330 LHS) TG2A	Construction of drainage & footpath	Drainage & Footpath (CH 275-320 RHS)	Laying Concrete block and gabion units (Ch520-550 KHS)	Excavation and Formation		Laying Concrete block and gabion units (Ch275-320 RHS)	Excavation and Formation	Retaining Wall (Ch 275-330 RHS) TR1 (replaced by AD1)	Gabion Wall Construction (Ch 235-275 LHS)	Excavation and Formation	Gabion Wall (Ch 230-275 RHS) TGI/TGIA	O VIIIager's Naii	William Doll			Po River					Temp. Haul Rd/Divesion	No. 178	Reinstatement of river bed	Engine	
里程碑					ced by ADI)		S)																								350 KHS)	220 DUC)		320 RHS)	of many	by ADI)																	
•	60 days	7 days	18 days	21 days	46 days	3 days	3 days	5 days	11 days	4 days	4 days	3 days	7 days	14 days	1615 days?	7 days	7 days	100	119 days	39 days		14 days	14 days	4 days	2 days	7 days	7 days	16 days	21 days	21 days	4 days	7 days	6 days	12 days	12 days	220 days?	14 days	20 days	40 days	1615 days?	184 days	183 days	184 days	1747 days?	2 days	/ days	7 days	14 days	7 days	37 days	3 days	1 A Anne	Duration
<b>产期制件</b> 新	19/12/2011	27/2/2012	6/2/2012	9/1/2012	9/1/2012	5/1/2012	31/12/2011	23/12/2011	23/12/2011	19/12/2011	19/12/2011	15/12/2011	7/12/2011	21/11/2011	28/9/2007	12/11/2011	12/11/2011		1/1/2011	29/8/2011	200000000000000000000000000000000000000	27/2/2012	27/2/2012	6/2/2012	27/2/2012	18/2/2012	10/2/2012	10/2/2012	3/10/2011	3/10/2011	25/11/2011	12/11/2011	31/3/2011	17/3/2011	3/3/2011	1102/6/6	17/2/2011	28/1/2011	28/1/2011	28/9/2007	19/3/2012	1/4/2011	1/4/2010	28/9/2007	4/8/2011	27/7/2011	19/7/2011	2/7/2011	23/6/2011	23/6/2011	20/6/2011	3/6/2011	Start
(0.00.00.00.00.00.00.00.00.00.00.00.00.0	3/3/2012	5/3/2012	25/2/2012	4/2/2012	5/3/2012	7/1/2012	4/1/2012	30/12/2011	7/1/2012	22/12/2011	22/12/2011	17/12/2011	14/12/2011	11000119	24/5/2012	1102/11/61	19/11/2011		24/3/2012	15/10/2012		13/3/2012	13/3/2012	9/2/2012	28/2/2012	25/2/2012	17/2/2012	28/2/2012	27/10/2011	27/10/2011	24/11/2011	19/11/2011	7/4/2011	30/3/2011	16/3/2011	25/11/2011	2/3/2011	16/2/2011	9/3/2011	24/5/2012	31/10/2012	11/11/2011	1/10/2010	31/10/2012	2/8/2011	3/8/2011	26/7/2011	18/7/2011	30/6/2011	5/8/2011	22/6/2011	110003001	Finish
100 上間形像的																																																				Q3 Q4	
					* (*			* *															*.*						* *					a. a. v							22		933		200			14 10				11	2010
<b>施工部</b>																																																				02 03	4
				-								323	090	-				4.4	4 4						64.	• •)			* *			Car a						Ø	1	GEEST .								4 +				04 01	2011
磁型器	• •	• • •	• •	• •		••	• •									• • •		••	* *		••		•••	**		* * 1				••			624	94	SX.		* D		4			020000000000000000000000000000000000000							54	4	 F4	02	
-																E),	, a	0	(7)										e'	1		873													***	***	P	<i>\( \text{''}</i>				Q3 Q4	
1	1	224	P.	Ď.	1	÷.	94	94	1	×00	4.	74	7	, **		- 1 - 1	131				# (#		1	e <b>(</b>	1	<b>P</b>	₩	1			*	*				e e	2 13	15202			6				4				250				2012
														,																																						02   0	
																																									CONTRACTOR OF THE PARTY OF THE											03   04	
													ordin			- C. (C.)	200				***				*363											* *			OR 590		W 100											QI	2013
																																																				Q2	

Revised Master Prog Rev. 15 日期: 22/3/2011	1103	0811	7011	1187	5011	1011	100	1102	1183	1181	1180	1179	1178	1177	1176	1175	1174	1173	1172	1170	1169	1168	1167	138	2 2	1163	1162	1161	1160	1159	8811	1157	1155	1154	1153	1152	ISI	1150	1148	1147	1146	1145	1143	1142	1141	1140	1138	1137	1136	1134	1133	1132		ID IT W		
r Prog Rev.																																																						<b>日本公司</b>		
	Inc	COID	Neuk	Truc	Con	FOIL	EXC	Constitut	Construct	Footbridge TB05 (ch 350)		Back	Gabi	Exca	Consture	T&C	Publ	Publ	Cons	Den	Demoliti	Rail	Strip	Con	Construc	Sinj	Con	Reb	Strip	Con	Ear	Collstin	Stri	Con	Reb	Sinj	Con	EXC	Construc	Footbridge TB04 (Ch 330)	INCHIAN III	Removal	Public li	Public li	Construc	Placing Grade 500 to	River Bed formation (Ch 230-330)	Construc	Step 3 (Ch 307)	Cascade (Ch 275)	Construc	Step 2 (Ch 236)				
任務	Stowmon 110 Studding	Concreting of column	of TIVIDE SULVET IN	Suppling on Johnwork	Concreting of pase stab	DWOLK SING LEE	Excavation and billioning	חסוו סו הסווו	tion of Abute	B05 (ch 350)	- Oreness	Backfilling	ion Wall Cors	Excavation and Formation	tion of Gabic	6.3	lic lighting Ins	lic lighting In-	Construction of Drawnits	Demolition works	Demolition of Bridge TB-A	Railing installation	Stripping off formwork	Concreting	Construction of decking	Stripping off formwork	Concreting of base slab	ar fixing and:	Stripping off formwork	Concreting of base slab	Execution and rehat fix	avation and R	Stripping off formwork	Concreting of column	ar fixing and	Stripping off formwork	Concreting of base slah	Excavation and blinding	ction of Abut	Воч (Съ 330	to ration in	of existing h	ghting Installa	ghting Installa	Construction of Drawpits / Ductings	Placing Grade 500 toe Stone	rmation (Ch	Construction of Step 3 (Ch307)	07)	ade (Ch 275)	Construction of Step 2 (Ch 236)	36)				
833333	WOIK	mn	unicing form	WOIN	SIAD	Formwork and repar fixing for base stab	Surour	KIII A (LIII)	Construction of Abutment A (I HS)			THE RESERVE	Gabion Wall Construction (Ch 230-257 LHS)	rmation	Consturction of Gabion Wall at TB-A		Public lighting Installation (CE2316)	Public lighting Installation (CE2315)	Construction of Drawnits / Ductines	TROM	TB-A	-	work	Concreting	ng	work	slab	huttering form	work	Concreting of base slab	Strains for	Exercision of Adulment B (KHS)	work	uun	huttering forn	work	Concreting of base slab	unding	Construction of Abutment A (LHS)		Membran of externily finding (astro-17-21)	hino (VA13)	Public lighting Installation (CE2317)	Public lighting Installation (CE2318)	its / Ductings	Stone	230-330)	(Ch307)	N (CIT ELL)	(SEC 42) 44	(Ch 236)	Sc or rootbarn				
25333333			Nebal liking and sindiering formwork for column	and for ord		ase stab						Course Lond	30-257 [ HS)		-A		316)	315)	nes.					SHINDS	nol-ino			Rebar fixing and shuttering formwork for column		otor state	Noon olak				Rebar fixing and shuttering formwork for column		doc state	opp claim			1764)	1.711										2 (Ch 236)	200 200			
里程碑			nn																									mn							mn																	(CHJ)				
1.									3 1	3																																											D'at	7		:
	5 days	1 day	4 days	3 days	1 day	4 days	o days	21 days		129 days	town.	1 day	2 days	2 days	5 days	I day	3 days	3 days	7 days	I day	1 day	2 days	14 days	1 days	27 days	3 days	1 day	5 days	3 days	1 day	Sdays	23 days	2 days	1 day	5 days	3 days	1 days	5 days	22 days	113 days	ceano	6 days	12 days	12 days	21 days	20 days	20 days	8 days	8 days	8 days	8 days	8 days	No. 1	200		den in
上戰型任務	10/3/2012	15/3/2012	710776701	71077611	0/3/2012	7/3/2012	24/2/2012	710777167	CIOCAN	21/11/2011	2102010	11/4/2012	5/4/2012	2/4/2012	2/4/2012	30/3/2012	27/3/2012	27/3/2012	19/3/2012	31/3/2012	31/3/2012	10/4/2012	20/3/2012	7107/6//	7/3/2012	14/12/2011	13/12/2011	7/12/2011	3/12/2011	2/12/2011	1107/11/17	1102/11/12	13/3/2012	12/3/2012	6/3/2012	2/3/2012	7107071	2102072	18/2/2012	21/11/2011	710214197	17/4/2012	29/3/2012	29/3/2012	5/3/2012	16/3/2012	16/3/2012	7/3/2012	7/3/2012	27/2/2012	15/12/2011	15/12/2011	Omi	Cigar		control improvement around in opport rain reach river, one offen river and opport fail to river
0333333	19/3/201	210/2/2012	16/3/2012	7107/5/6	6/3/2012	2/3/2012	2102/2012	210215161	10/2/201	2/5/2012	1021711	11/4/2012	10/4/2012	3/4/2012	11/4/2012	30/3/2012	29/3/2012	29/3/2012	26/3/2012	31/3/2012	31/3/2012	11/4/2012	5/4/2012	2102/2012	11/4/2012	16/12/2011	13/12/2011	12/12/201	6/12/201	2/12/2011	100/01/107	107/71/91	14/3/2012	12/3/2012	10/3/201	5/3/2012	2102012	23/2/2012	14/3/2012	11/4/2012	211121112	23/4/2012	16/4/2012	16/4/2012	28/3/2012	12/4/2012	12/4/2012	15/3/2012	15/3/2012	6/3/2012	23/12/2011	23/12/2011	a mon	Emish Z	0	
HERRICAL CO.	2	) (c	0 1	2 6	1		2 1		٥ ۱	2		9 1	2 1	2	2	22	2	20 1	2		2	2	22	3 6	2				2	- 1			12	12	12	12	2 5	3 6	12	12	1.4	3 2	12	12	12	12	12	12	12	12		112	03	Dacina		oppo
上願思進度																																																					2	ISICOIA	Mantar	
1						T. T.	* *	***				200	* *			***		5:88			****									5.5 F							-: -:								* * )								10	Nevised Master Flografille Nev (15)		
																																																					92	IIIIe Ne	0	,
外部任務																																																					Q3	(61)	(4E)	
																													ear.										7200	82560	POSS				212200								PQ.			dela alla
																																												* *									10	3		CI IGIT
横要群組																																																					92			NIVE
1																																																					83			
1		**	* 5							1		*:5														****	er e	<b>₽</b> 4	94	r <sub>4</sub> S	*	41						- 17/1-		1			0.00				+ = 4				m4	1	2			
	592	47	•	₹ <sup>7</sup>	400	<b>€</b> 2	2	4			100	1.5	Date:	743	9	77	74	4	4 3	er.	4		7	· F	4]								=	774	94	242	*	459	1	-			E34	e4	**		4	541	15	+#			10	010		
									•			•																													E.	PASPA	•	5"	4		4						Q2			
																																																					Q3			
	4		4 (4)													020				4 27								2.2	. 27		2.0					+ -																	8	2		
																																																					01	12		
																																																					Q2			

Revised Master Prog Rev. 15 E JUJ: 22/3/2011	1240	124/	1240	200	1745	C+71	1242	1471	1740	12/0	1238	1237	1236	1235	1234	1233	1231	1230	1229	1228	1226	1225	1224	1223	1222	1221	1220	9171	1217	1216	1215	1213	1212	1211	1210	1208	1207	1206	1205	1204	1202	1201	1200	8611	1197	1196	1195	1193	1192	1191		ID 任務名稱		
og Rev. 15 任務 (55555555533 里程碑 / / / / / / / / / / / / / / / / / / /	Colliduction of decking	Construction of decking	Concreting of Column	Convenies of column	Rehar fiving and chattering fromwark for column	Colletenilly of pass state	Formwork and repair truing for pase sian	Excavation and Difficulty	Execution of Addition (LHS)	Construction of Abstract A (I US)	Ch 45-230		Stripping off formwork	Concreting of base slab	Formwork and rebar fixing for base slab	Excavation and Blinding	D - 1 07 350	Placing Grade 500 toe Stone	River Bed formation (Ch 330-350)	Construction of drainage of lootpath	Drainage & Footpath (Ch 330-340 RHS)	Backfilling	Gabion Wall Construction (Ch 330-345 RHS)	Excavation and Formation	Gabion Wall (Ch 330-345 RHS) TG2	Construction of drainage & footpath	Drainage & Footnath (Ch 335-345 LHS)	Rock-Filing	Excavation and Formation	Gabion Wall (Ch 335-345 LHS) TG2/TG2A		Backhiling	Gabion Wall Construction (Ch 230-257 LHS)	Excavation and Formation	Consturction of Gabion Wall at TB-B	Public lighting Installation (CE2314)	Public lighting Installation (CE2313)	Construction of Drawpits / Ductings	Lighting at Footbridge TB05	Demolition works	Railing installation	Stripping off formwork	Concreting	Construction of decking  Formwork and reheat fixing for decking	Stripping off formwork	Concreting of column	Rebar fixing and shuttering formwork for column	Concreting of base slab	Formwork and rebar fixing for base slab	Excavation and Blinding	Construction of Abutmont R (DHC)			
1.	oo days	2 days	1 day	2 days	S days	2 day	o days	o uays	25 days	452 days	1615 days?		1 day	I day	2 days	4 days	0	8 days	8 days	12 days	12 days	4 days	6 days	4 days	14 days	12 days	12 days	6 days	6 days	16 days		I day	2 days	2 days	5 days	3 days	3 days	6 days	10 days	l day	2 days	14 days	1 day	25 days 8 days	3 days	1 day	4 days	I day	2 days	5 days	10 4200	Duration		
上顯型任務	110716167	0107/01/57	0102/01/77	010001/0	0100701771	0107/01/61	0107016	0102/01/0	0102/01/2	0102/01/2	28/9/2007		28/3/2012	27/3/2012	24/3/2012	20/3/2012	20220012	30/4/2012	30/4/2012	31/12/2011	31/12/2011	24/12/2011	17/12/2011	13/12/2011	13/12/2011	12/4/2012	12/4/2012	7107/5/17	20/3/2012	20/3/2012		30/4/2012	26/4/2012	24/4/2012	24/4/2012	21/4/2012	18/4/2012	11/4/2012	11/4/2012	23/4/2012	30/4/2012	12/4/2012	11/4/2012	28/3/2012	9/12/2011	8/12/2011	3/12/2011	29/11/2011	26/11/2011	21/11/2011	110011/10	Start		
	1107/0/16	24/10/2010	01070177	0102/01/12	0100001/10	16/10/2010	0105/01/21	0102017	24/10/2010	2102017	24/5/2012		28/3/2012	27/3/2012	26/3/2012	23/3/2012	20000000	9/5/2012	9/5/2012	14/1/2012	14/1/2012	30/12/2011	23/12/2011	16/12/2011	30/12/2011	25/4/2012	25/4/2012	11/4/2012	26/3/2012	11/4/2012		30/4/2012	27/4/2012	25/4/2012	30/4/2012	20/4/2012	20/4/2012	17/4/2012	21/4/2012	23/4/2012	2/5/2012	27/4/2012	11/4/2012	2102/2012	12/12/2011	8/12/2011	7/12/2011	29/11/2011	28/11/2011	25/11/2011	13/13/2011 Q3	Finish	Revise	
5 上順型進度																																																			G Q		d Master F	
																7.7.7																																3 67			Q1 Q2	2010	Revised Master Programme Rev (15)	
外部任務																																																			2 03		Rev (15)	
		300	**	**	· · ·	4	**	*	4																																										Q4 Q1	2011		4
摘要群組	1	1															• •		••										н н -	•••			••									•••	••			• •					. 02			
1											The second second second																																								60			
1											-							5,7557	53.5	16	d	152	Ø.	94					5.57						0583	5350					we w	7.1707			_5*	<b>₽</b>	54º	420	€".		01	2012		
													74		7.4	941		10×	8						-1	@ <b>4</b> ;	1	A C	4 <sup>534</sup>	4		be	477	274	4	27	4	2	4,	je •		8	P. W.	7							92			
																																																			Q3 Q4			
													e e					p/ = 2					v. a.																					1								2013		
																										E-						Н																			Q2			

Drainage Services Department

Contract No. DC/2007/06

River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

4		
,		
2		
	Re	
	evised Maste	
	ster Pro	
	ogramm	
	e Rev (1	
	5)	
The second second second		
NAME OF TAXABLE PARTY.		
2012		

I day	Donald Martin Day Day 45	1307	1306	1305	1304	1303	1001	1300	1299	1298	1297	1296	1295	1294	1292	1291	1289	1288	1287	1285	1284	1283	1281	1280	1279	1278	1276	1275	1274	1272	1271	1269	1268	1267	1265	1264	1262	1261	1259	1258	1256	1255	1254	1253	1251	1250
	作為 (12000000000000000000000000000000000000	Construction of Drawpits / Ductings	Lighting at Footbridge TB03	Railing installation	Stripping off formwork	Concreting	Formulate and rebay fixing for decking	Simpling off formwork	Concreting	Rebar fixing and shuttering formwork for column	Stripping off formwork	Concreting of base slab	Formwork and rebar fixing of base slab	Excavation and Blinding	Footbridge TB03 (Ch 200)	DON RESERVE	Construction of Gabion Wall (Ch 160-178 RHS)	Excavation and formation	Gabion Wall (Ch 160-178 RHS) TG4A	Gabion Wall Construction (Ch 150-160 RHS)  Backfilling	Excavation and formation	Gabion Wall (Ch 150-160 RHS) TG4A	Construction of drainage & footpath	Drainage & Footpath (Ch 0-150 RHS)	Formwork and concreting	Maintainence Staircase (Ch 130 RHS)	Gabion Wall construction (Ch 100-150 RHS) Rock-filling	Excavation and formation	Gabion Wal (Ch 100-150 RHS) TG2	Drainage & Footpath (Ch 150-Ch230 LHS)	Formwork and concreting	Maintainence Staterage (Ch 178 I HS)	Gabion Wall construction (Ch 178-230 LHS)	Gabion Wall (Ch 178-230 LHS) TGSA/TG2	Gabion Wall construction (Ch 150-178 LHS)	Excavation and formation	Gabion Wall (Ch 150-178 LHS) TG3A	Placing Grade 500 toe Stone	River Red formation (Ch SQ-150)	Removal of existing (A V Co4-C-V1)	Public lighting Installation (CE2309)	Public lighting Installation (CE2308)	Construction of Drawpits / Ductings	Lighting at Footbridge TB02	Suppling off formwork	Concreting
144/2011   145/2011   155/2012	•	12 days	27 days	2 days	14 days	1 day	21 days	2 days	1 day	5 days	3 days	1 day	5 days	12 days	83 days	T ways	6 days	4 days	1615 days?	6 days	4 days	14 days	28 days	28 days	4 days	4 days	15 days	4 days	25 days	21 days	4 days	4 days	10 days	15 days	10 days	10 days	25 days	20 days	20 days	o uays	12 days	12 days	21 days	51 days	7 days	1 day
		20/1/2012	20/1/2012	18/1/2012	31/12/2011	30/12/2011	1107/71/91	1107/71/41	13/12/2011	7/12/2011	3/12/2011	2/12/2011	26/11/2011	12/11/2011	12/11/2011	100.0011	10/2/2/1/2	29/11/2011	28/9/2007	24/11/2011	12/11/2011	12/11/2011	7/1/2012	7/1/2012	7/1/2012	7/1/2012	10/12/2011	6/12/2011	6/12/2011	3/10/2011	17/12/2011	17/12/2011	12/11/2011	12/11/2011	6/12/2011	24/11/2011	24/11/2011	4/4/2011	4/4/2011	21070107	14/2/2012	31/1/2012	3/1/2012	3/1/2012	26/3/2011	14/4/2011
		6/2/2012	23/2/2012	19/1/2012	17/1/2012	30/12/2011	7107/1/61	1707/7/1/51	13/12/2011	12/12/2011	6/12/2011	2/12/2011	1/12/2011	25/11/2011	23/2/2012	11000001001	14/12/2011	2/12/2011	24/5/2012	28/11/2011	16/11/2011	28/11/2011	11/2/2012	11/2/2012	11/1/2012	11/1/2012	29/12/2011	9/12/2011	6/1/2012	27/10/2011	21/12/2011	1105/11/67	23/11/2011	29/11/2011	16/12/2011	5/12/2011	22/12/2011	30/4/2011	30/4/2011	21021616	27/2/2012	13/2/2012	30/1/2012	5/3/2012	3/4/2011	14/4/2011
				• •							S.		574		11				N. Control of the Con			-1					600	2594	8	1				1	573	9	1	(a)	1		•••			ž.	E	a ma

# Drainage Services Department Contract No. DC/2007/06 s in Upper Lam Tsuen River. She Shan Rive

	1366	1365	1364	1363	1362	1361	1360	1359	1358	1357	1356	1355	1354	1353	130	1350	1349	1348	1347	1346	1345	1343	1342	44.		1339		1336	1335	1334	1333	1332	1881	1329		1327	1326			1322	1320	1319	1318	1317	1315	1314	1313	1312	1310	1309	000	100 TO
March College	Concreting of base slab	Formwork and rebar fixing of base slab	Excavation and Blinding	Dwarf Wall (Ch 60-75) RHS	Filling works	Filling Work at Boulder Trap (RHS of downstream)	Backfill the Retaining Wall	Stripping off formwork	Concreting	Formwork and rebar fixing	Construction of Wall Stem, Bay 1 and 3	Stripping off formwork	Concreting	Formwork and rebar fixing	Construction of Well Stem Ban 2 and 4	Concreting	Formwork and rebar fixing	Construction of Base Slab, Bay 1 and 3	Stripping off formwork	Concreting	Formwork and rehar fixing	Construction of Rase Slab Ray 2 and 4	Retaining Wall (RHS)	Retaining Wall at Access D (Boulder Trap)	Ch -23-110	TIME OF THE PROPERTY OF THE PR	Placing Grade 500 for Stone	Removal of existing lighting (VA1310-A1)	Removal of existing lighting (VE2641-A1)	T&C	Public lighting Installation (CE2324)	Public lighting Installation (CE2323)	Public lighting Installation (CE2370)	Construction of Drawpits / Ductings	Lighting CH 175-250	Backfilling	Construction of Gabion Wall (Ch 210-225 RHS)	Gabion Wall (Ch 210-222 RHS) 1/G1	Backfilling	Construction of Gabion Wall (Ch 178-210 RHS)	Exercision and formation		Placing Grade 500 toe Stone	Stripping off formwork  River Red formation (Ch. 150-180)	Concreting of base slab	Formwork and rebar fixing for base slab	Excavation and Blinding	Removal of existing lighting (VA1309-21)	T&C	Public lighting Installation (CE2322)	Date Patrick Town Congress	
THE RESERVE	1 day	5 days	4 days	23 days	6 days	6 days	3 days	3 days	1 day	4 days	11 days	3 days	1 day	4 days	o days	I day	4 days	8 days	3 days	1 day	4 days	6 days	41 days	41 days	534 days	T. C. Control	14 days	2 days	2 days	1 day	6 days	6 days	6 days	12 days	21 days	4 days	6 days	14 days	4 days	10 days	34 days		6 days	1 day	1 day	4 days	7 days	2 days	I day	6 days		
42,1719,583.1	23/11/2011	17/11/2011	12/11/2011	12/11/2011	30/8/2010	30/8/2010	9/10/2010	6/10/2010	5/10/2010	1/10/2010	1/10/2010	28/9/2010	27/9/2010	23/9/2010	010236407	19/9/2010	15/9/2010	15/9/2010	12/9/2010	11/9/2010	7/9/2010	7/9/2010	1/9/2010	1/9/2010	30/8/2010	TO COLUMN	18/1/2012	27/3/2012	27/5/2012	26/3/2012	19/3/2012	19/3/2012	2102/2/61	N3/2012	5/3/2012	8/2/2012	1/2/2012	2102/11/2	27/1/2012	12/1/2012	16/12/2011		11/10/2007	10/10/2007	9/10/2007	5/10/2007	28/9/2007	2102012 2102012	21/2/2012	14/2/2012	200000	0.000
	23/11/2011	22/11/2011	16/11/2011	8/12/2011	4/9/2010	4/9/2010	11/10/2010	8/10/2010	5/10/2010	4/10/2010	11/10/2010	30/9/2010	27/9/2010	26/9/2010	0107/677	19/9/2010	18/9/2010	22/9/2010	14/9/2010	11/9/2010	0102/6/01	14/9/2010	11/10/2010	11/10/2010	8/5/2012	All the Country and	60/0010	28/3/2012	28/3/2012	26/3/2012	24/3/2012	24/3/2012	24/3/2012	1//5/2012	28/3/2012	11/2/2012	7/2/2012	31/1/2012	31/1/2012	26/1/2012	21/1/2012		16/10/2007	16/10/2007	9/10/2007	8/10/2007	4/10/2007	10/10/2007	21/2/2012	20/2/2012	CIOCACCI	I
																																																			Q3 — Q4	
					0	4		e de	(pre)	P**	4	54	2.4°	74		45	P	1			741	19	1	1	1																					200					02   03	
		• • •	•••		7.5										••			•••	•••									•••	•••									••			•••		•••		••		•••	••	•••		01 02 03	
			•	1								•												1.00%		I.	*		4	4 <sup>1</sup> 7*4			- da		*1	-4	94	4		S								( = = = +) ( # = = +)	* <b>4</b> 23*	PP	Q1 Q2	
																																																			Q3 Q4 (	

Revised Master Prog Rev. 15	1425	1424	1422	1421	1419	1418	1417	1415	1414	1412	1411	1409	1408	1407	1405	1404	1402	1401	1400	1398	1397	1396	1394	1393	1392	1390	1389	1387	1386	1384	1382	1381	1379	1378	1376	1375	1373	1372	1371	1369	1368		15 日本本部
								Ch 3:																																			
任務 (505050505050505) 里程碑	Placing Grade 500 toe Stone	Backfilling River Bed formation (Ch 350-4(X))	Laying concrete blocks and gabion blocks	Retaining Wall (Ch 400-450 LHS) TR1 (AD)  Excavation and Foramtion	Backfilling	Laying concrete blocks and gabion blocks	Execution and Foramtion	Ch 350.450	Removal of existing fighting (VA12/3-A1)	Removal of existing lighting (VA1278-A1)	T&C	Public lighting Installation (CE2301)	Public lighting Installation (CE2300)	Construction of Drawpits / Ductines	Railing and street furniture	Pavement	Vehicular Access D  Road Kerb and formation	Backfill the Retaining Wall	Stripping off formwork	Formwork and rebar fixing Concreting	Construction of Wall Stem, Bay 1	Stripping off formwork	Formwork and rebar fixing	Construction of Wall Stem, Bay 2	Concreting Stranging of formwork	Formwork and rebar fixing	Sinpping of Iormwork  Construction of Base Slab, Bay 1	Concreting	Construction of base Stab, bay 2 Formwork and rebar fixing	Excavation and blinding	Retaining Wall at Access D (Boulder Trap) Retaining Wall (LHS)	Stripping off formwork	Formwork and rebar fixing Concreting	Construction of Wall Stem and Top Slab	Concreting	Formwork and rebar fixing	Construction of Base Slab	Box Culvert TB03 (Ch 45)	Stripping off formwork Backfill	Concreting	Strapping off formwork  Rebar fixing and shuttering formwork for column		
•	4 days	2 days 411 days	8 days	22 days 12 days	3 days	15 days	20 days	411 days	2 days	2 days	I day	3 days	3 days	21 days	12 days	30 days	277 days	3 days	3 days	4 days	11 days	3 days	4 days	8 days	I day	4 days	5 days	1 day	4 days	6 days	41 days	5 days	4 days	10 days	1 day	5 days	15 days	471 days	5 days	I day	5 days	Different	District
上類型任務	16/4/2011	3/1/2011	16/4/2011	1/4/2011	23/12/2011	6/12/2011	12/11/2011	3/1/2011	2102/2012	19/3/2012	17/3/2012	14/3/2012	14/3/2012	1/8/2011	23/4/2012	14/3/2012	1/6/2011	9/12/2010	6/12/2010	1/12/2010	1/12/2010	28/11/2010	23/11/2010	23/11/2010	19/11/2010	15/11/2010	15/11/2010	11/11/2010	7/11/2010	1/11/2010	1/11/2010	5/1/2012	29/12/2011	29/12/2011	22/12/2011	16/12/2011	9/12/2011	1/11/2010	3/12/2011	1/12/2011	25/11/2011	Otate	o i
	20/4/2011	11/5/2012	28/4/2011	15/4/2011	28/12/2011	22/12/2011	5/12/2011	11/5/2012	7107/5/07	20/3/2012	17/3/2012	16/3/2012	16/3/2012	24/8/2011	8/5/2012	21/4/2012	3/0/2012	11/12/2010	8/12/2010	4/12/2010	11/12/2010	30/11/2010	26/11/2010	30/11/2010	19/11/2010	18/11/2010	22/11/2010	11/11/2010	10/11/2010	6/11/2010	11/12/2010	10/1/2012	3/1/2012	10/1/2012	22/12/2011	21/12/2011	28/12/2011	8/5/2012	8/12/2011	1/12/2011	30/11/2011	1 111011	Kev
上類型進度																																										Q3 Q4	ISEU MASI
外部任務																	2.00													19	4 4	04.0				> 2		4			nera a	Q1   Q2   Q3   C	Revised Master Programme Rev (15)
		1						1					n e n					7	74	749	48	5.45	P	4	**************************************	484	1	4-74	P 44		11	3/3/		5990						5,0.2		Q4 Q1	2011
摘要群組	604	-	5	9 1													1																					-				02	
														73		distant.																						-				03	
4	-				504	D.	9			20%	PY	2 6/2	***			e)									-5							04	745P4	8	474	94	1		F4-	***	P.C	01	CINC
			-							2					E		1																					1				Q2	
																																										03	1
		The state of the s																																								R	
		1			22.			atenzo		21212											22/27																					Q4 Q1	2012

Revised Master Prog Rev 15	1707	1483	1482	1481	1480	14/8	14//	14/0	1475	1474	1473	1472	1471	1470	1468	1467	1465	1464	1463	1467	1460	1459	1458	1457	1456	1454	1453	1452	1450	1449	1448	1446	1445	1444	1443	1441	1440	1439	1438	1436	1435	1434	1433	1432	1430	1429	1428	1426	100 正獨各個		
a Rev 15																																																			
在務 (2000年2000年2000年) 単複碑 ◆	Printings of Loodbuil (Clipports) Lits of Miles	Drainage & Footpath (Ch350-450) LHS & RHS		Supping off formwork	Concreting	Construction of Wall Stem and Lop Stab	Strapping off formwork	Concreting	Formwork and rebar fixing	Excavation and Blinding	Construction of Base Slab	Box Culvert TB01 (Ch 450)	Analyting on sommon	Concreting of base slab	Formwork and rebar fixing for base slab	Excavation and Blinding	Cina C (Ch. 110)	Placing Grade 500 toe Stone	River Bed formation (Ch 400-450)	Maintainence Staircase (Cn 420 LHS)	Backfilling Change (Change)	Laying concrete blocks and gabion blocks	Excavation and Foramtion	Retaining Wall (Ch 400-450 LHS) TR1 (replaced by /	Backfilling	Excavation and Formation	Retaining Wall (Ch 400-450 RHS) TR1 (replaced by &	Backlilling	Gabion Wall Construction (Ch 230-257 LHS)	Excavation and Formation	Consturction of Gabion Wall at TB-C	Demolition of Bridge TB-C	T&C	Public lighting Installation (CE2310)	Construction of Drawpits / Ductings  Public lighting Installation (CF2311)	Lighting at Footbridge TB06	Railing installation	Stripping off formwork	Formwork and rebar fixing for decking Concreting	Construction of decking	Surpping off formwork	Concreting	Rebar fixing and shuttering formwork for colun	Coffering of formwork	Formwork and rebar fixing of base slab	Excavation and Blinding	Construction of Abutment A (LHS)	Exceledidge TROS (Ch. 400)			
	44 days	42 days		14 days	1 day	19 days	5 days	2 days	8 days	6 days	21 days	40 days	Con 1	1 day	2 days	3 days	4	5 days	5 days	4 days	6 days	12 days	12 days	30 days	6 days	12 days	30 days	1 day	2 days	3 days	6 days	3 days	2 days	3 days	5 days	14 days	2 days	14 days	7 days	24 days	3 days			3 days	4 days	6 days	22 days	144 days	Duration	7	
松口連盟中	211/2/11/2	3/1/2012		11/4/2011	9/4/2011	4/4/2011	29/3/2011	26/3/2011	17/3/2011	10/3/2011	10/3/2011	10/3/2011	2004	27/4/2012	25/4/2012	21/4/2012	or or other transfer	21/4/2012	21/4/2012	21071761	27/1/2012	10/1/2012	23/12/2011	23/12/2011	27/1/2011	3/1/2011	3/1/2011	10/4/2012	13/4/2012	10/4/2012	10/4/2012	2/4/2012	7/5/2012	3/5/2012	2004/2012	20/4/2012	10/5/2012	21/4/2012	20/4/2012	12/4/2012	5/12/2011	3/12/2011	29/11/2011	25/11/2011	19/11/2011	12/11/2011	12/11/2011	1100111001	SIAT		
Accessors recognished the control of	711/2/2/107	23/2/2012		29/4/2011	0/4/2011	29/4/2011	2/4/2011	28/3/2011	25/3/2011	16/3/2011	2/4/2011	29/4/2011	TOTAL SELECT	27/4/2012	26/4/2012	24/4/2012	CONTRACT	26/4/2012	26/4/2012	26/1/2012	2/2/2012	26/1/2012	9/1/2012	2/2/2012	1/2/2011	14/1/2011	1/2/2011	16/4/2012	14/4/2012	12/4/2012	16/4/2012	5/4/2012	8/5/2012	5/5/2012	20/4/2012	8/5/2012	11/5/2012	9/5/2012	20/4/2012	11/5/2012	7/12/2011	3/12/2011	2/12/2011	28/11/2011	23/11/2011	18/11/2011	7/12/2011	0.000	Finish	1/0	0
764-475 (CH 2014 )																																																	29 Q	Revised master Flogramme Nev (19)	viced Mach
	-										4.0																		4.7																				2010	Si i i ogiai	Program
																																																	02	IIII IVEA	nmo Pov
11 400 200 200																																																	Q.	(10)	(45)
Comment of the last									· ·	 S.	.¶*	1							-					×		JSI	1										* * *	- 7			4 * *								2011		
TO WE SHE SEL				@(*	743	19		<b>F</b>	₽ <sup>n</sup>		4																													••									2		
																																														non-se			8		
	Custon	1					4.4		10000	4.4									4	2 1	0	E 4	Ç <del>4</del>	1																		74	94	PAT	•				2012 OI		
													30	-Atm	r.	F4 <b>8</b>		1024	4									I	<b>€</b> 274	<b>5741</b>	9	4	-4	T.P	P	18	***	*	z <b>4</b> 5°	1									92		
																																																	93		
																																																	Q4 Z013		
																																																	92		

Revised Master Prog Rev. 15日期: 22/3/2011		1543	1542	1841	1540	0.051	1528	1537	1838	1534	1533	1532	1531	1530	1529	1528	1520	1525	1524	1523	1521	1520	1519	121/	1516	1515	1514	1512	1511	1510	1509	1507	1506	1505	1505	1502	1501	1500	1498	1497	1496	1494	1493	1492	1490	1489	1488	1486	1485	ID 任務名稱	
5 任務 (2000(2000)) 里程碑 ◆		Formwork and rebar fixing	Wall Stem Construction Bay 1 (I.HS)	Simpling off formulation	Connection and read thing	Base Stab Construction Bay I (LHS)	Excavation and Formation	Demolition of Flowers 2 Sha PO 1841	Persolation of House 2 Sha Bo Teas	Baratina WEH (at 450 500) 470 7 7 1160	Stripping off formwork	Concreting	Formwork and rebar fixing	Wall Stem Construction Bay 5 RHS)	Stripping off formwork	Concreting	Base Slab Construction Bay 5 (incl. Step 6) (RHS)	Stripping off formwork	Concreting	Wall Stem Construction Bay 4 (RHS)  Formwork and rebar fixing	Stripping off formwork	Concreting	Formwork and rebar fixing	Sinpping off formwork  Rase Slab Construction Raw A (incl. Step 6/1918)	Concreting	Formwork and rebar fixing	Wall Stem Construction Bay 3 (RHS)	Concreting	Formwork and rebar fixing	Base Slab Construction Bay 3 (RHS)	Concreming Stripping off formwork	Formwork and rebar fixing	Wall Stem Construction Bay 2 (RHS)	Stripping off formwork	Formwork and rebar fixing	Base Slab Construction Bay 2 (RHS)	Stripping off formwork	Convreting	Wall Stem Construction Bay 1 (RHS)	Stripping off formwork	Concreting	Base Slab Construction Bay 1 (RHS)	Excavation and Formation	Retaining Wall (ch 450-500) TR2 (RHS)	Ch 480 838	T&C	Public lighting Installation (CE2312)	Lighting at CH 350-380  Construction of Prayabits / Ductings			
		4 days	5 days	1 day	o days	8 days	13 days	/ days	/U days	20.1	1 day	1 day	4 days	6 days	4 days	o days	13 days	I day	I day	6 days	I day	I day	8 days	I day	1 day	4 days	6 days	1 day	6 days	8 days	1 day	4 days	6 days	I day	6 days	8 days	1 day	4 days	6 days	1 day	0 days	8 days	15 days	57 days	1616 January	2 days	7 days	23 days		Duration	
上雕型任務		18/2/2012	2107/2/81	7107/7//1	2102/2/21	10/2/2012	2107/1/07	1107/7/87	1107/71/87	201120011	20/1/2012	19/1/2012	14/1/2012	14/1/2012	10/1/2012	2100/1/6	29/12/2011	29/12/2011	28/12/2011	21/12/2011	20/12/2011	19/12/2011	1100/01/6	15/12/2011	14/12/2011	9/12/2011	9/12/2011	7/12/2011	30/11/2011	30/11/2011	77/17/2011	19/12/2011	19/12/2011	17/12/2011	9/12/2011	9/12/2011	15/12/2011	1102/2/1/6	9/12/2011	8/12/2011	30/11/2011	30/11/2011	12/11/2011	12/11/2011	2000000	20/3/2012	12/3/2012	24/2/2012		Start	
上期型任務 (35535353535555)		22/2/2012	21070/0EC	2107/2/11	21077741	18/2/2012	9/2/2012	2102012	2102/8/77		20/1/2012	19/1/2012	18/1/2012	20/1/2012	13/1/2012	9/1/2012	13/1/2012	29/12/2011	28/12/2011	29/12/2011	20/12/2011	19/12/2011	17/12/2011	15/12/2011	14/12/2011	13/12/2011	15/12/2011	7/12/2011	6/12/2011	8/12/2011	24/12/2011	22/12/2011	24/12/2011	17/12/2011	15/12/2011	17/12/2011	15/12/2011	1102/21/61	15/12/2011	8/12/2011	11000017	8/12/2011	29/11/2011	20/1/2012	CIOCISTIC	21/3/2012	19/3/2012	21/3/2012	03	Finish	Revis
上腳型進度 外部任務 摘要群組 ◆	110.4.11				¥9	44	5	₩ ₩					per	4	54		44			244	274		**************************************					424	CA.						€.		·······································	***	1	or the	***	4					[	*1	01 02 03 04 01 02 03 04	2010 2011 2012	Revised Master Programme Rev (15)

Revised Master Prog Rev. 15 日期: 22/3/2011			1600	1398		1507	1595	1594	1593	1592	1591	1090	1369	1588	138/		1800	1585	1585	1583 1584 1585	1582 1583 1584 1585	1581 1582 1583 1584 1584	1580 1581 1582 1583 1584														
   |  |   |  |  |  
   |  |  |  |  |   
   |  |  |  |  |   
  |   |  |  |  
  |  |  |
|--|----|------------------------|--|--|------------------------|----------------|------------------------|-------------|---------------------------|------------------------------------|------------------------|--------------|---------------------------|--|-----------------------|------------|---------------------------|-----------|------------------------------------|---|--|---|--|---|---|--|---|--|--|--|---|---|---|---|--|--|---
--|--|---|--|--
--	--	--	--
--	--	--	---
--	--	---	--
--			
数 (EEEEEEEEEEEEEEEEEEEEEEEEEEEEEEEEEEEE	6	Stripping off formwork	Concreting and admitted
Footpath (Ch 450-490 RHS) Construction of farainge & footpath Construction of drainage & footpath Excavation and Formation Excavation and Formation Base Slab Construction Bay 1 (incl. Step 7) (RHS) Formwork and rebar fixing Concreting Concreting Stripping off formwork Wall Stem Construction Bay 1 (RHS)  | Concreting Scripping of formwork Wall Stem Construction Bay 4 (RHS) Fernwork and rebar fixing Concreting Stripping of formwork Base Slab Construction Bay 5 (incl. Step 6) (RHS) Fernwork and rebar fixing Stripping off formwork Base Slab Construction Gay 1 (incl. Step 7) (RHS) realnage & Footpath (Ch 450-490 RHS) Construction of drainage & footpath Excavation and Formation Excavation and Formation Base Slab Construction Bay 1 (incl. Step 7) (RHS) Fernwork and rebar fixing Concreting Stripping off formwork Base Stab Construction Bay 1 (RHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 1 (RHS)   | Fornwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 4 (RHS) Fornwork and rebar fixing Conceting Stripping off formwork Base Slab Construction Bay 5 (incl. Step 6) (RHS) Fornwork and rebar fixing Concreting Stripping off formwork Construction of drainage & footpath Construction of drainage & footpath Construction of drainage & footpath Excavation and Formation Base Slab Construction Bay 1 (incl. Step 7) (RHS) Fornwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 1 (RHS) Fornwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 1 (RHS)  | Bases Slab Construction Bay 4 (incl. Step 6)(LHS) Formwork and rebot fixing Concreting Stripping off formwork Wall Stem Construction Bay 4 (RHS) Formwork and rebot fixing Concreting Stripping off formwork Base Slab Construction Bay 5 (incl. Step 6) (RHS) Formwork and rebot fixing Concreting Stripping off formwork Construction off formwork Formwork and rebot fixing Construction of drainage & footpath Construction of drainage & footpath Excavation and Formation Base Slab Construction Bay 1 (incl. Step 7) (RHS) Formwork and rebot fixing Concreting Stripping off formwork Wall Stem Construction Bay 1 (RHS)   | Stripping off formwork  Base Slab Construction Bay 4 (incl. Step 6)(LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 4 (RHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 5 (incl. Step 6) (RHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 5 (incl. Step 7) (RHS)  Formwork and rebar fixing  Construction of drainage & footpath  Construction of drainage & footpath  Excavation and Formation  Base Slab Construction Bay 1 (incl. Step 7) (RHS)  Formwork and rebar fixing  Constructing  Stripping off formwork  Base Slab Construction Bay 1 (incl. Step 7) (RHS)  Formwork and rebar fixing  Constructing  Stripping off formwork  Wall Stem Construction Bay 1 (RHS) | Concreting  Stripping off formwork  Base Slab Construction Bay 4 (Incl. Step 6)(LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 4 (RHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 5 (Incl. Step 6) (RHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 1 (Incl. Step 7) (RHS)  Trainage & Footpath (Ch. 450-490 RHS)  Construction of drainage & footpath  Excavation and Formation  Excavation and Formation  Base Slab Construction Bay 1 (Incl. Step 7) (RHS)  Formwork and rebar fixing  Constructing  Stripping off formwork  Base Slab Construction Bay 1 (Incl. Step 7) (RHS)  Formwork and rebar fixing  Constructing  Stripping off formwork  Wall Stem Construction Bay 1 (RHS)  | Formwork and rebar fixing Concreting Stripping off formwork  Base Slab Construction Bay 4 (incl. Step 6)(LHS) Formwork and
rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 5 (incl. Step 6) (RHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 5 (incl. Step 6) (RHS) Formwork and rebar fixing Concreting Stripping off formwork Trainage & Footpath (Ch 450-490 RHS) Construction off formwork Stripping off formwork Stab Construction Bay 1 (incl. Step 7) (RHS) Formwork and rebar fixing Concreting Concreting Stripping off formwork  | Wall Stem Construction Bay 3 (LHS) Formwork and rebut fixing Concreting Stripping off formwork Base Slab Construction Bay 4 (incl. Step 6)(LHS) Formwork and rebut fixing Concreting Stripping off formwork Wall Stem Construction Bay 4 (RHS) Formwork and rebut fixing Concreting Stripping off formwork Base Slab Construction Bay 5 (incl. Step 6) (RHS) Formwork and rebut fixing Concreting Stripping off formwork Base Slab Construction Bay 5 (incl. Step 6) (RHS) Formwork and rebut fixing Construction Construction of drainage & footputh Excavation and Formation Excavation and Formation Base Slab Construction Bay 1 (incl. Step 7) (RHS) Formwork and rebut fixing Concreting Stripping off formwork Base Slab Construction Bay 1 (incl. Step 7) (RHS) Formwork and rebut fixing Concreting Stripping off formwork Wall Stem Construction Bay 1 (RHS)   | Stripping off formwork Wall Stem Construction Bay 3 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 4 (incl. Step 6)(LHS) Formwork and rebar fixing Concreting Concreting Stripping off formwork Wall Stem Construction Bay 4 (RHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 5 (incl. Step 6) (RHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 1 (incl. Step 7) (RHS) Formwork and rebar fixing Construction of drainage & footpath Construction of drainage & footpath Excavation and Formation Base Slab Construction Bay 1 (incl. Step 7) (RHS) Formwork and rebar fixing Construction of formwork Base Slab Construction Bay 1 (incl. Step 7) (RHS) Formwork and rebar fixing Constructing Stripping off formwork Wall Stem Construction Bay 1 (RHS)  | Conceting Stripping off formwork Wall Stem Construction Bay 3 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 4 (incl. Step 6)(LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 4 (RHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 5 (incl. Step 6) (RHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 1 (incl. Step 6) (RHS) Formwork and rebar fixing Construction of drainage & footpath Construction of drainage & footpath Excavation and Formation Excavation and Formation Base Slab Construction Bay 1 (incl. Step 7) (RHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 1 (incl. Step 7) (RHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 1 (RHS)   | Fornwork and rebar fixing Concreting Stripping off formwork Wall Stern Construction Bay 3 (LHS) Fornwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 4 (incl. Step 6)(LHS) Fornwork and rebar fixing Concreting Stripping off formwork Wall Stern Construction Bay 4 (RHS) Fornwork and rebar fixing Concreting Stripping off formwork Wall Stern Construction Bay 5 (incl. Step 6) (RHS) Fornwork and rebar fixing Concreting Stripping off formwork Construction off formwork Base Slab Construction Bay 1 (incl. Step 7) (RHS) Fornwork and rebar fixing Concreting Stripping off formwork Executation and Formation Execution and Formation Base Slab Construction Bay 1 (incl. Step 7) (RHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 1 (incl. Step 7) (RHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stern Construction Bay 1 (RHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stern Construction Bay 1 (RHS)   
   | Base Slab Construction Bay 3 (LHS) Formwork and rebut fixing Concreting Stripping off formwork Wall Stem Construction Bay 3 (LHS) Formwork and rebut fixing Concreting Stripping off formwork Base Slab Construction Bay 4 (incl. Step 6)(LHS) Formwork and rebut fixing Concreting Concreting Stripping off formwork Wall Stem Construction Bay 4 (RHS) Formwork and rebut fixing Concreting Stripping off formwork Wall Stem Construction Bay 5 (incl. Step 6) (RHS) Formwork and rebut fixing Concreting Stripping off formwork Base Slab Construction Bay 5 (incl. Step 6) (RHS) Formwork and rebut fixing Construction of drainage & Footpath Construction Gay 1 (incl. Step 7) (RHS) Formwork and rebut fixing Stripping off formwork Base Slab Construction Bay 1 (incl. Step 7) (RHS) Formwork and rebut fixing Construction of drainage & Footpath Base Slab Construction Bay 1 (incl. Step 7) (RHS) Formwork and rebut fixing Construction of Gay 50 (RHS) Formwork and rebut fixing Construction Bay 1 (RHS) Formwork and rebut fixing Stripping off formwork Wall Stem Construction Bay 1 (RHS)  | Stripping off formwork  Base Slab Construction Bay 3 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 3 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 4 (Incl. Step 6)(LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 4 (RHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 5 (Incl. Step 6) (RHS)  Formwork and rebar fixing  Construction of draining  Construction of draining  Construction of draininge & footpath  Construction of draininge & footpath  Excavation and Formation  Base Slab Construction Bay 1 (Incl. Step 7) (RHS)  Formwork and rebar fixing  Construction of draininge & footpath  Excavation and Formation  Base Slab Construction Bay 1 (Incl. Step 7) (RHS)  Formwork and rebar fixing  Construction of draining Capacity (Incl. Step 7) (RHS)  Formwork and rebar fixing  Construction Bay 1 (RHS)  Formwork and rebar fixing  Construction Bay 2 (Incl. Step 7) (RHS)  | Concreting Scripping off formwork Base Slab Construction Bay 3 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 3 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 4 (incl. Step 6)(LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 4 (RHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 5 (incl. Step 6) (RHS) Formwork and rebar fixing Concreting Stripping off formwork Construction off formwork Base Slab Construction Bay 5 (incl. Step 6) (RHS) Formwork and rebar fixing Concreting Stripping off formwork Eastward of Application Construction of formwork Stripping off formwork  | Fornwork and rebar fixing Concreting Sripping off fornwork Base Slab Construction Bay 3 (LHS) Fornwork and rebar fixing Concreting Swipping off fornwork Wall Stem Construction Bay 3 (LHS) Fornwork and rebar fixing Concreting Swipping off fornwork Wall Stem Construction Bay 4 (Incl. Step 6)(LHS) Fornwork and rebar fixing Concreting Swipping off fornwork Wall Stem Construction Bay 4 (RHS) Fornwork and rebar fixing Concreting Swipping off fornwork Wall Stem Construction Bay 5 (Incl. Step 6) (RHS) Fornwork and rebar fixing Concreting Swipping off fornwork Base Slab Construction Bay 5 (Incl. Step 6) (RHS) Fornwork and rebar fixing Construction Gay 5 (Incl. Step 7) (RHS) Fornwork and rebar fixing Construction Gay 1 (Incl. Step 7) (RHS) Fornwork and rebar fixing Construction Gay 1 (Incl. Step 7) (RHS) Fornwork and rebar fixing Construction Gay 1 (Incl. Step 7) (RHS) Fornwork and rebar fixing Construction Gay 1 (Incl. Step 7) (RHS) Fornwork and rebar fixing Construction Gay 1 (Incl. Step 7) (RHS) Fornwork and rebar fixing Construction Gay 1 (Incl. Step 7) (RHS) Fornwork and rebar fixing Suppling off fornwork Wall Stem Construction Bay 1 (RHS)   | Wall Stem Construction Bay 2 (LHS) Fornwork and rebar fixing Concreting Stripping off fornwork Base Slab Construction Bay 3 (LHS) Fornwork and rebar fixing Concreting Stripping off fornwork Wall Stem Construction Bay 4 (incl. Step 6)(LHS) Fornwork and rebar fixing Concreting Stripping off fornwork Base Slab Construction Bay 4 (incl. Step 6)(LHS) Fornwork and rebar fixing Concreting Stripping off fornwork Wall Stem Construction Bay 4 (RHS) Fornwork and rebar fixing Concreting Stripping off fornwork Wall Stem Construction Bay 5 (incl. Step 6) (RHS) Fornwork and rebar fixing Concreting Stripping off fornwork Wall Stem Construction Bay 5 (incl. Step 6) (RHS) Fornwork and rebar fixing Construction Gay 5 (incl. Step 7) (RHS) Fornwork and rebar fixing Construction Gay 1 (incl. Step 7) (RHS) Fornwork and rebar fixing Stripping off fornwork Base Slab Construction Bay 1 (incl. Step 7) (RHS) Fornwork and rebar fixing Construction Gay 5 (incl. Step 7) (RHS) Fornwork and rebar fixing Construction Bay 1 (incl. Step 7) (RHS) Fornwork and rebar fixing Construction Bay 1 (RHS) Fornwork and rebar fixing Stripping off fornwork Wall Stem Construction Bay 1 (RHS)  
  | Stipping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stipping off formwork Base Slab Construction Bay 3 (LHS) Formwork and rebar fixing Concreting Stipping off formwork Wall Stem Construction Bay 4 (Incl. Step 6) (LHS) Formwork and rebar fixing Concreting Stipping off formwork Wall Stem Construction Bay 4 (Incl. Step 6) (LHS) Formwork and rebar fixing Concreting Stipping off formwork Wall Stem Construction Bay 4 (Incl. Step 6) (LHS) Formwork and rebar fixing Concreting Stipping off formwork Wall Stem Construction Bay 5 (Incl. Step 6) (RHS) Formwork and rebar fixing Concreting Stipping off formwork Wall Stem Construction Bay 5 (Incl. Step 6) (RHS) Formwork and rebar fixing Concreting Stipping off formwork Construction of drainage & footpath Construction of drainage & footpath Construction Bay 1 (Incl. Step 7) (RHS) Formwork and rebar fixing Concreting Stipping off formwork Stab Construction Bay 1 (Incl. Step 7) (RHS) Formwork and rebar fixing Concreting Stipping off formwork Stab Construction Bay 1 (Incl. Step 7) (RHS) Formwork and rebar fixing Concreting Stipping off formwork Wall Stem Construction Bay 1 (RHS)  | Concreiting Scinping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Scinping off formwork Base Slab Construction Bay 3 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 4 (Incl. Step 6)(LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 4 (Incl. Step 6)(LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 4 (RHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 5 (Incl. Step 6) (RHS) Formwork and rebar fixing Concreting Concreting Concreting Construction Gay 5 (Incl. Step 6) (RHS) Formwork and rebar fixing Construction Gay 1 (Incl. Step 7) (RHS) Formwork and rebar fixing Construction Gay 1 (Incl. Step 7) (RHS) Formwork and rebar fixing Construction Gay 1 (Incl. Step 7) (RHS) Formwork and rebar fixing Stripping off formwork Base Slab Construction Bay 1 (Incl. Step 7) (RHS) Formwork and rebar fixing Construction Gay 1 (Incl. Step 7) (RHS) Formwork and rebar fixing Construction Gay 1 (Incl. Step 7) (RHS) Formwork and rebar fixing Stripping off formwork Wall Stem Construction Bay 1 (Incl. Step 7) (RHS)   | Formwork and rebar fixing Concreting Siripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Siripping off formwork Base Slab Construction Bay 3 (LHS) Formwork and rebar fixing Concreting Siripping off formwork Wall Stem Construction Bay 4 (incl. Step 6)(LHS) Formwork and rebar fixing Concreting Siripping off formwork Base Slab Construction Bay 4 (incl. Step 6)(LHS) Formwork and rebar fixing Concreting Siripping off formwork Base Slab Construction Bay 4 (incl. Step 6)(LHS) Formwork and rebar fixing Concreting Siripping off formwork Wall Stem Construction Bay 5 (incl. Step 6) (RHS) Formwork and rebar fixing Concreting Siripping off formwork Wall Stem Construction Bay 1 (incl. Step 7) (RHS) Formwork and rebar fixing Construction of drainage & Footpath Construction of drainage & Footpath Base Slab Construction Bay 1 (incl. Step 7) (RHS) Formwork and rebar fixing Construction of Grainage & Footpath Base Slab Construction Bay 1 (incl. Step 7) (RHS) Formwork and rebar fixing Siripping off formwork Base Slab Construction Bay 1 (incl. Step 7) (RHS) Formwork and rebar fixing Construction Base Slab Construction Bay 1 (incl. Step 7) (RHS)   | Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Storn Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 3 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Storn Construction Bay 3 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Storn Construction Bay 4 (Incl. Stop 6)(LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 4 (RHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 5 (Incl. Stop 6) (RHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Storn Construction Bay 5 (Incl. Stop 6) (RHS) Formwork and rebar fixing Construction of drainage & footpath Construction of drainage & footpath Excavation and Formation Base Slab Construction Bay 1 (Incl. Stop 7) (RHS) Formwork and rebar fixing Construction Stripping off formwork Base Slab Construction Bay 1 (Incl. Stop 7) (RHS) Formwork and rebar fixing Construction Bay 1 (Incl. Stop 7) (RHS) Formwork and rebar fixing Construction Bay 1 (Incl. Stop 7) (RHS) Formwork and rebar fixing Construction Bay 1 (Incl. Stop 7) (RHS) Formwork and rebar fixing Construction Bay 1 (Incl. Stop 7) (RHS) Formwork and rebar fixing Construction Bay 1 (RHS)   | Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Concreting Concreting Concreting Concreting Concreting Stripping off formwork Wall Stem Construction Bay 3 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 3 (LHS) Formwork and rebar fixing Concreting
Stripping off formwork Wall Stem Construction Bay 4 (Incl. Step 6) (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 4 (Incl. Step 6) (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 5 (Incl. Step 6) (RHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 5 (Incl. Step 6) (RHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 1 (Incl. Step 7) (RHS) Formwork and rebar fixing Constructing Stripping off formwork Base Slab Construction Bay 1 (Incl. Step 7) (RHS) Formwork and rebar fixing Constructing Stripping off formwork Base Slab Construction Bay 1 (Incl. Step 7) (RHS) Formwork and rebar fixing Constructing Stripping off formwork Base Slab Construction Bay 1 (Incl. Step 7) (RHS) Formwork and rebar fixing Stripping off formwork Base Slab Construction Bay 1 (Incl. Step 7) (RHS) Formwork and rebar fixing Stripping off formwork Wall Stem Construction Bay 1 (RHS)  | Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 3 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 3 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 3 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 4 (Incl. Step 6)(LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 4 (Incl. Step 6)(LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 5 (Incl. Step 6) (RHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 5 (Incl. Step 6) (RHS) Formwork and rebar fixing Construction Construction Gay 1 (Incl. Step 7) (RHS) Formwork and rebar fixing Stripping off formwork Base Slab Construction Bay 1 (Incl. Step 7) (RHS) Formwork and rebar fixing Construction Gay 1 (Incl. Step 7) (RHS) Formwork and rebar fixing Construction Bay 1 (Incl. Step 7) (RHS) Formwork and rebar fixing Stripping off formwork Base Slab Construction Bay 1 (Incl. Step 7) (RHS) Formwork and rebar fixing Construction Bay 1 (Incl. Step 7) (RHS) Formwork and rebar fixing Construction Bay 1 (Incl. Step 7) (RHS)   |
|  |    | 1 day                  | 1 day  | 6 days   | 12 days                | 5              | 1 day                  | 1 day       | 4 days                    | 6 days                             | 1 day                  | I day        | o days                    | 8 days   | 1 day                 | 1 day      | 4 days                    |           | 6 days                             | 1 day<br>6 days   | 1 day<br>1 day<br>6 days   | 6 days<br>1 day<br>1 day<br>6 days  | 8 days<br>6 days<br>1 day<br>1 day<br>6 days   | 12 days<br>8 days<br>6 days<br>1 day<br>1 day<br>6 days   | 34 days 12 days 8 days 6 days 1 day 1 day 6 days  | 1 day 34 days 12 days 8 days 6 days 1 day 1 day 1 day 1 day  | 1 day 1 day 34 days 12 days 12 days 6 days 1 day 1 day 1 day  | 1596 days I day I day I day 34 days 12 days 6 days I day 1 day 1 day   | 1596 days 1 day 1 day 1 day 34 days 12 days 6 days 1 day 1 day 1 day   | 4 days 1596 days 1 day 1 day 34 days 12 days 12 days 1 days 1 days 1 days 1 days 6 days  | 1 day 4 days 1596 days 1 day 1 day 1 day 1 days 1 days 6 days 6 days 6 days   | 8 days 1 day 4 days 1 day 4 days 11596 days 11 day 11 day 12 days 12 days 12 days 14 days 16 days 6 days 6 days   | 13 days 8 days 1 day 4 days 1 day 1 day 4 days 1 day 1 day 1 day 1 day 1 day 1 day 1 days  | I day I days 8 days 8 days 1 day 4 days I day 1 days 1 days 1 days 1 days 6 days 6 days 6 days  | I day I day I days   | 1 days 1 days 1 day 1 days 13 days 8 days 1 day 4 days 1 day 4 days 1 day 4 days 1 day 1 day 1 day 1 day 1 day 1 day 3 days 1 day 1 day 3 days   | 4 days 4 days 1 day 1 day 13 days 8 days 8 days 1 day 1 day 1 day 1 day 1 day 4 days 1 day 4 days 1 day 3 days 6 days 6 days 6 days   | I day 6 days 4 days 1 day 11 day 11 day 13 days 8 days 8 days 1 day 4 days 1 day 1 day 1 day 4 days 1 day 4 days 1 day 5 days 1 day  | I day I days 6 days 4 days I day I day I day I day I day I day I days I day A days I day   | 8 days 1 day 1 day 1 day 6 days 4 days 1 day 4 days 1 day 4 days 1 day 4 days 1 day 4 days 1 day 34 days 8 days 1 day   | 10 days 8 days 1 day 1 day 6 days 4 days 1 day 11 day 13 days 8 days 1 day 11 day 11 day 11 day 12 days 1 day 1 day 1 day 4 days 8 days 8 days 1 day 3 days 8 days 8 days 6 days   | I day II days 8 days 8 days I day I day 6 days 4 days 1 day I day I day 1 day 1 day 1 day 1 day 1 day 1 day 3 days 8 days 1 day 4 days 1 day 4 days 1 day 4 days 6 days 1 day 1 days 34 days 6 days 8 days 6 days   | I day I days I d | 1 days 1 days 1 days 1 days 10 days 8 days 1 day 6 days 1 day 6 days 1 day 3 days 8 days 8 days 6 days 6 days 6 days   | 6 days 4 days 1 day 1 day 10 days 8 days 1 day 10 days 6 days 1 day 6 days 1 day   | 1 day 6 days 4 days 1 day 11 day 10 days 1 day 10 days 8 days 8 days 1 day 3 days 1 days 4 days 8 days 1 day 1 days 8 days 1 days 3 days 8 days 8 days 9 days 1 day  | I day I days 6 days 4 days 1 day 1 day 1 day 1 day 1 day 1 days 1   | 6 days 1 day 1 day 6 days 4 days 1 day 3 days 8 days 1 day 3 days 8 days 8 days 8 days 8 days 9 days 1 day 3 days 8 days 8 days 8 days 9 days 1 day 1 day 1 day 1 day   | 8 days 6 days 1 day 1 day 6 days 4 days 1 day 10 day 10 day 10 day 10 day 10 day 11 day 11 day 11 day 12 days 1 day 3 days 1 days 6 days 1 day 3 days 1 day 3 days 5 days 8 days 8 days 9 days 1 day   | I day 8 days 6 days 1 day 1 day 1 day 6 days 4 days 4 days 1 day 10 days 1 day 11 day 11 day 11 day 12 days 1 day  | I day I day I day 8 days 6 days 1 day 6 days 1 day 1 day 6 days 1 day  | 4 days 1 day 1 day 8 days 6 days 6 days 1 day 1 day 1 day 1 day 6 days 1 day   | 6 days 4 days 1 day 8 days 6 days 1 day 8 days 6 days 1 day 1 day 1 day 1 day 6 days 1 day 3 days 8 days 1 day 3 days 8 days 8 days 1 day 3 days 8 days 8 days 9 days 1 day  | I day 6 days 4 days 1 day 1 day 1 day 1 day 8 days 6 days 6 days 1 day  | I day I days 6 days 4 days 1 day 6 days 4 days 1 day 6 days 1 day 3 days 1 day   | 6 days 1 day 1 day 8 days 4 days 1 day 1 day 8 days 6 days 1 day 1 day 1 day 8 days 1 day 1 day 6 days 1 day 6 days 1 day 3 days 8 days 8 days 8 days 9 days 1 day 3 days 8 days 8 days 9 days 1 day   | 8 days 6 days 1 day 6 days 4 days 1 day 1 day 8 days 1 day  | I day 8 days 6 days 1 day 1 day 1 day 1 day 1 day 8 days 1 day 8 days 4 days 1 day 8 days 1 day 3 days 8 days 8 days 9 days 1 day 3 days 8 days 8 days 8 days 9 days 1 day   | I day I day I day 8 days 6 days 1 day I day  |
|  |    | 7/2/2012               | 6000012  | 21027177                                       | 2102/1/12              | 21/10/11/2     | 28/4/2011              | 27/4/2011   | 19/4/2011                 | 19/4/2011                          | 18/4/2011              | 16/4/2011    | 3/4/2011                  | 9/4/2011   | 17/4/2011             | 1107/4/41  | 9/4/2011                  |           | 9/4/2011                           | 8/4/2011<br>9/4/2011                                      | 7/4/2011<br>8/4/2011<br>9/4/2011                                     | 30/3/2011<br>7/4/2011<br>8/4/2011<br>9/4/2011   | 30/3/2011<br>30/3/2011<br>7/4/2011<br>8/4/2011<br>9/4/2011   | 16/3/2011<br>30/3/2011<br>30/3/2011<br>7/4/2011<br>8/4/2011<br>9/4/2011   | 16/3/2011<br>16/3/2011<br>30/3/2011<br>30/3/2011<br>30/3/2011<br>7/4/2011<br>8/4/2011   | 289/2007<br>16/3/2011<br>16/3/2011<br>16/3/2011<br>30/3/2011<br>30/3/2011<br>7/4/2011<br>8/4/2011  | 2/5/2012<br>2/8/9/2007<br>1/6/3/2011<br>1/6/3/2011<br>1/6/3/2011<br>3/0/3/2011<br>3/0/3/2011<br>3/4/2011<br>8/4/2011  | 289/2007<br>25/2012<br>289/2007<br>16/3/2011<br>16/3/2011<br>16/3/2011<br>30/3/2011<br>30/3/2011<br>30/3/2011<br>30/3/2011<br>9/4/2011   | 289/2007<br>2/5/2012<br>2/5/2012<br>2/5/2007<br>16/5/2011<br>16/3/2011<br>3/0/5/2011<br>3/0/5/2011<br>3/4/2011<br>8/4/2011   | 19/5/2012<br>28/9/2007<br>2/5/2012<br>2/5/2012<br>2/5/2011<br>16/3/2011<br>16/3/2011<br>3/6/3/2011<br>3/6/3/2011<br>3/6/3/2011<br>3/6/3/2011<br>3/6/3/2011<br>3/6/3/2011<br>3/6/3/2011   | 1752012<br>1972012<br>1972012<br>2897207<br>2897207<br>2897207<br>1672011<br>1672011<br>30732011<br>30732011<br>30732011<br>30732011<br>30732011<br>30732011<br>30732011<br>30732011  | 875/01/2<br>17/5/2012<br>19/5/2012<br>19/5/2012<br>28/9/2007<br>2/5/2011<br>16/5/2011<br>16/5/2011<br>16/5/2011<br>3/0/5/2011<br>3/0/5/2011<br>3/0/5/2011<br>8/4/2011<br>8/4/2011   | 8/3/2012<br>8/3/2012<br>17/3/2012<br>17/3/2012<br>19/3/2012<br>28/9/2007<br>2/3/2011<br>2/3/2011<br>3/0/3/2011<br>3/0/3/2011<br>3/0/3/2011<br>3/0/3/2011<br>3/0/3/2011<br>3/0/3/2011  | 7/3/2012<br>8/3/2012<br>8/3/2012<br>17/3/2012<br>17/3/2012<br>19/3/2012<br>28/9/2007<br>2/8/9/2007<br>16/3/2011<br>16/3/2011<br>3/0/3/2011<br>3/0/3/2011<br>3/0/3/2011<br>3/0/3/2011<br>3/0/3/2011<br>3/0/3/2011  | 63/2012<br>7/3/2012<br>8/3/2012<br>8/3/2012<br>8/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>28/9/2007<br>28/9/2007<br>28/9/2007<br>1/3/2011<br>1/3/2011<br>3/0/3/2011<br>3/0/3/2011<br>3/0/3/2011<br>8/4/2011   | 1/3/2012<br>6/3/2012<br>7/3/2012<br>7/3/2012<br>8/3/2012<br>8/3/2012<br>19/3/2012<br>19/3/2012<br>19/3/2012<br>19/3/2017<br>16/3/2011<br>16/3/2011<br>16/3/2011<br>16/3/2011<br>16/3/2011<br>16/3/2011<br>16/3/2011<br>16/3/2011<br>16/3/2011<br>16/3/2011<br>16/3/2011  | 1/5/2012<br>1/5/2012<br>6/3/2012<br>6/3/2012<br>8/3/2012<br>8/3/2012<br>8/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>3/6/3/2011<br>3/6/3/2011<br>3/6/3/2011<br>3/6/3/2011<br>3/6/3/2011  | 29/20012 1/30012 1/30012 1/30012 1/30012 1/30012 1/30012 1/30012 1/30012 1/30012 1/30012 1/30010 1/30010 1/30010 1/30010 1/3002011 1/3002011 1/3002011 1/3002011 1/3002011 1/3002011 1/3002011 1/3002011 1/3002011 1/3002011                                     
   | 28/2/2012<br>29/2/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>6/3/2012<br>6/3/2012<br>8/3/2012<br>8/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>3/0/3/2011<br>8/4/2011   | 18/2/2012<br>28/2/2012<br>29/2/2012<br>29/2/2012<br>1/3/2012<br>6/5/2012<br>6/5/2012<br>6/5/2012<br>8/3/2012<br>8/3/2012<br>8/3/2012<br>28/9/2/2012<br>28/9/2/2012<br>28/9/2/2012<br>28/9/2/2011<br>16/5/2/2011<br>16/5/2/2011<br>16/5/2/2011<br>16/5/2/2011<br>16/5/2/2011<br>16/5/2/2011<br>16/5/2/2011<br>16/5/2/2011<br>16/5/2/2011<br>16/5/2/2011<br>16/5/2/2011<br>16/5/2/2011  | 1872/012 1872/012 2872/012 2872/012 2872/012 2972/012 175/012 175/012 175/012 175/012 1872/012 1872/012 1872/012 1872/012 1872/012 1872/012 1872/012 1872/012 1872/012 1872/012 1872/012 1872/012 1872/012 1872/012 1872/013 1872/011 1872/011 30/32/011 30/32/011 30/32/011   | 10/3/2012 18/2/2012 18/2/2012 18/2/2012 28/2/2012 28/2/2012 28/2/2012 16/3/2012 16/3/2012 18/3/2012 18/3/2012 18/3/2012 18/3/2012 18/3/2012 18/3/2012 18/3/2012 18/3/2011 18/3/2011 18/3/2011 18/3/2011 18/3/2011 18/3/2011  | 9/3/01/2 10/5/01/2 10/5/01/2 11/5/01/2 11/5/01/2 11/5/01/2 29/2/01/2 11/5/01/2
11/5/01/2 11/5/01/2 11/5/01/2 11/5/01/2 11/5/01 | 5/2/2012<br>9/2/2012<br>10/2/2012<br>10/2/2012<br>10/2/2012<br>10/2/2012<br>2/2/2/2012<br>2/2/2/2012<br>2/2/2/2012<br>1/2/2012<br>6/2/2012<br>1/2/2012<br>8/2/2012<br>8/2/2012<br>8/2/2012<br>2/8/2/2012<br>2/8/2/2012<br>2/8/2/2012<br>2/8/2/2012<br>2/8/2/2012<br>2/8/2/2011<br>1/6/2/2011<br>1/6/2/2011<br>1/6/2/2011<br>1/6/2/2011<br>1/6/2/2011<br>1/6/2/2011<br>1/6/2/2011<br>1/6/2/2011<br>1/6/2/2011<br>1/6/2/2011<br>1/6/2/2011<br>1/6/2/2011<br>1/6/2/2011<br>1/6/2/2011<br>1/6/2/2011<br>1/6/2/2011<br>1/6/2/2011<br>1/6/2/2011   | 5/3/2012<br>5/3/2012<br>9/3/2012<br>18/2/2012<br>18/2/2012<br>18/2/2012<br>18/2/2012<br>28/2/2012<br>28/2/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011   | 3/5/012<br>5/3/2012<br>5/3/2012<br>5/3/2012<br>10/3/2012<br>10/3/2012<br>10/3/2012<br>18/2/2012<br>28/2/2012<br>28/2/2012<br>28/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011   | 25/2012<br>3/3/2012<br>5/3/2012<br>5/3/2012<br>5/3/2012<br>5/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2012<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/201 |
24/2/012<br>25/2/012<br>25/2/012<br>25/2/012<br>25/2/012<br>25/2/012<br>25/2/012<br>18/2/012<br>18/2/012<br>28/2/012<br>28/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/2/012<br>15/ | 24/2/2012 24/2/2012 24/2/2012 25/2/2012 25/2/2012 25/2/2012 25/2/2012 25/2/2012 16/2/2012 18/2/2012 18/2/2012 18/2/2012 18/2/2012 18/2/2012 25/2/2012  | \$75,0010 247,20012 247,20012 247,20012 257,20011 257,20012 257,20011  | 3/5/012 5/5/2012 5/5/2012 2/4/2/012 2/4/2/012 2/4/2/012 2/5/2/012 3/5/2/012 3/5/2/012 3/5/2/012 3/5/2/012 1/5/2/012  | 28/2/2012 5/3/2012 5/3/2012 5/3/2012 24/2/2012 24/2/2012 25/3/2012 5/3/2011 5/3/2011 5/3/2011 5/3/2011 5/3/2011 5/3/2011 5/3/2011 5/3/2011 5/3/2011 5/3/2011 5/3/2011 5/3/2011 5/3/2011 5/3/2011  
  | 28/12/01/2 28/12/01/2 3/3/2012 3/3/2012 3/3/2012 24/12/01/2 24/12/   | 27022012<br>28722012<br>28722012<br>28722012<br>2572012<br>2572012<br>2572012<br>2572012<br>2572012<br>2572012<br>2572012<br>2572012<br>2572012<br>2572012<br>2572012<br>2572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572012<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011<br>1572011 | 25/2/2012 27/2/2012 27/2/2012 28/2/2012 28/2/2012 28/2/2012 24/2/2012 24/2/2012 24/2/2012 24/2/2012 25/2/2011 25/2/2011  | 18/2/2012 25/2/2012 25/2/2012 27/2/2012 28/2/2012 28/2/2012 35/2/2012 35/2/2012 25/2/2012
25/2/2012 25/2/2 | 18/2/2012 18/2/2012 25/2/2011 25/2/2011   | 23/22012 18/22012 18/22012 18/22012 25/22011 25/22011   | 20/2/2012 23/2/2012 18/2/2012 18/2/2012 18/2/2012 25/2/2   |
|  | -  | 7/2/2012               | 6/2/2012   | 4/2/2012                                       | 71071711               | 200000         | 28/4/2011              | 27/4/2011   | 26/4/2011                 | 28/4/2011                          | 18/4/2011              | 16/4/2011    | 1102/b/C1                 | 18/4/2011  | 11/02/19/01           | 1102/4/4/  | 15/4/2011                 | 17/4/2011 | LIUGINIST                          | 8/4/2011  | 7/4/2011<br>8/4/2011   | 6/4/2011<br>7/4/2011<br>8/4/2011  | 8/4/2011<br>6/4/2011<br>7/4/2011<br>8/4/2011   | 29/3/2011<br>8/4/2011<br>6/4/2011<br>7/4/2011<br>8/4/2011   | 28/4/2011<br>29/3/2011<br>8/4/2011<br>6/4/2011<br>7/4/2011<br>8/4/2011  | 28/9/2007<br>28/4/2011<br>29/3/2011<br>8/4/2011<br>6/4/2011<br>7/4/2011<br>8/4/2011  | 2/5/2012<br>28/9/2007<br>28/4/2011<br>29/3/2011<br>8/4/2011<br>6/4/2011<br>7/4/2011<br>8/4/2011   | 2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>8/4/2011<br>7/4/2011<br>8/4/2011   | 2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2007<br>2/6/4/2011<br>8/4/2011<br>8/4/2011<br>1/4/2011<br>1/4/2011   | 22/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2011 2/5/2011 2/5/2011 2/5/2011 2/5/2011 2/5/2011 2/5/2011 2/5/2011 2/5/2011 8/4/2011 1/5/2011  | 17/3/2012 22/3/2012 22/3/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2011 2/5/2011 2/5/2011 8/4/2011 8/4/2011 8/4/2011 8/4/2011 8/4/2011   | 16/3/2012<br>17/3/2012<br>22/3/2012<br>22/3/2012<br>22/3/2012<br>22/3/2012<br>22/3/2012<br>22/3/2012<br>22/3/2011<br>22/3/2011<br>22/3/2011<br>22/3/2011<br>23/3/2011<br>23/3/2011<br>24/3/2011<br>24/3/2011<br>24/3/2011<br>24/3/2011  | 22/3/2012<br>16/3/2012<br>17/3/2012<br>22/3/2012<br>22/3/2012<br>22/3/2012<br>22/3/2012<br>28/4/2011<br>29/3/2011<br>29/3/2011<br>29/3/2011<br>8/4/2011<br>8/4/2011<br>8/4/2011   | 7/5/2012<br>2/5/2012<br>16/3/2012<br>17/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2011<br>2/5/2011<br>8/4/2011<br>8/4/2011<br>8/4/2011  | 6/3/2012<br>7/5/2012<br>22/3/2012<br>16/5/2012<br>17/5/2012<br>27/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011   | 5/5/2012<br>6/5/2012<br>7/5/2012<br>7/5/2012<br>22/5/2012<br>1/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2011<br>2/5/2 | 1/3/2012<br>5/5/2012<br>6/3/2012<br>7/5/2012<br>2/5/2012<br>1/6/3/2012<br>1/6/3/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2011<br>8/4/2011<br>8/4/2011<br>8/4/2011  | 29/20012 7/3/2012 5/3/2012 5/3/2012 6/3/2012 7/3/2012 7/3/2012 1/6/3/2012 1/6/3/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012
2/5/2012 | 28/2/2012 29/2/2012 7/3/2012 7/3/2012 5/5/2012 6/5/2012 6/5/2012 1/5/2012 1/5/2012 22/5/2012 1/5/2012 22/5/2012 22/5/2012 22/5/2012 22/5/2012 22/5/2012 22/5/2012 22/5/2012 22/5/2012 22/5/2012 22/5/2012 22/5/2012 22/5/2012 22/5/2012 22/5/2012 22/5/2012 25/5 | 28/2/2012<br>28/2/2012<br>29/2/2012<br>29/2/2012<br>29/2/2012<br>5/3/2012<br>5/3/2012<br>6/3/2012<br>2/3/2012<br>1/3/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2012<br>2/5/2011<br>8/4/2011<br>8/4/2011<br>8/4/2011<br>8/4/2011<br>8/4/2011<br>8/4/2011<br>8/4/2011<br>8/4/2011<br>8/4/2011<br>8/4/2011<br>8/4/2011<br>8/4/2011 | 29/2/01/2 2/1/2/2/2/2 2/1/2/2/2/2 2/1/2/2/2/2/ | 10/3/2012 29/22012 27/22012 28/22012 28/22012 28/22012 28/22012 29/22012 5/3/2012 5/3/2012 16/3/2012 16/3/2012 22/5/2012   | 9/3/2012 10/3/2012 29/2/2012 29/2/2012 29/2/2012 29/2/2012 29/2/2012 29/2/2012 7/3/2012 7/3/2012 16/3/2012 17/3/2012 22/3/2012 12/3/2012 23/3/2012 23/3/2012
23/3/2012 23/3/2012 23/3/2012 23/3/2012 23/3/2012 | 8/3/2012 9/3/2012 10/3/2012 10/3/2012 29/2/2012 29/2/2012 29/2/2012 29/2/2012 29/2/2012 29/2/2012 29/2/2012 16/3/2012 2/ | 10/3/2012 9/3/2012 9/3/2012 9/3/2012 29/3/2012 29/3/2012 29/3/2012 29/3/2012 29/3/2012 29/3/2012 1/3/2012 1/3/2012 1/3/2012 2/3/2 | 3/3/2012 10/3/2012 8/3/2012 8/3/2012 9/3/2012 10/3/2012 29/3/2012 29/3/2012 29/3/2012 29/3/2012 29/3/2012 16/3/2012 16/3/2012 17/3/2012 22/3/2012 22/3/2012 22/3/2012 22/3/2012 22/3/2012 22/3/2012 22/3/2012 22/3/2012 22/3/2012 22/3/2012 23/3/2012 23/3/2012 23/3/2012 23/3/2012 23/3/2012 23/3/2012 23/3/2011 23/3/2011 8/4/2011 8/4/2011 8/4/2011 8/4/2011  | 2/5/2012 3/5/2012 10/3/2012 10/3/2012 9/5/2012 9/5/2012 9/5/2012 29/2/2012 29/2/2012 29/2/2012 29/2/2012 29/2/2012 29/2/2012 29/2/2012 29/2/2012 29/2/2012 29/2/2012 29/2/2012 29/2/2012 29/3/2012 29/5/2012 22/5/2012   | 1/3/2012 2/3/2012 3/3/2012 3/3/2012 10/3/2012 9/3/2012 9/3/2012 9/3/2012 2/3/2012
2/3/2012 2/  | 3/3/2012 1/3/2012 2/3/2012 2/3/2012 3/3/2012 8/3/2012 8/3/2012 8/3/2012 9/3/2012 9/3/2012 2/3/2012 2/3/2012 2/3/2012 2/3/2012 2/3/2012 1/3/2012 1/3/2012 2/3 | \$35,2012 \$35,2012 \$15,2012 \$15,2012 \$25,2012 \$35,2012 \$35,2012 \$10,52012 \$10,52012 \$10,52012 \$25,2012   | 3/3/2012 5/5/2012 5/5/2012 3/3/2012 2/5/2012 2/5/2012 3/5/2012 3/5/2012 3/5/2012 3/5/2012 3/5/2012 3/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 5/5/2012 5/5/2012 5/5/2012 5/5/2012 5/5/2012 5/5/2012 2/5 | 25/2012 3/5/2012 5/5/2012 5/5/2012 5/5/2012 1/5/2012 2/5/2012 1/5/2012 2/5/2012   |
5/3/2012<br>5/3/2012<br>5/3/2012<br>5/3/2012<br>5/3/2012<br>5/3/2012<br>5/3/2012<br>2/3/2012<br>2/3/2012<br>10/3/2012<br>10/3/2012<br>10/3/2012<br>2/12/2012<br>2/12/2012<br>2/12/2012<br>2/12/2012<br>2/12/2012<br>1/13/2012<br>1/13/2012<br>2/13/2012<br>1/13/2012<br>2/13/2012<br>2/13/2012<br>1/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012<br>2/13/2012 | \$772,2012 \$73,2012 \$7  | 25/2/2012<br>27/2/2012<br>25/2/2012<br>25/2/2012<br>35/2/2012<br>35/2/2012<br>25/2/2012<br>25/2/2012<br>35/2/2012<br>25/2/2012<br>35/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2/2012<br>25/2/2/2<br>25/2/2/2<br>25/2/2/2<br>25/2/2/2<br>25/2/2/2 | 24/2/2012 25/2/2012 25/2/2012 27/2/2012 25/2/2012 25/2/2012 35/2012 35/2012 25/2/2012  | 27/12/2012 25/22/2012
25/22/2012 | 23/2/2012<br>23/2/2012<br>24/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2 | 20/2/2012<br>23/2/2012<br>27/2/2012<br>27/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2012<br>25/2/2 |
   |  |   |  |  |  
   |  |  |  |  |   
   |  |  |  |  |   
  |   |  |  |  
  |  |  |
|  |    |                        |  |  | -                      |                |                        |             |                           |                                    |                        |              |                           |  |                       |            | 2 3                       |           |                                    |   |  |   |  |   |   |  |   |  |  |  |   |   |   |   |  |  |   |  
   |  |   |  |  |  
   |  |  |  |  |   
   |  |  |  |  |   
  |   |  |  |  
  |  |  |
|  |    |                        |  |  |                        |                |                        |             |                           |                                    |                        |              |                           |  |                       |            |                           |           |                                    |   |  |   |  |   |   |  |   |  |  |  |   |   |   |   |  |  |   |  
   |  |   |  |  |  
   |  |  |  |  |   
   |  |  |  |  |   
  |   |  |  |  
  |  |  |
|  |    |                        | -0-0-0   |  |                        |                |                        |             |                           |                                    |                        |              |                           |  |                       | * *        |                           |           |                                    |   |  | (NO. 10. 10. 10. 10. 10. 10. 10. 10. 10. 10   |  |   |   |  |   |  |  |  |   |   |   |   |  |  |   |  
   |  |   |  |  |  
   |  |  |  |  |   
   |  |  |  |  |   
  |   |  |  |  
  |  |  |
|  | ** |                        |  |  |                        |                |                        | <i>5</i> √√ | 94                        | 1                                  | · ·                    | <b>♦</b> 57° | €                         | 48   |                       | ···        | •                         |           | 48                                 | <b>24</b>   | व्यक्ति  | व्य <b>ा</b> क्ष  | 41-4-41  | <b>ADVIS</b>  | 9.1300 (11 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1  | area 4 g   | area 9  | parent 9   | morrial <sup>9</sup>   | ADESA S  | ADORAG 1  | ALPERIE J   | ALTERNIS ]  | ADOCALO (   |  | ALTERNIS J   | ALTOGO J  | ALTERNA TO THE REAL PROPERTY OF THE PARTY OF | ALTERNO J   
  | ALTERNIS ]  | ALTOGO J   | ALTER I  | ALTERNIS ]   | ALTOGORA S  
  | ALTERNIE J   | ALTERNO 1  | ALTERNIS ]   | ALTOGORA G  | ALTERNO 1   
  | ALTERNIS   | ALTOGER S  | ALTOCALE 1   |  |
ALTERNIS  | ALTOGO I   | ALTERNO 1  | ALTERNIS  | FALSE OF THE STATE   |   
  |
   |  |   |  |  |  
   |  |  |  |  |   
   |  |  |  |  |   
  |   |  |  |  
  |  |  |
|  |    | 234                    |  |  |                        | 272            | - 4:                   |             |                           |                                    |                        |              |                           |  |                       |            |                           |           |                                    |   |  |   |  |   |   |  |   |  |  |  |   |   |   |   |  |  |   |  
   |  |   |  |  |  
   |  |  |  |  |   
   |  |  |  |  |   
  |   |  |  |  
  |  |  |
|  |    | -4                     | THE STATE OF THE S | 94   | 4                      | -              |                        |             |                           |                                    |                        |              |                           |  |                       |            |                           |           |                                    |   |  |   |  |   |   |  |   | <b>&gt;</b>  | н  |  | ~~~   | ~~~   | -   | ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~   | - Salat Jaka   | ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~  | ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~   | ~ ************************************   | ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~  | STEE STEEL STEEL  | ~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~   | - Parthart Par   | may proper property and many   | apper sport sport app  | - State Destrate Later   | THE PROPERTY OF THE PROPERTY O |  | TO STATE OF THE PARTY OF THE PA  | - State Debt Debt - Peter Debt   | The state of the s | THE THE PROPERTY OF THE PROPER | The state of the s | while state while while  | while states and a while while a  | TO THE THE PARTY TO THE THE THE THE THE  | Sales and the sa | STORE TREET STORE STORE STORES  | TO THE THEORY TO BY THE THEORY THE PARTY THE P   | The trace trace to the trace to   |
|  |    |                        |  |  |                        |                |                        |             |                           |                                    |                        |              |                           |  |                       |            |                           |           |                                    |   |  |   |  |   |   |  |   | to an  | H (g   | H. •   | ₩ •   | ₩ <b>(</b>  | H. <b>4</b>   | ₩ •   | ₩ <b>《</b>   | H <b>《</b>   | ₩.■   | ₩ <b>《</b>   
   | ₩ <b>(</b>   | H. <b>(</b>   | H. •   | ₩ •  | ₩ •  
   | H. <b>(</b>  | ₩ •  | ₩ <b>4</b>   | H <b>(</b>   | ₩. •  
   | H <b>€</b>   | ₩ •  | ₩.   | ₩ •  | ∺ <b>4</b>  
  | H •   | ₩ •  | H ■  | ₩.   
  | ₩ •  | ₩ •  | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|  |    |                        |  |  |                        |                |                        |             |                           |                                    |                        |              |                           |  |                       |            |                           |           |                                    |   |  |   |  |   |   |  |   |  |  |  |   |   |   |   |  |  |   |  
   |  |   |  |  |  
   |  |  |  |  |   
   |  |  |  |  |   
  |   |  |  |  
  |  |  |
|  |    |                        |  |  |                        |                |                        |             |                           |                                    |                        |              |                           |  |                       |            |                           |           |                                    |   |  |   |  |   |   |  |   |  |  |  |   |   |   |   |  |  |   |  
   |  |   |  |  |  
   |  |  |  |  |   
   |  |  |  |  |   
  |   |  |  |  
  |  |  |

Revised Master Prog Rev. 15 日期: 22/5/2011	1661	1659	1658	1657	1656	1655	1654	1653	1652	1891	1649	1648	1647	1645	1644	1942	1641	1640	1638	1637	1636	1634	1633	1632	1630	1629	1628	1626	1625	1623	1622	1620	1619	1618	1617	1615	1614	1613	1612	1610	1609	1608	1606	1605	1600		ID 任務名稱			
推廣 【四四四四四四四四四四四四四四四四四四四四四四四四四四四四四四四四四四四四	Retaining Wall (Ch 535-546) TR4 (RHS)	Ch \$25-615	T&C	Public lighting Installation (CE2329)	Public lighting Installation (CE2328)	Construction of Drawpits / Ducting	Footbridge TB07 Lighting	Railing installation	Stripping off formwork	Formwork and repair fixing for decking	Construction of decking	Footbridge TB07 (Ch 525)	Suppug of formwork	Concreting	Rebar fixing and shuttering formwork for column	Concreting of base slab Stripping off formwork	Formwork and rebar fixing for base slab	Excavation and Blinding	Stripping off formwork	Concreting	Rebar fixing and shuttering formwork for column	Concreting of base slab	Formwork and rebar fixing for base slab	Excavation and Blinding	Construction of Abutment A	Demolition of existing Footbridge TB-D (Ch 525)	Temporary Pedestrain Division (at grade)	Footbridge TB07 (Ch 525) Temporary Pedestrian Division	Construction of change or iconfamily	Drainage & Footpath (Ch 490-525 RHS)	And the state of t	Concreting	Formwork and rebar fixing	Wall Stem Construction Bay 2 (LHS)	Stripping off formwork	Formwork and rebar fixing	Base Slab Construction Bay 2 (incl. Step 7)(LHS)	Stripping off formwork	Formwork and repar tixing Concreting	Wall Stem Construction Bay 1 (LHS)	Stripping off formwork	Concreting	Base Slab Construction Bay 1 (incl. Step 7)(LHS)	Excavation and Formation	Retaining Wall (Ch 500-530) TR3 (LHS)					
里程碑 徐要		4.		329)	328)																work for column							1						S			Step 7)(LHS)			S)			. Step 7)(LHS)				Dur		ZU.	
		471 days	2 days	6 days	6 days	7 days	15 days	2 days	14 days	12 days	29 days	44 days	o days	I day	4 days	1 day	4 days	12 days	3 days	1 day	4 days	I day	4 days	12 days	3 days	3 days	3 days	102 days	14 days	14 days	e way	I day	4 days	6 days	I day	6 days	8 days	I day	1 day	6 days	I day	I day	8 days	6 days	34 days	H	Duration		ver Impr	
○ 載器笛薩鷹丁 図	30/3/2011	0106/01/51	9/5/2012	2/5/2012	2/5/2012	21/4/2012	21/4/2012	19/4/2012	29/3/2012	28/3/2012	14/3/2012	14/3/2012	1107/71161	17/12/2011	13/12/2011	9/12/2011	3/12/2011	19/11/2011	14/3/2012	13/3/2012	8/3/2012	3/3/2012	28/2/2012	14/2/2012	14/2/2012	16/11/2011	12/11/2011	12/11/2011	1107/14/67	29/4/2011	TOWN TOWN	15/5/2012	10/3/2012	10/3/2012	9/3/2012	1/3/2012	1/3/2012	29/2/2012	28/2/2012	23/2/2012	22/2/2012	21/2/2012	14/2/2012	7/2/2012	7/2/2012		Start		ovement	
(C111111111111111111111111111111111111	3/5/2011	16/4/2012	10/5/2012	8/5/2012	8/5/2012	30/4/2012	10/5/2012	20/4/2012	18/4/2012	210212112	20/4/2012	10/5/2012	21/12/2011	17/12/2011	16/12/2011	13/13/2011	7/12/2011	2/12/2011	16/3/2012	13/3/2012	12/3/2012	3/3/2012	2/3/2012	27/2/2012	18/11/2011	18/11/2011	15/11/2011	15/11/2011	11/02/6/01	16/5/2011	TOWN CONTROL AND A	15/3/2012	14/3/2012	16/3/2012	9/3/2012	7/3/2012	9/3/2012	29/2/2012	28/2/2012	29/2/2012	22/2/2012	21/2/2012	22/2/2012	13/2/2012	16/3/2012	03	Finish	Revise	Works in Uppe	Drain
上驅型進度分割																																														R		d Maste	Contrac er Lam To	age of
													***		1 (2)	0.836						-														-											2010	Revised Master Programme Rev (15)	Contract No. DC/2007/06 River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River	Diamage services Department
外部任務專案摘要		a																																												[ Q3 ]		Rev (15)	Shan River a	CHELL
																																:													* * * *	10 10	2011		nd Upper Tai l	
摘要群組	1			• •				* *			* * /							* * *		* * 1				* * .				* * *	6	*8				••		(1# (#)							* * *			. 02			o River	
1																																														Q3				
1								3 14					400	· Kori	PF	747	<i>3</i> 4	GA		-2	0347			Ç#	1		<b>94</b>					2231		. all	ed a h	- J. 9.		57'4'	· C	41	·	745	*4	 L94	1	10 10	2012			
				54	4	94	1	74			1								403	44	947				4			4				P					- 100	7	20						4	02				
																																														Q3 Q4				
	9.30				* *.						* * *	000			0.000		* * *									•								( h =				F. (90)									2013			
																																														Q2				

|  | Revised Master Prog Rev. 15 任務         | 1720       |                           | 1115                                  |                        |            |            |                           |  |  |   |   |   |   |  | Reta  | Rea   | Reta   | Rea  | Reta   | Reta   | Rea  | Reta  | Reta   | Reta   | Reta   | Rea  | Reta   | Reta   | Reta  | Rea  
  | Reta  | Reta  | Rea  | Reta   | Reta  | Rea  
   | Reta   | Reta  | Rea  | Rea  | Reta   
   | Reta  | Reta   | Reta<br>Reta  | Reta   | Reta  
  | Reta  | Reta   | Reta   | Rea  | Reta  
  | Reta   | Rea   | Reta   | Reta   | Reta  
  | Reta   | Reta   | Reta   | Reta  
  | Reta   | Reta   |
|--|--|------------|---------------------------|---------------------------------------|------------------------|------------|------------|---------------------------|--|--|---|---|---|---|--|---|---|--|--|--|--|--|---|--|--|--|--|--|--|---
---|---|---|--|--|---
--|--|---|--
--	--	---	--	---
--	--	--	---	
--	--	--	--	
--	--	--	--	
--				
	· 機器用 (2535525252535) 相類牌 ◆	Concreting	Formwork and rebar fixing	Base Slab Construction TR5A Bay 2 LHS
Construction TR5A Bay 1 LHS  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction TR5A Bay 1 LHS  Formwork and rebar fixing | Concreting  Concreting  Concreting  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (LHS)  Formwork and rebut fixing  Concreting  Stripping off formwork  Retaining Wall TR5 Ch (546-596 LHS) TR5 (AD)  Construction of temp haul road  Demolition of Existing structure at slope crest  Suspension of Work due to villagers rally  Construction of temporary ground beam  Trimming of rock slope (from downstream to upsure Install rock dowed)  Construction of skin wall (from DS to US, from to the Construction of skin wall (from DS to US, from to the Construction TR5A Bay 1 LHS  Retaining Wall TR5a CH546-596 LHS  River diversion. Excavation and Formation Base Slab Construction TR5A Bay 1 LHS  Formwork and rebut fixing  Concreting  Controlled TR5A Bay 1 LHS  Formwork and rebut fixing | Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Construction of temp had road Demolition of Existing structure at slope crest Existing structure at slope crest Suspension of Work due to villagers rally Construction of temporary ground beam Trimming of rock slope (from downstream to upster Install rock dowel Construction of skin wall (from DIS to UIS, from to Rectaining Wall TRSA CH546-596 LHS River diversion, Excavation and Formation Base Slab Construction TRSA Bay 1 LHS Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction TRSA Bay 1 LHS Formwork and rebar fixing | Base Slab Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (LHS)  Formwork and rebar fixing  Construction of temp haul road  Denolition of Existing structure at slope crest  Suspension of Work due to villagers rally  Construction of temporary ground beam  Trimming of orck slope (from downstream to upsate  Install rock dowel  Construction of skin wall (from D/S to U/S, from to  Construction of skin wall (from D/S to U/S, from to  Construction of skin wall from D/S to U/S, from to  Stripping off formwork  Retaining Wall TRSA CH546-596 LHS  Reter diversion, Excavation and Formation  Base Slab Construction TRSA Bay 1 LHS  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction TRSA Bay 1 LHS  Formwork and rebar fixing  | Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Retaining Wall TR5 Ch (546-596 LHS) TR5 (AD)  Construction of temp haul road  Demolition of Existing structure at slope crest  Suspension of Work due to villagers rally  Construction of semporary ground beam  Trimming of rock slope (from downstream to upsure Install rock dowel  Construction of skin wall (from DS to US, from to Install rock dowel  Construction of skin wall (from DS to US, from to Stripping off formwork and rebar fixing  Concreting  Concreting  Formwork and rebar fixing  Control TR5A Bay 1 LHS  Formwork and rebar fixing  Formwork and rebar fixing   | Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Retaining Wall TRS Ch (546-596 LHS) TRS (AD)  Construction of temp haul road  Demolition of Existing structure at slope crest  Suspension of Work due to villagers rally  Construction of temporary ground beam  Trimming of rock slope (from downstream to upstre  Install rock dowel  Construction of skin wall (from DS to US, from to  Retaining Wall TRSA CH546-596 LHS  River diversion, Excavation and Formation  Base Slab Construction TRSA Bay 1 LHS  Formwork and rebur fixing  Concreting  Concreting  Stripping off formwork  Wall Stem Construction TRSA Bay 1 LHS  Formwork and rebur fixing  | Ferninoide, and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Construction of temp haul road Denolition of Existing structure at slope crest Suspension of Work due to villagers rally Construction of temporary ground beam Trimming of rock slope (from downstream to upsate Install rock dowel Construction of Skin wall (from DIS to UIS, from to Stripping off formwork and Formation Base Slab Construction TRSA Bay 1 LHS Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction TRSA Bay 1 LHS Formwork and rebar fixing   
  | Wall Sterry Construction Bay 1 (LHS) Fernwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Fornwork and rebar fixing Concreting Concreting off formwork Stripping off formwork Wall Stem Construction Bay 2 (LHS) Fornwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Fornwork and rebar fixing Construction of temp haul road Demolition of Existing structure at slope crest Suspension of Work due to villagers rally Construction of temporary ground berally Construction of the providence of the construction o | Stripping off formwork  Wall Stem Construction Bay 1 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Step Construction of temp haul road  Demolition of Existing structure at slope crest  Suspension of Work due to villagers rally  Construction of temporary ground beam  Trimming of rock slope (from downstream to upsate  Install rock dowel  Construction of skin wall (from DS to US, from to the stripping off formwork and Formwork and rebar fixing  Concreting  Concreting  Concreting  Controlled And Pebar fixing  Concreting  Concreting  Formwork and rebar fixing  Concreting  Concreting  Formwork and rebar fixing  Concreting  Concreting  Concreting  Concreting   | Concreting Stripping off formwork Wall Stem Construction Bay 1 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Construction of temp had road Denotition of Edisting structure at slope crest Edisting structure at slope crest Suspension of Work due to villagers rally Construction of temporary ground beam Trimming of rock slope (from downstream to upsate Install rock dowel Construction of skin wall (from DIS to UIS, from to Stripping off formwork and Formation Base Slab Construction TRSA Bay 1 LHS Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction TRSA Bay 1 LHS Formwork and rebar fixing  | Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 1 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Construction of temporary ground beam Trimming of rock slope (from downstream to upsate Denolition of Existing structure at slope crest Suspension of Work due to villagers rally Construction of temporary ground beam Trimming of rock slope (from D/S to U/S, from to Suspension of Work due to villagers and Formation Base Slab Construction TR5A Bay 1 LHS Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction TR5A Bay 1 LHS Formwork and rebar fixing  | Base Slab Construction Bay I (LHS) Fornwork and rebar fixing Concreting Stripping off formwork Wall Stern Construction Bay I (LHS) Fornwork and rebar fixing Concreting Concreting Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Fornwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Fornwork and rebar fixing Concreting Concreting Stripping off formwork Wall Stern Construction Bay 2 (LHS) Fornwork and rebar fixing Concreting Stripping off formwork Retaining Wall TRS Ch (546-596 LHS) TRS (AD) Construction of temp had road Demolition of Edisting structure at slope crest Suspension of Work due to villagers rally Construction of shin wall (from DS to US, from to Infinity Construction of Skin wall (from DS to US, from to Stripping off formwork Retaining Wall TRSA CH546-596 LHS River diversion, Excavation and Formation Base Slab Construction TRSA Bay 1 LHS Fornwork and rebur fixing Concreting Fornwork and rebur fixing Concreting Fornwork and rebur fixing Fornwork and rebur fixing Concreting Fornwork and rebur fixing  | Excavation and Formation Base Slab Construction Bay I (LHS) Fernwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay I (LHS) Fernwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping of formwork
Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Construction of temp had road Demolition of Existing structure at slope crest Demolition of Existing structure at slope crest Demolition of Existing structure at slope crest Suspension of Work due to villagers rally Construction of temporary ground beam Trimming of rock slope (from downstream to upsett Install rock dowel Construction of skin wall (from DIS to UIS, from to Stripping off formwork and Formation Base Slab Construction TRSA Bay 1 LHS Formwork and rebar fixing Concreting Formwork and rebar fixing  | Retaining Wall (Ch 535-546) TR4 (LHS) Excavation and Formation Base Slab Construction Bay 1 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Sten Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Construction of temp haul road Denolition of Existing structure at slope crest Existing Wall TRS Ch (546-596 LHS) TRS (AD) Construction of work due to villagers rally Construction of Existing structure at slope crest Suspension of Work due to villagers rally Construction of temporary ground beam Trimming of rock slope (from downstream to upsatt Install rock dowel Construction TRSA Bay 1 LHS Retaining Wall TRSA CH546-596 LHS Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction TRSA Bay 1 LHS Formwork and rebar fixing | Retaining Wall (Ch 535-546) TR4 (LHS)  Excavation and Formation  Base Slab Construction Bay 1 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Concreting  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Concreting  Stripping off formwork  Wall Stem Construction of temp haul road  Demolition of Existing structure at slope crest  Suspension of Work due to villagers rally  Construction of temporary ground beam  Trimming of rock slope (from downstream to upstruction and Formation  Base Slab Construction TRSA Bay 1 LHS  Formwork and rebar fixing  Concreting  Concreting  Retaining Wall TRSA CH 546-596 LHS  Retaining | Stripping off formwork  Retaining Wall (Ch 535-546) TR4 (LHS)  Eccavation and Formation  Base Slab Construction Bay 1 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stern Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Concreting  Stripping off formwork  Wall Stern Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stern Construction of word beam  Trimming of rock slope (from downstream to upstre  Install rock dowel  Construction of skin wall (from DS to US, from to Base Slab Construction and Formation  Base Slab Construction TRSA Bay 1 LHS  Formwork and rebar fixing  Concreting  Concreting  Stripping off formwork  Retaining Wall TRSA CH546-596 LHS  Retaining Wall TR | Concreting  Concreting  Stripping off formwork  Retaining Wall (Ch 535-546) TR4 (LHS)  Excavation and Formation  Base Slab Construction Bay 1 (LHS)  Fernwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (LHS)  Fernwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction at slope crest  Denolition of Existing structure at slope crest  Expension of Work due to villagers rally  Construction of temporary ground beam  Trimming of rock slope (from downstream to upsett  Install rock dowel  Construction of skin wall (from DIS to UIS, from to  Stripping off formwork and Formation  Base Slab Construction TRSA Bay 1 LHS  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction TRSA Bay 1 LHS  Formwork and rebar fixing  Concreting  Formwork and rebar fixing  Formwork and rebar fixing  Concreting  Formwork and rebar fixing   | Formwork and rebar fixing Concreting Stripping off formwork Retaining Wall (Ch 535-546) TR4 (LHS) Excavation and Formation Bases Slab Construction Bay 1 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Concreting Concreting Stripping off formwork Wall Stem Construction of temporary ground beam Trimming of rock slope (from downstream to upsure Install rock dowel Construction of skin wall (from DS to US, from to Install rock dowel Construction TRSA Bay 1 LHS Formwork and rebar fixing Concreting Concreting Retaining Wall TRSA CH 546-596 LHS Formwork and rebar fixing Concreting Concreting Formwork and rebar fixing Concreting Formwork and rebar fixing Concreting Formwork and rebar fixing Formwork and rebar fixing Concreting Formwork and rebar fixing | Wall Stem Construction Bay 2 (RHS) Fornwork and rebar fixing Concreting Stripping off fornwork Retaining Wall (Ch 535-546) TR4 (LHS) Excavation and Formation Base Slab Construction Bay 1 (LHS) Fornwork and rebar fixing Concreting Stripping off fornwork Wall Stem Construction Bay 2 (LHS) Fornwork and rebar fixing Concreting Stripping off fornwork Base Slab Construction Bay 2 (LHS) Fornwork and rebar fixing Concreting Stripping off fornwork Base Slab Construction Bay 2 (LHS) Fornwork and rebar fixing Concreting Stripping off fornwork Base Slab Construction Bay 2 (LHS) Fornwork and rebar fixing Concreting Concreting Stripping off fornwork Wall Stem Construction Bay 2 (LHS) Fornwork and rebar fixing Construction of temp haul road Demolition of Edisting structure at slope crest Suspension of Work due to villagers rully Construction of temporary ground beam Trimming of reck slope (from downstream to upstru Install rock dowel Construction of skin wall (from DS to US, from to Stripping off fornwork Retaining Wall TRSA CH546-596 LHS River diversion, Excavation and Fornation Base Slab Construction TRSA Bay 1 LHS Fornwork and rebut fixing Concreting Concreting Fornwork and rebut fixing Fornwork and rebut fixing Concreting Fornwork and rebut fixing  | Stripping off formwork  Wall Stern Construction Bay 2 (RHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Retaining Wall (Ch 535-546) TR4 (LHS)  Excavation and Formation  Base Slab Construction Bay 1 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stern Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stern Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stern Construction Fusion  Formwork and rebar fixing  Construction of temp haul road  Denolition of Existing structure at slope crest  Suspension of Work due to villagers rally  Construction of temporary ground beam  Trimming of rock slope (from downstream to upster  Install rock dowel  Construction of skin wall (from DS to US, from to 
Rectaining Wall TRSA CH546-596 LHS  River diversion, Excavation and Formation  Base Slab Construction TRSA Bay 1 LHS  Formwork and rebar fixing  Concreting  Concreting  Formwork and rebar fixing  Formwork and rebar fixing  Concreting  Formwork and rebar fixing  Formwork and rebar fixing  Concreting  Formwork and rebar fixing  Formwork and rebar fixing | Concreting Stripping off formwork Wall Stem Construction Bay 2 (RHS) Formwork and rebar fixing Concreting Concreting Concreting Concreting Stripping off formwork Retaining Wall (Ch 535-546) TR4 (LHS) Excavation and Formation Base Slab Construction Bay 1 (LHS) Formwork and rebar fixing Concreting Concreting Concreting Concreting Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction formwork Base Slab Construction form by Construction of temporary ground beam Training Wall TR5 Ch (546-596 LHS) TR5 (AD) Construction of temporary ground beam Training Wall TR5A CH546-596 LHS Suspension of Work due to villagers rally Construction of skin wall (from DS to US, from to Install rock dowel Construction of Skin wall from DS to US, from to Stripping off formwork and rebar fixing Concreting Stripping off formwork Retaining Wall TR5A CH546-596 LHS Formwork and rebar fixing Construction of Skin wall from DS to US, from to Stripping off formwork and rebar fixing Construction TR5A Bay 1 LHS Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction TR5A Bay 1 LHS Formwork and rebar fixing Concreting Stripping off formwork and rebar fixing Concreting Formwork and rebar fixing Formwork and rebar fixing Concreting Formwork and rebar fixing Concreting Formwork and rebar fixing Formwork and rebar fixing Concreting Formwork and rebar fixing Concreting Formwork and rebar fixing Concreting Formwork and rebar fixing Formwork and rebar fixing Concreting Formwork and rebar fixing Formwork and reba   | Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (RHS) Formwork and rebar fixing Concreting Stripping off formwork Retaining Wall (Ch 535-546) TR4 (LHS) Excevation and Formation Base Sliab Construction Bay 1 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Sliab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Construction for mp haul road Demolition of Existing structure at slope crest Suspension of Work due to villagers rally Construction of skin wall (from DIS to UIS, from to Stripping off formwork Retaining Wall TR5A CH5546-596 LHS  | Base Slab Construction Bay 2 (BHS)  Fromwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (RHS)  Fornwork and rebar fixing  Concreting  Stripping off formwork  Retaining Wall (Ch 535-546) TR4 (LHS)  Excavation and Formation  Base Slab Construction Bay 1 (LHS)  Excavation and Formation  Base Slab Construction Bay 1 (LHS)  Fornwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (LHS)  Fornwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Fornwork and rebar fixing  Concreting  Concreting  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Fornwork and rebar fixing  Concreting  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Fornwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Fornwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (LHS)  Fornwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction TRSA Bay 1 LHS  Fornwork and rebar fixing  Concreting  Concreting  Stripping Off formwork  Retaining Wall TRSA CH546-596 LHS  Ret   | Stripping off formwork  Base Slab Construction Bay 2 (RHS)  Fromwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (RHS)  Fernwork and rebar fixing  Concreting  Stripping off formwork  Stripping off formwork  Retaining Wall (Ch 535-546) TR4 (LHS)  Excavation and Formation  Base Slab Construction Bay 1 (LHS)  Excavation and Formation  Base Slab Construction Bay 1 (LHS)  Fernwork and rebar fixing  Concreting  Concreting  Concreting  Concreting  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (LHS)  Fernwork and rebar fixing  Concreting  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Stay 2 (LHS)  Formwork and rebar fixing  Construction of temp haul road  Denolition of Existing structure at slope crest  Suspension of Work due to villagers rally  Construction of temp haul road  Denolition of Existing structure at slope crest  Suspension of Work due to villagers rally  Construction of skin wall from DIS to UIS, from to  Retaining Wall TRSA CH546-596 LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction TRSA Bay 1 LHS  Formwork and rebar fixing  Concreting  Stripping off formwork and rebar fixing  Concreting  Stripping off formwork  Retaining Wall TRSA CH546-596 LHS  Formwork and rebar fixing  Concreting  Stripping off formwork and rebar fixing  Construction of RSA Bay 1 LHS  Formwork and rebar fixing  Concreting  Stripping off formwork and rebar fixing   | Concreting Concreting Stripping off formwork Base Slab Construction Bay 2 (RHS) Formwork and rebar fixing Concreting Concreting Stripping off formwork Wall Stem Construction Bay 1 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 1 (LHS) Excavation and Formation Base Slab Construction Bay 1 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Concreting Stripping off formwork Retaining Wall TRS Ch (546-596 LHS) Formwork and rebar fixing Construction of skin wall (from DIS to UIS, from to Install rock dowel Construction of skin wall (from DIS to UIS, from to Stripping off formwork and rebar fixing Construction of Skin wall form DIS to UIS, from to Stripping off formwork Retaining Wall TRSA CH546-596 LHS  | Formwork and rebar fixing Concreting Siripping off formwork Base Slab Construction Bay 2 (RHS) Formwork and rebar fixing Concreting Siripping off formwork Wall Stem Construction Bay 1 (RHS) Formwork and rebar fixing Concreting Stripping off formwork Retaining Wall (Ch 535-546) TR4 (LHS) Eccavation and Formation Base Slab Construction Bay 1 (LHS) Formwork and rebar fixing Concreting Siripping off formwork Wall Stem Construction Bay 1 (LHS) Formwork and rebar fixing Concreting Siripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Siripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Concreting Concreting Concreting Concreting Siripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Concreting Siripping off formwork Wall Stem Construction festioning sentence at slope crest Suspension of Work due to villagers rully Construction of temporary ground beam Trimming of rock slope (from downstream to upstru Install rock dowel Construction of Skin wall (from DIS to UIS, from to Retaining Wall TR5A CH546-596 LHS) Retaining Wall TR5A CH546-596 LHS Retaini | Wall Stem Construction Bay 1 (RHS) Fornwork and rebar fixing Concreting Stripping off fornwork Wall Stem Construction Bay 2 (RHS) Fornwork and rebar fixing Concreting Stripping off fornwork Wall Stem Construction Bay 1 (LHS) Excavation and Formation Base Slab Construction Bay 1 (LHS) Excavation and Formation Base Slab Construction Bay 1 (LHS) Excavation and Fornwork Stripping off fornwork Wall Stem Construction Bay 2 (LHS) Fornwork and rebar fixing Concreting Concreting Concreting Stripping off fornwork Wall Stem Construction Bay 2 (LHS) Fornwork and
rebar fixing Concreting Concreting Concreting Stripping off fornwork Base Slab Construction Bay 2 (LHS) Fornwork and rebar fixing Concreting Concreting Stripping off fornwork Wall Stem Construction Fixing Concreting Stripping off fornwork Wall Stem Construction of temporary ground beam Trimming Wall TRS Ch (546-596 LHS) TRS (AD) Construction of temporary ground beam Trimming of rock slope (from downstream to upster Install rock dowel Construction of Skin wall from DIS to UIS, from to Rectaining Wall TRS A CH546-596 LHS River diversion, Excavation and Fornation Base Slab Construction TRSA Bay 1 LHS Fornwork and rebar fixing Concreting Concreting Stripping off formwork Wall Stem Construction TRSA Bay 1 LHS Fornwork and rebar fixing Concreting Concreting Stripping off formwork Wall Stem Construction TRSA Bay 1 LHS Fornwork and rebar fixing Concreting Concreting Concreting Concreting Concreting Concreting Concreting Construction TRSA Bay 1 LHS Fornwork and rebar fixing Concreting Concreting Concreting Concreting Concreting Concreting Concreting Concreting Concreting Construction TRSA Bay 1 LHS Fornwork and rebar fixing  | Stripping off formwork  Wall Stern Construction Bay 1 (RHS)  Fornwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (RHS)  Fornwork and rebar fixing  Concreting  Stripping off formwork  Wall Stern Construction Bay 2 (RHS)  Fornwork and rebar fixing  Concreting  Stripping off formwork  Wall Stern Construction Bay 1 (LHS)  Fornwork and rebar fixing  Concreting  Stripping off formwork  Retaining Wall (Ch 535-546) TR4 (LHS)  Excavation and Formation  Base Slab Construction Bay 1 (LHS)  Fornwork and rebar fixing  Concreting  Stripping off formwork  Wall Stern Construction Bay 2 (LHS)  Fornwork and rebar fixing  Concreting  Stripping off formwork  Wall Stern Construction Bay 2 (LHS)  Fornwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Fornwork and rebar fixing  Concreting  Stripping off formwork  Wall Stern Construction Bay 2 (LHS)  Fornwork and rebar fixing  Concreting  Stripping off formwork  Wall Stern Construction Bay 2 (LHS)  Fornwork and rebar fixing  Concreting  Stripping off formwork  Wall Stern Construction TRSA Bay 1 LHS  Fornwork and rebar fixing  Construction of skin wall (from DIS to UIS, from to Install rock dowel and rebar fixing  Construction of skin wall from DIS to UIS, from to Retaining Wall TRSA CH546-596 LHS  Retaining Wall TRSA CH546-596 LHS  Fornwork and rebar fixing  Construction of skin wall (from DIS to UIS, from to Retaining Wall TRSA CH546-596 LHS  Fornwork and rebar fixing  Construction of Skin wall (from DIS to UIS, from to Retaining Wall TRSA CH546-596 LHS  Fornwork and rebar fixing  Construction of RSA Bay 1 LHS  Fornwork and rebar fixing  Construction TRSA Bay 1 LHS  Fornwork and rebar fixing   | Concreting Stripping off formwork Wall Sten Construction Bay 1 (RHS) Formwork and rebar fixing Concreting Siripping off formwork Base Slab Construction Bay 2 (RHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (RHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 1 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Retaining Wall (Ch 535-546) TR4 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 1 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Concreting Concreting Concreting Stripping of formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Concreting Stripping of formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Concreting Stripping of formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping of formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping of formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Construction of Work due to villagers rally Construction of Skin wall (from DIS to UIS, from to Retaining Wall TR5A CH546-596 LHS                | Concreting Concreting Stripping off formwork Wall Stem Construction Bay 1 (RHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (RHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 1 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Stripping off formwork Wall Stem Construction Bay 1 (LHS) Excavation and Formation Base Slab Construction Bay 1 (LHS) Excavation and Formation Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Concreting Concreting Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Concreting Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Text State Construction of work due to villagers rally Construction of skin wall from DIS to UIS, from to Rectaining Wall TRSA CH546-596 LHS River diversion, Excavation and Formation Base Slab Construction TRSA Bay 1 LHS Formwork and rebar fixing Concreting Concreting Stripping off formwork Wall Stem Construction TRSA Bay 1 LHS Formwork and rebar fixing Concreting Concreting Stripping off formwork Wall Stem Construction TRSA Bay 1 LHS Formwork and rebar fixing Concreting Concreting Concreting Concreting Concreting Concreting Construction TRSA Bay 1 LHS Formwork and rebar fixing   | Base Slab Construction Bay 1 (RHS) Formwork and rebar fixing Concreting Concreting Stripping off formwork Wall Stem Construction Bay 2 (RHS) Formwork and rebar fixing Concreting Concreting Concreting Concreting Concreting Stripping off formwork Base Slab Construction Bay 2 (RHS) Formwork and rebar fixing Concreting Concreting Stripping off formwork Wall Stem Construction Bay 1 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 1 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Stripping off formwork Retaining Wall TRS (Applead to vollagers rally Construction of skin wall (from DS to US, from to Stripping off formwork and rebar fixing Construction of skin wall from DS to US, from to Stripping off formwork and rebar fixing Construction TRSA Bay 1 LHS Formwork and rebar fixing Construction TRSA Bay 1 LHS Formwork and rebar fixing Construction TRSA Bay 1 LHS Formwork and rebar fixing  | Base Slab Construction Bay 1 (RHS) Formwork and rebar fixing Concreting Concreting Concreting Concreting Concreting Concreting Siripping off formwork Base Slab Construction Bay 2 (RHS) Formwork and rebar fixing Concreting Concreting Siripping off formwork Base Slab Construction Bay 2 (RHS) Formwork and rebar fixing Concreting Siripping off formwork Wall Stem Construction Bay 2 (RHS) Formwork and rebar fixing Concreting Siripping off formwork Wall Stem Construction Bay 1 (LHS) Formwork and rebar fixing Concreting Siripping off formwork Retaining Wall (Ch 535-546) TR4 (LHS) Formwork and rebar fixing Concreting Siripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Siripping off formwork Wall Stem Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Concreting Concreting Concreting Concreting Concreting Concreting Siripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Concreting Concreting Concreting Siripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Concreting Siripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and
rebar fixing Concreting Concreting Siripping off formwork Base Slab Construction Bay 2 (LHS) Formwork and rebar fixing Concreting Siripping off formwork Retaining Wall TR5 Ch (546-596 LHS) TR5 (AD) Construction of temp haul road Demolition of Elisting structure at slope crest Suspension of Work due to villagers rally Construction of skin wall (fron DIS to UIS, from to Retaining Wall TR5A CH (546-596 LHS) Formwork and rebar fixing Concreting Siripping off formwork Retaining Wall TR5A CH (546-596 LHS) Formwork and rebar fixing Construction of skin wall (fron DIS to UIS, from to Retaining Wall TR5A CH (546-596 LHS) Formwork and rebar fixing Construction TR5A Bay 1 LHS Formwork and rebar fixing   | Excavation and Formation  Base Slab Construction Bay 1 (RHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (RHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (RHS)  Formwork and rebar fixing  Concreting  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (RHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Wall Stem Construction Bay 1 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Retaining Wall (Ch 535-546) TR4 (LHS)  Excavation and Formation  Base Slab Construction Bay 1 (LHS)  Formwork and rebar fixing  Concreting  Concreting  Concreting  Concreting  Concreting  Concreting  Stripping off formwork  Wall Stem Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Bay 2 (LHS)  Formwork and rebar fixing  Concreting  Stripping off formwork  Base Slab Construction Fixing  Concreting  Stripping off formwork  Wall Stem Construction fixing  Construction of Work due to villagers rally  Construction of Work due to villagers rally  Construction of Work due to villagers rally  Construction of Skin wall (from DIS to UIS, from to Stripping off formwork  Wall Stem Construction TRSA Bay 1 LHS  Formwork and rebar fixing  Concreting  Concreting  Stripping off formwork  Wall Stem Construction TRSA Bay 1 LHS  Formwork and rebar fixing  Concreting  Concreting  Concreting  Stripping off formwork  Wall Stem Construction TRSA Bay 1 LHS  Formwork and rebar fixing  Concreting  Concreting  Concreting  Stripping off formwork  Wall Stem Construction TRSA Bay 1 LHS  Formwork and rebar fixing   |
| 1 day                                  |  |            |                           |                                       | 1 day                  | 1 day      | 4 days     | 6 days                    |  | 1 day  | 1 day   | 1 day<br>1 day  |   |   |  |   | 38 days<br>14 days<br>10 days<br>8 days<br>1 day<br>1 day   | 45 days 38 days 14 days 10 days 8 days 1 day 1 day   | 45 days<br>45 days<br>38 days<br>14 days<br>10 days<br>8 days<br>1 days<br>1 day   | 73 days 45 days 45 days 48 days 10 days 11 days 11 days 11 days 11 day   | 5 days<br>73 days<br>45 days<br>45 days<br>45 days<br>10 days<br>10 days<br>8 days<br>1 day<br>1 day<br>1 day  | 77 days<br>57 days<br>73 days<br>45 days<br>45 days<br>45 days<br>10 days<br>10 days<br>11 day<br>1 day  | 8 days<br>17 days<br>5 days<br>5 days<br>45 days<br>45 days<br>45 days<br>10 days<br>10 days<br>11 days<br>11 days  | 25 days 8 days 17 days 5 days 45 days 45 days 45 days 10 days 11 days 11 days 11 days 11 days  | 190 days 25 days 8 days 17 days 5 days 5 days 17 days 45 days 10 days 14 days 10 days 1 days   | 190 days 25 days 8 days 17 days 5 days 5 days 45 days 45 days 14 days 14 days 10 days 1 days   | 1 day 1 day 1 day 1 day 1 days 1 days 25 days 8 days 8 days 5 days 5 days 45 days 45 days 14 days 10 days 1 days 1 days  | 1 day 1 days 25 days 5 days 5 days 5 days 17 days 18 days 17 days 18 days 18 days 10 days 10 days 10 days 10 days  | 6 days 6 days 1 day 1 day 1 day 1 day 1 day 1 days 1 5 days 5 days 5 days 45 days 17 days 45 days 10 days 1 days 1 days  | 8 days 8 days 6 days 1 day 1 day 1 day 1 day 1 days 1 days 8 days 8 days 8 days 8 days 17 days 5 days 5 days 45 days 45 days 10 days 10 days 10 days  | 1 days 1 days 8 days 6 days 1 day 1 day 1 day 1 day 1 day 1 days 8 days 25 days 45 days 17 days 5 days 18 days 18 days 19 days 10 days 10 days 10 days  | 1 day 1 days 1 days 8 days 6 days 1 day 1 days 1 days 1 days 1 days 1 days 4 days 8 days 1 days  | 6 days 6 days 1 day 1 day 8 days 6 days 8 days 1 day 1 days 3 days 45 days 45 days 45 days 45 days 10 days 10 days  | 8 days 6 days 1 day 8 days 5 days 5 days 5 days 5 days 1 day 1 days  | 8 days 8 days 6 days 1 day 1 day 8 days 6 days 1 day 8 days 6 days 1 day 1 days 1 | I day I day 8 days 6 days 6 days 1 day 1 day 8 days 6 days 1 day 1 days 5 days 5 days 5 days 5 days 1 day 1 day 1 day 1 day 1 day 1 day 1 days   | 4 days 4 days 1 day 1 day 8 days 6 days 6 days 1 day 8 days 5 days 5 days 8 days 8 days 17 day 5 days 8 days 17 day 1 days 1 day | 6 days 1 days 1 days 1 days 1 days 1 days 8 days 6 days 1 day 1 day 1 day 1 day 1 day 8 days 5 days 5 days 5 days 6 days 1 day 1 days  | 1 day 6 days 4 days 1 day 1 day 8 days 6 days 6 days 6 days 6 days 1 day 1 day 1 day 8 days 6 days 5 days 1 day 1 days 5 days 5 days 5 days 1 days  | 1 day 6 days 6 days 4 days 1 day 8 days 1 day 8 days 6 days 1 day 1 days 8 days 8 days 5 days 5 days 8 days 17 days 5 days 17 days 17 days 10 days 10 days 10 days   | 6 days 1 day 1 day 1 day 6 days 4 days 4 days 1 day 8 days 5 days 5 days 5 days 1 day 1 days 5 days 8 days 17 days 5 days 18 days 17 days 18 days 19 days 10 days 10 days 10 days 10 days 10 days  | 8 days 6 days 1 day 1 day 1 day 1 day 8 days 6 days 4 days 1 day 8 days 6 days 1 day   | 8 days 8 days 6 days 1 day 1 day 6 days 4 days 1 day 6 days 1 day 8 days 1 day 1 day 8 days 6 days 1 day 1 day 8 days 5 days 5 days 5 days 5 days 8 days 17 day 17 day 8 days 10 days 10 days 1 day 1 days  | 38 days 8 days 8 days 8 days 8 days 1 day 1 day 6 days 4 days 1 day 1 day 6 days 1 day 8 days 6 days 1 day 1 day 8 days 5 days 5 days 1 day 8 days 1 day 8 days 1 day 1 days 5 days 8 days 1 days   | 38 days 8 days 8 days 8 days 8 days 6 days 1 day 1 day 1 day 1 day 1 day 8 days 6 days 1 day 1 day 1 day 1 day 1 day 8 days 6 days 1 day 1 day 1 day 8 days 5 days 5 days 5 days 1 day 1 day 1 day 1 day 8 days 1 day   | 1 day 38 days 8 days 8 days 6 days 1 day 1 day 6 days 1 day 1 day 8 days 6 days 1 day 1 day 1 day 1 day 8 days 5 days 5 days 5 days 5 days 6 days 1 day 8 days 8 days 8 days 1 day   | 1 day 8 days 6 days 6 days 1 day 1 day 6 days 1 day 8 days 8 days 8 days 8 days 8 days 1 day 1 days 5 days 5 days 5 days 1 days   | 4 days 4 days 1 day 1 day 1 day 1 day 1 day 1 day 8 days 8 days 6 days 6 days 1 day 1 day 1 day 1 day 1 day 1 day 8 days 8 days 5 days 9 days 8 days 8 days 8 days 1 day 1 day 1 day 8 days 8 days 1 day 1 day 8 days 1 day 1 day 1 day 8 days 1 day 1 day 1 day 8 days 1 day   | 6 days 4 days 1 day 6 days 6 days 6 days 1 day 1 day 1 day 1 day 1 day 1 day 8 days 6 days 1 day 1 day 1 day 8 days 5 days 5 days 5 days 6 days 1 day 8 days 8 days 1 day 1 day 8 days 1 day 1 day 8 days 1 day  | 1 days 6 days 4 days 1 day 8 days 6 days 6 days 1 day 1 day 6 days 1 day 1 day 6 days 1 day 8 days 1 day 8 days 1 day 8 days 1 day 8 days 5 days 1 day 8 days 6 days 1 day 8 days 6 days 1 day 8 days 1 day 8 days 6 days 1 day 8 days 1 day 8 days 1 day 8 days 1 day 8 days 1 day 1 day 8 days 1 day 8 days 1 day 8 days 1 day   | 1 day 1 days 6 days 4 duys 1 day 5 days 8 days 8 days 8 days 8 days 1 day 8 days 6 days 6 days 1 day 1 day 1 day 1 day 1 day 1 day 8 days 8 days 8 days 8 days 8 days 9 days 1 day 8 days 1 days   | 6 days 1 day 1 day 1 day 1 day 6 days 4 days 4 days 4 days 8 days 8 days 8 days 6 days 1 day 8 days 6 days 1 day 1 day 8 days 5 days 9 days 1 day 1 day 1 day 8 days 5 days 5 days 8 days 6 days 1 day 8 days 6 days 1 day 8 days 5 days 5 days 1 day 8 days 1 day  | 8 days 8 days 8 days 1 day 8 days 8 days 8 days 1 day 1 day 1 day 1 day 1 day 8 days 5 days 5 days 1 day 8 days 6 days 1 day 1 day 8 days 8 days 1 day 8 days 6 days 1 day 8 days 1 day 8 days 6 days 1 day 8 days 1 day   | I day  8 days  6 days  1 day  6 days  1 day  6 days  4 days  1 day  1 day  1 day  1 day  1 day  8 days  8 days  8 days  6 days  1 day  1 day  1 day  1 day  8 days  8 days  8 days  8 days  9 days  1 day  2 days  8 days  8 days  1 day  8 days  8 days  6 days  1 day   | I day I day 8 days 8 days 6 days 6 days 1 day 8 days 8 days 6 days 1 day 1 day 1 day 1 day 1 day 1 day 8 days 5 days 1 day 1 day 8 days 1 day 1 day 1 day 1 day 1 day 1 day 8 days 1 day 8 days 1 day  | 4 days 4 days 1 day 1 day 1 day 8 days 8 days 6 days 1 day 8 days 6 days 6 days 1 day 1 day 1 day 1 day 1 day 1 day 8 days 5 days 5 days 6 days 1 day 8 days 6 days 1 day 8 days 1 day 8 days 6 days 1 day 8 days 6 days 1 day 8 days 1 day 8 days 6 days 1 day 8 days 1 day 1 day 8 days 1 day  | 6 days 4 days 1 day 1 day 8 days 6 days 6 days 1 day 8 days 6 days 1 day 6 days 1 day 6 days 1 day 6 days 8 days 8 days 8 days 6 days 1 day 1 day 1 day 1 day 1 day 8 days 8 days 8 days 8 days 9 days 1 day 1 day 1 day 6 days 1 day 1 day 8 days 8 days 9 days 9 days 1 day 8 days 8 days 9 days 9 days 9 days 1 day   | day  | 1 day 1 day 6 days 4 days 4 days 8 days 8 days 1 day 8 days 6 days 1 day 1 day 1 day 8 days 6 days 1 day 1 day 8 days 6 days 1 day 1 day 8 days 6 days 1 day 8 days 6 days 1 day 8 days 1 day 8 days 6 days 1 day 8 days 1 day 1 day 8 days 1 day 8 days 1 day 8 days 1 day 1 day 1 day 1 day 1 day 8 days 1 day   | 6 days 1 day 1 day 1 day 1 day 1 day 4 days 4 days 1 day 8 days 6 days 6 days 1 day 1 day 6 days 1 day 1 day 6 days 1 day 6 days 1 day 8 days 8 days 8 days 8 days 1 day 1 day 1 day 1 day 1 day 1 day 8 days 5 days 1 day 8 days 8 days 8 days 9 days 1 day   | 8 days 6 days 1 day 1 day 6 days 4 days 4 days 8 days 6 days 6 days 1 day 8 days 6 days 6 days 9 days 6 days 1 day   | 5 days 8 days 6 days 1 day 1 day 6 days 4 days 8 days 8 days 1 day 8 days 6 days 1 day 1 day 1 day 8 days 6 days 1 day 1 day 8 days 5 days 5 days 1 day 8 days 6 days 1 day 8 days 1 day 8 days 6 days 1 day 8 days 1 day   | S days 8 days 8 days 1 day 1 day 1 day 1 day 8 days 6 days 1 day 8 days 6 days 1 day 1 day 8 days 6 days 1 day 1 day 6 days 1 day 1 day 6 days 1 day 6 days 1 day 1 day 6 days 1 day 1 day 1 day 8 days 8 days 8 days 1 day 1 day 1 day 1 day 1 day 6 days 1 day 1 day 1 day 8 days 8 days 8 days 8 days 9 days 1 day 8 days 8 days 9 days 9 days 1 day  |
| 10/12/2011 10/12/2011 17/12/2011 上類型任務 | 10/12/2011                             | 10/12/2011 | 10/12/2011                | 1177272171                            | 16/12/2011             | 15/12/2011 | 10/12/2011 | 10/12/2011                | 9/12/2011  | 1107/71/8  | 1102011167  | 100/11/00   | 200110011   | 29/11/2011  | 29/11/2011   | 12/11/2011 2<br>12/11/2011 2<br>29/11/2011  | 12/11/2011 2<br>12/11/2011 :  | 10/3/2011<br>12/11/2011<br>12/11/2011<br>29/11/2011  | 22/22011<br>10/3/2011<br>12/11/2011<br>12/11/2011<br>22/11/2011  | 24/12/2010<br>22/2/2011<br>10/3/2011<br>12/11/2011<br>29/11/2011<br>29/11/2011   | 19/12/2010<br>24/12/2010<br>22/20/2011<br>10/3/2011<br>12/11/2011<br>12/11/2011<br>29/11/2011  | 2/12/2010<br>19/12/2010<br>24/12/2010<br>22/12/2011<br>10/3/2011<br>12/11/2011<br>12/11/2011<br>29/11/2011   | 9/11/2010<br>2/11/2010<br>19/12/2010<br>24/12/2010<br>24/12/2010<br>22/2011<br>10/3/2011<br>12/11/2011<br>29/11/2011  | 15/10/2010 9/11/2010 2/12/2010 2/12/2010 2/12/2010 2/12/2010 2/12/2011 10/3/2011 12/11/2011 12/11/2011 12/11/2011  | 15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>24/10/2010<br>24/10/2011<br>10/10/2011<br>12/11/2011<br>12/11/2011   | 15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>21/12/2010<br>24/12/2010<br>24/12/2010<br>22/12/2011<br>10/3/2011<br>12/11/2011<br>25/11/2011<br>12/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011  | 144/2012 164/2012 154/02010 154/02010 154/02010 154/02010 154/02010 24/12/2010 24/12/2010 22/22/2011 10/5/2011 10/5/2011 12/11/2011 2/5/11 | 14/4/2012<br>14/4/2012<br>16/4/2012<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>19/12/2010<br>19/12/2010<br>24/12/2010<br>24/12/2011<br>10/3/2011<br>12/11/2011<br>29/11/2011<br>29/11/2011   | 3/4/2012<br>3/4/2012<br>1/4/2012<br>1/6/4/2012<br>1/6/4/2012<br>1/5/10/2010<br>1/5/10/2010<br>1/5/10/2010<br>1/5/10/2010<br>1/5/10/2010<br>1/5/10/2010<br>1/5/10/2010<br>1/5/10/2010<br>1/5/10/2010<br>1/5/10/2010<br>1/5/10/2010<br>1/5/10/2011<br>1/5/10/2011<br>1/5/10/2011<br>1/5/10/2011<br>1/5/10/2011<br>1/5/10/2011<br>1/5/10/2011<br>1/5/10/2011<br>1/5/10/2011<br>1/5/10/2011  | 3442012<br>3442012<br>14442012<br>14442012<br>15402012<br>15402010<br>15102010<br>15102010<br>15102010<br>15102010<br>15102010<br>15102010<br>15102010<br>15102010<br>15102010<br>15102010<br>15102011<br>15102011<br>15102011<br>15102011<br>15102011<br>15102011<br>15102011<br>15102011  | 24/2012<br>3/4/2012<br>3/4/2012<br>3/4/2012<br>3/4/2012<br>14/4/2012<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011                                 
  | 31/3/2012<br>21/4/2012<br>34/2012<br>34/2012<br>34/2012<br>34/2012<br>14/4/2012<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>19/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2011<br>10/3/2011<br>12/11/2011<br>22/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011  | 24/3/2012<br>21/3/2012<br>21/3/2012<br>24/2012<br>24/2012<br>34/2012<br>14/4/2012<br>16/4/2012<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011<br>24/12/2011  | 24/3/2012 24/3/2012 24/3/2012 24/3/2012 24/2012 24/2012 24/2012 34/2012 14/4/2012 14/4/2012 14/4/2012 14/4/2012 14/1/2010 15/10/2010 | 22/5/2012<br>24/5/2012<br>24/5/2012<br>24/5/2012<br>31/5/2012<br>31/5/2012<br>31/5/2012<br>31/5/2012<br>31/5/2012<br>31/5/2012<br>31/5/2012<br>31/5/2012<br>31/5/2012<br>31/5/2012<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>19/10/2010<br>24/10/2010<br>24/10/2010<br>24/10/2011<br>10/5/2011<br>12/11/2011<br>22/11/2011<br>22/11/2011<br>23/11/2011<br>23/11/2011<br>24/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011<br>25/11/2011  | 22/5/2012<br>23/5/2012<br>24/5/2012<br>24/5/2012<br>24/5/2012<br>24/5/2012<br>24/2012<br>24/2012<br>24/2012<br>16/4/2012<br>16/4/2012<br>16/4/2012<br>16/4/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/2011<br>15/10/20   | 17/3/2012 22/3/2012 23/3/2012 24/3/2012 24/3/2012 24/3/2012 24/3/2012 34/2012 34/2012 14/4/2012 11/4/2012 11/4/2012 11/4/2010 11/10/2010 11/10/2010 11/10/2010 11/10/2010 24/12/2010
24/12/2010 24/12/ | 1773/2012 1773/2012 275/2012 225/2012 235/2012 235/2012 235/2012 245/2012 245/2012 244/2012 244/2012 344/2012 344/2012 344/2012 154/2010 155/10/2010 1 | 165/2012<br>177/2012<br>177/2012<br>22/5/2012<br>22/5/2012<br>24/5/2012<br>24/5/2012<br>24/5/2012<br>24/5/2012<br>24/5/2012<br>24/5/2012<br>24/2012<br>24/2012<br>24/2012<br>16/4/2012<br>16/4/2012<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>15/10/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/2010<br>24/12/20<br>24/12/20<br>24/12/20<br>24/12/20<br>24/12/20<br>24/12/20<br>24/1 | 15/3/2012 16/3/2012 17/3/2012 17/3/2012 17/3/2012 22/3/2012 23/3/2012 24/3/2012 24/3/2012 24/3/2012 34/2012 34/2012 11/4/2012 11/4/2012 11/4/2012 11/4/2010 11/2010 11/2010 11/2010 11/2010 11/2010 11/2010 24/12/2010 11/2010 24/12/20 | 8/3/2012 15/3/2012 16/3/2012 17/3/2012 17/3/2012 17/3/2012 22/3/2012 23/3/2012 23/3/2012 23/3/2012 23/3/2012 23/4/2012 23/4/2012 34/2012 34/2012 34/2012 34/2012 16/4/2012 15/10/2010 15/10/2010 15/10/2010 19/12/2010 24/12 | 8/3/2012 8/3/2012 18/3/2012 18/3/2012 16/3/2012 16/3/2012 17/3/2012 22/3/2012 24/3/2012 24/3/2012 24/3/2012 24/3/2012 24/3/2012 24/3/2012 24/3/2012 24/3/2012 11/4/2012
11/4/2012 11/4/2012 11/4/2012 24/4/2012 11/4/2012 24/4/2012  | 28/2/2012 28/2/2012 88/2/2012 88/2/2012 15/2/2012 15/2/2012 17/2/2012 17/2/2012 23/2/2012 23/2/2012 23/2/2012 23/2/2012 23/2/2012 23/2/2012 23/2/2012 23/2/2012 23/2/2012 15/10/2010 15/10/2011 10/2/2011  | 28/2/2012 28/2/2012 28/2/2012 28/2/2012 28/2/2012 28/2/2012 21/2/2012 21/2/2012 24/2/2012 24/2/2012 24/2/2012 24/2/2012 24/2/2012 24/2/2012 24/2/2012 24/2/2012 24/2/2012 24/2/2012 24/2/2012 24/2/2012 24/2/2012 11/4/2/2012  | 28/20012 28/20012 8/30012 8/30012 8/30012 8/30012 16/30012 16/30012 16/30012 16/30012 26/30012 26/30012 26/30012 26/30012 26/30012 26/30012 26/30012 26/30012 16/40012  | 35/2011  28/22012  28/22012  28/22012  28/22012  17/32012  17/32012  17/32012  17/32012  21/32012  24/32012  24/32012  24/32012  24/32012  24/32012  24/32012  24/32012  24/32012  24/32012  24/32012  24/32012  24/32012  11/32010  11/32010  11/32010  11/32010  11/32010  21/32010  11/32010  11/32010  21/32010  21/32010  11/32010  21/32011  | 155/2011 28/2/2012 28/2/2012 28/2/2012 28/2/2012 28/2/2012 28/2/2012 28/2/2012 25/2/2012 17/2/2012 17/2/2012 27/2/2010 15/10/2010 15/10/2010 15/10/2010 15/10/2010 15/10/2010 15/10/2010 15/10/2010 15/10/2010 15/10/2010 15/10/2010 15/10/2010 15/10/2011 10/2/2011 27/10/2011   
  | 2/H/2011  2/8/2011  2/8/2011  2/8/2012  2/8/2012  2/8/2012  2/8/2012  1/7/2012  | 27/4/2011 27/4/2011 27/4/2011 28/2/2012 28/2/2012 28/2/2012 28/2/2012 28/2/2012 28/2/2012 28/2/2012 28/2/2012 28/2/2012 28/2/2012 28/2/2012 21/2/2010 21/2/2010 21/2/2010 15/10/2010 21/2/2010 22/2/2010   | 284/2011 2714/2011 2714/2011 2714/2011 285/2011 385/2012 285/2012 285/2012 285/2012 285/2012 285/2012 285/2012 285/2012 285/2012 285/2012 285/2012 285/2012 2175/2012 2175/2012 2175/2012 2175/2012 2175/2012 2175/2012 2175/2012 2175/2012 2175/2012 2175/2012 2175/2012 2175/2012 2175/2012 2175/2012 2175/2012 2175/2012 2175/2010 151/202010 151/202010 151/202010 151/202010 151/202010 151/202010 151/202010 151/202010 151/202010 151/202010 151/202010 151/202010 151/202010 151/202010 151/202010 151/202010 151/202011 101/202011 101/202011 101/202011 101/202011 101/202011 101/202011 101/202011 101/202011 101/202011 101/202011   | 2/14/2011<br>2/14/2011<br>2/14/2011<br>2/14/2011<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2012<br>2/14/2 | 144/2011 214/2011 224/2011 274/2011 274/2011 274/2011 274/2011 282/2012
282/2012 282 | 1442011 1242011 1242011 1242011 12542011 12542011 1252011 1252011 1252012  | 2/4/2011 1/4/2011 1/4/2011 1/4/2011 1/4/2011 2/4/2011 2/4/2011 2/4/2011 2/4/2011 2/4/2011 2/4/2012 2/4/2012 1/4/2012 1/4/2012 2/4/2012 1/4/2012 | 204/2011 214/2011 144/2011 124/2011 224/2011 234/2011 234/2011 234/2012 287/2012 287/2012 287/2012 287/2012 287/2012 287/2012 287/2012 287/2012 287/2012 287/2012 287/2012 287/2012 287/2012 287/2012 287/2012 287/2012 287/2012 287/2012 297/2012 297/2012 217/2010 297/2012 217/2010 297/2012 217/2010 297/2010 297/2010 157/00200 297/2010 157/00200 297/2010 157/00200 297/2010 157/00200 297/2010 157/00200 297/2010 157/00200 297/2010 157/00200 297/2010 157/00200 297/2010 157/00200 297/2010 157/00200 297/2010 157/00200 297/2010 157/00200 297/2010 157/00200 297/2010 157/00200 297/2010 157/00200 297/2010 157/00200 297/2010 157/00200 297/2010 157/00200 297/2010 157/00200 297/2010 207/2010 207/2010 207/2010 207/2010 207/2010 20 | 154/2011 204/2011 214/2011 14/4/2011 14/4/2011 21/4/2011 21/4/2011 21/4/2011 25/4/2011 25/2012 | 15/4/2011 15/4/2011 20/4/2011 21/4/2011 14/4/2011 14/4/2011 14/4/2011 21/4/2011 21/4/2011 22/4/2011 28/2012 28/2/2012 28/2/2012 28/2/2012 15/2/2012 15/2/2012
15/2/2012 23/2/2010 23/2/2012 23/2/201 | 144/2011 154/2011 154/2011 154/2011 204/2011 144/2011 144/2011 144/2011 144/2011 124/2011 124/2011 234/2012 28 | 13442011   14442011   14442011   15442011   15442011   15442011   14442011   14442011   14442011   14442011   14442011   14442011   14442011   127142011   127142011   127142011   127142012   127142012   127142012   127142012   127142012   127142012   127142012   127142012   127142012   127142012   127142012   127142012   127142012   127142012   127142012   127142012   127142010   127142010   127142010   127142010   127142010   127142010   127142010   127142010   127142010   127142010   127142010   127142010   127142010   127142010   127142010   127142010   127142010   127142010   127142011   12714 | 6442011 13442011 13442011 13442011 13442011 13442011 13442011 13442011 13442011 13442011 13442011 13442011 13442011 13442011 13442011 13442011 2342012 | 6442011 6442011 13442011 13442011 15442011 15442011 15442011 12442011 12442011 12442011 12442011 12442011 12442011 12442011 12442011 1252010
1252010 1252010 1252010 1252010 1252010 1252010 1252010 1252010 1252010 1252010 1252000 1 | 90/5/2011 6/4/2011 6/4/2011 13/4/2011 13/4/2011 13/4/2011 15/4/2011 15/4/2011 15/4/2011 11/4/2011 11/4/2011 11/4/2011 21/4/2011 27/4/2012 28/2/201 | 909/2011 644/2011 194/2011 194/2011 194/2011 194/2011 194/2011 194/2011 194/2011 194/2011 194/2011 194/2011 194/2011 194/2011 194/2011 27/4/2011 27/4/2011 28/2/2012 2 |
| 19/12/2011<br>16/12/2011<br>17/12/2011 | 19/12/2011<br>16/12/2011<br>17/12/2011 | 19/12/2011 | 19/12/2011                |                                       | 16/12/2011             | 15/12/2011 | 14/12/2011 | 16/12/2011                | 9/12/2011  | 1107/71/8  | 1107011   | 7/17/2011   | 9/12/2011   | 11/02/11/02   | 1110011100   | 28/12/2011  | 28/12/2011  | 28/12/2011   | 14/4/2011<br>5/5/2011<br>28/12/2011  | 7/3/2011<br>14/4/2011<br>5/5/2011<br>28/12/2011  | 23/12/2010<br>7/3/2011<br>14/4/2011<br>5/5/2011<br>28/12/2011<br>28/12/2011  | 18/12/2010<br>23/12/2010<br>7/5/2011<br>14/4/2011<br>5/5/2011<br>28/12/2011  | 16/11/2010<br>18/12/2010<br>23/12/2010<br>7/15/2011<br>1/14/2011<br>5/5/2011<br>28/12/2011  | 8/11/2010<br>18/11/2010<br>18/12/2010<br>23/12/2010<br>7/3/2011<br>14/4/2011<br>5/5/2011<br>28/12/2011   | 5/5/2011<br>8/11/2010<br>16/11/2010<br>18/12/2010<br>18/12/2010<br>23/12/2010<br>23/12/2011<br>14/4/2011<br>5/5/2011<br>5/5/2011   | 5/5/2011<br>\$/5/2011<br>\$/1/2010<br>16/1/2010<br>16/1/2010<br>16/1/2010<br>18/1/2010<br>23/1/2010<br>1/4/2011<br>1/4/2011<br>1/4/2011<br>1/4/2011<br>1/4/2011<br>1/4/2011  | 16/4/2012 16/4/2012 5/5/2011 8/11/2010 16/11/2010 16/11/2010 18/12/2010 23/12/2010 23/12/2011 14/4/2011 14/4/2011 5/5/2011   | 1.54/2012<br>1.64/2012<br>1.64/2012<br>55/2011<br>871/2010<br>1.871/2010<br>1.871/2010<br>2.871/2011<br>1.44/2011<br>1.98/1/2011<br>1.98/1/2011  | 134/2012<br>144/2012<br>164/2012<br>164/2012<br>155/2011<br>8/11/2010<br>16/11/2010<br>18/12/2010<br>23/12/2010<br>23/12/2011<br>144/2011<br>144/2011<br>144/2011<br>144/2011<br>144/2011<br>144/2011  | 16442012<br>13442012<br>13442012<br>14442012<br>16442012<br>5552011<br>81122010<br>16112010<br>181122010<br>181122010<br>181122010<br>181122010<br>181122010<br>181122010<br>181122010<br>181122011<br>18122011<br>18122011<br>18122011<br>18122011<br>18122011<br>18122011   | 244,0012<br>1644,2012<br>144,2012<br>144,2012<br>1644,2012<br>1644,2012<br>555,2011<br>871,72010<br>1871,22010<br>1871,22010<br>1871,22010<br>1871,22010<br>1871,22011<br>1871,22011<br>1871,22011<br>1871,22011<br>1871,22011<br>1871,22011   
  | 313,000,00<br>313,000,00<br>204,0012<br>1844,0012<br>1344,0012<br>1444,2012<br>1644,2012<br>575,0011<br>871,2010<br>1871,2010<br>1871,2010<br>1871,2010<br>1871,2011<br>1871,2011<br>1871,2011<br>1871,2011   | 30/3/2012<br>31/3/2012<br>31/3/2012<br>31/3/2012<br>16/4/2012<br>13/4/2012<br>14/4/2012<br>16/4/2012<br>16/4/2012<br>5/5/2011<br>8/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010  | 24/2012<br>24/2012<br>30/3/2012<br>31/3/2012<br>31/3/2012<br>24/2012<br>16/4/2012<br>16/4/2012<br>16/4/2012<br>16/4/2012<br>5/5/2011<br>8/11/2010<br>18/12/2010<br>18/12/2010<br>18/12/2010<br>18/12/2010<br>18/12/2010<br>18/12/2010<br>18/12/2010<br>18/12/2010<br>23/12/2011<br>14/4/2011<br>5/5/2011   | 23/2012<br>24/2012<br>24/2012<br>30/2002<br>31/2002<br>31/2002<br>31/2002<br>31/2002<br>31/2002<br>14/4/2012<br>14/4/2012<br>16/4/2012<br>5/5/2011<br>8/11/2010<br>18/12/2010<br>18/12/2010<br>18/12/2010<br>18/12/2010<br>18/12/2010<br>18/12/2011<br>14/4/2011<br>14/4/2011<br>14/4/2011   | 22/3/2012<br>23/3/2012<br>24/2012<br>24/2012<br>30/3/2012<br>31/3/2012<br>24/2012<br>13/4/2012<br>13/4/2012<br>14/4/2012<br>16/4/2012<br>15/5/2011<br>8/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/2010<br>16/11/20<br>16/11/20<br>16/11/20<br>16/11/20<br>16/11/20<br>16/11/20<br>16/11/20 | 21/3/2012<br>22/3/2012<br>23/3/2012<br>23/3/2012<br>23/3/2012<br>23/3/2012<br>31/3/2012<br>31/3/2012<br>16/4/2012<br>16/4/2012<br>16/4/2012<br>16/4/2012<br>16/4/2012<br>16/4/2012<br>16/4/2012<br>16/1/2010<br>18/1/2010<br>18/1/2010<br>18/1/2010<br>18/1/2010<br>18/1/2010<br>18/1/2010<br>18/1/2010<br>18/1/2010<br>18/1/2010<br>18/1/2010<br>18/1/2010<br>18/1/2010<br>18/1/2010<br>18/1/2010   
   | 23/3/012 21/3/012 21/3/012 22/3/012 22/3/012 23/3/012 23/3/012 23/3/012 31/3/012 31/3/012 16/4/012 15/4/012 15/4/012 15/4/012 15/4/012 15/4/012 15/4/012 15/1/010 18/1/2/010 18/ | 1692012 23930012 23930012 21930012 22930012 22930012 23920012 2492012 2492012 2492012 30930012 31930012 2440012 11440012 11440012 116442012 116412010 169112  | 15/5/2012 15/5/2012 25/5/2012 25/5/2012 21/5/2012 22/5/2012 23/5/2012 23/5/2012 23/5/2012 23/5/2012 23/5/2012 23/5/2012 23/5/2012 23/5/2012 23/5/2012 23/5/2012 23/5/2012 23/5/2012 23/5/2011 25/5/2011 87/5/2011 87/5/2011 14/4/2011 87/5/2011 14/4/2011 14/4/2011 15/5/2011 14/4/2011 28/1/2010 18/1/2010 23/1/2010  | 14/5/2012 15/5/2012 15/5/2012 15/5/2012 15/5/2012 23/5/2012 23/5/2012 23/5/2012 23/5/2012 23/5/2012 23/5/2012 23/5/2012 23/5/2012 24/2012 14/4/2012 15/4/2012 15/4/2012 15/4/2012 15/4/2012 15/4/2012 15/4/2012 15/4/2012 15/4/2011 8/11/2010 18/11/2010 28/11/2010 28/11/2010 28/11/2010 28/11/2010 28/11/2010 28/11/2010   | 16/3/2012 14/3/2012 15/3/2012 15/3/2012 16/3/2012 25/3/2012 23/3/2012 23/3/2012 23/3/2012 23/3/2012 23/3/2012 23/3/2012 23/3/2012 23/4/2012 15/4/2012 15/4/2012 15/4/2012 15/4/2012 15/1/2010
15/1/2010 15/1/2 | 7/5/2012 16/5/2012 16/5/2012 15/5/2012 15/5/2012 15/5/2012 25/5/2012 25/5/2012 25/5/2012 25/5/2012 25/5/2012 25/5/2012 25/5/2012 25/5/2012 25/5/2012 25/5/2012 25/5/2012 25/5/2012 25/5/2011 25/5/2011 25/5/2011 25/5/2011 25/5/2011 25/5/2011 25/5/2011 25/5/2011 25/5/2011 25/5/2011 25/5/2011 25/5/2011 25/5/2011 25/5/2011 25/5/2011 25/5/2011 25/5/2011 25/5/2011 25/5/2011  | 16472012 7737012 16432012 16432012 14432012 14432012 2452012 22432012 22432012 22432012 23432012 2342012 2342012 2342012 2342012 2342012 2342012 2342012 2342012 2342012 2342012 2342012 2342012 2342012 2342012 2342012 2342012 2342012 16442012 16442012 16442012 16442012 16442012 16442011 87112010 187122010 187122010 187122010 187122010 187122010 187122011 18712010 187122011 18712011 18712011   | 16442012<br>7152012<br>16532012<br>1452012<br>16532012<br>16532012<br>16532012<br>23532012<br>23532012<br>23532012<br>23532012<br>23532012<br>23532012<br>23532012<br>23532012<br>23532012<br>2442012<br>16442012<br>16442012<br>15442012<br>15442012<br>15442012<br>15442012<br>15442012<br>15442012<br>15442011<br>16442011<br>16442011<br>16442011<br>16442011<br>16442011<br>16442011<br>16442011<br>16442011<br>16442011   | 3/5/2011 16/4/2012 7/5/2012 16/5/2012 16/5/2012 16/5/2012 16/5/2012 16/5/2012 23/5/2011 23/5/2011 18/1/2010 18/1/2011 14/4/2011 18/1/2011 18/1/2011 18/1/2011 18/1/2011 18/1/2011  | 1/5/2011 1/5/2011 1/5/2011 1/5/2012 1/5/2011 1/5/2011 1/5/2011 1/5/2011 1/5/2011 1/5/2011 1/5/2011 1/5/2011   
  | 304/2011 304/2011 1/5/2011 3/5/2011 1/5/2012 1/5/2012 1/5/2012 1/5/2012 1/5/2012 1/5/2012 1/5/2012 1/5/2012 1/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 2/5/2012 1/5/2012 1/5/2011 1/5/2011 1/5/2011 1/5/2011 1/5/2011 1/5/2011 1/5/2011 1/5/2011   | 3/5/2011<br>3/9/4/2011<br>1/5/2011<br>1/5/2011<br>1/6/4/2012<br>1/6/3/2012<br>1/6/3/2012<br>1/6/3/2012<br>1/6/3/2012<br>1/6/3/2012<br>1/6/3/2012<br>2/3/3/2012<br>2/3/3/2012<br>2/3/3/2012<br>2/3/3/2012<br>2/3/3/2012<br>2/3/3/2012<br>2/3/3/2012<br>2/3/3/2012<br>2/3/3/2012<br>2/3/3/2012<br>2/3/3/2012<br>2/3/3/2012<br>2/3/3/2012<br>2/3/3/2012<br>2/3/3/2012<br>2/3/3/2012<br>2/3/3/2012<br>1/3/4/2012<br>1/3/4/2012<br>1/3/2010<br>1/3/2010<br>1/3/2010<br>1/3/2010<br>1/3/2010<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011<br>1/3/2011   | 264/2011 264/2011 305/2011 305/2011 305/2011 305/2011 305/2011 305/2011 305/2012 165/2012 165/2012 165/2012 165/2012 25/2011 25/2011 25/2011 25/2011 25/2011 25/2011 25/2011 25/2011 25/2011 25/2011 25/2011 25/2011   | 2114/2011 256/4011 36/2011 39/2011 39/2011 16/2012 76/2012 16/3012 16/3012 16/3012 16/3012 23/   | 204/2011 204/2011 214/2011 264/2011 264/2011 264/2011 264/2011 264/2011 264/2011 264/2012 216/2012
216/2012 216 | 264-2011<br>264-2011<br>204-2011<br>214-2011<br>255-2011<br>355-2011<br>355-2011<br>355-2011<br>355-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012<br>16-32-2012 | 21/4/2011 26/4/2011 26/4/2011 26/4/2011 21/4/2011 21/4/2011 39/5/2011 39/5/2011 39/5/2011 39/5/2011 16/4/2012 17/5/2012 16/3/2012 16/3/2012 16/3/2012 16/3/2012 16/3/2012 21/5/2012 22/3/2012 22/3/2012 23/3/2011 23/3/2011 87/3/2011 87/3/2011 87/3/2011 1/4/3/2011 23/1/2010 18/1/2010 18/1/2010 18/1/2010 18/1/2010 18/1/2010 18/1/2010 18/1/2010 18/1/2011 1/5/2011 1/5/2011 1/5/2011   | 204/2011 204/2011 204/2011 204/2011 204/2011 204/2011 204/2011 204/2011 204/2011 305/2011 305/2011 305/2012 165/2002 165 | 19/4/2011 20/4/2011 21/4/2011 22/4/2011 26/4/2011 26/4/2011 26/4/2011 26/4/2011 26/4/2011 26/4/2011 26/4/2011 26/4/2011 26/2/2011 26/2/2012 26/2/2011  | 21/4/2011 19/4/2011 20/4/2011 20/4/2011 20/4/2011 21/4/2011 20/4/2011 20/4/2011 20/4/2011 30/5/2011 30/5/2011 30/5/2011 30/5/2011 11/5/2012 11/5/2012 11/5/2012 11/5/2012 11/5/2012
11/5/2012 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011  | 144/2011 21/4/2011 20/4/2011 20/4/2011 20/4/2011 20/4/2011 20/4/2011 20/4/2011 20/4/2011 20/4/2011 20/4/2011 39/5/2011 39/5/2011 39/5/2012 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011 11/5/2011   | 13/4/2011 13/4/2011 21/4/2011 29/4/2011 29/4/2011 29/4/2011 21/4/2011 29/4/2011 29/4/2011 29/4/2011 29/4/2011 29/5/2011 39/5/2011 39/5/2011 39/5/2011 39/5/2011 39/5/2012 16/3/2011 16/3/2011  | 12/4/2011 13/4/2011 13/4/2011 19/4/2011 20/4/2011 20/4/2011 20/4/2011 20/4/2011 20/4/2011 20/4/2011 20/4/2011 20/4/2011 20/4/2011 20/4/2011 20/4/2011 20/4/2011 20/4/2011 20/4/2012 21/3/2012  | 14442011 12442011 13442011 13442011 13442011 13442011 13442011 12442011 20442011 20442011 20442011 20442011 20442011 20442011 20442011 3052012 1452011 1452011 1452011 1452011 1452011 1452011 1452011 1552011   
   |  | 444/2011 1244/2011 134/4011 134/4011 134/4011 134/4011 1204/4011 204/4011 204/4011 204/2011 204/2011 204/2011 204/2011 205/2011 205/2011 205/2011 205/2011 205/2011 205/2012 215/2011 215/2011   | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 上顕型進度                                  |  |            |                           |                                       |                        |            |            |                           |  |  |   |   |   |   |  |   |   |  |  |  |  |  |   |  |  |  |  |  |  |   |  
  |   |   |  |  |   |  
   |  |   |  |  |  
   |   |  |   |  |   
  |   |  |  |  |   
  |  |   |  |  |   
  |  |  |  |   
  |  | 2  |
| -                                      |  |            |                           |                                       |                        |            |            |                           |  |  |   |   |   |   |  |   |   |  |  |  |  |  |   |  |  |  |  |  |  |   |  
  |   |   |  |  |   |  
   |  |   |  |  |  
   |   |  |   |  |   
  |   |  |  |  |   
  |  |   |  |  |   
  |  |  |  |   
  |  | 92   |
| THE WASHINGTON                         | 外部任務                                   |            |                           |                                       |                        |            |            |                           |  |  |   |   |   |   |  |   |   |  |  |  |  |  |   | R  | æ¶   | a <b>1</b>   | e <b>1</b>   | @ <b>1</b>   | @ <b>1</b>   | e <b>1</b>  | a <b>1</b>   
  | @ <b>1</b>  | e <b>1</b>  | a <b>1</b>   | @ <b>1</b>   | e <b>1</b>  | m <b>1</b>   
   | @ <b>1</b>   | @ <b>1</b>  | m <b>1</b>   | a <b>1</b>   | @ <b>1</b>   
   | m <b>1</b>  | n <b>1</b>   | @ <b>1</b>  | e <b>1</b>   | m <b>1</b>  
  | a <b>1</b>  | e <b>1</b>   | m <b>1</b>   | m <b>1</b>   | a <b>1</b>  
  | m <b>1</b>   | m <b>1</b>  | a <b>1</b>   | e <b>1</b>   | m <b>1</b>  
  | я <b>1</b>   | e <b>1</b>   | m <b>1</b>   | a <b>1</b>  
  | e <b>1</b>   | 8 <b>1</b>   | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Contrademental Contradements           |  |            |                           |                                       |                        |            |            |                           |  |  |   |   |   |   |  |   |   |  | B  |  |  |  |   |  |  |  |  |  |  |   |  
  |   |   |  |  |   |  
   |  |   |  |  |  
   |   |  |   |  |   
  |   |  |  |  |   
  |  |   |  |  |   
  |  |  |  |   
  |  | 5<br>5<br>5  |
| 摘要群組                                   |  |            | • •                       |                                       |                        | ••         |            |                           |  |  |   |   |   |   |  |   |   |  |  |  |  |  |   |  |  |  |  |  |  |   |  
  |   |   |  |  |   |  
   |  |   |  |  |  
   |   |  |   |  | ~p~   
  |   |  | - Cataland   |  | -pp-  
  | - popular popular  | ~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~  |  | - And  | ~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~   | - properties of the properties | | | | | | | | | | | | | | | | | | | | | | | | | |
  |  | -profit to the state of the sta | ~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~   |  |
|  | -                                      |            |                           |                                       |                        |            |            |                           |  |  |   |   |   |   | . 4  | 100   | 10  |  |  |  |  |  |   |  |  |  |  |  |  |   |  
  |   |   |  |  |   |  
   |  |   |  |  |  
   |   |  |   |  |   
  |   |  |  |  |   
  |  |   |  |  |   
  |  |  |  |   
  |  |  |
|  | 1                                      | 574        | 94                        | 1                                     |                        | 74         | 94         | 1                         | 57.  | P  | 4   | 4   | 8   |   | 1  |   | 100   |  |  |  |  |  |   |  |  |  |  |  |  |   |  
  |   |   |  |  |   |  
   |  |   | a di mahal   | amor/4   | a more Pall  
   |   | 9 10 10 10 10 10 10 10 10 10 10 10 10 10   | a minted St   | 4 mm (C4)  |   
  | 4 min 84 84   | 4 mm (24 C4 )  | a more season  | a month of the   | a more season   
  | 4 mm 94 64   |   | a a ministrative of  | 4 mm (24 C4  |   
  | a mortife St   |  | a more sea and   | a a ministrative  
  | 4 mm (24 12 4 4  |  |
|  |  |            |                           |                                       |                        |            |            |                           |  |  |   |   |   |   |  |   |   |  |  |  |  |  |   |  |  | -  |  | ~\$\psi  | -6-6-4   | -6  | -6-6-4   
  |   | -12-15-4 12-12-4-   | man file of the fi | - profit of the  | -yought or on your there were   | mary first for the first form  | - for the forther thanks the   | - profit or profit of the  
  | - Profile and Experience of many   | - profit of the profit of the first  | - profit for profit for the first for the  | TOPE PER PROPERTY OF THE PARTY | - post tros propertions  | - profit for the forther thank the second   
   | - proper and a series of the s | man got to the total of the tot | - profit transportation of the first  | - proposition of the proposition | -post part part was  | - profit to the profit of the  | - profes for the forther forther forther   | - proposition of the proposition of the second   | - profes or   
   | - profit of the  | - profit for the form of the form  | -post part part  | - profit transt transfer to  | - professor of the professor of the second   | - profesor of the factor of th | - profit france france france for the   
  | - profesor of the profesor of the second sec | - professor of the second seco | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|  |  |            |                           |                                       |                        |            |            |                           |  |  |   |   |   |   |  |   |   |  |  |  |  |  |   |  |  |  |  |  |  |   |  
  |   |   |  |  |   |  
   |  |   |  |  |  
   |   |  |   |  |   
  |   |  |  |  |   
  |  |   |  |  |   
  |  |  |  |   
  |  |  |
|  |  | **         |                           |                                       | × +:                   |            | ***        | 940                       |  | Se 1   | (ac)  | 2.52  | -   |   |  | < 0   |   | -  |  |  |  |  |   |  | **********   | ***********  | *************  |  |  |   | ***************************************  
  |   |   |  |  |   | | | | | | | | | | | | | | | | | | | | | | | | | | |
   |  |   |  |  |  
   |   |  |   |  |   
  |   |  |  |  |   
  |  |   |  |  |   
  |  |  |  |   
  |  | 2  |
|  |  |            |                           |                                       |                        |            |            |                           |  |  |   |   |   |   |  |   |   |  |  |  |  |  |   |  |  |  |  |  |  |   |  
  |   |   |  |  |   |  
   |  |   |  |  |  
   |   |  |   |  |   
  |   |  |  |  |   
  |  |   |  |  |   
  |  |  |  |   
  |  |  |

Revenue   Reve	Revised Master Prog Rev. 15 日期: 223/2011	1//9	8//1	1111	1777	1776	3771	1774	1773	1772	1771	1770	1/09/	1760	1768	1767	1766	1/63	17/6	1764	1763	1762	1761	1760	1759	1758	1/5/	1/36	1/20	1755	1754	1753	1752	1751	1750	1749	1748	1747	1/46	1/45	1/44	1/43	1742	1741	1/40	1739	1738	1737	1/36	1735	1734	1733	1732	1731	1730	1729	1728	1727	1736	1725	1724	1723	1722	1791	口包含名信			
Datino   Sort   February   Sept   S	任務 (2003/2003/2003)	Concreting	Formwork and rebar fixing	pase sido Construction pay 3 Lina	Proceeding States of the State	Direction Constitution of Constitution	Detaining Wall (ch 505 615) TP2 (Pay 2)		Cardonal on common	Stripping off formwork	Concreting	Formwork and rebar fixing	Wall stem Construction TKSA Bay 5 LHS	Wall Stam Construction TDSA Don STUG	Stripping off formwork	Concreting	Formwork and rebar fixing	Base Stab Construction TR5A Bay 5 LHS	Supplied of followers	Concincing of formation!	Concretion may seem arrang	Formwork and rebar fixing	Wall Stem Construction TR5A Bay 4 LHS	Stripping off formwork	Concreting	Formwork and rebar fixing	Base Slab Construction TRSA Bay 4 LHS	Stripping off formwork	Concreting	Consisting more room around	Formwork and rebar fixing	Wall Stem Construction TR6 Ray 1 rHS	Stripping off formwork	Concreting	Formwork and rebar fixing	Base Slab Construction TR6 Bay 1 LHS	Excavation and Blinding	River/Haul Road Diversion (to TR3 and TR5 RHS)	Retaining Wall TROA & TR6 CH383-395 LHS		Sinpping oil formwork	Concreting	Control and food fixing	Construction of wall stem and top size	Sinpping off formwork	Concreting	Formwork and rebar fixing	Construction of Base Slab	River diversion, Excavation and Blinding	Box Culvert TB02 (ch 580)		Stripping off formwork	Concreting	Formwork and rebar fixing	Wall Stem Construction TRSA Bay 3 LHS	Stripping off formwork	Concreting	Formwork and rebar fixing	Base Slab Construction TRSA Bay 3 LHS	Stripping of formwork	Concreting	Formwork and rebar fixing	Wall Stem Construction TR5A Bay 2 LHS	Stripping off formwork				
		I day	10 days	12 days	17 40035	io Luaya	27 Anus		fine r	l day	l day	4 days	o days	f day	ا طعلا	1 day	6 days	8 days	1 day	1 day	1 days	4 days	6 days	1 day	I day	6 days	8 days	1 day	1 day	l don	4 days	6 days	l day	I day	8 days	10 days	7 days	3 days	39 days	3	14 days	1 day	o uays	21 days	1 day	1 day	6 days	8 days	1 day?	30 days?		1 day	1 day	4 days	6 days	1 day	I day	6 days	8 days	1 day	1 day	4 days	6 days	1 day	Duration	7		
	上單型任務	14/1/2012	3/1/2012	211/2/11/2	1107/71/01	110701101	1100011		** ** ** ** ** ** ** ** ** ** ** ** **	26/3/2012	24/3/2012	20/3/2012	210275/02	21020202	19/3/2012	17/3/2012	10/3/2012	10/3/2012	7107/0/61	2102/2012	1737013	13/3/2012	13/3/2012	12/3/2012	10/3/2012	3/3/2012	3/3/2012	10/3/2012	2107/5/16	9/3/2012	SUSCIO	\$130012	3/3/2012								21/2/2/12	21020212	2102/2/01	21020251	11/2/2012	10/2/2012	3/2/2012	3/2/2012	2/2/2012			14/12/2011	13/12/2011	8/12/2011	8/12/2011	7/12/2011	6/12/2011	29/11/2011	1100/11/00					1106/21/61	SIBIC	Cont		Indioremen
5) 2017 Q2 Q3 Q2		14/1/2012	13/1/2012	710771101	110207116	21000011	CIUCAC		WE COM IN TOWN	26/3/2012	24/3/2012	23/3/2012	7107/5/07	2600000	19/3/2012	17/3/2012	16/3/2012	19/3/2012	7107/0161	2107/5/17	17/2/2013	16/3/2012	19/3/2012	12/3/2012	10/3/2012	9/3/2012	12/3/2012	10/3/2012	2107/6/6	0/3/2012	8/3/2012	10/3/2012	3/3/2012	2/3/2012	1/3/2012	3/3/2012	21/2/2012	13/2/2012	26/5/2012		1/3/2012	7107/2/07	21027201	2107/01/	11/2/2012	10/2/2012	9/2/2012	11/2/2012	2/2/2012	7/3/2012		14/12/2011	13/12/2011	12/12/2011	14/12/2011	7/12/2011	6/12/2011	5/12/2011	7/12/2011	28/12/2011	24/12/2011	23/12/2011	28/12/2011	19/12/2011	Finish	El la	Rev	T ANDINO HILL
																																																																-			ised Master	Spher Fall 120
0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	外部任							-					# 1		. 1	9 4			* 4	1472			4 1 4			• •																													+ -	-											Programme Rev (1)	ien kiver, one onan ki
									:										*)*	(e)e	-	4 - 0																			(4)-											et et e					1474			X-80-9				-	107		5)	ver and opper is
				272									-																			200																	• •	• • •																		di PO Nivei
	1																																																															(8)	03			
	1	- 7	45	44	_	*											2072									yra	, 41		Mar.				· ·	inc		4	(C)2	€	4		100	*	To the second	**)		4	P	48	<b>*</b>	1		214	74	54	4		714	94	9	4	4	**	8	K.	7012	ana a		
									je	**	PM	P	48	2	74	74	5,14	4	,	45	₹	4	1	Tar.					P	4	4					-10					422									4														-				

Revised Master Prog Rev. 15	1838	1837	1836	1835	1834	1001	1833	1832	1831	1830	1829	1828	1827	1826	1825	1824	1823	1822	1821	1820	1819	1818	1816	1815	1814	1813	1812	1810	1809	1808	1807	1806	1808	1803	1802	1801	1800	1798	1797	1796	1795	1794	1793	1791	1790	1789	1788	1786	1785	1784	1793	1781	1780	ID H		
aster Prog Rev 15	Submission of Tree Survey	Landscaping Softworks	Landscaping Hardworks	Submission Approval	Material Submission	Commencement of	Commencement of Works	Section 5 Landscape Works	Section 5 - Landscape i		Completion of	Section 4 - Box Culvert (Area A)	Section 4 - Box Culvert at Ping Long																																									任務名稱		
任務 (江西北西山)	Survey	rks	orks	ai	1	WOLKS	Woods	: Works	Section 5 - Landscape Establishemnt Works (Portion B, C, D, E, F, G, H & I)		Completion of Work at Section 4	dvert (Area A)	at Ping Long		Removal of existing lighting (CE1600-B2)	T&C	Public lighting Installation (CE2327)	Public lighting Installation (CE2326)	Public lighting Installation (CE2325)	Construction of Drawpits / Ducting	Lighting at CH 550-610	Construction of footpath & drainage works	D 10 10 10 10 10 10 10 10 10 10 10 10 10	Stripping off formwork	Concreting	Formwork and rebar fixing	Fxcavation/Blinding	Stripping off formwork	Concreting	Formwork and rebar fixing	Excavation/Blinding	Bay 4	Concreting Stripping off formwork	Formwork and rebar fixing	Excavation/Blinding	Bay 3	Stripping off formwork	Formwork and rebar fixing	Excavation/Blinding	Bay 2	Stripping off formwork	Concreting	Excavation/Blinding	Bay I	Concrete Slab (Ch546 - Ch596)	viowinor no Suddine	Concreting	Formwork and rebar fixing	Wall Stem Construction TR3 Bay 3 LHS	Strioping off formwork	Formwork and rebar	Wall Stem Construction TR3 Bay 3 RHS	Stripping off formwork			
■ 報酬 ◆								the second second	D, E, F, G, H & I)						1g (CE1600-B2)		(CE2327)	(CE2326)	(CE2325)	Ducting		drainage works	COLUMN DE DISC	×.	0	ixing		×		ixing		2	A CONTRACTOR OF THE CONTRACTOR	gnixi				Buixi			*	rving	wing		5)	2	*	gnixi	TR3 Bay 3 LHS	×	Buxi	TR3 Bay 3 RHS	*			
	400 days	365 days	1541 days?	0 days	120 days	T way	I dow	1665 days	1666 days?		0 days	0 days	0 days		1 day	1 day	2 days	2 days	2 days	6 days	10 days	48 days	- C - L - C - C - C - C - C - C - C - C	1 day	I day	4 days	3 days	1 day	1 day	4 days	3 days	9 days	I day	4 days	3 days	9 days	I day	4 days	3 days	9 days	I day	1 day	3 days	9 days	27 days	1 Uay	1 day	4 days	6 days	l day	4 days	6 days	1 day	Duration		VIAC. IIII
上驅型任務	29/9/2007	31/1/2011	13/11/2007	9/2/2008	1007/6/67	1002/2007	78/00/07	28/9/2007	28/9/2007		9/12/2009	9/12/2009	9/12/2009		24/5/2012	23/5/2012	21/5/2012	21/5/2012	21/5/2012	14/5/2012	14/5/2012	12/3/2012	o i Mel er e i	5/4/2012	3/4/2012	29/3/2012	26/3/2012	24/3/2012	23/3/2012	19/3/2012	15/3/2012	15/3/2012	14/3/2012	8/3/2012	\$/3/2012	5/3/2012	24/3/2012	23/3/2012	15/3/2012	15/3/2012	14/3/2012	13/3/2012	8/3/2012	5/3/2012	5/3/2012	210200	1/2/2012	27/1/2012	27/1/2012	26/1/2012	21/1/2012	17/1/2012	16/1/2012	Start		OLOACHICHE
(CONTRACTOR CONTRACTOR)	1/11/2008	18/4/2012	19/4/2012	9/2/2008	20/1/2008	100715007	78/0/2007	24/7/2012	25/7/2012		9/12/2009	9/12/2009	9/12/2009		24/5/2012	23/5/2012	22/5/2012	22/5/2012	22/5/2012	19/5/2012	24/5/2012	12/5/2012	ctotraror	5/4/2012	3/4/2012	2/4/2012	28/3/2012	24/3/2012	23/3/2012	22/3/2012	17/3/2012	24/3/2012	14/3/2012	12/3/2012	7/3/2012	14/3/2012	24/3/2012	2102/2/2012	17/3/2012	24/3/2012	14/3/2012	13/3/2012	19/3/2012	14/3/2012	5/4/2012	2107070	2/2/2012	31/1/2012	2/2/2012	26/1/2012	2102/1702	26/1/2012	16/1/2012	Finish	Revis	110100
10 上腹翅鎖皮							-		The state of the s																																												6	-	ed Master	יוסט במווו וס
						-	-				<b>4</b> 9/12	9/12	9/12							* *																	4 4							* *									4	2010	Revised Master Programme Rev (1	Met improvement works in opper cam i such Met, one onan M
外部任務									Name and Address of the Owner, when the Owner, which the Owner, whi																																												6	00	ne Rev (15)	Oligin Mar
																				~6.4		* 6 -	+ +) +	+, +1					4 × 2					~ ~		6:0:4		~ *		100	46	1		* 7								4) = 3	S	201		and obbe
摘要群組							and the second s														••																							••				••		••	••		V2 . V6	2		their dild obbet tall to wike
							Autobabababababababababa																																														6			-
							-		The second second																										4.4													KO4	4	المعال	40	48	8	201		
							Total and a deal and a deal and a deal and a								1	¢r.	(F)	<del>(</del>	(=	94	1			1-4	Þ.	P <b>√</b>	74	-	4574	P	9°4°	8	F	2	(T)	18	*	P	¥"	(8	<b>P</b> 4	+		48	1		•	4-1					K1	3		
							the district	TEST.																																													8	O2		
						***					* 30		in a		08.8				· * >			a = 4											#: # (#			ar w								* =:		-								2013		
																																																					-	3		

Drainage Services Department
Contract No. DC/2007/06
River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

	The state of the s		
11300 2019	Control to	South	03 04 001 02 03 04 001 02 03
Preservation and Protection of Preserved Trees	1265 days	2/11/2008	
Landscape Establishment Works	1265 days	2/11/2008	
Completion of Works	0 days	25/7/2012	
			h.Y
Section 6 - Landscape Establishemnt Works (Portion J, K & M)	1666 days?	28/9/2007	25(7):20(12)
Section 6 Landscape Works	1665 days	28/9/2007	24/7.012 [1935] The state of
Commencement of Works	I day	28/9/2007	
Material Submission	120 days	29/9/2007	25/1/2008
Submission Approval	0 days	9/2/2008	9/2/2008
Landscaping Hardworks	1161 days?	27/11/2008	19/4/2012 [19/4/2012] and the second of t
Landscaping Softworks	365 days	1/2/2011	19/4/2012
Submission of Tree Survey	400 days	29/9/2007	
Preservation and Protection of Preserved Trees	1265 days	2/11/2008	
Landscape Establishment Works	1265 days	2/11/2008	
Completion of Works	0 days	25/7/2012	
Section 7 - Landscape Establishemnt Works (Portion L, N & P)	1666 days?	28/9/2007	25/7/2012
Section 7 Landscape Works	1665 days	28/9/2007	2470012 and the second seco
Commencement of Works	1 day	28/9/2007	28/9/2007
Material Submission	120 days	29/9/2007	26/1/2008
Submission Approval	0 days	9/2/2008	9/2/2008
Landscaping Hardworks	1176 days?	12/11/2008	19/4/2012 has a second second second and the second sec
Landscaping Softworks	365 days	1/2/2011	19/4/2012
Submission of Tree Survey	400 days	29/9/2007	1/11/2008
Preservation and Protection of Preserved Trees	1265 days	2/11/2008	$25 M_{\odot} $ 0.12 $_{\odot}$ 1.13
Landscape Establishment Works	1265 days	2/11/2008	
Completion of Works	0 days	25/7/2012	25/7/2012
Section 8 - All Remaining Work at All Portions	1301 days?	28/9/2007	3/5/2011
Commencement of Works	1 day	28/9/2007	289/2007
All remaining works at all Area	1300 days	29/9/2007	95/2011   RESERVE SERVE
Completion of Works	0 days	3/5/2011	
	CARD	28/9/2007	

	Revised Master Prog Rev. 15 日期: 22/3/2011	
	進度	52.71
	<b>新型</b>	The state of the s
	施型	里在牌
With the second second	1	
The state of the s	上類型里程碑	上級空口級
	0	口獨臣的方法 "一年一年一年一年一年一年一年一年一年一年一年一年一年一年一年一年一年一年一年
	分割	至7到7551第一丁
将32页	專案摘要	
	專案摘要	3/11/11/15
	4	Annichment Control of Control
	期限	TW-10-26 Inf
	Q	