

Contract No. : DC/2007/06
**River Improvement Works in Upper Lam Tsuen,
She Shan River and Upper Tai Po River**

ENVIRONMENTAL MONITORING AND AUDIT

MONTHLY EM&A REPORT of

UPPER TAI PO RIVER


for August 2011

Environmental Pioneers & Solutions Limited
Flat A, 19/F Chaiwan Industrial Centre,
20, Lee Chung Street, Chai Wan, Hong Kong
Tel: 2556 9172 Fax: 2856 2010

The Contents of this report have been

Certified by:

Signature:   Date: 26.9.2011
Ms. Goldie Fung
(Environmental Team Leader)

Signature:  Date: 18 September 2011
Dr. Mark Shea
(Ecologist)

and Verified by:


Signature:  Date: 26-9-2011
Mr. Roger Leung
(Independent Environment Checker)

TABLE OF CONTENTS

Executive summary.....	4
1.0 Introduction.....	6
2.0 Environmental status.....	6
2.1 Project area.....	6
2.2 Construction programme	6
2.3 Proposed construction sequences.....	7
2.4 Construction activities for the reporting period	9
2.5 Construction activities for the next reporting period	9
2.6 Exceedance with the environmental performance limits	9
2.7 Summary of complaints	9
3.0 Ecological monitoring results	10
4.0 Noise monitoring results	10
5.0 Vibration monitoring results	10
6.0 Environmental issues and actions	11
6.1 Site inspections and key environmental issues	11
6.2 Non-compliance	13
6.3 Recommendations.....	13
6.4 Implementation status and effectiveness of the mitigation measures	13
7.0 Waste management status	14
8.0 Status of environmental licensing and permit.....	15
9.0 Future key issues.....	16
10.0 Conclusion	17
Appendix A: Event and action plan for ecology.....	18
Appendix B: Action and limit level for construction noise	21
Appendix C: Reference standards for vibration.....	23
Appendix D: Noise monitoring results, graphical plots and location plan	25
Appendix E: Monitoring schedule for the present and next reporting period	37
Appendix F: Cumulative complaint log.....	40
Appendix G: Implementation status of environmental protection and mitigation measures	41
Appendix H: Cumulative waste flow table.....	45
Appendix I: Construction programme (Rev. No. 16).....	46

Executive summary

This is the thirty-sixth monthly Environmental Monitoring and Audit (EM&A) Report for the river improvement works at Upper Tai Po River under Drainage Services Department Contract No. DC/2007/06 entitled “River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River”. This report concludes the impact monitoring for the activities undertaken during the period from 1st August 2011 to 31st August 2011. Provision of temporary protection measures for wet season was the major site activity being carried out in this reporting period.

The Environmental Team (ET) is responsible for the EM&A works required in the EM&A manual. Site inspections were carried out on weekly basis to investigate and audit the equipment and work methodologies with respect to pollution control and environmental mitigation. The weekly inspections records and photos taken were kept.

Ecological impact monitoring was conducted on 21st July 2011 by the Ecologist Dr. Mark Shea. The ecological impact monitoring report prepared by the Ecologist is under preparation and the report will be provided in the next monthly report. Next ecological monitoring was arranged in January 2012. It was agreed with green groups and AFCD that capture survey would be carried out in different phases. The 1st and 2nd phases of capture survey were proposed to be carried out on 1st September 2011 and 6th and 7th October 2011 respectively. The summary of ecological site inspection findings and implementation status of environmental protection and mitigation for ecology, prepared by the Ecologist, are provided in table 6.2 and Appendix G respectively.

Environmental Team had carried out construction noise monitoring on weekly basis and no exceedance was found. Noise monitoring records for the reporting month and the data are presented in Section 4. The location plan and the graphical plots presenting the data are provided in Appendix D.

Piling works has been omitted. Therefore, no vibration monitoring was conducted by ET during the reporting month.

There was no non-compliance events recorded in this reporting month.

There was no formal complaint in relation to environmental issue received in the reporting month.

There was no breach of action and limit levels for this reporting month.

There was no reporting change for this month.

The construction activities for the next reporting period are gabion construction, retaining wall construction and rock breaking outside the river channel. In accordance with the contractual requirement, no excavation work within river channel is allowed to be carried out during wet season.

ET has reminded the contractor to provide environmental pollution control measures wherever necessary and to keep a good environmental management at site practice.

Since construction works will be resumed in next reporting month, Contractor was reminded to implement all environmental mitigation measures and requirements stated in the EP, EM&A Manual and the Environmental Management Plan, to ensure no violation of statutory requirements and to maintain a satisfactory environmental performance during the construction works.

1.0 Introduction

This is the thirty-sixth monthly Environmental Monitoring and Audit (EM&A) Report for the river improvement works at Upper Tai Po River under Drainage Services Department Contract No. DC/2007/06 entitled “River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River”. The site layout plan is shown in Figure 2.1. The Environmental Team, Environmental Pioneers & Solutions Limited appointed by Chiu Hing Construction and Transportation Company Limited, prepares the report. The report is to be submitted to the Contractor, the Engineer and the IEC.

This report presents the results of the environmental monitoring of the project activities for Upper Tai Po River conducted during the month of August 2011. This included regular site inspections once per week for verification of implementation of the mitigation measures as recommended in the Environmental Permit (EP-223/2005/A) (EP), EM&A Manual and the Contractor’s Environmental Management Plan (EMP).

2.0 Environmental status

2.1 Project area

The location of the project site – Upper Tai Po River starts from Ta Tit Yan of Yai Mo Shan, flows from southeast to northeast alongside Wilson Trail, turning northward before joining the Lam Tsuen River and then runs towards Tai Po Market. For the east of the river, there are active and abandoned cultivated lands. The village settlements are mainly located on the west and northeast side of the river bank, where the San Uk Ka and Lai Chi Shan establishment also lie. The Project site is indicated in **Figure 2.1**.

2.2 Construction programme

Approximately 0.6km of Upper Tai Po River will be improved to enhance the hydraulic performance of the river. The improvement works comprise the following:

- (1) Re-profiling and realignment of the Channel;
- (2) Inclusion of gabions and retaining wall for bank protection whilst providing a natural channel bed; and
- (3) Re-provisioning of footbridges and footpaths along the channel


The construction of the proposed improvement works for Upper Tai Po River has been commenced on September 15th 2008 and anticipated to complete in April 2012.

2.3 Proposed construction sequences

The proposed construction sequences are shown in the following:

- (1) Site clearance and preparation works
- (2) Construction of the maintenance access which involves the construction of retaining walls
- (3) River channel construction and excavation, involving the excavation works, construction of retaining walls and gabion walls
- (4) Re-provisioning of footbridges
- (5) Construction of footpaths
- (6) Landscaping works

Fig 2.1 Layout of construction area



Upper Tai Po River

2.4 Construction activities for the reporting period

Major construction activity carried out by the contractor during this reporting period includes:

- 1.) Provision of temporary protection measures for wet season

2.5 Construction activities for the next reporting period

Major construction activities carried out by the contractor anticipated for the coming month include:

- 1) Gabion construction
- 2) Retaining wall construction
- 3) Rock breaking outside the river channel

2.6 Exceedance with the environmental performance limits

There was no exceedance with the environmental performance limits for this reporting month. The event and action plan for Ecology is shown in Appendix A. The action and limit level for Noise is shown in Appendix B. The reference standards for vibration are shown in Appendix C.

2.7 Summary of complaints

No formal complaint in relation to environmental issues was received in this reporting month. Totally seventeen complaints had been received since the commencement of the contract. The cumulative complaint log is shown in Appendix F.

3.0 Ecological monitoring results

Ecological impact monitoring was conducted on 21st July 2011 by the Ecologist Dr. Mark Shea. The ecological impact monitoring report prepared by the Ecologist is under preparation and the report will be provided in the next monthly report. Next ecological monitoring was arranged in January 2012.

4.0 Noise monitoring results

In accordance with the EM&A Manual, monitoring locations were established at 11 N.S.R. locations. The descriptions of all 11 N.S.R. are shown in Table 4.1.

TABLE 4.1 Description of Noise Sensitive Receivers

Sensitive Receiver No.	Location and Description
UTP1	54B, Sheung Wun Yiu
UTP2	Village House in Lai Chi Shan
UTP3	Village House near Upper Tai Po River
UTP4	Village House near Upper Tai Po River
UTP5	Village House near Upper Tai Po River
UTP6	Village House near Upper Tai Po River
UTP7	Village House near Upper Tai Po River
UTP8	Village House near Upper Tai Po River
UTP9	49A, Pun Shan Chau
UTP10	Village House near the proposed access road
UTP11	49G, San Uk Ka

Noise monitoring was carried out by the Environmental Team on weekly basis for this reporting month. The scheduled monitoring dates were 5th, 12th, 19th and 26th August 2011. Measured $L_{eq(30min)}$ results ranged from 46.6dB(A) to 68.8dB(A). And therefore, no exceedance was recorded on within the reporting period.

For further details of the monitoring results, graphical plots and the location plan, please refer to the Appendix D.

5.0 Vibration monitoring results

There was no vibration monitoring results for this reporting month. Vibration monitoring will be started once the piling works start in Upper Tai Po River.

6.0 Environmental issues and actions

6.1 Site inspections and key environmental issues

Site inspections were undertaken routinely to inspect the construction activities in Upper Tai Po River to ensure that appropriate environmental protection and pollution control mitigation measures are properly implemented. Implementation status of environmental protection and mitigation measures is shown in Appendix G.

Within this reporting month, site inspections were conducted on 3rd, 10th, 17th, 23rd and 31st August 2011. A detailed checklist of each site inspections together with comments and relevant photos have been filed and kept for record. The findings from inspections were summarized in Table 6.1.

Ecological inspections by the Ecologist Dr. Mark Shea were carried out on 1st, 8th, 15th, 22nd, 29th and 31st August 2011. Details of findings were summarized in Table 6.2.

It was agreed with green groups and AFCD that capture survey would be carried out in different phases. The 1st and 2nd phases of capture survey were proposed to be carried out on 1st September 2011 and 6th and 7th October 2011 respectively.

Table 6.1 Summary results of site inspections findings

Date	Findings	Identification	Advice from ET	Action taken	Closing date	Remarks
22 Jun 11	No proper fencing for the tree B274D was observed at ch.0 of UTPR.	Observation	Contractor was reminded to rectify the discrepancy as soon as possible.	Proper fencing was provided by Contractor for the tree B274D at ch.0 of UTPR for prevention of any possible damage.	3 Aug 11	--
21 Jul 11	General refuse, construction waste and construction material were observed to be near the trees at approximate ch.400.	Observation	The Contractor was reminded to remove these materials and to implement good housekeeping practices. Also Contractor was reminded to protect the trees inside the Site from any possible causes of damage.	To be followed during the next reporting period.	Ongoing	--
27 Jul 11	The Environmental Permit (EP) was missing at the Site entrance of UTPR	Observation	Contractor was urged to display the EP as soon as possible.	The Environmental Permit (EP) copies were displayed at the Site entrance of UTPR.	17 Aug 11	--
3 Aug 11	Accumulated water was observed inside the construction holes along UTPR.	Observation	Contractor was recommended to remove the stagnant water as soon as possible to prevent mosquito breeding.	To be followed during the next reporting period.	Ongoing	--
10 Aug 11	No particular observation	N/A	N/A	N/A	N/A	--
17 Aug 11	Stagnant water and	Observation	Contractor was advised to	The concerned pit at ch.600	31 Aug 11	--

Date	Findings	Identification	Advice from ET	Action taken	Closing date	Remarks
	mosquito breeding were observed inside a pit at approximate ch.600 of UTPR.		remove the stagnant water as soon as possible and cover the pit with sand to prevent water accumulation and mosquito breeding.	of UTPR was filled with sand to prevent water accumulation and mosquito breeding (Fig 1). No stagnant water inside the pit was observed.		
23 Aug 11	Insufficient fencing area for tree protection zone was observed at approximate ch.0 of UTPR	Observation	Contractor was reminded to set up proper tree protection zone by robust fencing at dripline of the tree-crown as protective measure for preserved trees within the site.	To be followed during the next reporting period.	Ongoing	--
23 Aug 11	Equipments attached with hydraulic oil were observed at approximate ch 0 of UTPR	Observation	Contractor was advised to provide drip trays for the equipments for preventing the soil contamination.	To be followed during the next reporting period.	Ongoing	--
23 Aug 11	Fuel containers without drip tray were observed at ch.0 of UTPR	Observation	The Contractor was reminded to provide drip tray for the containers to prevent oil leakage.	To be followed during the next reporting period.	Ongoing	--
31 Aug 11	A broken water filled barrier was observed at approximate ch.600, which potentially causing mosquito breeding.	Observation	Contractor was recommended to replace or repair the broken water horse.	Contractor covered the hole with cotton tape immediately to prevent mosquito breeding.	31 Aug 11	

The summary of ecological inspection prepared by the Ecologist, Dr. Mark Shea is shown in Table 6.2.

Date	Observations	Advice from Ecologist	Action Taken	Closing Date
01 August 2011	No Major findings for this inspection	No Advice is required	No Action is required to be taken	N/A
08 August 2011	No Major findings for this inspection	No Advice is required	No Action is required to be taken	N/A
15 August 2011	No Major findings for this inspection	No Advice is required	No Action is required to be taken	N/A
22 August 2011	No Major findings for this inspection	No Advice is required	No Action is required to be taken	N/A
29 August 2011	No Major findings for this inspection	No Advice is required	No Action is required to be taken	N/A
31 August 2011	No Major findings for this inspection	No Advice is required	No Action is required to be taken	N/A

6.2 Non-compliance

There was no non-compliance events recorded in this reporting month.

6.3 Recommendations

Contractor was recommended to implement protective measures to the preserved trees to prevent any damages arisen from construction activities. The Contractor shall erect temporary protective fencing around the preserved trees to protect the whole area within the spread of the tree's crown. Contractor was also reminded that no construction works and stockpiling within the fencing area are allowed.

Also, Contractor was reminded to implement good housekeeping practice. Contractor shall assign proper waste collection area for segregation and storage before disposal. All waste generated should be properly collected, stored, and disposed as soon as possible to improve housekeeping performance of the construction site. Contractor was also reminded to provide drip tray for temporary storage of drums containing oil and chemical.

As it is still wet season and rainfall is expected for the next reporting month, specific precautions and actions concerned with rainstorms shall be taken. Contractor was reminded to minimize exposed soil surface and open stockpiles of construction materials by covering of tarpaulin or geo-textile to reduce the potential of soil erosion and contamination of runoff. Contractor was also reminded to remove stagnant water on site regularly to prevent mosquito breeding.

6.4 Implementation status and effectiveness of the mitigation measures

Refer to the table 6.1 and Section 6.2, contractor was seriously recommended to implement necessary mitigation measures to address environmental problem arisen from site activities.

7.0 Waste management status

It is the contractor's responsibility to ensure that all wastes produced during construction phase for the drainage improvement works are handled, stored and disposed in accordance with good waste management practices and EPD's regulation and requirement. Waste materials generated during construction activities such as construction and demolition(C&D) material, chemical wastes and general refuse, are recommended to be audited at regular intervals to ensure that proper storage, transportation and disposal practices are being implemented. **Table 7.1** is the Waste Disposal recorded by the Contractor in this month.

From the report of Contractor, C&D materials generated, were all reused and therefore no inert waste was disposed from the project.

The following table showed amount of waste generation, reused and disposed from this project site in this reporting month.

Table 7.1 Summary of Waste generated and disposed in August 2011

Type of waste	Amount generated	Amount reused	Amount disposed
Inert waste	0	0	0
Non-inert waste	0	0	0
Chemical waste	0	N/A	0

The cumulative waste flow table is shown in Appendix H.

8.0 Status of environmental licensing and permit

This project requires different permits and licenses to be run legally. **Table 8.1** is the summary of permits/ licenses for this project.

Table 8.1 Summary of Environmental Licensing and Permit Status

Description	License / Permit No.	Date of Issue	Date of Expiry	Remarks
Environmental Permit	EP-223/2005	31 st Aug, 2005	N/A	Superseded
Amended Environmental Permit	EP-223/2005/A	18 th Nov, 2008	N/A	Issued
Construction Noise Permit	N/A	N/A	N/A	N/A
Effluent Discharge License	3678	14 th Mar, 2008	31 st Mar, 2013	Issued
Registration as a Chemical Waste Producer	5213-724-C3251-03	19 th Dec, 2007	Not applicable	Issued
Billing Account for Disposal of Construction Waste	7006101	N/A	N/A	N/A

9.0 Future key issues

The construction activities for the next reporting period are gabion construction, retaining wall construction and rock breaking outside the river channel. According to the contractual requirement, no excavation work within river channel is allowed in wet season.

Since construction works will be resumed in next reporting month, Contractor was reminded to implement all environmental mitigation measures and requirements stated in the EP, EM&A Manual and the Environmental Management Plan, to ensure no violation of statutory requirements and to maintain a satisfactory environmental performance during the construction works.

Contractor was reminded to provide regular water spraying to dusty static area for dust suppression. Excessive storage of stockpile and exposed of earth surfaces should be prevented to minimize air quality impact arisen by wind erosion. Contractor was advised to assign a site area for temporary waste storage and segregation. Wastes accumulation should be prevented on site; licensed waste collection and disposal should be implemented regularly for hygiene issues.

To minimize water quality impact arising from construction activities within river channel, water quality mitigation measures should be implemented as far as practicable. Any muddy water, underground water or wastewater generated from construction activities should be diverted to proper treatment facility prior to discharge.

As it is still wet season and rainfall is expected for the next reporting month, specific precautions and actions concerned with rainstorms shall be taken. Contractor was reminded to minimize exposed soil surface and open stockpiles of construction materials by covering of tarpaulin or geo-textile to reduce the potential of soil erosion and contamination of runoff. Contractor was also reminded to remove stagnant water on site to prevent mosquito breeding.

10.0 Conclusion

Provision of temporary protection measures for wet season was the major site activity carried out by the Contractor in this reporting period.

Regular site meetings and inspection audits led by the seniors for discussing environmental issues were held among project proponent, Contractor and the Environmental Team on weekly basis.

Environmental Team had carried out construction noise monitoring on weekly basis. All results obtained were within limit and therefore no exceedance was recorded in this reporting month.

Piling works has been omitted. Therefore, no vibration monitoring was conducted during the reporting month.

From the summary of ecological site inspection findings and implementation status of environmental protection and mitigation for ecology, prepared by the Ecologist Dr. Mark Shea, there is no abnormal finding observed in the reporting month. The ecologist has no further advice and no action suggested to the contractor.

Ecological impact monitoring was conducted on 21st July 2011 by the Ecologist Dr. Mark Shea. The ecological impact monitoring report prepared by the Ecologist is under preparation and the report will be provided in the next monthly report.. Next ecological monitoring was arranged in January 2012. It was agreed with green groups and AFCD that capture survey would be carried out in different phases. The 1st and 2nd phases of capture survey were proposed to be carried out on 1st September 2011 and 6th and 7th October 2011 respectively.

There was no non-compliance events recorded in this reporting month.

There was no formal complaint in relation to environmental issue received in the reporting month.

The ET will continue to implement the environmental monitoring & audit programme in accordance with the EM&A Manual and Environmental Permit requirement.

Appendix A: Event and action plan for ecology

Event and action plan for ecology

In the event of non-compliance, the Event / Action plan prepared by the ecologist shall be followed. Detailed Event/ Action plan was shown in **Appendix Table 1** for reference.

It is not proposed to set population size of the three species (i.e. Three-lined Chinese Stream Catfish, Predaceous and the Hong Kong Newt) or other faunal species for the Action Level and Limit Level in the revised EM&A manual in considering the following reasons:

- I. The schedule capture surveys would let to decrease in the populations of the target species; and
- II. The planned drainage works would also temporally de-fauna the stream habitat.

It is considered logical and appropriate to audit non-compliance events in relation with ecological mitigation measures, which were specified in the EP and the PS of the project.

APPENDIX TABLE 1 Event / Action plan table for Ecology

Event	Action			
	ET	ER	IEC	Contractor
Non-conformity on one occasion	1. Identify Source 2. Inform the IEC and the ER 3. Discuss remedial actions with the IEC, the ER and the Contractor 4. Monitor remedial actions until rectification has been completed	1. Check report 2. Check the Contractor's working method 3. Discuss with the ET and the Contractor on possible remedial measures, 4. Advise the Contractor on effectiveness of proposed remedial measures 5. Check implementation of remedial measures	1. Ensure Remedial measures are properly implemented	1. Amend working methods 2. Rectify damage and undertake any necessary replacement
Repeated Non conformity	1. Identify Source 2. Inform the IEC and the ER 3. Increase monitoring frequency 4. Discuss remedial actions with the IEC, the ER and the Contractor 5. Monitor remedial actions until rectification has been completed 6. If exceedance stops, cease additional monitoring	1. Check monitoring report 2. Check the Contractor's working method 3. Discuss with the ET and the Contractor on possible remedial measures 4. Advise the Contractor on effectiveness of proposed remedial measures 5. Check implementation of remedial measures	1. Ensure Remedial measures are properly implemented	1. Amend working methods 2. Rectify damage and undertake any necessary replacement

Appendix B: Action and limit level for construction noise

The Action and Limit levels for construction noise are defined in **Appendix Table 2**

Appendix Table 2: Action and Limit Levels for Construction Noise

Time Period	Action	Limit
0700 – 1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A)*
0700 – 2300hrs on holidays; and 1900 – 2300 hrs on all other days		Subject to the control of Noise Control Ordinance
2300 – 0700 hrs of next day		Subject to the control of Noise Control Ordinance

*Limit level set in accordance with Particular Specification Section 26

Appendix C: Reference standards for vibration

Guidance regarding vibration limits is provided by the following British Standards (or their equivalent ISO standards):

BS 7385 - Measurement and evaluation of vibration in buildings. Part 2: Guide to damage levels from ground borne vibration.

BS 7385 suggests vibration levels, below which damage is unlikely to occur in 95% of buildings. For cosmetic damage, the level is 15 mm/s at 4 Hz, increasing to 20 mm/s at 15 Hz, increasing to 50 mm/s at 40 Hz and above. Minor structural damage is possible at vibration levels twice those given above, major damage at four times the levels given.

Appendix Table 3: Transient vibration guide values for cosmetic building damage (BS7385:Part 2 1993)

	Type of Building	Peak component particle velocity (mm/s) in frequency range of predominant pulse
1	Reinforced or framed structures	50 at 4 Hz and above
2	Un-reinforced or light framed structures	15 at 4 Hz, increasing to 20 at 15 Hz, increasing to 50 at 40 Hz and above.

The vibration magnitudes and frequencies refer to Peak Particle Velocities (PPV) occurring in any single direction, measured on the ground level of the building concerned.

Appendix D: Noise monitoring results, graphical plots and location plan

Location	Leq 30min	L ₁₀ 30min	L ₉₀ 30min	Date	Time Duration	Major Construction Noise	Other Noise source	Weather	Location description
UTP 1	64.3	65.5	54.9	5-Aug-11	15:00-16:00	N/A	Traffic noise & Background noise	Sunny	Façade
UTP 2	57.2	57.0	47.7	5-Aug-11	15:00-15:30	N/A	Traffic noise & Background noise	Sunny	Façade
UTP 3	62.4	62.9	62.0	5-Aug-11	14:30-15:00	N/A	Background noise	Sunny	Façade
UTP 4	53.8	54.6	52.2	5-Aug-11	14:00-14:30	N/A	Background noise	Sunny	Façade
UTP 5	54.6	55.4	53.1	5-Aug-11	13:30-14:00	N/A	Background noise	Sunny	Façade
UTP 6	52.1	53.5	49.2	5-Aug-11	10:15-10:45	N/A	Background noise & Public noise	Sunny	Façade
UTP 7	52.6	53.2	48.7	5-Aug-11	11:00-11:30	N/A	Background noise & Public noise	Sunny	Façade
UTP 8	58.0	58.8	57.1	5-Aug-11	11:30-12:00	N/A	Background noise	Sunny	Façade
UTP 9	55.2	55.8	54.2	5-Aug-11	12:00-12:30	N/A	Background noise	Sunny	Façade
UTP 10	47.5	49.1	40.4	5-Aug-11	9:45-10:15	N/A	Background noise	Sunny	Façade
UTP 11	53.8	52.9	48.5	5-Aug-11	9:15-9:45	N/A	Background noise	Sunny	*Free field

Note* An Additional of 3dB(A) had been added to the measurement result due to Free Field Correction

Location	Leq 30min	L ₁₀ 30min	L ₉₀ 30min	Date	Time Duration	Major Construction Noise	Other Noise source	Weather	Location description
UTP 1	65.7	66.1	54.8	12-Aug-11	15:39-16:09	N/A	Traffic noise & Background noise	Sunny	Façade
UTP 2	54.5	55.0	48.8	12-Aug-11	15:06-15:36	N/A	Traffic noise & Background noise	Sunny	Façade
UTP 3	62.7	63.5	62.0	12-Aug-11	14:30-15:00	N/A	Background noise	Sunny	Façade
UTP 4	52.1	52.9	50.4	12-Aug-11	13:25-13:50	N/A	Background noise	Sunny	Façade
UTP 5	51.6	51.9	48.6	12-Aug-11	13:57-14:27	N/A	Background noise	Sunny	Façade
UTP 6	55.3	52.7	47.2	12-Aug-11	10:12-10:42	N/A	Background noise	Sunny	Façade
UTP 7	54.6	54.2	45.9	12-Aug-11	10:43-11:13	N/A	Background noise & public noise	Sunny	Façade
UTP 8	58.7	59.3	57.6	12-Aug-11	11:15-11:45	N/A	Background noise	Sunny	Façade
UTP 9	56.3	56.8	55.0	12-Aug-11	11:45-12:15	N/A	Background noise	Sunny	Façade
UTP 10	60.9	63.3	42.3	12-Aug-11	9:36-10:06	N/A	Background noise & raining	Sunny	Façade
UTP 11	54.6	57.0	50.2	12-Aug-11	9:03-9:33	N/A	Background noise	Sunny	*Free field

Note* An Additional of 3dB(A) had been added to the measurement result due to Free Field Correction

Location	Leq 30min	L ₁₀ 30min	L ₉₀ 30min	Date	Time Duration	Major Construction Noise	Other Noise source	Weather	Location description
UTP 1	68.8	66.1	55.3	19-Aug-11	15:36-16:06	N/A	Traffic noise & Background noise	Sunny	Façade
UTP 2	60.7	57.9	47.2	19-Aug-11	15:02-15:32	N/A	Traffic noise & Background noise	Sunny	Façade
UTP 3	62.1	63.4	62.0	19-Aug-11	16:10-16:40	N/A	Background noise	Sunny	Façade
UTP 4	59.8	58.0	50.3	19-Aug-11	13:53-14:23	N/A	Background noise & Public noise	Sunny	Façade
UTP 5	60.8	56.2	49.4	19-Aug-11	14:23-14:53	N/A	Background noise & Public noise	Cloudy	Façade
UTP 6	60.5	60.6	48.0	19-Aug-11	10:30-11:00	N/A	Background noise & Public noise	Cloudy	Façade
UTP 7	61.4	64.9	46.0	19-Aug-11	11:00-11:30	N/A	Background noise & Public noise	Cloudy	Façade
UTP 8	60.8	59.9	57.7	19-Aug-11	11:34-12:04	N/A	Background noise & Public noise	Cloudy	Façade
UTP 9	61.0	61.5	54.5	19-Aug-11	12:05-12:35	N/A	Background noise	Cloudy	Façade
UTP 10	57.9	58.1	40.3	19-Aug-11	9:48-10:18	N/A	Background noise	Sunny	Façade
UTP 11	65.1	64.5	47.4	19-Aug-11	9:17-9:47	N/A	Background noise & Public noise	Sunny	*Free field



Note* An Additional of 3dB(A) had been added to the measurement result due to Free Field Correction



Location	Leq 30min	L ₁₀ 30min	L ₉₀ 30min	Date	Time Duration	Major Construction Noise	Other Noise source	Weather	Location description
UTP 1	66.9	68.7	56.6	26-Aug-11	3:53-4:23	Drilling	Traffic noise , Background noise	Sunny	Façade
UTP 2	57.1	58.7	48.3	26-Aug-11	3:20-3:50	Drilling	Traffic noise , Background noise	Sunny	Façade
UTP 3	64.6	67.5	60.3	26-Aug-11	2:48-3:18	N/A	Background noise	Sunny	Façade
UTP 4	56.4	58.8	49.3	26-Aug-11	13:41-14:11	N/A	Background noise & Public noise	Sunny	Façade
UTP 5	53.9	56.4	49.1	26-Aug-11	2:11-2:41	N/A	Background noise & Public noise	Sunny	Façade
UTP 6	54.5	57.9	43.9	26-Aug-11	10:20-10:50	N/A	Background noise & Public noise	Sunny	Façade
UTP 7	53.2	55.2	43.9	26-Aug-11	10:51-11:21	N/A	Background noise & Public noise	Sunny	Façade
UTP 8	58.3	58.9	57.2	26-Aug-11	11:24-11:54	N/A	Background noise	Sunny	Façade
UTP 9	57.8	60.3	54.1	26-Aug-11	11:53-12:23	N/A	Background noise	Sunny	Façade
UTP 10	46.6	46.0	40.1	26-Aug-11	9:38-10:08	N/A	Background noise	Cloudy	Façade
UTP 11	62.0	63.2	48.1	26-Aug-11	9:06-9:36	N/A	Background noise & Public noise	Cloudy	*Free field



Note* An Additional of 3dB(A) had been added to the measurement result due to Free Field Correction



Graphical plot for noise measurements



The followings were the graphical plots for the 11 monitoring locations. Each plot showed the date of measurement taken, day time limit of 75 dB(A) as well as the measured daytime level for each location. The graphs contain the data recorded from May 2011 to August 2011.

















Appendix E: Monitoring schedule for the present and next reporting period

Master Schedule of EM&A works in August 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	01/08	02/08	03/08	04/08	05/08	06/08
	Ecological site inspection		Site inspection at afternoon		Noise Monitoring	
07/08	08/08	09/08	10/08	11/08	12/08	13/08
	Ecological site inspection		Site inspection at afternoon		Noise Monitoring	
14/08	15/08	16/08	17/08	18/08	19/08	20/08
	Ecological site inspection		Site inspection and at afternoon		Noise Monitoring	
21/08	22/08	23/08	24/08	25/08	26/08	27/08
	Ecological site inspection	Site inspection and SSEMC at afternoon			Noise Monitoring	
28/08	29/08	30/08	31/08			
	Ecological site inspection		Site inspection at afternoon Ecological site inspection			

Master Schedule of EM&A works in September 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				01/09	02/09	03/09
	Ecological site inspection		Site inspection at afternoon	1 st Capture Survey	Noise Monitoring	
04/09	05/09	06/09	07/09	08/09	09/09	10/09
	Ecological site inspection		Site inspection at afternoon		Noise Monitoring	
11/09	12/09	13/09	14/09	15/09	16/09	17/09
	Ecological site inspection		Site inspection and at afternoon		Noise Monitoring	
18/09	19/09	20/09	21/09	22/09	23/09	24/09
	Ecological site inspection		Site inspection and SSEMC at afternoon		Noise Monitoring	
25/09	26/09	27/09	28/09	29/09	30/09	
	Ecological site inspection		Site inspection at afternoon Ecological site inspection		Noise Monitoring & Ecological site inspection	

Appendix F: Cumulative complaint log

Environmental Parameters	Cumulative no. Brought forward	No. of complaint August 2011	Overall Total
Air/Dust	3	0	3
Noise	5	0	5
Water	9	0	9
House Keeping Hygiene	0	0	0
Chemical waste	0	0	0
Total	17	0	17

Appendix G: Implementation status of environmental protection and mitigation measures

Implementation status of environmental protection and mitigation

Environmental Aspect	Protection / Mitigation Measures	Implementation status	Follow-up action
Construction Noise	No percussive piling shall be carried out	Implemented	Not required
	-Use well maintained construction plant	Implemented	Not required
	-Shut down plants between work periods	Implemented	Not required
	-Install silencers on construction equipment	Implemented	Not required
	-Locate mobile plant far away from NSRs	Implemented	Not required
	-Quiet plants should be used	Implemented	Not required
	-2m high temporary noise barriers, as stipulated in EP condition 2.9, shall be installed	Implemented	Not required
Fugitive Dust Emission	-Implement regular watering and vehicle washing facilities	Implemented	Not required
	-Cover excavated or stockpile of dusty material by impervious sheeting or sprayed with water	Implemented	Not required
	-Use tarpaulin to cover dusty materials on vehicles	Implemented	Not required
Water Quality	Excavation works within the Tai Po River within the Project shall be carried out in stages and excavation area for each stage shall be limited to section of half width of the channel and less than 100m long at any one time in order to maintain water flow within the river during construction stage	Implemented	Not required
	Land-based plant shall be employed and site run-off shall be directed towards regularly cleaned and maintained silt traps and oil / grease separators to minimize leakage and loss of sediments during excavation	Implemented	Not required
	Large boulders removed from the Tai Po River within the Project during excavation shall be re-instated upon completion of works A section of 150m long natural riverbank on the western side of the river channel (Ch0 –Ch150) shall be retained	Implemented	Not required
	The excavation area shall be enclosed with bunds or barriers and dewatered prior to excavation to minimize the impacts upon the downstream of the Tai Po River	Implemented	Not required

	Provide silt trap and oil interceptor to remove the oil, lubricants, grease, silt, grit and debris from the wastewater before pumped to the public storm water drainage system	Implemented	Not required
	Provide site toilet facilities	Implemented	Not required
Waste Management	Reuse excavated material as far as possible	Implemented	Not required
	Recycle scrap metals or abandoned equipment	Implemented	Not required
	Adopt a trip ticket system for the disposal of C&D materials	Implemented	Not required
	All general refuse should be segregated and stored in enclosed bins or compaction units	Implemented	Not required
Vibration	Percussive piling is to be replaced by bore-hole piling to minimize vibration impacts to the two identified Declared monuments	Not applicable at this stage	Not required
	Carrying out of vibration monitoring to ensure that vibration associated with the construction phase do not exceed the threshold limit otherwise contractor have to review the work method and construction activities have to be slow down or rescheduled to reduce the impacts	Not applicable at this stage	Not required
	Close monitoring and measurement on the cracks of the external wall of Fan Sin Temple during construction works will be carried out. Any changes on the cracks will be recorded for the contractor to slow down the construction activities accordingly; and to review the work methods and equipments immediately	Not Applicable at this stage	Not required

Implementation status of environmental protection and mitigation for ecology,
 prepared by the Ecologist, Dr. Mark Shea.

Environmental Aspect	Protection / Mitigation Measures	Implementation status	Follow-up action
Ecology	Large boulders will be returned to the riverbed following the excavation works.	Not applicable	Not required
	Construction works from Ch. 0.0m – Ch. 150m would be along one side of the river only	Not applicable	Not required
	Approximately 150m of the existing natural riverbank on the western side of the river would be retained.	Implemented	Not required
	Excavation works within the river channel should be restricted to an enclosed dewater section of the river, and would be limited to sections 50-100m long at any one time.	Implemented	Not required
	Flows to the area downstream shall be maintained at all times during the construction phase	Implemented	Not required
	Capture survey shall be conducted within the Tai Po River before commencement of works. The captured target species shall be relocated to areas of the watercourse upstream of the watercourse upstream of the Tai Po River	Capture surveys had been conducted at the beginning of the Contract, during the wet season July/August 2008 and 4 th November 2008	Not required
	Temporary noise barriers should be constructed to control noise impacts to habitats and associated wildlife within and adjacent to the proposed works area	Implemented	Not required
	Excavation works shall be carried out by land based plant within enclosed dry section of river channel.	Implemented	Not required
	Compensatory planting of trees and other vegetation along the banks of the newly improved drainage channel should be provided to compensate for the loss of riparian vegetation.	Not applicable	Not required
	Operation phase activities in the improved drainage channel would be limited to periodic channel maintenance such as de-silting.	Not applicable	Not required

Appendix H: Cumulative waste flow tableCumulative waste flow table showing amount of wastes generated, reused and disposed since 15th September 2008

Type of waste	Inert Waste			Non-Inert Waste			Chemical Waste	
	Amount generated	Amount reused	Amount disposed	Amount generated	Amount reused	Amount disposed	Amount generated	Amount disposed*
Year 2008 to 2009	36.9m ³	0	36.9m ³	2.000 tonnes	0	2.000 tonnes	20kg	20kg
Year 2010	1955m ³	1955m ³	0	0.192 tonnes	0	0.192 tonnes	0	0
January 2011	117m ³	117m ³	0	0.040 tonnes	0	0.040 tonnes	0	0
February 2011	581m ³	581m ³	0	0.045 tonnes	0	0.045 tonnes	0	0
March 2011	927m ³	927m ³	0	0.047 tonnes	0	0.047 tonnes	0	0
April 2011	467m ³	467m ³	0	0.050 tonnes	0	0.050 tonnes	0	0
May 2011	835 m ³	835 m ³	0	0.015 tonnes	0	0.015 tonnes	0	0
June 2011	3 m ³	3 m ³	0	0.001 tonnes	0	0.001 tonnes	0	0
July 2011	0	0	0	0	0	0	0	0
August 2011	0	0	0	0	0	0	0	0
Total	4921.9m³	4885m³	36.9m³	2.390 tonnes	0	2.390 tonnes	20kg	20kg

Remark*: Chemical wastes generated from the project sites including Upper Tai Po River, Lam Tsuen River and She Shan River were centralized for disposal

Appendix I: Construction programme (Rev. No. 16)

Drainage Services Department

Contract No. DC/2007/06

River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

Revised Master Programme Aug 2010 - Apr 2013 Rev (16)

識別碼	任務名稱	工期	開始時間	完成時間	前置任務	資源名稱	2008年		2009年		2010年		2011年		2012年		2013年	
							H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	
1174	Programme of Upper Tai Po River	764 days?	2010/4/1	2012/8/15														
1175	Wet Season of 2010	214 days	2010/4/1	2010/10/31														
1176	Wet Season of 2011	149 days	2011/4/1	2011/9/30														
1177	Works Suspended Due to Villager's Rally	42 days?	2010/1/17	2010/12/18														
1178	Ch 230-350	366 days?	2011/1/28	2012/4/19														
1179	Gabion Wall (Ch 230-275 RHS) TG1/TG1A	40 days	2011/1/28	2011/3/12														
1183	Retaining Wall (Ch 275-330 RHS) TR1 (replaced by AD1)	183 days?	2011/3/7	2011/10/17		TP2												
1184	Excavation and Formation	12 days	2011/3/7	2011/3/19	1181													
1185	Laying Concrete block and gabion units (Ch275-320 RHS)	12 days	2011/3/21	2011/4/2	1184													
1186	Backfilling	6 days	2011/4/4	2011/4/11	1185													
1187	Excavation and Formation	7 days	2011/1/03	2011/1/10/11	1176													
1188	Laying Concrete block and gabion units (Ch320-330 RHS)	4 days	2011/1/0/12	2011/1/0/15	1187													
1189	Backfilling	1 day?	2011/1/0/17	2011/1/0/17	1188													
1190	Drainage & Footpath (CH 275-320 RHS)	21 days	2011/1/0/3	2011/1/0/27	1176													
1191	Construction of drainage & footpath	21 days	2011/1/0/3	2011/1/0/27	1176													
1192	Gabion Wall (Ch 315-330 LHS) TG2A	29 days	2011/1/2/21	2012/1/30														
1193	Remove Concrete Blocks and shotcrete	14 days	2011/1/2/21	2012/1/9	1198SS-14 edays													
1194	Excavation and Formation	7 days	2012/1/1/0	2012/1/1/6	1198													
1195	Gabion Wall Construction (Ch 315-330 LHS)	9 days	2012/1/1/4	2012/1/2/7	1194FS-3 edays													
1196	Backfilling	2 days	2012/1/1/28	2012/1/1/30	1195													
1197	Maintenance Staircase (Ch 315 LHS)	4 days	2012/1/1/4	2012/1/1/7														
1198	Formwork and concreting	4 days	2012/1/1/4	2012/1/1/7	1224													
1199	Drainage & Footpath (Ch 307-330 LHS)	14 days	2012/1/1/28	2012/2/1/13														
1200	Construction of drainage & footpath	14 days	2012/1/1/28	2012/2/1/13	1195													
1201																		
1202	Temp Utility and Pedestrian Diversion at Ch230	195 days	2011/8/1	2012/3/24														
1203	Temp UU diversion near Ch230	52 days	2011/8/1	2011/9/30														
1204	Implementation of Pedestrian diversion Scheme	119 days	2011/1/1/1	2012/3/24														
1205																		
1206	Demolition of Interim Footbridge at Ch230	17 days	2011/1/0/3	2011/1/0/22		TP2A												
1207	Construct Temp crossing at Ch230	7 days	2011/1/0/3	2011/1/0/11	1203													
1208	Demolition of Interim Footbridge	10 days	2011/1/0/12	2011/1/0/22	1207													
1209																		
1210	Gabion Wall (Ch 230-257 LHS) TG2/TG2A/TG2B	31 days	2011/1/0/18	2011/1/1/22		TP2A												
1211	Remove Shotcrete & concrete block	5 days	2011/1/0/18	2011/1/0/22	1208PF													
1212	Excavation and Formation	13 days	2011/1/0/24	2011/1/1/7	1211													
1213	Gabion Wall Construction (Ch 230-257 LHS)	12 days	2011/1/1/1	2011/1/1/14	1212FS-7 edays													
1214	Backfilling	3 days	2011/1/1/15	2011/1/1/17	1213													
1215	Maintenance Staircase (Ch 242 LHS)	4 days	2011/1/1/18	2011/1/1/22		TP2A												
1216	Formwork and concreting	4 days	2011/1/1/18	2011/1/1/22	1214													
1217	Gabion Wall (Ch 257-270 LHS) TG4	15 days	2011/1/1/16	2011/1/2/2		TP2A												
1218	Remove Concrete Blocks and shotcrete	5 days	2011/1/1/16	2011/1/1/21	1214FS-2 days													
1219	Excavation and Formation	8 days	2011/1/1/21	2011/1/1/29	1218FS-1 day													
1220	Gabion Wall Construction (Ch 257-270 LHS)	4 days	2011/1/1/26	2011/1/1/30	1219FS-3 days													
1221	Backfilling	2 days	2011/1/2/1	2011/1/2/2	1220													
1222	Retaining Wall (Ch 275-315 LHS) TR1 (replaced by AD1)	39 days	2011/1/2/1	2012/1/1/18		TP2A												
1223	Remove Concrete Blocks and shotcrete	5 days	2011/1/2/1	2011/1/2/6	1221SS													
1224	Excavation and Formation	21 days	2011/1/2/7	2012/1/3	1223													
1225	Laying Concrete block and gabion units	21 days	2011/1/2/14	2012/1/10	1224SS+7 edays													
1226	Backfilling	7 days	2012/1/1/1	2012/1/1/8	1225													
1227	Drainage & Footpath (Ch 200-307 LHS)	60 days	2011/1/1/18	2012/2/2														

Revised Master Prog (Aug10-Apr13)
日期: 2011/7/26

任務		里程碑		上層型任務		上層型進度		外部任務		摘要群組	
進度		摘要		上層型里程碑		分割		專案摘要		期限	

第 24 頁

Drainage Services Department
Contract No. DC/2007/06
River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

Revised Master Programme Aug 2010 - Apr 2013 Rev (16)

識別碼	任務名稱	工期	開始時間	完成時間	前置任務	資源名稱	2008年		2009年		2010年		2011年		2012年		2013年	
							H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	
1228	Construction of drainage & footpath (Ch 200-307 LHS)	60 days	2011/11/18	2012/2/2	1214,1226FF+7 e													
1229	River Bed formation (Ch205-236)	7 days	2011/12/3	2011/12/10	TP2A													
1230	River Bed formation (Ch205-236)(From TB03 to Step2)	7 days	2011/12/3	2011/12/10	1221													
1231	Step 2 & Stilling Basin (Ch 236)	20 days	2011/12/12	2012/1/6														
1232	Construction of Step 2 (Assume Mass Concrete)	10 days	2011/12/12	2011/12/22	1230													
1233	Construction of Stilling Basin (Assume Precast Conc Blocks)	10 days	2011/12/23	2012/1/6	1232													
1234	Cascade (Ch 275)	21 days	2012/1/4	2012/1/31	TP2A													
1235	River Bed formation (Ch236-275)	7 days	2012/1/4	2012/1/11	1233FS-3 days													
1236	Construction of Cascade (Ch 275)	14 days	2012/1/12	2012/1/31	1235													
1237	Step 3 (Ch 307)	28 days	2012/1/30	2012/3/1														
1238	River Bed formation (Ch275-307)	7 days	2012/1/30	2012/2/7	1236FS-3 days	TP2												
1239	Construction of Step 3 (Assume Mass Concrete)	10 days	2012/2/8	2012/2/18	1238													
1240	Construction of Stilling Basin (Assume Precast Conc Blocks)	10 days	2012/2/20	2012/3/1	1239													
1241	River Bed formation (Ch 236-330)	30 days	2012/1/27	2012/3/1	T2A													
1242	Placing Grade 500 size Stone	30 days	2012/1/27	2012/3/1	1240FF													
1243	Lighting at CH 250-320	45 days	2012/2/3	2012/3/26														
1244	Construction of Drawpits / Ductings	21 days	2012/2/3	2012/2/27	1228													
1245	Public lighting Installation (CE2318)	12 days	2012/2/28	2012/3/12	1244													
1246	Public lighting Installation (CE2317)	12 days	2012/2/28	2012/3/12	1244													
1247	T&C	6 days	2012/3/13	2012/3/19	1245,1246													
1248	Removal of existing lighting (VA1311-Z1)	6 days	2012/3/20	2012/3/26	1247													
1249																		
1250	Footbridge TB04 (Ch 330)	137 days	2011/10/12	2012/3/26														
1251	Construction of Abutment A (LES)	22 days	2011/11/28	2011/12/22														
1252	Excavation and Blinding	5 days	2011/11/28	2011/12/2	1331													
1253	Formwork and rebar fixing for base slab	5 days	2011/12/3	2011/12/8	1252													
1254	Concreting of base slab	1 day	2011/12/9	2011/12/9	1253													
1255	Stripping off formwork	3 days	2011/12/10	2011/12/13	1254													
1256	Rebar fixing and shuttering formwork for column	5 days	2011/12/14	2011/12/19	1255													
1257	Concreting of column	1 day	2011/12/20	2011/12/20	1256													
1258	Stripping off formwork	2 days	2011/12/21	2011/12/22	1257													
1259	Construction of Abutment B (RHS)	24 days	2011/10/12	2011/11/8	TP2													
1260	Remove shotcrete	2 days	2011/10/12	2011/10/13	1187													
1261	Excavation and Blinding	5 days	2011/10/14	2011/10/19	1260													
1262	Formwork and rebar fixing for base slab	5 days	2011/10/20	2011/10/25	1261													
1263	Concreting of base slab	1 day	2011/10/26	2011/10/26	1262													
1264	Stripping off formwork	3 days	2011/10/27	2011/10/29	1263													
1265	Rebar fixing and shuttering formwork for column	5 days	2011/10/31	2011/11/4	1264													
1266	Concreting of base slab	1 day	2011/11/5	2011/11/5	1265													
1267	Stripping off formwork	2 days	2011/11/7	2011/11/8	1266													
1268	Construction of decking (steel deck)	16 days	2012/2/2	2012/2/20														
1269	Excavation and blinding	1 day	2012/2/2	2012/2/2	1268													
1270	T&C	10 days	2012/2/2	2012/2/11	1269													
1271	Public lighting	2 days	2012/2/19	2012/2/19	1270													
1272	Demolition of Bridge TB-A	17 days	2012/3/7	2012/3/26														
1273	Water Pipe Diversion	14 days	2012/3/7	2012/3/22	1260													
1274	Remove concrete pipes and demolition works	3 days	2012/3/23	2012/3/26	1273													
1275	Lighting at Footbridge TB04	11 days	2012/3/7	2012/3/19														
1276	Construction of Drawpits / Ductings	7 days	2012/3/7	2012/3/14	1269													
1277	Public lighting Installation (CE2315)	3 days	2012/3/15	2012/3/17	1276													
1278	Public lighting Installation (CE2316)	3 days	2012/3/15	2012/3/17	1276													

Revised Master Prog (Aug10-Apr13)
日期: 2011/7/26

任務 里程碑 上層型任務 上層型進度 外部任務 摘要群組
 進度 摘要 上層型里程碑 分割 專案摘要 期限

Drainage Services Department

Contract No. DC/2007/06

River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

Revised Master Programme Aug 2010 - Apr 2013 Rev (16)

識別碼	任務名稱	工期	開始時間	完成時間	前置任務	資源名稱	2008年		2009年		2010年		2011年		2012年		2013年	
							H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	
1279	T&C	1 day	2012/3/19	2012/3/19	1278													
1280	Construction of Gabion Wall at TB-A	5 days	2012/3/27	2012/3/31														
1281	Excavation and Formation	2 days	2012/3/27	2012/3/28	1274													
1282	Gabion Wall Construction (adj TBA LHS)	2 days	2012/3/29	2012/3/30	1281													
1283	Backfilling	1 day	2012/3/31	2012/3/31	1282													
1284																		
1285	Footbridge TB05 (ch 350)	329 days	2011/3/10	2012/4/19														
1286	Construction of Abutment A (LHS)	20 days	2011/12/31	2012/1/27														
1287	Excavation and Blinding	5 days	2011/12/31	2012/1/6	1323													
1288	Formwork and rebar fixing for base slab	4 days	2012/1/7	2012/1/11	1287													
1289	Concreting of base slab	1 day	2012/1/12	2012/1/12	1288													
1290	Stripping off formwork	3 days	2012/1/13	2012/1/16	1289													
1291	Rebar fixing and shuttering formwork for column	4 days	2012/1/17	2012/1/20	1290													
1292	Concreting of column	1 day	2012/1/21	2012/1/21	1291													
1293	Stripping off formwork	2 days	2012/1/25	2012/1/27	1292													
1294	Construction of Abutment B (RHS)	19 days	2011/3/10	2011/3/31														
1302	Construction of decking	57 days	2012/1/28	2012/4/3														
1303	Adjust foundation of bridge top	15 days	2012/3/25	2012/3/29	1293													
1304	Erection of steel deck & concrete deck	4 days	2012/3/16	2012/3/20	1303													
1305	Deck finishing	19 days	2012/3/20	2012/3/31	1304													
1306	Roofing installation	2 days	2012/3/22	2012/3/31	1305													
1307	Demolition of Bridge TB-B	17 days	2012/3/21	2012/4/13														
1308	Water Pipe Diversion	14 days	2012/3/21	2012/4/10	1304													
1309	Remove concrete pipes and demolition works	3 days	2012/4/11	2012/4/13	1308													
1310	Lighting at Footbridge TB05	10 days	2012/2/9	2012/2/20														
1311	Construction of Drawpits / Ductings	6 days	2012/2/9	2012/2/15	1303													
1312	Public lighting installation (CE2313)	3 days	2012/2/16	2012/2/18	1311													
1313	Public lighting installation (CE2314)	3 days	2012/2/16	2012/2/18	1311													
1314	T&C	1 day	2012/2/20	2012/2/20	1313													
1315	Construction of Gabion Wall at TB-B	5 days	2012/4/14	2012/4/19														
1316	Excavation and Formation	2 days	2012/4/14	2012/4/16	1309													
1317	Gabion Wall Construction (adj TBB LHS)	2 days	2012/4/17	2012/4/18	1316													
1318	Backfilling	1 day	2012/4/19	2012/4/19	1317													
1319																		
1320																		
1321	Gabion Wall (Ch 335-345 LHS) TG2/TG2A	11 days	2011/12/21	2012/1/5		TP2												
1322	Remove concrete blocks and shotcrete	2 days	2011/12/21	2011/12/22	1258FF													
1323	Excavation and Formation	5 days	2011/12/23	2011/12/30	1322													
1324	Gabion Wall Construction (Ch 335-345 LHS)	5 days	2011/12/28	2012/1/3	1323FS-3 edays													
1325	Backfilling	2 days	2012/1/4	2012/1/5	1324													
1326	Drainage & Footpath (Ch 335-345 LHS)	12 days	2012/1/16	2012/1/19														
1327	Construction of drainage & footpath	12 days	2012/1/16	2012/1/19	1325													
1328	Gabion Wall (Ch 330-345 RHS) TG2	16 days	2011/11/19	2011/11/26		TP2												
1329	Excavation and Formation	6 days	2011/11/19	2011/11/15	1267													
1330	Gabion Wall Construction (Ch 330-345 RHS)	8 days	2011/11/14	2011/11/22	1329FS-3 edays													
1331	Backfilling	4 days	2011/11/23	2011/11/26	1330													
1332	Drainage & Footpath (Ch 330-340 RHS)	12 days	2011/11/28	2011/12/10														
1333	Construction of drainage & footpath	12 days	2011/11/28	2011/12/10	1331													
1334																		
1335	River Bed formation (Ch 330-350)	8 days	2012/3/7	2012/3/15		TP2												
1336	Placing Grade 500 toe Stone	8 days	2012/3/7	2012/3/15	1269													

Revised Master Prog (Aug10-Apr1) 日期: 2011/7/26

任務
 里程碑
 上層型任務
 上層型進度
 外部任務
 摘要詳述

進度
 摘要
 上層型里程碑
 分割
 專案摘要
 期限

第 26 頁

Drainage Services Department

Contract No. DC/2007/06

River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

Revised Master Programme Aug 2010 - Apr 2013 Rev (16)

識別碼	任務名稱	工期	開始時間	完成時間	前置任務	資源名稱	2008年		2009年		2010年		2011年		2012年		2013年	
							H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	
1337																		
1338	Step 4 (Ch 350)	20 days	2012/3/21	2012/4/17														
1339	River Bed formation (Ch340-350)	5 days	2012/3/21	2012/3/23	1304													
1340	Construction of Step 3 (Assume Mass Concrete)	10 days	2012/3/24	2012/4/5	1339													
1341	Construction of Stilling Basin (Assume Precast Conc Blocks)	7 days	2012/4/10	2012/4/17	1340													
1342																		
1343	Ch 45-100	480 days	2010/11/1	2012/5/23		TP1												
1344	Additional Boulder Trap	180 days	2011/10/3	2012/5/14	1176													
1345																		
1346	Footbridge TB02 (Ch 150)	480 days	2010/1/1	2012/5/23		TP1a												
1347	Construction of Abutment A (LHS)	23 days	2010/1/1	2010/1/23														
1355	Construction of decking	14 days	2012/3/14	2012/3/29														
1356	Brake a of steel deck 4 work deck	1 days	2012/3/14	2012/3/14	1423													
1357	MANAGEMENT	8 days	2012/3/17	2012/3/17	1356													
1358	Deck finishing	10 days	2012/3/17	2012/3/27	1356													
1359	Painting installation	7 days	2012/3/19	2012/3/26	1356													
1360	Lighting at Footbridge TB02	51 days	2012/3/19	2012/5/23														
1361	Construction of Drawpits / Deotings	21 days	2012/3/19	2012/4/16	1356													
1362	Public lighting installation (CE2308)	12 days	2012/4/17	2012/5/2	1361													
1363	Public lighting installation (CE2309)	12 days	2012/5/3	2012/5/16	1362													
1364	Removal of existing lighting (VA2642-A1)	6 days	2012/5/17	2012/5/23	1363													
1365																		
1366																		
1367	River Bed formation (Ch 100-150)	30 days	2012/3/19	2012/4/26														
1368	Excavation	20 days	2012/3/19	2012/4/14	1366													
1369	Place Gabion mattress	20 days	2012/3/30	2012/4/26	1368PS-10 days													
1370																		
1371	Gabion Wall (Ch 150-178 LHS) TG3A	172 days	2011/4/4	2011/11/1		TP1												
1372	Excavation and formation	19 days	2011/4/4	2011/4/29														
1373	Gabion Wall construction (Ch 150-178 LHS)	10 days	2011/10/15	2011/10/26	1376													
1374	Backfilling	5 days	2011/10/27	2011/11/1	1373													
1375	Gabion Wall (Ch 178-230 LHS) TG5A/TG2	15 days	2011/10/3	2011/10/20		TP1												
1376	Gabion Wall construction (Ch 178-230 LHS)	10 days	2011/10/3	2011/10/14	1176													
1377	Backfilling	5 days	2011/10/15	2011/10/20	1376													
1378	Maintenance Staircase (Ch 178 LHS)	4 days	2011/10/27	2011/10/31														
1379	Formwork and concreting	4 days	2011/10/27	2011/10/31	1373													
1380	Drainage & Footpath (Ch 150-Ca230 LHS)	21 days	2011/11/10	2011/11/23														
1381	Drainage & Footpath	21 days	2011/11/10	2011/11/23														
1382	Gabion Wal (Ch 100-150 RHS) TG2	40 days	2011/11/21	2012/1/9		TP1												
1383	Remove shotcrete	5 days	2011/11/21	2011/11/25	1385													
1384	Excavation and formation	21 days	2011/11/24	2011/12/17	1383PS-2 edays													
1385	Gabion Wall construction (Ch 100-150 RHS)	24 days	2011/11/22	2011/12/31	1384PS-16 edays													
1386	Backfilling	6 days	2012/1/3	2012/1/9	1385													
1387	Maintenance Staircase (Ch 130 RHS)	4 days	2012/1/5	2012/1/9														
1388	Formwork and concreting	4 days	2012/1/5	2012/1/9	1386FF													
1389	Drainage & Footpath (Ch 0-150 RHS)	45 days	2012/1/10	2012/3/5														
1390	Construction of drainage & footpath	45 days	2012/1/10	2012/3/5	1386													
1391																		
1392	Gabion Wall (Ch 150-178 RHS) TG4A	22 days	2011/10/31	2011/11/24		TP1												
1393	Remove Shotcrete	2 days	2011/10/31	2011/11/1	1374FF													
1394	Excavation and formation	8 days	2011/11/2	2011/11/10	1393													

Revised Master Prog (Aug10-Apr1)

日期: 2011/1/26

任務		里程碑		上層型任務		上層型進度		外部任務		摘要詳組	
進度		摘要		上層型里程碑		分割		專案摘要		期限	

第 27 頁

Drainage Services Department

Contract No. DC/2007/06

River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

Revised Master Programme Aug 2010 - Apr 2013 Rev (16)

識別碼	任務名稱	工期	開始時間	完成時間	前置任務	資源名稱	2008年		2009年		2010年		2011年		2012年		2013年	
							H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	
1395	Construction of Gabion Wall (Ch 160-178 RHS)	12 days	2011/1/17	2011/1/19	1394FS-4 edays													
1396	Backfilling	4 days	2011/1/21	2011/1/24	1395													
1397																		
1398	Footbridge TB03 (Ch 200)	116 days	2011/10/24	2012/3/13														
1399	Construction of Abutment B (RHS)	41 days	2011/10/24	2011/12/9														
1400	Excavation and Blinding, temp work	21 days	2011/10/24	2011/11/16	1208													
1401	Formwork and rebar fixing of base slab	7 days	2011/11/17	2011/11/24	1400													
1402	Concreting of base slab	1 day	2011/11/25	2011/11/25	1401													
1403	Stripping off formwork	2 days	2011/11/26	2011/11/28	1402													
1404	Rebar fixing and shuttering formwork for column	7 days	2011/11/29	2011/12/6	1403													
1405	Concreting	1 day	2011/12/7	2011/12/7	1404													
1406	Stripping off formwork	2 days	2011/12/8	2011/12/9	1405													
1407	Construction of Decking (TB03)	34 days	2011/11/17	2011/12/28														
1408	Modification of LHS table top	25 days	2011/11/17	2011/12/15	1406													
1409	Excavation of steel deck concrete	4 days	2011/11/18	2011/11/24	1408													
1410	Excavation	10 days	2011/12/15	2011/12/25	1409													
1411	Building base/beam	3 days	2011/12/15	2011/12/18	1409													
1412	Lighting at Footbridge TB03	27 days	2011/12/17	2012/1/20														
1413	Construction of Drawpits / Ductings	12 days	2011/12/17	2012/1/3	1411													
1414	Public lighting installation (CE2321)	6 days	2012/1/4	2012/1/10	1413													
1415	Public lighting installation (CE2322)	6 days	2012/1/11	2012/1/17	1414													
1416	T&C	1 day	2012/1/18	2012/1/18	1415													
1417	Removal of existing lighting (VA1309-Z1)	2 days	2012/1/19	2012/1/20	1416													
1418	Step 1 (Ch 178)	25 days	2012/2/2	2012/3/1														
1419	River Bed formation (CA178-205)	5 days	2012/2/2	2012/2/7	1428													
1420	Construction of Step 1 (Assume Mass Concrete)	10 days	2012/2/8	2012/2/18	1419													
1421	Construction of Stilling Basin (Assume Precast Conc Blocks)	10 days	2012/2/20	2012/3/1	1420													
1422	River Bed formation (Ch 150-178)	10 days	2012/3/2	2012/3/13														
1423	Place Gabion mattress	10 days	2012/3/2	2012/3/13	1421													
1424																		
1425	Gabion Wall (Ch 178-222 RHS) TG1/TG1A	40 days	2011/12/10	2012/2/1														
1426	Excavation and formation	25 days	2011/12/10	2012/1/11	1406													
1427	Construction of Gabion Wall (Ch 178-210 RHS)	25 days	2011/12/23	2012/1/27	1426FS-80 edays													
1428	Backfilling	4 days	2012/1/28	2012/2/1	1427													
1429																		
1430	Lighting CH 175-250	21 days	2012/2/3	2012/2/27														
1431	Construction of Drawpits / Ductings	12 days	2012/2/3	2012/2/16	1228													
1432	Public lighting installation (CE2319)	6 days	2012/2/17	2012/2/23	1431													
1433	Public lighting installation (CE2320)	6 days	2012/2/17	2012/2/23	1431													
1434	Public lighting installation (CE2323)	6 days	2012/2/17	2012/2/23	1431													
1435	Public lighting installation (CE2324)	6 days	2012/2/17	2012/2/23	1431													
1436	T&C	1 day	2012/2/24	2012/2/24	1435													
1437	Removal of existing lighting (VE2641-A1)	2 days	2012/2/25	2012/2/27	1436													
1438	Removal of existing lighting (VA1310-A1)	2 days	2012/2/25	2012/2/27	1436													
1439																		
1440	Ch -23-45	613 days	2010/8/30	2012/8/15														
1441	Retaining Wall at Access D (Boulder Trap)	41 days	2010/8/30	2010/9/11														
1461	Filling Work at Boulder Trap (RHS of downstream)	6 days	2010/8/30	2010/9/4														
1463	Dwarf Wall (Ch 60-75) RHS	23 days	2011/10/3	2011/10/29														
1464	Excavation and Blinding	4 days	2011/10/3	2011/10/7	1176													
1465	Formwork and rebar fixing of base slab	5 days	2011/10/8	2011/10/13	1464													

Revised Master Prog (Aug10-Apr1)

日期: 2011/7/26

任務進度

里程碑

概要

上層型任務

上層型進度

外部任務

概要

上層型里程碑

分類

專案概要

摘要群組

摘要

Drainage Services Department

Contract No. DCI/2007/06

River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

Revised Master Programme Aug 2010 - Apr 2013 Rev (16)

識別碼	任務名稱	工期	開始時間	完成時間	前置任務	資源名稱	2008年		2009年		2010年		2011年		2012年		2013年	
							H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	
1466	Concreting of base slab	1 day	2011/10/14	2011/10/14	1465													
1467	Stripping off formwork	1 day	2011/10/15	2011/10/15	1466													
1468	Rebar fixing and shuttering formwork for column	5 days	2011/10/17	2011/10/21	1467													
1469	Concreting	1 day	2011/10/22	2011/10/22	1468													
1470	Stripping off formwork	1 day	2011/10/24	2011/10/24	1469													
1471	Backfill	5 days	2011/10/25	2011/10/29	1470													
1472	Box Culvert 03 (Ch 45)	31 days	2011/10/31	2011/11/25														
1473	Construction of Base Slab	21 days	2011/10/31	2011/11/23														
1474	Remove boulder and wire fence	5 days	2011/10/31	2011/11/4	1471													
1475	Excavation and Blinding	7 days	2011/11/5	2011/11/12	1474													
1476	Formwork and rebar fixing	5 days	2011/11/14	2011/11/18	1475													
1477	Concreting	1 day	2011/11/19	2011/11/19	1476													
1478	Stripping off formwork	3 days	2011/11/21	2011/11/23	1477													
1479	Construction of Wall Stem and Top Slab	10 days	2011/11/24	2011/12/5														
1480	Formwork and rebar fixing	4 days	2011/11/24	2011/11/28	1478													
1481	Concreting	1 day	2011/11/29	2011/11/29	1480													
1482	Stripping off formwork	5 days	2011/11/30	2011/12/5	1481													
1483	Retaining Wall at Access D (Boulder Trap)	322 days	2011/7/18	2012/8/15														
1484	Retaining Wall (LHS)	49 days	2012/4/27	2012/6/26														
1485	Excavation and blinding	14 days	2012/4/27	2012/5/15	1369													
1486	Construction of Base Slab, Bay 2	8 days	2012/5/16	2012/5/24														
1487	Formwork and rebar fixing	4 days	2012/5/16	2012/5/19	1485													
1488	Concreting	1 day	2012/5/21	2012/5/21	1487													
1489	Stripping off formwork	3 days	2012/5/22	2012/5/24	1488													
1490	Construction of Base Slab, Bay 1	8 days	2012/5/25	2012/6/2														
1491	Formwork and rebar fixing	4 days	2012/5/25	2012/5/29	1489													
1492	Concreting	1 day	2012/5/30	2012/5/30	1491													
1493	Stripping off formwork	3 days	2012/5/31	2012/6/2	1492													
1494	Construction of Wall Stem, Bay 2	8 days	2012/6/4	2012/6/12														
1495	Formwork and rebar fixing	4 days	2012/6/4	2012/6/7	1493													
1496	Concreting	1 day	2012/6/8	2012/6/8	1495													
1497	Stripping off formwork	3 days	2012/6/9	2012/6/12	1496													
1498	Construction of Wall Stem, Bay 1	11 days	2012/6/13	2012/6/26														
1499	Formwork and rebar fixing	4 days	2012/6/13	2012/6/16	1497													
1500	Concreting	1 day	2012/6/18	2012/6/18	1499													
1501	Stripping off formwork	3 days	2012/6/19	2012/6/21	1500													
1502	Backfill the Retaining Wall	3 days	2012/6/22	2012/6/26	1501													
1503	Vehicle Access D	322 days	2011/7/18	2012/8/15														
1504	Road Kerb and formation	64 days	2011/7/18	2011/9/30														
1505	Pavement	30 days	2012/6/27	2012/8/1	1368,1502													
1506	Railing and street furniture	12 days	2012/8/2	2012/8/15	1505													
1507	Lighting at Access D	124 days	2011/10/24	2012/3/22														
1508	Construction of Drawpits / Ductings	21 days	2011/10/24	2011/11/16	1206													
1509	Public lighting installation (CE2300)	3 days	2012/3/14	2012/3/16														
1510	Public lighting installation (CE2301)	3 days	2012/3/14	2012/3/16														
1511	Public lighting installation (CE2302)	3 days	2012/3/14	2012/3/16														
1512	T&C	1 day	2012/3/17	2012/3/17	1511													
1513	Removal of existing lighting (VA1278-A1)	2 days	2012/3/19	2012/3/20	1512													
1514	Removal of existing lighting (VA1279-A1)	2 days	2012/3/21	2012/3/22	1513													
1515																		
1516	Ch 350-450	436 days?	2011/1/3	2012/6/13														

Revised Master Prog (Aug10-Apr1) 日期: 2011/7/26

 任務 里程碑 上層型任務 上層型進度 外部任務 摘要詳組
 進度 摘要 上層型里程碑 分割 專案摘要 期限

第 29 頁

Drainage Services Department

Contract No. DC/2007/06

River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

Revised Master Programme Aug 2010 - Apr 2013 Rev (16)

識別碼	任務名稱	工期	開始時間	完成時間	前置任務	資源名稱	2008年		2009年		2010年		2011年		2012年		2013年	
							H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	
1517	Gabion Wall (Ch 350-400 LHS) TR1 (AD)	42 days	2011/10/27	2011/12/14														
1518	Remove Concrete block and shotcrete	7 days	2011/10/27	2011/11/3	1517	6.2												
1519	Excavation and Formation	30 days	2011/11/1	2011/12/5	1518FS-3 days													
1520	Laying concrete blocks and gabion blocks	23 days	2011/11/12	2011/12/8	1519FS-20 days													
1521	Backfilling	5 days	2011/12/9	2011/12/14	1520													
1522	Gabion Wall (Ch 400-450 LHS) TR1 (AD)	46 days	2011/12/9	2012/2/7														
1523	Remove Concrete block and shotcrete	7 days	2011/12/9	2011/12/16	1522													
1524	Excavation and Formation	30 days	2011/12/14	2012/1/20	1523FS-3 days													
1525	Laying concrete blocks and gabion blocks	23 days	2012/1/3	2012/2/1	1524FS-20 days													
1526	Backfilling	5 days	2012/2/2	2012/2/7	1525													
1527	River Bed formation (Ch 350-400)	436 days?	2011/1/3	2012/6/13														
1528	Placing Grade 500 toe Stone	14 days	2012/3/21	2012/4/10	1525,1304													
1529																		
1530	Footbridge TB06 (Ch 400)	149 days?	2011/12/9	2012/6/13														
1531	Construction of Abutment A (LHS)	30 days	2011/12/9	2012/1/16														
1532	Remove Concrete block and shotcrete	3 days	2011/12/9	2011/12/12	1530													
1533	Excavation and Blinding	10 days	2011/12/13	2011/12/23	1532													
1534	Formwork and rebar fixing of base slab	5 days	2011/12/24	2011/12/31	1533													
1535	Concreting of base slab	1 day	2012/1/3	2012/1/3	1534													
1536	Stripping off formwork	2 days	2012/1/4	2012/1/5	1535													
1537	Rebar fixing and shuttering formwork for column	5 days	2012/1/6	2012/1/11	1536													
1538	Concreting	1 day	2012/1/12	2012/1/12	1537													
1539	Stripping off formwork	3 days	2012/1/13	2012/1/16	1538													
1540	Construction of decking	14 days	2012/4/11	2012/4/26														
1541	Fixing of steel deck to concrete deck	4 days	2012/4/11	2012/4/15	1540													
1542	Deck Finishing	10 days	2012/4/16	2012/4/26	1541													
1543	NA	0 days	2012/4/14	2012/4/14	1542													
1544	Painting steelwork	2 days	2012/4/16	2012/4/17	1543													
1545	Lighting at Footbridge TB06	14 days	2012/4/16	2012/5/3														
1546	Construction of Drawpits / Ductings	6 days	2012/4/16	2012/4/21	1545													
1547	Public lighting Installation (CE2311)	3 days	2012/4/23	2012/4/25	1546													
1548	Public lighting Installation (CE2310)	3 days	2012/4/26	2012/4/30	1547													
1549	T&C	2 days	2012/5/2	2012/5/3	1548													
1550	Demolition of Bridge TB-C	4 days?	2012/4/27	2012/5/3														
1551	Water Pipe Diversion	1 day?	2012/4/27	2012/4/27	1550													
1552	Pedestrian Diversion/Demolition works	3 days	2012/4/30	2012/5/3	1551													
1553	Construction of Gabion Wall at TB-C	35 days	2012/5/4	2012/6/13														
1554	Excavation and Formation	3 days	2012/5/4	2012/5/7	1553													
1555	Gabion Wall Construction (TBC LHS)	2 days	2012/5/8	2012/5/9	1554													
1556	Backfilling	30 days	2012/5/10	2012/6/13	1555													
1557																		
1558	Gabion Wall (Ch 400-450 RHS) TR1 (replaced by AD1)	30 days	2011/1/3	2011/2/1														
1562	Gabion Wall (Ch 400-450 LHS) TR1 (replaced by AD1)	0 days	2012/2/7	2012/2/7		dul 1531												
1567	Maintenance Staircase (Ch 420 LHS)	77 days	2012/2/3	2012/5/9														
1568	Formwork and concreting	4 days	2012/2/3	2012/2/7	1526FF													
1569																		
1570	Step 5 (Ch 410)	19 days	2012/4/16	2012/5/9		TP3												
1571	River Bed Formation (Ch400-410)	2 days	2012/4/16	2012/4/17	1541													
1572	Construction of Step 5 (Assume Mass Concrete)	10 days	2012/4/18	2012/4/30	1571													
1573	Construction of Stilling Basin (Assume Precast Conc Blocks)	7 days	2012/5/2	2012/5/9	1572													
1574																		

Revised Master Prog (Aug10-Apr13)
日期: 2011/7/26

任務: 里程碑: 上層型任務: 上層型進度: 外部任務: 摘要詳細:

進度: 摘要: 上層型里程碑: 分割: 專家摘要: 期限:

第 30 頁

Drainage Services Department

Contract No. DC/2007/06

River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

Revised Master Programme Aug 2010 - Apr 2013 Rev (16)

識別碼	任務名稱	工期	開始時間	完成時間	前置任務	資源名稱	2008年		2009年		2010年		2011年		2012年		2013年	
							H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	
1575	River Bed formation (Ch 410-450)	10 days	2012/5/10	2012/5/21		TP3												
1576	Placing Grade 500 toe Stone	10 days	2012/5/10	2012/5/21	1573													
1577																		
1578	Box Culvert TB01 (Ch 450)	40 days	2011/3/10	2011/4/29														
1579	Construction of Base Slab	21 days	2011/3/10	2011/4/2	1560													
1584	Construction of Wall Stem and Top Slab	19 days	2011/4/4	2011/4/29														
1588																		
1589	Drainage & Footpath (Ch350-450) LHS & RHS	45 days	2012/2/2	2012/3/24														
1590	Drainage & Footpath (Ch350-450) LHS & RHS	45 days	2012/2/2	2012/3/24	1525													
1591																		
1592	Lighting at CH 350-380	23 days	2012/3/26	2012/4/25														
1593	Construction of Drawpits / Ductings	14 days	2012/3/26	2012/4/14	1590													
1594	Public lighting installation (CE2312)	7 days	2012/4/16	2012/4/23	1593													
1595	T&C	2 days	2012/4/24	2012/4/25	1594													
1596																		
1597	Ch 450-525	380 days	2011/3/16	2012/6/27														
1598	Retaining Wall (ch 450-500) TR2 (RHS)	50 days	2011/10/3	2011/11/30		TP4												
1599	Remove Concrete block and shotcrete	7 days	2011/10/3	2011/10/11	1176													
1600	Excavation and Formation	35 days	2011/10/8	2011/11/17	1598SS+4 days													
1601	Base Slab Construction Bay 1+2 (RHS)	10 days	2011/10/18	2011/10/28														
1602	Formwork and rebar fixing	8 days	2011/10/18	2011/10/26	1600SS+10 days													
1603	Concreting	1 day	2011/10/27	2011/10/27	1602													
1604	Stripping off formwork	1 day	2011/10/28	2011/10/28	1603													
1605	Wall Stem Construction Bay 1+2 (RHS)	13 days	2011/10/29	2011/11/12														
1606	Formwork and rebar fixing	6 days	2011/10/29	2011/11/4	1604													
1607	Concreting	1 day	2011/11/5	2011/11/5	1606													
1608	Stripping off formwork	2 days	2011/11/7	2011/11/8	1607													
1609	Backfill	4 days	2011/11/9	2011/11/12	1608													
1610	Base Slab Construction Bay 2 (RHS) del	0 days	2011/10/28	2011/10/28														
1614	Wall Stem Construction Bay 2 (RHS) del	0 days	2011/10/28	2011/10/28														
1619	Base Slab Construction Bay 3 (RHS)	10 days	2011/10/29	2011/11/9														
1620	Formwork and rebar fixing	8 days	2011/10/29	2011/11/7	1604													
1621	Concreting	1 day	2011/11/8	2011/11/8	1620													
1622	Stripping off formwork	1 day	2011/11/9	2011/11/9	1621													
1623	Wall Stem Construction Bay 3 (RHS)	13 days	2011/11/10	2011/11/24														
1624	Formwork and rebar fixing	6 days	2011/11/10	2011/11/16	1622													
1625	Concreting	1 day	2011/11/17	2011/11/17	1624													
1626	Stripping off formwork	2 days	2011/11/18	2011/11/19	1625													
1627	Backfill	4 days	2011/11/21	2011/11/24	1626													
1628	Base Slab Construction Bay 4 (incl. Step 6)(RHS)	10 days	2011/10/20	2011/10/31														
1629	Formwork and rebar fixing	8 days	2011/10/20	2011/10/28	1602SS+2 days													
1630	Concreting	1 day	2011/10/29	2011/10/29	1629													
1631	Stripping off formwork	1 day	2011/10/31	2011/10/31	1630													
1632	Wall Stem Construction Bay 4 (RHS)	13 days	2011/11/1	2011/11/15														
1633	Formwork and rebar fixing	6 days	2011/11/1	2011/11/7	1631													
1634	Concreting	1 day	2011/11/8	2011/11/8	1633													
1635	Stripping off formwork	2 days	2011/11/9	2011/11/10	1634													
1636	Backfill	4 days	2011/11/11	2011/11/15	1635													
1637	Base Slab Construction Bay 5 (incl. Step 6)(RHS)	13 days	2011/11/1	2011/11/15														
1638	Formwork and rebar fixing	8 days	2011/11/1	2011/11/9	1631													
1639	Concreting	1 day	2011/11/10	2011/11/10	1638													

Revised Master Prog (Aug10-Apr13)
日期: 2011/7/26

任務 進度

里程碑 摘要

上層型任務 上層型里程碑

上層型進度 分割

外部任務 專案摘要

摘要里程碑 期限

Drainage Services Department

Contract No. DC/2007/06

River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

Revised Master Programme Aug 2010 - Apr 2013 Rev (16)

識別碼	任務名稱	工期	開始時間	完成時間	前置任務	資源名稱	2008年		2009年		2010年		2011年		2012年		2013年	
							H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	
1640	Stripping off formwork	4 days	2011/1/11	2011/1/15	1639													
1641	Wall Stem Construction Bay 5 (RHS)	13 days	2011/1/16	2011/1/30														
1642	Formwork and rebar fixing	6 days	2011/1/16	2011/1/22	1640													
1643	Concreting	1 day	2011/1/23	2011/1/23	1642													
1644	Stripping off formwork	2 days	2011/1/24	2011/1/25	1643													
1645	Backfill	4 days	2011/1/26	2011/1/30	1644													
1646	Retaining Wall (Ch 450-500) TR2 (LHS)	54 days	2011/1/23	2012/1/31		TP4												
1647	Demolition of House 2 Shi Po Tsai	7 days	2011/1/27	2011/1/29	1649SS-7 edays													
1648	Excavation and Formation for TR2 Bay 1 to Bay 3	14 days	2011/1/23	2011/1/26	1642													
1649	Excavation and Formation for TR2 Bay 4 to Bay 5	14 days	2011/1/29	2011/1/24	1648													
1650	Base Slab Construction Bay 1+2 (LHS)	10 days	2011/1/26	2011/1/16														
1651	Formwork and rebar fixing (with DWF)	8 days	2011/1/26	2011/1/24	1648FS-3 days													
1652	Concreting	1 day	2011/1/25	2011/1/25	1651													
1653	Stripping off formwork	1 day	2011/1/26	2011/1/26	1652													
1654	Wall Stem Construction Bay 1+2 (LHS)	11 days	2011/1/27	2011/1/23														
1655	Formwork and rebar fixing	5 days	2011/1/27	2011/1/22	1653													
1656	Concreting	1 day	2011/1/23	2011/1/23	1655													
1657	Stripping off formwork	1 day	2011/1/24	2011/1/24	1656													
1658	Backfill	4 days	2011/1/28	2011/1/31	1657													
1659	Base Slab Construction Bay 2 (LHS) del	0 days	2011/1/16	2011/1/16														
1663	Wall Stem Construction Bay 2 (LHS) del	0 days	2011/1/16	2011/1/16														
1668	Base Slab Construction Bay 3 (LHS)	10 days	2011/1/23	2012/1/12														
1669	Formwork and rebar fixing (with DWF)	8 days	2011/1/23	2012/1/10	1648,1680													
1670	Concreting	1 day	2012/1/11	2012/1/11	1669													
1671	Stripping off formwork	1 day	2012/1/12	2012/1/12	1670													
1672	Wall Stem Construction Bay 3 (LHS)	11 days	2012/1/13	2012/1/28														
1673	Formwork and rebar fixing	5 days	2012/1/13	2012/1/18	1671,1684													
1674	Concreting	1 day	2012/1/19	2012/1/19	1673													
1675	Stripping off formwork	1 day	2012/1/20	2012/1/20	1674													
1676	Backfill	4 days	2012/1/21	2012/1/28	1675													
1677	Base Slab Construction Bay 4 (incl. Step 6)(LHS)	10 days	2011/1/27	2011/1/23														
1678	Formwork and rebar fixing (with DWF)	8 days	2011/1/27	2011/1/28	1649SS-7 days													
1679	Concreting	1 day	2011/1/29	2011/1/29	1678													
1680	Stripping off formwork	1 day	2011/1/30	2011/1/30	1679													
1681	Wall Stem Construction Bay 4 (LHS)	11 days	2011/1/23	2012/1/13														
1682	Formwork and rebar fixing	5 days	2011/1/23	2012/1/6	1680													
1683	Concreting	1 day	2012/1/7	2012/1/7	1682													
1684	Stripping off formwork	1 day	2012/1/9	2012/1/9	1683													
1685	Backfill	4 days	2012/1/10	2012/1/13	1684													
1686	Base Slab Construction Bay 5 (incl. Step 6) (LHS)	12 days	2011/1/23	2012/1/14														
1687	Formwork and rebar fixing (with DWF)	7 days	2011/1/23	2012/1/9	1649,1680													
1688	Concreting	1 day	2012/1/10	2012/1/10	1687													
1689	Stripping off formwork	4 days	2012/1/11	2012/1/14	1688													
1690	Wall Stem Construction Bay 5 (LHS)	11 days	2012/1/16	2012/1/31														
1691	Formwork and rebar fixing	5 days	2012/1/16	2012/1/20	1689													
1692	Concreting	1 day	2012/1/21	2012/1/21	1691													
1693	Stripping off formwork	1 day	2012/1/26	2012/1/26	1692													
1694	Backfill	4 days	2012/1/27	2012/1/31	1693													
1695																		
1696	Drainage & Footpath (Ch 450-490 RHS)	1 day	2012/5/2	2012/5/2														
1697	Construction of drainage & footpath	1 day	2012/5/2	2012/5/2														

Revised Master Prog (Aug10-Apr13)
日期: 2011/7/26

任務		里程碑		上類型任務		上類型里程碑		外部任務		摘要詳盡	
進度		摘要		上類型里程碑		分類		專案摘要		期限	

Drainage Services Department

Contract No. DC/2007/06

River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

Revised Master Programme Aug 2010 - Apr 2013 Rev (16)

編別碼	任務名稱	工期	開始時間	完成時間	前置任務	資源名稱	2008年		2009年		2010年		2011年		2012年		2013年	
							H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	
1698	Retaining Wall (Ch 500-530) TR3 (RHS)	290 days	2011/3/16	2012/3/6														
1699	Base Slab Construction Bay 1 (incl. Step 7) (RHS)	28 days	2011/3/16	2011/4/18														
1704	Wall Stem Construction Bay 1 (RHS)	10 days	2011/4/19	2011/5/3														
1709	Base Slab Construction Bay 2 (incl. Step 7)(RHS)	20 days	2012/2/1	2012/2/23		TP4												
1710	Excavation and Formation	12 days	2012/2/1	2012/2/14	1694,1685													
1711	Formwork and rebar fixing	6 days	2012/2/15	2012/2/21	1710													
1712	Concreting	1 day	2012/2/22	2012/2/22	1711													
1713	Stripping off formwork	1 day	2012/2/23	2012/2/23	1712													
1714	Wall Stem Construction Bay 2 (RHS)	10 days	2012/2/24	2012/3/6														
1715	Formwork and rebar fixing	4 days	2012/2/24	2012/2/28	1713													
1716	Concreting	1 day	2012/2/29	2012/2/29	1715													
1717	Stripping off formwork	1 day	2012/3/1	2012/3/1	1716													
1718	Backfill	4 days	2012/3/2	2012/3/6	1717													
1719																		
1720	Cascades (Ch 500 LHIS)	28 days	2011/1/03	2011/1/14		TP5												
1721	Water Diversion	7 days	2011/1/03	2011/1/03	1176													
1722	Excavation	7 days	2011/1/03	2011/1/03	1721													
1723	Formwork and rebar fixing	12 days	2011/1/03	2011/1/12	1722													
1724	Concreting	1 day	2011/1/13	2011/1/13	1723													
1725	Stripping off formwork	1 day	2011/1/14	2011/1/14	1724													
1726																		
1727	Retaining Wall (Ch 500-530) TR3 (LHS)	55 days	2011/1/14	2012/1/10														
1728	Base Slab Construction Bay 1 (incl. Step 7)(LHS)	18 days	2011/1/14	2011/1/24														
1729	Remove Concrete Block and shotcrete	4 days	2011/1/14	2011/1/19	1724	TP5												
1730	Excavation & blinding	6 days	2011/1/18	2011/1/14	1729,1732 days													
1731	Formwork and rebar fixing (with DWP)	7 days	2011/1/15	2011/1/22	1730													
1732	Concreting	1 day	2011/1/23	2011/1/23	1731													
1733	Stripping off formwork	1 day	2011/1/24	2011/1/24	1732													
1734	Wall Stem Construction Bay 1 (LHS)	10 days	2011/1/25	2011/1/26														
1735	Formwork and rebar fixing	4 days	2011/1/25	2011/1/29	1733													
1736	Concreting	1 day	2011/1/30	2011/1/30	1735													
1737	Stripping off formwork	1 day	2011/1/21	2011/1/21	1736													
1738	Backfill	4 days	2011/1/22	2011/1/26	1737													
1739	Base Slab Construction Bay 2 (incl. Step 7)(LHS)	19 days	2011/1/25	2011/1/22														
1740	Remove Concrete Block and shotcrete	4 days	2011/1/25	2011/1/28	1738,1735 days													
1741	Excavation & blinding	6 days	2011/1/29	2011/1/25	1740													
1742	Formwork and rebar fixing (with DWP)	7 days	2011/1/26	2011/1/23	1741													
1743	Concreting	1 day	2011/1/24	2011/1/24	1742													
1744	Stripping off formwork	1 day	2011/1/28	2011/1/28	1743													
1745	Wall Stem Construction Bay 2 (LHS)	10 days	2011/1/29	2012/1/10														
1746	Formwork and rebar fixing	4 days	2011/1/29	2012/1/3	1744													
1747	Concreting	1 day	2012/1/4	2012/1/4	1746													
1748	Stripping off formwork	1 day	2012/1/5	2012/1/5	1747													
1749	Backfill	4 days	2012/1/6	2012/1/10	1748													
1750																		
1751	Drainage & Footpath (Ch 490-525 RHS)	30 days	2012/3/2	2012/4/0														
1752	Construction of drainage & footpath	30 days	2012/3/2	2012/4/0	1717													
1753																		
1754	Footbridge TB07 (Ch 525)	205 days	2011/1/03	2012/6/12		TP6												
1755	Temporary Pedestrian Division	15 days	2011/1/03	2011/1/020														
1756	Temporary Pedestrian Division (at grade)	14 days	2011/1/03	2011/1/020	1176	TP6												

Revised Master Prog (Aug10-Apr1)

日期: 2011/7/26

任務 進度

里程碑

摘要

上層型任務

上層型里程碑

上層型進度

分割

外部任務

專案摘要

摘要群組

期限

第 33 頁

Drainage Services Department

Contract No. DC/2007/06

River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

Revised Master Programme Aug 2010 - Apr 2013 Rev (16)

識別碼	任務名稱	工期	開始時間	完成時間	前置任務	資源名稱	2008年		2009年		2010年		2011年		2012年		2013年	
							H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	
1757	Demolition of existing Footbridge TB-D (Ch 525)	3 days	2012/6/9	2012/6/12														
1758	Remove concrete pipes and demolition works	3 days	2012/6/9	2012/6/12	1782													
1759	Construction of Abutment A	28 days	2011/10/28	2011/11/29														
1760	Excavation and Blinding	7 days	2011/10/28	2011/11/4	1792													
1761	Formwork and rebar fixing for base slab	5 days	2011/11/5	2011/11/10	1760													
1762	Concreting of base slab	1 day	2011/11/11	2011/11/11	1761													
1763	Stripping off formwork	3 days	2011/11/12	2011/11/15	1762													
1764	Rebar fixing and shuttering formwork for column	4 days	2011/11/16	2011/11/19	1763													
1765	Concreting	1 day	2011/11/21	2011/11/21	1764													
1766	Stripping off formwork	3 days	2011/11/22	2011/11/24	1765													
1767	Backfill	4 days	2011/11/25	2011/11/29	1766													
1768	Construction of Abutment B	33 days	2012/2/15	2012/3/23														
1769	Excavation and Blinding	12 days	2012/2/15	2012/2/28	1710													
1770	Formwork and rebar fixing for base slab	5 days	2012/2/29	2012/3/5	1769													
1771	Concreting of base slab	1 day	2012/3/6	2012/3/6	1770													
1772	Stripping off formwork	3 days	2012/3/7	2012/3/9	1771													
1773	Rebar fixing and shuttering formwork for column	4 days	2012/3/10	2012/3/14	1772													
1774	Concreting	1 day	2012/3/15	2012/3/15	1773													
1775	Stripping off formwork	3 days	2012/3/16	2012/3/19	1774													
1776	Backfill	4 days	2012/3/20	2012/3/23	1775													
1777	Footbridge TB07 (Ch 525)	31 days	2012/5/22	2012/6/27														
1778	Construction of decking	16 days	2012/5/22	2012/6/8														
1779	Installation of steel deck & concrete deck	4 days	2012/5/22	2012/5/26	1778, 1782													
1780	Deck finishing	12 days	2012/5/27	2012/5/30	1779													
1781	NS	0 days	2012/5/31	2012/5/31	1780													
1782	Roller installation	2 days	2012/5/31	2012/5/31	1781													
1783	Footbridge TB07 Lighting	15 days	2012/6/9	2012/6/27														
1784	Construction of Drawpits / Ducting	7 days	2012/6/9	2012/6/16	1782													
1785	Public lighting installation (CE2328)	6 days	2012/6/18	2012/6/25	1784													
1786	Public lighting installation (CE2329)	6 days	2012/6/18	2012/6/25	1784													
1787	T&C	2 days	2012/6/26	2012/6/27	1786													
1788																		
1789	Ch 525-615	526 days	2010/10/15	2012/6/27														
1790	River Diversion & Remove Conc Block	7 days	2011/10/3	2011/10/11	1776													
1791	Retaining Wall (Ch 535-546) TR4 (LHS)	37 days	2011/10/12	2011/11/23														
1792	Excavation and Formation	14 days	2011/10/12	2011/10/27	1790													
1793	Base Slab Construction Bay 1&2 (LHS)	11 days	2011/10/28	2011/11/9														
1794	Formwork and rebar fixing	8 days	2011/10/28	2011/11/5	1792													
1795	Concreting	1 day	2011/11/7	2011/11/7	1794													
1796	Stripping off formwork	2 days	2011/11/8	2011/11/9	1795													
1797	Wall Stem Construction Bay 1 (LHS) delete	0 days	2011/11/9	2011/11/9														
1802	Base Slab Construction Bay 2 (LHS) del	0 days	2011/11/7	2011/11/7														
1806	Wall Stem Construction Bay 1&2 (LHS)	12 days	2011/11/10	2011/11/23														
1807	Formwork and rebar fixing	6 days	2011/11/10	2011/11/16	1796													
1808	Concreting	1 day	2011/11/17	2011/11/17	1807													
1809	Stripping off formwork	1 day	2011/11/18	2011/11/18	1808													
1810	Backfill	4 days	2011/11/19	2011/11/23	1809													
1811																		
1812	Retaining Wall (Ch 535-546) TR4 (RHS)	36 days	2012/2/29	2012/4/14		TP6												
1813	Excavation and Formation	12 days	2012/2/29	2012/3/13	1769													
1814	Base Slab Construction Bay 1+2 (RHS)	11 days	2012/3/14	2012/3/26	1813													

Revised Master Prog (Aug10-Apr13) 日期: 2011/7/26

任務		里程碑		上層型任務		上層型進度		外部任務		摘要		期限	
進度		摘要		上層型里程碑		分割		專家摘要		期限			

Drainage Services Department

Contract No. DC/2007/06

River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

Revised Master Programme Aug 2010 - Apr 2013 Rev (16)

編號	任務名稱	工期	開始時間	完成時間	前置任務	資源名稱	2008年		2009年		2010年		2011年		2012年		2013年	
							H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	
1815	Formwork and rebar fixing (with DWP)	8 days	2012/3/14	2012/3/22	1813													
1816	Concreting	1 day	2012/3/23	2012/3/23	1815													
1817	Stripping off formwork	2 days	2012/3/24	2012/3/26	1816													
1818	Wall Stem Construction Bay 1 (RHS) del	0 days	2012/3/26	2012/3/26	1817													
1823	Base Slab Construction Bay 2 (RHS) del	0 days	2012/3/26	2012/3/26	1821													
1827	Wall Stem Construction Bay 1+2 (RHS)	13 days	2012/3/27	2012/4/14	1826													
1828	Formwork and rebar fixing	6 days	2012/3/27	2012/4/2	1817													
1829	Concreting	1 day	2012/4/3	2012/4/3	1828													
1830	Stripping off formwork	2 days	2012/4/5	2012/4/10	1829													
1831	Backfill	4 days	2012/4/11	2012/4/14	1830													
1832	Retaining Wall TR5 Ch (S46-596 RHS) TR5 (AD)	306 days	2010/10/15	2011/09/27														
1833	Construction of temp haul road	25 days	2010/10/15	2010/11/8														
1834	Demolition of Existing structure at slope crest	8 days	2010/11/9	2010/11/16	1833													
1835	Suspension of Work due to villagers rally	17 days	2010/12/2	2010/12/18														
1836	Construction of temporary ground beam	5 days	2010/12/9	2010/12/23	1835													
1837	Trimming of rock slope (from downstream to upstream)	73 days	2010/12/24	2011/03/11	1836													
1838	Install rock dowel	45 days	2011/2/22	2011/4/14														
1839	Construction of skin wall (from DS to US, from toe to crest)	165 days	2011/3/10	2011/09/27														
1840																		
1841	Retaining Wall TR5A CH546-585 LHS	37 days	2011/11/19	2012/1/4														
1842	River diversion, Excavation and Formation	24 days	2011/11/19	2011/12/16	1809													
1843	Base Slab Construction TR5A Bay 1 LHS	8 days	2011/12/23	2011/12/31														
1844	Formwork and rebar fixing	6 days	2011/12/23	2011/12/29	1842SS+14 days													
1845	Concreting	1 day	2011/12/30	2011/12/30	1844													
1846	Stripping off formwork	1 day	2011/12/31	2011/12/31	1845													
1847	Wall Stem Construction TR5A Bay 1 LHS	9 days	2011/12/13	2011/12/22														
1848	Formwork and rebar fixing	4 days	2011/12/13	2011/12/16	1846													
1849	Concreting	1 day	2011/12/17	2011/12/17	1848													
1850	Stripping off formwork	1 day	2011/12/19	2011/12/19	1849													
1851	Backfill	3 days	2011/12/20	2011/12/23	1850													
1852	Base Slab Construction TR5A Bay 2 LHS	8 days	2011/12/13	2011/12/21														
1853	Formwork and rebar fixing	6 days	2011/12/13	2011/12/19	1846													
1854	Concreting	1 day	2011/12/20	2011/12/20	1853													
1855	Stripping off formwork	1 day	2011/12/21	2011/12/21	1854													
1856	Wall Stem Construction TR5A Bay 2 LHS	9 days	2011/12/22	2012/1/4														
1857	Formwork and rebar fixing	4 days	2011/12/22	2011/12/28	1855													
1858	Concreting	1 day	2011/12/29	2011/12/29	1857													
1859	Stripping off formwork	1 day	2011/12/30	2011/12/30	1858													
1860	Backfill	3 days	2011/12/31	2012/1/4	1859													
1861	Base Slab Construction TR5A Bay 3 LHS	8 days	2011/12/23	2011/12/31														
1862	Formwork and rebar fixing	6 days	2011/12/23	2011/12/29	1844SS													
1863	Concreting	1 day	2011/12/30	2011/12/30	1862													
1864	Stripping off formwork	1 day	2011/12/31	2011/12/31	1863													
1865	Wall Stem Construction TR5A Bay 3 LHS	10 days	2011/12/13	2011/12/23														
1866	Formwork and rebar fixing	4 days	2011/12/13	2011/12/16	1864													
1867	Concreting	1 day	2011/12/17	2011/12/17	1866													
1868	Stripping off formwork	1 day	2011/12/19	2011/12/19	1867													
1869	Backfill	4 days	2011/12/20	2011/12/23	1868													
1870																		
1871	Box Culvert TB02 (ch 580)	39 days	2012/1/11	2012/2/28														
1872	Haul Road Diversion to TR3 Bay 3, River diversion, Excavation and Blinding	10 days	2012/1/11	2012/1/21	1749													

Revised Master Prog (Aug10-Apr13) 日期: 2011/7/26

任務進度: 里程碑: 上關任務: 上關型進度: 外部任務: 摘要詳組:
 進度: 摘要: 上關型里程碑: 分部: 專案摘要: 期限:

第 35 頁

Drainage Services Department

Contract No. DC/2007/06

River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

Revised Master Programme Aug 2010 - Apr 2013 Rev (16)

類別	任務名稱	工期	開始時間	完成時間	前置任務	資源名稱	2008年		2009年		2010年		2011年		2012年		2013年	
							H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	
1873	Construction of Base Slab	8 days	2012/1/26	2012/2/3														
1874	Formwork and rebar fixing	6 days	2012/1/26	2012/2/1	1872													
1875	Concreting	1 day	2012/2/2	2012/2/2	1874													
1876	Stripping off formwork	1 day	2012/2/3	2012/2/3	1875													
1877	Construction of Wall Stem and Top Slab	21 days	2012/2/4	2012/2/28														
1878	Formwork and rebar fixing	6 days	2012/2/4	2012/2/10	1876													
1879	Concreting	1 day	2012/2/11	2012/2/11	1878													
1880	Stripping off formwork	14 days	2012/2/13	2012/2/28	1879													
1881																		
1882	Retaining Wall TR5A & TR6 CH585-595 LHS	50 days	2012/1/26	2012/3/23														
1883	River/Road Diversion (to TR3 and TR5 RHS)	3 days	2012/1/26	2012/1/28	1872													
1884	Excavation and Blinding	14 days	2012/1/30	2012/2/14	1883													
1885	Base Slab Construction TR6 Bay 1 LHS	10 days	2012/2/15	2012/2/25														
1886	Formwork and rebar fixing	8 days	2012/2/15	2012/2/23	1884													
1887	Concreting	1 day	2012/2/24	2012/2/24	1886													
1888	Stripping off formwork	1 day	2012/2/25	2012/2/25	1887													
1889	Wall Stem Construction TR6 Bay 1 LHS	10 days	2012/2/27	2012/3/8														
1890	Formwork and rebar fixing	4 days	2012/2/27	2012/3/1	1888													
1891	Concreting	1 day	2012/3/2	2012/3/2	1890													
1892	Stripping off formwork	1 day	2012/3/3	2012/3/3	1891													
1893	Backfill	4 days	2012/3/5	2012/3/8	1892													
1894	Base Slab Construction TR5A Bay 4 LHS	8 days	2012/2/25	2012/3/5														
1895	Formwork and rebar fixing	6 days	2012/2/25	2012/3/2	1887													
1896	Concreting	1 day	2012/3/3	2012/3/3	1895													
1897	Stripping off formwork	1 day	2012/3/5	2012/3/5	1896													
1898	Wall Stem Construction TR5A Bay 4 LHS	10 days	2012/3/6	2012/3/16														
1899	Formwork and rebar fixing	4 days	2012/3/6	2012/3/9	1897													
1900	Concreting	1 day	2012/3/10	2012/3/10	1899													
1901	Stripping off formwork	1 day	2012/3/12	2012/3/12	1900													
1902	Backfill	4 days	2012/3/13	2012/3/16	1901													
1903	Base Slab Construction TR5A Bay 5 LHS	8 days	2012/3/3	2012/3/12														
1904	Formwork and rebar fixing	6 days	2012/3/3	2012/3/9	1895													
1905	Concreting	1 day	2012/3/10	2012/3/10	1904													
1906	Stripping off formwork	1 day	2012/3/12	2012/3/12	1905													
1907	Wall Stem Construction TR5A Bay 5 LHS	10 days	2012/3/13	2012/3/23														
1908	Formwork and rebar fixing	4 days	2012/3/13	2012/3/16	1906													
1909	Concreting	1 day	2012/3/17	2012/3/17	1908													
1910	Stripping off formwork	1 day	2012/3/19	2012/3/19	1909													
1911	Backfill	4 days	2012/3/20	2012/3/23	1910													
1912																		
1913	Retaining Wall (ch 595-615) TR3 (Bay 3)	36 days	2011/10/3	2011/11/14		6.1												
1914	River diversion, Excavation and Formation	14 days	2011/10/3	2011/10/19	1176													
1915	Base Slab Construction Bay 3 LHS	12 days	2011/10/14	2011/10/27														
1916	Formwork and rebar fixing	10 days	2011/10/14	2011/10/25	1914FS-5 days													
1917	Concreting	1 day	2011/10/26	2011/10/26	1916													
1918	Stripping off formwork	1 day	2011/10/27	2011/10/27	1917													
1919	Wall Stem Construction TR3 Bay 3 RHS	6 days	2011/10/28	2011/11/3														
1920	Formwork and rebar fixing	4 days	2011/10/28	2011/11/1	1918													
1921	Concreting	1 day	2011/1/2	2011/1/2	1920													
1922	Stripping off formwork	1 day	2011/1/3	2011/1/3	1921													
1923	Wall Stem Construction TR3 Bay 3 LHS	9 days	2011/1/4	2011/1/14														

Revised Master Prog (Aug10-Apr13)
日期: 2011/7/26

任務		里程碑		上環型任務		上環型進度		外部任務		摘要詳情	
進度		摘要		上環型里程碑		分割		專家摘要		期限	

Drainage Services Department
Contract No. DC/2007/06
River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

Revised Master Programme Aug 2010 - Apr 2013 Rev (16)

識別碼	任務名稱	工期	開始時間	完成時間	前置任務	資源名稱	2008年		2009年		2010年		2011年		2012年		2013年	
							H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	
1924	Formwork and rebar fixing	4 days	2011/1/4	2011/1/8	1922													
1925	Concreting	1 day	2011/1/9	2011/1/9	1924													
1926	Stripping off formwork	1 day	2011/1/10	2011/1/10	1925													
1927	back fill & diversion	3 days	2011/1/11	2011/1/14	1926													
1928	Concrete Slab (Ch546 - Ch596) LHS	27 days	2012/5/26	2012/6/27														
1929	Bay 1	11 days	2012/5/26	2012/6/7														
1930	Excavation/Blinding	3 days	2012/5/26	2012/5/29	1911,1779													
1931	Formwork and rebar fixing for DWF	4 days	2012/5/30	2012/6/2	1930													
1932	Concreting of DWF	1 day	2012/6/4	2012/6/4	1931													
1933	Formwork and rebar fixing for slab	4 days	2012/6/1	2012/6/5	1931SS+2 days													
1934	Concreting of slab	1 day	2012/6/6	2012/6/6	1933													
1935	Stripping off formwork	1 day	2012/6/7	2012/6/7	1934													
1936	Bay 2	12 days	2012/5/30	2012/6/12														
1937	Excavation/Blinding	2 days	2012/5/30	2012/5/31	1930													
1938	Formwork and rebar fixing for DWF	4 days	2012/6/4	2012/6/7	1937,1931													
1939	Concreting of DWF	1 day	2012/6/8	2012/6/8	1938													
1940	Formwork and rebar fixing for slab	4 days	2012/6/6	2012/6/9	1938SS+2 days													
1941	Concreting of slab	1 day	2012/6/11	2012/6/11	1940													
1942	Stripping off formwork	1 day	2012/6/12	2012/6/12	1941													
1943	Bay 3	14 days	2012/6/1	2012/6/16														
1944	Excavation/Blinding	2 days	2012/6/1	2012/6/2	1937													
1945	Formwork and rebar fixing for DWF	4 days	2012/6/7	2012/6/11	1944,1934													
1946	Concreting of DWF	1 day	2012/6/12	2012/6/12	1945,1938													
1947	Formwork and rebar fixing for slab	4 days	2012/6/11	2012/6/14	1946PP+2 days													
1948	Concreting of slab	1 day	2012/6/15	2012/6/15	1947													
1949	Stripping off formwork	1 day	2012/6/16	2012/6/16	1948													
1950	Bay 4	16 days	2012/6/4	2012/6/21														
1951	Excavation/Blinding	2 days	2012/6/4	2012/6/5	1944													
1952	Formwork and rebar fixing for DWF	4 days	2012/6/12	2012/6/15	1951,1945													
1953	Concreting of DWF	1 day	2012/6/16	2012/6/16	1952													
1954	Formwork and rebar fixing for slab	4 days	2012/6/15	2012/6/19	1953PP+2 days													
1955	Concreting of slab	1 day	2012/6/20	2012/6/20	1954													
1956	Stripping off formwork	1 day	2012/6/21	2012/6/21	1955													
1957	Bay 5	18 days	2012/6/6	2012/6/27														
1958	Excavation/Blinding	2 days	2012/6/6	2012/6/7	1951													
1959	Formwork and rebar fixing for DWF	4 days	2012/6/16	2012/6/20	1958,1952													
1960	Concreting of DWF	1 day	2012/6/21	2012/6/21	1959													
1961	Formwork and rebar fixing for slab	4 days	2012/6/20	2012/6/25	1960PP+2 days													
1962	Concreting of slab	1 day	2012/6/26	2012/6/26	1961													
1963	Stripping off formwork	1 day	2012/6/27	2012/6/27	1962													
1964																		
1965	Drainage and Footpath (Ch525-615 LHS & RHS)	48 days	2012/3/5	2012/5/5														
1966	Construction of footpath & drainage works	48 days	2012/3/5	2012/5/5	1892													
1967	Lighting at CH 550-610	10 days	2012/5/7	2012/5/17														
1968	Construction of Drawpits / Ducting	6 days	2012/5/7	2012/5/12	1966													
1969	Public lighting Installation (CE2325)	2 days	2012/5/14	2012/5/15	1968													
1970	Public lighting Installation (CE2326)	2 days	2012/5/14	2012/5/15	1968													
1971	Public lighting Installation (CE2327)	2 days	2012/5/14	2012/5/15	1968													
1972	T&C	1 day	2012/5/16	2012/5/16	1971													
1973	Removal of existing lighting (CE1600-B2)	1 day	2012/5/17	2012/5/17	1972													
1974																		

Revised Master Prog (Aug10-Apr13)
 日期: 2011/7/26

任務 里程碑 上層型任務 上層型里程碑 外部任務 摘要詳組 進度 摘要 上層型里程碑 分割 專家摘要 期限

Drainage Services Department

Contract No. DC/2007/06

River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

Revised Master Programme Aug 2010 - Apr 2013 Rev (16)

類別	任務名稱	工期	開始時間	完成時間	前置任務	資源名稱	2008年		2009年		2010年		2011年		2012年		2013年	
							H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	
1975	Section 4 - Box Culvert at Ping Long	0 days	2009/12/9	2009/12/9							◆ 9/12							
1976	Section 4 - Box Culvert (Area A)	0 days	2009/12/9	2009/12/9							◆ 9/12							
1977	Completion of Work at Section 4	0 days	2009/12/9	2009/12/9							◆ 9/12							
1978																		
1979	Section 5 - Landscape Establishment Works (Portion B, C, D, E, F, G)	1951 days?	2007/9/28	2013/7/4			[Gantt chart for Section 5]											
1980	Section 5 Landscape Works	1665 days	2007/9/28	2012/7/28			[Gantt chart for Section 5]											
1981	Commencement of Works	1 day	2007/9/28	2007/9/28			[Gantt chart for Section 5]											
1982	Material Submission	120 days	2007/9/29	2008/1/26	1981		[Gantt chart for Section 5]											
1983	Submission Approval	0 days	2008/2/9	2008/2/9	1982FS+14 days		[Gantt chart for Section 5]											
1984	Landscape Hardworks	1541 days?	2007/11/9	2012/4/19			[Gantt chart for Section 5]											
1985	Landscape Softworks	365 days	2011/1/28	2012/4/18			[Gantt chart for Section 5]											
1986	Submission of Tree Survey	400 days	2007/9/29	2008/1/17	1981		[Gantt chart for Section 5]											
1987	Preservation and Protection of Preserved Trees	1550 days	2008/1/12	2013/7/4	1986		[Gantt chart for Section 5]											
1988	Landscape Establishment Works	1550 days	2008/1/12	2013/7/4	1986		[Gantt chart for Section 5]											
1989	Completion of Works	0 days	2013/7/4	2013/7/4	1987,1988		[Gantt chart for Section 5]											
1990							[Gantt chart for Section 5]											
1991	Section 6 - Landscape Establishment Works (Portion J, K & M)	1701 days?	2007/9/28	2012/9/8			[Gantt chart for Section 6]											
1992	Section 6 Landscape Works	1665 days	2007/9/28	2012/7/28			[Gantt chart for Section 6]											
1993	Commencement of Works	1 day	2007/9/28	2007/9/28			[Gantt chart for Section 6]											
1994	Material Submission	120 days	2007/9/29	2008/1/26	1993		[Gantt chart for Section 6]											
1995	Submission Approval	0 days	2008/2/9	2008/2/9	1994FS+14 days		[Gantt chart for Section 6]											
1996	Landscape Hardworks	1161 days?	2008/11/23	2012/4/19			[Gantt chart for Section 6]											
1997	Landscape Softworks	365 days	2011/1/29	2012/4/19			[Gantt chart for Section 6]											
1998	Submission of Tree Survey	400 days	2007/9/29	2008/1/17	1993		[Gantt chart for Section 6]											
1999	Preservation and Protection of Preserved Trees	1300 days	2008/1/12	2012/9/8	1998		[Gantt chart for Section 6]											
2000	Landscape Establishment Works	1300 days	2008/1/12	2012/9/8	1998		[Gantt chart for Section 6]											
2001	Completion of Works	0 days	2012/9/8	2012/9/8	1999,2000		[Gantt chart for Section 6]											
2002							[Gantt chart for Section 6]											
2003	Section 7 - Landscape Establishment Works (Portion L, N & P)	1701 days?	2007/9/28	2012/9/8			[Gantt chart for Section 7]											
2004	Section 7 Landscape Works	1665 days	2007/9/28	2012/7/28			[Gantt chart for Section 7]											
2005	Commencement of Works	1 day	2007/9/28	2007/9/28			[Gantt chart for Section 7]											
2006	Material Submission	120 days	2007/9/29	2008/1/26	2005		[Gantt chart for Section 7]											
2007	Submission Approval	0 days	2008/2/9	2008/2/9	2006FS+14 days		[Gantt chart for Section 7]											
2008	Landscape Hardworks	1176 days?	2008/1/18	2012/4/19			[Gantt chart for Section 7]											
2009	Landscape Softworks	365 days	2011/1/29	2012/4/19			[Gantt chart for Section 7]											
2010	Submission of Tree Survey	400 days	2007/9/29	2008/1/17	2005		[Gantt chart for Section 7]											
2011	Preservation and Protection of Preserved Trees	1300 days	2008/1/12	2012/9/8	2010		[Gantt chart for Section 7]											
2012	Landscape Establishment Works	1300 days	2008/1/12	2012/9/8	2010		[Gantt chart for Section 7]											
2013	Completion of Works	0 days	2012/9/8	2012/9/8	2011,2012		[Gantt chart for Section 7]											
2014							[Gantt chart for Section 7]											
2015	Section 8 - All Remaining Work at All Portions	1950 days	2007/9/28	2013/7/3			[Gantt chart for Section 8]											
2016	Commencement of Works	1 day	2007/9/28	2007/9/28			[Gantt chart for Section 8]											
2017	All remaining works at all Area	1950 days	2007/9/28	2013/7/3			[Gantt chart for Section 8]											
2018	Completion of Works	0 days	2013/6/7	2013/6/7	2,555,1174,1177		[Gantt chart for Section 8]											

Revised Master Prog (Aug10-Apr13)
日期: 2011/7/26

任務		里程碑		上層型任務		上層型進度		外部任務		摘要群組	
進度		摘要		上層型里程碑		分割		專家摘要		期限	