


ASB Biodiesel (Hong Kong) Limited

Development of a Biodiesel Plant at Tseung Kwan O Industrial Estate

Monthly EM&A Report

June 2013

(Version 1.0)

Certified By 
(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Tel: (852) 2151 2083 Fax: (852) 3107 1388

Email: info@cinotech.com.hk



MANNINGS
(Asia) Consultants Limited

Address: 5/F, Winning Commercial Building, 46-48 Hillwood Road, Tsim Sha Tsui, Kowloon
Tel: 852 - 3168 2028 Fax: 852 - 3168 2022

<i>To:</i>	Cinotech	<i>Date:</i>	12 July 2013
<i>Attn:</i>	Ms. Ivy Tam / Ms. Betty Choi	<i>Fax:</i>	3107 1388
<i>From:</i>	Mr. Mark Cheung	<i>Ref:</i>	D1067/H02488
<i>Job No.</i>	D1067	<i>Total Pages:</i>	1


**Subject: Development of a Biodiesel Plant at Tseung Kwan O Industrial Estate
Monthly EM&A Summary Report for June 2013**

Dear Madam,

We refer to your submission of the Monthly EM&A Report for June 2013 via email dated 12 July 2013.

We write to advise that we have no comment on the captioned report.

Regards,



Mark Cheung
Independent Environmental Checker

KTC/gk

ASB Biodiesel (Hong Kong) Limited

Development of a Biodiesel Plant at Tseung Kwan O Industrial Estate

Monthly EM&A Report

June 2013

(Version 1.0)

Certified By

DRAFT

(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Tel: (852) 2151 2083 Fax: (852) 3107 1388

Email: info@cinotech.com.hk

TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	I
Introduction	i
Environmental Monitoring and Audit Works	i
Environmental Licenses and Permits	i
Key Information in the Reporting Month	i
Future Key Issues	ii
1 INTRODUCTION	1
Background.....	1
Project Organizations	2
Construction Programme.....	3
Summary of EM&A Requirements	3
2 ENVIRONMENTAL AUDIT	4
Site Audits	4
Status of Environmental Licensing and Permitting.....	4
Status of Waste Management	4
Implementation Status of Environmental Mitigation Measures.....	4
Summary of Complaint and Prosecution.....	6
3 FUTURE KEY ISSUES	7
Key Issues for the Coming Month.....	7
Construction Program for the Next Months	7
4 CONCLUSIONS AND RECOMMENDATIONS	8
Conclusions	8
Recommendations	8

LIST OF TABLES

Table I	Summary Table for Key Information in the Reporting Month
Table 1.1	Key Project Contacts
Table 2.1	Summary of Environmental Licensing and Permit Status
Table 2.2	Observations and Recommendations of Site Audit

LIST OF FIGURE

Figure 1.1	Site Layout Plan
------------	------------------

LIST OF APPENDICES

Appendix A	Site Audit Summary
Appendix B	Updated Environmental Mitigation Implementation Schedule
Appendix C	Waste Generation in the Reporting Month
Appendix D	Complaint Log
Appendix E	Construction Programme

EXECUTIVE SUMMARY

Introduction

1. This is the 49th monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for Development of a Biodiesel Plant at Tseung Kwan O Industrial Estate". This report documents the findings of EM&A Works conducted in June 2013.
2. The major site activities undertaken in the reporting month included:
 - General site cleaning and tidying.
 - Zone 1A Administration Building – Finishing work
 - Zone 1A Administration Building – Windows, louver and doors installation work
 - Zone 1B Fat Preparation Building – Windows, louver and doors installation work
 - Zone 1B Fat Preparation Building – Finishing work
 - Zone 1B Steam Boiler Room Building – Windows, louver and doors installation work
 - WWTP – Equipment installation work
 - Jetty – Seawater Pump Installation work
 - Pipe Bridge – Pipe Bridge Erection Work
 - Building Services – P&D work
 - Building Services – Fire Service work
 - Building Services – MVAC work
 - Building Services – Electrical work
 - External Works – Boundary wall construction work
 - External Works – Storm water drainage work
 - External Works – Foul water drainage work
 - External Works – Fresh water main installation work
 - External Works – Salt water main installation work
 - External Works – Fire Services pipe laying work
 - External Works – Draw Pit construction & Cable Ducts laying work
 - External Works – Pavement work

Environmental Monitoring and Audit Works

3. Environmental monitoring and audit works for the Project were performed regularly as stipulated in the EM&A Manual and the results were checked and reviewed. The implementation of the environmental mitigation measures and environmental complaint handling procedures were also checked.

Environmental Licenses and Permits

4. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project. Environmental Permits No. EP-319/2009 and EP-319/2009/A were issued on 11 March 2009 and 7 April 2009 respectively. The Contractor has applied for the Registration of Chemical Waste Producer (WPN-5113-839-C1186-15), Construction Noise Permit (GW-RE0709-13), Wastewater Discharge License (WT00004508-2009), Notification of Works under APCO (337009) and Waste Discharge Account (7013917).

Key Information in the Reporting Month

5. Summary of key information in this reporting month is tabulated in **Table I**.

Table I Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0	---	N/A	N/A	---
Changes to the assumptions and key construction / operation activities recorded	0	---	N/A	N/A	---
Status of submissions under EP	2	Monthly EM&A Report for May 2013, Quarterly EM&A Report for Mar-May 2013	Submitted to EPD on 17 Jun 2013	Verified by IEC	---
Notifications of any summons & prosecutions	0	---	N/A	N/A	---

Future Key Issues

6. Major site activities for the coming three months will include:
 - General site cleaning and tidying.
 - Tank Farm 2A – Pipe installation work
 - Tank Farm 2A GTWSR – Equipment and pipe installation works
 - Building Services – Fire services work
 - Building Services – MVAC work
 - Building Services – Electrical work
 - Building Services – P&D work
 - External – Boundary wall construction work
 - External Works – Storm water drainage work
 - External Works – Foul water drainage work
 - External Works – Plumbing laying work
 - External Works – Fire Services piping laying work
 - External Works – Draw Pit construction & Cable Ducts laying work
 - External Works – Pavement work

7. The future environmental concerns are air quality, water quality, waste management and surface runoff from construction works.

1 INTRODUCTION

Background

- 1.1 Development of a Biodiesel Plant at Tseung Kwan O Industrial Estate is a Designated Project (hereafter referred to as “the Project”) under the Environmental Impact Assessment Ordinance (Cap. 449). A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, ecological and identify possible mitigation measures associated with the works. An EIA Report was approved by the Environmental Protection Department (EPD) on 26 February 2009.
- 1.2 The project is to construct and operate a 100,000 tonnes per annum biodiesel plant at Tseung Kwan O Industrial Estate. The plant will use a multi-feedstock which consists of waste cooking oil (WCO), oil and grease recovered from grease trap waste (GTW), Palm Fatty Acid Distillate (PFAD) and animal fats. The proposed biodiesel plant not only offers a convenient recycling outlet for GTW and WCO but also converts the oil and grease recovered from these wastes into useful products. The Project also offers a cleaner alternative to diesel fuel to the Hong Kong market. The main processes include the followings:-
- Construction of feedstock reception and storage facilities, and offices;
 - Construction of a grease trap waste pre-treatment facility (with a designated treatment capacity of about 200,000 tonnes per annum);
 - Construction of a wastewater treatment plant (with a designed treatment capacity of about 170,000 m³ per annum);
 - Installation of biodiesel production and glycerine purification system;
 - Construction of product storage and ancillary facilities;
 - Pretreatment of grease trap waste;
 - Treatment of wastewater generated from feedstock pre-treatment and glycerine dewatering process, and filtrates from dewatering process of sludge treatment;
 - Transesterification of feedstock with alcohol-catalyst; and
 - Purification of biodiesel.
- 1.3 The general layout of the Project is shown in **Figure 1.1**.
- 1.4 Layout plan of tank farm **2A, 2B to 2E** is revised and a report is made by Environmental Resources Management (ERM) regarding such change. The report concluded that no deviation is found from the approved EIA report.
- 1.5 Environmental Permits (EP) No. EP-319/2009, EP-319/2009/A and EP-319/2009/B were issued on 11 March 2009, 7 April 2009 and 31 Jan 2013 respectively for Development of a Biodiesel Plant at Tseung Kwan O Industrial Estate to ASB Biodiesel (Hong Kong) Limited as the Permit Holder. A VEP was submitted and the latest EP No. EP-319/2009/C was issued by EPD on 5 Mar 2013.
- 1.6 Cinotech Consultants Limited was commissioned by the Contractor to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. This is the 49th Monthly EM&A report summarizing the EM&A works for the Project in June 2013.

Project Organizations

1.7 Different parties with different levels of involvement in the project organization include:

- Project Proponent – ASB Biodiesel (Hong Kong) Limited
- Project Manager – AECOM
- Contractor – China Harbour Engineering Company Limited (CHEC)
- Environmental Team (ET) – Cinotech Consultants Limited
- Independent Environmental Checker (IEC) – Mannings (Asia) Consultants Ltd.

1.8 The responsibilities of respective parties are detailed in Section 1.10 of the Final EM&A Manual of the Project.

1.9 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1 Key Project Contacts

Party	Role	Name	Position	Phone No.	Fax No.
ASB	Project Proponent	Ms. Sylvia Har	Senior Plant Engineer	9479 0949	3741 1661
Cinotech	Environmental Team	Dr. HF Chan	ET Leader	2151 2088	3107 1388
		Ms. Ivy Tam	Project Coordinator	2151 2090	
		Ms. Betty Choi	Audit Team Leader	2151 2072	
Mannings	Independent Environmental Checker	Mr. Mark Cheung	Independent Environmental Checker	3168 2028	3168 2022
		Mr. Gavin Kwok	Assistant to Independent Environmental Checker	3168 2028	
AECOM	Project Manager	Mr. Matthew Lau	Construction Manager	9363 5586	N/A
CHEC	Contractor	Mr. Peter Chung	Project Manager	9471 2438	2623 9226
		Mr. Anson Wong	Safety and Environmental Officer	9656 3837	
		Mr. Simon Li	Environmental Supervisor (Ass. Planning Engineer)	6152 7867	

Construction Programme

1.10 The site activities undertaken in the reporting month were:

- General site cleaning and tidying.
- Zone 1A Administration Building – Finishing work
- Zone 1A Administration Building – Windows, louver and doors installation work
- Zone 1B Fat Preparation Building – Windows, louver and doors installation work
- Zone 1B Fat Preparation Building – Finishing work
- Zone 1B Steam Boiler Room Building – Windows, louver and doors installation work
- WWTP – Equipment installation work
- Jetty – Seawater Pump Installation work
- Pipe Bridge – Pipe Bridge Erection Work
- Building Services – P&D work
- Building Services – Fire Service work
- Building Services – MVAC work
- Building Services – Electrical work
- External Works – Boundary wall construction work
- External Works – Storm water drainage work
- External Works – Foul water drainage work
- External Works – Fresh water main installation work
- External Works – Salt water main installation work
- External Works – Fire Services pipe laying work
- External Works – Draw Pit construction & Cable Ducts laying work
- External Works – Pavement work

Summary of EM&A Requirements

1.11 The EM&A requirements are described in the following sections, including:

- Environmental mitigation measures, as recommended in the project EIA study final report; and
- Environmental requirements in contract documents.

1.12 The advice on the implementation status of environmental protection and pollution control/ mitigation measures is summarized in Section 3 of this report.

2 ENVIRONMENTAL AUDIT

Site Audits

- 2.1 Site audits were carried out by ET on monthly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summary of the site audit in this reporting month is attached in **Appendix A**.
- 2.2 Site audit was conducted on 21st June 2013 by ET in the reporting month. No non-compliance was observed during the site audits.

Status of Environmental Licensing and Permitting

- 2.3 All permits/licenses obtained for the Project are summarized in **Table 2.1**.

Status of Waste Management

- 2.4 The quantities of waste generated in this reporting month are summarized in **Appendix C**.

Implementation Status of Environmental Mitigation Measures

- 2.5 According to the EIA Study Report, Environmental Permit and the EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An updated summary of the EMIS is provided in **Appendix B**.

Table 2.1 Summary of Environmental Licensing and Permit Status

Permit / License No.	Valid Period		Details	Status
	From	To		
Environmental Permit (EP)				
EP-319/2009/A	07/04/2009	N/A	Construction and operation of (i) a biochemical plant with a storage capacity of more than 500 tonnes and in which substances are processed and produced; (ii) a storage, transfer and trans-shipment of oil facility with a storage capacity of not less than 1,000 tonnes; and (iii) a dangerous goods godown with a storage capacity exceeding 500 tonnes .	Valid
Registration of Chemical Waste Producer				
WPN-5113-839-C1186-15	12/06/2009	-	Spent Lubrication oil.	Valid
Construction Noise Permit (CNP)				
GW-RE0709-13	02/07/2013	19/01/2014	Use of Powered Mechanical Equipment during 0000-2400 hours on general holidays (including Sundays), 0000-0700 hours and 1900-2400 hours on any day not being a general holiday.	Valid
Wastewater Discharge License				
WT00004508-2009	07/09/2009	-	Discharge of wastewater from construction site including wheel washing water and chemical precipitation tank	Valid
Billing Account for Disposal of Construction Waste				
A/C No.: 7013917	-	-	-	Valid
Notification of Works under APCO				
Ref. no.: 337009	26/10/2011	-	-	Valid

- 2.6 During the site inspection in the reporting month, no non-conformance was identified. The observations and recommendations made during the audit session are summarized in **Table 2.2**.

Table 2.2 Observations and Recommendations of Site Audit

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	21/06/2013	Ponding water should be removed after rain.	Follow up action was taken by the Contractor.

Summary of Complaint and Prosecution

- 2.7 No environmental related complaint, prosecution or notification of summons was received in the reporting month.
- 2.8 Since the Project commencement, there were a total of 5 project-related environmental complaints. No prosecution or notification of summons was received since the Project commencement. The Complaint Log is attached in **Appendix D**.

3 FUTURE KEY ISSUES

Key Issues for the Coming Month

3.1 Key issues to be considered in the coming month include:

- Noise from operation of the equipment and machinery on-site;
- Effluent discharge generated from surface runoff;
- Dust generated from excavation works and stockpile of dusty materials;
- Maintenance of de-silting facilities and drainage system, such as U-channels;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Accumulation of stagnant water in the site areas;
- Accumulation of C&D waste and general waste on site.

Construction Program for the Next Months

3.2 A tentative construction programme is provided in **Appendix E**. The major construction activities in the coming three months will include:

- General site cleaning and tidying.
- Tank Farm 2A – Pipe installation work
- Tank Farm 2A GTWSR – Equipment and pipe installation works
- Building Services – Fire services work
- Building Services – MVAC work
- Building Services – Electrical work
- Building Services – P&D work
- External – Boundary wall construction work
- External Works – Storm water drainage work
- External Works – Foul water drainage work
- External Works – Plumbing laying work
- External Works – Fire Services piping laying work
- External Works – Draw Pit construction & Cable Ducts laying work
- External Works – Pavement work

4 CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 4.1 Environmental audit works were conducted in the reporting month. Site inspections were conducted on monthly basis. The results were reviewed and checked.
- 4.2 No environmental complaint, prosecution or notification of summons was received.

Recommendations

- 4.3 According to the environmental audit performed in the reporting month, the following recommendations were made:

Water Impact

- To identify any wastewater discharges from site.
- To ensure properly maintenance for de-silting facilities.
- To clear the silt and sediment in the sedimentation tanks.
- To review the capacity of de-silting facilities for discharge.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.
- To avoid accumulation of stagnant and ponding water on site.
- To clear the drainage channel regularly to prevent blockage.
- To set up silt curtain around marine piling work.

Dust Impact

- To remove fugitive dusty material on the haul road periodically.
- Excavated dusty materials or stockpile of dusty materials should be covered by impervious sheeting, or sprayed with water so as to maintain entire surface wet.


Noise Impact

- To space out noisy equipment and position as far away as possible from sensitive receivers.
- To inspect the noise sources inside the site.

Waste / Chemical Management

- To provide proper rubbish bins / skips for waste collection.
- To provide proper storage area for oil container on site.
- To avoid and check for any accumulation of waste materials or rubbish on site.
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the equipment.

FIGURES



Title	Development of a Biodiesel Plant at Tseung Kwan O Industrial Estate		Scale	N.T.S	Project No.	MA9021	CINOTECH
	Site Layout Plan		Date	Jun-09	Figure	1.1	

**APPENDIX A
SITE AUDIT SUMMARY**

Development of a Biodiesel Plant at Tseung Kwan O Industrial Estate



Monthly Site Inspection Record Summary

Inspection Information

Checklist Reference Number	130621
Date	21 June 2013 (Friday)
Time	16:25 – 16:45

Ref. No.	Non-Compliance	Related Item No.
-	None	-

Ref. No.	Remarks/Observations	Related Item No.
130621- R01	<p>A. Water Quality</p> <ul style="list-style-type: none"> • Ponding water should be removed after rain. <p>B. Air Quality</p> <ul style="list-style-type: none"> • No environmental deficiency was identified during site inspection. <p>C. Noise</p> <ul style="list-style-type: none"> • No environmental deficiency was identified during site inspection. <p>D. Waste / Chemical Management</p> <ul style="list-style-type: none"> • No environmental deficiency was identified during site inspection. <p>E. Permit / Licenses</p> <ul style="list-style-type: none"> • No environmental deficiency was identified during site inspection. <p>F. Reminders</p> <ul style="list-style-type: none"> • No environmental deficiency was identified during site inspection. <p>G. Others</p> <p>Follow-up on previous audit section (Ref. No.:130515):</p> <ul style="list-style-type: none"> • No environmental deficiency was observed in the previous site inspection. 	B13

	Name	Signature	Date
Recorded by	Betty Choi		24 June 2013
Checked by	Dr. HF Chan		24 June 2013

**APPENDIX B
UPDATED ENVIRONMENTAL
MITIGATION IMPLEMENTATION
SCHEDULE**

Appendix B - Summary of Environmental Mitigation Implementation Schedule (Construction Phase)

Types of Impacts	Mitigation Measures	Status
Construction Dust	<ul style="list-style-type: none"> • Dust control measures such as water spaying on roads and dusty areas, covering of lorries by impervious sheets and controlling of the falling height of fill materials will be implemented; • Effective dust screens, sheeting or netting will be provided to enclose the scaffolding from the ground level of the facility during the building construction; • All debris and materials will be covered or stored in a sheltered debris collection area; • Hoarding from ground level will be provided along the entire length of the site boundary except for a site entrance or exit; • Every stockpile of dusty materials will be covered entirely by impermeable sheeting or placed in an area sheltered on the top and the 3 sides; • Regular maintenance and checking of the diesel powered mechanical equipment will be adopted to avoid any black smoke emissions and to minimize gaseous emissions. • Monthly site audits will be conducted to ensure the implementation of suitable dust control measures and good site practices. 	<p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>
Construction Noise	<ul style="list-style-type: none"> • Only well-maintained plant will be operated on-site and plant will be serviced regularly during the construction program; • Silencers or mufflers on construction equipment will be utilized and will be properly maintained during the construction program; • Mobile plant, if any, will be sited as far from NSRs as possible; • Machines and plant (such as trucks) that may be in intermittent use will be shut down between work periods or will be throttled down to a minimum; • Plant known to emit noise strongly in one direction will, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and • Material stockpiles and other structures will be effectively utilised, wherever practicable, in screening noise from onsite construction activities. 	<p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;
 N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;
 * Recommendation was made during site audit but improved/rectified by the contractor;
 # Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
Water Quality	<p><u>Piling Activities</u></p> <ul style="list-style-type: none"> Silt curtain will be installed around the marine piling area to contain any suspended mud and sediments generated during the piling works. Silt removal facilities such as silt traps or sedimentation facilities will be provided to remove silt particles from groundwater (if pumping is required) to meet the requirements of the TM standard under the WPCO. The design of silt removal facilities will be based on the guidelines provided in ProPECC PN 1/94. All drainage facilities and erosion and sediment control structures will be inspected monthly and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. 	^
	<p><u>Construction Site Run-off and Drainage</u></p> <ul style="list-style-type: none"> Silt removal facilities such as silt traps or sedimentation facilities will be provided to remove silt particles from runoff to meet the requirements of the TM standard under the WPCO. The design of silt removal facilities will be based on the guidelines provided in ProPECC PN 1/94. All drainage facilities and erosion and sediment control structures will be inspected monthly and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Careful programming of the works to minimise surface excavations for the construction works during the wet season. If excavation of soil cannot be avoided during the wet season, exposed slope surfaces will be covered by a tarpaulin or other means. Other measures that need to be implemented before, during, and after rainstorms are summarised in ProPECC PN 1/94. Exposed soil surfaces will be protected by paving or fill material as soon as possible to reduce the potential of soil erosion. Open stockpiles of construction materials or construction wastes on-site of more than 50m³ will be covered with tarpaulin or similar fabric during rainstorms. These materials will not be placed near the seawall area. 	^ ^ ^ ^
	<p><u>General Construction Activities</u></p> <ul style="list-style-type: none"> Debris and refuse generated on-site will be collected, handled and disposed of properly to avoid entering the nearby water sensitive receivers (WSRs). Stockpiles of cement and other construction materials will be kept covered when not being used. Oils and fuels will only be used and stored in designated areas which have pollution prevention facilities. All fuel tanks and storage areas will be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund will be drained of rainwater after a rain event. 	^ ^

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;
 N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;
 * Recommendation was made during site audit but improved/rectified by the contractor;
 # Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<p data-bbox="394 225 902 256"><u>Sewage generated from On-site Workforce</u></p> <ul data-bbox="443 296 1977 427" style="list-style-type: none"> <li data-bbox="443 296 1977 360">• Temporary sanitary facilities, such as portable chemical toilets, will be provided on-site. A specialised contractor will be responsible for regular collection and appropriate disposal of the sewage and maintenance of these facilities. <li data-bbox="443 363 1977 427">• Monthly site inspections will be carried out during construction to ensure that the mitigation measures listed above are properly implemented. The site audit frequency will be increased to weekly intervals during the piling works. 	<p data-bbox="2056 296 2078 312">^</p> <p data-bbox="2056 363 2078 379">^</p>
<p data-bbox="215 488 315 520">Ecology</p>	<ul data-bbox="443 472 1977 563" style="list-style-type: none"> <li data-bbox="443 472 1977 563">• Mitigation measures for minimising water quality impacts are presented in detail above. These measures will be properly implemented and good construction practices will be adopted to minimise potential adverse impacts to marine ecological resources. 	<p data-bbox="2056 488 2078 504">^</p>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;
 N/A Not Applicable at this stage; • Non-compliance but rectified by the contractor;
 * Recommendation was made during site audit but improved/rectified by the contractor;
 # Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

**APPENDIX C
WASTE GENERATION IN THE
REPORTING MONTH**

**APPENDIX D
COMPLAINT LOG**

APPENDIX D – COMPLAINT LOG**Reporting Month:** June 2013

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
COM-2012-08-001	Jetty Area	28-08-2012	A resident in Lohas Park complained about noise nuisance from the site.	Investigation by EPD identified the source to be chiselling work at the jetty area. Although the chisel machines were covered by valid CNP, the Contractor decided to suspend the corresponding work during restricted hours. The machine was later covered by sound proof canvas to minimize noise transmission. Subsequent inspection and noise measurement by the EPD on 3 rd September 2012 concluded that the noise reduction measure was effective and acceptable at Lohas Park.	Closed
COM-2012-09-002	Jetty Area	07-09-2012	A resident in Lohas Park complained about noise nuisance from the site.	Investigation by EPD identified the source to be chiselling work at the jetty area. Only one chisel machine was operated on the day of complain and it was screened by sound proof canvas. Although the machine was covered by valid CNP, the Contractor decided to suspend the corresponding work during restricted hours during investigation period. Subsequent inspection and noise measurement (daytime at site, night time at Lohas Park) by the EPD on 12 th September 2012 concluded that the noise levels were acceptable at Lohas Park.	Closed
COM-2012-09-003	Jetty Area	27-09-2012	A resident in Lohas Park complained about noise nuisance from the site.	The chisel machine used at JP3 of the jetty area was identified as the noise source. According to the Contractor, the machine was screened by sound proof canvas. Although the machine was covered by valid CNP, the Contractor decided to carry out the corresponding work during normal operation hours only. This was agreed with the complainant in Lohas Park.	Closed
COM-2012-09-004	Not Specified	04-10-2012	A resident in Lohas Park complained about noise nuisance from the site at	According to the Contractor, According to the Contractor, only one drilling machine and chiselling machine were in use, which were covered by valid CNP. We advised the Contractor to communicate with the residents in Lohas	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			11:18pm.	Park given consistent noise complains. The Contractor explained to the complainant that chiselling work will stop at 11pm every day and start after 10am during weekends to minimize noise nuisance. Further in November, a noise enclosure was erected to cover the noisy part of the chiselling machine.	
Com-2012-11-005	Jetty Area	23-11-2012	A resident in Lohas Park complained about noise nuisance from the site at around 3:00 am	The chisel machine used of the jetty area was identified as the noise source. According to the Contractor, the machine was screened by enclosure. Although the machine was covered by valid CNP, the Contractor decided to carry out the corresponding work during 7:00 – 23:00. Contractor explained to the complainant that the bored piling will be completed in early December.	Closed

Remarks: N/A

APPENDIX E
CONSTRUCTION PROGRAMME

Activity ID	Activity Name	Current Duration	Current Start	Current Finish	2013				
					May	Jun	Jul	Aug	Sept
C270MC-3M-Rolling Programme Ver.2.0 (210613)		474	23-Jun-12 A	09-Oct-13					
Key Dates		0	20-Jul-13	20-Jul-13	▼ 20-Jul-13, Key Dates				
Contract Period		0	20-Jul-13	20-Jul-13	▼ 20-Jul-13, Contract Period				
A15900	Date of Completion of the Works	0		20-Jul-13*	◆ Date of Completion of the Works				
Maintenance Period		0	20-Jul-13	20-Jul-13	▼ 20-Jul-13, Maintenance Period				
A16490	Commencement of Maintenance Period	0	20-Jul-13		◆ Commencement of Maintenance Period				
Milestones		9	21-Jun-13 A	30-Jun-13	▶ 30-Jun-13, Milestones				
Remaining Construction Works		469	23-Jun-12 A	04-Oct-13					
1A - Administration Building		382	23-Jun-12 A	10-Jul-13	▶ 10-Jul-13, 1A - Administration Building				
Administration Building Structural and Builder's Work		152	30-Jan-13 A	30-Jun-13	▶ 30-Jun-13, Administration Building Structural and Builder's Work				
A17435	AB-ABWF works excluding windows, louvers & doors 2nd Stage	152	30-Jan-13 A	30-Jun-13	AB-ABWF works excluding windows, louvers & doors 2nd Stage				
AB-Electrical		265	13-Oct-12 A	04-Jul-13	▼ 04-Jul-13, AB-Electrical				
A17610	AB-BS Electrical Testing	265	13-Oct-12 A	04-Jul-13	AB-BS Electrical Testing				
AB-Fire Services		335	04-Aug-12 A	04-Jul-13	▼ 04-Jul-13, AB-Fire Services				
A17185	AB-Control Room and Pump Room FS equipment installation and associated pipe works	256	04-Aug-12 A	08-Jun-13 A	AB-Control Room and Pump Room FS equipment installation and associated pipe works				
A17800	AB-BS Fire Service Testing	195	22-Dec-12 A	04-Jul-13	AB-BS Fire Service Testing				
AB-Plumbing and Drainage		382	23-Jun-12 A	10-Jul-13	▶ 10-Jul-13, AB-Plumbing and Drainage				
A17110	AB-BS Piping works (Plumbing)	350	23-Jun-12 A	08-Jun-13 A	AB-BS Piping works (Plumbing)				
A17120	AB-BS Piping works (Drainage)	350	23-Jun-12 A	08-Jun-13 A	AB-BS Piping works (Drainage)				
A17125	AB-BS Wiring and Control (P&D)	285	21-Sep-12 A	03-Jul-13	AB-BS Wiring and Control (P&D)				
A17155	AB-Installation of sanitary fittings	138	28-Jan-13 A	15-Jun-13 A	AB-Installation of sanitary fittings				
A17700	AB-BS Plumbing and Drainage Testing	270	13-Oct-12 A	10-Jul-13	AB-BS Plumbing and Drainage Testing				
AB-MVAC		230	10-Nov-12 A	27-Jun-13	▼ 27-Jun-13, AB-MVAC				
A17220	AB-BS MVAC Testing	230	10-Nov-12 A	27-Jun-13	AB-BS MVAC Testing				
AB-Lift		249	22-Oct-12 A	27-Jun-13	▼ 27-Jun-13, AB-Lift				
A17600	AB-Lift Testing	249	22-Oct-12 A	27-Jun-13	AB-Lift Testing				
1B - Process Building		341	13-Oct-12 A	18-Sep-13	▶ 22-Jun-13, Processing Building Structural and Builder's Work				
Processing Building Structural and Builder's Work		253	13-Oct-12 A	22-Jun-13	▶ 22-Jun-13, Processing Building Structural and Builder's Work				
A18220	PB-Installation of windows, louvers and doors 2nd stage	253	13-Oct-12 A	22-Jun-13	PB-Installation of windows, louvers and doors 2nd stage				
PB-Plumbing and Drainage		7	21-Jun-13	27-Jun-13	▼ 27-Jun-13, PB-Plumbing and Drainage				
A18300	PB-BS Plumbing and Drainage Testing	7	21-Jun-13	27-Jun-13	PB-BS Plumbing and Drainage Testing				
PB-Electrical		212	17-Dec-12 A	17-Jul-13	▶ 17-Jul-13, PB-Electrical				
A18040	PB-BS Cable laying works(Electrical) 2nd stage	158	19-Jan-13 A	25-Jun-13	PB-BS Cable laying works(Electrical) 2nd stage				
A18050	PB-BS Lighting installation works	194	17-Dec-12 A	29-Jun-13	PB-BS Lighting installation works				
A18055	PB-BS Electrical Testing	39	08-Jun-13 A	17-Jul-13	PB-BS Electrical Testing				
PB-MVAC		34	20-May-13 A	23-Jun-13	▶ 23-Jun-13, PB-MVAC				
A18065	PB BS MVAC Testing	34	20-May-13 A	23-Jun-13	PB BS MVAC Testing				
PB-Fire Services		202	17-Dec-12 A	06-Jul-13	▶ 06-Jul-13, PB-Fire Services				
A18070	PB-BS Piping installation works (Fire Services)	175	17-Dec-12 A	10-Jun-13 A	PB-BS Piping installation works (Fire Services)				
A18080	PB-BS Sprinkler installation works (Fire Services)	175	17-Dec-12 A	10-Jun-13 A	PB-BS Sprinkler installation works (Fire Services)				
A18082	PB-BS Final connection works	100	18-Mar-13 A	25-Jun-13	PB-BS Final connection works				
A18400	PB-Fire Service Testing	197	22-Dec-12 A	06-Jul-13	PB-Fire Service Testing				
PB-Processing Works		90	21-Jun-13	18-Sep-13	▶ 18-Sep-13, PB-Processing Works				
A17900	PB-BDI Pipe insulation, Process Electrical & Instrumentation Works	90	21-Jun-13	18-Sep-13	PB-BDI Pipe insulation, Process Electrical & Instrumentation Works				

- BL
- Actual Work
- Remaining Work
- Critical Remaining Work
- Baseline Milestone
- Milestone

Proposed Bio-Diesel Plant at T.K.O. Lot 39 Main Contract for All Remaining Works

**3 Month Rolling Programme
for EM&A Report (21-Jun-13)**

Date	Revision	Checked	Approved
21-Jun-13	Bi-weekly Update		

Activity ID	Activity Name	Current Duration	Current Start	Current Finish	2013				
					May	Jun	Jul	Aug	Sept
1B - Fat Preparation Building					235				
Fat Preparation Structural and Builder's Work					186				
A19135	FP-ABWF works excluding windows, louvers and doors 2nd Stage	186	29-Dec-12 A	02-Jul-13	02-Jul-13, Fat Preparation Structural and Builder's Work				
FP-Plumbing and Drainage					47				
A19055	FP-Installation of sanitary fittings	37	20-May-13 A	25-Jun-13	05-Jul-13, FP-Plumbing and Drainage				
A19200	FP-BS Plumbing and Drainage Testing	7	28-Jun-13	05-Jul-13	FP-BS Plumbing and Drainage Testing				
FP-Electrical					201				
A19050	FP-Lighting installation works	161	24-Dec-12 A	03-Jun-13 A	FP-Lighting installation works				
A19090	FP-BS Electrical Testing	22	21-Jun-13 A	13-Jul-13	FP-BS Electrical Testing				
FP-Fire Services					7				
A19300	FP-Fire Service Testing	7	27-Jun-13	04-Jul-13	04-Jul-13, FP-Fire Services				
FP-Processing Works					56				
A18900	FP-BDI Pipe insulation, Process Electrical & Instrumentation Works	56	21-Jun-13	15-Aug-13	15-Aug-13, FP-Processing Works				
1B - Boiler Room					349				
Boiler Room Structural and Builder's Work					246				
A19900	BR-Chimney Works	111	27-Oct-12 A	29-Jun-13	29-Jun-13, Boiler Room Structural and Builder's Work				
A20130	BR-ABWF works excluding windows, louvers and doors	187	22-Dec-12 A	26-Jun-13	BR-ABWF works excluding windows, louvers and doors				
BR-Plumbing and Drainage					296				
A20010	BR-BS piping works (Plumbing)	74	05-Sep-12 A	24-May-13 A	BR-BS piping works (Plumbing)				
A20055	BR-Installation of sanitary fittings	21	18-May-13 A	08-Jun-13 A	BR-Installation of sanitary fittings				
A20200	BR-BS Plumbing and Drainage Testing	7	21-Jun-13	27-Jun-13	BR-BS Plumbing and Drainage Testing				
BR-Electrical					106				
A20030	BR-BS Cable laying works(Electrical) 1st stage	69	06-May-13 A	13-Jul-13	BR-BS Cable laying works(Electrical) 1st stage				
A20040	BR-BS Cable laying works(Electrical) 2nd stage	7	13-Jul-13	20-Jul-13	BR-BS Cable laying works(Electrical) 2nd stage				
A20050	BR-Lighting installation works	29	13-Jul-13	10-Aug-13	BR-Lighting installation works				
A20061	BR-BS Final connection works(Electrical)	7	06-Aug-13	12-Aug-13	BR-BS Final connection works(Electrical)				
A20090	BR-BS Electrical Testing	7	13-Aug-13	19-Aug-13	BR-BS Electrical Testing				
BR-Fire Services					328				
A20070	BR-BS Piping installation works(Fire Services)	315	06-Sep-12 A	17-Jul-13	30-Jul-13, BR-Fire Services				
A20080	BR-BS Detector installation works(Fire Services)	7	21-Jun-13	27-Jun-13	BR-BS Detector installation works(Fire Services)				
A20100	BR-BS Cable laying works (Fire Services)	3	18-Jul-13	20-Jul-13	BR-BS Cable laying works (Fire Services)				
A20150	BR-BS Final connection works (Fire Services)	3	21-Jul-13	23-Jul-13	BR-BS Final connection works (Fire Services)				
A20300	BR-Fire Service Testing	7	24-Jul-13	30-Jul-13	BR-Fire Service Testing				
BR-Processing Works					56				
A19700	BR-BDI Pipe insulation, Process Electrical & Instrumentation Works	56	21-Jun-13	15-Aug-13	15-Aug-13, BR-Processing Works				
2A - Tank Farm					357				
Tank Farm 2A Structural and Builder's Work					57				
A21100	2A-ABWF works in Tank Farm 2A	57	27-Apr-13 A	22-Jun-13	22-Jun-13, Tank Farm 2A Structural and Builder's Work				
2A-Plumbing and Drainage					100				
A20900	2A-BS Plumbing and Drainage Testing	100	18-Mar-13 A	25-Jun-13	25-Jun-13, 2A-Plumbing and Drainage				
2A-Electrical					38				
A20840	2A-BS Cable laying works stage 2 (Electrical)	31	27-May-13 A	27-Jun-13	04-Jul-13, 2A-Electrical				
A20870	2A-BS Electrical Testing	7	27-Jun-13	04-Jul-13	2A-BS Electrical Testing				
2A-Fire Services					275				
A20850	2A-BS Piping installation works(Fire Services)	81	13-Oct-12 A	01-Jun-13 A	2A-BS Piping installation works(Fire Services)				
A20860	2A-BS Sprinkler installation works(Fire Services)	81	13-Oct-12 A	01-Jun-13 A	2A-BS Sprinkler installation works(Fire Services)				
A20890	2A-BS Final connection works(Fire Services)	31	07-May-13 A	07-Jun-13 A	2A-BS Final connection works(Fire Services)				
A21000	2A-Fire Service Testing (excluding FSD Inspection)	37	08-Jun-13 A	15-Jul-13	2A-Fire Service Testing (excluding FSD Inspection)				
2A-Processing Works					94				
A20700	2A-BDI Pipe insulation, Process Electrical & Instrumentation Works	94	02-Jul-13	04-Oct-13	04-Aug-13, 2A-Processing Works				
2A - GTW Separation Room					259				
GTWSR Structural and Builder's Work					190				
					28-May-13 A, GTWSR Structural and Builder's Work				

Activity ID	Activity Name	Current Duration	Current Start	Current Finish	2013			
					May	Jun	Jul	Aug
A22000	GTWSR-ABWF works including windows, louvers and door but excluding roller shutter	190	19-Nov-12 A	28-May-13 A	GTWSR-ABWF works including windows, louvers and door but excluding roller shutter			
GTWSR-Plumbing and Drainage					GTWSR-Plumbing and Drainage			
A21910	GTWSR-BS Piping works(Plumbing)	5	03-Jun-13 A	08-Jun-13 A	GTWSR-BS Piping works(Plumbing)			
A22200	GTWSR-BS Plumbing and Drainage Testing	14	21-Jun-13	04-Jul-13	GTWSR-BS Plumbing and Drainage Testing			
GTWSR-Electrical					GTWSR-Electrical			
A21940	GTWSR-BS Cable exposed conduits laying works(Electrical)	55	27-Apr-13 A	21-Jun-13 A	GTWSR-BS Cable exposed conduits laying works(Electrical)			
A21950	GTWSR-Lighting installation works	19	03-Jun-13 A	21-Jun-13 A	GTWSR-Lighting installation works			
A21951	GTWSR-BS Final connection works	7	21-Jun-13	27-Jun-13	GTWSR-BS Final connection works			
A21980	GTWSR-BS Electrical Testing	7	28-Jun-13	04-Jul-13	GTWSR-BS Electrical Testing			
GTWSR-Fire Services					GTWSR-Fire Services			
A22300	GTWSR-Fire Service Testing	50	16-May-13 A	04-Jul-13	GTWSR-Fire Service Testing			
GTWSR-Processing Works					GTWSR-Processing Works			
A21600	GTWSR-Paques Piping, Electrical, Insulation & Instrumentation Works	102	04-Mar-13 A	14-Jun-13 A	GTWSR-Paques Piping, Electrical, Insulation & Instrumentation Works			
A21800	GTWSR-BDI Piping, Electrical, Insulation & Instrumentation Works	45	21-Jun-13	04-Aug-13	GTWSR-BDI Piping, Electrical, Insulation & Instrumentation Works			
2B-E Tank Farm					2B-E Tank Farm			
Tank Farm 2B-2E Structural and Builder's Work					Tank Farm 2B-2E Structural and Builder's Work			
A23100	2BE-ABWF works in Tank Farm 2B-2E	97	18-Mar-13 A	22-Jun-13	2BE-ABWF works in Tank Farm 2B-2E			
Tank Farm 2B-2E-Plumbing and Drainage					Tank Farm 2B-2E-Plumbing and Drainage			
A22900	2BE-BS Plumbing and Drainage Testing	123	18-Feb-13 A	21-Jun-13 A	2BE-BS Plumbing and Drainage Testing			
Tank Farm 2B-2E-Electrical					Tank Farm 2B-2E-Electrical			
A22840	2BE-BS Cable exposed conduits laying works(Electrical)	11	10-Jun-13 A	21-Jun-13 A	2BE-BS Cable exposed conduits laying works(Electrical)			
A22841	2BE-BS Final connection works(Electrical)	13	08-Jun-13 A	21-Jun-13 A	2BE-BS Final connection works(Electrical)			
A22870	2BE-BS Electrical Testing	7	21-Jun-13	27-Jun-13	2BE-BS Electrical Testing			
Tank Farm 2B-2E-Fire Services					Tank Farm 2B-2E-Fire Services			
A22850	2BE-BS Piping installation works(Fire Services)	112	16-Feb-13 A	08-Jun-13 A	2BE-BS Piping installation works(Fire Services)			
A22860	2BE-BS Sprinkler installation works(Fire Services)	112	16-Feb-13 A	08-Jun-13 A	2BE-BS Sprinkler installation works(Fire Services)			
A22880	2BE-BS Cable laying works(Fire Services)	51	04-May-13 A	23-Jun-13	2BE-BS Cable laying works(Fire Services)			
A22890	2BE-BS Final connection works(Fire Services)	10	23-Jun-13	03-Jul-13	2BE-BS Final connection works(Fire Services)			
A23000	2BE-Fire Service Testing	7	03-Jul-13	10-Jul-13	2BE-Fire Service Testing			
Tank Farm 2B-2E-Processing Works					Tank Farm 2B-2E-Processing Works			
A22700	2BE-BDI Pipe Insulation, Process Electrical & Instrumentation Works	63	21-Jun-13	22-Aug-13	2BE-BDI Pipe Insulation, Process Electrical & Instrumentation Works			
3 - Waste Water Treatment Plant					3 - Waste Water Treatment Plant			
Waste Water Treatment Plant Structural and Builder's Work					Waste Water Treatment Plant Structural and Builder's Work			
A24030	WWTP- ABWF works excluding windows, louvers and doors	223	12-Nov-12 A	22-Jun-13	WWTP- ABWF works excluding windows, louvers and doors			
WWTP-Plumbing and Drainage					WWTP-Plumbing and Drainage			
A23610	WWTP-BS piping works(Plumbing)	289	20-Sep-12 A	05-Jul-13	WWTP-BS piping works(Plumbing)			
A23620	WWTP-BS piping works(Drainage)	289	20-Sep-12 A	05-Jul-13	WWTP-BS piping works(Drainage)			
A23655	WWTP-BS Installation of sanitary fittings	89	15-Apr-13 A	12-Jul-13	WWTP-BS Installation of sanitary fittings			
A23800	WWTP-BS Plumbing and Drainage Testing	7	12-Jul-13	19-Jul-13	WWTP-BS Plumbing and Drainage Testing			
WWTP-Electrical					WWTP-Electrical			
A23640	WWTP-BS Cable exposed conduits laying works (Electrical)	192	30-Nov-12 A	10-Jun-13 A	WWTP-BS Cable exposed conduits laying works (Electrical)			
A23650	WWTP-BS Lighting installation works	91	18-Mar-13 A	17-Jun-13 A	WWTP-BS Lighting installation works			
A23651	WWTP-BS Final connection works	88	18-Mar-13 A	14-Jun-13 A	WWTP-BS Final connection works			
A23680	WWTP-BS Electrical Testing	14	21-Jun-13	04-Jul-13	WWTP-BS Electrical Testing			
WWTP-Fire Services					WWTP-Fire Services			
A23670	WWTP-FS Detector installation work	140	28-Jan-13 A	17-Jun-13 A	WWTP-FS Detector installation work			
A23730	WWTP-BS Final connection works(Final Services)	143	07-Feb-13 A	29-Jun-13	WWTP-BS Final connection works(Final Services)			
A23900	WWTP-Fire Service Testing	52	20-May-13 A	10-Jul-13	WWTP-Fire Service Testing			
WWTP-Processing Works					WWTP-Processing Works			
A23500	WWTP-Treatment Equipment Installation Works	281	24-Sep-12 A	01-Jul-13	WWTP-Treatment Equipment Installation Works			
A23700	WWTP-Treatment Installation Testing	10	02-Jul-13	11-Jul-13	WWTP-Treatment Installation Testing			
4A - Jetty					4A - Jetty			

Activity ID	Activity Name	Current Duration	Current Start	Current Finish	2013			
					May	Jun	Jul	Aug
Jetty Structural and Builder's Work					25-Jun-13, Jetty Structural and Builder's Work			
A24500	4A-Jetty Furniture, Lighting Works	72	15-Apr-13 A	25-Jun-13	4A-Jetty Furniture, Lighting Works			
Jetty-Plumbing and Drainage					10-Jul-13, Jetty-Plumbing and Drainage			
A24510	4A-BS Piping works(Plumbing)	20	21-Jun-13	10-Jul-13	4A-BS Piping works(Plumbing)			
Jetty-Electrical					25-Jun-13, Jetty-Electrical			
A24550	4A-BS Cable exposed conduits laying works(Electrical)	39	13-May-13 A	21-Jun-13 A	4A-BS Cable exposed conduits laying works(Electrical)			
A24560	4A-BS Final connection works(Electrical)	37	20-May-13 A	25-Jun-13	4A-BS Final connection works(Electrical)			
Jetty-Fire Services					17-Jul-13, Jetty-Fire Services			
A24530	4A-BS Piping installation works(Fire Services)	75	10-Apr-13 A	23-Jun-13	4A-BS Piping installation works(Fire Services)			
A24570	4A-BS Detector installation works(Fire Services)	25	27-May-13 A	21-Jun-13 A	4A-BS Detector installation works(Fire Services)			
A24580	4A-BS Cable laying works(Fire Services)	56	02-May-13 A	26-Jun-13	4A-BS Cable laying works(Fire Services)			
A24590	4A-BS Final connection works(Fire Services)	26	03-Jun-13 A	29-Jun-13	4A-BS Final connection works(Fire Services)			
A24600	4A-Jetty E&M and FS testing	7	11-Jul-13	17-Jul-13	4A-Jetty E&M and FS testing			
Pipe Bridge & Pipe Trench Works					21-Jun-13 A, Pipe Bridge & Pipe Trench Works			
A25000	Pipe Bridge Between PB and FP (PB3,4)	47	06-May-13 A	21-Jun-13 A	Pipe Bridge Between PB and FP (PB3,4)			
A25100	Pipe Trench from WWTP to Jetty	19	25-May-13 A	13-Jun-13 A				
External Works					19-Jul-13, External Works			
External Drainage Works					16-Jul-13, External Drainage Works			
Storm water manhole and pipe works					16-Jul-13, Storm water manhole and pipe works			
A25250	Storm water manhole works 5th stage	192	11-Dec-12 A	21-Jun-13	Storm water manhole works 5th stage			
A25260	Storm water manhole works 6th stage	91	17-Apr-13 A	16-Jul-13	Storm water manhole works 6th stage			
Foul water manhole and pipe works					02-Jul-13, Foul water manhole and pipe works			
A25320	Foul Water manhole and the pipe works between the manholes with the associated branch pipes 6th stage	135	18-Feb-13 A	02-Jul-13	Foul Water manhole and the pipe works between the manholes with the associated branch pipes 6th stage			
External Pumping Works					15-Jul-13, External Pumping Works			
Fresh water main installation works					15-Jul-13, Fresh water main installation works			
A25550	Installation of external fresh watermain 5th stage	112	04-Mar-13 A	23-Jun-13	Installation of external fresh watermain 5th stage			
A25560	Installation of external fresh watermain 6th stage	25	21-Jun-13	15-Jul-13	Installation of external fresh watermain 6th stage			
Fire Services Works					02-Jul-13, Fire Services works			
A25490	External - Fire Services pipe works 6th Stage	58	06-May-13 A	02-Jul-13	External - Fire Services pipe works 6th Stage			
External Service Cable Works					05-Jul-13, External Service Cable Works			
A25720	External cable duct and draw pits installation works 5th stage	144	07-Jan-13 A	31-May-13 A	External cable duct and draw pits installation works 5th stage			
A25730	External cable duct and draw pits installation works 6th stage	35	01-Jun-13 A	05-Jul-13	External cable duct and draw pits installation works 6th stage			
Road Works					19-Jul-13, Road Works			
A25650	Road Works with associated surface channels and catch pits 5th stage	120	05-Mar-13 A	02-Jul-13	Road Works with associated surface channels and catch pits 5th stage			
A25660	Road Works with associated surface channels and catch pits 6th stage	96	15-Apr-13 A	19-Jul-13	Road Works with associated surface channels and catch pits 6th stage			
Boundary Wall Construction Works					18-Jul-13, Boundary Wall Construction Works			
A25520	Boundary Wall-structural concreting works 2nd stage	349	21-Jul-12 A	04-Jul-13	Boundary Wall-structural concreting works 2nd stage			
A25530	Boundary Wall-ABWF works	66	13-May-13 A	18-Jul-13	Boundary Wall-ABWF works			
Water Supply Works					18-Aug-13, Water Supply Works			
A25800	WSD inspection and installation of portable watermeter (WWO46)	30	19-Jul-13	18-Aug-13	WSD inspection and installation of portable watermeter (WWO46)			
A25810	WSD inspection and installation of FS watermeter (WWO46)	30	18-Jul-13	16-Aug-13	WSD inspection and installation of FS watermeter (WWO46)			
Works for CLP Energization					20-Jul-13, Works for CLP Energization			
A17210	AB-Installation of Generators, Day Tanks and associated equipment & pipe works	280	21-Sep-12 A	27-Jun-13	AB-Installation of Generators, Day Tanks and associated equipment & pipe works			
A18075	PB-BS Electrical Energization to Sub-main	0		21-Jun-13	PB-BS Electrical Energization to Sub-main			
A19100	FP-BS Electrical Energization to Sub-main	0		21-Jun-13	FP-BS Electrical Energization to Sub-main			
A20060	BR-BS installation of switch board and cable termination works in Switch Rooms	7	13-Jul-13	20-Jul-13	BR-BS installation of switch board and cable termination works in Switch Rooms			
A20160	BR-BS Electrical Energization to Sub-main	0		21-Jun-13	BR-BS Electrical Energization to Sub-main			
A20910	2A-BS Electrical Energization to Sub-main	0		21-Jun-13	2A-BS Electrical Energization to Sub-main			
A21990	GTWSR-BS Electrical Energization to Sub-main	0		21-Jun-13	GTWSR-BS Electrical Energization to Sub-main			
A22910	2BE-BS Electrical Energization to Sub-main	0		21-Jun-13	2BE-BS Electrical Energization to Sub-main			
A23740	WWTP-BS Electrical Energization to Sub-main	0		21-Jun-13	WWTP-BS Electrical Energization to Sub-main			
A24610	4A-BS Electrical Energization to Sub-main	0		25-Jun-13	4A-BS Electrical Energization to Sub-main			

Activity ID	Activity Name	Current Duration	Current Start	Current Finish	2013				
					May	Jun	Jul	Aug	Sp
Maintenance Period		70	20-Jul-13	27-Sep-13					
FS & OP Inspection		70	20-Jul-13	27-Sep-13					
A25900	Notification to FSD	28	20-Jul-13	16-Aug-13					
A25910	FS Inspection	1	16-Aug-13	16-Aug-13					
A25920	Rectification to FSD Comments	14	17-Aug-13	30-Aug-13					
A25930	Notification to FSD for 2nd Inspection	28	31-Aug-13	27-Sep-13					
A26000	Notification for OP Inspection	28	20-Jul-13	16-Aug-13					
A26010	OP Inspection	1	16-Aug-13	16-Aug-13					
Works By Other Contractors		375	30-Sep-12 A	09-Oct-13					

