

JOB NO.: TCS00694/13



**AGREEMENT NO. CE 45/2008 (CE)
LIANTANG/HEUNG YUEN WAI
BOUNDARY CONTROL POINT AND ASSOCIATED
WORKS**

**9th QUARTERLY ENVIRONMENTAL MONITORING &
AUDIT SUMMARY REPORT –
(August to October 2015)**

PREPARED FOR

**CIVIL ENGINEERING AND DEVELOPMENT
DEPARTMENT (CEDD)**

Quality Index

Date	Reference No.	Prepared By	Certified By
11 February 2016	TCS00694/13/600/R0125v1	 Nicola Hon (Environmental Consultant)	 T.W. Tam (Environmental Team Leader)

Version	Date	Description
1	27 January 2016	First Submission
2	11 February 2016	Amended against the IEC's comments on 11 February 2016

This report has been prepared by Action-United Environmental Services & Consulting with all reasonable skill, care and diligence within the terms of the Agreement with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client. We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above. This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies upon the report at their own risk.



Local People. Global Experience.

Unit A-C, 27/F Ford Glory Plaza
37-39 Wing Hong Street
Cheung Sha Wan, Kowloon, Hong Kong
T +852 3995 8100 F +852 3995 8101 E hongkong@smec.com
www.smec.com

12 February 2016

Our ref: 7076192/L19962/Ry/AB/AW/FL/rw

Your ref:

AECOM
8/F, Grand Central Plaza, Tower 2
138 Shatin Rural Committee Road
Shatin, N.T.

By Email & Post

Attention: Mr Simon LEUNG

Dear Sirs

**Agreement No. CE 45/2008 (CE)
Liantang/Heung Yuen Wai Boundary Control Point and Associated Works
Independent Environmental Checker – Investigation
Quarterly EM&A Summary Report (No. 9) – Aug 2015 to Oct 2015**

With reference to the Quarterly EM&A Report No. 9 for Aug 2015 to Oct 2015 (Version 2) certified by the ET Leader and received by us on 11 February 2016, please be noted that we have no adverse comments on the captioned submission. We herewith verify the captioned submission in accordance with Section 13.4 of the EM&A Manual.

Thank you for your attention and please do not hesitate to contact the undersigned on tel. 3995-8120 or by email to antony.wong@smec.com; or our Mr Francis LEE on tel. 3995 8144 or by email to francis.lee@smec.com.

Yours faithfully
for and on behalf of
SMEC Asia Limited


Antony WONG
Independent Environmental Checker

cc	CEDD/BCP	-	Mr CS LAU	by fax: 3547 1659
	AECOM	-	Mr Pat LAM / Mr Perry YAM	by email
	AUES	-	Mr TW TAM	by email

EXECUTIVE SUMMARY

ES.01. This is the 9th Quarterly EM&A Summary Report for the “Liantang/Heung Yuen Wai Boundary Control Point and Associated Works” under Environmental Permit No. EP-404/2011/C (hereinafter “the EP”), covering the period from **1 August to 31 October 2015** (hereinafter “Reporting Period”).

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES.02. In the Reporting Period, the construction works for Contract SS C505 and Contract 6 was commenced on 1 September 2015 and 23 October 2015 respectively, therefore the active contracts would be included Contract 2, Contract 3, Contract 5, Contractor 6 and Contract SS C505. Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental Aspect	Environmental Monitoring Parameters / Inspection	Reporting Period	
		Monitoring Locations / Contracts	Total Occasions
Air Quality	1-hour TSP	AM1, AM2, AM3, AM7a, AM8 & AM9b	288
		AM4b, AM5a & AM5	18
	24-hour TSP	AM1, AM2, AM3, AM7a, AM8 & AM9b	96 #
		AM4b, AM5a & AM5	3
Construction Noise	L _{eq(30min)} Daytime	NM1 to NM2 & NM5 to NM10	130
		NM3 & NM4	2
Water Quality	Water sampling	WM1, WM1-C WM4, WM4-CA, WM4-CB	39(*)
		WM2A, WM2A-C, WM2B, WM2B-C, WM3 & WM3-C	4(*)
Joint Site Inspection / Audit	IEC, ET, the Contractor and RE joint site Environmental Inspection and Auditing	Contract 2	13
		Contract 3	13
		Contract 5	13
		Contract 6	2
		Contract SS C505	9

(*) number of sampling day

(#) included 3 incomplete events

BREACHES OF ACTION/LIMIT LEVELS

ES.03. In the Reporting Period, no air quality and noise exceedances were registered. For water quality monitoring, a total of twenty-nine (29) Action/ Limit Level exceedances were recorded including the parameter of turbidity and SS. The summary of breach of environmental performance is shown below.

Environmental Aspect	Monitoring Parameters	Action Level	Limit Level	Event & Action		
				NOE Issued	Investigation	Corrective Actions
Air Quality	1-hour TSP	0	0	0	--	--
	24-hour TSP	0	0	0	--	N/A
Construction Noise	L _{eq(30min)} Daytime	0	0	0	--	--
Water Quality	DO	0	0	0	Not project related	N/A
	Turbidity	2	13	15		
	SS	2	12	14		

ENVIRONMENTAL COMPLAINT

ES.04. In this Reporting Period, no environmental complaints were received related to the EM&A programme.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.05. No environmental summons or successful prosecutions were recorded in the Reporting Period.

REPORTING CHANGES

ES.06. No reporting changes were made in the Reporting Period.

FUTURE KEY ISSUES

ES.07. During dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to villages. The Contractor should fully implement the construction dust mitigation measures properly.

ES.08. The Contractor was also reminded to prevent muddy water or other water pollutants from site surface flow to local stream such as Kong Yiu Channel and Ma Wat Channel or public area. Water quality mitigation measures to prevent muddy runoff into nearby water bodies or public areas should paid attention and fully implemented.

ES.09. Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.

TABLE OF CONTENTS

1	INTRODUCTION	1
1.1	PROJECT BACKGROUND	1
1.2	REPORT STRUCTURE	1
2	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	2
2.1	CONSTRUCTION CONTRACT PACKAGING	2
2.2	PROJECT ORGANIZATION	3
2.3	CONCURRENT PROJECTS	6
2.4	CONSTRUCTION PROGRESS	6
2.5	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	8
3	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	12
3.1	GENERAL	12
3.2	MONITORING PARAMETERS	12
3.3	MONITORING LOCATIONS	12
3.4	MONITORING FREQUENCY AND PERIOD	14
3.5	MONITORING EQUIPMENT	15
3.6	MONITORING METHODOLOGY	17
3.7	EQUIPMENT CALIBRATION	19
3.8	DERIVATION OF ACTION/LIMIT (A/L) LEVELS	19
3.9	DATA MANAGEMENT AND DATA QA/QC CONTROL	20
4	AIR QUALITY MONITORING	21
4.1	GENERAL	21
4.2	SUMMARY OF MONITORING RESULTS	21
5	CONSTRUCTION NOISE MONITORING	23
5.1	GENERAL	23
5.2	SUMMARY OF MONITORING RESULTS	23
6	WATER QUALITY MONITORING	25
6.1	GENERAL	25
6.2	SUMMARY OF MONITORING RESULTS	25
7	WASTE MANAGEMENT	27
7.1	GENERAL WASTE MANAGEMENT	27
7.2	RECORDS OF WASTE QUANTITIES	27
8	SITE INSPECTIONS	29
8.1	REQUIREMENTS	29
9	NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS	31
9.1	NON-COMPLIANCE (EXCEEDANCES)	31
9.2	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	31
10	IMPLEMENTATION STATUS OF MITIGATION MEASURES	33
10.1	GENERAL REQUIREMENTS	33
11	CONCLUSIONS AND RECOMMENDATIONS	34
11.1	CONCLUSIONS	34
11.2	RECOMMENDATIONS	34

LIST OF TABLES

TABLE 2-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACTS
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	IMPACT MONITORING STATIONS - AIR QUALITY
TABLE 3-3	IMPACT MONITORING STATIONS - CONSTRUCTION NOISE
TABLE 3-4	IMPACT MONITORING STATIONS - WATER QUALITY
TABLE 3-5	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-6	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-7	WATER QUALITY MONITORING EQUIPMENT
TABLE 3-8	ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
TABLE 3-9	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 3-10	ACTION AND LIMIT LEVELS FOR WATER QUALITY
TABLE 4-1	SUMMARY OF AIR QUALITY MONITORING RESULTS
TABLE 4-2	SUMMARIES OF BREACHES OF AIR QUALITY A/L LEVELS
TABLE 5-1	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
TABLE 5-2	SUMMARIES OF BREACHES OF CONSTRUCTION NOISE A/L LEVELS
TABLE 6-1	SUMMARY OF THE WATER QUALITY MONITORING RESULTS – CONTRACT 5
TABLE 6-2	SUMMARY OF THE WATER QUALITY MONITORING RESULTS – CONTRACT 2 & 3
TABLE 6-3	SUMMARY OF THE WATER QUALITY MONITORING RESULTS – CONTRACT 6
TABLE 6-4	SUMMARY OF THE WATER QUALITY MONITORING RESULTS – CONTRACT 2 & 6
TABLE 6-5	SUMMARIES OF BREACHES OF THE EXISTING WATER QUALITY A/L LEVELS
TABLE 7-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 7-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 8-1	SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION – CONTRACT 2
TABLE 8-2	SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION – CONTRACT 3
TABLE 8-3	SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION – CONTRACT 5
TABLE 8-4	SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION – CONTRACT 6
TABLE 8-5	SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION – CONTRACT SS C505
TABLE 9-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 9-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 9-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 10-1	ENVIRONMENTAL MITIGATION MEASURES

LIST OF ANNEXES

APPENDIX A	LAYOUT PLAN OF THE PROJECT
APPENDIX B	ENVIRONMENTAL MANAGEMENT ORGANIZATION CHART
APPENDIX C	MASTER CONSTRUCTION PROGRAMME FOR THE CONTRACTS,
APPENDIX D	DESIGNATED MONITORING LOCATIONS AS RECOMMENDED IN THE APPROVED EM&A MANUAL
APPENDIX E	MONITORING LOCATIONS FOR IMPACT MONITORING
APPENDIX F	EVENT AND ACTION PLAN
APPENDIX G	GRAPHICAL PLOTS FOR MONITORING RESULT
APPENDIX H	WEATHER INFORMATION
APPENDIX I	WASTE FLOW TABLE
APPENDIX J	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES

1 INTRODUCTION

1.1 PROJECT BACKGROUND

- 1.1.1. Civil Engineering and Development Department is the Project Proponent and the Permit Holder of *Agreement No. CE 45/2008 (CE) Liantang / Heung Yuen Wai Boundary Control Point and Associated Works*, which is a Designated Project to be implemented under Environmental Permit number EP-404/2011/C granted on 12 March 2015.
- 1.1.2. The Project consists of two main components: Construction of a Boundary Control Point (hereinafter referred as “BCP”); and Construction of a connecting road alignment. Layout plan of the Project is shown in [Appendix A](#).
- 1.1.3. The proposed BCP is located at the boundary with Shenzhen near the existing Chuk Yuen Village, comprising a main passenger building with passenger and cargo processing facilities and the associated customs, transport and ancillary facilities. The connecting road alignment consists of six main sections:
- 1) Lin Ma Hang to Frontier Closed Area (FCA) Boundary – this section comprises at-grade and viaducts and includes the improvement works at Lin Ma Hang Road;
 - 2) Ping Yeung to Wo Keng Shan – this section stretches from the Frontier Closed Area Boundary to the tunnel portal at Cheung Shan and comprises at-grade and viaducts including an interchange at Ping Yeung;
 - 3) North Tunnel – this section comprises the tunnel segment at Cheung Shan and includes a ventilation building at the portals on either end of the tunnel;
 - 4) Sha Tau Kok Road – this section stretches from the tunnel portal at Wo Keng Shan to the tunnel portal south of Loi Tung and comprises at-grade and viaducts including an interchange at Sha Tau Kok and an administration building;
 - 5) South Tunnel – this section comprises a tunnel segment that stretches from Loi Tung to Fanling and includes a ventilation building at the portals on either end of the tunnel as well as a ventilation building in the middle of the tunnel near Lau Shui Heung;
 - 6) Fanling – this section comprises the at-grade, viaducts and interchange connection to the existing Fanling Highway.
- 1.1.4. Action-United Environmental Services & Consulting has been commissioned as an Independent ET to implement the relevant EM&A program in accordance with the approved EM&A Manual, as well as the associated duties.
- 1.1.5. This is the 9th Quarterly EM&A Summary Report for the “*Liantang/Heung Yuen Wai Boundary Control Point and Associated Works*” under Environmental Permit No. EP-404/2011/C, covering the period from **1 August to 31 October 2015**.

1.2 REPORT STRUCTURE

- 1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

Section 1	Introduction
Section 2	Project Organization and Construction progress
Section 3	Summary of Impact monitoring Requirements
Section 4	Air Quality Monitoring
Section 5	Construction Noise Monitoring
Section 6	Water Quality Monitoring
Section 7	Waste Management
Section 8	Non-compliance, Complaints, Notifications of Summons and Successful Prosecutions
Section 9	Implementation Status of Mitigation Measures
Section 10	Conclusions and Recommendations

2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 CONSTRUCTION CONTRACT PACKAGING

2.1.1 To facilitate the project management and implementation, the Project would be divided by the following contracts:

- Contract 2 (CV/2012/08)
- Contract 3 (CV/2012/09)
- Contract 4 (TCSS)
- Contract 5 (CV/2013/03)
- Contract 6 (CV/2013/08)
- Contract 7 (NE/2014/03)
- ArchSD Contract No. SS C505

2.1.2 The details of each contracts is summarized below and the delineation of each contracts is shown in [Appendix A](#).

Contract 2 (CV/2012/08)

2.1.3 Contract 2 has awarded in December 2013 and construction work was commenced on 19 May 2014. Major Scope of Work of the Contract 2 is listed below:

- construction of an approximately 5.2km long dual two-lane connecting road (with about 0.4km of at-grade road and 4.8km of tunnel) connecting the Fanling Interchange with the proposed Sha Tau Kok Interchange;
- construction of a ventilation adit tunnel and the mid-ventilation building;
- construction of the north and south portal buildings of the Lung Shan Tunnel and their associated slope works;
- provision and installation of ventilation system, E&M works and building services works for Lung Shan tunnel and Cheung Shan tunnel and their portal buildings;
- construction of Tunnel Administration Building adjacent to Wo Keng Shan Road and the associated E&M and building services works; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 3 (CV/2012/09)

2.1.4 Contract 3 was awarded in July 2013 and construction work was commenced on 5 November 2013. Major Scope of Work of the Contract 3 is listed below:

- construction of four link roads connecting the existing Fanling Highway and the south portal of the Lung Shan Tunnel;
- realignment of the existing Tai Wo Service Road West and Tai Wo Service Road East;
- widening of the existing Fanling Highway (HyD's entrustment works);
- demolishing existing Kiu Tau vehicular bridge and Kiu Tau footbridge and reconstruction of the existing Kiu Tau Footbridge (HyD's entrustment works); and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 4 (NE/2014/02)

2.1.5 The works of Contract 4 are scheduled to commence in the 3rd quarter of 2015. The work of this Contract includes provision and installation of Traffic Control and Surveillance System and the associated electrical and mechanical works for the Project.

Contract 5 (CV/2013/03)

2.1.6 Contract 5 has awarded in April 2013 and construction work was commenced in August 2013. Major Scope of Work of the Contract 5 is listed below:

- site formation of about 23 hectares of land for the development of the BCP;
- construction of an approximately 1.6 km long perimeter road at the BCP including a 175m long depressed road;
- associated diversion/modification works at existing local roads and junctions including Lin Ma Hang Road;
- construction of pedestrian subway linking the BCP to Lin Ma Hang Road;
- provision of resite area with supporting infrastructure for reprovisioning of the affected village houses; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 6 (CV/2013/08)

2.1.7 Contract 6 was awarded in June 2015 and construction work was expected to be commenced on 23 October 2015. Major Scope of Work of the Contract 6 will be included below:

- construction of an approximately 4.6km long dual two-lane connecting road (with about 0.6km of at-grade road, 3.3km of viaduct and 0.7km of tunnel) connecting the BCP with the proposed Sha Tau Kok Road Interchange and the associated ventilation buildings;
- associated diversion/modification works at access roads to the resite of Chuk Yuen Village;
- provision of sewage collection, treatment and disposal facilities for the BCP and the resite of Chuk Yuen Village;
- construction of a pedestrian subway linking the BCP to Lin Ma Hang Road;
- provisioning of the affected facilities including Wo Keng Shan Road garden; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 7 (NE/2014/03)

2.1.8 Contract 7 has not yet been awarded. Major Scope of Work of the Contract 7 would be included below:

- construction of the Hong Kong Special Administrative Region (HKSAR) portion of four vehicular bridge
- construction of one pedestrian bridge crossing Shenzhen (SZ) River (cross boundary bridges)

ArchSD Contract No. SS C505

2.1.9 SS C505 has been awarded in July 2015 and construction work was commenced on 1 September 2015. Major Scope of Work of the SS C505 would be included below:

- passenger-related facilities including processing kiosks and examination facilities for private cars and coaches, passenger clearance building and halls, the interior fitting works for the pedestrian bridge crossing Shenzhen River, etc.;
- cargo processing facilities including kiosks for clearance of goods vehicles, customs inspection platforms, X-ray building, etc.;
- accommodation for the facilities inside of the Government departments providing services in connection with the BCP;
- transport-related facilities inside the BCP including road networks, public transport interchange, transport drop-off and pick-up areas, vehicle holding areas and associated road furniture etc;
- a public carpark; and
- other ancillary facilities such as sewerage and drainage, building services provisions and electronic systems, associated environmental mitigation measure and landscape works.

2.2 PROJECT ORGANIZATION

2.2.1 The project organization is shown in [Appendix B](#). The responsibilities of respective parties are:

Civil Engineering and Development Department (CEDD)

- 2.2.2 CEDD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by CEDD to audit the results of the EM&A works carried out by the ET.

Architectural Services Department (ArchSD)

- 2.2.3 ArchSD acts as the works agent for Development Bureau (DEVB), for Contract SS C505 Liantang/Heung Yuen Wai Boundary Control Point (BCP) – BCP Buildings and Associated Facilities.

Environmental Protection Department (EPD)

- 2.2.4 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

Ronald Lu & Partners (Hong Kong) Ltd (The Architect)

- 2.2.5 Ronald Lu & Partners (Hong Kong) Ltd is appointed by ArchSD as an Architect for Contract SS C505 Liantang/ Heung Yuen Wai Boundary Control Point (BCP) – BCP Buildings and Associated Facilities. It is responsible for overseeing the construction works of Contract SS C505 and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the Architect with respect to EM&A are:
- Monitor the Contractors' compliance with contract specifications, including the implementation and operation of the environmental mitigation measures and their effectiveness
 - Monitor Contractors' and ET's compliance with the requirements in the Environmental Permit (EP) and EM&A Manual
 - Facilitate ET's implementation of the EM&A programme
 - Participate in joint site inspection by the ET and IEC
 - Oversee the implementation of the agreed Event / Action Plan in the event of any exceedance
 - Adhere to the procedures for carrying out complaint investigation
 - Liaison with DSD, Engineer/Engineer's Representative, ET, IEC and the Contractor of the "Construction of the DSD's Regulation of Shenzhen River Stage 4 (RSR 4)" Project discussing regarding the cumulative impact issues.

Engineer or Engineers Representative (ER)

- 2.2.6 The ER is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:
- Monitor the Contractors' compliance with contract specifications, including the implementation and operation of the environmental mitigation measures and their effectiveness
 - Monitor Contractors's, ET's and IEC's compliance with the requirements in the Environmental Permit (EP) and EM&A Manual
 - Facilitate ET's implementation of the EM&A programme
 - Participate in joint site inspection by the ET and IEC
 - Oversee the implementation of the agreed Event / Action Plan in the event of any exceedance
 - Adhere to the procedures for carrying out complaint investigation
 - Liaison with DSD, Engineer/Engineer's Representative, ET, IEC and the Contractor of the "Construction of the DSD's Regulation of Shenzhen River Stage 4 (RSR 4)" Project discussing regarding the cumulative impact issues.

The Contractor(s)

- 2.2.7 There will be one contractor for each individual works contract. The Contractor(s) should report

to the ER. The duties and responsibilities of the Contractor are:

- Comply with the relevant contract conditions and specifications on environmental protection
- Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of EM & A Facilitate ET's monitoring and site inspection activities
- Participate in the site inspections by the ET and IEC, and undertake any corrective actions
- Provide information / advice to the ET regarding works programme and activities which may contribute to the generation of adverse environmental impacts
- Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event / Action Plans
- Implement measures to reduce impact where Action and Limit levels are exceeded
- Adhere to the procedures for carrying out complaint investigation

Environmental Team (ET)

2.2.8 One ET will be employed for this Project. The ET shall not be in any way an associated body of the Contractor(s), and shall be employed by the Project Proponent/Contractor to conduct the EM&A programme. The ET should be managed by the ET Leader. The ET Leader shall be a person who has at least 7 years' experience in EM&A and has relevant professional qualifications. Suitably qualified staff should be included in the ET, and resources for the implementation of the EM&A programme should be allocated in time under the Contract(s), to enable fulfillment of the Project's EM&A requirements as specified in the EM&A Manual during construction of the Project. The ET shall report to the Project Proponent and the duties shall include:

- Monitor and audit various environmental parameters as required in this EM&A Manual
- Analyse the environmental monitoring and audit data, review the success of EM&A programme and the adequacy of mitigation measures implemented, confirm the validity of the EIA predictions and identify any adverse environmental impacts arising
- Carry out regular site inspection to investigate and audit the Contractors' site practice, equipment/plant and work methodologies with respect to pollution control and environmental mitigation, and effect proactive action to pre-empt problems
- Monitor compliance with conditions in the EP, environmental protection, pollution prevention and control regulations and contract specifications
- Audit environmental conditions on site
- Report on the environmental monitoring and audit results to EPD, the ER, the IEC and Contractor(s) or their delegated representatives
- Recommend suitable mitigation measures to the Contractor in the case of exceedance of Action and Limit levels in accordance with the Event and Action Plans
- Liaise with the IEC on all environmental performance matters and timely submit all relevant EM&A proforma for approval by IEC
- Advise the Contractor(s) on environmental improvement, awareness, enhancement measures etc., on site
- Adhere to the procedures for carrying out complaint investigation
- Liaison with the client departments, Engineer/Engineer's Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

Independent Environmental Checker (IEC)

2.2.9 One IEC will be employed for this Project. The Independent Environmental Checker (IEC) should not be in any way an associated body of the Contractor(s) or the ET for the Project. The IEC should be employed by the Permit Holder (i.e., CEDD) prior to the commencement of the construction of the Project. The IEC should have at least 10 years' experience in EM&A and have relevant professional qualifications. The duty of IEC should be:

- Provide proactive advice to the ER and the Project Proponent on EM&A matters related to the project, independent from the management of construction works, but empowered to audit the environmental performance of construction

- Review and audit all aspects of the EM&A programme implemented by the ET
- Review and verify the monitoring data and all submissions in connection with the EP and EM&A Manual submitted by the ET
- Arrange and conduct regular, at least monthly site inspections of the works during construction phase, and ad hoc inspections if significant environmental problems are identified
- Check compliance with the agreed Event / Action Plan in the event of any exceedance
- Check compliance with the procedures for carrying out complaint investigation
- Check the effectiveness of corrective measures
- Feedback audit results to ET by signing off relevant EM&A proforma
- Check that the mitigation measures are effectively implemented
- Report the works conducted, the findings, recommendation and improvement of the site inspections, after reviewing ET's and Contractor's works, and advices to the ER and Project Proponent on a monthly basis
- Liaison with the client departments, Engineer/Engineer's Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

2.3 CONCURRENT PROJECTS

2.3.1 The concurrent construction works that may be carried out include, but not limited to, the following:

- (a) Regulation of Shenzhen River Stage IV;
- (b) Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange – Contract No. HY/2012/06;
- (c) Construction of BCP facilities in Shenzhen.

2.4 CONSTRUCTION PROGRESS

2.4.1 In the Reporting Period, the major construction activity conducted under the Project is located in Contracts 2, 3, 5, 6 and SS C505 and they are summarized in below. Moreover, the master construction program of the Contract 2, Contract 3, Contract 5, Contract 6 and SS C505 are enclosed in [Appendix C](#).

Contract 2 (CV/2012/08)

2.4.2 Construction work of Contract 2 was commenced on 19 May 2014, the following activities were conducted in the Reporting Period.

- | | |
|-----------------|---|
| Mid-Vent Portal | <ul style="list-style-type: none"> • Cavern excavation • Adit invert slab • Ventilation Building Foundation Work • Tube excavation (Northbound + Southbound) towards North Portal |
| North Portal | <ul style="list-style-type: none"> • Permanent slope and composite wall • Tunnel Boring Machine (TBM) onsite assembly and cradle construction • Southbound bench excavation • Associated PME installation for operation of TBM (mortar plant, cooling system etc.) • Slope stabilization • Southbound tunnel door erection • Northbound top heading canopies and tunnel door erection • Tunnel Boring Machine and initial drive |
| South Portal | <ul style="list-style-type: none"> • Rock Excavation to Vent. Bldg. Formation |

- Southbound excavation and foundation works
- Northbound excavation and bored piles works
- Drill and Blast Set Up and site installation
- Installation of blast door for Southbound tunnel
- Building works foundation and substructure
- Building works superstructure
- Admin Building • Removal of surcharge
- Drainage works

Contract 3 (CV/2012/09)

2.4.3 Contract commenced in November 2013, the following activities were conducted in the Reporting Period.

- Cable detection and trial trenches
- Decking construction for Bridge E
- E&M work for new valve control & Telemetry House
- Filling works at Tong Hang
- Storm drain laying
- Noise barrier construction
- Pier / pier table construction
- Pile cap works
- Piling works
- Portal beam erection
- Pre-drilling
- Road works at Fanling Highway
- Retaining Wall construction
- Socket H-pile installation
- Tree felling works
- Utilities duct laying
- Viaduct segment erection
- Portal beam construction
- Slope works
- Construction of temporary steel ramp for Kiu Tau Footbridge

Contract 4 (NE/2014/02)

2.4.4 The contract has not yet awarded.

Contract 5 (CV/2013/03)

2.4.5 Contract commenced in August 2013, the following activities were conducted in the Reporting Period.

- Diversion of Underground Utility (UU) at existing LMH Road
- Construction of secondary boundary fencing
- Construction of Depressed Road at BCP3
- Additional works (Access Works) for Village House at RS4
- Drainage works at existing/proposed LMH Road
- Drainage works (Connection to Box 3) at BCP Area
- Brick laying at footpath of proposed LMH road
- Water works at proposed LMH Road
- Formation works at BCPB Area
- Installation of Underground Utilities (UU) at proposed and existing LMH road
- Road works (kerb laying) for proposed and existing LMH road
- Bituminous laying at existing & proposed LMH road
- Removal of abortive rising mains at existing Lin Ma Hang (LMH) Road
- Re-construction of rising main at existing LMH Road
- Construction of Temporary Secondary Boundary Fencing
- Irrigation at proposed LMH Road

Contract 6 (CV/2013/08)

- 2.4.6 Contract 6 has awarded in June 2015 and construction work was commenced on 23 October 2015. In this Reporting Period, construction activities conducted are listed below:
- Site Clearance
 - Slope Works
 - Site Accesses Construction
 - Ground Investigation (GI) Works

Contract 7 (NE/2014/03)

- 2.4.7 Contract 7 has not yet awarded.

Contract SS C505

- 2.4.8 Contract SS C505 has awarded in July 2015 and construction work was commenced on 1 September 2015. In this Reporting Period, construction activities conducted are listed below:
- Excavation & fill works
 - Predrilling
 - Percussive piling
 - Site office set-up
 - Pile caps
 - Structure works

2.5 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.5.1 In according to the EP, the required documents have submitted to EPD for retention which listed in below:
- Project Layout Plans of Contracts 2, 3, 5, 6 and SS C505
 - Landscape Plan
 - Topsoil Management Plan
 - Environmental Monitoring and Audit Programme
 - Baseline Monitoring Report (TCS00690/13/600/R0030v3) for the Project
 - Waste Management Plan of the Contracts 2, 3, 5 and SS C505
 - Contamination Assessment Plan (CAP) for Po Kat Tsai, Loi Tung and the workshops in Fanling
 - Contamination Assessment Report (CAR) for Po Kat Tsai, Loi Tung and the workshops in Fanling
 - Vegetation Survey Report
 - Woodland Compensation Plan
 - Habitat Creation Management Plan
- 2.5.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of each contracts are presented in **Table 2-1**.

Table 2-1 Status of Environmental Licenses and Permits of the Contracts

Item	Description	License/Permit Status		
		Ref. no.	Effective Date	Expiry Date
Contract 2				
1	Air pollution Control (Construction Dust) Regulation	Ref No.: 368864	31 Dec 2013	Till Contract ends
2	Chemical Waste Producer Registration	North Portal Waste Producers Number: No.5213-652-D2523-01	25 Mar 2014	Till Contract ends
		Mid-Vent Portal Waste Producers Number:	25 Mar 2014	Till Contract ends

		No.5213-634-D2524-01 South Portal Waste Producers Number: No.5213-634-D2526-01	9 Apr 2014	Till Contract ends
3	Water Pollution Control Ordinance - Discharge License	No.WT00018374-2014	3 Mar 2014	28 Feb 2019
		No.: W5/1I389	28 Mar 2014	31 Mar 2019
		No.: W5/1I390	19 June 2014	31 Mar 2019
		No.: W5/1I391	28 Mar 2014	31 Mar 2019
		No.: W5/1I392	28 Mar 2014	31 Mar 2019
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7019105	8 Jan 2014	Till Contract ends
5	Construction Noise Permit	GW-RN0279-15	12 May 2015	29 Aug 2015
		GW-RN0298-15	30 May 2015	29 Aug 2015
		GW-RN0299-15	23 May 2015	22 Aug 2015
		GW-RN0304-15	19 May 2015	14 Nov 2015
		GW-RN0305-15	19 May 2015	18 Aug 2015
		GW-RN0468-15	29 Aug 2015	28 Nov 2015
		GW-RN0467-15	23 Aug 2015	22 Nov 2015
		GW-RN0477-15	14 Aug 2015	31 Oct 2015
		GW-RN0479-15	31 Jul 2015	29 Jan 2016
		GW-RN0562-15	7 Sep 2015	6 Dec 2015
GW-RN0606-15	25 Sep 2015	24 Nov 2015		
Contract 3				
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 362101	17 Jul 2013	Till Contract ends
2	Chemical Waste Producer Registration	Waste Producers Number: No.:5113-634-C3817-01	7 Oct 2013	Till Contract ends
3	Water Pollution Control Ordinance - Discharge License	No.:WT00016832 – 2013	28 Aug 13	31 Aug 2018
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7017914	2 Aug 13	Till Contract ends
5	Construction Noise Permit	GW-RN0230-15	15 Apr 2015	14 Oct 2015
		GW-RN0275-15	7 May 2015	15 Aug 2015
		GW-RN0295-15	31 May 2015	30 Aug 2015
		GW-RN0326-15	2 Jun 2015	29 Aug 2015
		GW-RN0334-15	8 Jun 2015	7 Dec 2015
		GW-RN0428-15	9 Jul 2015	31 Dec 2015
		GW-RN0430-15	9 Jul 2015	22 Aug 2015
		GW-RN0466-15	3 Aug 2015	30 Sep 2015
GW-RN0492-15	11 Aug 2015	30 Sep 2015		

		GW-RN0473-15	29 Jul 2015	17 Dec 2015
		GW-RN0461-15	5 Aug 2015	8 Jan 2016
		GW-RN0495-15	12 Aug 2015	11 Feb 2016
		GW-RN0497-15	14 Aug 2015	13 Feb 2016
		GW-RN0488-15	6 Sep 2015	22 Nov 2015
		GW-RN0525-15	29 Aug 2015	13 Feb 2016
		GW-RN0542-15	1 Sep 2015	25 Feb 2016
		GW-RN0548-15	1 Sep 2015	30 Sep 2015
		GW-RN0608-15	28 Sep 2015	29 Feb 2016
		GW-RN0633-15	15 Oct 2015	29 Feb 2016
		GW-RN0677-15	26 Oct 2015	29 Feb 2016
Contract 5				
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 359338	13 May 2013	Till the end of Contract
2	Chemical Waste Producer Registration	Waste Producers Number No.: 5213-642-S3735-01	8 Jun 2013	Till the end of Contract
3	Water Pollution Control Ordinance - Discharge License	No.: W5/1G44/1	8 Jun 13	30 Jun 2018
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7017351	29 Apr 13	Till the end of Contract
Contract 6				
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 390614	29 Jun 2015	Till the end of Contract
2	Chemical Waste Producer Registration	Waste Producers Number No.: 5213-652-C3969-01	31 Aug 2015	Till the end of Contract
3	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7022707	9 Jul 2015	Till the end of Contract
4	Water Pollution Control Ordinance - Discharge License	Application is under consideration by EPD		
5	Construction Noise Permit	GW-RN0681-15	26 Oct 2015	25 Apr 2016
6	Construction Noise Permit	GW-RN0683-15	26 Oct 2015	25 Apr 2016
Contract SS C505				
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 390974	13 Jul 2015	Till the end of Contract
2	Chemical Waste Producer Registration	Waste Producer No.: 5213-642-L1048-07	16 Sep 2015	Till the end of Contract
3	Water Pollution Control Ordinance - Discharge	Application is under consideration by EPD		

	License			
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7022831	23 Jul 2015	Till the end of Contract
5	Construction Noise Permit	GW-RN0518-15	22 Aug 2015	22 Sep 2015
		GW-RN0602-15	23 Sep 2015	21 Mar 2016
		PP-RN0020-15	17 Aug 2015	27 Aug 2015
		PP-RN0023-15	28 Aug 2015	5 Oct 2015
		PP-RN0027-15	5 Oct 2015	2 Apr 2016

3 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS**3.1 GENERAL**

3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.

3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:

- Air quality;
- Construction noise; and
- Water quality

3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 3-1 Summary of EM&A Requirements

Environmental Issue	Parameters
Air Quality	<ul style="list-style-type: none"> • 1-hour TSP by Real-Time Portable Dust Meter; and • 24-hour TSP by High Volume Air Sampler.
Noise	<ul style="list-style-type: none"> • $L_{eq(30min)}$ in normal working days (Monday to Saturday) 07:00-19:00 except public holiday; and • 3 sets of consecutive $L_{eq(5min)}$ on restricted hours i.e. 19:00 to 07:00 next day, and whole day of public holiday or Sunday • Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.
Water Quality	In-situ Measurements <ul style="list-style-type: none"> • Dissolved Oxygen Concentration (mg/L); • Dissolved Oxygen Saturation (%); • Turbidity (NTU); • pH unit; • Water depth (m); and • Temperature (°C).
	Laboratory Analysis <ul style="list-style-type: none"> • Suspended Solids (mg/L)

3.3 MONITORING LOCATIONS

3.3.1 The designated monitoring locations as recommended in the *EM&A Manual* are shown in [Appendix D](#). As the access to some of the designated monitoring locations was questionable due to safety reason or denied by the landlords, alternative locations therefore have had proposed. The proposed alternative monitoring locations has updated in the revised EM&A Programme which verified by IEC and certified by ET Leader prior submitted to EPD on 10 July 2013. *Table 3-2*, *Table 3-3* and *Table 3-4* are respectively listed the air quality, construction noise and water quality monitoring locations for the Project and a map showing these monitoring stations is presented in [Appendix E](#).

Table 3-2 Impact Monitoring Stations - Air Quality

Station ID	Description	Works Area	Related to the Work Contract
AM1a*	Garden Farm, Tsung Yuen Ha Village	BCP	ArchSD SS C505 Contract 5
AM2	Village House near Lin Ma Hang Road	LMH to Frontier Closed Area	Contract 5, Contract 6

Station ID	Description	Works Area	Related to the Work Contract
AM3	Ta Kwu Ling Fire Service Station of Ta Kwu Ling Village.	LMH to Frontier Closed Area	Contract 5, Contract 6
AM4b [^]	House no. 10B1 Nga Yiu Ha Village	LMH to Frontier Closed Area	Contract 6
AM5a [^]	Ping Yeung Village House	Ping Yeung to Wo Keng Shan	Contract 6
AM6	Wo Keng Shan Village House	Ping Yeung to Wo Keng Shan	Contract 6
AM7b [@]	Loi Tung Village House	Sha Tau Kok Road	Contract 2 Contract 6
AM8	Po Kat Tsai Village No. 4	Po Kat Tsai	Contract 2
AM9b [#]	Nam Wa Po Village House No. 80	Fanling	Contract 3

Proposal for the change of air quality monitoring location from AM9a to AM9b was submitted to EPD on 4 Nov 2013 after verified by the IEC and it was approved by EPD (EPD's ref.: (15) in EP 2/N7/A/52 Pt.10 dated 8 Nov 2013).

* Proposal for the change of air quality monitoring location from AM1 to AM1a was submitted to EPD on 24 March 2014 after verified by the IEC. It was approved by EPD (EPD's ref.: (6) in EP 2/N7/A/52 Pt.12 dated 9 Jun 2014).

@ Proposal for the change of air quality monitoring location from AM7a to AM7b was submitted to EPD on 4 June 2014 after verified by the IEC. It was approved by EPD (EPD's ref.: (7) in EP 2/N7/A/52 Pt.12 dated 9 Jun 2014).

Table 3-3 Impact Monitoring Stations - Construction Noise

Station ID	Description	Works Area	Related to the Work Contract
NM1	Tsung Yuen Ha Village House No. 63	BCP	ArchSD SS C505 Contract 5
NM2	Village House near Lin Ma Hang Road	Lin Ma Hang to Frontier Closed Area	Contract 5, Contract 6
NM3	Ping Yeung Village House (facade facing northeast)	Ping Yeung to Wo Keng Shan	Contract 6
NM4	Wo Keng Shan Village House	Ping Yeung to Wo Keng Shan	Contract 6
NM5	Village House, Loi Tung	Sha Tau Kok Road	Contract 2, Contract 6
NM6	Tai Tong Wu Village House 2	Sha Tau Kok Road	Contract 2, Contract 6
NM7	Po Kat Tsai Village	Po Kat Tsai	Contract 2
NM8	Village House, Tong Hang	Fanling	Contract 2 Contract 3
NM9	Village House, Kiu Tau Village	Fanling	Contract 3
NM10	Nam Wa Po Village House No. 80	Fanling	Contract 3

Table 3-4 Impact Monitoring Stations - Water Quality

Station ID	Description	Coordinates of Designated / Alternative Location		Nature of the location	Related to the Work Contract
WM1	Downstream of Kong Yiu Channel	833 679	845 421	Alternative location located at upstream 51m of the designated location	ArchSD SS C505 Contract 5
WM1-Control	Upstream of Kong Yiu	834 185	845 917	NA	ArchSD SS C505

Station ID	Description	Coordinates of Designated / Alternative Location		Nature of the location	Related to the Work Contract
	Channel				Contract 5
WM2A	Downstream of River Ganges	834 204	844 471	Alternative location located at downstream 81m of the designated location	Contract 6
WM2A-Control	Upstream of River Ganges	835 270	844 243	Alternative location located at upstream 78m of the designated location	Contract 6
WM2B	Downstream of River Ganges	835 433	843 397	NA	Contract 6
WM2B-Control	Upstream of River Ganges	835 835	843 351	Alternative location located at downstream 31m of the designated location	Contract 6
WM3	Downstream of River Indus	836 324	842 407	NA	Contract 2# Contract 6
WM3-Control	Upstream of River Indus	836 763	842 400	Alternative location located at downstream 26m of the designated location	Contract 2# Contract 6
WM4	Downstream of Ma Wat Channel	833 850	838 338	Alternative location located at upstream 11m of the designated location	Contract 2 Contract 3
WM4-Control A	Kau Lung Hang Stream	834 028	837 695	Alternative location located at downstream 28m of the designated location	Contract 2 Contract 3
WM4-Control B	Upstream of Ma Wat Channel	833760	837395	Alternative location located at upstream 15m of the designated location	Contract 2 Contract 3

Remark: # updated since Contract 6 commenced on 23 October 2016.

3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of impact monitoring are stipulated in *Sections 2.1.6, 3.1.5 and 4.1.6* of the approved *EM&A Manual* and presented as follows.

Air Quality Monitoring

3.4.2 Frequency of impact air quality monitoring is as follows:

- 1-hour TSP 3 times every six days during course of works
- 24-hour TSP Once every 6 days during course of works.

Noise Monitoring

3.4.3 One set of $L_{eq(30min)}$ as 6 consecutive $L_{eq(5min)}$ between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as “the restricted hours”), 3 consecutive $L_{eq(5min)}$ measurement will depended CNP requirements to undertake. Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.

Water Quality Monitoring

3.4.4 The water quality monitoring frequency shall be 3 days per week during course of works. The interval between two sets of monitoring shall not be less than 36 hours.

3.5 MONITORING EQUIPMENT

Air Quality Monitoring

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (*Part 50*), *Appendix B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve.
- 3.5.2 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.3 All equipment to be used for air quality monitoring is listed in *Table 3-5*.

Table 3-5 Air Quality Monitoring Equipment

Equipment	Model
24-Hour TSP	
High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170
Calibration Kit	TISCH Model TE-5025A
1-Hour TSP	
Portable Dust Meter	Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter

Wind Data Monitoring Equipment

- 3.5.4 According to the approved EM&A Manual, wind data monitoring equipment shall also be provided and set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:
- 1) The wind sensors should be installed 10 m above ground so that they are clear of obstructions or turbulence caused by buildings.
 - 2) The wind data should be captured by a data logger. The data shall be downloaded for analysis at least once a month.
 - 3) The wind data monitoring equipment should be re-calibrated at least once every six months.
 - 4) Wind direction should be divided into 16 sectors of 22.5 degrees each.
- 3.5.5 ET has liaised with the landlords of the successful granted HVS installation premises. However, the owners rejected to provide premises for wind data monitoring equipment installation.
- 3.5.6 Under this situation, the ET proposed alternative methods to obtain representative wind data. Meteorological information as extracted from “the Hong Kong Observatory Ta Kwu Ling Station” is alternative method to obtain representative wind data. For Ta Kwu Ling Station, it is located nearby the Project site. Moreover, this station is located at 15m above mean sea level while its anemometer is located at 13m above the existing ground which in compliance with the general setting up requirement. Furthermore, this station also can be to provide the humidity, rainfall, and air pressure and temperature etc. meteorological information. In Hong Kong of a lot development projects, weather information extracted from Hong Kong Observatory is common alternative method if weather station installation not allowed.

Noise Monitoring

- 3.5.7 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m s⁻¹.

3.5.8 Noise monitoring equipment to be used for monitoring is listed in *Table 3-6*.

Table 3-6 Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	B&K Type 2238 or Rion NL-14 or Rion NL-31 or Rion NL-52
Calibrator	B&K Type 4231
Portable Wind Speed Indicator	Testo Anemometer

3.5.9 Sound level meters listed above comply with the *International Electrotechnical Commission Publications 651: 1979 (Type 1)* and *804: 1985 (Type 1)* specifications, as recommended in TM issued under the NCO. The acoustic calibrator and sound level meter to be used in the impact monitoring will be calibrated yearly.

Water Quality Monitoring

3.5.10 DO and water temperature should be measured in-situ by a DO/temperature meter. The instrument should be portable and weatherproof using a DC power source. It should have a membrane electrode with automatic temperature compensation complete with a cable. The equipment should be capable of measuring:

- DO level in the range of 0-20 mg/l and 0-200% saturation; and
- temperature of between 0 and 45 degree Celsius.

3.5.11 A portable pH meter capable of measuring a range between 0.0 and 14.0 should be provided to measure pH under the specified conditions accordingly to the APHA Standard Methods.

3.5.12 The instrument should be portable and weatherproof using a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0-1000 NTU.

3.5.13 A portable, battery-operated echo sounder or tape measure will be used for the determination of water depth at each designated monitoring station as appropriate.

3.5.14 A water sampler e.g. Kahlsico Water Sampler, which is a transparent PVC cylinder with capacity not less than 2 litres, will be used for water sampling if water depth over than 0.5m. For sampling from very shallow water depths e.g. <0.5 m, water sample collection will be directly from water surface below 100mm use sampling plastic bottle to avoid inclusion of bottom sediment or humus. Moreover, Teflon/stainless steel bailer or self-made sampling buckets maybe used for water sampling. The equipment used for sampling will be depended the sampling location and depth situations.

3.5.15 Water samples for laboratory measurement of SS will be collected in high density polythene bottles, packed in ice (cooled to 4 °C without being frozen), and delivered to the laboratory in the same day as the samples were collected.

3.5.16 Analysis of suspended solids should be carried out in a HOKLAS or other accredited laboratory. Water samples of about 1L should be collected at the monitoring stations for carrying out the laboratory suspended solids determination. The SS determination work should start within 24 hours after collection of the water samples. The SS analyses should follow the *APHA Standard Methods 2540D* with Limit of Reporting of 2 mg/L.

3.5.17 Water quality monitoring equipment used in the impact monitoring is listed in *Table 3-7*. Suspended solids (SS) analysis is carried out by a local HOKLAS-accredited laboratory, namely *ALS Technichem (HK) Pty Ltd*.

Table 3-7 Water Quality Monitoring Equipment

Equipment	Model
Water Depth Detector	Eagle Sonar or tape measures
Water Sampler	A 2-litre transparent PVC cylinder with latex cups at both ends or

Equipment	Model
	teflon/stainless steel bailer or self-made sampling bucket
Thermometer & DO meter	YSI Professional Plus / YSI 6820/650MDS / YSI PRO20 Handheld Dissolved Oxygen Instrument / YSI 550A Multifunctional Meter
pH meter	AZ8685 pH pen-style meter / YSI Professional Plus / YSI 6820/650MDS
Turbidimeter	Hach 2100Q
Sample Container	High density polythene bottles (provided by laboratory)
Storage Container	'Willow' 33-liter plastic cool box with Ice pad

3.6 MONITORING METHODOLOGY

1-hour TSP Monitoring

- 3.6.1 The 1-hour TSP monitor was a brand named "Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter" which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
- A pump to draw sample aerosol through the optic chamber where TSP is measured;
 - A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
 - A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.

- 3.6.2 The 1-hour TSP meter is used within the valid period as follow manufacturer's Operation and Service Manual.

24-hour TSP Monitoring

- 3.6.3 The equipment used for 24-hour TSP measurement is Tisch Environmental, Inc. Model TE-5170 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation, Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
- An anodized aluminum shelter;
 - A 8"x10" stainless steel filter holder;
 - A blower motor assembly;
 - A continuous flow/pressure recorder;
 - A motor speed-voltage control/elapsed time indicator;
 - A 7-day mechanical timer, and
 - A power supply of 220v/50 Hz
- 3.6.4 The HVS is operated and calibrated on a regular basis in accordance with the manufacturer's instruction using Tisch Calibration Kit Model TE-5025A. Calibration would carry out in two month interval.
- 3.6.5 24-hour TSP is collected by the ET on filters of HVS and quantified by a local HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (ALS), upon receipt of the samples. The ET keep all the sampled 24-hour TSP filters in normal air conditioned room conditions, i.e. 70% RH (Relative Humidity) and 25°C, for six months prior to disposal.

Noise Monitoring

- 3.6.6 Noise measurements were taken in terms of the A-weighted equivalent sound pressure level (L_{eq}) measured in decibels dB(A). Supplementary statistical results (L_{10} and L_{90}) were also obtained for reference.
- 3.6.7 During the monitoring, all noise measurements were performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (L_{eq}). $L_{eq(30min)}$ in six

consecutive $Leq_{(5min)}$ measurements were used as the monitoring parameter for the time period between 0700-1900 hours on weekdays; and also $Leq_{(15min)}$ in three consecutive $Leq_{(5min)}$ measurements is used as monitoring parameter for other time periods (e.g. during restricted hours), if necessary.

- 3.6.8 Prior of noise measurement, the accuracy of the sound level meter is checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The checking was performed before and after the noise measurement.

Water Quality

- 3.6.9 Water quality monitoring is conducted at the designated locations. The sampling produce with the in-situ monitoring are presented as below:

Sampling Procedure

- 3.6.10 A Digital Global Positioning System (GPS) is used to identify the designated monitoring stations prior to water sampling. A portable, battery-operated echo sounder is used for the determination of water depth at each station. At each station, water sample would be collected from 0.1m below water surface or the water surface to prevent the river bed sediment for stirring.
- 3.6.11 The sample container will be rinsed with a portion of the water sample. The water sample then will be transferred to the high-density polythene bottles as provided by the laboratory, labeled with a unique sample number and sealed with a screw cap.
- 3.6.12 Before sampling, general information such as the date and time of sampling, weather condition as well as the personnel responsible for the monitoring would be recorded on the field data sheet.
- 3.6.13 A 'Willow' 33-liter plastic cool box packed with ice will be used to preserve the water samples prior to arrival at the laboratory for chemical determination. The water temperature of the cool box is maintained at a temperature as close to 4⁰C as possible without being frozen. Samples collected are delivered to the laboratory upon collection.

In-situ Measurement

- 3.6.14 Instrument including YSI Professional Plus or YSI 6820/650MDS or YSI PRO20 Handheld Dissolved Oxygen Instrument or YSI 550A Multifunctional Meter is used for water in-situ measures, which automates the measurements and data logging of temperature, dissolved oxygen and dissolved oxygen saturation. Before each round of monitoring, the dissolved oxygen probe would be calibrated by the wet bulb method.
- 3.6.15 A portable AZ8685 pH pen-style meter or YSI Professional Plus or YSI 6820/650MDS is used for in-situ pH measurement. The pH meter is capable of measuring pH in the range of 0 – 14 and readable to 0.1.
- 3.6.16 A portable Hach 2100Q Turbidimeter or YSI Professional Plus or YSI 6820/650MDS is used for in-situ turbidity measurement. The turbidity meter is capable of measuring turbidity in the range of 0 – 1000 NTU. StablCal[®] Standards of known NTU are used for calibration of the instrument before and after measurement.
- 3.6.17 All in-situ measurement equipment are calibrated by HOKLAS accredited laboratory of three month interval.

Laboratory Analysis

- 3.6.18 All water samples are analyzed with Suspended Solids (SS) as specified in the *EM&A Manual* by a local HOKLAS-accredited testing laboratory (ALS Technichem (HK) Pty Ltd HOKLAS registration no. 66). SS analysis is determined by the laboratory upon receipt of the water samples using *APHA Standard Methods 2540D* (namely ALS Method EA-025 as accredited

HOKLAS Scheme) started within 48 hours of water sample receipt.

3.7 EQUIPMENT CALIBRATION

- 3.7.1 Calibration of the HVS is performed upon installation and thereafter at bimonthly intervals in accordance with the manufacturer's instruction using the certified standard calibrator (TISCH Model TE-5025A). Moreover, the Calibration Kit would be calibrated annually. The calibration data are properly documented and the records are maintained by ET for future reference.
- 3.7.2 The 1-hour TSP meter was calibrated by the supplier prior to purchase. Zero response of the equipment would be checked before and after each monitoring event. Annually calibration with the High Volume Sampler (HVS) in same condition would be undertaken by the Laboratory.
- 3.7.3 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.
- 3.7.4 All water quality monitoring equipment is calibrated by HOKLAS accredited laboratory of three month intervals.
- 3.7.5 The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are presented in the relevant monthly EM&A reports.

3.8 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

- 3.8.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise and water quality criteria were set up, namely Action and Limit levels are listed in *Tables 3-8, 3-9* and *3-10*.

Table 3-8 Action and Limit Levels for Air Quality Monitoring

Monitoring Station	Action Level ($\mu\text{g}/\text{m}^3$)		Limit Level ($\mu\text{g}/\text{m}^3$)	
	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
AM1/ AM1a	265	143	500	260
AM2	268	149		
AM3	269	145		
AM4a / AM4b	267	148		
AM5 / AM5a	268	143		
AM6	269	148		
AM7a / AM7b	275	156		
AM8	269	144		
AM9a / AM9b	271	151		

Table 3-9 Action and Limit Levels for Construction Noise

Monitoring Location	Action Level	Limit Level in dB(A)
	Time Period: 0700-1900 hours on normal weekdays	
NM1, NM2, NM3, NM4, NM5, NM6, NM7, NM8, NM9, NM10	When one or more documented complaints are received	75 dB(A) ^{Note 1 & Note 2}

Note 1: Acceptable Noise Levels for school should be reduced to 70 dB(A) and 65 dB(A) during examination period

Note 2: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the NCA have to be followed.

Table 3-10 Action and Limit Levels for Water Quality

Parameter	Performance criteria	Monitoring Location				
		WM1	WM2A	WM2B	WM3	WM4
DO (mg/L)	Action Level	(*)4.23	(**)4.00	(*)4.74	(**)4.00	(*)4.14
	Limit Level	(#)4.19	(**)4.00	(#)4.60	(**)4.00	(#)4.08
Turbidity (NTU)	Action Level	51.3	24.9	11.4	13.4	35.2
		AND 120% of upstream control station of the same day				
	Limit Level	67.6	33.8	12.3	14.0	38.4
SS (mg/L)	Action Level	54.5	14.6	11.8	12.6	39.4
		AND 120% of upstream control station of the same day				
	Limit Level	64.9	17.3	12.4	12.9	45.5
		AND 130% of upstream control station of the same day				

Remarks:

- (*) The Proposed **Action Level** of Dissolved Oxygen is adopted to be used 5%-ile of baseline data
- (**) The Proposed **Action & Limit Level** of Dissolved Oxygen is used 4mg/L
- (#) The Proposed **Limit Level** of Dissolved Oxygen is adopted to be used 1%-ile of baseline data

3.8.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in [Appendix F](#).

3.9 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.9.1 All monitoring data will be handled by the ET’s in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database properly maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.
- 3.9.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.

4 AIR QUALITY MONITORING

4.1 GENERAL

4.1.1 In the Reporting Period, the construction works for Contract SS C505 and Contract 6 was commenced on 1 September 2015 and 23 October 2015 respectively and air quality monitoring was performed at all designated locations.

4.2 SUMMARY OF MONITORING RESULTS

4.2.1 In this Reporting Period, power failure of HVS was occurred at Location AM3 on 17 August 2015 and the monitoring was rescheduled to 19 August 2015. Moreover, incomplete 24-hour TSP monitoring was happened at AM3 and AM9b on 22 August and 5 August 2016 and the result was invalidated. On 6 October 2015, the 24-hour TSP monitoring at AM9b was suspended since the neighbor of AM9b complain that the operation noise of the HVS seriously disturbed his bedtime. After discussion with the complainant and agreed by the RE and Contractor of C3, the HVS was moved to the high wall next to original AM9b which approximately 6m apart. This location is still within the premises of AM9b and the monitoring was resumed on 12 October 2015.

4.2.2 Summary of air quality monitoring results during the Reporting Period are tabulated in *Table 4-1*. The relevant graphical plots throughout the Reporting Period are presented in *Appendix G*.

Table 4-1 Summary of Air Quality Monitoring Results

Monitoring Location	1-hour TSP ($\mu\text{g}/\text{m}^3$)			24-hour TSP ($\mu\text{g}/\text{m}^3$)		
	Max	Min	Mean	Max	Min	Mean
AM1a	245	23	95	117	27	55
Record Date	29-Oct-15	14-Aug-15	48 events	17-Oct-15	28-Aug-15	16 events
AM2	246	23	97	145	16	93
Record Date	20-Aug-15	3-Aug-15	48 events	30-Sep-15	2-Sep-15	16 events
AM3	186	13	83	130	9	45
Record Date	26-Aug-15	1-Sep-15	48 events	12-Oct-15	2-Sep-15	16 events (1 failure)
AM4a	111	90	103	-	-	84
Record Date	26-Oct-15	31-Oct-15	6 events	-	-	1 event
AM5a	121	85	104	-	-	73
Record Date	26-Oct-15	31-Oct-15	6 events	-	-	1 event
AM6	110	85	99	-	-	98
Record Date	26-Oct-15	31-Oct-15	6 events	-	-	1 event
AM7b	157	24	83	97	17	64
Record Date	20-Oct-15	4-Sep-15	48 events	22-Aug-15	2-Sep-15	16 events
AM8	229	24	81	76	18	48
Record Date	8-Oct-15	18-Aug-15	48 events	22-Aug-15	2-Sep-15	16 events
AM9b	245	23	95	147	20	74
Record Date	29-Oct-15	14-Aug-15	48 events	17-Oct-15	2-Sep-15	16 events (2 failures)

4.2.3 Breaches of air quality A/L levels and statistical analysis of compliance for the air quality monitoring results are summarized in *Table 4-2*.

Table 4-2 Summaries of Breaches of Air Quality A/L Levels

Location	Exceedance	1-hour TSP	24-hour TSP	Total
AM1	Action Level	0	0	0
	Limit Level	0	0	0
AM2	Action Level	0	0	0
	Limit Level	0	0	0
AM3	Action Level	0	0	0

Location	Exceedance	1-hour TSP	24- hour TSP	Total
	Limit Level	0	0	0
AM4a	Action Level	0	0	0
	Limit Level	0	0	0
AM5a	Action Level	0	0	0
	Limit Level	0	0	0
AM6	Action Level	0	0	0
	Limit Level	0	0	0
AM7b	Action Level	0	0	0
	Limit Level	0	0	0
AM8	Action Level	0	0	0
	Limit Level	0	0	0
AM9b	Action Level	0	0	0
	Limit Level	0	0	0

4.2.4 In the Reporting Period, no exceedances were recorded for 1-hour and 24-hour TSP. No corrective measures were therefore required.

4.2.5 The summary of weather conditions during the Reporting Period is presented in [Appendix H](#).

5 CONSTRUCTION NOISE MONITORING

5.1 GENERAL

5.1.1 In the Reporting Period, the construction works for Contract SS C505 and Contract 6 was commenced on 1 September 2015 and 23 October 2015 respectively and noise monitoring was performed at all designated locations.

5.2 SUMMARY OF MONITORING RESULTS

5.2.1 The sound level meter was set in 1m from the exterior of the building façade including noise monitoring locations NM1, NM2, NM3, NM4, NM5, NM6, NM7, NM8 and NM9. No façade correction (+3 dB(A)) is added according to acoustical principles and EPD guidelines. However, free-field status is performed at NM10 and façade correction (+3 dB(A)) has added according to the requirement.

5.2.2 Summary of noise monitoring results during the Reporting Period are tabulated in *Table 5-1*. The relevant graphical plots throughout the Reporting Period are presented in *Appendix G*.

Table 5-1 Summary of Construction Noise Monitoring Results

Monitoring Location	Leq, 30min (dB(A))	
	Max	Min
NM1	64	49
Record Date	12-Oct-15	7-Sep-15
NM2	71	52
Record Date	12-Sep-15	3-Aug-15
NM3	61	58
Record Date	31-Oct-15	26-Oct-15
NM4	64	60
Record Date	31-Oct-15	26-Oct-15
NM5	62	51
Record Date	18-Sep-15	18-Aug-15
NM6	63	48
Record Date	20-Oct-15	29-Aug-15
NM7	67	54
Record Date	9-Sep-15	26-Oct-15
NM8	64	55
Record Date	6-Oct-15	18-Sep-15 & 29-Oct-15
NM9	65	56
Record Date	6-Oct-15	1 & 7 -Sep-15
NM10 ^(*)	70	60
Record Date	6-Oct-15 & 29-Oct-15	20-Aug-15 & 7-Sep-15

^(*) façade correction (+3 dB(A)) is added according to acoustical principles and EPD guidelines

5.2.3 Breaches of construction noise A/L levels and statistical analysis of compliance for construction noise monitoring results are summarized in *Table 5-2*.

Table 5-2 Summaries of Breaches of Construction Noise A/L Levels

Station	Limit Level	Action Level	Received Date
NM1	0	0	NA
NM2	0		
NM3	0		

Station	Limit Level	Action Level	Received Date
NM4	0		
NM5	0		
NM6	0		
NM7	0		
NM8	0		
NM9	0		
NM10	0		

- 5.2.4 In this Reporting Period, the noise level measured at the ten (10) designated monitoring locations were below 75dB(A). Furthermore, there was no noise complaints (Action Level exceedance) received by the RE, Contractors or CEDD in the Reporting Period. Therefore, no Action or Limit Level exceedance was triggered and no corrective action was required.

6 WATER QUALITY MONITORING

6.1 GENERAL

6.1.1 In the Reporting Period, the construction works for Contract SS C505 and Contract 6 was commenced on 1 September 2015 and 23 October 2015 respectively and water quality monitoring was performed at all designated locations.

6.2 SUMMARY OF MONITORING RESULTS

6.2.1 Summary of monitoring results during the Reporting Period are tabulated in *Tables 6-1 and 6-4*. The relevant graphical plots throughout the Reporting Period are presented in *Appendix G*.

Table 6-1 Summary of the Water Quality Monitoring Results – Contract 5

Statistics	DO (mg/L)		Turbidity (NTU)		SS (mg/L)	
	WM1	WM1-Control	WM1	WM1-Control	WM1	WM1-Control
Min	5.65	5.43	8.80	7.12	2.0	2.0
Max	8.80	9.20	540.0	578.8	1330.0	1305.0
Average	7.24	7.23	60.15	54.73	139.71	112.99

Table 6-2 Summary of the Water Quality Monitoring Results – Contract 2 & 3

Statistics	DO (mg/L)			Turbidity (NTU)			SS (mg/L)		
	WM4	WM4 - CA	WM4 - CB	WM4	WM4 - CA	WM4 - CB	WM4	WM4 - CA	WM4 - CB
Min	5.36	5.87	2.41	6.93	2.15	5.99	3.50	1.99	5.00
Max	8.58	8.85	8.52	139.00	144.50	55.55	115.50	127.00	33.00
Average	6.99	7.18	5.75	24.40	13.80	14.86	19.38	11.09	13.13

Table 6-3 Summary of the Water Quality Monitoring Results – Contract 6

Statistics	DO (mg/L)				Turbidity (NTU)				SS (mg/L)			
	WM2A	WM2A-C	WM2B	WM2B-C	WM2A	WM2A-C	WM2B	WM2B-C	WM2A	WM2A-C	WM2B	WM2B-C
Min	7.6	7.5	7.7	7.3	34.9	6.9	15.4	3.0	27.0	2.0	8.5	2.0
Max	7.8	8.1	8.2	7.8	110.0	11.4	86.2	6.7	73.5	9.0	92.0	6.0
Average	7.7	7.7	7.9	7.7	56.4	10.0	38.7	4.6	42.8	3.7	33.1	3.5

Table 6-4 Summary of the Water Quality Monitoring Results – Contract 2 & 6

Statistics	DO (mg/L)		Turbidity (NTU)		SS (mg/L)	
	WM3	WM3-Control	WM3	WM3-Control	WM3	WM3-Control
Min	7.0	6.7	8.1	6.9	6.0	7.0
Max	7.3	7.3	14.8	18.3	13.0	33.0
Average	7.2	6.9	10.6	13.0	8.5	17.5

6.2.2 During water monitoring on 1, 3, 5, 8, 10 and 12 August 2015, very shallow water was observed at the proposed water monitoring location and water sampling at WM1 was unable to carry out. Water sampling was then carried out near the box culvert 2 at close downstream and the data is served as reference only.

6.2.3 Breaches of water quality A/L levels and statistical analysis of compliance for the water quality monitoring results are summarized in *Tables 6-5*.

Table 6-5 Summaries of Breaches of the Existing Water Quality A/L Levels

Reporting Period	No. of sampling day	Location	DO (mg/L)		Turbidity (NTU)		SS (mg/L)	
			Action	Limit	Action	Limit	Action	Limit
Aug-15	14	WM1	0	0	0	2	0	2
		WM4	0	0	0	1	0	1
Sep-15	12	WM1	0	0	2	0	2	1
		WM4	0	0	0	2	0	1
Oct-15	13	WM1	0	0	0	0	0	0
		WM4	0	0	0	0	0	0
	4	WM2A	0	0	0	4	0	4
	4	WM2B	0	0	0	4	0	3
	4	WM3	0	0	0	0	0	0
Total	39	WM1	0	0	2	2	2	3
	39	WM4	0	0	0	3	0	2
	4	WM2A	0	0	0	4	0	4
	4	WM2B	0	0	0	4	0	3
	4	WM3	0	0	0	0	0	0
Sum			0	0	2	13	2	12

6.2.4 In the Reporting Period, a total of twenty-nine (29) Action/ Limit Level exceedances namely 15 exceedances of turbidity and 14 exceedances of SS were recorded. NOEs were issued to relevant parties upon confirmation of the results. According to investigation result, it was concluded that the exceedances were not due to the works under the project. The detailed investigation findings have been presented in the relevant monthly EM&A reports.

6.2.5 The summary of weather conditions during the Reporting Period is presented in [Appendix H](#).

7 WASTE MANAGEMENT

7.1 GENERAL WASTE MANAGEMENT

7.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

7.2 RECORDS OF WASTE QUANTITIES

7.2.1 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse

7.2.2 Whenever possible, materials were reused on-site as far as practicable. The quantities of waste for disposal in the Reporting Period are summarized in *Tables 7-1* and *7-2* and the Waste Flow Table is presented in *Appendix I*.

Table 7-1 Summary of Quantities of Inert C&D Materials

Type of Waste	Contract No	Quantity				Disposal Location
		Aug 15	Sep 15	Oct 15	Total	
C&D Materials (Inert) (in '000m ³)	2	47.6646	39.4931	45.0442	180.77 89	-
	3	1.966	2.092	2.462		-
	5	0	0	0		-
	6	-	-	37.297		-
	SS C505	-	0.94	3.82		-
Reused in this Project (Inert) (in '000m ³)	2	0.4526	0.1339	1.6666	9.1841	-
	3	0.294	0.264	1.5		-
	5	0	0	0		-
	6	-	-	0.113		-
	SS C505	-	0.94	3.82		-
Reused in other Projects (Inert) (in '000m ³)	2	46.9470	38.4616	43.0977	133.86 23	C5 / C6 / NENT
	3	0	0	0		NENT
	5	0	0	0		-
	6	-	-	5.356		C3 / C5
	SS C505	-	0	0		-
Disposal as Public Fill (Inert) (in '000m ³)	2	0.265	0.8975	0.28	37.547 5	Tuen Mun 38
	3	1.672	1.828	0.962		
	5	0	0	0		
	6	-	-	31.643		
	SS C505	-	0	0		

Table 7-2 Summary of Quantities of C&D Wastes

Type of Waste	Contract No	Quantity				Disposal Location
		Aug 15	Sep 15	Oct 15	Total	
Recycled Metal ('000kg)	2	0	0	0	0.002	By licensed collector
	3	0.002	0	0		
	5	0	0	0		
	6	-	-	0		
	SS C505	-	0	0		
Recycled Paper / Cardboard Packing ('000kg)	2	0.45	0	0.58	1.129	By licensed collector
	3	0	0	0		
	5	0	0	0.099		
	6	-	-	0		
	SS C505	-	0	0		
Recycled Plastic ('000kg)	2	0.6	0	0.9	1.5+ 0.003#	By licensed collector
	#3	0.001	0.001	0.001		
	5	0	0	0		
	6	-	-	0		
	SS C505	-	0	0		
Chemical Wastes ('000kg)	2	1.4080	1.056	2.992	5.456	By licensed collector
	3	0	0	0		
	5	0	0	0		
	6	-	-	0		
	SS C505	-	0	0		
General Refuses ('000m ³)	2	0.1021	0.0611	0.0716	1.3895	NENT
	3	0.13	0.115	0.125		
	5	0.43	0.005	0.145		
	6	-	-	0.185		
	SS C505	-	0.0068	0.0129		

Remark #: Unit of recycled metal, recycled paper/ cardboard packing, recycled plastic and chemical waste for Contractor 3 was in ('000m³).

- 7.2.3 To control the site performance on waste management, the Contractor shall ensure that all solid and liquid waste management works are fully in compliance with the relevant license/permit requirements, such as the effluent discharge license and the chemical waste producer registration. The Contractor is also reminded to implement the recommended environmental mitigation measures according to the Environmental Monitoring and Audit Manual.

8 SITE INSPECTIONS

8.1 REQUIREMENTS

8.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

Contract 2

8.1.2 During the Reporting Period, **13** events of the joint site inspections were undertaken at Contract 2 to evaluate the site environmental performance. The summaries of the findings during site inspection are presented in **Table 8-1** and the details of site inspection can be found in relevant EM&A monthly report.

Table 8-1 Summary of Reminders/Observations of Site Inspection – Contract 2

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
August 2015	7, 14, 21 and 28 August 2015	2	Completed
September 2015	4, 11, 18 and 25 September 2015	5	Completed
October 2015	2, 9, 16, 20 and 30 October 2015.	1	Completed

8.1.3 In the Reporting Period, no non-compliance was recorded; however, **8** observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

Contract 3

8.1.4 During the Reporting Period, **13** events of the joint site inspections were undertaken at Contract 3 to evaluate the site environmental performance. The summaries of the findings during site inspection are presented in **Table 8-2** and the details of site inspection can be found in relevant EM&A monthly report.

Table 8-2 Summary of Reminders/Observations of Site Inspection – Contract 3

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
August 2015	3, 12, 17, 24 and 31 August 2015	12	Completed
September 2015	7, 16, 21 and 29 September 2015	5	Completed
October 2015	5, 16, 19 and 26 October 2015	5	Completed

8.1.5 In the Reporting Period, no non-compliance was recorded; however, **22** observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

Contract 5

8.1.6 During the Reporting Period, **13** events of the joint site inspections were undertaken at Contract 5 to evaluate the site environmental performance. The summaries of the findings during site inspection are presented in **Table 8-3** and the details of site inspection can be found in relevant EM&A monthly report.

Table 8-3 Summary of Reminders/Observations of Site Inspection – Contract 5

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
August 2015	6, 13, 20 and 27 August 2015	4	Completed
September 2015	2, 10, 17, 24 and 30 September 2015	6	Completed
October 2015	8, 14, 22 and 29 October 2015	1	Completed

8.1.7 In the Reporting Period, no non-compliance was recorded; however, **11** observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

Contract 6

8.1.8 During the Reporting Period, **2** events of the joint site inspections were undertaken at Contract 6 to evaluate the site environmental performance. The summaries of the findings during site inspection are presented in **Table 8-4** and the details of site inspection can be found in relevant EM&A monthly report.

Table 8-4 Summary of Reminders/Observations of Site Inspection – Contract 5

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
October 2015	23 and 29 October 2015	10	Completed

8.1.9 In the Reporting Period, no non-compliance was recorded; however, **10** observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

Contract SS C505

8.1.10 During the Reporting Period, **9** events of the joint site inspections were undertaken at Contract SS C505 to evaluate the site environmental performance. The summaries of the findings during site inspection are presented in **Table 8-4** and the details of site inspection can be found in relevant EM&A monthly report.

Table 8-4 Summary of Reminders/Observations of Site Inspection – Contract 5

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
September 2015	2, 9, 16, 23 and 30 September 2015	9	Completed
October 2015	7, 14, 22 and 28 October 2015	7	Completed

8.1.11 In the Reporting Period, no non-compliance was recorded; however, **16** observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

Other Contracts

8.1.12 Since the construction works at the Contract 4 and Contract 7 are not yet commenced, no site inspection is performed for these Contracts.

9 NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS

9.1 NON-COMPLIANCE

9.1.1 No environmental non-compliance was recorded in the Reporting Period.

9.2 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

9.2.1 In the Reporting Period, no environmental complaints, summons and prosecution under the EM&A Programme was lodged.

9.2.2 The statistical summary table of environmental complaint, summons and prosecution are presented in **Tables 9-1, 9-2 and 9-3.**

Table 9-1 Statistical Summary of Environmental Complaints

Contract No	Reporting Period	Environmental Complaint Statistics				
		Frequency	Cumulative since commencement of project	Complaint Nature		
				Water	Air	Noise
2	Aug 2015	0	13	0	0	0
	Sep 2015	0		0	0	0
	Oct 2015	0		0	0	0
3	Aug 2015	0	3	0	0	0
	Sep 2015	0		0	0	0
	Oct 2015	0		0	0	0
5	Aug 2015	0	2	0	0	0
	Sep 2015	0		0	0	0
	Oct 2015	0		0	0	0
6	Oct 2015	0	0	0	0	0
SS C505	Sep 2015	0	0	0	0	0
	Oct 2015	0	0	0	0	0

Table 9-2 Statistical Summary of Environmental Summons

Contract No	Reporting Period	Environmental Summons Statistics				
		Frequency	Cumulative since commencement of project	Complaint Nature		
				Water	Air	Noise
2	Aug 2015	0	0	0	0	0
	Sep 2015	0		0	0	0
	Oct 2015	0		0	0	0
3	Aug 2015	0	0	0	0	0
	Sep 2015	0		0	0	0
	Oct 2015	0		0	0	0
5	Aug 2015	0	0	0	0	0
	Sep 2015	0		0	0	0
	Oct 2015	0		0	0	0
6	Oct 2015	0	0	0	0	0
SS C505	Sep 2015	0	0	0	0	0
	Oct 2015	0	0	0	0	0

Table 9-3 Statistical Summary of Environmental Prosecution

Contract No	Reporting Period	Environmental Prosecution Statistics				
		Frequency	Cumulative since commencement of project	Complaint Nature		
				Water	Air	Noise
2	Aug 2015	0	0	0	0	0
	Sep 2015	0		0	0	0
	Oct 2015	0		0	0	0
3	Aug 2015	0	0	0	0	0
	Sep 2015	0		0	0	0
	Oct 2015	0		0	0	0
5	Aug 2015	0	0	0	0	0
	Sep 2015	0		0	0	0
	Jul 2015	0		0	0	0
6	Oct 2015	0	0	0	0	0
SS C505	Sep 2015	0	0	0	0	0
	Oct 2015	0	0	0	0	0

9.2.3 Since the construction works at the Contract 4 and Contract 7 are not yet commenced, no environmental complaint, summons and prosecution are received in the Reporting Period accordingly.

10 IMPLEMENTATION STATUS OF MITIGATION MEASURES

10.1 GENERAL REQUIREMENTS

10.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix J*.

10.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by Contracts 2, 3, 5, 6 and SS C505 in this Reporting Period are summarized in *Table 10-1*.

Table 10-1 Environmental Mitigation Measures

Issues	Environmental Mitigation Measures
Water Quality	<ul style="list-style-type: none"> Wastewater to be treated by the filtration systems i.e. sedimentation tank or AquaSed before to discharge.
Air Quality	<ul style="list-style-type: none"> Maintain damp / wet surface on access road Keep slow speed in the sites All vehicles must use wheel washing facility before off site Sprayed water during breaking works A cleaning truck was regularly performed on the public road to prevent fugitive dust emission
Noise	<ul style="list-style-type: none"> Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants Place noisy plants away from residence or school Provide noise barriers or hoarding to enclose the noisy plants or works Shut down the plants when not in used.
Waste and Chemical Management	<ul style="list-style-type: none"> On-site sorting prior to disposal Follow requirements and procedures of the “Trip-ticket System” Predict required quantity of concrete accurately Collect the unused fresh concrete at designated locations in the sites for subsequent disposal
General	<ul style="list-style-type: none"> The site was generally kept tidy and clean.

11 CONCLUSIONS AND RECOMMENDATIONS

11.1 CONCLUSIONS



- 11.1.1 This is the 9th Quarterly EM&A Summary Report presenting the monitoring results and inspection findings for the Reporting Period from **1 August to 31 October 2015**.
- 11.1.2 For air quality monitoring, no 1-hour and 24-hour TSP monitoring results triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 11.1.3 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in the Reporting Period. No NOEs or the associated corrective actions were therefore issued.
- 11.1.4 For water quality monitoring, a total of twenty-nine (29) Action/ Limit Level exceedances including the parameter of turbidity and SS were recorded. NOEs were issued to relevant parties upon confirmation of the results. The investigation for the causes of exceedances was completed and it concluded that the exceedances were not related to works under the Project.
- 11.1.5 During the Reporting Period, weekly joint site inspections for Contract 2, Contract 3, Contract 5, Contract 6 and Contract SS C505 were undertaken to evaluate the site environmental performance. No non-compliances were observed during the weekly site inspection and environmental audit of the Reporting Period, indicating the implemented mitigation measures for air quality, construction noise and water quality were effective. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.
- 11.1.6 In this Reporting Period, no environmental complaint, summons or successful prosecutions related to the EM&A programme were recorded.

11.2 RECOMMENDATIONS

- 11.2.1 During dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to villages. The Contractor should fully implement the construction dust mitigation measures properly.
- 11.2.2 The Contractor was also reminded to prevent muddy water or other water pollutants from site surface flow to local stream such as Kong Yiu Channel and Ma Wat Channel or public area. Water quality mitigation measures to prevent surface runoff into nearby water bodies or public areas should paid attention and fully implemented.
- 11.2.3 Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.

Appendix A

Layout plan of the Project



LOCATION PLAN
SCALE 1 : 30000

LEGEND:
----- UNDERGROUND WORKS

REV. 修訂	DESCRIPTION 修訂摘要	D.C. 核准	C.K. 校核	DATE 日期

CEDD 土木工程拓展署
Civil Engineering and Development Department

Liantang/Heung Yuen Wai Boundary Control Point and Associated Works (Site Formation and Infrastructures) - DESIGN AND CONSTRUCTION

PROJECT LAYOUT PLAN

AECOM

DRG.NO. 圖紙編號 60212563/PLP/001

DESIGNED BY 設計	CONTRACT NO. 合約編號	P. D.C. APPROVED 核准

DRAWN BY 繪圖	STATUS 階段
ZJ	

SCALE 比例 A1 1 : 15000 A3 1 : 30000
DIMENSIONS ARE IN 尺寸單位 METRES
© COPYRIGHT RESERVED 版權所有



Plot File by : 10/04/2015 y.k.chan

Appendix B

Environmental Management Organization Chart

Environmental Management Organization for Contract 2 - (CV/2012/08)

Project Organization Structure



LEGEND:
 — Reporting Line
 ↔ Line of Communication
 ■ Environmental Supervisors

Contact Details of Key Personnel for Contract 2 - CV/2012/08

Organization	Project Role	Name of Key Staff	Tel No	Fax No.
AECOM	Engineer's Representative	Gregory Lo	2171 3300	2171 3498
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
DHK	Project Director	Daniel Altier	2171 3004	2171 3299
DHK	Deputy Project Manager	Edmond Wong	2171 3004	2171 3299
DHK	QSE Manager	Roger Lee	6293 8726	2171 3299
DHK	Environmental Officer	Lam Chung Hei	2171 3004	2171 3299
DHK	Environmental Supervisor	Simon Wong	9281 4346	2171 3299
DHK	Environmental Supervisor	Sophie Baycheuer	6321 5001	2171 3299
DHK	Environmental Supervisor	Tony Tsoi	6028 5623	2171 3299
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Legend:


CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

DHK (Main Contractor) – Dragages Hong Kong Ltd.

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting



Environmental Management Organization for Contract 3 - (CV/2012/09)

Contact Details of Key Personnel for Contract 3 - CV/2012/09

Organization	Project Role	Name of Key Staff	Tel No	Fax No.
AECOM	Engineer's Representative	Alan Lee	2171 3300	2171 3498
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
Chun Wo	Project Director	Clement Kwok	3758 8735	2638 7077
Chun Wo	Project Manager	Ken Ko	2638 6136	2638 7077
Chun Wo	Site Agent	Daniel Ho	2638 6144	2638 7077
Chun Wo	Environmental Officer	Victor Huang Tiffany Tsang Dennis So	2638 6115	2638 7077
Chun Wo	Assistant Environmental Officer	Yip Yun Lam Law Pui Fan	2638 6125	2638 7077
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Legend:

CEDD (Employer) – Civil Engineering and Development Department


AECOM (Engineer) – AECOM Asia Co. Ltd.

Chun Wo (Main Contractor) – Chun Wo Construction Ltd.

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting

Environmental Management Organization for Contract 5 - (CV/2013/03)



Contact Details of Key Personnel for Contract 5 - CV/2013/03

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
AECOM	Engineer's Representative	Kelvin Lee	2674 2273	2674 7732
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
SRJV	Project Director	PY Cheng	9023 4821	2403 1162
SRJV	Contract Manager	Raymond Yu	9041 1620	2403 1162
SRJV	Project Manager	Aaron Mak	9464 7095	2403 1162
SRJV	Site Agent	Edwin Au	9208 7329	2403 1162
SRJV	Environmental Officer	Chan Ng jhon-keibi / Kenny Chan	6090 0183	2403 1162
SRJV	Environmental Supervisor	Thomas Ma	-	2403 1162
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Legend:


CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

SRJV (Main Contractor) – Sang Hing Civil – Richwell Machinery JV

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting



Environmental Management Organization – CV/2013/08

Contact Details of Key Personnel for Contract 6 - CV/2013/03

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
AECOM	Engineer's Representative	Simon Leung	2674 2273	2674 7732
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
CCK JV	Project Director	Wang Yanhua	6190 4212	
CCK JV	Construction Manager	Raymond Mau Sai-Wai	9011 5340	
CCK JV	Site Agent	Vincent Chan	9655 9404	
CCK JV	Senior Safety & Environmental Manager	Alex Lam	5547 0181	
CCK JV	Environmental Officer	K M Lui	51138223	
CCK JV	Environmental Supervisor	Kevin Cheung/ Connie Yeun	6316 6931 6117 1344	
AUES	Environmental Team Leader	TW Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079

Legend:


CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CCK JV (Main Contractor) – CRBE-CEC-Kaden Joint Venture

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting



Environmental Management Organization

Environmental Management Organization for Contract SS C505

Contact Details of Key Personnel for Contract SS C505

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
ArchSD	Works agent for the Development Bureau (DEVB)	Mr. William Cheng	2867 3904	2804 6805
Ronald Lu & Partners	Architect/ Architect's Representative	Mr. Justin Cheng	3189 9272	2834 5442
SMEC	Independent Environmental Checker	Mr. Antony Wong	3995 8120	3995 8101
Leighton	Operation Manager	Mr. Karl Speed	2823 1433	25298784
Leighton	Project Director	Mr. Ian Taylor	2858 1519	2858 1899
Leighton	Environmental Officer	Ms. Becky Yan	3973 1069	-
Leighton	Assistant Environmental Officer	Ms. Penny Yiu	3973 0818	-
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ms. Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Mr. Ben Tam	2959 6059	2959 6079

Legend:

ArchSD (Project Proponent) – Architectural Services Department

Ronald Lu & Partners (Architect/ Architect's Representative) – Ronald Lu & Partners (Hong Kong) Ltd

Leighton (Main Contractor) – Leighton Contractors (Asia) Limited

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting

Appendix C

Master Construction Programme

Contract 2

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015			
					Aug	Sep	Oct	Nov
Total		1001.0	17-Apr-14	14-Jun-17				
HKLTH Works Programme update 20-August-2015 [wpd]		1001.0	17-Apr-14	14-Jun-17				
2 General		1001.0	17-Apr-14	14-Jun-17				
Noise Barriers		122.0	03-Jul-15	01-Dec-15				
DDA Submission		122.0	03-Jul-15	01-Dec-15				
CONTDS1090	Preparation of DDA for formal submission to ER/ICE/IP	45.0	03-Jul-15	28-Aug-15	[Gantt bar]			
CONTDS1100	IPs/ ER's Review	28.0	29-Aug-15	03-Oct-15	[Gantt bar]			
CONTDS1110	Preparation of DDA with ICE Certification for resubmission to ER/ICE/IP	21.0	05-Oct-15	29-Oct-15	[Gantt bar]			
CONTDS1120	ER/IP's Approval	28.0	30-Oct-15	01-Dec-15	[Gantt bar]			
Project Wide E&M		1001.0	17-Apr-14	14-Jun-17				
E&M Design & Engineering Works		460.0	17-Apr-14	29-Aug-15				
Engineering Design Submission		340.0	17-Apr-14	12-Jun-15				
PD.EC.DS	Tunnel Ventilation System Submission and Approval by the Engineer	340.0	17-Apr-14	12-Jun-15	[Gantt bar]			
Shop Drawing & Builder's Drawing Submission		179.0	17-Dec-14	29-Aug-15				
PD.DW.1000	Shop Drawings & Builder's Drawings Preparation	176.0	17-Dec-14	27-Jul-15	[Gantt bar]			
PD.DW.1010	Shop Drawings & Builder's Drawings Submission & Approval	177.0	22-Jan-15	29-Aug-15	[Gantt bar]			
Equipment Selection & Submission		409.0	01-Aug-14	14-Dec-15				
PD.PQ.1080	Electrical Services System Submission and Approval by the Engineer	338.0	27-Oct-14	14-Dec-15	[Gantt bar]			
PD.PQ.1150	Tunnel Ventilation System Submission and Approval by the Engineer	228.0	07-Nov-14	15-Aug-15	[Gantt bar]			
PD.PQ.1480	ELV System Submission and Approval by the Engineer	294.0	01-Aug-14	29-Jul-15	[Gantt bar]			
PD.PQ.2010	FS System Submission and Approval by the Engineer	278.0	01-Nov-14	09-Oct-15	[Gantt bar]			
Manufacturing & Delivery of Major Equipment		581.0	29-Jun-15	14-Jun-17				
PD.PQ.1070	Manufacturing and Delivery of Tunnel Ventilation System	581.0	29-Jun-15	14-Jun-17	[Gantt bar]			
3 South Portal Area		303.6	17-Apr-15	25-Feb-16				
3.1 South Portal Subcontract & Procurement		256.0	17-Apr-15	16-Jan-16				
SPS&P0070	Subcontract : Retaining Wall Structure Works	60.0	17-Apr-15	29-Jun-15	[Gantt bar]			
SPS&P0080	Subcontract : Ventilation Building Structure Works	60.0	30-Jun-15	08-Sep-15	[Gantt bar]			
SPS&P0090	Subcontract : Tunnel Lining Works	60.0	13-Jul-15	19-Sep-15	[Gantt bar]			
SPS&P0100	Subcontract : Tunnel Lining Form works (Design, Fabrication, Delivery, & On-Site Assembly)	150.0	13-Jul-15	09-Jan-16	[Gantt bar]			
SPS&P0110	Subcontract : Tunnel Concreting Works	60.0	24-Aug-15	04-Nov-15	[Gantt bar]			
SPS&P0120	Subcontract : Tunnel Finishing Works	60.0	05-Nov-15	16-Jan-16	[Gantt bar]			
3.2 South Portal Design Submission		195.6	07-May-15	27-Dec-15				
South Tunnel Permanent Lining		56.5	22-May-15	11-Jul-15				
DDA Submission		56.5	22-May-15	11-Jul-15				
STPL1023590	Preparation for resubmission to ER/ICE/IP with ICE Certification	19.0	22-May-15	13-Jun-15	[Gantt bar]			
STPL1023690	ER/IP's Approval	28.0	14-Jun-15	11-Jul-15	[Gantt bar]			
South Tunnel Internal Structures		70.5	28-May-15	22-Aug-15				
DDA Submission		70.5	28-May-15	22-Aug-15				
STIS1L1023570	IPs/ ER's Review	24.0	28-May-15	25-Jun-15	[Gantt bar]			
STIS1L1023590	Preparation for resubmission to ER/ICE/IP with ICE Certification	25.0	26-Jun-15	25-Jul-15	[Gantt bar]			
STIS1L1023690	ER/IP's Approval	28.0	26-Jul-15	22-Aug-15	[Gantt bar]			
Cross Passages -Temp Works D&B Tunnel - Soft Ground		51.0	07-May-15	06-Jul-15				
DDA Submission		51.0	07-May-15	06-Jul-15				
DSN27000	Preparation for resubmission to ER/ICE/IP with ICE Certification	27.0	07-May-15	08-Jun-15	[Gantt bar]			
DSN27100	ER/IP's Approval	28.0	09-Jun-15	06-Jul-15	[Gantt bar]			
Cross Passages -Temp Works D&B Tunnel - Rock		55.0	15-Jun-15	07-Oct-15				

MAIN CONTRACTOR  香港寶嘉 Dragages Hong Kong <small>A member of the Bouygues Construction group</small>					CLIENT  土木工程拓展署 Civil Engineering and Development Department					THE ENGINEER  AECOM CONTRACTOR'S DESIGNER  ATKINS			PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2			DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00075/A		
A Monthly Report No.20 20/08/2015 RAN RBS/SJO DAL					TITLE Monthly Report No.20 3-Months Rolling Programme (Approved Works Programme Rev. D)			DOC. STATUS FOR INFO.	CREATION DATE 20/08/2015	REVISION A	PAPER SIZE A3	SCALE N/A	PAGE 1 of 5					
REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED													

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015					
					Aug	Sep	Oct	Nov		
DDA Submission										
FL326930	Preparation for formal submission to ER/ICE/IP	18.0	15-Jun-15	07-Oct-15						
FL326980	IPs/ ER's Review	28.0	08-Jul-15	08-Aug-15	■					
FL327000	Preparation for resubmission to ER/ICE/IP with ICE Certification	27.0	10-Aug-15	09-Sep-15		■				
FL327100	ER/IP's Approval	28.0	10-Sep-15	07-Oct-15			■			
As-Built Drawings [Contractor's Design/ Contractor's Alternative Design]										
SC1650	As-Built Drawings Submission - South Portal Ventilation Bldg Foundation	60.0	29-Oct-15	27-Dec-15					■	
3.3 South Portal Method Statement Submission										
South Portal: Tunnel Mechanical Excavation										
FL2022096	Engineer's Approval	28.0	01-Jun-15	04-Jul-15						
South Portal: Bored Piling Works										
A25488	Engineer's Approval	28.0	01-Jun-15	04-Jul-15						
3.5 South Portal Works										
South Portal: Slopeworks										
SV2710	Rock Excavation to Vert. Bldg. Formation	36.0	19-May-15	06-Jul-15						
South Portal: Foundation & Substructure										
SV2180	South Bound Foundation	54.0	29-Jun-15	04-Sep-15	■					
SV2190	Handover to SB Tunneling	1.0	04-Sep-15	04-Sep-15						
SV2210	N/B Bored Piles 4nos & Pile Test	48.0	07-Jul-15	04-Sep-15	■					
SV2740	N/B Pile Caps & Tie Beams	36.0	05-Sep-15	20-Oct-15			■			
SV2745	N/B Backfilling	6.0	22-Oct-15	28-Oct-15				■		
SV2750	Handover to NB Tunneling	1.0	28-Oct-15	28-Oct-15					■	
South Portal: Superstructure										
SV2325	Retaining Walls (LSTSP/ RW3 & LSTSP/ RW4 & S1,S2 & S3)	74.0	22-Oct-15	19-Jan-16					■	
South Tunnels: Southbound Tunnel										
DB6300	D&B Setup / Site Installation	101.0	06-May-15	04-Sep-15	■					
DB6310	Top Heading Excavation (Canopies) (CRP: Ch1,751>Ch1,787) 36m	57.0	05-Sep-15	11-Nov-15			■			
DB6320	Bottom Bench Excavation (CRP:Ch1,751>Ch1,787)	34.0	12-Nov-15	21-Dec-15					■	
South Tunnels: Northbound Tunnel										
DB6340dwp1	Top Heading Excavation (Canopies) (P20/NB Ch: 139 to 178); 39m; (CRP: Ch1,750>Ch1,789)	67.0	30-Oct-15	18-Jan-16					■	
DB6350	Bottom Bench Excavation (P20/NB - 139>200); 61m; (CRP: Ch1,750>Ch1,811)	62.0	14-Dec-15	25-Feb-16						■
4 Middle Portal Area										
4.1 Middle Portal Subcontract & Procurement										
MPS&P0050	Subcontract : Tunnel Lining Form works (Design, Fabrication, Delivery, & On-Site Assembly)	150.0	05-Feb-15	11-Aug-15	■					
MPS&P0070	Subcontract : Ventilation Building Structure Works	60.0	02-May-15	14-Jul-15						
MPS&P0080	Subcontract : Ventilation Building ABWF Works	60.0	15-Jul-15	22-Sep-15		■				
MPS&P0090	Subcontract : Tunnel Concreting Works for Internal Structures	60.0	31-Aug-15	11-Nov-15			■			
MPS&P0100	Subcontract : External Works and Landscaping Works	60.0	23-Sep-15	04-Dec-15				■		
4.2 Middle Portal Design Submission										
Mid Vent Adit Internal Structure										
DDA Submission										
DSN29082	Preparation for formal submission to ER/ICE/IP	49.0	16-Apr-15	25-Sep-15						
DSN29083	IPs/ ER's Review	28.0	15-Jun-15	18-Jul-15						
DSN29084	Preparation for resubmission to ER/ICE/IP with ICE Certification	35.0	20-Jul-15	28-Aug-15	■					
DSN29085	ER/IP's Approval	28.0	29-Aug-15	25-Sep-15			■			
Mid Vent Adit/Junction Permanent Lining & Backfill										
DDA Submission										
DSN29096	Preparation for resubmission to ER/ICE/IP with ICE Certification	26.0	30-May-15	30-Jun-15						
DSN29097	ER/IP's Approval	28.0	01-Jul-15	28-Jul-15	■					

					MAIN CONTRACTOR 		CLIENT 		THE ENGINEER  CONTRACTOR'S DESIGNER 		PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00075/A		
A Monthly Report No.20 20/08/2015 RAN RBS/SJO DAL											DOC. STATUS FOR INFO.	CREATION DATE 20/08/2015	REVISION A		
REV DESCRIPTION DATE PREPARED CHECKED APPROVED											PAPER SIZE A3	SCALE N/A	PAGE 2 of 5		

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015					
					Aug	Sep	Oct	Nov		
Mid Vent Junction Internal Structure										
DDA Submission										
DSN29102	Preparation for formal submission to ER/ICE/IP	49.0	21-Apr-15	18-Jun-15						
DSN29103	IPs/ ER's Review	28.0	19-Jun-15	23-Jul-15						
DSN29104	Preparation for resubmission to ER/ICE/IP with ICE Certification	32.0	24-Jul-15	29-Aug-15						
DSN29105	ER/IP's Approval	28.0	30-Aug-15	26-Sep-15						
4.3 Middle Portal Method Statement Submission										
Middle Ventilation Adit Lining Works										
A25515	Re-submission Method Statement	24.0	14-May-15	11-Jun-15						
A25516	Engineer's Approval	28.0	12-Jun-15	16-Jul-15						
Cavern Permanent Lining										
A25521	Prepare Method Statement	48.0	01-Jun-15	28-Jul-15						
A25522	Engineer's Comment	28.0	29-Jul-15	29-Aug-15						
A25523	Re-submission Method Statement	24.0	31-Aug-15	26-Sep-15						
A25524	Engineer's Approval	28.0	29-Sep-15	02-Nov-15						
Middle Ventilation Adit Tunnel Concreting Works (Internal Structures)										
A25517	Prepare Method Statement	48.0	31-Aug-15	28-Oct-15						
A25518	Engineer's Comment	28.0	29-Oct-15	30-Nov-15						
Mid Vent Bldg. Foundation - ELS										
A25511	Re-submission Method Statement	24.0	21-May-15	18-Jun-15						
A25512	Engineer's Approval	28.0	19-Jun-15	23-Jul-15						
Mid Vent Building Construction										
FL5930	Engineer's Approval	28.0	20-May-15	23-Jun-15						
4.5 Middle Portal Works										
Adit Construction - Mid Portal										
MV2490dwp5	D&B Full Face Ch133>Ch302 169m	70.0	24-Apr-15	17-Jul-15						
MV2530	Cavern Excavation Ch302>Ch371; 69m	70.0	18-Jul-15	10-Oct-15						
MV2710	D&B UT Tunneling Ch3,436 to Ch3,586 (NB) - towards North	70.0	12-Oct-15	02-Jan-16						
MV2720	D&B DT Tunneling Ch3,433 to Ch3,561 (SB) - towards North	60.0	23-Oct-15	02-Jan-16						
5 North Portal Area										
5.0 North Portal Site Possession Contract Dates										
A1920	LS7 (near North Vent Slope)	0.0	19-Aug-15	19-Aug-15						
5.1 North Portal Subcontract & Procurement										
NPS&P0070	Subcontract : Tunnel Lining Works	60.0	05-Jun-15	15-Aug-15						
NPS&P0080	Subcontract : Tunnel Concreting Works	60.0	05-Jun-15	15-Aug-15						
NPS&P0090	Subcontract : Tunnel Lining Form works (Design, Fabrication, Delivery, & On-Site Assembly)	150.0	05-Jun-15	02-Dec-15						
NPS&P0110	Subcontract : Ventilation Building Structure Works	60.0	12-Aug-15	23-Oct-15						
NPS&P0120	Subcontract : Ventilation Building Pile Cap Works	60.0	23-Sep-15	04-Dec-15						
NPS&P0130	Subcontract : Ventilation Building ABWF Works	60.0	24-Oct-15	05-Jan-16						
5.2 North Portal Design Submission										
Bored Tunnel OHVD Slab										
DDA Submission										
FL2022168	ER/IP's Approval	28.0	08-May-15	04-Jun-15						
Bored Tunnel Internal Structure (except OHVD Slab)										
DDA Submission										
FL2022176	ER/IP's Approval	28.0	08-May-15	04-Jun-15						
Bored Tunnel/ D&B Tunnel Transition - Headwall Structure (N/B & S/B)										
DDA Submission										
FL2022181	Preparation for formal submission to ER/ICE/IP	95.0	17-Mar-15	14-Jul-15						

MAIN CONTRACTOR  A member of the Bouygues Construction group					CLIENT  土木工程拓展署 Civil Engineering and Development Department					THE ENGINEER  CONTRACTOR'S DESIGNER 					PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2					DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00075/A				
DOC. STATUS FOR INFO.					CREATION DATE 20/08/2015					REVISION A														
PAPER SIZE A3					SCALE N/A					PAGE 3 of 5														

REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED
A	Monthly Report No.20	20/08/2015	RAN	RBS/SJO	DAL

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015				
					Aug	Sep	Oct	Nov	
FL2022182	IPs/ ER's Review	28.0	15-Jul-15	15-Aug-15	[Bar]				
FL2022183	Preparation for resubmission to ER/ICE/IP with ICE Certification	30.0	17-Aug-15	19-Sep-15	[Bar]				
FL2022184	ER/IP's Approval	28.0	20-Sep-15	17-Oct-15	[Bar]				
North Tunnel Curved Section Cross Passages - Temp Works		123.0	29-May-15	24-Oct-15					
DDA Submission		123.0	29-May-15	24-Oct-15					
FL2022189	Preparation for formal submission to ER/ICE/IP	42.0	29-May-15	18-Jul-15	[Bar]				
FL2022190	IPs/ ER's Review	28.0	20-Jul-15	20-Aug-15	[Bar]				
FL2022191	Preparation for resubmission to ER/ICE/IP with ICE Certification	32.0	21-Aug-15	26-Sep-15	[Bar]				
FL2022192	ER/IP's Approval	28.0	27-Sep-15	24-Oct-15	[Bar]				
Bored Tunnel Cross Passages Temp Works (Soft Ground)		51.0	07-May-15	06-Jul-15					
DDA Submission		51.0	07-May-15	06-Jul-15					
FL2022199	Preparation for resubmission to ER/ICE/IP with ICE Certification	27.0	07-May-15	08-Jun-15	[Bar]				
FL2022200	ER/IP's Approval	28.0	09-Jun-15	06-Jul-15	[Bar]				
Bored Tunnel Cross Passages Temp Works (Rock)		51.0	07-May-15	06-Jul-15					
DDA Submission		51.0	07-May-15	06-Jul-15					
FL2022203	Preparation for resubmission to ER/ICE/IP with ICE Certification	27.0	07-May-15	08-Jun-15	[Bar]				
FL2022204	ER/IP's Approval	28.0	09-Jun-15	06-Jul-15	[Bar]				
Bored Tunnel Cross Passages Permanent Lining (Soft Ground)		234.6	24-Mar-15	13-Oct-15					
DDA Submission		234.6	24-Mar-15	13-Oct-15					
FL2022209	Preparation for formal submission to ER/ICE/IP	72.0	24-Mar-15	23-Jun-15	[Bar]				
FL2022210	IPs/ ER's Review	28.0	24-Jun-15	27-Jul-15	[Bar]				
FL2022211	Preparation for resubmission to ER/ICE/IP with ICE Certification	43.0	28-Jul-15	15-Sep-15	[Bar]				
FL2022212	ER/IP's Approval	28.0	16-Sep-15	13-Oct-15	[Bar]				
Bored Tunnel Cross Passages Permanent Lining (Rock)		270.6	24-Mar-15	13-Oct-15					
DDA Submission		270.6	24-Mar-15	13-Oct-15					
FL2022217	Preparation for formal submission to ER/ICE/IP	92.0	24-Mar-15	17-Jul-15	[Bar]				
FL2022218	IPs/ ER's Review	28.0	18-Jul-15	19-Aug-15	[Bar]				
FL2022219	Preparation for resubmission to ER/ICE/IP with ICE Certification	23.0	20-Aug-15	15-Sep-15	[Bar]				
FL2022220	ER/IP's Approval	28.0	16-Sep-15	13-Oct-15	[Bar]				
Bored Tunnel Cross Passages Internal Structures		165.0	18-May-15	16-Nov-15					
DDA Submission		165.0	18-May-15	16-Nov-15					
FL2022225	Preparation for formal submission to ER/ICE/IP	75.0	18-May-15	15-Aug-15	[Bar]				
FL2022226	IPs/ ER's Review	28.0	17-Aug-15	17-Sep-15	[Bar]				
FL2022227	Preparation for resubmission to ER/ICE/IP with ICE Certification	25.0	18-Sep-15	19-Oct-15	[Bar]				
FL2022228	ER/IP's Approval	28.0	20-Oct-15	16-Nov-15	[Bar]				
5.3 North Portal Method Statement Submission		296.3	04-May-15	31-Dec-15					
North Tunnel (Cross Passages) Blasting Method Statement		95.0	01-Jun-15	21-Sep-15					
FL2022111	Preparation and Submission of Blasting Method Statement	70.0	01-Jun-15	22-Aug-15	[Bar]				
FL2022112	Engineer's/IP's Review & Approval	60.0	14-Jul-15	21-Sep-15	[Bar]				
MS for TBM Break-out		96.5	17-Sep-15	05-Dec-15					
FL2022544	Prepare & Submit Method Statement	24.0	17-Sep-15	16-Oct-15	[Bar]				
FL2022554	ER's Comment for Method Statement	30.0	17-Oct-15	15-Nov-15	[Bar]				
FL2022564	Prepare & Re-submit Method Statement	18.0	16-Nov-15	05-Dec-15	[Bar]				
MS for TBM Turn		143.7	17-Oct-15	14-Dec-15					
FL3875	Prepare & Submit Method Statement	24.0	17-Oct-15	14-Nov-15	[Bar]				
FL3880	ER's Comment for Method Statement	30.0	15-Nov-15	14-Dec-15	[Bar]				
MS for Removal of Left-in HDC Drill Rods within N/B TBM Excavation		40.0	13-Nov-15	31-Dec-15					
FL2022584	Prepare & Submit Method Statement	40.0	13-Nov-15	31-Dec-15	[Bar]				
North Portal: MS for Cross Passage Ground Treatment		189.0	04-May-15	07-Sep-15					
FL2022065	Prepare & Submit Method Statement	40.0	04-May-15	19-Jun-15	[Bar]				

					MAIN CONTRACTOR 		CLIENT 		THE ENGINEER  CONTRACTOR'S DESIGNER 		PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00075/A		
Monthly Report No.20 20/08/2015 RAN RBS/SJO DAL											DOC. STATUS FOR INFO.	CREATION DATE 20/08/2015	REVISION A		
North Portal: MS for Cross Passage Ground Treatment									TITLE Monthly Report No.20 3-Months Rolling Programme (Approved Works Programme Rev. D)		PAPER SIZE A3	SCALE N/A	PAGE 4 of 5		
REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED										

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015				
					Aug	Sep	Oct	Nov	
FL2022066	ER's Comment for Method Statement	30.0	20-Jun-15	19-Jul-15					
FL2022067	Prepare & Re-submit Method Statement	18.0	20-Jul-15	08-Aug-15	█				
FL2022068	ER's Approval for Method Statement	30.0	09-Aug-15	07-Sep-15		█			
North Portal: MS for Cross Passage Excavation in Rock		64.0	12-Sep-15	30-Nov-15					
FL2022069	Prepare & Submit Method Statement	40.0	12-Sep-15	31-Oct-15		█			
FL2022070	ER's Comment for Method Statement	30.0	01-Nov-15	30-Nov-15				█	
North Portal: MS for Cross Passage Excavation in Soft		64.0	12-Sep-15	30-Nov-15					
FL2022073	Prepare & Submit Method Statement	40.0	12-Sep-15	31-Oct-15		█			
FL2022074	ER's Comment for Method Statement	30.0	01-Nov-15	30-Nov-15				█	
5.5 North Portal Works		504.7	08-Nov-14	22-Feb-16					
North Portal: Site Formation		366.0	08-Nov-14	30-Oct-15					
N20505	Permanent Slope Formation (Remaining)	200.0	08-Nov-14	25-Jul-15	█				
N20655	NB: Stage 3 Permanent Slope from +75mPD to +30mPD	192.0	21-Jan-15	30-Sep-15	█				
N20665	NB: Stage 4 Excavation from +18mPD to +9.5mPD w/4 rows Soil Nail	24.0	02-Oct-15	30-Oct-15			█		
Southbound Tunnel (Mined Excavation) inc Enlargement		137.0	23-Jul-15	04-Jan-16					
TD0910	SB - Invert Grouting	60.0	23-Jul-15	03-Oct-15	█				
TD0920	SB - Gallery	60.0	21-Aug-15	31-Oct-15		█			
TD0930	SB - Crown Grouting	60.0	19-Sep-15	28-Nov-15			█		
TD0940a	Top Heading Enlargement (Ch6355>Ch6268); 87m; [P21: 4755 to 4668]	47.0	09-Nov-15	04-Jan-16				█	
Northbound Tunnel (Mined Excavation)		176.0	04-May-15	30-Nov-15					
DB6400a1	Blast door installation + Noise Measurement and 24Hr permit approval	30.0	04-May-15	08-Jun-15	█				
DB6400a2	Top Heading Canopies (Ch6410>Ch6350); 60m; [P20: 4788 to 4728]	70.0	09-Jun-15	31-Aug-15	█				
DB6400a3	Top Heading Canopies (Ch6350>Ch6284); 66m; [P20: 4728 to 4662]	76.0	01-Sep-15	30-Nov-15		█			
Southbound Tunnel (TBM Tunneling)		219.0	26-May-15	12-Feb-16					
TD0995a	Erection of Thrust Frame / Preparation to Start TBM Launch	12.0	26-May-15	09-Jun-15	█				
TD1000a	TBM DT (Ch6,355>Ch6,077) 278m	82.0	10-Jun-15	16-Sep-15	█				
TD1000a10	TBM DT (Ch6,355>Ch6,268) 87m	26.0	10-Jun-15	10-Jul-15	█				
TD1000a20	TBM DT (Ch6,268>Ch6,148) 120m - WSD Restriction Zone	35.0	11-Jul-15	21-Aug-15	█				
TD1000a30	TBM DT (Ch6,148>Ch6,077) 71m	21.0	22-Aug-15	16-Sep-15		█			
TD1010a	TBM DT (Ch6,077>Ch5,950) 127m	17.0	17-Sep-15	07-Oct-15			█		
TD1010b	TBM DT (Ch5,950>Ch5,713) 237m	31.0	08-Oct-15	12-Nov-15				█	
TD1050	TBM DT (Ch5,713>Ch4,904) 809m	77.0	13-Nov-15	12-Feb-16					█
Bored Tunnel (S/B & N/B) Internal Works & Finishes		99.0	28-Oct-15	22-Feb-16					
Southbound Tunnel Internal Works & Finishes		99.0	28-Oct-15	22-Feb-16					
TD1470a	Tunnel Backfilling (Ch5,950 >Ch5,153) 797m- (Stage 1)	85.0	28-Oct-15	05-Feb-16				█	
TD1480a	Bottom Drilling for Cross Passage (fr. Ch5953)	70.0	14-Nov-15	05-Feb-16					█
TD1490a	Tunnel Backfilling (Ch5,950 >Ch5,153) 797m- (Stage 2)	80.0	19-Nov-15	22-Feb-16					█
TD1500a	Drilling for Cross Passage (Remaining) (Ch5,950 >Ch5,153) 797m	80.0	19-Nov-15	22-Feb-16					█
North Portal: Retaining Wall & Site Formation		102.0	03-Aug-15	05-Dec-15					
N20930	*Retaining Wall & Site Formation (STK/RW1)	57.0	03-Aug-15	13-Oct-15		█			
N20940	Retaining Wall & Site Formation (STK/RW3)	45.0	14-Oct-15	05-Dec-15				█	
5.6 Administration Building:		106.0	01-Jun-15	05-Jan-16					
5.65 Administration Building: Works		106.0	01-Jun-15	05-Jan-16					
Administration Building: Demolition		38.0	01-Jun-15	15-Aug-15					
SV2925	Precautionary Measures	24.0	01-Jun-15	02-Jul-15					
SV2940	Demolish Existing Building (AB1 - GLL T11742)	18.0	03-Jul-15	23-Jul-15	█				
SV2945	Demolish Existing Building (AB3 - GLL 36508)	18.0	24-Jul-15	15-Aug-15		█			
Administration Building: Site Formation		67.0	17-Aug-15	05-Jan-16					
AD2070	Backfilling for Surcharge	66.0	17-Aug-15	06-Nov-15		█			
AD2080	Surcharge (2 months Consolidation)	60.0	07-Nov-15	05-Jan-16					█

					MAIN CONTRACTOR 		CLIENT 		THE ENGINEER  CONTRACTOR'S DESIGNER 		PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00075/A		
A Monthly Report No.20 20/08/2015 RAN RBS/SJO DAL											DOC. STATUS FOR INFO.	CREATION DATE 20/08/2015	REVISION A		
REV DESCRIPTION DATE PREPARED CHECKED APPROVED											PAPER SIZE A3	SCALE N/A	PAGE 5 of 5		

Contract 3

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015				
							Aug	Sep	Oct	Nov	Dec
3-Month Rolling Programme 2015-08-21											
Key Dates (Contractual)											
KD-1500	KD13: Stage N4A - Connection of Access Road A and Slip Road Y at Entrustment Boundary CD	0	0		31-Oct-15*	0					◆ KD13: Stage N4A - Connection of Access Rd
Key Dates (Forecast)											
KD-1505	KD13: Stage N4A - Connection of Access Road A and Slip Road Y at Entrustment Boundary CD	0	0		31-Oct-15	0					◆ KD13: Stage N4A - Connection of Access Rd
Major Procurement & Delivery											
Water Supply Pipeworks											
MM-1060	E&M equipment for the re-provisioned WSD Valve Control House	60	0	27-Apr-15 A	21-Jul-15 A	0	E&M equipment for the re-provisioned WSD Valve Control House				
Footbridge Steel Truss											
MM-3050	Fabrication of footbridge steel truss (Kiu Tau Footbridge)	108	108	04-Nov-15	18-Mar-16	52					
Design and Submissions											
Statutory Approval											
PRE-1050	Submission & approval of CDIA report for construction of temporary platform for segment erection works	185	59	27-Nov-14 A	31-Oct-15	56	Submission & approval of CDIA report for				
PRE-1200	Consent for Dong Jiang watermain connection for DN2200, DN2300 - WSD	0	0		01-Sep-15*	0	◆ Consent for Dong Jiang watermain connection for DN2200, DN2300 - WSD				
Design Confirmation											
PRE-1220	Confirmation of Noise Barrier Footing Design (NB1a) near WSD Tau Pass Restricted Zone	45	5	09-Apr-14 A	26-Aug-15	62	Confirmation of Noise Barrier Footing Design (NB1a) near WSD Tau Pass Restricted Zone, Confirmation of Noise Bar				
Method Statement and Design (Major) Approved by AECOM											
PRE-2020	Submission of noise barrier design for absorptive panels, transparent panels and associated fixing details	60	0	11-Mar-14 A	27-Jul-15 A	0	Submission of noise barrier design for absorptive panels, transparent panels and associated fixing details				
PRE-2030	Submission of E&M design for lighting of Kiu Tau Footbridge	60	60	21-Aug-15	02-Nov-15	228	Submission of E&M design for lighting of K				
PRE-2050	Submission of Shop Drawing for fabrication of Kiu Tau Footbridge Steelworks	60	60	21-Aug-15	02-Nov-15	53	Submission of Shop Drawing for fabricatio				
Section IA & IB - Fanling Highway Widening (KD-1 & KD-2)											
Fanling Highway South Portion between CH6935 and CH7470											
Fanling Highway Zone 1 between CH6935 and CH7130 (within SBZ2)											
At-Grade Roadworks (195m)											
FHW-1130*	Pipe Laying - DN1200 Watermain (CHC) along Fanling Highway (80m long, 4m depth)	182	59	20-Feb-14 A	31-Oct-15	154	Pipe Laying - DN1200 Watermain (CHC) al				
Fanling Highway Zone 2 between CH7130 and CH7290											
At-Grade Roadworks (160m)											
FHW-2110B	Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VO.79)	341	53	26-Jul-14 A	24-Oct-15	0	Noise Barrier NB71 - Footing adjacent to				
FHW-2130*	Pipe Laying - DN1200 & DN600 Watermain (CHB & CHC) along Fanling Highway (183m long, 4m depth)	95	113	13-Jul-15 A	06-Jan-16	100					



- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme
Programme ID: 3MPR025 (Data Date: 21-Aug-15) __Print Date: 25-Aug-15
Page 1 of 9

3-Month Rolling Programme updated to 2015-08-20			
Date	Revision	Checked	Appr...
20-Aug-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015									
							Aug	Sep	Oct	Nov	Dec					
WB-1010	Pipe Laying - CHB 153 - 245 (DN600) near Fanling Highway S/B (FHW: CH7290-7380), 92m long (common trench with NB)	43	43	27-Aug-15	17-Oct-15	165										
WB-1030C	Pipe Laying - CHB 350 - 450 (DN600) from Portal AB7/AD9/AC12 to Portal AB8	85	85	14-Sep-15	24-Dec-15	578										
WB-1060	Pipe Laying - CHB 538 - 635 (DN600) near Realigned TWSR East (TWSRE: CH270-380), 97m long & GL	68	68	29-Sep-15	18-Dec-15	67										
DN1200 Water Mains (CHC)																
WC-1050A	Pipe Laying - CHC 155 - 200 (DN1200) near Fanling Highway S/B (FHW: CH6935-7130), 45m long, 4m depth	120	59	15-Oct-14 A	31-Oct-15	154										
WC-1090A	Pipe Laying - CHC 600 - 615 (DN1200) near crossing TWSRE 15m long & 3m depth	30	20	09-Jun-15 A	12-Sep-15	8										
WC-1140	Pipe Laying - CHC 980 - 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL	66	20	17-Jun-15 A	12-Sep-15	39										
WC-1130	Pipe Laying - CHC 910 - 980 (DN1200) near Realigned TWSR East (TWSRE: CH380-456), 70m long & GL	78	32	07-Jul-15 A	26-Sep-15	30										
WC-1060	Pipe Laying - CHC 235 - 420 (DN1200) near Fanling Highway S/B (FHW: CH7130-7290), 185m long (common trench with NB)	95	95	21-Aug-15	12-Dec-15	118										
WC-1090C	Pipe Laying - CHC 615 - 720 (DN1200) from Portal AB7/AD9/AC12 to Portal AB8	85	85	14-Sep-15	24-Dec-15	219										
WC-1120	Pipe Laying - CHC 810 - 910 (DN1200) near Realigned TWSR East (TWSRE: CH270-380), 100m long & GL	85	85	29-Sep-15	11-Jan-16	50										
Twin DN1400 Water Mains (CHE & CHG)																
WE-1030	Pipe Laying - CHE & CHG 225 - 240 (Twins DN1400) near crossing TWSRE 15m long & 3m depth	30	20	09-Jun-15 A	12-Sep-15	8										
DN2300 Water Mains and Leakage Collection System (CHJ & CHKA/CHK)																
WJ-1010C	Pipe Laying - CHJ 50 - 100 (DN2200) near existing TWSR East, 50m long & 6m depth	75	32	08-Jun-15 A	26-Sep-15	39										
WJ-1000	Implementation of TTA - Scheme E2 (Shifting TWSRE toward newly formation area beside Fanling Highway)	17	0	29-Jun-15 A	27-Jul-15 A											
WJ-1010B	Pipe Laying - CHJ 10 - 50 (DN2200) crossing existing TWSR East, 40m long & 6m depth	78	57	28-Jul-15 A	29-Oct-15	14										
WJ-1020B	Pipe Laying - CHKA 0 - 73 (DN1400) near Realigned TWSR East, 73m long & 4m depth	46	46	28-Aug-15	12-Oct-15	46										
WJ-1020A	Pipe Laying - CHK 0 - 80 (DN1400) near Realigned TWSR East, 80m long & 4m depth	55	55	13-Oct-15	16-Dec-15	39										
WJ-2000B	Pressure Test for CHJ	7	7	30-Oct-15	06-Nov-15	14										
WJ-2010A	Cleaning & CCTV Inspection for CHJ	14	14	07-Nov-15	23-Nov-15	14										
WJ-2020	Installation of Connecting Pipe for Connection to Existing Mains	20	20	07-Nov-15	30-Nov-15	14										
Kau Lung Hang Valve Control & Telemetry House Reprovision																
VCTH-1010	BS and E&M Works	30	24	15-Jul-15 A	17-Sep-15	28										
VCTH-1020	Testing and Commissioning	60	60	02-Sep-15	13-Nov-15	28										
VCTH-1030	Demolition of Existing KLH Valve Control & Telemetry House	90	90	14-Nov-15	08-Mar-16	227										
Stage 1A - Realignment of Tai Wo Service Road West (KD-7)																
TWSRW Zone 1 between CH100 and CH155																
At-Grade Roadworks																



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme
Programme ID: 3MPR025 (Data Date: 21-Aug-15) __Print Date: 25-Aug-15
Page 3 of 9

3-Month Rolling Programme updated to 2015-08-20			
Date	Revision	Checked	Appr...
20-Aug-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015				
							Aug	Sep	Oct	Nov	Dec
TWSRW-1160	Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement	286	89	15-Nov-14 A	05-Dec-15	33	[Gantt bar: Aug to Dec]				
TWSRW Zone 2 between CH155 and CH280											
At-Grade Roadworks											
TWSRW-2120	Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement	165	89	16-Oct-14 A	05-Dec-15	33	[Gantt bar: Aug to Dec]				
TWSRW Zone 3 between CH280 and CH315											
At-Grade Roadworks											
TWSRW-3120	Road Formation, Road Drainage, Kerb, Planter and Pavement	181	116	22-Jun-15 A	16-Jan-16	0	[Gantt bar: Aug to Dec]				
TWSRW-3130	Retaining Structure RW3 (to be covered by VO)	85	67	18-Jul-15 A	10-Nov-15	0	[Gantt bar: Aug to Dec]				
TWSRW-3110	Installation of Cable Ducts for Utilities Diversion Works at Zone 2 (Approx. 120m) (by utilities undertakers)	111	107	21-Jul-15 A	05-Dec-15	5	[Gantt bar: Aug to Dec]				
TWSRW-3100	Noise Barrier NB1a - Footing adjacent Realigned TWSR West	25	25	11-Nov-15	09-Dec-15	0	[Gantt bar: Nov to Dec]				
TWSRW Zone 4 between CH315 and CH376											
Construction of Bridge E											
TWSRW-4070	Bridge Segment (North Bay & Middle Bay)	80	8	01-Apr-15 A	29-Aug-15	26	[Gantt bar: Aug to Dec]				
TWSRW-4080	Bridge Segment (South Bay)	40	34	14-Aug-15 A	30-Sep-15	0	[Gantt bar: Aug to Dec]				
TWSRW-4090	Permanent Prestressing & Abutment Wall	24	24	02-Oct-15	30-Oct-15	0	[Gantt bar: Oct to Dec]				
TWSRW-4100	Remove Scaffold System and Temporary Work together with Slope Reinstatement	110	110	02-Nov-15*	18-Mar-16*	8	[Gantt bar: Nov to Dec]				
At-Grade Roadworks											
TWSRW-4200	Cast Parapet, Lay Surfacing and Road Furniture for Footpath and Carriageway	60	60	31-Oct-15	12-Jan-16	4	[Gantt bar: Nov to Dec]				
TWSRW Zone 5 between CH376 and CH520											
Construction of Retaining Structures											
TWSRW-5070	Construction of Mass Concrete Wall (FL/RW4)	70	14	15-Jun-15 A	05-Sep-15	78	[Gantt bar: Aug to Dec]				
TWSRW-5080	Retaining Structure along Slope no. 3SW-C/C898 (to be covered by VO. 78)	50	43	29-Jun-15 A	12-Oct-15	49	[Gantt bar: Aug to Dec]				
At-Grade Roadworks											
TWSRW-5110B	Road Drainage SMH800-SMH802 (to be covered by VO)	24	18	14-Aug-15 A	10-Sep-15	0	[Gantt bar: Aug to Dec]				
TWSRW-5100	Noise Barrier NB2 - Footing and Retaining Structure adjacent to Realigned TWSR West (66m)	98	98	11-Sep-15	09-Jan-16	0	[Gantt bar: Aug to Dec]				
TWSRW Zone 6 between CH520 and CH530											
At-Grade Roadworks											
TWSRW-6110	Slope Upgrading Works for unregistered feature beside Slope 3SW-D/C80 (to be Covered by VO. 68)	65	26	22-May-15 A	19-Sep-15	2	[Gantt bar: Aug to Dec]				
TWSRW-6100	Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the edge of extended box culvert)	19	19	23-Sep-15	16-Oct-15	0	[Gantt bar: Sep to Dec]				



- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme
Programme ID: 3MPR025 (Data Date: 21-Aug-15) | Print Date: 25-Aug-15
 Page 4 of 9

3-Month Rolling Programme updated to 2015-08-20			
Date	Revision	Checked	Appr...
20-Aug-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015				
							Aug	Sep	Oct	Nov	Dec
TWSRW Zone 7 between CH530 and CH640											
At-Grade Roadworks											
TWSRW-7140	Installation of Cable Ducts for Utilities Diversion Works at Area 4 (Approx. 150m) (by utilities undertakers)	233	33	28-Jan-15 A	22-Sep-15	0	Installation of Cable Ducts for Utilities Diversion Works at Area 4 (Ap				
TWSRW-7120*	Pipe Laying - DN450 Watermains (CHA)	70	7	29-May-15 A	28-Aug-15	21	Pipe Laying - DN450 Watermains (CHA)				
TWSRW-7160	Pipe Laying - DN150	25	19	13-Jul-15 A	11-Sep-15	9	Pipe Laying - DN150, Pipe Laying - DN150				
TWSRW-7100	Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the cut-slope)	18	18	23-Sep-15	15-Oct-15	0	Preparation Works for Implementation of TTA (shifting TWSRW				
TWSRW-7110	Implementation of TTA - Scheme W3	0	0	17-Oct-15		0	◆ Implementation of TTA - Scheme W3				
TWSRW-7150	Remaining Road Drainage, Road Formation, Kerb, Planter and Pavement (incl. Zone 6 & Zone 7)	75	75	17-Oct-15	16-Jan-16	0					
TWSRW Zone 8 between CH640 and CH695											
Kiu Tau Footbridge Reprvision (West)											
TWSRW-8010B	Installation of Socket H-Pile for Proposed Kiu Tau Footbridge (13 nos of Pile)	75	34	07-Jul-15 A	30-Sep-15	0	Installation of Socket H-Pile for Proposed Kiu Tau Footbridge				
TWSRW-8020	Construction of Pile Cap and Abutment	45	45	02-Oct-15	24-Nov-15	0	Construction of P				
At-Grade Roadworks											
TWSRW-8100	Fill Replacement Works	60	60	27-Oct-15	07-Jan-16	0					
Remainder of the Works											
TWSRW-9040*	Utilities Diversion in Area 4 (along Re-aligned TWSRW CH530 - CH640)	233	33	28-Jan-15 A	22-Sep-15	0	Utilities Diversion in Area 4 (along Re-aligned TWSRW CH530 - CH640)				
TWSRW-9020*	Utilities Diversion in Area 2 (along Re-aligned TWSRW CH 280 - CH315)	111	107	21-Jul-15 A	05-Dec-15	5	Utilities				
TWSRW-9030	Utilities Diversion in Area 3 (along existing TWSRW, Approx. 150m) (by utilities undertakers)	157	157	21-Aug-15	24-Jan-16	-20					
Remaining Works for Noise Barrier along realigned TWSR West											
TWSRW-NB-110	Noise Barrier Steelworks & Panel for NB4 at Zones 1 & 2	30	30	06-Nov-15	10-Dec-15	166					
Stage N4A & N4B - Realignment of Tai Wo Service Road East (KD-13 & KD-14)											
TWSRE Zone 1 between CH100 and CH270											
At-Grade Roadworks											
TWSRE-1120	Noise Barrier NB3 - Footing adjacent to Realigned TWSR East (96m)	110	8	29-Dec-14 A	29-Aug-15	361	Noise Barrier				
TWSRE-1150	Construct no fine concrete, U-channel and filling to required level for pipe laying works	30	6	06-Jan-15 A	27-Aug-15	37	Construct no fine concrete, U-channel and filling to required level for pipe laying works, Construct no fine concrete, U-				
TWSRE-1140*	Pipe laying - DN1400 Watermains (CHKA) along Realigned TWSR East	46	46	28-Aug-15	12-Oct-15	46	Pipe laying - DN1400 Watermains (CHKA) along Realigned TWSR				
TWSRE Zone 2 between CH270 and CH380											
At-Grade Roadworks											
TWSRE-2030A*	Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East	85	85	29-Sep-15	11-Jan-16	50					



- █ Actual Work
- █ Remaining Work
- █ Summary Bar
- █ Critical Remaining Work
- ◆ Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme
Programme ID: 3MPR025 (Data Date: 21-Aug-15) __Print Date:25-Aug-15
Page 5 of 9

3-Month Rolling Programme updated to 2015-08-20			
Date	Revision	Checked	Appr...
20-Aug-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015				
							Aug	Sep	Oct	Nov	Dec
TWSRE-2030B*	Pipe laying - DN1400 Watermains (CHK) along Realigned TWSR East	55	55	13-Oct-15	16-Dec-15	39					
TWSRE Zone 3 between CH380 and CH456											
At-Grade Roadworks											
TWSRE-3010	Noise Barrier NB3 - Footing adjacent to Realigned TWSR East (75.6m)	85	8	19-Mar-15 A	29-Aug-15	361					
TWSRE-3020A*	Pipe Laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East	78	32	07-Jul-15 A	26-Sep-15	30					
TWSRE-3040	Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement (Incl. FL/F10)	165	165	29-Sep-15	25-Apr-16	30					
Roundabout A, Slip Road and Access Road											
TWSRE-4040B*	Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Roundabout A	66	20	17-Jun-15 A	12-Sep-15	39					
TWSRE-4060B	Access Road A - Road Formation, Kerb, Planter and Pavement	44	59	22-Jun-15 A	31-Oct-15	0					
TWSRE-4080	Preparation Works for Implementation of TTA Scheme E1	42	24	24-Jun-15 A	31-Oct-15	0					
TWSRE-4100A	Dwarf Wall DW 1 (ch.53-66) at Access Road A (covered by VO 83)	40	5	02-Jul-15 A	26-Aug-15	0					
TWSRE-4100B	Dwarf Wall DW 1 (ch.44-53) at Access Road A (covered by VO 83)	40	40	27-Aug-15	14-Oct-15	0					
TWSRE-4090	Implementation of TTA - Scheme E1 (Drawing No. CW/009/015)	0	0	02-Nov-15		0					
TWSRE-4070	Roundabout A - Road Formation, Kerb, Planter and Pavement	90	90	02-Nov-15	24-Feb-16	0					
TWSRE-4110	Preparation Works for Implementation of TTA Scheme E1A	30	30	02-Nov-15	05-Dec-15	195					
Stage 1C - Viaduct Structure & TCSS Civil Provisions (KD-9)											
Foundation & Pier Construction											
Bridge A											
BA-05-1030	Pier AA5 - Pier Construction (Twin Pier)	27	52	29-Oct-14 A	23-Oct-15	83					
BA-16-1030	Pier AA16 - Pier Construction	35	0	29-Apr-15 A	17-Aug-15 A						
BA-02-1020A	Pier AA2E - Pile Cap	30	8	04-May-15 A	29-Aug-15	41					
BA-18-1030	Pier AA18 - Pier Construction	56	14	08-May-15 A	05-Sep-15	98					
BA-04-1030	Pier AA4 - Pier Construction	14	0	29-Jun-15 A	07-Aug-15 A						
BA-09-1010	Pier AA9 - Pile Test	7	0	09-Jul-15 A	22-Jul-15 A						
BA-11-1000A	Pier AA11 - Piling Works (P1)	12	0	25-Jul-15 A	01-Aug-15 A						
BA-03-1030	Pier AA3 - Pier Construction	14	12	17-Aug-15 A	03-Sep-15	120					
BA-12-1030	Pier AA12 - Pier Construction	42	42	21-Aug-15	10-Oct-15	80					
BA-07-1000	Pier AA7 - Piling Works	24	24	07-Sep-15	06-Oct-15	36					
BA-09-1020	Pier AA9 - Pile Cap	30	30	14-Sep-15	20-Oct-15	82					



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.







- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme
Programme ID: 3MPR025 (Data Date: 21-Aug-15) __Print Date:25-Aug-15
Page 6 of 9

3-Month Rolling Programme updated to 2015-08-20			
Date	Revision	Checked	Appr...
20-Aug-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015								
							Aug	Sep	Oct	Nov	Dec				
BA-11-1000B	Pier AA11 - Piling Works (P2)	12	12	07-Oct-15	20-Oct-15	36									
BA-09-1030	Pier AA9 - Pier Construction (Twin Pier)	49	49	22-Oct-15	17-Dec-15	82									
BA-11-1010	Pier AA11 - Pile Test	7	7	22-Oct-15	29-Oct-15	52									
BA-07-1010	Pier AA7 - Pile Test	7	7	24-Oct-15	31-Oct-15	109									
BA-11-1020	Pier AA11 - Pile Cap	30	30	12-Nov-15	16-Dec-15	41									
BA-10-1000	Pier AA10 - Piling Works	24	24	19-Nov-15	16-Dec-15	36									
Bridge B															
BB-05-1030	Pier AB5 - Pier Construction	35	0	29-Apr-15 A	28-Jul-15 A										
BB-08-1050	Portal AB8 - Portal Beam Construction together with Kicker	26	8	13-Jun-15 A	29-Aug-15	3									
BB-10-1030	Pier AB10 - Pier Construction	25	8	22-Jun-15 A	29-Aug-15	16									
BB-09-1030	Pier AB9 - Pier Construction	24	14	17-Jul-15 A	05-Sep-15	374									
BB-11-1010	Pier AB11 - Pile Test	7	0	10-Aug-15 A	14-Aug-15 A										
BB-03-1000	Pier AB3 - Piling Works	24	14	10-Aug-15 A	05-Sep-15	36									
BB-06-1040	Pier AB6W - Pier Construction	48	48	14-Sep-15	11-Nov-15	63									
BB-11-1020	Pier AB11 - Pile Cap	30	30	15-Sep-15	22-Oct-15	7									
BB-03-1010	Pier AB3 - Pile Test	7	7	23-Sep-15	02-Oct-15	103									
BB-06-1030	Pier AB6E - Pier Construction	48	48	14-Oct-15	09-Dec-15	63									
BB-03-1020	Pier AB3 - Pile Cap	30	30	22-Oct-15	25-Nov-15	88									
BB-11-1030	Pier AB11 - Pier Construction	24	24	23-Oct-15	19-Nov-15	7									
Bridge C															
BC-05-1030	Pier AC5 - Pier Construction (Twin Pier)	38	21	22-Dec-14 A	14-Sep-15	62									
BC-09-1030	Pier AC9 - Pier Construction	28	0	02-Mar-15 A	19-Aug-15 A										
BC-11-1030	Pier AC11 - Pier Construction (Twin Pier)	55	38	27-May-15 A	06-Oct-15	70									
BC-12-1030	Pier AC12 - Pier Construction	28	20	10-Jun-15 A	12-Sep-15	40									
BC-01-1020	Abutment AC1 - Pile Cap	30	20	31-Jul-15 A	12-Sep-15	82									
BC-01-1030	Abutment AC1 - Abutment Construction	50	50	14-Sep-15	13-Nov-15	338									
BC-02-1020	Pier AC2 - Pile Cap	30	30	07-Oct-15	11-Nov-15	41									
BC-04-1030	Pier AC4 - Pier Construction	28	28	12-Oct-15	13-Nov-15	80									
BC-03-1000	Pier AC3 - Piling Works	24	24	22-Oct-15	18-Nov-15	36									

-  Actual Work
-  Remaining Work
-  Summary Bar
-  Critical Remaining Work
-  Milestone
-  Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme
Programme ID: 3MPR025 (Data Date: 21-Aug-15) ___ Print Date: 25-Aug-15
Page 7 of 9

3-Month Rolling Programme updated to 2015-08-20

Date	Revision	Checked	Appr...
20-Aug-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015							
							Aug	Sep	Oct	Nov	Dec			
BC-02-1030	Pier AC2 - Pier Construction	21	21	12-Nov-15	05-Dec-15	119								
Bridge D														
BD-07-1030	Pier AD7 - Pier Construction	32	0	04-Feb-15 A	31-Jul-15 A									
BD-09-1030	Pier AD9 - Pier Construction	49	0	05-May-15 A	21-Aug-15 A									
BD-08-1030	Pier AD8 - Pier Construction (Twin Pier)	55	0	13-May-15 A	05-Aug-15 A									
BD-10-1030	Pier AD10 - Pier Construction	24	6	28-May-15 A	27-Aug-15	0								
BD-12-1000	Pier AD12 - Piling Works	24	0	11-Jun-15 A	31-Jul-15 A									
BD-12-1010	Pier AD12 - Pile Test	7	0	10-Aug-15 A	20-Aug-15 A									
BD-13-1020	Pier AD13 - Pile Cap	30	21	11-Aug-15 A	14-Sep-15	7								
BD-01-1020	Abutment AD1 - Pile Cap	30	30	31-Aug-15	06-Oct-15	41								
BD-11-1040	Pier AD11W - Pier Construction	28	28	01-Sep-15*	05-Oct-15	171								
BD-09-1040	Portal AB7/AD9/AC12 - Portal Beam Construction together with Kicker	45	45	22-Sep-15	16-Nov-15	40								
BD-01-1030	Abutment AD1 - Abutment Construction	50	50	07-Oct-15	04-Dec-15	273								
BD-12-1020	Pier AD12 - Pile Cap	30	30	23-Oct-15	26-Nov-15	24								
BD-08-1040	Portal AC11/AD8 - Portal Beam Construction together with Kicker	45	45	02-Nov-15	23-Dec-15	56								
BD-13-1030	Pier AD13 - Pier Construction	21	21	20-Nov-15	14-Dec-15	7								
Pier Table Construction														
Bridge A														
PA-1130	Pier Table Construction at Pier AA13 (4 nos.)	30	13	25-Jul-15 A	04-Sep-15	11								
PA-1150	Pier Table Construction at Pier AA15 (3 nos.)	30	30	28-Aug-15	03-Oct-15	11								
PA-1160	Pier Table Construction at Pier AA16 (3 nos.)	30	30	24-Sep-15	31-Oct-15	11								
PA-1170	Pier Table Construction at Pier AA17 (3 nos.)	30	30	24-Sep-15	31-Oct-15	35								
PA-1180	Pier Table Construction at Pier AA18 (4 nos.)	30	30	20-Nov-15	24-Dec-15	44								
Bridge B														
PB-1100	Pier Table Construction at Pier AB10 (4 nos.) incl. in-situ cross head	30	30	08-Sep-15	14-Oct-15	16								
PB-1090	Pier Table Construction at Pier AB9 (4 nos.)	30	30	15-Sep-15	22-Oct-15	374								
Bridge C														
PC-1060	Pier Table Construction at Pier AC6 (3 nos.)	30	0	26-May-15 A	11-Aug-15 A									
PC-1090	Pier Table Construction at Pier AC9 (3 nos.)	30	30	24-Oct-15	27-Nov-15	15								



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme
Programme ID: 3MPR025 (Data Date: 21-Aug-15) ___ Print Date: 25-Aug-15
Page 8 of 9

3-Month Rolling Programme updated to 2015-08-20			
Date	Revision	Checked	Appr...
20-Aug-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015								
							Aug	Sep	Oct	Nov	Dec				
PC-1050	Pier Table Construction at Pier AC5 (4 nos.)	30	30	20-Nov-15	24-Dec-15	15									
Bridge D															
PD-1050	Pier Table Construction at Pier AD5 (4 nos.)	30	13	28-Jul-15 A	04-Sep-15	35									
PD-1060	Pier Table Construction at Pier AD6 (3 nos.)	30	30	28-Aug-15	03-Oct-15	35									
PD-1100	Pier Table Construction at Pier AD10 (4 nos.) incl. in-situ cross head	35	35	02-Sep-15	14-Oct-15	0									
PD-1040	Pier Table Construction at Pier AD4 (3 nos.)	30	30	07-Oct-15	11-Nov-15	38									
PD-1070	Pier Table Construction at Pier AD7 (3 nos.)	30	30	24-Oct-15	27-Nov-15	44									
Viaduct Bridge Segment Erection															
Bridge A															
EA-1140	Bridge Deck Construction at Pier AA14 by Typical Lifting Frame (17 nos)	12	12	22-Aug-15	04-Sep-15	7									
EA-1130	Bridge Deck Construction at Pier AA13 by Typical Lifting Frame (23 nos)	15	15	26-Sep-15	15-Oct-15	7									
EA-1150	Bridge Deck Construction at Pier AA15 by Typical Lifting Frame (17 nos)	11	11	16-Oct-15	29-Oct-15	7									
EA-1160	Bridge Deck Construction at Pier AA16 by Typical Lifting Frame (25 nos)	13	13	11-Nov-15	25-Nov-15	7									
Bridge B															
EB-1080	Bridge Deck Construction at Portal AB8 by Special Lifting Frame (26 nos)	20	20	21-Sep-15	15-Oct-15	3									
EB-1100	Bridge Deck Construction at Pier AB10 by Special Lifting Frame (54 nos in which 13 nos above MTRCL Railway)	76	76	09-Nov-15	15-Feb-16	0									
Bridge C															
EC-1080	Bridge Deck Construction at Pier AC8 by Typical Lifting Frame (18 nos)	25	0	08-May-15 A	25-Jul-15 A										
EC-1070	Bridge Deck Construction at Pier AC7 by Typical Lifting Frame (25 nos)	12	1	06-Jun-15 A	21-Aug-15	7									
EC-1060	Bridge Deck Construction at Pier AC6 by Typical Lifting Frame (15 nos)	18	18	05-Sep-15	25-Sep-15	7									
Bridge D															
ED-1100	Bridge Deck Construction at Portal AD10 by Special Lifting Frame (56 nos)	16	16	20-Oct-15	07-Nov-15	0									
ED-1050	Bridge Deck Construction at Pier AD5 by Typical Lifting Frame (12 nos)	10	10	30-Oct-15	10-Nov-15	7									
Section VI - Works in Portion FH9 (KD-6A)															
Major Works															
S6-2000*	Construction of Abutment AB12/AD14 (including Piling, Pile Cap & Abutment construction)	276	221	06-Feb-15 A	25-May-16	155									



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme
Programme ID: 3MPR025 (Data Date: 21-Aug-15) | Print Date: 25-Aug-15
Page 9 of 9

3-Month Rolling Programme updated to 2015-08-20			
Date	Revision	Checked	Appr...
20-Aug-15	Rev.0	SL	

Contract 5

ID	WBS	Task Name	Duration	Start	Finish	Predecessors	No
1	1	Key Dates	1110 days	Thu 28/3/13	Sun 10/4/16		
47	2	Preliminaries and Statuary / Contractual Submissions	424 days	Thu 11/4/13	Mon 9/6/14	4	
48	2.1	Site Establishment	399 days	Thu 11/4/13	Thu 15/5/14		
53	2.2	Applications to Government Department	89 days	Fri 12/4/13	Tue 9/7/13		
58	2.3	Temporary Traffic Arrangement (TTA) Scheme for temp. LMH Rd	131 days	Fri 12/4/13	Tue 20/8/13		
63	2.4	Liaison with Utility Undertakers	363 days	Fri 12/4/13	Wed 9/4/14		
66	2.5	Environmental Baseline & Impact Monitoring	132 days	Thu 11/4/13	Wed 21/8/13		
77	2.6	General Site Clearance	424 days	Fri 12/4/13	Mon 9/6/14	5SS	
78	3	Stage of the Works	180 days	Thu 11/4/13	Mon 7/10/13		
79	3.1	Stage I of the Works - Temporary vehicular bridge B and temporary 1 in Ma Hang Road	179 days	Fri 12/4/13	Mon 7/10/13	4	
90	3.2	Stage II of the Works - Temporary ArchSD Depot (LMH2)	78 days	Thu 11/4/13	Thu 27/6/13		
94	4	Section of the Works	1511 days	Fri 12/4/13	Wed 31/5/17		
95	4.1	Section I of the Works - Ground Investigation field works (Drg. 7101A-7111A)	251 days	Thu 30/5/13	Tue 4/2/14	74SS+13 days	
100	4.2	Section II of the Works - All laboratory tests for Section I	188 days	Sat 31/8/13	Thu 6/3/14	97	
105	4.3	Section III of the Works - Site formation works for Portions RS1, RS2 & RS3 (seek for certificate of completion in letter ref. SR3V/W47/SO/95/1398/00416 dated 23/8/2013)	89 days	Sun 12/5/13	Thu 8/8/13	24,25,26	
111	4.4	Section IV of the Works - Village house within portion RS4 - EOT3 completion 15/5/2014	399 days	Fri 12/4/13	Thu 15/5/14	4	
123	4.5	Section V of the Works-All works within portion RS4 exclude Section IV - EOT8 completion 28/4/2015	747 days	Fri 12/4/13	Tue 28/4/15	4	
140	4.6	Section VII of the Works - All works within Area CRD	249 days	Mon 9/9/13	Thu 15/5/14	8	
177	4.7	Section VIII of the Works - All works within Area BCPA - EOT6 completion 2/1/2015	571 days	Tue 11/6/13	Fri 2/1/15	6,7,18	
211	4.8	Section IX of the Works - All works within Area BCPB - EOTO7 completion 19 October 2015	669 days	Fri 20/12/13	Mon 19/10/15	7	
212	4.8.1	Claim No. 009 - Delays due to Delayed Possession of Portion BCP4 of the Site - Original 7/3/2014 and possessed on 25/9/2014	0 days	Fri 26/9/14	Fri 26/9/14	181	
213	4.8.2	Submission for demolition of existing building structures	37 days	Fri 20/12/13	Sat 25/1/14		
214	4.8.3	Approval of submission for demolish existing building structures	41 days	Sun 26/1/14	Fri 7/3/14	213	
215	4.8.4	Demolition of existing building structures UPON instruction (included Asbestos Investigation, Report & Asbestos Abatement Plan)	76 days	Fri 3/10/14	Wed 17/12/14	212FS+7 days,214	
216	4.8.5	Tree felling/removal works and tree transplanting works at BCP4 (include tree survey etc)	139 days	Fri 26/9/14	Wed 11/2/15	738SS	
217	4.8.6	Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident (NOT YET)	0 days	Wed 14/1/15	Wed 14/1/15	181	
218	4.8.7	Site formation works	330 days	Sun 2/11/14	Sun 27/9/15		
219	4.8.7.1	site formation works (surrounding areas B1-3,B5-6, B9)	200 days	Sat 7/3/15	Tue 22/9/15	217FS+52 days,215SS	
220	4.8.7.2	site formation works (area BCP4 - B4,7,8,10-B17)	330 days	Sun 2/11/14	Sun 27/9/15	215FS-46 days	
221	4.8.7.3	site formation works (B18-B22)	200 days	Sat 7/3/15	Tue 22/9/15	219SS	
222	4.8.8	chain link fence (Drg.1002C, 1032B, 1033B)	27 days	Wed 23/9/15	Mon 19/10/15	221	
223	4.9	Section X of the Works - All works within Area BCPC - (Outstanding Works for SBE)	454 days	Thu 5/6/14	Tue 1/9/15	8	
224	4.9.1	ISSUED EOT5	125 days	Thu 5/6/14	Tue 7/10/14		
225	4.9.2	Claim No. 013 - VO No. 028 - Site Possession from DC/2011/06 (Portion A) (from Area C8 to D2)	0 days	Tue 16/9/14	Tue 16/9/14	180	
226	4.9.3	Received Variation Order No. 035 for CLP Substation	0 days	Mon 21/7/14	Mon 21/7/14		
227	4.9.4	Filling Works, Drainage & Irrigation System	21 days	Tue 16/9/14	Mon 6/10/14		
229	4.9.5	South West Works for CLP Sub-Station (VO No. 035) (Area C1, C3, C4, C5, C6)	64 days	Mon 4/8/14	Mon 6/10/14		
233	4.9.6	Handing over CLP Substation Area	0 days	Tue 7/10/14	Tue 7/10/14	228FS+1 day	
234	4.9.7	VO 073 for Secondary Boundary Fencing extend to BCPC	125 days	Thu 30/4/15	Tue 1/9/15		
235	4.9.7.1	Handing over from CLP for the extended area	0 days	Thu 30/4/15	Thu 30/4/15		
236	4.9.7.2	Construction of Retaining Wall 2A	41 days	Sat 2/5/15	Thu 11/6/15	235FS+2 days	
237	4.9.7.3	Construction of soil cement / general fill slope adjacent to CLP Substation	90 days	Sat 2/5/15	Thu 30/7/15	235FS+2 days	
238	4.9.7.4	Secondary Boundary Fencing ChA+125 to ChA+250 (Bay 17 to 32)	33 days	Fri 31/7/15	Tue 1/9/15	237	
239	4.10	Section XI of the Works - All works within Area BCPD	514 days	Mon 14/7/14	Wed 9/12/15		
240	4.10.1	South West Works for additional 132kV (at Areas D1 & D2) at BCPD	439 days	Fri 15/8/14	Tue 27/10/15		
241	4.10.1.1	fill platform for CLP (132kV) from +12.8 to +15.3	47 days	Fri 15/8/14	Tue 30/9/14		
242	4.10.1.2	UU for erection of overhead post & termination of electricity by CLP(132kV)(Area D2)	28 days	Tue 14/10/14	Mon 10/11/14	241FS+13 days	
243	4.10.1.3	Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident - confirmed to possess on 14/1/2015	1 day	Wed 14/1/15	Wed 14/1/15	217	
244	4.10.1.4	site clearance, take initial survey	10 days	Thu 15/1/15	Sat 24/1/15	243	
245	4.10.1.5	tree felling / transplant	14 days	Sun 25/1/15	Sat 7/2/15	244	
246	4.10.1.6	assume filling partly areas D1 & D2 to +13.5 for drain	20 days	Sun 8/2/15	Fri 27/2/15	245	
247	4.10.1.7	PVO Construct Special Manhole No 9937	60 days	Sat 28/2/15	Tue 28/4/15	246	
248	4.10.1.8	Iny sewer F11M511 to 515	45 days	Wed 29/4/15	Fri 12/6/15	247	

Revision 1 Fri 28/8/15

Task Milestone Project Summary Critical Split Deadline

Split Summary Critical Progress

ID	WBS	Task Name	Duration	Start	Finish	Predecessors	No
249	4.10.1.9	lay sewer STP-FM4520 & 515	35 days	Sat 13/6/15	Fri 17/7/15	248	
250	4.10.1.10	fill trench from land sewer to drainage formation	10 days	Sat 18/7/15	Mon 27/7/15	249	
251	4.10.1.11	lay drainage SMH9961 to 9966 & 9936 to 9937	30 days	Tue 28/7/15	Wed 26/8/15	250	
252	4.10.1.12	filling of areas D1 & D2 to +15.3 with 132 soil cement slope	35 days	Wed 29/4/15	Tue 2/6/15	247	
253	4.10.1.13	Confirmation of Alignment for Secondary Boundary Fencing	35 days	Mon 29/12/14	Sun 1/2/15		
254	4.10.1.2	Secondary Boundary Fencing Ch0 to Ch709 (Bay 1 to 92)	250 days	Mon 2/2/15	Fri 9/10/15	253	
255	4.10.1.15	Secondary Boundary Fencing Ch709 to Ch1234 (Bay 98 to 158)	177 days	Mon 2/2/15	Tue 28/7/15	253	
256	4.10.1.16	Secondary Boundary Fencing Ch1234 to Ch1436 (Bay 159 to 184)	70 days	Thu 26/2/15	Wed 6/5/15	253FS+24 days	
257	4.10.1.17	Secondary Boundary Fencing ChA0 to ChA125 (Bay 1 to 16)	40 days	Mon 27/4/15	Fri 5/6/15	258FS+10 days	
258	4.10.1.18	Secondary Boundary Fencing Ch1436 to Ch1520 (Bay 185 to 197)	40 days	Fri 18/9/15	Tue 27/10/15	283FS+9 days	
259	4.10.1.19	irrigation system at west D1 & D2	7 days	Wed 3/6/15	Tue 9/6/15	252	
260	4.10.1.20	additional 132kV (at Areas D1 & D2)	7 days	Wed 10/6/15	Tue 16/6/15	259	
261	4.10.2	South West Works for Areas D1 & D2	398 days	Fri 3/10/14	Wed 4/11/15		
262	4.10.2.1	site clearance, take initial survey	10 days	Fri 3/10/14	Sun 12/10/14	181FS+7 days	
263	4.10.2.2	tree felling / transplant	25 days	Mon 13/10/14	Thu 6/11/14	262	
264	4.10.2.3	fill trench to formation for Plug-FM4501-502-STP (approx. to +11)	20 days	Fri 7/11/14	Wed 26/11/14	263	
265	4.10.2.4	lay sewer Plug-FM4501-502-STP	14 days	Sat 18/7/15	Fri 31/7/15	248,280	
266	4.10.2.5	complete filling for Areas D1 & D2 to formation area	28 days	Sat 18/7/15	Fri 14/8/15	263FS-7 days,265SS	
267	4.10.2.6	lay drainage SMH9941 to 9943-9931	20 days	Sat 1/8/15	Thu 20/8/15	265	
268	4.10.2.7	lay drainage SMH9952 to 9953	10 days	Fri 21/8/15	Sun 30/8/15	267,260SS-5 days	
269	4.10.2.8	lay drainage SMH9930 to 9935	30 days	Mon 31/8/15	Tue 29/9/15	268	
270	4.10.2.9	lay drainage SMH9702A to 9935	10 days	Wed 30/9/15	Fri 9/10/15	269	
271	4.10.2.10	lay drainage CP25-SMH9701A-9902-9702A	10 days	Sat 10/10/15	Mon 19/10/15	270	
272	4.10.2.11	lay drainage SMH9922 to 9930	30 days	Tue 6/10/15	Wed 4/11/15	271FS 14 days	
273	4.10.2.12	water pipe DN250 CHL 150 to 335 749	18 days	Mon 31/8/15	Thu 17/9/15	268	
274	4.10.2.13	rising main CHC	18 days	Sun 20/9/15	Wed 7/10/15	268FS-10 days	
275	4.10.3	Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident	0 days	Wed 14/1/15	Wed 14/1/15	217	
276	4.10.4	South West Work for Construction of Depressed Road	223 days	Sun 8/2/15	Fri 18/9/15		
277	4.10.4.1	UU for 11kV & LV lay ducts across & underneath underpass	1 day	Mon 2/3/15	Mon 2/3/15	241FS+42 days,275FS+47 days	
278	4.10.4.2	structural work for Bay 16015-16012	40 days	Sun 8/2/15	Thu 19/3/15	245	
279	4.10.4.3	structural work for Bay 16011-16008	60 days	Tue 10/3/15	Fri 8/5/15	278FS-10 days	
280	4.10.4.4	structural work for Bay 16007-16004	55 days	Wed 29/4/15	Mon 22/6/15	279FS-10 days	
281	4.10.4.5	structural work for Bay 16003-16001	60 days	Tue 23/6/15	Fri 21/8/15	280	
282	4.10.4.6	drainage work inside depressed road (Bay 16015-16008)	18 days	Tue 4/8/15	Fri 21/8/15	279,281FF	
283	4.10.4.7	drainage work inside depressed road (Bay 16007-16001)	18 days	Sat 22/8/15	Tue 8/9/15	281,282	
284	4.10.4.8	backfill western side of depressed road	14 days	Sat 22/8/15	Fri 4/9/15	281	
285	4.10.4.9	irrigation system next to depressed road	14 days	Sat 5/9/15	Fri 18/9/15	284	
286	4.10.5	South West Work for Access Road	82 days	Sat 19/9/15	Wed 9/12/15		
287	4.10.5.1	completion of drainage SMH9922 to 9930, water pipe & rising main & backfill western side of depressed road	0 days	Wed 4/11/15	Wed 4/11/15	272,274,284	◆ 4/11
288	4.10.5.2	UU for 132kV, 11kV & LV	7 days	Sat 19/9/15	Fri 25/9/15	285	
289	4.10.5.3	UU for PCCW	7 days	Sat 26/9/15	Fri 2/10/15	288	
290	4.10.5.4	backfill to road formation with SRT98%	14 days	Sat 3/10/15	Fri 16/10/15	289	
291	4.10.5.5	sub-base laying	7 days	Sat 17/10/15	Fri 23/10/15	290	
292	4.10.5.6	kerb bedding, laying & backing before bituminous material	14 days	Sat 24/10/15	Fri 6/11/15	291	
293	4.10.5.7	AC - lay DBM & base course	7 days	Sat 7/11/15	Fri 13/11/15	292	
294	4.10.5.8	backfill footpath formation	7 days	Sat 7/11/15	Fri 13/11/15	292	
295	4.10.5.9	street lighting ducts, dravpits & controller	7 days	Sat 14/11/15	Fri 20/11/15	294	
296	4.10.5.10	UU for CLP (lighting)	7 days	Sat 21/11/15	Fri 27/11/15	295	
297	4.10.5.11	footpath paving	7 days	Sat 28/11/15	Fri 4/12/15	296	
298	4.10.5.12	AC - lay wearing course	10 days	Mon 30/11/15	Wed 9/12/15	296FS+2 days,293FS+14 days	
299	4.10.6	Claim No. 013 - VO No. 028 - Site Possession from DC/2011/06 (Portion B) (from Area D3 to D10)	0 days	Tue 12/8/14	Tue 12/8/14	179	
300	4.10.7	Works at Areas D4 to D9 (shown in Section VIII)	449 days	Mon 14/7/14	Mon 5/10/15		
301	4.10.7.1	Retaining Wall BCP/RW2B	92 days	Mon 14/7/14	Mon 13/10/14	182SS	
316	4.10.7.2	install 150UPVC perforated pipe behind retaining wall	4 days	Fri 17/10/14	Mon 20/10/14	197SS	
317	4.10.7.3	install geotextile filter & backfill D4, B6 & A4 to +15.0	28 days	Tue 21/10/14	Mon 17/11/14	198SS	
318	4.10.7.4	site formation work for Areas D4 to D6	45 days	Tue 4/11/14	Thu 18/12/14	317FS-14 days	
319	4.10.7.5	soil cement slopes for Areas D4 to D6	21 days	Fri 5/12/14	Thu 25/12/14	318FS-14 days	
320	4.10.7.6	site formation work for Areas D7 to D9	60 days	Fri 19/12/14	Mon 16/2/15	319FS-7 days	
321	4.10.7.7	PVO - UJ-Channel along Patoral Road (approx. 1200m)	150 days	Sat 9/5/15	Mon 5/10/15		
322	4.11	Section XII of the Works - All works within Area LMII	635 days	Thu 22/8/13	Mon 18/5/15	74	
491	4.12	Section XIII of the Works - Works not covered in any other Sections	983 days	Thu 22/8/13	Sat 30/4/16	74	
492	4.12.1	Submissions	70 days	Thu 22/8/13	Wed 30/10/13		

Revision 1 Fri 28/8/15

Task Milestone Project Summary Critical Split Deadline

Split Summary Critical Progress

ID	WBS	Task Name	Duration	Start	Finish	Predecessors	Seq	No
493	4.12.2	Approval of Submissions	68 days	Mon 16/9/13	Fri 22/11/13	492SS+25 days		
494	4.12.3	VO081 Additional Formwork, adjacent to the Eastern Side of Luk Tsun Village, River Area	7 days	Mon 23/9/13	Fri 27/9/13			
495	4.12.4	Submissions	7 days	Wed 6/8/14	Fri 19/8/14	492		
496	4.12.5	Approval of Submissions	7 days	Wed 20/8/14	Fri 26/8/14	495		
497	4.12.6	Temporary works and excavation	24 days	Wed 27/8/14	Mon 23/9/14	496		
498	4.12.7	Basic slab	25 days	Tue 16/6/15	Fri 10/7/15	496FS+20 days		
499	4.12.8	Wall Stem	20 days	Sun 26/7/15	Fri 14/8/15	498FS+15 days		
500	4.12.9	Backfilling	20 days	Sat 25/8/15	Fri 3/9/15	499		
501	4.12.10	DN150 watermain & Utilities Laying	14 days	Mon 14/9/15	Sun 27/9/15	500FS+10 days		
502	4.12.11	Surfacing & U-Channel	7 days	Mon 28/9/15	Sun 4/10/15	501		
503	4.12.12	Restoration of Gabion	14 days	Mon 5/10/15	Sun 18/10/15	502		
504	4.12.13	Type 2 Railing	5 days	Mon 5/10/15	Fri 9/10/15	503		
505	4.12.14	Temporary Traffic Arrangement (TTA) Scheme for Works at existing LMH Rd	92 days	Fri 23/8/13	Fri 22/11/13	492SS+1 day		
509	4.12.15	Lin Ma Hang Road Widening Section	920 days	Thu 24/10/13	Sat 30/4/16			
510	4.12.15.1	PVG - Additional U-Channel along both Side of existing LMH Road 600m x 2) (Advanced works commenced)	0 days	Sat 27/6/15	Sat 27/6/15	7/6		
511	4.12.15.2	VO.061 Addition at Rising Main at LMH Road	0 days	Wed 31/12/14	Wed 31/12/14			
512	4.12.15.3	place order for HDPE pipes	0 days	Tue 6/1/15	Tue 6/1/15	511FS+2 days		
513	4.12.15.4	arrival of HDPE pipes	80 days	Tue 6/1/15	Thu 26/3/15	512		
514	4.12.15.5	RECEIVE VO 053 ADDITIONAL CROSS ROAD DUCTS FOR EXISTING IRRIGATION PIPES	0 days	Tue 7/10/14	Tue 7/10/14			
515	4.12.15.6	RECEIVE VO 062 CABLE DUCTS LAYING FOR PUBLIC LIGHTING SYSTEM AT LIN MA HANG ROAD	0 days	Tue 14/10/14	Tue 14/10/14			
516	4.12.15.7	1 Works from chainage 190 to chainage 380 (west side carriageway & footpath)	231 days	Sun 24/8/14	Sat 11/4/15			
517	4.12.15.7.1	TTA for ch 310-380(west)	0 days	Sun 24/8/14	Sun 24/8/14			
518	4.12.15.7.2	earthwork to lay drainage & waterwork	21 days	Sun 24/8/14	Sat 13/9/14	517		
519	4.12.15.7.3	drainage & waterwork + backfill for CLP	45 days	Sun 14/9/14	Tue 28/10/14	518		
520	4.12.15.7.4	VO053 - crossing no. 1(whole), 2 (west)	18 days	Wed 29/10/14	Sat 15/11/14	519,514		
521	4.12.15.7.5	UU for ch 190-380 (132kV,11kV,LV)	19 days	Sun 16/11/14	Thu 4/12/14	520		
522	4.12.15.7.6	filling works to formation of road (include SRT98%)	7 days	Fri 5/12/14	Thu 11/12/14	521		
523	4.12.15.7.7	street lighting drawpits & crossroads	7 days	Fri 12/12/14	Thu 18/12/14	522		
524	4.12.15.7.8	kerb bedding, laying & backing before bituminous material	9 days	Fri 19/12/14	Sat 27/12/14	523		
525	4.12.15.7.9	filling works to formation of footpath	4 days	Sun 28/12/14	Wed 31/12/14	524		
526	4.12.15.7.10	UU for CLP (lighting)	5 days	Thu 1/1/15	Mon 5/1/15	525		
527	4.12.15.7.11	UU for ch 190-380 (PCCW)	7 days	Tue 6/1/15	Mon 12/1/15	526		
528	4.12.15.7.12	irrigation system	7 days	Tue 13/1/15	Mon 19/1/15	527		
529	4.12.15.7.13	preparation works to formation of footpath	3 days	Mon 19/1/15	Wed 21/1/15	528FS-1 day		
530	4.12.15.7.14	footpath paving	9 days	Thu 22/1/15	Fri 30/1/15	529		
531	4.12.15.7.15	VO.061 for renewal of rising main	6 days	Fri 27/3/15	Wed 1/4/15	513		
532	4.12.15.7.16	sub-base laying for road	5 days	Thu 2/4/15	Mon 6/4/15	531		
533	4.12.15.7.17	AC - lay DBM & base course	5 days	Tue 7/4/15	Sat 11/4/15	524,532		
534	4.12.15.8	1 Works from chainage 380 to chainage 580 (west side carriageway & footpath)	402 days	Fri 22/11/13	Mon 29/12/14	505		
535	4.12.15.8.1	TTA for ch 380-580(west)	0 days	Fri 22/11/13	Fri 22/11/13			
536	4.12.15.8.2	watermain (include issue of alignment and laying)	120 days	Sat 23/11/13	Sat 23/3/14	535		
537	4.12.15.8.3	drainage (pipe, manholes & gullies)	155 days	Sun 23/3/14	Sun 24/8/14	536		
538	4.12.15.8.4	Received Variation Order Nos. 040 & 042	0 days	Mon 28/4/14	Mon 28/4/14			
539	4.12.15.8.5	construct DN450mm pipe with concrete surround	28 days	Mon 12/5/14	Sun 8/6/14	537SS+50 days,538FS+14 days		
540	4.12.15.8.5.1	low stream pipe & catchpit at western side	28 days	Mon 12/5/14	Sun 8/6/14			
541	4.12.15.8.6	construct 1900x950 box culvert with manholes SMH8052A & B	49 days	Mon 9/6/14	Sun 27/7/14	538,540		
542	4.12.15.8.6.1	support existing DN150mm sewer pipe & watermain	7 days	Mon 9/6/14	Sun 15/6/14			
543	4.12.15.8.6.2	construct box culvert	14 days	Mon 16/6/14	Sun 29/6/14	542		
544	4.12.15.8.6.3	construct manholes	28 days	Mon 30/6/14	Sun 27/7/14	543		
545	4.12.15.8.7	found existing cables affected construction of gullies & discuss with CLP	18 days	Sat 26/7/14	Tue 12/8/14	537FF-12 days,544FS-2 days		
546	4.12.15.8.8	complete preparation work & fill footpath for 132kV, 11kV & LV	8 days	Wed 13/8/14	Wed 20/8/14	545		
547	4.12.15.8.9	UU - 132kV+11kV & LV	35 days	Thu 21/8/14	Wed 24/9/14	546		
548	4.12.15.8.10	temporary connection of cables	3 days	Thu 25/9/14	Sat 27/9/14	547		
549	4.12.15.8.11	960x650 box culvert (low stream & west catchpit)	7 days	Sun 28/9/14	Sat 4/10/14	548		
551	4.12.15.8.12	construct outstanding drainage & gullies	7 days	Wed 1/10/14	Tue 7/10/14	550FS-4 days		
552	4.12.15.8.13	filling work to formation of road (include SRT98%)	5 days	Wed 8/10/14	Sun 12/10/14	551		
553	4.12.15.8.14	VO053 - crossing no. 3, 4 (west)	10 days	Mon 13/10/14	Wed 22/10/14	514FS+6 days		
554	4.12.15.8.15	complete filling work to formation of road (include SRT98%)	5 days	Thu 23/10/14	Mon 27/10/14	553		
555	4.12.15.8.16	street lighting drawpits & crossing at ch 523	4 days	Mon 27/10/14	Thu 30/10/14	554FS-1 day		
556	4.12.15.8.17	UU for CLP (lighting)	5 days	Fri 31/10/14	Tue 4/11/14	555		

Revision 1 Fri 28/8/15 | Task Split | Milestone Summary | Project Summary Critical | Critical Split Progress | Deadline


ID	WBS	Task Name	Duration	Start	Finish	Predecessors
557	4.12.15.8.18	sub base laying for road	4 days	Wed 5/11/14	Sat 8/11/14	556
558	4.12.15.8.19	kerb bedding, laying & backing before bituminous material	12 days	Sat 8/11/14	Wed 19/11/14	557FS-1 day
559	4.12.15.8.20	filling works to formation of footpath	5 days	Thu 20/11/14	Mon 24/11/14	558
560	4.12.15.8.21	UU for ch 380-580 (PCCW)	14 days	Tue 25/11/14	Mon 8/12/14	559
561	4.12.15.8.22	irrigation system	4 days	Tue 9/12/14	Fri 12/12/14	560
562	4.12.15.8.23	preparation works to formation of footpath	3 days	Sat 13/12/14	Mon 15/12/14	561
563	4.12.15.8.24	footpath paving	14 days	Tue 16/12/14	Mon 29/12/14	562
564	4.12.15.8.25	AC - lay DBM & base course	5 days	Thu 20/11/14	Mon 24/11/14	558
565	4.12.15.9	2 Works from ch 380-580 (east side carriageway)	318 days	Wed 26/11/14	Sat 10/10/15	564FS+2 days
566	4.12.15.9.1	TTA for ch 380-580 (east)	0 days	Wed 26/11/14	Wed 26/11/14	
567	4.12.15.9.2	remove existing pavement	4 days	Thu 27/11/14	Sun 30/11/14	566
568	4.12.15.9.3	PVO: 2 nos. U-Channel Drainage Crossing	14 days	Mon 1/12/14	Sun 14/12/14	567
569	4.12.15.9.4	VO.061 for rising main	40 days	Fri 27/3/15	Tue 5/5/15	513,568
570	4.12.15.9.5	Waterworks - 150T FH, 150T Irrigation & 150T	14 days	Wed 6/5/15	Tue 19/5/15	569
571	4.12.15.9.6	VO053 - crossing no. 2, 3, 4, 5 (east)	20 days	Wed 13/5/15	Mon 1/6/15	570FS-7 days
572	4.12.15.9.7	PVO - Revised Design of VO.061 for Rising Mains	40 days	Fri 19/6/15	Tue 28/7/15	
573	4.12.15.9.8	**Re-construction: VO.061 for Rising Mains	30 days	Wed 29/7/15	Thu 27/8/15	572
574	4.12.15.9.9	**Re-construction: Waterworks - 150T FH, 150T Irrigation & 150T	10 days	Fri 28/8/15	Sun 6/9/15	573
575	4.12.15.9.10	**Re-construction: RVO053 - crossing no. 2, 3, 4, 5 (east)	10 days	Mon 31/8/15	Wed 9/9/15	574FS-7 days
576	4.12.15.9.11	**Re-construction: PVO: 2 nos. U-Channel Drainage Crossing	10 days	Fri 28/8/15	Sun 6/9/15	573
577	4.12.15.9.12	middle stream box culvert 960x650	14 days	Mon 31/8/15	Sun 13/9/15	576FS-7 days
578	4.12.15.9.13	middle stream DN450mm pipe	12 days	Mon 7/9/15	Fri 18/9/15	577FS-7 days
579	4.12.15.9.14	street light crossing at ch 523	4 days	Sat 19/9/15	Tue 22/9/15	575,578
580	4.12.15.9.15	SRT Formation level	5 days	Wed 23/9/15	Sun 27/9/15	579
581	4.12.15.9.16	sub-base & east kerbing	8 days	Mon 28/9/15	Mon 5/10/15	575,580
582	4.12.15.9.17	AC - lay DBM & base course	5 days	Tue 6/10/15	Sat 10/10/15	581
583	4.12.15.10	3 Works from ch 190-380 (east side carriageway)	60 days	Wed 29/7/15	Sat 26/9/15	516FS+2 days
584	4.12.15.10.1	TTA for ch 190-380 (east)	0 days	Wed 29/7/15	Wed 29/7/15	
585	4.12.15.10.2	remove existing pavement	4 days	Wed 29/7/15	Sat 1/8/15	584
586	4.12.15.10.3	VO.061 for rising main	25 days	Sun 2/8/15	Wed 26/8/15	585
587	4.12.15.10.4	Waterworks - 150T FH, 150T x 2	14 days	Thu 27/8/15	Wed 9/9/15	586
588	4.12.15.10.5	RVO053 - crossing no. 1 (east)	6 days	Mon 7/9/15	Sat 12/9/15	587FS-3 days
589	4.12.15.10.6	PVO: 2 nos. U-Channel Drainage Crossing	10 days	Thu 27/8/15	Sat 5/9/15	586
590	4.12.15.10.7	street light crossings at ch 287, 350	4 days	Thu 3/9/15	Sun 6/9/15	589FS-3 days
591	4.12.15.10.8	PCCW crossings at ch 350	2 days	Sat 5/9/15	Sun 6/9/15	590FF
592	4.12.15.10.9	SRT Formation level	5 days	Mon 7/9/15	Fri 11/9/15	591
593	4.12.15.10.10	sub-base & east kerbing	10 days	Sat 12/9/15	Mon 21/9/15	590,592
594	4.12.15.10.11	AC - lay DBM & base course	5 days	Tue 22/9/15	Sat 26/9/15	593
595	4.12.15.11	2,3,7 Works from chainage 580 to chainage 785 (west side carriageway & footpath)	265 days	Sun 5/10/14	Fri 26/6/15	
596	4.12.15.11.1	UU for ch 580-785 (132kV,11kV,LV)	21 days	Sun 5/10/14	Sat 25/10/14	549
597	4.12.15.11.2	VO.091 Water Mains Diversion	50 days	Fri 8/5/15	Fri 26/6/15	
598	4.12.15.11.3	TTA for ch 580-785(west)	0 days	Wed 26/11/14	Wed 26/11/14	565SS
599	4.12.15.11.4	earthwork to lay drainage & waterwork	10 days	Thu 27/11/14	Sat 6/12/14	598
600	4.12.15.11.5	drainage & waterwork	120 days	Sun 7/12/14	Sun 5/4/15	599
601	4.12.15.11.6	VO053 - crossing no. 5, 6, 7&8 & Ducts along ch613-700 (west)	14 days	Mon 6/4/15	Sun 19/4/15	600
602	4.12.15.11.7	filling works to formation of road (include SRT98%)	7 days	Mon 20/4/15	Sun 26/4/15	601
603	4.12.15.11.8	street lighting drawpits & crossings ch760,785	5 days	Mon 27/4/15	Fri 1/5/15	602
604	4.12.15.11.9	sub-base laying for road	5 days	Sat 2/5/15	Wed 6/5/15	603
605	4.12.15.11.10	kerb bedding, laying & backing before bituminous material	9 days	Thu 7/5/15	Fri 15/5/15	604
606	4.12.15.11.11	filling works to formation of footpath	4 days	Sat 16/5/15	Tue 19/5/15	605
607	4.12.15.11.12	UU for CLP (lighting)	5 days	Wed 20/5/15	Sun 24/5/15	606
608	4.12.15.11.13	UU for ch 580-785 (PCCW)	14 days	Mon 25/5/15	Sun 7/6/15	606,607
609	4.12.15.11.14	irrigation system	5 days	Mon 8/6/15	Fri 12/6/15	608
610	4.12.15.11.15	preparation works to formation of footpath	3 days	Sat 13/6/15	Mon 15/6/15	609
611	4.12.15.11.16	footpath paving	7 days	Tue 16/6/15	Mon 22/6/15	610
612	4.12.15.11.17	AC - lay DBM & base course	5 days	Sat 16/5/15	Wed 20/5/15	605
613	4.12.15.12	4,5,6 Works from ch 580-785 (east side carriageway)	58 days	Fri 22/5/15	Sun 19/7/15	612FS+2 days
614	4.12.15.12.1	TTA for ch 580-785 (east)	0 days	Fri 22/5/15	Fri 22/5/15	
615	4.12.15.12.2	remove existing pavement	5 days	Sat 23/5/15	Wed 27/5/15	614
616	4.12.15.12.3	VO.061 for rising main	20 days	Thu 28/5/15	Tue 16/6/15	615
617	4.12.15.12.4	VO053 - crossing no. 5, 6, 7&8 (east)	14 days	Fri 12/6/15	Thu 25/6/15	616FS-5 days
618	4.12.15.12.5	street lighting crossings at ch 760, 785	7 days	Wed 24/6/15	Tue 30/6/15	617FS-2 days
619	4.12.15.12.6	sub-base & east kerbing	14 days	Wed 1/7/15	Tue 14/7/15	618
620	4.12.15.12.7	AC - lay DBM & base course	5 days	Wed 15/7/15	Sun 19/7/15	619
621	4.12.15.13	5 Works from chainage 125 to chainage 190 (west side carriageway & footpath)	62 days	Mon 28/9/15	Sun 29/11/15	594FS+2 days

Revision 1 Fri 28/8/15

Task Milestone Project Summary Critical Split Deadline

Split Summary Critical Progress

ID	WBS	Task Name	Duration	Start	Finish	Predecessors
622	4.12.15.13.1	TTA for ch 125-190 (west)	0 days	Mon 28/9/15	Mon 28/9/15	
623	4.12.15.13.2	earthwork to lay drainage & waterwork	3 days	Tue 29/9/15	Thu 1/10/15	622
624	4.12.15.13.3	drainage & waterwork + backfill for CLP	18 days	Thu 1/10/15	Sun 18/10/15	623FS-1 day
625	4.12.15.13.4	UU for ch 125-190 (132kV,11kV,LV)	8 days	Mon 19/10/15	Mon 26/10/15	624
626	4.12.15.13.5	filling works to formation of road (include SRT98%)	7 days	Sun 25/10/15	Sat 31/10/15	625FS-2 days
627	4.12.15.13.6	street lighting drawpits & crossing at ch 154	3 days	Sun 1/11/15	Tue 3/11/15	626
628	4.12.15.13.7	irrigation system	4 days	Mon 2/11/15	Thu 5/11/15	627FS-2 days
629	4.12.15.13.8	UU for CLP (lighting)	3 days	Fri 6/11/15	Sun 8/11/15	628
630	4.12.15.13.9	sub-base laying	3 days	Mon 9/11/15	Wed 11/11/15	629
631	4.12.15.13.10	kerb bedding, laying & backing before bituminous material	5 days	Thu 12/11/15	Mon 16/11/15	630
632	4.12.15.13.11	filling works to formation of footpath	3 days	Mon 16/11/15	Wed 18/11/15	631FS-1 day
633	4.12.15.13.12	UU for ch 125-190 (PCCW)	5 days	Thu 19/11/15	Mon 23/11/15	632
634	4.12.15.13.13	footpath paving	7 days	Mon 23/11/15	Sun 29/11/15	633FS-1 day
635	4.12.15.13.14	AC - lay DBM & base course	4 days	Tue 17/11/15	Fri 20/11/15	631
636	4.12.15.14	7 Works from chainage 80 to chainage 125 (west side carriageway & footpath)	67 days	Sat 21/11/15	Wed 27/1/16	635FS+1 day
637	4.12.15.14.1	TTA for ch 80-125(west)	0 days	Sat 21/11/15	Sat 21/11/15	
638	4.12.15.14.2	earthwork to lay drainage & waterwork	3 days	Sun 22/11/15	Tue 24/11/15	637
639	4.12.15.14.3	drainage & waterwork + backfill for CLP	18 days	Wed 25/11/15	Sat 12/12/15	638
640	4.12.15.14.4	UU for ch 80-190 (132kV,11kV,LV)	6 days	Sun 13/12/15	Fri 18/12/15	639
641	4.12.15.14.5	filling works to formation of road (include SRT98%)	7 days	Sat 19/12/15	Fri 25/12/15	640
642	4.12.15.14.6	street lighting drawpits & crossing at ch 98	3 days	Sat 26/12/15	Mon 28/12/15	641
643	4.12.15.14.7	irrigation system	3 days	Tue 29/12/15	Thu 31/12/15	642
644	4.12.15.14.8	UU for CLP (lighting)	3 days	Fri 1/1/16	Sun 3/1/16	643
645	4.12.15.14.9	sub-base laying	3 days	Mon 4/1/16	Wed 6/1/16	644
646	4.12.15.14.10	kerb bedding, laying & backing before bituminous material	5 days	Thu 7/1/16	Mon 11/1/16	645
647	4.12.15.14.11	filling works to formation of footpath	4 days	Tue 12/1/16	Fri 15/1/16	646
648	4.12.15.14.12	UU for ch 80-190 (PCCW)	4 days	Sat 16/1/16	Tue 19/1/16	647
649	4.12.15.14.13	footpath paving	8 days	Wed 20/1/16	Wed 27/1/16	648
650	4.12.15.14.14	AC - lay DBM & base course	4 days	Tue 12/1/16	Fri 15/1/16	646
651	4.12.15.15	4 Works from chainage 125 to chainage 190 (east side carriageway & footpath)	42 days	Sat 16/1/16	Sat 27/2/16	650FS+1 day
652	4.12.15.15.1	TTA for ch 125-190 (east)	0 days	Sat 16/1/16	Sat 16/1/16	
653	4.12.15.15.2	VO.061 for rising main	7 days	Sun 17/1/16	Sat 23/1/16	652
654	4.12.15.15.3	filling works to formation of road (include SRT98%)	4 days	Sat 23/1/16	Tue 26/1/16	653FS-1 day
655	4.12.15.15.4	street lighting drawpits & crossing at ch 154	3 days	Wed 27/1/16	Fri 29/1/16	654
656	4.12.15.15.5	irrigation system	3 days	Sat 30/1/16	Mon 1/2/16	655
657	4.12.15.15.6	UU for CLP (lighting)	3 days	Tue 2/2/16	Thu 4/2/16	656
658	4.12.15.15.7	sub-base laying	2 days	Fri 5/2/16	Sat 6/2/16	657,656
659	4.12.15.15.8	kerb bedding, laying & backing before bituminous material	5 days	Sun 7/2/16	Thu 11/2/16	658
660	4.12.15.15.9	filling works to formation of footpath	3 days	Fri 12/2/16	Sun 14/2/16	659
661	4.12.15.15.10	UU for ch 125-200 (PCCW/HGC)	5 days	Mon 15/2/16	Fri 19/2/16	660
662	4.12.15.15.11	footpath paving	8 days	Sat 20/2/16	Sat 27/2/16	661
663	4.12.15.15.12	AC - lay DBM & base course	4 days	Fri 12/2/16	Mon 15/2/16	659
664	4.12.15.16	6 Works from chainage 80 to chainage 125 (east side carriageway & footpath)	40 days	Tue 16/2/16	Sun 27/3/16	663FS+1 day
665	4.12.15.16.1	TTA for ch 80-125 (east)	0 days	Tue 16/2/16	Tue 16/2/16	
666	4.12.15.16.2	VO.061 for rising main	7 days	Wed 17/2/16	Tue 23/2/16	665
667	4.12.15.16.3	filling works to formation of road (include SRT98%)	5 days	Mon 22/2/16	Fri 26/2/16	666FS-2 days
668	4.12.15.16.4	street lighting drawpits & crossing at ch 98	3 days	Fri 26/2/16	Sun 28/2/16	667FS-1 day
669	4.12.15.16.5	irrigation system	3 days	Mon 29/2/16	Wed 2/3/16	668
670	4.12.15.16.6	UU for CLP (lighting)	3 days	Thu 3/3/16	Sat 5/3/16	669
671	4.12.15.16.7	sub-base laying	3 days	Sun 6/3/16	Tue 8/3/16	670
672	4.12.15.16.8	kerb bedding, laying & backing before bituminous material	5 days	Wed 9/3/16	Sun 13/3/16	671
673	4.12.15.16.9	filling works to formation of footpath	3 days	Mon 14/3/16	Wed 16/3/16	672
674	4.12.15.16.10	UU for ch 80-125 (PCCW/HGC)	4 days	Thu 17/3/16	Sun 20/3/16	673
675	4.12.15.16.11	footpath paving	7 days	Mon 21/3/16	Sun 27/3/16	674
676	4.12.15.16.12	AC - lay DBM & base course	3 days	Mon 14/3/16	Wed 16/3/16	672
677	4.12.15.17	Rising manholes & drawpit covers & Lay wearing course (with TTA)	44 days	Fri 18/3/16	Sat 30/4/16	676FS+1 day
678	4.12.15.17.1	Chainage 80 to Chainage 180 (west side)	4 days	Fri 18/3/16	Mon 21/3/16	




Revision 1
Fri 28/8/15

Task Milestone Project Summary Critical Split Deadline

Split Summary Critical Progress

ID	WBS	Task Name	Duration	Start	Finish	Predecessors
679	4.12.15.17.2	Chainage 80 to Chainage 180 (east side)	2 days	Tue 22/3/16	Wed 23/3/16	678
680	4.12.15.17.3	Chainage 180 to Chainage 280 (west side)	4 days	Thu 24/3/16	Sun 27/3/16	679
681	4.12.15.17.4	Chainage 180 to Chainage 280 (east side)	4 days	Mon 28/3/16	Thu 31/3/16	680
682	4.12.15.17.5	Chainage 280 to Chainage 380 (west side)	4 days	Fri 1/4/16	Mon 4/4/16	681
683	4.12.15.17.6	Chainage 280 to Chainage 380 (east side)	2 days	Tue 5/4/16	Wed 6/4/16	682
684	4.12.15.17.7	Chainage 380 to Chainage 480 (west side)	4 days	Thu 7/4/16	Sun 10/4/16	683
685	4.12.15.17.8	Chainage 380 to Chainage 480 (east side)	2 days	Mon 11/4/16	Tue 12/4/16	684
686	4.12.15.17.9	Chainage 480 to Chainage 580 (west side)	4 days	Wed 13/4/16	Sat 16/4/16	685
687	4.12.15.17.10	Chainage 480 to Chainage 580 (east side)	2 days	Sun 17/4/16	Mon 18/4/16	686
688	4.12.15.17.11	Chainage 580 to Chainage 680 (west side)	4 days	Tue 19/4/16	Fri 22/4/16	687
689	4.12.15.17.12	Chainage 580 to Chainage 680 (east side)	2 days	Sat 23/4/16	Sun 24/4/16	688
690	4.12.15.17.13	Chainage 680 to Chainage 785 (west side)	4 days	Mon 25/4/16	Thu 28/4/16	689
691	4.12.15.17.14	Chainage 680 to Chainage 785 (east side)	2 days	Fri 29/4/16	Sat 30/4/16	690
692	4.12.15.18	Eastern Footpath from ch 380-580)	98 days	Sun 11/10/15	Sat 16/1/16	565
693	4.12.15.18.1	remove existing pavement	3 days	Sun 11/10/15	Tue 13/10/15	
694	4.12.15.18.2	upper stream box culvert 960x650	14 days	Wed 14/10/15	Tue 27/10/15	693
695	4.12.15.18.3	upper stream DN450mm pipe	12 days	Wed 28/10/15	Sun 8/11/15	694
696	4.12.15.18.4	VO053 - crossing no. 2, 3, 4, 5 (east footpath)	5 days	Mon 9/11/15	Fri 13/11/15	695
697	4.12.15.18.5	filling works to formation of footpath	5 days	Sat 14/11/15	Wed 18/11/15	696
698	4.12.15.18.6	street light crossing at ch523	5 days	Thu 19/11/15	Mon 23/11/15	697
699	4.12.15.18.7	UU for CLP (lighting)	5 days	Sun 29/11/15	Thu 3/12/15	698FS+5 days
700	4.12.15.18.8	sub-base & edging	6 days	Fri 4/12/15	Wed 9/12/15	699
701	4.12.15.18.9	UU for ch 380-580 (PCCW/HGC)	14 days	Thu 10/12/15	Wed 23/12/15	700
702	4.12.15.18.10	construct edging	10 days	Thu 24/12/15	Sat 2/1/16	701
703	4.12.15.18.11	footpath paving	14 days	Sun 3/1/16	Sat 16/1/16	702
704	4.12.15.19	Eastern Footpath from ch 190-380)	71 days	Sun 27/9/15	Sun 6/12/15	583
705	4.12.15.19.1	remove existing pavement	3 days	Sun 27/9/15	Tue 29/9/15	
706	4.12.15.19.2	VO053 - crossing no. 2 (east footpath)	3 days	Wed 30/9/15	Fri 2/10/15	705
707	4.12.15.19.3	filling works to formation of footpath	5 days	Sat 3/10/15	Wed 7/10/15	706
708	4.12.15.19.4	street light crossings at ch287,350	7 days	Thu 8/10/15	Wed 14/10/15	707
709	4.12.15.19.5	UU for CLP (lighting)	5 days	Thu 15/10/15	Mon 19/10/15	708
710	4.12.15.19.6	sub-base & edging	6 days	Tue 20/10/15	Sun 25/10/15	709
711	4.12.15.19.7	UU for ch 190-380 (PCCW/HGC)	20 days	Mon 26/10/15	Sat 14/11/15	710
712	4.12.15.19.8	construct edging	9 days	Sun 15/11/15	Mon 23/11/15	711
713	4.12.15.19.9	footpath paving	13 days	Tue 24/11/15	Sun 6/12/15	712
714	4.12.15.20	Eastern Footpath from ch 580-785)	71 days	Mon 20/7/15	Mon 28/9/15	613
715	4.12.15.20.1	remove existing pavement	3 days	Mon 20/7/15	Wed 22/7/15	
716	4.12.15.20.2	VO053 - crossing no. 5, 6, 7&8 (east footpath)	7 days	Thu 23/7/15	Wed 29/7/15	715
717	4.12.15.20.3	filling works to formation of footpath	5 days	Thu 30/7/15	Mon 3/8/15	716
718	4.12.15.20.4	street light crossings at ch760,785	7 days	Tue 4/8/15	Mon 10/8/15	717
719	4.12.15.20.5	UU for CLP (lighting)	5 days	Tue 11/8/15	Sat 15/8/15	718
720	4.12.15.20.6	sub-base & edging	6 days	Sun 16/8/15	Fri 21/8/15	719
721	4.12.15.20.7	UU for ch 580-785 (PCCW/HGC)	14 days	Sat 22/8/15	Fri 4/9/15	720
722	4.12.15.20.8	construct edging	10 days	Sat 5/9/15	Mon 14/9/15	721
723	4.12.15.20.9	footpath paving	14 days	Tue 15/9/15	Mon 28/9/15	722
724	4.12.15.21	Construction of retaining wall RW8 - CH0 to 22 (3 bays)	70 days	Tue 30/12/14	Mon 9/3/15	534
726	4.12.15.22	Site Formation works for ArchSD Depot (Drg. 1001B)	60 days	Tue 10/3/15	Fri 8/5/15	724
727	4.12.15.23	Archaeological survey (Sections T1 to T3)(Drg. 6403A)	147 days	Thu 24/10/13	Wed 19/3/14	
733	4.13	Section XIV of the Works - Trees preservation and protection	730 days	Fri 12/4/13	Sat 11/4/15	4
741	4.14	Section XV of the Works - Landscape soft works (including transplanted trees to permanent locations)	209 days	Thu 5/11/15	Tue 31/5/16	
745	4.15	Section XVI of the Works - Establishment works for landscape soft works	365 days	Wed 1/6/16	Wed 31/5/17	733,741



Contract 6



Liantang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works - CONTRACT 6



Activity ID	Activity Name	Rem Dur	Start	Finish	October 2015					November 2015				December 2015				January 2016												
					20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17								
LT/HYW BCP Contract 6 - 3MRP Oct 2015																														
1.0 - Contract Key Dates																														
1.5 - Works Areas Possession Date																														
CKD-5190	Possession of Portion C2P5 of the Site (PS+90)	0	21-Sep-15 A		Possession of Portion C2P5 of the Site (PS+90)																									
CKD-5300	Possession of Portion CR16 of the Site (PS+210)	0	20-Jan-16																	◆										
CKD-5310	Possession of Portion CR17 of the Site (PS+210)	0	20-Jan-16																	◆										
CKD-5320	Possession of Portion CR17A of the Site (PS+210)	0	20-Jan-16																	◆										
CKD-5360	Possession of Portion CR23 of the Site (PS+210)	0	20-Jan-16																	◆										
CKD-5380	Possession of Portion CR28 of the Site (PS+210)	0	20-Jan-16																	◆										
CKD-5390	Possession of Portion CR30 of the Site (PS+210)	0	20-Jan-16																	◆										
CKD-5400	Possession of Portion CR34 of the Site (PS+210)	0	20-Jan-16																	◆										
CKD-5720	Possession of Portion C2P1 of the Site (PS+207)	0	16-Jan-16																	◆ Posse										
CKD-5730	Possession of Portion C2P2 of the Site (PS+207)	0	16-Jan-16																	◆ Posse										
2.0 - Preliminaries																														
A1000	Contractor's Accomodation at WA1-4	2	24-Jun-15 A	22-Oct-15	Contractor's Accomodation at WA1-4																									
A1020	Construct Engineer's Office at WA1-5	18	12-Jul-15 A	07-Nov-15	Construct Engineer's Office at WA1-5																									
3.0 - Submission and Approval																														
3.1 - General Submission																														
SUB-5885	Submit Public Relation Plan	0	28-Aug-15 A	08-Oct-15 A	Submit Public Relation Plan																									
SUB-5886	Submit Interface Management Plan	0	25-Aug-15 A	07-Oct-15 A	Submit Interface Management Plan																									
SUB-5888	Submit Construction Impact Assessment Report	0	04-Aug-15 A	06-Oct-15 A	Submit Construction Impact Assessment Report																									
3.2 - AIP - Alternative Design																														
- AIP Submission - Tunnel Portal Alternative Design																														
SUB-2150	Tunnel Portal AD - Engineer Review/Comment & Resubmit	4	08-Aug-15 A	24-Oct-15	Tunnel Portal AD - Engineer Review/Comment & Resubmit																									
SUB-2160	Tunnel Portal AD - AIP	7	25-Oct-15	31-Oct-15	Tunnel Portal AD - AIP																									
- AIP Submission - Ventilation Building Alternative Design																														
SUB-2170	Vent Bldg AD - Prep/Submit Draft AIP Drawings	0	24-Jun-15 A	10-Oct-15 A	Vent Bldg AD - Prep/Submit Draft AIP Drawings																									
SUB-2180	Vent Bldg AD - Prep/Submit Final AIP Drawings + ICE	0	07-Oct-15 A	10-Oct-15 A	Vent Bldg AD - Prep/Submit Final AIP Drawings + ICE																									
SUB-2190	Vent Bldg AD - Engineer Review/Comment & Resubmit	19	12-Oct-15 A	08-Nov-15	Vent Bldg AD - Engineer Review/Comment & Resubmit																									
SUB-2200	Vent Bldg AD - AIP	18	09-Nov-15	26-Nov-15	Vent Bldg AD - AIP																									
3.3 - DDA - Alternative Design																														
- DDA Submission - Bridge A																														
DDA Submission - Bridge A Substructure																														
SUB-3000	Bridge A Substructure - Prep/Submit DDA Drawings + ICE	14	15-Jul-15 A	03-Nov-15	Bridge A Substructure - Prep/Submit DDA Drawings + ICE																									
SUB-3010	Bridge A Substructure - Engineer Review/Comment & Resubmit	28	29-Sep-15 A	01-Dec-15	Bridge A Substructure - Engineer Review/Comment & Resubmit																									
SUB-3030	Bridge A Substructure - DDA	18	02-Dec-15	19-Dec-15	Bridge A Substructure - DDA																									
DDA Submission - Bridge A Superstructure																														
SUB-3050	Bridge A Superstructure - Prep/Submit of DDA Drawings + ICE	20	27-Jul-15 A	09-Nov-15	Bridge A Superstructure - Prep/Submit of DDA Drawings + ICE																									
SUB-3060	Bridge A Superstructure - Engineer Review/Comment & Resubmit	60	10-Nov-15	08-Jan-16	Bridge A Superstructure - Engineer Review/Comment & Resubmit																									
SUB-3070	Bridge A Superstructure - DDA	18	09-Jan-16	26-Jan-16	Bridge A Superstructure - DDA																									
- DDA Submission - Bridge B																														
DDA Submission - Bridge B Substructure																														
SUB-3100	Bridge B Substructure - Prep/Submit DDA Drawings + ICE	14	15-Jul-15 A	03-Nov-15	Bridge B Substructure - Prep/Submit DDA Drawings + ICE																									
SUB-3110	Bridge B Substructure - Engineer Review/Comment & Resubmit	42	29-Sep-15 A	01-Dec-15	Bridge B Substructure - Engineer Review/Comment & Resubmit																									
SUB-3130	Bridge B Substructure - DDA	18	02-Dec-15	19-Dec-15	Bridge B Substructure - DDA																									
DDA Submission - Bridge B Superstructure																														
SUB-3140	Bridge B Superstructure - Prep/Submit DDA Drawings + ICE	17	15-Jul-15 A	06-Nov-15	Bridge B Superstructure - Prep/Submit DDA Drawings + ICE																									

- ◆ Milestone
- ◆ Critical Activity
- ◆ Non-Critical Activity
- ◆ Remaining Level of Effort
- ◆ Actual Work

3-month Rolling Programme (20-Oct-2015)

Data Date: 21-Oct-15 Run Date: 27-Oct-15

Project ID : LT6-3MRP-04
 Layout : LT6IWP 3MRP
 Page 1 of 8

3-month Rolling Programme			
Date	Revision	Checked	Approved
20-Oct-15	3MRP		



Activity ID	Activity Name	Rem Dur	Start	Finish	October 2015					November 2015					December 2015					January 2016		
					20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17
5.0 - Sha Tau Kok Interchange																						
5.1 - Preliminary Works																						
- Site Possession and Site Establishment Works																						
STK-1040	TTA Stage 1 - Site Ingress from Existing STK and WKS Road	0	15-Sep-15 A	30-Sep-15 A	TTA Stage 1 - Site Ingress from Existing STK and WKS Road																	
STK-1250	STKI - Submit/Approve TTA for STKI Construction	55	14-Sep-15 A	24-Dec-15	STKI - Submit/Approve TTA for STKI Construction																	
STK-1260	STKI - Submit/Approve TTA for Bridge A Pier Construction	48	02-Nov-15	28-Dec-15	STKI - Submit/Approve TTA for Bridge A Pier Construction																	
STK-1270	STKI - Submit/Approve TTA for Bridge A Segment Erection	60	29-Dec-15	15-Mar-16	STKI - Submit/Approve TTA for Bridge A Segment Erection																	
5.3 - STKI (North) - Portion CR3, WKS & CR8																						
- Portion CR3																						
STK-3020	Portion CR3 - Archaeological Survey / Final Report	18	16-Sep-15 A	11-Nov-15	Portion CR3 - Archaeological Survey / Final Report																	
STK-3030	Portion CR3 - Tree Felling + Site Clearance + Demolition	32	01-Aug-15 A	27-Nov-15	Portion CR3 - Tree Felling + Site Clearance + Demolition																	
STK-3040	Portion CR3 - Initial Survey	32	01-Aug-15 A	27-Nov-15	Portion CR3 - Initial Survey																	
STK-3050	TTA - Wo Keng Shan Road Local Diversion for CR3 Roadworks	42	28-Nov-15	18-Jan-16	TTA - Wo Keng Shan Road Local Diversion for CR3 Roadworks																	
STK-3060	Portion CR3 - Road Formation (STK/F9+STKF6)	90	19-Jan-16	13-May-16	Portion CR3 - Road Formation (STK/F9+STKF6)																	
- Portion CR8																						
STK-3720	Portion CR8 - Archaeological Survey / Final report	18	16-Sep-15 A	11-Nov-15	Portion CR8 - Archaeological Survey / Final report																	
STK-3730	Portion CR8 - Tree Felling + Site Clearance + Demolition	32	01-Aug-15 A	27-Nov-15	Portion CR8 - Tree Felling + Site Clearance + Demolition																	
STK-3740	Portion CR8 - Initial Survey	32	01-Aug-15 A	27-Nov-15	Portion CR8 - Initial Survey																	
- Portion WKS																						
STK-3420	Portion WKS - Archaeological Survey / Final Report	18	16-Sep-15 A	11-Nov-15	Portion WKS - Archaeological Survey / Final Report																	
STK-3430	Portion WKS - Tree Felling + Site Clearance + Demolition	32	26-Aug-15 A	27-Nov-15	Portion WKS - Tree Felling + Site Clearance + Demolition																	
STK-3440	Portion WKS - Initial Survey	32	21-Sep-15 A	27-Nov-15	Portion WKS - Initial Survey																	
5.4 - STKI (South) - Portion CR5, CR6, CR7 & C2P2																						
- STKI Slip Road S2																						
STK-4110	Portion CR5, CR6 & CR7 (SRS2) - Condition + Tree Survey	0	19-Sep-15 A	05-Oct-15 A	Portion CR5, CR6 & CR7 (SRS2) - Condition + Tree Survey																	
STK-4120	Portion CR5, CR6 & CR7 (SRS2) - Tree Felling + Site Clearance	6	23-Sep-15 A	28-Oct-15	Portion CR5, CR6 & CR7 (SRS2) - Tree Felling + Site Clearance																	
STK-4130	Portion CR5, CR6 & CR7 (SRS2) - Initial Survey	6	02-Oct-15 A	28-Oct-15	Portion CR5, CR6 & CR7 (SRS2) - Initial Survey																	
STK-4140	Portion CR5/SRS2 Noise Barrier NB7 - Site Formation	30	29-Oct-15	02-Dec-15	Portion CR5/SRS2 Noise Barrier NB7 - Site Formation																	
STK-4141	Portion CR5/SRS2 Noise Barrier NB7 - Footing Slab	32	19-Nov-15	26-Dec-15	Portion CR5/SRS2 Noise Barrier NB7 - Footing Slab																	
STK-4142	Portion CR5/SRS2 Noise Barrier NB7 - Footing Wall	36	17-Dec-15	29-Jan-16	Portion CR5/SRS2 Noise Barrier NB7 - Footing Wall																	
- STKI Portion C2P2																						
STK-4210	Portion C2P2 - Condition Survey + Tree Survey	12	16-Jan-16	29-Jan-16	Portion C2P2 - Condition Survey + Tree Survey																	
STK-4235	Portion C2P2/SRS2 Noise Barrier NB7 - Site Formation	6	16-Jan-16	22-Jan-16	Portion C2P2/SRS2 Noise Barrier NB7 - Site Formation																	
- STKI Slip Road S1																						
STK-4300	Portion CR5 & CR6 (SRS1) - Condition + Tree Survey	0	19-Sep-15 A	19-Oct-15 A	Portion CR5 & CR6 (SRS1) - Condition + Tree Survey																	
STK-4301	Portion CR5 & CR6 (SRS1) - Tree Felling + Site Clearance	22	06-Oct-15 A	16-Nov-15	Portion CR5 & CR6 (SRS1) - Tree Felling + Site Clearance																	
STK-4302	Portion CR5 & CR6 (SRS1) - Initial Survey	22	06-Oct-15 A	16-Nov-15	Portion CR5 & CR6 (SRS1) - Initial Survey																	
STK-4305	Portion C2P2/CR5 Contaminated Soil - CAR & RAP Submission	28	17-Nov-15	18-Dec-15	Portion C2P2/CR5 Contaminated Soil - CAR & RAP Submission																	
STK-4306	Portion C2P2/CR5 Contaminated Soil - CAR & RAP EPD Endorsement	28	19-Dec-15	22-Jan-16	Portion C2P2/CR5 Contaminated Soil - CAR & RAP EPD Endorsement																	
STK-4315	Portion C2P1 - Condition + Tree Survey	6	16-Jan-16	22-Jan-16	Portion C2P1 - Condition + Tree Survey																	
STK-4320	Portion C2P1 - Tree Felling + Site Clearance	6	20-Jan-16	26-Jan-16	Portion C2P1 - Tree Felling + Site Clearance																	
STK-4331	Portion CR6/SRS1 Noise Barrier NB9 - Site Formation	24	16-Jan-16	19-Feb-16	Portion CR6/SRS1 Noise Barrier NB9 - Site Formation																	
5.5 - STKI (East) - Portion CR3 & RD																						
- Bridge E																						
STK-5200	TTA - STK Road Local Diversion for Bridge E	28	28-Dec-15	29-Jan-16	TTA - STK Road Local Diversion for Bridge E																	
5.6 - STKI (West) - Portion CR4 & RD																						
- Bridge F																						



Liantang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works - CONTRACT 6



Activity ID	Activity Name	Rem Dur	Start	Finish	October 2015					November 2015					December 2015					January 2016		
					20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17
STK-6010	Portion CR4 - Condition + Tree Survey	18	21-Sep-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]												
STK-6012	Portion CR4 - Site Clearance	18	21-Sep-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]												
STK-6015	Portion CR4 - Initial Survey	18	21-Sep-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]												
STK-6020	TTA - STK/WKS Road local diversion for Bridge F Construction	42	12-Nov-15	31-Dec-15						[Remaining Level of Effort]					[Actual Work]							
STK-6030	Bridge F - Abutment A031 Predrilling	12	17-Dec-15	31-Dec-15											[Remaining Level of Effort]							
STK-6050	Bridge F - Abutment A031 Piling	72	02-Jan-16	06-Apr-16																[Remaining Level of Effort]		
STK-6150	Bridge F - Abutment A032 Predrilling	12	02-Jan-16	15-Jan-16																[Remaining Level of Effort]		
6.0 - Bridge A (Ch6850 to Ch7295)																						
6.1 - Site Establishment																						
BRA-1030	Portion CR4/CR10/CR11/CR12 - Initial Survey	1	01-Aug-15 A	22-Oct-15	[Actual Work]					[Remaining Level of Effort]												
BRA-1040	Portion CR4/CR10/CR11/CR12 - Haul Road Construction	0	18-Aug-15 A	14-Oct-15 A	[Actual Work]					[Remaining Level of Effort]												
BRA-1120	Portion C2P5 - Tree Felling + Site Clearance	2	22-Sep-15 A	23-Oct-15	[Actual Work]					[Remaining Level of Effort]												
6.2 - Ground Investigation																						
BRA-2010	Bridge A - Pre-drilling at Portion C2P5/CR4 (12 holes)	0	12-Sep-15 A	13-Oct-15 A	[Actual Work]					[Remaining Level of Effort]												
BRA-2022	TTA - Wo Keng Shan Rd. Local Diversion for AP006	42	09-Nov-15	28-Dec-15						[Remaining Level of Effort]					[Actual Work]							
BRA-2023	Diversion of Existing Utilities Diversion for AP006	60	29-Dec-15	15-Mar-16											[Remaining Level of Effort]							
6.3 - Bored Piles																						
BRA-3000.01	Bridge A - AA0011-03	19	10-Oct-15 A	12-Nov-15	[Actual Work]					[Remaining Level of Effort]												
BRA-3000.02	Bridge A - AA0011-01	25	13-Nov-15	11-Dec-15						[Remaining Level of Effort]					[Actual Work]							
BRA-3000.03	Bridge A - AA0011-05	10	12-Dec-15	23-Dec-15											[Remaining Level of Effort]							
BRA-3000.04	Bridge A - AA0011-04	12	24-Dec-15	08-Jan-16											[Remaining Level of Effort]							
BRA-3000.05	Bridge A - AP54N-01	10	09-Jan-16	20-Jan-16											[Remaining Level of Effort]							
BRA-3000.07	Bridge A - AP010S-02	12	16-Oct-15 A	04-Nov-15	[Actual Work]					[Remaining Level of Effort]												
BRA-3000.08	Bridge A - AP010N-01	9	05-Nov-15	14-Nov-15						[Remaining Level of Effort]					[Actual Work]							
BRA-3000.09	Bridge A - AP009S-01	26	16-Nov-15	15-Dec-15						[Remaining Level of Effort]					[Actual Work]							
BRA-3000.10	Bridge A - AP010N-02	11	16-Dec-15	29-Dec-15											[Remaining Level of Effort]							
BRA-3000.11	Bridge A - AP009N-02	33	30-Dec-15	06-Feb-16											[Remaining Level of Effort]							
BRA-3000.13	Bridge A - AP54S-01	9	18-Dec-15	29-Dec-15											[Remaining Level of Effort]							
BRA-3000.14	Bridge A - AP53N-01	19	30-Dec-15	21-Jan-16											[Remaining Level of Effort]							
BRA-3000.16	Bridge A - AP009N-01	20	12-Nov-15	04-Dec-15						[Remaining Level of Effort]					[Actual Work]							
BRA-3000.17	Bridge A - AP009S-02	15	05-Dec-15	22-Dec-15											[Remaining Level of Effort]							
BRA-3010.24	Bridge A - AA0051N-01	8	23-Dec-15	02-Jan-16											[Remaining Level of Effort]							
BRA-3010.25	Bridge A - AA0051S-01	9	04-Jan-16	13-Jan-16											[Remaining Level of Effort]							
BRA-3010.26	Bridge A - AA0051N-02	8	14-Jan-16	22-Jan-16											[Remaining Level of Effort]							
BRA-3020.28	Bridge A - AP005N-01	19	12-Nov-15	03-Dec-15						[Remaining Level of Effort]					[Actual Work]							
BRA-3020.29	Bridge A - AP005S-01	12	04-Dec-15	17-Dec-15											[Remaining Level of Effort]							
7.0 - South Portal Works																						
7.1 - South Portal Preliminary Works																						
TSP-1010	Portion CR4 - Initial Survey + Site Clearance	30	24-Jun-15 A	25-Nov-15	[Actual Work]					[Remaining Level of Effort]												
TSP-1020	Portion CR4 - Archeological Survey / Final Report	18	17-Sep-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]												
TSP-1060	South Portal - Boulder Stabilization (12 nos)	75	26-Nov-15	01-Mar-16											[Remaining Level of Effort]							
7.2 - South Portal Formation																						
- SP Slope Excavation to 48.9mPD																						
-- Cut Slope																						
TSP-1200	SP - Slope Haul Road	0	26-Aug-15 A	03-Oct-15 A	[Actual Work]					[Remaining Level of Effort]												
TSP-1210	SP/B1 - Cut Slope to +108.9 mPD (488m3)	0	02-Sep-15 A	10-Oct-15 A	[Actual Work]					[Remaining Level of Effort]												
TSP-1220	SP/B2 - Cut Slope to +101.4 mPD (2163m3)	0	17-Sep-15 A	19-Oct-15 A	[Actual Work]					[Remaining Level of Effort]												
TSP-1230	SP/B3 - Cut Slope to +93.9 mPD (4578m3)	18	12-Oct-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]												



- Milestone
- Critical Activity
- Non-Critical Activity
- Remaining Level of Effort
- Actual Work

3-month Rolling Programme (20-Oct-2015)

Data Date: 21-Oct-15

Run Date: 27-Oct-15

Project ID :LT6-3MRP-04
Layout : LT6IWP 3MRP
Page 4 of 8

3-month Rolling Programme

Date	Revision	Checked	Approved
20-Oct-15	3MRP		

Activity ID	Activity Name	Rem Dur	Start	Finish	October 2015					November 2015					December 2015					January 2016				
					20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17		
TSP-1240	SP/B4 - Cut Slope to +86.4 mPD (7779m3)	28	03-Nov-15	04-Dec-15	SP/B4 - Cut Slope to +86.4 mPD (7779m3)																			
TSP-1250	SP/B5 - Cut Slope to +78.9 mPD (10977m3)	30	20-Nov-15	24-Dec-15	SP/B5 - Cut Slope to +78.9 mPD (10977m3)																			
TSP-1260	SP/B6 - Cut Slope to +71.4 mPD (14065m3)	30	08-Dec-15	13-Jan-16	SP/B6 - Cut Slope to +71.4 mPD (14065m3)																			
TSP-1270	SP/B7 - Cut Slope to +63.9 mPD (17231m3)	30	26-Dec-15	30-Jan-16	SP/B7 - Cut Slope to +63.9 mPD (17231m3)																			
TSP-1280	SP/B8 - Cut Slope to +56.4 mPD (19745m3)	30	14-Jan-16	24-Feb-16	SP/B8 - Cut Slope to +56.4 mPD (19745m3)																			
-- Soil nail																								
TSP-1070	SP/NTHS - Soil Nail at Slope C4 (104nos)	18	07-Sep-15 A	11-Nov-15	SP/NTHS - Soil Nail at Slope C4 (104nos)																			
TSP-1075	SP/NTHS - Soil Nail at Slope C3 (71nos)	30	17-Sep-15 A	25-Nov-15	SP/NTHS - Soil Nail at Slope C3 (71nos)																			
TSP-1080	SP/NTHS - Soil Nail at Slope C2 (128nos)	42	03-Oct-15 A	09-Dec-15	SP/NTHS - Soil Nail at Slope C2 (128nos)																			
TSP-1085	SP/NTHS - Soil Nail at Slope C1 (116nos)	51	26-Oct-15	23-Dec-15	SP/NTHS - Soil Nail at Slope C1 (116nos)																			
TSP-1310	SP/B1 - Soil Nail at +108.9 mPD (45nos)	15	23-Sep-15 A	07-Nov-15	SP/B1 - Soil Nail at +108.9 mPD (45nos)																			
TSP-1320	SP/B2 - Soil Nail at +101.4 mPD (137nos)	24	03-Oct-15 A	18-Nov-15	SP/B2 - Soil Nail at +101.4 mPD (137nos)																			
TSP-1330	SP/B3 - Soil Nail Layer 1 & 2 at +93.9 mPD (237nos)	12	09-Oct-15 A	04-Nov-15	SP/B3 - Soil Nail Layer 1 & 2 at +93.9 mPD (237nos)																			
TSP-1335	SP/B3 - Soil Nail Layer 3 at +93.9 mPD (237nos)	12	26-Nov-15	09-Dec-15	SP/B3 - Soil Nail Layer 3 at +93.9 mPD (237nos)																			
TSP-1340	SP/B4 - Soil Nail Layer 1 & 2 at +86.4 mPD (225nos)	15	10-Nov-15	26-Nov-15	SP/B4 - Soil Nail Layer 1 & 2 at +86.4 mPD (225nos)																			
TSP-1345	SP/B4 - Soil Nail Layer 3 at +86.4 mPD (225nos)	12	17-Dec-15	31-Dec-15	SP/B4 - Soil Nail Layer 3 at +86.4 mPD (225nos)																			
TSP-1350	SP/B5 - Soil Nail Layer 1 & 2 at +78.9 mPD (282nos)	15	27-Nov-15	14-Dec-15	SP/B5 - Soil Nail Layer 1 & 2 at +78.9 mPD (282nos)																			
TSP-1355	SP/B5 - Soil Nail Layer 3 at +78.9 mPD (282nos)	12	07-Jan-16	20-Jan-16	SP/B5 - Soil Nail Layer 3 at +78.9 mPD (282nos)																			
TSP-1360	SP/B6 - Soil Nail Layer 1 & 2 at +71.4 mPD (289nos)	15	15-Dec-15	02-Jan-16	SP/B6 - Soil Nail Layer 1 & 2 at +71.4 mPD (289nos)																			
TSP-1370	SP/B7 - Soil Nail Layer 1 & 2 at +63.9 mPD (279nos)	15	04-Jan-16	20-Jan-16	SP/B7 - Soil Nail Layer 1 & 2 at +63.9 mPD (279nos)																			
-- Berm																								
TSP-1410	SP/B1 - Berm/Drain/Stair +108.9 mPD (63m)	6	07-Oct-15 A	28-Oct-15	SP/B1 - Berm/Drain/Stair +108.9 mPD (63m)																			
TSP-1420	SP/B2 - Berm/Drain/Stair +101.4 mPD (115m)	12	19-Nov-15	02-Dec-15	SP/B2 - Berm/Drain/Stair +101.4 mPD (115m)																			
TSP-1430	SP/B3 - Berm/Drain/Stair +93.9 mPD (160m)	24	29-Oct-15	25-Nov-15	SP/B3 - Berm/Drain/Stair +93.9 mPD (160m)																			
TSP-1440	SP/B4 - Berm/Drain/Stair +86.4 mPD (175m)	24	19-Nov-15	16-Dec-15	SP/B4 - Berm/Drain/Stair +86.4 mPD (175m)																			
TSP-1450	SP/B5 - Berm/Drain/Stair +78.9 mPD (190m)	24	08-Dec-15	06-Jan-16	SP/B5 - Berm/Drain/Stair +78.9 mPD (190m)																			
TSP-1460	SP/B6 - Berm/Drain/Stair +71.4 mPD (185m)	24	26-Dec-15	23-Jan-16	SP/B6 - Berm/Drain/Stair +71.4 mPD (185m)																			
TSP-1470	SP/B7 - Berm/Drain/Stair +63.9 mPD (180m)	24	14-Jan-16	17-Feb-16	SP/B7 - Berm/Drain/Stair +63.9 mPD (180m)																			
8.0 - North Portal Works																								
8.2 - North Portal Site Formation																								
- NP Slope Excavation to +59.0mPD																								
TNP-1115	NP/B2 - Cut Slope to + 91.5 mPD (6670m3)	0	09-Sep-15 A	19-Oct-15 A	NP/B2 - Cut Slope to + 91.5 mPD (6670m3)																			
TNP-1120	NP/B3 - Cut Slope to + 84.0 mPD (9273m3)	30	19-Oct-15 A	25-Nov-15	NP/B3 - Cut Slope to + 84.0 mPD (9273m3)																			
TNP-1125	NP/B4 - Cut Slope to + 76.5 mPD (12528m3)	30	06-Nov-15	10-Dec-15	NP/B4 - Cut Slope to + 76.5 mPD (12528m3)																			
TNP-1130	NP/B5 - Cut Slope to + 69.0 mPD (16034m3)	30	24-Nov-15	29-Dec-15	NP/B5 - Cut Slope to + 69.0 mPD (16034m3)																			
TNP-1135	NP/B6 - Cut Slope to + 61.5 mPD (19136m3)	30	12-Dec-15	18-Jan-16	NP/B6 - Cut Slope to + 61.5 mPD (19136m3)																			
TNP-1140	NP/B7 - Cut Slope to + 59.0 mPD (14351m3)	18	31-Dec-15	21-Jan-16	NP/B7 - Cut Slope to + 59.0 mPD (14351m3)																			
TNP-1200	NP/B1 - Berm & U-channel at +99.0mPD (55m)	0	11-Sep-15 A	17-Oct-15 A	NP/B1 - Berm & U-channel at +99.0mPD (55m)																			
TNP-1205	NP/B2 - Berm & U-channel at +91.5mPD (80m)	15	12-Oct-15 A	07-Nov-15	NP/B2 - Berm & U-channel at +91.5mPD (80m)																			
TNP-1210	NP/B3 - Berm & U-channel at +84.0mPD (93m)	18	02-Nov-15	21-Nov-15	NP/B3 - Berm & U-channel at +84.0mPD (93m)																			
TNP-1220	NP/B4 - Berm & U-channel at +76.5mPD (118m)	24	18-Nov-15	15-Dec-15	NP/B4 - Berm & U-channel at +76.5mPD (118m)																			
TNP-1230	NP/B5 - Berm & U-channel at +69.0mPD (142m)	15	05-Dec-15	22-Dec-15	NP/B5 - Berm & U-channel at +69.0mPD (142m)																			
TNP-1240	NP/B6 - Berm & U-channel at +61.5mPD (162m)	15	24-Dec-15	12-Jan-16	NP/B6 - Berm & U-channel at +61.5mPD (162m)																			
TNP-1310	NP/B3 - Soil Nail at +84.0mPD (114nos)	17	26-Oct-15	13-Nov-15	NP/B3 - Soil Nail at +84.0mPD (114nos)																			
TNP-1320	NP/B4 - Soil Nail at +76.5mPD (133nos)	20	12-Nov-15	04-Dec-15	NP/B4 - Soil Nail at +76.5mPD (133nos)																			
TNP-1330	NP/B5 - Soil Nail at +69.0mPD (154nos)	20	30-Nov-15	22-Dec-15	NP/B5 - Soil Nail at +69.0mPD (154nos)																			
TNP-1340	NP/B6 - Soil Nail at +61.5mPD (183nos)	21	18-Dec-15	13-Jan-16	NP/B6 - Soil Nail at +61.5mPD (183nos)																			
TNP-1350	NP/B7 - Soil Nail at +59.0mPD (34nos)	12	08-Jan-16	21-Jan-16	NP/B7 - Soil Nail at +59.0mPD (34nos)																			



Liantang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works - CONTRACT 6



Activity ID	Activity Name	Rem Dur	Start	Finish	October 2015					November 2015					December 2015					January 2016		
					20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17
9.0 - Cheung Shan Tunnel Works																						
9.1 - Preliminary Works																						
TUN-1000	Procurement of Jumbos	43	23-Aug-15 A	02-Dec-15	Procurement of Jumbos																	
TUN-1100	Manufacture and delivery of Jumbo	210	03-Dec-15	29-Jun-16	Manufacture and delivery of Jumbo																	
10.0 - Bridge B (Ch8250 to Ch8505)																						
10.1 - Preparation Works																						
BRB-1020	Portion CR1/CR15 - Tree Felling + Site Clearance	12	02-Jul-15 A	04-Nov-15	Portion CR1/CR15 - Tree Felling + Site Clearance																	
BRB-1030	Portion CR1/CR15 - Initial Survey	12	07-Aug-15 A	04-Nov-15	Portion CR1/CR15 - Initial Survey																	
BRB-1040	Portion CR1/CR15 - Haul Road Construction	15	07-Aug-15 A	07-Nov-15	Portion CR1/CR15 - Haul Road Construction																	
BRB-1080	Portion CR1 - Bridge B Diversion of Existing Utilities	34	17-Jul-15 A	30-Nov-15	Portion CR1 - Bridge B Diversion of Existing Utilities																	
BRB-1400	Portion CR16/CR17 - Site Survey & Clearance	12	20-Jan-16	02-Feb-16	Portion CR16/CR17 - Site Survey & Clearance																	
BRB-1450	Bridge B - XP approval	12	24-Jun-15 A	01-Nov-15	Bridge B - XP approval																	
10.2 - Ground Investigation																						
BRB-2000	Bridge B Pre-drilling except AA106 (22 holes)	24	31-Jul-15 A	18-Nov-15	Bridge B Pre-drilling except AA106 (22 holes)																	
BRB-2100	TTA for AP102S-2 Pre-drilling	9	02-Nov-15	11-Nov-15	TTA for AP102S-2 Pre-drilling																	
10.3 - Bored piles																						
BRB-3010	Bridge B Bored Pile Abutment AA101S-01	12	26-Oct-15	07-Nov-15	Bridge B Bored Pile Abutment AA101S-01																	
BRB-3020	Bridge B Bored Pile Abutment AA101S-02	12	09-Nov-15	21-Nov-15	Bridge B Bored Pile Abutment AA101S-02																	
BRB-3030	Bridge B Bored Pile Abutment AA101S-03	28	23-Nov-15	24-Dec-15	Bridge B Bored Pile Abutment AA101S-03																	
BRB-3050	Bridge B Bored Pile Abutment AA101S-04	28	26-Dec-15	28-Jan-16	Bridge B Bored Pile Abutment AA101S-04																	
BRB-9810	Bridge B Bored Pile Pier AP102N-02	31	05-Nov-15	10-Dec-15	Bridge B Bored Pile Pier AP102N-02																	
BRB-9820	Bridge B Bored Pile Pier AP102S-02	12	11-Dec-15	24-Dec-15	Bridge B Bored Pile Pier AP102S-02																	
BRB-9830	Bridge B Bored Pile Pier AP103N-L-1	12	26-Dec-15	09-Jan-16	Bridge B Bored Pile Pier AP103N-L-1																	
BRB-9840	Bridge B Bored Pile Pier AP102N-01	31	11-Jan-16	22-Feb-16	Bridge B Bored Pile Pier AP102N-01																	
11.0 - Road On Grade (Ch 8505 to Ch 8700)																						
11.1 - Preliminary Works																						
RBC-1200	CH 8505-8700 Portion CR1 - Tree felling + Site Clearance	0	03-Jul-15 A	02-Oct-15 A	CH 8505-8700 Portion CR1 - Tree felling + Site Clearance																	
RBC-1400	CH 8505-8700 Portion CR1 - Initial Survey	0	31-Jul-15 A	26-Sep-15 A	CH 8505-8700 Portion CR1 - Initial Survey																	
RBC-1500	CH 8505-8700 Portion CR17A - Site Survey and Clearance	24	20-Jan-16	23-Feb-16	CH 8505-8700 Portion CR17A - Site Survey and Clearance																	
11.2 - Cut Slopes																						
RBC-2100	WKS/C1 Slope Excavation to +54.00 + Berm & Drainage	9	23-Aug-15 A	31-Oct-15	WKS/C1 Slope Excavation to +54.00 + Berm & Drainage																	
RBC-2200	WKS/C1 Slope Excavation to +46.50 + Berm & Drainage	15	15-Sep-15 A	07-Nov-15	WKS/C1 Slope Excavation to +46.50 + Berm & Drainage																	
RBC-2300	WKS/C1 Slope Excavation to +39.00 + Berm & Drainage	24	08-Oct-15 A	18-Nov-15	WKS/C1 Slope Excavation to +39.00 + Berm & Drainage																	
RBC-2400	WKS/C1 Slope Excavation to +32.00 + Berm & Drainage	42	06-Nov-15	24-Dec-15	WKS/C1 Slope Excavation to +32.00 + Berm & Drainage																	
RBC-2500	WKS/C2 Slope Excavation to +36.00 + Berm & Drainage	18	06-Nov-15	26-Nov-15	WKS/C2 Slope Excavation to +36.00 + Berm & Drainage																	
RBC-2600	WKS/C2 Slope Excavation to +32.00 + Berm & Drainage	30	20-Nov-15	24-Dec-15	WKS/C2 Slope Excavation to +32.00 + Berm & Drainage																	
12.0 - Bridge C (Ch8700 to Ch9005)																						
12.1 - Preparation Works																						
BRC-1250	Portion CR1/CR18 - Archeological Survey (Bridge C)	18	17-Sep-15 A	11-Nov-15	Portion CR1/CR18 - Archeological Survey (Bridge C)																	
BRC-9610	Bridge C - Diversion of Existing Utilities	28	31-Jul-15 A	23-Nov-15	Bridge C - Diversion of Existing Utilities																	
12.2 - Ground Investigation																						
BRC-2000	Bridge C - Pre-drilling (18 holes)	0	18-Jul-15 A	06-Oct-15 A	Bridge C - Pre-drilling (18 holes)																	
12.3 - Bored piles																						
BRC-9620	Bridge C - Bored Piling for Abut AA207 - 6 nos	72	17-Dec-15	18-Mar-16	Bridge C - Bored Piling for Abut AA207 - 6 nos																	
13.0 - Road On Grade (Ch 9005 to Ch 9260)																						
13.1 - Preliminary Works																						



- ◆ Milestone
- Critical Activity
- Non-Critical Activity
- Remaining Level of Effort
- Actual Work

3-month Rolling Programme (20-Oct-2015)

Data Date: 21-Oct-15

Run Date: 27-Oct-15

Project ID :LT6-3MRP-04
Layout : LT6IWP 3MRP
Page 6 of 8

3-month Rolling Programme



Date	Revision	Checked	Approved
20-Oct-15	3MRP		

Activity ID	Activity Name	Rem Dur	Start	Finish	October 2015					November 2015				December 2015				January 2016		
					20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03
RCD-1120	Portion CR2/CR20/CR21/CR2A - Tree felling + Site Clearance	6	14-Aug-15 A	29-Oct-15	[Actual Work]					[Remaining Level of Effort]										
RCD-1140	Portion CR2/CR20/CR21/CR2A - Initial Survey	0	28-Aug-15 A	15-Oct-15 A	[Actual Work]					[Remaining Level of Effort]										
13.2 - Cut Slopes																				
RCD-2010	WKS/C3 Slope Excavation to +41.20mPD + Berm & Drainage	3	18-Sep-15 A	24-Oct-15	[Actual Work]					[Remaining Level of Effort]										
RCD-2020	WKS/C3 Slope Excavation to +34.80mPD + Berm & Drainage	24	08-Oct-15 A	18-Nov-15	[Actual Work]					[Remaining Level of Effort]										
RCD-2030	WKS/C4 Slope Excavation to +36.00mPD + Drainage	24	18-Sep-15 A	18-Nov-15	[Actual Work]					[Remaining Level of Effort]										
RCD-2090	WKS/C5 Slope Excavation to +51.00mPD + Berm & Drainage	18	19-Nov-15	09-Dec-15	[Actual Work]					[Remaining Level of Effort]										
RCD-2100	WKS/C5 Slope Excavation to +43.50mPD + Berm & Drainage	24	10-Dec-15	08-Jan-16	[Actual Work]					[Remaining Level of Effort]										
RCD-2200	WKS/C5 Slope Excavation to +36.00mPD + Soil Nail + Berm & Drainage	36	09-Jan-16	26-Feb-16	[Actual Work]					[Remaining Level of Effort]										
13.3 - Fill Slopes																				
RCD-3000	WKS/F8 Fill Slope	75	20-Jan-16	27-Apr-16	[Actual Work]					[Remaining Level of Effort]										
13.4 - Retaining Walls																				
RCD-4000	WKS/RW6 Retaining Wall Excavation	48	19-Nov-15	15-Jan-16	[Actual Work]					[Remaining Level of Effort]										
RCD-4100	WKS/RW6 Retaining Wall Base Slab	60	10-Dec-15	26-Feb-16	[Actual Work]					[Remaining Level of Effort]										
RCD-4200	WKS/RW6 Retaining Wall Stem Wall	72	02-Jan-16	06-Apr-16	[Actual Work]					[Remaining Level of Effort]										
14.0 - Bridge D (Ch9269 to Ch11369)																				
14.1 - Bridge D - Preliminary Works																				
- Site Establishment																				
BRD-1020	Bridge D Portion CR2 - Tree Felling + Site Clearance	15	31-Jul-15 A	07-Nov-15	[Actual Work]					[Remaining Level of Effort]										
BRD-1030	Bridge D Portion CR2 - Initial Survey	15	21-Aug-15 A	07-Nov-15	[Actual Work]					[Remaining Level of Effort]										
BRD-1180	Bridge D Portion CR2 - Haul Road	30	08-Sep-15 A	25-Nov-15	[Actual Work]					[Remaining Level of Effort]										
BRD-1300	Bridge D - Archaeological Survey / Final Report	18	16-Sep-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]										
- Temporary Bridges																				
BRD-1190	Temporary Bridge T2 Construction	24	29-Oct-15	25-Nov-15	[Actual Work]					[Remaining Level of Effort]										
BRD-1200	Temporary Bridge T1 Construction	24	29-Oct-15	25-Nov-15	[Actual Work]					[Remaining Level of Effort]										
BRD-1220	Temporary Bridge T3 Construction	24	26-Nov-15	23-Dec-15	[Actual Work]					[Remaining Level of Effort]										
BRD-1230	Temporary Bridge Y Construction	24	09-Nov-15	05-Dec-15	[Actual Work]					[Remaining Level of Effort]										
14.2 - Bored Piles																				
- Pre-drilling																				
BRD-2010	Bridge D01 - Pre-drilling - 24 holes	26	09-Nov-15	08-Dec-15	[Actual Work]					[Remaining Level of Effort]										
BRD-2020	Bridge D02 - Pre-drilling - 27 holes	28	09-Dec-15	12-Jan-16	[Actual Work]					[Remaining Level of Effort]										
BRD-2030	Bridge D03 - Pre-drilling - 28 holes	28	13-Jan-16	20-Feb-16	[Actual Work]					[Remaining Level of Effort]										
BRD-2050	Bridge D05 - Pre-drilling - 16 holes	40	02-Jan-16	24-Feb-16	[Actual Work]					[Remaining Level of Effort]										
BRD-2060	Bridge D06 - Pre-drilling - 19 holes	60	08-Sep-15 A	31-Dec-15	[Actual Work]					[Remaining Level of Effort]										
BRD-2070	Bridge D07 - Pre-drilling - 22 holes	60	15-Sep-15 A	31-Dec-15	[Actual Work]					[Remaining Level of Effort]										
BRD-2080	Bridge D08 - Pre-drilling - 33 holes	6	21-Aug-15 A	05-Dec-15	[Actual Work]					[Remaining Level of Effort]										
BRD-2085	TTA - Divert Existing Lin Ma Hang Road for Pre-drilling AP341N-P1	24	02-Nov-15	28-Nov-15	[Actual Work]					[Remaining Level of Effort]										
- Bored Piling																				
BRD-2100	Bridge D01 Bored Piling Abutment AA301 - 8 nos (1 set)	85	02-Dec-15	18-Mar-16	[Actual Work]					[Remaining Level of Effort]										
BRD-2150	Bridge D01 Bored Piling Piers - 16 nos (3 sets)	72	02-Dec-15	03-Mar-16	[Actual Work]					[Remaining Level of Effort]										
BRD-2900	Bridge D08 - Bored Piling Piers - 21 nos (3 sets)	77	02-Nov-15	01-Feb-16	[Actual Work]					[Remaining Level of Effort]										
BRD-2980	Bridge D08 - Bored Piling Abutment AA344 - 8 nos (1 set)	88	02-Nov-15	20-Feb-16	[Actual Work]					[Remaining Level of Effort]										
15.0 - Ping Yeung Interchange (PYI)																				
15.1 - PYI Local Road - South																				
- Preparation Works																				
PYI-1010	PYI Condition & Tree Survey	10	24-Jun-15 A	02-Nov-15	[Actual Work]					[Remaining Level of Effort]										
PYI-1015	PYI Tree Felling & Site Clearance	18	07-Aug-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]										

Activity ID	Activity Name	Rem Dur	Start	Finish	October 2015					November 2015					December 2015					January 2016				
					20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17		
PYI-1020	PYI Initial Survey	18	11-Sep-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]														
PYI-1030	Archeological Survey + Final Report	18	21-Sep-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]														
- Bridge G																								
PYI-1040	PYI Bridge G - Predrilling (8 nos)	18	08-Oct-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]														
PYI-1050	PYI Bridge G - Prebored H-pile - 16 nos	30	10-Dec-15	15-Jan-16											[Remaining Level of Effort]					[Actual Work]				
PYI-1100	PYI Bridge G - Construct Abutments	42	09-Jan-16	04-Mar-16																[Actual Work]				
15.2 - PYI Local Road - North																								
- Preparation Works																								
PYI-2010	PYI Condition & Tree Survey	12	20-Jan-16	02-Feb-16																[Actual Work]				
PYI-2040	Archeological Survey + Final Report	18	21-Sep-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]														
- Bridge L																								
PYI-2050	PYI Bridge L - Predrilling (19 nos)	11	08-Oct-15 A	21-Mar-16	[Actual Work]																			
15.3 - PYI Roadworks																								
- Bridge H																								
PYI-2700	PYI Bridge H - Predrilling (6 nos)	0	08-Oct-15 A	19-Oct-15 A	[Actual Work]					[Remaining Level of Effort]														
16.0 - Border Control Point (BCP)																								
16.1 - Proposed Lin Ma Hang Road																								
BCP-1010	Alternative Design/Submission/Approval for BCP/RW4A	60	02-Sep-15 A	31-Dec-15	[Actual Work]					[Remaining Level of Effort]					[Actual Work]					[Actual Work]				
BCP-1110	Design/Submission/Approval of CSD Proposal for BCP/RW3	60	02-Sep-15 A	31-Dec-15	[Actual Work]					[Remaining Level of Effort]					[Actual Work]					[Actual Work]				
16.2 - Village Access Road (VAR)																								
BCP-6010	Village Access Road - Condition + Tree Survey	18	02-Sep-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]														
BCP-6020	Village Access Road - Site Clearance + Tree Felling	18	02-Oct-15 A	11-Nov-15	[Actual Work]					[Remaining Level of Effort]														
BCP-6030	Village Access Road - Initial Survey	0	02-Oct-15 A	19-Oct-15 A	[Actual Work]					[Remaining Level of Effort]														
BCP-6050	Village Access Road E/B - Site Formation + BCP/C1 + BCP/C2	48	12-Nov-15	08-Jan-16						[Remaining Level of Effort]					[Actual Work]					[Actual Work]				
BCP-6100	Village Access Road - Gabion Channel	90	10-Dec-15	06-Apr-16											[Remaining Level of Effort]					[Actual Work]				
16.4 - Bridge K																								
BCP-4010	BCP Bridge K - Site Clearance	0	16-Sep-15 A	30-Sep-15 A	[Actual Work]					[Remaining Level of Effort]														
BCP-4050	BCP Bridge K - Predrilling (6 nos)	9	02-Oct-15 A	31-Oct-15	[Actual Work]					[Remaining Level of Effort]														
BCP-4100	BCP Bridge K - Prebored H-pile (12 nos)	30	16-Nov-15	19-Dec-15						[Remaining Level of Effort]					[Actual Work]					[Actual Work]				
BCP-4150	BCP Bridge K - Construct Abutments	48	21-Dec-15	23-Feb-16											[Remaining Level of Effort]					[Actual Work]				
16.8 - Sewage Treatment Plant																								
- Contractor's Design Approval																								
BCP-7005	STP E&M AIP Design Submission	46	24-Jul-15 A	14-Dec-15	[Actual Work]					[Remaining Level of Effort]					[Actual Work]					[Actual Work]				
BCP-7010	STP E&M AIP Design Engineer Review + Approval	60	10-Nov-15	20-Jan-16						[Remaining Level of Effort]					[Actual Work]					[Actual Work]				
BCP-7020	STP E&M DDA Design Submission	130	10-Nov-15	22-Apr-16						[Remaining Level of Effort]					[Actual Work]					[Actual Work]				
BCP-7030	STP Civil and Structure Design Submission	90	15-Dec-15	11-Apr-16						[Remaining Level of Effort]					[Actual Work]					[Actual Work]				
16.9 - Reclaimed Water Facilities (Provisional)																								
- Contractor's Design Approval																								
BCP-8780	RWF E&M AIP Design Submission	75	05-Oct-15 A	19-Jan-16	[Actual Work]					[Remaining Level of Effort]					[Actual Work]					[Actual Work]				
18.0 - Landscaping and Establishment Works																								
LEW-1000	Section 7A - Portion WC1 Initial Survey + Site Establishment	24	24-Jul-15 A	13-Nov-15	[Actual Work]					[Remaining Level of Effort]					[Actual Work]					[Actual Work]				
LEW-1100	Section 7A - Portion WC1 Initial Planting	220	14-Nov-15	20-Jun-16						[Remaining Level of Effort]					[Actual Work]					[Actual Work]				
LEW-1200	Section 7A - Portion WC2 Initial Survey + Site Establishment	24	21-Oct-15	13-Nov-15	[Actual Work]					[Remaining Level of Effort]					[Actual Work]					[Actual Work]				
LEW-1300	Section 7A - Portion WC2 Initial Planting	220	14-Nov-15	20-Jun-16						[Remaining Level of Effort]					[Actual Work]					[Actual Work]				

Contract SS C505



Liantang/Heung Yuen Wai Boundary Control Point BCP Buildings and Associated Facilities



Page 1 of 6
3 Month Lookahead Programme
Progress to 01-Oct-15

Project ID: H2634-P03
Baseline: H2634-P02 - B1
Layout: P01-3 Month Lookahead
Filter: TASK filter: Date range DD-1M to DD+3M.
Page 1 of 6

Progress Update			
Date	Revision	Checked	Z
02-Oct-15	Progress update		





3 Month Lookahead Programme

Progress to 01-Oct-15

Project ID: H2634-P03
 Baseline: H2634-P02 - B1
 Layout: P01-3 Month Lookahead
 Filter: TASK filter: Date range DD-1M to DD+3M.
 Page 2 of 6

Progress Update			
Date	Revision	Checked	Z
02-Oct-15	Progress update		



Page 3 of 6


3 Month Lookahead Programme

Progress to 01-Oct-15

Project ID: H2634-P03
 Baseline: H2634-P02 - B1
 Layout: P01-3 Month Lookahead
 Filter: TASK filter: Date range DD-1M to DD+3M.

Page 3 of 6

Progress Update			
Date	Revision	Checked	Z
02-Oct-15	Progress update		





3 Month Lookahead Programme

Progress to 01-Oct-15

Project ID: H2634-P03
 Baseline: H2634-P02 - B1
 Layout: P01-3 Month Lookahead
 Filter: TASK filter: Date range DD-1M to DD+3M.
 Page 4 of 6

Progress Update			
Date	Revision	Checked	Z
02-Oct-15	Progress update		

- ◆ Actual Milestone
- ◆ Baseline Milestone
- Project Baseline
- Actual Work
- Critical Remaining Work
- R.
- B.
- A.
- L.





Page 5 of 6

3 Month Lookahead Programme

Progress to 01-Oct-15

Project ID: H2634-P03
 Baseline: H2634-P02 - B1
 Layout: P01-3 Month Lookahead
 Filter: TASK filter: Date range DD-1M to DD+3M.
 Page 5 of 6

Progress Update			
Date	Revision	Checked	Z
02-Oct-15	Progress update		



3 Month Lookahead Programme

Progress to 01-Oct-15


Progress Update			
Date	Revision	Checked	Z
02-Oct-15	Progress update		

Appendix D

Designated Monitoring Locations as Recommended in the Approved EM&A Manual

LEGEND:

- BOUNDARY OF HKSAR
- - - WORKS AREA (ABOVE GROUND)
- - - WORKS AREA (TUNNEL)
- X AIR MONITORING STATIONS



PA	REV TO	REV	FIRST ISSUE	DC	WT
Rev	Date	Drawn	Description	DC	WT



Project
AGREEMENT NO. CE45/2008(CE)
LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

Site
PROPOSED LOCATION OF CONSTRUCTION AIR QUALITY MONITORING STATIONS

Designed	DC	Eng. Check	EC
Drawn	H/HC	Coordination	EC
Check	DC	Approval	WT
Scale at A1	1:20000	Project	253228
Drawing No.	CE45/2008(CE)/CD/05/001/05/001/05/001	Status	PRE
		Sheet	P1

© COPYRIGHT RESERVED
FIGURE 2.1

This document is the property of Mott MacDonald Limited. It is to be used only for the purposes for which it was prepared and for which Mott MacDonald Limited has been engaged. It is not to be used for any other purpose without the prior written consent of Mott MacDonald Limited. Mott MacDonald Limited accepts no responsibility for the accuracy or completeness of the information contained herein.

LEGEND:

- BOUNDARY OF HKSAR
- - - WORKS AREA (ABOVE GROUND)
- - - WORKS AREA (TUNNEL)
- X CONSTRUCTION NOISE MONITORING STATIONS

PI	APP TO	DATE	NO	DESCRIPTION	DC	BT




CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT

AGREEMENT NO. CE-45/2008(CE)
LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

PROPOSED LOCATION OF CONSTRUCTION NOISE MONITORING STATIONS


Designated	DC	BT	DC	BT	EC	EC

Scale at A1: 1:20000
Project: 255228
Drawn by: [Name]
Checked by: [Name]
Drawing No: [Name]
PRE P1



© COPYRIGHT RESERVED

This document is the property of Mott MacDonald Limited and its use is restricted to the project for which it was prepared. It is not to be distributed, copied, or used for any other purpose without the written consent of Mott MacDonald Limited. All rights reserved. Mott MacDonald Limited accepts no responsibility for the accuracy or completeness of the information contained herein.



LEGEND:

- BOUNDARY OF HKSAR
- LAND REQUIREMENT LIMIT (ABOVE GROUND)
- LAND REQUIREMENT LIMIT (TUNNEL)
- PROPOSED WATER QUALITY MONITORING STATION
- X

MONITORING STATION	CO-ORDINATES	
	EASTING (M)	NORTHING (M)
WMA	837683.635	845371.097
WMA-CONTROL 1	834185.460	845916.662
WMA-CONTROL 2	834132.193	844432.910
WMA-CONTROL 3	835505.329	844200.151
WMA-CONTROL 4	835534.744	843394.606
WMA-CONTROL 5	835945.878	843343.625
WMA-CONTROL 6	836323.622	842404.977
WMA-CONTROL 7	836763.419	842425.507
WMA-CONTROL 8	834038.937	837688.995

REV	DATE	DESCRIPTION	BY	CHKD
P1	DEC 10	MINC. FIRST ISSUE		
P2	NOV 10	GENERAL REVISION		



CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT

PROJECT AGREEMENT NO. CE-45/2008(CE)
LIANTANG/HUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

TITLE LOCATIONS OF PROPOSED WATER QUALITY MONITORING STATIONS


Developed	HC	Eng. Chk.	EC
Drawn	WHG	Coordination	EC
Eng. Chk.	HC	Approved	HT
Scale at A1	1:20000	Project	255228
Scale at A3		CAU No.	
Drawing No.		ASST. CHIEF ENGINEER (CE-45)	PRE
			Rev
			P2

© COPYRIGHT RESERVED

This document should not be used for any purpose other than that for which it was originally prepared and for which the Client has agreed to pay the fee. It is the property of Mott MacDonald Limited and its contents are confidential. It is not to be distributed, copied, or used for any other purpose without the prior written consent of Mott MacDonald Limited.

Appendix E

Monitoring Locations for Impact Monitoring




- LEGEND:
- BOUNDARY OF HKSAR
 - WORKS AREA (ABOVE GROUND)
 - WORKS AREA (TUNNEL)
 - X AIR MONITORING STATIONS

P1	AUG 10	MING	FIRST ISSUE	DC	HT
Rev	Date	Drawn	Description	Chk'd	App'd



20F Two Landmark East
100 Hoo Ming Street
Kowloon, Kowloon
Hong Kong
T +852 2518 5757
F +852 2827 1823
W www.mottmac.com.hk

Client




CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT

Project
 AGREEMENT NO. CE45/2008(CE)
 LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

Title
 PROPOSED LOCATION OF CONSTRUCTION AIR QUALITY MONITORING STATIONS

Designed	DC	Eng.Chk.	EC	
Drawn	MING	Coordination	EC	
Draw.Chk.	DC	Approved	HT	
Scale at A1	1:20000	Project	255228	Status
		CAD file	255228\report\env\lanta\00831\FE_21.dgn	PRE
Drawing No				Rev
				P1

© Mott MacDonald Hong Kong Limited
 This document should not be relied on or used in circumstances other than those for which it was originally prepared and for which Mott MacDonald Hong Kong Limited was commissioned. Mott MacDonald Limited accepts no responsibility for this document to any other party other than the person by whom it was commissioned.



LEGEND:

- BOUNDARY OF HKSAR
- WORKS AREA (ABOVE GROUND)
- WORKS AREA (TUNNEL)
- X CONSTRUCTION NOISE MONITORING STATIONS

PI	ADD TO	DATE	BY	DESCRIPTION	DC	RT



CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT

AGREEMENT NO. CE-45/2008(CE)
LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS


PROPOSED LOCATION OF CONSTRUCTION NOISE MONITORING STATIONS

Designated Station	DC	HT/EC	DC	HT/EC

Scale at A1: 1:20000
 Date of Issue: 25/11/2008
 Project: 255/228
 Drawing No: CE45/08/CP/CONSTRUCTION/NOISE/03/01/01/01/01
 Revision: PRE
 Date: P1

© COPYRIGHT RESERVED

Mott MacDonald (Hong Kong) Limited
 This document is the property of Mott MacDonald (Hong Kong) Limited. It is to be used only for the project for which it was prepared. It is not to be used for any other project without the prior written consent of Mott MacDonald (Hong Kong) Limited.



LEGEND:

- BOUNDARY OF HK SAR
- - - LAND REQUIREMENT LIMIT (ABOVE GROUND)
- - - LAND REQUIREMENT LIMIT (TUNNEL)
- X Water Quality Monitoring Location Recommended in EM&A Manual
- O Alternative Water Quality Monitoring Location for EM&A Programme

Station ID	Location recommended in EM&A Manual		Location based on the site visit	
	Easting	Northing	Easting	Northing
WMA1	837668.435	915772.097	833879	915473
WMA2	841312.183	914452.816	841384	914471
WMA3	852051.326	914200.151	852720	914243
WMA4	837434.744	913358.606	835431	913377
WMA5	835845.878	913348.625	835835	913351
WMA6	837625.415	914252.507	837683	914280
WMA7	837846.783	913144.842	835850	913158
WMA8	834038.937	917668.995	834038	917669
WMA9	837765.427	917606.916	837760	917725

P2	REV 10	HWG	GENERAL REVISION	HC	HT
P1	REV 10	HWG	FIRST ISSUE	HC	HT
Rev	Date	Drawn	Description	CHKD	Appd



Civil Engineering and Development Department

Project Agreement No. CE45/2008(CE)
LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

Locations of Proposed Water Quality Monitoring Stations

Designed	HC	HWG	EC	EC
Drawn	MHC	HWG	EC	EC
Eng. Chk.	HC	HWG	EC	EC
Scale at A1	1:20000		Project	2552/8
Drawing No.	CE45/2008(CE) BOUNDARY CONTROL POINT AND ASSOCIATED WORKS		Sheet	PRE
	FIGURE 4.1		Rev	P2


© COPYRIGHT RESERVED

Photographic Records for Water Quality Monitoring Location

	
<p>Alternative Location of WM1</p>	<p>Co-ordinates of Alternative Location of WM1</p>
	
<p>Alternative Location of WM1 - Control</p>	<p>Co-ordinates of Alternative Location of WM1 - Control</p>
	
<p>Alternative Location of WM2A</p>	<p>Co-ordinates of Alternative Location of WM2A</p>
	
<p>Alternative Location of WM2-Control A</p>	<p>Co-ordinates of Alternative Location of WM2 - Control</p>



Location of WM2B-Control



Co-ordinates of WM2B-Control



Location of WM2B




Co-ordinates of WM2B



Location of WM3-Control



Co-ordinates of WM3-Control



Location of WM3



Co-ordinates of WM3



Location of WM4-Control A



Co-ordinates of WM4-Control A



Location of WM4-Control B



Co-ordinates of WM4-Control B



Location of WM4



Co-ordinates of WM4

Appendix F

Event and Action Plan

Event and Action Plan for Air Quality

Event	ET	IEC	ER	Action Contractor
Action Level				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method.	1. Notify Contractor.	1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Monitor the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented.	1. Submit proposals for remedial to ER within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.
Limit Level				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform ER, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Monitor the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate.
2. Exceedance for two or more consecutive samples	1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented;	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not
	and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	the ER accordingly; 5. Monitor the implementation of remedial measures.	5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Construction Noise

Event		ET	IEC	ER	Action Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify ER, IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the IEC and Contractor on remedial measures required; 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the investigation results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Advise the ER on the effectiveness of the proposed remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC and ER; 2. Implement noise mitigation proposals. 	
Limit Level	<ol style="list-style-type: none"> 1. Inform IEC, ER, Contractor and EPD; 2. Repeat measurements to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contractor's working procedures; 6. Discuss with the IEC, Contractor and ER on remedial measures required; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures; 5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification; 3. Implement the agreed proposals; 4. Submit further proposal if problem still not under control; 5. Stop the relevant portion of works as instructed by the ER until the exceedance is abated. 	




Event and Action Plan for Water Quality



EVENT	ET	IEC	ER	ACTION CONTRACTOR
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Repeat measurement on next day of exceedance. 	<ol style="list-style-type: none"> Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER; Implement the agreed mitigation measures.
Action Level being exceeded by more than two consecutive sampling days	<ol style="list-style-type: none"> Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; Repeat measurement on next day of exceedance. 	<ol style="list-style-type: none"> Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures.
Limit Level being exceeded by one sampling day	<ol style="list-style-type: none"> Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC, Contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit Level. 	<ol style="list-style-type: none"> Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures.
Limit level being exceeded by more than one consecutive sampling days	<ol style="list-style-type: none"> Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC, Contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days. 	<ol style="list-style-type: none"> Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures; Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit Level. 	<ol style="list-style-type: none"> Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures; As directed by the ER, to slow down or to stop all or part of the construction activities.




Appendix G


Graphical Plots for Monitoring Result

Air Quality – 1-hour TSP





















Air Quality – 24-hour TSP














Noise
























Water Quality











Appendix H

Weather information

Weather Condition Extracted from HKO

The weather of August 2015

August 2015 was hotter and drier than usual. The mean temperature in the month was 29.3 degrees, 0.7 degree above the normal figure of 28.6 degrees and the seventh highest for August on record. The monthly total rainfall recorded in August 2015 was 143.3 millimetres, only about one-third of the normal figure of 432.2 millimetres. The accumulated rainfall of 1531.2 millimetres since 1 January was about 20 percent below the normal figure of 1905.5 millimetres for the same period.

The weather of September 2015

September 2015 was marked by sunny and warm weather with below normal rainfall. The monthly mean temperature of 28.4 degrees was the seventh highest for September on record and 0.7 degrees above the normal figure of 27.7 degrees. With no tropical cyclone affecting Hong Kong and necessitating the issuance of tropical cyclone warning signals in August and September, a record since 1946, the total rainfall in September was only 87.9 millimetres, a deficit of about 73 percent comparing to the normal figure of 327.6 millimetres. The accumulated rainfall of 1619.1 millimetres since 1 January was about 27 percent below the normal figure of 2233.1 millimetres for the same period.

The weather of October 2015

The weather of October 2015 was warmer than usual. The monthly mean temperature of 26.0 degrees was 0.5 degrees above the normal figure of 25.5 degrees. The month was also wetter than usual, mainly as a result of heavy rain brought by tropical cyclone Mujigae during the first week of the month. A total of 168.3 millimetres of rainfall was recorded of the month, about 67 percent above the normal figure of 100.9 millimetres. However, the accumulated rainfall of 1787.4 millimetres since 1 January was still about 23 percent below the normal figure of 2334.0 millimetres for the same period.

Remark: The meteorological data during the Reporting Period is presented in the relevant monthly EM&A report.

Appendix I

Waste Flow Table

Name of Department : CEDD

Contract No./ Work Order No. : CV/2012/08

Appendix I - Monthly Summary Waste Flow Table for 2015

(All quantities shall be rounded off to 3 decimal places)

Month	Actual Quantities of Inert C&D Materials Generated / Imported (in '000 m3)						Actual Quantities of Other C&D Materials / Wastes Generated				
	Total Quantities Generated [a+b+c+d]	Broken Concrete (including rock for recycling into aggregates) (a)	Reused in the Contract (b)	Reused in Other Projects (c)	Disposed as Public Fill (d)	Imported C&D Material	Metal (in '000kg)	Paper/ Cardboard Packaging (in '000kg)	Plastic (bottles/containers, plastic sheets/ foams from package material) (in '000kg)	Chemical Waste (in '000kg)	Others (e.g. General Refuse etc.) (in '000m3)
January	66.2666	0.0000	0.0670	65.6529	0.5467	0.1150	0.0000	0.2500	0.0000	0.0000	0.0617
February	57.9980	0.0000	0.0000	57.3858	0.6121	0.3505	3.3200	0.3900	0.0000	0.5280	0.0908
March	66.0198	0.0000	0.3614	65.3359	0.3225	0.0729	0.0000	0.2920	0.0000	0.7040	0.1293
April	49.2562	0.0000	0.2770	48.7725	0.2066	0.1928	0.0000	0.2300	0.0000	0.0000	0.2423
May	41.7957	0.0000	8.7663	32.6095	0.4199	0.8683	0.0000	0.1300	0.0000	2.6400	0.0511
June	32.4389	0.0000	5.2132	26.7733	0.4524	0.9260	0.0000	0.5400	0.0000	0.5280	0.1703
Half-year total	313.7751	0.0000	14.6850	296.5299	2.5602	2.5255	3.3200	1.8320	0.0000	4.4000	0.7454
July	28.0854	0.0000	0.5171	26.7761	0.7922	1.0930	0.0000	0.6600	0.0000	0.8800	0.0496
August	47.6646	0.0000	0.4526	46.9470	0.2650	0.3577	0.0000	0.4500	0.6000	1.4080	0.1021
September	39.4931	0.0000	0.1339	38.4616	0.8975	0.3062	0.0000	0.0000	0.0000	1.0560	0.0611
October	45.0442	0.0000	1.6666	43.0977	0.2800	0.0680	0.0000	0.5800	0.9000	2.9920	0.0716
November	0.0000										
December	0.0000										
Yearly Total	474.0624	0.0000	17.4552	451.8124	4.7948	4.3504	3.3200	3.5220	1.5000	10.7360	1.0297

(All quantities shall be rounded off to 3 decimal places)

Year	Actual Quantities of Inert C&D Materials Generated / Imported (in '000 m3)						Actual Quantities of Other C&D Materials / Wastes Generated				
	Total Quantities Generated [a+b+c+d]	Broken Concrete (including rock for recycling into aggregates) (a)	Reused in the Contract (b)	Reused in Other Projects (c)	Disposed as Public Fill (d)	Imported C&D Material	Metal (in '000kg)	Paper/ Cardboard Packaging (in '000kg)	Plastic (bottles/containers, plastic sheets/ foams from package material) (in '000kg)	Chemical Waste (in '000kg)	Others (e.g. General Refuse etc.) (in '000m3)
2013	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000
2014	425.4406	0.0000	2.7362	376.3945	46.3099	5.6245	3.2100	0.4390	0.0070	10.8800	2.2609
2015											
2016											
2017											
2018											
Total	425.4406	0.0000	2.7362	376.3945	46.3099	5.6245	3.2100	0.4390	0.0070	10.8800	2.2609

Remark:

1) Density of C&D material to be 2.2 metric ton/m3
2) Density of General Refuse to be 1.6 metric ton/m3

3) Density of Spent Oil to be 0.88 metric ton/m3

Monthly Summary Waste Flow Table for 2015 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in m ³)	(in '000m ³)
Jan	3.864	0.105	0.648	0.000	3.216	0.118	0.000	0.000	0.000	0.040	0.080
Feb	2.429	0.049	1.518	0.000	0.911	0.100	0.000	0.000	0.003	0.900	0.070
Mar	3.713	0.029	0.270	0.000	3.443	0.100	0.000	0.000	0.006	0.000	0.080
Apr	3.597	0.115	2.308	0.000	1.289	0.090	0.003	0.000	0.000	0.000	0.065
May	1.357	0.197	0.108	0.000	1.249	0.100	0.000	0.000	0.012	0.000	0.065
Jun	2.515	0.053	0.840	0.000	1.675	0.125	0.000	0.000	0.030	0.800	0.060
Sub-total	17.475	0.547	5.692	0.000	11.783	0.633	0.003	0.000	0.051	1.740	0.420
Jul	1.177	0.030	0.351	0.000	0.826	1.564	0.000	0.000	0.000	0.000	0.065
Aug	1.966	0.164	0.294	0.000	1.672	0.956	0.002	0.000	0.001	0.000	0.130
Sep	2.092	0.027	0.264	0.000	1.828	1.141	0.000	0.000	0.001	0.000	0.115
Oct	2.462	0.381	1.500	0.000	0.962	0.226	0.000	0.000	0.001	0.000	0.125
Nov											
Dec											
Total	25.173	1.150	8.101	0.000	17.072	4.520	0.005	0.000	0.054	1.740	0.855

- Note:**
1. Assume the density of soil fill is 2 ton/m³.
 2. Assume the density of rock and broken concrete is 2.5 ton/m³.
 3. Assume each truck of C&D wastes is 5m³.
 4. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.
 5. The slurry and bentonite are disposed at Tseung Kwun O 137.
 6. The non-inert C&D wastes are disposed at NENT.
 7. Assume the density of metal is 7,850 kg/m³.

Name of Department: CEDD

Monthly Summary Waste Flow Table for 2015

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
JAN	0	0	0	0	0	33.3285	4.16	0.24	0	0	0.42
FEB	0	0	0	0	0	11.82	0.99	0	0	0	0.18
MAR	0	0	0	0	0	8.592	0	0	0	0	0.375
APRIL	0	0	0	0	0	12.81	0	0	0	0	0.04
MAY	0	0	0	0	0	16.609	0	0.154	0	0	0
JUN	0	0	0	0	0	13.676	0	0	0	0	0.015
Sub Total	0	0	0	0	0	96.8355	5.15	0.394	0	0	1.03
JUL	0	0	0	0	0	10.285	0	0	0	0	0.02
AUG	0	0	0	0	0	9.129	0	0	0	0	0.43
SEP	0	0	0	0	0	2.457	0	0	0	0	0.005
OCT	0	0	0	0	0	16.218	0	0.099	0	0	0.145
NOV											
DEC											
Total	0	0	0	0	0	134.92	5.15	0.493	0	0	1.63

Notes:

Name of Department: CEDD

Forecast of Total Quantities of C&D Materials to be Generated from the Contract (see Note 4)										
Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metal	Paper / cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
0	0	0	0	0	350	30	4	2	1	4

Notes:

- (1) The performance targets are given in PS clause 6(14) above.
- (2) The waste flow table shall also include C&D materials that are specified in the Contractor to be imported for use at the Site.
- (3) Plastic refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature
 - Hard Rocks and Large Broken Concrete = Cannot be defined at this stage
 - Imported Fill = Estimated by the Contractor = 1 loading = 8m³
 - Metal = Estimated by the Contractor
 - Paper/cardboard packaging = Estimated by the Contractor
 - Plastics = Estimated by the Contractor
 - Chemical Waste = Estimated by the Contractor (Spent lubricating oil, assume density 0.9kg/L)
 - Other, e.g. general refuse = Estimated by the Contractor

Monthly Summary Waste Flow Table for 2015 (year)

Name of Person completing the record: KM LUI (EO)

Project : Liangtang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works – Contract 6

Contract No.: CV/2013/08

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete (see Note 1)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste (see Note 4)	Others, e.g. general refuse (see Note 3)
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 m ³)
Jan											
Feb											
Mar											
Apr											
May											
Jun	0	0	0	0	0	0	0	0	0	0	0
Sub-total	0	0	0	0	0	0	0	0	0	0	0
Jul	0	0	0	0	0	0	0	0	0	0	0
Aug	27.831	0	5.110	0.516	22.205	0	0	0	0	0	1.783
Sep	35.826	0	1.517	1.629	32.680	0	0	0	0	0	0.434
Oct	37.297	0	0.113	5.356	31.643	0	0	0	0	0	0.185
Nov											
Dec											
Total	100.954	0	6.740	7.501	86.528	0	0	0	0	0	2.402

- Notes:
- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 - (2) Plastics refer to plastic bottles/containers, plastic sheets/ foam from packaging materials.
 - (3) Broken concrete for recycling into aggregates.

Contract No. / Works Order No.: - SSC505**Monthly Summary Waste Flow Table for 2015** [year] [to be submitted not later than the 15th day of each month following reporting month]

(All quantities shall be rounded off to 3 decimal places.)

Month	Actual Quantities of Inert Construction Waste Generated Monthly				
	(a)=(b)+(c)+(d)+(e) Total Quantity Generated	(b) Broken Concrete (see Note 4)	(c) Reused in the Contract	(d) Reused in other Projects	(e) Disposed of as Public Fill
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)
Jan	-	-	-	-	-
Feb	-	-	-	-	-
Mar	-	-	-	-	-
Apr	-	-	-	-	-
May	-	-	-	-	-
Jun	-	-	-	-	-
Sub-total	-	-	-	-	-
Jul	0.00	0.00	0.00	0.00	0.00
Aug	0.00	0.00	0.00	0.00	0.00
Sep	0.94	0.00	0.94	0.00	0.00
Oct	3.82	0.00	3.82	0.00	0.00
Nov					
Dec					
Total	4.76	0.00	4.76	0.00	0.00

Month	Actual Quantities of Non-inert Construction Waste Generated Monthly												
	Timber		Metals		Paper/ cardboard packaging		Plastics (see Note 3)		Chemical Waste		Other Recyclable Materials (pls. specify)		General Refuse disposed of at Landfill
	(in '000kg)		(in '000kg)		(in '000kg)		(in '000kg)		(in '000kg)		(in '000kg)		(in '000m ³)
	generated	recycled	generated	recycled	generated	recycled	generated	recycled	generated	recycled	generated	recycled	generated
Jan	-	-	-	-	-	-	-	-	-	-	-	-	-
Feb	-	-	-	-	-	-	-	-	-	-	-	-	-
Mar	-	-	-	-	-	-	-	-	-	-	-	-	-
Apr	-	-	-	-	-	-	-	-	-	-	-	-	-
May	-	-	-	-	-	-	-	-	-	-	-	-	-
Jun	-	-	-	-	-	-	-	-	-	-	-	-	-
Sub-total	-	-	-	-	-	-	-	-	-	-	-	-	-
Jul	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Aug	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Sep	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0068
Oct	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0129
Nov													
Dec													
Total	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0197

Description of mode and details of recycling if any for the month e.g. XX kg of used timber was sent to YY site for transformation into fertilizers					
0	0	0	0	0	0

- Notes:
- (1) The performance targets are given in the Particular Specification on Environmental Management Plan.
 - (2) The waste flow table shall also include construction waste that are specified in the Contract to be imported for use at the site.
 - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
 - (4) Broken concrete for recycling into aggregates.
 - (5) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m³ by volume.

Appendix J

Implementation Schedule for Environmental Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
Air Quality Impact (Construction)							
3.6.1.1	2.1	<p>General Dust Control Measures</p> <p>The following dust suppression measures should be implemented:</p> <ul style="list-style-type: none"> ■ Frequent water spraying for active construction areas (4 times per day for active areas in Po Kak Tsai and 8 times per day for all other active areas), including areas with heavy construction and slope cutting activities ■ 80% of stockpile areas should be covered by impervious sheets ■ Speed of trucks within the site should be controlled to about 10 km/hr ■ All haul roads within the site should be paved to avoid dust emission due to vehicular movement 	To minimize adverse dust emission generated from various construction activities of the works sites	Contractor	Construction Works Sites	During Construction	EIA Recommendation and Air Pollution Control (Construction Dust) Regulation
3.6.1.2	2.1	<p>Best Practice for Dust Control</p> <p>The relevant best practices for dust control as stipulated in the Air Pollution Control (Construction Dust) Regulation should be adopted to further reduce the construction dust impacts of the Project. These best practices include:</p> <p><i>Good site management</i></p> <ul style="list-style-type: none"> ■ The Contractor should maintain high standard of housekeeping to prevent emission of fugitive dust. ■ Loading, unloading, handling and storage of raw materials, wastes or by-products should be carried out in a manner so as to minimize the release of visible dust emission. ■ Any piles of materials accumulated on or around the work areas should be cleaned up regularly. ■ Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimizing generation of fugitive dust emissions. ■ The material should be handled properly to prevent fugitive dust emission before cleaning. <p><i>Disturbed Parts of the Roads</i></p> <ul style="list-style-type: none"> ■ Each and every main temporary access should be paved with 	To minimize adverse dust emission generated from various construction activities of the works sites	Contractor	Construction Works Sites	During Construction	EIA Recommendation and Air Pollution Control (Construction Dust) Regulation

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or</p> <ul style="list-style-type: none"> Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet. <p><i>Exposed Earth</i></p> <ul style="list-style-type: none"> Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seeding with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies. <p><i>Loading, Unloading or Transfer of Dusty Materials</i></p> <ul style="list-style-type: none"> All dusty materials should be sprayed with water immediately prior to any loading or transfer operation so as to keep the dusty material wet. <p><i>Debris Handling</i></p> <ul style="list-style-type: none"> Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides. Before debris is dumped into a chute, water should be sprayed so that it remains wet when it is dumped. <p><i>Transport of Dusty Materials</i></p> <ul style="list-style-type: none"> Vehicle used for transporting dusty materials/spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards. <p><i>Wheel washing</i></p> <ul style="list-style-type: none"> Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. <p><i>Use of vehicles</i></p> <ul style="list-style-type: none"> Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. Where a vehicle leaving the construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle. 					

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p><i>Site hoarding</i></p> <ul style="list-style-type: none"> Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit. <p><i>Blasting</i></p> <ul style="list-style-type: none"> The areas within 30m from the blasting area should be wetted with water prior to blasting. 					
<u>Air Quality Impact (Operation)</u>							
3.5.2.2	2.2	<p>The following odour containment and control measures will be provided for the proposed sewage treatment work at the BCP site:</p> <ul style="list-style-type: none"> The treatment work will be totally enclosed. Negative pressure ventilation will be provided within the enclosure to avoid any fugitive odorous emission from the treatment work. Further odour containment will be achieved by covering or confining the sewage channels, sewage tanks, and equipment with potential odour emission. Proper mixing will be provided at the equalization and sludge holding tanks to prevent sewage septicity. Chemical or biological deodorisation facilities with a minimum odour removal efficiency of 90% will be provided to treat potential odorous emissions from the treatment plant including sewage channels / tanks, filter press and screening facilities so as to minimize any potential odour impact to the nearby ASRs. 	To minimize potential odour impact from operation of the proposed sewage treatment work at BCP	DSD	BCP	Operation Phase	EIA recommendation
<u>Noise Impact (Construction)</u>							
4.4.1.4	3.1	<p>Adoption of Quieter PME</p> <p>Use of the recommended quieter PME such as those given in the BS5228: Part 1:2009 and presented in Table 4.14, which can be found in Hong Kong.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and Noise Control Ordinance (NCO)

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.4.1.4	3.1	<p>Use of Movable Noise Barrier</p> <p>The use of movable barrier for certain PME can further alleviate the construction noise impacts. In general, a 5 dB(A) reduction for movable PME and 10 dB(A) for stationary PME can be achieved depending on the actual design of the movable noise barrier. The Contractor shall be responsible for design of the movable noise barrier with due consideration given to the size of the PME and the requirement for intercepting the line of sight between the NSRs and PME. Barrier material with surface mass in excess of 7 kg/m² is recommended to achieve the predicted screening effect.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
4.4.1.4	3.1	<p>Use of Noise Enclosure/ Acoustic Shed</p> <p>The use of noise enclosure or acoustic shed is to cover stationary PME such as air compressor and concrete pump. With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the GW-TM.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
4.4.1.4	3.1	<p>Use of Noise Insulating Fabric</p> <p>Noise insulating fabric can be adopted for certain PME (e.g. drill rig, pilling auger etc). The insulating fabric should be lapped such that there are no openings or gaps on the joints. Technical data from manufacturers state that by using the Fabric, a noise reduction of over 10 dB(A) can be achieved on noise level.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.4.1.4	3.1	<p>Good Site Practice</p> <p>The good site practices listed below should be followed during each phase of construction:</p> <ul style="list-style-type: none"> • Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; • Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction programme; • Mobile plant, if any, should be sited as far from NSRs as possible; • Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; • Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and • Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
Noise Impact (Operation)							
<u>Road Traffic Noise</u>							
Table 4.42 and Figure 4.20.1 to 4.20.4	3.2	Erection of noise barrier/ enclosure along the viaduct section.	To minimize the road traffic noise along the connecting road of BCP	Contractor	Loi Tung and Fanling Highway Interchange	Before Operation	EIAO and NCO
<u>Fixed Plant Noise</u>							
Table 4.46	3.2	Specification of the maximum allowable sound power levels of the proposed fixed plants during daytime and night-time.	To minimize the fixed plant noise impact	Managing Authority of the buildings / Contractor	BCP, Administration Building and all ventilation buildings	Before Operation	EIA recommendation, EIAO and NCO

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.5.2.4	3.2	<p>The following noise reduction measures shall be considered as far as practicable during operation:</p> <ul style="list-style-type: none"> Choose quieter plant such as those which have been effectively silenced; Include noise levels specification when ordering new plant (including chillier and E/M equipment); Locate fixed plant/louver away from any NSRs as far as practicable; Locate fixed plant in walled plant rooms or in specially designed enclosures; Locate noisy machines in a basement or a completely separate building; Install direct noise mitigation measures including silencers, acoustic louvers and acoustic enclosure where necessary; and Develop and implement a regularly scheduled plant maintenance programme so that equipment is properly operated and serviced in order to maintain a controlled level of noise. 	To minimize the fixed plant noise impact	Managing Authority of the buildings / Contractor	BCP, Administration Building and all ventilation buildings	Before Operation	EIAO and NCO
Water Quality Impact (Construction)							
5.6.1.1	4.1	<p>Construction site runoff and drainage</p> <p>The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended to protect water quality and when properly implemented should be sufficient to adequately control site discharges so as to avoid water quality impacts:</p> <ul style="list-style-type: none"> At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the Contractor prior to the commencement of construction. The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. 	To control site runoff and drainage; prevent high sediment loading from reaching the nearby watercourses	Contractor	Construction Works Sites	Construction Phase	Practice Note for Professional Persons on Construction Site Drainage (ProPECC Note PN 1/94)

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>Temporary ditches should be provided to facilitate the runoff discharge into stormwater drainage system through a sediment/silt trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates, if practical.</p> <ul style="list-style-type: none"> ▪ Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction. ▪ All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times. ▪ Measures should be taken to minimize the ingress of site drainage into excavations. If excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities. ▪ If surface excavation works cannot be avoided during the wet season (April to September), temporarily exposed slope/soil surfaces should be covered by tarpaulin or other means, as far as practicable, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Interception channels should be provided (e.g. along the crest/edge of the excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm. Other measures that need to be implemented before, during and after rainstorms are summarized in ProPECC Note PN 1/94. ▪ The overall slope of the site should be kept to a minimum to reduce 					

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>the erosive potential of surface water flows.</p> <ul style="list-style-type: none"> ▪ All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. ▪ Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. ▪ Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers. ▪ Precautions should be taken at any time of the year when rainstorms are likely. Actions should be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes. ▪ Bentonite slurries used in piling or slurry walling should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on-site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries. 					
5.6.1.1	4.1	<p>Good site practices for works within water gathering grounds</p> <p>The following conditions should be complied, if there is any works to be carried out within the water gathering grounds:</p>	To minimize water quality impacts to the water gathering grounds	Contractor	Construction Works Sites within the water gathering	Construction Phase	ProPECC Note PN 1/94

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<ul style="list-style-type: none"> ▪ Adequate measures should be implemented to ensure no pollution or siltation occurs to the catchwaters and catchments. ▪ No earth, building materials, oil or fuel, soil, toxic materials or any materials that may possibly cause contamination to water gathering grounds are allowed to be stockpiled on site. ▪ All surplus spoil should be removed from water gathering grounds as soon as possible. ▪ Temporary drains with silt traps should be constructed at the site boundary before the commencement of any earthworks. ▪ Regular cleaning of silt traps should be carried out to ensure proper operation at all time. ▪ All excavated or filled surfaces which have the risk of erosion should always be protected form erosion. ▪ Facilities for washing the wheels of vehicles before leaving the site should be provided. ▪ Any construction plant which causes pollution to catchwaters or catchments due to the leakage of oil or fuel should be removed off site immediately. ▪ No maintenance activities which may generate chemical wastes should be undertaken in the water gathering grounds. Vehicle maintenance should be confined to designated paved areas only and any spillages should be cleared up immediately using absorbents and waste oils should be collected in designated tanks prior to disposal off site. All storm water run-off from these areas should be discharged via oil/petrol separators and sand/silt removal traps. ▪ Any soil contaminated with fuel leaked from plant should be removed off site and the voids arising from removal of contaminated soil should be replaced by suitable material approved by the Director of Water Supplies. ▪ Provision of temporary toilet facilities and use of chemicals or insecticide of any kind are subject to the approval of the Director of Water Supplies. ▪ Drainage plans should be submitted for approval by the Director of 			grounds		

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>Water Supplies.</p> <ul style="list-style-type: none"> ▪ An unimpeded access through the waterworks access road should always be maintained. ▪ Earthworks near catchwaters or streamcourses should only be carried out in dry season between October and March, ▪ Advance notice must be given before the commencement of works on site quoting WSD's approval letter reference. 					
5.6.1.2	4.1	<p>Good site practices of general construction activities</p> <p>Construction solid waste, debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby stormwater drain. Stockpiles of cement and other construction materials should be kept covered when not being used.</p> <p>Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby stormwater drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.</p>	To minimize water quality impacts	Contractor	All construction works sites	Construction phase	EIA Recommendation
5.6.1.3	4.1	<p>Sewage effluent from construction workforce</p> <p>Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</p>	To minimize water quality impacts	Contractor	All construction works sites with on-site sanitary facilities	Construction phase	EIA Recommendation and Water Pollution Control Ordinance (WPCO)
5.6.1.4	4.1	<p>Hydrogeological Impact</p> <p>Grout injection works would be conducted before blasting, for sealing a limited area around the tunnel with a grout of a suitable strength for controlling the potential groundwater inflows. The pre-injection grouting method would be supplemented by post-injection grouting where necessary to further enhance the groundwater inflow control. On-site treatment for the groundwater ingress pumped out would be required to remove any contamination by grouting materials before discharge off-site.</p>	To minimize water quality impacts	Contractor	Construction works sites of the drill and blast tunnel	Construction phase	EIA Recommendation and WPCO
<u>Water Quality Impact (Operation)</u>							
No mitigation measure is required.							

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
<u>Sewage and Sewerage Treatment Impact (Construction)</u>							
6.7	5	The sewage generated by the on-site workforce should be collected in chemical toilets and disposed of off-site by a licensed waste collector.	To minimize water quality impacts	Contractor	All construction works sites with on-site sanitary facilities	Construction phase	EIA recommendation and WPCO
<u>Sewage and Sewerage Treatment Impact (Operation)</u>							
6.6.3	5	Sewage generated by the BCP and Chuk Yuen Village Resite will be collected and treated by the proposed on-site sewage treatment facility using Membrane Bioreactor treatment with a portion of the treated wastewater reused for irrigation and flushing within the BCP.	To minimize water quality impacts	DSD	BCP	Operation phase	EIA recommendation and WPCO
6.5.3	5	Sewage generated from the Administration Building will be discharged to the existing local sewerage system.	To minimize water quality impacts	DSD	Administration Building	Operation phase	EIA recommendation and WPCO
<u>Waste Management Implication (Construction)</u>							
7.6.1.1	6	<p>Good Site Practices</p> <p>Adverse impacts related to waste management such as potential hazard, air, odour, noise, wastewater discharge and public transport as mentioned in section 3.4.7.2 (ii)(c) of the Study Brief are not expected to arise, provided that good site practices are strictly followed. Recommendations for good site practices during the construction activities include:</p> <ul style="list-style-type: none"> ▪ Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site ▪ Training of site personnel in proper waste management and chemical handling procedures ▪ Provision of sufficient waste disposal points and regular collection of waste ▪ Dust suppression measures as required under the Air Pollution Control (Construction Dust) Regulation should be followed as far as practicable. Appropriate measures to minimise windblown litter and dust/odour during transportation of waste by covering trucks or in enclosed containers ▪ General refuse shall be removed away immediately for disposal. As 	To minimize adverse environmental impact	Contractor	Construction works sites (general)	Construction Phase	EIA recommendation; Waste Disposal Ordinance; Waste Disposal (Chemical Wastes) (General) Regulation; and ETWB TC(W) No. 19/2005, Environmental Management on Construction Site

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>such odour is not anticipated to be an issue to distant sensitive receivers</p> <ul style="list-style-type: none"> ▪ Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust introduction from public road ▪ Covers and water spraying system should be provided for the stockpiled C&D material to prevent dust impact or being washed away ▪ Designate different locations for storage of C&D material to enhance reuse ▪ Well planned programme for transportation of C&D material to lessen the off-site traffic impact. Well planned delivery programme for offsite disposal and imported filling material such that adverse noise impact from transporting of C&D material is not anticipated ▪ Site practices outlined in ProPECC PN 1/94 “Construction Site Drainage” should be adopted as far as practicable, such as cleaning and maintenance of drainage systems regularly ▪ Provision of cover for the stockpile material, sand bag or earth bund as barrier to prevent material from washing away and entering the drains 					
7.6.1.2	6	<p>Waste Reduction Measures</p> <p>Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> ▪ Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal ▪ Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the work force ▪ Proper storage and site practices to minimise the potential for damage or contamination of construction materials ▪ Plan and stock construction materials carefully to minimise amount 	To reduce the quantity of wastes	Contractor	Construction works sites (General)	Construction Phase	EIA recommendation and Waste Disposal Ordinance

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>of waste generated and avoid unnecessary generation of waste</p> <ul style="list-style-type: none"> In addition to the above measures, specific mitigation measures are recommended below for the identified waste arising to minimise environmental impacts during handling, transportation and disposal of these wastes. 					
7.6.1.3	6	<p>C&D Materials</p> <p>In order to minimise impacts resulting from collection and transportation of C&D material for off-site disposal, the excavated materials should be reused on-site as backfilling material as far as practicable. The surplus rock and other inert C&D material would be disposed of at the Government's Public Fill Reception Facilities (PFRFs) at Tuen Mun Area 38 for beneficial use by other projects in the HKSAR as the last resort. C&D waste generated from general site clearance and tree felling works would require disposal to the designated landfill site. Other mitigation requirements are listed below:</p> <ul style="list-style-type: none"> A Waste Management Plan should be prepared and implemented in accordance with ETWB TC(W) No. 19/2005 Environmental Management on Construction Site; and In order to monitor the disposal of C&D material and solid wastes at public filling facilities and landfills, and to control fly-tipping, a trip-ticket system (e.g. ETWB TCW No. 31/2004) should be included. 	To minimize impacts resulting from C&D material	Contractor	Construction Works Sites (General)	Construction Phase	EIA recommendation; Waste Disposal Ordinance; and ETWB TCW No. 31/2004
7.6.1.4	6	<p>General refuse</p> <p>General refuse should be stored in enclosed bins or compaction units separated from other C&D material. A reputable waste collector is to be employed by the Contractor to remove general refuse from the site separately. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' litter.</p>	To minimize impacts resulting from collection and transportation of general refuse for off-site disposal	Contractor	Construction works sites (General)	Construction phase	Waste Disposal Ordinance and Public Health and Municipal Services Ordinance - Public Cleansing and Prevention of Nuisances Regulation
7.6.1.5	6	<p>Chemical waste</p> <p>If chemical wastes are produced at the construction site, the Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the <i>Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes</i>. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical</p>	To minimize impacts resulting from collection and transportation of chemical waste for off-site disposal	Contractor	Construction works sites (General)	Construction phase	Waste Disposal (Chemical Waste) (General) Regulation and Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes