

JOB NO.: TCS00694/13



**AGREEMENT NO. CE 45/2008 (CE)
LIANTANG/HEUNG YUEN WAI
BOUNDARY CONTROL POINT AND ASSOCIATED
WORKS**

**10th QUARTERLY ENVIRONMENTAL MONITORING &
AUDIT SUMMARY REPORT –
(November 2015 to January 2016)**

PREPARED FOR

**CIVIL ENGINEERING AND DEVELOPMENT
DEPARTMENT (CEDD)**

Quality Index

Date	Reference No.	Prepared By	Certified By
27 April 2016	TCS00694/13/600/R0141v2	 Nicola Hon (Environmental Consultant)	 T.W. Tam (Environmental Team Leader)

Version	Date	Description
1	30 March 2016	First Submission
2	27 April 2016	Amended against the IEC's comments on 18 April 2016

This report has been prepared by Action-United Environmental Services & Consulting with all reasonable skill, care and diligence within the terms of the Agreement with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client. We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above. This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies upon the report at their own risk.

Unit A-C, 27/F Ford Glory Plaza
37-39 Wing Hong Street
Cheung Sha Wan, Kowloon, Hong Kong
T +852 3995 8100 F +852 3995 8101 E hongkong@smec.com
www.smec.com

3 May 2016

Our ref: 7076192/L20392/AB/AW/rw

AECOM
8/F, Grand Central Plaza, Tower 2
138 Shatin Rural Committee Road
Shatin, N.T.

By Email & Post

Attention: Mr Simon LEUNG


Dear Sirs

Agreement No. CE 45/2008 (CE)
Liantang/Heung Yuen Wai Boundary Control Point and Associated Works
Independent Environmental Checker – Investigation
Quarterly EM&A Summary Report (No. 10) – Nov 2015 to Jan 2016

With reference to the Quarterly EM&A Report No. 10 for Nov 2015 to Jan 2016 (Version 2) certified by the ET Leader and received by us on 27 April 2016, please be noted that we have no adverse comments on the captioned submission. We herewith verify the captioned submission in accordance with Section 13.4 of the EM&A Manual.

Thank you for your attention and please do not hesitate to contact the undersigned on tel. 3995-8120 or by email to antony.wong@smec.com; or our Mr Man Kit CHEUNG on tel. 3995 8132 or by email to man.cheung@smec.com.

Yours faithfully
for and on behalf of
SMEC Asia Limited



Antony WONG

Independent Environmental Checker

cc	CEDD/BCP	-	Mr Desmond LAM	by fax: 3547 1659
	ArchSD	-	Mr William WL CHENG	by fax: 2804 6805
	AECOM	-	Mr Pat LAM / Mr Perry YAM	by email
	Ronald Lu	-	Mr Peter YAM / Mr Justin CHEUNG	by email
	AUES	-	Mr TW TAM	by email

EXECUTIVE SUMMARY

ES.01. This is the 10th Quarterly EM&A Summary Report for the “Liantang/Heung Yuen Wai Boundary Control Point and Associated Works” under Environmental Permit No. EP-404/2011/C (hereinafter “the EP”), covering the period from 1 November 2015 to 31 January 2016 (hereinafter “Reporting Period”).

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES.02. In the Reporting Period, the active contracts included Contract 2, Contract 3, Contract 5, Contract 6 and Contract SS C505. Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental Aspect	Monitoring Parameters / Inspection	Reporting Period	
		Monitoring Locations / Contracts	Total Occasions
Air Quality	1-hour TSP	9	417
	24-hour TSP	9	146
Construction Noise	L _{eq(30min)} Daytime	10	155
Water Quality	Water in-situ measurement and/or sampling	WM1 & WM1-C,	38 (*)
		WM2A & WM2A-C	39 (*)
		WM2B & WM2B-C	45 (*)
		WM3 & WM3-C	39 (*)
		WM4, WM4-CA & WM4-CB	38
Joint Site Inspection / Audit	IEC, ET, the Contractor and RE joint site Environmental Inspection and Auditing	Contract 2	13
		Contract 3	13
		Contract 5	13
		Contract 6	13
		Contract 7	2
		Contract SS C505	13

(*) number of sampling day

BREACHES OF ACTION/LIMIT LEVELS

ES.03. In the Reporting Period, no air quality exceedances were registered but one (1) Limit Level exceedance of construction noise was recorded. For water quality monitoring, a total of seventy-nine (79) Action/ Limit Level exceedances were recorded including the parameters of turbidity and SS. The summary of breach of environmental performance is shown below.

Environmental Aspect	Monitoring Parameters	Action Level	Limit Level	Event & Action		
				NOE Issued	Investigation	Corrective Actions
Air Quality	1-hour TSP	0	0	0	--	--
	24-hour TSP	0	0	0	--	N/A
Construction Noise	L _{eq(30min)} Daytime	0	1	1	Not project related	N/A
Water Quality	DO	0	0	0	The Contractor of C6 were advised to improve the water mitigation measure as per the ISEMM of the EM&A Manual	Improvement works have been undertaken by the Contractor C6
	Turbidity	2	40	42		
	SS	2	35	37		

ENVIRONMENTAL COMPLAINT

ES.04. In this Reporting Period, one (1) verbal and five (5) documented environmental complaints were received and lodged for Contracts 6. Follow up actions have been undertaken by the Contractor

to resolve the deficiencies. The investigation reports conducted by the ET were submitted to relevant parties.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

- ES.05. No environmental summons or successful prosecutions were recorded in the Reporting Period. However, a warning letter from EPD was issued to Contract 6 on 1 February 2016 regarding Non Compliance (NC) with APCO for the non-covered dump trucks travelling to Fill Bank at TM Area 38 on 14 and 18 January 2016 respectively. As advised by the Contractor, a briefing and warning letter has given to the relevant drivers to prevent reoccurrence of similar case.

REPORTING CHANGES

- ES.06. No reporting changes were made in the Reporting Period.

FUTURE KEY ISSUES

- ES.07. During dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to villages. The Contractor should fully implement the construction dust mitigation measures properly.
- ES.08. The Contractor was also reminded to prevent muddy water or other water pollutants from site surface flow to local stream such as Kong Yiu Channel and Ma Wat Channel or public area. Water quality mitigation measures to prevent muddy runoff into nearby water bodies or public areas should paid attention and fully implemented.
- ES.09. Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.

TABLE OF CONTENTS

1	INTRODUCTION	1
1.1	PROJECT BACKGROUND	1
1.2	REPORT STRUCTURE	1
2	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	2
2.1	CONSTRUCTION CONTRACT PACKAGING	2
2.2	PROJECT ORGANIZATION	3
2.3	CONCURRENT PROJECTS	6
2.4	CONSTRUCTION PROGRESS	6
2.5	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	8
3	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	12
3.1	GENERAL	12
3.2	MONITORING PARAMETERS	12
3.3	MONITORING LOCATIONS	12
3.4	MONITORING FREQUENCY AND PERIOD	14
3.5	MONITORING EQUIPMENT	15
3.6	MONITORING METHODOLOGY	17
3.7	EQUIPMENT CALIBRATION	19
3.8	DERIVATION OF ACTION/LIMIT (A/L) LEVELS	19
3.9	DATA MANAGEMENT AND DATA QA/QC CONTROL	20
4	AIR QUALITY MONITORING	21
4.1	GENERAL	21
4.2	SUMMARY OF MONITORING RESULTS	21
5	CONSTRUCTION NOISE MONITORING	23
5.1	GENERAL	23
5.2	SUMMARY OF MONITORING RESULTS	23
6	WATER QUALITY MONITORING	25
6.1	GENERAL	25
6.2	SUMMARY OF MONITORING RESULTS	25
7	WASTE MANAGEMENT	29
7.1	GENERAL WASTE MANAGEMENT	29
7.2	RECORDS OF WASTE QUANTITIES	29
8	SITE INSPECTIONS	31
8.1	REQUIREMENTS	31
9	NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS	34
9.1	NON-COMPLIANCE (EXCEEDANCES)	34
9.2	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	34
10	IMPLEMENTATION STATUS OF MITIGATION MEASURES	37
10.1	GENERAL REQUIREMENTS	37
11	CONCLUSIONS AND RECOMMENDATIONS	38
11.1	CONCLUSIONS	38
11.2	RECOMMENDATIONS	38

LIST OF TABLES

TABLE 2-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACTS
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	IMPACT MONITORING STATIONS - AIR QUALITY
TABLE 3-3	IMPACT MONITORING STATIONS - CONSTRUCTION NOISE
TABLE 3-4	IMPACT MONITORING STATIONS - WATER QUALITY
TABLE 3-5	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-6	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-7	WATER QUALITY MONITORING EQUIPMENT
TABLE 3-8	ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
TABLE 3-9	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 3-10	ACTION AND LIMIT LEVELS FOR WATER QUALITY
TABLE 4-1	SUMMARY OF AIR QUALITY MONITORING RESULTS
TABLE 4-2	SUMMARIES OF BREACHES OF AIR QUALITY A/L LEVELS
TABLE 5-1	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
TABLE 5-2	SUMMARIES OF BREACHES OF CONSTRUCTION NOISE A/L LEVELS
TABLE 6-1	SUMMARY OF THE WATER QUALITY MONITORING RESULTS – CONTRACT 5
TABLE 6-2	SUMMARY OF THE WATER QUALITY MONITORING RESULTS – CONTRACT 2 & 3
TABLE 6-3	SUMMARY OF THE WATER QUALITY MONITORING RESULTS – CONTRACT 6
TABLE 6-4	SUMMARY OF THE WATER QUALITY MONITORING RESULTS – CONTRACT 2 & 6
TABLE 6-5	SUMMARIES OF BREACHES OF THE EXISTING WATER QUALITY A/L LEVELS
TABLE 6-6	SUMMARY OF WATER QUALITY EXCEEDANCE IN THE REPORTING PERIOD
TABLE 7-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 7-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 8-1	SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION – CONTRACT 2
TABLE 8-2	SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION – CONTRACT 3
TABLE 8-3	SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION – CONTRACT 5
TABLE 8-4	SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION – CONTRACT 6
TABLE 8-5	SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION – CONTRACT SS C505
TABLE 9-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 9-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 9-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 10-1	ENVIRONMENTAL MITIGATION MEASURES

LIST OF ANNEXES

APPENDIX A	LAYOUT PLAN OF THE PROJECT
APPENDIX B	ENVIRONMENTAL MANAGEMENT ORGANIZATION CHART
APPENDIX C	MASTER CONSTRUCTION PROGRAMME FOR THE CONTRACTS,
APPENDIX D	DESIGNATED MONITORING LOCATIONS AS RECOMMENDED IN THE APPROVED EM&A MANUAL
APPENDIX E	MONITORING LOCATIONS FOR IMPACT MONITORING
APPENDIX F	EVENT AND ACTION PLAN
APPENDIX G	GRAPHICAL PLOTS FOR MONITORING RESULT
APPENDIX H	WEATHER INFORMATION
APPENDIX I	WASTE FLOW TABLE
APPENDIX J	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES

1 INTRODUCTION

1.1 PROJECT BACKGROUND

1.1.1. Civil Engineering and Development Department is the Project Proponent and the Permit Holder of *Agreement No. CE 45/2008 (CE) Liantang / Heung Yuen Wai Boundary Control Point and Associated Works*, which is a Designated Project to be implemented under Environmental Permit number EP-404/2011/C granted on 12 March 2015.

1.1.2. The Project consists of two main components: Construction of a Boundary Control Point (hereinafter referred as “BCP”); and Construction of a connecting road alignment. Layout plan of the Project is shown in [Appendix A](#).

1.1.3. The proposed BCP is located at the boundary with Shenzhen near the existing Chuk Yuen Village, comprising a main passenger building with passenger and cargo processing facilities and the associated customs, transport and ancillary facilities. The connecting road alignment consists of six main sections:

- 1) Lin Ma Hang to Frontier Closed Area (FCA) Boundary – this section comprises at-grade and viaducts and includes the improvement works at Lin Ma Hang Road;
- 2) Ping Yeung to Wo Keng Shan – this section stretches from the Frontier Closed Area Boundary to the tunnel portal at Cheung Shan and comprises at-grade and viaducts including an interchange at Ping Yeung;
- 3) North Tunnel – this section comprises the tunnel segment at Cheung Shan and includes a ventilation building at the portals on either end of the tunnel;
- 4) Sha Tau Kok Road – this section stretches from the tunnel portal at Wo Keng Shan to the tunnel portal south of Loi Tung and comprises at-grade and viaducts including an interchange at Sha Tau Kok and an administration building;
- 5) South Tunnel – this section comprises a tunnel segment that stretches from Loi Tung to Fanling and includes a ventilation building at the portals on either end of the tunnel as well as a ventilation building in the middle of the tunnel near Lau Shui Heung;
- 6) Fanling – this section comprises the at-grade, viaducts and interchange connection to the existing Fanling Highway.

1.1.4. Action-United Environmental Services & Consulting has been commissioned as an Independent ET to implement the relevant EM&A program in accordance with the approved EM&A Manual, as well as the associated duties.

1.1.5. This is the 10th Quarterly EM&A Summary Report for the “*Liantang/Heung Yuen Wai Boundary Control Point and Associated Works*” under Environmental Permit No. EP-404/2011/C, covering the period from **1 November 2015 to 31 January 2016**.

1.2 REPORT STRUCTURE

1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

Section 1	Introduction
Section 2	Project Organization and Construction progress
Section 3	Summary of Impact monitoring Requirements
Section 4	Air Quality Monitoring
Section 5	Construction Noise Monitoring
Section 6	Water Quality Monitoring
Section 7	Waste Management
Section 8	Non-compliance, Complaints, Notifications of Summons and Successful Prosecutions
Section 9	Implementation Status of Mitigation Measures
Section 10	Conclusions and Recommendations

2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 CONSTRUCTION CONTRACT PACKAGING

2.1.1 To facilitate the project management and implementation, the Project would be divided by the following contracts:

- Contract 2 (CV/2012/08)
- Contract 3 (CV/2012/09)
- Contract 4 (TCSS)
- Contract 5 (CV/2013/03)
- Contract 6 (CV/2013/08)
- Contract 7 (NE/2014/03)
- ArchSD Contract No. SS C505

2.1.2 The details of each contracts is summarized below and the delineation of each contracts is shown in [Appendix A](#).

Contract 2 (CV/2012/08)

2.1.3 Contract 2 has awarded in December 2013 and construction work was commenced on 19 May 2014. Major Scope of Work of the Contract 2 is listed below:

- construction of an approximately 5.2km long dual two-lane connecting road (with about 0.4km of at-grade road and 4.8km of tunnel) connecting the Fanling Interchange with the proposed Sha Tau Kok Interchange;
- construction of a ventilation adit tunnel and the mid-ventilation building;
- construction of the north and south portal buildings of the Lung Shan Tunnel and their associated slope works;
- provision and installation of ventilation system, E&M works and building services works for Lung Shan tunnel and Cheung Shan tunnel and their portal buildings;
- construction of Tunnel Administration Building adjacent to Wo Keng Shan Road and the associated E&M and building services works; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 3 (CV/2012/09)

2.1.4 Contract 3 was awarded in July 2013 and construction work was commenced on 5 November 2013. Major Scope of Work of the Contract 3 is listed below:

- construction of four link roads connecting the existing Fanling Highway and the south portal of the Lung Shan Tunnel;
- realignment of the existing Tai Wo Service Road West and Tai Wo Service Road East;
- widening of the existing Fanling Highway (HyD's entrustment works);
- demolishing existing Kiu Tau vehicular bridge and Kiu Tau footbridge and reconstruction of the existing Kiu Tau Footbridge (HyD's entrustment works); and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 4 (NE/2014/02)

2.1.5 The works of Contract 4 are scheduled to commence in the 3rd quarter of 2015. The work of this Contract includes provision and installation of Traffic Control and Surveillance System and the associated electrical and mechanical works for the Project.

Contract 5 (CV/2013/03)

2.1.6 Contract 5 has awarded in April 2013 and construction work was commenced in August 2013. Major Scope of Work of the Contract 5 is listed below:

- site formation of about 23 hectares of land for the development of the BCP;
- construction of an approximately 1.6 km long perimeter road at the BCP including a 175m long depressed road;
- associated diversion/modification works at existing local roads and junctions including Lin Ma Hang Road;
- construction of pedestrian subway linking the BCP to Lin Ma Hang Road;
- provision of resite area with supporting infrastructure for reprovisioning of the affected village houses; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 6 (CV/2013/08)

2.1.7 Contract 6 was awarded in June 2015 and construction work was expected to be commenced on 23 October 2015. Major Scope of Work of the Contract 6 will be included below:

- construction of an approximately 4.6km long dual two-lane connecting road (with about 0.6km of at-grade road, 3.3km of viaduct and 0.7km of tunnel) connecting the BCP with the proposed Sha Tau Kok Road Interchange and the associated ventilation buildings;
- associated diversion/modification works at access roads to the resite of Chuk Yuen Village;
- provision of sewage collection, treatment and disposal facilities for the BCP and the resite of Chuk Yuen Village;
- construction of a pedestrian subway linking the BCP to Lin Ma Hang Road;
- provisioning of the affected facilities including Wo Keng Shan Road garden; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 7 (NE/2014/03)

2.1.8 Contract 7 has awarded in December 2015 and the construction works of Contract 7 will tentatively commence in February 2016. Major Scope of Work of the Contract 7 would be included below:

- construction of the Hong Kong Special Administrative Region (HKSAR) portion of four vehicular bridge
- construction of one pedestrian bridge crossing Shenzhen (SZ) River (cross boundary bridges)

ArchSD Contract No. SS C505

2.1.9 SS C505 has been awarded in July 2015 and construction work was commenced on 1 September 2015. Major Scope of Work of the SS C505 would be included below:

- passenger-related facilities including processing kiosks and examination facilities for private cars and coaches, passenger clearance building and halls, the interior fitting works for the pedestrian bridge crossing Shenzhen River, etc.;
- cargo processing facilities including kiosks for clearance of goods vehicles, customs inspection platforms, X-ray building, etc.;
- accommodation for the facilities inside of the Government departments providing services in connection with the BCP;
- transport-related facilities inside the BCP including road networks, public transport interchange, transport drop-off and pick-up areas, vehicle holding areas and associated road furniture etc;
- a public carpark; and
- other ancillary facilities such as sewerage and drainage, building services provisions and electronic systems, associated environmental mitigation measure and landscape works.

2.2 PROJECT ORGANIZATION

2.2.1 The project organization is shown in [Appendix B](#). The responsibilities of respective parties are:

Civil Engineering and Development Department (CEDD)

- 2.2.2 CEDD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by CEDD to audit the results of the EM&A works carried out by the ET.

Architectural Services Department (ArchSD)

- 2.2.3 ArchSD acts as the works agent for Development Bureau (DEVB), for Contract SS C505 Liantang/Heung Yuen Wai Boundary Control Point (BCP) – BCP Buildings and Associated Facilities.

Environmental Protection Department (EPD)

- 2.2.4 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

Ronald Lu & Partners (Hong Kong) Ltd (The Architect)

- 2.2.5 Ronald Lu & Partners (Hong Kong) Ltd is appointed by ArchSD as an Architect for Contract SS C505 Liantang/ Heung Yuen Wai Boundary Control Point (BCP) – BCP Buildings and Associated Facilities. It is responsible for overseeing the construction works of Contract SS C505 and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the Architect with respect to EM&A are:
- Monitor the Contractors' compliance with contract specifications, including the implementation and operation of the environmental mitigation measures and their effectiveness
 - Monitor Contractors' and ET's compliance with the requirements in the Environmental Permit (EP) and EM&A Manual
 - Facilitate ET's implementation of the EM&A programme
 - Participate in joint site inspection by the ET and IEC
 - Oversee the implementation of the agreed Event / Action Plan in the event of any exceedance
 - Adhere to the procedures for carrying out complaint investigation
 - Liaison with DSD, Engineer/Engineer's Representative, ET, IEC and the Contractor of the "Construction of the DSD's Regulation of Shenzhen River Stage 4 (RSR 4)" Project discussing regarding the cumulative impact issues.

Engineer or Engineers Representative (ER)

- 2.2.6 The ER is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:
- Monitor the Contractors' compliance with contract specifications, including the implementation and operation of the environmental mitigation measures and their effectiveness
 - Monitor Contractors's, ET's and IEC's compliance with the requirements in the Environmental Permit (EP) and EM&A Manual
 - Facilitate ET's implementation of the EM&A programme
 - Participate in joint site inspection by the ET and IEC
 - Oversee the implementation of the agreed Event / Action Plan in the event of any exceedance
 - Adhere to the procedures for carrying out complaint investigation
 - Liaison with DSD, Engineer/Engineer's Representative, ET, IEC and the Contractor of the "Construction of the DSD's Regulation of Shenzhen River Stage 4 (RSR 4)" Project discussing regarding the cumulative impact issues.

The Contractor(s)

- 2.2.7 There will be one contractor for each individual works contract. The Contractor(s) should report

to the ER. The duties and responsibilities of the Contractor are:

- Comply with the relevant contract conditions and specifications on environmental protection
- Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of EM & A Facilitate ET's monitoring and site inspection activities
- Participate in the site inspections by the ET and IEC, and undertake any corrective actions
- Provide information / advice to the ET regarding works programme and activities which may contribute to the generation of adverse environmental impacts
- Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event / Action Plans
- Implement measures to reduce impact where Action and Limit levels are exceeded
- Adhere to the procedures for carrying out complaint investigation

Environmental Team (ET)

2.2.8 One ET will be employed for this Project. The ET shall not be in any way an associated body of the Contractor(s), and shall be employed by the Project Proponent/Contractor to conduct the EM&A programme. The ET should be managed by the ET Leader. The ET Leader shall be a person who has at least 7 years' experience in EM&A and has relevant professional qualifications. Suitably qualified staff should be included in the ET, and resources for the implementation of the EM&A programme should be allocated in time under the Contract(s), to enable fulfillment of the Project's EM&A requirements as specified in the EM&A Manual during construction of the Project. The ET shall report to the Project Proponent and the duties shall include:

- Monitor and audit various environmental parameters as required in this EM&A Manual
- Analyse the environmental monitoring and audit data, review the success of EM&A programme and the adequacy of mitigation measures implemented, confirm the validity of the EIA predictions and identify any adverse environmental impacts arising
- Carry out regular site inspection to investigate and audit the Contractors' site practice, equipment/plant and work methodologies with respect to pollution control and environmental mitigation, and effect proactive action to pre-empt problems
- Monitor compliance with conditions in the EP, environmental protection, pollution prevention and control regulations and contract specifications
- Audit environmental conditions on site
- Report on the environmental monitoring and audit results to EPD, the ER, the IEC and Contractor(s) or their delegated representatives
- Recommend suitable mitigation measures to the Contractor in the case of exceedance of Action and Limit levels in accordance with the Event and Action Plans
- Liaise with the IEC on all environmental performance matters and timely submit all relevant EM&A proforma for approval by IEC
- Advise the Contractor(s) on environmental improvement, awareness, enhancement measures etc., on site
- Adhere to the procedures for carrying out complaint investigation
- Liaison with the client departments, Engineer/Engineer's Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

Independent Environmental Checker (IEC)

2.2.9 One IEC will be employed for this Project. The Independent Environmental Checker (IEC) should not be in any way an associated body of the Contractor(s) or the ET for the Project. The IEC should be employed by the Permit Holder (i.e., CEDD) prior to the commencement of the construction of the Project. The IEC should have at least 10 years' experience in EM&A and have relevant professional qualifications. The duty of IEC should be:

- Provide proactive advice to the ER and the Project Proponent on EM&A matters related to the project, independent from the management of construction works, but empowered to audit the environmental performance of construction

- Review and audit all aspects of the EM&A programme implemented by the ET
- Review and verify the monitoring data and all submissions in connection with the EP and EM&A Manual submitted by the ET
- Arrange and conduct regular, at least monthly site inspections of the works during construction phase, and ad hoc inspections if significant environmental problems are identified
- Check compliance with the agreed Event / Action Plan in the event of any exceedance
- Check compliance with the procedures for carrying out complaint investigation
- Check the effectiveness of corrective measures
- Feedback audit results to ET by signing off relevant EM&A proforma
- Check that the mitigation measures are effectively implemented
- Report the works conducted, the findings, recommendation and improvement of the site inspections, after reviewing ET's and Contractor's works, and advices to the ER and Project Proponent on a monthly basis
- Liaison with the client departments, Engineer/Engineer's Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

2.3 CONCURRENT PROJECTS

2.3.1 The concurrent construction works that may be carried out include, but not limited to, the following:

- (a) Regulation of Shenzhen River Stage IV;
- (b) Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange – Contract No. HY/2012/06;
- (c) Construction of BCP facilities in Shenzhen.

2.4 CONSTRUCTION PROGRESS

2.4.1 In the Reporting Period, the major construction activity conducted under the Project is located in Contracts 2, 3, 5, 6 and SS C505 and they are summarized in below. Moreover, the master construction program of the Contract 2, Contract 3, Contract 5, Contract 6 and SS C505 are enclosed in [Appendix C](#). For Contract 7, construction activities were scheduled to commence in February 2016 and therefore no construction activities was undertaken in the Reporting Period.

Contract 2 (CV/2012/08)

2.4.2 Construction work of Contract 2 was commenced on 19 May 2014, the following activities were conducted in the Reporting Period.

Mid-Vent Portal	<ul style="list-style-type: none"> • Cavern excavation • Tube excavation (NB + SB) towards North Portal • Adit invert slab • Building works foundation • Installation of blast curtain
North Portal	<ul style="list-style-type: none"> • Slope stabilization and retaining wall • Southbound tunnel door erection • Northbound top heading canopies • Northbound top heading excavation and tunnel enlargement • Tunnel Boring Machine excavation and initial drive
South Portal	<ul style="list-style-type: none"> • Southbound and Northbound Drill and Blast excavation • Building works foundation and substructure
Admin Building	<ul style="list-style-type: none"> • Building works foundation

Contract 3 (CV/2012/09)

2.4.3 Contract commenced in November 2013, the following activities were conducted in the Reporting

Period.

- Cable detection and trial trenches
- Decking construction for Bridge E
- E&M work for new valve control & Telemetry House
- Filling works at Tong Hang East
- Storm drain laying
- Noise barrier construction
- Pier / pier table construction
- Pile cap works
- Piling works
- Portal beam construction
- Pre-drilling
- Road works at Fanling Highway
- Retaining Wall construction
- Socket H-pile installation
- Tree felling works
- Utilities duct laying
- Viaduct segment erection
- Portal beam construction
- Slope works
- Water works
- Sewer works
- FRP Lining on existing water main

Contract 4 (NE/2014/02)

2.4.4 The contract has not yet awarded.

Contract 5 (CV/2013/03)

2.4.5 Contract commenced in August 2013, the following activities were conducted in the Reporting Period.

- Construction of rising main at existing Lin Ma Hang (LMH) Road
- Drainage works at Road L15
- Diversion of Underground Utility (UU) at existing LMH Road
- Construction of secondary boundary fencing
- Filling and drainage works for ArchSD permanent office
- Construction of Depressed Road at BCP3
- Additional works (Access Works) for Village House at RS4
- Drainage works at existing/proposed LMH Road
- Brick laying at footpath of proposed LMH road
- Irrigation at proposed LMH Road
- Formation works at BCPB Area
- Installation of UU at proposed and existing LMH road
- Road works (kerb laying) for proposed and existing LMH road and L15 Road
- Irrigation system at proposed and existing LMH Road
- Water works at existing LMH Road
- Bituminous laying at existing & proposed LMH road and L15 Road
- Construction of Pavilion at Chung Yuen Ha Village
- Preparation works for planting at proposed LMH road
- Remaining formation works at BCPB Area

Contract 6 (CV/2013/08)

2.4.6 Contract 6 has awarded in June 2015 and construction work was commenced on 23 October 2015. In this Reporting Period, construction activities conducted are listed below:

- Site Clearance
- Slope Works
- Site Accesses Construction

- Ground Investigation (GI) Works
- Soil nail
- Bored piling

Contract 7 (NE/2014/03)

2.4.7 Construction works of Contract 7 did not commence in the reporting period

Contract SS C505

2.4.8 Contract SS C505 has awarded in July 2015 and construction work was commenced on 1 September 2015. In this Reporting Period, construction activities conducted are listed below:

- Excavation & fill works
- Predrilling
- Pre-boring
- Percussive piling
- Pile caps
- Site office set-up
- Structural works
- Bored piling
- Assembly of crawler crane
- Site office / training centre set-up
- Mock up for curtain wall
- Weighbridge works
- Construction of Prototype A

2.5 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.5.1 In according to the EP, the required documents have submitted to EPD for retention which listed in below:

- Project Layout Plans of Contracts 2, 3, 5, 6, 7 and SS C505
- Landscape Plan
- Topsoil Management Plan
- Environmental Monitoring and Audit Programme
- Baseline Monitoring Report (TCS00690/13/600/R0030v3) for the Project
- Waste Management Plan of the Contracts 2, 3, 5, 6 and SS C505
- Contamination Assessment Plan (CAP) for Po Kat Tsai, Loi Tung and the workshops in Fanling
- Contamination Assessment Report (CAR) for Po Kat Tsai, Loi Tung and the workshops in Fanling
- Vegetation Survey Report
- Woodland Compensation Plan
- Habitat Creation Management Plan
- Wetland Compensation Plan

2.5.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of each contracts are presented in **Table 2-1**.

Table 2-1 Status of Environmental Licenses and Permits of the Contracts

Item	Description	License/Permit Status		
		Ref. no.	Effective Date	Expiry Date
Contract 2				
1	Air pollution Control (Construction Dust) Regulation	Ref No.: 368864	31 Dec 2013	Till Contract ends
2	Chemical Waste Producer Registration	<i>North Portal</i> Waste Producers Number: No.5213-652-D2523-01	25 Mar 2014	Till Contract ends

Item	Description	License/Permit Status		
		Ref. no.	Effective Date	Expiry Date
		<i>Mid-Vent Portal</i> Waste Producers Number: No.5213-634-D2524-01	25 Mar 2014	Till Contract ends
		<i>South Portal</i> Waste Producers Number: No.5213-634-D2526-01	9 Apr 2014	Till Contract ends
3	Water Pollution Control Ordinance - Discharge License	No.WT00018374-2014	3 Mar 2014	28 Feb 2019
		No.: W5/1I389	28 Mar 2014	31 Mar 2019
		No.: W5/1I390	19 June 2014	31 Mar 2019
		No.: W5/1I391	28 Mar 2014	17 Dec 2015
		No. WT00023063-2015 (Variation of W5/1I391)	18 Dec 2015	31-Mar -2019
		No.: W5/1I392	28 Mar 2014	31 Mar 2019
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7019105	8 Jan 2014	Till Contract ends
5	Construction Noise Permit	GW-RN0304-15	19 May 2015	14 Nov 2015
		GW-RN0468-15	29 Aug 2015	28 Nov 2015
		GW-RN0467-15	23 Aug 2015	22 Nov 2015
		GW-RN0479-15	31 Jul 2015	29 Jan 2016
		GW-RN0562-15	7 Sep 2015	6 Dec 2015
		GW-RN0606-15	25 Sep 2015	24 Nov 2015
		GW-RN0678-15	1 Nov 2015	31 Jan 2016
		GW-RN0718-15	25 Nov 2015	24 Jan 2016
		GW-RN0724-15	17 Nov 2015	16 Dec 2015
		GW-RN0738-15	18 Nov 2015	8 May 2016
		GW-RN0760-15	26 Nov 2015	27 Feb 2016
		GW-RN0761-15	28 Nov 2015	27 Feb 2016
		GW-RN0795-15	7 Dec 2015	6 Jun 2016
		GW-RN0838-15	24-Dec-2015	23-Feb-2016
		GW-RN0875-15	24-Dec-2015	23-Feb-2016
GW-RN0893-15	01-Jan-2016	27-Jun-2016		
Contract 3				
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 362101	17 Jul 2013	Till Contract ends
2	Chemical Waste Producer Registration	Waste Producers Number: No.:5113-634-C3817-01	7 Oct 2013	Till Contract ends
3	Water Pollution Control Ordinance - Discharge License	No.:WT00016832 – 2013	28 Aug 13	31 Aug 2018
4	Waste Disposal Regulation - Billing Account for Disposal	Account No. 7017914	2 Aug 13	Till Contract ends

Item	Description	License/Permit Status		
		Ref. no.	Effective Date	Expiry Date
	of Construction Waste			
5	Construction Noise Permit	GW-RN0334-15	8 Jun 2015	7 Dec 2015
		GW-RN0428-15	9 Jul 2015	31 Dec 2015
		GW-RN0473-15	29 Jul 2015	17 Dec 2015
		GW-RN0461-15	5 Aug 2015	8 Jan 2016
		GW-RN0495-15	12 Aug 2015	11 Feb 2016
		GW-RN0497-15	14 Aug 2015	13 Feb 2016
		GW-RN0488-15	6 Sep 2015	22 Nov 2015
		GW-RN0525-15	29 Aug 2015	13 Feb 2016
		GW-RN0542-15	1 Sep 2015	25 Feb 2016
		GW-RN0608-15	28 Sep 2015	29 Feb 2016
		GW-RN0633-15	15 Oct 2015	29 Feb 2016
		GW-RN0655-15	1 Dec 2015	29 Feb 2016
		GW-RN0677-15	26 Oct 2015	29 Feb 2016
		GW-RN0699-15	10 Nov 2015	27 Feb 2016
		GW-RN0695-15	29 Nov 2015	28 Feb 2016
		GW-RN0712-15	16 Nov 2015	29 Feb 2016
		GW-RN0736-15	24 Nov 2015	29 Feb 2016
		GW-RN0765-15	1 Dec 2015	27 Feb 2016
		GW-RN0812-15	20 Dec 2015	29 Feb 2016
		GW-RN0837-15	23 Dec 2015	29 Feb 2016
GW-RN0892-15	9 Jan 2016	8 July 2016		
GW-RN0894-15	5 Jan 2016	27 Feb 2016		
GW-RN0001-16	8 Jan 2016	27 Feb 2016		
GW-RN0049-16	26 Jan 2016	29 Feb 2016		
Contract 5				
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 359338	13 May 2013	Till the end of Contract
2	Chemical Waste Producer Registration	Waste Producers Number No.: 5213-642-S3735-01	8 Jun 2013	Till the end of Contract
3	Water Pollution Control Ordinance - Discharge License	No.: W5/1G44/1	8 Jun 13	30 Jun 2018
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7017351	29 Apr 13	Till the end of Contract
Contract 6				
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 390614	29 Jun 2015	Till the end of Contract

Item	Description	License/Permit Status		
		Ref. no.	Effective Date	Expiry Date
2	Chemical Waste Producer Registration	Waste Producers Number No.: 5213-652-C3969-01	31 Aug 2015	Till the end of Contract
3	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7022707	9 Jul 2015	Till the end of Contract
4	Water Pollution Control Ordinance - Discharge License	Application is under consideration by EPD		
5	Construction Noise Permit	GW-RN0681-15	26 Oct 2015	25 Apr 2016
6	Construction Noise Permit	GW-RN0683-15	26 Oct 2015	25 Apr 2016
Contract SS C505				
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 390974	13 Jul 2015	Till the end of Contract
2	Chemical Waste Producer Registration	Waste Producer No.: 5213-642-L1048-07	16 Sep 2015	Till the end of Contract
3	Water Pollution Control Ordinance - Discharge License	Licence No.: WT00022774-2015	17 Nov 2015	30 Nov 2020
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7022831	23 Jul 2015	Till the end of Contract
5	Construction Noise Permit	PP-RN0027-15	5 Oct 2015	2 Apr 2016
		PP-RN0032-15	23 Nov 2015	22 Jan 2016
		GW-RN0602-15	23 Sep 2015	5 Nov 2015
		GW-RN0688-15	6 Nov 2015	26 Nov 2015
		GW-RN0768-15	27 Nov 2015	22 Jan 2016
		GW-RN0865-15	23 Dec 2015	22 Jan 2016
		PP-RN0002-16	23 Jan 2016	22 Mar 2016
GW-RN0023-16	23 Jan 2016	22 Mar 2016		

3 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

3.1 GENERAL

3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.

3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:

- Air quality;
- Construction noise; and
- Water quality

3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 3-1 Summary of EM&A Requirements

Environmental Issue	Parameters
Air Quality	<ul style="list-style-type: none"> • 1-hour TSP by Real-Time Portable Dust Meter; and • 24-hour TSP by High Volume Air Sampler.
Noise	<ul style="list-style-type: none"> • $L_{eq(30min)}$ in normal working days (Monday to Saturday) 07:00-19:00 except public holiday; and • 3 sets of consecutive $L_{eq(5min)}$ on restricted hours i.e. 19:00 to 07:00 next day, and whole day of public holiday or Sunday • Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.
Water Quality	In-situ Measurements <ul style="list-style-type: none"> • Dissolved Oxygen Concentration (mg/L); • Dissolved Oxygen Saturation (%); • Turbidity (NTU); • pH unit; • Water depth (m); and • Temperature (°C).
	Laboratory Analysis <ul style="list-style-type: none"> • Suspended Solids (mg/L)

3.3 MONITORING LOCATIONS

3.3.1 The designated monitoring locations as recommended in the *EM&A Manual* are shown in [Appendix D](#). As the access to some of the designated monitoring locations was questionable due to safety reason or denied by the landlords, alternative locations therefore have had proposed. The proposed alternative monitoring locations has updated in the revised EM&A Programme which verified by IEC and certified by ET Leader prior submitted to EPD on 10 July 2013. *Table 3-2*, *Table 3-3* and *Table 3-4* are respectively listed the air quality, construction noise and water quality monitoring locations for the Project and a map showing these monitoring stations is presented in [Appendix E](#).

Table 3-2 Impact Monitoring Stations - Air Quality

Station ID	Description	Works Area	Related to the Work Contract
AM1a*	Garden Farm, Tsung Yuen Ha Village	BCP	ArchSD SS C505 Contract 5
AM2	Village House near Lin Ma Hang Road	LMH to Frontier Closed Area	Contract 5, Contract 6

Station ID	Description	Works Area	Related to the Work Contract
AM3	Ta Kwu Ling Fire Service Station of Ta Kwu Ling Village.	LMH to Frontier Closed Area	Contract 5, Contract 6
AM4b [^]	House no. 10B1 Nga Yiu Ha Village	LMH to Frontier Closed Area	Contract 6
AM5a [^]	Ping Yeung Village House	Ping Yeung to Wo Keng Shan	Contract 6
AM6	Wo Keng Shan Village House	Ping Yeung to Wo Keng Shan	Contract 6
AM7b [@]	Loi Tung Village House	Sha Tau Kok Road	Contract 2 Contract 6
AM8	Po Kat Tsai Village No. 4	Po Kat Tsai	Contract 2
AM9b [#]	Nam Wa Po Village House No. 80	Fanling	Contract 3

Proposal for the change of air quality monitoring location from AM9a to AM9b was submitted to EPD on 4 Nov 2013 after verified by the IEC and it was approved by EPD (EPD's ref.: (15) in EP 2/N7/A/52 Pt.10 dated 8 Nov 2013).

* Proposal for the change of air quality monitoring location from AM1 to AM1a was submitted to EPD on 24 March 2014 after verified by the IEC. It was approved by EPD (EPD's ref.: (6) in EP 2/N7/A/52 Pt.12 dated 9 Jun 2014).

@ Proposal for the change of air quality monitoring location from AM7a to AM7b was submitted to EPD on 4 June 2014 after verified by the IEC. It was approved by EPD (EPD's ref.: (7) in EP 2/N7/A/52 Pt.12 dated 9 Jun 2014).

Table 3-3 Impact Monitoring Stations - Construction Noise

Station ID	Description	Works Area	Related to the Work Contract
NM1	Tsung Yuen Ha Village House No. 63	BCP	ArchSD SS C505 Contract 5
NM2	Village House near Lin Ma Hang Road	Lin Ma Hang to Frontier Closed Area	Contract 5, Contract 6
NM3	Ping Yeung Village House (facade facing northeast)	Ping Yeung to Wo Keng Shan	Contract 6
NM4	Wo Keng Shan Village House	Ping Yeung to Wo Keng Shan	Contract 6
NM5	Village House, Loi Tung	Sha Tau Kok Road	Contract 2, Contract 6
NM6	Tai Tong Wu Village House 2	Sha Tau Kok Road	Contract 2, Contract 6
NM7	Po Kat Tsai Village	Po Kat Tsai	Contract 2
NM8	Village House, Tong Hang	Fanling	Contract 2 Contract 3
NM9	Village House, Kiu Tau Village	Fanling	Contract 3
NM10	Nam Wa Po Village House No. 80	Fanling	Contract 3

Table 3-4 Impact Monitoring Stations - Water Quality

Station ID	Description	Coordinates of Designated / Alternative Location		Nature of the location	Related to the Work Contract
WM1	Downstream of Kong Yiu Channel	833 679	845 421	Alternative location located at upstream 51m of the designated location	ArchSD SS C505 Contract 5
WM1-Control	Upstream of Kong Yiu	834 185	845 917	NA	ArchSD SS C505

Station ID	Description	Coordinates of Designated / Alternative Location		Nature of the location	Related to the Work Contract
	Channel				Contract 5
WM2A	Downstream of River Ganges	834 204	844 471	Alternative location located at downstream 81m of the designated location	Contract 6
WM2A-Control	Upstream of River Ganges	835 270	844 243	Alternative location located at upstream 78m of the designated location	Contract 6
WM2B	Downstream of River Ganges	835 433	843 397	NA	Contract 6
WM2B-Control	Upstream of River Ganges	835 835	843 351	Alternative location located at downstream 31m of the designated location	Contract 6
WM3	Downstream of River Indus	836 324	842 407	NA	Contract 2# Contract 6
WM3-Control	Upstream of River Indus	836 763	842 400	Alternative location located at downstream 26m of the designated location	Contract 2# Contract 6
WM4	Downstream of Ma Wat Channel	833 850	838 338	Alternative location located at upstream 11m of the designated location	Contract 2 Contract 3
WM4-Control A	Kau Lung Hang Stream	834 028	837 695	Alternative location located at downstream 28m of the designated location	Contract 2 Contract 3
WM4-Control B	Upstream of Ma Wat Channel	833760	837395	Alternative location located at upstream 15m of the designated location	Contract 2 Contract 3

Remark: # updated since Contract 6 commenced on 23 October 2016.

3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of impact monitoring are stipulated in *Sections 2.1.6, 3.1.5 and 4.1.6* of the approved *EM&A Manual* and presented as follows.

Air Quality Monitoring

3.4.2 Frequency of impact air quality monitoring is as follows:

- 1-hour TSP 3 times every six days during course of works
- 24-hour TSP Once every 6 days during course of works.

Noise Monitoring

3.4.3 One set of $L_{eq(30min)}$ as 6 consecutive $L_{eq(5min)}$ between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as “the restricted hours”), 3 consecutive $L_{eq(5min)}$ measurement will depended CNP requirements to undertake. Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.

Water Quality Monitoring

3.4.4 The water quality monitoring frequency shall be 3 days per week during course of works. The interval between two sets of monitoring shall not be less than 36 hours.

3.5 MONITORING EQUIPMENT

Air Quality Monitoring

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (*Part 50*), *Appendix B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve.
- 3.5.2 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.3 All equipment to be used for air quality monitoring is listed in *Table 3-5*.

Table 3-5 Air Quality Monitoring Equipment

Equipment	Model
24-Hour TSP	
High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170
Calibration Kit	TISCH Model TE-5025A
1-Hour TSP	
Portable Dust Meter	Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter

Wind Data Monitoring Equipment

- 3.5.4 According to the approved EM&A Manual, wind data monitoring equipment shall also be provided and set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:
- 1) The wind sensors should be installed 10 m above ground so that they are clear of obstructions or turbulence caused by buildings.
 - 2) The wind data should be captured by a data logger. The data shall be downloaded for analysis at least once a month.
 - 3) The wind data monitoring equipment should be re-calibrated at least once every six months.
 - 4) Wind direction should be divided into 16 sectors of 22.5 degrees each.
- 3.5.5 ET has liaised with the landlords of the successful granted HVS installation premises. However, the owners rejected to provide premises for wind data monitoring equipment installation.
- 3.5.6 Under this situation, the ET proposed alternative methods to obtain representative wind data. Meteorological information as extracted from “the Hong Kong Observatory Ta Kwu Ling Station” is alternative method to obtain representative wind data. For Ta Kwu Ling Station, it is located nearby the Project site. Moreover, this station is located at 15m above mean sea level while its anemometer is located at 13m above the existing ground which in compliance with the general setting up requirement. Furthermore, this station also can be to provide the humidity, rainfall, and air pressure and temperature etc. meteorological information. In Hong Kong of a lot development projects, weather information extracted from Hong Kong Observatory is common alternative method if weather station installation not allowed.

Noise Monitoring

- 3.5.7 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m s⁻¹.

3.5.8 Noise monitoring equipment to be used for monitoring is listed in *Table 3-6*.

Table 3-6 Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	B&K Type 2238 or Rion NL-14 or Rion NL-31 or Rion NL-52
Calibrator	B&K Type 4231
Portable Wind Speed Indicator	Testo Anemometer

3.5.9 Sound level meters listed above comply with the *International Electrotechnical Commission Publications 651: 1979 (Type 1)* and *804: 1985 (Type 1)* specifications, as recommended in TM issued under the NCO. The acoustic calibrator and sound level meter to be used in the impact monitoring will be calibrated yearly.

Water Quality Monitoring

3.5.10 DO and water temperature should be measured in-situ by a DO/temperature meter. The instrument should be portable and weatherproof using a DC power source. It should have a membrane electrode with automatic temperature compensation complete with a cable. The equipment should be capable of measuring:

- DO level in the range of 0-20 mg/l and 0-200% saturation; and
- temperature of between 0 and 45 degree Celsius.

3.5.11 A portable pH meter capable of measuring a range between 0.0 and 14.0 should be provided to measure pH under the specified conditions accordingly to the APHA Standard Methods.

3.5.12 The instrument should be portable and weatherproof using a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0-1000 NTU.

3.5.13 A portable, battery-operated echo sounder or tape measure will be used for the determination of water depth at each designated monitoring station as appropriate.

3.5.14 A water sampler e.g. Kahlsico Water Sampler, which is a transparent PVC cylinder with capacity not less than 2 litres, will be used for water sampling if water depth over than 0.5m. For sampling from very shallow water depths e.g. <0.5 m, water sample collection will be directly from water surface below 100mm use sampling plastic bottle to avoid inclusion of bottom sediment or humus. Moreover, Teflon/stainless steel bailer or self-made sampling buckets maybe used for water sampling. The equipment used for sampling will be depended the sampling location and depth situations.

3.5.15 Water samples for laboratory measurement of SS will be collected in high density polythene bottles, packed in ice (cooled to 4 °C without being frozen), and delivered to the laboratory in the same day as the samples were collected.

3.5.16 Analysis of suspended solids should be carried out in a HOKLAS or other accredited laboratory. Water samples of about 1L should be collected at the monitoring stations for carrying out the laboratory suspended solids determination. The SS determination work should start within 24 hours after collection of the water samples. The SS analyses should follow the *APHA Standard Methods 2540D* with Limit of Reporting of 2 mg/L.

3.5.17 Water quality monitoring equipment used in the impact monitoring is listed in *Table 3-7*. Suspended solids (SS) analysis is carried out by a local HOKLAS-accredited laboratory, namely *ALS Technichem (HK) Pty Ltd*.

Table 3-7 Water Quality Monitoring Equipment

Equipment	Model
Water Depth Detector	Eagle Sonar or tape measures
Water Sampler	A 2-litre transparent PVC cylinder with latex cups at both ends or

Equipment	Model
	teflon/stainless steel bailer or self-made sampling bucket
Thermometer & DO meter	YSI Professional Plus / YSI 6820/650MDS / YSI PRO20 Handheld Dissolved Oxygen Instrument / YSI 550A Multifunctional Meter
pH meter	AZ8685 pH pen-style meter / YSI Professional Plus / YSI 6820/650MDS
Turbidimeter	Hach 2100Q
Sample Container	High density polythene bottles (provided by laboratory)
Storage Container	'Willow' 33-liter plastic cool box with Ice pad

3.6 MONITORING METHODOLOGY

1-hour TSP Monitoring

- 3.6.1 The 1-hour TSP monitor was a brand named "Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter" which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
- A pump to draw sample aerosol through the optic chamber where TSP is measured;
 - A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
 - A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.

- 3.6.2 The 1-hour TSP meter is used within the valid period as follow manufacturer's Operation and Service Manual.

24-hour TSP Monitoring

- 3.6.3 The equipment used for 24-hour TSP measurement is Tisch Environmental, Inc. Model TE-5170 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation, Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
- An anodized aluminum shelter;
 - A 8"x10" stainless steel filter holder;
 - A blower motor assembly;
 - A continuous flow/pressure recorder;
 - A motor speed-voltage control/elapsed time indicator;
 - A 7-day mechanical timer, and
 - A power supply of 220v/50 Hz
- 3.6.4 The HVS is operated and calibrated on a regular basis in accordance with the manufacturer's instruction using Tisch Calibration Kit Model TE-5025A. Calibration would carry out in two month interval.
- 3.6.5 24-hour TSP is collected by the ET on filters of HVS and quantified by a local HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (ALS), upon receipt of the samples. The ET keep all the sampled 24-hour TSP filters in normal air conditioned room conditions, i.e. 70% RH (Relative Humidity) and 25°C, for six months prior to disposal.

Noise Monitoring

- 3.6.6 Noise measurements were taken in terms of the A-weighted equivalent sound pressure level (L_{eq}) measured in decibels dB(A). Supplementary statistical results (L_{10} and L_{90}) were also obtained for reference.
- 3.6.7 During the monitoring, all noise measurements were performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (L_{eq}). $L_{eq(30min)}$ in six

consecutive $Leq_{(5min)}$ measurements were used as the monitoring parameter for the time period between 0700-1900 hours on weekdays; and also $Leq_{(15min)}$ in three consecutive $Leq_{(5min)}$ measurements is used as monitoring parameter for other time periods (e.g. during restricted hours), if necessary.

- 3.6.8 Prior of noise measurement, the accuracy of the sound level meter is checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The checking was performed before and after the noise measurement.

Water Quality

- 3.6.9 Water quality monitoring is conducted at the designated locations. The sampling produce with the in-situ monitoring are presented as below:

Sampling Procedure

- 3.6.10 A Digital Global Positioning System (GPS) is used to identify the designated monitoring stations prior to water sampling. A portable, battery-operated echo sounder is used for the determination of water depth at each station. At each station, water sample would be collected from 0.1m below water surface or the water surface to prevent the river bed sediment for stirring.
- 3.6.11 The sample container will be rinsed with a portion of the water sample. The water sample then will be transferred to the high-density polythene bottles as provided by the laboratory, labeled with a unique sample number and sealed with a screw cap.
- 3.6.12 Before sampling, general information such as the date and time of sampling, weather condition as well as the personnel responsible for the monitoring would be recorded on the field data sheet.
- 3.6.13 A 'Willow' 33-liter plastic cool box packed with ice will be used to preserve the water samples prior to arrival at the laboratory for chemical determination. The water temperature of the cool box is maintained at a temperature as close to 4⁰C as possible without being frozen. Samples collected are delivered to the laboratory upon collection.

In-situ Measurement

- 3.6.14 Instrument including YSI Professional Plus or YSI 6820/650MDS or YSI PRO20 Handheld Dissolved Oxygen Instrument or YSI 550A Multifunctional Meter is used for water in-situ measures, which automates the measurements and data logging of temperature, dissolved oxygen and dissolved oxygen saturation. Before each round of monitoring, the dissolved oxygen probe would be calibrated by the wet bulb method.
- 3.6.15 A portable AZ8685 pH pen-style meter or YSI Professional Plus or YSI 6820/650MDS is used for in-situ pH measurement. The pH meter is capable of measuring pH in the range of 0 – 14 and readable to 0.1.
- 3.6.16 A portable Hach 2100Q Turbidimeter or YSI Professional Plus or YSI 6820/650MDS is used for in-situ turbidity measurement. The turbidity meter is capable of measuring turbidity in the range of 0 – 1000 NTU. StablCal[®] Standards of known NTU are used for calibration of the instrument before and after measurement.
- 3.6.17 All in-situ measurement equipment are calibrated by HOKLAS accredited laboratory of three month interval.

Laboratory Analysis

- 3.6.18 All water samples are analyzed with Suspended Solids (SS) as specified in the *EM&A Manual* by a local HOKLAS-accredited testing laboratory (ALS Technichem (HK) Pty Ltd HOKLAS registration no. 66). SS analysis is determined by the laboratory upon receipt of the water samples using *APHA Standard Methods 2540D* (namely ALS Method EA-025 as accredited

HOKLAS Scheme) started within 48 hours of water sample receipt.

3.7 EQUIPMENT CALIBRATION

- 3.7.1 Calibration of the HVS is performed upon installation and thereafter at bimonthly intervals in accordance with the manufacturer's instruction using the certified standard calibrator (TISCH Model TE-5025A). Moreover, the Calibration Kit would be calibrated annually. The calibration data are properly documented and the records are maintained by ET for future reference.
- 3.7.2 The 1-hour TSP meter was calibrated by the supplier prior to purchase. Zero response of the equipment would be checked before and after each monitoring event. Annually calibration with the High Volume Sampler (HVS) in same condition would be undertaken by the Laboratory.
- 3.7.3 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.
- 3.7.4 All water quality monitoring equipment is calibrated by HOKLAS accredited laboratory of three month intervals.
- 3.7.5 The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are presented in the relevant monthly EM&A reports.

3.8 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

- 3.8.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise and water quality criteria were set up, namely Action and Limit levels are listed in *Tables 3-8, 3-9 and 3-10*.

Table 3-8 Action and Limit Levels for Air Quality Monitoring

Monitoring Station	Action Level ($\mu\text{g}/\text{m}^3$)		Limit Level ($\mu\text{g}/\text{m}^3$)	
	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
AM1/ AM1a	265	143	500	260
AM2	268	149		
AM3	269	145		
AM4a / AM4b	267	148		
AM5 / AM5a	268	143		
AM6	269	148		
AM7a / AM7b	275	156		
AM8	269	144		
AM9a / AM9b	271	151		

Table 3-9 Action and Limit Levels for Construction Noise

Monitoring Location	Action Level	Limit Level in dB(A)
	Time Period: 0700-1900 hours on normal weekdays	
NM1, NM2, NM3, NM4, NM5, NM6, NM7, NM8, NM9, NM10	When one or more documented complaints are received	75 dB(A) ^{Note 1 & Note 2}

Note 1: Acceptable Noise Levels for school should be reduced to 70 dB(A) and 65 dB(A) during examination period

Note 2: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the NCA have to be followed.

Table 3-10 Action and Limit Levels for Water Quality

Parameter	Performance criteria	Monitoring Location				
		WM1	WM2A	WM2B	WM3	WM4
DO (mg/L)	Action Level	(*)4.23	(**)4.00	(*)4.74	(**)4.00	(*)4.14
	Limit Level	(#)4.19	(**)4.00	(#)4.60	(**)4.00	(#)4.08
Turbidity (NTU)	Action Level	51.3	24.9	11.4	13.4	35.2
		AND 120% of upstream control station of the same day				
	Limit Level	67.6	33.8	12.3	14.0	38.4
SS (mg/L)	Action Level	54.5	14.6	11.8	12.6	39.4
		AND 120% of upstream control station of the same day				
	Limit Level	64.9	17.3	12.4	12.9	45.5
		AND 130% of upstream control station of the same day				

Remarks:

- (*) The Proposed **Action Level** of Dissolved Oxygen is adopted to be used 5%-ile of baseline data
- (**) The Proposed **Action & Limit Level** of Dissolved Oxygen is used 4mg/L
- (#) The Proposed **Limit Level** of Dissolved Oxygen is adopted to be used 1%-ile of baseline data

3.8.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in [Appendix F](#).

3.9 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.9.1 All monitoring data will be handled by the ET’s in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database properly maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.
- 3.9.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.

4 AIR QUALITY MONITORING

4.1 GENERAL

4.1.1 In the Reporting Period, construction works under the project have been commenced in Contracts 2, 3, 5, 6 and Contract SS C505 and air quality monitoring was performed at all designated locations.

4.2 SUMMARY OF MONITORING RESULTS

4.2.1 In the Reporting Period, the 24-hour TSP monitoring at AM3 on 27 November 2015 was failure due to malfunction of HVS. After intense checking, it was found that the motor of the HVS was damaged due to over-consuming and it has been replaced on 2 December 2015. The 24-hour TSP monitoring was resumed on 3 December 2015 following the monitoring schedule.

4.2.2 Summary of air quality monitoring results during the Reporting Period are tabulated in *Table 4-1*. The relevant graphical plots throughout the Reporting Period are presented in *Appendix G*.

Table 4-1 Summary of Air Quality Monitoring Results

Monitoring Location	1-hour TSP ($\mu\text{g}/\text{m}^3$)			24-hour TSP ($\mu\text{g}/\text{m}^3$)		
	Max	Min	Mean	Max	Min	Mean
AM1a	251	11	84	94	27	54
Record Date	30-Dec-15	16-Jan-16	48 events	4-Nov-15	9-Dec-15	16 events
AM2	245	30	78	148	25	76
Record Date	30-Dec-15	20-Nov-15	48 events	4-Nov-15	21-Jan-16	16 events
AM3	190	32	83	139	23	69
Record Date	24-Dec-15	28-Jan-16	48 events	4-Jan-16	15-Dec-15	15 events
AM4a	184	35	86	105	22	56
Record Date	14-Jan-16	8-Jan-16	45 events	2-Jan-16	30-Jan-16	17 event
AM5a	179	15	82	137	26	57
Record Date	14-Jan-16	8-Jan-16	45 events	25-Nov-15	19-Nov-15	17 event
AM6	239	40	88	145	48	103
Record Date	5-Dec-15	23-Dec-15	45 events	19-Jan-16	30-Jan-16	17 event
AM7b	253	45	107	89	29	53
Record Date	23-Dec-15	4-Jan-16	45 events	4-Nov-15	9-Dec-15	16 events
AM8	222	39	98	83	17	40
Record Date	23-Dec-15	4-Jan-16	45 events	4-Nov-15	21-Dec-15	16 events
AM9b	228	14	98	115	20	59
Record Date	24-Dec-15	11-Jan-16	48 events	4-Nov-15	4-Jan-16	16 events

4.2.3 Breaches of air quality A/L levels and statistical analysis of compliance for the air quality monitoring results are summarized in *Table 4-2*.

Table 4-2 Summaries of Breaches of Air Quality A/L Levels

Location	Exceedance	1-hour TSP	24-hour TSP	Total
AM1	Action Level	0	0	0
	Limit Level	0	0	0
AM2	Action Level	0	0	0
	Limit Level	0	0	0
AM3	Action Level	0	0	0
	Limit Level	0	0	0
AM4a	Action Level	0	0	0
	Limit Level	0	0	0
AM5a	Action Level	0	0	0
	Limit Level	0	0	0
AM6	Action Level	0	0	0
	Limit Level	0	0	0

Location	Exceedance	1-hour TSP	24- hour TSP	Total
AM7b	Action Level	0	0	0
	Limit Level	0	0	0
AM8	Action Level	0	0	0
	Limit Level	0	0	0
AM9b	Action Level	0	0	0
	Limit Level	0	0	0

4.2.4 In the Reporting Period, no exceedances were recorded for 1-hour and 24-hour TSP. No corrective measures were therefore required.

4.2.5 The summary of weather conditions during the Reporting Period is presented in [Appendix H](#).

5 CONSTRUCTION NOISE MONITORING

5.1 GENERAL

5.1.1 In the Reporting Period, construction works under the project have been commenced in Contracts 2, 3, 5, 6 and Contract SS C505 and noise monitoring was performed at all designated locations.

5.2 SUMMARY OF MONITORING RESULTS

5.2.1 The sound level meter was set in 1m from the exterior of the building façade including noise monitoring locations NM1, NM2, NM3, NM4, NM5, NM6, NM7, NM8 and NM9. No façade correction (+3 dB(A)) is added according to acoustical principles and EPD guidelines. However, free-field status is performed at NM10 and façade correction (+3 dB(A)) has added according to the requirement.

5.2.2 Summary of noise monitoring results during the Reporting Period are tabulated in *Table 5-1*. The relevant graphical plots throughout the Reporting Period are presented in *Appendix G*.

Table 5-1 Summary of Construction Noise Monitoring Results

Monitoring Location	Leq, 30min (dB(A))	
	Max	Min
NM1	71	53
Record Date	22-Jan-16	11-Jan-16
NM2	71	60
Record Date	22-Jan-16	9 & 14 & 26-Nov-15
NM3	70	56
Record Date	4-Jan-16	30-Nov-15
NM4	75	63
Record Date	4-Jan-16	12 & 24-Nov-15
NM5	68	52
Record Date	12-Nov-15	11-Dec-15
NM6	63	53
Record Date	14-Jan-16	23-Dec-15
NM7	67	58
Record Date	20 & 26-Jan-16	4-Jan-16
NM8	64	53
Record Date	14-Nov-15	24-Dec-15
NM9	66	52
Record Date	16-Jan-16	8-Dec-15
NM10 ^(*)	78	61
Record Date	14-Nov-15	9 & 26-Nov-15

^(*) façade correction (+3 dB(A)) is added according to acoustical principles and EPD guidelines

5.2.3 Breaches of construction noise A/L levels and statistical analysis of compliance for construction noise monitoring results are summarized in *Table 5-2*.

Table 5-2 Summaries of Breaches of Construction Noise A/L Levels

Station	Limit Level	Action Level	Received Date
NM1	0	0	NA
NM2	0		
NM3	0		
NM4	0		

Station	Limit Level	Action Level	Received Date
NM5	0		
NM6	0		
NM7	0		
NM8	0		
NM9	0		
NM10	1		

- 5.2.4 In this Reporting Period, one (1) Limit Level exceedance was recorded at NM10 on 14 November 2015. NOE was issued to relevant parties upon confirmation of the monitoring result. Furthermore, there were no noise complaints (Action Level exceedance) received by the RE, Contractors or CEDD in the Reporting Period.
- 5.2.5 Investigation report for the cause of exceedance was conducted by the ET and the result revealed that the exceedance was caused by cumulated noise of the Contract and nearby construction activities of other project. To minimize the construction noise impact, The Contractor was advised to adopt good site practice as mitigation measure as far as practicable.

6 WATER QUALITY MONITORING

6.1 GENERAL

6.1.1 In the Reporting Period, construction works under the project has been commenced in Contracts 2, 3, 5, 6 and Contract SS C505 and water quality monitoring was performed at all designated locations.

6.2 SUMMARY OF MONITORING RESULTS

6.2.1 Summary of monitoring results during the Reporting Period are tabulated in *Tables 6-1 and 6-4*. The relevant graphical plots throughout the Reporting Period are presented in *Appendix G*. In accordance with “*Event and Action Plan*”, the water quality monitoring frequency shall be increased to daily when exceedance recorded at the exceeded monitoring location. With effective from January 2016, one (1) and seven (7) additional days water monitoring were conducted at WM2A and WM2B respectively.

Table 6-1 Summary of the Water Quality Monitoring Results – Contract 5

Statistics	DO (mg/L)		Turbidity (NTU)		SS (mg/L)	
	WM1	WM1-Control	WM1	WM1-Control	WM1	WM1-Control
Min	6.0	7.0	10.7	5.4	6.5	2.5
Max	14.7	25.7	853.5	765.0	606.5	414.0
Average	8.7	9.5	88.8	51.0	75.2	26.0

Table 6-2 Summary of the Water Quality Monitoring Results – Contract 2 & 3

Statistics	DO (mg/L)			Turbidity (NTU)			SS (mg/L)		
	WM4	WM4 - CA	WM4 - CB	WM4	WM4 - CA	WM4 - CB	WM4	WM4 - CA	WM4 - CB
Min	8.0	3.8	6.8	4.0	2.0	4.5	7.2	7.1	6.8
Max	66.4	49.3	46.4	56.5	27.5	76.0	8.8	8.8	8.9
Average	21.6	10.8	17.7	18.7	7.7	18.5	7.9	8.0	7.7

Table 6-3 Summary of the Water Quality Monitoring Results – Contract 6

Statistics	DO (mg/L)				Turbidity (NTU)				SS (mg/L)			
	WM2A	WM2A-C	WM2B	WM2B-C	WM2A	WM2A-C	WM2B	WM2B-C	WM2A	WM2A-C	WM2B	WM2B-C
Min	7.5	5.9	7.6	7.0	6.3	4.4	3.8	3.5	2.5	2.0	2.5	2.0
Max	13.3	13.5	13.2	12.1	570.0	782.5	502.5	278.0	300.0	461.0	375.0	184.0
Average	9.2	8.6	9.1	8.3	48.6	39.7	61.0	17.6	30.3	21.5	49.5	12.4

Table 6-4 Summary of the Water Quality Monitoring Results – Contract 2 & 6

Statistics	DO (mg/L)		Turbidity (NTU)		SS (mg/L)	
	WM3	WM3-Control	WM3	WM3-Control	WM3	WM3-Control
Min	6.7	5.7	4.4	4.6	2.0	2.0
Max	12.3	12.4	275.5	260.0	229.5	396.5
Average	8.6	8.5	26.2	27.1	20.8	45.3

6.2.2 Breaches of water quality A/L levels and statistical analysis of compliance for the water quality monitoring results are summarized in *Tables 6-5*.

Table 6-5 Summaries of Breaches of the Existing Water Quality A/L Levels

Reporting Period	No. of sampling day	Location	DO (mg/L)		Turbidity (NTU)		SS (mg/L)	
			Action	Limit	Action	Limit	Action	Limit
Nov-15	12	WM1	0	0	0	0	0	0
	13	WM2A	0	0	1	3	0	4
	13	WM2B	0	0	0	7	1	5
	13	WM3	0	0	0	0	0	0
	12	WM4	0	0	0	0	0	0
Dec-15	13	WM1	0	0	0	4	0	4
	12	WM2A	0	0	0	2	0	2
	12	WM2B	0	0	0	10	0	9
	13	WM3	0	0	0	1	0	1
	13	WM4	0	0	0	1	0	1
Jan-16	13	WM1	0	0	0	0	0	0
	14	WM2A	0	0	0	2	1	1
	20	WM2B	0	0	1	9	0	8
	13	WM3	0	0	0	0	0	0
	13	WM4	0	0	0	1	0	0
Total	38	WM1	0	0	0	4	0	4
	39	WM2A	0	0	1	7	1	7
	45	WM2B	0	0	1	26	1	22
	39	WM3	0	0	0	1	0	1
	38	WM4	0	0	0	2	0	1
Sum			0	0	2	40	2	35

6.2.3 In the Reporting Period, a total of seventy-nine (79) Action/ Limit Level exceedances namely 42 exceedances of turbidity and 37 exceedances of SS were recorded. NOEs were issued to relevant parties upon confirmation of the results.

6.2.4 Investigation reports for the exceedance were conducted by the ET and the investigation results are summarized in *Table 6-6*. The detailed investigation reports have been presented in the relevant monthly EM&A reports.

Table 6-6 Summary of Water Quality Exceedance in the Reporting Period

Exceedance Day	Location	Exceeded Parameter	Cause of Water Quality Exceedance
2, 6 and 10 Nov 2015	WM2A	NTU & SS	Exceedances were due to turbid water generated by the falling water impacted the river bed soil at the outfall. The Contractor has modified the outfall location on 11 Nov 2015.
4, 6 and 10 Nov 2015	WM2B	NTU & SS	Exceedances were due to shallow water and disturbance of sediment at the channel bed and not related to the project.
16 Nov 15	WM2A	NTU & SS	Exceedances were a single event due to rain and not related to the project.
12 Nov 2015	WM2B	NTU	Exceedances were due to shallow water and disturbance of sediment at the channel bed and not related to the project.
14 Nov 2015	WM2B	NTU & SS	
26 and 28 Nov 2015	WM2B	NTU & SS	
1 Dec 2015	WM1	NTU & SS	Exceedances were a single event and not related to the works under the project.

3 Dec 2015	WM4	NTU & SS	Exceedances were due to the accident of burst water main of Contract 3 and <u>not related to the works under the project.</u>
10, 12 and 14 Dec 2015	WM1	NTU & SS	Exceedances were due to residual impact after rainstorm and <u>not related to the works under the project.</u>
7 and 11 Dec 2015	WM2A	NTU & SS	No wastewater generated and discharge and runoff from the site and it is considered that the exceedances were <u>not likely due to the project.</u>
9 Dec 2015	WM3	NTU & SS	Exceedances were due to rainstorm and <u>not related to the works under the project.</u>
2, 4 and 7 Dec 2015	WM2B	NTU & SS	Exceedances were due to shallow water and disturbance of sediment at the channel bed and <u>not related to the project.</u>
9 Dec 2015	WM2B	NTU & SS	Exceedances were <u>due to muddy runoff during heavy rain.</u> The Contractor was advised to improve the capacity of the pit and construct temporary drainage channel to collect the site runoff.
15 Dec 2015	WM2B	NTU & SS	
17, 19, 21 and 23 Dec 2015	WM2B	NTU & SS	Exceedances were due to shallow water and disturbance of sediment at the channel bed and <u>not related to the project.</u>
31 Dec 2015	WM2B	NTU & SS	Exceedances were <u>due to muddy runoff during heavy rain.</u> The Contractor was advised to improve the capacity of the pit and construct temporary drainage channel to collect the site runoff.
2-Jan-16	WM2B	NTU & SS	The exceedances <u>were related to Contract 6 when the Contractor conducted channel cleaning for sediment and muddy water removal after rainfall.</u> Mitigation measures such as sump pit with temporary channel were constructed under the slope to divert the muddy runoff. Enhance work such as hydro-seeding was applied at the stabilized slope in late January 2016.
6-Jan-16	WM2B	NTU & SS	The implemented mitigation measures and capacity of sump pits by <u>Contract 6 were not sufficient to cater the muddy runoff from site uphill.</u> Mitigation measures such as sump pit with temporary channel were constructed under the slope to divert the muddy runoff. Enhance work such as hydro-seeding was applied at the stabilized slope in late January 2016.
7-Jan-16	WM2B	NTU	The exceedances were due to the shallow water and the disturbance of sediment at river bed and it <u>unlikely related to the works under Contract 6.</u>
8-Jan-16	WM2B	NTU & SS	The exceedances were due to the shallow water and the disturbance of sediment at river bed and it <u>unlikely related to the works under the Contract 6.</u>
11-Jan-16	WM2B	NTU	The exceedances were due to the shallow water and the disturbance of sediment at river bed and it <u>unlikely related to the works under Contract 6.</u>
12-Jan-16	WM2B	NTU & SS	The implemented mitigation measures and capacity of sump pits by <u>Contract 6 were not sufficient to cater the muddy runoff from site uphill.</u> Mitigation measures such as sump pit with temporary channel were constructed under the slope to divert the muddy runoff. Enhance work such as hydro-seeding was applied at the stabilized slope in late January 2016.
15-Jan-16	WM4	NTU	The exceedance was a single incident due to rainstorm and <u>unlikely related to the works under the Contracts 2 and 3.</u>
16-Jan-16	WM2A	NTU & SS	<u>Current mitigation measures provided by Contract 6 such covering the opened slope are not sufficient to cope with site runoff especially when raining.</u> Construction

			of bund along the riverside has been undertaken since 3 February 2016 at the works area of Bridge D.
	WM2B	NTU & SS	The exceedances were likely related to contribution of muddy runoff from the public road surface and <u>unlikely related to the works under Contract 6.</u>
18-Jan-16	WM2A	NTU & SS	<u>Current mitigation measures provided by Contract 6 such covering the opened slope are not sufficient to cope with site runoff especially when raining.</u> Construction of bund along the riverside has been undertaken since 3 February 2016 at the works area of Bridge D.
	WM2B	NTU & SS	The exceedances were likely related to contribution of muddy runoff from the public road surface and <u>unlikely related to the works under Contract 6.</u>
28-Jan-16	WM2B	NTU & SS	<u>Current mitigation measures provided by Contract 6 were not adequate to cater the large amount of storm runoff during rainstorm.</u> The Contractor has newly constructed a sump pit to collect the muddy runoff on 4 February 2016.
29-Jan-16	WM2B	NTU & SS	<u>Current mitigation measures provided by Contract 6 were not adequate to cater the large amount of storm runoff during rainstorm.</u> The Contractor has newly constructed a sump pit to collect the muddy runoff on 4 February 2016.

6.2.5 The summary of weather conditions during the Reporting Period is presented in [Appendix H](#).

7 WASTE MANAGEMENT

7.1 GENERAL WASTE MANAGEMENT

7.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

7.2 RECORDS OF WASTE QUANTITIES

7.2.1 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse

7.2.2 Whenever possible, materials were reused on-site as far as practicable. The quantities of waste for disposal in the Reporting Period are summarized in *Tables 7-1* and *7-2* and the Waste Flow Table is presented in *Appendix I*.

Table 7-1 Summary of Quantities of Inert C&D Materials

Type of Waste	Contract No	Quantity			Total	Disposal Location
		Nov 15	Dec 15	Jan 16		
C&D Materials (Inert) (in '000m ³)	2	46.3947	50.4888	74.4242	308.97 67	-
	3	2.99	3.158	2.43		-
	5	0	0	0		-
	6	16.813	51.601	58.943		-
	SS C505	0.271	0.663	0.8		-
Reused in this Project (Inert) (in '000m ³)	2	2.5152	0.8455	0.6482	23.723 9	-
	3	1.2	1.6	0.03		-
	5	0	0	0		-
	6	0.717	11.077	3.811		-
	SS C505	1.28	0	0		-
Reused in other Projects (Inert) (in '000m ³)	2	42.153	49.2509	32.5036	145.32 15	C6 / NENT# & other project approved by the ER
	3	0	0	0		-
	5	0	0	0		-
	6	2.456	6.827	12.131		C5 and other project approved by the ET
	SS C505	0	0	0		-
Disposal as Public Fill (Inert) (in '000m ³)	2	1.7265	0.395	41.2724	141.12 34	Tuen Mun 38
	3	1.79	1.558	2.4		
	5	0	0	0		
	6	13.68	33.697	43.001		
	SS C505	0.143	0.663	0.8		

Remark #: The C&D materials were delivered to NENT for reuse by laying cover of the landfilling area.

Table 7-2 Summary of Quantities of C&D Wastes

Type of Waste	Contract No	Quantity				Disposal Location
		Nov 15	Dec 15	Jan 16	Total	
Recycled Metal ('000kg)	2	0	5.61	0	10.34+ 0.002#	By licensed collector
	#3	0.001	0	0.001		
	5	0	0	0		
	6	0	0	0		
	SS C505	0	0	4.73		
Recycled Paper / Cardboard Packing ('000kg)	2	0	0.4	0	0.649	By licensed collector
	#3	0	0	0		
	5	0	0	0		
	6	0.102	0.147	0		
	SS C505	0	0	0		
Recycled Plastic ('000kg)	2	0	0	0	0.001#	By licensed collector
	#3	0	0.001	0		
	5	0	0	0		
	6	0	0	0		
	SS C505	0	0	0		
Chemical Wastes ('000kg)	2	3.696	0.88	0.88	26.256 0.0006 #	By licensed collector
	#3	0	0.0006	0		
	5	0	0	0		
	6	18.2	0	0		
	SS C505	2.6	0	0		
General Refuses ('000m ³)	2	0.0953	0.0446	0.1247	2.4186	NENT
	3	0.13	0.145	0.115		
	5	0.03	0.07	0.06		
	6	0.594	0.08	0.695		
	SS C505	0.052	0.111	0.072		

Remark #: Unit of recycled metal, recycled paper/ cardboard packing, recycled plastic and chemical waste for Contractor 3 was in ('000m³).

- 7.2.3 To control the site performance on waste management, the Contractor shall ensure that all solid and liquid waste management works are fully in compliance with the relevant license/permit requirements, such as the effluent discharge license and the chemical waste producer registration. The Contractor is also reminded to implement the recommended environmental mitigation measures according to the Environmental Monitoring and Audit Manual.

8 SITE INSPECTIONS

8.1 REQUIREMENTS

8.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

Contract 2

8.1.2 During the Reporting Period, **13** events of the joint site inspections were undertaken at Contract 2 to evaluate the site environmental performance. The summaries of the findings during site inspection are presented in **Table 8-1** and the details of site inspection can be found in relevant EM&A monthly report.

Table 8-1 Summary of Reminders/Observations of Site Inspection – Contract 2

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
November 2015	6, 13, 20 and 26 November 2015	6	Completed
December 2015	4, 11, 18, 23 and 30 December 2015	5	Completed
January 2016	8, 15, 22 and 29 January 2016	7	Completed

8.1.3 In the Reporting Period, no non-compliance was recorded; however, **8** observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

Contract 3

8.1.4 During the Reporting Period, **13** events of the joint site inspections were undertaken at Contract 3 to evaluate the site environmental performance. The summaries of the findings during site inspection are presented in **Table 8-2** and the details of site inspection can be found in relevant EM&A monthly report.

Table 8-2 Summary of Reminders/Observations of Site Inspection – Contract 3

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
November 2015	2, 9, 18, 23 and 30 November 2015	7	Completed
December 2015	7, 16, 21 and 28 December 2015	9	Completed
January 2016	4, 11, 20 and 25 January 2016	4	Completed

8.1.5 In the Reporting Period, no non-compliance was recorded; however, **22** observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

Contract 5

8.1.6 During the Reporting Period, **13** events of the joint site inspections were undertaken at Contract 5 to evaluate the site environmental performance. The summaries of the findings during site inspection are presented in **Table 8-3** and the details of site inspection can be found in relevant EM&A monthly report.

Table 8-3 Summary of Reminders/Observations of Site Inspection – Contract 5

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
November 2015	5, 12, 19 and 26 November 2015	2	Completed
December 2015	3, 10, 16, 24 and 31 December 2015	7	Completed
January 2016	7, 12, 19 and 26 January 2016	3	Completed

8.1.7 In the Reporting Period, no non-compliance was recorded; however, **11** observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

Contract 6

8.1.8 During the Reporting Period, **13** events of the joint site inspections were undertaken at Contract 6 to evaluate the site environmental performance. The summaries of the findings during site inspection are presented in **Table 8-4** and the details of site inspection can be found in relevant EM&A monthly report.

Table 8-4 Summary of Reminders/Observations of Site Inspection – Contract 5

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
November 2015	6, 13, 20 and 27 November 2015	13	Completed
December 2015	3, 10, 17, 23 and 30 December 2015	18	Completed
January 2016	7, 14, 21 and 28 January 2016.	12	Completed

8.1.9 In the Reporting Period, no non-compliance was recorded; however, **10** observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

Contract SS C505

8.1.10 During the Reporting Period, **13** events of the joint site inspections were undertaken at Contract SS C505 to evaluate the site environmental performance. The summaries of the findings during site inspection are presented in **Table 8-5** and the details of site inspection can be found in relevant EM&A monthly report.

Table 8-5 Summary of Reminders/Observations of Site Inspection – Contract SS C505

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
November 2015	4, 11, 18 and 25 November 2015	7	Completed
December 2015	2, 9, 16, 23 and 30 December 2015	6	Completed
January 2016	6, 13, 20 and 27 January 2016	7	Completed

8.1.11 In the Reporting Period, no non-compliance was recorded; however, **16** observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

Contract 7

8.1.12 Although construction activities under **Contract 7** have not yet commenced, site preparation work was conducted. In the Reporting Period, **2** events of the joint site inspections were undertaken at Contract 7 to evaluate the site environmental performance. The summaries of the findings during site inspection are presented in **Table 8-6** and the details of site inspection can be found in relevant EM&A monthly report.

Table 8-6 Summary of Reminders/Observations of Site Inspection – Contract 7

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
January 2016	5 and 26 January 2016	1	Completed

8.1.13 In the Reporting Period, no non-compliance was recorded; however, **1** observation/ reminder was recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

Other Contracts

8.1.14 Since the construction works at the Contract 4 are not yet commenced, no site inspection is performed for these Contracts.

9 NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS

9.1 NON-COMPLIANCE

9.1.1 In the Reporting Period, no summons and prosecution under the EM&A Programme was lodged for the Project. However, one (1) verbal and five (5) documented environmental complaints were received and lodged for Contracts 6. Follow up actions have been undertaken by the Contractor to resolve the deficiencies. The details of complaint are listed below:-

- 6 and 10 November 2015 - the complainant complained that the construction work caused water pollution to Ping Yuen River, which seriously polluted the water environment and the farm and cropping owned by the complainant. The complainant hopes the related department immediately rectified the deficiency immediately.
- 1 December 2015 - EPD received a complaint from a villager in Ping Yeung Village which adjacent to the construction site of Bridge C under Contract 6 regarding the dust emission.
- 16 December 2015 - A public complaint was received by EPD regarding muddy water discharge at Bridge C to a fish pond nearby.
- 4 January 2016 - A land user of the farm located at junction of Ng Chow Road and Wo Keng Shan Road notified the Contractor of C6 (CCKJV) that muddy water was observed in the his land area. It was suspected that the muddy water was discharged from the construction site of C6.
- 14 January 2016 - A complaint was received by EPD regarding the soil/ muddy water brought by the vehicle when leaving the construction site. The soil/ muddy water were cumulated at the road and this situation has been observed for a long period of time. It was suspected that the wheel washing facilities of the construction site was not in proper function and follow up action is required.
- 20 January 2016 - A complaint was received from EPD regarding soil/ muddy water gushed out from the construction site and getting into his village house area. In view of the complaint location and confirmed with the Contractor, this complaint is related to the accident of burst pump pipe from a recirculation tank during the bored piling work at Bridge B happened on 4 January 2016, which causing muddy water leaked from the works area to the nearby village house area.

9.1.2 Upon receipt of the complaint, follow up action has been undertaken by both Contractor promptly to resolve the complaints and deficiencies. During the complaint investigation work, the Contractor was co-operated with the ET in providing all the necessary information and assistance for completion of the investigation. The investigation reports conducted by the ET were submitted to relevant parties.

9.2 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

9.2.1 In the Reporting Period, no environmental complaints, summons and prosecution under the EM&A Programme was lodged.

9.2.2 The statistical summary table of environmental complaint, summons and prosecution are presented in **Tables 9-1, 9-2 and 9-3**.

Table 9-1 Statistical Summary of Environmental Complaints

Contract No	Reporting Period	Environmental Complaint Statistics		
		Frequency	Cumulative since commencement of project	Complaint Nature
2	Nov 2015	0	13	<ul style="list-style-type: none"> • (6) Water Quality • (5) Construction Dust • (2) Noise
	Dec 2015	0		
	Jan 2016	0		
3	Nov 2015	0	3	<ul style="list-style-type: none"> • (1) Construction Dust • (2) Water quality
	Dec 2015	0		
	Jan 2016	0		
5	Nov 2015	0	2	<ul style="list-style-type: none"> • (2) Construction Dust
	Dec 2015	0		
	Jan 2016	0		
6	Nov 2015	1	6	<ul style="list-style-type: none"> • (5) Water Quality • (1) construction Dust
	Dec 2015	2		
	Jan 2016	3		
SS C505	Nov 2015	0	0	N/A
	Dec 2015	0		
	Jan 2016	0		

Table 9-2 Statistical Summary of Environmental Summons

Contract No	Reporting Period	Environmental Summons Statistics						
		Frequency	Cumulative since commencement of project	Complaint Nature				
						Water	Air	Noise
2	Nov 2015	0	0	0	0	0		
	Dec 2015	0		0	0	0		
	Jan 2016	0		0	0	0		
3	Nov 2015	0	0	0	0	0		
	Dec 2015	0		0	0	0		
	Jan 2016	0		0	0	0		
5	Nov 2015	0	0	0	0	0		
	Dec 2015	0		0	0	0		
	Jan 2016	0		0	0	0		
6	Nov 2015	0	0	0	0	0		
	Dec 2015	0		0	0	0		
	Jan 2016	0		0	0	0		
SS C505	Nov 2015	0	0	0	0	0		
	Dec 2015	0		0	0	0		
	Jan 2016	0		0	0	0		

Table 9-3 Statistical Summary of Environmental Prosecution

Contract No	Reporting Period	Environmental Prosecution Statistics						
		Frequency	Cumulative since commencement of project	Complaint Nature				
						Water	Air	Noise
2	Nov 2015	0	0	0	0	0		
	Dec 2015	0		0	0	0		
	Nov 2015	0		0	0	0		
3	Dec 2015	0	0	0	0	0		
	Nov 2015	0		0	0	0		

Contract No	Reporting Period	Environmental Prosecution Statistics				
		Frequency	Cumulative since commencement of project	Complaint Nature		
				Water	Air	Noise
	Dec 2015	0		0	0	0
5	Nov 2015	0	0	0	0	0
	Dec 2015	0		0	0	0
	Nov 2015	0		0	0	0
	Dec 2015	0		0	0	0
6	Dec 2015	0	0	0	0	0
	Nov 2015	0		0	0	0
	Dec 2015	0		0	0	0
SS C505	Nov 2015	0	0	0	0	0
	Dec 2015	0		0	0	0
	Nov 2015	0		0	0	0

9.2.3 Since the construction works at the Contract 4 and Contract 7 are not yet commenced, no environmental complaint, summons and prosecution are received in the Reporting Period accordingly.

Warning Letter

9.2.4 A warning letter from EPD was issued to Contract 6 on 1 February 2016 regarding Non Compliance (NC) with APCO for the non-covered dump trucks travelling to Fill Bank at TM Area 38 on 14 and 18 January 2016 respectively. The Contractor has explained to the EPD that all dump trucks under the Contract were well covered before leaving the site, however, some drivers of the dump trucks immediately opened the cover when they just get into Fill Bank at TM Area 38 and captured by the CCTV. A briefing and warning letter has given to the relevant drivers to prevent reoccurrence of similar case.

10 IMPLEMENTATION STATUS OF MITIGATION MEASURES

10.1 GENERAL REQUIREMENTS

10.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix J*.

10.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by Contracts 2, 3, 5, 6 and SS C505 in this Reporting Period are summarized in *Table 10-1*.

Table 10-1 Environmental Mitigation Measures

Issues	Environmental Mitigation Measures
Water Quality	<ul style="list-style-type: none"> Wastewater to be treated by the filtration systems i.e. sedimentation tank or AquaSed before to discharge.
Air Quality	<ul style="list-style-type: none"> Maintain damp / wet surface on access road Keep slow speed in the sites All vehicles must use wheel washing facility before off site Sprayed water during breaking works A cleaning truck was regularly performed on the public road to prevent fugitive dust emission
Noise	<ul style="list-style-type: none"> Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants Place noisy plants away from residence or school Provide noise barriers or hoarding to enclose the noisy plants or works Shut down the plants when not in used.
Waste and Chemical Management	<ul style="list-style-type: none"> On-site sorting prior to disposal Follow requirements and procedures of the “Trip-ticket System” Predict required quantity of concrete accurately Collect the unused fresh concrete at designated locations in the sites for subsequent disposal
General	<ul style="list-style-type: none"> The site was generally kept tidy and clean.

11 CONCLUSIONS AND RECOMMENDATIONS

11.1 CONCLUSIONS



- 11.1.1 This is the 10th Quarterly EM&A Summary Report presenting the monitoring results and inspection findings for the Reporting Period from **1 November 2015 to 31 January 2016**.
- 11.1.2 For air quality monitoring, no 1-hour and 24-hour TSP monitoring results triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 11.1.3 No noise complaint (which is an Action Level exceedance) was received. However, one Limit Level exceedance of construction noise was recorded in the Reporting Period. The investigation report for cause of exceedance was conducted by ET and submitted to relevant parties.
- 11.1.4 For water quality monitoring, a total of seventy-nine (79) Action/ Limit Level exceedances namely 42 exceedances of turbidity and 37 exceedances of SS were recorded. NOEs were issued to relevant parties upon confirmation of the results. The investigation reports for cause of exceedances were conducted by ET and submitted to relevant parties.
- 11.1.5 During the Reporting Period, weekly joint site inspections for Contract 2, Contract 3, Contract 5, Contract 6, Contract 7 and Contract SS C505 were undertaken to evaluate the site environmental performance. No non-compliances were observed during the weekly site inspection and environmental audit of the Reporting Period, indicating the implemented mitigation measures for air quality, construction noise and water quality were effective. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.
- 11.1.6 In this Reporting Period, one (1) verbal and five (5) documented environmental complaints were received and lodged for Contracts 6. Follow up actions have been undertaken by the Contractor to resolve the deficiencies. The investigation reports conducted by the ET were submitted to relevant parties.
- 11.1.7 No environmental summons or successful prosecutions were recorded in the Reporting Period. However, a warning letter from EPD was issued to Contract 6 on 1 February 2016 regarding Non Compliance (NC) with APCO for the non-covered dump trucks travelling to Fill Bank at TM Area 38 on 14 and 18 January 2016 respectively. As advised by the Contractor, a briefing and warning letter has given to the relevant drivers to prevent reoccurrence of similar case.

11.2 RECOMMENDATIONS

- 11.2.1 During dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to villages. The Contractor should fully implement the construction dust mitigation measures properly.
- 11.2.2 The Contractor was also reminded to prevent muddy water or other water pollutants from site surface flow to local stream such as Kong Yiu Channel and Ma Wat Channel or public area. Water quality mitigation measures to prevent surface runoff into nearby water bodies or public areas should paid attention and fully implemented.
- 11.2.3 Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.

Appendix A

Layout plan of the Project



REV. 修訂	DESCRIPTION 修訂摘要	D.C. 核准	C.K. 校核	DATE 日期

CEDD 土木工程拓展署
Civil Engineering and Development Department

L'ANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS (SITE FORMATION AND INFRASTRUCTURES) - DESIGN AND CONSTRUCTION

PROJECT LAYOUT PLAN

AECOM


DRG.NO. 圖紙編號	60212563/PLP/001		
DESIGNED BY 設計	CONTRACT NO. 合約編號	P. D.C. APPROVED 核准	
DRAWN BY 繪圖	STATUS 階段		
SCALE 比例	A1 1 : 15000 A3 1 : 30000		
DIMENSIONS ARE IN 尺寸單位	METRES 公尺		

Plot File by : 10/04/2015 y.k.chan

Appendix B

Environmental Management Organization Chart

Environmental Management Organization for Contract 2 - (CV/2012/08)



Contact Details of Key Personnel for Contract 2 - CV/2012/08

Organization	Project Role	Name of Key Staff	Tel No	Fax No.
AECOM	Engineer's Representative	Gregory Lo	2171 3300	2171 3498
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
DHK	Project Director	Daniel Altier	2171 3004	2171 3299
DHK	Deputy Project Manager	Edmond Wong	2171 3004	2171 3299
DHK	QSE Manager	Roger Lee	6293 8726	2171 3299
DHK	Environmental Officer	Simon Wong	2171 3004	2171 3299
DHK	Environmental Supervisor	Sophie Baycheuer	6321 5001	2171 3299
DHK	Environmental Supervisor	Tony Tsoi	6028 5623	2171 3299
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Legend:


CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

DHK (Main Contractor) – Dragages Hong Kong Ltd.

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting



Environmental Management Organization for Contract 3 - (CV/2012/09)

Contact Details of Key Personnel for Contract 3 - CV/2012/09

Organization	Project Role	Name of Key Staff	Tel No	Fax No.
AECOM	Engineer's Representative	Alan Lee	2171 3300	2171 3498
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
Chun Wo	Project Director	Clement Kwok	3758 8735	2638 7077
Chun Wo	Project Manager	Ken Ko	2638 6136	2638 7077
Chun Wo	Site Agent	Daniel Ho	2638 6144	2638 7077
Chun Wo	Environmental Officer	Victor Huang Tiffany Tsang Dennis So	2638 6115	2638 7077
Chun Wo	Assistant Environmental Officer	Yip Yun Lam Law Pui Fan	2638 6125	2638 7077
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Legend:

CEDD (Employer) – Civil Engineering and Development Department


AECOM (Engineer) – AECOM Asia Co. Ltd.

Chun Wo (Main Contractor) – Chun Wo Construction Ltd.

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting

Environmental Management Organization for Contract 5 - (CV/2013/03)



Contact Details of Key Personnel for Contract 5 - CV/2013/03

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
AECOM	Engineer's Representative	Kelvin Lee	2674 2273	2674 7732
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
SRJV	Project Director	LAI Wai	--	2403 1162
SRJV	Contract Manager	Raymond Yu	9041 1620	2403 1162
SRJV	Project Manager	Aaron Mak	9464 7095	2403 1162
SRJV	Site Agent	Edwin Au	9208 7329	2403 1162
SRJV	Environmental Officer	Chan Ng jhon-keibi / Kenny Chan	6090 0183	2403 1162
SRJV	Environmental Supervisor	Thomas Ma	-	2403 1162
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Legend:


CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

SRJV (Main Contractor) – Sang Hing Civil – Richwell Machinery JV

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting



Environmental Management Organization – CV/2013/08

Contact Details of Key Personnel for Contract 6 - CV/2013/03

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
AECOM	Engineer's Representative	Simon Leung	2674 2273	2674 7732
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
CCK JV	Project Director	Wang Yanhua	6190 4212	2108 9595
CCK JV	Construction Manager	Raymond Mau Sai-Wai	9011 5340	2108 9595
CCK JV	Site Agent	Vincent Chan	9655 9404	2108 9595
CCK JV	Senior Safety & Environmental Manager	Alex Lam	5547 0181	2108 9595
CCK JV	Environmental Officer	K M Lui	5113 8223	2108 9595
CCK JV	Environmental Supervisor	Kevin Cheung/ Connie Yuen	6316 6931 6117 1344	2108 9595
AUES	Environmental Team Leader	TW Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079

Legend:


CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CCK JV (Main Contractor) – CRBE-CEC-Kaden Joint Venture

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting



Environmental Management Organization

Environmental Management Organization for Contract SS C505

Contact Details of Key Personnel for Contract SS C505

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
ArchSD	Works agent for the Development Bureau (DEVB)	Mr. William Cheng	2867 3904	2804 6805
Ronald Lu & Partners	Architect/ Architect's Representative	Mr. Justin Cheng	3189 9272	2834 5442
SMEC	Independent Environmental Checker	Mr. Antony Wong	3995 8120	3995 8101
Leighton	Operation Manager	Mr. Karl Speed	2823 1433	25298784
Leighton	Project Director	Mr. Ian Taylor	2858 1519	2858 1899
Leighton	Environmental Officer	Ms. Becky Yan	3973 1069	-
Leighton	Assistant Environmental Officer	Ms. Penny Yiu	3973 0818	-
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ms. Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Mr. Ben Tam	2959 6059	2959 6079

Legend:

ArchSD (Project Proponent) – Architectural Services Department

Ronald Lu & Partners (Architect/ Architect's Representative) – Ronald Lu & Partners (Hong Kong) Ltd

Leighton (Main Contractor) – Leighton Contractors (Asia) Limited

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting

Appendix C

Master Construction Programme

Contract 2

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015		2016		
					Nov	Dec	Jan	Feb	
Total					967.0d	27-Oct-14	29-Jan-18		
HKLTH Works Programme update 20-November-2015					967.0d	27-Oct-14	29-Jan-18		
2 General					967.0d	27-Oct-14	29-Jan-18		
Geotechnical Interpretative Report 2nd Revision					57.5d	21-Jul-15	25-Sep-15		
DDA Submission					57.5d	21-Jul-15	25-Sep-15		
GIR21021960	Preparation of DDA with ICE Certification for resubmission to ER/ICE/IP	13.0d	21-Jul-15	04-Aug-15					
GIR21022050	ER/IP's Approval	28.0d	28-Aug-15	25-Sep-15					
Noise Barriers					73.0d	21-Nov-15	24-Feb-16		
DDA Submission					73.0d	21-Nov-15	24-Feb-16		
CONTDS1090	Preparation of DDA for formal submission to ER/ICE/IP	45.0d	21-Nov-15	15-Jan-16					
CONTDS1100	IPs/ ER's Review	28.0d	16-Jan-16	24-Feb-16					
Project Wide E&M					967.0d	27-Oct-14	29-Jan-18		
E&M Design Works for Civil Design Interface					125.0d	30-Mar-15	31-Aug-15		
PD.AE.1140	E&M Spatial Study and Structural Provisions Check for Administration Building	125.0d	30-Mar-15	31-Aug-15					
E&M Design & Engineering Works					179.0d	30-Mar-15	05-Nov-15		
Shop Drawing & Builder's Drawing Submission					179.0d	30-Mar-15	05-Nov-15		
PD.DW.1000	Shop Drawings & Builder's Drawings Preparation	176.0d	30-Mar-15	02-Nov-15					
PD.DW.1010	Shop Drawings & Builder's Drawings Submission & Approval	177.0d	01-Apr-15	05-Nov-15					
Equipment Selection & Submission					338.0d	27-Oct-14	14-Dec-15		
PD.PQ.1080	Electrical Services System Submission and Approval by the Engineer	338.0d	27-Oct-14	14-Dec-15					
PD.PQ.1150	Tunnel Ventilation System Submission and Approval by the Engineer	228.0d	07-Nov-14	15-Aug-15					
PD.PQ.2010	FS System Submission and Approval by the Engineer	278.0d	01-Nov-14	09-Oct-15					
Manufacturing & Delivery of Major Equipment					649.0d	21-Nov-15	29-Jan-18		
PD.EC.MD	Manufacturing and Delivery of ECS System	330.0d	21-Nov-15	31-Dec-16					
PD.FS.MD	Manufacturing and Delivery of FS System	398.0d	21-Nov-15	25-Mar-17					
PD.PD.MD	Manufacturing and Delivery of P&D System	409.0d	21-Nov-15	07-Apr-17					
PD.PQ.1040	Manufacturing and Delivery of ELV/CMCS/LAN/TEL System	588.0d	21-Nov-15	15-Nov-17					
PD.PQ.1070	Manufacturing and Delivery of Tunnel Ventilation System	581.0d	18-Dec-15	04-Dec-17					
PD.PQ.1410	Manufacturing and Delivery of Electrical Services System	649.0d	21-Nov-15	29-Jan-18					
3 South Portal Area					277.6d	21-May-15	27-Apr-16		
3.1 South Portal Subcontract & Procurement					251.6d	21-May-15	23-Mar-16		
SPS&P0060	Subcontract : Ventilation Building Foundation Works	60.0d	21-May-15	01-Aug-15					
SPS&P0070	Subcontract : Retaining Wall Structure Works	60.0d	28-Jul-15	07-Oct-15					
SPS&P0080	Subcontract : Ventilation Building Structure Works	60.0d	21-Jul-15	29-Sep-15					
SPS&P0090	Subcontract : Tunnel Lining Works	60.0d	19-Sep-15	02-Dec-15					
SPS&P0100	Subcontract : Tunnel Lining Form works (Design, Fabrication, Delivery, & On-Site Assembly)	150.0d	19-Sep-15	23-Mar-16					
3.2 South Portal Design Submission					186.9d	07-Jul-15	20-Feb-16		
South Tunnel Permanent Lining					41.4d	31-Jul-15	17-Sep-15		
DDA Submission					41.4d	31-Jul-15	17-Sep-15		
STPL1023590	Preparation for resubmission to ER/ICE/IP with ICE Certification	19.0d	31-Jul-15	22-Aug-15					
STPL1023690	ER/IP's Approval	28.0d	21-Aug-15	17-Sep-15					
South Tunnel Internal Structures					70.0d	24-Nov-15	20-Feb-16		
DDA Submission					70.0d	24-Nov-15	20-Feb-16		
STIS1L1023570	IPs/ ER's Review	24.0d	24-Nov-15	22-Dec-15					
STIS1L1023590	Preparation for resubmission to ER/ICE/IP with ICE Certification	25.0d	22-Dec-15	23-Jan-16					
STIS1L1023690	ER/IP's Approval	28.0d	23-Jan-16	20-Feb-16					

					MAIN CONTRACTOR  香港寶嘉 Dragages HongKong <small>A member of the Bouygues Construction group</small>		CLIENT  土木工程拓展署 Civil Engineering and Development Department		THE ENGINEER  CONTRACTOR'S DESIGNER 		PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00099/A		
A Monthly Report No.23 20/11/2015 RAN RBS/SJO DAL									DOC. STATUS FOR INFO.		CREATION DATE 20/11/2015	REVISION A			
REV DESCRIPTION DATE PREPARED CHECKED APPROVED									TITLE Monthly Report No.23 3-Months Rolling Programme (Approved Works Programme Rev. D)		PAPER SIZE A3	SCALE N/A	PAGE 1 of 7		

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015		2016		
					Nov	Dec	Jan	Feb	
Cross Passages -Temp Works D&B Tunnel - Soft Ground					78.0d	05-Nov-15	08-Feb-16		
DDA Submission					78.0d	05-Nov-15	08-Feb-16		
DSN26980	IPs/ ER's Review	28.0d	05-Nov-15	07-Dec-15					
DSN27000	Preparation for resubmission to ER/ICE/IP with ICE Certification	27.0d	08-Dec-15	11-Jan-16					
DSN27100	ER/IP's Approval	28.0d	12-Jan-16	08-Feb-16					
Cross Passages -Temp Works D&B Tunnel - Rock					27.0d	07-Jul-15	07-Aug-15		
DDA Submission					27.0d	07-Jul-15	07-Aug-15		
FL327000	Preparation for resubmission to ER/ICE/IP with ICE Certification	27.0d	07-Jul-15	07-Aug-15					
As-Built Drawings [Contractor's Design/ Contractor's Alternative Design]					60.0d	01-Dec-15	29-Jan-16		
SC1650	As-Built Drawings Submission - South Portal Ventilation Bldg Foundation	60.0d	01-Dec-15	29-Jan-16					
3.3 South Portal Method Statement Submission					228.0d	21-May-15	24-Feb-16		
South Tunnels: Blasting Method Statement					162.0d	21-May-15	02-Dec-15		
FL2022101	Preparation and Submission of Blasting Method Statement	135.0d	21-May-15	31-Oct-15					
FL2022104	Engineer's/IP's Review & Approval	113.0d	21-Jul-15	02-Dec-15					
South Portal: Bored Piling Works					102.0d	21-Aug-15	21-Dec-15		
A25486	Engineer's Comment	28.0d	21-Aug-15	22-Sep-15					
A25487	Re-submission Method Statement	24.0d	23-Sep-15	23-Oct-15					
A25488	Engineer's Approval	28.0d	19-Nov-15	21-Dec-15					
South Portal: Pilecap, Footings & Tie beams					105.0d	22-Jun-15	26-Oct-15		
A2330	Prepare Method Statement	48.0d	22-Jun-15	17-Aug-15					
A2340	Engineer's Comment	28.0d	21-Jul-15	21-Aug-15					
A2350	Re-submission Method Statement	24.0d	21-Jul-15	17-Aug-15					
A2360	Engineer's Approval	28.0d	21-Sep-15	26-Oct-15					
South Portal: Temporary Bridge Dismantling					76.0d	21-Nov-15	24-Feb-16		
FL2022077	Prepare Method Statement	48.0d	21-Nov-15	19-Jan-16					
FL2022078	Engineer's Comment	28.0d	20-Jan-16	24-Feb-16					
South Portal: Permanent Retaining Walls					52.0d	15-Jul-15	14-Sep-15		
A25482	Engineer's Comment	28.0d	15-Jul-15	17-Aug-15					
A25483	Re-submission Method Statement	24.0d	17-Aug-15	14-Sep-15					
3.5 South Portal Works					276.2d	22-May-15	27-Apr-16		
South Portal: Foundation & Substructure					109.0d	21-Jul-15	02-Dec-15		
SV2180	South Bound Foundation	54.0d	21-Jul-15	25-Sep-15					
SV2190	Handover to SB Tunneling	1.0d	04-Sep-15	04-Sep-15					
SV2210	N/B Bored Piles 4nos & Pile Test	48.0d	21-Aug-15	20-Oct-15					
SV2740	N/B Pile Caps & Tie Beams	36.0d	22-Oct-15	02-Dec-15					
SV2745	N/B Backfilling	6.0d	05-Nov-15	11-Nov-15					
SV2750	Handover to NB Tunneling	1.0d	06-Nov-15	07-Nov-15					
South Portal: Superstructure					113.0d	10-Nov-15	02-Apr-16		
SV2325	Retaining Walls (LSTSP/ RW3 & LST SP/ RW4 & S1,S2 & S3)	74.0d	10-Nov-15	06-Feb-16					
SV2335	Backfilling to Permanent Slope	60.0d	14-Jan-16	02-Apr-16					
South Tunnels: Southbound Tunnel					284.2d	22-May-15	27-Apr-16		
DB6300	D&B Setup / Site Installation	101.0d	22-May-15	22-Sep-15					
DB6310	Top Heading Excavation (Canopies) (CRP: Ch1,751>Ch1,787) 36m	57.0d	05-Sep-15	11-Nov-15					
DB6320	Bottom Bench Excavation (CRP:Ch1,751>Ch1,787)	34.0d	09-Nov-15	18-Dec-15					
DB6330cdwp	Full Face D&B Excavation: (CRP: Ch1,787 to Ch2,065)	70.0d	23-Jan-16	14-Apr-16					
DB6330edwp	Full Face D&B Excavation: (CRP: Ch2,065 to Ch2,377)	75.0d	29-Jan-16	27-Apr-16					
South Tunnels: Northbound Tunnel					223.5d	21-Jul-15	13-Apr-16		
DB6340dwp1	Top Heading Excavation (Canopies) (P20/NB Ch: 139 to 178); 39m; (CRP: Ch1,750>Ch1,789)	67.0d	09-Nov-15	28-Jan-16					
DB6340dwp2	Top Heading Excavation (Canopies) (P20/NB Ch: 178 to 200); 22m; (CRP: Ch1,789>Ch1,811)	28.0d	22-Jul-15	24-Aug-15					
DB6350	Bottom Bench Excavation (P20/NB - 139>200); 61m; (CRP: Ch1,750>Ch1,811)	62.0d	21-Jul-15	03-Oct-15					

					MAIN CONTRACTOR  香港寶嘉 Dragages HongKong <small>A member of the Bouygues Construction group</small>		CLIENT  土木工程拓展署 Civil Engineering and Development Department		THE ENGINEER  CONTRACTOR'S DESIGNER 		PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00099/A		
A Monthly Report No.23 20/11/2015 RAN RBS/SJO DAL									DOC. STATUS FOR INFO.		CREATION DATE 20/11/2015	REVISION A			
REV DESCRIPTION DATE PREPARED CHECKED APPROVED									TITLE Monthly Report No.23 3-Months Rolling Programme (Approved Works Programme Rev. D)		PAPER SIZE A3	SCALE N/A	PAGE 2 of 7		

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015		2016	
					Nov	Dec	Jan	Feb
DB6360dwp1	Full Face D&B Excavation (P20 Ch: 200 to 466); 266m; (CRP: Ch1,811>Ch2,077)	63.0d	27-Oct-15	09-Jan-16	[Gantt bar: Oct 27 - Jan 9]			
DB6360dwp4	Full Face D&B Excavation (P20 Ch: 466 to 724); 258m; (CRP: Ch2,077>Ch2,335)	62.0d	30-Jan-16	13-Apr-16	[Gantt bar: Jan 30 - Apr 13]			
4 Middle Portal Area		280.8d	21-May-15	30-Apr-16				
4.1 Middle Portal Subcontract & Procurement		201.2d	03-Jun-15	02-Feb-16				
MPS&P0050	Subcontract : Tunnel Lining Form works (Design, Fabrication, Delivery, & On-Site Assembly)	150.0d	03-Jun-15	01-Dec-15	[Gantt bar: Jun 3 - Dec 1]			
MPS&P0060	Subcontract : Ventilation Building Foundation Works [ELS]	60.0d	27-Jul-15	06-Oct-15	[Gantt bar: Jul 27 - Oct 6]			
MPS&P0070	Subcontract : Ventilation Building Structure Works	60.0d	21-Nov-15	02-Feb-16	[Gantt bar: Nov 21 - Feb 2]			
4.2 Middle Portal Design Submission		193.2d	13-Jun-15	03-Feb-16				
Mid Vent Adit Internal Structure		28.0d	21-Aug-15	17-Sep-15				
DDA Submission		28.0d	21-Aug-15	17-Sep-15				
DSN29085	ER/IP's Approval	28.0d	21-Aug-15	17-Sep-15	[Gantt bar: Aug 21 - Sep 17]			
Mid Vent Adit/Junction - Temp Works For D&B Tunnelling		37.9d	21-Jul-15	02-Sep-15				
DDA Submission		37.9d	21-Jul-15	02-Sep-15				
DSN29088	Preparation for resubmission to ER/ICE/IP with ICE Certification	29.0d	30-Jul-15	02-Sep-15	[Gantt bar: Jul 30 - Sep 2]			
DSN29089	ER/IP's Approval	28.0d	21-Jul-15	17-Aug-15	[Gantt bar: Jul 21 - Aug 17]			
Mid Vent Adit/Junction Permanent Lining & Backfill		190.6d	13-Jun-15	01-Feb-16				
DDA Submission		190.6d	13-Jun-15	01-Feb-16				
DSN29094	Preparation for formal submission to ER/ICE/IP	49.0d	13-Jun-15	12-Aug-15	[Gantt bar: Jun 13 - Aug 12]			
DSN29095	IPs/ ER's Review	28.0d	10-Nov-15	12-Dec-15	[Gantt bar: Nov 10 - Dec 12]			
DSN29096	Preparation for resubmission to ER/ICE/IP with ICE Certification	26.0d	01-Dec-15	04-Jan-16	[Gantt bar: Dec 1 - Jan 4]			
DSN29097	ER/IP's Approval	28.0d	04-Jan-16	01-Feb-16	[Gantt bar: Jan 4 - Feb 1]			
Mid Vent Junction Internal Structure		152.8d	03-Aug-15	03-Feb-16				
AIP Submission		103.8d	03-Aug-15	04-Dec-15				
DSN29100	Preparation for resubmission to ER/ICE/IP with ICE Certification	26.0d	03-Aug-15	02-Sep-15	[Gantt bar: Aug 3 - Sep 2]			
DSN29101	ER/IP's Approval	28.0d	07-Nov-15	04-Dec-15	[Gantt bar: Nov 7 - Dec 4]			
DDA Submission		49.0d	05-Dec-15	03-Feb-16				
DSN29102	Preparation for formal submission to ER/ICE/IP	49.0d	05-Dec-15	03-Feb-16	[Gantt bar: Dec 5 - Feb 3]			
4.3 Middle Portal Method Statement Submission		236.8d	21-May-15	05-Mar-16				
Cavern Blasting Method Statement		90.0d	21-May-15	05-Sep-15				
FL2022108	Engineer's/IP's Review & Approval	90.0d	21-May-15	05-Sep-15	[Gantt bar: May 21 - Sep 5]			
Middle Ventilation Adit Lining Works		80.0d	26-Nov-15	05-Mar-16				
A25514	Engineer's Comment	28.0d	26-Nov-15	31-Dec-15	[Gantt bar: Nov 26 - Dec 31]			
A25515	Re-submission Method Statement	24.0d	31-Dec-15	29-Jan-16	[Gantt bar: Dec 31 - Jan 29]			
A25516	Engineer's Approval	28.0d	29-Jan-16	05-Mar-16	[Gantt bar: Jan 29 - Mar 5]			
Cavern Permanent Lining		52.0d	24-Dec-15	01-Mar-16				
A25522	Engineer's Comment	28.0d	24-Dec-15	29-Jan-16	[Gantt bar: Dec 24 - Jan 29]			
A25523	Re-submission Method Statement	24.0d	29-Jan-16	01-Mar-16	[Gantt bar: Jan 29 - Mar 1]			
Middle Ventilation Adit Tunnel Concreting Works (Internal Structures)		28.0d	02-Jan-16	04-Feb-16				
A25518	Engineer's Comment	28.0d	02-Jan-16	04-Feb-16	[Gantt bar: Jan 2 - Feb 4]			
Mid Vent Bldg. Foundation - ELS		76.4d	26-Jun-15	24-Sep-15				
A25509	Prepare Method Statement [ELS]	48.0d	26-Jun-15	22-Aug-15	[Gantt bar: Jun 26 - Aug 22]			
A25510	Engineer's Comment	28.0d	27-Jul-15	27-Aug-15	[Gantt bar: Jul 27 - Aug 27]			
A25511	Re-submission Method Statement	24.0d	28-Aug-15	24-Sep-15	[Gantt bar: Aug 28 - Sep 24]			
A25512	Engineer's Approval	28.0d	27-Jul-15	27-Aug-15	[Gantt bar: Jul 27 - Aug 27]			
Mid Vent Building Construction		195.8d	22-Jun-15	16-Feb-16				
FL5900	Prepare Method Statement for Mid Vent Building Construction	48.0d	22-Jun-15	17-Aug-15	[Gantt bar: Jun 22 - Aug 17]			
FL5910	Engineer's Comment	28.0d	11-Jan-16	16-Feb-16	[Gantt bar: Jan 11 - Feb 16]			
4.5 Middle Portal Works		231.8d	21-Jul-15	30-Apr-16				
Middle Portal: CLP Substation		1.0d	23-Nov-15	24-Nov-15				

					MAIN CONTRACTOR  香港寶嘉 Dragages Hong Kong <small>A member of the Bouygues Construction group</small>		CLIENT  土木工程拓展署 Civil Engineering and Development Department		THE ENGINEER  CONTRACTOR'S DESIGNER 		PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00099/A		
A Monthly Report No.23 20/11/2015 RAN RBS/SJO DAL									DOC. STATUS FOR INFO. CREATION DATE 20/11/2015 REVISION A						
REV DESCRIPTION DATE PREPARED CHECKED APPROVED									TITLE Monthly Report No.23 3-Months Rolling Programme (Approved Works Programme Rev. D) PAPER SIZE A3 SCALE N/A PAGE 3 of 7						

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015			2016	
					Nov	Dec	Jan	Feb	
TSS3P2090	Energization	1.0d	23-Nov-15	24-Nov-15					
Adit Construction - Mid Portal		238.8d	21-Jul-15	30-Apr-16					
MV2530	Cavern Excavation Ch302>Ch371; 69m	70.0d	21-Jul-15	13-Oct-15					
MV2710	D&B UT Tunneling Ch3,436 to Ch3,586 (NB) - towards North	70.0d	21-Oct-15	12-Jan-16					
MV2720	D&B DT Tunneling Ch3,433 to Ch3,561 (SB) - towards North	60.0d	26-Nov-15	06-Feb-16					
MV2730	D&B UT Tunneling Ch3,413 to Ch3,313 (NB) - towards South	23.0d	06-Jan-16	02-Feb-16					
MV2749	Ground Treatment for TBm Breakthrough	77.0d	30-Jan-16	30-Apr-16					
MV2750	De-mobilization of Tunneling plants & equipment	24.0d	15-Dec-15	14-Jan-16					
5 North Portal Area		257.0d	21-May-15	01-Apr-16					
5.0 North Portal Site Possession Contract Dates		0.0d	19-Aug-15	19-Aug-15					
A1920	LS7 (near North Vent Slope)	0.0d	19-Aug-15						
5.1 North Portal Subcontract & Procurement		187.0d	22-Jun-15	02-Feb-16					
NPS&P0080	Subcontract : Tunnel Concreting Works	60.0d	22-Jun-15	31-Aug-15					
NPS&P0110	Subcontract : Ventilation Building Structure Works	60.0d	21-Nov-15	02-Feb-16					
5.2 North Portal Design Submission		209.4d	12-Jun-15	24-Feb-16					
North Tunnel Curved Section Southbound Temp Support For Enlargement		46.4d	28-Oct-15	21-Dec-15					
DDA Submission		46.4d	28-Oct-15	21-Dec-15					
FL2022147	Preparation for resubmission to ER/ICE/IP with ICE Certification	22.0d	28-Oct-15	23-Nov-15					
FL2022148	ER/IP's Approval	28.0d	24-Nov-15	21-Dec-15					
Bored Tunnel OHVD Slab		70.0d	21-Nov-15	17-Feb-16					
DDA Submission		70.0d	21-Nov-15	17-Feb-16					
FL2022166	IPs/ ER's Review	28.0d	21-Nov-15	23-Dec-15					
FL2022167	Preparation for resubmission to ER/ICE/IP with ICE Certification	21.0d	24-Dec-15	20-Jan-16					
FL2022168	ER/IP's Approval	28.0d	21-Jan-16	17-Feb-16					
Bored Tunnel Internal Structure (except OHVD Slab)		70.0d	26-Nov-15	23-Feb-16					
DDA Submission		70.0d	26-Nov-15	23-Feb-16					
FL2022174	IPs/ ER's Review	28.0d	26-Nov-15	31-Dec-15					
FL2022175	Preparation for resubmission to ER/ICE/IP with ICE Certification	21.0d	31-Dec-15	26-Jan-16					
FL2022176	ER/IP's Approval	28.0d	26-Jan-16	23-Feb-16					
Bored Tunnel/ D&B Tunnel Transition - Headwall Structure (N/B & S/B)		178.5d	21-Jul-15	24-Feb-16					
AIP Submission		28.0d	21-Jul-15	17-Aug-15					
FL2022180	ER/IP's Approval	28.0d	21-Jul-15	17-Aug-15					
DDA Submission		101.5d	22-Oct-15	24-Feb-16					
FL2022181	Preparation for formal submission to ER/ICE/IP	95.0d	22-Oct-15	16-Feb-16					
FL2022182	IPs/ ER's Review	28.0d	19-Jan-16	24-Feb-16					
Northbound TBM Dismantling Cavern Temporary Works		70.0d	21-Nov-15	17-Feb-16					
DDA Submission		70.0d	21-Nov-15	17-Feb-16					
FL2022185	Preparation for formal submission to ER/ICE/IP	42.0d	21-Nov-15	12-Jan-16					
FL2022186	IPs/ ER's Review	28.0d	13-Jan-16	17-Feb-16					
North Tunnel Curved Section Cross Passages - Temp Works		70.0d	17-Nov-15	12-Feb-16					
DDA Submission		70.0d	17-Nov-15	12-Feb-16					
FL2022189	Preparation for formal submission to ER/ICE/IP	42.0d	17-Nov-15	07-Jan-16					
FL2022190	IPs/ ER's Review	28.0d	08-Jan-16	12-Feb-16					
Bored Tunnel Cross Passages Temp Works (Soft Ground)		55.0d	09-Dec-15	17-Feb-16					
DDA Submission		55.0d	09-Dec-15	17-Feb-16					
FL2022198	IPs/ ER's Review	28.0d	09-Dec-15	13-Jan-16					
FL2022199	Preparation for resubmission to ER/ICE/IP with ICE Certification	27.0d	14-Jan-16	17-Feb-16					
Bored Tunnel Cross Passages Temp Works (Rock)		55.0d	27-Nov-15	02-Feb-16					
DDA Submission		55.0d	27-Nov-15	02-Feb-16					

					MAIN CONTRACTOR  香港寶嘉 Dragages HongKong <small>A member of the Bouygues Construction group</small>		CLIENT  土木工程拓展署 Civil Engineering and Development Department		THE ENGINEER  CONTRACTOR'S DESIGNER 		PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2 TITLE Monthly Report No.23 3-Months Rolling Programme (Approved Works Programme Rev. D)		DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00099/A DOC. STATUS FOR INFO. CREATION DATE 20/11/2015 REVISION A PAPER SIZE A3 SCALE N/A PAGE 4 of 7		
A	Monthly Report No.23	20/11/2015	RAN	RBS/SJO	DAL										
REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED										

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015		2016	
					Nov	Dec	Jan	Feb
FL2022202	IPs/ ER's Review	28.0d	27-Nov-15	31-Dec-15				
FL2022203	Preparation for resubmission to ER/ICE/IP with ICE Certification	27.0d	02-Jan-16	02-Feb-16				
Bored Tunnel Cross Passages Permanent Lining (Soft Ground)		158.9d	30-Jul-15	06-Feb-16				
AIP Submission		64.0d	21-Nov-15	06-Feb-16				
FL2022206	IPs/ ER's Review	28.0d	21-Nov-15	23-Dec-15				
FL2022207	Preparation for resubmission to ER/ICE/IP with ICE Certification	12.0d	24-Dec-15	09-Jan-16				
FL2022208	ER/IP's Approval	28.0d	10-Jan-16	06-Feb-16				
DDA Submission		72.0d	30-Jul-15	26-Oct-15				
FL2022209	Preparation for formal submission to ER/ICE/IP	72.0d	30-Jul-15	26-Oct-15				
Bored Tunnel Cross Passages Permanent Lining (Rock)		197.9d	12-Jun-15	10-Feb-16				
AIP Submission		61.9d	24-Nov-15	10-Feb-16				
FL2022214	IPs/ ER's Review	28.0d	24-Nov-15	29-Dec-15				
FL2022215	Preparation for resubmission to ER/ICE/IP with ICE Certification	12.0d	29-Dec-15	13-Jan-16				
FL2022216	ER/IP's Approval	28.0d	13-Jan-16	10-Feb-16				
DDA Submission		92.0d	12-Jun-15	02-Oct-15				
FL2022217	Preparation for formal submission to ER/ICE/IP	92.0d	12-Jun-15	02-Oct-15				
Bored Tunnel Cross Passages Internal Structures		77.0d	16-Nov-15	20-Feb-16				
AIP Submission		70.0d	24-Nov-15	20-Feb-16				
FL2022222	IPs/ ER's Review	28.0d	24-Nov-15	29-Dec-15				
FL2022223	Preparation for resubmission to ER/ICE/IP with ICE Certification	21.0d	29-Dec-15	23-Jan-16				
FL2022224	ER/IP's Approval	28.0d	23-Jan-16	20-Feb-16				
DDA Submission		75.0d	16-Nov-15	18-Feb-16				
FL2022225	Preparation for formal submission to ER/ICE/IP	75.0d	16-Nov-15	18-Feb-16				
Temp Gallery for TBM Segment Del in Curved Section		75.9d	05-Nov-15	04-Feb-16				
DDA Submission		75.9d	05-Nov-15	04-Feb-16				
FL2022230	IPs/ ER's Review	28.0d	05-Nov-15	08-Dec-15				
FL2022231	Preparation for resubmission to ER/ICE/IP with ICE Certification	24.0d	08-Dec-15	07-Jan-16				
FL2022232	ER/IP's Approval	28.0d	08-Jan-16	04-Feb-16				
5.3 North Portal Method Statement Submission		204.0d	14-Jul-15	17-Mar-16				
North Tunnel (D&B Section) Blasting Method Statement		60.0d	21-Nov-15	02-Feb-16				
FL2022110	Engineer's/IP's Review & Approval	60.0d	21-Nov-15	02-Feb-16				
North Tunnel (Cross Passages) Blasting Method Statement		95.0d	21-Nov-15	17-Mar-16				
FL2022111	Preparation and Submission of Blasting Method Statement	70.0d	21-Nov-15	17-Feb-16				
FL2022112	Engineer's/IP's Review & Approval	60.0d	05-Jan-16	17-Mar-16				
MS for TBM On-Site Assembly		44.0d	27-Jul-15	16-Sep-15				
FL4885	Prepare & Re-submit Method Statement	18.0d	27-Jul-15	17-Aug-15				
FL4890	ER's Approval for Method Statement	30.0d	17-Aug-15	16-Sep-15				
MS for TBM Launching		51.0d	21-Aug-15	22-Oct-15				
FL2022062	ER's Comment for Method Statement	30.0d	23-Sep-15	22-Oct-15				
FL2022063	Prepare & Re-submit Method Statement	18.0d	21-Aug-15	10-Sep-15				
FL2022064	ER's Approval for Method Statement	30.0d	11-Sep-15	10-Oct-15				
MS for TBM Excavation		30.0d	14-Jul-15	12-Aug-15				
FL2890	ER's Approval for Method Statement	30.0d	14-Jul-15	12-Aug-15				
MS for TBM Break-out		24.0d	31-Dec-15	29-Jan-16				
FL2022544	Prepare & Submit Method Statement	24.0d	31-Dec-15	29-Jan-16				
MS for TBM Turn		24.0d	17-Oct-15	14-Nov-15				
FL3875	Prepare & Submit Method Statement	24.0d	17-Oct-15	14-Nov-15				
North Portal: MS for Cross Passage Ground Treatment		43.0d	31-Dec-15	23-Feb-16				
FL2022066	ER's Comment for Method Statement	30.0d	31-Dec-15	29-Jan-16				
FL2022067	Prepare & Re-submit Method Statement	18.0d	30-Jan-16	23-Feb-16				

					MAIN CONTRACTOR 		CLIENT 		THE ENGINEER  CONTRACTOR'S DESIGNER 		PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00099/A		
A Monthly Report No.23 20/11/2015 RAN RBS/SJO DAL											DOC. STATUS FOR INFO.	CREATION DATE 20/11/2015	REVISION A		
REV DESCRIPTION DATE PREPARED CHECKED APPROVED											PAPER SIZE A3	SCALE N/A	PAGE 5 of 7		

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015		2016	
					Nov	Dec	Jan	Feb
North Portal: MS for Cross Passage Excavation in Rock								
FL2022069	Prepare & Submit Method Statement	40.0d	12-Sep-15	31-Oct-15				
FL2022070	ER's Comment for Method Statement	30.0d	08-Jan-16	06-Feb-16				
North Portal: MS for Cross Passage Excavation in Soft								
FL2022073	Prepare & Submit Method Statement	40.0d	12-Sep-15	31-Oct-15				
FL2022074	ER's Comment for Method Statement	30.0d	08-Jan-16	06-Feb-16				
5.5 North Portal Works								
North Portal: Site Formation								
N20665	NB: Stage 4 Excavation from +18mPD to +9.5mPD w/4 rows Soil Nail	24.0d	06-Jan-16	03-Feb-16				
North Portal: Site Installation for TBM								
TD1000	Conveyor System Construction	75.0d	21-May-15	27-Aug-15				
Southbound Tunnel (Mined Excavation) inc Enlargement								
DB6372	RC Slab Cradle for TBM Shifting way	10.0d	27-Aug-15	09-Sep-15				
TD0910	SB - Invert Grouting	60.0d	17-Dec-15	26-Feb-16				
TD0920	SB - Gallery	60.0d	16-Jan-16	25-Mar-16				
Northbound Tunnel (Mined Excavation)								
DB6400a	Top Heading Canopies (Ch6446>Ch6410); 36m; [P20: 4824 to 4788]	76.0d	21-Oct-15	19-Jan-16				
DB6400a1	Blast door installation + Noise Measurement and 24Hr permit approval	30.0d	21-Nov-15	26-Dec-15				
DB6400a2	Top Heading Canopies (Ch6410>Ch6350); 60m; [P20: 4788 to 4728]	70.0d	28-Dec-15	18-Mar-16				
TBM On-Site Assembly								
TD0990	TBM On-site Assembly and T&C	65.0d	01-Jun-15	18-Aug-15				
Southbound Tunnel (TBM Tunneling)								
TD0995	TBM Sliding to Face	6.0d	27-Oct-15	03-Nov-15				
TD0995a	Erection of Thrust Frame / Preparation to Start TBM Launch	12.0d	10-Oct-15	24-Oct-15				
TD1000a	TBM DT (Ch6,355>Ch6,077) 278m	82.0d	05-Nov-15	10-Feb-16				
TD1000a10	TBM DT (Ch6,355>Ch6,268) 87m	26.0d	21-Nov-15	21-Dec-15				
TD1000a20	TBM DT (Ch6,268>Ch6,148) 120m - WSD Restriction Zone	35.0d	22-Dec-15	02-Feb-16				
North Portal: Retaining Wall & Site Formation								
N20930	*Retaining Wall & Site Formation (STK/RW1)	57.0d	21-Nov-15	29-Jan-16				
N20940	Retaining Wall & Site Formation (STK/RW3)	45.0d	30-Jan-16	01-Apr-16				
5.6 Administration Building:								
5.62 Administration Building: Design Submission								
Admin. Building - Foundation Design								
DDA Submission (Original Design)								
DSN29110	ER/IP's Approval	28.0d	26-Nov-15	31-Dec-15				
5.63 Administration Building: Method Statement Submission								
Method Statement for Admin. Building Construction								
A1990	Prepare Method Statement for Administration Building Construction	24.0d	21-Nov-15	18-Dec-15				
A2000	ER's Comment	28.0d	19-Dec-15	23-Jan-16				
AD2190	Re-submission Method Statement for Building Construction	24.0d	25-Jan-16	27-Feb-16				
5.65 Administration Building: Works								
Administration Building: Demolition								
SV2925	Precautionary Measures	24.0d	21-Jul-15	19-Aug-15				
SV2940	Demolish Existing Building (AB1 - GLL T11742)	18.0d	21-Jul-15	10-Aug-15				
SV2945	Demolish Existing Building (AB3 - GLL 36508)	18.0d	11-Aug-15	02-Sep-15				
Administration Building: Site Formation								
AD2070	Backfilling for Surcharge	66.0d	04-Sep-15	24-Nov-15				
AD2080	Surcharge (2 months Consolidation)	60.0d	12-Sep-15	11-Nov-15				
Administration Building: Foundation & Substructure								

					MAIN CONTRACTOR  香港寶嘉 Dragages HongKong <small>A member of the Bouygues Construction group</small>		CLIENT  土木工程拓展署 Civil Engineering and Development Department		THE ENGINEER  CONTRACTOR'S DESIGNER 		PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2		DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00099/A		
A Monthly Report No.23 20/11/2015 RAN RBS/SJO DAL									DOC. STATUS FOR INFO.		CREATION DATE 20/11/2015	REVISION A			
REV DESCRIPTION DATE PREPARED CHECKED APPROVED									TITLE Monthly Report No.23 3-Months Rolling Programme (Approved Works Programme Rev. D)		PAPER SIZE A3	SCALE N/A	PAGE 6 of 7		

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish	2015		2016	
					Nov	Dec	Jan	Feb
AD2030	Excavation for Footing	46.0d	31-Dec-15	02-Mar-16				

						MAIN CONTRACTOR  香港寶嘉 Dragages Hong Kong <i>A member of the Bouygues Construction group</i>	CLIENT  土木工程拓展署 CEDD Civil Engineering and Development Department	THE ENGINEER  AECOM	PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 2	DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00099/A		
									DOC. STATUS FOR INFO.	CREATION DATE 20/11/2015	REVISION A	
								CONTRACTOR'S DESIGNER  ATKINS	TITLE Monthly Report No.23 3-Months Rolling Programme (Approved Works Programme Rev. D)	PAPER SIZE A3	SCALE N/A	PAGE 7 of 7
REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED							

Contract 3

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015					2016							
							Nov	Dec	Jan	Feb	Mar								
3-Month Rolling Programme 2015-11-21																			
Key Dates (Contractual)																			
KD-1500	KD13: Stage N4A - Connection of Access Road A and Slip Road Y at Entrustment Boundary CD	0	0		21-Nov-15*	-20													
KD-1100	KD7: Stage 1A - Completion of the Realigned Tai Wo Service Road West for diversion of vehicular traffic	0	0		18-Jan-16*	0													
Key Dates (Forecast)																			
KD-1505	KD13: Stage N4A - Connection of Access Road A and Slip Road Y at Entrustment Boundary CD	0	0		23-Oct-15 A														
KD-1105	KD7: Stage 1A - Completion of the Realigned Tai Wo Service Road West for diversion of vehicular traffic	0	0		19-Jan-16	0													
Major Milestones and Events																			
MS-0240	Commissioning of the diverted DN2300 Dong Jang Watermains	0	0		21-Dec-15	294													
MS-2000C	T3: TTA to split FLHS NB & SB with 3 lanes in the middle unoccupied (between CH7130 and CH7470)	1	1	09-Jan-16*	09-Jan-16	1													
Major Procurement & Delivery																			
Footbridge Steel Truss																			
MM-3050	Fabrication of footbridge steel truss (Kiu Tau Footbridge)	100	100	06-Jan-16	13-May-16	10													
Design and Submissions																			
Statutory Approval																			
PRE-1050	Submission & approval of CDIA report for construction of temporary platform for segment erection works	185	10	27-Nov-14 A	02-Dec-15	19													
Design Confirmation																			
PRE-1530	Confirmation of Noise Barrier Footing Design (NB3) (under VO. 95, 98 & 109)	0	0		22-Oct-15 A														
Method Statement and Design (Major) Approved by AECOM																			
PRE-2050	Submission of Shop Drawing for fabrication of Kiu Tau Footbridge Steelworks	30	13	02-Nov-15 A	05-Dec-15	33													
PRE-2030	Submission of E&M design for lighting of Kiu Tau Footbridge	60	60	18-Dec-15	07-Mar-16	130													
Section IA & IB - Fanling Highway Widening (KD-1 & KD-2)																			
Fanling Highway South Portion between CH6935 and CH7470																			
Fanling Highway Zone 1 between CH6935 and CH7130 (within SBZ2)																			
At-Grade Roadworks (195m)																			
FHW-1130*	Pipe Laying - DN1200 Watermains (CHC) along Fanling Highway (80m long, 4m depth)	182	56	20-Feb-14 A	28-Jan-16	82													
FHW-1140	Noise Barrier NB70 - Footing adjacent to SB lane (15m)	115	115	15-Feb-16	06-Jul-16	74													
Fanling Highway Zone 2 between CH7130 and CH7290																			
At-Grade Roadworks (160m)																			
FHW-2110B	Noise Barrier NB71 - Footing adjacent to SB lane (96m) (Covered by VO.79)	341	0	26-Jul-14 A	09-Nov-15 A														
FHW-2130*	Pipe Laying - DN1200 & DN600 Watermains (CHB & CHC) along Fanling Highway (183m long, 4m depth)	144	356	12-Oct-15 A	11-Feb-17	252													
FHW-2140	Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard should)	61	29	14-Oct-15 A	24-Dec-15	11													
FHW-2190	Footpath & DSD Access Track adjacent to SB lane	108	108	15-Feb-16	27-Jun-16	169													
Fanling Highway Zone 3 between CH7290 and CH7380																			
At-Grade Roadworks (130m)																			
FHW-3150*	Pipe Laying - DN600, DN1200 Watermains (CHB & CHC) along Fanling Highway (90m long, 3m depth)	150	356	07-Jun-14 A	11-Feb-17	93													
FHW-3160	Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard should)	63	29	05-Oct-15 A	24-Dec-15	11													



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Actual Level of Effort
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR028 (Data Date: 21-Nov-15)

Page 1 of 9

3-Month Rolling Programme updated to 2015-11-20			
Date	Revision	Checked	Approved
20-Nov-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015			2016		
							Nov	Dec	Jan	Feb	Mar	
FHW-3300	Noise Barrier NB68A - Mini-Piling at central median (CSD: 20 nos)	70	70	11-Jan-16	12-Apr-16	0						
Fanling Highway North Portion between CH7470 and CH7925												
Fanling Highway Zone 5 between CH7470 and CH7600 (Provision of Kiu Tau Footbridge)												
Kiu Tau Footbridge Re-provision (East)												
FHW-5000E	KT-P4 - Piling Works (8 out of 8 nos of Pile) - Phase 2, conflict with temp cycle track/ existing tree	40	0	30-Sep-15 A	03-Nov-15 A							
FHW-5110	Inspection & Remedial Works for the 3nos. suspected defected piles (AB1-7, AB2-4, P3-9)	35	66	20-Nov-15 A	16-Feb-16	0						
FHW-5010E	KT-P4 - Ple Cap & Pter	75	75	21-Nov-15	26-Feb-16	71						
FHW-5000C2	KT-P2 - Piling Works (3 out of 6 nos of Pile) - Phase 2, conflict with existing TWSRE	15	15	27-Nov-15	14-Dec-15	46						
FHW-5010C	KT-P2 - Ple Cap & Pter	60	60	16-Dec-15	04-Mar-16	45						
FHW-5090	Additional BFA Facilities - Pile Cap & Sump Pit, to be covered by VO	45	45	16-Dec-15	16-Feb-16	80						
FHW-5010D	KT-P3 - Ple Cap & Pter	60	60	17-Feb-16	30-Apr-16	0						
FHW-5010A	KT-AB1 - Ple Cap & Abutment	75	75	17-Feb-16	20-May-16	5						
At-Grade Road Works (130m)												
FHW-5120C	Preparation Works for Implementation of TTA Scheme E3A	30	21	07-Nov-15 A	15-Dec-15	45						
FHW-5120D	Implementation of TTA - Scheme E3A (shifting TWSR East westward, at the existing ramp of Kiu Tau Footbridge)	0	0	16-Dec-15		45						
Fanling Highway Zone 7 between CH7660 and CH7925												
At-Grade Roadworks (265m)												
FHW-7100	Site Formation, Preparation Works & Tree Transplant	127	3	30-Aug-13 A	24-Nov-15	1103						
Remaining Works for Noise Barrier along widened Fanling Highway												
FHW-NB-120	Noise Barrier Steelworks & Panel for NB6 (123m), adjacent to Fanling Highway SB lanes at Zone 1	20	20	18-Jan-16*	16-Feb-16	523						
FHW-NB-130	Noise Barrier Steelworks & Panel for NB7 (60m), adjacent to Fanling Highway SB lanes at Zone 1	10	10	17-Feb-16	27-Feb-16	523						
Section II - Remainder of the Works (KD-3)												
At Grade Link Road at Fanling Highway Interchange												
Link Road 3 (near Abutment AD1)												
FHI-LR3-3000	Completion of WSD works incl. DN600, DN1200 & DN1400	0	0		28-Jan-16	453						
Link Road 4 (near Abutment AC1)												
FHI-LR4-4030	Construction of Retaining Wall beside Abutment AC1 (4 bays)	35	35	22-Jan-16	09-Mar-16	0						
WSD Works												
DN450 Fire Mains (CHA)												
WA-1050	Pipe Laying - CHA 420 - 450 (DN450) near Realigned TWSR West (Re-TWSRW: CH530 - 640), 30m long & 2m depth	70	15	29-May-15 A	08-Dec-15	10						
WA-1090	Pipe Laying - CHA 800 - 960 (DN450) near Ext. TWSR West (No Roadworks), 160m long & 3m depth	148	148	04-Jan-16*	09-Jul-16	78						
WA-1060	Pipe Laying - CHA 450 - 575 (DN450) near Realigned TWSR West (Re-TWSRW: CH640 - 695), 125m long & 2m depth	95	95	18-Jan-16	20-May-16	224						
DN600 Water Mains (CHB)												
WB-1030A	Pipe Laying - CHB 335 - 350 (DN600) near crossing TWSRE 15m long & 3m depth	30	0	09-Jun-15 A	13-Nov-15 A							
WB-1010	Pipe Laying - CHB 160 - 215 (DN600) near Fanling Highway S/B (FHW: CH7290-7380), 55m long (common trench with NB)	60	60	13-Jul-15 A	02-Feb-16	281						



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- ▬ Actual Level of Effort
- ▬ Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR028 (Data Date: 21-Nov-15)
Page 2 of 9

3-Month Rolling Programme updated to 2015-11-20			
Date	Revision	Checked	Approved
20-Nov-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015			2016		
							Nov	Dec	Jan	Feb	Mar	
WB-1060	Pipe Laying - CHB 538 - 635 (DN600) near Realigned TWSR East (TWSRE: CH270-380), 97m long & GL	30	30	17-Jul-15 A	28-Dec-15	578						
WB-1070	Pipe Laying - CHB 635 - 700 (DN600) near Realigned TWSR East (TWSRE: CH380-456), 65m long & GL	78	22	18-Jul-15 A	16-Dec-15	201						
DN1200 Water Mains (CHC)												
WC-1050A	Pipe Laying - CHC 155 - 200 (DN1200) near Fanling Highway S/B (FHW: CH6935-7130), 45m long, 4m depth	120	56	15-Oct-14 A	28-Jan-16	82						
WC-1090A	Pipe Laying - CHC 600 - 615 (DN1200) near crossing TWSRE 15m long & 3m depth	30	0	09-Jun-15 A	13-Nov-15 A							
WC-1130	Pipe Laying - CHC 910 - 980 (DN1200) near Realigned TWSR East (TWSRE: CH380-456), 70m long & GL	78	32	07-Jul-15 A	30-Dec-15	191						
WC-1060	Pipe Laying - CHC 235 - 420 (DN1200) near Fanling Highway S/B (FHW: CH7130-7290), 185m long (common trench with NB)	95	64	12-Oct-15 A	06-Feb-16	74						
Twin DN1400 Water Mains (CHE & CHG)												
WE-1030	Pipe Laying - CHE & CHG 225 - 240 (Twins DN1400) near crossing TWSRE 15m long & 3m depth	30	0	09-Jun-15 A	13-Nov-15 A							
DN2200 Water Mains (CHF)												
WF-3000	Semi-Structural Lining on existing DN2200 underneath Link Road 4, 52m long (Covered by VO no.077)	25	25	01-Dec-15*	31-Dec-15	157						
DN2300 Water Mains and Leakage Collection System (CHJ & CHKA/CHK)												
WJ-1010B	Pipe Laying - CHJ 10 - 50 (DN2200) crossing existing TWSR East, 40m long & 6m depth	78	0	28-Jul-15 A	03-Nov-15 A							
WJ-1020A	Pipe Laying - CHK 0 - 80 (DN1400) near Realigned TWSR East, 80m long & 4m depth	55	29	05-Oct-15 A	24-Dec-15	174						
WJ-1050B	Pipe Laying - CHJ 200 - 235 (DN2300) near Realigned TWSR East (along Access Road A), 35m long & GL	14	0	26-Oct-15 A	12-Nov-15 A							
WJ-2000B	Pressure Test for CHJ	7	7	21-Nov-15	28-Nov-15	0						
WJ-2010A	Cleaning & CCTV Inspection for CHJ	7	7	30-Nov-15	07-Dec-15	0						
WJ-2020	Installation of Connecting Pipe for Connection to Existing Mains	13	13	30-Nov-15	14-Dec-15	0						
WJ-2040	Connection to Existing Mains	7	7	15-Dec-15*	21-Dec-15*	0						
WJ-1100	DN300 Washout at around CHJ 268	65	65	22-Dec-15	16-Mar-16*	212						
WJ-1110	DN300 Washout at CHJ 155	65	65	22-Dec-15	16-Mar-16*	212						
WJ-1020B	Pipe Laying - CHKA 0 - 73 (DN1400) near Realigned TWSR East, 73m long & 4m depth	90	90	28-Dec-15	22-Apr-16	174						
Kau Lung Hang Valve Control & Telemetry House Reprovision												
VCTH-1020a	Testing and Commissioning (New Telemetry House)	60	30	10-Oct-15 A	28-Dec-15	192						
VCTH-1020b	Testing and Commissioning (Valve operation for DN2300 watermains)	30	0	10-Oct-15 A	16-Nov-15 A							
VCTH-1020c	Testing and Commissioning (Valve operation for DN1400 watermains)	30	30	10-Oct-15 A	28-Dec-15	192						
Existing Nam Wa Po Trunk Sewage Pumping Station (PST3)												
PS-1000	Demolition of Existing Boundary Wall of Pumping Station (PST3)	50	50	02-Jan-16*	07-Mar-16	471						
Stage 1A - Realignment of Tai Wo Service Road West (KD-7)												
TWSRW Zone 1 between CH100 and CH155												
At-Grade Roadworks												
TWSRW-1160	Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement	286	46	15-Nov-14 A	18-Jan-16	0						
TWSRW Zone 2 between CH155 and CH280												
At-Grade Roadworks												



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- ▬ Actual Level of Effort
- ▬ Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR028 (Data Date: 21-Nov-15)
Page 3 of 9

3-Month Rolling Programme updated to 2015-11-20			
Date	Revision	Checked	Approved
20-Nov-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015					2016				
							Nov	Dec	Jan	Feb	Mar	Jan	Feb	Mar		
TWSRW-7120*	Pipe Laying - DN450 Watermains (CHA)	70	15	29-May-15 A	08-Dec-15	10	Pipe Laying - DN450 Watermains (CHA)									
TWSRW-7160	Pipe Laying - DN150	70	25	13-Jul-15 A	19-Dec-15	0	Pipe Laying - DN150, Pipe Laying - DN150									
TWSRW-7100	Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the cut-slope)	21	21	21-Dec-15	16-Jan-16	0	Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the cut-slope)									
TWSRW-7110	Implementation of TTA - Scheme W3	0	0	18-Jan-16		0	Implementation of TTA - Scheme W3									
TWSRW-7150	Remaining Road Drainage, Road Formation, DN150 watermain, Kerb, Planter and Pavement (incl. Zone 6 & Zone 7)	56	56	18-Jan-16	01-Apr-16	0	Remaining Road Drainage, Road Formation, DN150 watermain, Kerb, Planter and Pavement (incl. Zone 6 & Zone 7)									
TWSRW Zone 8 between CH640 and CH695																
Kiu Tau Footbridge Re-provision (West)																
TWSRW-8020	Construction of Pile Cap and Abutment	50	46	17-Nov-15 A	16-Jan-16	10	Construction of Pile Cap and Abutment, Construction of Pile Cap and Abutment									
At-Grade Roadworks																
TWSRW-8120	Road Formation, Road Drainage, Kerb and Pavement	22	22	21-Dec-15	18-Jan-16	0	Road Formation, Road Drainage, Kerb and Pavement									
TWSRW-8110*	Pipe Laying - DN450 Watermains (CHA)	95	95	18-Jan-16	20-May-16	224	Pipe Laying - DN450 Watermains (CHA)									
Remainder of the Works																
TWSRW-9040*	Utilities Diversion in Area 4 (along Re-aligned TWSRW CH530 - CH640)	233	45	28-Jan-15 A	04-Jan-16	373	Utilities Diversion in Area 4 (along Re-aligned TWSRW CH530 - CH640)									
TWSRW-9020*	Utilities Diversion in Area 2 (along Re-aligned TWSRW CH 280 - CH315)	111	16	21-Jul-15 A	06-Dec-15	0	Utilities Diversion in Area 2 (along Re-aligned TWSRW CH 280 - CH315)									
Remaining Works for Noise Barrier along realigned TWSR West																
TWSRW-NB-110	Noise Barrier Steelworks & Panel for NB4 at Zones 1 & 2	20	20	21-Dec-15*	15-Jan-16	27	Noise Barrier Steelworks & Panel for NB4 at Zones 1 & 2									
TWSRW-NB-130	Noise Barrier Steelworks & Panel for NB1b at Zone 4	10	10	16-Jan-16	27-Jan-16	27	Noise Barrier Steelworks & Panel for NB1b at Zone 4									
TWSRW-NB-140	Noise Barrier Steelworks & Panel for NB2 at Zone 5	20	20	28-Jan-16	26-Feb-16	27	Noise Barrier Steelworks & Panel for NB2 at Zone 5									
Stage N4A & N4B - Realignment of Tai Wo Service Road East (KD-13 & KD-14)																
TWSRE Zone 1 between CH100 and CH270																
At-Grade Roadworks																
TWSRE-1140*	Pipe laying - DN1400 Watermains (CHKA) along Realigned TWSR East	90	90	28-Dec-15	22-Apr-16	174	Pipe laying - DN1400 Watermains (CHKA) along Realigned TWSR East									
TWSRE Zone 2 between CH270 and CH380																
At-Grade Roadworks																
TWSRE-2030A*	Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East	30	350	17-Jul-15 A	04-Feb-17	280	Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East									
TWSRE-2030B*	Pipe laying - DN1400 Watermains (CHK) along Realigned TWSR East	55	29	05-Oct-15 A	24-Dec-15	174	Pipe laying - DN1400 Watermains (CHK) along Realigned TWSR East									
TWSRE-2040	Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement	90	90	28-Dec-15	22-Apr-16	269	Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement									
TWSRE Zone 3 between CH380 and CH456																
At-Grade Roadworks																
TWSRE-3020A*	Pipe Laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East	78	32	07-Jul-15 A	30-Dec-15	191	Pipe Laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East									
TWSRE-3040	Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement (Incl. FL/F10)	165	165	31-Dec-15	27-Jul-16	191	Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement (Incl. FL/F10)									
Roundabout A, Slip Road and Access Road																
TWSRE-4060B	Access Road A - Road Formation, Kerb, Planter and Pavement	44	0	22-Jun-15 A	23-Oct-15 A		Access Road A - Road Formation, Kerb, Planter and Pavement									
TWSRE-4080	Preparation Works for Implementation of TTA Scheme E1	42	0	24-Jun-15 A	23-Oct-15 A		Preparation Works for Implementation of TTA Scheme E1									
TWSRE-4090	Implementation of TTA - Scheme E1 (Drawing No. CW/009/015)	0	0	24-Oct-15 A			Implementation of TTA - Scheme E1 (Drawing No. CW/009/015)									

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Actual Level of Effort
- Project Baseline Bar

3-Month Rolling Programme updated to 2015-11-20			
Date	Revision	Checked	Approved
20-Nov-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015					2016			
							Nov	Dec	Jan	Feb	Mar				
TWSRE-4070	Roundabout A - Road Formation, Kerb, Planter and Pavement	90	67	26-Oct-15 A	17-Feb-16	6	[Gantt bar: Nov to Feb 2016]								
TWSRE-4110	Preparation Works for Implementation of TTA Scheme E1A	30	30	26-Oct-15 A	28-Dec-15	118	[Gantt bar: Nov to Dec 2015]								
TWSRE-4030B	Slip Road Y (CH100-CH230) - Road Formation, Remaining Road Drainage, Kerb, Planter and Pavement	120	120	29-Dec-15	31-May-16	118	[Gantt bar: Dec 2015 to May 2016]								
TWSRE-4120	Implementation of TTA - Scheme E1A	0	0	29-Dec-15*		153	◆ Implementation of TTA - Scheme E1A								
TWSRE-4020	Slip Road Y (CH260-CH404) - Road Formation, Road Drainage, Kerb, Planter and Pavement	108	108	07-Jan-16	25-May-16	6	[Gantt bar: Jan to May 2016]								
Stage 1C - Viaduct Structure & TCSS Civil Provisions (KD-9)															
Preliminaries															
B-3050	Relocation of Plant including Pre-drilling Works	21	21	11-Jan-16	03-Feb-16	79	[Gantt bar: Jan to Feb 2016]								
Foundation & Pier Construction															
Bridge A															
BA-05-1030	Pier AA5 - Pier Construction (Twin Pier)	27	39	29-Oct-14 A	08-Jan-16	21	[Gantt bar: Oct 2014 to Jan 2016]								
BA-01-1010	Abutment AA1 - Pile Test	14	14	06-May-15 A	07-Dec-15	260	[Gantt bar: May 2015 to Dec 2015]								
BA-18-1030	Pier AA18 - Pier Construction	56	13	08-May-15 A	05-Dec-15	39	[Gantt bar: May 2015 to Dec 2015]								
BA-11-1010	Pier AA11 - Pile Test	14	19	18-Aug-15 A	12-Dec-15	26	[Gantt bar: Aug 2015 to Dec 2015]								
BA-12-1030	Pier AA12 - Pier Construction	35	25	10-Oct-15 A	19-Dec-15	63	[Gantt bar: Oct 2015 to Dec 2015]								
BA-07-1020	Pier AA7 - Pile Cap	30	13	30-Oct-15 A	05-Dec-15	32	[Gantt bar: Oct 2015 to Dec 2015]								
BA-09-1030	Pier AA9 - Pier Construction (Twin Pier)	49	46	07-Nov-15 A	16-Jan-16	40	[Gantt bar: Nov 2015 to Jan 2016]								
BA-11-1000B	Pier AA11 - Piling Works (P2)	12	0	10-Nov-15 A	20-Nov-15 A		[Gantt bar: Nov 2015]								
BA-10-1000	Pier AA10 - Piling Works	24	24	21-Nov-15	18-Dec-15	5	[Gantt bar: Nov 2015 to Dec 2015]								
BA-11-1020	Pier AA11 - Pile Cap	30	30	14-Dec-15	20-Jan-16	26	[Gantt bar: Dec 2015 to Jan 2016]								
BA-01-1000b	Abutment AA1 - Piling Works (P1)	12	12	19-Dec-15	05-Jan-16	5	[Gantt bar: Dec 2015 to Jan 2016]								
BA-02-1000	Pier AA2W - Piling Works	12	12	06-Jan-16	19-Jan-16	5	[Gantt bar: Jan 2016]								
BA-10-1010	Pier AA10 - Pile Test	14	14	08-Jan-16	23-Jan-16	23	[Gantt bar: Jan 2016]								
BA-07-1030	Pier AA7 - Pier Construction	28	28	18-Jan-16	25-Feb-16	40	[Gantt bar: Jan 2016 to Feb 2016]								
BA-08-1000	Pier AA8 - Piling Works	24	24	20-Jan-16	23-Feb-16	5	[Gantt bar: Jan 2016 to Feb 2016]								
BA-11-1030	Pier AA11 - Pier Construction	35	35	21-Jan-16	08-Mar-16	39	[Gantt bar: Jan 2016 to Mar 2016]								
BA-10-1020	Pier AA10 - Pile Cap	30	30	25-Jan-16	05-Mar-16	23	[Gantt bar: Jan 2016 to Mar 2016]								
BA-02-1010	Pier AA2W - Pile Test	14	14	05-Feb-16	27-Feb-16	125	[Gantt bar: Feb 2016]								
Bridge B															
BB-01-1010	Abutment AB1 - Pile Test	14	14	18-Aug-15 A	07-Dec-15	295	[Gantt bar: Aug 2015 to Dec 2015]								
BB-07-1040	Portal AB7/AD9 - Portal Beam Construction together with Kicker	60	9	19-Sep-15 A	01-Dec-15	6	[Gantt bar: Sep 2015 to Dec 2015]								



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- Actual Level of Effort
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR028 (Data Date: 21-Nov-15)

3-Month Rolling Programme updated to 2015-11-20

Date	Revision	Checked	Approved
20-Nov-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015					2016			
							Nov	Dec	Jan	Feb	Mar				
BB-06-1040	Pier AB6W - Pier Construction	48	0	05-Oct-15 A	18-Nov-15 A		Pier AB6W - Pier Construction								
BB-03-1010	Pier AB3 - Pile Test	14	0	13-Oct-15 A	29-Oct-15 A		Pier AB3 - Pile Test								
BB-03-1020	Pier AB3 - Pile Cap	30	13	26-Oct-15 A	05-Dec-15	101	Pier AB3 - Pile Cap, Pier AB3 - Pile Cap								
BB-12-1020	Abutment AB12/AD14 - Pile Cap	65	52	28-Oct-15 A	23-Jan-16	43	Abutment AB12/AD14 - Pile Cap								
BB-11-1030	Pier AB11 - Pier Construction	45	29	06-Nov-15 A	24-Dec-15	7	Pier AB11 - Pier Construction, Pier AB11 - Pier Construction								
BB-06-1030	Pier AB6E - Pier Construction	48	48	21-Nov-15	19-Jan-16	22	Pier AB6E - Pier Construction								
BB-12-1030	Abutment AB12/AD14 - Abutment Construction	75	75	25-Jan-16	03-May-16	175	Abutment AB12/AD14 - Abutment Construction								
BB-06-1050	Portal AB6 - Portal Beam Construction together with Kicker	40	40	28-Jan-16	21-Mar-16	22	Portal AB6 - Portal Beam Construction together with Kicker								
BB-04-1000	Pier AB4 - Piling Works	24	24	04-Feb-16	09-Mar-16	79	Pier AB4 - Piling Works								
Bridge C															
BC-12-1030	Pier AC12 - Pier Construction	28	16	10-Jun-15 A	09-Dec-15	26	Pier AC12 - Pier Construction, Pier AC12 - Pier Construction								
BC-04-1030	Pier AC4 - Pier Construction	35	0	03-Sep-15 A	12-Nov-15 A		Pier AC4 - Pier Construction								
BC-03-1000	Pier AC3 - Piling Works	24	0	09-Oct-15 A	07-Nov-15 A		Pier AC3 - Piling Works								
BC-01-1030	Abutment AC1 - Abutment Construction	50	50	21-Nov-15	21-Jan-16	0	Abutment AC1 - Abutment Construction								
BC-03-1010	Pier AC3 - Pile Test	14	14	24-Nov-15	09-Dec-15	136	Pier AC3 - Pile Test								
BC-03-1020	Pier AC3 - Pile Cap	30	30	10-Dec-15	16-Jan-16	136	Pier AC3 - Pile Cap								
BC-02-1020	Pier AC2 - Pile Cap	30	30	14-Dec-15	20-Jan-16	96	Pier AC2 - Pile Cap								
BC-02-1030	Pier AC2 - Pier Construction	45	45	21-Jan-16	19-Mar-16	96	Pier AC2 - Pier Construction								
Bridge D															
BD-11-1040	Pier AD11W - Pier Construction	84	0	26-Aug-15 A	29-Oct-15 A		Pier AD11W - Pier Construction								
BD-13-1020	Pier AD13 - Pile Cap	30	0	02-Sep-15 A	24-Oct-15 A		Pier AD13 - Pile Cap								
BD-12-1020	Pier AD12 - Pile Cap	30	0	24-Sep-15 A	13-Nov-15 A		Pier AD12 - Pile Cap								
BD-01-1020	Abutment AD1 - Pile Cap	30	19	04-Nov-15 A	12-Dec-15	96	Abutment AD1 - Pile Cap, Abutment AD1 - Pile Cap								
BD-08-1040	Portal AC11/AD8 - Portal Beam Construction together with Kicker	40	40	03-Dec-15	21-Jan-16	19	Portal AC11/AD8 - Portal Beam Construction together with Kicker								
BD-01-1030	Abutment AD1 - Abutment Construction	50	50	14-Dec-15	19-Feb-16	246	Abutment AD1 - Abutment Construction								
BD-09-1040	Portal AD9/AC12 - Portal Beam Construction together with Kicker	40	40	18-Dec-15	05-Feb-16	26	Portal AD9/AC12 - Portal Beam Construction together with Kicker								
BD-13-1030	Pier AD13 - Pier Construction	45	45	28-Dec-15	25-Feb-16	22	Pier AD13 - Pier Construction								
BD-11-1020A	Pier AD11E - Pile Cap	30	30	25-Jan-16	05-Mar-16	43	Pier AD11E - Pile Cap								
Pier Table Construction															
Bridge A															
PA-1130	Pier Table Construction at Pier AA13 (4 nos.)	50	0	25-Jul-15 A	02-Nov-15 A		Pier Table Construction at Pier AA13 (4 nos.)								




俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Actual Level of Effort
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR028 (Data Date: 21-Nov-15)
Page 7 of 9

3-Month Rolling Programme updated to 2015-11-20			
Date	Revision	Checked	Approved
20-Nov-15	Rev.0	SL	



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Actual Level of Effort
- Project Baseline Bar

CEDD Contract No. CV/2012/09
Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works,
Contract 3
3-Month Rolling Programme
Programme ID: 3MPR028 (Data Date: 21-Nov-15)

3-Month Rolling Programme updated to 2015-11-20

Date	Revision	Checked	Approved
20-Nov-15	Rev.0	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2015			2016			
							Nov	Dec	Jan	Feb	Mar		
EC-1100	Bridge Deck Construction at Pier AC10 by Typical Lifting Frame (10 nos + 1 no. key segment)	15	15	26-Jan-16	18-Feb-16	12							
Bridge D													
ED-1050	Bridge Deck Construction at Pier AD5 by Typical Lifting Frame (12 nos)	13	0	20-Oct-15 A	05-Nov-15 A								
ED-1060	Bridge Deck Construction at Pier AD6 by Typical Lifting Frame (18 nos + 1 no. key segment)	11	11	07-Dec-15	18-Dec-15	12							
ED-1040	Bridge Deck Construction at Pier AD4 by Typical Lifting Frame (14 nos + 2 no. key segment)	14	14	09-Jan-16	25-Jan-16	12							
ED-1100	Bridge Deck Construction at Portal AD10 by Crane (52 nos)	32	32	09-Jan-16	22-Feb-16	54							
ED-1070	Bridge Deck Construction at Pier AD7 by Typical Lifting Frame (26 nos + 1 no. key segment)	15	15	19-Feb-16	07-Mar-16	12							
Section VI - Works in Portion FH9 (KD-6A)													
Major Works													
S6-2000*	Construction of Abutment AB12/AD14 (including Piling, Pile Cap & Abutment construction)	276	127	06-Feb-15 A	03-May-16	175							

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Actual Level of Effort
- Project Baseline Bar

3-Month Rolling Programme updated to 2015-11-20			
Date	Revision	Checked	Approved
20-Nov-15	Rev.0	SL	

Contract 5

ID	WBS	Task Name	Duration	Start	Finish	15			
						Q3	Q4	Q1	Q2
1	1	Key Dates	1110 days	Thu 28/3/13	Sun 10/4/16	28/11/15			
47	2	Preliminaries and Statuary / Contractual Submissions	424 days	Thu 11/4/13	Mon 9/6/14				
48	2.1	Site Establishment	399 days	Thu 11/4/13	Thu 15/5/14				
53	2.2	Applications to Government Department	89 days	Fri 12/4/13	Tue 9/7/13				
58	2.3	Temporary Traffic Arrangement (TTA) Scheme for temp. LMH Rd	131 days	Fri 12/4/13	Tue 20/8/13				
63	2.4	Liaison with Utility Undertakers	363 days	Fri 12/4/13	Wed 9/4/14				
66	2.5	Environmental Baseline & Impact Monitoring	132 days	Thu 11/4/13	Wed 21/8/13				
77	2.6	General Site Clearance	424 days	Fri 12/4/13	Mon 9/6/14				
78	3	Stage of the Works	180 days	Thu 11/4/13	Mon 7/10/13				
79	3.1	Stage I of the Works - Temporary vehicular bridge B and temporary Lin Ma Hang Road	179 days	Fri 12/4/13	Mon 7/10/13				
90	3.2	Stage II of the Works - Temporary ArchSD Depot (LMH2)	78 days	Thu 11/4/13	Thu 27/6/13				
94	4	Section of the Works	1511 days	Fri 12/4/13	Wed 31/5/17				
95	4.1	Section I of the Works - Ground Investigation field works (Drg. 7101A-7111A)	251 days	Thu 30/5/13	Tue 4/2/14				
100	4.2	Section II of the Works - All laboratory tests for Section I	188 days	Sat 31/8/13	Thu 6/3/14				
105	4.3	Section III of the Works - Site formation works for Portions RS1, RS2 & RS3 (seek for certificate of completion in letter ref. SRJV/W47/SO/15/1308/00416 dated 23/8/2013)	89 days	Sun 12/5/13	Thu 8/8/13				
111	4.4	Section IV of the Works - Village house within portion RS4 - EOT3 completion 15/5/2014	399 days	Fri 12/4/13	Thu 15/5/14				
123	4.5	Section V of the Works-All works within portion RS4 exclude Section IV - EOT8 completion 28/4/2015	747 days	Fri 12/4/13	Tue 28/4/15				
140	4.6	Section VII of the Works - All works within Area CRD	249 days	Mon 9/9/13	Thu 15/5/14				
177	4.7	Section VIII of the Works - All works within Area BCPA - EOT6 completion 2/1/2015	571 days	Tue 11/6/13	Fri 2/1/15				
211	4.8	Section IX of the Works - All works within Area BCPB - EOTO7 completion 19 October 2015	669 days	Fri 20/12/13	Mon 19/10/15				
212	4.8.1	Claim No. 009 - Delays due to Delayed Possession of Portion BCP4 of the Site - Original 7/3/2014 and possessed on 25/9/2014	0 days	Fri 26/9/14	Fri 26/9/14				
213	4.8.2	Submission for demolition of existing building structures	37 days	Fri 20/12/13	Sat 25/1/14				
214	4.8.3	Approval of submission for demolish existing building structures	41 days	Sun 26/1/14	Fri 7/3/14				
215	4.8.4	Demolition of existing building structures UPON instruction (included Asbestos Investigation, Report & Asbestos Abatement Plan)	76 days	Fri 3/10/14	Wed 17/12/14				
216	4.8.5	Tree felling/removal works and tree transplanting works at BCP4 (include tree survey etc)	139 days	Fri 26/9/14	Wed 11/2/15				
217	4.8.6	Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident (NOT YET)	0 days	Wed 14/1/15	Wed 14/1/15				
218	4.8.7	Site formation works	330 days	Sun 2/11/14	Sun 27/9/15				
219	4.8.7.1	site formation works (surrounding areas B1-3, B5-6, B9)	200 days	Sat 7/3/15	Tue 22/9/15				
220	4.8.7.2	site formation works (area BCP4 - B4,7,8,10-B17)	330 days	Sun 2/11/14	Sun 27/9/15				
221	4.8.7.3	site formation works (B18-B22)	200 days	Sat 7/3/15	Tue 22/9/15				
222	4.8.8	chain link fence (Drg.1002C, 1032B, 1033B)	27 days	Wed 23/9/15	Mon 19/10/15				
223	4.9	Section X of the Works - All works within Area BCPC - (Outstanding Works for SBF)	454 days	Thu 5/6/14	Tue 1/9/15				
224	4.9.1	ISSUED EOT5	125 days	Thu 5/6/14	Tue 7/10/14				
225	4.9.2	Claim No. 013 - VO No. 028 - Site Possession from DC/2011/06 (Portion A) (from Area C8 to D2)	0 days	Tue 16/9/14	Tue 16/9/14				
226	4.9.3	Received Variation Order No. 035 for CLP Substation	0 days	Mon 21/7/14	Mon 21/7/14				
227	4.9.4	Filling Works, Drainage & Irrigation System	21 days	Tue 16/9/14	Mon 6/10/14				
229	4.9.5	South West Works for CLP Sub-Station (VO No. 035) (Area C1, C3, C4, C5, C6)	64 days	Mon 4/8/14	Mon 6/10/14				
233	4.9.6	Handing over CLP Substation Area	0 days	Tue 7/10/14	Tue 7/10/14				
234	4.9.7	VO 073 for Secondary Boundary Fencing extend to BCPC	125 days	Thu 30/4/15	Tue 1/9/15				
235	4.9.7.1	Handing over from CLP for the extended area	0 days	Thu 30/4/15	Thu 30/4/15				
236	4.9.7.2	Construction of Retaining Wall 2A	41 days	Sat 2/5/15	Thu 11/6/15				
237	4.9.7.3	Construction of soil cement / general fill slope adjacent to CLP Substation	90 days	Sat 2/5/15	Thu 30/7/15				
238	4.9.7.4	Secondary Boundary Fencing ChA+125 to ChA+250 (Bay 17 to 32)	33 days	Fri 31/7/15	Tue 1/9/15				
239	4.10	Section XI of the Works - All works within Area BCPD	514 days	Mon 14/7/14	Wed 9/12/15				
240	4.10.1	South West Works for additional 132kV (at Areas D1 & D2) at BCPD	439 days	Fri 15/8/14	Tue 27/10/15				
241	4.10.1.1	fill platform for CLP (132kV) from +12.8 to +15.3	47 days	Fri 15/8/14	Tue 30/9/14				
242	4.10.1.2	UU for erection of overhead post & termination of electricity by CLP(132kV)(Area D2)	28 days	Tue 14/10/14	Mon 10/11/14				
243	4.10.1.3	Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident - confirmed to possess on 14/1/2015	1 day	Wed 14/1/15	Wed 14/1/15				
244	4.10.1.4	site clearance, take initial survey	10 days	Thu 15/1/15	Sat 24/1/15				
245	4.10.1.5	tree felling / transplant	14 days	Sun 25/1/15	Sat 7/2/15				
246	4.10.1.6	assume filling partly areas D1 & D2 to +13.5 for drain	20 days	Sun 8/2/15	Fri 27/2/15				
247	4.10.1.7	PVO, Construct Special Manhole No.9937	60 days	Sat 28/2/15	Tue 28/4/15				
248	4.10.1.8	lay sewer FHM511 to 515	45 days	Wed 29/4/15	Fri 12/6/15				

Revision 1 Fri 27/11/15

Task Milestone Project Summary Critical Split Deadline

Split Summary Critical Progress


ID	WBS	Task Name	Duration	Start	Finish	Gantt Chart (Q3, Q4, Q1, Q2)			
249	4.10.1.9	lay sewer STP-FMH520 & 515	35 days	Sat 13/6/15	Fri 17/7/15	[Gantt bar]			
250	4.10.1.10	fill trench from laid sewer to drainage formation	10 days	Sat 18/7/15	Mon 27/7/15	[Gantt bar]			
251	4.10.1.11	lay drainage SMH9961 to 9966 & 9936 to 9937	30 days	Tue 28/7/15	Wed 26/8/15	[Gantt bar]			
252	4.10.1.12	filling of areas D1 & D2 to +15.3 with D2 soil cement slope	35 days	Wed 29/4/15	Tue 2/6/15	[Gantt bar]			
253	4.10.1.13	Confirmation of Alignment for Secondary Boundary Fencing	35 days	Mon 29/12/14	Sun 1/2/15	[Gantt bar]			
254	4.10.12	Secondary Boundary Fencing Ch0 to Ch709 (Bay 1 to 93)	250 days	Mon 2/2/15	Fri 9/10/15	[Gantt bar]			
255	4.10.1.15	Secondary Boundary Fencing Ch709 to Ch1234 (Bay 94 to 158)	177 days	Mon 2/2/15	Tue 28/7/15	[Gantt bar]			
256	4.10.1.16	Secondary Boundary Fencing Ch1234 to Ch1436 (Bay 159 to 184)	70 days	Thu 26/2/15	Wed 6/5/15	[Gantt bar]			
257	4.10.1.17	Secondary Boundary Fencing ChA0 to ChA125 (Bay 1 to 16)	40 days	Mon 27/4/15	Fri 5/6/15	[Gantt bar]			
258	4.10.1.18	Secondary Boundary Fencing Ch1436 to Ch1520 (Bay 185 to 197)	40 days	Fri 18/9/15	Tue 27/10/15	[Gantt bar]			
259	4.10.1.19	irrigation system at west D1 & D2	7 days	Wed 3/6/15	Tue 9/6/15	[Gantt bar]			
260	4.10.1.20	additional 132kV (at Areas D1 & D2)	7 days	Wed 10/6/15	Tue 16/6/15	[Gantt bar]			
261	4.10.2	South West Works for Areas D1 & D2	398 days	Fri 3/10/14	Wed 4/11/15	[Gantt bar]			
262	4.10.2.1	site clearance, take initial survey	10 days	Fri 3/10/14	Sun 12/10/14	[Gantt bar]			
263	4.10.2.2	tree felling / transplant	25 days	Mon 13/10/14	Thu 6/11/14	[Gantt bar]			
264	4.10.2.3	fill trench to formation for Plug-FMH501-502-STP (approx. to +11)	20 days	Fri 7/11/14	Wed 26/11/14	[Gantt bar]			
265	4.10.2.4	lay sewer Plug-FMH501-502-STP	14 days	Sat 18/7/15	Fri 31/7/15	[Gantt bar]			
266	4.10.2.5	complete filling for Areas D1 & D2 to formation area	28 days	Sat 18/7/15	Fri 14/8/15	[Gantt bar]			
267	4.10.2.6	lay drainage SMH9941 to 9943-9931	20 days	Sat 1/8/15	Thu 20/8/15	[Gantt bar]			
268	4.10.2.7	lay drainage SMH9952 to 9953	10 days	Fri 21/8/15	Sun 30/8/15	[Gantt bar]			
269	4.10.2.8	lay drainage SMH9930 to 9935	30 days	Mon 31/8/15	Tue 29/9/15	[Gantt bar]			
270	4.10.2.9	lay drainage SMH9702A to 9935	10 days	Wed 30/9/15	Fri 9/10/15	[Gantt bar]			
271	4.10.2.10	lay drainage CP25-SMH9701A-9902-9702A	10 days	Sat 10/10/15	Mon 19/10/15	[Gantt bar]			
272	4.10.2.11	lay drainage SMH9922 to 9930	30 days	Tue 6/10/15	Wed 4/11/15	[Gantt bar]			
273	4.10.2.12	water pipe DN250 CHL 150 to 335.749	18 days	Mon 31/8/15	Thu 17/9/15	[Gantt bar]			
274	4.10.2.13	rising main CHC	18 days	Sun 20/9/15	Wed 7/10/15	[Gantt bar]			
275	4.10.3	Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident	0 days	Wed 14/1/15	Wed 14/1/15	[Gantt bar]			
276	4.10.4	South West Work for Construction of Depressed Road	223 days	Sun 8/2/15	Fri 18/9/15	[Gantt bar]			
277	4.10.4.1	UU for 11kV & LV lay ducts across & underneath underpass	1 day	Mon 2/3/15	Mon 2/3/15	[Gantt bar]			
278	4.10.4.2	structural work for Bay 16015-16012	40 days	Sun 8/2/15	Thu 19/3/15	[Gantt bar]			
279	4.10.4.3	structural work for Bay 16011-16008	60 days	Tue 10/3/15	Fri 8/5/15	[Gantt bar]			
280	4.10.4.4	structural work for Bay 16007-16004	55 days	Wed 29/4/15	Mon 22/6/15	[Gantt bar]			
281	4.10.4.5	structural work for Bay 16003-16001	60 days	Tue 23/6/15	Fri 21/8/15	[Gantt bar]			
282	4.10.4.6	drainage work inside depressed road (Bay 16015-16008)	18 days	Tue 4/8/15	Fri 21/8/15	[Gantt bar]			
283	4.10.4.7	drainage work inside depressed road (Bay 16007-16001)	18 days	Sat 22/8/15	Tue 8/9/15	[Gantt bar]			
284	4.10.4.8	backfill western side of depressed road	14 days	Sat 22/8/15	Fri 4/9/15	[Gantt bar]			
285	4.10.4.9	irrigation system next to depressed road	14 days	Sat 5/9/15	Fri 18/9/15	[Gantt bar]			
286	4.10.5	South West Work for Access Road	82 days	Sat 19/9/15	Wed 9/12/15	[Gantt bar]			
287	4.10.5.1	completion of drainage SMH9922 to 9930, water pipe & rising main & backfill western side of depressed road	0 days	Wed 4/11/15	Wed 4/11/15	[Gantt bar]			
288	4.10.5.2	UU for 132kV, 11kV & LV	7 days	Sat 19/9/15	Fri 25/9/15	[Gantt bar]			
289	4.10.5.3	UU for PCCW	7 days	Sat 26/9/15	Fri 2/10/15	[Gantt bar]			
290	4.10.5.4	backfill to road formation with SRT98%	14 days	Sat 3/10/15	Fri 16/10/15	[Gantt bar]			
291	4.10.5.5	sub-base laying	7 days	Sat 17/10/15	Fri 23/10/15	[Gantt bar]			
292	4.10.5.6	kerb bedding, laying & backing before bituminous material	14 days	Sat 24/10/15	Fri 6/11/15	[Gantt bar]			
293	4.10.5.7	AC - lay DBM & base course	7 days	Sat 7/11/15	Fri 13/11/15	[Gantt bar]			
294	4.10.5.8	backfill footpath formation	7 days	Sat 7/11/15	Fri 13/11/15	[Gantt bar]			
295	4.10.5.9	street lighting ducts, drawpits & controller	7 days	Sat 14/11/15	Fri 20/11/15	[Gantt bar]			
296	4.10.5.10	UU for CLP (lighting)	7 days	Sat 21/11/15	Fri 27/11/15	[Gantt bar]			
297	4.10.5.11	footpath paving	7 days	Sat 28/11/15	Fri 4/12/15	[Gantt bar]			
298	4.10.5.12	AC - lay wearing course	10 days	Mon 30/11/15	Wed 9/12/15	[Gantt bar]			
299	4.10.6	Claim No. 013 - VO No. 028 - Site Possession from DC/2011/06 (Portion B) (from Area D3 to D10)	0 days	Tue 12/8/14	Tue 12/8/14	[Gantt bar]			
300	4.10.7	Works at Areas D4 to D9 (shown in Section VIII)	449 days	Mon 14/7/14	Mon 5/10/15	[Gantt bar]			
301	4.10.7.1	Retaining Wall BCP/RW2B	92 days	Mon 14/7/14	Mon 13/10/14	[Gantt bar]			
316	4.10.7.2	install 150UPVC perforated pipe behind retaining wall	4 days	Fri 17/10/14	Mon 20/10/14	[Gantt bar]			
317	4.10.7.3	install geotextile filter & backfill D4, B6 & A4 to +15.0	28 days	Tue 21/10/14	Mon 17/11/14	[Gantt bar]			
318	4.10.7.4	site formation work for Areas D4 to D6	45 days	Tue 4/11/14	Thu 18/12/14	[Gantt bar]			
319	4.10.7.5	soil cement slopes for Areas D4 to D6	21 days	Fri 5/12/14	Thu 25/12/14	[Gantt bar]			
320	4.10.7.6	site formation work for Areas D7 to D9	60 days	Fri 19/12/14	Mon 16/2/15	[Gantt bar]			
321	4.10.7.7	PYO - U/J-Channel along Patorial Road (approx. 1200m)	150 days	Sat 9/5/15	Mon 5/10/15	[Gantt bar]			
322	4.11	Section XII of the Works - All works within Area LMH	635 days	Thu 22/8/13	Mon 18/5/15	[Gantt bar]			
491	4.12	Section XIII of the Works - Works not covered in any other Sections	983 days	Thu 22/8/13	Sat 30/4/16	[Gantt bar]			
492	4.12.1	Submissions	70 days	Thu 22/8/13	Wed 30/10/13	[Gantt bar]			

Revision 1 Fri 27/11/15

Task Milestone Project Summary Critical Split Deadline

Split Summary Critical Progress

ID	WBS	Task Name	Duration	Start	Finish	Gantt Chart (Q3, Q4, Q1, Q2)			
493	4.12.2	Approval of Submissions	68 days	Mon 16/9/13	Fri 22/11/13				
494	4.12.3	VO.080 Additional Footpath adjacent to the Eastern Side of Chuk Yuen Village Re-site Area	1 day	Tue 5/5/15	Tue 5/5/15				
495	4.12.4	Submissions	14 days	Wed 6/5/15	Tue 19/5/15				
496	4.12.5	Approval of Submissions	7 days	Wed 20/5/15	Tue 26/5/15				
497	4.12.6	Temporary works and excavation	20 days	Wed 27/5/15	Mon 15/6/15				
498	4.12.7	Base slab	25 days	Tue 16/6/15	Fri 10/7/15				
499	4.12.8	Wall Stem	20 days	Sun 26/7/15	Fri 14/8/15				
500	4.12.9	Backfilling	20 days	Sat 15/8/15	Thu 3/9/15				
501	4.12.10	DN150 watermain & Utilities Laying	14 days	Mon 14/9/15	Sun 27/9/15				
502	4.12.11	Surfacing & U-Channel	7 days	Mon 28/9/15	Sun 4/10/15				
503	4.12.12	Reinstatement of Gabion	14 days	Mon 5/10/15	Sun 18/10/15				
504	4.12.13	Type 2 Railing	5 days	Mon 5/10/15	Fri 9/10/15				
505	4.12.14	Temporary Traffic Arrangement (TTA) Scheme for Works at existing LMH Rd	92 days	Fri 23/8/13	Fri 22/11/13				
509	4.12.15	Lin Ma Hang Road Widening Section	920 days	Thu 24/10/13	Sat 30/4/16				
510	4.12.15.1	PVO - Additional U-Channel along both Side of existing LMH Road 600m x 2) (Advanced works commenced)	0 days	Sat 27/6/15	Sat 27/6/15				
511	4.12.15.2	VO.061 Additional Rising Main at LMH Road	0 days	Wed 31/12/14	Wed 31/12/14				
512	4.12.15.3	place order for HDPE pipes	0 days	Tue 6/1/15	Tue 6/1/15				
513	4.12.15.4	arrival of HDPE pipes	80 days	Tue 6/1/15	Thu 26/3/15				
514	4.12.15.5	RECEIVE VO 053 ADDITIONAL CROSS ROAD DUCTS FOR EXISTING IRRIGATION PIPES	0 days	Tue 7/10/14	Tue 7/10/14				
515	4.12.15.6	RECEIVE VO 062 CABLE DUCTS LAYING FOR PUBLIC LIGHTING SYSTEM AT LIN MA HANG ROAD	0 days	Tue 14/10/14	Tue 14/10/14				
516	4.12.15.7	1 Works from chainage 190 to chainage 380 (west side carriageway & footpath)	231 days	Sun 24/8/14	Sat 11/4/15				
517	4.12.15.7.1	TTA for ch 310-380(west)	0 days	Sun 24/8/14	Sun 24/8/14				
518	4.12.15.7.2	earthwork to lay drainage & waterwork	21 days	Sun 24/8/14	Sat 13/9/14				
519	4.12.15.7.3	drainage & waterwork + backfill for CLP	45 days	Sun 14/9/14	Tue 28/10/14				
520	4.12.15.7.4	VO053 - crossing no. 1(whole), 2 (west)	18 days	Wed 29/10/14	Sat 15/11/14				
521	4.12.15.7.5	UU for ch 190-380 (132kV,11kV,LV)	19 days	Sun 16/11/14	Thu 4/12/14				
522	4.12.15.7.6	filling works to formation of road (include SRT98%)	7 days	Fri 5/12/14	Thu 11/12/14				
523	4.12.15.7.7	street lighting drawpits & crossroads	7 days	Fri 12/12/14	Thu 18/12/14				
524	4.12.15.7.8	kerb bedding, laying & backing before bituminous material	9 days	Fri 19/12/14	Sat 27/12/14				
525	4.12.15.7.9	filling works to formation of footpath	4 days	Sun 28/12/14	Wed 31/12/14				
526	4.12.15.7.10	UU for CLP (lighting)	5 days	Thu 1/1/15	Mon 5/1/15				
527	4.12.15.7.11	UU for ch 190-380 (PCCW)	7 days	Tue 6/1/15	Mon 12/1/15				
528	4.12.15.7.12	irrigation system	7 days	Tue 13/1/15	Mon 19/1/15				
529	4.12.15.7.13	preparation works to formation of footpath	3 days	Mon 19/1/15	Wed 21/1/15				
530	4.12.15.7.14	footpath paving	9 days	Thu 22/1/15	Fri 30/1/15				
531	4.12.15.7.15	VO.061 for renewal of rising main	6 days	Fri 27/3/15	Wed 1/4/15				
532	4.12.15.7.16	sub-base laying for road	5 days	Thu 2/4/15	Mon 6/4/15				
533	4.12.15.7.17	AC - lay DBM & base course	5 days	Tue 7/4/15	Sat 11/4/15				
534	4.12.15.8	1 Works from chainage 380 to chainage 580 (west side carriageway & footpath)	402 days	Fri 22/11/13	Mon 29/12/14				
535	4.12.15.8.1	TTA for ch 380-580(west)	0 days	Fri 22/11/13	Fri 22/11/13				
536	4.12.15.8.2	watermain (include issue of alignment and laying)	120 days	Sat 23/11/13	Sat 22/3/14				
537	4.12.15.8.3	drainage (pipe, manholes & gullies)	155 days	Sun 23/3/14	Sun 24/8/14				
538	4.12.15.8.4	Received Variation Order Nos. 040 & 042	0 days	Mon 28/4/14	Mon 28/4/14				
539	4.12.15.8.5	construct DN450mm pipe with concrete surround	28 days	Mon 12/5/14	Sun 8/6/14				
540	4.12.15.8.5.1	low stream pipe & catchpit at western side	28 days	Mon 12/5/14	Sun 8/6/14				
541	4.12.15.8.6	construct 1900x950 box culvert with manholes SMH8052A & B	49 days	Mon 9/6/14	Sun 27/7/14				
542	4.12.15.8.6.1	support existing DN150mm sewer pipe & watermain	7 days	Mon 9/6/14	Sun 15/6/14				
543	4.12.15.8.6.2	construct box culvert	14 days	Mon 16/6/14	Sun 29/6/14				
544	4.12.15.8.6.3	construct manholes	28 days	Mon 30/6/14	Sun 27/7/14				
545	4.12.15.8.7	found existing cables affected construction of gullies & discuss with CLP	18 days	Sat 26/7/14	Tue 12/8/14				
546	4.12.15.8.8	complete preparation work & fill footpath for 132kV, 11kV & LV	8 days	Wed 13/8/14	Wed 20/8/14				
547	4.12.15.8.9	UU - 132kV+11kV & LV	35 days	Thu 21/8/14	Wed 24/9/14				
548	4.12.15.8.10	temporary connection of cables	3 days	Thu 25/9/14	Sat 27/9/14				
549	4.12.15.8.11	960x650 box culvert (low stream & west catchpit)	7 days	Sun 28/9/14	Sat 4/10/14				
551	4.12.15.8.12	construct outstanding drainage & gullies	7 days	Wed 1/10/14	Tue 7/10/14				
552	4.12.15.8.13	filling work to formation of road (include SRT98%)	5 days	Wed 8/10/14	Sun 12/10/14				
553	4.12.15.8.14	VO053 - crossing no. 3, 4 (west)	10 days	Mon 13/10/14	Wed 22/10/14				
554	4.12.15.8.15	complete filling work to formation of road (include SRT98%)	5 days	Thu 23/10/14	Mon 27/10/14				
555	4.12.15.8.16	street lighting drawpits & crossing at ch 523	4 days	Mon 27/10/14	Thu 30/10/14				
556	4.12.15.8.17	UU for CLP (lighting)	5 days	Fri 31/10/14	Tue 4/11/14				




Revision 1 Fri 27/11/15

Task: Milestone: Project Summary: Critical Split: Deadline:

Split: Summary: Critical: Progress:

ID	WBS	Task Name	Duration	Start	Finish	15	Q3	Q4	Q1	Q2
557	4.12.15.8.18	sub-base laying for road	4 days	Wed 5/11/14	Sat 8/11/14					
558	4.12.15.8.19	kerb bedding, laying & backing before bituminous material	12 days	Sat 8/11/14	Wed 19/11/14					
559	4.12.15.8.20	filling works to formation of footpath	5 days	Thu 20/11/14	Mon 24/11/14					
560	4.12.15.8.21	UU for ch 380-580 (PCCW)	14 days	Tue 25/11/14	Mon 8/12/14					
561	4.12.15.8.22	irrigation system	4 days	Tue 9/12/14	Fri 12/12/14					
562	4.12.15.8.23	preparation works to formation of footpath	3 days	Sat 13/12/14	Mon 15/12/14					
563	4.12.15.8.24	footpath paving	14 days	Tue 16/12/14	Mon 29/12/14					
564	4.12.15.8.25	AC - lay DBM & base course	5 days	Thu 20/11/14	Mon 24/11/14					
565	4.12.15.9	2 Works from ch 380-580 (east side carriageway)	318 days	Wed 26/11/14	Sat 10/10/15					
566	4.12.15.9.1	TTA for ch 380-580 (east)	0 days	Wed 26/11/14	Wed 26/11/14					
567	4.12.15.9.2	remove existing pavement	4 days	Thu 27/11/14	Sun 30/11/14					
568	4.12.15.9.3	PVO: 2 nos. U-Channel Drainage Crossing	14 days	Mon 1/12/14	Sun 14/12/14					
569	4.12.15.9.4	VO.061 for rising main	40 days	Fri 27/3/15	Tue 5/5/15					
570	4.12.15.9.5	Waterworks - 150T FH, 150T Irrigation & 150T	14 days	Wed 6/5/15	Tue 19/5/15					
571	4.12.15.9.6	VO053 - crossing no. 2, 3, 4, 5 (east)	20 days	Wed 13/5/15	Mon 1/6/15					
572	4.12.15.9.7	PVO - Revised Design of VO.061 for Rising Mains	40 days	Fri 19/6/15	Tue 28/7/15					
573	4.12.15.9.8	**Re-construction: VO.061 for Rising Mains	30 days	Wed 29/7/15	Thu 27/8/15					
574	4.12.15.9.9	**Re-construction: Waterworks - 150T FH, 150T Irrigation & 150T	10 days	Fri 28/8/15	Sun 6/9/15					
575	4.12.15.9.10	**Re-construction: VO053 - crossing no. 2, 3, 4, 5 (east)	10 days	Mon 31/8/15	Wed 9/9/15					
576	4.12.15.9.11	**Re-construction: PVO: 2 nos. U-Channel Drainage Crossing	10 days	Fri 28/8/15	Sun 6/9/15					
577	4.12.15.9.12	middle stream box culvert 960x650	14 days	Mon 31/8/15	Sun 13/9/15					
578	4.12.15.9.13	middle stream DN450mm pipe	12 days	Mon 7/9/15	Fri 18/9/15					
579	4.12.15.9.14	street light crossing at ch 523	4 days	Sat 19/9/15	Tue 22/9/15					
580	4.12.15.9.15	SRT Formation level	5 days	Wed 23/9/15	Sun 27/9/15					
581	4.12.15.9.16	sub-base & east kerbing	8 days	Mon 28/9/15	Mon 5/10/15					
582	4.12.15.9.17	AC - lay DBM & base course	5 days	Tue 6/10/15	Sat 10/10/15					
583	4.12.15.10	3 Works from ch 190-380 (east side carriageway)	60 days	Wed 29/7/15	Sat 26/9/15					
584	4.12.15.10.1	TTA for ch 190-380 (east)	0 days	Wed 29/7/15	Wed 29/7/15					
585	4.12.15.10.2	remove existing pavement	4 days	Wed 29/7/15	Sat 1/8/15					
586	4.12.15.10.3	VO.061 for rising main	25 days	Sun 2/8/15	Wed 26/8/15					
587	4.12.15.10.4	Waterworks - 150T FH, 150T x 2	14 days	Thu 27/8/15	Wed 9/9/15					
588	4.12.15.10.5	PVO053 - crossing no. 1 (east)	6 days	Mon 7/9/15	Sat 12/9/15					
589	4.12.15.10.6	PVO: 2 nos. U-Channel Drainage Crossing	10 days	Thu 27/8/15	Sat 5/9/15					
590	4.12.15.10.7	street light crossings at ch 287, 350	4 days	Thu 3/9/15	Sun 6/9/15					
591	4.12.15.10.8	PCCW crossings at ch 350	2 days	Sat 5/9/15	Sun 6/9/15					
592	4.12.15.10.9	SRT Formation level	5 days	Mon 7/9/15	Fri 11/9/15					
593	4.12.15.10.10	sub-base & east kerbing	10 days	Sat 12/9/15	Mon 21/9/15					
594	4.12.15.10.11	AC - lay DBM & base course	5 days	Tue 22/9/15	Sat 26/9/15					
595	4.12.15.11	2,3,7 Works from chainage 580 to chainage 785 (west side carriageway & footpath)	265 days	Sun 5/10/14	Fri 26/6/15					
596	4.12.15.11.1	UU for ch 580-785 (132kV,11kV,LV)	21 days	Sun 5/10/14	Sat 25/10/14					
597	4.12.15.11.2	VO.091 Water Mains Diversion	50 days	Fri 8/5/15	Fri 26/6/15					
598	4.12.15.11.3	TTA for ch 580-785(west)	0 days	Wed 26/11/14	Wed 26/11/14					
599	4.12.15.11.4	earthwork to lay drainage & waterwork	10 days	Thu 27/11/14	Sat 6/12/14					
600	4.12.15.11.5	drainage & waterwork	120 days	Sun 7/12/14	Sun 5/4/15					
601	4.12.15.11.6	VO053 - crossing no. 5, 6, 7&8 & Ducts along ch613-700 (west)	14 days	Mon 6/4/15	Sun 19/4/15					
602	4.12.15.11.7	filling works to formation of road (include SRT98%)	7 days	Mon 20/4/15	Sun 26/4/15					
603	4.12.15.11.8	street lighting drawpits & crossings ch760,785	5 days	Mon 27/4/15	Fri 1/5/15					
604	4.12.15.11.9	sub-base laying for road	5 days	Sat 2/5/15	Wed 6/5/15					
605	4.12.15.11.10	kerb bedding, laying & backing before bituminous material	9 days	Thu 7/5/15	Fri 15/5/15					
606	4.12.15.11.11	filling works to formation of footpath	4 days	Sat 16/5/15	Tue 19/5/15					
607	4.12.15.11.12	UU for CLP (lighting)	5 days	Wed 20/5/15	Sun 24/5/15					
608	4.12.15.11.13	UU for ch 580-785 (PCCW)	14 days	Mon 25/5/15	Sun 7/6/15					
609	4.12.15.11.14	irrigation system	5 days	Mon 8/6/15	Fri 12/6/15					
610	4.12.15.11.15	preparation works to formation of footpath	3 days	Sat 13/6/15	Mon 15/6/15					
611	4.12.15.11.16	footpath paving	7 days	Tue 16/6/15	Mon 22/6/15					
612	4.12.15.11.17	AC - lay DBM & base course	5 days	Sat 16/5/15	Wed 20/5/15					
613	4.12.15.12	4,5,6 Works from ch 580-785 (east side carriageway)	58 days	Fri 22/5/15	Sun 19/7/15					
614	4.12.15.12.1	TTA for ch 580-785 (east)	0 days	Fri 22/5/15	Fri 22/5/15					
615	4.12.15.12.2	remove existing pavement	5 days	Sat 23/5/15	Wed 27/5/15					
616	4.12.15.12.3	VO.061 for rising main	20 days	Thu 28/5/15	Tue 16/6/15					
617	4.12.15.12.4	VO053 - crossing no. 5, 6, 7&8 (east)	14 days	Fri 12/6/15	Thu 25/6/15					
618	4.12.15.12.5	street lighting crossings at ch 760, 785	7 days	Wed 24/6/15	Tue 30/6/15					
619	4.12.15.12.6	sub-base & east kerbing	14 days	Wed 1/7/15	Tue 14/7/15					
620	4.12.15.12.7	AC - lay DBM & base course	5 days	Wed 15/7/15	Sun 19/7/15					
621	4.12.15.13	5 Works from chainage 125 to chainage 190 (west side carriageway & footpath)	62 days	Mon 28/9/15	Sun 29/11/15					




Revision 1 Fri 27/11/15

Task: Milestone: Project Summary: Critical Split: Deadline:

Split: Summary: Critical: Progress:

ID	WBS	Task Name	Duration	Start	Finish	Gantt Chart			
						Q3	Q4	Q1	Q2
622	4.12.15.13.1	TTA for ch 125-190 (west)	0 days	Mon 28/9/15	Mon 28/9/15				
623	4.12.15.13.2	earthwork to lay drainage & waterwork	3 days	Tue 29/9/15	Thu 1/10/15				
624	4.12.15.13.3	drainage & waterwork + backfill for CLP	18 days	Thu 1/10/15	Sun 18/10/15				
625	4.12.15.13.4	UU for ch 125-190 (132kV,11kV,LV)	8 days	Mon 19/10/15	Mon 26/10/15				
626	4.12.15.13.5	filling works to formation of road (include SRT98%)	7 days	Sun 25/10/15	Sat 31/10/15				
627	4.12.15.13.6	street lighting drawpits & crossing at ch 154	3 days	Sun 1/11/15	Tue 3/11/15				
628	4.12.15.13.7	irrigation system	4 days	Mon 2/11/15	Thu 5/11/15				
629	4.12.15.13.8	UU for CLP (lighting)	3 days	Fri 6/11/15	Sun 8/11/15				
630	4.12.15.13.9	sub-base laying	3 days	Mon 9/11/15	Wed 11/11/15				
631	4.12.15.13.10	kerb bedding, laying & backing before bituminous material	5 days	Thu 12/11/15	Mon 16/11/15				
632	4.12.15.13.11	filling works to formation of footpath	3 days	Mon 16/11/15	Wed 18/11/15				
633	4.12.15.13.12	UU for ch 125-190 (PCCW)	5 days	Thu 19/11/15	Mon 23/11/15				
634	4.12.15.13.13	footpath paving	7 days	Mon 23/11/15	Sun 29/11/15				
635	4.12.15.13.14	AC - lay DBM & base course	4 days	Tue 17/11/15	Fri 20/11/15				
636	4.12.15.14	7 Works from chainage 80 to chainage 125 (west side carriageway & footpath)	67 days	Sat 21/11/15	Wed 27/1/16				
637	4.12.15.14.1	TTA for ch 80-125(west)	0 days	Sat 21/11/15	Sat 21/11/15				
638	4.12.15.14.2	earthwork to lay drainage & waterwork	3 days	Sun 22/11/15	Tue 24/11/15				
639	4.12.15.14.3	drainage & waterwork + backfill for CLP	18 days	Wed 25/11/15	Sat 12/12/15				
640	4.12.15.14.4	UU for ch 80-190 (132kV,11kV,LV)	6 days	Sun 13/12/15	Fri 18/12/15				
641	4.12.15.14.5	filling works to formation of road (include SRT98%)	7 days	Sat 19/12/15	Fri 25/12/15				
642	4.12.15.14.6	street lighting drawpits & crossing at ch 98	3 days	Sat 26/12/15	Mon 28/12/15				
643	4.12.15.14.7	irrigation system	3 days	Tue 29/12/15	Thu 31/12/15				
644	4.12.15.14.8	UU for CLP (lighting)	3 days	Fri 1/1/16	Sun 3/1/16				
645	4.12.15.14.9	sub-base laying	3 days	Mon 4/1/16	Wed 6/1/16				
646	4.12.15.14.10	kerb bedding, laying & backing before bituminous material	5 days	Thu 7/1/16	Mon 11/1/16				
647	4.12.15.14.11	filling works to formation of footpath	4 days	Tue 12/1/16	Fri 15/1/16				
648	4.12.15.14.12	UU for ch 80-190 (PCCW)	4 days	Sat 16/1/16	Tue 19/1/16				
649	4.12.15.14.13	footpath paving	8 days	Wed 20/1/16	Wed 27/1/16				
650	4.12.15.14.14	AC - lay DBM & base course	4 days	Tue 12/1/16	Fri 15/1/16				
651	4.12.15.15	4 Works from chainage 125 to chainage 190 (east side carriageway & footpath)	42 days	Sat 16/1/16	Sat 27/2/16				
652	4.12.15.15.1	TTA for ch 125-190 (east)	0 days	Sat 16/1/16	Sat 16/1/16				
653	4.12.15.15.2	VO.061 for rising main	7 days	Sun 17/1/16	Sat 23/1/16				
654	4.12.15.15.3	filling works to formation of road (include SRT98%)	4 days	Sat 23/1/16	Tue 26/1/16				
655	4.12.15.15.4	street lighting drawpits & crossing at ch 154	3 days	Wed 27/1/16	Fri 29/1/16				
656	4.12.15.15.5	irrigation system	3 days	Sat 30/1/16	Mon 1/2/16				
657	4.12.15.15.6	UU for CLP (lighting)	3 days	Tue 2/2/16	Thu 4/2/16				
658	4.12.15.15.7	sub-base laying	2 days	Fri 5/2/16	Sat 6/2/16				
659	4.12.15.15.8	kerb bedding, laying & backing before bituminous material	5 days	Sun 7/2/16	Thu 11/2/16				
660	4.12.15.15.9	filling works to formation of footpath	3 days	Fri 12/2/16	Sun 14/2/16				
661	4.12.15.15.10	UU for ch 125-200 (PCCW/HGC)	5 days	Mon 15/2/16	Fri 19/2/16				
662	4.12.15.15.11	footpath paving	8 days	Sat 20/2/16	Sat 27/2/16				
663	4.12.15.15.12	AC - lay DBM & base course	4 days	Fri 12/2/16	Mon 15/2/16				
664	4.12.15.16	6 Works from chainage 80 to chainage 125 (east side carriageway & footpath)	40 days	Tue 16/2/16	Sun 27/3/16				
665	4.12.15.16.1	TTA for ch 80-125 (east)	0 days	Tue 16/2/16	Tue 16/2/16				
666	4.12.15.16.2	VO.061 for rising main	7 days	Wed 17/2/16	Tue 23/2/16				
667	4.12.15.16.3	filling works to formation of road (include SRT98%)	5 days	Mon 22/2/16	Fri 26/2/16				
668	4.12.15.16.4	street lighting drawpits & crossing at ch 98	3 days	Fri 26/2/16	Sun 28/2/16				
669	4.12.15.16.5	irrigation system	3 days	Mon 29/2/16	Wed 2/3/16				
670	4.12.15.16.6	UU for CLP (lighting)	3 days	Thu 3/3/16	Sat 5/3/16				
671	4.12.15.16.7	sub-base laying	3 days	Sun 6/3/16	Tue 8/3/16				
672	4.12.15.16.8	kerb bedding, laying & backing before bituminous material	5 days	Wed 9/3/16	Sun 13/3/16				
673	4.12.15.16.9	filling works to formation of footpath	3 days	Mon 14/3/16	Wed 16/3/16				
674	4.12.15.16.10	UU for ch 80-125 (PCCW/HGC)	4 days	Thu 17/3/16	Sun 20/3/16				
675	4.12.15.16.11	footpath paving	7 days	Mon 21/3/16	Sun 27/3/16				
676	4.12.15.16.12	AC - lay DBM & base course	3 days	Mon 14/3/16	Wed 16/3/16				
677	4.12.15.17	Rising manholes & drawpit covers & Lay wearing course (with TTA)	44 days	Fri 18/3/16	Sat 30/4/16				
678	4.12.15.17.1	Chainage 80 to Chainage 180 (west side)	4 days	Fri 18/3/16	Mon 21/3/16				




Revision 1
Fri 27/11/15

Task Milestone Project Summary Critical Split Deadline

Split Summary Critical Progress

ID	WBS	Task Name	Duration	Start	Finish	15			
						Q3	Q4	Q1	Q2
679	4.12.15.17.2	Chainage 80 to Chainage 180 (east side)	2 days	Tue 22/3/16	Wed 23/3/16				
680	4.12.15.17.3	Chainage 180 to Chainage 280 (west side)	4 days	Thu 24/3/16	Sun 27/3/16				
681	4.12.15.17.4	Chainage 180 to Chainage 280 (east side)	4 days	Mon 28/3/16	Thu 31/3/16				
682	4.12.15.17.5	Chainage 280 to Chainage 380 (west side)	4 days	Fri 1/4/16	Mon 4/4/16				
683	4.12.15.17.6	Chainage 280 to Chainage 380 (east side)	2 days	Tue 5/4/16	Wed 6/4/16				
684	4.12.15.17.7	Chainage 380 to Chainage 480 (west side)	4 days	Thu 7/4/16	Sun 10/4/16				
685	4.12.15.17.8	Chainage 380 to Chainage 480 (east side)	2 days	Mon 11/4/16	Tue 12/4/16				
686	4.12.15.17.9	Chainage 480 to Chainage 580 (west side)	4 days	Wed 13/4/16	Sat 16/4/16				
687	4.12.15.17.10	Chainage 480 to Chainage 580 (east side)	2 days	Sun 17/4/16	Mon 18/4/16				
688	4.12.15.17.11	Chainage 580 to Chainage 680 (west side)	4 days	Tue 19/4/16	Fri 22/4/16				
689	4.12.15.17.12	Chainage 580 to Chainage 680 (east side)	2 days	Sat 23/4/16	Sun 24/4/16				
690	4.12.15.17.13	Chainage 680 to Chainage 785 (west side)	4 days	Mon 25/4/16	Thu 28/4/16				
691	4.12.15.17.14	Chainage 680 to Chainage 785 (east side)	2 days	Fri 29/4/16	Sat 30/4/16				
692	4.12.15.18	Eastern Footpath from ch 380-580)	98 days	Sun 11/10/15	Sat 16/1/16				
693	4.12.15.18.1	remove existing pavement	3 days	Sun 11/10/15	Tue 13/10/15				
694	4.12.15.18.2	upper stream box culvert 960x650	14 days	Wed 14/10/15	Tue 27/10/15				
695	4.12.15.18.3	upper stream DN450mm pipe	12 days	Wed 28/10/15	Sun 8/11/15				
696	4.12.15.18.4	VO053 - crossing no. 2, 3, 4, 5 (east footpath)	5 days	Mon 9/11/15	Fri 13/11/15				
697	4.12.15.18.5	filling works to formation of footpath	5 days	Sat 14/11/15	Wed 18/11/15				
698	4.12.15.18.6	street light crossing at ch523	5 days	Thu 19/11/15	Mon 23/11/15				
699	4.12.15.18.7	UU for CLP (lighting)	5 days	Sun 29/11/15	Thu 3/12/15				
700	4.12.15.18.8	sub-base & edging	6 days	Fri 4/12/15	Wed 9/12/15				
701	4.12.15.18.9	UU for ch 380-580 (PCCW/HGC)	14 days	Thu 10/12/15	Wed 23/12/15				
702	4.12.15.18.10	construct edging	10 days	Thu 24/12/15	Sat 2/1/16				
703	4.12.15.18.11	footpath paving	14 days	Sun 3/1/16	Sat 16/1/16				
704	4.12.15.19	Eastern Footpath from ch 190-380)	71 days	Sun 27/9/15	Sun 6/12/15				
705	4.12.15.19.1	remove existing pavement	3 days	Sun 27/9/15	Tue 29/9/15				
706	4.12.15.19.2	VO053 - crossing no. 2 (east footpath)	3 days	Wed 30/9/15	Fri 2/10/15				
707	4.12.15.19.3	filling works to formation of footpath	5 days	Sat 3/10/15	Wed 7/10/15				
708	4.12.15.19.4	street light crossings at ch287,350	7 days	Thu 8/10/15	Wed 14/10/15				
709	4.12.15.19.5	UU for CLP (lighting)	5 days	Thu 15/10/15	Mon 19/10/15				
710	4.12.15.19.6	sub-base & edging	6 days	Tue 20/10/15	Sun 25/10/15				
711	4.12.15.19.7	UU for ch 190-380 (PCCW/HGC)	20 days	Mon 26/10/15	Sat 14/11/15				
712	4.12.15.19.8	construct edging	9 days	Sun 15/11/15	Mon 23/11/15				
713	4.12.15.19.9	footpath paving	13 days	Tue 24/11/15	Sun 6/12/15				
714	4.12.15.20	Eastern Footpath from ch 580-785)	71 days	Mon 20/7/15	Mon 28/9/15				
715	4.12.15.20.1	remove existing pavement	3 days	Mon 20/7/15	Wed 22/7/15				
716	4.12.15.20.2	VO053 - crossing no. 5, 6, 7&8 (east footpath)	7 days	Thu 23/7/15	Wed 29/7/15				
717	4.12.15.20.3	filling works to formation of footpath	5 days	Thu 30/7/15	Mon 3/8/15				
718	4.12.15.20.4	street light crossings at ch760,785	7 days	Tue 4/8/15	Mon 10/8/15				
719	4.12.15.20.5	UU for CLP (lighting)	5 days	Tue 11/8/15	Sat 15/8/15				
720	4.12.15.20.6	sub-base & edging	6 days	Sun 16/8/15	Fri 21/8/15				
721	4.12.15.20.7	UU for ch 580-785 (PCCW/HGC)	14 days	Sat 22/8/15	Fri 4/9/15				
722	4.12.15.20.8	construct edging	10 days	Sat 5/9/15	Mon 14/9/15				
723	4.12.15.20.9	footpath paving	14 days	Tue 15/9/15	Mon 28/9/15				
724	4.12.15.21	Construction of retaining wall RW8 - CH0 to 22 (3 bays)	70 days	Tue 30/12/14	Mon 9/3/15				
726	4.12.15.22	Site Formation works for ArchSD Depot (Drg. 1001B)	60 days	Tue 10/3/15	Fri 8/5/15				
727	4.12.15.23	Archaeological survey (Sections T1 to T3)(Drg. 6403A)	147 days	Thu 24/10/13	Wed 19/3/14				
733	4.13	Section XIV of the Works - Trees preservation and protection	730 days	Fri 12/4/13	Sat 11/4/15				
741	4.14	Section XV of the Works - Landscape soft works (including transplant trees to permanent locations)	209 days	Thu 5/11/15	Tue 31/5/16				
745	4.15	Section XVI of the Works - Establishment works for landscape soft works	365 days	Wed 1/6/16	Wed 31/5/17				



Revision 1 Fri 27/11/15

Task Milestone Project Summary Critical Split Deadline

Split Summary Critical Progress

Contract 6



Liantang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works - CONTRACT 6



Activity ID	Activity Name	Rem Dur	Start	Finish	November 2015				December 2015				January 2016				February 2016			
					18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31
LT/HYW BCP Contract 6 - 3MRP Nov 2015																				
1.0 - Contract Key Dates																				
1.1 - Commencement of the Works																				
CKD-1600	Section IIA Commencement of the Works Notification (PS+215d)	0	25-Jan-16																	◆ Section IIA Commencement of the Wor
1.5 - Works Areas Possession Date																				
CKD-5300	Possession of Portion CR16 of the Site (PS+210)	0	30-Oct-15 A																	◆ Possession of Portion CR16 of the Site (PS+210)
CKD-5310	Possession of Portion CR17 of the Site (PS+210)	0	20-Jan-16																	◆ Possession of Portion CR17 of the Site (PS+210)
CKD-5320	Possession of Portion CR17A of the Site (PS+210)	0	20-Jan-16																	◆ Possession of Portion CR17A of the Site (PS+210)
CKD-5360	Possession of Portion CR23 of the Site (PS+210)	0	20-Jan-16																	◆ Possession of Portion CR23 of the Site (PS+210)
CKD-5380	Possession of Portion CR28 of the Site (PS+210)	0	20-Jan-16																	◆ Possession of Portion CR28 of the Site (PS+210)
CKD-5390	Possession of Portion CR30 of the Site (PS+210)	0	20-Jan-16																	◆ Possession of Portion CR30 of the Site (PS+210)
CKD-5400	Possession of Portion CR34 of the Site (PS+210)	0	20-Jan-16																	◆ Possession of Portion CR34 of the Site (PS+210)
CKD-5420	Possession of Portion C5P2 of the Site (PS+270)	0	23-Oct-15 A																	◆ Possession of Portion C5P2 of the Site (PS+270)
CKD-5430	Possession of Portion C5P2a of the Site (PS+270)	0	23-Oct-15 A																	◆ Possession of Portion C5P2a of the Site (PS+270)
CKD-5720	Possession of Portion C2P1 of the Site (PS+207)	0	16-Jan-16																	◆ Possession of Portion C2P1 of the Site (PS+207)
CKD-5730	Possession of Portion C2P2 of the Site (PS+207)	0	16-Jan-16																	◆ Possession of Portion C2P2 of the Site (PS+207)
2.0 - Preliminaries																				
A1000	Contractor's Accomodation at WA1-4	0	24-Jun-15 A	22-Oct-15 A																Contractor's Accomodation at WA1-4
A1020	Construct Engineer's Office at WA1-5	0	12-Jul-15 A	19-Nov-15 A																Construct Engineer's Office at WA1-5
3.0 - Submission and Approval																				
3.2 - AIP - Alternative Design																				
- AIP Submission - Tunnel Portal Alternative Design																				
SUB-2150	Tunnel Portal AD - Engineer Review/Comment & Resubmit	0	08-Aug-15 A	21-Oct-15 A																Tunnel Portal AD - Engineer Review/Comment & Resubmit
SUB-2160	Tunnel Portal AD - AIP	0	08-Aug-15 A	21-Oct-15 A																Tunnel Portal AD - AIP
- AIP Submission - Ventilation Building Alternative Design																				
SUB-2190	Vent Bldg AD - Engineer Review/Comment & Resubmit	0	12-Oct-15 A	31-Oct-15 A																Vent Bldg AD - Engineer Review/Comment & Resubmit
SUB-2200	Vent Bldg AD - AIP	0	12-Oct-15 A	31-Oct-15 A																Vent Bldg AD - AIP
3.3 - DDA - Alternative Design																				
- DDA Submission - Bridge A																				
DDA Submission - Bridge A Substructure																				
SUB-3000	Bridge A Substructure - Prep/Submit DDA Drawings + ICE	14	15-Jul-15 A	03-Dec-15																Bridge A Substructure - Prep/Submit DDA Drawings + ICE
SUB-3010	Bridge A Substructure - Engineer Review/Comment & Resubmit	28	29-Sep-15 A	31-Dec-15																Bridge A Substructure - Engineer Review/Comment & Resubmit
SUB-3030	Bridge A Substructure - DDA	18	01-Jan-16	18-Jan-16																Bridge A Substructure - DDA
DDA Submission - Bridge A Superstructure																				
SUB-3050	Bridge A Superstructure - Prep/Submit of DDA Drawings + ICE	20	27-Jul-15 A	09-Dec-15																Bridge A Superstructure - Prep/Submit of DDA Drawings + ICE
SUB-3060	Bridge A Superstructure - Engineer Review/Comment & Resubmit	60	10-Dec-15	07-Feb-16																Bridge A Superstructure - Engineer Review/Comment & Resubmit
SUB-3070	Bridge A Superstructure - DDA	18	08-Feb-16	25-Feb-16																Bridge A Superstructure - DDA
- DDA Submission - Bridge B																				
DDA Submission - Bridge B Substructure																				
SUB-3100	Bridge B Substructure - Prep/Submit DDA Drawings + ICE	14	15-Jul-15 A	03-Dec-15																Bridge B Substructure - Prep/Submit DDA Drawings + ICE
SUB-3110	Bridge B Substructure - Engineer Review/Comment & Resubmit	36	29-Sep-15 A	27-Dec-15																Bridge B Substructure - Engineer Review/Comment & Resubmit
SUB-3130	Bridge B Substructure - DDA	18	28-Dec-15	14-Jan-16																Bridge B Substructure - DDA
DDA Submission - Bridge B Superstructure																				
SUB-3140	Bridge B Superstructure - Prep/Submit DDA Drawings + ICE	17	15-Jul-15 A	06-Dec-15																Bridge B Superstructure - Prep/Submit DDA Drawings + ICE
SUB-3150	Bridge B Superstructure - Engineer Review/Comment & Resubmit	60	07-Dec-15	04-Feb-16																Bridge B Superstructure - Engineer Review/Comment & Resubmit
SUB-3160	Bridge B Superstructure - DDA	18	05-Feb-16	22-Feb-16																Bridge B Superstructure - DDA
- DDA Submission - Bridge C																				

- ◆ Milestone
- █ Critical Activity
- █ Non-Critical Activity
- █ Remaining Level of Effort
- █ Actual Work

3-month Rolling Programme (20-Nov-2015)

Data Date: 20-Nov-15

Run Date: 25-Nov-15

Project ID : LT6-3MRP-05
 Layout : LT6IWP 3MRP
 Page 1 of 10

3-month Rolling Programme

Date	Revision	Checked	Approved
20-Nov-15	3MRP		



Activity ID	Activity Name	Rem Dur	Start	Finish	November 2015					December 2015					January 2016				February 2016				
					18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07	14	
DDA Submission - Bridge C Substructure																							
SUB-3200	Bridge C Substructure - Prep/Submit DDA Drawings + ICE	14	20-Aug-15 A	03-Dec-15	Bridge C Substructure - Prep/Submit DDA Drawings + ICE																		
SUB-3210	Bridge C Substructure - Engineer Review/Comment & Resubmit	60	12-Oct-15 A	18-Jan-16	Bridge C Substructure - Engineer Review/Comment & Resubmit																		
SUB-3230	Bridge C Substructure - DDA	18	19-Jan-16	05-Feb-16	Bridge C Substructure - DDA																		
DDA Submission - Bridge C Superstructure																							
SUB-3240	Bridge C Superstructure - Prep/Submit DDA Drawings + ICE	27	23-Sep-15 A	16-Dec-15	Bridge C Superstructure - Prep/Submit DDA Drawings + ICE																		
SUB-3250	Bridge C Superstructure - Engineer Review/Comment & resubmit	60	17-Dec-15	14-Feb-16	Bridge C Superstructure - Engineer Review/Comment & resubmit																		
SUB-3260	Bridge C Superstructure - DDA	18	15-Feb-16	03-Mar-16	Bridge C Superstructure - DDA																		
- DDA Submission - Bridge D																							
DDA Submission - Bridge D Substructure																							
SUB-3300	Bridge D Substructure - Prep/Submit DDA Drawings + ICE	24	15-Jul-15 A	13-Dec-15	Bridge D Substructure - Prep/Submit DDA Drawings + ICE																		
SUB-3310	Bridge D Substructure - Engineer Review/Comment & Resubmit	48	13-Oct-15 A	10-Jan-16	Bridge D Substructure - Engineer Review/Comment & Resubmit																		
SUB-3330	Bridge D Substructure - DDA	42	12-Dec-15	22-Jan-16	Bridge D Substructure - DDA																		
DDA Submission - Bridge D Superstructure																							
SUB-3340	Bridge D Superstructure - Prep/Submit DDA Drawings + ICE	18	08-Aug-15 A	07-Dec-15	Bridge D Superstructure - Prep/Submit DDA Drawings + ICE																		
SUB-3350	Bridge D Superstructure - Engineer Review/Comment & Resubmit	42	15-Sep-15 A	18-Jan-16	Bridge D Superstructure - Engineer Review/Comment & Resubmit																		
SUB-3360	Bridge D Superstructure - DDA	18	23-Jan-16	09-Feb-16	Bridge D Superstructure - DDA																		
- DDA Submission - Tunnel & Portal Alternative Design																							
SUB-3400	Tunnel Portal AD - Prep/Submit DDA Drawings + ICE	18	08-Aug-15 A	07-Dec-15	Tunnel Portal AD - Prep/Submit DDA Drawings + ICE																		
SUB-3410	Tunnel Portal AD - Engineer Review/Comment & resubmit	42	15-Sep-15 A	04-Jan-16	Tunnel Portal AD - Engineer Review/Comment & resubmit																		
SUB-3420	Tunnel Portal AD - DDA	18	05-Jan-16	22-Jan-16	Tunnel Portal AD - DDA																		
- DDA Submission - Ventilation Building Alternative Design																							
SUB-3430	Vent Bldg AD - Prep/Submit DDA Drawings + ICE	60	20-Nov-15	18-Jan-16	Vent Bldg AD - Prep/Submit DDA Drawings + ICE																		
SUB-3440	Vent Bldg AD - Prep/Submit DDA Drawings + ICE	60	19-Jan-16	18-Mar-16	Vent Bldg AD - Prep/Submit DDA Drawings + ICE																		
3.4 - Statutory Submission and Approval																							
- Contracor Blasting Assessment Report (CBAR)																							
SUB-4030	CBAR - MD/GEO/BD Review and Comment	60	15-Aug-15 A	18-Jan-16	CBAR - MD/GEO/BD Review and Comment																		
SUB-4040	CBAR - Final Submission to MD/GEO/BD/Police/FSD	83	24-Aug-15 A	10-Feb-16	CBAR - Final Submission to MD/GEO/BD/Police/FSD																		
SUB-4050	CBAR - Approval	28	11-Feb-16	09-Mar-16	CBAR - Approval																		
- Blasting Method Statement																							
SUB-4130	Blasting Method Statement - MD Review and Comment	50	15-Oct-15 A	09-Jan-16	Blasting Method Statement - MD Review and Comment																		
SUB-4140	Blasting Method Statement - Resubmit to MD	90	20-Nov-15	17-Feb-16	Blasting Method Statement - Resubmit to MD																		
SUB-4150	Blasting Method Statement - Approval by MD	28	18-Feb-16	16-Mar-16	Blasting Method Statement - Approval by MD																		
3.6 - Works Programme																							
SUB-5820	Works Programme - Submission	0	05-Sep-15 A	27-Oct-15 A	Works Programme - Submission																		
SUB-5830	Works Programme - Comment/Resubmit/Approve	0	27-Oct-15 A	17-Nov-15 A	Works Programme - Comment/Resubmit/Approve																		
3.7 - Coordination Meeting and Liaison Works																							
- TMLG Meeting																							
SUB-5910	TMLG Meeting No.3	0	02-Nov-15 A		◆ TMLG Meeting No.3																		
SUB-5920	TMLG Meeting No.4	0	17-Dec-15*		◆ TMLG Meeting No.4																		
4.0 - Off-Site Works																							
4.1 - Segment Fabrication																							
OSW-1000	Segment Off-site Fabrication Yard Set-up	65	17-Aug-15 A	23-Jan-16	Segment Off-site Fabrication Yard Set-up																		
OSW-1050	Segment Mould Design and Fabrication	65	20-Aug-15 A	23-Jan-16	Segment Mould Design and Fabrication																		
OSW-1100	Submit/Approve Geometry Control Design	65	12-Oct-15 A	23-Jan-16	Submit/Approve Geometry Control Design																		
OSW-1120	Bridge B - Segment Fabrication 183 nos @ 12 nos/week	109	08-Feb-16	26-May-16	Bridge B - Segment Fabrication 183 nos @ 12 nos/week																		
OSW-1400	Bridge D - Segment Fabrication 2344 nos @ 32 nos/week	515	04-Feb-16	02-Jul-17	Bridge D - Segment Fabrication 2344 nos @ 32 nos/week																		

3-month Rolling Programme			
Date	Revision	Checked	Approved
20-Nov-15	3MRP		

Activity ID	Activity Name	Rem Dur	Start	Finish	November 2015					December 2015					January 2016				February 2016		
					18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07
5.0 - Sha Tau Kok Interchange																					
5.1 - Preliminary Works																					
- Site Possession and Site Establishment Works																					
STK-1250	STKI - Submit/Approve TTA for STKI Construction	24	14-Sep-15 A	17-Dec-15	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-1260	STKI - Submit/Approve TTA for Bridge A Pier Construction	24	30-Sep-15 A	17-Dec-15	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-1270	STKI - Submit/Approve TTA for Bridge A Segment Erection	24	30-Sep-15 A	17-Dec-15	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
5.3 - STKI (North) - Portion CR3, WKS & CR8																					
- Portion CR3																					
STK-3020	Portion CR3 - Archaeological Survey / Final Report	4	16-Sep-15 A	24-Nov-15	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-3030	Portion CR3 - Tree Felling + Site Clearance + Demolition	25	01-Aug-15 A	19-Dec-15	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-3040	Portion CR3 - Initial Survey	26	01-Aug-15 A	19-Dec-15	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
- Portion CR8																					
STK-3720	Portion CR8 - Archaeological Survey / Final report	4	16-Sep-15 A	24-Nov-15	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-3730	Portion CR8 - Tree Felling + Site Clearance + Demolition	30	01-Aug-15 A	24-Dec-15	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-3740	Portion CR8 - Initial Survey	30	01-Aug-15 A	24-Dec-15	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
- Portion WKS																					
STK-3420	Portion WKS - Archaeological Survey / Final Report	4	16-Sep-15 A	24-Nov-15	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-3430	Portion WKS - Tree Felling + Site Clearance + Demolition	12	26-Aug-15 A	03-Dec-15	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-3440	Portion WKS - Initial Survey	12	21-Sep-15 A	03-Dec-15	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
5.4 - STKI (South) - Portion CR5, CR6, CR7 & C2P2																					
- STKI Slip Road S2																					
STK-4120	Portion CR5, CR6 & CR7 (SRS2) - Tree Felling + Site Clearance	9	23-Sep-15 A	30-Nov-15	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-4130	Portion CR5, CR6 & CR7 (SRS2) - Initial Survey	0	02-Oct-15 A	13-Nov-15 A	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-4140	Portion CR5/SRS2 Noise Barrier NB7 - Site Formation	30	12-Nov-15 A	24-Dec-15	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-4141	Portion CR5/SRS2 Noise Barrier NB7 - Footing Slab	32	03-Dec-15	11-Jan-16	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-4142	Portion CR5/SRS2 Noise Barrier NB7 - Footing Wall	36	24-Dec-15	05-Feb-16	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-4150	STKI/SRS2 - Temporary Road	48	24-Dec-15	26-Feb-16	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
- STKI Portion C2P2																					
STK-4210	Portion C2P2 - Condition Survey + Tree Survey	0	26-Oct-15 A	11-Nov-15 A	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-4220	Portion C2P2 - Tree Felling + Site Clearance	12	16-Jan-16	29-Jan-16	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-4230	Portion C2P2 - Initial Survey	9	23-Jan-16	02-Feb-16	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-4235	Portion C2P2/SRS2 Noise Barrier NB7 - Site Formation	6	16-Jan-16	22-Jan-16	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-4240	Portion C2P2/SRS2 Noise Barrier NB7 - Footing Slab	12	23-Jan-16	05-Feb-16	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-4245	Portion C2P2/SRS2 Noise Barrier NB7 - Footing Wall	12	30-Jan-16	19-Feb-16	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
- STKI Slip Road S1																					
STK-4301	Portion CR5 & CR6 (SRS1) - Tree Felling + Site Clearance	9	06-Oct-15 A	30-Nov-15	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-4302	Portion CR5 & CR6 (SRS1) - Initial Survey	0	06-Oct-15 A	13-Nov-15 A	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-4305	Portion CR5 & CR6 (SRS1) - Temporary Road	48	24-Dec-15	26-Feb-16	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-4315	Portion C2P1 - Condition + Tree Survey	6	16-Jan-16	22-Jan-16	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-4320	Portion C2P1 - Tree Felling + Site Clearance	6	20-Jan-16	26-Jan-16	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
STK-4325	Portion C2P1 - Initial Survey	6	23-Jan-16	29-Jan-16	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
5.5 - STKI (East) - Portion CR3 & RD																					
- Bridge E																					
STK-5270	Bridge E - Abutment A022 Bored Piling	60	26-Dec-15	12-Mar-16	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		
5.6 - STKI (West) - Portion CR4 & RD																					
- Bridge F																					
STK-6010	Portion CR4 - Condition + Tree Survey	0	21-Sep-15 A	28-Oct-15 A	[Actual Work]					[Remaining Level of Effort]					[Critical Activity]				[Non-Critical Activity]		

Liantang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works - CONTRACT 6



Activity ID	Activity Name	Rem Dur	Start	Finish	November 2015					December 2015					January 2016				February 2016				
					18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07	14	
STK-6012	Portion CR4 - Site Clearance	0	21-Sep-15 A	28-Oct-15 A	Portion CR4 - Site Clearance																		
STK-6015	Portion CR4 - Initial Survey	12	21-Sep-15 A	03-Dec-15	Portion CR4 - Initial Survey																		
STK-6150	Bridge F - Abutment A032 Predrilling	6	28-Oct-15 A	26-Nov-15	Bridge F - Abutment A032 Predrilling																		
STK-6200	Bridge F - Abutment A032 Bored Piling	60	04-Jan-16	19-Mar-16	Bridge F - Abutment A032 Bored Piling																		
6.0 - Bridge A (Ch6850 to Ch7295)																							
6.1 - Site Establishment																							
BRA-1030	Portion CR4/CR10/CR11/CR12 - Initial Survey	0	01-Aug-15 A	13-Nov-15 A	Portion CR4/CR10/CR11/CR12 - Initial Survey																		
BRA-1120	Portion C2P5 - Tree Felling + Site Clearance	0	22-Sep-15 A	30-Oct-15 A	Portion C2P5 - Tree Felling + Site Clearance																		
6.2 - Ground Investigation																							
BRA-2022	TTA - Wo Keng Shan Rd. Local Diversion for AP006	42	09-Jan-16	04-Mar-16	TTA - Wo Keng Shan Rd. Local Diversion for AP006																		
6.3 - Bored Piles																							
BRA-3000.01	Bridge A - AA0011-03	8	10-Oct-15 A	30-Nov-15	Bridge A - AA0011-03																		
BRA-3000.02	Bridge A - AA0011-01	4	24-Oct-15 A	24-Nov-15	Bridge A - AA0011-01																		
BRA-3000.03	Bridge A - AA0011-05	10	25-Nov-15	05-Dec-15	Bridge A - AA0011-05																		
BRA-3000.04	Bridge A - AA0011-04	12	07-Dec-15	19-Dec-15	Bridge A - AA0011-04																		
BRA-3000.05	Bridge A - AP54N-01	10	21-Dec-15	02-Jan-16	Bridge A - AP54N-01																		
BRA-3000.06	Bridge A - AA0011-02	10	04-Jan-16	14-Jan-16	Bridge A - AA0011-02																		
BRA-3000.07	Bridge A - AP010S-02	0	16-Oct-15 A	16-Nov-15 A	Bridge A - AP010S-02																		
BRA-3000.08	Bridge A - AP010N-01	5	02-Nov-15 A	25-Nov-15	Bridge A - AP010N-01																		
BRA-3000.09	Bridge A - AP009S-01	26	25-Nov-15	26-Dec-15	Bridge A - AP009S-01																		
BRA-3000.10	Bridge A - AP010N-02	11	26-Dec-15	09-Jan-16	Bridge A - AP010N-02																		
BRA-3000.11	Bridge A - AP009N-02	33	09-Jan-16	24-Feb-16	Bridge A - AP009N-02																		
BRA-3000.12	Bridge A - AP010S-01	12	18-Nov-15 A	03-Dec-15	Bridge A - AP010S-01																		
BRA-3000.14	Bridge A - AP53N-01	9	05-Nov-15 A	30-Nov-15	Bridge A - AP53N-01																		
BRA-3000.15	Bridge A - AP53S-01	2	26-Oct-15 A	21-Nov-15	Bridge A - AP53S-01																		
BRA-3000.16	Bridge A - AP009N-01	20	20-Nov-15	12-Dec-15	Bridge A - AP009N-01																		
BRA-3000.17	Bridge A - AP009S-02	15	14-Dec-15	31-Dec-15	Bridge A - AP009S-02																		
BRA-3010.18	Bridge A - AP008N-01	9	15-Jan-16	25-Jan-16	Bridge A - AP008N-01																		
BRA-3010.19	Bridge A - AP007S-01	8	26-Jan-16	03-Feb-16	Bridge A - AP007S-01																		
BRA-3010.20	Bridge A - AP008S-01	10	04-Feb-16	22-Feb-16	Bridge A - AP008S-01																		
BRA-3010.24	Bridge A - AA0051N-01	8	02-Jan-16	11-Jan-16	Bridge A - AA0051N-01																		
BRA-3010.25	Bridge A - AA0051S-01	9	12-Jan-16	21-Jan-16	Bridge A - AA0051S-01																		
BRA-3010.26	Bridge A - AA0051N-02	8	22-Jan-16	30-Jan-16	Bridge A - AA0051N-02																		
BRA-3010.27	Bridge A - AA0051S-02	7	01-Feb-16	15-Feb-16	Bridge A - AA0051S-02																		
7.0 - South Portal Works																							
7.1 - South Portal Preliminary Works																							
TSP-1010	Portion CR4 - Initial Survey +Site Clearance	5	24-Jun-15 A	25-Nov-15	Portion CR4 - Initial Survey +Site Clearance																		
TSP-1020	Portion CR4 - Archeological Survey / Final Report	4	17-Sep-15 A	24-Nov-15	Portion CR4 - Archeological Survey / Final Report																		
TSP-1060	South Portal - Boulder Stabilization (12 nos)	75	18-Jan-16*	26-Apr-16	South Portal - Boulder Stabilization (12 nos)																		
7.2 - South Portal Formation																							
- SP Slope Excavation to 48.9mPD																							
-- Cut Slope																							
TSP-1230	SP/B3 - Cut Slope to +93.9 mPD (4578m3)	3	12-Oct-15 A	23-Nov-15	SP/B3 - Cut Slope to +93.9 mPD (4578m3)																		
TSP-1240	SP/B4 - Cut Slope to +86.4 mPD (7779m3)	26	23-Nov-15	22-Dec-15	SP/B4 - Cut Slope to +86.4 mPD (7779m3)																		
TSP-1250	SP/B5 - Cut Slope to +78.9 mPD (10977m3)	26	08-Dec-15	08-Jan-16	SP/B5 - Cut Slope to +78.9 mPD (10977m3)																		
TSP-1260	SP/B6 - Cut Slope to +71.4 mPD (14065m3)	26	23-Dec-15	23-Jan-16	SP/B6 - Cut Slope to +71.4 mPD (14065m3)																		
TSP-1270	SP/B7 - Cut Slope to +63.9 mPD (17231m3)	26	09-Jan-16	15-Feb-16	SP/B7 - Cut Slope to +63.9 mPD (17231m3)																		
TSP-1280	SP/B8 - Cut Slope to +56.4 mPD (19745m3)	26	25-Jan-16	01-Mar-16	SP/B8 - Cut Slope to +56.4 mPD (19745m3)																		

- ◆ Milestone
- Critical Activity
- Non-Critical Activity
- Remaining Level of Effort
- Actual Work

3-month Rolling Programme (20-Nov-2015)

Data Date: 20-Nov-15

Run Date: 25-Nov-15

Project ID :LT6-3MRP-05
Layout : LT6IWP 3MRP
Page 4 of 10

3-month Rolling Programme

Date	Revision	Checked	Approved
20-Nov-15	3MRP		



CRBC-CEC-KADEN Joint Venture



Liantang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works - CONTRACT 6



Activity ID	Activity Name	Rem Dur	Start	Finish	November 2015					December 2015					January 2016				February 2016							
					18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07	14				
TSP-1290	SP/B9 - Cut Slope to +48.9 mPD (23489m3)	26	16-Feb-16	16-Mar-16																						
-- Soil nail																										
TSP-1070	SP/NTHS - Soil Nail at Slope C4 (104nos)	0	07-Sep-15 A	27-Oct-15 A																						
TSP-1075	SP/NTHS - Soil Nail at Slope C3 (71nos)	0	17-Sep-15 A	13-Nov-15 A																						
TSP-1080	SP/NTHS - Soil Nail at Slope C2 (128nos)	0	03-Oct-15 A	11-Nov-15 A																						
TSP-1085	SP/NTHS - Soil Nail at Slope C1 (116nos)	51	20-Nov-15	20-Jan-16																						
TSP-1310	SP/B1 - Soil Nail at +108.9 mPD (45nos)	15	23-Sep-15 A	07-Dec-15																						
TSP-1320	SP/B2 - Soil Nail at +101.4 mPD (137nos)	24	03-Oct-15 A	17-Dec-15																						
TSP-1330	SP/B3 - Soil Nail Layer 1 & 2 at +93.9 mPD (237nos)	12	09-Oct-15 A	03-Dec-15																						
TSP-1335	SP/B3 - Soil Nail Layer 3 at +93.9 mPD (237nos)	12	18-Dec-15	02-Jan-16																						
TSP-1340	SP/B4 - Soil Nail Layer 1 & 2 at +86.4 mPD (225nos)	15	23-Nov-15	09-Dec-15																						
TSP-1345	SP/B4 - Soil Nail Layer 3 at +86.4 mPD (225nos)	12	31-Dec-15	14-Jan-16																						
TSP-1350	SP/B5 - Soil Nail Layer 1 & 2 at +78.9 mPD (282nos)	15	15-Dec-15	02-Jan-16																						
TSP-1355	SP/B5 - Soil Nail Layer 3 at +78.9 mPD (282nos)	12	18-Jan-16	30-Jan-16																						
TSP-1360	SP/B6 - Soil Nail Layer 1 & 2 at +71.4 mPD (289nos)	15	31-Dec-15	18-Jan-16																						
TSP-1365	SP/B6 - Soil Nail Layer 3 at +71.4 mPD (289nos)	12	02-Feb-16	22-Feb-16																						
TSP-1370	SP/B7 - Soil Nail Layer 1 & 2 at +63.9 mPD (279nos)	15	16-Jan-16	02-Feb-16																						
TSP-1380	SP/B8 - Soil Nail Layer 1 & 2 at +56.4 mPD (275nos)	18	01-Feb-16	27-Feb-16																						
-- Berm																										
TSP-1410	SP/B1 - Berm/Drain/Stair +108.9 mPD (63m)	5	07-Oct-15 A	26-Nov-15																						
TSP-1420	SP/B2 - Berm/Drain/Stair +101.4 mPD (115m)	5	09-Sep-15 A	25-Nov-15																						
TSP-1430	SP/B3 - Berm/Drain/Stair +93.9 mPD (160m)	18	20-Nov-15	10-Dec-15																						
TSP-1440	SP/B4 - Berm/Drain/Stair +86.4 mPD (175m)	18	09-Dec-15	30-Dec-15																						
TSP-1450	SP/B5 - Berm/Drain/Stair +78.9 mPD (190m)	18	26-Dec-15	16-Jan-16																						
TSP-1460	SP/B6 - Berm/Drain/Stair +71.4 mPD (185m)	18	12-Jan-16	01-Feb-16																						
TSP-1470	SP/B7 - Berm/Drain/Stair +63.9 mPD (180m)	18	27-Jan-16	23-Feb-16																						
TSP-1480	SP/B8 - Berm/Drain/Stair +56.4 mPD (190m)	18	18-Feb-16	09-Mar-16																						

8.0 - North Portal Works

8.2 - North Portal Site Formation

- NP Slope Excavation to +59.0mPD

TNP-1120	NP/B3 - Cut Slope to + 84.0 mPD (9273m3)	0	19-Oct-15 A	06-Nov-15 A																						
TNP-1125	NP/B4 - Cut Slope to + 76.5 mPD (12528m3)	3	07-Nov-15 A	23-Nov-15																						
TNP-1130	NP/B5 - Cut Slope to + 69.0 mPD (16034m3)	30	23-Nov-15	28-Dec-15																						
TNP-1135	NP/B6 - Cut Slope to + 61.5 mPD (19136m3)	30	17-Dec-15	22-Jan-16																						
TNP-1140	NP/B7 - Cut Slope to + 59.0 mPD (14351m3)	18	06-Jan-16	26-Jan-16																						
TNP-1205	NP/B2 - Berm & U-channel at +91.5mPD (80m)	0	12-Oct-15 A	02-Nov-15 A																						
TNP-1210	NP/B3 - Berm & U-channel at +84.0mPD (93m)	4	04-Nov-15 A	24-Nov-15																						
TNP-1220	NP/B4 - Berm & U-channel at +76.5mPD (118m)	24	03-Dec-15	31-Dec-15																						
TNP-1230	NP/B5 - Berm & U-channel at +69.0mPD (142m)	15	10-Dec-15	28-Dec-15																						
TNP-1240	NP/B6 - Berm & U-channel at +61.5mPD (162m)	15	30-Dec-15	16-Jan-16																						
TNP-1310	NP/B3 - Soil Nail at +84.0mPD (114nos)	18	20-Nov-15	10-Dec-15																						
TNP-1320	NP/B4 - Soil Nail at +76.5mPD (133nos)	18	27-Nov-15	17-Dec-15																						
TNP-1330	NP/B5 - Soil Nail at +69.0mPD (154nos)	18	04-Dec-15	24-Dec-15																						
TNP-1340	NP/B6 - Soil Nail at +61.5mPD (183nos)	21	23-Dec-15	18-Jan-16																						
TNP-1350	NP/B7 - Soil Nail at +59.0mPD (34nos)	6	12-Jan-16	18-Jan-16																						

- NP 70 Deg. Temporary Slope

TNP-1160	NP - 70 Deg. Temporary Slope	145	16-Jan-16	18-Jul-16																						
----------	------------------------------	-----	-----------	-----------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

- NP Remaining Slope Excavation to Road Level



- ◆ Milestone
- █ Critical Activity
- █ Non-Critical Activity
- █ Remaining Level of Effort
- █ Actual Work

3-month Rolling Programme (20-Nov-2015)

Data Date: 20-Nov-15

Run Date: 25-Nov-15

Project ID :LT6-3MRP-05

Layout : LT6IWP 3MRP

Page 5 of 10

3-month Rolling Programme


Date	Revision	Checked	Approved
20-Nov-15	3MRP		

Activity ID	Activity Name	Rem Dur	Start	Finish	November 2015				December 2015				January 2016				February 2016					
					18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07	14
TNP-1142	NP - Cut Slope to + 54.0 mPD (14351m3)	24	27-Jan-16	01-Mar-16																		
TNP-1352	NP - Soil Nail at +54.0mPD (41ms)	12	17-Feb-16	01-Mar-16																		
9.0 - Cheung Shan Tunnel Works																						
9.1 - Preliminary Works																						
TUN-1000	Procurement of Jumbos	24	23-Aug-15 A	13-Dec-15																		
TUN-1100	Manufacture and delivery of Jumbo	210	14-Dec-15	10-Jul-16																		
10.0 - Bridge B (Ch8250 to Ch8505)																						
10.1 - Preparation Works																						
BRB-1020	Portion CR1/CR15 - Tree Felling + Site Clearance	12	02-Jul-15 A	03-Dec-15																		
BRB-1030	Portion CR1/CR15 - Initial Survey	12	07-Aug-15 A	03-Dec-15																		
BRB-1040	Portion CR1/CR15 - Haul Road Construction	12	07-Aug-15 A	03-Dec-15																		
BRB-1080	Portion CR1 - Bridge B Diversion of Existing Utilities	34	17-Jul-15 A	30-Dec-15																		
BRB-1400	Portion CR16/CR17 - Site Survey & Clearance	6	20-Jan-16	26-Jan-16																		
BRB-1405	Portion CR17 - Temporary Piling Platform	14	23-Jan-16	15-Feb-16																		
BRB-1450	Bridge B - XP approval	6	24-Jun-15 A	25-Nov-15																		
10.2 - Ground Investigation																						
BRB-2000	Bridge B Pre-drilling except AA106 (22 holes)	18	31-Jul-15 A	10-Dec-15																		
BRB-2100	TTA for AP102S-2 Pre-drilling	12	20-Nov-15	03-Dec-15																		
BRB-2200	Bridge B Pre-drilling AA106 (5 holes)	12	25-Jul-15 A	29-Feb-16																		
10.3 - Bored piles																						
BRB-3010	Bridge B Bored Pile Abutment AA101S-01	8	21-Nov-15	01-Dec-15																		
BRB-3020	Bridge B Bored Pile Abutment AA101S-02	12	01-Dec-15	15-Dec-15																		
BRB-3030	Bridge B Bored Pile Abutment AA101S-03	12	15-Dec-15	30-Dec-15																		
BRB-3050	Bridge B Bored Pile Abutment AA101S-04	0	27-Oct-15 A	18-Nov-15 A																		
BRB-3051	Bridge B Bored Pile Pier AP102N-01	16	24-Nov-15*	11-Dec-15																		
BRB-3052	Bridge B Bored Pile Pier AP102N-02	16	12-Dec-15	31-Dec-15																		
BRB-3053	Bridge B Bored Pile Pier AP102S-01	16	02-Jan-16	20-Jan-16																		
BRB-3061	Move and set-up plant from Abutment AA101	18	30-Dec-15	21-Jan-16																		
BRB-3062	Bridge B Bored Pile Pier AP103S-01	13	21-Jan-16	05-Feb-16																		
BRB-3063	Bridge B Bored Pile Pier AP103S-02	13	05-Feb-16	27-Feb-16																		
BRB-3071	Temporary Road + WKS Road Diversion	18	28-Dec-15*	19-Jan-16																		
BRB-3072	Move and set-up plant from AP102	8	21-Jan-16	29-Jan-16																		
BRB-3073	Bridge B Bored Pile Pier AP103N-R-1	12	30-Jan-16	19-Feb-16																		
10.4 - Pile Cap & Footing																						
BRB-4000	Bridge B Abutment AA101N/AA101S - Pile Cap/ Footing	42	14-Jan-16	10-Mar-16																		
11.0 - Road On Grade (Ch 8505 to Ch 8700)																						
11.1 - Preliminary Works																						
RBC-1500	CH 8505-8700 Portion CR17A - Site Survey and Clearance	12	20-Jan-16	02-Feb-16																		
11.2 - Cut Slopes																						
RBC-2100	WKS/C1 Slope Excavation to +54.00 + Berm & Drainage	1	23-Aug-15 A	20-Nov-15																		
RBC-2200	WKS/C1 Slope Excavation to +46.50 + Berm & Drainage	14	15-Sep-15 A	05-Dec-15																		
RBC-2300	WKS/C1 Slope Excavation to +39.00 + Berm & Drainage	27	30-Sep-15 A	21-Dec-15																		
RBC-2400	WKS/C1 Slope Excavation to +32.00 + Berm & Drainage	42	20-Nov-15	09-Jan-16																		
RBC-2500	WKS/C2 Slope Excavation to +36.00 + Berm & Drainage	18	20-Nov-15	10-Dec-15																		
RBC-2600	WKS/C2 Slope Excavation to +32.00 + Berm & Drainage	30	04-Dec-15	09-Jan-16																		
12.0 - Bridge C (Ch8700 to Ch9005)																						
12.1 - Preparation Works																						

Activity ID	Activity Name	Rem Dur	Start	Finish	November 2015					December 2015					January 2016				February 2016				
					18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07	14	
BRC-1250	Portion CR1/CR18 - Archeological Survey (Bridge C)	4	17-Sep-15 A	24-Nov-15	■ Portion CR1/CR18 - Archeological Survey (Bridge C)																		
BRC-9610	Bridge C - Diversion of Existing Utilities	28	31-Jul-15 A	22-Dec-15	■ Bridge C - Diversion of Existing Utilities																		
12.3 - Bored piles																							
BRC-3000	Bridge C - Bored Piling for Abut AA201 - 4 nos	48	06-Feb-16	13-Apr-16																			
BRC-9620	Bridge C - Bored Piling for Abut AA207 - 6 nos	72	17-Dec-15	18-Mar-16																			
13.0 - Road On Grade (Ch 9005 to Ch 9260)																							
13.1 - Preliminary Works																							
RCD-1120	Portion CR2/CR20/CR21/CR2A - Tree felling + Site Clearance	0	14-Aug-15 A	30-Oct-15 A	■ Portion CR2/CR20/CR21/CR2A - Tree felling + Site Clearance																		
13.2 - Cut Slopes																							
RCD-2010	WKS/C3 Slope Excavation to +41.20mPD + Berm & Drainage	2	18-Sep-15 A	23-Nov-15	■ WKS/C3 Slope Excavation to +41.20mPD + Berm & Drainage																		
RCD-2020	WKS/C3 Slope Excavation to +34.80mPD + Berm & Drainage	18	08-Oct-15 A	10-Dec-15	■ WKS/C3 Slope Excavation to +34.80mPD + Berm & Drainage																		
RCD-2030	WKS/C4 Slope Excavation to +36.00mPD + Drainage	18	18-Sep-15 A	10-Dec-15	■ WKS/C4 Slope Excavation to +36.00mPD + Drainage																		
RCD-2090	WKS/C5 Slope Excavation to +51.00mPD + Berm & Drainage	14	04-Nov-15 A	29-Dec-15	■ WKS/C5 Slope Excavation to +51.00mPD + Berm & Drainage																		
RCD-2100	WKS/C5 Slope Excavation to +43.50mPD + Berm & Drainage	24	29-Dec-15	27-Jan-16	■ WKS/C5 Slope Excavation to +43.50mPD + Berm & Drainage																		
RCD-2200	WKS/C5 Slope Excavation to +36.00mPD + Soil Nail + Berm & Drainage	36	27-Jan-16	16-Mar-16	■ WKS/C5 Slope Excavation to +36.00mPD + Soil Nail + Berm & Drainage																		
13.3 - Fill Slopes																							
RCD-3000	WKS/F8 Fill Slope	75	28-Jan-16	05-May-16	■ WKS/F8 Fill Slope																		
13.4 - Retaining Walls																							
RCD-4000	WKS/RW6 Retaining Wall Excavation	48	11-Dec-15	06-Feb-16	■ WKS/RW6 Retaining Wall Excavation																		
RCD-4100	WKS/RW6 Retaining Wall Base Slab	60	04-Jan-16	19-Mar-16	■ WKS/RW6 Retaining Wall Base Slab																		
RCD-4200	WKS/RW6 Retaining Wall Stem Wall	60	25-Jan-16	14-Apr-16	■ WKS/RW6 Retaining Wall Stem Wall																		
14.0 - Bridge D (Ch9269 to Ch11369)																							
14.1 - Bridge D - Preliminary Works																							
- Site Establishment																							
BRD-1020	Bridge D Portion CR2 - Tree Felling + Site Clearance	8	31-Jul-15 A	28-Nov-15	■ Bridge D Portion CR2 - Tree Felling + Site Clearance																		
BRD-1030	Bridge D Portion CR2 - Initial Survey	8	21-Aug-15 A	28-Nov-15	■ Bridge D Portion CR2 - Initial Survey																		
BRD-1180	Bridge D Portion CR2 - Haul Road	12	08-Sep-15 A	03-Dec-15	■ Bridge D Portion CR2 - Haul Road																		
BRD-1300	Bridge D - Archaeological Survey / Final Report	4	16-Sep-15 A	24-Nov-15	■ Bridge D - Archaeological Survey / Final Report																		
BRD-7739	Bridge D - Submit/Approve TTA for Diversion of Lin Ma Hang Road	30	02-Nov-15 A	24-Dec-15	■ Bridge D - Submit/Approve TTA for Diversion of Lin Ma Hang Road																		
- Temporary Bridges																							
BRD-1190	Temporary Bridge T2 Construction	24	20-Nov-15	17-Dec-15	■ Temporary Bridge T2 Construction																		
BRD-1200	Temporary Bridge T1 Construction	24	20-Nov-15	17-Dec-15	■ Temporary Bridge T1 Construction																		
BRD-1220	Temporary Bridge T3 Construction	24	18-Dec-15	16-Jan-16	■ Temporary Bridge T3 Construction																		
BRD-1230	Temporary Bridge Y Construction	15	02-Nov-15 A	07-Dec-15	■ Temporary Bridge Y Construction																		
14.2 - Bored Piles																							
- Pre-drilling																							
BRD-2010	Bridge D01 - Pre-drilling - 24 holes	12	27-Oct-15 A	03-Dec-15	■ Bridge D01 - Pre-drilling - 24 holes																		
BRD-2020	Bridge D02 - Pre-drilling - 27 holes	18	22-Oct-15 A	10-Dec-15	■ Bridge D02 - Pre-drilling - 27 holes																		
BRD-2030	Bridge D03 - Pre-drilling - 28 holes	12	24-Sep-15 A	03-Dec-15	■ Bridge D03 - Pre-drilling - 28 holes																		
BRD-2040	Bridge D04 - Pre-drilling - 28 holes	12	30-Sep-15 A	03-Dec-15	■ Bridge D04 - Pre-drilling - 28 holes																		
BRD-2050	Bridge D05 - Pre-drilling - 16 holes	0	09-Oct-15 A	07-Nov-15 A	■ Bridge D05 - Pre-drilling - 16 holes																		
BRD-2060	Bridge D06 - Pre-drilling - 19 holes	12	08-Sep-15 A	03-Dec-15	■ Bridge D06 - Pre-drilling - 19 holes																		
BRD-2070	Bridge D07 - Pre-drilling - 22 holes	7	19-Aug-15 A	27-Nov-15	■ Bridge D07 - Pre-drilling - 22 holes																		
BRD-2080	Bridge D08 - Pre-drilling - 33 holes	0	12-Aug-15 A	19-Nov-15 A	■ Bridge D08 - Pre-drilling - 33 holes																		
- Bored Piling																							
BRD-2101	Bridge D01 Bored Piling Abutment - Prep Works + Plant Set-up	25	01-Dec-15*	30-Dec-15	■ Bridge D01 Bored Piling Abutment - Prep Works + Plant Set-up																		
BRD-2102	Bridge D01 Bored Piling Abutment AA301-01	17	31-Dec-15	20-Jan-16	■ Bridge D01 Bored Piling Abutment AA301-01																		



Liantang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works - CONTRACT 6



- ◆ Milestone
- █ Critical Activity
- █ Non-Critical Activity
- █ Remaining Level of Effort
- █ Actual Work

3-month Rolling Programme (20-Nov-2015)

Data Date: 20-Nov-15 Run Date: 25-Nov-15

Project ID :LT6-3MRP-05
Layout : LT6IWP 3MRP
Page 8 of 10

3-month Rolling Programme			
Date	Revision	Checked	Approved
20-Nov-15	3MRP		



Liantang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works - CONTRACT 6



Activity ID	Activity Name	Rem Dur	Start	Finish	November 2015				December 2015				January 2016				February 2016				
					18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07
BRD-3014	Bridge D08 Bored Piling Pier AP341N-P2	12	07-Mar-16	19-Mar-16																	
BRD-3015	Bridge D08 Bored Piling Pier AP341S-P2	12	15-Mar-16	31-Mar-16																	
BRD-3016	Bridge D08 Bored Piling Pier AP338S-P2	12	23-Mar-16	09-Apr-16																	
BRD-3017	Bridge D08 Bored Piling Pier AP338S-P1	12	05-Apr-16	18-Apr-16																	
BRD-3018	Bridge D08 Bored Piling Pier AA432S-P2	12	13-Apr-16	26-Apr-16*																	
14.3 - Pile Caps																					
BRD-3750	Bridge D08 - Pilecap (2P), 5 nos (2 sets)	72	04-Feb-16	09-May-16																	
BRD-3775	Bridge D08 - Pilecap (1P), 11 nos (3 sets)	72	04-Feb-16	09-May-16																	
14.4 - Piers and Abutments																					
BRD-4750	Bridge D08 - Pier 16 nos (3 sets)	60	10-May-16	21-Jul-16*																	
15.0 - Ping Yeung Interchange (PYI)																					
15.1 - PYI Local Road - South																					
- Preparation Works																					
PYI-1010	PYI Condition & Tree Survey	10	24-Jun-15 A	01-Dec-15																	
PYI-1015	PYI Tree Felling & Site Clearance	18	07-Aug-15 A	10-Dec-15																	
PYI-1020	PYI Initial Survey	18	11-Sep-15 A	10-Dec-15																	
PYI-1030	Archeological Survey + Final Report	4	21-Sep-15 A	24-Nov-15																	
- Bridge G																					
PYI-1040	PYI Bridge G - Predrilling (8 nos)	9	08-Oct-15 A	10-Dec-15																	
PYI-1050	PYI Bridge G - Prebored H-pile - 16 nos	30	11-Jan-16	20-Feb-16																	
PYI-1100	PYI Bridge G - Construct Abutments	42	15-Feb-16	07-Apr-16																	
15.2 - PYI Local Road - North																					
- Preparation Works																					
PYI-2010	PYI Condition & Tree Survey	12	20-Jan-16	02-Feb-16																	
PYI-2020	PYI Tree Felling & Site Clearance	18	03-Feb-16	01-Mar-16																	
PYI-2040	Archeological Survey + Final Report	4	21-Sep-15 A	24-Nov-15																	
- Bridge L																					
PYI-2050	PYI Bridge L - Predrilling (19 nos)	0	08-Oct-15 A	29-Oct-15 A																	
16.0 - Border Control Point (BCP)																					
16.1 - Proposed Lin Ma Hang Road																					
BCP-1010	Alternative Design/Submission/Approval for BCP/RW4A	60	02-Sep-15 A	30-Jan-16																	
BCP-1050	CSP1/Lin Ma Hang Rd - Retaining Wall BCP/RW4 & RW4A	118	01-Feb-16	30-Jun-16																	
BCP-1110	Design/Submission/Approval of CSD Proposal for BCP/RW3	60	02-Sep-15 A	30-Jan-16																	
BCP-1150	CSP1/Lin Ma Hang Rd - CSD Proposal BCP/RW3	40	18-Feb-16	08-Apr-16																	
16.2 - Village Access Road (VAR)																					
BCP-6010	Village Access Road - Condition + Tree Survey	18	02-Sep-15 A	10-Dec-15																	
BCP-6020	Village Access Road - Site Clearance + Tree Felling	18	02-Oct-15 A	10-Dec-15																	
BCP-6050	Village Access Road E/B - Site Formation + BCP/C1 + BCP/C2	48	11-Dec-15	06-Feb-16																	
BCP-6100	Village Access Road - Gabion Channel	90	11-Jan-16	05-May-16																	
16.4 - Bridge K																					
BCP-4050	BCP Bridge K - Predrilling (6 nos)	3	02-Oct-15 A	24-Nov-15																	
BCP-4100	BCP Bridge K - Prebored H-pile (12 nos)	30	08-Dec-15	14-Jan-16																	
BCP-4150	BCP Bridge K - Construct Abutments	48	14-Jan-16	17-Mar-16																	
16.5 - BCP Underpass																					
- Depressed Road Structure																					



- ◆ Milestone
- Critical Activity
- Non-Critical Activity
- Remaining Level of Effort
- Actual Work

3-month Rolling Programme (20-Nov-2015)

Data Date: 20-Nov-15

Run Date: 25-Nov-15

Project ID :LT6-3MRP-05
Layout : LT6IWP 3MRP
Page 9 of 10

3-month Rolling Programme			
Date	Revision	Checked	Approved
20-Nov-15	3MRP		

Activity ID	Activity Name	Rem Dur	Start	Finish	November 2015				December 2015				January 2016				February 2016			
					18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31
BCP-2150	Portion C5P2 - Condition + Tree Survey	6	20-Nov-15	26-Nov-15																
BCP-2160	Portion C5P2 - Site Clearance + Tree Felling	9	27-Nov-15	07-Dec-15																
BCP-2170	Portion C5P2 - Initial Survey	9	04-Dec-15	14-Dec-15																
BCP-2200	BCP - Depressed Road B - Excavation - 10 bays	30	15-Dec-15	20-Jan-16																
BCP-2250	BCP - Depressed Road B - Base Slab - 10 bays	54	21-Jan-16	02-Apr-16																
16.8 - Sewage Treatment Plant																				
- Contractor's Design Approval																				
BCP-7005	STP E&M AIP Design Submission	24	24-Jul-15 A	17-Dec-15																
BCP-7010	STP E&M AIP Design Engineer Review + Approval	60	20-Nov-15	30-Jan-16																
BCP-7015	STP E&M AIP Design Review by Relevant Govt. Dept.	70	01-Feb-16	03-May-16																
BCP-7020	STP E&M DDA Design Submission	130	20-Nov-15	03-May-16																
BCP-7030	STP Civil and Structure Design Submission	90	18-Dec-15	14-Apr-16																
16.9 - Reclaimed Water Facilities (Provisional)																				
- Contractor's Design Approval																				
BCP-8780	RWF E&M AIP Design Submission	75	05-Oct-15 A	24-Feb-16																
BCP-8790	RWF E&M AIP Design Engineer Review + Approval	60	21-Jan-16	11-Apr-16																
BCP-8810	RWF E&M DDA Design Submission	130	21-Jan-16	05-Jul-16																
17.0 - Works Subject to Excision																				
17.6 - Section IIA of the Works																				
WSE-6000	Pipe Jacking HV001 and HV002	475	25-Jan-16	13-May-17																
18.0 - Landscaping and Establishment Works																				
LEW-1000	Section 7A - Portion WC1 Initial Survey + Site Establishment	24	24-Jul-15 A	13-Dec-15																
LEW-1100	Section 7A - Portion WC1 Initial Planting	220	14-Dec-15	20-Jul-16																
LEW-1200	Section 7A - Portion WC2 Initial Survey + Site Establishment	24	20-Nov-15	13-Dec-15																
LEW-1300	Section 7A - Portion WC2 Initial Planting	220	14-Dec-15	20-Jul-16																

3-month Rolling Programme			
Date	Revision	Checked	Approved
20-Nov-15	3MRP		

Contract SS C505

Liantang/Heung Yuen Wai Boundary Control Point

BCP Buildings and Associated Facilities

Activity ID	Activity Name	Orig	Start	Finish	Finish Variance	2015				2016			
						Qtr 4		Qtr 1		Qtr 1			
						Nov	Dec	Jan	Feb				
LHYW Boundary Control Point - Works Programme Rev 1						781	09-Jul-15 A	18-Apr-18	-33				
PRELIMINARIES AND GENERAL REQUIREMENTS						165	24-Aug-15 A	12-Mar-16	-29				
Possession of Temporary Works Areas						0	31-Dec-15	31-Dec-15	0				
WA4x	Contractor shall allow access to tempory works area for Bridge A till end	0	31-Dec-15*		0								
Submission and Approvals						165	24-Aug-15 A	12-Mar-16	-29				
Programme						7	24-Aug-15 A	31-Dec-15	-127				
1086	Architect review and approval on Final Works Programme	7	24-Aug-15 A	31-Dec-15	-127								
Other Submissions						24	15-Feb-16	12-Mar-16	-29				
1161	Prepare and submit Ironmongery Schedule for PTB	24	15-Feb-16	12-Mar-16	-29								
8796	Prepare and submit Ironmongery Schedule for Ancillary Buildings	24	15-Feb-16	12-Mar-16	-29								
DETAILED DESIGN OF WORKS						321	28-Sep-15 A	21-Sep-16	-29				
Foundation for Ancillary Buildings (Portion 1)						139	28-Sep-15 A	04-Feb-16	-61				
Driven H-Piles - 02 HKPF Building						54	01-Dec-15	04-Feb-16	-79				
8230	Submit to Engineer for Review	24	01-Dec-15	30-Dec-15	-79								
8232	Response to comments	6	31-Dec-15	07-Jan-16	-79								
8234	Submit to Engineer for DDA	24	08-Jan-16	04-Feb-16	-79								
8236	Engineer Issue Consent to proceed construction	0		04-Feb-16	-79								
Driven H-Piles - 03 Fire Station						54	01-Dec-15	04-Feb-16	-61				
8519	Submit to Engineer for Review	24	01-Dec-15	30-Dec-15	-61								
8520	Response to comments	6	31-Dec-15	07-Jan-16	-61								
8521	Submit to Engineer for DDA	24	08-Jan-16	04-Feb-16	-61								
8522	Engineer Issue Consent to proceed construction	0		04-Feb-16	-61								
Driven H-Piles - 05 CEB (Outbound)						49	28-Oct-15 A	23-Nov-15 A	-18				
8527	Submit to Engineer for DDA	24	28-Oct-15 A	23-Nov-15 A	-18								
8528	Engineer Issue Consent to proceed construction	0		23-Nov-15 A	-18								
Driven H-Piles - 07 FXRVIS Building (Outbound)						139	28-Sep-15 A	04-Feb-16	-61				
8529	Prepare Submission for Driven H- Piling	18	28-Sep-15 A	01-Dec-15	-67								
8531	Submit to Engineer for Review	24	01-Dec-15	30-Dec-15	-61								
8532	Response to comments	6	31-Dec-15	07-Jan-16	-61								
8533	Submit to Engineer for DDA	24	08-Jan-16	04-Feb-16	-61								
8534	Engineer Issue Consent to proceed construction	0		04-Feb-16	-61								
Foundation for Ancillary Buildings (Portion 2)						97	26-Oct-15 A	24-Mar-16	-1				
Driven H-Piles - 04 CEB (Inbound)						37	26-Oct-15 A	07-Jan-16	17				
8486	Submit to Engineer for Review	24	26-Oct-15 A	01-Dec-15	17								
8488	Response to comments	6	01-Dec-15	07-Dec-15	17								
8490	Submit to Engineer for DDA	24	08-Dec-15	07-Jan-16	17								
8492	Engineer Issue Consent to proceed construction	0		07-Jan-16	17								
Driven H-Piles - 06 FXRVIS Building (Inbound)						78	01-Dec-15	10-Mar-16	5				
8535	Prepare Submission for Driven H- Piling	18	01-Dec-15	21-Dec-15	5								
8536	IDC Review and Issue Check Certificate	6	22-Dec-15	30-Dec-15	5								
8537	Submit to Engineer for Review	24	31-Dec-15	28-Jan-16	5								
8538	Response to comments	6	29-Jan-16	04-Feb-16	5								
8539	Submit to Engineer for DDA	24	05-Feb-16	10-Mar-16	5								
Driven H-Piles - 37 Elevated Walkway 1						48	31-Dec-15	03-Mar-16	-37				
8547	Prepare Submission for Driven H- Piling	18	31-Dec-15	21-Jan-16	-37								
8548	IDC Review and Issue Check Certificate	6	22-Jan-16	28-Jan-16	-37								
8549	Submit to Engineer for Review	24	29-Jan-16	03-Mar-16	-37								
Driven H-Piles - 39 Elevated Walkway 3						48	31-Dec-15	03-Mar-16	-1				
8553	Prepare Submission for Driven H- Piling	18	31-Dec-15	21-Jan-16	-1								
8554	IDC Review and Issue Check Certificate	6	22-Jan-16	28-Jan-16	-1								

- ◆ Actual Milestone
- ◆ Milestone
- ◆ Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline

Page 1 of 6

3 Months Lookahead Works Programme



Progress to 01-Dec-15

Project ID: H2634-P5
 Baseline: Works Programme Rev 1

Layout: 3 Month Lookahead Works Programme
 Filter: TASK filter: Date range DD-1M to DD+3M.

Page 1 of 6

Progress Update			
Date	Revision	Checked	A
02-Dec-15	Progress update		





Page 2 of 6

3 Months Lookahead Works Programme

Progress to 01-Dec-15

Project ID: H2634-P5
 Baseline: Works Programme Rev 1
 Layout: 3 Month Lookahead Works Programme
 Filter: TASK filter: Date range DD-1M to DD+3M.
 Page 2 of 6

Progress Update			
Date	Revision	Checked	A
02-Dec-15	Progress update		




Page 3 of 6

3 Months Lookahead Works Programme

Progress to 01-Dec-15

Project ID: H2634-P5
 Baseline: Works Programme Rev 1
 Layout: 3 Month Lookahead Works Programme
 Filter: TASK filter: Date range DD-1M to DD+3M.
 Page 3 of 6

Progress Update		
Date	Revision	Checked
02-Dec-15	Progress update	



- ◆ Actual Milestone
- ◆ Milestone
- ◆ Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline


Page 4 of 6

3 Months Lookahead Works Programme

Progress to 01-Dec-15

Project ID: H2634-P5
 Baseline: Works Programme Rev 1
 Layout: 3 Month Lookahead Works Programme
 Filter: TASK filter: Date range DD-1M to DD+3M.
 Page 4 of 6

Progress Update			
Date	Revision	Checked	A
02-Dec-15	Progress update		



- ◆ Actual Milestone
- ◆ Milestone
- ◆ Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline

Page 5 of 6

3 Months Lookahead Works Programme

Progress to 01-Dec-15

Project ID: H2634-P5
 Baseline: Works Programme Rev 1
 Layout: 3 Month Lookahead Works Programme
 Filter: TASK filter: Date range DD-1M to DD+3M.
 Page 5 of 6

Progress Update			
Date	Revision	Checked	A
02-Dec-15	Progress update		

Activity ID	Activity Name	Orig	Start	Finish	Finish Variance	2015		2016		
						Qtr 4	Dec	Jan	Qtr 1	
						Nov			Feb	
37.100	37 - Site Investigation (11 nos)	28	01-Dec-15	05-Jan-16	107					
39 Elevated Walkway E3						3	06-Jan-16	08-Jan-16	107	
39 - Milestones						0	06-Jan-16	06-Jan-16	107	
39.MS10	Elevated Walkway E3 Construction Works Start	0	06-Jan-16		107			◆		
39 - SI Works						3	06-Jan-16	08-Jan-16	107	
39.100	39 - Site investigation (1 nos)	3	06-Jan-16	08-Jan-16	107			■		
40 Elevated Walkway E4						10	09-Jan-16	20-Jan-16	107	
40 - Milestones						0	09-Jan-16	09-Jan-16	107	
40.MS10	Elevated Walkway E4 Construction Works Start	0	09-Jan-16		107			◆		
40 - SI Works						10	09-Jan-16	20-Jan-16	107	
40.100	40 - Site investigation (4 nos)	10	09-Jan-16	20-Jan-16	107			■		
Vehicular Bridges						230	29-Sep-15 A	19-May-16	67	
Bridge 1						40	29-Sep-15 A	10-Nov-15 A	161	
B1 - SI Works						40	29-Sep-15 A	10-Nov-15 A	161	
B1.102	B1 - Site Investigation (48 nos)	40	29-Sep-15 A	10-Nov-15 A	161	■				
Bridge 2						169	12-Oct-15 A	01-Dec-15	169	
B2 - Milestones						0	01-Dec-15	01-Dec-15	144	
B2.MS10	Vehicular Bridges B2 Construction Works Start	0	01-Dec-15		144			◆		
B2 - SI Works						25	12-Oct-15 A	06-Nov-15 A	189	
B2.102	B2 - Site Investigation (9 nos)	25	12-Oct-15 A	06-Nov-15 A	189	■				
Bridge 3						30	29-Sep-15 A	07-Nov-15 A	218	
B3 - SI Works						30	29-Sep-15 A	07-Nov-15 A	218	
B3.100	B3 - Site Investigation (12 nos)	30	29-Sep-15 A	07-Nov-15 A	218	■				
Bridge 4						78	03-Feb-16	17-May-16	-18	
B4 - Foundations						78	03-Feb-16	17-May-16	-18	
B4.102	B4 - Construction of Borepiles (31 nos)	78	03-Feb-16	17-May-16	-18				■	
Bridge 5						163	16-Nov-15 A	19-May-16	-18	
B5 - Foundations						107	16-Nov-15 A	08-Mar-16	-18	
B5.102	B5 - Construction of Bored piles (26 nos)	65	16-Nov-15 A	02-Feb-16	-18	■			■	
B5.104	B5 - Core test, full core, sonic test	24	03-Feb-16	08-Mar-16	-18				■	
B5 - Pilecaps / Piers / Abutment / Retaining Walls / Portal						80	03-Feb-16	19-May-16	-18	
B5.106	B5 - Excavation for retaining wall / abutment	10	03-Feb-16	20-Feb-16	-18				■	
B5.108	B5 - Plate Load test	6	22-Feb-16	27-Feb-16	-18				■	
B5.112	B5 - Construction of Retaining walls 5W10A-5W7A, 5W10B-5W7B (10 nos)	64	29-Feb-16	19-May-16	-18				■	

- ◆ Actual Milestone
- ◆ Milestone
- ◆ Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Project Baseline

Page 6 of 6

3 Months Lookahead Works Programme

Progress to 01-Dec-15


Project ID: H2634-P5
 Baseline: Works Programme Rev 1
 Layout: 3 Month Lookahead Works Programme
 Filter: TASK filter: Date range DD-1M to DD+3M.
 Page 6 of 6

Progress Update			
Date	Revision	Checked	A
02-Dec-15	Progress update		

Appendix D

Designated Monitoring Locations as Recommended in the Approved EM&A Manual

- LEGEND:**
- BOUNDARY OF HKSAR
 - - - WORKS AREA (ABOVE GROUND)
 - - - WORKS AREA (TUNNEL)
 - X AIR MONITORING STATIONS



PA	REV TO	REV	FIRST ISSUE	DC	WT
Rev	Date	Drawn	Description	DC	WT

100% Project Completion Date
 2023 Year 14th Dec
 Mott MacDonald
 1000 Yue Hong Street
 2/F, Yue Hong Building
 4/F, Yue Hong Building
 4/F, Yue Hong Building
 4/F, Yue Hong Building



**Civil Engineering
 AND DEVELOPMENT
 DEPARTMENT**



Project
 AGREEMENT NO. CE-45/2008(CE)
 LIANTANG/HEUNG YUEN WAI BOUNDARY
 CONTROL POINT AND ASSOCIATED WORKS

Title
 PROPOSED LOCATION OF CONSTRUCTION
 AIR QUALITY MONITORING STATIONS

Designed	DC	Eng. CHK	EC
Drawn	H/ENG	Coordination	EC
Check	DC	Approval	WT
Scale at A1	1:20000	Project	253228
Drawing No.	CE45/2008(CE)001/002/003/004/005/006/007/008/009/010/011/012/013/014/015/016/017/018/019/020/021/022/023/024/025/026/027/028/029/030/031/032/033/034/035/036/037/038/039/040/041/042/043/044/045/046/047/048/049/050/051/052/053/054/055/056/057/058/059/060/061/062/063/064/065/066/067/068/069/070/071/072/073/074/075/076/077/078/079/080/081/082/083/084/085/086/087/088/089/090/091/092/093/094/095/096/097/098/099/100	Status	PRE
		Drawn by	P1

© COPYRIGHT RESERVED
 FIGURE 2-1

Mott MacDonald Hong Kong Limited
 This document is confidential and its use is restricted to the project for which it was prepared. It is not to be distributed, copied, or otherwise used without the prior written consent of Mott MacDonald Hong Kong Limited. All rights reserved.

LEGEND:

- BOUNDARY OF HKSAR
- - - WORKS AREA (ABOVE GROUND)
- - - WORKS AREA (TUNNEL)
- X CONSTRUCTION NOISE MONITORING STATIONS

PI	ADD TO	NO	DATE	DESCRIPTION	DC	RT




CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT

AGREEMENT NO. CE-45/2008(CE)
LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

PROPOSED LOCATION OF CONSTRUCTION NOISE MONITORING STATIONS


Designated	DC	ME/C	DC	DC	DC	DC	DC	DC	DC

Scale at A1: 1:20000
Project: 255228
Drawing No: CE45/2008(CE)001/01E/14/01
PRE
PI




© COPYRIGHT RESERVED

Mott MacDonald (Hong Kong) Limited
This document is the property of Mott MacDonald (Hong Kong) Limited and is loaned to you for your use only. It is not to be distributed, copied, or used for any other purpose without the prior written consent of Mott MacDonald (Hong Kong) Limited.



Appendix E

Monitoring Locations for Impact Monitoring




- LEGEND:**
- BOUNDARY OF HKSAR
 - WORKS AREA (ABOVE GROUND)
 - WORKS AREA (TUNNEL)
 - X Air Monitoring Stations in the EM&A Manual
 - Proposed Air Monitoring Stations

P1	AUG 10	MING	FIRST ISSUE	DC	HT
Rev	Date	Drawn	Description	Chk'd	App'd



20/F Two Landmark East
100 Hoo Ming Street
Kowloon, Kowloon
Hong Kong
T +852 2518 5757
F +852 2827 1823
W www.mottmac.com.hk

Client



CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT

Project
 AGREEMENT NO. CE45/2008(CE)
 LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS


Title
 PROPOSED LOCATION OF CONSTRUCTION AIR QUALITY MONITORING STATIONS

Designed	DC	Eng.Chk.	EC	
Drawn	MING	Coordination	EC	
Draw.Chk.	DC	Approved	HT	
Scale at A1	1:20000	Project	255228	Status
		CAD file	255228\report\env\em&a\00831\FE_21.dgn	PRE
Drawing No				Rev
				P1

© Mott MacDonald Hong Kong Limited
 This document should not be relied on or used in circumstances other than those for which it was originally prepared and for which Mott MacDonald Hong Kong Limited was commissioned. Mott MacDonald Limited accepts no responsibility for this document to any other party other than the person by whom it was commissioned.

LEGEND:

- - - - - BOUNDARY OF HKSAR
- . - . - - WORKS AREA (ABOVE GROUND)
- - - - - WORKS AREA (TUNNEL)
- X AIR MONITORING STATIONS



PI	REV TO	REV	FIRST ISSUE	DC	WT
Rev	Date	Drawn	Description	DC	WT

100% Project Control Unit
 100% Project Control Unit
 100% Project Control Unit
 100% Project Control Unit

Mott MacDonald

CIVIL ENGINEERING
 AND DEVELOPMENT
 DEPARTMENT

Project
 AGREEMENT NO. CE-45/2008(CE)
 LIANTANG/HEUNG YUEN WAI BOUNDARY
 CONTROL POINT AND ASSOCIATED WORKS

Title
 PROPOSED LOCATION OF CONSTRUCTION
 AIR QUALITY MONITORING STATIONS

Designed	DC	ENG/CHK	EC
Checked	H/ENG	Coordination	EC
Drawn/CHK	DC	Approval	WT
Scale at A1	1:20000	Project	252228
Drawing No.	CE-45/2008(CE)-A1-000001	Status	PRE
		Date	P.1

© COPYRIGHT RESERVED
 FIGURE 2-1

LEGEND:

- BOUNDARY OF HKSAR
- WORKS AREA (ABOVE GROUND)
- WORKS AREA (TUNNEL)
- X CONSTRUCTION NOISE MONITORING STATIONS

PI	APP TO	DATE	NO	DESCRIPTION	DC	RT




CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT

AGREEMENT NO. CE-45/2008(CE)
LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

PROPOSED LOCATION OF CONSTRUCTION NOISE MONITORING STATIONS

Designated	DC	ME/CE	DC	DC	DC	DC	DC	DC	DC

Scale at A1: 1:20000
Project: 255228
Drawing No: CE45/2008(CE)001/01E/14/01
PRE
PI



© COPYRIGHT RESERVED

Mott MacDonald (Hong Kong) Limited
This document is the property of Mott MacDonald (Hong Kong) Limited and is not to be distributed, copied, or used for any other purpose without the prior written consent of Mott MacDonald (Hong Kong) Limited.

Appendix F

Event and Action Plan

Event and Action Plan for Air Quality

Event	ET	IEC	ER	Action Contractor
Action Level				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method.	1. Notify Contractor.	1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Monitor the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented.	1. Submit proposals for remedial to ER within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.
Limit Level				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform ER, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Monitor the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate.
2. Exceedance for two or more consecutive samples	1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented;	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not
	and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	the ER accordingly; 5. Monitor the implementation of remedial measures.	5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Construction Noise

Event		ET	IEC	ER	Action Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify ER, IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the IEC and Contractor on remedial measures required; 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the investigation results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Advise the ER on the effectiveness of the proposed remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC and ER; 2. Implement noise mitigation proposals. 	
Limit Level	<ol style="list-style-type: none"> 1. Inform IEC, ER, Contractor and EPD; 2. Repeat measurements to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contractor's working procedures; 6. Discuss with the IEC, Contractor and ER on remedial measures required; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures; 5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification; 3. Implement the agreed proposals; 4. Submit further proposal if problem still not under control; 5. Stop the relevant portion of works as instructed by the ER until the exceedance is abated. 	




Event and Action Plan for Water Quality



EVENT	ET	IEC	ER	ACTION CONTRACTOR
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Repeat measurement on next day of exceedance. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; 3. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER; 6. Implement the agreed mitigation measures.
Action Level being exceeded by more than two consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Ensure mitigation measures are implemented; 7. Prepare to increase the monitoring frequency to daily; 8. Repeat measurement on next day of exceedance. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; 3. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures.
Limit Level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Limit Level. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures.
Limit level being exceeded by more than one consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days. 	<ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures; 5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit Level. 	<ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures; 7. As directed by the ER, to slow down or to stop all or part of the construction activities.




Appendix G


Graphical Plots for Monitoring Result

Air Quality – 1-hour TSP




















Air Quality – 24-hour TSP















Noise
























Water Quality











Appendix H

Weather information

Weather Condition Extracted from HKO

The weather of November 2015

November 2015 emerged as the warmest November in Hong Kong since records began in 1884 with a record-breaking mean temperature of 24.0 degrees, 2.2 degrees above the November normal of 21.8 degrees. The anomalously warm weather was mainly attributed to the relatively high sea surface temperatures over the northern part of the South China Sea and the rather weak advection of cold air from the north despite the prevailing northeast monsoon. The month was also drier than usual with only 22.8 millimetres of rainfall, a deficit of about 39 percent as compared to the normal figure of 37.6 millimetres. The accumulated rainfall of 1810.2 millimetres since 1 January was about 24 percent below the normal figure of 2371.7 millimetres for the same period.

The weather of December 2015

With a relatively humid air mass affecting the territory for most part of the month, the weather of December 2015 was gloomier and wetter than usual. The total duration of sunshine recorded in the month was 75.9 hours, only about 44 percent of the normal figure of 172.2 hours. Two rainy episodes on 5 and 9 December mostly contributed to the monthly rainfall of 64.3 millimetres, more than double the normal figure of 26.8 millimetres. However, the annual rainfall of 1874.5 millimetres was still about 22 percent below the normal of 2398.5 millimetres. December 2015 was also warmer than usual with a monthly mean temperature of 18.6 degrees, 0.7 degrees above the normal figure of 17.9 degrees.

The weather of January 2016

January 2016 was characterized by an intense cold surge in the latter part of the month and exceptionally high monthly rainfall. The unseasonably warm weather in the first three weeks of the month was totally offset by the freezing temperatures during the 3-day period of 23 - 25 January. The mean sea level pressure of 1037.7 hectopascals on 24 January was the highest ever recorded at the Observatory. Yet the monthly averaged temperature of 16.0 degrees turned out to be deceptively unremarkable, only 0.3 degree below normal. With upper-air disturbances repeatedly affecting the south China coastal areas and bringing outbreaks of heavy rain, the Observatory recorded an all-time high monthly rainfall of 266.9 millimetres, more than ten times the January normal of 24.7 millimetres and easily breaking the previous record of 214.3 millimetres set way back in January 1887. The heavy rain on 5 January also broke the hourly rainfall record for January.

Remark: The meteorological data during the Reporting Period is presented in the relevant monthly EM&A report.

Appendix I

Waste Flow Table

Name of Department : CEDD

Contract No./ Work Order No. : CV/2012/08

Appendix I - Monthly Summary Waste Flow Table for 2015

(All quantities shall be rounded off to 3 decimal places)

Month	Actual Quantities of Inert C&D Materials Generated / Imported (in '000 m3)						Actual Quantities of Other C&D Materials / Wastes Generated				
	Total Quantities Generated [a+b+c+d]	Broken Concrete (including rock for recycling into aggregates) (a)	Reused in the Contract (b)	Reused in Other Projects (c)	Disposed as Public Fill (d)	Imported C&D Material	Metal (in '000kg)	Paper/ Cardboard Packaging (in '000kg)	Plastic (bottles/containers, plastic sheets/ foams from package material) (in '000kg)	Chemical Waste (in '000kg)	Others (e.g. General Refuse etc.) (in '000m3)
January	66.2666	0.0000	0.0670	65.6529	0.5467	0.1150	0.0000	0.2500	0.0000	0.0000	0.0617
February	57.9980	0.0000	0.0000	57.3858	0.6121	0.3505	3.3200	0.3900	0.0000	0.5280	0.0908
March	66.0198	0.0000	0.3614	65.3359	0.3225	0.0729	0.0000	0.2920	0.0000	0.7040	0.1293
April	49.2562	0.0000	0.2770	48.7725	0.2066	0.1928	0.0000	0.2300	0.0000	0.0000	0.2423
May	41.7957	0.0000	8.7663	32.6095	0.4199	0.8683	0.0000	0.1300	0.0000	2.6400	0.0511
June	32.4389	0.0000	5.2132	26.7733	0.4524	0.9260	0.0000	0.5400	0.0000	0.5280	0.1703
Half-year total	313.7751	0.0000	14.6850	296.5299	2.5602	2.5255	3.3200	1.8320	0.0000	4.4000	0.7454
July	28.0854	0.0000	0.5171	26.7761	0.7922	1.0930	0.0000	0.6600	0.0000	0.8800	0.0496
August	47.6646	0.0000	0.4526	46.9470	0.2650	0.3577	0.0000	0.4500	0.6000	1.9360	0.1021
September	39.4931	0.0000	0.1339	38.4616	0.8975	0.3062	0.0000	0.0000	0.0000	1.0560	0.0611
October	45.0442	0.0000	1.6666	43.0977	0.2800	0.0680	5.2000	0.5800	0.9000	2.9920	0.0716
November	46.3947	0.0000	2.5152	42.1530	1.7265	0.0444	0.0000	0.0000	0.0000	3.6960	0.0953
December	50.4888	0.0000	0.8455	49.2509	0.3925	0.1544	5.6100	0.4000	0.0000	0.8800	0.0446
Yearly Total	570.9459	0.0000	20.8159	543.2162	6.9138	4.5492	14.1300	3.9220	1.5000	15.8400	1.1696

(All quantities shall be rounded off to 3 decimal places)

Year	Actual Quantities of Inert C&D Materials Generated / Imported (in '000 m3)						Actual Quantities of Other C&D Materials / Wastes Generated				
	Total Quantities Generated [a+b+c+d]	Broken Concrete (including rock for recycling into aggregates) (a)	Reused in the Contract (b)	Reused in Other Projects (c)	Disposed as Public Fill (d)	Imported C&D Material	Metal (in '000kg)	Paper/ Cardboard Packaging (in '000kg)	Plastic (bottles/containers, plastic sheets/ foams from package material) (in '000kg)	Chemical Waste (in '000kg)	Others (e.g. General Refuse etc.) (in '000m3)
2013	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000
2014	425.4406	0.0000	2.7362	376.3945	46.3099	5.6245	3.2100	0.4390	0.0070	10.8800	2.2609
2015	570.9459	0.0000	20.8159	543.2162	6.9138	4.5492	14.1300	3.9220	1.5000	15.8400	1.1696
2016											
2017											
2018											
Total	996.3865	0.0000	23.5521	919.6108	53.2237	10.1737	17.3400	4.3610	1.5070	26.7200	3.4305

Remark:

1) Density of C&D material to be 2.2 metric ton/m3
2) Density of General Refuse to be 1.6 metric ton/m3

3) Density of Spent Oil to be 0.88 metric ton/m3

Name of Department : CEDD

Contract No./ Work Order No. : CV/2012/08

Appendix I - Monthly Summary Waste Flow Table for 2016

(All quantities shall be rounded off to 3 decimal places)

Month	Actual Quantities of Inert C&D Materials Generated / Imported (in '000 m3)						Actual Quantities of Other C&D Materials / Wastes Generated				
	Total Quantities Generated [a+b+c+d]	Broken Concrete (including rock for recycling into aggregates) (a)	Reused in the Contract (b)	Reused in Other Projects (c)	Disposed as Public Fill (d)	Imported C&D Material	Metal (in '000kg)	Paper/ Cardboard Packaging (in '000kg)	Plastic (bottles/containers, plastic sheets/ foams from package material) (in '000kg)	Chemical Waste (in '000kg)	Others (e.g. General Refuse etc.) (in '000m3)
January	74.4242	0.0000	0.6482	32.5036	41.2724	0.5518	0.0000	0.0000	0.0000	0.8800	0.1247
February	0.0000										
March	0.0000										
April	0.0000										
May	0.0000										
June	0.0000										
Half-year total	74.4242	0.0000	0.6482	32.5036	41.2724	0.5518	0.0000	0.0000	0.0000	0.8800	0.1247
July	0.0000										
August	0.0000										
September	0.0000										
October	0.0000										
November	0.0000										
December	0.0000										
Yearly Total	74.4242	0.0000	0.6482	32.5036	41.2724	0.5518	0.0000	0.0000	0.0000	0.8800	0.1247

(All quantities shall be rounded off to 3 decimal places)

Year	Actual Quantities of Inert C&D Materials Generated / Imported (in '000 m3)						Actual Quantities of Other C&D Materials / Wastes Generated				
	Total Quantities Generated [a+b+c+d]	Broken Concrete (including rock for recycling into aggregates) (a)	Reused in the Contract (b)	Reused in Other Projects (c)	Disposed as Public Fill (d)	Imported C&D Material	Metal (in '000kg)	Paper/ Cardboard Packaging (in '000kg)	Plastic (bottles/containers, plastic sheets/ foams from package material) (in '000kg)	Chemical Waste (in '000kg)	Others (e.g. General Refuse etc.) (in '000m3)
2013	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000
2014	425.4406	0.0000	2.7362	376.3945	46.3099	5.6245	3.2100	0.4390	0.0070	10.8800	2.2609
2015	570.9459	0.0000	20.8159	543.2162	6.9138	4.5492	14.1300	3.9220	1.5000	16.1920	1.1696
2016	74.4242	0.0000	0.6482	32.5036	41.2724	0.5518	0.0000	0.0000	0.0000	0.8800	0.1247
2017											
2018											
Total	1070.8107	0.0000	24.2003	952.1144	94.4961	10.7255	17.3400	4.3610	1.5070	27.9520	3.5552

Remark:

1) Density of C&D material to be 2.2 metric ton/m3
2) Density of General Refuse to be 1.6 metric ton/m3

3) Density of Spent Oil to be 0.88 metric ton/m3

Monthly Summary Waste Flow Table for 2015 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in m ³)	(in '000m ³)
Jan	3.864	0.105	0.648	0.000	3.216	0.118	0.000	0.000	0.000	0.040	0.080
Feb	2.429	0.049	1.518	0.000	0.911	0.100	0.000	0.000	0.003	0.900	0.070
Mar	3.713	0.029	0.270	0.000	3.443	0.100	0.000	0.000	0.006	0.000	0.080
Apr	3.597	0.115	2.308	0.000	1.289	0.090	0.003	0.000	0.000	0.000	0.065
May	1.357	0.197	0.108	0.000	1.249	0.100	0.000	0.000	0.012	0.000	0.065
Jun	2.515	0.053	0.840	0.000	1.675	0.125	0.000	0.000	0.030	0.800	0.060
Sub-total	17.475	0.547	5.692	0.000	11.783	0.633	0.003	0.000	0.051	1.740	0.420
Jul	1.177	0.030	0.351	0.000	0.826	1.564	0.000	0.000	0.000	0.000	0.065
Aug	1.966	0.164	0.294	0.000	1.672	0.956	0.002	0.000	0.001	0.000	0.130
Sep	2.092	0.027	0.264	0.000	1.828	1.141	0.000	0.000	0.001	0.000	0.115
Oct	2.462	0.381	1.500	0.000	0.962	0.226	0.000	0.000	0.001	0.000	0.125
Nov	2.990	0.709	1.200	0.000	1.790	0.066	0.001	0.000	0.000	0.000	0.130
Dec	3.158	0.174	1.600	0.000	1.558	0.259	0.000	0.000	0.001	0.600	0.145
Total	31.320	2.033	10.901	0.000	20.419	4.846	0.006	0.000	0.055	2.340	1.130

- Note:**
1. Assume the density of soil fill is 2 ton/m³.
 2. Assume the density of rock and broken concrete is 2.5 ton/m³.
 3. Assume each truck of C&D wastes is 5m³.
 4. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.
 5. The slurry and bentonite are disposed at Tseung Kwun O 137.
 6. The non-inert C&D wastes are disposed at NENT.
 7. Assume the density of metal is 7,850 kg/m³.

Monthly Summary Waste Flow Table for 2016 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in m ³)	(in '000m ³)
Jan	2.430	0.253	0.030	0.000	2.400	0.799	0.001	0.000	0.000	0.000	0.115
Feb											
Mar											
Apr											
May											
Jun											
Sub-total	2.430	0.253	0.030	0.000	2.400	0.799	0.001	0.000	0.000	0.000	0.115
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	2.430	0.253	0.030	0.000	2.400	0.799	0.001	0.000	0.000	0.000	0.115

- Note:**
1. Assume the density of soil fill is 2 ton/m³.
 2. Assume the density of rock and broken concrete is 2.5 ton/m³.
 3. Assume each truck of C&D wastes is 5m³.
 4. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.
 5. The slurry and bentonite are disposed at Tseung Kwun O 137.
 6. The non-inert C&D wastes are disposed at NENT.
 7. Assume the density of metal is 7,850 kg/m³.

Name of Department: CEDD

Monthly Summary Waste Flow Table for 2015

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
JAN	0	0	0	0	0	33.3285	4.16	0.24	0	0	0.42
FEB	0	0	0	0	0	11.82	0.99	0	0	0	0.18
MAR	0	0	0	0	0	8.592	0	0	0	0	0.375
APRIL	0	0	0	0	0	12.81	0	0	0	0	0.04
MAY	0	0	0	0	0	16.609	0	0.154	0	0	0
JUN	0	0	0	0	0	13.676	0	0	0	0	0.015
Sub Total	0	0	0	0	0	96.8355	5.15	0.394	0	0	1.03
JUL	0	0	0	0	0	10.285	0	0	0	0	0.02
AUG	0	0	0	0	0	9.129	0	0	0	0	0.43
SEP	0	0	0	0	0	2.457	0	0	0	0	0.005
OCT	0	0	0	0	0	16.218	0	0.099	0	0	0.145
NOV	0	0	0	0	0	5.823	0	0	0	0	0.030
DEC	0	0	0	0	0	0.283	0	0	0	0	0.07
Total	0	0	0	0	0	141.03	5.15	0.493	0	0	1.73

Notes:

Name of Department: CEDD

Forecast of Total Quantities of C&D Materials to be Generated from the Contract (see Note 4)										
Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metal	Paper / cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
0	0	0	0	0	350	30	4	2	1	4

Notes:

- (1) The performance targets are given in PS clause 6(14) above.
- (2) The waste flow table shall also include C&D materials that are specified in the Contractor to be imported for use at the Site.
- (3) Plastic refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature
 - Hard Rocks and Large Broken Concrete = Cannot be defined at this stage
 - Imported Fill = Estimated by the Contractor = 1 loading = 8m³
 - Metal = Estimated by the Contractor
 - Paper/cardboard packaging = Estimated by the Contractor
 - Plastics = Estimated by the Contractor
 - Chemical Waste = Estimated by the Contractor (Spent lubricating oil, assume density 0.9kg/L)
 - Other, e.g. general refuse = Estimated by the Contractor

Name of Department: CEDD

Monthly Summary Waste Flow Table for 2016

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
JAN	0	0	0	0	0	0.235	0	0	0	0	0.06
FEB											
MAR											
APRIL											
MAY											
JUN											
Sub Total	0	0	0	0	0	0.235	0	0	0	0	0.06
JUL											
AUG											
SEP											
OCT											
NOV											
DEC											
Total	0	0	0	0	0	0.24	0	0	0	0	0.06

Notes:

Name of Department: CEDD

Forecast of Total Quantities of C&D Materials to be Generated from the Contract (see Note 4)										
Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metal	Paper / cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
0	0	0	0	0	350	30	4	2	1	4

Notes:

- (1) The performance targets are given in PS clause 6(14) above.
- (2) The waste flow table shall also include C&D materials that are specified in the Contractor to be imported for use at the Site.
- (3) Plastic refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature
 - Hard Rocks and Large Broken Concrete = Cannot be defined at this stage
 - Imported Fill = Estimated by the Contractor = 1 loading = 8m³
 - Metal = Estimated by the Contractor
 - Paper/cardboard packaging = Estimated by the Contractor
 - Plastics = Estimated by the Contractor
 - Chemical Waste = Estimated by the Contractor (Spent lubricating oil, assume density 0.9kg/L)
 - Other, e.g. general refuse = Estimated by the Contractor

Monthly Summary Waste Flow Table for 2015 (year)

Name of Person completing the record: KM LUI (EO)

Project : Liangtang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works – Contract 6

Contract No.: CV/2013/08

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 m ³)
Jan											
Feb											
Mar											
Apr											
May											
Jun	0	0	0	0	0	0	0	0	0	0	0
Sub-total	0	0	0	0	0	0	0	0	0	0	0
Jul	0	0	0	0	0	0	0	0	0	0	0
Aug	27.831	0	5.11	0.516	22.205	0	0	0	0	0	1.783
Sep	35.826	0	1.517	1.629	32.680	0	0	0	0	0	0.434
Oct	37.112	0	0.113	5.356	31.643	0	0	0.045	0	14.08	0.185
Nov	16.853	0	0.717	2.456	13.680	4.720	0	0.102	0	18.20	0.594
Dec	51.601	0	11.077	6.827	33.697	2.529	0	0.147	0	0	0.08
Total	169.223	0	18.534	16.784	133.905	7.249	0	0.294	0	32.28	3.076

- Notes:
- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 - (2) Plastics refer to plastic bottles/containers, plastic sheets/ foam from packaging materials.
 - (3) Broken concrete for recycling into aggregates.

Monthly Summary Waste Flow Table for 2016 (year)

Name of Person completing the record: KM LUI (EO)

Project : Liangtang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works – Contract 6

Contract No.: CV/2013/08

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 m ³)
Jan	58.943	0	3.811	12.131	43.001	43.109	0	0	0	0	0.695
Feb											
Mar											
Apr											
May											
Jun											
Sub-total	58.943	0	3.811	12.131	43.001	43.109	0	0	0	0	0.695
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	228.166	0	22.345	28.915	176.906	50.358	0	0.294	0	32.28	3.771

- Notes:
- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 - (2) Plastics refer to plastic bottles/containers, plastic sheets/ foam from packaging materials.
 - (3) Broken concrete for recycling into aggregates.

Contract No. / Works Order No.: - SSC505**Monthly Summary Waste Flow Table for 2015** [year] [to be submitted not later than the 15th day of each month following reporting month]

(All quantities shall be rounded off to 3 decimal places.)

Month	Actual Quantities of Inert Construction Waste Generated Monthly				
	(a)=(b)+(c)+(d)+(e) Total Quantity Generated	(b) Broken Concrete (see Note 4)	(c) Reused in the Contract	(d) Reused in other Projects	(e) Disposed of as Public Fill
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)
Jan	-	-	-	-	-
Feb	-	-	-	-	-
Mar	-	-	-	-	-
Apr	-	-	-	-	-
May	-	-	-	-	-
Jun	-	-	-	-	-
Sub-total	-	-	-	-	-
Jul	0	0	0	0	0
Aug	0	0	0	0	0
Sep	0.094	0	0.094	0	0
Oct	0.382	0	0.382	0	0
Nov	0.271	0	0.128	0	0.143
Dec	0.663	0	0	0	0.663
Total	1.410	0	0.604	0	0.806

Month	Actual Quantities of Non-inert Construction Waste Generated Monthly												
	Timber		Metals		Paper/ cardboard packaging		Plastics (see Note 3)		Chemical Waste		Other Recyclable Materials (pls. specify)		General Refuse disposed of at Landfill
	(in '000kg)		(in '000kg)		(in '000kg)		(in '000kg)		(in '000kg)		(in '000kg)		(in '000m ³)
	generated	recycled	generated	recycled	generated	recycled	generated	recycled	generated	recycled	generated	recycled	generated
Jan	-	-	-	-	-	-	-	-	-	-	-	-	-
Feb	-	-	-	-	-	-	-	-	-	-	-	-	-
Mar	-	-	-	-	-	-	-	-	-	-	-	-	-
Apr	-	-	-	-	-	-	-	-	-	-	-	-	-
May	-	-	-	-	-	-	-	-	-	-	-	-	-
Jun	-	-	-	-	-	-	-	-	-	-	-	-	-
Sub-total	-	-	-	-	-	-	-	-	-	-	-	-	-
Jul	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Aug	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Sep	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.020
Oct	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.046
Nov	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	2.60	0.00	0.00	0.00	0.052
Dec	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.111
Total	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	2.60	0.00	0.00	0.00	0.229

Contract No. / Works Order No.: - SSC505**Monthly Summary Waste Flow Table for 2016** [year] [to be submitted not later than the 15th day of each month following reporting month]

(All quantities shall be rounded off to 3 decimal places.)

Month	Actual Quantities of Inert Construction Waste Generated Monthly				
	(a)=(b)+(c)+(d)+(e) Total Quantity Generated	(b) Broken Concrete (see Note 4)	(c) Reused in the Contract	(d) Reused in other Projects	(e) Disposed of as Public Fill
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)
Jan	0.8	0	0	0	0.8
Feb	-	-	-	-	-
Mar	-	-	-	-	-
Apr	-	-	-	-	-
May	-	-	-	-	-
Jun	-	-	-	-	-
Sub-total	0.8	0	0	0	0.8
Jul	-	-	-	-	-
Aug	-	-	-	-	-
Sep	-	-	-	-	-
Oct	-	-	-	-	-
Nov	-	-	-	-	-
Dec	-	-	-	-	-
Total	0.8	0	0	0	0.8

Month	Actual Quantities of Non-inert Construction Waste Generated Monthly												
	Timber		Metals		Paper/ cardboard packaging		Plastics (see Note 3)		Chemical Waste		Other Recyclable Materials (pls. specify)		General Refuse disposed of at Landfill
	(in '000kg)		(in '000kg)		(in '000kg)		(in '000kg)		(in '000kg)		(in '000kg)		(in '000m ³)
	generated	recycled	generated	recycled	generated	recycled	generated	recycled	generated	recycled	generated	recycled	generated
Jan	0.000	0.000	4.73	4.73	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.072
Feb	-	-	-	-	-	-	-	-	-	-	-	-	-
Mar	-	-	-	-	-	-	-	-	-	-	-	-	-
Apr	-	-	-	-	-	-	-	-	-	-	-	-	-
May	-	-	-	-	-	-	-	-	-	-	-	-	-
Jun	-	-	-	-	-	-	-	-	-	-	-	-	-
Sub-total	0.000	0.000	4.73	4.73	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.072
Jul	-	-	-	-	-	-	-	-	-	-	-	-	-
Aug	-	-	-	-	-	-	-	-	-	-	-	-	-
Sep	-	-	-	-	-	-	-	-	-	-	-	-	-
Oct	-	-	-	-	-	-	-	-	-	-	-	-	-
Nov	-	-	-	-	-	-	-	-	-	-	-	-	-
Dec	-	-	-	-	-	-	-	-	-	-	-	-	-
Total	0.000	0.000	4.73	4.73	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.072

Description of mode and details of recycling if any for the month e.g. XX kg of used timber was sent to YY site for transformation into fertilizers					
4730 kg of scrap metal was sent to Yat Fung for transformation for reuse	0	0	0	0	0

- Notes:
- (1) The performance targets are given in the Particular Specification on Environmental Management Plan.
 - (2) The waste flow table shall also include construction waste that are specified in the Contract to be imported for use at the site.
 - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
 - (4) Broken concrete for recycling into aggregates.
 - (5) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m³ by volume.

Appendix J

Implementation Schedule for Environmental Mitigation Measures

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
Air Quality Impact (Construction)							
3.6.1.1	2.1	<p>General Dust Control Measures</p> <p>The following dust suppression measures should be implemented:</p> <ul style="list-style-type: none"> ■ Frequent water spraying for active construction areas (4 times per day for active areas in Po Kak Tsai and 8 times per day for all other active areas), including areas with heavy construction and slope cutting activities ■ 80% of stockpile areas should be covered by impervious sheets ■ Speed of trucks within the site should be controlled to about 10 km/hr ■ All haul roads within the site should be paved to avoid dust emission due to vehicular movement 	To minimize adverse dust emission generated from various construction activities of the works sites	Contractor	Construction Works Sites	During Construction	EIA Recommendation and Air Pollution Control (Construction Dust) Regulation
3.6.1.2	2.1	<p>Best Practice for Dust Control</p> <p>The relevant best practices for dust control as stipulated in the Air Pollution Control (Construction Dust) Regulation should be adopted to further reduce the construction dust impacts of the Project. These best practices include:</p> <p><i>Good site management</i></p> <ul style="list-style-type: none"> ■ The Contractor should maintain high standard of housekeeping to prevent emission of fugitive dust. ■ Loading, unloading, handling and storage of raw materials, wastes or by-products should be carried out in a manner so as to minimize the release of visible dust emission. ■ Any piles of materials accumulated on or around the work areas should be cleaned up regularly. ■ Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimizing generation of fugitive dust emissions. ■ The material should be handled properly to prevent fugitive dust emission before cleaning. <p><i>Disturbed Parts of the Roads</i></p> <ul style="list-style-type: none"> ■ Each and every main temporary access should be paved with 	To minimize adverse dust emission generated from various construction activities of the works sites	Contractor	Construction Works Sites	During Construction	EIA Recommendation and Air Pollution Control (Construction Dust) Regulation

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or</p> <ul style="list-style-type: none"> Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet. <p><i>Exposed Earth</i></p> <ul style="list-style-type: none"> Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seeding with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies. <p><i>Loading, Unloading or Transfer of Dusty Materials</i></p> <ul style="list-style-type: none"> All dusty materials should be sprayed with water immediately prior to any loading or transfer operation so as to keep the dusty material wet. <p><i>Debris Handling</i></p> <ul style="list-style-type: none"> Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides. Before debris is dumped into a chute, water should be sprayed so that it remains wet when it is dumped. <p><i>Transport of Dusty Materials</i></p> <ul style="list-style-type: none"> Vehicle used for transporting dusty materials/spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards. <p><i>Wheel washing</i></p> <ul style="list-style-type: none"> Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. <p><i>Use of vehicles</i></p> <ul style="list-style-type: none"> Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. Where a vehicle leaving the construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle. 					

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p><i>Site hoarding</i></p> <ul style="list-style-type: none"> Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit. <p><i>Blasting</i></p> <ul style="list-style-type: none"> The areas within 30m from the blasting area should be wetted with water prior to blasting. 					
<u>Air Quality Impact (Operation)</u>							
3.5.2.2	2.2	<p>The following odour containment and control measures will be provided for the proposed sewage treatment work at the BCP site:</p> <ul style="list-style-type: none"> The treatment work will be totally enclosed. Negative pressure ventilation will be provided within the enclosure to avoid any fugitive odorous emission from the treatment work. Further odour containment will be achieved by covering or confining the sewage channels, sewage tanks, and equipment with potential odour emission. Proper mixing will be provided at the equalization and sludge holding tanks to prevent sewage septicity. Chemical or biological deodorisation facilities with a minimum odour removal efficiency of 90% will be provided to treat potential odorous emissions from the treatment plant including sewage channels / tanks, filter press and screening facilities so as to minimize any potential odour impact to the nearby ASRs. 	To minimize potential odour impact from operation of the proposed sewage treatment work at BCP	DSD	BCP	Operation Phase	EIA recommendation
<u>Noise Impact (Construction)</u>							
4.4.1.4	3.1	<p>Adoption of Quieter PME</p> <p>Use of the recommended quieter PME such as those given in the BS5228: Part 1:2009 and presented in Table 4.14, which can be found in Hong Kong.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and Noise Control Ordinance (NCO)

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.4.1.4	3.1	<p>Use of Movable Noise Barrier</p> <p>The use of movable barrier for certain PME can further alleviate the construction noise impacts. In general, a 5 dB(A) reduction for movable PME and 10 dB(A) for stationary PME can be achieved depending on the actual design of the movable noise barrier. The Contractor shall be responsible for design of the movable noise barrier with due consideration given to the size of the PME and the requirement for intercepting the line of sight between the NSRs and PME. Barrier material with surface mass in excess of 7 kg/m² is recommended to achieve the predicted screening effect.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
4.4.1.4	3.1	<p>Use of Noise Enclosure/ Acoustic Shed</p> <p>The use of noise enclosure or acoustic shed is to cover stationary PME such as air compressor and concrete pump. With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the GW-TM.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
4.4.1.4	3.1	<p>Use of Noise Insulating Fabric</p> <p>Noise insulating fabric can be adopted for certain PME (e.g. drill rig, pilling auger etc). The insulating fabric should be lapped such that there are no openings or gaps on the joints. Technical data from manufacturers state that by using the Fabric, a noise reduction of over 10 dB(A) can be achieved on noise level.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.4.1.4	3.1	<p>Good Site Practice</p> <p>The good site practices listed below should be followed during each phase of construction:</p> <ul style="list-style-type: none"> • Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; • Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction programme; • Mobile plant, if any, should be sited as far from NSRs as possible; • Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; • Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and • Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
Noise Impact (Operation)							
<u>Road Traffic Noise</u>							
Table 4.42 and Figure 4.20.1 to 4.20.4	3.2	Erection of noise barrier/ enclosure along the viaduct section.	To minimize the road traffic noise along the connecting road of BCP	Contractor	Loi Tung and Fanling Highway Interchange	Before Operation	EIAO and NCO
<u>Fixed Plant Noise</u>							
Table 4.46	3.2	Specification of the maximum allowable sound power levels of the proposed fixed plants during daytime and night-time.	To minimize the fixed plant noise impact	Managing Authority of the buildings / Contractor	BCP, Administration Building and all ventilation buildings	Before Operation	EIA recommendation, EIAO and NCO

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.5.2.4	3.2	<p>The following noise reduction measures shall be considered as far as practicable during operation:</p> <ul style="list-style-type: none"> Choose quieter plant such as those which have been effectively silenced; Include noise levels specification when ordering new plant (including chillier and E/M equipment); Locate fixed plant/louver away from any NSRs as far as practicable; Locate fixed plant in walled plant rooms or in specially designed enclosures; Locate noisy machines in a basement or a completely separate building; Install direct noise mitigation measures including silencers, acoustic louvers and acoustic enclosure where necessary; and Develop and implement a regularly scheduled plant maintenance programme so that equipment is properly operated and serviced in order to maintain a controlled level of noise. 	To minimize the fixed plant noise impact	Managing Authority of the buildings / Contractor	BCP, Administration Building and all ventilation buildings	Before Operation	EIAO and NCO
Water Quality Impact (Construction)							
5.6.1.1	4.1	<p>Construction site runoff and drainage</p> <p>The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended to protect water quality and when properly implemented should be sufficient to adequately control site discharges so as to avoid water quality impacts:</p> <ul style="list-style-type: none"> At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the Contractor prior to the commencement of construction. The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. 	To control site runoff and drainage; prevent high sediment loading from reaching the nearby watercourses	Contractor	Construction Works Sites	Construction Phase	Practice Note for Professional Persons on Construction Site Drainage (ProPECC Note PN 1/94)

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>Temporary ditches should be provided to facilitate the runoff discharge into stormwater drainage system through a sediment/silt trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates, if practical.</p> <ul style="list-style-type: none"> ▪ Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction. ▪ All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times. ▪ Measures should be taken to minimize the ingress of site drainage into excavations. If excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities. ▪ If surface excavation works cannot be avoided during the wet season (April to September), temporarily exposed slope/soil surfaces should be covered by tarpaulin or other means, as far as practicable, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Interception channels should be provided (e.g. along the crest/edge of the excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm. Other measures that need to be implemented before, during and after rainstorms are summarized in ProPECC Note PN 1/94. ▪ The overall slope of the site should be kept to a minimum to reduce 					

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>the erosive potential of surface water flows.</p> <ul style="list-style-type: none"> ▪ All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. ▪ Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. ▪ Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers. ▪ Precautions should be taken at any time of the year when rainstorms are likely. Actions should be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes. ▪ Bentonite slurries used in piling or slurry walling should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on-site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries. 					
5.6.1.1	4.1	<p>Good site practices for works within water gathering grounds</p> <p>The following conditions should be complied, if there is any works to be carried out within the water gathering grounds:</p>	To minimize water quality impacts to the water gathering grounds	Contractor	Construction Works Sites within the water gathering	Construction Phase	ProPECC Note PN 1/94

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<ul style="list-style-type: none"> ▪ Adequate measures should be implemented to ensure no pollution or siltation occurs to the catchwaters and catchments. ▪ No earth, building materials, oil or fuel, soil, toxic materials or any materials that may possibly cause contamination to water gathering grounds are allowed to be stockpiled on site. ▪ All surplus spoil should be removed from water gathering grounds as soon as possible. ▪ Temporary drains with silt traps should be constructed at the site boundary before the commencement of any earthworks. ▪ Regular cleaning of silt traps should be carried out to ensure proper operation at all time. ▪ All excavated or filled surfaces which have the risk of erosion should always be protected form erosion. ▪ Facilities for washing the wheels of vehicles before leaving the site should be provided. ▪ Any construction plant which causes pollution to catchwaters or catchments due to the leakage of oil or fuel should be removed off site immediately. ▪ No maintenance activities which may generate chemical wastes should be undertaken in the water gathering grounds. Vehicle maintenance should be confined to designated paved areas only and any spillages should be cleared up immediately using absorbents and waste oils should be collected in designated tanks prior to disposal off site. All storm water run-off from these areas should be discharged via oil/petrol separators and sand/silt removal traps. ▪ Any soil contaminated with fuel leaked from plant should be removed off site and the voids arising from removal of contaminated soil should be replaced by suitable material approved by the Director of Water Supplies. ▪ Provision of temporary toilet facilities and use of chemicals or insecticide of any kind are subject to the approval of the Director of Water Supplies. ▪ Drainage plans should be submitted for approval by the Director of 			grounds		

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>Water Supplies.</p> <ul style="list-style-type: none"> ▪ An unimpeded access through the waterworks access road should always be maintained. ▪ Earthworks near catchwaters or streamcourses should only be carried out in dry season between October and March, ▪ Advance notice must be given before the commencement of works on site quoting WSD's approval letter reference. 					
5.6.1.2	4.1	<p>Good site practices of general construction activities</p> <p>Construction solid waste, debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby stormwater drain. Stockpiles of cement and other construction materials should be kept covered when not being used.</p> <p>Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby stormwater drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.</p>	To minimize water quality impacts	Contractor	All construction works sites	Construction phase	EIA Recommendation
5.6.1.3	4.1	<p>Sewage effluent from construction workforce</p> <p>Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</p>	To minimize water quality impacts	Contractor	All construction works sites with on-site sanitary facilities	Construction phase	EIA Recommendation and Water Pollution Control Ordinance (WPCO)
5.6.1.4	4.1	<p>Hydrogeological Impact</p> <p>Grout injection works would be conducted before blasting, for sealing a limited area around the tunnel with a grout of a suitable strength for controlling the potential groundwater inflows. The pre-injection grouting method would be supplemented by post-injection grouting where necessary to further enhance the groundwater inflow control. On-site treatment for the groundwater ingress pumped out would be required to remove any contamination by grouting materials before discharge off-site.</p>	To minimize water quality impacts	Contractor	Construction works sites of the drill and blast tunnel	Construction phase	EIA Recommendation and WPCO
<u>Water Quality Impact (Operation)</u>							
No mitigation measure is required.							

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
<u>Sewage and Sewerage Treatment Impact (Construction)</u>							
6.7	5	The sewage generated by the on-site workforce should be collected in chemical toilets and disposed of off-site by a licensed waste collector.	To minimize water quality impacts	Contractor	All construction works sites with on-site sanitary facilities	Construction phase	EIA recommendation and WPCO
<u>Sewage and Sewerage Treatment Impact (Operation)</u>							
6.6.3	5	Sewage generated by the BCP and Chuk Yuen Village Resite will be collected and treated by the proposed on-site sewage treatment facility using Membrane Bioreactor treatment with a portion of the treated wastewater reused for irrigation and flushing within the BCP.	To minimize water quality impacts	DSD	BCP	Operation phase	EIA recommendation and WPCO
6.5.3	5	Sewage generated from the Administration Building will be discharged to the existing local sewerage system.	To minimize water quality impacts	DSD	Administration Building	Operation phase	EIA recommendation and WPCO
<u>Waste Management Implication (Construction)</u>							
7.6.1.1	6	<p>Good Site Practices</p> <p>Adverse impacts related to waste management such as potential hazard, air, odour, noise, wastewater discharge and public transport as mentioned in section 3.4.7.2 (ii)(c) of the Study Brief are not expected to arise, provided that good site practices are strictly followed. Recommendations for good site practices during the construction activities include:</p> <ul style="list-style-type: none"> ▪ Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site ▪ Training of site personnel in proper waste management and chemical handling procedures ▪ Provision of sufficient waste disposal points and regular collection of waste ▪ Dust suppression measures as required under the Air Pollution Control (Construction Dust) Regulation should be followed as far as practicable. Appropriate measures to minimise windblown litter and dust/odour during transportation of waste by covering trucks or in enclosed containers ▪ General refuse shall be removed away immediately for disposal. As 	To minimize adverse environmental impact	Contractor	Construction works sites (general)	Construction Phase	EIA recommendation; Waste Disposal Ordinance; Waste Disposal (Chemical Wastes) (General) Regulation; and ETWB TC(W) No. 19/2005, Environmental Management on Construction Site

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>such odour is not anticipated to be an issue to distant sensitive receivers</p> <ul style="list-style-type: none"> ▪ Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust introduction from public road ▪ Covers and water spraying system should be provided for the stockpiled C&D material to prevent dust impact or being washed away ▪ Designate different locations for storage of C&D material to enhance reuse ▪ Well planned programme for transportation of C&D material to lessen the off-site traffic impact. Well planned delivery programme for offsite disposal and imported filling material such that adverse noise impact from transporting of C&D material is not anticipated ▪ Site practices outlined in ProPECC PN 1/94 “Construction Site Drainage” should be adopted as far as practicable, such as cleaning and maintenance of drainage systems regularly ▪ Provision of cover for the stockpile material, sand bag or earth bund as barrier to prevent material from washing away and entering the drains 					
7.6.1.2	6	<p>Waste Reduction Measures</p> <p>Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> ▪ Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal ▪ Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the work force ▪ Proper storage and site practices to minimise the potential for damage or contamination of construction materials ▪ Plan and stock construction materials carefully to minimise amount 	To reduce the quantity of wastes	Contractor	Construction works sites (General)	Construction Phase	EIA recommendation and Waste Disposal Ordinance

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>of waste generated and avoid unnecessary generation of waste</p> <ul style="list-style-type: none"> In addition to the above measures, specific mitigation measures are recommended below for the identified waste arising to minimise environmental impacts during handling, transportation and disposal of these wastes. 					
7.6.1.3	6	<p>C&D Materials</p> <p>In order to minimise impacts resulting from collection and transportation of C&D material for off-site disposal, the excavated materials should be reused on-site as backfilling material as far as practicable. The surplus rock and other inert C&D material would be disposed of at the Government's Public Fill Reception Facilities (PFRFs) at Tuen Mun Area 38 for beneficial use by other projects in the HKSAR as the last resort. C&D waste generated from general site clearance and tree felling works would require disposal to the designated landfill site. Other mitigation requirements are listed below:</p> <ul style="list-style-type: none"> A Waste Management Plan should be prepared and implemented in accordance with ETWB TC(W) No. 19/2005 Environmental Management on Construction Site; and In order to monitor the disposal of C&D material and solid wastes at public filling facilities and landfills, and to control fly-tipping, a trip-ticket system (e.g. ETWB TCW No. 31/2004) should be included. 	To minimize impacts resulting from C&D material	Contractor	Construction Works Sites (General)	Construction Phase	EIA recommendation; Waste Disposal Ordinance; and ETWB TCW No. 31/2004
7.6.1.4	6	<p>General refuse</p> <p>General refuse should be stored in enclosed bins or compaction units separated from other C&D material. A reputable waste collector is to be employed by the Contractor to remove general refuse from the site separately. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' litter.</p>	To minimize impacts resulting from collection and transportation of general refuse for off-site disposal	Contractor	Construction works sites (General)	Construction phase	Waste Disposal Ordinance and Public Health and Municipal Services Ordinance - Public Cleansing and Prevention of Nuisances Regulation
7.6.1.5	6	<p>Chemical waste</p> <p>If chemical wastes are produced at the construction site, the Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the <i>Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes</i>. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical</p>	To minimize impacts resulting from collection and transportation of chemical waste for off-site disposal	Contractor	Construction works sites (General)	Construction phase	Waste Disposal (Chemical Waste) (General) Regulation and Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes