

AUES JOB NO.: TCS00715/14

TUEN MUN - CHEK LAP KOK LINK Contract No. HY/2013/12 – Northern Connection Toll Plaza and Associated Works

1<sup>st</sup> QUARTERLY ENVIRONMENTAL MONITORING & AUDIT SUMMARY REPORT – (November 2014 to January 2015)

**PREPARED FOR** 

**CRBC** AND KADEN JOINT VENTURE

## **Quality Index**

Date	Reference No.	Prepared By	Certified By
20 March 2015	TCS00715/14/600/R0067v2	Ben Tam	T.W. Tam
		(Environmental Consultant)	(Environmental Team Leader)

Version	Date	Description
1	27 February 2015	First Submission
2	20 March 2015	Amended according to the IEC's comments on 16 March 2015

This report has been prepared by Action-United Environmental Services & Consulting with all reasonable skill, care and diligence within the terms of the Agreement with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client. We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above. This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies upon the report at their own risk.



27 March 2014

### Ref.: HYDHZMBEEM00 0 2838L.15

Supervising Officer Representative's Office No. 8 Mong Fat Street, Tuen Mun,

By Fax (2293 6300) and By Post

Attention: Mr. Roger Man

New Territories, Hong Kong

Dear Roger,

AECOM

Re: Agreement No. CE 48/2011 (EP) **Environmental Project Office for the** HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing Facilities, and Tuen Mun-Chek Lap Kok Link - Investigation

Contract No. HY/2013/12 TM-CLKL Northern Connection Toll Plaza and **Associated Works** First Quarterly EM&A Report (November 2014 to January 2015) (EP-354/2009/C)

Reference is made to the Quarterly Environmental Monitoring and Audit (EM&A) Report (November 2014 to January 2015) (AUES reference: TCS00715/14/600/R0067v2) certified by the ET Leader (AUES reference: TCS00715/14/300/L0080 dated 27 March 2015).

We are pleased to inform you that we have no adverse comment on the captioned Report.

Thank you for your kind attention. Please do not hesitate to contact the undersigned or the ENPO Leader Mr. Y. H. Hui should you have any queries.

Yours sincerely,

Fayfalles g

F. C. Tsang Independent Environmental Checker Tuen Mun – Chek Lap Kok Link

HyD – Mr. Stephen Chan (By Fax: 3188 6614) c.c. HyD – Mr. Matthew Fung (By Fax: 3188 6614) AECOM - Mr. Conrad Ng (By Fax: 3922 9797) AUES – Mr. T. W. Tam (By Fax: 2959 6079) CRBC – Kaden JV – Ms. Winnie Chu (By Fax: 2253 8399)

Internal: DY, YH, SLUI, ENPO Site

Q:\Projects\HYDHZMBEEM00\02 Proj Mgt\02 Corr\HYDHZMBEEM00 0 2838L.15.doc

AUES

## **EXECUTIVE SUMMARY**

ES.01. This is the 1<sup>st</sup> Quarterly EM&A Summary Report for the "*Tuen Mun - Chek Lap Kok Link - Northern Connection Toll Plaza and Associated Works*" under Environmental Permit No. EP-354/2009/C (hereinafter "the EP"), covering the period from 23 October 2014 to 31 January 2015 (hereinafter "Reporting Period").

## **ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES**

ES.02. Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental Aspect	Environmental Monitoring Parameters / Inspection	Total Occasions
Air Quality	1-hour TSP	480
Air Quality	24-hour TSP	155
Cultural heritage inspection	Grave G1	14
Landfill Gas Monitoring	Oxygen; Methane & Carbon Dioxide	83 days
Landscape & Visual	Landscape & Visual Monitoring	14
Joint Site Inspection / Audit	IEC, ET, the Contractor and RE joint site Environmental Inspection and Auditing	14

### **BREACHES OF ACTION/LIMIT LEVELS**

ES.03. In the Reporting Period, 4 Action Level exceedances of 1-hour TSP were recorded according to the measurement results by the ET of Contract HY/2012/08. The summary of breach of air quality performance is shown below.

Environmental	Monitoring	Action	Limit	Event & Action		
Aspect	Monitoring Parameters	Level	Limit Level	NOE   Investigation   C		Corrective Actions
Air Quality	1-hour TSP	4	0	3	Not related the Contract	Not require
	24-hour TSP	0	0	0	0	0
Landfill Car	Oxygen	0	0	0	0	0
Landfill Gas Monitoring	Methane	0	0	0	0	0
Wollitoring	Carbon Dioxide	0	0	0	0	0

### **ENVIRONMENTAL COMPLAINT**

ES.04. No environmental complaints were received by either the RE or ENPO or HyD or the Main Contractor in the Reporting Period.

### NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.05. No environmental summons or successful prosecutions were recorded in the Reporting Period.

### **REPORTING CHANGES**

ES.06. No reporting changes were made in the Reporting Period.

### FUTURE KEY ISSUES

ES.07. During dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to public. The Contractor should fully implement the construction dust mitigation measures properly.



## TABLE OF CONTENTS

1.	INTRODUCTION	1	
	1.1. PROJECT BACKGROUND	1	
-	1.2 REPORT STRUCTURE	1	
2	<b>CONTRACT ORGANIZATION AND CONS</b> 2.1 CONTRACT ORGANIZATION	<b>FRUCTION PROGRESS</b> 22	
	2.1 CONTRACTORGANIZATION 2.2 CONSTRUCTION PROGRESS	22	
	2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIO		
3	SUMMARY OF IMPACT MONITORING RE	EQUIREMENTS 4	
	3.1 GENERAL	4	
	3.2 AIR QUALITY MONITORING	4	
	<ul><li>3.3 MONITORING LOCATIONS</li><li>3.4 MONITORING FREQUENCY</li></ul>	4	
	3.5 MONITORING EQUIPMENT	5	
	3.6 DERIVATION OF ACTION/LIMIT (A/L) LEVEL		
	3.7 OTHER ENVIRONMENTAL ASPECTS	6	
4	AIR QUALITY MONITORING	9	
	<ul><li>4.1 GENERAL</li><li>4.2 SUMMARY OF MONITORING RESULTS</li></ul>	9	
	4.3 ACTION AND LIMIT (A/L) LEVELS EXCEEDA		
5	ECOLOGY MONITORING	1	0
C	5.1 GENERAL	1	
	5.2 PITCHER PLANTS INSPECTION	1	0
6	CULTURAL HERITAGE	1	
	<ul><li>6.1 GENERAL</li><li>6.2 GRAVE INSPECTION</li></ul>	1	
_		1	
7	LANDSCPAE AND VISUAL 7.1 General	<b>1</b> 1:	
	<ul><li>7.1 GENERAL</li><li>7.2 LANDSCAPE AND VISUAL INSPECTION</li></ul>	1	
8	LANDFILL GAS HAZARD MONITORING	1	
0	8.1 GENERAL	1	
	8.2 LANDFILL GAS MONITORING RESULT	1	3
9	WASTE MANAGEMENT	1	5
	9.1 GENERAL WASTE MANAGEMENT	1	
	9.2 RECORDS OF WASTE QUANTITIES	1	5
10		1	
	10.1 REQUIREMENTS	1	
11	ENVIRONMENTAL COMPLAINT AND NO11.1ENVIRONMENTAL COMPLAINT, SUMMONS A		
12	<b>IMPLEMENTATION STATUS OF MITIGAT</b>	TION MEASURES 2	1
	12.1 GENERAL REQUIREMENTS	2	1
13			
	13.1 CONCLUSIONS	2	
	13.2 RECOMMENDATIONS	2.	2

 TABLE 2-1
 STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACTS

AUES

- TABLE 3-1
   AIR QUALITY MONITORING STATIONS UNDER THE CONTRACT
- TABLE 3-2
   ENHANCED TSP MONITORING PLAN CONSTRUCTION PHASE
- TABLE 3-3
   ACTION AND LIMIT LEVELS FOR IMPACT AIR QUALITY MONITORING
- TABLE 4-1
   SUMMARY OF AIR QUALITY MONITORING EXCEEDANCE
- TABLE 8-1
   SUMMARY OF LANDFILL GAS MEASUREMENT RESULTS IN REPORTING PERIOD
- TABLE 9-1SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
- TABLE 9-2SUMMARY OF QUANTITIES OF C&D WASTES
- TABLE 10-1
   SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION
- TABLE 11-1
   STATISTICAL SUMMARY OF ENVIRONMENTAL EXCEEDANCE
- TABLE 11-2
   STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
- TABLE 11-3
   STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
- TABLE 11-4
   STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
- TABLE 12-1
   ENVIRONMENTAL MITIGATION MEASURES

## LIST OF ANNEXES

- APPENDIX A LAYOUT PLAN OF THE PROJECT
- APPENDIX B LAYOUT PLAN OF THE CONTRACT
- APPENDIX C ENVIRONMENTAL MANAGEMENT ORGANIZATION CHART
- APPENDIX D MASTER CONSTRUCTION PROGRAMME FOR
- APPENDIX E MONITORING LOCATIONS / SENSITIVE RECEIVERS FOR THE CONTRACT
- APPENDIX F EVENT AND ACTION PLAN
- APPENDIX G LANDFILL GAS MONITORING GRAPHICAL PLOTS
- APPENDIX H WASTE FLOW TABLE
- APPENDIX I IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES
- APPENDIX J INVESTIGATION REPORT FOR EXCEEDANCE

## 1. INTRODUCTION

## **1.1. PROJECT BACKGROUND**

- 1.1.1. CRBC-Kaden Joint Venture (hereafter "CRBC-Kaden JV") is commissioned by the Highways Department (HyD) as the Main Contractor of the Contract No. HY/2013/12 Northern Connection Toll Plaza and Tunnel Section ((hereafter "the Contract") and this Contract is part of the Tuen Mun Chek Lap Kok Link (TM-CLK Link Project). TM-CLK Link Project is a Designated Project under Environmental Permit number VEP-354/2009C issued on 10 December 2014. The layout Plan of the Project and the Contract are showed in *Appendix A* and *B* respectively.
- 1.1.2. The construction works of the Contract mainly include:
  - a. construction of an approximately 5.4 hectares toll plaza and an associated footbridge;
  - b. construction of associated carriageways including approximately 0.74 kilometre land viaducts, and an approximately 230 metres vehicular underpass to connect the toll plaza and the roundabout at Lung Mun Road/Lung Fu Road;
  - c. site formation for the construction of the toll plaza, including associated slope works and natural terrain hazard mitigation measures;
  - d. modification and realignment of the existing Lung Mun Road and Lung Fu Road; and
  - e. associated waterworks, drainage, sewerage and landscaping works, etc..
- 1.1.3. Action-United Environmental Services & Consulting has been commissioned as an Independent ET to implement the relevant EM&A program in accordance with the approved EM&A Manual, as well as the associated duties.
- 1.1.4. This is the 1<sup>st</sup> Quarterly EM&A Summary Report covering the period from 23 October 2014 to 31 January 2015.

## **1.2 REPORT STRUCTURE**

- 1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-
  - Section 1 Introduction Section 2 Contract Organization and Construction Progress Section 3 Summary of Impact Monitoring Requirements Section 4 Air Quality Monitoring Section 5 Ecology Monitoring Section 6 Cultural Heritage Section 7 Landscape and Visual Section 8 Landfill gas hazard Monitoring Section 9 Waste Management Section 10 Site Inspections Section 11 Environmental Complaints and Non-Compliance Section 12 Implementation Status of Mitigation Measures
  - Section 13 Conclusions and Recommendations

## 2 CONTRACT ORGANIZATION AND CONSTRUCTION PROGRESS

## 2.1 CONTRACT ORGANIZATION

2.1.1 The Contract organization and contact details of key personnel are shown in *Appendix C*.

## **2.2 CONSTRUCTION PROGRESS**

2.2.1 In the Reporting Period, the major construction activity conducted under the Contract is summarized in below. Moreover, the master construction program is enclosed in *Appendix D*.

## November 2014

- Site Formation at Portion X.
- Slope stabilization works at Portion X.
- Surface drainage at Portion X.
- Ground Investigation Works at various locations
- Site Clearance at various locations
- Erection of site office at WA18
- Retaining Wall at Portions X and I
- Road Works
- Piling Works at Portion I
- Tree Felling at Portions X and I

## December 2014

- Site Formation Portion X
- Slope stabilization works Portion X
- Surface drainage Portion X
- Ground Investigation Works Various Locations
- Site Clearance Various Locations
- Retaining Wall Portion X and Portion I
- Piling Works Portion I
- Tree Felling Portion I
- Tree Survey

## January 2015

- Site Formation Portion X
- Slope stabilization works Portion X
- Surface drainage Portion X
- Ground Investigation Works Various Locations
- Site Clearance Various Locations
- Retaining Wall Portion X and Portion I
- Piling Works Portion I
- Tree Felling Portion I and Portion X

### 2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.3.1 In according to the EP, the required documents have submitted to EPD for retention which listed in below:
  - Monitoring Plan on Construction Dust (submission refer to Contract HY/2012/08)
  - Landscape and Visual Plan (not yet endorsed by EPD)
  - Waste Management Plan (not yet endorsed by EPD)
  - Baseline Monitoring Report (not yet endorsed by EPD)



2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of each contracts are presented in *Table 2-1*.

No.	Type of Permit/ License	Submission Date	Reference/ License No.	Date of Issue	Date of Expiry
1	Air pollution Control (Construction Dust) Regulation	06-08-2014	377719	06-08-2014	N/A
2	Chemical Waste Producer Registration - Waste Producers Number	06-08-2014	5117422C389301	03-09-2014	N/A
3	Water Pollution Control Ordinance - Discharge License	13-08-2014	WT00020065-2014	29-09-2014	30-09-2019
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	21-07-2014	7020460	01-08-2014	N/A
5	Permission to Transplant Pitcher Plant	02-12-2014	(7) in AF CON 11/13 pt.4	09-12-2014	08-06-2015
6	CNP for Multiple Task	05-12-2014	GW-RW0949-14	05-12-2014	04-05-2015
7	CNP for GI & Underground Ducting at Lung Mun Road (awaiting for approval)	22 1 2015	-	-	-

## **3** SUMMARY OF IMPACT MONITORING REQUIREMENTS

## **3.1 GENERAL**

- 3.1.1 The major construction activities under the Contract are land-based and no marine work will be involved. In accordance with the Project EM&A Manual requirements, the environmental aspects under the Contract shall be included air quality, ecological, cultural heritage, landscape and visual, landfill gas and site inspection during construction period. In addition, audit of the contractor's implementation of the construction noise and land-based water quality pollution control measures are also required for the Contract.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

## 3.2 AIR QUALITY MONITORING

- 3.2.1 The construction phase monitoring air quality shall cover the following parameters:
  - 1-hour TSP; and
  - 24-hour TSP

## **3.3 MONITORING LOCATIONS**

3.3.1 The air quality monitoring stations for impact monitoring are listed in *Table 3-1* and illustrated in *Appendix E*.

ID	Location	Air monitoring station Description
ASR1	Tuen Mun Fireboat Station	EM&A Manual
ASR5	Pillar Point Fire Station	EM&A Manual
AQMS1	Previous River Trade Golf	Enhanced TSP Level under EP condition 2.4
ASR6	Butterfly Beach Laundry	Enhanced TSP Level under EP condition 2.4
ASR10	Butterfly Beach Park	Enhanced TSP Level under EP condition 2.4

Table 3-1Air Quality Monitoring Stations under the Contract

### **3.4 MONITORING FREQUENCY**

- 3.4.1 As per Condition 2.4 of the EP of TM-CLKL, an enhanced monitoring plan on TSP level at Tuen Mun ("the Enhanced TSP Monitoring Plan") is required to be submitted to the DEP for approval at least 1 month before the commencement of construction of the Project. Details of the Enhanced TSP Monitoring Plan under Contract No. HY/2012/08 could be found from the project website. The air quality monitoring work under this Contract will follow the monitoring requirement of enhanced TSP monitoring under the project.
- 3.4.2 The air quality monitoring requirements for the Contract is summarized in *Table 3-2*.

Condition	Monitoring Parameter		Frequency	Monitoring Requirement
General	1-hour TSP 24-hour TSP	ASR1, ASR5, AQMS1, ASR6, ASR10 ASR1, ASR5, AQMS1, ASR6, ASR10	3 times per day every six days Daily every six days	Throughout the Northern Connection, toll plaza and tunnel buildings construction works
Special	1-hour TSP 24-hour TSP	ASR1, ASR5, AQMS1, ASR6, ASR10 ASR1, ASR5, AQMS1, ASR6, ASR10		Northern ConnectionDuring excavation worksfor launching shaft,excavation work for Cutand Cover Tunnel and Cutand Cover TunnelConstructionToll PlazaDuring excavation, slopeworks, construction of roadand superstructures andwind erosion from opensites and stockpiling areasTunnel BuildingsDuring excavation, foundation works,construction of superstructures and winderosion from open sites and stockpiling areas

## **3.5 MONITORING EQUIPMENT**

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.*
- 3.5.2 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory. A high volume sampler in compliance with the following specifications shall be used for carrying out the 1-hr and 24-hr TSP monitoring:
  - (i) 0.6-1.7 m3/min (20-60 SCFM) adjustable flow range;
  - (ii) equipped with a timing/control device with +/- 5 minutes accuracy for 24 hours operation;
  - (iii) installed with elapsed-time meter with +/- 2 minutes accuracy for 24 hours operation;
  - (iv) capable of providing a minimum exposed area of 406 cm2 (63 in<sup>2</sup>);
  - (v) flow control accuracy: +/- 2.5% deviation over 24-hr sampling period;
  - (vi) equipped with a shelter to protect the filter and sampler;
  - (vii) incorporated with an electronic mass flow rate controller or other equivalent devices;
  - (viii) equipped with a flow recorder for continuous monitoring;
  - (ix) provided with a peaked roof inlet;
  - (x) equipped with a manometer;
  - (xi) able to hold and seal the filter paper to the sampler housing in a horizontal position;
  - (xii) easy to change the filter; and
  - (xiii) capable of operating continuously for 24-hr period.
- 3.5.3 Calibration of dust monitoring equipment shall be conducted by the ET upon installation and in

- 3.5.4 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.5 If the ET proposes to use a direct reading dust meter to measure 1-hr TSP levels on an ad hoc basis, he shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable result as that the High Volume Sampler (HVS) and may be used for the 1-hr sampling. The instrument should also be calibrated regularly and the 1-hr sampling shall be checked periodically by the HVS to check the validity and accuracy of the results measured by the direct reading method.
- 3.5.6 According to the Project EM&A Manual, wind data monitoring equipment shall also be provided and set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:
  - (i) the wind sensors should be installed on masts at an elevated level 10 m above ground so that they are clear of obstructions or turbulence caused by the buildings;
  - (ii) the wind data should be captured by a data logger to be down-loaded for processing at least once a month;
  - (iii) the wind data monitoring equipment should be re-calibrated at least once every six months; and
  - (iv) wind direction should be divided into 16 sectors of 22.5 degrees each.

## 3.6 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.6.1 The baseline monitoring results formed the basis for determining the air quality criteria for the impact monitoring. The ET shall compare the impact monitoring results with air quality criteria set up for 24-hour TSP and 1-hour TSP. Based on results of the approved Baseline Monitoring Report of HyD Contract HY/2012/08, the Action and Limit Levels for impact dust monitoring are shown in *Tables 3-3*.

Air Quality	24-hour T	SP (μg/m <sup>3</sup> )	1-hour TS	SP (μg/m <sup>3</sup> )			
Monitoring Stations	Action Level	Limit Level	Action Level	Limit Level			
ASR1	213	260	331	500			
ASR5	238	260	340	500			
AQMS1	213	260	335	500			
ASR6	238	260	338	500			
ASR10	214	260	337	500			

 Table 3-3
 Action and Limit Levels for Impact Air Quality Monitoring

3.6.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in *Appendix F*.

## **3.7 OTHER ENVIRONMENTAL ASPECTS**

## <u>Noise</u>

- 3.7.1 The TM-CLKL EIA study stated that no existing noise sensitive receiver (NSR) was identified within the Study Area at Tuen Mun. Therefore, no noise monitoring is required for the construction phase of the Contract.
- 3.7.2 Regular site inspections and audits will be carried out during the construction phase in order to



confirm the construction works under the Contract comply with the regulatory noise requirements.

## Water Quality

3.7.3 No marine works will be undertaken under the Contract. Therefore, no water quality monitoring is required for the construction phase of the Contract.

## **Ecology**

- 3.7.4 No marine works will be undertaken under the Contract and generated marine ecological impact, no dolphin monitoring is required for the construction phase of the Contract.
- 3.7.5 During construction phase, the ET will perform Pitcher Plants inspection at least once every week to report the growth condition and protection measures.

## Landscape and Visual

3.7.6 Measures to mitigate landscape and visual impact during construction should be checked and monitored by a Registered Landscape Architect to ensure compliance with the intended aims of the mitigation measures in accordance with the EM&A Manual.

## Cultural Heritage

3.7.7 Grave G1 as a heritage resource is situated near the proposed toll plaza in Tuen Mun. Site inspections should be undertaken at least once per week throughout the construction period to ensure compliance with the intended aims of recommended mitigation measures.

## <u>Landfill Gas</u>

3.7.8 During EIA study, landfill gas hazards are likely to be generated from the Pillar Point Valley (PPV) Landfill. Landfill gas monitoring is recommended during construction of the Contract to ensure the works area is free of landfill gas before the worker entered the concerned area.



## 4 AIR QUALITY MONITORING

## 4.1 GENERAL

4.1.1 The air quality impact monitoring and enhanced Total Suspended Particulates (TSP) level monitoring at five proposed locations are currently carried out by the ET of Contract HY/2012/08. Sharing of impact air quality monitoring data between HY/2012/08 and HY/2013/12 is agreed by all relevant parties. The Contract is not required to conduct its own dust monitoring exercise until the Contract HY/2012/08 ends.

## 4.2 SUMMARY OF MONITORING RESULTS

4.2.1 In the Reporting Period, 1- hour and 24-hour TSP monitoring at the five proposed locations are continued to perform by the ET of Contract HY/2012/08. Therefore, no air quality monitoring was conducted by the ET of Contract HY/2013/12. Details information of air quality monitoring results could be referred to the Monthly EM&A Reports of the Contract HY /2012 /08 (*November 2014, December 2014 and January 2015*).

## 4.3 ACTION AND LIMIT (A/L) LEVELS EXCEEDANCE

4.3.1 According to the air quality monitoring results provided Contract HY/2012/08, no exceedances in 24-hour TSP were recorded but a total of four (4) exceedances of 1-hour TSP were triggered in the Reporting Period. Notification on Exceedances (NOEs) to all relevant parties has been issued by the ET of Contract HY/2012/08 upon the results was confirmed. The summary of air quality exceedance is shown in *Table 4-1*.

Date of Exceedance	Monitoring Station	Air Quality Parameter	Result	Exceed
14 Nov 2014	ASR1	1-hour TSP	404μg/m <sup>3</sup> 396μg/m <sup>3</sup>	Action Level
2 December 2014	ASR5	1-hour TSP	$346\mu g/m^3$	Action Level
17 December 2014	AQMS1	1-hour TSP	$348 \mu g/m^3$	Action Level

 Table 4-1
 Summary of Air Quality Monitoring Exceedance

4.3.2 In this Reporting Period, no exceedances in 24-hour TSP were recorded but a total of four (4) exceedances of 1-hour TSP were triggered in the Reporting Period. Investigation for the cause of exceedance concluded that the exceedances were not related to the works under the project. The investigation report for the cause of exceedance is shown in *Appendix J*.

## 5 ECOLOGY MONITORING

## 5.1 GENERAL

5.1.1 According to the EM&A Manual requirements, regularly inspection for Pitcher Plants at least once every week to report it growth and protection measure situation shall be conducted during construction period.

## **5.2 PITCHER PLANTS INSPECTION**

- 5.2.1 In the Reporting Period, inspections for implementation status of mitigation measures for the Pitcher Plants were carried out by the ET on 24<sup>th</sup> and 31<sup>st</sup> October 2014, 7<sup>th</sup>, 14<sup>th</sup>, 21<sup>st</sup> and 28<sup>th</sup> November 2014, 2<sup>nd</sup>, 9<sup>th</sup>, 17<sup>th</sup>, 23<sup>rd</sup> and 30<sup>th</sup> December 2014, 6<sup>th</sup>, 13<sup>th</sup>, 20<sup>th</sup> and 27<sup>th</sup> January 2015.
- 5.2.2 Permission for transplantation of Pitcher Plant was issued by the AFCD on 9<sup>th</sup> December 2014. 280 numbers of Pitcher Plant individuals located at Zones 1 - 7 were transplanted to the nursery site on 17<sup>th</sup> December 2014 by the accredited person and his assistant. The transplantation work was strictly followed to conditions on permit.
- 5.2.3 During weekly site inspection, the transplanted Pitcher Plants at the nursery zone were overall in fair condition. The scaffold structure and chain link fence of protection were implemented properly, no repair or maintenance was required. Moreover, no construction activities were conducted nearby the nursery zone.
- 5.2.4 Furthermore, random checking was undertaken for the protected areas Zones 8, 9 and 10 during weekly site inspection. During each occasion of site inspection, no construction activities were found to be conducted nearby the protected areas of Pitcher Plants. The chain link fence provided at the protected areas was properly erected. The growths of Pitcher Plants as retained at the protected areas were in normal condition.

## 6 CULTURAL HERITAGE

## 6.1 GENERAL

- 6.1.1 According to the EM&A Manual requirements, regular inspection for heritage resource, Grave G1, shall be audited by the ET at least once every week to ensure recommended mitigation measures implemented during construction period. The aim of the survey is to prevent any possible damage to the grave and to ensure the proposed mitigation measures are implemented. The broad scope of the audit will involve supervision of the following:
  - Non-contact effects of the engineering works, such as vibration from pneumatic drills which could case damage, such as foundation or wall cracks and loosening of tiles or fixtures; and
  - Contact between the historic structures and equipment and materials associated with the engineering works.
- 6.1.2 Specifically, the monitoring programme will entail the following tasks:
  - The extent of the agreed works areas should be regularly checked during the construction phase to ensure the buffer is being maintained; and
  - Ensure no stockpiling or equipment storage is affecting the structure.
- 6.1.3 In the event of non-compliance the responsibilities of the relevant parties is detailed in the Event/ Action Plan in *Appendix F*.

## 6.2 GRAVE INSPECTION

- 6.2.1 In the Reporting Period, site inspection for the Grave G1 was undertaken on 24<sup>th</sup> and 31<sup>st</sup> October 2014, 7<sup>th</sup>, 14<sup>th</sup>, 21<sup>st</sup> and 28<sup>th</sup> November 2014, 2<sup>nd</sup>, 9<sup>th</sup>, 17<sup>th</sup>, 23<sup>rd</sup> and 30<sup>th</sup> December 2014, 6<sup>th</sup>, 13<sup>th</sup>, 20<sup>th</sup> and 27<sup>th</sup> January 2015. During site inspection, buffer zone between the working area and the Grave was maintained and no construction material or equipment was stored nearby the Grave.
- 6.2.2 Mitigation measures undertaken by the Contractor has fully implemented the EM&A Manual requirements.

## 7 LANDSCPAE AND VISUAL

## 7.1 GENERAL

7.1.1 According to EM&A Manual requirements, monitoring of Contractor's operations during construction period to report on Contractor's compliance should be carried out on weekly basis. Measure to mitigate landscape and visual impact during construction should be checked and monitored by a Registered Landscape Architect to ensure compliance with the intended aims of the mitigation measures. Moreover, the progress of the engineering works shall be regularly reviewed on site to identify the earliest practical opportunities for the landscape works to be undertaken.

## 7.2 LANDSCAPE AND VISUAL INSPECTION

- 7.2.1 In the Reporting Period, site inspection for landscape and visual mitigation measures was undertaken on 24<sup>th</sup> and 31<sup>st</sup> October 2014, 7<sup>th</sup>, 14<sup>th</sup>, 21<sup>st</sup> and 28<sup>th</sup> November 2014, 5<sup>th</sup>, 12<sup>th</sup>, 19t<sup>h</sup> and 24<sup>th</sup> December 2014, 2<sup>th</sup>, 9<sup>th</sup>, 16<sup>th</sup>, 23<sup>rd</sup> and 30<sup>th</sup> January 2015 by the Registered Landscape Architect.
- 7.2.2 Most of the landscape works such as planting was not yet commenced. The detailed inspection checklists can be referred to the Monthly EM&A Reports (November 2014, December 2014 and January 2015) of the contract.

## 8 LANDFILL GAS HAZARD MONITORING

### 8.1 GENERAL

- 8.1.1 During EIA study, landfill gas hazards are likely to be generated from the Pillar Point Valley (PPV) Landfill. Hence, regular landfill gas monitoring is recommended during construction of the proposed toll plaza.
- 8.1.2 During construction, a Safety Officer should be appointed to carry out the monitoring works. The monitoring frequency and areas to be monitored should be set down prior to commencement of ground-works either by the Safety Officer or an approved and appropriated qualified person. The routine monitoring should be carried out in all excavations, manholes, chambers, relocation of monitoring wells and any other confined spaces that may have been created. All measurements in excavations should be made with the extended monitoring tube located not more than 10 mm from the exposed ground surface. Monitoring should be performed properly to make sure that the area is free of landfill gas before any man enters in the area.
- 8.1.3 For excavations deeper than 1m, measurements should be carried out:
  - at the ground surface before excavation commences;
  - immediately before any worker enters the excavation;
  - at the beginning of each working day for the entire period the excavation remains open; and
  - periodically through the working day whilst workers are in the excavation.
- 8.1.4 For excavations between 300mm and 1m deep, measurements should be carried out:
  - directly after the excavation has been completed; and
  - periodically whilst the excavation remains open
- 8.1.5 For excavations less than 300mm deep, monitoring may be omitted, at the discretion of the Safety Officer or other appropriately qualified person.
- 8.1.6 To ensure the accuracy of the monitoring data, zeroing of the gas analyser shall be undertaken at the start of each day's monitoring. As part of the QA/QC, calibration of the gas analyser shall be conducted at least once every two weeks according to the specification of the manufacturer's operation manual.

### 8.2 LANDFILL GAS MONITORING RESULT

- 8.2.1 In the Reporting Period, landfill gas monitoring was conducted at the construction of Retaining Wall B and Retaining Wall F and the locations are illustrated in *Appendix E*. A BIOGAS 5000 gas analysis was used for the landfill gas monitoring.
- 8.2.2 There were total 83 workings days monitoring were carried by the Safety Officer or an approved and qualified persons in this reporting period. **Table 8-1** is summarized landfill gas measurement results. Moreover, graphical plot are attached in *Appendix G*.

Landfill Gas	Action	Limit Level	Detectable at Retaining Wall B		Detectable at Retaining Wall F	
Parameter	Level	Level	Min	Max	Min	Max
Methane	>10% LEL (>0.5% v/v)	>20% LEL (>1% v/v)	0%	0%	0%	0%
Oxygen	<19%	<18%	20.9%	21.4%	21.0%	21.3%
Carbon Dioxide	>0.5%	>1.5%	0.0%	0.3%	0.0%	0.3%

 Table 8-1
 Summary of Landfill Gas Measurement Results in Reporting Period



8.2.3 The measurement results shown no methane concentration was detected and all oxygen concentration were over 20.9% and Carbon Dioxide was between 0.0 and 0.3 %. No corrective action was required accordingly.

## 9 WASTE MANAGEMENT

### 9.1 GENERAL WASTE MANAGEMENT

9.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

### 9.2 **RECORDS OF WASTE QUANTITIES**

- 9.2.1 All types of waste arising from the construction work are classified into the following:
  - Construction & Demolition (C&D) Material;
  - Chemical Waste;
  - General Refuse; and
  - Excavated Soil.
- 9.2.2 Whenever possible, materials were reused on-site as far as practicable. The quantities of waste for disposal in the Reporting Period are summarized in *Tables 9-1* and *9-2* and the Waste Flow Table is presented in *Appendix H*.

Table 9-1	Summary of	f <b>Ouantities</b>	of Inert (	C&D N	Aaterials
1 u v v / 1	Summary 0	Yuunning	or incit v		incernans.

Type of Weste		Disposal		
Type of Waste	Nov 14 #	<b>Dec 14</b>	Jan 15	Location
Reused in this Project (Inert) (in '000 m <sup>3</sup> )	5.41	10.145	9.968	-
Reused in other Projects (Inert) (in '000 m <sup>3</sup> )	15.061	16.525	17.144	HY/2012/08
Disposal as Public Fill (Inert) (in '000 m <sup>3</sup> )	92.693	14.954	5.664	Tuen Mum Area 38

# The Reporting Period for November 2014 was from 23 October to 30 November 2014.

### Table 9-2Summary of Quantities of C&D Wastes

Type of Weste		Quantity	Disposal	
Type of Waste	Nov 14#	<b>Dec 14</b>	Jan 15	Location
Recycled Metal (in '000kg)	0	0	0	-
Recycled Paper / Cardboard Packing (in '000kg)	0	0	0	-
Recycled Plastic (in '000kg)	0	0	0	-
Chemical Wastes (in '000kg)	0	0	0	-
General Refuses (in '000m <sup>3</sup> )	0.016	0.022	0.02	WENT

# The Reporting Period for November 2014 was from 23 October to 30 November 2014.

9.2.3 To control the site performance on waste management, the Contractor shall ensure that all solid and liquid waste management works are fully in compliance with the relevant license/permit requirements, such as the effluent discharge license and the chemical waste producer registration. The Contractor is also reminded to implement the recommended environmental mitigation measures according to the Environmental Monitoring and Audit Manual.

## **10 SITE INSPECTIONS**

## **10.1** REQUIREMENTS

- 10.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.
- 10.1.2 During the Reporting Period, *14* events of the joint site inspections were undertaken to evaluate the site environmental performance. The summaries of the findings during site inspection are presented in *Tables 10-1 and 10-2*.

Date	Findings / Deficiencies	Follow-Up Status
28 Oct 2014	• It was reminded that properly facities should be provided for all chemical wastes and plants to prevent land contamination.	• Not required for reminder.
	• It was reminded that Air quality mitigation measures should be provide to prevent construction dust emission during dry and windy season.	• Not required for reminder.
04 Nov 2014	• C&D waste scattered at the site office construction area was observed. The Contractor was should improve housekeeping on site and provide more waste skip for waste storage.	• The deficiency has been rectified before site inspection on 19 November 2014.
	• Stockpile without any cover was observed. The Contractor was requested to provide proper dust mitigation measures for stockpile to minimize dust generation	• The deficiency has been rectified before site inspection on 25 November 2014.
	• It was reminded that air quality mitigation measures should be provide to prevent construction dust emission during dry and windy season.	• Not required for reminder.
11 Nov 2014	• C&D material scattered at the site office construction area was observed. Housekeeping should be improved to maintain the site clean and tidy.	• The deficiency has been rectified in before site inspection on 19 November 2014.
	• Earth bund should be provided to prevent muddy surface run-off discharged into the stream near the wheel washing bay	• The deficiency has been rectified in before site inspection on 25 November 2014.
	• Residual sand and mud was observed retain on haul road behind the wheel washing bay. The Contractor should cleaned up the wheel washing bay regularly to make sure its effective.	• Stagnant water near the generator has been cleared before site inspection on 6 January 2015.

 Table 10-1
 Site Observations for the Contract for the Reporting Period



Date	Findings / Deficiencies	Follow-Up Status
19 Nov 2014	• No environmental issue was observed	• NA
25 Nov 2014	<ul> <li>The Contractor was reminded that all plants using on site shall be properly maintenance to prevent smoke emission.</li> <li>The Contractor was reminded that during the breaking activities, dust</li> </ul>	<ul><li>Not required for reminder.</li><li>Not required for reminder.</li></ul>
	mitigation measures should be applied to prevent dust generation.	
2 Dec 2014	• Oil drums without drip tray was observed. The contractor was reminded to provide drip tray underneath.	• Oil drums were removed before site inspection on 9 December 2014.
	• The panels of the compressor did not close well during operation. To reduce noise impact, the contractor was reminded to close panels when the compressor operation.	• The deficiency has been immediate followed after site inspection.
	• As a reminder, housekeeping should be improved near the nepenthes protection zone to maintain the protection zone or nearby area clean and tidy	• Not required for reminder.
9 Dec 2014	• Stagnant water cumulated inside the drip tray was observed. The contractoris reminded to clean-up to prevent mosquito breeding on site.	• The deficiency has been rectified before site inspection on 17 December 2014.
	• C&D waste cumulated on site was observed. The contractor was reminded to clearn more frequency to maintain the site clean and tidy.	• Construction and dismantling waste materials were removed before site inspection on 17 December 2014.
	• Paint oils and solvent without drip tray was observed. The contractor was reminded to provide drip tray to prevent land contamination.	• Paint oils and solvent of the chemical materials were removed. The deficiency has been rectified on 17 December 2014 before site inspection.
	• As a reminder, dust mitigation measure should be provided at the stockpile storage area to minimize dust generation.	• Not required for reminder.
17 Dec 2014	• Dusty haul road was observed, the contractor was reminded increase the water spraying frequency to minimize dust generation.	• During site inspection on 23 December 2014, water spray was observed to on the haul road.
	• C&D waste cumulated on site was observed. The contractor was reminded to clearn more frequency to maintain the site clean and tidy.	• Construction and dismantling waste materials were removed before site inspection on 23 December 2014.



Date	Findings / Deficiencies	Follow-Up Status
	• As a reminder, dust mitigation measure should be applied during rock breaking or excavating works to reduce dust generation	• Not required for reminder.
	• As a reminder, the contractor should follow the VEP requirement for the <i>nepenthes</i> nursery area.	• Not required for reminder.
23 Dec 2014	• Dust emitted from rock drilling works near Lun Mun Road was observed. The contractor was reminded to provide water spraying minimize dust generation.	• No drilling works and dust emission was observed.
	• The felled tree and debris cumulated on site was observed. The contractor was reminded increase disposal frequency.	• Felled trees and debris were cleared.
	• Debris was observed to cumulate inside the u-channel. The contractor was reminded to clean-up to maintain the site drainage system.	• Debris cumulated inside the u-channel was cleared.
30 Dec 2014	• Waste skips of general refuse disposal was filled, the contractor was reminded to clean-up in accordance with WMP requirements.	• The waste skips has been cleared before site inspection on 13 January 2015.
	• As a reminder, during the dry season, the contractor was reminded to implement water spraying for drilling / breaking / excavating activities to reduce dust generation.	• Not required for reminder.
6 Jan 2015	Waste skips of general refuse disposal was full, the contractor was reminded to clean-up in accordance with WMP requirements.	• The waste skips has been cleared before site inspection on 13 January 2015,
	• Oil leakage from the backhoe was observed. The contractor was requested to clean up a.s.a.p. to prevent contamination.	• The oil leakage has been cleaned immediate after site inspection. No oil leakage from the backhoe was observed on 13 January 2015.
13 Jan 2015	• Muddy water was observed in the u-channel. The contractor was requested to be treated the water before discharge to the public drain.	• The muddy water in the u-channle has been removed during weekly site inspection on 20 January 2015.
	• Stagnant water was cumulated inside the drip tray after rain. The contractor reminded to clean the water.	• Stagnant water cumulated in the drip tray has been removed during site inspection on 27 January 2015,



Date	Findings / Deficiencies	Follow-Up Status
20 Jan 2015	• Dust emitted from drilling / rock breaking / excavating activities was observed. The contractor was reminded to provide mitigation measures to reduce dust generation from those activities.	• Water spraying during dusty work was obrseved duirng site inspecion on 27 January 2015.
	• Waste skips of general refuse disposal was full, the contractor was reminded to clean-up more frequenctly.	• The waste skips has been cleared before site inspection on 27 January 2015,
	• Sediment was observed in the Wetsep treatment system. The contractor was reminded clean-up the residual regularly to maintain treatment system is in good condition.	• The sediment in the Wetsep treatment system has been cleared before site inspection on 27 January 2015.
27 Jan2015	• As a reminder, water spraying is required for dusty work during dry season to minimize dust generation.	• Not required for reminder.
	• As a reminder, the contractor was reminded to maintain the cut off drain properly to prevent muddy water flow to the public area.	• Not required for reminder.
	• As a reminder, stagnant water cumulated inside the u-channel and manhole should be drained away to prevent mosquito breeding.	• Not required for reminder.

 Table 10-2
 Summary of Reminders/Observations of Site Inspection

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
November 2014	28 October 2014, 4, 11, 19 and 25 November 2014	10	Completed
December 2014	2, 9, 17, 23 and 30 December 2014	16	Completed
January 2015	6, 13, 20 and 27 January 2015	10	Completed

10.1.3 In the Reporting Period, no non-compliance was recorded, however, **36** observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

## 11 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

## 11.1 Environmental Complaint, Summons and Prosecution

11.1.1 For the Contract, no environmental complaint, summons and prosecution was received in the Reporting Period. However, there were 4 exceedances of the environmental performance limit (Action and Limit Level). The statistical summary table of environmental exceedance, complaint, summons and prosecution is presented in *Tables 11-1, 11-2, 11-3* and *11-4*.

Reporting Period	Environmental Aspect		Frequency		Cumulative	
23 October 2014 – 31 January 2015	1-hr TSP	Action	4	0	4	0
		Limit	0	0	0	0
	<b>2</b> 4 1 TOD	Action	0	0	0	0
	24-hr TSP	Limit	0	0	0	0

## Table 11-1 Statistical Summary of Environmental Exceedance

Table 11-2	Statistical Summary of Environmental Complaints
	Statistical Summary of Environmental Complaints

	<b>Environmental Complaint Statistics</b>			
<b>Reporting Period</b>	Frequency	Cumulative	<b>Complaint Nature</b>	
23 October 2014 – 31 January 2015	0	0	NA	

## Table 11-3 Statistical Summary of Environmental Summons

Departing Devied	Environmental Complaint Statistics		
Reporting Period	Frequency	Cumulative	<b>Complaint Nature</b>
23 October 2014 – 31 January 2015	0	0	NA

## Table 11-4 Statistical Summary of Environmental Prosecution

Dementing Devied	Environmental Complaint Statistics		
<b>Reporting Period</b>	Frequency	Cumulative	<b>Complaint Nature</b>
23 October 2014 – 31 January 2015	0	0	NA

11.1.2 In the Reporting Period, a warning letter was issued from EPD on 2 December 2014 regarding uncovered dump trucks.

## **12 IMPLEMENTATION STATUS OF MITIGATION MEASURES**

## **12.1** GENERAL REQUIREMENTS

- 12.1.1 The environmental mitigation measures that recommended in the Environmental Mitigation and Enhancement Measures Implementation Schedule (EMIS) for in the Project EM&A Manual covered the issues of air quality, cultural heritage, ecology, landfill gas hazard, landscape & visual, noise, water and waste. The updated EMIS for the Contract is shown in *Appendix I*.
- 12.1.2 The Contractor shall implement the required environmental mitigation measures according to the EM&A Manual as subject to the site condition. The environmental mitigation measures implemented by the Contract in this Reporting Period are summarized in *Table 12-1* and *Appendix I*.

	8
Issues	Environmental Mitigation Measures
Air Quality	<ul> <li>Maintain damp / wet surface on access road</li> </ul>
	Keep slow speed in the sites
	All vehicles must use wheel washing facility before off site
	<ul> <li>Sprayed water during rock breaking works</li> </ul>
	• During transportation by truck, materials loaded lower than the side and tail
	boards, and covered before transport
	Compacted all soil stockpiles
	<ul> <li>Part of the exposed slopes covered geotextile net</li> </ul>
Cultural	• Set a buffer zone between the working area and the Grave
Heritage	All construction materials and equipment store far from the Grave
	Inspection the Grave to ensure provision mitigation measures effective
Ecology	Wire fencing provided for temporary protect Pitcher Plants
	Undertake weekly inspection of Pitcher Plants
Landfill Gas	Landfill Gas measurement undertake during trench excavation
Hazard	
Water	• Temporary drainage system provide for surface runoff prevent discharge to
Quality	public area
	• Wastewater to be treated by sedimentation tank before discharge.
Noise	• Restrain operation time of plants from 07:00 to 19:00 on any working day
	except for Public Holiday and Sunday.
	Keep good maintenance of plants
	The noisy plants or works provide mobile noise barriers
	Shut down the plants when not in used
Waste and	On-site sorting prior to disposal
Chemical	• Follow requirements and procedures of the "Trip-ticket System"
Management	Predict required quantity of concrete accurately
_	· Collect the unused fresh concrete at designated locations in the sites for
	subsequent disposal
General	• The site was generally kept tidy and clean.

Table 12-1Environmental Mitigation Measures

## **13 CONCLUSIONS AND RECOMMENDATIONS**

## 13.1 CONCLUSIONS

- 13.1.1 This is 1<sup>st</sup> Quarterly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 23 October 2014 to 31 January 2015.
- 13.1.2 No exceedances of 24-hour TSP monitoring were recorded in the Reporting Period. However, a total of four (4) Action Level exceedances of 1-hour TSP measurements were triggered in ASR1 (2 exceedance), ASR5 and AQMS1 on 14 November, 2 and 17 December 2014 respectively. NOE was issued by the ET of HY/2012/08 to notify all relevant parties. Based on investigation finding, the exceedances were unlikely related with the works under the Contract. The Contractor was reminded to fully implement the dust control measures.
- 13.1.3 In this Reporting Period, no noise complaint was received by RE, the Contractor, ENPO or HyD. No Action Level exceedances were triggered and no NOE or the associated corrective actions were therefore issued.
- 13.1.4 Site inspection for landscape and visual was conducted on weekly basis by the Landscape Architect to ensure if the existing condition compliance with the intended aims of the mitigation measures. Most of the landscape works such as planting was not yet commenced.
- 13.1.5 Site inspection was performed for the transplanted Pitcher Plants in the nursery site and protected Zones 8 to 10. The transplanted Pitcher Plant in nursery site was protected by the scaffold structure which surrounded by chain link fencing and the protected Pitcher Plants in Zones 8 to 10 were fenced off by chain link fencing. The condition of the transplanted pitcher plant was in fair condition. No construction activities were found to conduct nearby the nursery site and protection zones.
- 13.1.6 Landfill gas monitoring was conducted at the construction of Retaining Wall B and Retaining Wall F by the Safety Officer. The monitoring results shown no exceedances were triggered.
- 13.1.7 No documented a complaint, notification of summons or successful prosecution is received by the Contract.
- 13.1.8 During the Reporting Period, *14* events of the joint site inspections were undertaken to evaluate the site environmental performance. No adverse environmental impacts were observed during the weekly site inspection and environmental audit of the Reporting Period, indicating the implemented mitigation measures for air quality, construction noise and water quality were effective. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.
- 13.1.9 No documented a complaint, notification of summons or successful prosecution is received by the Contract.

## **13.2 RECOMMENDATIONS**


- 13.2.1 During dry season, special attention should be paid on the potential construction dust impact. The Contractor should fully implement the construction dust mitigation measures such as watering of site area for 12 times per day and covering of exposed slopes should be provided to reduce construction dust impact as recommended in the EMIS.
- 13.2.2 Water quality mitigation measures such as prevention of muddy water and other water quality pollutants via site surface water runoff get into public area should be avoided.
- 13.2.3 It was reminded that good housekeeping practice should be maintained. Mosquito control measures should be properly implemented to prevent mosquito breeding on site.

 $<sup>\</sup>label{eq:loss_2014} $$ Z:Jobs_2014/TCS00715(HY-2013_12)_{000} Quaterly EM&A Report_1st (Nov 14 - Jan 15)_{R0067v2.docx} Action-United Environmental Services and Consulting $$ Provide the service of the service of$ 



Appendix A


Layout plan of the Project






Appendix B

## Layout plan of the Contract





HY/2013/12


CWŃ

CHK. 複核

DIMENSION UNIT <sup>尺寸單位</sup>

TUEN MUN

METRES



AECOM Asia Company Ltd.

■▲■ <sup>路</sup>政署 HIGHWAYS DEPARTMENT


港 珠 傸 大 橋 香 港 工 程 管 理 處 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office

THE BROTHERS

CONTRACT NO. <sup>合約編</sup>號

PORTIONS OF SITE AND SITE BOUNDARY SETTING

SHEET 1 OF 3



50 €∎

1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH THE WORKS AREA KEY PLAN IN SHEET NO. 60240249/C3/1000.

2. DEMARCATION OF THE WORKS AREA SHALL BE DETERMINED ON SITE.

3. REFER TO HIGHWAYS DEPARTMENT STANDARD DRAWING NOS. H6110 AND H6111 FOR DETAILS OF HOARDING. 4. REFER TO HIGHWAYS DEPARTMENT STANDARD

DRAWING NOS. H6121 AND H6122 FOR DETAILS OF CHAIN LINK FENCE.

DRAWING NO. H6121 FOR DETAILS OF GATE.

6. CHAIN LINK FENCE SHALL BE ERECTED ALONG THE WORKS AREA BOUNDARY. THE ALIGNMENT AND EXTENT OF HOARDING AND CHAIN LINK FENCE SHOWN ARE INDICATIVE ONLY AND SHALL BE CONFIRMED BY THE ENGINEER.

7. THE LOCATION AND WIDTH OF GATE SHOWN ARE INDICATIVE ONLY AND SHALL BE CONFIRMED BY THE ENGINEER.

8. THE SETTING OUT INFORMATION AND WORKS AREA CONDITIONS SHOWN IN THIS DRAWING ARE FOR REFERENCE ONLY. THE WORKS AREA BOUNDARY SHALL BE IN ACCORDANCE WITH THE ENGINEERING CONDITIONS FOR TEMPORARY GOVERNMENT LAND ALLOCATION NO. GLA-TTM 639. IN CASE OF DISCREPANCY BETWEEN THE BOUNDARY SHOWN ON THIS DRAWING AND THE BOUNDARY INDICATED ON THE ENGINEERING CONDITIONS, THE LATTER SHALL PREVAIL.

9. THE WORKS AREAS SHOWN ON THIS DRAWING ARE TO BE SHARED-USED AMONG THE TM-CLKL RELATED CONTRACTS. THE AREAS HATCHED WITH ZARE TENTATIVELY ALLOCATED FOR THE USE BY THE CONTRACT.

10. THE COMMON AREA SHALL BE CONCRETE PAVED BY THE CONTRACTOR.

11. ZONE 18F SHALL BE USED FOR THE SITE ACCOMMODATION OF THE ENGINEER. ZONE 18E SHALL BE USED FOR SITE ACCOMMODATION OF THE CONTRACTOR.

12. ZONE 18D IS TO BE USED BY THE CONTRACTOR OF CONTRACT NO. HY/2012/08-TUEN MUN-CHEK LAP KOK LINK-NORTHERN CONNECTION SUB-SEA TUNNEL SECTION TO STORE PLANT AND EQUIPMENT B ASSOCIATED WITH THE TEM TUNNELS FROM THE DATE FOR COMMENCMENT (OF THE) WORKS TO 126 DAYS FROM THE DATE FOR COMMENCEMENT OF THE WORKS. THE CONTRACTOR SHALL LIAISE AND PROVIDE FREE AND UNOBSTRUCTED 24-HOUR ACCESS FOR THE CONTRACTOR OF CONTRACT NO. HY/2012/08 TO ZONE 18D. THE CONTRACTOR SHALL BE GIVEN THE POSSESSION OF ZONE 18D IN ACCORDANCE WITH APPENDIX TO FORM OF

WORKS AREA FOR THE CONTRACT

COMMON AREA (MAINTAINED UNDER THE CONTRACT) TO BE SHARED-USED WITH OTHER CONTRACTS AREA TO BE USED BY THE CONTRACTOR OF CONTRACT NO. HY/2012/08 AND WORKS AREA FOR THIS CONTRACT TO BE EARLY HANDED OVER BY THE CONTRACTOR (SEE NOTES NO. 12 ABOVE)

HOARDING AND GATE (TO BE ERECTED AND MAINTAINED UNDER THIS CONTRACT)

EXISTING CHAIN LINK FENCE MAINTAINED BY OTHERS 

CHAIN LINK FENCE AND GATE (TO BE ERECTED AND MAINTAINED UNDER THIS CONTRACT)

EXISTING HOARDING AND GATE MAINTAINED BY OTHERS

## SETTING OUT CO-ORDINATES OF WORKS AREA WA18 EXTENSION

CO-ORD INATES	
EASTING	NORTHING
812580.934	825450.791
812502.880	825426.380
812522.068	825391.750
812523.679	825388.756
812591.556	825369.151
812611.638	825379.647
812606.954	825403.769
812606.951	825417.705
812606.832	825429.231
812585.456	825444.557
812550.126	825433.508
812519.715	825423.997
812516.580	825416.947
812525.682	825400.438
812538.435	825396.754
812559.404	825403.166

AECOM

PROJECT <sup>項目</sup>

TUEN MUN -CHEK LAP KOK LINK

CONTRACT TITLE TUEN MUN - CHEK LAP KOK LINK -NORTHERN CONNECTION TOLL PLAZA AND ASSOCIATED WORKS

## CLIENT 業主



路政署 HIGHWAYS DEPARTMENT 港珠澳大橋香港工程管理處 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office

## **CONSULTANT** 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

## SUB-CONSULTANTS 分判工程顧問公司

## **ISSUE/REVISION**

			CNU
в	MAR. 14	<b>TENDER ADDENDUM NO. 2</b>	CWN
Α	FEB. 14	TENDER ADDENDUM NO. 1	CWŃ
-	JAN. 14	TENDER DRAWING	CWŃ
<b>I/R</b> 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK 複核

## STATUS 階段

SCALE <sup>比例</sup>

## DIMENSION UNIT <sup>尺寸單位</sup>

A1 1 : 500

METRES

KEY PLAN 索引圖

# PROJECT NO. <sub>項目編號</sub>

CONTRACT NO. <sup>合約編號</sup>

60240249

SHEET 2 OF 2


HY/2013/12

SHEET TITLE 圖紙名稱

WORKS AREA AND HOARDING PLAN

SHEET NUMBER 圖紙編號

60240249/C3/1062B



I NG T	COORDINATES		
' IT	EASTING	NORTHING	
	813202.581	826144.813	
	813213.267	826140.161	
	813227.316	826130.203	
	813230.053	826128.229	
	813243.269	826116.824	
	813244.416	826107.110	
	813235.174	826094.376	
	813224.150	826079.379	
	813221.454	826066.353	
	813226.182	826053.564	
	813234.301	826041.085	
	813241.586	826026.075	
	813254.346	826009.289	
	813268.811	825992.544	
	813021.776	825830.065	
	813051.421	825821.086	
	813113.037	825792.637	
$\sim\sim$	813004.964	825736.089	
	812969.105	825800.746	
	812862.862	825562.048	
	812875.894	825548.359	
	812787.003	825451.257	
	812784.914	825452.505	
	812822.089	825504.327	
	812810.554	825491.858	
	812854.412	825514.644	



## PROJECT <sub>項目</sub>

TUEN MUN -CHEK LAP KOK LINK

CONTRACT TITLE TUEN MUN - CHEK LAP KOK LINK -NORTHERN CONNECTION TOLL PLAZA AND ASSOCIATED WORKS

## CLIENT <sup>業主</sup>



■▲■ 路政署 HIGHWAYS DEPARTMENT 港 珠 澳 大 橋 香 港 工 程 管 理 處 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office

## **CONSULTANT** 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

## SUB-CONSULTANTS 分判工程順問公司

## ISSUE/REVISION 修訂

<b>I/R</b> 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
-	JAN. 14	TENDER DRAWING	CWŃ
Α	FEB. 14	TENDER ADDENDUM NO. 1	CWN
в	MAR. 14	<b>TENDER ADDENDUM NO. 2</b>	CWN
			CN4

## STATUS 階段

SCALE 比例


A1 1 : 1000

## DIMENSION UNIT <sup>尺寸單位</sup>

METRES

**KEY PLAN** 索引歐引圖

1 : 50000



## PROJECT NO. <sub>項目編號</sub>

CONTRACT NO. <sup>合約編號</sup>

60240249

SHEET TITLE 圖紙名稱

PORTIONS OF SITE AND SITE BOUNDARY SETTING OUT PLAN

## SHEET NUMBER 圖紙編號

60240249/C3/1052B

- HY/2013/12


SHEET 2 OF 3



## Appendix C

## **Environmental Management Organization Chart**





## **Project Organization chart**

## **Organization chart of the Contractor**



Organization	Project Role	Name of Key Staff	Tel No	Fax No.
HyD	Employer	Mr. Stephen W.C. Chan	2762 3669	3188 6614
AECOM	Principal Resident Engineer	Mr. S.W. Fok	2218 7209	2218 7399
AECOM	Chief Resident Engineer	Mr. Roger Man	2218 7288	2218 7399
AECOM	Resident Engineer (S&E)	Mr. Kelvin Yeung	22187289	2218 7399
ENVIRON	Environmental Project Office (ENPO)	Mr. YH Hui	3465 2888	3465 2899
ENVIRON	Independent Environmental Checker (IEC)	Dr. FC Tsang	3465 2828	3465 2899
CKJV	Project Manager	Mr. Simon Tong	2253 8300	2253 8399
CKJV	Site Agent	Mr. John Wong	2253 8300	2253 8399
CKJV	Environmental Officer	Miss Ricci Poon	22733199	2375 3655
CKJV	Environmental Officer	Mr. HY Tang	2253 8300	2253 8399
CKJV	Environmental Supervisor	Miss Melody Tong	2253 8300	2253 8399
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Miss Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Mr. Ben Tam	2959 6059	2959 6079
HKL	Registered Landscape Architect	Kenneth Ng	2866 3903	

## Contact Details of Key Personnel for the Contract HY/2013/12

### Legend:

HyD (Employer) –Highways Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CKJV (Main Contractor) – CRBC-Kaden Joint Venture

ENVIRON (IEC and ENPO) – Environ Hong Kong Limited

AUES (ET) – Action-United Environmental Services & Consulting

HKL(RLA) – Hong Kong Landscape



# Appendix D

# **Master Construction Programme**

Page: 1

### HY/2013/12 TM-CLKL Northern Connection Toll Plaza and Associated Works

	Activity Name	Original Duration	Planned Star	t Actual Start	Planned Finish	Actual Finish	14 2015 Q3 Q4 Q1 Q2 Q3 Q4 Q1	2016 2017 Q2 Q3 Q4 Q1 Q2 Q3 Q4
	nection Toll Plaza and Associated Works	1445	29-Aug-14	21-Aug-14	<u> </u>			
P (Rev.02) te Formation - Retaining St	tructure for Slope TP_F	1445	29-Aug-14 29-Aug-14	21-Aug-14 29-Aug-14	13-Aug-18 29-Jul-17			Site Formation -
Stage 3 Temporary Works Design	I Submission and Approval	1064		29-Aug-14		11-Nov-14	Temporary Works Design Submission and Approval	Singe 3
RWF11000	Haul road design submission and approval	30	29-Aug-14	29-Aug-14		27-Sep-14	Haul road design submission and approval	
RWF11050	Open cut excavation design submission and approval	30	18-Sep-14	18-Sep-14	18-Oct-14	18-Oct-14	Open cut excavation design submission and approval	
RWF11100	Formwork design submission and approval	45	27-Sep-14	27-Sep-14	11-Nov-14	11-Nov-14	Fornwork design submission and approval	
Method Statement Submi RWF21000	ission and Approval Method Statement Submission and Approval for Open cut excavation	32 30	18-Oct-14 18-Oct-14	18-Oct-14 18-Oct-14	18-Nov-14 15-Nov-14	15-Nov-14 15-Nov-14	Method Statement Submission and Approval Method Statement Submission and Approval for Oper	cutexcavátion
RWF21050	Method Statement Submission and Approval for Retaining Wall Construction	30	21-Oct-14	21-Oct-14	18-Nov-14	21-Oct-14	Method Statement Submission and Approval for Retaining	
Retaining Structure for SI	Ilope TP_F	799	27-Sep-14	26-Sep-14	29-Jul-17			Rétaining Struct
RWF31000	Form Access Road	24	27-Sep-14	26-Sep-14	30-Oct-14	30-Oct-14	Førm Access Røad	
RWF31050	Excavation of Soil (5,400m3)	43	18-Nov-14	17-Nov-14	10-Jan-15		Excavation of Soil (5,400m3)	
RWF31100	Excavation of Rock Grade IV (4,320m3)	70	10-Jan-15		10-Apr-15		Excavation of Rock Grade EV (4,320	
RWF31300	Construct Retaining Wall Bay 7 to Bay 20	168	09-Mar-15		17-Oct-15			ing Wall Bay 7 to Bay 20
RWF31325	Construct Retaining Wall Bay 4 to Bay 6 adjacent to abutment G2e	50	17-Dec-15		20-Feb-16			nstruct Relaining Wall Bay 4 to Bay 6 adjacent to abutment G2e
RWF31350	Construct Retaining Wall Bay 21 to Bay 28	96	04-Nov-16		03-Mar-17			Construct Retaining Wall Bay 21
RWF31400	Backfilling (51,449m3)	504	17-Oct-15		29-Jul-17			Backfilling (51,4
te Formation - Slope TP_A Stage 3	& Associated Works	<u>520</u> 520	09-Oct-14 09-Oct-14		12-Mar-16 12-Mar-16			\$ite Formation - \$lope TP_A & Associated Works \$tage 3
Temporary Works Design TPA11000	Submission and Approval Haul road design submission for TP A,B&C	45 45	09-Oct-14 09-Oct-14	01-Sep-14 01-Sep-14	20-Nov-14 20-Nov-14	18-Sep-14 18-Sep-14	<ul> <li>Temporary Works Design \$ubmission and Approval</li> <li>Haul road design submission for TP_A,B&amp;C</li> </ul>	
Method Statement Submi	ission and Approval	45	23-Oct-14	18-Sep-14	04-Dec-14	21-Oct-14	Method Statement Submission and Approval	
TPA21050 Slope Feature - Slope TP	Method Statement Submission for TP_A,B&C	45	23-Oct-14	18-Sep-14		21-Oct-14	Method Statement Submission for TP_A, B&C	Slope Feature - Slope TP_A
TPA31030	Tree felling works	309 24	06-Feb-15 06-Feb-15	03-Sep-14 11-Sep-14	12-Mar-16 10-Mar-15		Tree felling works	orope realine, stope 11_A
TPA31040	Form Access Road	24	10-Mar-15	03-Sep-14	11-Apr-15	01-Oct-14	Form Access Road	
TPA31050	Site Clearance	24	11-Apr-15	11-Sep-14	13-May-15		Site Clearance	
TPA31100	Excavation of Soil (23,933m3)	48	03-Jun-15	23-Oct-14	05-Aug-15		Excavation of Soil (23,933)	13)
TPA31150	Excavation of Rock Grade IV (2,314m3)	18	05-Aug-15	01-Nov-14	27-Aug-15		Excavation of Rock Grad	e IV (2,314m3)
TPA31200	Excavation of Rock Grade II/III (6,539m3)	60	29-Jul-15		14-Oct-15		Excavation of R	ick Grade II/III (6,539m3)
TPA31250	Forming East Portal Formation and temporary ground drainage works	60	16-Oct-15		29-Dec-15		Forming	East Portal Formation and temporary ground drainage works
TPA31300	Construct Cascade A	60	30-Dec-15		12-Mar-16			Construct Cascade A
Formation - Slope TP_B	& Associated Works	207	17-Sep-15		10-Jun-16			Site Formation - Slope TP_B & Associated Works
Stage 3 Slope Feature - Slope TP		207 207	17-Sep-15 17-Sep-15	03-Sep-14	10-Jun-16			▼ Stage 3 Slope Feature - Slope TP_B
TPB31000	Form Access Road	24	17-Sep-15	· ·	19-Oct-15	01-Oct-14	Form Access Road	
TPB31050	Site Clearance and Tree Felling	24	20-Oct-15	11-Sep-14	18-Nov-15	23-Oct-14	Site Clearance and Tree Felling	
TPB31100	Excavation of Soil (49,155m3)	72	19-Nov-15	30-Oct-14	17-Feb-16		Excavatio	n of Soil (49,155m3)
TPB31150	Excavation of Rock Grade IV (15,049m3)	80	18-Feb-16		01-Jun-16			Excavation of Rock Grade IV (15,049m3)
TPB31210	Excavation of Rock II/III	28	23-Mar-16		29-Apr-16			Excavation of Rock II/III
TPB31260	Forming road formation and temporary ground drainage works	11	26-May-16		10-Jun-16			Forming road formation and temporary ground drainage work:     Site Formation - Slope TP: C.& Associated Works
te Formation - Slope TP_C Stage 3		195 195	17-Sep-15 17-Sep-15	03-Sep-14				Stage 3
Slope Feature - Slope TP TPC31015	C Form Access Road	195 24	17-Sep-15 17-Sep-15	03-Sep-14 03-Sep-14	26-May-16 19-Oct-15	01-Oct-14	Form Access Road	Slope: Feature - Slope TP_C
TPC31030	Site Clearance and Tree Felling	24	-	02-Oct-14		23-Oct-14	Site Clearance and Tree Felling	
TPC31060	Excavation of Soil (12,000m3)	24	18-Jan-16	30-Oct-14	17-Feb-16		Excavation Excavation	n of Soil (12,000m3)
TPC31100	Excavation of Rock II/III (12,964m3)	115	14-Dec-15		11-May-16			Excavation of Rock II/III (12,964m3)
TPC31160	Forming road formation and temporary ground drainage works	11	11-May-16		26-May-16			Forming road formation and temporary ground drainage works
Formation - Slope TP_D	& Associated Works	284	08-Sep-14	21-Aug-14			▼ Site Formation - Slope TP D	& Associated Works
Temporary Works Design	Submission and Approval	284	08-Sep-14	21-Aug-14 01-Sep-14	09-Oct-14	18-Nov-14	Temporary Works Design Submission and Approval	
TPD21000 Method Statement Submi	Haul road design submission ission and Approval	30	08-Sep-14	01-Sep-14		18-Nov-14	Haul róad design submissión	<u> </u>
TPD11050	Method Statement Submission and Approval for TP_D Slope Site Formation	30 30	23-Sep-14 23-Sep-14	18-Sep-14 18-Sep-14		21-Oct-14 21-Oct-14	Method Statement Submission and Approval Method Statement Submission and Approval for TP_D S	lope Site Formation
Slope Feature - Slope TP		220	08-Sep-14	21-Aug-14			Slope Feature - Slope TP_D	
TPD31000	Form Access Road	24	08-Sep-14	21-Aug-14		01-Oct-14	Form Access Road	
TPD31025	Site Clearance and Tree Felling	24	24-Nov-14	24-Nov-14		30-Nov-14	Site Clearance and Tree Felling	
TPD31035	G.I works	17	22-Dec-14		14-Jan-15		G.I.works	
TPD31100	Excavation of Soil (4,570m3)	12	14-Jan-15		28-Jan-15		Excavation of Soil (4,570m3)     Excavation of Book Conto IV (000m3)	
TPD31150	Excavation of Rock Grade IV (999m3)	12	28-Jan-15		11-Feb-15		Excavation of Rock Grade IV (999m3)	062
TPD31200	Excavation of Rock II/III (12,196m3)	92	11-Feb-15		13-Jun-15		Excavation of Rock II/IEI (E2,	
TPD31250	Forming West Portal Formation and temporary ground drainage works	4	13-Jun-15	01.7	19-Jun-15		Forming West Portal Formation	n and temporary ground drainage works
e Formation - Slope TP_E Stage 3		1047 1047	08-Sep-14 08-Sep-14		21-Jul-17			✓ Site Formation - ▼ Stage 3
Temporary Works Design TPE11000	Submission and Approval Haul road design submission	30 30	08-Sep-14 08-Sep-14	01-Sep-14 01-Sep-14	09-Oct-14 09-Oct-14	18-Sep-14 18-Sep-14	Temperary Works Design Submission and Approval Haul road design submission	
Method Statement Submi	ission and Approval	45	-	18-Sep-14		23-Oct-14	Method Statement Submission and Approval	
A et			14			CDPC		Date Re
Actual Wo						UKDU -	Kaden JV	30-Nov-14 Draft
	a Work							
Remaining	9				_		0 <b>D</b>	
	emaining Work				P	rogramm	e &Progress	

	<	Ę			>	5	FC	選 R		各日	福〇	高い		ŀ	ζ	a	d	e	n	1	基利						
			CI	R	30	2.									nt	1	Ve					~					
<u>ک</u> 1			Q2	20	18	Q3	uv	20	Q4	2 1	Ioth	Q1			Q2	20	19 Fall	Q3	70	and	Q4		inta	20 Q1	)20 /ork	Q2	2
	nin	g St	ruc	ure	_	-	w	P (R	ev.					,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	cu	on	101	1 10	za	and	ла	500	au	u vi	UIA	.5	
fo	r Sl	ope	TP	_F																							
	iy 2 3)	8																									
																											-
																											•••
e	ΤP	Е	& A	SSO	ciat	eď	Wo	rks																			
																											_
sic	on										Ţ		С	he	ck	e	ł		ſ		Aŗ	р	0	/e	d		
_																			F								
																											_

	Activity Name	Original Duration	Planned Sta	art Actual Start	Planned Finish	Actual Finish	14         2015         2016         2017           Q3         Q4         Q1         Q2         Q3         Q4         Q1         Q2         Q
TPE21000	Method Statement Submission for TP_E Slope Site Formation	45	23-Sep-14	18-Sep-14	06-Nov-14	23-Oct-14	Method Statement Submission for TP_E Slope Site Formation
lope Feature - Slope TF TPE31000	P_E at Toll Control Building Area Form Access Road	804 72	09-Oct-14 09-Oct-14	01-Sep-14 01-Sep-14	21-Dec-16 07-Jan-15	23-Oct-14	Form Access Road
TPE31050	Site Clearance, Tree Transplanting and Felling	72	11-Nov-14	12-Sep-14	06-Feb-15	23-Oct-14	Site Clearance, Tree Transplanting and Felling
TPE31100	Excavation of Soil ( Max. 200m3/n/d; 13,958m3)	72	28-Jan-15	24-Oct-14	04-May-15		Excavation of Soil ( Max: 200m3/n/d; 13,958m3)
TPE31150	Excavation of Rock Grade IV ( 55m3/n/d; 2,810m3)	44	13-Mar-15	25-Oct-14	12-May-15		Excavation of Rock Grade IV (55m3/n/d; 2,810m3)
TPE31200	Excavation of Rock Grade III ( 45m3/n/d; 17,388m3)	129	12-May-15	31-Oct-14	29-Oct-15		Excavation of Rock Grade III (45m3/n/d; 17,388m3)
TPE31250	Excavation of Rock Grade II (35m3/n/d; 85,388m3)	337	24-Aug-15	01-Nov-14	04-Nov-16		Excavation of Rock Grade II (
TPE31300	Hand Over of Portion D	13	08-Dec-16		21-Dec-16		■ Hand Over of Portion D
ope Feature - Slope TF TPE41000	P E Remaing Section Preservation of Existing Pitcher Plants before Translocation	779	18-Oct-14	02-Oct-14	21-Jul-17	31-Oct-14	Preservation of Existing Pricher Plains beføre Transløcation
TPE41000 TPE41020		67	18-Oct-14	02-Oct-14	02-May-15	51-Oct-14	Preservation of Existing Precier Plants before translocation
TPE41020 TPE41100	Translocation of Pitcher Plants	40	02-May-15		29-Jul-15		Transicionation of Prictier Plants       Excavation of Soil (Max. 200m3/h/d; 12,159m3)
	Excavation of Soil (Max. 200m3/n/d; 12,159m3)		29-Jul-15		18-Sep-15		Excavation of Son (max. 2001.500 d) 12;159113)
TPE41150	Excavation of Rock Grade IV ( 55m3/n/d; 6,408m3)	60	18-Sep-15		04-Dec-15		Excavation of Rock Grade II (45m3/n/d; 14
TPE41200	Excavation of Rock Grade III (45m3/n/d; 14,000m3)		04-Dec-15		29-Jun-16		
TPE41250	Excavation of Rock Grade II (35m3/n/d; 15,226m3)	250	29-Jun-16		19-May-17		
TPE41300	Construct Cascade C	48	19-May-17	02-Oct-14	21-Jul-17 13-Aug-18		
e 3		1335	17-Dec-14		13-Aug-18		
mporary Works Design SUW11000	n Submission and Approval General temporary works design for slope works	30 30	17-Dec-14 17-Dec-14	02-Oct-14 02-Oct-14	17-Jan-15 17-Jan-15	06-Oct-14 06-Oct-14	Temporary Works/Design Submission and Approval     General/temporary works/design for slope/works
ethod Statement Subm	nission and Approval	45	17-Dec-14	02-Oct-14	31-Jan-15	06-Oct-14	▼ Method Statement Submission and Approval
SUW21000	General method statement for Slope Upgrading Works (soil nails, rock dowels, etc.)	45	17-Dec-14	02-Oct-14	31-Jan-15	06-Oct-14	General;methoid statement for Slope Upgrading Works (soil; nails, rock dowels, etc.)
SUW31000	Implementation of TTA	14	06-Jan-15		19-Jan-15		Slope Féature - Slope 5SE-D/C170
SUW31050	Site Clearance and Tree Felling	15	19-Jan-15		05-Feb-15		Site Clearance and Tree Felling
SUW31100	Prepare Access Road	7	19-Jan-15		27-Jan-15		D Prepare Access Road
SUW31150	Excavation of Soil (1,240m3)	14	31-Jan-15		17-Feb-15		Excavation of Sóil (1,240ni3)
SUW31200	Excavation of Rock Grade IV (350m3)	9	17-Feb-15		03-Mar-15		Excavation of Rock Grade IV (350in3)
SUW31250	Slope Works (Recompaction; Soil Nail 45 nr) and Drainage System	45	03-Mar-15		02-May-15		Slope Works (Recompaction: Soil Nail 45 hr) and Drainage System
her Slope Features SUW41000	Hydroseeding 5SE-D/C152	993 72	31-Jan-15 31-Jan-15		13-Aug-18 07-May-15		Hydroseeding 5SE-D/C152
SUW42000	Hydroseeding and Erosion Control Mat 5SE-D/C121	36	13-Jun-15		01-Aug-15		Hydroseeding and Erosion Control Mat 5SE-D/Cl21
SUW43000	Hydroseeding and Erosion Control Mat 5SE-D/C122	36	13-Jun-15		01-Aug-15		Hydroseeding and Erosion Control Mat 5SE-D/Cl22
SUW45000	Hydroseeding 5SE-D/C150	72	31-Jan-15		07-May-15		Hydroseeding 5SE-D/C150
SUW46000	Slope Modification Works 5SE-D/C14	72	29-Jul-17		02-Nov-17		┤ <mark>╴</mark> ┧╸╗╴┪╸┪╸┪╸┪╸┪╸┪╸┪╸┥╸┥╸┥╸┥╸┥╸┥╸┥╸┥╸┥╸┥╸┥╸┥╸┥
SUW47000	Hydroseeding 5SE-D/C151	72	31-Jan-15		07-May-15		Hydroseeding 5SE-D/C151
SUW47500	Re-compaction, Fill and Hydroseeding 5SE-D/C149, 150 and 152	72	31-Jan-15		07-May-15		Re-compaction, Fill and Hydroseeding 5SE-D/C149, 150 and 152
SUW48000	Rock Mapping and Stabilization 5SE-D/C115	72	31-Jan-15		07-May-15		Rock Mapping and Stabilization 5SE-D/C115
SUW49000	Hydroseeding and Erosion Control Mat 5SE-D/C18	136	25-May-17		18-Nov-17		┤ <mark>┃</mark> ╏╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘╘
SUW50000	Hydroseeding and Erosion Control Mat 5SE-D/C117	148	26-Jun-17		03-Jan-18		
SUW51000	Slope Cut 5SE-D/C165 (1E - 50m3/n/d, 210m3; Soil Nail 47 nr., each 8m Long )	196	30-Mar-16		09-Dec-16		Slope Cut 5SE-DiC165 (1)
SUW52000	Slope Modification Works D/C21	48	02-Nov-17		30-Dec-17		
SUW53000	Slope Modification Works D/C171	48	30-Dec-17		01-Mar-18		
SUW54000	Drainage Hydroseeding and Erosion Control Mat 5SE-D/C16	120	08-Mar-18		13-Aug-18		
SUW55000	Slope Re-compaction 5SE-D/F60	96	26-Oct-17		24-Feb-18		╈
SUW56000	Slope Modification Works D/C158	48	30-Dec-17		01-Mar-18		

	B		中国 CF	国路 RB	槁 C		k	(a	d	le	n	l.	基利					
(			- K.	AD	EN	J	oiı			en	tu	Ire	e					
Q1	20 Q2	018 Q3	3	Q4	Q	1	(	2 22	019	Q3		(	<b>Q</b> 4	-		20 Q1	)20	Q
Building /	Area																	
13)																		
e TP_E R	emain	g Secti	on															
II (35m3/	n/d; 15		3) Site Fo	rmatio	n - Slo	nne I	Inor	adin.	W	irks								
			Stage :	3														
			Other !	Slope I	eature	S												
odificatio	n Work	s 5\$E	D/C14															
eeding an ydroseedi		ii	J	ii	ii		117											
13: Soil N		1 1	1 1	1														
ope Modi		1 1	1 1	1 1														
Slope	Modi	1 1	n Work Draina		1	line	and	Eros	ion 4	Cor	tro	м-	1 54	SE	D/C	16		
Slope	Re-co	1 1		1 1	1 1	g												
Slope	Modi	ficatio	n Work	s D/C1	58													
		Hydros	eeding	and E	rosion	Cor	tro	Mat	5SE	D/	217							

Page: 1

## HY/2013/12 TM-CLKL Northern Connection Toll Plaza and Associated Works

	D	Activity Name	Original	BL1 Early Start	Actual Start	BL1 Finish	Actual Finish	Predecessors	Total Float		2014		
		onnection Toll Plaza and Associated Works	Duration	02.0 14	20 1-1 14	12 Arra 10			520		Nov	Dec	Jan
				03-Sep-14	29-Jul-14	13-Aug-18			532				
<u> </u>	IWP (Rev.02) DD21.Ju	11.14		03-Sep-14	29-Jul-14	13-Aug-18			532				
	Site Possession Dates		0	25-Nov-14		25-Nov-14			160			Site Possession Dates	
	AD10170	Portion X2 Possession Date	0	25-Nov-14				CD10100	95			Portion X2 Possession Date	
	AD10270	Works Area WA18 Ext (Zone 18 D) Possession Date	0	25-Nov-14				CD10100	160			Works Area WA18 Ext (Zone 18 I	) Possession Date
	General Submission Un	ider PSs	14	18-Oct-14	11-Nov-14	17-Nov-14			87		•	General Submission Under PSs	
	PS10210	Nominate Public Relations Officer for acceptance	0			17-Nov-14	11-Nov-14	CD10110			<ul> <li>Nominate Public Re</li> </ul>	ations Officer for acceptance	
		*					11-1407-14		07			<ul> <li>Nominate Tunnel Geologist for a</li> </ul>	centance
	PS10220	Nominate Tunnel Geologist for acceptance	0			17-Nov-14		CD10110	87				-
	PS10260	Nominate Interface co-ordinator for acceptance (EI+14d)	0			18-Oct-14		CD10110	86			<ul> <li>Nominate Interface co-ordinator</li> </ul>	-
	General Provisions for the	he Engineer	95	10-Sep-14	29-Jul-14	13-Dec-14			355			General Provisions for t	he Engineer
	GP10130	Submit green roof design (Engr office) for approval	0			29-Sep-14	10-Nov-14	CD10110			<ul> <li>Submit green roof des</li> </ul>	ign (Engr office) for approval	
	GP10150	Acceptance of the green roof design	0			08-Nov-14		GP10140	363			<ul> <li>Acceptance of the green roof</li> </ul>	design
	GP10170	Erection of the Engineer office	72	10-Sep-14	29-Jul-14	10-Dec-14		GP10160, GP	275			Erection of the Engine	r office
	GP10180		100			13-Dec-14			360			•	in interim accommod
		Provision & maintain interim accommodation for the Engineer		1	02-Sep-14			CD10110, GP				General Provisions fo	
	General Provisions for the		48	26-Sep-14	02-Aug-14	27-Nov-14			79				
	GP20200	Erection of Contractor site office and other facilities	48	26-Sep-14	02-Aug-14	27-Nov-14		GP20190, AD	79			Erection of Contracto	r site office and other
	Programming / Reportin	9	60	29-Sep-14	26-Sep-14	26-Nov-14			79			<ul> <li>Programming / Reporting</li> </ul>	
	Detailed Works Program	mme (DWP)	60	29-Sep-14	26-Sep-14	26-Nov-14			79			Detailed Works Programme (D)	WP)
	PR20100	Prepare & submit DWP	60	-	26-Sep-14	26-Nov-14		PR10150	79			Prepare & submit DWP	
	Existing Trees		37	-	05-Nov-14	05-Dec-14	11-Nov-14	11110100	.,		Existing Trees		
				11-100-14	03-100-14			7770 4 6 4 4 6			<ul> <li>Acceptance of the tree</li> </ul>		
	TR10150	Acceptance of the tree survey report	0			11-Nov-14	11-Nov-14	TR10110			•	• •	
	TR10200	Acceptance of the tree risk assessment report	0			05-Dec-14	05-Nov-14	TR10160			<ul> <li>Acceptance of the tree risk</li> </ul>	assessment report	
	Site Hoarding		0	10-Oct-14	16-Oct-14	10-Oct-14	16-Oct-14			te Hoarding			
	SH10140	Acceptance of the site hoarding plan	0			10-Oct-14	16-Oct-14	SH10100		cceptance of th	e site hoarding plan		
	Condition Survey & CIA		0	15-Jan-15		26-Mar-15			169			Condition Survey & CIA Reports	
	CS10150		0	10 0 441 10		15-Jan-15		CS10110	169			<ul> <li>Acceptance of the condition surve</li> </ul>	v report
		Acceptance of the condition survey report											yreport
	CS10200	Acceptance of the CIA report	0			26-Mar-15		CS10160	154			<ul> <li>Acceptance of the CIA report</li> </ul>	
	Temporary Traffic Manag	igement	0	05-Jan-15		27-Mar-15			202			Temporary Traffic Management	
	Construction Traffic Im	npact Assessment (CTIA)		05-Jan-15		05-Jan-15			88			Construction Traffic Impact Asse	ssment (CTIA)
	TT10150	Acceptance of The CTIA report	0			05-Jan-15		TT10100	88			<ul> <li>Acceptance of The CTIA report</li> </ul>	
	Temp Traffic Arrangeme	ent for Lung Fu Road Roundabout (for Sewer Culvert and Roadworks)	0	27-Mar-15		27-Mar-15			202			Temp Traffic Arrangement for Lu	ng Fu Road Roundabo
	TT40250	Approval of the TTA scheme (LFR R/A)	0	27 1110 15		27-Mar-15		TT40200, CUI	202			<ul> <li>Approval of the TTA scheme (LF</li> </ul>	-
		Approval of the TTA scheme (ETK KA)						1140200, COI	202		Interface Management	rippional of the Thrisenenie (Ef	
	Interface Management			24-Nov-14	31-Oct-14	13-Dec-14	31-Oct-14				· ·		
	Management Plan Subr	mission/Update/Revision	21	24-Nov-14	31-Oct-14	13-Dec-14	31-Oct-14				Management Plan Submission/U	pdate/Revision	
	IF10150	Acceptance of the plan	0			24-Nov-14	31-Oct-14	IF10100		•	Acceptance of the plan		
	IF10250	Acceptance of the detailed Interface Document	0			13-Dec-14	31-Oct-14	IF10200		٠	Acceptance of the detailed Interf	ice Document	
	Alternative Design		275	16-Dec-14	15-Sep-14	13-Aug-15			270				
	ACABAS Submission		0	17-Dec-14		17-Dec-14	06-Nov-14				ACABAS Submission		
	DNII0250		, v	17-D00-14	00-1101-14			DN10200			<ul> <li>Formal acceptance from A</li> </ul>	CADAS	
	DN10350	Formal acceptance from ACABAS	0			17-Dec-14	06-Nov-14	DN10300			· Tormar acceptance from A	CABAS	
	DDA (TD1 Structure) Su		60	20-Dec-14	01-Nov-14	07-Mar-15			31				
	DN40100	Prepare & submit DDA drawing w/ICE cert	30	20-Dec-14	01-Nov-14	21-Jan-15		DN20300	31				
	DN40150	Acceptance of the DDA Drawing	0			07-Mar-15		DN40100	31				
	DDA (TD1 Pre-cast Bear	ms) Submission	00		01 Nov. 14	13-Aug-15			270				
	DN50100		90	18-Mav-15									
	DDA (G2 Foundation) S	Prenare & submit DDA Drawings w/ICE cert	90	18-May-15		-		DN20300	270				
		Prepare & submit DDA Drawings w/ICE cert	90	18-May-15		13-Aug-15		DN20300	270			DDA (G2 Foundation) Submission	sn.
		Submission	90 0			13-Aug-15 16-Dec-14			105			DDA (G2 Foundation) Submissio	
	DN51150		90	18-May-15		13-Aug-15		DN20300 DN51100				<ul> <li>Acceptance of the DDA Drawing</li> </ul>	;
		Submission	90 0 0	18-May-15		13-Aug-15 16-Dec-14			105			<ul> <li>Acceptance of the DDA Drawing</li> <li>DDA (H1 &amp; G1Structure) Submit</li> </ul>	ssions
		Submission	90 0 0	18-May-15 16-Dec-14		13-Aug-15 16-Dec-14 16-Dec-14			105 105			<ul> <li>Acceptance of the DDA Drawing</li> </ul>	ssions
	DN51150 DDA (H1 & G1Structure)	Acceptance of the DDA Drawings ) Submissions Acceptance of the DDA Drawings	90 0 0 0 0 0	18-May-15 16-Dec-14 13-Feb-15	01-Nov-14	13-Aug-15 16-Dec-14 16-Dec-14 13-Feb-15 13-Feb-15		DN51100	105 105 263 263			<ul> <li>Acceptance of the DDA Drawing</li> <li>DDA (H1 &amp; G1Structure) Submit</li> </ul>	ssions
	DN51150 DDA (H1 & G1Structure) ND52150 DDA (RW_B Foundation	Submission Acceptance of the DDA Drawings ) Submissions Acceptance of the DDA Drawings n) Submission	90 0 0 0 0 78	18-May-15 16-Dec-14 13-Feb-15 24-Dec-14	01-Nov-14	13-Aug-15 16-Dec-14 16-Dec-14 13-Feb-15 13-Feb-15 13-Apr-15		DN51100 ND52100	105 105 263 263 274			<ul> <li>Acceptance of the DDA Drawing</li> <li>DDA (H1 &amp; G1Structure) Submit</li> </ul>	ssions
	DN51150 DDA (H1 & G1Structure) ND52150 DDA (RW_B Foundation DN50210	Submission Acceptance of the DDA Drawings Submissions Acceptance of the DDA Drawings Acceptance of the DDA Drawings Submission Prepare & submit DDA Drawings w/ICE	90 0 0 0 0 78 60	18-May-15 16-Dec-14 13-Feb-15 24-Dec-14	01-Nov-14	13-Aug-15 16-Dec-14 16-Dec-14 13-Feb-15 13-Feb-15 13-Apr-15 25-Feb-15		DN51100 ND52100 DN20250	105 105 263 263 274 274			<ul> <li>Acceptance of the DDA Drawing</li> <li>DDA (H1 &amp; G1Structure) Submit</li> </ul>	ssions
	DN51150 DDA (H1 & G1Structure) ND52150 DDA (RW_B Foundation DN50210 DN50220	Submission Acceptance of the DDA Drawings Submissions Acceptance of the DDA Drawings Acceptance of the DDA Drawings Submission Prepare & submit DDA Drawings w/ICE Acceptance of the DDA Drawings	90 0 0 0 0 78 60 0	18-May-15 16-Dec-14 13-Feb-15 24-Dec-14 24-Dec-14	01-Nov-14 15-Sep-14 15-Sep-14	13-Aug-15 16-Dec-14 16-Dec-14 13-Feb-15 13-Feb-15 13-Apr-15 25-Feb-15 13-Apr-15		DN51100 ND52100	105 105 263 263 274 274 274			<ul> <li>Acceptance of the DDA Drawing</li> <li>DDA (H1 &amp; G1Structure) Submit</li> </ul>	ssions
	DN51150 DDA(H1 & G1Structure ND52150 DDA(RW_B Foundation DN50210 DN50220 Instrumentation and Mon	Submission Acceptance of the DDA Drawings Submissions Acceptance of the DDA Drawings Acceptance of the DDA Drawings Submission Prepare & submit DDA Drawings w/ICE Acceptance of the DDA Drawings Submission Acceptance of the DDA Drawings Submission Submis	90 0 0 0 0 78 60 0 1249	18-May-15 16-Dec-14 13-Feb-15 24-Dec-14 24-Dec-14 03-Sep-14	01-Nov-14	13-Aug-15 16-Dec-14 16-Dec-14 13-Feb-15 13-Feb-15 13-Apr-15 25-Feb-15 13-Apr-15 03-Feb-18		DN51100 ND52100 DN20250	105 105 263 263 274 274 274 274 672			<ul> <li>Acceptance of the DDA Drawing</li> <li>DDA (H1 &amp; G1Structure) Submit</li> </ul>	ssions
	DN51150 DDA (H1 & G1Structure) ND52150 DDA (RW_B Foundation DN50210 DN50220	Submission Acceptance of the DDA Drawings Submissions Acceptance of the DDA Drawings Acceptance of the DDA Drawings Submission Prepare & submit DDA Drawings w/ICE Acceptance of the DDA Drawings Submission Acceptance of the DDA Drawings Submission Submis	90 0 0 0 0 78 60 0 1249	18-May-15 16-Dec-14 13-Feb-15 24-Dec-14 24-Dec-14	01-Nov-14 15-Sep-14 15-Sep-14	13-Aug-15 16-Dec-14 16-Dec-14 13-Feb-15 13-Feb-15 13-Apr-15 25-Feb-15 13-Apr-15		DN51100 ND52100 DN20250	105 105 263 263 274 274 274			<ul> <li>Acceptance of the DDA Drawing</li> <li>DDA (H1 &amp; G1Structure) Submit</li> </ul>	ssions
	DN51150 DDA(H1 & G1Structure ND52150 DDA(RW_B Foundation DN50210 DN50220 Instrumentation and Mon	Submission Acceptance of the DDA Drawings Submissions Acceptance of the DDA Drawings Acceptance of the DDA Drawings Submission Prepare & submit DDA Drawings w/ICE Acceptance of the DDA Drawings Submission Acceptance of the DDA Drawings Submission Submis	90 0 0 0 0 78 60 0 1249 282	18-May-15 16-Dec-14 13-Feb-15 24-Dec-14 24-Dec-14 03-Sep-14	01-Nov-14 15-Sep-14 15-Sep-14	13-Aug-15 16-Dec-14 16-Dec-14 13-Feb-15 13-Feb-15 13-Apr-15 25-Feb-15 13-Apr-15 03-Feb-18		DN51100 ND52100 DN20250	105 105 263 263 274 274 274 274 672			<ul> <li>Acceptance of the DDA Drawing</li> <li>DDA (H1 &amp; G1Structure) Submit</li> </ul>	ssions
	DN51150 DDA(H1 & G1Structure ND52150 DDA(RW_B Foundation DN50210 DN50220 Instrumentation and Mon Ground Settlement Mar	Submission Acceptance of the DDA Drawings Submissions Acceptance of the DDA Drawings Acceptance of the DDA Drawings Submission Prepare & submit DDA Drawings w/ICE Acceptance of the DDA Drawings Mitoring Ker	90 0 0 0 0 78 60 0 1249 282 282 250	18-May-15 16-Dec-14 13-Feb-15 24-Dec-14 24-Dec-14 24-Dec-14 03-Sep-14 12-Feb-15	01-Nov-14 15-Sep-14 15-Sep-14	13-Aug-15 16-Dec-14 16-Dec-14 13-Feb-15 13-Feb-15 13-Apr-15 25-Feb-15 13-Apr-15 03-Feb-18 26-Oct-15		DN51100 ND52100 DN20250 DN50210	105           105           263           274           274           274           672           66			<ul> <li>Acceptance of the DDA Drawing</li> <li>DDA (H1 &amp; G1Structure) Submit</li> </ul>	ssions
	DN51150 DDA(H1 & G1Structure ND52150 DDA(RW_B Foundation DN50210 DN50220 Instrumentation and Mo Ground Settlement Mar IM10070	Submission         Acceptance of the DDA Drawings         ) Submissions         Acceptance of the DDA Drawings         n) Submission         Prepare & submit DDA Drawings w/ICE         Acceptance of the DDA Drawings w/ICE         Acceptance of the DDA Drawings m/ICE         Acceptance of the DDA Drawings         Installation of GSM02-03,09,17-18,20         Installation of GSM10,13-14,37-42	90 0 0 0 0 78 60 0 1249 282 282 282 250 110	18-May-15 16-Dec-14 13-Feb-15 24-Dec-14 24-Dec-14 24-Dec-14 03-Sep-14 12-Feb-15 18-Feb-15 12-Feb-15	01-Nov-14 15-Sep-14 15-Sep-14	13-Aug-15           16-Dec-14           16-Dec-14           13-Feb-15           13-Feb-15           13-Apr-15           25-Feb-15           13-Apr-15           03-Feb-18           26-Oct-15           26-Oct-5           05-Jun-15		DN51100 ND52100 DN20250 DN50210 N50210	105           105           263           274           274           274           672           66           66           238			<ul> <li>Acceptance of the DDA Drawing</li> <li>DDA (H1 &amp; G1Structure) Submit</li> </ul>	ssions
	DN51150 DDA (H1 & G1Structure) ND52150 DDA (RW B Foundation DN50210 DN50220 Instrumentation and Mo Ground Settlement Mar IM10070 IM10100 Utility Settlement Mark	Submission Acceptance of the DDA Drawings Submission Acceptance of the DDA Drawings Acceptance of the DDA Drawings Prepare & submit DDA Drawings w/ICE Acceptance of the DDA Drawings Acce	90 0 0 0 0 78 60 0 1249 282 282 250 110 315	18-May-15           16-Dec-14           13-Feb-15           24-Dec-14           24-Dec-14           20-Sep-14           12-Feb-15           18-Feb-15           18-Feb-15           23-Sep-14	01-Nov-14 15-Sep-14 15-Sep-14	13-Aug-15           16-Dec-14           16-Dec-14           13-Feb-15           13-Feb-15           13-Apr-15           25-Feb-15           13-Apr-15           03-Feb-18           26-Oct-15           06-Nov-15           06-Nov-15		DN51100 ND52100 DN20250 DN50210 TPD31100 SUW31150	105           105           263           274           274           274           672           66           66           238           16			• Acceptance of the DDA Drawing • DDA (H1 & G1Structure) Submi	ssions
	DN51150 DDA (H1 & G1Structure) ND52150 DDA (W. B Foundation DN50210 DN50220 Instrumentation and Mo Ground Settlement Mar IM10070 IM10100 Ultility Settlement Mark IM20020	Submission         Acceptance of the DDA Drawings         ) Submissions         Acceptance of the DDA Drawings         n) Submission         Prepare & submit DDA Drawings w/ICE         Acceptance of the DDA Drawings w/ICE         Acceptance of the DDA Drawings m/ICE         Acceptance of the DDA Drawings         Installation of GSM02-03,09,17-18,20         Installation of GSM10,13-14,37-42	90 0 0 0 0 78 60 0 1249 282 282 282 250 110 315	18-May-15           16-Dec-14           13-Feb-15           24-Dec-14           24-Dec-14           24-Dec-14           12-Feb-15           18-Feb-15           18-Feb-15           12-Feb-15           23-Sep-14           23-Sep-14	01-Nov-14 15-Sep-14 15-Sep-14 25-Aug-14	13-Aug-15           16-Dec-14           16-Dec-14           13-Feb-15           13-Feb-15           13-Apr-15           25-Feb-15           13-Apr-15           03-Feb-18           26-Oct-15           05-Jun-15           05-Jun-15           06-Nov-15           06-Nov-15		DN51100 ND52100 DN20250 DN50210 N50210	105           105           263           274           274           274           672           66           66           238			Acceptance of the DDA Drawing DDA (H1 & G1Structure) Subm Acceptance of the DDA Drawing	ssions
	DN51150 DDA (H1 & G1Structure) ND52150 DDA (KW. B Foundation DN50210 DN50220 Instrumentation and Mo Ground Settlement Mark IM10070 IM110100 Utility Settlement Mark IM20020 Tiltmeter	Submission         Acceptance of the DDA Drawings         ) Submission         Acceptance of the DDA Drawings         n) Submission         Prepare & submit DDA Drawings w/ICE         Acceptance of the DDA Drawings w/ICE         Acceptance of the DDA Drawings m/ICE         Acceptance of the DDA Drawings         Installation of GSM02-03,09,17-18,20         Installation of GSM10,13-14,37-42         acceptance of USM01-26	90 0 0 0 0 78 60 0 1249 282 250 110 315 315 315	18-May-15           16-Dec-14           13-Feb-15           24-Dec-14           24-Dec-14           13-Feb-15           12-Feb-15           18-Feb-15           23-Sep-14           12-Feb-15           12-Feb-15 <td< td=""><td>01-Nov-14 15-Sep-14 15-Sep-14 25-Aug-14 29-Oct-14</td><td>13-Aug-15           16-Dec-14           16-Dec-14           13-Feb-15           13-Feb-15           13-Apr-15           25-Feb-15           03-Feb-18           26-Oct-15           05-Jun-15           06-Nov-15           06-Nov-15           06-Nov-15           03-Feb-18</td><td>29-Nov-14</td><td>DN51100 ND52100 DN20250 DN50210 TPD31100 SUW31150 AD10130</td><td>105           105           263           274           274           274           672           66           66           238           16</td><td></td><td></td><td>Acceptance of the DDA Drawing DDA (H1 &amp; G1Structure) Submi Acceptance of the DDA Drawing</td><td>ssions</td></td<>	01-Nov-14 15-Sep-14 15-Sep-14 25-Aug-14 29-Oct-14	13-Aug-15           16-Dec-14           16-Dec-14           13-Feb-15           13-Feb-15           13-Apr-15           25-Feb-15           03-Feb-18           26-Oct-15           05-Jun-15           06-Nov-15           06-Nov-15           06-Nov-15           03-Feb-18	29-Nov-14	DN51100 ND52100 DN20250 DN50210 TPD31100 SUW31150 AD10130	105           105           263           274           274           274           672           66           66           238           16			Acceptance of the DDA Drawing DDA (H1 & G1Structure) Submi Acceptance of the DDA Drawing	ssions
	DN51150 DDA (H1 & G1Structure ND52150 DDA (RW_B Foundation DN50210 DN50220 Kristrumentation and Mo Ground Settlement Mark IM10070 IM10100 Ultility Settlement Mark IM20020 Tiltmeter IM40010	Submission Acceptance of the DDA Drawings Submissions Acceptance of the DDA Drawings Acceptance of the DDA Drawings Submission Prepare & submit DDA Drawings w/ICE Acceptance of the DDA Drawings mitoring refor Installation of GSM02-03,09,17-18,20 Installation of GSM10,13-14,37-42 Installation of USM01-26 Installation of TM01	90 0 0 0 0 78 60 0 1249 282 250 110 315 315 315 201 6	18-May-15 16-Dec-14 13-Feb-15 24-Dec-14 24-Dec-14 24-Dec-14 24-Dec-14 12-Feb-15 18-Feb-15 18-Feb-15 12-Feb-15 23-Sep-14 23-Sep-14 07-Nov-14	01-Nov-14 15-Sep-14 15-Sep-14 25-Aug-14 25-Aug-14 29-Oct-14	13-Aug-15           16-Dec-14           16-Dec-14           13-Feb-15           13-Feb-15           13-Apr-15           25-Feb-15           03-Feb-18           26-Oct-15           06-Nov-15           06-Nov-15           06-Nov-15           07-Feb-18           13-Nov-14	29-Nov-14	DN51100 ND52100 DN20250 DN50210 TPD31100 SUW31150 AD10130 CD10110	105           105           263           274           274           274           672           66           66           238           16			Acceptance of the DDA Drawing DDA (H1 & G1Structure) Subm Acceptance of the DDA Drawing	ssions
	DN51150 DDA(H1 & G1Structure) ND52150 DDA(RW_B Foundation DN50210 DN50220 Instrumentation and Mo Ground Settlement Mark IM10070 Ultility Settlement Mark IM20020 Tittmeter IM40010 IM40020	Submission         Acceptance of the DDA Drawings         ) Submission         Acceptance of the DDA Drawings         n) Submission         Prepare & submit DDA Drawings w/ICE         Acceptance of the DDA Drawings w/ICE         Acceptance of the DDA Drawings m/ICE         Acceptance of the DDA Drawings         Installation of GSM02-03,09,17-18,20         Installation of GSM10,13-14,37-42         acceptance of USM01-26	90 0 0 0 0 78 60 0 1249 282 250 110 315 315 315 201 6	18-May-15           16-Dec-14           13-Feb-15           24-Dec-14           24-Dec-14           13-Feb-15           12-Feb-15           18-Feb-15           23-Sep-14           12-Feb-15           12-Feb-15 <td< td=""><td>01-Nov-14 15-Sep-14 15-Sep-14 25-Aug-14 29-Oct-14</td><td>13-Aug-15           16-Dec-14           16-Dec-14           13-Feb-15           13-Feb-15           13-Apr-15           25-Feb-15           03-Feb-18           26-Oct-15           05-Jun-15           06-Nov-15           06-Nov-15           06-Nov-15           03-Feb-18</td><td></td><td>DN51100 ND52100 DN20250 DN50210 TPD31100 SUW31150 AD10130</td><td>105           105           263           274           274           274           672           66           66           238           16</td><td></td><td></td><td>Acceptance of the DDA Drawing DDA (H1 &amp; G1Structure) Submi Acceptance of the DDA Drawing</td><td>ssions</td></td<>	01-Nov-14 15-Sep-14 15-Sep-14 25-Aug-14 29-Oct-14	13-Aug-15           16-Dec-14           16-Dec-14           13-Feb-15           13-Feb-15           13-Apr-15           25-Feb-15           03-Feb-18           26-Oct-15           05-Jun-15           06-Nov-15           06-Nov-15           06-Nov-15           03-Feb-18		DN51100 ND52100 DN20250 DN50210 TPD31100 SUW31150 AD10130	105           105           263           274           274           274           672           66           66           238           16			Acceptance of the DDA Drawing DDA (H1 & G1Structure) Submi Acceptance of the DDA Drawing	ssions
	DN51150 DDA (H1 & G1Structure ND52150 DDA (RW_B Foundation DN50210 DN50220 Kristrumentation and Mo Ground Settlement Mark IM10070 IM10100 Ultility Settlement Mark IM20020 Tiltmeter IM40010	Submission Acceptance of the DDA Drawings Submissions Acceptance of the DDA Drawings Acceptance of the DDA Drawings Submission Prepare & submit DDA Drawings w/ICE Acceptance of the DDA Drawings mitoring refor Installation of GSM02-03,09,17-18,20 Installation of GSM10,13-14,37-42 Installation of USM01-26 Installation of TM01	90 0 0 0 0 78 60 0 1249 282 250 110 315 315 315 315 201 6 5	18-May-15           16-Dec-14           13-Feb-15           24-Dec-14           24-Dec-14           24-Dec-14           12-Feb-15           18-Feb-15           12-Feb-15           12-Feb-15           23-Sep-14           23-Sep-14           23-Sep-14           23-Sep-14           23-Sep-14           27-Nov-14	01-Nov-14 15-Sep-14 15-Sep-14 25-Aug-14 25-Aug-14 29-Oct-14 29-Oct-14	13-Aug-15           16-Dec-14           16-Dec-14           13-Feb-15           13-Feb-15           13-Apr-15           25-Feb-15           03-Feb-18           26-Oct-15           06-Nov-15           06-Nov-15           06-Nov-15           07-Feb-18           13-Nov-14	29-Nov-14	DN51100 ND52100 DN20250 DN50210 TPD31100 SUW31150 AD10130 CD10110	105           105           263           274           274           274           672           66           66           238           16			Acceptance of the DDA Drawing DDA (H1 & G1Structure) Submi Acceptance of the DDA Drawing	ssions
	DN51150 DDA(H1 & G1Structure) ND52150 DDA(RW_B Foundation DN50210 DN50220 Instrumentation and Mo Ground Settlement Mark IM10070 Ultility Settlement Mark IM20020 Tittmeter IM40010 IM40020	Submission Acceptance of the DDA Drawings Submissions Acceptance of the DDA Drawings Acceptance of the DDA Drawings Submission Prepare & submit DDA Drawings w/ICE Acceptance of the DDA Drawings micering for Installation of GSM02-03,09,17-18,20 Installation of GSM10,13-14,37-42 for Installation of USM01-26 Installation of TM01 Installation of TM02(Outside site boundary)	90 0 0 0 0 78 60 0 1249 282 250 110 110 315 315 315 315 315 315 315 315 315 315	18-May-15           16-Dec-14           13-Feb-15           24-Dec-14           24-Dec-14           03-Sep-14           12-Feb-15           12-Feb-15           12-Feb-15           23-Sep-14           23-Sep-14           07-Nov-14           07-Nov-14           20-Nov-14	01-Nov-14 15-Sep-14 15-Sep-14 25-Aug-14 25-Aug-14 29-Oct-14 29-Oct-14 29-Nov-14 04-Sep-14	13-Aug-15           16-Dec-14           16-Dec-14           13-Feb-15           13-Feb-15           13-Apr-15           25-Feb-15           13-Apr-15           03-Feb-18           26-Oct-15           05-Jun-15           06-Nov-15           06-Nov-15           03-Feb-18           13-Nov-14           03-Feb-18           13-Nov-14	29-Nov-14	DN51100 DN52100 DN20250 DN50210 TPD31100 SUW31150 AD10130 CD10110 KD10100	105 105 263 263 274 274 274 672 66 66 66 238 16 16			Acceptance of the DDA Drawing DDA (H1 & G1Structure) Submi Acceptance of the DDA Drawing	Piezometer/Standpipe
	DN51150 DDA(H1 & G1Structure) ND52150 DDA(RW_B Foundation DN50210 DN50220 Instrumentation and Mor Ground Settlement Mar IM10070 IM10000 Uttillty Settlement Mark IM20020 Tillmeter IM40010 IM40020 Plezometer/Standpipe IM50020	Submission Acceptance of the DDA Drawings Submissions Acceptance of the DDA Drawings Acceptance of the DDA Drawings Submission Prepare & submit DDA Drawings w/ICE Acceptance of the DDA Drawings mitoring refor Installation of GSM02-03,09,17-18,20 Installation of GSM10,13-14,37-42 Installation of USM01-26 Installation of TM01	90 0 0 0 0 78 60 0 1249 282 250 110 315 315 315 1201 6 5 30	18-May-15           16-Dec-14           13-Feb-15           24-Dec-14           24-Dec-14           03-Sep-14           12-Feb-15           12-Feb-15           12-Feb-15           23-Sep-14           07-Nov-14           07-Nov-14           20-Nov-14           20-Nov-14	01-Nov-14 15-Sep-14 15-Sep-14 25-Aug-14 25-Aug-14 29-Oct-14 29-Oct-14 29-Nov-14 04-Sep-14	13-Aug-15           16-Dec-14           16-Dec-14           13-Feb-15           13-Feb-15           13-Apr-15           25-Feb-15           13-Apr-15           03-Feb-18           26-Oct-15           05-Jun-15           06-Nov-15           06-Nov-15           03-Feb-18           13-Nov-14           03-Feb-18           13-Nov-14           03-Feb-18           18-Dec-14	29-Nov-14	DN51100 ND52100 DN20250 DN50210 TPD31100 SUW31150 AD10130 CD10110	105 105 263 263 274 274 274 672 66 66 66 238 16 16 16			Acceptance of the DDA Drawing DDA (H1 & G1Structure) Submi Acceptance of the DDA Drawing	Piezometer/Standpipe Installation of PADH
	DN51150 DDA(H1 & G1Structure ND52150 DDA(KW_B Foundation DN50210 DN50220 Instrumentation and Mor Ground Settlement Mark IM10070 Utility Settlement Mark IM20020 Tittmeter IM40010 IM40010 IM40010 Plezometer/Standpipe IM50020 Existing Drillholes With	Submission         Acceptance of the DDA Drawings         ) Submission         Acceptance of the DDA Drawings         acceptance of the DDA Drawings w/ICE         Acceptance of the DDA Drawings w/ICE         Acceptance of the DDA Drawings m/ICE         Acceptance of the DDA Drawings         Installation of GSM02-03,09,17-18,20         Installation of GSM10,13-14,37-42         wr         Installation of USM01-26         Installation of TM01         Installation of TM01         Installation of TM02(Outside site boundary)         Installation of PADH13-PADH14         Installed Standpipe/Piezometer	90 0 0 0 0 78 60 0 1249 282 250 110 315 315 315 315 315 315 315 315 315 315	18-May-15           16-Dec-14           13-Feb-15           24-Dec-14           24-Dec-14           03-Sep-14           12-Feb-15           12-Feb-15           12-Feb-15           23-Sep-14           07-Nov-14           07-Nov-14           20-Nov-14           20-Nov-14           20-Nov-14           03-Sep-14	01-Nov-14 15-Sep-14 15-Sep-14 25-Aug-14 25-Aug-14 29-Oct-14 29-Oct-14 29-Nov-14 04-Sep-14 04-Sep-14 25-Aug-14	13-Aug-15           16-Dec-14           16-Dec-14           13-Feb-15           13-Feb-15           13-Apr-15           25-Feb-15           13-Apr-15           03-Feb-18           26-Oct-15           06-Nov-15           06-Nov-15           06-Nov-15           03-Feb-18           13-Nov-14           03-Feb-18           13-Nov-14           03-Feb-18           13-Nov-14           03-Feb-18           18-Dec-14           18-Dec-14           18-Nov-14	29-Nov-14	DN51100 ND52100 DN20250 DN50210 TPD31100 SUW31150 AD10130 AD10130 CD10110 KD10100	105 105 263 274 274 274 672 66 66 66 238 16 16 16 16 54 54 83			Acceptance of the DDA Drawing DDA (H1 & G1Structure) Submi Acceptance of the DDA Drawing Interest of the DDA Drawing Tiltmeter Installation of TM01	Piezometer/Standpipe Installation of PADH d Standpipe/Piezomet
	DN51150 DDA(H1 & G1Structure) ND52150 DDA(RW_B Foundation DN50210 DN50220 Instrumentation and Mor Ground Settlement Mar IM10070 IM10000 Uttillty Settlement Mark IM20020 Tillmeter IM40010 IM40020 Plezometer/Standpipe IM50020	Submission Acceptance of the DDA Drawings () Submission Acceptance of the DDA Drawings () Submission Prepare & submit DDA Drawings () Submission Prepare & submit DDA Drawings w/ICE Acceptance of the DDA Drawings () Submission	90 0 0 0 0 78 60 0 1249 282 250 110 315 315 315 315 315 315 315 315 315 315	18-May-15           16-Dec-14           13-Feb-15           24-Dec-14           24-Dec-14           03-Sep-14           12-Feb-15           12-Feb-15           12-Feb-15           23-Sep-14           07-Nov-14           07-Nov-14           20-Nov-14           20-Nov-14	01-Nov-14 15-Sep-14 15-Sep-14 25-Aug-14 25-Aug-14 29-Oct-14 29-Oct-14 29-Nov-14 04-Sep-14 04-Sep-14 25-Aug-14	13-Aug-15           16-Dec-14           16-Dec-14           13-Feb-15           13-Feb-15           13-Apr-15           25-Feb-15           13-Apr-15           03-Feb-18           26-Oct-15           06-Nov-15           06-Nov-15           06-Nov-15           03-Feb-18           13-Nov-14           03-Feb-18           13-Nov-14           03-Feb-18           13-Nov-14           03-Feb-18           18-Dec-14           18-Dec-14           18-Nov-14	29-Nov-14	DN51100 DN52100 DN20250 DN50210 TPD31100 SUW31150 AD10130 CD10110 KD10100	105 105 263 263 274 274 274 672 66 66 66 238 16 16 16			Acceptance of the DDA Drawing DDA (H1 & G1Structure) Submi Acceptance of the DDA Drawing	Piezometer/Standpipe Installation of PADH d Standpipe/Piezomet
	DN51150 DDA(H1 & G1Structure ND52150 DDA(KW_B Foundation DN50210 DN50220 Instrumentation and Mor Ground Settlement Mark IM10070 Utility Settlement Mark IM20020 Tittmeter IM40010 IM40010 IM40010 Plezometer/Standpipe IM50020 Existing Drillholes With	Submission         Acceptance of the DDA Drawings         ) Submission         Acceptance of the DDA Drawings         acceptance of the DDA Drawings w/ICE         Acceptance of the DDA Drawings w/ICE         Acceptance of the DDA Drawings m/ICE         Acceptance of the DDA Drawings         Installation of GSM02-03,09,17-18,20         Installation of GSM10,13-14,37-42         wr         Installation of USM01-26         Installation of TM01         Installation of TM01         Installation of TM02(Outside site boundary)         Installation of PADH13-PADH14         Installed Standpipe/Piezometer	90 0 0 0 0 78 60 0 1249 282 250 110 315 315 315 315 315 315 315 315 315 315	18-May-15           16-Dec-14           13-Feb-15           24-Dec-14           24-Dec-14           03-Sep-14           12-Feb-15           12-Feb-15           23-Sep-14           23-Sep-14           07-Nov-14           07-Nov-14           20-Nov-14           20-Nov-14           20-Nov-14           20-Nov-14           03-Sep-14	01-Nov-14 15-Sep-14 15-Sep-14 25-Aug-14 25-Aug-14 29-Oct-14 29-Oct-14 29-Nov-14 04-Sep-14 04-Sep-14 25-Aug-14	13-Aug-15           16-Dec-14           16-Dec-14           13-Feb-15           13-Feb-15           13-Apr-15           25-Feb-15           13-Apr-15           03-Feb-18           26-Oct-15           06-Nov-15           06-Nov-15           06-Nov-15           03-Feb-18           13-Nov-14           03-Feb-18           13-Nov-14           03-Feb-18           18-Dec-14           18-Dec-14           18-Nov-14	29-Nov-14	DN51100 ND52100 DN20250 DN50210 TPD31100 SUW31150 AD10130 AD10130 CD10110 KD10100	105 105 263 274 274 274 672 66 66 66 238 16 16 16 16 54 54 83			Acceptance of the DDA Drawing DDA (H1 & G1Structure) Submi Acceptance of the DDA Drawing Interest of the DDA Drawing Tiltmeter Installation of TM01	Piezometer/Standpipe Installation of PADH d Standpipe/Piezomet
	DN51150 DDA(H1 & G1Structure ND52150 DDA(RW_B Foundation DN50210 DN50220 Instrumentation and Mor Ground Settlement Mark IM10070 Utility Settlement Mark IM20020 Tiltmeter IM40010 IM40010 IM40020 Plezometer/Standpipe IM50020 Existing Drillholes With IM60010	Submission Acceptance of the DDA Drawings Submission Acceptance of the DDA Drawings Acceptance of the DDA Drawings Acceptance of the DDA Drawings Submission Prepare & submit DDA Drawings w/ICE Acceptance of the DDA Drawings Recreptance of the DDA Drawing	90 0 0 0 0 78 60 0 1249 282 250 110 315 315 315 315 315 315 315 315 315 315	18-May-15           16-Dec-14           13-Feb-15           24-Dec-14           24-Dec-14           03-Sep-14           12-Feb-15           12-Feb-15           23-Sep-14           23-Sep-14           07-Nov-14           07-Nov-14           20-Nov-14           20-Nov-14           20-Nov-14           20-Nov-14           03-Sep-14	01-Nov-14 15-Sep-14 15-Sep-14 25-Aug-14 25-Aug-14 29-Oct-14 29-Oct-14 29-Nov-14 04-Sep-14 04-Sep-14 25-Aug-14	13-Aug-15 16-Dec-14 16-Dec-14 13-Feb-15 13-Feb-15 13-Apr-15 25-Feb-15 13-Apr-15 03-Feb-18 26-Oct-15 06-Nov-15 06-Nov-15 06-Nov-15 03-Feb-18 13-Nov-14 03-Feb-18 18-Dec-14 18-Dec-14 29-Nov-14	29-Nov-14 29-Nov-14	DN51100 ND52100 DN20250 DN50210 TPD31100 SUW31150 AD10130 AD10130 CD10110 KD10100 IM40100	105 105 263 274 274 274 672 66 66 66 238 16 16 16 16 54 54 83			Acceptance of the DDA Drawing DDA (H1 & G1Structure) Submi Acceptance of the DDA Drawing Interest of the DDA Drawing State of the DDA Drawing Existing Drillholes With Installer Installation of DCNLD1-DCNL	Piezometer/Standpipe Installation of PADH d Standpipe/Piezomet
	DN51150 DDA (H1 & G1Structure ND52150 DDA (KW_B Foundation DN50210 DN50220 Kristrumentation and Mo Ground Settlement Mark IM10070 IM10100 Utility Settlement Mark IM20020 Tiltmeter IM40010 IM40020 Piezometer/Standpipe IM50020 Existing Drillholes With IM60010	Submission         Acceptance of the DDA Drawings         ) Submission         Acceptance of the DDA Drawings w/ICE         Acceptance of the DDA Drawings m/ICE         Installation of GSM02-03,09,17-18,20         Installation of USM01-26         Installation of TM01         Installation of TM01         Installation of TM02(Outside site boundary)         Installation of PADH13-PADH14         Installation of DCNLD1-DCNLD051,PNLD1-PNLD10         Maseline       Milestone	90 0 0 0 0 78 60 0 1249 282 250 110 315 315 315 315 315 315 315 315 315 315	18-May-15           16-Dec-14           13-Feb-15           24-Dec-14           24-Dec-14           03-Sep-14           12-Feb-15           12-Feb-15           23-Sep-14           23-Sep-14           07-Nov-14           07-Nov-14           20-Nov-14           20-Nov-14           20-Nov-14           20-Nov-14           03-Sep-14	01-Nov-14 15-Sep-14 15-Sep-14 25-Aug-14 25-Aug-14 29-Oct-14 29-Oct-14 29-Nov-14 04-Sep-14 04-Sep-14 25-Aug-14	13-Aug-15           16-Dec-14           16-Dec-14           13-Feb-15           13-Feb-15           13-Apr-15           25-Feb-15           13-Apr-15           03-Feb-18           26-Oct-15           06-Nov-15           06-Nov-15           06-Nov-15           03-Feb-18           13-Nov-14           03-Feb-18           13-Nov-14           03-Feb-18           18-Dec-14           18-Dec-14           18-Nov-14	29-Nov-14 29-Nov-14	DN51100 ND52100 DN20250 DN50210 TPD31100 SUW31150 AD10130 AD10130 CD10110 KD10100 IM40100	105 105 263 274 274 274 672 66 66 66 238 16 16 16 16 54 54 83			Acceptance of the DDA Drawing DDA (H1 & G1Structure) Submi Acceptance of the DDA Drawing Interest of the DDA Drawing Existing Drillholes With Installe	Piezometer/Standpipe Installation of PADH d Standpipe/Piezome
	DN51150 DDA(H1 & G1Structure ND52150 DDA(RW_B Foundation DN50210 DN50220 Instrumentation and Mor Ground Settlement Mark IM10070 Utility Settlement Mark IM20020 Tiltmeter IM40010 IM40010 IM40020 Plezometer/Standpipe IM50020 Existing Drillholes With IM60010	Submission         Acceptance of the DDA Drawings         ) Submission         Acceptance of the DDA Drawings w/ICE         Acceptance of the DDA Drawings m/ICE         Installation of GSM02-03,09,17-18,20         Installation of USM01-26         Installation of TM01         Installation of TM01         Installation of TM02(Outside site boundary)         Installation of PADH13-PADH14         Installation of DCNLD1-DCNLD051,PNLD1-PNLD10         Maseline       Milestone	90 0 0 0 0 78 60 0 1249 282 250 110 315 315 315 315 315 315 315 315 315 315	18-May-15           16-Dec-14           13-Feb-15           24-Dec-14           24-Dec-14           03-Sep-14           12-Feb-15           12-Feb-15           23-Sep-14           23-Sep-14           07-Nov-14           07-Nov-14           20-Nov-14           20-Nov-14           20-Nov-14           20-Nov-14           03-Sep-14	01-Nov-14 15-Sep-14 15-Sep-14 25-Aug-14 25-Aug-14 29-Oct-14 29-Oct-14 29-Nov-14 04-Sep-14 04-Sep-14 25-Aug-14	13-Aug-15 16-Dec-14 16-Dec-14 13-Feb-15 13-Feb-15 13-Apr-15 25-Feb-15 13-Apr-15 03-Feb-18 26-Oct-15 06-Nov-15 06-Nov-15 06-Nov-15 03-Feb-18 13-Nov-14 03-Feb-18 18-Dec-14 18-Dec-14 29-Nov-14	29-Nov-14 29-Nov-14	DN51100 ND52100 DN20250 DN50210 TPD31100 SUW31150 AD10130 AD10130 CD10110 KD10100 IM40100	105 105 263 274 274 274 672 66 66 66 238 16 16 16 16 54 54 83			Acceptance of the DDA Drawing DDA (H1 & G1Structure) Submi Acceptance of the DDA Drawing Interest of the DDA Drawing Existing Drillholes With Installe	Piezometer/Standpipe Installation of PADH d Standpipe/Piezome
	DN51150 DDA(H1 & G1Structure) ND52150 DDA(RW_B Foundation DN50210 DN50220 Instrumentation and Mor Ground Settlement Mark IM10070 IM10100 Ultillty Settlement Mark IM20020 Tiltmeter IM40010 IM40020 Piezometer/Standpipe IM50020 Existing Drilliholes With IM60010 Primary Actual V	Submission Acceptance of the DDA Drawings Submission Acceptance of the DDA Drawings Acceptance of the DDA Drawings w/ICE Acceptance of the DDA Drawings w/ICE Acceptance of the DDA Drawings Acceptance of the DDA Drawin	90 0 0 0 0 78 60 0 1249 282 250 110 315 315 315 315 315 315 315 315 315 315	18-May-15         16-Dec-14         13-Feb-15         24-Dec-14         24-Dec-14         24-Dec-14         12-Feb-15         18-Feb-15         12-Feb-15         12-Feb-15         23-Sep-14         07-Nov-14         07-Nov-14         30-Jan-18         20-Nov-14         03-Sep-14         03-Sep-14	01-Nov-14 15-Sep-14 15-Sep-14 25-Aug-14 25-Aug-14 29-Oct-14 29-Oct-14 29-Nov-14 04-Sep-14 04-Sep-14 25-Aug-14 25-Aug-14 25-Aug-14	13-Aug-15 16-Dec-14 16-Dec-14 13-Feb-15 13-Feb-15 13-Apr-15 25-Feb-15 13-Apr-15 25-Feb-18 26-Oct-15 06-Nov-15 06-Nov-15 06-Nov-15 03-Feb-18 13-Nov-14 03-Feb-18 18-Dec-14	29-Nov-14 29-Nov-14	DN51100 ND52100 DN20250 DN50210 SUW31150 SUW31150 CD10110 KD10100 IM40100 CD10110	105 105 263 263 274 274 274 66 66 66 66 238 16 16 16 54 83 83			Acceptance of the DDA Drawing DDA (H1 & G1Structure) Submi Acceptance of the DDA Drawing Interest of the DDA Drawing Existing Drillholes With Installe	Piezometer/Standpipe Installation of PADH d Standpipe/Piezome
	DN51150 DDA(H1 & G1Structure) ND52150 DDA(RW_B Foundation DN50210 DN50220 Instrumentation and Mor Ground Settlement Mark IM10070 IM10100 Ultillty Settlement Mark IM20020 Tiltmeter IM40010 IM40020 Piezometer/Standpipe IM50020 Existing Drilliholes With IM60010 Primary Actual V	Submission         Acceptance of the DDA Drawings         ) Submission         Acceptance of the DDA Drawings w/ICE         Acceptance of the DDA Drawings m/ICE         Installation of GSM02-03,09,17-18,20         Installation of USM01-26         Installation of TM01         Installation of TM01         Installation of TM02(Outside site boundary)         Installation of PADH13-PADH14         Installation of DCNLD1-DCNLD051,PNLD1-PNLD10         Maseline       Milestone	90 0 0 0 0 78 60 0 1249 282 250 110 315 315 315 315 315 315 315 315 315 315	18-May-15         16-Dec-14         13-Feb-15         24-Dec-14         24-Dec-14         24-Dec-14         12-Feb-15         18-Feb-15         12-Feb-15         12-Feb-15         23-Sep-14         07-Nov-14         07-Nov-14         30-Jan-18         20-Nov-14         03-Sep-14         03-Sep-14	01-Nov-14 15-Sep-14 15-Sep-14 25-Aug-14 25-Aug-14 29-Oct-14 29-Oct-14 29-Nov-14 04-Sep-14 04-Sep-14 25-Aug-14 25-Aug-14 25-Aug-14	13-Aug-15 16-Dec-14 16-Dec-14 13-Feb-15 13-Feb-15 13-Apr-15 25-Feb-15 13-Apr-15 25-Feb-18 26-Oct-15 06-Nov-15 06-Nov-15 06-Nov-15 03-Feb-18 13-Nov-14 03-Feb-18 18-Dec-14	29-Nov-14 29-Nov-14	DN51100 ND52100 DN20250 DN50210 TPD31100 SUW31150 AD10130 AD10130 CD10110 KD10100 IM40100	105 105 263 263 274 274 274 274 66 66 66 66 238 16 16 16 54 83 83			Acceptance of the DDA Drawing DDA (H1 & G1Structure) Submi Acceptance of the DDA Drawing Interest of the DDA Drawing Existing Drillholes With Installe	Piezometer/Standpipe Installation of PADH d Standpipe/Piezome
	DN51150 DDA(H1 & G1Structure ND52150 DDA(KW_B Foundation DN50210 DN50220 Instrumentation and Mor Ground Settlement Mar IM10070 IM10100 Uttillty Settlement Mark IM20020 Titlmeter IM40010 IM40010 Existing Drillholes With IM60010 Primary Actual M	Submission   Acceptance of the DDA Drawings   ) Submission   Acceptance of the DDA Drawings   n) Submission   Prepare & submit DDA Drawings w/ICE   Acceptance of the DDA Drawings   notation   Prepare & submit DDA Drawings   notation   Installation of GSM02-03,09,17-18,20   Installation of GSM10,13-14,37-42   Installation of GSM10,13-14,37-42   wr   Installation of TM01   Installation of TM01   Installation of TM02(Outside site boundary)   Installation of DCNLD1-DCNLD051,PNLD1-PNLD10   y Baseline   Work   Work   Summary   ning Work	90 0 0 0 0 78 60 0 1249 282 250 110 315 315 315 315 315 315 315 315 315 315	18-May-15         16-Dec-14         13-Feb-15         24-Dec-14         24-Dec-14         12-Feb-15         18-Feb-15         12-Feb-15         12-Feb-15         23-Sep-14         07-Nov-14         07-Nov-14         30-Jan-18         20-Nov-14         03-Sep-14         13-Feb-15	01-Nov-14 15-Sep-14 15-Sep-14 25-Aug-14 25-Aug-14 29-Oct-14 29-Oct-14 29-Nov-14 04-Sep-14 04-Sep-14 25-Aug-14 25-Aug-14 25-Aug-14	13-Aug-15 16-Dec-14 16-Dec-14 13-Feb-15 13-Feb-15 13-Apr-15 25-Feb-15 13-Apr-15 25-Feb-18 26-Oct-15 06-Nov-15 06-Nov-15 06-Nov-15 03-Feb-18 13-Nov-14 03-Feb-18 18-Dec-14	29-Nov-14 29-Nov-14	DN51100 ND52100 DN20250 DN50210 SUW31150 SUW31150 CD10110 KD10100 IM40100 CD10110	105 105 263 263 274 274 274 274 66 66 66 66 238 16 16 16 54 83 83			Acceptance of the DDA Drawing DDA (H1 & G1Structure) Submi Acceptance of the DDA Drawing Interest of the DDA Drawing Existing Drillholes With Installe	Piezometer/Standpipe Installation of PADH d Standpipe/Piezome
	DN51150 DDA(H1 & G1Structure ND52150 DDA(KW_B Foundation DN50210 DN50220 Instrumentation and Mor Ground Settlement Mar IM10070 IM10100 Uttillty Settlement Mark IM20020 Titlmeter IM40010 IM40010 Existing Drillholes With IM60010 Primary Actual M	Submission Acceptance of the DDA Drawings Submission Acceptance of the DDA Drawings Acceptance of the DDA Drawings w/ICE Acceptance of the DDA Drawings w/ICE Acceptance of the DDA Drawings Acceptance of the DDA Drawin	90 0 0 0 0 78 60 0 1249 282 250 110 315 315 315 315 315 315 315 315 315 315	18-May-15         16-Dec-14         13-Feb-15         24-Dec-14         24-Dec-14         12-Feb-15         18-Feb-15         12-Feb-15         12-Feb-15         23-Sep-14         07-Nov-14         07-Nov-14         30-Jan-18         20-Nov-14         03-Sep-14         13-Feb-15	01-Nov-14 15-Sep-14 15-Sep-14 25-Aug-14 25-Aug-14 29-Oct-14 29-Oct-14 29-Nov-14 04-Sep-14 04-Sep-14 25-Aug-14 25-Aug-14 25-Aug-14	13-Aug-15 16-Dec-14 16-Dec-14 13-Feb-15 13-Feb-15 13-Apr-15 25-Feb-15 13-Apr-15 25-Feb-18 26-Oct-15 06-Nov-15 06-Nov-15 06-Nov-15 03-Feb-18 13-Nov-14 03-Feb-18 18-Dec-14	29-Nov-14 29-Nov-14	DN51100 ND52100 DN20250 DN50210 SUW31150 SUW31150 CD10110 KD10100 IM40100 CD10110	105 105 263 263 274 274 274 274 66 66 66 66 238 16 16 16 54 83 83			Acceptance of the DDA Drawing DDA (H1 & G1Structure) Submi Acceptance of the DDA Drawing Interest of the DDA Drawing Existing Drillholes With Installe	Piezometer/Standpipe Installation of PADH d Standpipe/Piezome

	ANTONIA - PARTY PARTY	Kaden oint Ventur	
Jan	2015 Feb		Mar
Date			
e (EI+14d)			

## accommodation for the Engineer

and other facilities	
TA)	

# Roundabout (for Sewer Culvert and Roadworks)

	DDA (TD1 Structu	
Prepare &	submit DDA drawing w/ICE ce	
	<ul> <li>Acceptance of the I</li> </ul>	DA Drawing
		ndation) Submission
		pare & submit DDA Drawings w
	<ul> <li>Acceptance of the</li> </ul>	
andpipe		
PADH13-PADH14		
'iezometer PNLD10		
rinLD10		

sion	Checked	Approved

Page: 2

Activity Name	Origi Durat	ion BL1 Early Start	Actual Start	BL1 Finish	Actual Finish Predecessors	Total Float	2014 Nov	Dec	
Il Plaza Decking TD1-Section 1		4 24-Nov-14				33	 		
Stage 1 Temporary Works Design(TWD) Submission and Approval		4 24-Nov-14	18-Aug-14			33			
TD111200 TWD -Formwork design for Pier		17-Dec-14 17-Dec-14		17-Jan-15 17-Jan-15	CD10110 DS1	61			
IDTT1200 I WD - FORTWORK design for Pier Method Statement Submission and Approval		17-Dec-14		17-Jan-15 14-Feb-15	CD10110, PS1	61 61			
TD120000 MSS for pier construction		) 17-Jan-15		14-Feb-15	TD111200	61			
Preparation Works		24-Nov-14	18-Aug-14			49	 		<del></del>
TD130100 Tree felling works		3 24-Nov-14		22-Jan-15	MS10010, TR	41	 		<u> </u>
TD130150 UU detection		03-Dec-14	-		MS10000, TD		 		<u> </u>
Field Works	91	22-Jan-15	15-Oct-14			25			<u></u>
Foundation & Substructure at Northern Side of Lung Mun Road	91	22-Jan-15	15-Oct-14	02-Jun-15		25			<u> </u>
TD130200 Predrilling works	13	22-Jan-15	15-Oct-14	07-Feb-15	DN10350, TD	40			
TD130250 Installation of bored piles (K2-F2,E3-C3,B2-A2)	64	07-Mar-15		02-Jun-15	TD130200, DI	25			
Il Plaza Decking TD2-Section 1	270	6 22-Sep-14	05-Aug-14	25-Jun-15		82			
Stage 1		6 22-Sep-14	05-Aug-14			82			
Temporary Works Design (TWD) Submission and Approval		20-Jan-15		04-Mar-15		57	 		
TD210150 TWD -Haul road design		20-Jan-15		27-Jan-15	CD10110	55			
TD210350 TWD -Covered walkway design Field Works		09-Feb-15		04-Mar-15	TD210150	57			
Preparation Works		4 22-Sep-14				62			
		4 22-Sep-14	-		4.D10100 JPD	62			
TD211050 Site clearance		06-Feb-15	25-Sep-14	02-Mar-15	AD10190, TD MS10010, TD	36 132		. • .	
TD211100     Tree felling and transplanting       TD211150     Construction of covered walkway		8 02-Mar-15 8 19-May-15		05-May-15 25-Jun-15	TD211100, TD	62			
TD211200 UU detection, protection and diversion		0 22-Sep-14	25-Sep-14 05-Aug-14		MS10000	36			
G. and Piling Works		3 10-Mar-15	-		WIS1000	36	 		-
TD211250 Predrilling works		3 10-Mar-15		17-Apr-15	MS10020, TD	36	 		
Plaza Footbridge-Section 1		6 17-Nov-14		-	11010020, 110	317	 		
tage 1		6 17-Nov-14	<u> </u>			317	 		-
Temporary Works Design (TWD) Submission and Approval		17-Nov-14				129	 	Temporary Works Design (TV	WD
TFB10150 TWD -Formwork design for pile cap and pier		17-Nov-14			CD10110	129	 	🔲 TWD -Formwork design for p	pile
Method Statement Submissions and Approval		) 10-Jan-15		07-Feb-15		325			
TFB10610 MSS for Pile cap and pier construction	30	) 10-Jan-15		07-Feb-15	TFB10150	325	 		
Field Works	10	6 22-Jan-15	03-Nov-14	12-May-15		246	 		-
G.I and Piling Works	36	5 22-Jan-15	03-Nov-14	09-Mar-15		289	 ,i	G.I an	ınd F
TFB11010 Socketted H-Pile for Pier P2,P3& lift	36	5 22-Jan-15	03-Nov-14	09-Mar-15	TFB11000	289			
Pile Cap Construction	48	8 09-Mar-15		12-May-15		246	 		
TFB11295 Construct Pile cap for Pier P2&P3	48	8 09-Mar-15		12-May-15	TFB10610, TF	246			
ige 62		1 20-Jan-15		17-Dec-15		341			
tage 2		1 20-Jan-15		17-Dec-15		341			
Temporary Works Design (TWD) Submission and Approval		) 11-Jun-15		08-Aug-15		376			
BG210910 TWD -Falsework design for portal construction Field Works		) 11-Jun-15		08-Aug-15	BG210900	376	 		
Foundation Works		0 20-Jan-15		17-Dec-15		262			_
BG212120 Excavation for (G2e-G2b)		6 20-Jan-15		19-Nov-15	DC212100 D(	189			
BG212120 Excavation for (G2e-G2b) BG212150 Piling for G2a		3 17-Mar-15 20-Jan-15		08-May-15 17-Feb-15	BG212100, B( BG212100, M	189 60			
BG212750 Pad footing construction(G2e-G2b)		5 17-Apr-15		17-160-15 19-Nov-15	BG211750, DI	189		_	-
Pile Cap Construction		3 17-Feb-15		25-Mar-15	B0211750, D1	421	 	÷,	÷
BG212800 Construct pile cap G2a		3 17-Feb-15 3 17-Feb-15		25-Mar-15	BG212150	421			Ļ
Pier Construction		5 19-May-15		17-Dec-15	55212150	189			
BG212900 Construct Pier from G2e to G2b		5 19-May-15		17-Dec-15	BG212750	189			
ge G1		24-Dec-14		10-Mar-15		496			÷
age 2		) 24-Dec-14		10-Mar-15		496	 		-
Temporary Works Design (TWD)Submission and Approval	30	) 24-Dec-14		24-Jan-15		40		-	▼ T
BG110010 TWD -Formwork design for pier	30	) 24-Dec-14		24-Jan-15	CD10110, BG	40			+
Field Works		08-Jan-15		10-Mar-15		379			
Substructure Works from Pier G1d to Pier G2a		08-Jan-15		10-Mar-15		379	 	·	1
BG110110 Install bored pile for G1d		08-Jan-15		05-Feb-15	MS10030, BG	379			7
BG110130 Construct Pile Cap G1d		09-Feb-15		10-Mar-15	BG110110, B(	379		<u> </u>	
ye H1		17-Dec-14		28-May-15		304			
age 2		17-Dec-14		28-May-15		304			
Substructure Works From Abutment H1f to Pier H1d		17-Dec-14		28-May-15		304	 	<u></u>	
		17-Dec-14 17-Dec-14		28-May-15 08-Jan-15	MS10030, BH	304 330			
BH110092     Construct bored piles for H1d       BH110094     Construct Pile cap for H1d		2 23-Jan-15		08-Jan-15 18-Feb-15	BH110000, BI	330			1
BH110094 Construct Pile cap for H1d BH110130 Construct bored piles for H1f		23-Jan-15 05-Feb-15		18-Feb-15 10-Apr-15	BH110000, BI BH110090	271			1
BH110150 Construct bored piles for H11 BH110140 Construct bored piles for H1e		17-Feb-15		20-Mar-15	BG212150	312			Ļ
BH110140 Construct pile cap for H1e		20-Mar-15		20-1v1ar-15 28-Apr-15	BH110140	312	 		
BH11014.5 Construct pile cap for H1f		5 10-Apr-15		28-May-15	BH110140 BH110130	271			
te Formation - Retainging Structure RW_A		10-Apr-15	02-Sep-14	04-Jul-16	51110150	157	 	1	÷
Stage 3		2 17-Jun-16				157			÷
	12							(1)	

	中國路橋 CRBC Ka - KADEN Joint	1533
CIDC		venture
Jan	2015 Feb	Mar
Jdl1	reb	IVILII
Temporary Wo	rks Design(TWD) Submission	and Approval
TWD -Formw	ork design for Pier	
-	Method Staten	nent Submission and Approval
	MSS for pier c	
<ul> <li>Preparation Works</li> </ul>	I	
Tree felli	ng works	
UU detecti		
	on	
	D 1 '11' 1	
	Predrilling works	
		Temporary Works Design (TV
TW	D -Haul road design	
		TWD -Covered walkway desi
	•	<ul> <li>Site clearance</li> </ul>
	UU detection, protection	n and diversion
		G.I and Piling Works
on and Approval		
and Approvation		
	Mathod Sto	tomont Sylumications and Approval
		tement Submissions and Approval
	MSS for Pi	e cap and pier construction
8		
		Socketted H-Pile for Pie
		Temporary Works Design (TW
-		
	Piling for C	\$2a
	<ul> <li>Pile Cap Construction</li> </ul>	
	<b>—</b> <u> </u>	Const
	<ul> <li>Bridge G1</li> </ul>	
	Stage 2	
orks Design (TWD)S	ubmission and Approval	
	Formwork design for pier	
	Field Worl	ks
		re Works from Pier G1d to Pier G2
	Install bored pile for G1c	
	to to to to to	Construct Pile Cap G1
		Bridge H1
		Stage 2
		Field Works
		Substructure Worl
estimat hour 1 - 1 C	111.4	<ul> <li>Substructure Worl</li> </ul>
struct bored piles for		Dila con for L <sup>11</sup>
	Construct	Pile cap for H1d
		_
		Construct t
	<u>.</u>	

	Activity Name	Original Duration	BL1 Early Start	Actual Start	BL1 Finish	Actual Finish	Predecessors	Total Float		2014 Nov	Dec	Ť
	Site clearance and tree felling	12	17-Jun-16	02-Sep-14	04-Jul-16		RWA31020, T	157			1	
e Formation - Retainin	ng Structure RW_B		13-Oct-14	14-Aug-14				246				
Stage 1	ubmission and Approval		13-Oct-14			05.0		246	<b>—</b> M	athod Statement Submission and	American	
			21-Nov-14			27-Oct-14	DWD 11050			ethod Statement Submission and A	Approva	
	Method Statement Submission and Approval for piling works Method Statement Submission and Approval for Retaining Wall Construction		21-Nov-14 20-Jan-15	27-Oct-14 24-Oct-14	20-Jan-15 20-Mar-15	27-Oct-14 24-Oct-14	RWB11050 RWB11100, R					
Retaining Structure R			13-Oct-14	14-Aug-14	26-Sep-15	24-001-14	KWB11100, K	192				<u> </u>
RWB31030	Site clearance and tree felling		13-Oct-14		12-Nov-14		RWB31000	51			Site clearance and	tree fe
RWB31040	Transplant existing trees		10-Jan-15		07-Feb-15		RWB31000, T	241	-			
RWB31060	Initial excavation of RW_B up to approx +6.0 mPD	24	12-Nov-14	13-Oct-14	10-Dec-14		RWB31030, R	51				Initia
RWB31080	Predrilling works	48	22-Jan-15	04-Sep-14	23-Mar-15		RWB31030, T	192				1
RWB31100	Excavation works and Foundation Works (Soil: 30,000; Rock: 4,756)	128	13-Apr-15	15-Oct-14	26-Sep-15		RWB21025, T	192				
	Ig Structure for Slope TP_F		27-Sep-14	19-Sep-14	17-Oct-15			128				
Stage 3	sign Submission and Approval		27-Sep-14	19-Sep-14	17-Oct-15	00.0.11		128	Tomporari	Works Design Submission and A	pproval	
			27-Sep-14	20-Oct-14	11-Nov-14		DW/E11050		• remporary	Works Design Submission and A	submission and approval	
	Formwork design submission and approval abmission and Approval		27-Sep-14 18-Oct-14	20-Oct-14 21-Oct-14	11-Nov-14 18-Nov-14		RWF11050			Method Statement Submission an	1	
	Method Statement Submission and Approval for Open cut excavation		18-Oct-14	21-Oct-14 21-Oct-14	15-Nov-14		RWF11050				ment Submission and Approval for C	Dpen
			21-Oct-14	21-Oct-14	18-Nov-14		RWF11100				atement Submission and Approval for	1
Retaining Structure fe			18-Nov-14		17-Oct-15			98				+
RWF31050	Excavation of Soil (5,400m3)		18-Nov-14		10-Jan-15		RWF31000, R	98				+
RWF31100	Excavation of Rock Grade IV (4,320m3)	70	10-Jan-15	22-Sep-14	10-Apr-15		RWF31050	98				÷
	Construct Retaining Wall Bay 7 to Bay 20	168	09-Mar-15	26-Sep-14	17-Oct-15		RWF31100	98			•	
e Formation - Retainin	g Structure for Slope TP_G	0	23-Feb-15		23-Feb-15			683			Site Formation - Retaining Struct	ure
itage 3			23-Feb-15		23-Feb-15			683			Stage 3	
Retaining Structure fo			23-Feb-15		23-Feb-15			683			Retaining Structure for Slope TP	G
	Possession of portion G		23-Feb-15				AD10200	683			<ul> <li>Possession of portion G</li> </ul>	
Formation - Slope Up	pgrading works		06-Jan-15		0			167	·			
Slope Feature - Slope	555-DIC170		06-Jan-15	22-Oct-14				167				_
	Implementation of TTA		06-Jan-15 06-Jan-15		02-May-15 19-Jan-15		TT30250, SUV	97 88				
SUW31000 SUW31050	Site Clearance and Tree Felling		19-Jan-15		05-Feb-15		TR10150, SU	77				-
SUW31100	Prepare Access Road		19-Jan-15		27-Jan-15		SUW31000, T	71				
SUW31150	Excavation of Soil (1,240m3)		31-Jan-15		17-Feb-15		SUW21000, S	71				-
SUW31200	Excavation of Rock Grade IV (350m3)		17-Feb-15		03-Mar-15		SUW31150, S	71				
SUW31250	Slope Works (Recompaction; Soil Nail 45 nr) and Drainage System		03-Mar-15		02-May-15		SUW31200	71				
Other Slope Features		1000	31-Jan-15	22-Oct-14	-			130				+
SUW41000	Hydroseeding 5SE-D/C152	72	31-Jan-15		07-May-15		SUW21000, S	163				÷
SUW45000	Hydroseeding 5SE-D/C150	72	31-Jan-15		07-May-15		SUW11000, S	359				+
SUW47000	Hydroseeding 5SE-D/C151	72	31-Jan-15		07-May-15		TPE31000, SU	97				1
SUW47500	Re-compaction, Fill and Hydroseeding 5SE-D/C149, 150 and 152	72	31-Jan-15		07-May-15		SUW11000, T	259				-
SUW54000	Drainage Hydroseeding and Erosion Control Mat 5SE-D/C16		08-Mar-18	22-Oct-14	13-Aug-18		SUW11000, B	130				
	P_A & Associated Works		11-Nov-14	11-Sep-14	14-Nov-15			265				
lage 3	70.4			11-Sep-14				265				
Slope Feature - Slope				11-Sep-14			TD10150 AD	265				
TPA31000	Prunning for tree transplanting in Portion X		11-Nov-14	11 0 14	06-Feb-15		TR10150, AD	250				T
TPA31050 TPA31100	Site Clearance and Tree Felling Evenuation of Soil (23.933m3)			11-Sep-14			TPA31040, TF TPA31030, TF					
TPA31100 TPA31150	Excavation of Soil (23,933m3) Excavation of Rock Grade IV (2,314m3)		03-Jun-15 05-Aug-15	11-Sep-14 11-Sep-14	05-Aug-15		TPA31030, TF TPA31100, TF	250 250				
TPA31150 TPA31200	Excavation of Rock Grade II/III (6,539m3)		28-Aug-15	-	14-Nov-15		TPA31100, 1P TPA31150	250				
	P_B & Associated Works		-	03-Sep-14				354				÷
age 3				03-Sep-14				354				÷
Slope Feature - Slope	TP_B			03-Sep-14				354				÷
TDD 21100	Excavation of Soil (49,155m3)			03-Sep-14			TPB31000, TF	250			4	
TPB31100	Excavation of Rock Grade IV (15,049m3)		18-Feb-16	03-Sep-14			TPB31100	250				
TPB31100 TPB31150	Excuvation of Rock Of add 1 v (15,049115)	29	02-Jun-16	03-Sep-14	08-Jul-16		TPB31150	354				1
TPB31150	Excavation of Rock II/III	28		03-Sep-14	19-Jul-16			308				÷
TPB31150 TPB31210 Formation - Slope TF		187	20-Oct-15									1
TPB31150 TPB31210 Formation - Slope TF age 3	Excavation of Rock II/III C & Associated Works	187 187	20-Oct-15	03-Sep-14	19-Jul-16			308				-
TPB31150 TPB31210 Formation - Slope TF tage 3 Slope Feature - Slope	Excavation of Rock II/III C & Associated Works TP_C	187 187 187	20-Oct-15 20-Oct-15	03-Sep-14 03-Sep-14	19-Jul-16 19-Jul-16			308				-
TPB31150 TPB31210 Formation - Slope TP tage 3 Slope Feature - Slope TPC31030	Excavation of Rock II/III C & Associated Works TP_C Site Clearance and Tree Felling	187 187 187 24	20-Oct-15 20-Oct-15 20-Oct-15	03-Sep-14 03-Sep-14 11-Sep-14	19-Jul-16 19-Jul-16 18-Nov-15		TPB31050, TF	308				
TPB31150 TPB31210 Formation - Slope TF tage 3 Slope Feature - Slope TPC31030 TPC31035	Excavation of Rock II/III C & Associated Works TP_C Site Clearance and Tree Felling G.I works	187 187 187 24 15	20-Oct-15 20-Oct-15 20-Oct-15 19-Nov-15	03-Sep-14 03-Sep-14 11-Sep-14 25-Oct-14	19-Jul-16           19-Jul-16           18-Nov-15           05-Dec-15	28-Oct-14	TPC31015, TF	308 308				
TPB31150 TPB31210 Formation - Slope TP tage 3 Slope Feature - Slope TPC31030 TPC31035 TPC31060	Excavation of Rock II/III C & Associated Works TP_C Site Clearance and Tree Felling G.I works Excavation of Soil (12,000m3)	187           187           187           24           15           24	20-Oct-15 20-Oct-15 20-Oct-15 19-Nov-15 18-Jan-16	03-Sep-14 03-Sep-14 11-Sep-14 25-Oct-14 03-Sep-14	19-Jul-16           19-Jul-16           18-Nov-15           05-Dec-15           17-Feb-16	28-Oct-14	TPC31015, TF TPC31030, TF	308 308 308				
TPB31150 TPB31210 Pormation - Slope TP itage 3 Slope Feature - Slope TPC31030 TPC31035 TPC31060 TPC31100	Excavation of Rock II/III C & Associated Works  TP_C  Site Clearance and Tree Felling G.I works Excavation of Soil (12,000m3) Excavation of Rock II/III (12,964m3)	187           187           187           24           15           24           115	20-Oct-15 20-Oct-15 20-Oct-15 19-Nov-15 18-Jan-16 18-Feb-16	03-Sep-14           03-Sep-14           11-Sep-14           25-Oct-14           03-Sep-14           03-Sep-14	19-Jul-16           19-Jul-16           18-Nov-15           05-Dec-15           17-Feb-16           19-Jul-16	28-Oct-14	TPC31015, TF	308 308 308 308 308				
TPB31150 TPB31210 Pormation - Slope TP itage 3 Slope Feature - Slope TPC31030 TPC31035 TPC31060 TPC31100 (Formation - Slope TP	Excavation of Rock II/III C & Associated Works TP_C Site Clearance and Tree Felling G.I works Excavation of Soil (12,000m3)	187           187           187           24           15           24           115           145	20-Oct-15 20-Oct-15 20-Oct-15 19-Nov-15 18-Jan-16 18-Feb-16 24-Nov-14	03-Sep-14           03-Sep-14           11-Sep-14           25-Oct-14           03-Sep-14           03-Sep-14           03-Sep-14	19-Jul-16           19-Jul-16           18-Nov-15           05-Dec-15           17-Feb-16           19-Jul-16           13-Jun-15	28-Oct-14	TPC31015, TF TPC31030, TF	308 308 308 308 308 39				
TPB31150 TPB31210 a Formation - Slope TF Stage 3 Slope Feature - Slope TPC31030 TPC31035 TPC31060 TPC31100 a Formation - Slope TF Stage 3	Excavation of Rock II/III C & Associated Works  TP_C  Site Clearance and Tree Felling G.I works Excavation of Soil (12,000m3) Excavation of Rock II/III (12,964m3)  P_D & Associated Works	187           187           187           24           15           24           115           145	20-Oct-15 20-Oct-15 20-Oct-15 19-Nov-15 18-Jan-16 18-Feb-16 24-Nov-14	03-Sep-14           03-Sep-14           11-Sep-14           25-Oct-14           03-Sep-14           03-Sep-14           11-Sep-14           11-Sep-14           11-Sep-14           11-Sep-14	19-Jul-16           19-Jul-16           18-Nov-15           05-Dec-15           17-Feb-16           19-Jul-16           13-Jun-15           13-Jun-15	28-Oct-14	TPC31015, TF TPC31030, TF	308 308 308 308 308 39 39				
TPB31150 TPB31210 Pormation - Slope TP itage 3 Slope Feature - Slope TPC31030 TPC31035 TPC31060 TPC31060 Formation - Slope TP itage 3 Slope Feature - Slope	Excavation of Rock II/III C & Associated Works  TP_C  Site Clearance and Tree Felling G.I works Excavation of Soil (12,000m3) Excavation of Rock II/III (12,964m3)  D & Associated Works  TP_D	187           187           187           24           15           24           15           24           15           24           15           24           15           24           15           24           15           24           15           24           15           24           15           145           145	20-Oct-15 20-Oct-15 20-Oct-15 19-Nov-15 18-Jan-16 18-Feb-16 24-Nov-14 24-Nov-14 24-Nov-14	03-Sep-14           03-Sep-14           11-Sep-14           25-Oct-14           03-Sep-14           03-Sep-14           11-Sep-14           11-Sep-14           11-Sep-14           11-Sep-14           11-Sep-14	19-Jul-16         19-Jul-16         18-Nov-15         05-Dec-15         17-Feb-16         19-Jul-16         13-Jun-15         13-Jun-15	28-Oct-14	TPC31015, TF TPC31030, TF TPC31060, TF	308 308 308 308 308 39 39 39 39				si
TPB31150 TPB31210 Formation - Slope TF tage 3 Slope Feature - Slope TPC31030 TPC31030 TPC31060 TPC31000 Formation - Slope TF tage 3 Slope Feature - Slope TPD31025	Excavation of Rock II/III C & Associated Works  TP_C  Site Clearance and Tree Felling G.I works Excavation of Soil (12,000m3) Excavation of Rock II/III (12,964m3)  P_D & Associated Works  TP_D  Site Clearance and Tree Felling	187         187         187         24         15         24         15         24         15         24         15         24         15         24         15         24         15         24         15         24         145         145         24	20-Oct-15 20-Oct-15 20-Oct-15 19-Nov-15 18-Jan-16 18-Feb-16 24-Nov-14 24-Nov-14 24-Nov-14	03-Sep-14           03-Sep-14           11-Sep-14           25-Oct-14           03-Sep-14           03-Sep-14           11-Sep-14           11-Sep-14           11-Sep-14           11-Sep-14	19-Jul-16           19-Jul-16           18-Nov-15           05-Dec-15           17-Feb-16           19-Jul-16           13-Jun-15           13-Jun-15           22-Dec-14	28-Oct-14	TPC31015, TF TPC31030, TF TPC31060, TF TR10150, TPI	308 308 308 308 308 39 39 39 39				Si
TPB31150 TPB31210 a Formation - Slope TF Stage 3 Slope Feature - Slope TPC31030 TPC31035 TPC31060 TPC31100 b Formation - Slope TF Stage 3 Slope Feature - Slope TPD31025 TPD31100	Excavation of Rock II/III  C & Associated Works  TP_C  Stite Clearance and Tree Felling G.I works Excavation of Soil (12,000m3) Excavation of Rock II/III (12,964m3)  D & Associated Works  TP_D  Stite Clearance and Tree Felling Excavation of Soil (4,570m3)	187         187         187         24         15         24         15         24         15         24         15         24         15         24         15         24         15         24         15         24         12	20-Oct-15 20-Oct-15 19-Nov-15 18-Jan-16 18-Feb-16 24-Nov-14 24-Nov-14 24-Nov-14 14-Jan-15	03-Sep-14           03-Sep-14           11-Sep-14           25-Oct-14           03-Sep-14           03-Sep-14           11-Sep-14           11-Sep-14           11-Sep-14           11-Sep-14           11-Sep-14	19-Jul-16           19-Jul-16           18-Nov-15           05-Dec-15           17-Feb-16           19-Jul-16           13-Jun-15           13-Jun-15           22-Dec-14           28-Jan-15	28-Oct-14	TPC31015, TF TPC31030, TF TPC31060, TF TPC31060, TF TR10150, TPI TPD31025, PS	308           308           308           308           308           308           308           309           39           39           39           39           39           39           39           39           39           39           39				Sit
TPB31150 TPB31210 e Formation - Stope TF Stage 3 Stope Feature - Stope TPC31030 TPC31030 TPC31060 TPC31000 e Formation - Stope TF Stage 3 Stope Feature - Stope TPD31025	Excavation of Rock II/III C & Associated Works  TP_C  Site Clearance and Tree Felling G.I works Excavation of Soil (12,000m3) Excavation of Rock II/III (12,964m3)  P_D & Associated Works  TP_D  Site Clearance and Tree Felling	187         187         187         24         15         24         15         24         15         24         15         24         15         24         15         24         15         24         15         24         12	20-Oct-15 20-Oct-15 20-Oct-15 19-Nov-15 18-Jan-16 18-Feb-16 24-Nov-14 24-Nov-14 24-Nov-14	03-Sep-14           03-Sep-14           11-Sep-14           25-Oct-14           03-Sep-14           03-Sep-14           11-Sep-14           11-Sep-14           11-Sep-14           11-Sep-14           11-Sep-14	19-Jul-16           19-Jul-16           18-Nov-15           05-Dec-15           17-Feb-16           19-Jul-16           13-Jun-15           13-Jun-15           22-Dec-14	28-Oct-14	TPC31015, TF TPC31030, TF TPC31060, TF TR10150, TPI	308           308           308           308           308           308           308           309           39           39           39           39           39           39           39           39           39           39           39				<sup>1</sup> Site

Page: 3

	中國路稿 CRBC Ka	iden 基利
CRBC	- KADEN Joint	Venture
Jan	2015 Feb	Mar
Method Sta	tement Submission and Approv	al for piling works
		Method Sta
	Transplant existing tre	es
tion of RW_B up to a	pprox +6.0 mPD	Predrill
ttion		
all Construction		
xcavation of Soil (5,4	00m3)	
Acavation of 50h (5,4	001115)	
P_G		
Implementet	on of TTA	Slope Feature
Implementat	Site Clearance and Tree F	elling
Pre	pare Access Road	
	Excavation	of Soil (1,240m3) Excavation of Rock Grade IV (
		Prunnning for tree transplanting it
e and Tree Felling	cavation of Soil (4,570m3)	
		k Grade IV (999m3)

Page: 4


Activity ID		Activity Name	Origir Durati	al BL1 Early Start	Actual Start	BL1 Finish	Actual Finish	Predecessors	Total Float	2014 Nov	Dec	
	Stage 3		721	08-Sep-14	29-Aug-14	04-Nov-16	<u> </u>		168			
	Temporary Works Des	sign Submission and Approval	30	08-Sep-14	29-Aug-14	09-Oct-14			121		Temporary Works Design Subm	ission and Approv
	TPE11000	Haul road design submission and approval	30	08-Sep-14	29-Aug-14	09-Oct-14		CD10110	121		Haul road design submission an	d approval
	Slope Feature - Slope	TP_E at Toll Control Building Area	460	) 28-Jan-15	01-Sep-14	04-Nov-16			128			-
	TPE31100	Excavation of Soil (Max. 200m3/n/d; 13,958m3)	72	28-Jan-15	01-Sep-14	04-May-15		TPE21000, TF	128			1
	TPE31150	Excavation of Rock Grade IV ( 55m3/n/d; 2,810m3)	44	13-Mar-15	01-Sep-14	12-May-15		TPE31100, TF	128			
	TPE31200	Excavation of Rock Grade III ( 45m3/n/d; 17,388m3)	129	12-May-15	01-Sep-14	29-Oct-15		TPE31150	128			
	TPE31250	Excavation of Rock Grade II (35m3/n/d; 85,388m3)	337	24-Aug-15	02-Sep-14	04-Nov-16		TPE31200	128			
	Slope Feature - Slope	TP_E Remaing Section	81	02-May-15	31-Oct-14	18-Sep-15			149	•		1
	TPE41020	Translocation of Pitcher Plants	67	02-May-15	31-Oct-14	29-Jul-15	17-Nov-14	TR10200, TPE				
	TPE41100	Excavation of Soil (Max. 200m3/n/d; 12,159m3)	40	29-Jul-15		18-Sep-15		TPE21000, TF	149			
	Site Formation - Natural	Terrain Hazard Mitigation Measures	351	18-Oct-14	17-Oct-14	29-Oct-15			36			
	Stage 3		351	18-Oct-14	17-Oct-14	29-Oct-15			36			
	Method Statement Su	bmission and Approval	46	18-Oct-14	17-Oct-14	29-Nov-14			172			•
	NTH21000	Method Statement Submission and Approval for NTH	45	18-Oct-14	17-Oct-14	29-Nov-14		NTH11000	34		1	
	NTH21050	Method Statement Submission and Approval for Flexible Barrier	45	18-Oct-14	18-Oct-14	29-Nov-14		NTH21000	186			Method Statem
	Natural Terrain Haraze	I Mitigation Measures	211	29-Nov-14		29-Oct-15			27			÷
	NTH31000	Install Flexible Barrier along Slope TP_A and TP_D -for Underpass Construction	96	14-Jan-15		19-May-15		NTH21050, N	143			Ļ
	NTH31050	Natural Terrain Harazd Mitigation Measures - Rock/Boulder Stabilization Works	200	29-Nov-14		29-Oct-15		NTH11000, N	27			
	Vehicular Underpass TN		162	17-Nov-14	11-Sep-14	08-May-15			116		-	
	Stage 3		162	2 17-Nov-14	11-Sep-14	08-May-15			116			-
	Blasting Related Sub	mission	160	17-Nov-14		08-May-15			122		*	
	Blasting Permit Ap	plication	160	) 17-Nov-14		08-May-15			87		*	
	UDP14050	Prepare and Submission of Method Statement for Blasting	70	17-Nov-14		24-Jan-15		UDP14000, P	87		1	:
	UDP14100	Review and Approval of CBAR by MinesD	90	05-Feb-15		08-May-15		UDP15000, U	87		1	+
	Temporary Works I	Design Submission and Approval	90	03-Dec-14		04-Mar-15			192		*	-
	UDP16000	Geotechnical design and temporary works design for tunnel excavation works	90	03-Dec-14		04-Mar-15		CD10110, UD	192		L	
	Method Statment	Submission and Approval	60	08-Dec-14		04-Feb-15			89		+	
	UDP15000	Method statement for tunnel works	60	08-Dec-14		04-Feb-15		CD10110	89			
	UDP15050	Geotechnical Risk Management Plan (GRMP) for Tunnel Works	60	08-Dec-14		04-Feb-15		CD10110	89			
	Underpass Excavatio	n from West Portal	60	08-Dec-14	11-Sep-14	18-Feb-15			168			<del>                                     </del>
	Preparation Works		60	08-Dec-14	11-Sep-14	18-Feb-15			168			<del>                                     </del>
	UDP15250	G.I works(PAIB-01,PAIB-02,PADH-3,11&12)	60	08-Dec-14	11-Sep-14	18-Feb-15		UDP15000	168			;
	Sewer Culverts		188	22-Dec-14		31-Jul-15			57		7	
	Sewer Culvert 1, 2 and 3		188	22-Dec-14		31-Jul-15			57		7	
	Sewer Culvert 1		188	22-Dec-14		31-Jul-15			57		÷	
	CUL10150	Construct Culvert 1 - MH5 (Bay 14), Bay 13, Bay 12 and MH4 (Bay 11)		) 22-Jan-15		22-Jul-15		CUL10000, C	57			
	CUL10200	Construct Culvert 1 - Bay 8, Bay 9 and Bay 10	140	22-Dec-14		14-May-15		CUL10050	65			:
	CUL10250	Prepare and implement TTA - Slip Rd LFR to LMR only	7			08-Jan-15		CUL10850	76			Prepar
	CUL10300	Construct Culvert 1 - Bay 5, FC1 (Bay 4), Bay 3 and Bay 2	160	23-Feb-15		31-Jul-15		CUL10250, C	76			
	CUL10350	Construct Culvert 1 - Bay 1B, Bay 1A and MH2 including demolition of existing box culvert		08-Jan-15		17-Jun-15		CUL10250	76			<u>.                                    </u>
										l :	11	

RB	中國路橋 CRBC Ka	den 基利
CRBC	- KADEN Joint	Venture
Jan	2015 Feb	Mar
roval		
Method Statemen	Submission and Approval Submission and Approval for N d Approval for Flexible Barrier	ΥТΗ
	Prepare and Submission	of Method Statement for Blasting
		Temporary Works Design Submi Geotechnical design and ten
	Method Statment Submis Method statement for tunr Geotechnical Risk Manag	
Underpass Excava     Preparation Work		(PAIB-01,PAIB-02,PADH-3,11&
	- U.I WOIKS	(rAID-01,rAID-02,rADII-3,11&
pare and implement	TTA - Slip Rd LFR to LMR only	



# Appendix E


# **Monitoring Locations / Sensitive Receivers for the Contract**




**AUES** 

Air Quality Monitoring Location







### **Retaining wall**

### **Retaining Wall F**



Location of the Retaining Wall F

## Retaining Wall B



Location of the Retaining Wall B



Appendix F

**Event and Action Plan** 

 $Z:\label{eq:list} Z:\label{eq:list} Z:\label{eq:list} Z:\label{eq:list} S00715(HY-2013_{12})\label{eq:list} S00\label{eq:list} S00715(HY-2013_{12})\label{eq:list} S00715(HY$ 



### **Event and Action Plan for Air Quality**

EVENT		ACTION		
Action Level	ET <sup>(1)</sup>	IEC <sup>(1)</sup>	SOR <sup>(1)</sup>	Contractor(s)
Exceedance recorded	<ol> <li>Identify the source.</li> <li>Repeat measurements to confirm findings. If two consecutive measurements exceed Action Level, the exceedance is then confirmed.</li> <li>Inform the IEC and the SOR</li> <li>Investigate the cause of exceedance and check Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>If the exceedance is confirmed to be Project related after investigation, increase monitoring frequency to daily.</li> <li>Discuss with the IEC and the Contractor on remedial actions required.</li> <li>If exceedance continues, arrange meeting with the IEC and the SOR.</li> <li>If exceedance stops, cease</li> </ol>	<ol> <li>Check monitoring data submitted by the ET.</li> <li>Check the Contractor's working method.</li> <li>If the exceedance is confirmed to be Project related after investigation, discuss with the ET and the Contractor on possible remedial measures.</li> <li>Advise the SOR on the effectiveness of the proposed remedial measures.</li> <li>Supervisor implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify the Contractor.</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Rectify any unacceptable practice.</li> <li>Amend working methods if appropriate</li> <li>If the exceedance is confirmed to be Project related, submit proposals for remedial actions to IEC within 3 working days of notification</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate.</li> </ol>
<i>Limit Level</i> Exceedance recorded	<ol> <li>Identify the source.</li> <li>Repeat measurement to confirm finding. If two consecutive measurements exceed Limit Level, the exceedance is then confirmed.</li> <li>Inform the IEC, the SOR, the DEP and the Contractor.</li> <li>Investigate the cause of exceedance and check Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>If the exceedance is confirmed to be Project related after investigation, increase monitoring frequency to daily.</li> <li>Carry out analysis of the Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>Arrange meeting with the IEC and the SOR to discuss the remedial actions to be taken.</li> <li>Assess effectiveness of the Contractor's remedial actions and keep the IEC, the DEP and the SOR informed of the results.</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by the ET.</li> <li>Check Contractor's working method.</li> <li>If the exceedance is confirmed to be Project related after investigation, discuss with the ET and the Contractor on possible remedial measures.</li> <li>Advise the SOR on the effectiveness of the proposed remedial measures.</li> <li>Supervisor implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify the Contractor.</li> <li>If the exceedance is confirmed to be Project related after investigation, in consultation with the IEC, agree with the Contractor on the remedial measures to be implemented.</li> <li>Ensure remedial measures are properly implemented.</li> <li>If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.</li> </ol>	<ul> <li>action to avoid further exceedance.</li> <li>2 If the exceedance is confirmed to be Project related after investigation, submit proposals for remedial actions to IEC within 3 working days of notification.</li> <li>3 Implement the agreed proposals.</li> <li>4 Amend proposal if appropriate.</li> <li>5 Stop the relevant activity of works as determined by the SOR until the exceedance is abated.</li> </ul>



EVENT		ACT	<b>FION</b>	
ACTION LEVEL	ЕТ	IEC	ER	Contractor
Design Check	• Check final design conforms to the requirements of EP and prepare report.	<ul> <li>Check report.</li> <li>Recommend remedial design if necessary</li> </ul>	• Undertake remedial design if necessary	
Non- conformity on one occasion	<ul> <li>Identify Source</li> <li>Inform IEC and ER</li> <li>Discuss remedial actions with IEC, ER and Contractor</li> <li>Monitor remedial actions until rectification has been completed</li> </ul>	<ul> <li>Check report</li> <li>Check Contractor's working method</li> <li>Discuss with ET and Contractor on possible remedial measures</li> <li>Advise ER on effectiveness of proposed remedial measures.</li> <li>Check implementation of remedial measures</li> </ul>	<ul> <li>Notify Contractor</li> <li>Ensure remedial measures are properly implemented</li> </ul>	<ul> <li>Amend working methods</li> <li>Rectify damage and undertake any necessary replacement</li> </ul>
Repeated Non- conformity	<ul> <li>Identify Source</li> <li>Inform IEC and ER</li> <li>Increase monitoring frequency</li> <li>Discuss remedial actions with IEC, ER and Contractor</li> <li>Monitor remedial actions until rectification has been completed</li> <li>If nonconformity stops, cease additional monitoring</li> </ul>	<ul> <li>Check monitoring report</li> <li>Check Contractor's working method</li> <li>Discuss with ET and Contractor on possible remedial measures</li> <li>Advise ER on effectiveness of proposed remedial measures</li> <li>Supervise implementation of remedial measures</li> </ul>	<ul> <li>Notify Contractor</li> <li>Ensure remedial measures are properly implemented</li> </ul>	<ul> <li>Amend working methods</li> <li>Rectify damage and undertake any necessary replacement</li> </ul>

## Event and Action Plan for Landscape and Visual Impact

Action Level	ЕТ	IC (E)	ER	Contractor
Non- conformity on one occasion	<ol> <li>Identify Source</li> <li>Inform the IEC and the ER</li> <li>Discuss remedial actions with the IEC, the ER and the Contractor</li> <li>Monitor remedial actions until rectification has been completed</li> </ol>	<ol> <li>Check report</li> <li>Check the Contractor's working method</li> <li>Discuss with the ET and the Contractor on possible remedial measures</li> <li>Advise the ER on effectiveness of proposed remedial measures.</li> <li>Check implementation of remedial measures.</li> </ol>	<ol> <li>Notify Contractor</li> <li>Ensure remedial measures are properly implemented</li> </ol>	<ol> <li>Amend working methods</li> <li>Rectify damage and undertake any necessary replacement</li> </ol>
Repeated Non- conformity	<ol> <li>Identify Source</li> <li>Inform the IC(E) and the ER</li> <li>Increase monitoring frequency</li> <li>Discuss remedial actions with the IC(E), the ER and the Contractor</li> <li>Monitor remedial actions until</li> <li>rectification has been completed</li> <li>If exceedance stops, cease additional monitoring</li> </ol>	<ol> <li>Check monitoring report</li> <li>Check the Contractor's working method</li> <li>Discuss with the ES and the Contractor on possible remedial measures</li> <li>Advise the ER on effectiveness of proposed remedial measures</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol> <li>Notify the Contractor</li> <li>Ensure remedial measures are properly implemented</li> </ol>	<ol> <li>Amend working methods</li> <li>Rectify damage and undertake any necessary replacement</li> </ol>

## **Event / Action Plan for Cultural Heritage**

Note:

Contract No. HY/2013/12

ET - Environmental Specialist, IEC - Independent Environmental Checker, ER - Engineer's Representative



Action Level	ET	IEC	ER	Contractor
Non- conformity on one occasion	<ul> <li>Identify Source</li> <li>Inform the IEC and the ER</li> <li>Discuss remedial actions with the IEC, the ER and the Contractor</li> <li>Monitor remedial actions until rectification has been completed</li> </ul>	<ul> <li>Check report</li> <li>Check the Contractor's working method</li> <li>Discuss with the ET and the Contractor on possible remedial measures</li> <li>Advise the ER on effectiveness of proposed remedial measures.</li> <li>Check implementation of remedial measures.</li> </ul>	<ul> <li>Notify Contractor</li> <li>Ensure remedial measures are properly implemented</li> <li>Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the works in the case of a serious nonconformity until situation rectified.</li> </ul>	<ul> <li>Amend working methods</li> <li>Rectify damage and undertake any necessary replacement</li> </ul>
Repeated Non conformity	<ul> <li>Identify Source</li> <li>Inform the IC(E) and the ER</li> <li>Increase monitoring frequency</li> <li>Discuss remedial actions with the</li> <li>IC(E), the ER and the Contractor</li> <li>Monitor remedial actions until rectification has been completed</li> <li>If exceedance stops, cease additional monitoring</li> </ul>	<ul> <li>Check monitoring report</li> <li>Check the Contractor's working method</li> <li>Discuss with the ES and the Contractor on possible remedial measures</li> <li>Advise the ER on effectiveness of proposed remedial measures</li> <li>Supervise implementation of remedial measures</li> </ul>	<ul> <li>Notify the Contractor</li> <li>Ensure remedial measures are properly implemented</li> <li>Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the works in the case of a serious nonconformity until situation rectified.</li> </ul>	<ul> <li>Amend working methods</li> <li>Rectify damage and undertake any necessary replacement</li> </ul>

### **Event / Action Plan for General Ecology**

Note: ET – Environmental Specialist, IC(E) – Independent Checker (Environmental), ER – Engineer's Representative

Parameter	Measurement	Action				
Oxygen	< 19%	- Ventilate to restore oxygen to > 19%				
	< 18%	- Stop work				
		- Evacuate personnel / prohibit entry				
		- Increase ventilation to restore to > 19%				
Methane	> 10% LEL (> 0.5% v/v)	- Prohibit hot work				
		- Ventilate to restore methane to < 10% LEL				
	> 20% LEL (>1% v/v)	- Stop work				
		- Evacuate personnel / prohibit entry				
		- Increase ventilation to restore to < 10%				
Carbon Dioxide	> 0.5%	- Ventilate to restore oxygen to $< 0.5\%$				
	> 1.5%	- Stop work				
		- Evacuate personnel / prohibit entry				
		- Increase ventilation to restore to $< 0.5\%$				

### Actions in the Event of Landfill Gas being Detected in Excavation / Confined Area


**AUES** 




# Appendix G

# Landfill Gas Monitoring Graphical Plots











# Appendix H

# Waste Flow Table

 $Z: \label{eq:loss2014} CS00715 (HY-2013_{12}) \\ 600 \ Quaterly EM&A \ Report \\ 1st \ (Nov \ 14 - Jan \ 15) \\ R0067v2. \\ docx \ Report \\ loss \ Report \\ Report \\ loss \ Report \\ Report \ Report \\ loss \ Report \\ Report \ Report \\ loss \$ 

		Annual Quanti	ties of Inert C8	D Materials Ge	nerated Month	ly	Ann	ual Quantities o	of C&D Wastes	Generated Mor	<u>ithly</u>
Month	Total Quantity Generated	Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill Imported Fill		Metals	Paper / cardboard packaging	Plastics (see note 2)	Chemical Waste	Others (general refuse)
	(in `000m <sup>3</sup> )	(in `000m <sup>3</sup> )	(in `000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in `000m <sup>3</sup> )	(in `000kg)	(in `000kg)	(in `000kg)	(in '000kg)	(in `000m <sup>3</sup> )
Jan	-	-	-	-		-	-	-	-	-	-
Feb	-	-	-	-		-	-	-	-	-	-
Mar	-	-	-	-		-	-	-	-	-	-
Apr	-	-	-	-		-	-	-	-	-	-
May	-	-	-	-		-	-	-	-	-	-
June	-	-	-	-		-	-	-	-	-	-
Sub-total	-	-	-	-		-	-	-	-	-	-
July	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Aug	3.000	0.000	3.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Sept	14.367	0.000	5.000	0.882	8.485	0.000	0.000	0.000	0.000	0.000	0.000
Oct	61.302	0.000	8.890	14.386	37.887	0.000	0.000	0.000	0.000	0.000	0.139
Nov	63.963	0.000	6.351	13.728	43.868	0.000	0.000	0.000	0.000 0.000		0.016
Dec	41.646	0.000	10.145	16.525	14.954	0.000	0.000	0.000	0.000 0.000 0.000		0.022
Total	184.278	0.000	33.386	45.521	105.194	0.000	0.000	0.000	0.000	0.000	0.177

#### Monthly Summary Waste Flow Table for 2014 (year)

Notes:

1 The waste flow table shall also include C&D materials that are specified in the contract to be imported for use at the Site.

2 Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

3 Broken concrete for recycling into aggregates.

### Monthly Waste Flow Table

		Annual Quanti	ties of Inert C8	D Materials Ge	nerated Month	ly	Ann	ual Quantities o	of C&D Wastes	Generated Mor	nthly.
Month	Total Quantity Generated	Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / cardboard packaging	Plastics (see note 2)	Chemical Waste	Others (general refuse)
	(in `000m <sup>3</sup> )	(in `000m <sup>3</sup> )	(in `000m <sup>3</sup> )	(in `000m <sup>3</sup> )	(in `000m <sup>3</sup> )	(in `000m <sup>3</sup> )	(in `000kg)	(in '000kg)	(in `000kg)	(in `000kg)	(in '000m <sup>3</sup> )
Jan	32.796	0.000	9.968	17.144	5.664	0	0.000	0.000	0.000	0.000	0.02
Feb	-	-	-	-		-	-	-	-	-	-
Mar	-	-	-	-		-	-	-	-	-	-
Apr	-	-	-	-		-	-	-	-	-	-
May	-	-	-	-		-	-	-	-	-	-
June	-	-	-	-		-	-	-	-	-	-
Sub-total	-	-	-	-		-	-	-	-	-	-
July	-	-	-	-		-	-	-	-	-	-
Aug	-	-	-	-		-	-	-	-	-	-
Sept	-	-	-	-		-	-	-	-	-	-
Oct	-	-	-	-		-	-	-	-	-	-
Nov	-	-	-	-		-	-			-	-
Dec	-	-	-	-		-	-	-	-	-	-
Total	32.796	0.000	9.968	17.144	5.664	0.000	0.000	0.000	0.000	0.000	0.020

#### Monthly Summary Waste Flow Table for 2015 (year)

Notes:

1 The waste flow table shall also include C&D materials that are specified in the contract to be imported for use at the Site.

2 Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

3 Broken concrete for recycling into aggregates.



# Appendix I

Implementation Schedule for Environmental Mitigation Measures

EIA	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation	Relevant Standard or	Implementation Stages			Status *
reference	reference		g	Agent	Requirement	D	С	0	
4.8.1	3.8	An effective watering programme of twice daily watering with complete coverage, is estimated to reduce by 50%. This is recommended for all areas in order to reduce dust levels to a minimum;	All areas / throughout construction period	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		~
4.8.1	3.8	Watering of the construction sites in Lantau for 8 times/day and in Tuen Mun for 12 times/day to reduce dust emissions by 87.5% and 91.7% respectively and shall be undertaken.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		<>
4.8.1	3.8	The Contractor shall, to the satisfaction of the Engineer, install effective dust suppression measures and take such other measures as may be necessary to ensure that at the Site boundary and any nearby sensitive receiver, dust levels are kept to acceptable levels.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		~
4.8.1	3.8	The Contractor shall not burn debris or other materials on the works areas.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		$\checkmark$
4.8.1	3.8	In hot, dry or windy weather, the watering programme shall maintain all exposed road surfaces and dust sources wet.	All unpaved haul roads / throughout construction period in hot, dry or windy weather	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		<>
4.8.1	3.8	Where breaking of oversize rock/concrete is required, watering shall be implemented to control dust. Water spray shall be used during the handling of fill material at the site and at active cuts, excavation and fill sites where dust is likely to be created.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		<>
4.8.1	3.8	Open dropping heights for excavated materials shall be controlled to a maximum height of 2m to minimise the fugitive dust arising from unloading.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		$\checkmark$

reference	reference			g Agent	Requirement	D	С	0	
EIA	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation	Relevant Standard or	Imp	lementation Stages		Status
Ecology									
11.8	Section 9	EM&A in the form of audit of the mitigation measures	All areas / throughout construction period	Highways Department	EIAO-TM		Y		$\checkmark$
EIA reference	Manual reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Standard or Requirement	D	Stages C	0	
Cultural I	Heritage EM&A				Relevant	Imp	lement		Status
			/ throughout construction period		Manual				
4.11	Section 3	EM&A in the form of 1 hour and 24 hour dust monitoring and site audit	All representative existing ASRs	Contractor	EM&A		Y		$\checkmark$
4.8.1	3.8	All stockpiles of aggregate or spoil shall be enclosed or covered and water applied in dry or windy condition.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		$\checkmark$
4.8.1	3.8	Areas of exposed soil shall be minimized to areas in which works have been completed shall be restored as soon as is practicable.	All exposed surfaces / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		$\checkmark$
4.8.1	3.8	No earth, mud, debris, dust and the like shall be deposited on public roads. Wheel washing facility shall be usable prior to any earthworks excavation activity on the site.	construction period	Contractor	TMEIA Avoid dust generation		Y		√
4.8.1	3.8	Materials having the potential to create dust shall not be loaded to a level higher than the side and tail boards, and shall be covered by a clean tarpaulin. The tarpaulin shall be properly secured and shall extend at least 300mm over the edges of the side and tail boards.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		~
4.8.1	3.8	During transportation by truck, materials shall not be loaded to a level higher than the side and tail boards, and shall be dampened or covered before transport.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		$\checkmark$

7.13#	6.3, 6.5#	Fencing or other physical barriers for protection of Pitcher Plant around Zones 8, 9 and 10 and the	Tuen Mun Area 46 shrubland/ Detailed/ Prior	Design Consultant/	TMEIA	Y	Y		$\checkmark$
7.13	6.5	temporary nursery site Audit Pitcher Plant protection measures	to construction Tuen Mun Area 46	Contractor Contractor	TMEIA		Y		$\checkmark$
7.13	6.5	The loss of habitat shall be supplemented by enhancement planting in accordance with the landscape mitigation schedule.	All areas / As soon as accessible	Contractor	TMEIA		Y		✓
7.13	6.5	Spoil heaps shall be covered at all times.	All areas / Throughout construction period	Contractor	TMEIA		Y		$\checkmark$
7.13	6.5	Avoid damage and disturbance to the remaining and surrounding natural habitat	All areas / Throughout construction period	Contractor	TMEIA		Y		$\checkmark$
7.13	6.5	Placement of equipment in designated areas within the existing disturbed land	All areas / Throughout construction period	Contractor	TMEIA		Y		$\checkmark$
7.13	6.5	Disturbed areas to be reinstated immediately after completion of the works.	All areas / Throughout construction period	Contractor	TMEIA		Y		$\checkmark$
7.13	6.5	Construction activities should be restricted to the proposed works boundary	All areas / Throughout construction	Contractor	TMEIA		Y		$\checkmark$
Landfill (	Gas Hazaro	l Assessment							
EIA	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation	Relevant Standard or	Imp	lement Stages		Status
reference	reference		Location/ Timing	Agent	Requirement	D	С	0	Status
14.12.2	14.2	<u>Appointment of Safety Officer</u> Appoint a properly trained safety officer and provide with appropriate equipment to measure and monitor	Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment		Y		$\checkmark$
		LFG hazard. The monitoring frequency and areas to be monitored should be set down prior to commencement of ground-works either by the Safety Officer or an approved and appropriately qualified person.			Guidance Note				

14.12.2	-	Staff should receive appropriate training on working in areas susceptible to landfill gas, fire and explosion hazards. Excavation procedures and code of practice should be implemented.Safety Measures – Welding, Flame- Cutting and Hot works Hot works should be confined to open areas away	Construction Stage	Contractor	Landfill Gas Hazard Assessment Guidance Note EPD/TR8/97 - Landfill Gas Hazard	Y	✓
		from any trench or excavation. Should hot works must be carried out in trenches or confined space, "permit to work" procedures should be followed.			Assessment Guidance Note	V	
14.12.2	-	<u>Safety Measures – Enclosed Spaces</u> Site offices or buildings located within PPV Landfill Consultation Zone which have the capacity to accumulate landfill gas, then they should either be located in an area which has been proven to be free of landfill gas; or be raised clear of the ground by a minimum of 500mm.	Site office, building, tunnel, subway, confined area / Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note	Y	v
14.12.2	-	<u>Safety Measures – Electrical Equipment</u> Any electrical equipment, such as motors and extension cords, should be intrinsically safe.	Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note	Y	~
14.12.2	-	<u>Safety Measures – Piping</u> During piping assembly or conduiting construction, all valves/seals should be closed immediately after installation. As construction progresses, all valves/seals should be closed as installed to prevent the migration of gases through the pipeline/conduit. All piping/conduiting should be capped at the end of each working day.	Services & utilities / Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note	Y	$\checkmark$
14.12.2	-	<u>Safety Measures – Fire Safety</u> Adequate fire safety equipments should be provided on site. Workers and visitors should be notified of the potential fire hazards. Safety notices should be	Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment	Y	$\checkmark$

		posted around the site warning the anger and potential hazards.			Guidance Note			
14.12.1	-	<u>Safety Measures – Confined Spaces</u> Precautionary measures should include ensuring that staff members are aware of the potential hazards of working in confined spaces, and that appropriate monitoring procedures are in place to prevent hazards in confined spaces.	Confined space / Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note		Y	$\checkmark$
14.12.1	-	<u>Monitoring</u> Periodically during ground-works within the Consultation Zone, the works area should be monitored for methane, carbon dioxide and oxygen using appropriately calibrated portable gas detection equipment. Depending on the results of the measurements, actions required will vary. As a minimum these should encompass those actions specified in Table 14.8 of the EIA Report or Table 14.1 of the EM&A Manual.	Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note		Y	✓
Landscan	e and Visu	ดไ						
EIA	e and Visu EM&A Manual		Location/Timing	Implementation	Relevant Standard or	Imp	lement: Stages	Status
-	1	al Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp D		Status
EIA	EM&A Manual		Location/Timing All areas/detailed design/ during construction		Standard or	-	Stages	Status

10.0	7.6	transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme (CM2)	construction	Contractor	TMEIA	Y	Y		
10.9	7.6	Hillside and roadside screen planting to proposed roads, associated structures and slope works (CM3)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	IMEIA	1	1		·
10.9	7.6	Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone) (CM4)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y		$\checkmark$
10.9	7.6	Screening of construction works by hoardings around works area in visually unobtrusive colours, to screen works (CM5)	All areas/detailed design/ during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		~
10.9	7.6	Control night-time lighting and glare by hooding all lights (CM6)	All areas/detailed design/ during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		~
10.9	7.6	Ensure no run-off into water body adjacent to the Project Area (CM7)	All areas/detailed design/ during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		$\checkmark$
10.9	7.6	Avoidance of excessive height and bulk of buildings and structures (CM8)	All areas/detailed design/ during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		$\checkmark$
10.9	7.6	Recycle/Reuse all felled trees and vegetation, e.g. mulching (CM9)	All areas/detailed design/ during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		~
10.9	7.6	Compensatory tree planting shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006 (CM10)	All areas/detailed design/ during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		$\checkmark$
10.9	7.6	Re-vegetation of affected woodland/shrubland with	All areas/detailed design/	Design	TMEIA	Y	Y	Y	N/A

		native species (OM1)	during Construction/ post construction	Consultant/ Contractor					
10.9	7.6	Tall buffer screen tree / shrub / climber planting where appropriate should be incorporated to soften hard engineering structures and facilities (OM2)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	N/A
10.9	7.6	Streetscape elements (e.g. paving, signage, street furniture, lighting etc.) shall be sensitively designed in a manner that responds to the local context, and minimises potential negative landscape and visual impacts. Lighting units should be directional and minimize unnecessary light spill (OM3)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	N/A
10.9	7.6	Structure, ornamental tree / shrub / climber planting should be provided along roadside amenity strips, central dividers and newly formed slopes to enhance the townscape quality and further greenery enhancement (OM4)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	N/A
10.9	7.6	Aesthetically pleasing design (visually unobtrusive and non-reflective) as regard to the form, material and finishes shall be incorporated to all buildings, engineering structures and associated infrastructure facilities (OM5)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	N/A
10.9	7.6	Avoidance of excessive height and bulk of buildings and structures (OM6)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	N/A
Waste									
EIA	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation	Relevant Standard or	Imp	lementa Stages	ntation ges	Status
reference	reference		8	Agent	Requirement	D	С	0	
12.6		The Contractor shall identify a coordinator for the management of waste.	Contract mobilisation	Contractor	TMEIA		Y		√ 
12.6		The Contractor shall prepare and implement a Waste Management Plan which specifies procedures such	Contract mobilisation	Contractor	TMEIA, Works Branch		Y		$\checkmark$

		as a ticketing system, to facilitate tracking of loads and to ensure that illegal disposal of wastes does not occur, and protocols for the maintenance of records of the quantities of wastes generated, recycled and disposed. A recording system for the amount of waste generated, recycled and disposed (locations) should be established.			Technical Circular No. 5/99 for the Trip-ticket System for Disposal of Construction and Demolition Material		
12.6		The Contractor shall apply for and obtain the appropriate licenses for the disposal of public fill, chemical waste and effluent discharges.	Contract mobilisation	Contractor	TMEIA, Land (Miscellaneou s Provisions) Ordinance (Cap 28); Waste Disposal Ordinance (Cap 354); Dumping at Sea Ordinance (Cap 466); Water Pollution Control Ordinance.	Y	
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures including waste reduction, reuse and recycling	Contract mobilisation	Contractor	TMEIA	Y	$\checkmark$
12.6	8.1	The extent of cutting operation should be optimised where possible. Earth retaining structures and bored pile walls should be proposed to minimize the extent of cutting.	All areas / throughout construction period	Contractor	TMEIA	Y	$\checkmark$

12.6	8.1	Inert C&D materials from the toll plaza cut slopes shall be reused for construction of the raised platform for the toll plaza where possible.	Tol Plaza / toll plaza construction period	Contractor	TMEIA	Y	✓ ✓
12.6	8.1	The site and surroundings shall be kept tidy and litter free.	All areas / throughout construction period	Contractor	TMEIA	Y	~
12.6	8.1	No waste shall be burnt on site.	All areas / throughout construction period	Contractor	TMEIA	Y	~
12.6	8.1	The Contractor shall be prohibited from disposing of C&D materials at any sensitive locations. The Contractor should propose the final disposal sites in the EMP and WMP for approval before implementation.	All areas / throughout construction period	Contractor	TMEIA	Y	<b></b>
12.6	8.1	Stockpiled material shall be covered by tarpaulin and /or watered as appropriate to prevent windblown dust/ surface run off.	All areas / throughout construction period	Contractor	TMEIA	Y	$\diamond$
12.6	8.1	Excavated material in trucks shall be covered by tarpaulins to reduce the potential for spillage and dust generation.	All areas / throughout construction period	Contractor	TMEIA	Y	~
12.6	8.1	Wheel washing facilities shall be used by all trucks leaving the site to prevent transfer of mud onto public roads.	All areas / throughout construction period	Contractor	TMEIA	Y	~
12.6	8.1	Standard formwork or pre-fabrication should be used as far as practicable so as to minimise the C&D materials arising. The use of more durable formwork/ plastic facing for construction works should be considered. The use of wooden hoardings should be avoided and metal hoarding should be used to facilitate recycling. Purchasing of construction materials should avoid over-ordering and wastage.	All areas / throughout construction period	Contractor	TMEIA	Y	✓
12.6	8.1	The Contractor should recycle as many C&D materials (this is a waste section) as possible on-site. The public fill and C&D waste should be segregated and stored in separate containers or skips to facilitate the reuse or recycling of materials and proper	All areas / throughout construction period	Contractor	TMEIA	Y	

12.6	8.1	disposal. Where practicable, the concrete and masonry should be crushed and used as fill materials.Steel reinforcement bar should be collected for use by scrap steel mills. Different areas of the sites should be considered for segregation and storage activities.All falsework will be steel instead of wood.	All areas / throughout construction period	Contractor	TMEIA	Y	<>
12.6	8.1	<ul> <li>Chemical waste producers should register with the EPD. Chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows:</li> <li>suitable for the substance to be held, resistant to corrosion, maintained in good conditions and securely closed;</li> <li>Having a capacity of &lt;450L unless the specifications have been approved by the EPD; and</li> <li>Displaying a label in English and Chinese according to the instructions prescribed in Schedule 2 of the Regulations.</li> <li>Clearly labelled and used solely for the storage of chemical wastes;</li> <li>Enclosed with at least 3 sides;</li> <li>Impermeable floor and bund with capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest;</li> <li>Adequate ventilation;</li> <li>Sufficiently covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and</li> </ul>	All areas / throughout construction period	Contractor	TMEIA	Y	
10.6	0.1	Incompatible materials are adequately separated.				 Y	
12.6	8.1	Waste oils, chemicals or solvents shall not be	All areas / throughout	Contractor	TMEIA	1	v

reference	Manual reference	Environmental Protection Measures	Location/ Timing	Agent	Standard or Requirement	D	C	0	Status
EIA	EM&A		<b>T</b> (* 177* *	Implementation	Relevant		lementa Stages		
Water Q	uality								
12.0		disposal procedures and documentation through the site audit programme shall be undertaken.	construction period		Manual		-		
12.6	Section 8	such volume is sufficiently large to warrant collection. Participation in a local collection scheme by the Contractor should be advocated. Waste separation facilities for paper, aluminum cans, plastic bottles, etc should be provided on-site. EM&A of waste handling, storage, transportation,	throughout construction period All areas / throughout	Contractor	EM&A		Y		~
12.6	8.1	reuse and recycling. Office wastes can be reduced by recycling of paper if	Site Offices/	Contractor	TMEIA		Y		$\checkmark$
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including waste reduction,	All areas / throughout construction period	Contractor	TMEIA		Y		$\checkmark$
12.6	8.1	All waste containers shall be in a secure area on hardstanding;	All areas / throughout construction period	Contractor	TMEIA		Y		$\checkmark$
12.6	8.1	<ul> <li>be maintained in reasonable states, which will not deter the workers from utilising them.</li> <li>Night soil should be regularly collected by licensed collectors.</li> <li>General refuse arising on-site should be stored in enclosed bins or compaction units separately from C&amp;D and chemical wastes. Sufficient dustbins shall be provided for storage of waste as required under the Public Cleansing and Prevention of Nuisances By-laws. In addition, general refuse shall be cleared daily and shall be disposed of to the nearest licensed landfill or refuse transfer station. Burning of refuse on construction sites is prohibited.</li> </ul>	All areas / throughout construction period All areas / throughout construction period	Contractor Contractor	TMEIA		Y Y		<ul> <li>✓</li> <li>✓</li> </ul>
12.6	8.1	disposed of to drain, Adequate numbers of portable toilets should be provided for on-site workers. Portable toilets should	construction period All areas / throughout construction period	Contractor	TMEIA		Y		$\checkmark$

#### CONTRACT NO. HY/2013/12 TUEN MUN – CHECK LAP KOK LINK – NORTHERN CONNECTION TOLL PLAZA AND ASSOCIATED WORKS ENVIORNMENTAL MITIGATION AND ENHANCEMENT MEASURE IMPLEMENTATION SCHEDULE

Land Wo	orks						
6.10	-	Wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	\$
6.10	-	Sewage effluent and discharges from onsite kitchen facilities shall be directed to Government sewer in accordance with the Requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	✓
6.10	-	Storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	~
6.10	-	Silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	✓
6.10	-	Temporary access roads should be surfaced with crushed stone or gravel.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	$\diamond$
6.10	-	Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	<i>\</i>
6.10	-	Measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	$\diamond$
6.10	-	Open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	\$
6.10	5.8	Manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction	All areas/ throughout construction period	Contractor	TM-EIAO	Y	$\diamond$

#### CONTRACT NO. HY/2013/12 TUEN MUN – CHECK LAP KOK LINK – NORTHERN CONNECTION TOLL PLAZA AND ASSOCIATED WORKS ENVIORNMENTAL MITIGATION AND ENHANCEMENT MEASURE IMPLEMENTATION SCHEDULE

6.10	-	<ul> <li>materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers.</li> <li>Discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.</li> </ul>	All areas/ throughout construction period	Contractor	TM-EIAO	Y	×
6.10	-	All vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	✓
6.10	-	Section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	~
6.10	-	Wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	~
6.10	-	Vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	
6.10	-	The Contractor shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	~
6.10	-	Waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance.	All areas/ throughout construction period	Contractor	TM-EIAO Waste Disposal Ordinance	Y	<b>~</b>
6.10	-	All fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	$\diamond$

#### CONTRACT NO. HY/2013/12 TUEN MUN – CHECK LAP KOK LINK – NORTHERN CONNECTION TOLL PLAZA AND ASSOCIATED WORKS ENVIORNMENTAL MITIGATION AND ENHANCEMENT MEASURE IMPLEMENTATION SCHEDULE

6.10	Section 5	All construction works shall be subject to routine audit to ensure implementation of all EIA	All areas/ throughout construction period	Contractor	EM&A Manual	Y	$\checkmark$
		recommendations and good working practice.	construction period				<u> </u>

Remarks:

- ✓ Compliance of Mitigation Measures
- <> Compliance of Mitigation Measures but need improvement.
- × Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Contractor
- $\triangle$  Deficiency of Mitigation Measures but rectified by Contractor
- N/A Not Applicable in Reporting Period
- # Amended against condition 3.13 of EP-354/2009/C

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government



# Appendix J

# **Investigation Report for Exceedance**



То	Mr. Tang Hiu Yeung	Fax No	By ema	il
Company	CRBC and Kaden Joint Venture			
сс				
From	T.W. Tam	Date	2 Decem	ber 2014
Our Ref	TCS00670/13/300/F0044	No of Pages	4	(Incl. cover sheet)
RE	Contract No. HY/2013/12 Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and As Environmental Permit No.: EP-354/200 Investigation Report for Exceedances of 2014	9/B		g on 14 November

If you do not receive all pages, or transmission is illegible, please contact the originator on (852) 2959-6059 to re-send. Should this facsimile be sent to the wrong fax number, would receiver please destroy this copy and notify Action-United Environmental Services & Consulting immediately. Thank you.

Dear Sir,

Enclosed please find the investigation report for the captioned for your follow up action.

Should you have any queries or need further information, please do not hesitate to contact us or the undersigned at Tel: 2959-6059 or Fax: 2959-6079.

Yours Faithfully, For and on Behalf of **Action-United Environmental Services & Consulting** 

ma

T.W. Tam Environmental Team Leader

Encl.

c.c. AECOM (ER) ENVIRON (IEC) Mr. Roger Man Dr. F.C. Tsang By email By email

# Contract No. HY/2013/12

Tuen Mun - Chek Lap Kok Link - Northern Connection Toll Plaza and Associated Works

Reference number	TCS00670/13/	/300/ <b>F0044</b>			
Date	14 Noveml				
Monitoring Location	ASR1 (Tuen Mun Fireboat Station)				
Environmental Aspect	Air Quality				
Parameter	1-hour TSP				
Measurement Period	09:15 - 10:15	10:17 -11:17			
Action Level (ug/m <sup>3</sup> )	331	331			
Limit Level (ug/m <sup>3</sup> )	500	500			
Measured Level (ug/m <sup>3</sup> )	404	396			
Exceedance	Action Level	Action Level			
Possible reason for Action or Limit Level Non-compliance	<ol> <li>According to site information provided by CRBC-Kaden JV, site formation works was conducted on 14 November 2014. There were 8 nos. of rock breakers, 5 nos. of excavators and several dumping trucks operated. (refer to Figure 1)</li> <li>To reduce to dust impact arises from the contract. mitigation measures for construction dust control were implementation and they are included the following:-         <ul> <li>watering of haul road by water truck to keep road surface wet (refer to Photo 1)</li> <li>to set speed control at 5 km/hr for all vehicles using the haul road</li> <li>most soil stockpiles were well compacted</li> <li>installation of auto-water sprinkler in dusty area (refer to Photo 2)</li> <li>provide water spraying during rock breaking work</li> </ul> </li> </ol>				
	<ul> <li>showing the implemented dust mitigation measures on 19 November 2014 are shown in photo record.</li> <li>4. The exceedance location ASR1 is located over 800m from the working area. There are other monitoring locations closer to the active site area, such as ASR5 and ASR6, and</li> </ul>				
	<ul> <li>the relevant monitoring result</li> <li>5. With referenced to the monit stations, ASR5 is ranged 114- 108-130µg/m<sup>3</sup> and no exceeda</li> <li>6. Based on above investigatio</li> </ul>	oring results collected at other -226µg/m <sup>3</sup> and ASR6 is ranged ances were triggered.			
Action to be taken	related to the Contract work required accordingly. ET will continue regular au	and no corrective action was dit and inspection for the			
Action to be taken	implemented water mitigation me period.	easures during the construction			

### Investigation Report on Action or Limit Level Non-compliance

Prepared By :	T.W. Tam	
Designation :	Environmental Team Leader	
Signature :	Am	
Date :	2 December 2014	

## Photo Record



#### Photo 1

Watering of haul road by water truck to keep road surface wet



Photo 2 Installation of auto-water sprinkler in dusty area





Photo 3 Water spraying during rock breaking work

Photo 4 Water spraying and damp haul road was observed on 19 November 2014.



**Photo 5** Water spraying during rock breaking work was observed on 19 November 2014.




Figure 1. Location Plan



То	Mr. Tang Hiu Yeung	Fax No	By email
Company	CRBC and Kaden Joint Venture		
сс			
From	T.W. Tam	Date	16 December 2014
Our Ref	TCS00670/13/300/ <b>F0046</b>	No of Pages	5 (Incl. cover sheet)
RE	Contract No. HY/2013/12 Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and As Environmental Permit No.: EP-354/200 Investigation Report for Exceedances of	9/B	

If you do not receive all pages, or transmission is illegible, please contact the originator on (852) 2959-6059 to re-send. Should this facsimile be sent to the wrong fax number, would receiver please destroy this copy and notify Action-United Environmental Services & Consulting immediately. Thank you.

Dear Sir,

Enclosed please find the investigation report for the captioned for your follow up action.

Should you have any queries or need further information, please do not hesitate to contact us or the undersigned at Tel: 2959-6059 or Fax: 2959-6079.

Yours Faithfully, For and on Behalf of **Action-United Environmental Services & Consulting** 

T.W. Tam Environmental Team Leader

Encl.

c.c. AECOM (ER) ENVIRON (IEC) Mr. Roger Man Dr. F.C. Tsang By email By email

# Contract No. HY/2013/12

Tuen Mun - Chek Lap Kok Link - Northern Connection Toll Plaza and Associated Works

Reference number	TCS00670/13/300/ <b>F0046</b>	
Date	2 December 2014	
Monitoring Location	ASR5 (Tuen Mun Fire Station)	
Environmental Aspect	Air Quality	
Parameter	1-hour TSP	
Measurement Period	1-hour TSP 15:10 -16:10	
Action Level (ug/m <sup>3</sup> )	340	
Limit Level (ug/m <sup>3</sup> )	500	
Measured Level (ug/m <sup>3</sup> )	346	
Exceedance	Action Level	
	<ol> <li>According to site information provided by CRBC-Kaden JV, site formation works was conducted on 2 December 2014. There were 12 nos. of rock breakers, 10 nos. of excavators operated. (refer to Figure 1)</li> </ol>	
	<ul> <li>2. To reduce to dust impact arises from the contract. mitigation measures for construction dust control were implemented and they are included the following:-</li> <li>4 nos. of water trucks were arranged on haul road to keep road surface wet (refer to photo 1-4 and 8)</li> <li>to set speed control at 5 km/hr for all vehicles using the haul road</li> </ul>	
	<ul> <li>most soil stockpiles were well compacted</li> <li>installation of auto-water sprinkler in dusty area (refer to Photo 5)</li> <li>provide water spraying during rock breaking work (refer to Photo 6)</li> <li>covered part of the exposed slopes by geotextile net</li> </ul>	
Possible reason for Action or Limit Level Non-compliance	<ul> <li>(refer to Photo 7)</li> <li>3. During site inspection on 5 and 12 December 2014, it was observed that the dust mitigation measures were implemented and the site condition is acceptable. Photo showing the implemented dust mitigation measures on 12 December 2014 are shown in photo record.</li> </ul>	
	4. There are other monitoring locations closer to the active site area, such as AQMS1 and ASR6, and the relevant monitoring results were reviewed. With referenced to the monitoring results collected at other stations, AQMS1 is ranged $93-124\mu g/m^3$ and ASR6 is ranged $73-106\mu g/m^3$ and no exceedances were triggered.	
	5. According to the wind direction and wind speed data, north-easterly wind at 2m/s was blowing between 3:00pm to 4:00pm. AQMS1 and ASR6 were located at upstream of ASR5 and monitoring was undertaken at similar time, but there were no exceedances recorded at both AQMS1 and ASR6. Therefore, it was considered that the exceedance at ASR5 was unlikely due to construction dust.	
	6. During the course of monitoring, no construction works was conducted at Portion N6 near Tuen Mun Fire Station on 2 December 2014. However, heavy traffic was observed at	

# Investigation Report on Action or Limit Level Non-compliance

	Lung Mun Road and River Trade Terminal. It is considered the heavy traffic deteriorated the air quality along the area of Lung Mun Road and River Trade Terminal. Since ASR5 was located adjacent to Lung Mun Road, it was highly impacted by the road traffic.
	7. Based on above investigation, the exceedance is unlikely related to the Contract work and no corrective action was required accordingly.
Action to be taken	ET will continue regular audit and inspection for the implemented dust mitigation measures during the construction period.

Prepared By :	T.W. Tam
Designation :	Environmental Team Leader
Signature :	Am
Date :	16 December 2014

#### Photo Record



Photo 1 to 4 - Watering of haul road by water truck to keep road surface wet





Photo 5 Installation of auto-water sprinkler in dusty area


**Photo 6** Water spraying during rock breaking work was observed on 12 December 2014.



**Photo 7** Covered part of the exposed slopes by geotextile net was observed on 12 December 2014.



**Photo 8** Wetted haul road was observed on 12 December 2014.





То	Mr. Tang Hiu Yeung	Fax No	By emai	1
Company	<b>CRBC</b> and Kaden Joint Venture			
сс				
From	T.W. Tam	Date	13 Janua	ry 2015
Our Ref	TCS00670/13/300/ <b>F0050a</b>	No of Pages	6	(Incl. cover sheet)
RE	Contract No. HY/2013/12 Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and As Environmental Permit No.: EP-354/200 Investigation Report for Exceedances of 2014	9/B	-	on 17 December

If you do not receive all pages, or transmission is illegible, please contact the originator on (852) 2959-6059 to re-send. Should this facsimile be sent to the wrong fax number, would receiver please destroy this copy and notify Action-United Environmental Services & Consulting immediately. Thank you.

Dear Sir,

Enclosed please find the investigation report for the captioned for your follow up action.

Should you have any queries or need further information, please do not hesitate to contact us or the undersigned at Tel: 2959-6059 or Fax: 2959-6079.

Yours Faithfully, For and on Behalf of **Action-United Environmental Services & Consulting** 

the

T.W. Tam Environmental Team Leader

Encl.

c.c. AECOM (ER) ENVIRON (IEC) Mr. Roger Man Dr. F.C. Tsang By email By email

# Contract No. HY/2013/12

Tuen Mun - Chek Lap Kok Link - Northern Connection Toll Plaza and Associated Works

Reference number	TCS00670/13/300/ <b>F0050</b>
Date	17 December 2014
Monitoring Location	AQMS1 (Previous River Trade Golf)
Environmental Aspect	Air Quality
Parameter	1-hour TSP
Measurement Period	14:44 -15:44
Action Level (ug/m <sup>3</sup> )	335
Limit Level (ug/m <sup>3</sup> )	500
Measured Level (ug/m <sup>3</sup> )	348
Exceedance	Action Level
	<ol> <li>According to site information provided by CRBC-Kaden JV, site formation works was conducted on 17 December 2014. There were 11 nos. of rock breakers, 9 nos. of excavators and 3 drill works operated. (refer to Figure 1)</li> </ol>
	<ul> <li>2. To reduce the dust impact arises from the contract. mitigation measures for construction dust control were implemented and they are included the following:-</li> <li>4 nos. of water trucks were arranged on haul road to keep road surface wet in daily basis (refer to photo 1-4)</li> </ul>
Possible reason for Action or Limit Level Non-compliance	<ul> <li>keep road surface wet in daily basis (refer to photo 1-4 and 8)</li> <li>Soil stockpiles were compacted (as observed during site inspection on 2, 9 and 17 Dec 2014 - photo 5 &amp; 6)</li> <li>Covered of the exposed slopes by geotextile net( as observed during site inspection on 2, 9 and 17 Dec 2014 - photo 5 &amp; 6)</li> <li>hydro-seeded was provided for the exposed slopes (as observed during site inspection on 17 Dec 2014 - photo 6 &amp; 7)</li> <li>provide water spraying during rock breaking work (refer to Photo 8)</li> <li>installation of auto-water sprinkler in dusty area</li> <li>to set speed control at 5 km/hr for all vehicles using the haul road</li> </ul>
	3. During the course of monitoring, no construction works was conducted at AQMS1. According to the wind direction and wind speed data, north-easterly wind at 2.7m/s was blowing between 3:00pm to 4:00pm. There was other monitoring location closer to the active site area, such as ASR6, receiving the same dust impact from the site. With referenced to the monitoring results collected at other stations, ASR6 is ranged 91-181µg/m <sup>3</sup> and no exceedances were triggered.
	4. CRBC-Kaden JV was advised to enhance the dust mitigation measures upon receipt the exceedance. As new dust control measures, hydro-seeded on the exposed slopes was implemented on 17 December 2014.
	5. There was consecutive 3 times of 1-hour TSP monitoring taken on 17 December 2014 and only one exceedance was recorded. Moreover, there were no exceedances recorded after hydro-seeded applied on the exposed slope as an

# Investigation Report on Action or Limit Level Non-compliance

	enhanced dust mitigation measures. It is considered that the exceedance was a single event. The Contractor should continue implement the dust control measures for the contract.
Action to be taken	ET will continue regular audit and inspection for the implemented dust mitigation measures during the construction period.

Prepared By :	T.W. Tam
Designation :	Environmental Team Leader
Signature :	Am

Date : 13 January 2015

### Photo Record



Photo 1 to 4 - Watering of haul road by water truck to keep road surface wet





**Photo 6** Hydro-seeding applied for the exposed slope was observed on 17 December 2014.



**Photo 7** Covering of the exposed slopes by geotextile net was observed on 17 December 2014.



**Photo 8** Water spraying during rock breaking work was observed on 17 December 2014.



**Photo 9** Water spraying was applied on haul road, however, the Contractor should increase the coverage of watering.




Figure 1. Location Plan