

**Contract No. HY/2012/07
Tuen Mun – Chek Lap Kok Link –
Southern Connection Viaduct Section**

Twenty-fourth Monthly EM&A Report

11 November 2015

Environmental Resources Management
16/F, Berkshire House
25 Westlands Road
Quarry Bay, Hong Kong
Telephone 2271 3000
Facsimile 2723 5660

www.erm.com





Contract No. HY/2012/07 Tuen Mun – Chek Lap Kok Link – Southern Connection Viaduct Section

**Environmental Resources
Management**

16/F, Berkshire House
25 Westlands Road
Quarry Bay, Hong Kong
Telephone: (852) 2271 3000
Facsimile: (852) 2723 5660
E-mail: post.hk@erm.com
http://www.erm.com

Twenty-fourth Monthly EM&A Report

Document Code: 0215660_24th Monthly EM&A_20151110.doc

Client: Gammon		Project No: 0215660			
Summary: This document presents the Twenty-fourth Monthly EM&A Report for Tuen Mun – Chek Lap Kok Link – Southern Connection Viaduct Section.		Date: 11 November 2015			
		Approved by: 			
		Mr Craig Reid Partner			
		Certified by: 			
		Mr Jovy Tam ET Leader			
	Twenty-fourth Monthly EM&A Report	VAR	JT	CAR	11/11/15
Revision	Description	By	Checked	Approved	Date
<p>This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client.</p> <p>We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.</p>		<p>Distribution</p> <p><input type="checkbox"/> Internal</p> <p><input checked="" type="checkbox"/> Public</p> <p><input type="checkbox"/> Confidential</p>			
		 			

Ref.: HYDZHMBEEM00_0_3561L.15

12 November 2015

AECOM
Supervising Officer's Representative's Office
780 Cheung Tung Road, Lantau, N.T.

By Fax (3691 2899) and By Post

Attention: Mr. Daniel Ip

Dear Mr. Ip,

**Re: Agreement No. CE 48/2011 (EP)
Environmental Project Office for the
HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing
Facilities, and Tuen Mun-Chek Lap Kok Link – Investigation**

**Contract No. HY/2012/07 TM-CLKL Southern Connection Viaduct
Section
Monthly EM&A Report for October 2015 (EP-354/2009/D)**

Reference is made to the Monthly Environmental Monitoring and Audit (EM&A) Report (Oct. 2015) (ET's ref.: "0215660_24th Monthly EM&A_20151110.doc" dated 11 Nov. 2015) certified by the ET Leader and provided to us via e-mail on 11 Nov. 2015.

We are pleased to inform you that we have no adverse comments on the captioned monthly EM&A report. We write to verify the captioned submission in accordance with Condition 4.4 of EP-354/2009/D.

Thank you for your attention. Please do not hesitate to contact the undersigned or the ENPO Leader Mr. Y. H. Hui should you have any queries.

Yours sincerely,



F. C. Tsang
Independent Environmental Checker
Tuen Mun – Chek Lap Kok Link

c.c. HyD – Mr. Stephen Chan (By Fax: 3188 6614)
HyD – Mr. Matthew Fung (By Fax: 3188 6614)
AECOM – Mr. Conrad Ng (By Fax: 3922 9797)
ERM – Mr. Jovy Tam (By Fax: 2723 5660)
Gammon – Mr. Roy Leung (By Fax: 3520 0486)

Internal: DY, YH, LP, CL, ENPO Site

Q:\Projects\HYDZHMBEEM00\02_Proj_Mgt\02_Corr\HYDZHMBEEM00_0_3561L.15.docx

TABLE OF CONTENTS

	<i>EXECUTIVE SUMMARY</i>	<i>I</i>
<i>1</i>	<i>INTRODUCTION</i>	<i>1</i>
<i>1.1</i>	<i>BACKGROUND</i>	<i>1</i>
<i>1.2</i>	<i>SCOPE OF REPORT</i>	<i>2</i>
<i>1.3</i>	<i>ORGANIZATION STRUCTURE</i>	<i>2</i>
<i>1.4</i>	<i>SUMMARY OF CONSTRUCTION WORKS</i>	<i>3</i>
<i>2</i>	<i>EM&A RESULTS</i>	<i>5</i>
<i>2.1</i>	<i>AIR QUALITY</i>	<i>5</i>
<i>2.2</i>	<i>NOISE MONITORING</i>	<i>7</i>
<i>2.3</i>	<i>WATER QUALITY MONITORING</i>	<i>8</i>
<i>2.4</i>	<i>DOLPHIN MONITORING</i>	<i>10</i>
<i>2.5</i>	<i>EM&A SITE INSPECTION</i>	<i>14</i>
<i>2.6</i>	<i>WASTE MANAGEMENT STATUS</i>	<i>15</i>
<i>2.7</i>	<i>ENVIRONMENTAL LICENSES AND PERMITS</i>	<i>16</i>
<i>2.8</i>	<i>IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES</i>	<i>19</i>
<i>2.9</i>	<i>SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT</i>	<i>19</i>
<i>2.10</i>	<i>SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS</i>	<i>19</i>
<i>3</i>	<i>FUTURE KEY ISSUES</i>	<i>20</i>
<i>3.1</i>	<i>CONSTRUCTION PROGRAMME FOR THE COMING MONTHS</i>	<i>20</i>
<i>3.2</i>	<i>KEY ISSUES FOR THE COMING MONTH</i>	<i>20</i>
<i>3.3</i>	<i>MONITORING SCHEDULE FOR THE COMING MONTH</i>	<i>20</i>
<i>4</i>	<i>CONCLUSIONS AND RECOMMENDATIONS</i>	<i>21</i>
<i>4.1</i>	<i>CONCLUSIONS</i>	<i>21</i>

List of Appendices

- Appendix A Project Organization for Environmental Works
- Appendix B Three Month Rolling Construction Programmes
- Appendix C Implementation Schedule of Environmental Mitigation Measures (EMIS)
- Appendix D Summary of Action and Limit Levels
- Appendix E Calibration Certificates of Monitoring Equipment
- Appendix F EM&A Monitoring Schedules
- Appendix G Impact Air Quality Monitoring Results and Graphical Presentation
- Appendix H Meteorological Data for the Reporting Month
- Appendix I Impact Noise Monitoring Results and Graphical Presentation
- Appendix J Impact Water Quality Monitoring Results and Graphical Presentation
- Appendix K Impact Dolphin Monitoring Survey Results
- Appendix L Event Action Plan
- Appendix M Monthly Summary of Waste Flow Table
- Appendix N Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions

EXECUTIVE SUMMARY

Under *Contract No. HY/2012/07*, Gammon Construction Limited (GCL) is commissioned by the Highways Department (HyD) to undertake the design and construction of the Southern Connection Viaduct Section of the Tuen Mun – Chek Lap Kok Link Project (TM-CLK Link Project) while AECOM Asia Company Limited was appointed by HyD as the Supervising Officer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, ERM-Hong Kong, Limited (ERM) has been appointed as the Environmental Team (ET). Ramboll Environ Hong Kong Ltd. was employed by the HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO) in accordance with *Environmental Permit No. EP-354/2009/A*. Further applications for variation of environmental permit (VEP), *EP-354/2009/B*, *EP-354/2009/C* and *EP-354/2009/D*, were granted on 28 January 2014, 10 December 2014 and 13 March 2015, respectively.

Part of the Southern Landfall of TM-CLK Link lies alongside the Hong Kong - Zhuhai - Macao Bridge Hong Kong Boundary Crossing Facilities (HKBCF) where is a reclamation area constructed by *Contract HY/2010/02* under *Environmental Permit No. EP/353/2009/I*. Upon the agreement and confirmation between the Supervising Officer Representatives and Contractors of *HY/2010/02* and *HY/2012/07* in September 2015, part of the reclamation area for southern landfall under *EP/353/2009/I* was subsequently handed-over to *Contract No. HY/2012/07*.

The construction phase of the Contract commenced on 31 October 2013 and will tentatively be completed by 2018. The impact monitoring of the EM&A programme, including air quality, noise, water quality and marine ecological monitoring as well as environmental site inspections, commenced on 31 October 2013.

This is the Twenty-fourth Monthly EM&A report presenting the EM&A works carried out during the period from 1 to 31 October 2015 for the Southern Connection Viaduct Section in accordance with the Updated EM&A Manual of the TM-CLK Link Project. As informed by the Contractor, major activities in the reporting period included:

Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pile cap installation;
- Pier construction;
- Launching gantry assembly;
- Installation of deck segment and pier head segment.

Land-based Works

- Predrilling at Viaduct F;

- Construction and installation of pile caps;
- Pier construction;
- Pile cap installation;
- Re-alignment of Cheung Tung Road;
- Installation of pier head segment;
- Additional land GI, trial pits & lab testing;
- Relocation of MTRC fence; and,
- Slope work of Viaduct A.

A summary of monitoring and audit activities conducted in the reporting period is listed below:

24-hour TSP monitoring	6 sessions
1-hour TSP monitoring	6 sessions
Noise monitoring	6 sessions
Impact Water Quality Monitoring	13 sessions
Impact Dolphin Monitoring	2 sessions
Joint Environmental site inspection	4 sessions

Breaches of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Levels was recorded for construction air monitoring in the reporting month.

Breaches of Action and Limit Levels for Noise

No exceedance of Action and Limit Levels was recorded for construction noise monitoring in the reporting month.

Breaches of Action and Limit Levels for Water Quality

No exceedance of Action and Limit Levels was recorded for water quality impact monitoring in the reporting period.

Impact Dolphin Monitoring

During this month of dolphin monitoring, no unacceptable impact from the construction activities of the TM-CLKL Southern Connection Viaduct Section on Chinese White Dolphins was noticeable from general observations. Due to monthly variation in dolphin occurrence within the study area, it would be more appropriate to draw conclusion on whether any impacts on dolphins have been detected related to the construction activities of the TM-CLKL Southern Connection Viaduct Section in the quarterly EM&A reports, where comparison on distribution, group size and encounter rates of dolphins between the quarterly impact monitoring period and baseline monitoring period will be made.

Daily marine mammal exclusion zone monitoring was undertaken during the period of marine works under this Contract. No sighting of the Indo-Pacific humpback dolphin *Sousa chinensis* (i.e. Chinese White Dolphin) was recorded in October 2015 during the exclusion zone monitoring.

Environmental Complaints, Non-compliance & Summons

One (1) complaint regarding potential noise nuisance from nighttime works was received on 8 October 2015.

Reporting Change

There was no reporting change in the reporting period.

Upcoming Works for the Next Reporting Period

Works to be undertaken in the next monitoring period of November 2015 include the following:

Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pile cap installation;
- Pier construction;
- Launching gantry assembly; and
- Installation of deck segment and pier head segment.

Land-based Works

- Construction and installation of pile caps;
- Pier construction;
- Pile cap installation;
- Re-alignment of Cheung Tung Road;
- Installation of pier head segment; and
- Slope work of Viaduct A.

Future Key Issues

Potential environmental impacts arising from the above upcoming construction activities in the next reporting month of November 2015 are mainly associated with dust, noise, marine water quality, marine ecology and waste management issues.

1.1

BACKGROUND

According to the findings of the Northwest New Territories (NWNT) Traffic and Infrastructure Review conducted by the Transport Department, Tuen Mun Road, Ting Kau Bridge, Lantau Link and North Lantau Highway would be operating beyond capacity after 2016. This forecast has been based on the estimated increase in cross boundary traffic, developments in the Northwest New Territories (NWNT), and possible developments in North Lantau, including the Airport developments, the Lantau Logistics Park (LLP) and the Hong Kong - Zhuhai - Macao Bridge (HZMB). In order to cope with the anticipated traffic demand, two new road sections between NWNT and North Lantau - Tuen Mun - Chek Lap Kok Link (TM-CLKL) and Tuen Mun Western Bypass (TMWB) are proposed.

An Environmental Impact Assessment (EIA) of TM-CLKL (the Project) was prepared in accordance with the EIA Study Brief (No. ESB-175/2007) and the *Technical Memorandum of the Environmental Impact Assessment Process (EIAO-TM)*. The EIA Report was submitted under the Environmental Impact Assessment Ordinance (EIAO) in August 2009. Subsequent to the approval of the EIA Report (EIAO Register Number AEIAR-146/2009), an Environmental Permit (EP-354/2009) for TM-CLKL was granted by the Director of Environmental Protection (DEP) on 4 November 2009, and EP variation (EP-354/2009/A) was issued on 8 December 2010.

Under *Contract No. HY/2012/07*, Gammon Construction Limited (GCL) is commissioned by the Highways Department (HyD) to undertake the design and construction of the Southern Connection Viaduct Section of TM-CLKL ("the Contract") while AECOM Asia Company Limited was appointed by HyD as the Supervising Officer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, ERM-Hong Kong, Limited (ERM) has been appointed as the Environmental Team (ET). Ramboll Environ Hong Kong Ltd. was employed by HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO) in accordance with *Environmental Permit No. EP-354/2009/A*. Further applications for variation of environmental permit (VEP), *EP-354/2009/B*, *EP-354/2009/C* and *EP-354/2009/D*, were granted on 28 January 2014, 10 December 2014 and 13 March 2015, respectively.

Part of the Southern Landfall of TM-CLK Link lies alongside the Hong Kong - Zhuhai - Macao Bridge Hong Kong Boundary Crossing Facilities (HKBCF) where is a reclamation area constructed by *Contract HY/2010/02* under *Environmental Permit No. EP/353/2009/I*. Upon the agreement and confirmation between the Supervising Officer Representatives and Contractors of *HY/2010/02* and *HY/2012/07* in September 2015, part of the

reclamation area for southern landfall under *EP/353/2009/I* was subsequently handed-over to *Contract No. HY/2012/07*.

The construction phase of the Contract commenced on 31 October 2013 and will be tentatively completed by 2018. The impact monitoring phase of the EM&A programme, including air quality, noise, water quality and marine ecological monitoring as well environmental site inspections, commenced on 31 October 2013.

The general layout plan of the Contract components is presented in *Figures 1.1 & 1.2a to l*.

1.2 SCOPE OF REPORT

This is the Twenty-fourth Monthly EM&A Report under the *Contract No. HY/2012/07 Tuen Mun – Chek Lap Kok Link – Southern Connection Viaduct Section*. This report presents a summary of the environmental monitoring and audit works in October 2015.

1.3 ORGANIZATION STRUCTURE

The organization structure of the Contract is shown in *Appendix A*. The key personnel contact names and contact details are summarized in *Table 1.1* below.

Table 1.1 Contact Information of Key Personnel

Party	Position	Name	Telephone	Fax
HyD (Highways Department)	Project Coordinator	Stanley Chan	2762 3406	3188 6614
	Senior Engineer	Steven Shum	2762 4133	3188 6614
SOR (AECOM Asia Company Limited)	Chief Resident Engineer	Daniel Ip	3553 3800	2492 2057
	Resident Engineer	Kingman Chan	3691 3950	3691 2899
ENPO / IEC (Ramboll Environ Hong Kong Ltd.)	ENPO Leader	Y.H. Hui	3547 2133	3465 2899
	IEC	Dr. F.C. Tsang	3547 2134	3465 2899
Contractor (Gammon Construction Limited)	Environmental Manager	Brian Kam	3520 0387	3520 0486
	Environmental Officer	Roy Leung	3520 0387	3520 0486
	24-hour Complaint Hotline		9738 4332	
ET (ERM-HK)	ET Leader	Jovy Tam	2271 3113	2723 5660





Figure 1.1

General Layout Plan of the Project



NOTES:

- CONTRACTOR SHALL REFER TO THE BUOYS FROM THE 2011 VERSION OF ADMIRALTY CHART FOR LOCAL VESSELS FOR LOCATION OF EXISTING TUNG CHUNG NAVIGATION CHANNEL AND THE LINES FOR EXISTING TUNG CHUNG NAVIGATION CHANNEL ARE APPROXIMATE ONLY.
- FOR THE INDICATIVE MOVEMENT JOINT LOCATIONS AND CORRESPONDING STRUCTURES NUMBERING SHOWN ON SHEET NO. 60240249/C1/2005 TO 2009 SHALL BE REFERRED. THE LOCATIONS OF MOVEMENT JOINTS AT INTERFACE PIERS WITH HKBCF ARE TO BE STRICTLY FOLLOWED BY THE CONTRACTOR. THE EXACT LOCATIONS OF OTHER MOVEMENT JOINTS ARE TO BE DESIGNED BY THE CONTRACTOR.

LEGEND:

- SITE BOUNDARY
- STRUCTURES E2/E5/E6/E7/E8

AECOM

PROJECT
 TUEN MUN - CHEK LAP KOK LINK

CONTRACT TITLE
 TUEN MUN - CHEK LAP KOK LINK - SOUTHERN CONNECTION VIADUCT SECTION

CLIENT
 路政署
HIGHWAYS DEPARTMENT
 港務局
 港務局工程處
 Hong Kong - Zhuhai - Hainan Bridge
 Hong Kong Project Management Office

CONSULTANT
 AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS

Figure 1.2a

ISSUE/REVISION

NO.	DATE	DESCRIPTION	CHK.

STATUS

SCALE	DIMENSION UNIT
A1 : 6000	METRES

KEY PLAN

PROJECT NO. 60240249	CONTRACT NO. HY/2012/07
SHEET TITLE SOUTHERN CONNECTION GENERAL LAYOUT PLAN	
SHEET NUMBER 60240249/C1/2000A	

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or related upon by third parties, except as approved by AECOM. AECOM accepts no responsibility, and disclaims any liability, for any errors or omissions in this drawing or for any consequences arising therefrom. All measurements must be obtained from the related dimensions.

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.




KEY PLAN

NOTES
 1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

- LEGEND**
- SITE BOUNDARY
 - GF1 FAULT
 - EXISTING G.I.-STATIONS :
 - ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT NL8/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
 - SLOPE STRIPPING BY GCL CONTRACT HY/2012/04
 - PROPOSED G.I.-STATIONS :
 - ⊕ PBH01 PROPOSED BOREHOLE
 - ⊕ TP01 PROPOSED TRIAL PIT
 - ⊕ CH01 PROPOSED COREHOLE
 - SS01 SS02 PROPOSED SLOPE STRIPPING

MATCH LINE
 FOR CONTINUATION
 SEE DRG. J3518/P/OAP/04/01101



Printed by : 12/09/2013
 File name : J:\3518\99\REC\DRG\20130927\Ground Investigation Plan\CAD\231498_P_OAP_04_01000.dwg

Rev	Description	By	Date	Rev	Description	By	Date
A	SUBMISSION	RC	07/13				
B	SUBMISSION	RC	07/13				
C	SUBMISSION	RC	09/13				

Drawn	RL	Date	07/13
Checked	DS	Approved	DOP
Scale	1:1000 @ A1 / 1:2000 @ A3		

Client: **路政署 HIGHWAYS DEPARTMENT**
 路政署 香港特別行政區 運輸及房屋局
 Hong Kong - Zhuhai - Macao Bridge
 Hong Kong Project Management Office

Supervising Officer: **AECOM**
 Contractor: **Gammon**


Project Title
Contract No. HY/2012/07
Tuen Mun - Chek Lap Kok Link
Southern Connection Viaduct Section

Originator: **ARUP**


Drawing title
Figure 1.2b

Drawing no. **J3518/P/OAP/04/01100** Rev. **C**

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.



MATCH LINE
FOR CONTINUATION
SEE DRG J3518/P/OAP/04/01100




KEY PLAN

NOTES
1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

- LEGEND
- SITE BOUNDARY
 - GF1 FAULT
 - EXISTING G.I. STATIONS:
 - ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT NL8/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
 - SLOPE STRIPPING BY GCL CONTRACT HY/2012/04
 - PROPOSED G.I. STATIONS:
 - ⊕ PBH01 PROPOSED BOREHOLE
 - ⊕ TP01 PROPOSED TRIAL PIT
 - ⊕ CH01 PROPOSED COREHOLE
 - SS01 SS02 PROPOSED SLOPE STRIPPING

NOTES FOR ADDITIONAL BOREHOLES
1. PROPOSED LOCATIONS OF BOREHOLES PBH17B AND PBH17C ARE PROVISIONAL ONLY. EXACT LOCATION WILL BE DETERMINED UPON COMPLETION OF BOREHOLES PBH17A, PBH18A, PBH18B, AND PBH18C.



Printed by : 05.11.13
Filename : E:\23499_VAP\GEO\23499_P_OAP_04_01100.dgn

Rev	Description	By	Date	Rev	Description	By	Date
A	SUBMISSION	RC	07/13				
B	SUBMISSION	RC	07/13				
C	SUBMISSION	RC	09/13				
D	SUBMISSION	RC	10/13				
E1	FOR INTERNAL REVIEW	RC	11/13				

Drawn	Date	Client
RL	07/13	HIGHWAYS DEPARTMENT

Checked	Approved	Supervising Officer	Contractor
DS	DOP	AECOM	GAMMON

Scale
1:1000 @ A1; 1:2000 @ A3



Client: 路政署
HIGHWAYS DEPARTMENT
香港路政署
Hong Kong - Zhuhai - Macao Bridge
Hong Kong Project Management Office

Project Title
Contract No. HY/2012/07
Tuen Mun - Chek Lap Kok Link
Southern Connection Viaduct Section

Drawing title
Figure 1.2c

Drawing no. J3518/P/OAP/04/01101 Rev. E1


DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.



KEY PLAN

NOTES
 1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

- LEGEND**
- SITE BOUNDARY
 - GF1 FAULT
 - EXISTING G.I.-STATIONS :
 - ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT NL8/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
 - PROPOSED G.I.-STATIONS :
 - ⊕ PBH01 PROPOSED BOREHOLE
 - ⊕ TP01 PROPOSED TRIAL PIT
 - ⊕ CH01 PROPOSED COREHOLE
 - SS01 SS02 PROPOSED SLOPE STRIPPING



Printed by : 12/09/2013 File name : J:\3518\99\REC\000\20130912\Ground Investigation Plan\CAD\23498_P_OAP_04_01102.dgn

Rev	Description	By	Date	Rev	Description	By	Date
A	SUBMISSION	RC	07/13				
B	SUBMISSION	RC	07/13				
C	SUBMISSION	RC	09/13				

Checked	Approved
DS	DOP

Scale
1:1000 @ A1 / 1:2000 @ A3

Client

 路政署 HIGHWAYS DEPARTMENT
 香港港大聯合港工程管理局
 Hong Kong Project Management Office

Supervising Officer

Project Title
 Contract No. HY/2012/07
 Tuen Mun - Chek Lap Kok Link
 Southern Connection Viaduct Section



Contractor

Originator

Drawing title
Figure 1.2d

Drawing no. J3518/P/OAP/04/01102 Rev. C

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.



KEY PLAN

NOTES
 1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

LEGEND



- SITE BOUNDARY
- - - FAULT
- EXISTING G.I.-STATIONS :
 - ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT NL8/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
- PROPOSED G.I.-STATIONS :
 - ⊕ PBH01 PROPOSED BOREHOLE
 - ⊕ TP01 PROPOSED TRIAL PIT
 - ⊕ CH01 PROPOSED COREHOLE
 - SS01 SS02 PROPOSED SLOPE STRIPPING



Printed by : 13/9/2013
 File name : J3518/P/OAP/04/1000.dwg
 Record : 20130927 Ground Investigation Plan CAD\23498_P_OAP_04_0103.dwg

<table border="1"> <thead> <tr> <th>Rev</th> <th>Description</th> <th>By</th> <th>Date</th> <th>Rev</th> <th>Description</th> <th>By</th> <th>Date</th> </tr> </thead> <tbody> <tr> <td>A</td> <td>SUBMISSION</td> <td>RC</td> <td>07/13</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>B</td> <td>SUBMISSION</td> <td>RC</td> <td>07/13</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>C</td> <td>SUBMISSION</td> <td>RC</td> <td>09/13</td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>			Rev	Description	By	Date	Rev	Description	By	Date	A	SUBMISSION	RC	07/13					B	SUBMISSION	RC	07/13					C	SUBMISSION	RC	09/13					<table border="1"> <thead> <tr> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>DS</td> <td>DOP</td> </tr> </tbody> </table>			Checked	Approved	DS	DOP	Client 路政署 HIGWAYS DEPARTMENT 港珠澳大桥香港工程管理局 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office		Project Title Contract No. HY/2012/07 Tuen Mun - Chek Lap Kok Link Southern Connection Viaduct Section		Drawing title <h1>Figure 1.2e</h1>	
Rev	Description	By	Date	Rev	Description	By	Date																																								
A	SUBMISSION	RC	07/13																																												
B	SUBMISSION	RC	07/13																																												
C	SUBMISSION	RC	09/13																																												
Checked	Approved																																														
DS	DOP																																														
Scale 1:1000 @ A1 / 1:2000 @ A3				Supervising Officer 		Contractor 		Originator 																																							
Drawing no. J3518/P/OAP/04/01103								Rev. C																																							


DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.



KEY PLAN

NOTES
 1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

- LEGEND**
- - - SITE BOUNDARY
 - GF1 FAULT
 - EXISTING G.I. STATIONS :
 - ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT NL6/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
 - PROPOSED G.I. STATIONS :
 - ⊕ PBH01 PROPOSED BOREHOLE
 - ⊕ TP01 PROPOSED TRIAL PIT
 - ⊕ CH01 PROPOSED COREHOLE
 - SS01 SS02 PROPOSED SLOPE STRIPPING



Rev	Description	By	Date	Rev	Description	By	Date	Drawn	Date
A	SUBMISSION	RC	07/13					RL	07/13
B	SUBMISSION	RC	07/13					Checked	Approved
C	SUBMISSION	RC	09/13					DS	DOP
								Scale	1:1000 @ A1 / 1:2000 @ A3

Client
 路政署
 HIGHWAYS DEPARTMENT
 港珠澳大橋香港工程總處
 Hong Kong - Zhuhai - Macao Bridge
 Hong Kong Project Management Office

Supervising Officer
AECOM

Project Title
 Contract No. HY/2012/07
 Tuen Mun - Chek Lap Kok Link
 Southern Connection Viaduct Section

Contractor
Gammon



Originator
ARUP

Drawing title
Figure 1.2f

Drawing no. J3518/P/OAP/04/01104 **Rev.** C

Printed by : 12/09/2013
 File name : J:\3518\99\REC\000\20120927\Ground Investigation Plan\CAD\231498_P_OAP_04_01104.dwg


DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.



KEY PLAN


NOTES
 1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

- LEGEND**
- SITE BOUNDARY
 - GF1 FAULT
 - EXISTING G.I. STATIONS:
 - ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT NL6/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
 - SLOPE STRIPPING BY GCL CONTRACT HY/2012/04
 - PROPOSED G.I. STATIONS:
 - ⊕ PBH01 PROPOSED BOREHOLE
 - ⊕ TP01 PROPOSED TRIAL PIT
 - ⊕ CH01 PROPOSED COREHOLE
 - SS01 SS02 PROPOSED SLOPE STRIPPING



Printed by : 07/11/2013
 File name : J3518/P/OAP/04/1000.dwg

Rev	Description	By	Date	Rev	Description	By	Date	Drawn	Date	Client	Project Title	Drawing title	
A	SUBMISSION	RC	07/13					RL	07/13	路政署 HIGHWAYS DEPARTMENT 港珠澳大桥香港工程管理有限公司 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office	Contract No. HY/2012/07 Tuen Mun - Chek Lap Kok Link Southern Connection Viaduct Section	Figure 1.2g	
B	SUBMISSION	RC	07/13				Checked	Approved	Supervising Officer				Contractor
C	SUBMISSION	RC	09/13				DS	DOP					
D1	FOR INTERNAL REVIEW	RC	11/13										
Scale								1:1000 @ A1 / 1:2000 @ A3			Drawing no. J3518/P/OAP/04/01107 Rev. D1		



NOTES:

- THIS DRAWING SHALL BE READ IN CONJUNCTION WITH THE WORKS AREA KEY PLAN IN SHEET NO. 60240249/C1/1000.
- THE SETTING OUT INFORMATION AND WORKS AREA CONDITIONS SHOWN IN THIS DRAWING ARE FOR REFERENCE ONLY. THE WORKS AREA BOUNDARY SHALL BE IN ACCORDANCE WITH THE ENGINEERING CONDITIONS FOR TEMPORARY GOVERNMENT LAND ALLOCATION NO. T15 619. IN CASE OF DISCREPANCY BETWEEN THE BOUNDARY SHOWN ON THIS DRAWING AND THE BOUNDARY INDICATED ON THE ENGINEERING CONDITIONS, THE LATTER SHALL PREVAIL.
- DEMARCATION OF THE WORKS AREA SHALL BE DETERMINED ON SITE.
- REFER TO HIGHWAYS DEPARTMENT STANDARD DRAWING NOS. H6110 AND H6111 FOR DETAILS OF HOARDING.
- REFER TO HIGHWAYS DEPARTMENT STANDARD DRAWING NOS. H6121 AND H6122 FOR DETAILS OF CHAIN LINK FENCE.
- REFER TO HIGHWAYS DEPARTMENT STANDARD DRAWING NO. H6121 FOR DETAILS OF GATE.
- CHAIN LINK FENCE SHALL BE ERRECTED ALONG THE WORKS AREA BOUNDARY. THE ALIGNMENT AND EXTENT OF CHAIN LINK FENCE SHOWN ARE INDICATIVE ONLY AND SHALL BE CONFIRMED BY THE SUPERVISING OFFICER.
- THE LOCATION AND WIDTH OF GATE SHOWN ARE INDICATIVE ONLY AND SHALL BE CONFIRMED BY THE SUPERVISING OFFICER.
- NO STRUCTURES SHALL BE ERRECTED OTHER THAN SUCH STRUCTURES NOT EXCEEDING TWO STOREYS IN HEIGHT, WHICH ARE APPROVED BY THE DISTRICT LANDS OFFICER AS BEING APPROPRIATE FOR THE USE OF THE SITE AS A WORKS AREA.
- THE TENTATIVE OCCUPATION PERIOD SHALL BE REFERRED TO EMPLOYER'S REQUIREMENTS PART 2 AND PART 14 SECTION 1 CLAUSE 1.45A.
- THE WORKS AREAS SHOWN ON THIS DRAWING ARE TO BE SHARE-USED AMONG THE CONTRACTS OF TM-CLK RELATED CONTRACTS. THE AREAS HATCHED WITH [diagonal lines] ARE TENTATIVELY ALLOCATED FOR THE USE OF THIS CONTRACT.
- THE COMMON AREA SHALL BE CONCRETE PAVED BY THE CONTRACTOR.

LEGEND:

- WORKS AREA UNDER THIS CONTRACT
- COMMON AREA (MAINTAINED UNDER THIS CONTRACT) TO BE SHARE-USED WITH OTHER CONTRACTS
- WORKS AREA FOR THIS CONTRACT TO BE EARLY HANDED OVER BY THE CONTRACTOR.
- HOARDING AND GATE (TO BE ERRECTED AND MAINTAINED UNDER THIS CONTRACT)
- CHAIN LINK FENCE AND GATE (TO BE ERRECTED AND MAINTAINED BY OTHERS)
- CHAIN LINK FENCE AND GATE (TO BE ERRECTED AND MAINTAINED UNDER THIS CONTRACT)

SETTING OUT COORDINATES OF WORKS AREA W5

POINT	COORDINATES	
	EASTING	NORTHING
W5-1	820162.308	820638.492
W5-2	820216.839	820590.455
W5-3	820286.496	820603.985
W5-4	820421.757	820667.742
W5-5	820490.425	820764.554
W5-6	820483.839	820776.180
W5-7	820393.451	820728.958
W5-8	820399.746	820715.343
W5-9	820268.674	820665.173
W5-10	820325.075	820698.276
W5-11	820306.587	820685.458
W5-12	820305.269	820691.287
W5-13	820279.580	820684.863
W5-14	820268.027	820680.572
X	820169.407	820655.859
Y	820166.601	820655.172
Z	820163.794	820654.484
W5-17	820144.957	820650.334
W5-18	820155.899	820641.093
W5-19	820157.432	820642.788
W5-20	820332.642	820686.314
W5-21	820333.350	820684.738
W5-22	820326.723	820694.608

ISSUE/REVISION

NO.	DATE	DESCRIPTION	CHK.
1	OCT. 12	TENDER DRAWING	C.W.


STATUS

SCALE	DIMENSION UNIT
A1:1000	METRES

KEY PLAN

Figure 1.2h

This drawing has been prepared for the use of the contractor. It may not be used, modified, reproduced or reissued for any other purpose without the written consent of AECOM. AECOM does not warrant, represent or guarantee the accuracy or reliability of the information provided. AECOM shall not be liable for any loss or damage, whether direct or indirect, arising from the use of this drawing.



NOTES:

1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH THE WORKS AREA KEY PLAN IN SHEET NO. 60240249/CT1/000.
2. THE SETTING OUT INFORMATION AND WORKS AREA CONDITIONS SHOWN IN THIS DRAWING ARE FOR REFERENCE ONLY. THE WORKS AREA BOUNDARY SHALL BE IN ACCORDANCE WITH THE ENGINEERING CONDITIONS FOR TEMPORARY GOVERNMENT LAND ALLOCATION NO. TKT 1879. IN CASE OF DISCREPANCY BETWEEN THE BOUNDARY SHOWN ON THIS DRAWING AND THE BOUNDARY INDICATED ON THE ENGINEERING CONDITIONS, THE LATTER SHALL PREVAIL.
3. DEMARCATION OF THE WORKS AREA SHALL BE DETERMINED ON SITE.
4. REFER TO HIGHWAYS DEPARTMENT STANDARD DRAWING NOS. H6121 AND H6122 FOR DETAILS OF CHAIN LINK FENCE.
5. REFER TO HIGHWAYS DEPARTMENT STANDARD DRAWING NO. H6121 FOR DETAILS OF GATE.
6. CHAIN LINK FENCE SHALL BE ERECTED ALONG THE WORKS AREA BOUNDARY. THE ALIGNMENT AND EXTENT OF CHAIN LINK FENCE SHOWN ARE INDICATIVE ONLY AND SHALL BE CONFIRMED BY THE SUPERVISING OFFICER.
7. THE LOCATION AND WIDTH OF GATE SHOWN ARE INDICATIVE ONLY AND SHALL BE CONFIRMED BY THE SUPERVISING OFFICER.
8. NO RIGHT OF ACCESS TO THE SEA FROM THE SITE AND FROM THE SEA TO THE SITE SHALL BE ALLOWED EXCEPT BETWEEN THE POINTS A AND B.
9. NO MANNED FACILITIES SHALL BE LOCATED WITHIN AREA X.
10. NO STRUCTURES SHALL BE ERECTED OTHER THAN SUCH STRUCTURES NOT EXCEEDING TWO STOREYS IN HEIGHT, WHICH ARE APPROVED BY THE DISTRICT LANDS OFFICER AS BEING APPROPRIATE FOR THE USE OF THE SITE AS A WORKS AREA.
11. THE TENTATIVE OCCUPATION PERIOD SHALL BE REFERRED TO EMPLOYER'S REQUIREMENTS PART 2 AND PART 14 SECTION 1 CLAUSE 1.45A.
12. THE WORKS AREAS SHOWN ON THIS DRAWING ARE TO BE SHARED AMONG THE CONTRACTS OF TM-CLKL-RELATED CONTRACTS. THE AREAS HATCHED WITH [diagonal lines] ARE TENTATIVELY ALLOCATED FOR THE USE BY THIS CONTRACT.

LEGEND:

- [Symbol: Circle with dot] AREA X
- [Symbol: Diagonal hatching] WORKS AREA FOR THIS CONTRACT
- [Symbol: Dotted pattern] COMMON AREA (MAINTAINED UNDER CONTRACT NO. HY/2012/08) TO BE SHARED AMONG CONTRACT NO. HY/2012/08
- [Symbol: Chain link fence] CHAIN LINK FENCE AND GATE (TO BE ERECTED AND MAINTAINED UNDER THIS CONTRACT)
- [Symbol: Chain link fence with gate] CHAIN LINK FENCE AND GATE (TO BE SHARED AND MAINTAINED BY OTHERS)
- [Symbol: Dashed line] MTR PROTECTION BOUNDARY

SETTING OUT COORDINATES OF WORKS AREA WA23

POINT	COORDINATES	
	EASTING	NORTHING
W23-C1	826385.78	824036.80
W23-C2	826405.87	823806.07
W23-C3	826344.18	823790.10
W23-C4	826340.88	823801.06
W23-C5	826321.68	823843.84
W23-C6	826354.92	823992.47
W23-C7	826332.72	824033.89

ISSUE/REVISION

NO.	DATE	DESCRIPTION	CHK.	APP.
1	OCT. 12	TENDER DRAWING	CAY	CWN


STATUS

SCALE A1:1:1000	DIMENSION UNIT METRES
---------------------------	---------------------------------

KEY PLAN

Figure 1.2i

This drawing has been prepared for the use of AECOM by its staff, and shall be used, modified, reproduced or made open to the public, except as approved by AECOM, without the written consent of AECOM. No part of this drawing may be used for any other purpose without the written consent of AECOM. AECOM accepts no responsibility, and disclaims any liability, for any loss or damage, whether direct or indirect, arising from the use of this drawing, except as approved by AECOM.



SETTING OUT COORDINATES OF WORKS AREA WA4

POINT	COORDINATES	
	EASTING	NORTHING
W4-1,U	815717.822	818074.398
V	815718.373	818071.803
W4-2,W	815718.923	818069.208
W4-3	815868.411	818103.687
X	815865.759	818117.028
Y	815866.539	818113.104
Z	815867.319	818109.181
W4-4	815860.972	818141.118

- NOTES:**
- THIS DRAWING SHALL BE READ IN CONJUNCTION WITH THE WORKS AREA KEY PLAN IN SHEET NO. 60240249/C1/100.
 - THE SETTING OUT INFORMATION AND WORKS AREA CONDITIONS SHOWN IN THIS DRAWING ARE FOR REFERENCE ONLY. THE WORKS AREA BOUNDARY SHALL BE IN ACCORDANCE WITH THE ENGINEERING CONDITIONS FOR TEMPORARY GOVERNMENT LAND ALLOCATION NO. T15 631.
 - THE CONTRACTOR SHALL NOTE THAT WORKS AREA WA4 IS THE AREA FOR STORAGE OF CORE BOXES FOR OTHER CONTRACTORS OF THE EMPLOYER.
 - THE CONTRACTOR SHALL TAKE UP AND MAINTAIN THE EXISTING CHAIN LINK FENCE AND GATE. PROVIDE THE SECURITY, SITE CLEANLINESS AND TIDINESS FOR THE WORKS AREA.
 - THE CONTRACTOR SHALL NOTE THAT THE SETTING OUT COORDINATES OF WORKS AREA WA4 ARE TENTATIVE ONLY AND THE CONTRACTOR SHALL VERIFY THE SETTING OUT COORDINATES ON SITE.

LEGEND:

WORKS AREA WA4

EXISTING CHAIN LINK FENCE AND GATE

AECOM

PROJECT
 TUEN MUN - CHEK LAP KOK LINK

CONTRACT TITLE
 TUEN MUN - CHEK LAP KOK LINK - SOUTHERN CONNECTION VIADUCT SECTION

CLIENT
 路政署 DEPARTMENT OF HIGHWAYS
 港務局 港務工程管理局
 Hong Kong + Zhuhai + Hainan Bridge
 Hong Kong Project Management Office

CONSULTANT
 AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 2/11/2012/16


Figure 1.2j

ISSUE/REVISION

NO.	DATE	DESCRIPTION	CHK.
1	NOV. 12	TENDER ADDENDUM NO. 1	C/W

SCALE
 A1 : 1000

DIMENSION UNIT
 METRES



PROJECT NO.
 60240249



CONTRACT NO.
 HY/2012/07

SHEET TITLE
 WORKS AREA WA4

SHEET NUMBER
 60240249/C1/1053


This drawing has been prepared for the use of AECOM, except as may be otherwise approved by AECOM, and shall not be used for any other purpose without the written consent of AECOM. Do not scale this drawing. All measurements must be taken from the actual dimensions.

DO NOT SCALE DRAWING. CHECK ALL DIMENSIONS ON SITE.



NOTES
 THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. J3518/P/OAP/04/1000 AND OTHER RELEVANT DRAWINGS.

- LEGEND**
- SITE BOUNDARY
 - GF1 FAULT
- EXISTING G.I. STATIONS :
- ⊕ BOREHOLE BY GIU DATA EXCLUDING VC
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2012/04
 - ⊕ BOREHOLE BY GCL CONTRACT N6.8/97
 - ⊕ BOREHOLE BY GCL CONTRACT HY/2009/23
 - ⊕ TRIAL PIT BY GCL CONTRACT HY/2012/04
 - ⊕ SLOPE STRIPPING BY GCL CONTRACT HY/2012/04
- PROPOSED G.I. STATIONS :
- ⊕ B-0 PROPOSED BOREHOLE
 - ⊕ T-0 PROPOSED TRIAL PIT
 - ⊕ C-01 PROPOSED COREHOLE
 - ⊕ S502 PROPOSED SLOPE STRIPPING



Rev	Description	By	Date	Rev	Description	By	Date
01	ISSUED FOR CONSTRUCTION	RL	31/03				
02	ISSUED FOR CONSTRUCTION	RL	07/13				
03	ISSUED FOR CONSTRUCTION	RL	29/13				
04	ISSUED FOR CONSTRUCTION	RL	19/12				

Drawn	Date	Client
RL	07/13	路政署 HIGHWAYS DEPARTMENT
Checked	Approved	Supervising Officer
DS	DOP	AZCOM
Scale	1:1000 @ A1 / 1:2000 @ A3	

	Client 路政署 HIGHWAYS DEPARTMENT 港珠澳大桥香港工程指挥部 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office	Project Title Contract No. HY/2012/07 Tuen Mun - Chek Lap Kok Link Southern Connection Viaduct Section
	Supervising Officer AZCOM	Contractor Gammon

Drawing title
Figure 1.2k

Drawing no. J3518/P/OAP/04/01105 Rev. D1

1:1000 @ A1 / 1:2000 @ A3
 1:1000 @ A1 / 1:2000 @ A3

SUMMARY OF CONSTRUCTION WORKS

The construction phase of the Contract commenced on 31 October 2013. The three-month rolling construction programme is shown in *Appendix B*.

As informed by the Contractor, details of the major works carried out in this reporting month are listed below:

Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pile cap installation;
- Pier construction;
- Launching gantry assembly;
- Installation of deck segment and pier head segment.


Land-based Works

- Predrilling at Viaduct F;
- Construction and installation of pile caps;
- Pier construction;
- Pile cap installation;
- Re-alignment of Cheung Tung Road;
- Installation of pier head segment;
- Additional land GI, trial pits & lab testing;
- Relocation of MTRC fence; and,
- Slope work of Viaduct A.

The locations of the construction activities are shown in *Figure 1.3*. The Environmental Sensitive Receivers in the vicinity of the Project are shown in *Figure 1.4*.

The environmental mitigation measures implementation schedule is presented in *Appendix C*.

Figure 1.3 Locations of Construction Activities in the Reporting Month






Figure 1.4

Environmental Sensitive Receivers in the Vicinity of Contract No. HY/2012/07
Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section

File: T:\GIS\CONTRACT\0215660\Mxd\0215660_Environmental_Sensitive_Receiver.mxd
Date: 18/5/2015

Environmental
Resources
Management



The EM&A programme required environmental monitoring for air quality, noise, water quality and marine ecology as well as environmental site inspections for air quality, noise, water quality, waste management, marine ecology and landscape and visual impacts. The EM&A requirements and related findings for each component are summarized in the following sections.

2.1 AIR QUALITY

2.1.1 Monitoring Requirements and Equipment

In accordance with the Updated EM&A Manual, impact 1-hour TSP monitoring was conducted three (3) times every six (6) days and impact 24-hour TSP monitoring was carried out once every six (6) days when the highest dust impact was expected. The Action and Limit Levels of the air quality monitoring is provided in *Appendix D*.

Table 2.1 *Locations of Impact Air Quality Monitoring Stations*

Monitoring Station	Location	Description	Monitoring Dates
ASR 9	MTR Depot	On the ground nearby MTR Depot Entrance	5, 8, 14, 20, 26 and 29 October 2015
ASR 8A	Area 4	On ground at the works area, Area 4	5, 8, 14, 20, 26 and 29 October 2015

High Volume Samplers (HVSs) were used for carried out 1-hour and 24-hour TSP monitoring on 5, 8, 14, 20, 26 and 29 October 2015 at ASR8A and ASR9 in accordance with the requirements of the Updated EM&A Manual. The TSP monitoring stations are illustrated in *Figure 2.1* and detailed in *Table 2.1*. Wind anemometer was deployed at Area 4 for logging wind speed and wind direction. Copies of the calibration certificates for the equipment are presented in *Appendix E*. Details of the deployed equipment are given in *Table 2.2*.




Figure 2.1

Locations of Air Quality Monitoring Stations

Table 2.2 *Air Quality Monitoring Equipment*

Equipment	Brand and Model
High Volume Sampler (1-hour TSP and 24-hour TSP)	Tisch Environmental Mass Flow Controlled Total Suspended Particulate (TSP) High Volume Sampler (Model No. TE-5170)
Wind Sensor	Global Water (Wind Speed Sensor: WE550; Wind Direction Sensor: WE570)
Wind Anemometer for calibration	Lutron (Model No. AM-4201)

2.1.2 *Monitoring Schedule for the Reporting Month*

The schedule for air quality monitoring in October 2015 is provided in *Appendix F*.

2.1.3 *Results and Observations*

The monitoring results for 1-hour TSP and 24-hour TSP are summarized in *Tables 2.3* and *2.4* respectively. Detailed impact air quality monitoring results are presented in *Appendix G*.

Table 2.3 *Summary of 1-hour TSP Monitoring Results in the Reporting Period*

Monitoring Station	Average ($\mu\text{g}/\text{m}^3$)	Range ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
ASR 8A	74	43 - 145	394	500
ASR 9	84	45 - 172	393	500

Table 2.4 *Summary of 24-hour TSP Monitoring Results in the Reporting Period*

Monitoring Station	Average ($\mu\text{g}/\text{m}^3$)	Range ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
ASR 8A	59	43 - 82	178	260
ASR 9	71	41 - 112	178	260

The major dust sources in the reporting period included construction activities under the Contract as well as nearby traffic emissions.

All 1-hour and 24-hour TSP results were below the Action and Limit levels at all monitoring locations in the reporting period. No action is thus required to be undertaken in accordance with the Event Action Plan presented in *Appendix L*.

Meteorological information collected at ASR8A including wind speed and wind direction is provided in *Appendix H*.

2.2 NOISE MONITORING

2.2.1 Monitoring Requirements and Equipment

In accordance with the Updated EM&A Manual, impact noise monitoring was conducted once per week during the construction phase of the Contract. The Action and Limit level of the noise monitoring is provided in *Appendix D*.

Noise monitoring was performed on 5, 8, 14, 20, 26 and 29 October 2015 by using sound level meter at the designated monitoring station NSR1A (*Figure 2.2; Table 2.5*) in accordance with the requirements stipulated in the Updated EM&A Manual. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Details of the deployed equipment are provided in *Table 2.6*. Copies of the calibration certificates for the equipment are presented in *Appendix E*.

Table 2.5 *Location of Impact Noise Monitoring Station*

Monitoring Station	Location	Description	Parameter	Frequency and Duration	Monitoring Dates
NSR 1A	Pak Mong Village Pavilion	On the ground at the village entrance	30-minute measurement at each monitoring station between 0700 and 1900 on normal weekdays (Monday to Saturday). L_{eq} , L_{10} and L_{90} would be recorded.	At least once per week	5, 8, 14, 20, 26 and 29 October 2015

Table 2.6 *Noise Monitoring Equipment*

Equipment	Brand and Model
Integrated Sound Level Meter	Rion NL-31
Acoustic Calibrator	Rion NC-73



Figure 2.2

Location of Noise Monitoring Station

2.2.2 *Monitoring Schedule for the Reporting Month*

The schedule for construction noise monitoring in the reporting period is provided in *Appendix F*.

2.2.3 *Results and Observations*

Results for noise monitoring are summarized in *Table 2.7* and the monitoring data is provided in *Appendix I*.

Table 2.7 *Summary of Construction Noise Monitoring Results in the Reporting Period*

	Average , dB(A), Leq (30mins)	Range, dB(A), Leq (30mins)	Limit Level, dB(A), Leq (30mins)
NSR 1A	58	57 - 60	75

No noise Action Level and Limit level exceedance was recorded in the reporting month. No action is thus required to be undertaken in accordance with the Event Action Plan presented in *Appendix L*.

Major noise sources during the noise monitoring included noise from crane operation and excavation works, nearby traffic noise and aircraft noise.

2.3 *WATER QUALITY MONITORING*


2.3.1 *Monitoring Requirements and Equipment*

Impact water quality monitoring was carried out to ensure that any deterioration of water quality was detected, and that timely action was taken to rectify the situation. Impact water quality monitoring was undertaken three days per week during the construction period in accordance with the Updated EM&A Manual. The Action and Limit Levels of the water quality monitoring are provided in *Appendix D*.

The locations of the monitoring stations under the Contract are shown in *Figure 2.3* and *Table 2.8*.

Key

- Control / Far Field Station
- Impact Station
- Sensitive Receiver Station
- Site Boundary



WQMS	X	Y
Impact Station		
IS8	814251	818412
IS(Mf)9	813273	818850
IS(Mf)16	814328	819497
Control / Far Field Station		
CS(Mf)3	809989	821117
CS(Mf)5	817990	821129
Sensitive Receiver Station		
SR4	814760	817867
SR4a	815247	818067

Figure 2.3

Locations of Water Quality Monitoring Stations

Table 2.8 *Locations of Impact Water Quality Monitoring Stations and its Corresponding Monitoring Requirements*

Station ID	Type	Coordinates		*Parameters, unit	Frequency	Depth
		Easting	Northing			
IS(Mf)9	Impact Station (Close to HKBCF construction site)	813273	818850	<ul style="list-style-type: none"> • Temperature(°C) • pH (pH unit) • Turbidity (NTU) • Water depth (m) • Salinity (ppt) • DO (mg/L and % of saturation) • SS (mg/L) 	Impact monitoring: 3 days per week, at mid-flood and mid-ebb tides during the construction period of the Contract	3 water depths: 1m below sea surface, mid-depth and 1m above sea bed. If the water depth is less than 3m, mid-depth sampling only. If water depth less than 6m, mid-depth may be omitted
IS(Mf)16	Impact Station (Close to HKBCF construction site)	814328	819497			
IS8	Impact Station (Close to HKBCF construction site)	814251	818412			
SR4	Sensitive receiver (Tai Ho Inlet)	814760	817867			
SR4a	Sensitive receiver	815247	818067			
CS(Mf)3	Control Station	809989	821117			
CS(Mf)5	Control Station	817990	821129			

*Notes:

In addition to the parameters presented monitoring location/position, time, water depth, sampling depth, tidal stages, weather conditions and any special phenomena or works underway nearby were also recorded.

Table 2.9 summarises the equipment used in the impact water quality monitoring programme. Copies of the calibration certificates are attached in Appendix E.

Table 2.9 *Water Quality Monitoring Equipment*

Equipment	Brand and Model
DO and Salinity	YSI Pro2030
Turbidity meter	HACH Model 2100Q
pH meter	Thermo Scientific Orion 2 Star
Positioning Equipment	Koden913MK2 with KBG-3 DGPS antenna
Water Depth Detector	Speedtech Instrument SM-5
Water Sampler	Kemmerer 1520 (1520-C25) 2.2L with messenger

2.3.2 *Monitoring Schedule for the Reporting Month*

The schedule for water quality monitoring in October 2015 is provided in *Appendix F*. The WQM on 3 October 2015 was cancelled due to adverse weather.

2.3.3 *Results and Observations*

In total of 13 monitoring events for impact water quality monitoring were conducted at all designated monitoring stations in the reporting month. Impact water quality monitoring results and graphical presentations are provided in *Appendix J*.

No Action and Limit levels exceedances was recorded at all monitoring stations for impact water quality monitoring in the reporting month. No action is thus required to be undertaken in accordance with the Event Action Plan presented in *Appendix L*.

2.4 *DOLPHIN MONITORING*

2.4.1 *Monitoring Requirements*

Impact dolphin monitoring is required to be conducted by a qualified dolphin specialist team to evaluate whether there have been any effects on the dolphins. In order to fulfil the EM&A requirements and make good use of available resources, the on-going impact line transect dolphin monitoring data collected by HyD's *Contract No. HY/2011/03 Hong Kong-Zhuhai-Macao Bridge, Hong Kong Link Road - Section between Scenic Hill and Hong Kong Boundary Crossing Facilities* on the monthly basis is adopted to avoid duplicates of survey effort.

2.4.2 *Monitoring equipment*

Table 2.10 summarises the equipment used for the impact dolphin monitoring.

Table 2.10 *Dolphin Monitoring Equipment*

Equipment	Model
Global Positioning System (GPS)	Garmin 18X-PC Geo One Phottix
Camera	Nikon D90 300m 2.8D fixed focus Nikon D90 20-300m zoom lens
Laser Binoculars	Infinitor LRF 1000
Marine Binocular	Bushell 7 x 50 marine binocular with compass and reticules
Vessel for Monitoring	65 foot single engine motor vessel with viewing platform 4.5m above water level

2.4.3 *Monitoring Parameter, Frequencies and Duration*

Dolphin monitoring should cover all transect lines in Northeast Lantau (NEL) and the Northwest Lantau (NWL) survey areas twice per month throughout the entire construction period. The monitoring data should be compatible with, and should be made available for, long-term studies of small cetacean ecology in Hong Kong. In order to provide a suitable long-term dataset for comparison, identical methodology and line transects employed in baseline dolphin monitoring was followed in the impact dolphin monitoring.

2.4.4 *Monitoring Location*

The impact dolphin monitoring was carried out in the NEL and NWL along the line transect as depicted in *Figure 2.4*. The co-ordinates of all transect lines are shown in *Table 2.11* below.




Figure 2.4

Layout of Transect Lines of Dolphin Monitoring in Northwest and Northeast Lantau Areas

Table 2.11 Impact Dolphin Monitoring Line Transect Co-ordinates

Line No.		Easting	Northing	Line No.		Easting	Northing
1	Start Point	804671	815456	13	Start Point	816506	819480
1	End Point	804671	831404	13	End Point	816506	824859
2	Start Point	805475	815913	14	Start Point	817537	820220
2	End Point	805477	826654	14	End Point	817537	824613
3	Start Point	806464	819435	15	Start Point	818568	820735
3	End Point	806464	822911	15	End Point	818568	824433
4	Start Point	807518	819771	16	Start Point	819532	821420
4	End Point	807518	829230	16	End Point	819532	824209
5	Start Point	808504	820220	17	Start Point	820451	822125
5	End Point	808504	828602	17	End Point	820451	823671
6	Start Point	809490	820466	18	Start Point	821504	822371
6	End Point	809490	825352	18	End Point	821504	823761
7	Start Point	810499	820880	19	Start Point	822513	823268
7	End Point	810499	824613	19	End Point	822513	824321
8	Start Point	811508	821123	20	Start Point	823477	823402
8	End Point	811508	824254	20	End Point	823477	824613
9	Start Point	812516	821303	21	Start Point	805476	827081
9	End Point	812516	824254	21	End Point	805476	830562
10	Start Point	813525	820872	22	Start Point	806464	824033
10	End Point	813525	824657	22	End Point	806464	829598
11	Start Point	814556	818853	23	Start Point	814559	821739
11	End Point	814556	820992	23	End Point	814559	824768
12	Start Point	815542	818807				
12	End Point	815542	824882				

2.4.5 Action & Limit Levels

The Action and Limit levels of dolphin impact monitoring are shown in *Appendix D*. The Event and Action plan is presented in *Appendix L*.

2.4.6 *Monitoring Schedule for the Reporting Month*

Dolphin monitoring was carried out on 6, 13, 19 and 26 October 2015 (Appendix F).

2.4.7 *Results and Observations*

A total of 298.36 km of survey effort was collected, with 100% of the total survey effort being conducted under favourable weather conditions (i.e. Beaufort Sea State 3 or below with good visibility) during the surveys in October 2015. Among the two areas, 116.10 km and 182.26 km of survey effort were collected from NEL and NWL survey areas respectively. The total survey effort conducted on primary and secondary lines were 216.16 km and 82.20 km respectively. The survey efforts are summarized in Appendix K.

Seven (7) groups of twenty-seven (27) Chinese White Dolphins were sighted during the two sets of monitoring surveys in October 2015. All seven (7) dolphin sightings were made in NWL, while none was sighted in NEL. During the surveys in October 2015, six (6) out of the seven (7) dolphin sightings were made on primary lines during on-effort search. No sighting was made in the proximity of the Project's alignment. The distribution of dolphin sighting during the reporting month is shown in Figure 2.5.

Encounter rates of Chinese White Dolphins are deduced from the survey effort and on-effort sighting data made under favourable conditions (Beaufort 3 or below) in October 2015 are shown in Tables 2.12 & 2.13.

Table 2.12 *Individual Survey Event Encounter Rates*

		Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort)	Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort)
		Primary Lines Only	Primary Lines Only
NEL	Set 1: Oct 6 th / 13 th	0.0	0.0
	Set 2: Oct 19 th / 26 th	0.0	0.0
NWL	Set 1: Oct 6 th / 13 th	5.9	24.9
	Set 2: Oct 19 th / 26 th	2.7	10.9

Note: Dolphin Encounter Rates are deduced from the two sets of surveys (two surveys in each set) in October 2015 in Northeast (NEL) and Northwest Lantau (NWL)




Figure 2.5

HY/2012/07 TM-CLKL Southern Connection Viaduct Section
 The distribution of dolphin sightings during the reporting period
 (Source: Adopted from HKLR03 Monitoring Survey in October 2015)

Date 5/11/2015

Environmental
 Resources
 Management



Table 2.13 Monthly Average Encounter Rates

	Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort)		Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort)	
	Primary Lines Only	Both Primary and Secondary Lines	Primary Lines Only	Both Primary and Secondary Lines
Northeast Lantau	0.0	0.0	0.0	0.0
Northwest Lantau	4.2	3.8	17.7	14.8

Note: Overall dolphin encounter rates (sightings per 100 km of survey effort) from all four surveys are conducted in October 2015 on primary lines only as well as both primary lines and secondary lines in Northeast and Northwest Lantau

No unacceptable impact from the construction activities of the TM-CLKL Southern Connection Viaduct Section on Chinese White Dolphins was noticeable from general observations during the dolphin monitoring in this reporting month.

Due to monthly variation in dolphin occurrence within the study area, it would be more appropriate to draw conclusion on whether any impacts on dolphins have been detected related to the construction activities of the TM-CLKL Southern Connection Viaduct Section in the quarterly EM&A reports, where comparison on distribution, group size and encounter rates of dolphins between the quarterly impact monitoring period and baseline monitoring period will be made.

2.4.8 Marine Mammal Exclusion Zone Monitoring

Daily 250 m marine mammal exclusion zone monitoring was undertaken during the period of marine works activities being undertaken. No sighting of Indo-Pacific humpback dolphin *Sousa chinensis* (i.e. Chinese White Dolphin) were recorded in October 2015 during the exclusion zone monitoring.

Passive Acoustic Monitoring (PAM) had been decommissioned as no marine piling works was carried out outside the daylight hours since September 2015. Daytime marine mammal exclusion zone was still in effect to cater for temporary staging installation and uninstallation works.

2.5 EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting month, four (4) site inspections were carried out on 7, 12, 20 and 30 October 2015.

Key observations during the site inspections are summarized in *Table 2.14*.

Table 2.14 Specific Observations Identified during the Weekly Site Inspections in this Reporting Month

Inspection Date	Environmental Observations	Recommendations/ Remarks
7 October 2015	<p>Area 1</p> <ul style="list-style-type: none"> • Checklist for a wetsep was not displayed. • Some chemical containers were not labelled. • Refuse was found in drainage. • Proper outlet was not installed. 	<p>Area 1</p> <ul style="list-style-type: none"> • Wetsep should be checked regularly and its checklist should be displayed. • Chemical containers should be properly labelled. • Drainage should be cleaned up regularly. • Proper outlet should be installed for wetsep.
12 October 2015	<p>Seafront</p> <ul style="list-style-type: none"> • Stagnant water was found in drip tray for generator. <p>Pier E4</p> <ul style="list-style-type: none"> • Sandbags were insufficient to avoid runoff on platform. <p>Pier E8</p> <ul style="list-style-type: none"> • Stagnant water was found in drip tray for generator. • Sandbags were insufficient to avoid runoff on platform. 	<p>Seafront</p> <ul style="list-style-type: none"> • Stagnant water should be regularly cleaned up. <p>Pier E4</p> <ul style="list-style-type: none"> • Sandbags should be provided if runoff collection is not available. <p>Pier E8</p> <ul style="list-style-type: none"> • Stagnant water should be regularly cleaned up. • Sandbags should be provided if runoff collection is not available.
20 October 2015	<p>Site Access 6A</p> <ul style="list-style-type: none"> • A chemical container was not placed in drip tray. • Refuse was found in drainage <p>Abutment D</p> <ul style="list-style-type: none"> • The old EP was displayed. • The exposed area was dry. <p>Area 1</p> <ul style="list-style-type: none"> • The exposed area was dry. 	<p>Site Access 6A</p> <ul style="list-style-type: none"> • Chemical container should be placed in drip tray. • Refuse in drainage should be cleaned up regularly. <p>Abutment D</p> <ul style="list-style-type: none"> • Only the most updated EP should be displayed. • Exposed area should be watered regularly. <p>Area 1</p> <ul style="list-style-type: none"> • Exposed area should be watered regularly.
30 October 2015	<p>Seafront</p> <ul style="list-style-type: none"> • Some chemical containers were placed without drip tray. 	<p>Seafront</p> <ul style="list-style-type: none"> • Chemical containers should be placed in drip tray.

The Contractor has rectified all of the observations identified during environmental site inspections in the reporting month.

2.6 WASTE MANAGEMENT STATUS

The Contractor has submitted application form for registration as chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.

Wastes generated during this reporting period include mainly construction wastes (inert and non-inert) and recyclable materials. Reference has been made to the waste flow table prepared by the Contractor (*Appendix M*). The quantities of different types of wastes are summarized in *Table 2.15*.

Table 2.15 Quantities of Different Waste Generated in the Reporting Period

Month/Year	Inert C&D Materials ^(a) (m ³)	Imported Fill (m ³)	Inert Construction Waste Re-used (m ³)	Non-inert Construction Waste ^(b) (kg)	Recyclable Materials ^(c) (kg)	Chemical Wastes (kg)	Marine Sediment (m ³)	
							Category L	Category M (M _p & M _f)
October 2015	1,635	0	615	102,080	84	0	0	0

Notes:

- (a) Inert construction wastes include hard rock and large broken concrete, and materials disposed as public fill.
- (b) Non-inert construction wastes include general refuse disposed at landfill.
- (c) Recyclable materials include metals, paper, cardboard, plastics, timber, felled trees and others.

The Contractor was advised to properly maintain on site C&D materials and waste collection, sorting and recording system, dispose of C&D materials and wastes at designated ground and maximize reuse/ recycle of C&D materials and wastes. The Contractor was also reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.

For chemical waste containers, the Contractor was reminded to treat properly and store temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

2.7 ENVIRONMENTAL LICENSES AND PERMITS

The status of environmental licensing and permit is summarized in *Table 2.16* below.

Table 2.16 Summary of Environmental Licensing and Permit Status

License/ Permit	License or Permit No.	Date of Issue	Date of Expiry	License/ Permit Holder	Remarks
Environmental Permit	EP-354/2009/D	13 March 2015	N/A	HyD	Tuen Mun- Chek Lap Kok Link
Environmental Permit	EP-353/2009/I	17 July 2015	N/A	HyD	Hong Kong Boundary Crossing Facilities
Construction Dust Notification	361571	5 Jul 2013	N/A	GCL	
Construction Dust Notification	362093	17 Jul 2013	N/A	GCL	For Area 23
Chemical Waste Registration	5213-961-G2380-13	10 Oct 2013	N/A	GCL	Chemical waste produced in Contract HY/2012/07 (Area 1 adjacent to Cheng Tung Road, Siu Ho Wan)
Chemical Waste Registration	5213-961-G2380-14	10 Oct 2013	N/A	GCL	Chemical waste produced in Contract HY/2012/07 (Area 2 adjacent to Cheung Tung Road, Pak Mong Village)
Chemical Waste Registration	5213-974-G2588-03	4 Nov 2013	N/A	GCL	Chemical waste produced in Contract HY/2012/07 (WA5 adjacent to Cheung Tung Road, Yam O)
Chemical Waste Registration	5213-951-G2380-17	12 Jun 2014	N/A	GCL	Viaducts A, B, C, D & E
Construction Waste Disposal Account	7017735	10 Jul 2013	N/A	GCL	-
Construction Waste Disposal Account	7019470	3 Mar 2014	N/A	GCL	Vessel CHIT Account
Waste Water Discharge License	WT00019017-2014	13 May 2014	31 May 2019	GCL	Discharge for marine portion
Waste Water Discharge License	WT00019018-2014	13 May 2014	31 May 2019	GCL	Discharge for land portion
Construction Noise Permit	Nil	N/A	N/A	GCL	For Piling Works
Construction Noise Permit for night works and works in general holidays	GW-RW0422-15	21 Aug 2015	25 Jan 2016	GCL	General works at WA5
Construction Noise Permit for night works and works in general holidays	GW-RS1054-15	30 Sep 2015	29 Mar 2016	GCL	For Load unload at NLH near Viaduct D
Construction Noise Permit for night works and works in general holidays	GW-RS1144-15	20 Oct 2015	19 Feb 2016	GCL	For Broad Permit
Construction Noise Permit for night works and works in general holidays	GW-RS0809-15	29 Jul 2015	29 Jan 2016	GCL	For Plant mobilization using tractor with trailer
Construction Noise Permit for night works and works in general holidays	GW-RS0911-15	27 Aug 2015	26 Feb 2016	GCL	Broad Permit for Seg. Launching at Land Portion
Construction Noise Permit for night works and works in general holidays	GW-RS0854-15	12 Aug 2014	15 Feb 2016	GCL	Pre-casted pile cap shell installation at E10-E13

License/ Permit	License or Permit No.	Date of Issue	Date of Expiry	License/ Permit Holder	Remarks
Construction Noise Permit for night works and works in general holidays	GW-RS1086-15	7 Oct 2015	15 Dec 2015	GCL	TTA Case 009 Ch.2.1E-4.2E
Construction Noise Permit for night works and works in general holidays	GW-RS0855-15	12 Aug 2015	11 Feb 2016	GCL	Pier construction at C7, D8, D9
Marine Dumping Permit	EP/MD/16-112	22 Oct 2015	29 Nov 2015	GCL	For dumping Type I (Dedicated Site) and Type II sediment
Marine Dumping Permit	EP/MD/16-102	13 Oct 2015	16 Apr 2016	GCL	For dumping Type I sediment

2.8 *IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES*

In response to the site audit findings, the Contractors carried out corrective actions.

A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in *Appendix C*. The necessary mitigation measures were implemented properly for this Contract.

The landscape and visual (L&V) mitigation measures were also monitored on weekly basis in the reporting period. The monitoring status is summarized in *Appendix C*.

2.9 *SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT*

Results for water quality, 1-hour TSP, 24-hour TSP and construction noise monitoring complied with the Action/ Limit levels in the reporting period.

Cumulative statistics on exceedances is provided in *Appendix N*.

2.10 *SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS*

The Environmental Complaint Handling Procedure is provided in *Figure 2.6*

One (1) complaint regarding the potential noise nuisance from nighttime works of this Project was received on 8 October 2015. A joint inspection among representatives of EPD, HyD, SOR, Contractor and ET was held on 28 October 2015. The inspection findings suggested that the potential noise nuisance was mainly associated with aircraft. The complaint was handled in accordance with the Environmental Complaint Handling Procedure. The final investigation report is presented in *Appendix N*.

Statistics on complaints, notifications of summons, successful prosecutions are summarized in *Appendix N*.




Figure 2.6

Environmental Complaint Handling Procedure

3 *FUTURE KEY ISSUES*

3.1 *CONSTRUCTION PROGRAMME FOR THE COMING MONTHS*

As informed by the Contractor, the major works for this Contract in November 2015 will be:

Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pile cap installation;
- Pier construction;
- Launching gantry assembly; and
- Installation of deck segment and pier head segment.

Land-based Works

- Construction and installation of pile caps;
- Pier construction;
- Pile cap installation;
- Re-alignment of Cheung Tung Road;
- Installation of pier head segment; and
- Slope work of Viaduct A.

3.2 *KEY ISSUES FOR THE COMING MONTH*

Potential environmental impacts arising from the above upcoming construction activities in the next reporting month of November 2015 are mainly associated with dust, noise, marine water quality, marine ecology and waste management issues.

3.3 *MONITORING SCHEDULE FOR THE COMING MONTH*

The tentative schedules for environmental monitoring in November 2015 are provided in *Appendix F*.

4.1 CONCLUSIONS

This Twenty-fourth Monthly EM&A Report presents the findings of the EM&A activities undertaken during the period from 1 to 31 October 2015, in accordance with the Updated EM&A Manual and the requirements of the Environmental Permits (EP-354/2009/D and EP-353/2009/I).

Air quality (including 1-hour TSP and 24-hour TSP), noise, water quality, and dolphin monitoring were carried out in the reporting month. Results for water quality, 1-hour TSP, 24-hour TSP and noise monitoring complied with the Action and Limit levels in the reporting period.

Seven (7) groups of twenty-seven (27) Chinese White Dolphins were sighted during the two sets of monitoring surveys in October 2015. Seven (7) dolphin sightings were made in NWL, while none was sighted in NEL. And six (6) out of the seven (7) sightings were made on primary lines during on-effort search. No sighting was made in the proximity of the Project's alignment. No unacceptable impact from the construction activities of the TM-CLKL Southern Connection Viaduct Section on Chinese White Dolphins was noticeable from general observations during the dolphin monitoring in this reporting month.

Environmental site inspection was carried out four (4) times in October 2015. Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site audits.

There was no environmental complaint, notification of summons or successful prosecution recorded in the reporting period.

The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Appendix A

Project Organization for Environmental Works



↔ Line of Communication

Appendix B

Three-Month Rolling Construction Programme

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																																							
												September				October				November				December																											
												24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21																						
HY/2012/07 - TM-CLK Link-SC [DWP rE1] - Status Update 21-09-2015 yet																																																			
Contract Key Dates																																																			
Possession Dates / Access Period																																																			
POS02	Portion A (Commencement of Works+499 days)	0	21-Sep-15*	0%	0		03-Jun-15		-110	0	0%																																								
POS03	Portion B (Commencement of Works+619 days)	0	21-Sep-15*	0%	0		03-Jun-15		-110	0	0%																																								
Section Completion Dates																																																			
Vacate Works Area																																																			
VAC05	Vacate Works Area WA5 (Zone 5C) (Commencement of Works+758 days)	0		0%	0	21-Sep-15*		19-Jul-15	-63	1230	0%																																								
General Submissions																																																			
General Requirements																																																			
Temporary Works Design																																																			
PR00130	Unloading Jetty at HKBCF - Working Platform design and approval	90	02-Jun-14 A	60%	36	04-Nov-15	25-Jul-15	04-Sep-15	-49	963	10%																																								
Land Works																																																			
PR00160	Propose/submit a performance review for piled fnds in accordance w/ ETW	101	26-May-14 A	80.2%	20	15-Oct-15	08-Mar-16	02-Apr-16	136	363	80%																																								
Land GI Works																																																			
PR02204	SQR Sampling & Testing and Approval	110	14-Aug-14 A	68.18%	35	03-Nov-15	27-Nov-14	09-Jan-15	-241	0	68%																																								
PR03110	Trial Pits along Cheung Tung Road	20	21-Oct-13 A	90%	2	22-Sep-15	08-Jan-15	09-Jan-15	-208	33	85%																																								
Design Submissions																																																			
Detailed Design (v18.8 18-08-14)																																																			
General Submissions																																																			
ARDD0037-1	Preparation of Seismic Performance Report Viaduct A,B,C,D - AP12.01	20	21-Sep-15	0%	20	16-Oct-15	24-Nov-15	21-Dec-15	46	0	0%																																								
ARDD0037-2	IC/SO Approval of Seismic Performance Report Viaduct A,B,C,D - AP12.01	75	19-Oct-15	0%	75	29-Jan-16	22-Dec-15	04-Apr-16	46	244	0%																																								
ARDD0037-4	Preparation of Seismic Performance Report Viaduct E - AP12.02	20	21-Sep-15	0%	20	16-Oct-15	24-Nov-15	21-Dec-15	46	0	0%																																								
ARDD0037-5	IC/SO Approval of Seismic Performance Report Viaduct E - AP12.02	75	19-Oct-15	0%	75	29-Jan-16	22-Dec-15	04-Apr-16	46	0	0%																																								
ARDD0037-7	Preparation of Seismic Performance Report Viaduct F - AP12.03	20	21-Sep-15	0%	20	16-Oct-15	24-Nov-15	21-Dec-15	46	0	0%																																								
ARDD0037-8	IC/SO Approval of Seismic Performance Report Viaduct F - AP12.03	75	19-Oct-15	0%	75	29-Jan-16	22-Dec-15	04-Apr-16	46	0	0%																																								
ARDD0042-2	IC/SO Approval of O&M Facility Provisions DDA - BP11.01	75	14-Jan-15 A	50%	38	11-Nov-15	29-Oct-15	21-Dec-15	29	0	50%																																								
ARDD0042-4	IC/SO Approval of O&M Facility Provisions DDA - BP11.01	0		0%	0	11-Nov-15		21-Dec-15	29	73	0%																																								
Viaduct E5 and E6																																																			
Viaduct Design																																																			
Viaduct E5 E6 Superstructure Optimisation																																																			
TGP0550	Viaduct E5 & E6 - Preparation of Optimised Movement Joint Schedule	15	03-Feb-15 A	80%	3	23-Sep-15	25-Jan-16	27-Jan-16	90	83	80%																																								
Viaduct E7 & E8																																																			
Viaduct Design																																																			
Viaduct E7 E8 Superstructure Optimisation																																																			
TGP0750	Viaduct E7 & E8 - Preparation of Optimised Movement Joint Schedule	15	03-Feb-15 A	80%	3	23-Sep-15	25-Jan-16	27-Jan-16	90	83	80%																																								
Viaduct C																																																			
Viaduct Design																																																			
ARDD0384-3	Viaduct C - Coordination and Further Issue of Construction Method and Te	60	02-Mar-15 A	40%	36	09-Nov-15	14-Dec-18	01-Feb-19	844	0	40%																																								
ARDD0384-5	Viaduct C - GCL/FRE Final Coordinated Construction Method/Temporary \	0		0%	0	09-Nov-15		01-Feb-19	844	844	0%																																								
Viaduct A																																																			
Viaduct Design																																																			
ARDD0435	Viaduct A - IC/SO Approval of DDA DP11.03	75	23-Feb-15 A	100%	0	17-Sep-15 A					100%																																								
ARDD0435-1	Viaduct A - IC/SO Approval of DDA DP11.03	0		100%	0	17-Sep-15 A					100%																																								
ARDD0435-2	Viaduct A - GCL/FRE Issue of Construction Method/Temporary Work Data	0		0%	0	21-Sep-15		01-Feb-19	880	880	0%																																								
ARDD0435-3	Viaduct A - Coordination and Further Issue of Construction Method and Ter	60	01-Jun-15 A	50%	30	30-Oct-15	31-Dec-15	10-Feb-16	73	18	50%																																								
ARDD0435-4	Viaduct A - Preparation of Draft DDA Working Drawing Set	60	01-Jun-15 A	20%	48	25-Nov-15	07-Dec-15	10-Feb-16	55	0	20%																																								
ARDD0435-5	Viaduct A - GCL/FRE Final Coordinated Construction Method/Temporary V	0		0%	0	25-Nov-15		10-Feb-16	55	0	0%																																								
ARDD0435-6	Viaduct A - Preparation and Coordination of Working Drawing Set	10	26-Nov-15	0%	10	09-Dec-15	11-Feb-16	24-Feb-16	55	0	0%																																								
ARDD0435-7	Viaduct A - Submission of Working Drawings for Viaduct A DP11.03	0		0%	0	09-Dec-15		13-Apr-16	90	0	0%																																								
ARDD0435-8	Viaduct A - IC/SO Consent of Supplemental Working Drawings Viaduct A	10	10-Dec-15	0%	10	23-Dec-15	14-Apr-16	27-Apr-16	90	0	0%																																								
Viaduct F1 & F3																																																			
Viaduct Design																																																			
ARDD0486-2	Viaduct F1 & F3 - Coordination and Further Issue of Construction Method ;	60	02-Mar-15 A	10%	54	03-Dec-15	29-Jan-15	14-Apr-15	-167	0	10%																																								
ARDD0486-3	Viaduct F1 & F3 - Preparation of Draft Working Drawing Set	60	02-Mar-15 A	10%	54	03-Dec-15	29-Jan-15	14-Apr-15	-167	0	10%																																								
ARDD0486-4	Viaduct F1 & F3 - GCL/FRE Final Coordinated Construction Method/Temp	0		0%	0	03-Dec-15		14-Apr-15	-167	0	0%																																								
ARDD0486-5	Viaduct F1 & F3 - Preparation and Coordination of DDA/Working Drawing	10	04-Dec-15	0%	10	17-Dec-15	15-Apr-15	28-Apr-15	-167	0	0%																																								

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																																							
												September					October				November			December																											
												24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21																						
Viaduct E5 and E6																																																			
ARDD0734	Viaduct E5 & E6 - Segment Geometry Schedules	10	05-May-14 A	90%	1	21-Sep-15	17-Jul-15	17-Jul-15	-46	7	90%																																								
TGP0560	Viaduct E5 & E6 - Issue of Optimised Casting Data and Segment Catalogue	20	30-Apr-15 A	80%	4	24-Sep-15	29-Jul-15	03-Aug-15	-38	74	80%																																								
TGP0570	Viaduct E5 & E6 - Issue of Optimised Casting Data and Segment Catalogue	40	30-Apr-15 A	80%	8	30-Sep-15	08-Jul-15	17-Jul-15	-53	0	80%																																								
TGP0590	Viaduct E5 & E6 - Issue Erection Manual	10	01-Oct-15	0%	10	14-Oct-15	20-Jul-15	31-Jul-15	-53	132	0%																																								
Viaduct E7 & E8																																																			
ARDD0739	Viaduct E7 & E8 - Segment Geometry Schedules	10	05-May-14 A	90%	1	21-Sep-15	17-Jul-15	17-Jul-15	-46	3	90%																																								
TGP0760	Viaduct E7 & E8 - Issue of Optimised Casting Data and Segment Catalogue	40	31-Jul-15 A	80%	8	30-Sep-15	10-Oct-16	19-Oct-16	275	386	80%																																								
TGP0770	Viaduct E7 & E8 - Issue of Optimised Casting Data and Segment Catalogue	20	31-Jul-15 A	80%	4	24-Sep-15	14-Jul-15	17-Jul-15	-49	0	80%																																								
TGP0790	Viaduct E7 & E8 - Issue Erection Manual	10	25-Sep-15	0%	10	08-Oct-15	20-Jul-15	31-Jul-15	-49	136	0%																																								
Viaduct E2																																																			
TGP0260	Viaduct E2 - Issue of Optimised Casting Data and Segment Catalogue	20	04-May-15 A	80%	4	24-Sep-15	11-Dec-14	16-Dec-14	-202	0	80%																																								
TGP0290	Viaduct E2 - Issue of Erection Manual	10	25-Sep-15	0%	10	08-Oct-15	19-Jan-15	30-Jan-15	-179	0	0%																																								
Viaduct F																																																			
ARDD0751	Viaduct F - Confirmation of Erection Sequence from Freyssinet	0		0%	0	21-Sep-15		20-Jan-15	-173	0	0%																																								
ARDD0752	Viaduct F - Erection Sequence Analysis	30	21-Sep-15	0%	30	30-Oct-15	21-Jan-15	03-Mar-15	-173	0	0%																																								
ARDD0753	Viaduct F - Target Geometry Analysis	30	02-Nov-15	0%	30	11-Dec-15	04-Mar-15	14-Apr-15	-173	0	0%																																								
ARDD0754	Viaduct F - Segment Geometry Schedules	10	14-Dec-15	0%	10	25-Dec-15	15-Apr-15	28-Apr-15	-173	0	0%																																								
Major Procurement																																																			
Marine Permanent Navigation Aids																																																			
PR65011	Design & Approvals for Marine Navigation Aids	150	23-Oct-13 A	70%	45	14-Nov-15	15-Aug-15	08-Oct-15	-31	0	55%																																								
PR65012	Procure & Deliver Marine Navigation Aids	240	16-Nov-15	0%	240	06-Sep-16	09-Oct-15	01-Aug-16	-31	0	0%																																								
Tower Cranes																																																			
PR66011	Procure & Deliver Tower Cranes	236	03-Oct-14 A	21.61%	185	09-May-16	28-Apr-15	07-Dec-15	-121	814	0%																																								
PR66013	Erect & Commission Tower Crane @ E4	12	23-Oct-15	0%	12	06-Nov-15	19-Jan-19	01-Feb-19	906	906	0%																																								
PR66014	Erect & Commission Tower Crane @ E5	12	06-Nov-15	0%	12	20-Nov-15	28-Aug-15	11-Sep-15	-54	8	0%																																								
PR66015	Erect & Commission Tower Crane @ E6	12	14-Nov-15	0%	12	28-Nov-15	17-Nov-15	30-Nov-15	2	5	0%																																								
PR66016	Erect & Commission Tower Crane @ E7	12	27-Nov-15	0%	12	10-Dec-15	06-Nov-15	19-Nov-15	-18	5	0%																																								
PR66017	Erect & Commission Tower Crane @ E8	12	21-Nov-15	0%	12	04-Dec-15	06-Jan-16	19-Jan-16	36	13	0%																																								
PR66018	Erect & Commission Tower Crane @ E9	12	21-Sep-15	0%	12	06-Oct-15	19-Jan-19	01-Feb-19	930	930	0%																																								
PR66019	Erect & Commission Tower Crane @ E10	12	03-Oct-15	0%	12	19-Oct-15	25-Jul-15	08-Aug-15	-53	0	0%																																								
PR66021	Erect & Commission Tower Crane @ E12A	12	21-Sep-15	0%	12	06-Oct-15	24-Oct-15	07-Nov-15	25	182	0%																																								
PR66022	Erect & Commission Tower Crane @ E12B	12	21-Sep-15	0%	12	06-Oct-15	05-Feb-16	22-Feb-16	110	182	0%																																								
PR66023	Erect & Commission Tower Crane @ E13-Sth	12	08-Oct-15	0%	12	24-Oct-15	18-Jul-15	01-Aug-15	-63	154	0%																																								
PR66024	Erect & Commission Tower Crane @ E13-Nth	12	21-Sep-15	0%	12	06-Oct-15	04-Feb-16	20-Feb-16	109	205	0%																																								
Equipment Platforms for Tower Cranes																																																			
PR66026	Inst.Temp.Eqpt.Platform (piles & deck) @ E4	24	21-Sep-15	0%	24	22-Oct-15	19-Dec-18	18-Jan-19	906	0	0%																																								
Deck Segment Installation Equipment																																																			
Launching Gantry 2																																																			
PR67043	Launching Gantry 2 Fabrication	142	16-Jun-14 A	98.59%	2	22-Sep-15	15-Oct-14	16-Oct-14	-278	0	100%																																								
PR67044	Launching Gantry 2 Delivery	12	23-Sep-15	0%	12	08-Oct-15	17-Oct-14	30-Oct-14	-278	0	0%																																								
Lifting Frames																																																			
Lifting Frames 1 & 2																																																			
PR68013	Lifting Frame 1&2 Fabrication	85	24-Jan-15 A	52.94%	40	09-Nov-15	29-Apr-15	16-Jun-15	-120	0	0%																																								
PR68014	Lifting Frame 1&2 Delivery	14	10-Nov-15	0%	14	25-Nov-15	17-Jun-15	04-Jul-15	-120	0	0%																																								
Lifting Frames 3 & 4																																																			
PR68017	Lifting Frame 3&4 Fabrication	85	29-Sep-14 A	67.06%	28	26-Oct-15	24-Apr-15	28-May-15	-124	0	10%																																								
PR68018	Lifting Frame 3&4 Delivery	30	27-Oct-15	0%	30	30-Nov-15	29-May-15	04-Jul-15	-124	40	0%																																								
Lifting Frames 5 & 6																																																			
PR68019	Lifting Frame 5&6 Design	70	21-Sep-15	0%	70	14-Dec-15	22-Jan-15	21-Apr-15	-196	0	0%																																								
PR68020	Lifting Frame 5&6 Approval	60	15-Dec-15	0%	60	29-Feb-16	22-Apr-15	04-Jul-15	-196	0	0%																																								
Unloading Frames																																																			
Type 1 (at B6 and D6)																																																			
PR69110	Unloading Frame Type 1 Fabrication	80	23-Feb-15 A	28.75%	57	28-Nov-15	09-May-15	17-Jul-15	-112	0	0%																																								
PR69120	Unloading Frame Type 1 Delivery (UF-1A & UF-1B)	24	30-Nov-15	0%	24	29-Dec-15	18-Jul-15	14-Aug-15	-112	0	0%																																								

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015															
												September				October				November				December			
												24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07
General																											
ZA00010	Viaduct A - Approval of Foundation DDA DP11.01	0		0%	0	21-Sep-15		01-Feb-19	880	880	0%																
Bridge A2																											
Pier A1 (A2e)																											
Pier Works																											
SA2E0180	A1 (A2e) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (1st Lift)	5	20-Aug-15 A	100%	0	27-Aug-15 A					100%																
SA2E0200	A1 (A2e) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	28-Aug-15 A	100%	0	04-Sep-15 A					100%																
SA2E0210	A1 (A2e) - Type 4B-MJ Pier Scaffolding (2nd Lift)	2	05-Sep-15 A	100%	0	15-Sep-15 A					100%																
SA2E0220	A1 (A2e) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (2nd Lift)	6	16-Sep-15 A	50%	3	23-Sep-15	08-Apr-16	11-Apr-16	157	0	50%																
SA2E0240	A1 (A2e) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (2nd Lil)	3	24-Sep-15	0%	3	26-Sep-15	12-Apr-16	15-Apr-16	157	0	0%																
SA2E0300	A1 (A2e) - Type 4B-MJ Pier Head Scaffolding	4	29-Sep-15	0%	4	03-Oct-15	16-Apr-16	21-Apr-16	157	0	0%																
SA2E0310	A1 (A2e) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep	10	05-Oct-15	0%	10	16-Oct-15	22-Apr-16	04-May-16	157	0	0%																
SA2E0330	A1 (A2e) - Type 4B-MJ Pier Head Concreting	1	17-Oct-15	0%	1	17-Oct-15	05-May-16	05-May-16	157	0	0%																
SA2E0340	A1 (A2e) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove Scaff	6	19-Oct-15	0%	6	26-Oct-15	06-May-16	12-May-16	157	0	0%																
SA2E0350	A1 (A2e) - Type 4B- Bearing Plinth	6	19-Oct-15	0%	6	26-Oct-15	06-May-16	12-May-16	157	0	0%																
Pier Head Segments																											
SA2E0380	A1 (A2e) - Pier Head Segment - Temporary Platform	6	27-Oct-15	0%	6	03-Nov-15	13-May-16	21-May-16	157	0	0%																
SA2E0381	A1 (A2e) - Pier Head Segment Bearings	2	04-Nov-15	0%	2	05-Nov-15	23-May-16	24-May-16	157	0	0%																
SA2E0382	A1 (A2e) - Pier Head Segment Lift & Temp Support (2 seg)	7	06-Nov-15	0%	7	13-Nov-15	25-May-16	03-Jun-16	157	0	0%																
Pier A2 (A2d)																											
Foundation Works																											
GFXX139	A2 (A2d) - Bored Piles (2.20m dia. x 3 nos)	120	20-May-15 A	100%	0	07-Sep-15 A					100%																
GFXX140	A2 (A2d) - Sonic & Interface Coring	12	21-Sep-15	0%	12	06-Oct-15	02-Feb-16	18-Feb-16	109	0	0%																
GFXX141	A2 (A2d) - Dismantle removable panels of temp. platform	5	07-Oct-15	0%	5	12-Oct-15	19-Feb-16	24-Feb-16	109	0	0%																
Pile Cap Works																											
SA2D0070	A2 (A2d) - Marine Pile Cap M2b - Inst.Floating Seal & Casing Head Steelw	7	27-Oct-15	0%	7	05-Nov-15	25-Feb-16	03-Mar-16	96	0	0%																
SA2D0080	A2 (A2d) - Marine Pile Cap M2b - Install precast shell in position	1	05-Nov-15	0%	1	06-Nov-15	04-Mar-16	04-Mar-16	96	0	0%																
SA2D0090	A2 (A2d) - Marine Pile Cap M2b - Inst.Access & make Watertight	3	06-Nov-15	0%	3	10-Nov-15	05-Mar-16	08-Mar-16	96	0	0%																
SA2D0100	A2 (A2d) - Marine Pile Cap M2b - Weld Fin plates/Plug Rebar & Concrete	9	10-Nov-15	0%	9	20-Nov-15	09-Mar-16	18-Mar-16	96	0	0%																
SA2D0120	A2 (A2d) - Marine Pile Cap M2b - Dewater precast shell / Remove Lifting F	2	20-Nov-15	0%	2	23-Nov-15	19-Mar-16	21-Mar-16	96	0	0%																
SA2D0130	A2 (A2d) - Marine Pile Cap M2b - Pile cut down	8	23-Nov-15	0%	8	02-Dec-15	22-Mar-16	02-Apr-16	96	0	0%																
SA2D0140	A2 (A2d) - Marine Pile Cap M2b - Rebar fixing, inst.inserts etc	12	02-Dec-15	0%	12	16-Dec-15	05-Apr-16	19-Apr-16	96	0	0%																
SA2D0150	A2 (A2d) - Marine Pile Cap M2b - Concreting	1	16-Dec-15	0%	1	17-Dec-15	21-Apr-16	21-Apr-16	96	0	0%																
SA2D0160	A2 (A2d) - Marine Pile Cap M2b - Curing incl. CJ Preparation	6	17-Dec-15	0%	6	24-Dec-15	22-Apr-16	28-Apr-16	96	0	0%																
Pier Works																											
SA2D0170	A2 (A2d) - Type 4B Pier Temp. Support Platform & Scaffold (1st Lift)	6	17-Dec-15	0%	6	24-Dec-15	22-Apr-16	28-Apr-16	96	0	0%																
Pier A3 (A2c)																											
Pile Cap Works																											
SA2C0070	A3 (A2c) - Marine Pile Cap M2b - Inst.Floating Seal & Casing Head Steelw	7	21-Aug-15 A	100%	0	06-Sep-15 A					100%																
SA2C0080	A3 (A2c) - Marine Pile Cap M2b -Install precast shell in position	1	07-Sep-15 A	100%	0	07-Sep-15 A					100%																
SA2C0090	A3 (A2c) - Marine Pile Cap M2b - Inst.Access & make Watertight	3	08-Sep-15 A	30%	2	23-Sep-15	21-Mar-16	23-Mar-16	146	0	30%																
SA2C0100	A3 (A2c) - Marine Pile Cap M2b - Weld Fin plates/Plug Rebar & Concrete	9	23-Sep-15	0%	9	06-Oct-15	23-Mar-16	07-Apr-16	146	0	0%																
SA2C0120	A3 (A2c) - Marine Pile Cap M2b - Dewater precast shell / Remove Lifting F	2	06-Oct-15	0%	2	08-Oct-15	07-Apr-16	09-Apr-16	146	0	0%																
SA2C0130	A3 (A2c) - Marine Pile Cap M2b - Pile cut down	8	08-Oct-15	0%	8	19-Oct-15	09-Apr-16	21-Apr-16	146	0	0%																
SA2C0140	A3 (A2c) - Marine Pile Cap M2b - Rebar fixing, inst.inserts etc	12	19-Oct-15	0%	12	04-Nov-15	21-Apr-16	06-May-16	146	0	0%																
SA2C0150	A3 (A2c) - Marine Pile Cap M2b - Concreting	1	04-Nov-15	0%	1	05-Nov-15	06-May-16	07-May-16	146	0	0%																
SA2C0160	A3 (A2c) - Marine Pile Cap M2b - Curing incl. CJ Preparation	6	05-Nov-15	0%	6	12-Nov-15	07-May-16	16-May-16	146	0	0%																
Pier Works																											
SA2C0170	A3 (A2c) - Type 4B Pier Temp. Support Platform & Scaffold (1st Lift)	6	05-Nov-15	0%	6	12-Nov-15	07-May-16	16-May-16	146	0	0%																
SA2C0180	A3 (A2c) - Type 4B Pier Rebarwork, Formwork & Prep (1st Lift)	5	12-Nov-15	0%	5	18-Nov-15	16-May-16	23-May-16	146	0	0%																
SA2C0200	A3 (A2c) - Type 4B Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	18-Nov-15	0%	3	21-Nov-15	23-May-16	27-May-16	146	0	0%																
SA2C0210	A3 (A2c) - Type 4B Pier Scaffolding (2nd Lift)	2	21-Nov-15	0%	2	24-Nov-15	27-May-16	30-May-16	146	0	0%																
SA2C0220	A3 (A2c) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	6	24-Nov-15	0%	6	01-Dec-15	30-May-16	08-Jun-16	146	0	0%																
SA2C0240	A3 (A2c) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	01-Dec-15	0%	3	04-Dec-15	08-Jun-16	13-Jun-16	146	0	0%																
SA2C0300	A3 (A2c) - Type 4B Pier Head Scaffolding	4	04-Dec-15	0%	4	09-Dec-15	13-Jun-16	20-Jun-16	146	0	0%																
SA2C0310	A3 (A2c) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	09-Dec-15	0%	10	21-Dec-15	20-Jun-16	05-Jul-16	146	0	0%																
Pier A4 (A2b)																											
Foundation Works																											
GFXX131	A4 (A2b) - Dismantle removable panels of temp. platform	5	15-Aug-15 A	100%	0	21-Aug-15 A					100%																
Pile Cap Works																											
SA2B0070	A4 (A2b) - Marine Pile Cap M2b - Inst.Floating Seal & Casing Head Steelw	7	21-Sep-15	0%	7	29-Sep-15	29-Mar-16	07-Apr-16	150	0	0%																
SA2B0080	A4 (A2b) - Marine Pile Cap M2b - Install precast shell in position	1	30-Sep-15	0%	1	30-Sep-15	07-Apr-16	08-Apr-16	150	0	0%																
SA2B0090	A4 (A2b) - Marine Pile Cap M2b - Inst.Access & make Watertight	3	02-Oct-15	0%	3	05-Oct-15	08-Apr-16	12-Apr-16	150	0	0%																

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone


Project ID: J3518DWPPrE1-M28
 Layout: J3518-DWP-3MRP Submission - M28
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 6 of 32 Pages)
(Progress as of 21-Sep -15)

Date	Revision	Checked	Approved
28-Jul-15		PKN	KWY
01-Sep-15		PKN	KWY
30-Sep-15		PKN	KWY

DWG. No.:
J3518/GCL/PGM/3MRP-M28

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																																				
												September				October				November				December																								
												24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21																			
Pier Head Segments																																																
SC2C0370	C15 (C2c) - Pier Head Segment - Temporary Platform	6	25-Sep-15	0%	6	03-Oct-15	21-Apr-16	27-Apr-16	162	0	0%																																					
SC2C0372	C15 (C2c) - Pier Head Segment Lift & Fix (1 seg)	2	05-Oct-15	0%	2	06-Oct-15	28-Apr-16	29-Apr-16	162	0	0%																																					
SC2C0374	C15 (C2c) - Pier Head Segment Diaphragm - Rebar	12	07-Oct-15	0%	12	22-Oct-15	30-Apr-16	16-May-16	162	0	0%																																					
SC2C0376	C15 (C2c) - Pier Head Segment Diaphragm - Formwork & Prep for Concr	8	23-Oct-15	0%	8	02-Nov-15	18-May-16	27-May-16	162	0	0%																																					
SC2C0378	C15 (C2c) - Pier Head Segment Diaphragm - Concreting	2	03-Nov-15	0%	2	04-Nov-15	28-May-16	30-May-16	162	0	0%																																					
SC2C0380	C15 (C2c) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	05-Nov-15	0%	6	11-Nov-15	31-May-16	08-Jun-16	162	0	0%																																					
Pier C16 (C2b)																																																
Pier Works																																																
SC2B0160	C16 (C2b) - Type 5B-MJ Pier Rebarwork (1st Lift)	3	20-Aug-15 A	100%	0	21-Aug-15 A					100%																																					
SC2B0170	C16 (C2b) - Type 5B-MJ Pier Formwork & Prep for Concreting (1st Lift)	2	21-Aug-15 A	100%	0	22-Aug-15 A					100%																																					
SC2B0180	C16 (C2b) - Type 5B-MJ Pier Concreting (1st Lift)	1	24-Aug-15 A	100%	0	24-Aug-15 A					100%																																					
SC2B0182	C16 (C2b) - Type 5B-MJ Pier Curing & Striking of Forms incl. CJ prep (1st	2	25-Aug-15 A	100%	0	31-Aug-15 A					100%																																					
SC2B0300	C16 (C2b) - Type 5B-MJ Pier Head Scaffolding	3	21-Sep-15	0%	3	23-Sep-15	23-Apr-16	26-Apr-16	168	0	0%																																					
SC2B0310	C16 (C2b) - Type 5B-MJ Pier Head Rebarwork	5	24-Sep-15	0%	5	30-Sep-15	27-Apr-16	03-May-16	168	0	0%																																					
SC2B0320	C16 (C2b) - Type 5B-MJ Pier Head Formwork & Prep for Concreting	5	02-Oct-15	0%	5	07-Oct-15	04-May-16	09-May-16	168	0	0%																																					
SC2B0330	C16 (C2b) - Type 5B-MJ Pier Head Concreting	1	08-Oct-15	0%	1	08-Oct-15	10-May-16	10-May-16	168	0	0%																																					
SC2B0340	C16 (C2b) - Type 5B-MJ Pier Head Curing/Striking of Forms/Remove Scal	6	09-Oct-15	0%	6	16-Oct-15	11-May-16	19-May-16	168	0	0%																																					
SC2B0360	C16 (C2b) - Type 5B-MJ Pier Backfilling Works	4	17-Oct-15	0%	4	22-Oct-15	20-May-16	24-May-16	168	0	0%																																					
SC2B0380	C16 (C2b) - Type 5B-Bearing Plinth	6	09-Oct-15	0%	6	16-Oct-15	11-May-16	19-May-16	168	0	0%																																					
Pier Head Segments																																																
SC2B0370	C16 (C2b) - Pier Head Segment - Temporary Platform	6	23-Oct-15	0%	6	30-Oct-15	25-May-16	01-Jun-16	168	146	0%																																					
Bridge C1																																																
Pier C17 (C2a)																																																
Pier Works																																																
SC2A0180	C17 (C2a) - Type 5B Pier Concreting (1st Lift)	1	21-Aug-15 A	100%	0	21-Aug-15 A					100%																																					
SC2A0182	C17 (C2a) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	22-Aug-15 A	100%	0	27-Aug-15 A					100%																																					
SC2A0230	C17 (C2a) - Type 5B Pier Head Scaffolding	4	21-Sep-15	0%	4	24-Sep-15	29-Feb-16	03-Mar-16	127	0	0%																																					
SC2A0240	C17 (C2a) - Type 5B Pier Head Rebarwork	5	25-Sep-15	0%	5	02-Oct-15	04-Mar-16	09-Mar-16	127	0	0%																																					
SC2A0250	C17 (C2a) - Type 5B Pier Head Formwork & Prep for Concreting	5	03-Oct-15	0%	5	08-Oct-15	10-Mar-16	15-Mar-16	127	0	0%																																					
SC2A0260	C17 (C2a) - Type 5B Pier Head Concreting	1	09-Oct-15	0%	1	09-Oct-15	16-Mar-16	16-Mar-16	127	0	0%																																					
SC2A0270	C17 (C2a) - Type 5B Pier Head Curing/Striking of Forms/Remove Scaffok	6	10-Oct-15	0%	6	17-Oct-15	17-Mar-16	23-Mar-16	127	0	0%																																					
SC2A0275	C17 (C2a) - Type 5B Pier Backfilling Works	4	19-Oct-15	0%	4	23-Oct-15	24-Mar-16	31-Mar-16	127	0	0%																																					
Pier Head Segments																																																
SC2A0370	C17 (C2a) - Pier Head Segment - Temporary Platform	6	24-Oct-15	0%	6	31-Oct-15	01-Apr-16	08-Apr-16	127	0	0%																																					
SC2A0372	C17 (C2a) - Pier Head Segment Lift & Fix (1 seg)	2	02-Nov-15	0%	2	03-Nov-15	09-Apr-16	12-Apr-16	128	0	0%																																					
SC2A0374	C17 (C2a) - Pier Head Segment Diaphragm - Rebar	13	04-Nov-15	0%	13	18-Nov-15	13-Apr-16	29-Apr-16	128	0	0%																																					
SC2A0376	C17 (C2a) - Pier Head Segment Diaphragm - Formwork	8	19-Nov-15	0%	8	27-Nov-15	30-Apr-16	11-May-16	129	0	0%																																					
SC2A0378	C17 (C2a) - Pier Head Segment Diaphragm - Concreting	2	28-Nov-15	0%	2	30-Nov-15	12-May-16	13-May-16	129	0	0%																																					
SC2A0380	C17 (C2a) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	01-Dec-15	0%	6	07-Dec-15	16-May-16	23-May-16	129	0	0%																																					
Pier C18 (C3d) Portal																																																
Pier Works																																																
SC1ER182	C18B (C1e-R) - Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	21-Sep-15	0%	2	22-Sep-15	14-Jan-16	15-Jan-16	91	0	0%																																					
Portal																																																
SC1ER280	C18 (C1e) - Portal Beam Scaffolding	12	23-Sep-15	0%	12	08-Oct-15	16-Jan-16	29-Jan-16	91	0	0%																																					
SC1ER290	C18 (C1e) - Portal Beam Soffit Formwork	12	09-Oct-15	0%	12	24-Oct-15	30-Jan-16	16-Feb-16	91	0	0%																																					
SC1ER300	C18 (C1e) - Portal Beam Rebarwork & Inserts	16	26-Oct-15	0%	16	13-Nov-15	17-Feb-16	05-Mar-16	91	0	0%																																					
SC1ER302	C18 (C1e) - Portal Beam Side Formwork & Prep for Concreting	16	14-Nov-15	0%	16	02-Dec-15	07-Mar-16	29-Mar-16	92	0	0%																																					
SC1ER310	C18 (C1e) - Portal Beam Concreting	1	03-Dec-15	0%	1	03-Dec-15	30-Mar-16	30-Mar-16	92	0	0%																																					
SC1ER320	C18 (C1e) - Pier Head Curing/Striking of Forms/Remove Scaffolding	14	04-Dec-15	0%	14	19-Dec-15	31-Mar-16	18-Apr-16	92	0	0%																																					
Pier C19 (C1d)																																																
Pier Works																																																
SC1D0190	C19 (C1d) - Type 5B-B Pier/Pier Head Curing/Striking of Forms/Remove S	6	21-Sep-15	0%	6	26-Sep-15	08-Jan-16	14-Jan-16	86	0	0%																																					
SC1D0195	C19 (C1d) - Type 5B-B Pier/Pier Head Backfilling Works	4	29-Sep-15	0%	4	03-Oct-15	15-Jan-16	19-Jan-16	86	0	0%																																					
Pier Head Segments																																																
SC1D0370	C19 (C1d) - Pier Head Segment - Temporary Platform	6	05-Oct-15	0%	6	10-Oct-15	20-Jan-16	26-Jan-16																																								



- Actual Work
- Planned Bar
- Critical Bar
- ◆ Milestone

Project ID: J3518DWPrE1-M28
 Layout: J3518-DWP-3MRP Submission - M28
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 19 of 32 Pages)
 (Progress as of 21-Sep -15)

Date	Revision	Checked	Approved
28-Jul-15		PKN	KWY
01-Sep-15		PKN	KWY
30-Sep-15		PKN	KWY

DWG. No.:
J3518/GCL/PGM/3MRP-M28

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015															
												September				October				November				December			
												24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07
Pier Works - E1A, E1B, E1C & E1D																											
Pier Works - E1C (E1a2)																											
SE1A2210	E1C (E1a2) - Type 4B Pier Scaffolding (2nd Lift)	2	24-Aug-15 A	100%	0	28-Aug-15 A					100%	[Gantt bar: 24-Aug-15 to 28-Aug-15]															
SE1A2220	E1C (E1a2) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	5	29-Aug-15 A	100%	0	11-Sep-15 A					100%	[Gantt bar: 29-Aug-15 to 11-Sep-15]															
SE1A2240	E1C (E1a2) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	12-Sep-15 A	100%	0	15-Sep-15 A					100%	[Gantt bar: 12-Sep-15 to 15-Sep-15]															
SE1A2300	E1C (E1a2) - Type 4B Pier Head Scaffolding	4	16-Sep-15 A	100%	0	19-Sep-15 A					100%	[Gantt bar: 16-Sep-15 to 19-Sep-15]															
SE1A2310	E1C (E1a2) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	21-Sep-15 A	0%	10	03-Oct-15	05-Mar-15	17-Mar-15	-146	0	0%	[Gantt bar: 21-Sep-15 to 03-Oct-15]															
SE1A2330	E1C (E1a2) - Type 4B Pier Head Concreting	1	05-Oct-15	0%	1	05-Oct-15	17-Mar-15	18-Mar-15	-146	0	0%	[Gantt bar: 05-Oct-15 to 05-Oct-15]															
SE1A2340	E1C (E1a2) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffol	6	06-Oct-15	0%	6	12-Oct-15	18-Mar-15	25-Mar-15	-146	0	0%	[Gantt bar: 06-Oct-15 to 12-Oct-15]															
Pier Works - E1D (E1a1)																											
SE1A1210	E1D (E1a1) - Type 4B Pier Scaffolding (2nd Lift)	2	28-Aug-15 A	100%	0	02-Sep-15 A					100%	[Gantt bar: 28-Aug-15 to 02-Sep-15]															
SE1A1220	E1D (E1a1) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	5	03-Sep-15 A	100%	0	17-Sep-15 A					100%	[Gantt bar: 03-Sep-15 to 17-Sep-15]															
SE1A1240	E1D (E1a1) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	18-Sep-15 A	50%	2	22-Sep-15	09-Mar-16	11-Mar-16	136	0	50%	[Gantt bar: 18-Sep-15 to 22-Sep-15]															
SE1A1300	E1D (E1a1) - Type 4B Pier Head Scaffolding	4	22-Sep-15	0%	4	26-Sep-15	11-Mar-16	16-Mar-16	136	0	0%	[Gantt bar: 22-Sep-15 to 26-Sep-15]															
SE1A1310	E1D (E1a1) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	26-Sep-15	0%	10	10-Oct-15	16-Mar-16	31-Mar-16	136	0	0%	[Gantt bar: 26-Sep-15 to 10-Oct-15]															
SE1A1330	E1D (E1a1) - Type 4B Pier Head Concreting	1	10-Oct-15	0%	1	12-Oct-15	31-Mar-16	01-Apr-16	136	0	0%	[Gantt bar: 10-Oct-15 to 12-Oct-15]															
SE1A1340	E1D (E1a1) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffol	6	12-Oct-15	0%	6	20-Oct-15	01-Apr-16	09-Apr-16	136	0	0%	[Gantt bar: 12-Oct-15 to 20-Oct-15]															
Pier Head Segments - E1A, E1B, E1C & E1D																											
Pier Head Segments - E1A (E1a4)																											
SE1A4374	E1A (E1a4) - Pier Head Segment Diaphragm - Rebar	13	29-Jul-15 A	100%	0	12-Sep-15 A					100%	[Gantt bar: 29-Jul-15 to 12-Sep-15]															
SE1A4376	E1A (E1a4) - Pier Head Segment Diaphragm - Formwork & Prep for Conc	8	05-Aug-15 A	75%	2	22-Sep-15	31-Jan-19	01-Feb-19	964	964	75%	[Gantt bar: 05-Aug-15 to 22-Sep-15]															
SE1A4378	E1A (E1a4) - Pier Head Segment Diaphragm - Concreting	2	10-Aug-15 A	50%	1	21-Sep-15	26-Jan-15	26-Jan-15	-176	2	50%	[Gantt bar: 10-Aug-15 to 21-Sep-15]															
SE1A4380	E1A (E1a4) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	11-Aug-15 A	50%	3	23-Sep-15	23-Jan-15	26-Jan-15	-178	0	50%	[Gantt bar: 11-Aug-15 to 23-Sep-15]															
Pier Head Segments - E1B (E1a3)																											
SE1A3374	E1B (E1a3) - Pier Head Segment Diaphragm - Rebar	12	10-Aug-15 A	50%	6	26-Sep-15	26-Jan-19	01-Feb-19	960	960	50%	[Gantt bar: 10-Aug-15 to 26-Sep-15]															
SE1A3376	E1B (E1a3) - Pier Head Segment Diaphragm - Formwork & Prep for Conc	8	21-Aug-15 A	50%	4	24-Sep-15	14-May-15	19-May-15	-94	0	50%	[Gantt bar: 21-Aug-15 to 24-Sep-15]															
SE1A3378	E1B (E1a3) - Pier Head Segment Diaphragm - Concreting	3	25-Sep-15	0%	3	29-Sep-15	19-May-15	22-May-15	-94	0	0%	[Gantt bar: 25-Sep-15 to 29-Sep-15]															
SE1A3380	E1B (E1a3) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	29-Sep-15	0%	6	07-Oct-15	23-May-15	30-May-15	-94	0	0%	[Gantt bar: 29-Sep-15 to 07-Oct-15]															
Pier Head Segments - E1C (E1a2)																											
SE1A2370	E1C (E1a2) - Pier Head Segment - Temporary Platform	2	13-Oct-15	0%	2	15-Oct-15	25-Mar-15	27-Mar-15	-146	0	0%	[Gantt bar: 13-Oct-15 to 15-Oct-15]															
SE1A2372	E1C (E1a2) - Pier Head Segment Lift & Fix (1 seg)	2	16-Oct-15	0%	2	17-Oct-15	27-Mar-15	30-Mar-15	-146	0	0%	[Gantt bar: 16-Oct-15 to 17-Oct-15]															
SE1A2374	E1C (E1a2) - Pier Head Segment Diaphragm - Rebar	12	19-Oct-15	0%	12	03-Nov-15	30-Mar-15	18-Apr-15	-146	0	0%	[Gantt bar: 19-Oct-15 to 03-Nov-15]															
SE1A2376	E1C (E1a2) - Pier Head Segment Diaphragm - Formwork & Prep for Conc	8	04-Nov-15	0%	8	12-Nov-15	18-Apr-15	29-Apr-15	-145	0	0%	[Gantt bar: 04-Nov-15 to 12-Nov-15]															
SE1A2378	E1C (E1a2) - Pier Head Segment Diaphragm - Concreting	2	13-Nov-15	0%	2	14-Nov-15	30-Apr-15	02-May-15	-145	0	0%	[Gantt bar: 13-Nov-15 to 14-Nov-15]															
SE1A2380	E1C (E1a2) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	16-Nov-15	0%	6	21-Nov-15	04-May-15	09-May-15	-145	0	0%	[Gantt bar: 16-Nov-15 to 21-Nov-15]															
Pier Head Segments - E1D (E1a1)																											
SE1A1370	E1D (E1a1) - Pier Head Segment - Temporary Platform	2	20-Oct-15	0%	2	23-Oct-15	09-Apr-16	12-Apr-16	136	0	0%	[Gantt bar: 20-Oct-15 to 23-Oct-15]															
SE1A1372	E1D (E1a1) - Pier Head Segment Lift & Fix (1 seg)	2	23-Oct-15	0%	2	26-Oct-15	12-Apr-16	15-Apr-16	136	0	0%	[Gantt bar: 23-Oct-15 to 26-Oct-15]															
SE1A1374	E1D (E1a1) - Pier Head Segment Diaphragm - Rebar	15	26-Oct-15	0%	15	13-Nov-15	15-Apr-16	04-May-16	136	0	0%	[Gantt bar: 26-Oct-15 to 13-Nov-15]															
SE1A1376	E1D (E1a1) - Pier Head Segment Diaphragm - Formwork & Prep for Conc	8	13-Nov-15	0%	8	23-Nov-15	05-May-16	13-May-16	136	0	0%	[Gantt bar: 13-Nov-15 to 23-Nov-15]															
SE1A1378	E1D (E1a1) - Pier Head Segment Diaphragm - Concreting	2	23-Nov-15	0%	2	25-Nov-15	16-May-16	18-May-16	136	0	0%	[Gantt bar: 23-Nov-15 to 25-Nov-15]															
SE1A1380	E1D (E1a1) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	25-Nov-15	0%	6	02-Dec-15	19-May-16	25-May-16	136	0	0%	[Gantt bar: 25-Nov-15 to 02-Dec-15]															
E2A, E2B, E2C & E2D (E1b1-2-3-4)																											
Pier Works - E2A, E2B, E2C & E2D																											
Pier Works - E2B (E1b3)																											
SE1B3210	E2B (E1b3) - Type 4B Pier Scaffolding (2nd Lift)	1	21-Aug-15 A	100%	0	24-Aug-15 A					100%	[Gantt bar: 21-Aug-15 to 24-Aug-15]															
SE1B3220	E2B (E1b3) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	4	25-Aug-15 A	100%	0	04-Sep-15 A					100%	[Gantt bar: 25-Aug-15 to 04-Sep-15]															
SE1B3240	E2B (E1b3) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	05-Sep-15 A	100%	0	09-Sep-15 A					100%	[Gantt bar: 05-Sep-15 to 09-Sep-15]															
SE1B3300	E2B (E1b3) - Type 4B Pier Head Scaffolding	3	10-Sep-15 A	100%	0	13-Sep-15 A					100%	[Gantt bar: 10-Sep-15 to 13-Sep-15]															
SE1B3310	E2B (E1b3) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	14-Sep-15 A	40%	6	26-Sep-15	16-Jan-15	23-Jan-15	-184	0	40%	[Gantt bar: 14-Sep-15 to 26-Sep-15]															
SE1B3330	E2B (E1b3) - Type 4B Pier Head Concreting	1	29-Sep-15	0%	1	29-Sep-15	23-Jan-15	24-Jan-15	-184	0	0%	[Gantt bar: 29-Sep-15 to 29-Sep-15]															
SE1B3340	E2B (E1b3) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffol	6	30-Sep-15	0%	6	07-Oct-15	24-Jan-15	31-Jan-15	-184	0	0%	[Gantt bar: 30-Sep-15 to 07-Oct-15]															
Pier Works - E2C (E1b1)																											
SE1B1212	E2C (E1b1) - Type 4B Pier Scaffolding (2nd Lift)	1	21-Aug-15 A	100%	0	24-Aug-15 A					100%	[Gantt bar: 21-Aug-15 to 24-Aug-15]															
SE1B1220	E2C (E1b1) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	4	27-Aug-15 A	100%	0	10-Sep-15 A					100%	[Gantt bar: 27-Aug-15 to 10-Sep-15]															
SE1B1240	E2C (E1b1) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	11-Sep-15 A	100%	0	16-Sep-15 A					100%	[Gantt bar: 11-Sep-15 to 16-Sep-15]															
SE1B1300	E2C (E1b1) - Type 4B Pier Head Scaffolding	3	21-Sep-15 A	70%	1	21-Sep-15	04-Feb-15	04-Feb-15	-168	0	70%	[Gantt bar: 21-Sep-15 to 21-Sep-15]															
SE1B1310	E2C (E1b1) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	21-Sep-15	0%	10	05-Oct-15	05-Feb-15	16-Feb-15	-168	0	0%	[Gantt bar: 21-Sep-15 to 05-Oct-15]															
SE1B1330	E2C (E1b1) - Type 4B Pier Head Concreting	1	05-Oct-15	0%	1	06-Oct-15	17-Feb-15	17-Feb-15	-168	0	0%	[Gantt bar: 05-Oct-15 to 06-Oct-15]															
SE1B1340	E2C (E1b1) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffol	6	06-Oct-15	0%	6	13-Oct-15	18-Feb-15	27-Feb-15	-168	0	0%	[Gantt bar: 06-Oct-15 to 13-Oct-15]															
Pier Works - E2D (E1b2)																											
SE1B2300	E2D (E1b2) - Type 4B Pier Head Scaffolding	4	21-Sep-15	0%	4	24-Sep-15	16-Mar-15	19-Mar-15	-137	0	0%	[Gantt bar: 21-Sep-15 to 24-Sep-15]															
SE1B2310	E2D (E1b2) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	25-Sep-15	0%	10	08-Oct-15	20-Mar-15	31-Mar-15	-137	0	0%	[Gantt bar: 25-Sep-15 to 08-Oct-15]															

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWP-E1-M28
 Layout: J3518-DWP-3MRP Submission - M28
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 20 of 32 Pages)
(Progress as of 21-Sep -15)

Date	Revision	Checked	Approved
28-Jul-15		PKN	KWY
01-Sep-15		PKN	KWY
30-Sep-15		PKN	KWY

DWG. No.:
J3518/GCL/PGM/3MRP-M28

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																												
												September							October							November							December							
												24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	05	12	19	26	02	09	16	23	30	
SE2B2030	E4A (E2b2) - Seagull Pier Rebar Fixing, Formwork & Prep (1st wall pour)	6	29-Jul-15 A	100%	0	18-Sep-15 A					100%	[Gantt bar: 29-Jul-15 to 18-Sep-15]																												
SE2B2050	E4A (E2b2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st wall pour)	3	19-Sep-15 A	10%	3	23-Sep-15	18-Feb-15	24-Feb-15	-156	0	10%	[Gantt bar: 19-Sep-15 to 23-Sep-15]																												
SE2B2070	E4A (E2b2) - Seagull Pier Falsework & Scaffolding (diaphragm slab, 2nd pour)	1	23-Sep-15	0%	1	24-Sep-15	25-Feb-15	25-Feb-15	-156	0	0%	[Gantt bar: 23-Sep-15 to 24-Sep-15]																												
SE2B2080	E4A (E2b2) - Seagull Pier Rebar Fixing, Formwork & Prep (diaphragm slab)	6	24-Sep-15	0%	6	03-Oct-15	26-Feb-15	04-Mar-15	-156	0	0%	[Gantt bar: 24-Sep-15 to 03-Oct-15]																												
SE2B2100	E4A (E2b2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (diaphragm slab)	3	03-Oct-15	0%	3	07-Oct-15	05-Mar-15	07-Mar-15	-156	0	0%	[Gantt bar: 03-Oct-15 to 07-Oct-15]																												
SE2B2120	E4A (E2b2) - Seagull Pier Falsework & Scaffolding (3rd wall pour)	2	07-Oct-15	0%	2	09-Oct-15	09-Mar-15	10-Mar-15	-156	0	0%	[Gantt bar: 07-Oct-15 to 09-Oct-15]																												
SE2B2140	E4A (E2b2) - Seagull Pier Rebar Fixing, Formwork & Prep (3rd wall pour)	6	09-Oct-15	0%	6	17-Oct-15	11-Mar-15	17-Mar-15	-156	0	0%	[Gantt bar: 09-Oct-15 to 17-Oct-15]																												
SE2B2160	E4A (E2b2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (3rd wall pour)	3	17-Oct-15	0%	3	22-Oct-15	18-Mar-15	20-Mar-15	-156	0	0%	[Gantt bar: 17-Oct-15 to 22-Oct-15]																												
SE2B2300	E4A (E2b2) - Seagull Pier Falsework & Scaffolding (top slab, 4th pour)	2	19-Oct-15	0%	2	22-Oct-15	19-Mar-15	20-Mar-15	-156	0	0%	[Gantt bar: 19-Oct-15 to 22-Oct-15]																												
SE2B2320	E4A (E2b2) - Seagull Pier Rebar Fixing, Formwork & Prep (top slab, 4th pour)	6	22-Oct-15	0%	6	30-Oct-15	21-Mar-15	27-Mar-15	-156	0	0%	[Gantt bar: 22-Oct-15 to 30-Oct-15]																												
SE2B2340	E4A (E2b2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (top slab, 4th pour)	4	30-Oct-15	0%	4	04-Nov-15	28-Mar-15	01-Apr-15	-156	0	0%	[Gantt bar: 30-Oct-15 to 04-Nov-15]																												
Pier Works - E4B (E2b1)																																								
SE2B1020	E4B (E2b1) - Seagull Pier Falsework & Scaffolding (1st wall pour)	3	17-Aug-15 A	100%	0	24-Aug-15 A					100%	[Gantt bar: 17-Aug-15 to 24-Aug-15]																												
SE2B1030	E4B (E2b1) - Seagull Pier Rebar Fixing, Formwork & Prep (1st wall pour)	6	25-Aug-15 A	75%	2	22-Sep-15	08-Apr-15	09-Apr-15	-121	0	75%	[Gantt bar: 25-Aug-15 to 22-Sep-15]																												
SE2B1050	E4B (E2b1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st wall pour)	3	22-Sep-15	0%	3	25-Sep-15	10-Apr-15	13-Apr-15	-121	0	0%	[Gantt bar: 22-Sep-15 to 25-Sep-15]																												
SE2B1180	E4B (E2b1) - Seagull Pier Falsework & Scaffolding (diaphragm slab, 2nd pour)	2	25-Sep-15	0%	2	29-Sep-15	14-Apr-15	16-Apr-15	-121	0	0%	[Gantt bar: 25-Sep-15 to 29-Sep-15]																												
SE2B1200	E4B (E2b1) - Seagull Pier Rebar Fixing, Formwork & Prep (diaphragm slab)	6	29-Sep-15	0%	6	07-Oct-15	17-Apr-15	24-Apr-15	-121	0	0%	[Gantt bar: 29-Sep-15 to 07-Oct-15]																												
SE2B1220	E4B (E2b1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (diaphragm slab)	3	07-Oct-15	0%	3	10-Oct-15	25-Apr-15	28-Apr-15	-121	0	0%	[Gantt bar: 07-Oct-15 to 10-Oct-15]																												
SE2B1240	E4B (E2b1) - Seagull Pier Falsework & Scaffolding (3rd wall pour)	2	10-Oct-15	0%	2	13-Oct-15	29-Apr-15	30-Apr-15	-121	0	0%	[Gantt bar: 10-Oct-15 to 13-Oct-15]																												
SE2B1260	E4B (E2b1) - Seagull Pier Rebar Fixing, Formwork & Prep (3rd wall pour)	6	13-Oct-15	0%	6	22-Oct-15	02-May-15	08-May-15	-121	0	0%	[Gantt bar: 13-Oct-15 to 22-Oct-15]																												
SE2B1280	E4B (E2b1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (3rd wall pour)	3	22-Oct-15	0%	3	26-Oct-15	09-May-15	13-May-15	-121	0	0%	[Gantt bar: 22-Oct-15 to 26-Oct-15]																												
SE2B1300	E4B (E2b1) - Seagull Pier Falsework & Scaffolding (top slab, 4th pour)	2	23-Oct-15	0%	2	26-Oct-15	11-May-15	13-May-15	-121	0	0%	[Gantt bar: 23-Oct-15 to 26-Oct-15]																												
SE2B1320	E4B (E2b1) - Seagull Pier Rebar Fixing, Formwork & Prep (top slab, 4th pour)	6	26-Oct-15	0%	6	03-Nov-15	14-May-15	20-May-15	-121	0	0%	[Gantt bar: 26-Oct-15 to 03-Nov-15]																												
SE2B1340	E4B (E2b1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (top slab, 4th pour)	4	03-Nov-15	0%	4	07-Nov-15	22-May-15	27-May-15	-121	0	0%	[Gantt bar: 03-Nov-15 to 07-Nov-15]																												
Pier Head Segments - E4A & E4B																																								
Pier head Segment - E4A (E2b2)																																								
SE2B2262	E4A (E2b2) - Pier Head Segment - Temporary Platform	2	04-Nov-15	0%	2	06-Nov-15	02-Apr-15	08-Apr-15	-156	0	0%	[Gantt bar: 04-Nov-15 to 06-Nov-15]																												
SE2B2264	E4A (E2b2) - Pier Head Segment Lift & Fix (4 seg)	4	06-Nov-15	0%	4	11-Nov-15	09-Apr-15	14-Apr-15	-155	0	0%	[Gantt bar: 06-Nov-15 to 11-Nov-15]																												
SE2B2266	E4A (E2b2) - Pier Head Segment Diaphragm Works	24	11-Nov-15	0%	24	09-Dec-15	16-Apr-15	16-May-15	-155	0	0%	[Gantt bar: 11-Nov-15 to 09-Dec-15]																												
SE2B2360	E4A (E2b2) - Precast Deck Segment Falsework Erection & Temp. Tie	12	27-Nov-15	0%	12	11-Dec-15	05-May-15	19-May-15	-155	0	0%	[Gantt bar: 27-Nov-15 to 11-Dec-15]																												
SE2B2370	E4A (E2b2) - Precast Deck Segment Infill Erection & Adjustment (4 seg)	12	11-Dec-15	0%	12	28-Dec-15	20-May-15	05-Jun-15	-155	0	0%	[Gantt bar: 11-Dec-15 to 28-Dec-15]																												
Pier head Segment - E4B (E2b1)																																								
SE2B1162	E4B (E2b1) - Pier Head Segment - Temporary Platform	2	07-Nov-15	0%	2	10-Nov-15	28-May-15	29-May-15	-121	0	0%	[Gantt bar: 07-Nov-15 to 10-Nov-15]																												
SE2B1164	E4B (E2b1) - Pier Head Segment Lift & Fix (4 seg)	4	10-Nov-15	0%	4	14-Nov-15	30-May-15	05-Jun-15	-120	0	0%	[Gantt bar: 10-Nov-15 to 14-Nov-15]																												
SE2B1166	E4B (E2b1) - Pier Head Segment Diaphragm Works	24	14-Nov-15	0%	24	12-Dec-15	06-Jun-15	11-Jul-15	-120	0	0%	[Gantt bar: 14-Nov-15 to 12-Dec-15]																												
SE2B1360	E4B (E2b1) - Precast Deck Segment Falsework Erection & Temp. Tie	12	01-Dec-15	0%	12	15-Dec-15	30-Jun-15	14-Jul-15	-120	0	0%	[Gantt bar: 01-Dec-15 to 15-Dec-15]																												
SE2B1370	E4B (E2b1) - Precast Deck Segment Infill Erection & Adjustment (4 seg)	12	15-Dec-15	0%	12	31-Dec-15	15-Jul-15	30-Jul-15	-120	0	0%	[Gantt bar: 15-Dec-15 to 31-Dec-15]																												
E5A & E5B (E2c - 1/2)																																								
Pile Cap Works - E5A & E5B																																								
Pile Cap Works																																								
SE2C010	E5 (E2c1/2) - Marine Pile Cap - Weld Fin Plates / Plug Rebar & Concrete	2	21-Aug-15 A	100%	0	08-Sep-15 A					100%	[Gantt bar: 21-Aug-15 to 08-Sep-15]																												
SE2C011	E5 (E2c1/2) - Marine Pile Cap - Dewater precast shell / Remove Lifting Frame	2	10-Sep-15 A	20%	2	22-Sep-15	02-Jul-15	03-Jul-15	-62	0	20%	[Gantt bar: 10-Sep-15 to 22-Sep-15]																												
SE2C012	E5 (E2c1/2) - Marine Pile Cap - Pile cut down 4nr	9	22-Sep-15	0%	9	05-Oct-15	04-Jul-15	14-Jul-15	-62	0	0%	[Gantt bar: 22-Sep-15 to 05-Oct-15]																												
SE2C013	E5 (E2c1/2) - Marine Pile Cap - Rebar fixing (1st pour)	8	05-Oct-15	0%	8	15-Oct-15	15-Jul-15	24-Jul-15	-62	0	0%	[Gantt bar: 05-Oct-15 to 15-Oct-15]																												
SE2C014	E5 (E2c1/2) - Marine Pile Cap - Concreting (First pour)	1	15-Oct-15	0%	1	16-Oct-15	25-Jul-15	25-Jul-15	-62	0	0%	[Gantt bar: 15-Oct-15 to 16-Oct-15]																												
SE2C015	E5 (E2c1/2) - Marine Pile Cap - CJ preparation	3	16-Oct-15	0%	3	20-Oct-15	27-Jul-15	30-Jul-15	-62	0	0%	[Gantt bar: 16-Oct-15 to 20-Oct-15]																												
SE2C016	E5 (E2c1/2) - Marine Pile Cap - Rebar fixing (Final pour)	6	20-Oct-15	0%	6	28-Oct-15	31-Jul-15	06-Aug-15	-62	0	0%	[Gantt bar: 20-Oct-15 to 28-Oct-15]																												
SE2C017	E5 (E2c1/2) - Marine Pile Cap - Concreting (Final pour)	1	28-Oct-15	0%	1	30-Oct-15	07-Aug-15	07-Aug-15	-62	0	0%	[Gantt bar: 28-Oct-15 to 30-Oct-15]																												
SE2C018	E5 (E2c1/2) - Marine Pile Cap - Curing incl. CJ preparation	6	30-Oct-15	0%	6	06-Nov-15	08-Aug-15	15-Aug-15	-62	0	0%	[Gantt bar: 30-Oct-15 to 06-Nov-15]																												
Pier Works - E5A & E5B																																								
Pier Works - E5A (E2c2)																																								
SE2C202	E5A (E2c2) - Seagull Pier Falsework & Scaffolding (1st wall pour)	3	03-Nov-15	0%	3	06-Nov-15	13-Aug-15	15-Aug-15	-62	0	0%	[Gantt bar: 03-Nov-15 to 06-Nov-15]																												
SE2C203	E5A (E2c2) - Seagull Pier Rebar Fixing, Formwork & Prep (1st wall pour)	7	06-Nov-15	0%	7	14-Nov-15	17-Aug-15	25-Aug-15	-62	0	0%	[Gantt bar: 06-Nov-15 to 14-Nov-15]																												
SE2C204	E5A (E2c2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st wall pour)	3	14-Nov-15	0%	3	18-Nov-15	28-Aug-15	31-Aug-15	-60	0	0%	[Gantt bar: 14-Nov-15 to 18-Nov-15]																												
SE2C207	E5A (E2c2) - Seagull Pier Falsework & Scaffolding (diaphragm slab, 2nd pour)	2	18-Nov-15	0%	2	20-Nov-15	01-Sep-15	02-Sep-15	-60	0	0%	[Gantt bar: 18-Nov-15 to 20-Nov-15]																												
SE2C208	E5A (E2c2) - Seagull Pier Rebar Fixing, Formwork & Prep (diaphragm slab)	7	20-Nov-15	0%	7	28-Nov-15	04-Sep-15	12-Sep-15	-60	0	0%	[Gantt bar: 20-Nov-15 to 28-Nov-15]																												
SE2C210	E5A (E2c2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (diaphragm slab)	3	28-Nov-15	0%	3	02-Dec-15	14-Sep-15	16-Sep-15	-60	0	0%	[Gantt bar: 28-Nov-15 to 02-Dec-15]																												
SE2C212	E5A (E2c2) - Seagull Pier Falsework & Scaffolding (3rd wall pour)	3	02-Dec-15	0%	3	05-Dec-15	18-Sep-15	21-Sep-15	-60	0	0%	[Gantt bar: 02-Dec-15 to 05-Dec-15]																												
SE2C214	E5A (E2c2) - Seagull Pier Rebar Fixing, Formwork & Prep (3rd wall pour)	7	05-Dec-15	0%	7	14-Dec-15	22-Sep-15	30-Sep-15	-60	0	0%	[Gantt bar: 05-Dec-15 to 14-Dec-15]																												
SE2C216	E5A (E2c2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (3rd wall pour)	3	14-Dec-15	0%	3	17-Dec-15	02-Oct-15	05-Oct-15	-60	0	0%	[Gantt bar: 14-Dec-15 to 17-Dec-15]																												
SE2C230	E5A (E2c2) - Seagull Pier Falsework & Scaffolding (top slab, 4th pour)	3	15-Dec-15	0%	3	18-Dec-15	03-Oct-15	06-Oct-15	-60	0	0%	[Gantt bar: 15-Dec-15 to 18-Dec-15]																												
SE2C232	E5A (E2c2) - Seagull Pier Rebar Fixing, Formwork & Prep (top slab, 4th pour)	7	18-Dec-15	0%	7	29-Dec-15	07-Oct-15	15-Oct-15	-60	0	0%	[Gantt bar: 18-Dec-15 to 29-Dec-15]																												
Pier Works - E5B (E2c1)																																								

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPPrE1-M28
 Layout: J3518-DWP-3MRP Submission - M28
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 22 of 32 Pages)
(Progress as of 21-Sep -15)

Date	Revision	Checked	Approved
28-Jul-15		PKN	KWY
01-Sep-15		PKN	KWY
30-Sep-15		PKN	KWY

DWG. No.:
J3518/GCL/PGM/3MRP-M28

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																	
												September				October				November				December					
												24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21
GFXX544	E14D (E5d) - Confirm Rockhead levels	8	21-Sep-15	0%	8	30-Sep-15	22-Nov-14	01-Dec-14	-228	0	0%																		
GFXX546	E14D (E5d) - Bored Piles (2.20m dia. x 4 nos)	106	02-Oct-15	0%	106	12-Feb-16	02-Dec-14	16-Apr-15	-228	0	0%																		
Viaduct F																													
Viaduct F1																													
General F1																													
Milestones																													
GFXX553-8	F2 (F1c) - Start date for piling	0	04-Nov-15	0%	0	15-Apr-15			-167	74	0%																		
GFXX553-9	F3 (F1d) - Start date for piling	0	04-Nov-15	0%	0	22-Aug-15			-60	84	0%																		
F1 (F1b)																													
Foundation Works																													
GFXX553-1	F1 (F1b) - Pre-drilling for Piles (3 nos)	24	29-Apr-15 A	66.7%	8	30-Sep-15	29-Jun-15	08-Jul-15	-71	0	66.7%																		
GFXX553-4	F1 (F1b) - Confirm Rockhead Levels	8	30-Sep-15	0%	8	10-Oct-15	09-Jul-15	17-Jul-15	-71	103	0%																		
F2 (F1c)																													
Foundation Works																													
GFXX553-5	F2 (F1c) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	31-Dec-14	09-Jan-15	-214	27	0%																		
GFXX556	F2 (F1c) - Bored Piles (1.80m dia. x 3 nos)	74	04-Nov-15	0%	74	01-Feb-16	10-Jan-15	14-Apr-15	-241	0	0%																		
F3 (F1d)																													
Foundation Works																													
GFXX553-6	F3 (F1d) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	24-Mar-15	01-Apr-15	-147	27	0%																		
GFXX557	F3 (F1d) - Bored Piles (1.80m dia. x 3 nos)	84	04-Nov-15	0%	84	16-Feb-16	02-Apr-15	17-Jul-15	-174	0	0%																		
Viaduct F2																													
General F2																													
Milestones																													
GFXX561-	F6 (F2d) - Start date for piling	0	04-Nov-15	0%	0	30-Jun-15			-105	72	0%																		
GFXX561-9	F5 (F2c) - Start date for piling	0	04-Nov-15	0%	0	10-Sep-15			-44	72	0%																		
F4 (F2b)																													
Foundation Works																													
GFXX561-6	F4 (F2b) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	12-Jun-15	22-Jun-15	-84	99	0%																		
F5 (F2c)																													
Foundation Works																													
GFXX561-8	F5 (F2c) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	13-Mar-15	21-Mar-15	-156	27	0%																		
GFXX564	F5 (F2c) - Bored Piles (1.80m dia. x 3 nos)	72	04-Nov-15	0%	72	29-Jan-16	23-Mar-15	22-Jun-15	-183	0	0%																		
F6 (F2d)																													
Foundation Works																													
GFXX561-	F6 (F2d) - Confirm Rockhead Levels	8	15-Apr-15 A	62.5%	3	23-Sep-15	26-Mar-15	30-Mar-15	-145	32	0%																		
GFXX565	F6 (F2d) - Bored Piles (1.80m dia. x 3 nos)	72	04-Nov-15	0%	72	29-Jan-16	30-Mar-15	30-Jun-15	-177	0	0%																		
F7 (F2e)																													
Foundation Works																													
GFXX561-	F7 (F2e) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	21-Aug-15	29-Aug-15	-26	201	0%																		
GFXX561-4	F7 (F2e) - Pre-drilling for Piles (3 nos)	24	21-May-15 A	100%	0	21-Sep-15	20-Aug-15	20-Aug-15	-26	0	100%																		
F8 (F2f) & Abutment																													
Foundation Works																													
GFXX561-	F8 (F2f) - Confirm Rockhead Levels	8	26-Oct-15	0%	8	03-Nov-15	26-Feb-16	05-Mar-16	100	165	0%																		
GFXX561-5	F8 (F2f) - Pre-drilling for Piles (2 nos)	24	24-Sep-15	0%	24	24-Oct-15	26-Jan-16	25-Feb-16	100	0	0%																		
Viaduct F3																													
General F3																													
Milestones																													
GFXX571-6	F9 (F3d) - Start date for piling	0	04-Nov-15	0%	0	21-Aug-15			-61	84	0%																		
GFXX571-8	F10 (F3c) - Start date for piling	0	04-Nov-15	0%	0	26-Oct-15			-8	72	0%																		
F9 (F3d-1/F3d-2)																													
Foundation Works - F9 (F3d-1/F3d-2)																													
Foundation Works																													
GFXX571	F9 (F3d) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	17-Jan-15	26-Jan-15	-200	27	0%																		
GFXX575	F9 (F3d) - Bored Piles (1.80m dia. x 4 nos)	84	04-Nov-15	0%	84	16-Feb-16	27-Jan-15	13-May-15	-227	0	0%																		
F10 (F3c-1/F3c-2)																													
Foundation Works - Pier F10																													
Foundation Works																													
GFXX571	F10 (F3c) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	21-Jul-15	30-Jul-15	-53	27	0%																		
GFXX574	F10 (F3c) - Bored Piles (1.80m dia. x 4 nos)	72	04-Nov-15	0%	72	29-Jan-16	30-Jul-15	26-Oct-15	-80	0	0%																		
F11 (F3b-1/F3b-2)																													
Foundation Works - Pier F11 (F3b-1/F3b-2)																													

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWP-E1-M28 Layout: J3518-DWP-3MRP Submission - M28 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 27 of 32 Pages) (Progress as of 21-Sep -15)	<table border="1" style="font-size: small;"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>28-Jul-15</td> <td></td> <td>PKN</td> <td>KWY</td> </tr> <tr> <td>01-Sep-15</td> <td></td> <td>PKN</td> <td>KWY</td> </tr> <tr> <td>30-Sep-15</td> <td></td> <td>PKN</td> <td>KWY</td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	28-Jul-15		PKN	KWY	01-Sep-15		PKN	KWY	30-Sep-15		PKN	KWY	DWG. No.: J3518/GCL/PGM/3MRP-M28
Date	Revision	Checked	Approved																	
28-Jul-15		PKN	KWY																	
01-Sep-15		PKN	KWY																	
30-Sep-15		PKN	KWY																	

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																																												
												September					October				November			December																																
												24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21																											
Foundation Works																																																								
GFXX571	F11 (F3b) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	26-Aug-15	03-Sep-15	-22	220	0%																																													
F12 (F3a) & Abutment																																																								
Foundation Works																																																								
GFXX571-	F12 (F3a) - Confirm Rockhead Levels	8	26-Oct-15	0%	8	03-Nov-15	25-Sep-15	07-Oct-15	-23	144	0%																																													
GFXX571-4	F12 (F3a) - Pre-drilling for Piles (2 nos)	24	24-Sep-15	0%	24	24-Oct-15	28-Aug-15	25-Sep-15	-23	0	0%																																													
Viaduct F5																																																								
General F5																																																								
Milestones																																																								
GFXX586-5	F13 (F5d) - Start date for piling	0	04-Nov-15	0%	0		14-Jan-16		58	84	0%																																													
F13 (F5d)																																																								
Foundation Works																																																								
GFXX586-1	F13 (F5d) - Pre-drilling for Piles (3 nos)	24	04-Jun-15 A	100%	0	21-Sep-15	19-Mar-15	19-Mar-15	-150	0	100%																																													
GFXX586-4	F13 (F5d) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	20-Mar-15	28-Mar-15	-150	27	0%																																													
GFXX589	F13 (F5d) - Bored Piles (1.80m dia. x 3 nos)	84	04-Nov-15	0%	84	16-Feb-16	30-Mar-15	14-Jul-15	-177	0	0%																																													
F14 (F5c)																																																								
Foundation Works																																																								
GFXX586-6	F14 (F5c) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	17-Jul-15	27-Jul-15	-56	99	0%																																													
F15 (F5b)																																																								
Foundation Works																																																								
GFXX586-8	F15 (F5b) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	05-May-15	13-May-15	-116	111	0%																																													
Viaduct F4																																																								
F16 (F4a/F5a)																																																								
Foundation Works																																																								
GFXX579-1	F16 (F4a/F5a) - Pre-drilling for Piles (8 nos)	24	14-May-15 A	62.5%	9	02-Oct-15	24-Jun-15	04-Jul-15	-75	0	62.5%																																													
GFXX579-4	F16 (F4a/F5a) - Confirm Rockhead Levels	8	03-Oct-15	0%	8	12-Oct-15	06-Jul-15	14-Jul-15	-75	102	0%																																													
F17 (F4b)																																																								
Foundation Works																																																								
GFXX579-2	F17 (F4b) - Pre-drilling for Piles (3 nos)	24	03-Oct-15	0%	24	31-Oct-15	16-Nov-15	12-Dec-15	36	0	0%																																													
GFXX579-6	F17 (F4b) - Confirm Rockhead Levels	8	02-Nov-15	0%	8	10-Nov-15	14-Dec-15	22-Dec-15	36	171	0%																																													
F18 (F4c) & Abutment																																																								
Foundation Works																																																								
GFXX579-3	F18 (F4c) - Pre-drilling for Piles (2 nos)	24	21-Sep-15	0%	24	20-Oct-15	03-Dec-15	02-Jan-16	60	0	0%																																													
GFXX579-7	F18 (F4c) - Confirm Rockhead Levels	8	22-Oct-15	0%	8	30-Oct-15	04-Jan-16	12-Jan-16	60	237	0%																																													
Approach Ramp F																																																								
Approach Ramp Land Foundation - HKBCF																																																								
Milestones																																																								
GFXX611	AR-F - Start date for piling	0	31-Oct-15	0%	0		12-Jul-15		-111	53	0%																																													
Approach Ramp F Piling																																																								
GFXX593	AR-F - Pre-drilling for Piles (25 nos)	24	21-Sep-15	0%	24	20-Oct-15	14-Apr-15	12-May-15	-133	0	0%																																													
GFXX594	AR-F - Confirm Rockhead Levels	8	22-Oct-15	0%	8	30-Oct-15	13-May-15	21-May-15	-133	0	0%																																													
GFXX595	AR-F - Bored Piles (25 nos.)	218	31-Oct-15	0%	218	27-Jul-16	22-May-15	13-Feb-16	-133	0	0%																																													
SUPERSTRUCTURE																																																								
Assembling, relocation and dismantle of lifting equipment																																																								
Launching Gantry 1																																																								
FR000008-T	Viaduct B2 - Launching LG1 B7 to B8	1	30-Sep-15	0%	1	02-Oct-15	14-Feb-15	14-Feb-15	-167	0	0%																																													
FR000010-T	Viaduct B2 - Launching LG1 B6 to B9	4	04-Nov-15	0%	4	09-Nov-15	20-Mar-15	24-Mar-15	-167	0	0%																																													
FR000011-T	Viaduct B2 - Launching LG1 B8 to B6	1	26-Oct-15	0%	1	27-Oct-15	12-Mar-15	12-Mar-15	-167	0	0%																																													
FR000012-T	Viaduct B2 - Launching LG1 B9 to B10	4	28-Nov-15	0%	4	03-Dec-15	20-Apr-15	24-Apr-15	-167	0	0%																																													
FR000023	Viaduct B3 - Launching LG1 Over Piers to B07 (B2f) - LG1	5	29-Sep-15	0%	5	05-Oct-15	29-Nov-14	04-Dec-14	-228	31	0%																																													
FR001130-T	Viaduct B3 - Launching LG1 B2 to B1	1	21-Sep-15	0%	1	21-Sep-15	22-Nov-14	22-Nov-14	-228	0	0%																																													
PR20130-1	Assembly of Launching Gantry LG1 onto Pier B1/B2 (incl. Load Test)	32	13-Mar-15 A	31.25%	22	19-Oct-15	03-Jan-19	28-Jan-19	916	0	0%																																													
PR20140	Viaduct B3 - Learning Curve Gantry LG1	4	20-Oct-15	0%	4	24-Oct-15	29-Jan-19	01-Feb-19	972	972	0%																																													

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015															
												September					October				November			December			
												24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07
Viaduct A Superstructure																											
Bridge A2 Superstructure																											
Milestones																											
Milestones Ready for PH Segment Erection																											
A200010-1	Pier A6 (A1f) ready for Viaduct A2 PH segment erection	0		0%	0	09-Dec-15		16-Jun-16	143	45	0%																
A200060-1	Pier A1 (A2e) ready for Viaduct A2 PH segment erection	0		0%	0	26-Oct-15		12-May-16	157	0	0%																
Milestones Ready for Deck Segment Erection																											
A200060	Pier A1 (A2e) ready for Viaduct A2 deck segment erection	0		0%	0	13-Nov-15		03-Jun-16	157	416	0%																
Bridge A1 Superstructure																											
Milestones																											
Milestones Ready for PH Segment Erection																											
A100020-1	Pier A10 (A1b) ready for Viaduct A1 PH segment erection	0		0%	0	16-Dec-15		03-Aug-16	172	0	0%																
A100030-1	Pier A9 (A1c) ready for Viaduct A1 PH segment erection	0		0%	0	04-Dec-15		31-May-16	137	0	0%																
A100040-1	Pier A8 (A1d) ready for Viaduct A1 PH segment erection	0		0%	0	23-Nov-15		20-May-16	139	0	0%																
A100050-1	Pier A7 (A1e) ready for Viaduct A1 PH segment erection	0		0%	0	12-Dec-15		19-Apr-16	99	42	0%																
A100060-1	Pier A6 (A1f) ready for Viaduct A1 PH segment erection	0		0%	0	09-Dec-15		16-Jun-16	143	45	0%																
Viaduct B Superstructure																											
Bridge B3 Superstructure																											
Milestones																											
Milestones Ready for Deck Segment Erection																											
B300010	Pier B6 (B3a) ready for Viaduct B3 deck segment erection	0		0%	0	21-Sep-15		12-Mar-15	-140	28	0%																
B300020	Pier B5 (B3b) ready for Viaduct B3 deck segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%																
B300030	Pier B4 (B3c) ready for Viaduct B3 deck segment erection	0		0%	0	21-Sep-15		30-Jun-16	216	76	0%																
Deck installation																											
FR000025	Viaduct B3 - End Span at Pier B1 (B3f) (up) (7 seg) - LG1	5	22-Sep-15	0%	5	26-Sep-15	24-Nov-14	28-Nov-14	-228	0	0%																
FR001156	Viaduct B3 - Cantilever at Pier B5 (B3b) (12 seg) ALF 1/2	8	20-May-15 A	100%	0	21-Sep-15	27-Jul-15	27-Jul-15	-41	0	100%																
Bridge B2 Superstructure																											
Milestones																											
Milestones Ready for PH Segment Erection																											
B200010-1	Pier B12 (B2a) ready for Viaduct B2 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%																
B200030-1	Pier B10 (B2c) ready for Viaduct B2 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%																
B200040-1	Pier B9 (B2d) ready for Viaduct B2 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%																
Milestones Ready for Deck Segment Erection																											
B200010	Pier B12 (B2a) ready for Viaduct B2 deck segment erection	0		0%	0	21-Sep-15		01-Jun-15	-81	87	0%																
B200020	Pier B11 (B2b) ready for Viaduct B2 deck segment erection	0		0%	0	21-Sep-15		18-May-15	-91	77	0%																
B200030	Pier B10 (B2c) ready for Viaduct B2 deck segment erection	0		0%	0	10-Oct-15		24-Apr-15	-125	43	0%																
B200040	Pier B9 (B2d) ready for Viaduct B2 deck segment erection	0		0%	0	21-Sep-15		24-Mar-15	-130	38	0%																
B200050	Pier B8 (B2e) ready for Viaduct B2 deck segment erection	0		0%	0	21-Sep-15		14-Feb-15	-159	9	0%																
B200060	Pier B7 (B2f) ready for Viaduct B2 deck segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%																
B200070	Pier B6 (B3a) ready for Viaduct B2 deck segment erection	0		0%	0	21-Sep-15		12-Mar-15	-140	28	0%																
Deck installation																											
FR000008	Viaduct B2 - Cantilever at Pier B7 (B2f) (16 seg) - LG1	9	09-Jun-15 A	12.5%	8	30-Sep-15	05-Feb-15	13-Feb-15	-167	0	12.5%																
FR000010	Viaduct B2 - End Span at Pier B6 (B3a) (up) (6 seg) - LG1	6	27-Oct-15	0%	6	04-Nov-15	13-Mar-15	19-Mar-15	-167	0	0%																
FR000011	Viaduct B2 - Cantilever at Pier B8 (B2e) (20 seg) - MTR Crossing - LG1	18	02-Oct-15	0%	18	26-Oct-15	16-Feb-15	11-Mar-15	-167	0	0%																
FR000012	Viaduct B2 - Cantilever at Pier B9 (B2d) (20 seg) - MTR Crossing - LG1	17	09-Nov-15	0%	17	28-Nov-15	25-Mar-15	18-Apr-15	-167	0	0%																
FR000013	Viaduct B2 - Cantilever at Pier B10 (B2c) (18 seg) - HWay Crossing - LG1	15	03-Dec-15	0%	15	21-Dec-15	25-Apr-15	14-May-15	-167	0	0%																
Bridge B1 Superstructure																											
Milestones																											
Milestones Ready for PH Segment Erection																											
B100060-1	Pier B13 (B1g) ready for Viaduct B1 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%																
B100070-1	Pier B12 (B2a) ready for Viaduct B1 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%																
Milestones Ready for Deck Segment Erection																											
B100030	Pier B16 (B1d) ready for Viaduct B1 deck segment erection	0		0%	0	21-Sep-15		17-Sep-16	277	434	0%																
B100040	Pier B15 (B1e) ready for Viaduct B1 deck segment erection	0		0%	0	27-Oct-15		08-Aug-15	-60	108	0%																
B100050	Pier B14 (B1f) ready for Viaduct B1 deck segment erection	0		0%	0	27-Oct-15		18-Jul-15	-77	91	0%																
B100060	Pier B13 (B1g) ready for Viaduct B1 deck segment erection	0		0%	0	21-Sep-15		13-Jun-15	-73	95	0%																
B100070	Pier B12 (B2a) ready for Viaduct B1 deck segment erection	0		0%	0	21-Sep-15		07-Jul-15	-58	110	0%																
Viaduct C Superstructure																											
Bridge C4 Superstructure																											
Milestones																											
Milestones Ready for PH Segment Erection																											

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPPrE1-M28
 Layout: J3518-DWP-3MRP Submission - M28
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 29 of 32 Pages)
(Progress as of 21-Sep -15)

Date	Revision	Checked	Approved
28-Jul-15		PKN	KWY
01-Sep-15		PKN	KWY
30-Sep-15		PKN	KWY

DWG. No.:
J3518/GCL/PGM/3MRP-M28

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																	
												September				October				November				December					
												24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21
D200060-1	Pier D8 (D3d) ready for Viaduct D2 PH segment erection	0		0%	0	22-Oct-15		08-Jun-15	-100	0	0%																		
D200070-1	Pier D7 (D3e) ready for Viaduct D2 PH segment erection	0		0%	0	06-Nov-15		28-May-15	-120	0	0%																		
D200080-1	Pier D6 (D4a) ready for Viaduct D2 PH segment erection	0		0%	0	03-Nov-15		09-Jul-15	-89	0	0%																		
Bridge D1 Superstructure																													
Milestones																													
Milestones Ready for PH Segment Erection																													
D100010-1	Pier D19 (D1b) ready for Viaduct D1 PH segment erection	0		0%	0	21-Sep-15		27-Oct-15	28	0	0%																		
D100020-1	Pier D18 (D1c) ready for Viaduct D1 PH segment erection	0		0%	0	21-Sep-15		25-Nov-15	52	4	0%																		
D100030-1	Pier D17 (D1d) ready for Viaduct D1 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%																		
D100040-1	Pier D16 (D2a) ready for Viaduct D1 PH segment erection	0		0%	0	04-Nov-15		14-Aug-15	-62	0	0%																		
D100050-1	Pier D15 (D2b) ready for Viaduct D1 PH segment erection	0		0%	0	05-Nov-15		03-Oct-15	-25	0	0%																		
D100070-1	Pier D13 (D2d) ready for Viaduct D1 PH segment erection	0		0%	0	16-Oct-15		11-Nov-15	20	0	0%																		
Milestones Ready for Deck Segment Erection																													
D100030	Pier D17 (D1d) ready for Viaduct D1 deck segment erection	0		0%	0	28-Oct-15		30-Jan-16	77	186	0%																		
D100060	Pier D14 (D2c) ready for Viaduct D1 deck segment erection	0		0%	0	17-Dec-15		09-Dec-15	-7	264	0%																		
Viaduct E																													
Bridge E1 Superstructure																													
Milestones																													
Milestones Ready for PH Segment Erection																													
E100010-1	Pier A1 (A2e) ready for Viaduct E1 PH segment erection	0		0%	0	26-Oct-15		12-May-16	157	0	0%																		
E100020-1	Pier C1 (C4e) ready for Viaduct E1 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%																		
E100030-1	Pier D1 (D4f) ready for Viaduct E1 PH segment erection	0		0%	0	21-Sep-15		19-May-15	-90	0	0%																		
E100050-1	Pier E1D (E1a1) ready for Viaduct E1 PH segment erection	0		0%	0	22-Sep-15		11-Mar-16	136	0	0%																		
E100060-1	Pier E1C (E1a2) ready for Viaduct E1 PH segment erection	0		0%	0	12-Oct-15		25-Mar-15	-147	0	0%																		
E100070-1	Pier E1B (E1a3) ready for Viaduct E1 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%																		
E100080-1	Pier E1A (E1a4) ready for Viaduct E1 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%																		
E100090-1	Pier E2D (E1b1) ready for Viaduct E1 PH segment erection	0		0%	0	17-Oct-15		16-Mar-16	121	0	0%																		
E100100-1	Pier E2C (E1b2) ready for Viaduct E1 PH segment erection	0		0%	0	17-Oct-15		13-Apr-15	-138	140	0%																		
E100110-1	Pier E2B (E1b3) ready for Viaduct E1 PH segment erection	0		0%	0	07-Oct-15		31-Jan-15	-185	0	0%																		
E100120-1	Pier E2A (E1b4) ready for Viaduct E1 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%																		
E100130-1	Pier E3D (E2a1) ready for Viaduct E1 PH segment erection	0		0%	0	09-Oct-15		23-Mar-16	133	126	0%																		
E100140-1	Pier E3C (E2a2) ready for Viaduct E1 PH segment erection	0		0%	0	06-Oct-15		19-Mar-15	-146	118	0%																		
E100150-1	Pier E3B (E2a3) ready for Viaduct E1 PH segment erection	0		0%	0	06-Oct-15		26-Feb-15	-164	107	0%																		
E100160-1	Pier E3A (E2a4) ready for Viaduct E1 PH segment erection	0		0%	0	30-Sep-15		30-Jan-15	-180	6	0%																		
Milestones Ready for Deck Segment Erection																													
E100010	Pier A1 (A2e) ready for Viaduct E1 deck segment erection	0		0%	0	13-Nov-15		03-Jun-16	157	416	0%																		
E100050	Pier E1D (E1a1) ready for Viaduct E1 deck segment erection	0		0%	0	02-Dec-15		25-May-16	136	405	0%																		
E100060	Pier E1C (E1a2) ready for Viaduct E1 deck segment erection	0		0%	0	21-Nov-15		09-May-15	-146	132	0%																		
E100070	Pier E1B (E1a3) ready for Viaduct E1 deck segment erection	0		0%	0	07-Oct-15		30-May-15	-95	183	0%																		
E100080	Pier E1A (E1a4) ready for Viaduct E1 deck segment erection	0		0%	0	23-Sep-15		26-Jan-15	-179	81	0%																		
E100090	Pier E2D (E1b1) ready for Viaduct E1 deck segment erection	0		0%	0	26-Nov-15		30-Apr-16	122	394	0%																		
E100100	Pier E2C (E1b2) ready for Viaduct E1 deck segment erection	0		0%	0	24-Nov-15		13-Apr-15	-168	110	0%																		
E100110	Pier E2B (E1b3) ready for Viaduct E1 deck segment erection	0		0%	0	18-Nov-15		16-Mar-15	-183	95	0%																		
E100120	Pier E2A (E1b4) ready for Viaduct E1 deck segment erection	0		0%	0	29-Sep-15		16-Feb-15	-165	95	0%																		
Bridge E2 Superstructure																													
Milestones																													
Milestones Ready for PH Segment Erection																													
E200010-1	Pier E3D (E2a1) ready for Viaduct E2 PH segment erection	0		0%	0	09-Oct-15		23-Mar-16	133	126	0%																		
E200020-1	Pier E3C (E2a2) ready for Viaduct E2 PH segment erection	0		0%	0	06-Oct-15		19-Mar-15	-146	118	0%																		
E200030-1	Pier E3B (E2a3) ready for Viaduct E2 PH segment erection	0		0%	0	06-Oct-15		26-Feb-15	-164	107	0%																		
E200040-1	Pier E3A (E2a4) ready for Viaduct E2 PH segment erection	0		0%	0	30-Sep-15		30-Jan-15	-180	6	0%																		
E200050-1	Pier E4B (E2b1) ready for Viaduct E2 PH segment erection	0		0%	0	07-Nov-15		29-May-15	-120	2	0%																		
E200060-1	Pier E4A (E2b2) ready for Viaduct E2 PH segment erection	0		0%	0	04-Nov-15		08-Apr-15	-155	2	0%																		
E200150-1	Pier E9B (E2g1) ready for Viaduct E2 PH segment erection	0		0%	0	11-Dec-15		26-Jun-15	-132	0	0%																		
E200160-1	Pier E9A (E2g2) ready for Viaduct E2 PH segment erection	0		0%	0	08-Dec-15		26-Sep-15	-56	0	0%																		
At-Grade Roadworks & Other Works along NLH																													
Viaduct A Slope Works																													
Slope 9SE-B/FR8																													
GFXX485	9SE-B/FR8 - Protective Fencing	46	21-Sep-15	0%	46	18-Nov-15	10-Sep-15	09-Nov-15	-8	0	0%																		
GFXX490	9SE-B/FR8 - Mobilization for Mini Pile	3	19-Nov-15	0%	3	21-Nov-15	10-Nov-15	12-Nov-15	-8	0	0%																		
GFXX491	9SE-B/FR8 - Installation of Mini Pile (118 No.)	148	23-Nov-15	0%	148	31-May-16	13-Nov-15	20-May-16	-8	0	0%																		

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPrE1-M28
 Layout: J3518-DWP-3MRP Submission - M28
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 31 of 32 Pages)
(Progress as of 21-Sep -15)

Date	Revision	Checked	Approved
28-Jul-15		PKN	KWY
01-Sep-15		PKN	KWY
30-Sep-15		PKN	KWY

DWG. No.:
J3518/GCL/PGM/3MRP-M28

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015															
												September				October				November				December			
												24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07
At-Grade Roadworks along NLH Westbound																											
RW10003	NLH W/B (Viaduct C) - Gantry Footing (GT326, GT327, GT328) - Verge (54	05-May-15 A	100%	0	18-Sep-15 A					100%																
RW10005	NLH W/B (Viaduct C) - Implement TTM - Verge for Gantry Footings (GT32	2	21-Sep-15*	0%	2	22-Sep-15	10-Aug-15	12-Aug-15	-31	0	0%																
RW10007	NLH W/B (Viaduct C) - Gantry Footing (GT324, GT325) - Verge (KD3)	35	23-Sep-15	0%	35	07-Nov-15	13-Aug-15	26-Sep-15	-31	0	0%																
RW10009	NLH W/B (Viaduct C) - Implement TTM - Median for Gantry Footings (GT:	2	09-Nov-15	0%	2	10-Nov-15	29-Sep-15	30-Sep-15	-31	0	0%																
RW10009A	NLH W/B (Viaduct C) - Gantry Footing (GT326, GT327, GT328) - Median	72	11-Nov-15	0%	72	05-Feb-16	02-Oct-15	30-Dec-15	-31	0	0%																
At-Grade Roadworks along NLH Eastbound																											
RW21000	NLH E/B (Viaduct A) - Implement TTM - Verge for Slope Works & Gantry F	2	19-Nov-15	0%	2	20-Nov-15	12-Mar-16	14-Mar-16	92	0	0%																
RW21001	NLH E/B (Viaduct A) - Gantry Footing (GT319, GT320) - Verge (KD5)	36	21-Nov-15	0%	36	05-Jan-16	15-Mar-16	03-May-16	92	0	0%																
At-Grade Roadworks and Other Works along Cheung Tung Road																											
Re-alignment of Cheung Tung Road adjacent to Viaduct B																											
RW50020	CTR Re-alignment adj. to Via.B - Diversion of utilities (Gas, DN1000, powe	177	12-Jan-15 A	40.11%	106	30-Jan-16	27-Apr-15	18-Sep-15	-107	0	70%																
RW50020A	CTR Re-alignment adj. to Via.B - Additional(gas, DN1000, telecom) utilities	114	05-Sep-15 A	10%	103	30-Jan-16	02-Jun-15	20-Oct-15	-83	24	10%																
Viaduct B Slope Works																											
Slope 9SE-B/F85																											
SWVB4030	9SE-B/F85 - Form UC	12	21-Sep-15	0%	12	06-Oct-15	26-Sep-15	12-Oct-15	5	0	0%																
SWVB4035	9SE-B/F85 - Install Geo. Instru. & Baseline Monitoring	30	07-Oct-15	0%	30	13-Nov-15	13-Oct-15	19-Nov-15	5	0	0%																
SWVB4040	9SE-B/F85 - Hydroseeding	12	14-Nov-15	0%	12	27-Nov-15	20-Nov-15	03-Dec-15	5	112	0%																
Re-alignment of Cheung Tung Road adjacent to Viaduct C																											
West Portion																											
RW61000	Realign CTR (West of Abut. C) - Site Clearance	42	03-Sep-14 A	76.19%	10	03-Oct-15	11-Apr-15	24-Apr-15	-118	9	100%																
RW61010	Realign CTR (West of Abut. C) - Road drainage works	60	15-Jan-15 A	80%	12	14-Nov-15	27-Aug-15	11-Sep-15	-49	0	80%																
RW61020	Realign CTR (West of Abut. C) - Utility diversion	90	24-Mar-15 A	30%	63	13-Jan-16	12-Sep-15	01-Dec-15	-34	887	30%																
RW61030	Realign CTR (West of Abut. C) - Sub-base work	48	16-Nov-15	0%	48	13-Jan-16	12-Sep-15	13-Nov-15	-49	0	0%																
RW61082	Realign CTR (West of Abut. C) - Road formation	48	20-Nov-14 A	60.42%	19	15-Oct-15	27-Mar-15	24-Apr-15	-127	0	30%																
East Portion																											
RW60000	Realign CTR (East of Abut. C) - Site Clearance	48	23-Feb-15 A	91.67%	4	24-Sep-15	20-Apr-15	24-Apr-15	-112	15	0%																
RW60005	Realign CTR (East of Abut. C) - Road formation	66	16-Oct-15	0%	66	06-Jan-16	25-Apr-15	25-Jul-15	-127	0	0%																
RW60010	Realign CTR (East of Abut. C) - Road drainage works	60	23-Nov-15	0%	60	03-Feb-16	05-Jun-15	26-Aug-15	-127	0	0%																
Viaduct C Slope Works																											
Slope 10NW-C/F15																											
SWVC6000	10NW-C/F15 - Slope works	24	19-Dec-15	0%	24	19-Jan-16	27-Aug-16	26-Sep-16	188	0	0%																
Natural Terrain Hazard Mitigation Works																											
NTHM Works - West Portion																											
Check Dam no. 2 (CD2)																											
GFXX510	CD2 - Selection of load test	12	21-Sep-15	0%	12	06-Oct-15	09-Dec-15	22-Dec-15	63	0	0%																
GFXX511	CD2 - Loading Test	12	07-Oct-15	0%	12	22-Oct-15	23-Dec-15	08-Jan-16	63	0	0%																
Check Dam no. 3 (CD3)																											
GFXX515	CD3 - Mobilization of rig for Tie Back	5	21-Sep-15	0%	5	25-Sep-15	04-Jan-16	08-Jan-16	82	19	0%																
GFXX516	CD3 - Installation of Tie Back (30nos.)	67	23-Oct-15	0%	67	13-Jan-16	09-Jan-16	02-Apr-16	63	0	0%																
At grade Roadworks and Other Works at Southern Landfall																											
RW30005	South Landfall - Initial record survey	12	21-Sep-15	0%	12	06-Oct-15	18-Sep-15	03-Oct-15	-2	28	0%																
RW30010	South Landfall - Mobilisation for Portion B Works	24	11-Nov-15	0%	24	09-Dec-15	05-Oct-15	04-Nov-15	-30	0	0%																
RW30014	South Landfall - DN300 Fresh water main works installation & connection (l	60	09-Dec-15	0%	60	24-Feb-16	24-Mar-16	18-Jun-16	85	0	0%																
Watermains & All Assoc Works from Tung Chung to Southern Landfall																											
WM00120	Lay DN450 Fresh Water Main along re-aligned CTR (app. 500 m at 12m/c	48	22-Apr-15 A	20%	38	10-Nov-15	25-May-16	20-Jul-16	193	0	20%																
WM00150	Lay DN450 watermain from Tung Chung to realigned CTR (1st 500m - 2 w	50	10-Nov-15	0%	50	11-Jan-16	22-Jul-16	22-Sep-16	193	0	0%																
Pressure Testing																											
TC00010	Pressure Test DN450 Fresh Water Main along re-aligned CTR (app. 520 n	12	10-Nov-15	0%	12	24-Nov-15	18-Mar-17	31-Mar-17	383	630	0%																

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPRe1-M28
 Layout: J3518-DWP-3MRP Submission - M28
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 32 of 32 Pages)
(Progress as of 21-Sep -15)

Date	Revision	Checked	Approved
28-Jul-15		PKN	KWY
01-Sep-15		PKN	KWY
30-Sep-15		PKN	KWY

DWG. No.:
J3518/GCL/PGM/3MRP-M28

Appendix C

Environmental Mitigation and Enhancement Measure Implementation Schedules

(In reference to CINOTECH (2011) Agreement No.
CE35/2011 EP Baseline Environmental Monitoring for
Hong Kong-Zhuhai-Macao Bridge Tuen Mun-Chek Lap
Kok Link - Investigation. Updated EM&A Manual for
Tuen Mun-Chek Lap Kok Link)

*Contract No. HY/2012/07
Tuen Mun – Chek Lap Kok Link
Southern Connection Viaduct Section
Environmental Mitigation and Enhancement Measure Implementation Schedule*

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
AIR QUALITY									
4.8.1	3.8	An effective watering programme of eight daily watering with complete coverage, is estimated to reduce by 50%. This is recommended for all areas in order to reduce dust levels to a minimum;	All areas / throughout construction period	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		<>
4.8.1	3.8	The Contractor shall, to the satisfaction of the Engineer, install effective dust suppression measures and take such other measures as may be necessary to ensure that at the Site boundary and any nearby sensitive receiver, dust levels are kept to acceptable levels.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	The Contractor shall not burn debris or other materials on the works areas.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	In hot, dry or windy weather, the watering programme shall maintain all exposed road surfaces and dust sources wet.	All unpaved haul roads / throughout construction period in hot, dry or windy weather	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		✓
4.8.1	3.8	Where breaking of oversize rock/concrete is required, watering shall be implemented to control dust. Water spray shall be used during the handling of fill material at the site and at active cuts, excavation and fill sites where dust is likely to be created.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	Open dropping heights for excavated materials shall be controlled to a maximum height of 2m to minimise the fugitive dust arising from unloading.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	During transportation by truck, materials shall not be loaded to a level higher than the side and tail boards, and shall be dampened or covered before transport.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
4.8.1	3.8	Materials having the potential to create dust shall not be loaded to a level higher than the side and tail boards, and shall be covered by a clean tarpaulin. The tarpaulin shall be properly secured and shall extend at least 300mm over the edges of the side and tail boards.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	No earth, mud, debris, dust and the like shall be deposited on public roads. Wheel washing facility shall be usable prior to any earthworks excavation activity on the site.	All site exits / throughout construction period	Contractor	TMEIA Avoid dust		Y		✓
4.8.1	3.8	Areas of exposed soil shall be minimised to areas in which works have been completed shall be restored as soon as is practicable.	All exposed surfaces / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	All stockpiles of aggregate or spoil shall be enclosed or covered and water applied in dry or windy condition.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.11	Section 3	EM&A in the form of 1 hour and 24 hour dust monitoring and site audit	All representative existing ASRs / throughout construction period	Contractor	EM&A Manual		Y		✓
NOISE									
5.11	Section 4	Noise monitoring	All existing representative sensitive receivers / during North Lantau Viaduct construction	Contractor	EM&A Manual		Y		✓
WATER QUALITY									
<i>General Marine Works</i>									
6.10	-	Bored piling to be undertaken within a metal casing.	Marine viaducts of TM-CLKL and HKLR/ bored piling	Contractor	TM-EIAO		Y		✓
6.10	-	Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
6.10	-	Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.10	-	Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.10	-	Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.10	-	Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action;	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.10	-	All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.10	-	The works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
<i>Temporary Staging work</i>									
	5.2	Regular inspection for the accumulation of floating refuse and collection of floating refuse if required	During temporary staging works	Contractor			Y		✓
	5.2	Provision of temporary drainage system on the temporary staging for collection of construction site runoff to allow appropriate treatment before discharge into the sea	During temporary staging works	Contractor			Y		↔
	5.2	Wastewater generated from construction works such as bored / drilling water will be collected, treated, neutralized and de-silted through silt trap or sedimentation tank before disposal	During temporary staging works	Contractor			Y		✓
	5.2	One additional water quality monitoring station is	During temporary	Contractor			Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
		proposed at station SR4a In case elevated SS or turbidity is identified during the water quality monitoring, the source of pollution will be tracked down and be removed as soon as possible. In case depletion of dissolved oxygen is identified, artificial aeration will be arranged at the monitoring station SR4a,	staging works						
<i>Land Works</i>									
6.10	-	Wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Sewage effluent and discharges from on- site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Temporary access roads should be surfaced with crushed stone or gravel.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
6.10	-	Open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	5.8	Manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	All vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Wheel wash overflow shall be directed to silt removal facilities before being discharged to the storm drain.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for offsite disposal.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	The Contractor shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance.	All areas/ throughout construction period	Contractor	TM-EIAO Waste Disposal Ordinance		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
6.10	-	All fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		<>
6.10	-	Surface run-off from bunded areas should pass through oil/ grease traps prior to discharge to the stormwater system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Roadside gullies to trap silt and grit shall be provided prior to discharging the stormwater into the marine environment. The sumps will be maintained and cleaned at regular intervals.	Roadside/ design and operation	Design Consultant/ Contractor	TM-EIAO	Y		Y	✓
6.10	Section 5	All construction works shall be subject to routine audit to ensure implementation of all EIA recommendations and good working practice.	All areas/ throughout construction period	Contractor	EM&A Manual		Y		✓
<i>Water Quality Monitoring</i>									
6.10	Section 5	Water quality monitoring shall be undertaken for suspended solids, turbidity, and dissolved oxygen. Nutrients and metal parameters shall also be measured for Mf sediment operations (only HKBCF and HKLR required handling of Mf sediment) during baseline, backfilling and post construction period. One year operation phase water quality monitoring at designated stations	Designated monitoring stations as defined in EM&A Manual, Section 5/ Before, through-out marine construction period, post construction and monthly operational phase water quality monitoring for a year.	Contractor	EM&A Manual		Y	Y	✓
ECOLOGY									
8.14	6.3	Specification for and implement pre, during and post construction dolphin abundance monitoring.	All Areas/ Detailed Design/ during construction works/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	✓
8.14	6.3	Specification for bored piling monitoring	Detailed Design	Design Consultant	TMEIA	Y			n/a
8.14	6.3	Implement any recommendations of the bored piling monitoring	Southern marine viaduct/ Throughout	Contractor	TMEIA		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
			construction during bored piling						
8.14	6.3,6.5	Avoidance of peak CWD calving season in May and June for driving of metal caissons during bored piling works	Southern marine viaduct/ May and June during bored piling	Contractor	TMEIA		Y		n/a
8.14	6.3,6.5	Specification and implementation of 250m dolphin exclusion zone.	All marine bored piling and temporary staging works areas/Detailed Design/ during all marine bored piling and temporary staging works	Design Consultant/ Contractor	TMEIA	Y	Y		✓
8.15	6.3, 6.5	Specification and deployment of an artificial reef of an area of 3,600 m ² in an area where fishing activities are prohibited.	Area of prohibited fishing activities/Detailed Design/ towards end of construction period	TM-CLKL/ HKBCF Design Consultant/ TM-CLKL/ HKBCF Contractor	TMEIA	Y		Y	n/a To be enforced by AFCD.
8.14	6.3, 6.5	Specification and implementation of marine vessel control specifications	All areas/Detailed Design/ during construction works	Design Consultant/ Contractor	TMEIA	Y	Y		✓
8.14	6.3, 6.5	Design and implementation of acoustic decoupling methods for marine bored piling and the whole lifespan of temporary staging works.	All areas/ Detailed Design/ during marine bored piling and temporary staging works	Design Consultant/ Contractor	TMEIA	Y	Y		✓
8.15	6.3, 6.4	Pre-construction phase survey and coral translocation	Tai Ho Wan (donor site) and Yam Tsui Wan (receptor site) /Detailed Design/Prior to construction	Design Consultant/ Contractor	TMEIA	Y	Y		n/a
8.15	6.5	Audit coral translocation success	Yam Tsui Wan (receptor site)/Post translocation	Contractor	TMEIA		Y		Completed in October 2014
7.13	6.5	Undertaken gabion wall works in Stream NL1 in the dry season	North Lantau slope works/dry	Contractor	TMEIA		Y		n/a

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
			season/construction phase						
7.13	6.5	The loss of habitat shall be supplemented by enhancement planting in accordance with the landscape mitigation schedule.	All areas / As soon as accessible	Contractor	TMEIA		Y		n/a. To be approved by AFCD/LCSD
7.13	6.5	Spoil heaps shall be covered at all times.	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Avoid damage and disturbance to the remaining and surrounding natural habitat	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Placement of equipment in designated areas within the existing disturbed land	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Disturbed areas to be reinstated immediately after completion of the works.	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Construction activities should be restricted to the proposed works boundary	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
LANDSCAPE AND VISUAL									
10.9	7.6	Round angle, patterned finishes, and oval shaped pier were considered in the viaduct design, and further details will be developed under ACABAS submission (DM3)	All areas/detailed design	Design Consultant	TMEIA	Y			n/a
10.9	7.6	Details of the street furniture will be developed in the detailed design stage (DM4)	All areas/detailed design	Design Consultant	TMEIA	Y			n/a
10.9	7.6	Aesthetic design of the viaduct, retaining wall and other structures will be developed under ACABAS submission (DM5)	All areas/detailed design	Design Consultant	TMEIA	Y			n/a
10.9	7.6	Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
		prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage) (CM1)							
10.9	7.6	Trees unavoidably affected by the works shall be transplanted where practical. Trees will be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme (CM2)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓ Tree transplanted as Contract Specification
10.9	7.6	Hillside and roadside screen planting to proposed roads, associated structures and slope works (CM3).	All areas/detailed design/ during construction/post construction	Design Consultant/	TMEIA	Y	Y		✓
10.9	7.6	Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone) (CM4)	All areas/detailed design/ during construction/post construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
10.9	7.6	Screening of construction works by hoardings around works area in visually unobtrusive colours, to screen works (CM5)	All areas/detailed design/ during construction/post construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
10.9	7.6	Control night-time lighting and glare by hooding all lights (CM6)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
10.9	7.6	Ensure no run-off into water body adjacent to the Project Area (CM7)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
10.9	7.6	Avoidance of excessive height and bulk of buildings and structures (CM8)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
10.9	7.6	Recycle/Reuse all felled trees and vegetation, e.g. mulching (CM9)	All areas/ detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		n/a No felled trees or vegetation for recycle
10.9	7.6	Compensatory tree planting shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006 (CM10).	All areas/ detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓ No tree removal
10.9	7.6	Re-vegetation of affected woodland/shrubland with native species (OM1)	All areas/ detailed design/ during construction/ during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by AFCD/HyD/ L CSD
10.9	7.6	Tall buffer screen tree / shrub / climber planting should be incorporated to soften hard engineering structures and facilities (OM2)	All areas/ detailed design/ during construction/ during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a To be implemented by HyD/LCSD
10.9	7.6	Streetscape elements (e.g. paving, signage, street furniture, lighting etc.) shall be sensitively designed in a manner that responds to the local context, and minimises potential negative landscape and visual impacts. Lighting units should be directional and minimise unnecessary light spill (OM3)	All areas/ detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by HyD/LCSD
10.9	7.6	Structure, ornamental tree / shrub / climber planting should be provided along roadside amenity strips, central dividers and newly formed slopes to enhance the townscape quality and further greenery enhancement (OM4)	All areas/ detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by HyD/LCSD

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
10.9	7.6	Aesthetically pleasing design (visually unobtrusive and non-reflective) as regard to the form, material and finishes	All areas/ detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by HyD
WASTE									
12.6		The Contractor shall identify a coordinator for the management of waste.	Contract mobilisation	Contractor	TMEIA		Y		✓
12.6		The Contractor shall prepare and implement a Waste Management Plan which specifies procedures such as a ticketing system, to facilitate tracking of loads and to ensure that illegal disposal of wastes does not occur, and protocols for the maintenance of records of the quantities of wastes generated, recycled and disposed. A recording system for the amount of waste generated, recycled and disposed (locations) should be established.	Contract mobilisation	Contractor	TMEIA, Works Branch Technical Circular No. 5/99 for the Trip-ticket System for Disposal of Construction and Demolition Material		Y		✓
12.6		The Contractor shall apply for and obtain the appropriate licenses for the disposal of public fill, chemical waste and effluent discharges.	Contract mobilisation	Contractor	TMEIA, Land (Miscellaneous Provisions) Ordinance (Cap 28); Waste Disposal Ordinance (Cap 354); Dumping at Sea Ordinance (Cap 466); Water Pollution Control Ordinance.		Y		✓
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures including waste reduction, reuse and recycling.	Contract Mobilisation	Contractor	TMEIA		Y		✓
12.6	8.1	The extent of cutting operation should be optimised where possible. Earth retaining structures and bored	All areas / throughout construction period	Contractor	TMEIA		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
		pile walls should be proposed to minimise the extent of cutting.							
12.6	8.1	Rock armour from the existing seawall should be reused on the new sloping seawall as far as possible	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	The site and surroundings shall be kept tidy and litter free.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	No waste shall be burnt on site.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Provisions to be made in contract documents to allow and promote the use of recycled aggregates where appropriate.	Detailed Design	Design Consultant	TMEIA	Y			n/a
12.6	8.1	The Contractor shall be prohibited from disposing of C&D materials at any sensitive locations. The Contractor should propose the final disposal sites in the EMP and WMP for approval before implementation.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Stockpiled material shall be covered by tarpaulin and /or watered as appropriate to prevent windblown dust/ surface run off.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Excavated material in trucks shall be covered by tarpaulins to reduce the potential for spillage and dust generation.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Wheel washing facilities shall be used by all trucks leaving the site to prevent transfer of mud onto public roads.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Standard formwork or pre-fabrication should be used as far as practicable so as to minimise the C&D materials arising. The use of more durable formwork/plastic facing for construction works should be considered. The use of wooden hoardings should be avoided and metal hoarding should be used to facilitate recycling. Purchasing of construction materials should avoid over-ordering and wastage.	All areas / throughout construction period	Contractor	TMEIA		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
12.6	8.1	The Contractor should recycle as many C&D materials (this is a waste section) as possible on-site. The public fill and C&D waste should be segregated and stored in separate containers or skips to facilitate the reuse or recycling of materials and proper disposal. Where practicable, the concrete and masonry should be crushed and used as fill materials. Steel reinforcement bar should be collected for use by scrap steel mills. Different areas of the sites should be considered for segregation and storage activities.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	All falsework will be steel instead of wood.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Chemical waste producers should register with the EPD. Chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows: <ul style="list-style-type: none"> - suitable for the substance to be held, resistant to corrosion, maintained in good conditions and securely closed; - Having a capacity of <450L unless the specifications have been approved by the EPD; and - Displaying a label in English and Chinese according to the instructions prescribed in Schedule 2 of the Regulations. Clearly labelled and used solely for the storage of chemical wastes; - Enclosed with at least 3 sides; - Impermeable floor and bund with capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest; - Adequate ventilation; 	All areas / throughout construction period	Contractor	TMEIA		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
		<ul style="list-style-type: none"> - Sufficiently covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and - Incompatible materials are adequately separated. 							
12.6	8.1	Waste oils, chemicals or solvents shall not be disposed of to drain,	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Adequate numbers of portable toilets should be provided for on-site workers. Portable toilets should be maintained in reasonable states, which will not deter the workers from utilising them.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Night soil should be regularly collected by licensed collectors.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	General refuse arising on-site should be stored in enclosed bins or compaction units separately from C&D and chemical wastes. Sufficient dustbins shall be provided for storage of waste as required under the Public Cleansing and Prevention of Nuisances By-laws. In addition, general refuse shall be cleared daily and shall be disposed of to the nearest licensed landfill or refuse transfer station. Burning of refuse on construction sites is prohibited.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	All waste containers shall be in a secure area on hard standing;	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including waste reduction, reuse and recycling.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Office wastes can be reduced by recycling of paper if such volume is sufficiently large to	Site Offices/ throughout	Contractor	TMEIA		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	C	O	
		warrant collection. Participation in a local collection scheme by the Contractor should be advocated. Waste separation facilities for paper, aluminium cans, plastic bottles, etc should be provided on-site.	construction period						
12.6	Section 8	EM&A of waste handling, storage, transportation, disposal procedures and documentation through the site audit programme shall be undertaken.	All areas / throughout construction period	Contractor	EM&A Manual	Y			✓
CULTURAL HERITAGE									
11.8	Section 9	EM&A in the form of audit of the mitigation measures	All areas / throughout construction period	Highways Department	EIAO-TM	Y			n/a

Notes:

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

Status:

- ✓ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Contractor
- Δ Deficiency of Mitigation Measures but rectified by Contractor
- n/a Not Applicable in Reporting Period

Appendix D

Summary of Action and Limit Levels

Table D1 *Action and Limit Levels for 1-hour and 24-hour TSP*

Parameters	Action	Limit
24 Hour TSP Level in $\mu\text{g}/\text{m}^3$	ASR9A/ASR8A = 178 ASR9C/ASR8/ASR9 = 178	260
1 Hour TSP Level in $\mu\text{g}/\text{m}^3$	ASR9A/ASR8A = 394 ASR9C/ASR8/ASR9 = 393	500

Table D2 *Action and Limit Levels for Construction Noise (0700-1900 hrs of normal weekdays)*

Time Period	Action	Limit
0700-1900 hrs on normal weekdays	When one documented complaint is received	75* dB(A)

Table D3 *Action and Limit Levels for Water Quality*

Parameter	Action Level#	Limit Level#
DO in mg/L ^(a)	<u>Surface and Middle</u> 5.0 mg/L	<u>Surface and Middle</u> 4.2 mg/L
	<u>Bottom</u> 4.7 mg/L	<u>Bottom</u> 3.6 mg/L
Turbidity in NTU (Depth-averaged ^{(b), (c)})	120% of upstream control station at the same tide of the same day and 95%-ile of baseline data, i.e., 27.5 NTU	130% of upstream control station at the same tide of the same day and 99%-ile of baseline data, i.e., 47.0 NTU
SS in mg/L (Depth-averaged ^{(b), (c)})	120% of upstream control station at the same tide of the same day and 95%-ile of baseline data, i.e., 23.5 mg/L	130% of upstream control station at the same tide of the same day and 10mg/L for WSD Seawater Intakes at Tuen Mun and 99%-ile of baseline data, i.e., 34.4 mg/L

Notes:

Baseline data: data from HKZMB Baseline Water Quality Monitoring between 6 and 31 October 2011.

- (a) For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- (b) "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths
- (c) For turbidity and SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- (d) All figures given in the table are used for reference only, and EPD may amend the figures whenever it is considered as necessary

Parameter	Action Level#	Limit Level#
(e)	The 1%-ile of baseline data for surface and middle DO is 4.2 mg/L, whilst for bottom DO is 3.6 mg/L.	

Table D4 *Action and Limit Levels for Impact Dolphin Monitoring*

	North Lantau Social Cluster	
	NEL	NWL
Action Level	STG < 70% of baseline & ANI < 70% of baseline	STG < 70% of baseline & ANI < 70% of baseline
Limit Level	[STG < 40% of baseline & ANI < 40% of baseline] and STG < 40% of baseline & ANI < 40% of baseline	
Notes:		
1.	STG means quarterly encounter rate of number of dolphin sightings, which is 6.00 in NEL and 9.85 in NWL during the baseline monitoring period	
2.	ANI means quarterly encounter rate of total number of dolphins, which is 22.19 in NEL and 44.66 in NWL during the baseline monitoring period	
3.	For North Lantau Social Cluster, AL will be trigger if NEL or NWL fall below the criteria; LL will be triggered if both NEL and NWL fall below the criteria.	

Table D5 *Derived Value of Action Level (AL) and Limit Level (LL)*

	North Lantau Social Cluster	
	NEL	NWL
Action Level	STG < 4.2 & ANI < 15.5	STG < 6.9 & ANI < 31.3
Limit Level	[STG < 2.4 & ANI < 8.9] and [STG < 3.9 & ANI < 17.9]	

Appendix E

Calibration Certificates of Monitoring Equipments

High-Volume TSP Sampler
5-Point Calibration Record

Location : ASR8(A)
 Calibrated by : P.F. Yeung
 Date : 28/09/2015

Sampler

Model : TE-5170
 Serial Number : S/N 3956

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454
 Service Date : 24 Mar 2015
 Slope (m) : 2.09532
 Intercept (b) : -0.03812
 Correlation Coefficient(r) : 0.99994

Standard Condition

Pstd (hpa) : 1013
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1000
 Ta(K) : 303

Resistance Plate		dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC (chart)	Y (corrected)
1	18 holes	10.4	3.178	1.535	55	54.19
2	13 holes	8.5	2.873	1.389	50	49.27
3	10 holes	6.6	2.531	1.226	44	43.35
4	7 holes	4.0	1.971	0.959	36	35.47
5	5 holes	2.5	1.558	0.762	28	27.59

Notes: $Z = \sqrt{dH(Pa/Pstd)(Tstd/Ta)}$, $X = Z/m - b$, $Y(\text{Corrected Flow}) = IC * \{\sqrt{Pa/Pstd}(Tstd/Ta)\}$

Sampler Calibration Relationship (Linear Regression)

Slope(m): 33.831 Intercept(b): 2.253 Correlation Coefficient(r): 0.9989

Checked by: Magnum Fan

Date: 04/10/2015

High-Volume TSP Sampler
5-Point Calibration Record

Location : ASR9
 Calibrated by : P.F. Yeung
 Date : 28/09/2015

Sampler

Model : TE-5170
 Serial Number : S/N 3958

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454
 Service Date : 24 Mar 2015
 Slope (m) : 2.09532
 Intercept (b) : -0.03812
 Correlation Coefficient(r) : 0.99994

Standard Condition

Pstd (hpa) : 1013
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1000
 Ta(K) : 303

Resistance Plate		dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC (chart)	Y (corrected)
1	18 holes	10.4	3.178	1.535	50	49.27
2	13 holes	8.5	2.873	1.389	46	45.33
3	10 holes	6.0	2.414	1.170	41	40.40
4	7 holes	4.0	1.971	0.959	35	34.49
5	5 holes	2.5	1.558	0.762	30	29.56

Notes: $Z = \sqrt{dH(Pa/Pstd)(Tstd/Ta)}$, $X = Z/m - b$, $Y(\text{Corrected Flow}) = IC * \{\sqrt{Pa/Pstd}(Tstd/Ta)\}$

Sampler Calibration Relationship (Linear Regression)

Slope(m): 25.418 Intercept(b): 10.249 Correlation Coefficient(r): 0.9995

Checked by: Magnum Fan

Date: 04/10/2015



TISCH ENVIRONMENTAL, INC.
 145 SOUTH MIAMI AVE
 VILLAGE OF CLEVELAND, OH
 45002
 513.467.9000
 877.263.7610 TOLL FREE
 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Mar 24, 2015 Rootmeter S/N 0438320 Ta (K) - 292
 Operator Tisch Orifice I.D. - 2454 Pa (mm) - 756.92

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1	NA	NA	1.00	1.4460	3.2	2.00
2	NA	NA	1.00	1.0300	6.4	4.00
3	NA	NA	1.00	0.9180	7.9	5.00
4	NA	NA	1.00	0.8780	8.7	5.50
5	NA	NA	1.00	0.7240	12.6	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
1.0121	0.6999	1.4258	0.9958	0.6886	0.8784
1.0078	0.9785	2.0163	0.9916	0.9627	1.2422
1.0057	1.0955	2.2543	0.9895	1.0779	1.3888
1.0047	1.1443	2.3644	0.9885	1.1258	1.4566
0.9994	1.3805	2.8515	0.9833	1.3582	1.7568
Qstd slope (m) = 2.09532			Qa slope (m) = 1.31205		
intercept (b) = -0.03812			intercept (b) = -0.02349		
coefficient (r) = 0.99994			coefficient (r) = 0.99994		
y axis = SQRT[H2O(Pa/760) (298/Ta)]			y axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

Vstd = Diff. Vol [(Pa-Diff. Hg) / 760] (298/Ta)
 Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg) / Pa]
 Qa = Va/Time

For subsequent flow rate calculations:

Qstd = 1/m { [SQRT(H2O(Pa/760) (298/Ta))] - b }
 Qa = 1/m { [SQRT H2O(Ta/Pa)] - b }



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No. : C153241

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-1330)

Date of Receipt / 收件日期 : 10 June 2015

Description / 儀器名稱 : Sound Level Calibrator

Manufacturer / 製造商 : Rion

Model No. / 型號 : NC-73

Serial No. / 編號 : 10997142

Supplied By / 委託者 : Envirotech Services Co.

Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,
Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 : $(55 \pm 20)\%$

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 14 June 2015

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).


The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By

測試


:


K C Lee
Project Engineer

Certified By

核證

:


H C Chan
Engineer

Date of Issue

簽發日期

:

16 June 2015

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C153241

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C143868
CL281	Multifunction Acoustic Calibrator	DC130171
TST150A	Measuring Amplifier	C141558

- Test procedure : MA100N.

- Results :

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	93.7	± 0.5	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	0.986	1 kHz ± 2 %	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No. : C153940
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-1557)

Date of Receipt / 收件日期 : 13 July 2015

Description / 儀器名稱 : Sound Level Meter

Manufacturer / 製造商 : Rion

Model No. / 型號 : NL-31

Serial No. / 編號 : 00603867

Supplied By / 委託者 : Envirotech Services Co.

Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,
Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 : $(55 \pm 20)\%$

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 22 July 2015

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.


The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By

測試


H T Wong
Assistant Technical Officer

Certified By

核證


K Q Lee
Project Engineer

Date of Issue

簽發日期

22 July 2015

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C153940

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration was performed before the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C150014
CL281	Multifunction Acoustic Calibrator	DC130171

- Test procedure : MA101N.

- Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L _A	A	Fast	94.00	1	93.5	± 1.1

6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 120	L _A	A	Fast	94.00	1	93.5 (Ref.)
				104.00		103.5
				114.00		113.5

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L _A	A	Fast	94.00	1	93.5	Ref.
			Slow			93.5	± 0.3

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C153940

證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _A	A	Fast	94.00	63 Hz	67.1	-26.2 ± 1.5
					125 Hz	77.2	-16.1 ± 1.5
					250 Hz	84.7	-8.6 ± 1.4
					500 Hz	90.2	-3.2 ± 1.4
					1 kHz	93.5	Ref.
					2 kHz	94.7	+1.2 ± 1.6
					4 kHz	94.6	+1.0 ± 1.6
					8 kHz	92.4	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.5	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _C	C	Fast	94.00	63 Hz	92.5	-0.8 ± 1.5
					125 Hz	93.3	-0.2 ± 1.5
					250 Hz	93.4	0.0 ± 1.4
					500 Hz	93.5	0.0 ± 1.4
					1 kHz	93.5	Ref.
					2 kHz	93.4	-0.2 ± 1.6
					4 kHz	92.8	-0.8 ± 1.6
					8 kHz	90.5	-3.0 (+2.1 ; -3.1)
					12.5 kHz	87.7	-6.2 (+3.0 ; -6.0)

Remarks : - UUT Microphone Model No. : UC-53A & S/N : 316987

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value : 94 dB : 63 Hz - 125 Hz : ± 0.35 dB
 250 Hz - 500 Hz : ± 0.30 dB
 1 kHz : ± 0.20 dB
 2 kHz - 4 kHz : ± 0.35 dB
 8 kHz : ± 0.45 dB
 12.5 kHz : ± 0.70 dB
 104 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)
 114 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



Performance Check of Turbidity Meter

Equipment Ref. No. : ET/0505/013 Manufacturer : HACH

Model No. : 2100Q Serial No. : 13100C028612

Date of Calibration : 30/09/2015 Due Date : 29/12/2015

Gelex Vial Std	Theoretical Value (NTU)	Measured Value (NTU)	Difference %
0-10 NTU	20	19.4	-3.00
10-100 NTU	100	97.3	-2.70
100-1000 NTU	800	769	-3.88

Acceptance Criteria

Difference : -5 % to 5 %

The turbidity meter complies * / ~~does not comply~~ * with the specified requirements and is deemed acceptable * / ~~unacceptable~~ * for use. Measurements are traceable to national standards.

Checked by : hy Approved by : [Signature]



Internal Calibration & Performance Check of pH Meter

Equipment Ref. No. :	<u>ET/EW007/004</u>	Manufacturer :	<u>Thermo Scientific</u>
Model No. :	<u>Orion 2 Star</u>	Serial No. :	<u>B29792</u>
Date of Calibration :	<u>05/09/2015</u>	Calibration Due Da :	<u>04/10/2015</u>

Liquid Junction Error

Primary Standard Solution Used :	<u>Phosphate</u>	I.o. of Primary Solution:	<u>003/5.2/001/24 (20°C)</u>
Temperature of Solution :	<u>25.0 / 20.0</u>	$\Delta\text{pH}_{1/2} =$	<u>+0.01 / +0.01</u>
pH value of diluted buffer :	<u>6.88 / 6.93</u>	pH (S) =	<u>6.86 / 6.88</u>
$\Delta\text{pH} = \text{pH(S)} - \text{pH of diluted buffer} =$	<u>0.02 / 0.05</u>	(Observed Deviation)	
Liquid Junction Error (ΔpH_j) = $\Delta\text{pH} - \Delta\text{pH}_{1/2} =$	<u>0.01 / 0.04</u>		

Shift on Stirring

pH of buffer solution (with stirring), $\text{pH}_s =$	<u>6.89 / 6.94</u>
Shift on stirring, $\Delta\text{pH}_s = \text{pH}_s - \text{pH(S)} - \Delta\text{pH}_j =$	<u>0.02 / 0.02</u>

Noise

Noise, $\Delta\text{pH}_n =$ difference between max and min reading : 0.01 / 0.01

Verification of ATC

Ref. No. of reference thermometer used:	<u>ET/0521/019</u>
Temperature record from the reference thermometer (T_R):	<u>25 / 20.0 °C</u>
Temperature record from the ATC (T_{ATC}):	<u>24.8 / 19.8 °C</u>
Temperature Difference, $ T_R - T_{ATC} $	<u>0.2 / 0.2 °C</u>
Correction	<u>+0.2 / +0.2 °C</u>

Acceptance Criteria

Performance Characteristic	Acceptable Range
Liquid Junction Error ΔpH_j	≤ 0.05
Shift on Stirring ΔpH_s	≤ 0.02
Noise ΔpH_n	≤ 0.02
Verification of ATC Temperature Difference	$\leq 0.5^\circ\text{C}$

The pH meter complies * / ~~does not comply~~ * with the specified requirements and is deemed acceptable * / ~~unacceptable~~ * for use. Measurements are traceable to national standards.
* Delete as appropriate

Calibrated by: _____

Checked by : _____



Internal Calibration & Performance Check of pH Meter

Equipment Ref. No. : ET/EW007/004 Manufacturer : Thermo Scientific
 Model No. : Orion 2 Star Serial No. : B29792
 Date of Calibration : 05/10/2015 Calibration Due Date : 04/11/2015

Liquid Junction Error

Primary Standard Solution Used : Phosphate Io. of Primary Solution: 003/5.2/001/24 (20°C)
 Temperature of Solution : 25.0 / 20.0 $\Delta\text{pH}_{1/2} = \text{+0.01 / +0.01}$
 pH value of diluted buffer : 6.89 / 6.92 pH (S) = 6.86 / 6.88
 $\Delta\text{pH} = \text{pH(S)} - \text{pH of diluted buffer} = \text{0.03 / 0.04}$ (Observed Deviation)
 Liquid Junction Error (ΔpH_j) = $\Delta\text{pH} - \Delta\text{pH}_{1/2} = \text{0.02 / 0.03}$

Shift on Stirring

pH of buffer solution (with stirring), $\text{pH}_s = \text{6.89 / 6.93}$
 Shift on stirring, $\Delta\text{pH}_s = \text{pH}_s - \text{pH(S)} - \Delta\text{pH}_j = \text{0.01 / 0.02}$

Noise

Noise, $\Delta\text{pH}_n = \text{difference between max and min reading} : \text{0.01 / 0.01}$

Verification of ATC

Ref. No. of reference thermometer used: ET/0521/019
 Temperature record from the reference thermometer (T_R): 25 / 20.2 °C
 Temperature record from the ATC (T_{ATC}): 24.8 / 19.9 °C
 Temperature Difference, $|T_R - T_{ATC}|$: 0.2 / 0.3 °C
 Correction : +0.2 / +0.2 °C

Acceptance Criteria

Performance Characteristic	Acceptable Range
Liquid Junction Error ΔpH_j	≤ 0.05
Shift on Stirring ΔpH_s	≤ 0.02
Noise ΔpH_n	≤ 0.02
Verification of ATC Temperature Difference	$\leq 0.5^\circ\text{C}$

The pH meter complies * / ~~does not comply~~ * with the specified requirements and is deemed acceptable * / ~~unacceptable~~ * for use. Measurements are traceable to national standards.

* Delete as appropriate

Calibrated by: _____

Checked by : _____



Internal Calibration Report of Dissolved Oxygen Meter

Equipment Ref. No. : <u>ET/EW/008/004</u>	Manufacturer : <u>YSI</u>
Model No. : <u>Pro 2030</u>	Serial No. : <u>10F 101978</u>
Date of Calibration : <u>26/07/2015</u>	Calibration Due Date : <u>25/10/2015</u>

Temperature Verification

Ref. No. of Reference Thermometer : ET/0521/005

Ref. No. of Water Bath : ---

		Temperature (°C)		
Reference Thermometer reading	Measured	19.7	Corrected	20.0
DO Meter reading	Measured	19.8	Difference	0.2

Standardization of sodium thiosulphate (Na₂S₂O₃) solution

Reagent No. of Na ₂ S ₂ O ₃ titrant	CPE/012/4.5/001/12	Reagent No. of 0.025N K ₂ Cr ₂ O ₇	CPE/012/4.4/002/01
		Trial 1	Trial 2
Initial Vol. of Na ₂ S ₂ O ₃ (ml)		0.00	10.20
Final Vol. of Na ₂ S ₂ O ₃ (ml)		10.20	20.60
Vol. of Na ₂ S ₂ O ₃ used (ml)		10.20	10.40
Normality of Na ₂ S ₂ O ₃ solution (N)		0.02451	0.02404
Average Normality (N) of Na ₂ S ₂ O ₃ solution (N)		0.02428	
Acceptance criteria, Deviation		Less than ± 0.001N	

Calculation: Normality of Na₂S₂O₃, N = 0.25 / ml Na₂S₂O₃ used


Lineality Checking

Determination of dissolved oxygen content by Winkler Titration *

Purging Time (min)	2		5		10	
	1	2	1	2	1	2
Initial Vol. of Na ₂ S ₂ O ₃ (ml)	0.00	11.40	23.00	0.00	6.70	10.50
Final Vol. of Na ₂ S ₂ O ₃ (ml)	11.40	23.00	29.70	6.70	10.50	14.50
Vol. (V) of Na ₂ S ₂ O ₃ used (ml)	11.40	11.60	6.70	6.70	3.80	4.00
Dissolved Oxygen (DO), mg/L	7.43	7.56	4.37	4.37	2.48	2.61
Acceptance criteria, Deviation	Less than + 0.3mg/L		Less than + 0.3mg/L		Less than + 0.3mg/L	

Calculation: DO (mg/L) = V x N x 8000/298

Purging time, min	DO meter reading, mg/L			Winkler Titration result *, mg/L			Difference (%) of DO Content
	1	2	Average	1	2	Average	
2	7.44	7.31	7.38	7.43	7.56	7.50	1.61
5	4.46	4.58	4.52	4.37	4.37	4.37	3.37
10	2.42	2.46	2.44	2.48	2.61	2.55	4.41
Linear regression coefficient				0.9963			



Internal Calibration Report of Dissolved Oxygen Meter

Zero Point Checking

DO meter reading, mg/L	0.00
------------------------	------

Salinity Checking

Reagent No. of NaCl (10ppt)	CPE/012/4.7/003/5	Reagent No. of NaCl (30ppt)	CPE/012/4.8/003/5
-----------------------------	-------------------	-----------------------------	-------------------

Determination of dissolved oxygen content by Winkler Titration **

Salinity (ppt)	10		30	
	1	2	1	2
Trial				
Initial Vol. of Na ₂ S ₂ O ₃ (ml)	0.00	11.40	22.70	32.10
Final Vol. of Na ₂ S ₂ O ₃ (ml)	11.40	22.70	32.10	41.80
Vol. (V) of Na ₂ S ₂ O ₃ used (ml)	11.40	11.30	9.40	9.70
Dissolved Oxygen (DO), mg/L	7.43	7.37	6.13	6.32
Acceptance criteria, Deviation	Less than + 0.3mg/L		Less than + 0.3mg/L	

Calculation: DO (mg/L) = V x N x 8000/298

Salinity (ppt)	DO meter reading, mg/L			Winkler Titration result**, mg/L			Difference (%) of DO Content
	1	2	Average	1	2	Average	
10	7.28	7.34	7.31	7.43	7.37	7.40	1.22
30	6.51	6.44	6.48	6.13	6.32	6.23	3.93

Acceptance Criteria

- (1) Differenc between temperature readings from temperature sensor of DO probe and reference thermometer : < 0.5 °C
- (2) Linear regression coefficient : >0.99
- (3) Zero checking: 0.0mg/L
- (4) Difference (%) of DO content from the meter reading and by winkler titration : within ± 5%

The equipment complies # / ~~does not comply~~ # with the specified requirements and is deemed acceptable # / ~~unacceptable~~ # for use.

Delete as appropriate

Calibrated by

: _____

Approved by :



Internal Calibration Report of Dissolved Oxygen Meter

Equipment Ref. No. : <u>ET/EW/008/004</u>	Manufacturer : <u>YSI</u>
Model No. : <u>Pro 2030</u>	Serial No. : <u>10F 101978</u>
Date of Calibration : <u>26/10/2015</u>	Calibration Due Date : <u>25/01/2016</u>

Temperature Verification

Ref. No. of Reference Thermometer : ET/0521/005

Ref. No. of Water Bath : ---

		Temperature (°C)		
Reference Thermometer reading	Measured	19.9	Corrected	20.2
DO Meter reading	Measured	20.0	Difference	0.2

Standardization of sodium thiosulphate (Na₂S₂O₃) solution

Reagent No. of Na ₂ S ₂ O ₃ titrant	CPE/012/4.5/001/12	Reagent No. of 0.025N K ₂ Cr ₂ O ₇	CPE/012/4.4/002/04
		Trial 1	Trial 2
Initial Vol. of Na ₂ S ₂ O ₃ (ml)		0.00	10.20
Final Vol. of Na ₂ S ₂ O ₃ (ml)		10.20	20.30
Vol. of Na ₂ S ₂ O ₃ used (ml)		10.20	10.10
Normality of Na ₂ S ₂ O ₃ solution (N)		0.02451	0.02475
Average Normality (N) of Na ₂ S ₂ O ₃ solution (N)		0.02463	
Acceptance criteria, Deviation		Less than ± 0.001N	

Calculation: Normality of Na₂S₂O₃, N = 0.25 / ml Na₂S₂O₃ used

Linearity Checking

Determination of dissolved oxygen content by Winkler Titration *

Purging Time (min)	2		5		10	
	1	2	1	2	1	2
Initial Vol. of Na ₂ S ₂ O ₃ (ml)	0.00	11.20	22.50	0.00	6.70	10.60
Final Vol. of Na ₂ S ₂ O ₃ (ml)	11.20	22.50	28.90	6.70	10.60	14.50
Vol. (V) of Na ₂ S ₂ O ₃ used (ml)	11.20	11.30	6.40	6.70	3.90	3.90
Dissolved Oxygen (DO), mg/L	7.41	7.47	4.23	4.43	2.58	2.58
Acceptance criteria, Deviation	Less than + 0.3mg/L		Less than + 0.3mg/L		Less than + 0.3mg/L	

Calculation: DO (mg/L) = V x N x 8000/298

Purging time, min	DO meter reading, mg/L			Winkler Titration result *, mg/L			Difference (%) of DO Content
	1	2	Average	1	2	Average	
2	7.28	7.42	7.35	7.41	7.47	7.44	1.22
5	4.43	4.61	4.52	4.23	4.43	4.33	4.29
10	2.48	2.55	2.52	2.58	2.58	2.58	2.35
Linear regression coefficient				0.9962			



Internal Calibration Report of Dissolved Oxygen Meter

Zero Point Checking

DO meter reading, mg/L	0.00
------------------------	------

Salinity Checking

Reagent No. of NaCl (10ppt)	CPE/012/4.7/003/9	Reagent No. of NaCl (30ppt)	CPE/012/4.8/003/9
-----------------------------	-------------------	-----------------------------	-------------------

Determination of dissolved oxygen content by Winkler Titration **

Salinity (ppt)	10		30	
	1	2	1	2
Trial				
Initial Vol. of Na ₂ S ₂ O ₃ (ml)	0.00	11.10	22.10	31.50
Final Vol. of Na ₂ S ₂ O ₃ (ml)	11.10	22.10	31.50	41.00
Vol. (V) of Na ₂ S ₂ O ₃ used (ml)	11.10	11.00	9.40	9.50
Dissolved Oxygen (DO), mg/L	7.34	7.27	6.22	6.28
Acceptance criteria, Deviation	Less than + 0.3mg/L		Less than + 0.3mg/L	

Calculation: $DO (mg/L) = V \times N \times 8000/298$

Salinity (ppt)	DO meter reading, mg/L			Winkler Titration result**, mg/L			Difference (%) of DO Content
	1	2	Average	1	2	Average	
10	7.43	7.58	7.51	7.34	7.27	7.31	2.70
30	6.36	6.41	6.39	6.22	6.28	6.25	2.22

Acceptance Criteria

- (1) Differenc between temperature readings from temperature sensor of DO probe and reference thermometer : < 0.5 °C
- (2) Linear regression coefficient : >0.99
- (3) Zero checking: 0.0mg/L
- (4) Difference (%) of DO content from the meter reading and by winkler titration : within ± 5%

The equipment complies # / ~~does not comply~~ # with the specified requirements and is deemed acceptable # / unacceptable # for use.

Delete as appropriate

Calibrated by

: _____

Approved by :



Performance Check of Salinity Meter

Equipment Ref. No. : ET/EW/008/004 Manufacturer : YSI
Model No. : Pro 2030 Serial No. : 10F 101978
Date of Calibration : 26/10/2015 Due Date : 25/01/2016

Ref. No. of Salinity Standard used (30ppt)

S/001/5

Salinity Standard (ppt)	Measured Salinity (ppt)	Difference * (%)
30.0	29.7	-3.00


(*) Difference (%) = (Measured Salinity – Salinity Standard value) / Salinity Standard value x 100

Acceptance Criteria

Difference : -10 % to 10 %

The salinity meter complies * / ~~does not comply~~ * with the specified requirements and is deemed acceptable * / ~~unacceptable~~ * for use. Measurements are traceable to national standards.

Checked by : 

Approved by : 

ENVIROTECH SERVICES CO.

Calibration Report of Wind Meter

Date of Calibration : 24 June 2015

Brand of Test Meter: Global Water

Model: Speed Sensor: WE550 (S/N:EC0000)

Direction Sensor: WE570 (S/N:ED0000)

Location : Pak Mong, Siu Ho Wan

Procedures :

1. Wind Still Test: The wind speed sensor was hold by hand until it keep still
2. Wind Speed Test: The wind meter was on-site calibrated against the Anemometer
3. Wind Direction Test : The wind meter was on-site calibrated against the marine compass at four directions

Results:

Wind Still Test

Wind Speed (m/s)
0.00

Wind Speed Test

Global Wate (m/s)	Anemomete (m/s)
0.88	0.8
2.19	2.4
3.32	3.5

Wind Direction Test

Global Wate (o)	Marine Compass (o)
270.85	270
0.05	0
89.45	90
180.67	180

Calibrated by:

Fai
Yeung Ping Fai
(Technical Officer)

Checked by :

Fat
Ho Kam Fat
(Senior Technical Officer)



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C153422

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-1330)

Date of Receipt / 收件日期 : 10 June 2015

Description / 儀器名稱 : Anemometer

Manufacturer / 製造商 : Lutron

Model No. / 型號 : AM-4201

Serial No. / 編號 : AF.27513

Supplied By / 委託者 : Envirotech Services Co.

Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,
Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C

Relative Humidity / 相對濕度 : (55 ± 20)%

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 23 June 2015

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- Testo Industrial Services GmbH, Germany

Tested By

測試

C F Leung
Project Engineer

Certified By

核證

H C Chan
Engineer

Date of Issue

簽發日期

23 June 2015

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 校正及檢測實驗室

c/o 香港新界屯門興安里一號青洲灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Page 1 of 2

Certificate of Calibration

校正證書

Certificate No. : C153422

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
2. The results presented are the mean of 10 measurements at each calibration point.
3. Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL386	Multi-function Measuring Instrument	S12109

4. Test procedure : MA130N.
5. Results :

Air Velocity

Applied Value (m/s)	UUT Reading (m/s)	Measured Correction		
		Value (m/s)	Measurement Uncertainty	
			Expanded Uncertainty (m/s)	Coverage Factor
1.9	1.8	+0.1	0.2	2.0
4.0	3.9	+0.1	0.2	2.0
6.0	6.0	0.0	0.3	2.0
8.0	8.1	-0.1	0.3	2.0
10.0	10.3	-0.3	0.4	2.0

Remarks : - The Measured Corrections are defined as :
Value = Applied Value - UUT Reading

- The expanded uncertainties are for a level of confidence of 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

Appendix F

EM&A Monitoring Schedules

**HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Marine Water Quality Monitoring (WQM) Schedule (October15)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				01-Oct	02-Oct	03-Oct
				WQM Mid-Flood 9:18 (07:33 - 11:03) Mid-Ebb 15:09 (13:24 - 15:64)		(Cancelled due to adverse weather)
04-Oct	05-Oct	06-Oct	07-Oct	08-Oct	09-Oct	10-Oct
		WQM Mid-Ebb 7:46 (06:01 - 09:31) Mid-Flood 15:49 (14:04 - 17:34)		WQM Mid-Ebb 10:07 (08:22 - 11:52) Mid-Flood 17:10 (15:25 - 18:22)		WQM Mid-Ebb 11:34 (09:49 - 13:19) Mid-Flood 17:57 (16:12 - 19:42)
11-Oct	12-Oct	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct
		WQM Mid-Ebb 13:14 (11:29 - 14:59) Mid-Flood 19:06 (17:21 - 20:51)		WQM Mid-Flood 8:23 (06:38 - 10:08) Mid-Ebb 14:16 (12:31 - 16:01)		WQM Mid-Flood 9:47 (08:02 - 11:32) Mid-Ebb 15:29 (13:44 - 17:14)
18-Oct	19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct
		WQM Mid-Flood 13:21 (11:36 - 15:06) Mid-Ebb 18:33 (17:30 - 19:30)		WQM Mid-Ebb 7:28 (05:43 - 09:13) Mid-Flood 15:31 (13:46 - 17:16)		WQM Mid-Ebb 9:59 (08:14 - 11:44) Mid-Flood 16:52 (15:07 - 18:37)
25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct
		WQM Mid-Ebb 12:31 (10:46 - 14:16) Mid-Flood 18:31 (16:46 - 20:16)		WQM Mid-Flood 8:24 (06:39 - 10:09) Mid-Ebb 14:08 (12:23 - 15:53)		WQM Mid-Flood 10:15 (08:30 - 12:00) Mid-Ebb 15:41 (13:56 - 17:26)

**HY/2012/07 - Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Marine Water Quality Monitoring (WQM) Schedule (November 15)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Nov	02-Nov	03-Nov	04-Nov	05-Nov	06-Nov	07-Nov
		WQM Mid-Flood 14:09 (12:24 - 15:54) Mid-Ebb 19:16 (18:40 - 19:50)		WQM Mid-Ebb 8:09 (06:24 - 09:54) Mid-Flood 15:46 (14:01 - 17:31)		WQM Mid-Ebb 10:16 (08:31 - 12:01) Mid-Flood 16:43 (14:58 - 18:28)
08-Nov	09-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov
		WQM Mid-Ebb 12:13 (10:28 - 13:58) Mid-Flood 17:58 (16:13 - 19:43)		WQM Mid-Ebb 13:22 (11:37 - 15:07) Mid-Flood 17:58 (16:13 - 19:43)		WQM Mid-Flood 9:00 (07:15 - 10:45) Mid-Ebb 14:36 (12:51 - 16:21)
15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov
		WQM Mid-Flood 11:34 (09:49 - 13:19) Mid-Ebb 16:57 (15:12 - 18:42)		WQM Mid-Flood 13:54 (12:09 - 15:39) Mid-Ebb 19:53 (18:08 - 21:38)		WQM Mid-Ebb 8:17 (06:32 - 10:02) Mid-Flood 15:30 (13:45 - 17:15)
22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov
		WQM Mid-Ebb 11:24 (09:39 - 13:09) Mid-Flood 17:22 (15:37 - 19:07)		WQM Mid-Ebb 13:09 (11:24 - 14:54) Mid-Flood 18:35 (16:50 - 20:20)		WQM Mid-Flood 9:17 (07:32 - 11:02) Mid-Ebb 14:40 (12:55 - 16:25)
29-Nov	30-Nov	01-Dec	02-Dec	03-Dec	04-Dec	05-Dec
		WQM Mid-Flood 11:44 (09:59 - 13:29) Mid-Ebb 16:54 (15:09 - 18:39)		WQM Mid-Flood 13:42 (11:57 - 15:27) Mid-Ebb 19:33 (17:48 - 21:18)		WQM Mid-Ebb 7:54 (06:09 - 09:39) Mid-Flood 15:12 (13:27 - 16:57)

**HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Noise Monitoring Schedule (1 to 31 October 2015)**

Alternative Noise Monitoring at Pak Mong Village Entrance

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				P. Holiday 01-Oct	02-Oct	03-Oct
04-Oct	05-Oct	06-Oct	07-Oct	08-Oct	09-Oct	10-Oct
	Noise Impact Monitoring			Noise Impact Monitoring		
11-Oct	12-Oct	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct
			Noise Impact Monitoring			
18-Oct	19-Oct	20-Oct	P. Holiday 21-Oct	22-Oct	23-Oct	24-Oct
		Noise Impact Monitoring				
25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct
	Noise Impact Monitoring			Noise Impact Monitoring		

**HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Air Quality Monitoring Schedule (1 to 31 October 2015)**

Alternative Air Quality Monitoring at WA4 and MTRC Depot Entrance

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				P. Holiday 01-Oct	02-Oct	03-Oct
04-Oct	05-Oct	06-Oct	07-Oct	08-Oct	09-Oct	10-Oct
	1-hr TSP Monitoring 24-hr TSP Monitoring			1-hr TSP Monitoring 24-hr TSP Monitoring		
11-Oct	12-Oct	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct
			1-hr TSP Monitoring 24-hr TSP Monitoring			
18-Oct	19-Oct	20-Oct	P. Holiday 21-Oct	22-Oct	23-Oct	24-Oct
		1-hr TSP Monitoring 24-hr TSP Monitoring				
25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct
	1-hr TSP Monitoring 24-hr TSP Monitoring			1-hr TSP Monitoring 24-hr TSP Monitoring		

**HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Tentative Impact Noise Monitoring Schedule (1 to 30 November 2015)**

Alternative Noise Monitoring at Pak Mong Village Entrance

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Nov	02-Nov	03-Nov	04-Nov	05-Nov	06-Nov	07-Nov
			Noise Impact Monitoring			
08-Nov	09-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov
		Noise Impact Monitoring				
15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov
	Noise Impact Monitoring			Noise Impact Monitoring		
22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov
			Noise Impact Monitoring			
29-Nov	30-Nov					

The schedule is subject to agreement from the EPD on the monitoring times. The schedule will be revised after reviewing the progress of the construction works or dueto adverse (safety, weather etc) conditions.

**HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Tentative Impact Air Quality Monitoring Schedule (1 to 30 November 2015)**

Alternative Air Quality Monitoring at WA4 and MTRC Depot Entrance

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Nov	02-Nov	03-Nov	04-Nov	05-Nov	06-Nov	07-Nov
			1-hr TSP Monitoring 24-hr TSP Monitoring			
08-Nov	09-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov
		1-hr TSP Monitoring 24-hr TSP Monitoring				
15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov
	1-hr TSP Monitoring 24-hr TSP Monitoring			1-hr TSP Monitoring 24-hr TSP Monitoring		
22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov
			1-hr TSP Monitoring 24-hr TSP Monitoring			
29-Nov	30-Nov					

The schedule is subject to agreement from the EPD on the monitoring times. The schedule will be revised after reviewing the progress of the construction works or dueto adverse (safety, weather etc) conditions.

**HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Dolphin Monitoring Survey Schedule (1 to 31 October 2015)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				01-Oct	02-Oct	03-Oct
04-Oct	05-Oct	06-Oct	07-Oct	08-Oct	09-Oct	10-Oct
		Impact Dolphin Monitoring				
11-Oct	12-Oct	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct
		Impact Dolphin Monitoring				
18-Oct	19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct
	Impact Dolphin Monitoring					
25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct
	Impact Dolphin Monitoring					

**HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section
Impact Dolphin Monitoring Survey Schedule (1 to 31 November 2015)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Nov	02-Nov	03-Nov	04-Nov	05-Nov	06-Nov	07-Nov
	Impact Dolphin Monitoring				Impact Dolphin Monitoring	
08-Nov	09-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov
		Impact Dolphin Monitoring			Impact Dolphin Monitoring	
15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov
22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov
29-Nov	30-Nov					

The schedule is subject to agreement from the EPD on the monitoring times. The schedule will be revised after reviewing the progress of the construction works or due to adverse (safety, weather etc) conditions.

Appendix G

Impact Air Quality
Monitoring Results and
Graphical Presentation

1-hour TSP Monitoring Results at Air Quality Monitoring Station ASR8A

Project	Works	Date(yyyy-mm-dd)	Station	Time (hh:mm, 24hour)	Parameter	Results (ug/m3)	Action Level (ug/m3)	Limit Level (ug/m3)		
TMCLKL	HY/2012/07	2015-10-05	ASR8A	10:30	1-hr TSP	47	394	500		
TMCLKL	HY/2012/07	2015-10-05	ASR8A	11:32	1-hr TSP	45				
TMCLKL	HY/2012/07	2015-10-05	ASR8A	12:34	1-hr TSP	49				
TMCLKL	HY/2012/07	2015-10-08	ASR8A	9:23	1-hr TSP	43				
TMCLKL	HY/2012/07	2015-10-08	ASR8A	10:25	1-hr TSP	56				
TMCLKL	HY/2012/07	2015-10-08	ASR8A	11:27	1-hr TSP	50				
TMCLKL	HY/2012/07	2015-10-14	ASR8A	9:23	1-hr TSP	83				
TMCLKL	HY/2012/07	2015-10-14	ASR8A	10:25	1-hr TSP	69				
TMCLKL	HY/2012/07	2015-10-14	ASR8A	11:27	1-hr TSP	77				
TMCLKL	HY/2012/07	2015-10-20	ASR8A	9:00	1-hr TSP	80				
TMCLKL	HY/2012/07	2015-10-20	ASR8A	10:02	1-hr TSP	145				
TMCLKL	HY/2012/07	2015-10-20	ASR8A	11:04	1-hr TSP	103				
TMCLKL	HY/2012/07	2015-10-26	ASR8A	8:55	1-hr TSP	89				
TMCLKL	HY/2012/07	2015-10-26	ASR8A	9:57	1-hr TSP	107				
TMCLKL	HY/2012/07	2015-10-26	ASR8A	10:59	1-hr TSP	80				
TMCLKL	HY/2012/07	2015-10-29	ASR8A	9:20	1-hr TSP	57				
TMCLKL	HY/2012/07	2015-10-29	ASR8A	10:22	1-hr TSP	68				
TMCLKL	HY/2012/07	2015-10-29	ASR8A	11:24	1-hr TSP	76				
					Average	74				
					Min.	43				
					Max.	145				

1-hour TSP Monitoring Results at Air Quality Monitoring Station ASR9

Project	Works	Date(yyyy-mm-dd)	Station	Time (hh:mm, 24hour)	Parameter	Results (ug/m3)	Action Level (ug/m3)	Limit Level (ug/m3)		
TMCLKL	HY/2012/07	2015-10-05	ASR9	10:40	1-hr TSP	53	393	500		
TMCLKL	HY/2012/07	2015-10-05	ASR9	11:42	1-hr TSP	59				
TMCLKL	HY/2012/07	2015-10-05	ASR9	12:44	1-hr TSP	45				
TMCLKL	HY/2012/07	2015-10-08	ASR9	9:36	1-hr TSP	45				
TMCLKL	HY/2012/07	2015-10-08	ASR9	10:38	1-hr TSP	56				
TMCLKL	HY/2012/07	2015-10-08	ASR9	11:40	1-hr TSP	59				
TMCLKL	HY/2012/07	2015-10-14	ASR9	9:33	1-hr TSP	72				
TMCLKL	HY/2012/07	2015-10-14	ASR9	10:35	1-hr TSP	53				
TMCLKL	HY/2012/07	2015-10-14	ASR9	11:37	1-hr TSP	125				
TMCLKL	HY/2012/07	2015-10-20	ASR9	9:10	1-hr TSP	135				
TMCLKL	HY/2012/07	2015-10-20	ASR9	10:12	1-hr TSP	119				
TMCLKL	HY/2012/07	2015-10-20	ASR9	11:14	1-hr TSP	172				
TMCLKL	HY/2012/07	2015-10-26	ASR9	9:06	1-hr TSP	69				
TMCLKL	HY/2012/07	2015-10-26	ASR9	10:08	1-hr TSP	108				
TMCLKL	HY/2012/07	2015-10-26	ASR9	11:10	1-hr TSP	97				
TMCLKL	HY/2012/07	2015-10-29	ASR9	9:30	1-hr TSP	97				
TMCLKL	HY/2012/07	2015-10-29	ASR9	10:32	1-hr TSP	72				
TMCLKL	HY/2012/07	2015-10-29	ASR9	11:34	1-hr TSP	68				
					Average	84				
					Min.	45				
					Max.	172				

24-hour TSP Monitoring Results at Air Quality Monitoring Station ASR8A



Project	Works	Date(yyyy-mm-dd)	Station	Time (hh:mm, 24hour)	Parameter	Results (ug/m3)	Action Level (ug/m3)	Limit Level (ug/m3)
TMCLKL	HY/2012/07	2015-10-05	ASR8A	13:36	24-hr TSP	48	178	260
TMCLKL	HY/2012/07	2015-10-08	ASR8A	11:29	24-hr TSP	43		
TMCLKL	HY/2012/07	2015-10-14	ASR8A	12:29	24-hr TSP	74		
TMCLKL	HY/2012/07	2015-10-20	ASR8A	12:06	24-hr TSP	82		
TMCLKL	HY/2012/07	2015-10-26	ASR8A	12:01	24-hr TSP	53		
TMCLKL	HY/2012/07	2015-10-29	ASR8A	12:26	24-hr TSP	54		
						Average	59	
						Min.	43	
						Max.	82	

24-hour TSP Monitoring Results at Air Quality Monitoring Station ASR9

Project	Works	Date(yyyy-mm-dd)	Station	Time (hh:mm, 24hour)	Parameter	Results (ug/m3)	Action Level (ug/m3)	Limit Level (ug/m3)
TMCLKL	HY/2012/07	2015-10-05	ASR9	13:46	24-hr TSP	41	178	260
TMCLKL	HY/2012/07	2015-10-08	ASR9	12:42	24-hr TSP	45		
TMCLKL	HY/2012/07	2015-10-14	ASR9	12:39	24-hr TSP	89		
TMCLKL	HY/2012/07	2015-10-20	ASR9	12:16	24-hr TSP	112		
TMCLKL	HY/2012/07	2015-10-26	ASR9	12:12	24-hr TSP	65		
TMCLKL	HY/2012/07	2015-10-29	ASR9	12:36	24-hr TSP	73		
						Average	71	
						Min.	41	
						Max.	112	

Action Level Exceedance



Limit Level Exceedance



Weather condition within the reporting period varied between sunny to rainy.

Major construction works undertaken within the reporting period include Predrilling at Viaduct F; Construction and installation of pile caps; Pier construction; Pile cap installation; Re-alignment of Cheung Tung Road; Installation of pier head segment; Additional land GI, trial pits & lab testing; Relocation of MTRC fence; and Slope work of Viaduct A.

Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly; Installation of deck segment and pier head segment.



Weather condition within the reporting period varied between sunny to rainy.

Major construction works undertaken within the reporting period include Predrilling at Viaduct F; Construction and installation of pile caps; Pier construction; Pile cap installation; Re-alignment of Cheung Tung Road; Installation of pier head segment; Additional land GI, trial pits & lab testing; Relocation of MTRC fence; and Slope work of Viaduct A.

Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly; Installation of deck segment and pier head segment.

Appendix H

Meteorological Data for the Reporting Month

Date	Time (HH)	Wind speed (m/s)	Wind direction (deg)
05-10-2015	7	0.02	16
05-10-2015	8	0.02	22
05-10-2015	9	0.02	42
05-10-2015	10	1.50	46
05-10-2015	11	1.50	55
05-10-2015	12	1.59	41
05-10-2015	13	0.64	41
05-10-2015	14	0.82	39
05-10-2015	15	0.74	55
05-10-2015	16	0.42	39
05-10-2015	17	0.44	29
05-10-2015	18	0.92	28
05-10-2015	19	0.35	22
05-10-2015	20	0.10	22
05-10-2015	21	0.40	40
05-10-2015	22	0.85	56
05-10-2015	23	0.38	52
06-10-2015	0	0.13	112
06-10-2015	1	0.18	198
06-10-2015	2	0.05	122
06-10-2015	3	0.23	139
06-10-2015	4	0.23	138
06-10-2015	5	0.29	148
06-10-2015	6	0.02	149
06-10-2015	7	0.17	173
06-10-2015	8	0.10	233
06-10-2015	9	0.25	235
06-10-2015	10	0.33	193
06-10-2015	11	0.18	153
06-10-2015	12	0.16	213
08-10-2015	7	0.02	158
08-10-2015	8	0.02	237
08-10-2015	9	0.02	93
08-10-2015	10	0.05	139
08-10-2015	11	0.02	181
08-10-2015	12	0.03	116
08-10-2015	13	0.09	117
08-10-2015	14	0.11	96
08-10-2015	15	0.05	113
08-10-2015	16	0.11	106
08-10-2015	17	0.02	139
08-10-2015	18	0.04	156
08-10-2015	19	0.04	155
08-10-2015	20	0.02	199
08-10-2015	21	0.20	168
08-10-2015	22	0.09	170
08-10-2015	23	0.16	210
09-10-2015	0	0.02	161
09-10-2015	1	0.09	130
09-10-2015	2	0.03	158

Date	Time (HH)	Wind speed (m/s)	Wind direction (deg)
09-10-2015	3	0.02	216
09-10-2015	4	0.04	324
09-10-2015	5	0.03	300
09-10-2015	6	0.10	174
09-10-2015	7	0.05	138
09-10-2015	8	0.07	184
09-10-2015	9	0.02	151
09-10-2015	10	0.01	170
09-10-2015	11	0.00	169
09-10-2015	12	0.00	113
14-10-2015	7	0.09	68
14-10-2015	8	0.45	81
14-10-2015	9	0.19	84
14-10-2015	10	0.15	145
14-10-2015	11	0.07	165
14-10-2015	12	0.59	146
14-10-2015	13	2.56	104
14-10-2015	14	2.68	93
14-10-2015	15	3.10	94
14-10-2015	16	2.38	133
14-10-2015	17	2.04	152
14-10-2015	18	2.25	111
14-10-2015	19	1.82	130
14-10-2015	20	1.16	124
14-10-2015	21	0.68	142
14-10-2015	22	1.24	137
14-10-2015	23	1.98	86
15-10-2015	0	2.18	92
15-10-2015	1	1.09	98
15-10-2015	2	0.11	66
15-10-2015	3	0.02	44
15-10-2015	4	0.02	126
15-10-2015	5	0.09	142
15-10-2015	6	0.16	126
15-10-2015	7	0.02	114
15-10-2015	8	0.02	159
15-10-2015	9	0.01	196
15-10-2015	10	0.00	130
15-10-2015	11	0.01	123
15-10-2015	12	0.52	131
17-10-2015	7	0.02	-
17-10-2015	8	0.02	-
17-10-2015	9	0.06	-
17-10-2015	10	0.01	-
17-10-2015	11	0.01	-
17-10-2015	12	0.04	-
17-10-2015	13	0.02	-
17-10-2015	14	0.00	-
17-10-2015	15	0.45	-
17-10-2015	16	1.99	-

Date	Time (HH)	Wind speed (m/s)	Wind direction (deg)
17-10-2015	17	1.20	-
17-10-2015	18	1.34	-
17-10-2015	19	2.42	-
17-10-2015	20	2.57	-
17-10-2015	21	1.36	-
17-10-2015	22	0.66	-
17-10-2015	23	0.51	-
18-10-2015	0	0.38	-
18-10-2015	1	0.68	-
18-10-2015	2	0.24	-
18-10-2015	3	0.28	-
18-10-2015	4	0.36	-
18-10-2015	5	0.25	-
18-10-2015	6	0.39	-
18-10-2015	7	0.05	-
18-10-2015	8	0.07	-
18-10-2015	9	0.03	-
18-10-2015	10	0.01	-
18-10-2015	11	0.01	-
18-10-2015	12	0.00	-
20-10-2015	7	0.03	-
20-10-2015	8	0.02	-
20-10-2015	9	0.05	-
20-10-2015	10	0.18	-
20-10-2015	11	0.33	-
20-10-2015	12	0.02	-
20-10-2015	13	0.10	-
20-10-2015	14	0.02	-
20-10-2015	15	0.02	-
20-10-2015	16	0.02	-
20-10-2015	17	0.64	-
20-10-2015	18	0.58	-
20-10-2015	19	0.63	-
20-10-2015	20	0.54	-
20-10-2015	21	0.45	-
20-10-2015	22	0.33	-
20-10-2015	23	0.11	-
21-10-2015	0	0.02	-
21-10-2015	1	0.02	-
21-10-2015	2	0.02	-
21-10-2015	3	0.04	-
21-10-2015	4	0.02	-
21-10-2015	5	0.09	-
21-10-2015	6	0.02	-
21-10-2015	7	0.03	-
21-10-2015	8	0.02	-
21-10-2015	9	0.02	-
21-10-2015	10	0.02	-
21-10-2015	11	0.02	-
21-10-2015	12	0.04	-

Date	Time (HH)	Wind speed (m/s)	Wind direction (deg)
26-10-2015	7	1.40	-
26-10-2015	8	4.12	-
26-10-2015	9	3.79	-
26-10-2015	10	3.01	-
26-10-2015	11	2.65	-
26-10-2015	12	3.41	-
26-10-2015	13	1.07	-
26-10-2015	14	0.66	-
26-10-2015	15	0.95	-
26-10-2015	16	0.44	-
26-10-2015	17	0.67	-
26-10-2015	18	0.79	-
26-10-2015	19	1.82	-
26-10-2015	20	2.05	-
26-10-2015	21	0.41	-
26-10-2015	22	0.97	-
26-10-2015	23	1.13	-
27-10-2015	0	1.10	-
27-10-2015	1	0.31	-
27-10-2015	2	0.02	-
27-10-2015	3	0.02	-
27-10-2015	4	0.04	-
27-10-2015	5	0.03	-
27-10-2015	6	0.07	-
27-10-2015	7	0.02	-
27-10-2015	8	0.02	-
27-10-2015	9	0.04	-
27-10-2015	10	0.05	-
27-10-2015	11	0.14	-
27-10-2015	12	0.05	-
29-10-2015	7	0.02	-
29-10-2015	8	0.10	-
29-10-2015	9	0.10	-
29-10-2015	10	1.12	-
29-10-2015	11	2.77	-
29-10-2015	12	1.87	-
29-10-2015	13	2.40	-
29-10-2015	14	2.53	-
29-10-2015	15	4.77	-
29-10-2015	16	4.40	-
29-10-2015	17	3.61	-
29-10-2015	18	2.34	-
29-10-2015	19	2.87	-
29-10-2015	20	2.03	-
29-10-2015	21	1.76	-
29-10-2015	22	2.20	-
29-10-2015	23	2.80	-
30-10-2015	0	1.45	-
30-10-2015	1	0.92	-
30-10-2015	2	0.46	-

Date	Time (HH)	Wind speed (m/s)	Wind direction (deg)
30-10-2015	3	0.05	-
30-10-2015	4	0.09	-
30-10-2015	5	0.06	-
30-10-2015	6	0.02	-
30-10-2015	7	0.02	-
30-10-2015	8	0.02	-
30-10-2015	9	0.37	-
30-10-2015	10	0.14	-
30-10-2015	11	0.38	-
30-10-2015	12	0.04	-

* The wind direction sensor was in maintenance since 17 October 2015


Appendix I

Impact Noise Monitoring Results and Graphical Presentation

Appendix II Noise Monitoring Results

Project	Works	Date (yyyy-mm-dd)	Station	Weather Condition	Time (hh:mm, 24hour)	Noise Level for 30-min, dB(A)			Limit Level dB(A)	Wind Speed (m/s)	Noise Meter Model/ID	Calibrator Model/ID
						Leq	L10	L90				
TMCLKL	HY/2012/07	2015-10-05	NSR1A	Cloudy	10:52	57	59	52	75	0.5	RION NL31 (S/N 00603867)	RION NC73 (S/N 10997142)
TMCLKL	HY/2012/07	2015-10-08	NSR1A	Sunny	10:50	59	61	54	75	0.3	RION NL31 (S/N 00603867)	RION NC73 (S/N 10997142)
TMCLKL	HY/2012/07	2015-10-14	NSR1A	Sunny	10:46	58	60	53	75	0.3	RION NL31 (S/N 00603867)	RION NC73 (S/N 10997142)
TMCLKL	HY/2012/07	2015-10-20	NSR1A	Sunny	10:23	58	61	54	75	0.2	RION NL31 (S/N 00603867)	RION NC73 (S/N 10997142)
TMCLKL	HY/2012/07	2015-10-26	NSR1A	Cloudy	10:19	60	62	54	75	0.3	RION NL31 (S/N 00603867)	RION NC73 (S/N 10997142)
TMCLKL	HY/2012/07	2015-10-29	NSR1A	Sunny	10:43	58	60	53	75	0.2	RION NL31 (S/N 00603867)	RION NC73 (S/N 10997142)
						Min.	57					
						Max.	60					
						Average	58					

Noise Monitoring Results at NSR 1A ($L_{eq, 30min}$)



Weather condition within the reporting period varied between sunny to rainy.

Major construction works undertaken within the reporting period include Predrilling at Viaduct F; Construction and installation of pile caps; Pier construction; Pile cap installation; Re-alignment of Cheung Tung Road; Installation of pier head segment; Additional land GI, trial pits & lab testing; Relocation of MTRC fence; and Slope work of Viaduct A.

Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly; Installation of deck segment and pier head segment.

Appendix J

Impact Water Quality Monitoring Results and Graphical Presentation

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	CS(Mf)5	8:33	Surface	1	1	27	7.89	22.4	6.49	7.09	10.6
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	CS(Mf)5	8:33	Surface	1	2	27	7.91	22.4	6.47	7.13	10.7
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	CS(Mf)5	8:33	Middle	2	1	26.8	7.92	22.5	6.34	7.2	9.4
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	CS(Mf)5	8:33	Middle	2	2	26.8	7.94	22.5	6.32	7.26	9.4
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	CS(Mf)5	8:33	Bottom	3	1	26.6	7.97	22.6	6.21	7.3	11
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	CS(Mf)5	8:33	Bottom	3	2	26.6	7.95	22.6	6.19	7.37	11.1
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	SR4a	8:55	Surface	1	1	26.9	7.8	22.2	6.31	6.9	10.4
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	SR4a	8:55	Surface	1	2	26.9	7.78	22.2	6.29	6.86	9.6
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	SR4a	8:55	Middle	2	1						
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	SR4a	8:55	Middle	2	2						
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	SR4a	8:55	Bottom	3	1	26.7	7.66	22.3	6.17	7.07	9.2
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	SR4a	8:55	Bottom	3	2	26.7	7.63	22.3	6.19	7.11	10
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	SR4	9:18	Surface	1	1	27.1	7.99	22.2	6.53	6.68	9.4
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	SR4	9:18	Surface	1	2	27.1	7.97	22.2	6.51	6.72	8.7
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	SR4	9:18	Middle	2	1						
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	SR4	9:18	Middle	2	2						
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	SR4	9:18	Bottom	3	1	26.8	7.85	22.4	6.3	6.78	8.8
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	SR4	9:18	Bottom	3	2	26.8	7.87	22.3	6.28	6.84	8.9
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	IS8	9:38	Surface	1	1	27	7.83	22.3	6.41	6.61	8.6
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	IS8	9:38	Surface	1	2	26.9	7.85	22.4	6.43	6.65	8.6
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	IS8	9:38	Middle	2	1						
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	IS8	9:38	Middle	2	2						
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	IS8	9:38	Bottom	3	1	26.8	7.92	22.5	6.23	6.73	10.1
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	IS8	9:38	Bottom	3	2	26.7	7.94	22.4	6.21	6.79	10.2
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	IS(Mf)16	10:10	Surface	1	1	26.9	7.79	22.3	6.6	6.77	8.1
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	IS(Mf)16	10:10	Surface	1	2	26.8	7.77	22.2	6.58	6.81	9.5
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	IS(Mf)16	10:10	Middle	2	1	26.6	7.92	22.4	6.47	6.57	8.5
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	IS(Mf)16	10:10	Middle	2	2	26.7	7.94	22.4	6.45	6.53	7.8
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	IS(Mf)16	10:10	Bottom	3	1	26.5	7.68	22.6	6.21	6.49	8.4
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	IS(Mf)16	10:10	Bottom	3	2	26.5	7.66	22.6	6.23	6.54	9.8
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	IS(Mf)9	10:33	Surface	1	1	26.8	7.95	22.2	6.7	6.03	7.2
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	IS(Mf)9	10:33	Surface	1	2	26.9	7.97	22.2	6.67	6.09	7.9
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	IS(Mf)9	10:33	Middle	2	1						

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	IS(Mf)9	10:33	Middle	2	2						
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	IS(Mf)9	10:33	Bottom	3	1	26.7	8.01	22.3	6.37	6.17	8
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	IS(Mf)9	10:33	Bottom	3	2	26.7	8.03	22.3	6.34	6.11	9.8
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	CS(Mf)3	10:51	Surface	1	1	26.9	7.87	22.3	6.61	6.13	8.6
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	CS(Mf)3	10:51	Surface	1	2	26.9	7.85	22.4	6.63	6.2	9.9
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	CS(Mf)3	10:51	Middle	2	1	26.7	7.97	22.5	6.49	6.24	9.4
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	CS(Mf)3	10:51	Middle	2	2	26.6	7.95	22.5	6.47	6.28	9.4
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	CS(Mf)3	10:51	Bottom	3	1	26.5	7.8	22.7	6.4	6.4	8.3
TMCLKL	HY/2012/07	01-10-2015	Mid-Flood	CS(Mf)3	10:51	Bottom	3	2	26.5	7.78	22.6	6.37	6.47	9.1
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	CS(Mf)5	15:45	Surface	1	1	27	7.74	22.1	6.37	6.72	9.4
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	CS(Mf)5	15:45	Surface	1	2	26.9	7.76	22.1	6.35	6.74	8.8
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	CS(Mf)5	15:45	Middle	2	1	26.8	7.8	22.2	6.27	6.88	10.3
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	CS(Mf)5	15:45	Middle	2	2	26.8	7.82	22.3	6.29	6.9	9.3
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	CS(Mf)5	15:45	Bottom	3	1	26.7	7.99	22.4	6.13	7.13	11.4
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	CS(Mf)5	15:45	Bottom	3	2	26.6	8.01	22.5	6.15	7.15	11.4
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	SR4a	15:27	Surface	1	1	27.1	7.82	21.9	6.17	7.13	9.3
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	SR4a	15:27	Surface	1	2	27	7.8	22	6.15	7.15	8.6
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	SR4a	15:27	Middle	2	1						
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	SR4a	15:27	Middle	2	2						
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	SR4a	15:27	Bottom	3	1	26.8	7.73	22.1	6.07	7.33	10.3
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	SR4a	15:27	Bottom	3	2	26.8	7.75	22.2	6.09	7.35	10.3
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	SR4	15:05	Surface	1	1	27.1	7.82	22.1	6.67	6.71	8.7
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	SR4	15:05	Surface	1	2	27	7.8	22.2	6.69	6.69	9.4
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	SR4	15:05	Middle	2	1						
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	SR4	15:05	Middle	2	2						
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	SR4	15:05	Bottom	3	1	26.8	7.93	22.3	6.44	6.59	10.5
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	SR4	15:05	Bottom	3	2	26.7	7.93	22.4	6.46	6.61	10.6
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	IS8	14:43	Surface	1	1	27	7.74	22	6.55	6.66	8.7
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	IS8	14:43	Surface	1	2	26.9	7.76	22.1	6.57	6.68	8
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	IS8	14:43	Middle	2	1						
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	IS8	14:43	Middle	2	2						
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	IS8	14:43	Bottom	3	1	26.6	7.73	22.3	6.33	7.04	10.6
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	IS8	14:43	Bottom	3	2	26.7	7.95	22.4	6.31	7.06	10.6

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	IS(Mf)16	14:20	Surface	1	1	27.1	7.82	22.1	6.42	6.55	10.5
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	IS(Mf)16	14:20	Surface	1	2	27	7.8	22.2	6.44	6.57	9.2
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	IS(Mf)16	14:20	Middle	2	1	26.9	7.99	22.3	6.33	6.64	10.6
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	IS(Mf)16	14:20	Middle	2	2	26.9	8.01	22.4	6.35	6.66	10.7
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	IS(Mf)16	14:20	Bottom	3	1	26.7	8.12	22.5	6.17	6.73	10.1
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	IS(Mf)16	14:20	Bottom	3	2	26.8	8.15	22.6	6.15	6.75	10.1
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	IS(Mf)9	13:46	Surface	1	1	27	8.04	22	6.59	6.13	9.2
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	IS(Mf)9	13:46	Surface	1	2	26.9	8.06	22.1	6.61	6.15	8.6
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	IS(Mf)9	13:46	Middle	2	1						
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	IS(Mf)9	13:46	Middle	2	2						
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	IS(Mf)9	13:46	Bottom	3	1	26.5	8.13	22.3	6.25	6.33	10.1
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	IS(Mf)9	13:46	Bottom	3	2	26.6	8.11	22.4	6.27	6.35	10.6
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	CS(Mf)3	13:24	Surface	1	1	27.1	7.92	22.1	6.55	6.2	9.3
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	CS(Mf)3	13:24	Surface	1	2	27	7.94	22.2	6.57	6.22	9.3
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	CS(Mf)3	13:24	Middle	2	1	26.9	8	22.3	6.37	6.35	8.9
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	CS(Mf)3	13:24	Middle	2	2	26.8	8.02	22.4	6.35	6.37	8.3
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	CS(Mf)3	13:24	Bottom	3	1	26.7	8.13	22.5	6.25	6.55	7.9
TMCLKL	HY/2012/07	01-10-2015	Mid-Ebb	CS(Mf)3	13:24	Bottom	3	2	26.6	8.15	22.5	6.23	6.57	9.9
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	CS(Mf)5	14:04	Surface	1	1	27.1	7.8	22.3	6.4	7.15	10
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	CS(Mf)5	14:04	Surface	1	2	27	7.82	22.2	6.38	7.19	9.3
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	CS(Mf)5	14:04	Middle	2	1	26.9	7.83	22.3	6.25	7.26	9.4
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	CS(Mf)5	14:04	Middle	2	2	26.8	7.85	22.4	6.23	7.32	9.5
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	CS(Mf)5	14:04	Bottom	3	1	26.7	7.88	22.4	6.12	7.37	10.3
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	CS(Mf)5	14:04	Bottom	3	2	26.6	7.86	22.5	6.1	7.43	11.1
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	SR4a	14:26	Surface	1	1	27	7.71	22.3	6.22	6.96	10.4
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	SR4a	14:26	Surface	1	2	26.9	7.69	22.2	6.2	6.92	10.4
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	SR4a	14:26	Middle	2	1						
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	SR4a	14:26	Middle	2	2						
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	SR4a	14:26	Bottom	3	1	26.8	7.57	22.3	6.08	7.13	9.3
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	SR4a	14:26	Bottom	3	2	26.7	7.54	22.4	6.1	7.17	9.3
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	SR4	14:48	Surface	1	1	27.1	7.9	22	6.44	6.74	8.8
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	SR4	14:48	Surface	1	2	27.2	7.88	22.1	6.42	6.78	10.8
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	SR4	14:48	Middle	2	1						

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	SR4	14:48	Middle	2	2						
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	SR4	14:48	Bottom	3	1	26.9	7.76	22.3	6.21	6.84	9.6
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	SR4	14:48	Bottom	3	2	26.9	7.78	22.2	6.19	6.9	10.4
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	IS8	15:10	Surface	1	1	27.1	7.74	22.2	6.32	6.67	10
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	IS8	15:10	Surface	1	2	27	7.76	22.3	6.34	6.71	8.7
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	IS8	15:10	Middle	2	1						
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	IS8	15:10	Middle	2	2						
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	IS8	15:10	Bottom	3	1	26.9	7.83	22.3	6.14	6.79	10.2
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	IS8	15:10	Bottom	3	2	26.8	7.85	22.4	6.12	6.85	10.3
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	IS(Mf)16	15:32	Surface	1	1	27	7.7	22.3	6.51	6.83	10.2
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	IS(Mf)16	15:32	Surface	1	2	26.9	7.68	22.4	6.18	6.87	9.6
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	IS(Mf)16	15:32	Middle	2	1	26.8	7.83	22.5	6.38	6.63	8.6
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	IS(Mf)16	15:32	Middle	2	2	26.7	7.85	22.4	6.36	6.59	9.2
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	IS(Mf)16	15:32	Bottom	3	1	26.5	7.59	22.6	6.12	6.55	10.9
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	IS(Mf)16	15:32	Bottom	3	2	26.6	7.57	22.7	6.14	6.6	10.6
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	IS(Mf)9	15:54	Surface	1	1	26.9	7.86	22	6.67	6.09	9.1
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	IS(Mf)9	15:54	Surface	1	2	27	7.88	22.1	6.58	6.15	8
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	IS(Mf)9	15:54	Middle	2	1						
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	IS(Mf)9	15:54	Middle	2	2						
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	IS(Mf)9	15:54	Bottom	3	1	26.8	7.92	22.1	6.28	6.23	7.5
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	IS(Mf)9	15:54	Bottom	3	2	26.7	7.94	22.2	6.25	6.17	9.3
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	CS(Mf)3	16:18	Surface	1	1	27	7.78	22.3	6.52	6.19	9.3
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	CS(Mf)3	16:18	Surface	1	2	26.9	7.76	22.2	6.54	6.26	9.4
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	CS(Mf)3	16:18	Middle	2	1	26.8	7.88	22.3	6.4	6.3	8.2
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	CS(Mf)3	16:18	Middle	2	2	26.7	7.86	22.4	6.38	6.32	8.8
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	CS(Mf)3	16:18	Bottom	3	1	26.5	7.71	22.4	6.31	6.46	8.4
TMCLKL	HY/2012/07	06-10-2015	Mid-Flood	CS(Mf)3	16:18	Bottom	3	2	26.6	7.69	22.5	6.28	6.53	8.5
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	CS(Mf)5	9:16	Surface	1	1	26.8	7.73	22.1	6.34	7.28	9.5
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	CS(Mf)5	9:16	Surface	1	2	26.7	7.7	22.1	6.3	7.19	10.8
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	CS(Mf)5	9:16	Middle	2	1	26.8	7.75	22.2	6.23	7.43	9.7
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	CS(Mf)5	9:16	Middle	2	2	26.9	7.78	22.3	6.19	7.37	10.3
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	CS(Mf)5	9:16	Bottom	3	1	26.7	7.79	22.4	6.11	7.89	9.5
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	CS(Mf)5	9:16	Bottom	3	2	26.7	7.81	22.5	6.06	7.76	9.3

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	SR4a	8:55	Surface	1	1	26.8	7.67	22	6.16	7.05	8.5
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	SR4a	8:55	Surface	1	2	26.8	7.7	22.1	6.19	6.97	10.5
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	SR4a	8:55	Middle	2	1						
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	SR4a	8:55	Middle	2	2						
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	SR4a	8:55	Bottom	3	1	26.7	7.73	22.2	6.04	7.26	8.7
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	SR4a	8:55	Bottom	3	2	26.7	7.69	22.3	6	7.18	9.3
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	SR4	8:40	Surface	1	1	26.8	7.76	21.8	6.33	6.97	9.1
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	SR4	8:40	Surface	1	2	26.8	7.79	21.9	6.31	6.9	10.4
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	SR4	8:40	Middle	2	1						
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	SR4	8:40	Middle	2	2						
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	SR4	8:40	Bottom	3	1	26.8	7.72	22	6.11	7.06	9.9
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	SR4	8:40	Bottom	3	2	26.8	7.75	22.1	6.09	6.99	8.4
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	IS8	8:25	Surface	1	1	26.7	7.68	22	6.38	6.85	8.9
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	IS8	8:25	Surface	1	2	26.8	7.7	22.1	6.34	6.79	8.8
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	IS8	8:25	Middle	2	1						
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	IS8	8:25	Middle	2	2						
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	IS8	8:25	Bottom	3	1	26.8	7.84	22.2	6.16	6.96	9.7
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	IS8	8:25	Bottom	3	2	26.8	7.8	22.2	6.13	6.89	10.3
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	IS(Mf)16	8:04	Surface	1	1	26.7	7.63	22.2	6.43	6.72	8.7
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	IS(Mf)16	8:04	Surface	1	2	26.7	7.66	22.1	6.41	6.67	10
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	IS(Mf)16	8:04	Middle	2	1	26.7	7.69	22.3	6.33	6.56	8.5
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	IS(Mf)16	8:04	Middle	2	2	26.8	7.64	22.3	6.31	6.5	9.8
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	IS(Mf)16	8:04	Bottom	3	1	26.6	7.53	22.5	6.22	6.82	10.9
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	IS(Mf)16	8:04	Bottom	3	2	26.6	7.55	22.5	6.19	6.77	10.2
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	IS(Mf)9	7:49	Surface	1	1	26.7	7.78	22	6.53	6.38	7.7
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	IS(Mf)9	7:49	Surface	1	2	26.7	7.75	21.9	6.47	6.29	9.4
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	IS(Mf)9	7:49	Middle	2	1						
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	IS(Mf)9	7:49	Middle	2	2						
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	IS(Mf)9	7:49	Bottom	3	1	26.7	7.63	22	6.25	6.52	7.8
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	IS(Mf)9	7:49	Bottom	3	2	26.8	7.66	22	6.29	6.57	8.5
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	CS(Mf)3	7:32	Surface	1	1	26.7	7.72	22.1	6.39	6.53	8.5
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	CS(Mf)3	7:32	Surface	1	2	26.8	7.69	22.1	6.41	6.45	7.7
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	CS(Mf)3	7:32	Middle	2	1	26.7	7.74	22.2	6.27	6.83	8.2

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	CS(Mf)3	7:32	Middle	2	2	26.7	7.77	22.2	6.3	6.76	8.1
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	CS(Mf)3	7:32	Bottom	3	1	26.5	7.68	22.4	6.22	6.95	10.4
TMCLKL	HY/2012/07	06-10-2015	Mid-Ebb	CS(Mf)3	7:32	Bottom	3	2	26.4	7.72	22.5	6.19	6.87	11
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	CS(Mf)5	15:25	Surface	1	1	26.4	7.71	22.1	6.7	7.19	9.3
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	CS(Mf)5	15:25	Surface	1	2	26.3	7.75	22.2	6.66	7.26	9.4
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	CS(Mf)5	15:25	Middle	2	1	26.3	7.66	22.3	6.47	7.47	10.5
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	CS(Mf)5	15:25	Middle	2	2	26.3	7.6	22.2	6.51	7.52	9
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	CS(Mf)5	15:25	Bottom	3	1	26.3	7.7	22.4	6.43	7.79	11.7
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	CS(Mf)5	15:25	Bottom	3	2	26.2	7.64	22.5	6.41	7.87	11
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	SR4a	15:46	Surface	1	1	26.3	7.63	22.3	6.51	7.02	9.8
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	SR4a	15:46	Surface	1	2	26.2	7.68	22.2	6.53	7.06	10.6
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	SR4a	15:46	Middle	2	1						
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	SR4a	15:46	Middle	2	2						
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	SR4a	15:46	Bottom	3	1	26.1	7.71	22.3	6.41	7.31	10.2
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	SR4a	15:46	Bottom	3	2	26.2	7.74	22.4	6.38	7.24	10.1
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	SR4	15:59	Surface	1	1	26.4	7.71	22.3	6.44	7.28	10.2
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	SR4	15:59	Surface	1	2	26.3	7.7	22.2	6.4	7.33	9.5
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	SR4	15:59	Middle	2	1						
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	SR4	15:59	Middle	2	2						
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	SR4	15:59	Bottom	3	1	26.2	7.68	22.4	6.31	7.11	10.7
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	SR4	15:59	Bottom	3	2	26.2	7.61	22.5	6.34	7.06	9.2
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	IS8	16:13	Surface	1	1	26.2	7.66	22.2	6.41	6.74	9.4
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	IS8	16:13	Surface	1	2	26.3	7.6	22.1	6.37	6.71	8.1
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	IS8	16:13	Middle	2	1						
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	IS8	16:13	Middle	2	2						
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	IS8	16:13	Bottom	3	1	26.2	7.74	22.3	6.24	6.97	9.1
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	IS8	16:13	Bottom	3	2	26.1	7.79	22.2	6.28	7.08	9.9
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	IS(Mf)16	16:27	Surface	1	1	26.4	7.69	22.3	6.34	6.62	8.6
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	IS(Mf)16	16:27	Surface	1	2	26.3	7.72	22.2	6.3	6.71	10.7
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	IS(Mf)16	16:27	Middle	2	1	26.3	7.76	22.4	6.18	6.73	10.8
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	IS(Mf)16	16:27	Middle	2	2	26.2	7.78	22.3	6.19	6.78	9.5
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	IS(Mf)16	16:27	Bottom	3	1	26.2	7.7	22.5	6.1	6.82	8.9
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	IS(Mf)16	16:27	Bottom	3	2	26.1	7.74	22.5	6.13	6.93	10.4

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	IS(Mf)9	16:45	Surface	1	1	26.3	7.82	22.1	6.37	6.34	7.5
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	IS(Mf)9	16:45	Surface	1	2	26.4	7.79	22.2	6.34	6.39	7.7
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	IS(Mf)9	16:45	Middle	2	1						
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	IS(Mf)9	16:45	Middle	2	2						
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	IS(Mf)9	16:45	Bottom	3	1	26.3	7.72	22.3	6.19	7.14	9.3
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	IS(Mf)9	16:45	Bottom	3	2	26.2	7.75	22.2	6.22	7.09	8.5
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	CS(Mf)3	16:59	Surface	1	1	26.5	7.78	22.2	6.39	6.52	8.5
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	CS(Mf)3	16:59	Surface	1	2	26.4	7.74	22.1	6.42	6.46	9
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	CS(Mf)3	16:59	Middle	2	1	26.3	7.82	22.3	6.33	6.67	8.7
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	CS(Mf)3	16:59	Middle	2	2	26.4	7.86	22.3	6.3	6.6	9.2
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	CS(Mf)3	16:59	Bottom	3	1	26.1	7.73	22.6	6.17	7.11	11.4
TMCLKL	HY/2012/07	08-10-2015	Mid-Flood	CS(Mf)3	16:59	Bottom	3	2	26.2	7.79	22.5	6.15	7.14	11.4
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	CS(Mf)5	11:28	Surface	1	1	26.6	7.67	21.9	6.51	7.29	9.5
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	CS(Mf)5	11:28	Surface	1	2	26.5	7.72	22	6.47	7.35	9.6
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	CS(Mf)5	11:28	Middle	2	1	26.4	7.69	22.2	6.38	7.49	10.5
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	CS(Mf)5	11:28	Middle	2	2	26.5	7.63	22.2	6.34	7.53	10.5
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	CS(Mf)5	11:28	Bottom	3	1	26.2	7.68	22.4	6.15	7.9	11.1
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	CS(Mf)5	11:28	Bottom	3	2	26.2	7.71	22.5	6.11	7.82	9.4
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	SR4a	11:05	Surface	1	1	26.5	7.58	22	6.4	7.18	10.1
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	SR4a	11:05	Surface	1	2	26.5	7.61	22	6.37	7.23	10.8
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	SR4a	11:05	Middle	2	1						
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	SR4a	11:05	Middle	2	2						
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	SR4a	11:05	Bottom	3	1	26.4	7.63	22.1	6.19	7.4	11.1
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	SR4a	11:05	Bottom	3	2	26.3	7.6	22.1	6.22	7.48	12
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	SR4	10:46	Surface	1	1	26.6	7.59	22	6.38	7.42	10.1
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	SR4	10:46	Surface	1	2	26.6	7.61	22	6.34	7.34	9.5
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	SR4	10:46	Middle	2	1						
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	SR4	10:46	Middle	2	2						
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	SR4	10:46	Bottom	3	1	26.5	7.63	22.1	6.22	7.29	8.7
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	SR4	10:46	Bottom	3	2	26.5	7.66	22.1	6.19	7.33	9.5
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	IS8	10:28	Surface	1	1	26.6	7.58	22	6.23	6.94	9.7
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	IS8	10:28	Surface	1	2	26.7	7.63	22.1	6.19	7.01	9.1
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	IS8	10:28	Middle	2	1						

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	IS8	10:28	Middle	2	2						
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	IS8	10:28	Bottom	3	1	26.6	7.68	22.4	6.1	7.16	9.3
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	IS8	10:28	Bottom	3	2	26.5	7.72	22.3	6.07	7.08	10.6
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	IS(Mf)16	10:07	Surface	1	1	26.6	7.66	22	6.27	6.8	8.8
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	IS(Mf)16	10:07	Surface	1	2	26.6	7.69	21.9	6.3	6.74	8.8
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	IS(Mf)16	10:07	Middle	2	1	26.6	7.73	22.1	6.13	6.93	9.7
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	IS(Mf)16	10:07	Middle	2	2	26.7	7.75	22.1	6.11	6.99	9.1
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	IS(Mf)16	10:07	Bottom	3	1	26.5	7.69	22.3	6.03	7.03	9.1
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	IS(Mf)16	10:07	Bottom	3	2	26.4	7.73	22.4	5.99	7.12	10.7
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	IS(Mf)9	9:45	Surface	1	1	26.6	7.73	21.9	6.24	6.72	8.7
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	IS(Mf)9	9:45	Surface	1	2	26.6	7.75	21.9	6.22	6.67	10
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	IS(Mf)9	9:45	Middle	2	1						
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	IS(Mf)9	9:45	Middle	2	2						
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	IS(Mf)9	9:45	Bottom	3	1	26.6	7.71	22	6.09	6.98	11.2
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	IS(Mf)9	9:45	Bottom	3	2	26.5	7.73	22.1	6.13	7.05	9.9
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	CS(Mf)3	9:22	Surface	1	1	26.6	7.79	22	6.32	6.83	10.9
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	CS(Mf)3	9:22	Surface	1	2	26.7	7.75	22.1	6.28	6.95	10.4
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	CS(Mf)3	9:22	Middle	2	1	26.7	7.78	22.3	6.22	7.03	9.1
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	CS(Mf)3	9:22	Middle	2	2	26.8	7.8	22.3	6.19	7.11	10.7
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	CS(Mf)3	9:22	Bottom	3	1	26.6	7.72	22.5	6.04	7.38	9.6
TMCLKL	HY/2012/07	08-10-2015	Mid-Ebb	CS(Mf)3	9:22	Bottom	3	2	26.5	7.75	22.6	6.01	7.44	10.4
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	CS(Mf)5	16:12	Surface	1	1	26.7	7.72	22.3	6.67	6.52	8.5
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	CS(Mf)5	16:12	Surface	1	2	26.8	7.75	22.2	6.63	6.55	9.8
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	CS(Mf)5	16:12	Middle	2	1	26.4	7.79	22.3	6.44	7.23	10.8
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	CS(Mf)5	16:12	Middle	2	2	26.4	7.78	22.3	6.4	7.2	10.8
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	CS(Mf)5	16:12	Bottom	3	1	26.3	7.77	22.4	6.3	7.19	9.3
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	CS(Mf)5	16:12	Bottom	3	2	26.3	7.77	22.4	6.27	7.15	9.3
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	SR4a	16:30	Surface	1	1	26.8	7.64	22.2	6.49	7.04	9.2
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	SR4a	16:30	Surface	1	2	26.8	7.65	22.1	6.45	7.08	10.6
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	SR4a	16:30	Middle	2	1						
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	SR4a	16:30	Middle	2	2						
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	SR4a	16:30	Bottom	3	1	26.4	7.73	22.1	6.27	7.7	10.8
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	SR4a	16:30	Bottom	3	2	26.4	7.73	22.1	6.29	7.73	11.6

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	SR4	16:52	Surface	1	1	26.8	7.68	22.1	6.55	7.34	10.3
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	SR4	16:52	Surface	1	2	26.7	7.68	22.1	6.58	7.3	11.7
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	SR4	16:52	Middle	2	1						
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	SR4	16:52	Middle	2	2						
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	SR4	16:52	Bottom	3	1	26.5	7.7	22.4	6.17	7.49	10.5
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	SR4	16:52	Bottom	3	2	26.5	7.72	22.4	6.14	7.46	10.4
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	IS8	17:10	Surface	1	1	26.8	7.69	22	6.62	7.47	12
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	IS8	17:10	Surface	1	2	26.8	7.69	22	6.65	7.43	10.4
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	IS8	17:10	Middle	2	1						
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	IS8	17:10	Middle	2	2						
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	IS8	17:10	Bottom	3	1	26.4	7.75	22.2	6.25	7.6	9.9
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	IS8	17:10	Bottom	3	2	26.4	7.74	22.2	6.21	7.66	10.7
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	IS(Mf)16	17:28	Surface	1	1	26.7	7.62	22.1	6.79	7.29	11.7
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	IS(Mf)16	17:28	Surface	1	2	26.7	7.61	22.1	6.75	7.25	11.6
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	IS(Mf)16	17:28	Middle	2	1	26.4	7.69	22.5	6.43	7.57	9.1
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	IS(Mf)16	17:28	Middle	2	2	26.3	7.68	22.4	6.4	7.52	9.8
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	IS(Mf)16	17:28	Bottom	3	1	26.3	7.71	22.6	6.2	7.86	9.4
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	IS(Mf)16	17:28	Bottom	3	2	26.3	7.71	22.6	6.24	7.82	10.2
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	IS(Mf)9	17:45	Surface	1	1	26.7	7.65	22.2	6.7	7.27	9.5
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	IS(Mf)9	17:45	Surface	1	2	26.6	7.65	22.1	6.74	7.3	9.5
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	IS(Mf)9	17:45	Middle	2	1						
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	IS(Mf)9	17:45	Middle	2	2						
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	IS(Mf)9	17:45	Bottom	3	1	26.2	7.69	22.4	6.21	7.54	9.8
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	IS(Mf)9	17:45	Bottom	3	2	26.2	7.67	22.4	6.18	7.5	11.3
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	CS(Mf)3	18:00	Surface	1	1	26.7	7.71	22.3	6.82	7.19	11.5
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	CS(Mf)3	18:00	Surface	1	2	26.7	7.72	22.2	6.78	7.15	10.7
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	CS(Mf)3	18:00	Middle	2	1	26.3	7.78	22.5	6.63	7.6	9.9
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	CS(Mf)3	18:00	Middle	2	2	26.2	7.78	22.5	6.59	7.66	11.5
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	CS(Mf)3	18:00	Bottom	3	1	26.2	7.84	22.6	6.37	7.77	9.3
TMCLKL	HY/2012/07	10-10-2015	Mid-Flood	CS(Mf)3	18:00	Bottom	3	2	26.1	7.84	22.6	6.34	7.7	11.2
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	CS(Mf)5	13:03	Surface	1	1	26.7	7.73	22	6.42	7.35	9.6
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	CS(Mf)5	13:03	Surface	1	2	26.6	7.78	22.1	6.38	7.41	10.4
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	CS(Mf)5	13:03	Middle	2	1	26.5	7.75	22.3	6.29	7.55	11.3

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	CS(Mf)5	13:03	Middle	2	2	26.6	7.69	22.2	6.25	7.59	9.1
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	CS(Mf)5	13:03	Bottom	3	1	26.3	7.74	22.5	6.06	7.96	10.3
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	CS(Mf)5	13:03	Bottom	3	2	26.2	7.77	22.6	6.02	7.88	11
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	SR4a	12:39	Surface	1	1	26.6	7.64	22	6.31	7.24	9.4
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	SR4a	12:39	Surface	1	2	26.5	7.67	22.1	6.28	7.29	8.7
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	SR4a	12:39	Middle	2	1						
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	SR4a	12:39	Middle	2	2						
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	SR4a	12:39	Bottom	3	1	26.4	7.69	22.1	6.1	7.46	10.4
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	SR4a	12:39	Bottom	3	2	26.5	7.66	22.2	6.12	7.54	10.6
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	SR4	12:17	Surface	1	1	26.7	7.65	22	6.29	7.48	9
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	SR4	12:17	Surface	1	2	26.6	7.67	22.1	6.25	7.4	9.6
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	SR4	12:17	Middle	2	1						
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	SR4	12:17	Middle	2	2						
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	SR4	12:17	Bottom	3	1	26.6	7.69	22.1	6.13	7.35	10.3
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	SR4	12:17	Bottom	3	2	26.5	7.72	22.2	6.1	7.39	11.8
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	IS8	11:55	Surface	1	1	26.8	7.64	22.1	6.14	7	9.8
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	IS8	11:55	Surface	1	2	26.7	7.69	22.2	6.1	7.07	8.5
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	IS8	11:55	Middle	2	1						
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	IS8	11:55	Middle	2	2						
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	IS8	11:55	Bottom	3	1	26.6	7.74	22.4	6.01	7.22	9.4
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	IS8	11:55	Bottom	3	2	26.7	7.78	22.5	5.98	7.14	11.4
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	IS(Mf)16	11:33	Surface	1	1	26.6	7.72	22.1	6.18	6.86	9.6
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	IS(Mf)16	11:33	Surface	1	2	26.7	7.75	22	6.21	6.8	8.8
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	IS(Mf)16	11:33	Middle	2	1	26.5	7.79	22.1	6.04	6.99	10.5
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	IS(Mf)16	11:33	Middle	2	2	26.6	7.81	22.2	6.02	7.05	9.9
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	IS(Mf)16	11:33	Bottom	3	1	26.5	7.75	22.4	6.09	7.09	9.9
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	IS(Mf)16	11:33	Bottom	3	2	26.4	7.79	22.5	6.05	7.18	8.6
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	IS(Mf)9	11:11	Surface	1	1	26.7	7.79	21.7	6.15	6.78	10.2
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	IS(Mf)9	11:11	Surface	1	2	26.6	7.81	21.8	6.13	6.73	10.1
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	IS(Mf)9	11:11	Middle	2	1						
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	IS(Mf)9	11:11	Middle	2	2						
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	IS(Mf)9	11:11	Bottom	3	1	26.5	7.77	22.1	6	7.04	9.2
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	IS(Mf)9	11:11	Bottom	3	2	26.6	7.79	22.2	6.04	7.11	10.7

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	CS(Mf)3	10:49	Surface	1	1	26.8	7.85	22.1	6.23	6.89	10.3
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	CS(Mf)3	10:49	Surface	1	2	26.7	7.81	22.2	6.19	7.01	9.1
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	CS(Mf)3	10:49	Middle	2	1	26.7	7.84	22.3	6.13	7.09	11.3
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	CS(Mf)3	10:49	Middle	2	2	26.6	7.86	22.4	6.1	7.17	9.3
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	CS(Mf)3	10:49	Bottom	3	1	26.6	7.78	22.7	5.95	7.44	10.4
TMCLKL	HY/2012/07	10-10-2015	Mid-Ebb	CS(Mf)3	10:49	Bottom	3	2	26.5	7.81	22.6	5.92	7.5	9
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	CS(Mf)5	17:21	Surface	1	1	27.1	8.05	23.2	6.39	9.47	13.3
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	CS(Mf)5	17:21	Surface	1	2	27	8.09	23.2	6.34	9.54	13.4
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	CS(Mf)5	17:21	Middle	2	1	26.9	8.01	23.4	6.11	9.97	14
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	CS(Mf)5	17:21	Middle	2	2	26.9	7.98	23.4	6.15	10.3	13.4
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	CS(Mf)5	17:21	Bottom	3	1	26.6	7.89	23.7	6.08	12.4	17.4
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	CS(Mf)5	17:21	Bottom	3	2	26.5	7.94	23.7	6.04	11.8	17.2
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	SR4a	17:45	Surface	1	1	27.1	7.78	23.1	6.29	8.65	12.1
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	SR4a	17:45	Surface	1	2	27.1	7.81	23.2	6.31	8.59	12
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	SR4a	17:45	Middle	2	1						
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	SR4a	17:45	Middle	2	2						
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	SR4a	17:45	Bottom	3	1	26.9	7.98	23.4	6.08	9.27	12.1
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	SR4a	17:45	Bottom	3	2	26.9	8	23.5	6.12	9.34	13.1
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	SR4	18:01	Surface	1	1	27.1	7.94	23.2	6.23	8.58	10.7
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	SR4	18:01	Surface	1	2	27.1	7.98	23.2	6.2	8.64	10.4
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	SR4	18:01	Middle	2	1						
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	SR4	18:01	Middle	2	2						
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	SR4	18:01	Bottom	3	1	27	8	23.4	6.08	9.28	11.1
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	SR4	18:01	Bottom	3	2	26.9	8.02	23.5	6.11	9.34	12.1
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	IS8	18:18	Surface	1	1	27.1	7.89	23.1	6.36	8.08	12.9
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	IS8	18:18	Surface	1	2	27.1	7.91	23.2	6.32	7.99	11.2
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	IS8	18:18	Middle	2	1						
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	IS8	18:18	Middle	2	2						
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	IS8	18:18	Bottom	3	1	27	7.99	23.4	6.17	8.47	12.7
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	IS8	18:18	Bottom	3	2	26.9	8.01	23.4	6.19	8.56	13.7
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	IS(Mf)16	18:37	Surface	1	1	27.1	8.21	23.2	6.17	9.04	11.8
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	IS(Mf)16	18:37	Surface	1	2	27.2	8.18	23.3	6.13	9.16	11.9
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	IS(Mf)16	18:37	Middle	2	1	27	8.09	23.4	6.04	10.2	15.3

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	IS(Mf)16	18:37	Middle	2	2	27	8.12	23.4	6.02	9.96	15.9
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	IS(Mf)16	18:37	Bottom	3	1	26.8	7.99	23.6	5.86	11.6	17.4
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	IS(Mf)16	18:37	Bottom	3	2	26.8	8.02	23.7	5.89	12.2	17.9
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	IS(Mf)9	18:56	Surface	1	1	27.2	7.79	23.2	6.38	9.98	15
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	IS(Mf)9	18:56	Surface	1	2	27.1	7.81	23.2	6.34	10.4	16.6
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	IS(Mf)9	18:56	Middle	2	1						
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	IS(Mf)9	18:56	Middle	2	2						
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	IS(Mf)9	18:56	Bottom	3	1	27	7.84	23.5	6.22	12.4	17.9
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	IS(Mf)9	18:56	Bottom	3	2	26.9	7.89	23.6	6.18	11.6	17.4
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	CS(Mf)3	19:11	Surface	1	1	27.1	7.88	23	6.29	9.64	14.5
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	CS(Mf)3	19:11	Surface	1	2	27.1	7.85	23.1	6.32	9.55	12.4
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	CS(Mf)3	19:11	Middle	2	1	27.1	7.73	23.3	6.04	10.5	13.7
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	CS(Mf)3	19:11	Middle	2	2	27	7.79	23.2	6.01	10	15
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	CS(Mf)3	19:11	Bottom	3	1	26.8	7.99	23.5	5.88	11.7	16.4
TMCLKL	HY/2012/07	13-10-2015	Mid-Flood	CS(Mf)3	19:11	Bottom	3	2	26.9	8.07	23.6	5.91	12.1	14.5
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	CS(Mf)5	14:37	Surface	1	1	27	8	23	6.24	9.75	13.7
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	CS(Mf)5	14:37	Surface	1	2	26.9	8.02	23.1	6.22	9.77	12.7
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	CS(Mf)5	14:37	Middle	2	1	26.8	7.94	23.3	6.07	10.4	15.6
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	CS(Mf)5	14:37	Middle	2	2	26.7	7.92	23.2	6.05	10.6	15.9
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	CS(Mf)5	14:37	Bottom	3	1	26.5	7.87	23.4	5.94	11.3	14.7
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	CS(Mf)5	14:37	Bottom	3	2	26.5	7.89	23.5	5.96	11.5	13.8
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	SR4a	14:21	Surface	1	1	27.1	7.92	23.1	6.17	8.46	11.8
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	SR4a	14:21	Surface	1	2	27	7.9	23.2	6.15	8.48	11
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	SR4a	14:21	Middle	2	1						
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	SR4a	14:21	Middle	2	2						
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	SR4a	14:21	Bottom	3	1	26.8	8.04	23.3	6	9.17	12.8
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	SR4a	14:21	Bottom	3	2	26.7	8.06	23.4	5.98	9.19	11
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	SR4	13:59	Surface	1	1	26.9	7.92	23.1	6.16	8.44	11
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	SR4	13:59	Surface	1	2	27	7.9	23.2	6.18	8.46	12.7
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	SR4	13:59	Middle	2	1						
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	SR4	13:59	Middle	2	2						
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	SR4	13:59	Bottom	3	1	26.7	8.04	23.3	6.03	9.13	13.7
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	SR4	13:59	Bottom	3	2	26.7	8.06	23.4	6.01	9.15	12.8

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	IS8	13:36	Surface	1	1	27	7.82	22.9	6.29	7.91	11.9
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	IS8	13:36	Surface	1	2	27	7.84	23	6.37	7.93	12.7
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	IS8	13:36	Middle	2	1						
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	IS8	13:36	Middle	2	2						
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	IS8	13:36	Bottom	3	1	26.7	8.05	23.1	6.24	8.23	10.7
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	IS8	13:36	Bottom	3	2	26.6	8.07	23.2	6.22	8.25	9.9
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	IS(Mf)16	13:13	Surface	1	1	27.1	8.24	23.1	6.07	9.26	13
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	IS(Mf)16	13:13	Surface	1	2	27.1	8.26	23.2	6.09	9.28	13
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	IS(Mf)16	13:13	Middle	2	1	27	8.09	23.3	5.92	10.4	14.6
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	IS(Mf)16	13:13	Middle	2	2	26.9	8.07	23.4	5.94	10.6	13.8
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	IS(Mf)16	13:13	Bottom	3	1	26.6	7.92	23.5	5.76	11.3	17
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	IS(Mf)16	13:13	Bottom	3	2	26.7	7.94	23.5	5.78	11.5	16.1
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	IS(Mf)9	12:51	Surface	1	1	27.1	7.74	23.1	6.3	10.3	13.4
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	IS(Mf)9	12:51	Surface	1	2	27.1	7.76	23.2	6.28	10.5	15.8
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	IS(Mf)9	12:51	Middle	2	1						
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	IS(Mf)9	12:51	Middle	2	2						
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	IS(Mf)9	12:51	Bottom	3	1	26.8	7.81	23.3	6.11	12.7	20.3
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	IS(Mf)9	12:51	Bottom	3	2	26.7	7.83	23.4	6.13	12.9	19.4
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	CS(Mf)3	12:29	Surface	1	1	26.9	7.84	22.9	6.09	9.43	11.3
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	CS(Mf)3	12:29	Surface	1	2	27	7.86	23	6.11	9.45	11.3
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	CS(Mf)3	12:29	Middle	2	1	26.7	7.77	23.1	5.94	10.2	13.3
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	CS(Mf)3	12:29	Middle	2	2	26.8	7.79	23.2	5.96	10.4	14.6
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	CS(Mf)3	12:29	Bottom	3	1	26.6	8.14	23.3	5.8	11.5	16.1
TMCLKL	HY/2012/07	13-10-2015	Mid-Ebb	CS(Mf)3	12:29	Bottom	3	2	26.5	8.16	23.4	5.79	11.7	17.6
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	CS(Mf)5	7:58	Surface	1	1	26.9	8.07	23.5	6.09	9.47	12.3
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	CS(Mf)5	7:58	Surface	1	2	26.8	8.11	23.6	6.12	9.4	11.3
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	CS(Mf)5	7:58	Middle	2	1	26.8	7.99	23.8	6.03	9.87	14.8
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	CS(Mf)5	7:58	Middle	2	2	26.8	8.01	23.9	6	9.94	14.9
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	CS(Mf)5	7:58	Bottom	3	1	26.6	7.96	24.1	5.84	10.2	16.3
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	CS(Mf)5	7:58	Bottom	3	2	26.6	7.98	24.1	5.81	10.9	15.3
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	SR4a	8:22	Surface	1	1	26.8	7.97	23.6	5.97	8.97	10.8
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	SR4a	8:22	Surface	1	2	26.8	8.01	23.7	6.01	9.04	12.7
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	SR4a	8:22	Middle	2	1						

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	SR4a	8:22	Middle	2	2						
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	SR4a	8:22	Bottom	3	1	26.8	8.04	23.9	5.74	9.47	15.2
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	SR4a	8:22	Bottom	3	2	26.8	8.08	23.9	5.7	9.36	14
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	SR4	8:40	Surface	1	1	26.8	7.96	23.7	5.94	9.23	11.1
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	SR4	8:40	Surface	1	2	26.9	7.91	23.6	5.9	9.31	13
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	SR4	8:40	Middle	2	1						
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	SR4	8:40	Middle	2	2						
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	SR4	8:40	Bottom	3	1	26.8	7.87	23.9	5.72	9.66	12.6
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	SR4	8:40	Bottom	3	2	26.7	7.92	23.8	5.68	9.58	13.4
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	IS8	8:56	Surface	1	1	26.9	7.97	23.7	5.88	9.08	11.5
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	IS8	8:56	Surface	1	2	26.9	8	23.7	5.91	9.16	11.9
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	IS8	8:56	Middle	2	1						
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	IS8	8:56	Middle	2	2						
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	IS8	8:56	Bottom	3	1	26.8	8.03	23.9	5.66	9.73	13.6
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	IS8	8:56	Bottom	3	2	26.8	7.98	23.9	5.63	9.68	12.6
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	IS(Mf)16	9:15	Surface	1	1	26.9	7.79	23.8	5.83	9.34	14
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	IS(Mf)16	9:15	Surface	1	2	27	7.83	23.7	5.79	9.41	15.1
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	IS(Mf)16	9:15	Middle	2	1	26.9	7.89	23.9	5.7	9.6	11.5
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	IS(Mf)16	9:15	Middle	2	2	26.8	7.91	23.9	5.67	9.67	11.6
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	IS(Mf)16	9:15	Bottom	3	1	26.7	8.01	24	5.43	10.1	14.1
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	IS(Mf)16	9:15	Bottom	3	2	26.7	7.97	24.1	5.46	9.93	14.9
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	IS(Mf)9	9:36	Surface	1	1	27	7.87	23.9	5.92	9.11	13.7
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	IS(Mf)9	9:36	Surface	1	2	26.9	7.91	23.8	5.89	9.18	13.8
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	IS(Mf)9	9:36	Middle	2	1						
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	IS(Mf)9	9:36	Middle	2	2						
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	IS(Mf)9	9:36	Bottom	3	1	26.9	7.83	23.9	5.66	9.62	15.5
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	IS(Mf)9	9:36	Bottom	3	2	26.9	7.86	24	5.62	9.55	15.3
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	CS(Mf)3	9:53	Surface	1	1	26.9	7.94	23.9	5.97	9.33	13.1
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	CS(Mf)3	9:53	Surface	1	2	27	7.99	24	6.01	9.25	13
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	CS(Mf)3	9:53	Middle	2	1	27	7.96	24.1	5.86	9.6	13.4
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	CS(Mf)3	9:53	Middle	2	2	26.9	7.98	24.1	5.83	9.68	12.6
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	CS(Mf)3	9:53	Bottom	3	1	26.8	8.03	24.3	5.6	10.4	14.6
TMCLKL	HY/2012/07	15-10-2015	Mid-Flood	CS(Mf)3	9:53	Bottom	3	2	26.8	8	24.3	5.57	11.1	13.3

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	CS(Mf)5	14:34	Surface	1	1	27.1	8.05	23.4	5.82	9.48	13.3
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	CS(Mf)5	14:34	Surface	1	2	27.2	8.01	23.5	5.84	9.51	12.4
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	CS(Mf)5	14:34	Middle	2	1	27	7.96	23.6	5.78	9.96	13.9
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	CS(Mf)5	14:34	Middle	2	2	26.9	7.93	23.7	5.75	9.99	12
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	CS(Mf)5	14:34	Bottom	3	1	26.7	7.91	23.9	5.63	10.8	16.2
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	CS(Mf)5	14:34	Bottom	3	2	26.6	7.9	23.8	5.6	11.3	17
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	SR4a	14:10	Surface	1	1	26.9	7.93	23.5	5.72	9.18	11
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	SR4a	14:10	Surface	1	2	27	7.96	23.6	5.76	9.12	12.8
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	SR4a	14:10	Middle	2	1						
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	SR4a	14:10	Middle	2	2						
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	SR4a	14:10	Bottom	3	1	26.9	7.98	23.8	5.61	9.23	14
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	SR4a	14:10	Bottom	3	2	26.9	8.02	23.7	5.57	9.28	14.8
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	SR4	13:52	Surface	1	1	27.1	7.89	23.5	5.78	7.31	8.8
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	SR4	13:52	Surface	1	2	27	7.92	23.6	5.75	7.36	8.8
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	SR4	13:52	Middle	2	1						
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	SR4	13:52	Middle	2	2						
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	SR4	13:52	Bottom	3	1	26.9	7.86	23.8	5.54	7.42	11.1
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	SR4	13:52	Bottom	3	2	26.9	7.83	23.7	5.56	7.48	10.5
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	IS8	13:35	Surface	1	1	27.2	7.93	23.6	5.68	6.82	10.9
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	IS8	13:35	Surface	1	2	27.1	7.96	23.5	5.65	6.93	9.7
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	IS8	13:35	Middle	2	1						
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	IS8	13:35	Middle	2	2						
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	IS8	13:35	Bottom	3	1	26.9	7.99	23.6	5.52	7.04	10.6
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	IS8	13:35	Bottom	3	2	26.8	8.02	23.7	5.5	7.11	10.7
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	IS(Mf)16	13:16	Surface	1	1	27.1	7.83	23.5	5.69	9.38	12.2
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	IS(Mf)16	13:16	Surface	1	2	27	7.8	23.4	5.73	9.44	12.3
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	IS(Mf)16	13:16	Middle	2	1	27	7.86	23.6	5.61	9.71	14.6
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	IS(Mf)16	13:16	Middle	2	2	26.9	7.89	23.5	5.58	9.68	13.6
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	IS(Mf)16	13:16	Bottom	3	1	26.8	7.93	23.9	5.32	11.2	17.9
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	IS(Mf)16	13:16	Bottom	3	2	26.7	7.97	24	5.36	10.8	16.2
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	IS(Mf)9	12:59	Surface	1	1	27.2	7.85	23.6	5.81	9.28	12.8
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	IS(Mf)9	12:59	Surface	1	2	27.1	7.8	23.5	5.78	9.22	12
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	IS(Mf)9	12:59	Middle	2	1						

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	IS(Mf)9	12:59	Middle	2	2						
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	IS(Mf)9	12:59	Bottom	3	1	27.1	7.81	23.8	5.59	9.73	11.7
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	IS(Mf)9	12:59	Bottom	3	2	27	7.79	23.7	5.56	9.77	13.7
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	CS(Mf)3	12:31	Surface	1	1	27.1	7.81	23.5	5.74	9.67	13.5
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	CS(Mf)3	12:31	Surface	1	2	27.1	7.84	23.4	5.78	9.52	12.4
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	CS(Mf)3	12:31	Middle	2	1	27	7.89	23.8	5.64	9.82	15.7
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	CS(Mf)3	12:31	Middle	2	2	26.9	7.86	23.8	5.67	9.87	14.8
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	CS(Mf)3	12:31	Bottom	3	1	26.7	7.94	24.1	5.53	11.9	17.9
TMCLKL	HY/2012/07	15-10-2015	Mid-Ebb	CS(Mf)3	12:31	Bottom	3	2	26.6	7.92	24.2	5.51	11.6	16.2
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	CS(Mf)5	9:02	Surface	1	1	27	7.69	24	5.72	7.35	11
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	CS(Mf)5	9:02	Surface	1	2	27.1	7.72	23.9	5.69	7.26	10.2
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	CS(Mf)5	9:02	Middle	2	1	27	7.65	24.1	5.64	7.12	10.7
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	CS(Mf)5	9:02	Middle	2	2	26.9	7.67	24.2	5.6	7.05	11.3
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	CS(Mf)5	9:02	Bottom	3	1	26.8	7.71	24.5	5.33	7.63	12.2
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	CS(Mf)5	9:02	Bottom	3	2	26.7	7.68	24.6	5.29	7.77	12.4
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	SR4a	9:24	Surface	1	1	27	7.78	23.8	5.74	7.15	8.6
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	SR4a	9:24	Surface	1	2	26.9	7.74	23.9	5.76	7.27	8.9
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	SR4a	9:24	Middle	2	1						
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	SR4a	9:24	Middle	2	2						
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	SR4a	9:24	Bottom	3	1	26.9	7.83	24.1	5.58	7.49	12.7
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	SR4a	9:24	Bottom	3	2	26.8	7.79	24.2	5.55	7.58	12.1
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	SR4	9:46	Surface	1	1	26.9	7.72	23.8	5.82	7.34	10.3
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	SR4	9:46	Surface	1	2	27	7.75	23.9	5.83	7.27	10.9
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	SR4	9:46	Middle	2	1						
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	SR4	9:46	Middle	2	2						
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	SR4	9:46	Bottom	3	1	26.9	7.77	24	5.59	7.12	10
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	SR4	9:46	Bottom	3	2	26.8	7.79	24.1	5.62	7.21	8.7
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	IS8	10:08	Surface	1	1	27	7.7	23.8	5.89	5.84	7.6
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	IS8	10:08	Surface	1	2	26.9	7.74	23.9	5.85	8.75	9.2
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	IS8	10:08	Middle	2	1						
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	IS8	10:08	Middle	2	2						
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	IS8	10:08	Bottom	3	1	26.8	7.78	24.1	5.64	5.67	8.5
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	IS8	10:08	Bottom	3	2	26.9	7.81	24.2	5.67	5.74	8.6

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	IS(Mf)16	10:30	Surface	1	1	26.9	7.83	23.7	5.91	5.77	7.5
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	IS(Mf)16	10:30	Surface	1	2	26.8	7.79	23.8	5.88	5.7	8
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	IS(Mf)16	10:30	Middle	2	1	26.8	7.84	23.9	5.77	5.87	8.2
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	IS(Mf)16	10:30	Middle	2	2	26.7	7.86	24	5.73	5.94	8.3
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	IS(Mf)16	10:30	Bottom	3	1	26.6	7.79	24.2	5.5	7.05	9.9
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	IS(Mf)16	10:30	Bottom	3	2	26.7	7.76	24.3	5.47	6.99	10.5
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	IS(Mf)9	10:52	Surface	1	1	26.9	7.69	23.7	5.8	5.98	9
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	IS(Mf)9	10:52	Surface	1	2	26.8	7.71	23.8	5.76	6.12	7.3
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	IS(Mf)9	10:52	Middle	2	1						
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	IS(Mf)9	10:52	Middle	2	2						
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	IS(Mf)9	10:52	Bottom	3	1	26.8	7.64	23.9	5.64	5.75	6.9
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	IS(Mf)9	10:52	Bottom	3	2	26.7	7.61	24	5.61	5.82	7.6
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	CS(Mf)3	11:16	Surface	1	1	26.9	7.65	23.8	5.84	6.25	10
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	CS(Mf)3	11:16	Surface	1	2	26.8	7.7	23.9	5.87	6.17	9.3
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	CS(Mf)3	11:16	Middle	2	1	26.8	7.67	24	5.75	6.52	9.1
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	CS(Mf)3	11:16	Middle	2	2	26.7	7.71	24.1	5.72	6.6	9.9
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	CS(Mf)3	11:16	Bottom	3	1	26.6	7.64	24.3	5.52	7.05	11.3
TMCLKL	HY/2012/07	17-10-2015	Mid-Flood	CS(Mf)3	11:16	Bottom	3	2	26.7	7.66	24.4	5.55	7.14	10.3
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	CS(Mf)5	15:55	Surface	1	1	27.1	7.78	24.1	5.66	7.44	11.9
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	CS(Mf)5	15:55	Surface	1	2	27.2	7.81	24	5.63	7.35	11
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	CS(Mf)5	15:55	Middle	2	1	27.1	7.74	24.3	5.58	7.21	10.1
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	CS(Mf)5	15:55	Middle	2	2	27	7.76	24.3	5.54	7.14	11.4
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	CS(Mf)5	15:55	Bottom	3	1	26.9	7.8	24.7	5.27	7.72	9.3
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	CS(Mf)5	15:55	Bottom	3	2	26.8	7.77	24.6	5.23	7.86	10.2
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	SR4a	15:27	Surface	1	1	27.1	7.87	24	5.68	7.24	10.1
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	SR4a	15:27	Surface	1	2	27	7.83	23.9	5.7	7.36	9.6
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	SR4a	15:27	Middle	2	1						
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	SR4a	15:27	Middle	2	2						
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	SR4a	15:27	Bottom	3	1	27	7.92	24.3	5.52	7.58	12.1
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	SR4a	15:27	Bottom	3	2	26.9	7.88	24.3	5.49	7.67	11.5
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	SR4	15:08	Surface	1	1	27.1	7.81	24	5.76	7.43	11.1
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	SR4	15:08	Surface	1	2	27.1	7.84	24	5.77	7.36	10.3
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	SR4	15:08	Middle	2	1						

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	SR4	15:08	Middle	2	2						
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	SR4	15:08	Bottom	3	1	27	7.86	24.2	5.53	7.21	10.1
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	SR4	15:08	Bottom	3	2	27	7.88	24.2	5.56	7.3	11.7
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	IS8	14:50	Surface	1	1	27.1	7.79	24	5.83	5.93	8.3
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	IS8	14:50	Surface	1	2	27	7.83	23.9	5.79	5.84	9.3
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	IS8	14:50	Middle	2	1						
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	IS8	14:50	Middle	2	2						
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	IS8	14:50	Bottom	3	1	27	7.87	24.2	5.58	5.76	7.5
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	IS8	14:50	Bottom	3	2	26.9	7.9	24.3	5.61	5.83	7
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	IS(Mf)16	14:27	Surface	1	1	27	7.92	23.9	5.85	5.86	7.6
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	IS(Mf)16	14:27	Surface	1	2	27	7.88	23.9	5.82	5.79	7.5
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	IS(Mf)16	14:27	Middle	2	1	26.9	7.93	24	5.71	5.96	8.3
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	IS(Mf)16	14:27	Middle	2	2	26.9	7.95	24.1	5.67	6.03	8.4
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	IS(Mf)16	14:27	Bottom	3	1	26.8	7.88	24.3	5.44	7.14	8.6
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	IS(Mf)16	14:27	Bottom	3	2	26.8	7.85	24.4	5.41	7.08	8.5
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	IS(Mf)9	14:08	Surface	1	1	27	7.78	23.9	5.74	6.07	7.9
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	IS(Mf)9	14:08	Surface	1	2	27	7.8	23.9	5.7	6.21	8.7
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	IS(Mf)9	14:08	Middle	2	1						
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	IS(Mf)9	14:08	Middle	2	2						
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	IS(Mf)9	14:08	Bottom	3	1	26.9	7.73	24	5.58	5.84	8.8
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	IS(Mf)9	14:08	Bottom	3	2	26.9	7.7	24.1	5.55	5.91	8.3
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	CS(Mf)3	13:44	Surface	1	1	26.9	7.74	23.9	5.78	6.34	8.9
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	CS(Mf)3	13:44	Surface	1	2	27	7.79	24	5.81	6.26	7.5
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	CS(Mf)3	13:44	Middle	2	1	26.9	7.76	24.2	5.69	6.61	9.9
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	CS(Mf)3	13:44	Middle	2	2	26.8	7.8	24.2	5.66	6.69	8.7
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	CS(Mf)3	13:44	Bottom	3	1	26.8	7.73	24.5	5.46	7.14	11.4
TMCLKL	HY/2012/07	17-10-2015	Mid-Ebb	CS(Mf)3	13:44	Bottom	3	2	26.8	7.75	24.5	5.49	7.23	10.8
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	CS(Mf)5	12:36	Surface	1	1	27.3	7.75	24	5.78	7.26	9.4
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	CS(Mf)5	12:36	Surface	1	2	27.2	7.78	24.1	5.75	7.17	9.3
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	CS(Mf)5	12:36	Middle	2	1	27.1	7.71	24.3	5.7	7.03	9.2
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	CS(Mf)5	12:36	Middle	2	2	27.2	7.73	24.2	5.66	6.96	9.7
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	CS(Mf)5	12:36	Bottom	3	1	27	7.77	24.6	5.39	7.54	11.3
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	CS(Mf)5	12:36	Bottom	3	2	26.9	7.74	24.7	5.35	7.68	12.3

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	SR4a	12:58	Surface	1	1	27.1	7.84	23.9	5.8	7.06	9.2
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	SR4a	12:58	Surface	1	2	27.2	7.8	24	5.82	7.18	10.1
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	SR4a	12:58	Middle	2	1						
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	SR4a	12:58	Middle	2	2						
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	SR4a	12:58	Bottom	3	1	27.1	7.89	24.2	5.64	7.4	10.4
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	SR4a	12:58	Bottom	3	2	27	7.85	24.3	5.61	7.49	11.2
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	SR4	13:20	Surface	1	1	27.2	7.78	23.9	5.88	7.25	9.4
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	SR4	13:20	Surface	1	2	27.1	7.81	24	5.89	7.18	10.8
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	SR4	13:20	Middle	2	1						
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	SR4	13:20	Middle	2	2						
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	SR4	13:20	Bottom	3	1	27.1	7.83	24.1	5.65	7.03	9.8
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	SR4	13:20	Bottom	3	2	27	7.85	24.2	5.68	7.12	9.3
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	IS8	13:42	Surface	1	1	27.2	7.76	23.9	5.95	5.75	8.1
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	IS8	13:42	Surface	1	2	27.1	7.8	24	5.91	5.66	9.1
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	IS8	13:42	Middle	2	1						
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	IS8	13:42	Middle	2	2						
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	IS8	13:42	Bottom	3	1	27	7.84	24.3	5.7	5.58	7.3
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	IS8	13:42	Bottom	3	2	27.1	7.87	24.2	5.73	5.65	8.5
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	IS(Mf)16	14:04	Surface	1	1	27.1	7.89	23.8	5.97	5.68	7.4
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	IS(Mf)16	14:04	Surface	1	2	27	7.85	23.9	5.94	5.61	7.9
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	IS(Mf)16	14:04	Middle	2	1	26.9	7.9	24	5.83	5.78	7.5
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	IS(Mf)16	14:04	Middle	2	2	27	7.92	24.1	5.79	5.85	8.8
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	IS(Mf)16	14:04	Bottom	3	1	26.9	7.85	24.3	5.56	6.96	9
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	IS(Mf)16	14:04	Bottom	3	2	26.8	7.82	24.4	5.53	6.9	10.4
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	IS(Mf)9	14:26	Surface	1	1	27.1	7.75	23.9	5.86	5.89	7.7
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	IS(Mf)9	14:26	Surface	1	2	27.1	7.77	24	5.82	6.03	8.4
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	IS(Mf)9	14:26	Middle	2	1						
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	IS(Mf)9	14:26	Middle	2	2						
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	IS(Mf)9	14:26	Bottom	3	1	27	7.7	24.1	5.7	5.66	8.5
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	IS(Mf)9	14:26	Bottom	3	2	26.9	7.67	24.2	5.67	5.73	7.4
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	CS(Mf)3	14:50	Surface	1	1	27.1	7.71	23.9	5.9	6.6	9.9
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	CS(Mf)3	14:50	Surface	1	2	27	7.76	24	5.93	6.08	7.9
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	CS(Mf)3	14:50	Middle	2	1	26.9	7.73	24.1	5.81	6.43	9.6

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	CS(Mf)3	14:50	Middle	2	2	27	7.77	24.2	5.78	6.51	9.1
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	CS(Mf)3	14:50	Bottom	3	1	26.9	7.7	24.5	5.58	6.96	11.1
TMCLKL	HY/2012/07	20-10-2015	Mid-Flood	CS(Mf)3	14:50	Bottom	3	2	26.8	7.72	24.4	5.61	7.05	9.2
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	CS(Mf)5	19:15	Surface	1	1	27	7.79	23.9	6.02	7.01	11.2
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	CS(Mf)5	19:15	Surface	1	2	26.9	7.79	23.9	6.05	7.06	10.6
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	CS(Mf)5	19:15	Middle	2	1	26.7	7.85	24.2	5.81	7.43	10.4
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	CS(Mf)5	19:15	Middle	2	2	26.7	7.85	24.2	5.77	7.4	10.4
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	CS(Mf)5	19:15	Bottom	3	1	26.7	7.89	24.5	5.68	7.37	10.6
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	CS(Mf)5	19:15	Bottom	3	2	26.7	7.89	24.4	5.65	7.34	11
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	SR4a	18:55	Surface	1	1	27	7.81	23.7	5.9	7.21	10.1
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	SR4a	18:55	Surface	1	2	27	7.81	23.8	5.95	7.17	9.3
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	SR4a	18:55	Middle	2	1						
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	SR4a	18:55	Middle	2	2						
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	SR4a	18:55	Bottom	3	1	26.8	7.84	24	5.75	7.68	11.5
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	SR4a	18:55	Bottom	3	2	26.8	7.84	24	5.78	7.62	10.7
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	SR4	18:38	Surface	1	1	27	7.74	23.7	5.8	6.94	10.4
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	SR4	18:38	Surface	1	2	27	7.75	23.8	5.84	6.9	9
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	SR4	18:38	Middle	2	1						
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	SR4	18:38	Middle	2	2						
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	SR4	18:38	Bottom	3	1	26.9	7.81	24	5.53	7.59	9.9
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	SR4	18:38	Bottom	3	2	26.9	7.82	23.9	5.56	7.52	10.5
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	IS8	18:22	Surface	1	1	27	7.77	23.8	5.75	7.07	9.2
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	IS8	18:22	Surface	1	2	27	7.76	23.8	5.71	7.04	10.6
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	IS8	18:22	Middle	2	1						
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	IS8	18:22	Middle	2	2						
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	IS8	18:22	Bottom	3	1	26.8	7.79	24.1	5.6	7.44	11.7
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	IS8	18:22	Bottom	3	2	26.8	7.78	24	5.64	7.49	11.2
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	IS(Mf)16	18:05	Surface	1	1	27	7.7	23.9	5.84	6.81	10.2
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	IS(Mf)16	18:05	Surface	1	2	27.1	7.71	23.9	5.87	6.86	10.3
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	IS(Mf)16	18:05	Middle	2	1	26.9	7.78	24.3	5.72	7.23	9.4
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	IS(Mf)16	18:05	Middle	2	2	26.9	7.78	24.4	5.75	7.2	10.8
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	IS(Mf)16	18:05	Bottom	3	1	26.9	7.82	24.4	5.66	7.12	10.7
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	IS(Mf)16	18:05	Bottom	3	2	26.9	7.83	24.5	5.63	7.08	9.2

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	IS(Mf)9	17:48	Surface	1	1	27.1	7.87	23.8	5.77	6.24	8.1
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	IS(Mf)9	17:48	Surface	1	2	27	7.88	23.8	5.74	6.2	9.3
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	IS(Mf)9	17:48	Middle	2	1						
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	IS(Mf)9	17:48	Middle	2	2						
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	IS(Mf)9	17:48	Bottom	3	1	26.8	7.82	24.1	5.68	6.97	10.5
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	IS(Mf)9	17:48	Bottom	3	2	26.8	7.83	24.2	5.64	7.02	9.8
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	CS(Mf)3	17:30	Surface	1	1	27.1	7.8	23.9	5.93	5.98	9
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	CS(Mf)3	17:30	Surface	1	2	27.1	7.81	23.9	5.9	5.92	7.7
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	CS(Mf)3	17:30	Middle	2	1	26.9	7.85	24.1	5.82	6.12	8.6
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	CS(Mf)3	17:30	Middle	2	2	27	7.86	24.2	5.77	6.06	9.1
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	CS(Mf)3	17:30	Bottom	3	1	26.8	7.87	24.2	5.51	6.44	9
TMCLKL	HY/2012/07	20-10-2015	Mid-Ebb	CS(Mf)3	17:30	Bottom	3	2	26.8	7.88	24.2	5.47	6.4	9
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	CS(Mf)5	13:46	Surface	1	1	27	7.92	23	6.74	8.23	11.5
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	CS(Mf)5	13:46	Surface	1	2	26.9	7.94	23.1	6.76	8.25	12.4
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	CS(Mf)5	13:46	Middle	2	1	26.8	8.14	23.2	6.61	8.63	11.2
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	CS(Mf)5	13:46	Middle	2	2	26.7	8.16	23.3	6.59	8.61	12.1
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	CS(Mf)5	13:46	Bottom	3	1	26.5	8	23.4	6.52	9.04	14.8
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	CS(Mf)5	13:46	Bottom	3	2	26.6	8.02	23.4	6.54	9.06	14.5
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	SR4a	14:09	Surface	1	1	27.1	8.04	23.1	6.67	8.36	12.5
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	SR4a	14:09	Surface	1	2	27	8.06	23.1	6.69	8.38	11.7
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	SR4a	14:09	Middle	2	1						
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	SR4a	14:09	Middle	2	2						
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	SR4a	14:09	Bottom	3	1	26.7	8.11	23.3	6.42	9	12.6
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	SR4a	14:09	Bottom	3	2	26.6	8.13	23.4	6.4	9.02	12.6
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	SR4	14:31	Surface	1	1	27.1	7.83	23.1	6.59	7.92	12.7
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	SR4	14:31	Surface	1	2	27	7.85	23.2	6.61	7.94	10.3
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	SR4	14:31	Middle	2	1						
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	SR4	14:31	Middle	2	2						
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	SR4	14:31	Bottom	3	1	26.8	7.77	23.3	6.46	8.05	10.5
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	SR4	14:31	Bottom	3	2	26.7	7.79	23.4	6.48	8.07	10.5
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	IS8	14:54	Surface	1	1	27.2	8.12	22.9	6.48	6.92	9.7
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	IS8	14:54	Surface	1	2	27.1	8.14	23	6.5	6.94	9.7
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	IS8	14:54	Middle	2	1						

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	IS8	14:54	Middle	2	2						
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	IS8	14:54	Bottom	3	1	26.9	7.96	23.1	6.37	7.13	10.7
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	IS8	14:54	Bottom	3	2	27	7.98	23.2	6.35	7.15	11.4
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	IS(Mf)16	15:17	Surface	1	1	27	7.91	23	6.67	7.45	11.2
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	IS(Mf)16	15:17	Surface	1	2	27	7.93	23.1	6.69	7.47	10.5
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	IS(Mf)16	15:17	Middle	2	1	26.8	8.06	23.2	6.51	8	10.4
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	IS(Mf)16	15:17	Middle	2	2	26.7	8.08	23.3	6.53	8.02	9.6
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	IS(Mf)16	15:17	Bottom	3	1	26.5	7.85	23.4	6.44	8.14	11.4
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	IS(Mf)16	15:17	Bottom	3	2	26.6	7.87	23.4	6.46	8.16	12.2
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	IS(Mf)9	15:39	Surface	1	1	27	7.74	23	6.72	7.74	10.1
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	IS(Mf)9	15:39	Surface	1	2	26.9	7.76	23.1	6.7	7.76	11.6
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	IS(Mf)9	15:39	Middle	2	1						
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	IS(Mf)9	15:39	Middle	2	2						
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	IS(Mf)9	15:39	Bottom	3	1	26.7	7.81	23.2	6.5	7.85	11.8
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	IS(Mf)9	15:39	Bottom	3	2	26.8	7.83	23.3	6.52	7.87	10.2
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	CS(Mf)3	16:00	Surface	1	1	27.1	7.64	23.1	6.8	7.89	11.8
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	CS(Mf)3	16:00	Surface	1	2	27	7.66	23.2	6.82	7.91	9.5
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	CS(Mf)3	16:00	Middle	2	1	26.9	8.01	23.3	6.77	8	12
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	CS(Mf)3	16:00	Middle	2	2	26.8	8.03	23.4	6.75	8.02	11.2
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	CS(Mf)3	16:00	Bottom	3	1	26.5	7.74	23.5	6.61	8.14	11.4
TMCLKL	HY/2012/07	22-10-2015	Mid-Flood	CS(Mf)3	16:00	Bottom	3	2	26.6	7.76	23.5	6.63	8.16	11.4
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	CS(Mf)5	8:58	Surface	1	1	26.7	7.72	23.2	6.64	9.12	10.9
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	CS(Mf)5	8:58	Surface	1	2	26.6	7.75	23.3	6.62	9.18	11.9
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	CS(Mf)5	8:58	Middle	2	1	26.4	7.78	23.3	6.57	9.21	12.9
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	CS(Mf)5	8:58	Middle	2	2	26.5	7.76	23.4	6.54	9.27	13
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	CS(Mf)5	8:58	Bottom	3	1	26.2	7.83	23.5	6.43	9.35	14
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	CS(Mf)5	8:58	Bottom	3	2	26.3	7.86	23.4	6.46	9.31	14
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	SR4a	8:40	Surface	1	1	26.6	7.76	23.1	6.45	9.1	13.7
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	SR4a	8:40	Surface	1	2	26.5	7.7	23	6.48	9.02	13.5
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	SR4a	8:40	Middle	2	1						
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	SR4a	8:40	Middle	2	2						
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	SR4a	8:40	Bottom	3	1	26.4	7.78	23.2	6.33	9.13	13.7
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	SR4a	8:40	Bottom	3	2	26.3	7.81	23.1	6.32	9.17	11.9

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	SR4	8:28	Surface	1	1	26.6	7.72	23.2	6.47	8.93	10.4
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	SR4	8:28	Surface	1	2	26.5	7.76	23.1	6.44	8.99	10.8
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	SR4	8:28	Middle	2	1						
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	SR4	8:28	Middle	2	2						
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	SR4	8:28	Bottom	3	1	26.4	7.78	23.1	6.38	9.04	12.7
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	SR4	8:28	Bottom	3	2	26.3	7.82	23	6.35	9.13	13.7
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	IS8	8:17	Surface	1	1	26.4	7.78	23.1	6.33	9.08	12.7
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	IS8	8:17	Surface	1	2	26.5	7.74	23	6.35	9.13	13.7
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	IS8	8:17	Middle	2	1						
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	IS8	8:17	Middle	2	2						
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	IS8	8:17	Bottom	3	1	26.4	7.81	23.2	6.3	9.21	12.9
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	IS8	8:17	Bottom	3	2	26.3	7.86	23.1	6.27	9.26	14.8
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	IS(Mf)16	8:03	Surface	1	1	26.4	7.72	22.9	6.51	8.78	10.5
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	IS(Mf)16	8:03	Surface	1	2	26.4	7.76	22.8	6.53	8.83	10.6
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	IS(Mf)16	8:03	Middle	2	1	26.3	7.78	23.1	6.47	9.04	13.8
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	IS(Mf)16	8:03	Middle	2	2	26.2	7.81	23	6.44	9.11	14.6
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	IS(Mf)16	8:03	Bottom	3	1	26.1	7.83	23.2	6.4	9.24	13.9
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	IS(Mf)16	8:03	Bottom	3	2	26.1	7.86	23.3	6.37	9.35	15
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	IS(Mf)9	7:51	Surface	1	1	26.6	7.74	23.1	6.53	9.02	11.7
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	IS(Mf)9	7:51	Surface	1	2	26.5	7.78	23	6.56	9.11	10.9
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	IS(Mf)9	7:51	Middle	2	1						
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	IS(Mf)9	7:51	Middle	2	2						
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	IS(Mf)9	7:51	Bottom	3	1	26.5	7.82	23.2	6.43	9.23	12
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	IS(Mf)9	7:51	Bottom	3	2	26.4	7.86	23.2	6.4	9.28	13.9
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	CS(Mf)3	7:30	Surface	1	1	26.4	7.71	22.9	6.61	9.23	12.9
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	CS(Mf)3	7:30	Surface	1	2	26.5	7.74	23	6.63	9.29	13
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	CS(Mf)3	7:30	Middle	2	1	26.3	7.84	23.2	6.58	9.38	12.2
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	CS(Mf)3	7:30	Middle	2	2	26.2	7.88	23.1	6.55	9.47	13.2
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	CS(Mf)3	7:30	Bottom	3	1	26.1	7.79	23.3	6.39	9.56	16.5
TMCLKL	HY/2012/07	22-10-2015	Mid-Ebb	CS(Mf)3	7:30	Bottom	3	2	26.2	7.76	23.4	6.42	9.62	15.4
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	CS(Mf)5	15:07	Surface	1	1	26.9	7.78	23.6	6.51	8.82	12.3
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	CS(Mf)5	15:07	Surface	1	2	26.8	7.75	23.5	6.54	8.85	10.6
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	CS(Mf)5	15:07	Middle	2	1	26.6	7.86	23.8	6.42	8.97	13.5

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	CS(Mf)5	15:07	Middle	2	2	26.7	7.83	23.7	6.4	9.06	12.7
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	CS(Mf)5	15:07	Bottom	3	1	26.5	7.74	23.9	6.18	9.21	13.8
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	CS(Mf)5	15:07	Bottom	3	2	26.4	7.79	24	6.15	9.13	14.6
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	SR4a	15:34	Surface	1	1	26.7	7.73	23.7	6.4	8.71	11.3
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	SR4a	15:34	Surface	1	2	26.8	7.7	23.6	6.44	8.67	11
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	SR4a	15:34	Middle	2	1						
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	SR4a	15:34	Middle	2	2						
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	SR4a	15:34	Bottom	3	1	26.6	7.82	23.8	6.38	8.82	10.6
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	SR4a	15:34	Bottom	3	2	26.5	7.86	23.8	6.36	8.89	11.6
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	SR4	15:51	Surface	1	1	26.7	7.76	23.5	6.38	8.72	13.1
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	SR4	15:51	Surface	1	2	26.6	7.79	23.4	6.41	8.76	12.3
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	SR4	15:51	Middle	2	1						
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	SR4	15:51	Middle	2	2						
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	SR4	15:51	Bottom	3	1	26.5	7.83	23.6	6.31	8.9	13.4
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	SR4	15:51	Bottom	3	2	26.6	7.87	23.7	6.33	8.98	11.7
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	IS8	16:07	Surface	1	1	26.6	7.71	23.6	6.44	8.65	13
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	IS8	16:07	Surface	1	2	26.5	7.75	23.5	6.46	8.61	11.2
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	IS8	16:07	Middle	2	1						
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	IS8	16:07	Middle	2	2						
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	IS8	16:07	Bottom	3	1	26.4	7.86	23.7	6.23	8.73	14
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	IS8	16:07	Bottom	3	2	26.3	7.8	23.8	6.27	8.81	14.3
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	IS(Mf)16	16:25	Surface	1	1	26.8	7.76	23.7	6.63	8.82	11.5
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	IS(Mf)16	16:25	Surface	1	2	26.7	7.79	23.6	6.67	8.89	11.6
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	IS(Mf)16	16:25	Middle	2	1	26.6	7.86	23.8	6.37	8.61	12.9
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	IS(Mf)16	16:25	Middle	2	2	26.5	7.81	23.7	6.39	8.56	13.7
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	IS(Mf)16	16:25	Bottom	3	1	26.2	7.73	23.9	6.2	8.96	13.4
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	IS(Mf)16	16:25	Bottom	3	2	26.3	7.75	23.9	6.17	8.91	12.5
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	IS(Mf)9	16:47	Surface	1	1	27.1	7.74	23.6	6.49	8.62	11.2
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	IS(Mf)9	16:47	Surface	1	2	27	7.78	23.5	6.52	8.67	12.1
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	IS(Mf)9	16:47	Middle	2	1						
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	IS(Mf)9	16:47	Middle	2	2						
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	IS(Mf)9	16:47	Bottom	3	1	26.8	7.82	23.7	6.37	8.92	12.5
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	IS(Mf)9	16:47	Bottom	3	2	26.9	7.85	23.7	6.35	8.96	13.4

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	CS(Mf)3	17:09	Surface	1	1	26.9	7.71	23.7	6.64	8.3	10
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	CS(Mf)3	17:09	Surface	1	2	27	7.76	23.6	6.6	8.37	11.7
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	CS(Mf)3	17:09	Middle	2	1	26.7	7.8	23.8	6.54	8.57	12.9
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	CS(Mf)3	17:09	Middle	2	2	26.8	7.83	23.7	6.53	8.66	12.1
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	CS(Mf)3	17:09	Bottom	3	1	26.6	7.87	23.9	6.23	8.82	13.2
TMCLKL	HY/2012/07	24-10-2015	Mid-Flood	CS(Mf)3	17:09	Bottom	3	2	26.5	7.84	23.9	6.26	8.74	12.2
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	CS(Mf)5	11:30	Surface	1	1	26.6	7.79	23.4	6.46	9.17	11.9
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	CS(Mf)5	11:30	Surface	1	2	26.5	7.78	23.3	6.43	9.1	12.7
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	CS(Mf)5	11:30	Middle	2	1	26.3	7.84	23.6	6.15	9.39	13.1
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	CS(Mf)5	11:30	Middle	2	2	26.4	7.82	23.7	6.11	9.36	13.1
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	CS(Mf)5	11:30	Bottom	3	1	26.3	7.87	23.8	5.93	9.44	13.2
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	CS(Mf)5	11:30	Bottom	3	2	26.3	7.86	23.9	5.96	9.4	13.2
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	SR4a	11:03	Surface	1	1	26.7	7.82	23.5	6.3	8.96	14.3
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	SR4a	11:03	Surface	1	2	26.6	7.83	23.4	6.34	8.92	14.6
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	SR4a	11:03	Middle	2	1						
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	SR4a	11:03	Middle	2	2						
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	SR4a	11:03	Bottom	3	1	26.5	7.85	23.6	6.29	9.27	13
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	SR4a	11:03	Bottom	3	2	26.4	7.85	23.7	6.27	9.3	14
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	SR4	10:34	Surface	1	1	26.5	7.8	23.3	6.26	9.05	12.5
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	SR4	10:34	Surface	1	2	26.6	7.77	23.3	6.22	9.09	12.7
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	SR4	10:34	Middle	2	1						
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	SR4	10:34	Middle	2	2						
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	SR4	10:34	Bottom	3	1	26.3	7.76	23.5	6.01	9.27	12.1
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	SR4	10:34	Bottom	3	2	26.3	7.78	23.4	6.04	9.2	11
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	IS8	10:09	Surface	1	1	26.6	7.82	23.4	6.34	9.14	11
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	IS8	10:09	Surface	1	2	26.6	7.83	23.4	6.37	9.1	11.6
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	IS8	10:09	Middle	2	1						
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	IS8	10:09	Middle	2	2						
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	IS8	10:09	Bottom	3	1	26.2	7.87	23.5	5.98	9.33	13.1
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	IS8	10:09	Bottom	3	2	26.3	7.85	23.5	5.94	9.3	12.1
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	IS(Mf)16	9:44	Surface	1	1	26.6	7.78	23.5	6.5	9.09	14.5
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	IS(Mf)16	9:44	Surface	1	2	26.5	7.75	23.6	6.47	9.01	13.5
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	IS(Mf)16	9:44	Middle	2	1	26.4	7.8	23.8	6.07	9.43	11.3

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	IS(Mf)16	9:44	Middle	2	2	26.4	7.81	23.7	6.04	9.37	13.1
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	IS(Mf)16	9:44	Bottom	3	1	26.2	7.84	23.8	5.87	9.39	14.2
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	IS(Mf)16	9:44	Bottom	3	2	26.2	7.85	23.9	5.84	9.33	14.9
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	IS(Mf)9	9:30	Surface	1	1	26.7	7.7	23.3	6.39	8.97	11.7
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	IS(Mf)9	9:30	Surface	1	2	26.7	7.73	23.4	6.43	8.92	12.5
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	IS(Mf)9	9:30	Middle	2	1						
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	IS(Mf)9	9:30	Middle	2	2						
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	IS(Mf)9	9:30	Bottom	3	1	26.5	7.79	23.4	6.12	9.54	15.3
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	IS(Mf)9	9:30	Bottom	3	2	26.4	7.8	23.5	6.08	9.5	15.3
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	CS(Mf)3	9:14	Surface	1	1	26.6	7.82	23.5	6.57	8.62	12.3
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	CS(Mf)3	9:14	Surface	1	2	26.7	7.84	23.6	6.53	8.58	12.9
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	CS(Mf)3	9:14	Middle	2	1	26.4	7.87	23.7	6.21	9.03	12.6
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	CS(Mf)3	9:14	Middle	2	2	26.5	7.88	23.7	6.24	9.07	12.7
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	CS(Mf)3	9:14	Bottom	3	1	26.3	7.88	23.7	5.97	9.34	14.2
TMCLKL	HY/2012/07	24-10-2015	Mid-Ebb	CS(Mf)3	9:14	Bottom	3	2	26.4	7.89	23.8	5.92	9.3	14
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	CS(Mf)5	16:46	Surface	1	1	26.5	7.85	23	6.75	6.85	8.9
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	CS(Mf)5	16:46	Surface	1	2	26.4	7.87	23.1	6.77	6.87	9.6
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	CS(Mf)5	16:46	Middle	2	1	26.3	7.93	23.2	6.42	7.14	8.7
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	CS(Mf)5	16:46	Middle	2	2	26.4	7.95	23.3	6.4	7.16	8.6
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	CS(Mf)5	16:46	Bottom	3	1	26.2	8.12	23.4	6.36	7.39	8.9
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	CS(Mf)5	16:46	Bottom	3	2	26.2	8.1	23.4	6.34	7.41	10.4
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	SR4a	17:09	Surface	1	1	26.4	7.93	23.1	6.61	7.03	9.1
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	SR4a	17:09	Surface	1	2	26.3	7.95	23.2	6.63	7.05	8.5
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	SR4a	17:09	Middle	2	1						
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	SR4a	17:09	Middle	2	2						
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	SR4a	17:09	Bottom	3	1	26.2	8.16	23.3	6.4	7.17	10.6
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	SR4a	17:09	Bottom	3	2	26.2	8.18	23.3	6.42	7.19	10.1
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	SR4	17:33	Surface	1	1	26.6	7.86	22.9	6.59	7	9.1
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	SR4	17:33	Surface	1	2	26.5	7.88	23	6.61	7.02	9.1
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	SR4	17:33	Middle	2	1						
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	SR4	17:33	Middle	2	2						
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	SR4	17:33	Bottom	3	1	26.4	8.02	23.1	6.29	7.13	9.3
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	SR4	17:33	Bottom	3	2	26.3	8	23.2	6.31	7.15	10

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	IS8	17:57	Surface	1	1	26.5	7.92	23	6.47	7.16	11.5
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	IS8	17:57	Surface	1	2	26.4	7.94	23.1	6.49	7.18	10.5
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	IS8	17:57	Middle	2	1						
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	IS8	17:57	Middle	2	2						
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	IS8	17:57	Bottom	3	1	26.3	8.12	23.2	6.32	7.36	11.8
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	IS8	17:57	Bottom	3	2	26.3	8.14	23.3	6.34	7.34	11
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	IS(Mf)16	18:20	Surface	1	1	26.4	8.12	23.1	6.67	6.92	10.4
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	IS(Mf)16	18:20	Surface	1	2	26.4	8.14	23.2	6.69	6.94	11.1
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	IS(Mf)16	18:20	Middle	2	1	26.3	8.06	23.3	6.51	7.12	10
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	IS(Mf)16	18:20	Middle	2	2	26.3	8.08	23.3	6.49	7.14	9.3
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	IS(Mf)16	18:20	Bottom	3	1	26.2	7.96	23.4	6.37	7.26	9.4
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	IS(Mf)16	18:20	Bottom	3	2	26.1	7.94	23.5	6.39	7.28	10.9
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	IS(Mf)9	18:41	Surface	1	1	26.4	7.76	23	6.68	6.92	9.7
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	IS(Mf)9	18:41	Surface	1	2	26.4	7.74	23.1	6.66	6.94	11.1
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	IS(Mf)9	18:41	Middle	2	1						
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	IS(Mf)9	18:41	Middle	2	2						
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	IS(Mf)9	18:41	Bottom	3	1	26.2	7.81	23.3	6.49	7.16	11.5
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	IS(Mf)9	18:41	Bottom	3	2	26.2	7.83	23.4	6.51	7.18	9.3
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	CS(Mf)3	19:02	Surface	1	1	26.5	7.88	23	6.76	7.12	9.3
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	CS(Mf)3	19:02	Surface	1	2	26.6	7.9	22.9	6.74	7.14	8.6
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	CS(Mf)3	19:02	Middle	2	1	26.4	8.14	23.1	6.54	7.36	9.6
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	CS(Mf)3	19:02	Middle	2	2	26.3	8.16	23.2	6.56	7.38	9.6
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	CS(Mf)3	19:02	Bottom	3	1	26.3	8.43	23.4	6.42	7.55	10.6
TMCLKL	HY/2012/07	27-10-2015	Mid-Flood	CS(Mf)3	19:02	Bottom	3	2	26.2	8.41	23.5	6.4	7.53	11.3
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	CS(Mf)5	13:44	Surface	1	1	26.6	7.8	22.6	6.7	6.98	10.5
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	CS(Mf)5	13:44	Surface	1	2	26.7	7.84	22.5	6.67	6.9	10.4
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	CS(Mf)5	13:44	Middle	2	1	26.5	7.87	22.9	6.39	7.23	10.8
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	CS(Mf)5	13:44	Middle	2	2	26.4	7.85	22.8	6.36	7.27	9.5
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	CS(Mf)5	13:44	Bottom	3	1	26.4	7.97	23.1	6.3	7.56	12.1
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	CS(Mf)5	13:44	Bottom	3	2	26.3	7.93	23.2	6.32	7.51	11.3
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	SR4a	13:21	Surface	1	1	26.5	7.96	22.8	6.53	7.16	10
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	SR4a	13:21	Surface	1	2	26.6	7.99	22.7	6.51	7.22	9.4
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	SR4a	13:21	Middle	2	1						

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	SR4a	13:21	Middle	2	2						
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	SR4a	13:21	Bottom	3	1	26.3	8.07	22.9	6.33	7.31	8.8
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	SR4a	13:21	Bottom	3	2	26.4	8.03	22.8	6.36	7.25	10.2
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	SR4	13:07	Surface	1	1	26.6	7.81	22.8	6.44	7.18	10.8
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	SR4	13:07	Surface	1	2	26.7	7.84	22.7	6.4	7.11	10.7
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	SR4	13:07	Middle	2	1						
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	SR4	13:07	Middle	2	2						
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	SR4	13:07	Bottom	3	1	26.5	7.96	23	6.26	7.24	10.9
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	SR4	13:07	Bottom	3	2	26.4	7.91	23.1	6.28	7.29	8.7
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	IS8	12:51	Surface	1	1	26.5	7.83	22.7	6.31	7.33	11
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	IS8	12:51	Surface	1	2	26.6	7.88	22.6	6.34	7.38	11.1
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	IS8	12:51	Middle	2	1						
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	IS8	12:51	Middle	2	2						
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	IS8	12:51	Bottom	3	1	26.4	7.97	22.9	6.27	7.4	10.4
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	IS8	12:51	Bottom	3	2	26.5	7.94	22.8	6.24	7.47	11.2
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	IS(Mf)16	12:30	Surface	1	1	26.6	7.91	22.7	6.54	7.14	9.3
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	IS(Mf)16	12:30	Surface	1	2	26.5	7.94	22.6	6.58	7.1	11.4
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	IS(Mf)16	12:30	Middle	2	1	26.4	7.87	22.9	6.43	7.28	10.9
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	IS(Mf)16	12:30	Middle	2	2	26.5	7.84	22.8	6.4	7.22	9.4
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	IS(Mf)16	12:30	Bottom	3	1	26.3	7.98	23.1	6.28	7.41	10.4
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	IS(Mf)16	12:30	Bottom	3	2	26.4	8.03	23	6.26	7.34	11
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	IS(Mf)9	12:14	Surface	1	1	26.6	7.78	22.7	6.52	7.04	10.6
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	IS(Mf)9	12:14	Surface	1	2	26.5	7.76	22.6	6.55	7.14	10.7
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	IS(Mf)9	12:14	Middle	2	1						
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	IS(Mf)9	12:14	Middle	2	2						
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	IS(Mf)9	12:14	Bottom	3	1	26.5	7.86	22.8	6.4	7.23	9.4
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	IS(Mf)9	12:14	Bottom	3	2	26.4	7.83	22.9	6.37	7.27	10.9
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	CS(Mf)3	11:46	Surface	1	1	26.7	7.72	22.6	6.63	7.28	10.9
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	CS(Mf)3	11:46	Surface	1	2	26.6	7.76	22.5	6.67	7.33	9.5
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	CS(Mf)3	11:46	Middle	2	1	26.5	7.86	22.8	6.51	7.39	11.8
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	CS(Mf)3	11:46	Middle	2	2	26.4	7.89	22.9	6.48	7.46	11.2
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	CS(Mf)3	11:46	Bottom	3	1	26.4	7.91	23.1	6.38	7.62	11.4
TMCLKL	HY/2012/07	27-10-2015	Mid-Ebb	CS(Mf)3	11:46	Bottom	3	2	26.3	7.96	23.2	6.35	7.68	9.2

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	CS(Mf)5	8:00	Surface	1	1	26.4	7.76	23.1	6.66	6.91	9
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	CS(Mf)5	8:00	Surface	1	2	26.3	7.78	23.2	6.68	6.93	8.3
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	CS(Mf)5	8:00	Middle	2	1	26.3	7.84	23.3	6.33	7.2	9.4
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	CS(Mf)5	8:00	Middle	2	2	26.2	7.86	23.4	6.31	7.22	8.7
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	CS(Mf)5	8:00	Bottom	3	1	26	8.03	23.5	6.27	7.45	11.2
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	CS(Mf)5	8:00	Bottom	3	2	26.1	8.01	23.4	6.25	7.47	10.5
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	SR4a	8:19	Surface	1	1	26.2	7.84	23.2	6.52	7.09	9.9
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	SR4a	8:19	Surface	1	2	26.3	7.86	23.3	6.54	7.11	10
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	SR4a	8:19	Middle	2	1						
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	SR4a	8:19	Middle	2	2						
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	SR4a	8:19	Bottom	3	1	26.1	8.07	23.4	6.31	7.23	11.6
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	SR4a	8:19	Bottom	3	2	26	8.09	23.3	6.33	7.25	9.4
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	SR4	8:38	Surface	1	1	26.5	7.77	23	6.5	7.06	11.3
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	SR4	8:38	Surface	1	2	26.4	7.79	23.1	6.52	7.08	9.9
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	SR4	8:38	Middle	2	1						
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	SR4	8:38	Middle	2	2						
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	SR4	8:38	Bottom	3	1	26.3	7.93	23.2	6.2	7.19	8.6
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	SR4	8:38	Bottom	3	2	26.2	7.91	23.3	6.22	7.21	10.1
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	IS8	8:57	Surface	1	1	26.4	7.83	23.1	6.38	7.22	10.8
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	IS8	8:57	Surface	1	2	26.3	7.85	23.2	6.4	7.24	11.6
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	IS8	8:57	Middle	2	1						
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	IS8	8:57	Middle	2	2						
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	IS8	8:57	Bottom	3	1	26.2	8.03	23.4	6.23	7.42	10.4
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	IS8	8:57	Bottom	3	2	26.1	8.05	23.3	6.25	7.4	9.6
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	IS(Mf)16	9:16	Surface	1	1	26.3	8.03	23.2	6.58	6.98	8.4
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	IS(Mf)16	9:16	Surface	1	2	26.2	8.05	23.3	6.6	7	9.1
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	IS(Mf)16	9:16	Middle	2	1	26.1	7.97	23.4	6.42	7.18	10.1
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	IS(Mf)16	9:16	Middle	2	2	26.2	7.99	23.3	6.4	7.2	8.6
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	IS(Mf)16	9:16	Bottom	3	1	26.1	7.87	23.5	6.28	7.32	10.2
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	IS(Mf)16	9:16	Bottom	3	2	26	7.85	23.6	6.3	7.34	8.8
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	IS(Mf)9	9:35	Surface	1	1	26.5	7.67	23.1	6.59	6.98	10.5
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	IS(Mf)9	9:35	Surface	1	2	26.4	7.65	23.2	6.57	7	9.8
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	IS(Mf)9	9:35	Middle	2	1						

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	IS(Mf)9	9:35	Middle	2	2						
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	IS(Mf)9	9:35	Bottom	3	1	26.1	7.72	23.4	6.4	7.22	8.7
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	IS(Mf)9	9:35	Bottom	3	2	26	7.74	23.5	6.42	7.24	10.1
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	CS(Mf)3	9:56	Surface	1	1	26.4	7.79	23	6.67	7.18	10.1
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	CS(Mf)3	9:56	Surface	1	2	26.5	7.81	23.1	6.65	7.2	8.6
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	CS(Mf)3	9:56	Middle	2	1	26.3	8.05	23.2	6.45	7.42	11.1
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	CS(Mf)3	9:56	Middle	2	2	26.2	8.07	23.3	6.47	7.44	9.7
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	CS(Mf)3	9:56	Bottom	3	1	26.2	8.34	23.6	6.33	7.61	10.7
TMCLKL	HY/2012/07	29-10-2015	Mid-Flood	CS(Mf)3	9:56	Bottom	3	2	26.1	8.32	23.5	6.31	7.59	11.4
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	CS(Mf)5	14:36	Surface	1	1	26.5	7.79	23.2	6.77	7.07	8.5
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	CS(Mf)5	14:36	Surface	1	2	26.4	7.82	23.3	6.74	7	9.8
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	CS(Mf)5	14:36	Middle	2	1	26.3	7.8	23.5	6.56	7.21	10.1
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	CS(Mf)5	14:36	Middle	2	2	26.3	7.83	23.5	6.51	7.18	10.8
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	CS(Mf)5	14:36	Bottom	3	1	26.2	7.98	23.7	6.33	7.33	9
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	CS(Mf)5	14:36	Bottom	3	2	26.1	8.02	23.7	6.3	7.28	8.7
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	SR4a	14:11	Surface	1	1	26.5	7.79	23.3	6.63	6.95	11.1
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	SR4a	14:11	Surface	1	2	26.5	7.82	23.4	6.59	7.04	9.9
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	SR4a	14:11	Middle	2	1						
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	SR4a	14:11	Middle	2	2						
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	SR4a	14:11	Bottom	3	1	26.4	7.99	23.4	6.42	7.17	11.5
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	SR4a	14:11	Bottom	3	2	26.3	8.03	23.5	6.4	7.25	10.9
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	SR4	13:50	Surface	1	1	26.6	7.82	23.1	6.64	7.12	10.7
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	SR4	13:50	Surface	1	2	26.6	7.85	23.2	6.61	7.19	10.8
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	SR4	13:50	Middle	2	1						
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	SR4	13:50	Middle	2	2						
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	SR4	13:50	Bottom	3	1	26.5	7.89	23.3	6.47	7.28	9.5
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	SR4	13:50	Bottom	3	2	26.4	7.91	23.4	6.44	7.37	8.8
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	IS8	13:30	Surface	1	1	26.6	7.87	23.2	6.59	7.08	9.9
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	IS8	13:30	Surface	1	2	26.6	7.9	23.2	6.56	7.16	10
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	IS8	13:30	Middle	2	1						
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	IS8	13:30	Middle	2	2						
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	IS8	13:30	Bottom	3	1	26.3	7.96	23.4	6.41	7.28	12.7
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	IS8	13:30	Bottom	3	2	26.3	8	23.5	6.37	7.33	11.7

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	IS(Mf)16	13:07	Surface	1	1	26.5	7.98	23.3	6.74	6.78	8.8
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	IS(Mf)16	13:07	Surface	1	2	26.6	8.01	23.4	6.7	6.85	9.6
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	IS(Mf)16	13:07	Middle	2	1	26.5	7.94	23.6	6.58	7.08	9.2
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	IS(Mf)16	13:07	Middle	2	2	26.5	7.97	23.5	6.54	7.14	9.3
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	IS(Mf)16	13:07	Bottom	3	1	26.3	7.89	23.7	6.32	7.26	10.2
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	IS(Mf)16	13:07	Bottom	3	2	26.2	7.91	23.8	6.3	7.34	11
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	IS(Mf)9	12:47	Surface	1	1	26.6	7.69	23.1	6.67	7.04	9.2
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	IS(Mf)9	12:47	Surface	1	2	26.6	7.71	23.1	6.64	6.96	10.4
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	IS(Mf)9	12:47	Middle	2	1						
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	IS(Mf)9	12:47	Middle	2	2						
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	IS(Mf)9	12:47	Bottom	3	1	26.3	7.72	23.4	6.58	7.18	8.6
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	IS(Mf)9	12:47	Bottom	3	2	26.3	7.75	23.5	6.55	7.25	8.9
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	CS(Mf)3	12:23	Surface	1	1	26.6	7.84	23.1	6.78	7.03	9.1
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	CS(Mf)3	12:23	Surface	1	2	26.7	7.88	23.2	6.73	7.12	9.3
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	CS(Mf)3	12:23	Middle	2	1	26.4	8.01	23.3	6.56	7.29	10.9
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	CS(Mf)3	12:23	Middle	2	2	26.3	8.03	23.4	6.53	7.36	9.6
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	CS(Mf)3	12:23	Bottom	3	1	26.2	8.24	23.8	6.39	7.55	9.1
TMCLKL	HY/2012/07	29-10-2015	Mid-Ebb	CS(Mf)3	12:23	Bottom	3	2	26.2	8.27	23.7	6.36	7.64	9.9
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	CS(Mf)5	9:30	Surface	1	1	26.3	7.88	22.5	6.67	7.43	9.7
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	CS(Mf)5	9:30	Surface	1	2	26.3	7.92	22.5	6.63	7.49	9
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	CS(Mf)5	9:30	Middle	2	1	26.3	8.07	22.6	6.49	7.72	12.4
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	CS(Mf)5	9:30	Middle	2	2	26.2	8.03	22.6	6.45	7.67	11.5
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	CS(Mf)5	9:30	Bottom	3	1	26.1	8.09	22.7	6.32	7.99	11.6
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	CS(Mf)5	9:30	Bottom	3	2	26.1	8.11	22.8	6.29	8.04	11.3
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	SR4a	9:57	Surface	1	1	26.3	7.97	22.5	6.54	7.84	11
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	SR4a	9:57	Surface	1	2	26.4	8	22.6	6.51	7.92	11.9
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	SR4a	9:57	Middle	2	1						
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	SR4a	9:57	Middle	2	2						
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	SR4a	9:57	Bottom	3	1	26.3	8.03	22.7	6.44	7.99	11.2
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	SR4a	9:57	Bottom	3	2	26.2	8.05	22.7	6.4	8.06	9.7
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	SR4	10:15	Surface	1	1	26.3	7.9	22.4	6.66	7.03	11.2
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	SR4	10:15	Surface	1	2	26.3	7.93	22.5	6.62	7.1	9.2
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	SR4	10:15	Middle	2	1						

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	SR4	10:15	Middle	2	2						
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	SR4	10:15	Bottom	3	1	26.3	8.07	22.7	6.4	7.48	10.5
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	SR4	10:15	Bottom	3	2	26.2	8.1	22.8	6.36	7.52	10.5
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	IS8	10:35	Surface	1	1	26.3	8.04	22.5	6.57	7.98	11.2
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	IS8	10:35	Surface	1	2	26.4	8.08	22.6	6.54	8.04	11.3
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	IS8	10:35	Middle	2	1						
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	IS8	10:35	Middle	2	2						
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	IS8	10:35	Bottom	3	1	26.2	7.89	22.7	6.32	8.12	11.4
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	IS8	10:35	Bottom	3	2	26.2	7.93	22.8	6.29	8.2	12.3
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	IS(Mf)16	10:55	Surface	1	1	26.4	7.98	22.4	6.44	7.64	9.2
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	IS(Mf)16	10:55	Surface	1	2	26.4	8	22.4	6.48	7.72	10.8
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	IS(Mf)16	10:55	Middle	2	1	26.3	8.09	22.5	6.29	7.86	9.4
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	IS(Mf)16	10:55	Middle	2	2	26.4	8.11	22.5	6.25	7.95	10.3
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	IS(Mf)16	10:55	Bottom	3	1	26.3	8.07	22.8	6.14	8.08	12.9
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	IS(Mf)16	10:55	Bottom	3	2	26.2	8.12	22.8	6.11	8.14	12.2
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	IS(Mf)9	11:18	Surface	1	1	26.4	7.87	22.4	6.67	8.31	12.5
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	IS(Mf)9	11:18	Surface	1	2	26.4	7.84	22.4	6.63	8.39	10.9
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	IS(Mf)9	11:18	Middle	2	1						
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	IS(Mf)9	11:18	Middle	2	2						
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	IS(Mf)9	11:18	Bottom	3	1	26.4	8.04	22.6	6.54	8.97	12.6
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	IS(Mf)9	11:18	Bottom	3	2	26.3	8.07	22.6	6.5	9.04	10.8
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	CS(Mf)3	11:38	Surface	1	1	26.4	8.08	22.5	6.6	8.67	12.1
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	CS(Mf)3	11:38	Surface	1	2	26.3	8.11	22.4	6.57	8.75	12.3
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	CS(Mf)3	11:38	Middle	2	1	26.3	7.98	22.6	6.48	8.98	14.4
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	CS(Mf)3	11:38	Middle	2	2	26.3	7.94	22.7	6.44	9.05	14.9
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	CS(Mf)3	11:38	Bottom	3	1	26.2	7.99	22.9	6.28	9.94	13.9
TMCLKL	HY/2012/07	31-10-2015	Mid-Flood	CS(Mf)3	11:38	Bottom	3	2	26.1	8.02	22.8	6.25	9.85	11.8
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	CS(Mf)5	16:10	Surface	1	1	26.5	7.93	22.5	6.5	7.63	9.9
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	CS(Mf)5	16:10	Surface	1	2	26.6	7.95	22.4	6.48	7.65	10.7
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	CS(Mf)5	16:10	Middle	2	1	26.4	8.12	22.6	6.36	7.88	11
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	CS(Mf)5	16:10	Middle	2	2	26.3	8.14	22.7	6.38	7.9	11.9
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	CS(Mf)5	16:10	Bottom	3	1	26.2	8.06	22.8	6.21	8.16	12.8
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	CS(Mf)5	16:10	Bottom	3	2	26.2	8.08	22.9	6.19	8.14	12.2

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	SR4a	15:35	Surface	1	1	26.5	8.03	22.6	6.36	8.06	11.3
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	SR4a	15:35	Surface	1	2	26.5	8.05	22.7	6.38	8.08	12.9
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	SR4a	15:35	Middle	2	1						
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	SR4a	15:35	Middle	2	2						
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	SR4a	15:35	Bottom	3	1	26.4	8.12	22.8	6.22	8.15	11.4
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	SR4a	15:35	Bottom	3	2	26.3	8.11	22.9	6.2	8.17	12.3
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	SR4	15:03	Surface	1	1	26.5	7.96	22.5	6.5	7.19	10.1
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	SR4	15:03	Surface	1	2	26.4	7.98	22.6	6.48	7.21	10.1
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	SR4	15:03	Middle	2	1						
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	SR4	15:03	Middle	2	2						
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	SR4	15:03	Bottom	3	1	26.3	8.15	22.5	6.26	7.66	9.2
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	SR4	15:03	Bottom	3	2	26.2	8.17	22.8	6.24	7.68	10.8
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	IS8	14:41	Surface	1	1	26.4	8.16	22.6	6.36	8.12	13
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	IS8	14:41	Surface	1	2	26.4	8.18	22.7	6.38	8.1	11.3
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	IS8	14:41	Middle	2	1						
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	IS8	14:41	Middle	2	2						
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	IS8	14:41	Bottom	3	1	26.2	7.94	22.8	6.15	8.37	12.6
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	IS8	14:41	Bottom	3	2	26.1	7.92	22.9	6.13	8.39	11.7
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	IS(Mf)16	14:39	Surface	1	1	26.6	7.93	22.4	6.27	7.92	10.3
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	IS(Mf)16	14:39	Surface	1	2	26.5	7.91	22.5	6.25	7.94	10.3
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	IS(Mf)16	14:39	Middle	2	1	26.4	8.16	22.6	6.18	8.11	10.5
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	IS(Mf)16	14:39	Middle	2	2	26.3	8.14	22.7	6.16	8.13	12.2
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	IS(Mf)16	14:39	Bottom	3	1	26.2	8	22.9	6.04	8.36	10.9
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	IS(Mf)16	14:39	Bottom	3	2	26.2	8.02	23	6.02	8.38	10.1
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	IS(Mf)9	14:18	Surface	1	1	26.6	7.91	22.5	6.56	8.56	12.8
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	IS(Mf)9	14:18	Surface	1	2	26.5	7.93	22.6	6.58	8.58	12
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	IS(Mf)9	14:18	Middle	2	1						
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	IS(Mf)9	14:18	Middle	2	2						
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	IS(Mf)9	14:18	Bottom	3	1	26.3	8.16	22.7	6.41	9.12	11.9
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	IS(Mf)9	14:18	Bottom	3	2	26.2	8.14	22.8	6.43	9.14	12.8
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	CS(Mf)3	13:56	Surface	1	1	26.5	8.14	22.6	6.42	9.04	11.8
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	CS(Mf)3	13:56	Surface	1	2	26.4	8.16	22.5	6.4	9.06	11.8
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	CS(Mf)3	13:56	Middle	2	1	26.3	7.92	22.7	6.3	9.17	11

Project	Works	Date (yyyy-mm-dd)	Tide	Stat	Start Time	Level	Lev_Cod	Replicate	Temp_v	pH_v	Sal_v	DO_v	Turb_v	SS_v
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	CS(Mf)3	13:56	Middle	2	2	26.3	7.94	22.8	6.28	9.19	12.9
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	CS(Mf)3	13:56	Bottom	3	1	26.2	8	22.9	6.17	10.4	13.5
TMCLKL	HY/2012/07	31-10-2015	Mid-Ebb	CS(Mf)3	13:56	Bottom	3	2	26.1	8.02	23	6.15	10.2	12.2





Figure J1 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-ebb tide between 1 July and 31 October 2015 at CS(Mf)3 and CS(Mf)5.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J2 Impact Monitoring – Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-ebb tide between 1 July and 31 October 2015 at IS(Mf)16 and IS(Mf)9.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J3 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-ebb tide between 1 July and 31 October 2015 at IS8 and SR4.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and

**Environmental
Resources
Management**






Figure J4 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-ebb tide between 1 July and 31 October 2015 at SR4a.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J5 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-flood tide between 1 July and 31 October 2015 at CS(Mf)3 and CS(Mf)5.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J6 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-flood tide between 1 July and 31 October 2015 at IS(Mf)16 and IS(Mf)9.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J7 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-flood tide between 1 July and 31 October 2015 at IS8 and SR4.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**






Figure J8 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in surface waters during mid-flood tide between 1 July and 31 October 2015 at SR4a.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J9 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in mid-depth waters during mid-ebb tide between 1 July and 31 October 2015 at CS(Mf)3 and CS(Mf)5.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**






Figure J10 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in mid-depth waters during mid-ebb tide between 1 July and 31 October 2015 at IS(Mf)16.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J11 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in mid-depth waters during mid-flood tide between 1 July and 31 October 2015 at CS(Mf)3 and CS(Mf)5.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**






Figure J12 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in mid-depth waters during mid-flood tide between 1 July and 31 October 2015 at IS(Mf)16.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J13 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-ebb tide between 1 July and 31 October 2015 at CS(Mf)3 and CS(Mf)5.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J14 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-ebb tide between 1 July and 31 October 2015 at IS(Mf)16 and IS(Mf)9.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J15 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-ebb tide between 1 July and 31 October 2015 at IS8 and SR4.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**






Figure J16 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-ebb tide between 1 July and 31 October 2015 at SR4a.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J17 Impact Monitoring – Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-flood tide between 1 July and 31 October 2015 at CS(Mf)3 and CS(Mf)5.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J18 Impact Monitoring – Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-flood tide between 1 July and 31 October 2015 at IS(Mf)16 and IS(Mf)9.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J19 Impact Monitoring – Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-flood tide between 1 July and 31 October 2015 at IS8 and SR4.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J20 Impact Monitoring - Mean Level of Dissolved Oxygen (mg/L) in bottom waters during mid-flood tide between 1 July and 31 October 2015 at SR4a.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J21 Impact Monitoring – Mean Level of depth-averaged Turbidity (NTU) during mid-ebb tide between 1 July and 31 October 2015 at CS(Mf)3 and CS(Mf)5.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J22 Impact Monitoring – Mean Level of depth-averaged Turbidity (NTU) during mid-ebb tide between 1 July and 31 October 2015 at IS(Mf)16 and IS(Mf)9.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J23 Impact Monitoring - Mean Level of depth-averaged Turbidity (NTU) during mid-ebb tide between 1 July and 31 October 2015 at IS8 and SR4.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**






Figure J24 Impact Monitoring - Mean Level of depth-averaged Turbidity (NTU) during mid-ebb tide between 1 July and 31 October 2015 at SR4a.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J25 Impact Monitoring – Mean Level of depth-averaged Turbidity (NTU) during mid-flood tide between 1 July and 31 October 2015 at CS(Mf)3 and CS(MF)5.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J26 Impact Monitoring - Mean Level of depth-averaged Turbidity (NTU) during mid-flood tide between 1 July and 31 October 2015 at IS(Mf)16 and IS(Mf)9.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**








Figure J27 Impact Monitoring – Mean Level of depth-averaged Turbidity (NTU) during mid-flood tide between 1 July and 31 October 2015 at IS8 and SR4.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**






Figure J28 Impact Monitoring - Mean Level of depth-averaged Turbidity (NTU) during mid-flood tide between 1 July and 31 October 2015 at SR4a.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J29 Impact Monitoring – Mean depth-averaged level of Suspended Solids (mg/L) during mid-ebb tide between 1 July and 31 October 2015 at CS(Mf)3 and CS(Mf)5.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J30 Impact Monitoring – Mean depth-averaged level of Suspended Solids (mg/L) during mid-ebb tide between 1 July and 31 October 2015 at IS(Mf)16 and IS(Mf)9.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J31 Impact Monitoring – Mean depth-averaged level of Suspended Solids (mg/L) during mid-ebb tide between 1 July and 31 October 2015 at IS8 and SR4.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment) The SS results higher than Action / Limit Levels were not considered as exceedances as the results were not higher than 120% of upstream control station.

**Environmental
Resources
Management**






Figure J32 Impact Monitoring - Mean depth-averaged level of Suspended Solids (mg/L) during mid-ebb tide between 1 July and 31 October 2015 at SR4a.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J33 Impact Monitoring – Mean depth-averaged level of Suspended Solids (mg/L) during mid-flood tide between 1 July and 31 October 2015 at CS(Mf)3 and CS(Mf)5.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**







Figure J34 Impact Monitoring – Mean depth-averaged level of Suspended Solids (mg/L) during mid-flood tide between 1 July and 31 October 2015 at IS(Mf)16 and IS(Mf)9.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

Environmental Resources Management







Figure J35 Impact Monitoring – Mean depth-averaged level of Suspended Solids (mg/L) during mid-flood tide between 1 July and 31 October 2015 at IS8 and SR4.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**






Figure J36 Impact Monitoring - Mean depth-averaged level of Suspended Solids (mg/L) during mid-flood tide between 1 July and 31 October 2015 at SR4a.

WQMs were cancelled on 9 July and 3 October 2015 due to adverse weather. (Weather condition varied between sunny to rainy within the reporting period. Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pile cap installation; Pier construction; Launching gantry assembly and; Installation of deck segment and pier head segment)

**Environmental
Resources
Management**



Appendix K

Impact Dolphin Monitoring Survey Results




Figure 1. Transect Line Layout in Northwest and Northeast Lantau Survey Areas




Figure 2. Survey Route on October 6th, 2015 (from HKLR03 project)




Figure 3. Survey Route on October 13th, 2015 (from HKLR03 project)




Figure 4. Survey Route on October 19th, 2015 (from HKLR03 project)




Figure 5. Survey Route on October 26th, 2015 (from HKLR03 project)




Figure 6. Distribution of Chinese White Dolphin Sightings during October 2015 HKLR03 Monitoring Surveys

Appendix I. HKLR03 Survey Effort Database (October 2015)

(Abbreviations: BEAU = Beaufort Sea State; P = Primary Line Effort; S = Secondary Line Effort)

DATE	AREA	BEAU	EFFORT	SEASON	VESSEL	TYPE	P/S
6-Oct-15	NW LANTAU	2	10.62	AUTUMN	STANDARD31516	HKLR	P
6-Oct-15	NW LANTAU	3	18.78	AUTUMN	STANDARD31516	HKLR	P
6-Oct-15	NW LANTAU	2	0.59	AUTUMN	STANDARD31516	HKLR	S
6-Oct-15	NW LANTAU	3	7.02	AUTUMN	STANDARD31516	HKLR	S
6-Oct-15	NE LANTAU	2	20.01	AUTUMN	STANDARD31516	HKLR	P
6-Oct-15	NE LANTAU	3	10.79	AUTUMN	STANDARD31516	HKLR	S
13-Oct-15	NW LANTAU	2	23.12	AUTUMN	STANDARD31516	HKLR	P
13-Oct-15	NW LANTAU	3	15.72	AUTUMN	STANDARD31516	HKLR	P
13-Oct-15	NW LANTAU	2	8.61	AUTUMN	STANDARD31516	HKLR	S
13-Oct-15	NW LANTAU	3	4.20	AUTUMN	STANDARD31516	HKLR	S
13-Oct-15	NE LANTAU	2	7.15	AUTUMN	STANDARD31516	HKLR	P
13-Oct-15	NE LANTAU	3	9.80	AUTUMN	STANDARD31516	HKLR	P
13-Oct-15	NE LANTAU	2	4.56	AUTUMN	STANDARD31516	HKLR	S
13-Oct-15	NE LANTAU	3	5.59	AUTUMN	STANDARD31516	HKLR	S
19-Oct-15	NE LANTAU	2	14.52	AUTUMN	STANDARD31516	HKLR	P
19-Oct-15	NE LANTAU	3	2.90	AUTUMN	STANDARD31516	HKLR	P
19-Oct-15	NE LANTAU	1	2.10	AUTUMN	STANDARD31516	HKLR	S
19-Oct-15	NE LANTAU	2	7.68	AUTUMN	STANDARD31516	HKLR	S
19-Oct-15	NW LANTAU	2	14.07	AUTUMN	STANDARD31516	HKLR	P
19-Oct-15	NW LANTAU	3	27.17	AUTUMN	STANDARD31516	HKLR	P
19-Oct-15	NW LANTAU	2	6.61	AUTUMN	STANDARD31516	HKLR	S
19-Oct-15	NW LANTAU	3	6.25	AUTUMN	STANDARD31516	HKLR	S
26-Oct-15	NE LANTAU	2	10.41	AUTUMN	STANDARD31516	HKLR	P
26-Oct-15	NE LANTAU	3	10.00	AUTUMN	STANDARD31516	HKLR	P
26-Oct-15	NE LANTAU	2	8.99	AUTUMN	STANDARD31516	HKLR	S
26-Oct-15	NE LANTAU	3	1.60	AUTUMN	STANDARD31516	HKLR	S
26-Oct-15	NW LANTAU	2	1.22	AUTUMN	STANDARD31516	HKLR	P
26-Oct-15	NW LANTAU	3	30.67	AUTUMN	STANDARD31516	HKLR	P
26-Oct-15	NW LANTAU	2	0.10	AUTUMN	STANDARD31516	HKLR	S
26-Oct-15	NW LANTAU	3	7.51	AUTUMN	STANDARD31516	HKLR	S

Appendix II. HKLR03 Chinese White Dolphin Sighting Database (October 2015)

(Abbreviations: STG# = Sighting Number; HRD SZ = Dolphin Herd Size; BEAU = Beaufort Sea State; PSD = Perpendicular Distance; BOAT ASSOC. = Fishing Boat Association; P/S: Sighting Made on Primary/Secondary Line)

DATE	STG #	TIME	HRD SZ	AREA	BEAU	PSD	EFFORT	TYPE	NORTHING	EASTING	SEASON	BOAT ASSOC.	P/S
06-Oct-15	1	1113	2	NW LANTAU	2	72	ON	HKLR	827029	805334	AUTUMN	NONE	P
13-Oct-15	1	1025	2	NW LANTAU	3	195	ON	HKLR	817031	804665	AUTUMN	NONE	P
13-Oct-15	2	1036	3	NW LANTAU	3	102	ON	HKLR	817020	804675	AUTUMN	NONE	P
13-Oct-15	3	1123	10	NW LANTAU	2	745	ON	HKLR	825923	804673	AUTUMN	NONE	P
19-Oct-15	1	1407	2	NW LANTAU	3	14	ON	HKLR	826473	806476	AUTUMN	NONE	P
26-Oct-15	1	1326	6	NW LANTAU	3	73	ON	HKLR	823681	807511	AUTUMN	NONE	P
26-Oct-15	2	1444	2	NW LANTAU	2	107	ON	HKLR	827007	805303	AUTUMN	NONE	S

Appendix III. Individual dolphins identified during HKLR03 monitoring surveys in October 2015

ID#	DATE	STG#	AREA
CH34	19/10/15	1	NW LANTAU
NL33	13/10/15	1	NW LANTAU
	26/10/15	1	NW LANTAU
NL104	13/10/15	3	NW LANTAU
NL202	13/10/15	3	NW LANTAU
	26/10/15	2	NW LANTAU
NL210	13/10/15	3	NW LANTAU
NL214	13/10/15	3	NW LANTAU
NL220	19/10/15	1	NW LANTAU
	26/10/15	1	NW LANTAU
NL261	26/10/15	1	NW LANTAU
NL272	26/10/15	1	NW LANTAU
NL284	13/10/15	3	NW LANTAU
	26/10/15	1	NW LANTAU
NL286	06/10/15	1	NW LANTAU
	13/10/15	3	NW LANTAU
	26/10/15	2	NW LANTAU
SL47	13/10/15	2	NW LANTAU
WL79	13/10/15	3	NW LANTAU
WL241	13/10/15	2	NW LANTAU
WL243	13/10/15	2	NW LANTAU

NL286_20151006_1



NL33_20151013_1



SL47_20151013_2



WL241_20151013_2



WL243_20151013_2



NL104_20151013_3



NL202_20151013_3



NL210_20151013_3



NL214_20151013_3



Appendix IV. Photographs of Identified Individual Dolphins in October 2015 (HKLR03)

NL284_20151013_3



NL286_20151013_3



WL79_20151013_3



CH34_20151019_1



NL220_20151019_1



NL33_20151026_1



NL220_20151026_1



NL261_20151026_1



NL272_20151026_1





Appendix IV. (cont'd)

Appendix L

Event Action Plan

Appendix L1 Event/ Action Plan for Air Quality

EVENT	ET ⁽¹⁾	ACTION		
		IEC ⁽¹⁾	SOR ⁽¹⁾	Contractor
Action Level				
1. Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify the source. 2. Inform the IEC and the SOR. 3. Repeat measurement to confirm finding. 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET. 2. Check Contractor's working method. 	<ol style="list-style-type: none"> 1. Notify Contractor. 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice 2. Amend working methods if appropriate
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Identify the source. 2. Inform the IEC and the SOR. 3. Repeat measurements to confirm findings. 4. Increase monitoring frequency to daily. 5. Discuss with the IEC and the Contractor on remedial actions required. 6. If exceedance continues, arrange meeting with the IEC and the SOR. 7. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET. 2. Check the Contractor's working method. 3. Discuss with the ET and the Contractor on possible remedial measures. 4. Advise the SOR on the effectiveness of the proposed remedial measures. 5. Supervisor implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Submit proposals for remedial actions to IEC within 3 working days of notification 2. Implement the agreed proposals 3. Amend proposal if appropriate

EVENT	ET ⁽¹⁾	ACTION		
		IEC ⁽¹⁾	SOR ⁽¹⁾	Contractor
Limit Level				
1. Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify the source. 2. Inform the SOR and the DEP. 3. Repeat measurement to confirm finding. 4. Increase monitoring frequency to daily. 5. Assess effectiveness of Contractor's remedial actions and keep the IEC, the DEP and the SOR informed of the results. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET. 2. Check Contractor's working method. 3. Discuss with the ET and the Contractor on possible remedial measures. 4. Advise the SOR on the effectiveness of the proposed remedial measures. 5. Supervisor implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to IEC within 3 working days of notification 3. Implement the agreed proposals 4. Amend proposal if appropriate
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Notify the IEC, the SOR, the DEP and the Contractor. 2. Identify the source. 3. Repeat measurements to confirm findings. 4. Increase monitoring frequency to daily. 5. Carry out analysis of the Contractor's working procedures to determine possible mitigation to be implemented. 6. Arrange meeting with the IEC and the SOR to discuss the remedial actions to be taken. 7. Assess effectiveness of the Contractor's remedial actions 	<ol style="list-style-type: none"> 1. Discuss amongst the SOR, ET and the Contractor on the potential remedial actions. 2. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise the SOR accordingly. 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented. 4. Ensure remedial measures are properly implemented. 5. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance. 2. Submit proposals for remedial actions to IEC within 3 working days of notification. 3. Implement the agreed proposals. 4. Resubmit proposals if problem still not under control. 5. Stop the relevant activity of works as determined by the SOR until the exceedance is abated.

and keep the IEC, the DEP and
the SOR informed of the results.

8. If the exceedance stops, cease
additional monitoring.

Appendix L2 Event/ Action Plan for Construction Noise

ACTION					
EVENT	ET	IEC	SOR	Contractor	
Action Level	<ol style="list-style-type: none"> 1. Notify the IEC and the Contractor. 2. Carry out investigation. 3. Report the results of investigation to the IEC and the Contractor. 4. Discuss with the Contractor and formulate remedial measures. 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET. 2. Review the proposed remedial measures by the Contractor and advise the SOR accordingly. 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analysed noise problem. 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC 2. Implement noise mitigation proposals 	
Limit Level	<ol style="list-style-type: none"> 1. Notify the IEC, the SOR, the DEP and the Contractor. 2. Identify the source. 3. Repeat measurement to confirm findings. 4. Increase monitoring frequency. 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. 6. Inform the IEC, the SOR and the DEP the causes & actions taken for the exceedances. 7. Assess effectiveness of the Contractor's remedial actions and keep the IEC, the DEP and the SOR informed of the results. 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst the SOR, the ET and the Contractor on the potential remedial actions. 2. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise the SOR accordingly. 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analysed noise problem. 4. Ensure remedial measures are properly implemented. 5. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to IEC within 3 working days of notification 3. Implement the agreed proposals 4. Resubmit proposals if problem still not under control 5. Stop the relevant activity of works as determined by the SOR until the exceedance is abated. 	

Appendix L3 *Event/ Action Plan for Water Quality*

Event	ET Leader	IEC	SOR	Contractor
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> Repeat in situ measurement on next day of exceedance to confirm findings; Identify source(s) of impact; Inform IEC, contractor and SOR; Check monitoring data, all plant, equipment and Contractor's working methods. 	<ol style="list-style-type: none"> Check monitoring data submitted by ET and Contractor's working methods. 	<ol style="list-style-type: none"> Confirm receipt of notification of non-compliance in writing; Notify Contractor. 	<ol style="list-style-type: none"> Inform the SOR and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Amend working methods if appropriate.
Action level being exceeded by two or more consecutive sampling days	<ol style="list-style-type: none"> Repeat measurement on next day of exceedance to confirm findings; Identify source(s) of impact; Inform IEC, contractor, SOR and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, SOR and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Action level; 	<ol style="list-style-type: none"> Check monitoring data submitted by ET and Contractor's working method; Discuss with ET and Contractor on possible remedial actions; Review the proposed mitigation measures submitted by Contractor and advise the SOR accordingly; Supervise the implementation of mitigation measures. 	<ol style="list-style-type: none"> Discuss with IEC on the proposed mitigation measures; Ensure mitigation measures are properly implemented; Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> Inform the Supervising Officer and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment and consider changes of working methods; Submit proposal of additional mitigation measures to SOR within 3 working days of notification and discuss with ET, IEC and SOR; Implement the agreed mitigation measures.
Limit level being exceeded by one sampling day	<ol style="list-style-type: none"> Repeat measurement on next day of exceedance to confirm findings; 	<ol style="list-style-type: none"> Check monitoring data submitted by ET and Contractor's working method; 	<ol style="list-style-type: none"> Confirm receipt of notification of failure in writing; 	<ol style="list-style-type: none"> Inform the SOR and confirm notification of the non-compliance in writing;

Event	ET Leader	IEC	SOR	Contractor
	2. Identify source(s) of impact;		2. Discuss with IEC, ET and Contractor on the proposed mitigation measures;	2. Rectify unacceptable practice;
	3. Inform IEC, contractor, SOR and EPD;	2. Discuss with ET and Contractor on possible remedial actions;		3. Check all plant and equipment and consider changes of working methods;
	4. Check monitoring data, all plant, equipment and Contractor's working methods;	3. Review the proposed mitigation measures submitted by Contractor and advise the SOR accordingly.	3. Request Contractor to review the working methods.	4. Submit proposal of mitigation measures to SOR within 3 working days of notification and discuss with ET, IEC and SOR.
	5. Discuss mitigation measures with IEC, SOR and Contractor;			
Limit level being exceeded by two or more consecutive sampling days	1. Repeat measurement on next day of exceedance to confirm findings;	1. Check monitoring data submitted by ET and Contractor's working method;	1. Discuss with IEC, ET and Contractor on the proposed mitigation measures;	1. Take immediate action to avoid further exceedance;
	2. Identify source(s) of impact;			2. Submit proposal of mitigation measures to SOR within 3 working days of notification and discuss with ET, IEC and SOR;
	3. Inform IEC, contractor, SOR and EPD;	2. Discuss with ET and Contractor on possible remedial actions;	2. Request Contractor to critically review the working methods;	3. Implement the agreed mitigation measures;
	4. Check monitoring data, all plant, equipment and Contractor's working methods;	3. Review the Contractor's mitigation measures whenever necessary to assure their effectiveness and advise the SOR accordingly;	3. Make agreement on the mitigation measures to be implemented;	4. Resubmit proposals of mitigation measures if problem still not under control;
	5. Discuss mitigation measures with IEC, SOR and Contractor;		4. Ensure mitigation measures are properly implemented;	
	6. Ensure mitigation measures are implemented;	4. Supervise the implementation of mitigation measures.	6. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit level.	5. As directed by the Supervising Officer, to slow down or to stop all or part of the construction activities until no exceedance of Limit level.
	7. Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days;			

Appendix L4 Implementation of Event-Action Plan for Dolphin Monitoring

Event	ET Leader	IEC	SOR	Contractor
Action Level	<ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, SOR and Contractor; 5. Check monitoring data. 6. Review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring results and findings with the ET and the Contractor. 	<ol style="list-style-type: none"> 1. Discuss monitoring with the IEC and any other measures proposed by the ET; 2. If SOR is satisfied with the proposal of any other measures, SOR to signify the agreement in writing on the measures to be implemented. 	<ol style="list-style-type: none"> 1. Inform the SOR and confirm notification of the non-compliance in writing; 2. Discuss with the ET and the IEC and propose measures to the IEC and the SOR; 3. Implement the agreed measures.

Event	ET Leader	IEC	SOR	Contractor
Limit Level	<ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, ER/SOR and Contractor of findings; 5. Check monitoring data; 6. Repeat review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary; 7. If ET proves that the source of impact is caused by any of the construction activity by the works contract, ET to arrange a meeting to discuss with IEC, ER/SOR and Contractor the necessity of additional dolphin monitoring and/or any other potential mitigation measures (e.g., consider to modify the perimeter silt curtain or consider to control/temporarily stop relevant construction activity etc.) and submit to IEC a proposal of additional dolphin monitoring and/or mitigation measures where necessary. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring results and findings with the ET and the Contractor; 3. Attend the meeting to discuss with ET, ER/SOR and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures; 4. Review proposals for additional monitoring and any other mitigation measures submitted by ET and Contractor and advise ER/SOR of the results and findings accordingly; 5. Supervise / Audit the implementation of additional monitoring and/or any other mitigation measures and advise ER/SOR the results and findings accordingly. 	<ol style="list-style-type: none"> 1. Attend the meeting to discuss with ET, IEC and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures; 2. If ER/SOR is satisfied with the proposals for additional dolphin monitoring and/or any other mitigation measures submitted by ET and Contractor and verified by IEC, ER/SOR to signify the agreement in writing on such proposals and any other mitigation measures; 3. Supervise the implementation of additional monitoring and/or any other mitigation measures. 	<ol style="list-style-type: none"> 1. Inform the ER/SOR and confirm notification of the non-compliance in writing; 2. Attend the meeting to discuss with ET, IEC and ER/SOR the necessity of additional dolphin monitoring and any other potential mitigation measures; 3. Jointly submit with ET to IEC a proposal of additional dolphin monitoring and/or any other mitigation measures when necessary; 4. Implement the agreed additional dolphin monitoring and/or any other mitigation measures.

Appendix L5 Event and Action Plan on Dolphin Acoustic Behaviour

EVENT	ACTION			
	ET Leader	IEC	SO	Contractor
<u>Action Level</u>				
With the numerical values presented in <i>Table 5.7 of Baseline Monitoring Report</i> , when any of the response variable for dolphin acoustic behaviour recorded in the construction phase monitoring is 20% lower or higher than that recorded in the baseline monitoring (see <i>Table 5.8 of Baseline Monitoring Report</i>), or when there is a difference of 20% in dolphin acoustic signal detection at nighttime period at Site C1 only, the action level should be triggered	<ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data to ascertain if differences are as a result of natural variation or seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, SO and Contractor; 5. Check monitoring data; 6. Carry out audit to ensure all dolphin protective measures are implemented fully and additional measures be proposed if necessary 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring with the ET and the Contractor; 	<ol style="list-style-type: none"> 1. Discuss with the IEC the repeat monitoring and any other measures proposed by the ET; 2. Make agreement on measures to be implemented. 	<ol style="list-style-type: none"> 1. Inform the SO and confirm notification of the non-compliance in writing; 2. Discuss with the ET and the IEC and propose measures to the IEC and the SO; 3. Implement the agreed measures.

EVENT	ACTION			
	ET Leader	IEC	SO	Contractor
<p><u>Limit Level</u></p> <p>With the numerical values presented in Table 5.7 of <i>Baseline Monitoring Report</i>, when any of the response variable for dolphin acoustic behaviour recorded in the construction phase monitoring is 40% lower or higher than that recorded in the baseline monitoring (see Table 5.8 of <i>Baseline Monitoring Report</i>), or when there is a difference of 40% in dolphin acoustic signal detection at nighttime at Site C1 only, the limit level should be triggered</p>	<ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data to ascertain if differences are as a result of natural variation or seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, SO and Contractor; 5. Check monitoring data; 6. Carry out audit to ensure all dolphin protective measures are implemented fully and additional measures be proposed if necessary 7. Discuss additional dolphin monitoring and any other potential mitigation measures (eg consider to temporarily stop relevant portion of construction activity) with the IEC and Contractor. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring with the ET and the Contractor; 3. Review proposals for additional monitoring and any other measures submitted by the Contractor and advise ER accordingly. 	<ol style="list-style-type: none"> 1. Discuss with the IEC the repeat monitoring and any other measures proposed by the ET; 2. Make agreement on measures to be implemented. 	<ol style="list-style-type: none"> 1. Inform the SO and confirm notification of the non-compliance in writing; 2. Discuss with the ET and the IEC and propose measures to the IEC and the SO; 3. Implement the agreed measures.

Abbreviations: ET – Environmental Team, IEC – Independent Environmental Checker, SO – Supervising Office, DEP – Director of Environmental Protection

Appendix M

Monthly Summary of Waste Flow Table

Contract No. : HY/2012/07

Tuen Mun Chek Lap Kok Link – Southern Connection Viaduct Section

Monthly Summary Waste Flow Table for 2015 (Year)

Month/Material	Actual Quantities of Inert C&D Materials Generation						Actual Quantities of C&D wastes Generation						Actual Quantities of Recyclables Generation			
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fills	Imported Fill	Marine Sediment, Cat. L	Marine Sediment, Cat. Mp	Marine Sediment, Cat. Mf	Marine Sediment, Cat. H	Chemical Waste	General Refuse	Metals	Felled trees	Paper/ cardboard packaging	Plastics
Unit	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000Kg)	('000Kg)	('000Kg)	('000Kg)	('000Kg)	('000Kg)
Jan	13.578	0.081	0.990	-	12.474	0.115	0.178	0.229	0.258	-	-	132.170	-	61.380	0.091	-
Feb	6.233	0.148	0.461	-	5.759	0.014	0.801	0.110	0.223	-	0.400	141.020	-	73.690	0.112	-
Mar	10.149	0.220	0.473	-	9.600	0.077	0.618	0.073	0.149	-	-	120.940	-	9.140	0.203	-
Apr	9.986	0.410	2.261	-	7.694	0.032	-	-	-	-	-	133.630	-	2.740	0.105	-
May	8.753	0.177	0.662	-	8.091	-	0.550	-	-	-	-	107.920	-	13.070	0.042	-
Jun	8.517	0.132	1.351	-	7.166	-	0.324	0.118	0.169	-	0.017	89.930	-	2.000	0.119	-
SUB-TOTAL	57.217	1.168	6.197	-	50.782	0.238	2.471	0.530	0.799	-	0.417	725.610	-	162.020	0.672	-
Jul	3.391	0.137	0.992	-	2.322	0.078	-	-	-	-	1.400	111.570	-	-	0.105	-
Aug	1.370	0.203	0.105	-	1.265	-	-	-	-	-	1.200	87.760	-	-	0.133	-
Sep	4.148	0.160	0.623	-	3.525	-	-	-	-	-	0.600	66.680	-	-	0.105	-
Oct	2.250	0.313	0.615	-	1.635	-	-	-	-	-	-	102.080	-	-	0.084	-
Nov	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Dec	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
TOTAL	68.375	1.982	8.531	-	59.528	0.316	2.471	0.530	0.799	-	3.617	1,093.700	-	162.020	1.099	-

Notes :

1 - The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2 - Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

3 - Broken concrete for recycling into aggregates.

4 - Assumed 5 kg per damaged water-filled barrier.

5 - Disposed as Public Fills includes Hard Rock and Large Broken Concrete.

Appendix N

Cumulative Statistics on
Exceedances, Complaints,
Notifications of Summons
and Successful Prosecutions

Appendix N1 Cumulative Statistics on Exceedances

		Total No. recorded in this reporting month	Total No. recorded since project commencement
1-Hr TSP	Action	0	0
	Limit	0	0
24-Hr TSP	Action	0	2
	Limit	0	0
Noise	Action	0	0
	Limit	0	0
Water Quality	Action	0	2
	Limit	0	0
Impact Dolphin Monitoring	Action	0	7
	Limit	0	3

Appendix N2 Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Reporting Period	Cumulative Statistics		
	Complaints	Notifications of Summons	Successful Prosecutions
This Reporting Month (October 2015)	1	0	0
Total No. received since project commencement	4	0	0

ENVIRONMENTAL COMPLAINT/ ENQUIRY FORM

Complaint/ Enquiry Received*

Date: 8 October 2015
Time: Undisclosed
From: Environmental Protection Department (EPD)
Via: Email

Complainant/ Enquirer*:

Name: Mui Wo Rural Committee
Tel: 29848473
Address: 45 Mui Wo Rural Committee Road, Mui Wo, Lantau Island, Hong Kong
Media: ~~Dust~~ Noise ~~Water Quality~~ ~~Other~~

Description: A letter dated 5 October 2015 from Mui Wo Rural Committee (the Committee) was forwarded from EPD on 8 October 2015. Pak Mong Village representatives complained the potential disturbance from night-time works of this Contract between 31 August 2015 and 26 February 2016 through the Committee.

Investigation Report & Response

The Construction Noise Permit (CNP) for night-time works (CNP no. GW-RS0911-15) and night-time working record were reviewed immediately upon receiving the complaint. With reference to the night-time working records provided by the Contractor, night-time works were carried out for 12 times from 31 August 2015 to 5 October 2015 under the condition of the aforementioned CNP. In these events of night-time works, PMEs within the project works boundary were operated in accordance with the conditions stipulated in the CNP. Based on the above, the night-time works are considered complying with the corresponding requirements stated in the CNP and thus no unacceptable noise nuisance is anticipated.

The Contractor replied the Committee to explain the reasons and situations of night-time works on 20 October 2015 (*Annex A*).

Night-time works were carried out at Pier B9 during night-time between 28 and 29 October 2015. A joint inspection among the representatives from EPD, HyD, SOR, Contractor and ET was held at the same night (From 12am to 3am of 29 October 2015) to investigate the potential noise nuisance. A location in the proximity of Pier B9 at Pak Mong Village (the identified noise sensitive receiver nearby Pier B9) was visited, where was considered having the least obstruction between Pier B9 and Pak Mong Village (*Annex B*). Lifting works was undertaken at Pier B9 in the course of inspection. Only slight noise was emitted from hammering, communication between workmen and tools handling, and these works were carried out in compliance with the conditions stated in the CNP. During the inspection, aircraft and road traffic were found to be the major source of noise nuisance during inspection.

Overall, the lifting works and corresponding construction activities were undertaken in compliance with conditions of CNP. Intermittent noise nuisance was associated by aircraft and road traffic.

Mitigation Measures and Follow-Up Actions Recommended to Contractor

The Contractor is reminded to strictly follow CNP conditions when undertaking night-time works. Upon joint site inspection for night-time works, the Contractor is recommended to provide training to the workmen to minimize noise emission from night-time works. The workmen are reminded to:

- Avoid shouting during communication;
- Handle tools carefully to minimize noise.

Date of File Closed : 11 November 2015

Approved and Filed by:

A handwritten signature in black ink, appearing to be 'Jovy Tam', written in a cursive style.

(Jovy Tam, ET Leader)

Date: 11 November 2015

Annex A

Reply letter from the
Contractor to complainant



Gammon Construction Limited
28/F Devon House
TaiKoo Place 979 King's Road
Hong Kong

金門建築有限公司
香港英皇道979號太古坊
德宏大廈廿八樓

Tel 電話 (852) 2516 8823
Fax 傳真 (852) 2516 6260
www.gammonconstruction.com

信函檔案: J3518/302.4/D06257
來函檔案: MWRC/2PM/2015/0008

2015年10月20日

梅窩鄉事委員會
香港大嶼山
梅窩鄉事會路45號

(郵寄及傳真：2984 9089)

致 主席 黃文漢 先生
副主席 鄒長福 先生
副主席 李國強 先生

敬啟者：

合約編號: HY/2012/07
屯門至赤鱗角連接路-南面連接路高架道路段
回覆：反對晚上工程

本月5日來函收悉，信中提出反對晚上工程影響白芒村村民。我司現回覆如下：

上述項目工程主要都是在日間進行，但如工程可能會影響機場鐵路，北大嶼山公路及翔東路的往來交通及安全，香港鐵路有限公司和交通管理聯絡小組在考慮到公眾的安全及對交通往來的影響，此部份工程祇批准在夜間鐵路停駛及道路交通低流量期間進行。

儘管如此，香港法例已有嚴謹管限制時間內（包括夜間和假日）的建築噪音要求。為配合夜間工程及在環保署發出的建築噪音許可證的規範下，我司已使用最少機械，希望對附近民居的滋擾減至最低，事前亦派發通告告之附近民居。再者，監察工程的顧問公司亦派員在施工现场監工，以確保我司進行工程期間沒有違反建築噪音許可證內的條款。





信函檔案: J3518/302.4/D06257

梅窩鄉事委員會

2015年10月20日

我司在今年7月期間曾在翔東路近白芒村的位置進行夜間工程，工程在符合建築噪音許可證的條款下順利完成。希望貴會能代表我司向村民解釋夜間工程實屬在無其它更好的選擇及符合法例要求下進行，應該是減低對附近居民和道路使用者的影響中作出的一個平衡選擇。在此再三希望白芒村村民能諒解此情況。我司保證會盡快完成工程，讓居民回復往常生活情況。

祝 鈞安

金門建築有限公司

項目董事

譚建輝 謹啟

^{KK}
KFT/BK/RL/in

副本抄送：

環境保護署 高級環境保護主任(區域南)5 譚振強 先生 (傳真:2960 1760)
路政署 一總工程師/新界西北 陳惠忠 先生 (傳真:3188 6614)
艾亦康有限公司 一駐地盤總工程師 葉達莊 先生 (專送)
香港環境資源管理顧問有限公司 一環境小組組長 譚萬鏘 先生 (傳真:2723 5660)
安博香港有限公司 一環境監察辦事處獨立環境查核人 曾繁昌 先生 (傳真:3465 2899)

Annex B

Layout of nighttime
works and noise
sensitive receiver




Figure 1

Contract No. HY/2012/07

Sound level measurement at midnight of 28 October 2015

DATE: 30/10/2015

Environmental
Resources
Management

