

AUES JOB NO.: TCS00715/14

TUEN MUN - CHEK LAP KOK LINK
CONTRACT NO. HY/2013/12 –
NORTHERN CONNECTION TOLL PLAZA AND
ASSOCIATED WORKS

 18^{TH} Monthly Environmental Monitoring and Audit (EM&A) Report – April 2016

PREPARED FOR CRBC AND KADEN JOINT VENTURE

Date Reference No. Prepared By Certified By

Ben Tam

13 May 2016 TCS00715/14/600/R0190v2

T.W. Tam

(Environmental Consultant) (Environmental Team Leader)



Ref.: HYDHZMBEEM00_0_4182L.16

16 May 2016

AECOM

By Fax (2293 6300) and By Post

Supervising Officer Representative's Office No. 8 Mong Fat Street, Tuen Mun, New Territories, Hong Kong

Attention: Mr. Roger Man

Dear Roger,

Re: Agreement No. CE 48/2011 (EP)
Environmental Project Office for the
HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing
Facilities, and Tuen Mun-Chek Lap Kok Link – Investigation

Contract No. HY/2013/12 TM-CLKL Northern Connection Toll Plaza and Associated Works

18th Monthly EM&A Report for April 2016 (EP-354/2009/D)

Reference is made to the Monthly Environmental Monitoring and Audit (EM&A) Report (April 2016) (AUES reference: TCS00715/14/600/R0190v2 dated 13 May 2016) certified by the ET Leader and provided to us via e-mail on 16 May 2016.

Please be informed that we have no adverse comments on the captioned monthly EM&A report. We write to verify the captioned submission in accordance with Condition 4.4 of EP-354/2009/D.

Thank you for your attention. Please do not hesitate to contact the undersigned or the ENPO Leader Mr. Y. H. Hui should you have any queries.

Yours sincerely,

Transford Dong

F. C. Tsang

Independent Environmental Checker

Tuen Mun – Chek Lap Kok Link

C.C.

HyD - Mr. Stephen Chan (By Fax: 3188 6614) HyD - Mr. Matthew Fung (By Fax: 3188 6614) AECOM - Mr. Conrad Ng (By Fax: 3922 9797) AUES - Mr. T. W. Tam (By Fax: 2959 6079)

CRBC - Kaden JV - Mr. John Wong (By Fax: 2253 8399)

Internal: DY, YH, CL, ENPO Site

 $\label{thm:linear_q:projects} $$Q:\Pr(0)_0_{proj_Mgt}(0)_{corr}HYDHZMBEEM00_0_4182L.16.docx $$$



EXECUTIVE SUMMARY

ES01 This is the **18**th Monthly EM&A Report presenting the monitoring results and inspection findings for the period from **1 to 30 April 2016** (hereinafter 'the Reporting Period').

SUMMARY OF EM&A ACTIVITIES FOR THE REPORTING PERIOD

ES02 The EM&A activities conducted in the Reporting Period are summary in below:-

- 24-hours TSP of Air Quality Monitoring **–50 events**
- 1-hour TSP of Air Quality Monitoring **150 events**
- Cultural Heritage Inspection **4 events**
- Landfill Gas Monitoring **25 days**
- Landscape & Visual Monitoring **5 events**
- Environmental Site Inspection 4 events

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES03 In the Reporting Period, no exceedances of 1-hour and 24-hour TSP were recorded according to the measurement results by the ET of Contract HY/2012/08. The summary of breach of air quality performance is shown below.

Envisormental	Monitoring Action		T ::4	Event & Action			
Environmental Aspect	Monitoring Parameters	Action Level	Limit Level	NOE Issued	Investigation	Corrective Actions	
A in Openitor	1-hour TSP	0	0	0	0	0	
Air Quality	24-hour TSP	0	0	0	0	0	

- ES04 No noise complaints were received in the Reporting Period.
- ES05 Landfill gas monitoring was conducted at the construction of Retaining Wall B and Retaining Wall F by the Safety Officer. The monitoring results shown no exceedances were triggered.
- ES06 Site inspection for landscape and visual was conducted on weekly basis by the Landscape Architect to ensure the compliance with the intended aims of the mitigation measures. Most of the landscape works such as planting was not yet commenced.

SITE INSPECTION

- ES07 In the Reporting Period, joint site inspection by the RE, ET and the Contractor was carried out on 6th, 12th, 19th and 26th April 2016 and the IEC has attended the joint site inspection on 6th and 26th April 2016. No non-compliance was recorded during the site inspection but 2 observations and 1 reminder were recorded.
- ES08 Inspection for Pitcher Plants of ecology and grave of culture heritage were also carried out during the weekly site inspection. It was observed that the transplanted pitcher plants were properly protected and the growth was normally in fair condition except a few individuals appeared poor condition. It is considered that the Pitcher Plant were establishing after transplanting shock and adapting to the condition of the Final Receptor Site and frequent watering is recommended.

ENVIRONMENTAL COMPLAINT

ES09 In the Reporting Period, one (1) environmental complaint was received from EPD on 28 April 2016 regarding to dust and smoke emission from a drilling rig was observed on the slope near Pillar Point, Tuen Mun. Investigation report for the complaint is underway by the ET and it will submit to all relevant parties.

Contract No. HY/2013/12

Tuen Mun - Chek Lap Kok Link - Northern Connection Toll Plaza and Associated Works 18th Monthly Environmental Monitoring and Audit (EM&A) Report – April 2016



ES10 The statistical summary of environmental complaints is summarized in the following table.

Departing Davied	Environmental Complaint Statistics		
Reporting Period	Frequency	Cumulative	
Since the Contract commencement	3	3	
April 2016	1	4	

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES11 No environmental summons or successful prosecutions were recorded in the Reporting Period.

REPORTING CHANGE

ES12 No reporting changes were made in the Reporting Period.

FUTURE KEY ISSUES

- ES13 During wet season, muddy water or other water pollutants from site surface runoff into the public areas will be key environment issue. Special attention should be paid on the water quality mitigation measures to prevent surface runoff flow to public area.
- ES14 Although in wet season, air quality mitigation measures such as watering of site area for 12 times per day and covering of exposed slopes should be fully implemented to reduce construction dust impact as recommended in the EMIS.
- ES15 It was reminded that good housekeeping practice should be maintained. Mosquito control measures should be properly implemented to prevent mosquito breeding on site especially after rain.



TABLE OF CONTENTS

1	INTRODUC	TION				1
		ONTRACT BACKGROUND EPORT STRUCTURE				1 1
2	2.1 Co 2.2 Co	ORGANIZATION ENTAL SUBMISSIONS ONTRACT ORGANIZATION ONSTRUCTION PROGRESS UMMARY OF ENVIRONMENT	AND TAL SUBM	CONSTRUCTION	PROGRESS	2 2 2 2 2
3	3.1 GE 3.2 AI 3.3 Mo 3.4 Mo 3.5 Mo 3.6 DE 3.7 OT	OF IMPACT MONITOR ENERAL R QUALITY MONITORING ONITORING LOCATION ONITORING FREQUENCY ONITORING EQUIPMENT ERIVATION OF ACTION/LIMI THER ENVIRONMENTAL ASSOCIATIORING SCHEDULE	т (A/L) I		THE CONTRA	CT 3 3 3 3 4 5 6
4	4.1 GE 4.2 AI 4.3 AC	FY MONITORING ENERAL R QUALITY MONITORING R CTION AND LIMIT (A/L) LEV R QUALITY EXCEEDANCE I	VELS EXC	CEEDANCE		7 7 7 7
5	5.1 GE	MONITORING ENERAL ICHER PLANTS INSPECTION	Į.			8 8 8
6		HERITAGE ENERAL RAVE INSPECTION				9 9 9
7	7.1 GE	E AND VISUAL ENERAL ANDSCAPE AND VISUAL INS	PECTION			10 10 10
8	8.1 GE	GAS HAZARD MONITO ENERAL ANDFILL GAS MONITORING				11 11 11
9	9.1 GE	NAGEMENT ENERAL WASTE MANAGEM ECORDS OF WASTE QUANTI				13 13 13
10		N AND AUDIT TE INSPECTION				14 14
11		ENTAL COMPLAINT A IVIRONMENTAL COMPLAIN				16 16
12	12.1 GE 12.2 TE	TATION STATUS OF MIENERAL REQUIREMENTS ENTATIVE CONSTRUCTION A EY ENVIRONMENTAL ISSUES	ACTIVITIE	ES IN THE COMING MONTH	ι	17 17 17 18
13	13.1 Co	ONS AND RECOMMENION DISCOMMENDATIONS ECOMMENDATIONS	DATION	S		19 19 19



LIST OF TABLES

TABLE 2-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT
TABLE 3-1	AIR QUALITY MONITORING STATIONS UNDER THE CONTRACT
TABLE 3-2	ENHANCED TSP MONITORING PLAN – CONSTRUCTION PHASE
TABLE 3-3	ACTION AND LIMIT LEVELS FOR IMPACT AIR QUALITY MONITORING
TABLE 4-1	SUMMARY OF AIR QUALITY MONITORING EXCEEDANCE
Table 8-1	SUMMARY OF LANDFILL GAS MEASUREMENT RESULTS
Table 9-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 9-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 10-1	SITE OBSERVATIONS FOR THE CONTRACT
TABLE 10-2	OUTSTANDING ITEMS IN SITE INSPECTION OF PREVIOUS REPORTING PERIOD
Table 11-1	STATISTICAL SUMMARY OF ENVIRONMENTAL EXCEEDANCE
TABLE 11-2	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 11-3	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
Table 11-4	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
Table 12-1	ENVIRONMENTAL MITIGATION MEASURES

LIST OF APPENDICES

APPENDIX A	PROJECT LAYOUT PLAN
APPENDIX B	LAYOUT PLAN OF THE CONTRACT
APPENDIX C	ORGANIZATION OF THE CONTRACT
APPENDIX D	THREE MONTHS ROLLING PROGRAMME
APPENDIX E	MONITORING LOCATIONS FOR THE CONTRACT
APPENDIX F	EVENT AND ACTION PLAN
APPENDIX G	MONITORING SCHEDULE
APPENDIX H	CALIBRATION CERTIFICATES OF MONITORING EQUIPMENT
APPENDIX I	LANDFILL GAS MONITORING RESULTS AND GRAPHICAL PLOTS
APPENDIX J	INVESTIGATION REPORT FOR EXCEEDANCE
APPENDIX K	CHECKLIST FOR LANDSCAPE AND VISUAL MONITORING
APPENDIX L	MONTHLY SUMMARY WASTE FLOW TABLE
APPENDIX M	ENVIRONMENTAL MITIGATION AND ENHANCEMENT MEASURES IMPLEMENTATION SCHEDULE (EMIS)
APPENDIX N	CUMULATIVE STATISTICS ON EXCEEDANCE AND COMPLAINT
APPENDIX O	INVESTIGATION REPORT FOR THE COMPLAINT
APPENDIX P	INSPECTION CHECKLIST FOR VIILNER ARLE TO CONTAMINATED WATER DISCHARGE



1 INTRODUCTION

1.1 CONTRACT BACKGROUND

- 1.1.1 CRBC-Kaden Joint Venture (hereafter "CRBC-Kaden JV") is commissioned by the Highways Department (HyD) as the Main Contractor of the Contract No. HY/2013/12 Northern Connection Toll Plaza and Tunnel Section ((hereafter "the Contract") and this Contract is part of the Tuen Mun Chek Lap Kok Link (TM-CLK Link Project). TM-CLK Link Project is a Designated Project under Environmental Permit number EP-354/2009/D issued on 13 March 2015. The layout Plan of the Project and the Contract are showed in *Appendix A* and *B* respectively.
- 1.1.2 The construction works of the Contract mainly include:
 - a. construction of an approximately 5.4 hectares toll plaza and an associated footbridge;
 - b. construction of associated carriageways including approximately 0.74 kilometre land viaducts, and an approximately 230 metres vehicular underpass to connect the toll plaza and the roundabout at Lung Mun Road/Lung Fu Road;
 - c. site formation for the construction of the toll plaza, including associated slope works and natural terrain hazard mitigation measures;
 - d. modification and realignment of the existing Lung Mun Road and Lung Fu Road; and
 - e. associated waterworks, drainage, sewerage and landscaping works, etc..
- 1.1.3 This is **18**th monthly EM&A report presenting the monitoring results and inspection findings for period from **1** to **30** April **2016**.

1.2 REPORT STRUCTURE

- 1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-
 - Section 1 Introduction
 - Section 2 Contract Organization and Construction Progress and Environmental Submissions
 - Section 3 Summary of Impact Monitoring Requirements under the Contract
 - **Section 4** Air Quality Monitoring
 - **Section 5** Ecology Monitoring
 - Section 6 Cultural Heritage
 - Section 7 Landscape and Visual
 - **Section 8** Landfill gas hazard Monitoring
 - **Section 9** Waste Management
 - Section 10 Inspections and Audit
 - Section 11 Environmental Complaints and Non-Compliance
 - Section 12 Implementation Status of Mitigation Measures
 - Section 13 Conclusions and Recommendations



2 CONTRACT ORGANIZATION AND CONSTRUCTION PROGRESS AND ENVIRONMENTAL SUBMISSIONS

2.1 CONTRACT ORGANIZATION

2.1.1 The Contract organization and contact details of key personnel are shown in *Appendix C*.

2.2 CONSTRUCTION PROGRESS

- 2.2.1 In the Reporting Period, the major construction activity conducted under the Contract is summarized in below. The three-months rolling programme of the Contract is enclosed in *Appendix D*.
 - Instrumentation and Monitoring
 - Site Formation Earthwork on Slope D and E; surface drainage on slope C, D & E and Portion H;
 - Toll Plaza Decking TD1 (Portal Beam Construction) and TD2;
 - Toll Plaza Footbridge;
 - Retaining Structure RW_A, RW_B and RW_F;
 - Toll Collector Subway & Associated Works;
 - Bridge G1, G2 and Bridge H1;
 - Sewer Culvert at FC1 and FC2;
 - Waterproofing and lining at Vehicular Underpass;
 - Road and Drainage Works at +11mPD, +19mPD and Portion H.

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.3.1 The environmental submissions under the EP requirement had been submitted to the EPD and they are listed in below:
 - Monitoring Plan on Construction Dust (submission refer to Contract HY/2012/08)
 - Landscape and Visual Plan (not yet endorsed by EPD)
 - Waste Management Plan (endorsed by EPD on 16 March 2015)
 - Baseline Monitoring Report (not yet endorsed by EPD)
- 2.3.2 Summary of environmental permits, licenses and notifications for the Contract is presented in *Table 2-1*.

Table 2-1 Status of Environmental Licenses and Permits of the Contract

No.	Type of Permit/ License	Submission Date	Reference/ License No.	Date of Issue	Date of Expiry
1	Air pollution Control (Construction Dust) Regulation	06-08-2014	377719	06-08-2014	N/A
2	Chemical Waste Producer Registration - Waste Producers Number	06-08-2014	5117422C389301	03-09-2014	N/A
3	Water Pollution Control Ordinance - Discharge License	nce - Discharge 13-08-2014 WT00020065-2014		29-09-2014	30-09-2019
4	Variation of Effluent Discharge License	22-08-15	WT00023973-2016	14-03-16	N/A
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	21-07-2014	7020460	01-08-2014	N/A
5	CNP for Multiple Task	7-10-2015	GW-RW0520-15	05-11-2015	04-05-2016
6	CNP for MH5	23-10-2015	GW-RW0563-15	18-11-2015	17-05-2016
7	CNP for Tunnel works	4-11-2015	GW-RW0582-15	23-11-2015	22-05-2016
8	CNP for falsework erection	01-02-2016	GW-RW0076-16	15-02-2016	21-04-2016
9	Extend CNP for Flasework Erection	07-04-2016	GW-RW0215-16	26-04-2016	21-06-2016



3 SUMMARY OF IMPACT MONITORING REQUIREMENTS UNDER THE CONTRACT

3.1 GENERAL

- 3.1.1 The major construction activities under the Contract are land-based and no marine work will be involved. In accordance with the Project EM&A Manual requirements, the environmental aspects under the Contract shall be included air quality, ecological, cultural heritage, landscape and visual, landfill gas and site inspection during construction period. In addition, audit of the contractor's implementation of the construction noise and land-based water quality pollution control measures are also required for the Contract.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 AIR QUALITY MONITORING

- 3.2.1 The construction phase air quality monitoring shall cover the following parameters:
 - 1-hour TSP; and
 - 24-hour TSP

3.3 MONITORING LOCATION

3.3.1 The air quality monitoring stations for impact monitoring are listed in *Table 3-1* and illustrated in *Appendix E*.

Table 3-1 Air Quality Monitoring Stations under the Contract

ID	Location	Air monitoring station Description		
ASR1	Tuen Mun Fireboat Station	EM&A Manual		
ASR5	Pillar Point Fire Station	EM&A Manual		
AQMS1	Previous River Trade Golf	Enhanced TSP Level under EP condition 2.4		
ASR6	Butterfly Beach Laundry	Enhanced TSP Level under EP condition 2.4		
ASR10	Butterfly Beach Park	Enhanced TSP Level under EP condition 2.4		

3.4 MONITORING FREQUENCY

- 3.4.1 As per Condition 2.4 of the EP of TM-CLKL, an enhanced monitoring plan on TSP level at Tuen Mun ("the Enhanced TSP Monitoring Plan") is required to be submitted to the DEP for approval at least 1 month before the commencement of construction of the Project. Details of the Enhanced TSP Monitoring Plan under Contract No. HY/2012/08 could be found from the project website. The air quality monitoring work under this Contract will follow the monitoring requirement of enhanced TSP monitoring under the project.
- 3.4.2 The air quality monitoring requirements for the Contract is summarized in *Table 3-2*.

Table 3-2 Enhanced TSP Monitoring Plan – Construction Phase

Condition	Monitoring Parameter	Monitoring Location	Frequency	Monitoring Requirement	
General	1-hour TSP 24-hour TSP	ASR1, ASR5, AQMS1, ASR6, ASR10 ASR1, ASR5, AQMS1, ASR6, ASR10	3 times per day every six days Daily every six days	Throughout the Northern Connection, toll plaza and tunnel buildings construction works	
Special	1-hour TSP 24-hour TSP	ASR1, ASR5, AQMS1, ASR6, ASR10 ASR1, ASR5, AQMS1, ASR6, ASR10	3 times per day every three days Daily every three days	Northern Connection During excavation works for launching shaft, excavation work for Cut and Cover Tunnel and Cut and Cover Tunnel	
				Construction	



Condition	Monitoring Parameter	Monitoring Location	Frequency	Monitoring Requirement
	Parameter	Location		Toll Plaza During excavation, slope works, construction of road and superstructures and wind erosion from open sites and stockpiling areas Tunnel Buildings
				During excavation, foundation works, construction of superstructures and wind erosion from open sites and stockpiling areas

3.5 MONITORING EQUIPMENT

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B*.
- 3.5.2 A high volume sampler in compliance with the following specifications shall be used for carrying out the 1-hr and 24-hr TSP monitoring:
 - (i) 0.6-1.7 m3/min (20-60 SCFM) adjustable flow range;
 - (ii) equipped with a timing/control device with +/- 5 minutes accuracy for 24 hours operation;
 - (iii) installed with elapsed-time meter with +/- 2 minutes accuracy for 24 hours operation;
 - (iv) capable of providing a minimum exposed area of 406 cm2 (63 in²);
 - (v) flow control accuracy: +/- 2.5% deviation over 24-hr sampling period;
 - (vi) equipped with a shelter to protect the filter and sampler;
 - (vii) incorporated with an electronic mass flow rate controller or other equivalent devices;
 - (viii) equipped with a flow recorder for continuous monitoring;
 - (ix) provided with a peaked roof inlet;
 - (x) equipped with a manometer;
 - (xi) able to hold and seal the filter paper to the sampler housing in a horizontal position;
 - (xii) easy to change the filter; and
 - (xiii) capable of operating continuously for 24-hr period.
- 3.5.3 Calibration of dust monitoring equipment shall be conducted by the ET upon installation and in bi-monthly intervals during construction phase. The transfer standard shall be traceable to the internationally recognized primary standard and be calibrated annually. The calibration data shall be properly documented for future reference by concerned parties, such as the IEC. All the data shall be converted into standard temperature and pressure condition.
- 3.5.4 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.5 If the ET Leader proposes to use a direct reading dust meter to measure 1-hr TSP levels on an ad hoc basis, he shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable result as that the High Volume Sampler (HVS) and may be used for the 1-hr sampling. The instrument should also be calibrated regularly and the 1-hr sampling shall be checked periodically by the HVS to check the validity and accuracy of the results measured by the direct reading method.
- 3.5.6 According to the Project EM&A Manual, wind data monitoring equipment shall also be provided and set up for logging wind speed and wind direction near the dust monitoring



locations. The equipment installation location shall be proposed by the ET Leader and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:

- the wind sensors should be installed on masts at an elevated level 10 m above ground so that they are clear of obstructions or turbulence caused by the buildings;
- (ii) the wind data should be captured by a data logger to be down-loaded for processing at least once a month;
- (iii) the wind data monitoring equipment should be re-calibrated at least once every six months; and
- (iv) wind direction should be divided into 16 sectors of 22.5 degrees each.

3.6 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.6.1 The baseline monitoring results formed the basis for determining the air quality criteria for the impact monitoring. The ET shall compare the impact monitoring results with air quality criteria set up for 24-hour TSP and 1-hour TSP. Based on results of the approved Baseline Monitoring Report of HyD Contract HY/2012/08, the Action and Limit Levels for impact dust monitoring are shown in *Tables 3-3*.

Table 3-3 Action and Limit Levels for Impact Air Quality Monitoring

Air Quality Monitoring	24-hour T	SP (μg/m³)	1-hour TSP (μg/m³)		
Stations Action Leve		Limit Level	Action Level	Limit Level	
ASR1	213	260	331	500	
ASR5	238	260	340	500	
AQMS1	213	260	335	500	
ASR6	238	260	338	500	
ASR10	214	260	337	500	

3.6.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in *Appendix F*.

3.7 OTHER ENVIRONMENTAL ASPECTS

Noise

- 3.7.1 The TM-CLKL EIA study stated that no existing noise sensitive receiver (NSR) was identified within the Study Area at Tuen Mun. Therefore, no noise monitoring is required for the construction phase of the Contract.
- 3.7.2 Regular site inspections and audits will be carried out during the construction phase in order to confirm the construction works under the Contract comply with the regulatory noise requirements.

Water Quality

3.7.3 No marine works will be undertaken under the Contract. Therefore, no water quality monitoring is required for the construction phase of the Contract.

Ecology

- 3.7.4 No marine works will be undertaken under the Contract and generated marine ecological impact, no dolphin monitoring is required for the construction phase of the Contract.
- 3.7.5 During construction phase, the ET will perform Pitcher Plants inspection at least once every week to report the growth condition and protection measures.

Landscape and Visual

3.7.6 Measures to mitigate landscape and visual impact during construction should be checked and monitored by a Registered Landscape Architect to ensure compliance with the intended aims



of the mitigation measures in accordance with the EM&A Manual.

Cultural Heritage

3.7.7 Grave G1 as a heritage resource is situated near the proposed toll plaza in Tuen Mun. Site inspections should be undertaken at least once per week throughout the construction period to ensure compliance with the intended aims of recommended mitigation measures.

Landfill Gas

3.7.8 During EIA study, landfill gas hazards are likely to be generated from the Pillar Point Valley (PPV) Landfill. Landfill gas monitoring is recommended during construction of the Contract to ensure the works area is free of landfill gas before the worker entered the concerned area.

3.8 MONITORING SCHEDULE

3.8.1 The monitoring schedule for landscape &visual and landfill gas for the present and next reporting period are presented in Appendix G.



4 AIR QUALITY MONITORING

4.1 GENERAL

4.1.1 The air quality impact monitoring and enhanced Total Suspended Particulates (TSP) level monitoring at five proposed locations are currently carried out by the ET of Contract HY/2012/08. Sharing of impact air quality monitoring data between HY/2012/08 and HY/2013/12 is agreed by all relevant parties. The Contract is not required to conduct its own dust monitoring exercise until the Contract HY/2012/08 ends.

4.2 AIR QUALITY MONITORING RESULTS IN REPORTING PERIOD

4.2.1 In the Reporting Period, 1-hour and 24-hour TSP monitoring at the five proposed locations are continued to perform by the ET of Contract HY/2012/08. Therefore, no air quality monitoring was conducted by the ET of Contract HY/2013/12. Details information of air quality monitoring results could be referred to the Monthly EM&A Reports of the Contract HY/2012/08 (April 2016).

4.3 ACTION AND LIMIT (A/L) LEVELS EXCEEDANCE

4.3.1 According to the air quality monitoring result provided by Contract HY/2012/08, no exceedances in 1-hour and 24-hour TSP were recorded in the Reporting Period. No Notification on Exceedances (NOEs) was issued by the ET of Contract HY/2012/08. The summary of air quality exceedance in the Reporting Period is shown in *Table 4-1*.

Table 4-1 Summary of Air Quality Monitoring Exceedance

Date of Exceedance	Monitoring Station	Air Quality Parameter	Result	Exceed
NA	NA	NA		

4.4 AIR QUALITY EXCEEDANCE INVESTIGATION

4.4.1 No investigation for exceedance is required for the Reporting Period.



5 ECOLOGY MONITORING

5.1 GENERAL

- 5.1.1 According to the EM&A Manual requirements, regularly inspection for Pitcher Plants shall be conducted at least once every week to report the protection measure of the Pitcher Plants during construction period.
- A total of 181 pitcher plants were transplanted to finial receptor site and the rest of the Pitcher Plant individuals (certified dead by the specialist) were not transplanted and were treated as general refuse. All the transplantation of pitcher plant from the nursery site to final receptor site was completed on 10th September 2015.

5.2 PITCHER PLANTS INSPECTION

- 5.2.1 Inspection for the growth and mitigation measures implementation status of the Pitcher Plant at the final receptor area were performed on 6th, 12th, 19th and 26th April 2016 by the ET in the Reporting Period.
- 5.2.2 During each inspection, the transplanted pitcher plant was performed random checking at the final receptor area. It was observed that the transplanted pitcher plants were properly protected and the growth was normally in fair condition except a few individuals appeared poor condition. It is considered that the Pitcher Plant were establishing after transplanting shock and adapting to the condition of the Final Receptor Site and frequent watering is recommended. Besides, no construction activities were observed to be carried out at the surrounding of the final receptor area. The condition of chain link fence is good and no repair or maintenance is required.



6 CULTURAL HERITAGE

6.1 GENERAL

- 6.1.1 According to the EM&A Manual requirements, regular inspection for heritage resource, Grave G1, shall be audited by the ET at least once every week to ensure recommended mitigation measures implemented during construction period. The aim of the survey is to prevent any possible damage to the grave and to ensure the proposed mitigation measures are implemented. The broad scope of the audit will involve supervision of the following:
 - Non-contact effects of the engineering works, such as vibration from pneumatic drills
 which could cause damage, such as foundation or wall cracks and loosening of tiles or
 fixtures; and
 - Contact between the historic structures and equipment and materials associated with the engineering works.
- 6.1.2 Specifically, the monitoring programme will entail the following tasks:
 - The extent of the agreed works areas should be regularly checked during the construction phase to ensure the buffer is being maintained; and
 - Ensure no stockpiling or equipment storage is affecting the structure.
- 6.1.3 In the event of non-compliance the responsibilities of the relevant parties is detailed in the Event/ Action Plan in *Appendix F*.

6.2 GRAVE INSPECTION

- 6.2.1 In the Reporting Period, Grave G1 of inspection was undertaken on 6th, 12th, 19th and 26th

 April 2016. During these inspections, buffer zone was maintained between the working area and the Grave. The nearby areas were clean, and no construction materials or mechanical equipment were stored within or close to the buffer zone.
- 6.2.2 Since construction works very close to buffer zone of the Grave G1, cultural heritage mitigation measures and protection measures as provided by the Contractor, therefore has fully implemented in accordance with EM&A Manual requirements.



7 LANDSCAPE AND VISUAL

7.1 GENERAL

7.1.1 According to EM&A Manual requirements, monitoring of Contractor's operations during construction period to report on Contractor's compliance should be carried out on weekly basis. Measure to mitigate landscape and visual impact during construction should be checked and monitored by a Registered Landscape Architect to ensure compliance with the intended aims of the mitigation measures. Moreover, the progress of the engineering works shall be regularly reviewed on site to identify the earliest practical opportunities for the landscape works to be undertaken.

7.2 LANDSCAPE AND VISUAL INSPECTION

- 7.2.1 In the Reporting Period, site inspection for landscape and visual mitigation measures was undertaken on 1st, 8th, 15th, 22nd and 29th April 2016 by the Registered Landscape Architect.
- 7.2.2 Most of the landscape works such as planting was not yet commenced. The detailed inspection checklists were provided in *Appendix K*.



8 LANDFILL GAS HAZARD MONITORING

8.1 GENERAL

- 8.1.1 During EIA study, landfill gas hazards are likely to be generated from the Pillar Point Valley (PPV) Landfill. Hence, regular landfill gas monitoring is recommended during construction of the proposed toll plaza.
- 8.1.2 During construction, a Safety Officer should be appointed to carry out the monitoring works. The monitoring frequency and areas to be monitored should be set down prior to commencement of ground-works either by the Safety Officer or an approved and appropriated qualified person. The routine monitoring should be carried out in all excavations, manholes, chambers, relocation of monitoring wells and any other confined spaces that may have been created. All measurements in excavations should be made with the extended monitoring tube located not more than 10 mm from the exposed ground surface. Monitoring should be performed properly to make sure that the area is free of landfill gas before any man enters in the area.
- 8.1.3 For excavations deeper than 1m, measurements should be carried out:
 - at the ground surface before excavation commences;
 - immediately before any worker enters the excavation;
 - at the beginning of each working day for the entire period the excavation remains open;
 - periodically through the working day whilst workers are in the excavation.
- 8.1.4 For excavations between 300mm and 1m deep, measurements should be carried out:
 - directly after the excavation has been completed; and
 - periodically whilst the excavation remains open
- 8.1.5 For excavations less than 300mm deep, monitoring may be omitted, at the discretion of the Safety Officer (SO) or other appropriately qualified person.
- 8.1.6 To ensure the accuracy of the monitoring data, zeroing of the gas analyser shall be undertaken at the start of each day's monitoring. As advised by the SO, the gas analyser would be optimally calibrated by the self-test function to provide the most accurate result. The gas analyser is calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.

8.2 LANDFILL GAS MONITORING RESULT

- 8.2.1 In the Reporting Period, landfill gas monitoring was conducted at the construction of Retaining Walls B and F. Location of both Retaining Walls is illustrated in *Appendix E*. A BIOGAS 5000 gas analyser was used for the landfill gas monitoring and the valid calibration certificate is presented in *Appendix H*.
- 8.2.2 There were a total of **25** days monitoring were carried by the Safety Officer or an approved and qualified persons. The results of landfill gas measurement are summarized in **Table 8-1**. Moreover, database of monitoring result and graphical plot are attached in **Appendix 1**.

Table 8-1 Summary of Landfill Gas Measurement Results

Landfill Gas Action		Limit Level	Detectable at Retaining Wall B		Detectable at Retaining Wall F	
Parameter	Level	Level	Min	Max	Min	Max
Methane	>10% LEL (>0.5% v/v)	>20% LEL (>1% v/v)	0%	0.2%	0.1%	0.1%
Oxygen	<19%	<18%	21.0%	21.1%	21.0%	21.1%
Carbon Dioxide	>0.5%	>1.5%	0.1%	0.2%	0.1%	0.2%



8.2.3 The measurement results shown that slightly methane concentration was detected and oxygen concentration measured was over 21.0 % and Carbon Dioxide was between 0.1 and 0.2 %. No exceedance was triggered and therefore no corrective action was required accordingly.



9 WASTE MANAGEMENT

9.1 GENERAL WASTE MANAGEMENT

- 9.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time. The effective management of waste arising during the construction phase will be monitored through the site audit programme. The aims of the waste audit are:
 - to ensure the waste arising from the works are handled, stored, collected, transferred and disposed of in an environmentally acceptable manner; and
 - to encourage the reuse and recycling of material.
- 9.1.2 In addition to the site inspections, the ET shall review the documentation procedures prepared by the Waste Coordinator once a week to ensure proper records are being maintained and procedures undertaken in accordance with the Waste Management Plan.

9.2 RECORDS OF WASTE QUANTITIES

- 9.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste;
 - General Refuse; and
 - · Excavated Soil.
- 9.2.2 The quantities of wastes generated under the Contract in this Reporting Period are summarized in *Tables 9-1* and *9-2* and the Monthly Summary Waste Flow Table is shown in *Appendix L*. Whenever possible, materials were reused on-site as far as practicable.

Table 9-1 Summary of Quantities of Inert C&D Materials

Type of Waste	Quantity	Disposal Location
Reused in this Contract (Inert) (`000m³)	15.186	-
		1. Lam Tei Quarry
		2. Eco Park K.Wah Recycle
		Facilities
Reused in other Projects (Inert) (`000m³)		3. Lung Kwu Tan Tailor Recycled
	4.939	Aggregates
		4. Liantang BCP Project
		5. TM-CLKL Contract 2 -
		Northern Connection Sub-sea
		Tunnel Section Project
Disposal as Public Fill (Inert) (`000m³)	0.071	Tuen Mum Area 38

Table 9-2 Summary of Quantities of C&D Wastes

Type of Waste	Quantity	Disposal Location
Recycled Metal (`000kg)	0	-
Recycled Paper / Cardboard Packing (`000kg)	0	-
Recycled Plastic (`000kg)	0	-
Chemical Wastes (`000kg)	0	-
General Refuses (`000m³)	0.154	WENT



10 INSPECTION AND AUDIT

10.1 SITE INSPECTION

10.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulated by ET Leader on weekly basis to confirm the environmental performance of the construction site.

Findings / Deficiencies During Reporting Period

- In the Reporting Period, joint site inspections to evaluate site environmental performance were carried out by the RE, ET and the Contractor on 6th, 12th, 19th and 26th April 2016. No non-compliance was noted but 2 observations and 1 reminder were recorded during site inspection. Moreover, ENPO/IEC has attended joint site inspection on 6th and 26th April 2016.
- 10.1.3 The findings / deficiencies observed during the weekly site inspection in the Reporting Period are listed in *Table 10-1*.

Table 10-1 Site Observations for the Contract

Date	Findings / Deficiencies	Follow-Up Status
6 Apr 2016	No adverse environmental issue was observed.	NA
12 Apr 2016	• Turbidity water which after treatment discharged at the designated discharge point was observed. The contractor should review the de-silting system and make sure all discharge water from site should comply with the discharge license requirement. (Behind the site office)	No turbidity water discharged from de-silting system was observed.
19 Apr 2016	• Tree protection zone should be set up after the chain link fence is demolished to protect retaining tree. (Behind the site office)	Not required for reminder.
26 Apr 2016	Dust mitigation measures should be provided for the stockpile storage on site to prevent dust impact. (Near Retaining Wall F)	Stockpile without cover was cleared.

10.1.4 No outstanding deficiency remained to be rectified in previous Reporting Period which presented in **Table 10-2**.

Table 10-2 Outstanding Items in Site Inspection of previous Reporting Period

Date	Findings / Deficiencies	Follow-Up Status
	• NA	• NA

- 10.1.5 Air quality mitigation measures such as watering of site area for 12 times per day and covering of exposed slopes should be implemented during the construction period to reduce construction dust impact as recommended in the EMIS.
- 10.1.6 Good site practice for daily housekeeping is reminded. In addition, clean-up of the waste skips and wastewater treatment system should be increased to ensure these facilities functional and effective.



- 10.1.7 In addition, muddy water or other water pollutants from site surface runoff shall not be discharged into public areas. Water quality mitigation measures to prevent surface runoff into the public areas should be paid on special attention.
- 10.1.8 Stagnant water should be removed as soon as possible after rain to prevent mosquito breeding on site.

Inspection Checklist for Vulnerable to Contaminated Water Discharge

- 10.1.9 Following to the complaint about discharge of milky water to Bufferfuly Beach on 2 September 2015. The Contractor proposed to carry out daily inspection of wastewater treatment facilities, concerned discharge points, drainage inlets and outlets during typhoon or wet season.
- 10.1.10 In addition, specific inspections would also be conducted before and after adverse weather to ensure necessary remedial works would be carried out timely. Should incidental contaminated water discharge be found at the inlet of the associated drainage system, a specific inspection of the relevant drainage pipes would be conducted for traces of deposit, and follow up actions would be taken when necessary.
- 10.1.11 The daily inspection for vulnerable to contaminated water discharge was conducted by the Contractor from 5 to 30 April 2016. As requested by the EPD, the associated inspection checklist should be presented in the Monthly EM&A Report and it is shown in *Appendix P*.



11 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

11.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

- 11.1.1 In the Reporting Period, no summons and prosecution under the EM&A Programme was lodged. Moreover, no exceedance of the environmental performance (Action / Limit Levels) was recorded for monitoring programme. However, one (1) environmental complaint was received and lodged for the Contract. Follow up actions have been undertaking by the Contractor to resolve the deficiencies. The details of complaint are listed below:-
 - 28 April 2016 A complaint was received from the EPD on 28 April 2016. The complainant complained that dust and smoke emission from a drilling rig was observed on the slope near Pillar Point, Tuen Mun. It was suspected that the heavy dust was generated from the construction activities under the Contractor.
- During the complaint investigation work, the Contractor was co-operated with the ET in providing all the necessary information and assistance for completion of the investigation. Investigation report for the complaint is underway by the ET and it will submit to all relevant parties.
- 11.1.3 The statistical summary table of environmental exceedance, complaint, summons and prosecution are presented in *Tables 11-1, 11-2, 11-3 and 11-4*.

Table 11-1 Statistical Summary of Environmental Exceedance

Donorting	Environmental	Environmental	Event Exceedance		
Reporting Period	Aspect / Parameter	Performance	Reporting Month	Previous Months	Cumulative
	Air Quality -	Action Level	0	4	4
A mm 2016	1-hr TSP	Limit Level	0	0	0
Apr 2016	Air Quality -	Action Level	0	0	0
	24-hr TSP	Limit Level	0	0	0

Table 11-2 Statistical Summary of Environmental Complaints

	Environmental Complaint Statistics					
Reporting Period	Everyoner	Cumulativa	Complaint Nature			
	Frequency Cumul	Cumulative	Air	Noise	Water	
Apr 2016	1	4	1	NA	3	

Table 11-3 Statistical Summary of Environmental Summons

	Environmental Summons Statistics					
Reporting Period	Everyoner	Cumulativa	Complaint Nature			
Frequency Cum	Cumulative	Air	Noise	Water		
Apr 2016	0	0	NA	NA	NA	

Table 11-4 Statistical Summary of Environmental Prosecution

	Environmental Prosecution Statistics				
Reporting Period	Frequency	Cumulative	Complaint Nature		
	rrequency Cumula	Cumulative	Air	Noise	Water
Apr 2016	0	0	NA	NA	NA

11.1.4 In the Reporting Period, no warning letter related to environmental issue was received from the EPD or CEDD.



12 IMPLEMENTATION STATUS OF MITIGATION MEASURES

12.1 GENERAL REQUIREMENTS

- 12.1.1 The environmental mitigation measures that recommended in the Environmental Mitigation and Enhancement Measures Implementation Schedule (EMIS) for in the Project EM&A Manual covered the issues of air quality, cultural heritage, ecology, landfill gas hazard, landscape & visual, noise, water and waste. The updated EMIS for the Contract is shown in *Appendix M*.
- 12.1.2 The Contractor shall implement the required environmental mitigation measures according to the EM&A Manual as subject to the site condition. The environmental mitigation measures implemented by the Contract in this Reporting Period are summarized in *Table 12-1* and *Appendix M*.

Table 12-1 Environmental Mitigation Measures

Issues	Environmental Mitigation Measures
Air Quality	 Maintain damp / wet surface on access road Keep slow speed in the sites All vehicles must use wheel washing facility before off site Sprayed water during rock breaking works During transportation by truck, materials loaded lower than the side and tail boards, and covered before transport Compacted all soil stockpiles Part of the exposed slopes covered geotextile net
Cultural Heritage	 Set a buffer zone between the working area and the Grave All construction materials and equipment store far from the Grave Inspection the Grave to ensure provision mitigation measures effective
Ecology	 Wire fencing provided for temporary protect Pitcher Plants Undertake weekly inspection of Pitcher Plants
Landfill Gas Hazard	Landfill Gas measurement undertake during trench excavation
Water Quality	 Temporary drainage system provide for surface runoff prevent discharge to public area Wastewater to be treated by sedimentation tank before discharge.
Noise	 Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants The noisy plants or works provide mobile noise barriers Shut down the plants when not in used
Waste and Chemical Management	 On-site sorting prior to disposal Follow requirements and procedures of the "Trip-ticket System" Predict required quantity of concrete accurately Collect the unused fresh concrete at designated locations in the sites for
General	subsequent disposalThe site was generally kept tidy and clean.

12.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 12.2.1 Construction activities as undertaken in the coming month for the Contract lists below:
 - Site Formation Earthwork on Slope D and E; surface drainage on slope C, D & E and Portion H;
 - Toll Plaza Decking TD1 (Portal Beam Construction) and TD2;
 - Toll Plaza Footbridge;
 - Retaining Structure RW_A, RW_B and RW_F;
 - Toll Collector Subway & Associated Works;
 - Bridge G1, G2 and Bridge H1;
 - Sewer Culvert at FC1 and FC2;



- Waterproofing and lining at Vehicular Underpass;
- Road and Drainage Works at +11mPD, +19mPD and Portion H.

12.3 KEY ENVIRONMENTAL ISSUES FOR THE COMING MONTH

- 12.3.1 Key environmental issues to be considered in the coming month include:
 - Implementation of dust suppression measures at all times;
 - Potential wastewater quality impact due to surface runoff;
 - Potential fugitive dust impact due to the dry/loose/exposure soil surface/dusty material;
 - Ensure dust suppression measures are implemented properly;
 - Sediment catch-pits and silt removal facilities should be regularly maintained;
 - Management of chemical wastes;
 - Site effluent discharge to the nearby nullah is prohibited;
 - Follow-up of improvement on general waste management issues; and
 - Implementation of construction noise preventative control measures



13 CONCLUSIONS AND RECOMMENDATIONS

13.1 CONCLUSIONS

- This is **18**th monthly EM&A report presenting the monitoring results and inspection findings for the period of **1**st to **30**th **April 2016**.
- 13.1.2 No air quality monitoring including 1-hour and 24-hour TSP exceedance was recorded in the Reporting Period.
- 13.1.3 In the Reporting Period, no noise complaint was received by RE, the Contractor, ENPO or HyD. No Action Level exceedances were therefore triggered and no NOE or the associated corrective actions were required.
- 13.1.4 Site inspection for landscape and visual was conducted on weekly basis by the Landscape Architect to ensure the compliance of the intended aims of the mitigation measures. Most of the landscape works such as planting was not yet commenced.
- 13.1.5 Weekly site inspection and random checking respectively were performed for the transplanted Pitcher Plants in the finial receptor site. It was observed that the transplanted pitcher plants were properly protected and the growth was normally in fair condition except a few individuals appeared poor condition. It is considered that the Pitcher Plant were establishing after transplanting shock and adapting to the condition of the Final Receptor Site and frequent watering is recommended.
- 13.1.6 Landfill gas monitoring was conducted at the construction of Retaining Walls B and F by the Safety Officer. The monitoring results shown no exceedances were triggered.
- In the Reporting Period, one (1) environmental complaint was received from EPD on 28 April 2016 regarding to dust and smoke emission from a drilling rig was observed on the slope near Pillar Point, Tuen Mun. Investigation report for the complaint is underway by the ET and it will submit to all relevant parties.
- 13.1.8 No notifications of summons, or successful prosecution were received by the Contractor during the Reporting Period.
- In the Reporting Period, joint site inspection by the RE, ET and the Contractor was carried out on 6th, 12th, 19th and 26th April 2016 and the IEC has attended the joint site inspection on 6th and 26th April 2016. No non-compliance was recorded during the site inspection but 2 observations and 1 reminder were recorded.
- 13.1.10 In the Reporting Period, Grave G1 of inspection was undertaken on 6th, 12th, 19th and 26th

 April 2016. Based on the inspection findings, the cultural heritage mitigation measures as implemented by the Contractor are fully complied with the EM&A Manual requirements.


13.2 RECOMMENDATIONS

- 13.2.1 Air quality mitigation measures such as watering of site area for 12 times per day and covering of exposed slopes should be implemented during the construction period to reduce construction dust impact as recommended in the EMIS.
- During the wet season, muddy water or other water pollutants from site surface runoff discharged into public areas would be a potential environmental issue. Special attention should be paid on the water quality mitigation measures to prevent surface runoff flow to public area.
- 13.2.3 Stagnant water should be removed as soon as possible after rain to prevent mosquito breeding on site.



Appendix A


Project Layout Plan





Appendix B

Layout Plan of the Contract



AECOM

PROJECT 項目

TUEN MUN -CHEK LAP KOK LINK

CONTRACT TITLE

TUEN MUN - CHEK LAP KOK LINK -NORTHERN CONNECTION TOLL PLAZA AND ASSOCIATED WORKS

CLIENT _{業主}

■▲■ 路 政 署
HIGHWAYS DEPARTMENT 港珠澳大橋香港工程管理處 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程順問公司

ISSUE/REVISION 條訂

B MAR. 14 TENDER ADDENDUM NO. 2 FEB. 14 TENDER ADDENDUM NO. 1 JAN. 14 | TENDER DRAWING

STATUS 階段

DIMENSION UNIT 尺寸單位

METRES

1:50000

THE BROTHERS

PROJECT NO. 項目編號

OUT PLAN

CONTRACT NO. 合約編號 HY/2013/12

60240249


SHEET TITLE 圖紙名稱

PORTIONS OF SITE AND

SITE BOUNDARY SETTING SHEET 2 OF 3

SHEET NUMBER 圖紙編號

60240249/C3/1052B



AECOM

TUEN MUN -CHEK LAP KOK LINK

CONTRACT TITLE

TUEN MUN - CHEK LAP KOK LINK -NORTHERN CONNECTION TOLL PLAZA AND ASSOCIATED WORKS

HIGHWAYS DEPARTMENT 港珠澳大橋香港工程管理處 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office

AECOM Asia Company Ltd.

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION

B MAR. 14 TENDER ADDENDUM NO. 2 A FEB. 14 TENDER ADDENDUM NO. 1 JAN. 14 TENDER DRAWING CHK. 複核

DIMENSION UNIT 尺寸單位

METRES

CONTRACT NO. 合約編號

HY/2013/12

SHEET TITLE 圖紙名稱

WORKS AREA AND HOARDING PLAN

SHEET 2 OF 2

SHEET NUMBER 圖紙編號


60240249/C3/1062B



Appendix C

Organization of the Contract





Project Organization chart



Contact Details of Key Personnel for the Contract HY/2013/12

Organization	Project Role	Name of Key Staff	Tel No	Fax No.
HyD	Employer	Mr. Stephen W.C. Chan	2762 3669	3188 6614
AECOM	Principal Resident Engineer	Mr. S.W. Fok	2218 7209	2218 7399
AECOM	Chief Resident Engineer	Mr. Roger Man	2218 7288	2218 7399
AECOM	Resident Engineer (S&E)	Mr. Kelvin Yeung	22187289	2218 7399
Ramboll Environ	Environmental Project Office (ENPO)	Mr. YH Hui	3547 2133	3465 2899
RAMBOLL - ENVIRON	Independent Environmental Checker (IEC)	Dr. FC Tsang	3547 2134	3465 2899
CKJV	Deputy Project Manager	Mr. Raymond Suen	2253 8309	2253 8399
CKJV	Site Agent	Mr. Wilson Lau	2253 8300	2253 8399
CKJV	Safety and Environmental Manager	Mr. Winson Chung	2273 3185	2375 3655
CKJV	Environmental Officer	Mr. HY Tang	2253 8300	2253 8399
CKJV	Environmental Supervisor	Miss Melody Tong	2253 8300	2253 8399
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Miss Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Mr. Ben Tam	2959 6059	2959 6079
HKL	Registered Landscape Architect	Kenneth Ng	2866 3903	

Legend:

HyD (Employer) –Highways Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CKJV (Main Contractor) – CRBC-Kaden Joint Venture

Ramboll Environ (ENPO and IEC) - Ramboll Environ Hong Kong Limited

AUES (ET) – Action-United Environmental Services & Consulting

HKL(RLA) – Hong Kong Landscape



Appendix D

Three-Months Rolling Programme

	Activity Name	Original Start Duration	Finish	Total Float	2016 Mar Apr May Jun
013/12 TMCLK Possession Da	Northern Connection Toll Plaza and Associated-Works Programme-Rev	.4A Monthly 1153 03-Oct-14 A 0 23-Apr-16	05-Feb-18 23-Apr-16	486	▼ Site Possession Dates
D1130	Portion J Possession Date	0 23-Apr-16	23 Apr 10	486	◆ Portion J Possession Date
Plaza Decking	TD1-Section 1	479 06-Oct-14 A	07-Jul-16	384	
age 1		479 06-Oct-14 A	07-Jul-16	384	
Design Submission		70 10-Dec-14 A	19-May-16	151	▼ Design Submission and Approval
TD120060 TD120070	Prepare & submit draft DDA drawing w/ICE cert(foundation) Engineer's comments	24 10-Dec-14 A 23 16-Jan-15 A	15-Jan-15 A 16-Jan-15 A		
TD120080	Prepare & submit DDA drawing w/ICE cert(foundation)	17 16-Jan-15 A	19-Feb-15 A		
TD120090	Acceptance of the DDA Drawing	23 20-Feb-15 A	25-Feb-15 A		
TD120100	Prepare & submit draft DDA Drawings w/ICE cert(precast beam)	24 01-May-15 A	22-May-15 A		
TD120140	Prepare & submit draft DDA drawing w/ICE cert(decking) Engineer's comments	24 01-May-15 A 23 23-May-15 A	22-May-15 A		
TD120150 TD120110	Engineer's comments Engineer's comments	23 23-May-13 A 23 20-Jul-15 A	04-Jun-15 A 23-Jul-15 A		
TD120120	Prepare & submit DDA Drawings w/ICE cert(precast beam)	23 23-Jul-15 A	27-Jul-15 A		
TD120130	Acceptance of the DDA Drawing	23 07-Sep-15 A	30-Nov-15 A		
TD120220	TWD -Formwork design for in-situ deck	24 20-Apr-16	19-May-16	125	TWD -Formwork design for in-situ deck
	Submission and Approval	73 10-Mar-15 A	21-Jun-16	125	▼ Method States
TD121330 TD121340	MSS for precast beam installation Engineer's comments and approval	24 22-May-15 A 24 01-Jun-15 A	27-May-15 A 02-Jun-15 A		
TD121320	Engineer's comments and approval	24 10-Mar-15 A	24-Jun-15 A		
TD121350	MSS for in-situ deck	24 17-Aug-15 A	17-Jun-16	125	MSS for in-situ deck
TD121360	Engineer's comments and approval	24 19-Aug-15 A	21-Jun-16	125	Engineer's con
Field Works		479 06-Oct-14 A	07-Jul-16	384	
Foundation & Subs	structure at Northern Side of Lung Mun Road	115 06-Oct-14 A 61 06-Oct-14 A	30-Oct-15 A 20-Jan-15 A		
TD120450	Traffic diversion for Lung Mun Road(change the water barrier and logo)	7 06-Oct-14 A	09-Oct-14 A		
TD120480	Excavation of RW_B(for Bored piles construction,to existing ground level)	46 14-Oct-14 A	20-Jan-15 A		
Bored Pile		51 12-Feb-15 A	30-Oct-15 A		
TD120510	Bored Piles F2-K2(5 Nos)	51 12-Feb-15 A	30-Oct-15 A		
Pile cap and Pier	P1	88 16-Mar-15 A	28-Jul-15 A		
TD120520	Pile cap and Pier A2-E3 structure at Southern Side of Lung Mun Road	88 16-Mar-15 A 112 17-Mar-15 A	28-Jul-15 A 21-Sep-15 A		
Bored Piles	Su decide at Coudierii Gide of Eding mair Road	40 17-Mar-15 A	09-Apr-15 A		
TD120610	Drilling Rig mobilization	0 17-Mar-15 A	•		
TD120620	Bored Piles E1-C1(3 Nos)	30 17-Mar-15 A	09-Apr-15 A		
Pile cap &Pier	Pil op pi gi	54 21-May-15 A			
TD120630	Pile cap &Pier E1-C1 structure at Central Divider of Lung Mun Road	54 21-May-15 A 26 04-Mar-15 A	21-Sep-15 A		
GI	Structure at German Divider of Lung mun Road	26 04-Mar-15 A	07-Apr-15 A		
TD121050	Traffic diversion for central divider(G.I)	26 04-Mar-15 A	07-Apr-15 A		
Portal Construction	n	354 18-Feb-16 A	07-Jul-16	191	
Portal Beam 2nd(J	<u></u>	61 18-Feb-16 A	13-Mar-16 A		▼ Portal Beam 2nd(J)
TD121190	Portal beam 2nd(Portal J -Pier 20 to Pier 21)	61 18-Feb-16 A	13-Mar-16 A		Portal beam 3rd(G) ■ Portal Beam 3rd(G)
Portal Beam 3rd(G	Portal beam 3rd(Portal G -Pier 16 to Pier 17)	61 18-Feb-16 A 61 18-Feb-16 A	06-Mar-16 A 06-Mar-16 A		Portal beam 3rd(Portal G -Pier 16 to Pier 17)
Portal Beam 4th(F		60 03-Mar-16 A	27-Mar-16 A		▼ Portal Beam 4th(F)
TD121210	Portal beam 4th(Portal F -Pier 14 to Pier 15)	60 03-Mar-16 A	27-Mar-16 A		Portal beam 4th(Portal F - Pier 14 to Pier 15)
Portal Beam 5th(E		60 10-Mar-16 A	10-Apr-16 A		▼ Portal Beam 5th(E)
TD121220	Portal beam 5th(Portal E -Pier 11 to Pier 13)	60 10-Mar-16 A	10-Apr-16 A	4.4	Portal beam 5th(Portal E -Pier 11 to Pier 13)
Portal Beam 6th(D	Portal beam 6th(Portal D -Pier 8 to Pier 10)	60 20-Apr-16 60 20-Apr-16	07-Jul-16 07-Jul-16	44	
Portal Beam 7th(C		60 07-Apr-16 A	06-Jun-16	215	▼ Portal Beam 7th(C)
TD121240	Portal beam 7th(Portal C -Pier 5 to Pier 7)	60 07-Apr-16 A	06-Jun-16	215	Portal beam 7th(Portal C -Pier 5 to Pier 5
Portal Beam 8th(B		60 20-Apr-16	07-Jul-16	191	· · · · · · · · · · · · · · · · · · ·
TD121250	Portal beam 8th(Portal B -Pier 3 to Pier 4)	60 20-Apr-16	07-Jul-16	191	
Deck Construction	to between Pier A and Pier B	176 28-Nov-15 A 56 20-Apr-16	30-Jun-16 30-Jun-16	391 92	
TD120640	Portal construction	56 20-Apr-16	30-Jun-16 30-Jun-16	92	
Remainir	ng Level of Effort Remaining Work ♦ ♦ N	1		RC - K	aden JV Date Revision Checked Appr
Actual W			Two-Mon	- N	20-Apr-16

TD120790 Precast b TD120740 Precast b TD120750 Precast b TD120760 Precast b TD120760 Precast b TD120770 Precast b TD2-Secti Field Works G.I and Piling Works DWP-G.I TD220430 Traffic di TD220420 G.I for Pi DWP-Bored Piles TD220420 Bored pil TD220470 Bored pil TD220470 Bored pil TD220470 Bored pil TD220470 Preparati Pilo Cap L1-L4 TD220630 Sheetpile TD220550 Preparati Pilo Cap L1-L4 TD220630 Sheetpile TD220640 Pile cap I TD220610 Sheetpile TD220610 Sheetpile TD220620 Pile cap I TD220640 Formwor TD220690 Concretir Abutment M-Base Slab TD220690 Concretir Abutment K TD220660 Wall for a	t beam(Type 1 total-12 nos) t beam(Type 2 total-12 nos) t beam(Type 1 total-13 nos) t beam(Type 1 total-8 nos) t beam(Type 1 total-8 nos) t beam(Type 1 total-7 nos) t beam(Type 1 total-7 nos) t beam(Type 1 total-7 nos) tion 1 diversion P6-P11 P14-P27 g platform for pile cap L1-L3 piles for P6-P11 piles for P1-P5 totion	24 60 26 16 16 14 178 124 66 6 24 42 124	28-Nov-15 A 16-Feb-16 A 28-Nov-15 A 10-Mar-16 A 22-Apr-16 13-May-16 04-Jun-16 06-Oct-14 A 06-Oct-14 A 06-Oct-14 A 10-Oct-14 A 10-Oct-14 A	23-Jun-16 17-Mar-16 A 26-Mar-16 A 22-Apr-16 13-May-16 04-Jun-16 23-Jun-16 29-Jul-16 12-Oct-15 A 07-Jan-15 A	181 239 247 308 147	Precast beam(Type 1 total-12 Precast beam(T	Type 2 total-12 nos)	2016 May mn(Type 1 total-13nos) Precast bear	m(Type 1 total-8 nos		
Precast beam fabrication TD120730 Precast b TD120790 Precast b TD120740 Precast b TD120750 Precast b TD120760 Precast b TD120770 Precast b TD220430 Traffic di TD220430 G.I for Po TD220420 G.I for Po TD220420 G.I for Po TD220420 Bored pil TD220470 Bored pil Base Slab& Pile Cap Construct Abutment K-Base Slab TD220550 Preparati Pile Cap L1-L4 TD220630 Sheetpile TD220640 Pile cap I TD220610 Sheetpile TD220610 Sheetpile TD220610 Pile cap I TD220620 Pile cap I Abutment M-Base Slab TD220620 Pile cap I Abutment M-Base Slab TD220690 Concretin Abutment Ab	t beam(Type 1 total-12 nos) t beam(Type 2 total-12 nos) t beam(Type 1 total-13 nos) t beam(Type 1 total-8 nos) t beam(Type 1 total-8 nos) t beam(Type 1 total-7 nos) t beam(Type 1 total-7 nos) t beam(Type 1 total-7 nos) tion 1 diversion P6-P11 P14-P27 g platform for pile cap L1-L3 piles for P6-P11 piles for P1-P5 totion	135 24 60 26 16 16 14 178 124 66 6 24 42 124	28-Nov-15 A 16-Feb-16 A 28-Nov-15 A 10-Mar-16 A 22-Apr-16 13-May-16 04-Jun-16 06-Oct-14 A 06-Oct-14 A 06-Oct-14 A 10-Oct-14 A 10-Oct-14 A	17-Mar-16 A 26-Mar-16 A 22-Apr-16 13-May-16 04-Jun-16 23-Jun-16 29-Jul-16 12-Oct-15 A 07-Jan-15 A	181 239 247 308	Precast beam(Type 1 total-12	nos) Type 2 total-12 nos)	nm(Type 1 total-13nos)	n(Type 1 total-8 no:	os) Precast beam(Type 1 total-8 n	▼ Precast beam fabric
TD120730 Precast b TD120790 Precast b TD120740 Precast b TD120750 Precast b TD120760 Precast b TD120770 Precast b TD20480 Frequency TD20420 G.I for Pt TD220420 G.I for Pt TD220490 Bored pil TD220470 Bored pil TD220470 Bored pil TD220470 Bored pil TD220550 Preparati Pile Cap L1-L4 TD220630 Sheetpile TD220592 ELS for Pt TD220640 Pile cap It TD220610 Sheetpile TD220610 Sheetpile TD220610 File cap It TD220620 Pile cap It TD220630 Formwort TD220630 Formwort TD220640 Pile cap It TD22064	diversion P6-P11 P14-P27 g platform for pile cap L1-L3 piles for P1-P5 cction	24 60 26 16 16 14 178 124 66 6 24 42 124	16-Feb-16 A 28-Nov-15 A 10-Mar-16 A 22-Apr-16 13-May-16 04-Jun-16 06-Oct-14 A 06-Oct-14 A 06-Oct-14 A 06-Oct-14 A 10-Oct-14 A 03-Dec-14 A	17-Mar-16 A 26-Mar-16 A 22-Apr-16 13-May-16 04-Jun-16 23-Jun-16 29-Jul-16 12-Oct-15 A 07-Jan-15 A	181 239 247 308	· · · · · · · · · · · · · · · · · · ·	Type 2 total-12 nos)		n(Type 1 total-8 no:	is) Precast beam(Type 1 total-8 n	nos)
TD120790 Precast b TD120740 Precast b TD120750 Precast b TD120760 Precast b TD120770 Precast b TD20480 Traffic di TD220420 G.I for Pf TD220420 G.I for Pf DWP-Bored Piles TD220490 Bored pil TD220470 Bored pil TD220470 Bored pil TD220470 Bored pil TD220550 Preparati Pile Cap L1-L4 TD220630 Sheetpile TD220592 ELS for Pf TD220600 Pile cap If TD220610 Sheetpile TD220610 Sheetpile TD220610 Sheetpile TD220620 Pile cap If TD220630 Prile cap If TD220630 Prile cap If TD220640 Pile cap I	diversion P6-P11 P14-P27 g platform for pile cap L1-L3 piles for P1-P5 cction	60 26 16 16 14 178 124 66 6 6 24 42 124	28-Nov-15 A 10-Mar-16 A 22-Apr-16 13-May-16 04-Jun-16 06-Oct-14 A 06-Oct-14 A 06-Oct-14 A 06-Oct-14 A 10-Oct-14 A 10-Oct-14 A	26-Mar-16 A 22-Apr-16 13-May-16 04-Jun-16 23-Jun-16 29-Jul-16 29-Jul-16 12-Oct-15 A 07-Jan-15 A	239 247 308 147	· · · · · · · · · · · · · · · · · · ·	Type 2 total-12 nos)		n(Type 1 total-8 no:	Precast beam(Type 1 total-8 n	
TD120740 Precast b TD120750 Precast b TD120760 Precast b TD120770 Precast b TD2102770 Precast b TD220430 Traffic di TD220400 G.I for P0 TD220420 G.I for P1 DWP-Bored Piles TD220480 Working TD220490 Bored pil TD220470 Bored pil TD220470 Bored pil TD220470 Bored pil TD220550 Preparati Pile Cap L1-L4 TD220630 Sheetpile TD220592 ELS for P TD220600 Pile cap I TD220610 Sheetpile TD220610 Sheetpile TD220615 ELS for P TD220640 Pile cap I TD220620 Pile cap I TD220630 Formwor TD220690 Concretin Abutment M-Base Slab TD220690 Concretin Abutment Abutment K TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1	diversion P6-P11 P14-P27 g platform for pile cap L1-L3 piles for P6-P11 piles for P1-P5 cction	26 16 16 14 178 178 124 66 6 6 24 42 124	10-Mar-16 A 22-Apr-16 13-May-16 04-Jun-16 06-Oct-14 A 06-Oct-14 A 06-Oct-14 A 06-Oct-14 A 10-Oct-14 A 10-Oct-14 A	22-Apr-16 13-May-16 04-Jun-16 23-Jun-16 29-Jul-16 29-Jul-16 12-Oct-15 A 07-Jan-15 A	239 247 308 147				n(Type 1 total-8 no:	Precast beam(Type 1 total-8 n	
TD120750 Precast b TD120760 Precast b TD120770 Precast b TD210770 Precast b TD210770 Precast b TD220430 Traffic di TD220440 G.I for PC TD220420 G.I for PC TD220420 Bored pil TD220490 Bored pil TD220470 Bored pil TD220470 Bored pil Base Slab& Pile Cap Construct Abutment K-Base Slab TD220550 Preparati Pile Cap L1-L4 TD220630 Sheetpile TD220640 Pile cap I TD220610 Sheetpile TD220615 ELS for P TD220640 Pile cap I TD220620 Pile cap I TD220620 Pile cap I TD220630 Formwor TD220690 Concretin Abutment M-Base Slab TD220690 Concretin Abutment and Pier Construction Abutment K TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1	diversion P6-P11 P14-P27 g platform for pile cap L1-L3 piles for P6-P11 piles for P1-P5 cction	16 16 14 178 178 124 66 6 6 24 42 124	22-Apr-16 13-May-16 04-Jun-16 06-Oct-14 A 06-Oct-14 A 06-Oct-14 A 06-Oct-14 A 10-Oct-14 A	13-May-16 04-Jun-16 23-Jun-16 29-Jul-16 29-Jul-16 12-Oct-15 A 07-Jan-15 A	239 247 308 147			Precast bear	n(Type 1 total-8 no	Precast beam(Type 1 total-8 n	
TD120760 Precast b TD120770 Precast b TD120770 Precast b TD120770 Precast b TD120770 Precast b TD210770 Precast b TD2-Secti Field Works G.I and Piling Works DWP-G.I TD220430 Traffic di TD220420 G.I for Po TD220420 G.I for Po DWP-Bored Piles TD220490 Bored pil TD220470 Bored pil Ease Slab TD220550 Preparati Pile Cap L1-L4 TD220630 Sheetpile TD220630 Sheetpile TD220640 Pile cap I TD220610 Sheetpile TD220615 ELS for P TD220640 Pile cap I TD220620 Pile cap I TD220640 Pile cap I TD220640 Pile cap I TD220640 Formwor TD220680 Formwor TD220690 Concretin Abutment M-Base Slab TD220690 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1	diversion P6-P11 P14-P27 g platform for pile cap L1-L3 piles for P6-P11 piles for P1-P5 cction	16 14 178 178 124 66 6 6 24 42 124	13-May-16 04-Jun-16 06-Oct-14 A 06-Oct-14 A 06-Oct-14 A 06-Oct-14 A 10-Oct-14 A 03-Dec-14 A	04-Jun-16 23-Jun-16 29-Jul-16 29-Jul-16 12-Oct-15 A 07-Jan-15 A	247 308 147						
TD120770 Precast b TOII Plaza Decking TD2-Secti Field Works G.I and Piling Works DWP-G.I TD220430 Traffic di TD220420 G.I for PC TD220420 G.I for PC TD220420 Bored piles TD220490 Bored pil TD220470 Bored pil Base Slab& Pile Cap Construct Abutment K-Base Slab TD220550 Preparati Pile Cap L1-L4 TD220630 Sheetpile TD220592 ELS for P TD220610 Sheetpile TD220610 Sheetpile TD220610 Pile cap I TD220620 Pile cap I TD220640 Pile cap I TD220620 Pile cap I Abutment M-Base Slab TD220690 Concretin Abutment and Pier Construction Abutment Abutment K TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1 Pier L2	diversion P6-P11 P14-P27 g platform for pile cap L1-L3 piles for P6-P11 piles for P1-P5 cction	14 178 178 124 66 6 6 24 42 124	04-Jun-16 06-Oct-14 A 06-Oct-14 A 06-Oct-14 A 06-Oct-14 A 06-Oct-14 A 10-Oct-14 A 03-Dec-14 A	23-Jun-16 29-Jul-16 29-Jul-16 12-Oct-15 A 07-Jan-15 A	308						Precast beam(Type
Toll Plaza Decking TD2-Section Field Works G.I and Piling Works DWP-G.I TD220430 TD220400 G.I for Post December Piles TD220420 DWP-Bored Piles TD220490 Bored pile TD220490 Bored pile TD220470 Bored pile TD220470 Bored pile TD220500 Preparation Pile Cap Construct Abutment K-Base Slab TD220550 Preparation Pile Cap L1-L4 TD220630 TD220690 TD220610 TD220610 TD220610 TD220610 TD220610 TD220610 TD220640 TD220640 TD220640 TD220640 TD220640 TD220640 TD220690 Abutment M-Base Slab TD220690 TD220690 Abutment and Pier Construction Abutment K TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1 TD220280 Pier L1	diversion P6-P11 P14-P27 g platform for pile cap L1-L3 piles for P6-P11 piles for P1-P5 cction	178 124 66 6 24 42 124	06-Oct-14 A 06-Oct-14 A 06-Oct-14 A 06-Oct-14 A 10-Oct-14 A 03-Dec-14 A	29-Jul-16 12-Oct-15 A 07-Jan-15 A							
G.I and Piling Works G.I and Piling Works DWP-G.I TD220430 G.I for Piling Works TD220400 G.I for Piling Working G.I for Piling Working TD220420 G.I for Piling Working TD220490 Bored piling TD220490 Piling TD220550 Preparati Piling Cap L1-L4 TD220630 Sheetpile TD220690 Piling Cap II TD220610 Sheetpile TD220610 Sheetpile TD220610 Sheetpile TD220615 ELS for Piling TD220640 Piling Cap II TD220640 Piling Cap II TD220620 Piling Cap II TD220690 Concreting TD220690 Concreting TD220690 Concreting TD220690 Concreting Abuttment K TD220260 Wall for a TD220270 Backfill filing Fier L1 TD220280 Pier L1 TD220280 Pier L1	diversion P6-P11 P14-P27 g platform for pile cap L1-L3 piles for P6-P11 piles for P1-P5 cction	124 66 6 24 42 124 13	06-Oct-14 A 06-Oct-14 A 06-Oct-14 A 10-Oct-14 A 03-Dec-14 A	12-Oct-15 A 07-Jan-15 A	147						
DWP-G.I	P6-P11 P14-P27 g platform for pile cap L1-L3 piles for P6-P11 piles for P1-P5 cction	66 6 24 42 124 13	06-Oct-14 A 06-Oct-14 A 10-Oct-14 A 03-Dec-14 A	07-Jan-15 A				1			
TD220430 Traffic di TD2204400 G.I for P6 TD220420 G.I for P6 TD220420 G.I for P1 DWP-Bored Piles TD220490 Bored pil TD220490 Bored pil TD220470 Bored pil Ease Slab& Pile Cap Construct Abutment K-Base Slab TD220550 Preparati Pile Cap L1-L4 TD220630 Sheetpile TD220592 ELS for P TD220600 Pile cap I TD220610 Sheetpile TD220615 ELS for P TD220640 Pile cap I TD220620 Pile cap I TD220640 Pile cap I Abutment M-Base Slab TD220670 ELS for a TD220680 Formwor TD220690 Concretin Abutment Abutment K TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1	P6-P11 P14-P27 g platform for pile cap L1-L3 piles for P6-P11 piles for P1-P5 cction	6 24 42 124 13	06-Oct-14 A 10-Oct-14 A 03-Dec-14 A								
TD220400 G.I for P6	P6-P11 P14-P27 g platform for pile cap L1-L3 piles for P6-P11 piles for P1-P5 cction	24 42 124 13	10-Oct-14 A 03-Dec-14 A	09-Oct-14 A							
TD220420 G.I for PI	P14-P27 g platform for pile cap L1-L3 piles for P6-P11 piles for P1-P5 cction	42 124 13	03-Dec-14 A								
DWP-Bored Piles	ng platform for pile cap L1-L3 piles for P6-P11 piles for P1-P5 totion	124		28-Oct-14 A							
TD220480 Working TD220490 Bored pil TD220470 Bored pil TD220470 Bored pil TD220470 Bored pil TD220550 Preparati Pile Cap L1-L4 TD220630 Sheetpile TD220592 ELS for P TD220600 Pile cap I TD220610 Sheetpile TD220615 ELS for P TD220640 Pile cap I TD220620 Pile cap I TD220620 Pile cap I TD220630 Formwor TD220630 Formwor TD220630 Formwor TD220630 Formwor TD220630 Concretin Abutment M Abutment M TD220260 Wall for a TD220270 Backfill for Pier L1 TD220280 Pier L1 Pier L2	piles for P6-P11 piles for P1-P5 action	13		07-Jan-15 A							
TD220490 Bored pil TD220470 Bored pil TD220470 Bored pil Base Slab& Pile Cap Construct Abutment K-Base Slab TD220550 Preparati Pile Cap L1-L4 TD220630 Sheetpile TD220592 ELS for P TD220600 Pile cap I TD220610 Sheetpile TD220615 ELS for P TD220640 Pile cap I TD220620 Pile cap I TD220640 Pile cap I Abutment M-Base Slab TD220670 ELS for a TD220680 Formwor TD220690 Concretin Abutment K TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1	piles for P6-P11 piles for P1-P5 action		08-May-15 A	12-Oct-15 A							
TD220470 Bored pil Base Slab& Pile Cap Construct Abutment K-Base Slab TD220550 Preparati Pile Cap L1-L4 TD220630 Sheetpile TD220592 ELS for P TD220600 Pile cap I TD220610 Sheetpile TD220615 ELS for P TD220640 Pile cap I TD220620 Pile cap I TD220620 Pile cap I TD220680 Formwor TD220690 Concreti Abutment M-Base Slab TD220690 Concreti Abutment K TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1 Pier L2	piles for P1-P5	60	08-May-15 A	21-Aug-15 A							
Base Slab& Pile Cap Construct Abutment K-Base Slab TD220550 Preparati Pile Cap L1-L4 TD220630 Sheetpile TD220592 ELS for P TD220600 Pile cap I TD220610 Sheetpile TD220615 ELS for P TD220640 Pile cap I TD220620 Pile cap I TD220620 Pile cap I Abutment M-Base Slab TD220670 ELS for a TD220680 Formwor TD220690 Concretir Abutment K TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1 Pier L2	ction		12-Jun-15 A	03-Oct-15 A							
Abutment K-Base Slab			30-May-15 A	12-Oct-15 A			. D				
TD220550 Preparati			21-Jul-15 A	05-Apr-16 A			Base Slab& Pile Cap Construction				
Pile Cap L1-L4			21-Jul-15 A	03-Aug-15 A							
TD220630 Sheetpile TD220592 ELS for P TD220600 Pile cap I TD220610 Sheetpile TD220615 ELS for P TD220640 Pile cap I TD220620 Pile cap I TD220620 Pile cap I Abutment M-Base Slab TD220670 ELS for a TD220680 Formwor TD220690 Concretin Abutment Abutment K TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1 Pier L2	ation works for drainage channel diversion		21-Jul-15 A	03-Aug-15 A							
TD220592 ELS for P TD220600 Pile cap I TD220610 Sheetpile TD220615 ELS for P TD220640 Pile cap I TD220620 Pile cap I TD220620 Pile cap I Abutment M-Base Slab TD220670 ELS for a TD220680 Formwor TD220690 Concretin Abutment and Pier Construction Abutment K TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1 Pier L2	1 0 PH TO		28-Nov-15 A	12-Mar-16 A		→ Pile Cap L1-L4					
TD220600 Pile cap I TD220610 Sheetpile TD220615 ELS for P TD220640 Pile cap I TD220620 Pile cap I Abutment M-Base Slab TD220670 ELS for a TD220680 Formwor TD220690 Concretin Abutment Abutment K TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1 Pier L2	ile for Pile cap L3		20-Dec-15 A	21-Dec-15 A							
TD220610 Sheetpile TD220615 ELS for P TD220640 Pile cap I TD220620 Pile cap I Abutment M-Base Slab TD220670 ELS for a TD220680 Formwor TD220690 Concretin Abutment and Pier Construction Abutment K TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1 Pier L2	-		28-Nov-15 A	28-Dec-15 A							
TD220615 ELS for P TD220640 Pile cap I TD220620 Pile cap I Abutment M-Base Slab TD220670 ELS for a TD220680 Formwor TD220690 Concretin Abutment and Pier Constructio Abutment K TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1 Pier L2			28-Dec-15 A	15-Jan-16 A	ap L2						
TD220640 Pile cap I TD220620 Pile cap I Abutment M-Base Slab TD220670 ELS for a TD220680 Formwor TD220690 Concretin Abutment and Pier Constructio Abutment K TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1 Pier L2	ile for Pile cap L2		17-Feb-16 A	18-Feb-16 A	5 L2						
TD220620 Pile cap I Abutment M-Base Slab TD220670 ELS for a TD220680 Formwor TD220690 Concretin Abutment and Pier Constructio Abutment K TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1 Pier L2			19-Feb-16 A	20-Feb-16 A		Pile cap L3					
Abutment M-Base Slab TD220670 ELS for a TD220680 Formwor TD220690 Concretin Abutment and Pier Constructio Abutment K TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1 Pier L2			25-Feb-16 A 23-Feb-16 A	07-Mar-16 A 12-Mar-16 A		Pile cap L2					
TD220670 ELS for a TD220680 Formwor TD220690 Concretin Abutment and Pier Constructio Abutment K TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1 Pier L2	μ L2		11-Nov-15 A	05-Apr-16 A			Abutment M-Base Slab				
TD220680 Formwor TD220690 Concretin Abutment and Pier Constructio Abutment K TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1 Pier L2	r abutment M		11-Nov-15 A	08-Mar-16 A		ELS for abutment M					
TD220690 Concretin Abutment and Pier Construction Abutment K TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1 Pier L2	ork and Reinforcement		15-Mar-16 A	24-Mar-16 A		Formwork and Rei	nforcement	-			
Abutment and Pier Construction Abutment K TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1 Pier L2	ting and backfilling		30-Mar-16 A	05-Apr-16 A			Concreting and backfilling				
TD220260 Wall for a TD220270 Backfill f Pier L1 TD220280 Pier L1 Pier L2	tion	161	26-Jan-16 A	24-Jun-16	167						Abutment and P
TD220270 Backfill f Pier L1 TD220280 Pier L1 Pier L2		66	26-Jan-16 A	17-May-16	147			Abut	ment K		
Pier L1 TD220280 Pier L1 Pier L2 Pier L2	r abutment K	20	26-Jan-16 A	12-Apr-16 A			Wall for abutment K				
TD220280 Pier L1	l for abutment K	20	20-Apr-16	17-May-16	147			Back	fill for abutment K		
Pier L2		26	26-Jan-16 A	09-Apr-16 A			Pier L1				
		26	26-Jan-16 A	09-Apr-16 A			Pier L1				
TD220290 Pier L2		26	17-Mar-16 A	09-Apr-16 A		·	Pier L2				
_		26	17-Mar-16 A	09-Apr-16 A			Pier L2				
Pier L3		26	12-Mar-16 A	09-Apr-16 A			Pier L3				
TD220140 Pier L3		26	12-Mar-16 A	09-Apr-16 A			Pier L3				
Pier L4			22-Feb-16 A	06-Apr-16 A			▼ Pier L4				
TD220150 Pier L4		20	22-Feb-16 A	06-Apr-16 A			Pier L4				
Abutment M			17-May-16	24-Jun-16	167			-			Abutment M
	r abutment M		17-May-16	24-Jun-16	167						Wall for abutme
Deck Construction			17-May-16	04-Jun-16	189			•		Deck Construction	
	action of walkway		17-May-16	04-Jun-16	189					Construction of walkway	
Miscellaneous Works			18-Apr-16 A	29-Jul-16	147						
	e D construction		18-Apr-16 A	29-Jul-16	147						
Foll Plaza Footbridge-Section	on 1		03-Nov-14 A	04-Jul-17	111						
Stage 1	WD 0 L		03-Nov-14 A	04-Jul-17	111		Townson W. J. D	(TWD) Submission and Approval			
Temporary Works Design (TWI			22-Feb-16 A	14-Apr-16 A				;			
	Falsework support for staircase construction		22-Feb-16 A	14-Apr-16 A	160		I WD -raisework support	t for staircase construction			
Method Statement Submission			04-Dec-15 A	22-Aug-16	162			MSS for steel truss installation inc	Juding shop Jan	nge enhmiceion	
	r steel truss installation including shop drawings submission		04-Dec-15 A	29-Apr-16	53			ior seel truss histaliation inc	ading shop drawin	go odomiooioli	
			21-Dec-15 A	22-Aug-16	162						
Field Works	r staircase construction	643	03-Nov-14 A	04-Jul-17	86						
	i stancase construction						Date	Revisior	<u> </u>	Checked	Approved
Remaining Level		N/I I		CRI	BC - Kade	n .IV		- IZEVISIOI	•	Cilecked	1 Approved
Actual Work		► M					20-Apr-16				1


ge: 3					rthern Connection Toll Plaza a				
	Activity Name	Original Start Duration	Finish	Total Float	Mar	Apr	2016 May	Jun	
G.I and Foundation	n Works	18 03-Nov-14 A	30-Nov-14 A		mar	Apr	may	Jun	
TFB1160	Socketted H-Pile for Pier P3(9 Nos)	18 03-Nov-14 A	30-Nov-14 A						
Pier Construction TFB1250	Construct pier P1(include bearing installation)	194 26-Aug-15 A 42 14-Mar-16 A	24-Sep-16 28-May-16	275 250			Construct	pier P1(include bearing instal	llation)
TFB1260	Construct pier P5	42 16-Dec-15 A	21-Jun-16	332				-	Construct pier P5
TFB1270	Construct pier P7	42 09-Mar-16 A	12-Jul-16	332					
TFB1280	Construct pier P2	42 26-Aug-15 A	13-Sep-16	159					
TFB1290	Construct pier P3	42 22-Sep-15 A	24-Sep-16	159					
Staircase and Lift C TFB1350	West staircase construction	48 23-Nov-15 A 48 23-Nov-15 A	04-Jul-17 04-Jul-17	86					
	e RW_B-Section 1	286 08-Oct-14 A	20-Sep-16	448					
	etaining Structure RW_B	286 08-Oct-14 A	20-Sep-16	448					
tage 1		286 08-Oct-14 A	20-Sep-16	448					
Design Submission		63 08-Oct-14 A	04-May-15 A						
RWB10350 RWB10360	ELS design submission Engineer's comments and approval	21 08-Oct-14 A 21 10-Nov-14 A	24-Oct-14 A 27-Nov-14 A						
RWB10280	Engineer's comments	21 06-Dec-14 A	18-Dec-14 A						
RWB10290	Alternative Design for RW_B foundation submission	21 18-Dec-14 A	14-Jan-15 A						
RWB10310	Alternative Design for RW_B structure	21 15-Jan-15 A	20-Jan-15 A						
RWB10370	Formwork design submission	21 13-Jan-15 A	26-Jan-15 A						
RWB10380 RWB10300	Engineer's comments and approval Engineer's approval	21 16-Jan-15 A 21 14-Jan-15 A	31-Jan-15 A 11-Mar-15 A						
RWB10390	Falsework design submission	21 13-Apr-15 A	04-May-15 A						
Method Statement	Submission and Approval	34 07-Jan-15 A	31-Jan-15 A						
RWB10410	Method Statement Submission and Approval for Retaining Wall Construction	17 07-Jan-15 A	13-Jan-15 A						
RWB10420	Engineer's comments and approval	17 14-Jan-15 A	31-Jan-15 A						
Retaining Structure Preparing Works	e RW_B	220 14-Oct-14 A 24 01-Dec-14 A	20-Sep-16 08-Dec-14 A	348					
RWB10470	Site clearance and tree felling-east side	24 01-Dec-14 A 24 01-Dec-14 A	08-Dec-14 A						
Excavation		89 14-Oct-14 A	13-Feb-15 A						
RWB10490	Excavation of RW_B up to approx +6.0 mPD-(Bay 1-7)	45 14-Oct-14 A	31-Dec-14 A						
RWB10500	Excavation of RW_B up to approx +6.0 mPD-(Bay11-13)	60 01-Dec-14 A	13-Feb-15 A						
Structure(Base Sla	ab, Wall, Colume, Top Slab)	180 10-Feb-15 A	25-May-16	326			Structure (Base	Slab, Wall, Colume, Top Slab)	1
RWB10070	Half span blinding layer for Bay 2-Bay7	80 10-Feb-15 A 20 28-Apr-15 A	15-Jul-15 A 05-Jun-15 A						
	Half span base slab-Bay 2 to Bay 7	60 29-Apr-15 A							
RWB10030	Half span base slab-Bay 2 to Bay 7	60 10-Feb-15 A	12-Jun-15 A						
RWB10060	Bay 1 including blinder layer	40 13-Mar-15 A	15-Jul-15 A						
Bay 8-10		55 07-Aug-15 A	02-Feb-16 A						
RWB10120 RWB10130	Bay 9 Bay 10	40 07-Aug-15 A 40 15-Sep-15 A	16-Jan-16 A 02-Feb-16 A						
Bay 11	Bay 10	55 22-Oct-15 A	02-Apr-16 A		▼ Bay 11				
RWB10140	Foundation works	15 22-Oct-15 A	03-Nov-15 A						
RWB10150	Bay 11	40 23-Nov-15 A	02-Apr-16 A		Bay 11				
Bay12-13		60 18-Sep-15 A	25-Apr-16	162		Bay12-			
RWB10170 Bay14-Bay15	Bay12-13 and backfilling	60 18-Sep-15 A	25-Apr-16	162		Bay12-	13 and backfilling ■ Bay14-Bay15		
RWB10200	Foundation works Bay 14	163 09-Nov-15 A 40 09-Nov-15 A	25-May-16 10-Dec-15 A	326			· Day14-Day13		
RWB10210	Foundation works Bay 15	40 15-Dec-15 A	24-Dec-15 A						
RWB10220	Bay 14-15	60 07-Jan-16 A	25-May-16	326			Bay 14-15		
Backfilling		163 15-Jul-15 A	20-Sep-16	348					
RWB10230	Backfilling	40 15-Jul-15 A	25-Jun-16	414					Backfilling
RWB10235 RW_B Precast Pan	Precast panels installation	90 25-May-16 52 20-Apr-16	20-Sep-16 27-Jun-16	348 17		▼			▼ RW B
Precast the Panel		52 20-Apr-16	27-Jun-16	12		▼			Precas
RWB20000	Precast the Panels(Bay 6-10 nos)	12 20-Apr-16*	05-May-16	12			Precast the Panels(Bay 6-10 nos)		
RWB20010	Precast the Panels(Bay 5-10 nos)	12 04-May-16	19-May-16	12			Precast the Panels (Bay 5		
RWB20020	Precast the Panels(Bay 7-10nos)	12 18-May-16	01-Jun-16	12			Pre	cast the Panels(Bay 7-10nos)	:
RWB20030	Precast the Panels(Bay 4-12nos)	12 30-May-16	14-Jun-16	12				Precast the l	raneis(Bay 4-12
_ D ' '	and and of Effect English Democratic will be a second	4				Date	Revision	Checked	Appro
	ng Level of Effort Remaining Work • • M		CR	BC - K	Kaden JV	20-Apr-16		235.1.52	1 77.0
Actual W	/ork	5	Two-Mon	th Ral	ling Programme	·			1

Installation the Panel RWB20120 II RWB20130 II RWB20140 II RWB20150 II RWB20150 II Collector Subway Collector Bridge (I Stage 1 Temporary Works Desi TCS1240 IT TCS1580 IE Collector Subway Stage 1	Precast the Panels(Bay 8-10nos) Installation the Panel Bay 6 Installation the Panel Bay 5 Installation the Panel Bay 7 Installation the Panel Bay 4 & Associated Works-Section 1 Portion I)-Section 1 Ign(TWD) Submission and Approval TWD-Design of lifting system Engineer's comments and approval & Associate Works (Portion I)-Section 1	Orgnal Start	16 21-Jur 16* 11-Ma 16 25-Ma 6 07-Jur 6 21-Jur 5 A 21-No 6 02-Jul	n-16 ay-16 ay-16 n-16 n-16	12 22 37 32	▼ Installation the Pa
Installation the Panel RWB20120 II RWB20130 II RWB20140 II RWB20150 II RWB20150 II Collector Subway Collector Bridge (I Stage 1 Temporary Works Desi TCS1240 IT TCS1580 IE Collector Subway Stage 1	Installation the Panel Bay 6 Installation the Panel Bay 5 Installation the Panel Bay 7 Installation the Panel Bay 4 & Associated Works-Section 1 Portion I)-Section 1 Ign(TWD) Submission and Approval TWD - Design of lifting system Engineer's comments and approval	12 13-Jun-1 35 06-May- 5 06-May- 5 20-May- 5 02-Jun-1 5 16-Jun-1 307 19-Oct-1 60 20-Apr-1 60 20-Apr-1 60 20-Apr-1	16 21-Jur 16* 11-Ma 16 25-Ma 6 07-Jur 6 21-Jur 5 A 21-No 6 02-Jul	n-16 ay-16 ay-16 n-16 n-16	22 37 32	Precast ✓ Installation the Precast
RWB20120 II RWB20130 II RWB20140 II RWB20150 II Collector Subway Oil Collector Bridge (I Stage 1 Temporary Works Desi TCS1240 T TCS1580 E Oil Collector Subway Stage 1	Installation the Panel Bay 5 Installation the Panel Bay 7 Installation the Panel Bay 4 & Associated Works-Section 1 Portion I)-Section 1 ign(TWD) Submission and Approval TWD - Design of lifting system Engineer's comments and approval	5 06-May- 5 20-May- 5 02-Jun-1 5 16-Jun-1 307 19-Oct-1 60 20-Apr-1 60 20-Apr-1 60 20-Apr-1	16* 11-Ma 16 25-Ma 6 07-Jur 6 21-Jur 5 A 21-No 6 02-Jul	ay-16 ay-16 n-16 n-16	37 32	
RWB20130 II RWB20140 II RWB20150 II Collector Subway Classical Collector Bridge (I Stage 1 Temporary Works Desi TCS1240 IT TCS1580 E Collector Subway Stage 1	Installation the Panel Bay 5 Installation the Panel Bay 7 Installation the Panel Bay 4 & Associated Works-Section 1 Portion I)-Section 1 ign(TWD) Submission and Approval TWD - Design of lifting system Engineer's comments and approval	5 20-May- 5 02-Jun-1 5 16-Jun-1 307 19-Oct-1 60 20-Apr-1 60 20-Apr-1 60 20-Apr-1	16 25-Ma 6 07-Jun 6 21-Jun 5 A 21-No 6 02-Jul	ay-16 n-16 n-16	32	Installation the Panel Bay 6
RWB20140 II RWB20150 II Collector Subway bil Collector Bridge (I Stage 1 Temporary Works Desi TCS1240 IT TCS1580 E bil Collector Subway Stage 1	Installation the Panel Bay 7 Installation the Panel Bay 4 & Associated Works-Section 1 Portion I)-Section 1 ign(TWD) Submission and Approval TWD -Design of lifting system Engineer's comments and approval	5 02-Jun-1 5 16-Jun-1 307 19-Oct-1 60 20-Apr-1 60 20-Apr-1 60 20-Apr-1	6 07-Jun 6 21-Jun 5 A 21-No 6 02-Jul	n-16 n-16		
RWB20150 II Collector Subway III Collector Bridge (I Stage 1 Temporary Works Desi TCS1240 II TCS1580 E III Collector Subway Stage 1	& Associated Works-Section 1 (Portion I)-Section 1 ign(TWD) Submission and Approval TWD -Design of lifting system Engineer's comments and approval	5 16-Jun-1 307 19-Oct-1 60 20-Apr-1 60 20-Apr-1 60 20-Apr-1	6 21-Jun 5 A 21-No 6 02-Jul	n-16	27	
Collector Subway II Collector Bridge (I Stage 1 Temporary Works Desi TCS1240 TCS1580 E II Collector Subway Stage 1	& Associated Works-Section 1 Portion I)-Section 1 ign(TWD) Submission and Approval TWD -Design of lifting system Engineer's comments and approval	307 19-Oct-1 60 20-Apr-1 60 20-Apr-1 60 20-Apr-1	5 A 21-No 6 02-Jul		27	
Il Collector Bridge (I Stage 1 Temporary Works Desi TCS1240 T TCS1580 E Il Collector Subway Stage 1	Portion I)-Section 1 ign(TWD) Submission and Approval IWD -Design of lifting system Engineer's comments and approval	60 20-Apr-1 60 20-Apr-1			175	
TCS1240 T TCS1580 E II Collector Subway stage 1	TWD -Design of lifting system Engineer's comments and approval	60 20-Apr-1	6 02-Iul	1-16	256	· · · · · · · · · · · · · · · · · · ·
TCS1240 T TCS1580 E II Collector Subway Stage 1	TWD -Design of lifting system Engineer's comments and approval				256	
TCS1580 E	Engineer's comments and approval				256	
II Collector Subway		30 20-Apr-1 30 27-May-			256 256	
stage 1	A maaucidle Works (Fordoll 11-3ection)	156 19-Oct-1			205	
	The state of the s	156 19-Oct-1		-	205	
Temporary Works Desi	ign(TWD) Submission and Approval	24 19-Oct-1	5 A 10-No	ov-15 A		
	Engineer's comments and approval	24 19-Oct-1		ov-15 A		
	omissions and Approval	69 10-Nov-		•	175	▼ Method Statement Submissions and Approval
	MSS for excavation works MSS for subway structural works	24 10-Nov- 24 03-Dec-1		ov-15 A ec-15 A		
	MSS for subway structural works Engineer's comments and approval	24 U3-Dec-1 24 25-Nov-1		ar-16 A		Engineer's comments; and approval
	Engineer's comments and approval	24 20-Apr-1			175	
	ector Subway and Staircase	124 21-Mar-			205	_
TCS1410 F	Finish L shape structure of RW_B	0	20-Ap	or-16 A		◆ Finish L shape structure of RW_B
	Site clearance	24 21-Mar-				Site clearance
	ELS for (SB22-SB16)	40 25-Apr-1			162	
	Construction of toll collector subway(from SB22-SB16)	70 23-May- 80 20-Oct-1			162	
II Collector Subway Stage 3	(Portion X)-Section 5	80 20-Oct-1 80 20-Oct-1			132	
	Excavation Works-S.B 3-8	80 20-Oct-1			132	
ige G2		357 09-Dec-1	4 A 22-Feb	b-17	213	
age 2		357 09-Dec-1	4 A 22-Feb	b-17	213	
	gn (TWD) Submission and Approval	55 09-Dec-1		<u> </u>	176	▼ Temporary Works Design (TWD) Submission and Approval
	DDA for foundation submission	17 15-Dec-1				
	Engineer's comments Engineer's approval	17 09-Dec-1 17 17-Dec-1				
	DDA for substructure submission	17 02-Jan-1				
BG23580 E	Engineer's approval	17 18-Feb-1		ay-15 A		
BG23200 T	TWD -Falsework design for in-situ deck construction	24 05-Feb-1	6 A 20-Ap	or-16 A		TWD -Falsework design for in-situ deck construction
	TWD -Falsework design for portal construction	24 05-Feb-1		or-16 A		TWD -Falsework design for portal construction
	Engineer's approval	17 20-Apr-1			176	
	missions and Approval MSS for pier construction	189 02-Feb-1 17 02-Feb-1		ar-16 A		▼ Method Statement Submissions and Approval
	MSS for deck construction	48 29-Feb-1		ar-16 A		MSS for deck construction
ield Works		267 18-Aug-			164	
Foundation Works		40 01-Mar-		ar-16 A		▼ Foundation Works
	Pad footing G2b	40 01-Mar-		ar-16 A		Pad footing G2b
Pier & Abutment Const		99 18-Aug-			139	▼ Pier & Abutment Construction
	Construct Pier at G2d-2	32 18-Aug-				
	Construct Pier at G2c-1 Construct Pier at G2b	32 04-Nov- 36 14-Mar-			139	Construct Pier at G2b
Deck		230 04-Apr-1			164	
	Deck(G2e-G2d2)	90 20-Apr-1			164	
BG23040 Г	Deck(G2e-G2d1)	60 04-Apr-1			164	
ge G1		119 24-Nov-			289	
ige 2		119 24-Nov-			289	
esign Submission and		21 20-Apr-1		•	259	
	Engineer's approval	21 20-Apr-1 24 24-Nov-1			259	Engineer's approval
	missions and Approval MSS-deck construction	24 24-Nov-1 24 24-Nov-1				
		21 21-1101-1	00 DC			
■ Remaining	Level of Effort Remaining Work	◆ M		CDD	O 12	Value IV
Actual Work						Kaden JV 20-Apr-16

ge: 5									
	Activity Name	Original Start Duration	Finish	Total Float	Mar	Apr	2016 May	Jun	Jul
Off-site Works		90 21-Jan-16 A	29-Apr-16	258	***************************************	74	▼ Off-site Works		- 00
BG112000 Field Works	Form tranveller fabrication	90 21-Jan-16 A	29-Apr-16 11-Jun-16	258			Form tranveller fabrication	▼ Field Works	
	rks from Pier G1d to Pier G2a	53 20-Apr-16 40 20-Apr-16	11-Jun-16	197		· •		Substructure Works	from Pier G1d to
BG112130	Pierhead segment construction at Pier Gld	40 20-Apr-16	11-Jun-16	197				Pierhead segment c	onstruction at Pi
	n from Pier G1d to Pier G2a	0 20-Apr-16	20-Apr-16	182			ction from Pier G1d to Pier G2a		
BG112462	Completion of Pier at G2a	0 250 20 Nove 14 A	20-Apr-16	182		◆ Completion o	f Pier at G2a	■ Bridge H1-Section	,
ridge H1-Section Stage 2	2	258 28-Nov-14 A 258 28-Nov-14 A	11-Jun-16 11-Jun-16	364				Stage 2	•
Design Submission	n and Approval	66 28-Nov-14 A	10-May-16	114			■ Design Submission and Approval		
BH12790	DDA for substructure(draft)	17 28-Nov-14 A	09-Dec-14 A						
BH12760	Engineer's comments	17 09-Dec-14 A	15-Dec-14 A						
BH12770 BH12800	DDA for foundation submission Engineer's comments	17 15-Dec-14 A 17 09-Dec-14 A	17-Dec-14 A 02-Jan-15 A						
BH12780	Engineer's approval	17 17-Dec-14 A	08-Jan-15 A						
BH12860	Engineer's approval	17 20-Apr-16	10-May-16	114			Engineer's approval		
_	Submissions and Approval	24 24-Nov-15 A	08-Dec-15 A						
BH12380 Off-site Works	MSS-deck construction	24 24-Nov-15 A 90 21-Jan-16 A	08-Dec-15 A 29-Apr-16	88			▼ Off-site Works		
BH12720	Form tranveller fabrication	90 21-Jan-16 A	29-Apr-16	88			Form tranveller fabrication		
Field Works		167 06-Jan-16 A	11-Jun-16	281				Field Works	
Foundation Work	s& Pier construction	167 06-Jan-16 A	11-Jun-16	281				▼ Foundation Works&	Pier construction
Pier construction		167 06-Jan-16 A	11-Jun-16	281	Construct Pier H1d			▼ Pier construction	
BH12540 BH12554	Construct Pier H1d TTA Diversion	32 06-Jan-16 A 7 18-Apr-16 A	17-Mar-16 A 20-Apr-16 A		Construct Fiel H1d	TTA Diversion	1		
BH12886	Pierhead segment construction at Pier H1e	40 20-Apr-16	11-Jun-16	1				Pierhead segment c	onstruction at F
BH12558	Pierhead segment construction at Pier H1d	40 20-Apr-16	11-Jun-16	281				Pierhead segment c	onstruction at P
ulvert 1(TBM)-Sta	age 4	461 24-Oct-14 A	29-Jun-16	611					▼ Culvert
Design Submission	**	51 24-Oct-14 A	11-Dec-14 A						
CUL13180 CUL13190	Final design submission Engineer's approval	21 24-Oct-14 A 30 13-Nov-14 A	13-Nov-14 A 11-Dec-14 A						
Field Works	Engineer 3 approval	353 27-Nov-14 A	13-Jun-16	486				▼ Field Works	
Jacking Pit		72 27-Nov-14 A	31-Dec-14 A						
CUL13030	ELS for Jacking pit	72 27-Nov-14 A	31-Dec-14 A						
MH7 CUL13340	Character translation	68 02-Jun-15 A	15-Dec-15 A						
CUL13340 CUL13350	Sheetpile installation Excavation and removal of existing box culvert	21 02-Jun-15 A 21 13-Jun-15 A	15-Jun-15 A 14-Aug-15 A						
CUL13360	Manhole construction ,Existing box culvert to be demolished and reconstructed	36 20-Oct-15 A	15-Dec-15 A						
FC1		89 17-Dec-14 A	10-Mar-15 A						
CUL13395	Liasion with CLP and temporary diversion for 11kv cable for construction of FC1	89 17-Dec-14 A	10-Mar-15 A						
FC2 CUL13470	Construction of chamber FC2	289 20-Feb-16 A 30 20-Feb-16 A	13-Jun-16 25-May-16	486			Construction of	FC2	
CUL13480	Backfilling and removal section of sheetpile	14 25-May-16	13-Jun-16	486				Backfilling and n	emoval section
	tween FC1 and FC2(1800 Pipe)	14 21-Mar-16 A	26-Apr-16	486	·	▼ BY-	-Pass Sewer between FC1 and FC2(1800 Pipe)		
CUL13510	Backfilling	14 21-Mar-16 A	26-Apr-16	486		Bac	kfilling		
-	3A and Remaining Works	70 20-Apr-16	29-Jun-16	611		•			Comple Backfil
CUL13535	Backfilling t 3 and Existing Box Culvert	70 20-Apr-16 270 16-Apr-15 A	29-Jun-16 11-Jul-16	574					Васкпі
Method statemen		46 16-Apr-15 A	19-May-16	512			▼ Method statement Submi	ssion	
CCE20070	Method statement for existing box culvert to be abandoned	24 16-Apr-15 A	28-Apr-16 A			Ŋ	Method statement for existing box culvert to be abandoned		
CCE20140	Method statement for screeding the existing box culvert	24 20-Apr-16	19-May-16	421			Method statement for scr	eeding the existing box culvert	
CCE20020	MII2 construction	65 20-Feb-16 A	27-Jun-16	263					Culvert 2
CCE20080	MH3 construction	65 20-Feb-16 A 65 05-Apr-16 A	27-Jun-16 11-Jul-16	263	·				MH3 con
CCE20085	MH6 construction	65 05-Apr-16 A	11-Jul-16	263					
te Formation - R	etainging Structure RW_A	286 21-Sep-15 A	13-Jan-17	217					-
Stage 3		286 21-Sep-15 A	13-Jan-17	217					
	Design Submission and Approval	48 22-Sep-15 A	19-Nov-15 A						
RWA20020	ELS design submission and approval	48 22-Sep-15 A	19-Nov-15 A				<u> </u>		
Domai-	ng Laval of Effort Damaining Warts A A M		~~	D.C. 77		Date	Revision	Checked	Approve
remaini	ng Level of Effort Remaining Work ♦ M.	•	CR	BC - Kad	den JV	20-Apr-16			

March Marc							
March Marc		Activity Name		Finish	Total Float	2016 Mar Apr May Jun	
Section Sect	RWA20030						
March Marc							
March		Method Statement Submission and Approval for Retaining wan Construction	-		217		
March Marc	RWA20120	Commencement of TD2 Abutment M		13 3411 17	217		
April	RWA20090	Prunning for tree transplanting Portion I		21-Jan-16 A			
Second Continue	RWA20110	Site clearance and tree felling	12 25-Jan-16 A	29-Apr-16	166	Site clearance and tree felling	
	RWA20130	Install ELS and Excavation (Soil: 10,298m3)	80 01-Feb-16 A	11-Jul-16	166		-
March Control Cont	RWA20150	Construct Cascade D	24 18-Apr-16 A	14-Oct-16	166	_	
Marchen Marc	RWA20160						
Secretary Secr							
11 19.000 19.00							
1		Retaining Structure for Slope TP_F		-			
No.		at Submission and Approval			370		
Second Control Contr	RWF21050				-		
Mary	RWF21000	Method Statement Submission and Approval for Open cut excavation	24 03-Oct-14 A	21-Oct-14 A			
Marting Section Sect	Retaining Structu	re for Slope TP_F	653 19-Oct-14 A	08-Aug-16	443		-
	RWF31300		89 19-Oct-14 A				
Marching	RWF31308						
Part		-					
19				-		Backining	
15 200-14 200-15 200-14 200-15 200-14 200-15 200-14 200-15 200-14 200-15 200-						▼ Site Formation - Slope TP A & Associated Works	
March Marc		Slope IF_A & Associated Works		-			
Part		lope TP_A				▼ Slope Feature - Slope TP_A	
100 100	TPA41110	<u> </u>	8 20-Oct-14 A	23-Oct-14 A			
Math	TPA41120	U-channel (140m) and Berm for slope A1	21 18-Nov-14 A	30-Nov-14 A			
Second S	TPA411400	Excavation of Soil (9200m3) for slope A2	20 21-Oct-14 A	02-Dec-14 A			
Part	TPA41350			_			
Security		Slope TP_B & Associated Works		-			
	age 3	lana TD D					
PREMOTION December of Stall Processing Process Proces	•	<u>·</u>			750		
Profession Column of Borne in Lipse B	TPB40700						
Fight 10 C-claiment (part) and Brem for slope IB 2 20 Jan 1.5 km 20 Jan 20 J	TPB40500	U-channel and Berm for slope B1	21 17-Oct-14 A	08-Nov-14 A			
	TPB40800	U-channel (220m) and Berm for slope B2	21 26-Nov-14 A	10-Dec-14 A			
Provide Comming road formation and temporary ground drainage works 14 20 Apr 15A 20 Ap	TPB41210	U-channel (part) and Berm for slope B3	21 02-Mar-15 A	20-Apr-16	438		
Simple Top Top C & Associated Works Simple Top T	TPB41220	Laying Erosion Control Mat for slope B3	3 20-Apr-15 A	20-Apr-16	438		
ge 3	TPB43600			_			
Proceedings		Slope TP_C & Associated Works			317		ite Formati
Procession Pr		lone TP C					
Securiting Side S		·					
Remaining civil works 50 20-Apr-16 24-Jun-16 317					317	<u> </u>	Achievemen
269 09-Jan-15A 01-Sep-16 89 269 09-Jan-15A 01-Sep-16 89 269 09-Jan-15A 01-Sep-16 89 269 09-Jan-15A 01-Sep-16 89 270 09-Jan-15A 01-Sep-16 89 270 09-Jan-15A 01-Sep-16 89 270 09-Jan-15A 01-Sep-16 89 271 09-Jan-16A 01-Sep-16 94 272 06-Ja1-15A 10-May-16 89 273 13-Nov-16A 01-Sep-16 89 274 Aug-16 270 275 13-Nov-16A 27-Feb-17 146 288 03-May-16 24-Aug-16 270 275 13-Nov-16A 27-Feb-17 146 289 03-May-16 24-Aug-16 270 270 05-Feature - Slope TP_E & Associated Works 973 13-Nov-16A 27-Feb-17 146 289 03-May-16 14-Aug-16 18 280 3 13-Nov-16A 27-Feb-17 146 290 5 20	PC51310					P P	Remaining c
269 09-Jan-15 A 01-Sep-16 89	Formation - S	Slope TP_D & Associated Works	269 09-Jan-15 A	01-Sep-16	265		-
PD51300 Excavation of Soil (1,310m3) for slope D1, D2a and D2b 40 09-Jan-15 A 01-Feb-15 A 10 21-Jan-16 A 29-Apr-16 94 94 97-Feb-15 A 10 21-Jan-16 A 29-Apr-16 94 97-Feb-15 A 10 10 10 10 10 10 10	age 3		269 09-Jan-15 A	01-Sep-16	89		$\overline{}$
PD52800 Forming West Portal Formation and temporary ground drainage works 10 21-Jan-16 A 29-Apr-16 94	Slope Feature - S		269 09-Jan-15 A		89		
PD51750 U-channel (150m) and Berm for slope D6a and D6b 21 06-Jul-15 A 10-May-16 89 U-channel (150m) and Berm for slope D6a and D6b PD51753 Remaining works in Portion D 88 20-Jan-16 A 01-Sep-16 89 U-channel (150m) and Berm for slope D6a and D6b PD51753 Remaining works in Portion D 88 03-May-16 24-Aug-16 270 27	TPD51300						
Remaining works in Portion D 88 20-Jan-16 A 01-Sep-16 89	TPD52800						
Separation of KD-3 (Stage 3) for Slope D 88 03-May-16 24-Aug-16 270				· ·		U-channel (150m) and Berm for slope Doa and Dob	
Remaining civil works and drainage works				-			
Formation - Slope TP_E & Associated Works ge 3 733 13-Nov-14 A 27-Feb-17 146 ge 3 734 13-Nov-14 A 27-Feb-17 146 pope Feature - Slope TP_E at Toll Control Building Area FEG1170 Excavation of Rock for slope E2b - stage 2 Femaining Level of Effort Remaining Work PAGE Remaining Level of Effort Remaining Work	PD52350						
ge 3 ope Feature - Slope TP_E at Toll Control Building Area SExcavation of Rock for slope E2b - stage 2 The stage 1							
PEGITION Excavation of Rock for slope E2b - stage 2 Remaining Level of Effort Remaining Work Application of Rock for slope E2b - stage 2 Remaining Level of Effort Remaining Work Application of Rock for slope E2b - stage 2 Remaining Level of Effort Remaining Work Application of Rock for slope E2b - stage 2 CDRC - Koden IV	ige 3						
Remaining Level of Effort Remaining Work M. CDRC - Koden IV	_	lope TP_E at Toll Control Building Area					-
■ Remaining Level of Effort	TPE61170	<u> </u>			2	Excavation of Rock for slope E2b - stage 2	
■ Remaining Level of Effort							
20-Apr-16	Remain	ning Level of Effort Remaining Work ♦ ♦ M		CBI	RC _ K	Kadan IV	Appro


Page: 7		HY/2013/12	2 TM-CLF	KL Northern Co	onnection Toll P	aza and Assoc	ciated Wor	ks		
ty ID	Activity Name	Original Start Duration	Finish	Total Float	Mar	Apr		2016 May	Jun	Jul
TPE61180	Mapping & Dowelling	15 13-Nov-14 A	09-May-16	94				Mapping & Dowelling Excavation of Rock for slope E3	t	
TPE61210	Excavation of Rock for slope E3b - stage 1	75 07-Jan-15 A	09-May-16	2				Excavation of Rock for slope E3	-	for slope E3b - stage 2
TPE61220 TPE61230	Excavation of Rock for slope E3b - stage 2 Excavation of Rock for slope E3b - stage 3	75 28-Feb-15 A 75 26-Mar-15 A	08-Jun-16 08-Jul-16	2 2					Excavation of Rock	ioi siope E30 - stage 2
TPE61240	Excavation of Rock for slope E3b - stage 4	75 25-May-15 A	16-Aug-16	2						
	pe TP_E Remaing Section and 5SE-D/C116	733 13-Nov-14 A	27-Feb-17	146						
TPE62010	Temporary Translocation of Pitcher Plants	21 13-Nov-14 A	14-Nov-14 A							
TPE62100	Excavation of Soil (12,159m3) for slope E	37 17-Nov-14 A	31-Dec-14 A							
TPE62190	U-channel (200m) and Berm for slope E2c	40 21-Oct-15 A	05-May-16	146				U-channel (200m) and Berm for slope	E2c	
TPE62210	Excavation of Rock for slope E3c - stage 1	75 23-Apr-15 A	25-May-16	146				Excav	ation of Rock for slope E3c - stage 1	
TPE62220	Excavation of Rock for slope E3c - stage 2	75 02-Jul-15 A	14-Jul-16	146						
TPE62400	Excavation of Rock (11,900m3) for slope E3a	90 22-Apr-15 A	13-Jan-17	146						
TPE62420	U-channel (220m) and Berm for slope E3a	40 21-Oct-15 A	27-Feb-17	146						
	ppe Upgrading Works	186 23-Apr-15 A 186 23-Apr-15 A	15-Dec-16 15-Dec-16	341						
Stage 3 (Other Slop Slope Feature - 5SE-		176 23-Apr-15 A	08-Nov-16	136						
SFW10065	Compeltion of excavation of TP C	0 23-Apr-15 A	100							
SFW10070	Excavation of Soil (1,240m3) and Modification Works	14 21-Feb-16 A	08-Nov-16	136						
Slope Feature - 5SE-	No. of the second secon	26 01-Dec-15 A	14-Nov-16	341						
SFW10190	Slope Modification	5 17-Feb-16 A	09-Nov-16	341						
SFW10210	Hydroseeding and Erosion Control Mat	5 01-Dec-15 A	14-Nov-16	341						
Slope Feature - 5SE-		5 30-Oct-15 A	15-Dec-16	341						
SFW10250	Hydroseeding and Erosion Control Mat	5 30-Oct-15 A	15-Dec-16	341			- at - B -			
Slope Feature - 5SE-		0 20-Apr-16	20-Apr-16	167			▼ Slope Feature			
SFW10260	Complete slope D6a and D6b	0	20-Apr-16	167			 ◆ Complete slop ▼ Slope Feature 			
Slope Feature - 5SE- SFW10300	Complete slope D6a and D6b	0 20-Apr-16	20-Apr-16 20-Apr-16	527			◆ Complete slop			
Slope Feature - 5SE-		5 20-Apr-16	25-Apr-16	272				Feature - 5SE-D/C14		
AK10410	Possession of Portion X	0 20-Apr-16	23 Apr 10	277			• Possession of			
SFW10340	Complete TP F Backfilling(Bay1-2)	0	25-Apr-16	272			◆ Comp	lete TP_F Backfilling(Bay1-2)		
Slope Feature - 5SE-		0 20-Apr-16	20-Apr-16	147			▼ Slope Feature	- 5SE-D/C21		
SFW10540	Completion of Sewer Culvert 1	0	20-Apr-16	147			◆ Completion of	Sewer Culvert 1		
Slope Feature - 5SE-	-D/C16	0 20-Apr-16	20-Apr-16	222			▼ Slope Feature			
SFW10620	Complete pier construction at Bridge H1e &G2a	0	20-Apr-16	222			◆ Complete pier	construction at Bridge H1e &G2a		
Slope Feature - 5SE-	-	0 05-May-16	05-May-16	375				▼ Slope Feature - 5SE-D/C17		
SFW10740	Complete of TP_F and TD1 Precast beam installation	0	05-May-16	375				◆ Complete of TP_F and TD1 Precast be	am installation	
Natural Terrain Haza	ard Mitigation Measures	168 13-Nov-14 A 17 27-Nov-14 A	27-Dec-14 A 08-Dec-14 A							
NTH Design Submi	Engineer's comments	17 27-Nov-14 A	08-Dec-14 A							
	Submission and Approval	17 13-Nov-14 A	26-Nov-14 A							
NTH10010	Method statement submission for NTH	17 13-Nov-14 A	26-Nov-14 A							
Natural Terrian Haz	ard Mitigation Measures	110 20-Nov-14 A	27-Dec-14 A							
NTH10040	Haul road construction	30 20-Nov-14 A	26-Nov-14 A							
Boulders within Blas	sting Zone	80 27-Nov-14 A	27-Dec-14 A							
NTH10070	Mitigation measures for 20 boulders within blasting zone	80 27-Nov-14 A	27-Dec-14 A							
Vehicular Underpass	s TN-01	259 27-Oct-14 A	08-Nov-16	1121						
Stage 3	huissian	259 27-Oct-14 A	08-Nov-16	1121						
Blasting Related Sul		139 27-Oct-14 A 72 27-Oct-14 A	21-Sep-15 A 03-Nov-14 A							
Blasting Permit App UDP30060	Review and Approval of CBAR by MinesD	72 27-Oct-14 A 72 27-Oct-14 A	03-Nov-14 A 03-Nov-14 A							
Blasting Protection		61 29-Jun-15 A	01-Aug-15 A							
UDP30010	Procurement and Delivery of Materials for Blasting Door	11 29-Jun-15 A	05-Jul-15 A			<u> </u>				
UDP30020	Fabrication of Blasting Frames and Door	32 06-Jul-15 A	01-Aug-15 A							
Temporary Works D	Design Submission and Approval	72 07-Sep-15 A	21-Sep-15 A							
UDP30660	Temporary works design for working platform, rebar platform, and lining form	72 07-Sep-15 A	21-Sep-15 A							
Underpass Excavation		87 08-Apr-15 A	14-Dec-15 A							
Preparation Works		36 30-Oct-15 A	30-Oct-15 A							
UDP30170	Site Set Up	15 30-Oct-15 A	30-Oct-15 A							
UDP30160	Mobilization	12 30-Oct-15 A	30-Oct-15 A							
						I	Date	Revision	Checked	Ann==:/a-1
Remainin	g Level of Effort Remaining Work ◆	◆ M	CR	BC - Kaden JV			pr-16	Revision	Спескеа	Approved
		1				20-A	P:-10		1	1
Actual W	ork Critical Remaining Work	▼ S	Two-Mon	th Rolling Prog	ramme					






Appendix E


Monitoring Locations / Sensitive Receivers for the Contract












Location of the Grave G1






Location of the Retaining Wall F







Location of the Retaining Wall B







Appendix F

Event and Action Plan




Event and Action Plan for Air Quality

EVENT		ACTION		
	ET ⁽¹⁾	IEC ⁽¹⁾	SOR ⁽¹⁾	Contractor(s)
Action Level				1. 7
Exceedance recorded	1 Identify the source. 2 Repeat measurements to confirm findings. If two consecutive measurements exceed Action Level, the exceedance is then confirmed. 3 Inform the IEC and the SOR 4 Investigate the cause of exceedance and check Contractor's working procedures to determine possible mitigation to be implemented. 5 If the exceedance is confirmed to be Project related after investigation, increase monitoring frequency to daily. 6 Discuss with the IEC and the Contractor on remedial actions required. 7 If exceedance continues, arrange meeting with the IEC and the SOR. 8 If exceedance stops, cease additional monitoring.	1 Check monitoring data submitted by the ET. 2 Check the Contractor's working method. 3 If the exceedance is confirmed to be Project related after investigation, discuss with the ET and the Contractor on possible remedial measures. 4 Advise the SOR on the effectiveness of the proposed remedial measures. 5 Supervisor implementation of remedial measures.	1 Confirm receipt of notification of failure in writing. 2 Notify the Contractor. 3 Ensure remedial measures properly implemented.	1 Rectify any unacceptable practice. 2 Amend working methods if appropriate 3 If the exceedance is confirmed to be Project related, submit proposals for remedial actions to IEC within 3 working days of notification 4 Implement the agreed proposals 5 Amend proposal if appropriate.
Limit Level	l			
Exceedance recorded	 Identify the source. Repeat measurement to confirm finding. If two consecutive measurements exceed Limit Level, the exceedance is then confirmed. Inform the IEC, the SOR, the DEP and the Contractor. Investigate the cause of exceedance and check Contractor's working procedures to determine possible mitigation to be implemented. If the exceedance is confirmed to be Project related after investigation, increase monitoring frequency to daily. Carry out analysis of the Contractor's working procedures to determine possible mitigation to be implemented. Arrange meeting with the IEC and the SOR to discuss the remedial actions to be taken. Assess effectiveness of the Contractor's remedial actions and keep the IEC, the DEP and the SOR informed of the results. If exceedance stops, cease additional monitoring. 	1 Check monitoring data submitted by the ET. 2 Check Contractor's working method. 3 If the exceedance is confirmed to be Project related after investigation, discuss with the ET and the Contractor on possible remedial measures. 4 Advise the SOR on the effectiveness of the proposed remedial measures. 5 Supervisor implementation of remedial measures.	1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. If the exceedance is confirmed to be Project related after investigation, in consultation with the IEC, agree with the Contractor on the remedial measures to be implemented. 4. Ensure remedial measures are properly implemented. 5. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.	action to avoid further exceedance. 2 If the exceedance is confirmed to be Project related after investigation, submit proposals for remedial actions to IEC within 3 working days of notification. 3 Implement the agreed proposals. 4 Amend proposal if appropriate. 5 Stop the relevant activity of works as determined by the SOR until the exceedance is abated.



Event and Action Plan for Landscape and Visual Impact

EVENT		ACTI	ON	
ACTION LEVEL	ET	IEC	ER	Contractor
Design Check	Check final design conforms to the requirements of EP and prepare report.	Check report. Recommend remedial design if necessary	Undertake remedial design if necessary	
Non- conformity on one occasion	Identify Source Inform IEC and ER Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed	 Check report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures. Check implementation of remedial measures 	Notify Contractor Ensure remedial measures are properly implemented	Amend working methods Rectify damage and undertake any necessary replacement
Repeated Non-conformity	Identify Source Inform IEC and ER Increase monitoring frequency Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed If nonconformity stops, cease additional monitoring	 Check monitoring report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures Supervise implementation of remedial measures 	Notify Contractor Ensure remedial measures are properly implemented	Amend working methods Rectify damage and undertake any necessary replacement






Event / Action Plan for Cultural Heritage

Action Level	ET	IC (E)	ER	Contractor
Non- conformity on one occasion	1. Identify Source 2. Inform the IEC and the ER 3. Discuss remedial actions with the IEC, the ER and the Contractor 4. Monitor remedial actions until rectification has been completed	1. Check report 2. Check the Contractor's working method 3. Discuss with the ET and the Contractor on possible remedial measures 4. Advise the ER on effectiveness of proposed remedial measures. 5. Check implementation of remedial measures.	1. Notify Contractor 2. Ensure remedial measures are properly implemented	1. Amend working methods 2. Rectify damage and undertake any necessary replacement
Repeated Non-conformity	1. Identify Source 2. Inform the IC(E) and the ER 3. Increase monitoring frequency 4. Discuss remedial actions with the IC(E), the ER and the Contractor 5. Monitor remedial actions until 6. rectification has been completed 7. If exceedance stops, cease additional monitoring	1. Check monitoring report 2. Check the Contractor's working method 3. Discuss with the ES and the Contractor on possible remedial measures 4. Advise the ER on effectiveness of proposed remedial measures 5. Supervise implementation of remedial measures.	Notify the Contractor Ensure remedial measures are properly implemented	Amend working methods Rectify damage and undertake any necessary replacement

Note:

ET – Environmental Specialist, IEC – Independent Environmental Checker, ER – Engineer's Representative





Event / Action Plan for General Ecology

Action Level	ET	IEC	ER	Contractor
Non- conformity on one occasion	 Identify Source Inform the IEC and the ER Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed 	 Check report Check the Contractor's working method Discuss with the ET and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures. Check implementation of remedial measures. 	Notify Contractor Ensure remedial measures are properly implemented Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the works in the case of a serious nonconformity until situation rectified.	 Amend working methods Rectify damage and undertake any necessary replacement
Repeated Non conformity	Identify Source Inform the IC(E) and the ER Increase monitoring frequency Discuss remedial actions with the IC(E), the ER and the Contractor Monitor remedial actions until rectification has been completed If exceedance stops, cease additional monitoring	Check monitoring report Check the Contractor's working method Discuss with the ES and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures Supervise implementation of remedial measures	Notify the Contractor Ensure remedial measures are properly implemented Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the works in the case of a serious nonconformity until situation rectified.	 Amend working methods Rectify damage and undertake any necessary replacement

Note:

 $\label{eq:environmental} ET-Environmental Specialist, IC(E)-Independent Checker (Environmental), ER-Engineer's Representative$



Actions in the Event of Landfill Gas being Detected in Excavation / Confined Area

Parameter	Measurement	Action
Oxygen	< 19%	- Ventilate to restore oxygen to > 19%
	< 18%	- Stop work - Evacuate personnel / prohibit entry - Increase ventilation to restore to > 19%
Methane	> 10% LEL (> 0.5% v/v)	- Prohibit hot work - Ventilate to restore methane to < 10% LEL
	> 20% LEL (>1% v/v)	- Stop work - Evacuate personnel / prohibit entry - Increase ventilation to restore to < 10%
Carbon Dioxide	> 0.5%	- Ventilate to restore oxygen to < 0.5%
	> 1.5%	- Stop work - Evacuate personnel / prohibit entry - Increase ventilation to restore to < 0.5%



Appendix G

Monitoring Schedule



Impact Monitoring Schedule for April 2016

	Date	Landfill Gas Monitoring	Landscape and Visual Monitoring
Fri	1-Apr-16	✓	✓
Sat	2-Apr-16	√	
Sun	3-Apr-16		
Mon	4-Apr-16		
Tue	5-Apr-16	✓	
Wed	6-Apr-16	✓	
Thu	7-Apr-16	✓	
Fri	8-Apr-16	✓	✓
Sat	9-Apr-16	✓	
Sun	10-Apr-16		
Mon	11-Apr-16	√	
Tue	12-Apr-16	✓	
Wed	13-Apr-16	✓	
Thu	14-Apr-16	✓	
Fri	15-Apr-16	√	✓
Sat	16-Apr-16	√	
Sun	17-Apr-16		
Mon	18-Apr-16	✓	
Tue	19-Apr-16	✓	
Wed	20-Apr-16	✓	
Thu	21-Apr-16	✓	
Fri	22-Apr-16	√	✓
Sat	23-Apr-16	√	
Sun	24-Apr-16		
Mon	25-Apr-16	✓	
Tue	26-Apr-16	✓	
Wed	27-Apr-16	✓	
Thu	28-Apr-16	✓	
Fri	29-Apr-16	✓	✓
Sat	30-Apr-16	✓	

✓	Monitoring Day
	Sunday or Public Holiday



Impact Monitoring Schedule for May 2016

	Date	Landfill Gas Monitoring	Landscape and Visual Monitoring
Sun	1-May-16		
Mon	2-May-16		
Tue	3-May-16	✓	
Wed	4-May-16	✓	
Thu	5-May-16	✓	
Fri	6-May-16	✓	✓
Sat	7-May-16	✓	
Sun	8-May-16		
Mon	9-May-16	√	
Tue	10-May-16	✓	
Wed	11-May-16	✓	
Thu	12-May-16	✓	
Fri	13-May-16	✓	✓
Sat	14-May-16	✓	
Sun	15-May-16		
Mon	16-May-16	✓	
Tue	17-May-16	✓	
Wed	18-May-16	✓	
Thu	19-May-16	✓	
Fri	20-May-16	✓	✓
Sat	21-May-16	✓	
Sun	22-May-16		
Mon	23-May-16	✓	
Tue	24-May-16	✓	
Wed	25-May-16	✓	
Thu	26-May-16	√	
Fri	27-May-16	✓	✓
Sat	28-May-16	✓	
Sun	29-May-16		
Mon	30-May-16	✓	
Tue	31-May-16	✓	


✓	Monitoring Day						
	Sunday or Public Holiday						



Appendix H

Calibration Certificates of Monitoring Equipment

CERTIFICATION OF CALIBRATION



ISSUED BY:

GEOTECH LABORATORY

Certificate Number: G503226_2/15055



No. 4533

Page 1 of 2 Pages

Approved by Signatory

Dawn Hemings Laboratory Inspection

GEOTECHNICAL INSTRUMENTS (UK) LTD

Sovereign House, Queensway, Leamington Spa, Warwickshire, CV31 3JR United Kingdom

Tel: +44 (0) 1926 338111 Fax: +44 (0) 1926 338110

E-mail: service@geotech.co.uk

www.geotechuk.com

Customer:

Fugro Geotechnical Services Ltd

Units 6, 8-11

10/F Worldwide Industrial Centre

43-47 Shan Mei Street

Fo Tan Sha Tin, N.T. HONG KONG

Description:

BIOGAS 5000

Model:

BIOGAS 5000

Serial Number:

G503226

UKAS Accredited results:

	Methane (CH4)										
Certified Gas (%)	Certified Gas (%) Instrument Reading (%) Uncertainty (%)										
5.0	4.9	0.41									
15.0	14.9	0.64									
50.1	49.5	0.94									

Carbon Dioxide (CO2)								
Certified Gas (%)	Instrument Reading (%)	Uncertainty (%)						
5.0	4.9	0.43						
15.0	14.9	0.70						
49.9	50.6	1.1						

Oxygen (O2)										
Certified Gas (%)	Instrument Reading (%)	Uncertainty (%)								
21.0	21.0	0.31								

All concentrations are molar.

CH4, CO2 readings recorded at:

31.5 °C ± 1.5 °C

O2 reading recorded at:

22.7 °C ± 1.5 °C

Barometric Pressure:

0987 mbar ± 3 mbar

Method of Test: The analyser is calibrated in a temperature controlled chamber using reference gases.

The reported expanded uncertainty is based on a standard uncertainty multiplied by a coverage factor of k=2, providing a level of confidence of approximately 95%. The uncertainty evaluation has been carried out in accordance with UKAS requirements.

This certificate is issued in accordance with the laboratory accreditation requirements of the United Kingdom Accreditation Service. It provides traceability of measurement to the SI system of units and/or to units of measurement realised at the National Physical Laboratory or other recognised national metrology institutes. This certificate may not be reproduced other than in full, except with the prior written approval of the issuing laboratory.



Appendix I

Landfill Gas Monitoring Results and Graphical Plots

Landfill Gas Monitoring Results (Retaining Wall B)

	Landfill Gas Monitoring Results (Retaining Wall B)											n Diovida (0/	
Monitoring	Date	Time	Time Weather Temperature (°C) Measurement Action Limit Measurement Action Limit		Limit		on Dioxide (%						
Location	Date	rime	vveatner	Temperature (*C)	Result	Action Level	Limit Level	Result	Action Level	Limit Level	Measurement Result	Action Level	Limit Level
	1/4/2016	8:20		20	Result 0.1	Level 10	Level 20		Level 19	Level 18		0.5	1.5
	1/4/2016	14:20	ł Ram	25	0.1	10	20		19	18	0.1	0.5	1.5
	2/4/2016	8:20		20	0.1	10	20		19	18		0.5	1.5
	2/4/2016	14:20	Rain	24	0.1	10	20		19	18		0.5	1.5
	5/4/2016	8:20	Doin	20	0.1	10	20		19	18		0.5	1.5
	5/4/2016	14:20	Rain	25	0.1	10	20		19	18		0.5	1.5
	6/4/2016	8:20		21	0.1	10	20		19	18		0.5	1.5
	6/4/2016	14:20	t Fine	27	0.1	10	20		19	18		0.5	1.5
	7/4/2016	8:20		22	0.1	10	20		19	18		0.5	1.5
	7/4/2016	14:20	Fine	27	0.1	10	20		19	18		0.5	1.5
	8/4/2016	8:20	CI I	23	0.1	10	20		19	18		0.5	1.5
	8/4/2016	14:20	Cloudy	28	0.1	10	20		19	18		0.5	1.5
	9/4/2016	8:20	Claude	24	0.1	10	20	21.1	19	18	0.2	0.5	1.5
	9/4/2016	14:20	Cloudy	27	0.1	10	20		19	18		0.5	1.5
	11/4/2016	8:20	Rain	20	0.1	10	20		19	18	0.1	0.5	1.5
	11/4/2016	14:20	Kain	23	0.1	10	20	21.1	19	18	0.1	0.5	1.5
	12/4/2016	8:20	Rain	20	0.1	10	20	21.1	19	18	0.2	0.5	1.5
	12/4/2016	14:20	Kalli	22	0.1	10	20	21.1	19	18	0.1	0.5	1.5
	13/4/2016	8:20	Rain	21	0.1	10	20	21.1	19	18	0.2	0.5	1.5
	13/4/2016	14:20	Kalli	25	0.1	10	20	21.1	19	18	0.1	0.5	1.5
	14/4/2016	8:20	Cloudy	21	0.1	10	20	21.1	19	18	0.2	0.5	1.5
	14/4/2016	14:20	Cloudy	25	0.1	10	20	21.1	19	18	0.1	0.5	1.5
	15/4/2016	8:20	Cloudy	21	0.1	10	20		19	18	0.2	0.5	1.5
	15/4/2016	14:20	Cloudy	24	0.1	10	20		19	18	0.2	0.5	1.5
Retaining Wall	16/4/2016	8:20	Cloudy	21	0.1	10	20	21.1	19	18	0.1	0.5	1.5
В	16/4/2016			28	0.1	10			19	18		0.5	1.5
	18/4/2016	8:20	ı Kam	20	0.1	10	20		19	18		0.5	1.5
	18/4/2016	14:20		26	0.1	10	20		19	18		0.5	1.5
	19/4/2016	8:20	I Ram	20	0.1	10	20		19	18		0.5	1.5
	19/4/2016	14:20		26	0.1	10	20		19	18		0.5	1.5
	20/4/2016	8:20	t Cloudy	20	0.1	10			19	18		0.5	1.5
	20/4/2016	14:20		23	0.1	10	20		19	18		0.5	1.5
	21/4/2016	8:20	• Cloudy	22	0.1	10	20		19	18		0.5	1.5
	21/4/2016	14:20		28	0.1	10	20		19	18		0.5	1.5
	22/4/2016	8:20	t Clollav	21	0.1	10	20		19	18		0.5	1.5
	22/4/2016	14:20		26	0.1	10			19	18		0.5	1.5
	23/4/2016	8:20 14:20	+ Cloudy	22 28	0.1	10 10	20		19	18	0.1	0.5	1.5
	23/4/2016 25/4/2016	8:20		24	0.1	10	20 20		19 19	18 18		0.5 0.5	1.5
	25/4/2016	14:20	vbuol') 🕨	28	0.1 0.1	10	20		19	18		0.5	1.5
-	26/4/2016	8:20		26		10			19	18		0.5	1.5
	26/4/2016	14:20	t Cloudy	29	0.1	10	20		19	18		0.5	1.5
	27/4/2016	8:20		25	0.1	10	20		19	18	0.1	0.5	1.5
	27/4/2016	14:20	- Cloudy	29	0.1	10	20		19	18		0.5	1.5
	28/4/2016	8:20		25	0.1	10	20		19	18		0.5	1.5
	28/4/2016	14:20	+ Cloudy	28	0.1	10			19	18		0.5	1.5
	29/4/2016	8:20		23	0.1	10	20		19	18		0.5	1.5
	29/4/2016	14:20	t (londy	27	0.1	10	20		19	18		0.5	1.5
	30/4/2016	8:20		23	0.1	10	20		19	18		0.5	1.5
	30/4/2016	14:20	4 (Toudy	26	0.1	10			19	18		0.5	1.5
	20, 1, 2010	2 1.20	1	20	0.1	10	2	21.1	17	10	0.1	0.5	1.5

Remark:

Parameter	Criteria	Measurement
Ovven	Action Level	< 19%
Oxygen	Limit Level	< 18%
Methane	Action Level	> 10% LEL (> 0.5% v/v)
Methane	Limit Level	> 20% LEL (>1% v/v)
Carbon	Action Level	> 0.5%
Dioxide	Limit Level	> 1.5%


Landfill Gas Monitoring Results (Retaining Wall F)

Monitoring					Me	thane (%)		0:	xygen (%)		Carbo	on Dioxide (%)
Location	Date	Time	Weather	Temperature (°C)	Measurement	Action	Limit	Measurement	Action	Limit	Measurement	Action	Limit
Location					Result	Level	Level	Result	Level	Level	Result	Level	Level
	1/4/2016	8:00	Rain	20	0.1	10	20		19	18	0.2		1.5
	1/4/2016	14:00		25	0.1	10	20		19	18	0.1	0.5	1.5
-	2/4/2016	8:00	Rain	20	0.1	10	20		19	18	0.1	0.5	1.5
}	2/4/2016 5/4/2016	14:00 8:00	D :	24 20	0.1	10 10	20 20		19 19	18 18	0.1	0.5	1.5 1.5
-	5/4/2016	14:00	Rain	25	0.1	10	20		19	18	0.1 0.2	0.5	1.5
	6/4/2016	8:00		21	0.1	10	20		19	18	0.2	0.5	1.5
•	6/4/2016	14:00	Fine	27	0.1	10	20		19	18	0.1	0.5	1.5
	7/4/2016	8:00	E.	22	0.1	10	20		19	18	0.1	0.5	1.5
	7/4/2016	14:00	Fine	27	0.1	10	20		19	18	0.1	0.5	1.5
	8/4/2016	8:00	Claudy	23	0.1	10	20		19	18	0.1	0.5	1.5
	8/4/2016	14:00	Cloudy	28	0.1	10	20	21.1	19	18	0.1	0.5	1.5
	9/4/2016	8:00	Cloudy	24	0.1	10	20	21.1	19	18	0.1	0.5	1.5
	9/4/2016	14:00	Cloudy	27	0.1	10	20		19	18	0.2	0.5	1.5
	11/4/2016	8:00	Rain	20	0.1	10	20		19	18	0.1	0.5	1.5
	11/4/2016	14:00	110111	23	0.1	10	20		19	18	0.1	0.5	1.5
	12/4/2016	8:00	Rain	20	0.1	10	20		19	18	0.1	0.5	1.5
	12/4/2016	14:00		22	0.1	10	20		19	18	0.2	0.5	1.5
-	13/4/2016	8:00	Rain	21	0.1	10	20		19	18	0.2	0.5	1.5
-	13/4/2016	14:00		25	0.1	10	20 20		19	18	0.1	0.5	1.5 1.5
}	14/4/2016 14/4/2016	8:00 14:00	→ Cloudy	21 25	0.1	10 10	20		19 19	18 18	0.1 0.2	0.5	1.5
-	15/4/2016	8:00	+	23	0.1	10	20		19	18	0.2	0.5	1.5
	15/4/2016	14:00	Cloudy	24	0.1	10	20		19	18	0.1	0.5	1.5
Retaining Wall		8:00		21	0.1	10	20		19	18	0.1	0.5	1.5
F	16/4/2016		Cloudy	28	0.1	10			19				1.5
ľ	18/4/2016	8:00		20	0.1	10	20		19	18			1.5
	18/4/2016	14:00	Rain	26	0.1	10	20		19	18		0.5	1.5
	19/4/2016	8:00	Rain	20	0.1	10	20	21.1	19	18	0.2	0.5	1.5
	19/4/2016	14:00		26	0.1	10	20		19	18	0.1	0.5	1.5
	20/4/2016		+ Chollay	20	0.1	10	20		19	18		0.5	1.5
	20/4/2016	14:00		23	0.1	10	20		19	18	0.12	0.5	1.5
	21/4/2016		vbitol") +	22	0.1	10	20		19	18		0.5	1.5
	21/4/2016	14:00		28	0.1	10	20		19	18			1.5
-	22/4/2016		vbitol") +	21	0.1	10	20		19	18		0.5	1.5
}	22/4/2016			26 22	0.1	10 10	20 20		19 19	18 18		0.5	1.5 1.5
-	23/4/2016 23/4/2016		voliol) i	28	0.1	10	20		19	18	0.12	0.5	1.5
•	25/4/2016	8:00		24	0.1	10	20		19		0.1		1.5
	25/4/2016	14:00	vbitol") •	28	0.1	10	20		19	18		0.5	1.5
	26/4/2016			26	0.1	10	20		19	18		0.5	1.5
	26/4/2016	14:00	I CIOUNI	29	0.1	10	20		19	18			1.5
	27/4/2016			25	0.1	10	20		19	18			1.5
	27/4/2016	14:00	t Cloudy	29	0.1	10	20		19	18		0.5	1.5
	28/4/2016	8:00	Cloudy	25	0.1	10	20		19	18		0.5	1.5
[28/4/2016	14:00	Cloudy	28	0.1	10	20	21.1	19	18		0.5	1.5
[29/4/2016		vbuol') I	23	0.1	10	20		19	18	012	0.5	1.5
[29/4/2016	14:00	Cloudy	27	0.1	10	20		19	18	0.1	0.5	1.5
	30/4/2016	8:00	voliol) •	23	0.1	10	20		19	18			1.5
	30/4/2016	14:00		26	0.1	10	20	21.1	19	18	0.1	0.5	1.5

Remark:

Parameter	Criteria	Measurement
Ovygon	Action Level	< 19%
Oxygen	Limit Level	< 18%
Methane	Action Level	> 10% LEL (> 0.5% v/v)
Methane	Limit Level	> 20% LEL (>1% v/v)
Carbon	Action Level	> 0.5%
Dioxide	Limit Level	> 1.5%






Annotation:

During 1 January to 30 April 2016, major construction activity was construction of retaining wall F and the specified works included excavation, rock breaking, blinding, formworking, steel-fixing and concreting. The weather condition varied from sunny to rainy. The monitoring data was provided by the Contractor followed to their QA/QC control.





Annotation:

During 1 January to 30 April 2016, major construction activity was construction of retaining wall B and the specified works included excavation, rock breaking, blinding, formworking, steel-fixing and concreting. The weather condition varied from sunny to rainy. The monitoring data was provided by the Contractor followed to their QA/QC control.



Appendix J

Investigation Report for Exceedance



(Not Used)



Appendix K

Checklist for Landscape and Visual Monitoring

中國路稿 CRBC Kaden 基

Landscape and Visual Checklist

Monitoring Date: <u>1st April 2016</u>

Item	Environmental Protection Measures	Location/ Timing	Implementation		St	atus		Remarks
			Agent	A	UA	IR	NA	
1	Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage)	All areas / During construction	Design Consultant/ Contractor			V		Trees should be protected properly and construction materials should not be placed adjacent to trees under protection
2	Trees unavoidably affected by the works shall be transplanted where practical. Trees will be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme	All areas / During construction	Design Consultant/ Contractor				V	Tree Transplanting Specification has been specified in P.S., no transplantation works has been carried out at this stage.
3	Hillside and roadside screen planting to proposed roads, associated structures and slope works	All areas / During construction	Design Consultant/ Contractor				1	Construction of roads not commenced yet
4	Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone)	All areas / During construction	Design Consultant/ Contractor	1				
5	Screening of construction works by hoardings around works area in visually unobtrusive colours, to screen works	All areas / During construction	Design Consultant/ Contractor				√	For some area, erection of hoarding was not feasible due to

							the limitation of traffic sight line; water barrier with panel was used to screen works.
6	Control night-time lighting and glare by hooding all lights	All areas / During construction	Design Consultant/ Contractor	1			Only temporary traffic management lighting was applied.
7	Ensure no run-off into water body adjacent to the Project Area	All areas / During construction	Design Consultant/ Contractor	1			
8	Avoidance of excessive height and bulk of buildings and structures	All areas / During construction	Design Consultant/ Contractor			1	No high-rise building would be constructed.
9	Recycle/Reuse all felled trees and vegetation, e.g. mulching	All areas / During construction	Design Consultant/ Contractor	1			Recycle of trees carried out licensed recycler was conducted.
10	Compensatory tree planting shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006	All areas / During construction	Design Consultant/ Contractor			V	Compensatory planting will be carry out in later stage of the project.

Legend: A=Acceptable, UA= Unacceptable, IR=Improvement Required, N/A=Not Applicable

Note: All item reference to Technical Memorandum on Environmental Impact Assessment, TM-CLKL EIA Section 10.9 & Project EM&A Manual Section 7.6

Checked and Monitored by: Chung Koon Wah Albert (RLA) No. R-150 (Date) 12/5/2016

Checked by: (ET) 13. T 2016 (Date)

Checked by: fast Doorf (IEC) 16 May 2016 (Date)



Item 1. Existing trees on boundary of the Project Area should be protected carefully during construction.



Item 4. Hydro-seeding or sheeting provided at stockpile.



Item 5. Hoarding with panel around works area & Item 6. Temporary traffic management lighting.



Item 7. Ensure no run-off into water body.



Item 9. Recycle of felled trees as facilities to reuse.

Contract No. HY/2013/12

Tuen Mun – Chek Lap Kok Link – Northern Connection Toll Plaza and Associated Works

中國路稿 CRBC Kaden 基

Landscape and Visual Checklist

Monitoring Date: 8th April 2016

Item	Environmental Protection Measures	Location/ Timing	Implementation		St	atus		Remarks
			Agent	A	UA	IR	NA	
1	Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage)	All areas / During construction	Design Consultant/ Contractor			V		Trees should be protected properly and construction materials should not be placed adjacent to trees under protection
2	Trees unavoidably affected by the works shall be transplanted where practical. Trees will be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme	All areas / During construction	Design Consultant/ Contractor				V	Tree Transplanting Specification has been specified in P.S., no transplantation works has been carried out at this stage.
3	Hillside and roadside screen planting to proposed roads, associated structures and slope works	All areas / During construction	Design Consultant/ Contractor				1	Construction of roads not commenced yet
4	Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone)	All areas / During construction	Design Consultant/ Contractor	1				
5	Screening of construction works by hoardings around works area in visually unobtrusive colours, to screen works	All areas / During construction	Design Consultant/ Contractor				√	For some area, erection of hoarding was not feasible due to

						the limitation of traffic sight line; water barrier with panel was used to screen works.
6	Control night-time lighting and glare by hooding all lights	All areas / During construction	Design Consultant/ Contractor	1		Only temporary traffic management lighting was applied.
7	Ensure no run-off into water body adjacent to the Project Area	All areas / During construction	Design Consultant/ Contractor	1		
8	Avoidance of excessive height and bulk of buildings and structures	All areas / During construction	Design Consultant/ Contractor		1	No high-rise building would be constructed.
9	Recycle/Reuse all felled trees and vegetation, e.g. mulching	All areas / During construction	Design Consultant/ Contractor	1		Recycle of trees carried out licensed recycler was conducted.
10	Compensatory tree planting shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006	All areas / During construction	Design Consultant/ Contractor		1	Compensatory planting will be carry out in later stage of the project.

Legend: A=Acceptable, UA= Unacceptable, IR=Improvement Required, N/A=Not Applicable

Note: All item reference to Technical Memorandum on Environmental Impact Assessment, TM-CLKL EIA Section 10.9 & Project EM&A Manual Section 7.6

Checked and Monitored by: Chung Koon Wah Albert (RLA) No. R-150 (Date) 08/4/2016

Checked by: (ET) 13. 5.20/6(Date)

y: Fraffen Rang (IEC) 16 May 2016 (Date)



Item 1. Existing trees on boundary of the Project Area should be protected carefully during construction.



Item 4. Hydro-seeding or sheeting provided at stockpile.



Item 5. Hoarding with panel around works area & Item 6. Temporary traffic management lighting.



Item 7. Ensure no run-off into water body.



Item 9. Recycle of felled trees as facilities to reuse.

中國路稿 CRBC Kaden 基

Landscape and Visual Checklist

Monitoring Date: <u>15th April 2016</u>

Item	Environmental Protection Measures	Location/ Timing	Implementation		Status Rem		Remarks	
			Agent	A	UA	IR	NA	
1	Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage)	All areas / During construction	Design Consultant/ Contractor	√				Construction materials adjacent to trees on site have removed and a tree protection zone has been set up
2	Trees unavoidably affected by the works shall be transplanted where practical. Trees will be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme	All areas / During construction	Design Consultant/ Contractor				V	Tree Transplanting Specification has been specified in P.S., no transplantation works has been carried out at this stage.
3	Hillside and roadside screen planting to proposed roads, associated structures and slope works	All areas / During construction	Design Consultant/ Contractor				V	Construction of roads not commenced yet
4	Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone)	All areas / During construction	Design Consultant/ Contractor	1				
5	Screening of construction works by hoardings around works area in visually unobtrusive colours, to screen works	All areas / During construction	Design Consultant/ Contractor				V	For some area, erection of hoarding was not feasible due to

							the limitation of traffic sight line; water barrier with panel was used to screen works.
6	Control night-time lighting and glare by hooding all lights	All areas / During construction	Design Consultant/ Contractor	1			Only temporary traffic management lighting was applied.
7	Ensure no run-off into water body adjacent to the Project Area	All areas / During construction	Design Consultant/ Contractor	1			***
8	Avoidance of excessive height and bulk of buildings and structures	All areas / During construction	Design Consultant/ Contractor			1	No high-rise building would be constructed.
9	Recycle/Reuse all felled trees and vegetation, e.g. mulching	All areas / During construction	Design Consultant/ Contractor	1			Recycle of trees carried out licensed recycler was conducted.
10	Compensatory tree planting shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006	All areas / During construction	Design Consultant/ Contractor			1	Compensatory planting will be carry out in later stage of the project.

Legend: A=Acceptable, UA= Unacceptable, IR=Improvement Required, N/A=Not Applicable

Note: All item reference to Technical Memorandum on Environmental Impact Assessment, TM-CLKL EIA Section 10.9 & Project EM&A Manual Section 7.6

Checked and Monitored by: Chung Koon Wah Albert (RLA) No. R-150 (Date) 08/4/2016

. 2016 (Date) Checked by:

Checked by:



Item 1. Existing trees on boundary of the Project Area have been protected carefully during construction.



Item 4. Hydro-seeding or sheeting provided at stockpile.



Item 5. Hoarding with panel around works area & Item 6. Temporary traffic management lighting.




Item 7. Ensure no run-off into water body.



Item 9. Recycle of felled trees as facilities to reuse.

Contract No. HY/2013/12



Landscape and Visual Checklist



Monitoring Date: 22th April 2016

Item	Environmental Protection Measures	Location/ Timing	Implementation		Status Rema		Remarks	
			Agent	A	UA	IR	NA	
1	Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage)	All areas / During construction	Design Consultant/ Contractor	1				
2	Trees unavoidably affected by the works shall be transplanted where practical. Trees will be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme	All areas / During construction	Design Consultant/ Contractor				√	Tree Transplanting Specification has been specified in P.S., no transplantation works has been carried out at this stage.
3	Hillside and roadside screen planting to proposed roads, associated structures and slope works	All areas / During construction	Design Consultant/ Contractor				√	Construction of roads not commenced yet
4	Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone)	All areas / During construction	Design Consultant/ Contractor	1				
5	Screening of construction works by hoardings around works area in visually unobtrusive colours, to screen works	All areas / During construction	Design Consultant/ Contractor				1	For some area, erection of hoarding was not feasible due to

							the limitation of traffic sight line; water barrier with panel was used to screen works.
6	Control night-time lighting and glare by hooding all lights	All areas / During construction	Design Consultant/ Contractor	1			Only temporary traffic management lighting was applied.
7	Ensure no run-off into water body adjacent to the Project Area	All areas / During construction	Design Consultant/ Contractor	1			
8	Avoidance of excessive height and bulk of buildings and structures	All areas / During construction	Design Consultant/ Contractor			1	No high-rise building would be constructed.
9	Recycle/Reuse all felled trees and vegetation, e.g. mulching	All areas / During construction	Design Consultant/ Contractor	1			Recycle of trees carried out licensed recycler was conducted.
10	Compensatory tree planting shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006	All areas / During construction	Design Consultant/ Contractor			1	Compensatory planting will be carry out in later stage of the project.

Legend: A=Acceptable, UA= Unacceptable, IR=Improvement Required, N/A=Not Applicable

Note: All item reference to Technical Memorandum on Environmental Impact Assessment, TM-CLKL EIA Section 10.9 & Project EM&A Manual Section 7.6

Checked and Monitored by: Chung Koon Wah Albert (RLA) No. R-150 (Date) 08/4/2016

Checked by: (ET) 13 J 2016 (Date)

Checked by: (ET) 13 J 2016 (Date)



Item 1. Existing trees on boundary of the Project Area have been protected carefully during construction.



Item 4. Hydro-seeding or sheeting provided at stockpile.



Item 5. Hoarding with panel around works area & Item 6. Temporary traffic management lighting.



Item 7. Ensure no run-off into water body.



Item 9. Recycle of felled trees as facilities to reuse.

Contract No. HY/2013/12



Landscape and Visual Checklist

中國路 RB CRBC Kaden 基 利

Monitoring Date: 29th April 2016

Item	Environmental Protection Measures	Location/ Timing	Implementation		St	atus		Remarks
			Agent	A	UA	IR	NA	
1	Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage)	All areas / During construction	Design Consultant/ Contractor	1				
2	Trees unavoidably affected by the works shall be transplanted where practical. Trees will be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme	All areas / During construction	Design Consultant/ Contractor				√	Tree Transplanting Specification has been specified in P.S., no transplantation works has been carried out at this stage.
3	Hillside and roadside screen planting to proposed roads, associated structures and slope works	All areas / During construction	Design Consultant/ Contractor				1	Construction of roads not commenced yet
4	Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone)	All areas / During construction	Design Consultant/ Contractor	1				
5	Screening of construction works by hoardings around works area in visually unobtrusive colours, to screen works	All areas / During construction	Design Consultant/ Contractor				1	For some area, erection of hoarding was not feasible due to

							the limitation of traffic sight line; water barrier with panel was used to screen works.
6	Control night-time lighting and glare by hooding all lights	All areas / During construction	Design Consultant/ Contractor	1			Only temporary traffic management lighting was applied.
7	Ensure no run-off into water body adjacent to the Project Area	All areas / During construction	Design Consultant/ Contractor	1			
8	Avoidance of excessive height and bulk of buildings and structures	All areas / During construction	Design Consultant/ Contractor			√	No high-rise building would be constructed.
9	Recycle/Reuse all felled trees and vegetation, e.g. mulching	All areas / During construction	Design Consultant/ Contractor	1			Recycle of trees carried out licensed recycler was conducted.
10	Compensatory tree planting shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006	All areas / During construction	Design Consultant/ Contractor			1	Compensatory planting will be carry out in later stage of the project.

Legend: A=Acceptable, UA= Unacceptable, IR=Improvement Required, N/A=Not Applicable

Note: All item reference to Technical Memorandum on Environmental Impact Assessment, TM-CLKL EIA Section 10.9 & Project EM&A Manual Section 7.6

Checked and Monitored by: Chung Koon Wah Albert (RLA) No. R-150 (Date) 08/4/2016

Checked by: (ET) /3. J. 2016 (Date)
Checked by: Jacks (Date) (IEC) /6 Mgy 20/6 (Date)



Item 1. Existing trees on boundary of the Project Area have been protected carefully during construction.



Item 4. Hydro-seeding or sheeting provided at stockpile.



Item 5. Hoarding with panel around works area & Item 6. Temporary traffic management lighting.



Item 7. Ensure no run-off into water body.



Item 9. Recycle of felled trees as facilities to reuse.



Appendix L

Monthly Summary Waste Flow Table

Appendix A – Monthly Waste Flow Table

Monthly Summary Waste Flow Table for 2016 (year)

		Annual Ouanti	tion of Inout Co	D Matarials Co	novated Month	l.	Amm	ual Quantities	of COD Wastes	Concepted Nov	add to a
		Annual Quanti	ties of Thert Co	<u> RD Materials Ge</u>	nerated Month	<u>ıty</u>	AIIII			Generated Mor	ıtılıy
Month	Total Quantity Generated	Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / cardboard packaging	Plastics & Rubber (see note 2)	Chemical Waste	Others (general refuse)
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	32.146	0.000	12.964	18.171	0.922	0	0.000	0.000	0.000	0.000	0.089
Feb	14.751	0.000	7.894	5.755	1.036	0	0.000	0.000	0.000	0.000	0.066
Mar	23.310	0.000	16.333	6.392	0.496	0	0.000	0.000	0.000	0.000	0.089
Apr	20.350	0.000	15.186	4.939	0.071	0	0.000	0.000	0.000	0.000	0.154
May											
June											
Sub-total	90.557	0.000	52.377	35.257	2.525	0.000	0.000	0.000	0.000	0.000	0.398
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total	90.557	0.000	52.377	35.257	2.525	0.000	0.000	0.000	0.000	0.000	0.398

Notes:

- 1 The waste flow table shall also include C&D materials that are specified in the contract to be imported for use at the Site.
- 2 Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.
- 3 Broken concrete for recycling into aggregates.



Appendix M

Environmental Mitigation and Enhancement Measures Implementation Schedule (EMIS)

Air Quali	ity								
EIA	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation	Relevant Standard or	Imp	olement Stages		Status *
reference	reference		Zoowoon, Timing	Agent	Requirement	D	C	O	2000
4.8.1	3.8	An effective watering programme of twice daily watering with complete coverage, is estimated to reduce by 50%. This is recommended for all areas in order to reduce dust levels to a minimum;	All areas / throughout construction period	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		/
4.8.1	3.8	Watering of the construction sites in Lantau for 8 times/day and in Tuen Mun for 12 times/day to reduce dust emissions by 87.5% and 91.7% respectively and shall be undertaken.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		√
4.8.1	3.8	The Contractor shall, to the satisfaction of the Engineer, install effective dust suppression measures and take such other measures as may be necessary to ensure that at the Site boundary and any nearby sensitive receiver, dust levels are kept to acceptable levels.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		√
4.8.1	3.8	The Contractor shall not burn debris or other materials on the works areas.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		√
4.8.1	3.8	In hot, dry or windy weather, the watering programme shall maintain all exposed road surfaces and dust sources wet.	All unpaved haul roads / throughout construction period in hot, dry or windy weather	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		<>
4.8.1	3.8	Where breaking of oversize rock/concrete is required, watering shall be implemented to control dust. Water spray shall be used during the handling of fill material at the site and at active cuts, excavation and fill sites where dust is likely to be created.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		<>
4.8.1	3.8	Open dropping heights for excavated materials shall be controlled to a maximum height of 2m to minimise the fugitive dust arising from unloading.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		√

CONTRACT NO. HY/2013/12

reference	Manual reference	Environmental Protection Measures	Location/ Timing	Agent	Standard or Requirement	D	C	О	Status
EIA	EM&A		7 11 (77)	Implementation	Relevant		lement Stages		G
Ecology									
11.8	Section 9	EM&A in the form of audit of the mitigation measures	All areas / throughout construction period	Highways Department	EIAO-TM		Y		√
EIA reference	Manual reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Standard or Requirement	D	Stages C	0	
Cultural l	Heritage EM&A			Investor and Adding	Relevant	Imp	lement		Status
	-		period						
		dust monitoring and site audit	/ throughout construction		Manual				
4.11	Section 3	EM&A in the form of 1 hour and 24 hour dust monitoring and site audit	All representative existing ASRs	Contractor	EM&A		Y		√
4.8.1	3.8	All stockpiles of aggregate or spoil shall be enclosed or covered and water applied in dry or windy condition.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		√
4.8.1	3.8	Areas of exposed soil shall be minimized to areas in which works have been completed shall be restored as soon as is practicable.	All exposed surfaces / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		√
4.8.1	3.8	No earth, mud, debris, dust and the like shall be deposited on public roads. Wheel washing facility shall be usable prior to any earthworks excavation activity on the site.	construction period	Contractor	TMEIA Avoid dust generation		Y		√
4.8.1	3.8	Materials having the potential to create dust shall not be loaded to a level higher than the side and tail boards, and shall be covered by a clean tarpaulin. The tarpaulin shall be properly secured and shall extend at least 300mm over the edges of the side and tail boards.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		V
4.8.1	3.8	During transportation by truck, materials shall not be loaded to a level higher than the side and tail boards, and shall be dampened or covered before transport.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓

CONTRACT NO. HY/2013/12

7.13#	6.3, 6.5#	Fencing or other physical barriers for protection of Pitcher Plant around Zones 8, 9 and 10 and the temporary nursery site	Tuen Mun Area 46 shrubland/ Detailed/ Prior to construction	Design Consultant/ Contractor	TMEIA	Y	Y		√
7.13	6.5	Audit Pitcher Plant protection measures	Tuen Mun Area 46	Contractor	TMEIA		Y		√
7.13	6.5	The loss of habitat shall be supplemented by enhancement planting in accordance with the landscape mitigation schedule.		Contractor	TMEIA		Y		√
7.13	6.5	Spoil heaps shall be covered at all times.	All areas / Throughout construction period	Contractor	TMEIA		Y		√
7.13	6.5	Avoid damage and disturbance to the remaining and surrounding natural habitat	All areas / Throughout construction period	Contractor	TMEIA		Y		√
7.13	6.5	Placement of equipment in designated areas within the existing disturbed land	All areas / Throughout construction period	Contractor	TMEIA		Y		√
7.13	6.5	Disturbed areas to be reinstated immediately after completion of the works.	All areas / Throughout construction period	Contractor	TMEIA		Y		√
7.13	6.5	Construction activities should be restricted to the proposed works boundary	All areas / Throughout construction	Contractor	TMEIA		Y		√
Landfill (Gas Hazard	l Assessment							
EIA	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation	Relevant Standard or		lement Stages		Status
reference	reference	Environmental Protection Measures	Docution/ Timing	Agent	Requirement	D	С	О	Status
14.12.2	14.2	Appointment of Safety Officer Appoint a properly trained safety officer and provide with appropriate equipment to measure and monitor LFG hazard. The monitoring frequency and areas to be monitored should be set down prior to commencement of ground-works either by the Safety Officer or an approved and appropriately qualified person.	Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note		Y		√
14.12.2	-	Safety Measures - Excavation	Construction Stage	Contractor	EPD/TR8/97 -		Y		✓

14.12.2	-	Staff should receive appropriate training on working in areas susceptible to landfill gas, fire and explosion hazards. Excavation procedures and code of practice should be implemented. Safety Measures – Welding, Flame- Cutting and Hot works Hot works should be confined to open areas away from any trench or excavation. Should hot works must be carried out in trenches or confined space, "permit to work" procedures should be followed.	Construction Stage	Contractor	Landfill Gas Hazard Assessment Guidance Note EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note	Y	✓
14.12.2	-	Safety Measures – Enclosed Spaces Site offices or buildings located within PPV Landfill Consultation Zone which have the capacity to accumulate landfill gas, then they should either be located in an area which has been proven to be free of landfill gas; or be raised clear of the ground by a minimum of 500mm.	Site office, building, tunnel, subway, confined area / Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note	Y	✓
14.12.2	-	<u>Safety Measures – Electrical Equipment</u> Any electrical equipment, such as motors and extension cords, should be intrinsically safe.	Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note	Y	✓
14.12.2	-	Safety Measures – Piping During piping assembly or conduiting construction, all valves/seals should be closed immediately after installation. As construction progresses, all valves/seals should be closed as installed to prevent the migration of gases through the pipeline/conduit. All piping/conduiting should be capped at the end of each working day.	Services & utilities / Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note	Y	✓
14.12.2	-	Safety Measures – Fire Safety Adequate fire safety equipments should be provided on site. Workers and visitors should be notified of the potential fire hazards. Safety notices should be	Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment	Y	√

		posted around the site warning the anger and			Guidance				
		potential hazards.			Note				
14.12.1	-	Safety Measures – Confined Spaces Precautionary measures should include ensuring that staff members are aware of the potential hazards of working in confined spaces, and that appropriate monitoring procedures are in place to prevent hazards in confined spaces.	Confined space / Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note		Y		✓
14.12.1	oe and Visu	Monitoring Periodically during ground-works within the Consultation Zone, the works area should be monitored for methane, carbon dioxide and oxygen using appropriately calibrated portable gas detection equipment. Depending on the results of the measurements, actions required will vary. As a minimum these should encompass those actions specified in Table 14.8 of the EIA Report or Table 14.1 of the EM&A Manual.	Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note		Y		V
EIA	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation	Relevant Standard or	Impl	lementa Stages		Status
reference	reference	Environmental Flotection Weastres	Location/ Timing	Agent	Requirement	D	C	O	Status
10.9	7.6	Existing trees on boundary of the Project Area shall be carefully protected during construction.	All areas/detailed design/during	Design Consultant/	TMEIA	Y	Y		√
		Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage) (CM1)	construction	Contractor					

10.0		transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme (CM2)	construction	Contractor	TMELA	Y	Y		NA
10.9	7.6	Hillside and roadside screen planting to proposed roads, associated structures and slope works (CM3)	All areas/detailed design/during Construction/ post construction	Design Consultant/ Contractor	TMEIA	1	1		NA
10.9	7.6	Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone) (CM4)	All areas/detailed design/during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
10.9	7.6	Screening of construction works by hoardings around works area in visually unobtrusive colours, to screen works (CM5)	All areas/detailed design/during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		<>
10.9	7.6	Control night-time lighting and glare by hooding all lights (CM6)	All areas/detailed design/during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		√
10.9	7.6	Ensure no run-off into water body adjacent to the Project Area (CM7)	All areas/detailed design/during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		√
10.9	7.6	Avoidance of excessive height and bulk of buildings and structures (CM8)	All areas/detailed design/ during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		√
10.9	7.6	Recycle/Reuse all felled trees and vegetation, e.g. mulching (CM9)	All areas/detailed design/during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		√
10.9	7.6	Compensatory tree planting shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006 (CM10)	All areas/detailed design/during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		NA
10.9	7.6	Re-vegetation of affected woodland/shrubland with	All areas/detailed design/	Design	TMEIA	Y	Y	Y	N/A

		native species (OM1)	during Construction/ post construction	Consultant/ Contractor					
10.9	7.6	Tall buffer screen tree / shrub / climber planting where appropriate should be incorporated to soften hard engineering structures and facilities (OM2)	All areas/detailed design/during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	N/A
10.9	7.6	Streetscape elements (e.g. paving, signage, street furniture, lighting etc.) shall be sensitively designed in a manner that responds to the local context, and minimises potential negative landscape and visual impacts. Lighting units should be directional and minimize unnecessary light spill (OM3)	All areas/detailed design/during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	N/A
10.9	7.6	Structure, ornamental tree / shrub / climber planting should be provided along roadside amenity strips, central dividers and newly formed slopes to enhance the townscape quality and further greenery enhancement (OM4)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	N/A
10.9	7.6	Aesthetically pleasing design (visually unobtrusive and non-reflective) as regard to the form, material and finishes shall be incorporated to all buildings, engineering structures and associated infrastructure facilities (OM5)	All areas/detailed design/during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	N/A
10.9	7.6	Avoidance of excessive height and bulk of buildings and structures (OM6)	All areas/detailed design/during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	√
Waste									
EIA reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or		lementa Stages		Status
	reference				Requirement	D	C	0	,
12.6		The Contractor shall identify a coordinator for the management of waste.	Contract mobilisation	Contractor	TMEIA		Y		√
12.6		The Contractor shall prepare and implement a Waste Management Plan which specifies procedures such	Contract mobilisation	Contractor	TMEIA, Works Branch		Y		√

		as a ticketing system, to facilitate tracking of loads and to ensure that illegal disposal of wastes does not occur, and protocols for the maintenance of records of the quantities of wastes generated, recycled and disposed. A recording system for the amount of waste generated, recycled and disposed (locations) should be established.			Technical Circular No. 5/99 for the Trip-ticket System for Disposal of Construction and Demolition Material		
12.6		The Contractor shall apply for and obtain the appropriate licenses for the disposal of public fill, chemical waste and effluent discharges.	Contract mobilisation	Contractor	TMEIA, Land (Miscellaneou s Provisions) Ordinance (Cap 28); Waste Disposal Ordinance (Cap 354); Dumping at Sea Ordinance (Cap 466); Water Pollution Control Ordinance.	Y	
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures including waste reduction, reuse and recycling	Contract mobilisation	Contractor	TMEIA	Y	√
12.6	8.1	The extent of cutting operation should be optimised where possible. Earth retaining structures and bored pile walls should be proposed to minimize the extent of cutting.	All areas / throughout construction period	Contractor	TMEIA	Y	√

12.6	8.1	Inert C&D materials from the toll plaza cut slopes shall be reused for construction of the raised platform for the toll plaza where possible.	Tol Plaza / toll plaza construction period	Contractor	TMEIA	Y	✓
12.6	8.1	The site and surroundings shall be kept tidy and litter free.	All areas / throughout construction period	Contractor	TMEIA	Y	✓
12.6	8.1	No waste shall be burnt on site.	All areas / throughout construction period	Contractor	TMEIA	Y	√
12.6	8.1	The Contractor shall be prohibited from disposing of C&D materials at any sensitive locations. The Contractor should propose the final disposal sites in the EMP and WMP for approval before implementation.	All areas / throughout construction period	Contractor	TMEIA	Y	√
12.6	8.1	Stockpiled material shall be covered by tarpaulin and /or watered as appropriate to prevent windblown dust/ surface run off.	All areas / throughout construction period	Contractor	TMEIA	Y	
12.6	8.1	Excavated material in trucks shall be covered by tarpaulins to reduce the potential for spillage and dust generation.	All areas / throughout construction period	Contractor	TMEIA	Y	✓
12.6	8.1	Wheel washing facilities shall be used by all trucks leaving the site to prevent transfer of mud onto public roads.	All areas / throughout construction period	Contractor	TMEIA	Y	√
12.6	8.1	Standard formwork or pre-fabrication should be used as far as practicable so as to minimise the C&D materials arising. The use of more durable formwork/plastic facing for construction works should be considered. The use of wooden hoardings should be avoided and metal hoarding should be used to facilitate recycling. Purchasing of construction materials should avoid over-ordering and wastage.	All areas / throughout construction period	Contractor	TMEIA	Y	✓
12.6	8.1	The Contractor should recycle as many C&D materials (this is a waste section) as possible on-site. The public fill and C&D waste should be segregated and stored in separate containers or skips to facilitate the reuse or recycling of materials and proper	All areas / throughout construction period	Contractor	TMEIA	Y	V

CONTRACT NO. HY/2013/12

12.6 8.1 Chemical waste producers should register with the EPD. Chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows: • suitable for the substance to be held, resistant to corrosion, maintained in good conditions and securely closed; • Having a capacity of <450L unless the specifications have been approved by the EPD; and • Displaying a label in English and Chinese according to the instructions prescribed in Schedule 2 of the Regulations. • Clearly labelled and used solely for the storage of chemical wastes; • Enclosed with at least 3 sides; • Impermeable floor and bund with capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest; • Adequate ventilation; • Sufficiently covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and • Incompatible materials are adequately separated.	12.6	8.1	disposal. Where practicable, the concrete and masonry should be crushed and used as fill materials. Steel reinforcement bar should be collected for use by scrap steel mills. Different areas of the sites should be considered for segregation and storage activities. All falsework will be steel instead of wood.	All areas / throughout construction period	Contractor	TMEIA	Y	\Diamond
	12.6	8.1	 EPD. Chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows: suitable for the substance to be held, resistant to corrosion, maintained in good conditions and securely closed; Having a capacity of <450L unless the specifications have been approved by the EPD; and Displaying a label in English and Chinese according to the instructions prescribed in Schedule 2 of the Regulations. Clearly labelled and used solely for the storage of chemical wastes; Enclosed with at least 3 sides; Impermeable floor and bund with capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest; Adequate ventilation; Sufficiently covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and 	All areas / throughout	Contractor	TMEIA	Y	
	12.6	Q 1		All areas / throughout	Contractor	TMELA	Y	√

reference	Manual reference		Location/ Timing	Agent	Standard or Requirement	D	C	О	Status
Water Qu EIA	EM&A			Implementation	Relevant		lementa Stages		a
12.6	Section 8	EM&A of waste handling, storage, transportation, disposal procedures and documentation through the site audit programme shall be undertaken.	All areas / throughout construction period	Contractor	EM&A Manual		1		·
12.6	8.1	Office wastes can be reduced by recycling of paper if such volume is sufficiently large to warrant collection. Participation in a local collection scheme by the Contractor should be advocated. Waste separation facilities for paper, aluminum cans, plastic bottles, etc should be provided on-site.	Site Offices/ throughout construction period	Contractor	TMEIA		Y		
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including waste reduction, reuse and recycling.	All areas / throughout construction period	Contractor	TMEIA		Y		√
12.6	8.1	All waste containers shall be in a secure area on hardstanding;	All areas / throughout construction period	Contractor	TMEIA		Y		√
12.6 12.6	8.1 8.1	Adequate numbers of portable toilets should be provided for on-site workers. Portable toilets should be maintained in reasonable states, which will not deter the workers from utilising them. Night soil should be regularly collected by licensed collectors. General refuse arising on-site should be stored in enclosed bins or compaction units separately from C&D and chemical wastes. Sufficient dustbins shall be provided for storage of waste as required under the Public Cleansing and Prevention of Nuisances By-laws. In addition, general refuse shall be cleared daily and shall be disposed of to the nearest licensed landfill or refuse transfer station. Burning of refuse on construction sites is prohibited.	All areas / throughout construction period All areas / throughout construction period All areas / throughout construction period	Contractor Contractor Contractor	TMEIA TMEIA TMEIA		Y		✓ ✓
		disposed of to drain,	construction period	_			37		

CONTRACT NO. HY/2013/12 TUEN MUN – CHECK LAP KOK LINK – NORTHERN CONNECTION TOLL PLAZA AND ASSOCIATED WORKS ENVIORNMENTAL MITIGATION AND ENHANCEMENT MEASURE IMPLEMENTATION SCHEDULE

Land Wo	orks						
6.10	-	Wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	<>
6.10	-	Sewage effluent and discharges from onsite kitchen facilities shall be directed to Government sewer in accordance with the Requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided.	All areas/throughout construction period	Contractor	TM-EIAO	Y	~
6.10	-	Storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	V
6.10	-	Silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	√
6.10	-	Temporary access roads should be surfaced with crushed stone or gravel.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	\Diamond
6.10	-	Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	<>
6.10	-	Measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	√
6.10	-	Open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	<>
6.10	5.8	Manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction	All areas/ throughout construction period	Contractor	TM-EIAO	Y	<>

CONTRACT NO. HY/2013/12 TUEN MUN – CHECK LAP KOK LINK – NORTHERN CONNECTION TOLL PLAZA AND ASSOCIATED WORKS ENVIORNMENTAL MITIGATION AND ENHANCEMENT MEASURE IMPLEMENTATION SCHEDULE

6.10	-	materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	√
6.10	-	All vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit.	All areas/throughout construction period	Contractor	TM-EIAO	Y	√
6.10	-	Section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	✓
6.10	-	Wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	✓
6.10	-	Vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	√
6.10	-	The Contractor shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	√
6.10	-	Waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance.	All areas/ throughout construction period	Contractor	TM-EIAO Waste Disposal Ordinance	Y	✓
6.10	-	All fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	\Leftrightarrow

CONTRACT NO. HY/2013/12

TUEN MUN – CHECK LAP KOK LINK – NORTHERN CONNECTION TOLL PLAZA AND ASSOCIATED WORKS ENVIORNMENTAL MITIGATION AND ENHANCEMENT MEASURE IMPLEMENTATION SCHEDULE

6.10	Section 5	All construction works shall be subject to	All areas/ throughout	Contractor	EM&A	Y	I	√	
		routine audit to ensure implementation of all EIA	construction period		Manual				
		recommendations and good working practice.	construction period				1	ĺ	

Remarks:

✓ Compliance of Mitigation Measures

<> Compliance of Mitigation Measures but need improvement.

× Non-compliance of Mitigation Measures

▲ Non-compliance of Mitigation Measures but rectified by Contractor

△ Deficiency of Mitigation Measures but rectified by Contractor

N/A Not Applicable in Reporting Period

Amended against condition 3.13 of EP-354/2009/C

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government



Appendix N

Cumulative Statistics on Exceedance and Complaint



Table N-1 Statistical Summary of Environmental Exceedance

Donouting	Environmental	Envisonmental	Event Exceedance			
Reporting Period	Aspect / Parameter	Environmental Performance	Reporting Period	Cumulative since project commencement		
	Air Quality –	Action Level	0	4		
A == 2016	1-hour TSP	Limit Level	0	0		
Apr 2016	Air Quality –	Action Level	0	0		
	24-hour TSP	Limit Level	0	0		

Table N-2 Statistical Summary of Environmental Complaints

	Environmental Complaint Statistics						
Reporting Period	Emaganaman	C 14	Complaint Nature				
	Frequency	Cumulative	Air	Noise	Water		
Apr 2016	1	4	1	NA	3		
Cumulative since project commencement	4	4	1	NA	3		

Table N-3 Statistical Summary of Environmental Summons

	Environmental Summons Statistics							
Reporting Period	Emaguanav	Cumulativa	Complaint Nature					
	rrequency	Cumulative	Air	Noise	Water			
Apr 2016	0	0	NA	NA	NA			
Cumulative since project commencement	0	0	NA	NA	NA			

Table N-4 Statistical Summary of Environmental Prosecution

		Environmental Prosecution Statistics						
Reporting Period	Emagunaman	C1-4:	Complaint Nature					
	Frequency	Cumulative	Air	Noise	Water			
Apr 2016	0	0	NA	NA	NA			
Cumulative since project commencement	0	0	NA	NA	NA			

Remark: Investigation report for the complaint is underway by the ET and it will be attached in the upcoming Monthly EM&A Report.



Appendix O

Investigation Report for the Complaint



(Not Used)



Appendix P

Inspection Checklist for Vulnerable to Contaminated Water Discharge



Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

Inspection Checklist for vulnerable to contaminated water discharge

Inspection Date: 2016-04-05		Location:			East Portal, Stream B, Outfall 1		
Name	Name of Inspector: Melody Tong		Positio	n of Ins	pector:	ES	
			Please put a tick $$ on the appropriate				
Item Description			Y	P	N	Remarks	
1	Exposed slope protected?						
2	Adequacy of facilities pro	V					
3	Sandbags provided at each step and top of side walls?						
4	Is silt screen maintained in good condition?						
5	Remove debris, grit and silt inside the drainage system?						
6	Contaminated water discharge at discharge point / drainage inlet avoided?						
7	General housekeeping / site tidiness in good condition?						

Inspection Date:

2016-04-05

Legends: Y = Yes, P = Partial, N = No

Checked by

Inspection Date: 05-April-2016



Stream B Outfall: little clean water is discharging.

Stream B Outfall: Cascade step channel condition





East Portal: No water is discharged.

Outfall 1: No water is discharging.



Outfall 1: No water is discharging.



Contract No. HY/2013/12

Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

Inspection Checklist for vulnerable to contaminated water discharge

Inspec	Inspection Date: 2016-04-06 Name of Inspector: Melody Tong		Locatio	on:		East Portal, Stream B, Outfall 1 ES		
Name			Positio	n of Ins	spector:			
			Pleas	se put	a tick v	on the appropriate box.		
	Item	Description	Y	P	N	Remarks		
1	Exposed slo	V						
2	Adequacy of facilities pro	V						
3	Sandbags provided at each step and top of side walls?							
4	Is silt screen maintained in good condition?							
5	Remove debris, grit and silt inside the drainage system?							
6		ed water discharge at oint / drainage inlet	√					
7	General housekeeping / site tidiness in good condition?							

Checked by	:	(CKJV) HY Tang	<u> </u>	Inspection Date:	2016-04-06
------------	---	----------------	----------	------------------	------------

Inspection Date: 06-April-2016



Stream B Outfall: little clean water is discharging.

Stream B Outfall: Cascade step channel condition





East Portal: No water is discharged.

Outfall 1: No water is discharging.



Outfall 1: No water is discharging.



Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

Inspection Checklist for vulnerable to contaminated water discharge

Inspec	Inspection Date: 2016-04-07		Locatio	on:		East Portal, Stream B, Outfall 1		
Name	Name of Inspector: Melody Tong		Position of Inspector:			ES		
			Please put a tick $$ on the appropriate box.					
Item Description			Y	P	N	Remarks		
1	Exposed slo	√						
2	Adequacy of facilities pro	V						
3	Sandbags provided at each step and top of side walls?							
4	Is silt screen maintained in good condition?							
5	Remove debris, grit and silt inside the drainage system?							
6	Contaminated water discharge at discharge point / drainage inlet avoided?							
7	General housekeeping / site tidiness in good condition?							

Checked by	:	(CKJV) HY Tang	Inspection Date:	2016-04-07
		<i>u</i>		

Inspection Date: <u>07-April-2016</u>



Stream B Outfall: little clean water is discharging.

Stream B Outfall: Cascade step channel condition





East Portal: No water is discharged.

Outfall 1: No water is discharging.



Outfall 1: No water is discharging.



Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

Inspection Checklist for vulnerable to contaminated water discharge


Inspection Date: 2016-04-08		2016-04-08	Locatio	on:		East Portal, Stream B, Outfall 1
Name	Name of Inspector: Melody Tong		Positio	n of Ins	pector:	ES
			Pleas	se put	a tick ^v	on the appropriate box.
	Item	Description	Y	P	N	Remarks
1	Exposed slo	pe protected?	√			
2	Adequacy of wastewater treatment facilities provided?					
3	Sandbags provided at each step and top of side walls?					
4	Is silt screen condition?	n maintained in good	V			
5	Remove deb	√				
6	Contaminated water discharge at discharge point / drainage inlet avoided?					
7	General housekeeping / site tidiness in good condition?					
				1		

Checked by	:	(CKJV) HY Tang	Inspection Date:	2016-04-08
		•		

Inspection Date: 08-April-2016



Stream B Outfall: little clean water is discharging.







East Portal: No water is discharged.

Outfall 1: No water is discharging.



Outfall 1: No water is discharging.



Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

Inspection Checklist for vulnerable to contaminated water discharge

Inspection Date:		2016-04-09	Locatio	n:		East Portal, Stream B, Outfall 1	
Name	Name of Inspector: HY Tang		Position of Inspector: ES				
			Pleas	se put	a tick v	on the appropriate box.	
	Item	Description	Y	P	N	Remarks	
1	Exposed slo	ope protected?	√				
2	Adequacy of facilities pro	V					
3	Sandbags provided at each step and top of side walls?						
4	Is silt screen condition?	n maintained in good	√				
5	Remove del	√					
6	Contaminated water discharge at discharge point / drainage inlet avoided?						
7	General housekeeping / site tidiness in good condition?						
	•						

Checked by	:	(CKJV) HY Tang	<u> </u>	Inspection Date:	2016-04-09
			£/		

Inspection Date: <u>09-April-2016</u>



Stream B Outfall: little clean water is discharging.

Stream B Outfall: Cascade step channel condition





East Portal: No water is discharged.

Outfall 1: No water is discharging.



Outfall 1: No water is discharging.



Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

Inspection Checklist for vulnerable to contaminated water discharge

Inspection Date:		2016-04-11	Locatio	n:		East Portal, Stream B, Outfall 1	
Name	Name of Inspector: Melody Tong		Position of Inspector: ES				
			Pleas	se put	a tick \	on the appropriate box.	
	Item	Description	Y	P	N	Remarks	
1	Exposed slo	ope protected?	1				
2	Adequacy of facilities pro	1					
3	Sandbags protop of side v	1					
4	Is silt screen condition?	n maintained in good	V				
5	Remove del the drainage	√					
6	Contaminated water discharge at discharge point / drainage inlet avoided?						
7	General housekeeping / site tidiness in good condition?						
	•						

Checked by	:	(CKJV) HY Tang	<u> </u>	Inspection Date:	2016-04-11
			1/		

Inspection Date: <u>11-April-2016</u>



Stream B Outfall: little clean water is discharging.



East Portal: Water was pumped into the de-silting pool and discharging after treatment.



Outfall 1: No water is discharging.



Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

Inspection Checklist for vulnerable to contaminated water discharge

Inspection Date: 2016-04-		2016-04-12	Locatio	n:		East Portal, Stream B, Outfall 1
Name	Name of Inspector: Melody Tong		Position	n of Ins	pector:	ES
			Pleas	se put	a tick 🔨	on the appropriate box.
	Item	Description	Y	P	N	Remarks
1	Exposed slo	pe protected?				
2	Adequacy of wastewater treatment facilities provided?					
3	Sandbags provided at each step and top of side walls?					
4	Is silt screen condition?	n maintained in good	V			
5	Remove deb	1				
6	Contaminated water discharge at discharge point / drainage inlet avoided?					
7	General housekeeping / site tidiness in good condition?					
	•		_1	ı	1	

Checked by	:	(CKJV) HY Tang	4.	Inspection Date:	2016-04-12
			£/		

Inspection Date: 12-April-2016



Stream B Outfall: little clean water is discharging.



East Portal: No water is discharged.



Outfall 1: No water is discharging.



2016-04-13

Inspection Date:

Contract No. HY/2013/12

Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

East Portal, Stream B,

Inspection Checklist for vulnerable to contaminated water discharge

Location:

		-			Outfall 1
Name	e of Inspector: Melody Tong	Positio	n of Ins	spector:	ES
		Pleas	se put	a tick v	on the appropriate box.
	Item Description	Y	P	N	Remarks
1	Exposed slope protected?	V			
2	Adequacy of wastewater treatmen facilities provided?	t 🗸			
3	Sandbags provided at each step an top of side walls?	nd 🗸			
4	Is silt screen maintained in good condition?	V			
5	Remove debris, grit and silt inside the drainage system?	,			
6	Contaminated water discharge at discharge point / drainage inlet avoided?	√			

Checked by	:	(CKJV) HY Tang	<u> </u>	Inspection Date:	2016-04-13
------------	---	----------------	----------	------------------	------------

Legends: Y = Yes, P = Partial, N = No

in good condition?

7

General housekeeping / site tidiness

Inspection Date: 13-April-2016



Stream B Outfall: Clean water is discharging.

(no photo taken at that day)

East Portal: No water is discharged.



Outfall 1: Water slightly leaking out.



Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

Inspection Checklist for vulnerable to contaminated water discharge

Inspection Date:		2016-04-14	Locatio	n:		East Portal, Stream B, Outfall 1	
Name	Name of Inspector: Melody Tong		Positio	n of Ins	spector:	ES	
			Pleas	se put	a tick \	on the appropriate box.	
	Item	Description	Y	P	N	Remarks	
1	Exposed slo	ope protected?	V				
2	Adequacy of facilities pro	√					
3	Sandbags p	V					
4	Is silt screen condition?	n maintained in good	V				
5	Remove del	√					
6	Contaminat discharge peavoided?	V					
7	General housekeeping / site tidiness in good condition?						

Checked by	:	(CKJV) HY Tang	<u> </u>	Inspection Date:	2016-04-14
------------	---	----------------	----------	------------------	------------


Inspection Date: 14-April-2016



Stream B Outfall: little clean water is discharging.

(no photo taken at that day)

East Portal: No water is discharged.



Outfall 1: Clean water is discharging.




Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

Inspection Checklist for vulnerable to contaminated water discharge

Inspection Date: 2016-04-15		Location	on:		East Portal, Stream B, Outfall 1		
Name	Name of Inspector: Melody Tong		Positio	n of Ins	spector:	ES	
			Pleas	se put	a tick √	on the appropriate box.	
	Item	Description	Y	P	N	Remarks	
1	Exposed slope protected?						
2	Adequacy of wastewater treatment facilities provided?						
3	Sandbags partop of side v	V					
4	Is silt screen condition?	V					
5	Remove del	V					
6	Contaminated water discharge at discharge point / drainage inlet avoided?						
7	General housekeeping / site tidiness in good condition?					_	

Checked by	:	(CKJV) HY Tang	<u> </u>	Inspection Date:	2016-04-15
			1.		

Inspection Date: 15-April-2016



Stream B Outfall: little clean water is discharging.



East Portal: No water is discharged.



Outfall 1: No water is discharging.



Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

Inspection Checklist for vulnerable to contaminated water discharge

Inspection Date: 2016-04-		2016-04-16	04-16 Location:			East Portal, Stream B, Outfall 1	
Name	Name of Inspector: Melody Tong		Positio	n of Ins	spector:	ES	
			Pleas	se put	a tick v	on the appropriate box.	
	Item	Description	Y	P	N	Remarks	
1	Exposed slo	V					
2	Adequacy of facilities pro	V					
3	Sandbags p	V					
4	Is silt screen condition?	V					
5	Remove de the drainage	√					
6	Contaminat discharge p avoided?	V					
7	General hou	√					
	•		•	•			

Checked by	:	(CKJV) HY Tang	<u> </u>	Inspection Date:	2016-04-16
			1/		

Inspection Date: 16-April-2016



Stream B Outfall: little clean water is discharging.



East Portal: No water is discharged.



Outfall 1: No water is discharging.



2016-04-18

Inspection Date:

Contract No. HY/2013/12

Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

East Portal, Stream B,

Inspection Checklist for vulnerable to contaminated water discharge

Location:

					Outlail I
Name	of Inspector: Melody Tong	Position	n of Ins	pector:	ES
		Pleas	e put	a tick \	on the appropriate box.
	Item Description	Y	P	N	Remarks
1	Exposed slope protected?	V			
2	Adequacy of wastewater treatment facilities provided?	. 1			
3	Sandbags provided at each step and top of side walls?	d 🗸			
4	Is silt screen maintained in good condition?	V			
5	Remove debris, grit and silt inside the drainage system?	1			
6	Contaminated water discharge at discharge point / drainage inlet avoided?	V			
7	General housekeeping / site tidines	SS V			

Checked by	:	(CKJV) HY Tang	<u> </u>	Inspection Date:	2016-04-18
------------	---	----------------	----------	------------------	------------

Legends: Y = Yes, P = Partial, N = No

in good condition?

7

Inspection Date: 18-April-2016



Stream B Outfall: little clean water is discharging.



East Portal: No water is discharged.



Outfall 1: Clean water is discharging.



2016-04-19

Remove debris, grit and silt inside

Contaminated water discharge at discharge point / drainage inlet

General housekeeping / site tidiness

the drainage system?

in good condition?

avoided?

Inspection Date:

5

6

7

Contract No. HY/2013/12

Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

East Portal, Stream B,

Outfall 1

Inspection Checklist for vulnerable to contaminated water discharge

Location:

	Name of Inspector: Melody Tong		Position of Inspector: ES				
			Pleas	se put a	a tick \	on the appropriate box.	
	Item Description			P	N	Remarks	
-	1	Exposed slope protected?	√				
•	2	Adequacy of wastewater treatment facilities provided?	1				
***	3	Sandbags provided at each step and top of side walls?	√				
ŧ	4	Is silt screen maintained in good condition?	1				
ı							

:	(CKJV) HY Tang	<u> </u>	Inspection Date:	2016-04-19
	:	: (CKJV) HY Tang	: (CKJV) HY Tang	: (CKJV) HY Tang Inspection Date:

Inspection Date: 19-April-2016



Stream B Outfall: little clean water is discharging.



East Portal: No water is discharged.



Outfall 1: Clean water is discharging.



Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

Inspection Checklist for vulnerable to contaminated water discharge

Inspection Date:	ection Date: 2016-04-20 Location:		East Portal, Stream B, Outfall 1
Name of Inspector:	Melody Tong	Position of Inspector:	ES

Please put a tick $\sqrt{}$ on the appropriate box.

	Item Description	Y	P	N	Remarks
1	Exposed slope protected?	V			
2	Adequacy of wastewater treatment facilities provided?	V			
3	Sandbags provided at each step and top of side walls?	V			
4	Is silt screen maintained in good condition?	V			
5	Remove debris, grit and silt inside the drainage system?	V			
6	Contaminated water discharge at discharge point / drainage inlet avoided?	V			
7	General housekeeping / site tidiness in good condition?	V			

Checked by	:	(CKJV) HY Tang	Inspection Date:	2016-04-20
------------	---	----------------	------------------	------------

Inspection Date: 20-April-2016



Stream B Outfall: little clean water is discharging.



East Portal: No water is discharged.



Outfall 1: Clean water is discharging.



Adequacy of wastewater treatment

Sandbags provided at each step and

Is silt screen maintained in good

Remove debris, grit and silt inside

Contaminated water discharge at discharge point / drainage inlet

General housekeeping / site tidiness

facilities provided?

top of side walls?

the drainage system?

in good condition?

Legends: Y = Yes, P = Partial, N = No

condition?

avoided?

2

3

4

5

6

7

Checked by

Contract No. HY/2013/12

Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

Inspection Checklist for vulnerable to contaminated water discharge

Inspec	tion Date:	2016-04-21	Locatio	on:		East Portal, Stream B, Outfall 1
Name	of Inspector:	Melody Tong	Position of Inspector:		pector:	ES
			Pleas	se put	a tick	√ on the appropriate box.
	Item	Description	Y	P	N	Remarks
1	Exposed slo	pe protected?	√			

 $\sqrt{}$

Inspection Date:

2016-04-21

Inspection Date: 21-April-2016



Stream B Outfall: little clean water is discharging.



East Portal: No water is discharged.



Outfall 1: Clean water is discharging.



Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works


Inspection Checklist for vulnerable to contaminated water discharge

Inspec	ction Date:	2016-04-22	Location: Stream B, Outfall 1			Stream B, Outfall 1		
Name	of Inspector:	Melody Tong	Position of Inspector: ES					
			Pleas	Please put a tick $$ on the appropr				
	Item	Description	Y	P	N	Remarks		
1	Exposed slo	ope protected?	√					
2	Adequacy of facilities pr	of wastewater treatment ovided?	√					
3	Sandbags p top of side	rovided at each step and walls?	√					
4	Is silt scree condition?	n maintained in good	V					
5	Remove de the drainag	bris, grit and silt inside e system?	V					
6		ted water discharge at oint / drainage inlet	√					
7	General horin good cor	usekeeping / site tidiness ndition?	V					
Check	ed by :	(CKJV) HY Tang	In:	spection	n Date:	2016-04-22		

Inspection Date: 22-April-2016



Stream B Outfall: little clean water is discharging.



Outfall 1: Clean water is discharging.



Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

Inspection Checklist for vulnerable to contaminated water discharge

Inspec	ction Date:	2016-04-23	Location	on:		Stream B, Outfall 1
Name	of Inspector:	HY Tang	Position of Inspector:			ES
			Pleas	se put	a tick	√ on the appropriate box.
	Item	Description	Y	P	N	Remarks
1	Exposed slo	ope protected?	1			
2	Adequacy of facilities pr	of wastewater treatment ovided?	V			
3	Sandbags p top of side	provided at each step and walls?	V			
4	Is silt scree condition?	n maintained in good	V			
5	Remove de the drainage	bris, grit and silt inside e system?	V			
6		ted water discharge at oint / drainage inlet	√			
7	General hou in good cor	usekeeping / site tidiness ndition?	V			

Inspection Date: 23-April-2016



Stream B Outfall: little clean water is discharging.



Outfall 1: Clean water is discharging.



Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works


Inspection Checklist for vulnerable to contaminated water discharge

mshe	ction Date:	2016-04-25	Location: Stream F Position of Inspector: ES			Stream B, Outfall 1
Name	of Inspector:	HY Tang				ES
			Pleas	se put	a tick	on the appropriate box.
	Item	Description	Y	P	N	Remarks
1	Exposed slo	ope protected?	√			
2	Adequacy of facilities pr	of wastewater treatment ovided?	√			
3	Sandbags p top of side	rovided at each step and walls?	√			
4	Is silt scree condition?	n maintained in good	√			
5	Remove de the drainage	bris, grit and silt inside e system?	√			
6		red water discharge at oint / drainage inlet	V			
7	General hou	usekeeping / site tidiness adition?	1			

Inspection Date: 25-April-2016



Stream B Outfall: clean water is discharging.



Outfall 1: Clean water is discharging.



Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

Inspection Checklist for vulnerable to contaminated water discharge

пърссио	on Date:	2016-04-26	_ Location:			Stream B, Outfall I	
lame of	Inspector:	HY Tang	Position of Inspector:			ES	
			Pleas	se put	a tick	√ on the appropriate box	
	Item	Description	Y	P	N	Remarks	
1 E	Exposed slo	ope protected?	√				
,	Adequacy o	of wastewater treatment ovided?	V				
1	Sandbags proposed of side v	rovided at each step and walls?	√				
71	s silt screer ondition?	n maintained in good	√				
7 1	Remove del he drainage	bris, grit and silt inside e system?	√				
6 d		ed water discharge at oint / drainage inlet	V				
/	General houn	sekeeping / site tidiness dition?	√				

Inspection Date: 26-April-2016



Stream B Outfall: clean water is discharging.



Outfall 1: Clean water is discharging.




Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

Inspection Checklist for vulnerable to contaminated water discharge

nspection Date:	2016-04-27	_ Location:			Stream B, Outfall 1	
Tame of Inspector	r: HY Tang	Position of Inspector:			ES	
		Pleas	se put	a tick	√ on the appropriate box	
Ite	em Description	Y	P	N	Remarks	
1 Exposed	slope protected?	√				
, -	y of wastewater treatment provided?	V				
3 Sandbagg top of sic	s provided at each step and le walls?	1				
4 Is silt ser condition	een maintained in good	√				
7	debris, grit and silt inside age system?	√				
	nated water discharge at e point / drainage inlet	V				
/	housekeeping / site tidiness condition?	1				

Inspection Date: <u>27-April-2016</u>



Stream B Outfall: clean water is discharging.



Outfall 1: Clean water is discharging.



Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

Inspection Checklist for vulnerable to contaminated water discharge

nspection	Date.	2016-04-28	Location:		Stream B, Outfall 1	
lame of In	spector:	HY Tang	Position of Inspector:			ES
			Pleas	se put	a tick	√ on the appropriate box
	Item	Description	Y	P	N	Remarks
1 [Ex]	posed slo	ope protected?	√			
,	lequacy o	of wastewater treatment ovided?	V			
•	ndbags proof side v	rovided at each step and walls?	V			
71	silt screer adition?	n maintained in good	√			
7		bris, grit and silt inside e system?	√			
6 dis		ed water discharge at oint / drainage inlet	V			
/	neral hou good con	sekeeping / site tidiness dition?	√			

Inspection Date: 28-April-2016



Stream B Outfall: clean water is discharging.



Outfall 1: Clean water is discharging.



Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

Inspection Checklist for vulnerable to contaminated water discharge

порест	on Date:	2016-04-29	Location:		Stream B, Outfall I		
Name of	Inspector:	HY Tang	Position of Inspector:			ES	
			Pleas	se put	a tick ⁻	on the appropriate box.	
	Item	Description	Y	P	N	Remarks	
1 E	Exposed slo	ope protected?	√				
,	Adequacy of acilities pro	of wastewater treatment ovided?	V				
•	Sandbags properties of side v	rovided at each step and walls?	√				
71	s silt screen condition?	n maintained in good	√				
7	Remove del he drainage	oris, grit and silt inside e system?	√				
6 d		ed water discharge at oint / drainage inlet	V				
/	General houn	sekeeping / site tidiness dition?	1				

Inspection Date: 29-April-2016



Stream B Outfall: no water discharged.



Outfall 1: Clean water is discharging.



2016-04-30

Inspection Date:

Contract No. HY/2013/12

Tuen Mun - Chek Lap Kok Link Northern Connection Toll Plaza and Associated Works

Stream B, Outfall 1

Inspection Checklist for vulnerable to contaminated water discharge

Location:

	: <u>ES</u>	pector:	e of Inspector: HY Tang Position of Inspec				
appropriate box.	√ on the	a tick ^	e put a	Pleas			
Remarks		N	P	Y	Item Description		
				√	Exposed slope protected?	1	
				V	Adequacy of wastewater treatment facilities provided?	2	
				V	Sandbags provided at each step and top of side walls?	3	
				V	Is silt screen maintained in good condition?	4	
				V	Remove debris, grit and silt inside the drainage system?	5	
				V	Contaminated water discharge at discharge point / drainage inlet avoided?	6	
				V	General housekeeping / site tidiness in good condition?	/	
20	:	Date:	spection	Ins	in good condition?	/	

Inspection Date: 30-April-2016



Stream B Outfall: clean water is discharging.



Outfall 1: Clean water is discharging.