

AUES JOB NO.: TCS00715/14

TUEN MUN - CHEK LAP KOK LINK
CONTRACT NO. HY/2013/12 –
NORTHERN CONNECTION TOLL PLAZA AND
ASSOCIATED WORKS

9th QUARTERLY ENVIRONMENTAL MONITORING & AUDIT SUMMARY REPORT – (November 2016 to January 2017)

PREPARED FOR

CRBC AND KADEN JOINT VENTURE

Quality Index

Date Reference No. Prepared By Certified By

27 February 2017 TCS00715/14/600/R0273v2

Ben Tam T.W. Tam (Environmental Consultant) (Environmental Team Leader)

This report has been prepared by Action-United Environmental Services & Consulting with all reasonable skill, care and diligence within the terms of the Agreement with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client. We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above. This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies upon the report at their own risk.



Ref.: HYDHZMBEEM00 0 5110L.17

01 March 2017

AECOM

By Fax (2218 7299) and By Post

Supervising Officer Representative's Office No. 8 Mong Fat Street, Tuen Mun, New Territories, Hong Kong

Attention: Mr. Albert Yu

Dear Mr. Yu,

Re: Agreement No. CE 48/2011 (EP) **Environmental Project Office for the** HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing Facilities, and Tuen Mun-Chek Lap Kok Link - Investigation

Contract No. HY/2013/12 TM-CLKL Northern Connection Toll Plaza and **Associated Works** 9th Quarterly EM&A Summary Report (November 2016 to January 2017)

Reference is made to the 9th Quarterly Environmental Monitoring and Audit (EM&A) Summary Report (November 2016 to January 2017) (AUES reference: TCS00715/14/600/R0273v2 dated 27 February 2017) certified by the ET Leader and provided to us via e-mail on 27 February 2017.

Please be informed that we have no adverse comments on the captioned report.

Thank you for your attention. Please do not hesitate to contact the undersigned or the ENPO Leader Mr. Y. H. Hui should you have any gueries.

Yours sincerely,

Farf Fullery

F. C. Tsang

Independent Environmental Checker

Tuen Mun - Chek Lap Kok Link

C.C.

HyD - Mr. Stephen Chan (By Fax: 3188 6614) HyD - Mr. Vico Cheung (By Fax: 3188 6614)

AECOM - Mr. Conrad Ng (By Fax: 3922 9797) AUES - Mr. T. W. Tam (By Fax: 2959 6079)

CRBC - Kaden JV - Mr. John Wong (By Fax: 2253 8399)

Internal: DY, YH, ENPO Site

Q:\Projects\HYDHZMBEEM00\02_Proj_Mgt\02_Corr\HYDHZMBEEM00_0_5110L.17.docx



EXECUTIVE SUMMARY

ES.01. This is the 9th Quarterly EM&A Summary Report for the "Tuen Mun - Chek Lap Kok Link - Northern Connection Toll Plaza and Associated Works" under Environmental Permit No. EP-354/2009/D (hereinafter "the EP"), covering the period from 1 November 2016 to 31 January 2017 (hereinafter "Reporting Period").

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES.02. Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental Aspect	Environmental Monitoring Parameters / Inspection	Total Occasions
Air Quality	1-hour Total Suspended Particulates (TSP)	465
Air Quality	24-hour TSP	155
Cultural heritage inspection	Grave G1	13
Landfill Gas Monitoring	Oxygen; Methane & Carbon Dioxide	73 days
Landscape &Visual	Landscape &Visual Monitoring	13
Joint Site Inspection / Audit	IEC, ET, the Contractor and RE joint site Environmental Inspection and Auditing	13

BREACHES OF ACTION/LIMIT LEVELS

ES.03. In the Reporting Period, no exceedance was recorded for the measured parameter under the Contract. The summary of breach of monitoring performance is shown below.

Environmental	Manitanina	Action	Limit	Event & Action		
Aspect	Monitoring Parameters	Action Level	Limit Level	NOE Issued	Investigation	Corrective Actions
Air Quality	1-hour TSP	0	0	0	0	0
	24-hour TSP	0	0	0	0	0
Landfill Gas Monitoring	Oxygen	0	0	0	0	0
	Methane	0	0	0	0	0
	Carbon Dioxide	0	0	0	0	0

ENVIRONMENTAL COMPLAINT

ES.04. In the Reporting Period, no environmental complaint was received.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.05. No environmental summons or successful prosecutions were recorded in the Reporting Period.

REPORTING CHANGES

ES.06. No reporting changes were made in the Reporting Period.

FUTURE KEY ISSUES

- ES.07. During dry season, air quality mitigation measures such as watering of site area for 12 times per day and covering of exposed slopes should be fully implemented to reduce construction dust impact as recommended in the EMIS.
- ES.08. Moreover, muddy water or other water pollutants from site surface runoff into the public areas will be key environment issue. Special attention should be paid on the water quality mitigation measures to prevent surface runoff flow to public area.
- ES.09. It was reminded that good housekeeping practice should be maintained. Mosquito control measures should be properly implemented to prevent mosquito breeding on site especially after rain.

Contract No. HY/2013/12

Tuen Mun - Chek Lap Kok Link - Northern Connection Toll Plaza and Associated Works





1.	INTRODUCTION	1
	1.1. PROJECT BACKGROUND	1
	1.2 REPORT STRUCTURE	1
2	CONTRACT ORGANIZATION AND CONSTRUCTION PROGRESS	2
	2.1 CONTRACT ORGANIZATION2.2 CONSTRUCTION PROGRESS	2 2
	2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS	$\frac{2}{2}$
3	SUMMARY OF IMPACT MONITORING REQUIREMENTS	4
3	3.1 GENERAL	4
	3.2 AIR QUALITY MONITORING	4
	3.3 MONITORING LOCATIONS	4
	3.4 MONITORING FREQUENCY	4
	3.5 MONITORING EQUIPMENT3.6 DERIVATION OF ACTION/LIMIT (A/L) LEVELS	5 6
	3.7 OTHER ENVIRONMENTAL ASPECTS	6
4	AIR QUALITY MONITORING	8
•	4.1 GENERAL	8
	4.2 SUMMARY OF MONITORING RESULTS	8
	4.3 ACTION AND LIMIT (A/L) LEVELS EXCEEDANCE	8
	4.4 AIR QUALITY EXCEEDANCE INVESTIGATION	8
5	ECOLOGY MONITORING	9
	5.1 GENERAL5.2 PITCHER PLANTS INSPECTION	9 9
		_
6	CULTURAL HERITAGE 6.1 GENERAL	10 10
	6.2 GRAVE INSPECTION	10
7	LANDSCPAE AND VISUAL	11
•	7.1 GENERAL	11
	7.2 LANDSCAPE AND VISUAL INSPECTION	11
8	LANDFILL GAS HAZARD MONITORING	12
	8.1 GENERAL	12
	8.2 LANDFILL GAS MONITORING RESULT	12
9	WASTE MANAGEMENT	14
	9.1 GENERAL WASTE MANAGEMENT	14
	9.2 RECORDS OF WASTE QUANTITIES	14
10	SITE INSPECTIONS	15
	10.1 REQUIREMENTS	15
11	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	18
	11.1 Environmental Complaint, Summons and Prosecution	18
12	IMPLEMENTATION STATUS OF MITIGATION MEASURES	19
	12.1 GENERAL REQUIREMENTS	19
13	CONCLUSIONS AND RECOMMENDATIONS	20
	13.1 CONCLUSIONS 13.2 RECOMMENDATIONS	20 20

Contract No. HY/2013/12

Tuen Mun - Chek Lap Kok Link - Northern Connection Toll Plaza and Associated Works 9th Quarterly Environmental Monitoring and Audit Summary Report – (November 2016 to January 2017)



LIST OF TABLES

TABLE 2-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACTS
TABLE 3-1	AIR QUALITY MONITORING STATIONS UNDER THE CONTRACT
TABLE 3-2	ENHANCED TSP MONITORING PLAN – CONSTRUCTION PHASE
TABLE 3-3	ACTION AND LIMIT LEVELS FOR IMPACT AIR QUALITY MONITORING
TABLE 4-1	SUMMARY OF AIR QUALITY MONITORING EXCEEDANCE
TABLE 8-1	SUMMARY OF LANDFILL GAS MONITORING ZONE
TABLE 8-2	SUMMARY OF LANDFILL GAS MEASUREMENT RESULTS IN REPORTING PERIOD
TABLE 9-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 9-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 10-1	SITE OBSERVATIONS FOR THE CONTRACT FOR THE REPORTING PERIOD
TABLE 10-2	SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION
TABLE 11-1	STATISTICAL SUMMARY OF ENVIRONMENTAL EXCEEDANCE
TABLE 11-2	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 11-3	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 11-4	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 12-1	ENVIRONMENTAL MITIGATION MEASURES

LIST OF ANNEXES

APPENDIX A	LAYOUT PLAN OF THE PROJECT
APPENDIX B	LAYOUT PLAN OF THE CONTRACT
APPENDIX C	ENVIRONMENTAL MANAGEMENT ORGANIZATION CHART
APPENDIX D	CONSTRUCTION PROGRAMME
APPENDIX E	MONITORING LOCATIONS / SENSITIVE RECEIVERS FOR THE CONTRACT
APPENDIX F	EVENT AND ACTION PLAN
APPENDIX G	LANDFILL GAS MONITORING GRAPHICAL PLOTS
APPENDIX H	WASTE FLOW TABLE
APPENDIX I	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES



1. INTRODUCTION

1.1. PROJECT BACKGROUND

- 1.1.1. CRBC-Kaden Joint Venture (hereafter "CRBC-Kaden JV") is commissioned by the Highways Department (HyD) as the Main Contractor of the Contract No. HY/2013/12 Northern Connection Toll Plaza and Tunnel Section ((hereafter "the Contract") and this Contract is part of the Tuen Mun Chek Lap Kok Link (TM-CLK Link Project). The TM-CLK Link Project is a designated project under Environmental Permit number EP-354/2009/D issued on 13 March 2015. The layout Plan of the Project and the Contract are showed in *Appendix A* and *B* respectively.
- 1.1.2. The construction works of the Contract mainly include:
 - a. construction of an approximately 5.4 hectares toll plaza and an associated footbridge;
 - b. construction of associated carriageways including approximately 0.74 kilometre land viaducts, and an approximately 230 metres vehicular underpass to connect the toll plaza and the roundabout at Lung Mun Road/Lung Fu Road;
 - c. site formation for the construction of the toll plaza, including associated slope works and natural terrain hazard mitigation measures;
 - d. modification and realignment of the existing Lung Mun Road and Lung Fu Road; and
 - e. associated waterworks, drainage, sewerage and landscaping works, etc..
- 1.1.3. Action-United Environmental Services & Consulting has been commissioned as an Independent ET to implement the relevant EM&A program in accordance with the approved EM&A Manual, as well as the associated duties.
- 1.1.4. This is the 9th Quarterly EM&A Summary Report covering the period from 1 November 2016 to 31 January 2017.

1.2 REPORT STRUCTURE

- 1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-
 - Section 1 Introduction
 - Section 2 Contract Organization and Construction Progress
 - Section 3 Summary of Impact Monitoring Requirements
 - **Section 4** Air Quality Monitoring
 - Section 5 Ecology Monitoring
 - Section 6 Cultural Heritage
 - Section 7 Landscape and Visual
 - Section 8 Landfill gas hazard Monitoring
 - Section 9 Waste Management
 - Section 10 Site Inspections
 - Section 11 Environmental Complaints and Non-Compliance
 - Section 12 Implementation Status of Mitigation Measures
 - **Section 13** Conclusions and Recommendations



2 CONTRACT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 CONTRACT ORGANIZATION

2.1.1 The Contract organization and contact details of key personnel are shown in *Appendix C*.

2.2 CONSTRUCTION PROGRESS

2.2.1 In the Reporting Period, the major construction activity conducted under the Contract is summarized in below. Moreover, the master construction program and 2-month rolling programme is enclosed in *Appendix D*.

November 2016

- Instrumentation and Monitoring
- Site Formation Earthwork on Slope D and E; surface drainage on Slope C, D & E and Portion H;
- Toll Plaza Decking and TD2;
- Toll Plaza Footbridge;
- Retaining Structure RW_A, RW_B and RW_F;
- Toll Collector Subway & Associated Works;
- Bridge G1, G2 and Bridge H1 by Form Traveller;
- Sewer Culvert at FC1 and FC2;
- Waterproofing and lining at Vehicular Underpass
- Road and Drainage Works at +11mPD, +19mPD and Portion H

December 2016

- Instrumentation and Monitoring
- Site Formation Earthwork on Slope D and E; surface drainage on Slope C, D & E and Portion H;
- Toll Plaza Decking and TD2;
- Toll Plaza Footbridge;
- Retaining Structure RW_A, RW_B and RW_F;
- Toll Collector Subway & Associated Works;
- Bridge G1, G2 and Bridge H1 by Form Traveller;
- Sewer Culvert at FC1 and FC2;
- Waterproofing and lining at Vehicular Underpass
- Road and Drainage Works at +11mPD, +19mPD and Portion H

January 2017

- Instrumentation and Monitoring
- Site Formation Earthwork on Slope D and E; surface drainage on Slope C, D & E and Portion H;
- Toll Plaza Decking and TD2;
- Toll Plaza Footbridge;
- Retaining Structure RW_A, RW_B and RW_F;
- Toll Collector Subway & Associated Works;
- Bridge G1, G2 and Bridge H1 by Form Traveller;
- Sewer Culvert at FC1 and FC2;
- Waterproofing and lining at Vehicular Underpass
- Road and Drainage Works at +11mPD, +19mPD and Portion H

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.3.1 In according to the EP, the required documents have submitted to EPD for retention which listed in below:
 - Monitoring Plan on Construction Dust (submission refer to Contract HY/2012/08)
 - Landscape and Visual Plan (not yet endorsed by EPD)
 - Waste Management Plan (endorsed by EPD on 16 March 2015)
 - Baseline Monitoring Report (not yet endorsed by EPD)



2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for Contract No. HY/2013/12 are presented in *Table 2-1*.

Table 2-1 Status of Environmental Licenses and Permits of the Contracts

No.	Type of Permit/ License	Submission Date	Reference/ License No.	Date of Issue	Date of Expiry
1	Air pollution Control (Construction Dust) Regulation	06-08-2014	377719	06-08-2014	N/A
2	Chemical Waste Producer Registration - Waste Producers Number	06-08-2014	5117422C389301	03-09-2014	N/A
3	Variation of Effluent Discharge License	22-08-15	WT00023973-2016	14-03-16	30-09-2019
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	21-07-2014	7020460	01-08-2014	N/A
5	CNP for Multiple Task	21-04-2016	GW-RW0520-16	05-05-2016	04-11-2016
6	Extend CNP for Multiple Task	18-10-2016	GW-RW0619-16	05-11-2016	04-05-2017
7	CNP for MH5	25-04-2016	GW-RW0563-16	18-05-2016	17-11-2016
8	Extend CNP for MH5	1-11-2016	GW-RW0650-16	18-11-2016	17-05-2017
9	CNP for Tunnel works	25-04-2016	GW-RW0582-16	23-05-2016	22-11-2016
10	Extent CNP for Tunnel Works	3-11-2016	GW-RW0653-16	23-11-2016	22-05-2017
11	CNP for Flasework Erection	27-07-2016	GW-RW0472-16	22-08-2016	21-12-2016
12	Extend CNP for Flasework Erection	01-12-2016	GW-RW0724-16	28-12-2016	16-03-2017
13	CNP for Portion H Roundabout	21-11-2016	GW-RW0704-16	06-12-2016	21-02-2017



3 SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

- 3.1.1 The major construction activities under the Contract are land-based and no marine work will be involved. In accordance with the Project EM&A Manual requirements, the environmental aspects under the Contract shall be included air quality, ecological, cultural heritage, landscape and visual, landfill gas and site inspection during construction period. In addition, audit of the contractor's implementation of the construction noise and land-based water quality pollution control measures are also required for the Contract.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 AIR QUALITY MONITORING

- 3.2.1 The construction phase air quality monitoring shall cover the following parameters:
 - 1-hour TSP; and
 - 24-hour TSP

3.3 MONITORING LOCATIONS

3.3.1 The air quality monitoring stations for impact monitoring are listed in *Table 3-1* and illustrated in *Appendix E*.

Table 3-1 Air Quality Monitoring Stations under the Contract

ID	Location	Air monitoring station Description
ASR1	Tuen Mun Fireboat Station	EM&A Manual
ASR5	Pillar Point Fire Station	EM&A Manual
AQMS1	Previous River Trade Golf	Enhanced TSP Level under EP condition 2.4
ASR6	Butterfly Beach Laundry	Enhanced TSP Level under EP condition 2.4
ASR10	Butterfly Beach Park	Enhanced TSP Level under EP condition 2.4

3.4 MONITORING FREQUENCY

- 3.4.1 As per Condition 2.4 of the EP of TM-CLKL, an enhanced monitoring plan on TSP level at Tuen Mun ("the Enhanced TSP Monitoring Plan") is required to be submitted to the DEP for approval at least 1 month before the commencement of construction of the Project. Details of the Enhanced TSP Monitoring Plan under Contract No. HY/2012/08 could be found from the project website. The air quality monitoring work under this Contract will follow the monitoring requirement of enhanced TSP monitoring under the project.
- 3.4.2 The air quality monitoring requirements for the Contract is summarized in *Table 3-2*.

Table 3-2 Enhanced TSP Monitoring Plan – Construction Phase

Condition	Monitoring Parameter	Monitoring Location	Frequency	Monitoring Requirement
General	1-hour TSP 24-hour TSP	ASR1, ASR5, AQMS1, ASR6, ASR10 ASR5, AQMS1, ASR6, ASR10	3 times per day every six days Daily every six days	Throughout the Northern Connection, toll plaza and tunnel buildings construction works
Special	1-hour TSP	ASR1, ASR5, AQMS1, ASR6, ASR10	3 times per day every three days	Northern Connection During excavation works for launching shaft, excavation work for Cut



Condition	Monitoring Parameter	Monitoring Location	Frequency	Monitoring Requirement
	24-hour	ASR1, ASR5,	Daily every	and Cover Tunnel and Cut
	TSP	AQMS1, ASR6,	three days	and Cover Tunnel
		ASR10	•	Construction
				<u>Toll Plaza</u>
				During excavation, slope
				works, construction of road
				and superstructures and
				wind erosion from open
				sites and stockpiling areas
		Tunnel Buildin		Tunnel Buildings
				During excavation,
				foundation works,
				construction of
				superstructures and wind
				erosion from open sites and
				stockpiling areas

3.5 MONITORING EQUIPMENT

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations*, *Chapter 1 (Part 50)*, *Appendix B*.
- 3.5.2 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory. A high volume sampler in compliance with the following specifications shall be used for carrying out the 1-hr and 24-hr TSP monitoring:
 - (i) 0.6-1.7 m3/min (20-60 SCFM) adjustable flow range;
 - (ii) equipped with a timing/control device with +/- 5 minutes accuracy for 24 hours operation;
 - (iii) installed with elapsed-time meter with +/- 2 minutes accuracy for 24 hours operation;
 - (iv) capable of providing a minimum exposed area of 406 cm² (63 in²);
 - (v) flow control accuracy: +/- 2.5% deviation over 24-hr sampling period;
 - (vi) equipped with a shelter to protect the filter and sampler;
 - (vii) incorporated with an electronic mass flow rate controller or other equivalent devices;
 - (viii) equipped with a flow recorder for continuous monitoring;
 - (ix) provided with a peaked roof inlet;
 - (x) equipped with a manometer;
 - (xi) able to hold and seal the filter paper to the sampler housing in a horizontal position;
 - (xii) easy to change the filter; and
 - (xiii) capable of operating continuously for 24-hr period.
- 3.5.3 Calibration of dust monitoring equipment shall be conducted by the ET upon installation and in bi-monthly intervals during construction phase. The transfer standard shall be traceable to the internationally recognized primary standard and be calibrated annually. The calibration data shall be properly documented for future reference by concerned parties, such as the IEC. All the data shall be converted into standard temperature and pressure condition.
- 3.5.4 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.5 If the ET proposes to use a direct reading dust meter to measure 1-hr TSP levels on an ad hoc basis, he shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable result as that the High Volume Sampler (HVS) and may be used for the



1-hr sampling. The instrument should also be calibrated regularly and the 1-hr sampling shall be checked periodically by the HVS to check the validity and accuracy of the results measured by the direct reading method.

- 3.5.6 According to the Project EM&A Manual, wind data monitoring equipment shall also be provided and set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:
 - (i) the wind sensors should be installed on masts at an elevated level 10 m above ground so that they are clear of obstructions or turbulence caused by the buildings;
 - (ii) the wind data should be captured by a data logger to be down-loaded for processing at least once a month;
 - (iii) the wind data monitoring equipment should be re-calibrated at least once every six months; and
 - (iv) wind direction should be divided into 16 sectors of 22.5 degrees each.

3.6 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.6.1 The baseline monitoring results formed the basis for determining the air quality criteria for the impact monitoring. The ET shall compare the impact monitoring results with air quality criteria set up for 24-hour TSP and 1-hour TSP. Based on results of the approved Baseline Monitoring Report of HyD Contract HY/2012/08, the Action and Limit Levels for impact dust monitoring are shown in *Tables 3-3*.

Table 3-3 Action and Limit Levels for Impact Air Quality Monitoring

Air Quality Monitoring	24-hour T	SP (μg/m³)	1-hour TSP (μg/m³)	
Stations Stations	Action Level	Limit Level	Action Level	Limit Level
ASR1	213	260	331	500
ASR5	238	260	340	500
AQMS1	213	260	335	500
ASR6	238	260	338	500
ASR10	214	260	337	500

3.6.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in Appendix F.

3.7 OTHER ENVIRONMENTAL ASPECTS

Noise

- 3.7.1 The TM-CLKL EIA study stated that no existing noise sensitive receiver (NSR) was identified within the Study Area at Tuen Mun. Therefore, no noise monitoring is required for the construction phase of the Contract.
- 3.7.2 Regular site inspections and audits will be carried out during the construction phase in order to confirm the construction works under the Contract comply with the regulatory noise requirements.

Water Ouality

3.7.3 No marine works will be undertaken under the Contract. Therefore, no water quality monitoring is required for the construction phase of the Contract.

Ecology

3.7.4 No marine works will be undertaken under the Contract and generated marine ecological impact, no dolphin monitoring is required for the construction phase of the Contract.



3.7.5 During construction phase, the ET will perform Pitcher Plants inspection at least once every week to report the growth condition (only undertaken at Establish period) and protection measures.

Landscape and Visual

3.7.6 Measures to mitigate landscape and visual impact during construction should be checked and monitored by a Registered Landscape Architect to ensure compliance with the intended aims of the mitigation measures in accordance with the EM&A Manual.

Cultural Heritage

3.7.7 Grave G1 as a heritage resource is situated near the proposed toll plaza in Tuen Mun. Site inspections should be undertaken at least once per week throughout the construction period to ensure compliance with the intended aims of recommended mitigation measures.

Landfill Gas

3.7.8 During EIA study, landfill gas hazards are likely to be generated from the Pillar Point Valley (PPV) Landfill. Landfill gas monitoring is recommended during construction of the Contract to ensure the works area is free of landfill gas before the worker entered the concerned area.



4 AIR QUALITY MONITORING

4.1 GENERAL

4.1.1 The air quality impact monitoring and enhanced Total Suspended Particulates (TSP) level monitoring at five proposed locations are currently carried out by the ET of Contract HY/2012/08. Sharing of impact air quality monitoring data between HY/2012/08 and HY/2013/12 is agreed by all relevant parties. The Contract is not required to conduct its own dust monitoring exercise until the Contract HY/2012/08 ends.

4.2 SUMMARY OF MONITORING RESULTS

4.2.1 In the Reporting Period, 1- hour and 24-hour TSP monitoring at the five proposed locations are continued to perform by the ET of Contract HY/2012/08. Therefore, no air quality monitoring was conducted by the ET of Contract HY/2013/12. Details information of air quality monitoring results could be referred to the Monthly EM&A Reports of the Contract HY /2012 /08 (*November 2016, December 2016 and January 2017*).

4.3 ACTION AND LIMIT (A/L) LEVELS EXCEEDANCE

4.3.1 According to the air quality monitoring result provided by Contract HY/2012/08, no exceedances in 1-hour and 24-hour TSP were recorded in the Reporting Period. No Notification on Exceedances (NOEs) was issued by the ET of Contract HY/2012/08. The summary of air quality exceedance in the Reporting Period is shown in *Table 4-1*.

Table 4-1 Summary of Air Quality Monitoring Exceedance

Date of Exceedance	Monitoring Station	Air Quality Parameter	Result	Exceed
NA	NA	NA		

4.4 AIR QUALITY EXCEEDANCE INVESTIGATION

4.4.1 No investigation for exceedance is required for the Reporting Period.



5 ECOLOGY MONITORING

5.1 GENERAL

5.1.1 According to the EM&A Manual requirements, regularly inspection for Pitcher Plants at least once every week to report it growth and protection measure situation shall be conducted during construction period.

5.2 PITCHER PLANTS INSPECTION

- 5.2.1 Total 181 pitcher plants were transplanted to finial receptor site and the rest of the Pitcher Plant individuals (certified dead by the specialist) were not transplanted and were treated as general refuse. All the transplantation of pitcher plant from the nursery site to final receptor site was completed on 10th September 2015.
- 5.2.2 In the Reporting Period, inspections for implementation status of mitigation measures for the Pitcher Plants were carried out by the ET on 1st, 8th, 15th, 22nd, 29th November 2016, 6th, 13th, 20th, 28th December 2016, 3rd, 10th, 17th and 24th January 2017.
- 5.2.3 Establish period for the pitcher plants was completed at the end of September 2016, the join site completion of establish period visit with AFCD was undertaken on 23 September 2016 and the final pitcher plants report was submitted to AFCD on early December 2016. Therefore after 23 September 2016, only the integrity of the protection fence was checked to fulfill the EIA requirement. During each inspection, the protection mitigation measures were checking at the final receptor area to make sure no site activities was undertaken inside the protection zone. Besides, no construction activities were observed to be carried out at the surrounding of the final receptor area. The condition of chain link fence is good and no repair or maintenance is required.
- 5.2.4 No matters the completion of establish period, the Contractor should properly maintain the fencing along the receptor area to avoid disturbance to the pitcher plants under the EIA requirement.



6 CULTURAL HERITAGE

6.1 GENERAL

- 6.1.1 According to the EM&A Manual requirements, regular inspection for heritage resource, Grave G1, shall be audited by the ET at least once every week to ensure recommended mitigation measures implemented during construction period. The aim of the survey is to prevent any possible damage to the grave and to ensure the proposed mitigation measures are implemented. The broad scope of the audit will involve supervision of the following:
 - Non-contact effects of the engineering works, such as vibration from pneumatic drills which could cause damage, such as foundation or wall cracks and loosening of tiles or fixtures; and
 - Contact between the historic structures and equipment and materials associated with the engineering works.
- 6.1.2 Specifically, the monitoring programme will entail the following tasks:
 - The extent of the agreed works areas should be regularly checked during the construction phase to ensure the buffer is being maintained; and
 - Ensure no stockpiling or equipment storage is affecting the structure.
- 6.1.3 In the event of non-compliance the responsibilities of the relevant parties is detailed in the Event/ Action Plan in *Appendix F*.

6.2 GRAVE INSPECTION

- 6.2.1 In the Reporting Period, site inspection for the Grave G1 was undertaken on 1st, 8th, 15th, 22nd, 29th November 2016, 6th, 13th, 20th, 28th December 2016, 3rd, 10th, 17th and 24th January 2017. During these inspections, buffer zone was maintained between the working area and the Grave. The nearby areas were clean, and no construction materials or mechanical equipment were stored within or close to the buffer zone.
- 6.2.2 Accordingly, the Contractor has had fully implemented cultural heritage mitigation measures in accordance with the EM&A Manual requirements.




7 LANDSCPAE AND VISUAL

7.1 GENERAL

7.1.1 According to EM&A Manual requirements, monitoring of Contractor's operations during construction period to report on Contractor's compliance should be carried out on weekly basis. Measure to mitigate landscape and visual impact during construction should be checked and monitored by a Registered Landscape Architect to ensure compliance with the intended aims of the mitigation measures. Moreover, the progress of the engineering works shall be regularly reviewed on site to identify the earliest practical opportunities for the landscape works to be undertaken.

7.2 LANDSCAPE AND VISUAL INSPECTION

- 7.2.1 In the Reporting Period, site inspection for landscape and visual mitigation measures was undertaken by the Registered Landscape Architect on 4th, 11th, 18nd, 25th November 2016, 2nd, 9th, 16th, 23th, 30th December 2016, 6th, 13th, 20th and 27th January 2017.
- 7.2.2 Most of the landscape works such as planting was not yet commenced. The detailed inspection checklists can be referred to the Monthly EM&A Reports (November 2016, December 2016 and January 2017) of the contract.





8 LANDFILL GAS HAZARD MONITORING

8.1 GENERAL

- 8.1.1 During EIA study, landfill gas hazards are likely to be generated from the Pillar Point Valley (PPV) Landfill. Hence, regular landfill gas monitoring is recommended during construction of the proposed toll plaza.
- 8.1.2 During construction, a Safety Officer should be appointed to carry out the monitoring works. The monitoring frequency and areas to be monitored should be set down prior to commencement of ground-works either by the Safety Officer or an approved and appropriated qualified person. The routine monitoring should be carried out in all excavations, manholes, chambers, relocation of monitoring wells and any other confined spaces that may have been created. All measurements in excavations should be made with the extended monitoring tube located not more than 10 mm from the exposed ground surface. Monitoring should be performed properly to make sure that the area is free of landfill gas before any man enters in the area.
- 8.1.3 For excavations deeper than 1m, measurements should be carried out:
 - at the ground surface before excavation commences;
 - immediately before any worker enters the excavation;
 - at the beginning of each working day for the entire period the excavation remains open; and
 - periodically through the working day whilst workers are in the excavation.
- 8.1.4 For excavations between 300mm and 1m deep, measurements should be carried out:
 - directly after the excavation has been completed; and
 - periodically whilst the excavation remains open
- 8.1.5 For excavations less than 300mm deep, monitoring may be omitted, at the discretion of the Safety Officer or other appropriately qualified person.
- 8.1.6 To ensure the accuracy of the monitoring data, zeroing of the gas analyser shall be undertaken at the start of each day's monitoring. As part of the QA/QC, calibration of the gas analyser shall be conducted at least once every two weeks according to the specification of the manufacturer's operation manual.
- 8.1.7 The landfill consultation zone was divided into 6 monitoring zones. The landfill gas monitoring zones are summarized in Table 8-1 and the layout plan for the monitoring zone is illustrated in *Appendix E*.

Table 8-1 Landfill Gas Monitoring Zone

ID	Location	Excavation >300mm deep undertaken in this reporting period
TD1	TD1, Retaining Wall A and Subway	Yes
RW-B	Retaining Wall B	No
RW-F	Retaining Wall F	No
S&U	Slope and Underpass	No
BW	Bridge Works	No
LMR	Lung Mun Road	Yes

8.2 LANDFILL GAS MONITORING RESULT

8.2.1 In the Reporting Period, landfill gas monitoring was conducted at the zone TD1 and LMR which have excavation works was undertaking. A BIOGAS 5000 gas analyser was used for the landfill gas monitoring.



8.2.2 There were total **73** workings days monitoring were carried by the Safety Officer or an approved and qualified persons in this reporting period. **Table 8-2** is summarized landfill gas measurement results. Moreover, graphical plot are attached in *Appendix G*.

 Table 8-2
 Summary of Landfill Gas Measurement Results in Reporting Period

Landfill Gas	Action	Limit	Detectab	le at TD1	Detectabl	e at LMR
Parameter	Level	Level	Min	Max	Min	Max
Methane	>10% LEL (>0.5% v/v)	>20% LEL (>1% v/v)	0.1%	0.1%	0.1%	0.1%
Oxygen	<19%	<18%	21.0%	21.1%	21.0%	21.1%
Carbon Dioxide	>0.5%	>1.5%	0.1%	0.2%	0.1%	0.2%

8.2.3 The measurement results shown that slightly methane concentration was detected and all oxygen concentration was over 21.0% and Carbon Dioxide was between 0.1 and 0.2 %. No corrective action was required accordingly.



9 WASTE MANAGEMENT

9.1 GENERAL WASTE MANAGEMENT

9.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

9.2 RECORDS OF WASTE QUANTITIES

- 9.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste:
 - General Refuse; and
 - · Excavated Soil.
- 9.2.2 Whenever possible, materials were reused on-site as far as practicable. The quantities of waste for disposal in the Reporting Period are summarized in *Tables 9-1* and *9-2* and the Waste Flow Table is presented in *Appendix H*.

Table 9-1 Summary of Quantities of Inert C&D Materials

Type of Weste		Quantity		Disposal
Type of Waste	Nov 16	Dec 16	Jan 17	Location
Reused in this Project (Inert) (in '000 m ³)	4.890	7.858	4.543	-
Reused in other Projects (Inert) (in '000 m ³)	15.424	9.131	7.512	 Lam Tei Quarry Eco Park K.wah Recycle Facilities Lung Kwu Tan Tailor Recycled Aggregates Laintang BCP TM-CLKL C2
Disposal as Public Fill (Inert) (in '000 m ³)	1.207	0.762	1.062	Tuen Mum Area 38

Table 9-2 Summary of Quantities of C&D Wastes

Type of Wests	Quantity			Disposal
Type of Waste	Nov 16	Dec 16	Jan 17	Location
Recycled Metal (in '000kg)	0	0	0	-
Recycled Paper / Cardboard	0	0	0	-
Packaging (in '000kg)	O	U	U	
Recycled Plastic (in '000kg)	0	0	0	-
Chemical Wastes (in '000kg)	0.030	0	0	-
General Refuses (in '000m ³)	0.175	0.119	0.217	WENT

9.2.3 To control the site performance on waste management, the Contractor shall ensure that all solid and liquid waste management works are fully in compliance with the relevant license/permit requirements, such as the effluent discharge license and the chemical waste producer registration. The Contractor is also reminded to implement the recommended environmental mitigation measures according to the Environmental Monitoring and Audit Manual.



10 SITE INSPECTIONS

10.1 REQUIREMENTS

- 10.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.
- 10.1.2 During the Reporting Period, *13* events of the joint site inspections were undertaken to evaluate the site environmental performance. The summaries of the findings during site inspection are presented in *Tables 10-1 and 10-2*.

Table 10-1 Site Observations for the Contract for the Reporting Period

Date	Findings / Deficiencies	Follow-Up Status
1 November 2016	Several empty oil buckets were observed on the working area,the Contractor should clean them up in accordance with the WMP requirement.	Empty oil buckets were disposed.
	 Free standing chemical bottle was observed on site without drip tray. The Contractor is required to remove it from site or provide drip tray. 	Free standing chemical container without drip tray was removed.
	• The Contractor is reminded to improve housekeeping and also recommended to provide garbage bins on site to maintain site cleanliness.	Not required for reminder.
	Regular waste disposal of C&D waste is reminded.	Not required for reminder.
	• Dust mitigation measures is reminded to be enhanced as the dry season has come.	Not required for reminder.
8 November 2016	Oil drum without drip tray was observed. Drip tray should be provided for all chemical containers storage on site. (Workshop area near retaining wall B)	Drip tray was provided for the oil drum.
	• During dry season, dust control mitigation measures frequency should be increased to reduce dust impact.	Not required for reminder.
15 November 2016	 During dry season, dust mitigation measures frequency for haul road or dusty activities should be increased to reduce dust generation. (Slope area & haul road) 	Not required for reminder.
22 November 2016	Heavy dust emitted from soil nail works was observed. Proper dust control measure should be provided to reduce dust impact. (Slope E)	 No dust emitted from soil nail works was observed and water spraying was provided for the drilling works when operation.
	• Cement grouting works without shelter was observed. Three sides plus top shelter should be provided. (Slope E)	Shelter was provided for the cement grouting works.
29 November 2016	• Nil	• NA
6 December 2016	• Exposed slope near the stream should be covered to prevent contaminate surface run-off. (Stream B)	Tarpaulin sheets was covered at the slope near the stream.
13 December 2016	NRMM label are missing for the plants was observed. NRMM label should be	• Plants without NRMM label were moved from site.



Date	Findings / Deficiencies	Follow-Up Status
	displayed properly for NRMM using on site. (Lung Mun Road Roundabout road surfacing works)	
	Empty chemical bucket cumulated on site should be disposed frequency. (MH7)	Not required for reminder.
20 December 2016	• Tree protection zone broken was observed. Proper maintenance for the tree protection zone should be provided. (Slope 16)	Broken tree protection zone was repaired.
28 December 2016	• Stagnant water cumulated inside the drip tray should be removed to maintain the capacity of the drip tray. (Near Retaining Wall B)	Stagnant water cumulated inside the drip tray was cleared.
3 January 2017	• Chemical containers without drip tray storage on site was observed. Drip tray should be provided for all chemical storage on site. (MH 7)	Drip tray was provided for storage chemical on site.
	During dry season, water spraying frequency should be increased to minimize dust generation. (Haul Road)	Not required for reminder.
10 January 2017	• Dusty haul road was observed. Proper dust mitigations measures should be provided to reduce dust generation during dry season. (Retaining Wall B)	Water spraying and cleaning of dusty material was observed to reduce dust impact.
	Stockpile of empty chemical buckets cumulated on site was observed. The contractor was reminded to clean more frequency. (Retaining Wall B)	Not required for reminder.
17 January 2017	 Chemical containers without drip tray was observed. Drip tray should be provided for all chemical storage on site. (Toll Collector Subway) 	Chemical container without drip tray was removed.
	• Water spraying should be provided for breaking and drilling activities to reduce dust generation. (Platform 19)	Not required for reminder.
	Dark smoke emitted from the excavator was observed, proper maintenance should be provided. (Cascade D)	Not required for reminder.
24 January 2017	• Explosed surface near the stream should be covered to prevent contaminate surface runoff. (Stream B)	Not required for reminder.

Table 10-2 Summary of Reminders/Observations of Site Inspection

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
November 2016	1 st , 8 th , 15 th , 22 nd and 29 th November 2016	10	Completed
December 2016	6 th , 13 th , 20 th and 28 th December 2016	5	Completed
January 2017	3 rd , 10 th , 17 th and 24 th January 2017	8	Completed

10.1.3 In the Reporting Period, no non-compliance was recorded, however, 23 observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the

16

Contract No. HY/2013/12

Tuen Mun - Chek Lap Kok Link - Northern Connection Toll Plaza and Associated Works

9th Quarterly Environmental Monitoring and Audit Summary Report – (November 2016 to January 2017)



Project was therefore considered satisfactory.

Inspection Checklist for Vulnerable to Contaminated Water Discharge

- 10.1.4 Following to the complaint about discharge of milky water to Bufferfly Beach on 2 September 2015. The Contractor proposed to carry out daily inspection of wastewater treatment facilities, concerned discharge points, drainage inlets and outlets during typhoon or wet season.
- 10.1.5 In addition, specific inspections would also be conducted before and after adverse weather to ensure necessary remedial works would be carried out timely. Should incidental contaminated water discharge be found at the inlet of the associated drainage system, a specific inspection of the relevant drainage pipes would be conducted for traces of deposit, and follow up actions would be taken when necessary.
- 10.1.6 The daily inpsection for vulnerable to contaminated water discharge was temporarily suspended from 30 November 2016 during the dry season and will be resumed at wet season or after the rainstorm warnings. As requested by the EPD, the associated inspection checklists of the reporting peroid were presented in the Monthly EM&A Report **November 2016.**



11 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

11.1 Environmental Complaint, Summons and Prosecution

- 11.1.1 In the Reporting Period, no environmental complaint, summons and prosecution under the EM&A Programme was lodged. Moreover, no exceedance of the environmental performance (Action / Limit Levels) was recorded for monitoring programme.-
- 11.1.2 During the complaint investigation work, the Contractor was co-operated with the ET in providing all the necessary information and assistance for completion of the investigation. Investigation report (IR) for the complaint has been conducted by the ET and agreed by the IEC. It was concluded that the complaint was not related to the works under the Contract.
- 11.1.3 The statistical summary table of environmental exceedance, complaint, summons and prosecution is presented in *Tables 11-1*, *11-2*, *11-3* and *11-4*.

Table 11-1 Statistical Summary of Environmental Exceedance

Deporting	Environmental	Environmental Environmental Event Exceedance			nce
Reporting Period	Aspect / Parameter	Performance	Reporting Period	Previous Periods	Cumulative
	Air Quality -	Action Level	0	4	4
1 February 2016 –	1-hr TSP	Limit Level	0	0	0
31 January 2017	Air Quality -	Action Level	0	0	0
	24-hr TSP	Limit Level	0	0	0

Table 11-2 Statistical Summary of Environmental Complaints

Daniela Daniela	Environmental Complaint Statistics			
Reporting Period	Frequency	Cumulative	Complaint Nature	
23 October 2014 – 31 October 2016	1	7	Water (6), Air (1)	
1 November 2016 – 31 January 2017	0	7	Water (6), Air (1)	

Table 11-3 Statistical Summary of Environmental Summons

Donauting Davied	Environmental Summons Statistics			
Reporting Period	Frequency	Cumulative	Complaint Nature	
23 October 2014 – 31 October 2016	0	0	NA	
1 November 2016 – 31 January 2017	0	0	NA	

Table 11-4 Statistical Summary of Environmental Prosecution

Donouting Dowled	Environmental Prosecution Statistics			
Reporting Period	Frequency	Cumulative	Complaint Nature	
23 October 2014 – 31 October 2016	0	0	NA	
1 November 2016 – 31 January 2017	0	0	NA	



12 IMPLEMENTATION STATUS OF MITIGATION MEASURES

12.1 GENERAL REQUIREMENTS

- 12.1.1 The environmental mitigation measures that recommended in the Environmental Mitigation and Enhancement Measures Implementation Schedule (EMIS) for in the Project EM&A Manual covered the issues of air quality, cultural heritage, ecology, landfill gas hazard, landscape & visual, noise, water and waste. The updated EMIS for the Contract is shown in *Appendix I*.
- 12.1.2 The Contractor shall implement the required environmental mitigation measures according to the EM&A Manual as subject to the site condition. The environmental mitigation measures implemented by the Contract in this Reporting Period are summarized in *Table 12-1* and *Appendix I*.

Table 12-1 Environmental Mitigation Measures

Issues	Environmental Mitigation Measures
Air Quality	Maintain damp / wet surface on access road
	Keep slow speed in the sites
	All vehicles must use wheel washing facility before off site
	Sprayed water during rock breaking works
	• During transportation by truck, materials loaded lower than the side and tail
	boards, and covered before transport
	Compacted all soil stockpiles
	Part of the exposed slopes covered geotextile net
Cultural	Set a buffer zone between the working area and the Grave
Heritage	All construction materials and equipment store far from the Grave
	• Inspection the Grave to ensure provision mitigation measures effective
Ecology	Wire fencing provided for temporary protect Pitcher Plants
	Undertake weekly inspection of Pitcher Plants
Landfill Gas	Landfill Gas measurement undertake during trench excavation
Hazard	
Water	• Temporary drainage system provide for surface runoff prevent discharge to
Quality	public area
	Wastewater to be treated by sedimentation tank before discharge.
Noise	• Restrain operation time of plants from 07:00 to 19:00 on any working day
	except for Public Holiday and Sunday.
	Keep good maintenance of plants
	The noisy plants or works provide mobile noise barriers
	Shut down the plants when not in used
Waste and	On-site sorting prior to disposal
Chemical	Follow requirements and procedures of the "Trip-ticket System"
Management	Predict required quantity of concrete accurately
	• Collect the unused fresh concrete at designated locations in the sites for
	subsequent disposal
General	The site was generally kept tidy and clean.



13 CONCLUSIONS AND RECOMMENDATIONS

13.1 CONCLUSIONS

- 13.1.1 This is 9th Quarterly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 1 November to 31 January 2017.
- 13.1.2 No air quality monitoring including 1-hour and 24-hour TSP exceedance was recorded in the Reporting Period.
- 13.1.3 In this Reporting Period, no noise complaint was received by RE, the Contractor, ENPO or HyD. No Action Level exceedances were triggered and no NOE or the associated corrective actions were therefore issued.
- 13.1.4 Site inspection for landscape and visual was conducted on weekly basis by the Landscape Architect to ensure the compliance of the intended aims of the mitigation measures. Most of the landscape works such as planting was not yet commenced.
- 13.1.5 Establish period for the pitcher plants was completed at the end of September 2016, the join site completion of establish period visit with AFCD was undertaken on 23 September 2016 and the final pitcher plants report was submitted to AFCD on early December 2016. Therefore after 23 September 2016, only the integrity of the protection fence was checked to fulfil the EIA requirement. During each inspection, the protection mitigation measures were checking at the final receptor area to make sure no site activities was undertaken inside the protection zone. Besides, no construction activities were observed to be carried out at the surrounding of the final receptor area. The condition of chain link fence is good and no repair or maintenance is required.
- 13.1.6 Landfill gas monitoring was conducted at the TD1 and Lung Mun Road works area by the Safety Officer. The monitoring results shown no exceedances were triggered.
- 13.1.7 In the Reporting Period, no environmental complaint was received.
- 13.1.8 No notifications of summons, or successful prosecution were received by the Contractor during the Reporting Period.
- 13.1.9 During the Reporting Period, *13* events of the joint site inspections were undertaken to evaluate the site environmental performance. No non-compliance of environmental impacts were observed, indicating the implemented mitigation measures for air quality, construction noise and water quality were effective. Minor deficiencies found in the weekly site inspection were rectified within the specified deadlines. The environmental performance of the Project was considered satisfactory.
- 13.1.10 For cultural heritage, the buffer zone between the working area and the Grave was observed and no construction material or equipment was stored nearby.
- 13.1.11 No notifications of summons, or successful prosecution were received by the Contractor during the Reporting Period.

13.2 RECOMMENDATIONS

- 13.2.1 During dry season, air quality mitigation measures such as watering of site area for 12 times per day and covering of exposed slopes should be fully implemented to reduce construction dust impact as recommended in the EMIS.
- 13.2.2 Moreover, muddy water or other water pollutants from site surface runoff into the public areas will be key environment issue. Special attention should be paid on the water quality mitigation measures to prevent surface runoff flow to public area.
- 13.2.3 Good practice for daily housekeeping is reminded. Clean-up of waste skips and wastewater

Contract No. HY/2013/12

Tuen Mun - Chek Lap Kok Link - Northern Connection Toll Plaza and Associated Works 9th Quarterly Environmental Monitoring and Audit Summary Report – (November 2016 to January 2017)




treatment system should be increased to ensure these facilities are functioned effectively.

13.2.4 Stagnant water should be removed as soon as possible after rain to prevent mosquito breeding on site.



Appendix A


Layout plan of the Project





Appendix B

Layout plan of the Contract



AECOM

PROJECT 項目

TUEN MUN -CHEK LAP KOK LINK

CONTRACT TITLE

TUEN MUN - CHEK LAP KOK LINK -NORTHERN CONNECTION TOLL PLAZA AND ASSOCIATED WORKS

CLIENT _{業主}

■▲■ 路 政 署
HIGHWAYS DEPARTMENT 港珠澳大橋香港工程管理處 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程順問公司

ISSUE/REVISION 條訂

B MAR. 14 TENDER ADDENDUM NO. 2 FEB. 14 TENDER ADDENDUM NO. 1 JAN. 14 | TENDER DRAWING

STATUS 階段

DIMENSION UNIT 尺寸單位

METRES

1:50000

THE BROTHERS

PROJECT NO. 項目編號

OUT PLAN

CONTRACT NO. 合約編號 HY/2013/12

60240249


SHEET TITLE 圖紙名稱

PORTIONS OF SITE AND SITE BOUNDARY SETTING

SHEET 2 OF 3

SHEET NUMBER 圖紙編號

60240249/C3/1052B



AECOM

TUEN MUN -CHEK LAP KOK LINK

CONTRACT TITLE

TUEN MUN - CHEK LAP KOK LINK -NORTHERN CONNECTION TOLL PLAZA AND ASSOCIATED WORKS

HIGHWAYS DEPARTMENT 港珠澳大橋香港工程管理處 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office

AECOM Asia Company Ltd.

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION

B MAR. 14 TENDER ADDENDUM NO. 2 A FEB. 14 TENDER ADDENDUM NO. 1 JAN. 14 TENDER DRAWING CHK. 複核

DIMENSION UNIT 尺寸單位

METRES

CONTRACT NO. 合約編號

HY/2013/12

SHEET TITLE 圖紙名稱

WORKS AREA AND HOARDING PLAN

SHEET 2 OF 2

SHEET NUMBER 圖紙編號


60240249/C3/1062B



Appendix C

Environmental Management Organization Chart





Project Organization chart

Organization chart of the Contractor



Contact Details of Key Personnel for the Contract HY/2013/12

Organization	Project Role	Name of Key Staff	Tel No	Fax No.
HyD	Employer	Mr. Stephen W.C. Chan	2762 3669	3188 6614
AECOM	Principal Resident Engineer	Mr. S.W. Fok	2218 7209	2218 7399
AECOM	Chief Resident Engineer	Mr. Roger Man	2218 7288	2218 7399
AECOM	Resident Engineer (S&E)	Mr. Kelvin Yeung	2218 7289	2218 7399
Ramboll Environ	Environmental Project Office (ENPO)	Mr. YH Hui	3465 2850	3465 2899
Ramboll Environ	Independent Environmental Checker (IEC)	Dr. FC Tsang	3465 2851	3465 2899
CKJV	Deputy Project Manager	Mr. Raymond Suen	2253 8309	2253 8399
CKJV	Site Agent	Mr. Wilson Lau	2253 8300	2253 8399
CKJV	Environmental Officer	Mr. HY Tang	2253 8300	2253 8399
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Miss Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Mr. Ben Tam	2959 6059	2959 6079
HKL	Registered Landscape Architect	Kenneth Ng	2866 3903	

Legend:

HyD (Employer) –Highways Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CKJV (Main Contractor) – CRBC-Kaden Joint Venture

Ramboll Environ (ENPO and IEC) - Ramboll Environ Hong Kong Limited

AUES (ET) – Action-United Environmental Services & Consulting

HKL(RLA) – Hong Kong Landscape



Appendix D

Construction Programme

Page: 1		HY/2013/12 TM-CLKL Northern Connection Toll Pla	中國路標 CRBC - KADEN Joint Ventu		
tivity ID	Activity Name		2016	2017	
HY/2013/12 TMCLK	Northern Connection Toll Plaza and Associated-Works Programme-Rev.4A	Monthly Update Oct	Nov Dec	Jan	Feb
Toll Plaza Decking					
Stage 1					
	Submission and Approval		Method Statement Submission and Approval Engineer's comments and approval		
TD121360 TD121350	Engineer's comments and approval MSS for in-situ deck	MSS for in-situ deck	Engineer's comments and approvar		
Field Works	Miss for in situ deck				
	bstructure at Central Divider of Lung Mun Road				
Bored Pile					
TD121310	Bored Piles F1-K1(5 Nos)				
Pile cap and Pier TD120560	Pile cap F1-K1				
TD120550	Pier A1-E2				
TD120570	Pier F1-K1				
Portal Constructio	on				
Portal Beam 1st(H					
TD120360	TTA application-Stage 3(Night time-portal and decking)				
Deck Construction Cast in-situ deck I	n . between Pier A and Pier B			Cast in-situ deck between Pier A and Pier B	
TD120670	Reinforcement and concrete works		Reinforcement and concrete works		
TD120680	Prestressing		Prestressing		
TD120690	Falsework and formwork removal			Falsework and formwork removal	
Precast beam fabr			<u> </u>		
TD120800 Precast beam inst	Precast parapet and planter	ast beam installation			
TD12020	Precast beam installation between portal F and portal G(4 nos)	ast ocum installation			
TD12070	Precast beam installation between portal F and portal G(4 nos)	rtal F and portal G(4 nos)			
TD12030	Precast beam installation between portal E and portal F(6 nos)				
TD12040	Precast beam installation between portal C and portal D(5 nos)	5 nos)			
TD12050	Precast beam installation between portal G and portal H(4 nos)	rtal H(4 nos)			
TD12060	Precast beam installation between portal D and portal E(7nos)	D and portal E(7nos)			
TD12010 TD12080	Precast beam installation between portal D and portal E(5 nos) Precast beam installation between portal B and portal C(10 nos)	beam installation between portal B and portal C(10 nos)			
TD12090	Precast beam installation between portal C and portal D (7nos)	ast beam installation between portal C and portal D (7nos)			
In-situ Deck and P		·			
TD121080	In-situ deck and precast beam between portal E and portal F				
Toll Plaza Decking	TD2-Section 1				
Field Works G.I and Piling Work					
DWP-Bored Piles					
TD220520	Bored piles for P21-P27				
Base Slab& Pile Ca	-				
Abutment K-Base					
TD220580	Concreting and backfilling	W 187 G			
Abutment and Pier Abutment K	Construction				
TD220270	Backfill for abutment K	Backfill for abutment K			
Abutment M		▼ Abutment M			
TD220170	Backfill for abutment M	Backfill for abutment M			
Deck Construction					
TD220180	Falsework for deck construction			Falsework for deck constru	ıction
TD220190 TD220000	Bearing,formwork, reinforcemnt& Concreting-North Construction of walkway		Gonstruction of walkway		
Miscellaneous Wor			✓ Miscellaneous W	orks	
TD220695	Cascade D construction		Cascade D constr	ruction	
Toll Plaza Footbrid	dge-Section 1				
Stage 1					
	Submissions and Approval			■ Method Statement Submissions ■ MSS for concrete slab and plan	7
TFB1090	MSS for concrete slab and planter construction over steel truss			was for concrete state and plan	conquiction over
Remaining	g Level of Effort Critical Remaining Work	CRBC - Kaden JV	Date	Revision Checked	Approved
Actual Wor		CADO Mudell 9 v	20-Nov-16		
Remaining		Three-Month Rolling Programme			
Remaining	y vvoin ▼ ▼ Julillidiy	Zanot natural round i rogi umino			

Data Date : 20-11-16		HY/2013/12 T	HY/2013/12 TM-CLKL Northern Connection Toll Plaza and Associated Works 中國路標 Kaden			→ 中國路稿 CRBC Kaden 利	
Page: 2							
a age. 2						CR	BC - KADEN Joint Venture
ctivity ID	Activity Name		2016 Oct Nov		Dec		
TFB1080	MSS for lift construction		iction				
Off-site Works	Cuelture Christian						✓ Off-site Works ✓ Steel truss fabrication
TFB1100 Field Works	Steel truss fabrication						Seef tuss labrication
Pier Construction							
TFB1310	Construct pier P4			_			
TFB1300	Finish in-situ deck (A-B) of Bridge TD1						nish in-situ deck (A-B) of Bridge TD1
TFB1250	Construct pier P1(include bearing installation)			Constru	act pier P1(include bearing installation	n)	
TFB1320	Construct pier P6				Construct p	ior P5	
TFB1260 TFB1270	Construct pier P5 Construct pier P7				Construct p	ier i s	Construct pier P7
TFB1290	Construct pier P3						
Staircase and Lift (
TFB1380	Lift construction B			_			
TFB1370	East staircase construction						
TFB1350	West staircase construction						
TFB1360	Lift construction A						
Retaining Structure	e RW_B-Section 1 etaining Structure RW_B						
Stage 1							
Retaining Structure	e RW_B			+			
Excavation							
RWB10600	Excavation works(Bay8-10)						
RWB10580	New haul road						
RWB10560	Drainage diversion ab, Wall, Colume, Top Slab)			Structure(I	Base Slab, Wall, Colume, Top Slab)		
Bay12-13	au, wan, colume, rop diau)			Bay12-13	Susc Stub, Warr, Columb, 10p Stub)		
RWB10170	Bay12-13 and backfilling			Bay12-13	and backfilling		
Backfilling							
RWB10235	Precast panels installation						
RWB10230	Backfilling				Backfilling		
RW_B Precast Par	nel		el				
RWB20110	Precast the Panels(Bay 15-11nos)		.5-11nos)				
Installation the Pa			hel				
RWB20210	Installation the Panel Bay 11						
RWB20220	Installation the Panel Bay 14						
RWB20230	Installation the Panel Bay 15		nel Bay 15				
	vay & Associated Works-Section 1			_			▼ Toll
Stage 1	ge (Portion I)-Section 1			·			▼ Stag
	Design(TWD) Submission and Approval			·····			▼ Tem
TCS1240	TWD -Design of lifting system					TWD -Desi	gn of lifting system
TCS1580	Engineer's comments and approval						Eng
	way & Associate Works (Portion I)-Section 1						
Stage 1						had Statement S. 1	colors and Annual
Method Statement TCS1630	Submissions and Approval Engineer's comments and approval				1	hod Statement Subm neer's comments an	issions and Approval d approval
	Collector Subway and Staircase				Lingi	Johnnonts and	11 - 11
TCS1430	Construction of toll collector subway(from SB22-SB16)			_			
TCS1420	ELS for (SB22-SB16)				ELS fo	r (SB22-SB16)	
Toll Collector Subv	way (Portion X)-Section 5						
Stage 3			·		G	CD 1	
TCS1072	Construct Toll Collector Subway SB 1 Backfill for SB 1				Construct Toll Collector Sub	oway SB 1 Backfill for SB 1	
TCS1074 TCS1110	Backfill for SB 1 Excavation Works-S.B 9-16		-			лискии 101 ОВ 1	
TCS1110	Construct Toll Collector Subway SB 2-8						
TCS1160	Islands for Toll Booths SB 1-8			-			
Bridge G2							
			•				
Remaining	Level of Effort Critical Remaining Work		CRBC - Kaden JV	Date		Revision	Checked Approved
Actual Wor	rk • Milestone			20-Nov-16			
Remaining	Work Summary	Thre	ree-Month Rolling Programme				
	`	I					

Page: 3 Stage 2 Temporary Works Design (TWD) Submission and Approval BG235620 Engineer's approval Method Statement Submissions and Approval BG23240 MSS for deck construction Field Works Foundation Works BG23350 BG23310 Execavation for G2e BG23310 BG23320 Execavation for G2e BG23370 Pile cap G2e-1 BG23380 Pad footing construction at G2d-2 BG23380 Pad footing G2e-2 BG23390 Pad footing G2e-2 BG23390 Pad footing G2e-2 BG23390 Deck G2e-2-G2b, &Construct Portal G2e BG23010 Deck G2d-2-G2e), &Construct Portal G2e BG23000 Deck G2d-G2e1) BG23000 Deck G2e-G2d1) BG23000 Deck G2e-G2d1) BG23000 Deck G2e-G2d2) Bridge G1 Stage 2 Design Submission and Approval BG112100 Engineer's approval BG112100 For my work from Pier G1d to Pier G2a BG11200 For tranveller fabrication Field Works Substructure Works from Pier G1d to Pier G2a BG112130 Pierhead segment construction at Pier G1d	Oct Nov		Temporary Works Design (TWD) Subm	RBC - KADEN Joint Venture
Stage 2 Temporary Works Design (TWD) Submission and Approval BG23620 Engineer's approval Method Statement Submissions and Approval BG23240 MSS for deck construction Field Works Foundation Works BG23350 Pad footing construction at G2d-1 BG23310 Excavation for G2e BG23320 Excavation for G2e BG23330 Pad footing construction at G2d-2 BG23370 Pile cap G2e-1 BG23380 Pad footing G3e-2 BG23390 Pad footing G2e-2 BG23390 Pad footing G2e BG23000 Deck(G2d2-G2d2)&Construct Portal G2e BG23000 Deck(G2d1-G2e1) BG23000 Deck(G2d1-G2e1) BG23000 Deck(G2e-G2d2) BFIdge G1 Stage 2 Design Submission and Approval BG112300 Engineer's approval BG112160 TWD-Formwork design for pier Off-site Works BG112000 Form tranveller fabrication Field Works Substructure Works from Pier G1d to Pier G2a		•	Dec ▼ Temporary Works Design (TWD) Subm	2017 Jan Feb
Stage 2 Temporary Works Design (TWD) Submission and Approval BG23620 Engineer's approval Method Statement Submissions and Approval BG23240 MSS for deck construction Field Works Foundation Works BG23350 Pad footing construction at G2d-1 BG23310 Excavation for G2e BG23320 Excavation for G2e BG23360 Pad footing construction at G2d-2 BG23370 Pile cap G2e-1 BG23380 Pad footing construction at G2d-2 BG23390 Pad footing G2e-2 BG23390 Pad footing G2e-2 BG23390 Pad footing G2e-2 BG23390 Pad footing G2e Deck BG23010 Deck(G2d2-G2c2)&Construct Portal G2e BG23020 Deck(G2d1-G2c1) BG23040 Deck(G2d-G2c2)b&Construct Portal G2e BG23040 Deck(G2e-G2d1) BG23000 Deck(G2e-G2d1) BG23000 Deck(G2e-G2d2) Bridge G1 Stage 2 Design Submission and Approval BG112300 Engineer's approval BG112190 DDA for foundation (draft) BG112100 Form tranveller fabrication Field Works Substructure Works from Pier G1d to Pier G2a		-	▼ Temporary Works Design (TWD) Subm	
Temporary Works Design (TWD) Submission and Approval BG23620 Engineer's approval Method Statement Submissions and Approval BG23240 MSS for deck construction Field Works Foundation Works BG23350 Pad footing construction at G2d-1 BG23310 Excavation for G2e BG23320 Excavation for G2a BG23330 Pad footing construction at G2d-2 BG23330 Pad footing construction at G2d-2 BG23380 Pad footing construction at G2d-2 BG23390 Pad footing G2e-2 BG23390 Pad footing G2e-2 BG23390 Pad footing G2e Deck BG23010 Deck(G2d2-G2e2)&Construct Portal G2e BG23020 Deck(G2d1-G2e1) BG23040 Deck(G2d1-G2e1) BG23040 Deck(G2d-G2e) BG23040 Deck(G2d-G2e) BFINGBROWN Deck(G2e-G2d1) BG23000 Deck(G2e-G2d2) BFINGBROWN Deck(G2e		•		nission and Approval
BG23620 Engineer's approval Method Statement Submissions and Approval BG23240 MSS for deck construction Field Works Foundation Works BG23350 Pad footing construction at G2d-1 BG23310 Excavation for G2e BG23320 Excavation for G2a BG23370 Pile cap G2c-1 BG23380 Pad footing Construction at G2d-2 BG23380 Pad footing G2e-2 BG23390 Pad footing G2e-2 BG23390 Pad footing G2e-2 BG23390 Pad footing G2e BG23010 Deck(G2d2-G2c2)&Construct Portal G2e BG23020 Deck(G2d2-G2c2)&Construct Portal G2e BG23030 Deck(G2d2-G2d)&Construct Portal G2e BG23000 Deck(G2d-G2d1) BG23000 Deck(G2e-G2d1) BG23000 Deck(G2e-G2d2) BFidge G1 Stage 2 Design Submission and Approval BG112190 DDA for foundation (draft) BG112160 TWD-Formwork design for pier Off-site Works BG112000 Form tranveller fabrication Field Works Substructure Works from Pier G1d to Pier G2a			Engineer's approval	
Field Works Foundation Works BG23350 Pad footing construction at G2d-1 BG23310 Excavation for G2e BG23320 Excavation for G2a BG23360 Pad footing construction at G2d-2 BG23370 Pile cap G2c-1 BG23380 Pad footing G2e-2 BG23390 Pad footing G2e-2 BG23390 Pad footing G2e Deck BG23010 Deck(G2d2-G2c2)&Construct Portal G2c BG23020 Deck(G2c2-G2b)&Construct Portal G2c BG23020 Deck(G2c2-G2b)&Construct Portal G2c BG23040 Deck(G2d1-G2c1) BG23040 Deck(G2d1-G2c1) BG23000 Deck(G2d2-G2d2) Bridge G1 Stage 2 Design Submission and Approval BG112300 Engineer's approval BG112100 DDA for foundation (draft) BG112160 TWD -Fornwork design for pier Off-site Works BG112000 Form tranveller fabrication Field Works Substructure Works from Pier G1d to Pier G2a			:	
Field Works Foundation Works				
Foundation Works				
BG23350				
BG23320 Excavation for G2a BG23360 Pad footing construction at G2d-2 BG23370 Pile cap G2c-1 BG23380 Pad footing G2c-2 BG23390 Pad footing G2e Deck BG23010 Deck(G2d2-G2c2)&Construct Portal G2c BG23020 Deck(G2c2-G2b)&Construct Portal G2c BG23050 Deck(G2c2-G2b)&Construct Portal G2c BG23040 Deck(G2e-G2d1) BG23040 Deck(G2e-G2d2) BFridge G1 Stage 2 Design Submission and Approval BG112300 Engineer's approval BG112190 DDA for foundation (draft) BG112160 TWD -Formwork design for pier Off-site Works BG112000 Form tranveller fabrication Field Works Substructure Works from Pier G1d to Pier G2a				
BG23360				
BG23370			,	
BG23380 Pad footing G2c-2 BG23390 Pad footing G2e Deck BG23010 Deck(G2d2-G2c2)&Construct Portal G2c BG23020 Deck(G2c2-G2b)&Construct Portal G2c BG23050 Deck(G2d1-G2c1) BG23040 Deck(G2e-G2d1) BG23000 Deck(G2e-G2d2) Bridge G1 Stage 2 Design Submission and Approval BG112300 Engineer's approval BG112190 DDA for foundation (draft) BG112160 TWD -Formwork design for pier Off-site Works BG112000 Form tranveller fabrication Field Works Substructure Works from Pier G1d to Pier G2a			•	
BG23010 Deck(G2d2-G2c2)&Construct Portal G2c BG23020 Deck(G2c2-G2b)&Construct Portal G2c BG23050 Deck(G2d1-G2c1) BG23040 Deck(G2e-G2d1) BG23000 Deck(G2e-G2d2) Bridge G1 Stage 2 Design Submission and Approval BG112300 Engineer's approval BG112190 DDA for foundation (draft) BG112160 TWD -Formwork design for pier Off-site Works BG112000 Form tranveller fabrication Field Works Substructure Works from Pier G1d to Pier G2a				
BG23010 Deck(G2d2-G2c2)&Construct Portal G2c BG23020 Deck(G2c2-G2b)&Construct Portal G2c BG23050 Deck(G2d1-G2c1) BG23040 Deck(G2e-G2d1) BG23000 Deck(G2e-G2d2) Bridge G1 Stage 2 Design Submission and Approval BG112300 Engineer's approval BG112190 DDA for foundation (draft) BG112160 TWD-Formwork design for pier Off-site Works BG112000 Form tranveller fabrication Field Works Substructure Works from Pier G1d to Pier G2a				
BG23020 Deck(G2c2-G2b)&Construct Portal G2c BG23050 Deck(G2d1-G2c1) BG23040 Deck(G2e-G2d1) BG23000 Deck(G2e-G2d2) Bridge G1 Stage 2 Design Submission and Approval BG112300 Engineer's approval BG112190 DDA for foundation (draft) BG112160 TWD-Formwork design for pier Off-site Works BG112000 Form tranveller fabrication Field Works Substructure Works from Pier G1d to Pier G2a				
BG23050 Deck(G2d1-G2c1) BG23040 Deck(G2e-G2d1) BG23000 Deck(G2e-G2d2) Bridge G1 Stage 2 Design Submission and Approval BG112300 Engineer's approval BG112190 DDA for foundation (draft) BG112160 TWD -Formwork design for pier Off-site Works BG112000 Form tranveller fabrication Field Works Substructure Works from Pier G1d to Pier G2a				
BG23040 Deck(G2e-G2d1) BG23000 Deck(G2e-G2d2) Bridge G1 Stage 2 Design Submission and Approval BG112300 Engineer's approval BG112190 DDA for foundation (draft) BG112160 TWD-Formwork design for pier Off-site Works BG112000 Form tranveller fabrication Field Works Substructure Works from Pier G1d to Pier G2a				
Bridge G1 Stage 2 Design Submission and Approval BG112300 Engineer's approval BG112190 DDA for foundation (draft) BG112160 TWD-Formwork design for pier Off-site Works BG112000 Form tranveller fabrication Field Works Substructure Works from Pier G1d to Pier G2a		•	•	
Stage 2 Design Submission and Approval BG112300 Engineer's approval BG112190 DDA for foundation (draft) BG112160 TWD -Formwork design for pier Off-site Works BG112000 Form tranveller fabrication Field Works Substructure Works from Pier G1d to Pier G2a		<u> </u>	Deck	k(G2e-G2d2)
Design Submission and Approval BG112300 Engineer's approval BG112190 DDA for foundation (draft) BG112160 TWD -Formwork design for pier Off-site Works BG112000 Form tranveller fabrication Field Works Substructure Works from Pier G1d to Pier G2a				Bridge G1
BG112300 Engineer's approval BG112190 DDA for foundation (draft) BG112160 TWD -Formwork design for pier Off-site Works BG112000 Form tranveller fabrication Field Works Substructure Works from Pier G1d to Pier G2a			Design Submission and Appro	▼ Stage 2
BG112160 TWD -Formwork design for pier Off-site Works BG112000 Form tranveller fabrication Field Works Substructure Works from Pier G1d to Pier G2a			Engineer's approval	
Off-site Works BG112000 Form tranveller fabrication Field Works Substructure Works from Pier G1d to Pier G2a			•	
BG112000 Form tranveller fabrication Field Works Substructure Works from Pier G1d to Pier G2a				
Field Works Substructure Works from Pier G1d to Pier G2a		i i	ff-site Works orm tranveller fabrication	
Substructure Works from Pier G1d to Pier G2a		10	Thi tranvener fabrication	▼ Field Works
BG112130 Pierhead segment construction at Pier G1d				Substructure Works from Pier G1d to Pier G2a
		<u> </u>		Pierhead segment construction at Pier G1d
BG112060 Foundation for G1d				
BG112100 Construct Pier G1d Deck Construction from Pier G1d to Pier G2a				
BG112462 Completion of Pier at G2a				
Bridge H1-Section 1			•	
Stage 1				
Field Works				
Abutment H1f BH11110 Construct abutment H1f				
Bridge H1-Section 2				
Stage 2				
Design Submission and Approval		·	■ Design Submission and Approval	
BH12860 Engineer's approval			Engineer's approval	
Field Works Foundation Works& Pier construction	Foundation Works& Pier construction		•	
Foundation Works			•	
BH12590 Foundation for H1e				
Pier construction	Pier construction			
BH12558 Pierhead segment construction at Pier H1d	Pierhead segment construction at Pier H1d			
BH12550 Construct Pier H1e BH12540 Construct Pier H1d			•	
Decking Construction From Abutment H1f to Pier H1d				
Balanced Canitilever Construction at Pier H1e				
BH12025 Assemble of 2nd formtraveller at H1e and testing		1		
BH12020 Balanced cantilever construction at H1e 1 segment BH12010 Assemble of 1st formtraveller at H1e and testing	Assemble of 1st formtraveller at H1e and testing	1		Balanced cantilever construction at H1e
Assemble of 1st formtraveller at H1e and testing Culvert 1(TBM)-Stage 4	Assemble of 1st formitavener at 111c and testing	1		▼ Culvert I(TBN
Field Works				· Cuivell I(1BN
·			▼ Field Works	· Curvett I(1Biv
Remaining Level of Effort Critical Remaining Work				
Actual Work ♦ Milestone	CRBC - Kaden JV	Date	Field Works Revision	Checked Approved
Remaining Work Summary	CRBC - Kaden JV Three-Month Rolling Programme	Date 20-Nov-16		

ata Date : 20-11-16	HY/2013/12 TM-CLKL Northern Connection Toll Plaza and Associated Works		中国路 中国路 格 Kad	中國路稿 CRBC Kaden <mark>基</mark>	
age: 4			CRBC - KADEN Jo		
ity ID	Activity Name	Oct	2016 Nov Dec	2017	Feb
Receiving Pit		OC.	NOV DEC	Jan	160
CUL13150	Prepare for TBM Exit and remove TBM				
Demolishing the Ex	Demolishing the existing box culvert				
MH5 & MH2	Demonstring the existing box curvert				
CUL13265	Construct MH2				
FC1					
CUL13410	Excavation and demolishing works				
CUL13420	PC1 construction		▼ FC	יי	
FC2 CUL13470	Construction of chamber FC2		Construction of chamber FC		
CUL13480	Backfilling and removal section of sheetpile			ckfilling and removal section of sheetpile	
CUL13460	Excavation and removal of box culvert				
	tween FC1 and FC2(1800 Pipe)		BY-Pass Sewer between FC1 and FC2(1800)	∂ipe)	
CUL13510	Backfilling		Backfilling		Glui
Completion of KDS CUL13535	Backfilling				Completion of Backfilling
	t 3 and Existing Box Culvert				- Duraning
Method statement				Method statement Submission	
CCE20140	Method statement for screeding the existing box culvert			Method statement for screeding the existing box culvert	
Culvert 2			-		
CCE20120	Bay 20			Bay	v 21
CCE20090 Culvert 3	Bay 21			Bay	21
CCE20215	MH8			_	
CCE20210	Bay 22			Bay 22	
CCE20212	Drainage diversion			Drain	nage diversion
CCE20085	MH6 construction	MH6 construction			
Existing Sewer Bo	ox Culvert			<u> </u>	
CCE20220	Base slab to be applied with screeding concrete				
Site Formation - Re	etainging Structure RW_A				
Stage 3					
Retaining Wall A			Construct Poteinin	ng Wall A from TD2 Abutment M to MJ 11-Wall construction	
RWA20145 RWA20175	Construct Retaining Wall A from TD2 Abutment M to MJ 11-Wall construction Construct Retaining Wall A from Bay MJ11 to CH357.8-Wall construction		Construct Retaining	g wan A nom 1D2 Abument W to Wi 11- wan construction	Co
RWA20160	Drainage Diversion of Existing Stream to Cascade D			Drainag	ge Diversion of Existing Str
RWA20150	Construct Cascade D			Construct Cascade D	
RWA20180	Backfilling Works				_
RWA20170	Construct Retaining Wall A from Bay MJ11 to CH357.8-Base slab				
Retaining Structure	e RW_E				
Stage 2 Design Submission	n and Approval		-		
RWE20000	DDA for foundation (draft)		DDA for foundation	ation (draft)	
RWE20040	DDA for substructure(draft)				
RWE20010	Engineer's comments			Engineer's comments	D. C. C.
RWE20020 RWE20030	DDA for foundation submission Engineer's approval			DI	DA for foundation submiss
	etaining Structure for Slope TP_F				
Stage 3	Graning Structure for Grope IF_F				
Retaining Structure	e for Slope TP_F				
RWF31350	Backfilling		□ Backfilling		
RWF31470	Backfilling		Backfilling		
RWF31480 RWF31304	U-Channel construction, Completion civil provision works for TCSS and E&M Construct Retaining Wall-Wall construction Bay 7-8,17-20				
	Construct Retaining Wall-Wall construction Bay 7-8,17-20 Iope TP_A & Associated Works				
Stage 3	INPO II _A & ABBOOKELOU HOLKS				
Slope Feature - Slo	ope TP_A				
TPA41200	Raking Drain Construction for slope A3				
				- Davidsian	
Remaining	g Level of Effort Critical Remaining Work	CRBC - Kaden JV	Date 20-Nov-16	Revision Checked	Approved
Actual Wo	ork • Milestone		2U-1NUV-10		
Remaining	g Work ▼ Summary	Three-Month Rolling Programme	l I	I I	1

Data Date : 20-11-16 Page: 5		HY/2013/12 TM-0	13/12 TM-CLKL Northern Connection Toll Plaza and Associated Works 中國路標 CRBC - KADEN Joint Ventu					
Activity ID	Activity Name		2016 Oct Nov		Dec		2017	Feb
TPA41210	U-channel (240m) and Berm for slope A3		Oct		Dec		Jan	reb
TPA41220	Laying Erosion Control Mat for slope A3							
TPA41350	Forming East Portal Formation and temporary ground drainage works							
TPA41700	Construct Cascade A							
Site Formation - SI	lope TP_B & Associated Works							
Stage 3								
Slope Feature - Slo	ope TP_B							
TPB41200	Raking Drain Construction for slope B3							
TPB41210	U-channel (part) and Berm for slope B3							
Site Formation - SI	lope TP_C & Associated Works					▼ Site Formation -	Slope TP_C & Associ	iated Works
Stage 3								
Slope Feature - Slo	ope TP_C							
TPC51160	Remaining excavation works and forming road formation							
TPC50800	Laying Erosion Control Mat for slope C1							
	D-3(Stage 3) for Slope C			1	-3(Stage 3) for Slope C			
TPC51320	Achievement of KD-3(Stage 3) for slope C			 Achievement of KD 	-3(Stage 3) for slope C			
	D-8 (Section 5) for Slope C						KD-8 (Section 5) for S	- I
TPC51330	Remaining works inculde landscape works and establishment works					Remaining works	s inculde landscape w	vorks and establishment
	lope TP_D & Associated Works							
Stage 3			TD D					
Slope Feature - Slo	· _ =	lope '	TP_D					
TPD51550	Excavation of Rock (3,080m3) for slope D5							
TPD51600	U-channel (125m) and Berm for slope D5							
TPD52800	Forming West Portal Formation and temporary ground drainage works	rtal F	Formation and temporary ground drainage works					
TPD51700	Excavation of Rock (5,450m3) for slope D6a and D6b							
	D-7(Section 4) for Slope D			1	-7(Section 4) for Slope D			
TPD51755	Hand over of portion D			 Hand over of portion 	n D			
Achievement of Kl	D-3(Stage 3) for Slope D			*				
TPD52350	Remaining civil works and drainage works							
Site Formation - SI	lope TP_E & Associated Works							
Stage 3								
	ope TP_E at Toll Control Building Area							Slope Feature - Slope TI
TPE61700	Hand Over Portion D							Hand Over Portion D
TPE61250	Mapping & Dowelling			Mapping of				
TPE61260	U-channel (300m) and Berm for slope E3b				U-channel (300m) and Berm fo	r slope E3b		
TPE61600	All remaining works include civil provision for TCSS and E&M						All remaining	g works include civil prov
TPE61360	Mapping & Dowelling							
TPE61380	U-channel (230m) and Berm for slope E1b and E1c							
TPE61220	Excavation of Rock for slope E3b - stage 2							
TPE61350	Excavation of Rock (2,000m3) for slope E1b							
	ope TP_E Remaing Section and 5SE-D/C116						- ** 1	1.0
TPE62420	U-channel (220m) and Berm for slope E3a						U-channel (220m)	and Berm for slope E3a
TPE62550	Remaining civil works							
TPE62250	Mapping & Dowelling				Mapping & Dow			
TPE62260	U-channel (150m) and Berm for slope E3c			_		U-channel (150m) and Berm for slope E3c		
TPE62230	Excavation of Rock for slope E3c - stage 3				Excavation of Rock fo			
TPE62410	Mapping & Dowelling					Mapping & Dowelling		
TPE62600	Construct Cascade C			7			Construc	ct Cascade C
TPE62170	Soil Nail RowA (24nos) Level + 33.00 for 5SE-D/C116 (Install and grouting)							
TPE62160	Soil Nail RowB (22nos) Level + 35.00 for 5SE-D/C-116 (Install and grouting)							
TPE62190	U-channel (200m) and Berm for slope E2c			<u></u>				
the second secon	lope Upgrading Works							
Stage 3 (Other Slo	••							
Slope Feature - 5SI								
SFW10130	Soil Nail RowB (18nos) (Install and grouting)						Soil Nail Row	B (18nos) (Install and gr
SFW10140	Soil Nail RowC (18nos) (Install and grouting)							
SFW10080	Excavation of Rock (350m3) for 5SE-D/C170			Excavati	on of Rock (350m3) for 5SE-D/C1			
SFW10120	Soil Nail RowA (19nos) (Install and grouting)					Soil Nail RowA (19nos) (Install and grout	-	
SFW10110	Drainge, U-channel (410m) and Handrailing						Drainge	ge, U-channel (410m) and
Remaining	g Level of Effort Critical Remaining Work		CRBC - Kaden JV	Date		Revision	Checked	Approved
Actual Wo				20-Nov-16				
		Throat	Month Rolling Programme					
Remaining	g Work Summary	111166-1	Transmit Minnig 1 10gramme					


Page: 6	HY/2013/12 TM-CLKL Northern Connection Toll Plaza and Associated W	CRBC Nation
age. 0		CRBC - KADEN Joint Venture
vity ID Activity Name	2016 Oct Nov	2017 Dec Jan Feb
SFW10100 Rock Mapping and Stabilization SFW10105 Raking Drain Construction		Raking Drain Construction
SFW10105 Raking Drain Construction SFW10050 Site Clearance and Tree Felling		Kaking Diani Constitution
SFW10060 Prepare Access Road	Prepare Access Road	
SFW10070 Excavation of Soil (1,240m3) and Modification Works	Excavation of Soil (1,240m3) and Modification Works	
Slope Feature - 5SE-D/C165		
SFW10820 Drainge, U-channel (80m) and Handrailing		
SFW10800 Soil Nail RowB (16nos) Level + 15.60 (Install and grouting)	Soil Nail RowB (16nos) Level + 15.60 (Install and grouting)	
SFW10810 Soil Nail RowA (19nos) Level + 13.60 (Install and grouting)	Soil Nail RowA (19nos) Level + 13.60 (Install and grouting) ✓ Slope Feature - 5SE-E	0/C150
Slope Feature - 5SE-D/C150 SFW10180 Complete slope E3b - stage 4	◆ Complete slope E3b -	
SFW10190 Slope Modification		
SFW10210 Hydroseeding and Erosion Control Mat	Hydroseeding and Erosion Control Mat	
Slope Feature - 5SE-D/C152		
SFW10230 Slope Modification		□ Sl
SFW10250 Hydroseeding and Erosion Control Mat		0/0121
Slope Feature - 5SE-D/C121	▼ Slope Feature - 5SE-I ◆ Complete slope D6a a	· · · · · · · · · · · · · · · · · · ·
SFW10260 Complete slope D6a and D6b Slope Feature - 5SE-D/C122	▼ Complete stope Doa a ▼ Slope Feature - 5SE-I	
SFW10300 Complete slope D6a and D6b	◆ Complete slope D6a a	i i
Slope Feature - 5SE-D/C14	Slope Feature - 5SE	3-D/C14
SFW10340 Complete TP_F Backfilling(Bay1-2)	◆ Complete TP_F Bac	ckfilling(Bay1-2)
AK10410 Possession of Portion X	◆ Possession of Portion	1X
Slope Feature - 5SE-D/C149		
SFW10390 Slope Modification		
SFW10400 Drainge, U-channel (190m) and Handrailing		
SFW10410 Hydroseeding and Erosion Control Mat Slope Feature - 5SE-D/C115		
SFW10430 Slope Modification		
Slope Feature - 5SE-D/C21	▼ Slope Feature - 5SE-L	D/C21
SFW10540 Completion of Sewer Culvert 1	◆ Completion of Sewer	Culvert I
Slope Feature - 5SE-D/C16	▼ Slope Feature - 5SE-L	
SFW10620 Complete pier construction at Bridge H1e &G2a		uction at Bridge H1e &G2a
Slope Feature - 5SE-D/C17	▼ Slope Feature - 5 • Complete of TD	SE-D/C17 F and TD1 Precast beam installation
SFW10740 Complete of TP_F and TD1 Precast beam installation Natural Terrain Hazard Mitigation Measures	• Complete of 17_	r and 1D1 r recast ocali installation
Natural Terrian Hazard Mitigation Measures Natural Terrian Hazard Mitigation Measures		
Boulders outside Blasting Zone		
NTH10080 Mitigation measures for 20 boulders outside blasting zone		
Vehicular Underpass TN-01		▼ Vehicular Underpass TI
Stage 3		▼ Stage 3
Blasting Related Submission		
Blasting Permit Application UDP30100 Issue of Pre-Licensing Conditions		
UDP30090 Site Inspection by Mines Department		
UDP30110 Formal Issue of Blasting Permit		
Method Statment Submission and Approval		
UDP30650 Method statement for Lining Construction		
Lining Works and Road Works		Vater Proofing and Lin
Water Proofing and Lining Works LIDP4120 Modifulining formwork		✓ Water Proofing and Lin Modify lining formwork
UDP4120 Modify lining formwork Type A		Type A
Water Proofing and Kicker	▼ Water	Proofing and Kicker
CH 310-CH327	→ ¢H31	
UDP4100 Bench Waterproofing works(CH310-CH327.6)(Type A)		ing works(CH310-CH327.6)(Type A)
UDP4110 Kicker pouring(CH310-CH327.6)(Type A)	Kicker	r pouring(CH310-CH327.6)(Type A)
Lining		CH210 CH227
CH 310-CH327 UDP4160 Pouring Type A Lining CH312-CH327		Pouring Type A Lining CH312-CH327
ODI 4100 Fouring type A Liming CID12-CID21		
Remaining Level of Effort Critical Remaining Work	CRBC - Kaden JV Date	Revision Checked Approved
Actual Work Milestone	20-Nov-16	
	Three-Month Rolling Programme	
Remaining Work Summary	Three fraction rouning i rogi minife	


Data Date : 20-11-16		HY/2013/12 TM-CLKL Northern Connection Toll Plaza and Associated Works 中國路標 中國路標		中國路稿 CRBC Kaden	基
Page: 7					ı
age. 7				CRBC - KADEN Joint Ventur	re
ctivity ID	Activity Name	Oct	2016 Nov Dec	2017 Jan	Feb
UDP4170	Erection of rebar fixing platform for west bulkhead wall		Erection of	rebar fixing platform for west bulkhead wall	1.00
UDP4190	Rebar fixing platform for west bulkhead wall			Rebar fixing platform for west bulkhead wall	
UDP4230	Formwork for west bulkhead wall			Formwork for west bulkhead wal	: 1
UDP4270	Concrete for west bulkhead wall			Cor	ncrete for west bulkh
CH 450-CH503					
UDP4220	Pouring Type A Lining CH486-CH503		T D		
Type B Water Proofing a	and Vision		Type B Water Proofing and Kicker		
UDP4000			Bench waterproofing works and Kick pouring		
Lining B	Bench waterproofing works and Kick pouring		Benefit waterproofing works and thek pouring		
UDP4020	Pour Type B Lining CH373-409				
UDP4040	Pour Type B Lining CH409-440				
UDP4010	Pour Type B Lining CH337-373				
Lining B1		Lining B1			
UDP4030	Type B1 Lining formwork CH327-337				
UDP4060	Type B1 Lining formwork CH440-450	Type B1 Lining formwork CH440-450			
UDP4070	Lining for Type B1 CH440-450	■ Lining for Type B1 CH440-450			
Type C				▼ Typ	pe C
UDP4240	Rebar fixing platform for east bulkhead wall			Rebar fixing platform for east bulkhead wall	
UDP4250	Formwork for east bulkhead wall			For	rmwork for east bulkl
UDP4200	Lining type C rebar fixingCH503-CH534.9		Lining type C rebar fixingCH503-CH534.9		
	e Work ,Utilities Works at for Lung Fu Road Roundabout				
Section 3	n yand and drainage works (TTA store 0.4)			■ Utilites installation ,road and drainage works (TTA state)	tama (1-1)
LFR10150	n ,road and drainage works (TTA stage 0-1) Pubic Lighting		Pubic Lighting	• Othres installation, todd and dialilage works (11A sta	lage 0-1)
LFR10150	CLP + CRD		CLP + CRD		
LFR10170	Trax Comm		Trax Comm		
LFR10180	Completion of this stage civil provision for E&M, TCSS		Com	pletion of this stage civil provision for E&M, TCSS	
LFR10190	Irrigation System			Irrigation System	
LFR10200	Road Pavement			Road Pavement	
LFR10210	TTA for stage 1			◆ TTA for stage 1	
LFR10140	HKC Cable		HKC Cable		
LFR10130	Smartone Cable		Smartone Cable		
LFR10120	Town Gas		Town Gas		
LFR10110	New World Telecom		New World Telecom		
LFR10100	Wharf T&T Duct and Joint Box		Wharf T&T Duct and Joint Box		
LFR10090	Hong Kong Boaroband Network		Hong Kong Boaroband Network Hutchison Global Communication Cable		
LFR10080	Hutchison Global Communication Cable		PCCW PUCCHS GIODAI Communication Cable		
LFR10070 LFR10050	PCCW Drainage works			ainage works	
LFR10050	DN100,300,700		DN100,300,		
	n ,road and drainage works (TTA stage 1)			¥	
LFR10270	Filling Works				
Road and Drainage	e Work ,Utilities Works at Lung Mun Road		▼		
Lung Mun Road (_		·		
Ho Suen Street No			V		
LMRWA1000	Drainage Work				
LMRWA1020	DN700 CHH 0 - 69		DN700 CHH 0 - 69		
LMRWA1030	DN200 CHJ 0 - 120		DN200 C	• • • • • • • • • • • • • • • • • • •	
LMRWA1040	PCCW			PCCW	10
LMRWA1050	Hutchison Global Communication Cable			Hutchison Glob	oal Communication C
LMRWA1060	Hong Kong Boaroband Network				
Utilites installation EPA1000	n ,road and drainage works for East Portal Rock Cutting				
	on and Road& Drainage Works				
SAI10060	Seweage, irrigation and road&drainage works -G2-north side				
SAI10070	Seweage, irrigation and road&drainage works- G2-south side				
Achievement of Ke			▼ Achievement of Key Dates		
AK10320	Achievement of KD-3(Stage 3) for slope C		◆ Achievement of KD-3(Stage 3) for slope C		
			<u> </u>	· · · · · · · · · · · · · · · · · · ·	;
Remaining	g Level of Effort Critical Remaining Work	CRBC - Kaden JV	Date	Revision Checked	Approved
Actual Wo			20-Nov-16		
		Three-Month Rolling Programme			
Remaining	g Work ▼ Summary	Three-within Rolling 1 rogrammic			
			·		




Appendix E

Monitoring Locations / Sensitive Receivers for the Contract















Location of the Grave G1





Appendix F

Event and Action Plan





Event and Action Plan for Air Quality

EVENT		ACTION		
Action Level	ET ⁽¹⁾	IEC ⁽¹⁾	SOR ⁽¹⁾	Contractor(s)
Exceedance recorded	1 Identify the source. 2 Repeat measurements to confirm findings. If two consecutive measurements exceed Action Level, the exceedance is then confirmed. 3 Inform the IEC and the SOR 4 Investigate the cause of exceedance and check Contractor's working procedures to determine possible mitigation to be implemented. 5 If the exceedance is confirmed to be Project related after investigation, increase monitoring frequency to daily. 6 Discuss with the IEC and the Contractor on remedial actions required. 7 If exceedance continues, arrange meeting with the IEC and the SOR. 8 If exceedance stops, cease	1 Check monitoring data submitted by the ET. 2 Check the Contractor's working method. 3 If the exceedance is confirmed to be Project related after investigation, discuss with the ET and the Contractor on possible remedial measures. 4 Advise the SOR on the effectiveness of the proposed remedial measures. 5 Supervisor implementation of remedial measures.	Confirm receipt of notification of failure in writing. Notify the Contractor. Ensure remedial measures properly implemented.	1 Rectify any unacceptable practice. 2 Amend working methods if appropriate 3 If the exceedance is confirmed to be Project related, submit proposals for remedial actions to IEC within 3 working days of notification 4 Implement the agreed proposals 5 Amend proposal if appropriate.
Exceedance recorded	1. Identify the source. 2. Repeat measurement to confirm finding. If two consecutive measurements exceed Limit Level, the exceedance is then confirmed. 3. Inform the IEC, the SOR, the DEP and the Contractor. 4. Investigate the cause of exceedance and check Contractor's working procedures to determine possible mitigation to be implemented. 5. If the exceedance is confirmed to be Project related after investigation, increase monitoring frequency to daily. 6. Carry out analysis of the Contractor's working procedures to determine possible mitigation to be implemented. 7. Arrange meeting with the IEC and the SOR to discuss the remedial actions to be taken. 8. Assess effectiveness of the Contractor's remedial actions and keep the IEC, the DEP and the SOR informed of the results. 9. If exceedance stops, cease additional monitoring.	1 Check monitoring data submitted by the ET. 2 Check Contractor's working method. 3 If the exceedance is confirmed to be Project related after investigation, discuss with the ET and the Contractor on possible remedial measures. 4 Advise the SOR on the effectiveness of the proposed remedial measures. 5 Supervisor implementation of remedial measures.	1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. If the exceedance is confirmed to be Project related after investigation, in consultation with the IEC, agree with the Contractor on the remedial measures to be implemented. 4. Ensure remedial measures are properly implemented. 5. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.	action to avoid further exceedance. 2 If the exceedance is confirmed to be Project related after investigation, submit proposals for remedial actions to IEC within 3 working days of notification. 3 Implement the agreed proposals. 4 Amend proposal if appropriate. 5 Stop the relevant activity of works as determined by the SOR until the exceedance is abated.



Event and Action Plan for Landscape and Visual Impact

EVENT	ACTION				
ACTION LEVEL	ET	IEC	ER	Contractor	
Design Check	• Check final design conforms to the requirements of EP and prepare report.	Check report. Recommend remedial design if necessary	Undertake remedial design if necessary		
Non- conformity on one occasion	Identify Source Inform IEC and ER Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed	Check report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures. Check implementation of remedial measures	Notify Contractor Ensure remedial measures are properly implemented	Amend working methods Rectify damage and undertake any necessary replacement	
Repeated Non-conformity	 Identify Source Inform IEC and ER Increase monitoring frequency Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed If nonconformity stops, cease additional monitoring 	 Check monitoring report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures Supervise implementation of remedial measures 	Notify Contractor Ensure remedial measures are properly implemented	Amend working methods Rectify damage and undertake any necessary replacement	



Event / Action Plan for Cultural Heritage

Action Level	ET	IC (E)	ER	Contractor
Non-	1. Identify Source	1. Check report	1. Notify	1. Amend working
conformity on	2. Inform the IEC and	2. Check the	Contractor	methods
one occasion	the ER	Contractor's	2. Ensure	2. Rectify damage
	3. Discuss remedial	working method	remedial	and undertake
	actions with the IEC,	3. Discuss with the	measures are	any necessary
	the ER and the	ET and the	properly	replacement
	Contractor	Contractor on	implemented	
	4. Monitor remedial	possible remedial		
	actions until	measures 4. Advise the ER on		
	rectification has been	effectiveness of		
	completed			
		proposed remedial		
		measures.		
		5. Check		
		implementation		
		of remedial		
		measures.		
Repeated Non-	1. Identify Source	1. Check monitoring	1. Notify the	1. Amend working
conformity	2. Inform the IC(E) and	report	Contractor	methods
	the ER	2. Check the	2. Ensure	2. Rectify damage
	3. Increase monitoring	Contractor's	remedial	and undertake
	frequency	working method	measures are	any necessary
	4. Discuss remedial	3. Discuss with the	properly	replacement
	actions with the	ES and the	implemented	
	IC(E), the ER and	Contractor on		
	the Contractor 5. Monitor remedial	possible remedial measures		
	actions until	4. Advise the ER on		
	6. rectification has been	effectiveness of		
	completed	proposed		
	7. If exceedance stops,	remedial		
	cease additional	measures		
	monitoring	5. Supervise		
		implementation		
		of remedial		
		measures.		

Note:

ET - Environmental Specialist, IEC - Independent Environmental Checker, ER - Engineer's Representative



Event / Action Plan for General Ecology

Action Level	ET	IEC	ER	Contractor
Non- conformity on one occasion	 Identify Source Inform the IEC and the ER Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed 	Check report Check the Contractor's working method Discuss with the ET and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures. Check implementation of remedial measures.	Notify Contractor Ensure remedial measures are properly implemented Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the works in the case of a serious nonconformity until situation rectified.	Amend working methods Rectify damage and undertake any necessary replacement
Repeated Non conformity	 Identify Source Inform the IC(E) and the ER Increase monitoring frequency Discuss remedial actions with the IC(E), the ER and the Contractor Monitor remedial actions until rectification has been completed If exceedance stops, cease additional monitoring 	Check monitoring report Check the Contractor's working method Discuss with the ES and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures Supervise implementation of remedial measures	Notify the Contractor Ensure remedial measures are properly implemented Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the works in the case of a serious nonconformity until situation rectified.	Amend working methods Rectify damage and undertake any necessary replacement

Note: ET – Environmental Specialist, IC(E) – Independent Checker (Environmental), ER – Engineer's Representative



Actions in the Event of Landfill Gas being Detected in Excavation / Confined Area


Parameter	Measurement	Action
Oxygen	< 19%	- Ventilate to restore oxygen to > 19%
	< 18%	- Stop work
		- Evacuate personnel / prohibit entry
		- Increase ventilation to restore to > 19%
Methane	> 10% LEL (> 0.5% v/v)	- Prohibit hot work
		- Ventilate to restore methane to < 10% LEL
	> 20% LEL (>1% v/v)	- Stop work
		- Evacuate personnel / prohibit entry
		- Increase ventilation to restore to < 10%
Carbon Dioxide	> 0.5%	- Ventilate to restore oxygen to < 0.5%
	> 1.5%	- Stop work
		- Evacuate personnel / prohibit entry
		- Increase ventilation to restore to < 0.5%



Appendix G

Landfill Gas Monitoring Graphical Plots






Annotation:

During this reporting period, major construction activity at TD1 and the specified works included excavation, stitching, blinding, formworking, steel-fixing and concreting. The weather condition varied from sunny to rainy. The monitoring data was provided by the Contractor followed to their QA/QC control.





Annotation

During this reporting period, major construction activity at Lung Mun Road and the specified works included excavation, blinding, formworking, steel-fixing and concreting. The weather condition varied from sunny to rainy. The monitoring data was provided by the Contractor followed to their QA/QC control.



Appendix H

Waste Flow Table

Appendix A – Monthly Waste Flow Table

Monthly Summary Waste Flow Table for 2016 (year)

		Annual Quanti	ties of Inert C8	<u>kD Materials Ge</u>	nerated Month	<u>ly</u>	Ann	ual Quantities o	of C&D Wastes	Generated Mor	<u>nthly</u>
Month	Total Quantity Generated	Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals (see note 4)	Paper / cardboard packaging (see note 4)	Plastics & Rubber (see note 2)	Chemical Waste	Others (general refuse)
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	39.066	0.000	12.964	18.171	0.922	0	6.920	0.000	0.000	0.000	0.089
Feb	14.943	0.000	7.894	5.755	1.036	0	0.000	0.192	0.000	0.000	0.066
Mar	34.090	0.000	16.333	6.392	0.496	0	10.780	0.000	0.000	0.000	0.089
Apr	84.330	0.000	15.186	4.939	0.071	0	63.980	0.000	0.000	0.000	0.154
May	57.179	0.000	11.511	2.658	0	0	42.920	0.000	0.000	0.000	0.09
June	29.316	0.000	10.647	2.935	1.377	0	14.260	0.000	0.000	0.000	0.097
Sub-total	258.924	0.000	74.535	40.850	3.902	0.000	138.860	0.192	0.000	0.000	0.585
July	12.981	0.000	9.589	3.134	0.162	0	0.000	0.000	0.000	0.000	0.096
Aug	8.683	0.000	5.694	2.607	0.225	0	0.000	0.000	0.000	0.000	0.157
Sept	12.767	0.000	3.923	8.561	0.164	0	0.000	0.000	0.000	0.000	0.119
Oct	21.469	0.000	5.736	15.51	0.098	0	0.000	0.000	0.000	0.000	0.125
Nov	21.726	0.000	4.89	15.424	1.207	0	0.000	0.000	0.000	0.030	0.175
Dec	17.870	0.000	7.858	9.131	0.762	0	0.000	0.000	0.000	0.000	0.119
Total	354.420	0.000	112.225	95.217	6.520	0.000	138.860	0.192	0.000	0.030	1.376

Notes:

- 1 The waste flow table shall also include C&D materials that are specified in the contract to be imported for use at the Site.
- 2 Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.
- 3 Broken concrete for recycling into aggregates.

Appendix A – Monthly Waste Flow Table

Monthly Summary Waste Flow Table for 2017 (year)

		Annual Quanti	ties of Inert C&	kD Materials Ge	nerated Month	ly	Ann	ual Quantities o	of C&D Wastes	Generated Moi	nthly
Month	Total Quantity Generated	Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals (see note 4)	Paper / cardboard packaging (see note 4)	Plastics & Rubber (see note 2)	Chemical Waste	Others (general refuse)
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	13.117	0.000	4.543	7.512	1.062	0.000	0.000	0.000	0.000	0.000	0.217
Feb											
Mar											
Apr											
May											
June											
Sub-total	13.117	0.000	4.543	7.512	1.062	0.000	0.000	0.000	0.000	0.000	0.217
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total	13.117	0.000	4.543	7.512	1.062	0.000	0.000	0.000	0.000	0.000	0.217

Notes:

- 1 The waste flow table shall also include C&D materials that are specified in the contract to be imported for use at the Site.
- 2 Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.
- 3 Broken concrete for recycling into aggregates.



Appendix I

Implementation Schedule for Environmental Mitigation Measures

Air Quali	ty					T =			
EIA	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation	Relevant Standard or	Imp	lement Stages		Status *
reference	reference		8	Agent	Requirement	D	C	O	
4.8.1	3.8	An effective watering programme of twice daily watering with complete coverage, is estimated to reduce by 50%. This is recommended for all areas in order to reduce dust levels to a minimum;	All areas / throughout construction period	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		✓
4.8.1	3.8	Watering of the construction sites in Lantau for 8 times/day and in Tuen Mun for 12 times/day to reduce dust emissions by 87.5% and 91.7% respectively and shall be undertaken.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		√
4.8.1	3.8	The Contractor shall, to the satisfaction of the Engineer, install effective dust suppression measures and take such other measures as may be necessary to ensure that at the Site boundary and any nearby sensitive receiver, dust levels are kept to acceptable levels.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	The Contractor shall not burn debris or other materials on the works areas.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		√
4.8.1	3.8	In hot, dry or windy weather, the watering programme shall maintain all exposed road surfaces and dust sources wet.	All unpaved haul roads / throughout construction period in hot, dry or windy weather	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		<>
4.8.1	3.8	Where breaking of oversize rock/concrete is required, watering shall be implemented to control dust. Water spray shall be used during the handling of fill material at the site and at active cuts, excavation and fill sites where dust is likely to be created.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		<>
4.8.1	3.8	Open dropping heights for excavated materials shall be controlled to a maximum height of 2m to minimise the fugitive dust arising from unloading.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		√

CONTRACT NO. HY/2013/12

reference	Manual reference	Environmental Protection Measures	Location/ Timing	Agent	Standard or Requirement	D	C	О	Status
EIA	EM&A		7 11 (77)	Implementation	Relevant		lement Stages		G
Ecology									
11.8	Section 9	EM&A in the form of audit of the mitigation measures	All areas / throughout construction period	Highways Department	EIAO-TM		Y		√
EIA reference	Manual reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Standard or Requirement	D	Stages C	0	
Cultural l	Heritage EM&A			Investor and Adding	Relevant	Imp	lement		Status
	-		period						
		dust monitoring and site audit	/ throughout construction		Manual				
4.11	Section 3	EM&A in the form of 1 hour and 24 hour dust monitoring and site audit	All representative existing ASRs	Contractor	EM&A		Y		√
4.8.1	3.8	All stockpiles of aggregate or spoil shall be enclosed or covered and water applied in dry or windy condition.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		√
4.8.1	3.8	Areas of exposed soil shall be minimized to areas in which works have been completed shall be restored as soon as is practicable.	All exposed surfaces / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		√
4.8.1	3.8	No earth, mud, debris, dust and the like shall be deposited on public roads. Wheel washing facility shall be usable prior to any earthworks excavation activity on the site.	construction period	Contractor	TMEIA Avoid dust generation		Y		√
4.8.1	3.8	Materials having the potential to create dust shall not be loaded to a level higher than the side and tail boards, and shall be covered by a clean tarpaulin. The tarpaulin shall be properly secured and shall extend at least 300mm over the edges of the side and tail boards.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		V
4.8.1	3.8	During transportation by truck, materials shall not be loaded to a level higher than the side and tail boards, and shall be dampened or covered before transport.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓

CONTRACT NO. HY/2013/12

7.13#	6.3, 6.5#	Fencing or other physical barriers for protection of Pitcher Plant around Zones 8, 9 and 10 and the temporary nursery site	Tuen Mun Area 46 shrubland/ Detailed/ Prior to construction	Design Consultant/ Contractor	TMEIA	Y	Y		√
7.13	6.5	Audit Pitcher Plant protection measures	Tuen Mun Area 46	Contractor	TMEIA		Y		√
7.13	6.5	The loss of habitat shall be supplemented by enhancement planting in accordance with the landscape mitigation schedule.		Contractor	TMEIA		Y		√
7.13	6.5	Spoil heaps shall be covered at all times.	All areas / Throughout construction period	Contractor	TMEIA		Y		√
7.13	6.5	Avoid damage and disturbance to the remaining and surrounding natural habitat	All areas / Throughout construction period	Contractor	TMEIA		Y		√
7.13	6.5	Placement of equipment in designated areas within the existing disturbed land	All areas / Throughout construction period	Contractor	TMEIA		Y		√
7.13	6.5	Disturbed areas to be reinstated immediately after completion of the works.	All areas / Throughout construction period	Contractor	TMEIA		Y		√
7.13	6.5	Construction activities should be restricted to the proposed works boundary	All areas / Throughout construction	Contractor	TMEIA		Y		√
Landfill (Gas Hazard	l Assessment							
EIA	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation	Relevant Standard or		lement Stages		Status
reference	reference	Environmental Protection Measures	Docution/ Timing	Agent	Requirement	D	С	О	Status
14.12.2	14.2	Appointment of Safety Officer Appoint a properly trained safety officer and provide with appropriate equipment to measure and monitor LFG hazard. The monitoring frequency and areas to be monitored should be set down prior to commencement of ground-works either by the Safety Officer or an approved and appropriately qualified person.	Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note		Y		√
14.12.2	-	Safety Measures - Excavation	Construction Stage	Contractor	EPD/TR8/97 -		Y		✓

14.12.2	-	Staff should receive appropriate training on working in areas susceptible to landfill gas, fire and explosion hazards. Excavation procedures and code of practice should be implemented. Safety Measures – Welding, Flame- Cutting and Hot works Hot works should be confined to open areas away from any trench or excavation. Should hot works must be carried out in trenches or confined space,	Construction Stage	Contractor	Landfill Gas Hazard Assessment Guidance Note EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance	Y	✓
14.12.2	-	"permit to work" procedures should be followed. Safety Measures – Enclosed Spaces Site offices or buildings located within PPV Landfill Consultation Zone which have the capacity to accumulate landfill gas, then they should either be located in an area which has been proven to be free of landfill gas; or be raised clear of the ground by a minimum of 500mm.	Site office, building, tunnel, subway, confined area / Construction Stage	Contractor	Note EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note	Y	√
14.12.2	-	<u>Safety Measures – Electrical Equipment</u> Any electrical equipment, such as motors and extension cords, should be intrinsically safe.	Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note	Y	√
14.12.2	-	Safety Measures – Piping During piping assembly or conduiting construction, all valves/seals should be closed immediately after installation. As construction progresses, all valves/seals should be closed as installed to prevent the migration of gases through the pipeline/conduit. All piping/conduiting should be capped at the end of each working day.	Services & utilities / Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note	Y	√
14.12.2	-	Safety Measures – Fire Safety Adequate fire safety equipments should be provided on site. Workers and visitors should be notified of the potential fire hazards. Safety notices should be	Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment	Y	V

		posted around the site warning the anger and			Guidance				
		potential hazards.			Note				
14.12.1	-	Safety Measures – Confined Spaces Precautionary measures should include ensuring that staff members are aware of the potential hazards of working in confined spaces, and that appropriate monitoring procedures are in place to prevent hazards in confined spaces.	Confined space / Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note		Y		√
14.12.1	oe and Visu	Monitoring Periodically during ground-works within the Consultation Zone, the works area should be monitored for methane, carbon dioxide and oxygen using appropriately calibrated portable gas detection equipment. Depending on the results of the measurements, actions required will vary. As a minimum these should encompass those actions specified in Table 14.8 of the EIA Report or Table 14.1 of the EM&A Manual.	Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note		Y		✓
EIA	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation	Relevant Standard or	Imp	lementa Stages		Status
reference	reference	Environmental Flotection Measures	Location/ Timing	Agent	Requirement	D	C	0	Status
10.9	7.6	Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method	All areas/detailed design/during construction	Design Consultant/ Contractor	TMEIA	Y	Y		√
		statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage) (CM1)							

10.9	7.6	transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme (CM2) Hillside and roadside screen planting to	construction All areas/detailed design/	Contractor	TMEIA	Y	Y		NA
10.5	7.0	proposed roads, associated structures and slope works (CM3)	during Construction/ post construction	Consultant/ Contractor					
10.9	7.6	Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone) (CM4)	All areas/detailed design/during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y		√
10.9	7.6	Screening of construction works by hoardings around works area in visually unobtrusive colours, to screen works (CM5)	All areas/detailed design/during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		<>
10.9	7.6	Control night-time lighting and glare by hooding all lights (CM6)	All areas/detailed design/during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
10.9	7.6	Ensure no run-off into water body adjacent to the Project Area (CM7)	All areas/detailed design/during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		√
10.9	7.6	Avoidance of excessive height and bulk of buildings and structures (CM8)	All areas/detailed design/ during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		√
10.9	7.6	Recycle/Reuse all felled trees and vegetation, e.g. mulching (CM9)	All areas/detailed design/during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		√
10.9	7.6	Compensatory tree planting shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006 (CM10)	All areas/detailed design/during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		NA
10.9	7.6	Re-vegetation of affected woodland/shrubland with	All areas/detailed design/	Design	TMEIA	Y	Y	Y	N/A

		furniture, lighting etc.) shall be sensitively designed	during	Consultant/					
10.9	7.6	Streetscape elements (e.g. paving, signage, street furniture, lighting etc.) shall be sensitively designed	All areas/detailed design/during	Design Consultant/	TMEIA				N/A
		in a manner that responds to the local context, and	Construction/ post	Contractor					
		minimises potential negative landscape and visual impacts. Lighting units should be directional and	construction						
		minimize unnecessary light spill (OM3)							
10.9	7.6	Structure, ornamental tree / shrub / climber planting	All areas/detailed design/	Design	TMEIA	Y	Y	Y	N/A
		should be provided along roadside amenity strips,	during	Consultant/					
		central dividers and newly formed slopes to enhance	Construction/ post	Contractor					
		the townscape quality and further greenery	construction						
10.9	7.6	enhancement (OM4) Aesthetically pleasing design (visually unobtrusive	All areas/detailed design/	Design	TMEIA	Y	Y	Y	N/A
10.9	7.0	and non-reflective) as regard to the form, material	during	Consultant/	TWILIA			•	14/11
		and finishes shall be incorporated to all buildings,	Construction/ post	Contractor					
		engineering structures and associated infrastructure	construction						
		facilities (OM5)				37	37	37	
10.9	7.6	Avoidance of excessive height and bulk of buildings	All areas/detailed design/	Design	TMEIA	Y	Y	Y	✓
		and structures (OM6)	during Construction/ post	Consultant/ Contractor					
			construction	Contractor					
Waste									
	EM & A		Ī		Polovont	Imp	lement	ation	
EIA	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation	Relevant Standard or	Imp	lement Stages		Status
		Environmental Protection Measures	Location/ Timing	Implementation Agent		Imp D			Status
EIA	Manual	The Contractor shall identify a coordinator for the	Location/ Timing Contract mobilisation		Standard or		Stages		Status
EIA reference	Manual			Agent	Standard or Requirement		Stages C		

		as a ticketing system, to facilitate tracking of loads and to ensure that illegal disposal of wastes does not occur, and protocols for the maintenance of records of the quantities of wastes generated, recycled and disposed. A recording system for the amount of waste generated, recycled and disposed (locations) should be established.			Technical Circular No. 5/99 for the Trip-ticket System for Disposal of Construction and Demolition Material		
12.6		The Contractor shall apply for and obtain the appropriate licenses for the disposal of public fill, chemical waste and effluent discharges.	Contract mobilisation	Contractor	TMEIA, Land (Miscellaneou s Provisions) Ordinance (Cap 28); Waste Disposal Ordinance (Cap 354); Dumping at Sea Ordinance (Cap 466); Water Pollution Control Ordinance.	Y	
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures including waste reduction, reuse and recycling	Contract mobilisation	Contractor	TMEIA	Y	√
12.6	8.1	The extent of cutting operation should be optimised where possible. Earth retaining structures and bored pile walls should be proposed to minimize the extent of cutting.	All areas / throughout construction period	Contractor	TMEIA	Y	√

12.6	8.1	Inert C&D materials from the toll plaza cut slopes shall be reused for construction of the raised platform for the toll plaza where possible.	Tol Plaza / toll plaza construction period	Contractor	TMEIA	Y	✓
12.6	8.1	The site and surroundings shall be kept tidy and litter free.	All areas / throughout construction period	Contractor	TMEIA	Y	✓
12.6	8.1	No waste shall be burnt on site.	All areas / throughout construction period	Contractor	TMEIA	Y	√
12.6	8.1	The Contractor shall be prohibited from disposing of C&D materials at any sensitive locations. The Contractor should propose the final disposal sites in the EMP and WMP for approval before implementation.	All areas / throughout construction period	Contractor	TMEIA	Y	√
12.6	8.1	Stockpiled material shall be covered by tarpaulin and /or watered as appropriate to prevent windblown dust/ surface run off.	All areas / throughout construction period	Contractor	TMEIA	Y	<>
12.6	8.1	Excavated material in trucks shall be covered by tarpaulins to reduce the potential for spillage and dust generation.	All areas / throughout construction period	Contractor	TMEIA	Y	√
12.6	8.1	Wheel washing facilities shall be used by all trucks leaving the site to prevent transfer of mud onto public roads.	All areas / throughout construction period	Contractor	TMEIA	Y	√
12.6	8.1	Standard formwork or pre-fabrication should be used as far as practicable so as to minimise the C&D materials arising. The use of more durable formwork/plastic facing for construction works should be considered. The use of wooden hoardings should be avoided and metal hoarding should be used to facilitate recycling. Purchasing of construction materials should avoid over-ordering and wastage.	All areas / throughout construction period	Contractor	TMEIA	Y	✓
12.6	8.1	The Contractor should recycle as many C&D materials (this is a waste section) as possible on-site. The public fill and C&D waste should be segregated and stored in separate containers or skips to facilitate the reuse or recycling of materials and proper	All areas / throughout construction period	Contractor	TMEIA	Y	V

CONTRACT NO. HY/2013/12

12.6	8.1	disposal. Where practicable, the concrete and masonry should be crushed and used as fill materials. Steel reinforcement bar should be collected for use by scrap steel mills. Different areas of the sites should be considered for segregation and storage activities. All falsework will be steel instead of wood.	All areas / throughout construction period	Contractor	TMEIA	Y		<>
12.6	8.1	Chemical waste producers should register with the EPD. Chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows: • suitable for the substance to be held, resistant to corrosion, maintained in good conditions and securely closed; • Having a capacity of <450L unless the specifications have been approved by the EPD; and • Displaying a label in English and Chinese according to the instructions prescribed in Schedule 2 of the Regulations. • Clearly labelled and used solely for the storage of chemical wastes; • Enclosed with at least 3 sides; • Impermeable floor and bund with capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest; • Adequate ventilation; • Sufficiently covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and • Incompatible materials are adequately separated.	All areas / throughout construction period	Contractor	TMEIA	Y		
12.6	8.1	Waste oils, chemicals or solvents shall not be	All areas / throughout	Contractor	TMEIA	Y		√
12.0	0.1	viaste ons, chemicais of solvents shall flot be	An areas / unoughout	Contractor	TMIETA		1	

reference	Manual reference		Location/ Timing	Agent	Standard or Requirement	D			Status
Water Qu EIA	EM&A			Implementation	Relevant		lementa Stages		a
12.6	Section 8	EM&A of waste handling, storage, transportation, disposal procedures and documentation through the site audit programme shall be undertaken.	All areas / throughout construction period	Contractor	EM&A Manual		1		•
12.6	8.1	Office wastes can be reduced by recycling of paper if such volume is sufficiently large to warrant collection. Participation in a local collection scheme by the Contractor should be advocated. Waste separation facilities for paper, aluminum cans, plastic bottles, etc should be provided on-site.	Site Offices/ throughout construction period	Contractor	TMEIA		Y		√
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including waste reduction, reuse and recycling.	All areas / throughout construction period	Contractor	TMEIA		Y		√
12.6	8.1	All waste containers shall be in a secure area on hardstanding;	All areas / throughout construction period	Contractor	TMEIA		Y		√
12.6 12.6	8.1 8.1	Adequate numbers of portable toilets should be provided for on-site workers. Portable toilets should be maintained in reasonable states, which will not deter the workers from utilising them. Night soil should be regularly collected by licensed collectors. General refuse arising on-site should be stored in enclosed bins or compaction units separately from C&D and chemical wastes. Sufficient dustbins shall be provided for storage of waste as required under the Public Cleansing and Prevention of Nuisances By-laws. In addition, general refuse shall be cleared daily and shall be disposed of to the nearest licensed landfill or refuse transfer station. Burning of refuse on construction sites is prohibited.	All areas / throughout construction period All areas / throughout construction period All areas / throughout construction period	Contractor Contractor Contractor	TMEIA TMEIA TMEIA		Y		✓ ✓
		disposed of to drain,	construction period	_			37		

Land Wo	orks						
6.10	-	Wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	
6.10	-	Sewage effluent and discharges from onsite kitchen facilities shall be directed to Government sewer in accordance with the Requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided.	All areas/throughout construction period	Contractor	TM-EIAO	Y	·
6.10	-	Storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	✓
6.10	-	Silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	✓
6.10	-	Temporary access roads should be surfaced with crushed stone or gravel.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	\Diamond
6.10	-	Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	
6.10	-	Measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	√
6.10	-	Open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	\Leftrightarrow
6.10	5.8	Manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction	All areas/ throughout construction period	Contractor	TM-EIAO	Y	\Leftrightarrow

6.10	-	materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system. All vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit.	All areas/ throughout construction period All areas/ throughout construction period	Contractor	TM-EIAO	Y Y	✓ ✓
6.10	-	Section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	√
6.10	-	Wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	√
6.10	-	Vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	
6.10	-	The Contractor shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	√
6.10	-	Waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance.	All areas/ throughout construction period	Contractor	TM-EIAO Waste Disposal Ordinance	Y	V
6.10	-	All fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	

CONTRACT NO. HY/2013/12

TUEN MUN – CHECK LAP KOK LINK – NORTHERN CONNECTION TOLL PLAZA AND ASSOCIATED WORKS ENVIORNMENTAL MITIGATION AND ENHANCEMENT MEASURE IMPLEMENTATION SCHEDULE

6.1	.0	Section 5	All construction works shall be subject to	All areas/ throughout	Contractor	EM&A	Y	√
			routine audit to ensure implementation of all EIA	construction period		Manual		1
			recommendations and good working practice.	construction period				1

Remarks:

✓ Compliance of Mitigation Measures

<> Compliance of Mitigation Measures but need improvement.

× Non-compliance of Mitigation Measures

▲ Non-compliance of Mitigation Measures but rectified by Contractor

 \triangle Deficiency of Mitigation Measures but rectified by Contractor

N/A Not Applicable in Reporting Period

Amended against condition 3.13 of EP-354/2009/C

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government