

Contract No. HY/2012/08 Tuen Mun – Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section

Forty-seventh Monthly Environmental Monitoring & Audit (EM&A) Report

13 October 2017

# **Environmental Resources Management**

16/F, Berkshire House 25 Westlands Road Quarry Bay, Hong Kong Telephone 2271 3000 Facsimile 2723 5660



www.erm.com



Ref.: HYDHZMBEEM00\_0\_5893L.17

16 October 2017

AECOM

By Fax (2293 6300) and By Post

Supervising Officer Representative's Office No.8 Mong Fat Street, Tuen Mun, New Territories, Hong Kong

Attention: Messrs. Andy Westmoreland / Roger Man

Dear Sirs,

#### Re: Agreement No. CE 48/2011 (EP) Environmental Project Office for the HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing Facilities, and Tuen Mun-Chek Lap Kok Link – Investigation

Contract No. HY/2012/08 TM-CLKL Northern Connection Sub-sea Tunnel Section 47<sup>th</sup> Monthly EM&A Report for September 2017 (EP-354/2009/D)

Reference is made to the Monthly Environmental Monitoring and Audit (EM&A) Report (Sep. 2017) (ET's ref.: "0212330\_47th Monthly EM&A\_20171013.doc" dated 13 Oct. 2017) certified by the ET Leader and provided to us via e-mail on 13 Oct. 2017.

Please be informed that we have no adverse comments on the captioned Report. We write to verify the captioned submission in accordance with Condition 4.4 of EP-354/2009/D.

Thank you for your attention. Please do not hesitate to contact the undersigned or the ENPO Leader Mr. Y. H. Hui should you have any queries.

Yours sincerely,

Harf Fund Rearf

F. C. Tsang Independent Environmental Checker Tuen Mun – Chek Lap Kok Link

c.c.

HyD – Mr. Stephen Chan (By Fax: 3188 6614) HyD – Mr. Vico Cheung (By Fax: 3188 6614) AECOM – Mr. Conrad Ng (By Fax: 3922 9797) ERM – Mr. Jovy Tam (By Fax: 2723 5660) Dragages – Bouygues JV - Mr. C. F. Kwong (By Fax: 2293 7499)

Internal: DY, YH, ENPO Site

Q:\Projects\HYDHZMBEEM00\02\_Proj\_Mgt\02\_Corr\2017\HYDHZMBEEM00\_0\_5893L.17.docx

Ramboll Environ Hong Kong Limited 英環香港有限公司 21/F, BEA Harbour View Centre, 56 Gloucester Road, Wan Chai, Hong Kong Tel: 852.3465 2888 Fax: 852.3465 2899 www.Ramboll-Environ.com



# Contract No. HY/2012/08 Tuen Mun – Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section

Forty-seventh Monthly Environmental Monitoring & Audit (EM&A) Report

#### Document Code: 0212330\_47th Monthly EM&A\_20171013.doc

#### Environmental Resources Management

16/F, Berkshire House 25 Westlands Road Quarry Bay, Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660 E-mail: post.hk@erm.com http://www.erm.com

Summary: Da	021233( Date:	)		
-				
1 1	10 0-1-			
1	13 Octo	ber 2017		
A	Approved	by:		
This document presents the Forty-seventh Monthly EM&A Report for Tuen Mun – Chek Lap Kok Link Northern Connection Sub-sea Tunnel Section.	lif?			
N	Mr Craio	a Reid		
	Partner	<b>,</b>		
	Certified b	by:		
/	No	ه		
N	Mr Jovy	Tam		
E	ET Leade	r		
47 <sup>th</sup> Monthly EM&A Report	VAR	JT	CAR	13/10/17
Revision Description	Ву	Checked	Approved	Date
This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client. We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.		on ernal olic nfidential	Certificate	BSD 0 3 18001:2007 No. OHS 515956 BSD 0 001: 2008 e No. PS 32515



	EXECUTIVE SUMMARY	1
1	INTRODUCTION	4
1.1	BACKGROUND	4
1.2	Scope of Report	5
1.3	ORGANIZATION STRUCTURE	5
1.4	SUMMARY OF CONSTRUCTION WORKS	5
2	EM&A RESULTS	8
2.1	AIR QUALITY	8
2.2	WATER QUALITY MONITORING	10
2.3	DOLPHIN MONITORING	10
2.4	EM&A SITE INSPECTION	15
2.5	WASTE MANAGEMENT STATUS	16
2.6	ENVIRONMENTAL LICENSES AND PERMITS	17
2.7	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	20
2.8	SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMAN	ICE
	Limit	20
2.9	SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL	
	PROSECUTIONS	20
3	FUTURE KEY ISSUES	21
3.1	CONSTRUCTION ACTIVITIES FOR THE COMING MONTH	21
3.2	Key Issues for the Coming Month	21
3.3	MONITORING SCHEDULE FOR THE COMING MONTH	21
4	CONCLUSIONS AND RECOMMENDATIONS	22
4.1	Conclusions	22

Appendix A	<b>PROJECT ORGANIZATION FOR ENVIRONMENTAL</b> Works
Appendix B	CONSTRUCTION PROGRAMME
Appendix C	ENVIRONMENTAL MITIGATION AND Enhancement Measure Implementation Schedules (EMIS)
Appendix D	SUMMARY OF ACTION AND LIMIT LEVELS
Appendix E	COPIES OF CALIBRATION CERTIFICATE FOR AIR QUALITY MONITORING
Appendix F	EM&A MONITORING SCHEDULES
Appendix G	IMPACT AIR QUALITY MONITORING RESULTS
Appendix H	METEOROLOGICAL DATA
Appendix I	IMPACT DOLPHIN MONITORING SURVEY
Appendix J	EVENT AND ACTION PLAN
Appendix K	CUMULATIVE STATISTICS ON EXCEEDANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS
Appendix L	WASTE FLOW TABLE

# EXECUTIVE SUMMARY

Under *Contract No. HY/2012/08*, Dragages – Bouygues Joint Venture (DBJV) is commissioned by the Highways Department (HyD) to undertake the design and construction of the Northern Connection Sub-sea Tunnel Section of the Tuen Mun – Chek Lap Kok Link Project (TM-CLK Link Project) while AECOM Asia Company Limited was appointed by HyD as the Supervising Officer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, ERM-Hong Kong, Limited (ERM) has been appointed as the Environmental Team (ET) in accordance with *Environmental Permit No. EP-354/2009/A*. Ramboll Environ Hong Kong Ltd. was employed by HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO). Subsequent applications for variation of environmental permits (VEP), *EP-354/2009/B*, *EP-354/2009/C* and *EP-354/2009/D*, were granted on 28 January 2014, 10 December 2014 and 13 March 2015, respectively.

The construction phase of the Project commenced on 1 November 2013 and will tentatively be completed by the end of 2018. The impact monitoring of the EM&A programme, including air quality, water quality, marine ecological monitoring and environmental site inspections, were commenced on 1 November 2013.

This is the Forty-seventh Monthly EM&A report presenting the EM&A works carried out during the period from 1 to 30 September 2017 for the *Contract No. HY/2012/08 Northern Connection Sub-sea Tunnel Section* (the "Project") in accordance with the Updated EM&A Manual of the TM-CLK Link Project. As informed by the Contractor, major activities in the reporting period included:

#### Land-based Works

- Box Culvert Extension at Works Area Portion N-A;
- Construction of North Ventilation Building Portion N-C;
- Construction of Cross Passage Tympanum TBM tunnel;
- Cross Passage Lining Installation TBM Tunnel;
- Excavation of Sub-sea Tunnel TBM tunnel;
- Corbel Construction TBM Tunnel; and
- Bulk Excavation Portion S-A.

There was no dredging, reclamation or marine sheet piling works in open waters during this reporting period.

A summary of monitoring and audit activities conducted in the reporting period is listed below:

24-hour TSP Monitoring	10 sessions
1-hour TSP Monitoring	10 sessions
Impact Dolphin Monitoring	2 sessions
Joint Environmental Site Inspection	4 sessions

Implementation of Marine Mammal Exclusion Zone

There was no dredging, reclamation or marine sheet piling works in open waters during this reporting period. Thus, Passive Acoustic Monitoring (PAM) and the day-time monitoring of Dolphin Exclusion Zone (DEZ) by dolphin observers were not in effect during the reporting period.

# Summary of Breaches of Action/Limit Levels

# Breaches of Action and Limit Levels for Air Quality

Six (6) Action Level exceedance and one (1) Limit Level exceedance of 1-hour TSP was recorded in the air quality monitoring of this reporting month. Investigation report will be provided in the next monthly EM&A report. Investigation report of action level exceedance on 22 August 2017 is provided in Appendix K.

# Breaches of Action and Limit Levels for Dolphin Monitoring

Due to monthly variation in dolphin occurrence within the survey area, it would be more appropriate to draw conclusion on whether any unacceptable impacts on dolphins have been detected in relation to the construction activities of this Project in the quarterly EM&A reports, where comparison on distribution, group size and encounter rates of dolphins between the quarterly impact monitoring period and baseline monitoring period will be made.

# Environmental Complaints, Non-compliance & Summons

No non-compliance with EIA recommendations, EP conditions and other requirements associated with the construction of this Contract was recorded in this reporting period.

No environmental complaint was received in this reporting period.

No environmental summons was received in this reporting period.

# Summary of Marine Travel Route record

No non-compliance with EIA recommendations, EP conditions and other requirements associated with the marine travel route record of this Contract was recorded from September 2017.

# Reporting Change

There was no reporting change required in the reporting period.

# Upcoming Works for the Next Reporting Month

Works to be undertaken in the next monitoring period of October 2017 include the following:

# Land-based Works

- Box Culvert Extension at Works Area Portion N-A;
- Phase 2 Surcharge Removal Portion N-A;
- Construction of North Ventilation Building Portion N-C;
- Construction of Cross Passage Tympanum TBM tunnel;
- Cross Passage Lining Installation TBM Tunnel;
- Excavation of Sub-sea Tunnel TBM tunnel;
- Corbel Construction TBM Tunnel; and
- Bulk Excavation Portion S-A.
- CSM treatment, Jet Grouting works and D-wall Construction Portion S-A
- Ground Freezing Works Portion S-A

# Marine-based Works

• Seawall Enhancement works – Portion N-C

# Future Key Issues

Potential environmental impacts arising from the above upcoming construction activities in the next reporting month of October 2017 are mainly associated with dust, marine water quality, marine ecology and waste management issues.

#### 1.1 BACKGROUND


According to the findings of the Northwest New Territories (NWNT) Traffic and Infrastructure Review conducted by the Transport Department, Tuen Mun Road, Ting Kau Bridge, Lantau Link and North Lantau Highway would be operating beyond capacity after 2016. This forecast has been based on the estimated increase in cross boundary traffic, developments in the Northwest New Territories (NWNT), and possible developments in North Lantau, including the Airport developments, the Lantau Logistics Park (LLP) and the Hong Kong – Zhuhai – Macao Bridge (HZMB). In order to cope with the anticipated traffic demand, two new road sections between NWNT and North Lantau – Tuen Mun – Chek Lap Kok Link (TM-CLKL) and Tuen Mun Western Bypass (TMWB) are proposed.

An Environmental Impact Assessment (EIA) of TM-CLKL (the Project) was prepared in accordance with the EIA Study Brief (No. ESB-175/2007) and the *Technical Memorandum of the Environmental Impact Assessment Process (EIAO-TM*). The EIA Report was submitted under the Environmental Impact Assessment Ordinance (EIAO) in August 2009. Subsequent to the approval of the EIA Report (EIAO Register Number AEIAR-146/2009), an Environmental Permit (EP-354/2009) for TM-CLKL was granted by the Director of Environmental Protection (DEP) on 4 November 2009, and EP variation (VEP) (EP-354/2009/A) was issued on 8 December 2010. Subsequent applications for variation of environmental permits (VEPs), *EP-354/2009/B, EP-354/2009/C* and *EP-354/2009/D*, were granted on 28 January 2014, 10 December 2014 and 13 March 2015, respectively.

Under *Contract No. HY/2012/08*, Dragages – Bouygues Joint Venture (DBJV) is commissioned by the Highways Department (HyD) to undertake the design and construction of the Northern Connection Sub-sea Tunnel Section of TM-CLKL while AECOM Asia Company Limited was appointed by HyD as the Supervising Officer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, ERM-Hong Kong, Limited (ERM) has been appointed as the Environmental Team (ET). Ramboll Environ Hong Kong Ltd. was employed by HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO).

Layout of the Contract components is presented in Figure 1.1.

The construction phase of the Contract commenced on 1 November 2013 and will tentatively be completed by 2018. The impact monitoring phase of the EM&A programme, including air quality, water quality, marine ecological monitoring and environmental site inspections, were commenced on 1 November 2013.



WING IS RETAINED BY THE ISSUER WHOSE CONSENT MUST BE OBTAINED BEFORE ANY USE OR REPRODUCTION OF THE DRAWING OR ANY PART THEREOF CAN BE MAD

#### 1.2 SCOPE OF REPORT

This is the Forty-seventh Monthly EM&A Report under the *Contract No. HY*/2012/08 *Tuen Mun – Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section.* This report presents a summary of the environmental monitoring and audit works in September 2017.

#### 1.3 ORGANIZATION STRUCTURE

The organization structure of the Contract is shown in *Appendix A*. The key personnel contact names and contact details are summarized in *Table 1.1* below.

#### Table 1.1Contact Information of Key Personnel

Party	Position	Name	Telephone	Fax
Highways Department	Engr 22/HZMB	Chow Man Lung, Andrew	2762 4110	2762 4110
SOR (AECOM Asia Company	Chief Resident Engineer	Roger Man	2293 6388	2293 6300
Limited)	0	Andrew Westmoreland	2293 6360	2293 6300
ENPO / IEC (Ramboll Environ Hong	ENPO Leader	Y.H. Hui	3465 2850	3465 2899
Kong Ltd.)	IEC	Dr. F.C. Tsang	3465 2851	3465 2899
Contractor (Dragages - Bouygues Joint Venture)	Environmental Officer	Bryan Lee	2293 7323	2293 7499
	24-hour complaint hotline	Rachel Lam	2293 7330	
ET (ERM-HK)	ET Leader	Jovy Tam	2271 3113	2723 5660

#### 1.4 SUMMARY OF CONSTRUCTION WORKS

The construction phase of this Contract was commenced on 1 November 2013. The construction programme is shown in *Appendix B*.

As per DBJV's information, details of major construction works carried out in this reporting period are summarized in *Table 1.2*.

The general layout plan of the site showing the detailed works areas is shown in *Figure 1.2*. The Environmental Sensitive Receivers in the vicinity of the Project are shown in *Figure 1.3*.

The implementation schedule of environmental mitigation measures is presented in *Appendix C*.


# Table 1.2Summary of Construction Activities Undertaken during the Reporting Period


#### **Construction Activities Undertaken**


#### Land-based Works

- Box Culvert Extension at Works Area Portion N-A;
- Construction of North Ventilation Building Portion N-C;
- Construction of Cross Passage Tympanum TBM tunnel;
- Cross Passage Lining Installation TBM Tunnel;
- Excavation of Sub-sea Tunnel TBM tunnel;
- Corbel Construction TBM Tunnel; and
- Bulk Excavation Portion S-A.

There was no dredging, reclamation or marine sheet piling works in open waters during this reporting period.







2

The EM&A programme required environmental monitoring for air quality, water quality and marine ecology as well as environmental site inspections for air quality, noise, water quality, waste management, marine ecology and landscape and visual impacts. The EM&A requirements and related findings for each component are summarized in the following sections

# 2.1 AIR QUALITY

ASR6

ASR10

# 2.1.1 Monitoring Requirements and Equipment

In accordance with the Updated EM&A Manual and the Enhanced TSP Monitoring Plan, impact 1-hour TSP monitoring was conducted three (3) times every six (6) days and impact 24-hour TSP monitoring was carried out once every six (6) days when the highest dust impact was expected. 1-hr and 24hr TSP monitoring frequency was increased to three times per day every three days and daily every three days, respectively, as excavation works for launching shaft commenced on 24 October 2014.

High volume samplers (HVSs) were used to carry out the 1-hour and 24-hour TSP monitoring on 3, 6, 9, 12, 15, 18, 21, 24, 27 and 30 September 2017 at the five (5) air quality monitoring stations in accordance with the requirements stipulated in the Updated EM&A Manual (*Figure 2.1; Table 2.1*). Wind meter was installed at the rooftop of ASR5 for logging wind speed and wind direction. Details of the equipment deployed are provided in *Table 2.2*. Copies of the calibration certificates for the equipment are presented in *Appendix E*.

<b>Monitoring Station</b>	Monitoring Dates	Location	Description	Parameters & Frequency
ASR1	3, 6, 9, 12, 15, 18, 21,	Tuen Mun	Office	TSP monitoring
	24, 27 and 30	<b>Fireboat Station</b>		• 1-hour Total Suspended
	September 2017			Particulates (1-hour TSP,
ASR5	_	Pillar Point Fire	Office	$\mu$ g/m <sup>3</sup> ), 3 times in every 6 d
		Station		• 24-hour Total Suspended
				Particulates (24-hour TSP,
AQMS1		Previous River	Bare ground	$\mu$ g/m <sup>3</sup> ), daily for 24-hour in
		Trade Golf	-	every 6 days
				Enhanced TSP monitoring

Butterfly Beach

Butterfly Beach

Laundry

Park

Office

uses

Recreational

Table 2.1Locations of Impact Air Quality Monitoring Stations and Monitoring Dates<br/>in this Reporting Period


(commenced on 24 October 2014)

24-hour Total Suspended Particulates (24-hour TSP,  $\mu$ g/m<sup>3</sup>), daily for 24-hour in

 $\mu g/m^3$ ), 3 times in every 3 days

 1-hour Total Suspended Particulates (1-hour TSP,

every 3 days



Equipment	Brand and Model
High Volume Sampler (1-hour TSP and 24-hour TSP)	Tisch Environmental Mass Flow Controlled Total Suspended Particulate (TSP) High Volume Sampler (Model No. TE-5170)
Wind Meter	Davis (Model: Vantage Pro 2 (S/N: AS160104014)
Wind Anemometer for calibration	Lutron (Model No. AM-4201)

# 2.1.2 Action & Limit Levels

The Action and Limit Levels of the air quality monitoring is provided in *Appendix D*. The Event and Action plan is presented in *Appendix J*.

#### 2.1.3 Monitoring Schedule for the Reporting Month

The schedule for air quality monitoring in September 2017 is provided in *Appendix F*.

# 2.1.4 Results and Observations

The monitoring results for 1-hour TSP and 24-hour TSP are summarized in *Tables 2.3* and 2.4, respectively. Detailed impact air quality monitoring results and graphical presentations are presented in *Appendix G*.

#### Table 2.3Summary of 1-hour TSP Monitoring Results in this Reporting Period

Station	Average (µg/m³)	Range (µg/m <sup>3</sup> )	Action Level (μg/m³)	Limit Level (µg/m³)
ASR1	157	52 - 545	331	500
ASR5	183	59 - 456	340	500
AQMS1	130	32 - 473	335	500
ASR6	148	50 - 310	338	500
ASR10	90	18 - 240	337	500

# Table 2.4Summary of 24-hour TSP Monitoring Results in this Reporting Period

Station	Average (µg/m³)	Range (µg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
ASR1	79	35 - 148	213	260
ASR5	69	30 - 138	238	260
AQMS1	47	28 - 92	213	260
ASR6	55	32 - 114	238	260
ASR10	46	26 - 95	214	260

The weather condition during the monitoring period varied from sunny to cloudy. The major dust sources in the reporting period included construction activities under the Contract as well as nearby traffic emissions.

A total of 10 1-hour TSP and 24-hour monitoring were undertaken in which six (6) Action Level exceedances and one (1) Limit Level exceedance of 1-hr TSP were recorded in this reporting month. Meteorological information collected at the ASR5, including wind speed and wind direction, is provided in *Appendix H*.

# 2.2 WATER QUALITY MONITORING

Since marine works for Phase II reclamation of Northern Landfall were substantially completed in the end of May 2017 and will not resume tentatively until December 2017, no impact marine water quality monitoring is required for the reporting period. Impact marine water quality monitoring for Northern Landfall will resume during the seawall enhancement works at Northern Landfall in October 2017 in accordance with the requirement in the Contract Specific EM&A Manual.

#### 2.3 DOLPHIN MONITORING

#### 2.3.1 Monitoring Requirements

Impact dolphin monitoring is required to be conducted by a qualified dolphin specialist team to evaluate whether there have been any effects on the dolphins. In order to fulfil the EM&A requirements and make good use of available resources, the on-going impact line transect dolphin monitoring data collected by HyD's *Contract No. HY/2011/03 Hong Kong-Zhuhai-Macao Bridge. Hong Kong Link Road - Section between Scenic Hill and Hong Kong Boundary Crossing Facilities* on the monthly basis is adopted to avoid duplicates of survey effort.

# 2.3.2 Monitoring Equipment

*Table 2.5* summarises the equipment used for the impact dolphin monitoring.

# Table 2.5Dolphin Monitoring Equipment


Equipment	Model
Global Positioning System (GPS)	Garmin 18X-PC
	Geo One Phottix
Camera	Nikon D90 300m 2.8D fixed focus
	Nikon D90 20-300m zoom lens
Laser Binocular	Infinitor LRF 1000
Marine Binocular	Bushell 7 x 50 marine binocular with compass and reticules
Vessel for Monitoring	65 foot single engine motor vessel with viewing platform 4.5m above water level

# 2.3.3 Monitoring Parameter, Frequencies & Duration

Dolphin monitoring should cover all transect lines in Northeast Lantau (NEL) and the Northwest Lantau (NWL) survey areas twice per month throughout the entire construction period. The monitoring data should be compatible with, and should be made available for, long-term studies of small cetacean ecology in Hong Kong. In order to provide a suitable long-term dataset for comparison, identical methodology and line transects employed in baseline dolphin monitoring was followed in the impact dolphin monitoring.

# 2.3.4 Monitoring Location

The impact dolphin monitoring was carried out in the NEL and NWL along the line transect as depicted in *Figure 2.2*. The co-ordinates of all transect lines are shown in *Table 2.6* below.



	Line No.	Easting	Northing		Line No.	Easting	Northing
1	Start Point	804671	815456	13	Start Point	816506	819480
1	End Point	804671	831404	13	End Point	816506	824859
2	Start Point	805476	820800*	14	Start Point	817537	820220
2	End Point	805476	826654	14	End Point	817537	824613
3	Start Point	806464	821150*	15	Start Point	818568	820735
3	End Point	806464	822911	15	End Point	818568	824433
4	Start Point	807518	821500*	16	Start Point	819532	821420
4	End Point	807518	829230	16	End Point	819532	824209
5	Start Point	808504	821850*	17	Start Point	820451	822125
5	End Point	808504	828602	17	End Point	820451	823671
6	Start Point	809490	822150*	18	Start Point	821504	822371
6	End Point	809490	825352	18	End Point	821504	823761
7	Start Point	810499	822000*	19	Start Point	822513	823268
7	End Point	810499	824613	19	End Point	822513	824321
8	Start Point	811508	821123	20	Start Point	823477	823402
8	End Point	811508	824254	20	End Point	823477	824613
9	Start Point	812516	821303	21	Start Point	805476	827081
9	End Point	812516	824254	21	End Point	805476	830562
10	Start Point	813525	821176	22	Start Point	806464	824033
10	End Point	813525	824657	22	End Point	806464	829598
11	Start Point	814556	818853	23	Start Point	814559	821739
11	End Point	814556	820992	23	End Point	814559	824768
12	Start Point	815542	818807	24*	Start Point	805476*	815900*
12	End Point	815542	824882	24*	End Point	805476*	819100*

#### Table 2.6Impact Dolphin Monitoring Line Transect Co-ordinates

Remarks: The coordinates of several starting and ending points have been revised due to the presence of a work zone to the north of the airport platform with intense construction activities in association with the construction of the third runway expansion for the Hong Kong International Airport. Co-ordinates in red and marked with asterisk are revised co-ordinates of transect line.

#### 2.3.5 Action & Limit Levels

The Action and Limit levels of impact dolphin monitoring are shown in *Appendix D*. The Event and Action plan is presented in *Appendix J*.

# 2.3.6 Monitoring Schedule for the Reporting Month

Dolphin monitoring was carried out on 15, 18, 22 and 29 of September 2017. The dolphin monitoring schedule for the reporting month is shown in *Appendix F*.

#### 2.3.7 Results & Observations

A total of 266.33 km of survey effort was collected, with 97.9% of the total survey effort being conducted under favourable weather conditions (i.e. Beaufort Sea State 3 or below with good visibility) in August 2017. Among the two areas, 96.80 km and 169.53 km of survey effort were collected from NEL and NWL survey areas, respectively. The total survey effort conducted on primary and secondary lines were 195.67 km and 70.66 km respectively. The survey efforts are summarized in *Appendix I*.

Three groups of 11 Chinese White Dolphins sightings were recorded during the two sets of surveys in September 2017. All dolphin sightings were made in NWL, while none was sighted in NEL. All dolphin sightings were made during on-effort search and was made on primary lines. These sightings were not associated with any operating fishing vessel.


No dolphin sighting was made in the proximity of the TM-CLKL alignment. The distribution of dolphin sightings during the reporting month is shown in *Figure 2.3*.

Encounter rates of Chinese White Dolphins are deduced from the survey effort and on-effort sighting data made under favourable conditions (Beaufort 3 or below) in September 2017 with the results present in *Tables 2.7* and *2.8*.

# Table 2.7Individual Survey Event Encounter Rates

		Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort)	Encounter rate (ANI) (no. of dolphins from all on effort sightings per 100 km of survey effort)	
		Primary Lines Only	Primary Lines Only	
NEL	Set 1: September 15th / 18th	0.0	0.0	
INEL	Set 2: September 22 <sup>nd</sup> / 29 <sup>th</sup>	0.0	0.0	
NWL	Set 1: September 15th / 18th	0.0	0.0	
NWL	Set 2: September 22 <sup>nd</sup> / 29 <sup>th</sup>	3.6	16.3	

Note: Dolphin Encounter Rates are deduced from the Two Sets of Surveys (Two Surveys in Each Set) in September 2017 in Northeast (NEL) and Northwest Lantau (NWL)



# Table 2.8Monthly Average Encounter Rates

	Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort)		Encounter rate (ANI) (no. of dolphins from all on- effort sightings per 100 km of survey effort)		
	Primary Lines Only	5		Both Primary and Secondary Lines	
Northeast Lantau	0.0	0.0	0.0	0.0	
Northwest Lantau	1.7	1.2	7.7	5.5	

Note: Overall dolphin encounter rates (sightings per 100 km of survey effort) from all four surveys are conducted in September 2017 on primary lines only as well as both primary lines and secondary lines in Northeast and Northwest Lantau.

Due to monthly variation in dolphin occurrence within the survey area, it would be more appropriate to draw conclusion on whether any unacceptable impacts on dolphins have been detected in relation to the construction activities of this Project in the quarterly EM&A reports, where comparison on distribution, group size and encounter rates of dolphins between the quarterly impact monitoring period and baseline monitoring period will be made.

# 2.3.8 Implementation of Marine Mammal Exclusion Zone

There was no dredging, reclamation or marine sheet piling works in open waters during this reporting period. Thus, Passive Acoustic Monitoring (PAM) and the day-time monitoring of Dolphin Exclusion Zone (DEZ) by dolphin observers were not in effect during the reporting period.

# 2.4 EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting month, four (4) site inspections were carried out on 6, 13, 20 and 27 September 2017.

Key observations and recommendations during the site inspections in this reporting period are summarized in *Table 2.9*.

Table 2.9	Specific Observations and Recommendations during the Weekly Site
	Inspection in this Reporting Month

Inspection Date	Observations	<b>Recommendations/ Remarks</b>
6 September 2017	<ul> <li>Works Area - Portion N-C</li> <li>Drip tray should be provided to the oil drum.</li> <li>Reminder from SOR</li> <li>Works Area - Portion N-B</li> <li>Stagnant water should be removed.</li> <li>Works Area - Portion S-B</li> <li>Stagnant water on the concrete block should be removed.</li> <li>Label should be displayed on the discharge point and pipe.</li> </ul>	<ul> <li>Works Area - Portion N-C</li> <li>The Contractor was reminded to provide drip tray to the oil drum.</li> <li>Reminder from SOR</li> <li>Works Area - Portion N-B</li> <li>The Contractor was reminded to remove the stagnant water.</li> <li>Works Area - Portion S-B</li> <li>The Contractor was reminded to remove the stagnant water on the concrete block.</li> <li>The Contractor was reminded to display label on the discharge point and pipe.</li> </ul>
13 September 2017	<ul> <li>Works Area - TBM tunnel</li> <li>Cements bags should be covered by impervious sheeting.</li> <li>Drip tray should be provided for the chemical container.</li> <li>Works Area - Portion S-B</li> <li>Adequate drip tray should be provided for chemical storage.</li> <li>Repaired drip tray should be provided for the machine.</li> </ul>	<ul> <li>Works Area - TBM tunnel</li> <li>The Contractor was reminded to cover the cement bags with impervious sheeting.</li> <li>The Contractor was reminded to provide drip tray for the chemical container.</li> <li>Works Area - Portion S-B</li> <li>The Contractor was reminded to provide adequate drip tray for chemical storage.</li> <li>The Contractor was reminded to provide repaired drip tray for the machine.</li> </ul>

Inspection Date	Observations	Recommendations/ Remarks
20 September 2017	<ul> <li>Works Area - Portion N-C</li> <li>Drip tray should be provided for the chemical container.</li> <li>Works Area - Portion N-B</li> <li>Cement bags should be covered with tarpaulin sheeting.</li> <li>Works Area - Portion S-B</li> <li>Drip tray should be provided for the chemical container.</li> <li>Drip tray should be provided for the chemical container.</li> <li>Reminder from SOR:</li> <li>Proper label should be displayed on the water pipe.</li> </ul>	<ul> <li>Works Area - Portion N-C</li> <li>The Contractor was reminded to provide drip tray for the chemical container.</li> <li>Works Area - Portion N-B</li> <li>The Contractor was reminded to cover the cement bags with tarpaulin sheeting.</li> <li>Works Area - Portion S-B</li> <li>The Contractor was reminded to provide drip tray for the chemical container.</li> <li>The Contractor was reminded to provide drip tray for the chemical container.</li> <li>The Contractor was reminded to provide drip tray for the chemical container.</li> <li>The Contractor was reminded to provide drip tray for the chemical container.</li> <li>The Contractor was reminded to provide drip tray for the chemical container.</li> <li>The Contractor was reminded to put proper label on the water pipe.</li> </ul>
27 September 2017	<ul> <li>Works Area - Portion N-C</li> <li>Accumulated rubbish should be removed from the waste container.</li> <li>Works Area - Portion N-A</li> <li>Drip tray should be provided for the oil drum.</li> <li>The surface of slope should be covered with tarpaulin sheeting.</li> <li>Works Area - Portion S-B</li> <li>Cement bags should be covered with tarpaulin sheeting.</li> </ul>	<ul> <li>Works Area - Portion N-C</li> <li>The Contractor was reminded to remove accumulated rubbish from the waste container.</li> <li>Works Area - Portion N-A</li> <li>The Contractor was reminded to provide drip tray for the oil drum.</li> <li>The Contractor was reminded to cover the surface of slope with tarpaulin sheeting.</li> <li>Works Area - Portion S-B</li> <li>The Contractor was reminded to cover the cement bags with tarpaulin sheeting.</li> </ul>

The Contractor has rectified all of the observations as identified during environmental site inspections in the reporting month.

#### 2.5 WASTE MANAGEMENT STATUS

The Contractor had submitted application form for registration as chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.

Wastes generated during this reporting period included mainly construction wastes (inert and non-inert). Reference has been made to the waste flow table prepared by the Contractor (*Appendix L*). The quantities of different types of wastes are summarized in *Table 2.10*.

# Table 2.10Quantities of Different Waste Generated in the Reporting Month

Month/Year	Inert Construction	Inert Construction	Non-inert Construction	Recyclable Materials <sup>(c)</sup>	Chemical Wastes	Marine Sediment (m <sup>3</sup> )	
	Waste <sup>(a)</sup> (tonnes)	Waste Re- used (tonnes)	Waste <sup>(b)</sup> (tonnes)	(kg)	(kg)	Category L	Category M (M <sub>p</sub> & M <sub>f</sub> )
September 2017	886	0	300	200	0	0	0

Notes:

(a) Inert construction wastes include hard rock and large broken concrete, and materials disposed as public fill.

(b) Non-inert construction wastes include general refuse disposed at landfill.

(c) Recyclable materials include metals, paper, cardboard, plastics, timber and others.

The Contractor was advised to properly maintain on site C&D materials and waste collection, sorting and recording system, dispose of C&D materials and wastes at designated ground and maximize reuse/ recycle of C&D materials and wastes. The Contractor was also reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.

For chemical waste containers, the Contractor was reminded to treat properly and store temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

#### 2.6 Environmental Licenses and Permits

The status of environmental licensing and permit is summarized in *Table 2.11* below.

License/ Permit	License or Permit No.	Date of Issue	Date of Expiry	License/ Permit Holder	Remarks
Environmental Permit	EP-354/2009/D	13 March 2015	Throughout the Contract	HyD	Application for VEP on 3 March 2015 to supersede EP-354/2009/C
Construction Dust	363510	19 August 2013	Throughout the Contract	DBJV	Northern Landfall
Notification	505010	19 Mugust 2015	Throughout the contract	DDJV	
Construction Dust	403620	10 June 2016	Throughout the Contract	DBJV	Southern Landfall
Notification			-		
Chemical Waste	5213-422-D2516-02	18 January 2017	Throughout the Contract	DBJV	Northern Landfall
Registration			Ŭ		
Chemical Waste	5213-951-D2591-01	25 May 2016	Throughout the Contract	DBJV	Southern Landfall
Registration					
Construction Waste	7018108	28 August 2013	Throughout the Contract	DBJV	Waste disposal in Contract No. HY/2012/08
Disposal Account					
Waste Water Discharge	WT00017707-2013	18 November 2013	30 November 2018	DBJV	For site WA18
License	W100017707-2013	18 November 2015	50 November 2018		For she wato
Waste Water Discharge	W/T00019422 2014	6 March 2014	31 March 2019	DBJV	N6 Site
Waste Water Discharge License	WT00018433-2014	6 March 2014	51 March 2019	DDJV	ING SITE
Wasta Water Discharge	WT00019248-2014	5 June 2014	30 June 2019	DBJV	For site Portion N6 and Reclamation Area E
Waste Water Discharge License	W100019248-2014	5 June 2014	50 June 2019	DDJV	For site Fortion No and Reclamation Area E
Waste Water Discharge	WT00025944-2016	15 December 2016	31 December 2021	DBJV	Southern Landfall
License		10 2 00011001 2010		2.291	
Construction Noise Permit	GW-RW0247-17	19 May 2017	9 November 2017	DBJV	For Urmston Road in front of Pillar Point
Construction Noise Permit	GW-RW0279-17	13 June 2017	12 December 2017	DBJV	WA23 @ Tsing Yi
Construction Noise Permit	PP-RS0019-17	31 August 2017	30 November 2017	DBJV	Southern Landfall (Percussive Piling)
Construction Noise Permit	GW-RS0713-17	1 September 2017	28 February 2018	DBJV	Southern Landfall
Notes:					
HyD = Highways Department	nt				

# Table 2.11Summary of Environmental Licensing and Permit Status

ENVIRONMENTAL RESOURCES MANAGEMENT

0212330\_47th Monthly EM&A\_20171013.doc

License/ Permit	License or Permit No.	Date of Issue	Date of Expiry	License/ Permit Holder	Remarks
DBJV = Dragages - Bouy	gues Joint Venture				
VEP = Variation of Enviro	onmental Permit				

# 2.7 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

In response to the site audit findings, the Contractors carried out all corrective actions.

A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in *Appendix C*. The necessary mitigation measures relevant to this Contract were implemented properly.

# 2.8 SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT

Six (6) Action Level and one (1) Limit Level of air quality exceedances was recorded in the air quality monitoring of this reporting month. Investigation report will be provided in the next monthly EM&A report. Investigation report of action level exceedance on 22 August 2017 is provided in Appendix K.

Cumulative statistics are provided in *Appendix K*.


# 2.9 SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

The Environmental Complaint Handling Procedure is provided in *Figure 2.4*.

No environmental complaint was received in this reporting period.

No environmental summons was received in this reporting period.

Statistics on complaints, notifications of summons and successful prosecutions are summarized in *Appendix K*.



#### 3.1 CONSTRUCTION ACTIVITIES FOR THE COMING MONTH

As informed by the Contractor, the major works for the Project in September 2017 are summarized in *Table 3.1*.

#### Table 3.1Construction Works to Be Undertaken in the Coming Month

# Works to be undertaken

Land-based Works

- Box Culvert Extension at Works Area Portion N-A;
- Phase 2 Surcharge Removal Portion N-A;
- Construction of North Ventilation Building Portion N-C;
- Construction of Cross Passage Tympanum TBM tunnel;
- Cross Passage Lining Installation TBM Tunnel;
- Excavation of Sub-sea Tunnel TBM tunnel;
- Corbel Construction TBM Tunnel; and
- Bulk Excavation Portion S-A;
- CSM treatment, Jet Grouting works and D-wall Construction Portion S-A
- Ground Freezing Works Portion S-A

Marine-based Works

• Seawall Enhancement works – Portion N-C

# 3.2 KEY ISSUES FOR THE COMING MONTH

Potential environmental impacts arising from the above upcoming construction activities in the next reporting month of October 2017 are mainly associated with dust, marine ecology and waste management issues.

# 3.3 MONITORING SCHEDULE FOR THE COMING MONTH

The tentative schedule for environmental monitoring in October 2017 is provided in *Appendix F*.

#### CONCLUSIONS AND RECOMMENDATIONS

#### 4.1 CONCLUSIONS

4

This Forty-seventh Monthly EM&A Report presents the findings of the EM&A activities undertaken during the period from 1 to 30 September 2017, in accordance with the Updated EM&A Manual and the requirements of EP-354/2009/D.

Air quality (including 1-hour TSP and 24-hour TSP) and dolphin monitoring were carried out in this reporting month. Six (6) Action Level exceedance and one (1) Limit Level exceedance of 1-hour TSP was recorded in the air quality monitoring of this reporting month. Investigation report will be provided in the next monthly EM&A report. Investigation report of action level exceedance on 22 August 2017 is provided in Appendix K.

Three groups of 11 Chinese White Dolphins sightings were recorded during the two sets of surveys in September 2017. All dolphin sightings were made in NWL, while none was sighted in NEL. All dolphin sightings were made during on-effort search and was made on primary lines. These sightings were not associated with any operating fishing vessel.

Environmental site inspection was carried out four (4) times in September 2017. Remedial actions recommended for the deficiencies identified during the site audits were properly implemented by the Contractor.


No non-compliance event was recorded during the reporting period.

No environmental complaint was received in this reporting period.

No environmental summons was received in this reporting period.

The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures. Appendix A

Project Organization for Environmental Works



Appendix B

Construction Programme

Acti	ivity Name	DWPF					20	)17							2018			
		Dur	Start	Finish	Jan Feb	Mar	Apr	Мау	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
	TMCLK - Northern Connection Sub-Sea Tunnel Construction	Sectio	n				1 1 1 1								1 1 1 1			
	Northern Landfall						     				1				1 1 1 1			
	North Reclamation (Phase 1)									     	1							
	Box Culvert Extension									; ; ; ;					   			
	Construction CH100-150 Land Section									   								
	ELS & Structure								1	1 1 1 1	1				1 1 1			
	Pile A41/A39 CJ to Pile A39/A37 CJ (Bay 7)						- - - -			1 1 1 1	1				1 1 1 1			
	Box Culvert Structure Removal of strut S2 & Backfilling up to required level	6	03-Jun-16	10-Jun-16				+	, , ,	1 1 1 1					; ; ;= = = = = = = = ; ;			
	Pile A39/A37 CJ to Pile A37/A35 CJ (Bay 8)	Ŭ					     			     								
	Box Culvert Structure						     			     								
	Removal of strut S2 & Backfilling up to required level	6	11-Jun-16	17-Jun-16			1 1 1			1 1 1	1							
	Pile A37/A35 CJ to Pile A35/A33 CJ (Bay 9) Box Culvert Structure								 	; ; ;					, , ,			
	Removal of strut S2 & Backfilling up to required level	6	18-Jun-16	24-Jun-16						1								
	Pile A35/A33 CJ to Pile A33/P117 CJ (Bay 10)																	
	Box Culvert Structure Removal of strut S2 & Backfilling up to required level	6	25-Jun-16	02-Jul-16														
	Ch150-250 Marine Section	Ū	20 0011 10						, ,	, ,					, ,			
	ELS & Structure									1 1 1 1					1 1 1 1			
	Pile A33/P117 CJ to Pile P113/P109 CJ (Bay 11)									, , , ,								
	Box Culvert Structure Removal of strut S2 & Backfilling up to required level	6	04-Jul-16	09-Jul-16		1 1 1 1				1 1 1 1		1 1 1 1						
	Pile P113/P109 CJ to Pile P105/P101 CJ (Bay 12)							+								+		
	Box Culvert Structure									1 1 1 1					1 1 1 1			
	Removal of strut S2 & Backfilling up to required level Pile P105/P101 CJ to Pile P97/P93 CJ (Bay 13)	6	11-Jul-16	16-Jul-16						1 1 1 1								
	Box Culvert Structure														   			
	Removal of strut S2 & Backfilling up to required level	6	18-Jul-16	23-Jul-16														
	Pile P97/P93 CJ to Pile P89/P85 CJ (Bay 14)									1 1 1								
	Box Culvert Structure Removal of strut S2 & Backfilling up to required level	6	25-Jul-16	30-Jul-16						     								
	Pile P89/P85 CJ to Pile P81/P77 CJ (Bay 15)									     	1							
	Box Culvert Structure									     								
	Removal of strut S2 & Backfilling up to required level	6	01-Aug-16	06-Aug-16	<i>r</i> el													
	Pile P81/P77 CJ to Pile P73/P69 CJ (Bay 16) Box Culvert Structure									, , , ,					, , , ,			
	Removal of strut S2 & Backfilling up to required level	6	08-Aug-16	13-Aug-16	level					1 1 1 1								
	Ch250-380 Marine Section							+		1 1 1 1								
	ELS & Structure Pile P73/P69 CJ to Pile P65/P61 CJ (Bay17)									     								
	Box Culvert Structure																	
	Base slab construction including kicker	6	16-Mar-17	23-Mar-17			Base slab	construction	n including	kicker								
	Removal of strut S1	4	23-Mar-17 28-Mar-17	28-Mar-17	_		1	l of strut S1	1									
	System Formwork Assembly & Setup Walls & top slab construction	6	28-Mar-17 22-Apr-17	22-Apr-17 29-Apr-17	-			System For Walls &	top slab co	1	etup							
	Removal of strut S2 & Backfilling up to required level	6	09-May-17	16-May-17					moval of s		ackfilling up	to requi	red level					
	Pile P65/P61 CJ to Pile P57/P53 CJ (Bay 18)								   	, , , ,				     	, , ,			
	Box Culvert Structure Removal of strut S2 & Backfilling up to required level	6	16-May-17	23-May-17					Pomoval o	f otrut S2 &	Backfilling	up to roo	uired level					
	Pile P57/P53 CJ to Pile P49/P45 CJ (Bay 19)	U	10 iviay-17	Lo ividy-17					nemoval o	, su ul 32 &	Jaokiiiing	μμ ιυ rec	uired level					
	Box Culvert Structure																	
	Walls & top slab construction	6	09-May-17	16-May-17	<b> </b>			+	alls & top s									
	Removal of strut S2 & Backfilling up to required level Pile P49/P45 CJ to Pile P41/P37 CJ (Bay 20)	6	23-May-17	31-May-17					Hemova	al of strut S	& Backfilli	ng up to	required leve	21	   			
	Box Culvert Structure														   			
	Walls & top slab construction	6	16-May-17	23-May-17					Walls & top			$\geq$						
	Removal of strut S2 & Backfilling up to required level	6	31-May-17	07-Jun-17					Remo	oval of strut	S2 & Back	filling up	to required le	evel	, , ,			
	Pile P41/P37 CJ to Pile P33/P29 CJ (Bay 21) Box Culvert Structure						     		1						1 1 1			
	Base slab construction including kicker	6	18-Apr-17	25-Apr-17				Base slab	constructio	n including	kicker							
	Removal of strut S1	4	25-Apr-17	29-Apr-17				Remova	1						1 1 1			
	Walls & top slab construction Removal of strut S2 & Backfilling up to required level	6	23-May-17 07-Jun-17	31-May-17 14-Jun-17					Walls &			1	ıp¦to require	dlevel				
	Pile P33/P29 CJ to Pile P25/P21 CJ (Bay 22)	Ŭ								,		inig L	in require		,       			
	Box Culvert Structure					1 1 1 1	1 1 1 1								1 1 1 1			
	Base slab construction including kicker	6	25-Apr-17	04-May-17		1 1 1 1		-	ab constru		ding kicker				1 1 1 1			
	Removal of strut S1 Walls & top slab construction	4 6	04-May-17 31-May-17	09-May-17 07-Jun-17			, ,	Rem	oval of strui	tS1 & top slab	constructio	ph		, ,			, , , , , , , , , , , , , , , , , , ,	
	Removal of strut S2 & Backfilling up to required level	6	29-Jun-17	07-Jul-17					and				ckfilling up to	required le	vel			
	Pile P25/P21 CJ to Pile P17/P13 CJ (Bay 23)	1													,       			
	ELS Removal of Ch365 Sheet Pile Wall Anchor Wall (Stage 1)	6	10-Apr-17	20-Apr-17		1 1 1 1		Domester	Charles Ci			Noll (C			1 1 1 1			
	Removal of Ch365 Sheet Pile Wall Anchor Wall (Stage 1) Removal of Ch365 Sheet Pile Wall Anchor Wall (Stage 2)	6	20-Apr-17	20-Apr-17 27-Apr-17				Removal of Removal							, ,			
Pag	ge 1 of 7 Planned Bar		-		rn Connection S	ub-Sea	1	1	1	1	1	1	1	Date 12-Feb-14	TMCLK/DBJG	evision EN/PRG/98507	Checked WYu	SPo
Dat	a Date: 24-Sep-17		Detailed Wo	orks Program	nme (Rev. F) - T	hree Mor	nths Roll	ing Progi	ramme					08-Apr-14 28-Aug-14 30-Od-15	TMCLK/DBJG	EN/PRG/98507 EN/PRG/98507 EN/PRG/98507	CLa	WYu WYu
	Progress bar			-	ogress as of 24-			5										
	Progress Milestone				3 2 2 40 01 E T													

Activ	vity N	Name	Orig	DWPF	DWPF										0042	
			Dur	Start	Finish	Jan Feb	Mar Apr	May Jun	017 Jul Aug	Sep	Oct	Nov	Dec	Jan	2018 Feb	Mar
		Removal of Ch365 Sheet Pile Wall Anchor Wall (Stage 3)	6	27-Apr-17	06-May-17			Removal of Ch36	5 Sheet Pile Wall And	hor Wal	(\$tage 3)					
		Box Culvert Structure	_	00 14- 1-	1714 -		. I I I I I I I I I I I I									
		Base slab construction including kicker Removal of strut S1	9	06-May-17 17-May-17	17-May-17 24-May-17		1 I 1 I 1 I 1 I	Base slab co	hstruction including ki	ker						
		Walls & top slab construction	9	19-Jun-17	29-Jun-17		 	+ <del></del> +	Walls & top slab co	struction					, , , , , , , , , , , , , , , , , , ,	
		Removal of strut S2 & Backfilling up to required level	9	19-Jul-17	29-Jul-17				Removal		2 & Backfillir	g up to requ	uired level			
		Pile P17/P13 CJ to Pile P09/P05 CJ (Bay 24)			<u></u>											
		Box Culvert Structure														
		Base slab construction including kicker	12	25-May-17	09-Jun-17		     	+	slab construction incl	uding kic	keir					
		Removal of strut S1 Walls & top slab construction	8	09-Jun-17 05-Jul-17	19-Jun-17 19-Jul-17			F	Removal of strut S1	lab oone	truction					
		Removal of strut S2 & Backfilling up to required level	12	02-Aug-17	16-Aug-17						strut S2 & B	ackfilling up	to required	level		
	-	Pile P09/P05 CJ to End Wall CJ (Bay 25)		-												
		ELS														
		Installation of strut S1	12	15-May-17	29-May-17			Installati	on of strut S1							
		Excavation to FEL	9	29-May-17	09-Jun-17			Exca	vation to FEL							
		Box Culvert Structure Base slab construction including kicker	9	09-Jun-17	20-Jun-17	_			ase slab construction	indudin	kiekor					
		Removal of strut S1	12	20-Jun-17	05-Jul-17				Removal of strut S		Nicker					
		Walls & top slab construction	12	19-Jul-17	02-Aug-17				<u>.                                    </u>		construction					
		Removal of strut S2 & Backfilling up to required level	12	16-Aug-17	30-Aug-17					Remo	al of strut S2	2 & Backfillin	ig up to rec	uired leve		
		Ch380-399 Connection Section														
	_	Connection to Existing Culvert		06.1												
	_	Removal of CH380 Sheet Pile Wall Backfilling of temporary Drainage diversion channel for Handover	12 12	02-Aug-17 16-Aug-17	16-Aug-17 30-Aug-17				Re		CH380 She		a diversi	n channel	for Handdver	·····
		CKS Land Access - diversion to Postion N12 Vertical Seawall	0	- JAug-17	30-Aug-17 30-Aug-17						and Access -	1 1	-		I I I	'
		Removal of CKS Access Steel Bridge	18	30-Aug-17	20-Sep-17					$\leq$	Removal of	1 1				
		Advance preparation works for Main Culvert Structure Connection	23	20-Sep-17	19-Oct-17							; ;		-	in Culvert Str	ucture G
		Connection Stage 1 (Cell 1 & 2)														
		Bulkhead Installation at Cell 1 & 2, divert flow to Cell 3 & 4	12	01-Nov-17	14-Nov-17							Bull			ell 1 & 2, dive	
		Removal of combi-wall at end wall Cell 1 & 2 for connection Rock & gravel fill	15 7	15-Nov-17 02-Dec-17	01-Dec-17 09-Dec-17									l of combi- & gravel fil	wall at end wa	all Cell 1
		Mass concrete fill & blinding layer	6	11-Dec-17	16-Dec-17								_	0	a fill & blinding	a laver
		Bottom slab including kicker	12	18-Dec-17	02-Jan-18										slab including	
		Wall & top slab	12	04-Jan-18	17-Jan-18				1 7					<b>—</b> W	all & top slab	
		Connection Stage 2 (Cell 3 & 4)														
		Bulkhead Removal at Cell 1 & 2	7	18-Jan-18	25-Jan-18									•	Bulkhead Re	
		Bulkhead Installation at Cell 3 & 4 Removal of combi-wall at end wall Cell 3 & 4 & row 2 for connection	12 12	26-Jan-18 09-Feb-18	08-Feb-18 22-Feb-18										Bulkhea	
		Bottom slab including kicker	12	09-Feb-18	15-Mar-18		 		, , , , , , , , , , , , , , , , , , ,						Re	emoval d
		Wall & top slab	12	16-Mar-18	29-Mar-18										_	
		Backfilling	12	03-Apr-18	17-Apr-18											
		Miscellaneous works														
		Connection to Existing EOC					, , , , , , , , , , , , , , , , , , ,		i i i i i i i i i i			<u></u>				
	_	ELS for Connection to Existing EOC Removal of EOC temp drainage diversion	21 18	15-Nov-17 09-Dec-17	09-Dec-17 03-Jan-18								ELS		tion to Existin	- -
	-	EOC precast structure Installation & Connection	30	03-Jan-18	07-Feb-18										EOO pre	· · · ·
	-	Backfilling & EOC special manhole Construction	24	07-Feb-18	14-Mar-18											Bae
		Connection to Existing EOB														
		ELS for Connection to Existing EOB	21	20-Oct-17	15-Nov-17							ELS			kisting EOB	
	_	Removal of EOB Temporary Drainage Diversion	18	15-Nov-17	06-Dec-17								Remo		Temporary D	-
	_	Precast EOB Structure Installation & Connection Backfilling & EOB special manhole Construction	29 24	06-Dec-17 12-Jan-18	12-Jan-18 09-Feb-18									Pre	cast EOB Stru Backfilli	
		Connection to Existing EOA	24	12 Jan-10	01-00-10										Dackiili	ing & E4
		ELS for Connection to Existing EOA	24	20-Sep-17	20-Oct-17				,	{		LS for Corir	nection to E	Existing EC	A	
		EOA Precast installation & Connection	29	20-Oct-17	24-Nov-17							: :			on & Connec	ction
		Backfilling & EOA special manhole Construction	24	24-Nov-17	22-Dec-17							📫		ackfilling &	EOA specia	l manhc
		Inspection Manhole (IM)	40	00.0 17	10.00115				1               							
		Inspection Manhole IM-01 to IM-04 & backfilling to +6.0mPD Inspection Manhole IM-05 to IM-08 & backfilling to +6.0mPD	12 18	29-Sep-15 15-Aug-16	13-Oct-15 03-Sep-16	ckfilling to +6.0mPD			, , ,							
	-	Inspection Manhole IM-09 to IM-12 & backfilling to +6.0mPD	18	20-Oct-16			backfilling to +6.0mP	D								
		Inspection Manhole IM-13 to IM-16 & backfilling to +6.0mPD	18	30-Aug-17	20-Sep-17						Inspection N	Manhole IM-	13 to IM-16	6 & backfill	ng to +6.0mP	PD
		Stop Log Opening (SLO)														
		SLO-01 to SLO-05 & backfilling to +6.0mPD	24	14-Oct-15	11-Nov-15				, I 1 I 1 I 1 I 1 I 1 I 1 I							
		Balance Hole (BH)		07.0												- 1
		BH-01 to BH-03 & backfilling to +6.0mPD	18	07-Sep-15	26-Sep-15											
	-	BH-04 to BH-06 & backfilling to +6.0mPD BH-07 to BH-09 & backfilling to +6.0mPD	18 18	05-Sep-16 10-Nov-16	26-Sep-16 30-Nov-16	+6.0mPD BH-09 & backfilling	to +6.0mPh		, I 1 I 1 I 1 I 1 I							
		BH-10 to BH-12 & backfilling to +6.0mPD	18	20-Sep-17	13-Oct-17						¦ BH	-10 to BH-12	2 & backfilli	ng to +6.0	mPD	
		Desilting Opening (DO)														
		DO-01 to DO-04 & backfilling to +6.0mPD	18	27-Sep-16	19-Oct-16	filling to +6.0mPD										
		DO-05 to DO-08 & backfilling to +6.0mPD	18	13-Oct-17	04-Nov-17							DO-05	to DO-08 8	& backfilling	to +6.0mPD	
		CLP Temporary Substation					. I I I I I I I I I I I I									
		Construction CLP Substation - Prepare for CLP consent for de-energization	96	05-Jun-17	26-Sep-17							station - Pro	pare for C	Panson	for de-energ	lization
		CLP Substation - Prepare to CLP Consent to developing zation CLP Substation - De-energization	24	26-Sep-17	26-Oct-17							CLP Subst	.			
Page	! e 2 c	-				rn Connection Si	ub-Sea Tunnel S	ection	<u> </u>	1		Date 12-Feb-14	Rev TMCLK/DBJGE	vision	i i	Approved
		Planned Bar - Critical					nree Months Roll					08-Apr-14 28-Aug-14	TMCLKDBJGE TMCLKDBJGE TMCLKDBJGE	N/PRG/98507 N/PRG/98507	SPa WYL CLa WYL WYU	u
Jala	Jai	te: 24-Sep-17   Planned Milestone Progress bar		Detailed WO	-	· · ·		ng mogramme				30-Od-15	CENUBJGE		****	
		Progress bar     A     Progress Milestone			Pr	ogress as of 24-9	Sep-17									
		1										1				

Activ	ty Name	Orig	DWPF	DWPF								010	
		Dur	Start	Finish	Feb Mar Apr M	2017 May Jun Jul	Aug Sep	Oct	Nov	Dec		2018 Feb	Mar
	CLP Substation - Dismantling & Removal	137	30-Jul-18	12-Jan-19									
	Handover of Portion N6B TMCLK VO-008 - Construction of Viaduct Foundations	0	rtion NGA	12-Jan-19									
	Viaduct Pile Cap	s at Po		_					 				
	Construction												
	Pier G1b												
	Pile Cap G1b - Excavation & ELS Installation	15	11-Jan-17	01-Feb-17	Pile Cap G1b - Excavation & E	ELS Installation							
	Pile Cap G1b - Blinding Concrete	3	04-Feb-17	08-Feb-17	Pile Cap G1b - Blinding Conc								
	Pile Cap G1b - Rebar & Concreting Pile Cap G1b - Backfilling & Temp Reinstatement	18 6	08-Feb-17 01-Mar-17	01-Mar-17 08-Mar-17	Pile Cap G1b - Rebar	& Concreting kfilling & Temp Reinstatemen							
	Pier H1b	0	of Mar 17		The dap drib - bad								
	Pile Cap H1b - Excavation & ELS Installation	15	13-Apr-17	06-May-17		Pile Cap H1b - Excavation &	ELS Installation						
	Pile Cap H1b - Blinding Concrete	3	06-May-17	10-May-17		Pile Cap H1b - Blinding C	oncrete						
	Pile Cap H1b - Rebar & Concreting	18	10-May-17	01-Jun-17	I	Pile Cap H1b - Re	bar & Concreting						
	Pile Cap H1b - Backfilling & Temp Reinstatement	6	01-Jun-17	08-Jun-17		Pile Cap H1b - I	Backfilling & Temp P	eihstatement					
	North Approach TBM Tunnelling & Cross Passage			_									
	North Approach Tunnel Internal Structure - NB												
	NB - North TBM Tunnel - Fire proofing and Provision to E&MS and TCSS Contract for KD1	42	14-Sep-16	05-Nov-16	e proofing and Provision to E&MS a	and TCSS Contract for KD1							
	North Approach Tunnel Internal Structure - SB												
	SB - North TBM Tunnel - Fire proofing & Provision to E&MS and TCSS Contract for KD1	42	05-Nov-16	24-Dec-16	TBM Tunnel - Fire proofing & Provis	ision to ₽&MS and TCSS Cor	ntract for KD1						
	North Ventilation Building												
	Construction Substructure	120	04-Jul-16	24-Nov-16									
	Superstructure	120	24-Nov-16	25-Apr-17	Su	uperstructure							
	Finishing Works	155	28-Apr-17	03-Nov-17					Finishing	Works			
	Civil Provision for E&MS Contract	72	12-Jul-17	06-Oct-17				Civil P	rovision for E	&MS Cor	ntract		
	Remaining Finishing Works	96	30-Aug-17	23-Dec-17	· · · · · · · · · · · · · · · · · · ·						Remaining Fi		/orks
	Handover Portion N9	0		23-Dec-17						•	landover Po	rtion N9	
	_North Reclamation (Phase 2) Construction		_										
	Vertical Seawall - Seawall Coping - (Zone G)	78	27-Feb-17	06-Jun-17		Vertical Seawall	- Seawall Coping -	(Zone G)					
	Backfilling to +10mPD - Phase 2	48	25-Feb-17	27-Apr-17	Ba	ackfilling to +10mPD - Phase	2						
	Surcharge - Phase 2	105	27-Apr-17	10-Aug-17		· · · · · · · · · · · · · · · · · · ·	Surcharge - F	hase 2					
	Removal of Surcharge - Phase 2	18	09-Aug-17	30-Aug-17			Remo	/al of Surcha	rge - Phase 2	2			
	Handover - Portion N1 to N4	0		30-Aug-17			+ Hand	ver - Portion	N1 to N4				
	North Approach Ramp Construction			_									
	Zone G - Sheet Piling	23	30-Aug-17	26-Sep-17				Zone G - S	Sheet Piling				
	Zone G- Tension Piles	32	30-Aug-17	09-Oct-17					G- Tensioh F	Piles			
	Zone G - Pile Test	24	09-Oct-17	07-Nov-17					Zone G	- Pile Tes	st		
	Remaining Zine E & Zone G - Excavation - Soft	34	07-Nov-17	16-Dec-17						Re	maining Zine	E & Zone	∍G-Exca
	Remaining Zone E & Zone G - Structure	94	16-Dec-17	20-Apr-18									
	Remaining Zone E & Zone G - Backfilling Provision works for E&MS/TCSS (for Stage 3)	48 70	20-Apr-18 05-May-18	19-Jun-18 30-Jul-18									
	Sub-sea Tunnel	70	03-May-10	30-301-10									
	Sub-sea TBM Tunnelling												
	Construction			-									
	Sub-sea TBM Tunnel - NB ID12.2m - S881												
	S881 - TBM Removal at Southern Landfall	60	02-Apr-17	05-Jun-17		S881 - TBM Ren	oval at Southern La	ndfall					
	Sub-sea TBM Tunnel - SB ID12.2m - S882 SB - Sub-sea TBM Tunnel - ALLUVIUMS silty with Trimix (Ch2595 to	4	25-Jan-17	01-Feb-17	SB - Sub-sea TBM Tunnel - ALL		595 to 2520						
	SB - Sub-sear Taki lumiter - ALLOVIONS silly with firmix (Ch2995 to 2533 - 62m) SB - TBM Removal at Southern Landfall	4 60	01-Feb-17	01-Feb-17 02-Apr-17		Removal at Southern Landfal							
	Sub-sea TBM Tunnel - NB - Precast Invert Gallery	-											
	NB - Sub-sea TBM Tunnel - Precast Invert Gallery - Completion to CP10	6	22-Mar-17	28-Mar-17	NB - Sub-sea	a TBM Tunnel - Precast Inver	t Gallery - Completic	n¦to CP10					
	NB - Sub-sea TBM Tunnel - Precast Invert Gallery - Completion to CP09	6	05-Jun-17	11-Jun-17		NB Sub-sea	TBM Tunnel - Presa	t hvert Galle	ry - Completi	on to CP(	)9		
	NB - Sub-sea TBM Tunnel - Precast Invert Gallery - Completion to CP08	6	11-Jun-17	18-Jun-17		NB - Sub-se	a TBM Tunnel - Prec	ast Invert Ga	llery - Comple	etion to C	P08		
	Sub-sea TBM Tunnel - SB - Precast Invert Gallery SB - Sub-sea TBM Tunnel - Precast Invert Gallery - Completion to	8	07-Mar-17	15-Mar-17		M Tunnel - Precast Invert Gal	lery - Completion	CP12					
	SB - Sub-sea TBM Tunnel - Precast Invert Gallery - Completion to CP12 SB - Sub-sea TBM Tunnel - Precast Invert Gallery - Completion to	8 11	07-Mar-17 15-Mar-17	15-Mar-17 26-Mar-17		a TBM Tunnel - Precast Invert Gal							
	CP11 SB - Sub-sea TBM Tunnel - Precast Invert Gallery - Completion to	6	26-Mar-17	01-Apr-17		sea TBM Tunnel - Precast Inve							
	CP10 SB - Sub-sea TBM Tunnel - Precast Invert Gallery - Completion to	6	01-Apr-17	07-Apr-17		o-sea TBM Tunnel - Precast In			9				
	CP09 SB - Sub-sea TBM Tunnel - Precast Invert Gallery - Completion to CP08	6	07-Apr-17	13-Apr-17	SB- SL	ub-sea TBM Tunnel - Precasi	Invert Gallery - Con	pletion to CP	08				
	Sub-sea Tunnel Cross Passage & Internal Structure											+-	
	Construction												
	Sub-sea Tunnel Cross Passage CP30 - ML03 - Ch4724												
	CP30 - MiL03 - CH4724 CP - Remaining Internal Structure & Finishing	21	27-Feb-17	23-Mar-17	CP - Remainin	ng Internal Structure & Finishi	ng						
	CP29 - ML03 - Ch4626												
	CP - Remaining Internal Structure & Finishing	21	03-Mar-17	28-Mar-17	CP - Remain	ning Internal Structure & Finis	hing	1					
	CP28 - ML03 - Ch4527												
	CP - Remaining Internal Structure & Finishing	21	21-Mar-17	19-Apr-17	CP-	Remaining Internal Structure	& Finishing						
	CP27 - ML03 - Ch4429 CP - Remaining Internal Structure & Finishing	21	25-Mar-17	24-Apr-17		- Remaining Internal Struct	re & Finishika						
	CP26 - ML03 - Ch4330	21			i CP	P - Remaining Interhal Structu	is a rinishing						
	CP-20 - MiLOS - CI14550 CP - Remaining Internal Structure & Finishing	21	12-Apr-17	12-May-17		CP - Remaining Internal S	Structure & Finishing						
Page	2 3 of 7 Planned Bar	<u> </u>			ection Sub-Sea Tunnel Sect			1		IMCLK/DBJGE	N/PRG/98507 W		Po
	Planned Bar - Critical		Detailed W/o	orks Program	v. F) - Three Months Rolling				08-Apr-14 7 28-Aug-14 7	IMCLKDBJGE IMCLKDBJGE IMCLKDBJGE	N/PRG/98507 SP N/PRG/98507 CL	a W	VYu VYu
Jaio	Planned Milestone Progress bar			-								·	
	<ul> <li>Progress Milestone</li> </ul>			Pr	s of 24-Sep-17								
•	1					I							

Activ	<i>i</i> ty Name	Orig	DWPF	DWPF							017							0040	
		Dur	Start	Finish	Jan	Feb	Mar	Apr	May	2 Jun	017 Jul	Aug	Sep	Oct	Nov	Dec	Jan	2018 Feb	Mar
	CP25 - ML03 - Ch4232																		
	CP - Remaining Internal Structure & Finishing	21	18-Apr-17	13-May-17	]				CP	Remaini	ng Internal	Structure & F	inishin	]		; ; ;			
	CP24 - ML03 - Ch4133								1	1						1			
	CP - Remaining Internal Structure & Finishing	21	04-May-17	29-May-17						CP - Re	maining Int	ernal Structu	re & Fir	ishing					
	CP23 - ML03 - Ch4035	01	09 Mar 17	02 hur 47							l l					1 1 1			
	CP - Remaining Internal Structure & Finishing	21	08-May-17	02-Jun-17						CP-F	emaining l	nternal Struct	ure & F	inishing					
	CP22 - ML03 - Ch3936 CP - Pipe Jacking Method - Setup & Assembly	26	11-Jan-17	14-Feb-17			- Pipe Jac	king Meth	d - Sot	& Accomb	 _	· · · · · · · · · · · · · · · · · · ·				, 			
	CP - Pipe Jacking Method - Setup & Assembly CP - Piping Jacking Method - Break-in & Excavation	10	04-May-17	14-Feb-17 14-May-17			- r-ipe Jac	ang weth	· ·	:	ŗ	hod - Break-i	n & F∨c	avation		   			
	CP - Pipel Jacking Method - Break-out & Demobilization	12	14-May-17	26-May-17					1		1	lethod - Break			on	, 1 1 1			
	CP - Remaining Internal Structure & Finishing	21	26-May-17	21-Jun-17	-					1		ining Interna			1	   			
	CP21 - ML03 - Ch3838														-	1 1 1			
	CP - Pipe Jacking Method - Setup & Assembly	26	19-Jan-17	22-Feb-17			CP - Pipe	Jacking M	/ lethod - Se	tup & Ass	embly								
	CP - Piping Jacking Method - Break-in & Excavation	10	08-May-17	18-May-17					1	1	-	thod - Break	-in & Ex	cavation		1 1 1			
	CP - Pipe Jacking Method - Break-out & Demobilization	12	18-May-17	30-May-17	-					CP - Pi	pe Jacking	Method - Bre	ak-out	& Demobiliza	tion				
	CP - Remaining Internal Structure & Finishing	21	31-May-17	23-Jun-17	-						CP - Rem	aining Interna	al Struct	ure & Finishi	ng	   			
	CP20 - ML03 - Ch3739						     		i     						i   	i i i !			
	CP - Pipe Jacking Method - Setup & Assembly	26	25-Jan-17	28-Feb-17			CP - Pip	e Jacking	Method - S	etup & As	sembly					     			
	CP - Piping Jacking Method - Break-in & Excavation	10	26-May-17	05-Jun-17						CP -	Piping Jack	ing Method -	Break-	n & Excavati	on	1 1 1			
	CP - Pipe Jacking Method - Break-out & Demobilization	12	05-Jun-17	17-Jun-17	_							cking Method			1	1 1 1			
	CP - Remaining Internal Structure & Finishing	21	17-Jun-17	13-Jul-17							CP	Remaining	Interna	l \$tructure &	Finishing	1 1 1			
	CP19 - ML03 - Ch3641	00		02 14												, , ,			
	CP - Pipe Jacking Method - Setup & Assembly	23	04-Feb-17	02-Mar-17	-		CP - Pir	be Jacking	Method -	<u>.</u> .	1	king Methe	Derect	in • =	tion	1 1 1			
	CP - Piping Jacking Method - Break-in & Excavation CP - Pipe Jacking Method - Break-out & Demobilization	10	30-May-17 09-Jun-17	09-Jun-17 21-Jun-17								king Method Jacking Metho			1				
	CP - Pipe Jacking Method - Break-out & Demobilization CP - Remaining Internal Structure & Finishing	21	21-Jun-17	17-Jul-17	-							P - Remainin			1	1			
	CP18 - ML03 - Ch3542									-		. nomanin	.ac.						
	CP - Pipe Jacking Method - Setup & Assembly	23	10-Feb-17	09-Mar-17			CP - F	Pipe Jacki	ng Method	- Setup &	Assembly								
	CP - Piping Jacking Method - Break-in & Excavation	10	17-Jun-17	27-Jun-17	1					( i i i	1	ng Jacking M	lethod -	Break-in & E	xcavation				
	CP - Pipe Jacking Method - Break-out & Demobilization	12	27-Jun-17	09-Jul-17	-						; ;	Pipe Jacking			1				
	CP - Remaining Internal Structure & Finishing	21	10-Jul-17	02-Aug-17										Internal Stru	1	1			
	CP17 - ML03 - Ch3444												_						
	CP - Pipe Jacking Method - Setup & Assembly	23	17-Feb-17	16-Mar-17			CP	- Pipe Jac	king Metho	d - Setup	& Assembl	ý	~			! ! !			
	CP - Piping Jacking Method - Break-in & Excavation	10	21-Jun-17	01-Jul-17							CP - Pi	ping Jacking	Methoo	- Break-in &	Excavation	ត់			
	CP - Pipe Jacking Method - Break-out & Demobilization	12	01-Jul-17	13-Jul-17	-						СР	- Pipe Jackir	na Meth	od - Break-o	ut & Demol	bilization			
	CP - Remaining Internal Structure & Finishing	21	13-Jul-17	07-Aug-17								CP - R	emainin	g Internal St	ucture & F	inishing			
	CP16 - ML03 - Ch3345														   				
	CP - Pipe Jacking Method - Setup & Assembly	23	24-Feb-17	23-Mar-17				CP - Pipe	Jacking Me	thod - Se	1.	1 1							_
	CP - Piping Jacking Method - Break-in & Excavation	10	09-Jul-17	19-Jul-17								CP - Piping Ja	Ŭ		1	1			
	CP - Pipe Jacking Method - Break-out & Demobilization	12	19-Jul-17	31-Jul-17										Method - B					
	CP - Remaining Internal Structure & Finishing	21	31-Jul-17	24-Aug-17								$\mathbf{<}$	JP - Rer	naining Inter	nal Structu	re & Finishi	ng		
	CP15 - ML03 - Ch3247 CP - Pipe Jacking Method - Setup & Assembly	23	03-Mar-17	30-Mar-17		+				Jothad C	Sotup 9 A-	ambly							
	CP - Pipe Jacking Method - Setup & Assembly CP - Piping Jacking Method - Break-in & Excavation	10	13-Jul-17	23-Jul-17				or - Pip	e Jacking N				lacking	Method - Pr	ak-in & E.	Cavation			
	CP - Piping Jacking Method - Break-in & Excavation CP - Pipe Jacking Method - Break-out & Demobilization	10	23-Jul-17	04-Aug-17								CP - Piping		Method - Bre	1		ation		
	CP - Remaining Internal Structure & Finishing	21	04-Aug-17	29-Aug-17	-							1		ng Method - I	1	1			
	CP14 - ML03 - Ch3148			<del>-</del> - <del>-</del>								$\sim$	n			,			
	CP - Pipe Jacking Method - Setup & Assembly	23	09-Mar-17	06-Apr-17				CP - I	l Pipe Jackin	ģ Method	- Setup & A	Assembly							
	CP - Piping Jacking Method - Break-in & Excavation	10	31-Jul-17	10-Aug-17				-					Piping J	acking Metho	d - Break-i	in & Excava	tion		
	CP - Pipe Jacking Method - Break-out & Demobilization	12	10-Aug-17	22-Aug-17	1							<b>—</b> ¢	P - Pipe	Jacking Met	hod - Brea	k-out & Der	nobilization		
	CP - Remaining Internal Structure & Finishing	21	22-Aug-17	15-Sep-17	1							🦊	$\leq$	P - Remaini	ng Internal	Structure 8	Finishing		
	CP13 - ML03 - Ch3050															1 1			
	CP - Pipe Jacking Method - Setup & Assembly	23	16-Mar-17	13-Apr-17	1			CP	- Pipe Jac	ing Metho	d - Setup	& Assembly			     				
	CP - Piping Jacking Method - Break-in & Excavation	10	04-Aug-17	14-Aug-17								CP-	Piping	Jacking Meth	iod - Break	-in & Excav	ation		
	CP - Pipe Jacking Method - Break-out & Demobilization	12	14-Aug-17	26-Aug-17						- - 			CP - Pi	e Jacking M		1		n	
	CP - Remaining Internal Structure & Finishing	21	26-Aug-17	20-Sep-17										ĊP - Remai	ning Intern	al Structure	& Finishing		
	CP12 - ML03 - Ch2951	1		<b>6</b> 2 <b>•</b>												, , ,,			
	CP - Pipe Jacking Method - Setup & Assembly	23	22-Mar-17	22-Apr-17					P - Pipe J	acking Me	ennod - Set	up & Assemb			h Marth	Drecht	Even		
	CP - Piping Jacking Method - Break-in & Excavation	10	22-Aug-17	01-Sep-17										Piping Jackin	T I	1		izotian	
	CP - Pipe Jacking Method - Break-out & Demobilization CP - Remaining Internal Structure & Finishing	12 21	01-Sep-17 13-Sep-17	13-Sep-17 10-Oct-17	-									P - Pipe Jack	1	1	ut & Demobil ructure & Fir	1	
	CP - Hemaining internal Structure & Finishing CP11 - ML03 - Ch2853	21	10-0ep-17											CP-	nemaining	y mernal S	uciure & Hir	nərinng	
	CP - Pipe Jacking Method - Setup & Assembly	23	28-Mar-17	28-Apr-17					CP - Pine	Jacking !	Method - S	etup & Assen	nblv		 	 			
	CP - Piping Jacking Method - Break-in & Excavation	10	26-Aug-17	05-Sep-17										¦ Piping Jacki	hg Method	- Break-in	& Excavation	n	
	CP - Pipe Jacking Method - Break-out & Demobilization	12	05-Sep-17	17-Sep-17	-									CP - Pipe Ja	-				
	CP - Remaining Internal Structure & Finishing	21	18-Sep-17	13-Oct-17	-								7		-	1	Structure & F	1	
	CP10 - ML03 - Ch2754								1 1	- - 								.9	
	CP - Pipe Jacking Method - Setup & Assembly	23	12-Jun-17	08-Jul-17							CP -	Pipe Jacking	Method	d - Setup & A	ssembly	I I I			
	CP - Piping Jacking Method - Break-in & Excavation	10	13-Sep-17	23-Sep-17	1					-			-			hethod - Bre	eak-in & Exc	avation	
	CP - Pipe Jacking Method - Break-out & Demobilization	12	23-Sep-17	05-Oct-17	1				   	- - 				1	-	1	Break-out &	1	zation
	CP - Remaining Internal Structure & Finishing	21	06-Oct-17	31-Oct-17											CP - Re	maining Int	ernal Strucțu	re & Finis	shing
	CP09 - ML03 - Ch2656												-						
	CP - Pipe Jacking Method - Setup & Assembly	23	19-Jun-17	15-Jul-17						-	CI	P - Pipe Jacki	ing Met	nod - Setup	Assembly	·			
	CP - Piping Jacking Method - Break-in & Excavation	10	17-Sep-17	27-Sep-17										CP - Pipi	ng Jacking	Method - B	reak-in & Ex	cavation	
	CP - Pipe Jacking Method - Break-out & Demobilization	12	27-Sep-17	09-Oct-17										CP -	Pipe Jackii	ng Method	Break-out 8	& Demobil	lization
	CP - Remaining Internal Structure & Finishing	21	09-Oct-17	02-Nov-17					   						1	- -	ternal Struct	i	-
Pag	e 4 of 7 Planned Bar		ТМС	CLK - Northe	rn Conn	ection St	ub-Sea T	unnel S	ection						Date 12-Feb-14		N/PRG/98507 V	VYu S	Approved SPo
Data	A Date: 24-Sep-17		Detailed Wr	orks Program	ıme (Re	v. F) - Th	ree Mon	ths Roll	ina Prog	ramme					08-Apr-14 28-Aug-14 30-Od-15	TMCLK/DBJG	N/PRG/98507 0		WYu WYu
	Planned Milestone Progress bar			-				01	sgi										
	Progress Milestone			Pr	ogress a	as of 24-8	Sep-17												
	1	<b>I</b>									1				1				

Activi	iy Name	Orig Dur	DWPF Start	DWPF Finish					20	)17							2018	
		Dui	Start		Jan Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov D	ec	Jan		Mar
	CP08 - ML03 - Ch2557 CP - Pipe Jacking Method - Setup & Assembly	23	19-Jun-17	15-Jul-17							Pipe lac		iod - Setup &	Accombly				
	CP - Piping Jacking Method - Break-in & Excavation	10	05-Oct-17	15-Oct-17							- Pipe Jac	king weu		- Piping Jackin	n Metho	od - Break	-in & Excavatio	on
	CP - Pipe Jacking Method - Break-out & Demobilization	12	15-Oct-17	27-Oct-17							1			CP - Pipe Jack	-			
	CP - Remaining Internal Structure & Finishing	16	26-Oct-17	15-Nov-17							1 1 1				Ŭ		Structure & Fin	1
	Sub-sea TBM Tunnel - NB - Remaining Internal Stru	cture																
ľ	NB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP22	5	26-May-17	31-May-17					NB - Su	p-sea TBM	Tunnel - C	orbel & C	able Trough	- Completion to	CP22			
	NB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP21	5	31-May-17	05-Jun-17				ļ	NB - S	ub-sea TB	M Tunnel -	Corbel 8	Cable Troug	h - Completion	to CP21	I		
	NB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP20	5	17-Jun-17	22-Jun-17							;		1	Trough - Comp				
	NB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP19	5	22-Jun-17	27-Jun-17							1		1	e Trough - Com	.			
	NB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP18 NB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to	5	10-Jul-17 16-Jul-17	14-Jul-17 20-Jul-17										& Cable Trpugh				
	CP17 NB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to	5	31-Jul-17	05-Aug-17						<b>•</b> '				Corbel & Cable				
	CP16 NB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to	5	05-Aug-17	10-Aug-17				1			-			- Corbel & Cab	Ŭ			5
	CP15 NB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to	5	22-Aug-17	27-Aug-17								NB - Su	b¦sea TBM T	unnel - Corbel a	& Cable	Trough -	Completion to	CP14
	CP14 NB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP13	5	27-Aug-17	01-Sep-17								NB-2	ub-sea TBM	Tunnel - Corbe	& Cab	le Trough	- Completion t	to CP1
	NB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP12	5	13-Sep-17	18-Sep-17							     		NB - Sub-sea	a TBM Tunnel -	Corbel &	& Cable T	rough - Compl	letion t
	NB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP11	5	18-Sep-17	23-Sep-17							1	🖣	NB - Sub-s	ea TBM Tunnel	- Corbe	l & Cable	Trough - Com	pletion
	NB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP10	3	06-Oct-17	08-Oct-17							1 1 1			Sub-sea TBM Ti			1	
	NB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP09	15	09-Oct-17	23-Oct-17										NB - Sub-sea T			1	-
	NB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP08 NB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to	11 3	26-Oct-17 06-Nov-17	06-Nov-17 09-Nov-17										NB - Sub-s			Corbel & Cabl	
	South Retrieval shaft NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	4	11-Feb-17	14-Feb-17	NE	- Sub-sea	TBM Tunn	el - OHVD	Slab instal	lation - Co	mpletion to	CP32		Gub-				
	CP32 NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	4	16-Feb-17	19-Feb-17			ea TBM Tur				11					,		
	CP31 NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP30	4	04-Mar-17	08-Mar-17		NB - :	Sub-sea TE	M Tunnel +	OHVD SI	ab installati	ion - Comp	letion to (	P30					
	CP30 NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP29	4	09-Mar-17	13-Mar-17		NB	Sub-sea	BM Tunne	- OHVD S	lab installa	ation - Com	pletion to	CP29					
	NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP28	4	26-Mar-17	30-Mar-17							1		tion to CP28					
	NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP27	4	31-Mar-17	04-Apr-17			- I				1	1	letion to CP2					
	NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	4	20-Apr-17	24-Apr-17			: - :				1		Completion					
	NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP25 NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	4	25-Apr-17 09-May-17	29-Apr-17 13-May-17				_					h - Completid					
	CP24 NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	4	14-May-17	19-May-17										pletion to CP24 mpletion to CP2	3			
	CP23 NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	4	31-May-17	04-Jun-17										h - Completion t				
	CP22 NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	4	05-Jun-17	09-Jun-17					-		1			on - Completior				
	CP21 NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	4	22-Jun-17	26-Jun-17						NB - Sub	-sea TBM T	iunnel C	HVD Slab in	stallation - Com	oletion t	to CP20		
	CP20 NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP19	4	27-Jun-17	01-Jul-17						NB - Su	b-sea TBN	1 Tunnel -	OHVD Slab	installation - Co	npletior	n to CP19		
	NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP18	4	16-Jul-17	19-Jul-17						N	lB - Sub-se	a TBM Tu	nnel - OHVD	Slab installatio	n - Com	pletion to	CP18	
	NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP17	4	21-Jul-17	24-Jul-17							NB - Sub-s	sea TBM	Tunnel - OHV	D Slab installat	ion - Co	mpletion	to CP17	
	NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP16	4	05-Aug-17	09-Aug-17								1		OHVD Slab in			1	
	NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP15 NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	4	10-Aug-17 27-Aug-17	14-Aug-17 31-Aug-17							NB		1	H - OHVD Slab				
	CP14 NB - Sub-sea TBM Tunnel - OHVD Slab Installation - Completion to	4	01-Sep-17	05-Sep-17										Tunnel - OHVD M Tunnel - OHV				
	CP13 NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	4	18-Sep-17	22-Sep-17										ea TBM Tunnel				
	CP12 NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	4	23-Sep-17	27-Sep-17										sea TBM Tunne				
	CP11 NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	4	09-Oct-17	12-Oct-17									NB-	Sub-sea TBM	Tunnel -	- OHVD S	lab installation	ו - Com
	CP10 NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP09	4	24-Oct-17	27-Oct-17										NB - Sub-sea	TBM Tu	nnel - OH	VD Slab instal	llation -
	NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP08	3	06-Nov-17	09-Nov-17										NB - Sub-	sea TBI	M Tunnel	OHVD Slab ir	nstalla
	NB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to South Retrieval shaft	2	09-Nov-17	11-Nov-17										NB - Sub	-sea TB	M Tunnel	- OHVD Slab i	installa
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP48	4	18-Aug-16	22-Aug-16	ompletion to CP48													
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP47 NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP46	4	23-Aug-16 08-Sep-16	27-Aug-16 12-Sep-16	Completion to CP47													
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP45	4	14-Sep-16	17-Sep-16	ofing - Completion to													
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP44	4	03-Oct-16	07-Oct-16	oofing - Completion t Fire Proofing - Comp		P44				1							
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP43	4	08-Oct-16	12-Oct-16	- Fire Proofing - Cor													
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP42	4	26-Oct-16	30-Oct-16	funnel - Fire Proofing			2								;		
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP41	4	31-Oct-16	04-Nov-16	l Tunnel - Fire Proofi	ng - Comp	letion to CP	41										
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP40	4	18-Nov-16	22-Nov-16	a TBM Tunnel - Fire	Proofing -	Completior	to CP40										
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP39	4	23-Nov-16		sea TBM Tunnel - Fir													
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP38	4	10-Dec-16	14-Dec-16	Sub-sea TBM Tunn			·								, ,		
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP37 NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP36	4	15-Dec-16 01-Jan-17	19-Dec-16 05-Jan-17	B - Sub-sea TBM Tur NB - Sub-sea TB					26								
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP36 NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP35	9	01-Jan-17 05-Jan-17	14-Jan-17	NB - Sub-sea TB						 							
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP34	3	22-Jan-17	25-Jan-17			unnel - Fire	Ū.										
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP33	1	27-Jan-17	31-Jan-17			I Tunnel - F	-			1							
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP32	3	15-Feb-17	17-Feb-17	м р	B - Sub-se	a TBM Tun	nel - Fire P	roofing - C	ompletion	to CP32							
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP31	3	20-Feb-17	22-Feb-17		NB - Sub-	sea TBM Tu	nnel - Fire	Proofing -	Completio	n to CP31							
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP30	3	08-Mar-17	11-Mar-17			Sub-sea T			-	i .							
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP29	3	13-Mar-17	16-Mar-17			- Sub-sea			-								
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP28	3	30-Mar-17	02-Apr-17		Y					g - Comple	1						
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP27 NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP26	3	04-Apr-17 24-Apr-17	07-Apr-17 27-Apr-17							fing - Comp	1	tion to CP26					
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP26	3	24-Apr-17 29-Apr-17	02-May-17									letion to CP26					
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP24	3	13-May-17	17-May-17								T i	Completion to					
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP23	3	19-May-17	22-May-17							1		Completion					
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP22	3	04-Jun-17	07-Jun-17					_		1		1 1	etion to CP22		1		
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP21	3	09-Jun-17	12-Jun-17					NB	Sub-sea	TBM Tunne	el - Fire Pr	opfing - Con	pletion to CP21				
Page	5 of 7 Planned Bar		ТМС	LK - Northe	rn Connection St	ub-Sea 1	Funnel Se	ection	-						Revis LK/DBJ/GEN/		WYu SPo	oproved
Data	Planned Bar - Critical Date: 24-Sep-17		Detailed Wo	rks Program	ıme (Rev. F) - Th	ree Mor	ths Rollin	a Progr	amme					28-Aug-14 TMC	.K/DBJGEN/	/PRG/98507 /PRG/98507 /PRG/98507	SPa WYu CLa WYu WYu	
	Planed Milestone Progress bar			0	, ,			ອ ບຽກ										
	<ul> <li>Progress Milestone</li> </ul>			Pr	ogress as of 24-8	Sep-17												
	I																	

Activit	y Name	Orig	DWPF	DWPF		
		Dur	Start	Finish	2018	Mar
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP20	3	26-Jun-17	29-Jun-17	Ban Teb Iviai Api Iviay but but Aug Sep Oct Ivov Dec San Teb I	
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP19	3	01-Jul-17	04-Jul-17	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP19	
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP18	3	20-Jul-17	22-Jul-17	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP18	
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP17	3	25-Jul-17	22-Jul-17 27-Jul-17	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP18	1
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP17	3	09-Aug-17	12-Aug-17		
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP15	3			NB -Sub-sea TBM Tunnel - Fire Probling - Completion to CP16	
	• ·		14-Aug-17	18-Aug-17	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP15	
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP14	3	31-Aug-17	03-Sep-17	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP14	
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP13	3	05-Sep-17	08-Sep-17	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP1	3
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP12	3	22-Sep-17	25-Sep-17	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to	CP12
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP11	3	27-Sep-17	30-Sep-17	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion	to CP1
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP10	3	13-Oct-17	15-Oct-17	NB - Sub-sea TBM Tunnel - Fire Proofing - Comp	letion to
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP09	3	28-Oct-17	30-Oct-17	NB - Sub-sea TBM Tunnel - Fire Proofing - C	Comple
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP08	2	09-Nov-17	11-Nov-17	NB - Sub-sea TBM Tunnel - Fire Proofin	ıg - Con
	NB - Sub-sea TBM Tunnel - Fire Proofing - Completion to South	3	11-Nov-17	14-Nov-17	NB' - Sub-sea TBM Tunnel - Fire Proofi	ng - Co
	Retrieval Shaft NB - Sub-sea TBM Tunnel - Road Level Fire Proofing	334	22-Mar-17	15-May-18		-
	NB Tunnel - Road works & Road marking	155	17-Jan-18	02-Aug-18		
	Sub-sea TBM Tunnel - SB - Remaining Internal Struc	sturo				
	SB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to	5	22-Jun-17	27-Jun-17	SB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP19	
	CP19 SB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to	5	10-Jul-17	14-Jul-17	■ CD Subset 12M famile Corbot & Cable Trough Completion to CP18	
	CP18	-				
	SB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP17 SB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to	5	16-Jul-17	20-Jul-17	SB - Sub-sela TBM Purinel - Corbél & Cable Trough - Completion to CP17	
	SB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP16	5	31-Jul-17	05-Aug-17	SB - Sµb-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP16	_
	SB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP15	5	05-Aug-17	10-Aug-17	SB - Sub-sea TBM Tunnel- Corbel & Cable Trough - Completion to CP1	
	SB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP14	5	22-Aug-17	27-Aug-17	SB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to	
	SB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP13	5	27-Aug-17	01-Sep-17	SB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion	to CP1
	SB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP12	5	13-Sep-17	18-Sep-17	BB - Sub-sea TBM Tunhel - Corbel & Cable Trough - Comp	oletion t
	SB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP11	5	18-Sep-17	23-Sep-17	SB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Con	npletion
	SB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to CP10	5	06-Oct-17	10-Oct-17	SB - Sub-sea TBM Tunnel - Corbel & Cable Trough	n - Com
	SB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to	5	11-Oct-17	15-Oct-17	SB - Sub-sea TBM Tunnel - Corbel & Cable Troug	gh - Co
	CP09 SB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to	5	26-Oct-17	31-Oct-17	SB - Sub-sea TBM Tunnel - Corbel & Cable	Trough
	CP08 SB - Sub-sea TBM Tunnel - Corbel & Cable Trough - Completion to	5	31-Oct-17	05-Nov-17	SB - Sub-sea TBM Tunnel - Corbel & Cab	le Trou
	South Retrieval shaft SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	5	20-Apr-17	25-Apr-17	SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP26	
	CP26 SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	5	25-Apr-17	30-Apr-17	SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP25	
	CP25 SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	5	09-May-17	14-May-17	SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP24	
	CP24 SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	5	14-May-17	20-May-17	SB - Sub-sea TBM Tunnel - OHVD Stab installation - Completion to CP24	
	CP23 SB - Sub-sea TBM Tunnel - OHVD Stab Installation - Completion to SB - Sub-sea TBM Tunnel - OHVD Stab installation - Completion to	5	31-May-17	20-May-17 05-Jun-17		
	CP22	-			B - Sub-sea TBM Tunnel - OHVD Stab installation - Complétion to CP22	
	SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP21	5	05-Jun-17	10-Jun-17	SB - Sub-sea TBM Tunnel - OHVD Stab installation - Completion to CP21	
	SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP20	5	22-Jun-17	27-Jun-17	SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP20	
	SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP19	5	27-Jun-17	02-Jul-17	SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP19	
	SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP18	5	16-Jul-17	20-Jul-17	SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP18	
	SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP17	5	21-Jul-17	25-Jul-17	SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP17	
	SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP16	5	05-Aug-17	10-Aug-17	SB - Sub-sea TBM Tunnel- OHVD Slab installation - Completion to CP16	6
	SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	5	10-Aug-17	16-Aug-17	SB - Sub-sea TBM Tunnel - OHVD Slab instal ation - Completion to CP	15
	CP15 SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	5	27-Aug-17	01-Sep-17	SB - \$ub-sea TBM Tunnel - OHVD Slab installation - Completion	to CP1
	CP14 SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	5	01-Sep-17	06-Sep-17	SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completio	n to CP
	CP13 SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	5	18-Sep-17	23-Sep-17	SB - Sub-sea TBM Tunnel - OHVD Slab installation - Con	
	CP12 SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	5	23-Sep-17	28-Sep-17	SB - Sub-sea TBM Tunnel - OHVD Slab installation - Coll SB - Sub-sea TBM Tunnel - OHVD Slab installation - Co	
	CP11 SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to	5	11-Oct-17	15-Oct-17	BB - Sub-sea TBM Tunnel - OHVD Slab instaliation - CC	
	CP10	3				
	SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP09 SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to		16-Oct-17	18-Oct-17	SB - Sub-sea TBM Tunnel - OHVD Slab installat	
	SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to CP08	3	31-Oct-17	03-Nov-17	SB - Súb-sea TBM Tunnel - OHVD Slab ins	
	SB - Sub-sea TBM Tunnel - OHVD Slab installation - Completion to South Retrieval shaft	3	05-Nov-17	08-Nov-17	SB - Sub-sea TBM Tunnel + OHVD Slab i	installat
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP48	5	19-Aug-16	24-Aug-16	npletion to CP48	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP47	5	24-Aug-16	29-Aug-16	ompletion to CP47	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP46	5	09-Sep-16	14-Sep-16	ng - Completion to CP46	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP45	5	14-Sep-16	19-Sep-16	fing - Completion to CP45	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP44	5	04-Oct-16	09-Oct-16	re Proofing - Completion to CP44	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP43	5	09-Oct-16	14-Oct-16	Fire Proofing - Completion to CP43	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP42	5	27-Oct-16	01-Nov-16	nnel - Fire Proofing - Completion to CP42	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP41	5	01-Nov-16	06-Nov-16	unnel - Fire Proofing - Completion to CP41	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP40	5	19-Nov-16	24-Nov-16	TBM Tunnel - Fire Proofing - Completion to CP40	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP39	5	24-Nov-16	29-Nov-16	a TBM Junnel - Fire Proofing - Completion to CP39	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP38	5	11-Dec-16	16-Dec-16	ub-sea TBM Tunnel - Fire Proofing - Completion to CP38	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP37	5	16-Dec-16	21-Dec-16	Sub-sea TBM Tunnel - Fire Proofing - Completion to CP37	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP37 SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP36	5	02-Jan-17	07-Jan-17		
	• ·				SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP36	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP35	7	07-Jan-17	14-Jan-17	SB-Sub-sea TBM Tunniel - Fire Proofing - Completion to CP35	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP34	3	21-Jan-17	24-Jan-17	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP34	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP33	2	26-Jan-17	31-Jan-17	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP33	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP32	3	16-Feb-17	18-Feb-17	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP32	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP31	4	21-Feb-17	24-Feb-17	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP31	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP30	4	09-Mar-17	13-Mar-17	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP30	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP29	4	14-Mar-17	18-Mar-17	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP29	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP28	4	31-Mar-17	04-Apr-17	SB - Sµb-sea TBM Tunnel - Fire Proofing - Completion to CP28	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP27	4	05-Apr-17	09-Apr-17	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to OP27	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP26	4	25-Apr-17	29-Apr-17	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP26	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP25	4	30-Apr-17	04-May-17	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP25	
	• ·					
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP24	4	14-May-17	19-May-17	SB - Sub-sea TBM Tunhel - Fire Proofing - Completion to CP24	
	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP23	4	20-May-17	24-May-17	SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP23	
Page	6 of 7 Planned Bar		TMC	LK - Northe	Connection Sub-Sea Tunnel Section	pproved
Data	Planned Bar - Critical		Detailed Wo	rks Program	e (Rev. F) - Three Months Rolling Programme 30-0a-15 TMCLK0BJGENPRG8507_ SPa WYu 28-4ug-14 TMCLK0BJGENPRG8507_ CLa WYu 30-0a-15 TMCLK0BJGENPRG8507_ WYu	
Jaid				i iografi		
	Progress bar			Pr	ress as of 24-Sep-17	

ivity Name	Orig	DWPF	DWPF													
	Dur	Start	Finish	lon	Ech	Mor	Apr	Mov		017		Oct	Nov		2018	
SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP22	4	05-Jun-17	09-Jun-17	Jan	Feb	Mar	Apr	May	Jun SB	Jul Sub-sea	Aug Sep	Oct ofing - Con	Nov noletion to (	Dec P22	Jan Feb	<u>Iviar</u>
SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP21	4	10-Jun-17	14-Jun-17	-	   			1 1 1	1		a TBM Tunnel - Fire P		1			
SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP20	4	27-Jun-17	01-Jul-17	_							ub-sea TBM Tunnel -					
		02-Jul-17	06-Jul-17	-						Y I	-	1	· ·	:		
SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP19	4									SB-	Sub-sea TBM Tunnel					
SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP18	4	21-Jul-17	24-Jul-17	_					-		SB - Sub-sea TBM	1	-			
SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP17	4	26-Jul-17	29-Jul-17	_							SB - Sub-sea TBI					
SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP16	4	10-Aug-17	14-Aug-17		   					- - -	SB - Sub-se	TBM Tunr	nel - Fire Pr	ofing - Cor	npletion to CP16	
SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP15	4	16-Aug-17	20-Aug-17							1	SB - Sub-	ea TBM Tu	innel - Fire I	roofing - C	ompletion to CP15	
SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP14	4	01-Sep-17	05-Sep-17								SB-	Sub-sea T	BM Tunnel ·	Fire Proofi	ng - Completion to (	J₽14
SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP13	4	06-Sep-17	10-Sep-17		T						SB	-Sub-sea	TBM Tunne	- Fire Proc	fing - Completion to	CP13
SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP12	4	23-Sep-17	27-Sep-17	_								SB - Sul	b-sea TBM	Tunnel - Fire	Proofing Comple	tion to CP12
SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP11	4	28-Sep-17	02-Oct-17							-		🖕 SB-S	ub-sea TBI	/ I Tunnel - F	ire Proofing - Comp	letion to CP
SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP10	3	16-Oct-17	18-Oct-17	_	1				-	-			SB - Sub-se	a TBM Tuni	nel - Fire Proofing -	Completion
SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP09	3	19-Oct-17	21-Oct-17	-				1		-			¦ \$B - Sub-s	¦ ea TBM Tur	inel - Fire Proofing	- Completion
SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to CP08	8	03-Nov-17	11-Nov-17												BM Tunnel - Fire Pi	
SB - Sub-sea TBM Tunnel - Fire Proofing - Completion to South	3	11-Nov-17	14-Nov-17	-						- - -					TBM Tunnel - Fire F	
Retrieval Shaft				_									<b>0</b> 30	- Sub-sea		rooning - Co
SB - Remaining Fire Proofing in Tunnel	334	04-Feb-17	23-Mar-18	_				1	-							
SB Tunnel - Road works & Road Marking	155	17-Jan-18	02-Aug-18		1									1		
Southern Landfall										¦						
South Cut & Cover Tunnel										1						
Construction										-				, , ,		
South C&C Tunnel - Diaphragm Wall	120	03-Oct-15	02-Mar-16													
C&C Tunnel - 1st 85m - Excavation by ramp	23	03-Mar-16	01-Apr-16											, , ,		
C&C Tunnel - 1st 85m - Excavation by vertical mean	11	02-Apr-16	15-Apr-16	-												
C&C Tunnel - 1st 85m - Tunnel Structure	95	16-Apr-16	09-Aug-16													
C&C Tunnel - 1 st 85m - Backfilling	4	10-Aug-16	13-Aug-16	-												
C&C Tunnel - 2nd 85m - Excavation by ramp	17	30-Apr-16	21-May-16	-						-						
				_						-						
C&C Tunnel - 2nd 85m - Excavation by vertical mean	18	23-May-16	13-Jun-16	_					-	-						
C&C Tunnel - 2nd 85m - Tunnel Structure	83	14-Jun-16	20-Sep-16	tructure						¦				, , ,		
C&C Tunnel - 2nd 85m - Backfilling	9	21-Sep-16	30-Sep-16	illing					-					i I I		
C&C Tunnel - 3rd 85m - Excavation by ramp	18	23-May-16	13-Jun-16													
C&C Tunnel - 3rd 85m - E xcavation by vertical mean	25	14-Jun-16	13-Jul-16													
C&C Tunnel - 3rd 85m - Tunnel Structure	83	26-Jul-16	02-Nov-16	5m - Tunn	el Structu	re			-							
C&C Tunnel - 3rd 85m - B ackfilling	15	03-Nov-16	19-Nov-16	- - 3rd 85m -	Backfillin	g										
C&C Tunnel - 4th 85m - Excavation by ramp	21	30-Jun-16	25-Jul-16					<u>+</u>								
C&C Tunnel - 4th 85m - Excavation by vertical mean	35	26-Jul-16	03-Sep-16	_ ertical mea	n											
C&C Tunnel - 4th 85m - Tunnel Structure	83	05-Sep-16		Tunnel - 4		Funnol Stru	cturo			-						
				- 10111101 - 4	- 1100111	unner Stru	clure									
C&C Tunnel - 5th 85m - Excavation by ramp	23	26-Jul-16	20-Aug-16	_						-						
C&C Tunnel - 5th 85m - Excavation by vertical mean	44	22-Aug-16	14-Oct-16	xcavation		mean										
C&C Tunnel - 6th 85m - E xcavation by ramp	27	22-Aug-16	22-Sep-16	on by ramp						-						
C&C Tunnel - 6th 85m - Excavation by vertical mean	52	23-Sep-16	24-Nov-16	el - 6th 85m	n - Excava	tion by vert	ical mean									
C&C Tunnel - 7th 152m - Excavation by ramp	15	03-Nov-16	19-Nov-16	- 7th 152m	- Excava	tion by ram	o			-						
South Retrieval Shaft								1						1		
Construction																
Retrieval Shaft - Excavation - Soft (other than Fill)	140	15-Apr-16	30-Sep-16	Soft (other t	(han Fill)								-j	;		
Retrieval Shaft - Temp. Slab/Prepare for TBM Breakthrough	48	03-Oct-16	28-Nov-16	Shaft - Ten		repare for 7	FBM Break	through					-	, , ,		
Retrieval Shaft - Mobilization for Retrieval Shaft Tunnel Structure	30	05-Jun-17	11-Jul-17					, J		Ret	rieval Shaft - Mobiliza	tion for Ret	rieval Shaft	Tunnel Stru	cture	
Retrieval Shaft - Tunnel Structure	180	11-Jul-17	13-Feb-18	-												Retrieval Sha
Retrieval Shaft - Tunnel Structure - Provision for TCSS/E&MS works for	24	13-Feb-18	20-Mar-18													
KD-3 Retrieval Shaft - Vent duct Structure & Backfilling	48	13-Feb-18	21-Apr-18											, , ,		-+
	40	13-Feb-18	21-Apr-18							1				1		1
South Ventilation Building														, , ,		
Construction				_						-			-	   		
S - Piling (Socket H-piles)	132	23-Oct-15	08-Apr-16						-	:						
S - Pile Test	24	09-Apr-16	07-May-16					   		   				   		
S -Sheet Piling	48	23-Oct-15	17-Dec-15											,		
S- Excavation	100	09-May-16	05-Sep-16						-	-				1		
Substructure	95	06-Sep-16	30-Dec-16	Substruc	ture				-	-				, , ,		
Superstructure	65	31-Dec-16	21-Mar-17			s	Superstruct	ure		}			1	1		
Finishing Works	155	25-Mar-17	30-Sep-17					1	1	1		Finishi	¦ ng Works	, , ,		
E&MS & Equipments Installation (by Others)	72	27-May-17	21-Aug-17										hstallation	(by Othere)		
			02-Nov-17	_					-	-		-yuipinents	1		a Martin	
Remaining Finishing Works	96	11-Jul-17		_					1				1	hing Finishi	-	
Handover Portion N10	0		02-Nov-17						-	-			+ Hando	ver Portion	N10	
South Surface Roadworks, Utility & Drainage works									-	-				, , ,		
- Construction					!	:			1	1		1			1	1

Construction			
South Landfall - Seawall Modification	144	18-Oct-17	19-Apr-18
South Landfall - Road Furniture	72	13-Mar-18	12-Jun-18
Testing & Commissioning/Inspection & Handover			
Final Inspection & Handover			
Construction			
Statutory Inspection	48	04-Aug-18	02-Oct-18
Final Inspection & Handover	63	02-Oct-18	15-Dec-18

Page 7 of 7		TMCLK - Northern Connection Sub-Sea Tunnel Section	Dat	Revision	Checked	Approved
Page 7 of 7	Planned Bar	IMOLK - Northern Connection Sub-Sea Tunnel Section	12-Feb-	4 TMCLK/DBJGEN/PRG/98507	WYu	SPo
			08-Apr-	4 TMCLK/DBJGEN/PRG/98507	SPa	WYu
	Planned Bar - Critical		28-Aug-	4 TMCLK/DBJGEN/PRG/98507	CLa	WYu
Data Date: 24-Sep-17		Detailed Works Programme (Rev. F) - Three Months Rolling Programme	30-Od-1	5 TMCLK/DBJGEN/PRG/98507	WYu	
	Planned Milestone					
	Progress bar	Brogroop on of 24 Son 17				
	Progress Milestone	Progress as of 24-Sep-17				

Appendix C

Environmental Mitigation and Enhancement Measure Implementation Schedules

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	olementa Stages	tion	Status *
	Reference					D	С	0	
Air Quality 4.8.1	3.8	An effective watering programme of twice daily watering with complete coverage, is estimated to reduce by 50%. This is recommended for all areas in order to reduce dust levels to a minimum;	construction period	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		~
4.8.1	3.8	Watering of the construction sites in Lantau for 8 times/day and in Tuen Mun for 12 times/day to reduce dust emissions by 87.5% and 91.7% respectively and shall be undertaken.		Contractor	TMEIA Avoid dust generation		Y		V
4.8.1	3.8	The Contractor shall, to the satisfaction of the Engineer, install effective dust suppression measures and take such other measures as may be necessary to ensure that at the Site boundary and any nearby sensitive receiver, dust levels are kept to acceptable levels.	construction period	Contractor	TMEIA Avoid dust generation		Y		~
4.8.1	3.8	The Contractor shall not burn debris or other materials on the works areas.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		~
4.8.1	3.8	In hot, dry or windy weather, the watering programme shall maintain all exposed road surfaces and dust sources wet.	All unpaved haul roads / throughout construction period in hot, dry or windy weather	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		~
4.8.1	3.8	Where breaking of oversize rock/concrete is required, watering shall be implemented to control dust. Water spray shall be used during the handling of fill material at the site and at active cuts, excavation and fill sites where dust is likely to be created.	construction period	Contractor	TMEIA Avoid dust generation		Y		~
4.8.1	3.8	Open dropping heights for excavated materials shall be controlled to a maximum height of 2m to minimise the fugitive dust arising from unloading.		Contractor	TMEIA Avoid dust generation		Y		~
4.8.1	3.8	During transportation by truck, materials shall not be loaded to a level higher than the side and tail boards, and shall be dampened or covered before transport.		Contractor	TMEIA Avoid dust generation		Y		~

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imj	plementa Stages	tion	Status *
	Kererence					D	С	0	
4.8.1	3.8	Materials having the potential to create dust shall not be loaded to a level higher than the side and tail boards, and shall be covered by a clean tarpaulin. The tarpaulin shall be properly secured and shall extend at least 300mm over the edges of the side and tail boards.	, 0	Contractor	TMEIA Avoid dust generation		Y		<>
4.8.1	3.8	No earth, mud, debris, dust and the like shall be deposited on public roads. Wheel washing facility shall be usable prior to any earthworks excavation activity on the site.		Contractor	TMEIA Avoid dust		Y		1
4.8.1	3.8	Areas of exposed soil shall be minimised to areas in which works have been completed shall be restored as soon as is practicable.	All exposed surfaces / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	All stockpiles of aggregate or spoil shall be enclosed or covered and water applied in dry or windy condition.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		<>
4.11	Section 3	EM&A in the form of 1 hour and 24 hour dust monitoring and site audit.	All representative existing ASRs / throughout construction period	Contractor	EM&A Manual		Y		√
WATER QUAL	ITY								l
Marine Works (Seq	uence A)								
6.1	Annex A	Construction of seawalls to be advanced by at least 200m before the main reclamation dredging and filling can commence. The protection by advanced seawall is a dynamic process depending on the progress of the construction activities and the stage when such protection could be realised is illustrated in Figure 6.2a and detailed in Appendix D6a. The part of the works where such measures can be undertaken for the majority of the time includes the following locations:	backfilling works	Contractor	TM-EIAO		Y		Ý
Figure 6.2a Appendix D6a		- TM-CLKL northern reclamation;							
6.1	-	a maximum of 50% public fill to be used for all seawall filling below +2.5mPD for TM-CLKL southern and northern landfalls.	TM-CLKL seawall filling	Contractor	TM-EIAO		Y		√

Legend: D=Design, C=Construction, O=Operation

EIA Reference	Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	olementa Stages	tion	Status *
	Reference					D	С	0	
6.1	-	a maximum of 30% public fill to be used for reclamation filling below +2.5mPD for TM-CLKL southern landfall	TM-CLKL southern landfall reclamation filling	Contractor	TM-EIAO		Y		N/A
6.1	-	a maximum of 100% public fill to be used for reclamation filling below +2.5mPD for TM-CLKL northern landfall	TM-CLKL northern landfall reclamation filling	Contractor	TM-EIAO		Y		✓
6.1	-	Use of cage type silt curtains round allgrab dredgers during the HKBCF, HKLR and TM-CLKL southern reclamation works.	All areas dredging works	Contractor	TM-EIAO		Y		•
	Figure 1.1 of Annex C	A layer of floating type silt curtain will be applied when dredging and reclamation works are being undertaken at Portion N-a as shown in Figure 1.1 of Annex C of the EM&A Manual.		Contractor	TM-EIAO		Y		~
6.1	-	Trailer suction hopper dredgers shall not allow mud to overflow.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		1
6.1	-	The use of Lean Material Overboard (LMOB) systems shall be prohibited.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		<b>~</b>

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	plementa Stages	tion	Status *
	Reference					D	C	0	
6.1	Annex A	For other parts of the reclamation works construction of seawalls to be advanced by at least 200m before the main reclamation dredging and filling can commence. It should be noted that the protection by advanced seawall is a dynamic process depending on the progress of the construction activities and the stage when such protection could be realised is illustrated in Figure 6.2b and detailed in Appendices D6b. The part of the works where such measures can be undertaken for the majority of the time includes the following locations:	Portion D of HKBCF and HKLR	Contractor	TM-EIAO		Y		~
Figure 6.2b Appendix D6b		<ul> <li>TM-CLKL northern reclamation;</li> <li>Reclamation filling for Portion D of HKBCF; Reclamation filling for FSD berth of HKBCF; and</li> </ul>							
		- Reclamation dredging and filling for Portion 1 of HKLR;							
6.1	-	The filling material for the other parts of the works are the same as Sequence A;	All other areas/backfilling works	Contractor	TM-EIAO		Y		N/A
6.1	5.7	Cage type silt curtain (with steel enclosure) shall be used for grab dredgers working in the site of HKBCF and TM- CLKL southern reclamation. Cage type silt curtains will be applied round all grab dredgers at other works area.	grab dredging	Contractor	TM-EIAO		Y		~
6.1	Annex A	A layer of floating type silt curtain will be applied around all works as defined in Appendix D6b.	All areas/ through out marine works	Contractor	TM-EIAO		Y		~
6.1	-	TM-CLKL northern landfall: - Reclamation filling shall not proceed until at least 200m section of leading seawall at both the east and west sides of the reclamation are formed above +2.5 mPD, except for 100m gaps for marine access;	L	Contractor	TM-EIAO		Y		~

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imj	olementa Stages	tion	Status *
	Reference					D	С	0	
General Marine W	orks								
6.1	-	Use of TBM for the construction of the submarine tunnel.	Tunnel works / Construction phase	Contractor	TM-EIAO		Y		N/A
6.1	-	Export dredged spoils from NWWCZ.	All areas as much as possible / dredging activities	Contractor	DASO Permit conditions		Y		<b>√</b>
6.1	-	Where public fill is proposed for filling below +2.5mPD, the fine content in the public fill will be controlled to 25%	All areas/ backfilling works	Contractor	TM-EIAO		Y		N/A
6.1	-	Where sand fill is proposed for filling below +2.5mPD, the fine content in the sand fill will be controlled to 5%.	All areas/ backfilling works	Contractor	TM-EIAO		Y		N/A
6.1	-	Mechanical grabs shall be designed and maintained to avoid spillage and should seal tightly while being lifted.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		~
6.1	-	Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		~
6.1	-	Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		
6.1	-	Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation.	construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		~

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	olementa Stages	tion	Status *
	Reference					D	С	0	
6.1	-	Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		~
6.1	-	Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action;	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		N/A
6.1	-	All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.	construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		N/A
6.1	-	The works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site.		Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		~
6.1	5.2	Silt curtain shall have proved effectiveness from the producer and shall be fully maintained throughout the works by the contractor.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		1
6.1	-	The daily maximum production rates shall not exceed those assumed in the water quality assessment.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		~
6.1	-	The dredging and filling works shall be scheduled to spread the works evenly over a working day.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		~

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	lementa Stages	tion	Status *
	Reference					D	С	0	
Land Works									
6.1	-	Wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.1	-	Sewage effluent and discharges from on-site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided.	construction period	Contractor	TM-EIAO		Y		~
6.1	-	Storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	-	Contractor	TM-EIAO		Y		1
6.1	-	Silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm.		Contractor	TM-EIAO		Y		1
6.1	-	Temporary access roads should be surfaced with crushed stone or gravel.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		~
6.1	-	Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.		Contractor	TM-EIAO		Y		-
6.1	-	Measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.1	-	Open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms.		Contractor	TM-EIAO		Y		~

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imj	plementa Stages	tion	Status *
	Reference					D	C	0	1
6.1	5.8	Manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers.	construction period	Contractor	TM-EIAO		Y		~
6.1	-	Discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.		Contractor	TM-EIAO		Y		~
6.1	-	All vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit.	construction period	Contractor	TM-EIAO		Y		1
6.1	-	Wheel wash overflow shall be directed to silt removal facilities before being discharged to the storm drain.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		√
6.1	-	Section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		√
6.1	-	Wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		1
6.1	-	Vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal.	construction period	Contractor	TM-EIAO		Y		N/A
6.1	-	The Contractor shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately.		Contractor	TM-EIAO		Y		<b>√</b>
6.1	-	Waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance.	All areas/ throughout construction period	Contractor	TM-EIAO Waste Disposal Ordinance		Y		~

Legend: D=Design, C=Construction, O=Operation

EIA Reference	Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	lementa Stages	tion	Status *
	Reference					D	С	0	
6.1		All fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank.	construction period	Contractor	TM-EIAO		Y		<b>~</b>
6.1		Surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Stages			Status *
	Reference					D	C	0	1
6.1	-	Roadside gullies to trap silt and grit shall be provided prior to discharging the stormwater into the marine environment. The sumps will be maintained and cleaned at regular intervals.		Design Consultant/ Contractor	TM-EIAO	Y		Y	
6.1	Section 5	All construction works shall be subject to routine audit to ensure implementation of all EIA recommendations and good working practice.	All areas/ throughout l construction period	Contractor	EM&A Manual		Y		-
Water Quality Mor	nitoring								
6.1	Section 5	Water quality monitoring shall be undertaken for suspended solids, turbidity, and dissolved oxygen. Nutrients and metal parameters shall also be measured for Mf sediment operations (only HKBCF and HKLR required handling of Mf sediment) during baseline, backfilling and post construction period. One year operation phase water quality monitoring at designated stations.	s as defined in EM&A Manual, Section 5/ Before, through-out marine construction period, post construction and monthly	Contractor	EM&A Manual		Y	Y	~
ECOLOGY									
8.14	6.3	Specification for and implement pre, during and post construction dolphin abundance monitoring.	All Areas/Detailed Design/ during construction works/post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	~
8.14	6.3,6.5	Specification and implementation of 250m dolphin exclusion zone.	All dredging and reclamation areas/Detailed Design/during all reclamation and dredging works	Design Consultant/ Contractor	TMEIA	Y	Y		*
8.15	6.3, 6.5	Specification and deployment of an artificial reef of an area of 3,600m2 in an area where fishing activities are prohibited.	f Area of prohibited fishing activities/Detailed Design/towards end of construction period	TM-CLKL/ HKBCF Design Consultant/TM- CLKL/ HKBCF Contractor	TMEIA	Y		Y	N/A. To be implemente d by AFCD.
8.14	6.3, 6.5	Specification and implementation of marine vessel control specifications	All areas/Detailed Design/during construction works	Design Consultant/ Contractor	TMEIA	Y	Y		✓

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imj	tion	Status *	
	Reference					D	C	0	1
8.14	6.3, 6.5	Design and implementation of acoustic decoupling methods for dredging and reclamation works	All areas/ Detailed Design/during dredging and reclamation works	Design Consultant/ Contractor	TMEIA	Y	Y		<b>√</b>
8.15	6.3, 6.4	Pre-construction phase survey and coral translocation	Detailed Design/Prior to construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
8.15	6.5	Audit coral translocation success	Post translocation	Contractor	TMEIA		Y		✓
7.13	6.5	The loss of habitat shall be supplemented by enhancement planting in accordance with the landscape mitigation schedule.	All areas / As soon as accessible	Contractor	TMEIA		Y		N/A
7.13	6.5	Spoil heaps shall be covered at all times.	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Avoid damage and disturbance to the remaining and surrounding natural habitat	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Placement of equipment in designated areas within the existing disturbed land	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Disturbed areas to be reinstated immediately after completion of the works.	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Construction activities should be restricted to the proposed works boundary.	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
LANDSCAPE	AND VISUAI								
10.9	7.6	The colour and shape of the toll control buildings, ventilation building and administration building shall adopt a design which could blend it into the vicinity elements, and the details will be developed in detailed design stage (DM2)	All areas/detailed design	Design Consultant	TMEIA	Y			N/A
10.9	7.6	Aesthetic design of the viaduct, retaining wall and other structures will be developed under ACABAS submission (DM5)	All areas/detailed design	Design Consultant	TMEIA	Y			N/A
10.9	7.6	Screening of construction works by hoardings around works area in visually unobtrusive colours, to screen works (CM5)	All areas/detailed design/ during construction/post construction	Design Consultant/ Contractor	TMEIA	Y	Y		~
10.9	7.6	Control night-time lighting and glare by hooding all lights (CM6)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		N/A

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures L	Location/ Timing	Implementation Agent	n Relevant Standard or Requirement	Imj	tion	Status *	
	Reference					D	C	0	1
10.9	7.6	Ensure no run-off into water body adjacent to the Project Area (CM7)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
10.9	7.6	Avoidance of excessive height and bulk of buildings and structures (CM8)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
10.9	7.6	Aesthetically pleasing design (visually unobtrusive and non- reflective) as regard to the form, material and finishes shall be incorporated to all buildings, engineering structures and associated infrastructure facilities (OM5)	All areas/detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	N/A
10.9	7.6	Avoidance of excessive height and bulk of buildings and structures (OM6)	All areas/detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	N/A
WASTE									
12.6		The Contractor shall identify a coordinator for the management of waste.	Contract mobilisation	Contractor	TMEIA		Y		✓
12.6		The Contractor shall prepare and implement a Waster Management Plan which specifies procedures such as a ticketing system, to facilitate tracking of loads and to ensure that illegal disposal of wastes does not occur, and protocols for the maintenance of records of the quantities of wastes generated, recycled and disposed. A recording system for the amount of waste generated, recycled and disposed (locations) should be established.		Contractor	TMEIA, Works Branch Technical Circular No. 5/99 for the Trip-ticket System for Disposal of Construction and Demolition Material		Y		

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	olementa Stages	tion	Status *
	Reference					D	С	0	
12.6		The Contractor shall apply for and obtain the appropriate licenses for the disposal of public fill, chemical waste and effluent discharges.	Contract mobilisation	Contractor	TMEIA, Land (Miscellaneous Provisions) Ordinance (Cap 28); Waste Disposal Ordinance (Cap 354); Dumping at Sea Ordinance (Cap 466); Water Pollution Control Ordinance.		Y		
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures including waste reduction, reuse and recycling.		Contractor	TMEIA		Y		1
12.6	8.1	The extent of cutting operation should be optimised where possible. Earth retaining structures and bored pile walls should be proposed to minimise the extent of cutting.		Contractor	TMEIA		Y		~
12.6	8.1	The surplus surcharge should be transferred to a fill bank	Reclamation areas / after surcharge works	Contractor	TMEIA		Y		N/A
12.6	8.1	Rock armour from the existing seawall should be reused on the new sloping seawall as far as possible	All areas / throughout construction period	Contractor	TMEIA		Y		~
12.6	8.1	The site and surroundings shall be kept tidy and litter free.	All areas / throughout construction period	Contractor	TMEIA		Y		√
12.6	8.1	No waste shall be burnt on site.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Provisions to be made in contract documents to allow and promote the use of recycled aggregates where appropriate.	Detailed Design	Design Consultant	TMEIA	Y			~
12.6	8.1	The Contractor shall be prohibited from disposing of C&D materials at any sensitive locations. The Contractor should propose the final disposal sites in the EMP and WMP for approval before implementation.	construction period	Contractor	TMEIA		Y		

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imj	plementa Stages	tion	Status *
	Reference					D	C	0	1
12.6	8.1	Stockpiled material shall be covered by tarpaulin and /or watered as appropriate to prevent windblown dust/ surface run off.	All areas / throughout construction period	Contractor	TMEIA		Y		~
12.6	8.1	Excavated material in trucks shall be covered by tarpaulins to reduce the potential for spillage and dust generation.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Wheel washing facilities shall be used by all trucks leaving the site to prevent transfer of mud onto public roads.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Dredged marine mud shall be disposed of in a gazetted marine disposal ground under the requirements of the Dumping at Seas Ordinance.		Contractor	TMEIA		Y		✓
12.6	8.1	Standard formwork or pre-fabrication should be used as far as practicable so as to minimise the C&D materials arising. The use of more durable formwork/plastic facing for construction works should be considered. The use of wooden hoardings should be avoided and metal hoarding should be used to facilitate recycling. Purchasing of construction materials should avoid over-ordering and wastage.	construction period	Contractor	TMEIA		Y		1
12.6	8.1	The Contractor should recycle as many C&D materials (this is a waste section) as possible on-site. The public fill and C&D waste should be segregated and stored in separate containers or skips to facilitate the reuse or recycling of materials and proper disposal. Where practicable, the concrete and masonry should be crushed and used as fill materials. Steel reinforcement bar should be collected for use by scrap steel mills. Different areas of the sites should be considered for segregation and storage activities.	construction period	Contractor	TMEIA		Y		<b>`</b>
12.6	8.1	All falsework will be steel instead of wood.	All areas / throughout construction period	Contractor	TMEIA		Y		<b>√</b>

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imj	plementa Stages	tion	Status *
	Kererence					D	C	0	
12.6	8.1	Chemical waste producers should register with the EPD. Chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows: <i>f</i> suitable for the substance to be held, resistant to corrosion, maintained in good conditions and securely closed; <i>f</i> Having a capacity of <450L unless the specifications have been approved by the EPD; and w Chinese according to the instructions prescribed in Schedule 2 of the Regulations. <i>f</i> Clearly labelled and used solely for the storage of chemical wastes; <i>f</i> Enclosed with at least 3 sides; <i>f</i> Impermeable floor and bund with capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest; <i>f</i> Sufficiently covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and	construction period	Contractor	TMEIA		Y		\$
		f Incompatible materials are adequately							
		separated.							
12.6	8.1	Waste oils, chemicals or solvents shall not be disposed of to drain,	All areas / throughout construction period	Contractor	TMEIA		Y		
12.6	8.1	Adequate numbers of portable toilets should be provided for on- site workers. Portable toilets should be maintained in reasonable states, which will not deter the workers from utilising them.		Contractor	TMEIA		Y		~
12.6	8.1	Night soil should be regularly collected by licensed collectors.	All areas / throughout construction period	Contractor	TMEIA		Y		N/A

EIA Reference	EM&A Manual		Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
	Reference					D	С	0	
12.6	8.1	General refuse arising on-site should be stored in enclosed bins or compaction units separately from C&D and chemical wastes. Sufficient dustbins shall be provided for storage of waste as required under the Public Cleansing and Prevention of Nuisances By- laws. In addition, general refuse shall be cleared daily and shall be disposed of to the nearest licensed landfill or refuse transfer station. Burning of refuse on construction sites is prohibited.	construction period	Contractor	TMEIA		Y		<>
12.6	8.1	All waste containers shall be in a secure area on hardstanding;	All areas / throughout construction period	Contractor	TMEIA		Y		1
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including waste reduction, reuse and recycling.		Contractor	TMEIA		Y		-
12.6	8.1	Office wastes can be reduced by recycling of paper if such volume is sufficiently large to warrant collection. Participation in a local collection scheme by the Contractor should be advocated. Waste separation facilities for paper, aluminium cans, plastic bottles, etc should be provided on-site.	construction period	Contractor	TMEIA		Y		<b>~</b>
12.6	Section 8	EM&A of waste handling, storage, transportation, disposal procedures and documentation through the site audit programme shall be undertaken.	0	Contractor	EM&A Manual		Y		<b>_</b>
CULTURAL HI	ERITAGE								
11.8	Section 9	EM&A in the form of audit of the mitigation measures	All areas / throughout construction period	Highways Department	EIAO-TM		Y		N/A

\* Remarks:

- ✓ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Contractor
- $\Delta$  Deficiency of Mitigation Measures but rectified by Contractor
- N/A Not Applicable in Reporting Period

Legend: D=Design, C=Construction, O=Operation

Appendix D

Summary of Action and Limit Levels

Parameters	Action	Limit
24 Hour TSP Level in µg/m <sup>3</sup>	ASR1 = 213	260
	ASR5 = 238	
	AQMS1 = 213	
	ASR6 = 238	
	ASR10 = 214	
1 Hour TSP Level in $\mu g / m^3$	ASR1 = 331	500
C C	ASR5 = 340	
	AQMS1 = 335	
	ASR6 = 338	
	ASR10 = 337	

# Table D1Action and Limit Levels for 1-hour and 24-hour TSP

### Table D2Action and Limit Levels for Impact Dolphin Monitoring

	North Lantau Social Cluster				
	NEL	NWL			
Action Level	STG < 70% of baseline &	STG < 70% of baseline &			
	ANI < 70% of baseline	ANI < 70% of baseline			
Limit Level	[STG < 40% of baseli	[STG < 40% of baseline & ANI < 40% of baseline]			
		and			
	STG < 40% of baseli	ne & ANI < 40% of baseline			
Notes:					
STG means quarterly encounter rate of number of dolphin sightings, which is <b>6.00 in</b>					
NEL and 9.85 in NWL during the baseline monitoring period					

2. ANI means quarterly encounter rate of total number of dolphins, which is **22.19 in NEL** and **44.66 in NWL** during the baseline monitoring period

3. For North Lantau Social Cluster, AL will be trigger if NEL or NWL fall below the criteria; LL will be triggered if both NEL and NWL fall below the criteria.

## Table D3Derived Value of Action Level (AL) and Limit Level (LL)

North Lantau Social Cluster			
NEL	NWL		
STG < 4.2 & ANI< 15.5	STG < 6.9 & ANI < 31.3		
NEL = [STG <	< 2.4 & ANI <8.9]		
á	and		
NWL = [STG < 3.9 & ANI <17.9]			
	NEL STG < 4.2 & ANI< 15.5 NEL = [STG <		

Appendix E

Copies of Calibration Certificates for Air Quality Monitoring

Sampler Model:TE-5170Serial Number:S/N 0816Calibration Orifice and Standard Calibration Relationship Serial Number:2454Service Date:20 March 2017Slope (m):2.08464Intercept (b):-0.036840Correlation Coefficient(r):0.99994Standard Condition Pstd (hpa):1013Tstd (K):298.18Calibration Condition Pa (hpa):1005	Location Calibrated by Date	:	ASR 5 P.F.Yeung 09/08/2017
Serial Number:SolutionSerial Number:S/N 0816Calibration Orifice and Standard Calibration RelationshipSerial Number:2454Service Date:20 March 2017Slope (m):2.08464Intercept (b):-0.036840Correlation Coefficient(r):0.99994Standard Condition			
Calibration Orifice and Standard Calibration RelationshipSerial Number:2454Service Date:20 March 2017Slope (m):2.08464Intercept (b):-0.036840Correlation Coefficient(r):0.99994Standard Condition		:	
Serial Number       :       2454         Service Date       :       20 March 2017         Slope (m)       :       2.08464         Intercept (b)       :       -0.036840         Correlation Coefficient(r)       :       0.99994         Standard Condition	Serial Number	:	S/N 0816
Service Date       :       20 March 2017         Slope (m)       :       2.08464         Intercept (b)       :       -0.036840         Correlation Coefficient(r)       :       0.99994         Standard Condition		d Calibra	
Slope (m):2.08464Intercept (b):-0.036840Correlation Coefficient(r):0.99994Standard Condition.1013Pstd (hpa):1013Tstd (K):298.18Calibration Condition.		:	-
Intercept (b):-0.036840Correlation Coefficient(r):0.99994Standard Condition		:	20 March 2017
Correlation Coefficient(r):0.99994Standard Condition Pstd (hpa):1013 : 298.18Calibration Condition:298.18	Slope (m)	:	2.08464
Standard ConditionPstd (hpa):Tstd (K):298.18Calibration Condition	Intercept (b)	:	-0.036840
Standard ConditionPstd (hpa):Tstd (K):298.18Calibration Condition	Correlation Coefficient(r)	:	0.99994
Tstd (K) : 298.18 Calibration Condition			1012
Calibration Condition	· · ·	:	
	Tstd (K)	:	298.18
	<u>Calibration Condition</u> Pa (hpa)	:	1005
Ta(K) : 305	Ta(K)	:	305

Resi	stance Plate	dH [green liquid]	Ζ	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	10.2	3.144	1.526	51	50.21
2	13 holes	8.8	2.921	1.419	45	44.30
3	10 holes	6.6	2.529	1.231	40	39.38
4	7 holes	4.4	2.065	1.008	34	33.47
5	5 holes	2.8	1.647	0.808	26	25.60

 $Notes: Z = SQRT \{ dH(Pa/Pstd)(Tstd/Ta) \}, X = Z/m-b, Y(Corrected Flow) = IC* \{ SQRT(Pa/Pstd)(Tstd/Ta) \}$ 

Sampler Calibration Relationship (Linear Regression)

Slope(m):<u>32.235</u> Intercept(b):<u>-0.0361</u>

Correlation Coefficient(r): 0.9991

Checked by: <u>Magnum Fan</u> Date: <u>11/08/2017</u>

Location Calibrated by Date	:	ASR10 P.F.Yeung 09/08/2017
Sampler		
Model	:	TE-5170
Serial Number	:	S/N 8162
Calibration Orifice and Standa Serial Number Service Date Slope (m) Intercept (b) Correlation Coefficient(r)	rd Calibrat : : : :	tion Relationship 2454 20 March 2017 2.08464 -0.036840 0.99994
<u>Standard Condition</u> Pstd (hpa) Tstd (K)	:	1013 298.18
Calibration Condition Pa (hpa)	:	1005
Ta(K)	:	305

						1
Resi	stance Plate	dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	11.2	3.295	1.598	53	52.18
2	13 holes	9.2	2.986	1.450	48	47.26
3	10 holes	7.2	2.642	1.285	43	42.34
4	7 holes	4.7	2.134	1.042	35	34.46
5	5 holes	3.0	1.705	0.836	26	25.60

Notes:Z=SQRT{dH(Pa/Pstd)(Tstd/Ta)}, X=Z/m-b, Y(Corrected Flow)=IC\*{SQRT(Pa/Pstd)(Tstd/Ta)}

Sampler Calibration Relationship (Linear Regression)

Slope(m):<u>34.219</u> Intercept(b): -2.138 Correlation Coefficient(r): 0.9976

Checked by: <u>Magnum Fan</u>

Date: 11/08/17

Location Calibrated by Date	: : :	AQMS1 P.F.Yeung 09/08/2017
Sampler		
Model Serial Number	:	TE-5170 S/N 1253
Serial Number	:	S/IN 1255
Calibration Orifice and Standard	d Calibra	ation Relationship
Serial Number	:	2454
Service Date	:	20 March 2017
Slope (m)	:	2.08464
Intercept (b)	:	-0.036840
Correlation Coefficient(r)	:	0.99994
Standard Condition		
Pstd (hpa)	:	1013
Tstd (K)	:	298.18
Calibration Condition		
Pa (hpa)	:	1005
Ta(K)	:	305

Resi	stance Plate	dH [green liquid]	Ζ	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	12.1	3.425	1.661	52	51.20
2	13 holes	9.9	3.098	1.504	46	45.29
3	10 holes	7.5	2.696	1.311	40	39.38
4	7 holes	5.0	2.202	1.074	33	32.49
5	5 holes	3.1	1.733	0.849	27	26.58

 $Notes: Z = SQRT \{ dH(Pa/Pstd)(Tstd/Ta) \}, X = Z/m-b, Y(Corrected Flow) = IC* \{ SQRT(Pa/Pstd)(Tstd/Ta) \}$ 

Sampler Calibration Relationship (Linear Regression)

Slope(m):30.080 Intercept(b):0.496

Correlation Coefficient(r): 0.9980

Checked by: <u>Magnum Fan</u>

Date: 11/08/2017

Location	:	ASR 1
Calibrated by	:	P.F.Yeung
Date	:	09/08/2017
<u>Sampler</u> Model Serial Number	:	TE-5170 S/N 0146

#### Calibration Orifice and Standard Calibration Relationship

Serial Number	:	2454
Service Date	:	20 March 2017
Slope (m)	:	2.08464
Intercept (b)	:	-0.036840
Correlation Coefficient(r)	:	0.99994

Standard Condition		
Pstd (hpa)	:	1013
Tstd (K)	:	298.18
Calibration Condition		
Pa (hpa)	:	1005
Ta(K)	:	305

Resistance Plate		dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	11.6	3.353	1.626	53	52.18
2	13 holes	9.8	3.082	1.496	48	47.26
3	10 holes	7.6	2.714	1.320	42	41.35
4	7 holes	5.0	2.202	1.074	36	35.44
5	5 holes	3.2	1.761	0.863	28	27.57

Notes:Z=SQRT{dH(Pa/Pstd)(Tstd/Ta)}, X=Z/m-b, Y(Corrected Flow)=IC\*{SQRT(Pa/Pstd)(Tstd/Ta)}

Sampler Calibration Relationship (Linear Regression)

Slope(m):<u>31.141</u> Intercept(b):<u>1.034</u>

correlation Coefficient(r): 0.9972

Checked by: <u>Magnum Fan</u>

Date: <u>11/08/2017</u>

Location Calibrated by Date	: : :	ASR 6 P.F.Yeung 09/08/2017
<u>Sampler</u> Model Serial Number	:	TE-5170 S/N 3957
<u>Calibration Orfice and Standard</u> Serial Number	l Calibra :	tion Relationship 2454
Service Date Slope (m) Intercept (b) Correlation Coefficient(r)	::	20 March 2017 2.08464 -0.036840 0.99994
correlation coefficient(1)	•	0.2227

Standard Condition		
Pstd (hpa)	:	1013
Tstd (K)	:	298.18
Calibration Condition		
Pa (hpa)	:	1005
Ta(K)	:	305

Resistance Plate		dH [green liquid]	Ζ	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	12.8	3.522	1.707	54	53.17
2	13 holes	9.3	3.002	1.458	47	46.27
3	10 holes	7.0	2.605	1.267	41	40.37
4	7 holes	4.6	2.112	1.031	33	32.49
5	5 holes	3.2	1.761	0.863	27	26.58

Notes:Z=SQRT{dH(Pa/Pstd)(Tstd/Ta)}, X=Z/m-b, Y(Corrected Flow)=IC\*{SQRT(Pa/Pstd)(Tstd/Ta)}

Sampler Calibration Relationship (Linear Regression)

Slope(m):<u>31.557</u> Intercept(b):<u>-0.148</u>

Correlation Coefficient(r): 0.9988

Checked by: <u>Magnum Fan</u>

Date: 11/08/2017



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

### ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ma Operator		7 Rootsmeter Orifice I.I		438320 2454	Ta (K) - Pa (mm) -	293 759.46
========	================				METER	ORFICE
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	DIFF Hg (mm)	DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00 1.00	1.4390 1.0240 0.9170 0.8730 0.7200	3.2 6.4 7.9 8.8 12.8	2.00 4.00 5.00 5.50 8.00

### DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
1.0120 1.0078 1.0057 1.0045 0.9992	0.7033 0.9842 1.0967 1.1507 1.3878	$ \begin{array}{r} 1.4257\\2.0163\\2.2543\\2.3643\\2.8514\end{array} $		0.9958 0.9916 0.9895 0.9884 0.9831	0.6920 0.9683 1.0791 1.1322 1.3654	0.8784 1.2423 1.3889 1.4567 1.7568
Qstd slop intercept coefficie	t (b) =	2.08464 -0.03684 0.99994		Qa slope intercept coefficie	t (b) =	1.30537 -0.02270 0.99994
y axis =	SQRT [H20 (1	Pa/760) (298/5	[ [a)]	y axis =	SQRT [H20 (7	[a/Pa)]

#### CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd =  $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa =  $1/m\{ [SQRT(H2O(Ta/Pa)] - b \}$ 

### **ENVIROTECH SERVICES CO.**

Date of Calibration :	18 April 2017	
Brand of Test Meter:	Davis	
Model:	Vantage Pro 2 ( s/n: AS160104014)	
Location :	Roof of Tuen Mun Firestation	
Procedures :		
1. Wind Still Test:	The wind speed sensor was hold by hand until it keep still	l
2. Wind Speed Test:	The wind meter was on-site calibrated against the Anemo	meter
3.Wind Direction Test	t : The wind meter was on-site calibrated against the marine	compass at four directions
Results:		

Wind Still Test

Wind Speed (m/s) 0.00

Wind Speed Test

Davis (m/s)	Anemometer (m/s)
0.5	0.6
1.0	1.1
2.1	2.3

Wind Direction Test

Davis (o)	Marine Compass (o)
269	270
359	0
91	90
180	180

Calibrated by:

Ao

Checked by: Fat

Yeung Ping Fai (Technical Officer) Ho Kam Fat (Senior Technical Officer)

# **Calibration Report of Wind Meter**

Appendix F

EM&A Monitoring Schedules

# HY/2012/08 - Tuen Mun - Chek Lap Kok Link Northern Connection Sub-sea Tunnel Section Air Quality Impact Monitoring Schedule - September 2017

Air quality monitoring stations: ASR1, ASR5, ASR6, ASR10, AQMS1

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Sep	2-Sep
3-Sep	4-Sep	5-Sep	6-Sep	7-Sep	8-Sep	9-Sep
1-hour TSP - 3 times		0000	1-hour TSP - 3 times		0000	1-hour TSP - 3 times
24-hour TSP - 1 time			24-hour TSP - 1 time			24-hour TSP - 1 time
Impact AQM			Impact AQM			Impact AQM
10-Sep	11-Sep	12-Sep	13-Sep	14-Sep		
		1-hour TSP - 3 times			1-hour TSP - 3 times	
		24-hour TSP - 1 time			24-hour TSP - 1 time	
		Impact AQM			Impact AQM	
17-Sep		19-Sep	20-Sep		22-Sep	23-Sep
	1-hour TSP - 3 times			1-hour TSP - 3 times		
	24-hour TSP - 1 time			24-hour TSP - 1 time		
	Impact AQM			Impact AQM		
24-Sep		26-Sep	27-Sep		29-Sep	30-Sep
1-hour TSP - 3 times	· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · · · · · · · · ·	1-hour TSP - 3 times		· · · · · · · · · · · · · · · · · · ·	1-hour TSP - 3 times
24-hour TSP - 1 time			24-hour TSP - 1 time			24-hour TSP - 1 time
Impact AQM			Impact AQM			Impact AQM

## HY/2012/08 - Tuen Mun - Chek Lap Kok Link Northern Connection Sub-sea Tunnel Section Tentative Air Quality Impact Monitoring Schedule - October 2017

Air quality monitoring stations: ASR1, ASR5, ASR6, ASR10, AQMS1

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	Public holiday 2-Oct			Public holiday 5-Oct		
		1-hour TSP - 3 times			1-hour TSP - 3 times	
		24-hour TSP - 1 time			24-hour TSP - 1 time	
		Impact AQM			Impact AQM	
8-Oct	9-Oct		11-Oct	12-Oct		14-Oc
	1-hour TSP - 3 times			1-hour TSP - 3 times		
	24-hour TSP - 1 time			24-hour TSP - 1 time		
	Impact AQM			Impact AQM		
15-Oct		17-Oct	18-Oct		20-Oct	21-Oc
1-hour TSP - 3 times	10-001	17-001	1-hour TSP - 3 times	13-001	20-001	1-hour TSP - 3 times
24-hour TSP - 1 time			24-hour TSP - 1 time			24-hour TSP - 1 time
Impact AQM			Impact AQM			Impact AQM
22-Oct	23-Oct			26-Oct		Public holiday 28-Oc
		1-hour TSP - 3 times			1-hour TSP - 3 times	
		24-hour TSP - 1 time			24-hour TSP - 1 time	
00.0.4	20.04	Impact AQM			Impact AQM	
29-Oct		31-Oct				
	1-hour TSP - 3 times					
	24-hour TSP - 1 time					
	Impact AQM					

The schedule is subject to agreement from the EPD on the monitoring times. The schedule will be revised after reviewing the progress of the construction works or due to adverse (safety, weather etc) conditions.

## HY/2012/08 - Tuen Mun - Chek Lap Kok Link Northern Connection Sub-sea Tunnel Section Impact Dolphin Monitoring Survey Monitoring Schedule - September 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday 1-Sep	Saturday 2-Sep
						2.000
3-Sep	4-Sep	5-Sep	6-Sep	7-Sep	8-Sep	9-Sep
10-Sep	11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	16-Sep
					Impact Dolphin Monitoring	
17-Sep	18-Sep	19-Sep	20-Sep	21-Sep	22-Sep	23-Sep
	Impact Dolphin Monitoring				Impact Dolphin Monitoring	
24-Sep	25-Sep	26-Sep	27-Sep			30-Sep
					Impact Dolphin Monitoring	


## HY/2012/08 - Tuen Mun - Chek Lap Kok Link Northern Connection Sub-sea Tunnel Section Tentative Impact Dolphin Monitoring Survey Monitoring Schedule - October 2017


Sunday	Monday Public holiday 2-Oct	Tuesday 3-Oct	Wednesday	Thursday Public holiday 5-Oct	Friday 6-Oct	Saturday 7-Oct
1-061	Public holiday 2-Oct	3-00	Impact Dolphin Monitoring	Public holiday 5-Oct	0-UCL	<u>7-Oct</u>
8-Oct	9-Oct	10-Oct	11-Oct Impact Dolphin Monitoring	12-Oct	13-Oct	14-Oct
15-Oct	16-Oct Impact Dolphin Monitoring	17-Oct	18-Oct		20-Oct Impact Dolphin Monitoring	21-Oct
22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	Public holiday 28-Oct
29-Oct	30-Oct	31-Oct				

The schedule is subject to agreement from the EPD on the monitoring times. The schedule will be revised after reviewing the progress of the construction works or due to adverse (safety, weather etc) conditions.

Appendix G


Impact Air Quality Monitoring Results






ERN

**30/9/2017)** Ref: 0212330\_Impact AQM graphs\_September 2017\_REV a.xlsx




impact monitoring period. The weather conditions during the monitoring period varied from sunny to cloudy. Major land-based construction activities included: Box Culvert Extension, Construction of North Ventilation Building and Bulk Excavation (1/6/2017 – 30/9/2017) Ref: 0212330\_Impact AQM graphs\_September 2017\_REV a.xlsx








**30/9/2017)** *Ref:* 0212330\_Impact AQM graphs\_September 2017\_REV a.xlsx

ERM











(1/6/2017 – 30/9/2017) Ref: 0212330\_Impact AQM graphs\_September 2017\_REV a.xlsx





(1/6/2017 – 30/9/2017) Ref: 0212330\_Impact AQM graphs\_September 2017\_REV a.xlsx

Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2017-09-03	AQMS1	Cloudy	13:56	1-hour TSP	78	ug/m3
TMCLKL	HY/2012/08	2017-09-03	AQMS1	Cloudy	14:58	1-hour TSP	32	ug/m3
TMCLKL	HY/2012/08	2017-09-03	AQMS1	Cloudy	16:00	1-hour TSP	73	ug/m3
TMCLKL	HY/2012/08	2017-09-03	ASR1	Cloudy	13:45	1-hour TSP	92	ug/m3
TMCLKL	HY/2012/08	2017-09-03	ASR1	Cloudy	14:47	1-hour TSP	52	ug/m3
TMCLKL	HY/2012/08	2017-09-03	ASR1	Cloudy	15:49	1-hour TSP	67	ug/m3
TMCLKL	HY/2012/08	2017-09-03	ASR10	Cloudy	13:12	1-hour TSP	111	ug/m3
TMCLKL	HY/2012/08	2017-09-03	ASR10	Cloudy	14:14	1-hour TSP	54	ug/m3
TMCLKL	HY/2012/08	2017-09-03	ASR10	Cloudy	15:16	1-hour TSP	43	ug/m3
TMCLKL	HY/2012/08	2017-09-03	ASR5	Cloudy	13:33	1-hour TSP	85	ug/m3
TMCLKL	HY/2012/08	2017-09-03	ASR5	Cloudy	14:35	1-hour TSP	73	ug/m3
TMCLKL	HY/2012/08	2017-09-03	ASR5	Cloudy	15:37	1-hour TSP	147	ug/m3
TMCLKL	HY/2012/08	2017-09-03	ASR6	Cloudy	13:23	1-hour TSP	134	ug/m3
TMCLKL	HY/2012/08	2017-09-03	ASR6	Cloudy	14:25	1-hour TSP	93	ug/m3
TMCLKL	HY/2012/08	2017-09-03	ASR6	Cloudy	15:27	1-hour TSP	70	ug/m3
TMCLKL	HY/2012/08	2017-09-06	AQMS1	Sunny	13:49	1-hour TSP	75	ug/m3
TMCLKL	HY/2012/08	2017-09-06	AQMS1	Sunny	14:51	1-hour TSP	56	ug/m3
TMCLKL	HY/2012/08	2017-09-06	AQMS1	Sunny	15:53	1-hour TSP	61	ug/m3
TMCLKL	HY/2012/08	2017-09-06	ASR1	Sunny	13:38	1-hour TSP	117	ug/m3
TMCLKL	HY/2012/08	2017-09-06	ASR1	Sunny	14:40	1-hour TSP	64	ug/m3
TMCLKL	HY/2012/08	2017-09-06	ASR1	Sunny	15:42	1-hour TSP	100	ug/m3
TMCLKL	HY/2012/08	2017-09-06	ASR10	Sunny	13:07	1-hour TSP	85	ug/m3
TMCLKL	HY/2012/08	2017-09-06	ASR10	Sunny	14:09	1-hour TSP	51	ug/m3
TMCLKL	HY/2012/08	2017-09-06	ASR10	Sunny	15:11	1-hour TSP	38	ug/m3
TMCLKL	HY/2012/08	2017-09-06	ASR5	Sunny	13:28	1-hour TSP	141	ug/m3
TMCLKL	HY/2012/08	2017-09-06	ASR5	Sunny	14:30	1-hour TSP	121	ug/m3
TMCLKL	HY/2012/08	2017-09-06	ASR5	Sunny	15:32	1-hour TSP	147	ug/m3
TMCLKL	HY/2012/08	2017-09-06	ASR6	Sunny	13:18	1-hour TSP	91	ug/m3
TMCLKL	HY/2012/08	2017-09-06	ASR6	Sunny	14:20	1-hour TSP	188	ug/m3
TMCLKL	HY/2012/08	2017-09-06	ASR6	Sunny	15:22	1-hour TSP	72	ug/m3

Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2017-09-09	AQMS1	Sunny	09:47	1-hour TSP	74	ug/m3
TMCLKL	HY/2012/08	2017-09-09	AQMS1	Sunny	10:49	1-hour TSP	60	ug/m3
TMCLKL	HY/2012/08	2017-09-09	AQMS1	Sunny	11:51	1-hour TSP	53	ug/m3
TMCLKL	HY/2012/08	2017-09-09	ASR1	Sunny	09:35	1-hour TSP	113	ug/m3
TMCLKL	HY/2012/08	2017-09-09	ASR1	Sunny	10:37	1-hour TSP	109	ug/m3
TMCLKL	HY/2012/08	2017-09-09	ASR1	Sunny	11:39	1-hour TSP	87	ug/m3
TMCLKL	HY/2012/08	2017-09-09	ASR10	Sunny	09:00	1-hour TSP	39	ug/m3
TMCLKL	HY/2012/08	2017-09-09	ASR10	Sunny	10:02	1-hour TSP	31	ug/m3
TMCLKL	HY/2012/08	2017-09-09	ASR10	Sunny	11:04	1-hour TSP	18	ug/m3
TMCLKL	HY/2012/08	2017-09-09	ASR5	Sunny	09:23	1-hour TSP	136	ug/m3
TMCLKL	HY/2012/08	2017-09-09	ASR5	Sunny	10:25	1-hour TSP	59	ug/m3
TMCLKL	HY/2012/08	2017-09-09	ASR5	Sunny	11:27	1-hour TSP	93	ug/m3
TMCLKL	HY/2012/08	2017-09-09	ASR6	Sunny	09:12	1-hour TSP	87	ug/m3
TMCLKL	HY/2012/08	2017-09-09	ASR6	Sunny	10:14	1-hour TSP	68	ug/m3
TMCLKL	HY/2012/08	2017-09-09	ASR6	Sunny	11:16	1-hour TSP	50	ug/m3
TMCLKL	HY/2012/08	2017-09-12	AQMS1	Sunny	13:49	1-hour TSP	277	ug/m3
TMCLKL	HY/2012/08	2017-09-12	AQMS1	Sunny	14:51	1-hour TSP	209	ug/m3
TMCLKL	HY/2012/08	2017-09-12	AQMS1	Sunny	15:53	1-hour TSP	139	ug/m3
TMCLKL	HY/2012/08	2017-09-12	ASR1	Sunny	13:38	1-hour TSP	332	ug/m3
TMCLKL	HY/2012/08	2017-09-12	ASR1	Sunny	14:40	1-hour TSP	545	ug/m3
TMCLKL	HY/2012/08	2017-09-12	ASR1	Sunny	15:42	1-hour TSP	413	ug/m3
TMCLKL	HY/2012/08	2017-09-12	ASR10	Sunny	13:02	1-hour TSP	165	ug/m3
TMCLKL	HY/2012/08	2017-09-12	ASR10	Sunny	14:04	1-hour TSP	240	ug/m3
TMCLKL	HY/2012/08	2017-09-12	ASR10	Sunny	15:06	1-hour TSP	186	ug/m3
TMCLKL	HY/2012/08	2017-09-12	ASR5	Sunny	13:27	1-hour TSP	367	ug/m3
TMCLKL	HY/2012/08	2017-09-12	ASR5	Sunny	14:29	1-hour TSP	308	ug/m3
TMCLKL	HY/2012/08	2017-09-12	ASR5	Sunny	15:31	1-hour TSP	253	ug/m3
TMCLKL	HY/2012/08	2017-09-12	ASR6	Sunny	13:15	1-hour TSP	285	ug/m3
TMCLKL	HY/2012/08	2017-09-12	ASR6	Sunny	14:17	1-hour TSP	299	ug/m3
TMCLKL	HY/2012/08	2017-09-12	ASR6	Sunny	15:19	1-hour TSP	262	ug/m3

Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2017-09-15	AQMS1	Sunny	13:08	1-hour TSP	137	ug/m3
TMCLKL	HY/2012/08	2017-09-15	AQMS1	Sunny	14:10	1-hour TSP	193	ug/m3
TMCLKL	HY/2012/08	2017-09-15	AQMS1	Sunny	15:12	1-hour TSP	151	ug/m3
TMCLKL	HY/2012/08	2017-09-15	ASR1	Sunny	12:56	1-hour TSP	148	ug/m3
TMCLKL	HY/2012/08	2017-09-15	ASR1	Sunny	13:58	1-hour TSP	207	ug/m3
TMCLKL	HY/2012/08	2017-09-15	ASR1	Sunny	15:00	1-hour TSP	171	ug/m3
TMCLKL	HY/2012/08	2017-09-15	ASR10	Sunny	12:22	1-hour TSP	87	ug/m3
TMCLKL	HY/2012/08	2017-09-15	ASR10	Sunny	13:24	1-hour TSP	145	ug/m3
TMCLKL	HY/2012/08	2017-09-15	ASR10	Sunny	14:26	1-hour TSP	167	ug/m3
TMCLKL	HY/2012/08	2017-09-15	ASR5	Sunny	12:45	1-hour TSP	227	ug/m3
TMCLKL	HY/2012/08	2017-09-15	ASR5	Sunny	13:47	1-hour TSP	298	ug/m3
TMCLKL	HY/2012/08	2017-09-15	ASR5	Sunny	14:49	1-hour TSP	237	ug/m3
TMCLKL	HY/2012/08	2017-09-15	ASR6	Sunny	12:33	1-hour TSP	193	ug/m3
TMCLKL	HY/2012/08	2017-09-15	ASR6	Sunny	13:35	1-hour TSP	219	ug/m3
TMCLKL	HY/2012/08	2017-09-15	ASR6	Sunny	14:37	1-hour TSP	169	ug/m3
TMCLKL	HY/2012/08	2017-09-18	AQMS1	Sunny	13:52	1-hour TSP	473	ug/m3
TMCLKL	HY/2012/08	2017-09-18	AQMS1	Sunny	14:54	1-hour TSP	312	ug/m3
TMCLKL	HY/2012/08	2017-09-18	AQMS1	Sunny	15:56	1-hour TSP	170	ug/m3
TMCLKL	HY/2012/08	2017-09-18	ASR1	Sunny	13:40	1-hour TSP	204	ug/m3
TMCLKL	HY/2012/08	2017-09-18	ASR1	Sunny	14:42	1-hour TSP	196	ug/m3
TMCLKL	HY/2012/08	2017-09-18	ASR1	Sunny	15:44	1-hour TSP	171	ug/m3
TMCLKL	HY/2012/08	2017-09-18	ASR10	Sunny	13:06	1-hour TSP	104	ug/m3
TMCLKL	HY/2012/08	2017-09-18	ASR10	Sunny	14:08	1-hour TSP	96	ug/m3
TMCLKL	HY/2012/08	2017-09-18	ASR10	Sunny	15:10	1-hour TSP	104	ug/m3
TMCLKL	HY/2012/08	2017-09-18	ASR5	Sunny	13:29	1-hour TSP	237	ug/m3
TMCLKL	HY/2012/08	2017-09-18	ASR5	Sunny	14:31	1-hour TSP	202	ug/m3
TMCLKL	HY/2012/08	2017-09-18	ASR5	Sunny	15:33	1-hour TSP	148	ug/m3
TMCLKL	HY/2012/08	2017-09-18	ASR6	Sunny	13:17	1-hour TSP	194	ug/m3
TMCLKL	HY/2012/08	2017-09-18	ASR6	Sunny	14:19	1-hour TSP	147	ug/m3
TMCLKL	HY/2012/08	2017-09-18	ASR6	Sunny	15:21	1-hour TSP	134	ug/m3

Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2017-09-21	AQMS1	Sunny	13:54	1-hour TSP	92	ug/m3
TMCLKL	HY/2012/08	2017-09-21	AQMS1	Sunny	14:56	1-hour TSP	51	ug/m3
TMCLKL	HY/2012/08	2017-09-21	AQMS1	Sunny	15:58	1-hour TSP	59	ug/m3
TMCLKL	HY/2012/08	2017-09-21	ASR1	Sunny	13:42	1-hour TSP	91	ug/m3
TMCLKL	HY/2012/08	2017-09-21	ASR1	Sunny	14:44	1-hour TSP	55	ug/m3
TMCLKL	HY/2012/08	2017-09-21	ASR1	Sunny	15:46	1-hour TSP	92	ug/m3
TMCLKL	HY/2012/08	2017-09-21	ASR10	Sunny	13:08	1-hour TSP	46	ug/m3
TMCLKL	HY/2012/08	2017-09-21	ASR10	Sunny	14:10	1-hour TSP	39	ug/m3
TMCLKL	HY/2012/08	2017-09-21	ASR10	Sunny	15:12	1-hour TSP	26	ug/m3
TMCLKL	HY/2012/08	2017-09-21	ASR5	Sunny	13:31	1-hour TSP	151	ug/m3
TMCLKL	HY/2012/08	2017-09-21	ASR5	Sunny	14:33	1-hour TSP	133	ug/m3
TMCLKL	HY/2012/08	2017-09-21	ASR5	Sunny	15:35	1-hour TSP	89	ug/m3
TMCLKL	HY/2012/08	2017-09-21	ASR6	Sunny	13:19	1-hour TSP	115	ug/m3
TMCLKL	HY/2012/08	2017-09-21	ASR6	Sunny	14:21	1-hour TSP	73	ug/m3
TMCLKL	HY/2012/08	2017-09-21	ASR6	Sunny	15:23	1-hour TSP	68	ug/m3
TMCLKL	HY/2012/08	2017-09-24	AQMS1	Sunny	10:08	1-hour TSP	53	ug/m3
TMCLKL	HY/2012/08	2017-09-24	AQMS1	Sunny	11:10	1-hour TSP	69	ug/m3
TMCLKL	HY/2012/08	2017-09-24	AQMS1	Rainy	12:12	1-hour TSP	83	ug/m3
TMCLKL	HY/2012/08	2017-09-24	ASR1	Sunny	09:57	1-hour TSP	168	ug/m3
TMCLKL	HY/2012/08	2017-09-24	ASR1	Sunny	10:59	1-hour TSP	55	ug/m3
TMCLKL	HY/2012/08	2017-09-24	ASR1	Rainy	12:01	1-hour TSP	60	ug/m3
TMCLKL	HY/2012/08	2017-09-24	ASR10	Sunny	09:22	1-hour TSP	27	ug/m3
TMCLKL	HY/2012/08	2017-09-24	ASR10	Sunny	10:24	1-hour TSP	65	ug/m3
TMCLKL	HY/2012/08	2017-09-24	ASR10	Rainy	11:26	1-hour TSP	64	ug/m3
TMCLKL	HY/2012/08	2017-09-24	ASR5	Sunny	09:45	1-hour TSP	183	ug/m3
TMCLKL	HY/2012/08	2017-09-24	ASR5	Sunny	10:47	1-hour TSP	121	ug/m3
TMCLKL	HY/2012/08	2017-09-24	ASR5	Rainy	11:47	1-hour TSP	126	ug/m3
TMCLKL	HY/2012/08	2017-09-24	ASR6	Sunny	09:33	1-hour TSP	98	ug/m3
TMCLKL	HY/2012/08	2017-09-24	ASR6	Sunny	10:35	1-hour TSP	113	ug/m3
TMCLKL	HY/2012/08	2017-09-24	ASR6	Rainy	11:37	1-hour TSP	76	ug/m3

Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2017-09-27	AQMS1	Sunny	13:50	1-hour TSP	230	ug/m3
TMCLKL	HY/2012/08	2017-09-27	AQMS1	Sunny	14:52	1-hour TSP	233	ug/m3
TMCLKL	HY/2012/08	2017-09-27	AQMS1	Sunny	15:54	1-hour TSP	221	ug/m3
TMCLKL	HY/2012/08	2017-09-27	ASR1	Sunny	13:40	1-hour TSP	275	ug/m3
TMCLKL	HY/2012/08	2017-09-27	ASR1	Sunny	14:42	1-hour TSP	252	ug/m3
TMCLKL	HY/2012/08	2017-09-27	ASR1	Sunny	15:44	1-hour TSP	259	ug/m3
TMCLKL	HY/2012/08	2017-09-27	ASR10	Sunny	13:15	1-hour TSP	159	ug/m3
TMCLKL	HY/2012/08	2017-09-27	ASR10	Sunny	14:17	1-hour TSP	183	ug/m3
TMCLKL	HY/2012/08	2017-09-27	ASR10	Sunny	15:19	1-hour TSP	196	ug/m3
TMCLKL	HY/2012/08	2017-09-27	ASR5	Sunny	13:28	1-hour TSP	321	ug/m3
TMCLKL	HY/2012/08	2017-09-27	ASR5	Sunny	14:30	1-hour TSP	355	ug/m3
TMCLKL	HY/2012/08	2017-09-27	ASR5	Sunny	15:32	1-hour TSP	456	ug/m3
TMCLKL	HY/2012/08	2017-09-27	ASR6	Sunny	13:27	1-hour TSP	297	ug/m3
TMCLKL	HY/2012/08	2017-09-27	ASR6	Sunny	14:29	1-hour TSP	302	ug/m3
TMCLKL	HY/2012/08	2017-09-27	ASR6	Sunny	15:31	1-hour TSP	310	ug/m3
TMCLKL	HY/2012/08	2017-09-30	AQMS1	Sunny	14:09	1-hour TSP	56	ug/m3
TMCLKL	HY/2012/08	2017-09-30	AQMS1	Sunny	15:11	1-hour TSP	52	ug/m3
TMCLKL	HY/2012/08	2017-09-30	AQMS1	Sunny	16:13	1-hour TSP	88	ug/m3
TMCLKL	HY/2012/08	2017-09-30	ASR1	Sunny	13:58	1-hour TSP	65	ug/m3
TMCLKL	HY/2012/08	2017-09-30	ASR1	Sunny	15:00	1-hour TSP	80	ug/m3
TMCLKL	HY/2012/08	2017-09-30	ASR1	Sunny	16:02	1-hour TSP	69	ug/m3
TMCLKL	HY/2012/08	2017-09-30	ASR10	Sunny	13:24	1-hour TSP	31	ug/m3
TMCLKL	HY/2012/08	2017-09-30	ASR10	Sunny	14:26	1-hour TSP	77	ug/m3
TMCLKL	HY/2012/08	2017-09-30	ASR10	Sunny	15:28	1-hour TSP	37	ug/m3
TMCLKL	HY/2012/08	2017-09-30	ASR5	Sunny	13:46	1-hour TSP	87	ug/m3
TMCLKL	HY/2012/08	2017-09-30	ASR5	Sunny	14:48	1-hour TSP	116	ug/m3
TMCLKL	HY/2012/08	2017-09-30	ASR5	Sunny	15:50	1-hour TSP	63	ug/m3
TMCLKL	HY/2012/08	2017-09-30	ASR6	Sunny	13:35	1-hour TSP	80	ug/m3
TMCLKL	HY/2012/08	2017-09-30	ASR6	Sunny	14:37	1-hour TSP	59	ug/m3
TMCLKL	HY/2012/08	2017-09-30	ASR6	Sunny	15:39	1-hour TSP	80	ug/m3

Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2017-09-03	AQMS1	Cloudy	17:02	24-hour TSP	28	ug/m3
TMCLKL	HY/2012/08	2017-09-03	ASR1	Cloudy	16:51	24-hour TSP	35	ug/m3
TMCLKL	HY/2012/08	2017-09-03	ASR10	Cloudy	16:18	24-hour TSP	26	ug/m3
TMCLKL	HY/2012/08	2017-09-03	ASR5	Cloudy	16:39	24-hour TSP	30	ug/m3
TMCLKL	HY/2012/08	2017-09-03	ASR6	Cloudy	16:29	24-hour TSP	39	ug/m3
TMCLKL	HY/2012/08	2017-09-06	AQMS1	Cloudy	16:55	24-hour TSP	32	ug/m3
TMCLKL	HY/2012/08	2017-09-06	ASR1	Cloudy	16:44	24-hour TSP	60	ug/m3
TMCLKL	HY/2012/08	2017-09-06	ASR10	Cloudy	16:13	24-hour TSP	38	ug/m3
TMCLKL	HY/2012/08	2017-09-06	ASR5	Cloudy	16:34	24-hour TSP	63	ug/m3
TMCLKL	HY/2012/08	2017-09-06	ASR6	Cloudy	16:25	24-hour TSP	41	ug/m3
TMCLKL	HY/2012/08	2017-09-09	AQMS1	Sunny	12:53	24-hour TSP	57	ug/m3
TMCLKL	HY/2012/08	2017-09-09	ASR1	Sunny	12:41	24-hour TSP	40	ug/m3
TMCLKL	HY/2012/08	2017-09-09	ASR10	Sunny	12:06	24-hour TSP	32	ug/m3
TMCLKL	HY/2012/08	2017-09-09	ASR5	Sunny	12:29	24-hour TSP	44	ug/m3
TMCLKL	HY/2012/08	2017-09-09	ASR6	Sunny	12:18	24-hour TSP	33	ug/m3
TMCLKL	HY/2012/08	2017-09-12	AQMS1	Sunny	16:55	24-hour TSP	42	ug/m3
TMCLKL	HY/2012/08	2017-09-12	ASR1	Sunny	16:44	24-hour TSP	138	ug/m3
TMCLKL	HY/2012/08	2017-09-12	ASR10	Sunny	16:08	24-hour TSP	69	ug/m3
TMCLKL	HY/2012/08	2017-09-12	ASR5	Sunny	16:33	24-hour TSP	97	ug/m3
TMCLKL	HY/2012/08	2017-09-12	ASR6	Sunny	16:21	24-hour TSP	60	ug/m3
TMCLKL	HY/2012/08	2017-09-15	AQMS1	Sunny	16:14	24-hour TSP	78	ug/m3
TMCLKL	HY/2012/08	2017-09-15	ASR1	Sunny	16:02	24-hour TSP	148	ug/m3
TMCLKL	HY/2012/08	2017-09-15	ASR10	Sunny	15:28	24-hour TSP	95	ug/m3
TMCLKL	HY/2012/08	2017-09-15	ASR5	Sunny	15:51	24-hour TSP	138	ug/m3
TMCLKL	HY/2012/08	2017-09-15	ASR6	Sunny	15:39	24-hour TSP	114	ug/m3
TMCLKL	HY/2012/08	2017-09-18	AQMS1	Sunny	16:58	24-hour TSP	92	ug/m3
TMCLKL	HY/2012/08	2017-09-18	ASR1	Sunny	16:46	24-hour TSP	86	ug/m3
TMCLKL	HY/2012/08	2017-09-18	ASR10	Sunny	16:12	24-hour TSP	47	ug/m3
TMCLKL	HY/2012/08	2017-09-18	ASR5	Sunny	16:35	24-hour TSP	80	ug/m3
TMCLKL	HY/2012/08	2017-09-18	ASR6	Sunny	16:23	24-hour TSP	56	ug/m3

Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2017-09-21	AQMS1	Sunny	17:00	24-hour TSP	32	ug/m3
TMCLKL	HY/2012/08	2017-09-21	ASR1	Sunny	16:48	24-hour TSP	70	ug/m3
TMCLKL	HY/2012/08	2017-09-21	ASR10	Sunny	16:14	24-hour TSP	35	ug/m3
TMCLKL	HY/2012/08	2017-09-21	ASR5	Sunny	16:37	24-hour TSP	56	ug/m3
TMCLKL	HY/2012/08	2017-09-21	ASR6	Sunny	16:25	24-hour TSP	38	ug/m3
TMCLKL	HY/2012/08	2017-09-24	AQMS1	Sunny	13:14	24-hour TSP	32	ug/m3
TMCLKL	HY/2012/08	2017-09-24	ASR1	Sunny	13:03	24-hour TSP	45	ug/m3
TMCLKL	HY/2012/08	2017-09-24	ASR10	Sunny	12:28	24-hour TSP	28	ug/m3
TMCLKL	HY/2012/08	2017-09-24	ASR5	Sunny	12:51	24-hour TSP	38	ug/m3
TMCLKL	HY/2012/08	2017-09-24	ASR6	Sunny	12:39	24-hour TSP	32	ug/m3
TMCLKL	HY/2012/08	2017-09-27	AQMS1	Sunny	16:56	24-hour TSP	44	ug/m3
TMCLKL	HY/2012/08	2017-09-27	ASR1	Sunny	16:46	24-hour TSP	84	ug/m3
TMCLKL	HY/2012/08	2017-09-27	ASR10	Sunny	16:21	24-hour TSP	47	ug/m3
TMCLKL	HY/2012/08	2017-09-27	ASR5	Sunny	16:34	24-hour TSP	91	ug/m3
TMCLKL	HY/2012/08	2017-09-27	ASR6	Sunny	16:33	24-hour TSP	99	ug/m3
TMCLKL	HY/2012/08	2017-09-30	AQMS1	Sunny	17:15	24-hour TSP	31	ug/m3
TMCLKL	HY/2012/08	2017-09-30	ASR1	Sunny	17:04	24-hour TSP	79	ug/m3
TMCLKL	HY/2012/08	2017-09-30	ASR10	Sunny	16:30	24-hour TSP	39	ug/m3
TMCLKL	HY/2012/08	2017-09-30	ASR5	Sunny	16:52	24-hour TSP	48	ug/m3
TMCLKL	HY/2012/08	2017-09-30	ASR6	Sunny	16:41	24-hour TSP	41	ug/m3

Appendix H

## Meteorological Data

<b>Time (24hrs)</b> 0:00	ological Data for Impact Monitoring in Average of Wind Speed (m/s)	Average of Wind Direction(degree)
		Average of while Direction(degree)
0:00	1.8	95
1:00	0.4	78
2:00	0	-
3:00	0	-
	0.4	96
	0	_
	0	-
	0.9	309
	0.4	312
		294
		282
		286
		276
		267
		281
		284
		252
		273
		313
		306
		317
		321
		311
		275
		269
		284
		277
		185
		-
		259
		229
		231
		226
		237
		174
		205
		251
		253
		230
		276
		294
		230
		130
		231
		-
		94
		86
		65
		71
		7.1
		65
		<b>-</b>
	2:00 3:00 4:00 5:00 6:00 7:00 8:00 9:00 10:00 11:00 11:00 12:00 13:00 14:00 15:00 16:00 17:00 18:00 19:00 20:00 21:00 22:00 23:00 0:00 1:00 2:00 3:00 4:00 5:00 6:00 7:00 8:00 9:00 10:00 11:00 12:00 13:00 10:00	3:00       0         4:00       0.4         5:00       0         6:00       0         7:00       0.9         8:00       0.4         9:00       1.3         10:00       1.3         11:00       1.8         12:00       2.2         13:00       1.8         14:00       1.8         15:00       1.3         16:00       0.9         17:00       0.9         18:00       0.9         19:00       2.2         20:00       1.3         21:00       0.4         22:00       2.2         23:00       1.3         1:00       0.4         2:00       2.4         2:00       0.4         2:00       0.4         2:00       0.4         2:00       0.4         3:00       0.4         2:00       0.4         2:00       0.4         1:00       3.6         8:00       3.1         9:00       4         1:00       3.6         8:00       3.1

	Meteor	ological Data for Impact Monitoring in	n the reporting period
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)
17/09/06	7:00	0	-
17/09/06	8:00	0.9	286
17/09/06	9:00	1.3	284
17/09/06	10:00	0.4	223
17/09/06	11:00	0.4	248
17/09/06	12:00	1.3	235
17/09/06	13:00	1.8	226
17/09/06	14:00	1.8	231
17/09/06	15:00	0.9	236
17/09/06	16:00	0.9	170
17/09/06	17:00	1.3	95
17/09/06	18:00	2.2	98
17/09/06	19:00	1.8	88
17/09/06	20:00	0.9	74
17/09/06	21:00	1.8	93
17/09/06	22:00	1.8	89
17/09/06	23:00	0.4	82
17/09/07	0:00	0.4	85
17/09/07	1:00	0.4	5
17/09/07	2:00	0.4	4
17/09/07	3:00	0.4	76
17/09/07	4:00	0	
17/09/07	5:00	0	_
17/09/07	6:00	0	_
17/09/07	7:00	0	_
17/09/07	8:00	0.4	93
17/09/07	9:00	1.3	95
17/09/07	10:00	1.3	115
17/09/07	11:00	1.3	132
17/09/07	12:00	1.8	96
17/09/07	13:00	1.3	229
17/09/07	14:00	1.3	191
17/09/07	15:00	0.9	316
17/09/07	16:00	0.9	111
17/09/07	17:00	1.8	94
17/09/07	18:00	1.3	93
17/09/07	19:00	0.9	86
17/09/07	20:00	0	80
	20:00		-
17/09/07		0 0	
17/09/07	22:00		-
17/09/07	23:00	0.4	94
17/09/09	0:00	1.3 1.3	92
17/09/09	1:00		130
17/09/09	2:00	0.4	105
17/09/09	3:00	0	-
17/09/09	4:00	0	- 251
17/09/09	5:00	0.4	351
17/09/09	6:00	0	
17/09/09	7:00	0	-
17/09/09	8:00	0.4	77
17/09/09	9:00	0.9	93
17/09/09	10:00	2.7	105
17/09/09	11:00	2.7	94
17/09/09	12:00	2.7	100
17/09/09	13:00	2.2	101

Meteorological Data for Impact Monitoring in the reporting period				
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)	
17/09/09	14:00	1.3	285	
17/09/09	15:00	1.3	347	
17/09/09	16:00	1.3	93	
17/09/09	17:00	1.8	88	
17/09/09	18:00	1.8	96	
17/09/09	19:00	2.2	91	
17/09/09	20:00	1.3	97	
17/09/09	21:00	0.9	73	
17/09/09	22:00	0.9	76	
17/09/09	23:00	0.9	80	
17/09/10	0:00	0.4	46	
17/09/10	1:00	0.4	43	
17/09/10	2:00	0.9	51	
17/09/10	3:00	0		
17/09/10	4:00	0.4	102	
17/09/10	5:00	0	-	
17/09/10	6:00	0	-	
17/09/10	7:00	0	-	
17/09/10	8:00	0	_	
17/09/10	9:00	0.9	93	
17/09/10	10:00	1.3	91	
17/09/10	11:00	1.3	88	
17/09/10	12:00	0.9	86	
17/09/10	13:00	1.3	133	
17/09/10	14:00	1.3	261	
17/09/10	15:00	1.8	173	
17/09/10	16:00	1.8	133	
17/09/10	17:00	0.9	141	
17/09/10	18:00	1.3	226	
17/09/10	19:00	0.9	231	
17/09/10	20:00	0.4	184	
17/09/10	21:00	1.3	93	
17/09/10	22:00	2.7	95	
17/09/10	23:00	1.8	87	
17/09/12	0:00	0		
17/09/12	1:00	0.4	322	
17/09/12	2:00	0.9	319	
17/09/12	3:00	0.9	328	
17/09/12	4:00	0.4	334	
17/09/12	5:00	0	554	
17/09/12	6:00	0.4	317	
17/09/12	7:00	1.3	286	
17/09/12	8:00	1.5	280	
17/09/12	9:00	0.4	274	
17/09/12	10:00	1.3	319	
17/09/12	11:00	1.3	294	
17/09/12	12:00	1.3	265	
17/09/12	12:00	1.5	302	
17/09/12	13:00	1.8	280	
17/09/12	15:00	1.8 2.2	299	
17/09/12	16:00		85	
17/09/12	17:00	3.1	344	
17/09/12	18:00	0.9	94	
17/09/12	19:00	0.9	86	
17/09/12	20:00	0.4	78	

Meteorological Data for Impact Monitoring in the reporting period				
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)	
17/09/12	21:00	0.4	2	
17/09/12	22:00	0.4	6	
17/09/12	23:00	0.9	94	
17/09/15	0:00	2.2	85	
17/09/15	1:00	2.2	99	
17/09/15	2:00	1.3	90	
17/09/15	3:00	0.9	76	
17/09/15	4:00	0.9	72	
17/09/15	5:00	0.9	70	
17/09/15	6:00	0.9	94	
17/09/15	7:00	1.3	87	
17/09/15	8:00	0.9	88	
17/09/15	9:00	1.3	86	
17/09/15	10:00	1.3	91	
17/09/15	11:00	1.3	87	
17/09/15	12:00	1.3	169	
17/09/15	13:00	1.8	184	
17/09/15	14:00	1.8	224	
17/09/15	15:00	2.2	174	
17/09/15	16:00	2.2	203	
17/09/15	17:00	1.8	212	
17/09/15	18:00	0.4	261	
17/09/15	19:00	0.4	263	
17/09/15	20:00	0.9	311	
17/09/15	21:00	0	511	
	22:00		-	
17/09/15	22:00	0.4		
17/09/15			21	
17/09/16	0:00	0.4	17	
17/09/16	1:00	0	-	
17/09/16	2:00	0		
17/09/16	3:00	0	-	
17/09/16	4:00	0.4	320	
17/09/16	5:00	0	-	
17/09/16	6:00	0.9	319	
17/09/16	7:00	1.3	322	
17/09/16	8:00	0.4	317	
17/09/16	9:00	1.3	285	
17/09/16	10:00	0.9	268	
17/09/16	11:00	1.8	220	
17/09/16	12:00	1.3	319	
17/09/16	13:00	2.2	305	
17/09/16	14:00	1.8	274	
17/09/16	15:00	1.3	265	
17/09/16	16:00	1.3	309	
17/09/16	17:00	1.8	314	
17/09/16	18:00	1.3	326	
17/09/16	19:00	0.9	327	
17/09/16	20:00	0.9	284	
17/09/16	21:00	0.4	317	
17/09/16	22:00	0.9	331	
17/09/16	23:00	0.4	326	
17/09/18	0:00	0.4	64	
17/09/18	1:00	0.4	51	
17/09/18	2:00	0	-	
17/09/18	3:00	0	_	

Meteorological Data for Impact Monitoring in the reporting period				
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)	
17/09/18	4:00	0	-	
17/09/18	5:00	0	_	
17/09/18	6:00	0	_	
17/09/18	7:00	0	_	
17/09/18	8:00	0.9	98	
17/09/18	9:00	1.3	115	
17/09/18	10:00	1.8	91	
17/09/18	11:00	2.2	121	
17/09/18	12:00	3.1	136	
17/09/18	13:00	3.1	141	
17/09/18	14:00	3.6	128	
17/09/18	15:00	3.6	111	
	16:00	3.6	137	
17/09/18	17:00			
17/09/18		4	142	
17/09/18	18:00	3.1	15	
17/09/18	19:00	3.6	124	
17/09/18	20:00	3.1	117	
17/09/18	21:00	3.6	113	
17/09/18	22:00	4	125	
17/09/18	23:00	3.6	110	
17/09/21	0:00	2.2	94	
17/09/21	1:00	1.8	96	
17/09/21	2:00	0.4	88	
17/09/21	3:00	0.4	87	
17/09/21	4:00	0.9	83	
17/09/21	5:00	0	-	
17/09/21	6:00	0		
17/09/21	7:00	0	-	
17/09/21	8:00	0.4	94	
17/09/21	9:00	0.9	92	
17/09/21	10:00	0.9	119	
17/09/21	11:00	2.2	163	
17/09/21	12:00	1.3	170	
17/09/21 17/09/21	13:00 14:00	1.8 1.3	126	
17/09/21	15:00	1.3	141	
17/09/21	16:00	2.2	115	
17/09/21	17:00	3.1	120	
17/09/21	18:00	4	138	
17/09/21	19:00	2.7	117	
17/09/21	20:00	2.2	131	
17/09/21	21:00	0.9	110	
17/09/21	22:00	0.4	346	
17/09/21	23:00	1.3	93	
17/09/22	0:00	0.9	91	
17/09/22	1:00	2.2	92	
17/09/22	2:00	1.8	84	
17/09/22	3:00	1.3	88	
17/09/22	4:00	0		
17/09/22	5:00	0.4	91	
17/09/22	6:00	0	-	
17/09/22	7:00	0.4	74	
17/09/22	8:00	2.2	92	
17/09/22	9:00	0.9	98	
17/09/22	10:00	0.4	345	
17/09/22	11:00	0.9	351	

Meteorological Data for Impact Monitoring in the reporting period				
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)	
17/09/22	12:00	1.8	126	
17/09/22	13:00	1.8	167	
17/09/22	14:00	3.1	92	
17/09/22	15:00	3.6	105	
17/09/22	16:00	3.6	103	
17/09/22	17:00	4	104	
17/09/22	18:00	4	116	
17/09/22	19:00	4	109	
17/09/22	20:00	3.1	94	
17/09/22	21:00	1.8	95	
17/09/22	22:00	1.8	88	
17/09/22	23:00	1.8	92	
17/09/24	0:00	0.9	12	
17/09/24	1:00	0.9	50	
17/09/24	2:00	1.3	73	
17/09/24	3:00	1.8	68	
17/09/24	4:00	0.9	74	
17/09/24	4:00 5:00	1.3	55	
	5:00 6:00	2.2	67	
17/09/24				
17/09/24	7:00	2.2	95	
17/09/24	8:00	1.3	78	
17/09/24	9:00	3.1	96	
17/09/24	10:00	4.9	87	
17/09/24	11:00	5.4	91	
17/09/24	12:00	4	93	
17/09/24	13:00	4.9	84	
17/09/24	14:00	5.8	87	
17/09/24	15:00	6.3	86	
17/09/24	16:00	6.7	92	
17/09/24	17:00	5.4	91	
17/09/24	18:00	5.4	87	
17/09/24	19:00	5.8	99	
17/09/24	20:00	5.4	94	
17/09/24	21:00	5.4	86	
17/09/24	22:00	4.9	100	
17/09/24	23:00	4.9	84	
17/09/25	0:00	4.9	92	
17/09/25	1:00	5.4	75	
17/09/25	2:00	4.9	90	
17/09/25	3:00	4.5	69	
17/09/25	4:00	3.1	97	
17/09/25	5:00	4.5	68	
17/09/25	6:00	2.2	123	
17/09/25	7:00	2.7	75	
17/09/25	8:00	2.2	135	
17/09/25	9:00	2.7	134	
17/09/25	10:00	3.1	140	
17/09/25	11:00	3.6	72	
17/09/25	12:00	3.6	75	
17/09/25	13:00	4	139	
17/09/25	14:00	4	71	
17/09/25	15:00	4.5	138	
17/09/25	16:00	4.5	129	
17/09/25	17:00	3.6	142	
		3.1	142	
17/09/25	18:00			
17/09/25	19:00	3.1	137	
17/09/25	20:00	3.6	72	

Meteorological Data for Impact Monitoring in the reporting period				
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)	
17/09/25	21:00	3.1	63	
17/09/25	22:00	3.6	65	
17/09/25	23:00	3.6	75	
17/09/27	0:00	0.4	93	
17/09/27	1:00	0	-	
17/09/27	2:00	0	-	
17/09/27	3:00	0.4	19	
17/09/27	4:00	0.9	4	
17/09/27	5:00	1.3	325	
17/09/27	6:00	1.3	319	
17/09/27	7:00	0.9	322	
17/09/27	8:00	0.9	324	
17/09/27	9:00	0.9	114	
17/09/27	10:00	1.3	103	
17/09/27	11:00	1.3	289	
17/09/27	12:00	1.3	275	
17/09/27	13:00	1.3	259	
17/09/27	14:00	1.3	231	
17/09/27	15:00	1.8	201	
17/09/27	16:00	1.8	226	
17/09/27	17:00	1.3	235	
17/09/27	18:00	1.8	95	
17/09/27	19:00	2.2	98	
17/09/27	20:00	2.2	88	
17/09/27	21:00	2.2	86	
17/09/27	22:00	1.8	65	
17/09/27	23:00	1.3	84	
17/09/28	0:00	1.3	92	
17/09/28	1:00	0.4	46	
	2:00	0.4	74	
17/09/28	3:00	0.4	94	
17/09/28	4:00	0	94	
17/09/28			-	
17/09/28	5:00	0.4	12	
17/09/28	6:00	0.9	8	
17/09/28	7:00	0.4	350	
17/09/28	8:00	0	-	
17/09/28	9:00	0.9	205	
17/09/28	10:00	1.3	230	
17/09/28	11:00	2.2	232	
17/09/28	12:00	1.8	226	
17/09/28	13:00	1.3	237	
17/09/28	14:00	1.3	226	
17/09/28	15:00	1.3	239	
17/09/28	16:00	2.2	105	
17/09/28	17:00	3.1	135	
17/09/28	18:00	2.7	140	
17/09/28	19:00	2.2	95	
17/09/28	20:00	1.8	87	
17/09/28	21:00	2.2	92	
17/09/28	22:00	2.7	88	
17/09/28	23:00	2.2	87	
17/09/30	0:00	4.5	96	
17/09/30	1:00	2.2	48	
17/09/30	2:00	2.7	93	
17/09/30	3:00	4	87	
17/09/30	4:00	4	82	
17/09/30	5:00	2.2	88	

Meteorological Data for Impact Monitoring in the reporting period			
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)
17/09/30	6:00	1.8	48
17/09/30	9:00	0.2	49
17/09/30	10:00	0.2	50
17/09/30	11:00	0.2	52
17/09/30	12:00	0.2	60
17/09/30	13:00	0.2	65
17/09/30	14:00	0.2	63
17/09/30	15:00	0.2	66
17/09/30	16:00	0.2	61
17/09/30	17:00	0.2	65
17/09/30	18:00	0.2	70
17/09/30	19:00	0.2	82
17/09/30	20:00	0.2	88
17/09/30	21:00	0.2	89
17/09/30	22:00	0.2	84
17/09/30	23:00	0.2	92
17/10/01	0:00	0.2	105
17/10/01	1:00	0.5	111
17/10/01	2:00	0.2	106
17/10/01	3:00	0.3	121
17/10/01	4:00	0.2	115
17/10/01	5:00	0.2	113
17/10/01	6:00	0.3	104
17/10/01	7:00	0.2	131
17/10/01	8:00	0.4	125
17/10/01	9:00	0.2	156
17/10/01	10:00	0.2	184
17/10/01	11:00	0.2	192
17/10/01	12:00	0.2	187
17/10/01	13:00	0.3	165
17/10/01	14:00	0.2	192
17/10/01	15:00	0.2	177
17/10/01	16:00	0.2	185
17/10/01	17:00	0.1	232
17/10/01	18:00	0.2	232
17/10/01	19:00	0.2	340
17/10/01	20:00	0.2	351
17/10/01	21:00	0.2	268
17/10/01	22:00	0.2	227
17/10/01	23:00	0.2	248

Appendix I

Impact Dolphin Monitoring Survey




Figure 1. Transect Line Layout in Northwest and Northeast Lantau Survey Areas




Figure 2. Survey Route on September 15<sup>th</sup>, 2017 (from HKLR03 project)




Figure 3. Survey Route on September 18<sup>th</sup>, 2017 (from HKLR03 project)




Figure 4. Survey Route on September 22<sup>nd</sup>, 2017 (from HKLR03 project)




Figure 5. Survey Route on September 29<sup>th</sup>, 2017 (from HKLR03 project)




Figure 6. Distribution of Chinese White Dolphin Sightings during September 2017 HKLR03 Monitoring Surveys

### Appendix I. HKLR03 Survey Effort Database (September 2017)

(Abbreviations: BEAU = Beaufort Sea State; P = Primary Line Effort; S = Secondary Line Effort)

DATE	AREA	BEAU	EFFORT	SEASON	VESSEL	TYPE	P/S
15-Sep-17	NW LANTAU	2	26.51	AUTUMN	STANDARD36826	HKLR	Р
15-Sep-17	NW LANTAU	2	10.09	AUTUMN	STANDARD36826	HKLR	S
15-Sep-17	NW LANTAU	3	1.20	AUTUMN	STANDARD36826	HKLR	S
15-Sep-17	NE LANTAU	2	34.49	AUTUMN	STANDARD36826	HKLR	Р
15-Sep-17	NE LANTAU	3	2.20	AUTUMN	STANDARD36826	HKLR	Р
15-Sep-17	NE LANTAU	2	12.01	AUTUMN	STANDARD36826	HKLR	S
18-Sep-17	NW LANTAU	2	28.84	AUTUMN	STANDARD36826	HKLR	Р
18-Sep-17	NW LANTAU	3	7.20	AUTUMN	STANDARD36826	HKLR	Р
18-Sep-17	NW LANTAU	2	12.96	AUTUMN	STANDARD36826	HKLR	S
22-Sep-17	NW LANTAU	1	6.05	AUTUMN	STANDARD36826	HKLR	Р
22-Sep-17	NW LANTAU	2	18.48	AUTUMN	STANDARD36826	HKLR	Р
22-Sep-17	NW LANTAU	3	0.56	AUTUMN	STANDARD36826	HKLR	Р
22-Sep-17	NW LANTAU	1	1.58	AUTUMN	STANDARD36826	HKLR	S
22-Sep-17	NW LANTAU	2	9.25	AUTUMN	STANDARD36826	HKLR	S
22-Sep-17	NE LANTAU	2	4.68	AUTUMN	STANDARD36826	HKLR	Р
22-Sep-17	NE LANTAU	3	31.06	AUTUMN	STANDARD36826	HKLR	Р
22-Sep-17	NE LANTAU	2	3.30	AUTUMN	STANDARD36826	HKLR	S
22-Sep-17	NE LANTAU	3	9.06	AUTUMN	STANDARD36826	HKLR	S
29-Sep-17	NW LANTAU	1	3.40	AUTUMN	STANDARD36826	HKLR	Р
29-Sep-17	NW LANTAU	2	13.70	AUTUMN	STANDARD36826	HKLR	Р
29-Sep-17	NW LANTAU	3	12.90	AUTUMN	STANDARD36826	HKLR	Р
29-Sep-17	NW LANTAU	4	5.60	AUTUMN	STANDARD36826	HKLR	Р
29-Sep-17	NW LANTAU	2	1.15	AUTUMN	STANDARD36826	HKLR	S
29-Sep-17	NW LANTAU	3	10.06	AUTUMN	STANDARD36826	HKLR	S

Appendix II. HKLR03 Chinese White Dolphin Sighting Database (September 2017) (Abberviations: STG# = Sighting Number; HRD SZ = Dolphin Herd Size; BEAU = Beaufort Sea State; PSD = Perpendicular Distance; BOAT ASSOC. = Fishing Boat Association P/S: Sighting Made on Primary/Secondary Lines

DATE	STG #	TIME	HRD SZ	AREA	BEAU	PSD	EFFORT	TYPE	NORTHING	EASTING	SEASON	BOAT ASSOC.	P/S
22-Sep-17	1	1152	6	NW LANTAU	2	320	ON	HKLR	823991	807501	AUTUMN	NONE	Р
22-Sep-17	2	1244	3	NW LANTAU	1	250	ON	HKLR	825349	809502	AUTUMN	NONE	Р
29-Sep-17	1	1309	2	NW LANTAU	4	140	ON	HKLR	827215	806416	AUTUMN	NONE	Р
-													

Appendix III. Individual dolphins identified during HKLR03 monitoring surveys in September 2017

ID#	DATE	STG#	AREA
NL46	22/09/17	1	NW LANTAU
NL49	22/09/17	1	NW LANTAU
NL123	22/09/17	1	NW LANTAU
NL202	22/09/17	2	NW LANTAU
	29/09/17	1	NW LANTAU
NL242	22/09/17	1	NW LANTAU
NL286	22/09/17	2	NW LANTAU
	29/09/17	1	NW LANTAU
NL296	22/09/17	1	NW LANTAU
WL05	22/09/17	1	NW LANTAU



Appendix IV. Photographs of Identified Individual Dolphins in September 2017 (HKLR03)



Appendix IV. (cont'd)

Appendix J

Event and Action Plan

#### Event and Action Plan for Impact Air Monitoring

			Action				
	ET (a)		IEC (a)		SOR (a)		Contractor(s)
Action Level Exceedance							
1. 2. 3. 4. 5. 6. 7.	Identify the source. Repeat measurement to confirm finding. If two consecutive measurements exceed Action Level, the exceedance is then confirmed. Inform the IEC and the SOR. Investigate the cause of exceedance and check Contractor's working procedures to determine possible mitigation to be implemented. If the exceedance is confirmed to be Project related after investigation, increase monitoring frequency to daily. Discuss with the IEC and the Contractor on remedial actions required. If exceedance continues, arrange meeting with the IEC and the SOR.	1. 2. 3. 4.	Check monitoring data submitted by the ET. Check the Contractor's working method. If the exceedance is confirmed to be Project related after investigation, discuss with the ET and the Contractor on possible remedial measures. Advise the SOR on the effectiveness of the proposed remedial measures. Supervise implementation of	1. 2. 3.	Confirm receipt of notification of failure in writing. Notify the Contractor. Ensure remedial measures properly implemented.	1. 2. 3. 4.	Rectify any unacceptable practice Amend working methods if appropriate If the exceedance is confirmed to be Project related, submit proposals for remedial actions to IEC within 3 working days of notification Implement the agreed proposals Amend proposal if
8.	If exceedance stops, cease additional monitoring.	0.	remedial measures.			0.	appropriate

			Action				
	ET (a)		IEC (a)		SOR (a)		Contractor(s)
Limit Level Exceedance							
	<ol> <li>Identify the source.</li> <li>Repeat measurement to confirm finding. If two consecutive measurements exceed Limit</li> </ol>	1. 2.	Check monitoring data submitted by the ET. Check Contractor's working	1.	Confirm receipt of notification of failure in writing.	1.	Take immediate action to avoid further exceedance.
2	<ul> <li>Level, the exceedance is then confirmed.</li> <li>Inform the IEC, the SOR, the DEP and the Contractor.</li> <li>Investigate the cause of exceedance and check Contractor's working procedures to determine possible mitigation to be implemented.</li> </ul>	3.	method. If the exceedance is confirmed to be Project related after investigation, discuss with the ET and the Contractor on possible remedial measures.	2. 3.	Notify the Contractor. If the exceedance is confirmed to be Project related after investigation, in consultation with the IEC, agree with the Contractor on the remedial measures to be	2.	If the exceedance is confirmed to be Project related after investigation, submit proposals for remedia actions to IEC within 3
Į	<ul><li>implemented.</li><li>5. If the exceedance is confirmed to be Project related after investigation, increase monitoring frequency to daily.</li></ul>	4.	Advise the SOR on the effectiveness of the proposed remedial measures.	4.	implemented. Ensure remedial measures are properly implemented.	3.	working days of notification. Implement the agreed proposals.
(	<ol> <li>Carry out analysis of the Contractor's working procedures to determine possible mitigation to be implemented.</li> </ol>	5.	Supervise implementation of remedial measures.	5.	If exceedance continues, consider what activity of the work is responsible and	4. 5.	Amend proposal if appropriate. Stop the relevant
:	7. Arrange meeting with the IEC and the SOR to discuss the remedial actions to be taken.				instruct the Contractor to stop that activity of work		activity of works as determined by the SO
٤	<ol> <li>Assess effectiveness of the Contractor's remedial actions and keep the IEC, the DEP and the SOR informed of the results.</li> </ol>				until the exceedance is abated.		until the exceedance is abated.
9	<ol> <li>If exceedance stops, cease additional monitoring.</li> </ol>						

Note: (a) ET - Environmental Team; IEC - Independent Environmental Checker; SOR - Supervising Officer's Representative

### Event/Action Plan for Impact Dolphin Monitoring

EVENT		ACTION		
	ET	IEC	SOR	Contractor
Action Level	<ol> <li>Repeat statistical data analysis to confirm findings;</li> <li>Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&amp;A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences;</li> <li>Identify source(s) of impact;</li> <li>Inform the IEC, SOR and Contractor;</li> <li>Check monitoring data.</li> <li>Review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary.</li> </ol>	<ol> <li>Check monitoring data submitted by ET and Contractor;</li> <li>Discuss monitoring results and finding with the ET and the Contractor.</li> </ol>	<ol> <li>Discuss monitoring with the IEC and any other measures proposed by the ET;</li> <li>If SOR is satisfied with the proposal of any other measures, SOR to signify the agreement in writing on the measures to be implemented.</li> </ol>	<ol> <li>Inform the SOR and confirm notification of the non-compliance in writing;</li> <li>Discuss with the ET and the IEC and propose measures to the IEC and the SOR;</li> <li>Implement the agreed measures.</li> </ol>
Limit Level	<ol> <li>Repeat statistical data analysis to confirm findings;</li> <li>Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&amp;A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences;</li> </ol>	<ol> <li>Check monitoring data submitted by ET and Contractor;</li> <li>Discuss monitoring results and findings with the ET and the Contractor;</li> <li>Attend the meeting to discuss with ET, SOR and</li> </ol>	<ol> <li>Attend the meeting to discuss with ET, IEC and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures.</li> <li>If SOR is satisfied with the</li> </ol>	<ol> <li>Inform the SOR and confirm notification of the non-compliance in writing;</li> <li>Attend the meeting to discuss with ET, IEC and SOR the necessity of additional dolphin monitoring and any other</li> </ol>

EVENT		ACTION		
	ET	IEC	SOR	Contractor
	<ol> <li>Identify source(s) of impact;</li> <li>Inform the IEC, SOR and Contractor of findings;</li> <li>Check monitoring data;</li> <li>Repeat review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary.</li> <li>If ET proves that the source of impact is caused by any of the construction activity by the works contract, ET to arrange a meeting to discuss with IEC, SOR and Contractor the necessity of additional dolphin monitoring and/or any other potential mitigation measures (e.g., consider to modify the perimeter silt curtain or construction activity etc.) and submit to IEC a proposal of additional dolphin monitoring and/or mitigation measures where necessary.</li> </ol>	<ul> <li>Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures.</li> <li>4. Review proposals for additional monitoring and any other mitigation measures submitted by ET and Contractor and advise SOR of the results and findings accordingly.</li> <li>5. Supervise / Audit the implementation of additional monitoring and/or any other mitigation measures and advise SOR the results and findings accordingly.</li> </ul>	<ul> <li>proposals for additional dolphin monitoring and/or any other mitigation measures submitted by ET and Contractor and verified by IEC, SOR to signify the agreement in writing on such proposals and any other mitigation measures.</li> <li>3. Supervise the implementation of additional monitoring and/or any other mitigation measures.</li> </ul>	<ul> <li>potential mitigation measures.</li> <li>3. Jointly submit with ET to IEC a proposal of additional dolphin monitoring and/or any other mitigation measures when necessary.</li> <li>4. Implement the agreed additional dolphin monitoring and/or any other mitigation measures.</li> </ul>

Note: ET – Environmental Team, IEC – Independent Environmental Checker, SOR – Supervising Officer's Representative

Appendix K

Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions

#### Table K1Cumulative Statistics on Exceedances

Parameters	Level of Exceedance	Total No. recorded in this reporting month	Total No. recorded since project commencement
1-hr TSP	Action	6	40
	Limit	1	3
24-hr TSP	Action	0	5
	Limit	0	1
Water Quality	Action	0	6
-	Limit	0	1
Impact Dolphin	Action	0	9
Monitoring	Limit	0	9

# Table K2Cumulative Statistics on Complaints, Notifications of Summons and<br/>Successful Prosecutions

<b>Reporting Period</b>			
	Complaints	Notifications of	Successful
		Summons	Prosecutions
This Reporting Month	0	0	0
(September 2017)			
Total No. received	14	1	0
since project			
commencement			

Email message		Environmental Resources Management
То	Ramboll Environ - Hong Kong, Limited (ENPO)	16/F Berkshire House, 25 Westlands Road Quarry Bay, Hong Kong Telephone: (852) 2271 3113
From	ERM- Hong Kong, Limited	Facsimile: (852) 2723 5660 E-mail: jovy.tam@erm.com
Ref/Project number	Contract No. HY/2012/08 Tuen Mun-Chek Lap Kok Link-Northern Connection Sub-sea Tunnel Section	
Subject	Notification of Exceedance for Air Quality Impact Monitoring	
Date	22 August 2017	ERM

Dear Sir or Madam,

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

0212330\_22August2017\_1hrTSP\_Station ASR1

One Action Level Exceedance was recorded on 22 August 2017.

Regards,

Mr Jovy Tam Environmental Team Leader

#### CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us.




#### CONTRACT NO. HY/2012/08 Tuen Mun – Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section

#### Air Quality Impact Monitoring Notification of Exceedance

Log No.	02123	30_22August2017_1hrTSP_Station ASR1					
		[Total No. of Exceedances = 1]					
Date	22 August 2017 (Measured)						
	1 Septemk	1 September 2017 (Laboratory results received by ERM)					
Monitoring Station	A	SR1, ASR5, ASR6, ASR10 and AQMS1					
Parameter(s) with		11 TOD					
Exceedance(s)		1-hr TSP					
Action Levels	24-hr TSP (μg/m <sup>3</sup> )	ASR1 = 213					
		ASR5 = 238					
		AQMS1 = 213					
		ASR6 = 238					
		ASR10 = 214					
	1-hr TSP (μg/m <sup>3</sup> )	ASR1 = 331					
		ASR5 = 340					
		AQMS1 = 335					
		ASR6 = 338					
		ASR10 = 337					
Limit Levels	1-hr TSP (μg/m <sup>3</sup> )	500					
	24-hr TSP (μg/m <sup>3</sup> )	260					
Measured Levels	Action Level Exceedance for 1-h	r TSP is observed at ASR1 (360 $\mu$ g/m <sup>3</sup> ) during 1505 - 1605 hrs.					
Works Undertaken (at	On 22 August 2017, no construct	ion works was carried out as Typhoon Hato was approaching and					
the time of monitoring	The Hong Kong Observatory exp	pected to issue T8 signal soon.					
event)							
Possible Reason for	The exceedance is unlikely to be	due to the Project, in view of the following:					
Action or Limit Level	According to the construct	ction information provided by the Contractor, all construction					
Exceedance(s)	works has been stopped b	by the time of recorded exceedance. Typhoon Hato was					
	approaching and T8 signa	al was expected to be issued later.					
Actions Taken / To Be	-	te inspection on 24 August 2017 and contractor's photo record on 22					
Taken	August 2017, no dust nuisance w	vas recorded at the Northern Landfall and activities conducted in					
		y followed the requirements stated in the EP (EP-354/2009/D). In					
	addition, the Contractor has imp	lemented the required mitigation measures as per the EP, approved					
	-	al including watering to maintain all exposed road surfaces and dust					
		ng facilities, use of sprinklers for water spraying, materials having					
	-	red by a clean tarpaulin, use of water truck and watering on all					
		ite ) throughout the construction period, no additional mitigation is					
	_	d is provided in <i>Annex A</i> . Weekly water spraying record is also					
	_	Monitoring has commenced on 24 October 2014, the ET will monitor					
	for future trends in exceedances.						

Remarks	The monitoring results and the locations of air quality monitoring stations are attached.
	The exceedance is considered not related to this Contract as there was no construction works during
	the time of recorded exceedance. Materials having the potential to create dust were also covered
	by tarpaulin sheets.
	However, the Contractor has also been reminded to adhere strictly to implement all relevant dust
	mitigation measures recommended or specified in the EP (EP-354/2009/D), the approved EIA and
	the Updated EM&A Manual of this Project to avoid causing dust nuisance.





# Annex A Photo Records provided by the Contractor

\*Note: Photos taken on 22/8/2017



Water spraying was applied frequently during dry conditions.(Works Area Portion N-A)



No dust nuisance was observed. (Works Area Portion N-A)



# Annex A Photo Records provided by the Contractor \*Note: Photos taken on 22/8/2017



Cement bags are covered by tarpaulin sheets. (Works Area Portion N-A)



Use of water truck for water spraying. (Works Area Portion N-A)



# Annex A Photo Records provided by the Contractor \*Note: Photos taken on 22/8/2017



Watering on all exposed soil within the site. (Works Area Portion N-B)



## Annex A Photo Records taken during Weekly Site Inspection \*Note: Photos taken on 24/8/2017



Water spraying was applied frequently during dry conditions.(Works Area Portion N-B)



Sprinklers are installed for water spraying. (Works Area Portion N-C)



Dat		1 년 년 년 년	Northern Landfall 21-Aug -2017 to 至 27-Aug -2017						
	<u>Time</u> 時間	<u>Monday</u> 星期一	<u>Tuesday</u> 星期二	<u>Wednesday</u> <u>星期三</u>	<u>Thursday</u> 星期四	<u>Friday</u> 星期五	<u>Saturday</u> 星期六	<u>Sunday</u> 星期日	
1	8:00 - 8:45		1	)	~	$\checkmark$		/	
2	8:45 - 9:30		1	Luchorn	V			1	
3	9:30 - 10:15	/		1 m	1	1	V	1	
4	10:15 - 11:00	1	V	1 *		1		/	
5	11:00 - 11:45	~	1	d I	1	1	V	1	
6	11:45 - 12:30	1	1	heary hain	V	1	1	1	
7	12:30 - 13:15	1	/					/	
8	13:15 - 14:00	/				1		1	
9	14:00 - 14:45		1		V	1	1/	1	
10	14:45 - 15:30	/	/		1	1	1	1	
11	15:30 - 16:45		1		1	1,	11	1	
12	16:45 - 17:30	1	1		1	1		/	
	Verified by Site Foreman 地盤科文簽署確認	G	H	G	G	6	Ø	6	

Night shift 夜間工作 (if	necessary 如需要)		.f.
17:30 - 19:00			
19:00 - 20:30			
20:30 - 22:00			
22:00 - 23:00			

\*Please - tick ( $\sqrt{}$ ) in the box if complete the spraying of water. circle (O) in the box if it is raining. \*如果 - 已經完成灑水,請於方格內加上剔號(√)。 是下兩天, 請於方格內加上圓圈(O)。

Remarks:

- (1) Pursuant to EP Clause 3.15, the Permit Holder shall undertake watering at least 12 times per day on all exposed soil within the Project site and associated work areas in Tuen Mun area throughout the construction phase.
- (2) Spraying position includes the main haul road, open area, slopes, stockpiles and any other dusty materials.
- (3) If it is raining, no water spraying is needed.
- (4) The no of spraying will be increased due to site condition.

備註:

- (1) 根據環境許可證 3.15 條例,在整個施工階段內,許可證持有人須每天至少 12 次在屯門區項目工地和 相關的工作區域內的所有暴露土壤灑水。
- (2) 灑水位置包括主要運輸道路,空曠地帶,斜坡,存料堆,以及任何其他產生塵埃物料。
- (3) 當下雨時, 地盤將不需要灑水。
- (4) 如果地盤情況更改或有需要時, 灑水次數會相應增加。

TMCLKL8 82339 B

TMCLKL	HY/2012/08	2017-08-22	AQMS1	Sunny	14:14	1-hour TSP	176	ug/m3
TMCLKL	HY/2012/08	2017-08-22	AQMS1	Sunny	15:16	1-hour TSP	202	ug/m3
TMCLKL	HY/2012/08	2017-08-22	AQMS1	Rainy	16:18	1-hour TSP	88	ug/m3
TMCLKL	HY/2012/08	2017-08-22	ASR1	Sunny	14:03	1-hour TSP	155	ug/m3
TMCLKL	HY/2012/08	2017-08-22	ASR1	Sunny	15:05	1-hour TSP	360	ug/m3
TMCLKL	HY/2012/08	2017-08-22	ASR1	Rainy	16:07	1-hour TSP	331	ug/m3
TMCLKL	HY/2012/08	2017-08-22	ASR10	Sunny	13:29	1-hour TSP	84	ug/m3
TMCLKL	HY/2012/08	2017-08-22	ASR10	Sunny	14:31	1-hour TSP	106	ug/m3
TMCLKL	HY/2012/08	2017-08-22	ASR10	Rainy	15:33	1-hour TSP	72	ug/m3
TMCLKL	HY/2012/08	2017-08-22	ASR5	Sunny	13:52	1-hour TSP	195	ug/m3
TMCLKL	HY/2012/08	2017-08-22	ASR5	Sunny	14:54	1-hour TSP	269	ug/m3
TMCLKL	HY/2012/08	2017-08-22	ASR5	Rainy	15:56	1-hour TSP	278	ug/m3
TMCLKL	HY/2012/08	2017-08-22	ASR6	Sunny	13:40	1-hour TSP	181	ug/m3
TMCLKL	HY/2012/08	2017-08-22	ASR6	Sunny	14:42	1-hour TSP	247	ug/m3
TMCLKL	HY/2012/08	2017-08-22	ASR6	Rainy	15:44	1-hour TSP	290	ug/m3

Appendix L

Waste Flow Table



#### **Monthly Summary Waste Flow Table** Name of Department:

# Contract No. / Works Order No.: <u>HY/2012/08</u>

Monthly Summary Waste Flow Table for <u>September 2017</u>

HyD

[to be submitted not later than the 15<sup>th</sup> day of each month following

reporting month] (All quantities shall be rounded off to 3 decimal places.)

	1	Monthly Break-down of <u>Inert</u> Construct	ion & Demolition Materia	als (i.e. Public Fill Materials	)	
Month	(a)=(b)+(c)+(d)+(e) Total Quantity Generated	(b) Hard Rock and Large Broken Concrete	(c) Reused in the Contract	(d) Reused in other Projects	(e) Disposed of as Public Fill	
	(in '000 ton)	(in '000 ton)	(in '000 ton)	(in '000 ton)	(in '000 ton)	
Sub-total	1097.465	0.000	0.000	0.000	1097.465	
Jan-2017	60.781	0.000	0.000	0.000	60.781	
Feb-2017	17.367	0.000	0.000	0.000	17.367	
Mar-2017	7.508	0.000	0.000	0.000	7.508	
Apr-2017	15.603	0.000	0.000	0.000	15.603	
May-2017	12.358	0.000	0.000	0.000	12.358	
Jun-2017	0.194	0.000	0.000	0.000	0.194	
Half Year Sub-total	113.811	0.000	0.000	0.000	113.811	
Jul-2017	0.652	0.000	0.000	0.000	0.652	
Aug-2017	1.624	0.000	0.000	0.000	1.624	
Sep-2017	0.886	0.000	0.000	0.000	0.886	
Oct-2017						
Nov-2017						
Dec-2017						
Project Total Quantities	1214.438	0.000	0.000	0.000	1214.438	



	Actual Quantities of <u>Non-inert</u> Construction Waste Generated Monthly									
Month	Metals (in '000kg)		Paper/ cardboard packaging (in '000kg)		Plastics (see Note 3) (in '000kg)		Chemical Waste (in '000kg)		Others, e.g. General Refuse disposed at Landfill (in '000ton)	
	generated	recycled	generated	recycled	generated	recycled	generated	Disposed	generated	
Sub-total	1.850	1.850	3.150	3.150	6.870	6.870	9.450	9.450	4.935	
Jan-2017	0.000	0.000	0.000	0.000	0.000	0.000	3.400	3.400	0.257	
Feb-2017	0.000	0.000	0.200	0.200	0.000	0.000	0.000	0.000	0.340	
Mar-2017	0.000	0.000	0.000	0.000	0.000	0.000	6.100	6.100	0.286	
Apr-2017	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.237	
May-2017	0.000	0.000	0.000	0.000	0.000	0.000	10.400	10.400	0.300	
Jun-2017	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.317	
Half Year Sub-total	0.000	0.000	0.200	0.200	0.000	0.000	19.900	19.900	1.737	
Jul-2017	0.000	0.000	0.200	0.200	0.000	0.000	0.000	0.000	0.272	
Aug-2017	141.990	141.990	0.200	0.200	0.000	0.000	0.000	0.000	0.305	
Sep-2017	0.000	0.000	0.200	0.200	0.000	0.000	0.000	0.000	0.300	
Oct-2017										
Nov-2017										
Dec-2017										
Project Total Quantities	143.840	143.840	3.950	3.950	6.870	6.870	29.350	29.350	7.549	



Forecast of Total Quantities of Construction and Demolition Materials to be Generated from the Contract*								
Total Quantity GeneratedHard Rock and Large Broken ConcreteReused in the ContractReused in other ProjectsDisposed of as Public Fill								
(in '000 ton)	(in '000 ton)	(in '000 ton)	(in '000 ton)	(in '000 ton)				
20.000	0.000	0.000	0.000	20.000				

Forecast of Total Quantities of Construction and Demolition Materials to be Generated from the Contract*								
MetalsPaper/ cardboard packagingPlastics (see Note 3)Chemical WasteGeneral Refuse disposed of at Land								
(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 ton)				
0.000	0.000	0.000	0.000	0.100				

Notes:

(1) The performance targets are given in the **ER Appendix 8J Clause 14** and the EM & A Manual(s).

(2) The waste flow table shall also include C&D materials to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m<sup>3</sup>. (**ER Part 8 Clause 8.8.5** (d) (ii) refers).