

AUES JOB NO.: TCS00715/14

TUEN MUN - CHEK LAP KOK LINK Contract No. HY/2013/12 – Northern Connection Toll Plaza and Associated Works

13th QUARTERLY ENVIRONMENTAL MONITORING & AUDIT SUMMARY REPORT – (November 2017 to January 2018)

PREPARED FOR

Quality Index

CRBC AND KADEN JOINT VENTURE

DateReference No.Prepared ByCertified By6 March 2018TCS00715/14/600/R0402v1Image: Certified ByImage: Certified ByBen TamT.W. TamEen TamT.W. Tam(Environmental Consultant)(Environmental Team Leader)

This report has been prepared by Action-United Environmental Services & Consulting with all reasonable skill, care and diligence within the terms of the Agreement with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client. We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above. This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies upon the report at their own risk.



Ref.: HYDHZMBEEM00_0_6302L.18

07 March 2018

By Fax (2218 7299) and By Post

AECOM Supervising Officer Representative's Office No. 8 Mong Fat Street, Tuen Mun, New Territories, Hong Kong

Attention: Mr. Albert Yu

Dear Mr. Yu,

Re: Agreement No. CE 48/2011 (EP) Environmental Project Office for the HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing Facilities, and Tuen Mun-Chek Lap Kok Link – Investigation

Contract No. HY/2013/12 TM-CLKL Northern Connection Toll Plaza and Associated Works <u>13th Quarterly EM&A Summary Report (November 2017 to January</u> 2018)

Reference is made to the 13th Quarterly Environmental Monitoring and Audit (EM&A) Summary Report (November 2017 to January 2018) (AUES reference: TCS00715/14/600/R0402v1 dated 6 March 2018) certified by the ET Leader and provided to us via e-mail on 6 March 2018.

Please be informed that we have no adverse comments on the captioned report.

Thank you for your attention. Please do not hesitate to contact the undersigned or the ENPO Leader Mr. Y. H. Hui should you have any queries.

Yours sincerely,

Hang Ja Cheory

F. C. Tsang Independent Environmental Checker Tuen Mun – Chek Lap Kok Link

c.c.

HyD – Mr. Stephen Chan (By Fax: 3188 6614) HyD – Mr. Vico Cheung (By Fax: 3188 6614) AECOM – Mr. Conrad Ng (By Fax: 3922 9797) AUES – Mr. T. W. Tam (By Fax: 2959 6079) CRBC – Kaden JV – Mr. John Wong (By Fax: 2253 8399)

Internal: DY, YH, TMC, ENPO Site

Q:\Projects\HYDHZMBEEM00\02_Proj_Mgt\02_Corr\2018\HYDHZMBEEM00_0_6302L.18.docx

Ramboll Hong Kong Limited 英環香港有限公司 21/F, BEA Harbour View Centre, 56 Gloucester Road, Wan Chai, Hong Kong Tel: 852.3465 2888 Fax: 852.3465 2899 www.ramboll.com ES.01. This is the **13th** Quarterly EM&A Summary Report for the "*Tuen Mun - Chek Lap Kok Link - Northern Connection Toll Plaza and Associated Works*" under Environmental Permit No. EP-354/2009/D (hereinafter "the EP"), covering the period from **1 November 2017 to 31 January 2018** (hereinafter "Reporting Period").

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES.02. Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental Aspect	Environmental Monitoring Parameters / Inspection	Total Occasions
Air Quality	1-hour Total Suspended Particulates (TSP)	465
Air Quality	24-hour TSP	155
Cultural heritage inspection	Grave G1	13
Landfill Gas Monitoring	Oxygen; Methane & Carbon Dioxide	76 days
Landscape &Visual	Landscape & Visual Monitoring	13
Joint Site Inspection / Audit	IEC, ET, the Contractor and RE joint site Environmental Inspection and Auditing	13

BREACHES OF ACTION/LIMIT LEVELS

ES.03. In the Reporting Period, 2 Action Level and 1 Limit Level exceedances of 1-hour TSP were recorded at ASR5 & ASR10 on 2 November 2017; 1 Action Level exceedance of 1-hour TSP was recorded at ASR5 on 11 November 2017; 1 Action Level exceedance of 1-hour TSP was recorded at ASR10 on 29 November 2017; 1 Action Level and 2 Limit Level exceedances of 1-hour and 24-hour TSP were recorded at ASR1 & ASR5 on 8 December 2017; 4 Action Level exceedances of 1-hour and 24-hour TSP were recorded at ASR1 & ASR5 on 11 December 2017; 1 Limit Level exceedance of 24-hour TSP were recorded at ASR1 & ASR5 on 11 December 2017; 1 Limit Level exceedance of 1-hour TSP were recorded at ASR1 & ASR5 on 20 December 2017; 1 Action Level exceedance of 1-hour TSP was recorded at ASR1 on 26 December 2017; 1 Action Level exceedance of 24-hour TSP was recorded at ASR1 on 26 December 2017; 6 Action Level exceedance of 24-hour TSP was recorded at ASR10 on 29 December 2017; 6 Action Level exceedances of 1-hour TSP were recorded at ASR5 on 13, 16 and 22 January 2018 according to the measurement results by the ET of Contract HY/2012/08, investigation reports for the exceedances have been completed and the corresponding investigation reports have been submitted to all relevant parties. The summary of breach of air quality performance is shown below.

Environmental	Monitoring	Action	T imit	Event & Action		
Aspect	Monitoring Parameters	Action Level	Linnt Level	NOE Issued	Investigation	Corrective Actions
Air Quality	1-hour TSP	17	1	16	Exceedances were unlikely related to the Contract work	No corrective action was undertaken
Air Quality	24-hour TSP	2	3	5	Exceedances were unlikely related to the Contract work	No corrective action was undertaken
Landfill Gas	Oxygen	0	0	0	0	0
Landfill Gas	Methane	0	0	0	0	0
Monitoring	Carbon Dioxide	0	0	0	0	0

ENVIRONMENTAL COMPLAINT

ES.04. In the Reporting Period, one (1) environmental complaint was received from EPD on 30 January 2018 regarding construction noise and light nuisance created at River Trade Terminal during mid-night. The



complainant also complained dust issue at River Trade Terminal; investigation report for the complaint has been prepared by the ET and concluded that the complaint was not project-related.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.05. No environmental summons or successful prosecutions were recorded in the Reporting Period.

REPORTING CHANGES

ES.06. No reporting changes were made in the Reporting Period.

FUTURE KEY ISSUES

- ES.07. During dry season, air quality mitigation measures such as watering of site area for 12 times per day and covering of exposed slopes should be fully implemented to reduce construction dust impact as recommended in the EMIS.
- ES.08. Moreover, muddy water or other water pollutants from site surface runoff into the public areas will be key environment issue. Special attention should be paid on the water quality mitigation measures to prevent surface runoff flow to public area.
- ES.09. It was reminded that good housekeeping practice should be maintained. Mosquito control measures should be properly implemented to prevent mosquito breeding on site especially after rain.



TABLE OF CONTENTS

1.	INTRODUCTI	ON	1
		T BACKGROUND	1
-		STRUCTURE	1
2		DRGANIZATION AND CONSTRUCTION PROGRESS ACT ORGANIZATION	2 2
		RUCTION PROGRESS	2
		RY OF ENVIRONMENTAL SUBMISSIONS	2
3	SUMMARY O	F IMPACT MONITORING REQUIREMENTS	4
C	3.1 GENERA		4
		ALITY MONITORING	4
		DRING LOCATIONS	4
		DRING FREQUENCY DRING EQUIPMENT	4 5
		TION OF ACTION/LIMIT (A/L) LEVELS	6
		ENVIRONMENTAL ASPECTS	6
4	AIR QUALITY	MONITORING	8
	4.1 GENERA		8
		RY OF MONITORING RESULTS AND LIMIT (A/L) LEVELS EXCEEDANCE	8 8
		AND LIMIT (A/L) LEVELS EXCEEDANCE ALITY EXCEEDANCE INVESTIGATION	8 9
5	ECOLOGY M		10
3	5.1 GENERA		10
		R PLANTS INSPECTION	10
6	CULTURAL H	ERITAGE	11
	6.1 GENERA		11
	6.2 GRAVE	INSPECTION	11
7	LANDSCPAE A	AND VISUAL	12
	7.1 GENERA		12
		CAPE AND VISUAL INSPECTION	12
8	. –	AS HAZARD MONITORING	13
	8.1 GENERA 8.2 LANDFI	al ll Gas Monitoring Result	13 13
0			
9	9.1 GENERA	AGEIVIEN I AL WASTE MANAGEMENT	15 15
		DS OF WASTE QUANTITIES	15
10	SITE INSPECT	FIONS	16
10	10.1 REQUIR		16
11	ENVIRONME	NTAL COMPLAINT AND NON-COMPLIANCE	19
	11.1 Enviro	NMENTAL COMPLAINT, SUMMONS AND PROSECUTION	19
12	IMPLEMENT	ATION STATUS OF MITIGATION MEASURES	21
	12.1 GENERA	AL REQUIREMENTS	21
13	CONCLUSION	IS AND RECOMMENDATIONS	22
	13.1 CONCLU		22
	13.2 RECOM	MENDATIONS	22

AUES

LIST OF TABLES

- TABLE 2-1
 STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACTS
- TABLE 3-1
 AIR QUALITY MONITORING STATIONS UNDER THE CONTRACT
- TABLE 3-2
 ENHANCED TSP MONITORING PLAN CONSTRUCTION PHASE
- TABLE 3-3
 ACTION AND LIMIT LEVELS FOR IMPACT AIR QUALITY MONITORING
- TABLE 4-1
 SUMMARY OF AIR QUALITY MONITORING EXCEEDANCE
- TABLE 8-1
 SUMMARY OF LANDFILL GAS MONITORING ZONE
- TABLE 8-2
 SUMMARY OF LANDFILL GAS MEASUREMENT RESULTS IN REPORTING PERIOD
- TABLE 9-1SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
- TABLE 9-2SUMMARY OF QUANTITIES OF C&D WASTES
- TABLE 10-1
 SITE OBSERVATIONS FOR THE CONTRACT FOR THE REPORTING PERIOD
- TABLE 10-2
 SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION
- TABLE 11-1
 STATISTICAL SUMMARY OF ENVIRONMENTAL EXCEEDANCE
- TABLE 11-2
 STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
- TABLE 11-3
 STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
- TABLE 11-4
 STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
- TABLE 12-1
 ENVIRONMENTAL MITIGATION MEASURES

LIST OF ANNEXES

- APPENDIX A LAYOUT PLAN OF THE PROJECT
- APPENDIX B LAYOUT PLAN OF THE CONTRACT
- APPENDIX C ENVIRONMENTAL MANAGEMENT ORGANIZATION CHART
- APPENDIX D CONSTRUCTION PROGRAMME
- APPENDIX E MONITORING LOCATIONS / SENSITIVE RECEIVERS FOR THE CONTRACT
- APPENDIX F EVENT AND ACTION PLAN
- APPENDIX G LANDFILL GAS MONITORING GRAPHICAL PLOTS
- APPENDIX H WASTE FLOW TABLE
- APPENDIX I IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES

1. INTRODUCTION

1.1. PROJECT BACKGROUND

- 1.1.1. CRBC-Kaden Joint Venture (hereafter "CRBC-Kaden JV") is commissioned by the Highways Department (HyD) as the Main Contractor of the Contract No. HY/2013/12 Northern Connection Toll Plaza and Tunnel Section ((hereafter "the Contract") and this Contract is part of the Tuen Mun Chek Lap Kok Link (TM-CLK Link Project). The TM-CLK Link Project is a designated project under Environmental Permit number EP-354/2009/D issued on 13 March 2015. The layout Plan of the Project and the Contract are showed in *Appendix A* and *B* respectively.
- 1.1.2. The construction works of the Contract mainly include:
 - a. construction of an approximately 5.4 hectares toll plaza and an associated footbridge;
 - b. construction of associated carriageways including approximately 0.74 kilometre land viaducts, and an approximately 230 metres vehicular underpass to connect the toll plaza and the roundabout at Lung Mun Road/Lung Fu Road;
 - c. site formation for the construction of the toll plaza, including associated slope works and natural terrain hazard mitigation measures;
 - d. modification and realignment of the existing Lung Mun Road and Lung Fu Road; and
 - e. associated waterworks, drainage, sewerage and landscaping works, etc..
- 1.1.3. Action-United Environmental Services & Consulting has been commissioned as an Independent ET to implement the relevant EM&A program in accordance with the approved EM&A Manual, as well as the associated duties.
- 1.1.4. This is the 13th Quarterly EM&A Summary Report covering the period from 1 November 2017 to 31 January 2018.

1.2 REPORT STRUCTURE

- 1.2.1 The Quarterly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-
 - Section 1 Introduction Section 2 Contract Organization and Construction Progress Section 3 Summary of Impact Monitoring Requirements Section 4 Air Quality Monitoring Section 5 Ecology Monitoring Section 6 Cultural Heritage Section 7 Landscape and Visual Section 8 Landfill gas hazard Monitoring Section 9 Waste Management Section 10 Site Inspections Section 11 Environmental Complaints and Non-Compliance Implementation Status of Mitigation Measures Section 12 Section 13 Conclusions and Recommendations



2 CONTRACT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 CONTRACT ORGANIZATION

2.1.1 The Contract organization and contact details of key personnel are shown in *Appendix C*.

2.2 CONSTRUCTION PROGRESS

2.2.1 In the Reporting Period, the major construction activity conducted under the Contract is summarized in below. Moreover, the master construction program and 2-month rolling programme is enclosed in *Appendix D*.

November 2017

- Instrumentation and Monitoring
- Site Formation Earthwork on Slope D and E; surface drainage on Slope C, D & E and Portion H;
- Toll Plaza Decking TD1 and TD2;
- Toll Plaza Footbridge;
- Retaining Structure RW_A, RW_B
- Toll Collector Subway & Associated Works;
- Bridge G1 and H1 by Form Traveller;
- Sewer Culvert at FC1 and FC2;
- Road and Drainage Works at +11mPD, +19mPD and Portion H.
- Toll Booth Canopy
- Road pavement works at +19mPD platform ;
- Construction of bus shelter

December 2017

- Instrumentation and Monitoring
- Site Formation Earthwork on Slope D and E; surface drainage on Slope C, D & E and Portion H;
- Toll Plaza Footbridge;
- Retaining Structure RW_A, RW_B;
- Toll Collector Subway & Associated Works;
- Bridge G1 and H1 by Form Traveller;
- Sewer Culvert at FC1 and FC2;
- Road and Drainage Works at +11mPD, +19mPD and Portion H;
- Toll Booth Canopy;
- Road pavement works at +19mPD platform.

January 2018

- Instrumentation and Monitoring
- Site Formation Earthwork at 5SE-D/C170; surface drainage on Slope C, D & E and Portion H;
- Parapet construction for Retaining Structure RW_A and Bridge G2;
- Temporary Traffic Arrangement at Lung Mun Road and Lung Fu Road;
- Toll Collector Subway & Associated Works;
- Toll Booth Canopy Construction;
- Road pavement works at +19mPD platform ;
- Bridge G1C and H1C by Formtraveller at Portion F;
- Bridge G1b at Portion F;
- Vehicular Underpass Cable Trough construction and partition wall construction;
- Retaining Structure TP_G at Portion H;
- Excavation and lateral Support of Construction of Retaining Wall TP_G;
- Construction of Storage Area at Retaining Wall B

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.3.1 In according to the EP, the required documents have submitted to EPD for retention which listed in below:



- Monitoring Plan on Construction Dust (submission refer to Contract HY/2012/08)
- Landscape and Visual Plan (not yet endorsed by EPD)
- Waste Management Plan (endorsed by EPD on 16 March 2015)
- Baseline Monitoring Report (not yet endorsed by EPD)
- 2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for Contract No. HY/2013/12 are presented in *Table 2-1*.

 Table 2-1
 Status of Environmental Licenses and Permits of the Contracts

No.	Type of Permit/ License	Reference/ License No.	Date of Issue	Date of Expiry
1	Air pollution Control (Construction Dust) Regulation	377719	06-08-2014	N/A
2	Chemical Waste Producer Registration - Waste Producers Number	5117422C389301	03-09-2014	N/A
3	Water Pollution Control Ordinance -Variation of Effluent Discharge License	WT00023973-2016	14-03-16	30-09-2019
4	Water Pollution Control Ordinance –New Variation of Effluent Discharge License	WT00023973-2016	18-05-2016	30-09-2019
5	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	7020460	01-08-2014	N/A
6	Extend CNP for Flasework Erection	GW-RW0205-17	25-04-2017	25-11-2017
0	6 Extend CNP for Flasework Election	GW-RW0563-17	26-10-2017	24-02-2018
7	Extend CNP for Multiple Task	GW-RW0230-17	10-05-2017	04-11-2017
/	Extend CIVF for Multiple Task	GW-RW0605-17	25-11-2017	24-05-2018
8	Extent CNP for Tunnel Works	GW-RW0243-17	23-05-2017	22-11-2017
0	Extent CNP for Tunnel works	GW-RW0567-17	26-10-2017	22-05-2018
9	CNP for Portion H	GW-RW0242-17	22-05-2017	17-11-2017
9	CIVE IOI POTIION H	GW-RW0568-17	26-10-2017	22-05-2018
10	CND for Dood Daving Works	GW-RW0211-17	25-04-2017	01-11-2017
10	CNP for Road Paving Works	GW-RW0561-17	26-10-2017	01-02-2018



3 SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

- 3.1.1 The major construction activities under the Contract are land-based and no marine work will be involved. In accordance with the Project EM&A Manual requirements, the environmental aspects under the Contract shall be included air quality, ecological, cultural heritage, landscape and visual, landfill gas and site inspection during construction period. In addition, audit of the contractor's implementation of the construction noise and land-based water quality pollution control measures are also required for the Contract.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 AIR QUALITY MONITORING

- 3.2.1 The construction phase air quality monitoring shall cover the following parameters:
 - 1-hour TSP; and
 - 24-hour TSP

3.3 MONITORING LOCATIONS

3.3.1 The air quality monitoring stations for impact monitoring are listed in *Table 3-1* and illustrated in *Appendix E*.

ID	Location	Air monitoring station Description
ASR1	Tuen Mun Fireboat Station	EM&A Manual
ASR5	Pillar Point Fire Station	EM&A Manual
AQMS1	Previous River Trade Golf	Enhanced TSP Level under EP condition 2.4
ASR6	Butterfly Beach Laundry	Enhanced TSP Level under EP condition 2.4
ASR10	Butterfly Beach Park	Enhanced TSP Level under EP condition 2.4

Table 3-1Air Quality Monitoring Stations under the Contract

3.4 MONITORING FREQUENCY

- 3.4.1 As per Condition 2.4 of the EP of TM-CLKL, an enhanced monitoring plan on TSP level at Tuen Mun ("the Enhanced TSP Monitoring Plan") is required to be submitted to the DEP for approval at least 1 month before the commencement of construction of the Project. Details of the Enhanced TSP Monitoring Plan under Contract No. HY/2012/08 could be found from the project website. The air quality monitoring work under this Contract will follow the monitoring requirement of enhanced TSP monitoring under the project.
- 3.4.2 The air quality monitoring requirements for the Contract is summarized in *Table 3-2*.

 Table 3-2
 Enhanced TSP Monitoring Plan – Construction Phase

Condition	Monitoring Parameter	Monitoring Location	Frequency	Monitoring Requirement
General	1-hour TSP 24-hour TSP	ASR1, ASR5, AQMS1, ASR6, ASR10 ASR1, ASR5, AQMS1, ASR6, ASR10	3 times per day every six days Daily every six days	Throughout the Northern Connection, toll plaza and tunnel buildings construction works
Special	1-hour TSP	ASR1, ASR5, AQMS1, ASR6, ASR10	3 times per day every three days	Northern ConnectionDuring excavation worksforlaunchingshaft,excavationworkforCut



Condition	Monitoring Parameter	Monitoring Location	Frequency	Monitoring Requirement
	24-hour	ASR1, ASR5,	Daily every	and Cover Tunnel and Cut
	TSP	AQMS1, ASR6,	three days	and Cover Tunnel
		ASR10	-	Construction
				<u>Toll Plaza</u>
				During excavation, slope
				works, construction of road
				and superstructures and
				wind erosion from open
				sites and stockpiling areas
				Tunnel Buildings
				During excavation,
				foundation works,
				construction of
				superstructures and wind
				erosion from open sites and
				stockpiling areas

3.5 MONITORING EQUIPMENT

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.*
- 3.5.2 A high volume sampler in compliance with the following specifications shall be used for carrying out the 1-hr and 24-hr TSP monitoring:
 - (i) 0.6-1.7 m3/min (20-60 SCFM) adjustable flow range;
 - (ii) equipped with a timing/control device with +/- 5 minutes accuracy for 24 hours operation;
 - (iii) installed with elapsed-time meter with +/- 2 minutes accuracy for 24 hours operation;
 - (iv) capable of providing a minimum exposed area of $406 \text{ cm} 2 (63 \text{ in}^2)$;
 - (v) flow control accuracy: +/- 2.5% deviation over 24-hr sampling period;
 - (vi) equipped with a shelter to protect the filter and sampler;
 - (vii) incorporated with an electronic mass flow rate controller or other equivalent devices;
 - (viii) equipped with a flow recorder for continuous monitoring;
 - (ix) provided with a peaked roof inlet;
 - (x) equipped with a manometer;
 - (xi) able to hold and seal the filter paper to the sampler housing in a horizontal position;
 - (xii) easy to change the filter; and
 - (xiii) capable of operating continuously for 24-hr period.
- 3.5.3 Calibration of dust monitoring equipment shall be conducted by the ET upon installation and in bi-monthly intervals during construction phase. The transfer standard shall be traceable to the internationally recognized primary standard and be calibrated annually. The calibration data shall be properly documented for future reference by concerned parties, such as the IEC. All the data shall be converted into standard temperature and pressure condition.
- 3.5.4 The filter paper of 1-hour TSP and 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.5 If the ET proposes to use a direct reading dust meter to measure 1-hr TSP levels on an ad hoc basis, he shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable result as that the High Volume Sampler (HVS) and may be used for the 1-hr sampling. The instrument should also be calibrated regularly and the 1-hr sampling shall

be checked periodically by the HVS to check the validity and accuracy of the results measured by the direct reading method.

- 3.5.6 According to the Project EM&A Manual, wind data monitoring equipment shall also be provided and set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET Leader and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:
 - (i) the wind sensors should be installed on masts at an elevated level 10 m above ground so that they are clear of obstructions or turbulence caused by the buildings;
 - (ii) the wind data should be captured by a data logger to be down-loaded for processing at least once a month;
 - (iii) the wind data monitoring equipment should be re-calibrated at least once every six months; and
 - (iv) wind direction should be divided into 16 sectors of 22.5 degrees each.

3.6 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.6.1 The baseline monitoring results formed the basis for determining the air quality criteria for the impact monitoring. The ET shall compare the impact monitoring results with air quality criteria set up for 24-hour TSP and 1-hour TSP. Based on results of the approved Baseline Monitoring Report of HyD Contract HY/2012/08, the Action and Limit Levels for impact dust monitoring are shown in *Tables 3-3*.

Air Quality			1-hour TS	SP (μg/m ³)
Monitoring Stations	Action Level	Limit Level	Action Level	Limit Level
ASR1	213	260	331	500
ASR5	238	260	340	500
AQMS1	213	260	335	500
ASR6	238	260	338	500
ASR10	214	260	337	500

 Table 3-3
 Action and Limit Levels for Impact Air Quality Monitoring

3.6.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in *Appendix F*.

3.7 OTHER ENVIRONMENTAL ASPECTS

<u>Noise</u>

- 3.7.1 The TM-CLKL EIA study stated that no existing noise sensitive receiver (NSR) was identified within the Study Area at Tuen Mun. Therefore, no noise monitoring is required for the construction phase of the Contract.
- 3.7.2 Regular site inspections and audits will be carried out during the construction phase in order to confirm the construction works under the Contract comply with the regulatory noise requirements.

Water Quality

3.7.3 No marine works will be undertaken under the Contract. Therefore, no water quality monitoring is required for the construction phase of the Contract.

<u>Ecology</u>

- 3.7.4 No marine works will be undertaken under the Contract and generated marine ecological impact, no dolphin monitoring is required for the construction phase of the Contract.
- 3.7.5 During construction phase, the ET will perform Pitcher Plants inspection at least once every



week to report the growth condition (only undertaken at Establishment period) and protection measures.

Landscape and Visual

3.7.6 Measures to mitigate landscape and visual impact during construction should be checked and monitored by a Registered Landscape Architect to ensure compliance with the intended aims of the mitigation measures in accordance with the EM&A Manual.

Cultural Heritage

3.7.7 Grave G1 as a heritage resource is situated near the proposed toll plaza in Tuen Mun. Site inspections should be undertaken at least once per week throughout the construction period to ensure compliance with the intended aims of recommended mitigation measures.

Landfill Gas

3.7.8 During EIA study, landfill gas hazards are likely to be generated from the Pillar Point Valley (PPV) Landfill. Landfill gas monitoring is recommended during construction of the Contract to ensure the works area is free of landfill gas before the worker entered the concerned area.



4 AIR QUALITY MONITORING

4.1 GENERAL

4.1.1 The air quality impact monitoring and enhanced Total Suspended Particulates (TSP) level monitoring at five proposed locations are currently carried out by the ET of Contract HY/2012/08. Sharing of impact air quality monitoring data between HY/2012/08 and HY/2013/12 is agreed by all relevant parties. The Contract is not required to conduct its own dust monitoring exercise until the Contract HY/2012/08 ends.

4.2 SUMMARY OF MONITORING RESULTS

4.2.1 In the Reporting Period, 1- hour and 24-hour TSP monitoring at the five proposed locations are continued to perform by the ET of Contract HY/2012/08. Therefore, no air quality monitoring was conducted by the ET of Contract HY/2013/12. Details information of air quality monitoring results could be referred to the Monthly EM&A Reports of the Contract HY /2012 /08 (*November 2017, December 2017 and January 2018*).

4.3 ACTION AND LIMIT (A/L) LEVELS EXCEEDANCE

4.3.1 According to the air quality monitoring result provided by Contract HY/2012/08, 2 Action Level and 1 Limit Level exceedances of 1-hour TSP were recorded at ASR5 & ASR10 on 2 November 2017; 1 Action Level exceedance of 1-hour TSP was recorded at ASR5 on 11 November 2017; 1 Action Level exceedances of 1-hour TSP was recorded at ASR10 on 29 November 2017; 1 Action Level and 2 Limit Level exceedances of 1-hour and 24-hour TSP were recorded at ASR1 & ASR5 on 8 December 2017; 4 Action Level exceedances of 1-hour and 24-hour TSP were recorded at ASR1 & ASR5 on 8 December 2017; 1 Limit Level exceedances of 1-hour TSP were recorded at ASR1 & ASR5 on 17 December 2017; 1 Limit Level exceedances of 1-hour TSP was recorded at ASR1 on 26 December 2017; 1 Action Level exceedance of 24-hour TSP was recorded at ASR1 on 26 December 2017; 6 Action Level exceedances of 1-hour TSP were recorded at ASR10 on 29 December 2017; 6 Action Level exceedances (NOEs) were issued after receiving the monitoring result from the Contract HY/2012/08. The summary of air quality exceedance in the Reporting Period is shown in *Table 4-1*.

Table 4-1 Summary of All Quanty Monitoring Exceedance					
Date of Exceedance	Monitoring Station	Air Quality Parameter	Result	Exceed	
2 November 2017	ASR5	1Hr TSP	$351 \ \mu g/m^3$	Action Level	
2 November 2017	ASR10	1Hr TSP	$403 \ \mu g/m^3$	Action Level	
2 November 2017	ASR10	1Hr TSP	816 µg/m ³	Limit Level	
11 November 2017	ASR5	1Hr TSP	389 µg/m ³	Action Level	
29 November 2017	ASR10	1Hr TSP	455 μg/m ³	Action Level	
8 December 2017	ASR5	1Hr TSP	353 µg/m ³	Action Level	
11 December 2017	ASR1	1Hr TSP	399 µg/m ³	Action Level	
11 December 2017	ASR1	1Hr TSP	443 μ g/m ³	Action Level	
11 December 2017	ASR5	1Hr TSP	417 µg/m ³	Action Level	
20 December 2017	ASR1	1Hr TSP	357 µg/m ³	Action Level	
20 December 2017	ASR5	1Hr TSP	$372 \ \mu g/m^3$	Action Level	
26 December 2017	ASR1	1Hr TSP	$407 \ \mu g/m^3$	Action Level	
8 December 2017	ASR1	24Hr TSP	328 µg/m ³	Limit Level	
8 December 2017	ASR5	24Hr TSP	279 µg/m ³	Limit Level	
11 December 2017	ASR1	24Hr TSP	$218 \ \mu g/m^3$	Action Level	
17 December 2017	ASR5	24Hr TSP	$265 \ \mu g/m^3$	Limit Level	
29 December 2017	ASR10	24Hr TSP	$250 \mu g/m^3$	Action Level	

 Table 4-1
 Summary of Air Quality Monitoring Exceedance



Date of Exceedance	Monitoring Station	Air Quality Parameter	Result	Exceed
13 January 2018	ASR5	1Hr TSP	$345 \ \mu g/m^3$	Action Level
16 January 2018	ASR5	1Hr TSP	$396 \mu\text{g/m}^3$	Action Level
16 January 2018	ASR5	1Hr TSP	$384 \ \mu g/m^3$	Action Level
16 January 2018	ASR5	1Hr TSP	$345 \ \mu g/m^3$	Action Level
22 January 2018	ASR5	1Hr TSP	363 µg/m ³	Action Level
22 January 2018	ASR5	1Hr TSP	$380 \ \mu g/m^3$	Action Level

4.4 AIR QUALITY EXCEEDANCE INVESTIGATION

- 4.4.1 Investigation for the 1-hour and 24-hour TSP exceedance was undertaken upon received the monitoring results by the ET.
- 4.4.2 For the exceednances on November 2017 to January 2018, the investigation reports were submitted to all relevant parties and concluded that those exceedances are unlikely related to the Contract work and no corrective action was required accordingly. The detailed investigation reports and findings can be referred to the Monthly EM&A Reports (November 2017, December 2017 and January 2018) of the contract.



5 ECOLOGY MONITORING

5.1 GENERAL

5.1.1 According to the EM&A Manual requirements, regularly inspection for Pitcher Plants shall be conducted at least once every week to report the protection measure of the Pitcher Plants during construction period.

5.2 PITCHER PLANTS INSPECTION

- 5.2.1 Total 181 pitcher plants were transplanted to final receptor site and the rest of the Pitcher Plant individuals (certified dead by the specialist) were not transplanted and were treated as general refuse. All the transplantation of pitcher plant from the nursery site to final receptor site was completed on 10th September 2015.
- 5.2.2 In the Reporting Period, inspections for implementation status of mitigation measures for the Pitcher Plants were carried out by the ET on 7th, 14th, 21st, 28th November 2017, 5th, 12th, 21st, 27th December 2017, 2nd, 9th, 16th, 23rd and 30th January 2018.
- 5.2.3 Establishment period for the pitcher plants was completed at the end of September 2016, the join site completion of Establishment period visit with AFCD was undertaken on 23 September 2016 and the final pitcher plants report was submitted to AFCD on early December 2016. Therefore after 23 September 2016, only the integrity of the protection fence was checked to fulfill the EIA requirement. During each inspection, the protection mitigation measures were checking at the final receptor area to make sure no site activities was undertaken inside the protection zone. Besides, no construction activities were observed to be carried out at the surrounding of the final receptor area. The condition of chain link fence is good and no repair or maintenance is required.
- 5.2.4 No matters the completion of Establishment period, the Contractor should properly maintain the fencing along the receptor area to avoid disturbance to the pitcher plants under the EIA requirement.

6 CULTURAL HERITAGE

6.1 GENERAL

- 6.1.1 According to the EM&A Manual requirements, regular inspection for heritage resource, Grave G1, shall be audited by the ET at least once every week to ensure recommended mitigation measures implemented during construction period. The aim of the survey is to prevent any possible damage to the grave and to ensure the proposed mitigation measures are implemented. The broad scope of the audit will involve supervision of the following:
 - Non-contact effects of the engineering works, such as vibration from pneumatic drills which could cause damage, such as foundation or wall cracks and loosening of tiles or fixtures; and
 - Contact between the historic structures and equipment and materials associated with the engineering works.
- 6.1.2 Specifically, the monitoring programme will entail the following tasks:
 - The extent of the agreed works areas should be regularly checked during the construction phase to ensure the buffer is being maintained; and
 - Ensure no stockpiling or equipment storage is affecting the structure.
- 6.1.3 In the event of non-compliance the responsibilities of the relevant parties is detailed in the Event/ Action Plan in *Appendix F*.

6.2 GRAVE INSPECTION

- 6.2.1 In the Reporting Period, site inspection for the Grave G1 was undertaken on 7th, 14th, 21st, 28th November 2017, 5th, 12th, 21st, 27th December 2017, 2nd, 9th, 16th, 23rd and 30th January 2018. During these inspections, buffer zone was maintained between the working area and the Grave. The nearby areas were clean, and no construction materials or mechanical equipment were stored within or close to the buffer zone. Moreover protective measures (hoarding and scaffold with protective net above the grave) was provided for constructing Toll Plaza Decking TD2 deck structure.
- 6.2.2 Accordingly, the Contractor has had fully implemented cultural heritage mitigation measures in accordance with the EM&A Manual requirements.



7 LANDSCPAE AND VISUAL

7.1 GENERAL

7.1.1 According to EM&A Manual requirements, monitoring of Contractor's operations during construction period to report on Contractor's compliance should be carried out on weekly basis. Measure to mitigate landscape and visual impact during construction should be checked and monitored by a Registered Landscape Architect to ensure compliance with the intended aims of the mitigation measures. Moreover, the progress of the engineering works shall be regularly reviewed on site to identify the earliest practical opportunities for the landscape works to be undertaken.

7.2 LANDSCAPE AND VISUAL INSPECTION

- 7.2.1 In the Reporting Period, site inspection for landscape and visual mitigation measures was undertaken by the Registered Landscape Architect on 3rd, 10th, 17th, 24th November 2017, 1st, 8th, 15th, 22nd, 29th December 2017, 5th, 12th, 19th and 26th January 2018.
- 7.2.2 Most of the landscape works such as planting was not yet commenced. The detailed inspection checklists can be referred to the Monthly EM&A Reports (November 2017, December 2017 and January 2018) of the contract.



8 LANDFILL GAS HAZARD MONITORING

8.1 GENERAL

- 8.1.1 During EIA study, landfill gas hazards are likely to be generated from the Pillar Point Valley (PPV) Landfill. Hence, regular landfill gas monitoring is recommended during construction of the proposed toll plaza.
- 8.1.2 During construction, a Safety Officer should be appointed to carry out the monitoring works. The monitoring frequency and areas to be monitored should be set down prior to commencement of ground-works either by the Safety Officer or an approved and appropriated qualified person. The routine monitoring should be carried out in all excavations, manholes, chambers, relocation of monitoring wells and any other confined spaces that may have been created. All measurements in excavations should be made with the extended monitoring tube located not more than 10 mm from the exposed ground surface. Monitoring should be performed properly to make sure that the area is free of landfill gas before any man enters in the area.
- 8.1.3 For excavations deeper than 1m, measurements should be carried out:
 - at the ground surface before excavation commences;
 - immediately before any worker enters the excavation;
 - at the beginning of each working day for the entire period the excavation remains open; and
 - periodically through the working day whilst workers are in the excavation.
- 8.1.4 For excavations between 300mm and 1m deep, measurements should be carried out:
 - directly after the excavation has been completed; and
 - periodically whilst the excavation remains open
- 8.1.5 For excavations less than 300mm deep, monitoring may be omitted, at the discretion of the Safety Officer or other appropriately qualified person.
- 8.1.6 To ensure the accuracy of the monitoring data, zeroing of the gas analyser shall be undertaken at the start of each day's monitoring. As advised by the SO, the gas analyser would be optimally calibrated by the self-test function to provide the most accurate result. The gas analyser is calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.
- 8.1.7 The landfill consultation zone was divided into 6 monitoring zones. The landfill gas monitoring zones are summarized in Table 8-1 and the layout plan for the monitoring zone is illustrated in *Appendix E*.

ID	Location	Excavation >300mm deep undertaken in this reporting period
TD1	TD1, Retaining Wall A, Grave G1 and	Yes
	Subway	
RW-B	Retaining Wall B	No
RW-F	Retaining Wall F	No
S&U	Slope and Underpass	No
BW	Bridge Works (G2, H1)	No
LMR	Lung Mun Road	No

Table 8-1Landfill Gas Monitoring Zone

8.2 LANDFILL GAS MONITORING RESULT

8.2.1 In the Reporting Period, landfill gas monitoring was conducted at the zone TD1 where have excavation works was undertaking. A BIOGAS 5000 gas analyser was used for the landfill gas monitoring.

8.2.2 There were total **76** workings days monitoring were carried out by the Safety Officer or an approved and qualified persons in this reporting period. **Table 8-2** summarises landfill gas measurement results. Moreover, graphical plot are attached in *Appendix G*.

Landfill Gas	IS Action Level Limit Level		Detectal	ole at TD1
Parameter	Action Level	Limit Level	Min	Max
Methane	>10% LEL (>0.5% v/v)	>20% LEL (>1% v/v)	0.1%	0.1%
Oxygen	<19%	<18%	20.7%	21.1%
Carbon Dioxide	>0.5%	>1.5%	0.1%	0.2%

 Table 8-2
 Summary of Landfill Gas Measurement Results in Reporting Period

8.2.3 The measurement results shown that slightly methane concentration was detected and all oxygen concentration was over 19.0% and Carbon Dioxide was between 0.1 and 0.2 %. No corrective action was required accordingly.



9 WASTE MANAGEMENT

9.1 GENERAL WASTE MANAGEMENT

9.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

9.2 **RECORDS OF WASTE QUANTITIES**

- 9.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste;
 - General Refuse; and
 - Excavated Soil.
- 9.2.2 Whenever possible, materials were reused on-site as far as practicable. The quantities of waste for disposal in the Reporting Period are summarized in *Tables 9-1* and *9-2* and the Waste Flow Table is presented in *Appendix H*.

Type of Weste	Quantity			Disposal
Type of Waste	Nov 17	Dec 17	Jan 18	Location
Reused in this Project (Inert) (in '000 m ³)	0.871	0.347	0.180	-
Reused in other Projects (Inert) (in '000 m ³)	1.254	0.843	0.802	 Lam Tei Quarry Eco Park K.wah Recycle Facilities Lung Kwu Tan Tailor Recycled Aggregates Laintang BCP TM-CLKL C2
Disposal as Public Fill (Inert) (in '000 m ³)	1.557	1.680	2.000	Tuen Mum Area 38

 Table 9-1
 Summary of Quantities of Inert C&D Materials

Table 9-2Summary of Quantities of C&D Wastes

Type of Weste	Quantity			Disposal
Type of Waste	Nov 17	Dec 17	Jan 18	Location
Recycled Metal (in '000kg)	0	0	0	-
Recycled Paper / Cardboard	0	0	0	-
Packaging (in '000kg)	0	0	0	
Recycled Plastic (in '000kg)	0	0	0	-
Chemical Wastes (in '000kg)	0	0	0	-
General Refuses (in '000m ³)	0.880	0.353	0.310	WENT

9.2.3 To control the site performance on waste management, the Contractor shall ensure that all solid and liquid waste management works are fully in compliance with the relevant license/permit requirements, such as the effluent discharge license and the chemical waste producer registration. The Contractor is also reminded to implement the recommended environmental mitigation measures according to the Environmental Monitoring and Audit Manual.

10 SITE INSPECTIONS

10.1 REQUIREMENTS

- 10.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulated by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance of the construction site.
- 10.1.2 During the Reporting Period, *13* events of the joint site inspections were undertaken to evaluate the site environmental performance. The summaries of the findings during site inspection are presented in *Tables 10-1 and 10-2*.

Date	Findings / Deficiencies	Follow-Up Status
7 November 2017	• Nil	• NA
14 November 2017	• Stagnant water cumulated inside the precasted gully was observed. Stagnant water inside the gully should be cleaned to prevent mosquito breeding. (Portion J)	• Stagnant water cumulated inside the precasted gully was cleared.
	• Temporary drainage should be installed at the new works area. (Portion F)	• Not required for reminder.
	• Construction materials should not be stored inside the retaining tree protection area. (Portion J)	• Not required for reminder.
21 November 2017	• Water spraying frequency should be increased for the haul road and exposed area to minimize dust generation. (General)	• Not required for reminder.
	• Earth bund or mitigation measures should be provided for the inlet of the outfall 1 to prevent muddy water overflow into the outlet. (Butterfly Beach)	• Not required for reminder.
28 November 2017	• Nil	• NA
5 December 2017	• Drip tray should be provided for all chemical storage on-site. (Portion H)	Chemical containers without drip tray were removed
	• NRMM label should be displayed properly, broken NRMM label should be replaced. (Portion H)	• Not required for reminder.
	• Stockpile should be covered properly after the works is finished to reduce dust generation. (Portion H)	• Not required for reminder.
12 December 2017	• Housekeeping should be improved. C&D waste scattered on site should be cleared. (Bridge G2)	C&D waste scattered on site was cleared and the housekeeping was improved.
	• Drip tray should be provided for all chemical storage on-site. (East Portal)	• Free standing chemical container storage on-site without drip tray was removed.
21 December 2017	• NRMM label should be replaced properly, NRMM label displayed on plant should meet the standard. (Butterfly Beach)	• Broken NRMM label was replaced.
	• Dust mitigation measures should be provided for stockpile storage on site to	• Not required for reminder.

 Table 10-1
 Site Observations for the Contract for the Reporting Period



Date	Findings / Deficiencies	Follow-Up Status
	reduce dust impact during dry season. (Butterfly Beach)	
27 December 2017	• Stagnant water cumulated inside the pit should be removed to prevent mosquito breeding. (Bridge H)	• Stagnant water cumulated inside the pit was cleared.
2 January 2018	• Nil	• NA
9 January 2018	• Sediment cumulated inside the de-silting system should be cleaned more frequency and make sure all water discharge from site should comply with license requirement. (Portion F)	• Not required for reminder.
16 January 2018	• Stagnant water should be removed to prevent mosquito breeding. (TD1)	• Stagnant water cumulated inside the pit was removed.
	• The Contractor was reminded to cover the opened cement bag with imprevious sheet to reduce dust generation. (TD1	• Not required for reminder.
	• The Contractor was reminded to place the free-standing chemcial containers into drip tray to avoid land contamination.	• Not required for reminder.
23 January 2018	• Nil	• NA
30 January 2018	• The contractor should review the condition of the temporary drainage system before wet season.	• Not required for reminder.

Table 10-2	Summary of Reminders/Observations of Site Inspection
-------------------	--

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
November 2017	7^{th} , 14^{th} , 21^{st} and 28^{th} November 2017	5	Completed
December 2017	$5^{\text{th}}, 12^{\text{th}}, 21^{\text{st}}$ and 27^{th} December 2017	8	Completed
January 2018	2 nd , 9 th , 16 th , 23 rd and 30 th January 2018	5	Completed

10.1.3 In the Reporting Period, no non-compliance was recorded; however, **18** observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

Inspection Checklist for Vulnerable to Contaminated Water Discharge

- 10.1.4 Following to the complaint about discharge of milky water to Bufferfly Beach on 2 September 2015. The Contractor proposed to carry out daily inspection of wastewater treatment facilities, concerned discharge points, drainage inlets and outlets during typhoon or wet season.
- 10.1.5 In addition, specific inspections would also be conducted before and after adverse weather to ensure necessary remedial works would be carried out timely. Should incidental contaminated water discharge be found at the inlet of the associated drainage system, a specific inspection of the relevant drainage pipes would be conducted for traces of deposit, and follow up actions would be taken when necessary.
- 10.1.6 During the dry season, the frequency of inspection for vulnerable to contaminated water discharge was reduced to once per week by the Contractor, the associated inspection checklists of the



reporting peroid were presented in the Monthly EM&A Report –November 2017, December 2017 and January 2018.



11 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

11.1 Environmental Complaint, Summons and Prosecution

11.1.1 In the Reporting Period, no summons and prosecution under the EM&A Programme was lodged. But one (1) environmental complaint and total 23 exceedances of the environmental performance (Action / Limit Levels) were recorded for monitoring programme. Follow up actions have been undertaking by the Contractor to resolve the deficiencies. The details of complaint are listed below:-

Complaint received on 30 January 2018:

A complaint was received from the EPD on 30 January 2018 to complaint that "晚上12點或凌晨 3點至5點,點解內河碼頭還有工程要做,不是晚上11點前應該不可發出噪音嗎?而且可以 無限發光,已經是凌晨了有這需要嗎?已經是凌晨了,為何開着咁多大光燈?至於在日頭 觀察,為何內河碼頭及港珠澳大橋工程,不是應該把沙石灑水避免空氣污染嗎?為何沒有 依程序灑水,令沙塵飄到屯門碼頭?還容一船船沙石飄揚?屯門碼頭空氣污染指數甚高,這就是原因."

The investigation for the complaint was completed and concluded that the complaint was not project related. The detailed investigation reports can be referred to the Monthly EM&A Reports (January 2018) of the contract.

11.1.2 The statistical summary table of environmental exceedance, complaint, summons and prosecution is presented in *Tables 11-1, 11-2, 11-3* and *11-4*.

Environmental Environmental		Event Exceedance		
Aspect / Parameter	Performance	Reporting Period	Previous	Cumulative
Air Quality -	Action Level	17	18	35
1-hr TSP	Limit Level	1	1	2
Air Quality -	Action Level	2	1	3
24-hr TSP	Limit Level	3	0	3

 Table 11-1
 Statistical Summary of Environmental Exceedance

Derrertine Derried	Environmental Complaint Statistics		
Reporting Period	Frequency	Cumulative	Complaint Nature
23 October 2014 – 30 October 2017	9	9	Water (6), Air (2), Others (1)
1 November 2017 – 31 January 2018	1	10	Water (6), Air (3), Noise (1), Others (2)

Table 11-3 Statistical Summary of Environmental Summons

Departing Deviad	Environmental Summons Statistics			
Reporting Period	Frequency	Cumulative	Complaint Nature	
23 October 2014 – 30 October 2017	0	0	NA	
1 November 2017 – 31 January 2018	0	0	NA	



Depending Devied	Environmental Prosecution Statistics		
Reporting Period	Frequency	Cumulative	Complaint Nature
23 October 2014 – 30 October 2017	0	0	NA
1 November 2017 – 31 January 2018	0	0	NA

Table 11-4 Statistical Summary of Environmental Prosecution

12 IMPLEMENTATION STATUS OF MITIGATION MEASURES

12.1 GENERAL REQUIREMENTS

- 12.1.1 The environmental mitigation measures that recommended in the Environmental Mitigation and Enhancement Measures Implementation Schedule (EMIS) for in the Project EM&A Manual covered the issues of air quality, cultural heritage, ecology, landfill gas hazard, landscape & visual, noise, water and waste. The updated EMIS for the Contract is shown in *Appendix I*.
- 12.1.2 The Contractor shall implement the required environmental mitigation measures according to the EM&A Manual as subject to the site condition. The environmental mitigation measures implemented by the Contract in this Reporting Period are summarized in *Table 12-1* and *Appendix I*.

Issues	Environmental Mitigation Measures
Air Quality	 Maintain damp / wet surface on access road Keep slow speed in the sites All vehicles must use wheel washing facility before off site Sprayed water during rock breaking works During transportation by truck, materials loaded lower than the side and tail boards, and covered before transport Compacted all soil stockpiles
	 Part of the exposed slopes covered geotextile net
Cultural Heritage	 Set a buffer zone between the working area and the Grave All construction materials and equipment store far from the Grave Inspection the Grave to ensure provision mitigation measures effective
Ecology	 Wire fencing provided for temporary protect Pitcher Plants Undertake weekly inspection of Pitcher Plants
Landfill Gas Hazard	Landfill Gas measurement undertake during trench excavation
Water Quality	 Temporary drainage system provide for surface runoff prevent discharge to public area Wastewater to be treated by sedimentation tank before discharge.
Noise	 No operation of powered mechanical equipment is allowed during restricted hours from 19:00 to 07:00 on the following day and whole day during Sunday and public holiday without a valid construction noise permit (CNP). Keep good maintenance of plants The noisy plants or works provide mobile noise barriers Shut down the plants when not in use
Waste and Chemical Management	 On-site sorting prior to disposal Follow requirements and procedures of the "Trip-ticket System" Predict required quantity of concrete accurately Collect the unused fresh concrete at designated locations in the sites for subsequent disposal
General	• The site was generally kept tidy and clean.

Table 12-1Environmental Mitigation Measures



13 CONCLUSIONS AND RECOMMENDATIONS

13.1 CONCLUSIONS

- 13.1.1 This is **13th** Quarterly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from **1 November 2017 to 31 January 2018**.
- 13.1.2 Five (5) exceedance of 24-hour TSP and eighteen (18) exceedances of 1-hour TSP monitoring were recorded in the Reporting Period. NOEs were issued to notify all relevant parties. Investigation reports for the exceednances on November 2017 to January 2018 were completed by ET and submitted to all relevant parties.
- 13.1.3 Site inspection for landscape and visual was conducted on weekly basis by the Landscape Architect to ensure the compliance of the intended aims of the mitigation measures. Most of the landscape works such as planting was not yet commenced.
- 13.1.4 Establishment period for the pitcher plants was completed at the end of September 2016, the join site completion of Establishment period visit with AFCD was undertaken on 23 September 2016 and the final pitcher plants report was submitted to AFCD on early December 2016. Therefore after 23 September 2016, only the integrity of the protection fence was checked to fulfil the EIA requirement. During each inspection, the protection mitigation measures were checking at the final receptor area to make sure no site activities was undertaken inside the protection zone. Besides, no construction activities were observed to be carried out at the surrounding of the final receptor area. The condition of chain link fence is good and no repair or maintenance is required.
- 13.1.5 Landfill gas monitoring was conducted at the TD1 works area by the Safety Officer. The monitoring results shown no exceedances were triggered.
- 13.1.6 In the Reporting Period, one (1) environmental complaint was received from EPD. Investigation report for the complaint was conducted by ET and concluded that the complaint was not project related.
- 13.1.7 No notifications of summons, or successful prosecution were received by the Contractor during the Reporting Period.
- 13.1.8 During the Reporting Period, *13* events of the joint site inspections were undertaken to evaluate the site environmental performance. No non-compliance of environmental impacts were observed, indicating the implemented mitigation measures for air quality, construction noise and water quality were effective. Minor deficiencies found in the weekly site inspection were rectified within the specified deadlines. The environmental performance of the Project was considered satisfactory.
- 13.1.9 For cultural heritage, the buffer zone between the working area and the Grave was observed and no construction material or equipment was stored nearby.
- 13.1.10 No notifications of summons, or successful prosecution were received by the Contractor during the Reporting Period.

13.2 RECOMMENDATIONS

- 13.2.1 During dry season, air quality mitigation measures such as watering of site area for 12 times per day and covering of exposed slopes should be fully implemented to reduce construction dust impact as recommended in the EMIS..
- 13.2.2 Moreover, muddy water or other water pollutants from site surface runoff into the public areas will be key environment issue. Special attention should be paid on the water quality mitigation measures to prevent surface runoff flow to public area.




13.2.3 Stagnant water should be removed as soon as possible after rain to prevent mosquito breeding on site.



Appendix A


Layout plan of the Project






Appendix B

Layout plan of the Contract





CONTRACT NO. ^{合約編}號

HY/2013/12

SHEET 1 OF 3


DIMENSION UNIT ^{尺寸單位}

TUEN MUN

THE BROTHERS

METRES






SUB-CONSULTANTS 分判工程順間公司


■▲■ 路政署 HIGHWAYS DEPARTMENT

AECOM Asia Company Ltd.

港 珠 傸 大 橋 香 港 工 程 管 理 處 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office







I NG T	COORDINATES		
' IT	EASTING	NORTHING	
	813202.581	826144.813	
	813213.267	826140.161	
	813227.316	826130.203	
	813230.053	826128.229	
	813243.269	826116.824	
	813244.416	826107.110	
	813235.174	826094.376	
	813224.150	826079.379	
	813221.454	826066.353	
	813226.182	826053.564	
	813234.301	826041.085	
	813241.586	826026.075	
	813254.346	826009.289	
	813268.811	825992.544	
	813021.776	825830.065	
	813051.421	825821.086	
	813113.037	825792.637	
$\sim\sim$	813004.964	825736.089	
	812969.105	825800.746	
	812862.862	825562.048	
	812875.894	825548.359	
	812787.003	825451.257	
	812784.914	825452.505	
	812822.089	825504.327	
	812810.554	825491.858	
	812854.412	825514.644	



PROJECT _{項目}

TUEN MUN -CHEK LAP KOK LINK

CONTRACT TITLE TUEN MUN - CHEK LAP KOK LINK -NORTHERN CONNECTION TOLL PLAZA AND ASSOCIATED WORKS

CLIENT _{業主}



■▲■ 路政署 HIGHWAYS DEPARTMENT 港 珠 澳 大 橋 香 港 工 程 管 理 處 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程順問公司

ISSUE/REVISION 修訂

I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
-	JAN. 14	TENDER DRAWING	CWŃ
Α	FEB. 14	TENDER ADDENDUM NO. 1	CWN
в	MAR. 14	TENDER ADDENDUM NO. 2	CWN
			CN4

STATUS 階段

SCALE 比例


A1 1 : 1000

DIMENSION UNIT ^{尺寸單位}

METRES

KEY PLAN 索引歐引圖

1 : 50000



PROJECT NO. _{項目編號}

CONTRACT NO. ^{合約編號}

60240249

SHEET TITLE 圖紙名稱


PORTIONS OF SITE AND SITE BOUNDARY SETTING OUT PLAN

SHEET NUMBER 圖紙編號

60240249/C3/1052B

- HY/2013/12

SHEET 2 OF 3



50 €∎

1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH THE WORKS AREA KEY PLAN IN SHEET NO. 60240249/C3/1000.

2. DEMARCATION OF THE WORKS AREA SHALL BE DETERMINED ON SITE.

3. REFER TO HIGHWAYS DEPARTMENT STANDARD DRAWING NOS. H6110 AND H6111 FOR DETAILS OF HOARDING. 4. REFER TO HIGHWAYS DEPARTMENT STANDARD

DRAWING NOS. H6121 AND H6122 FOR DETAILS OF CHAIN LINK FENCE.

DRAWING NO. H6121 FOR DETAILS OF GATE.

6. CHAIN LINK FENCE SHALL BE ERECTED ALONG THE WORKS AREA BOUNDARY. THE ALIGNMENT AND EXTENT OF HOARDING AND CHAIN LINK FENCE SHOWN ARE INDICATIVE ONLY AND SHALL BE CONFIRMED BY THE ENGINEER.

7. THE LOCATION AND WIDTH OF GATE SHOWN ARE INDICATIVE ONLY AND SHALL BE CONFIRMED BY THE ENGINEER.

8. THE SETTING OUT INFORMATION AND WORKS AREA CONDITIONS SHOWN IN THIS DRAWING ARE FOR REFERENCE ONLY. THE WORKS AREA BOUNDARY SHALL BE IN ACCORDANCE WITH THE ENGINEERING CONDITIONS FOR TEMPORARY GOVERNMENT LAND ALLOCATION NO. GLA-TTM 639. IN CASE OF DISCREPANCY BETWEEN THE BOUNDARY SHOWN ON THIS DRAWING AND THE BOUNDARY INDICATED ON THE ENGINEERING CONDITIONS, THE LATTER SHALL PREVAIL.

9. THE WORKS AREAS SHOWN ON THIS DRAWING ARE TO BE SHARED-USED AMONG THE TM-CLKL RELATED CONTRACTS. THE AREAS HATCHED WITH ZARE TENTATIVELY ALLOCATED FOR THE USE BY THE CONTRACT.

10. THE COMMON AREA SHALL BE CONCRETE PAVED BY THE CONTRACTOR.

11. ZONE 18F SHALL BE USED FOR THE SITE ACCOMMODATION OF THE ENGINEER. ZONE 18E SHALL BE USED FOR SITE ACCOMMODATION OF THE CONTRACTOR.

12. ZONE 18D IS TO BE USED BY THE CONTRACTOR OF CONTRACT NO. HY/2012/08-TUEN MUN-CHEK LAP KOK LINK-NORTHERN CONNECTION SUB-SEA TUNNEL SECTION TO STORE PLANT AND EQUIPMENT B ASSOCIATED WITH THE TEM TUNNELS FROM THE DATE FOR COMMENCMENT (OF THE) WORKS TO 126 DAYS FROM THE DATE FOR COMMENCEMENT OF THE WORKS. THE CONTRACTOR SHALL LIAISE AND PROVIDE FREE AND UNOBSTRUCTED 24-HOUR ACCESS FOR THE CONTRACTOR OF CONTRACT NO. HY/2012/08 TO ZONE 18D. THE CONTRACTOR SHALL BE GIVEN THE POSSESSION OF ZONE 18D IN ACCORDANCE WITH APPENDIX TO FORM OF

WORKS AREA FOR THE CONTRACT

COMMON AREA (MAINTAINED UNDER THE CONTRACT) TO BE SHARED-USED WITH OTHER CONTRACTS AREA TO BE USED BY THE CONTRACTOR OF CONTRACT NO. HY/2012/08 AND WORKS AREA FOR THIS CONTRACT TO BE EARLY HANDED OVER BY THE CONTRACTOR (SEE NOTES NO. 12 ABOVE)

HOARDING AND GATE (TO BE ERECTED AND MAINTAINED UNDER THIS CONTRACT)

EXISTING CHAIN LINK FENCE MAINTAINED BY OTHERS

CHAIN LINK FENCE AND GATE (TO BE ERECTED AND MAINTAINED UNDER THIS CONTRACT)

EXISTING HOARDING AND GATE MAINTAINED BY OTHERS

SETTING OUT CO-ORDINATES OF WORKS AREA WA18 EXTENSION

CO-ORD	INATES
EASTING	NORTHING
812580.934	825450.791
812502.880	825426.380
812522.068	825391.750
812523.679	825388.756
812591.556	825369.151
812611.638	825379.647
812606.954	825403.769
812606.951	825417.705
812606.832	825429.231
812585.456	825444.557
812550.126	825433.508
812519.715	825423.997
812516.580	825416.947
812525.682	825400.438
812538.435	825396.754
812559.404	825403.166

AECOM

PROJECT ^{項目}

TUEN MUN -CHEK LAP KOK LINK

CONTRACT TITLE TUEN MUN - CHEK LAP KOK LINK -NORTHERN CONNECTION TOLL PLAZA AND ASSOCIATED WORKS

CLIENT 業主



路政署 HIGHWAYS DEPARTMENT 港珠澳大橋香港工程管理處 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION

			CNU
в	MAR. 14	TENDER ADDENDUM NO. 2	CWN
Α	FEB. 14	TENDER ADDENDUM NO. 1	CWN
-	JAN. 14	TENDER DRAWING	CWŃ
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK 複核

STATUS 階段

SCALE ^{比例}

DIMENSION UNIT ^{尺寸單位}

A1 1 : 500

METRES

KEY PLAN 索引圖

PROJECT NO. _{項目編號}

CONTRACT NO. ^{合約編號}

60240249

SHEET TITLE 圖紙名稱

HY/2013/12

WORKS AREA AND HOARDING PLAN

SHEET 2 OF 2

SHEET NUMBER 圖紙編號


60240249/C3/1062B



Appendix C

Environmental Management Organization Chart





Project Organization chart

Organization chart of the Contractor



Organization	Project Role	Name of Key Staff	Tel No	Fax No.
HyD	Employer	Mr. Stephen W.C. Chan	2762 3669	3188 6614
AECOM	Principal Resident Engineer	Mr. S.W. Fok	2218 7209	2218 7399
AECOM	Chief Resident Engineer	Mr. Albert Yu	2218 7288	2218 7399
AECOM	Resident Engineer (S&E)	Mr. Kelvin Yeung	22187289	2218 7399
Ramboll	Environmental Project Office (ENPO)	Mr. YH Hui	3465 2850	3465 2899
Ramboll	Independent Environmental Checker (IEC)	Dr. FC Tsang	3465 2851	3465 2899
СКЈУ	Deputy Project Manager	Mr. Raymond Suen	2253 8309	2253 8399
СКЈУ	Site Agent	Mr. Wilson Lau	2253 8300	2253 8399
СКЈУ	Safety and Environmental Manager	Mr. Winson Chung	2273 3185	2375 3655
СКЈУ	Environmental Officer	Mr. Thomas Tang	2253 8300	2253 8399
СКЈУ	Environmental Supervisor	Mr. Tommy Law	2253 8300	2253 8399
СКЈУ	Environmental Supervisor	Mr. Alex Li	2253 8300	2253 8399
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Miss Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Mr. Ben Tam	2959 6059	2959 6079
HKL	Registered Landscape Architect	Kenneth Ng	2866 3903	

Contact Details of Key Personnel for the Contract HY/2013/12

Legend:

HyD (Employer) – Highways Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CKJV (Main Contractor) – CRBC-Kaden Joint Venture

Ramboll (ENPO and IEC) – Ramboll Hong Kong Limited

AUES (ET) – Action-United Environmental Services & Consulting

HKL(RLA) – Hong Kong Landscape



Appendix D

Construction Programme

Page:	1



0	Activity Name		2017	CRBC ·
		Oct	Nov	Dec
	K Northern Connection Toll Plaza and Associated-Works Pro	gramme-Rev.4A Monthly	E City Description	
Site Possession I			▼ Site Possession Date	
PPD1140	Portion F Possession Date		 Portion F Possession 	i Date
	Y/2012/04 Project Office at WA6			
DM10010	Appointment of specialist subcontractor for demolition			
Instrumentation a	and Monitoring		Instrumentation and	
Ground Settleme	ent Marker		Ground Settlement M	
IM10110	Installation of GSM35-36,GSM44,GSM47-50(Portion F)		Installation of GSM3	5-36,GSM44,GSM47-50(Portion F)
Piezometer/Stand	dpipe		Piezometer/Standpi	be and the second s
IM50025	GI for PADH13 and installation piezometer			
IM60030	GI for PADH14&15 and installation piezometer		GI for PADH14&15	and installation piezometer
Toll Plaza Decking	g TD1-Section 1			
Stage 1				
Field Works			:	
Deck Constructi	ion		• Deck Const	ruction
In-situ Deck and	d Precast Beam		In-situ Deck	and Precast Beam
TD121150	M.J installation		□ M.J installa	tion
Parapet and Fin	ishing Work			▼ Pa
Parapet and Rai	iling Installation			• P
TD120940	Parapet and planter installation			nd planter installation
TD120990	Railing installation and street furniture installation for TCSS and E&M installation	n		R
Toll Booth Canc				
Toll both canop				
TD121270	Toll booth island			Toll booth is
TD121290	Canopy,Completion civil provision works for TCSS and E&M			
Completion of Sta				
TD120010	Achievement of KD-1(stage 1) for TD1			
Completion of T				
Drainage Works a				
TD121000	Water works			
Toll Plaza Decking	g TD2-Section 1			
Field Works			_	
Deck Constructio				ek Construction
TD220720	Falsework removal and M.J installation		Fal	sework removal and M.J installation
Parapet and Finis	shing Works			
TD220210	Construct parapet ,planter and street furniture installation for TCSS and E&M ins	stallation		Construct parapet ,plante
TD220230	Feature groove, Completion civil provision works for TCSS and E&M			
Miscellaneous We	orks			
TD220700	Achievement of KD-1(Stage 1)for TD2			
				Devérier
Remaining Lev	_	CRBC - Kaden JV	Date 28-11-17	Revision
Actual Work		Three-Month Rolling Programme		

中國路	≩稿 Ka	den	基利		
C - KAI	DEN Joint V	Ventur	e		
			2018		
		Jan			Feb
			-		
F)					
<i>,</i>					
			Stage 1		
			Field W	orks	
			i ieia iii	01125	
Denemation	d Einishin e Weel	-			
Parapet an	d Finishing Worl	ĸ			
Parapet an	d Railing Install	ation			
Railing ins	tallation and str	eet furniti	ire instal	lation for	TCSS and E
			T 11 D	4.0	
		•	Toll Boo	oth Canop	У
			Toll bot	h canopy a	and island
ı island					
			Canopy,	Completi	on civil pro
		•	Comple	tion of Sta	ge 1 For TI
		•	Achieve	ement of K	D-1(stage
			•		
			-		
on					
- Para	pet and Finishing	g Works			
nter and stre	eet furniture inst	allation fo	or TCSS a	nd E&M	installation
	ire groove,Comp	letion civ	il provisi	on works f	or TCSS an
			1		
▼ Mise	ellaneous Works				
♦ Achi	evement of KD-1	(Stage 1)	for TD2		
• / 1011		(2.0.50 1)	11/4		
			dia d		
ion		Cheo	Ked	Арр	roved

Page: 2		HY/2013/12 TM-CLKL Northe	ern Connection Toll Plaza and			RB 中國 C R CRBC - KA		t Venture	
ctivity ID	Activity Name		Oct	2017 Nov		Dec		2018 Jan	Feb
Completion of TD2									
TD220010	Drainage works								
Toll Plaza Footbridg	e-Section 1								▼ Toll Plaza
Stage 1									▼ Stage 1
Field Works									Field Wo
Concrete Decking ,	Planters and Finishing Works								- Concrete
TFB1390	Concrete decking and planter construction			Co.	ncrete decking	and planter construction			
TFB1400	Finishing works and street furniture installation for TCSS and E&M i	installation	-						Finishing
Retaining Structure									
	taining Structure RW_B					— 04 1			
Stage 1						▼ Stage 1			
Retaining Structure	• RW_B					Retaining Structure RW_	В		
Backfilling						Backfilling			
RWB10230	Backfilling		Backfilling						
RWB10260	Parapet and street furniture installation for TCSS and E&M installation	ion				Parapet and street furnitu	re installation	for TCSS and E&M ins	tallation
Achievement of KD-	1 (Stage 1)					▼ Achievement of KD-1 (St	age 1)		
RWB10610	Achievement of KD-1(Stage 1) for RW_B					◆ Achievement of KD-1(St	age 1) for RW_	В	
Achievement of KD-4	4 (Section 1) for RW_B								
RWB10630	Finishing works including feature wall								
RWB10640	Drainage works								
RWB10650	Road works								
									Toll Colle
	ay & Associated Works-Section 1								
	e (Portion I)-Section 1								Toll Collector
Stage 1									▼ Stage 1
Off-site Works								 Off-site Works 	
TCS1610	Toll collector bridge (Steel Truss) and staircase fabrication							Toll collector bridge	
Field Works								•	Field Works
TCS1280	Steel truss installation							Steel truss installat	tion
TCS1290	Staircase installation							Staircase ins	tallation
TCS1300	Cast concrete decking								Cast concrete
Toll Collector Subw	ay & Associate Works (Portion I)-Section 1								Toll Collect
Stage 1									▼ \$tage 1
	Collector Subway and Staircase								Field Works
									Internal finis
TCS1450	Internal finishing works								
TCS1460	Backfilling								Backfilling
Field Works - Toll E	3ooth & Canopy						▼ Fiel	d Works - Toll Booth &	Canopy
TCS1490	Island for toll booths				Islan	nd for toll booths			
TCS1500	Toll Canopy					Toll Canopy			
TCS1520	Remaining civil works and street furniture installation for TCSS and	E&M installation	1				Rer	naining civil works and	street furniture ins
			I						
Demaining to the	of Effort				Date	Revision		Checked	Approved
Remaining Level	of Effort Critical Remaining Work Milestone		CRBC - Kaden JV	28-	11-17	4			117-129
Remaining Work		Three	-Month Rolling Programme						

Remaining Level of Effort		Critical Remaining Work	CRBC - Kaden JV	Date	Revisi
Actual Work		◆ Milestone		28-11-17	4
			Three-Month Rolling Programme		
Remaining Work	•	Summary			

Page: 3			HY/2013/12 TM-CLKL Northern Connection Toll Plaza and Associated Works			rks	で ア 圏路橋 CRBC - KADEN Joint Venture			
Activity ID		Activity Name		Oct	2017 Nov	L	Dec		2018 Jan	Feb
Тс	oll Collector Subwa	y (Portion X)-Section 5								Toll Colle
;	Stage 3									Stage 3
	TCS1150	Backfilling SB9-16				Backfilling SB9-	16			
	TCS1160	Islands for Toll Booths SB 1-8					Islands for Toll Booths SB	1-8		
	TCS1170	Islands for Toll Booths SB 9-16					Islands for Toll Booths Sl	3 9-16		
	TCS1180	Toll Canopy,Completion civil provision works for TCSS and E&M								Toll Canoj
Bri	dge G2									
	tage 2									
	Field Works									
	Deck					×				
	BG23080	In-situ Joint						🔲 In-situ Joi	nt	
								in-situ soi	111	
	Parapet and Finishir					_			Construct Parapet	
		Construct Parapet		-		-			Construct Parapet	
		Railing installation and street furniture installation for TCSS and E&	M installation					L		
Bri	dge G1									
SI	tage 2									
	Field Works									
	Deck Construction f	rom Pier G1d to Pier G2a								
	BG112790	TTA for G2a								
	Bridge Works from A	butment G1b to Pier G1d								
	BG112090	Construct Pier G1c		Construct Pier G1c						
	BG112110	Pierhead segment construction at Pier G1c		-	Pierhead segment construe	ction at Pier G1c				
	BG112050	Possession of portion F			♦ Pos	ssession of portion F				
	BG112112	De-energize of power station			◆ De	-energize of power st	tation			
	BG112500	Assemble of 2nd formtraveller at G1c and testing					Assemble of 2nd formtraveller at G	c and testing		
		Assemble of 1st formtraveller at G1c and testing					Assemble of 1st formtraveller a	t G1c and testin	g	
		Construct abutment G1b		-			Construct abutment G1b		-	
		Balanced cantilever construction at G1c 2nd segment					Balanced cantilever of	onstruction at G	flc 2nd segment	
		2nd Pair					2n			
		3rd Pair		-			211		rd Pair	
				-					4th Pa	
		4th Pair								ced cantilever constr
		Balanced cantilever construction at G1c 1st segment							Balan	5th Pair
		5th Pair								5th Pair
		Construct end span at G1b								
		tructure from Abutment G1b to Pier G1a								
	BG112600	Predrilling works for G1a-G1b				Predrilling works				
	BG112610	Sockete H-piles for G1a-G1b(6 nos)					Sockete H-piles for G1a-C			
	BG112620	Loading test						Loading test		
	BG112630	Construct Pile cap for G1a-G1b					-			
					;			;		
	Remaining Level or	f Effort Critical Remaining Work		CDDC Valar W		Date	Revision		Checked	Approved
	 Actual Work 	Milestone		CRBC - Kaden JV		28-11-17	4			
	Remaining Work	Summary	I nree-	-Month Rolling Programme						

Page: 4			HY/2013/12 TM-CLKL Northe	rn Connection Toll Plaza an		中國路橋 CRBC - KADEN Joint Venture			
Activity II		Activity Name		Oct	2017 Nov	Dec	2018 Jan	Feb	
	Bridge H1-Section 2								
	Stage 2								
	Field Works								
	Decking Construction	on From Abutment H1f to Pier H1d			Decking Construction From Abutmen				
	Balanced Canitilever	r Construction at Pier H1d			Balanced Canitilever Construction at	Pier H1d			
	BH12230	9th Pair							
	BH12240	In-situ ditch			In-situ ditch				
	Bridge Works From	Pier H1b to Pier H1d		¥				➡ Bri	
	BH12600	Possession of portion F			 Possession of portio 	ቱ F			
	Balanced Canitilever	r Construction at Pier H1c		v				▼ Ba	
	BH12250	Pierhead segment construction at Pier H1c			Pierhead segment construction at Pier H1c				
	BH12260	Assemble of 1st formtraveller				Assemble of 1 st formtraveller			
	BH12270	Balanced cantilever construction at H1c 1st segment				Balanced cantile	ver construction at H1	lc 1st segment	
	BH12272	Assemble of 2nd formtraveller				<u></u>	Assem	ble of 2nd formtravel	
	BH12274	Balanced cantilever construction at H1c 2nd segment						Ba	
	Abutment and Deck	at H1b			¥		Abuti	ment and Deck at H1	
	BH12610	Construct Abutment H1b include bearing installation				Construct Abutment H1b inc	lude bearing installat	ion	
	BH12630	Construct End Span H1b					Const	truct End Span H1b	
		tructure from Abutment H1b to Pier H1a			.				
	BH12450	Predrilling works for H1a-H1b			Predrilling wo	rks for H1a-H1b			
	BH12460	Sockete H-piles for H1a-H1b(6 nos)				Sockete H-piles for H1a-H1b(6 nos)			
	BH12465	Loading test				Loading test			
	BH12470	Construct Pile cap for H1a-H1b							
		and Existing Box Culvert							
	Culvert 2								
	CCE20090	Bay 21			Bay 21				
	CCE20120	Bay 20				Bay 20			
	CCE20130	Bay 19				Bay 19			
	CCE20150	Bay 18							
	CCE20160	Bay 17B						Bay 17B	
	CCE20170	Bay 17A						Ba	
	CCE20180	MH1							
	Culvert 3	WITT				Culvert 3			
	CCE20212	Drainage diversion			Drainag				
	CCE20212	MH8			2.141149	MH8			
	Existing Sewer Box							MI	
		Provide to be applied with some time and the						Ba	
	CCE20220	Base slab to be applied with screeding concrete						Da	
	Site Formation - Reta	ainging Structure RW_A							
_	Remaining Level o	-		CRBC - Kaden JV	Date 28-11-17	Revision 4	Checked	Approved	
	Actual Work	♦ ♦ Milestone	Three-	Month Rolling Programme		· · · · · · · · · · · · · · · · · · ·			
	Remaining Work	Summary		_					

Araby Name Cont Bit Araby Name Araby Name Retaining Wall A Stage 3 Stage 3<	
Refine Wall A Completion civil provision works for TCSS and E&M RWA20240 Completion civil provision works for TCSS and E&M Achievement of KD-3 (Stage 3) Completion civil provision works for TCSS and E&M RWA2010 Achievement of KD-3 (Stage 3) for RW_A RWA2010 Achievement of KD-3 (Stage 3) for RW_A RWA20200 Drainage Works RWA20200 Drainage Works RW20100 Drainage Kurkure Werks RW20100 Engineer Kurkure (Arafi) RW120000 Engineer Kurkure (Arafi) RW20100 Drain Submission and Approval RW20100 Engineer Kurkure (Arafi) RW20100 Engineer Kurkure (Arafi) RW20100 Engineer Kurkure (Arafi) RW20100 Engineer Kurkure (Arafi) RW20100 Engineer Kure Kurkure (Arafi) RW20	Feb
RWA20240 Completion civil provision works for TCSS and E&M Achievement of KD-3 (Stage 3) Achievement of KD-3 (Stage 3) for RW_A Achievement of KD-3 (Stage 3) for RW_A Achievement of KD-3 (Stage 3) for RW_A Achievement of KD-3 (Stage 3) for RW_A Achievement of KD-3 (Stage 3) for RW_A Achievement of KD-3 (Stage 3) for RW_A Achievement of KD-3 (Stage 3) for RW_A RWA20200 prainage Works Achievement of KD-3 (Stage 3) for RW_A RWA20200 prainage Works Achievement of KD-3 (Stage 3) for RW_A RWA20200 prainage Works Achievement of KD-3 (Stage 3) for RW_A RWA20200 prainage Works Achievement of KD-3 (Stage 3) for RW_A RWA20200 prainage Works Achievement of KD-3 (Stage 3) for RW_A RWA20200 prainage Works Achievement of KD-3 (Stage 3) for RW_A RWA20200 prainage Works Achievement of KD-3 (Stage 3) for RW_A RWE20000 Achievement of KD-3 (Stage 3) for RW_A Achievement of KD-3 (Stage 3) for RW_A RWE20000 DA for superstructure(draft) Achievement of KD-3 (Stage 3) for RW_A RWE20000 DA for superstructure submission Achievement of KD-3 (Stage 3) for RW_A RWE20000 DA for superstructure submission Engineer's	
Achievement of KD-3 (Stage 3) Achievement of KD-3 (Stage 3) for RW_A Achievement of KD-3 (Stage 3) for RW_A Achievement of KD-3 (Stage	
RWA20190 Achievement of KD-3(Stage 3) for RW_A Achievement of KD-3(Stage 3) for RW_A Achievement of KD-3(Stage 3) for RW_A RWA2000 Drainage Works Retaining Structure RW_E Stage 2 Design Submission and Approval RWE20080 DA for superstructure(draft) RWE20090 Engineer's comments RWE20070 Engineer's approval RWE20100 DA for superstructure adumission RWE20100 Engineer's approval	
Achievement of KD-4 Section 5, for KW_A Image: Contract of KW_A RWA 2020 Drainage Works Image: Contract of KW_A Image: Contract of KW_A RWA 20200 Drainage Works Image: Contract of KW_A Image: Contract of KW_A Image: Contract of KW_A RWA 20200 Drainage Works Image: Contract of KW_A Image: C	
RWA2020 Drainage Works	
Retaining Structure RW_E Image: Control of the second se	
Stage 2 Image: Construction of the submission and Approval Design Submission and Approval Design Submission and Approval RWE20080 DDA for superstructure(draft) RWE20090 Engineer's comments RWE20100 DDA for superstructure submission RWE20070 Engineer's approval RWE20110 Engineer's approval RWE20110 Engineer's approval RWE20120 ELS design submission and approval	
Design Submission and Approval Design Submission and Approval RWE20080 DDA for superstructure(draft) Design Submission and Approval RWE20090 Engineer's comments Engineer's comments RWE20100 DDA for superstructure submission Engineer's approval RWE20070 Engineer's approval Engineer's approval RWE20110 Engineer's approval Engineer's approval RWE20120 ELS design submission and approval ELS design submission and approval	
RWE20080 DDA for superstructure(draft) RWE20090 Engineer's comments RWE20100 DDA for superstructure submission RWE20070 Engineer's approval RWE20100 Engineer's approval RWE20101 Engineer's approval RWE20110 Engineer's approval RWE20120 ELS design submission and approval	
RWE20090 Engineer's comments RWE20100 DDA for superstructure submission RWE20070 Engineer's approval RWE20110 Engineer's approval RWE20120 ELS design submission and approval	
RWE20100 DDA for superstructure submission RWE20070 Engineer's approval RWE20110 Engineer's approval RWE20120 ELS design submission and approval	
RWE20070 Engineer's approval RWE20110 Engineer's approval RWE20120 ELS design submission and approval	
RWE20110 Engineer's approval RWE20120 ELS design submission and approval	
RWE20120 ELS design submission and approval	
Method Statement Submission and Approval	
RWE20130 Method Statement Submission and Approval for ELS	for ELS
RWE20140 Method Statement Submission and Approval for Retaining Wall Construction Method Statement Submission and Approval for Retaining Wall Construction	for Reta
RWE20150 Method Statement Submission and Approval for piling works	for piliı
Box Structures and L-Shape Retaining Wall for Retaining Wall E	
RWE20160 Possession of Portion F	
RWE20170 Predrilling works	
RWE20180 Excavation and piling works(12 nos)	
Site Formation - Retaining Structure for Slope TP_F	<u></u>
Stage 3	
Retaining Structure for Slope TP_F	
RWF31440 Excavation bay 21-28	
RWF31430 New haul road	
RWF31450 Construct Retaining Wall-Base slab(Bay 21 to Bay 28)	
RWF31350 Backfilling	
RWF31480 U-Channel construction,Completion civil provision works for TCSS and E&M	
Achievement of KD-3(Stage 3) for TP_F	
RWF31405 Achievement of KD-3(stage 3) for TP_F	
Achievement of KD-8 (Section 5) for TP_F	
RWF31410 Remaining works(Brickwork and Blockwork,etc)	
Site Formation - Retaining Structure for Slope TP_G	ation -]
MJ17 -End	
RWG1020 Excavation Excavation	
Remaining Level of Effort Remaining Work Checked Approve	
Actual Work CRBC - Kaden JV	
Remaining Work Summary	

RwE20100		
RWE20170	Predrilling works	Predrilling
RWE20180	Excavation and piling works(12 nos)	
Site Formation - Re	taining Structure for Slope TP_F	
Stage 3		▼ Stage 3
Retaining Structure	for Slope TP_F	▼ Retaining Structure for Slope TP_F
RWF31440	Excavation bay 21-28	
RWF31430	New haul road	
RWF31450	Construct Retaining Wall-Base slab(Bay 21 to Bay 28)	
RWF31350	Backfilling	
RWF31480	U-Channel construction, Completion civil provision works for TCSS and E&M	U-Channel construction,Completion civil
Achievement of KD	-3(Stage 3) for TP_F	▼ Achievement of KD-3(Stage 3) for TP_F
RWF31405	Achievement of KD-3(stage 3) for TP_F	◆ Achievement of KD-3(stage 3) for TP_F
Achievement of KD	-8 (Section 5) for TP_F	· · · · · · · · · · · · · · · · · · ·
RWF31410	Remaining works(Brickwork and Blockwork,etc)	
Site Formation - Re	taining Structure for Slope TP_G	
MJ17 -End		
RWG1020	Excavation	

Activity ID

Remaining Level of Effort Critical Remaining Work	CRBC - Kaden JV	Date	Revisi
Actual Work \blacklozenge \blacklozenge Milestone		28-11-17	4
	Three-Month Rolling Programme		
Remaining Work Summary			

HY/2013/12 TM-CLKL Northern Connection Toll Plaza and Associated Works



)	Activity Name		2017	CRBC
RWG1010	G.I and Trial Pit	Oct	Nov	Dec
MJ16-MJ17				
RWG1070	Excavation			
	ppe TP_A & Associated Works			
	-3(Stage 3) for Slope A			
TPA41830	Achievement of KD-3(Stage 3) for slope A			▲ A
	Remaining civil works and draiange works(After tunnel civil works construction)			F
TPA41810				1
	ppe TP_B & Associated Works	Achievement of KD-3(Stage 3) for Slope B		
	-3(Stage 3) for Slope B			
TPB41730	Achievement of KD-3(Stage 3) for slope B	Achievement of KD-3(Stage 3) for slope B		
	-8 (Section 5) for Slope B			
TPB41760	Remaining works inculde landscape works and establishment works			
Site Formation - Slo	ppe TP_E & Associated Works			
Stage 3			▼ Stage 3	
Slope Feature - Slop	e TP_E Remaing Section and 5SE-D/C116		·	ture - Slope TP_E Remaing Section and
TPE62300	Excavation of Rock (7,920m3) for slope E2a			
TPE62700	Achievement of KD-3(Stage 3) for slope E		 Achiever 	nent of KD-3(Stage 3) for slope E
Achievement of KD-	8(Section 5) for Slope E		•	
TPE65320	Remaining works inculde landscape works and establishment works			
Site Formation - Slo	ppe Upgrading Works			
Stage 3 (Other Slop	e Features)			
Slope Feature - 5SE-	-D/C170		-	
SFW10105	Raking Drain Construction			Raking Drain Construction
SFW10110	Drainge, U-channel (410m) and Handrailing			
SFW10850	Achievement of KD-3(Stage 3)			
Slope Feature - 5SE-	-D/C165			▼ Slope Fe
SFW10820	Drainge, U-channel (80m) and Handrailing		Drain	ge, U-channel (80m) and Handrailing
SFW10830	Hydroseeding and Erosion Control Mat		🗖 Hy	droseeding and Erosion Control Mat
SFW10870	Achievement of KD-3(Stage 3)			Achieve
Slope Feature - 5SE-			▼ Slope Fea	uture - 5SE-D/C150
	Achievement of KD-3(Stage 3)		◆ Achiever	nent of KD-3(Stage 3)
Slope Feature - 5SE-				eature - 5SE-D/C152
SFW10250	Hydroseeding and Erosion Control Mat			eeding and Erosion Control Mat
SFW10230	Achievement of KD-3(Stage 3)			ement of KD-3(Stage 3)
Slope Feature - 5SE-				iture - 5SE-D/C121
			_	nent of KD-3(Stage 3)
SFW10930	Achievement of KD-3(Stage 3)			
Slope Feature - 5SE-			_	ture - 5SE-D/C122
SFW10950	Achievement of KD-3(Stage 3)		◆ Achiever	nent of KD-3(Stage 3)
Slope Feature - 5SE- 	-D/C14		•	
Remaining Level	of Effort Critical Remaining Work		Dat	e Revisio
Actual Work	Milestone	CRBC - Kaden JV	28-11-17	
Remaining Work		Three-Month Rolling Programme		

Page: 6

	BC Na		
C - KAI	DEN Joint V	Venture	
		2018	Feb
		Jan G.I and Trial Pit	Feb
	-		➡ MJ16 MJ17
			Excavation
Sita Forma	tion Slong TD	A & Associated Wa	ulsa.
Site Forma	tion - Stope IF_	A & Associated Wo	IKS
Achievem	ent of KD-3(Stag	e 3) for Slope A	
Achievem	ent of KD-3(Stag	e 3) for slope A	
Remaining	civil works and	draiange works(An	ter tunnel civil work:
nd 5SE-D/C	116		
			▼ S
			▼ S
		🗖 Drainge, U-chai	nnel (410m) and Haı
			A
	D D /GL /		
Feature - 5S	E-D/C165		
vement of K	D-3(Stage 3)		
		Slone T	eature - 5SE-D/C14
			cature - 35E-D/C14
sion		Checked	Approved
			, whi o lea
		I]	

Page: 7



					CRBC
	Activity Name		Oct	2017 Nov	Dec
SFW10350	Slope Modification				Slope Modification
SFW10360	Drainge, U-channel (60m) and Handrailing				
SFW10370	Hydroseeding and Erosion Control Mat				
SFW10970	Achievement of KD-3(Stage 3)				
lope Feature - 5S	E-D/C149			▼ Slope Feat	ure - 5SE-D/C149
SFW10380	Complete slope 5SE-D/C152			◆ Complete s	slope 5SE-D/C152
SFW10990	Achievement of KD-3(Stage 3)			◆ Achieveme	ent of KD-3(Stage 3)
ope Feature - 5S	E-D/C115			▼ Slope Feat	ure - 5SE-D/C115
FW11010	Achievement of KD-3(Stage 3)			◆ Achieveme	ent of KD-3(Stage 3)
ope Feature - 5S	E-D/C18			~	
SFW10460	Complete Bridge TD2 Decking			◆ C	omplete Bridge TD2 Decking
SFW10470	Slope Modification				Slope Modification
SFW10480	Drainge, U-channel (60m) and Handrailing				
SFW10490	Hydroseeding and Erosion Control Mat				
SFW11030	Achievement of KD-3(Stage 3)		-		
lope Feature - 5S					
SFW10550	Slope Modification			Slope Modified	içation
SFW10560	Rock Mapping and Stabilization		-		
SFW11070	Achievement of KD-3(Stage 3)				
FW10570	Hydroseeding and Erosion Control Mat				
ope Feature - 5S					
SFW10610	Hydroseeding and Erosion Control Mat				
FW10580			-		
	Complete slope 5SE-D/C21		-		
FW11090	Achievement of KD-3(Stage 3)				
pe Feature - 5S					Slava Madifaati
SFW10630	Slope Modification				Slope Modificatio
SFW10640	Rock Mapping and Stabilization				
ope Feature - 5S				· · · · · · · · · · · · · · · · · · ·	
SFW10670	Complete of Bridge TD2 decking			◆ C	omplete of Bridge TD2 decking
SFW10680	Slope Modification				Slope Modification
SFW10690	Drainge, U-channel (360m) and Handrailing				
SFW11130	Achievement of KD-3(Stage 3)				
SFW10700	Hydroseeding and Erosion Control Mat				
lope Feature - 5S	E-D/C158				
SFW10710	Complete backfilling of RW_A				
SFW10720	Slope Modification				
lope Feature - 5S	E-D/C17			▼	
SFW10750	Slope Modification			Slope	Modification
SFW10760	Drainge, U-channel (180m) and Handrailing				
- Pomoining Law	ol of Effort Critical Domaining Wark			Date	Revisio
Remaining LevelActual Work	el of Effort Critical Remaining Work ♦ ♦ Milestone		CRBC - Kaden JV	28-11-17	4
		Three	Month Rolling Programme		

中國路稿 CRBC Kaden ^基 利				
C - KAL	DEN Joint V	Venture		
		2018 Jan		Feb
		Drainge, U-cha	nnel (60n	n) and Hanc
		Hydros	seeding ar	nd Erosion (
		◆ Achiev	ement of	KD-3(Stage
	➡ Slope Fea	ture - 5SE-D/C18		
Dra	inge, U-channel	(60m) and Handra	iling	
	Hydrosee	ding and Erosion C	ontrol Ma	t
	♦ Achieven	nent of KD-3(Stage	3)	
		Slope Feature -	5SE-D/C	21
	Rc	ock Mapping and St	tabilizatio	n
		 Achievement of 	f KD-3(St	age 3)
		Hydroseeding a	nd Erosic	n Control N
		Slope Feature -	5SE-D/C	171
		 Complete slope 	5SE-D/C	21
		 Achievement of 		
				Slope Fea
ition				
		Las Estas 60E		Rock Map
	• 5	lope Feature - 5SE	-D/F00	
	Drainge, U	U-channel (360m)	and Hand	railing
	◆ A	chievement of KD	-3(Stage 3)
	— H	lydroseeding and E	cosion Co	ntrol Mat
				Slope Fea
				Slope Moo
			▼ Slope F	eature - 5Sl
		Draing	e, U-chan	nel (180m)
i				
sion		Checked	Арр	roved



Pag	ge: 8		HY/2013/12 TM-CLKL Northe	ern Connection Toll Plaza an	d Associated Wor	ks	中國路橋 CRBC - KADEN Join			
ctivity ID		Activity Name		Oct	2017 Nov		Dec	2018 Jan		Feb
	SFW10770	Hydroseeding and Erosion Control Mat							Hydroseed	
	SFW11170	Achievement of KD-3(Stage 3)		-					 Achievem 	ent of Kl
١	l /ehicular Underpass	TN-01								
	Stage 3									
		/ork,Utilities Works in Tunnel								
		Work,Utilities Works in Tunnel								
	UDP34000	DN300		DN300						
	UDP34010	DN100		DN100						
	UDP34020	PCCW				PCCW				
	UDP34030	Hutchison Global Communication Cable					on Global Communication Cable			
				-			long Kong Boaroband Network			
	UDP34040	Hong Kong Boaroband Network		_			Wharf T&T Duct and Joint Box			
	UDP34050	Wharf T&T Duct and Joint Box								
	UDP34060	New World Telecom					New World Telecom			
	UDP34070	Town Gas					Town Gas			
	UDP34080	Smartone Cable					Smartone Cable			
	UDP34090	HKC Cable					HKC Ca			
	UDP34100	Pubic Lighting						Pubic Li	ighting	
	UDP34110	CLP								CLP
	UDP34130	Completion of this stage civil provision for E&M, TCSS								
	Achievement of KD-	3 (Section 5) for TN-01								
	UDP20640	Road works and Remaining works(Sundry Metalwork,etc)								
F	Road and Drainage V	Vork ,Utilities Works at for Lung Fu Road Roundabo	out							
	Section 3									
	Utilites installation ,r	oad and drainage works (TTA stage 1)					Utilites installation ,road and drainage works (TTA sta	ge 1)		
	LFR10440	TTA for Stage 2-0				TTA for Stage	2-0			
	LFR10270	Filling Works					Filling Works			
		oad and drainage works (TTA Stage 2-0)					Utilites installation ,road and drai	nage works (TTA Stage	2-0)	
	LFR10450	Drainage Work		Drainage Work						
	LFR10460	DN100,300,700,800		DN100,300,700,800						
	LFR10470	PCCW				PCCW				
							lobal Communication Cable			
	LFR10480	Hutchison Global Communication Cable					g Boaroband Network			
	LFR10490	Hong Kong Boaroband Network				-				
	LFR10500	Wharf T&T Duct and Joint Box					&T Duct and Joint Box			
	LFR10510	New World Telecom					rld Telecom			
	LFR10520	Town Gas				Town				
	LFR10530	Smartone Cable				Smarte				
	LFR10550	Pubic Lighting				I Pubic	Lighting			
	LFR10560	CLP + CRD				CLI	P + CRD			
	LFR10570	TraxComm				∎ Tra	x Comm			
							i			
	Remaining Level of	f Effort Critical Remaining Work		CDDC Veder W		Date	Revision	Checked	Appro	ved
	Actual Work	Milestone		CRBC - Kaden JV		28-11-17	4			
	Remaining Work	Summary	Inree	-Month Rolling Programme						

	1 Autor Marine		2017	(CRBG
	Activity Name	Oct	2017 Nov	Dec HKC Cable	
LFR10540	HKC Cable			Completion of this	stage
LFR10580	Completion of this stage civil provision for E&M, TCSS			Irrigatio	
LFR10590	Irrigation System (m)			Road Pa	
LFR10600	Road Pavement				
LFR10610	TTA for Stage 2 , road and drainage works (TTA Stage 2)			- 114	101 5
LFR10620	Filling Works				
LFR10620	PCCW				
LFR10630	Street Furniture				
LFR10660	Drainage Work				
	e Work ,Utilities Works at Lung Mun Road				
Lung Mun Road (V			4 N		
Ho Suen Street No		✓ Ho Suen Stree			
LMRWA1150	Irrigation System	Irrigation Sys			
LMRWA1160	Road Pavement	Road Paveme	nt		
Ho Suen Street So					
LMRWA1190	DN200 CHK 0 - 50		DN200 CH		
LMRWA1200	DN300 CHE 0 - 116		DN300 CH		
LMRWA1210	DN100 CHG 0 - 112		DN100 CH		
LMRWA1170	Drainage Work		Drainage		
LMRWA1220	PCCW			PCCW	
LMRWA1230	Hutchison Global Communication Cable			Hutchison Global	
LMRWA1240	Hong Kong Boaroband Network			Ho	ng Ko
LMRWA1250	Wharf T&T Duct and Joint Box				
LMRWA1260	New World Telecom				
LMRWA1241	Street Furniture(Including eastbound)				
LMRWA1242	Sign Gantry(Including eastbound)				
LMRWA1270	Town Gas				
Utilites installatior	n ,road and drainage works for East Portal				
EPA1000	Rock Cutting		Rock Cuttin	-	
EPA1020	DN300 CHA 0 - 175&DN100		DN3	300 CHA 0 - 175&DN100	
EPA1030	Street furniture and sign gantry			Street furniture and	.d sign
EPA1040	PCCW			PCCW	
EPA1050	Hutchison Global Communication Cable				Hut
EPA1060	Hong Kong Boaroband Network			1	
EPA1070	Wharf T&T Duct and Joint Box				
EPA1080	New World Telecom				
EPA1090	Town Gas				
EPA1100	Smartone Cable				
Domoining Law	ol of Effort Critical Romaining Work		Date		Revi
Remaining Leve	el of Effort Critical Remaining Work Milestone 	CRBC - Kaden JV	28-11-17	4	
Remaining Work		Three-Month Rolling Programme	e		

Page: 9

中國路稿 CRBC KADEN Joint Venture				
- KAI				
	2018 Jan		Feb	
	Jail		Teb	
,				
eivil provisi	on for E&M, TCSS			
tem (m)				
4				
nt				
age 2				
	Filling Works			
			PCCW	
			Str	
unication (able			
g Boaroban	d Network			
	Wharf T&T Duct and Join	t Box		
	•••••			
		Street F	urniture(In	
		Sim C	intry(Incluc	
		I Sign Ga	intry(incluc	
	•			
gantry				
hison Globa	l Communication Cable			
Hon	g Kong Boaroband Network			
	Wharf T&T Duct and Joint E	lov		
		-0A		
	New World Telecon	n		
	Town Gas			
		Smartone	Cable	
ion	Checked	Арр	roved	


ing	Oct	2017		中国路橋 CRBC KADEN Joint Venture	
		Nov		2018 Dec Jan	Feb
ing					HKC Cab
]
					-
drainage works near portion D					
			P	ccw	
Global Communication Cable			_	Hutchison Global Communication Cable	
Boaroband Network				Hong Kong Boaroband Network	
				Wharf T&T Duct and Joint Box	
Telecom				New World Telecom	
				Town Gas	
able					Smartone Cable
				•	
rigation and road&drainage works - RW_B-south side					
rigation and road&drainage works -G1&H1-north side					
rigation and road&drainage works - G1&H1-south side					
		•			Achievement of
nt of KD-3(Stage 3) for slope B		•	Achievement	of KD-3(Stage 3) for slope B	
nt of KD-8(Section 5) for slope C		•	Achievement	of KD-8(Section 5) for slope C	
nt of KD-3(Stage 3) for slope C		•	Achievement	of KD-3(Stage 3) for slope C	
nt of KD-3(stage 3) for TP_F			◆ Achiever	nent of KD-3(stage 3) for TP_F	
nt of KD-1(Stage 1) for RW_B				◆ Achievement of KD-1(Stage 1) for RW_B	
nt of KD-3(Stage 3) for RW_A				◆ Achievement of KD-3(Stage 3) for RW_A	
nt of KD-3(Stage 3) for slope A				◆ Achievement of KD-3(Stage 3) for slope A	
				◆ Achievement of KD-1(Stage 1) for TD2	
				◆ Achiev	ement of KD-1(stage
					◆ Achievement of]
	Global Communication Cable g Boaroband Network F Duct and Joint Box I Telecom Cable e inture y & Drainage Works rrigation and road&drainage works - RW_B-north side rrigation and road&drainage works - G2-north side rrigation and road&drainage works - G2-north side rrigation and road&drainage works - G2-south side rrigation and road&drainage works - G1&H1-north side rrigation and road&drainage works - G1&H1-north side rrigation and road&drainage works - G1&H1-south side ent of KD-3(Stage 3) for slope B ent of KD-3(Stage 3) for slope C ent of KD-3(Stage 3) for slope C ent of KD-3(Stage 3) for slope C ent of KD-1(Stage 1) for RW_B ent of KD-1(Stage 3) for slope A ent of KD-3(Stage 3) for slope A ent of KD-3(Stage 3) for slope A ent of KD-1(Stage 1) for TD2 ent of KD-1(Stage 1) for TD2	Boaroband Network	Barabad Network Index of the second of t	Global Communication Cable Image: Cable Campain Cable Campain Cable	Indexembandances in the set of th


 Remaining Level of Enore			CKBC - Kaden JV	28-11-17	4
Actual Work		♦ Milestone		20-11-17	4
Actual WORK	•	▼ Wilestone	Three-Month Rolling Programme		
Remaining Work	<u> </u>	Summary			
	•	V Summary			




Appendix E

Monitoring Locations / Sensitive Receivers for the Contract




















R160908MC.dgn 9/9/2016 10:46:14



Appendix F

Event and Action Plan

 $Z:\label{eq:loss} 2014\TCS00715(HY-2013_{12})\600\Quaterly\ EM\&A\ Report\13th\ (Nov\ 17\ to\ Jan\ 18)\R0402v2.docx$



Event and Action Plan for Air Quality

EVENT		ACTION		
	ET ⁽¹⁾	IEC ⁽¹⁾	SOR ⁽¹⁾	Contractor(s)
Action Level		1 01 1		1. D
Exceedance recorded	 Identify the source. Repeat measurements to confirm findings. If two consecutive measurements exceed Action Level, the exceedance is then confirmed. Inform the IEC and the SOR Investigate the cause of exceedance and check Contractor's working procedures to determine possible mitigation to be implemented. If the exceedance is confirmed to be Project related after investigation, increase monitoring frequency to daily. Discuss with the IEC and the Contractor on remedial actions required. If exceedance continues, arrange meeting with the IEC and the SOR. If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by the ET. Check the Contractor's working method. If the exceedance is confirmed to be Project related after investigation, discuss with the ET and the Contractor on possible remedial measures. Advise the SOR on the effectiveness of the proposed remedial measures. Supervisor implementation of remedial measures. 	 Confirm receipt of notification of failure in writing. Notify the Contractor. Ensure remedial measures properly implemented. 	 Rectify any unacceptable practice. Amend working methods if appropriate If the exceedance is confirmed to be Project related, submit proposals for remedial actions to IEC within 3 working days of notification Implement the agreed proposals Amend proposal if appropriate.
<i>Limit Level</i> Exceedance recorded	 Identify the source. Repeat measurement to confirm finding. If two consecutive measurements exceed Limit Level, the exceedance is then confirmed. Inform the IEC, the SOR, the DEP and the Contractor. Investigate the cause of exceedance and check Contractor's working procedures to determine possible mitigation to be implemented. If the exceedance is confirmed to be Project related after investigation, increase monitoring frequency to daily. Carry out analysis of the Contractor's working procedures to determine possible mitigation to be implemented. Arrange meeting with the IEC and the SOR to discuss the remedial actions to be taken. Assess effectiveness of the Contractor's remedial actions and keep the IEC, the DEP and the SOR informed of the results. If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by the ET. Check Contractor's working method. If the exceedance is confirmed to be Project related after investigation, discuss with the ET and the Contractor on possible remedial measures. Advise the SOR on the effectiveness of the proposed remedial measures. Supervisor implementation of remedial measures. 	 Confirm receipt of notification of failure in writing. Notify the Contractor. If the exceedance is confirmed to be Project related after investigation, in consultation with the IEC, agree with the Contractor on the remedial measures to be implemented. Ensure remedial measures are properly implemented. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. 	 action to avoid further exceedance. 2 If the exceedance is confirmed to be Project related after investigation, submit proposals for remedial actions to IEC within 3 working days of notification. 3 Implement the agreed proposals. 4 Amend proposal if appropriate. 5 Stop the relevant activity of works as determined by the SOR until the exceedance is abated.



EVENT ACTION	ACTION						
LEVEL	ET	IEC	ER	Contractor			
Design Check	• Check final design conforms to the requirements of EP and prepare report.	 Check report. Recommend remedial design if necessary 	• Undertake remedial design if necessary				
Non- conformity on one occasion	 Identify Source Inform IEC and ER Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed 	 Check report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures. Check implementation of remedial measures 	 Notify Contractor Ensure remedial measures are properly implemented 	 Amend working methods Rectify damage and undertake any necessary replacement 			
Repeated Non- conformity	 Identify Source Inform IEC and ER Increase monitoring frequency Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed If nonconformity stops, cease additional monitoring 	 Check monitoring report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures Supervise implementation of remedial measures 	 Notify Contractor Ensure remedial measures are properly implemented 	 Amend working methods Rectify damage and undertake any necessary replacement 			

Event and Action Plan for Landscape and Visual Impact



Action Level	ЕТ	IC (E)	ER	Contractor
Non-	1. Identify Source	1. Check report	1. Notify	1. Amend working
conformity on	2. Inform the IEC and	2. Check the	Contractor	methods
one occasion	the ER	Contractor's	2. Ensure	2. Rectify damage
	3. Discuss remedial	working method	remedial	and undertake
	actions with the IEC,	3. Discuss with the	measures are	any necessary
	the ER and the	ET and the	properly	replacement
	Contractor	Contractor on	implemented	
	4. Monitor remedial	possible remedial		
	actions until	measures		
	rectification has been	4. Advise the ER on		
	completed	effectiveness of		
		proposed		
		remedial		
		measures.		
		5. Check		
		implementation		
		of remedial		
Descrited		measures.		1
Repeated Non-	1. Identify Source	1. Check monitoring	1. Notify the Contractor	1. Amend working
conformity	2. Inform the IC(E) and the ER	report 2. Check the	2. Ensure	methods
	3. Increase monitoring	2. Check the Contractor's	remedial	2. Rectify damage and undertake
	frequency	working method	measures are	any necessary
	4. Discuss remedial	3. Discuss with the	properly	replacement
	actions with the	ES and the	implemented	replacement
	IC(E), the ER and	Contractor on	implemented	
	the Contractor	possible remedial		
	5. Monitor remedial	measures		
	actions until	4. Advise the ER on		
	6. rectification has been	effectiveness of		
	completed	proposed		
	7. If exceedance stops,	remedial		
	cease additional	measures		
	monitoring	5. Supervise		
		implementation		
		of remedial		
		measures.		

Event / Action Plan for Cultural Heritage

Note:

ET - Environmental Specialist, IEC - Independent Environmental Checker, ER - Engineer's Representative



Action Level	ET	IEC	ER	Contractor
Non- conformity on one occasion	 Identify Source Inform the IEC and the ER Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed 	 Check report Check the Contractor's working method Discuss with the ET and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures. Check implementation of remedial measures. 	 Notify Contractor Ensure remedial measures are properly implemented Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the works in the case of a serious nonconformity until situation rectified. 	 Amend working methods Rectify damage and undertake any necessary replacement
Repeated Non conformity	 Identify Source Inform the IC(E) and the ER Increase monitoring frequency Discuss remedial actions with the IC(E), the ER and the Contractor Monitor remedial actions until rectification has been completed If exceedance stops, cease additional monitoring 	 Check monitoring report Check the Contractor's working method Discuss with the ES and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures Supervise implementation of remedial measures 	 Notify the Contractor Ensure remedial measures are properly implemented Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the works in the case of a serious nonconformity until situation rectified. 	 Amend working methods Rectify damage and undertake any necessary replacement

Event / Action Plan for General Ecology

Note: ET – Environmental Specialist, IC(E) – Independent Checker (Environmental), ER – Engineer's

Representative

Parameter	Measurement	Action
Oxygen	< 19%	- Ventilate to restore oxygen to > 19%
	< 18%	- Stop work
		- Evacuate personnel / prohibit entry
		- Increase ventilation to restore to > 19%
Methane	>10% LEL (>0.5% v/v)	- Prohibit hot work
		- Ventilate to restore methane to < 10% LEL
	> 20% LEL (>1% v/v)	- Stop work
		- Evacuate personnel / prohibit entry
		- Increase ventilation to restore to < 10%
Carbon Dioxide	> 0.5%	- Ventilate to restore oxygen to $< 0.5\%$
	> 1.5%	- Stop work
		- Evacuate personnel / prohibit entry
		- Increase ventilation to restore to $< 0.5\%$

Actions in the Event of Landfill Gas being Detected in Excavation / Confined Area


JES



Appendix G

Landfill Gas Monitoring Graphical Plots







Appendix H

Waste Flow Table

Appendix A – Monthly Waste Flow Table

		Annual Quanti	ties of Inert C8	D Materials Ge	nerated Month	ly	Ann	ual Quantities o	of C&D Wastes	Generated Mor	nthly.
Month	Total Quantity Generated	Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals (see note 4)	Paper / cardboard packaging (see note 4)	Plastics & Rubber (see note 2)	Chemical Waste	Others (general refuse)
	(in `000m ³)	(in `000m ³)	(in `000m ³)	(in `000m ³)	(in `000m ³)	(in `000m ³)	(in `000kg)	(in `000kg)	(in `000kg)	(in `000kg)	(in `000m ³)
Jan	13.334	0.000	4.543	7.512	1.062	0.000	0.000	0.000	0.000	0.000	0.217
Feb	14.323	0.000	1.066	10.617	2.566	0.000	0.000	0.000	0.000	0.000	0.074
Mar	18.707	0.000	2.116	12.844	3.413	0.000	0.000	0.000	0.000	0.000	0.334
Apr	10.839	0.000	2.291	7.287	1.099	0.000	0.000	0.000	0.000	0.000	0.162
May	10.418	0.000	2.089	7.793	0.341	0.000	0.000	0.000	0.000	0.000	0.195
June	7.465	0.000	2.111	4.388	0.789	0.000	0.000	0.000	0.000	0.000	0.177
Sub-total	75.086	0.000	14.216	50.441	9.270	0.000	0.000	0.000	0.000	0.000	1.159
July	6.783	0.000	1.961	3.482	1.120	0.000	0.000	0.000	0.000	0.000	0.220
Aug	4.154	0.000	1.768	1.547	0.660	0.000	0.000	0.000	0.000	0.000	0.179
Sept	2.373	0.000	0.367	0.558	1.274	0.000	0.000	0.000	0.000	0.000	0.174
Oct	2.716	0.000	0.754	0.491	1.215	0.000	0.000	0.000	0.000	0.000	0.256
Nov	3.874	0.000	0.871	1.254	1.557	0.000	0.000	0.000	0.000	0.000	0.192
Dec	3.223	0.000	0.347	0.843	1.680	0.000	0.000	0.000	0.000	0.000	0.353
Total	98.208	0.000	20.284	58.616	16.776	0.000	0.000	0.000	0.000	0.000	2.533

Monthly Summary Waste Flow Table for 2017 (year)

Notes:

1 The waste flow table shall also include C&D materials that are specified in the contract to be imported for use at the Site.

2 Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

3 Broken concrete for recycling into aggregates.

Appendix A – Monthly Waste Flow Table

		Annual Quanti	ties of Inert C8	D Materials Ge	nerated Month	ly	<u>Ann</u>	ual Quantities o	of C&D Wastes	Generated Mor	nthly
Month	Total Quantity Generated	Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals (see note 4)	Paper / cardboard packaging (see note 4)	Plastics & Rubber (see note 2)	Chemical Waste	Others (general refuse)
	(in `000m ³)	(in `000m ³)	(in `000m ³)	(in `000m ³)	(in '000m ³)	(in `000m ³)	(in `000kg)	(in `000kg)	(in `000kg)	(in `000kg)	(in `000m ³)
Jan	3.292	0.000	0.180	0.802	2.000	0.000	0.000	0.000	0.000	0.000	0.310
Feb	0.000										
Mar	0.000										
Apr	0.000										
May	0.000										
June	0.000										
Sub-total	3.292										
July	0.000										
Aug	0.000										
Sept	0.000										
Oct	0.000										
Nov	0.000										
Dec	0.000										
Total	3.292	0.000	0.180	0.802	2.000	0.000	0.000	0.000	0.000	0.000	0.310

Monthly Summary Waste Flow Table for 2018 (year)

Notes:

1 The waste flow table shall also include C&D materials that are specified in the contract to be imported for use at the Site.

2 Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

3 Broken concrete for recycling into aggregates.



Appendix I

Implementation Schedule for Environmental Mitigation Measures

Air Quali EIA	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation	Relevant Standard or	Implementation Stages			Status *
reference	reference	Environmental i rotection measures	Location/ Thining	Agent	Requirement	D	C	0	Status
4.8.1	3.8	An effective watering programme of twice daily watering with complete coverage, is estimated to reduce by 50%. This is recommended for all areas in order to reduce dust levels to a minimum;	All areas / throughout construction period	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		\checkmark
4.8.1	3.8	Watering of the construction sites in Lantau for 8 times/day and in Tuen Mun for 12 times/day to reduce dust emissions by 87.5% and 91.7% respectively and shall be undertaken.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		\checkmark
4.8.1	3.8	The Contractor shall, to the satisfaction of the Engineer, install effective dust suppression measures and take such other measures as may be necessary to ensure that at the Site boundary and any nearby sensitive receiver, dust levels are kept to acceptable levels.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		~
4.8.1	3.8	The Contractor shall not burn debris or other materials on the works areas.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		\checkmark
4.8.1	3.8	In hot, dry or windy weather, the watering programme shall maintain all exposed road surfaces and dust sources wet.	All unpaved haul roads / throughout construction period in hot, dry or windy weather	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		<>
4.8.1	3.8	Where breaking of oversize rock/concrete is required, watering shall be implemented to control dust. Water spray shall be used during the handling of fill material at the site and at active cuts, excavation and fill sites where dust is likely to be created.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		<>
4.8.1	3.8	Open dropping heights for excavated materials shall be controlled to a maximum height of 2m to minimise the fugitive dust arising from unloading.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		\checkmark

reference	reference		Location, Thinking	Agent	Requirement	D	C	0	Status				
EIA	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation	Relevant Standard or	Imp			Implementation Stages				Status
Ecology													
11.8	Section 9	EM&A in the form of audit of the mitigation measures	All areas / throughout construction period	Highways Department	EIAO-TM		Y		\checkmark				
EIA reference	EM&A Manual reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	D	Stages C		Status				
Cultural	-			Γ		Imm	lement	tion					
		dust monitoring and site audit	ASRs / throughout construction period		Manual								
4.11	Section 3	in dry or windy condition. EM&A in the form of 1 hour and 24 hour	All representative existing	Contractor	generation EM&A		Y		\checkmark				
4.8.1	3.8	All stockpiles of aggregate or spoil shall be enclosed or covered and water applied	All areas / throughout construction period	Contractor	TMEIA Avoid dust		Y		\checkmark				
4.8.1	3.8	Areas of exposed soil shall be minimized to areas in which works have been completed shall be restored as soon as is practicable.	All exposed surfaces / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		\checkmark				
4.8.1	3.8	No earth, mud, debris, dust and the like shall be deposited on public roads. Wheel washing facility shall be usable prior to any earthworks excavation activity on the site.	construction period	Contractor	TMEIA Avoid dust generation		Y		\checkmark				
4.8.1	3.8	Materials having the potential to create dust shall not be loaded to a level higher than the side and tail boards, and shall be covered by a clean tarpaulin. The tarpaulin shall be properly secured and shall extend at least 300mm over the edges of the side and tail boards.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		V				
4.8.1	3.8	During transportation by truck, materials shall not be loaded to a level higher than the side and tail boards, and shall be dampened or covered before transport.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		\checkmark				

14.12.2	1	Safety Measures - Excavation	Construction Stage	Contractor	EPD/TR8/97 -		Y		\checkmark
17.12.2	17.2	Appoint a properly trained safety officer and provide with appropriate equipment to measure and monitor LFG hazard. The monitoring frequency and areas to be monitored should be set down prior to commencement of ground-works either by the Safety Officer or an approved and appropriately qualified person.	Construction Stage		Landfill Gas Hazard Assessment Guidance Note				
14.12.2	14.2	Appointment of Safety Officer	Construction Stage	Contractor	EPD/TR8/97 -		Y Y	~	\checkmark
EIA reference	EM&A Manual reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp D	lement Stages C	ation O	Status
Landfill (Gas Hazaro	Assessment				-			
7.13	6.5	Construction activities should be restricted to the proposed works boundary	All areas / Throughout construction	Contractor	TMEIA		Y		\checkmark
7.13	6.5	Disturbed areas to be reinstated immediately after completion of the works.	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Placement of equipment in designated areas within the existing disturbed land	All areas / Throughout construction period	Contractor	TMEIA		Y		\checkmark
7.13	6.5	Avoid damage and disturbance to the remaining and surrounding natural habitat	All areas / Throughout construction period	Contractor	TMEIA		Y		\checkmark
7.13	6.5	Spoil heaps shall be covered at all times.	All areas / Throughout construction period	Contractor	TMEIA		Y		\checkmark
7.13	6.5	The loss of habitat shall be supplemented by enhancement planting in accordance with the landscape mitigation schedule.	All areas / As soon as accessible	Contractor	TMEIA		Y		\checkmark
7.13	6.5	Audit Pitcher Plant protection measures	Tuen Mun Area 46	Contractor	TMEIA		Y		\checkmark
7.13#	6.3, 6.5#	Fencing or other physical barriers for protection of Pitcher Plant around Zones 8, 9 and 10 and the temporary nursery site	Tuen Mun Area 46 shrubland/ Detailed/ Prior to construction	Design Consultant/ Contractor	TMEIA	Y	Y		\checkmark

14.12.2	-	Staff should receive appropriate training on working in areas susceptible to landfill gas, fire and explosion hazards. Excavation procedures and code of practice should be implemented.Safety Measures – Welding, Flame- Cutting and Hot works Hot works should be confined to open areas away from any trench or excavation. Should hot works	Construction Stage	Contractor	Landfill Gas Hazard Assessment Guidance Note EPD/TR8/97 - Landfill Gas Hazard Assessment	Y	√
14.12.2	-	must be carried out in trenches or confined space, "permit to work" procedures should be followed. <u>Safety Measures – Enclosed Spaces</u> Site offices or buildings located within PPV Landfill Consultation Zone which have the capacity to accumulate landfill gas, then they should either be located in an area which has been proven to be free of landfill gas; or be raised clear of the ground by a	Site office, building, tunnel, subway, confined area / Construction Stage	Contractor	Guidance Note EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note	Y	
14.12.2	-	Software in the second of the ground by a minimum of 500mm. Safety Measures – Electrical Equipment Any electrical equipment, such as motors and extension cords, should be intrinsically safe.	Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note	Y	
14.12.2	-	<u>Safety Measures – Piping</u> During piping assembly or conduiting construction, all valves/seals should be closed immediately after installation. As construction progresses, all valves/seals should be closed as installed to prevent the migration of gases through the pipeline/conduit. All piping/conduiting should be capped at the end of each working day.	Services & utilities / Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note	Y	✓
14.12.2	-	<u>Safety Measures – Fire Safety</u> Adequate fire safety equipments should be provided on site. Workers and visitors should be notified of the potential fire hazards. Safety notices should be	Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment	Y	

		posted around the site warning the anger and potential hazards.			Guidance Note			
14.12.1	-	<u>Safety Measures – Confined Spaces</u> Precautionary measures should include ensuring that staff members are aware of the potential hazards of working in confined spaces, and that appropriate monitoring procedures are in place to prevent hazards in confined spaces.	Confined space / Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note		Y	\checkmark
14.12.1	-	<u>Monitoring</u> Periodically during ground-works within the Consultation Zone, the works area should be monitored for methane, carbon dioxide and oxygen using appropriately calibrated portable gas detection equipment. Depending on the results of the measurements, actions required will vary. As a minimum these should encompass those actions specified in Table 14.8 of the EIA Report or Table 14.1 of the EM&A Manual.	Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note		Y	✓
Landscap								
	EM&A			Implementation	Relevant	Imp	lement Stages	
EIA reference		Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp D	lement Stages C	Status
EIA	EM&A Manual		Location/ Timing All areas/detailed design/ during construction		Standard or	-	Stages	Status

		transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme (CM2)	construction	Contractor		V	V		NA
10.9	7.6	Hillside and roadside screen planting to proposed roads, associated structures and slope works (CM3)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y		NA
10.9	7.6	Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone) (CM4)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y		\checkmark
10.9	7.6	Screening of construction works by hoardings around works area in visually unobtrusive colours, to screen works (CM5)	All areas/detailed design/ during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		< >
10.9	7.6	Control night-time lighting and glare by hooding all lights (CM6)	All areas/detailed design/ during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		\checkmark
10.9	7.6	Ensure no run-off into water body adjacent to the Project Area (CM7)	All areas/detailed design/ during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		\checkmark
10.9	7.6	Avoidance of excessive height and bulk of buildings and structures (CM8)	All areas/detailed design/ during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		\checkmark
10.9	7.6	Recycle/Reuse all felled trees and vegetation, e.g. mulching (CM9)	All areas/detailed design/ during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		\checkmark
10.9	7.6	Compensatory tree planting shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006 (CM10)	All areas/detailed design/ during Construction	Design Consultant/ Contractor	TMEIA	Y	Y		NA
10.9	7.6	Re-vegetation of affected woodland/shrubland with	All areas/detailed design/	Design	TMEIA	Y	Y	Y	N/A

		native species (OM1)	during Construction/ post construction	Consultant/ Contractor					
10.9	7.6	Tall buffer screen tree / shrub / climber planting where appropriate should be incorporated to soften hard engineering structures and facilities (OM2)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	N/A
10.9	7.6	Streetscape elements (e.g. paving, signage, street furniture, lighting etc.) shall be sensitively designed in a manner that responds to the local context, and minimises potential negative landscape and visual impacts. Lighting units should be directional and minimize unnecessary light spill (OM3)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	N/A
10.9	7.6	Structure, ornamental tree / shrub / climber planting should be provided along roadside amenity strips, central dividers and newly formed slopes to enhance the townscape quality and further greenery enhancement (OM4)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	N/A
10.9	7.6	Aesthetically pleasing design (visually unobtrusive and non-reflective) as regard to the form, material and finishes shall be incorporated to all buildings, engineering structures and associated infrastructure facilities (OM5)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	N/A
10.9	7.6	Avoidance of excessive height and bulk of buildings and structures (OM6)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	\checkmark
Waste									
EIA	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation	Relevant Standard or	Imp	plementation Stages		Status
reference	reference		8	Agent	Requirement	D	С	0	
12.6		The Contractor shall identify a coordinator for the management of waste.	Contract mobilisation	Contractor	TMEIA		Y		√
12.6		The Contractor shall prepare and implement a Waste Management Plan which specifies procedures such	Contract mobilisation	Contractor	TMEIA, Works Branch		Y		\checkmark

		as a ticketing system, to facilitate tracking of loads and to ensure that illegal disposal of wastes does not occur, and protocols for the maintenance of records of the quantities of wastes generated, recycled and disposed. A recording system for the amount of waste generated, recycled and disposed (locations) should be established.			Technical Circular No. 5/99 for the Trip-ticket System for Disposal of Construction and Demolition Material		
12.6		The Contractor shall apply for and obtain the appropriate licenses for the disposal of public fill, chemical waste and effluent discharges.	Contract mobilisation	Contractor	TMEIA, Land (Miscellaneou s Provisions) Ordinance (Cap 28); Waste Disposal Ordinance (Cap 354); Dumping at Sea Ordinance (Cap 466); Water Pollution Control Ordinance.	Y	~
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures including waste reduction, reuse and recycling	Contract mobilisation	Contractor	TMEIA	Y	\checkmark
12.6	8.1	The extent of cutting operation should be optimised where possible. Earth retaining structures and bored pile walls should be proposed to minimize the extent of cutting.	All areas / throughout construction period	Contractor	TMEIA	Y	~

12.6	8.1	Inert C&D materials from the toll plaza cut slopes shall be reused for construction of the raised platform for the toll plaza where possible.	Tol Plaza / toll plaza construction period	Contractor	TMEIA	Y	√ ↓
12.6	8.1	The site and surroundings shall be kept tidy and litter free.	All areas / throughout construction period	Contractor	TMEIA	Y	~
12.6	8.1	No waste shall be burnt on site.	All areas / throughout construction period	Contractor	TMEIA	Y	~
12.6	8.1	The Contractor shall be prohibited from disposing of C&D materials at any sensitive locations. The Contractor should propose the final disposal sites in the EMP and WMP for approval before implementation.	All areas / throughout construction period	Contractor	TMEIA	Y	√
12.6	8.1	Stockpiled material shall be covered by tarpaulin and /or watered as appropriate to prevent windblown dust/ surface run off.	All areas / throughout construction period	Contractor	TMEIA	Y	\diamond
12.6	8.1	Excavated material in trucks shall be covered by tarpaulins to reduce the potential for spillage and dust generation.	All areas / throughout construction period	Contractor	TMEIA	Y	✓
12.6	8.1	Wheel washing facilities shall be used by all trucks leaving the site to prevent transfer of mud onto public roads.	All areas / throughout construction period	Contractor	TMEIA	Y	✓
12.6	8.1	Standard formwork or pre-fabrication should be used as far as practicable so as to minimise the C&D materials arising. The use of more durable formwork/ plastic facing for construction works should be considered. The use of wooden hoardings should be avoided and metal hoarding should be used to facilitate recycling. Purchasing of construction materials should avoid over-ordering and wastage.	All areas / throughout construction period	Contractor	TMEIA	Y	✓
12.6	8.1	The Contractor should recycle as many C&D materials (this is a waste section) as possible on-site.The public fill and C&D waste should be segregated and stored in separate containers or skips to facilitate the reuse or recycling of materials and proper	All areas / throughout construction period	Contractor	TMEIA	Y	√

12.6 8.1 Chemical waste producers should register with the EPD. Chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows: • suitable for the substance to be held, resistant to corrision, maintained in good conditions and securely closed; • Having a capacity of <450L unless the specifications have been approved by the EPD; and • Displaying a label in English and Chinese according to the instructions prescribed in Schedule 2 of the Regulations. • Clearly labelled and used solely for the storage of chemical wastes; • Enclosed with at least 3 sides; • Impermeable floor and bund with capacity to accommodate 110% of the volume of the chemical wastes; • Mittie area, whichever is greatest; • Adequate ventilation; • Sufficiently covered to prevent rainfall entering (water collected within the bund must be tested) and disposed of as chemical waste, if necessary); and • Incompatible materials are adequately separated. 12.6 8.1 Waste oils, chemicals are adequately separated. • All areas / throughout Contractor TMEIA Y	12.6	8.1	 disposal. Where practicable, the concrete and masonry should be crushed and used as fill materials. Steel reinforcement bar should be collected for use by scrap steel mills. Different areas of the sites should be considered for segregation and storage activities. All falsework will be steel instead of wood. 	All areas / throughout construction period	Contractor	TMEIA	Y	<
	12.6	8.1	 EPD. Chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows: suitable for the substance to be held, resistant to corrosion, maintained in good conditions and securely closed; Having a capacity of <450L unless the specifications have been approved by the EPD; and Displaying a label in English and Chinese according to the instructions prescribed in Schedule 2 of the Regulations. Clearly labelled and used solely for the storage of chemical wastes; Enclosed with at least 3 sides; Impermeable floor and bund with capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest; Adequate ventilation; Sufficiently covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and 	All areas / throughout	Contractor	TMEIA	Y	
	12.6	81		All areas / throughout	Contractor	TMEIA	 Y	\checkmark

reference	reference			Agent	Requirement	D	С	0	Status
EIA	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation	Relevant Standard or		ementa Stages		Status
Water Qu	uality								
12.6	Section 8	EM&A of waste handling, storage, transportation, disposal procedures and documentation through the site audit programme shall be undertaken.	All areas / throughout construction period	Contractor	EM&A Manual		Y		✓
12.6	8.1	Office wastes can be reduced by recycling of paper if such volume is sufficiently large to warrant collection. Participation in a local collection scheme by the Contractor should be advocated. Waste separation facilities for paper, aluminum cans, plastic bottles, etc should be provided on-site.	Site Offices/ throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including waste reduction, reuse and recycling.	All areas / throughout construction period	Contractor	TMEIA		Y		~
12.6	8.1	All waste containers shall be in a secure area on hardstanding;	All areas / throughout construction period	Contractor	TMEIA		Y		<i>√</i>
12.6	8.1	 be maintained in reasonable states, which will not deter the workers from utilising them. Night soil should be regularly collected by licensed collectors. General refuse arising on-site should be stored in enclosed bins or compaction units separately from C&D and chemical wastes. Sufficient dustbins shall be provided for storage of waste as required under the Public Cleansing and Prevention of Nuisances By-laws. In addition, general refuse shall be cleared daily and shall be disposed of to the nearest licensed landfill or refuse transfer station. Burning of refuse on construction sites is prohibited. 	All areas / throughout construction period All areas / throughout construction period	Contractor Contractor	TMEIA		Y Y		✓ ✓
12.6	8.1	disposed of to drain, Adequate numbers of portable toilets should be provided for on-site workers. Portable toilets should	construction period All areas / throughout construction period	Contractor	TMEIA		Y		\checkmark

Land Wo	orks						
6.10	-	Wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	
6.10	-	Sewage effluent and discharges from onsite kitchen facilities shall be directed to Government sewer in accordance with the Requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	V
6.10	-	Storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	✓
6.10	-	Silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	✓
6.10	-	Temporary access roads should be surfaced with crushed stone or gravel.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	\diamond
6.10	-	Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	
6.10	-	Measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	~
6.10	-	Open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	\diamond
6.10	5.8	Manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction	All areas/ throughout construction period	Contractor	TM-EIAO	Y	\diamond

6.10		 materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharges of surface run-off into foul 		Contractor	TM-EIAO		
0.10	-	sewers must always be prevented in order not to unduly overload the foul sewerage system.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	
6.10	-	All vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	~
6.10	-	Section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	✓
6.10	-	Wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	~
6.10	-	Vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	~
6.10	-	The Contractor shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	✓
6.10	-	Waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance.	All areas/ throughout construction period	Contractor	TM-EIAO Waste Disposal Ordinance	Y	√
6.10	-	All fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	\$

6.10	Section 5	All construction works shall be subject to routine audit to ensure implementation of all EIA	All areas/ throughout	Contractor	EM&A Manual	Y	\checkmark
		recommendations and good working practice.	construction period				

Remarks:

- ✓ Compliance of Mitigation Measures
- <> Compliance of Mitigation Measures but need improvement.
- × Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Contractor
- \triangle Deficiency of Mitigation Measures but rectified by Contractor
- N/A Not Applicable in Reporting Period
- # Amended against condition 3.13 of EP-354/2009/C

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government