

AUES JOB NO.: TCS00715/14

TUEN MUN - CHEK LAP KOK LINK Contract No. HY/2013/12 – Northern Connection Toll Plaza and Associated Works

16th QUARTERLY ENVIRONMENTAL MONITORING & AUDIT SUMMARY REPORT – (August to October 2018)

PREPARED FOR

Ouality Index

CRBC AND KADEN JOINT VENTURE

Quanty much			
Date	Reference No.	Prepared By	Certified By
18 February 2019	TCS00715/14/600/R0501v2	Ben Tam	T.W. Tam
		(Environmental Consultant)	(Environmental Team Leader)

This report has been prepared by Action-United Environmental Services & Consulting with all reasonable skill, care and diligence within the terms of the Agreement with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client. We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above. This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies upon the report at their own risk.



Ref.: HYDHZMBEEM00_0_7202L.19

21 February 2019

By Fax (2218 7299) and By Post

AECOM

Engineer's Representative's Office No. 8 Mong Fat Street, Tuen Mun, New Territories, Hong Kong

Attention: Mr. Roger Man

Dear Mr. Man,

Re: Agreement No. CE 48/2011 (EP) Environmental Project Office for the HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing Facilities, and Tuen Mun-Chek Lap Kok Link – Investigation

Contract No. HY/2013/12 TM-CLKL – Northern Connection Toll Plaza and Associated Works <u>16th Quarterly EM&A Summary Report (August 2018 to October 2018)</u>

Reference is made to the ET's submission of 16th Quarterly EM&A Summary Report (August 2018 to October 2018) certified by the ET Leader (ET's ref.: "TCS00715/14/300/L0502a" dated 18 February 2019) and provided to us via e-mail on 19 February 2019.

Please be informed that we have no adverse comments on the captioned report.

Thank you for your attention. Please do not hesitate to contact the undersigned or the ENPO Leader, Mr. Y. H. Hui, should you have any queries.

Yours sincerely,

Forthe SReef

F. C. Tsang Independent Environmental Checker Tuen Mun-Chek Lap Kok Link

c.c.

HyD HyD AECOM AUES CRBC-Kaden JV Mr. Stephen Chan Mr. Tony Pang Mr. Conrad Ng Mr. T. W. Tam Mr. John Wong (By Fax: 3188 6614) (By Fax: 3188 6614) (By Fax: 3922 9797) (By Fax: 2959 6079) (By Fax: 2253 8399)

Internal: DY, YH, RY, DF, HW, ENPO Site

Q:\Projects\HYDHZMBEEM00\02_Proj_Mgt\02_Corr\2019\HYDHZMBEEM00_0_7202L.19.docx

Ramboll Hong Kong Limited 英環香港有限公司

21/F, BEA Harbour View Centre, 56 Gloucester Road, Wan Chai, Hong Kong Tel: 852.3465 2888 Fax: 852.3465 2899 www.ramboll.com



EXECUTIVE SUMMARY

ES.01. This is the **16th** Quarterly EM&A Summary Report for the "*Tuen Mun - Chek Lap Kok Link - Northern Connection Toll Plaza and Associated Works*" under Environmental Permit No. EP-354/2009/D (hereinafter "the EP"), covering the period from **1 August to 31 October 2018** (hereinafter "Reporting Period").

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES.02. Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental Aspect	Environmental Monitoring Parameters / Inspection	Total Occasions
Air Quality	1-hour Total Suspended Particulates (TSP)	450
Air Quality	24-hour TSP	150
Cultural heritage inspection	ultural heritage inspection Grave G1	
Landfill Gas Monitoring	Oxygen; Methane & Carbon Dioxide	76 days
Landscape &Visual Landscape &Visual Monitoring		13
Joint Site Inspection / Audit	IEC, ET, the Contractor and RE joint site Environmental Inspection and Auditing	13

BREACHES OF ACTION/LIMIT LEVELS

ES.03. In the Reporting Period, 2 Action Level exceedances of 1-hour TSP were recorded at ASR1 on 26 and 29 August 2018 respectively; 2 Action Level exceedances of 1-hour TSP were recorded at ASR1 on 7 and 28 September 2018 respectively; 1 Limit Level exceedances of 1-hour TSP were recorded at ASR1 on 28 September 2018; 2 Action Level exceedances of 1-hour TSP were recorded at ASR1 on 4 and 10 October 2018 respectively and 1 Action Level exceedance of 1-hour TSP was recorded at ASR5 on 31 October 2018 according to the measurement results by the ET of Contract HY/2012/08, investigation reports for the exceedances have been completed and the corresponding investigation reports have been submitted to all relevant parties. The summary of breach of air quality performance is shown below.

Environmontal	Monitoring	Action	T imit	Event & Action		
Environmental Aspect	Monitoring Parameters	Level		NOE Issued	Investigation	Corrective Actions
Air Quality	1-hour TSP	7	1	7	7	0
	24-hour TSP	0	0	0	0	0
Landfill Gas Monitoring	Oxygen	0	0	0	0	0
	Methane	0	0	0	0	0
	Carbon Dioxide	0	0	0	0	0

ENVIRONMENTAL COMPLAINT

ES.04. In the Reporting Period, no environmental complaint was received.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.05. No environmental summons or successful prosecutions were recorded in the Reporting Period.

Reporting Changes

ES.06. No reporting changes were made in the Reporting Period.

FUTURE KEY ISSUES

ES.07. During dry season, air quality mitigation measures such as watering of site area for at least 12 times per day and covering of exposed slopes should be fully implemented to reduce construction dust impact as recommended in the EMIS.



- ES.08. Moreover, muddy water or other water pollutants from site surface runoff into the public areas will be key environment issue. Special attention should be paid on the water quality mitigation measures to prevent surface runoff flow to public area.
- ES.09. It was reminded that good housekeeping practice should be maintained. Mosquito control measures should be properly implemented to prevent mosquito breeding on site especially after rain.



1.	INTRODUCTION	1
	1.1. PROJECT BACKGROUND	1
_	1.2 REPORT STRUCTURE	1
2	2.1 CONTRACT ORGANIZATION AND CONSTRU	UCTION PROGRESS 2
	2.1 CONTRACT ORGANIZATION 2.2 CONSTRUCTION PROGRESS	2
	2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS	2
3	SUMMARY OF IMPACT MONITORING REQU	UIREMENTS 4
	3.1 GENERAL	4
	3.2 AIR QUALITY MONITORING3.3 MONITORING LOCATIONS	4
	3.3 MONITORING LOCATIONS3.4 MONITORING FREQUENCY	4
	3.5 MONITORING EQUIPMENT	5
	3.6 DERIVATION OF ACTION/LIMIT (A/L) LEVELS	6
	3.7 OTHER ENVIRONMENTAL ASPECTS	6
4	AIR QUALITY MONITORING	8
	4.1 GENERAL4.2 SUMMARY OF MONITORING RESULTS	88
	4.3 ACTION AND LIMIT (A/L) LEVELS EXCEEDANCE	
	4.4 AIR QUALITY EXCEEDANCE INVESTIGATION	8
5	ECOLOGY MONITORING	9
	5.1 GENERAL	9
	5.2 PITCHER PLANTS INSPECTION	9
6	CULTURAL HERITAGE	10
	6.1 GENERAL6.2 GRAVE INSPECTION	10 10
7		11
/	LANDSCPAE AND VISUAL 7.1 General	II 11
	7.2 LANDSCAPE AND VISUAL INSPECTION	11
8	LANDFILL GAS HAZARD MONITORING	12
	8.1 GENERAL	12
	8.2 LANDFILL GAS MONITORING RESULT	13
9	WASTE MANAGEMENT	14
	9.1 GENERAL WASTE MANAGEMENT9.2 RECORDS OF WASTE QUANTITIES	14 14
10	SITE INSPECTIONS 10.1 REQUIREMENTS	15 15
11		
11	11.1 Environmental Complaint, Summons and	
12	2 IMPLEMENTATION STATUS OF MITIGATIO	
	12.1 GENERAL REQUIREMENTS	19
13		20
	13.1 CONCLUSIONS13.2 RECOMMENDATIONS	20 20
		20



LIST OF TABLES

- TABLE 2-1
 STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACTS
- TABLE 3-1
 AIR QUALITY MONITORING STATIONS UNDER THE CONTRACT
- TABLE 3-2
 ENHANCED TSP MONITORING PLAN CONSTRUCTION PHASE
- TABLE 3-3
 ACTION AND LIMIT LEVELS FOR IMPACT AIR QUALITY MONITORING
- TABLE 4-1
 SUMMARY OF AIR QUALITY MONITORING EXCEEDANCE
- TABLE 8-1SUMMARY OF LANDFILL GAS MONITORING ZONE
- TABLE 8-2
 SUMMARY OF LANDFILL GAS MEASUREMENT RESULTS IN REPORTING PERIOD
- TABLE 9-1SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
- TABLE 9-2SUMMARY OF QUANTITIES OF C&D WASTES
- TABLE 10-1
 SITE OBSERVATIONS FOR THE CONTRACT FOR THE REPORTING PERIOD
- TABLE 10-2
 SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION
- TABLE 11-1
 STATISTICAL SUMMARY OF ENVIRONMENTAL EXCEEDANCE
- TABLE 11-2
 STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
- TABLE 11-3
 STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
- TABLE 11-4
 STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
- TABLE 12-1
 ENVIRONMENTAL MITIGATION MEASURES

LIST OF ANNEXES

- APPENDIX A LAYOUT PLAN OF THE PROJECT
- APPENDIX B LAYOUT PLAN OF THE CONTRACT
- APPENDIX C ENVIRONMENTAL MANAGEMENT ORGANIZATION CHART
- APPENDIX D CONSTRUCTION PROGRAMME
- APPENDIX E MONITORING LOCATIONS / SENSITIVE RECEIVERS FOR THE CONTRACT
- APPENDIX F EVENT AND ACTION PLAN
- APPENDIX G LANDFILL GAS MONITORING GRAPHICAL PLOTS
- APPENDIX H WASTE FLOW TABLE
- APPENDIX I IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES

1. INTRODUCTION

1.1. PROJECT BACKGROUND

- 1.1.1. CRBC-Kaden Joint Venture (hereafter "CRBC-Kaden JV") is commissioned by the Highways Department (HyD) as the Main Contractor of the Contract No. HY/2013/12 Northern Connection Toll Plaza and Tunnel Section ((hereafter "the Contract") and this Contract is part of the Tuen Mun Chek Lap Kok Link (TM-CLK Link Project). The TM-CLK Link Project is a designated project under Environmental Permit number EP-354/2009/D issued on 13 March 2015. The layout Plan of the Project and the Contract are showed in *Appendix A* and *B* respectively.
- 1.1.2. The construction works of the Contract mainly include:
 - a. construction of an approximately 5.4 hectares toll plaza and an associated footbridge;
 - b. construction of associated carriageways including approximately 0.74 kilometre land viaducts, and an approximately 230 metres vehicular underpass to connect the toll plaza and the roundabout at Lung Mun Road/Lung Fu Road;
 - c. site formation for the construction of the toll plaza, including associated slope works and natural terrain hazard mitigation measures;
 - d. modification and realignment of the existing Lung Mun Road and Lung Fu Road; and
 - e. associated waterworks, drainage, sewerage and landscaping works, etc..
- 1.1.3. Action-United Environmental Services & Consulting has been commissioned as an Independent ET to implement the relevant EM&A program in accordance with the approved EM&A Manual, as well as the associated duties.
- 1.1.4. This is the 16th Quarterly EM&A Summary Report covering the period from 1 August to 31 October 2018.

1.2 REPORT STRUCTURE

- 1.2.1 The Quarterly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-
 - Section 1 Introduction Section 2 Contract Organization and Construction Progress Section 3 Summary of Impact Monitoring Requirements Section 4 Air Quality Monitoring Section 5 Ecology Monitoring Section 6 Cultural Heritage Section 7 Landscape and Visual Section 8 Landfill gas hazard Monitoring Section 9 Waste Management Section 10 Site Inspections Section 11 Environmental Complaints and Non-Compliance Section 12 Implementation Status of Mitigation Measures Section 13 Conclusions and Recommendations



2 CONTRACT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 CONTRACT ORGANIZATION

2.1.1 The Contract organization and contact details of key personnel are shown in *Appendix C*.

2.2 CONSTRUCTION PROGRESS

2.2.1 In the Reporting Period, the major construction activity conducted under the Contract is summarized in below. Moreover, the three-month rolling programme is enclosed in *Appendix* **D**.

August 2018

- Instrumentation and Monitoring;
- Surface drainage on Slope C, D & E and Portion H;
- Retaining Structure TP_G at Portion H;
- Construction of Storage Area at Retaining Wall B;
- Laying Watermain at Portion G;
- Construction of sewer culvert at Portion H and G;
- Road and drainage works at LMR central median;
- Construction of planter at Footbridge;
- Drainage works at Lung Mun Road.

September 2018

- Instrumentation and Monitoring;
- Surface Drainage on Slope C, D & E and Portion H;
- Parapet Construction at HAS, Bridge H and Bridge G;
- Retaining Structure TP_G at Portion H;
- Installation of Lift Components for Lift A and B;
- E & M Works at Retaining Wall B;
- Laying Water Main at Portion G;
- Construction of Manhole and Sewer Culvert at Portion G and H;
- Road and Drainage Works at LMR Central Median;
- Pre-stressing of External Tendons at H1;
- Installation of VE panels at RW_B.

October 2018

- Instrumentation and Monitoring;
- Surface Drainage on Slope C, D & E and Portion H;
- Retaining Structure TP_G at Portion H;
- E & M Works at Retaining Wall B;
- Laying Water Main at Portion G;
- Construction of Manhole and Sewer Culvert at Portion G and H;
- Road and Drainage Works at LMR Central Median;
- Pre-stressing of External Tendons at H1;
- Installation of VE panels at RW_B.

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.3.1 According to the EP, the required documents had been submitted to EPD for retention and are listed below:
 - Monitoring Plan on Construction Dust (submission refer to Contract HY/2012/08)
 - Landscape and Visual Plan (not yet endorsed by EPD)
 - Waste Management Plan (endorsed by EPD on 16 March 2015)
 - Baseline Monitoring Report (not yet endorsed by EPD)
- 2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for Contract No. HY/2013/12 are presented in *Table 2-1*.



No.	Type of Permit/ License	Reference/ License No.	Date of Issue	Date of Expiry
1	Air pollution Control (Construction Dust) Regulation	377719	06-08-2014	N/A
2	Chemical Waste Producer Registration - Waste Producers Number	5117422C389301	03-09-2014	N/A
3	Water Pollution Control Ordinance -Variation of Effluent Discharge License	WT00023973-2016	25-10-2017	30-09-2019
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	7020460	01-08-2014	N/A
5	CNP for Multiple Task	GW-RW0154-18	25-05-2018	24-11-2018
6	CNP for Tunnel Works	GW-RW0140-18	23-05-2018	22-11-2018
7	CNP for Portion H	GW-RW0155-18	25-05-2018	17-11-2018
8	CND for Lung Mun Dood	GW-RW0174-18	20-05-2018	12-08-2018
0	CNP for Lung Mun Road	GW-RW0334-18	13-08-2018	17-11-2018
9	CND for Lung Eu Bood	GW-RW0289-18	30-07-2018	27-10-2018
9	CNP for Lung Fu Road	GW-RW0436-18	29-10-2018	01-12-2018

Table 2-1 Status of Environmental Licenses and Permits of the Contracts



3 SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

- 3.1.1 The major construction activities under the Contract are land-based and no marine work will be involved. In accordance with the Project EM&A Manual requirements, the environmental aspects under the Contract shall be included air quality, ecological, cultural heritage, landscape and visual, landfill gas and site inspection during construction period. In addition, audit of the contractor's implementation of the construction noise and land-based water quality pollution control measures are also required for the Contract.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 AIR QUALITY MONITORING

- 3.2.1 The construction phase air quality monitoring shall cover the following parameters:
 - 1-hour TSP; and
 - 24-hour TSP

3.3 MONITORING LOCATIONS

3.3.1 The air quality monitoring stations for impact monitoring are listed in *Table 3-1* and illustrated in *Appendix E*.

ID	Location	Air monitoring station Description
ASR1	Tuen Mun Fireboat Station	EM&A Manual
ASR5	Pillar Point Fire Station	EM&A Manual
AQMS1	Previous River Trade Golf	Enhanced TSP Level under EP condition 2.4
ASR6	Butterfly Beach Laundry	Enhanced TSP Level under EP condition 2.4
ASR10	Butterfly Beach Park	Enhanced TSP Level under EP condition 2.4

 Table 3-1
 Air Quality Monitoring Stations under the Contract

3.4 MONITORING FREQUENCY

- 3.4.1 As per Condition 2.4 of the EP of TM-CLKL, an enhanced monitoring plan on TSP level at Tuen Mun ("the Enhanced TSP Monitoring Plan") is required to be submitted to the DEP for approval at least 1 month before the commencement of construction of the Project. Details of the Enhanced TSP Monitoring Plan under Contract No. HY/2012/08 could be found from the project website. The air quality monitoring work under this Contract will follow the monitoring requirement of enhanced TSP monitoring under the project.
- 3.4.2 The air quality monitoring requirements for the Contract is summarized in *Table 3-2*.

 Table 3-2
 Enhanced TSP Monitoring Plan – Construction Phase

Condition	Monitoring Parameter	Monitoring Location	Frequency	Monitoring Requirement
General	1-hour TSP 24-hour TSP	ASR1, ASR5, AQMS1, ASR6, ASR10 ASR1, ASR5, AQMS1, ASR6, ASR10	3 times per day every six days Daily every six days	Throughout the Northern Connection, toll plaza and tunnel buildings construction works
Special	1-hour TSP	ASR1, ASR5, AQMS1, ASR6, ASR10	3 times per day every three days	Northern ConnectionDuring excavation worksforlaunchingshaft,excavationworkforCut



Condition	Monitoring Parameter	Monitoring Location	Frequency	Monitoring Requirement
	24-hour	ASR1, ASR5,	Daily every	and Cover Tunnel and Cut
	TSP	AQMS1, ASR6,	three days	and Cover Tunnel
		ASR10		Construction
				<u>Toll Plaza</u>
				During excavation, slope
				works, construction of road
				and superstructures and
				wind erosion from open
				sites and stockpiling areas
				Tunnel Buildings
				During excavation,
				foundation works,
				construction of
				superstructures and wind
				erosion from open sites and
				stockpiling areas

3.5 MONITORING EQUIPMENT

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.*
- 3.5.2 A high volume sampler in compliance with the following specifications shall be used for carrying out the 1-hr and 24-hr TSP monitoring:
 - (i) 0.6-1.7 m3/min (20-60 SCFM) adjustable flow range;
 - (ii) equipped with a timing/control device with +/- 5 minutes accuracy for 24 hours operation;
 - (iii) installed with elapsed-time meter with +/- 2 minutes accuracy for 24 hours operation;
 - (iv) capable of providing a minimum exposed area of $406 \text{ cm} 2 (63 \text{ in}^2)$;
 - (v) flow control accuracy: +/- 2.5% deviation over 24-hr sampling period;
 - (vi) equipped with a shelter to protect the filter and sampler;
 - (vii) incorporated with an electronic mass flow rate controller or other equivalent devices;
 - (viii) equipped with a flow recorder for continuous monitoring;
 - (ix) provided with a peaked roof inlet;
 - (x) equipped with a manometer;
 - (xi) able to hold and seal the filter paper to the sampler housing in a horizontal position;
 - (xii) easy to change the filter; and
 - (xiii) capable of operating continuously for 24-hr period.
- 3.5.3 Calibration of dust monitoring equipment shall be conducted by the ET upon installation and in bi-monthly intervals during construction phase. The transfer standard shall be traceable to the internationally recognized primary standard and be calibrated annually. The calibration data shall be properly documented for future reference by concerned parties, such as the IEC. All the data shall be converted into standard temperature and pressure condition.
- 3.5.4 The filter paper of 1-hour TSP and 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.5 If the ET proposes to use a direct reading dust meter to measure 1-hr TSP levels on an ad hoc basis, he shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable result as that the High Volume Sampler (HVS) and may be used for the 1-hr sampling. The instrument should also be calibrated regularly and the 1-hr sampling shall



be checked periodically by the HVS to check the validity and accuracy of the results measured by the direct reading method.

- 3.5.6 According to the Project EM&A Manual, wind data monitoring equipment shall also be provided and set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET Leader and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:
 - (i) the wind sensors should be installed on masts at an elevated level 10 m above ground so that they are clear of obstructions or turbulence caused by the buildings;
 - (ii) the wind data should be captured by a data logger to be down-loaded for processing at least once a month;
 - (iii) the wind data monitoring equipment should be re-calibrated at least once every six months; and
 - (iv) wind direction should be divided into 16 sectors of 22.5 degrees each.

3.6 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.6.1 The baseline monitoring results formed the basis for determining the air quality criteria for the impact monitoring. The ET shall compare the impact monitoring results with air quality criteria set up for 24-hour TSP and 1-hour TSP. Based on results of the approved Baseline Monitoring Report of HyD Contract HY/2012/08, the Action and Limit Levels for impact dust monitoring are shown in *Table 3-3*.

Air Quality			1-hour TS	SP (μg/m ³)
Monitoring Stations	Action Level	Limit Level	Action Level	Limit Level
ASR1	213	260	331	500
ASR5	238	260	340	500
AQMS1	213	260	335	500
ASR6	238	260	338	500
ASR10	214	260	337	500

 Table 3-3
 Action and Limit Levels for Impact Air Quality Monitoring

3.6.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in *Appendix F*.

3.7 OTHER ENVIRONMENTAL ASPECTS

<u>Noise</u>

- 3.7.1 The TM-CLKL EIA study stated that no existing noise sensitive receiver (NSR) was identified within the Study Area at Tuen Mun. Therefore, no noise monitoring is required for the construction phase of the Contract.
- 3.7.2 Regular site inspections and audits will be carried out during the construction phase in order to confirm the construction works under the Contract comply with the regulatory noise requirements.

Water Quality

3.7.3 No marine works will be undertaken under the Contract. Therefore, no water quality monitoring is required for the construction phase of the Contract.

<u>Ecology</u>

- 3.7.4 No marine works will be undertaken under the Contract and generated marine ecological impact, no dolphin monitoring is required for the construction phase of the Contract.
- 3.7.5 During construction phase, the ET will perform Pitcher Plants inspection at least once every



week to report the growth condition (only undertaken at Establishment period) and protection measures.

Landscape and Visual

3.7.6 Measures to mitigate landscape and visual impact during construction should be checked and monitored by a Registered Landscape Architect to ensure compliance with the intended aims of the mitigation measures in accordance with the EM&A Manual.

<u>Cultural Heritage</u>

3.7.7 Grave G1 as a heritage resource is situated near the proposed toll plaza in Tuen Mun. Site inspections should be undertaken at least once per week throughout the construction period to ensure compliance with the intended aims of recommended mitigation measures.

Landfill Gas

3.7.8 During EIA study, landfill gas hazards are likely to be generated from the Pillar Point Valley (PPV) Landfill. Landfill gas monitoring is recommended during construction of the Contract to ensure the works area is free of landfill gas before the worker entered the concerned area.



4 AIR QUALITY MONITORING

4.1 GENERAL

4.1.1 The air quality impact monitoring and enhanced Total Suspended Particulates (TSP) level monitoring at five proposed locations are currently carried out by the ET of Contract HY/2012/08. Sharing of impact air quality monitoring data between HY/2012/08 and HY/2013/12 is agreed by all relevant parties. The Contract is not required to conduct its own dust monitoring exercise until the Contract HY/2012/08 ends.

4.2 SUMMARY OF MONITORING RESULTS

4.2.1 In the Reporting Period, 1- hour and 24-hour TSP monitoring at the five proposed locations are continued to perform by the ET of Contract HY/2012/08. Therefore, no air quality monitoring was conducted by the ET of Contract HY/2013/12. Details information of air quality monitoring results could be referred to the Monthly EM&A Reports of the Contract HY /2012 /08 (*August 2018, September 2018 and October 2018*).

4.3 ACTION AND LIMIT (A/L) LEVELS EXCEEDANCE

4.3.1 According to the air quality monitoring result provided by Contract HY/2012/08, 2 Action Level exceedances of 1-hour TSP were recorded at ASR1 on 26 and 29 August 2018 respectively; 2 Action Level exceedances of 1-hour TSP were recorded at ASR1 on 7 and 28 September 2018 respectively; 1 Limit Level exceedances of 1-hour TSP were recorded at ASR1 on 28 September 2018; 2 Action Level exceedances of 1-hour TSP were recorded at ASR1 on 4 and 10 October 2018 respectively and 1 Action Level exceedance of 1-hour TSP was recorded at ASR5 on 31 October 2018. Notification on Exceedances (NOEs) were issued after receiving the monitoring result from the Contract HY/2012/08. The summary of air quality exceedance in the Reporting Period is shown in *Table 4-1*.

Date of Exceedance	Monitoring Station	Air Quality Parameter	Result	Exceed
26 August 2018	ASR1	1Hr TSP	417 µg/m ³	Action Level
29 August 2018	ASR1	1Hr TSP	403 µg/m ³	Action Level
7 September 2018	ASR1	1Hr TSP	$392 \ \mu g/m^{3}$	Action Level
28 September 2018	ASR1	1Hr TSP	$584 \ \mu g/m^{3}$	Limit Level
28 September 2018	ASR1	1Hr TSP	417 µg/m ³	Action Level
4 October 2018	ASR1	1Hr TSP	$340 \ \mu g/m^3$	Action Level
10 October 2018	ASR1	1Hr TSP	451 µg/m ³	Action Level
31 October 2018	ASR1	1Hr TSP	371 µg/m ³	Action Level

 Table 4-1
 Summary of Air Quality Monitoring Exceedance

4.4 AIR QUALITY EXCEEDANCE INVESTIGATION

- 4.4.1 Investigation for the 1-hour and 24-hour TSP exceedance was undertaken upon received the monitoring results by the ET.
- 4.4.2 For the exceednances on August to October 2018, the investigation reports were submitted to all relevant parties and concluded that those exceedances are unlikely related to the Contract work and no corrective action was required accordingly. The detailed investigation reports and findings can be referred to the Monthly EM&A Reports (August 2018, September 2018 and October 2018) of the contract.



5 ECOLOGY MONITORING

5.1 GENERAL

5.1.1 According to the EM&A Manual requirements, regularly inspection for Pitcher Plants shall be conducted at least once every week to report the protection measure of the Pitcher Plants during construction period.

5.2 PITCHER PLANTS INSPECTION

- 5.2.1 Total 181 pitcher plants were transplanted to final receptor site and the rest of the Pitcher Plant individuals (certified dead by the specialist) were not transplanted and were treated as general refuse. All the transplantation of pitcher plant from the nursery site to final receptor site was completed on 10th September 2015.
- 5.2.2 In the Reporting Period, inspections for implementation status of mitigation measures for the Pitcher Plants were carried out by the ET on 7th, 14th, 21st, 28th August 2018, 4th, 11th, 18th, 26th September 2018, 2nd, 10th, 16th, 23rd and 30th October 2018.
- 5.2.3 Establishment period for the pitcher plants was completed at the end of September 2016, the join site completion of Establishment period visit with AFCD was undertaken on 23 September 2016 and the final pitcher plants report was submitted to AFCD on early December 2016. Therefore after 23 September 2016, only the integrity of the protection fence was checked to fulfill the EIA requirement. During each inspection, the protection mitigation measures were checking at the final receptor area to make sure no site activities was undertaken inside the protection zone. Besides, no construction activities were observed to be carried out at the surrounding of the final receptor area. The condition of chain link fence is good and no repair or maintenance is required.
- 5.2.4 No matters the completion of Establishment period, the Contractor should properly maintain the fencing along the receptor area to avoid disturbance to the pitcher plants under the EIA requirement.



6 CULTURAL HERITAGE

6.1 GENERAL

- 6.1.1 According to the EM&A Manual requirements, regular inspection for heritage resource, Grave G1, shall be audited by the ET at least once every week to ensure recommended mitigation measures implemented during construction period. The aim of the survey is to prevent any possible damage to the grave and to ensure the proposed mitigation measures are implemented. The broad scope of the audit will involve supervision of the following:
 - Non-contact effects of the engineering works, such as vibration from pneumatic drills which could cause damage, such as foundation or wall cracks and loosening of tiles or fixtures; and
 - Contact between the historic structures and equipment and materials associated with the engineering works.
- 6.1.2 Specifically, the monitoring programme will entail the following tasks:
 - The extent of the agreed works areas should be regularly checked during the construction phase to ensure the buffer is being maintained; and
 - Ensure no stockpiling or equipment storage is affecting the structure.
- 6.1.3 In the event of non-compliance the responsibilities of the relevant parties is detailed in the Event/ Action Plan in *Appendix F*.

6.2 GRAVE INSPECTION

- 6.2.1 In the Reporting Period, site inspection for the Grave G1 was undertaken on 7th, 14th, 21st, 28th August 2018, 4th, 11th, 18th, 26th September 2018, 2nd, 10th, 16th, 23rd and 30th October 2018. During these inspections, buffer zone was maintained between the working area and the Grave. The nearby areas were clean, and no construction materials or mechanical equipment were stored within or close to the buffer zone. Moreover protective measures (hoarding and scaffold with protective net above the grave) was provided for constructing Toll Plaza Decking TD2 deck structure.
- 6.2.2 Accordingly, the Contractor has had fully implemented cultural heritage mitigation measures in accordance with the EM&A Manual requirements.



7 LANDSCPAE AND VISUAL

7.1 GENERAL

7.1.1 According to EM&A Manual requirements, monitoring of Contractor's operations during construction period to report on Contractor's compliance should be carried out on weekly basis. Measure to mitigate landscape and visual impact during construction should be checked and monitored by a Registered Landscape Architect to ensure compliance with the intended aims of the mitigation measures. Moreover, the progress of the engineering works shall be regularly reviewed on site to identify the earliest practical opportunities for the landscape works to be undertaken.

7.2 LANDSCAPE AND VISUAL INSPECTION

- 7.2.1 In the Reporting Period, site inspection for landscape and visual mitigation measures was undertaken by the Registered Landscape Architect on 3rd, 10th, 17th, 24th, 31st August 2018, 7th, 14th, 21st, 28th September 2018, 5th, 12th, 19th and 26th October 2018.
- 7.2.2 Most of the landscape works such as planting was not yet commenced, but some transplanting works was commenced on 22 May 2017. The detailed inspection checklists can be referred to the Monthly EM&A Reports (August 2018, September 2018 and October 2018) of the contract.



8 LANDFILL GAS HAZARD MONITORING

8.1 GENERAL

- 8.1.1 During EIA study, landfill gas hazards are likely to be generated from the Pillar Point Valley (PPV) Landfill. Hence, regular landfill gas monitoring is recommended during construction of the proposed toll plaza.
- 8.1.2 During construction, a Safety Officer should be appointed to carry out the monitoring works. The monitoring frequency and areas to be monitored should be set down prior to commencement of ground-works either by the Safety Officer or an approved and appropriated qualified person. The routine monitoring should be carried out in all excavations, manholes, chambers, relocation of monitoring wells and any other confined spaces that may have been created. All measurements in excavations should be made with the extended monitoring tube located not more than 10 mm from the exposed ground surface. Monitoring should be performed properly to make sure that the area is free of landfill gas before any man enters in the area.
- 8.1.3 For excavations deeper than 1m, measurements should be carried out:
 - at the ground surface before excavation commences;
 - immediately before any worker enters the excavation;
 - at the beginning of each working day for the entire period the excavation remains open; and
 - periodically through the working day whilst workers are in the excavation.
- 8.1.4 For excavations between 300mm and 1m deep, measurements should be carried out:
 - directly after the excavation has been completed; and
 - periodically whilst the excavation remains open
- 8.1.5 For excavations less than 300mm deep, monitoring may be omitted, at the discretion of the Safety Officer or other appropriately qualified person.
- 8.1.6 To ensure the accuracy of the monitoring data, zeroing of the gas analyser shall be undertaken at the start of each day's monitoring. As advised by the SO, the gas analyser would be optimally calibrated by the self-test function to provide the most accurate result. The gas analyser is calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.
- 8.1.7 The landfill consultation zone was divided into 6 monitoring zones. The landfill gas monitoring zones are summarized in Table 8-1 and the layout plan for the monitoring zone is illustrated in *Appendix E*.

ID	Location	Excavation >300mm deep undertaken in this reporting period
TD1	TD1, Retaining Wall A, Grave G1 and	Yes (Suspended after 14
	Subway	September 2018)
RW-B	Retaining Wall B	No
RW-F	Retaining Wall F	No
S&U	Slope and Underpass	No
BW	Bridge Works (G2, H1)	No
LMR	Lung Mun Road	Yes (Suspended between 7 June
		and 10 July 2018)

 Table 8-1
 Landfill Gas Monitoring Zone

8.2 LANDFILL GAS MONITORING RESULT

- 8.2.1 In the Reporting Period, landfill gas monitoring was conducted at the zone TD1 and LMR where have excavation works was undertaking. Excavation works at TD1 was completed on 14 September 2018, therefore landfill gas monitoring at the TD1 was suspended after 14 September 2018. A BIOGAS 5000 gas analyser was used for the landfill gas monitoring.
- 8.2.2 There were total **76** workings days monitoring were carried out by the Safety Officer or an approved and qualified persons in this reporting period. **Table 8-2** summarises landfill gas measurement results. Moreover, graphical plot are attached in *Appendix G*.

Landfill Gas	Action	Limit	Detectab	le at TD1	Detectabl	Detectable at LMR	
Parameter	Level	Level	Min	Max	Min	Max	
Methane	>10% LEL (>0.5% v/v)	>20% LEL (>1% v/v)	0.1%	0.1%	0.1%	0.1%	
Oxygen	<19%	<18%	20.8%	21.1%	20.8%	21.0%	
Carbon Dioxide	>0.5%	>1.5%	0.1%	0.2%	0.1%	0.2%	

 Table 8-2
 Summary of Landfill Gas Measurement Results in Reporting Period

8.2.3 The measurement results shown that slightly methane concentration was detected and all oxygen concentration was over 19.0% and Carbon Dioxide was between 0.1 and 0.2 %. No corrective action was required accordingly.



9 WASTE MANAGEMENT

9.1 GENERAL WASTE MANAGEMENT

9.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

9.2 **RECORDS OF WASTE QUANTITIES**

- 9.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste;
 - General Refuse; and
 - Excavated Soil.
- 9.2.2 Whenever possible, materials were reused on-site as far as practicable. The quantities of waste for disposal in the Reporting Period are summarized in *Tables 9-1* and *9-2* and the Waste Flow Table is presented in *Appendix H*.

Type of Weste	Quantity			Disposal
Type of Waste	Aug 18	Sep 18	Oct 18	Location
Reused in this Contract (Inert) (in '000 m ³)	0.074	0.039	0.000	-
Reused in other Projects (Inert) (in '000 m ³)	0.083	0.000	0.000	 Lam Tei Quarry Eco Park K.wah Recycle Facilities Lung Kwu Tan Tailor Recycled Aggregates Laintang BCP TM-CLKL C2
Disposal as Public Fill (Inert) (in '000 m ³)	2.291	3.250	1.983	Tuen Mun Area 38

Table 9-1 Summary of Quantities of Inert C&D Materials

Table 9-2Summary of Quantities of C&D Wastes

Type of Weste	Quantity			Disposal
Type of Waste	May 18	Jun 18	Jul 18	Location
Recycled Metal (in '000kg)	0	0	0	-
Recycled Paper / Cardboard	0	0	0	-
Packaging (in '000kg)	0	0	0	
Recycled Plastic (in '000kg)	0	0	0	-
Chemical Wastes (in '000kg)	0	0	0.040	License Collector
General Refuses (in '000m ³)	0.208	0.230	0.243	WENT

9.2.3 To control the site performance on waste management, the Contractor shall ensure that all solid and liquid waste management works are fully in compliance with the relevant license/permit requirements, such as the effluent discharge license and the chemical waste producer registration. The Contractor is also reminded to implement the recommended environmental mitigation measures according to the Environmental Monitoring and Audit Manual.



10 SITE INSPECTIONS

10.1 REQUIREMENTS

- 10.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulated by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance of the construction site.
- 10.1.2 During the Reporting Period, *13* events of the joint site inspections were undertaken to evaluate the site environmental performance. The summaries of the findings during site inspection are presented in *Tables 10-1 and 10-2*.

Date	Findings / Deficiencies	Follow-Up Status
7 August 2018	 NRMM label should be displayed properly for NRMM using on-site. (West Portion & Lung Mun Road) 	NRMM label was displayed for NRMM using on-site.
	• Drip tray should be provided for all chemical containers storage on-site. (Lung Mun Road & Workshop behind site office)	Chemical containers without drip tray were removed.
	• Engine cover should be closed properly during the plant is operating. (Lung Mun Road)	• Engine cover was closed properly during the plant is operating
	• Turbidity surface run-off should be diverted to proper de-silting facilities prior to discharge. (Behind site office)	• Turbidity surface run-off was diverted to WetSep prior to discharge.
	• Housekeeping should be improved, C&D waste and general refuse should be cleaned more frequency. (General)	• Not required for reminder.
14 August 2018	• Sediment cumulated inside the outlet should be cleared. (Stream B)	• Sediment cumulated inside the outlet were cleared.
	• Drip tray should be provided for generator using on site to prevent leakage. (Stream B)	• The generator was removed from site.
	• Drip tray should be provided for all chemical storage on-site. (Portion H)	• Chemicals without drip tray were removed.
	• Engine cover should be closed properly during the plant is operating. (Portion H)	• Engine cover was closed properly during the plant is operating.
21 August 2018	• Drip tray should be provided for chemical storage on-site. (Portion H)	• Free standing chemical container without drip tray was removed.
	• Housekeeping should be improved. C&D waste cumulated on-site should be cleaned more frequency. (Worker Entrance)	• C&D waste cumulated on-site should was cleaned.
	• Chemical waste should be stored at designated chemical waste storage area. (Workshop behind site office)	• Free standing chemical containers without drip tray were removed.

 Table 10-1
 Site Observations for the Contract for the Reporting Period



Date	Findings / Deficiencies	Follow-Up Status
	• Broken water barriers should be replaced or repaired to prevent stagnant water accumulation. (General)	• Not required for reminder.
28 August 2018	• Engine cover should be close properly during the generator is operating to reduce noise impact. (Lung Mun Road)	• Engine cover was closed properly during the plant is operating
4 September 2018	• Loose material scattered around table saw should be cleared to reduce dust impact. (Toll booth)	• Loose material scattered around table saw was cleared.
	• Proper dust mitigation measures should be provided for polishing works to reduce impact. (Lung Mun Road)	• Water spraying was provided for polishing works to reduce dust impact.
11September2018	• Drip tray should be provided for all chemical storage on-site. (Portion H)	• Free standing chemical containers without drip tray were removed.
	• Stockpile storage on-site should be covered with tarpaulin sheets to reduce dust impact. (TD1)	• Stockpile storage on-site was removed.
	• C&D waste cumulated on-site should be cleaned more frequency. (Bridge G)	• Not required for reminder.
18 September2018	• Mosquito control measures should be provided for stagnant water cumulated on-site after rainstorm. (General)	• Not required for reminder.
26 September 2018	• Nil	• NA
2 October 2018	• Engine cover should be closed properly during the generator is operating. (Lung Mun Road)	• Engine cover was closed properly during the generator is operating.
	• Proper dust mitigation measures should be provided for stockpile storage on-site. (Lung Mun Road)	• Stockpile storage on-site was removed.
10 October 2018	• Drip tray should be provided for chemical containers storage on-site. (Bridge G)	Chemical containers without drip tray was removed.
	• C&D waste cumulated on-site should be cleaned more frequency. (Bridge G)	• Not required for reminder.
16 October 2018	• NRMM label should be displayed properly for NRMM using on-site. (Bridge G)	• Power of the NRMM is <19kW, no NRMM label was required.
	• Sorting of C&D waste should be provided properly for C&D waste dispose from site. (Bridge G)	• Not required for reminder.



Date	Findings / Deficiencies	Follow-Up Status
23 October 2018	• Soil and mud trace at the site exit was observed. The contractor should clean up the trace and maintain the site exit clean and tidy. (Portion H)	• Soil and mud trace at the site exit was cleared.
	• Drip tray should be provided for chemical containers storage on-site. (Portion H)	• Chemical containers without drip tray were removed.
	• Wheel washing facilities should be provided for new site exit. (East Portion)	• Not required for reminder.
30 October 2018	• Dust mitigation measures should be provided for breaking works to reduce dust impact. (Portion H)	• Water spraying was provided for breaking works to reduce dust impact.

Table 10-2 Summary of Reminders/Observations of Site Insp	ection
---	--------

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
August 2018	7th, 14th, 21st and 28th August 2018	14	Completed
September 2018	4 th , 11 th , 18 th and 26 th September 2018	6	Completed
October 2018	2 nd , 10 th , 16 th , 23 rd and 30 th October 2018	10	Completed

10.1.3 In the Reporting Period, no non-compliance was recorded; however, **30** observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

Inspection Checklist for Vulnerable to Contaminated Water Discharge

- 10.1.4 Following to the complaint about discharge of milky water to Bufferfly Beach on 2 September 2015. The Contractor proposed to carry out daily inspection of wastewater treatment facilities, concerned discharge points, drainage inlets and outlets during typhoon or wet season.
- 10.1.5 In addition, specific inspections would also be conducted before and after adverse weather to ensure necessary remedial works would be carried out timely. Should incidental contaminated water discharge be found at the inlet of the associated drainage system, a specific inspection of the relevant drainage pipes would be conducted for traces of deposit, and follow up actions would be taken when necessary.
- 10.1.6 During the wet season, daily inspection for vulnerable to contaminated water discharge was undertaken by the Contractor. The associated inspection checklists of the reporting peroid were presented in the Monthly EM&A Report –August 2018, September 2018 and October 2018.



11 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

11.1 Environmental Complaint, Summons and Prosecution

- 11.1.1 In the Reporting Period, no environmental complaint, summons and prosecution under the EM&A Programme was lodged. But total 8 exceedances of the environmental performance (Action / Limit Levels) was recorded for monitoring programme.
- 11.1.2 The statistical summary table of environmental exceedance, complaint, summons and prosecution is presented in *Tables 11-1, 11-2, 11-3* and *11-4*.

Environmental **Event Exceedance Environmental** Aspect / Performance **Reporting Period Previous** Cumulative **Parameter** Air Quality -Action Level 7 40 47 1-hr TSP Limit Level 1 2 3 Air Quality -Action Level 0 3 3 24-hr TSP Limit Level 3 3 0

 Table 11-1
 Statistical Summary of Environmental Exceedance

Table 11-2Statistical Summary	v of Environmental Complaints
-------------------------------	-------------------------------

	Environmental Complaint Statistics		
Reporting Period	Frequency	Cumulative	Complaint Nature
23 October 2014 –	10	10	Water (6), Air (3),
31 July 2018	10	10	Noise (1), Others (2)
1 August 2018 –	0	10	Water (6), Air (3),
31 October 2018	U	10	Noise (1), Others (2)

Table 11-3	Statistical Summary of Environmental Summons
------------	--

Departing Devied	Environmental Summons Statistics			
Reporting Period	Frequency	Cumulative	Complaint Nature	
23 October 2014 – 31 July 2018	0	0	NA	
1 August 2018 – 31 October 2018	0	0	NA	

Dementing Devied	Environmental Prosecution Statistics		
Reporting Period	Frequency	Cumulative	Complaint Nature
23 October 2014 – 31 July 2018	0	0	NA
1 August 2018 – 31 October 2018	0	0	NA



12 IMPLEMENTATION STATUS OF MITIGATION MEASURES

12.1 GENERAL REQUIREMENTS

- 12.1.1 The environmental mitigation measures that recommended in the Environmental Mitigation and Enhancement Measures Implementation Schedule (EMIS) for in the Project EM&A Manual covered the issues of air quality, cultural heritage, ecology, landfill gas hazard, landscape & visual, noise, water and waste. The updated EMIS for the Contract is shown in *Appendix I*.
- 12.1.2 The Contractor shall implement the required environmental mitigation measures according to the EM&A Manual as subject to the site condition. The environmental mitigation measures implemented by the Contract in this Reporting Period are summarized in *Table 12-1* and *Appendix I*.

Issues	Environmental Mitigation Measures			
	Environmental Mitigation Measures			
Air Quality	Maintain damp / wet surface on access road			
	• Keep slow speed in the sites			
	All vehicles must use wheel washing facility before off site			
	Sprayed water during rock breaking works			
	During transportation by truck, materials loaded lower than the side and tail			
	boards, and covered before transport			
	Compacted all soil stockpiles			
	Part of the exposed slopes covered geotextile net			
Cultural	• Set a buffer zone between the working area and the Grave			
Heritage	All construction materials and equipment store far from the Grave			
	Inspection the Grave to ensure provision mitigation measures effective			
Ecology	Wire fencing provided for temporary protect Pitcher Plants			
	Undertake weekly inspection of Pitcher Plants			
Landfill Gas	Landfill Gas measurement undertake during trench excavation			
Hazard				
Water	• Temporary drainage system provide for surface runoff prevent discharge to			
Quality	public area			
-	• Wastewater to be treated by sedimentation tank before discharge.			
Noise	 No operation of powered mechanical equipment is allowed during restricted hours from 19:00 to 07:00 on the following day and whole day during Sunday and public holiday without a valid construction noise permit (CNP). Keep good maintenance of plants 			
	• The noisy plants or works provide mobile noise barriers			
	• Shut down the plants when not in use			
Waste and	On-site sorting prior to disposal			
Chemical	• Follow requirements and procedures of the "Trip-ticket System"			
Management	Predict required quantity of concrete accurately			
Ũ	• Collect the unused fresh concrete at designated locations in the sites for			
	subsequent disposal			
General	• The site was generally kept tidy and clean.			

Table 12-1Environmental Mitigation Measures



13 CONCLUSIONS AND RECOMMENDATIONS

13.1 CONCLUSIONS

- 13.1.1 This is **16th** Quarterly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from **1 August to 31 October 2018**.
- 13.1.2 No 24-hour TSP exceedance but 8 exceedances of 1-hour TSP monitoring were recorded in the Reporting Period. NOEs were issued to notify all relevant parties. Investigation reports for the exceednances on August to October 2018 were completed by ET and submitted to all relevant parties.
- 13.1.3 In this Reporting Period, no noise complaint was received by RE, the Contractor, ENPO or HyD. No Action Level exceedances were triggered and no NOE or the associated corrective actions were therefore issued.
- 13.1.4 Site inspection for landscape and visual was conducted on weekly basis by the Landscape Architect to ensure the compliance of the intended aims of the mitigation measures. Most of the landscape works such as planting was not yet commenced.
- 13.1.5 Establishment period for the pitcher plants was completed at the end of September 2016, the join site completion of Establishment period visit with AFCD was undertaken on 23 September 2016 and the final pitcher plants report was submitted to AFCD on early December 2016. Therefore after 23 September 2016, only the integrity of the protection fence was checked to fulfil the EIA requirement. During each inspection, the protection mitigation measures were checking at the final receptor area to make sure no site activities was undertaken inside the protection zone. Besides, no construction activities were observed to be carried out at the surrounding of the final receptor area. The condition of chain link fence is good and no repair or maintenance is required.
- 13.1.6 Landfill gas monitoring was conducted at the TD1 and LMR works area. Excavation works at TD1 was completed on 14 September 2018, therefore landfill gas monitoring at the TD1 was suspended after 14 September 2018. The monitoring results shown no exceedances were triggered.
- 13.1.7 In the Reporting Period, no environmental complaint was received.
- 13.1.8 No notifications of summons, or successful prosecution were received by the Contractor during the Reporting Period.
- 13.1.9 During the Reporting Period, *13* events of the joint site inspections were undertaken to evaluate the site environmental performance. No non-compliance of environmental impacts were observed, indicating the implemented mitigation measures for air quality, construction noise and water quality were effective. Minor deficiencies found in the weekly site inspection were rectified within the specified deadlines. The environmental performance of the Project was considered satisfactory.
- 13.1.10 For cultural heritage, the buffer zone between the working area and the Grave was observed and no construction material or equipment was stored nearby.
- 13.1.11 No notifications of summons, or successful prosecution were received by the Contractor during the Reporting Period.

13.2 RECOMMENDATIONS

13.2.1 During dry season, air quality mitigation measures such as watering of site area for at least 12 times per day and covering of exposed slopes should be fully implemented to reduce construction dust impact as recommended in the EMIS.




- 13.2.2 Moreover, muddy water or other water pollutants from site surface runoff into the public areas will be key environment issue. Special attention should be paid on the water quality mitigation measures to prevent surface runoff flow to public area.
- 13.2.3 Stagnant water should be removed as soon as possible after rain to prevent mosquito breeding on site.



Appendix A


Layout plan of the Project






Appendix B

Layout plan of the Contract





HY/2013/12


CWŃ

CHK. 複核

DIMENSION UNIT ^{尺寸單位}

TUEN MUN

METRES



AECOM Asia Company Ltd.

■▲■ ^路政署 HIGHWAYS DEPARTMENT


港 珠 傸 大 橋 香 港 工 程 管 理 處 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office

THE BROTHERS

CONTRACT NO. ^{合約編}號

PORTIONS OF SITE AND SITE BOUNDARY SETTING

SHEET 1 OF 3



I NG T	COORDINATES		
' IT	EASTING	NORTHING	
	813202.581	826144.813	
	813213.267	826140.161	
	813227.316	826130.203	
	813230.053	826128.229	
	813243.269	826116.824	
	813244.416	826107.110	
	813235.174	826094.376	
	813224.150	826079.379	
	813221.454	826066.353	
	813226.182	826053.564	
	813234.301	826041.085	
	813241.586	826026.075	
	813254.346	826009.289	
	813268.811	825992.544	
	813021.776	825830.065	
	813051.421	825821.086	
	813113.037	825792.637	
$\sim\sim$	813004.964	825736.089	
	812969.105	825800.746	
	812862.862	825562.048	
	812875.894	825548.359	
	812787.003	825451.257	
	812784.914	825452.505	
	812822.089	825504.327	
	812810.554	825491.858	
	812854.412	825514.644	



PROJECT _{項目}

TUEN MUN -CHEK LAP KOK LINK

CONTRACT TITLE TUEN MUN - CHEK LAP KOK LINK -NORTHERN CONNECTION TOLL PLAZA AND ASSOCIATED WORKS

CLIENT ^{業主}



■▲■ 路政署 HIGHWAYS DEPARTMENT 港 珠 澳 大 橋 香 港 工 程 管 理 處 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程順問公司

ISSUE/REVISION 修訂

I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 複核
-	JAN. 14	TENDER DRAWING	CWŃ
Α	FEB. 14	TENDER ADDENDUM NO. 1	CWŃ
В	MAR. 14	TENDER ADDENDUM NO. 2	CWŃ
			CNU

STATUS 階段

SCALE 比例


A1 1 : 1000

DIMENSION UNIT ^{尺寸單位}

METRES

KEY PLAN 索引歐引圖

1 : 50000



PROJECT NO. _{項目編號}

CONTRACT NO. ^{合約編號}

60240249

SHEET TITLE 圖紙名稱


PORTIONS OF SITE AND SITE BOUNDARY SETTING OUT PLAN

SHEET NUMBER 圖紙編號

60240249/C3/1052B

- HY/2013/12

SHEET 2 OF 3



50 €∎

1. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH THE WORKS AREA KEY PLAN IN SHEET NO. 60240249/C3/1000.

2. DEMARCATION OF THE WORKS AREA SHALL BE DETERMINED ON SITE.

3. REFER TO HIGHWAYS DEPARTMENT STANDARD DRAWING NOS. H6110 AND H6111 FOR DETAILS OF HOARDING. 4. REFER TO HIGHWAYS DEPARTMENT STANDARD

DRAWING NOS. H6121 AND H6122 FOR DETAILS OF CHAIN LINK FENCE.

DRAWING NO. H6121 FOR DETAILS OF GATE.

6. CHAIN LINK FENCE SHALL BE ERECTED ALONG THE WORKS AREA BOUNDARY. THE ALIGNMENT AND EXTENT OF HOARDING AND CHAIN LINK FENCE SHOWN ARE INDICATIVE ONLY AND SHALL BE CONFIRMED BY THE ENGINEER.

7. THE LOCATION AND WIDTH OF GATE SHOWN ARE INDICATIVE ONLY AND SHALL BE CONFIRMED BY THE ENGINEER.

8. THE SETTING OUT INFORMATION AND WORKS AREA CONDITIONS SHOWN IN THIS DRAWING ARE FOR REFERENCE ONLY. THE WORKS AREA BOUNDARY SHALL BE IN ACCORDANCE WITH THE ENGINEERING CONDITIONS FOR TEMPORARY GOVERNMENT LAND ALLOCATION NO. GLA-TTM 639. IN CASE OF DISCREPANCY BETWEEN THE BOUNDARY SHOWN ON THIS DRAWING AND THE BOUNDARY INDICATED ON THE ENGINEERING CONDITIONS, THE LATTER SHALL PREVAIL.

9. THE WORKS AREAS SHOWN ON THIS DRAWING ARE TO BE SHARED-USED AMONG THE TM-CLKL RELATED CONTRACTS. THE AREAS HATCHED WITH ZARE TENTATIVELY ALLOCATED FOR THE USE BY THE CONTRACT.

10. THE COMMON AREA SHALL BE CONCRETE PAVED BY THE CONTRACTOR.

11. ZONE 18F SHALL BE USED FOR THE SITE ACCOMMODATION OF THE ENGINEER. ZONE 18E SHALL BE USED FOR SITE ACCOMMODATION OF THE CONTRACTOR.

12. ZONE 18D IS TO BE USED BY THE CONTRACTOR OF CONTRACT NO. HY/2012/08-TUEN MUN-CHEK LAP KOK LINK-NORTHERN CONNECTION SUB-SEA TUNNEL SECTION TO STORE PLANT AND EQUIPMENT B ASSOCIATED WITH THE TEM TUNNELS FROM THE DATE FOR COMMENCMENT (OF THE) WORKS TO 126 DAYS FROM THE DATE FOR COMMENCEMENT OF THE WORKS. THE CONTRACTOR SHALL LIAISE AND PROVIDE FREE AND UNOBSTRUCTED 24-HOUR ACCESS FOR THE CONTRACTOR OF CONTRACT NO. HY/2012/08 TO ZONE 18D. THE CONTRACTOR SHALL BE GIVEN THE POSSESSION OF ZONE 18D IN ACCORDANCE WITH APPENDIX TO FORM OF

WORKS AREA FOR THE CONTRACT

COMMON AREA (MAINTAINED UNDER THE CONTRACT) TO BE SHARED-USED WITH OTHER CONTRACTS AREA TO BE USED BY THE CONTRACTOR OF CONTRACT NO. HY/2012/08 AND WORKS AREA FOR THIS CONTRACT TO BE EARLY HANDED OVER BY THE CONTRACTOR (SEE NOTES NO. 12 ABOVE)

HOARDING AND GATE (TO BE ERECTED AND MAINTAINED UNDER THIS CONTRACT)

EXISTING CHAIN LINK FENCE MAINTAINED BY OTHERS

CHAIN LINK FENCE AND GATE (TO BE ERECTED AND MAINTAINED UNDER THIS CONTRACT)

EXISTING HOARDING AND GATE MAINTAINED BY OTHERS

SETTING OUT CO-ORDINATES OF WORKS AREA WA18 EXTENSION

CO-ORD INATES		
EASTING	NORTHING	
812580.934	825450.791	
812502.880	825426.380	
812522.068	825391.750	
812523.679	825388.756	
812591.556	825369.151	
812611.638	825379.647	
812606.954	825403.769	
812606.951	825417.705	
812606.832	825429.231	
812585.456	825444.557	
812550.126	825433.508	
812519.715	825423.997	
812516.580	825416.947	
812525.682	825400.438	
812538.435	825396.754	
812559.404	825403.166	

AECOM

PROJECT ^{項目}

TUEN MUN -CHEK LAP KOK LINK

CONTRACT TITLE TUEN MUN - CHEK LAP KOK LINK -NORTHERN CONNECTION TOLL PLAZA AND ASSOCIATED WORKS

CLIENT 業主



路政署 HIGHWAYS DEPARTMENT 港珠澳大橋香港工程管理處 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION

			CNU
в	MAR. 14	TENDER ADDENDUM NO. 2	CWN
Α	FEB. 14	TENDER ADDENDUM NO. 1	CWN
-	JAN. 14	TENDER DRAWING	CWŃ
I/R 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK 複核

STATUS 階段

SCALE ^{比例}

DIMENSION UNIT ^{尺寸單位}

A1 1 : 500

METRES

KEY PLAN 索引圖

PROJECT NO. _{項目編號}

CONTRACT NO. ^{合約編號}

60240249

SHEET TITLE 圖紙名稱

HY/2013/12

WORKS AREA AND HOARDING PLAN

SHEET 2 OF 2

SHEET NUMBER 圖紙編號


60240249/C3/1062B



Appendix C

Environmental Management Organization Chart





Project Organization chart

Organization chart of the Contractor



Organization	Project Role	Name of Key Staff	Tel No	Fax No.
HyD	Employer	Mr. C. W. Chow	2762 4182	3188 6614
AECOM	Principal Resident Engineer	Mr. S.W. Fok	2218 7209	2218 7399
AECOM	Chief Resident Engineer	Mr. Roger Man	2293 6388	2218 7399
AECOM	Resident Engineer (S&E)	Mr. Kelvin Yeung	22187289	2218 7399
Ramboll	Environmental Project Office (ENPO)	Mr. YH Hui	3465 2850	3465 2899
Ramboll	Independent Environmental Checker (IEC)	Dr. FC Tsang	3465 2851	3465 2899
СКЈУ	Deputy Project Manager	Mr. Raymond Suen	2253 8309	2253 8399
СКЈУ	Site Agent	Mr. Wilson Lau	2253 8300	2253 8399
СКЈУ	Safety and Environmental Manager	Mr. Winson Chung	2273 3185	2375 3655
СКЈV	Environmental Officer	Mr. Thomas Tang	2253 8300	2253 8399
СКЈV	Environmental Supervisor	Mr. Tommy Law	2253 8300	2253 8399
СКЈУ	Environmental Supervisor	Mr. Alex Li	2253 8300	2253 8399
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Miss Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Mr. Ben Tam	2959 6059	2959 6079
HKL	Registered Landscape Architect	Kenneth Ng	2866 3903	

Contact Details of Key Personnel for the Contract HY/2013/12

Legend:

HyD (Employer) – Highways Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CKJV (Main Contractor) – CRBC-Kaden Joint Venture

Ramboll (ENPO and IEC) – Ramboll Hong Kong Limited

AUES (ET) – Action-United Environmental Services & Consulting

HKL(RLA) – Hong Kong Landscape



Appendix D

Construction Programme

Page: 1	HY/2013/12 TM-CLKL Northern Connection Toll Plaza and Associated Works	
-		

CRBC

					CKBC -
Activity ID	Activity Name		Aug	Sep	2018
HY/2013/12 TMCLK	Northern Connection Toll Plaza and Ass	ociated-Works Programme-Rev.4A Monthly Update			
Achievement of St	tages/ Completion of Sections		• Achi	evement of Stages/ C	Completion
KD10110	KD2 - Stage 2 Completion Civil provisions for E&M	I/TCSS (H1/G1/G2, abutment w/in Area A)	◆ KD2	- Stage 2 Completio	n Civil prov
EOTO No.1					
EOTO1010	EOTO No.1 for KD7				
EOTO1020	EOTO No.1 for KD1				
EOTO1030	EOTO No.1 for KD3				
Dismantling of HY	//2012/04 Project Office at WA6				
DM10030	Approval of method statement				
DM10040	Advance necessary precantionary and protective mean	sure			
DM10050	Demolition Works-preparation works				
DM10055	Demolition Works				
Toll Plaza Decking	g TD1-Section 1				
Completion of TD	1 in Section 1				
Drainage Works a	nd Water Works			 Drainage 	Works and
TD121000	Water works		V	Vater works	
TD121010	Drainage work			Drainage	work
Road pavement a	nd road furniture				
TD121020	Road pavement and remain furniture				
Completion of TD	1 in Section 1				
TD121030	Achievement of KD-4(section 1) for TD1				
TD121040	KD-4				
Toll Plaza Decking	a TD2-Section 1				
Field Works					
Completion of TD2	2				
TD220020	Road works			Road works	
TD220240	Miscellaneous civil works			Mise	cellaneous c
TD220250	Remaining works(Including Earthing System,Lightni	ing Protection System)			
Remaining Level of Effor	rt Critical Remaining Work	CRBC - Kaden JV	Date		Revision
Actual Work	 ♦ ♦ Milestone 	CRBC - Kaden JV Three-Month Rolling Programme	21-09-18	4	

Three-Month Rolling Programme

Remaining Work

Summary

中國路橋 CRBC Kaden <u>基</u> 利					
C - KADEN Joint	Venture				
Oct	Nov		Dec		
on of Sections					
rovisions for E&M/T	CSS (H1/G1/G2,	abutme	ent w/in A		
Toll Plaza Decki	ing TD1-Section	1			
Completion of T	D1 in Section 1				
nd Water Works					
 Road pavement 	and road furnitur	e			
Road pavement	and remain furnit	ure			
▼ Completion of T	D1 in Section 1				
 Achievement of 		for TD	1		
	KD-4(Section 1)		1		
◆ KD-4					
		▼ Toll	Plaza De		
		▼ Field	l Works		
		- Con	pletion o		
· · · 1 - · · · 1 - ·					
s civil works					
		Rem	aining w		
ion	Checked	Арр	roved		
	· ·				

Tol Plaza Footbridge Section 1 6.40 Haza Kooking-Section 1 PB140 Facility Section 1 PB140 Facility Section 1 PB140 Facility Section 1 PB140 Facility Section 1 Completion of Footbridge in section 1 Completion of Footbridge in section 1 Footbridge footbridge in section 1	Page: 2	Н	Y/2013/12 TM-CLKL Northern Connection Toll Plaza and Assoc	ciated Works 中國路德 CRBC - KADEN Joint Venture
Name of second 1 Manual isource 1<	Activity ID	Activity Name		
Histing works Timble works TB1 H450 Remaining works/Proves, Haur/mailing, Gardwalling, Gardw	Toll Plaza Footbr	idge-Section 1		▼ Toll Plaza Footbridge-Section 1
TB1400 Berning work:Proces, Handhaling, Cates, etc.) Retaining work:Proces, Handhaling, Cates, etc.) Completion of footbody: in activity Addressment of KD4 (Section 1) for footbody: Site Formation - Retaining Stancture RW_B Addressment of KD4 (Section 1) for footbody: Site Formation - Retaining Stancture RW_B Addressment of KD4 (Section 1) for KW_B Addressment of KD4 (Section 1) for KW_B	Miscellaneous V	/orks		 Miscellaneous Works
Completion of footbackge matching I Completion of a control (Scales 1) for footbackge in section 1 TBI 400 Achievement of KD4 (Scales 1) for footbackge in section 2 Achievement of KD4 (Scales 1) for footbackge in section 2 Star Formation - Returning Structure RW_B-Scales 1 Achievement of RD4 (Section 1) for RW_B Return volume A Achievement of RD4 (Section 1) for RW_B Return volume A Return volume A Star Formation A Total Collector Bridge (Return volume A Total Collector Bridge (Return volume A Completion of Total Collector Bridge (Return volume A Completion of Section 16 "Collector Ridge Return volume A Completion of Section 16 "Collector Bridge Return volume A<!--</td--><td>TFB1440</td><td>Finishing works</td><td></td><td>Finishing works</td>	TFB1440	Finishing works		Finishing works
TFE140 Addressmant (KD-4) (Section 1) for for MD-4 FREIning Structure RW_B. Section 1 Realing Structure RW_B. Section 1 Stre Formation - Realing Structure RW_B Structure RW_B. Section 1 RWB10600 Datage vola RWB10600 Trailing works RWB10600 Trailing works RWB10600 Trailing works RWB10600 Trailing works RWB10600 Addressmant of KD-4 (Section 1) for RW_B RWB10600 Trailing works RWB10600 Trailing works Trailing works RWB10600 Trailing works Trailing works RWB10600 Trail works Trail Collector	TFB1450	Remaining works(Fences, Handrailing, Guard-raili	ng, Gates,etc)	Remaining works(Fences, Handrailing, Gua
Retaining Structure RW, B- Section 1 Retaining Structure RW, B- Retaining Structure RW, B- Site Formation - Retaining Structure RW, B Achievement of KO-4 (Section 1) for RW, B Achievement of KO-4 (Section 1) for RW, B Retaining works including feature wall RW110600 Achievement of KD-4 (Section 1) for RW, B RW110600 Achievement of KD-4 (Section 1) for RW, B Achievement of KD-4 (Section 1) Tot IC Collector Structure RW, B-Social 1 Tot IC Collector Structur	Completion of fo	ootbridge in section 1		▼ Completion of footbridge in section 1
Ster Formation - Retaining Structure RV, B Site Formation - Retaining Structure RV, B Achievement of KD 4 (Section 1) for RV_B Achievement of KD 4 (Section 1) for RV_B RVF10640 Darings works Toll Collector Subway & Associated Works Section 1 Toll Collector Subway is nature of RD 4 (Section 1) for RV_B Toll Solution of RUF10 (Section 1) for RUF10 (Section 1) Section 1 Toll Collector Subway is Associated Works (Protion 1)-Section 1 Toll Collector Subway & Associated Works (Protion 1)-Section 1 Toll Collector Subway (Portion 1)-Section 1 Toll Collector Subway (Porti	TFB1460	Achievement of KD-4 (Section 1) for footbridge		◆ Achievement of KD-4 (Section 1) for footbu
Achievement of KD-4 (Section 1) for KW_B Achievement of KD-4 (Section 1) for KW_B RVB10500 Iminage works Diniage works RVB10500 Iminage works Plainting works including feature will RVB10500 Iminage works Plainting works including feature will RVB10500 Achievement of KD-4 (Section 1) for RW_B Achievement of KD-4 (Section 1) for RW_B RVB10500 Road works Iminge works Iminge works Totl Collector Subwey & Associated Works-Section 1 Iminge works Iminge works Totl Collector Subwey & Associated Works-Section 1 Iminge works Iminge works Completion of Toll Collector Bridge in Section 1 Iminge works Iminge works TCS1310 Pinishing work, Juncer works Iminge works Iminge works Iminge works TOIL Collector Bridge in Section 1 Iminge works Iminge works Iminge works Iminge works TCS1310 Pinishing work, Juncer works Iminge works Iminge works Iminge works Iminge works Iminge works TOIL Collector Subway & Associate Works (Portion 1) Iminge works	Retaining Structu	ure RW_B-Section 1		Retaining Structure RW_B-Section 1
RW10640 Driange vorks RW10640 Finishing works including fature wall RW10640 Finishing works including fature wall RW10640 Achievement of KD-4(Section 1) for RW B RW10650 Rud vorks Toll Collector Studyey & Associated Works-Section 1 Toll Collector Bridge (Portion 1)-Section 1 Completion of Toll Collector Bridge (Portion 1)-Section 1 Toll Collector Bridge (Portion 1)-Section 1 Completion of Toll Collector Bridge (Portion 1)-Section 1 Completion of Toll Collector Bridge in Section 1 TCS1310 Finishing work, Completion crid provision works for TCSS and LEM Printing work, Completion crid provision works for TCSS and LEM Toll Collector Studyey & Associated Works (Portion 1) Finishing work, Completion crid provision works for TCSS and LEM Printing work, Completion crid provision works for TCSS and LEM Toll Collector Studyey & Associated Works (Portion 1) Finishing work, Completion crid provision works for TCSS and LEM Printing work, Completion crid provision works for TCSS and LEM Toll Collector Studyey More (Portion 1) Section 1 Finishing work, Finishing work, Toll Collector Studyers (Portion 1) Section 1 Finishing work, Finishing work, Toll Collector Studyers (Portion 1) Section 1 Finishing work, Finishing work, Toll Collecto				▼ Site Formation - Retaining Structure RW_B
RW 810630 Finishing work including feature wall instanting work including feature wall instanting work including feature wall RW 810630 Advicement of KD-4(Section 1) for RW_B instanting work including feature wall instanting work including feature wall RW 810630 Read works instanting work including feature wall instanting work including feature wall instanting work including feature wall RW 810630 Read works instanting work including feature wall Toll Collector Bridge (Portion 1)-Section 1 Completion of Toll Collector Bridge (Portion 1)-Section 1 instanting work including feature wall instanting work including feature wall TCS1320 Finishing work including feature wall instanting work including feature wall instanting work including feature wall instanting work including feature wall TCS1320 Drainage works_Completion civit provision works for TCS3 and F&M instanting work including feature wall instanting work including feature wall instanting work including feature wall TCS1320 Drainage works and stact furniture installation for TCS and F&M installation instanting work installation for TCS and F&M installation instanting works instanting work installation for TCS and F&M installation	Achievement of	KD-4 (Section 1) for RW_B		Achievement of KD-4 (Section 1) for RW_B
RWB 10660 Achievement of KD-4(Section 1) for RW B RWB 10650 Road works Toll Collector Subway & Associated Works-Section 1 Road works Toll Collector Bridge (Fortion 1)-Section 1 Toll Collector Bridge (Fortion 1)-Section 1 Completion of Toll Collector Bridge (Fortion 1)-Section 1 Toll Collector Bridge (Fortion 1)-Section 1 Completion of Toll Collector Bridge (Fortion 1)-Section 1 Toll Collector Bridge (Fortion 1)-Section 1 Completion of Toll Collector Bridge (Fortion 1)-Section 1 Toll Collector Bridge (Fortion 1)-Section 1 Toll Collector Bridge (Fortion 1)-Section 1 Completion of Toll Collector Bridge (Fortion 1)-Section 1 Toll Collector Subway & Associated Works (Completion civil provision works for TCSS and F&M Drainage works (Completion civil provision works for TCSS and F&M Toll Collector Subway & Associate Works (Partien i)-Section 1 Toll Collector Subway & Associate Works (Partien i)-Section 1 Completion of Section 1 for Toll collector subway (Portion 1) Toll Collector Subway (Partien X)-Section 5 Toll Collector Subway (Portion X)-Section 5 Toll Collector Subway (Portion X)-Section 5 Toll Collector Subway (Portion X)-Section 5 Toll Collector Subway (Portion X)-Section 5 Toll Collector Subway (Portion X)-Section 5 Toll Collector Subway (Partion X)-Section 5 Toll Collector Subway (Partion X)-Sectin 5 Toll Coll				Drainage works
RWB 10650 Road works Toll Collector Subway & Associated Works-Section 1	RWB10630	Finishing works including feature wall		Finishing works including feature wall
Notice Notice Image: Section 2 Image: Section 1 Toll Collector Subway & Associated Works-Section 1 Image: Section 1 Image: Section 1 Completion of Toll Collector Bridge in Section 1 Image: Section 1 Image: Section 1 TCS1300 Finishing work.lower works Image: Section 1 Image: Section 1 TCS1300 Drainage works.Completion civil provision works for TCSS and E&M Image: Section 1 Image: Section 1 TCS1300 Achievement of KD-4 (Section 1).Section 1 Image: Section 1 Image: Section 1 Image: Section 1 Completion of Section 1 for Toll Collector subway & Associate Works (Portion 1)-Section 1 Image: Section 1 Image: Section 1 Image: Section 1 Completion of Section 1 for Toll Collector subway (Portion 1)-Section 1 Image: Section 3 Image: Section 3 Image: Section 3 TCS1500 Internal finishing works Image: Section 5 Image: Section 5 Section 5 Section 5 Section 5 Section 5 Section 5 Section 5 Section 5 Section 5 Section 5 TCS1200 Image: Section 5(for tull collector subway (Portion X) Image: Section 5 Section 5 Section 5 Section 5 Section 5 Section 5 S	RWB10660	Achievement of KD-4(Section 1) for RW B		◆ Achievement of KD-4(Section 1) for RW_B
Total Collector Bridge (Portion 1)-Section 1 Image: Section 1 Completion of Toll Collector Bridge (Portion 1)-Section 1 Completion of Toll Collector Bridge (Portion 1)-Section 1 TCS1310 Finishing work,Completion civil provision works for TCSS and E&M Image: Section 1 TCS1350 Achievement of KD-4 (Section 1) for toll collector Bridge in Section 1 Image: Section 1 TCS1350 Achievement of KD-4 (Section 1) for toll collector Bridge in Section 1 Image: Section 1 TCS1550 Achievement of KD-4 (Section 1) for toll collector Bridge in Section 1 Image: Section 1 TCS1550 Internal finishing works Image: Section 5 TCS150 Internal finishing works Image: Section 5 TCS1200 Drainage works and steef finiture installation for TCSS and E&M installation Image: Section 5 TCS1200 Drainage works and steef finiture installation for TCSS and E&M installation Image: Section 5 TCS1200 Drainage works and steef finiture installation for TCSS and E&M installation Image: Section 5 TCS1200 Drainage works and steef finiture installation for TCSS and E&M installation Image: Section 5 TCS1200 Drainage works and steef finiture installation for TCSS and E&M installation Image: Section 5 TCS1200 Drainage works and steef	RWB10650	Road works		Road works
Toll Collector Bridge (Portion I)-Section 1 Toll Collector Bridge in Section 1 Completion of Toll Collector Bridge in Section 1 Completion of Toll Collector Bridge in Section 1 TCS1310 Finishing work, Louver works Finishing work, Completion civil provision works for TCSS and F&M TCS1350 Achievement of KD-4 (Section 1) for toll collector Bridge Oralinge works, Completion civil provision works for TCSS and F&M TCS1350 Achievement of KD-4 (Section 1) for toll collector Bridge • Achievement of KD-4 (Section 1) for toll collector bridge TOIL Collector Subway, & Associate Works (Portion I)-Section 1 • Achievement of KD-4 (Section 1) for toll collector bridge • Completion of Section 1 for Toll collector subway(Portion I) TCS150 Internal finishing works Internal finishing works • Completion Section 5 TCS150 Remaining works(Doors, Windows,etc.) • Toll Collector Subway (Portion X)-Section 5 • Control Collector Subway (Portion X)-Section 5 Section 5 • Section 5 • Section 5 • Section 5 TCS1200 Prainage works and steet furniture installation for TCSS and E&M installation • Durinage works and steet furniture installation for TCSS and E&M installation TCS1210 Finishing works • Achievement of KD-4(Section 5)(br toll collector subway(Portion X) • Achievement of KD-4(Section 5)(br toll collector subway(Portion X	Toll Collector Su	hway & Associated Works-Section 1		▼ Toll Col
Completion of Yold Collector Bridge in Section 1 Completion of Toll Collector Bridge in Section 1 TCS 1310 Finishing work,louver works TCS 1330 Daniage works,Completion civil provision works for TCSS and E&M TCS 1350 Achievement of KD-4 (Section 1) for toll collector bridge TGI Collector Subway & Associate Works (Portion 1)-Section 1 Toll Collector Subway (Portion 1)-Section 1) Completion of Section 1 for Toll Collector subway(Portion 1) Toll Collector Subway (Portion 2)-Section 1 TCS 1550 Internal finishing works Completion of TCS and E&M installation TCS 1550 Internal finishing works Completion State Vorks (Portion 1)-Section 1) TCS 1550 Internal finishing works Completion State Vorks (Portion 1)-Section 1 TCS 1550 Internal finishing works Toll Collector Subway (Portion X)-Section 5 Section 5 Section 5 Section 5 TCS 1200 Drainage works and street furniture installation for TCSS and F&M installation Drainage works and street furniture installation for TCSS and F&M installation TCS 1210 Finishing works Section 5 Section 5 TCS 1220 Achievement of KD-8(Section 5) for toll collector subway(Portion X) + Achievement of Finishing works TCS 1230 Achievement of KD-8(Se				▼ Toll Collector Bridge (Portion I)-Section 1
TCS [310 Finishing work,lower works TCS [310 Drainage works,Completion civil provision works for TCSS and F&M TCS [330 Drainage works,Completion civil provision works for TCSS and F&M TCS [350 Achievement of KD-4 (Section 1) for toll collector bridge Toll Collector Subway & Associate Works (Portion 1)-Section 1				
TCS130 Drainage works,Completion civil provision works for TCSS and E&M TCS130 Achievement of KD-4 (Section 1) for toll collector bridge TOIl Collector Subway & Associate Works (Portion I)-Section 1 Achievement of KD-4 (Section 1) for toll collector bridge Totl Collector Subway (Portion I)-Section 1 Totl Collector Subway (Portion I)-Section 1 Totl Collector Subway (Portion I)-Section 1 Totl Collector Subway (Portion I) Achievement of KD-8 (Sec				
Image and sequence of KD-4 (Section 1) for toll collector bridge Achievement of KD-4 (Section 1) for toll collector bridge Toll Collector Subway & Associate Works (Portion 1)-Section 1 Completion of Section 1 for Toll collector subway(Portion 1) TCS1550 Internal finishing works TCS1560 Remaining works (Doors, Windows, etc.) Toll Collector Subway (Portion X)-Section 5 Section 5 TCS1200 Drainage works and street furniture installation for TCSS and E&M installation TCS1210 Finishing works TCS1230 Achievement of KD-8(Section 5) for toll collector subway(Portion X) CRBC - Kaden JV Dete Revision Checked Approved Approved <li< td=""><td></td><td></td><td>for TCSS and F&M</td><td></td></li<>			for TCSS and F&M	
Toll Collector Subway & Associate Works (Portion I)-Section 1 Completion of Section 1 for Toll collector subway(Portion I) TCS1550 Internal finishing works TCS1560 Remaining works(Doors, Windows, etc.) Toll Collector Subway (Portion X)-Section 5 Section 5 TCS1200 Drainage works and street furniture installation for TCSS and E&M installation TCS1200 Drainage works and street furniture installation for TCSS and E&M installation TCS1200 Drainage works and street furniture installation for TCSS and E&M installation TCS1200 Drainage works and street furniture installation for TCSS and E&M installation TCS1210 Finishing works TCS1230 Achievement of KD-8(Section 5)for toll collector subway(Portion X) CRBC - Kaden JV Date Revision Checked				
Completion of Section 1 for Toll collector subway(Portion I) Internal finishing works Internal finishing works TCS1550 Internal finishing works Internal finishing works TCS1500 Remaining works(Doors, Windows,etc.) Internal finishing works Toll Collector Subway (Portion X)-Section 5 Toll Collector Subway (Portion X)-Section 5 Section 5 Section 5 TCS1200 Prainage works and street furniture installation for TCSS and E&M installation TCS1200 Finishing works TCS1200 Finishing works TCS1200 Finishing works TCS1200 Finishing works TCS1200 Achievement of KD-8(Section 5)for toll collector subway(Portion X) V Internal finishing works				
TCS1550 Internal finishing works TCS1550 Remaining works(Doors, Windows,etc.) Toll Collector Subway (Portion X)-Section 5 Section 5 TCS1200 Drainage works and street fumiture installation for TCSS and E&M installation TCS1210 Finishing works TCS1230 Achievement of KD-8(Section 5)for toll collector subway(Portion X) V V TCS1230 Achievement of KD-8(Section 5)for toll collector subway(Portion X) V V TCS1200 Finishing works TCS1200 Prainage works and street fumiture installation for TCSS and E&M installation TCS1230 Achievement of KD-8(Section 5)for toll collector subway(Portion X) V V TCS1200 Prainage works and street fumiture installation for TCSS and E&M installation TCS1210 Finishing works TCS1230 Achievement of KD-8(Section 5)for toll collector subway(Portion X) V V V V V V V V V V V V V V V V			1	
Image: Section 5 TCS1200 Prainage works and street furniture installation for TCSS and E&M installation TCS1200 Prainage works and street furniture installation for TCSS and E&M installation TCS1200 Prainage works and street furniture installation for TCSS and E&M installation TCS1200 Prainage works and street furniture installation for TCSS and E&M installation TCS1210 Finishing works Finishing works Image: Section 5 TCS1230 Achievement of KD-8(Section 5)for toll collector subway(Portion X) Image: Section 5 Fermaining Level of Effort CIRBC - Kaden JV Prevision Checked Approved				
Toll Collector Subway (Portion X)-Section 5 Toll Collector Subway (Portion X)-Section 5 Section 5 Section 5 TCS1200 Drainage works and street furniture installation for TCSS and E&M installation TCS1210 Finishing works TCS1230 Achievement of KD-8(Section 5)for toll collector subway(Portion X) Permaining Level of Effort Critical Remaining Work CRBC - Kaden JV Date Revision Checked				
Section 5 Section 5 TCS1200 Drainage works and street furniture installation for TCSS and E&M installation TCS1210 Finishing works TCS1230 Achievement of KD-8(Section 5)for toll collector subway(Portion X) Remaining Level of Effort Oritical Remaining Work CRBC - Kaden JV Date Revision Checked Approved				
TCS1200 Drainage works and street furniture installation for TCSS and E&M installation TCS1210 Finishing works TCS1230 Achievement of KD-8(Section 5)for toll collector subway(Portion X) Permaining Level of Effort Critical Remaining Work CRBC - Kaden JV Date Revision Checked Approved Atviol/Vort Ministrance		bway (Portion X)-Section 5		
TCS1210 Finishing works TCS1230 Achievement of KD-8(Section 5)for toll collector subway(Portion X) Remaining Level of Effort Critical Remaining Work CRBC - Kaden JV Date Revision Checked	Section 5			
TCS1230 Achievement of KD-8(Section 5)for toll collector subway(Portion X) Achievement of KD-8(Section 5)for toll collector subway(Portion X) Remaining Level of Effort Critical Remaining Work Date Revision Checked Approved AttraUWork Milestrum 	TCS1200	Drainage works and street furniture installation for	TCSS and E&M installation	Drainage works and street furniture installation for TC\$S and E&M installation
Remaining Level of Effort Critical Remaining Work CRBC - Kaden JV Date Revision Checked Approved Actual Work	TCS1210	Finishing works		
CRBC - Kaden JV	TCS1230	Achievement of KD-8(Section 5)for toll collector	subway(Portion X)	◆ Achievement of KL
	Remaining Level of Ff	fort Critical Remaining Work	CDDC Kadar W	Date Revision Checked Approved
Remaining Work V Summary	Actual Work	♦ Milestone	Three-Month Rolling Programme	21-09-18 4

Page: 3		HY/2013/12 TM-CLKL Northern Conne	ection Toll Plaza and Associat	ted Works		中國路橋 CRBC-KADEN		
Activity ID	Activity Name	!		Aug	Sep	2018 Oct	Nov	Dec
TCS1220	Miscellaneous			,				scellaneous
Bridge G2								Bridge G2
Stage 2								
Achievement of KI	D-2(Stage 2) for Bridge G2		nent o	of KD-2(Stage 2) for H	Bridge G2			
BG23630	KD-2							
BG23500	Achievement of KD-2(Stage 2)for Brid	ge G2	nent o	of KD-2(Stage 2)for B	Bridge G2			
Completion of Bri	dge G2							Completion o
BG23110	Drainage works			Drainage	e works			
BG23120	Road work						Road work	
BG23130	Remaining works(include Lightning Pro	otection System, Earthing System, etc)						Remaining w
Bridge G1								
Stage 2				▼ Stage 2				
Field Works				Field We	orks			
Flexible Approach	Structure from Abutment G1b to Pier G1	a		Flexible A	Approach Structure	e from Abutment G1b to	Pier Gla	
BG112670	Construct slab G1a-G1b			Construct	slab G1a-G1b			
Parapet and Finis	hing Works			▼ Parapet	and Finishing Wor	ks		
BG112680	Parapet, railing and street furniture insta	Ilation for TCSS and E&M installation		Parapet	, railing and street	furniture installation for	TCSS and E&M instal	ation
Achievement of K	D-2(Stage 2) for Bridge G1			▼ Achieve	ment of KD-2(Sta	ge 2) for Bridge G1		
BG112700	Achievement of KD-2(Stage 2)for Brid	ge G1		♦ Achieve	ment of KD-2(Sta	ge 2)for Bridge G1		
BG112710	KD-2			◆ KD-2				
Completion of Bri	dge G1			•				
BG112720	Drainage work					Drainage work		
BG112730	Road Work						Road	Work
BG112740	Miscellaneous Works							
Bridge H1-Section	2							
Stage 2					Stage 2			
Field Works					 Field Wor 	ks		
Flexible Approach	Structure from Abutment H1b to Pier H1	a		▼ Flexible A	Approach Structure	e from Abutment H1b to	o Pier H1a	
Remaining Level of Effor	t Critical Remaining Work	CRBC -	Kaden JV	Date 21-09-18	4	Revision	Checked	Approved
Actual Work Remaining Work	♦ Milestone▼ Summary		olling Programme	21-09-10	17 			

CRBC

			CRBC
Activity ID	Activity Name		Aug Sep
BH12500	Construct slab H1a-H1b		Construct slab H1a-H1b
Parapet and Finisl	hing Works		▼ Parapet and Finishing
BH12390	Parapet and street furniture installation for TCSS and	E&M installation	Parapet and street furni
Achievement of K	D-2(Stage 2) for Bridge H1		Achievement of KD-2
BH12710	KD-2		◆ KD-2
BH12650	Achievement of KD-2(Stage 2)for Bridge H1		◆ Achievement of KD-2
Completion of Bri	dge H1		
BH12400	Drainage work		Drainage
BH12410	Road Work		
BH12640	Miscellaneous Works		
Culvert 2 & Culvert	t 3 and Existing Box Culvert		▼ Culvert 2 &
Culvert 2			Culvert 2
CCE20170	Bay 17A		Bay 17A
CCE20180	MH1		MH1
Culvert 3			Culvert 3
CCE20215	MH8		MH8
CCE20212	Drainage diversion		Drainage diversion
Existing Sewer Bo	ox Culvert		▼ Existing Se
MH2-MH3			MH2-MH3
CCE20250	Abandon the existing culvert with foam concrete		Abandon the existing culvert w
MH1-MH8			▼ MH1-MH
CCE20240	Abandon the existing culvert with foam concrete		Abandon the existing culvert w
CCE20260	Achievement of KD-3(Stage 3) for Sewer Box Culve	rt	◆ Achieveme
CCE20270	KD-3		◆ KD-3
Site Formation - Ro	etainging Structure RW_A		
Achievement of K	D-8 (Section 5) for RW_A		
RWA20202	Road Works		Road Works
RWA20204	Remaining Works(Movement joint, etc.)		
Remaining Level of Effor	-	CRBC - Kaden JV	Date Revision 21-09-18 4
Actual Work	 ♦ Milestone ▼ Summary 	Three-Month Rolling Programme	
		I	I

中國路稿 CRBC Kaden 刻						
C - KADEN Joint	t١	entur	e			
Oct	_		Nov		Dee	
Uci	-		NOV		Dec	
g Works						
· · · · · · · · · · · · · · · · · · ·	T.		TOM	• • 11	-	
niture installation for	1	CSS and	Ε&Μ	installat	ion	
2(Stage 2) for Bridge	ŧ I	H1				
2(Stars 2)for Duidas	т	1				
2(Stage 2)for Bridge	П	1				
ge work						
			D 1	W. 1-		
	:		Road	work		
		I				
& Culvert 3 and Ex	ist	ing Box	Culver	t		
Sewer Box Culvert						
Sewel Box Curvent						
t with foam concrete						
H8						
10						
with foam concrete						
ment of KD-3(Stage	3)	for Sew	er Box	Culvert		
	S	ite Form	ation -	Retaing	ing Struct	
				-	-	
	A	chievem	ent of]	KD-8 (S	Section 5)	
S						
5						
	R	emainin	g Work	s(Move	ment join	
ion		Chec	ked	Арр	roved	


Page: 5		HY/2013/12 TM-CLKL Northern Connection Toll Plaza and Associated Works			
/ ID	Activity Name				CRB
RWA20210	Achievement of KD-8(Section 5) for RW A		Aug	Sep	<u> </u>
Retaining Structur					
Stage 2			▼ Stag	ze 2	
	d L-Shape Retaining Wall for Retaining Wall E			Structures and L-Shape	e Reta
RWE20200	Structure backfilling			re backfilling	
RWE20210	Top slab		Top sla		
RWE20220	Parapet and railing Works,Completion civil pro	ovision works for TCSS and F&M	-	apet and railing Works,C	ompl
	D-2(Stage 2) for RW_E			hievement of KD-2(Stag	
RWE20230	Achievement of KD-2(Stage 2) for RW E			hievement of KD-2(Stag	
RWE20260	KD-2		◆ KD		
RWE20240	D-5 (Section 2) for RW_E Remaining works(Door, etc.)				
			Site Fo	rmation - Retaining Stru	cture
	etaining Structure for Slope TP_F			ement of KD-8 (Section	
	D-8 (Section 5) for TP_F			ning works(Brickwork a	ľ
RWF31410	Remaining works(Brickwork and Blockwork,e	etc)		ement of KD-8(section :	
RWF31420	Achievement of KD-8(section 5) for TP_F		 Active 	ement of KD-8(section.	5) 101
	etaining Structure for Slope TP_G				
MJ17 -End					
RWG1030	Blinding Layer			nding Layer	
RWG1040	Base slab			Base slab	
RWG1020	Excavation			Excavation	
RWG1050	Wall			Wall	1
RWG1060	Backfilling				
MJ16-MJ17					
RWG1080	Blinding Layer			Blinding Layer	
RWG1070	Excavation			Excavation	L
RWG1090	Base slab			Base slab	
RWG1100	Wall				
Remaining Level of Effor	t Critical Remaining Work	CRBC - Kaden JV	Date 21-09-18		Rev
Actual Work	♦ Milestone▼ Summary	Three-Month Rolling Programme	21-09-18	4	

中國路稿 CRBC Kaden <u>基</u> 利						
C - KADEN Join	nt V	enture				
8	1	••				
Oct		Nov chievement of H	(D-8(S	Dec		
			TD-0(5	cetton 3)		
	-					
ing Wall for Retain	ing	Wall E				
ion civil provision v	vor	ks for TCSS and	1 E&M			
r RW_E						
r RW_E						
or Slope TP_F						
TP_F						
ckwork,etc)						
°P_F						
			 s	ite Forma		
▼ MJ	17	-End				
• IVIJ	1./	-1/10				
Bac	ckfi	lling				
		₩J16-N	1117			
		• 1VIJ I U-IV	1J1/			
Wall						
— wall						
	÷					
ion		Checked	Арр	roved		

Page: 6	HY/2013/12 TM-CLKL Northern Connection Toll Plaza and Associated Works	
		CRBC - K




# # ID					CRBC
ctivity ID		Activity Name		Aug	2018 Sep
	RWG1110	Backfilling			
	MJ15-MJ16				
	RWG1120	Excavation		Excav	ation
	RWG1130	Blinding Layer		1	Blinding Layer
	RWG1115	Civil Works for TCSS and E&M			Civil Works for TCSS and
	RWG1140	Base slab			Base slab
	RWG1150	Wall			
	RWG1160	Backfilling			
	MJ14-MJ15				
	RWG1270	Excavation		Ex	cavation
	RWG1280	Blinding Layer		I	Blinding Layer
	RWG1290	Base slab			— B
	RWG1300	Wall			
	MJ13-MJ14				
	RWG1220	Excavation			Excavation
	RWG1230	Blinding Layer			 Blinding Layer
	RWG1240	Base slab			-
	RWG1250	Wall			
	MJ12-MJ13				
	RWG1170	Excavation			Excavation
	RWG1180	Blinding Layer			Blinding Layer
	RWG1190	Base slab			
	MJ11-MJ12			-	
	RWG1320	Excavation			Excavation
	RWG1330	Blinding Layer			💻 Blinding L
	RWG1340	Base slab			
	CH285-MJ11			•	
	RWG1370	Excavation			Ex
		<u> </u>			<u>'</u>
	Remaining Level of Effort	Critical Remaining Work	CRBC - Kaden JV	Date 21-09-18	e Revision 4
	Actual Work Remaining Work	 Milestone Summary 	Three-Month Rolling Programme		
	. .	-			



Page: 7		HY/2013/12 TM-CLKL Northern Connection Toll Plaza and Associated W	Vorks 中國路橋 Kaden CRBC - KADEN Joint Venture
Activity ID	Activity Name		2018 Aug Sep Oct Nov Dec
RWG1380	Blinding Layer		Blinding Layer
RWG1390	Base slab		Base slab
Achievement of K	(D-3(Stage 3) for TP_G	······	▼ Achievement of KD-3(Stage 3) for TP_G
RWG1425	Achievement of KD-3(Stage 3) for TP-G		◆ Achievement of KD-3(Stage 3) for TP-G
RWG1445	KD-3		◆ KD-3
Site Formation - S	lope TP_E & Associated Works		Site Formation - Slope TP_E & Associated Works
Stage 3			
	ope TP_E Remaing Section and 5SE-D/C116		
TPE62420	U-channel (220m) and Berm for slope E3a		
Achievement of K	CD-8(Section 5) for Slope E		Achievement of KD-8(Section 5) for Slope E
TPE65320	Remaining works inculde landscape works and	establishment works	Remaining works inculde landscape works and establishment works
TPE65330	Achievement of KD-8(Section 5) for slope E		◆ Achievement of KD-8(Section 5) for slope E
Vehicular Underpa			Vehicular Underpass TN-01
	(D-8 (Section 5) for TN-01		Achievement of KD-8 (Section 5) for TN-01
UDP20640	Road works and Remaining works(Sundry Met	alwork etc)	Road works and Remaining works(Sundry Metalwork, etc)
UDP20650	Achievement of KD-8(Section 5)for Vehicular U		◆ Achievement of KD-8(Section 5)for Vehicular Underpass
			Road ar
	e Work ,Utilities Works at for Lung Fu		✓ Section
Section 3			✓ Utilites installation
	ו, road and drainage works (TTA Stage 2)		
LFR10620	Filling Works		Filling Works
LFR10680	PCCW		PCCW
LFR10690	Hutchison Global Communication Cable		Hutchison Global Communication Cable
LFR10700	Hong Kong Boaroband Network		Hong Kong Boaroband Network
LFR10710	R10710 Wharf T&T Duct and Joint Box		Wharf T&T Duct and Joint Box
LFR10630	R10630 Street Furniture		Street Furniture
LFR10720	10720 New World Telecom		New World Telecom
LFR10730	Town Gas		Town Gas
LFR10640	Sign Gantry		Sign Gantry
			Date Revision Checked Approved
Remaining Level of Effor	rt Critical Remaining Work ♦ ♦ Milestone	CRBC - Kaden JV Three-Month Rolling Programme	21-09-18 4
Remaining Work	Summary	i in ce-month Koming r rogramme	

Page: 8			HY/2013/12 TM-CLKL Northern Connection Toll Plaza and Asso	ciated Works		CRBC -
Activity ID		Activity Name		Aug	Sep	2018
	LFR10740	Smartone Cable				
	LFR10650	E&M, TCSS				•
	LFR10750	HKC Cable				T
	LFR10760	Pubic Lighting				
	LFR10660	Drainage Work				
	LFR10770	CLP + CRD				
	LFR10780	TraxComm				
	LFR10790	Irrigation System				
	LFR10800	TTA Stage 2-1				
	LFR10670	DN700,800				
U	tilites installation	road and drainage works (TTA Stage 2-1)				
	LFR10220	CLP+ CRD				
Roa	d and Drainage	• Work ,Utilities Works at Lung Mun R	Road			
Lur	ng Mun Road (M	/estbound)				
н	lo Suen Street Sou	uth				
	LMRWA1250	Wharf T&T Duct and Joint Box			Wharf T&T	Duct and Joint B
	LMRWA1260	New World Telecom				New World T
	LMRWA1241	Street Furniture(Including eastbound)				
	LMRWA1242	Sign Gantry(Including eastbound)				
	LMRWA1270	Town Gas				
	LMRWA1280	Smartone Cable				
	LMRWA1290	HKC Cable				
Utilit	tes installation	,road and drainage works for East Po	ortal	•	Utilites insta	llation ,road and o
EPA	A1160	Irrigation System			Irrigation Sy	rstem
Utilit	tes installation	,road and drainage works near portio	on D			
	LLA1150	Irrigation System			Irrigation S	System
TOI	LLA1160	Landscapping				
ТОІ	LLA1170	Footpath Pavement				
	omoining Lough of Effort			 D:	ate	Revision
	Remaining Level of Effort Actual Work	Critical Remaining Work Milestone	CRBC - Kaden JV Three-Month Bolling Programme	21-09-1		
Re	Remaining Work	Summary	Three-Month Rolling Programme			



Page: 9

				CRBC
Activity ID	Activity Name		Aug	2018 Sep
Seweage, Irrigat	ion and Road& Drainage Works			
SAI10060	Seweage, irrigation and road&drainage works -G2-nor	th side		Seweage, irr
SAI10040	Seweage, irrigation and road&drainage works -G1&H	1-north side		Sew
SAI10020	Seweage, irrigation and road&drainage works - RW_E	B-north side		
SAI10050	Seweage, irrigation and road&drainage works - G1&F	11-south side		
SAI10070	Seweage, irrigation and road&drainage works- G2-sou	th side		
SAI10030	Seweage, irrigation and road&drainage works - RW_E	B-south side		
Section 6				
SEC61000	Lanscape softworks in KD-1 area			
SEC61040	Lanscape softworks in KD-3 area			
SEC61020	Lanscape softworks in KD-2 area			
Section 8				
SEC81000	Preservation and protection trees in KD-1 area			
SEC81040	Preservation and protection trees in KD-3 area			
SEC81020	Preservation and protection trees in KD-2 area			
Achievement of	Key Dates			
AK10140	Achievement of KD-2(Stage 2)for Bridge G2		hent of KD-2(Stage 2)for	Bridge G2
AK10350	Achievement of KD-8(Section 5) for slope D		◆ Achieve	ment of KD-8(Section 5) for slo
AK10310	Achievement of KD-8(Section 5) for slope B		◆ Achieve	ment of KD-8(Section 5) for slop
AK10290	Achievement of KD-8(Section 5) for slope A		◆ Achieve	ment of KD-8(Section 5) for slop
AK10330	Achievement of KD-8(Section 5) for slope C		◆ Achieve	ment of KD-8(Section 5) for slop
AK10260	Achievement of KD-8(section 5) for TP_F		◆ Achiev	ement of KD-8(section 5) for TP
AK10150	Achievement of KD-2(Stage 2)for Bridge G1		◆ Achiev	ement of KD-2(Stage 2)for Bridg
AK10230	Achievement of KD-2(Stage 2) for RW_E		◆ Act	ievement of KD-2(Stage 2) for F
AK10480	Achievement of KD-8(Section 5)for Road and drainag	ge works near east portal		◆ Achievement of KD-8(Secti
AK10430	Achievement of KD-3(Stage 3) for RW_G			◆ Achievement of KD-3(Stag
AK10170	Achievement of KD-2(Stage 2)for Bridge H1			◆ Achievement of KD-2(
AK10100	Achievement of KD-4 (Section 1) for Toll Collector Br	idge		 Achievement of
				<u>. </u>
Remaining Level of Ef	-	CRBC - Kaden JV	Date 21-09-18	Revision
Actual Work Remaining Work	 ♦ Milestone ✓ Summary 	Three-Month Rolling Programme		

R	₽₽ 中國路橋 CRBC Kaden 嶺				
(CRBC - KADEN Joint	Venture			
	2018 Oct	Nov		Dec	
			- Se	eweage,	
we	age, irrigation and road&dr	ainage works -C	32-north	side	
	Seweage, irrigation and	road&drainage	works -C	G1&H1-	
	Seweage, irrigation	and road&drai	nage wo	rks - RW	
		Se Se	weage, ii	rigation	
		Sector Se	eweage,	irrigatior	
			— Se	eweage,	
				Lanso	
				Lanse	
				•	
		A ahi		ofVari	
		V Acm	evement	01 Key I	
5)	for slope D				
5)	for slope B				
5)	for slope A				
5)	for slope C				
5)	for TP_F				
2)f	or Bridge G1				
ge	2) for RW_E				
D	-8(Section 5)for Road and d	rainage works r	near east	portal	
KI	0-3(Stage 3) for RW_G				
of	KD-2(Stage 2)for Bridge H	11			
ve	ment of KD-4 (Section 1) fo	or Toll Collector	Bridge		
	<u> </u>		i		
	Revision	Checked	Appro	oved	
			1		

Page:	10
I age.	10




Page: 10		HY/2013/12 TM-CLKL Northern Connection Toll Plaza and Associated Works		中国路橋 CRBC Kaden 湖			
					CRBC - KADEN Join	t Venture	
Activity ID	Activity Name				2018		
AK10390	Achievement of KD-8(Section 5)for Vehicular Underpass		Aug	Sep Achi	Oct evement of KD-8(Section 5	Nov)for Vehicular Underpas	Dec
AK10200	Achievement of KD-3(Stage 3) for Sewer B	ox Culvert		◆ Ac	chievement of KD-3(Stage	3) for Sewer Box Culver	ert
AK10070	Achievement of KD-4(Section 1) for RW_E		◆ Achievement of KD-4(Section 1) for RW_I		-4(Section 1) for RW_B	3	
AK10455	Achievement of KD-3(Stage 3) for Road an	l draiange Works under TD1		 Achievement of KD-3(Stage 3) for Road and dr 		l and draia	
AK10010	Achievement of KD-4(section 1) for TD1			◆ Achievement of KD-4(section 1) for TD1		D1	
AK10400	Achievement of KD-3(Stage 3) for Roundal	out works	◆ Achievement of KD-3(Stage 3) for Roun		loundabou		
AK10050	Achievement of KD-4 (Section 1) for Footb	idge			◆ Achieveme	ent of KD-4 (Section 1) f	før Footbr
AK10220	Achievement of KD-8(Section 5) for RW_A		◆ Achievement of KD-8(Sec		(Section 5)		
AK10370	Achievement of KD-8(Section 5) for slope I		◆ Achievement of I		of KD-8(5		
AK10130	Achievement of KD-8(Section 5)for Toll Co	ellector Subway(Portion X)				 Achievement 	ent of KD-


Remaining Level of Effort Critical Remaining Work	CRBC - Kaden JV	Date	Revision	Checked	Approved
Actual Work \blacklozenge \blacklozenge Milestone	CRBC - Kaden JV	21-09-18	4		
	Three-Month Rolling Programme				
Remaining Work Summary					1




Appendix E

Monitoring Locations / Sensitive Receivers for the Contract















Location of the Grave G1



R160908MC.dgn 9/9/2016 10:46:14



Appendix F

Event and Action Plan

 $Z:\label{eq:loss} Z:\label{eq:loss} 2014\TCS00715(HY-2013_12)\600\Quarterly\ EM\&A\ Report\16th\ (Aug\ to\ Oct\ 18)\R0501v2.docx$



Event and Action Plan for Air Quality

EVENT		ACTION		
	ET ⁽¹⁾	IEC ⁽¹⁾	SOR ⁽¹⁾	Contractor(s)
Action Level				
Exceedance recorded	 Identify the source. Repeat measurements to confirm findings. If two consecutive measurements exceed Action Level, the exceedance is then confirmed. Inform the IEC and the SOR Investigate the cause of exceedance and check Contractor's working procedures to determine possible mitigation to be implemented. If the exceedance is confirmed to be Project related after investigation, increase monitoring frequency to daily. Discuss with the IEC and the Contractor on remedial actions required. If exceedance continues, arrange meeting with the IEC and the SOR. If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by the ET. Check the Contractor's working method. If the exceedance is confirmed to be Project related after investigation, discuss with the ET and the Contractor on possible remedial measures. Advise the SOR on the effectiveness of the proposed remedial measures. Supervisor implementation of remedial measures. 	 Confirm receipt of notification of failure in writing. Notify the Contractor. Ensure remedial measures properly implemented. 	 Rectify any unacceptable practice. Amend working methods if appropriate If the exceedance is confirmed to be Project related, submit proposals for remedial actions to IEC within 3 working days of notification Implement the agreed proposals Amend proposal if appropriate.
<i>Limit Level</i> Exceedance recorded	 Identify the source. Repeat measurement to confirm finding. If two consecutive measurements exceed Limit Level, the exceedance is then confirmed. Inform the IEC, the SOR, the DEP and the Contractor. Investigate the cause of exceedance and check Contractor's working procedures to determine possible mitigation to be implemented. If the exceedance is confirmed to be Project related after investigation, increase monitoring frequency to daily. Carry out analysis of the Contractor's working procedures to determine possible mitigation to be implemented. Arrange meeting with the IEC and the SOR to discuss the remedial actions to be taken. Assess effectiveness of the Contractor's remedial actions and keep the IEC, the DEP and the SOR informed of the results. If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by the ET. Check Contractor's working method. If the exceedance is confirmed to be Project related after investigation, discuss with the ET and the Contractor on possible remedial measures. Advise the SOR on the effectiveness of the proposed remedial measures. Supervisor implementation of remedial measures. 	 Confirm receipt of notification of failure in writing. Notify the Contractor. If the exceedance is confirmed to be Project related after investigation, in consultation with the IEC, agree with the Contractor on the remedial measures to be implemented. Ensure remedial measures are properly implemented. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. 	 action to avoid further exceedance. 2 If the exceedance is confirmed to be Project related after investigation, submit proposals for remedial actions to IEC within 3 working days of notification. 3 Implement the agreed proposals. 4 Amend proposal if appropriate. 5 Stop the relevant activity of works as determined by the SOR until the exceedance is abated.



EVENT ACTION		ACT	ΓΙΟΝ	
LEVEL	ET	IEC	ER	Contractor
Design Check	• Check final design conforms to the requirements of EP and prepare report.	 Check report. Recommend remedial design if necessary 	• Undertake remedial design if necessary	
Non- conformity on one occasion	 Identify Source Inform IEC and ER Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed 	 Check report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures. Check implementation of remedial measures 	 Notify Contractor Ensure remedial measures are properly implemented 	 Amend working methods Rectify damage and undertake any necessary replacement
Repeated Non- conformity	 Identify Source Inform IEC and ER Increase monitoring frequency Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed If nonconformity stops, cease additional monitoring 	 Check monitoring report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures Supervise implementation of remedial measures 	 Notify Contractor Ensure remedial measures are properly implemented 	 Amend working methods Rectify damage and undertake any necessary replacement

Event and Action Plan for Landscape and Visual Impact



			2	
		1, 1		
Action Level Non- conformity on one occasion	ET 1. Identify Source 2. Inform the IEC and the ER 3. Discuss remedial actions with the IEC, the ER and the Contractor 4. Monitor remedial actions until rectification has been completed	IC (E) 1. Check report 2. Check the Contractor's working method 3. Discuss with the ET and the Contractor on possible remedial measures 4. Advise the ER on effectiveness of proposed remedial measures. 5. Check implementation of remedial measures.	ER 1. Notify Contractor 2. Ensure remedial measures are properly implemented	Contractor 1. Amend working methods 2. Rectify damage and undertake any necessary replacement
Repeated Non- conformity	 Identify Source Inform the IC(E) and the ER Increase monitoring frequency Discuss remedial actions with the IC(E), the ER and the Contractor Monitor remedial actions until rectification has been completed If exceedance stops, cease additional monitoring 	 Check monitoring report Check the Contractor's working method Discuss with the ES and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures Supervise implementation of remedial measures. 	 Notify the Contractor Ensure remedial measures are properly implemented 	 Amend working methods Rectify damage and undertake any necessary replacement

Event / Action Plan for Cultural Heritage

Note:

ET – Environmental Specialist, IEC – Independent Environmental Checker, ER – Engineer's Representative



Action Level	ET	IEC	ER	Contractor
Non- conformity on one occasion	 Identify Source Inform the IEC and the ER Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed 	 Check report Check the Contractor's working method Discuss with the ET and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures. Check implementation of remedial measures. 	 Notify Contractor Ensure remedial measures are properly implemented Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the works in the case of a serious nonconformity until situation rectified. 	 Amend working methods Rectify damage and undertake any necessary replacement
Repeated Non conformity	 Identify Source Inform the IC(E) and the ER Increase monitoring frequency Discuss remedial actions with the IC(E), the ER and the Contractor Monitor remedial actions until rectification has been completed If exceedance stops, cease additional monitoring 	 Check monitoring report Check the Contractor's working method Discuss with the ES and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures Supervise implementation of remedial measures 	 Notify the Contractor Ensure remedial measures are properly implemented Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the works in the case of a serious nonconformity until situation rectified. 	 Amend working methods Rectify damage and undertake any necessary replacement

Event / Action Plan for General Ecology

Note: ET – Environmental Specialist, IC(E) – Independent Checker (Environmental), ER – Engineer's Representative




Parameter	Measurement	Action
Oxygen	< 19%	- Ventilate to restore oxygen to > 19%
	< 18%	- Stop work
		- Evacuate personnel / prohibit entry
		- Increase ventilation to restore to > 19%
Methane	> 10% LEL (> 0.5% v/v)	- Prohibit hot work
		- Ventilate to restore methane to < 10% LEL
	> 20% LEL (>1% v/v)	- Stop work
		- Evacuate personnel / prohibit entry
		- Increase ventilation to restore to < 10%
Carbon Dioxide	> 0.5%	- Ventilate to restore oxygen to $< 0.5\%$
	> 1.5%	- Stop work
		- Evacuate personnel / prohibit entry
		- Increase ventilation to restore to $< 0.5\%$

Actions in the Event of Landfill Gas being Detected in Excavation / Confined Area




Appendix G

Landfill Gas Monitoring Graphical Plots



the Contractor followed to their QA/QC control.









Appendix H

Waste Flow Table

Appendix A – Monthly Waste Flow Table

		Annual Quanti	ties of Inert C8	D Materials Ge	nerated Month	ly	Ann	ual Quantities o	of C&D Wastes	Generated Mor	nthly.
Month	Total Quantity Generated	Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals (see note 4)	Paper / cardboard packaging (see note 4)	Plastics & Rubber (see note 2)	Chemical Waste	Others (general refuse)
	(in `000m ³)	(in `000m ³)	(in `000m ³)	(in `000m ³)	(in `000m ³)	(in `000m ³)	(in `000kg)	(in `000kg)	(in `000kg)	(in `000kg)	(in `000m ³)
Jan	3.292	0.000	0.180	0.802	2.000	0.000	0.000	0.000	0.000	0.000	0.310
Feb	1.782	0.000	0.110	0.482	1.036	0.000	0.000	0.000	0.000	0.000	0.154
Mar	7.001	0.000	0.130	0.418	6.167	0.000	0.000	0.000	0.000	0.040	0.286
Apr	4.669	0.000	0.173	0.372	3.936	0.000	0.000	0.000	0.000	0.000	0.188
Мау	3.907	0.000	0.141	0.261	3.311	0.000	0.000	0.000	0.000	0.000	0.194
June	1.581	0.000	0.106	0.162	1.167	0.000	0.000	0.000	0.000	0.000	0.146
Sub-total	0.000										
July	1.502	0.000	0.084	0.093	1.123	0.000	0.000	0.000	0.000	0.000	0.202
Aug	2.656	0.000	0.074	0.083	2.291	0.000	0.000	0.000	0.000	0.000	0.208
Sept	3.519	0.000	0.039	0.000	3.250	0.000	0.000	0.000	0.000	0.000	0.230
Oct	2.226	0.000	0.000	0.000	1.983	0.000	0.000	0.000	0.000	0.040	0.243
Nov	0.000										
Dec	0.000										
Total	32.135	0.000	1.037	2.673	26.264	0.000	0.000	0.000	0.000	0.080	2.161

Monthly Summary Waste Flow Table for 2018 (year)

Notes:

1 The waste flow table shall also include C&D materials that are specified in the contract to be imported for use at the Site.

2 Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

3 Broken concrete for recycling into aggregates.



Appendix I

Implementation Schedule for Environmental Mitigation Measures

EIA	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation	Relevant Standard or	Imp	lement Stages		Status *
reference	reference		Location, Thinng	Agent	Requirement	D	С	0	Status
4.8.1	3.8	An effective watering programme of twice daily watering with complete coverage, is estimated to reduce by 50%. This is recommended for all areas in order to reduce dust levels to a minimum;	All areas / throughout construction period	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		\checkmark
4.8.1	3.8	Watering of the construction sites in Lantau for 8 times/day and in Tuen Mun for 12 times/day to reduce dust emissions by 87.5% and 91.7% respectively and shall be undertaken.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		\checkmark
4.8.1	3.8	The Contractor shall, to the satisfaction of the Engineer, install effective dust suppression measures and take such other measures as may be necessary to ensure that at the Site boundary and any nearby sensitive receiver, dust levels are kept to acceptable levels.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		V
4.8.1	3.8	The Contractor shall not burn debris or other materials on the works areas.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		\checkmark
4.8.1	3.8	In hot, dry or windy weather, the watering programme shall maintain all exposed road surfaces and dust sources wet.	All unpaved haul roads / throughout construction period in hot, dry or windy weather	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		\checkmark
4.8.1	3.8	Where breaking of oversize rock/concrete is required, watering shall be implemented to control dust. Water spray shall be used during the handling of fill material at the site and at active cuts, excavation and fill sites where dust is likely to be created.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		
4.8.1	3.8	Open dropping heights for excavated materials shall be controlled to a maximum height of 2m to minimise the fugitive dust arising from unloading.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		\checkmark

11.8	Section 9	EM&A in the form of audit of the mitigation measures	All areas / throughout construction period	Highways Department	EIAO-TM		Y		\checkmark
EIA reference	EM&A Manual reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp D	lement Stages C		Status
Cultural 3	Heritage					Iner	lomort	ation	
			period						dust monitoring were undertaken by the ET of Contract HY/2012/08
4.11	Section 3	EM&A in the form of 1 hour and 24 hour dust monitoring and site audit	All representative existing ASRs / throughout construction	Contractor	EM&A Manual		Y		✓ Monitoring for 1 hour and 24 hour
4.8.1	3.8	All stockpiles of aggregate or spoil shall be enclosed or covered and water applied in dry or windy condition.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		\bigtriangleup
4.8.1	3.8	Areas of exposed soil shall be minimized to areas in which works have been completed shall be restored as soon as is practicable.	All exposed surfaces / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	No earth, mud, debris, dust and the like shall be deposited on public roads. Wheel washing facility shall be usable prior to any earthworks excavation activity on the site.	construction period	Contractor	TMEIA Avoid dust generation		Y		\bigtriangleup
4.8.1	3.8	Materials having the potential to create dust shall not be loaded to a level higher than the side and tail boards, and shall be covered by a clean tarpaulin. The tarpaulin shall be properly secured and shall extend at least 300mm over the edges of the side and tail boards.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		\checkmark
4.8.1	3.8	During transportation by truck, materials shall not be loaded to a level higher than the side and tail boards, and shall be dampened or covered before transport.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		\checkmark

Ecology									
EIA	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation	Relevant Standard or	Imp	lement Stages		Status
reference	reference			Agent	Requirement	D	С	0	
7.13#	6.3, 6.5#	Fencing or other physical barriers for protection of Pitcher Plant around Zones 8, 9 and 10 and the temporary nursery site	Tuen Mun Area 46 shrubland/ Detailed/ Prior to construction	Design Consultant/ Contractor	TMEIA	Y	Y		\checkmark
7.13	6.5	Audit Pitcher Plant protection measures	Tuen Mun Area 46	Contractor	TMEIA		Y		\checkmark
7.13	6.5	The loss of habitat shall be supplemented by enhancement planting in accordance with the landscape mitigation schedule.	All areas / As soon as accessible	Contractor	TMEIA		Y		\checkmark
7.13	6.5	Spoil heaps shall be covered at all times.	All areas / Throughout construction period	Contractor	TMEIA		Y		\checkmark
7.13	6.5	Avoid damage and disturbance to the remaining and surrounding natural habitat	All areas / Throughout construction period	Contractor	TMEIA		Y		\checkmark
7.13	6.5	Placement of equipment in designated areas within the existing disturbed land	All areas / Throughout construction period	Contractor	TMEIA		Y		\checkmark
7.13	6.5	Disturbed areas to be reinstated immediately after completion of the works.	All areas / Throughout construction period	Contractor	TMEIA		Y		\checkmark
7.13	6.5	Construction activities should be restricted to the proposed works boundary	All areas / Throughout construction	Contractor	TMEIA		Y		\checkmark
Landfill (Gas Hazard	l Assessment							
EIA reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation	Relevant Standard or	Imp	lement: Stages		Status
reference	reference			Agent	Requirement	D	С	0	
14.12.2	14.2	<u>Appointment of Safety Officer</u> Appoint a properly trained safety officer and provide with appropriate equipment to measure and monitor LFG hazard. The monitoring frequency and areas to	Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment		Y		~

		be monitored should be set down prior to commencement of ground-works either by the Safety Officer or an approved and appropriately qualified person.			Guidance Note		
14.12.2	-	<u>Safety Measures - Excavation</u> Staff should receive appropriate training on working in areas susceptible to landfill gas, fire and explosion hazards. Excavation procedures and code of practice should be implemented.	Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note	Y	~
14.12.2	-	<u>Safety Measures – Welding, Flame- Cutting and Hot</u> <u>works</u> Hot works should be confined to open areas away from any trench or excavation. Should hot works must be carried out in trenches or confined space, "permit to work" procedures should be followed.	Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note	Y	~
14.12.2	-	<u>Safety Measures – Enclosed Spaces</u> Site offices or buildings located within PPV Landfill Consultation Zone which have the capacity to accumulate landfill gas, then they should either be located in an area which has been proven to be free of landfill gas; or be raised clear of the ground by a minimum of 500mm.	Site office, building, tunnel, subway, confined area / Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note	Y	\checkmark
14.12.2	-	<u>Safety Measures – Electrical Equipment</u> Any electrical equipment, such as motors and extension cords, should be intrinsically safe.	Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note	Y	~
14.12.2	-	<u>Safety Measures – Piping</u> During piping assembly or conduiting construction, all valves/seals should be closed immediately after installation. As construction progresses, all valves/seals should be closed as installed to prevent the migration of gases through the pipeline/conduit. All piping/conduiting should be capped at the end of	Services & utilities / Construction Stage	Contractor	EPD/TR8/97 - Landfill Gas Hazard Assessment Guidance Note	Y	\checkmark

CONTRACT NO. HY/2013/12

		each working day.							
14.12.2	-	<u>Safety Measures – Fire Safety</u>	Construction Stage	Contractor	EPD/TR8/97 -		Y		\checkmark
		Adequate fire safety equipments should be provided			Landfill Gas				
		on site. Workers and visitors should be notified of the			Hazard				
		potential fire hazards. Safety notices should be			Assessment				
		posted around the site warning the anger and			Guidance				
		potential hazards.			Note				
14.12.1	-	Safety Measures – Confined Spaces	Confined space /	Contractor	EPD/TR8/97 -		Y		\checkmark
		Precautionary measures should include ensuring that	Construction Stage		Landfill Gas				
		staff members are aware of the potential hazards of			Hazard				
		working in confined spaces, and that appropriate			Assessment				
		monitoring procedures are in place to prevent			Guidance				
		hazards in confined spaces.			Note				
14.12.1	-	<u>Monitoring</u>	Construction Stage	Contractor	EPD/TR8/97 -		Y		\checkmark
		Periodically during ground-works within the			Landfill Gas				
		Consultation Zone, the works area should be			Hazard				
		monitored for methane, carbon dioxide and oxygen			Assessment				
		using appropriately calibrated portable gas detection			Guidance				
		equipment. Depending on the results of the			Note				
		measurements, actions required will vary. As a							
		minimum these should encompass those actions							
		specified in Table 14.8 of the EIA Report or Table							
		14.1 of the EM&A Manual.							
Landscap	e and Visu	al							
EIA	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation	Relevant Standard or		lement Stages		Status
reference	reference			Agent	Requirement	D	С	0	
10.9	7.6	Existing trees on boundary of the Project	All areas/detailed design/	Design	TMEIA	Y	Y		\checkmark
		Area shall be carefully protected during construction.	during	Consultant/					
		Detailed Tree Protection Specification shall be	construction	Contractor					
		provided in the Contract Specification. Under this							
		specification, the Contractor shall be required to							
		submit, for approval, a detailed working method							
		statement for the protection of trees prior to							
		undertaking any works adjacent to all retained trees,							

CONTRACT NO. HY/2013/12

		including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage) (CM1)						
10.9	7.6	Trees unavoidably affected by the works shall be transplanted where practical. Trees will be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme (CM2)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y	
10.9	7.6	Hillside and roadside screen planting to proposed roads, associated structures and slope works (CM3)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	✓
10.9	7.6	Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone) (CM4)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	~
10.9	7.6	Screening of construction works by hoardings around works area in visually unobtrusive colours, to screen works (CM5)	All areas/detailed design/ during Construction	Design Consultant/ Contractor	TMEIA	Y	Y	~
10.9	7.6	Control night-time lighting and glare by hooding all lights (CM6)	All areas/detailed design/ during Construction	Design Consultant/ Contractor	TMEIA	Y	Y	\checkmark
10.9	7.6	Ensure no run-off into water body adjacent to the Project Area (CM7)	All areas/detailed design/ during Construction	Design Consultant/ Contractor	TMEIA	Y	Y	~
10.9	7.6	Avoidance of excessive height and bulk of buildings and structures (CM8)	All areas/detailed design/ during Construction	Design Consultant/ Contractor	TMEIA	Y	Y	~
10.9	7.6	Recycle/Reuse all felled trees and vegetation, e.g. mulching (CM9)	All areas/detailed design/ during Construction	Design Consultant/ Contractor	TMEIA	Y	Y	~
10.9	7.6	Compensatory tree planting shall be provided to the satisfaction of relevant Government departments.	All areas/detailed design/ during	Design Consultant/	TMEIA	Y	Y	\checkmark

EIA reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or		lement Stages		Status
Waste									
10.9	7.6	Avoidance of excessive height and bulk of buildings and structures (OM6)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	√*
10.9	7.6	Aesthetically pleasing design (visually unobtrusive and non-reflective) as regard to the form, material and finishes shall be incorporated to all buildings, engineering structures and associated infrastructure facilities (OM5)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	√*
10.9	7.6	Structure, ornamental tree / shrub / climber planting should be provided along roadside amenity strips, central dividers and newly formed slopes to enhance the townscape quality and further greenery enhancement (OM4)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	√*
10.9	7.6	Streetscape elements (e.g. paving, signage, street furniture, lighting etc.) shall be sensitively designed in a manner that responds to the local context, and minimises potential negative landscape and visual impacts. Lighting units should be directional and minimize unnecessary light spill (OM3)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	√*
10.9	7.6	Tall buffer screen tree / shrub / climber planting where appropriate should be incorporated to soften hard engineering structures and facilities (OM2)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	√*
10.9	7.6	Re-vegetation of affected woodland/shrubland with native species (OM1)	All areas/detailed design/ during Construction/ post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	√*
		Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006 (CM10)	Construction	Contractor					

r	reference			Requirement	D	С	0	
12.6	The Contractor shall identify a coordinator for t management of waste.	he Contract mobilisation	Contractor	TMEIA		Y		\checkmark
12.6	The Contractor shall prepare and implement a Wa Management Plan which specifies procedures su as a ticketing system, to facilitate tracking of loa and to ensure that illegal disposal of wastes does n occur, and protocols for the maintenance of recor- of the quantities of wastes generated, recycled a disposed. A recording system for the amount waste generated, recycled and disposed (location should be established.	ch ds not rds nd of	Contractor	TMEIA,Works BranchTechnicalCircular No.5/99forfortheTrip-ticketSystemSystemDisposalofConstructionandDemolitionMaterial		Y		
12.6	The Contractor shall apply for and obtain appropriate licenses for the disposal of public f chemical waste and effluent discharges.		Contractor	TMEIA, Land (Miscellaneou s Provisions) Ordinance (Cap 28); Waste Disposal Ordinance (Cap 354); Dumping at Sea Ordinance (Cap 466); Water Pollution Control Ordinance.		Y		
12.6 8	3.1 Training shall be provided to workers about t	he Contract mobilisation	Contractor	TMEIA		Y		\checkmark

CONTRACT NO. HY/2013/12

		management procedures including waste reduction, reuse and recycling					
12.6	8.1	The extent of cutting operation should be optimised where possible. Earth retaining structures and bored pile walls should be proposed to minimize the extent of cutting.	All areas / throughout construction period	Contractor	TMEIA	Y	\checkmark
12.6	8.1	Inert C&D materials from the toll plaza cut slopes shall be reused for construction of the raised platform for the toll plaza where possible.	Tol Plaza / toll plaza construction period	Contractor	TMEIA	Y	\checkmark
12.6	8.1	The site and surroundings shall be kept tidy and litter free.	All areas / throughout construction period	Contractor	TMEIA	Y	\diamond
12.6	8.1	No waste shall be burnt on site.	All areas / throughout construction period	Contractor	TMEIA	Y	~
12.6	8.1	The Contractor shall be prohibited from disposing of C&D materials at any sensitive locations. The Contractor should propose the final disposal sites in the EMP and WMP for approval before implementation.	All areas / throughout construction period	Contractor	TMEIA	Y	✓
12.6	8.1	Stockpiled material shall be covered by tarpaulin and /or watered as appropriate to prevent windblown dust/ surface run off.	All areas / throughout construction period	Contractor	TMEIA	Y	
12.6	8.1	Excavated material in trucks shall be covered by tarpaulins to reduce the potential for spillage and dust generation.	All areas / throughout construction period	Contractor	TMEIA	Y	✓
12.6	8.1	Wheel washing facilities shall be used by all trucks leaving the site to prevent transfer of mud onto public roads.	All areas / throughout construction period	Contractor	TMEIA	Y	✓
12.6	8.1	Standard formwork or pre-fabrication should be used as far as practicable so as to minimise the C&D materials arising. The use of more durable formwork/ plastic facing for construction works should be considered. The use of wooden hoardings should be avoided and metal hoarding should be used to facilitate recycling. Purchasing of construction	All areas / throughout construction period	Contractor	TMEIA	Y	✓

		materials should avoid over-ordering and wastage.					
12.6	8.1	The Contractor should recycle as many C&D materials (this is a waste section) as possible on-site. The public fill and C&D waste should be segregated and stored in separate containers or skips to facilitate the reuse or recycling of materials and proper disposal. Where practicable, the concrete and masonry should be crushed and used as fill materials. Steel reinforcement bar should be collected for use by scrap steel mills. Different areas of the sites should be considered for segregation and storage activities.	All areas / throughout construction period	Contractor	TMEIA	Y	\diamond
12.6	8.1	All falsework will be steel instead of wood.	All areas / throughout construction period	Contractor	TMEIA	Y	\checkmark
12.6	8.1	 Chemical waste producers should register with the EPD. Chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows: suitable for the substance to be held, resistant to corrosion, maintained in good conditions and securely closed; Having a capacity of <450L unless the specifications have been approved by the EPD; and Displaying a label in English and Chinese according to the instructions prescribed in Schedule 2 of the Regulations. Clearly labelled and used solely for the storage of chemical wastes; Enclosed with at least 3 sides; Impermeable floor and bund with capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical wastes; Adequate ventilation; 	All areas / throughout construction period	Contractor	TMEIA	Y	

CONTRACT NO. HY/2013/12

12.6	8.1	 Sufficiently covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and Incompatible materials are adequately separated. Waste oils, chemicals or solvents shall not be disposed of to drain, Adequate numbers of portable toilets should be provided for on-site workers. Portable toilets should be maintained in reasonable states, which will not deter the workers from utilising them. 	All areas / throughout construction period All areas / throughout construction period	Contractor Contractor	TMEIA	Y Y Y	
12.6	8.1	Night soil should be regularly collected by licensed collectors.	All areas / throughout construction period	Contractor	TMEIA	Y	\checkmark
12.6	8.1	General refuse arising on-site should be stored in enclosed bins or compaction units separately from C&D and chemical wastes. Sufficient dustbins shall be provided for storage of waste as required under the Public Cleansing and Prevention of Nuisances By-laws. In addition, general refuse shall be cleared daily and shall be disposed of to the nearest licensed landfill or refuse transfer station. Burning of refuse on construction sites is prohibited.	All areas / throughout construction period	Contractor	TMEIA	Y	\diamond
12.6	8.1	All waste containers shall be in a secure area on hardstanding;	All areas / throughout construction period	Contractor	TMEIA	Y	\checkmark
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including waste reduction, reuse and recycling.	All areas / throughout construction period	Contractor	TMEIA	Y	✓
12.6	8.1	Office wastes can be reduced by recycling of paper if such volume is sufficiently large to warrant collection. Participation in a local collection scheme by the Contractor should be advocated. Waste separation facilities for paper, aluminum cans, plastic bottles, etc should be provided on-site.	Site Offices/ throughout construction period	Contractor	TMEIA	Y	✓
12.6	Section 8	EM&A of waste handling, storage, transportation, disposal procedures and documentation through the	All areas / throughout construction period	Contractor	EM&A Manual	Y	\checkmark

		site audit programme shall be undertaken.							
Water Quality									
EIA reference	EM&A Manual reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	С	0	Juille
Land Work	IS .								
6.10	-	Wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		\checkmark
6.10	-	Sewage effluent and discharges from onsite kitchen facilities shall be directed to Government sewer in accordance with the Requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		\checkmark
6.10	-	Storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		\checkmark
6.10	-	Silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		\checkmark
6.10	-	Temporary access roads should be surfaced with crushed stone or gravel.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		\checkmark
6.10	-	Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		\checkmark
6.10	-	Measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		\checkmark

6.10	-	Open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	\bigtriangleup
6.10	5.8	Manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	~
6.10	-	Discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	
6.10	-	All vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	~
6.10	-	Section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	✓
6.10	-	Wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	✓
6.10	-	Vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	✓
6.10	-	The Contractor shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately.	All areas/ throughout construction period	Contractor	TM-EIAO	Y	
6.10	-	Waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance.	All areas/ throughout construction period	Contractor	TM-EIAO Waste Disposal Ordinance	Y	~

6.10	-	All fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank.	construction period	Contractor	TM-EIAO	Y	\bigtriangleup
6.10	Section 5	All construction works shall be subject to routine audit to ensure implementation of all EIA recommendations and good working practice.	All areas/ throughout construction period	Contractor	EM&A Manual	Y	\checkmark

Remarks:

- ✓ Compliance of Mitigation Measures
- <> Compliance of Mitigation Measures but need improvement.
- × Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Contractor
- \triangle Deficiency of Mitigation Measures but rectified by Contractor
- N/A Not Applicable in Reporting Period
- # Amended against condition 3.13 of EP-354/2009/C
- * In Progress and subject to approved L&V Plan

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government