

Contract No. HY/2012/08 Tuen Mun – Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section

Sixty-first Monthly Environmental Monitoring & Audit (EM&A) Report

14 December 2018

Environmental Resources Management

2507, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong Telephone 2271 3000 Facsimile 2723 5660



www.erm.com



Ref.: HYDHZMBEEM00_0_7064L.18

14 December 2018

By Fax (2293 6300) and By Post

AECOM Supervising Officer Representative's Office No.8 Mong Fat Street, Tuen Mun, New Territories, Hong Kong

Attention: Messrs. Andy Westmoreland / Roger Man

Dear Sirs,

Re: Agreement No. CE 48/2011 (EP) Environmental Project Office for the HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing Facilities, and Tuen Mun-Chek Lap Kok Link – Investigation

Contract No. HY/2012/08 TM-CLKL Northern Connection Sub-sea Tunnel Section 61st Monthly EM&A Report for November 2018 (EP-354/2009/D)

Reference is made to the Monthly Environmental Monitoring and Audit (EM&A) Report (Nov. 2018) (ET's ref.: "0212330_61st Monthly EM&A_20181121.doc" dated 14 Dec. 2018) certified by the ET Leader and provided to us via e-mail on 14 Dec. 2018.

Please be informed that we have no adverse comments on the captioned Report. We write to verify the captioned submission in accordance with Condition 4.4 of EP-354/2009/D.

Thank you for your attention. Please do not hesitate to contact the undersigned or the ENPO Leader Mr. Y. H. Hui should you have any queries.

Yours sincerely,

Trop ta blogy

F. C. Tsang Independent Environmental Checker Tuen Mun – Chek Lap Kok Link

c.c.

HyD – Mr. Stephen Chan (By Fax: 3188 6614) HyD – Mr. Tony Pang (By Fax: 3188 6614) AECOM – Mr. Conrad Ng (By Fax: 3922 9797) ERM – Dr. Jasmine Ng (By Fax: 2723 5660) Dragages – Bouygues JV - Mr. Bryan Lee (By Fax: 2293 7499)

Internal: DY, YH, DF, ENPO Site

Q:\Projects\HYDHZMBEEM00\02_Proj_Mgt\02_Corr\2018\HYDHZMBEEM00_0_7064L.18.docx



Contract No. HY/2012/08 Tuen Mun – Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section

Sixty-first Monthly Environmental Monitoring & Audit (EM&A) Report

Document Code: 0212330_61st Monthly EM&A_20181214.doc

Environmental Resources Management

2507, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660 E-mail: post.hk@erm.com http://www.erm.com

Client:		Project N	lo:		
DBJV		021233	0		
Summary	<i>r</i> .	Date:			
,		14 Dec	ember 20)18	
		Approved			
This document presents the Sixty-first Monthly EM&A Report for Tuen Mun – Chek Lap Kok Link Northern Connection Sub-sea Tunnel Section.			C.S.		
		Mr Crai	ia Roid		
		Partner	y nou		
		Certified	hv:		
		(<i>by</i> .		
		Jas	mill		
		Dr Jasr	nine Ng		
		ET Leade	er		
	61 st Monthly EM&A Report	VAR	JN	CAR	14/12/18
Revision	Description	Ву	Checked	Approved	Date
This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client.					
We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.		Public		BSI	
		🗌 Co	nfidentia	ISO 9 Certificat	0001 : 2008 e No. FS 32515



	EXECUTIVE SUMMARY	1
1	INTRODUCTION	4
1.1	BACKGROUND	4
1.2	Scope of Report	5
1.3	ORGANIZATION STRUCTURE	5
1.4	SUMMARY OF CONSTRUCTION WORKS	6
2	EM&A RESULTS	8
2.1	AIR QUALITY	8
2.2	DOLPHIN MONITORING	10
2.3	EM&A SITE INSPECTION	15
2.4	WASTE MANAGEMENT STATUS	16
2.5	ENVIRONMENTAL LICENSES AND PERMITS	16
2.6	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	18
2.7	SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMAN	CE
	LIMIT	18
2.8	SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL	
	PROSECUTIONS	18
3	FUTURE KEY ISSUES	19
3.1	CONSTRUCTION ACTIVITIES FOR THE COMING MONTH	19
3.2	Key Issues for the Coming Month	19
3.3	MONITORING SCHEDULE FOR THE COMING MONTH	19
4	CONCLUSIONS AND RECOMMENDATIONS	20
4.1	Conclusions	20

APPENDIX A	PROJECT ORGANIZATION FOR ENVIRONMENTAL Works
Appendix B	CONSTRUCTION PROGRAMME
Appendix C	ENVIRONMENTAL MITIGATION AND Enhancement Measure Implementation Schedules (EMIS)
APPENDIX D	SUMMARY OF ACTION AND LIMIT LEVELS
Appendix E	COPIES OF CALIBRATION CERTIFICATE FOR AIR QUALITY MONITORING
APPENDIX F	EM&A MONITORING SCHEDULES
Appendix G	IMPACT AIR QUALITY MONITORING RESULTS
APPENDIX H	METEOROLOGICAL DATA
Appendix I	IMPACT DOLPHIN MONITORING SURVEY
Appendix J	EVENT AND ACTION PLAN
Appendix K	CUMULATIVE STATISTICS ON EXCEEDANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS
Appendix L	WASTE FLOW TABLE

.EXECUTIVE SUMMARY

Under *Contract No. HY/2012/08*, Dragages – Bouygues Joint Venture (DBJV) is commissioned by the Highways Department (HyD) to undertake the design and construction of the Northern Connection Sub-sea Tunnel Section of the Tuen Mun – Chek Lap Kok Link Project (TM-CLK Link Project) while AECOM Asia Company Limited was appointed by HyD as the Supervising Officer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, ERM-Hong Kong, Limited (ERM) has been appointed as the Environmental Team (ET) in accordance with *Environmental Permit No. EP-354/2009/A*. Ramboll Hong Kong Ltd. was employed by HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO). Subsequent applications for variation of environmental permits (VEP), *EP-354/2009/B*, *EP-354/2009/C* and *EP-354/2009/D*, were granted on 28 January 2014, 10 December 2014 and 13 March 2015, respectively.

The construction phase of the Project commenced on 1 November 2013 and will tentatively be completed by the end of 2019. The impact monitoring of the EM&A programme, including air quality, water quality, marine ecological monitoring and environmental site inspections, were commenced on 1 November 2013.

This is the Sixty-first Monthly EM&A report presenting the EM&A works carried out during the period from 1 to 30 November 2018 for the *Contract No. HY/2012/08 Northern Connection Sub-sea Tunnel Section* (the "Project") in accordance with the Updated EM&A Manual of the TM-CLK Link Project. As informed by the Contractor, major activities in the reporting period included:

Land-based Works

- Construction of Cross Passage Tympanum TBM tunnel;
- Cross Passage Lining Installation TBM Tunnel;
- Cross Passage Construction by Pipe Jacking TBM Tunnel;
- Corbel & OVHD Construction TBM Tunnel;
- Parapet wall and fireboard Installation TBM Tunnel;
- Bulk Excavation Portion N-A; and
- D-wall Construction Portion S-A

There was no dredging, reclamation or marine sheet piling works in open waters during this reporting period.

A summary of monitoring and audit activities conducted in the reporting period is listed below:

24-hour TSP Monitoring	10 sessions
1-hour TSP Monitoring	10 sessions
Impact Dolphin Monitoring	2 sessions
Joint Environmental Site Inspection	4 sessions

Implementation of Marine Mammal Exclusion Zone

There was no dredging, reclamation or marine sheet piling works in open waters during this reporting period. Thus, Passive Acoustic Monitoring (PAM) and the day-time monitoring of Dolphin Exclusion Zone (DEZ) by dolphin observers were not in effect during the reporting period.

Summary of Breaches of Action/Limit Levels

Breaches of Action and Limit Levels for Air Quality

One (1) Action Level exceedance of 1-hour TSP was recorded at ASR1 on 6 November 2018. One (1) Action Level exceedance of 1-hour TSP, three (3) Action Level exceedances of 1-hour TSP and one (1) Action Level exceedance of 1-hour TSP were recorded at ASR1, ASR5 and ASR6 on 12 November 2018 respectively. Investigation reports are provided in Appendix K. Investigation report of exceedance recorded on 31 October 2018 is also provided in Appendix K.

Breaches of Action and Limit Levels for Dolphin Monitoring

Whilst one (1) Limit Level exceedance was observed for the quarterly dolphin monitoring data between September 2018 and November 2018, no unacceptable impact from the construction activities of the TM-CLKL Northern Connection Sub-sea Tunnel Section on Chinese White Dolphins was noticeable from general observations. Due to monthly variation in dolphin occurrence within the study area, it would be more appropriate to draw conclusion on whether any impacts on dolphins have been detected related to the construction activities of the TM-CLKL Northern Connection Sub-sea Tunnel Section in the quarterly EM&A reports, where comparison on distribution, group size and encounter rates of dolphins between the quarterly impact monitoring period and baseline monitoring period will be made.

Summary of Marine Travel Route record

No non-compliance with EIA recommendations, EP conditions and other requirements associated with the marine travel route record of this Contract was recorded between August and November 2018.

Environmental Complaints, Non-compliance & Summons

No non-compliance with EIA recommendations, EP conditions and other requirements associated with the construction of this Contract was recorded in this reporting period.

No environmental complaint was received in this reporting period.

No environmental summons was received in this reporting period.

Reporting Change

There was no reporting change required in the reporting period.

Upcoming Works for the Next Reporting Month

Works to be undertaken in the next monitoring period of December 2018 include the following:

Land-based Works

- Construction of Cross Passage Tympanum TBM tunnel;
- Cross Passage Construction by Pipe Jacking TBM tunnel;
- Cross Passage Lining Installation TBM Tunnel;
- Parapet wall and fireboard Installation TBM Tunnel
- Corbel & OVHD Construction TBM Tunnel;
- Bulk Excavation Portion S-A; and
- D-wall Construction Portion S-A

Marine-based Works

• Sloping seawall construction – Portion S-B

Future Key Issue

Potential environmental impacts arising from the above upcoming construction activities in the next reporting month of December 2018 are mainly associated with dust, water quality, marine ecology and waste management issues.

1.1 BACKGROUND

According to the findings of the Northwest New Territories (NWNT) Traffic and Infrastructure Review conducted by the Transport Department, Tuen Mun Road, Ting Kau Bridge, Lantau Link and North Lantau Highway would be operating beyond capacity after 2016. This forecast has been based on the estimated increase in cross boundary traffic, developments in the Northwest New Territories (NWNT), and possible developments in North Lantau, including the Airport developments, the Lantau Logistics Park (LLP) and the Hong Kong – Zhuhai – Macao Bridge (HZMB). In order to cope with the anticipated traffic demand, two new road sections between NWNT and North Lantau – Tuen Mun – Chek Lap Kok Link (TM-CLKL) and Tuen Mun Western Bypass (TMWB) are proposed.


An Environmental Impact Assessment (EIA) of TM-CLKL (the Project) was prepared in accordance with the EIA Study Brief (No. ESB-175/2007) and the *Technical Memorandum of the Environmental Impact Assessment Process (EIAO-TM*). The EIA Report was submitted under the Environmental Impact Assessment Ordinance (EIAO) in August 2009. Subsequent to the approval of the EIA Report (EIAO Register Number AEIAR-146/2009), an Environmental Permit (EP-354/2009) for TM-CLKL was granted by the Director of Environmental Protection (DEP) on 4 November 2009, and EP variation (VEP) (EP-354/2009/A) was issued on 8 December 2010. Subsequent applications for variation of environmental permits (VEPs), *EP-354/2009/B, EP-354/2009/C* and *EP-354/2009/D*, were granted on 28 January 2014, 10 December 2014 and 13 March 2015, respectively.

Under *Contract No. HY/2012/08*, Dragages – Bouygues Joint Venture (DBJV) is commissioned by the Highways Department (HyD) to undertake the design and construction of the Northern Connection Sub-sea Tunnel Section of TM-CLKL while AECOM Asia Company Limited was appointed by HyD as the Supervising Officer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, ERM-Hong Kong, Limited (ERM) has been appointed as the Environmental Team (ET). Ramboll Hong Kong Ltd. was employed by HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO).

Layout of the Contract components is presented in Figure 1.1.

The construction phase of the Contract commenced on 1 November 2013 and will tentatively be completed by the end of 2019. The impact monitoring phase of the EM&A programme, including air quality, water quality, marine ecological monitoring and environmental site inspections, were commenced on 1 November 2013.

4



WING IS RETAINED BY THE ISSUER WHOSE CONSENT MUST BE OBTAINED BEFORE ANY USE OR REPRODUCTION OF THE DRAWING OR ANY PART THEREOF CAN BE MAD

1.2 SCOPE OF REPORT

This is the Sixty-first Monthly EM&A Report under the *Contract No. HY*/2012/08 Tuen Mun – Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section. This report presents a summary of the environmental monitoring and audit works in November 2018.

1.3 ORGANIZATION STRUCTURE

The organization structure of the Contract is shown in *Appendix A*. The key personnel contact names and contact details are summarized in *Table 1.1* below.

Table 1.1Contact Information of Key Personnel

Party	Position	Name	Telephone	Fax
Highways Department	Engr 22/HZMB	Chow Man Lung, Andrew	2762 4110	2762 4110
SOR (AECOM Asia Company	Chief Resident Engineer	Roger Man	2293 6388	2293 6300
Limited)	5	Andrew Westmoreland	2293 6360	2293 6300
ENPO / IEC (Ramboll Hong Kong Ltd.)	ENPO Leader	Y.H. Hui	3465 2850	3465 2899
	IEC	Dr. F.C. Tsang	3465 2851	3465 2899
Contractor (Dragages - Bouygues Joint Venture)	Deputy Environmental Manager	Bryan Lee	2293 7323	2293 7499
	Senior Environmental Officer	Ashley Au	52950766	
	24-hour hotline		2293 7330	
ET (ERM-HK)	ET Leader	Jasmine Ng	2271 3311	2723 5660

1.4 SUMMARY OF CONSTRUCTION WORKS

The construction phase of this Contract was commenced on 1 November 2013. The construction programme is shown in *Appendix B*.

As per DBJV's information, details of major construction works carried out in this reporting period are summarized in *Table 1.2*.


The general layout plan of the site showing the detailed works areas is shown in *Figure 1.2*. The Environmental Sensitive Receivers in the vicinity of the Project are shown in *Figure 1.3*.


The implementation schedule of environmental mitigation measures is presented in *Appendix C*.


Table 1.2Summary of Construction Activities Undertaken during the Reporting Period

Construction Activities Undertaken Land-based Works

- Construction of Cross Passage Tympanum TBM tunnel;
- Cross Passage Lining Installation TBM Tunnel;
- Cross Passage Construction by Pipe Jacking TBM Tunnel;
- Corbel & OVHD Construction TBM Tunnel;
- Parapet wall and fireboard Installation TBM Tunnel;
- Bulk Excavation Portion N-A; and
- D-wall Construction Portion S-A







2

The EM&A programme required environmental monitoring for air quality, water quality and marine ecology as well as environmental site inspections for air quality, noise, water quality, waste management, marine ecology and landscape and visual impacts. The EM&A requirements and related findings for each component are summarized in the following sections

2.1 AIR QUALITY


2.1.1 Monitoring Requirements and Equipment

In accordance with the Updated EM&A Manual and the Enhanced TSP Monitoring Plan, impact 1-hour TSP monitoring was conducted three (3) times every six (6) days and impact 24-hour TSP monitoring was carried out once every six (6) days when the highest dust impact was expected. 1-hr and 24hr TSP monitoring frequency was increased to three times per day every three days and daily every three days, respectively, as excavation works for launching shaft commenced on 24 October 2014.

High volume samplers (HVSs) were used to carry out the 1-hour and 24-hour TSP monitoring on 3, 6, 9, 12, 15, 18, 21, 24, 27 and 30 November 2018 at the five (5) air quality monitoring stations in accordance with the requirements stipulated in the Updated EM&A Manual (*Figure 2.1; Table 2.1*). Wind meter was installed at the rooftop of ASR5 for logging wind speed and wind direction. Details of the equipment deployed are provided in *Table 2.2*. Copies of the calibration certificates for the equipment are presented in *Appendix E*.

Table 2.1	Locations of Impact Air Quality Monitoring Stations and Monitoring Dates
	in this Reporting Period

Monitoring Station	Monitoring Dates	Location	Description	Parameters & Frequency
ASR1	3, 6, 9, 12, 15, 18, 21,	Tuen Mun	Office	TSP monitoring
	24, 27 and 30	Fireboat Station		 1-hour Total Suspended
	November 2018			Particulates (1-hour TSP,
ASR5		Pillar Point Fire	Office	μ g/m ³), 3 times in every 6 days
		Station		24-hour Total Suspended
				Particulates (24-hour TSP,
AQMS1		Previous River	Bare ground	μ g/m ³), daily for 24-hour in
		Trade Golf		every 6 days
				Enhanced TSP monitoring
ASR6		Butterfly Beach	Office	(commenced on 24 October 2014)
		Laundry		1-hour Total Suspended
				Particulates (1-hour TSP,
ASR10		Butterfly Beach	Recreational	μ g/m ³), 3 times in every 3 days
		Park	uses	24-hour Total Suspended
				Particulates (24-hour TSP,
				μ g/m ³), daily for 24-hour in
				every 3 days



Equipment	Brand and Model
High Volume Sampler (1-hour TSP and 24-hour TSP)	Tisch Environmental Mass Flow Controlled Total Suspended Particulate (TSP) High Volume Sampler (Model No. TE-5170)
Wind Meter	Davis (Model: Vantage Pro 2 (S/N: AS160104014)
Wind Anemometer for calibration	Lutron (Model No. AM-4201)

2.1.2 Action & Limit Levels

The Action and Limit Levels of the air quality monitoring is provided in *Appendix D*. The Event and Action plan is presented in *Appendix J*.

2.1.3 Monitoring Schedule for the Reporting Month

The schedule for air quality monitoring in November 2018 is provided in *Appendix F*.

2.1.4 Results and Observations

The monitoring results for 1-hour TSP and 24-hour TSP are summarized in *Tables 2.3* and 2.4, respectively. Detailed impact air quality monitoring results and graphical presentations are presented in *Appendix G*.

Table 2.3Summary of 1-hour TSP Monitoring Results in this Reporting Period

Station	Average (µg/m³)	Range (µg/m³)	Action Level (µg/m³)	Limit Level (µg/m³)
ASR1	136	44 - 395	331	500
ASR5	204	67 - 425	340	500
AQMS1	133	70 - 311	335	500
ASR6	141	52 - 343	338	500
ASR10	105	17 - 242	337	500

Table 2.4Summary of 24-hour TSP Monitoring Results in this Reporting Period

Station	Average (µg/m³)	Range (µg/m³)	Action Level (µg/m³)	Limit Level (µg/m³)
ASR1	67	38 - 117	213	260
ASR5	114	86 - 148	238	260
AQMS1	69	39 – 99	213	260
ASR6	75	37 - 103	238	260
ASR10	62	32 - 146	214	260

The weather condition during the monitoring period varied from sunny to cloudy. The major dust sources in the reporting period included construction activities under the Contract as well as nearby traffic emissions.

A total of 10 1-hour TSP and 24-hour TSP monitoring were undertaken in this reporting month. One (1) Action Level exceedance of 1-hour TSP was recorded at ASR1 on 6 November 2018. One (1) Action Level exceedance of

1-hour TSP, three (3) Action Level exceedances of 1-hour TSP and one (1) Action Level exceedance of 1-hour TSP were recorded at ASR1, ASR5 and ASR6 on 12 November 2018 respectively.

Meteorological information collected at the ASR5, including wind speed and wind direction, is provided in *Appendix H*.

2.2 WATER QUALITY MONITORING

Seawall Enhancement Works at Northern Landfall has been completed on 31 December 2017. Notification of suspension of water quality monitoring has been approved by EPD on 2 March 2018. Water Quality Monitoring will be resumed prior to the start of sloping seawall construction in December 2018.

2.3 DOLPHIN MONITORING

2.3.1 Monitoring Requirements

Impact dolphin monitoring is required to be conducted by a qualified dolphin specialist team to evaluate whether there have been any effects on the dolphins. In order to fulfil the EM&A requirements and make good use of available resources, the on-going impact line transect dolphin monitoring data collected by HyD's *Contract No. HY/2011/03 Hong Kong-Zhuhai-Macao Bridge. Hong Kong Link Road - Section between Scenic Hill and Hong Kong Boundary Crossing Facilities* on the monthly basis is adopted to avoid duplicates of survey effort.

2.3.2 Monitoring Equipment

Table 2.5 summarises the equipment used for the impact dolphin monitoring.

Table 2.5	Dolphin I	Monitoring	Equipment
-----------	-----------	------------	-----------


Equipment	Model
Global Positioning System (GPS)	Garmin 18X-PC
	Geo One Phottix
Camera	Nikon D90 300m 2.8D fixed focus
	Nikon D90 20-300m zoom lens
Laser Binocular	Infinitor LRF 1000
Marine Binocular	Bushell 7 x 50 marine binocular with compass and reticules
Vessel for Monitoring	65 foot single engine motor vessel with viewing platform 4.5m above water level

2.3.3 Monitoring Parameter, Frequencies & Duration

Dolphin monitoring should cover all transect lines in Northeast Lantau (NEL) and the Northwest Lantau (NWL) survey areas twice per month throughout the entire construction period. The monitoring data should be compatible with, and should be made available for, long-term studies of small cetacean ecology in Hong Kong. In order to provide a suitable long-term dataset for comparison, identical methodology and line transects employed in baseline dolphin monitoring was followed in the impact dolphin monitoring.

2.3.4 Monitoring Location

The impact dolphin monitoring was carried out in the NEL and NWL along the line transect as depicted in *Figure 2.2*. The co-ordinates of all transect lines are shown in *Table 2.6* below.



	Line No.	Easting	Northing	Line No.		Easting	Northing
1	Start Point	804671	815456	13	Start Point	816506	819480
1	End Point	804671	831404	13	End Point	816506	824859
2	Start Point	805476	820800*	14	Start Point	817537	820220
2	End Point	805476	826654	14	End Point	817537	824613
3	Start Point	806464	821150*	15	Start Point	818568	820735
3	End Point	806464	822911	15	End Point	818568	824433
4	Start Point	807518	821500*	16	Start Point	819532	821420
4	End Point	807518	829230	16	End Point	819532	824209
5	Start Point	808504	821850*	17	Start Point	820451	822125
5	End Point	808504	828602	17	End Point	820451	823671
6	Start Point	809490	822150*	18	Start Point	821504	822371
6	End Point	809490	825352	18	End Point	821504	823761
7	Start Point	810499	822000*	19	Start Point	822513	823268
7	End Point	810499	824613	19	End Point	822513	824321
8	Start Point	811508	821123	20	Start Point	823477	823402
8	End Point	811508	824254	20	End Point	823477	824613
9	Start Point	812516	821303	21	Start Point	805476	827081
9	End Point	812516	824254	21	End Point	805476	830562
10	Start Point	813525	821176	22	Start Point	806464	824033
10	End Point	813525	824657	22	End Point	806464	829598
11	Start Point	814556	818853	23	Start Point	814559	821739
11	End Point	814556	820992	23	End Point	814559	824768
12	Start Point	815542	818807	24*	Start Point	805476*	815900*
12	End Point	815542	824882	24*	End Point	805476*	819100*

Table 2.6 Impact Dolphin Monitoring Line Transect Co-ordinates

Remarks: The coordinates of several starting and ending points have been revised due to the presence of a work zone to the north of the airport platform with intense construction activities in association with the construction of the third runway expansion for the Hong Kong International Airport. Co-ordinates in red and marked with asterisk are revised co-ordinates of transect line.

2.3.5 Action & Limit Levels

The Action and Limit levels of impact dolphin monitoring are shown in *Appendix D*. The Event and Action plan is presented in *Appendix J*.

2.3.6 Monitoring Schedule for the Reporting Month

Dolphin monitoring was carried out on 1, 6, 8 and 13 of November 2018. The dolphin monitoring schedule for the reporting month is shown in *Appendix F*.

2.3.7 Results & Observations

A total of 267.99 km of survey effort was collected, with 83.8% of the total survey effort being conducted under favourable weather conditions (i.e. Beaufort Sea State 3 or below with good visibility) in November 2018. Among the two areas, 100.30 km and 167.69 km of survey effort were collected from NEL and NWL survey areas, respectively. The total survey effort conducted on primary and secondary lines were 192.71 km and 75.28 km respectively. The survey efforts are summarized in *Appendix I*.

Three group of 5 Chinese White Dolphins sightings was recorded during the two sets of surveys in November 2018. All the dolphin sightings were made in NWL, while none was sighted in NEL. All dolphin sighting were made during on-effort search and on primary lines. The dolphin group was not associated with any operating fishing vessel.

No dolphin sighting was made in the proximity of the TM-CLKL alignment. The distribution of dolphin sightings during the reporting month is shown in *Figure 2.3*.

Encounter rates of Chinese White Dolphins are deduced from the survey effort and on-effort sighting data made under favourable conditions (Beaufort 3 or below) in November 2018 with the results present in *Tables 2.7* and *2.8*.

Table 2.7Individual Survey Event Encounter Rates

		Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort) Primary Lines Only	Encounter rate (ANI) (no. of dolphins from all on- effort sightings per 100 km of survey effort) Primary Lines Only
NEL	Set 1: November 1st / 6th	0.0	0.0
NEL	Set 2: November 8th / 13th	0.0	0.0
NWL	Set 1: November 1st / 6th	5.8	9.7
INVVL	Set 2: November 8th / 13th	0.0	0.0

Note: Dolphin Encounter Rates are deduced from the Two Sets of Surveys (Two Surveys in Each Set) in November 2018 in Northeast (NEL) and Northwest Lantau (NWL)




Table 2.8Monthly Average Encounter Rates

	(no. of on-ef	rate (STG) fort dolphin 00 km of survey ort)	Encounter rate (ANI) (no. of dolphins from all on- effort sightings per 100 km of survey effort)		
	Primary Lines Only	Both Primary and Secondary Lines	Primary Lines Only	Both Primary and Secondary Lines	
Northeast Lantau	0.0	0.0	0.0	0.0	
Northwest Lantau	3.2	2.3	5.3	3.8	

Note: Overall dolphin encounter rates (sightings per 100 km of survey effort) from all four surveys are conducted in November 2018 on primary lines only as well as both primary lines and secondary lines in Northeast and Northwest Lantau.

One (1) Limit Level exceedance was observed for the quarterly dolphin monitoring data between September and November 2018, whilst no unacceptable impact from the construction activities of the TM-CLKL Southern Connection Viaduct Section on Indo-Pacific humpback dolphin *Sousa chinensis* (i.e. Chinese White Dolphin) was noticeable from general observations.

Due to monthly variation in dolphin occurrence within the survey area, it would be more appropriate to draw conclusion on whether any unacceptable impacts on dolphins have been detected in relation to the construction activities of this Project in the quarterly EM&A reports, where comparison on distribution, group size and encounter rates of dolphins between the quarterly impact monitoring period and baseline monitoring period will be made.

2.3.8 Implementation of Marine Mammal Exclusion Zone

There was no dredging, reclamation or marine sheet piling works in open waters during this reporting period. Thus, Passive Acoustic Monitoring (PAM) and the day-time monitoring of Dolphin Exclusion Zone (DEZ) by dolphin observers were not in effect during the reporting period.

2.4 EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting month, four (4) site inspections were carried out on 7, 14, 21 and 28 November 2018.

Key observations and recommendations during the site inspections in this reporting period are summarized in *Table 2.9*.

Table 2.9	Specific Observations and Recommendations during the Weekly Site
	Inspection in this Reporting Month

Inspection Date	Observations	Recommendations/ Remarks
7 November 2018	 Works Area - TBM tunnel Cement bags should be covered with impervious sheet. Works Area - Portion N-A General refuse should be removed. Works Area - Portion S-B Drip tray should be provided for the oil drums. 	 Works Area - TBM tunnel The Contractor was reminded to cover the cement bags with impervious sheet. Works Area - Portion N-A The Contractor was reminded to remove the general refuse. Works Area - Portion S-B The Contractor was reminded to provide drip tray for the oil drums.
14 November 2018	 Works Area - Portion S-B Faded NRMM label on the generator should be replaced. Reminder from the SOR Works Area - Portion N-A The breaker tip should be wrapped with soundproof mat. Stagnant water inside the water tank should be cleared. 	 Works Area - Portion S-B The Contractor was reminded to replace the faded NRMM label on the generator. Reminder from the SOR Works Area - Portion N-A The Contractor was reminded to wrap the breaker tip with soundproof mat. The Contractor was reminded to clear the stagnant water inside the water tank.
21 November 2018	 Works Area - TBM tunnel Drip tray and chemical label should be provided for oil drums. Works Area - Portion S-B The drainage should be cleaned up frequently to avoid blockage. 	 Works Area - TBM tunnel The Contractor was reminded to provide drip tray and chemical label for the oil drums. Works Area - Portion S-B The Contractor was reminded to clean up the drainage to avoid blockage.
28 November 2018	 Works Area - TBM tunnel Drip tray and chemical label should be provided for oil drums. Works Area - Portion S-B Water spraying should be applied for dust control during rock breaking works. 	 Works Area - TBM tunnel The Contractor was reminded to provide drip tray and chemical label for the oil drums. Works Area - Portion S-B The Contractor was reminded to apply water spraying for dust control during rock breaking works.

The Contractor has rectified all of the observations as identified during environmental site inspections in the reporting month.

2.5 WASTE MANAGEMENT STATUS

The Contractor had submitted application form for registration as chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.

Wastes generated during this reporting period included mainly construction wastes (inert and non-inert), chemical wastes and marine sediment. Reference has been made to the waste flow table prepared by the Contractor (*Appendix L*). The quantities of different types of wastes are summarized in *Table 2.10*.

Tuble 2.10 Quantities of Different Waste Generated in the Reporting Mon	Table 2.10	Quantities of Different Waste Generated in the Reporting Month
-------------------------------------------------------------------------	------------	----------------------------------------------------------------

Month/Year	Inert Construction	Inert Construction	Non-inert Construction	Recyclable Materials ^(c)	Chemical Wastes	Marine Sediment (m ³)		(m³)
	Waste ^(a) (tonnes)	Waste Re- used (tonnes)	Waste ^(b) (tonnes)	(kg)	(kg)	Category L	Category M (M _p & M _f)	Mixed (L+M)
November 2018	155,310	141,730	448	380,780	1,400	8,027	12,324	1,799
Notes:								

(a) Inert construction wastes include hard rock and large broken concrete, and materials disposed as public fill.

(b) Non-inert construction wastes include general refuse disposed at landfill.

(c) Recyclable materials include metals, paper, cardboard, plastics, timber and others.

The Contractor was advised to properly maintain on site C&D materials and waste collection, sorting and recording system, dispose of C&D materials and wastes at designated ground and maximize reuse/ recycle of C&D materials and wastes. The Contractor was also reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.

For chemical waste containers, the Contractor was reminded to treat properly and store temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

2.6 Environmental Licenses and Permits

The status of environmental licensing and permit is summarized in *Table 2.11* below.

License/ Permit	License or Permit No.	Date of Issue	Date of Expiry	License/ Permit Holder	Remarks
Environmental Permit	EP-354/2009/D	13 March 2015	Throughout the Contract	HyD	Application for VEP on 3 March 2015 to supersede EP-354/2009/C
Construction Dust Notification	363510	19 August 2013	Throughout the Contract	DBJV	Northern Landfall
Construction Dust Notification	403620	10 June 2016	Throughout the Contract	DBJV	Southern Landfall
Chemical Waste	5213-422-D2516-02	18 January 2017	Throughout the Contract	DBJV	Northern Landfall
Registration Chemical Waste Registration	5213-951-D2591-01	25 May 2016	Throughout the Contract	DBJV	Southern Landfall
Construction Waste Disposal Account	7018108	28 August 2013	Throughout the Contract	DBJV	Waste disposal in Contract No. HY/2012/08
Construction Waste Disposal Account	7021715	18 October 2018	17 January 2019	DBJV	Vessel Disposal
Waste Water Discharge License	WT00019248-2014	5 June 2014	30 June 2019	DBJV	For site Portion N6 and Reclamation Area E
Waste Water Discharge License	WT00031435-2018	2 August 2018	31 August 2023	DBJV	Southern Landfall
Marine Dumping Permit	EP/MD/19-063	19 November 2018	18 May 2019	DBJV	Type 1 (Open Sea Disposal)
Marine Dumping Permit	EP/MD/19-057	5 November 2018	4 December 2018	DBJV	Type 1 (Dedicated site) and Type 2 (Confined Marine Disposal)
Marine Dumping Permit	EP/MD/19-015	5 September 2018	4 March 2019	DBJV	Catepillar Area
Construction Noise Permit	GW-RW0344-18	20 August 2018	19 February 2019	DBJV	WA23 @ Tsing Yi
Construction Noise Permit	GW-RS0598-18	15 July 2018	14 January 2019	DBJV	Southern Landfall
Construction Noise Permit	GW-RW0406-18	16 October 2018	15 April 2019	DBJV	Urmston Road in front of Pillar Point
Construction Noise Permit	GW-RS0966-18	26 October 2018	14 April 2019	DBJV	Southern Landfall

Table 2.11 Summary of Environmental Licensing and Permit Status

HyD = Highways Department

DBJV = Dragages – Bouygues Joint Venture

VEP = Variation of Environmental Permit

2.7 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

In response to the site audit findings, the Contractors carried out all corrective actions.

A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in *Appendix C*. The necessary mitigation measures relevant to this Contract were implemented properly.

2.8 SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT

One (1) Action Level exceedance of 1-hour TSP was recorded at ASR1 on 6 November 2018. One (1) Action Level exceedance of 1-hour TSP, three (3) Action Level exceedances of 1-hour TSP and one (1) Action Level exceedance of 1-hour TSP were recorded at ASR1, ASR5 and ASR6 on 12 November 2018 respectively. Investigation reports are provided in Appendix K. Investigation report of exceedance recorded on 31 October 2018 is also provided in Appendix K.

One (1) Limit Level exceedance was observed for the quarterly dolphin monitoring data between September and November 2018, whilst no unacceptable impact from the construction activities of the TM-CLKL Southern Connection Viaduct Section on Indo-Pacific humpback dolphin *Sousa chinensis* (i.e. Chinese White Dolphin) was noticeable from general observations.

Cumulative statistics are provided in *Appendix K*.


2.9 SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

The Environmental Complaint Handling Procedure is provided in *Figure 2.4*.

No environmental complaint was received in this reporting period.

No environmental summons was received in this reporting period.

Statistics on complaints, notifications of summons and successful prosecutions are summarized in *Appendix K*.



3.1 CONSTRUCTION ACTIVITIES FOR THE COMING MONTH

As informed by the Contractor, the major works for the Project in December 2018 are summarized in *Table 3.1*.

Table 3.1Construction Works to Be Undertaken in the Coming Month

Works to be undertaken

Land-based Works

- Construction of Cross Passage Tympanum TBM tunnel;
- Cross Passage Construction by Pipe Jacking TBM tunnel;
- Cross Passage Lining Installation TBM Tunnel;
- Parapet wall and fireboard Installation TBM Tunnel
- Corbel & OVHD Construction TBM Tunnel;
- Bulk Excavation Portion S-A; and
- D-wall Construction Portion S-A

Marine-based Works

• Sloping seawall construction – Portion S-B

3.2 KEY ISSUES FOR THE COMING MONTH

Potential environmental impacts arising from the above upcoming construction activities in the next reporting month of December 2018 are mainly associated with dust, water quality, marine ecology and waste management issues.

3.3 MONITORING SCHEDULE FOR THE COMING MONTH

The tentative schedule for environmental monitoring in December 2018 is provided in *Appendix F*.

CONCLUSIONS AND RECOMMENDATIONS

4.1 CONCLUSIONS

4

This Sixty-first Monthly EM&A Report presents the findings of the EM&A activities undertaken during the period from 1 to 30 November 2018, in accordance with the Updated EM&A Manual and the requirements of EP-354/2009/D.

Air quality (including 1-hour TSP and 24-hour TSP) and dolphin monitoring were carried out in this reporting month.

One (1) Action Level exceedance of 1-hour TSP was recorded at ASR1 on 6 November 2018. One (1) Action Level exceedance of 1-hour TSP, three (3) Action Level exceedances of 1-hour TSP and one (1) Action Level exceedance of 1-hour TSP were recorded at ASR1, ASR5 and ASR6 on 12 November 2018 respectively.

Three group of 5 Chinese White Dolphins sightings was recorded during the two sets of surveys in November 2018. All the dolphin sightings were made in NWL, while none was sighted in NEL. All dolphin sighting were made during on-effort search and on primary lines. The dolphin group was not associated with any operating fishing vessel.

Environmental site inspection was carried out four (4) times in November 2018. Remedial actions recommended for the deficiencies identified during the site audits were properly implemented by the Contractor.


No non-compliance event was recorded during the reporting period.

No environmental complaint was received in this reporting period.

No environmental summons was received in this reporting period.

The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures. Appendix A

Project Organization for Environmental Works



Appendix B

Construction Programme


Activity Name	Orig	Start	Finish	2018 2019 August September October November December January February March
TMCLKL Northern Connection Su		a Tunne	A Sect	9 05 12 19 26 0 09 16 23 30 07 14 21 28 0 11 18 25 02 09 16 23 3 06 13 20 27 03 10 17 2 03 10 17 24
	10-26	a futilite	Jeci	Progress as of: 25 Νού 18
Portion Handover Dates N11A - Handover	0		15-Feb-19*	◆ N11A - Handove
N11B - Handover	0		15-Feb-19*	◆ Ni1B - Handove
N13Ji, Jii, Ki & Kii - Handover for E&M Contract scope	0		15-Feb-19*	🗢 N13Üi, Jii, Ki & K
North Approach Ramp				
Portion N12 Section		04 hup 10		
NAR - N12 - Open Cut Section - Structure Start NAR - N12 - Open cut Section - Ramp Structure	0 84	04-Jun-18 04-Jun-18	11-Sep-18	Section - Structure Start NAR - N12 - Open cut Section - Ramp Structure
NAR - N12 - Open Cut Excavation - Bay 2	12	20-Jun-18		2 - Open Cut Excavation - Bay 2
NAR - N12 - Bay 2 Structure NAR - Sheet Pile at bay 6 & 7	36	06-Jul-18 20-Jun-18	16-Aug-18 11-Jul-18	NAR - N12 - Bay 2 Structure Sheet Pile at bay 6 & 7
NAR - Dewatering well Installation (Bay 3 to 6)	36	12-Jul-18	22-Aug-18	NAR - Dewatering well Installation (Bay 3 to 6)
NAR - Pumping Test (Bay 3 to 6)	12	23-Aug-18	05-Sep-18	NAR - Pumping Test (Bay 3 to 6)
NAR - Excavation & Strut Installtion (Bay 3 to 6) NAR - Bay 3 - Base Slab + Retaining Wall	36 48	06-Sep-18 20-Sep-18	20-Oct-18 17-Nov-18	NAR - Excavation & Strut Installtion (Bay 3 to 6)
NAR - Bay 4 - Base Slab + Retaining Wall	72	06-Oct-18	02-Jan-19	NAR - Bay 4 - Base Slab + Retainir
NAR - Bay 5 - Base Slab + Retaining Wall	72	22-Oct-18	16-Jan-19	NAR - Bay 5 - Base Slab + Ri
Access Ramp Section NLS Temp Access Ramp - Closure	0	ĺ	04-Jun-18	np - Closure
NLS Temp Access Ramp - Concrete Block & Backfill	18	04-Jun-18	25-Jun-18	cess Ramp - Concrete Block & Backfill
Predrilling - 4 G.I. Pre-bored H-piles - 12p	12 36	26-Jun-18 11-Jul-18	10-Jul-18 21-Aug-18	ing -4 G.I. Pre-bored H-piles - 12p
Pre-bored H-piles - 12p Pre-bored H-piles - Pile Load Test	36	22-Aug-18	04-Oct-18	Pre-bored H-piles - 12p
Pipe Pile Wall - Access Ramp Section	36	11-Jul-18	21-Aug-18	Pipe Pile Wall Access Ramp Section
Pipe Plle Wall - TAM Grouting Pump wells	36	22-Aug-18 05-Oct-18	04-Oct-18 15-Nov-18	Pipe PIIe Wall - TAM Grouting
Pump Test	12	16-Nov-18	29-Nov-18	Pump Test
Pipe Pile Wall Section - Excavation Start	0	30-Nov-18 30-Nov-18	13-Dec-18	Pipe Pile Wall Section - Excavation Start
Excavation to S1 - 7,200 m3 Strut & Waling Installtaion - S1 - 7 struts	12	07-Dec-18	22-Dec-18	Strut & Waling Installtaion - S1 - 7 struts
Excavation to S2 - 9,650 m3	16	14-Dec-18	04-Jan-19	Excavation to S2 - 9,650 m3
Strut & Waling Installtaion - S2 - 7 struts Excavation to FEL - 7,600 m3	15	24-Dec-18 05-Jan-19	12-Jan-19 21-Jan-19	Strut & Waling Installtaion - S2 Excavation to FEL - 7,600 r
NAR Pipe Pile Section - Base Slab	48	22-Jan-19	25-Mar-19	
NAR Pipe Pile Section - Strut S2 Removal NAR Pipe Pile Section - Wall up to S1	24 48	12-Mar-19 26-Mar-19	09-Apr-19 27-May-19	
NLS Interface (OAP-NAR-DWG-10442-B)	40	20-1111-19	27-Way-19	
NLS Cell 3 Dwall removal (down to +2.5mPD) - 90m3	15	14-Dec-18	03-Jan-19	NLS Cell 3 Dwall removal (down to
Strut Installation and Excavation down to S2	12	04-Jan-19	17-Jan-19	Strut Installation and Excava
NLS Cell 3 Dwall removal (down to -3.0mPD) - 188m3 Strut Installation and Excavation down to FWL	18	18-Jan-19 15-Feb-19	14-Feb-19 28-Feb-19	NLS Cell 3 Dwall
NLS Cell 3 Dwall removal (down to -6.0mPD) - 134m3	18	01-Mar-19	21-Mar-19	NI
NLS/NAR Stitch structure - Base Slab & S2 removed	36	19-Mar-19	04-May-19	
North Ventilation Building	40	04 km 10	01 14 10	North Vent Pildh - Poof Stabl Structure
North Vent Bldg - Roof Steel Structure North Launching Shaft	48	04-Jun-18	31-Jul-18	North Vent Bldg - Roof Steel Structure
NLS Cell 1 False Tunnel				
Cell 1 - Alimak Removal	15	06-Jun-18	23-Jun-18	Removal
NLS Cell 1-3 Structure for Cell 3 Dwall oper	ning			
Cell 3 Cell 3 - Removal of existing NLS Ramp	18	04-Jun-18	25-Jun-18	val of existing NLS Ramp
Cell 3 - Dwall extension	35	26-Jun-18	06-Aug-18	📮 Cell 3 - Dwall extension
Cell 3 - Remaining Base Slab	18	07-Aug-18	27-Aug-18	Cell 3 - Remaining Base Slab
Cell 3 - Middle Wall Cell 3 - Top Slab	24 18	28-Aug-18 26-Sep-18	24-Sep-18 18-Oct-18	Cell 3 - Middle Wall
Cell 3 - Base Slab - Connecting to NAR	18	28-Aug-18	17-Sep-18	Cell 3 - Base Slab - Connecting to NAR
Cell 3 - Wall 17 & 18 Cell 2	24	18-Sep-18	18-Oct-18	Cell 3 - Wall 17 & 18
Cell 2 - Removal of remaining NLS Ramp	12	04-Jun-18		of remaining NLS Ramp
Cell 2 - Expose Coupler for W6 & 7	12	19-Jun-18		pose Coupler for W6 & 7 Cell 2 - Wall 6 & 7
Cell 2 - Wall 6 & 7 Cell 2 - ML03 - Prepare Scaffolding for Top Beams	24 18	04-Jul-18 01-Aug-18	31-Jul-18 21-Aug-18	Cell 2 - Wall 6 & /
Cell 2 - ML03 Top Beams	24	22-Aug-18	18-Sep-18	Cell 2 - ML03 Top: Bearns
Cell 2 - ML02 - Prepare Scaffolding for Top beams Cell 2 - ML02 - Top Beams	18 24	22-Aug-18 19-Sep-18	11-Sep-18 19-Oct-18	Cell 2 - ML02 - Prepare Scaffolding for Top beams
NIS Backfill to +3.0mPD for Cell 3 Dwall opening	24	19-Oct-18	15-Nov-18	NS Backfill to +3.0mPD for Cell 3 Dwall opening
NLS Cell 1-3 Remaining Structure				ML02
ML02 ML02 Cell 1 & 2 Preparation for BRL structure	24	20-Oct-18	16-Nov-18	RC Structure
ML02 Cell 1 & 2 Preparation for BRL structure ML02 Cell 1 & 2 BRL Structure	48	17-Nov-18	16-NOV-18 15-Jan-19	+7.5 weeks ML02 Cell 1 & 2 Preparation for BRL structure ML02 Cell 1 & 2 BRL Structur
ML02 Cell 1 & 2 OHVD Slab	24	16-Jan-19	19-Feb-19	ML03 ML02 Cell 1 &
ML03 ML03 Cell 1 & 2 Preparation for BRL structure	24	16-Jan-19	19-Feb-19	RC Structure +13.0 weeks ML03 Cell 1 &
			1	
Page 1 of 5 Planned Milestone Planned Bar Planned Bar Planned Milestone Planned Bar Planned Milestone Planned Milestone Planned Milestone Planned Milestone Planned Milestone Planned Milestone Planned Milestone Planned Milestone Planned Milestone Planned Milestone Planned Milestone Planned Milestone Planned Milestone Planned Milestone Planned Milestone Planned Milestone Planned Milestone 	TMCI			ま算品 BOLYGUES BOLYGUES BOLY
			/orks Programn	HongKong
	Three Mo	onths Rolling Pr	ogramme Prog	ress as of 25 Nov 2018 Anence of the Bodygues Construction group i Dragages - Bodygues (TM-CLK) Joint Venture 寶嘉-布依林蓉營
				只顾 [™] Ψ Π Π Ψ Ψ Η Π Ψ Ψ Η Ψ Ψ Η Ψ Ψ Η Ψ Ψ Η Ψ Ψ Η Ψ Ψ Η Ψ Ψ Η Ψ Ψ Η Ψ Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Ψ Η Φ Η Φ

Activity Name	Orig Dur	Start	Finish	2018 2019 August September October November December January February March
ML02 Coll 1 8 2 PDL Structure		20 Eab 10	17 Apr 10	9 05 12 19 26 0 09 16 23 30 07 14 21 28 0 11 18 25 02 09 16 23 3 06 13 20 27 03 10 17 2 03 10 17 24
ML03 Cell 1 & 2 BRL Structure North - Phase 2 Reclamation	48	20-Feb-19	17-Apr-19	
[KD-5] Section 1A2 Completion - Portion N1 to N4 completion	0 0		04- lup-18*	mpletion - Portion N1 to N4 completion
NLF Demobilization & At-grade work			04 0011 10	
[KD-7a] Stage 4 Completion - FSDB/CEDB Provide Access			15-Sep-18*	◆ [KD-7a] Stage 4 Comnpletion - FSDB/CEDB Provide Access
[KD-7] Section 1C Completion - Portion N7 Handover	0		29-Nov-18*	◆ [KD-7] Section 1C Completion - Portion N7 Hand
[KD-4] Section 1A1 Completion - N12 Reclamation & Seawa			11-Jan-19*	◆ [KD-4] Section 1A1 Completion
Portion N1 Handover Portion N12 & Portion N6B	0		15-Sep-18*	Portion N1 Handover
Seawall Coping - final concreting	48	27-Sep-18	23-Nov-18	Seawall Coping - final condreting
Portion N12 - Seawall Inspection & Remedial works (if any)		24-Nov-18	11-Jan-19	Portion N1/2 - Seawall Inspectio
Portion N1 - Remaining Compaction works & Clearance fo		04-Jun-18	15-Sep-18	Portion N1 - Remaining Compaction works & Clearance for Handover
Drainages & Watermain - Portion N12 & N6B North Launching Shaft	144	17-Jan-19	19-Jul-19	
Drainages & Watermain - NLS	194	21-Feb-19	17-Oct-19	
Sloping Seawall				
Workshop & Amenities - Removal	48	26-Mar-19	27-May-19	
Precast Segment Yard				
Gantry Crane 4 - Dismantling Gantry Crane 4 Area - Ground slab removal	36	28-Aug-18 11-Oct-18	10-Oct-18 31-Oct-18	Gantry Crane 4 - Dismantling Gantry Crane 4 Area - Ground slab removal
Drainages & Watermain - Zone C Roundabout	144	01-Nov-18	03-May-19	
Provision for Utilities - Zone C Roundabout	72	04-Mar-19	01-Jun-19	
NVS & STP (Portion N7 Interface)				
FSD / C&ED Building - Footprint - site clearance STP Barging Point Removal	29 24	14-Aug-18 14-Aug-18	15-Sep-18 10-Sep-18	FSD / C&ED Building - Footprint - site clearance
N7 - Type A, Filter & Seawall (Coping, Landing Steps, Cat I		11-Sep-18	08-Nov-18	Type A, Filter & Seawall (Coping, Landing Steps, Cat
N7 - Drainage Catch pit, U-channel	36	26-Sep-18	08-Nov-18	N7 - Drainage Catch pit, U-channel
Portion N7 - Preparation for Handover STP Area - Surcharge Removal	18 72	09-Nov-18 12-Jul-18	29-Nov-18 05-Oct-18	STP Area - Surcharge Removal
Drainages & Watermain - NVS / STP	144	30-Nov-18	03-Jun-19	
Tunnel - Thermal Barrier				
[KD-2a] Stage 2a Completion - TNA & TSS up to CP33	0		15-Dec-18*	◆ [KD-2a] Stage 2a Completion - TNA & TSS
[KD-3e] Stage 3e Completion - NVS Tunnel Fire board Installation below OHVD	0		15-Dec-18*	◆ [KD-3e] Stage 3e Completion + NVS Tunne
Fire Board Installation below OnvD				
ML03 Fire Board Installation - CPS - TSS CP33-CP15 - R	L 60	14-Jun-18	24-Aug-18	ML03 Fire Board Installation - CPS - TSS CP33-CP15 - RL - CH3250
ML03 TSS Utilities Removal / Relocation - TSS CP33-CP		22-Sep-18	20-Nov-18	ML03 TSS Utilities Removal / Relocation - TSS CP33
ML03 Fire Board Installation - NPS - TSS CP33-CP13 - R ML03 Fire Board Installation - CPS - TSS CP15-CP13 - R		08-Dec-18 08-Mar-19	07-Mar-19 16-Mar-19	
ML02 Fire Board Installation - CPS - TSS CP33-CP15 - R	-	23-Jun-18	07-Sep-18	ML02 Fire Board Installation - CPS - TSS CP33-CP15 - RL - CH3160
ML02 TSS Utilities Removal / Relocation - TSS CP33-CP ML02 Fire Board Installation - NPS - TSS CP33-CP13 - R		21-Sep-18 12-Dec-18	19-Nov-18	ML02 TSS Utilities Removal / Relocation - TSS CP33
ML02 Fire Board Installation - NPS - TSS CP33-CP13 - R		12-Dec-18 12-Mar-19	11-Mar-19 14-Mar-19	ML02
Fire board between NLS and CP33				
ML03 SVS False Tunnel Dismantling (Top part) ML02 SVS False Tunnel Dismantling (Top part)	0	14-Jun-18 13-Jun-18		unnel Dismantling (Top part)
ML03 Vent Duct Relocation & Lead time for utilities remov	-	14-Jun-18	27-Jul-18	ML03 Vent Duct Relocation & Lead time for utilities removal
ML03 Fire Board installation - NCPS - TNA + NVS - RL	33	25-Aug-18	04-Oct-18	
ML03 TSS Utilities Removal / Relocation - TSS NVS-CP33 ML03 Fire Board Installation - NCPS - TSS NVS-CP33 - R		28-Jul-18 05-Oct-18	21-Sep-18 07-Dec-18	ML03 TSS Utilities Removal / Relocation - TSS NVS-CP33 ML03 Fire Board Installation - NCPS - TSS NV
ML02 Vent Duct Relocation & Lead time for utilities remov		13-Jun-18	26-Jul-18	ML02 Vent Duct Relocation & Lead time for utilities removal
ML02 TSS Utilities Removal / Relocation - TSS NVS-CP3		27-Jul-18	20-Sep-18	ML02 TSS Utilities Removal / Relocation - TS\$ NVS-CP33
ML02 Fire Board installation - NCPS - TNA + NVS - RL ML02 Fire Board Installation - NCPS - TSS NVS-CP33 - R	24 L 54	08-Sep-18 09-Oct-18	08-Oct-18 11-Dec-18	ML 02 Fire Board installation - NCPS - TNA + NVS - RL ML02 Fire Board Installation - NCPS - TSS N
Fire board Installation above OHVD				
Fire Board installation - TNA+NVS - above OHVD Slab - M	L 13	18-Mar-19	01-Apr-19	
Tunnel - Anchor / E&M Bracket (VO72	2)			
VO72 - Drilling & Anchor Installation - Tunnel between NLS t		04-Jul-18	17-Nov-18	VO72 - Drilling & Anchor Installation - Tunnel between
VO72 - Bracket Installation - Tunnel between NLS to CP33 (VO72 - Drilling & Anchor Installation - Tunnel between CP33		01-Aug-18 19-Nov-18	15-Dec-18 16-Mar-19	VO72 - Bracket Installation - Tunnel betwee
VO72 - Bracket Installation - Tunnel between CP33 to CP13	93	17-Dec-18	15-Apr-19	
ML02 South Ventilation Shaft				
Concrete Bell Options				
ML02 SVS Bouyancy Slab Breaking	8	04-Jun-18	12-Jun-18	cy Slab Breaking
ML02 SVS Structure				
ML02 SVS False Tunnel Removal - Top & side segments	12	13-Jun-18	27-Jun-18	alse Tuhnel Removal - Top & side segments
ML02 SVS False Tunnel Removal - Bottom segments & C		04-Sep-18	22-Oct-18	ML02 SVS False Tunne) Removal - Bottom segments & Concrete
ML02 SVS BRL walls (East) ML02 SVS RL Slab (East)		23-Oct-18 04-Dec-18	03-Dec-18 24-Dec-18	ML02 SVS BRL walls (East)
ML02 SVS RL Slab (East) ML02 SVS OHVD Slab		27-Dec-18	17-Jan-19	ML02.5%5 RE Stab (East)
ML02 SVS Tunnel Roof Slab	15	18-Jan-19	04-Feb-19	ML02 SVS Tunnel Rd
Above Tunnel Vent Duct ML02 SVS Tunnel Roof Wall (-28.70 to -21.90)	30	12-Feb-19	18-Mar-19	
Page 2 of 5 Planned Milestone Planned Bar	TMCI	K - Northern C	onnection Sub-	sea Tunnel Section Tage A Section T
		Detailed W	orks Program	Hongkong
	Three Mo	onths Rolling Pr	ogramme Prog	ress as of 25 Nov 2018 A member of the Bouygues Construction group Dragages - Bouygues (TM-CLK) Joint Venture
				寶嘉 - 布依格聯營

Activity Name	Orig	Start	Finish	2018 August September October November December January February March
	Dur			August September October November December January February March 9[05]12[19]26[0]09[16]23]30[07]14[21]28[0]11[18]25[02[09]16]23[3]06[13]20[27]03[10]17[2]03[10]17[24]
ML02 SVS Above Tunnel Roof Wall & Slab (-21.90 to -18.7	36	19-Mar-19	04-May-19	
CP7 South Ventilation Shaft				
ML02 SVS				
ML02 SVS Access Ramp for CP7 ML02 SVS CP7 Dwall opening + Excavation (Bottom)	6 24	12-Feb-19 19-Feb-19	18-Feb-19 18-Mar-19	ML02 SVS Acc
ML02 SVS CP7 Dwail opening + Excavation (Bottom)	15	19-Feb-19 19-Mar-19	04-Apr-19	
ML03 South Ventilation Shaft		1	·	
Shaft Excavation Stage 2				
ML03 SVS - Excavation - ALL - down to -33.0mPD	9	04-Jun-18 A	13-Jun-18	ation - ALL - down to -33.0mPD
ML03 SVS False Tunnel - Top segments removal	12	14-Jun-18		alse Tunnel - Top segments removal
ML03 SVS False Tunnel - Bottom Segment removal	18	08-Sep-18	29-Sep-18	ML03 \$V\$ False Tunnel - Bottom Segment removal
ML03 SVS - Excavation - ALL - down to -50.5mPD	6	02-Oct-18	08-Oct-18	ML03 SVS - Excavation - ALL - down to -50.5mPD
ML03 SVS Structure				
ML03 SVS Blinding, W/P and Base Slab	24	09-Oct-18	06-Nov-18	ML03 SVS Blinding, W/P and Base Slab
ML03 SVS Sump Pit	12	07-Nov-18	20-Nov-18	ML03 SVS Sump Pit
ML03 SVS BRL Structure + RL Slab (West)	30	07-Nov-18	11-Dec-18	ML03 SVS BRL Structure + RL Slab (West) ML03 SVS BRL Structure
ML03 SVS BRL Structure ML03 SVS RL Wall	24 30	21-Nov-18 19-Dec-18	18-Dec-18 25-Jan-19	ML03 SVS BHL Structure
ML03 SVS OHVD Slab	18	26-Jan-19	22-Feb-19	
ML03 SVS ARL Wall	21	23-Feb-19	19-Mar-19	
ML03 SVS Tunnel Roof Slab	15	20-Mar-19	06-Apr-19	
South Ventilation Building				
ELS Foundation				
SVB - Remaining Jet Grouting (71 col) SVB - Pumping Test	30 6	20-Jun-18 19-Jul-18		VB - Remaining Jet Grouting (71 col) VB - Pumping Test
Cofferdam Excavation	0			
SVB ELS - Excavation down to -1.0mPD - SVS side	6	12-Jul-18		ELS - Excavation down to -1.0mPD - SVS side
SVB ELS - Concrete Waler & Strut at SVS side	15	19-Jul-18	04-Aug-18	SVB ELS - Concrete Waler & Strut at SVS side
SVB ELS - Excavation down to -1.0mPD - remaining	12	02-Aug-18	15-Aug-18	SVB ELS - Excavation down to -1.0mPD remaining
SVB ELS - S2 Strut & Waling - Installation SVB ELS - S2 Strut & Waling - preloading	16	09-Aug-18 28-Aug-18	27-Aug-18 28-Aug-18	SVB ELS - S2 Strut & Waling - Installation ♦ SVB ELS - S2 Strut & Waling - preloading
SVB ELS - Excavation down to -6.0mPD - 21,000 m3	18	17-Aug-18	06-Sep-18	SVB ELS - Excavation down to 6.0mPD - 21,000 m3
SVB ELS - S3 Strut & Waling - Installation	16	30-Aug-18	17-Sep-18	SVB ELS - S3 Strut & Waling Installation
SVB ELS - S3 Strut & Waling - preloading SVB ELS - Excavation down to -10.0mPD - 17,000 m3	0 15	18-Sep-18 11-Sep-18	18-Sep-18 28-Sep-18	♦ SVB ELS - \$3 Strut & Waling - preloading SVB ELS - Excavation down to -10.0mPD - 17,000 m3
Structure	10		20 000 10	
SVB - Base Slab	30	18-Sep-18	25-Oct-18	SVB-Base Slab
SVB - W/P & Backfilling for S3 removal	18	11-Oct-18	01-Nov-18	SVB - W/P & Backfilling for S3 removal
SVB - S3 Strut Removal SVB - BL2 External Wall + Precast + BL1 slab	12 24	02-Nov-18 09-Nov-18	15-Nov-18 06-Dec-18	SVB - BL2 External Wall + Precast + BL1 slab
SVB - W/P & Backfilling for S2 removal	18	23-Nov-18	13-Dec-18	SVB - W/P & Backfilling for S2 removal
SVB - S2 Strut Removal	12	14-Dec-18	29-Dec-18	SVB - \$2 Strut Removal
SVB - BL1 External Wall - Stage 1 SVB - W/P & Backfilling for S1 removal	24 18	21-Dec-18 08-Jan-19	21-Jan-19 28-Jan-19	SVB - BL1 External Wall - \$ SVB - W/P & Backfilling
SVB - S1 Strut Removal	12	29-Jan-19	18-Feb-19	SVB - S1 Strut I
SVB - BL1 External Wall - Stage 2 & Precast + GL Slab	24	12-Feb-19	11-Mar-19	SVB -
SVB - GL Wall + 1F Slab SVB - 1F Wall + 2F Slab	24 24	12-Mar-19 26-Mar-19	09-Apr-19 26-Apr-19	
ABWF	24	20-10121-13	20-Apr-13	
SVB - BL2 ABWF	40	21-Dec-18	15-Feb-19	SVB - BL2ABWF
SVB - BL1 ABWF	24	26-Mar-19	26-Apr-19	
SVB - Provide Access for BL2 Lower Plenum Rooms	0		15-Feb-19	◆ SVB - Provide Ad
South Approach TBM Tunnel				
S881 TBM	00	00 101 10	07.0 10	
S881 TBM - G3 & G4 - Pulling, Cutting & removal S881 TBM Final Break-out	36 14	28-Jul-18 26-Mar-19	07-Sep-18 08-Apr-19	S881 TBM - G3 & G4 - Pulling, Cutting & removal
S882 TBM			1	
S882 TBM - G3 & G4 - Pulling, Cutting & removal	36	24-Jul-18	03-Sep-18	S882 TBM - G3 & G4 - Pulling, Cutting & removal
TBMs Final Break out at Caterpillar Cell 1	0	12-Mar-19	05.14	◆⊤BMs
S882 TBM Final Break-out S882 Cutterhead / Main Shield / Main Drive - Cut & remove	14 36	12-Mar-19 26-Mar-19	25-Mar-19 11-May-19	┠┊╴┊╴┊╴┊╴ _╢ ╴┊╶┊╴┊╴┊╴┊╴┊╴┊╴┊╶┊╶┊╴┊╴ <mark>╎╴╢</mark> ╴╠╴┊╴┊╴┊╴┊╴┊╴┊╴┊╴┊╴┊╴┊╴┊╴┊╴┊╴
ML02 TSS Internal Structure				
ML02 TSS Temp Gallery B Removal at SVS	6	28-Jun-18		Б Temp Gallery В Removal at SVS
S882 ISIG Removal from Sub-sea Tunnel	15	06-Jul-18	23-Jul-18	382 ISIG Removal from Sub-sea Tunnel
ML03 TSS Internal Structure	<u>^</u>	00 100 40	00 101 10	G Tomp Colliny P. Pomo of the SVC
ML03 TSS Temp Gallery B Removal at SVS ML03 ISIG Removal from Sub-sea Tunnel	6 18	29-Jun-18 07-Jul-18	06-Jul-18 27-Jul-18	S Temp Gallery B Removal at SVS ML03 ISIG Removal from Sub-sea Tunnel
TSS Cross Passage	-			
СР9				
CP9 TBM Assembly & Pipe Jacking	57	27-Jul-18	21-Sep-18	CP9 TBM Assembly & Pipe Jacking
CP9 Invert & Collar Structure CP9 Injection & Finishing	24 28	22-Sep-18 24-Oct-18	23-Oct-18 24-Nov-18	CP9 Invert & Collar Structure CP9 Injection & Finishing
Slurry Pipe Setup via ML02 SVS for CP	24	28-Jun-18	26-Jul-18	Slurry Pipe Setup via ML02 SVS for CP
Page 3 of 5	TMCI	_K - Northern C	onnection Sub-	sea Tunnel Section 香寶嘉 Date Revision Checked Approved 港寶嘉 22-Dec-17 Rev. H WYu 05-Feb-18 Rev. I AC WYu
Planned Bar		Detailed W	Vorks Programn	BOUYGUES
	Three Mo	onths Rolling Pr	rogramme Prog	ress as of 25 Nov 2018
		-	-	Dragages - Bouygues (TM-CLK) Joint Venture 寶嘉 - 布依格聯營

Activity Name	Orig	Start	Finish	2018 2019
	Dur			August September October November December January February March 9/05/12/19/26 0/09/16/23/30/07/14/21/28 0/11/18/25/02/09/16/23/3 3/06/13/20/27/03/10/17/2 0/3/10/17/24
CP8				
CP8 ML02 Tympanum	36	04-Jun-18	17-Jul-18	ML02 Tympanum
CP8 TBM Assembly & Pipe Jacking CP8 Invert & Collar Structure	42 24	22-Sep-18 03-Nov-18	02-Nov-18 30-Nov-18	CP8 TEM Assembly & Pipe Jacking
CP8 Injection & Finishing	24	03-100-18 01-Dec-18	05-Jan-19	CP8 Injection & Finishing
ML02 TSA Internal Structure	20	01 200 10		
ML02 TSA - Invert Backfilling	24	04-Sep-18	03-Oct-18	ML02 T\$A - Invert Backfilling
ML03 TSA Internal Structure	24	04 069 10	00 001 10	
ML03 TSA - Invert Backfilling	24	07-Nov-18	04-Dec-18	ML03 TSA - Invert Backfilling
TSA Cross Passage	24	07 1107 10	04 800 10	
CP6 ML03 Shear Key - coring & concrete	12	04-Dec-18	17-Dec-18	Pipe Jacking Excavation CP6 ML03 Shear Key - coring & concrete
ML03 CP Tympanum Fwk Transfer to TSA	6	05-Dec-18	11-Dec-18	+15.0 weeks
CP6 ML03 Tympanum	36	18-Dec-18	31-Jan-19	CP6 ML03 Tympanum
CP6 ML02 Shear Key - coring & concrete	12	18-Sep-18	03-Oct-18	CP6 ML02 Shear Key coring & concrete
ML02 CP Tympanum Fwk Transfer to TSA CP6	6	04-Oct-18	10-Oct-18	ML02 CP Tympanum Fwk Transfer to TSA CP6
CP6 ML02 Tympanum CP6 TBM Assembly & Pipe Jacking	36	11-Oct-18 01-Feb-19	22-Nov-18 14-Mar-19	CP6
CP6 Invert & Collar Structure	24	15-Mar-19	12-Apr-19	
CP5		ro mai ro	1 2 7 (p) 10	
CP5 ML03 Shear Key - coring & concrete	12	05-Dec-18	18-Dec-18	CP5 ML03 Shear Key - coring & concrete
CP5 ML03 Tympanum	36	01-Feb-19	21-Mar-19	
CP5 ML02 Shear Key - coring & concrete	12	04-Oct-18	18-Oct-18	CP5 ML02 Shoer Key - coring & concrete
CP5 ML02 Tympanum CP5 TBM Assembly & Pipe Jacking	36	23-Nov-18 22-Mar-19	07-Jan-19 02-May-19	CP5 ML02 Tympanum
	42	22-1VIA1-19	02-ividy-19	
MHS Cut-and-cover Tunnel				
MHS C&C Band Drain, Surcharge & Dwall				
Surcharge Removal to +5.5mPD - Zone 4B - 15,000 m3	3	27-Jun-18	29-Jun-18	Removal to +5.5mPD - Zone 4B - 15,000 m3
N MHS C&C Caterpillar Dwall				
Cell 1 to 3 - Remaining Panels			05.1	
Cell 1 to 3 - Remaining Panels	12	11-Jun-18	25-Jun-18	emaining Panels
Cell 4 to 8 Cell 4 to 5 - Remaining Dwall Panels	40	11-Jun-18	28-Jul-18	Cell 4 to 5 - Remaining Dwall Panels
Cell 6 to 7 - Remaining Dwall Panels	58	11-Jun-18	18-Aug-18	Cell 6 to 7 - Remaining Dwall Panels
Cell 8 to 9 - Remaining Dwall Panels	53	06-Oct-18	07-Dec-18	Cell 8 to 9 - Remaining Dwall Pamels
Cell 10 to 11 - Dwall Panels	75	27-Aug-18	24-Nov-18	Cell 10 to 11 Dwall Panels
Cell 12 - Dwall Panels	69	20-Aug-18	10-Nov-18	Cell 12 - Dwall Panels
Cell 13 - Dwall Panels	57	13-Aug-18	20-Oct-18	Cell 13 - Dwall Panels
N MHS C&C Preparation for Excavation				
Cell 1 to 3 - Lead time for Dwall Interface Coring	12	08-Jun-18		ad time for Dwall Interface Coring
Cell 1 to 3 - Lead time for Capping beam including Excava		23-Jun-18	14-Jul-18	to 3 - Lead time for Capping beam including Excavation Gell 1 to 3 - Lead time for Pumping Test
Cell 1 to 3 - Lead time for Pumping Test Cell 4 to 5 - Capping beam / Dewatering / Pump Test	18 24	16-Jul-18 30-Jul-18	04-Aug-18 25-Aug-18	Cell 1 to 3 - Lead time for Pumping lest
Cell 6 to 7 - Capping beam / Dewatering / Pump Test	24	20-Aug-18	15-Sep-18	Cell 6 to 7 - Capping beam (Dewatering / Pump Test
Cell 8 to 9 - Capping beam / Dewatering / Pump Test	24	08-Dec-18	08-Jan-19	Cell 8 to 9 - Capping beam / Dev
Cell 10 to 11 - Capping beam / Dewatering / Pump Test	24	26-Nov-18	22-Dec-18	Cell 10 to 11 - Capping beam / Dewater
Cell 12 - Capping beam / Dewatering / Pump Test	24	12-Nov-18	08-Dec-18	Cell 12 - Capping beam / Dewatering / Pump
Cell 13 - Capping beam / Dewatering / Pump Test	24	22-Oct-18	17-Nov-18	Cell 13 - Capping beam / Dewatering / Pump Test
N MHS C&C Caterpillar Excavation				
MHS C&C Cell 12 to 04			04.4	
Cell 1 to 3 - Excavation down to +2.5mPD	18	16-Jul-18	04-Aug-18	
Cell 1 to 3 - Excavation / Ring Beam / RC Strut / Wing Co Cell 13 Excavation from +2.5mPD to FEL	rt 88 75	06-Aug-18 10-Dec-18	19-Nov-18 16-Mar-19	Cell 1 to 3 - Excavation / Ring Beam / RC Strut / Wing
Cell 12 Excavation from +2.5mPD to FEL	80	24-Dec-18	06-Apr-19	
Cell 11 Excavation from +2.5mPD to FEL	89	02-Jan-19	26-Apr-19	
Cell 10 Excavation from +2.5mPD to FEL	105	09-Jan-19	24-May-19	
Cell 09 Excavation from +2.5mPD to FEL	105	23-Jan-19	08-Jun-19	
Cell 08 Excavation from +2.5mPD to FEL	105	30-Jan-19	15-Jun-19	
Cell 07 Excavation from +2.5mPD to FEL Cell 06 Excavation from +2.5mPD to FEL	111	30-Jan-19 16-Jan-19	22-Jun-19 22-Jun-19	
Cell 05 Excavation from +2.5mPD to FEL	123	09-Jan-19	22-Jun-19 22-Jun-19	
Cell 04 Excavation from +2.5mPD to FEL	140	24-Dec-18	22-Jun-19	
Cross Wall Removal				
Cell 04/03 Cross Wall Removal	18	20-Nov-18		Cell 04/03 Cross Wall Removal
Cell 03/02 Bottom Strut	24	20-Nov-18	17-Dec-18	Cell 03/02 Bottom Strut
Cell 03/02 Cross Wall Removal	18	18-Dec-18	10-Jan-19	Cell 03/02 Cross Wall Removal
Cell 02/01 Cross Wall Removal	18	11-Jan-19	31-Jan-19	Cell 02/01 Cross Wall
N MHS C&C Caterpillar Structure			10.11	
Cell 13 FEL for C&C Structure Start Cell 03 FEL for C&C Structure Start	0		16-Mar-19 10-Jan-19	◆ Cell 03 FEL for C&C Structure S
Cell 02 FEL for C&C Structure Start	0		31-Jan-19	◆ Cell 02 FEL for C&C S
Main Box Structure	U			
Cell 13 C&C Sturcture (In-situ) & system fwk assembly	163	18-Mar-19	04-Oct-19	┓╡╴╴┊╴╴┊╴╎╴┊╴┊╴┊╴┊╴┊╴┊╴┊╴┊╴┆╴┆╴┆╴┆╴┇╴╡╴ <mark>┃</mark> ╴╠╴┆╴┆╴┇╴┇╴┆╴┆╴┆╴┆╴┆╴┆╴┆╴╎╴╎╴╎╴╎╴┊ <mark>╾┊╾┊</mark> ┩
Cell 02 C&C Structure - Base Slab, Wall & Top Slab & OH	۱ 78	12-Mar-19	18-Jun-19	
Cell 01 - Base Slab & Tympanum for TBM B/O	87	20-Nov-18	11-Mar-19	
MHS Approach Ramp				
Page 4 of 5 Planned Milestone Planned Milestone	TMC	LK - Northern Co	onnection Sub-	sea Tunnel Section 港寶嘉 世界 本語 本語 本語 本語 本語 本語 本語 本
Planned Bar		Detailed W	/orks Programr	Dragages Dragages 07-Mar-18 Rev. I WYu
	Thee - •*		-	A member of the Bournes Construction aroun
	i nree M	onuns Rolling Pr	ogramme Prog	ress as of 25 Nov 2018 Dragages - Bouygues (TM-CLK) Joint Venture 實嘉 - 布依格聯盟
				見渡・10日に第二

vctivity Name	Orig	Start	Finish	2018 2019
	Dur			August September October November December January February March 9 05 12 19 26 0 09 16 23 30 07 14 21 28 0 11 18 25 02 09 16 23 3 06 13 20 27 03 10 17 2 03 10 17 24
Band Drain & Surcharge				
Surcharge Removal to +5.5mPD - Zone 3 - 30,000 m3	15	08-Jun-18	26-Jun-18	3 emoyal to +5.5mPD - Zone 3 - 30,000 m3
MHS Ramp Dwall, Treatment & King Post		00 00	LUUU	
Caterpillar Cell 14 to 15 - Dwall Panels	75	04-Jul-18	00 Sen-18	8 Caterpillar Cell 14 to 15 Dwall Panels
Caterpillar Cell 14 to 15 - Dwall Panels SAR Straight Wall - Dwall Panels	75 66		29-Sep-18 25-Aug-18	1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1
SAR Straight Wall - Dwall Panels SAR Open Cut - Sheet Pile Installation	48	08-Jun-18 08-Jun-18	25-Aug-18 04-Aug-18	
SAR Open Cut - Sheet Pile Installation SAR Open Cut - Dewatering Well - along sheet piles	48	08-Jun-18 30-Jun-18	04-Aug-18 11-Aug-18	──╉╬╌╌┾╌┾╴┼╴┼╴┼╴┼╴┼╴┼╴┼╴┼╴┼╴┼╴┼╴┼╴┼╴┼╴┼╴╴┪╴╴┼╴╴┾╴╴┾╴╴┼╴┼╴┼╴┼
SAR Open Cut - Dewatering Well - along sneet piles SAR Open Cut - Dewatering Well - along Dwall	15	13-Aug-18	29-Aug-18	
SAR Open Cut - Dewatering Well - along Dwall SAR Open Cut - Pump Test	15	30-Aug-18	12-Sep-18	
SAR Open Cut ELS - King Post Installation	12	06-Aug-18		
MHS Approach Ramp Excavation		007109.2	20710g	
SAR Open Cut Excavation - Above +2.5mPD	12	30-Aug-18	12-Sep-18	8 SAR Open Cut Excavation - Above +2.5mPD
SAR Open Cut Excavation - Above +2.5mPD SAR Open Cut Excavation - strut free section	36	30-Aug-18 13-Sep-18	12-Sep-18 27-Oct-18	
SAR Open Cut Excavation - strut free section SAR Open Cut Excavation - 1 strut section	36	13-Sep-18 13-Oct-18	27-Oct-18 24-Nov-18	
SAR Open Cut Excavation - 1 strut section SAR Open Cut Excavation - 3 strut section	36	05-Nov-18	15-Dec-18	
MHS Caterpillar Cell 15/14 - Capping Beam / Pump test lea	24	02-Oct-18	30-Oct-18	
MHS Caterpillar Cell 15 Excavation	57	19-Nov-18	26-Jan-19	9 MHS Caterpillar Cell 15
MHS Caterpillar Cell 14 Excavation	75	10-Dec-18		
MHS Approach Ramp Structure				
SAR Structure - Base Slab - strut free section	60	13-Sep-18	24-Nov-18	8 SAR Structure - Base Slab - strut free section
SAR Structure - Base Slab - strut free section SAR Structure - Retaining Wall - strut free section	66	13-Sep-18 13-Oct-18	02-Jan-19	
SAR Structure - Retaining Wait - strut nee section	51	12-Nov-18	12-Jan-19	
SAR Structure - Retaining Wall - strut section	92	10-Dec-18	06-Apr-19	
SAR Structure - Base Slab - Cell 15	36	28-Jan-19	16-Mar-19	
SAR Structure - Retaining Wall - Cell 15	66	04-Mar-19	25-May-19	
SAR Structure - Base Slab - Cell 14	24	18-Mar-19	15-Apr-19	
V073 SCB Foundation & Substructure				
Foundation				
SCB Foundation - Predrilling & Toe level confirmation	30	08-Jun-18	14-Jul-18	3 Foundation - Predrilling & Toe level confirmation
SCB Foundation - Fredhling & roe level commutation SCB Foundation - Barrettes - within SAR cofferdam	24	16-Jul-18	11-Aug-18	— i i i i i i i i i i i i i i i i i i i
SCB Foundation - Barrettes - outside SAR cofferdam	24	13-Aug-18	08-Sep-18	
SCB Foundation - Verification Coring - within SAR cofferdam		13-Aug-18	12-Sep-18	
SCB Foundation - Verification Coring - outside SAR cofferc	27	10-Sep-18		
SAR ELS Backfillng - SCB Pile Cap Location	8	03-Jan-19	11-Jan-19	!
SCB Pile Cap Structure	24	12-Jan-19	15-Feb-19	9 SCB Pile Cap St
SAR ELS Backfilling - Portion N13K,J	14	24-Jan-19	15-Feb-19	
Portion N11A,B, N13K,J - Handover	0		15-Feb-19	9 ♦ Portion N11A,B,
Southern Landfall - Surface				
HKBCF Seawall Modification (schedule TBC)				
HKBCF Vertical Seawall - place Rock underlayer bottom	9	01-Aug-18*	10-Aug-18	8 🔁 HKBCF vertical Seawall - place Rock underlayer bottom
Pause Period (to be verified on site)	90	11-Aug-18	08-Nov-18	
HKBCF Vertical Seawall - place Rock Grade 400	15	09-Nov-18	26-Nov-18	────↓ ↓ - ↓ - ↓ - ↓ - ↓ - ↓ - ↓ - ↓ - ↓
Pause Period (to be verified on site)	90	27-Nov-18		
HKBCF Vertical Seawall - place Rock underlayer upper	9	25-Feb-19	06-Mar-19	
HKBCF Vertical Seawall - place Armour Rock	31	07-Mar-19	12-Apr-19	 i i i i i i i i i i i i i i i i <mark> </mark> i i i i i i i i i i i i i i i i i i i
UU / At-grade works				
Demobilization of Dwall site setup	78	08-Dec-18	19-Mar-19	9
Drainage & Watermain - SLF	216		09-Dec-19	
			00 200 11	



Appendix C

Environmental Mitigation and Enhancement Measure Implementation Schedules

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	lementa Stages	tion	Status *
	Reference					D	С	0	
Air Quality 4.8.1	3.8	An effective watering programme of twice daily watering with complete coverage, is estimated to reduce by 50%. This is recommended for all areas in order to reduce dust levels to a minimum;	construction period	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		~
4.8.1	3.8	Watering of the construction sites in Lantau for 8 times/day and in Tuen Mun for 12 times/day to reduce dust emissions by 87.5% and 91.7% respectively and shall be undertaken.		Contractor	TMEIA Avoid dust generation		Y		~
4.8.1	3.8	The Contractor shall, to the satisfaction of the Engineer, install effective dust suppression measures and take such other measures as may be necessary to ensure that at the Site boundary and any nearby sensitive receiver, dust levels are kept to acceptable levels.	construction period	Contractor	TMEIA Avoid dust generation		Y		1
4.8.1	3.8	The Contractor shall not burn debris or other materials on the works areas.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		~
4.8. 1	3.8	In hot, dry or windy weather, the watering programme shall maintain all exposed road surfaces and dust sources wet.	All unpaved haul roads / throughout construction period in hot, dry or windy weather	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		✓
4.8.1	3.8	Where breaking of oversize rock/concrete is required, watering shall be implemented to control dust. Water spray shall be used during the handling of fill material at the site and at active cuts, excavation and fill sites where dust is likely to be created.		Contractor	TMEIA Avoid dust generation		Y		\$
4.8.1	3.8	Open dropping heights for excavated materials shall be controlled to a maximum height of 2m to minimise the fugitive dust arising from unloading.		Contractor	TMEIA Avoid dust generation		Y		~
4.8.1	3.8	During transportation by truck, materials shall not be loaded to a level higher than the side and tail boards, and shall be dampened or covered before transport.		Contractor	TMEIA Avoid dust generation		Y		~

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	olementa Stages	tion	Status *
	Reference					D	С	0	
4.8.1	3.8	Materials having the potential to create dust shall not be loaded to a level higher than the side and tail boards, and shall be covered by a clean tarpaulin. The tarpaulin shall be properly secured and shall extend at least 300mm over the edges of the side and tail boards.	construction period	Contractor	TMEIA Avoid dust generation		Y		<>
4.8.1	3.8	No earth, mud, debris, dust and the like shall be deposited on public roads. Wheel washing facility shall be usable prior to any earthworks excavation activity on the site.		Contractor	TMEIA Avoid dust		Y		1
4.8.1	3.8	Areas of exposed soil shall be minimised to areas in which works have been completed shall be restored as soon as is practicable.	All exposed surfaces / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		~
4.8.1	3.8	All stockpiles of aggregate or spoil shall be enclosed or covered and water applied in dry or windy condition.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		1
4.11	Section 3	EM&A in the form of 1 hour and 24 hour dust monitoring and site audit.	All representative existing ASRs / throughout construction period	Contractor	EM&A Manual		Y		~
WATER QUAL Marine Works (Sea									
6.1	Annex A	Construction of seawalls to be advanced by at least 200m before the main reclamation dredging and filling can commence. The protection by advanced seawall is a dynamic process depending on the progress of the construction activities and the stage when such protection could be realised is illustrated in Figure 6.2a and detailed in Appendix D6a. The part of the works where such measures can be undertaken for the majority of the time includes the following locations:	backfilling works	Contractor	TM-EIAO		Y		~
Figure 6.2a Appendix D6a		- TM-CLKL northern reclamation;							
6.1	-	a maximum of 50% public fill to be used for all seawall filling below +2.5mPD for TM-CLKL southern and northern landfalls.	TM-CLKL seawall filling	Contractor	TM-EIAO		Y		1

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	olementa Stages	ges C O C C C C C C C C C C C C C C C C C	Status *
	Reference					D	С	0	
6.1	-	a maximum of 30% public fill to be used for reclamation filling below +2.5mPD for TM-CLKL southern landfall	TM-CLKL southern landfall reclamation filling	Contractor	TM-EIAO		Y		N/A
6.1	-	a maximum of 100% public fill to be used for reclamation filling below +2.5mPD for TM-CLKL northern landfall	TM-CLKL northern landfall reclamation filling	Contractor	TM-EIAO		Y		✓
6.1	-	Use of cage type silt curtains round allgrab dredgers during the HKBCF, HKLR and TM-CLKL southern reclamation works.	All areas dredging works	Contractor	TM-EIAO		Y		√
	Figure 1.1 of Annex C	A layer of floating type silt curtain will be applied when dredging and reclamation works are being undertaken at Portion N-a as shown in Figure 1.1 of Annex C of the EM&A Manual.	· ·	Contractor	TM-EIAO		Y		1
6.1	-	Trailer suction hopper dredgers shall not allow mud to overflow.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		*
6.1	-	The use of Lean Material Overboard (LMOB) systems shall be prohibited.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		~
6.1	Annex A	For other parts of the reclamation works construction of seawalls to be advanced by at least 200m before the main reclamation dredging and filling can commence. It should be noted that the protection by advanced seawall is a dynamic process depending on the progress of the construction activities and the stage when such protection could be realised is illustrated in Figure 6.2b and detailed in Appendices D6b. The part of the works where such measures can be undertaken for the majority of the time includes the following locations:	Portion D of HKBCF and HKLR	Contractor	TM-EIAO		Y		~
Figure 6.2b Appendix D6b		 TM-CLKL northern reclamation; Reclamation filling for Portion D of HKBCF; Reclamation filling for FSD berth of HKBCF; and 							

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	olementa Stages	tion	Status *
	Reference	Income Agent or Requirement Stage D C - Reclamation dredging and filling for Portion 1 of HKLR; Image: Sequence A; The filling material for the other parts of the works are the same as Sequence A; All other areas/backfilling works Contractor TM-EIAO V Cage type silt curtain (with steel enclosure) shall be used for grab dredgers at other works area. HIRCF, HKLR and TM-CLKL Contractor TM-EIAO V A layer of floating type silt curtains will be applied round all grab dredgers at other works area. All areas/ through out marine works Contractor TM-EIAO V TM-CLKL northern landfall: - Reclamation filling shall not proceed until at least 200m section of leading seawall at both the east and west sides of the reclamation are formed above +2.5 mPD, except for 100m gaps for marine access; Mareas through out marine works Contractor TM-EIAO V Use of TBM for the construction of the submarine tunnel. Tunnel works / Construction phase Contractor TM-EIAO Y Where public fill is proposed for filling below +2.5mPD, the fine content in the public fill is proposed for filling below +2.5mPD, the fine content in the sand fill will be controlled to 25%. All areas/ backfilling works Contractor TM-EIAO Y	С	0					
6.1	-	· ·		Contractor	TM-EIAO		Y		N/A
6.1	5.7	dredgers working in the site of HKBCF and TM- CLKL southern reclamation. Cage type silt curtains will be applied round all grab	grab dredging	Contractor	TM-EIAO		Y		√
6.1	Annex A		_	Contractor	TM-EIAO		Y		
6.1	-	- Reclamation filling shall not proceed until at least 200m section of leading seawall at both the east and west sides of the reclamation are	works	Contractor	TM-EIAO		Y		
General Marine W	orks	1							<u>I</u>
6.1	-	Use of TBM for the construction of the submarine tunnel.		Contractor	TM-EIAO		Y		N/A
6.1	-	Export dredged spoils from NWWCZ.	-	Contractor			Y		-
6.1	-		All areas/ backfilling works	Contractor	TM-EIAO		Y		N/A
6.1	-		All areas/ backfilling works	Contractor	TM-EIAO		Y		N/A
6.1	-	Mechanical grabs shall be designed and maintained to avoid spillage and should seal tightly while being lifted.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		
6.1	-	Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material.	All areas/ throughout construction period	Contractor	Marine Fill Committee		Y		

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	olementa Stages	tion	Status *
	Reference					D	С	0	
					Guidelines. DASO permit conditions.				
6.1	-	Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		~
6.1	-	Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation.	construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		~
6.1	-	Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		~
6.1	-	Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action;	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		N/A
6.1	-	All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.	construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		N/A
6.1	-	The works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site.		Contractor	Marine Fill Committee Guidelines. DASO permit		Y		4

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	lementa Stages	tion	Status *
	Reference	Agent or Requirement Stages D C O curtain shall have proved effectiveness from the producer and All areas/ throughout the fully maintained throughout the works by the contractor. Contractor TM-ELAO Y Image: Contractor cd aliy maximum production rates shall not exceed those assumed All areas/ throughout construction period Contractor TM-ELAO Y Image: Contractor cd adity maximum production rates shall not exceed those assumed All areas/ throughout construction period Contractor TM-ELAO Y Image: Contractor cd adity maximum production rates shall be scheduled to spread the works All areas/ throughout construction period Contractor TM-ELAO Y Image: Contractor cd adity maximum production rates shall be controlled to align and filling works shall be scheduled to spread the works All areas/ throughout construction period Contractor TM-ELAO Y Image: Contractor cd adity maximum production rates shall be controlled to align and filling works and trains via adequately stewater from temporary site facilities shall All areas/ throughout construction period Contractor TM-ELAO Y Image: Contractor cd adity maximum contracted to storm drains via adequately igned sand/silr emoval facilities such as and traps, silt traps and iment basins. Channels, earth bunds or sand bag barriers should provided on site to properly direct storm drains via adequately iment basins. Channels							
					conditions.				
6.1	5.2	Silt curtain shall have proved effectiveness from the producer and shall be fully maintained throughout the works by the contractor.		Contractor	TM-EIAO		Y		~
6.1	-	The daily maximum production rates shall not exceed those assumed in the water quality assessment.		Contractor	TM-EIAO		Y		~
6.1	-	The dredging and filling works shall be scheduled to spread the works evenly over a working day.		Contractor	TM-EIAO		Y		~
Land Works		-		-	-				
6.1	-	Wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters.		Contractor	TM-EIAO		Y		-
6.1	-			Contractor	TM-EIAO		Y		v
6.1	-	Storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.		Contractor	TM-EIAO		Y		~
6.1	-			Contractor	TM-EIAO		Y		<>
6.1	-	Temporary access roads should be surfaced with crushed stone or gravel.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		-
6.1	-	Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.		Contractor	TM-EIAO		Y		~

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	olementa Stages	tion	Status *
	Reference					D	С	0	1
6.1	-	Measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		-
6.1	-	Open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms.		Contractor	TM-EIAO		Y		
6.1	5.8	Manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers.	construction period	Contractor	TM-EIAO		Y		-
6.1	-	Discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.		Contractor	TM-EIAO		Y		1
6.1	-	All vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit.		Contractor	TM-EIAO		Y		
6.1	-	Wheel wash overflow shall be directed to silt removal facilities before being discharged to the storm drain.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		~
6.1	-	Section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		~
6.1	-	Wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		~
6.1	-	Vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal.	construction period	Contractor	TM-EIAO		Y		N/A
6.1	-	The Contractor shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately.		Contractor	TM-EIAO		Y		~

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imj	plementa Stages	tion	Status *
	Reference					D	C	ges O Y O Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y Y	
6.1	-	Waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance.	, All areas/ throughout construction period	Contractor	TM-EIAO Waste Disposal Ordinance		Y		~
6.1	-	All fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank.	construction period	Contractor	TM-EIAO		Y		~
6.1	-	Surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		1
6.1	-	Roadside gullies to trap silt and grit shall be provided prior to discharging the stormwater into the marine environment. The sumps will be maintained and cleaned at regular intervals.		Design Consultant/ Contractor	TM-EIAO	Y		Y	~
6.1	Section 5	All construction works shall be subject to routine audit to ensure implementation of all EIA recommendations and good working practice.	All areas/ throughout construction period	Contractor	EM&A Manual		Y		~
Water Quality Mor	iitoring								
6.1	Section 5	Water quality monitoring shall be undertaken for suspended solids, turbidity, and dissolved oxygen. Nutrients and metal parameters shall also be measured for Mf sediment operations (only HKBCF and HKLR required handling of Mf sediment) during baseline backfilling and post construction period. One year operation phase water quality monitoring at designated stations.	as defined in EM&A Manual, Section 5/ Before, through-out	Contractor	EM&A Manual		Y	Y	~
ECOLOGY									
8.14	6.3	Specification for and implement pre, during and post constructior dolphin abundance monitoring.	All Areas/Detailed Design/ during construction works/post construction	Design Consultant/ Contractor	TMEIA	Ŷ	Ŷ	Ŷ	✓
8.14	6.3,6.5	Specification and implementation of 250m dolphin exclusion zone.	All dredging and reclamation areas/Detailed Design/during all reclamation and dredging works	Design Consultant/ Contractor	TMEIA	Y	Y		~

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Im	plementa Stages	tion	Status *
	Reference					D	С	0	1
8.15	6.3, 6.5	Specification and deployment of an artificial reef of an area of 3,600m2 in an area where fishing activities are prohibited.	Area of prohibited fishing activities/Detailed Design/towards end of construction period	TM-CLKL/ HKBCF Design Consultant/TM- CLKL/ HKBCF Contractor	TMEIA	Y		Y	N/A. To be implemente d by AFCD.
8.14	6.3, 6.5	Specification and implementation of marine vessel control specifications	All areas/Detailed Design/during construction works	Design Consultant/ Contractor	TMEIA	Y	Y		`
8.14	6.3, 6.5	Design and implementation of acoustic decoupling methods for dredging and reclamation works	All areas/ Detailed Design/during dredging and reclamation works	Design Consultant/ Contractor	TMEIA	Y	Y		✓
8.15	6.3, 6.4	Pre-construction phase survey and coral translocation	Detailed Design/Prior to construction	Design Consultant/ Contractor	TMEIA	Y	Y		~
8.15	6.5	Audit coral translocation success	Post translocation	Contractor	TMEIA		Y		✓
7.13	6.5	The loss of habitat shall be supplemented by enhancement planting in accordance with the landscape mitigation schedule.	All areas / As soon as accessible	Contractor	TMEIA		Y		N/A
7.13	6.5	Spoil heaps shall be covered at all times.	All areas / Throughout construction period	Contractor	TMEIA		Y		~
7.13	6.5	Avoid damage and disturbance to the remaining and surrounding natural habitat	All areas / Throughout construction period	Contractor	TMEIA		Y		~
7.13	6.5	Placement of equipment in designated areas within the existing disturbed land	All areas / Throughout construction period	Contractor	TMEIA		Y		~
7.13	6.5	Disturbed areas to be reinstated immediately after completion of the works.	All areas / Throughout construction period	Contractor	TMEIA		Y		~
7.13	6.5	Construction activities should be restricted to the proposed works boundary.	All areas / Throughout construction period	Contractor	TMEIA		Y		~
LANDSCAPE A	ND VISUAL						1		1
10.9	7.6	The colour and shape of the toll control buildings, ventilation building and administration building shall adopt a design which could blend it into the vicinity elements, and the details will be developed in detailed design stage (DM2)	All areas/detailed design	Design Consultant	TMEIA	Y			N/A

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Im	plementa Stages	tion	Status *
	Reference					D	С	0	
10.9	7.6	Aesthetic design of the viaduct, retaining wall and other structures will be developed under ACABAS submission (DM5)	All areas/detailed design	Design Consultant	TMEIA	Y			N/A
10.9	7.6	Screening of construction works by hoardings around works area in visually unobtrusive colours, to screen works (CM5)	All areas/detailed design/ during construction/post construction	Design Consultant/ Contractor	TMEIA	Y	Y		
10.9	7.6	6 Control night-time lighting and glare by hooding all lights (CM6) All areas/detailed design/ Design Consultant/ TMEIA during construction Contractor		TMEIA	Y	Y		N/A	
10.9			All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		√
10.9	7.6 Avoidance of excessive height and bulk of buildings and structures (CM8)		All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		√
10.9	7.6	Aesthetically pleasing design (visually unobtrusive and non- reflective) as regard to the form, material and finishes shall be incorporated to all buildings, engineering structures and associated infrastructure facilities (OM5)	All areas/detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	N/A
10.9	7.6	Avoidance of excessive height and bulk of buildings and structures (OM6)	All areas/detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	N/A
WASTE									
12.6		The Contractor shall identify a coordinator for the management of waste.	Contract mobilisation	Contractor	TMEIA		Y		✓
12.6		The Contractor shall prepare and implement a Waster Management Plan which specifies procedures such as a ticketing system, to facilitate tracking of loads and to ensure that illegal disposal of wastes does not occur, and protocols for the maintenance of records of the quantities of wastes generated recycled and disposed. A recording system for the amount of waster generated, recycled and disposed (locations) should be established.	2	Contractor	TMEIA, Works Branch Technical Circular No. 5/99 for the Trip-ticket System for Disposal of Construction and Demolition Material		Y		~
12.6		The Contractor shall apply for and obtain the appropriate licenses for the disposal of public fill, chemical waste and effluent discharges.	Contract mobilisation	Contractor	TMEIA, Land (Miscellaneous		Y		

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imj	olementa Stages	tion	Status *
	Reference			8		D	C	0	
					Provisions) Ordinance (Cap 28); Waste Disposal Ordinance (Cap 354); Dumping at Sea Ordinance (Cap 466); Water Pollution Control Ordinance.				
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures including waste reduction, reuse and recycling.		Contractor	TMEIA		Y		~
12.6	8.1	The extent of cutting operation should be optimised where possible. Earth retaining structures and bored pile walls should be proposed to minimise the extent of cutting.		Contractor	TMEIA		Y		~
12.6	8.1	The surplus surcharge should be transferred to a fill bank	Reclamation areas / after surcharge works	Contractor	TMEIA		Y		N/A
12.6	8.1	Rock armour from the existing seawall should be reused on the new sloping seawall as far as possible	All areas / throughout construction period	Contractor	TMEIA		Y		~
12.6	8.1	The site and surroundings shall be kept tidy and litter free.	All areas / throughout construction period	Contractor	TMEIA		Y		~
12.6	8.1	No waste shall be burnt on site.	All areas / throughout construction period	Contractor	TMEIA		Y		~
12.6	8.1	Provisions to be made in contract documents to allow and promote the use of recycled aggregates where appropriate.	Detailed Design	Design Consultant	TMEIA	Y			`
12.6	8.1	The Contractor shall be prohibited from disposing of C&D materials at any sensitive locations. The Contractor should propose the final disposal sites in the EMP and WMP for approval before implementation.	construction period	Contractor	TMEIA		Y		×
12.6	8.1	Stockpiled material shall be covered by tarpaulin and /or watered as appropriate to prevent windblown dust/ surface run off.	All areas / throughout construction period	Contractor	TMEIA		Y		√

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	lementa Stages	tion	Status *
	Reference					D	С	0	
12.6	8.1	Excavated material in trucks shall be covered by tarpaulins to reduce the potential for spillage and dust generation.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Wheel washing facilities shall be used by all trucks leaving the site to prevent transfer of mud onto public roads.	All areas / throughout construction period	Contractor	TMEIA		Y		~
12.6	8.1	Dredged marine mud shall be disposed of in a gazetted marine disposal ground under the requirements of the Dumping at Seas Ordinance.	Reclamation areas / throughout dredging works	Contractor	TMEIA		Y		~
12.6	8.1	Standard formwork or pre-fabrication should be used as far as practicable so as to minimise the C&D materials arising. The use of more durable formwork/plastic facing for construction works should be considered. The use of wooden hoardings should be avoided and metal hoarding should be used to facilitate recycling. Purchasing of construction materials should avoid over-ordering and wastage.		Contractor	TMEIA		Y		Ý
12.6	8.1	The Contractor should recycle as many C&D materials (this is a waste section) as possible on-site. The public fill and C&D waste should be segregated and stored in separate containers or skips to facilitate the reuse or recycling of materials and proper disposal. Where practicable, the concrete and masonry should be crushed and used as fill materials. Steel reinforcement bar should be collected for use by scrap steel mills. Different areas of the sites should be considered for segregation and storage activities.		Contractor	TMEIA		Y		~
12.6	8.1	All falsework will be steel instead of wood.	All areas / throughout construction period	Contractor	TMEIA		Y		-
12.6	8.1	Chemical waste producers should register with the EPD. Chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows: f suitable for the substance to be held,		Contractor	TMEIA		Y		<>

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Agent or Requirement Sta		lementa Stages	tion	Status *		
	Kererence					D	С	0	
		resistant to corrosion, maintained in good conditions and securely closed; <i>f</i> Having a capacity of <450L unless the specifications have been approved by the EPD; and w Chinese according to the instructions prescribed in Schedule 2 of the Regulations. <i>f</i> Clearly labelled and used solely for the storage of chemical wastes; <i>f</i> Enclosed with at least 3 sides; <i>f</i> Impermeable floor and bund with capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest; <i>f</i> Adequate ventilation;							
		<i>f</i> Sufficiently covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and <i>f</i> Incompatible materials are adequately separated.							
12.6	8.1	Waste oils, chemicals or solvents shall not be disposed of to drain,	All areas / throughout construction period	Contractor	TMEIA		Y		~
12.6	8.1	Adequate numbers of portable toilets should be provided for on- site workers. Portable toilets should be maintained in reasonable states, which will not deter the workers from utilising them.		Contractor	TMEIA		Y		1
12.6	8.1	Night soil should be regularly collected by licensed collectors.	All areas / throughout construction period	Contractor	TMEIA		Y		N/A

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	lementa Stages	tion	Status *
	Reference					D	C	0	
12.6	8.1	General refuse arising on-site should be stored in enclosed bins or compaction units separately from C&D and chemical wastes. Sufficient dustbins shall be provided for storage of waste as required under the Public Cleansing and Prevention of Nuisances By-laws. In addition, general refuse shall be cleared daily and shall be disposed of to the nearest licensed landfill or refuse transfer station. Burning of refuse on construction sites is prohibited.	construction period	Contractor	TMEIA		Y		\$
12.6	8.1	All waste containers shall be in a secure area on hardstanding;	All areas / throughout construction period	Contractor	TMEIA		Y		~
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including waste reduction, reuse and recycling.		Contractor	TMEIA		Y		✓
12.6	8.1	Office wastes can be reduced by recycling of paper if such volume is sufficiently large to warrant collection. Participation in a local collection scheme by the Contractor should be advocated. Waste separation facilities for paper, aluminium cans, plastic bottles, etc should be provided on-site.	construction period	Contractor	TMEIA		Y		~
12.6	Section 8	EM&A of waste handling, storage, transportation, disposal procedures and documentation through the site audit programme shall be undertaken.		Contractor	EM&A Manual		Y		~
CULTURAL HI	ERITAGE								
11.8	Section 9	EM&A in the form of audit of the mitigation measures	All areas / throughout construction period	Highways Department	EIAO-TM		Ŷ		N/A

* Remarks:

✓ Compliance of Mitigation Measures

<> Compliance of Mitigation but need improvement

x Non-compliance of Mitigation Measures

▲ Non-compliance of Mitigation Measures but rectified by Contractor

Δ Deficiency of Mitigation Measures but rectified by Contractor

N/A Not Applicable in Reporting Period

Legend: D=Design, C=Construction, O=Operation

Appendix D

Summary of Action and Limit Levels

Parameters	Action	Limit
24 Hour TSP Level in µg/m ³	ASR1 = 213	260
	ASR5 = 238	
	AQMS1 = 213	
	ASR6 = 238	
	ASR10 = 214	
1 Hour TSP Level in $\mu g / m^3$	ASR1 = 331	500
	ASR5 = 340	
	AQMS1 = 335	
	ASR6 = 338	
	ASR10 = 337	

Table D1Action and Limit Levels for 1-hour and 24-hour TSP

Table D2Action and Limit Levels for Impact Dolphin Monitoring

	North Lan	tau Social Cluster			
	NEL	NWL			
Action Level	STG < 70% of baseline &	STG < 70% of baseline &			
	ANI < 70% of baseline	ANI < 70% of baseline			
Limit Level	[STG < 40% of baseli	[STG < 40% of baseline & ANI < 40% of baseline]			
		and			
	STG < 40% of baseli	ne & ANI < 40% of baseline			
Notes:					
1. STG means quar	terly encounter rate of number of dolp	phin sightings, which is 6.00			
NEL and 985 in	NWL during the baseline monitoring	noriad			

2. ANI means quarterly encounter rate of total number of dolphins, which is **22.19 in NEL** and **44.66 in NWL** during the baseline monitoring period

3. For North Lantau Social Cluster, AL will be trigger if NEL or NWL fall below the criteria; LL will be triggered if both NEL and NWL fall below the criteria.

Table D3Derived Value of Action Level (AL) and Limit Level (LL)

	North Lanta	u Social Cluster			
	NEL NWL				
Action Level	STG < 4.2 & ANI< 15.5	STG < 6.9 & ANI < 31.3			
Limit Level	NEL = [STG <	< 2.4 & ANI <8.9]			
	á	and			
	NWL = [STG < 3.9 & ANI <17.9]				

Appendix E

Copies of Calibration Certificates for Air Quality Monitoring

Location Calibrated by Date	: : :	ASR 5 P.F.Yeung 09/10/2018
<u>Sampler</u> Model		TE-5170
Serial Number	:	S/N 0816
Calibration Orifice and Standard C	Calibration	n Relationship
Serial Number	:	2454
Service Date	:	19 Mar 2018
Slope (m)	:	2.05242
Intercept (b)	:	-0.01383
Correlation Coefficient(r)	:	0.99994
Standard Condition		
Pstd (hpa)	:	1013
Tstd (K)	:	298.18
Calibration Condition		
Pa (hpa)	:	1015
Ta(K)	:	298

Resi	stance Plate	dH [green liquid]	Ζ	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	10.8	3.290	1.610	54	54.05
2	13 holes	9.0	3.003	1.470	50	50.05
3	10 holes	6.8	2.610	1.279	45	45.04
4	7 holes	4.4	2.100	1.030	37	37.04
5	5 holes	2.4	1.551	0.762	27	27.03

Notes:Z=SQRT{dH(Pa/Pstd)(Tstd/Ta)}, X=Z/m-b, Y(Corrected Flow)=IC*{SQRT(Pa/Pstd)(Tstd/Ta)}

Sampler Calibration Relationship (Linear Regression)

Slope(m):<u>31.657</u>

Intercept(b):3.704

Correlation Coefficient(r): 0.9975

Checked by: Magnum Fan

Location Calibrated by Date	: : :	ASR10 P.F.Yeung 09/10/2018
<u>Sampler</u> Model Serial Number	:	TE-5170 S/N 8162
Calibration Orifice and Standard Serial Number Service Date Slope (m) Intercept (b) Correlation Coefficient(r)	<u>Calibratio</u> : : :	on Relationship 2454 19 Mar 2018 2.05242 -0.01383 0.99994
<u>Standard Condition</u> Pstd (hpa) Tstd (K) <u>Calibration Condition</u> Pa (hpa) Ta(K)	: : :	1013 298.18 1015 298

Resi	stance Plate	dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	10.2	3.197	1.564	52	52.05
2	13 holes	8.6	2.935	1.437	48	48.05
3	10 holes	6.2	2.492	1.221	44	44.04
4	7 holes	4.2	2.051	1.006	38	38.04
5	5 holes	2.6	1.614	0.793	30	30.03

Notes:Z=SQRT{dH(Pa/Pstd)(Tstd/Ta)}, X=Z/m-b, Y(Corrected Flow)=IC*{SQRT(Pa/Pstd)(Tstd/Ta)}

Sampler Calibration Relationship (Linear Regression)

Slope(m):27.443

Intercept(b): 9.391

Correlation Coefficient(r): 0.9928

Checked by: Magnum Fan

Location Calibrated by Date	: : :	AQMS1 P.F.Yeung 09/10/2018
Sampler		
Model	:	TE-5170
Serial Number	:	S/N 1253
Calibration Orifice and Standard	Calibrat	
Serial Number	:	2454
Service Date	:	19 Mar 2018
Slope (m)	:	2.05242
Intercept (b)	:	-0.01383
Correlation Coefficient(r)	:	0.99994
Standard Condition		
Pstd (hpa)	:	1013
Tstd (K)	:	298.18
<u>Calibration Condition</u> Pa (hpa) Ta(K)	:	1015 298

	~ ~ 1		-	TT O 1		~ ~
Resi	istance Plate	dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	11.6	3.409	1.668	54	54.05
2	13 holes	9.0	3.003	1.470	49	49.05
3	10 holes	6.7	2.591	1.269	43	43.04
4	7 holes	4.6	2.147	1.053	35	35.03
5	5 holes	2.5	1.583	0.778	27	27.03

Notes:Z=SQRT{dH(Pa/Pstd)(Tstd/Ta)}, X=Z/m-b, Y(Corrected Flow)=IC*{SQRT(Pa/Pstd)(Tstd/Ta)}

Sampler Calibration Relationship (Linear Regression)

Slope(m):31.016

Intercept(b):2.949

Correlation Coefficient(r): 0.9984

Checked by: Magnum Fan

Location Calibrated by Date	: : :	ASR 1 P.F.Yeung 09/10/2018
Sampler		
Model	:	TE-5170
Serial Number	:	S/N 0146
Calibration Orifice and Standard	Calibratio	n Relationship
Serial Number	:	2454
Service Date	:	19 Mar 2018
Slope (m)	:	2.05242
Intercept (b)	:	-0.01383
Correlation Coefficient(r)	:	0.99994
Standard Condition		
Pstd (hpa)	:	1013
Tstd (K)	:	298.18
<u>Calibration Condition</u> Pa (hpa) Ta(K)	:	1015 298

Resi	istance Plate	dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	11.5	3.395	1.661	54	54.05
2	13 holes	9.0	3.003	1.470	49	49.05
3	10 holes	6.8	2.610	1.279	43	43.04
4	7 holes	4.5	2.123	1.041	38	38.04
5	5 holes	2.7	1.645	0.808	30	30.03

Notes:Z=SQRT{dH(Pa/Pstd)(Tstd/Ta)}, X=Z/m-b, Y(Corrected Flow)=IC*{SQRT(Pa/Pstd)(Tstd/Ta)}

Sampler Calibration Relationship (Linear Regression)

Slope(m):27.681

Intercept(b):8.194

Correlation Coefficient(r): 0.9977

Checked by: Magnum Fan

Location Calibrated by Date	: : :	ASR 6 P.F.Yeung 09/10/2018
<u>Sampler</u> Model Serial Number	:	TE-5170 S/N 3957
Calibration Orifice and Standard Serial Number Service Date Slope (m) Intercept (b) Correlation Coefficient(r)	Calibra : : :	tion Relationship 2454 19 Mar 2018 2.05242 -0.01383 0.99994
<u>Standard Condition</u> Pstd (hpa) Tstd (K) <u>Calibration Condition</u> Pa (hpa) Ta(K)	::	1013 298.18 1015 298

			_			
Resi	stance Plate	dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	12.0	3.468	1.696	52	52.05
2	13 holes	10.2	3.197	1.564	47	47.04
3	10 holes	7.6	2.760	1.351	42	42.04
4	7 holes	4.6	2.147	1.053	36	36.04
5	5 holes	2.5	1.583	0.778	25	25.02

Notes:Z=SQRT{dH(Pa/Pstd)(Tstd/Ta)}, X=Z/m-b, Y(Corrected Flow)=IC*{SQRT(Pa/Pstd)(Tstd/Ta)}

Sampler Calibration Relationship (Linear Regression)

Slope(m):27.670

Intercept(b): 4.787

Correlation Coefficient(r): 0.9916

Checked by: Magnum Fan



RECALIBRATION DUE DATE: March 19, 2019

nmental Certificate of Calibration

			Calibration	Certificati	on Informat	ion		
Cal. Date:	March 19, 2018 Rootsm			meter S/N:	438320	Ta:	294	°K
Operator:	Jim Tisch					Pa:	746.8	mm Hg
Calibration	tion Model #: TE-5025A Calibrato			orator S/N:	2454	N		0
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔH]
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.4300	3.2	2.00	
	2	3	4	1	1.0040	6.4	4.00	1
	3	5	6	1	0.9030	7.9	5.00	
	4	7	8	1	0.8590	8.7	5.50	
	5	9	10	1	0.7080	12.8	8.00	
Data Tabulation								
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right)}$)(<u>Tstd</u>)		Qa	$\sqrt{\Delta H(Ta/Pa)}$	
	(m3)	(x-axis)	(y-ax	is)	Va	(x-axis)	(y-axis)	
	0.9917	0.6935	1.41:	13	0.9957	0.6963	0.8874	
	0.9874	0.9835	1.995	59	0.9914	0.9875	1.2549	
	0.9854	1.0913	2.233	15	0.9894	1.0957	1.4030	
	0.9843	1.1459	2.340	05	0.9883	1.1506	1.4715	
	0.9789	1.3826	2.822	27	0.9829	1.3882	1.7747	
		m=	2.052	42		m=	1.28519	
	QSTD	b=	-0.013		QA	b=	-0.00869	
	L	r=	0.999	94		r=	0.99994	
				Calculatio	ns			
			/Pstd)(Tstd/Ta	a)	Va=	∆Vol((Pa-∆I	P)/Pa)	
	Qstd=	Vstd/∆Time			Qa=	Va/∆Time		
			For subsequ	ent flow ra	te calculation	15:		
	Qstd=	1/m ((\\ \ \ \ \ \ \ H (Pa <u>(Tstd</u> Pstd Ta))-b)	Qa=	1/m ((√∆⊦	I(Ta/Pa))-b)	
		Conditions	1					
Tstd:						RECA	LIBRATION	
Pstd:	1	mm Hg (ey			US FPA reco		nual recalibratio	n nor 1000
AH: calibrat		er reading (i	n H2O)				Regulations Part 5	
		eter reading					Reference Meth	10 50
		perature (°K)						
		essure (mm	Hg)				ended Particulate	
: intercept					the	e Atmosphe	re, 9.2.17, page 3	30

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002

b: intercept m: slope



1

輝創工程有限公司

Sun Creation Engineering Limited Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C184960 證書編號

Manufacturer / 製 Model No. / 型號 Serial No. / 編號 Supplied By / 委言	:	 Job No. / 序引編號: IC18-1761 Anemometer Lutron AM-4201 AF.27513 Envirotech Services Co. Room 113, 1/F, My Loft, 9 Hoi With New Territories, Hong Kong 		t / 收件日期:23 August 201
TEST CONDIT Temperature / 溫 Line Voltage / 電	度: (2	試條件 23 ± 2)°C	Relative Humidity	/ 相對濕度 : (50±25)9
TEST SPECIFIC		/ 測試規範		
DATE OF TEST				
	to the par	决 ticular unit-under-test only. he subsequent page(s).		
		r calibration are traceable to National GmbH, Germany	Standards via :	
Tested By 測試	: _	T L Shek Assistant Engineer		

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Website/網址: www.suncreation.com



輝創工程有限公司

Sun Creation Engineering Limited Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C184960 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 10 measurements at each calibration point.
- 3. Test equipment :

Equipment ID CL386 Description Multi-function Measuring Instrument Certificate No. S16493

- 4. Test procedure : MA130N.
- 5. Results :

Air Velocity

Applied	UUT		Measured Correction	
Value	Reading	Value Measurement Uncertainty		ertainty
(m/s)	(m/s)	(m/s)	Expanded Uncertainty (m/s)	Coverage Factor
2.0	1.7	+0.3	0.2	2.0
4.0	3.8	+0.2	0.3	2.0
6.0	5.8	+0.2	0.3	2.0
8.0	7.9	+0.1	0.3	2.0
10.0	10.0	0.0	0.4	2.0

Remarks : - The Measured Corrections are defined as : Value = Applied Value - UUT Reading

- The expanded uncertainties are for a level of confidence of 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

ENVIROTECH SERVICES CO.

Date of Calibration :	30 September 2018	
Brand of Test Meter:	Davis	
Model:	Vantage Pro 2 (s/n: AS160104014)	
Location :	Roof of Tuen Mun Firestation	
Procedures :		
1. Wind Still Test:	The wind speed sensor was hold by hand until	it keep still
2. Wind Speed Test:	The wind meter was on-site calibrated against	the Anemometer
3.Wind Direction Test	: The wind meter was on-site calibrated against	the marine compass at four directions
Results:		

Calibration Report of Wind Meter

Wind Still Test

Wind Speed (m/s) 0.00

Wind Speed Test

Davis (m/s)	Anemometer (m/s)
1.6	1.4
3.2	2.7
4.8	4.1

Wind Direction Test

Davis (o)	Marine Compass (o)
270	270
359	0
89	90
181	180

Calibrated by:

Aa

Checked by : Fat

Yeung Ping Fai (Technical Officer)

Ho Kam Fat (Senior Technical Officer)

Appendix F

EM&A Monitoring Schedules

HY/2012/08 - Tuen Mun - Chek Lap Kok Link Northern Connection Sub-sea Tunnel Section Air Quality Impact Monitoring Schedule - November 2018

Air quality monitoring stations: ASR1, ASR5, ASR6, ASR10, AQMS1

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Nov	2-Nov	3-Nov
						1-hour TSP - 3 times
						24-hour TSP - 1 time
						Impact AQM
4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov
		1-hour TSP - 3 times			1-hour TSP - 3 times	
		24-hour TSP - 1 time			24-hour TSP - 1 time	
		Impact AQM		45 No.	Impact AQM	
11-Nov	12-Nov 1-hour TSP - 3 times	13-Nov	14-Nov	15-Nov 1-hour TSP - 3 times	16-Nov	17-Nov
	24-hour TSP - 1 time			24-hour TSP - 1 time		
	Impact AQM			Impact AQM		
18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov
1-hour TSP - 3 times			1-hour TSP - 3 times			1-hour TSP - 3 times
24-hour TSP - 1 time			24-hour TSP - 1 time			24-hour TSP - 1 time
Impact AQM			Impact AQM			Impact AQM
25-Nov	26-Nov		28-Nov	29-Nov		
		1-hour TSP - 3 times			1-hour TSP - 3 times	
		24-hour TSP - 1 time			24-hour TSP - 1 time	
		Impact AQM			Impact AQM	

HY/2012/08 - Tuen Mun - Chek Lap Kok Link Northern Connection Sub-sea Tunnel Section Tentative Air Quality Impact Monitoring Schedule - December 2018

Air quality monitoring stations: ASR1, ASR5, ASR6, ASR10, AQMS1

1						
Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-D
2-Dec		4-Dec	5-Dec		7-Dec	8-D
	1-hour TSP - 3 times			1-hour TSP - 3 times		
	24-hour TSP - 1 time			24-hour TSP - 1 time		
	Impact AQM			Impact AQM		
9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	
1-hour TSP - 3 times			1-hour TSP - 3 times			1-hour TSP - 3 times
24-hour TSP - 1 time			24-hour TSP - 1 time			24-hour TSP - 1 time
Impact AQM			Impact AQM			Impact AQM
16-Dec	17-Dec		19-Dec	20-Dec		22-D
		1-hour TSP - 3 times			1-hour TSP - 3 times	
		24-hour TSP - 1 time			24-hour TSP - 1 time	
		Impact AQM			Impact AQM	
23-Dec		Public Holiday 25-Dec	Public Holiday 26-Dec		28-Dec	29-D
	1-hour TSP - 3 times			1-hour TSP - 3 times		
	24-hour TSP - 1 time			24-hour TSP - 1 time		
	Impact AQM			Impact AQM		
30-Dec						
	1-hour TSP - 3 times					
	24-hour TSP - 1 time					
	Impact AQM			tor roviowing the progress o		

The schedule is subject to agreement from the EPD on the monitoring times. The schedule will be revised after reviewing the progress of the construction works or due to adverse (safety, weather etc) conditions.

HY/2012/08 - Tuen Mun - Chek Lap Kok Link - Northern Landfall Impact Marine Water Quality Monitoring (WQM) Schedule (December 2018)

Sunday		Tuesdav			Friday	Saturday
						1/Dec
2/Dec	3/Dec	4/Dec	5/Dec	6/Dec	7/Dec	8/Dec
	ebb tide 8:14 - 11:44		ebb tide 10:02 - 13:32		ebb tide 11:27 - 14:57	
	flood tide 2:13 - 5:43		flood tide 4:20 - 7:50		flood tide 5:59 - 9:29	
9/Dec	10/Dec	11/Dec	12/Dec	13/Dec	14/Dec	15/Dec
3/Dec	10/Dec	Thee		13/Dec		13/Dec
	ebb tide 13:15 - 16:45		ebb tide 14:43 - 16:43		ebb tide 4:43 - 6:35	
	flood tide 8:03 - 11:33		flood tide 9:27 - 12:57		flood tide 11:32 - 15:02	
16/Dec	17/Dec	18/Dec	19/Dec	20/Dec	21/Dec	22/Dec
			-hh 4: 4- 0.10 11.40		-hh 4: d- 10:00 12:20	
	ebb tide 5:57 - 9:27 flood tide 13:24 - 16:54		ebb tide 8:12 - 11:42 flood tide 14:23 - 17:53		ebb tide 10:00 - 13:30 flood tide 15:33 - 19:03	
	1000 100 10.21 10.51		1000 100 11.25 17.55		1000 100 10.00 19.00	
23/Dec	24/Dec	25/Dec	26/Dec	27/Dec	28/Dec	29/Dec
	ebb tide 12:28 - 15:58		ebb tide 14:06 - 16:21		ebb tide 4:21 - 6:36	
	flood tide 7:10 - 10:40		flood tide 8:49 - 12:19		flood tide 10:34 - 14:04	
30/Dec	31/Dec					
30/Dec	31/Dec					
	ebb tide 6:37 - 10:07					
	flood tide 13:13 - 16:43					

HY/2012/08 - Tuen Mun - Chek Lap Kok Link Northern Connection Sub-sea Tunnel Section Impact Dolphin Monitoring Survey Monitoring Schedule - November 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Nov Impact Dolphin Monitoring	2-Nov	3-Nov
4-Nov		6-Nov Impact Dolphin Monitoring		8-Nov Impact Dolphin Monitoring	9-Nov	10-Nov
11-Nov		13-Nov Impact Dolphin Monitoring	14-Nov	15-Nov	16-Nov	17-Nov
18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov
25-Nov	26-Nov	27-Nov	28-Nov	29-Nov	<u>30-Nov</u>	


HY/2012/08 - Tuen Mun - Chek Lap Kok Link Northern Connection Sub-sea Tunnel Section Tentative Impact Dolphin Monitoring Survey Monitoring Schedule - December 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Dec
2-Dec		4-Dec		6-Dec	7-Dec	8-Dec
	Impact Dolphin Monitoring		Impact Dolphin Monitoring			
9-Dec		11-Dec		13-Dec	14-Dec	15-Dec
	Impact Dolphin Monitoring		Impact Dolphin Monitoring			
16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec
23-Dec	24 Doc	Public Holidy 25-Dec	Public Holiday 26-Dec	27-Dec	28-Dec	29-Dec
23-Dec	24-Dec	Public Hollay 25-Dec	Public Holiday 20-Dec	27-Dec	28-Dec	29-Dec
30-Dec	31-Dec					


The schedule is subject to agreement from the EPD on the monitoring times. The schedule will be revised after reviewing the progress of the construction works or due to adverse (safety,weather etc) conditions.

Appendix G

Impact Air Quality Monitoring Results







ERN





Figure G.3 Impact Monitoring – 1-hour Total Suspended Particulates (μg/m³) at ASR1 between 1 August 2018 and 30 November 2018 during impact monitoring period. The weather conditions during the monitoring period varied from sunny to cloudy. Major land-based construction activities included: Bulk Excavation, TBM Tunnel Works (1/8/2018 – 30/11/2018)





based construction activities included: Bulk Excavation, TBM Tunnel Works (1/8/2018 – 30/11/2018)






Figure G.5 Impact Monitoring – 1-hour Total Suspended Particulates (μ g/m³) at ASR10 between 1 August 2018 and 30 November 2018 during impact monitoring period. The weather conditions during the monitoring period varied from sunny to cloudy. Major land-based construction activities included: Bulk Excavation, TBM Tunnel Works (1/8/2018 – 30/11/2018)








Figure G.6 Impact Monitoring – 24-hour Total Suspended Particulates (µg/m³) at ASR1 between 1 August 2018 and 30 November 2018 during impact monitoring period. The weather conditions during the monitoring period varied from sunny to cloudy. Major land-based construction activities included: Bulk Excavation, TBM Tunnel Works (1/8/2018 – 30/11/2018)











based construction activities included: Bulk Excavation, TBM Tunnel Works (1/8/2018 - 30/11/2018)





based construction activities included: Bulk Excavation, TBM Tunnel Works (1/8/2018 - 30/11/2018)





based construction activities included: Bulk Excavation, TBM Tunnel Works (1/8/2018 - 30/11/2018)



Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2018-11-03	AQMS1	Sunny	08:50	1-hour TSP	202	ug/m3
TMCLKL	HY/2012/08	2018-11-03	AQMS1	Sunny	09:52	1-hour TSP	82	ug/m3
TMCLKL	HY/2012/08	2018-11-03	AQMS1	Sunny	10:54	1-hour TSP	93	ug/m3
TMCLKL	HY/2012/08	2018-11-03	ASR1	Sunny	08:38	1-hour TSP	153	ug/m3
TMCLKL	HY/2012/08	2018-11-03	ASR1	Sunny	09:40	1-hour TSP	44	ug/m3
TMCLKL	HY/2012/08	2018-11-03	ASR1	Sunny	10:42	1-hour TSP	55	ug/m3
TMCLKL	HY/2012/08	2018-11-03	ASR10	Sunny	08:04	1-hour TSP	106	ug/m3
TMCLKL	HY/2012/08	2018-11-03	ASR10	Sunny	09:06	1-hour TSP	82	ug/m3
TMCLKL	HY/2012/08	2018-11-03	ASR10	Sunny	10:08	1-hour TSP	77	ug/m3
TMCLKL	HY/2012/08	2018-11-03	ASR5	Sunny	08:26	1-hour TSP	67	ug/m3
TMCLKL	HY/2012/08	2018-11-03	ASR5	Sunny	09:28	1-hour TSP	85	ug/m3
TMCLKL	HY/2012/08	2018-11-03	ASR5	Sunny	10:30	1-hour TSP	92	ug/m3
TMCLKL	HY/2012/08	2018-11-03	ASR6	Sunny	08:15	1-hour TSP	226	ug/m3
TMCLKL	HY/2012/08	2018-11-03	ASR6	Sunny	09:17	1-hour TSP	68	ug/m3
TMCLKL	HY/2012/08	2018-11-03	ASR6	Sunny	10:19	1-hour TSP	84	ug/m3
TMCLKL	HY/2012/08	2018-11-06	AQMS1	Sunny	13:59	1-hour TSP	82	ug/m3
TMCLKL	HY/2012/08	2018-11-06	AQMS1	Sunny	15:01	1-hour TSP	110	ug/m3
TMCLKL	HY/2012/08	2018-11-06	AQMS1	Sunny	16:03	1-hour TSP	79	ug/m3
TMCLKL	HY/2012/08	2018-11-06	ASR1	Sunny	13:48	1-hour TSP	126	ug/m3
TMCLKL	HY/2012/08	2018-11-06	ASR1	Sunny	14:50	1-hour TSP	376	ug/m3
TMCLKL	HY/2012/08	2018-11-06	ASR1	Sunny	15:52	1-hour TSP	93	ug/m3
TMCLKL	HY/2012/08	2018-11-06	ASR10	Sunny	13:13	1-hour TSP	152	ug/m3
TMCLKL	HY/2012/08	2018-11-06	ASR10	Sunny	14:15	1-hour TSP	50	ug/m3
TMCLKL	HY/2012/08	2018-11-06	ASR10	Sunny	15:17	1-hour TSP	53	ug/m3
TMCLKL	HY/2012/08	2018-11-06	ASR5	Sunny	13:37	1-hour TSP	181	ug/m3
TMCLKL	HY/2012/08	2018-11-06	ASR5	Sunny	14:39	1-hour TSP	152	ug/m3
TMCLKL	HY/2012/08	2018-11-06	ASR5	Sunny	15:41	1-hour TSP	138	ug/m3
TMCLKL	HY/2012/08	2018-11-06	ASR6	Sunny	13:25	1-hour TSP	108	ug/m3
TMCLKL	HY/2012/08	2018-11-06	ASR6	Sunny	14:27	1-hour TSP	96	ug/m3
TMCLKL	HY/2012/08	2018-11-06	ASR6	Sunny	15:29	1-hour TSP	91	ug/m3

Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2018-11-09	AQMS1	Sunny	08:50	1-hour TSP	126	ug/m3
TMCLKL	HY/2012/08	2018-11-09	AQMS1	Sunny	09:52	1-hour TSP	142	ug/m3
TMCLKL	HY/2012/08	2018-11-09	AQMS1	Sunny	10:54	1-hour TSP	172	ug/m3
TMCLKL	HY/2012/08	2018-11-09	ASR1	Sunny	08:39	1-hour TSP	116	ug/m3
TMCLKL	HY/2012/08	2018-11-09	ASR1	Sunny	09:41	1-hour TSP	67	ug/m3
TMCLKL	HY/2012/08	2018-11-09	ASR1	Sunny	10:43	1-hour TSP	63	ug/m3
TMCLKL	HY/2012/08	2018-11-09	ASR10	Sunny	08:06	1-hour TSP	69	ug/m3
TMCLKL	HY/2012/08	2018-11-09	ASR10	Sunny	09:08	1-hour TSP	81	ug/m3
TMCLKL	HY/2012/08	2018-11-09	ASR10	Sunny	10:10	1-hour TSP	107	ug/m3
TMCLKL	HY/2012/08	2018-11-09	ASR5	Sunny	08:28	1-hour TSP	244	ug/m3
TMCLKL	HY/2012/08	2018-11-09	ASR5	Sunny	09:30	1-hour TSP	182	ug/m3
TMCLKL	HY/2012/08	2018-11-09	ASR5	Sunny	10:32	1-hour TSP	167	ug/m3
TMCLKL	HY/2012/08	2018-11-09	ASR6	Sunny	08:17	1-hour TSP	167	ug/m3
TMCLKL	HY/2012/08	2018-11-09	ASR6	Sunny	09:19	1-hour TSP	173	ug/m3
TMCLKL	HY/2012/08	2018-11-09	ASR6	Sunny	10:21	1-hour TSP	240	ug/m3
TMCLKL	HY/2012/08	2018-11-12	AQMS1	Sunny	14:12	1-hour TSP	311	ug/m3
TMCLKL	HY/2012/08	2018-11-12	AQMS1	Sunny	15:14	1-hour TSP	272	ug/m3
TMCLKL	HY/2012/08	2018-11-12	AQMS1	Sunny	16:16	1-hour TSP	292	ug/m3
TMCLKL	HY/2012/08	2018-11-12	ASR1	Sunny	14:00	1-hour TSP	148	ug/m3
TMCLKL	HY/2012/08	2018-11-12	ASR1	Sunny	15:02	1-hour TSP	395	ug/m3
TMCLKL	HY/2012/08	2018-11-12	ASR1	Sunny	16:04	1-hour TSP	193	ug/m3
TMCLKL	HY/2012/08	2018-11-12	ASR10	Sunny	13:26	1-hour TSP	242	ug/m3
TMCLKL	HY/2012/08	2018-11-12	ASR10	Sunny	14:28	1-hour TSP	164	ug/m3
TMCLKL	HY/2012/08	2018-11-12	ASR10	Sunny	15:30	1-hour TSP	197	ug/m3
TMCLKL	HY/2012/08	2018-11-12	ASR5	Sunny	13:49	1-hour TSP	371	ug/m3
TMCLKL	HY/2012/08	2018-11-12	ASR5	Sunny	14:51	1-hour TSP	425	ug/m3
TMCLKL	HY/2012/08	2018-11-12	ASR5	Sunny	15:53	1-hour TSP	377	ug/m3
TMCLKL	HY/2012/08	2018-11-12	ASR6	Sunny	13:38	1-hour TSP	262	ug/m3
TMCLKL	HY/2012/08	2018-11-12	ASR6	Sunny	14:40	1-hour TSP	343	ug/m3
TMCLKL	HY/2012/08	2018-11-12	ASR6	Sunny	15:42	1-hour TSP	259	ug/m3

Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2018-11-15	AQMS1	Sunny	13:59	1-hour TSP	152	ug/m3
TMCLKL	HY/2012/08	2018-11-15	AQMS1	Sunny	15:01	1-hour TSP	144	ug/m3
TMCLKL	HY/2012/08	2018-11-15	AQMS1	Sunny	16:03	1-hour TSP	79	ug/m3
TMCLKL	HY/2012/08	2018-11-15	ASR1	Sunny	13:48	1-hour TSP	137	ug/m3
TMCLKL	HY/2012/08	2018-11-15	ASR1	Sunny	14:50	1-hour TSP	94	ug/m3
TMCLKL	HY/2012/08	2018-11-15	ASR1	Sunny	15:52	1-hour TSP	89	ug/m3
TMCLKL	HY/2012/08	2018-11-15	ASR10	Sunny	13:13	1-hour TSP	153	ug/m3
TMCLKL	HY/2012/08	2018-11-15	ASR10	Sunny	14:15	1-hour TSP	131	ug/m3
TMCLKL	HY/2012/08	2018-11-15	ASR10	Sunny	15:17	1-hour TSP	140	ug/m3
TMCLKL	HY/2012/08	2018-11-15	ASR5	Sunny	13:36	1-hour TSP	210	ug/m3
TMCLKL	HY/2012/08	2018-11-15	ASR5	Sunny	14:38	1-hour TSP	244	ug/m3
TMCLKL	HY/2012/08	2018-11-15	ASR5	Sunny	15:40	1-hour TSP	106	ug/m3
TMCLKL	HY/2012/08	2018-11-15	ASR6	Sunny	13:24	1-hour TSP	175	ug/m3
TMCLKL	HY/2012/08	2018-11-15	ASR6	Sunny	14:26	1-hour TSP	106	ug/m3
TMCLKL	HY/2012/08	2018-11-15	ASR6	Sunny	15:28	1-hour TSP	87	ug/m3
TMCLKL	HY/2012/08	2018-11-18	AQMS1	Sunny	08:50	1-hour TSP	70	ug/m3
TMCLKL	HY/2012/08	2018-11-18	AQMS1	Sunny	09:52	1-hour TSP	74	ug/m3
TMCLKL	HY/2012/08	2018-11-18	AQMS1	Sunny	10:54	1-hour TSP	74	ug/m3
TMCLKL	HY/2012/08	2018-11-18	ASR1	Sunny	08:38	1-hour TSP	44	ug/m3
TMCLKL	HY/2012/08	2018-11-18	ASR1	Sunny	09:40	1-hour TSP	44	ug/m3
TMCLKL	HY/2012/08	2018-11-18	ASR1	Sunny	10:42	1-hour TSP	128	ug/m3
TMCLKL	HY/2012/08	2018-11-18	ASR10	Sunny	08:04	1-hour TSP	17	ug/m3
TMCLKL	HY/2012/08	2018-11-18	ASR10	Sunny	09:06	1-hour TSP	40	ug/m3
TMCLKL	HY/2012/08	2018-11-18	ASR10	Sunny	10:08	1-hour TSP	44	ug/m3
TMCLKL	HY/2012/08	2018-11-18	ASR5	Sunny	08:27	1-hour TSP	77	ug/m3
TMCLKL	HY/2012/08	2018-11-18	ASR5	Sunny	09:29	1-hour TSP	70	ug/m3
TMCLKL	HY/2012/08	2018-11-18	ASR5	Sunny	10:31	1-hour TSP	159	ug/m3
TMCLKL	HY/2012/08	2018-11-18	ASR6	Sunny	08:15	1-hour TSP	52	ug/m3
TMCLKL	HY/2012/08	2018-11-18	ASR6	Sunny	09:17	1-hour TSP	55	ug/m3
TMCLKL	HY/2012/08	2018-11-18	ASR6	Sunny	10:19	1-hour TSP	85	ug/m3

Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2018-11-21	AQMS1	Sunny	13:52	1-hour TSP	104	ug/m3
TMCLKL	HY/2012/08	2018-11-21	AQMS1	Sunny	14:54	1-hour TSP	139	ug/m3
TMCLKL	HY/2012/08	2018-11-21	AQMS1	Sunny	15:56	1-hour TSP	136	ug/m3
TMCLKL	HY/2012/08	2018-11-21	ASR1	Sunny	13:40	1-hour TSP	98	ug/m3
TMCLKL	HY/2012/08	2018-11-21	ASR1	Sunny	14:42	1-hour TSP	178	ug/m3
TMCLKL	HY/2012/08	2018-11-21	ASR1	Sunny	15:44	1-hour TSP	107	ug/m3
TMCLKL	HY/2012/08	2018-11-21	ASR10	Sunny	13:07	1-hour TSP	87	ug/m3
TMCLKL	HY/2012/08	2018-11-21	ASR10	Sunny	14:09	1-hour TSP	123	ug/m3
TMCLKL	HY/2012/08	2018-11-21	ASR10	Sunny	15:11	1-hour TSP	139	ug/m3
TMCLKL	HY/2012/08	2018-11-21	ASR5	Sunny	13:28	1-hour TSP	215	ug/m3
TMCLKL	HY/2012/08	2018-11-21	ASR5	Sunny	14:30	1-hour TSP	240	ug/m3
TMCLKL	HY/2012/08	2018-11-21	ASR5	Sunny	15:32	1-hour TSP	261	ug/m3
TMCLKL	HY/2012/08	2018-11-21	ASR6	Sunny	13:18	1-hour TSP	121	ug/m3
TMCLKL	HY/2012/08	2018-11-21	ASR6	Sunny	14:20	1-hour TSP	144	ug/m3
TMCLKL	HY/2012/08	2018-11-21	ASR6	Sunny	15:22	1-hour TSP	159	ug/m3
TMCLKL	HY/2012/08	2018-11-24	AQMS1	Sunny	09:14	1-hour TSP	143	ug/m3
TMCLKL	HY/2012/08	2018-11-24	AQMS1	Sunny	10:16	1-hour TSP	106	ug/m3
TMCLKL	HY/2012/08	2018-11-24	AQMS1	Sunny	11:18	1-hour TSP	111	ug/m3
TMCLKL	HY/2012/08	2018-11-24	ASR1	Sunny	09:02	1-hour TSP	148	ug/m3
TMCLKL	HY/2012/08	2018-11-24	ASR1	Sunny	10:04	1-hour TSP	197	ug/m3
TMCLKL	HY/2012/08	2018-11-24	ASR1	Sunny	11:06	1-hour TSP	145	ug/m3
TMCLKL	HY/2012/08	2018-11-24	ASR10	Sunny	08:30	1-hour TSP	61	ug/m3
TMCLKL	HY/2012/08	2018-11-24	ASR10	Sunny	09:32	1-hour TSP	67	ug/m3
TMCLKL	HY/2012/08	2018-11-24	ASR10	Sunny	10:34	1-hour TSP	90	ug/m3
TMCLKL	HY/2012/08	2018-11-24	ASR5	Sunny	08:51	1-hour TSP	131	ug/m3
TMCLKL	HY/2012/08	2018-11-24	ASR5	Sunny	09:53	1-hour TSP	223	ug/m3
TMCLKL	HY/2012/08	2018-11-24	ASR5	Sunny	10:55	1-hour TSP	320	ug/m3
TMCLKL	HY/2012/08	2018-11-24	ASR6	Sunny	08:40	1-hour TSP	81	ug/m3
TMCLKL	HY/2012/08	2018-11-24	ASR6	Sunny	09:42	1-hour TSP	118	ug/m3
TMCLKL	HY/2012/08	2018-11-24	ASR6	Sunny	10:44	1-hour TSP	176	ug/m3

Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2018-11-27	AQMS1	Cloudy	13:47	1-hour TSP	138	ug/m3
TMCLKL	HY/2012/08	2018-11-27	AQMS1	Cloudy	14:49	1-hour TSP	79	ug/m3
TMCLKL	HY/2012/08	2018-11-27	AQMS1	Cloudy	15:51	1-hour TSP	82	ug/m3
TMCLKL	HY/2012/08	2018-11-27	ASR1	Cloudy	13:35	1-hour TSP	134	ug/m3
TMCLKL	HY/2012/08	2018-11-27	ASR1	Cloudy	14:37	1-hour TSP	152	ug/m3
TMCLKL	HY/2012/08	2018-11-27	ASR1	Cloudy	15:39	1-hour TSP	112	ug/m3
TMCLKL	HY/2012/08	2018-11-27	ASR10	Cloudy	13:00	1-hour TSP	104	ug/m3
TMCLKL	HY/2012/08	2018-11-27	ASR10	Cloudy	14:02	1-hour TSP	130	ug/m3
TMCLKL	HY/2012/08	2018-11-27	ASR10	Cloudy	15:04	1-hour TSP	114	ug/m3
TMCLKL	HY/2012/08	2018-11-27	ASR5	Cloudy	13:23	1-hour TSP	222	ug/m3
TMCLKL	HY/2012/08	2018-11-27	ASR5	Cloudy	14:25	1-hour TSP	262	ug/m3
TMCLKL	HY/2012/08	2018-11-27	ASR5	Cloudy	15:27	1-hour TSP	168	ug/m3
TMCLKL	HY/2012/08	2018-11-27	ASR6	Cloudy	13:11	1-hour TSP	138	ug/m3
TMCLKL	HY/2012/08	2018-11-27	ASR6	Cloudy	14:13	1-hour TSP	131	ug/m3
TMCLKL	HY/2012/08	2018-11-27	ASR6	Cloudy	15:15	1-hour TSP	104	ug/m3
TMCLKL	HY/2012/08	2018-11-30	AQMS1	Sunny	09:11	1-hour TSP	173	ug/m3
TMCLKL	HY/2012/08	2018-11-30	AQMS1	Sunny	10:13	1-hour TSP	132	ug/m3
TMCLKL	HY/2012/08	2018-11-30	AQMS1	Sunny	11:15	1-hour TSP	99	ug/m3
TMCLKL	HY/2012/08	2018-11-30	ASR1	Sunny	08:58	1-hour TSP	190	ug/m3
TMCLKL	HY/2012/08	2018-11-30	ASR1	Sunny	10:00	1-hour TSP	127	ug/m3
TMCLKL	HY/2012/08	2018-11-30	ASR1	Sunny	11:02	1-hour TSP	126	ug/m3
TMCLKL	HY/2012/08	2018-11-30	ASR10	Sunny	08:24	1-hour TSP	101	ug/m3
TMCLKL	HY/2012/08	2018-11-30	ASR10	Sunny	09:26	1-hour TSP	126	ug/m3
TMCLKL	HY/2012/08	2018-11-30	ASR10	Sunny	10:28	1-hour TSP	116	ug/m3
TMCLKL	HY/2012/08	2018-11-30	ASR5	Sunny	08:47	1-hour TSP	280	ug/m3
TMCLKL	HY/2012/08	2018-11-30	ASR5	Sunny	09:49	1-hour TSP	251	ug/m3
TMCLKL	HY/2012/08	2018-11-30	ASR5	Sunny	10:51	1-hour TSP	202	ug/m3
TMCLKL	HY/2012/08	2018-11-30	ASR6	Sunny	08:35	1-hour TSP	113	ug/m3
TMCLKL	HY/2012/08	2018-11-30	ASR6	Sunny	09:37	1-hour TSP	136	ug/m3
TMCLKL	HY/2012/08	2018-11-30	ASR6	Sunny	10:39	1-hour TSP	117	ug/m3

Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2018-11-03	AQMS1	Sunny	11:56	24-hour TSP	51	ug/m3
TMCLKL	HY/2012/08	2018-11-03	ASR1	Sunny	11:44	24-hour TSP	39	ug/m3
TMCLKL	HY/2012/08	2018-11-03	ASR10	Sunny	11:10	24-hour TSP	45	ug/m3
TMCLKL	HY/2012/08	2018-11-03	ASR5	Sunny	11:32	24-hour TSP	87	ug/m3
TMCLKL	HY/2012/08	2018-11-03	ASR6	Sunny	11:21	24-hour TSP	75	ug/m3
TMCLKL	HY/2012/08	2018-11-06	AQMS1	Sunny	17:05	24-hour TSP	55	ug/m3
TMCLKL	HY/2012/08	2018-11-06	ASR1	Sunny	16:54	24-hour TSP	48	ug/m3
TMCLKL	HY/2012/08	2018-11-06	ASR10	Sunny	16:19	24-hour TSP	41	ug/m3
TMCLKL	HY/2012/08	2018-11-06	ASR5	Sunny	16:43	24-hour TSP	90	ug/m3
TMCLKL	HY/2012/08	2018-11-06	ASR6	Sunny	16:31	24-hour TSP	65	ug/m3
TMCLKL	HY/2012/08	2018-11-09	AQMS1	Sunny	11:56	24-hour TSP	74	ug/m3
TMCLKL	HY/2012/08	2018-11-09	ASR1	Sunny	11:45	24-hour TSP	56	ug/m3
TMCLKL	HY/2012/08	2018-11-09	ASR10	Sunny	11:12	24-hour TSP	59	ug/m3
TMCLKL	HY/2012/08	2018-11-09	ASR5	Sunny	11:34	24-hour TSP	112	ug/m3
TMCLKL	HY/2012/08	2018-11-09	ASR6	Sunny	11:23	24-hour TSP	78	ug/m3
TMCLKL	HY/2012/08	2018-11-12	AQMS1	Sunny	17:18	24-hour TSP	80	ug/m3
TMCLKL	HY/2012/08	2018-11-12	ASR1	Sunny	17:06	24-hour TSP	63	ug/m3
TMCLKL	HY/2012/08	2018-11-12	ASR10	Sunny	16:32	24-hour TSP	64	ug/m3
TMCLKL	HY/2012/08	2018-11-12	ASR5	Sunny	16:55	24-hour TSP	136	ug/m3
TMCLKL	HY/2012/08	2018-11-12	ASR6	Sunny	16:44	24-hour TSP	103	ug/m3
TMCLKL	HY/2012/08	2018-11-15	AQMS1	Sunny	17:05	24-hour TSP	79	ug/m3
TMCLKL	HY/2012/08	2018-11-15	ASR1	Sunny	16:54	24-hour TSP	47	ug/m3
TMCLKL	HY/2012/08	2018-11-15	ASR10	Sunny	16:19	24-hour TSP	32	ug/m3
TMCLKL	HY/2012/08	2018-11-15	ASR5	Sunny	16:42	24-hour TSP	102	ug/m3
TMCLKL	HY/2012/08	2018-11-15	ASR6	Sunny	16:30	24-hour TSP	72	ug/m3
TMCLKL	HY/2012/08	2018-11-18	AQMS1	Sunny	11:56	24-hour TSP	76	ug/m3
TMCLKL	HY/2012/08	2018-11-18	ASR1	Sunny	11:44	24-hour TSP	94	ug/m3
TMCLKL	HY/2012/08	2018-11-18	ASR10	Sunny	11:10	24-hour TSP	63	ug/m3
TMCLKL	HY/2012/08	2018-11-18	ASR5	Sunny	11:33	24-hour TSP	129	ug/m3
TMCLKL	HY/2012/08	2018-11-18	ASR6	Sunny	11:21	24-hour TSP	78	ug/m3

Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2018-11-21	AQMS1	Sunny	16:58	24-hour TSP	99	ug/m3
TMCLKL	HY/2012/08	2018-11-21	ASR1	Sunny	16:46	24-hour TSP	117	ug/m3
TMCLKL	HY/2012/08	2018-11-21	ASR10	Sunny	16:13	24-hour TSP	146	ug/m3
TMCLKL	HY/2012/08	2018-11-21	ASR5	Sunny	16:34	24-hour TSP	148	ug/m3
TMCLKL	HY/2012/08	2018-11-21	ASR6	Sunny	16:24	24-hour TSP	91	ug/m3
TMCLKL	HY/2012/08	2018-11-24	AQMS1	Sunny	12:20	24-hour TSP	66	ug/m3
TMCLKL	HY/2012/08	2018-11-24	ASR1	Sunny	12:08	24-hour TSP	82	ug/m3
TMCLKL	HY/2012/08	2018-11-24	ASR10	Sunny	11:36	24-hour TSP	71	ug/m3
TMCLKL	HY/2012/08	2018-11-24	ASR5	Sunny	11:57	24-hour TSP	122	ug/m3
TMCLKL	HY/2012/08	2018-11-24	ASR6	Sunny	11:46	24-hour TSP	83	ug/m3
TMCLKL	HY/2012/08	2018-11-27	AQMS1	Cloudy	16:53	24-hour TSP	39	ug/m3
TMCLKL	HY/2012/08	2018-11-27	ASR1	Cloudy	16:41	24-hour TSP	38	ug/m3
TMCLKL	HY/2012/08	2018-11-27	ASR10	Cloudy	16:06	24-hour TSP	32	ug/m3
TMCLKL	HY/2012/08	2018-11-27	ASR5	Cloudy	16:29	24-hour TSP	86	ug/m3
TMCLKL	HY/2012/08	2018-11-27	ASR6	Cloudy	16:17	24-hour TSP	37	ug/m3
TMCLKL	HY/2012/08	2018-11-30	AQMS1	Sunny	12:17	24-hour TSP	74	ug/m3
TMCLKL	HY/2012/08	2018-11-30	ASR1	Sunny	12:04	24-hour TSP	81	ug/m3
TMCLKL	HY/2012/08	2018-11-30	ASR10	Sunny	11:30	24-hour TSP	62	ug/m3
TMCLKL	HY/2012/08	2018-11-30	ASR5	Sunny	11:53	24-hour TSP	131	ug/m3
TMCLKL	HY/2012/08	2018-11-30	ASR6	Sunny	11:41	24-hour TSP	70	ug/m3

Appendix H

Meteorological Data

	Meteoro	logical Data for Impact Monitoring in	the reporting period
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)
18/11/03	0:00	0.9	49
18/11/03	1:00	0.4	136
18/11/03	2:00	0.4	309
18/11/03	3:00	0.4	274
18/11/03	4:00	0.4	289
18/11/03	5:00	0.4	304
18/11/03	6:00	0.9	47
18/11/03	7:00	0.9	35
18/11/03	8:00	0.9	102
18/11/03	9:00	0.9	105
18/11/03	10:00	0.9	80
18/11/03	11:00	1.3	81
18/11/03	12:00	0.9	323
18/11/03	13:00	0.9	96
18/11/03	14:00	0.9	136
18/11/03	15:00	0.9	52
18/11/03	16:00	0.4	232
18/11/03	17:00	0.4	90
18/11/03	18:00	0.9	86
18/11/03	19:00	0.9	115
18/11/03	20:00	0.9	26
18/11/03	21:00	0.9	20
18/11/03	22:00	0.9	92
18/11/03	23:00	0.9	53
18/11/04	0:00	1.3	21
18/11/04	1:00	0.4	58
18/11/04	2:00	0.4	31
18/11/04	3:00	0.9	39
18/11/04	4:00	0.9	53
18/11/04	5:00	0.9	11
18/11/04	6:00	1.3	11
18/11/04	7:00	1.8	56
18/11/04	8:00	1.3	44
18/11/04	9:00	1.3	46
18/11/04	10:00	0.9	51
18/11/04	11:00	0.9	92
18/11/04	12:00	0.9	122
18/11/04	13:00	1.3	101
18/11/04	14:00	1.8	162
18/11/04	15:00	2.7	117
18/11/04	16:00	2.2	118
18/11/04	17:00	2.2	104
18/11/04	18:00	2.2	114
18/11/04	19:00	1.3	89
18/11/04	20:00	0.9	74
18/11/04	21:00	0.9	107
18/11/04	22:00	1.3	114
18/11/04	23:00	1.3	36
18/11/06	0:00	2.7	95
18/11/06	1:00	2.7	93
18/11/06	2:00	2.2	98
18/11/06	3:00	0.9	62
18/11/06	4:00	1.3	95
18/11/06	5:00	0.4	312

	Meteorological Data for Impact Monitoring in the reporting period						
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)				
18/11/06	6:00	0.9	53				
18/11/06	7:00	1.3	51				
18/11/06	8:00	1.3	76				
18/11/06	9:00	3.1	101				
18/11/06	10:00	3.1	132				
18/11/06	11:00	4	144				
18/11/06	12:00	3.6	124				
18/11/06	13:00	3.6	143				
18/11/06	14:00	2.7	139				
18/11/06	15:00	2.2	131				
18/11/06	16:00	1.3	120				
18/11/06	17:00	1.8	97				
18/11/06	18:00	2.2	101				
18/11/06	19:00	1.3	121				
18/11/06	20:00	1.3	80				
18/11/06	21:00	1.3	93				
18/11/06	22:00	2.2	93				
18/11/06	23:00	1.3	81				
18/11/07	0:00	1.3	68				
18/11/07	1:00	1.3	48				
18/11/07	2:00	0.9	44				
18/11/07	3:00	1.3	43				
18/11/07	4:00	0.9	37				
18/11/07	5:00	0.9	12				
18/11/07	6:00	0.4	28				
18/11/07	7:00	1.3	89				
18/11/07	8:00	2.7	93				
18/11/07	9:00	3.6	119				
18/11/07	10:00	3.1	116				
18/11/07	11:00	3.6	141				
18/11/07	12:00	3.6	143				
18/11/07	13:00	2.7	138				
18/11/07	14:00	2.7	132				
18/11/07	15:00	1.8	139				
18/11/07	16:00	0.9	154				
18/11/07	17:00	0.4	210				
18/11/07	18:00	0.4	282				
18/11/07	19:00	0.4	259				
18/11/07	20:00	0.4	318				
18/11/07	21:00	0	-				
18/11/07	22:00	0.9	78				
18/11/07	23:00	0.4	327				
18/11/09	0:00	3.1	34				
18/11/09	1:00	3.6	39				
18/11/09	2:00	2.7	42				
18/11/09	3:00	2.2	24				
18/11/09	4:00	2.2	37				
18/11/09	5:00	2.7	29				
18/11/09	6:00	1.8	12				
18/11/09	7:00	1.3	2				
18/11/09	8:00	1.8	19				
18/11/09	9:00	1.8	46				
18/11/09	10:00	1.3	31				
18/11/09	11:00	1.8	37				

	Meteoro	logical Data for Impact Monitoring in	a the reporting period
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)
18/11/09	12:00	1.3	158
18/11/09	13:00	1.3	145
18/11/09	14:00	3.1	126
18/11/09	15:00	4	112
18/11/09	16:00	3.1	137
18/11/09	17:00	2.7	108
18/11/09	18:00	1.8	97
18/11/09	19:00	2.2	82
18/11/09	20:00	1.8	91
18/11/09	21:00	2.2	61
18/11/09	22:00	2.2	72
18/11/09	23:00	2.2	79
18/11/10	0:00	3.1	93
18/11/10	1:00	1.8	99
18/11/10	2:00	2.2	87
18/11/10	3:00	3.1	98
18/11/10	4:00	2.7	80
18/11/10	5:00	3.6	70
18/11/10	6:00	3.1	66
18/11/10	7:00	3.6	95
18/11/10	8:00	3.6	94
18/11/10	9:00	3.1	66
18/11/10	10:00	4.5	94
18/11/10	11:00	4.5	84
18/11/10	12:00	4.5	88
18/11/10	13:00	4	91
18/11/10	14:00	3.1	117
18/11/10	15:00	2.2	81
18/11/10	16:00	1.3	98
18/11/10	17:00	2.2	82
18/11/10	18:00	1.8	95
18/11/10	19:00	0.9	55
18/11/10	20:00	0.4	65
18/11/10	21:00	0.9	66
18/11/10	22:00	0.9	79
18/11/10	23:00	0.9	22
18/11/12	0:00	0.4	301
18/11/12	1:00	0.4	285
18/11/12	2:00	0.4	296
18/11/12	3:00	0.9	100
18/11/12	4:00	2.2	94
18/11/12	5:00	1.3	93
18/11/12	6:00	0.9	313
18/11/12	7:00	0.9	329
18/11/12	8:00	0.9	288
18/11/12	9:00	1.3	303
18/11/12	10:00	1.3	133
18/11/12	11:00	1.8	200
18/11/12	12:00	1.3	131
18/11/12	13:00	1.3	217
18/11/12	14:00	1.3	281
18/11/12	15:00	1.8	262
18/11/12	16:00	0.9	291
18/11/12	17:00	0.9	304

	Meteorological Data for Impact Monitoring in the reporting period						
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)				
18/11/12	18:00	1.3	79				
18/11/12	19:00	1.8	93				
18/11/12	20:00	1.3	99				
18/11/12	21:00	0.9	93				
18/11/12	22:00	0.9	68				
18/11/12	23:00	0.9	92				
18/11/13	0:00	1.8	54				
18/11/13	1:00	1.3	43				
18/11/13	2:00	1.3	44				
18/11/13	3:00	0.9	51				
18/11/13	4:00	1.8	25				
18/11/13	5:00	1.8	52				
18/11/13	6:00	0.9	15				
18/11/13	7:00	1.3	13				
18/11/13	8:00	2.2	38				
18/11/13	9:00	1.3	34				
18/11/13	10:00	1.3	132				
18/11/13	11:00	1.3	217				
18/11/13	12:00	0.9	140				
18/11/13	13:00	0.9	125				
18/11/13	14:00	0.9	187				
18/11/13	15:00	2.2	129				
18/11/13	16:00	3.1	139				
18/11/13	17:00	2.7	131				
18/11/13	18:00	2.2	85				
18/11/13	19:00	2.7	100				
18/11/13	20:00	2.2	95				
18/11/13	21:00	2.2	89				
18/11/13	22:00	3.6	94				
18/11/13	23:00	2.7	74				
18/11/15	0:00	2.7	93				
18/11/15	1:00	2.7	79				
18/11/15	2:00	3.1	96				
18/11/15	3:00	3.1	79				
18/11/15	4:00	2.2	56				
18/11/15	5:00	2.2	34				
18/11/15	6:00	2.7	67				
18/11/15	7:00	2.7	61				
18/11/15	8:00	3.6	76				
18/11/15	9:00	3.6	97				
18/11/15	10:00	3.6	98				
18/11/15	11:00	3.6	96				
18/11/15	12:00	4	107				
18/11/15	13:00	4	107				
18/11/15	14:00	4.9	104				
18/11/15	15:00	4.5	86				
18/11/15	16:00	4	97				
18/11/15	17:00	3.1	92				
18/11/15	18:00	2.2	70				
18/11/15	19:00	2.2	78				
18/11/15	20:00	2.2	86				
18/11/15	21:00	2.7	80				
18/11/15	22:00	3.1	62				
18/11/15	23:00	3.1	62				

	Meteorological Data for Impact Monitoring in the reporting period						
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)				
18/11/16	0:00	2.7	68				
18/11/16	1:00	2.7	96				
18/11/16	2:00	2.2	83				
18/11/16	3:00	2.7	94				
18/11/16	4:00	3.6	91				
18/11/16	5:00	3.1	85				
18/11/16	6:00	3.1	88				
18/11/16	7:00	3.1	90				
18/11/16	8:00	3.6	83				
18/11/16	9:00	4	100				
18/11/16	10:00	3.6	101				
18/11/16	11:00	4	82				
18/11/16	12:00	3.6	108				
18/11/16	12:00	3.1	119				
18/11/16	13:00	4	119				
	15:00	4	121				
18/11/16							
18/11/16	16:00	3.1	121				
18/11/16	17:00	3.6	117				
18/11/16	18:00	3.1	92				
18/11/16	19:00	1.8	79				
18/11/16	20:00	1.3	101				
18/11/16	21:00	1.8	82				
18/11/16	22:00	1.3	89				
18/11/16	23:00	1.3	106				
18/11/18	0:00	3.6	75				
18/11/18	1:00	2.7	87				
18/11/18	2:00	2.7	79				
18/11/18	3:00	3.1	80				
18/11/18	4:00	3.6	107				
18/11/18	5:00	2.7	110				
18/11/18	6:00	1.8	91				
18/11/18	7:00	1.8	93				
18/11/18	8:00	1.8	91				
18/11/18	9:00	2.2	101				
18/11/18	10:00	2.2	86				
18/11/18	11:00	3.1	93				
18/11/18	12:00	4	92				
18/11/18	13:00	3.1	101				
18/11/18	14:00 15:00	1.8 2.2	117 112				
18/11/18 18/11/18	15:00 16:00	1.3	75				
18/11/18	17:00	0.9	293				
18/11/18	17:00	0.9	339				
18/11/18	19:00	0.9	290				
18/11/18	20:00	0.9	290				
18/11/18	20:00	0.9	322				
18/11/18	22:00	0.4	270				
18/11/18	23:00	0.4	293				
18/11/19	0:00	0	-				
18/11/19	1:00	1.8	305				
18/11/19	2:00	1.8	286				
18/11/19	3:00	1.8	299				
18/11/19	4:00	2.2	348				
18/11/19	5:00	0.9	88				
18/11/19	6:00	1.8	34				
18/11/19	7:00	2.2	13				

Meteorological Data for Impact Monitoring in the reporting period				
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)	
18/11/19	8:00	2.7	18	
18/11/19	9:00	1.3	213	
18/11/19	10:00	1.8	37	
18/11/19	11:00	1.8	221	
18/11/19	12:00	1.8	224	
18/11/19	13:00	2.2	251	
18/11/19	14:00	1.8	298	
18/11/19	15:00	1.8	295	
18/11/19	16:00	1.3	285	
18/11/19	17:00	0.9	281	
18/11/19	18:00	0.4	166	
18/11/19	19:00	0.4	157	
18/11/19	20:00	1.3	334	
18/11/19	21:00	0.9	347	
18/11/19	22:00	0.9	64	
18/11/19	23:00	0.9	87	
18/11/21	0:00	4	98	
18/11/21	1:00	2.2	89	
18/11/21	2:00	1.8	58	
18/11/21	3:00	0.9	73	
18/11/21	4:00	1.8	91	
18/11/21	5:00	1.3	47	
18/11/21	6:00	1.8	94	
18/11/21	7:00	3.1	86	
18/11/21	8:00	2.2	96	
18/11/21	9:00	2.7	89	
18/11/21	10:00	2.2	82	
18/11/21	11:00	1.3	76	
18/11/21	12:00	1.3	277	
18/11/21	13:00	1.8	262	
18/11/21	14:00	1.8	265	
18/11/21	15:00	1.3	274	
18/11/21	0:00	4	98	
18/11/21	1:00	2.2	89	
18/11/21	2:00	1.8	58	
18/11/21	3:00	0.9	73	
18/11/21	4:00	1.8	91	
18/11/21	5:00	1.3	47	
18/11/21	6:00	1.8	94	
18/11/21	7:00	3.1	86	
18/11/21	8:00	2.2	96	
18/11/21	9:00	2.7	89	
18/11/21	10:00	2.2	82	
18/11/21	11:00	1.3	76	
18/11/21	12:00	1.3	277	
18/11/21	12:00	1.8	262	
18/11/21	13:00	1.8	265	
18/11/21	15:00	1.3	274	
18/11/21	16:00	0.9	273	
	17:00	0.9	295	
18/11/21	17:00	0.9	335	
18/11/21		3.1	330	
18/11/21	19:00	1.8	317	
18/11/21	20:00	1.8	317 322	
18/11/21	21:00	1.8	19	
18/11/21	22:00			
18/11/21	23:00	0.9	302	
18/11/22	0:00	0.9	14	

Meteorological Data for Impact Monitoring in the reporting period				
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)	
18/11/22	1:00	1.3	328	
18/11/22	2:00	1.3	300	
18/11/22	3:00	1.3	319	
18/11/22	4:00	1.8	294	
18/11/22	5:00	0.9	225	
18/11/22	6:00	0.9	293	
18/11/22	7:00	1.3	309	
18/11/22	8:00	1.3	1	
18/11/22	9:00	2.7	42	
18/11/22	10:00	2.7	56	
18/11/22	11:00	3.6	32	
18/11/22	12:00	2.2	18	
18/11/22	12:00	1.8	29	
		1.8	24	
18/11/22	14:00	1.8	14	
18/11/22	15:00	1.8	33	
18/11/22	16:00	1.8	29	
18/11/22	17:00	1.3	17	
18/11/22	18:00			
18/11/22	19:00	1.3	338	
18/11/22	20:00	1.8	330	
18/11/22	21:00	1.3	346	
18/11/22	22:00	0.9	20	
18/11/22	23:00	1.8	5	
18/11/24	0:00	0.4	81	
18/11/24	1:00	1.3	83	
18/11/24	2:00	1.3	51	
18/11/24	3:00	1.3	46	
18/11/24	4:00	1.3	55	
18/11/24	5:00	1.3	50	
18/11/24	6:00	1.8	40	
18/11/24	7:00	2.2	47	
18/11/24	8:00	2.7	91	
18/11/24	9:00	2.7	108	
18/11/24	10:00	2.7	118	
18/11/24	11:00	2.2	109	
18/11/24	12:00	2.7	120	
18/11/24	13:00	2.2	129	
18/11/24	14:00	2.2	138	
18/11/24	15:00	1.8	111	
18/11/24	16:00	1.8	138	
18/11/24	17:00	1.8	139	
18/11/24	18:00	0.4	144	
18/11/24	19:00	0.9	303	
18/11/24	20:00	0.4	327	
18/11/24	21:00	0.4	76	
18/11/24	22:00	0.4	72	
18/11/24	23:00	0.4	61	
18/11/25	0:00	0.4	49	
18/11/25	1:00	1.3	33	
18/11/25	2:00	0.9	22	
18/11/25	3:00	0.4	26	
		0.4	90	
18/11/25	4:00	0.4	89	
18/11/25	5:00	1.3	30	
18/11/25	6:00			
18/11/25	7:00	1.3	55	
18/11/25	8:00	1.8	44	
18/11/25	9:00	1.8	25	

Meteorological Data for Impact Monitoring in the reporting period				
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)	
18/11/25	10:00	1.3	27	
18/11/25	11:00	2.2	42	
18/11/25	12:00	0.9	316	
18/11/25	13:00	0.4	84	
18/11/25	14:00	0.9	49	
18/11/25	15:00	0.9	24	
18/11/25	16:00	0.4	91	
18/11/25	17:00	0.4	25	
18/11/25	18:00	0.9	42	
18/11/25	19:00	0.4	21	
18/11/25	20:00	0.4	73	
18/11/25	21:00	0.4	61	
18/11/25	22:00	0.9	43	
18/11/25	23:00	0.9	39	
18/11/27	0:00	0.9	39	
18/11/27	1:00	1.3	54	
18/11/27	2:00	1.3	36	
18/11/27	3:00	1.8	37	
18/11/27	4:00	1.8	15	
18/11/27	5:00	1.8	22	
18/11/27	6:00	2.2	22	
18/11/27	7:00	2.2	40	
18/11/27	8:00	1.3	22	
18/11/27	9:00	1.3	44	
18/11/27	10:00	1.3	44	
18/11/27	11:00	0.9	18	
18/11/27	12:00	1.3	21	
18/11/27	13:00	2.2	341	
18/11/27	14:00	1.8	327	
18/11/27	15:00	1.3	13	
18/11/27	16:00	0.9	26	
18/11/27	17:00	0.9	94	
18/11/27	18:00	1.3	96	
18/11/27	19:00	0.4	83	
18/11/27	20:00	0.9	100	
18/11/27	21:00	0	-	
18/11/27	22:00	0.4	98	
18/11/27	23:00	0	-	
18/11/28	0:00	0	-	
18/11/28	1:00	0	-	
18/11/28	2:00	0	-	
18/11/28	3:00	0.4	82	
18/11/28	4:00	0.4	91	
18/11/28	5:00	0	-	
18/11/28	6:00	0.9	68	
18/11/28	7:00	0.4	58	
18/11/28	8:00	1.8	57	
18/11/28	9:00	0.9	358	
18/11/28	10:00	1.3	42	
18/11/28	11:00	1.3	123	
18/11/28	12:00	0.9	144	
18/11/28	12:00	1.3	118	
18/11/28	13:00	1.3	89	
18/11/28	15:00	2.2	79	
18/11/28	16:00	1.3	118	
18/11/28	17:00	1.3	117	
18/11/28		0.9	16	
10/11/20	18:00	0.2	10	

Meteorological Data for Impact Monitoring in the reporting period				
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)	
18/11/28	19:00	0.9	93	
18/11/28	20:00	1.3	287	
18/11/28	21:00	1.3	38	
18/11/28	22:00	0.9	44	
18/11/28	23:00	0.4	101	
18/11/30	0:00	1.3	44	
18/11/30	1:00	1.3	49	
18/11/30	2:00	1.3	48	
18/11/30	3:00	0.9	54	
18/11/30	4:00	0.9	74	
18/11/30	5:00	1.3	76	
18/11/30	6:00	1.8	64	
18/11/30	7:00	1.8	73	
18/11/30	8:00	3.1	89	
18/11/30	9:00	3.1	106	
18/11/30	10:00	4	106	
8/11/30	11:00	2.7	102	
18/11/30	12:00	3.1	116	
8/11/30	13:00	3.1	116	
18/11/30	14:00	3.6	121	
18/11/30	15:00	3.6	110	
8/11/30	16:00	3.6	117	
18/11/30	17:00	3.1	122	
8/11/30	18:00	2.2	108	
8/11/30	19:00	1.8	100	
8/11/30	20:00	2.7	89	
8/11/30	21:00	3.1	90	
18/11/30	22:00	1.3	62	
18/11/30	23:00	1.3	62	

Appendix I

Impact Dolphin Monitoring Survey




Figure 1. Transect Line Layout in Northwest and Northeast Lantau Survey Areas




Figure 2. Survey Route on November 1st, 2018 (from HKLR03 project)




Figure 3. Survey Route on November 6th, 2018 (from HKLR03 project)




Figure 4. Survey Route on November 8th, 2018 (from HKLR03 project)




Figure 5. Survey Route on November 13th, 2018 (from HKLR03 project)




Figure 6. Distribution of Chinese White Dolphin Sightings during November 2018 HKLR03 Monitoring Surveys

Appendix I. HKLR03 Survey Effort Database (November 2018)

(Abbreviations: BEAU = Beaufort Sea State; P = Primary Line Effort; S = Secondary Line Effort)

DATE	AREA	BEAU	EFFORT	SEASON	VESSEL	TYPE	P/S
1-Nov-18	NE LANTAU	2	10.78	AUTUMN	STANDARD36826	HKLR	Р
1-Nov-18	NE LANTAU	3	19.78	AUTUMN	STANDARD36826	HKLR	Р
1-Nov-18	NE LANTAU	4	6.85	AUTUMN	STANDARD36826	HKLR	Р
1-Nov-18	NE LANTAU	2	4.88	AUTUMN	STANDARD36826	HKLR	S
1-Nov-18	NE LANTAU	3	7.41	AUTUMN	STANDARD36826	HKLR	S
6-Nov-18	NW LANTAU	2	32.12	AUTUMN	STANDARD36826	HKLR	Р
6-Nov-18	NW LANTAU	3	19.50	AUTUMN	STANDARD36826	HKLR	Р
6-Nov-18	NW LANTAU	4	6.80	AUTUMN	STANDARD36826	HKLR	Р
6-Nov-18	NW LANTAU	2	17.37	AUTUMN	STANDARD36826	HKLR	S
6-Nov-18	NW LANTAU	3	7.91	AUTUMN	STANDARD36826	HKLR	S
6-Nov-18	NW LANTAU	4	2.70	AUTUMN	STANDARD36826	HKLR	S
8-Nov-18	NW LANTAU	3	9.12	AUTUMN	STANDARD36826	HKLR	Р
8-Nov-18	NW LANTAU	4	16.42	AUTUMN	STANDARD36826	HKLR	Р
8-Nov-18	NW LANTAU	5	1.50	AUTUMN	STANDARD36826	HKLR	Р
8-Nov-18	NW LANTAU	3	5.80	AUTUMN	STANDARD36826	HKLR	S
8-Nov-18	NW LANTAU	4	5.75	AUTUMN	STANDARD36826	HKLR	S
8-Nov-18	NW LANTAU	5	1.40	AUTUMN	STANDARD36826	HKLR	S
8-Nov-18	NE LANTAU	2	21.83	AUTUMN	STANDARD36826	HKLR	Р
8-Nov-18	NE LANTAU	3	13.92	AUTUMN	STANDARD36826	HKLR	Р
8-Nov-18	NE LANTAU	4	1.30	AUTUMN	STANDARD36826	HKLR	Р
8-Nov-18	NE LANTAU	2	7.10	AUTUMN	STANDARD36826	HKLR	S
8-Nov-18	NE LANTAU	3	5.64	AUTUMN	STANDARD36826	HKLR	S
8-Nov-18	NE LANTAU	4	0.81	AUTUMN	STANDARD36826	HKLR	S
13-Nov-18	NW LANTAU	2	18.07	AUTUMN	STANDARD36826	HKLR	Р
13-Nov-18	NW LANTAU	3	14.72	AUTUMN	STANDARD36826	HKLR	Р
13-Nov-18	NW LANTAU	2	6.80	AUTUMN	STANDARD36826	HKLR	S
13-Nov-18	NW LANTAU	3	1.71	AUTUMN	STANDARD36826	HKLR	S

Appendix II. HKLR03 Chinese White Dolphin Sighting Database (November 2018)

(Abberviations: STG# = Sighting Number; HRD SZ = Dolphin Herd Size; BEAU = Beaufort Sea State; PSD = Perpendicular Distance; BOAT ASSOC. = Fishing Boat Association; P/S: Sighting Made on Primary/Secondary Lines)

DATE	STG #	TIME	HRD SZ	AREA	BEAU	PSD	EFFORT	TYPE	NORTHING	EASTING	SEASON	BOAT ASSOC.	P/S
6-Nov-18	1	1107	1	NW LANTAU	2	364	ON	HKLR	825486	807443	AUTUMN	NONE	Р
6-Nov-18	2	1119	2	NW LANTAU	2	221	ON	HKLR	827280	807456	AUTUMN	NONE	Р
6-Nov-18	3	1202	2	NW LANTAU	2	84	ON	HKLR	828546	805451	AUTUMN	NONE	Р

Appendix III. Individual dolphins identified during HKLR03 monitoring surveys in (November 2018)

ID#	DATE	STG#	AREA
NL261	06/11/18	3	NW LANTAU
NL286	06/11/18	2	NW LANTAU
NL328	06/11/18	3	NW LANTAU



Appendix IV. Photographs of Identified Individual Dolphins in November 2018 (HKLR03)

Appendix J

Event and Action Plan

Event and Action Plan for Impact Air Monitoring

			Action				
	ET (a)		IEC (a)		SOR (a)		Contractor(s)
Action Level Exceedance							
1. 2. 3. 4. 5. 6. 7.	Identify the source. Repeat measurement to confirm finding. If two consecutive measurements exceed Action Level, the exceedance is then confirmed. Inform the IEC and the SOR. Investigate the cause of exceedance and check Contractor's working procedures to determine possible mitigation to be implemented. If the exceedance is confirmed to be Project related after investigation, increase monitoring frequency to daily. Discuss with the IEC and the Contractor on remedial actions required. If exceedance continues, arrange meeting with the IEC and the SOR.	1. 2. 3. 4.	Check monitoring data submitted by the ET. Check the Contractor's working method. If the exceedance is confirmed to be Project related after investigation, discuss with the ET and the Contractor on possible remedial measures. Advise the SOR on the effectiveness of the proposed remedial measures. Supervise implementation of	1. 2. 3.	Confirm receipt of notification of failure in writing. Notify the Contractor. Ensure remedial measures properly implemented.	1. 2. 3. 4.	Rectify any unacceptable practice Amend working methods if appropriate If the exceedance is confirmed to be Project related, submit proposals for remedial actions to IEC within 3 working days of notification Implement the agreed proposals Amend proposal if
8.	If exceedance stops, cease additional monitoring.	0.	remedial measures.			0.	appropriate

			Action				
	ET (a)		IEC (a)		SOR (a)		Contractor(s)
Limit Level Exceedance							
	 Identify the source. Repeat measurement to confirm finding. If two consecutive measurements exceed Limit 	1. 2.	Check monitoring data submitted by the ET. Check Contractor's working	1.	Confirm receipt of notification of failure in writing.	1.	Take immediate action to avoid further exceedance.
2	 Level, the exceedance is then confirmed. Inform the IEC, the SOR, the DEP and the Contractor. Investigate the cause of exceedance and check Contractor's working procedures to determine possible mitigation to be implemented. 	3.	method. If the exceedance is confirmed to be Project related after investigation, discuss with the ET and the Contractor on possible remedial measures.	2. 3.	Notify the Contractor. If the exceedance is confirmed to be Project related after investigation, in consultation with the IEC, agree with the Contractor on the remedial measures to be	2.	If the exceedance is confirmed to be Project related after investigation, submit proposals for remedia actions to IEC within 3
Į	implemented.5. If the exceedance is confirmed to be Project related after investigation, increase monitoring frequency to daily.	4.	Advise the SOR on the effectiveness of the proposed remedial measures.	4.	implemented. Ensure remedial measures are properly implemented.	3.	working days of notification. Implement the agreed proposals.
(Carry out analysis of the Contractor's working procedures to determine possible mitigation to be implemented. 	5.	Supervise implementation of remedial measures.	5.	If exceedance continues, consider what activity of the work is responsible and	4. 5.	Amend proposal if appropriate. Stop the relevant
:	7. Arrange meeting with the IEC and the SOR to discuss the remedial actions to be taken.				instruct the Contractor to stop that activity of work		activity of works as determined by the SO
٤	 Assess effectiveness of the Contractor's remedial actions and keep the IEC, the DEP and the SOR informed of the results. 				until the exceedance is abated.		until the exceedance is abated.
9	 If exceedance stops, cease additional monitoring. 						

Note: (a) ET - Environmental Team; IEC - Independent Environmental Checker; SOR - Supervising Officer's Representative

Event/Action Plan for Impact Dolphin Monitoring

EVENT		ACTION		
	ET	IEC	SOR	Contractor
Action Level	 Repeat statistical data analysis to confirm findings; Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences; Identify source(s) of impact; Inform the IEC, SOR and Contractor; Check monitoring data. Review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary. 	 Check monitoring data submitted by ET and Contractor; Discuss monitoring results and finding with the ET and the Contractor. 	 Discuss monitoring with the IEC and any other measures proposed by the ET; If SOR is satisfied with the proposal of any other measures, SOR to signify the agreement in writing on the measures to be implemented. 	 Inform the SOR and confirm notification of the non-compliance in writing; Discuss with the ET and the IEC and propose measures to the IEC and the SOR; Implement the agreed measures.
Limit Level	 Repeat statistical data analysis to confirm findings; Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences; 	 Check monitoring data submitted by ET and Contractor; Discuss monitoring results and findings with the ET and the Contractor; Attend the meeting to discuss with ET, SOR and 	 Attend the meeting to discuss with ET, IEC and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures. If SOR is satisfied with the 	 Inform the SOR and confirm notification of the non-compliance in writing; Attend the meeting to discuss with ET, IEC and SOR the necessity of additional dolphin monitoring and any other

EVENT		ACTION		
	ET	IEC	SOR	Contractor
	 Identify source(s) of impact; Inform the IEC, SOR and Contractor of findings; Check monitoring data; Repeat review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary. If ET proves that the source of impact is caused by any of the construction activity by the works contract, ET to arrange a meeting to discuss with IEC, SOR and Contractor the necessity of additional dolphin monitoring and/or any other potential mitigation measures (e.g., consider to modify the perimeter silt curtain or construction activity etc.) and submit to IEC a proposal of additional dolphin monitoring and/or mitigation measures where necessary. 	 Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures. 4. Review proposals for additional monitoring and any other mitigation measures submitted by ET and Contractor and advise SOR of the results and findings accordingly. 5. Supervise / Audit the implementation of additional monitoring and/or any other mitigation measures and advise SOR the results and findings accordingly. 	 proposals for additional dolphin monitoring and/or any other mitigation measures submitted by ET and Contractor and verified by IEC, SOR to signify the agreement in writing on such proposals and any other mitigation measures. 3. Supervise the implementation of additional monitoring and/or any other mitigation measures. 	 potential mitigation measures. 3. Jointly submit with ET to IEC a proposal of additional dolphin monitoring and/or any other mitigation measures when necessary. 4. Implement the agreed additional dolphin monitoring and/or any other mitigation measures.

Note: ET – Environmental Team, IEC – Independent Environmental Checker, SOR – Supervising Officer's Representative

Appendix K

Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions

Table K1Cumulative Statistics on Exceedances

Parameters	Level of Exceedance	Total No. recorded in this reporting month	Total No. recorded since project commencement
1-hr TSP	Action	6	79
	Limit	0	5
24-hr TSP	Action	0	8
	Limit	0	4
Water Quality	Action	0	20
	Limit	0	1
Impact Dolphin	Action	0	11
Monitoring	Limit	1	14

Table K2Cumulative Statistics on Complaints, Notifications of Summons and
Successful Prosecutions

Reporting Period			
	Complaints	Notifications of Summons	Successful Prosecutions
This Reporting Month (November 2018)	0	0	0
Total No. received since project commencement	16	1	0

Email message

To From	Ramboll Hong Kong, Limited (ENPO) ERM- Hong Kong, Limited	2507, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660
Ref/Project number	Contract No. HY/2012/08 Tuen Mun-Chek Lap Kok Link-Northern Connection Sub-sea Tunnel Section	
Subject	Notification of Exceedance for Air Quality Impact Monitoring	
Date	9 November 2018	ERM

Environmental

Resources Management

Dear Sir or Madam,

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

0212330_31October2018_1hrTSP_Station ASR5

One Action Level Exceedance was recorded on 31 October 2018.

Regards,

amile

Dr Jasmine Ng Environmental Team Leader

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us.



CONTRACT NO. HY/2012/08 Tuen Mun – Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section

Air Quality Impact Monitoring Notification of Exceedance

Log No.	021233	0_31October2018_1hrTSP_Station ASR5					
		[Total No. of Exceedances = 1]					
Date		31 October 2018 (Measured)					
	9 Novemb	er 2018 (Laboratory results received by ERM)					
Monitoring Station	AS	GR1, ASR5, ASR6, ASR10 and AQMS1					
Parameter(s) with Exceedance(s)		1-hr TSP					
Action Levels	24-hr TSP (μg/m ³)	ASR1 = 213					
		ASR5 = 238					
		AQMS1 = 213					
		ASR6 = 238					
		ASR10 = 214					
	1-hr TSP (μg/m ³)	ASR1 = 331					
		ASR5 = 340					
		AQMS1 = 335					
		ASR6 = 338					
		ASR10 = 337					
Limit Levels	1-hr TSP (μg/m ³)	500					
	24-hr TSP (μg/m ³)	260					
Measured Levels	Action Level Exceedance for 1-hr	TSP is observed at ASR5 (371 μ g/m3) during 1345– 1445 hrs.					
Works Undertaken (at the time of monitoring event)	On 31 October 2018, TBM tunnel	works and surcharge removal were carried out on site.					
Possible Reason for	The exceedance is unlikely to be	due to the Project, in view of the following:					
Action or Limit Level	According to the construct	tion information provided by the Contractor, the majority of					
Exceedance(s)	 According to the construction information provided by the Contractor, the majority of ground construction works on 31 October 2018 were surcharge removal at Works Area Portion N-C and TBM tunnel works. During the period of the land-based construction works, the Contractor has implemented the required mitigation measures as per the EP, approved EIA and Updated EM&A Manual (e.g. water spraying on exposed soil within the Project site and associated works areas; exposed soil covered by tarpaulin sheets). The exceedance is unlikely to be due to the project as dust suppression measures were implemented properly on site. Water spraying was applied on site to prevent dust. Water spraying record is provided in Annex A. Based on the above, the exceedances are unlikely to be due to the project. 						

Actions Taken / To Be	According to the construction information provided by the Contractor, surcharge removal at Portion
Taken	 N-C and TBM tunnel works were carried out on 31 October 2018. Site inspection was carried out on 31 October 2018 and ASR5 was also inspected. Water spraying was applied to prevent dust. Photos taken during AQM and site inspection were provided in Annex A. No significant dust impact was observed at ASR5. Based on the above, no additional action is required. The Contractor has been reminded to implement the required mitigation measures as per the EP, approved EIA and Updated EM&A Manual including watering to maintain all exposed road surfaces and dust sources wet, use of sprinklers for water spraying, covering the materials having the potential to create dust by clean tarpaulin, use of water truck and watering on all exposed soil within the Project site) throughout the construction period.
Remarks	The monitoring results, wind data and the locations of air quality monitoring stations are attached.



*Note: Photos taken on 31/10/2018



Water truck was used for dust control during surcharge removal. (Works Area Portion N-C)



Water truck was used for dust control during surcharge removal. (Works Area Portion N-C)



*Note: Photos taken on 31/10/2018



Water spraying was applied on the main haul road. (Works Area Portion N-C)



Water truck was used for dust control. (Works Area Portion N-C)



*Note: Photos taken on 31/10/2018



Water truck was used for dust control. (Works Area Portion N-C)



Water spraying was applied on the main haul road. (Works Area Portion N-C)



*Note: Photos taken on 31/10/2018



Water spraying was applied on the main haul road. (Works Area Portion N-A)



Water spraying was applied on the main haul road. (Works Area Portion N-A)



*Note: Photos taken on 31/10/2018



Water spraying was applied to prevent dust. (Works Area Portion N-A)



Water spraying was applied on the main haul road. (Works Area Portion N-A)



Annex A Photos provided by the Contractor *Note: Photos taken on 31/10/2018



Water truck was used for dust control. (Works Area Portion N-A)



Water spraying was applied on the main haul road. (Works Area Portion N-A)




Annex A Photos taken during AQM inspection

*Note: Photos taken on 31/10/2018




ASR5



ASR5

TMCLKL	HY/2012/08	31/10/2018	AQMS1	Sunny	14:08	1-hour TSP	161	ug/m3
TMCLKL	HY/2012/08	31/10/2018	AQMS1	Sunny	15:10	1-hour TSP	210	ug/m3
TMCLKL	HY/2012/08	31/10/2018	AQMS1	Sunny	16:12	1-hour TSP	169	ug/m3
TMCLKL	HY/2012/08	31/10/2018	ASR1	Sunny	13:57	1-hour TSP	197	ug/m3
TMCLKL	HY/2012/08	31/10/2018	ASR1	Sunny	14:59	1-hour TSP	123	ug/m3
TMCLKL	HY/2012/08	31/10/2018	ASR1	Sunny	16:01	1-hour TSP	134	ug/m3
TMCLKL	HY/2012/08	31/10/2018	ASR10	Sunny	13:22	1-hour TSP	136	ug/m3
TMCLKL	HY/2012/08	31/10/2018	ASR10	Sunny	14:24	1-hour TSP	122	ug/m3
TMCLKL	HY/2012/08	31/10/2018		Sunny	15:26	1-hour TSP	102	ug/m3
TMCLKL	HY/2012/08	31/10/2018	ASR5	Sunny	13:45	1-hour TSP	371	ug/m3
TMCLKL	HY/2012/08	31/10/2018	ASR5	Sunny	14:47	1-hour TSP	293	ug/m3
TMCLKL	HY/2012/08	31/10/2018	ASR5	Sunny	15:49	1-hour TSP	303	ug/m3
TMCLKL	HY/2012/08	31/10/2018	ASR6	Sunny	13:33	1-hour TSP	234	ug/m3
TMCLKL	HY/2012/08	31/10/2018	ASR6	Sunny	14:35	1-hour TSP	194	ug/m3
TMCLKL	HY/2012/08	31/10/2018	ASR6	Sunny	15:37	1-hour TSP	210	ug/m3
TMCLKL	HY/2012/08	31/10/2018	AQMS1	Sunny	17:14	24-hour TSP	90	ug/m3
TMCLKL	HY/2012/08	31/10/2018	ASR1	Sunny	17:03	24-hour TSP	121	ug/m3
TMCLKL	HY/2012/08	31/10/2018	ASR10	Sunny	16:28	24-hour TSP		ug/m3
TMCLKL	HY/2012/08	31/10/2018	ASR5	Sunny		24-hour TSP		ug/m3
TMCLKL	HY/2012/08	31/10/2018	ASR6	Sunny	16:39	24-hour TSP		ug/m3

Meteorological Data for Impact Monitoring in the reporting period					
Date (yy-mm-dd)	Time (24hrs) Average of Wind Speed (m/s)		Average of Wind Direction(degree)		
18/10/31	0:00	2.2	342		
18/10/31	1:00	2.2	355		
18/10/31	2:00	2.7	346		
18/10/31	3:00	3.1	14		
18/10/31	4:00	3.1	32		
18/10/31	5:00	2.2	37		
18/10/31	6:00	1.8	18		
18/10/31	7:00	2.2	6		
18/10/31	8:00	3.6	33		
18/10/31	9:00	3.6	13		
18/10/31	10:00	1.8	284		
18/10/31	11:00	1.8	36		
18/10/31	12:00	3.1	46		
18/10/31	13:00	3.6	29		
18/10/31	14:00	2.2	27		
18/10/31	15:00	1.8	39		
18/10/31	16:00	2.2	39		
18/10/31	17:00	1.8	22		
18/10/31	18:00	2.2	339		
18/10/31	19:00	0.9	324		
18/10/31	20:00	0.9	118		
18/10/31	21:00	2.7	4		
18/10/31	22:00	3.1	357		
18/10/31	23:00	2.2	334		





Site Dat		登位置: 引:	-	nern Landfall Dcf - 2018		04-00	2018	
	<u>Time</u> 時間	<u>Monday</u> <u>星期一</u>	<u>Tuesday</u> <u>星期二</u>	<u>Wednesday</u> <u>星期三</u>	<u>Thursday</u> 星期四	<u>Friday</u> 星期五	<u>Saturday</u> 星期六	<u>Sunday</u> 星期日
1	8:00 - 8:45	V	V		\mathbf{V}	J	V	V
2	8:45 - 9:30	\sim	V	V	Ĩ	V	1	
3	9:30 - 10:15	\checkmark	V	V	1	1	V	\mathbf{V}
4	10:15 - 11:00	\sim	\checkmark	<i>ر</i> .	V	V		
5	11:00 - 11:45	1/	\checkmark	./	1/		V	\checkmark
6	11:45 - 12:30	V	\checkmark		V		./	V
7	12:30 - 13:15	V.	V			1		V
8	13:15 - 14:00	\checkmark	\checkmark		V	V	1	1/
9	14:00 - 14:45		\checkmark	C/	\checkmark	V.		./
10	14:45 - 15:30	V	\checkmark	\sim	V		V	1
11	15:30 - 16:45	\checkmark	\sim	\checkmark	17	\checkmark		7/
12	16:45 – 17:30	V		1				V
	Verified by Site Foreman 地盤科文簽署確認	1	1	1	1	1		("

Night shift 夜間工作 (if necessary 如需要)						
17:30 - 19:00						
19:00 - 20:30						
20:30 - 22:00						
22:00 - 23:00						

*Please - tick $(\sqrt{)}$ in the box if complete the spraying of water. circle (O) in the box if it is raining. *如果 - 已經完成灑水,請於方格內加上剔號(√)。 是下雨天, 請於方格內加上圓圈(O)。

Remarks:

- (1) Pursuant to EP Clause 3.15, the Permit Holder shall undertake watering at least 12 times per day on all exposed soil within the Project site and associated work areas in Tuen Mun area throughout the construction phase.
- (2) Spraying position includes the main haul road, open area, slopes, stockpiles and any other dusty materials.
- (3) If it is raining, no water spraying is needed.
- (4) The no of spraying will be increased due to site condition.

備註:

- (1) 根據環境許可證 3.15 條例,在整個施工階段內,許可證持有人須每天至少 12 次在屯門區項目工地和 相關的工作區域內的所有暴露土壤灑水。
- (2) 灑水位置包括主要運輸道路,空曠地帶,斜坡,存料堆,以及任何其他產生塵埃物料。
- (3) 當下雨時,地盤將不需要灑水。
- (4) 如果地盤情況更改或有需要時, 灑水次數會相應增加。

Email message

To From	Ramboll Hong Kong, Limited (ENPO) ERM- Hong Kong, Limited	2507, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660
Ref/Project number	Contract No. HY/2012/08 Tuen Mun-Chek Lap Kok Link-Northern Connection Sub-sea Tunnel Section	
Subject	Notification of Exceedance for Air Quality Impact Monitoring	
Date	16 November 2018	ERM

Environmental

Resources Management

Dear Sir or Madam,

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

0212330_6November2018_1hrTSP_Station ASR1

One Action Level Exceedance was recorded on 6 November 2018.

Regards,

(asmile

Dr Jasmine Ng Environmental Team Leader

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us.



CONTRACT NO. HY/2012/08 Tuen Mun – Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section

Air Quality Impact Monitoring Notification of Exceedance

Log No.	0212330_6November2018_1hrTSP_Station ASR1					
	[Total No. of Exceedances = 1]					
Date	6 November 2018 (Measured)					
	15 Novemb	per 2018 (Laboratory results received by ERM)				
Monitoring Station	AS	GR1, ASR5, ASR6, ASR10 and AQMS1				
Parameter(s) with Exceedance(s)		1-hr TSP				
Action Levels	24-hr TSP (μg/m ³)	ASR1 = 213				
Action Levels	24-10 131 (µg/ 118)	ASR5 = 238				
		AQMS1 = 213				
		ASR6 = 238				
		ASR10 = 214				
	1-hr TSP (μg/m ³)	ASR1 = 331				
	1-11 131 (μg/ Πε)	ASR1 = 351 ASR5 = 340				
		AQMS1 = 335				
		ASR6 = 338				
		ASR10 = 337				
Limit Levels	1-hr TSP (μg/m ³)	500				
	24-hr TSP ($\mu g/m^3$)	260				
Measured Levels		TSP is observed at ASR1 (376 μ g/m3) during 1450–1550 hrs.				
Works Undertaken (at the time of monitoring event)	On 6 November 2018, TBM tunnel works and surcharge removal were carried out on site.					
Possible Reason for	The exceedance is unlikely to be	due to the Project, in view of the following:				
Action or Limit Level	According to the construct	tion information provided by the Contractor, the majority of				
Exceedance(s)	 ground construction works on 6 November 2018 were surcharge removal at Works Area Portion N-C and TBM tunnel works. During the period of the land-based construction works, the Contractor has implemented the required mitigation measures as per the EP, approved EIA and Updated EM&A Manual (e.g. water spraying on exposed soil within the Project site and associated works areas; exposed soil covered by tarpaulin sheets). The exceedance is unlikely to be due to the project as dust suppression measures were implemented properly on site. Water spraying was applied on site to prevent dust. Water spraying record is provided in Annex A. Based on the above, the exceedances are unlikely to be due to the project. 					

Actions Taken / To Be	According to the construction information provided by the Contractor, surcharge removal at Portion
Taken	 N-C and TBM tunnel works were carried out on 6 November 2018. Dust suppression measures were properly implemented. Water spraying was applied to prevent dust. Photos are provided in Annex A. Photos taken during AQM are also provided in Annex A. No significant dust impact was observed at ASR1. Based on the above, no additional action is required. The Contractor has been reminded to implement the required mitigation measures as per the EP, approved EIA and Updated EM&A Manual including watering to maintain all exposed road surfaces and dust sources wet, use of sprinklers for water spraying, covering the materials having the potential to create dust by clean tarpaulin, use of water truck and watering on all exposed soil within the Project site) throughout the construction period.
Remarks	The monitoring results and the locations of air quality monitoring stations are attached.



*Note: Photos taken on 6/11/2018



Water truck was used for dust control during surcharge removal. (Works Area Portion N-C)



Water spraying was applied on the main haul road. (Works Area Portion N-C)



*Note: Photos taken on 6/11/2018



Water spraying was applied on the main haul road. (Works Area Portion N-A)



Water spraying was applied on the main haul road. (Works Area Portion N-C)



*Note: Photos taken on 6/11/2018



Exposed soil is covered by tarpaulin sheets. (Works Area Portion N-A)



Water spraying was applied on the main haul road. (Works Area Portion N-A)



*Note: Photos taken on 6/11/2018



Water spraying was applied on the main haul road. (Works Area Portion N-A)



Water spraying was applied on the main haul road. (Works Area Portion N-A)



Annex A Photos taken during AQM inspection

*Note: Photos taken on 6/11/2018




ASR1



ASR1

							-	-
TMCLKL	HY/2012/08	6/11/2018	AQMS1	Sunny	13:59	1-hour TSP	82	ug/m3
TMCLKL	HY/2012/08	6/11/2018	AQMS1	Sunny	15:01	1-hour TSP	110	ug/m3
TMCLKL	HY/2012/08	6/11/2018	AQMS1	Sunny	16:03	1-hour TSP	79	ug/m3
TMCLKL	HY/2012/08	6/11/2018	ASR1	Sunny	13:48	1-hour TSP	126	ug/m3
TMCLKL	HY/2012/08	6/11/2018	ASR1	Sunny	14:50	1-hour TSP	376	ug/m3
TMCLKL	HY/2012/08	6/11/2018	ASR1	Sunny	15:52	1-hour TSP	93	ug/m3
TMCLKL	HY/2012/08	6/11/2018	ASR10	Sunny	13:13	1-hour TSP	152	ug/m3
TMCLKL	HY/2012/08	6/11/2018	ASR10	Sunny	14:15	1-hour TSP	50	ug/m3
TMCLKL	HY/2012/08	6/11/2018	ASR10	Sunny	15:17	1-hour TSP	53	ug/m3
TMCLKL	HY/2012/08	6/11/2018	ASR5	Sunny	13:37	1-hour TSP	181	ug/m3
TMCLKL	HY/2012/08	6/11/2018	ASR5	Sunny	14:39	1-hour TSP	152	ug/m3
TMCLKL	HY/2012/08	6/11/2018	ASR5	Sunny	15:41	1-hour TSP	138	ug/m3
TMCLKL	HY/2012/08	6/11/2018	ASR6	Sunny	13:25	1-hour TSP	108	ug/m3
TMCLKL	HY/2012/08	6/11/2018	ASR6	Sunny	14:27	1-hour TSP	96	ug/m3
TMCLKL	HY/2012/08	6/11/2018	ASR6	Sunny	15:29	1-hour TSP	91	ug/m3
TMCLKL	HY/2012/08	6/11/2018	AQMS1	Sunny	17:05	24-hour TSP	55	ug/m3
TMCLKL	HY/2012/08	6/11/2018	ASR1	Sunny	16:54	24-hour TSP	48	ug/m3
TMCLKL	HY/2012/08	6/11/2018	ASR10	Sunny	16:19	24-hour TSP	41	ug/m3
TMCLKL	HY/2012/08	6/11/2018	ASR5	Sunny	16:43	24-hour TSP	90	ug/m3
TMCLKL	HY/2012/08	6/11/2018	ASR6	Sunny	16:31	24-hour TSP	65	ug/m3

Meteorological Data for Impact Monitoring in the reporting period					
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)		
18/11/06	0:00	2.7	95		
18/11/06	1:00	2.7	93		
18/11/06	2:00	2.2	98		
18/11/06	3:00	0.9	62		
18/11/06	4:00	1.3	95		
18/11/06	5:00	0.4	312		
18/11/06	6:00	0.9	53		
18/11/06	7:00	1.3	51		
18/11/06	8:00	1.3	76		
18/11/06	9:00	3.1	101		
18/11/06	10:00	3.1	132		
18/11/06	11:00	4	144		
18/11/06	12:00	3.6	124		
18/11/06	13:00	3.6	143		
18/11/06	14:00	2.7	139		
18/11/06	15:00	2.2	131		
18/11/06	16:00	1.3	120		
18/11/06	17:00	1.8	97		
18/11/06	18:00	2.2	101		
18/11/06	19:00	1.3	121		
18/11/06	20:00	1.3	80		
18/11/06	21:00	1.3	93		
18/11/06	22:00	2.2	93		
18/11/06	23:00	1.3	81		



Email message

To From	Ramboll Hong Kong, Limited (ENPO) ERM- Hong Kong, Limited	2507, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660
Ref/Project number	Contract No. HY/2012/08 Tuen Mun-Chek Lap Kok Link-Northern Connection Sub-sea Tunnel Section	
Subject	Notification of Exceedance for Air Quality Impact Monitoring	
Date	21 November 2018	ERM

Environmental Resources

Management

Dear Sir or Madam,

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

0212330_12November2018_1hrTSP_Station ASR1 0212330_12November2018_1hrTSP_Station ASR5 0212330_12November2018_1hrTSP_Station ASR5 0212330_12November2018_1hrTSP_Station ASR5 0212330_12November2018_1hrTSP_Station ASR6

Five Action Level Exceedance was recorded on 12 November 2018.

Regards,

5 amile

Dr Jasmine Ng Environmental Team Leader

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us.

ERM-Hong Kong, Limited



CONTRACT NO. HY/2012/08 Tuen Mun – Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section

Air Quality Impact Monitoring Notification of Exceedance

Log No.		212November2018_1hrTSP_Station ASR1							
	0212330								
	0212330_12November2018_1hrTSP_Station ASR5								
	0212330_12November2018_1hrTSP_Station ASR5								
)_12November2018_1hrTSP_Station ASR5							
	0212330)_12November2018_1hrTSP_Station ASR6							
		[Total No. of Exceedances = 5]							
Date		12 November 2018 (Measured)							
	20 Novem	ber 2018 (Laboratory results received by ERM)							
Monitoring Station	AS	SR1, ASR5, ASR6, ASR10 and AQMS1							
Parameter(s) with		1-hr TSP							
Exceedance(s)		1-11 101							
Action Levels	24-hr TSP (μg/m³)	ASR1 = 213							
		ASR5 = 238							
		AQMS1 = 213							
		ASR6 = 238							
		ASR10 = 214							
	1-hr TSP (μg/m³)	ASR1 = 331							
		ASR5 = 340							
		AQMS1 = 335							
		ASR6 = 338							
		ASR10 = 337							
Limit Levels	1-hr TSP (µg/m³)	500							
	24-hr TSP (μg/m³)	260							
Measured Levels Action	on Level Exceedance for 1-h	r TSP is observed at ASR1 (395 μg/m3) during 1502 – 1602 hrs.							
Actio	Action Level Exceedance for 1-hr TSP is observed at ASR5 ($371 \mu g/m3$) during 1349 – 1449 hrs.								
Actio	Action Level Exceedance for 1-hr TSP is observed at ASR5 ($425 \ \mu g/m3$) during 1451 – 1551 hrs.								
Actio	on Level Exceedance for 1-h	r TSP is observed at ASR5 (377 μ g/m3) during 1553 – 1653 hrs.							
		r TSP is observed at ASR6 (343 μ g/m3) during 1440–1540 hrs.							
Works Undertaken (at On 1	2 November 2018, TBM tun	nel works and surcharge removal was carried out on site.							
the time of monitoring									
event)									

D 11 D (
Possible Reason for	The exceedance is unlikely to be due to the Project, in view of the following:
Action or Limit Level	 According to the construction information provided by the Contractor, the majority of
Exceedance(s)	construction works on 12 November 2018 was TBM tunnel works. During the period of the
	land-based construction works, the Contractor has implemented the required mitigation
	measures as per the EP, approved EIA and Updated EM&A Manual (e.g. water spraying on
	exposed soil within the Project site and associated works areas; exposed soil covered by
	tarpaulin sheets).
	• The exceedance is unlikely to be due to the project as dust suppression measures were
	implemented properly on site. Water spraying was applied on site to prevent dust. Water
	spraying record is provided in Annex A.
	• With reference to the recorded wind direction (ranged between 217° and 304°, blowing from
	a Westerly direction) and wind speed (ranged from 0.9 to 1.3 m/s) during the period of the
	observed 1-hr TSP exceedances, Stations ASR1, ASR5 and ASR6 are located upstream to the
	construction works at Portion N-C. Thus the observed exceedances should not be affected
	by the dust, if any, generated by the construction activities under this Contract.
	Based on the above, the exceedances are unlikely to be due to the project.
Actions Taken / To Be	According to the construction information provided by the Contractor, TBM tunnel works and
Taken	surcharge removal was carried out on 12 November 2018. Dust suppression measures were
- unch	
	properly implemented. Water spraying was applied to prevent dust. Follow-up site inspection
	was carried out on 23 November 2018. Water spraying was applied to areas with stockpiling and
	exposed ground. Photos are provided in Annex A. Photos taken during AQM are also provided
	in Annex A.
	The Contractor has been reminded to implement the required mitigation measures as per the EP,
	approved EIA and Updated EM&A Manual including watering to maintain all exposed road
	surfaces and dust sources wet, use of sprinklers for water spraying, covering the materials having
	the potential to create dust by clean tarpaulin, use of water truck and watering on all exposed soil
	within the Project site) throughout the construction period.
	, , , , , , , , , , , , , , , , , , , ,
Remarks	The monitoring results, wind data, water spraying record and the locations of air quality monitoring
	stations are attached.




Annex A Photos provided by the Contractor

*Note: Photos taken on 12/11/2018



Water truck was used for dust control during surcharge removal. (Works Area Portion N-C)



Water spraying was applied on the main haul road. (Works Area Portion N-C)



Annex A Photos provided by the Contractor

*Note: Photos taken on 12/11/2018



Water spraying was applied on the main haul road. (Works Area Portion N-A)



Water spraying was applied on the main haul road. (Works Area Portion N-C)



Annex A Photos taken during site inspection

*Note: Photos taken on 23/11/2018



Water spraying was applied on the main haul road. (Works Area Portion N-A)



Water truck was used for dust control during surcharge removal. (Works Area Portion N-C)



Annex A Photos taken during AQM inspection

*Note: Photos taken on 12/11/2018







ASR5




Annex A Photos taken during AQM inspection

*Note: Photos taken on 12/11/2018




ASR5



ASR5

TMCLKL	HY/2012/08	12/11/2018	AQMS1	Sunny	14:12	1-hour TSP	311	ug/m3
TMCLKL	HY/2012/08	12/11/2018	AQMS1	Sunny	15:14	1-hour TSP	272	ug/m3
TMCLKL	HY/2012/08	12/11/2018	AQMS1	Sunny	16:16	1-hour TSP	292	ug/m3
TMCLKL	HY/2012/08	12/11/2018	ASR1	Sunny	14:00	1-hour TSP	148	ug/m3
TMCLKL	HY/2012/08	12/11/2018	ASR1	Sunny	15:02	1-hour TSP	395	ug/m3
TMCLKL	HY/2012/08	12/11/2018	ASR1	Sunny	16:04	1-hour TSP	193	ug/m3
TMCLKL	HY/2012/08	12/11/2018	ASR10	Sunny	13:26	1-hour TSP	242	ug/m3
TMCLKL	HY/2012/08	12/11/2018	ASR10	Sunny	14:28	1-hour TSP	164	ug/m3
TMCLKL	HY/2012/08	12/11/2018	ASR10	Sunny	15:30	1-hour TSP	197	ug/m3
TMCLKL	HY/2012/08	12/11/2018	ASR5	Sunny	13:49	1-hour TSP	371	ug/m3
TMCLKL	HY/2012/08	12/11/2018	ASR5	Sunny	14:51	1-hour TSP	425	ug/m3
TMCLKL	HY/2012/08	12/11/2018	ASR5	Sunny	15:53	1-hour TSP	377	ug/m3
TMCLKL	HY/2012/08	12/11/2018	ASR6	Sunny	13:38	1-hour TSP	262	ug/m3
TMCLKL	HY/2012/08	12/11/2018	ASR6	Sunny	14:40	1-hour TSP	343	ug/m3
TMCLKL	HY/2012/08	12/11/2018	ASR6	Sunny	15:42	1-hour TSP	259	ug/m3
TMCLKL	HY/2012/08	12/11/2018	AQMS1	Sunny	17:18	24-hour TSP	80	ug/m3
TMCLKL	HY/2012/08	12/11/2018	ASR1	Sunny	17:06	24-hour TSP	63	ug/m3
TMCLKL	HY/2012/08	12/11/2018	ASR10	Sunny	16:32	24-hour TSP	64	ug/m3
TMCLKL	HY/2012/08	12/11/2018	ASR5	Sunny	16:55	24-hour TSP	136	ug/m3
TMCLKL	HY/2012/08	12/11/2018	ASR6	Sunny	16:44	24-hour TSP		ug/m3

Meteorological Data for Impact Monitoring in the reporting period						
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)			
18/11/12	0:00	0.4	301			
18/11/12	1:00	0.4	285			
18/11/12	2:00	0.4	296			
18/11/12	3:00	0.9	100			
18/11/12	4:00	2.2	94			
18/11/12	5:00	1.3	93			
18/11/12	6:00	0.9	313			
18/11/12	7:00	0.9	329			
18/11/12	8:00	0.9	288			
18/11/12	9:00	1.3	303			
18/11/12	10:00	1.3	133			
18/11/12	11:00	1.8	200			
18/11/12	12:00	1.3	131			
18/11/12	13:00	1.3	217			
18/11/12	14:00	1.3	281			
18/11/12	15:00	1.8	262			
18/11/12	16:00	0.9	291			
18/11/12	17:00	0.9	304			
18/11/12	18:00	1.3	79			
18/11/12	19:00	1.8	93			
18/11/12	20:00	1.3	99			
18/11/12	21:00	0.9	93			
18/11/12	22:00	0.9	68			
18/11/12	23:00	0.9	92			





Site Da ⁻		宜位置:]:	Northern Landfall 12 - Nov-2018 to 至 18 - (Vov-2018					
	<u>Time</u> 時間	<u>Monday</u> 星期一	<u>Tuesday</u> 星期二	<u>Wednesday</u> <u>星期三</u>	<u>Thursday</u> 星期四	<u>Friday</u> 星期五	<u>Saturday</u> 星期六	<u>Sunday</u> 星期日
1	8:00 - 8:45	1		V	1	V		$\overline{\checkmark}$
2	8:45 - 9:30	V	V	\sim	V	V	V	V
3	9:30 - 10:15	V	V		V	/	V	V
4	10:15 - 11:00	V	V	V		V	V	V
5	11:00 - 11:45	\checkmark	- V		Và	V	V	\checkmark
6	11:45 - 12:30	V	V	V	1. A	V	V	\checkmark
7	12:30 - 13:15	V	V	\checkmark	1/	1/		\checkmark
8	13:15 - 14:00	\checkmark	V	V	V	1		1
9	14:00 - 14:45	V	V	\checkmark	V	1/	V	V
10	14:45 - 15:30	V	V	V	V	V	V	
11	15:30 - 16:45	V	V	\checkmark	\sim	V		N
12	16:45 - 17:30	\checkmark	V	\checkmark	\checkmark		\checkmark	~
	Verified by Site Foreman 地盤科文簽署確認	7	7	7	7	7	7	7

Night shift 夜間工作 (if ned	:essary 如需要)	
17:30 - 19:00		
19:00 - 20:30		
20:30 - 22:00		
22:00 - 23:00		

*Please - tick ($\sqrt{}$) in the box if complete the spraying of water. circle (O) in the box if it is raining.

*如果 - 已經完成灑水,請於方格內加上剔號(√)。 是下雨天, 請於方格內加上圓圈(O)。

Remarks:

- (1) Pursuant to EP Clause 3.15, the Permit Holder shall undertake watering at least 12 times per day on all exposed soil within the Project site and associated work areas in Tuen Mun area throughout the construction phase.
- (2) Spraying position includes the main haul road, open area, slopes, stockpiles and any other dusty materials.
- (3) If it is raining, no water spraying is needed.
- (4) The no of spraying will be increased due to site condition.

備註:

- (1) 根據環境許可證 3.15 條例,在整個施工階段內,許可證持有人須每天至少 12 次在屯門區項目工地和 相關的工作區域內的所有暴露土壤灑水。
- (2) 灑水位置包括主要運輸道路, 空曠地帶, 斜坡, 存料堆, 以及任何其他產生塵埃物料。
- (3) 當下雨時, 地盤將不需要灑水。
- (4) 如果地盤情況更改或有需要時, 灑水次數會相應增加。

Appendix L

Waste Flow Table



Monthly Summary Waste Flow Table Name of Department:

Contract No. / Works Order No.: <u>HY/2012/08</u>

Monthly Summary Waste Flow Table for <u>November 2018</u>

HyD

[to be submitted not later than the 15th day of each month following reporting

month] (All quantities shall be rounded off to 3 decimal places.)

	Monthly Break-down of <u>Inert</u> Construction & Demolition Materials (i.e. Public Fill Materials)								
Month	(a)=(b)+(c)+(d)+(e) Total Quantity Generated	(b) Hard Rock and Large Broken Concrete	(c) Reused in the Contract	(d) Reused in other Projects	(e) Disposed of as Public Fill				
	(in '000 ton)	(in '000 ton)	(in '000 ton)	(in '000 ton)	(in '000 ton)				
Sub-total	1221.977	0.000	0.000	0.000	1221.977				
Jan-2018	7.165	0.000	0.000	0.000	7.165				
Feb-2018	1.762	0.000	0.000	0.000	1.762				
Mar-2018	66.457	0.000	0.000	62.274	4.183				
Apr-2018	123.942	0.000	0.000	50.648	73.294				
May-2018	127.964	0.000	0.000	62.822	65.142				
Jun-2018	102.987	0.000	0.000	55.385	47.602				
Half Year Sub-total	430.277	0.000	0.000	231.129	199.148				
Jul-2018	43.768	0.000	0.000	0.000	43.768				
Aug-2018	57.809	0.000	0.000	40.722	17.087				
Sep-2018	39.763	0.000	0.000	11.276	28.487				
Oct-2018	108.689	0.000	0.653	79.694	28.342				
Nov-2018	155.310	0.000	25.702	116.028	13.580				
Dec-2018									
Project Total Quantities	2057.593	0.000	26.355	478.849	1552.389				



		Actual Quantities of <u>Non-inert</u> Construction Waste Generated Monthly									
Month	Metals		Paper/ cardboard packaging		Plastics (see Note 3)		Chemical Waste		Others, e.g. General Refuse disposed at Landfill		
	(in '0	000kg)	(in '()00kg)	(in '0	000kg)	(in '0	00kg)	(in '000ton)		
	generated	recycled	generated	recycled	generated	recycled	generated	Disposed	generated		
Sub-total	619.380	619.380	4.150	4.150	6.870	6.870	33.150	33.150	8.259		
Jan-2018	241.500	241.500	0.200	0.200	0.000	0.000	2.800	2.800	0.272		
Feb-2018	256.940	256.940	0.200	0.200	0.000	0.000	0.000	0.000	0.258		
Mar-2018	229.360	229.360	0.000	0.000	0.000	0.000	2.000	2.000	0.459		
Apr-2018	195.550	195.550	0.000	0.000	0.000	0.000	8.600	8.600	0.281		
May-2018	93.010	93.010	0.300	0.300	0.000	0.000	10.400	10.400	0.686		
Jun-2018	0.000	0.000	0.000	0.000	1.060	1.060	0.000	0.000	0.408		
Half Year Sub-total	1016.36	1016.36	0.700	0.700	1.060	1.060	23.800	23.800	2.364		
Jul-2018	0.000	0.000	0.000	0.000	0.770	0.770	0.000	0.000	0.768		
Aug-2018	980.56	980.56	0.300	0.300	0.000	0.000	0.000	0.000	0.749		
Sep-2018	838.04	838.04	0.000	0.000	0.000	0.000	0.000	0.000	0.445		
Oct-2018	2702.35	2702.35	0.000	0.000	0.000	0.000	0.000	0.000	0.437		
Nov-2018	380.78	380.78	0.000	0.000	0.000	0.000	1.400	1.400	0.448		
Dec-2018											
Project Total Quantities	6537.47	6537.47	5.150	5.150	8.700	8.700	60.350	60.350	13.470		



Forecast of Total Quantities of Construction and Demolition Materials to be Generated from the Contract*							
Total Quantity GeneratedHard Rock and Large Broken ConcreteReused in the ContractReused in other ProjectsDisposed of as Public Fill							
(in '000 ton)	(in '000 ton)	(in '000 ton)	(in '000 ton)	(in '000 ton)			
2550.000	0.000	50.000	500.000	2000.000			

Forecast of Total Quantities of Construction and Demolition Materials to be Generated from the Contract*							
MetalsPaper/ cardboard packagingPlastics (see Note 3)Chemical WasteGeneral Refuse disposed of at Landfill							
(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 ton)			
7000.00	7.50	9.50	65.00	15.000			

Notes:

(1) The performance targets are given in the **ER Appendix 8J Clause 14** and the EM & A Manual(s).

(2) The waste flow table shall also include C&D materials to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m³. (**ER Part 8 Clause 8.8.5** (d) (ii) refers).