

**Contract No. HY/2017/10  
Tuen Mun – Chek Lap Kok Link –  
Northern Connection Tunnel  
Buildings, Electrical and Mechanical  
Works**

*Ninth Monthly EM&A Report*

13 March 2019

**Environmental Resources Management**  
2507, 25/F One Harbourfront  
18 Tak Fung Street  
Hung Hom, Kowloon  
Hong Kong  
Telephone 2271 3000  
Facsimile 2723 5660





# Contract No. HY/2017/10 Tuen Mun – Chek Lap Kok Link – Northern Connection Tunnel Buildings, Electrical and Mechanical Works

**Environmental Resources  
Management**

2507, 25/F One Harbourfront  
18 Tak Fung Street  
Hungghom, Kowloon  
Hong Kong  
Telephone: (852) 2271 3000  
Facsimile: (852) 2723 5660  
E-mail: post.hk@erm.com  
http://www.erm.com

*Ninth Monthly EM&A Report*

**Document Code: 0463091\_9th Monthly EM&A\_2019  
0313.doc**

Client:  Gammon		Project No:  0463091			
Summary:  This document presents the Eighth Monthly EM&A Report for Tuen Mun – Chek Lap Kok Link – Northern Connection Tunnel Buildings, Electrical and Mechanical Works.		Date: 13 March 2019			
		Approved by: 			
		<i>Mr Craig Reid</i> Partner			
		Certified by: 			
		<i>Dr Jasmine Ng</i> ET Leader			
	Ninth Monthly EM&A Report	CY	JN	CAR	13/3/19
Revision	Description	By	Checked	Approved	Date
<p>This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client.</p> <p>We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.</p>		<p>Distribution</p> <p><input type="checkbox"/> Internal</p> <p><input checked="" type="checkbox"/> Public</p> <p><input type="checkbox"/> Confidential</p>			
		 			

Ref.: HYDHZMBEEM00\_0\_7265L.19

14 March 2019

By Fax (2783 0155) and By Post

AECOM  
Engineer's Representative's Office  
No. 8 Mong Fat Street, Tuen Mun, New Territories, Hong Kong

Attention: Mr. Desmond Fung

Dear Mr. Fung,

**Re: Agreement No. CE 48/2011 (EP)  
Environmental Project Office for the  
HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing Facilities,  
and Tuen Mun-Chek Lap Kok Link – Investigation**

**Contract No. HY/2017/10  
TM-CLKL – Northern Connection Tunnel Buildings, Electrical and Mechanical  
Works  
9<sup>th</sup> Monthly EM&A Report (February 2019)**

Reference is made to the ET's submission of the monthly EM&A report (Feb. 2019) (ET's ref.: "0463091\_9th Monthly EM&A\_2019 0313.doc") certified by the ET Leader and provided to us via e-mail on 13 March 2019.

Please be informed that we have no adverse comments on the captioned submission. We write to verify the captioned submission in accordance with Condition 4.4 of EP-354/2009/D.

Thank you for your attention. Please do not hesitate to contact the undersigned or the ENPO Leader Mr. Y. H. Hui should you have any queries.

Yours sincerely,



F. C. Tsang  
Independent Environmental Checker  
Tuen Mun – Chek Lap Kok Link

c.c.

HyD	Mr. Patrick Ng	(By Fax: 3188 6614)
HyD	Mr. Tony Pang	(By Fax: 3188 6614)
AECOM	Mr. Conrad Ng	(By Fax: 3922 9797)
ERM	Dr. Jasmine Ng	(By Fax: 2723 5660)
Gammon	Mr. Max Poon	(By Fax: 3520 0486)

Internal: DY, YH, DF, HW, ENPO Site

Q:\Projects\HYDHZMBEEM00\02\_Proj\_Mgt\02\_Corr\2019\HYDHZMBEEM00\_0\_7265L.19.docx

## TABLE OF CONTENTS

	<i>EXECUTIVE SUMMARY</i>	<i>I</i>
<i>1</i>	<i>INTRODUCTION</i>	<i>1</i>
<i>1.1</i>	<i>BACKGROUND</i>	<i>1</i>
<i>1.2</i>	<i>SCOPE OF REPORT</i>	<i>2</i>
<i>1.3</i>	<i>ORGANIZATION STRUCTURE</i>	<i>2</i>
<i>1.4</i>	<i>SUMMARY OF CONSTRUCTION WORKS</i>	<i>2</i>
<i>2</i>	<i>EM&amp;A RESULTS</i>	<i>4</i>
<i>2.1</i>	<i>AIR QUALITY</i>	<i>4</i>
<i>2.2</i>	<i>LANDFILL GAS HAZARD MONITORING</i>	<i>5</i>
<i>2.3</i>	<i>EM&amp;A SITE INSPECTION</i>	<i>5</i>
<i>2.4</i>	<i>WASTE MANAGEMENT STATUS</i>	<i>6</i>
<i>2.5</i>	<i>ENVIRONMENTAL LICENSES AND PERMITS</i>	<i>7</i>
<i>2.6</i>	<i>IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES</i>	<i>9</i>
<i>2.7</i>	<i>SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT</i>	<i>9</i>
<i>2.8</i>	<i>SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS</i>	<i>9</i>
<i>3</i>	<i>FUTURE KEY ISSUES</i>	<i>10</i>
<i>3.1</i>	<i>CONSTRUCTION ACTIVITIES FOR THE COMING MONTH</i>	<i>10</i>
<i>3.2</i>	<i>KEY ISSUES FOR THE COMING MONTH</i>	<i>10</i>
<i>4</i>	<i>CONCLUSIONS AND RECOMMENDATIONS</i>	<i>11</i>
<i>4.1</i>	<i>CONCLUSIONS</i>	<i>11</i>

*List of Appendices*

- Appendix A Project Organization for Environmental Works
- Appendix B Construction Programmes
- Appendix C Implementation Schedule of Environmental Mitigation Measures (EMIS)
- Appendix D Summary of Action and Limit Levels
- Appendix E Event Action Plan
- Appendix F Monthly Summary of Waste Flow Table
- Appendix G Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions

## **EXECUTIVE SUMMARY**

Under *Contract No. HY/2017/10*, Gammon Construction Limited (GCL) is commissioned by the Highways Department (HyD) to undertake Northern Connection Tunnel Buildings, Electrical and Mechanical Works of the Tuen Mun – Chek Lap Kok Link Project (TM-CLK Link Project) while AECOM Asia Company Limited was appointed by HyD as the Engineer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, ERM-Hong Kong, Limited (ERM) has been appointed as the Environmental Team (ET) in accordance with *Environmental Permit No. EP-354/2009/A*. Ramboll Hong Kong Ltd. was employed by HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO). Subsequent applications for variation of environmental permits (VEP), *EP-354/2009/B*, *EP-354/2009/C* and *EP-354/2009/D*, were granted on 28 January 2014, 10 December 2014 and 13 March 2015, respectively.

The construction phase of the Contract commenced on 7 June 2018 and will tentatively be completed by 2021. The impact monitoring of the EM&A programme, including air quality and environmental site inspections, were commenced on 7 June 2018.

This is the ninth Monthly EM&A report presenting the EM&A works carried out during the period from 1 to 28 February 2019 for the *Contract No. HY/2017/10 Northern Connection Tunnel Buildings, Electrical and Mechanical Works* (the “Contract”) in accordance with the Updated EM&A Manual of the TM-CLK Link Project. As informed by the Contractor, major activities in the reporting period included:

### ***Land-based Works***

- Electrical and Mechanical Works and Architectural Builder's Work and Finishes at Toll Control Building;
- Electrical and Mechanical Works at Ventilation Plant Room;
- Electrical and Mechanical Works at North Ventilation Building;
- Building Structure at Administration Building;
- Building Structure at Maintenance Depot;
- Excavation at Fire Services Department Building;
- Excavation at Customs and Excise Department Building; and
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes at Kiosk N2.

A summary of monitoring and audit activities conducted in the reporting period is listed below <sup>(1)</sup>:

24-hour TSP Monitoring	9 sessions
1-hour TSP Monitoring	9 sessions
Joint Environmental Site Inspection	4 sessions

#### Summary of Breaches of Action/Limit Levels

##### *Breaches of Action and Limit Levels for Air Quality*

One (1) Action Level exceedance for 24-hour TSP was recorded by the Environmental Team of Contract No. *HY/2012/08* during the reporting period.

#### Environmental Complaints, Non-compliance & Summons

There was no environmental complaint, notification of summons or successful prosecution recorded in the reporting period.

#### Reporting Change

There was no reporting change in the reporting period.

#### Upcoming Works for the Next Reporting Month

Works to be undertaken in the next monitoring period of March 2019 include the following:

##### *Land-based Works*

- Electrical and Mechanical Works and Architectural Builder's Work and Finishes at Toll Control Building;
- Electrical and Mechanical Works at Ventilation Plant Room;
- Electrical and Mechanical Works at North Ventilation Building;
- Building Structure at Administration Building;
- Building Structure at Maintenance Depot;
- Building Structure at Fire Services Department Building;
- Building Structure at Customs and Excise Department Building; and
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes at Kiosk N2.

(1) ET justification on the Contract Specific Environmental Monitoring and Audit activities under this Contract was submitted to ENPO on 11 September 2018

## **Future Key Issues**

Potential environmental impacts arising from the above upcoming construction activities in the next reporting month of March 2019 are mainly associated with dust and waste management issues.



According to the findings of the Northwest New Territories (NWNT) Traffic and Infrastructure Review conducted by the Transport Department, Tuen Mun Road, Ting Kau Bridge, Lantau Link and North Lantau Highway would be operating beyond capacity after 2016. This forecast has been based on the estimated increase in cross boundary traffic, developments in the Northwest New Territories (NWNT), and possible developments in North Lantau, including the Airport developments, the Lantau Logistics Park (LLP) and the Hong Kong – Zhuhai – Macao Bridge (HZMB). In order to cope with the anticipated traffic demand, two new road sections between NWNT and North Lantau – Tuen Mun – Chek Lap Kok Link (TM-CLKL) and Tuen Mun Western Bypass (TMWB) are proposed.

An Environmental Impact Assessment (EIA) of TM-CLKL (the Project) was prepared in accordance with the EIA Study Brief (No. ESB-175/2007) and the *Technical Memorandum of the Environmental Impact Assessment Process (EIAO-TM)*. The EIA Report was submitted under the Environmental Impact Assessment Ordinance (EIAO) in August 2009. Subsequent to the approval of the EIA Report (EIAO Register Number AEIAR-146/2009), an Environmental Permit (EP-354/2009) for TM-CLKL was granted by the Director of Environmental Protection (DEP) on 4 November 2009, and EP variation (VEP) (EP-354/2009/A) was issued on 8 December 2010. Subsequent applications for variation of environmental permits (VEPs), *EP-354/2009/B*, *EP-354/2009/C* and *EP-354/2009/D*, were granted on 28 January 2014, 10 December 2014 and 13 March 2015, respectively.

Under *Contract No. HY/2017/10*, Gammon Construction Limited (GCL) is commissioned by the Highways Department (HyD) to undertake the Northern Connection Tunnel Buildings, Electrical and Mechanical Works of TM-CLKL while AECOM Asia Company Limited was appointed by HyD as the Engineer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, ERM-Hong Kong, Limited (ERM) has been appointed as the Environmental Team (ET). Ramboll Hong Kong Ltd. was employed by HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO).

The construction phase of the Contract commenced on 7 June 2018 and will be tentatively completed by 2021. The impact monitoring phase of the EM&A programme, including air quality and environmental site inspections, commenced on 7 June 2018.

The general layout plan of the Contract components is presented in *Figures 1.1 & 1.2a to c*.

Project Management Initials: Designer: KATH Checked: SYLC Approved: CWN ISO A1 594mm x 841mm

Plot File by: jerrywong 23-Jan-18  
 PATH: Y:\TO\RSS\MSL\C4 Drawings\C4 Drawings\60240249\_C4\_7051.dgn



**AECOM**

PROJECT  
 TUEN MUN -  
 CHEK LAP KOK LINK

CONTRACT TITLE  
 TUEN MUN - CHEK LAP KOK LINK  
 - NORTHERN CONNECTION TUNNEL  
 BUILDINGS, ELECTRICAL AND  
 MECHANICAL WORKS

CLIENT  

 路政署  
 HIGHWAYS DEPARTMENT  
 港珠澳大橋香港工程管理有限公司  
 Hong Kong - Zhuhai - Macao Bridge  
 Hong Kong Project Management Office

CONSULTANT  
 AECOM Asia Company Ltd.  
 www.aecom.com

SUB-CONSULTANTS

**Figure 1.1**

ISSUE/REVISION

NO.	DATE	DESCRIPTION	CHK.
A	JAN.18	TENDER ADDENDUM NO.1	SYLC
-	DEC.17	TENDER DRAWING	SYLC

STATUS

SCALE  
 A1 1:40000  
 DIMENSION UNIT  
 MILLIMETRES

KEY PLAN

PROJECT NO. 60240249  
 CONTRACT NO. HY/2017/10

SHEET TITLE  
 OVERALL SITE PLAN

SHEET NUMBER  
 60240249/C4/7051A

Plot File by: Jerry Wong 25-Jan-18  
 PATH: Y:\TOTO\RES\SUB\1\CA Drawings\CA Drawing (2018\_01\_02)\Architectural drawings - CGN\60240249 CA\_7061.dgn  
 Project Management Initials: Designer: WATH Chenweid SYLC Approved: CWN ISO 1194mm x 847mm  
 01/7071 01/7072



**AECOM**

PROJECT  
 1.3  
**TUEN MUN - CHEK LAP KOK LINK**

CONTRACT TITLE  
 TUEN MUN - CHEK LAP KOK LINK  
 - NORTHERN CONNECTION TUNNEL  
 BUILDINGS, ELECTRICAL AND  
 MECHANICAL WORKS

CLIENT  
 路政署  
**HIGHWAYS DEPARTMENT**  
 港珠澳大橋香港橋工程管理處  
 Hong Kong - Zhuhai - Macao Bridge  
 Hong Kong Project Management Office

CONSULTANT  
 AECOM  
 AECOM Asia Company Ltd.  
 www.aecom.com

SUB-CONSULTANTS  
 2 NET ENGINEERS

**Figure 1.2a**

ISSUE/REVISION

NO.	DATE	DESCRIPTION	CHK.
A	JAN.18	TENDER ADDENDUM NO.1	SYLC
-	DEC.17	TENDER DRAWING	SYLC

STATUS

SCALE: 1:2500  
 DIMENSION UNIT: MILLIMETRES

KEY PLAN

PROJECT NO. 60240249  
 CONTRACT NO. HY/2017/10

SHEET TITLE  
 ZONING PLAN (SHEET 1)

SHEET NUMBER  
 60240249/C4/7061A

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as signed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. Do not scale the document. All measurements must be obtained from the stated dimensions.

Project Management initials: Designer: KATH Checked: SYLC Approved: CWN ISO A1 394mm x 641mm

Plot File by: Jerry Wong 15-Jan-16  
 PATH: Y:\TOTO\_RSSMS\LC4\_Drawing\CA4\_Drawing\CA4\_Drawing\CA4\_7062.dgn



**AECOM**

PROJECT  
 TUEN MUN - CHEK LAP KOK LINK

CONTRACT TITLE  
 TUEN MUN - CHEK LAP KOK LINK - NORTHERN CONNECTION TUNNEL BUILDINGS, ELECTRICAL AND MECHANICAL WORKS

CLIENT  

 路政署 HIGHWAYS DEPARTMENT  
 港珠澳大橋管理處 Hong Kong - Zhuhai - Macao Bridge  
 港珠澳大橋管理處 Hong Kong Project Management Office

CONSULTANT  
 AECOM Asia Company Ltd.  
 www.aecom.com

SUB-CONSULTANTS

**Figure 1.2b**

ISSUE/REVISION

NO.	DATE	DESCRIPTION	CHK.
A	JAN.16	TENDER ADDENDUM NO.1	SYLC
	DEC.17	TENDER DRAWING	SYLC

STATUS

SCALE: A1 1:2500  
 DIMENSION UNIT: MILLIMETRES

KEY PLAN

PROJECT NO.: 60240249  
 CONTRACT NO.: HY/2017/10

SHEET TITLE  
 ZONING PLAN (SHEET 2)

SHEET NUMBER  
 60240249/C4/7062A

This drawing is the property of AECOM. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and disavows any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.

Project Management Initials: Designer: KATH; Checked: SYLC; Approved: CWN ISO A1 554mm x 841mm

Plot File by: Jerrywong 17-Jan-18  
 PATH: Y:\TO\To RSS\SL\C4 Drawings\C4 Drawings\C4 Drawings - DGN\60240249 C4\_7063.dgn



**AECOM**

PROJECT  
 TUEN MUN - CHEK LAP KOK LINK

CONTRACT TITLE  
 TUEN MUN - CHEK LAP KOK LINK - NORTHERN CONNECTION TUNNEL BUILDINGS, ELECTRICAL AND MECHANICAL WORKS

CLIENT  

 路政署 HIGHWAYS DEPARTMENT  
 港珠澳大橋管理處 Hong Kong - Zhuhai - Macao Bridge Project Management Office

CONSULTANT  
 AECOM Asia Company Ltd.  
 www.aecom.com

SUB-CONSULTANTS

**Figure 1.2c**

ISSUE/REVISION

NO.	DATE	DESCRIPTION	CHK.
A	JAN. 18	TENDER ADDENDUM NO. 1	SYLC
	DEC. 17	TENDER DRAWING	SYLC

STATUS

SCALE: A1 1:2500  
 DIMENSION UNIT: MILLIMETRES

KEY PLAN

PROJECT NO. 60240249  
 CONTRACT NO. HY/2017/10

SHEET TITLE  
 ZONING PLAN (SHEET 3)

SHEET NUMBER  
 60240249/C4/7063A

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or related upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. All measurements must be obtained from the stated dimensions.

## 1.2 SCOPE OF REPORT

This is the Ninth Monthly EM&A Report under the *Contract No. HY/2017/10 Tuen Mun – Chek Lap Kok Link – Northern Connection Tunnel Buildings, Electrical and Mechanical Works*. This report presents a summary of the environmental monitoring and audit works in February 2019.

## 1.3 ORGANIZATION STRUCTURE

The organization structure of the Contract is shown in *Appendix A*. The key personnel contact names and contact details are summarized in *Table 1.1* below.

**Table 1.1** *Contact Information of Key Personnel*

Party	Position	Name	Telephone	Fax
HyD (Highways Department)	Project Coordinator	Joseph Lee	2762 4958	3188 6614
	Senior Engineer	Cheng Pan	2762 3383	3188 6614
ER (AECOM Asia Company Limited)	Principle Resident Engineer	S. W. Fok	2293 6200	2293 6300
	Resident Engineer	Desmond Fung	2293 6200	2293 6300
ENPO / IEC (Ramboll Hong Kong Ltd.)	ENPO Leader	Y.H. Hui	3465 2850	3465 2899
	IEC	Dr. F.C. Tsang	3465 2851	3465 2899
Contractor (Gammon Construction Limited)	Site Agent	Kenneth Tai	9039 4723	-
	Environmental Officer	Max Poon	9103 6303	-
ET (ERM-HK)	ET Leader	Dr. Jasmine Ng	2271 3311	2723 5660

## 1.4 SUMMARY OF CONSTRUCTION WORKS

The construction phase of the Contract commenced on 7 June 2018. The three-month rolling construction programme is shown in *Appendix B*.

As informed by the Contractor, details of the major works carried out in this reporting month are listed below:

### *Land-based Works*


- Electrical and Mechanical Works and Architectural Builder's Work and Finishes at Toll Control Building;
- Electrical and Mechanical Works at Ventilation Plant Room;
- Electrical and Mechanical Works at North Ventilation Building;

- Building Structure at Administration Building;
- Building Structure at Maintenance Depot;
- Excavation at Fire Services Department Building;
- Excavation at Customs and Excise Department Building; and
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes at Kiosk N2.

The locations of the construction activities are shown in *Figure 1.3*. The Environmental Sensitive Receivers in the vicinity of the Contract are shown in *Figure 1.4*.

The implementation schedule of environmental mitigation measures is presented in *Appendix C*.

**Figure 1.3** *Locations of Major Construction Activities in the Reporting Month*






Figure 1.4

Environmental Sensitive Receivers in the Vicinity of the Project



The EM&A programme required environmental monitoring for air quality and environmental site inspections for air quality, water quality and waste management. The EM&A requirements and related findings for each component are summarized in the following sections

## 2.1 AIR QUALITY

### 2.1.1 Monitoring Requirements and Equipment

In accordance with the Updated EM&A Manual and the Enhanced TSP Monitoring Plan, impact 1-hour TSP monitoring was conducted three (3) times every six (6) days and impact 24-hour TSP monitoring was carried out once every six (6) days when the highest dust impact was expected. 1-hr and 24-hr TSP monitoring frequency was increased to three times per day every three days and daily every three days, respectively, as excavation works for launching shaft under *Contract No. HY/2012/08 Tuen Mun-Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section* commenced on 24 October 2014.

Results of air quality monitoring were adopted from the published EM&A data of *Contract No. HY/2012/08 Tuen Mun-Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section* <sup>(1)</sup>.

The Action and Limit Levels of the air quality monitoring were adopted from the published EM&A reports of *Contract No. HY/2012/08 Tuen Mun-Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section* <sup>(2)</sup>. The Action and Limit Levels are provided in *Appendix D*.

The locations of the monitoring stations overlapped with Contract No. HY/2012/08 are shown in *Figure 2.1* and presented in *Table 2.1*.

**Table 2.1** *Locations of Impact Air Quality Monitoring Stations and its Corresponding Monitoring Requirements*

Monitoring Station	Monitoring Dates	Location	Description	Parameters & Frequency
ASR1	1, 4, 10, 13, 16, 19, 22, 25 and 28 February 2019	Tuen Mun Fireboat Station	Office	TSP monitoring
ASR5		Pillar Point Fire Station	Office	<ul style="list-style-type: none"> <li>1-hour Total Suspended Particulates (1-hour TSP, <math>\mu\text{g}/\text{m}^3</math>), 3 times in every 6 days</li> <li>24-hour Total Suspended Particulates (24-hour TSP, <math>\mu\text{g}/\text{m}^3</math>), daily for 24-hour in every 6 days</li> </ul>
AQMS1		Previous River Trade Golf	Bare ground	Enhanced TSP monitoring

(1) Published EM&A data for impact air quality monitoring by *Contract No. HY/2012/08* are available at: <http://www.hzmbenpo.com/>

(2) Published EM&A reports of *Contract No. HY/2012/08* are available at: <http://www.hzmbenpo.com/>




Figure 2.1

Air Quality Monitoring Stations for the Enhanced TSP Monitoring  
 (Source: Adopted from Contract No. HY/2012/08 Tuen Mun-Chek Lap Kok Link -  
 Northern Connection Sub-sea Tunnel Section)

Monitoring Station	Monitoring Dates	Location	Description	Parameters & Frequency
ASR6		Butterfly Beach Laundry	Office	(commenced on 24 October 2014 under <i>Contract No. HY/2012/08</i> ) <ul style="list-style-type: none"> <li>1-hour Total Suspended Particulates (1-hour TSP, <math>\mu\text{g}/\text{m}^3</math>), 3 times in every 3 days</li> </ul>
ASR10		Butterfly Beach Park	Recreational uses	<ul style="list-style-type: none"> <li>24-hour Total Suspended Particulates (24-hour TSP, <math>\mu\text{g}/\text{m}^3</math>), daily for 24-hour in every 3 days</li> </ul>

### 2.1.2 *Results and Observations*

Results of air quality monitoring were adopted from the published EM&A data of *Contract No. HY/2012/08 Tuen Mun-Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section* <sup>(1)</sup>.

No exceedance of Action and Limit Levels for 1-hour TSP was recorded in the reporting month.

One (1) Action Level exceedance for 24-hour TSP was recorded on 16 February 2019 by the Environmental Team of *Contract No. HY/2012/08* during the reporting period. The exceedances were considered not related to this Contract upon further investigation and the investigation report is presented in *Appendix G*. No action is required to be undertaken in accordance with the Event Action Plan as presented in *Appendix E*.

## 2.2 *LANDFILL GAS HAZARD MONITORING*

No excavation work was conducted at the excavation area in February 2019 and thus landfill gas hazard monitoring was temporarily suspended in February 2019.

## 2.3 *EM&A SITE INSPECTION*

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting month, four (4) site inspections were carried out on 1, 4, 15 and 22 February 2019.

Key observations and recommendations during the site inspections in this reporting period are summarized in *Table 2.3*.

**Table 2.3** *Specific Observations and Recommendations during the Weekly Site Inspection in this Reporting Month*

Inspection Date	Observations	Recommendations/ Remarks
-----------------	--------------	--------------------------

(1) Published EM&A data for impact air quality monitoring by *Contract No. HY/2012/08* are available at: <http://www.hzmbenpo.com/>

Inspection Date	Observations	Recommendations/ Remarks
1 February 2019	Fire Services Department Building <ul style="list-style-type: none"> <li>Chemical containers should be placed in drip tray.</li> </ul>	Fire Services Department Building <ul style="list-style-type: none"> <li>The Contractor was reminded to place chemical containers in drip tray.</li> </ul>
4 February 2019	Fire Services Department Building & Custom and Excise Department Building <ul style="list-style-type: none"> <li>General refuse was observed on the ground.</li> <li>Openings of water safety barriers was observed.</li> </ul> Toll Control Building <ul style="list-style-type: none"> <li>Construction waste should be disposed in the refuse skip.</li> </ul>	Fire Services Department Building & Custom and Excise Department Building <ul style="list-style-type: none"> <li>The Contractor was reminded to dispose general refuse in capped rubbish bin.</li> <li>The Contractor was reminded to cap the openings of water safety barriers.</li> </ul> Toll Control Building <ul style="list-style-type: none"> <li>The Contractor was reminded to dispose construction waste in the refuse skip.</li> </ul>
15 February 2019	Fire Services Department Building & Custom and Excise Department Building <ul style="list-style-type: none"> <li>Chemical containers should be placed in drip tray.</li> <li>Decolorized NRMM label was observed on the crane.</li> </ul>	Fire Services Department Building & Custom and Excise Department Building <ul style="list-style-type: none"> <li>The Contractor was reminded to place chemical containers in drip tray.</li> <li>The Contractor was reminded to replace the decolorized NRMM label on the crane.</li> </ul>
22 February 2019	Custom and Excise Department Building <ul style="list-style-type: none"> <li>Black smoke observed from water pump.</li> </ul> Administration Building <ul style="list-style-type: none"> <li>Stagnant water was observed in the drip tray.</li> </ul>	Custom and Excise Department Building <ul style="list-style-type: none"> <li>The Contractor was reminded to provide maintenance for the plant.</li> </ul> Administration Building <ul style="list-style-type: none"> <li>The Contractor was reminded to clear the stagnant water in the drip tray.</li> </ul>

The Contractor has rectified all of the observations as identified during environmental site inspections in the reporting month.

#### 2.4 WASTE MANAGEMENT STATUS

The Contractor had submitted application form for registration as chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.

Wastes generated during this reporting period included mainly construction wastes (inert and non-inert). Reference has been made to the waste flow table prepared by the Contractor (*Appendix F*). The quantities of different types of wastes are summarized in *Table 2.4*.

**Table 2.4 Quantities of Different Waste Generated in the Reporting Month**

Month/Year	Inert C&D Materials <sup>(a)</sup> (m <sup>3</sup> )	Inert Construction Waste Re-used (m <sup>3</sup> )	Non-inert Construction Waste <sup>(b)</sup> (kg)	Imported Fill (m <sup>3</sup> )	Recyclable Materials <sup>(c)</sup> (kg)	Chemical Wastes (kg)
February 2019	2,129	0	54,130	0	49	0

Notes:

Month/Year	Inert C&D Materials <sup>(a)</sup> (m <sup>3</sup> )	Inert Construction Waste Re-used (m <sup>3</sup> )	Non-inert Construction Waste <sup>(b)</sup> (kg)	Imported Fill (m <sup>3</sup> )	Recyclable Materials <sup>(c)</sup> (kg)	Chemical Wastes (kg)
<p>(a) Inert construction wastes include hard rock and large broken concrete disposed as public fill.</p> <p>(b) Non-inert construction wastes include general refuse disposed at landfill.</p> <p>(c) Recyclable materials include metals, paper, cardboard, plastics, timber and others.</p>						

The Contractor was advised to properly maintain on site C&D materials and waste collection, sorting and recording system, dispose of C&D materials and wastes at designated ground and maximize reuse/ recycle of C&D materials and wastes. The Contractor was also reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.

For chemical waste containers, the Contractor was reminded to treat properly and store temporarily in designated chemical waste storage area on site in accordance with the *Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes*.

## 2.5 ENVIRONMENTAL LICENSES AND PERMITS

The status of environmental licensing and permit is summarized in *Table 2.5* below.

**Table 2.5 Summary of Environmental Licensing and Permit Status**

<b>License/ Permit</b>	<b>License or Permit No.</b>	<b>Date of Issue</b>	<b>Date of Expiry</b>	<b>License/ Permit Holder</b>	<b>Remarks</b>
Environmental Permit	EP-354/2009/D	13 March 2015	N/A	HyD	Tuen Mun- Chek Lap Kok Link
APCO Construction Dust Notification	433493	14 May 2018	N/A	GCL	For Tuen Mun working area
Construction Waste Billing Account	7030836	15 May 2018	N/A	GCL	N/A
Chemical Waste Producer Registration	5213-422-G2827-01	13 June 2018	N/A	GCL	N/A
Discharge License under WPCO for Buildings at C2 area	WT00031783-2018	22 October 2018	31 October 2023	GCL	Sampling Frequency: Bimonthly
Discharge License under WPCO for Buildings at C3 area	WT00032062-2018	30 October 2018	31 October 2023	GCL	Sampling Frequency: Quarterly
Construction Noise Permit	GW-RW0037-19	28 January 2019	23 July 2019	GCL	For Toll Control Building, Administration Building, Maintenance Depot and WA18

## 2.6 *IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES*

In response to the site audit findings, the Contractors carried out all corrective actions.

A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in *Appendix C*. The necessary mitigation measures relevant to this Contract were implemented properly.

The landscape and visual (L&V) mitigation measures were also monitored on weekly basis in the reporting period. The monitoring status is summarized in *Appendix C*.

## 2.7 *SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT*

One (1) Action Level exceedances for 24-hour TSP were recorded by the Environmental Team of Contract No. *HY/2012/08* during the reporting period. The exceedances were considered not related to this Contract upon further investigation and the investigation report is presented in *Appendix G*. No action is required to be undertaken in accordance with the Event Action Plan as presented in *Appendix E*.

No exceedance of 1-hour TSP was recorded in this reporting month.

Cumulative statistics are provided in *Appendix G*.

## 2.8 *SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS*

The Environmental Complaint Handling Procedure is provided in *Figure 2.2*.

There was no environmental complaint, notification of summons or successful prosecution recorded in the reporting period.

Statistics on complaints, notifications of summons, successful prosecutions are summarized in *Appendix G*.




Figure 2.2

Environmental Complaint Handling Procedure



### 3 *FUTURE KEY ISSUES*

#### 3.1 *CONSTRUCTION ACTIVITIES FOR THE COMING MONTH*

As informed by the Contractor, the major works for the Contract in March 2019 will be:

##### *Land-based Works*

- Electrical and Mechanical Works and Architectural Builder's Work and Finishes at Toll Control Building;
- Electrical and Mechanical Works at Ventilation Plant Room;
- Electrical and Mechanical Works at North Ventilation Building;
- Building Structure at Administration Building;
- Building Structure at Maintenance Depot;
- Building Structure at Fire Services Department Building;
- Building Structure at Customs and Excise Department Building; and
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes at Kiosk N2.

#### 3.2 *KEY ISSUES FOR THE COMING MONTH*

Potential environmental impacts arising from the above upcoming construction activities in the next reporting month of March 2019 are mainly associated with dust and waste management issues.

#### 4.1 CONCLUSIONS

This Ninth Monthly EM&A Report presents the findings of the EM&A activities undertaken during the period from 1 to 28 February 2019, in accordance with the Updated EM&A Manual and the requirements of EP-354/2009/D.

Air quality (including 1-hour TSP and 24-hour TSP) was carried out in this reporting month.

No exceedance of Action and Limit Levels for 1-hour TSP was recorded in the reporting month.

One (1) Action Level exceedances for 24-hour TSP were recorded by the Environmental Team of Contract No. *HY/2012/08* during the reporting period. The exceedances were considered not related to this Contract upon further investigation and the investigation report is presented in *Appendix G*. No action is required to be undertaken in accordance with the Event Action Plan as presented in *Appendix E*.


Environmental site inspection was carried out four (4) times in February 2019. Remedial actions recommended for the deficiencies identified during the site audits were properly implemented by the Contractor.

There was no environmental complaint, notification of summons or successful prosecution recorded in the reporting period.

The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Appendix A

## Project Organization for Environmental Works



↔ Line of Communication

Appendix B

## Construction Programme

ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019				
							Feb	Mar	Apr	May	
<b>HY2017/10 - Works Programme</b>											
<b>Contract Dates</b>											
<b>Key Dates</b>											
KD01	KD01 - Toll Control Bldg & TCSS Provision	0	0%	0	29-Apr-19*					◆	
KD04A	KD4A - C&ED & FSD Substructure, Boundary Wall, ELS Removal	0	0%	0	30-Mar-19*			◆			
<b>Portion Access Dates</b>											
P240	Access to Portion I (Day 329)	0	0%	0	31-Mar-19			◆			
<b>Portion Possession Dates</b>											
P245	Possession to Portion Vc - (2 May 2019)	0	0%	0	02-May-19*					◆	
<b>Major Design Submission &amp; Approval</b>											
<b>Toll Control Building</b>											
<b>MVAC System</b>											
TCB-EMD1092	Preparation and Resubmission of AHU/PAU Static Pressure Calculation	26	50%	13	18-Nov-18 A	06-Mar-19					
TCB-EMD1093	ER Review and Approval of AHU/PAU Static Pressure Calculation	13	0%	13	07-Mar-19	21-Mar-19					
TCB-EMD1095	Authorities Review and Comment of AHU/PAU Static Pressure Calculation	56	0%	56	23-Aug-18 A	30-Apr-19					
TCB-EMD1112	Preparation and Resubmission of MVAC Pump head calculation	26	50%	13	02-Nov-18 A	06-Mar-19					
TCB-EMD1113	ER Review and Approval of MVAC Pump head calculation	13	0%	13	07-Mar-19	21-Mar-19					
TCB-EMD1115	Authorities Review and Comment of MVAC Pump head calculation	56	0%	56	23-Aug-18 A	30-Apr-19					
TCB-EMD1135	Authorities Review and Comment of Mechanical Ventilation Capacity Calculation	56	0%	56	10-Jul-18 A	30-Apr-19					
<b>Electrical System</b>											
TCB-EMD1012	Preparation and Resubmission of UPS and Battery Capacity Calculations	26	50%	13	07-Oct-18 A	06-Mar-19					
TCB-EMD1013	ER Review and Approval of UPS and Battery Capacity Calculations	13	0%	13	07-Mar-19	21-Mar-19					
TCB-EMD1015	Authorities Review and Comment of UPS and Battery Capacity Calculations	56	0%	56	22-Aug-18 A	30-Apr-19					
TCB-EMD1035	Authorities Review and Comment of Electrical Loading Demand Calculation	56	0%	56	16-Aug-18 A	30-Apr-19					
TCB-EMD1053	ER Review and Approval of Generator Calculation	13	50%	7	28-Nov-18 A	27-Feb-19					
TCB-EMD1055	Authorities Review and Comment of Generator Calculation	56	0%	56	15-Aug-18 A	30-Apr-19					
TCB-EMD1305	Submission of System Design of PV System	0	0%	0	20-Feb-19*		◆				
TCB-EMD1315	ER Review and Comment of System Design of PV System	26	0%	26	20-Feb-19	21-Mar-19					
TCB-EMD1325	Preparation and Resubmission of System Design of PV System	26	0%	26	22-Mar-19	25-Apr-19					
TCB-EMD1335	ER Review and Approval of System Design of PV System	13	0%	13	26-Apr-19	11-May-19					
TCB-EMD1345	Authorities Review and Comment of PV System	56	0%	56	20-Feb-19	30-Apr-19					
<b>Fire Service System</b>											
TCB-EMD1175	Authorities Review and Comment of FS Pump Head Calculation	56	0%	56	01-Aug-18 A	30-Apr-19					
TCB-EMD1195	Authorities Review and Comment of Sprinkler Pump Head Calculation	56	0%	56	14-Aug-18 A	30-Apr-19					
TCB-EMD1215	Authorities Review and Comment of FM200 System Design Calculation	56	0%	56	13-Aug-18 A	30-Apr-19					
<b>Plumbing &amp; Drainage System</b>											
TCB-EMD1235	Authorities Review and Comment of Pump Head Calculation	56	0%	56	07-Aug-18 A	30-Apr-19					
TCB-EMD1253	ER Review and Approval of Pressure Vessel Calculation	13	50%	7	11-Jan-19 A	27-Feb-19					
TCB-EMD1255	Authorities Review and Comment of Pressure Vessel Calculation	56	0%	56	07-Aug-18 A	30-Apr-19					
TCB-EMD1273	ER Review and Approval of Hot water system capacity calculation	13	50%	7	11-Jan-19 A	27-Feb-19					
TCB-EMD1275	Authorities Review and Comment of Hot water system capacity calculation	56	0%	56	07-Aug-18 A	30-Apr-19					
TCB-EMD1355	Submission of Drainage Sump Pumps and Pump Pits Calculation	0	0%	0	20-Feb-19*		◆				
TCB-EMD1365	ER Review and Comment of Drainage Sump Pumps and Pump Pits Calculation	26	0%	26	20-Feb-19	21-Mar-19					
TCB-EMD1375	Preparation and Resubmission of Drainage Sump Pumps and Pump Pits Calculation	26	0%	26	22-Mar-19	25-Apr-19					
TCB-EMD1385	ER Review and Approval of Drainage Sump Pumps and Pump Pits Calculation	13	0%	13	26-Apr-19	11-May-19					
TCB-EMD1395	Authorities Review and Comment of Drainage Sump Pumps and Pump Pits Calculation	56	0%	56	20-Feb-19	30-Apr-19					
<b>Lift System</b>											
TCB-EMD1293	ER Review and Approval of System Design for Lift system	13	0%	13	11-Jan-19 A	06-Mar-19					

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 1/23

Date	Revision	Checked	Approved
20-Feb-19			

ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019			
							Feb	Mar	Apr	May
TCB-EMD1295	Authorities Review and Comment of System Design for Lift system	56	0%	56	12-Sep-18 A	30-Apr-19				
<b>Administration Building</b>										
<b>MVAC System</b>										
ADB-EMD1012	Preparation and Resubmission of AC Cooling Capacity Calculation	26	50%	13	17-Oct-18 A	06-Mar-19				
ADB-EMD1013	ER Review and Approval of AC Cooling Capacity Calculation	13	0%	13	07-Mar-19	21-Mar-19				
ADB-EMD1015	Authorities Review and Comment of AC Cooling Capacity Calculation	56	0%	56	17-Aug-18 A	30-Apr-19				
ADB-EMD1032	Preparation and Resubmission of AHU/PAU Static Pressure Calculation	26	50%	13	20-Nov-18 A	06-Mar-19				
ADB-EMD1033	ER Review and Approval of AHU/PAU Static Pressure Calculation	13	0%	13	07-Mar-19	21-Mar-19				
ADB-EMD1035	Authorities Review and Comment of AHU/PAU Static Pressure Calculation	56	0%	56	08-Oct-18 A	30-Apr-19				
ADB-EMD1052	Preparation and Resubmission of Pump head calculation	26	50%	13	27-Nov-18 A	06-Mar-19				
ADB-EMD1053	ER Review and Approval of Pump head calculation	13	0%	13	07-Mar-19	21-Mar-19				
ADB-EMD1055	Authorities Review and Comment of Pump head calculation	56	0%	56	07-Nov-18 A	30-Apr-19				
ADB-EMD1073	ER Review and Approval of Mechanical Ventilation Capacity Calculation	13	50%	7	04-Jan-19 A	27-Feb-19				
ADB-EMD1075	Authorities Review and Comment of Mechanical Ventilation Capacity Calculation	56	0%	56	17-Aug-18 A	30-Apr-19				
<b>Electrical System</b>										
ADB-EMD1095	Authorities Review and Comment of UPS and Battery Capacity Calculations	56	0%	56	05-Sep-18 A	30-Apr-19				
ADB-EMD1115	Authorities Review and Comment of Electrical Loading Demand Calculation	56	0%	56	27-Aug-18 A	30-Apr-19				
ADB-EMD1135	Authorities Review and Comment of Generator Calculation	56	0%	56	09-Aug-18 A	30-Apr-19				
ADB-EMD1305	Submission of System Design of PV System	0	0%	0	20-Feb-19*					
ADB-EMD1315	ER Review and Comment of System Design of PV System	26	0%	26	20-Feb-19	21-Mar-19				
ADB-EMD1325	Preparation and Resubmission of System Design of PV System	26	0%	26	22-Mar-19	25-Apr-19				
ADB-EMD1335	ER Review and Approval of System Design of PV System	13	0%	13	26-Apr-19	11-May-19				
ADB-EMD1345	Authorities Review and Comment of System Design of PV System	56	0%	56	20-Feb-19	30-Apr-19				
<b>Fire Service System</b>										
ADB-EMD1155	Authorities Review and Comment of FS Pump Head Calculation	56	0%	56	13-Aug-18 A	30-Apr-19				
ADB-EMD1175	Authorities Review and Comment of Sprinkler Pump Head Calculation	56	0%	56	13-Aug-18 A	30-Apr-19				
ADB-EMD1195	Authorities Review and Comment of FM200 System Design Calculation	56	0%	56	13-Aug-18 A	30-Apr-19				
<b>Plumbing &amp; Drainage System</b>										
ADB-EMD1213	ER Review and Approval of Pump Head Calculation	13	100%	0	22-Jan-19 A	13-Feb-19 A				
ADB-EMD1215	Authorities Review and Comment of Pump Head Calculation	56	0%	56	25-Aug-18 A	30-Apr-19				
ADB-EMD1233	ER Review and Approval of Pressure Vessel Calculation	13	50%	7	22-Jan-19 A	27-Feb-19				
ADB-EMD1235	Authorities Review and Comment of Pressure Vessel Calculation	56	0%	56	25-Aug-18 A	30-Apr-19				
ADB-EMD1253	ER Review and Approval of Hot water system capacity calculation	13	50%	7	30-Jan-19 A	27-Feb-19				
ADB-EMD1255	Authorities Review and Comment of Hot water system capacity calculation	56	0%	56	25-Aug-18 A	30-Apr-19				
<b>Lift System</b>										
ADB-EMD1293	ER Review and Approval of System Design for Lift system	13	0%	13	11-Jan-19 A	06-Mar-19				
ADB-EMD1295	Authorities Review and Comment of System Design for Lift system	56	0%	56	12-Sep-18 A	30-Apr-19				
<b>North Ventilation Building</b>										
<b>MVAC System</b>										
NVB-EMD1013	ER Review and Approval of Staircase Pressurization System Calculation	13	50%	7	30-Nov-18 A	27-Feb-19				
NVB-EMD1035	Authorities Review and Comment of Mechanical Ventilation Capacity Calculation	56	0%	56	26-Sep-18 A	30-Apr-19				
<b>Electrical System</b>										
NVB-EMD1052	Preparation and Resubmission of HV Electrical Loading Calculation	26	50%	13	18-Nov-18 A	06-Mar-19				
NVB-EMD1053	ER Review and Approval of HV Electrical Loading Calculation	13	0%	13	07-Mar-19	21-Mar-19				
NVB-EMD1055	Authorities Review and Comment of HV Electrical Loading Calculation	56	0%	56	26-Sep-18 A	30-Apr-19				
NVB-EMD1075	Authorities Review and Comment of UPS and Battery Capacity Calculations	56	0%	56	17-Aug-18 A	30-Apr-19				
NVB-EMD1095	Authorities Review and Comment of Electrical Loading Demand Calculation	56	0%	56	03-Sep-18 A	30-Apr-19				
NVB-EMD1115	Authorities Review and Comment of Generator Calculation	56	0%	56	17-Aug-18 A	30-Apr-19				

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 2/23

Date	Revision	Checked	Approved
20-Feb-19			

ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019				
							Feb	Mar	Apr	May	
<b>Fire Service System</b>											
NVB-EMD1135	Authorities Review and Comment of FS Pump Head Calculation	56	0%	56	01-Aug-18 A	30-Apr-19					
NVB-EMD1155	Authorities Review and Comment of Sprinkler Pump Head Calculation	56	0%	56	14-Aug-18 A	30-Apr-19					
NVB-EMD1175	Authorities Review and Comment of FM200 System Design Calculation	28	0%	28	13-Aug-18 A	23-Mar-19					
<b>Plumbing &amp; Drainage System</b>											
NVB-EMD1195	Authorities Review and Comment of Pump Head Calculation	56	0%	56	07-Aug-18 A	30-Apr-19					
NVB-EMD1213	ER Review and Approval of Pressure Vessel Calculation	13	50%	7	08-Jan-19 A	27-Feb-19					
NVB-EMD1215	Authorities Review and Comment of Pressure Vessel Calculation	56	0%	56	07-Aug-18 A	30-Apr-19					
NVB-EMD1265	Submission of Drainage Sump Pumps and Pump Pits Calculation	0	0%	0	20-Feb-19*						
NVB-EMD1275	ER Review and Comment of Drainage Sump Pumps and Pump Pits Calculation	26	0%	26	20-Feb-19	21-Mar-19					
NVB-EMD1285	Preparation and Resubmission of Drainage Sump Pumps and Pump Pits Calculation	26	0%	26	22-Mar-19	25-Apr-19					
NVB-EMD1295	ER Review and Approval of Drainage Sump Pumps and Pump Pits Calculation	13	0%	13	26-Apr-19	11-May-19					
NVB-EMD1305	Authorities Review and Comment of Drainage Sump Pumps and Pump Pits Calculation	56	0%	56	20-Feb-19	30-Apr-19					
<b>Lift System</b>											
NVB-EMD1253	ER Review and Approval of System Design for Lift system	13	0%	13	11-Jan-19 A	06-Mar-19					
NVB-EMD1255	Authorities Review and Comment of System Design for Lift system	56	0%	56	12-Sep-18 A	30-Apr-19					
<b>Maintenance Depot</b>											
<b>MVAC System</b>											
MD-EMD1012	Preparation and Resubmission of AC Cooling Capacity Calculation	26	50%	13	17-Oct-18 A	06-Mar-19					
MD-EMD1013	ER Review and Approval of AC Cooling Capacity Calculation	13	0%	13	07-Mar-19	21-Mar-19					
MD-EMD1015	Authorities Review and Comment of AC Cooling Capacity Calculation	56	0%	56	17-Aug-18 A	30-Apr-19					
MD-EMD1033	ER Review and Approval of AHU/PAU Static Pressure Calculation	13	50%	7	19-Feb-19 A	27-Feb-19					
MD-EMD1035	Authorities Review and Comment of AHU/PAU Static Pressure Calculation	56	0%	56	10-Oct-18 A	30-Apr-19					
MD-EMD1053	ER Review and Approval of Mechanical Ventilation Capacity Calculation	13	50%	7	04-Feb-19 A	27-Feb-19					
MD-EMD1055	Authorities Review and Comment of Mechanical Ventilation Capacity Calculation	56	0%	56	17-Aug-18 A	30-Apr-19					
<b>Electrical System</b>											
MD-EMD1075	Authorities Review and Comment of Electrical Loading Demand Calculation	56	0%	56	27-Aug-18 A	30-Apr-19					
<b>Fire Service System</b>											
MD-EMD1115	Authorities Review and Comment of FS Pump Head Calculation	56	0%	56	14-Aug-18 A	30-Apr-19					
MD-EMD1135	Authorities Review and Comment of Sprinkler Pump Head Calculation	56	0%	56	14-Aug-18 A	30-Apr-19					
MD-EMD1155	Authorities Review and Comment of FM200 System Design Calculation	56	0%	56	14-Aug-18 A	30-Apr-19					
<b>Plumbing &amp; Drainage System</b>											
MD-EMD1173	ER Review and Approval of Pump Head Calculation	13	100%	0	22-Jan-19 A	13-Feb-19 A					
MD-EMD1175	Authorities Review and Comment of Pump Head Calculation	56	0%	56	13-Aug-18 A	30-Apr-19					
MD-EMD1193	ER Review and Approval of Pressure Vessel Calculation	13	50%	7	22-Jan-19 A	27-Feb-19					
MD-EMD1195	Authorities Review and Comment of Pressure Vessel Calculation	56	0%	56	13-Aug-18 A	30-Apr-19					
MD-EMD1213	ER Review and Approval of Drainage Sump Pumps and Pump Pits Calculation	13	100%	0	24-Jan-19 A	09-Feb-19 A					
MD-EMD1215	Authorities Review and Comment of Drainage Sump Pumps and Pump Pits Calculation	56	0%	56	27-Aug-18 A	30-Apr-19					
<b>Satellite Control Building</b>											
<b>MVAC System</b>											
SCB-EMD1013	ER Review and Approval of AC Cooling Capacity Calculation	13	0%	13	15-Feb-19 A	06-Mar-19					
SCB-EMD1015	Authorities Review and Comment of AC Cooling Capacity Calculation	56	0%	56	17-Aug-18 A	30-Apr-19					
SCB-EMD1033	ER Review and Approval of Mechanical Ventilation Capacity Calculation	13	50%	7	15-Feb-19 A	27-Feb-19					
SCB-EMD1035	Authorities Review and Comment of Mechanical Ventilation Capacity Calculation	56	0%	56	17-Aug-18 A	30-Apr-19					
<b>Electrical System</b>											
SCB-EMD1055	Authorities Review and Comment of UPS and Battery Capacity Calculations	56	0%	56	05-Sep-18 A	30-Apr-19					
SCB-EMD1072	Preparation and Resubmission of Electrical Loading Demand Calculation	26	50%	13	05-Feb-19 A	06-Mar-19					
SCB-EMD1073	ER Review and Approval of Electrical Loading Demand Calculation	13	0%	13	07-Mar-19	21-Mar-19					

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 3/23

Date	Revision	Checked	Approved
20-Feb-19			



ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019				
							Feb	Mar	Apr	May	
SCB-EMD1095	Authorities Review and Comment of Generator Calculation	56	0%	56	27-Nov-18 A	30-Apr-19					
<b>Fire Service System</b>											
SCB-EMD1115	Authorities Review and Comment of FS Pump Head Calculation	56	0%	56	14-Aug-18 A	30-Apr-19					
SCB-EMD1135	Authorities Review and Comment of Sprinkler Pump Head Calculation	56	0%	56	14-Aug-18 A	30-Apr-19					
SCB-EMD1155	Authorities Review and Comment of FM200 System Design Calculation	56	0%	56	14-Aug-18 A	30-Apr-19					
<b>Plumbing &amp; Drainage System</b>											
SCB-EMD1275	ER Review and Approval of Pump Head Calculation	13	50%	7	22-Jan-19 A	27-Feb-19					
SCB-EMD1285	Authorities Review and Comment of Pump Head Calculation	56	0%	56	27-Aug-18 A	30-Apr-19					
SCB-EMD1325	ER Review and Approval of Pressure Vessel Calculation	13	50%	7	24-Jan-19 A	27-Feb-19					
SCB-EMD1335	Authorities Review and Comment of Pressure Vessel Calculation	56	0%	56	27-Aug-18 A	30-Apr-19					
<b>Lift System</b>											
SCB-EMD1233	ER Review and Approval of System Design for Lift system	13	0%	13	11-Jan-19 A	06-Mar-19					
SCB-EMD1235	Authorities Review and Comment of System Design for Lift system	56	0%	56	12-Sep-18 A	30-Apr-19					
<b>Costom &amp; Excise Department Building</b>											
<b>Electrical System</b>											
CEDB-EMD1032	Preparation and Resubmission of Electrical Loading Demand Calculation	26	100%	0	23-Jan-19 A	23-Jan-19 A					
CEDB-EMD1033	ER Review and Approval of Electrical Loading Demand Calculation	13	100%	0	23-Jan-19 A	23-Jan-19 A					
CEDB-EMD1055	Authorities Review and Comment of Generator Calculation	56	0%	56	27-Nov-18 A	30-Apr-19					
<b>Fire Service System</b>											
CEDB-EMD1072	Preparation and Resubmission of FS Pump Head Calculation	26	50%	13	13-Feb-19 A	06-Mar-19					
CEDB-EMD1073	ER Review and Approval of FS Pump Head Calculation	13	0%	13	07-Mar-19	21-Mar-19					
CEDB-EMD1075	Authorities Review and Comment of FS Pump Head Calculation	56	0%	56	21-Dec-18 A	30-Apr-19					
CEDB-EMD1095	Authorities Review and Comment of Sprinkler Pump Head Calculation	56	0%	56	08-Oct-18 A	30-Apr-19					
CEDB-EMD1113	ER Review and Approval of FM200 System Design Calculation	13	50%	7	30-Nov-18 A	27-Feb-19					
<b>Plumbing &amp; Drainage System</b>											
CEDB-EMD1133	ER Review and Approval of Pump Head Calculation	13	100%	0	22-Jan-19 A	13-Feb-19 A					
CEDB-EMD1135	Authorities Review and Comment of Pump Head Calculation	56	0%	56	07-Sep-18 A	30-Apr-19					
CEDB-EMD1153	ER Review and Approval of Pressure Vessel Calculation	13	50%	7	22-Jan-19 A	27-Feb-19					
CEDB-EMD1155	Authorities Review and Comment of Pressure Vessel Calculation	56	0%	56	05-Sep-18 A	30-Apr-19					
<b>Lift System</b>											
CEDB-EMD1193	ER Review and Approval of System Design for Lift system	13	0%	13	11-Jan-19 A	06-Mar-19					
CEDB-EMD1195	Authorities Review and Comment of System Design for Lift system	56	0%	56	12-Sep-18 A	30-Apr-19					
<b>Fire Services Department Building</b>											
<b>Electrical System</b>											
FSDB-EMD1032	Preparation and Resubmission of Electrical Loading Demand Calculation	26	100%	0	23-Jan-19 A	23-Jan-19 A					
FSDB-EMD1033	ER Review and Approval of Electrical Loading Demand Calculation	13	100%	0	23-Jan-19 A	23-Jan-19 A					
FSDB-EMD1055	Authorities Review and Comment of Generator Calculation	56	0%	56	27-Nov-18 A	30-Apr-19					
<b>Fire Service System</b>											
FSDB-EMD1075	Authorities Review and Comment of FS Pump Head Calculation	56	0%	56	07-Sep-18 A	30-Apr-19					
FSDB-EMD1095	Authorities Review and Comment of Sprinkler Pump Head Calculation	56	0%	56	07-Sep-18 A	30-Apr-19					
FSDB-EMD1195	ER Review and Approval of FM200 System Design Calculation	13	50%	7	30-Nov-18 A	27-Feb-19					
FSDB-EMD1205	Authorities Review and Comment of FM200 System Design Calculation	56	0%	56	07-Sep-18 A	30-Apr-19					
<b>Plumbing &amp; Drainage System</b>											
FSDB-EMD1133	ER Review and Approval of Pump Head Calculation	13	100%	0	22-Jan-19 A	13-Feb-19 A					
FSDB-EMD1135	Authorities Review and Comment of Pump Head Calculation	56	0%	56	05-Sep-18 A	30-Apr-19					
FSDB-EMD1153	ER Review and Approval of Pressure Vessel Calculation	13	50%	7	22-Jan-19 A	27-Feb-19					
FSDB-EMD1155	Authorities Review and Comment of Pressure Vessel Calculation	56	0%	56	05-Sep-18 A	30-Apr-19					
<b>South Ventilation Building</b>											

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 4/23

Date	Revision	Checked	Approved
20-Feb-19			

ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019				
							Feb	Mar	Apr	May	
<b>MVAC System</b>											
SVB-EMD1000	Submission of Staircase Pressurization System Calculation	0	100%	0	24-Jan-19 A						
SVB-EMD1010	ER Review and Comment of Staircase Pressurization System Calculation	26	100%	0	24-Jan-19 A	13-Feb-19 A					
SVB-EMD1012	Preparation and Resubmission of Staircase Pressurization System Calculation	26	50%	13	14-Feb-19 A	06-Mar-19					
SVB-EMD1013	ER Review and Approval of Staircase Pressurization System Calculation	13	0%	13	07-Mar-19	21-Mar-19					
SVB-EMD1015	Authorities Review and Comment of Staircase Pressurization System Calculation	56	0%	56	24-Jan-19 A	30-Apr-19					
SVB-EMD1033	ER Review and Approval of Mechanical Ventilation Capacity Calculation	13	50%	7	13-Feb-19 A	27-Feb-19					
SVB-EMD1035	Authorities Review and Comment of Mechanical Ventilation Capacity Calculation	56	0%	56	11-Sep-18 A	30-Apr-19					
<b>Electrical System</b>											
SVB-EMD1052	Preparation and Resubmission of HV Electrical Loading Calculation	26	50%	13	24-Jan-19 A	06-Mar-19					
SVB-EMD1053	ER Review and Approval of HV Electrical Loading Calculation	13	0%	13	07-Mar-19	21-Mar-19					
SVB-EMD1055	Authorities Review and Comment of HV Electrical Loading Calculation	56	0%	56	01-Nov-18 A	30-Apr-19					
SVB-EMD1072	Preparation and Resubmission of UPS and Battery Capacity Calculations	26	50%	13	01-Feb-19 A	06-Mar-19					
SVB-EMD1073	ER Review and Approval of UPS and Battery Capacity Calculations	13	0%	13	07-Mar-19	21-Mar-19					
SVB-EMD1075	Authorities Review and Comment of UPS and Battery Capacity Calculations	56	0%	56	07-Dec-18 A	30-Apr-19					
SVB-EMD1092	Preparation and Resubmission of Electrical Loading Demand Calculation	26	100%	0	23-Jan-19 A	23-Jan-19 A					
SVB-EMD1093	ER Review and Approval of Electrical Loading Demand Calculation	13	100%	0	23-Jan-19 A	23-Jan-19 A					
SVB-EMD1115	Authorities Review and Comment of Generator Calculation	56	0%	56	07-Dec-18 A	30-Apr-19					
<b>Fire Service System</b>											
SVB-EMD1132	Preparation and Resubmission of FS Pump Head Calculation	26	50%	13	13-Feb-19 A	06-Mar-19					
SVB-EMD1133	ER Review and Approval of FS Pump Head Calculation	13	0%	13	07-Mar-19	21-Mar-19					
SVB-EMD1135	Authorities Review and Comment of FS Pump Head Calculation	56	0%	56	21-Dec-18 A	30-Apr-19					
SVB-EMD1152	Preparation and Resubmission of Sprinkler Pump Head Calculation	26	100%	0	04-Feb-19 A	04-Feb-19 A					
SVB-EMD1153	ER Review and Approval of Sprinkler Pump Head Calculation	13	100%	0	04-Feb-19 A	04-Feb-19 A					
SVB-EMD1155	Authorities Review and Comment of Sprinkler Pump Head Calculation	56	0%	56	21-Dec-18 A	30-Apr-19					
SVB-EMD1172	Preparation and Resubmission of FM200 System Design Calculation	26	50%	13	13-Feb-19 A	06-Mar-19					
SVB-EMD1173	ER Review and Approval of FM200 System Design Calculation	13	0%	13	07-Mar-19	21-Mar-19					
SVB-EMD1175	Authorities Review and Comment of FM200 System Design Calculation	56	0%	56	30-Nov-18 A	30-Apr-19					
<b>Plumbing &amp; Drainage System</b>											
SVB-EMD1213	ER Review and Approval of Pressure Vessel Calculation	13	50%	7	16-Jan-19 A	27-Feb-19					
SVB-EMD1295	ER Review and Approval of Drainage Sump Pumps and Pump Pits Calculation	13	100%	0	24-Jan-19 A	08-Feb-19 A					
<b>Lift System</b>											
SVB-EMD1253	ER Review and Approval of System Design for Lift system	13	50%	7	11-Jan-19 A	27-Feb-19					
SVB-EMD1255	Authorities Review and Comment of System Design for Lift system	56	0%	56	12-Sep-18 A	30-Apr-19					
<b>Vehicular Underpass</b>											
<b>Fire Service System</b>											
VU-EMD1022	Preparation and Resubmission of Foam system design calculation	26	50%	13	23-Nov-18 A	06-Mar-19					
VU-EMD1023	ER Review and Approval of Foam system design calculation	13	0%	13	07-Mar-19	21-Mar-19					
VU-EMD1025	Authorities Review and Comment of Foam system design calculation	56	0%	56	20-Feb-19	30-Apr-19					
<b>Plumbing &amp; Drainage System</b>											
VU-EMD1030	Submission of Pump Head Calculation	0	0%	0	20-Feb-19*						
VU-EMD1040	ER Review and Comment of Pump Head Calculation	26	0%	26	20-Feb-19	21-Mar-19					
VU-EMD1042	Preparation and Resubmission of Pump Head Calculation	26	0%	26	22-Mar-19	25-Apr-19					
VU-EMD1043	ER Review and Approval of Pump Head Calculation	13	0%	13	26-Apr-19	11-May-19					
VU-EMD1045	Authorities Review and Comment of Pump Head Calculation	56	0%	56	20-Feb-19	30-Apr-19					
VU-EMD1050	Submission of Pressure Vessel Calculation	0	0%	0	20-Feb-19*						
VU-EMD1060	ER Review and Comment of Pressure Vessel Calculation	26	0%	26	20-Feb-19	21-Mar-19					
VU-EMD1062	Preparation and Resubmission of Pressure Vessel Calculation	26	0%	26	22-Mar-19	25-Apr-19					

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 5/23

Date	Revision	Checked	Approved
20-Feb-19			

ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019			
							Feb	Mar	Apr	May
VU-EMD1063	ER Review and Approval of Pressure Vessel Calculation	13	0%	13	26-Apr-19	11-May-19				
VU-EMD1065	Authorities Review and Comment of Pressure Vessel Calculation	56	0%	56	20-Feb-19	30-Apr-19				
VU-EMD1070	Submission of Drainage Sump Pumps and Pump Pits Calculation	0	0%	0	20-Feb-19*					
VU-EMD1080	ER Review and Comment of Drainage Sump Pumps and Pump Pits Calculation	26	0%	26	20-Feb-19	21-Mar-19				
VU-EMD1082	Preparation and Resubmission of Drainage Sump Pumps and Pump Pits Calculation	26	0%	26	22-Mar-19	25-Apr-19				
VU-EMD1083	ER Review and Approval of Drainage Sump Pumps and Pump Pits Calculation	13	0%	13	26-Apr-19	11-May-19				
VU-EMD1085	Authorities Review and Comment of Drainage Sump Pumps and Pump Pits Calculation	56	0%	56	20-Feb-19	30-Apr-19				
<b>Tunnel Lighting System</b>										
VU-EMD1145	Authorities Review and Comment of Design Proposal of Tunnel Lighting System (TLS)	56	0%	56	29-Aug-18 A	30-Apr-19				
VU-EMD1162	Preparation and Resubmission of Tunnel Lighting Lux Calculation	26	100%	0	31-Jan-19 A	31-Jan-19 A				
VU-EMD1163	ER Review and Approval of Tunnel Lighting Lux Calculation	13	100%	0	31-Jan-19 A	31-Jan-19 A				
VU-EMD1165	Authorities Review and Comment of Tunnel Lighting Lux Calculation	56	0%	56	31-Dec-18 A	30-Apr-19				
<b>Tunnel</b>										
<b>Fire Service System</b>										
TUN-EMD1032	Preparation and Resubmission of Foam system design calculation	26	50%	13	23-Nov-18 A	06-Mar-19				
TUN-EMD1033	ER Review and Approval of Foam system design calculation	13	0%	13	07-Mar-19	21-Mar-19				
TUN-EMD1035	Authorities Review and Comment of Foam system design calculation	56	0%	56	09-Aug-18 A	30-Apr-19				
TUN-EMD1110	ER Review and Comment of FS Pump Head Calculation	26	50%	13	11-Jan-19 A	06-Mar-19				
TUN-EMD1112	Preparation and Resubmission of FS Pump Head Calculation	26	0%	26	07-Mar-19	06-Apr-19				
TUN-EMD1113	ER Review and Approval of FS Pump Head Calculation	13	0%	13	08-Apr-19	25-Apr-19				
TUN-EMD1115	Authorities Review and Comment of FS Pump Head Calculation	56	0%	56	11-Jan-19 A	30-Apr-19				
TUN-EMD1120	Submission of Sprinkler Pump Head Calculation	0	100%	0	25-Jan-19 A					
TUN-EMD1130	ER Review and Comment of Sprinkler Pump Head Calculation	26	50%	13	25-Jan-19 A	06-Mar-19				
TUN-EMD1132	Preparation and Resubmission of Sprinkler Pump Head Calculation	26	0%	26	07-Mar-19	06-Apr-19				
TUN-EMD1133	ER Review and Approval of Sprinkler Pump Head Calculation	13	0%	13	08-Apr-19	25-Apr-19				
TUN-EMD1135	Authorities Review and Comment of Sprinkler Pump Head Calculation	56	0%	56	25-Jan-19 A	30-Apr-19				
<b>Plumbing &amp; Drainage System</b>										
TUN-EMD1175	ER Review and Approval of Drainage Sump Pumps and Pump Pits Calculation	13	50%	7	28-Jan-19 A	27-Feb-19				
TUN-EMD1185	Authorities Review and Comment of Drainage Sump Pumps and Pump Pits Calculation	56	0%	56	27-Sep-18 A	30-Apr-19				
<b>Tunnel Ventilation System</b>										
TUN-EMD1225	ER Review and Approval of Air Quality Management system Design	13	50%	7	13-Sep-18 A	27-Feb-19				
<b>Tunnel Lighting System</b>										
TUN-EMD1075	Authorities Review and Comment of Design Proposal of Tunnel Lighting System (TLS)	56	0%	56	29-Aug-18 A	30-Apr-19				
TUN-EMD1092	Preparation and Resubmission of Tunnel Lighting Lux Calculation	26	100%	0	31-Jan-19 A	31-Jan-19 A				
TUN-EMD1093	ER Review and Approval of Tunnel Lighting Lux Calculation	13	100%	0	31-Jan-19 A	31-Jan-19 A				
TUN-EMD1095	Authorities Review and Comment of Tunnel Lighting Lux Calculation	56	0%	56	31-Dec-18 A	30-Apr-19				
<b>Approach Road</b>										
<b>Road Lighting System</b>										
AR-EMD1013	ER Review and Approval of Design Proposal of Road Lighting System	13	50%	7	09-Nov-18 A	27-Feb-19				
AR-EMD1015	HyD (LGT) Review and Approval of Design Proposal of Road Lighting System	28	0%	28	27-Feb-19	01-Apr-19				
AR-EMD1020	Submission of Design Proposal of Road Lighting Lux Calculation	0	0%	0	20-Feb-19*					
AR-EMD1030	ER Review and Comment of Road Lighting Lux Calculation	26	0%	26	20-Feb-19	21-Mar-19				
AR-EMD1032	Preparation and Resubmission of Road Lighting Lux Calculation	26	0%	26	22-Mar-19	25-Apr-19				
AR-EMD1033	ER Review and Approval of Road Lighting Lux Calculation	13	0%	13	26-Apr-19	11-May-19				
AR-EMD1034	AA and Authorities Review and Comment of Road Lighting Lux Calculation	56	0%	56	20-Feb-19	30-Apr-19				
AR-EMD1035	HyD (LGT) Review and Approval of Road Lighting Lux Calculation	28	0%	28	13-May-19	14-Jun-19				
<b>CCMS, TCS and ELV System</b>										
ELV-EMD1015	Authorities Review and Comment of System Design for Toll Control system	56	0%	56	27-Jul-18 A	30-Apr-19				

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 6/23

Date	Revision	Checked	Approved
20-Feb-19			

ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019			
							Feb	Mar	Apr	May
ELV-EMD1033	ER Review and Approval of System Design for CMCS	13	50%	7	31-Oct-18 A	27-Feb-19				
ELV-EMD1035	Authorities Review and Comment of System Design for CMCS	56	0%	56	26-Sep-18 A	30-Apr-19				
ELV-EMD1053	ER Review and Approval of System Design for other ELV systems	13	50%	7	02-Jan-19 A	27-Feb-19				
ELV-EMD1055	Authorities Review and Comment of System Design for other ELV systems	56	0%	56	02-Oct-18 A	30-Apr-19				
<b>Major Material Submission &amp; Approval</b>										
GEN-EMM1020	Authorities Review and Comment of Technical Info. - Miscellaneous 1st fix Materials/ Equipment	28	0%	28	31-May-18 A	23-Mar-19				
GEN-EMM1050	Authorities Review and Comment of Technical Info. - Miscellaneous 2nd fix Materials/ Equipment	28	0%	28	20-May-18 A	23-Mar-19				
GEN-EMM1080	Authorities Review and Comment of Technical Info. - Miscellaneous final fix Materials/ Equipment	28	0%	28	02-Jul-18 A	23-Mar-19				
<b>MVAC System</b>										
MVAC-EMM1013	ER Review and Approval of Technical Info. - Chiller	13	50%	7	11-Aug-18 A	27-Feb-19				
MVAC-EMM1015	Authorities Review and Comment of Technical Info. - Chiller	56	0%	56	14-Jun-18 A	30-Apr-19				
MVAC-EMM1033	ER Review and Approval of Technical Info. - Chilled Water Pump	13	50%	7	18-Jul-18 A	27-Feb-19				
MVAC-EMM1035	Authorities Review and Comment of Technical Info. - Chilled Water Pump	56	0%	56	12-Jun-18 A	30-Apr-19				
MVAC-EMM1053	ER Review and Approval of Technical Info. - Cooling Tower	13	50%	7	01-Aug-18 A	27-Feb-19				
MVAC-EMM1055	Authorities Review and Comment of Technical Info. - Cooling Tower	56	0%	56	11-Jun-18 A	30-Apr-19				
MVAC-EMM1073	ER Review and Approval of Technical Info. - Computer Room AC (CRAC) Unit	13	50%	7	04-Feb-19 A	27-Feb-19				
MVAC-EMM1075	Authorities Review and Comment of Technical Info. - Computer Room AC (CRAC) Unit	56	0%	56	19-Jul-18 A	30-Apr-19				
MVAC-EMM1093	ER Review and Approval of Technical Info. - AHU & PAU	13	50%	7	04-Feb-19 A	27-Feb-19				
MVAC-EMM1095	Authorities Review and Comment of Technical Info. - AHU & PAU	56	0%	56	10-Sep-18 A	30-Apr-19				
MVAC-EMM1113	ER Review and Approval of Technical Info. - Staircase Pressurization Fan	13	50%	7	26-Oct-18 A	27-Feb-19				
MVAC-EMM1115	Authorities Review and Comment of Technical Info. - Staircase Pressurization Fan	56	0%	56	17-Jul-18 A	30-Apr-19				
<b>Electrical System</b>										
ELE-EMM1055	Authorities Review and Comment of Technical Info. - Busduct	56	0%	56	27-Sep-18 A	30-Apr-19				
ELE-EMM1075	Authorities Review and Comment of Technical Info. - HV Cables	56	0%	56	17-Sep-18 A	30-Apr-19				
ELE-EMM1095	Authorities Review and Comment of Technical Info. - LV Cables	56	0%	56	25-May-18 A	30-Apr-19				
ELE-EMM1133	ER Review and Approval of Technical Info. - Generator	7	50%	4	03-Dec-18 A	23-Feb-19				
ELE-EMM1135	Authorities Review and Comment of Technical Info. - Generator	28	0%	28	01-Nov-18 A	23-Mar-19				
ELE-EMM1155	Authorities Review and Comment of Technical Info. - UPS and Battery	28	0%	28	26-Nov-18 A	23-Mar-19				
ELE-EMM1175	Authorities Review and Comment of Technical Info. - MCB & MCCB & Distribution Board	28	0%	28	04-Dec-18 A	23-Mar-19				
ELE-EMM1185	Submission of Technical Info. - PV System	0	0%	0	20-Feb-19*					
ELE-EMM1195	ER Review and Comment of Technical Info. - PV System	26	0%	26	20-Feb-19	21-Mar-19				
ELE-EMM1205	Preparation and Resubmission of Technical Info. - PV System	26	0%	26	22-Mar-19	25-Apr-19				
ELE-EMM1215	ER Review and Approval of Technical Info. - PV System	13	0%	13	26-Apr-19	11-May-19				
ELE-EMM1225	Authorities Review and Comment of Technical Info. - PV System	56	0%	56	20-Feb-19	30-Apr-19				
<b>Fire Service System</b>										
FS-EMM1015	Authorities Review and Comment of Technical Info. - FM200	56	0%	56	20-Aug-18 A	30-Apr-19				
FS-EMM1033	ER Review and Approval of Technical Info. - LHD system	13	50%	7	15-Oct-18 A	27-Feb-19				
FS-EMM1095	Authorities Review and Comment of Technical Info. - FR/ HR system	56	0%	56	24-Sep-18 A	30-Apr-19				
FS-EMM1100	Submission of Technical Info. - Gas detection & Foam Spray System	0	0%	0	20-Feb-19*					
FS-EMM1110	ER Review and Comment of Technical Info. - Gas detection & Foam Spray System	26	0%	26	20-Feb-19	21-Mar-19				
FS-EMM1112	Preparation and Resubmission of Technical Info. - Gas detection & Foam Spray System	26	0%	26	22-Mar-19	25-Apr-19				
FS-EMM1113	ER Review and Approval of Technical Info. - Gas detection & Foam Spray System	13	0%	13	26-Apr-19	11-May-19				
FS-EMM1115	Authorities Review and Comment of Technical Info. - Gas detection & Foam Spray System	56	0%	56	20-Feb-19	30-Apr-19				
FS-EMM1130	ER Review and Comment of Technical Info. - LMCP (FS)	26	50%	13	11-Jan-19 A	06-Mar-19				
FS-EMM1132	Preparation and Resubmission of Technical Info. - LMCP (FS)	26	0%	26	07-Mar-19	06-Apr-19				
FS-EMM1133	ER Review and Approval of Technical Info. - LMCP (FS)	13	0%	13	08-Apr-19	25-Apr-19				
FS-EMM1135	Authorities Review and Comment of Technical Info. - LMCP (FS)	56	0%	56	11-Jan-19 A	30-Apr-19				
<b>Plumbing &amp; Drainage System</b>										

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 7/23

Date	Revision	Checked	Approved
20-Feb-19			

ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019				
							Feb	Mar	Apr	May	
PD-EMM1012	Preparation and Resubmission of Technical Info. - Sump Pump	26	50%	13	05-Feb-19 A	06-Mar-19					
PD-EMM1013	ER Review and Approval of Technical Info. - Sump Pump	13	0%	13	07-Mar-19	21-Mar-19					
PD-EMM1015	Authorities Review and Comment of Technical Info. - Sump Pump	56	0%	56	25-Oct-18 A	30-Apr-19					
PD-EMM1032	Preparation and Resubmission of Technical Info. - Hot Water System	26	50%	13	09-Feb-19 A	06-Mar-19					
PD-EMM1033	ER Review and Approval of Technical Info. - Hot Water System	13	0%	13	07-Mar-19	21-Mar-19					
PD-EMM1035	Authorities Review and Comment of Technical Info. - Hot Water System	56	0%	56	11-Nov-18 A	30-Apr-19					
PD-EMM1050	ER Review and Comment of Technical Info. - LMCP (PD)	26	50%	13	16-Jan-19 A	06-Mar-19					
PD-EMM1052	Preparation and Resubmission of Technical Info. - LMCP (PD)	26	0%	26	07-Mar-19	06-Apr-19					
PD-EMM1053	ER Review and Approval of Technical Info. - LMCP (PD)	13	0%	13	08-Apr-19	25-Apr-19					
PD-EMM1055	Authorities Review and Comment of Technical Info. - LMCP (PD)	56	0%	56	16-Jan-19 A	30-Apr-19					
PD-EMM1072	Preparation and Resubmission of Technical Info. - Water Pump	26	50%	13	01-Feb-19 A	06-Mar-19					
PD-EMM1073	ER Review and Approval of Technical Info. - Water Pump	13	0%	13	07-Mar-19	21-Mar-19					
PD-EMM1075	Authorities Review and Comment of Technical Info. - Water Pump	56	0%	56	28-Nov-18 A	30-Apr-19					
<b>Lift System</b>											
LT-EMM1013	ER Review and Approval of Technical Info. - Lift System	13	50%	7	11-Jan-19 A	27-Feb-19					
LT-EMM1020	Authorities Review and Comment of Technical Info. - Lift System	56	0%	56	12-Sep-18 A	30-Apr-19					
<b>Tunnel and Road Lighting System</b>											
TRLS-EMM1013	ER Review and Approval of Technical Info. - Tunnel Lighting System	13	50%	7	16-Jan-19 A	27-Feb-19					
TRLS-EMM1015	Authorities Review and Comment of Technical Info. - Tunnel Lighting System	56	0%	56	15-Aug-18 A	30-Apr-19					
TRLS-EMM1035	Authorities Review and Comment of Technical Info. - Road Lighting Fitting	56	0%	56	09-Oct-18 A	30-Apr-19					
<b>Tunnel Ventilation System</b>											
TVS-EMM1015	Authorities Review and Comment of Technical Info. - Tunnel Ventilation Fan	56	0%	56	20-Feb-19	30-Apr-19					
TVS-EMM1035	Authorities Review and Comment of Technical Info. - Pressurization Fan	56	0%	56	19-Jul-18 A	30-Apr-19					
TVS-EMM1095	ER Review and Approval of Technical Info. - AQMS Equipment	13	50%	7	08-Dec-18 A	27-Feb-19					
TVS-EMM1105	Authorities Review and Comment of Technical Info. - AQMS Equipment	56	0%	56	29-Oct-18 A	30-Apr-19					
TVS-EMM1155	Authorities Review and Comment of Technical Info. - MFSD	56	0%	56	26-Jul-18 A	30-Apr-19					
<b>CCMS, TCS and ELV System</b>											
ELV-EMM1013	ER Review and Approval of Technical Info. - CMCS Equipment	13	100%	0	22-Jan-19 A	11-Feb-19 A					
ELV-EMM1020	Authorities Review and Comment of Technical Info. - CMCS Equipment	56	0%	56	09-Oct-18 A	30-Apr-19					
ELV-EMM1050	Authorities Review and Comment of Technical Info. - TCS Equipment	56	0%	56	09-Oct-18 A	30-Apr-19					
ELV-EMM1072	Preparation and Resubmission of Technical Info. - other ELV Equipment	26	100%	0	30-Jan-19 A	30-Jan-19 A					
ELV-EMM1073	ER Review and Approval of Technical Info. - other ELV Equipment	13	100%	0	30-Jan-19 A	30-Jan-19 A					
ELV-EMM1080	Authorities Review and Comment of Technical Info. - other ELV Equipment	56	0%	56	28-Dec-18 A	30-Apr-19					
<b>Drawing Submission &amp; Approval</b>											
<b>Toll Control Building</b>											
<b>Individual Shop Drawing</b>											
TCB-ISD1020	Preparation and Resubmission of TCB ISD - 1st batch	26	0%	26	20-Feb-19	21-Mar-19					
TCB-ISD1030	ER Review and Approval of TCB ISD - 1st batch	18	0%	18	22-Mar-19	12-Apr-19					
TCB-ISD1070	Preparation and Resubmission of TCB ISD - 2nd batch	26	0%	26	20-Feb-19	21-Mar-19					
TCB-ISD1080	ER Review and Approval of TCB ISD - 2nd batch	13	0%	13	22-Mar-19	06-Apr-19					
TCB-ISD1090	Authorities Review and Comment of TCB ISD - 2nd batch	58	0%	58	16-Aug-18 A	03-May-19					
<b>North Ventilation Building</b>											
<b>Individual Shop Drawing</b>											
NVB-ISD1000	Submission of NVB ISD - 1st batch	24	94%	1	27-Jul-18 A	21-Feb-19					
NVB-ISD1030	ER Review and Approval of NVB ISD - 1st batch	9	0%	9	21-Feb-19	04-Mar-19					
NVB-ISD1070	Preparation and Resubmission of NVB ISD - 2nd batch	30	0%	30	20-Feb-19	26-Mar-19					
NVB-ISD1080	ER Review and Approval of NVB ISD - 2nd batch	15	0%	15	27-Mar-19	13-Apr-19					
NVB-ISD1090	Authorities Review and Approval of NVB ISD - 2nd batch	28	0%	28	16-Jun-18 A	23-Mar-19					

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 8/23

Date	Revision	Checked	Approved
20-Feb-19			

ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019									
							Feb	Mar	Apr	May						
<b>Administration Building</b>																
<b>Structural, Electrical &amp; Mechanical Drawing</b>																
ADB-SEM1000	Submission of ADB SEM	0	100%	0	28-Jan-19 A											
ADB-SEM1020	Preparation and Resubmission of ADB SEM	12	0%	12	20-Feb-19	05-Mar-19										
ADB-SEM1030	ER Review and Approval of ADB SEM	7	0%	7	06-Mar-19	13-Mar-19										
<b>Individual Shop Drawing</b>																
ADB-ISD1020	Preparation and Resubmission of ADB ISD 1st batch	12	0%	12	20-Feb-19	05-Mar-19										
ADB-ISD1030	ER Review and Approval of ADB ISD 1st batch	7	0%	7	06-Mar-19	13-Mar-19										
ADB-ISD1070	Preparation and Resubmission of ADB ISD 2nd batch	12	0%	12	20-Feb-19	05-Mar-19										
ADB-ISD1080	ER Review and Approval of ADB ISD 2nd batch	7	0%	7	06-Mar-19	13-Mar-19										
ADB-ISD1090	Authorities Review and Comment of ADB ISD 2nd batch	28	0%	28	20-Feb-19	23-Mar-19										
<b>Maintenance Depot</b>																
<b>Structural, Electrical &amp; Mechanical Drawing</b>																
MD-SEM1000	Submission of MD SEM	0	0%	0	20-Feb-19*											
MD-SEM1030	ER Review and Approval of MD SEM	7	0%	7	20-Feb-19	27-Feb-19										
<b>Individual Shop Drawing</b>																
MD-ISD1000	Submission of MD ISD 1st batch	12	0%	12	10-Aug-18 A	05-Mar-19										
MD-ISD1030	ER Review and Approval of MD ISD 1st batch	7	0%	7	06-Mar-19	13-Mar-19										
MD-ISD1070	Preparation and Resubmission of MD ISD 2nd batch	12	0%	12	20-Feb-19	05-Mar-19										
MD-ISD1080	ER Review and Approval of MD ISD 2nd batch	7	0%	7	06-Mar-19	13-Mar-19										
MD-ISD1090	Authorities Review and Comment of MD ISD 2nd batch	28	0%	28	10-Aug-18 A	23-Mar-19										
<b>Satellite Control Building</b>																
<b>Structural, Electrical &amp; Mechanical Drawing</b>																
SCB-SEM1000	Submission of SCB SEM	0	100%	0	04-Feb-19 A											
SCB-SEM1010	ER Review and Comment of SCB SEM	12	0%	12	20-Feb-19	05-Mar-19										
SCB-SEM1020	Preparation and Resubmission of SCB SEM	12	0%	12	06-Mar-19	19-Mar-19										
SCB-SEM1030	ER Review and Approval of SCB SEM	7	0%	7	20-Mar-19	27-Mar-19										
<b>Individual Shop Drawing</b>																
SCB-ISD1020	Preparation and Resubmission of SCB ISD 1st batch	12	0%	12	20-Feb-19	05-Mar-19										
SCB-ISD1030	ER Review and Approval of SCB ISD 1st batch	7	0%	7	06-Mar-19	13-Mar-19										
SCB-ISD1040	Authorities Review and Comment of SCB ISD 1st batch	28	0%	28	10-Aug-18 A	23-Mar-19										
SCB-ISD1070	Preparation and Resubmission of SCB ISD 2nd batch	12	0%	12	20-Feb-19	05-Mar-19										
SCB-ISD1080	ER Review and Approval of SCB ISD 2nd batch	7	0%	7	06-Mar-19	13-Mar-19										
SCB-ISD1090	Authorities Review and Comment of SCB ISD 2nd batch	28	0%	28	10-Aug-18 A	23-Mar-19										
<b>Custom &amp; Excise Department Building</b>																
<b>Structural, Electrical &amp; Mechanical Drawing</b>																
CEDB-SEM1000	Submission of C&EDB SEM	0	0%	0	20-Feb-19*											
CEDB-SEM1010	ER Review and Comment of C&EDB SEM	12	0%	12	20-Feb-19	05-Mar-19										
CEDB-SEM1020	Preparation and Resubmission of C&EDB SEM	12	0%	12	06-Mar-19	19-Mar-19										
CEDB-SEM1030	ER Review and Approval of C&EDB SEM	7	0%	7	20-Mar-19	27-Mar-19										
<b>Individual Shop Drawing</b>																
CEDB-ISD1030	ER Review and Approval of C&EDB ISD 1st batch	7	0%	7	20-Feb-19	27-Feb-19										
CEDB-ISD1040	Authorities Review and Comment of C&EDB ISD 1st batch	28	0%	28	20-Feb-19	23-Mar-19										
CEDB-ISD1070	Preparation and Resubmission of C&EDB ISD 2nd batch	12	0%	12	20-Feb-19	05-Mar-19										
CEDB-ISD1080	ER Review and Approval of C&EDB ISD 2nd batch	7	0%	7	06-Mar-19	13-Mar-19										
CEDB-ISD1090	Authorities Review and Comment of C&EDB ISD 2nd batch	28	0%	28	03-Sep-18 A	23-Mar-19										
<b>Fire Services Department Building</b>																
<b>Structural, Electrical &amp; Mechanical Drawing</b>																

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 9/23

Date	Revision	Checked	Approved
20-Feb-19			

ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019				
							Feb	Mar	Apr	May	
FSDB-SEM1000	Submission of FSDB SEM	0	100%	0	29-Jan-19 A						
FSDB-SEM1010	ER Review and Comment of FSDB SEM	12	100%	0	13-Feb-19 A	13-Feb-19 A					
FSDB-SEM1020	Preparation and Resubmission of FSDB SEM	12	0%	12	20-Feb-19	05-Mar-19					
FSDB-SEM1030	ER Review and Approval of FSDB SEM	7	0%	7	06-Mar-19	13-Mar-19					
<b>Individual Shop Drawing</b>											
FSDB-ISD1020	Preparation and Resubmission of FSDB ISD 1st batch	12	0%	12	20-Feb-19	05-Mar-19					
FSDB-ISD1030	ER Review and Approval of FSDB ISD 1st batch	7	0%	7	06-Mar-19	13-Mar-19					
FSDB-ISD1040	Authorities Review and Comment of FSDB ISD 1st batch	28	0%	28	05-Sep-18 A	23-Mar-19					
FSDB-ISD1070	Preparation and Resubmission of FSDB ISD 2nd batch	12	0%	12	20-Feb-19	05-Mar-19					
FSDB-ISD1080	ER Review and Approval of FSDB ISD 2nd batch	7	0%	7	06-Mar-19	13-Mar-19					
FSDB-ISD1090	Authorities Review and Comment of FSDB ISD 2nd batch	28	0%	28	05-Sep-18 A	23-Mar-19					
<b>South Ventilation Building</b>											
<b>Structural, Electrical &amp; Mechanical Drawing</b>											
SVB-SEM2000	Submission of SVB SEM	0	0%	0	28-Feb-19*						
SVB-SEM2010	ER Review and Comment of SVB SEM	12	0%	12	28-Feb-19	13-Mar-19					
SVB-SEM2020	Preparation and Resubmission of SVB SEM	12	0%	12	14-Mar-19	27-Mar-19					
SVB-SEM2030	ER Review and Approval of SVB SEM	7	0%	7	28-Mar-19	04-Apr-19					
<b>Individual Shop Drawing</b>											
SVB-ISD1020	Preparation and Resubmission of SVB ISD 1st batch	12	0%	12	20-Feb-19	05-Mar-19					
SVB-ISD1030	ER Review and Approval of SVB ISD 1st batch	7	0%	7	06-Mar-19	13-Mar-19					
SVB-ISD1040	Authorities Review and Comment of SVB ISD 1st batch	28	0%	28	20-Sep-18 A	23-Mar-19					
SVB-ISD1070	Preparation and Resubmission of SVB ISD 2nd batch	12	0%	12	20-Feb-19	05-Mar-19					
SVB-ISD1080	ER Review and Approval of SVB ISD 2nd batch	7	0%	7	06-Mar-19	13-Mar-19					
<b>Vehicular Underpass</b>											
<b>Individual Shop Drawing</b>											
VU-ISD1020	Preparation and Resubmission of Vehicular Underpass ISD 1st batch	12	0%	12	20-Feb-19	05-Mar-19					
VU-ISD1030	ER Review and Approval of Vehicular Underpass ISD 1st batch	7	0%	7	06-Mar-19	13-Mar-19					
VU-ISD1070	Preparation and Resubmission of Vehicular Underpass ISD 2nd batch	12	0%	12	20-Feb-19	05-Mar-19					
VU-ISD1080	ER Review and Approval of Vehicular Underpass ISD 2nd batch	7	0%	7	06-Mar-19	13-Mar-19					
VU-ISD1090	Authorities Review and Comment of Vehicular Underpass ISD 2nd batch	28	0%	28	02-Aug-18 A	23-Mar-19					
<b>Tunnel</b>											
<b>Individual Shop Drawing</b>											
TUN-ISD1020	Preparation and Resubmission of Tunnel ISD 1st batch	30	0%	30	20-Feb-19	26-Mar-19					
TUN-ISD1030	ER Review and Approval of Tunnel ISD 1st batch	15	0%	15	27-Mar-19	13-Apr-19					
TUN-ISD1040	Authorities Review and Comment of Tunnel ISD 1st batch	28	0%	28	10-Aug-18 A	23-Mar-19					
TUN-ISD1070	Preparation and Resubmission of Tunnel ISD 2nd batch	30	0%	30	20-Feb-19	26-Mar-19					
TUN-ISD1080	ER Review and Approval of Tunnel ISD 2nd batch	15	0%	15	27-Mar-19	13-Apr-19					
TUN-ISD1090	Authorities Review and Comment of Tunnel ISD 2nd batch	28	0%	28	16-Aug-18 A	23-Mar-19					
TUN-ISD1110	ER Review and Comment of Tunnel ISD 3rd batch	30	0%	30	20-Feb-19	26-Mar-19					
TUN-ISD1120	Preparation and Resubmission of Tunnel ISD 3rd batch	30	0%	30	27-Mar-19	06-May-19					
TUN-ISD1130	ER Review and Approval of Tunnel ISD 3rd batch	15	0%	15	07-May-19	23-May-19					
TUN-ISD1140	Authorities Review and Comment of Tunnel ISD 3rd batch	28	0%	28	10-Dec-18 A	23-Mar-19					
TUN-ISD1160	ER Review and Comment of Tunnel ISD 4th batch	30	0%	30	20-Feb-19	26-Mar-19					
TUN-ISD1170	Preparation and Resubmission of Tunnel ISD 4th batch	30	0%	30	27-Mar-19	06-May-19					
TUN-ISD1180	ER Review and Approval of Tunnel ISD 4th batch	15	0%	15	07-May-19	23-May-19					
TUN-ISD1190	Authorities Review and Comment of Tunnel ISD 4th batch	28	0%	28	31-Oct-18 A	23-Mar-19					
<b>E&amp;M Procurement</b>											
<b>General Procurement</b>											

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 10/23

Date	Revision	Checked	Approved
20-Feb-19			





























ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019				
							Feb	Mar	Apr	May	
<b>Electrical System</b>											
GEN-PO1000	Place Order - Busduct	12	0%	12	02-May-19	15-May-19					██████████
GEN-PO1030	Place Order - MCB & MCCB and Distribution Board	12	0%	12	25-Mar-19	08-Apr-19		██████████			
<b>Fire Service System</b>											
GEN-PO1050	Place Order - AFA System	12	0%	12	20-Feb-19	05-Mar-19	██████████				
GEN-PO1060	Place Order - FR/ HR system	12	0%	12	02-May-19	15-May-19					██████████
GEN-PO1070	Place Order - LMCP (FS)	12	0%	12	02-May-19	15-May-19					██████████
TUN-PO1040	Place Order - LHD system	12	0%	12	27-Feb-19	13-Mar-19	██████████				
<b>Plumbing &amp; Drainage System</b>											
GEN-PO1080	Place Order - LMCP (PD)	12	0%	12	02-May-19	15-May-19					██████████
<b>Design Related Procurement</b>											
<b>Toll Control Building</b>											
<b>Electrical System</b>											
TCB-PO1050	Place Order - LV Switchboard	12	0%	12	02-May-19	15-May-19					██████████
TCB-PO1060	Place Order - Generator	12	0%	12	02-May-19	15-May-19					██████████
TCB-PO1070	Place Order - UPS and Battery	12	0%	12	02-May-19	15-May-19					██████████
TCB-PO1170	Place Order - PV System	12	0%	12	13-May-19	25-May-19					██████████
<b>MVAC System</b>											
TCB-PO1000	Place Order - Chiller	12	0%	12	02-May-19	15-May-19					██████████
TCB-PO1020	Place Order - Cooling Tower	12	0%	12	02-May-19	15-May-19					██████████
TCB-PO1030	Place Order - Computer Room Air Conditioning (CRAC) Unit	12	0%	12	02-May-19	15-May-19					██████████
TCB-PO1040	Place Order - AHU & PAU	12	0%	12	02-May-19	15-May-19					██████████
TCB-PO1045	Place Order - Chilled Water Pump	12	0%	12	02-May-19	15-May-19					██████████
<b>Fire Service System</b>											
TCB-PO1080	Place Order - FM200	12	0%	12	02-May-19	15-May-19					██████████
TCB-PO1090	Place Order - FS Pump	12	0%	12	02-May-19	15-May-19					██████████
<b>Plumbing &amp; Drainage System</b>											
TCB-PO1100	Place Order - Hot Water System	12	0%	12	02-May-19	15-May-19					██████████
TCB-PO1110	Place Order - Water Pump	12	0%	12	02-May-19	15-May-19					██████████
TCB-PO1120	Place Order - Sump Pump	12	0%	12	13-May-19	25-May-19					██████████
<b>CCMS, TCS and ELV System</b>											
TCB-PO1140	Place Order - CMCS Equipment	12	0%	12	02-May-19	15-May-19					██████████
TCB-PO1150	Place Order - TCS Equipment	12	0%	12	02-May-19	15-May-19					██████████
TCB-PO1160	Place Order - other ELV Equipment	12	0%	12	02-May-19	15-May-19					██████████
<b>Lift System</b>											
TCB-PO1130	Place Order - Lift System	12	0%	12	02-May-19	15-May-19					██████████
<b>Administration Building</b>											
<b>Electrical System</b>											
ADB-PO1050	Place Order - LV Switchboard	12	0%	12	02-May-19	15-May-19					██████████
ADB-PO1060	Place Order - Generator	12	0%	12	02-May-19	15-May-19					██████████
ADB-PO1070	Place Order - UPS and Battery	12	0%	12	02-May-19	15-May-19					██████████
ADB-PO1160	Place Order - PV System	12	0%	12	13-May-19	25-May-19					██████████
<b>MVAC System</b>											
ADB-PO1000	Place Order - Chiller	12	0%	12	02-May-19	15-May-19					██████████
ADB-PO1010	Place Order - Chilled Water Pump	12	0%	12	02-May-19	15-May-19					██████████
ADB-PO1020	Place Order - Cooling Tower	12	0%	12	02-May-19	15-May-19					██████████
ADB-PO1030	Place Order - Computer Room Air Conditioning (CRAC) Unit	12	0%	12	02-May-19	15-May-19					██████████
ADB-PO1040	Place Order - AHU & PAU	12	0%	12	02-May-19	15-May-19					██████████

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 11/23

Date	Revision	Checked	Approved
20-Feb-19			



ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019				
							Feb	Mar	Apr	May	
<b>Fire Service System</b>											
ADB-PO1080	Place Order - FM200	12	0%	12	02-May-19	15-May-19					
ADB-PO1090	Place Order - FS Pump	12	0%	12	02-May-19	15-May-19					
<b>Plumbing &amp; Drainage System</b>											
ADB-PO1100	Place Order - Hot Water System	12	0%	12	02-May-19	15-May-19					
ADB-PO1120	Place Order - Water Pump	12	0%	12	02-May-19	15-May-19					
<b>CCMS and ELV System</b>											
ADB-PO1140	Place Order - CMCS Equipment	12	0%	12	02-May-19	15-May-19					
ADB-PO1150	Place Order - other ELV Equipment	12	0%	12	02-May-19	15-May-19					
<b>Lift System</b>											
ADB-PO1130	Place Order - Lift System	12	0%	12	02-May-19	15-May-19					
<b>North Ventilation Building</b>											
<b>MVAC System</b>											
NVB-PO1010	Place Order - Staircase Pressurization Fan	12	0%	12	02-May-19	15-May-19					
<b>Fire Service System</b>											
NVB-PO1080	Place Order - FS Pump	12	0%	12	02-May-19	15-May-19					
<b>Plumbing &amp; Drainage System</b>											
NVB-PO1090	Place Order - Water Pump	12	0%	12	02-May-19	15-May-19					
NVB-PO1100	Place Order - Sump Pump	12	0%	12	13-May-19	25-May-19					
<b>CCMS and ELV System</b>											
NVB-PO1120	Place Order - CMCS Equipment	12	0%	12	02-May-19	15-May-19					
NVB-PO1130	Place Order - other ELV Equipment	12	0%	12	02-May-19	15-May-19					
<b>Lift System</b>											
NVB-PO1110	Place Order - Lift System	12	0%	12	02-May-19	15-May-19					
<b>Maintenance Depot</b>											
<b>Electrical System</b>											
MD-PO1010	Place Order - LV Switchboard	12	0%	12	02-May-19	15-May-19					
MD-PO1020	Place Order - Generator	12	0%	12	25-Mar-19	08-Apr-19					
<b>MVAC System</b>											
MD-PO1000	Place Order - AHU & PAU	12	0%	12	02-May-19	15-May-19					
<b>Fire Service System</b>											
MD-PO1030	Place Order - FS Pump	12	0%	12	02-May-19	15-May-19					
MD-PO1040	Place Order - FM200	12	0%	12	02-May-19	15-May-19					
<b>Plumbing &amp; Drainage System</b>											
MD-PO1050	Place Order - Water Pump	12	0%	12	02-May-19	15-May-19					
MD-PO1060	Place Order - Sump Pump	12	0%	12	02-May-19	15-May-19					
<b>CCMS and ELV System</b>											
MD-PO1070	Place Order - CMCS Equipment	12	0%	12	02-May-19	15-May-19					
MD-PO1080	Place Order - other ELV Equipment	12	0%	12	02-May-19	15-May-19					
<b>Satellite Control Building</b>											
<b>Electrical System</b>											
SCB-PO1010	Place Order - Generator	12	0%	12	02-May-19	15-May-19					
SCB-PO1020	Place Order - UPS and Battery	12	0%	12	02-May-19	15-May-19					
SCB-PO1030	Place Order - LV Switchboard	12	0%	12	22-Mar-19	04-Apr-19					
<b>MVAC System</b>											
SCB-PO1000	Place Order - Computer Room Air Conditioning (CRAC) Unit	12	0%	12	02-May-19	15-May-19					
<b>Fire Service System</b>											
SCB-PO1040	Place Order - FS Pump	12	0%	12	02-May-19	15-May-19					

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 12/23

Date	Revision	Checked	Approved
20-Feb-19			



ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019				
							Feb	Mar	Apr	May	
SVB-PO1070	Place Order - FS Pump	12	0%	12	02-May-19	15-May-19					
SVB-PO1080	Place Order - FM200	12	0%	12	02-May-19	15-May-19					
<b>Plumbing &amp; Drainage System</b>											
SVB-PO1090	Place Order - Water Pump	6	0%	6	02-May-19	08-May-19					
SVB-PO1140	Place Order - Sump Pump	12	0%	12	02-May-19	15-May-19					
<b>Tunnel Ventilation System</b>											
SVB-PO1000	Place Order - Tunnel Ventilation Fan	12	0%	12	02-May-19	15-May-19					
<b>CCMS and ELV System</b>											
SVB-PO1120	Place Order - CMCS Equipment	12	0%	12	02-May-19	15-May-19					
SVB-PO1130	Place Order - other ELV Equipment	12	0%	12	02-May-19	15-May-19					
<b>Lift System</b>											
SVB-PO1110	Place Order - Lift System	12	0%	12	02-May-19	15-May-19					
<b>Vehicle Underpass</b>											
<b>Fire Service System</b>											
VU-PO1040	Place Order - Gas detection & Foam Spray System	12	0%	12	13-May-19	25-May-19					
<b>Plumbing &amp; Drainage System</b>											
VU-PO1050	Place Order - Water Pump	12	0%	12	13-May-19	25-May-19					
VU-PO1060	Place Order - Sump Pump	12	0%	12	13-May-19	25-May-19					
<b>Tunnel Ventilation System</b>											
VU-PO1010	Place Order - Pressurization Fan	10	0%	10	02-May-19	13-May-19					
<b>Tunnel Road Lighting System</b>											
VU-PO1020	Place Order - Tunnel Lighting System	9	0%	9	02-May-19	11-May-19					
<b>CCMS and ELV System</b>											
VU-PO1070	Place Order - CMCS Equipment	12	0%	12	02-May-19	15-May-19					
VU-PO1080	Place Order - other ELV Equipment	12	0%	12	02-May-19	15-May-19					
<b>Tunnel</b>											
<b>Fire Service System</b>											
TUN-PO1015	Place Order - Gas detection & Foam Spray System	12	0%	12	13-May-19	25-May-19					
TUN-PO1020	Place Order - FS Pump	12	0%	12	02-May-19	15-May-19					
<b>Plumbing &amp; Drainage System</b>											
TUN-PO1100	Place Order - Sump Pump	12	0%	12	02-May-19	15-May-19					
<b>Tunnel Ventilation System</b>											
TUN-PO1110	Place Order - AQMS Equipment	12	0%	12	02-May-19	15-May-19					
<b>CCMS and ELV System</b>											
TUN-PO1080	Place Order - CMCS Equipment	12	0%	12	02-May-19	15-May-19					
TUN-PO1090	Place Order - other ELV Equipment	12	0%	12	02-May-19	15-May-19					
<b>Approach Road</b>											
<b>CCMS and ELV System</b>											
AR-PO1010	Place Order - CMCS Equipment	12	0%	12	02-May-19	15-May-19					
AR-PO1020	Place Order - other ELV Equipment	12	0%	12	02-May-19	15-May-19					
<b>E&amp;M Manufacture &amp; Delivery</b>											
<b>Toll Control Building</b>											
TCB-MD1250	Manufacture & Delivery to HK - Miscellaneous 1st fix Materials/ Equipment	45	0%	45	24-Mar-19	07-May-19					
TCB-MD1260	Manufacture & Delivery to HK - Miscellaneous 2nd fix Materials/ Equipment	45	0%	45	24-Mar-19	07-May-19					
TCB-MD1270	Manufacture & Delivery to HK - Miscellaneous final fix Materials/ Equipment	45	0%	45	24-Mar-19	07-May-19					
<b>MVAC System</b>											
TCB-MD1020	Manufacture & Delivery to HK - Chilled Water Pump	100	0%	100	16-May-19	23-Aug-19					
TCB-MD1040	Manufacture & Delivery to HK - Cooling Tower (R/F)	100	0%	100	16-May-19	23-Aug-19					

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 14/23

Date	Revision	Checked	Approved
20-Feb-19			

ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019				
							Feb	Mar	Apr	May	
TCB-MD1050	Manufacture & Delivery to HK - AHU & PAU	90	0%	90	16-May-19	13-Aug-19					
<b>Fire Service System</b>											
TCB-MD1150	Manufacture & Delivery to HK - FM200	150	0%	150	16-May-19	12-Oct-19					
TCB-MD1160	Manufacture & Delivery to HK - AFA System	100	0%	100	06-Mar-19	13-Jun-19					
TCB-MD1170	Manufacture & Delivery to HK - FS Pump	120	0%	120	16-May-19	12-Sep-19					
TCB-MD1190	Manufacture & Delivery to HK - LMCP (FS)	60	0%	60	16-May-19	14-Jul-19					
<b>Electrical System</b>											
TCB-MD1060	Manufacture - LV Switchboard	86	0%	86	16-May-19	09-Aug-19					
TCB-MD1070	Manufacture - Generator	118	0%	118	16-May-19	10-Sep-19					
TCB-MD1090	Manufacture & Delivery to HK - MCB & MCCB and Distribution Board	60	0%	60	19-Apr-19	17-Jun-19					
TCB-MD1100	Manufacture & Delivery to HK - LV Cables	120	10%	108	20-Nov-18 A	16-Aug-19					
<b>Plumbing &amp; Drainage System</b>											
TCB-MD1120	Manufacture & Delivery to HK - Hot Water System	120	0%	120	16-May-19	12-Sep-19					
TCB-MD1130	Manufacture & Delivery to HK - LMCP (PD)	60	0%	60	16-May-19	14-Jul-19					
TCB-MD1140	Manufacture & Delivery to HK - Water Pump	90	0%	90	16-May-19	13-Aug-19					
<b>CCMS, TCS and ELV System</b>											
TCB-MD1200	Manufacture - CMCS Equipment	62	0%	62	16-May-19	16-Jul-19					
TCB-MD1210	Manufacture - TCS Equipment	62	0%	62	16-May-19	16-Jul-19					
TCB-MD1220	Manufacture & Delivery to HK - other ELV Equipment	83	0%	83	16-May-19	06-Aug-19					
<b>Lift System</b>											
TCB-MD1000	Manufacture & Delivery to HK - Lift System	150	0%	150	16-May-19	12-Oct-19					
<b>Administration Building</b>											
ADB-MD1280	Manufacture & Delivery to HK - Miscellaneous 1st fix Materials/ Equipment	45	0%	45	24-Mar-19	07-May-19					
ADB-MD1290	Manufacture & Delivery to HK - Miscellaneous 2nd fix Materials/ Equipment	45	0%	45	24-Mar-19	07-May-19					
ADB-MD1300	Manufacture & Delivery to HK - Miscellaneous final fix Materials/ Equipment	45	0%	45	24-Mar-19	07-May-19					
<b>Electrical System</b>											
ADB-MD1060	Manufacture & Delivery to HK - Busduct	60	0%	60	16-May-19	14-Jul-19					
ADB-MD1070	Manufacture - LV Switchboard	86	0%	86	16-May-19	09-Aug-19					
ADB-MD1080	Manufacture - Generator	118	0%	118	16-May-19	10-Sep-19					
ADB-MD1110	Manufacture & Delivery to HK - LV Cables	120	10%	108	20-Nov-18 A	16-Aug-19					
<b>MVAC System</b>											
ADB-MD1010	Manufacture & Delivery to HK - Chiller	150	0%	150	16-May-19	12-Oct-19					
ADB-MD1020	Manufacture & Delivery to HK - Chilled Water Pump	100	0%	100	16-May-19	23-Aug-19					
ADB-MD1030	Manufacture & Delivery to HK - Computer Room Air Conditioning (CRAC) Unit	120	0%	120	16-May-19	12-Sep-19					
ADB-MD1040	Manufacture & Delivery to HK - AHU & PAU	90	0%	90	16-May-19	13-Aug-19					
<b>Fire Service System</b>											
ADB-MD1170	Manufacture & Delivery to HK - AFA System	100	0%	100	06-Mar-19	13-Jun-19					
ADB-MD1180	Manufacture & Delivery to HK - FS Pump	120	0%	120	16-May-19	12-Sep-19					
ADB-MD1200	Manufacture & Delivery to HK - LMCP (FS)	60	0%	60	16-May-19	14-Jul-19					
<b>Plumbing &amp; Drainage System</b>											
ADB-MD1130	Manufacture & Delivery to HK - Hot Water System	120	0%	120	16-May-19	12-Sep-19					
ADB-MD1140	Manufacture & Delivery to HK - LMCP (PD)	60	0%	60	16-May-19	14-Jul-19					
ADB-MD1150	Manufacture & Delivery to HK - Water Pump	90	0%	90	16-May-19	13-Aug-19					
<b>CCMS and ELV System</b>											
ADB-MD1210	Manufacture - CMCS Equipment	62	0%	62	16-May-19	16-Jul-19					
ADB-MD1220	Manufacture & Delivery to HK - other ELV Equipment	83	0%	83	16-May-19	06-Aug-19					
<b>Lift System</b>											
ADB-MD1000	Manufacture & Delivery to HK - Lift System	180	0%	180	16-May-19	11-Nov-19					

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 15/23

Date	Revision	Checked	Approved
20-Feb-19			

ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019				
							Feb	Mar	Apr	May	
<b>North Ventilation Building</b>											
NVB-MD1255	Manufacture & Delivery to HK - Miscellaneous 2nd fix Materials/ Equipment	45	50%	23	15-Nov-18 A	15-Apr-19					
NVB-MD1265	Manufacture & Delivery to HK - Miscellaneous final fix Materials/ Equipment	45	50%	23	19-Nov-18 A	15-Apr-19					
<b>Electrical System</b>											
NVB-MD1010	Manufacture - HV/LV Transformer	92	10%	83	17-Jan-19 A	22-Jul-19					
NVB-MD1011	Submission of Special Type Test Procedure - HV/LV Transformer	0	100%	0	04-Feb-19 A						
NVB-MD1012	ER Review and Comment of Special Type Test Procedure - HV/LV Transformer	26	50%	13	05-Feb-19 A	31-May-19					
NVB-MD1020	Manufacture - HV Switchboard	92	10%	83	17-Jan-19 A	22-Jul-19					
NVB-MD1030	Manufacture - HV Cables	106	0%	106	01-May-19	14-Aug-19					
NVB-MD1040	Manufacture - LV Switchboard	86	0%	86	01-May-19	25-Jul-19					
NVB-MD1050	Manufacture - Generator	118	0%	118	01-May-19	26-Aug-19					
NVB-MD1060	Manufacture - UPS and Battery	53	0%	53	01-May-19	22-Jun-19					
NVB-MD1070	Manufacture & Delivery to HK - MCB & MCCB and Distribution Board	60	0%	60	19-Apr-19	17-Jun-19					
NVB-MD1090	Manufacture - LV Cables	106	50%	53	20-Nov-18 A	22-Jun-19					
NVB-MD1092	FAT - LV Cables	2	100%	0	24-Jan-19 A	24-Jan-19 A					
<b>MVAC System</b>											
NVB-MD1180	Manufacture - Tunnel Ventilation Fan	180	20%	144	29-Nov-18 A	21-Sep-19					
NVB-MD1210	Manufacture & Delivery to HK - Staircase Pressurization Fan	60	0%	60	16-May-19	14-Jul-19					
<b>Fire Service System</b>											
NVB-MD1130	Manufacture & Delivery to HK - FM200	150	10%	135	24-Dec-18 A	12-Sep-19					
NVB-MD1140	Manufacture & Delivery to HK - AFA System	100	0%	100	06-Mar-19	13-Jun-19					
NVB-MD1150	Manufacture & Delivery to HK - FR/ HR system	90	0%	90	16-May-19	13-Aug-19					
NVB-MD1160	Manufacture & Delivery to HK - FS Pump	120	0%	120	16-May-19	12-Sep-19					
NVB-MD1170	Manufacture & Delivery to HK - LMCP (FS)	60	0%	60	16-May-19	14-Jul-19					
<b>Plumbing &amp; Drainage System</b>											
NVB-MD1110	Manufacture & Delivery to HK - LMCP (PD)	60	0%	60	16-May-19	14-Jul-19					
NVB-MD1120	Manufacture & Delivery to HK - Water Pump	90	0%	90	16-May-19	13-Aug-19					
<b>CCMS and ELV System</b>											
NVB-MD1220	Manufacture - CMCS Equipment	62	0%	62	16-May-19	16-Jul-19					
NVB-MD1230	Manufacture - other ELV Equipment	62	0%	62	16-May-19	16-Jul-19					
<b>Lift System</b>											
NVB-MD1000	Manufacture & Delivery to HK - Lift System	180	0%	180	16-May-19	11-Nov-19					
<b>Maintenance Depot</b>											
MD-MD1155	Manufacture & Delivery to HK - Miscellaneous 1st fix Materials/ Equipment	45	0%	45	24-Mar-19	07-May-19					
MD-MD1165	Manufacture & Delivery to HK - Miscellaneous 2nd fix Materials/ Equipment	45	0%	45	24-Mar-19	07-May-19					
MD-MD1175	Manufacture & Delivery to HK - Miscellaneous final fix Materials/ Equipment	45	0%	45	24-Mar-19	07-May-19					
<b>Electrical System</b>											
MD-MD1010	Manufacture - Generator	118	0%	118	09-Apr-19	04-Aug-19					
MD-MD1020	Manufacture - LV Switchboard	86	0%	86	16-May-19	09-Aug-19					
MD-MD1040	Manufacture & Delivery to HK - LV Cables	120	10%	108	20-Nov-18 A	16-Aug-19					
<b>MVAC System</b>											
MD-MD1000	Manufacture & Delivery to HK - AHU & PAU	90	0%	90	16-May-19	13-Aug-19					
<b>Fire Service System</b>											
MD-MD1080	Manufacture & Delivery to HK - FM200	150	0%	150	16-May-19	12-Oct-19					
MD-MD1090	Manufacture & Delivery to HK - FS Pump	120	0%	120	16-May-19	12-Sep-19					
MD-MD1100	Manufacture & Delivery to HK - AFA System	100	0%	100	05-May-19	12-Aug-19					
<b>CCMS and ELV System</b>											
MD-MD1130	Manufacture - CMCS Equipment	62	0%	62	16-May-19	16-Jul-19					

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 16/23

Date	Revision	Checked	Approved
20-Feb-19			

ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019				
							Feb	Mar	Apr	May	
MD-MD1140	Manufacture & Delivery to HK - other ELV Equipment	83	0%	83	16-May-19	06-Aug-19					
<b>Plumbing &amp; Drainage System</b>											
MD-MD1050	Manufacture & Delivery to HK - Sump Pump	120	0%	120	16-May-19	12-Sep-19					
MD-MD1060	Manufacture & Delivery to HK - Water Pump	90	0%	90	16-May-19	13-Aug-19					
<b>Satellite Control Building</b>											
<b>Electrical System</b>											
SCB-MD1040	Manufacture - LV Switchboard	86	0%	86	05-Apr-19	29-Jun-19					
SCB-MD1060	Manufacture & Delivery to HK - LV Cables	120	10%	108	20-Nov-18 A	07-Nov-19					
<b>MVAC System</b>											
SCB-MD1010	Manufacture & Delivery to HK - Computer Room Air Conditioning (CRAC) Unit	120	0%	120	16-May-19	12-Sep-19					
<b>Fire Service System</b>											
SCB-MD1110	Manufacture & Delivery to HK - FS Pump	120	0%	120	16-May-19	12-Sep-19					
<b>Custom &amp; Excise Department Building</b>											
<b>Electrical System</b>											
CEDB-MD1020	Manufacture - Generator	118	0%	118	16-May-19	10-Sep-19					
CEDB-MD1040	Manufacture - LV Switchboard	86	0%	86	25-Apr-19	19-Jul-19					
CEDB-MD1050	Manufacture & Delivery to HK - LV Cables	120	10%	108	20-Nov-18 A	07-Nov-19					
<b>Fire Service System</b>											
CEDB-MD1100	Manufacture & Delivery to HK - FS Pump	120	0%	120	16-May-19	12-Sep-19					
<b>Fire Services Department Building</b>											
<b>Electrical System</b>											
FSDB-MD1000	Manufacture - Generator	118	0%	118	16-May-19	10-Sep-19					
FSDB-MD1020	Manufacture - LV Switchboard	86	0%	86	05-May-19	29-Jul-19					
FSDB-MD1030	Manufacture & Delivery to HK - LV Cables	120	10%	108	20-Nov-18 A	27-Nov-19					
<b>South Ventilation Building</b>											
<b>Electrical System</b>											
SVB-MD1000	Manufacture - Generator	118	0%	118	16-May-19	10-Sep-19					
SVB-MD1030	Manufacture - LV Switchboard	86	0%	86	05-Apr-19	29-Jun-19					
SVB-MD1040	Manufacture - HV Switchboard	92	0%	92	16-May-19	15-Aug-19					
SVB-MD1070	Manufacture & Delivery to HK - LV Cables	120	10%	108	20-Nov-18 A	26-Jan-20					
<b>MVAC System</b>											
SVB-MD1180	Manufacture & Delivery to HK - Staircase Pressurization Fan	60	0%	60	16-May-19	14-Jul-19					
<b>Plumbing &amp; Drainage System</b>											
SVB-MD1100	Manufacture & Delivery to HK - Water Pump	90	0%	90	09-May-19	06-Aug-19					
SVB-MD1255	Manufacture & Delivery to HK - Sump Pump	120	0%	120	16-May-19	12-Sep-19					
<b>Vehicular Underpass</b>											
VU-MD1000	Manufacture & Delivery to HK - Pressurization Fan	90	0%	90	14-May-19	11-Aug-19					
VU-MD1010	Manufacture - Jet Fan	62	10%	56	19-Dec-18 A	16-Apr-19					
VU-MD1012	FAT - Jet Fan	14	0%	14	16-Apr-19	30-Apr-19					
VU-MD1015	Shipping to HK- Jet Fan	14	0%	14	30-Apr-19	14-May-19					
VU-MD1020	Manufacture & Delivery to HK - Tunnel Lighting System	100	0%	100	12-May-19	19-Aug-19					
VU-MD1060	Manufacture - CMCS Equipment	62	0%	62	16-May-19	16-Jul-19					
VU-MD1070	Manufacture & Delivery to HK - other ELV Equipment	90	0%	90	16-May-19	13-Aug-19					
<b>Tunnel</b>											
TUN-MD1000	Manufacture - Tunnel Lighting System (1st Batch)	66	0%	66	12-May-19	16-Jul-19					
TUN-MD1020	Manufacture & Delivery to HK - LHD system	90	0%	90	12-Apr-19	11-Jul-19					
TUN-MD1030	Manufacture & Delivery to HK - FS Pump	120	0%	120	16-May-19	12-Sep-19					
TUN-MD1040	Manufacture - CMCS Equipment	62	0%	62	16-May-19	16-Jul-19					

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 17/23

Date	Revision	Checked	Approved
20-Feb-19			

ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019				
							Feb	Mar	Apr	May	
TUN-MD1050	Manufacture & Delivery to HK - other ELV Equipment	90	0%	90	16-May-19	13-Aug-19					
TUN-MD1060	Manufacture & Delivery to HK - Sump Pump	120	0%	120	16-May-19	12-Sep-19					
TUN-MD1100	Manufacture - MFSD	78	10%	70	10-Jan-19 A	10-Jul-19					
TUN-MD1110	FAT - MFSD Equipment	14	100%	0	11-Feb-19 A	14-Feb-19 A					
<b>Approach Road</b>											
AR-MD1010	Manufacture - CMCS Equipment	62	0%	62	16-May-19	16-Jul-19					
AR-MD1020	Manufacture & Delivery to HK - other ELV Equipment	83	0%	83	16-May-19	06-Aug-19					
<b>Tunnel Cladding</b>											
CL-D1050	Manufacture and Delivery (1st Batch)	89	64.04%	32	25-Dec-18 A	23-Mar-19					
<b>Method Statements</b>											
<b>Satellite Control Building</b>											
MS1140	ER Approval of MS for Satellite Control Building (Civil)	12	100%	0	28-Jan-19 A	13-Feb-19 A					
<b>Tunnel Cladding</b>											
MS1290	Prepare & Submit MS for Tunnel Cladding	24	70.83%	7	28-Jan-19 A	27-Feb-19					
MS1300	ER Approval of MS for Tunnel Cladding	12	0%	12	28-Feb-19	13-Mar-19					
<b>Key Date 4A - FSD Building Substructure, Boundary Wall, and C&amp;ED Building Substructure</b>											
<b>FSD Building Substructure</b>											
FSD150	Loading Test & Proof Drilling	14	100%	0	26-Jan-19 A	14-Feb-19 A					
FSD155	Excavation/Trim Pile Head	12	50%	6	15-Feb-19 A	26-Feb-19					
FSD160	Building Substructure	22	0%	22	20-Feb-19	16-Mar-19					
FSD170	Removal of ELS	16	0%	16	18-Mar-19	04-Apr-19					
<b>Boundary Wall for FSD Building</b>											
FSD190	Boundary Wall for FSD Building (9 Bays)	58	58.62%	24	24-Dec-18 A	19-Mar-19					
FSD250	Backfilling	6	0%	6	20-Mar-19	26-Mar-19					
<b>C&amp;ED Building Substructure</b>											
CED170	Loading Test & Proof Drilling	14	0%	14	20-Feb-19	07-Mar-19					
CED175	Excavation/Trim Pile Head	12	0%	12	01-Mar-19	14-Mar-19					
CED180	Building Substructure	15	0%	15	07-Mar-19	23-Mar-19					
CED190	Removal of ELS	6	0%	6	25-Mar-19	30-Mar-19					
CED200	KD4A Achieved	0	0%	0		04-Apr-19					
<b>Key Date 1 - Toll Control Building (TCB) &amp; TCCS Provision</b>											
<b>Toll Control Building (TCB)</b>											
TCB110	Possess Portion XII	0	0%	0	20-Feb-19						
<b>ABWF Works (for All)</b>											
ATCB1000	Blockwork Walls	60	40%	36	28-Nov-18 A	02-Apr-19					
ATCB1010	Door and Window Frames	60	0%	60	20-Feb-19	06-May-19					
ATCB1020	ABWF Works to Plant Rooms G/F	81	30%	57	11-Dec-18 A	02-May-19					
ATCB1021	ABWF Works to Plant Rooms 1/F	81	20%	65	18-Dec-18 A	11-May-19					
ATCB1022	ABWF Works to Plant Rooms 2/F	81	10%	73	27-Dec-18 A	21-May-19					
ATCB1050	ABWF Works to Office and Corridors G/F	152	15%	129	11-Dec-18 A	29-Jul-19					
ATCB1051	ABWF Works to Office and Corridors 1/F	152	0%	152	20-Feb-19	23-Aug-19					
ATCB1052	ABWF Works to Office and Corridors 2/F	152	0%	152	06-Mar-19	06-Sep-19					
ATCB1080	ABWF Works to Toilets G/F	163	0%	163	20-Feb-19	05-Sep-19					
ATCB1081	ABWF Works to Toilets 1/F	163	0%	163	06-Mar-19	20-Sep-19					
ATCB1082	ABWF Works to Toilets 2/F	163	0%	163	20-Mar-19	05-Oct-19					
ATCB1110	Waterproofing and Roofing	47	0%	47	03-Apr-19	01-Jun-19					
ATCB1120	External Cladding and Wall Plastering	94	0%	94	03-Apr-19	29-Jul-19					
<b>TCCS Provision</b>											

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 18/23

Date	Revision	Checked	Approved
20-Feb-19			

ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019				
							Feb	Mar	Apr	May	
TCB220	Cable Containment Installation to enable TCSS installation	90	0%	90	20-Feb-19	11-Jun-19					
<b>Key Date 4 - E&amp;M Works in Vehicular Underpass Area &amp; TCSS Provision</b>											
<b>E&amp;M Works</b>											
VU110	Jet Fans installation	24	0%	24	14-May-19	12-Jun-19					
VU120	Cable containment Installation	24	0%	24	14-Mar-19	11-Apr-19					
VU130	Post Drill and Bracket Fixing	18	0%	18	12-Apr-19	07-May-19					
VU140	Dampers installation	24	0%	24	12-Apr-19	14-May-19					
VU150	Cabling Works	36	0%	36	08-May-19	19-Jun-19					
<b>Key Date 2 - Administration Building, Maintenance Depot, Kiosk N2, TCSS Provision</b>											
<b>Administration Building (ADB)</b>											
<b>Building Structure</b>											
ADB160	Foundations and backfill	33	96.97%	1	10-Jan-19 A	20-Feb-19					
ADB180	Ground Floor	27	51.85%	13	31-Jan-19 A	28-Mar-19					
ADB190	First Floor	30	0%	30	19-Mar-19	26-Apr-19					
ADB200	Roof Slab	28	0%	28	17-Apr-19	23-May-19					
<b>ABWF Works (for All)</b>											
AADB1130	Blockwork Walls	25	0%	25	13-May-19	11-Jun-19					
AADB1140	Door and Window Frames	19	0%	19	13-May-19	03-Jun-19					
<b>Maintenance Depot</b>											
<b>Depot Structure</b>											
MD160	Ground Floor	39	74.36%	10	14-Jan-19 A	11-Mar-19					
MD170	Roof Slab	44	0%	44	20-Feb-19	12-Apr-19					
MD180	Top Roof	16	0%	16	25-Mar-19	12-Apr-19					
<b>ABWF Works (for All)</b>											
AMD1000	Blockwork Walls	16	0%	16	13-Apr-19	06-May-19					
AMD1010	Door and Window Frames	10	0%	10	16-Apr-19	30-Apr-19					
AMD1020	ABWF Works to Plant Rooms	58	0%	58	02-May-19	10-Jul-19					
AMD1030	ABWF Works to Office and Corridors	132	0%	132	02-May-19	08-Oct-19					
AMD1040	ABWF Works to Toilets	144	0%	144	06-May-19	25-Oct-19					
AMD1050	Waterproofing and Roofing	51	0%	51	29-Apr-19	28-Jun-19					
AMD1060	External Cladding and Wall Plastering	98	0%	98	29-Apr-19	23-Aug-19					
<b>Kiosk N2</b>											
N2-130	ABWF Works to enable TCSS installation	18	0%	18	20-Feb-19	12-Mar-19					
N2-140	Cable Containment Installation to enable TCSS installation	19	0%	19	13-Mar-19	03-Apr-19					
<b>Key Date 6 - E&amp;M Works for Administration Building, Maintenance Depot, North Vent Building, Kiosk N2</b>											
<b>ABWF Works for Administration Building (Structure Completed under KD2)</b>											
EADB110	ADB First Floor Completed with Scaffolding Removed	0	0%	0		11-May-19					
<b>E&amp;M Works for Administration Building</b>											
<b>Installation</b>											
ADB-EMGF0001	E&M cast-in Installation	42	69.05%	13	31-Jan-19 A	28-Mar-19					
<b>E&amp;M Works for Maintenance Depot</b>											
<b>Installation</b>											
MD-EMGF0001	E&M cast-in Installation	30	69%	9	14-Jan-19 A	11-Mar-19					
<b>E&amp;M Works for North Ventilation Building</b>											
<b>Installation</b>											
<b>TVF Installation</b>											
<b>NB-NVB-TVF-1</b>											
TVF-NVB1000	Silencer, splitter and duct installation - Upper Attenuator Room (1/F)	6	0%	6	15-Apr-19	25-Apr-19					

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 19/23

Date	Revision	Checked	Approved
20-Feb-19			



ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019				
							Feb	Mar	Apr	May	
TVF-NVB1010	Damper/Silencer and duct installation - Lower Attenuator Room (B1/F)	7	0%	7	17-May-19	25-May-19					
<b>NB-NVB-TVF-2</b>											
TVF-NVB1040	Silencer, splitter and duct installation - Upper Attenuator Room (1/F)	6	0%	6	25-Apr-19	03-May-19					
<b>NB-NVB-TVF-3</b>											
TVF-NVB1080	Silencer, splitter and duct installation - Upper Attenuator Room (1/F)	6	0%	6	03-May-19	10-May-19					
<b>NB-NVB-TVF-4</b>											
TVF-NVB1120	Silencer, splitter and duct installation - Upper Attenuator Room (1/F)	6	0%	6	10-May-19	17-May-19					
<b>NB-NVB-TVF-5</b>											
TVF-NVB1160	Silencer, splitter and duct installation - Upper Attenuator Room (1/F)	6	0%	6	15-Apr-19	25-Apr-19					
<b>NB-NVB-TVF-6</b>											
TVF-NVB1200	Silencer, splitter and duct installation - Upper Attenuator Room (1/F)	6	0%	6	25-Apr-19	03-May-19					
<b>NB-NVB-TVF-7</b>											
TVF-NVB1240	Silencer, splitter and duct installation - Upper Attenuator Room (1/F)	6	0%	6	03-May-19	10-May-19					
<b>NB-NVB-TVF-8</b>											
TVF-NVB1280	Silencer, splitter and duct installation - Upper Attenuator Room (1/F)	6	0%	6	10-May-19	17-May-19					
<b>NB-NVB-TVF-9</b>											
TVF-NVB1320	Silencer, splitter and duct installation - Upper Attenuator Room (1/F)	6	0%	6	17-May-19	24-May-19					
<b>SB-NVB-TVF-1</b>											
TVF-NVB1400	Silencer, splitter and duct installation - Upper Attenuator Room (1/F)	6	0%	6	15-Apr-19	25-Apr-19					
TVF-NVB1410	Damper/Silencer and duct installation - Lower Attenuator Room (B1/F)	7	0%	7	17-May-19	25-May-19					
<b>SB-NVB-TVF-2</b>											
TVF-NVB1440	Silencer, splitter and duct installation - Upper Attenuator Room (1/F)	6	0%	6	25-Apr-19	03-May-19					
<b>SB-NVB-TVF-3</b>											
TVF-NVB1480	Silencer, splitter and duct installation - Upper Attenuator Room (1/F)	6	0%	6	03-May-19	10-May-19					
<b>SB-NVB-TVF-4</b>											
TVF-NVB1520	Silencer, splitter and duct installation - Upper Attenuator Room (1/F)	6	0%	6	10-May-19	17-May-19					
<b>B2/F</b>											
NVB-EMB21010	E&M Installation - 1st fix - B2/F	50	68%	16	21-Nov-18 A	12-Apr-19					
NVB-EMB21020	E&M Installation - 2nd fix - B2/F	50	37%	32	28-Nov-18 A	24-May-19					
NVB-EMB21030	E&M Installation - Final fix - B2/F	50	1%	50	24-Jan-19 A	24-Aug-19					
NVB-EMB21060	E&M Installation - Electrical Plant Rooms - B2/F	90	0%	90	15-Apr-19	05-Aug-19					
NVB-EMB21080	E&M Installation - MVAC Plant Rooms - B2/F	90	0%	90	15-Apr-19	05-Aug-19					
<b>B1/F</b>											
NVB-EMB11010	E&M Installation - 1st fix - B1/F	50	68%	16	19-Nov-18 A	12-Apr-19					
NVB-EMB11020	E&M Installation - 2nd fix - B1/F	50	32%	34	26-Nov-18 A	29-May-19					
NVB-EMB11030	E&M Installation - Final fix - B1/F	50	1%	50	24-Jan-19 A	27-Jul-19					
NVB-EMB11060	E&M Installation - Electrical Plant Rooms - B1/F	90	0%	90	15-Apr-19	05-Aug-19					
NVB-EMB11080	E&M Installation - MVAC Plant Rooms - B1/F	90	0%	90	15-Apr-19	05-Aug-19					
<b>G/F</b>											
NVB-EMGF1010	E&M Installation - 1st fix - G/F	50	71%	15	01-Aug-18 A	11-Apr-19					
NVB-EMGF1020	E&M Installation - 2nd fix - G/F	50	37%	32	08-Aug-18 A	16-Jul-19					
NVB-EMGF1030	E&M Installation - Final fix - G/F	50	1%	50	24-Jan-19 A	11-Sep-19					
NVB-EMGF1050	E&M Installation - CLPP HV Switch Room - G/F	30	0%	30	15-Apr-19	24-May-19					
<b>1/F</b>											
NVB-EM1F1010	E&M Installation - 1st fix - 1/F	50	36%	32	03-Sep-18 A	06-May-19					
NVB-EM1F1020	E&M Installation - 2nd fix - 1/F	50	29%	36	10-Sep-18 A	01-Aug-19					
NVB-EM1F1240	E&M Installation - MVAC Plant Rooms - 1/F	90	0%	90	15-Apr-19	05-Aug-19					
<b>2/F</b>											

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 20/23

Date	Revision	Checked	Approved
20-Feb-19			

ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019			
							Feb	Mar	Apr	May
NVB-EM2F1010	E&M Installation - 1st fix - 2/F	50	67%	17	08-Oct-18 A	13-Apr-19				
NVB-EM2F1020	E&M Installation - 2nd fix - 2/F	50	34%	33	15-Oct-18 A	28-May-19				
<b>Lift Installation (L01 &amp; L02)</b>										
NVB-LF1010	Access to lift shaft and lift machine room	0	0%	0	20-Feb-19					
<b>Remaining E&amp;M Works for Kiosk N2 (Structure Completed under KD2)</b>										
EN2120	ABWF Works (Door, windows, tiles)	30	0%	30	20-Feb-19	26-Mar-19				
EN2130	E&M Works	31	0%	31	27-Mar-19	07-May-19				
EN2140	Testing & Commissioning	12	0%	12	08-May-19	21-May-19				
<b>Key Date 5 - E&amp;M Works for TCB, Toll Area, Kiosk N1, Underpass, Plant Rm, and Approach Roads</b>										
<b>Carpark Canopy</b>										
ETCB140	TCB Structure Completed	0	100%	0		31-Jan-19 A				
ETCB150	Steelwork for Canopy Structure	90	0%	90	20-Feb-19	11-Jun-19				
<b>E&amp;M Works for TCB</b>										
<b>Installation</b>										
<b>Basement</b>										
TCB-EM1000	ABWF Works ready for E&M Mobilization to Basement	0	0%	0	20-Feb-19					
TCB-EM1001	E&M Installation - 1st fix - Basement	60	0%	60	08-May-19	18-Jul-19				
<b>G/F</b>										
TCB-EMGF1000	ABWF Works ready for E&M Mobilization to General Areas - G/F	0	0%	0	25-Apr-19					
TCB-EMGF1010	E&M Installation - 1st fix - G/F	60	0%	60	08-May-19	18-Jul-19				
TCB-EMGF1070	Installation by CLP - CLP Tx Room - G/F	60	10%	54	14-Feb-19 A	25-Jul-19				
TCB-EMGF1100	ABWF Works ready for E&M Mobilization to LV Switch Room - G/F	0	0%	0	20-Feb-19					
TCB-EMGF1140	ABWF Works ready for E&M Mobilization to Generator & Fuel Tank Rooms - G/F	0	0%	0	20-Feb-19					
TCB-EMGF1170	ABWF Works ready for E&M Mobilization to Electrical Plant Rooms - G/F	0	0%	0	20-Feb-19					
TCB-EMGF1190	ABWF Works ready for E&M Mobilization to MVAC Plant Rooms - G/F	0	0%	0	20-Feb-19					
TCB-EMGF1210	ABWF Works ready for E&M Mobilization to FS Plant Rooms - G/F	0	0%	0	20-Feb-19					
TCB-EMGF1230	ABWF Works ready for E&M Mobilization to PD Plant Rooms - G/F	0	0%	0	20-Feb-19					
<b>1/F</b>										
TCB-EM1F1050	ABWF Works ready for E&M Mobilization to Electrical Plant Rooms - 1/F	0	0%	0	08-Mar-19					
TCB-EM1F1070	ABWF Works ready for E&M Mobilization to FS Plant Rooms - 1/F	0	0%	0	08-Mar-19					
TCB-EM1F1090	ABWF Works ready for E&M Mobilization to PD Plant Rooms - 1/F	0	0%	0	08-Mar-19					
<b>2/F</b>										
TCB-EM2F1050	ABWF Works ready for E&M Mobilization to Electrical Plant Rooms - 2/F	0	0%	0	02-Apr-19					
TCB-EM2F1070	ABWF Works ready for E&M Mobilization to MVAC Plant Rooms - 2/F	0	0%	0	02-Apr-19					
TCB-EM2F1090	ABWF Works ready for E&M Mobilization to Elv Plant Rooms - 2/F	0	0%	0	02-Apr-19					
<b>Plant Room</b>										
<b>E&amp;M Works</b>										
EPR120	Blockwork Wall & ABWF Works	90	60%	36	02-Nov-18 A	02-Apr-19				
<b>Deck Void</b>										
<b>Bridge H1, G1, G2</b>										
DV100	Access Portions IX and XX	0	0%	0		20-Feb-19				
<b>TD1, TD2, RB_W</b>										
DV160	Access Portions IX, XI, and XX	0	0%	0		20-Feb-19				
DV170	Access Portions X	0	0%	0	20-Feb-19					
<b>Approach Roads</b>										
<b>Under Portions IX, XI, XX</b>										
AR110	Access Portions IX, XI, and XX	0	0%	0		20-Feb-19				
AR121	Tools and Plant Mobilisation	32	0%	32	20-Feb-19	28-Mar-19				

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 21/23

Date	Revision	Checked	Approved
20-Feb-19			

ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019			
							Feb	Mar	Apr	May
AR122	Site Measurement	61	0%	61	29-Mar-19	14-Jun-19				
<b>Under Portion X</b>										
AR160	Access Portions X	0	0%	0	20-Feb-19					
AR172	Tools and Plant Mobilisation	32	0%	32	20-Feb-19	28-Mar-19				
AR174	Site Measurement	61	0%	61	29-Mar-19	14-Jun-19				
<b>Key Date 6B - E&amp;M Works for South Vent Duct, Tunnel, and Approach Roads</b>										
<b>E&amp;M Works</b>										
SVD110	Access to Portions I	0	0%	0	31-Mar-19					
<b>Service Gallery</b>										
<b>Ch 7200 - 5000</b>										
TNL-SG1000	Drilling works CH7200 - 5000	148	0%	148	01-Apr-19	28-Sep-19				
<b>Road Level &amp; OHVD</b>										
<b>Ch 7200 - 5000</b>										
<b>Ch 7200 - 6700</b>										
TNU-RL1770	Bracket fixing on side wall - CH7200 to 6700	8	0%	8	01-Apr-19	10-Apr-19				
TNU-RL1775	Installation Works by Others (to be coordinated)	160	0%	160	11-Apr-19	24-Oct-19				
<b>Ch 6700 - 6100</b>										
TNU-RL1000	Bracket fixing on side wall - CH6700 to 6100	10	0%	10	11-Apr-19	25-Apr-19				
TNU-RL1005	Installation Works by Others (to be coordinated)	175	0%	175	26-Apr-19	22-Nov-19				
<b>Ch 6100 - 5600</b>										
TNU-RL1110	Bracket fixing on side wall - CH6100 to 5600	8	0%	8	26-Apr-19	06-May-19				
TNU-RL1115	Installation Works by Others (to be coordinated)	187	0%	187	07-May-19	16-Dec-19				
<b>Ch 5600 - 5000</b>										
TNU-RL1220	Bracket fixing on side wall - CH5600 to 5000	10	0%	10	07-May-19	17-May-19				
TNU-RL1225	Installation Works by Others (to be coordinated)	201	0%	201	18-May-19	16-Jan-20				
<b>Key Date 6C - E&amp;M Works for South Ventilation Building</b>										
SVB-SEM1000	SEM Drawings ready for Structural Works for SVB	0	0%	0	06-Apr-19					
<b>Key Date 10 - FSD Building Structure &amp; E&amp;M Works</b>										
<b>Building Structure</b>										
FSD200	ELS Removed for FSD Substructure (under KD 4A)	0	0%	0		04-Apr-19				
FSD210	Ground Floor	28	0%	28	06-Apr-19	13-May-19				
FSD220	First Floor	30	0%	30	14-May-19	18-Jun-19				
<b>E&amp;M Works</b>										
<b>Installation</b>										
FSDB-EMGF0001	E&M cast-in Installation	80	0%	80	24-Apr-19	29-Jul-19				
<b>Statutory Inspections and approvals</b>										
FSDB-SI1000	Submission of Genset Exhaust Drawing to EPD	0	0%	0	02-May-19					
FSDB-SI1005	Review and Approval of Genset Exhaust Drawing by EPD	48	0%	48	02-May-19	27-Jun-19				
<b>Key Date 9 - C&amp;ED Building &amp; E&amp;M Works</b>										
<b>Building Structure</b>										
CED210	ELS Removed for C&ED Substructure (under KD 4A)	0	0%	0		30-Mar-19				
CED220	Ground Floor	30	0%	30	01-Apr-19	10-May-19				
CED230	First Floor	33	0%	33	11-May-19	19-Jun-19				
<b>E&amp;M Works</b>										
<b>Installation</b>										
C&EDB-GF0001	E&M cast-in Installation	90	0%	90	16-Apr-19	05-Aug-19				
<b>Statutory Inspections and approvals</b>										
C&EDB-SI1000	Submission of Genset Exhaust Drawing to EPD	0	0%	0	02-May-19					

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 22/23

Date	Revision	Checked	Approved
20-Feb-19			

ID	Activity	Duration (Days)	% Comp	Remaining Duration	Start	Finish	2019				
							Feb	Mar	Apr	May	
C&EDB-SI1005	Review and Approval of Genset Exhaust Drawing by EPD	48	0%	48	02-May-19	27-Jun-19					
<b>Key Date 11 - Landscape Soft Works &amp; Trees Protection</b>											
<b>Trees Protection</b>											
SL193	Protection Existing Trees & Submit Report with Photographic Record No.4	41	92.68%	3	03-Jan-19 A	22-Feb-19					
SL194	Protection Existing Trees & Submit Report with Photographic Record No.5	41	0%	41	23-Feb-19	12-Apr-19					
SL195	Protection Existing Trees & Submit Report with Photographic Record No.6	41	0%	41	13-Apr-19	04-Jun-19					
<b>Key Date 8 - All Works for Tunnel Commissioning &amp; Opening</b>											
<b>Petrol Filling Station</b>											
<b>Structure</b>											
PS110	Possess Portion Vc	0	0%	0		02-May-19					
PS120	Excavation	20	0%	20	02-May-19	24-May-19					
<b>Statutory Inspections and approvals</b>											
<b>Administration Building</b>											
ADB-SI1000	Submission of Genset Exhaust Drawing to EPD	0	0%	0	02-May-19						
ADB-SI1005	Review and Approval of Genset Exhaust Drawing by EPD	48	0%	48	02-May-19	27-Jun-19					
<b>Maintenance Depot</b>											
MD-SI1000	Submission of Genset Exhaust Drawing to EPD	0	0%	0	14-Mar-19						
MD-SI1005	Review and Approval of Genset Exhaust Drawing by EPD	48	0%	48	14-Mar-19	14-May-19					
<b>North Ventilation Building</b>											
NVB-SI1000	Submission of Genset Exhaust Drawing to EPD	0	0%	0	02-May-19						
NVB-SI1005	Review and Approval of Genset Exhaust Drawing by EPD	48	0%	48	02-May-19	27-Jun-19					
<b>Toll Control Building &amp; Toll Collector Subway</b>											
TCB-SI0010	Submission of Genset Exhaust Drawing to EPD	0	0%	0	02-May-19						
TCB-SI0015	Review and Approval of Genset Exhaust Drawing by EPD	48	0%	48	02-May-19	27-Jun-19					
<b>Satellite Control Building</b>											
SCB-SI1000	Submission of Genset Exhaust Drawing to EPD	0	0%	0	02-May-19						
SCB-SI1005	Review and Approval of Genset Exhaust Drawing by EPD	48	0%	48	02-May-19	27-Jun-19					
<b>South Ventilation Building</b>											
SVB-SI1000	Submission of Genset Exhaust Drawing to EPD	0	0%	0	02-May-19						
SVB-SI1005	Review and Approval of Genset Exhaust Drawing by EPD	48	0%	48	02-May-19	27-Jun-19					

CONTRACT NO. HY2017/10  
NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS  
THREE MONTHLY PROGRAMME AS OF 20 FEB 2019

P 23/23

Date	Revision	Checked	Approved
20-Feb-19			

## Appendix C

# Environmental Mitigation and Enhancement Measure Implementation Schedules

(In reference to CINOTECH (2011) Agreement No.  
CE35/2011 EP Baseline Environmental Monitoring for  
Hong Kong-Zhuhai-Macao Bridge Tuen Mun-Chek Lap  
Kok Link - Investigation. Updated EM&A Manual for  
Tuen Mun-Chek Lap Kok Link)

**Contract No. HY/2017/10**  
**Tuen Mun – Chek Lap Kok Link**  
**Northern Connection Tunnel Buildings, Electrical and Mechanical Works**  
**Environmental Mitigation and Enhancement Measure Implementation Schedule**

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
<b>Air Quality</b>									
4.8.1	3.8	Watering of the construction sites in Lantau for 8 times/day and in Tuen Mun for 12 times/day to reduce dust emissions by 87.5% and 91.7% respectively and shall be undertaken.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	The Contractor shall, to the satisfaction of the Engineer, install effective dust suppression measures and take such other measures as may be necessary to ensure that at the Site boundary and any nearby sensitive receiver, dust levels are kept to acceptable levels.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	The Contractor shall not burn debris or other materials on the works areas.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	In hot, dry or windy weather, the watering programme shall maintain all exposed road surfaces and dust sources wet.	All unpaved haul roads / throughout construction period in hot, dry or windy weather	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		✓
4.8.1	3.8	Where breaking of oversize rock/concrete is required, watering shall be implemented to control dust. Water spray shall be used during the handling of fill material at the site and at active cuts, excavation and fill sites where dust is likely to be created.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	Open dropping heights for excavated materials shall be controlled to a maximum height of 2m to minimise the fugitive dust arising from unloading.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	During transportation by truck, materials shall not be loaded to a level higher than the side and tail boards, and shall be dampened or covered before transport.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	Materials having the potential to create dust shall not be loaded to a level higher than the side and tail boards, and shall be covered by a clean tarpaulin. The tarpaulin shall be properly secured and shall extend at least 300mm over the edges of the side and tail boards.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	No earth, mud, debris, dust and the like shall be deposited on public roads. Wheel washing facility shall be usable prior to any earthworks excavation activity on the site.	All site exits / throughout construction period	Contractor	TMEIA Avoid dust		Y		✓
4.8.1	3.8	Areas of exposed soil shall be minimised to areas in which works have been completed shall be restored as soon as is practicable.	All exposed surfaces / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	All stockpiles of aggregate or spoil shall be enclosed or covered and water applied in dry or windy condition.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.11	Section 3	EM&A in the form of 1 hour and 24 hour dust monitoring and site audit.	All representative existing ASRs / throughout construction period	Contractor	EM&A Manual		Y		n/a (Results adopted from published EM&A data of Contract No.

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

**Contract No. HY/2017/10**  
**Tuen Mun – Chek Lap Kok Link**  
**Northern Connection Tunnel Buildings, Electrical and Mechanical Works**  
**Environmental Mitigation and Enhancement Measure Implementation Schedule**

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
									HY/2012/08)
<b>WATER QUALITY (LAND WORKS)</b>									
6.10	-	Wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Sewage effluent and discharges from on- site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Temporary access roads should be surfaced with crushed stone or gravel.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	5.8	Manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	All vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

**Contract No. HY/2017/10**  
**Tuen Mun – Chek Lap Kok Link**  
**Northern Connection Tunnel Buildings, Electrical and Mechanical Works**  
**Environmental Mitigation and Enhancement Measure Implementation Schedule**

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
6.10	-	Wheel wash overflow shall be directed to silt removal facilities before being discharged to the storm drain.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		N/A
6.10	-	The Contractor shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance.	All areas/ throughout construction period	Contractor	TM-EIAO Waste Disposal Ordinance		Y		✓
6.10	-	All fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Roadside gullies to trap silt and grit shall be provided prior to discharging the stormwater into the marine environment. The sumps will be maintained and cleaned at regular intervals.	Roadside/design and operation	Design Consultant/ Contractor	TM-EIAO	Y		Y	✓
6.10	Section 11	All construction works shall be subject to routine audit to ensure implementation of all EIA recommendations and good working practice.	All areas/ throughout construction period	Contractor	EM&A Manual		Y		✓
<b>WASTE</b>									
12.6		The Contractor shall identify a coordinator for the management of waste.	Contract mobilisation	Contractor	TMEIA		Y		✓
12.6		The Contractor shall prepare and implement a Waste Management Plan which specifies procedures such as a ticketing system, to facilitate tracking of loads and to ensure that illegal disposal of wastes does not occur, and protocols for the maintenance of records of the quantities of wastes generated, recycled and disposed. A recording system for the amount of waste generated, recycled and disposed (locations) should be established.	Contract mobilisation	Contractor	TMEIA, Works Branch Technical Circular No. 5/99 for the Trip-ticket System for Disposal of Construction and Demolition Material		Y		✓

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government



**Contract No. HY/2017/10**  
**Tuen Mun – Chek Lap Kok Link**  
**Northern Connection Tunnel Buildings, Electrical and Mechanical Works**  
**Environmental Mitigation and Enhancement Measure Implementation Schedule**

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
12.6		The Contractor shall apply for and obtain the appropriate licenses for the disposal of public fill, chemical waste and effluent discharges.	Contract mobilisation	Contractor	TMEIA, Land (Miscellaneous Provisions) Ordinance (Cap 28); Waste Disposal Ordinance (Cap 354); Dumping at Sea Ordinance (Cap 466); Water Pollution Control Ordinance.		Y		✓
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures including waste reduction, reuse and recycling.	Contract Mobilisation	Contractor	TMEIA		Y		✓
12.6	8.1	The extent of cutting operation should be optimised where possible. Earth retaining structures and bored pile walls should be proposed to minimise the extent of cutting.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	The site and surroundings shall be kept tidy and litter free.	All areas / throughout construction period	Contractor	TMEIA		Y		<>
12.6	8.1	No waste shall be burnt on site.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	The Contractor shall be prohibited from disposing of C&D materials at any sensitive locations. The Contractor should propose the final disposal sites in the EMP and WMP for approval before implementation.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Stockpiled material shall be covered by tarpaulin and /or watered as appropriate to prevent windblown dust/ surface run off.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Excavated material in trucks shall be covered by tarpaulins to reduce the potential for spillage and dust generation.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Wheel washing facilities shall be used by all trucks leaving the site to prevent transfer of mud onto public roads.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Standard formwork or pre-fabrication should be used as far as practicable so as to minimise the C&D materials arising. The use of more durable formwork/plastic facing for construction works should be considered. The use of wooden hoardings should be avoided and metal hoarding should be used to facilitate recycling. Purchasing of construction materials should avoid over-ordering and wastage.	All areas / throughout construction period	Contractor	TMEIA		Y		✓

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

**Contract No. HY/2017/10**  
**Tuen Mun – Chek Lap Kok Link**  
**Northern Connection Tunnel Buildings, Electrical and Mechanical Works**  
**Environmental Mitigation and Enhancement Measure Implementation Schedule**

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
12.6	8.1	The Contractor should recycle as many C&D materials (this is a waste section) as possible on-site. The public fill and C&D waste should be segregated and stored in separate containers or skips to facilitate the reuse or recycling of materials and proper disposal. Where practicable, the concrete and masonry should be crushed and used as fill materials. Steel reinforcement bar should be collected for use by scrap steel mills. Different areas of the sites should be considered for segregation and storage activities.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	All falsework will be steel instead of wood.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Chemical waste producers should register with the EPD. Chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows:  <i>f</i> suitable for the substance to be held, resistant to corrosion, maintained in good conditions and securely closed; <i>f</i> Having a capacity of <450L unless the specifications have been approved by the EPD; and w Chinese according to the instructions prescribed in Schedule 2 of the Regulations. <i>f</i> Clearly labelled and used solely for the storage of chemical wastes; <i>f</i> Enclosed with at least 3 sides; <i>f</i> Impermeable floor and bund with capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest; <i>f</i> Adequate ventilation; <i>f</i> Sufficiently covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and <i>f</i> Incompatible materials are adequately separated.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Waste oils, chemicals or solvents shall not be disposed of to drain,	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Adequate numbers of portable toilets should be provided for on-site workers. Portable toilets should be maintained in reasonable states, which will not deter the workers from utilising them.	All areas / throughout construction period	Contractor	TMEIA		Y		✓

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

**Contract No. HY/2017/10**  
**Tuen Mun – Chek Lap Kok Link**  
**Northern Connection Tunnel Buildings, Electrical and Mechanical Works**  
**Environmental Mitigation and Enhancement Measure Implementation Schedule**

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
12.6	8.1	Night soil should be regularly collected by licensed collectors.	All areas / throughout construction period	Contractor	TMEIA		Y		N/A
12.6	8.1	General refuse arising on-site should be stored in enclosed bins or compaction units separately from C&D and chemical wastes. Sufficient dustbins shall be provided for storage of waste as required under the Public Cleansing and Prevention of Nuisances By-laws. In addition, general refuse shall be cleared daily and shall be disposed of to the nearest licensed landfill or refuse transfer station. Burning of refuse on construction sites is prohibited.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	All waste containers shall be in a secure area on hardstanding;	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Office wastes can be reduced by recycling of paper if such volume is sufficiently large to warrant collection. Participation in a local collection scheme by the Contractor should be advocated. Waste separation facilities for paper, aluminium cans, plastic bottles, etc should be provided on-site.	Site Offices/ throughout construction period	Contractor	TMEIA		Y		✓
12.6	Section 8	EM&A of waste handling, storage, transportation, disposal procedures and documentation through the site audit programme shall be undertaken.	All areas / throughout construction period	Contractor	EM&A Manual		Y		✓
<b>LANDSCAPE AND VISUAL</b>									
10.9	7.6	Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas (Tree protection measures will be detailed at Tree Removal Application Stage) (CM1)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		N/A

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

**Contract No. HY/2017/10**  
**Tuen Mun – Chek Lap Kok Link**  
**Northern Connection Tunnel Buildings, Electrical and Mechanical Works**  
**Environmental Mitigation and Enhancement Measure Implementation Schedule**

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
10.9	7.6	Trees unavoidably affected by the works shall be transplanted where practical. Trees will be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme (CM2)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		N/A
10.9	7.6	Hillside and roadside screen planting to proposed roads, associated structures and slope works (CM3)	All areas/detailed design/ during construction/post construction	Design Consultant/ Contractor	TMEIA	Y	Y		N/A
10.9	7.6	Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone) (CM4)	All areas/detailed design/ during construction/post construction	Design Consultant/ Contractor	TMEIA	Y	Y		N/A
10.9	7.6	Screening of construction works by hoardings around works area in visually unobtrusive colours, to screen works (CM5)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		N/A
10.9	7.6	Control night-time lighting and glare by hooding all lights (CM6)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		N/A
10.9	7.6	Ensure no run-off into water body adjacent to the Project Area (CM7)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		N/A
10.9	7.6	Avoidance of excessive height and bulk of buildings and structures (CM8)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
10.9	7.6	Recycle/ Reuse all felled trees and vegetation, e.g. mulching (CM9)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		N/A
10.9	7.6	Compensatory tree planting shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006 (CM10)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		N/A
10.9	7.6	Re-vegetation of affected woodland/shrubland with native species (OM1)	All areas/detailed design/ during construction/ during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by AFCD/HyD/L CSD
10.9	7.6	Tall buffer screen tree / shrub / climber planting should be incorporated to soften hard engineering structures and facilities (OM2)	All areas/detailed design/ during construction/ during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by AFCD/HyD/L CSD
10.9	7.6	Streetscape elements (e.g. paving, signage, street furniture, lighting etc.) shall be sensitively designed in a manner that responds to the local context, and minimises potential negative landscape and visual impacts. Lighting units should be directional and minimise unnecessary light spill (OM3)	All areas/detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by HyD/LCSD

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

**Contract No. HY/2017/10**  
**Tuen Mun – Chek Lap Kok Link**  
**Northern Connection Tunnel Buildings, Electrical and Mechanical Works**  
**Environmental Mitigation and Enhancement Measure Implementation Schedule**

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
10.9	7.6	Structure, ornamental tree / shrub / climber planting should be provided along roadside amenity strips, central dividers and newly formed slopes to enhance the townscape quality and further greenery enhancement (OM4)	All areas/detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by HyD/LCSD
10.9	7.6	Aesthetically pleasing design (visually unobtrusive and non-reflective) as regard to the form, material and finishes	All areas/detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by HyD

**\* Remarks:**

- ✓ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Contractor
- Δ Deficiency of Mitigation Measures but rectified by Contractor
- N/A Not Applicable in Reporting Period

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

Appendix D

## Summary of Action and Limit Levels

**Table D1**      *Action and Limit Levels for 1-hour and 24-hour TSP*

<b>Parameters</b>	<b>Action</b>	<b>Limit</b>
24 Hour TSP Level in $\mu\text{g}/\text{m}^3$	ASR1 = 213 ASR5 = 238 AQMS1 = 213 ASR6 = 238 ASR10 = 214	260
1 Hour TSP Level in $\mu\text{g}/\text{m}^3$	ASR1 = 331 ASR5 = 340 AQMS1 = 335 ASR6 = 338 ASR10 = 337	500

Appendix E

## Event Action Plan



*Appendix E1 Event/ Action Plan for Air Quality*

EVENT	ET <sup>(1)</sup>	ACTION		
		IEC <sup>(1)</sup>	ER <sup>(1)</sup>	Contractor
<b>Action Level</b>				
1. Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify the source.</li> <li>2. Inform the IEC and the ER.</li> <li>3. Repeat measurement to confirm finding.</li> <li>4. Increase monitoring frequency to daily.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by the ET.</li> <li>2. Check Contractor's working method.</li> </ol>	<ol style="list-style-type: none"> <li>1. Notify Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Rectify any unacceptable practice</li> <li>2. Amend working methods if appropriate</li> </ol>
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Identify the source.</li> <li>2. Inform the IEC and the ER.</li> <li>3. Repeat measurements to confirm findings.</li> <li>4. Increase monitoring frequency to daily.</li> <li>5. Discuss with the IEC and the Contractor on remedial actions required.</li> <li>6. If exceedance continues, arrange meeting with the IEC and the ER.</li> <li>7. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by the ET.</li> <li>2. Check the Contractor's working method.</li> <li>3. Discuss with the ET and the Contractor on possible remedial measures.</li> <li>4. Advise the ER on the effectiveness of the proposed remedial measures.</li> <li>5. Supervise implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing.</li> <li>2. Notify the Contractor.</li> <li>3. Ensure remedial measures properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit proposals for remedial actions to IEC within 3 working days of notification</li> <li>2. Implement the agreed proposals</li> <li>3. Amend proposal if appropriate</li> </ol>

EVENT	ACTION			
	ET <sup>(1)</sup>	IEC <sup>(1)</sup>	ER <sup>(1)</sup>	Contractor
<b>Limit Level</b>				
1. Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify the source.</li> <li>2. Inform the ER and the DEP.</li> <li>3. Repeat measurement to confirm finding.</li> <li>4. Increase monitoring frequency to daily.</li> <li>5. Assess effectiveness of Contractor's remedial actions and keep the IEC, the DEP and the ER informed of the results.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by the ET.</li> <li>2. Check Contractor's working method.</li> <li>3. Discuss with the ET and the Contractor on possible remedial measures.</li> <li>4. Advise the ER on the effectiveness of the proposed remedial measures.</li> <li>5. Supervise implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing.</li> <li>2. Notify the Contractor.</li> <li>3. Ensure remedial measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification</li> <li>3. Implement the agreed proposals</li> <li>4. Amend proposal if appropriate</li> </ol>
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Notify the IEC, the ER, the DEP and the Contractor.</li> <li>2. Identify the source.</li> <li>3. Repeat measurements to confirm findings.</li> <li>4. Increase monitoring frequency to daily.</li> <li>5. Carry out analysis of the Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>6. Arrange meeting with the IEC and the ER to discuss the remedial actions to be taken.</li> <li>7. Assess effectiveness of the Contractor's remedial actions</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst the ER, ET and the Contractor on the potential remedial actions.</li> <li>2. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing.</li> <li>2. Notify the Contractor.</li> <li>3. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented.</li> <li>4. Ensure remedial measures are properly implemented.</li> <li>5. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance.</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification.</li> <li>3. Implement the agreed proposals.</li> <li>4. Resubmit proposals if problem still not under control.</li> <li>5. Stop the relevant activity of works as determined by the ER until the exceedance is abated.</li> </ol>

---

and keep the IEC, the DEP and  
the ER informed of the results.

8. If the exceedance stops, cease  
additional monitoring.

---

Abbreviations: ET - Environmental Team, IEC - Independent Environmental Checker, ER - Engineer's Representative, DEP - Director of Environmental Protection

Appendix F

## Monthly Summary of Waste Flow Table

Contract No. : HY/2017/10

Tuen Mun Chek Lap Kok Link – Northern Connection Tunnel Buildings, Electrical and Mechanical Works

Monthly Summary Waste Flow Table for 2019 (Year)

Month/Material	Actual Quantities of Inert C&D Materials Generation						Actual Quantities of C&D wastes Generation		Actual Quantities of Recyclables Generation			
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fills	Imported Fill	Chemical Waste	General Refuse	Metals	Felled trees	Paper/ cardboard packaging	Plastics
Unit	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000Kg)	('000Kg)	('000Kg)	('000Kg)	('000Kg)	('000Kg)
Jan	1.939	-	-	-	1.939	-	-	74.680	-	-	0.042	-
Feb	2.129	0.008	-	-	2.129	-	-	54.130	-	-	0.049	-
Mar	-	-	-	-	-	-	-	-	-	-	-	-
Apr	-	-	-	-	-	-	-	-	-	-	-	-
May	-	-	-	-	-	-	-	-	-	-	-	-
Jun	-	-	-	-	-	-	-	-	-	-	-	-
<b>SUB-TOTAL</b>	<b>4.068</b>	<b>0.008</b>	<b>0.000</b>	<b>0.000</b>	<b>4.068</b>	<b>0.000</b>	<b>0.000</b>	<b>128.810</b>	<b>0.000</b>	<b>0.000</b>	<b>0.091</b>	<b>0.000</b>
Jul	-	-	-	-	-	-	-	-	-	-	-	-
Aug	-	-	-	-	-	-	-	-	-	-	-	-
Sep	-	-	-	-	-	-	-	-	-	-	-	-
Oct	-	-	-	-	-	-	-	-	-	-	-	-
Nov	-	-	-	-	-	-	-	-	-	-	-	-
Dec	-	-	-	-	-	-	-	-	-	-	-	-
<b>TOTAL</b>	<b>4.068</b>	<b>0.008</b>	<b>0.000</b>	<b>0.000</b>	<b>4.068</b>	<b>0.000</b>	<b>0.000</b>	<b>128.810</b>	<b>0.000</b>	<b>0.000</b>	<b>0.091</b>	<b>0.000</b>

Notes :

- 1 - The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- 2 - Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- 3 - Broken concrete for recycling into aggregates.
- 4 - Assumed 5 kg per damaged water-filled barrier.
- 5 - Disposed as Public Fills includes Hard Rock and Large Broken Concrete.

Appendix G

Cumulative Statistics on  
Exceedances, Complaints,  
Notifications of Summons  
and Successful Prosecutions

*Appendix G1 Cumulative Statistics on Exceedances*

		Total No. recorded in this reporting month	Total No. recorded since contract commencement
1-Hr TSP	Action	0	21
	Limit	0	2
24-Hr TSP	Action	1	1
	Limit	0	0

*Appendix G2 Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions*

Reporting Period	Cumulative Statistics		
	Complaints	Notifications of Summons	Successful Prosecutions
This Reporting Month (February 2018)	0	0	0
Total No. received since contract commencement	0	0	0

Email  
message

**Environmental  
Resources  
Management**

**To** Ramboll Hong Kong Limited (ENPO)


**From** ERM- Hong Kong, Limited

**Ref/Project number** Contract No. HY/2017/10  
Tuen Mun – Chek Lap Kok Link – Northern  
Connection Tunnel Buildings, Electrical and  
Mechanical Works

**Subject** Notification of Exceedance for Air Quality  
Impact Monitoring

**Date** 4 March 2019

2507,  
25/F One Harbourfront,  
18 Tak Fung Street,  
Hung Hom, Hong Kong  
Telephone: (852) 2271 3113  
Facsimile: (852) 2723 5660  
E-mail: jasmine.ng@erm.com



---

Dear Sir/ Madam,

Please find attached the Notification of Exceedance (NOE) of the following  
Log no.:

**Action Level Exceedance**  
**0463091\_16February2019\_24hrTSP\_Station ASR1**

One (1) exceedance was recorded on 16 February 2019.

Regards,

A handwritten signature in blue ink that reads "Jasmine".

Dr Jasmine Ng  
*Environmental Team Leader*

---

**CONFIDENTIALITY NOTICE**

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us immediately.

---





**ERM-Hong Kong, Limited**

**CONTRACT NO. HY/2017/10  
TUEN MUN – CHEK LAP KOK LINK –  
NORTHERN CONNECTION TUNNEL BUILDINGS,  
ELECTRICAL AND MECHANICAL WORKS**

*Air Quality Impact Monitoring*

**Notification of Exceedance**

<b>Log No.</b>	<u>Action Level Exceedance</u>  0463091_16 February 2019_24hrTSP_Station ASR1  [Total No. of Exceedances = 1]	
<b>Date</b>	16 February 2019 (Measured) 1 March 2019 (Results obtained from ENPO Website)	
<b>Monitoring Station</b>	ASR1, ASR5, ASR6, ASR10, AQMS1	
<b>Parameter(s) with Exceedance(s)</b>	24-hr TSP	
<b>Action Levels</b>	1-hr TSP ( $\mu\text{g}/\text{m}^3$ )	ASR1 = 331 ASR5 = 340 ASR6 = 338 ASR10 = 335 AQMS1 = 337
<b>Limit Levels</b>	1-hr TSP ( $\mu\text{g}/\text{m}^3$ )	500
<b>Measured Levels</b>	Refer to the attached data sheet.	
<b>Works Undertaken (at the time of monitoring event)</b>	Works undertaken under this Contract on 16 February 2019 included: <ul style="list-style-type: none"> <li>▪ Formworks at Administration Building and Maintenance Depot (<i>refer to Contractor's photo</i>)</li> </ul>	
<b>Possible Reason for Action or Limit Level Exceedance(s)</b>	<p>The exceedances are unlikely to be due to the Contract, in view of the following:</p> <ul style="list-style-type: none"> <li>• Apart from exceedance of 24-hour TSP at ASR1 during 11:58 on 16 February 2019 to 11:58 on 17 February 2019, all 1hr-TSP levels and other 24-hr TSP levels at all monitoring stations were in compliance with the Action and Limit Levels on the same day.</li> <li>• No works were conducted on 17 February 2019 due to site closure.</li> <li>• Watering record provided by the Contractor was reviewed. Watering was maintained on unpaved and dry road on 16 February 2019 (<i>refer to Contractor's Photo</i>).</li> <li>• With reference to the recorded wind direction (ranged between 80° and 122°, blowing from a easterly direction) during the period of the observed 24-hr TSP exceedance, no works area under this contract is upstream of station ASR1.</li> <li>• Formworks conducted at Administration Building and Maintenance Depot were generally not major dust generating works.</li> </ul> <p>Based on the above, the exceedances are unlikely to be due to the Contract.</p>	
<b>Actions Taken/ To Be Taken</b>	The Contractor has been reminded to ensure all dust suppression measures are implemented at the site area including water spraying at unpaved road. The ET will monitor for future trends in exceedances.	
<b>Remarks</b>	The monitoring results on 16 February 2019 and locations of air quality monitoring stations are attached. The location of the works area under this Contract is attached. The attached wind data on 16 and 17 February 2019 is sourced from <i>Contract No. HY/2012/08</i> for reference.	

Results of Air Quality Monitoring

Project	Works	Date (yyyy-mm-dd)	Station	Time (hh:mm, 24hour)	Parameter	Results	Unit
TMCLKL	HY/2012/08	2019-02-16	AQMS1	9:03	1-hour TSP	50	ug/m3
TMCLKL	HY/2012/08	2019-02-16	AQMS1	10:05	1-hour TSP	88	ug/m3
TMCLKL	HY/2012/08	2019-02-16	AQMS1	11:07	1-hour TSP	90	ug/m3
TMCLKL	HY/2012/08	2019-02-16	ASR1	8:52	1-hour TSP	244	ug/m3
TMCLKL	HY/2012/08	2019-02-16	ASR1	9:54	1-hour TSP	223	ug/m3
TMCLKL	HY/2012/08	2019-02-16	ASR1	10:56	1-hour TSP	125	ug/m3
TMCLKL	HY/2012/08	2019-02-16	ASR10	8:22	1-hour TSP	81	ug/m3
TMCLKL	HY/2012/08	2019-02-16	ASR10	9:24	1-hour TSP	49	ug/m3
TMCLKL	HY/2012/08	2019-02-16	ASR10	10:26	1-hour TSP	64	ug/m3
TMCLKL	HY/2012/08	2019-02-16	ASR5	8:41	1-hour TSP	235	ug/m3
TMCLKL	HY/2012/08	2019-02-16	ASR5	9:43	1-hour TSP	99	ug/m3
TMCLKL	HY/2012/08	2019-02-16	ASR5	10:45	1-hour TSP	127	ug/m3
TMCLKL	HY/2012/08	2019-02-16	ASR6	8:32	1-hour TSP	133	ug/m3
TMCLKL	HY/2012/08	2019-02-16	ASR6	9:34	1-hour TSP	81	ug/m3
TMCLKL	HY/2012/08	2019-02-16	ASR6	10:36	1-hour TSP	67	ug/m3
TMCLKL	HY/2012/08	2019-02-16	AQMS1	12:09	24-hour TSP	57	ug/m3
TMCLKL	HY/2012/08	2019-02-16	ASR1	11:58	24-hour TSP	237	ug/m3
TMCLKL	HY/2012/08	2019-02-16	ASR10	11:28	24-hour TSP	35	ug/m3
TMCLKL	HY/2012/08	2019-02-16	ASR5	11:47	24-hour TSP	103	ug/m3
TMCLKL	HY/2012/08	2019-02-16	ASR6	11:38	24-hour TSP	76	ug/m3

Note: Indicates Exceedance of Action Level  
Indicates Exceedance of Limit Level

Photo 1 - Formwork conducted at works area of Administration Building and Maintenance Depot



Photo 2- Watering of unpaved roads near Administration Building and Maintenance Depot



WATERING RECORD ON 16 FEBRUARY 2019

Location: AB, MD


16<sup>th</sup> Feb

Period		Time	Sign
7-8			
8-9	/	8:06	Alan
9-10	/	9:01	Alan
10-11	/	10:04	Alan
11-12	/	11:02	Alan
12-13	/ /	12:01 12:56	Alan
13-14	/	13:40	Alan
14-15	/	14:36	Alan
15-16	/ /	15:04 15:44	Alan
16-17	/	16:39	Alan
17-18	/	17:29	Alan
18-19			

<b>Meteorological Data for Impact Monitoring in the reporting period</b>			
<b>Date (yy-mm-dd)</b>	<b>Time (24hrs)</b>	<b>Average of Wind Speed (m/s)</b>	<b>Average of Wind Direction(degree)</b>
19/02/16	11:00	1.3	120
19/02/16	12:00	2.7	112
19/02/16	13:00	3.1	122
19/02/16	14:00	3.1	80
19/02/16	15:00	2.7	82
19/02/16	16:00	3.1	99
19/02/16	17:00	3.1	88
19/02/16	18:00	2.7	110
19/02/16	19:00	3.1	118
19/02/16	20:00	3.6	119
19/02/16	21:00	3.6	101
19/02/16	22:00	4	80
19/02/16	23:00	4.5	96
19/02/17	0:00	4	82
19/02/17	1:00	3.6	91
19/02/17	2:00	3.1	83
19/02/17	3:00	3.1	86
19/02/17	4:00	3.6	95
19/02/17	5:00	4.5	98
19/02/17	6:00	3.6	101
19/02/17	7:00	4	84
19/02/17	8:00	4.9	83
19/02/17	9:00	5.4	80
19/02/17	10:00	4.9	81
19/02/17	11:00	4.9	79

# Legend

 Site Boundary






Figure 2.1

Air Quality Monitoring Stations for the Enhanced TSP Monitoring  
 (Source: Adopted from Contract No. HY/2012/08 Tuen Mun-Chek Lap Kok Link -  
 Northern Connection Sub-sea Tunnel Section)