

**Contract No. HY/2012/08
Tuen Mun - Chek Lap Kok Link -
Northern Connection Sub-sea Tunnel
Section**

*Twenty-fifth Monthly Environmental Monitoring
& Audit (EM&A) Report*

10 December 2015

Environmental Resources Management
16/F, Berkshire House
25 Westlands Road
Quarry Bay, Hong Kong
Telephone 2271 3000
Facsimile 2723 5660

www.erm.com

Ref.: HYDHZMBEEM00_0_3661L.15

11 December 2015

AECOM
Supervising Officer Representative's Office
No.8 Mong Fat Street, Tuen Mun,
New Territories, Hong Kong

By Fax (2293 6300) and By Post

Attention: Messrs. Edwin Ching / Andy Westmoreland

Dear Sirs,

**Re: Agreement No. CE 48/2011 (EP)
Environmental Project Office for the
HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing
Facilities, and Tuen Mun-Chek Lap Kok Link – Investigation**

**Contract No. HY/2012/08 TM-CLKL Northern Connection Sub-sea
Tunnel Section
Monthly EM&A Report for November 2015 (EP-354/2009/D)**

Reference is made to the Monthly Environmental Monitoring and Audit (EM&A) Report (Nov. 2015) (ET's ref.: "0212330_25th Monthly EM&A_20151210.doc" dated 10 Dec. 2015) certified by the ET Leader and provided to us via e-mail on 10 Dec. 2015.

Please be informed that we have no adverse comments on the captioned monthly EM&A report. We write to verify the captioned submission in accordance with Condition 4.4 of EP-354/2009/D.

Thank you for your attention. Please do not hesitate to contact the undersigned or the ENPO Leader Mr. Y. H. Hui should you have any queries.

Yours sincerely,



F. C. Tsang
Independent Environmental Checker
Tuen Mun – Chek Lap Kok Link

c.c. HyD – Mr. Stephen Chan (By Fax: 3188 6614)
HyD – Mr. Matthew Fung (By Fax: 3188 6614)
AECOM – Mr. Conrad Ng (By Fax: 3922 9797)
ERM – Mr. Jovy Tam (By Fax: 2723 5660)
Dragages – Bouygues JV - Mr. C. F. Kwong (By Fax: 2293 7499)

Internal: DY, YH, LP, CL, ENPO Site

Q:\Projects\HYDHZMBEEM00\02_Proj_Mgt\02_Corr\HYDHZMBEEM00_0_3661L.15.docx

Contract No. HY/2012/08 Tuen Mun – Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section

**Environmental Resources
Management**

16/F, Berkshire House
25 Westlands Road
Quarry Bay, Hong Kong
Telephone: (852) 2271 3000
Facsimile: (852) 2723 5660
E-mail: post.hk@erm.com
http://www.erm.com

*Twenty-fifth Monthly Environmental Monitoring & Audit
(EM&A) Report*

Document Code: 0212330_25th Monthly EM&A_20151210.doc





Client: DBJV		Project No: 0212330			
Summary: This document presents the Twenty-fifth Monthly EM&A Report for Tuen Mun – Chek Lap Kok Link Northern Connection Sub-sea Tunnel Section.		Date: 10 December 2015			
		Approved by: 			
		<i>Mr Craig Reid Partner</i>			
		Certified by: 			
		<i>Mr Jovy Tam ET Leader</i>			
	25 th Monthly EM&A Report	VAR	JT	CAR	10/12/15
Revision	Description	By	Checked	Approved	Date
This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client. We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.		Distribution <input type="checkbox"/> Internal <input checked="" type="checkbox"/> Public <input type="checkbox"/> Confidential			
		 			

TABLE OF CONTENTS

	<i>EXECUTIVE SUMMARY</i>	<i>I</i>
<i>1</i>	<i>INTRODUCTION</i>	<i>1</i>
<i>1.1</i>	<i>BACKGROUND</i>	<i>1</i>
<i>1.2</i>	<i>SCOPE OF REPORT</i>	<i>2</i>
<i>1.3</i>	<i>ORGANIZATION STRUCTURE</i>	<i>2</i>
<i>1.4</i>	<i>SUMMARY OF CONSTRUCTION WORKS</i>	<i>2</i>
<i>2</i>	<i>EM&A RESULTS</i>	<i>4</i>
<i>2.1</i>	<i>AIR QUALITY</i>	<i>4</i>
<i>2.2</i>	<i>WATER QUALITY MONITORING</i>	<i>6</i>
<i>2.3</i>	<i>DOLPHIN MONITORING</i>	<i>6</i>
<i>2.4</i>	<i>EM&A SITE INSPECTION</i>	<i>11</i>
<i>2.5</i>	<i>WASTE MANAGEMENT STATUS</i>	<i>11</i>
<i>2.6</i>	<i>ENVIRONMENTAL LICENSES AND PERMITS</i>	<i>12</i>
<i>2.7</i>	<i>IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES</i>	<i>14</i>
<i>2.8</i>	<i>SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT</i>	<i>14</i>
<i>2.9</i>	<i>SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS</i>	<i>14</i>
<i>3</i>	<i>FUTURE KEY ISSUES</i>	<i>15</i>
<i>3.1</i>	<i>CONSTRUCTION ACTIVITIES FOR THE COMING MONTH</i>	<i>15</i>
<i>3.2</i>	<i>KEY ISSUES FOR THE COMING MONTH</i>	<i>15</i>
<i>3.3</i>	<i>MONITORING SCHEDULE FOR THE COMING MONTH</i>	<i>15</i>
<i>4</i>	<i>CONCLUSIONS AND RECOMMENDATIONS</i>	<i>16</i>
<i>4.1</i>	<i>CONCLUSIONS</i>	<i>16</i>

<i>APPENDIX A</i>	<i>PROJECT ORGANIZATION FOR ENVIRONMENTAL WORKS</i>
<i>APPENDIX B</i>	<i>CONSTRUCTION PROGRAMME</i>
<i>APPENDIX C</i>	<i>ENVIRONMENTAL MITIGATION AND ENHANCEMENT MEASURE IMPLEMENTATION SCHEDULES (EMIS)</i>
<i>APPENDIX D</i>	<i>SUMMARY OF ACTION AND LIMIT LEVELS</i>
<i>APPENDIX E</i>	<i>COPIES OF CALIBRATION CERTIFICATE FOR AIR QUALITY MONITORING</i>
<i>APPENDIX F</i>	<i>EM&A MONITORING SCHEDULES</i>
<i>APPENDIX G</i>	<i>IMPACT AIR QUALITY MONITORING RESULTS</i>
<i>APPENDIX H</i>	<i>METEOROLOGICAL DATA</i>
<i>APPENDIX I</i>	<i>IMPACT DOLPHIN MONITORING SURVEY</i>
<i>APPENDIX J</i>	<i>EVENT AND ACTION PLAN</i>
<i>APPENDIX K</i>	<i>CUMULATIVE STATISTICS ON EXCEEDANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS</i>
<i>APPENDIX L</i>	<i>WASTE FLOW TABLE</i>

EXECUTIVE SUMMARY

Under *Contract No. HY/2012/08*, Dragages – Bouygues Joint Venture (DBJV) is commissioned by the Highways Department (HyD) to undertake the design and construction of the Northern Connection Sub-sea Tunnel Section of the Tuen Mun – Chek Lap Kok Link Project (TM-CLK Link Project) while AECOM Asia Company Limited was appointed by HyD as the Supervising Officer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, ERM-Hong Kong, Limited (ERM) has been appointed as the Environmental Team (ET) in accordance with *Environmental Permit No. EP-354/2009/A*. Ramboll Environ Hong Kong Ltd. was employed by HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO). Subsequent applications for variation of environmental permits (VEP), *EP-354/2009/B*, *EP-354/2009/C* and *EP-354/2009/D*, were granted on 28 January 2014, 10 December 2014 and 13 March 2015, respectively.

The construction phase of the Project commenced on 1 November 2013 and will tentatively be completed by the end of 2018. The impact monitoring of the EM&A programme, including air quality, water quality, marine ecological monitoring and environmental site inspections, were commenced on 1 November 2013.

This is the Twenty-fifth Monthly EM&A report presenting the EM&A works carried out during the period from 1 to 30 November 2015 for the *Contract No. HY/2012/08 Northern Connection Sub-sea Tunnel Section* (the “Project”) in accordance with the Updated EM&A Manual of the TM-CLK Link Project. As informed by the Contractor, major activities in the reporting period included:

Land-based Works

- Box Culvert Extension at Works Area – Portion N-A;
- Construction of capping beam and base slab for Ventilation Shaft at Works Area – Portion N-C; and
- TBM Tunnel Works at Works Area – Portion N-C.

A summary of monitoring and audit activities conducted in the reporting period is listed below:

24-hour TSP Monitoring	10 sessions
1-hour TSP Monitoring	10 sessions
Impact Dolphin Monitoring	2 sessions
Joint Environmental Site Inspection	4 sessions

Implementation of Marine Mammal Exclusion Zone

There was no dredging, reclamation or marine sheet piling works in open waters during this reporting period. Thus, Passive Acoustic Monitoring (PAM) and the day-time monitoring of Dolphin Exclusion Zone (DEZ) by dolphin observers were not in effect during the reporting period.

Summary of Breaches of Action/Limit Levels

Breaches of Action and Limit Levels for Air Quality

No Action Level or Limit Level of air quality exceedances were recorded in the air quality monitoring of this reporting month.

Breaches of Action and Limit Levels for Dolphin Monitoring

Whilst two (2) Action Level exceedances were observed for the quarterly dolphin monitoring data between September 2015 and November 2015, no unacceptable impact from the construction activities of the TM-CLKL Northern Connection Sub-sea Tunnel Section on Chinese White Dolphins was noticeable from general observations. Due to monthly variation in dolphin occurrence within the study area, it would be more appropriate to draw conclusion on whether any impacts on dolphins have been detected related to the construction activities of the TM-CLKL Northern Connection Sub-sea Tunnel Section in the quarterly EM&A reports, where comparison on distribution, group size and encounter rates of dolphins between the quarterly impact monitoring period and baseline monitoring period will be made.

Environmental Complaints, Non-compliance & Summons

No non-compliance with EIA recommendations, EP conditions and other requirements associated with the construction of this Contract was recorded in this reporting period.

No environmental complaint was received in this reporting period.

No environmental summons was received in this reporting period.

Reporting Change

There was no reporting change required in the reporting period.

Upcoming Works for the Next Reporting Month

Works to be undertaken in the next monitoring period of December 2015 include the following:

Land-based Works

- Box Culvert Extension at Works Area – Portion N-A;
- Construction of capping beam and base slab for Ventilation Shaft at Works Area – Portion N-C; and
- TBM Tunnel Works at Works Area – Portion N-C.

Future Key Issues

Potential environmental impacts arising from the above upcoming construction activities in the next reporting month of December 2015 are expected to be mainly associated with dust, marine ecology and waste management.

1.1

BACKGROUND


According to the findings of the Northwest New Territories (NWNT) Traffic and Infrastructure Review conducted by the Transport Department, Tuen Mun Road, Ting Kau Bridge, Lantau Link and North Lantau Highway would be operating beyond capacity after 2016. This forecast has been based on the estimated increase in cross boundary traffic, developments in the Northwest New Territories (NWNT), and possible developments in North Lantau, including the Airport developments, the Lantau Logistics Park (LLP) and the Hong Kong – Zhuhai – Macao Bridge (HZMB). In order to cope with the anticipated traffic demand, two new road sections between NWNT and North Lantau – Tuen Mun – Chek Lap Kok Link (TM-CLKL) and Tuen Mun Western Bypass (TMWB) are proposed.

An Environmental Impact Assessment (EIA) of TM-CLKL (the Project) was prepared in accordance with the EIA Study Brief (No. ESB-175/2007) and the *Technical Memorandum of the Environmental Impact Assessment Process (EIAO-TM)*. The EIA Report was submitted under the Environmental Impact Assessment Ordinance (EIAO) in August 2009. Subsequent to the approval of the EIA Report (EIAO Register Number AEIAR-146/2009), an Environmental Permit (EP-354/2009) for TM-CLKL was granted by the Director of Environmental Protection (DEP) on 4 November 2009, and EP variation (VEP) (EP-354/2009A) was issued on 8 December 2010. Subsequent applications for variation of environmental permits (VEPs), *EP-354/2009/B*, *EP-354/2009/C* and *EP-354/2009/D*, were granted on 28 January 2014, 10 December 2014 and 13 March 2015, respectively.





Under *Contract No. HY/2012/08*, Dragages – Bouygues Joint Venture (DBJV) is commissioned by the Highways Department (HyD) to undertake the design and construction of the Northern Connection Sub-sea Tunnel Section of TM-CLKL while AECOM Asia Company Limited was appointed by HyD as the Supervising Officer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, ERM-Hong Kong, Limited (ERM) has been appointed as the Environmental Team (ET). Ramboll Environ Hong Kong Ltd. was employed by HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO).

Layout of the Contract components is presented in *Figure 1.1*.

The construction phase of the Contract commenced on 1 November 2013 and will tentatively be completed by 2018. The impact monitoring phase of the EM&A programme, including air quality, water quality, marine ecological monitoring and environmental site inspections, were commenced on 1 November 2013.



Designed By	PKV
Drawn By	DAI
Approved By	SPo
Date	11SEP2013
Rev.	Description
A	FIRST ISSUE
	11SEP13
	PKV
	Checked

Main Contractor	 
Client	
Contractor's Designer	




 A member of the Bouygues Construction group
Dragages - Bouygues Joint Venture 寶嘉 - 布依格聯營



HIGHWAYS DEPARTMENT


 Ove Arup & Partners
 Hong Kong Limited

Project Contract No. HY/2012/08
 Tuen Mun - Chek Lap Kok Link -
 Northern Connection Sub-Sea Tunnel Section
 Drawing Title **Figure 1.1**

Drawing no.	TMCLKL8-DBJ-GEN-DWG-00174
Scale	1:25000 @ A3
CADD Ref.	TMCLKL8-DBJ-GEN-DWG-00174-DFT-A
Issue Status	DFT (DRAFT)
Revision	A

1.2 SCOPE OF REPORT

This is the Twenty-fifth Monthly EM&A Report under the *Contract No. HY/2012/08 Tuen Mun – Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section*. This report presents a summary of the environmental monitoring and audit works in November 2015.

1.3 ORGANIZATION STRUCTURE

The organization structure of the Contract is shown in *Appendix A*. The key personnel contact names and contact details are summarized in *Table 1.1* below.

Table 1.1 *Contact Information of Key Personnel*

Party	Position	Name	Telephone	Fax
Highways Department	Engr 16/HZMB	Kenneth Lee	2762 4996	3188 6614
SOR (AECOM Asia Company Limited)	Chief Resident Engineer	Edwin Ching	2293 6388	2293 6300
		Andrew Westmoreland	2293 6360	2293 6300
ENPO / IEC (Ramboll Environ Hong Kong Ltd.)	ENPO Leader	Y.H. Hui	3547 2133	3465 2899
	IEC	Dr. F.C. Tsang	3547 2134	3465 2899
Contractor (Dragages – Bouygues Joint Venture)	Environmental Manager	C.F. Kwong	2293 7322	2293 7499
	Environmental Officer	Bryan Lee	2293 7323	2293 7499
	24-hour complaint hotline	Rachel Lam	2293 7330	
ET (ERM-HK)	ET Leader	Jovy Tam	2271 3113	2723 5660

1.4 SUMMARY OF CONSTRUCTION WORKS

The construction phase of this Contract was commenced on 1 November 2013. The construction programme is shown in *Appendix B*.

As per DBJV's information, details of major construction works carried out in this reporting period are summarized in *Table 1.2*.


The general layout plan of the site showing the detailed works areas is shown in *Figure 1.2*. The Environmental Sensitive Receivers in the vicinity of the Project are shown in *Figure 1.3*.

The implementation schedule of environmental mitigation measures is presented in *Appendix C*.

Table 1.2 *Summary of Construction Activities Undertaken during the Reporting Period*

Construction Activities Undertaken
<i>Land-based Works</i>
<ul style="list-style-type: none"> • Box Culvert Extension at Works Area – Portion N-A; • Construction of capping beam and base slab for Ventilation Shaft at Works Area – Portion N-C; and • TBM Tunnel Works at Works Area – Portion N-C.

Figure 1.2 *Locations of Construction Activities – November 2015*






Figure 1.3 Environmental Sensitive Receivers in the vicinity of Contract No. HY/2012/08 Tuen Mun - Chek Lap Kok Link - Northern Connection Sub-Sea Tunnel Section

File: T:\GIS\CONTRACT\0212330\I\mxd\0212330_EMnA_Env_Sensitive_Receiver.mxd
Date: 15/4/2014

The EM&A programme required environmental monitoring for air quality, water quality and marine ecology as well as environmental site inspections for air quality, noise, water quality, waste management, marine ecology and landscape and visual impacts. The EM&A requirements and related findings for each component are summarized in the following sections

2.1 AIR QUALITY

2.1.1 Monitoring Requirements and Equipment

In accordance with the Updated EM&A Manual and the Enhanced TSP Monitoring Plan, impact 1-hour TSP monitoring was conducted three (3) times every six (6) days and impact 24-hour TSP monitoring was carried out once every six (6) days when the highest dust impact was expected. 1-hr and 24-hr TSP monitoring frequency was increased to three times per day every three days and daily every three days, respectively, as excavation works for launching shaft commenced on 24 October 2014.

High volume samplers (HVSs) were used to carry out the 1-hour and 24-hour TSP monitoring on 1, 4, 7, 10, 13, 16, 19, 22, 25 and 28 November 2015 at the five (5) air quality monitoring stations in accordance with the requirements stipulated in the Updated EM&A Manual (*Figure 2.1; Table 2.1*). Wind meter was installed at the rooftop of ASR5 for logging wind speed and wind direction. Details of the equipment deployed are provided in *Table 2.2*. Copies of the calibration certificates for the equipment are presented in *Appendix E*.

Table 2.1 *Locations of Impact Air Quality Monitoring Stations and Monitoring Dates in this Reporting Period*

Monitoring Station	Monitoring Dates	Location	Description	Parameters & Frequency
ASR1	1, 4, 7, 10, 13, 16, 19, 22, 25 and 28 November 2015	Tuen Mun Fireboat Station	Office	TSP monitoring
ASR5		Pillar Point Fire Station	Office	<ul style="list-style-type: none"> 1-hour Total Suspended Particulates (1-hour TSP, $\mu\text{g}/\text{m}^3$), 3 times in every 6 days 24-hour Total Suspended Particulates (24-hour TSP, $\mu\text{g}/\text{m}^3$), daily for 24-hour in every 6 days
AQMS1		Previous River Trade Golf	Bare ground	Enhanced TSP monitoring (commenced on 24 October 2014)
ASR6		Butterfly Beach Laundry	Office	<ul style="list-style-type: none"> 1-hour Total Suspended Particulates (1-hour TSP, $\mu\text{g}/\text{m}^3$), 3 times in every 3 days 24-hour Total Suspended Particulates (24-hour TSP, $\mu\text{g}/\text{m}^3$), daily for 24-hour in every 3 days
ASR10		Butterfly Beach Park	Recreational uses	




Figure 2.1

Air Quality Monitoring Stations for the Enhanced TSP Monitoring

Table 2.2 Air Quality Monitoring Equipment

Equipment	Brand and Model
High Volume Sampler (1-hour TSP and 24-hour TSP)	Tisch Environmental Mass Flow Controlled Total Suspended Particulate (TSP) High Volume Sampler (Model No. TE-5170)
Wind Meter	Davis (Model: Weather Wizard III (S/N: WE90911A30)
Wind Anemometer for calibration	Lutron (Model No. AM-4201)

2.1.2 Action & Limit Levels

The Action and Limit Levels of the air quality monitoring is provided in *Appendix D*. The Event and Action plan is presented in *Appendix J*.

2.1.3 Monitoring Schedule for the Reporting Month

The schedule for air quality monitoring in November 2015 is provided in *Appendix F*.

2.1.4 Results and Observations

The monitoring results for 1-hour TSP and 24-hour TSP are summarized in *Tables 2.3* and *2.4*, respectively. Detailed impact air quality monitoring results and graphical presentations are presented in *Appendix G*.

Table 2.3 Summary of 1-hour TSP Monitoring Results in this Reporting Period

Station	Average (µg/m³)	Range (µg/m³)	Action Level (µg/m³)	Limit Level (µg/m³)
ASR1	152	70 – 281	331	500
ASR5	176	83 – 293	340	500
AQMS1	104	66 – 151	335	500
ASR6	125	52 – 279	338	500
ASR10	83	53 – 152	337	500

Table 2.4 Summary of 24-hour TSP Monitoring Results in this Reporting Period

Station	Average (µg/m³)	Range (µg/m³)	Action Level (µg/m³)	Limit Level (µg/m³)
ASR1	87	67 – 125	213	260
ASR5	93	71 – 118	238	260
AQMS1	72	59 – 85	213	260
ASR6	75	62 – 83	238	260
ASR10	65	55 – 80	214	260

The weather condition during the monitoring period varied from sunny to cloudy. The major dust sources in the reporting period include construction activities under the Contract as well as nearby traffic emissions.

A total of ten monitoring events were undertaken in which no Action or Limit Level exceedances of 1-hr TSP were recorded in this reporting month. No Action or Limit Level exceedances for 24-hr TSP were record.

Meteorological information collected at the ASR5, including wind speed and wind direction, is provided in *Appendix H*.

2.2 WATER QUALITY MONITORING

As informed by the Contractor, Phase I Reclamation works for the Northern Landfall was substantially completed in December 2014, a proposal letter was sent to EPD on 21 May 2015 to seek approval for the temporary suspension of Water Quality Monitoring. Subsequently, a letter from EPD on 5 June 2015 stated that they have no strong objection to the temporary suspension of the water quality monitoring. Water Quality Monitoring was suspended from 6 June 2015 effectively and will resume when Phase II Reclamation commences in the fourth quarter of 2016 tentatively.

2.3 DOLPHIN MONITORING

2.3.1 Monitoring Requirements

Impact dolphin monitoring is required to be conducted by a qualified dolphin specialist team to evaluate whether there have been any effects on the dolphins. In order to fulfil the EM&A requirements and make good use of available resources, the on-going impact line transect dolphin monitoring data collected by HyD's *Contract No. HY/2011/03 Hong Kong-Zhuhai-Macao Bridge. Hong Kong Link Road - Section between Scenic Hill and Hong Kong Boundary Crossing Facilities* on the monthly basis is adopted to avoid duplicates of survey effort.

2.3.2 Monitoring Equipment

Table 2.5 summarises the equipment used for the impact dolphin monitoring.

Table 2.5 Dolphin Monitoring Equipment

Equipment	Model
Global Positioning System (GPS)	Garmin 18X-PC Geo One Phottix
Camera	Nikon D90 300m 2.8D fixed focus Nikon D90 20-300m zoom lens
Laser Binocular	Infinitor LRF 1000
Marine Binocular	Bushell 7 x 50 marine binocular with compass and reticules
Vessel for Monitoring	65 foot single engine motor vessel with viewing platform 4.5m above water level

2.3.3 *Monitoring Parameter, Frequencies & Duration*

Dolphin monitoring should cover all transect lines in Northeast Lantau (NEL) and the Northwest Lantau (NWL) survey areas twice per month throughout the entire construction period. The monitoring data should be compatible with, and should be made available for, long-term studies of small cetacean ecology in Hong Kong. In order to provide a suitable long-term dataset for comparison, identical methodology and line transects employed in baseline dolphin monitoring was followed in the impact dolphin monitoring.

2.3.4 *Monitoring Location*

The impact dolphin monitoring was carried out in the NEL and NWL along the line transect as depicted in *Figure 2.2*. The co-ordinates of all transect lines are shown in *Table 2.6* below.




Figure 2.2

Layout of Transect Lines of Dolphin Monitoring in Northwest and Northeast Lantau Areas

Table 2.6 Impact Dolphin Monitoring Line Transect Co-ordinates

Line No.		Easting	Northing	Line No.		Easting	Northing
1	Start Point	804671	815456	13	Start Point	816506	819480
1	End Point	804671	831404	13	End Point	816506	824859
2	Start Point	805475	815913	14	Start Point	817537	820220
2	End Point	805477	826654	14	End Point	817537	824613
3	Start Point	806464	819435	15	Start Point	818568	820735
3	End Point	806464	822911	15	End Point	818568	824433
4	Start Point	807518	819771	16	Start Point	819532	821420
4	End Point	807518	829230	16	End Point	819532	824209
5	Start Point	808504	820220	17	Start Point	820451	822125
5	End Point	808504	828602	17	End Point	820451	823671
6	Start Point	809490	820466	18	Start Point	821504	822371
6	End Point	809490	825352	18	End Point	821504	823761
7	Start Point	810499	820880	19	Start Point	822513	823268
7	End Point	810499	824613	19	End Point	822513	824321
8	Start Point	811508	821123	20	Start Point	823477	823402
8	End Point	811508	824254	20	End Point	823477	824613
9	Start Point	812516	821303	21	Start Point	805476	827081
9	End Point	812516	824254	21	End Point	805476	830562
10	Start Point	813525	820872	22	Start Point	806464	824033
10	End Point	813525	824657	22	End Point	806464	829598
11	Start Point	814556	818853	23	Start Point	814559	821739
11	End Point	814556	820992	23	End Point	814559	824768
12	Start Point	815542	818807				
12	End Point	815542	824882				

2.3.5 Action & Limit Levels

The Action and Limit levels of impact dolphin monitoring are shown in *Appendix D*. The Event and Action plan is presented in *Appendix J*.

2.3.6 *Monitoring Schedule for the Reporting Month*

Dolphin monitoring was carried out on 2, 6, 10 and 16 of November 2015. The dolphin monitoring schedule for the reporting month is shown in *Appendix F*.

2.3.7 *Results & Observations*

A total of 300.43 km of survey effort was collected, with 86.0% of the total survey effort being conducted under favourable weather conditions (ie Beaufort Sea State 3 or below with good visibility) in November 2015. Amongst the two areas, 115.20 km and 185.23 km of survey effort were collected from NEL and NWL survey areas, respectively. The total survey effort conducted on primary and secondary lines were 218.74 km and 81.69 km, respectively. The survey efforts are summarized in *Appendix I*.

A total of 4 groups of fourteen Chinese White Dolphin sightings were recorded during the two sets of surveys in November 2015. All four sightings were made in NWL during the survey in November 2015. All four sightings were made on primary lines during on-effort search. None of the dolphin groups was associated with operating fishing vessels.

None of the sightings was made in the vicinity of the TM-CLKL Northern Connection Sub-sea Tunnel Section. The distribution of dolphin sightings during the reporting month is shown in *Figure 2.3*.

Encounter rates of Chinese White Dolphins are deduced from the survey effort and on-effort sighting data made under favourable conditions (Beaufort 3 or below with good visibility) in November 2015 with the results present in *Tables 2.7 and 2.8*.

Table 2.7 *Individual Survey Event Encounter Rates*

		Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort)	Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort)
		Primary Lines Only	Primary Lines Only
NEL	Set 1: November 2 nd /6 th	0.0	0.0
	Set 2: November 10 th /16 th	0.0	0.0
NWL	Set 1: November 2 nd /6 th	3.8	15.4
	Set 2: November 10 th /16 th	1.7	1.7

Note: Dolphin Encounter Rates are deduced from the Two Sets of Surveys (Two Surveys in Each Set) in November 2015 in Northeast (NEL) and Northwest Lantau (NWL)




Figure 2.3

HY/2012/08 TM-CLKL Northern Connection Sub-sea Tunnel Section
 The distribution of dolphin sightings during the reporting period
 (Source: Adopted from HKLR03 Monitoring Survey in November 2015)

Table 2.8 Monthly Average Encounter Rates

	Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort)		Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort)	
	Primary Lines Only	Both Primary and Secondary Lines	Primary Lines Only	Both Primary and Secondary Lines
Northeast Lantau	0.0	0.0	0.0	0.0
Northwest Lantau	2.7	2.1	8.2	6.3

Note: Overall dolphin encounter rates (sightings per 100 km of survey effort) from all four surveys are conducted in November 2015 on primary lines only as well as both primary lines and secondary lines in Northeast and Northwest Lantau.

Whilst two (2) Action Level exceedances were observed for the quarterly dolphin monitoring data between September 2015 and November 2015, no unacceptable impact from the construction activities of the Northern Connection Sub-sea Tunnel Section on Chinese White Dolphins was noticeable from general observations during the dolphin monitoring in this reporting month.

Due to monthly variation in dolphin occurrence within the survey area, it would be more appropriate to draw conclusion on whether any unacceptable impacts on dolphins have been detected in relation to the construction activities of this Project in the quarterly EM&A reports, where comparison on distribution, group size and encounter rates of dolphins between the quarterly impact monitoring period and baseline monitoring period will be made.

2.3.8 Implementation of Marine Mammal Exclusion Zone

There was no dredging, reclamation or marine sheet piling works in open waters during this reporting period. Thus, Passive Acoustic Monitoring (PAM) and the day-time monitoring of Dolphin Exclusion Zone (DEZ) by dolphin observers were not in effect during the reporting period.

2.4 EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting month, four (4) site inspections were carried out on 4, 11, 18 and 25 November 2015.

Key observations and recommendations during the site inspections in this reporting period are summarized in *Table 2.9*.

Table 2.9 *Specific Observations and Recommendations during the Weekly Site Inspection in this Reporting Month*

Inspection Date	Observations	Recommendations/ Remarks
4 November 2015	Works Area - Portion N-A <ul style="list-style-type: none"> Chemical container should be placed in chemical storage area. 	Works Area - Portion N-A <ul style="list-style-type: none"> The Contractor was reminded to place the chemical container in chemical storage area.
11 November 2015	Works Area - Portion N-A <ul style="list-style-type: none"> Cement bags should be covered. Mortar should be cleared to avoid runoff. 	Works Area - Portion N-A <ul style="list-style-type: none"> The Contractor was reminded to cover the cement bags. The Contractor was reminded to clear the mortar to avoid runoff.
18 November 2015	Works Area - Portion N-C <ul style="list-style-type: none"> Water spraying should be applied more frequently during dry condition. 	Works Area - Portion N-C <ul style="list-style-type: none"> The Contractor was reminded to apply water spraying more frequently during dry condition.
25 November 2015	Works Area - Portion N-C <ul style="list-style-type: none"> Accumulated general refuse should be cleared. 	Works Area - Portion N-C <ul style="list-style-type: none"> The Contractor was reminded to clear the accumulated general refuse.

The Contractor has rectified all of the observations as identified during environmental site inspections in the reporting month.

2.5 WASTE MANAGEMENT STATUS

The Contractor had submitted application form for registration as chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.

Wastes generated during this reporting period include mainly construction wastes (inert and non-inert) and recyclable materials. Reference has been made to the waste flow table prepared by the Contractor (*Appendix L*). The quantities of different types of wastes are summarized in *Table 2.10*.

Table 2.10 Quantities of Different Waste Generated in the Reporting Month

Month/Year	Inert Construction Waste ^(a) (tonnes)	Imported Fill (tonnes)	Inert Construction Waste Re-used (tonnes)	Non-inert Construction Waste ^(b) (tonnes)	Recyclable Materials ^(c) (kg)	Chemical Wastes (kg)	Marine Sediment (m ³)	
							Category L	Category M (M _p & M _f)
November 2015	11,578	0	0	93	6,150	0	0	0

Notes:

- (a) Inert construction wastes include hard rock and large broken concrete, and materials disposed as public fill.
- (b) Non-inert construction wastes include general refuse disposed at landfill.
- (c) Recyclable materials include metals, paper, cardboard, plastics, timber and others.

The Contractor was advised to properly maintain on site C&D materials and waste collection, sorting and recording system, dispose of C&D materials and wastes at designated ground and maximize reuse/ recycle of C&D materials and wastes. The Contractor was also reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.

For chemical waste containers, the Contractor was reminded to treat properly and store temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

2.6 ENVIRONMENTAL LICENSES AND PERMITS

The status of environmental licensing and permit is summarized in *Table 2.11* below.

Table 2.11 Summary of Environmental Licensing and Permit Status

License/ Permit	License or Permit No.	Date of Issue	Date of Expiry	License/ Permit Holder	Remarks
Environmental Permit	EP-354/2009/D	13 March 2015	Throughout the Contract	HyD	Application for VEP on 3 March 2015 to supersede EP-354/2009/C
Construction Dust Notification	363510	19 August 2013	Throughout the Contract	DBJV	-
Chemical Waste Registration	5213-422-D2516-01	10 September 2013	Throughout the Contract	DBJV	-
Construction Waste Disposal Account	7018108	28 August 2013	Throughout the Contract	DBJV	Waste disposal in Contract No. HY/2012/08
Waste Water Discharge License	WT00017707-2013	18 November 2013	30 November 2018	DBJV	For site WA18
Waste Water Discharge License	WT00019248-2014	5 June 2014	30 June 2019	DBJV	For site Portion N6 and Reclamation Area E
Construction Noise Permit	GW-RW0350-15	14 July 2015	13 December 2015	DBJV	For site WA23
Construction Noise Permit	GW-RW0474-15	29 September 2015	28 March 2016	DBJV	For Portion N6
Construction Noise Permit	GW-RW0512-15	20 October 2015	19 January 2016	DBJV	For Slurry Treatment Plant and TBM Tunnel Works at Northern Landfall
Construction Noise Permit	GW-RW1007-15	16 September 2015	13 March 2016	DBJV	For GI Works at Southern Landfall

Notes:

HyD = Highways Department

DBJV = Dragages – Bouygues Joint Venture

VEP = Variation of Environmental Permit

2.7 **IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES**

In response to the site audit findings, the Contractors carried out all corrective actions.

A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in *Appendix C*. The necessary mitigation measures relevant to this Contract were implemented properly.

2.8 **SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT**

No Action Level or Limit Level exceedances were recorded in the air quality monitoring of this reporting month.

Whilst two (2) Action Level exceedances were observed for the quarterly dolphin monitoring data between September 2015 and November 2015, no unacceptable impact from the construction activities of the TM-CLKL Northern Connection Sub-sea Tunnel Section on Chinese White Dolphins was noticeable from general observations. Due to monthly variation in dolphin occurrence within the study area, it would be more appropriate to draw conclusion on whether any impacts on dolphins have been detected related to the construction activities of the TM-CLKL Northern Connection Sub-sea Tunnel Section in the quarterly EM&A reports, where comparison on distribution, group size and encounter rates of dolphins between the quarterly impact monitoring period and baseline monitoring period will be made.

Cumulative statistics are provided in *Appendix K*.

2.9 **SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS**

The Environmental Complaint Handling Procedure is provided in *Figure 2.4*.

No environmental complaint was received in the reporting period.

No notification of summons and prosecution were received in the reporting period.

Statistics on complaints, notifications of summons and successful prosecutions are summarized in *Appendix K*.




Figure 2.4

Environmental Complaint Handling Procedure

3 FUTURE KEY ISSUES

3.1 CONSTRUCTION ACTIVITIES FOR THE COMING MONTH

As informed by the Contractor, the major works for the Project in December 2015 are summarized in *Table 3.1*.

Table 3.1 Construction Works to Be Undertaken in the Coming Month

Works to be undertaken
<i>Land-based Works</i>
<ul style="list-style-type: none">• Box Culvert Extension at Works Area – Portion N-A;• Construction of capping beam and base slab for Ventilation Shaft at Works Area – Portion N-C; and• TBM Tunnel Works at Works Area – Portion N-C.

3.2 KEY ISSUES FOR THE COMING MONTH

Potential environmental impacts arising from the above upcoming construction activities in the next reporting month of December 2015 are mainly associated with dust, marine ecology and waste management issues.

3.3 MONITORING SCHEDULE FOR THE COMING MONTH

The tentative schedule for environmental monitoring in December 2015 is provided in *Appendix F*.

4.1 CONCLUSIONS

This Twenty-fifth Monthly EM&A Report presents the findings of the EM&A activities undertaken during the period from 1 to 30 November 2015, in accordance with the Updated EM&A Manual and the requirements of EP-354/2009/D.

Air quality (including 1-hour TSP and 24-hour TSP) and dolphin monitoring were carried out in this reporting month. No Action Level or Limit Level exceedances were recorded in the air quality monitoring of this reporting month.

A total of four (4) groups of fourteen (14) Chinese White Dolphin sightings were recorded during the two sets of surveys in November 2015. All seven sightings were made in NWL during the two sets of surveys in November 2015. All four sightings were made on primary lines during on-effort search. None of the dolphin groups was associated with operating fishing vessels. Whilst two (2) Action Level exceedances were observed for the quarterly dolphin monitoring data between September 2015 and November 2015, no unacceptable impact from the construction activities of the TM-CLKL Northern Connection Sub-sea Tunnel Section on Chinese White Dolphins was noticeable from general observations during the dolphin monitoring in this reporting month.

Environmental site inspection was carried out four (4) times in November 2015. Recommendations on remedial actions recommended for the deficiencies identified during the site audits were properly implemented by the Contractor.

No non-compliance event was recorded during the reporting period.


No environmental complaint was received during the reporting period.

No summons/ prosecution was received during the reporting period.

The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Appendix A

Project Organization for Environmental Works



↔ Line of Communication

Appendix B

Construction Programme

Activity ID	Activity Name	Orig Dur	Planned Start	Planned Finish	Current Start	Current Finish	2015							2016
							Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
TMCLK - Northern Connection Sub-Sea Tunnel Section														
Contract Dates														
Commencement and Completion Dates														
KD060	KD06 - Completion of Section 1B - Portion N8	0		08-Dec-15		02-Mar-16*								◆ KD06 - Completion
Handover Date														
HD020	Portions: N8A, N8B(above +3), N8C	0		08-Dec-15		02-Mar-16*								◆ Portions: N8A, N8B
General Submissions														
General Design Submissions														
(A19) DDA for Roadworks & Project Alignment														
DD68370	SO's Review	35	18-Sep-14	22-Oct-14	22-Dec-14A	15-Jul-15A								
(G6) IFA for Tunnel GBP														
DD70750	SO's Review	35	29-Apr-14	02-Jun-14	03-Jul-14A	29-Sep-15								
DD70760	SO Approval with Condition Received	0		03-Jun-14		29-Sep-15								
Construction														
Northern Landfall														
North Reclamation (Phase 1)														
Construction														
Zone D1														
Reclamation														
NRC15160	Surcharge Removal - Zone D1 - (CH205 to 255) to +6mPD	8	09-Nov-15	17-Nov-15	01-Sep-15A	12-Dec-15								■ Surcharge Removal - Zone D1 - (CH205 to 255) to +6mPD
NRC15180	Surcharge Removal - Zone D1 - (CH255 to 305) to +6mPD	7	24-Nov-15	01-Dec-15	19-Dec-15A	24-Dec-15								■ Surcharge Removal - Zone D1 - (CH255 to 305) to +6mPD
NRC15190	Surcharge Period - Zone D1 - (CH305 to 355)	180	19-Nov-14	17-May-15	03-Jun-15A	06-Jul-15A								■ Surcharge Period - Zone D1 - (CH305 to 355)
NRC15200	Surcharge Removal - Zone D1 - (CH305 to 355)	7	18-May-15	26-May-15	03-Jun-15A	06-Jul-15A								■ Surcharge Removal - Zone D1 - (CH305 to 355)
NRC15201	Preparation for Portion N8 Handover	6	02-Dec-15	08-Dec-15	28-Dec-15	04-Jan-16								■ Preparation for Portion N8 Handover
NRC15245	Portion N8 Handover	0		08-Dec-15		04-Jan-16								◆ Portion N8 Handover
Zone D2														
Reclamation														
NRC15220	Surcharge Removal - Zone D2 - (CH355 to 405)	9	01-Jun-15	10-Jun-15	15-Jun-15A	08-Jul-15A								■ Surcharge Removal - Zone D2 - (CH355 to 405)
NRC15240	Surcharge Removal - Zone D2 - (CH405 to 443)	9	11-Jun-15	22-Jun-15	15-Jun-15A	10-Jul-15A								■ Surcharge Removal - Zone D2 - (CH405 to 443)
Zone C1														
Reclamation														
NRC15260	Surcharge Removal - Zone C1 - (CH443 to 493)	10	06-May-17	17-May-17	27-Jun-15A	07-Aug-15A								■ Surcharge Removal - Zone C1 - (CH443 to 493)
NRC15270	Surcharge Period - Zone C1 - (CH493 to 543)	180	13-Nov-14	12-May-15	31-Dec-14A	28-Jun-15A								■ Surcharge Period - Zone C1 - (CH493 to 543)
NRC15280	Surcharge Removal - Zone C1 - (CH493 to 543)	10	06-May-17	17-May-17	22-Jul-15A	14-Aug-15A								■ Surcharge Removal - Zone C1 - (CH493 to 543)
Zone C2														
Reclamation														
NRC15290	Surcharge Period - Zone C2 - (CH543 to 598)	180	05-Nov-14	03-May-15	31-Dec-14A	28-Jun-15A								■ Surcharge Period - Zone C2 - (CH543 to 598)
Zone B														
Vertical Seawall														
NRC11400	VS - Mass Concrete Coping - Zone B - (CH598 to 648)	8	01-Sep-14	10-Sep-14	21-Oct-14A	16-Jul-15A								■ VS - Mass Concrete Coping - Zone B - (CH598 to 648)
NRC11410	VS - Mass Concrete Coping - Zone B - (CH648 to 698)	8	11-Sep-14	19-Sep-14	20-Nov-14A	16-Jul-15A								■ VS - Mass Concrete Coping - Zone B - (CH648 to 698)
NRC11420	VS - Mass Concrete Coping - Zone B - (CH698 to 738)	8	20-Sep-14	29-Sep-14	02-Dec-14A	16-Jul-15A								■ VS - Mass Concrete Coping - Zone B - (CH698 to 738)
Reclamation														
NRC11990	Public Fill - Zone B - (CH598 to 648) to +10mPD	6	29-Aug-15	04-Sep-15	20-Sep-14A	22-Sep-14A								■ Public Fill - Zone B - (CH598 to 648) to +10mPD
NRC15310	Surcharge Period - Zone B - (CH598 to 648)	180	05-Sep-15	02-Mar-16	22-Sep-14A	20-Mar-15A								■ Surcharge Period - Zone B - (CH598 to 648)
NRC15320	Surcharge Removal - Zone B - (CH598 to 648)	10	03-Mar-16	14-Mar-16	29-Sep-15	10-Oct-15								■ Surcharge Removal - Zone B - (CH598 to 648)
Zone A1														
Reclamation														
NRC15380	Surcharge Removal - Zone A1 - (CH738 to 793)	10	26-May-15	06-Jun-15	16-Jul-15A	16-Jul-15A								■ Surcharge Removal - Zone A1 - (CH738 to 793)
Zone A2														
Sloping Seawall														
NRC12760	SS - Armour Rock - Zone A2 - (CH843 to 893)	4	14-Jun-14	19-Jun-14	16-Apr-15A	29-Sep-15								■ SS - Armour Rock - Zone A2 - (CH843 to 893)
NRC12770	SS - Armour Rock - Zone A2 - (CH893 to 956)	4	19-Jun-14	24-Jun-14	16-Apr-15A	30-Sep-15								■ SS - Armour Rock - Zone A2 - (CH893 to 956)
Reclamation														
NRC15400	Surcharge Removal - Zone A2 - (CH738 to 956)	10	08-Jun-15	19-Jun-15	08-Jun-15A	02-Sep-15A								■ Surcharge Removal - Zone A2 - (CH738 to 956)
Zone F														
CH184 to CH231														
A6416230	F - Anchor wall Installation - CH184 to CH231	4	10-Feb-14	13-Feb-14	29-Sep-15	03-Oct-15								■ F - Anchor wall Installation - CH184 to CH231
A6416290	F - Backfilling up to 0.0mPD & G2 Installation to Anchor Wall - CH184 to CH231	3	14-Feb-14	16-Feb-14	16-Mar-15A	05-Oct-15								■ F - Backfilling up to 0.0mPD & G2 Installation to Anchor Wall - CH184 to CH231
A6416295	F - Backfilling up to +3.0mPD & G1 Installation to Anchor Wall - CH184 to CH231	2	17-Feb-14	18-Feb-14	16-Mar-15A	06-Oct-15								■ F - Backfilling up to +3.0mPD & G1 Installation to Anchor Wall - CH184 to CH231
A6416300	F - Backfilling up to +6.0mPD to Anchor Wall - CH184 to CH231	2	19-Feb-14	20-Feb-14	07-Oct-15	08-Oct-15								■ F - Backfilling up to +6.0mPD to Anchor Wall - CH184 to CH231
A6416400	F - Backfilling to +6.0mPD to Existing Seawall - CH184 to CH231	1	21-Feb-14	21-Feb-14	09-Oct-15	09-Oct-15								■ F - Backfilling to +6.0mPD to Existing Seawall - CH184 to CH231
CH231 to CH278														
A6416280	F - Backfilling up to +6.0mPD - CH231 to CH278	2	17-Apr-14	18-Apr-14	03-Oct-15	04-Oct-15								■ F - Backfilling up to +6.0mPD - CH231 to CH278
A6416310	F - Anchor wall Installation - CH231 to CH278	4	22-Apr-14	25-Apr-14	05-Oct-15	08-Oct-15								■ F - Anchor wall Installation - CH231 to CH278
A6416480	F - Backfilling up to 0.0mPD & G2 Installation to Anchor Wall - CH231 to CH278	3	26-Apr-14	28-Apr-14	03-Mar-15A	09-Oct-15								■ F - Backfilling up to 0.0mPD & G2 Installation to Anchor Wall - CH231 to CH278
A6416490	F - Backfilling up to +3.0mPD & G1 Installation to Anchor Wall - CH231 to CH278	2	29-Apr-14	30-Apr-14	10-Mar-15A	10-Oct-15								■ F - Backfilling up to +3.0mPD & G1 Installation to Anchor Wall - CH231 to CH278
A6416500	F - Backfilling up to +6.0mPD to Anchor Wall - CH231 to CH278	2	01-May-14	02-May-14	11-Oct-15	12-Oct-15								■ F - Backfilling up to +6.0mPD to Anchor Wall - CH231 to CH278
A6416510	F - Backfilling to +6.0mPD to Existing Seawall - CH231 to CH278	1	03-May-14	03-May-14	13-Oct-15	13-Oct-15								■ F - Backfilling to +6.0mPD to Existing Seawall - CH231 to CH278
CH278 to CH327														
A6416220	F - Backfilling up to +6.0mPD - CH278 to CH327	2	12-Apr-14	13-Apr-14	01-Oct-15	02-Oct-15								■ F - Backfilling up to +6.0mPD - CH278 to CH327
A6416340	F - Anchor wall Installation - CH278 to CH327	4	26-Apr-14	30-Apr-14	09-Oct-15	13-Oct-15								■ F - Anchor wall Installation - CH278 to CH327
A6416520	F - Backfilling up to 0.0mPD & G2 Installation to Anchor Wall - CH278 to CH327	3	01-May-14	03-May-14	03-Mar-15A	14-Oct-15								■ F - Backfilling up to 0.0mPD & G2 Installation to Anchor Wall - CH278 to CH327

- Planned Bar
- Planned Bar - Critical
- ◆ Planned Milestone
- Progress bar
- ◆ Progress Milestone

TMCLK - Northern Connection Sub-Sea Tunnel Section
Detailed Works Programme (Rev. F) - Three Months
Rolling Programme
Progress as of 27-Sep-15



Date	Revision	Checked	Approved
12-Feb-14	TMCLKDBJGEN-PRG-98507	WYu	SPo
08-Apr-14	TMCLKDBJGEN-PRG-98507 Rev B	SPa	WYu
28-Aug-14	TMCLKDBJGEN-PRG-98507 Rev C	CLa	WYu
10-Jun-15	TMCLKDBJGEN-PRG-98507 Rev F	WYu	

Activity ID	Activity Name	Orig Dur	Planned Start	Planned Finish	Current Start	Current Finish	2015							2016	
							Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	
A6416530	F - Backfilling up to +3.0mPD & G1 Installation to Anchor Wall - CH278 to CH327	3	04-May-14	06-May-14	10-Mar-15A	15-Oct-15									
A6416540	F - Backfilling up to +6.0mPD to Anchor Wall - CH278 to CH327	3	07-May-14	09-May-14	16-Oct-15	18-Oct-15									
A6416550	F - Backfilling to +6.0mPD to Existing Seawall - CH278 to CH327	1	10-May-14	10-May-14	19-Oct-15	19-Oct-15									
CH327 to CH381															
A6416170	F - Backfilling up to +6.0mPD - CH327 to CH381	3	04-Apr-14	06-Apr-14	28-Sep-15	30-Sep-15									
A6416370	F - Anchor wall Installation - CH327 to CH381	3	02-May-14	05-May-14	14-Oct-15	16-Oct-15									
A6416560	F - Backfilling up to 0.0mPD & G2 Installation to Anchor Wall - CH327 to CH381	3	06-May-14	08-May-14	03-Mar-15A	17-Oct-15									
A6416570	F - Backfilling up to +3.0mPD & G1 Installation to Anchor Wall - CH327 to CH381	3	09-May-14	11-May-14	10-Mar-15A	18-Oct-15									
A6416580	F - Backfilling up to +6.0mPD to Anchor Wall - CH327 to CH381	2	12-May-14	13-May-14	19-Oct-15	20-Oct-15									
A6416590	F - Backfilling to +6.0mPD to Existing Seawall - CH327 to CH381	1	14-May-14	14-May-14	21-Oct-15	21-Oct-15									

Box Culvert Extension

Construction

Ch000-010 Culvert Outfall

A1000	Installation of temporary bulk head	26	10-Aug-15	08-Sep-15	30-Dec-15	29-Jan-16
A1010	Removal of public fill at outfall area	4	09-Sep-15	12-Sep-15	30-Jan-16	03-Feb-16
A1020	Cut sheet pile wall below water level by diver	18	14-Sep-15	06-Oct-15	04-Feb-16	02-Mar-16
A1030	Removal of temporary seawall block	3	07-Oct-15	09-Oct-15	03-Mar-16	05-Mar-16
A1040	Preparation & pour blinding concrete base of box culvert outfall	8	10-Oct-15	19-Oct-15	07-Mar-16	15-Mar-16
A1050	Install precast culvert element by barge (5 nos.)	21	20-Oct-15	13-Nov-15	16-Mar-16	13-Apr-16
A1060	Concreting in-situ Top Slab and stich joint	12	14-Nov-15	27-Nov-15	14-Apr-16	27-Apr-16
A1070	Removal of temporary bulk head	18	28-Nov-15	18-Dec-15	28-Apr-16	20-May-16

CH000-150 Land Section

ELS Foundation

A6416890	Bored Pile Construction - A33 to A54 (3 Rigs) - 20 out of 22 piles	21	17-Oct-14	10-Nov-14	03-Oct-14A	30-Nov-15A
A6416891	Bored Pile Construction - A33 to A54 (3 Rigs) - 22 out of 22 piles	11	11-Nov-14	22-Nov-14	27-Jul-15A	07-Aug-15A
A6416891 EOT	Inclement Weather - Bored Pile Construction - A33 to A54 (3 Rigs) - 22 out of 22 piles	5	24-Nov-14	28-Nov-14	08-Aug-15A	13-Aug-15A
A6418180	Ch010-100 - Pump test for Excavation	24	12-Feb-15	18-Mar-15	27-Jul-15A	22-Aug-15A
A6418190	Ch010-100 - Toe Grouting (if required)	24	19-Mar-15	20-Apr-15	24-Aug-15A	19-Sep-15A

ELS & Structure

Pile A43/A41 CJ to Pile A41/A39 CJ

ELS						
A1610	Installation of strut S1	5	08-May-15	13-May-15	20-Aug-15A	02-Oct-15
A1620	Excavation to FEL	5	14-May-15	19-May-15	03-Oct-15	08-Oct-15

Box Culvert Structure

A1630	Pile cap construction	10	27-May-15	06-Jun-15	15-Oct-15	27-Oct-15
A1640	Base slab construction including kicker	6	19-Jun-15	26-Jun-15	09-Nov-15	14-Nov-15
A1641	Removal of strut S1	4	27-Jun-15	02-Jul-15	16-Nov-15	19-Nov-15
A1642	System formworks delivery & setup	14	03-Jul-15	18-Jul-15	20-Nov-15	05-Dec-15
A1650	Walls & top slab construction	6	20-Jul-15	25-Jul-15	07-Dec-15	12-Dec-15
A1660	Removal of strut S2 & Backfilling up to required level	6	03-Aug-15	08-Aug-15	21-Dec-15	29-Dec-15

Pile A45/A43 CJ to Pile A43/A41 CJ

ELS						
A1510	Excavation to 0.5m below strut S1	5	08-May-15	13-May-15	07-Aug-15A	18-Aug-15A
A1520	Installation of strut S1	5	14-May-15	19-May-15	18-Aug-15A	06-Oct-15
A1530	Excavation to FEL	5	20-May-15	26-May-15	09-Oct-15	14-Oct-15

Box Culvert Structure

A1540	Pile cap construction	10	08-Jun-15	18-Jun-15	28-Oct-15	07-Nov-15
A1550	Base slab construction including kicker	6	27-Jun-15	04-Jul-15	16-Nov-15	21-Nov-15
A1551	Removal of strut S1	4	06-Jul-15	09-Jul-15	23-Nov-15	26-Nov-15
A1560	Walls & top slab construction	6	27-Jul-15	01-Aug-15	14-Dec-15	19-Dec-15
A1570	Removal of strut S2 & Backfilling up to required level	6	10-Aug-15	15-Aug-15	30-Dec-15	06-Jan-16

Pile A47/A45 CJ to Pile A45/A43 CJ


ELS						
A1400	Excavation to 0.5m below strut S2	4	30-Apr-15	05-May-15	21-Jul-15A	25-Jul-15A
A1410	Installation of strut S2	5	06-May-15	11-May-15	22-Jul-15A	28-Jul-15A
A1420	Excavation to 0.5m below strut S1	5	14-May-15	19-May-15	29-Sep-15	05-Oct-15
A1430	Installation of strut S1	5	20-May-15	26-May-15	07-Oct-15	12-Oct-15
A1440	Excavation to FEL	5	27-May-15	01-Jun-15	15-Oct-15	20-Oct-15

Box Culvert Structure

A1450	Pile cap construction	10	19-Jun-15	02-Jul-15	09-Nov-15	19-Nov-15
A1460	Base slab construction including kicker	6	06-Jul-15	11-Jul-15	23-Nov-15	28-Nov-15
A1461	Removal of strut S1	4	13-Jul-15	16-Jul-15	30-Nov-15	03-Dec-15
A1470	Walls & top slab construction	6	03-Aug-15	08-Aug-15	21-Dec-15	29-Dec-15
A1480	Removal of strut S2 & Backfilling up to required level	6	17-Aug-15	22-Aug-15	07-Jan-16	13-Jan-16

Pile A49/A47 CJ to Pile A47/A45 CJ

ELS						
A1310	Excavation to 0.5m below strut S2	4	06-May-15	09-May-15	18-Jul-15A	25-Jul-15A
A1320	Installation of strut S2	5	11-May-15	15-May-15	21-Jul-15A	21-Jul-15A
A1330	Excavation to 0.5m below strut S1	5	20-May-15	26-May-15	06-Oct-15	10-Oct-15
A1340	Installation of strut S1	5	27-May-15	01-Jun-15	13-Oct-15	17-Oct-15
A1350	Excavation to FEL	5	02-Jun-15	06-Jun-15	22-Oct-15	27-Oct-15



- Planned Bar
- Planned Bar - Critical
- ◆ Planned Milestone
- Progress bar
- ◆ Progress Milestone

Date	Revision	Checked	Approved
12-Feb-14	TMCLKDBJGEN-PRG-98507	WYu	SPo
08-Apr-14	TMCLKDBJGEN-PRG-98507 Rev B	SPa	WYu
28-Aug-14	TMCLKDBJGEN-PRG-98507 Rev C	CLa	WYu
10-Jun-15	TMCLKDBJGEN-PRG-98507 Rev F	WYu	

Activity ID	Activity Name	Orig Dur	Planned Start	Planned Finish	Current Start	Current Finish	2015							2016		
							Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan		
Box Culvert Structure																
A1360	Pile cap construction	10	03-Jul-15	14-Jul-15	20-Nov-15	01-Dec-15										
A1370	Base slab construction including kicker	6	15-Jul-15	21-Jul-15	02-Dec-15	08-Dec-15										
A1371	Removal of strut S1	4	22-Jul-15	25-Jul-15	09-Dec-15	12-Dec-15										
A1380	Walls & top slab construction	6	10-Aug-15	15-Aug-15	30-Dec-15	06-Jan-16										
A1390	Removal of strut S2 & Backfilling up to required level	6	24-Aug-15	29-Aug-15	14-Jan-16	20-Jan-16										
Pile A52/A49 CJ to Pile A49/A47 CJ																
ELS																
A1220	Excavation to 0.5m below strut S2	4	11-May-15	14-May-15	16-Jul-15A	18-Jul-15A										
A1230	Installation of strut S2	5	15-May-15	20-May-15	17-Jul-15A	25-Jul-15A										
A1240	Excavation to 0.5m below strut S1	5	27-May-15	01-Jun-15	12-Oct-15	16-Oct-15										
A1250	Installation of strut S1	5	02-Jun-15	06-Jun-15	19-Oct-15	24-Oct-15										
A1260	Excavation to FEL	5	08-Jun-15	12-Jun-15	28-Oct-15	02-Nov-15										
Box Culvert Structure																
A1270	Pile cap construction	10	22-Jul-15	01-Aug-15	09-Dec-15	19-Dec-15										
A1280	Base slab construction including kicker	6	03-Aug-15	08-Aug-15	21-Dec-15	29-Dec-15										
A1281	Removal of strut S1	4	10-Aug-15	13-Aug-15	30-Dec-15	04-Jan-16										
A1290	Walls & top slab construction	6	17-Aug-15	22-Aug-15	07-Jan-16	13-Jan-16										
A1300	Removal of strut S2 & Backfilling up to required level	6	31-Aug-15	05-Sep-15	21-Jan-16	27-Jan-16										
A1670	Preparation for Temp Access Road for N8 handvoer	24	07-Sep-15	06-Oct-15	28-Jan-16	02-Mar-16										
Ch150-250 Marine Section																
Foundation																
A1296	Preboring - 16 nos (P105 - P120) - Rig 1	40	18-May-15	06-Jul-15	02-Jul-15A	11-Aug-15 A										
A1297	H-beam installation & Concreting - 16 nos (P105 - P120)	40	21-May-15	09-Jul-15	21-Sep-15A	23-Oct-15										
A1445	Preboring - 20 nos (P65 - P84) - Rig 3	50	07-Jul-15	02-Sep-15	03-Aug-15A	05-Nov-15										
A1455	H-beam installation & Concreting - 20 nos (P65 - P84)	50	10-Jul-15	05-Sep-15	23-Sep-15A	15-Dec-15										
A4200	Preboring - 20 nos (P85 - P104) - Rig 1	50	07-Jul-15	02-Sep-15	10-Aug-15A	04-Nov-15										
A4210	H-beam installation & Concreting - 20 nos (P85 - P104)	50	10-Jul-15	05-Sep-15	21-Sep-15A	07-Nov-15										
ELS & Structure																
A4201	Cofferdam closing of Ch100-250	28	01-Jun-15	04-Jul-15	29-Sep-15	02-Nov-15										
A4202	Dewatering well installation Ch180-250	12	19-Jun-15	04-Jul-15	19-Oct-15	02-Nov-15										
A4203	Dewatering well installation Ch100-180	12	06-Jul-15	18-Jul-15	03-Nov-15	16-Nov-15										
A4204	1st Pumping test	18	20-Jul-15	08-Aug-15	17-Nov-15	07-Dec-15										
A4211	Toe grouting Ch100-250	95	07-Sep-15	31-Dec-15	16-Dec-15	19-Apr-16										
Ch250-380 Marine Section																
A4251	Installation of Dewatering & Observation Well Ch 250-380	23	04-Nov-15	30-Nov-15	24-Nov-15	19-Dec-15										
A4450	1st Pumping Test & Analysis	17	01-Dec-15	19-Dec-15	21-Dec-15	12-Jan-16										
A4451	Toe Grouting	106	21-Dec-15	07-May-16	13-Jan-16	28-May-16										
Ch250-320 Prebored H-piles																
A1302	Preboring - 16 nos (P49 - P64) - Rig 1	40	03-Sep-15	22-Oct-15	20-Aug-15A	16-Nov-15										
A1304	H-beam installation & Concreting - 16 nos (P49 - P64)	40	07-Sep-15	26-Oct-15	05-Nov-15	21-Dec-15										
A1306	Rig 1 Demobilization	0	23-Oct-15		17-Nov-15											
A4230	Preboring - 20 nos (P29 - P48) - Rig 3	50	03-Sep-15	03-Nov-15	06-Nov-15A	23-Nov-15										
A4240	H-beam installation & Concreting - 20 nos (P29 - P48)	50	07-Sep-15	06-Nov-15	10-Nov-15	09-Jan-16										
A4250	Rig 2 Demobilization	0	04-Nov-15		24-Nov-15											
Ch320-360 Prebored H-piles																
A1307	Predrilling - 6 nos	18	15-Jun-15	07-Jul-15	15-Jun-15A	07-Jul-15A										
A1308	Current Steel Bridge location available	0		02-Sep-15		26-Sep-15A										
A1309	Predrilling - 3 nos	9	03-Sep-15	12-Sep-15	12-Oct-15	22-Oct-15										
A1312	Preboring - 14 nos (C13-C28) - Rig 2	35	14-Sep-15	27-Oct-15	14-Nov-15	24-Dec-15										
A1314	H-beam installation & Concreting - 14 nos (C13-C28)	35	17-Sep-15	30-Oct-15	18-Nov-15	30-Dec-15										
A1315	Preboring - 6 piles (P9-12, P15-16) - Rig 2	18	28-Oct-15	17-Nov-15	28-Dec-15	18-Jan-16										
A1316	H-beam Installation & Concreting - 6 piles (P9-12, P15-16)	18	31-Oct-15	20-Nov-15	31-Dec-15	21-Jan-16										
Ch360-380 Prebored H-piles																
A1034	Preboring - 10 piles (P1-P4B, P5-P6, P7-P8B) - Rig 3	36	15-May-15	27-Jun-15	22-Jul-15A	12-Aug-15A										
A1035	H-beam Installation & Concreting - 10 piles (P1-P4B, P5-P6, P7-P8B)	36	19-May-15	02-Jul-15	15-Aug-15A	21-Aug-15A										
A1065	Steel Bridge Landing Platform Construction	18	03-Jul-15	23-Jul-15	25-Aug-15A	25-Sep-15A										
Ch380-399 Connection Section																
Foundation & ELS																
Stage 1																
A1090	Pre-bore Rig Mobilization	0	30-May-15		07-Sep-15A											
A1100	Preboring - 9 nos (C1-7,C9-10) - Rig 2	27	30-May-15	02-Jul-15	30-May-15A	02-Oct-15										
A1105	H-beam installation & Concreting - 9 nos (C1-7,C9-10)	29	03-Jun-15	08-Jul-15	11-Aug-15 A	08-Oct-15										
A1120	Link bridge HB loading beam installation (step 8)	9	09-Jul-15	18-Jul-15	15-Aug-15A	20-Aug-15A										
A4320	Preboring & sheet piling (middle row 50%) - Rig 2	17	03-Jul-15	22-Jul-15	14-Sep-15A	19-Sep-15A										
A4330	Preboring & sheet piling (west row south 50%) - Rig 2	24	10-Aug-15	05-Sep-15	09-Oct-15	06-Nov-15										
Stage 2																
A4340	Working platform installation	9	20-Jul-15	29-Jul-15	20-Aug-15A	24-Aug-15A										
A4350	Preboring - 4 nos (C8,11,12 & C17) - Rig 2	9	30-Jul-15	08-Aug-15	24-Aug-15A	28-Aug-15A										
A4351	H-beam installation & Concreting - 4 nos (C8,11,12 & C17)	9	03-Aug-15	12-Aug-15	26-Aug-15A	31-Aug-15A										

- Planned Bar
- Planned Bar - Critical
- ◆ Planned Milestone
- Progress bar
- ◆ Progress Milestone



Date	Revision	Checked	Approved
12-Feb-14	TMCLKDBJGENPRG98507	WYu	SPo
08-Apr-14	TMCLKDBJGENPRG98507 Rev B	SPa	WYu
28-Aug-14	TMCLKDBJGENPRG98507 Rev C	CLa	WYu
10-Jun-15	TMCLKDBJGENPRG98507 Rev F	WYu	

Activity ID	Activity Name	Orig Dur	Planned Start	Planned Finish	Current Start	Current Finish	2015						2016	
							Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
A4360	1st Relocation of working platform	6	13-Aug-15	19-Aug-15	01-Sep-15A	01-Sep-15A			■					
A4361	2015/16 Dry Season	0	01-Nov-15		01-Nov-15*								◆	
A4370	Install concrete blocks to support working platform	6	02-Nov-15	07-Nov-15	02-Nov-15	07-Nov-15							■	
A4380	2nd Relocation of working platform	6	09-Nov-15	14-Nov-15	09-Nov-15	14-Nov-15							■	
A4390	Preboring - 4 nos (C13-C16) - Rig 2	12	16-Nov-15	28-Nov-15	05-Jan-16	18-Jan-16							■	
A4400	H-beam installation & Concreting - 4 nos (C13-C16)	12	19-Nov-15	02-Dec-15	08-Jan-16	21-Jan-16							■	
A4410	Preboring for sheet piling (middle row north 50%) - Rig 2	18	03-Dec-15	23-Dec-15	22-Jan-16	18-Feb-16							■	
A4411	Preboring for sheet piling (west row north 50%) - Rig 2	24	24-Dec-15	23-Jan-16	19-Feb-16	17-Mar-16							■	
Land Access route for CKS														
A1185	Steel Bridge - Preparation for dismantling	24	23-Jul-15	19-Aug-15	14-Sep-15A	25-Sep-15A							■	
A4420	Available for steel bridge relocation	0	20-Aug-15		26-Sep-15A								◆	
A4430	Steel bridge relocation	12	20-Aug-15	02-Sep-15	26-Sep-15A	10-Oct-15							■	
A4431	Make good for Landside Roadworks	24	03-Sep-15	02-Oct-15	18-Sep-15A	23-Sep-15A							■	
Miscellaneous works														
Inspection Manhole (IM)														
A6418270	Inspection Manhole IM-01 to IM-04 & backfilling to +6.0mPD	12	29-Sep-15	13-Oct-15	25-Feb-16	09-Mar-16							■	
Stop Log Opening (SLO)														
A6418370	SLO-01 to SLO-05 & backfilling to +6.0mPD	24	14-Oct-15	11-Nov-15	10-Mar-16	11-Apr-16							■	
Balance Hole (BH)														
A6418330	BH-01 to BH-03 & backfilling to +6.0mPD	18	07-Sep-15	26-Sep-15	28-Jan-16	24-Feb-16							■	
North Launching Shaft														
Design Submission														
(C1) DDA for North Approach Ramp Permanent Structure														
DD70810	Designer to Reply RIC + Update Submission	15	06-Oct-14	22-Oct-14	28-May-15A	27-Aug-15A								
DD70820	Submit Updated DDA to SO/ ICE/ IPs	0	23-Oct-14		27-Aug-15A									
DD70830	ICE Approval & Issue Check Cert	18	23-Oct-14	12-Nov-14	20-Aug-15A	27-Aug-15A								
DD70840	Submit ICE Check Cert to SO	0		12-Nov-14		27-Aug-15A								
DD70850	IPs Review	28	23-Oct-14	19-Nov-14	27-Aug-15A	01-Oct-15								
DD70860	IPs No Objection Received	0		19-Nov-14		01-Oct-15								
DD70870	SO's Review	35	23-Oct-14	26-Nov-14	27-Aug-15A	03-Oct-15								
DD70880	SO Approval with Condition Received	0		26-Nov-14		03-Oct-15								
North Ventilation Shaft														
Construction														
North Ventilation Shaft Excavation & Base Slab														
A6415810	A - Capping Beam Installation (+6.0mPD)	0	15-Apr-15	15-Apr-15	04-May-15A	02-Jul-15A							■	
A6415855	A - Vent Shaft Excavation (-12.5 to -20.0mPD) - Fill/MD/ALLUVIUM	17	15-Jun-15	06-Jul-15	15-Jun-15A	06-Jul-15A							■	
A6415860	A - Vent Shaft Excavation (-20.0 to -32.0mPD) - CDG	27	07-Jul-15	06-Aug-15	10-Jun-15A	20-Jun-15A							■	
A6415870	A - Ring Beam Installation (-32.0mPD)	0	07-Aug-15	07-Aug-15	21-Jun-15A	24-Jun-15A							■	
A6415875	A - Vent Shaft Excavation (-32.0 to -40.0mPD) - CDG	18	07-Aug-15	27-Aug-15	18-Aug-15A	07-Sep-15A							■	
A6415880	A - Vent Shaft Excavation (-40.0mPD to -42.0mPD) - Rock	29	28-Aug-15	02-Oct-15	24-Jun-15A	17-Jul-15A							■	
A6415890	A - Vent Shaft Bottom Base Slab for TBM Re-launching	48	03-Oct-15	28-Nov-15	17-Jul-15A	14-Oct-15							■	
A6415990	A - Tympanum construction for TBM break-in/out	36	10-Oct-15	21-Nov-15	14-Jul-15A	17-Oct-15							■	
A6416345	North Ventilation Shaft - Steel Bell Installation	37	10-Oct-15	23-Nov-15	08-Sep-15A	31-Oct-15							■	
A6416350	North Ventilation Shaft - Steel Bell Backfilling for S882 Crossing	10	24-Nov-15	04-Dec-15	02-Nov-15	12-Nov-15							■	
A6416360	North Ventilation Shaft - Shaft Flooding for S880 Arrival	6	05-Dec-15	11-Dec-15	13-Nov-15	19-Nov-15							■	
TMCLK VO-008 - Construction of Viaduct Foundations at Portion N6A														
TMCLK-N6-101	Variation Order V-008 - Issued from SOR	0		29-Apr-14		27-Jul-15A								
Viaduct Bored Pile Construction														
Method Statement														
TMCLK-N6-85	Final Method Statement	4	08-May-14	12-May-14	03-Aug-15A	06-Aug-15A								
TMCLK-N6-86	Method Statement - Submission for SOR Approval	0		12-May-14		06-Aug-15A								
Bored Pile Construction														
G1b-7														
TMCLK-N60	Pile 7 - Excavation	3	20-May-14	22-May-14	14-Aug-15A	17-Aug-15A								
TMCLK-N61	Pile 7 - RCD Installation	2	23-May-14	24-May-14	18-Aug-15A	19-Aug-15A								
H1b-13														
TMCLK-N72	Pile 13 - RCD Socket Drilling	4	31-May-14	05-Jun-14	26-Aug-15A	29-Aug-15A								
G1c-6														
TMCLK-N655	Pile 6 - RCD Socket Drilling	14	14-Jul-14	29-Jul-14	08-Oct-15A	24-Oct-15A								
TMCLK-N657	Pile 6 - Concreting	1	01-Aug-14	01-Aug-14	01-Aug-14A	29-Jul-15A								
Viaduct Pile Cap														
Construction														
Pier G1c														
TMCLK-N636	Pile Cap G1c - Preparation for ELS	6	24-Oct-14	30-Oct-14	29-Sep-15	06-Oct-15								
TMCLK-N637	Pile Cap G1c - Removal of Existing ground slab	6	31-Oct-14	06-Nov-14	07-Oct-15	13-Oct-15								
TMCLK-N638	Pile Cap G1c - Excavation & ELS Installation	12	07-Nov-14	20-Nov-14	14-Oct-15	28-Oct-15								
TMCLK-N639	Pile Cap G1c - Blinding Concrete	3	21-Nov-14	24-Nov-14	29-Oct-15	31-Oct-15								
TMCLK-N640	Pile Cap G1c - Rebar & Concreting	18	25-Nov-14	15-Dec-14	02-Nov-15	21-Nov-15								
TMCLK-N641	Pile Cap G1c - Backfilling & Temp Reinstatement	6	16-Dec-14	22-Dec-14	23-Nov-15	28-Nov-15								
Pier H1c														
TMCLK-N642	Pile Cap H1c - Preparation for ELS	6	23-Dec-14	31-Dec-14	30-Nov-15	05-Dec-15								
TMCLK-N643	Pile Cap H1c - Removal of Existing ground slab	6	02-Jan-15	08-Jan-15	07-Dec-15	12-Dec-15								

■ Planned Bar
■ Planned Bar - Critical
◆ Planned Milestone
■ Progress bar
◆ Progress Milestone



Date	Revision	Checked	Approved
12-Feb-14	TMCLKDBJGEN-PRG-98507	WYu	SPo
08-Apr-14	TMCLKDBJGEN-PRG-98507 Rev B	SPa	WYu
28-Aug-14	TMCLKDBJGEN-PRG-98507 Rev C	CLa	WYu
10-Jun-15	TMCLKDBJGEN-PRG-98507 Rev F	WYu	

Activity ID	Activity Name	Orig Dur	Planned Start	Planned Finish	Current Start	Current Finish	2015							2016	
							Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	
TMCLK-N644	Pile Cap H1c - Excavation & ELS Installation	12	09-Jan-15	22-Jan-15	14-Dec-15	29-Dec-15									
North Surface works for TBM Tunnelling															
Design Submission															
(D1) IFA for Temp. Access to Portion N8A, N8B & N8C incl. Temp. Lighting															
AP01535	Designer to Prepare RTC & Updated AIP	18	07-Apr-14	30-Apr-14	16-May-15A	22-Aug-15A									
AP01540	Submission of AIP to SO/ ICE together with Reply To Comment (RTC)	0		30-Apr-14		22-Aug-15A									
AP01545	Reply to IPs Comments in RTC	0		30-Apr-14		22-Aug-15A									
AP01550	ICE Approval & Issue of Design Check Cert.	18	02-May-14	23-May-14	22-Aug-15A	10-Sep-15A									
AP01555	Check Cert to SO	0		23-May-14		10-Sep-15A									
AP01560	No Objection or Further Minor Comments from IPs Received	0		23-May-14		10-Sep-15A									
AP01565	SO Review (35 Days)	35	02-May-14	05-Jun-14	22-Aug-15A	29-Sep-15									
AP01570	SO Approval with Condition Received	0		05-Jun-14		29-Sep-15									
Construction															
Zone E															
A6416450 EOT	Inclement Weather - Zone E - Jet Grouting	2	16-Feb-15	17-Feb-15	30-Jul-15A	01-Aug-15A									
Zone D1															
NRC13960 EOT	Inclement Weather - Zone D1 - Vibro-compaction (CH305 to 355)	4	28-Aug-14	31-Aug-14	27-Jul-15A	30-Jul-15A									
NRC14020 EOT	Inclement Weather - Zone D1 - Ground Treatment for CP54	2	05-Sep-14	06-Sep-14	27-Jul-15A	28-Jul-15A									
Zone D2															
NRC14110 EOT	Inclement Weather - Zone D2 - Ground Treatment for CP53	2	14-Oct-14	16-Oct-14	29-Jul-15A	30-Jul-15A									
Zone C2															
NRC1202155 EOT	Inclement Weather - Zone C2 - Rock Fissure Grouting for CP51	2	20-Oct-14	21-Oct-14	27-Jul-15A	28-Jul-15A									
Zone B															
A6415920	Zone B - Ground Treatment for TBM Break-out Plug	58	22-Jun-15	28-Aug-15	18-Mar-15A	11-Apr-15A									
North Approach TBM Tunnelling & Cross Passage															
Major Procurement															
Precast Segment															
Precast Segment ID15.60 - Production for NB North TBM Tunnel															
A6417970	ID15.60 TBM Segment Ring Fabrication - 2 rings per day	148	30-Sep-14	25-Apr-15	25-Sep-14A	18-Jul-15A									
Design Submission															
(G2) DDA for TBM Tunnel Lining Structural Design - North Approach															
DD01055	Northern TBM Segment Ring Manufacturing	173	01-Aug-14	04-Mar-15	25-Aug-14A	18-Jul-15A									
(G5) DDA for Cross Passage - Permanent works - incl. Detailed Geotechnical Assessment - North															
DD67518	IPs Review	28	09-Jan-15	05-Feb-15	11-Mar-15A	02-Jul-15A									
DD67528	IPs No Objection Received	0		05-Feb-15		02-Jul-15A									
DD67609*	SO's Review	35	09-Jan-15	12-Feb-15	11-Mar-15A	02-Jul-15A									
DD67610	SO Approval with Condition Received	0		12-Feb-15		02-Jul-15A									
Construction															
Northern Landfall Surface Setup for TBM operation															
A6415970	Gantry Setup at North Ventilation Shaft	48	03-Oct-15	28-Nov-15	21-Aug-15A	09-Nov-15									
A6416000	Hyperbaric Equipment Installation, Commissioning & Operation	59	05-May-15	15-Jul-15	04-May-15A	17-Aug-15A									
North Approach TBM Tunnel - NB ID15.60m - S880															
TBM10005	NB - North TBM Tunnel - CDG+Boulder with Trimix (Ch7205 to 7175 - 30m)	12	28-Apr-15	09-May-15	26-Apr-15A	16-Jul-15A									
TBM10015	NB - North TBM Tunnel - Back-up Gantry G3 & G4 Assembly	14	25-May-15	07-Jun-15	12-Jun-15A	06-Jul-15A									
TBM10020	NB - North TBM Tunnel - CDG with Trimix (Ch7155 to 7105 - 50m)	14	08-Jun-15	22-Jun-15	06-Jul-15A	10-Jul-15A									
TBM10030	NB - North TBM Tunnel - CDG with Trimix (Ch7105 to 7000 - 105m)	24	23-Jun-15	17-Jul-15	10-Jul-15A	20-Jul-15A									
TBM10040	NB - North TBM Tunnel - CDG with Trimix (Ch7000 to 6870 - 130m)	18	18-Jul-15	04-Aug-15	20-Jul-15A	07-Aug-15A									
TBM10050	NB - North TBM Tunnel - CDG+Boulder with Saturation (Ch6870 to 6840 - 30m)	20	05-Aug-15	25-Aug-15	07-Aug-15A	15-Aug-15A									
TBM10060	NB - North TBM Tunnel - Transition with Saturation (Ch6840 to 6708 - 132m)	75	26-Aug-15	08-Nov-15	15-Aug-15A	25-Sep-15A									
TBM10070	NB - North TBM Tunnel - Transition with Saturation (Ch6708 to 6688 - 20m)	6	09-Nov-15	14-Nov-15	26-Sep-15A	18-Oct-15									
TBM10072	NB - North TBM Tunnel - Transition with Saturation (Ch6688 to 6640 - 48m)	14	15-Nov-15	28-Nov-15	19-Oct-15	01-Nov-15									
TBM10074	NB - North TBM Tunnel - CDG+Boulder with Saturation (Ch6640 to 6600 - 40m)	8	29-Nov-15	06-Dec-15	02-Nov-15	09-Nov-15									
TBM10076	NB - North TBM Tunnel - CDG with Saturation (Ch6600 to 6560 - 40m)	5	07-Dec-15	11-Dec-15	10-Nov-15	14-Nov-15									
TBM11020	NB - North TBM Tunnel - Thrust Frame Removal	12	05-Aug-15	18-Aug-15	14-Oct-15	28-Oct-15									
North Approach TBM Tunnel - SB ID12.40m - S882															
TBM10485	SB - North TBM Tunnel - CDG+Boulder with Trimix (Ch7226 to 7196 - 30m)	8	22-Jun-15	30-Jun-15	22-Jun-15A	30-Jun-15A									
TBM10490	SB - North TBM Tunnel - CDG+Boulder with Trimix (Ch7196 to 7176 - 20m)	10	30-Jun-15	10-Jul-15	30-Jun-15A	10-Jul-15A									
TBM10495	SB - North TBM Tunnel - Back-up Gantry G3 & G4 Assembly	15	10-Jul-15	26-Jul-15	25-Oct-15A	08-Nov-15A									
TBM10500	SB - North TBM Tunnel - CDG with Trimix (Ch7176 to 7126 - 50m)	10	26-Jul-15	05-Aug-15	15-Jun-15A	22-Jul-15A									
TBM10510	SB - North TBM Tunnel - CDG with Trimix (Ch7126 to 7021 - 105m)	17	05-Aug-15	23-Aug-15	23-Jul-15A	16-Aug-15A									
TBM10520	SB - North TBM Tunnel - CDG with Trimix (Ch7021 to 6891 - 130m)	12	23-Aug-15	04-Sep-15	17-Aug-15A	28-Aug-15A									
TBM10530	SB - North TBM Tunnel - CDG+Boulder with Saturation (Ch6891 to 6861 - 30m)	9	04-Sep-15	13-Sep-15	29-Aug-15A	07-Sep-15A									
TBM10540	SB - North TBM Tunnel - Transition with Saturation (Ch6861 to 6729 - 132m)	63	13-Sep-15	15-Nov-15	07-Sep-15A	23-Oct-15									
TBM10550	SB - North TBM Tunnel - Transition with Saturation (Ch6729 to 6709 - 20m)	5	15-Nov-15	20-Nov-15	24-Oct-15	28-Oct-15									
TBM11030	SB - North TBM Tunnel - Thrust Frame Removal	12	04-Sep-15	18-Sep-15	30-Sep-15	14-Oct-15									
TBM11040	SB - North TBM Tunnel - Transition with Saturation (Ch6709 to 6661 - 48m)	11	20-Nov-15	01-Dec-15	29-Oct-15	08-Nov-15									
TBM11050	SB - North TBM Tunnel - Transition with Saturation (Ch6661 to 6621 - 40m)	6	01-Dec-15	07-Dec-15	09-Nov-15	14-Nov-15									
TBM11060	SB - North TBM Tunnel - Transition with Saturation (Ch6621 to 6581 - 40m)	4	07-Dec-15	11-Dec-15	15-Nov-15	18-Nov-15									
North Approach Tunnel Internal Structure - NB															
ISIG0990	NB - North TBM Tunnel - Invert Backfilling (Ch7205 to 7175 - 30m) Stage 1	8	19-Aug-15	26-Aug-15	07-Sep-15A	10-Sep-15A									
ISIG1000	NB - North TBM Tunnel - Invert Backfilling (Ch7175 to 6870 - 305m) Stage 1	87	27-Aug-15	21-Nov-15	07-Sep-15A	20-Dec-15									

- Planned Bar
- Planned Bar - Critical
- ◆ Planned Milestone
- ◆ Progress Milestone
- Progress bar
- Progress Milestone

TMCLK - Northern Connection Sub-Sea Tunnel Section
Detailed Works Programme (Rev. F) - Three Months
Rolling Programme
Progress as of 27-Sep-15



Date	Revision	Checked	Approved
12-Feb-14	TMCLKDBJGEN-PRG-98507	WYu	SPo
08-Apr-14	TMCLKDBJGEN-PRG-98507 Rev B	SPa	WYu
28-Aug-14	TMCLKDBJGEN-PRG-98507 Rev C	CLa	WYu
10-Jun-15	TMCLKDBJGEN-PRG-98507 Rev F	WYu	

Activity ID	Activity Name	Orig Dur	Planned Start	Planned Finish	Current Start	Current Finish	2015						2016	
							Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
ISIG1015	NB - North TBM Tunnel - Invert Backfilling (Ch6870 to 6688 - 182m) Stage 1	77	22-Nov-15	06-Feb-16	21-Dec-15	09-Mar-16								
ISIG1020	NB - North TBM Tunnel - Preparation for Invert Gallery Installation	14	27-Aug-15	09-Sep-15	21-Sep-15A	25-Sep-15A								
ISIG1030	NB - North TBM Tunnel - Invert Precast Gallery Installation (Ch7205 to 6870 - 335m)	96	10-Sep-15	14-Dec-15	01-Sep-15A	22-Jan-16								
ISIG1040	NB - North TBM Tunnel - Invert Precast Gallery Installation (Ch6870 to 6688 - 182m)	77	15-Dec-15	03-Mar-16	23-Jan-16	14-Apr-16								
ISIG1045	NB - North TBM Tunnel - Invert Backfilling (Ch7205 to 7175 - 30m) Stage 2	9	01-Oct-15	09-Oct-15	29-Oct-15	06-Nov-15								
ISIG1050	NB - North TBM Tunnel - Invert Backfilling (Ch7175 to 7125 - 50m) Stage 2	15	10-Oct-15	24-Oct-15	07-Nov-15	21-Nov-15								
ISIG1060	NB - North TBM Tunnel - Invert Backfilling (Ch7125 to 7075 - 50m) Stage 2	15	25-Oct-15	08-Nov-15	22-Nov-15	06-Dec-15								
ISIG1070	NB - North TBM Tunnel - Invert Backfilling (Ch7075 to 7025 - 50m) Stage 2	15	09-Nov-15	23-Nov-15	07-Dec-15	21-Dec-15								
ISIG1080	NB - North TBM Tunnel - Invert Backfilling (Ch7025 to 6975 - 50m) Stage 2	14	24-Nov-15	07-Dec-15	22-Dec-15	04-Jan-16								
ISIG1090	NB - North TBM Tunnel - Invert Backfilling (Ch6975 to 6925 - 50m) Stage 2	14	08-Dec-15	21-Dec-15	05-Jan-16	18-Jan-16								
ISIG1100	NB - North TBM Tunnel - Invert Backfilling (Ch6925 to 6870 - 55m) Stage 2	14	22-Dec-15	04-Jan-16	19-Jan-16	01-Feb-16								
North Approach Tunnel Internal Structure - SB														
ISIG1115	SB - North TBM Tunnel - Invert Backfilling (Ch7205 to 7175 - 30m)	8	18-Sep-15	26-Sep-15	14-Sep-15A	16-Oct-15								
ISIG1120	SB - North TBM Tunnel - Invert Backfilling (Ch7175 to 7125 - 50m)	13	26-Sep-15	09-Oct-15	16-Sep-15A	19-Oct-15								
ISIG1130	SB - North TBM Tunnel - Invert Backfilling (Ch7125 to 7075 - 50m)	13	09-Oct-15	22-Oct-15	18-Sep-15A	22-Oct-15								
ISIG1140	SB - North TBM Tunnel - Invert Backfilling (Ch7075 to 7025 - 50m)	13	22-Oct-15	04-Nov-15	20-Sep-15A	25-Oct-15								
ISIG1150	SB - North TBM Tunnel - Invert Backfilling (Ch7025 to 6975 - 50m)	12	04-Nov-15	16-Nov-15	26-Oct-15	06-Nov-15								
ISIG1160	SB - North TBM Tunnel - Invert Backfilling (Ch6975 to 6925 - 50m)	12	16-Nov-15	28-Nov-15	07-Nov-15	18-Nov-15								
ISIG1170	SB - North TBM Tunnel - Invert Backfilling (Ch6925 to 6870 - 55m)	12	28-Nov-15	10-Dec-15	19-Nov-15	30-Nov-15								
ISIG1180	SB - North TBM Tunnel - Invert Backfilling (Ch6870 to 6688 - 182m)	77	10-Dec-15	28-Feb-16	01-Dec-15	18-Feb-16								
North Approach Cross Passage														
CP55 - Traditional Method														
A6418390	CP55 Platform Available from ML03 North Approach Tunnel Backfilling	0	10-Oct-15		07-Nov-15									
A6418440	CP55 Platform Available from ML02 North Approach Tunnel Backfilling	0	09-Oct-15		20-Oct-15									
CP54 - Traditional Method														
A6418380	CP54 Platform Available from ML03 North Approach Tunnel Backfilling	0	24-Nov-15		22-Dec-15									
A6418450	CP54 Platform Available from ML02 North Approach Tunnel Backfilling	0	04-Nov-15		26-Oct-15									
CP53 - Pipe Jacking Method														
A6418400	CP53 Platform Available from ML03 North Approach Tunnel Backfilling	0	22-Dec-15		19-Jan-16									
A6418460	CP53 Platform Available from ML02 North Approach Tunnel Backfilling	0	28-Nov-15		19-Nov-15									
CP10100	CP - Pipe Jacking TBM - Delivery, Assembly & Setup	23	22-Dec-15	20-Jan-16	19-Jan-16	20-Feb-16								
CP52 - Pipe Jacking Method														
A6418470	CP52 Platform Available from ML02 North Approach Tunnel Backfilling	0	21-Dec-15		12-Dec-15									
North Ventilation Building														
Design Submission														
(A10) ACABAS Submissions														
GS01650	ACABAS Approval	28	16-Mar-14	12-Apr-14	27-Aug-15A	29-Sep-15								
(A11) Submissions to Design Advisory Panel of ArchSD														
GS01730	Prepare Re-submission	18	19-May-14	09-Jun-14	22-Jul-14A	18-Sep-15A								
GS01740	ArchSD's comment	30	10-Jun-14	09-Jul-14	18-Sep-15A	17-Oct-15								
(I1) DDA for North Vent.Bldgs. GBP & Arch.Submission														
DD01235	Designer to Reply RIC + Update Submission	21	28-Jul-14	20-Aug-14	02-May-15A	17-Oct-15								
DD01240	Submit Updated DDA to SO/ ICE/ IPs	0	21-Aug-14		19-Oct-15									
DD01245	ICE Approval & Issue Check Cert	12	21-Aug-14	03-Sep-14	19-Oct-15	02-Nov-15								
DD01250	Submit ICE Check Cert to SO	6	04-Sep-14	11-Sep-14	03-Nov-15	09-Nov-15								
DD01255	IPs Review	28	21-Aug-14	17-Sep-14	19-Oct-15	15-Nov-15								
DD01260	IPs No Objection Received	0		17-Sep-14		15-Nov-15								
DD01265	SO's Review	35	21-Aug-14	24-Sep-14	19-Oct-15	22-Nov-15								
DD01270	SO Approval with Condition Received	0		24-Sep-14		23-Nov-15								
(I1) DDA for North & South Vent.Bldg. ABWF works														
DD67638	Preparation of DDANorth & South ABWF	18	25-Sep-14	17-Oct-14	23-Nov-15	12-Dec-15								
DD67648	Review & Comment by JV	24	18-Oct-14	14-Nov-14	14-Dec-15	13-Jan-16								
(I2) DDA for North Vent.Bldgs.Structural Design incl.Vent.Connections														
DD68018	Review & Comment by JV	18	27-Sep-14	20-Oct-14	02-Apr-15A	03-Aug-15A								
DD68020	Designer prepare DDA	10	21-Oct-14	31-Oct-14	04-Aug-15A	10-Aug-15A								
DD68028	Formal Submission of DDA to ICE/ IPs	0		31-Oct-14		10-Aug-15A								
DD68030	Advanced Submission to SO	0		31-Oct-14		10-Aug-15A								
DD68038	IPs/ SO's Advance Comments/ ICE Comments	28	01-Nov-14	28-Nov-14	10-Aug-15A	10-Sep-15A								
DD68040	Comments Received	0		28-Nov-14		10-Sep-15A								
DD68048	Designer to Reply RIC + Update Submission	21	29-Nov-14	23-Dec-14	10-Sep-15A	06-Oct-15								
DD68058	Submit Updated DDA to SO/ ICE/ IPs	0	24-Dec-14		07-Oct-15									
DD68068	ICE Approval & Issue Check Cert	12	24-Dec-14	09-Jan-15	07-Oct-15	20-Oct-15								
DD68078	Submit ICE Check Cert to SO	6	10-Jan-15	16-Jan-15	22-Oct-15	28-Oct-15								
DD68088	IPs Review	28	24-Dec-14	20-Jan-15	07-Oct-15	03-Nov-15								
DD68098	IPs No Objection Received	0		20-Jan-15		03-Nov-15								
DD68210	SO's Review	35	24-Dec-14	27-Jan-15	07-Oct-15	10-Nov-15								
DD68220	SO Approval with Condition Received	0		27-Jan-15		10-Nov-15								
(I3) DDA for North & South Vent.Bldgs. Service and E&M Provision														
DD01600	Preparation of DDANth VB Service and E&M Provision	18	12-Sep-14	04-Oct-14	01-Jul-15A	30-Sep-15								
DD01605	Review & Comment by JV	24	06-Oct-14	01-Nov-14	02-Oct-15	30-Oct-15								

■ Planned Bar
■ Planned Bar - Critical
◆ Planned Milestone
■ Progress bar
◆ Progress Milestone

TMCLK - Northern Connection Sub-Sea Tunnel Section
Detailed Works Programme (Rev. F) - Three Months
Rolling Programme
Progress as of 27-Sep-15



Date	Revision	Checked	Approved
12-Feb-14	TMCLKDBJGEN-PRG-98507	WYu	SPo
08-Apr-14	TMCLKDBJGEN-PRG-98507 Rev B	SPo	WYu
28-Aug-14	TMCLKDBJGEN-PRG-98507 Rev C	CLa	WYu
10-Jun-15	TMCLKDBJGEN-PRG-98507 Rev F	WYu	

Activity ID	Activity Name	Orig Dur	Planned Start	Planned Finish	Current Start	Current Finish	2015							2016	
							Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	
DD01610	Designer prepare DDA	15	03-Nov-14	19-Nov-14	31-Oct-15	17-Nov-15									
DD01615	Formal Submission of DDA to ICE/ IPs	0		19-Nov-14		17-Nov-15									
DD01620	Advanced Submission to SO	0		19-Nov-14		17-Nov-15									
DD01625	IPs/ SO's Advance Comments/ ICE Comments	28	20-Nov-14	17-Dec-14	18-Nov-15	15-Dec-15									
DD01630	Comments Received	0		17-Dec-14		15-Dec-15									
DD01635	Designer to Reply RiC + Update Submission	21	18-Dec-14	14-Jan-15	16-Dec-15	12-Jan-16									
(J1) DDA Temp.works for Construction of Nth.Vent.Bldg.															
DD04470	ICE Approval & Issue Check Cert	12	09-Jan-15	22-Jan-15	29-Sep-15	13-Oct-15									
DD04480	Submit ICE Check Cert to SO	6	23-Jan-15	29-Jan-15	14-Oct-15	20-Oct-15									
DD04490	IPs Review	28	09-Jan-15	05-Feb-15	28-Sep-15	25-Oct-15									
DD04500	IPs No Objection Received	0		05-Feb-15		25-Oct-15									
DD04550	SO Approval with Condition R received	0		12-Feb-15		27-Oct-15									
(J2) Tower Crane Foundation for Ventilation Building															
DD70480	Preparation of DDA Tower Crane Foundation for Vent Bldg Construction	18	01-Jun-15	22-Jun-15	01-Jul-15A	06-Jul-15A									
DD70490	Review & Comment by JV	18	23-Jun-15	14-Jul-15	06-Jul-15A	09-Jul-15A									
DD70500	Designer prepare DDA	10	15-Jul-15	25-Jul-15	09-Jul-15A	09-Jul-15A									
DD70510	Formal Submission of DDA to ICE/ IPs	0		25-Jul-15		09-Jul-15A									
DD70520	Advanced Submission to SO	0		25-Jul-15		09-Jul-15A									
DD70530	IPs/ SO's Advance Comments/ ICE Comments	28	26-Jul-15	22-Aug-15	09-Jul-15A	22-Jul-15A									
DD70540	Comments Received	0		22-Aug-15		22-Jul-15A									
DD70550	Designer to Reply RiC + Update Submission	21	24-Aug-15	16-Sep-15	22-Jul-15A	22-Jul-15A									
DD70560	Submit Updated DDA to SO/ ICE/ IPs	0	17-Sep-15		22-Jul-15A										
DD70570	ICE Approval & Issue Check Cert	12	17-Sep-15	02-Oct-15	22-Jul-15A	22-Jul-15A									
DD70580	Submit ICE Check Cert to SO	6	03-Oct-15	09-Oct-15	22-Jul-15A	22-Jul-15A									
DD70590	IPs Review	28	17-Sep-15	14-Oct-15	22-Jul-15A	22-Jul-15A									
DD70600	IPs No Objection Received	0		14-Oct-15		22-Jul-15A									
DD70640	SO's Review	35	17-Sep-15	21-Oct-15	22-Jul-15A	22-Jul-15A									
DD70650	SO Approval with Condition R received	0		22-Oct-15		22-Jul-15A									
(C3) DDA for North Vent Shaft & Duct Permanent Structure															
DD67278	Review & Comment by JV	18	28-Aug-14	18-Sep-14	08-Apr-15A	30-Sep-15									
DD67280	Designer prepare DDA	10	19-Sep-14	30-Sep-14	02-Oct-15	13-Oct-15									
DD67288	Formal Submission of DDA to ICE/ IPs	0		30-Sep-14		13-Oct-15									
DD67290	Advanced Submission to SO	0		30-Sep-14		13-Oct-15									
DD67298	IPs/ SO's Advance Comments/ ICE Comments	28	01-Oct-14	28-Oct-14	14-Oct-15	10-Nov-15									
DD67300	Comments Received	0		28-Oct-14		10-Nov-15									
DD67308	Designer to Reply RiC + Update Submission	21	29-Oct-14	21-Nov-14	11-Nov-15	04-Dec-15									
DD67318	Submit Updated DDA to SO/ ICE/ IPs	0	22-Nov-14		05-Dec-15										
DD67328	ICE Approval & Issue Check Cert	12	22-Nov-14	05-Dec-14	05-Dec-15	18-Dec-15									
DD67338	Submit ICE Check Cert to SO	6	06-Dec-14	12-Dec-14	19-Dec-15	28-Dec-15									
DD67348	IPs Review	28	22-Nov-14	19-Dec-14	05-Dec-15	01-Jan-16									
DD67368	SO's Review	35	22-Nov-14	26-Dec-14	05-Dec-15	08-Jan-16									
North Surface Roadworks, Utility & Drainage works															
Design Submission															
(A20) DDA for Traffic Sign, Road Marking, Street Furnitures, Sign Gantry & etc															
DD01755	SO's Review	35	11-Dec-14	14-Jan-15	10-Apr-15A	30-Sep-15									
DD01760	SO Approval with Condition R received	0		14-Jan-15		30-Sep-15									
(C2) DDA for Sewerage, Drainage, Waterworks & Utility works for North Landfall															
DD02135	Designer to Reply RiC + Update Submission	21	15-Oct-14	07-Nov-14	09-Feb-15A	30-Sep-15									
DD02140	Submit Updated DDA to SO/ ICE/ IPs	0	08-Nov-14		02-Oct-15										
DD02145	ICE Approval & Issue Check Cert	12	08-Nov-14	21-Nov-14	02-Oct-15	15-Oct-15									
DD02150	Submit ICE Check Cert to SO	6	22-Nov-14	28-Nov-14	16-Oct-15	23-Oct-15									
DD02155	IPs Review	28	08-Nov-14	05-Dec-14	02-Oct-15	29-Oct-15									
DD02160	IPs No Objection Received	0		05-Dec-14		29-Oct-15									
DD02165	SO's Review	35	08-Nov-14	12-Dec-14	02-Oct-15	05-Nov-15									
DD02170	SO Approval with Condition R received	0		12-Dec-14		05-Nov-15									
Sub-sea Tunnel															
Sub-sea TBM Tunnelling															
Major Procurement															
S881 -															
PO103360	S881 - 13.6m dia - TBM - Manufacturing - Cutterhead	257	18-Jul-14	03-Jun-15	18-Jul-14A	14-Oct-15									
PO103430	S881 - 13.6m dia - TBM - Workshop Assembly	70	02-Feb-15	06-May-15	10-Mar-15A	05-Oct-15									
PO103440	S881 - 13.6m dia - TBM - Workshop Acceptance Test	0		06-May-15		05-Oct-15									
PO103450	S881 - 13.6m dia - TBM - Disassembly and Packing for Transport	16	07-May-15	26-May-15	10-Jul-15A	14-Oct-15									
PO103460	S881 - 13.6m dia - TBM - Delivery	20	27-May-15	15-Jun-15	15-Oct-15	03-Nov-15									
PO103470	S881 - 13.6m dia - TBM - Arrival to site	0		15-Jun-15		03-Nov-15									
Design Submission															
(B6) Risk Assessment of Submarine Cable - Tunnelling Works															
GS01460	CLP Review (4 weeks)	28	17-Mar-15	13-Apr-15	08-May-15A	29-Sep-15									
GS01465	CLP Comment Received	0		13-Apr-15		29-Sep-15									

- Planned Bar
- Planned Bar - Critical
- ◆ Planned Milestone
- Progress bar
- ◆ Progress Milestone



Date	Revision	Checked	Approved
12-Feb-14	TMCLKDBJGEN-PRG-98507	WYu	SPo
08-Apr-14	TMCLKDBJGEN-PRG-98507 Rev B	SPa	WYu
28-Aug-14	TMCLKDBJGEN-PRG-98507 Rev C	CLa	WYu
10-Jun-15	TMCLKDBJGEN-PRG-98507 Rev F	WYu	

Activity ID	Activity Name	Orig Dur	Planned Start	Planned Finish	Current Start	Current Finish	2015						2016	
							Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
GS01467	SO's Condition Approval	35	12-Mar-15	15-Apr-15	08-May-15A	02-Oct-15								
(G1) DDA for TBM Tunnel Lining Structural Design - Sub-sea tunnel														
DD6670	Sub-sea TBM Tunnel Segment - Fabrication	265	06-Oct-14	29-Aug-15	29-Nov-14A	25-May-16								
(G1) DDA for TBM Tunnel Lining Settlement Analysis & Confinement Pressure - Sub-sea tunnel														
DD6720	IPs/ SO's Advance Comments/ ICE Comments	28	25-Oct-14	21-Nov-14	10-May-15A	23-Jul-15A								
DD67258	Comments Received	0		21-Nov-14		23-Jul-15A								
DD6730	Designer to Reply RIC + Update Submission	21	22-Nov-14	16-Dec-14	23-Jul-15A	28-Jul-15A								
DD6740	Submit Updated DDA to SO/ ICE/ IPs	0	17-Dec-14		28-Jul-15A									
DD6750	ICE Approval & Issue Check Cert	12	17-Dec-14	02-Jan-15	28-Jul-15A	28-Jul-15A								
DD6760	Submit ICE Check Cert to SO	6	03-Jan-15	09-Jan-15	28-Jul-15A	28-Jul-15A								
DD6770	IPs Review	28	17-Dec-14	13-Jan-15	28-Jul-15A	10-Sep-15A								
DD6780	IPs No Objection Received	0		13-Jan-15		10-Sep-15A								
DD6830	SO's Review	35	17-Dec-14	20-Jan-15	28-Jul-15A	10-Sep-15A								
DD6840	SO Approval with Condition R received	0		20-Jan-15		10-Sep-15A								
Construction														
Sub-sea TBM Tunnel - NB ID12.2m - S881														
TBM10080	NB TBM Change diameter at North Ventilation Shaft	87	12-Dec-15	10-Mar-16	20-Nov-15	17-Feb-16								
Sub-sea TBM Tunnel - SB ID12.2m - S882														
TBM10560	SB - S882 TBM Crossing within NVS Steel bell	7	12-Dec-15	18-Dec-15	20-Nov-15	26-Nov-15								
TBM10600	SB - Sub-sea TBM Tunnel - Transition with Saturation (Ch6543 to 6521 - 22m)	5	19-Dec-15	23-Dec-15	27-Nov-15	01-Dec-15								
TBM10610	SB - Sub-sea TBM Tunnel - Transition with Saturation (Ch6521 to 6451 - 70m)	15	24-Dec-15	07-Jan-16	02-Dec-15	16-Dec-15								
TBM10620	SB - Sub-sea TBM Tunnel - Transition with Saturation (Ch6451 to 6371 - 80m)	17	08-Jan-16	24-Jan-16	17-Dec-15	02-Jan-16								
Sub-sea TBM Tunnel - SB - Precast Invert Gallery														
ISIG1605	SB - ISIG Assembly for Sub-sea TBM Tunnel	7	24-Dec-15	30-Dec-15	02-Dec-15	08-Dec-15								
Sub-sea Tunnel Cross Passage & Internal Structure														
Design Submission														
(G4) DDA for Cross Passage - Permanent works - incl. Geotechnical Assessment - Sub-sea tunnel														
AN1180	Early DDA Sub-sea Cross Passage Lining & CPOpening	151	03-Jun-14	29-Nov-14	03-Jun-14A	13-Jul-15A								
DD01100	Preparation of DDA Cross Passage incl. Detailed Geotechnical Assessment	0	01-Dec-14	01-Dec-14	13-Jul-15A	13-Jul-15A								
DD01105	Review & Comment by JV	6	01-Dec-14	06-Dec-14	13-Jul-15A	29-Sep-15								
DD01110	Designer prepare DDA	12	08-Dec-14	20-Dec-14	30-Sep-15	14-Oct-15								
DD01115	Formal Submission of DDA to ICE/ IPs	0		20-Dec-14		14-Oct-15								
DD01120	Advanced Submission to SO	0		20-Dec-14		14-Oct-15								
DD01125	IPs/ SO's Advance Comments/ ICE Comments	28	21-Dec-14	17-Jan-15	15-Oct-15	11-Nov-15								
DD01130	Comments Received	0		17-Jan-15		11-Nov-15								
DD01135	Designer to Reply RIC + Update Submission	21	19-Jan-15	11-Feb-15	12-Nov-15	05-Dec-15								
DD01140	Submit Updated DDA to SO/ ICE/ IPs	0	12-Feb-15		07-Dec-15									
DD01145	ICE Approval & Issue Check Cert	12	12-Feb-15	04-Mar-15	07-Dec-15	19-Dec-15								
DD01150	Submit ICE Check Cert to SO	6	05-Mar-15	11-Mar-15	21-Dec-15	29-Dec-15								
DD01155	IPs Review	28	12-Feb-15	11-Mar-15	07-Dec-15	03-Jan-16								
DD01180	SO's Review	35	12-Feb-15	18-Mar-15	07-Dec-15	10-Jan-16								
ETWB TCW No 15/2005 - Cross Passage Ground Treatment for Sub-sea TBM Tunnel														
GEO1270	1st Submission to GEO - ETWB TCW No 15/2005 - Cross Passage Ground Treatment for Sub-sea TBM Tunnel	0		13-Jul-15		29-Sep-15								
GEO1275	1st Submission GEO Review	28	14-Jul-15	10-Aug-15	29-Sep-15	26-Oct-15								
GEO1280	Received GEO Comment	0		10-Aug-15		26-Oct-15								
GEO1285	Prepare Response to Comment	12	11-Aug-15	24-Aug-15	27-Oct-15	09-Nov-15								
GEO1290	2nd Submission to GEO	0		24-Aug-15		09-Nov-15								
GEO1295	2nd GEO Review	28	25-Aug-15	21-Sep-15	10-Nov-15	07-Dec-15								
GEO1490	Received 2nd GEO Comment	0		21-Sep-15		07-Dec-15								
GEO1495	Prepare Respond to 2nd Comment	12	22-Sep-15	07-Oct-15	08-Dec-15	21-Dec-15								
GEO1500	3rd Submission to GEO	0		07-Oct-15		21-Dec-15								
GEO1505	3rd GEO Review	28	08-Oct-15	04-Nov-15	22-Dec-15	18-Jan-16								
Method Statement Submission														
Method Statement of Cross Passage Formwork														
MS2640	SO's Review	28	11-Jun-15	08-Jul-15	09-Apr-16	06-May-16								
MS2650	SO's Approval	0		08-Jul-15		06-May-16								
Southern Landfall														
South Cut & Cover Tunnel														
Design Submission														
(E2) DDA for South C&C Box & Approach Ramp														
DD00460	Preparation DDA Sth C&C Box and Approach Ramp	18	18-Nov-14	08-Dec-14	02-Jul-15A	31-Jul-15A								
DD00470	Review & Comment by JV	18	09-Dec-14	31-Dec-14	31-Jul-15A	30-Sep-15								
DD00480	Designer prepare DDA	10	02-Jan-15	13-Jan-15	02-Oct-15	13-Oct-15								
DD00490	Formal Submission of DDA to ICE/ IPs	0		13-Jan-15		13-Oct-15								
DD00500	Advanced Submission to SO	0		13-Jan-15		13-Oct-15								
DD00510	IPs/ SO's Advance Comments/ ICE Comments	28	14-Jan-15	10-Feb-15	14-Oct-15	10-Nov-15								
DD00520	Comments Received	0		10-Feb-15		10-Nov-15								
DD00530	Designer to Reply RIC + Update Submission	21	11-Feb-15	13-Mar-15	11-Nov-15	04-Dec-15								
DD00540	Submit Updated DDA to SO/ ICE/ IPs	0	14-Mar-15		05-Dec-15									
DD00550	ICE Approval & Issue Check Cert	18	14-Mar-15	08-Apr-15	05-Dec-15	28-Dec-15								

- Planned Bar
- Planned Bar - Critical
- ◆ Planned Milestone
- Progress bar
- ◆ Progress Milestone



Date	Revision	Checked	Approved
12-Feb-14	TMCLKDBJGEN-PRG-98507	WYu	SPo
08-Apr-14	TMCLKDBJGEN-PRG-98507 Rev B	SPa	WYu
28-Aug-14	TMCLKDBJGEN-PRG-98507 Rev C	CLa	WYu
10-Jun-15	TMCLKDBJGEN-PRG-98507 Rev F	WYu	

Activity ID	Activity Name	Orig Dur	Planned Start	Planned Finish	Current Start	Current Finish	2015							2016	
							Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	
DD00570	IPs Review	28	14-Mar-15	10-Apr-15	05-Dec-15	01-Jan-16									
DD00620	SO's Review	35	14-Mar-15	17-Apr-15	05-Dec-15	08-Jan-16									
ETWB TCW No. 15/2005 - Geotechnical Risk Assessment C&C Tunnels at Southern Landfall															
GEO1300	1st Submission to GEO - ETWB TCW No. 15/2005 - Geotechnical Risk Assessment C&C Tunnels at Southern Landfall	0		11-Jun-15		18-Nov-15									
GEO1305	1st Submission GEO Review	28	12-Jun-15	09-Jul-15	19-Nov-15	16-Dec-15									
GEO1310	Received GEO Comment	0		09-Jul-15		16-Dec-15									
GEO1315	Prepare Response to Comment	12	10-Jul-15	23-Jul-15	17-Dec-15	02-Jan-16									
GEO1320	2nd Submission to GEO	0		23-Jul-15		02-Jan-16									
GEO1325	2nd GEO Review	28	24-Jul-15	20-Aug-15	03-Jan-16	30-Jan-16									
(F3) AIP Temp.Support for South.C&C, Portal & ELS															
DD69690	IPs Review	28	10-Jan-15	06-Feb-15	04-Jun-15A	29-Sep-15									
DD69700	IPs No Objection Received	0		06-Feb-15		29-Sep-15									
DD69710	SO's Review	35	10-Jan-15	13-Feb-15	04-Jun-15A	01-Oct-15									
DD69720	SO Approval with Condition R received	0		13-Feb-15		02-Oct-15									
(F3) DDA Temp.Support for South.C&C, Portal & ELS															
DD04000	Preparation of DDA South C&C ELS	18	01-Apr-15	25-Apr-15	02-Oct-15	23-Oct-15									
DD04010	Review & Comment by JV	18	27-Apr-15	18-May-15	24-Oct-15	13-Nov-15									
DD04020	Designer prepare DDA	10	19-May-15	30-May-15	14-Nov-15	25-Nov-15									
DD04030	Formal Submission of DDA to ICE/ IPs	0		30-May-15		25-Nov-15									
DD04040	Advanced Submission to SO	0		30-May-15		25-Nov-15									
DD04050	IPs/ SO's Advance Comments/ ICE Comments	28	31-May-15	27-Jun-15	26-Nov-15	23-Dec-15									
DD04060	Comments Received	0		27-Jun-15		23-Dec-15									
DD04070	Designer to Reply RIC + Update Submission	21	29-Jun-15	23-Jul-15	24-Dec-15	20-Jan-16									
DD04080	Submit Updated DDA to SO/ ICE/ IPs	0	24-Jul-15		21-Jan-16										
DD04090	ICE Approval & Issue Check Cert	12	24-Jul-15	06-Aug-15	21-Jan-16	03-Feb-16									
DD04100	Submit ICE Check Cert to SO	6	07-Aug-15	13-Aug-15	04-Feb-16	17-Feb-16									
DD04110	IPs Review	28	24-Jul-15	20-Aug-15	21-Jan-16	17-Feb-16									
DD04120	IPs No Objection Received	0		20-Aug-15		17-Feb-16									
DD04160	SO's Review	35	24-Jul-15	27-Aug-15	21-Jan-16	24-Feb-16									
DD04170	SO Approval with Condition R received	0		27-Aug-15		24-Feb-16									
ETWB TCW No 15/2005 - ELS Design for C&C Tunnel at Southern Landfall															
GEO1390	1st Submission to GEO - ETWB TCW No 15/2005 - ELS Design for C&C Tunnel at Southern Landfall	0		06-Aug-15		03-Feb-16									
GEO1395	1st Submission GEO Review	28	07-Aug-15	03-Sep-15	04-Feb-16	02-Mar-16									
GEO1400	Received GEO Comment	0		03-Sep-15		02-Mar-16									
GEO1405	Prepare Response to Comment	12	04-Sep-15	17-Sep-15	03-Mar-16	16-Mar-16									
GEO1410	2nd Submission to GEO	0		17-Sep-15		16-Mar-16									
GEO1415	2nd GEO Review	28	18-Sep-15	15-Oct-15	17-Mar-16	13-Apr-16									
Method Statement Submission															
Method Statement of Construction Methodology of C&C Tunnels															
MS1700	Preparation Method Statement for C&C Tunnels	25	28-Mar-15	30-Apr-15	29-Sep-15	29-Oct-15									
MS1710	Submit Method Statement to SO	0		30-Apr-15		29-Oct-15									
MS1720	SO Reviews & Comments	28	01-May-15	28-May-15	30-Oct-15	26-Nov-15									
MS1730	Re-submission	18	29-May-15	18-Jun-15	27-Nov-15	17-Dec-15									
MS1740	SO's Review	28	19-Jun-15	16-Jul-15	18-Dec-15	14-Jan-16									
MS1750	SO's Approval	0		16-Jul-15		14-Jan-16									
Construction															
DDP11520	South C&C Tunnel - Diaphragm Wall	120	03-Oct-15	02-Mar-16	25-Feb-16	22-Jul-16									
South Retrieval Shaft															
Design Submission															
(B5) AIP Construction Risk Assessment - Impact on South Landfall															
GS01250	SO's Condition Approval	35	27-Jan-15	02-Mar-15	03-Jun-15A	29-Sep-15									
(B5) DDA Construction Risk Assessment - Impact on South Landfall															
DD68500	Preparation of Construction Risk Assessment - Impact on South Landfall	36	03-Mar-15	17-Apr-15	01-Sep-15A	24-Sep-15A									
DD68510	1st Submission	0		17-Apr-15		24-Sep-15A									
DD68520	SO's Comments for 1st Submission	35	18-Apr-15	22-May-15	24-Sep-15A	30-Oct-15									
DD68530	Prepare Re-submission	10	23-May-15	04-Jun-15	31-Oct-15	11-Nov-15									
DD68540	2nd Submission	0		04-Jun-15		11-Nov-15									
DD68550	ICE Cert. Issue	6	05-Jun-15	11-Jun-15	12-Nov-15	18-Nov-15									
DD68600	SO's Condition Approval	35	05-Jun-15	09-Jul-15	12-Nov-15	16-Dec-15									
(F1) AIP Temp.works - Retrieval Shaft on Southern Landfall inc. break-out															
AP01635	Designer to Prepare RIC & Updated AIP	18	25-Nov-14	15-Dec-14	28-Apr-15A	30-Jun-15A									
AP01640	Submission of AIP to SO/ ICE together with Reply To Comment (RTC)	0		15-Dec-14		30-Jun-15A									
AP01645	Reply to IPs Comments in RTC	0		15-Dec-14		30-Jun-15A									
AP01650	ICE Approval & Issue of Design Check Cert.	18	16-Dec-14	08-Jan-15	20-Jun-15A	30-Jun-15A									
AP01655	Check Cert to SO	0		08-Jan-15		30-Jun-15A									
AP01660	No Objection or Further Minor Comments from IPs Received	0		08-Jan-15		30-Jun-15A									
AP01680	SO Review (35 Days)	35	17-Dec-14	20-Jan-15	30-Jun-15A	30-Sep-15									
AP01685	SO Approval with Condition R received	0		20-Jan-15		30-Sep-15									
(F1) DDA Temp.works - Retrieval Shaft on Southern Landfall inc. break-out															

■ Planned Bar
■ Planned Bar - Critical
◆ Planned Milestone
■ Progress bar
◆ Progress Milestone



Date	Revision	Checked	Approved
12-Feb-14	TMCLKDBJGENPRG98507	WYu	SPo
08-Apr-14	TMCLKDBJGENPRG98507 Rev B	SPa	WYu
28-Aug-14	TMCLKDBJGENPRG98507 Rev C	CLa	WYu
10-Jun-15	TMCLKDBJGENPRG98507 Rev F	WYu	

Activity ID	Activity Name	Orig Dur	Planned Start	Planned Finish	Current Start	Current Finish	2015						2016	
							Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
DD03510	Preparation of DDA Temp Support for Sth Retrieval Shaft	18	01-Apr-15	25-Apr-15	02-Oct-15	23-Oct-15								
DD03520	Review & Comment by JV	18	27-Apr-15	18-May-15	24-Oct-15	13-Nov-15								
DD03530	Designer prepare DDA	6	19-May-15	26-May-15	14-Nov-15	20-Nov-15								
DD03540	Formal Submission of DDA to ICE/ IPs	0		26-May-15		20-Nov-15								
DD03550	Advanced Submission to SO	0		26-May-15		20-Nov-15								
DD03560	IPs/ SO's Advance Comments/ ICE Comments	28	27-May-15	23-Jun-15	21-Nov-15	18-Dec-15								
DD03570	Comments Received	0		23-Jun-15		18-Dec-15								
DD03580	Designer to Reply RtC + Update Submission	21	24-Jun-15	18-Jul-15	19-Dec-15	15-Jan-16								
DD03590	Submit Updated DDA to SO/ ICE/ IPs	0	20-Jul-15		16-Jan-16									
DD03600	ICE Approval & Issue Check Cert	12	20-Jul-15	01-Aug-15	16-Jan-16	29-Jan-16								
DD03610	Submit ICE Check Cert to SO	6	03-Aug-15	08-Aug-15	30-Jan-16	05-Feb-16								
DD03620	IPs Review	28	20-Jul-15	16-Aug-15	16-Jan-16	12-Feb-16								
DD03630	IPs No Objection Received	0		16-Aug-15		12-Feb-16								
DD03670	SO's Review	35	20-Jul-15	23-Aug-15	16-Jan-16	19-Feb-16								
DD03680	SO Approval with Condition Received	0		24-Aug-15		19-Feb-16								

ETWB TCW No 15/2005 - ELS Design for TBM Retrieval Shaft at Southern Landfall

GEO1330	1st Submission to GEO - ETWB TCW No 15/2005 - ELS Design for TBM Retrieval Shaft at Southern Landfall	0		24-Aug-15		19-Feb-16								
GEO1335	1st Submission GEO Review	28	24-Aug-15	20-Sep-15	20-Feb-16	18-Mar-16								
GEO1340	Received GEO Comment	0		21-Sep-15		18-Mar-16								
GEO1345	Prepare Response to Comment	12	21-Sep-15	06-Oct-15	19-Mar-16	06-Apr-16								
GEO1350	2nd Submission to GEO	0		06-Oct-15		06-Apr-16								
GEO1355	2nd GEO Review	28	07-Oct-15	03-Nov-15	07-Apr-16	04-May-16								

(F2) AIP Temp works of Ground Treatment for TBMs passing under Southern Landfall

AP01905	Review & Comment by JV	18	23-Sep-14	15-Oct-14	15-Apr-15A	02-Oct-15								
AP01910	Designer Prepare AIP	12	16-Oct-14	29-Oct-14	03-Oct-15	16-Oct-15								
AP01915	Formal Submission of AIP to ICE/IPs	0		29-Oct-14		16-Oct-15								
AP01920	Advanced Submission of AIP to SO	0		29-Oct-14		16-Oct-15								
AP01925	Review & Comment by SO/ ICE/ IPs	28	30-Oct-14	26-Nov-14	17-Oct-15	13-Nov-15								
AP01930	Advance Comments from SO/ Comments from ICE/ IPs Received	0		26-Nov-14		13-Nov-15								
AP01935	Designer to Prepare RtC & Updated AIP	18	27-Nov-14	17-Dec-14	14-Nov-15	04-Dec-15								
AP01940	Submission of AIP to SO/ ICE together with Reply To Comment (RTC)	0		17-Dec-14		04-Dec-15								
AP01945	Reply to IPs Comments in RTC	0		17-Dec-14		04-Dec-15								
AP01950	ICE Approval & Issue of Design Check Cert.	18	18-Dec-14	10-Jan-15	05-Dec-15	28-Dec-15								
AP01980	SO Review (35 Days)	35	19-Dec-14	22-Jan-15	06-Dec-15	09-Jan-16								

(F2) DDA Temp works of Ground Treatment for TBMs passing under Southern Landfall

DD04750	Review & Comment by JV	18	27-Apr-15	18-May-15	15-Apr-15A	12-Jan-16								
DD04810	Designer to Reply RtC + Update Submission	21	24-Jun-15	18-Jul-15	17-Feb-16	11-Mar-16								
DD04820	Submit Updated DDA to SO/ ICE/ IPs	0	20-Jul-15		12-Mar-16									
DD04830	ICE Approval & Issue Check Cert	12	20-Jul-15	01-Aug-15	12-Mar-16	29-Mar-16								
DD04840	Submit ICE Check Cert to SO	6	03-Aug-15	08-Aug-15	30-Mar-16	06-Apr-16								
DD04850	IPs Review	28	20-Jul-15	16-Aug-15	12-Mar-16	08-Apr-16								
DD04860	IPs No Objection Received	0		16-Aug-15		08-Apr-16								
DD04900	SO's Review	35	20-Jul-15	23-Aug-15	12-Mar-16	15-Apr-16								
DD04910	SO Approval with Condition Received	0		24-Aug-15		15-Apr-16								

ETWB TCW No 15/2005 - ELS Design for Temporary Measures for Ground Improvement

GEO1360	1st Submission to GEO - ETWB TCW No. 15/2005 - ELS Design for Ground Improvement at Southern Landfall	0		24-Aug-15		15-Apr-16								
GEO1365	1st Submission GEO Review	28	24-Aug-15	20-Sep-15	16-Apr-16	13-May-16								
GEO1370	Received GEO Comment	0		21-Sep-15		13-May-16								
GEO1375	Prepare Response to Comment	12	21-Sep-15	06-Oct-15	16-May-16	28-May-16								
GEO1380	2nd Submission to GEO	0		06-Oct-15		28-May-16								
GEO1385	2nd GEO Review	28	07-Oct-15	03-Nov-15	29-May-16	25-Jun-16								

(F4) Gantry Crane Support/Foundations in Southern Landfall

DD69730	Preparation of IFA Gantry Crane / Foundation	18	27-Jul-15	15-Aug-15	18-Feb-16	09-Mar-16								
DD69740	Review & Comment by JV	18	17-Aug-15	05-Sep-15	10-Mar-16	02-Apr-16								
DD69750	Designer prepare IFA	10	07-Sep-15	17-Sep-15	05-Apr-16	15-Apr-16								
DD69760	Formal Submission of IFA to ICE/ IPs	0		17-Sep-15		15-Apr-16								
DD69770	Advanced Submission to SO	0		17-Sep-15		15-Apr-16								
DD69780	IPs/ SO's Advance Comments/ ICE Comments	28	18-Sep-15	15-Oct-15	16-Apr-16	13-May-16								
DD69790	Comments Received	0		15-Oct-15		13-May-16								
DD69800	Designer to Reply RtC + Update Submission	21	16-Oct-15	10-Nov-15	16-May-16	08-Jun-16								
DD69810	Submit Updated IFA to SO/ ICE/ IPs	0	11-Nov-15		10-Jun-16									
DD69820	ICE Approval & Issue Check Cert	12	11-Nov-15	24-Nov-15	10-Jun-16	23-Jun-16								
DD69830	IPs Review	28	11-Nov-15	08-Dec-15	10-Jun-16	07-Jul-16								
DD69840	IPs No Objection Received	0		08-Dec-15		07-Jul-16								
DD69850	SO's Review	35	11-Nov-15	15-Dec-15	10-Jun-16	14-Jul-16								
DD69860	SO Approval with Condition Received	0		15-Dec-15		14-Jul-16								

Method Statement Submission

Method Statement of Construction Methodology of Retrieval Shaft

- Planned Bar
- Planned Bar - Critical
- ◆ Planned Milestone
- Progress bar
- ◆ Progress Milestone



Date	Revision	Checked	Approved
12-Feb-14	TMCLKDBJGEN-PRG-98507	WYu	SPa
08-Apr-14	TMCLKDBJGEN-PRG-98507 Rev B	SPa	WYu
28-Aug-14	TMCLKDBJGEN-PRG-98507 Rev C	CLa	WYu
10-Jun-15	TMCLKDBJGEN-PRG-98507 Rev F	WYu	


Activity ID	Activity Name	Orig Dur	Planned Start	Planned Finish	Current Start	Current Finish	2015						2016		
							Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	
MS1600	Preparation Method Statement for Retrieval Shaft	25	24-Aug-15	21-Sep-15	20-Feb-16	19-Mar-16									
MS1610	Submit Method Statement to SO	0		21-Sep-15		19-Mar-16									
MS1620	SO Reviews & Comments	28	22-Sep-15	19-Oct-15	20-Mar-16	16-Apr-16									
MS1630	Re-submission	18	20-Oct-15	10-Nov-15	18-Apr-16	09-May-16									
MS1640	SO's Review	28	11-Nov-15	08-Dec-15	10-May-16	06-Jun-16									
MS1650	SO's Approval	0		08-Dec-15		06-Jun-16									
Construction															
DDP11430	South Landfall GI Works/DW Setting Up	48	06-Aug-15	02-Oct-15	17-Dec-15	20-Feb-16									
DDP11450	South Retrieval Shaft - Diaphragm Wall	98	03-Oct-15	29-Jan-16	14-Mar-16	14-Jul-16									
South Approach Ramp															
Construction															
DDP11840	Approach Ramp (CH1580-1850) - Pipe Pile/Sheet Piles Wall	126	03-Oct-15	09-Mar-16	22-Feb-16	26-Jul-16									
DDP11850	Approach Ramp (CH1580-1850) - Tension Piles	103	03-Oct-15	04-Feb-16	22-Feb-16	28-Jun-16									
South Ventilation Building															
Design Submission															
(I1) DDA for South Vent.Bldg. GBP & Arch.Submission															
DD01425	IPs/ SO's Advance Comments/ ICE Comments	28	30-Oct-14	26-Nov-14	25-Feb-15A	30-Jun-15A									
DD01430	Comments Received	0		26-Nov-14		30-Jun-15A									
DD01435	Designer to Reply RIC + Update Submission	21	27-Nov-14	20-Dec-14	30-Jun-15A	22-Oct-15									
DD01440	Submit Updated DDA to SO/ ICE/ IPs	0	22-Dec-14		23-Oct-15										
DD01445	ICE Approval & Issue Check Cert	18	22-Dec-14	14-Jan-15	23-Oct-15	12-Nov-15									
DD01450	Submit ICE Check Cert to SO	6	15-Jan-15	21-Jan-15	13-Nov-15	19-Nov-15									
DD01455	IPs Review	28	22-Dec-14	18-Jan-15	23-Oct-15	19-Nov-15									
DD01460	IPs No Objection Received	0		18-Jan-15		19-Nov-15									
DD01465	SO's Review	35	22-Dec-14	25-Jan-15	23-Oct-15	26-Nov-15									
DD01470	SO Approval with Condition R received	0		26-Jan-15		26-Nov-15									
(I2) DDA for South Vent.Bldg. Foundation Design															
DD01500	Preparation of DDA Sth VB Foundation	18	01-Apr-15	25-Apr-15	23-Oct-15	12-Nov-15									
DD01505	Review & Comment by JV	18	27-Apr-15	18-May-15	13-Nov-15	03-Dec-15									
DD01510	Designer prepare DDA	10	19-May-15	30-May-15	04-Dec-15	15-Dec-15									
DD01515	Formal Submission of DDA to ICE/ IPs	0		30-May-15		15-Dec-15									
DD01520	Advanced Submission to SO	0		30-May-15		15-Dec-15									
DD01525	IPs/ SO's Advance Comments/ ICE Comments	28	31-May-15	27-Jun-15	16-Dec-15	12-Jan-16									
DD01530	Comments Received	0		27-Jun-15		12-Jan-16									
DD01535	Designer to Reply RIC + Update Submission	21	29-Jun-15	23-Jul-15	13-Jan-16	05-Feb-16									
DD01540	Submit Updated DDA to SO/ ICE/ IPs	0	24-Jul-15		06-Feb-16										
DD01545	ICE Approval & Issue Check Cert	18	24-Jul-15	13-Aug-15	06-Feb-16	04-Mar-16									
DD01550	Submit ICE Check Cert to SO	6	14-Aug-15	20-Aug-15	05-Mar-16	11-Mar-16									
DD01555	IPs Review	28	24-Jul-15	20-Aug-15	06-Feb-16	04-Mar-16									
DD01560	IPs No Objection Received	0		20-Aug-15		04-Mar-16									
DD01580	SO's Review	35	24-Jul-15	27-Aug-15	06-Feb-16	11-Mar-16									
DD01585	SO Approval with Condition R received	0		27-Aug-15		11-Mar-16									
(I2) DDA for South Vent.Bldg.Structural Design incl.Vent.Connections															
DD67808	Preparation of DDA Sth VB Structural Design incl. Vent Conn	18	28-Jan-15	17-Feb-15	27-Nov-15	17-Dec-15									
DD67818	Review & Comment by JV	18	18-Feb-15	17-Mar-15	18-Dec-15	11-Jan-16									
(J1) DDA Temp.works for Construction of Sth.Vent.Bldg.															
DD04560	Preparation of DDA South VB ELS	18	01-Jun-15	22-Jun-15	16-Dec-15	08-Jan-16									
DD04570	Review & Comment by JV	18	23-Jun-15	14-Jul-15	09-Jan-16	29-Jan-16									
DD04580	Designer prepare DDA	10	15-Jul-15	25-Jul-15	30-Jan-16	17-Feb-16									
DD04590	Formal Submission of DDA to ICE/ IPs	0		25-Jul-15		17-Feb-16									
DD04600	Advanced Submission to SO	0		25-Jul-15		17-Feb-16									
DD04610	IPs/ SO's Advance Comments/ ICE Comments	28	26-Jul-15	22-Aug-15	18-Feb-16	16-Mar-16									
DD04620	Comments Received	0		22-Aug-15		16-Mar-16									
DD04630	Designer to Reply RIC + Update Submission	21	24-Aug-15	16-Sep-15	17-Mar-16	14-Apr-16									
DD04640	Submit Updated DDA to SO/ ICE/ IPs	0	17-Sep-15		15-Apr-16										
DD04650	ICE Approval & Issue Check Cert	12	17-Sep-15	02-Oct-15	15-Apr-16	28-Apr-16									
DD04660	Submit ICE Check Cert to SO	6	03-Oct-15	09-Oct-15	29-Apr-16	06-May-16									
DD04670	IPs Review	28	17-Sep-15	14-Oct-15	15-Apr-16	12-May-16									
DD04680	IPs No Objection Received	0		14-Oct-15		12-May-16									
DD04720	SO's Review	35	17-Sep-15	21-Oct-15	15-Apr-16	19-May-16									
DD04730	SO Approval with Condition R received	0		22-Oct-15		19-May-16									
Construction															
DDP11930	Mobilization & Setting Up Piling Rigs	64	06-Aug-15	22-Oct-15	29-Sep-15	14-Dec-15									
DDP11940	S - Piling (Socket H-piles)	132	23-Oct-15	08-Apr-16	20-May-16	26-Oct-16									
DDP11960	S - Sheet Piling	48	23-Oct-15	17-Dec-15	15-Dec-15	18-Feb-16									
South Surface Roadworks, Utility & Drainage works															
Design Submission															
(E1) AIP - Southern Landfall Seawall Modification															
AP00900	Designer Prepare AIP - Southern Landfall Seawall Modification	36	08-Nov-16	19-Dec-16	08-Jun-15A	08-Jul-15A									

- Planned Bar
- Planned Bar - Critical
- ◆ Planned Milestone
- Progress bar
- ◆ Progress Milestone



Date	Revision	Checked	Approved
12-Feb-14	TMCLKDBJGENPRG98507	WYu	SPo
08-Apr-14	TMCLKDBJGENPRG98507 Rev B	SPa	WYu
28-Aug-14	TMCLKDBJGENPRG98507 Rev C	CLa	WYu
10-Jun-15	TMCLKDBJGENPRG98507 Rev F	WYu	

Activity ID	Activity Name	Orig Dur	Planned Start	Planned Finish	Current Start	Current Finish	2015							2016			
							Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan			
AP00905	Review & Comment by JV	12	20-Dec-16	05-Jan-17	08-Jul-15A	13-Jul-15A											
AP00910	Designer prepare AIP	6	06-Jan-17	12-Jan-17	13-Jul-15A	16-Jul-15A											
AP00915	Formal Submission of AIP to ICE/IPs	0		12-Jan-17		16-Jul-15A											
AP00920	Advanced Submission of AIP to SO	0		12-Jan-17		16-Jul-15A											
AP00925	Review & Comment by SO/ ICE/ IPs	28	13-Jan-17	09-Feb-17	16-Jul-15A	30-Sep-15											
AP00930	Advance Comments from SO/ Comments from ICE/ IPs Received	0		09-Feb-17		30-Sep-15											
AP00935	Designer to Prepare RtC & Updated AIP	18	10-Feb-17	02-Mar-17	02-Oct-15	23-Oct-15											
AP00940	Submission of AIP to SO/ ICE together with Reply To Comment (RTC)	0		02-Mar-17		23-Oct-15											
AP00945	Reply to IPs Comments in RTC	0		02-Mar-17		23-Oct-15											
AP00950	ICE Approval & Issue of Design Check Cert.	18	03-Mar-17	23-Mar-17	24-Oct-15	13-Nov-15											
AP00955	Check Cert to SO	0		23-Mar-17		13-Nov-15											
AP00960	No Objection or Further Minor Comments from IPs Received	0		23-Mar-17		13-Nov-15											
AP00980	SO Review (35 Days)	35	03-Mar-17	06-Apr-17	24-Oct-15	27-Nov-15											
AP00985	SO Approval with Condition R received	0		06-Apr-17		27-Nov-15											
(E1) DDA - Southern Landfall Seawall Modification																	
DD01900	Preparation of DDA Modification of Seawall at Sth Landfall	18	07-Apr-17	02-May-17	28-Nov-15	18-Dec-15											
DD01905	Review & Comment by JV	18	04-May-17	24-May-17	19-Dec-15	12-Jan-16											
(E3) DDA for Sewerage, Drainage, Waterworks & Utility works for South Landfall																	
DD05880	Designer to Reply RtC + Update Submission	21	02-Feb-15	04-Mar-15	19-Jun-15A	03-Oct-15											
DD05890	Submit Updated DDA to SO/ ICE/ IPs	0	05-Mar-15		05-Oct-15												
DD05900	ICE Approval & Issue Check Cert	12	05-Mar-15	18-Mar-15	05-Oct-15	17-Oct-15											
DD05910	Submit ICE Check Cert to SO	6	19-Mar-15	25-Mar-15	19-Oct-15	26-Oct-15											
DD05920	IPs Review	28	05-Mar-15	01-Apr-15	05-Oct-15	01-Nov-15											
DD05930	IPs No Objection Received	0		01-Apr-15		01-Nov-15											
DD05940	SO's Review	35	05-Mar-15	08-Apr-15	05-Oct-15	08-Nov-15											
DD05950	SO Approval with Condition R received	0		08-Apr-15		09-Nov-15											
Method Statement Submission																	
Method Statement of Ground Treatment for TBMs Passing under Southern Landfall Seawall																	
MS2700	Preparation Method Statement for Ground Improvement in South Landfall	9	20-Jul-15	29-Jul-15	12-Mar-16	22-Mar-16											
MS2710	Submit Method Statement to SO	0		29-Jul-15		22-Mar-16											
MS2720	SO Reviews & Comments	28	30-Jul-15	26-Aug-15	23-Mar-16	19-Apr-16											
MS2730	Re-submission	6	27-Aug-15	02-Sep-15	20-Apr-16	26-Apr-16											
MS2740	SO's Review	28	03-Sep-15	30-Sep-15	27-Apr-16	24-May-16											
MS2750	SO's Approval	0		30-Sep-15		24-May-16											
Construction																	
DDP11435	Temporary Platform for Ground Treatment for TBM passing under Southern Seawall	48	06-Aug-15	02-Oct-15	29-Sep-15	25-Nov-15											
DDP11440	Grouting Treatment for TBM passing under Southern Seawall	339	03-Oct-15	25-Nov-16	26-Nov-15	20-Jan-17											
Testing & Commissioning/Inspection & Handover																	
Final Inspection & Handover																	
Design Submission																	
(A12) Maintenance Matrix																	
GS02000	Preparation of Maintenance Matrix	35	24-Dec-15	05-Feb-16	24-Dec-15	05-Feb-16											
(A13) Operation & Maintenance Manual																	
GS02100	Preparation of Operation and Maintenance Manual	48	24-Dec-15	27-Feb-16	24-Dec-15	27-Feb-16											
(A14) As-built & As-fabricated Drawings																	
GS02200	Preparation of As-built and As-fabricated Drawings	48	24-Dec-15	27-Feb-16	24-Dec-15	27-Feb-16											
(A15) Health & Safety File incl. As-built Dwgs & Records, Maintenance Schedules, O&M Manual																	
GS02310	Preparation of Health and Safety File including as-built drawings and records, maintenance schedules, operation and mai	48	24-Dec-15	27-Feb-16	24-Dec-15	27-Feb-16											



- Planned Bar
- Planned Bar - Critical
- ◆ Planned Milestone
- Progress bar
- ◆ Progress Milestone



Date	Revision	Checked	Approved
12-Feb-14	TMCLKDBJGEN-PRG-98507	WYu	SPo
08-Apr-14	TMCLKDBJGEN-PRG-98507 Rev B	SPa	WYu
28-Aug-14	TMCLKDBJGEN-PRG-98507 Rev C	CLa	WYu
10-Jun-15	TMCLKDBJGEN-PRG-98507 Rev F	WYu	

Appendix C

Environmental Mitigation
and Enhancement Measure
Implementation Schedules

*Contract No. HY/2012/08
Tuen Mun – Chek Lap Kok Link
Northern Connection Sub-sea Tunnel Section
Environmental Mitigation and Enhancement Measure Implementation Schedule*

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
Air Quality									
4.8.1	3.8	An effective watering programme of twice daily watering with complete coverage, is estimated to reduce by 50%. This is recommended for all areas in order to reduce dust levels to a minimum;	All areas / throughout construction period	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		✓
4.8.1	3.8	Watering of the construction sites in Lantau for 8 times/day and in Tuen Mun for 12 times/day to reduce dust emissions by 87.5% and 91.7% respectively and shall be undertaken.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		<>
4.8.1	3.8	The Contractor shall, to the satisfaction of the Engineer, install effective dust suppression measures and take such other measures as may be necessary to ensure that at the Site boundary and any nearby sensitive receiver, dust levels are kept to acceptable levels.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	The Contractor shall not burn debris or other materials on the works areas.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	In hot, dry or windy weather, the watering programme shall maintain all exposed road surfaces and dust sources wet.	All unpaved haul roads / throughout construction period in hot, dry or windy weather	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		✓
4.8.1	3.8	Where breaking of oversize rock/concrete is required, watering shall be implemented to control dust. Water spray shall be used during the handling of fill material at the site and at active cuts, excavation and fill sites where dust is likely to be created.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	Open dropping heights for excavated materials shall be controlled to a maximum height of 2m to minimise the fugitive dust arising from unloading.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	During transportation by truck, materials shall not be loaded to a level higher than the side and tail boards, and shall be dampened or covered before transport.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

Contract No. HY/2012/08
Tuen Mun – Chek Lap Kok Link
Northern Connection Sub-sea Tunnel Section
Environmental Mitigation and Enhancement Measure Implementation Schedule

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
4.8.1	3.8	Materials having the potential to create dust shall not be loaded to a level higher than the side and tail boards, and shall be covered by a clean tarpaulin. The tarpaulin shall be properly secured and shall extend at least 300mm over the edges of the side and tail boards.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	No earth, mud, debris, dust and the like shall be deposited on public roads. Wheel washing facility shall be usable prior to any earthworks excavation activity on the site.	All site exits / throughout construction period	Contractor	TMEIA Avoid dust		Y		✓
4.8.1	3.8	Areas of exposed soil shall be minimised to areas in which works have been completed shall be restored as soon as is practicable.	All exposed surfaces / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	All stockpiles of aggregate or spoil shall be enclosed or covered and water applied in dry or windy condition.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.11	Section 3	EM&A in the form of 1 hour and 24 hour dust monitoring and site audit.	All representative existing ASRs / throughout construction period	Contractor	EM&A Manual		Y		✓
WATER QUALITY									
<i>Marine Works (Sequence A)</i>									
6.1	Annex A	Construction of seawalls to be advanced by at least 200m before the main reclamation dredging and filling can commence. The protection by advanced seawall is a dynamic process depending on the progress of the construction activities and the stage when such protection could be realised is illustrated in Figure 6.2a and detailed in Appendix D6a. The part of the works where such measures can be undertaken for the majority of the time includes the following locations: - TM-CLKL northern reclamation;	All areas/ prior to dredging and backfilling works	Contractor	TM-EIAO		Y		✓
6.1	-	a maximum of 50% public fill to be used for all seawall filling below +2.5mPD for TM-CLKL southern and northern landfalls.	TM-CLKL seawall filling	Contractor	TM-EIAO		Y		✓

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

Contract No. HY/2012/08
Tuen Mun – Chek Lap Kok Link
Northern Connection Sub-sea Tunnel Section
Environmental Mitigation and Enhancement Measure Implementation Schedule

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
6.1	-	a maximum of 30% public fill to be used for reclamation filling below +2.5mPD for TM-CLKL southern landfall	TM-CLKL southern landfall reclamation filling	Contractor	TM-EIAO		Y		N/A
6.1	-	a maximum of 100% public fill to be used for reclamation filling below +2.5mPD for TM-CLKL northern landfall	TM-CLKL northern landfall reclamation filling	Contractor	TM-EIAO		Y		✓
6.1	-	Use of cage type silt curtains round allgrab dredgers during the HKBCF, HKLR and TM-CLKL southern reclamation works.	All areas dredging works	Contractor	TM-EIAO		Y		✓
	Figure 1.1 of Annex C	A layer of floating type silt curtain will be applied when dredging and reclamation works are being undertaken at Portion N-a as shown in Figure 1.1 of Annex C of the EM&A Manual.	All areas/ through out marine works	Contractor	TM-EIAO		Y		✓
6.1	-	Trailer suction hopper dredgers shall not allow mud to overflow.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.1	-	The use of Lean Material Overboard (LMOB) systems shall be prohibited.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

*Contract No. HY/2012/08
Tuen Mun – Chek Lap Kok Link
Northern Connection Sub-sea Tunnel Section
Environmental Mitigation and Enhancement Measure Implementation Schedule*

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
6.1 Figure 6.2b Appendix D6b	Annex A	For other parts of the reclamation works construction of seawalls to be advanced by at least 200m before the main reclamation dredging and filling can commence. It should be noted that the protection by advanced seawall is a dynamic process depending on the progress of the construction activities and the stage when such protection could be realised is illustrated in Figure 6.2b and detailed in Appendices D6b. The part of the works where such measures can be undertaken for the majority of the time includes the following locations: - TM-CLKL northern reclamation; - Reclamation filling for Portion D of HKBCF; Reclamation filling for FSD berth of HKBCF; and - Reclamation dredging and filling for Portion 1 of HKLR;	TM-CLKL northern landfall, Portion D of HKBCF and HKLR	Contractor	TM-EIAO		Y		✓
6.1	-	The filling material for the other parts of the works are the same as Sequence A;	All other areas/backfilling works	Contractor	TM-EIAO		Y		N/A
6.1	5.7	Cage type silt curtain (with steel enclosure) shall be used for grab dredgers working in the site of HKBCF and TM- CLKL southern reclamation. Cage type silt curtains will be applied round all grab dredgers at other works area.	HKBCF, HKLR and TM-CLKL grab dredging	Contractor	TM-EIAO		Y		✓
6.1	Annex A	A layer of floating type silt curtain will be applied around all works as defined in Appendix D6b.	All areas/ through out marine works	Contractor	TM-EIAO		Y		✓
6.1	-	TM-CLKL northern landfall: - Reclamation filling shall not proceed until at least 200m section of leading seawall at both the east and west sides of the reclamation are formed above +2.5 mPD, except for 100m gaps for marine access;	All areas/ through out marine works	Contractor	TM-EIAO		Y		✓

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

Contract No. HY/2012/08
Tuen Mun – Chek Lap Kok Link
Northern Connection Sub-sea Tunnel Section
Environmental Mitigation and Enhancement Measure Implementation Schedule

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
<i>General Marine Works</i>									
6.1	-	Use of TBM for the construction of the submarine tunnel.	Tunnel works / Construction phase	Contractor	TM-EIAO		Y		N/A
6.1	-	Export dredged spoils from NWWCZ.	All areas as much as possible / dredging activities	Contractor	DASO Permit conditions		Y		✓
6.1	-	Where public fill is proposed for filling below +2.5mPD, the fine content in the public fill will be controlled to 25%	All areas/ backfilling works	Contractor	TM-EIAO		Y		N/A
6.1	-	Where sand fill is proposed for filling below +2.5mPD, the fine content in the sand fill will be controlled to 5%.	All areas/ backfilling works	Contractor	TM-EIAO		Y		N/A
6.1	-	Mechanical grabs shall be designed and maintained to avoid spillage and should seal tightly while being lifted.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.1	-	Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.1	-	Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.1	-	Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

*Contract No. HY/2012/08
Tuen Mun – Chek Lap Kok Link
Northern Connection Sub-sea Tunnel Section
Environmental Mitigation and Enhancement Measure Implementation Schedule*

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
6.1	-	Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.1	-	Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action;	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		N/A
6.1	-	All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		N/A
6.1	-	The works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.1	5.2	Silt curtain shall have proved effectiveness from the producer and shall be fully maintained throughout the works by the contractor.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.1	-	The daily maximum production rates shall not exceed those assumed in the water quality assessment.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.1	-	The dredging and filling works shall be scheduled to spread the works evenly over a working day.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

Contract No. HY/2012/08
Tuen Mun – Chek Lap Kok Link
Northern Connection Sub-sea Tunnel Section
Environmental Mitigation and Enhancement Measure Implementation Schedule

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
<i>Land Works</i>									
6.1	-	Wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.1	-	Sewage effluent and discharges from on- site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.1	-	Storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.1	-	Silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		<>
6.1	-	Temporary access roads should be surfaced with crushed stone or gravel.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.1	-	Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.1	-	Measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		<>
6.1	-	Open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.1	5.8	Manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

*Contract No. HY/2012/08
Tuen Mun – Chek Lap Kok Link
Northern Connection Sub-sea Tunnel Section
Environmental Mitigation and Enhancement Measure Implementation Schedule*

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
6.1	-	Discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.1	-	All vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.1	-	Wheel wash overflow shall be directed to silt removal facilities before being discharged to the storm drain.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.1	-	Section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.1	-	Wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.1	-	Vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		N/A
6.1	-	The Contractor shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.1	-	Waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance.	All areas/ throughout construction period	Contractor	TM-EIAO Waste Disposal Ordinance		Y		✓
6.1	-	All fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		<>
6.1	-	Surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

Contract No. HY/2012/08
Tuen Mun – Chek Lap Kok Link
Northern Connection Sub-sea Tunnel Section
Environmental Mitigation and Enhancement Measure Implementation Schedule

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
6.1	-	Roadside gullies to trap silt and grit shall be provided prior to discharging the stormwater into the marine environment. The sumps will be maintained and cleaned at regular intervals.	Roadside/design and operation	Design Consultant/ Contractor	TM-EIAO	Y		Y	✓
6.1	Section 5	All construction works shall be subject to routine audit to ensure implementation of all EIA recommendations and good working practice.	All areas/ throughout construction period	Contractor	EM&A Manual		Y		✓
<i>Water Quality Monitoring</i>									
6.1	Section 5	Water quality monitoring shall be undertaken for suspended solids, turbidity, and dissolved oxygen. Nutrients and metal parameters shall also be measured for Mf sediment operations (only HKBCF and HKLR required handling of Mf sediment) during baseline, backfilling and post construction period. One year operation phase water quality monitoring at designated stations.	Designated monitoring stations as defined in EM&A Manual, Section 5/ Before, through-out marine construction period, post construction and monthly operational phase water quality monitoring for a year.	Contractor	EM&A Manual		Y	Y	✓
ECOLOGY									
8.14	6.3	Specification for and implement pre, during and post construction dolphin abundance monitoring.	All Areas/Detailed Design/ during construction works/post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Y	✓
8.14	6.3,6.5	Specification and implementation of 250m dolphin exclusion zone.	All dredging and reclamation areas/Detailed Design/ during all reclamation and dredging works	Design Consultant/ Contractor	TMEIA	Y	Y		✓
8.15	6.3, 6.5	Specification and deployment of an artificial reef of an area of 3,600m ² in an area where fishing activities are prohibited.	Area of prohibited fishing activities/Detailed Design/towards end of construction period	TM-CLKL/ HKBCF Design Consultant/TM-CLKL/ HKBCF Contractor	TMEIA	Y		Y	N/A. To be implemented by AFCD.
8.14	6.3, 6.5	Specification and implementation of marine vessel control specifications	All areas/Detailed Design/ during construction works	Design Consultant/ Contractor	TMEIA	Y	Y		✓
8.14	6.3, 6.5	Design and implementation of acoustic decoupling methods for dredging and reclamation works	All areas/ Detailed Design/ during dredging and reclamation works	Design Consultant/ Contractor	TMEIA	Y	Y		✓

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

Contract No. HY/2012/08
Tuen Mun – Chek Lap Kok Link
Northern Connection Sub-sea Tunnel Section
Environmental Mitigation and Enhancement Measure Implementation Schedule

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
8.15	6.3, 6.4	Pre-construction phase survey and coral translocation	Detailed Design/Prior to construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
8.15	6.5	Audit coral translocation success	Post translocation	Contractor	TMEIA		Y		✓
7.13	6.5	The loss of habitat shall be supplemented by enhancement planting in accordance with the landscape mitigation schedule.	All areas / As soon as accessible	Contractor	TMEIA		Y		N/A
7.13	6.5	Spoil heaps shall be covered at all times.	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Avoid damage and disturbance to the remaining and surrounding natural habitat	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Placement of equipment in designated areas within the existing disturbed land	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Disturbed areas to be reinstated immediately after completion of the works.	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Construction activities should be restricted to the proposed works boundary.	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
LANDSCAPE AND VISUAL									
10.9	7.6	The colour and shape of the toll control buildings, ventilation building and administration building shall adopt a design which could blend it into the vicinity elements, and the details will be developed in detailed design stage (DM2)	All areas/detailed design	Design Consultant	TMEIA	Y			N/A
10.9	7.6	Aesthetic design of the viaduct, retaining wall and other structures will be developed under ACABAS submission (DM5)	All areas/detailed design	Design Consultant	TMEIA	Y			N/A
10.9	7.6	Screening of construction works by hoardings around works area in visually unobtrusive colours, to screen works (CM5)	All areas/detailed design/ during construction/post construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
10.9	7.6	Control night-time lighting and glare by hooding all lights (CM6)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		N/A
10.9	7.6	Ensure no run-off into water body adjacent to the Project Area (CM7)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓
10.9	7.6	Avoidance of excessive height and bulk of buildings and structures (CM8)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

*Contract No. HY/2012/08
Tuen Mun – Chek Lap Kok Link
Northern Connection Sub-sea Tunnel Section
Environmental Mitigation and Enhancement Measure Implementation Schedule*

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
10.9	7.6	Aesthetically pleasing design (visually unobtrusive and non-reflective) as regard to the form, material and finishes shall be incorporated to all buildings, engineering structures and associated infrastructure facilities (OM5)	All areas/detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	N/A
10.9	7.6	Avoidance of excessive height and bulk of buildings and structures (OM6)	All areas/detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	N/A
WASTE									
12.6		The Contractor shall identify a coordinator for the management of waste.	Contract mobilisation	Contractor	TMEIA		Y		✓
12.6		The Contractor shall prepare and implement a Waste Management Plan which specifies procedures such as a ticketing system, to facilitate tracking of loads and to ensure that illegal disposal of wastes does not occur, and protocols for the maintenance of records of the quantities of wastes generated, recycled and disposed. A recording system for the amount of waste generated, recycled and disposed (locations) should be established.	Contract mobilisation	Contractor	TMEIA, Works Branch Technical Circular No. 5/99 for the Trip-ticket System for Disposal of Construction and Demolition Material		Y		✓

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

Contract No. HY/2012/08
Tuen Mun – Chek Lap Kok Link
Northern Connection Sub-sea Tunnel Section
Environmental Mitigation and Enhancement Measure Implementation Schedule

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
12.6		The Contractor shall apply for and obtain the appropriate licenses for the disposal of public fill, chemical waste and effluent discharges.	Contract mobilisation	Contractor	TMEIA, Land (Miscellaneous Provisions) Ordinance (Cap 28); Waste Disposal Ordinance (Cap 354); Dumping at Sea Ordinance (Cap 466); Water Pollution Control Ordinance.		Y		✓
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures including waste reduction, reuse and recycling.	Contract Mobilisation	Contractor	TMEIA		Y		✓
12.6	8.1	The extent of cutting operation should be optimised where possible. Earth retaining structures and bored pile walls should be proposed to minimise the extent of cutting.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	The surplus surcharge should be transferred to a fill bank	Reclamation areas / after surcharge works	Contractor	TMEIA		Y		N/A
12.6	8.1	Rock armour from the existing seawall should be reused on the new sloping seawall as far as possible	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	The site and surroundings shall be kept tidy and litter free.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	No waste shall be burnt on site.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Provisions to be made in contract documents to allow and promote the use of recycled aggregates where appropriate.	Detailed Design	Design Consultant	TMEIA	Y			✓
12.6	8.1	The Contractor shall be prohibited from disposing of C&D materials at any sensitive locations. The Contractor should propose the final disposal sites in the EMP and WMP for approval before implementation.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Stockpiled material shall be covered by tarpaulin and /or watered as appropriate to prevent windblown dust/ surface run off.	All areas / throughout construction period	Contractor	TMEIA		Y		<>

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

Contract No. HY/2012/08
Tuen Mun – Chek Lap Kok Link
Northern Connection Sub-sea Tunnel Section
Environmental Mitigation and Enhancement Measure Implementation Schedule

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
12.6	8.1	Excavated material in trucks shall be covered by tarpaulins to reduce the potential for spillage and dust generation.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Wheel washing facilities shall be used by all trucks leaving the site to prevent transfer of mud onto public roads.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Dredged marine mud shall be disposed of in a gazetted marine disposal ground under the requirements of the Dumping at Seas Ordinance.	Reclamation areas / throughout dredging works	Contractor	TMEIA		Y		✓
12.6	8.1	Standard formwork or pre-fabrication should be used as far as practicable so as to minimise the C&D materials arising. The use of more durable formwork/plastic facing for construction works should be considered. The use of wooden hoardings should be avoided and metal hoarding should be used to facilitate recycling. Purchasing of construction materials should avoid over-ordering and wastage.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	The Contractor should recycle as many C&D materials (this is a waste section) as possible on-site. The public fill and C&D waste should be segregated and stored in separate containers or skips to facilitate the reuse or recycling of materials and proper disposal. Where practicable, the concrete and masonry should be crushed and used as fill materials. Steel reinforcement bar should be collected for use by scrap steel mills. Different areas of the sites should be considered for segregation and storage activities.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	All falsework will be steel instead of wood.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Chemical waste producers should register with the EPD. Chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows: if suitable for the substance to be held, resistant to corrosion, maintained in good conditions and securely closed;	All areas / throughout construction period	Contractor	TMEIA		Y		<>

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

*Contract No. HY/2012/08
Tuen Mun – Chek Lap Kok Link
Northern Connection Sub-sea Tunnel Section
Environmental Mitigation and Enhancement Measure Implementation Schedule*

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
		<ul style="list-style-type: none"> f Having a capacity of <450L unless the specifications have been approved by the EPD; and f Displaying a label in English and Chinese according to the instructions prescribed in Schedule 2 of the Regulations. f Clearly labelled and used solely for the storage of chemical wastes; f Enclosed with at least 3 sides; f Impermeable floor and bund with capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest; f Adequate ventilation; f Sufficiently covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and f Incompatible materials are adequately separated. 							
12.6	8.1	Waste oils, chemicals or solvents shall not be disposed of to drain,	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Adequate numbers of portable toilets should be provided for on-site workers. Portable toilets should be maintained in reasonable states, which will not deter the workers from utilising them.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Night soil should be regularly collected by licensed collectors.	All areas / throughout construction period	Contractor	TMEIA		Y		N/A

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

*Contract No. HY/2012/08
Tuen Mun – Chek Lap Kok Link
Northern Connection Sub-sea Tunnel Section
Environmental Mitigation and Enhancement Measure Implementation Schedule*

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
						D	C	O	
12.6	8.1	General refuse arising on-site should be stored in enclosed bins or compaction units separately from C&D and chemical wastes. Sufficient dustbins shall be provided for storage of waste as required under the Public Cleansing and Prevention of Nuisances By-laws. In addition, general refuse shall be cleared daily and shall be disposed of to the nearest licensed landfill or refuse transfer station. Burning of refuse on construction sites is prohibited.	All areas / throughout construction period	Contractor	TMEIA		Y		<>
12.6	8.1	All waste containers shall be in a secure area on hardstanding;	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including waste reduction, reuse and recycling.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Office wastes can be reduced by recycling of paper if such volume is sufficiently large to warrant collection. Participation in a local collection scheme by the Contractor should be advocated. Waste separation facilities for paper, aluminium cans, plastic bottles, etc should be provided on-site.	Site Offices/ throughout construction period	Contractor	TMEIA		Y		✓
12.6	Section 8	EM&A of waste handling, storage, transportation, disposal procedures and documentation through the site audit programme shall be undertaken.	All areas / throughout construction period	Contractor	EM&A Manual		Y		✓
CULTURAL HERITAGE									
11.8	Section 9	EM&A in the form of audit of the mitigation measures	All areas / throughout construction period	Highways Department	EIAO-TM		Y		N/A

*** Remarks:**

- ✓ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Contractor
- Δ Deficiency of Mitigation Measures but rectified by Contractor
- N/A Not Applicable in Reporting Period

Legend: D=Design, C=Construction, O=Operation

Note: Funding Agent for all mitigation measures will be the Highways Department of the Hong Kong SAR Government

Appendix D

Summary of Action and Limit Levels

Table D1 *Action and Limit Levels for 1-hour and 24-hour TSP*

Parameters	Action	Limit
24 Hour TSP Level in $\mu\text{g}/\text{m}^3$	ASR1 = 213 ASR5 = 238 AQMS1 = 213 ASR6 = 238 ASR10 = 214	260
1 Hour TSP Level in $\mu\text{g}/\text{m}^3$	ASR1 = 331 ASR5 = 340 AQMS1 = 335 ASR6 = 338 ASR10 = 337	500

Table D2 *Action and Limit Levels for Impact Dolphin Monitoring*

	North Lantau Social Cluster	
	NEL	NWL
Action Level	STG < 70% of baseline & ANI < 70% of baseline	STG < 70% of baseline & ANI < 70% of baseline
Limit Level	[STG < 40% of baseline & ANI < 40% of baseline] and STG < 40% of baseline & ANI < 40% of baseline	

Notes:

1. STG means quarterly encounter rate of number of dolphin sightings, which is **6.00 in NEL** and **9.85 in NWL** during the baseline monitoring period
2. ANI means quarterly encounter rate of total number of dolphins, which is **22.19 in NEL** and **44.66 in NWL** during the baseline monitoring period
3. For North Lantau Social Cluster, AL will be trigger if NEL or NWL fall below the criteria; LL will be triggered if both NEL and NWL fall below the criteria.

Table D3 *Derived Value of Action Level (AL) and Limit Level (LL)*

	North Lantau Social Cluster	
	NEL	NWL
Action Level	STG < 4.2 & ANI < 15.5	STG < 6.9 & ANI < 31.3
Limit Level	NEL = [STG < 2.4 & ANI < 8.9] and NWL = [STG < 3.9 & ANI < 17.9]	

Appendix E

Copies of Calibration
Certificates for Air Quality
Monitoring

High-Volume TSP Sampler
5-Point Calibration Record

Location : ASR 5
 Calibrated by : P.F. Yeung
 Date : 10/10/2015

Sampler

Model : TE-5170
 Serial Number : S/N 0816

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454
 Service Date : 24 Mar 2015
 Slope (m) : 2.09532
 Intercept (b) : -0.03812
 Correlation Coefficient(r) : 0.99994

Standard Condition

Pstd (hpa) : 1013
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1014
 Ta(K) : 299

Resistance Plate		dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC (chart)	Y (corrected)
1	18 holes	11.8	3.431	1.656	55	54.94
2	13 holes	9.4	3.062	1.480	50	49.94
3	10 holes	7.0	2.643	1.279	44	43.95
4	7 holes	4.8	2.188	1.063	36	35.96
5	5 holes	2.8	1.671	0.816	28	27.97

Notes: $Z = \sqrt{dH(Pa/Pstd)(Tstd/Ta)}$, $X = Z/m - b$, $Y(\text{Corrected Flow}) = IC * \{\sqrt{Pa/Pstd}(Tstd/Ta)\}$

Sampler Calibration Relationship (Linear Regression)

Slope(m): 32.462 Intercept(b): 1.692 Correlation Coefficient(r): 0.9990

Checked by: Magnum Fan

Date: 16/10/2015

High-Volume TSP Sampler
5-Point Calibration Record

Location : ASR10
 Calibrated by : P.F. Yeung
 Date : 10/10/2015

Sampler

Model : TE-5170
 Serial Number : S/N 8162

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454
 Service Date : 24 Mar 2015
 Slope (m) : 2.09532
 Intercept (b) : -0.03812
 Correlation Coefficient(r) : 0.99994

Standard Condition

Pstd (hpa) : 1013
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1014
 Ta(K) : 299

Resistance Plate		dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC (chart)	Y (corrected)
1	18 holes	11.6	3.402	1.642	57	56.93
2	13 holes	9.8	3.127	1.510	52	51.94
3	10 holes	7.6	2.754	1.332	46	45.95
4	7 holes	4.8	2.188	1.063	38	37.96
5	5 holes	2.93	1.710	0.834	30	29.96

Notes: $Z = \sqrt{dH(Pa/Pstd)(Tstd/Ta)}$, $X = Z/m - b$, $Y(\text{Corrected Flow}) = IC * \{\sqrt{Pa/Pstd}(Tstd/Ta)\}$

Sampler Calibration Relationship (Linear Regression)

Slope(m): 32.799 Intercept(b): 2.688 Correlation Coefficient(r): 0.9993

Checked by: Magnum Fan

Date: 16/10/15

High-Volume TSP Sampler
5-Point Calibration Record

Location : AQMS1
 Calibrated by : P.F. Yeung
 Date : 10/10/2015

Sampler

Model : TE-5170
 Serial Number : S/N 1253

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454
 Service Date : 24 Mar 2015
 Slope (m) : 2.09532
 Intercept (b) : -0.03812
 Correlation Coefficient(r) : 0.99994

Standard Condition

Pstd (hpa) : 1013
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1014
 Ta(K) : 299

Resistance Plate		dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC (chart)	Y (corrected)
1	18 holes	11.6	3.402	1.642	53	52.94
2	13 holes	9.2	3.030	1.464	47	46.94
3	10 holes	6.6	2.566	1.243	40	39.95
4	7 holes	4.2	2.047	0.995	32	31.96
5	5 holes	2.9	1.701	0.830	26	25.97

Notes: $Z = \sqrt{dH(Pa/Pstd)(Tstd/Ta)}$, $X = Z/m - b$, $Y(\text{Corrected Flow}) = IC * \{\sqrt{Pa/Pstd}(Tstd/Ta)\}$

Sampler Calibration Relationship (Linear Regression)

Slope(m): 32.903 Intercept(b): -1.074 Correlation Coefficient(r): 0.9998

Checked by: Magnum Fan

Date: 16/10/2015

High-Volume TSP Sampler
5-Point Calibration Record

Location : ASR 1
 Calibrated by : P.F.Yeung
 Date : 10/10/2015

Sampler

Model : TE-5170
 Serial Number : S/N 0146

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454
 Service Date : 24 Mar 2015
 Slope (m) : 2.09532
 Intercept (b) : -0.03812
 Correlation Coefficient(r) : 0.99994

Standard Condition

Pstd (hpa) : 1013
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1014
 Ta(K) : 299

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC (chart)	Y (corrected)
1 18 holes	11.8	3.431	1.656	55	54.94
2 13 holes	9.4	3.062	1.480	50	49.94
3 10 holes	7.0	2.643	1.279	44	43.95
4 7 holes	4.8	2.188	1.063	36	35.96
5 5 holes	2.8	1.671	0.816	28	27.97

Notes: $Z = \sqrt{dH(Pa/Pstd)(Tstd/Ta)}$, $X = Z/m - b$, $Y(\text{Corrected Flow}) = IC * \{\sqrt{Pa/Pstd}(Tstd/Ta)\}$

Sampler Calibration Relationship (Linear Regression)

Slope(m): 32.462 Intercept(b): 1.692 Correlation Coefficient(r): 0.9990

Checked by: Magnum Fan

Date: 16/10/2015

High-Volume TSP Sampler
5-Point Calibration Record

Location : ASR 6
 Calibrated by : P.F.Yeung
 Date : 10/10/2015

Sampler

Model : TE-5170
 Serial Number : S/N 3957

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454
 Service Date : 24 Mar 2015
 Slope (m) : 2.09532
 Intercept (b) : -0.03812
 Correlation Coefficient(r) : 0.99994

Standard Condition

Pstd (hpa) : 1013
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1014
 Ta(K) : 299

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC (chart)	Y (corrected)
1 18 holes	12.0	3.460	1.669	54	53.94
2 13 holes	9.8	3.127	1.510	48	47.94
3 10 holes	7.1	2.661	1.288	41	40.95
4 7 holes	4.5	2.119	1.029	33	32.96
5 5 holes	2.8	1.671	0.816	26	25.97

Notes: $Z = \sqrt{dH(Pa/Pstd)(Tstd/Ta)}$, $X = Z/m - b$, $Y(\text{Corrected Flow}) = IC * \{\sqrt{Pa/Pstd}(Tstd/Ta)\}$

Sampler Calibration Relationship (Linear Regression)

Slope(m): 32.335 Intercept(b): -0.477 Correlation Coefficient(r): 0.9995

Checked by: Magnum Fan

Date: 16/10/2015



TISCH ENVIRONMENTAL, INC.
 145 SOUTH MIAMI AVE
 VILLAGE OF CLEVELAND, OH
 45002
 513.467.9000
 877.263.7610 TOLL FREE
 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Mar 24, 2015 Rootmeter S/N 0438320 Ta (K) - 292
 Operator Tisch Orifice I.D. - 2454 Pa (mm) - 756.92

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1	NA	NA	1.00	1.4460	3.2	2.00
2	NA	NA	1.00	1.0300	6.4	4.00
3	NA	NA	1.00	0.9180	7.9	5.00
4	NA	NA	1.00	0.8780	8.7	5.50
5	NA	NA	1.00	0.7240	12.6	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
1.0121	0.6999	1.4258	0.9958	0.6886	0.8784
1.0078	0.9785	2.0163	0.9916	0.9627	1.2422
1.0057	1.0955	2.2543	0.9895	1.0779	1.3888
1.0047	1.1443	2.3644	0.9885	1.1258	1.4566
0.9994	1.3805	2.8515	0.9833	1.3582	1.7568
Qstd slope (m) = 2.09532			Qa slope (m) = 1.31205		
intercept (b) = -0.03812			intercept (b) = -0.02349		
coefficient (r) = 0.99994			coefficient (r) = 0.99994		
y axis = SQRT[H2O(Pa/760) (298/Ta)]			y axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

Vstd = Diff. Vol [(Pa-Diff. Hg) / 760] (298/Ta)
 Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg) / Pa]
 Qa = Va/Time

For subsequent flow rate calculations:

Qstd = 1/m { [SQRT(H2O(Pa/760) (298/Ta))] - b }
 Qa = 1/m { [SQRT H2O(Ta/Pa)] - b }

ENVIROTECH SERVICES CO.

Calibration Report of Wind Meter

Date of Calibration : 29 June 2015

Brand of Test Meter: Davis

Model: Weather Wizard III (s/n: WE90911A30)

Location : ASR5

Procedures :

- 1. Wind Still Test: The wind speed sensor was hold by hand until it keep still
- 2. Wind Speed Test: The wind meter was on-site calibrated against the Anemometer
- 3. Wind Direction Test : The wind meter was on-site calibrated against the marine compass at four directions

Results:

Wind Still Test

Wind Speed (m/s)
0.00

Wind Speed Test

Davis (m/s)	Anemomete (m/s)
1.9	1.8
2.4	2.2
2.9	3.1

Wind Direction Test

Davis (o)	Marine Compass (o)
269	270
1	0
88	90
181	180

Calibrated by:

Fai
Yeung Ping Fai
(Technical Officer)

Checked by :

Fat
Ho Kam Fat
(Senior Technical Officer)

ENVIROTECH SERVICES CO.

Calibration Report of Wind Meter

Date of Calibration : 10 November 2015

Brand of Test Meter: Davis

Model: Weather Wizard III (s/n: WE90911A30)

Location : ASR5

Procedures :

- 1. Wind Still Test: The wind speed sensor was hold by hand until it keep still
- 2. Wind Speed Test: The wind meter was on-site calibrated against the Anemometer
- 3. Wind Direction Test : The wind meter was on-site calibrated against the marine compass at four directions

Results:

Wind Still Test

Wind Speed (m/s)
0.00

Wind Speed Test

Davis (m/s)	Anemomete (m/s)
1.6	1.4
2.1	2.5
2.5	2.9

Wind Direction Test

Davis (o)	Marine Compass (o)
271	270
2	0
91	90
179	180

Calibrated by:

fai
Yeung Ping Fai
(Technical Officer)

Checked by :

FAT
Ho Kam Fat
(Senior Technical Officer)



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No. : C153422

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC15-1330)

Date of Receipt / 收件日期 : 10 June 2015

Description / 儀器名稱 : Anemometer

Manufacturer / 製造商 : Lutron

Model No. / 型號 : AM-4201

Serial No. / 編號 : AF.27513

Supplied By / 委託者 : Envirotech Services Co.

Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,
Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 : $(55 \pm 20)\%$

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 23 June 2015

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.


The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- Testo Industrial Services GmbH, Germany


Tested By

測試


C F Leung
Project Engineer

Certified By

核證


H C Chan
Engineer

Date of Issue

簽發日期

23 June 2015

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 校正及檢測實驗室

c/o 香港新界屯門興安里一號青洲灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Page 1 of 2



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C153422

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 10 measurements at each calibration point.
- Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL386	Multi-function Measuring Instrument	S12109

- Test procedure : MA130N.
- Results :

Air Velocity

Applied Value (m/s)	UUT Reading (m/s)	Measured Correction		
		Value (m/s)	Measurement Uncertainty	
			Expanded Uncertainty (m/s)	Coverage Factor
1.9	1.8	+0.1	0.2	2.0
4.0	3.9	+0.1	0.2	2.0
6.0	6.0	0.0	0.3	2.0
8.0	8.1	-0.1	0.3	2.0
10.0	10.3	-0.3	0.4	2.0

Remarks : - The Measured Corrections are defined as :
Value = Applied Value - UUT Reading

- The expanded uncertainties are for a level of confidence of 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Appendix F

EM&A Monitoring Schedules

**HY/2012/08 - Tuen Mun - Chek Lap Kok Link
Northern Connection Sub-sea Tunnel Section
..... Air Quality Impact Monitoring Schedule - November 2015**

Air quality monitoring stations: ASR1, ASR5, ASR6, ASR10, AQMS1

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Nov	2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov
1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM			1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM			1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM
8-Nov	9-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov
		1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM			1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM	
15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov
	1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM			1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM		
22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov
1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM			1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM			1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM
29-Nov	30-Nov					

**HY/2012/08 - Tuen Mun - Chek Lap Kok Link
Northern Connection Sub-sea Tunnel Section
Tentative Air Quality Impact Monitoring Schedule - December 2015**

Air quality monitoring stations: ASR1, ASR5, ASR6, ASR10, AQMS1

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		01-Dec	02-Dec	03-Dec	04-Dec	05-Dec
		1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM			1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM	
06-Dec	07-Dec	08-Dec	09-Dec	10-Dec	11-Dec	12-Dec
	1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM			1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM		
13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec
1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM			1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM			1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM
20-Dec	21-Dec	22-Dec	23-Dec	24-Dec	public holiday 25-Dec	public holiday 26-Dec
		1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM			1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM	
27-Dec	28-Dec	29-Dec	30-Dec	31-Dec		
	1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM			1-hour TSP - 3 times 24-hour TSP - 1 time Impact AQM		

The schedule is subject to agreement from the EPD on the monitoring times. The schedule will be revised after reviewing the progress of the construction works or due to adverse (safety, weather etc) conditions.

**HY/2012/08 - Tuen Mun - Chek Lap Kok Link
Northern Connection Sub-sea Tunnel Section
.....Impact Dolphin Monitoring Survey Monitoring Schedule - November 2015**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Nov	02-Nov	03-Nov	04-Nov	05-Nov	06-Nov	07-Nov
	Impact Dolphin Monitoring				Impact Dolphin Monitoring	
08-Nov	09-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov
		Impact Dolphin Monitoring				
15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov
	Impact Dolphin Monitoring					
22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov
29-Nov	30-Nov					

**HY/2012/08 - Tuen Mun - Chek Lap Kok Link
Northern Connection Sub-sea Tunnel Section
Tentative Impact Dolphin Monitoring Survey Monitoring Schedule - December 2015**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		01-Dec	02-Dec	03-Dec	04-Dec	05-Dec
			Impact Dolphin Monitoring			
06-Dec	07-Dec	08-Dec	09-Dec	10-Dec	11-Dec	12-Dec
	Impact Dolphin Monitoring			Impact Dolphin Monitoring		
13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec
	Impact Dolphin Monitoring					
20-Dec	21-Dec	22-Dec	23-Dec	24-Dec	public holiday 25-Dec	public holiday 26-Dec
27-Dec	28-Dec	29-Dec	30-Dec	31-Dec		

The schedule is subject to agreement from the EPD on the monitoring times. The schedule will be revised after reviewing the progress of the construction works or due to adverse (safety, weather etc) conditions.

Appendix G

Impact Air Quality Monitoring Results




Figure G.1 Impact Monitoring – 1-hour Total Suspended Particulates (µg/m³) at AQMS1 between 1 August 2015 and 30 November 2015 during impact monitoring period. The weather conditions during the monitoring period varied from sunny to cloudy. Major land-based construction activities included: Construction of capping beam and base slab for Ventilation Shaft at Works Area – Portion N-C (1/8/2015 – 30/11/2015) and Box Culvert Extension (1/8/2015 – 30/11/2015). Ref: 0212330_Impact AQM graphs_November 2015_REV a.xlsx






Figure G.2 Impact Monitoring - 1-hour Total Suspended Particulates ($\mu\text{g}/\text{m}^3$) at ASR6 between 1 August 2015 and 30 November 2015 during impact monitoring period. The weather conditions during the monitoring period varied from sunny to cloudy. Major land-based construction activities included: Construction of capping beam and base slab for Ventilation Shaft at Works Area - Portion N-C (1/8/2015 - 30/11/2015) and Box Culvert Extension (1/8/2015 - 30/11/2015). Ref: 0212330_Impact AQM graphs_November 2015_REV a.xlsx






Figure G.3 Impact Monitoring - 1-hour Total Suspended Particulates ($\mu\text{g}/\text{m}^3$) at ASR1 between 1 August 2015 and 30 November 2015 during impact monitoring period. The weather conditions during the monitoring period varied from sunny to cloudy. Major land-based construction activities included: Construction of capping beam and base slab for Ventilation Shaft at Works Area - Portion N-C (1/8/2015 - 30/11/2015) and Box Culvert Extension (1/8/2015 - 30/11/2015). Ref: 0212330_Impact AQM graphs_November 2015_REV a.xlsx







Figure G.4 Impact Monitoring - 1-hour Total Suspended Particulates ($\mu\text{g}/\text{m}^3$) at ASR5 between 1 August 2015 and 30 November 2015 during impact monitoring period. The weather conditions during the monitoring period varied from sunny to cloudy. Major land-based construction activities included: Construction of capping beam and base slab for Ventilation Shaft at Works Area - Portion N-C (1/8/2015 - 30/11/2015) and Box Culvert Extension (1/8/2015 - 30/11/2015). Ref: 0212330_Impact AQM graphs_November 2015_REV a.xlsx








Figure G.6 Impact Monitoring - 24-hour Total Suspended Particulates ($\mu\text{g}/\text{m}^3$) at ASR1 between 1 August 2015 and 30 November 2015 during impact monitoring period. The weather conditions during the monitoring period varied from sunny to cloudy. Major land-based construction activities included: Construction of capping beam and base slab for Ventilation Shaft at Works Area - Portion N-C (1/8/2015 - 30/11/2015) and Box Culvert Extension (1/8/2015 - 30/11/2015). Ref: 0212330_Impact AQM graphs_November 2015_REV a.xlsx






Figure G.7 Impact Monitoring - 24-hour Total Suspended Particulates ($\mu\text{g}/\text{m}^3$) at ASR5 between 1 August 2015 and 30 November 2015 during impact monitoring period. The weather conditions during the monitoring period varied from sunny to cloudy. Major land-based construction activities included: Construction of capping beam and base slab for Ventilation Shaft at Works Area - Portion N-C (1/8/2015 - 30/11/2015) and Box Culvert Extension (1/8/2015 - 30/11/2015). Ref: 0212330_Impact AQM graphs_November 2015_REV a.xlsx






Figure G.8 Impact Monitoring - 24-hour Total Suspended Particulates ($\mu\text{g}/\text{m}^3$) at AQMS1 between 1 August 2015 and 30 November 2015 during impact monitoring period. The weather conditions during the monitoring period varied from sunny to cloudy. Major land-based construction activities included: Construction of capping beam and base slab for Ventilation Shaft at Works Area - Portion N-C (1/8/2015 - 30/11/2015) and Box Culvert Extension (1/8/2015 - 30/11/2015). Ref: 0212330_Impact AQM graphs_November 2015_REV a.xlsx






Figure G.9 Impact Monitoring - 24-hour Total Suspended Particulates ($\mu\text{g}/\text{m}^3$) at ASR6 between 1 August 2015 and 30 November 2015 during impact monitoring period. The weather conditions during the monitoring period varied from sunny to cloudy. Major land-based construction activities included: Construction of capping beam and base slab for Ventilation Shaft at Works Area - Portion N-C (1/8/2015 - 30/11/2015) and Box Culvert Extension (1/8/2015 - 30/11/2015). Ref: 0212330_Impact AQM graphs_November 2015_REV a.xlsx






Figure G.10 Impact Monitoring - 24-hour Total Suspended Particulates ($\mu\text{g}/\text{m}^3$) at ASR10 between 1 August 2015 and 30 November 2015 during impact monitoring period. The weather conditions during the monitoring period varied from sunny to cloudy. Major land-based construction activities included: Construction of capping beam and base slab for Ventilation Shaft at Works Area - Portion N-C (1/8/2015 - 30/11/2015) and Box Culvert Extension (1/8/2015 - 30/11/2015). Ref: 0212330_Impact AQM graphs_November 2015_REV a.xlsx



Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2015-11-01	ASR10	Sunny	13:03	1-hour TSP	69	ug/m3
TMCLKL	HY/2012/08	2015-11-01	ASR10	Sunny	14:05	1-hour TSP	77	ug/m3
TMCLKL	HY/2012/08	2015-11-01	ASR10	Sunny	15:07	1-hour TSP	67	ug/m3
TMCLKL	HY/2012/08	2015-11-01	ASR6	Sunny	13:13	1-hour TSP	142	ug/m3
TMCLKL	HY/2012/08	2015-11-01	ASR6	Sunny	14:15	1-hour TSP	101	ug/m3
TMCLKL	HY/2012/08	2015-11-01	ASR6	Sunny	15:17	1-hour TSP	102	ug/m3
TMCLKL	HY/2012/08	2015-11-01	ASR5	Sunny	13:23	1-hour TSP	168	ug/m3
TMCLKL	HY/2012/08	2015-11-01	ASR5	Sunny	14:25	1-hour TSP	153	ug/m3
TMCLKL	HY/2012/08	2015-11-01	ASR5	Sunny	15:27	1-hour TSP	134	ug/m3
TMCLKL	HY/2012/08	2015-11-01	ASR1	Sunny	13:35	1-hour TSP	228	ug/m3
TMCLKL	HY/2012/08	2015-11-01	ASR1	Sunny	14:37	1-hour TSP	222	ug/m3
TMCLKL	HY/2012/08	2015-11-01	ASR1	Sunny	15:39	1-hour TSP	157	ug/m3
TMCLKL	HY/2012/08	2015-11-01	AQMS1	Sunny	14:47	1-hour TSP	106	ug/m3
TMCLKL	HY/2012/08	2015-11-01	AQMS1	Sunny	15:49	1-hour TSP	99	ug/m3
TMCLKL	HY/2012/08	2015-11-01	AQMS1	Sunny	16:51	1-hour TSP	98	ug/m3
TMCLKL	HY/2012/08	2015-11-04	ASR10	Sunny	13:56	1-hour TSP	91	ug/m3
TMCLKL	HY/2012/08	2015-11-04	ASR10	Sunny	14:58	1-hour TSP	152	ug/m3
TMCLKL	HY/2012/08	2015-11-04	ASR10	Sunny	16:00	1-hour TSP	101	ug/m3
TMCLKL	HY/2012/08	2015-11-04	ASR6	Sunny	14:07	1-hour TSP	246	ug/m3
TMCLKL	HY/2012/08	2015-11-04	ASR6	Sunny	15:09	1-hour TSP	279	ug/m3
TMCLKL	HY/2012/08	2015-11-04	ASR6	Sunny	16:11	1-hour TSP	240	ug/m3
TMCLKL	HY/2012/08	2015-11-04	ASR5	Sunny	14:17	1-hour TSP	272	ug/m3
TMCLKL	HY/2012/08	2015-11-04	ASR5	Sunny	15:19	1-hour TSP	285	ug/m3
TMCLKL	HY/2012/08	2015-11-04	ASR5	Sunny	16:21	1-hour TSP	293	ug/m3
TMCLKL	HY/2012/08	2015-11-04	ASR1	Sunny	14:28	1-hour TSP	147	ug/m3
TMCLKL	HY/2012/08	2015-11-04	ASR1	Sunny	15:30	1-hour TSP	167	ug/m3
TMCLKL	HY/2012/08	2015-11-04	ASR1	Sunny	16:32	1-hour TSP	127	ug/m3
TMCLKL	HY/2012/08	2015-11-04	AQMS1	Sunny	14:39	1-hour TSP	127	ug/m3
TMCLKL	HY/2012/08	2015-11-04	AQMS1	Sunny	15:41	1-hour TSP	137	ug/m3
TMCLKL	HY/2012/08	2015-11-04	AQMS1	Sunny	16:43	1-hour TSP	135	ug/m3

Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2015-11-07	ASR10	Cloudy	08:00	1-hour TSP	135	ug/m3
TMCLKL	HY/2012/08	2015-11-07	ASR10	Cloudy	09:02	1-hour TSP	83	ug/m3
TMCLKL	HY/2012/08	2015-11-07	ASR10	Cloudy	10:04	1-hour TSP	134	ug/m3
TMCLKL	HY/2012/08	2015-11-07	ASR6	Cloudy	08:10	1-hour TSP	106	ug/m3
TMCLKL	HY/2012/08	2015-11-07	ASR6	Cloudy	09:12	1-hour TSP	73	ug/m3
TMCLKL	HY/2012/08	2015-11-07	ASR6	Cloudy	10:14	1-hour TSP	88	ug/m3
TMCLKL	HY/2012/08	2015-11-07	ASR5	Cloudy	08:21	1-hour TSP	163	ug/m3
TMCLKL	HY/2012/08	2015-11-07	ASR5	Cloudy	09:23	1-hour TSP	141	ug/m3
TMCLKL	HY/2012/08	2015-11-07	ASR5	Cloudy	10:25	1-hour TSP	157	ug/m3
TMCLKL	HY/2012/08	2015-11-07	ASR1	Cloudy	08:33	1-hour TSP	123	ug/m3
TMCLKL	HY/2012/08	2015-11-07	ASR1	Cloudy	09:35	1-hour TSP	134	ug/m3
TMCLKL	HY/2012/08	2015-11-07	ASR1	Cloudy	10:37	1-hour TSP	157	ug/m3
TMCLKL	HY/2012/08	2015-11-07	AQMS1	Cloudy	08:44	1-hour TSP	98	ug/m3
TMCLKL	HY/2012/08	2015-11-07	AQMS1	Cloudy	09:46	1-hour TSP	101	ug/m3
TMCLKL	HY/2012/08	2015-11-07	AQMS1	Cloudy	10:48	1-hour TSP	121	ug/m3
TMCLKL	HY/2012/08	2015-11-10	ASR10	Sunny	14:08	1-hour TSP	71	ug/m3
TMCLKL	HY/2012/08	2015-11-10	ASR10	Sunny	15:10	1-hour TSP	108	ug/m3
TMCLKL	HY/2012/08	2015-11-10	ASR10	Sunny	16:12	1-hour TSP	87	ug/m3
TMCLKL	HY/2012/08	2015-11-10	ASR6	Sunny	14:18	1-hour TSP	118	ug/m3
TMCLKL	HY/2012/08	2015-11-10	ASR6	Sunny	15:20	1-hour TSP	156	ug/m3
TMCLKL	HY/2012/08	2015-11-10	ASR6	Sunny	16:22	1-hour TSP	158	ug/m3
TMCLKL	HY/2012/08	2015-11-10	ASR5	Sunny	14:29	1-hour TSP	267	ug/m3
TMCLKL	HY/2012/08	2015-11-10	ASR5	Sunny	15:31	1-hour TSP	228	ug/m3
TMCLKL	HY/2012/08	2015-11-10	ASR5	Sunny	16:33	1-hour TSP	191	ug/m3
TMCLKL	HY/2012/08	2015-11-10	ASR1	Sunny	14:40	1-hour TSP	251	ug/m3
TMCLKL	HY/2012/08	2015-11-10	ASR1	Sunny	15:42	1-hour TSP	281	ug/m3
TMCLKL	HY/2012/08	2015-11-10	ASR1	Sunny	16:44	1-hour TSP	178	ug/m3
TMCLKL	HY/2012/08	2015-11-10	AQMS1	Sunny	14:51	1-hour TSP	115	ug/m3
TMCLKL	HY/2012/08	2015-11-10	AQMS1	Sunny	15:53	1-hour TSP	126	ug/m3
TMCLKL	HY/2012/08	2015-11-10	AQMS1	Sunny	16:55	1-hour TSP	88	ug/m3

Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2015-11-13	ASR10	Sunny	13:07	1-hour TSP	60	ug/m3
TMCLKL	HY/2012/08	2015-11-13	ASR10	Sunny	14:09	1-hour TSP	83	ug/m3
TMCLKL	HY/2012/08	2015-11-13	ASR10	Sunny	15:11	1-hour TSP	75	ug/m3
TMCLKL	HY/2012/08	2015-11-13	ASR6	Sunny	13:17	1-hour TSP	126	ug/m3
TMCLKL	HY/2012/08	2015-11-13	ASR6	Sunny	14:19	1-hour TSP	134	ug/m3
TMCLKL	HY/2012/08	2015-11-13	ASR6	Sunny	15:21	1-hour TSP	116	ug/m3
TMCLKL	HY/2012/08	2015-11-13	ASR5	Sunny	13:28	1-hour TSP	97	ug/m3
TMCLKL	HY/2012/08	2015-11-13	ASR5	Sunny	14:30	1-hour TSP	124	ug/m3
TMCLKL	HY/2012/08	2015-11-13	ASR5	Sunny	15:32	1-hour TSP	83	ug/m3
TMCLKL	HY/2012/08	2015-11-13	ASR1	Sunny	13:40	1-hour TSP	94	ug/m3
TMCLKL	HY/2012/08	2015-11-13	ASR1	Sunny	14:42	1-hour TSP	100	ug/m3
TMCLKL	HY/2012/08	2015-11-13	ASR1	Sunny	15:44	1-hour TSP	70	ug/m3
TMCLKL	HY/2012/08	2015-11-13	AQMS1	Sunny	13:51	1-hour TSP	73	ug/m3
TMCLKL	HY/2012/08	2015-11-13	AQMS1	Sunny	14:53	1-hour TSP	71	ug/m3
TMCLKL	HY/2012/08	2015-11-13	AQMS1	Sunny	15:55	1-hour TSP	66	ug/m3
TMCLKL	HY/2012/08	2015-11-16	ASR1	Sunny	14:17	1-hour TSP	102	ug/m3
TMCLKL	HY/2012/08	2015-11-16	ASR1	Sunny	15:19	1-hour TSP	94	ug/m3
TMCLKL	HY/2012/08	2015-11-16	ASR1	Sunny	16:21	1-hour TSP	159	ug/m3
TMCLKL	HY/2012/08	2015-11-16	AQMS1	Sunny	14:28	1-hour TSP	122	ug/m3
TMCLKL	HY/2012/08	2015-11-16	AQMS1	Sunny	15:30	1-hour TSP	151	ug/m3
TMCLKL	HY/2012/08	2015-11-16	AQMS1	Sunny	16:32	1-hour TSP	131	ug/m3
TMCLKL	HY/2012/08	2015-11-16	ASR5	Sunny	14:06	1-hour TSP	235	ug/m3
TMCLKL	HY/2012/08	2015-11-16	ASR5	Sunny	15:08	1-hour TSP	218	ug/m3
TMCLKL	HY/2012/08	2015-11-16	ASR5	Sunny	16:10	1-hour TSP	212	ug/m3
TMCLKL	HY/2012/08	2015-11-16	ASR6	Sunny	13:55	1-hour TSP	93	ug/m3
TMCLKL	HY/2012/08	2015-11-16	ASR6	Sunny	15:59	1-hour TSP	122	ug/m3
TMCLKL	HY/2012/08	2015-11-16	ASR6	Sunny	14:57	1-hour TSP	145	ug/m3
TMCLKL	HY/2012/08	2015-11-16	ASR10	Sunny	13:43	1-hour TSP	77	ug/m3
TMCLKL	HY/2012/08	2015-11-16	ASR10	Sunny	14:45	1-hour TSP	83	ug/m3
TMCLKL	HY/2012/08	2015-11-16	ASR10	Sunny	15:47	1-hour TSP	71	ug/m3

Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2015-11-19	ASR1	Sunny	14:45	1-hour TSP	165	ug/m3
TMCLKL	HY/2012/08	2015-11-19	ASR1	Sunny	15:47	1-hour TSP	190	ug/m3
TMCLKL	HY/2012/08	2015-11-19	ASR1	Sunny	16:49	1-hour TSP	150	ug/m3
TMCLKL	HY/2012/08	2015-11-19	AQMS1	Sunny	14:55	1-hour TSP	70	ug/m3
TMCLKL	HY/2012/08	2015-11-19	AQMS1	Sunny	15:57	1-hour TSP	81	ug/m3
TMCLKL	HY/2012/08	2015-11-19	AQMS1	Sunny	16:59	1-hour TSP	78	ug/m3
TMCLKL	HY/2012/08	2015-11-19	ASR5	Sunny	14:34	1-hour TSP	159	ug/m3
TMCLKL	HY/2012/08	2015-11-19	ASR5	Sunny	15:36	1-hour TSP	161	ug/m3
TMCLKL	HY/2012/08	2015-11-19	ASR5	Sunny	16:36	1-hour TSP	136	ug/m3
TMCLKL	HY/2012/08	2015-11-19	ASR6	Sunny	14:24	1-hour TSP	153	ug/m3
TMCLKL	HY/2012/08	2015-11-19	ASR6	Sunny	15:26	1-hour TSP	150	ug/m3
TMCLKL	HY/2012/08	2015-11-19	ASR6	Sunny	16:28	1-hour TSP	144	ug/m3
TMCLKL	HY/2012/08	2015-11-19	ASR10	Sunny	14:13	1-hour TSP	83	ug/m3
TMCLKL	HY/2012/08	2015-11-19	ASR10	Sunny	15:15	1-hour TSP	69	ug/m3
TMCLKL	HY/2012/08	2015-11-19	ASR10	Sunny	16:17	1-hour TSP	71	ug/m3
TMCLKL	HY/2012/08	2015-11-22	ASR10	Sunny	13:13	1-hour TSP	82	ug/m3
TMCLKL	HY/2012/08	2015-11-22	ASR10	Sunny	15:17	1-hour TSP	86	ug/m3
TMCLKL	HY/2012/08	2015-11-22	ASR10	Sunny	14:15	1-hour TSP	80	ug/m3
TMCLKL	HY/2012/08	2015-11-22	ASR1	Sunny	13:47	1-hour TSP	171	ug/m3
TMCLKL	HY/2012/08	2015-11-22	ASR1	Sunny	14:49	1-hour TSP	98	ug/m3
TMCLKL	HY/2012/08	2015-11-22	ASR1	Sunny	15:51	1-hour TSP	115	ug/m3
TMCLKL	HY/2012/08	2015-11-22	AQMS1	Sunny	13:58	1-hour TSP	102	ug/m3
TMCLKL	HY/2012/08	2015-11-22	AQMS1	Sunny	15:00	1-hour TSP	80	ug/m3
TMCLKL	HY/2012/08	2015-11-22	AQMS1	Sunny	16:02	1-hour TSP	85	ug/m3
TMCLKL	HY/2012/08	2015-11-22	ASR6	Sunny	13:25	1-hour TSP	90	ug/m3
TMCLKL	HY/2012/08	2015-11-22	ASR6	Sunny	14:27	1-hour TSP	85	ug/m3
TMCLKL	HY/2012/08	2015-11-22	ASR6	Sunny	15:29	1-hour TSP	93	ug/m3
TMCLKL	HY/2012/08	2015-11-22	ASR5	Sunny	13:35	1-hour TSP	120	ug/m3
TMCLKL	HY/2012/08	2015-11-22	ASR5	Sunny	14:37	1-hour TSP	122	ug/m3
TMCLKL	HY/2012/08	2015-11-22	ASR5	Sunny	15:39	1-hour TSP	132	ug/m3

Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2015-11-25	ASR10	Sunny	13:28	1-hour TSP	53	ug/m3
TMCLKL	HY/2012/08	2015-11-25	ASR10	Sunny	14:30	1-hour TSP	65	ug/m3
TMCLKL	HY/2012/08	2015-11-25	ASR10	Sunny	15:32	1-hour TSP	69	ug/m3
TMCLKL	HY/2012/08	2015-11-25	ASR6	Sunny	13:39	1-hour TSP	88	ug/m3
TMCLKL	HY/2012/08	2015-11-25	ASR6	Sunny	14:41	1-hour TSP	94	ug/m3
TMCLKL	HY/2012/08	2015-11-25	ASR6	Sunny	15:43	1-hour TSP	104	ug/m3
TMCLKL	HY/2012/08	2015-11-25	ASR5	Sunny	13:50	1-hour TSP	160	ug/m3
TMCLKL	HY/2012/08	2015-11-25	ASR5	Sunny	14:52	1-hour TSP	202	ug/m3
TMCLKL	HY/2012/08	2015-11-25	ASR5	Sunny	15:54	1-hour TSP	206	ug/m3
TMCLKL	HY/2012/08	2015-11-25	ASR1	Sunny	14:02	1-hour TSP	140	ug/m3
TMCLKL	HY/2012/08	2015-11-25	ASR1	Sunny	15:04	1-hour TSP	189	ug/m3
TMCLKL	HY/2012/08	2015-11-25	ASR1	Sunny	16:06	1-hour TSP	172	ug/m3
TMCLKL	HY/2012/08	2015-11-25	AQMS1	Sunny	14:13	1-hour TSP	89	ug/m3
TMCLKL	HY/2012/08	2015-11-25	AQMS1	Sunny	15:15	1-hour TSP	101	ug/m3
TMCLKL	HY/2012/08	2015-11-25	AQMS1	Sunny	16:17	1-hour TSP	115	ug/m3
TMCLKL	HY/2012/08	2015-11-28	AQMS1	Sunny	13:45	1-hour TSP	94	ug/m3
TMCLKL	HY/2012/08	2015-11-28	AQMS1	Sunny	14:47	1-hour TSP	107	ug/m3
TMCLKL	HY/2012/08	2015-11-28	AQMS1	Sunny	15:49	1-hour TSP	148	ug/m3
TMCLKL	HY/2012/08	2015-11-28	ASR1	Sunny	13:33	1-hour TSP	115	ug/m3
TMCLKL	HY/2012/08	2015-11-28	ASR1	Sunny	14:35	1-hour TSP	114	ug/m3
TMCLKL	HY/2012/08	2015-11-28	ASR1	Sunny	15:37	1-hour TSP	150	ug/m3
TMCLKL	HY/2012/08	2015-11-28	ASR10	Sunny	13:00	1-hour TSP	66	ug/m3
TMCLKL	HY/2012/08	2015-11-28	ASR10	Sunny	14:02	1-hour TSP	62	ug/m3
TMCLKL	HY/2012/08	2015-11-28	ASR10	Sunny	15:04	1-hour TSP	65	ug/m3
TMCLKL	HY/2012/08	2015-11-28	ASR5	Sunny	13:22	1-hour TSP	136	ug/m3
TMCLKL	HY/2012/08	2015-11-28	ASR5	Sunny	14:24	1-hour TSP	165	ug/m3
TMCLKL	HY/2012/08	2015-11-28	ASR5	Sunny	15:26	1-hour TSP	173	ug/m3
TMCLKL	HY/2012/08	2015-11-28	ASR6	Sunny	13:10	1-hour TSP	88	ug/m3
TMCLKL	HY/2012/08	2015-11-28	ASR6	Sunny	14:12	1-hour TSP	52	ug/m3
TMCLKL	HY/2012/08	2015-11-28	ASR6	Sunny	15:14	1-hour TSP	55	ug/m3

Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2015-11-01	ASR10	Sunny	16:09	24-hour TSP	65	ug/m3
TMCLKL	HY/2012/08	2015-11-01	ASR6	Sunny	16:19	24-hour TSP	83	ug/m3
TMCLKL	HY/2012/08	2015-11-01	ASR5	Sunny	16:29	24-hour TSP	111	ug/m3
TMCLKL	HY/2012/08	2015-11-01	ASR1	Sunny	16:41	24-hour TSP	125	ug/m3
TMCLKL	HY/2012/08	2015-11-01	AQMS1	Sunny	17:53	24-hour TSP	74	ug/m3
TMCLKL	HY/2012/08	2015-11-04	ASR10	Sunny	17:02	24-hour TSP	80	ug/m3
TMCLKL	HY/2012/08	2015-11-04	ASR6	Sunny	17:13	24-hour TSP	83	ug/m3
TMCLKL	HY/2012/08	2015-11-04	ASR5	Sunny	17:23	24-hour TSP	110	ug/m3
TMCLKL	HY/2012/08	2015-11-04	ASR1	Sunny	17:34	24-hour TSP	87	ug/m3
TMCLKL	HY/2012/08	2015-11-04	AQMS1	Sunny	17:45	24-hour TSP	73	ug/m3
TMCLKL	HY/2012/08	2015-11-07	ASR10	Sunny	11:06	24-hour TSP	62	ug/m3
TMCLKL	HY/2012/08	2015-11-07	ASR6	Sunny	11:16	24-hour TSP	62	ug/m3
TMCLKL	HY/2012/08	2015-11-07	ASR5	Sunny	11:27	24-hour TSP	78	ug/m3
TMCLKL	HY/2012/08	2015-11-07	ASR1	Sunny	11:39	24-hour TSP	76	ug/m3
TMCLKL	HY/2012/08	2015-11-07	AQMS1	Sunny	11:50	24-hour TSP	66	ug/m3
TMCLKL	HY/2012/08	2015-11-10	ASR10	Sunny	17:14	24-hour TSP	67	ug/m3
TMCLKL	HY/2012/08	2015-11-10	ASR6	Sunny	17:24	24-hour TSP	80	ug/m3
TMCLKL	HY/2012/08	2015-11-10	ASR5	Sunny	17:35	24-hour TSP	118	ug/m3
TMCLKL	HY/2012/08	2015-11-10	ASR1	Sunny	17:46	24-hour TSP	91	ug/m3
TMCLKL	HY/2012/08	2015-11-10	AQMS1	Sunny	17:57	24-hour TSP	81	ug/m3
TMCLKL	HY/2012/08	2015-11-13	ASR10	Sunny	16:13	24-hour TSP	55	ug/m3
TMCLKL	HY/2012/08	2015-11-13	ASR6	Sunny	16:23	24-hour TSP	74	ug/m3
TMCLKL	HY/2012/08	2015-11-13	ASR5	Sunny	16:34	24-hour TSP	83	ug/m3
TMCLKL	HY/2012/08	2015-11-13	ASR1	Sunny	16:46	24-hour TSP	71	ug/m3
TMCLKL	HY/2012/08	2015-11-13	AQMS1	Sunny	16:57	24-hour TSP	59	ug/m3
TMCLKL	HY/2012/08	2015-11-16	ASR1	Sunny	17:23	24-hour TSP	67	ug/m3
TMCLKL	HY/2012/08	2015-11-16	AQMS1	Sunny	17:34	24-hour TSP	85	ug/m3
TMCLKL	HY/2012/08	2015-11-16	ASR5	Sunny	17:12	24-hour TSP	90	ug/m3
TMCLKL	HY/2012/08	2015-11-16	ASR6	Sunny	17:01	24-hour TSP	79	ug/m3
TMCLKL	HY/2012/08	2015-11-16	ASR10	Sunny	16:49	24-hour TSP	57	ug/m3

Project	Works	Date	Station	Weather	Start time	Parameters	Results	units
TMCLKL	HY/2012/08	2015-11-19	ASR1	Sunny	17:51	24-hour TSP	86	ug/m3
TMCLKL	HY/2012/08	2015-11-19	AQMS1	Sunny	18:01	24-hour TSP	64	ug/m3
TMCLKL	HY/2012/08	2015-11-19	ASR5	Sunny	17:38	24-hour TSP	82	ug/m3
TMCLKL	HY/2012/08	2015-11-19	ASR6	Sunny	17:30	24-hour TSP	72	ug/m3
TMCLKL	HY/2012/08	2015-11-19	ASR10	Sunny	17:19	24-hour TSP	58	ug/m3
TMCLKL	HY/2012/08	2015-11-22	ASR10	Sunny	16:19	24-hour TSP	65	ug/m3
TMCLKL	HY/2012/08	2015-11-22	ASR1	Sunny	16:53	24-hour TSP	87	ug/m3
TMCLKL	HY/2012/08	2015-11-22	AQMS1	Sunny	17:04	24-hour TSP	61	ug/m3
TMCLKL	HY/2012/08	2015-11-22	ASR6	Sunny	16:31	24-hour TSP	72	ug/m3
TMCLKL	HY/2012/08	2015-11-22	ASR5	Sunny	16:41	24-hour TSP	71	ug/m3
TMCLKL	HY/2012/08	2015-11-25	ASR10	Sunny	16:34	24-hour TSP	64	ug/m3
TMCLKL	HY/2012/08	2015-11-25	ASR6	Sunny	16:45	24-hour TSP	76	ug/m3
TMCLKL	HY/2012/08	2015-11-25	ASR5	Sunny	16:56	24-hour TSP	102	ug/m3
TMCLKL	HY/2012/08	2015-11-25	ASR1	Sunny	17:08	24-hour TSP	96	ug/m3
TMCLKL	HY/2012/08	2015-11-25	AQMS1	Sunny	17:19	24-hour TSP	80	ug/m3
TMCLKL	HY/2012/08	2015-11-28	ASR10	Sunny	16:06	24-hour TSP	75	ug/m3
TMCLKL	HY/2012/08	2015-11-28	ASR6	Sunny	16:16	24-hour TSP	69	ug/m3
TMCLKL	HY/2012/08	2015-11-28	ASR5	Sunny	16:28	24-hour TSP	89	ug/m3
TMCLKL	HY/2012/08	2015-11-28	ASR1	Sunny	16:39	24-hour TSP	88	ug/m3
TMCLKL	HY/2012/08	2015-11-28	AQMS1	Sunny	16:51	24-hour TSP	81	ug/m3

Appendix H

Meteorological Data

Meteorological Data for Impact Monitoring in the reporting period

Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction
15/10/31	1:00	0.4	NE
15/10/31	2:00	0.4	ENE
15/10/31	3:00	0.9	E
15/10/31	4:00	1.3	E
15/10/31	5:00	1.3	E
15/10/31	6:00	2.2	E
15/10/31	7:00	1.8	E
15/10/31	8:00	1.8	E
15/10/31	9:00	2.7	ESE
15/10/31	10:00	3.1	ESE
15/10/31	11:00	3.6	SE
15/10/31	12:00	4	SE
15/10/31	13:00	4	SE
15/10/31	14:00	3.6	SE
15/10/31	15:00	3.6	SSE
15/10/31	16:00	4	SSE
15/10/31	17:00	3.1	SSE
15/10/31	18:00	4	SSE
15/10/31	19:00	3.1	ESE
15/10/31	20:00	2.2	ESE
15/10/31	21:00	2.2	E
15/10/31	22:00	2.2	E
15/10/31	23:00	1.8	E
15/11/01	0:00	2.7	NE
15/11/01	1:00	3.1	NE
15/11/01	2:00	2.7	NE
15/11/01	3:00	2.7	NE
15/11/01	4:00	2.2	NE
15/11/01	5:00	2.7	NE
15/11/01	6:00	3.6	NE
15/11/01	7:00	3.6	NE
15/11/01	8:00	3.1	NE
15/11/01	9:00	4	NE
15/11/01	10:00	3.6	NE
15/11/01	11:00	3.6	NE
15/11/01	12:00	4	NE
15/11/01	13:00	2.7	NE
15/11/01	14:00	3.1	N
15/11/01	15:00	2.2	N
15/11/01	16:00	2.2	N
15/11/01	17:00	0.4	NNE
15/11/01	18:00	0.4	N
15/11/01	19:00	0.4	NNW
15/11/01	20:00	1.3	N
15/11/01	21:00	0.4	N
15/11/01	22:00	1.3	N
15/11/01	23:00	1.3	N
15/11/02	0:00	1.8	N
15/11/02	1:00	1.8	N
15/11/02	2:00	2.2	NE
15/11/02	3:00	2.7	NE
15/11/02	4:00	3.6	NE
15/11/02	5:00	1.3	NE

Meteorological Data for Impact Monitoring in the reporting period

Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction
15/11/02	6:00	0.4	E
15/11/02	7:00	0.9	N
15/11/02	8:00	0.9	NNE
15/11/02	9:00	1.8	NE
15/11/02	10:00	2.2	NE
15/11/02	11:00	2.2	NE
15/11/02	12:00	2.2	NE
15/11/02	13:00	2.2	NE
15/11/02	14:00	1.8	NE
15/11/02	15:00	2.2	NE
15/11/02	16:00	1.3	NE
15/11/02	17:00	1.3	N
15/11/02	18:00	0.4	N
15/11/02	19:00	1.8	N
15/11/02	20:00	0.9	NNE
15/11/02	21:00	1.8	NE
15/11/02	22:00	1.3	NE
15/11/02	23:00	1.8	NE
15/11/03	0:00	2.2	NE
15/11/03	1:00	1.3	NE
15/11/03	2:00	0.9	NE
15/11/03	3:00	2.2	NE
15/11/03	4:00	2.7	NE
15/11/03	5:00	2.2	NE
15/11/03	6:00	2.2	NE
15/11/03	7:00	2.7	NE
15/11/03	8:00	1.8	NE
15/11/03	9:00	1.3	NE
15/11/03	10:00	1.3	NE
15/11/03	11:00	1.3	NE
15/11/03	12:00	1.3	E
15/11/03	13:00	2.2	SSE
15/11/03	14:00	2.2	SSE
15/11/03	15:00	1.3	SSE
15/11/03	16:00	1.3	SSE
15/11/03	17:00	1.3	E
15/11/03	18:00	1.3	SE
15/11/03	19:00	1.3	SE
15/11/03	20:00	1.3	SSE
15/11/03	21:00	0	-
15/11/03	22:00	0	-
15/11/03	23:00	0.9	E
15/11/04	0:00	0.4	ENE
15/11/04	1:00	0.9	NE
15/11/04	2:00	0.9	NE
15/11/04	3:00	0.4	ENE
15/11/04	4:00	0.4	ENE
15/11/04	5:00	0.4	ENE
15/11/04	6:00	0.4	ENE
15/11/04	7:00	0.4	NE
15/11/04	8:00	1.3	NE
15/11/04	9:00	2.2	NE
15/11/04	10:00	1.8	NE
15/11/04	11:00	1.8	NE

Meteorological Data for Impact Monitoring in the reporting period

Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction
15/11/04	12:00	0.9	SSE
15/11/04	13:00	1.3	SSE
15/11/04	14:00	0.9	SSE
15/11/04	15:00	0.9	WSW
15/11/04	16:00	0.9	NW
15/11/04	17:00	0.9	N
15/11/04	18:00	0.4	NNW
15/11/04	19:00	0	-
15/11/04	20:00	0.9	SE
15/11/04	21:00	2.2	SSE
15/11/04	22:00	1.3	E
15/11/04	23:00	1.3	E
15/11/05	0:00	0.4	ENE
15/11/05	1:00	0.4	ENE
15/11/05	2:00	0.4	NE
15/11/05	3:00	0	-
15/11/05	4:00	0	-
15/11/05	5:00	0.9	NE
15/11/05	6:00	0.4	NE
15/11/05	7:00	0.9	NE
15/11/05	8:00	0.4	NE
15/11/05	9:00	0.4	ENE
15/11/05	10:00	1.3	ESE
15/11/05	11:00	2.2	SE
15/11/05	12:00	2.2	SSE
15/11/05	13:00	2.2	SSE
15/11/05	14:00	2.7	SE
15/11/05	15:00	2.7	SSE
15/11/05	16:00	2.7	SSE
15/11/05	17:00	2.7	SSE
15/11/05	18:00	3.1	SSE
15/11/05	19:00	2.7	ESE
15/11/05	20:00	1.3	ESE
15/11/05	21:00	1.8	SE
15/11/05	22:00	1.8	E
15/11/05	23:00	2.2	ESE
15/11/06	0:00	1.8	ESE
15/11/06	1:00	1.8	ESE
15/11/06	2:00	0.4	ENE
15/11/06	3:00	0.9	ENE
15/11/06	4:00	0.9	E
15/11/06	5:00	1.3	E
15/11/06	6:00	1.8	E
15/11/06	7:00	1.8	E
15/11/06	8:00	2.7	ESE
15/11/06	9:00	3.1	ESE
15/11/06	10:00	3.1	E
15/11/06	11:00	3.6	ESE
15/11/06	12:00	4.5	ESE
15/11/06	13:00	4	ESE
15/11/06	14:00	3.6	ESE
15/11/06	15:00	4	SE
15/11/06	16:00	4	SE
15/11/06	17:00	2.7	SE

Meteorological Data for Impact Monitoring in the reporting period

Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction
15/11/06	18:00	2.2	E
15/11/06	19:00	1.8	E
15/11/06	20:00	1.8	E
15/11/06	21:00	0.4	E
15/11/06	22:00	0.4	ENE
15/11/06	23:00	1.3	E
15/11/07	0:00	1.3	E
15/11/07	1:00	1.3	E
15/11/07	2:00	1.8	E
15/11/07	3:00	1.3	E
15/11/07	4:00	0.9	E
15/11/07	5:00	0.4	NE
15/11/07	6:00	0.9	ESE
15/11/07	7:00	1.3	E
15/11/07	8:00	2.2	E
15/11/07	9:00	1.8	ESE
15/11/07	10:00	2.7	ESE
15/11/07	11:00	3.1	SE
15/11/07	12:00	2.2	ESE
15/11/07	13:00	2.7	SE
15/11/07	14:00	2.7	SE
15/11/07	15:00	3.1	SSE
15/11/07	16:00	2.7	SE
15/11/07	17:00	2.7	SSE
15/11/07	18:00	2.7	ESE
15/11/07	19:00	2.2	ESE
15/11/07	20:00	2.2	ESE
15/11/07	21:00	1.8	E
15/11/07	22:00	2.2	E
15/11/07	23:00	2.2	E
15/11/08	0:00	2.2	E
15/11/08	1:00	2.2	ESE
15/11/08	2:00	1.3	ESE
15/11/08	3:00	1.3	ESE
15/11/08	4:00	1.3	ESE
15/11/08	5:00	2.2	ESE
15/11/08	6:00	1.8	E
15/11/08	7:00	0.9	E
15/11/08	8:00	0.4	ESE
15/11/08	9:00	0.9	E
15/11/08	10:00	0.9	ESE
15/11/08	11:00	0.9	SSE
15/11/08	12:00	0.4	SSE
15/11/08	13:00	1.3	SSE
15/11/08	14:00	1.3	SSE
15/11/08	15:00	1.8	S
15/11/08	16:00	2.2	SSE
15/11/08	17:00	1.8	SSE
15/11/08	18:00	1.3	SSE
15/11/08	19:00	0.9	E
15/11/08	20:00	1.3	E
15/11/08	21:00	1.8	E
15/11/08	22:00	1.3	E
15/11/08	23:00	1.8	ESE

Meteorological Data for Impact Monitoring in the reporting period

Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction
15/11/09	0:00	1.3	ESE
15/11/09	1:00	0.9	ESE
15/11/09	2:00	0	-
15/11/09	3:00	0	-
15/11/09	4:00	0	-
15/11/09	5:00	0	-
15/11/09	6:00	0	-
15/11/09	7:00	0	-
15/11/09	8:00	0	-
15/11/09	9:00	0.4	E
15/11/09	10:00	0.9	S
15/11/09	11:00	0.4	S
15/11/09	12:00	1.8	WSW
15/11/09	13:00	0.4	NNW
15/11/09	14:00	0.4	NW
15/11/09	15:00	0	-
15/11/09	16:00	0.9	WSW
15/11/09	17:00	0	-
15/11/09	18:00	0.9	ESE
15/11/09	19:00	0.4	ESE
15/11/09	20:00	1.8	E
15/11/09	21:00	1.3	ESE
15/11/09	22:00	1.3	NE
15/11/09	23:00	2.2	NE
15/11/10	0:00	1.8	NE
15/11/10	1:00	0.9	NE
15/11/10	2:00	1.8	NE
15/11/10	3:00	1.8	NE
15/11/10	4:00	2.7	NE
15/11/10	5:00	2.7	NE
15/11/10	6:00	2.7	NE
15/11/10	7:00	2.7	NE
15/11/10	8:00	3.1	NE
15/11/10	9:00	2.2	NE
15/11/10	10:00	1.8	ESE
15/11/10	11:00	4	ESE
15/11/10	12:00	4	ESE
15/11/10	13:00	3.6	ESE
15/11/10	14:00	3.1	ESE
15/11/10	15:00	3.1	ESE
15/11/10	16:00	3.1	E
15/11/10	17:00	2.2	E
15/11/10	18:00	2.2	E
15/11/10	19:00	2.2	E
15/11/10	20:00	2.7	E
15/11/10	21:00	2.7	E
15/11/10	22:00	2.2	E
15/11/10	23:00	2.2	E
15/11/11	0:00	2.2	E
15/11/11	1:00	3.1	ESE
15/11/11	2:00	3.6	ESE
15/11/11	3:00	2.2	ESE
15/11/11	4:00	2.7	E
15/11/11	5:00	3.1	ESE

Meteorological Data for Impact Monitoring in the reporting period

Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction
15/11/11	6:00	4	ESE
15/11/11	7:00	4	ESE
15/11/11	8:00	3.6	E
15/11/11	9:00	3.1	E
15/11/11	10:00	3.1	E
15/11/11	11:00	2.7	E
15/11/11	12:00	3.6	ESE
15/11/11	13:00	3.6	SE
15/11/11	14:00	4.9	SE
15/11/11	15:00	4.5	SSE
15/11/11	16:00	4	SE
15/11/11	17:00	4.5	SE
15/11/11	18:00	3.6	SE
15/11/11	19:00	2.7	E
15/11/11	20:00	2.7	E
15/11/11	21:00	3.1	E
15/11/11	22:00	3.1	E
15/11/11	23:00	2.7	E
15/11/12	0:00	2.7	E
15/11/12	1:00	3.1	ESE
15/11/12	2:00	2.7	E
15/11/12	3:00	2.7	E
15/11/12	4:00	2.7	E
15/11/12	5:00	3.1	E
15/11/12	6:00	2.7	E
15/11/12	7:00	2.7	E
15/11/12	8:00	2.7	E
15/11/12	9:00	3.1	E
15/11/12	10:00	3.1	E
15/11/12	11:00	2.7	E
15/11/12	12:00	3.1	E
15/11/12	13:00	2.7	E
15/11/12	14:00	2.7	E
15/11/12	15:00	2.7	ESE
15/11/12	16:00	3.1	ESE
15/11/12	17:00	3.6	ESE
15/11/12	18:00	3.1	ESE
15/11/12	19:00	3.1	ESE
15/11/12	20:00	2.2	E
15/11/12	21:00	2.2	ESE
15/11/12	22:00	2.7	E
15/11/12	23:00	3.1	ESE
15/11/13	0:00	3.6	ESE
15/11/13	1:00	3.1	ESE
15/11/13	2:00	2.7	ESE
15/11/13	3:00	3.6	ESE
15/11/13	4:00	3.6	ESE
15/11/13	5:00	3.1	ESE
15/11/13	6:00	3.6	ESE
15/11/13	7:00	3.1	ESE
15/11/13	8:00	3.1	ESE
15/11/13	9:00	3.1	ESE
15/11/13	10:00	1.8	ESE
15/11/13	11:00	2.2	N

Meteorological Data for Impact Monitoring in the reporting period

Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction
15/11/13	12:00	0.4	N
15/11/13	13:00	0.4	N
15/11/13	14:00	2.2	NNW
15/11/13	15:00	2.2	N
15/11/13	16:00	2.7	N
15/11/13	17:00	2.2	N
15/11/13	18:00	0.9	NE
15/11/13	19:00	0.9	N
15/11/13	20:00	4	NE
15/11/13	21:00	4	NE
15/11/13	22:00	2.7	NE
15/11/13	23:00	0.9	NE
15/11/14	0:00	0.4	NE
15/11/14	1:00	0	-
15/11/14	2:00	0.4	N
15/11/14	3:00	0	-
15/11/14	4:00	0	-
15/11/14	5:00	0.9	N
15/11/14	6:00	0.4	NE
15/11/14	7:00	0	-
15/11/14	8:00	0	-
15/11/14	9:00	0	-
15/11/14	10:00	0.9	N
15/11/14	11:00	0.4	ESE
15/11/14	12:00	0.9	WSW
15/11/14	13:00	1.3	WSW
15/11/14	14:00	0.9	WSW
15/11/14	15:00	0.4	W
15/11/14	16:00	0.4	SSE
15/11/14	17:00	0	-
15/11/14	18:00	0	-
15/11/14	19:00	0	-
15/11/14	20:00	0.4	ENE
15/11/14	21:00	0.9	NNE
15/11/14	22:00	0.4	NNE
15/11/14	23:00	0	-
15/11/15	0:00	0	-
15/11/15	1:00	0.4	ENE
15/11/15	2:00	1.3	E
15/11/15	3:00	0.9	ENE
15/11/15	4:00	0.9	E
15/11/15	5:00	2.2	ESE
15/11/15	6:00	1.8	ENE
15/11/15	7:00	1.8	ESE
15/11/15	8:00	4	ESE
15/11/15	9:00	3.6	ESE
15/11/15	10:00	2.7	ESE
15/11/15	11:00	3.1	ESE
15/11/15	12:00	4.5	ESE
15/11/15	13:00	4	ESE
15/11/15	14:00	4	ESE
15/11/15	15:00	4.5	ESE
15/11/15	16:00	4	ESE
15/11/15	17:00	4	ESE

Meteorological Data for Impact Monitoring in the reporting period

Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction
15/11/15	18:00	3.6	ESE
15/11/15	19:00	4.5	ESE
15/11/15	20:00	4.9	ESE
15/11/15	21:00	4.5	ESE
15/11/15	22:00	4	ESE
15/11/15	23:00	4	ESE
15/11/16	0:00	4	ESE
15/11/16	1:00	4.5	ESE
15/11/16	2:00	3.6	ESE
15/11/16	3:00	2.2	ESE
15/11/16	4:00	2.7	ESE
15/11/16	5:00	3.6	ESE
15/11/16	6:00	4	ESE
15/11/16	7:00	3.6	ESE
15/11/16	8:00	3.1	ESE
15/11/16	9:00	3.6	ESE
15/11/16	10:00	3.6	ESE
15/11/16	11:00	4	ESE
15/11/16	12:00	3.6	ESE
15/11/16	13:00	3.6	ESE
15/11/16	14:00	3.1	SE
15/11/16	15:00	4.5	SSE
15/11/16	16:00	4	SSE
15/11/16	17:00	4	SSE
15/11/16	18:00	2.7	ESE
15/11/16	19:00	2.7	ESE
15/11/16	20:00	2.7	ESE
15/11/16	21:00	2.2	ESE
15/11/16	22:00	2.2	ESE
15/11/16	23:00	2.2	ESE
15/11/17	0:00	1.8	ESE
15/11/17	1:00	1.8	ESE
15/11/17	2:00	1.8	ESE
15/11/17	3:00	1.8	ESE
15/11/17	4:00	1.8	ESE
15/11/17	5:00	1.8	ESE
15/11/17	6:00	1.8	ESE
15/11/17	7:00	2.2	ESE
15/11/17	8:00	2.2	ESE
15/11/17	9:00	2.2	ESE
15/11/17	10:00	2.2	ESE
15/11/17	11:00	2.7	SE
15/11/17	12:00	2.2	ESE
15/11/17	13:00	2.2	ESE
15/11/17	14:00	2.2	ESE
15/11/17	15:00	2.2	ESE
15/11/17	16:00	1.8	SE
15/11/17	17:00	0.9	SSE
15/11/17	18:00	1.3	ESE
15/11/17	19:00	1.8	SE
15/11/17	20:00	1.8	ESE
15/11/17	21:00	1.3	ESE
15/11/17	22:00	1.3	ESE
15/11/17	23:00	0.9	ESE

Meteorological Data for Impact Monitoring in the reporting period

Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction
15/11/18	0:00	0.9	ESE
15/11/18	1:00	0.4	ESE
15/11/18	2:00	0.4	ESE
15/11/18	3:00	0	-
15/11/18	4:00	0	-
15/11/18	5:00	0	-
15/11/18	6:00	0	-
15/11/18	7:00	0	-
15/11/18	8:00	0	-
15/11/18	9:00	0.9	E
15/11/18	10:00	1.3	SSE
15/11/18	11:00	1.3	S
15/11/18	12:00	1.3	WSW
15/11/18	13:00	1.3	WSW
15/11/18	14:00	0.9	W
15/11/18	15:00	0.4	W
15/11/18	16:00	0.4	W
15/11/18	17:00	0.9	W
15/11/18	18:00	0	-
15/11/18	19:00	1.3	E
15/11/18	20:00	0.4	E
15/11/18	21:00	0	-
15/11/18	22:00	0	-
15/11/18	23:00	0	-
15/11/19	0:00	0	-
15/11/19	1:00	0	-
15/11/19	2:00	0	-
15/11/19	3:00	0	-
15/11/19	4:00	0	-
15/11/19	5:00	0	-
15/11/19	6:00	0	-
15/11/19	7:00	0.4	E
15/11/19	8:00	0.4	E
15/11/19	9:00	0.9	NE
15/11/19	10:00	1.8	SE
15/11/19	11:00	1.3	SE
15/11/19	12:00	2.7	SE
15/11/19	13:00	3.1	SSE
15/11/19	14:00	2.2	SSE
15/11/19	15:00	2.2	SE
15/11/19	16:00	2.7	SE
15/11/19	17:00	2.7	SE
15/11/19	18:00	3.1	SSE
15/11/19	19:00	2.7	SE
15/11/19	20:00	2.2	ESE
15/11/19	21:00	2.2	ESE
15/11/19	22:00	2.2	E
15/11/19	23:00	1.8	E
15/11/20	0:00	1.8	ESE
15/11/20	1:00	1.3	ESE
15/11/20	2:00	0.9	ENE
15/11/20	3:00	0.9	ESE
15/11/20	4:00	1.8	ESE
15/11/20	5:00	1.3	ESE

Meteorological Data for Impact Monitoring in the reporting period

Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction
15/11/20	6:00	1.3	ESE
15/11/20	7:00	0.9	E
15/11/20	8:00	1.3	E
15/11/20	9:00	1.8	ESE
15/11/20	10:00	1.8	ESE
15/11/20	11:00	1.8	SE
15/11/20	12:00	3.1	SSE
15/11/20	13:00	2.7	SE
15/11/20	14:00	3.1	SE
15/11/20	15:00	2.7	ESE
15/11/20	16:00	2.7	SE
15/11/20	17:00	3.1	SE
15/11/20	18:00	2.7	SE
15/11/20	19:00	2.7	ESE
15/11/20	20:00	2.7	ESE
15/11/20	21:00	2.2	E
15/11/20	22:00	1.8	ESE
15/11/20	23:00	1.8	E
15/11/21	0:00	3.1	ESE
15/11/21	1:00	1.3	NE
15/11/21	2:00	0.9	ENE
15/11/21	3:00	0.4	ENE
15/11/21	4:00	1.3	E
15/11/21	5:00	0.9	NE
15/11/21	6:00	0.9	ENE
15/11/21	7:00	0.9	ENE
15/11/21	8:00	0.9	NE
15/11/21	9:00	0.9	E
15/11/21	10:00	2.7	ESE
15/11/21	11:00	2.2	ESE
15/11/21	12:00	2.7	ESE
15/11/21	13:00	2.7	SSE
15/11/21	14:00	1.3	SSE
15/11/21	15:00	1.3	NE
15/11/21	16:00	0.9	NNE
15/11/21	17:00	1.3	SE
15/11/21	18:00	1.8	SE
15/11/21	19:00	1.3	ESE
15/11/21	20:00	0.9	E
15/11/21	21:00	1.3	E
15/11/21	22:00	1.8	E
15/11/21	23:00	2.2	E
15/11/22	0:00	1.3	E
15/11/22	1:00	0.4	ENE
15/11/22	2:00	0.4	NE
15/11/22	3:00	0.4	NE
15/11/22	4:00	0.9	NE
15/11/22	5:00	0.4	NNE
15/11/22	6:00	1.3	NE
15/11/22	7:00	1.3	NE
15/11/22	8:00	1.3	ENE
15/11/22	9:00	1.8	NE
15/11/22	10:00	2.2	NE
15/11/22	11:00	1.3	NE

Meteorological Data for Impact Monitoring in the reporting period

Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction
15/11/22	12:00	1.8	S
15/11/22	13:00	1.3	S
15/11/22	14:00	0.9	SSE
15/11/22	15:00	0.4	S
15/11/22	16:00	0.9	WSW
15/11/22	17:00	0.4	WSW
15/11/22	18:00	0	-
15/11/22	19:00	0.9	SSE
15/11/22	20:00	2.2	SE
15/11/22	21:00	1.3	ESE
15/11/22	22:00	1.8	ESE
15/11/22	23:00	1.3	E
15/11/23	0:00	0.9	E
15/11/23	1:00	0.4	ESE
15/11/23	2:00	0	-
15/11/23	3:00	0.4	E
15/11/23	4:00	0	-
15/11/23	5:00	0.9	NE
15/11/23	6:00	0.4	NE
15/11/23	7:00	1.8	NE
15/11/23	8:00	2.7	NE
15/11/23	9:00	3.6	NE
15/11/23	10:00	3.1	NE
15/11/23	11:00	1.8	NE
15/11/23	12:00	1.3	NE
15/11/23	13:00	1.8	WSW
15/11/23	14:00	0.9	WNW
15/11/23	15:00	1.8	WSW
15/11/23	16:00	1.3	WSW
15/11/23	17:00	1.8	WSW
15/11/23	18:00	0.9	W
15/11/23	19:00	1.3	ESE
15/11/23	20:00	1.8	ESE
15/11/23	21:00	1.3	ESE
15/11/23	22:00	0.9	E
15/11/23	23:00	0.9	E
15/11/24	0:00	0.9	NE
15/11/24	1:00	0.9	NNE
15/11/24	2:00	1.3	NE
15/11/24	3:00	1.3	NE
15/11/24	4:00	2.2	NE
15/11/24	5:00	3.1	NE
15/11/24	6:00	2.2	NE
15/11/24	7:00	1.3	NE
15/11/24	8:00	1.3	NE
15/11/24	9:00	2.2	NE
15/11/24	10:00	1.8	NE
15/11/24	11:00	1.8	ESE
15/11/24	12:00	2.2	SE
15/11/24	13:00	2.2	SE
15/11/24	14:00	2.2	SSE
15/11/24	15:00	3.1	SSE
15/11/24	16:00	2.2	SSE
15/11/24	17:00	1.3	SSE

Meteorological Data for Impact Monitoring in the reporting period

Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction
15/11/24	18:00	2.7	SSE
15/11/24	19:00	2.2	E
15/11/24	20:00	0.9	E
15/11/24	21:00	1.8	E
15/11/24	22:00	0.9	ENE
15/11/24	23:00	1.3	NE
15/11/25	0:00	0	-
15/11/25	1:00	0	-
15/11/25	2:00	0.4	E
15/11/25	3:00	0	-
15/11/25	4:00	0	-
15/11/25	5:00	0	-
15/11/25	6:00	0	-
15/11/25	7:00	0.9	NE
15/11/25	8:00	0.9	NE
15/11/25	9:00	2.7	NE
15/11/25	10:00	3.6	NE
15/11/25	11:00	2.2	NE
15/11/25	12:00	1.8	E
15/11/25	13:00	2.2	NE
15/11/25	14:00	2.2	NE
15/11/25	15:00	2.7	N
15/11/25	16:00	3.1	N
15/11/25	17:00	2.2	N
15/11/25	18:00	2.2	N
15/11/25	19:00	2.7	N
15/11/25	20:00	1.8	N
15/11/25	21:00	1.3	N
15/11/25	22:00	1.8	NE
15/11/25	23:00	1.8	NE
15/11/26	0:00	0.4	NNW
15/11/26	1:00	0.4	NNW
15/11/26	2:00	0.4	NNW
15/11/26	3:00	0.9	N
15/11/26	4:00	1.8	NE
15/11/26	5:00	2.7	NNE
15/11/26	6:00	4.5	NE
15/11/26	7:00	5.4	NE
15/11/26	8:00	4	NE
15/11/26	9:00	2.7	NE
15/11/26	10:00	1.3	NE
15/11/26	11:00	1.3	NE
15/11/26	12:00	2.2	NE
15/11/26	13:00	2.7	NE
15/11/26	14:00	2.7	NE
15/11/26	15:00	2.2	NE
15/11/26	16:00	2.2	NE
15/11/26	17:00	1.8	NE
15/11/26	18:00	1.3	NNE
15/11/26	19:00	2.7	NNE
15/11/26	20:00	4	NE
15/11/26	21:00	4	NE
15/11/26	22:00	4.5	NE
15/11/26	23:00	4.5	NE

Meteorological Data for Impact Monitoring in the reporting period

Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction
15/11/27	0:00	4.5	NE
15/11/27	1:00	3.6	NE
15/11/27	2:00	4.5	NE
15/11/27	3:00	3.6	NE
15/11/27	4:00	3.1	NE
15/11/27	5:00	3.6	NE
15/11/27	6:00	3.6	NE
15/11/27	7:00	4	NE
15/11/27	8:00	4.5	NE
15/11/27	9:00	3.1	NE
15/11/27	10:00	1.8	NE
15/11/27	11:00	1.8	NE
15/11/27	12:00	1.8	ESE
15/11/27	13:00	1.8	SE
15/11/27	14:00	1.8	NE
15/11/27	15:00	1.3	NE
15/11/27	16:00	1.8	ESE
15/11/27	17:00	2.2	ESE
15/11/27	18:00	1.3	NE
15/11/27	19:00	0.9	NE
15/11/27	20:00	1.3	NE
15/11/27	21:00	1.8	NE
15/11/27	22:00	1.3	NE
15/11/27	23:00	1.8	E
15/11/28	0:00	2.2	NE
15/11/28	1:00	1.8	NE
15/11/28	2:00	2.2	E
15/11/28	3:00	1.8	E
15/11/28	4:00	0.4	ENE
15/11/28	5:00	0.4	N
15/11/28	6:00	1.3	NE
15/11/28	7:00	0.9	NE
15/11/28	8:00	1.8	NE
15/11/28	9:00	1.8	NE
15/11/28	10:00	1.8	E
15/11/28	11:00	1.3	E
15/11/28	12:00	1.3	ESE
15/11/28	13:00	0.9	S
15/11/28	14:00	1.3	SSE
15/11/28	15:00	3.1	SSE
15/11/28	16:00	2.2	SE
15/11/28	17:00	2.2	S
15/11/28	18:00	0	-
15/11/28	19:00	0	-
15/11/28	20:00	0.9	SSE
15/11/28	21:00	0.9	E
15/11/28	22:00	1.3	E
15/11/28	23:00	1.3	NE
15/11/29	0:00	0.9	NE
15/11/29	1:00	0	-
15/11/29	2:00	0.4	NE
15/11/29	3:00	0.4	NE
15/11/29	4:00	0.9	NE
15/11/29	5:00	1.3	NE

Meteorological Data for Impact Monitoring in the reporting period

Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction
15/11/29	6:00	0.9	NE
15/11/29	7:00	1.3	NE
15/11/29	8:00	0.9	NE
15/11/29	9:00	0.4	NE
15/11/29	10:00	0.9	ENE
15/11/29	11:00	1.3	N
15/11/29	12:00	2.2	N
15/11/29	13:00	1.3	N
15/11/29	14:00	2.2	NNW
15/11/29	15:00	2.2	NW
15/11/29	16:00	1.3	NW
15/11/29	17:00	1.8	N
15/11/29	18:00	1.8	N
15/11/29	19:00	1.8	N
15/11/29	20:00	1.3	N
15/11/29	21:00	0.9	N
15/11/29	22:00	1.3	N
15/11/29	23:00	1.8	N

Appendix I

Impact Dolphin Monitoring Survey




Figure 1. Transect Line Layout in Northwest and Northeast Lantau Survey Areas




Figure 2. Survey Route on November 2nd, 2015 (from HKLR03 project)




Figure 3. Survey Route on November 6th, 2015 (from HKLR03 project)




Figure 4. Survey Route on November 10th, 2015 (from HKLR03 project)




Figure 5. Survey Route on November 16th, 2015 (from HKLR03 project)




Figure 6. Distribution of Chinese White Dolphin Sightings During November 2015 HKLR03 Monitoring Surveys

Appendix I. HKLR03 Survey Effort Database (November 2015)

(Abbreviations: BEAU = Beaufort Sea State; P = Primary Line Effort; S = Secondary Line Effort)

DATE	AREA	BEAU	EFFORT	SEASON	VESSEL	TYPE	P/S
2-Nov-15	NW LANTAU	2	6.50	AUTUMN	STANDARD31516	HKLR	P
2-Nov-15	NW LANTAU	3	27.18	AUTUMN	STANDARD31516	HKLR	P
2-Nov-15	NW LANTAU	4	7.13	AUTUMN	STANDARD31516	HKLR	P
2-Nov-15	NW LANTAU	2	2.30	AUTUMN	STANDARD31516	HKLR	S
2-Nov-15	NW LANTAU	3	7.55	AUTUMN	STANDARD31516	HKLR	S
2-Nov-15	NW LANTAU	4	2.74	AUTUMN	STANDARD31516	HKLR	S
2-Nov-15	NE LANTAU	2	14.92	AUTUMN	STANDARD31516	HKLR	P
2-Nov-15	NE LANTAU	3	1.70	AUTUMN	STANDARD31516	HKLR	P
2-Nov-15	NE LANTAU	2	7.98	AUTUMN	STANDARD31516	HKLR	S
2-Nov-15	NE LANTAU	3	2.40	AUTUMN	STANDARD31516	HKLR	S
6-Nov-15	NW LANTAU	3	18.35	AUTUMN	STANDARD31516	HKLR	P
6-Nov-15	NW LANTAU	4	13.86	AUTUMN	STANDARD31516	HKLR	P
6-Nov-15	NW LANTAU	3	6.79	AUTUMN	STANDARD31516	HKLR	S
6-Nov-15	NE LANTAU	2	5.90	AUTUMN	STANDARD31516	HKLR	P
6-Nov-15	NE LANTAU	3	14.15	AUTUMN	STANDARD31516	HKLR	P
6-Nov-15	NE LANTAU	2	6.70	AUTUMN	STANDARD31516	HKLR	S
6-Nov-15	NE LANTAU	3	3.95	AUTUMN	STANDARD31516	HKLR	S
10-Nov-15	NW LANTAU	2	2.44	AUTUMN	STANDARD31516	HKLR	P
10-Nov-15	NW LANTAU	3	27.80	AUTUMN	STANDARD31516	HKLR	P
10-Nov-15	NW LANTAU	4	0.98	AUTUMN	STANDARD31516	HKLR	P
10-Nov-15	NW LANTAU	2	0.28	AUTUMN	STANDARD31516	HKLR	S
10-Nov-15	NW LANTAU	3	6.23	AUTUMN	STANDARD31516	HKLR	S
10-Nov-15	NW LANTAU	4	1.30	AUTUMN	STANDARD31516	HKLR	S
10-Nov-15	NE LANTAU	2	9.09	AUTUMN	STANDARD31516	HKLR	P
10-Nov-15	NE LANTAU	3	10.38	AUTUMN	STANDARD31516	HKLR	P
10-Nov-15	NE LANTAU	2	8.03	AUTUMN	STANDARD31516	HKLR	S
10-Nov-15	NE LANTAU	3	2.70	AUTUMN	STANDARD31516	HKLR	S
16-Nov-15	NE LANTAU	2	5.26	AUTUMN	STANDARD31516	HKLR	P
16-Nov-15	NE LANTAU	3	12.22	AUTUMN	STANDARD31516	HKLR	P
16-Nov-15	NE LANTAU	2	7.72	AUTUMN	STANDARD31516	HKLR	S
16-Nov-15	NE LANTAU	3	2.10	AUTUMN	STANDARD31516	HKLR	S
16-Nov-15	NW LANTAU	2	6.48	AUTUMN	STANDARD31516	HKLR	P
16-Nov-15	NW LANTAU	3	21.03	AUTUMN	STANDARD31516	HKLR	P
16-Nov-15	NW LANTAU	4	9.27	AUTUMN	STANDARD31516	HKLR	P
16-Nov-15	NW LANTAU	5	4.10	AUTUMN	STANDARD31516	HKLR	P
16-Nov-15	NW LANTAU	2	2.53	AUTUMN	STANDARD31516	HKLR	S
16-Nov-15	NW LANTAU	3	7.79	AUTUMN	STANDARD31516	HKLR	S
16-Nov-15	NW LANTAU	4	2.60	AUTUMN	STANDARD31516	HKLR	S

Appendix II. HKLR03 Chinese White Dolphin Sighting Database (November 2015)

(Abbreviations: STG# = Sighting Number; HRD SZ = Dolphin Herd Size; BEAU = Beaufort Sea State; PSD = Perpendicular Distance; BOAT ASSOC. = Fishing Boat Association; P/S: Sighting Made on Primary/Secondary Line)

DATE	STG #	TIME	HRD SZ	AREA	BEAU	PSD	EFFORT	TYPE	NORTHING	EASTING	SEASON	BOAT ASSOC.	P/S
02-Nov-15	1	1143	7	NW LANTAU	2	181	ON	HKLR	828699	806450	AUTUMN	NONE	P
06-Nov-15	1	1106	1	NW LANTAU	3	77	ON	HKLR	826830	805262	AUTUMN	NONE	P
10-Nov-15	1	1042	1	NW LANTAU	3	465	ON	HKLR	825312	805475	AUTUMN	NONE	P
16-Nov-15	1	1455	5	NW LANTAU	5	662	ON	HKLR	827241	804645	AUTUMN	NONE	P

Appendix III. Individual dolphins identified during HKLR03 monitoring surveys in November 2015

ID#	DATE	STG#	AREA
NL46	10/11/15	1	NW LANTAU
NL48	02/11/15	1	NW LANTAU
	16/11/15	1	NW LANTAU
NL98	02/11/15	1	NW LANTAU
NL123	02/11/15	1	NW LANTAU
NL136	02/11/15	1	NW LANTAU
NL182	02/11/15	1	NW LANTAU
NL202	16/11/15	1	NW LANTAU
NL210	02/11/15	1	NW LANTAU
	16/11/15	1	NW LANTAU
NL286	16/11/15	1	NW LANTAU

NL48_20151102_1



NL98_20151102_1



NL123_20151102_1



NL136_20151102_1



NL182_20151102_1



NL210_20151102_1



NL46_20151110_1



NL48_20151116_1



NL202_20151116_1



Appendix IV. Photographs of Identified Individual Dolphins in November 2015 (HKLR03)



Appendix IV. (cont'd)

Appendix J

Event and Action Plan

Event and Action Plan for Impact Air Monitoring

	Action			
	ET (a)	IEC (a)	SOR (a)	Contractor(s)
Action Level Exceedance				
	<ol style="list-style-type: none"> 1. Identify the source. 2. Repeat measurement to confirm finding. If two consecutive measurements exceed Action Level, the exceedance is then confirmed. 3. Inform the IEC and the SOR. 4. Investigate the cause of exceedance and check Contractor's working procedures to determine possible mitigation to be implemented. 5. If the exceedance is confirmed to be Project related after investigation, increase monitoring frequency to daily. 6. Discuss with the IEC and the Contractor on remedial actions required. 7. If exceedance continues, arrange meeting with the IEC and the SOR. 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET. 2. Check the Contractor's working method. 3. If the exceedance is confirmed to be Project related after investigation, discuss with the ET and the Contractor on possible remedial measures. 4. Advise the SOR on the effectiveness of the proposed remedial measures. 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice 2. Amend working methods if appropriate 3. If the exceedance is confirmed to be Project related, submit proposals for remedial actions to IEC within 3 working days of notification 4. Implement the agreed proposals 5. Amend proposal if appropriate

	Action			
	ET (a)	IEC (a)	SOR (a)	Contractor(s)
Limit Level Exceedance				
	<ol style="list-style-type: none"> 1. Identify the source. 2. Repeat measurement to confirm finding. If two consecutive measurements exceed Limit Level, the exceedance is then confirmed. 3. Inform the IEC, the SOR, the DEP and the Contractor. 4. Investigate the cause of exceedance and check Contractor's working procedures to determine possible mitigation to be implemented. 5. If the exceedance is confirmed to be Project related after investigation, increase monitoring frequency to daily. 6. Carry out analysis of the Contractor's working procedures to determine possible mitigation to be implemented. 7. Arrange meeting with the IEC and the SOR to discuss the remedial actions to be taken. 8. Assess effectiveness of the Contractor's remedial actions and keep the IEC, the DEP and the SOR informed of the results. 9. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET. 2. Check Contractor's working method. 3. If the exceedance is confirmed to be Project related after investigation, discuss with the ET and the Contractor on possible remedial measures. 4. Advise the SOR on the effectiveness of the proposed remedial measures. 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. If the exceedance is confirmed to be Project related after investigation, in consultation with the IEC, agree with the Contractor on the remedial measures to be implemented. 4. Ensure remedial measures are properly implemented. 5. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance. 2. If the exceedance is confirmed to be Project related after investigation, submit proposals for remedial actions to IEC within 3 working days of notification. 3. Implement the agreed proposals. 4. Amend proposal if appropriate. 5. Stop the relevant activity of works as determined by the SOR until the exceedance is abated.

Note: (a) ET - Environmental Team; IEC - Independent Environmental Checker; SOR - Supervising Officer's Representative

Event / Action Plan for Impact Dolphin Monitoring

EVENT	ACTION			
	ET	IEC	SOR	Contractor
Action Level	<ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, SOR and Contractor; 5. Check monitoring data. 6. Review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring results and finding with the ET and the Contractor. 	<ol style="list-style-type: none"> 1. Discuss monitoring with the IEC and any other measures proposed by the ET; 2. If SOR is satisfied with the proposal of any other measures, SOR to signify the agreement in writing on the measures to be implemented. 	<ol style="list-style-type: none"> 1. Inform the SOR and confirm notification of the non-compliance in writing; 2. Discuss with the ET and the IEC and propose measures to the IEC and the SOR; 3. Implement the agreed measures.
Limit Level	<ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences; 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring results and findings with the ET and the Contractor; 3. Attend the meeting to discuss with ET, SOR and 	<ol style="list-style-type: none"> 1. Attend the meeting to discuss with ET, IEC and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures. 2. If SOR is satisfied with the 	<ol style="list-style-type: none"> 1. Inform the SOR and confirm notification of the non-compliance in writing; 2. Attend the meeting to discuss with ET, IEC and SOR the necessity of additional dolphin monitoring and any other

EVENT	ACTION			
	ET	IEC	SOR	Contractor
	3. Identify source(s) of impact; 4. Inform the IEC, SOR and Contractor of findings; 5. Check monitoring data; 6. Repeat review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary. 7. If ET proves that the source of impact is caused by any of the construction activity by the works contract, ET to arrange a meeting to discuss with IEC, SOR and Contractor the necessity of additional dolphin monitoring and/or any other potential mitigation measures (e.g., consider to modify the perimeter silt curtain or consider to control/temporarily stop relevant construction activity etc.) and submit to IEC a proposal of additional dolphin monitoring and/or mitigation measures where necessary.	Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures. 4. Review proposals for additional monitoring and any other mitigation measures submitted by ET and Contractor and advise SOR of the results and findings accordingly. 5. Supervise / Audit the implementation of additional monitoring and/or any other mitigation measures and advise SOR the results and findings accordingly.	proposals for additional dolphin monitoring and/or any other mitigation measures submitted by ET and Contractor and verified by IEC, SOR to signify the agreement in writing on such proposals and any other mitigation measures. 3. Supervise the implementation of additional monitoring and/or any other mitigation measures.	potential mitigation measures. 3. Jointly submit with ET to IEC a proposal of additional dolphin monitoring and/or any other mitigation measures when necessary. 4. Implement the agreed additional dolphin monitoring and/or any other mitigation measures.

Note: ET – Environmental Team, IEC – Independent Environmental Checker, SOR – Supervising Officer’s Representative

Appendix K

Cumulative Statistics on
Exceedances, Complaints,
Notifications of Summons
and Successful Prosecutions

Table K1 *Cumulative Statistics on Exceedances*

Parameters	Level of Exceedance	Total No. recorded in this reporting month	Total No. recorded since project commencement
1-hr TSP	Action	0	30
	Limit	0	2
24-hr TSP	Action	0	5
	Limit	0	1
Water Quality	Action	0	6
	Limit	0	1
Impact Dolphin Monitoring	Action	2	9
	Limit	0	3

Table K2 *Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions*

Reporting Period	Cumulative Statistics		
	Complaints	Notifications of Summons	Successful Prosecutions
This Reporting Month (November 2015)	0	0	0
Total No. received since project commencement	4	0	0

Appendix L

Waste Flow Table

Monthly Summary Waste Flow Table

Name of Department: HyD

Contract No. / Works Order No.: HY/2012/08

Monthly Summary Waste Flow Table for November 2015 [to be submitted not later than the 15th day of each month following reporting month] (All quantities shall be rounded off to 3 decimal places.)

Month	Monthly Break-down of <u>Inert</u> Construction & Demolition Materials (i.e. Public Fill Materials)				
	(a)=(b)+(c)+(d)+(e) Total Quantity Generated	(b) Hard Rock and Large Broken Concrete	(c) Reused in the Contract	(d) Reused in other Projects	(e) Disposed of as Public Fill
	(in '000 ton)	(in '000 ton)	(in '000 ton)	(in '000 ton)	(in '000 ton)
Sub-total	64.216	0.000	0.000	0.000	64.216
Jan-2015	30.877	0.000	0.000	0.000	30.877
Feb-2015	4.152	0.000	0.000	0.000	4.152
Mar-2015	36.718	0.000	0.000	0.000	36.718
Apr-2015	62.847	0.000	0.000	0.000	62.847
May-2015	121.436	0.000	0.000	0.000	121.436
Jun-2015	247.282	0.000	0.000	0.000	247.282
Half Year Sub-total	503.312	0.000	0.000	0.000	503.312
Jul-2015	233.422	0.000	0.000	0.000	233.422
Aug-2015	62.367	0.000	0.000	0.000	62.367
Sep-2015	9.555	0.000	0.000	0.000	9.555
Oct-2015	7.218	0.000	0.000	0.000	7.218
Nov-2015	11.578	0.000	0.000	0.000	11.578
Dec-2015					
Project Total Quantities	891.668	0.000	0.000	0.000	891.668

Month	Actual Quantities of <u>Non-inert</u> Construction Waste Generated Monthly								
	Metals		Paper/ cardboard packaging		Plastics (see Note 3)		Chemical Waste		Others, e.g. General Refuse disposed at Landfill
	(in '000kg)		(in '000kg)		(in '000kg)		(in '000kg)		(in '000ton)
	generated	recycled	generated	recycled	generated	recycled	generated	Disposed	generated
Sub-total	0.000	0.000	1.050	1.050	0.000	0.000	0.110	0.110	0.605
Jan-2015	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.080
Feb-2015	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.074
Mar-2015	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.115
Apr-2015	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.091
May-2015	0.000	0.000	0.000	0.000	0.000	0.000	1.600	1.600	0.108
Jun-2015	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.120
Half Year Sub-total	0.000	0.000	0.000	0.000	0.000	0.000	1.600	1.600	0.588
Jul-2015	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.172
Aug-2015	0.000	0.000	0.000	0.300	0.000	0.000	0.000	0.000	0.246
Sep-2015	0.000	0.000	0.000	0.300	0.220	0.220	0.000	0.000	0.195
Oct-2015	0.000	0.000	0.000	0.300	0.000	0.000	0.000	0.000	0.177
Nov-2015	0.000	0.000	0.000	0.200	5.950	5.950	0.000	0.000	0.093
Dec-2015									
Project Total Quantities	0.000	0.000	2.150	2.150	6.170	6.170	1.710	1.710	2.076

Forecast of Total Quantities of Construction and Demolition Materials to be Generated from the Contract*				
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed of as Public Fill
(in '000 ton)	(in '000 ton)	(in '000 ton)	(in '000 ton)	(in '000 ton)
50.000	0.000	0.000	0.000	50.000

Forecast of Total Quantities of Construction and Demolition Materials to be Generated from the Contract*				
Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	General Refuse disposed of at Landfill
(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
0.000	0.000	0.000	0.000	0.200

- Notes:
- (1) The performance targets are given in the **ER Appendix 8J Clause 14** and the EM & A Manual(s).
 - (2) The waste flow table shall also include C&D materials to be imported for use at the Site.
 - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
 - (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m³. (**ER Part 8 Clause 8.8.5 (d) (ii)** refers).