
REPORT



Contract No. HY/2017/10 Tuen Mun – Chek Lap Kok Link – Northern Connection Tunnel Buildings, Electrical and Mechanical Works

Tenth Quarterly EM&A Report

15 March 2021

Environmental Resources Management 2509, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong Telephone 2271 3000



www.erm.com

Facsimile 2723 5660



Contract No. HY/2017/10 Tuen Mun – Chek Lap Kok Link – Northern Connection Tunnel Buildings, Electrical and Mechanical Works

Environmental Resources Management

2509, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660 E-mail: post.hk@erm.com http://www.erm.com

Tenth Quarterly EM&A Report

Document Code: 0463091_10th Quarterly EM&A_20210315.doc

Client:		Project N	0:			
Gammo	n	046309	1			
Summary:		Date:				
		15 Marc	h 2021			
		Approved	by:			
This document presents the Tenth Quarterly EM&A Report for Tuen Mun – Chek Lap Kok Link – Northern Connection Tunnel Buildings, Electrical and Mechanical Works.			lif.			
		Mr Crai	a Reid			
		Partner	grioid			
		Certified b	oy:			
		Jam				
		Dr Jasn	•			
	1	ET Leade	er			
	Tenth Quarterly Monthly EM&A Report	CW	JN	CAR	15/03/21	
Revision	Description	Ву	Checked	Approved	Date	
This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client.			Distribution			
We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.			Public Confidential Confidential			





Ref.: HYDHZMBEEM00_0_8418L.21

15 March 2021

By Fax (2783 0155) and By Post

AECOM Asia Company Limited Supervising Officer's Representative Office No. 8 Mong Fat Street, Tuen Mun, New Territories, Hong Kong

Attention: Mr. Desmond Fung

Dear Mr. Fung,

Re: Agreement No. CE 48/2011 (EP) Environmental Project Office for the HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing Facilities, and Tuen Mun-Chek Lap Kok Link – Investigation

Contract No. HY/2017/10 TM-CLKL – Northern Connection Tunnel Buildings, E&M Works <u>10th Quarterly EM&A Report for September 2020 – November 2020</u>

Reference is made to the Environmental Team's submission of the quarterly EM&A report for September 2020 – November 2020 (ET's ref.: "0463091_10th Quarterly EM&A_20210315.doc" dated 15 March 2021) certified by the ET Leader and provided to us via e-mail on 15 March 2021.

Please be informed that we have no adverse comments on the captioned submission.

Thank you for very much your attention. Please feel free to contact the undersigned or the ENPO Leader, Mr. Y H Hui, should you require further information.

Yours sincerely, For and on behalf of Ramboll Hong Kong Limited

Manson Yeung Independent Environmental Checker Tuen Mun-Chek Lap Kok Link

c.c.

Mr. Patrick Ng
Mr. Alan Ip
Mr. Conrad Ng
Dr. Jasmine Ng
Mr. Max Poon

(By Fax: 3188 6614) (By Fax: 3188 6614) (By Fax: 3922 9797) (By Fax: 2723 5660) (By Fax: 3520 0486)

Internal: DY, YH, ENPO Site

Q:\Projects\HYDHZMBEEM00\02_Proj_Mgt\02_Corr\HYDHZMBEEM00_0_8418L.21.doc

Ramboll Hong Kong Limited 英環香港有限公司

21/F, BEA Harbour View Centre, 56 Gloucester Road, Wan Chai, Hong Kong Tel: 852.3465 2888 Fax: 852.3465 2899 www.ramboll.com

TABLE OF CONTENTS

	EXECUTIVE SUMMARY	1
1	INTRODUCTION	6
1.1	BACKGROUND	6
1.2	Scope of Report	7
1.3	ORGANIZATION STRUCTURE	7
1.4	SUMMARY OF CONSTRUCTION WORKS	7
2	EM&A RESULTS	11
2.1	AIR QUALITY	11
2.2	EM&A SITE INSPECTION	12
2.3	LANDFILL GAS HAZARD MONITORING	14
2.4	WASTE MANAGEMENT STATUS	14
2.5	ENVIRONMENTAL LICENSES AND PERMITS	16
2.6	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	18
2.7	SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMAN	CE
	LIMIT	18
2.8	SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL	
	PROSECUTIONS	18
3	FUTURE KEY ISSUES	19
3.1	CONSTRUCTION ACTIVITIES FOR THE COMING QUARTER	19
3.2	Key Issues for the Coming Quarter	19
4	CONCLUSIONS AND RECOMMENDATIONS	22
4.1	Conclusions	22

List of Appendices

- Appendix A Project Organization for Environmental Works
- Appendix B Construction Programmes
- Appendix C Implementation Schedule of Environmental Mitigation Measures (EMIS)
- Appendix D Summary of Action and Limit Levels
- Appendix E Event Action Plan
- Appendix F EM&A Monitoring Schedule
- Appendix G Landfill Gas Monitoring Graphical Presentation
- Appendix H Quarterly Summary of Waste Flow Table
- Appendix I Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions

EXECUTIVE SUMMARY

Under *Contract No. HY/2017/10*, Gammon Construction Limited (GCL) is commissioned by the Highways Department (HyD) to undertake Northern Connection Tunnel Buildings, Electrical and Mechanical Works of the Tuen Mun – Chek Lap Kok Link Project (TM-CLK Link Project) while AECOM Asia Company Limited was appointed by HyD as the Engineer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, ERM-Hong Kong, Limited (ERM) has been appointed as the Environmental Team (ET) in accordance with *Environmental Permit No. EP-354/2009/A*. Ramboll Hong Kong Ltd. was employed by HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO). Subsequent applications for variation of environmental permits (VEP), *EP-354/2009/B*, *EP-354/2009/C* and *EP-354/2009/D*, were granted on 28 January 2014, 10 December 2014 and 13 March 2015, respectively.

The construction phase of the Contract commenced on 7 June 2018 and will tentatively be completed by 2021. The impact monitoring of the EM&A programme, including air quality and environmental site inspections, were commenced on 7 June 2018.

This is the Tenth Quarterly EM&A Report presenting the EM&A works carried out during the period from 1 September 2020 to 30 November 2020 for the *Contract No. HY/2017/10 Northern Connection Tunnel Buildings, Electrical and Mechanical Works* (the "Contract") in accordance with the Updated EM&A Manual of the TM-CLK Link Project. As informed by the Contractor, major activities in the reporting period included:

September 2020

Land-based Works

- Handover Inspection at Main Control Building;
- Electrical and Mechanical Works at Ventilation Plant Room;
- Handover Inspection at North Ventilation Building;
- Handover Inspection at Administration Building;
- Handover Inspection at Maintenance Depot;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes at Fire Services Department Building;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes at Customs and Excise Department Building;

- Electrical and Mechanical Works and Architectural Builder's Work and Finishes at N1;
- Electrical and Mechanical Works at Kiosk N2;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes at the Tunnel;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes at underpass at C3 area;
- Handover Inspection at Satellite Control Building;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes at Kiosk S2;
- Handover Inspection at South Ventilation Building; and
- Soil Mix and Landscape Works at Northern Landfall and Southern Landfall.

October 2020

Land-based Works

- Handover Inspection at Main Control Building;
- Handover Inspection at Ventilation Plant Room;
- Handover Inspection at North Ventilation Building;
- Handover Inspection at Administration Building;
- Handover Inspection at Maintenance Depot;
- Handover Inspection at Fire Services Department Building;
- Handover Inspection at Customs and Excise Department Building;
- Handover Inspection at N1;
- Handover Inspection at Kiosk N2;
- T&C and FSI at the Tunnel;
- Handover Inspection at underpass at C3 area;
- Handover Inspection at Satellite Control Building;
- Handover Inspection at Kiosk S2;
- Handover Inspection at South Ventilation Building; and
- Landscape Works at Northern Landfall and Southern Landfall.

November 2020

Land-based Works

- Handover Inspection at Main Control Building;
- Handover Inspection at Ventilation Plant Room;
- Handover Inspection at North Ventilation Building;
- Handover Inspection at Administration Building;
- Handover Inspection at Maintenance Depot;
- Handover Inspection at Fire Services Department Building;
- Handover Inspection at Customs and Excise Department Building;
- Handover Inspection at N1;
- Handover Inspection at Kiosk N2;
- T&C and FSI at the Tunnel;
- Handover Inspection at underpass at C3 area;
- Handover Inspection at Satellite Control Building;
- Handover Inspection at Kiosk S2;
- Handover Inspection at South Ventilation Building; and
- Landscape Works at Northern Landfall and Southern Landfall.

A summary of monitoring and audit activities conducted in the reporting period is listed below ⁽¹⁾:

24-hour TSP Monitoring	19 sessions			
1-hour TSP Monitoring	19 sessions			
Landfill Gas Hazard Monitoring	75 days			
Joint Environmental Site Inspection	13 sessions			
Summary of Breaches of Action/Limit Levels				

.

Breaches of Action and Limit Levels for Air Quality

ET justification on the Contract Specific Environmental Monitoring and Audit activities under this Contract was submitted to ENPO on 11 September 2018

Eight (8) Action Level and two (2) Limit Level exceedances for 1-hour TSP and two (2) Action Level exceedances for 24-hour TSP were recorded by the Environmental Team of Contract No. *HY*/2012/08 during the reporting period.

Breaches of Action Level for Landfill Gas Hazard Monitoring

No exceedance of Action and Limit Level exceedance was recorded for landfill gas hazard monitoring in the reporting period.

Environmental Complaints, Non-compliance & Summons

There was no environmental complaint, notification of summons or successful prosecution recorded in the reporting period.

Reporting Change

Landscape and visual monitoring for 24-month establishment period conducted by Contract No. HY/2012/07 and HY/2013/12 was reported in the *Thirtieth EM&A report* for this Contract.

Upcoming Works for the Next Reporting Period

Works to be undertaken in the coming quarter include the following:

December 2020

Land-based Works

- Handover Inspection at Main Control Building;
- Handover Inspection at Ventilation Plant Room;
- Handover Inspection at North Ventilation Building;
- Handover Inspection at Administration Building;
- Handover Inspection at Maintenance Depot;
- ABWF Works at Fire Services Department Building;
- External cladding & louvre installation, E&M works and final finishing works at Customs and Excise Department Building;
- Handover Inspection at Kiosk N1;
- Handover Inspection at Kiosk N2;
- Handover Inspection at the Tunnel;
- Handover Inspection at C3 area;
- Handover Inspection at Satellite Control Building;

- Handover Inspection at Kiosk S2;
- Handover Inspection at South Ventilation Building; and
- Handover Inspection at Northern Landfall and Southern Landfall.

January 2021

Land-based Works

- Architectural Builder's Work and Finishes Works and Handover Inspection at Fire Services Department Building; and
- External cladding & luvre installation, E&M works, final finishing works and Handover Inspection at Customs and Excise Department Building.

February 2021

Land-based Works

- Architectural Builder's Work and Finishes Works and Handover Inspection at Fire Services Department Building; and
- E&M works, Final finishing works and Handover Inspection at Customs and Excise Department Building.

Future Key Issues

Potential environmental impacts arising from the above upcoming construction activities in the coming quarterly period are mainly associated with waste management and landfill gas monitoring issues.

1.1 BACKGROUND

According to the findings of the Northwest New Territories (NWNT) Traffic and Infrastructure Review conducted by the Transport Department, Tuen Mun Road, Ting Kau Bridge, Lantau Link and North Lantau Highway would be operating beyond capacity after 2016. This forecast has been based on the estimated increase in cross boundary traffic, developments in the Northwest New Territories (NWNT), and possible developments in North Lantau, including the Airport developments, the Lantau Logistics Park (LLP) and the Hong Kong – Zhuhai – Macao Bridge (HZMB). In order to cope with the anticipated traffic demand, two new road sections between NWNT and North Lantau – Tuen Mun – Chek Lap Kok Link (TM-CLKL) and Tuen Mun Western Bypass (TMWB) are proposed.

An Environmental Impact Assessment (EIA) of TM-CLKL (the Project) was prepared in accordance with the EIA Study Brief (No. ESB-175/2007) and the *Technical Memorandum of the Environmental Impact Assessment Process (EIAO-TM*). The EIA Report was submitted under the Environmental Impact Assessment Ordinance (EIAO) in August 2009. Subsequent to the approval of the EIA Report (EIAO Register Number AEIAR-146/2009), an Environmental Permit (EP-354/2009) for TM-CLKL was granted by the Director of Environmental Protection (DEP) on 4 November 2009, and EP variation (VEP) (EP-354/2009/A) was issued on 8 December 2010. Subsequent applications for variation of environmental permits (VEPs), *EP-354/2009/B, EP-354/2009/C* and *EP-354/2009/D*, were granted on 28 January 2014, 10 December 2014 and 13 March 2015, respectively.

Under *Contract No. HY/2017/10*, Gammon Construction Limited (GCL) is commissioned by the Highways Department (HyD) to undertake the Northern Connection Tunnel Buildings, Electrical and Mechanical Works of TM-CLKL while AECOM Asia Company Limited was appointed by HyD as the Engineer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, ERM-Hong Kong, Limited (ERM) has been appointed as the Environmental Team (ET). Ramboll Hong Kong Ltd. was employed by HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO).

The construction phase of the Contract commenced on 7 June 2018 and will be tentatively completed by 2021. The impact monitoring phase of the EM&A programme, including air quality and environmental site inspections, commenced on 7 June 2018.

The general layout plan of the Contract components is presented in *Figures 1.1* & 1.2a to c.





TUEN MUN -CHEK LAP KOK LINK

CONTRACT TITLE TUEN MUN - CHEK LAP KOK LINK - NORTHERN CONNECTION TUNNEL BUILDINGS, ELECTRICAL AND MECHANICAL WORKS CLIENT





CONSULTANT

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分月工作新闻公司

Figure 1.1

ISSUE/REVISION

-			Kul
Α	JAN.18	TENDER ADDENDUM NO.1	SYLC
	DEC.17	TENDER DRAWING	SYLC
I/R	DATE	DESCRIPTION 内容摘要	CHK.

STATUS

SCALE

DIMENSION UNIT

A1 1:40000

KEY PLAN

MILLIMETRES

PROJECT NO.

CONTRACT NO.

SHEET TITLE

60240249

HY/2017/10





TUEN MUN -CHEK LAP KOK LINK

CONTRACT TITLE TUEN MUN - CHEK LAP KOK LINK - NORTHERN CONNECTION TUNNEL BUILDINGS, ELECTRICAL AND MECHANICAL WORKS

CLIENT



CONSULTANT

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS

Figure 1.2a

ISSUE/REVISION

			+
-			Sall
A	JAN.18	TENDER ADDENDUM NO.1	SYLC
	DEC.17	TENDER DRAWING	SYLC
VR BIJ	DATE	DESCRIPTION	CHK.

STATUS

SCALE

DIMENSION UNIT

MILLIMETRES

A1 1:2500

KEY PLAN

PROJECT NO.

60240249

CONTRACT NO. HY/2017/10

SHEET TITLE

ZONING PLAN (SHEET 1)

SHEET NUMBER

60240249/C4/7061A





TUEN MUN -

CHEK LAP KOK LINK

CONTRACT TITLE TUEN MUN - CHEK LAP KOK LINK - NORTHERN CONNECTION TUNNEL BUILDINGS, ELECTRICAL AND MECHANICAL WORKS

CLIENT



CONSULTANT

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS

Figure 1.2b

ISSUE/REVISION

			-
			Wall
A	JAN.18	TENDER ADDENDUM NO.1	SYLC
	DEC.17	TENDER DRAWING	SYLC
I/R	DATE 日树	DESCRIPTION 內容節愛	CHK.

STATUS

DIMENSION UNIT MILLIMETRES

A1 1:2500

KEY PLAN

PROJECT NO.

60240249


CONTRACT NO. HY/2017/10

SHEET TITLE

ZONING PLAN (SHEET 2)

SHEET NUMBER

60240249/C4/7062A





TUEN MUN -CHEK LAP KOK LINK

CONTRACT TITLE TUEN MUN - CHEK LAP KOK LINK - NORTHERN CONNECTION TUNNEL BUILDINGS, ELECTRICAL AND MECHANICAL WORKS

CLIENT




CONSULTANT

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS

Figure 1.2c

ISSUE/REVISION



STATUS

DIMENSION UNIT

MILLIMETRES

A1 1:2500

KEY PLAN

PROJECT NO. 60240249

CONTRACT NO. HY/2017/10

SHEET TITLE

ZONING PLAN (SHEET 3)

SHEET NUMBER

60240249/C4/7063A

1.2 SCOPE OF REPORT

This is the Tenth Quarterly EM&A Report under the *Contract No. HY/2017/10 Tuen Mun – Chek Lap Kok Link – Northern Connection Tunnel Buildings, Electrical and Mechanical Works.* This report presents a summary of the environmental monitoring and audit works from 1 September 2020 to 30 November 2020.

1.3 ORGANIZATION STRUCTURE

The organization structure of the Contract is shown in *Appendix A*. The key personnel contact names and contact details are summarized in *Table 1.1* below.

Party	Position	Name	Telephone	Fax
HyD (Highways Department)	Project Coordinator	Joseph Lee	2762 4958	3188 6614
1 /	Senior Engineer	Cheng Pan	2762 3383	3188 6614
ER (AECOM Asia Company Limited)	Principle Resident Engineer	S. W. Fok	2293 6200	2293 6300
	Resident Engineer	Desmond Fung	2293 6200	2293 6300
ENPO / IEC (Ramboll Hong Kong	ENPO Leader	Y.H. Hui	3465 2850	3465 2899
Ltd.)	IEC	Manson Yeung	9700 6767	3465 2899
Contractor (Gammon Construction Limited)	Site Agent	H. H. Lee	6096 6281	-
,	Environmental Officer	Phoebe Ng	9869 1105	-
ET (ERM-HK)	ET Leader	Dr. Jasmine Ng	2271 3311	2723 5660

Table 1.1Contact Information of Key Personnel

1.4 SUMMARY OF CONSTRUCTION WORKS

The construction phase of the Contract commenced on 7 June 2018. The rolling construction programme for the period of June to August 2020 is shown in *Appendix B*.

As informed by the Contractor, details of the major works carried out in this reporting period are listed below:

September 2020

Land-based Works

• Handover Inspection at Main Control Building;

- Electrical and Mechanical Works at Ventilation Plant Room;
- Handover Inspection at North Ventilation Building;
- Handover Inspection at Administration Building;
- Handover Inspection at Maintenance Depot;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes at Fire Services Department Building;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes at Customs and Excise Department Building;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes at N1;
- Electrical and Mechanical Works at Kiosk N2;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes at the Tunnel;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes at underpass at C3 area;
- Handover Inspection at Satellite Control Building;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes at Kiosk S2;
- Handover Inspection at South Ventilation Building; and
- Soil Mix and Landscape Works at Northern Landfall and Southern Landfall.

October 2020

Land-based Works

- Handover Inspection at Main Control Building;
- Handover Inspection at Ventilation Plant Room;
- Handover Inspection at North Ventilation Building;
- Handover Inspection at Administration Building;
- Handover Inspection at Maintenance Depot;
- Handover Inspection at Fire Services Department Building;
- Handover Inspection at Customs and Excise Department Building;
- Handover Inspection at N1;

- Handover Inspection at Kiosk N2;
- T&C and FSI at the Tunnel;
- Handover Inspection at underpass at C3 area;
- Handover Inspection at Satellite Control Building;
- Handover Inspection at Kiosk S2;
- Handover Inspection at South Ventilation Building; and
- Landscape Works at Northern Landfall and Southern Landfall.

November 2020


Land-based Works


- Handover Inspection at Main Control Building;
- Handover Inspection at Ventilation Plant Room;
- Handover Inspection at North Ventilation Building;
- Handover Inspection at Administration Building;
- Handover Inspection at Maintenance Depot;
- Handover Inspection at Fire Services Department Building;
- Handover Inspection at Customs and Excise Department Building;
- Handover Inspection at N1;
- Handover Inspection at Kiosk N2;
- T&C and FSI at the Tunnel;
- Handover Inspection at underpass at C3 area;
- Handover Inspection at Satellite Control Building;
- Handover Inspection at Kiosk S2;
- Handover Inspection at South Ventilation Building; and
- Landscape Works at Northern Landfall and Southern Landfall.

The locations of the construction activities are shown in *Figure 1.3*. The Environmental Sensitive Receivers in the vicinity of the Contract are shown in *Figure 1.4*.

The implementation schedule of environmental mitigation measures is presented in *Appendix C*.

Figure 1.3 Locations of Major Construction Activities in the Reporting Period





2 EM&A RESULTS

The EM&A programme required environmental monitoring for air quality and environmental site inspections for air quality, water quality and waste management. The EM&A requirements and related findings for each component are summarized in the following sections

2.1 AIR QUALITY

2.1.1 Monitoring Requirements and Equipment

In accordance with the Updated EM&A Manual and the Enhanced TSP Monitoring Plan, impact 1-hour TSP monitoring was conducted three (3) times every six (6) days and impact 24-hour TSP monitoring was carried out once every six (6) days when the highest dust impact was expected. 1-hr and 24hr TSP monitoring frequency was increased to three times per day every three days and daily every three days, respectively, as excavation works for launching shaft under *Contract No. HY/2012/08 Tuen Mun-Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section* commenced on 24 October 2014.

Informed by the Environmental Team of *Contract No. HY/2012/08 Tuen Mun-Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section*, excavation works for lauching shaft were completed and notification of change on air quality monitoring frequency was submitted to EPD on 14 September 2020. 1-hr and 24-hr TSP monitoring frequency was changed to three times per day every six days and daily every six days, respectively, since 14 September 2020.


Results of air quality monitoring were adopted from the published EM&A data of *Contract No. HY/2012/08 Tuen Mun-Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section* ⁽¹⁾.

The Action and Limit Levels of the air quality monitoring were adopted from the published EM&A reports of *Contract No. HY/2012/08 Tuen Mun-Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section* ⁽²⁾. The Action and Limit Levels are provided in *Appendix D*.

The locations of the monitoring stations overlapped with Contract No. HY/2012/08 are shown in *Figure 2.1* and presented in *Table 2.1*.

Published EM&A data for impact air quality monitoring by Contract No. HY/2012/08 are available at: http://www.hzmbenpo.com/

⁽²⁾ Published EM&A reports of Contract No. HY/2012/08 are available at: http://www.hzmbenpo.com/



Monitoring Station	Monitoring Dates	Location	Description	Parameters & Frequency
ASR1	2, 5, 8, 11, 14, 17, 23	Tuen Mun	Office	TSP monitoring
	and 29 September	Fireboat Station		• 1-hour Total Suspended
	2020			Particulates (1-hour TSP,
ASR5		Pillar Point Fire	Office	μ g/m ³), 3 times in every 6 day
	5, 9, 15, 21 and 27	Station		• 24-hour Total Suspended
	October 2020			Particulates (24-hour TSP,
AQMS1		Previous River	Bare ground	μ g/m ³), daily for 24-hour in
	2, 6, 12, 18, 24 and 30	Trade Golf	0	every 6 days
	November 2020			Enhanced TSP monitoring
ASR6		Butterfly Beach	Office	(commenced on 24 October 2014
		Laundry		under Contract No. HY/2012/08)
				• 1-hour Total Suspended
ASR10		Butterfly Beach	Recreational	Particulates (1-hour TSP,
		Park	uses	μ g/m ³), 3 times in every 3 day
				• 24-hour Total Suspended
				Particulates (24-hour TSP,
				μ g/m ³), daily for 24-hour in
				every 3 days

Table 2.1Locations of Impact Air Quality Monitoring Stations and its Corresponding
Monitoring Requirements

2.1.2 Results and Observations

Results of air quality monitoring were adopted from the published EM&A data of *Contract No. HY/2012/08 Tuen Mun-Chek Lap Kok Link – Northern Connection Sub-sea Tunnel Section* ⁽¹⁾.

Eight (8) Action Level and two (2) Limit Level exceedances for 1-hour TSP and two (2) Action Level exceedances for 24-hour TSP were recorded by the Environmental Team of Contract No. *HY*/2012/08 during the reporting period. The exceedances were considered not related to this Contract upon further investigation and the investigation report is presented in *Appendix I*. No action is required to be undertaken in accordance with the Event Action Plan as presented in *Appendix E*.

2.2 EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. Thirteen (13) site inspections were carried out in the reporting period on 4, 11, 18, 25 and 30 September 2020, 9, 16, 23 and 30 October 2020 and 6, 13, 20 and 27 November 2020.

Key observations and recommendations during the site inspections in this reporting period are summarized in *Table 2.2*.

 Published EM&A data for impact air quality monitoring by Contract No. HY/2012/08 are available at: http://www.hzmbenpo.com/

Inspection Date	Observations	Recommendations/ Remarks
4 September 2020	Southern Landfall	Southern Landfall
	 A chemical did not have clear identification label. 	 The Contractor was reminded to identify and clearly label the chemical.
11 September 2020	 Southern Landfall Drip tray was observed full of retained water. Chemical container was observed not placed on drip tray. 	 Southern Landfall The Contractor was reminded to cleanup the drip tray. The Contractor was reminded to place chemical containers on drip tray.
18 September 2020	South Ventilation BuildingAccumulated residuals were observed on site.	South Ventilation BuildingThe Contractor was reminded to keep better housekeeping.
25 September 2020	Southern LandfallThe stockpiles were not covered on site.	Southern LandfallThe Contractor was reminded to cover the stockpiles.
30 September 2020	 Fire Services Department Building Chemical containers were not placed on the drip tray. Customs and Excise Department Building Cement bags were not placed and covered properly. Southern Landfall Improper disposal of waste was observed. Mud was observed on the road. 	 Fire Services Department Building The Contractor was reminded to place chemical containers on drip tray. Customs and Excise Department Building The Contractor was reminded to cover the cement bags. Southern Landfall The Contractor was reminded to dispose the recycling materials at designated location. The Contractor was reminded to clean the mud on the road and avoid carrying the mud to public road.
9 October 2020	 Satellite Control Building Chemical was observed not placed in trip tray. Cement was not properly covered. Accumulated residual was observed on site. Tunnel Chemical was observed not placed in trip tray. Container Village Accumulated residual was observed on site. Contstruction site should be watered regularly to reduce dust emission. 	 Satellite Control Building The Contractor was reminded to place chemical in trip tray. The Contractor was reminded to cover the cement properly. The Contractor was reminded to clear accumulated residuals. Tunnel The Contractor was reminded to place chemical in trip tray. Container Village The Contractor was reminded to clear accumulated residuals. The Contractor was reminded to clear accumulated residuals. The Contractor was reminded to place chemical in trip tray.
16 October 2020	Administration BuildingAccumulated general refuse was observed on site.	 Administration Building The Contractor was reminded to clear accumulated refuse.

Table 2.2Specific Observations and Recommendations during the Weekly SiteInspection in this Reporting Period

Inspection Date	Observations	Recommendations/ Remarks
23 October 2020	 Northern Landfall Chemicals were observed not placed in trip tray. General residuals were observed on site. Satellite Control Building Chemicals were observed not placed in trip tray. Excessive dust emission was observed on site. Administration Building Chemicals were observed not placed in trip tray. 	 Northern Landfall The Contractor was reminded to place chemicals in trip tray. The Contractor was reminded to keep better housekeeping. Satellite Control Building The Contractor was reminded to place chemicals in trip tray The Contractor was reminded to water the road more frequently. Administration Building The Contractor was reminded to place chemicals in trip tray.
30 October 2020	Southern Landfall Nil. 	Southern Landfall Nil.
6 November 2020	South Ventilation BuildingAccumulated residual was observed on site.	South Ventilation BuildingThe Contractor was reminded to keep better housekeeping.
13 November 2020	Customs and Excise Department Building Nil. 	Customs and Excise Department Building Nil.
20 November 2020	C3 Bridge Container VillageChemical containers without drip tray were observed on site.	C3 Bridge Container VillageThe Contractor was reminded to place chemical containers in trip tray.
27 November 2020	Customs and Excise Department BuildingChemical was not placed in drip tray.	Customs and Excise Department BuildingThe Contractor was reminded to place chemical in trip tray.

The Contractor has rectified all of the observations as identified during environmental site inspections in the reporting period.

2.3 LANDFILL GAS HAZARD MONITORING

In accordance with the Updated EM&A Manual of the TM-CLK Link Project, landfill gas hazard monitoring should be perform to ensure that the works area at Pillar Point Valley (PPV) Landfill is free of landfill gas during any excavations works. A total of 75 days of landfill gas hazard monitoring was conducted at Main Control Building during 1 September to 30 November 2020 during the reporting period (*Appendix F*).

The Action and Limit Levels of the landfill gas hazard monitoring were adopted from the Undated EM&A Manual of the TM-CLK Link Project and are provided in *Appendix D*.

2.3.1 Results and Observations

Results for landfill gas hazard monitoring are summarized in *Table 2.3* and the monitoring data is provided in *Appendix G*.

No exceedance of Action and Limit Levels for methane, oxygen and carbon dioxide was recorded in the reporting period.

Table 2.3Summary of Landfill Gas Hazard Monitoring Results in the Reporting Period

		Average (%)	Range (%)	Action / Limit Level (%)
September	Methane	0	0	10/20
2020	Oxygen	20.8	20.8-20.8	19/18
	Carbon Dioxide	0.03	0.03-0.03	0.5/1.5
October	Methane	0	0	10/20
2020	Oxygen	20.8	20.8-20.8	19/18
	Carbon Dioxide	0.03	0.03-0.03	0.5/1.5
November	Methane	0	0	10/20
2020	Oxygen	20.8	20.8-20.8	19/18
	Carbon Dioxide	0.03	0.03-0.03	0.5/1.5

2.4 WASTE MANAGEMENT STATUS

The Contractor had submitted application form for registration as chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.

Wastes generated during this reporting period included mainly construction wastes (inert and non-inert). Reference has been made to the waste flow table prepared by the Contractor (*Appendix H*). The quantities of different types of wastes are summarized in *Table 2.4*.

Table 2.4	Quantities of Different Waste Gener	rated in the Reporting Period
-----------	-------------------------------------	-------------------------------

Month/Year	Inert C&D Materials ^(a) (m ³)	Inert Construction Waste Re- used (m ³)	Non-inert Construction Waste ^(b) (kg)	Imported Fill (m³)	Recyclable Materials ^(c) (kg)	Chemical Wastes (kg)
September 2020	33	0	89,120	0	28 (d)	0
October 2020	210	0	184,460	0	28 (d)	0
November 2020	114	0	150,600	0	14	0
	Notes:				. 1. 1	1 1. (11

(a) Inert construction wastes include hard rock and large broken concrete disposed as public fill.

(b) Non-inert construction wastes include general refuse disposed at landfill.

(c) Recyclable materials include metals, paper, cardboard, plastics, timber and others.

(d) Updated figures were presented.

The Contractor was advised to properly maintain on site C&D materials and waste collection, sorting and recording system, dispose of C&D materials and wastes at designated ground and maximize reuse/ recycle of C&D materials and wastes. The Contractor was also reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.

For chemical waste containers, the Contractor was reminded to treat chemical waste properly and store the containers temporarily in designated chemical waste storage area on site in accordance with the *Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes*.

2.5 Environmental Licenses and Permits

The status of environmental licensing and permit is summarized in *Table 2.5* below.

License/ Permit	License or Permit No.	Date of Issue	Date of Expiry	License/ Permit Holder	Remarks
Environmental Permit	EP-354/2009/D	13 March 2015	N/A	HyD	Tuen Mun- Chek Lap Kok Link
APCO Construction Dust	433493	14 May 2018	N/A	GCL	For Tuen Mun working area
Notification					
Construction Waste Billing	7030836	15 May 2018	N/A	GCL	N/A
Account					
Chemical Waste Producer	5213-422-G2827-01	13 June 2018	N/A	GCL	N/A
Registration					
Discharge License under	WT00031783-2018	22 October 2018	31 October 2023	GCL	Sampling Frequency: Bimonthly
WPCO for Buildings at C2					
area					
Discharge License under	WT00032062-2018	30 October 2018	31 October 2023	GCL	Sampling Frequency: Quarterly
WPCO for Buildings at C3					
area					
Discharge License under	WT00034878-2019	1 April 2020	31 March 2025	GCL	Sampling Frequency: Quarterly
WPCO for Southern					
Landfall					
Construction Noise Permit	GW-RW0351-20	3 August 2020	29 January 2021	GCL	For Northern Landfall and Tunnel
Construction Noise Permit	GW-RS0413-20	19 June 2020	15 December 2020	GCL	For HKBCF Area
Construction Noise Permit	GW-RW0501-20	27 October 2020	24 December 2020	GCL	For Lung Mun Road Overnight Works

Table 2.5Summary of Environmental Licensing and Permit Status

2.6 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

In response to the site audit findings, the Contractors carried out all corrective actions.

A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in *Appendix C*. The necessary mitigation measures relevant to this Contract were implemented properly.

2.7 SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT

Eight (8) Action Level and two (2) Limit Level exceedances for 1-hour TSP and two (2) Action Level exceedances for 24-hour TSP were recorded by the Environmental Team of Contract No. *HY/2012/08* during the reporting period. The exceedances were considered not related to this Contract upon further investigation and the investigation report is presented in *Appendix I*. No action is required to be undertaken in accordance with the Event Action Plan as presented in *Appendix E*.

No exceedance of Action and Limit Levels for methane, oxygen and carbon dioxide was recorded landfill gas hazard monitoring in the reporting period


Cumulative statistics are provided in Appendix I.

2.8 SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

The Environmental Complaint Handling Procedure is provided in *Figure 2.2*.

There was no environmental complaint, notification of summons or successful prosecution recorded in the reporting period.

Statistics on complaints, notifications of summons, successful prosecutions are summarized in *Appendix I*.



3.1 CONSTRUCTION ACTIVITIES FOR THE COMING QUARTER

As informed by the Contractor, the major works for the Contract in the coming quarter are summarized below:

December 2020

Land-based Works

- Handover Inspection at Main Control Building;
- Handover Inspection at Ventilation Plant Room;
- Handover Inspection at North Ventilation Building;
- Handover Inspection at Administration Building;
- Handover Inspection at Maintenance Depot;
- ABWF Works at Fire Services Department Building;
- External cladding & louvre installation, E&M works and final finishing works at Customs and Excise Department Building;
- Handover Inspection at Kiosk N1;
- Handover Inspection at Kiosk N2;
- Handover Inspection at the Tunnel;
- Handover Inspection at C3 area;
- Handover Inspection at Satellite Control Building;
- Handover Inspection at Kiosk S2;
- Handover Inspection at South Ventilation Building; and
- Handover Inspection at Northern Landfall and Southern Landfall.

January 2021

Land-based Works

• Architectural Builder's Work and Finishes Works and Handover Inspection at Fire Services Department Building; and

• External cladding & luvre installation, E&M works, final finishing works and Handover Inspection at Customs and Excise Department Building.

February 2021

Land-based Works

• Architectural Builder's Work and Finishes Works and Handover Inspection at Fire Services Department Building; and

E&M works, Final finishing works and Handover Inspection at Customs and Excise Department Building. <u>December 2020</u>

Land-based Works

- Handover Inspection at Main Control Building;
- Handover Inspection at Ventilation Plant Room;
- Handover Inspection at North Ventilation Building;
- Handover Inspection at Administration Building;
- Handover Inspection at Maintenance Depot;
- ABWF Works at Fire Services Department Building;
- External cladding & louvre installation, E&M works and final finishing works at Customs and Excise Department Building;
- Handover Inspection at Kiosk N1;
- Handover Inspection at Kiosk N2;
- Handover Inspection at the Tunnel;
- Handover Inspection at C3 area;
- Handover Inspection at Satellite Control Building;
- Handover Inspection at Kiosk S2;
- Handover Inspection at South Ventilation Building; and
- Handover Inspection at Northern Landfall and Southern Landfall.

January 2021

Land-based Works

• Architectural Builder's Work and Finishes Works and Handover Inspection at Fire Services Department Building; and

• External cladding & luvre installation, E&M works, final finishing works and Handover Inspection at Customs and Excise Department Building.

February 2021

Land-based Works

- Architectural Builder's Work and Finishes Works and Handover Inspection at Fire Services Department Building; and
- E&M works, Final finishing works and Handover Inspection at Customs and Excise Department Building.

3.2 KEY ISSUES FOR THE COMING QUARTER

Potential environmental impacts arising from the above upcoming construction activities are mainly associated with waste management and landfill gas monitoring issues.

4 CONCLUSIONS AND RECOMMENDATIONS

4.1 CONCLUSIONS

This Tenth Quarterly EM&A Report presents the findings of the EM&A activities undertaken during the period from 1 September 2020 to 30 November 2020, in accordance with the Updated EM&A Manual and the requirements of EP-354/2009/D.

Air quality monitoring (including 1-hour TSP and 24-hour TSP) was carried out in this reporting period.

Eight (8) Action Level and two (2) Limit Level exceedances for 1-hour TSP and two (2) Action Level exceedances for 24-hour TSP were recorded by the Environmental Team of Contract No. *HY/2012/08* during the reporting period. The exceedances were considered not related to this Contract upon further investigation and the investigation report is presented in *Appendix I*. No action is required to be undertaken in accordance with the Event Action Plan as presented in *Appendix E*.


No exceedance of Action and Limit Levels for methane, oxygen and carbon dioxide was recorded during landfill gas hazard monitoring in the reporting period.

Environmental site inspection was carried out thirteen (13) times in the reporting period. Remedial actions recommended for the deficiencies identified during the site audits were properly implemented by the Contractor.

There was no environmental complaint, notification of summons or successful prosecution recorded in the reporting period.

The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures. Appendix A

Project Organization for Environmental Works




Appendix B

Construction Programme


ID	Activity	Duration (Days)	Activity % S Complete	tart Finish	Total Float	2018 2019
		(24,3)	Complete		liout	May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep (
	e Three Month Rolling Programme 20-Sep-20					
Contract Dates						
Key Dates KD08	KD09 All Othor Works for Tunnel Comissioning & Opening	0	0%			
KD08	KD08 - All Other Works for Tunnel Comissioning & Opening KD09 - C&ED Building, E&M Works, & FSD Inspection	0	0%		-46	
KD10	KD10 - FSD Building, E&M Works, & FSD Inspection	0	0%		-40	
KD10 KD11	KD10 - F3D Building, Eavy Works, & F3D hispection KD11 - Landscape Soft Works & Trees Protection	0	0%		-105	
Portion Possession Dates		U	070		~	
P325	Possession to Portion XXII (Day 483)	0	0%		-124	
P335	Possession to Portion XXIII (Day 483)	0	0%		-124	
Portion Handover Dates						
H120	Vacate Portion XVIb (KD10+28)	0	0%		-115	
H130	Vacate Portion XVIa (KD10+28)	0	0%		-115	
H140	Vacate Portion XVb (KD9+28)	0	0%		-54	
H150	Vacate Portion XVa (KD9+28)	0	0%		-54	
H160	Vacate Portion XXIa (KD8+28)	0	0%		0	
H170	Vacate Portion XXIb (KD8+28)	0	0%		0	
H180	Vacate Portion XXII (KD8+28)	0	0%		0	
H190	Vacate Portion XXIII (KD8+28)	0	0%		0	
H200	Vacate Portion XII (KD8+28)	0	0%		0	
H210	Vacate Portion XIII (KD8+28)	0	0%		0	
H220	Vacate Portion XIV (KD8+28)	0	0%		0	
H230	Vacate Portion XVIIa (KD8+28)	0	0%		0	
H240	Vacate Portion Ve (KD8+28)	0	0%		0	
H250	Vacate Portion Vc (KD8+28)	0	0%		0	
H260	Vacate Portion VIb (KD8+28)	0	0%		0	
H270	Vacate Portion VIII (KD8+28)	0	0%		0	
H280	Vacate Portion XI (KD8+28)	0	0%		0	
H290	Vacate Portion VII (KD8+28)	0	0%		0	
H300	Vacate Portion IX (KD8+28)	0	0%		0	
H310	Vacate Portion X (KD8+28)	0	0%		0	
H320	Vacate Portion XXIc (KD8+28)	0	0%		0	
H330 H340	Vacate Portion WA6 (KD8+28)	0	0% 0%		0	
	Vacate Portion XIX (KD11+28)	0	0%		0	
Major Design Submission & A						
Major Material Submission &						
Drawing Submission & Approv						
General Procurement		00	20%			
OW120	Hard Landscaping Works & Irrigation Systems	96	60%		-63	
OW130	Street Furniture	96	60% 0%		-27	
OW135	All T&C Completed	0			-33	
OW145 OW155	ELV System Test Interfacing T&C with C5	70	80% 100%		-33 -19	
OW155 OW160	Integrated System Test	12	0%		-19	
OW100	KD8 Achieved	0	0%		-35	
Key Date 1 - Toll Control Buildi		U	070		-55	
	ig (ICB) & ICSS Provision					
ABWF Works (for All) ATCB1130	ABWF second fix & final fix	90	95%		1	
		90	93%		1	
	uilding, Maintenance Depot, Kiosk N2, TCSS Provision					
Administration Building (ADB)						
ABWF Works (for All) AADB1200	ABWF second fix & final fix	90	98%		0	
		90	90%		ð	
Maintenance Depot						
ABWF Works (for All) AMD1070	ABWF second fix & final fix	80	97%		20	
	dministration Building, Maintenance Depot, North Vent Building, Kiosk N2	00	51/0		20	
Remaining Works KD6-OSW-1000	Remaining Works (Non FSI related)	42	95%		0	
Key Date 3 - Satellite Control B		42	50/0		0	
Key Date 5 - Satellite Whitfold						
				CONTRACT NO. HY20	17/10	Р

TM-CLKL NORTHERN CONNECTION TUNNEL BUILDINGS, E&M WORKS




ID	Activity	Duration	Activity %	tart Finish	Total							-						
		(Days)	Complete		Float	t	201 Jun		a Ser	p Oct	Nov	Dec .la	an Feb	MarlA	or May	20 [.] Jun /		ug Sep
ABWF Works (for All)						- May			3 3 3 4							Carr		<u>-9</u> 000
ASCB1020	ABWF Works to Plant Rooms G/F	60	100%		-10													
ASCB1070	ABWF second fix & final fix	56	95%		18	3			-			1					8	
	CB, Toll Area, Kiosk N1, Underpass, Plant Rm, and Approach Roads																	
E&M Works for TCB												1	5 5 5 5					
Remaining Works for TCB (KD5-OSW-1000	Non-FSI related) Remaining Works (Non FSI related)	42	95%		16													
Approach Roads	Remaining works (Norr FSI related)	42	90 /0		10	2												
Under Portions IX, XI, XX												-					1	
AR150	T&C of Roading Lighting	30	40%		4													
Under Portion X																		
AR200	T&C of Roading Lighting in portion X	30	40%		4	-												
Key Date 7 - E&M Works for Sa	atellite Control Building and Kiosks S1&S2																	
E&M Works for Satellite Contr	rol Building																	
E&M Works																		
Remaining Works for S		10	0.50/															
KD7-OSW-1010	Remaining Works (Non-FSI related)	42	95%		4	•												
Key Date 6C - E&M Works for S	South Ventilation Building																	
Remaining Works for SVB (No												8	8					
KD6C-OSW-1000	Remaining Works (Non-FSI related)	42	95%		4													
Key Date 6A - E&M Works for												8					1	
Approach Roads																		
EAR130	Road Ligting Installation & Termination	50	95%		-63	3												
EAR140	T&C & Miscellaneous Works for Statutory Inspection	12	0%		-63	3							-					
Key Date 10 - FSD Building Stru	ucture & E&M Works																	
ABWF Works																		
AFSD1030	ABWF Works to Office and Corridors G/F	124	99%		-135	-											1	
AFSD1031	ABWF Works to Office and Corridors 1/F	124	99% 99%		-135	- 1												
AFSD1040 AFSD1060	ABWF Works to Toilets G/F External Cladding and Wall Plastering	136 101	99%		-135 -94	-											-	
AFSD1000	ABWF second fix & final fix	73	90%		-99							-	-					
E&M Works		10	0070		00											++		
Installation																		
G/F												1					1	
FSDB-EMGF1160	E&M Installation - Elv Plant Rooms - G/F	50	90%		-140)												
1/F																		
	E&M Installation - PD Plant Rooms - 1/F	60	90%		-145	5												
Testing and Commissioning FSDB-TC1030		30	98%		-99													
Statutory Inspections and a	Non-Essential T&C	30	90%		-99	'						5 5 5 5						
FSDB-SI1060	WSD inspection of Plumbing Installation (PL)	4	0%		-145	5						5 5 5 5	5 5 5 5					
FSDB-SI1080	Water Samples Test	24	0%		-145													
FSDB-SI1090	Obtain Water Certificate and water supply connection - FS	4	0%		-115							8	5 5 5				-	
FSDB-SI1100	Obtain Water Certificate and water supply connection - PL	4	0%		-145	5						1						
FSDB-SI1120	FSD Inspection	12	0%		-116							8					5 5 5 5 5	
FSDB-SI1130	Obtain FSI Certificate FS 172	0	0%		-116													
FSDB-SI1140	KD10 Achieved	0	0%		-145	5						8						
Key Date 7A - E&M Works for A	Approach Roads at South Side																	
Approach Roads	740	10										8						
EAR200	T&C	12	20%		4							8 8 8					5 5 5 5 5	
Tunnel Remaining Works for Tunne	sl (CH2500 - 1800)							····-										
A1010	Remaining Works (Non FSI related)	98	90%		-35	5						5 5 5 5						
Key Date 9 - C&ED Building & E			0070									2 2 2 2 2	2 2 2 2 2				: : :	
ABWF Works																		
ACED1010	Door and Window Frames	48	100%									8						
ACED1020	ABWF Works to Plant Rooms G/F	60	95%		-141											1		
ACED1021	ABWF Works to Plant Rooms 1/F	60	85%		-141							1 1 1 1	1					
ACED1022	ABWF Works to Plant Rooms 2/F	60	85%		-141													
				CONTRACT NO HY201	7/10													F

TM-CLKL NORTHERN CONNECTION TUNNEL BUILDINGS, E&M WORKS



	Activity	Duration	Activity % Sta	rt Finish	Total	
		(Days)	Complete		Float	2018 2019 Any Jun Jul Aug Sen Oct Nov Dec Jan Feb Mari Ant May Jun Jul Au
ACED1023	ABWF Works to Plant Rooms 3/F	60	85%		-140	May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Au
ACED1030	ABWF Works to Office and Corridors G/F	133	95%		-136	
ACED1031	ABWF Works to Office and Corridors 1/F	118	85%		-136	
ACED1032	ABWF Works to Office and Corridors 2/F	130	85%		-132	
ACED1033	ABWF Works to Office and Corridors 3/F	92	85%		-132	
ACED1040	ABWF Works to Toilets G/F	142	95%		-136	
ACED1041	ABWF Works to Toilets 2/F	142	95%		-132	
ACED1042	ABWF Works to Toilets 3/F	98	99%		-132	
ACED1060	External Cladding and Wall Plastering	97	80%		-84	
ACED1070	ABWF second fix & final fix	69	80%		-83	
E&M Works		00	0070		00	
Installation						
G/F						
C&EDB-GF1030	E&M Installation - Final fix - G/F	40	90%		-136	
C&EDB-GF1120	E&M Installation - Generator & Fuel Tank Rooms - G/F	90	93%		-138	
C&EDB-GF1160	E&M Installation - Elv Plant Rooms - G/F	90	90%		-141	
1/F	Edivi installation - Elv Fiant Nooms - On	30	3070		-141	
C&EDB-1F1030	E&M Installation - Final fix - 1/F	40	90%		-136	
C&EDB-1F1090	E&M Installation - Electrical Plant Rooms - 1/F	90	95%		-130	
2/F		90	5070		-15/	
C&EDB-2F1030	E&M Installation - Final fix - 2/F	40	80%		-128	
C&EDB-2F1060	E&M Installation - Electrical Plant Rooms - 2/F	90	95%		-137	
C&EDB-2F1100	E&M Installation - Elv Plant Rooms - 2/F	90	90%		-141	
3/F		30	3070		-141	
C&EDB-3F1030	E&M Installation - Final fix - 3/F	30	85%		-131	
C&EDB-3F1060	E&M Installation - Electrical Plant Rooms - 3/F	84	90%		-140	
C&EDB-3F1080	E&M Installation - MVAC Plant Rooms - 3/F	84	90%		-140	
C&EDB-3F1080	E&M Installation - FS Plant Rooms - 3/F	80	90%		-140	
			90%			
C&EDB-3F1120 Roof	E&M Installation - PD Plant Rooms - 3/F	60	90%		-98	
C&EDB-RF1030	E&M Installation - Final fix - Roof	20	90%		-132	
Lift Installation		20	5070		102	
C&EDB-LF1040	Final adjustment, Submission of Form LE5 & EMSD processing	30	50%		-90	
C&EDB-LF1050	Issuance of lift use permit	0	0%		-90	
Testing and Commissioning		0	070		50	
C&EDB-TC1020	Equipment Start-up T&C for FSI	6	0%		-141	
C&EDB-TC1023	Individual E&M System T&C for FSI	33	0%		-141	
C&EDB-TC1025	Intergrated T&C for FSI	6	0%		-141	
C&EDB-TC1023	Non-Essential T&C	24	0%		-141	
		24	078		-110	
Statutory Inspections and a C&EDB-SI1030	Obtain DG Licence	0	0%		01	
		0			-81	
C&EDB-SI1060 C&EDB-SI1070	WSD inspection of Plumbing Installation (PL)		0% 0%		-98	
	WSD inspection of Plumbing Installation (FS)	4			-103	
C&EDB-SI1080	Water Samples Test	24	0%		-100	
C&EDB-SI1090	Obtain Water Certificate and water supply connection - FS	4	0%		-103	
C&EDB-SI1100	Obtain Water Certificate and water supply connection - PL	4	0%		-100	
C&EDB-SI1110	Final Submission of Form FSI 314 / 501 to FSD	0	0%		-141	
C&EDB-SI1120	FSD Inspection	28	0%		-141	
Key Date 11 - Landscape Soft \	Works & Trees Protection					
Landscape Soft Works						
SL120	Landscape Soft Works at North Side (wet season)	122	82.79%		-30	
SL140	Landscape Soft Works at South Side (wet season)	102	5.88%		-105	
Key Date 8 - All Works for Tuni	nel Comissioning & Opening					
Statutory Inspections and app	rovals					
Administration Building						
ADB-SI1070	Obtain Water Certificate and water supply connection - PL	4	0%		23	
ADB-SI1120	EMSD examines site acceptance report and acceptance	36	50%		9	
Maintenance Depot					-	
MD-SI1100	Obtain Water Certificate and water supply connection - PL	4	0%		23	
		•				
North Ventilation Building						

TM-CLKL NORTHERN CONNECTION TUNNEL BUILDINGS, E&M WORKS



ID		Activity	Duration	Activity % Start	Finish	Total			2040											2040			
			(Days)	Complete		Float			2018 n Julu		ia Se	n Oc	t Nov	Dec	lan F	eh M	lar A	nr M		2019 n	Δυσ	1 Ser	10
	NVB-SI1110	WSD inspection of Plumbing Installation (PL)	4	100%	1		iviciy	yloui		1 7 10	gloc	<u>, p 00</u>		1000		00 10			ayloa	i oui	7 10 9	<u>Iloch</u>	-
	NVB-SI1130	Water Samples Test	24	0%		-13																	
	NVB-SI1140	Obtain Water Certificate and water supply connection - PL	4	0%		-13		-+															
	Petrol Filling Station																						
	PFS-SI1030	DG Inspection	18	0%		3																	
	PFS-SI1040	Obtain DG Licence	0	0%		3							1										
	Underpass & Plant Room																						
	VUP-SI2020	Obtain FSI Certificate FS 172	0	0%		16		-													-	-	
	Toll Control Building & Toll (Collector Subway																					
	TCB-SI2020	WSD inspection of Plumbing Installation (PL)	4	0%		-25																	
	TCB-SI2040	Water Samples Test	24	0%		-25					-												
	TCB-SI2045	Obtain Water Certificate and water supply connection - FS	4	100%																			
	TCB-SI2050	Obtain Water Certificate and water supply connection - PL	4	0%		-25		-		-	-										-		1
	TCB-SI3010	EMSD examines site acceptance report and acceptance	36	50%		9																	
	Satellite Control Building																						
	SCB-SI1080	Water Samples Test	24	0%		-10			-	-	-		1	1							-		
	SCB-SI1100	Obtain Water Certificate and water supply connection - PL	1	0%		-10]
	South Ventilation Building								-		-												-
	SVB-SI1130	Water Samples Test	24	0%		-13		i.	-		i												ł
	SVB-SI1140	Obtain Water Certificate and water supply connection - PL	4	0%		-13							1										
	Tunnel										-												
	TNL-10TC2010	FSD inspection & re-inspection	42	60%		-44																	1
	TNL-10TC2020	Obtain Fire Certificate	0	0%		-44					-												
	Others Works for Road Openir											-	1	1								1	
	OW175	Operation Verifications and Trial	18	0%		-33		-		į			1	1		-					i		-

TM-CLKL NORTHERN CONNECTION TUNNEL BUILDINGS, E&M WORKS

				1					2020						
C	Oc	t Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Se	p (Oct	Nov
	1														
	1													٠	
													•		
			1										Ι		
														_	
			1 1 1 1 1												
			1											-	
															1
			-										-	-	
			8	1											
											-			_	
	1														
F	9 4		Date		R	evisi	on	Ch	ecke	ed	A	\pp	ro	vec	1
		20-S	ep-2	20						[
					-					-					
										\dashv					
		L			1										

Appendix C

Environmental Mitigation and Enhancement Measure Implementation Schedules

(In reference to CINOTECH (2011) Agreement No. CE35/2011 EP Baseline Environmental Monitoring for Hong Kong-Zhuhai-Macao Bridge Tuen Mun-Chep Lap Kok Link – Investigation. Updated EM&A Manual for Tuen Mun-Chek Lap Kok Link)

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imj	plementa Stages	tion	Status *
Air Quality	Reference					D	C	0	
4.8.1	3.8	Watering of the construction sites in Lantau for 8 times/day and in Tuen Mun for 12 times/day to reduce dust emissions by 87.5% and 91.7% respectively and shall be undertaken.		Contractor	TMEIA Avoid dust generation		Y		1
4.8.1	3.8	The Contractor shall, to the satisfaction of the Engineer, install effective dust suppression measures and take such other measures as may be necessary to ensure that at the Site boundary and any nearby sensitive receiver, dust levels are kept to acceptable levels.	construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	The Contractor shall not burn debris or other materials on the works areas.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		1
4.8.1	3.8		All unpaved haul roads / throughout construction period in hot, dry or windy weather	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		\$
4.8.1	3.8	Where breaking of oversize rock/concrete is required, watering shall be implemented to control dust. Water spray shall be used during the handling of fill material at the site and at active cuts, excavation and fill sites where dust is likely to be created.	construction period	Contractor	TMEIA Avoid dust generation		Y		~
4.8.1	3.8	Open dropping heights for excavated materials shall be controlled to a maximum height of 2m to minimise the fugitive dust arising from unloading.		Contractor	TMEIA Avoid dust generation		Y		~
4.8.1	3.8	During transportation by truck, materials shall not be loaded to a level higher than the side and tail boards, and shall be dampened or covered before transport.		Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	Materials having the potential to create dust shall not be loaded to a level higher than the side and tail boards, and shall be covered by a clean tarpaulin. The tarpaulin shall be properly secured and shall extend at least 300mm over the edges of the side and tail boards.	construction period	Contractor	TMEIA Avoid dust generation		Y		~
4.8.1	3.8	No earth, mud, debris, dust and the like shall be deposited on public roads. Wheel washing facility shall be usable prior to any earthworks excavation activity on the site.		Contractor	TMEIA Avoid dust		Y		~

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imj	plementa Stages	ition	Status *
	Reference					D	С	0	
4.8.1	3.8	Areas of exposed soil shall be minimised to areas in which works have been completed shall be restored as soon as is practicable.	All exposed surfaces / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		~
4.8.1	3.8	All stockpiles of aggregate or spoil shall be enclosed or covered and water applied in dry or windy condition.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		1
4.11	Section 3	EM&A in the form of 1 hour and 24 hour dust monitoring and site audit.	All representative existing ASRs/ throughout construction periood	Contractor	EM&A Manual		Y		N/A (Results adopted from published EM&A data of Contract No. HY.2012/08)
WATER QUAL	ITY (LAND W	VORKS)						1	
6.10	-	Wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		√
6.10	-	Sewage effluent and discharges from on-site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided.	construction period	Contractor	TM-EIAO		Y		×
6.10	-	Storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		
6.10	-	Silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm.	, 0	Contractor	TM-EIAO		Y		1
6.10	-	Temporary access roads should be surfaced with crushed stone or gravel.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		v
6.10	-	Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.		Contractor	TM-EIAO		Y		-
6.10	-	Measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		×

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement		olementa Stages	tion	Status *
	Reference					D	С	0	
6.10	-	Open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms.		Contractor	TM-EIAO		Y		4
6.10	5.8	Manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers.	construction period	Contractor	TM-EIAO		Y		~
6.10	-	Discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	All vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit.		Contractor	TM-EIAO		Y		1
6.10	-	Wheel wash overflow shall be directed to silt removal facilities before being discharged to the storm drain.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		√
6.10	-	Section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		*
6.10	-	Wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects.		Contractor	TM-EIAO		Y		✓
6.10	-	Vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal.	construction period	Contractor	TM-EIAO		Y		N/A
6.10	-	The Contractor shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately.		Contractor	TM-EIAO		Y		✓
6.10	-	Waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance.	All areas/ throughout construction period	Contractor	TM-EIAO Waste Disposal Ordinance		Y		V

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imj	plementa Stages	tion	Status *
	Reference					D	С	0	
6.10	-	All fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank.	construction period	Contractor	TM-EIAO		Y		\diamond
6.10	-	Surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Roadside gullies to trap silt and grit shall be provided prior to discharging the stormwater into the marine environment. The sumps will be maintained and cleaned at regular intervals.		Design Consultant/ Contractor	TM-EIAO	Y		Y	✓
6.10	Section 11	All construction works shall be subject to routine audit to ensure implementation of all EIA recommendations and good working practice.	All areas/ throughout construction period	Contractor	EM&A Manual		Y		✓
WASTE					1 1		1	1 1	
12.6		The Contractor shall identify a coordinator for the management of waste.	Contract mobilisation	Contractor	TMEIA		Y		\checkmark
12.6		The Contractor shall prepare and implement a Waste Management Plan which specifies procedures such as a ticketing system, to facilitate tracking of loads and to ensure that illegal disposal of wastes does not occur, and protocols for the maintenance of records of the quantities of wastes generated, recycled and disposed. A recording system for the amount of waste generated, recycled and disposed (locations) should be established.		Contractor	TMEIA, Works Branch Technical Circular No. 5/99 for the Trip-ticket System for Disposal of Construction and Demolition Material		Y		•
12.6		The Contractor shall apply for and obtain the appropriate licenses for the disposal of public fill, chemical waste and effluent discharges.	Contract mobilisation	Contractor	TMEIA, Land (Miscellaneous Provisions) Ordinance (Cap 28); Waste Disposal Ordinance (Cap 354); Dumping at Sea Ordinance (Cap 466); Water Pollution Control Ordinance.		Y		<i>,</i>
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures including waste reduction, reuse and recycling.		Contractor	TMEIA		Y		4

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imj	plementa Stages	tion	Status *
	Reference					D	C	0	
12.6	8.1	The extent of cutting operation should be optimised where possible. Earth retaining structures and bored pile walls should be proposed to minimise the extent of cutting.		Contractor	TMEIA		Y		✓
12.6	8.1	The site and surroundings shall be kept tidy and litter free.	All areas / throughout construction period	Contractor	TMEIA		Y		<>
12.6	8.1	No waste shall be burnt on site.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	The Contractor shall be prohibited from disposing of C&D materials at any sensitive locations. The Contractor should propose the final disposal sites in the EMP and WMP for approval before implementation.	construction period	Contractor	TMEIA		Y		~
12.6	8.1	Stockpiled material shall be covered by tarpaulin and /or watered as appropriate to prevent windblown dust/ surface run off.	All areas / throughout construction period	Contractor	TMEIA		Y		√
12.6	8.1	Excavated material in trucks shall be covered by tarpaulins to reduce the potential for spillage and dust generation.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Wheel washing facilities shall be used by all trucks leaving the site to prevent transfer of mud onto public roads.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	Standard formwork or pre-fabrication should be used as far as practicable so as to minimise the C&D materials arising. The use of more durable formwork/plastic facing for construction works should be considered. The use of wooden hoardings should be avoided and metal hoarding should be used to facilitate recycling. Purchasing of construction materials should avoid over-ordering and wastage.	construction period	Contractor	TMEIA		Y		~
12.6	8.1	The Contractor should recycle as many C&D materials (this is a waste section) as possible on-site. The public fill and C&D waste should be segregated and stored in separate containers or skips to facilitate the reuse or recycling of materials and proper disposal. Where practicable, the concrete and masonry should be crushed and used as fill materials. Steel reinforcement bar should be collected for use by scrap steel mills. Different areas of the sites should be considered for segregation and storage activities.	construction period	Contractor	TMEIA		Y		1
12.6	8.1	All falsework will be steel instead of wood.	All areas / throughout construction period	Contractor	TMEIA		Y		✓

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	olementa Stages	tion	Status *
	Reference					D	С	0	
12.6	8.1	Chemical waste producers should register with the EPD. Chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows: <i>f</i> suitable for the substance to be held, resistant to corrosion, maintained in good conditions and securely	construction period	Contractor	TMEIA		Y		~
		closed; <i>f</i> Having a capacity of <450L unless the							
		specifications have been approved by the EPD; and w Chinese according to the instructions prescribed in Schedule 2 of the							
		Regulations. <i>f</i> Clearly labelled and used solely for the storage of chemical wastes;							
		<i>f</i> Enclosed with at least 3 sides; <i>f</i> Impermeable floor and bund with							
		capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest;							
		f Adequate ventilation;							
		f Sufficiently covered to prevent rainfall							
		entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and							
		f Incompatible materials are adequately							
		separated.							
12.6	8.1		All areas / throughout construction period	Contractor	TMEIA		Y		1
12.6	8.1	Adequate numbers of portable toilets should be provided for on- site workers. Portable toilets should be maintained in reasonable states, which will not deter the workers from utilising them.		Contractor	TMEIA		Y		~

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	-	olementa Stages		Status *
12.6	8.1	Night soil should be regularly collected by licensed collectors.	All areas / throughout construction period	Contractor	TMEIA	D	C Y	0	N/A
12.6	8.1	General refuse arising on-site should be stored in enclosed bins or compaction units separately from C&D and chemical wastes. Sufficient dustbins shall be provided for storage of waste as required under the Public Cleansing and Prevention of Nuisances By-laws. In addition, general refuse shall be cleared daily and shall be disposed of to the nearest licensed landfill or refuse transfer station. Burning of refuse on construction sites is prohibited.	construction period	Contractor	TMEIA		Y		~
12.6	8.1	All waste containers shall be in a secure area on hardstanding;	All areas / throughout construction period	Contractor	TMEIA		Y		\$
12.6	8.1	Office wastes can be reduced by recycling of paper if such volume is sufficiently large to warrant collection. Participation in a local collection scheme by the Contractor should be advocated. Waste separation facilities for paper, aluminium cans, plastic bottles, etc should be provided on-site.	construction period	Contractor	TMEIA		Y		✓
12.6	Section 8	EM&A of waste handling, storage, transportation, disposal procedures and documentation through the site audit programme shall be undertaken.		Contractor	EM&A Manual		Y		✓
LANDSCAPE A									
10.9	7.6	Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas (Tree protection measures will be detailed at Tree Removal Application Stage) (CM1)	during construction	Design Consultant/ Contractor	TMEIA	Y	Y		N/A

Legend: D=Design, C=Construction, O=Operation

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status *
	Reference					D	С	0	
10.9	7.6	Trees unavoidably affected by the works shall be transplanted where practical. Trees will be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme (CM2)	during construction	Design Consultant/ Contractor	TMEIA	Y	Y		N/A
10.9	7.6	Hillside and roadside screen planting to proposed roads, associated structures and slope works (CM3)	All areas/detailed design/ during construction/post construction	Design Consultant/ Contractor	TMEIA	Y	Y		N/A
10.9	7.6	material (in earth tone) (CM4)	All areas/detailed design/ during construction/post construction	Design Consultant/ Contractor	TMEIA	Y	Y		N/A
10.9	7.6	Screening of construction works by hoardings around works area in visually unobtrusive colours, to screen works (CM5)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		N/A
10.9	7.6	Control night-time lighting and glare by hooding all lights (CM6)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		N/A
10.9	7.6		All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		N/A
10.9	7.6	Avoidance of excessive height and bulk of buildings and structures (CM8)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		✓

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	l Implementation Stages			Status *
	Reference					D	С	0	
10.9	7.6	Recycle/ Reuse all felled trees and vegetation, e.g. mulching (CM9)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		N/A
10.9	7.6	Compensatory tree planting shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006 (CM10)	during construction	Design Consultant/ Contractor	TMEIA	Y	Y		N/A
10.9	7.6	Re-vegetation of affected woodland/shrubland with native species (OM1)	All areas/detailed design/ during construction/ during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by AFCD/HyD/L CSD
10.9	7.6	Tall buffer screen tree / shrub / climber planting should be incorporated to soften hard engineering structures and facilities (OM2)	All areas/detailed design/ during construction/ during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by AFCD/HyD/L CSD
10.9	7.6	Streetscape elements (e.g. paving, signage, street furniture, lighting etc.) shall be sensitively designed in a manner that responds to the local context, and minimises potential negative landscape and visual impacts. Lighting units should be directional and minimise unnecessary light spill (OM3)	All areas/detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by HyD/LCSD
10.9	7.6		All areas/detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by HyD/LCSD
10.9	7.6	Aesthetically pleasing design (visually unobtrusive and non-reflective) as regard to the form, material and finishes	All areas/detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by HyD

* Remarks:

✓ Compliance of Mitigation Measures

<> Compliance of Mitigation but need improvement

x Non-compliance of Mitigation Measures

▲ Non-compliance of Mitigation Measures but rectified by Contractor

△ Deficiency of Mitigation Measures but rectified by Contractor

N/A Not Applicable in Reporting Period

Legend: D=Design, C=Construction, O=Operation

Appendix D

Summary of Action and Limit Levels

Parameters	Action	Limit
24 Hour TSP Level in μg/m ³	ASR1 = 213	260
	ASR5 = 238	
	AQMS1 = 213	
	ASR6 = 238	
	ASR10 = 214	
1 Hour TSP Level in $\mu g / m^3$	ASR1 = 331	500
	ASR5 = 340	
	AQMS1 = 335	
	ASR6 = 338	
	ASR10 = 337	

Detected

Table D1Action and Limit Levels for 1-hour and 24-hour TSP

Table D2

Actions in the Event of Landfill Gas being in Excavation / Confined Area

Parameter	Measurement	Action
Oxygen	< 19%	- Ventilate to restore oxygen to > 19%
	< 18%	- Stop work
		- Evacuate personnel / prohibit entry
		- Increase ventilation to restore to > 19%
Methane	>10% LEL (>	- Prohibit hot work
	0.5% v/v)	- Ventilate to restore methane to $< 10\%$ LEL
	> 20% LEL	- Stop work
	(>1% v/v)	- Evacuate personnel / prohibit entry
		- Increase ventilation to restore to $< 10\%$
Carbon Dioxide	> 0.5%	- Ventilate to restore oxygen to < 0.5%
	> 1.5%	- Stop work
		- Evacuate personnel / prohibit entry
		- Increase ventilation to restore to $< 0.5\%$

Appendix E

Event Action Plan

Appendix L1Event/Action Plan for Air Quality

	ACTION							
EVENT	ET ⁽¹⁾	IEC ⁽¹⁾	ER ⁽¹⁾	Contractor				
Action Level								
1. Exceedance for one sample	 Identify the source. Inform the IEC and the ER. Repeat measurement to confirm finding. Increase monitoring frequency to daily. 	 Check monitoring data submitted by the ET. Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice Amend working methods if appropriate 				
2. Exceedance for two or more consecutive samples	 Identify the source. Inform the IEC and the ER. Repeat measurements to confirm findings. Increase monitoring frequency to daily. Discuss with the IEC and the Contractor on remedial actions required. If exceedance continues, arrange meeting with the IEC and the ER. If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by the ET. Check the Contractor's working method. Discuss with the ET and the Contractor on possible remedial measures. Advise the ER on the effectiveness of the proposed remedial measures. Supervise implementation of remedial measures. 	 Confirm receipt of notification of failure in writing. Notify the Contractor. Ensure remedial measures properly implemented. 	 Submit proposals for remedial actions to IEC within 3 working days of notification Implement the agreed proposals Amend proposal if appropriate 				

	ACTION							
EVENT	ET ⁽¹⁾	IEC ⁽¹⁾	ER ⁽¹⁾	Contractor				
Limit Level								
1. Exceedance for one sample	 Identify the source. Inform the ER and the DEP. Repeat measurement to confirm 	 Check monitoring data submitted by the ET. Check Contractor's working 	 Confirm receipt of notification of failure in writing. Notify the Contractor. 	 Take immediate action to avoid further exceedance Submit proposals for remedial 				
	 5. Aspear incustorement to commute finding. 4. Increase monitoring frequency to daily. 5. Assess effectiveness of Contractor's remedial actions and keep the IEC, the DEP and the ER informed of the results. 	 method. 3. Discuss with the ET and the Contractor on possible remedial measures. 4. Advise the ER on the effectiveness of the proposed remedial measures. 5. Supervise implementation of 	3. Ensure remedial measures are properly implemented.	actions to IEC within 3 working days of notification 3. Implement the agreed proposals 4. Amend proposal if appropriate				
2. Exceedance for two or more consecutive samples	 Notify the IEC, the ER, the DEP and the Contractor. Identify the source. Repeat measurements to confirm findings. Increase monitoring frequency to daily. Carry out analysis of the Contractor's working procedures to determine possible mitigation to be implemented. Arrange meeting with the IEC and the ER to discuss the remedial actions to be taken. Assess effectiveness of the Contractor's remedial actions 	 cuper visce implementation of remedial measures. Discuss amongst the ER, ET and the Contractor on the potential remedial actions. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing. Notify the Contractor. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented. Ensure remedial measures are properly implemented. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance. Submit proposals for remedial actions to IEC within 3 working days of notification. Implement the agreed proposals. Resubmit proposals if problem stinot not under control. Stop the relevant activity of work as determined by the ER until the exceedance is abated. 				

and keep the IEC, the DEP and the ER informed of the results.

8. If the exceedance stops, cease additional monitoring.

Abbreviations: ET - Environmental Team, IEC - Independent Environmental Checker, SO - Supervising Office, DEP - Director of Environmental Protection

Appendix F

EM&A Monitoring Schedule

HY/2017/10 Tuen Mun - Chek Lap Kok Link - Northern Tunnel Connection Buildings, E&M Works Landfill Gas Monitoring Schedule (1 to 30 September 2020)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		01-Sep				
		LFG Monitoring (a.m. &				
		p.m.)	p.m.)	p.m.)	p.m.)	p.m.)
06-Sep	07-Sep	08-Sep	09-Sep	10-Sep	11-Sep	12-Sep
	1	LFG Monitoring (a.m. &	-			
	p.m.)			p.m.)	p.m.)	p.m.)
	. ,	. ,	. ,	. ,	. ,	. ,
13-Sep	14-Sep	15-Sep	16-Sep	17-Sep	18-Sep	19-Sep
		LFG Monitoring (a.m. &	-			
	p.m.)			p.m.)	p.m.)	p.m.)
	p.m.)	p.m.)	p.m.)	p.m.)	p.m.)	p.m.)
20-Sep	•	1				
		LFG Monitoring (a.m. &				
	p.m.)	p.m.)	p.m.)	p.m.)	p.m.)	p.m.)
27-Sep	28-Sep	29-Sep	30-Sep			
· · · ·	LFG Monitoring (a.m. &	LFG Monitoring (a.m. &	LFG Monitoring (a.m. &			
	p.m.)		p.m.)			

HY/2017/10 Tuen Mun - Chek Lap Kok Link - Northern Tunnel Connection Buildings, E&M Works Landfill Gas Monitoring Schedule (1 to 31 October 2020)


Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Sunday	Wonday	luesuay	Wednesday	01-Oct	02-Oct	03-Oct
				01-061	02-001	LFG Monitoring (a.m. &
						p.m.)
04-Oct	05-Oct	06-Oct	07-Oct	08-Oct	09-Oct	10-Oct
		LFG Monitoring (a.m. &				
					p.m.)	p.m.)
	p)	p)	p)	p)	p.m.)	p.m.)
11-Oct	12-Oct	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct
	LFG Monitoring (a.m. &	LFG Monitoring (a.m. &				
					p.m.)	p.m.)
)	F)	F)	F)	F)	F)
18-Oct	19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct
	LFG Monitoring (a.m. &	LFG Monitoring (a.m. &				
	p.m.)	p.m.)	p.m.)	p.m.)	p.m.)	p.m.)
	, ,	,	,	, ,	, ,	, ,
25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct
		LFG Monitoring (a.m. &	LFG Monitoring (a.m. &			
					p.m.)	p.m.)
		·	,	. ,	, , , , , , , , , , , , , , , , , , ,	· ,


HY/2017/10 Tuen Mun - Chek Lap Kok Link - Northern Tunnel Connection Buildings, E&M Works Landfill Gas Monitoring Schedule (1 to 30 November 2020)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Nov	02-Nov	03-Nov			06-Nov	07-Nov
	LFG Monitoring (a.m. &	LFG Monitoring (a.m. &	LFG Monitoring (a.m. &	LFG Monitoring (a.m. &	LFG Monitoring (a.m. &	LFG Monitoring (a.m. &
	p.m.)	p.m.)	p.m.)	p.m.)	p.m.)	p.m.)
08-Nov	09-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov
			LFG Monitoring (a.m. &			
	p.m.)		p.m.)		p.m.)	p.m.)
15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov
			LFG Monitoring (a.m. &			
	p.m.)		p.m.)		p.m.)	p.m.)
	F)	[)	[)	[=)	F))
00 Nov	00 No.	04 No.	05 No.		07 No.	00 No.
22-Nov	23-Nov					28-Nov
		LFG Monitoring (a.m. & p.m.)	p.m.)	. .	p.m.)	p.m.)
	p.m.)	p.m.)	p.m.)	p.m.)	p.m.)	p.m.)
29-Nov	30-Nov					
	LFG Monitoring (a.m. &					
	p.m.)					

Appendix G


Landfill Gas Monitoring Results and Graphical Presentation





Weather condition within the reporting period was sunny to rainy

- Major construction works undertaken within the reporting period include
- Handover Inspection at Main Control Building;
- Electrical and Mechanical Works and Handover Inspection at Ventilation Plant Room;
- Handover Inspection at North Ventilation Building;
- Handover Inspection at Administration Building;
- Handover Inspection at Maintenance Depot;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes and Handover Inspection at Fire Services Department Building;
 Electrical and Mechanical Works and Architectural Builder's Work and Finishes and Handover Inspection at Customs and Excise Department
- Building;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes and Handover Inspection at N1;
- Electrical and Mechanical Works and Handover Inspection at Kiosk N2;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes, T&C and FSI at the Tunnel;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes and Handover Inspection at underpass at C3 area;
- Handover Inspection at Satellite Control Building;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes and Handover Inspection at Kiosk S2;
- Handover Inspection at South Ventilation Building; and
- Soil Mix and Landscape Works at Northern Landfall and Southern Landfall.



Weather condition within the reporting period was sunny to rainy Major construction works undertaken within the reporting period include

- Handover Inspection at Main Control Building;
- Electrical and Mechanical Works and Handover Inspection at Ventilation Plant Room;
- Handover Inspection at North Ventilation Building;
- Handover Inspection at Administration Building;
- Handover Inspection at Maintenance Depot;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes and Handover Inspection at Fire Services Department Building;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes and Handover Inspection at Customs and Excise Department Building;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes and Handover Inspection at N1;
- Electrical and Mechanical Works and Handover Inspection at Kiosk N2;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes, T&C and FSI at the Tunnel;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes and Handover Inspection at underpass at C3 area;
- Handover Inspection at Satellite Control Building;
- Electrical and Mechanical Works and Architectural Builder's Work and Finishes and Handover Inspection at Kiosk S2;
- Handover Inspection at South Ventilation Building; and
- Soil Mix and Landscape Works at Northern Landfall and Southern Landfall.

Appendix H

Quarterly Summary of Waste Flow Table

Contract No. : HY/2017/10 Tuen Mun Chek Lap Kok Link – Northern Connection Tunnel Buildings, Electrical and Mechanical Works Monthly Summary Waste Flow Table for 2020 (Year)

		Actual	Quantities of Inert C	&D Materials Genera	tion		Actual Quantities of 0	C&D wastes Generation	Actu	ual Quantities of F	Recyclables Genera	ition
Month\Material	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fills	Imported Fill	Chemical Waste	General Refuse	Metals	Felled trees	Paper/ cardboard packaging	Plastics
Unit	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000m ³)	('000Kg)	('000Kg)	('000Kg)	('000Kg)	('000Kg)	('000Kg)
Jan	0.025	0.000	-	-	0.025	-	-	187.500	-	-	0.070	-
Feb	0.074	0.026	-	-	0.074	-	-	176.100	-	-	0.084	-
Mar	0.650	0.117	-	-	0.366	0.284	-	237.850	-	-	0.042	-
Apr	0.139	0.000	-	-	0.139	-	-	167.820	-	-	-	-
Мау	6.429	0.000	-	1.975	0.023	4.431	-	252.730	-	-	0.056	-
Jun	17.715	0.053	-	0.421	0.034	17.260	-	255.300	-	-	-	-
SUB-TOTAL	25.032	0.196	0.000	2.396	0.661	21.975	0.000	1277.300	0.000	0.000	0.252	0.000
Jul	41.044	0.008	-	6.284	0.035	34.725	-	134.530	-	-	0.056	-
Aug	10.705	0.007	-	-	0.163	10.541	-	132.420	-	-	0.035	-
Sep	0.033	0.005	-	-	0.033	-	-	89.120	-	-	0.028	-
Oct	0.210	0.011	-	-	0.210	-	-	184.460	-	-	0.028	-
Nov	0.114	-	-	-	0.114	-	-	150.600	-	-	0.014	-
Dec	-	-	-	-	-	-	-	-	-	-	-	-
TOTAL	77.137	0.227	0.000	8.680	1.216	67.241	0.000	1,968.430	0.000	0.000	0.413	0.000

Notes :

1 - The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2 - Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

3 - Broken concrete for recycling into aggregates.

4 - Assumed 5 kg per damaged water-filled barrier.

5 - Disposed as Public Fills includes Hard Rock and Large Broken Concrete.

Appendix I

Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions

Appendix I1 Cumulative Statistics on Exceedances

		Total No. recorded in this reporting quarter	Total No. recorded since contract commencement
1-Hr TSP	Action	8	53
	Limit	2	11
24-Hr TSP	Action	2	4
	Limit	0	0
Landfill gas hazard m	onitoring		
Methane	Action	0	0
	Limit	0	0
 Oxygen 	Action	0	0
	Limit	0	0
Carbon Dioxide	Action	0	0
	Limit	0	0

Appendix I2 Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Reporting Period	Cumulative Statistics						
	Complaints	Notifications of	Successful				
		Summons	Prosecutions				
This reporting quarter	0	0	0				
Total No. received since contract	1	0	0				
commencement							

Email message		Environmental Resources Management
То	Ramboll Hong Kong Limited (ENPO)	2507, 25/F One Harbourfront, 18 Tak Fung Street,
From	ERM- Hong Kong, Limited	Hung Hom, Hong Kong Telephone: (852) 2271 3113 Facsimile: (852) 2723 5660
Ref/Project number	Contract No. HY/2017/10 Tuen Mun – Chek Lap Kok Link – Northern Connection Tunnel Buildings, Electrical and Mechanical Works	E-mail: jasmine.ng@erm.com
Subject	Notification of Exceedance for Air Quality Impact Monitoring	ERM
Date	5 October 2020	

Dear Sir/ Madam,

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

Action Level Exceedance 0463091_11September2020_1hrTSP_Station ASR6

Limit Level Exceedance 0463091_11September2020_1hrTSP_Station ASR6

Two (2) exceedances were recorded on 11 September 2020.

Regards,

Jamin

Dr Jasmine Ng Environmental Team Leader

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us immediately.



ERM-Hong Kong, Limited

Contract No. HY/2017/10 Tuen Mun – Chek Lap Kok Link – Northern Connection Tunnel Buildings, Electrical and Mechanical Works

Air Quality Impact Monitoring

Notification of Exceedance

T	Γ			
Log No.	Action Level Exceedance			
	0463091_11September2020_1hrTSP_Station ASR6			
		The Street Free demon		
	04600	Limit Level Exceedance		
	0463091_11September2020_1hrTSP_Station ASR6			
	[Total No. of Exceedances = 2]			
Date	11 September 2020 (Measured)			
	5 October 2020 (Results obtained from ENPO Website)			
Monitoring Station	ASR6			
Parameter(s) with				
Exceedance(s)	1- hr TSP			
Action Levels	1-hr TSP (μg/m ³)	ASR1 = 331		
		ASR5 = 340		
		ASR6 = 338		
		ASR10 = 335		
		AQMS1 = 337		
	24-hr TSP ($\mu g/m^3$)	ASR1 = 213		
		ASR5 = 238 ASR6 = 238		
		ASR0 - 250 ASR10 = 214		
		AQMS1 = 213		
Limit Levels	1-hr TSP (μg/m ³)	500		
	24-hr TSP ($\mu g/m^3$)	260		
Measured Levels	,	ource from Contract No. HY/2012/08).		
Works Undertaken (at				
the time of monitoring	Works undertaken under this Contract on 11 September 2020 included			
event)	 Defect rectification at Fire Services Department Building; Defect rectification at Customs and Engine Department Building; 			
Possible Reason for	Defect rectification at Customs and Excise Department Building The suspendences are unlikely to be due to the Contract, in view of the following:			
Action or Limit Level	The exceedances are unlikely to be due to the Contract, in view of the following:			
	• With reference to the recorded wind direction (ranged between 222° and 264°), blowing from a			
Exceedance(s)	south-westerly/ westerly direction) and wind speed (ranged between 0.9 and 1.3 m/s) when			
	exceedances recorded, ASR6 is located downstream to Fire Services Department Building and			
	Customs and Excise Department Building. However, only minor defect rectification works			
	were conducted which are considered not major dust generating works.			
	• In addition, Environmental Team of Contract No. HY/2012/08 supplemented photos taken on			
	11 September 2020 during s	ampling period. It was observed that renovation works were		
		After confirmation with the Contractor, the works were not under		
	this Contract.	,		
		r this Contract were mainly paved. The remaining unpaved area are		
		crane machines and generators or used as material storage area with		
	•			
	proper cover of tarpaulin sheet or designated for landscaping works. The exposed area are			
	covered with tarpaulin sheet/vegetation. Dust are not anticipated (refer to <i>Appendix B</i>). Based on the above, the exceedance is unlikely to be due to the Contract.			
Astions Talary (Ta D				
Actions Taken / To Be	No immediate action is conside exceedances.	ered necessary. The ET will monitor for future trends in		
Taken	CACECUARICES.			

Remarks	The monitoring results on 11 September 2020, locations of air quality monitoring stations and wind	
	data are attached (refer to <i>Appendix A</i>).	


Appendix A

Results of Air Quality Monitoring, Meteorological Data and Locations of Air Quality Monitoring Stations

	Air quality monitoring results on 11/9/2020							
Project	Contract	Date	Station	Weather	Start time	Parameters	Results	Unit
TMCLKL	HY/2012/08	2020-09-11	ASR10	Sunny	8:14:00	1-hour TSP	28	ug/m3
TMCLKL	HY/2012/08	2020-09-11	ASR10	Sunny	9:16:00	1-hour TSP	19	ug/m3
TMCLKL	HY/2012/08	2020-09-11	ASR10	Sunny	10:18:00	1-hour TSP	23	ug/m3
TMCLKL	HY/2012/08	2020-09-11	ASR6	Sunny	8:26:00	1-hour TSP	143	ug/m3
TMCLKL	HY/2012/08	2020-09-11	ASR6	Sunny	9:28:00	1-hour TSP	<mark>499</mark>	ug/m3
TMCLKL	HY/2012/08	2020-09-11	ASR6	Sunny	10:30:00	1-hour TSP	1454	ug/m3
TMCLKL	HY/2012/08	2020-09-11	ASR5	Sunny	8:37:00	1-hour TSP	86	ug/m3
TMCLKL	HY/2012/08	2020-09-11	ASR5	Sunny	9:39:00	1-hour TSP	73	ug/m3
TMCLKL	HY/2012/08	2020-09-11	ASR5	Sunny	10:41:00	1-hour TSP	74	ug/m3
TMCLKL	HY/2012/08	2020-09-11	ASR1	Sunny	8:49:00	1-hour TSP	37	ug/m3
TMCLKL	HY/2012/08	2020-09-11	ASR1	Sunny	9:51:00	1-hour TSP	74	ug/m3
TMCLKL	HY/2012/08	2020-09-11	ASR1	Sunny	10:53:00	1-hour TSP	57	ug/m3
TMCLKL	HY/2012/08	2020-09-11	AQMS1	Sunny	9:00:00	1-hour TSP	50	ug/m3
TMCLKL	HY/2012/08	2020-09-11	AQMS1	Sunny	10:02:00	1-hour TSP	48	ug/m3
TMCLKL	HY/2012/08	2020-09-11	AQMS1	Sunny	11:04:00	1-hour TSP	41	ug/m3
TMCLKL	HY/2012/08	2020-09-11	ASR10	Sunny	11:20:00	24-hour TSP	21	ug/m3
TMCLKL	HY/2012/08	2020-09-11	ASR6	Sunny	11:32:00	24-hour TSP	70	ug/m3
TMCLKL	HY/2012/08	2020-09-11	ASR5	Sunny	11:43:00	24-hour TSP	49	ug/m3
TMCLKL	HY/2012/08	2020-09-11	ASR1	Sunny	11:55:00	24-hour TSP	43	ug/m3
TMCLKL	HY/2012/08	2020-09-11	AQMS1	Sunny	12:06:00	24-hour TSP	39	ug/m3

Action level exceedance
Limit level exceedance

	Meteorological Data for Impact Monitoring in the reporting period					
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)			
20/09/11	0:00	0.4	109			
20/09/11	1:00	0	102			
20/09/11	2:00	0.4	205			
20/09/11	3:00	0	64			
20/09/11	4:00	0	73			
20/09/11	5:00	0.4	15			
20/09/11	6:00	0.4	334			
20/09/11	7:00	0.4	335			
20/09/11	8:00	0.9	98			
20/09/11	9:00	0.9	233			
20/09/11	10:00	0.9	264			
20/09/11	11:00	1.3	222			
20/09/11	12:00	2.2	138			
20/09/11	13:00	1.3	100			
20/09/11	14:00	1.8	249			
20/09/11	15:00	1.8	141			
20/09/11	16:00	1.8	84			
20/09/11	17:00	1.3	84			
20/09/11	18:00	1.3	100			
20/09/11	19:00	1.3	86			
20/09/11	20:00	0.9	96			
20/09/11	21:00	0.4	78			
20/09/11	22:00	0.4	34			
20/09/11	23:00	0.4	83			



Appendix B

Site Photo



Photo 1 - Northern Landfall

Email message		Environmental Resources Management
То	Ramboll Hong Kong Limited (ENPO)	2507, 25/F One Harbourfront, 18 Tak Fung Street,
From	ERM- Hong Kong, Limited	Hung Hom, Hong Kong Telephone: (852) 2271 3113 Facsimile: (852) 2723 5660
Ref/Project number	Contract No. HY/2017/10	E-mail: jasmine.ng@erm.com
	Tuen Mun - Chek Lap Kok Link - Northern	
	Connection Tunnel Buildings, Electrical and	
	Mechanical Works	1
Subject	Notification of Exceedance for Air Quality Impact Monitoring	ERM
Date	22 October 2020	

Dear Sir/ Madam,

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

Action Level Exceedance 0463091_9October2020_1hrTSP_Station ASR5

One (1) exceedance was recorded on 9 October 2020.

Regards,

Jamin

Dr Jasmine Ng Environmental Team Leader

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us immediately.



CONTRACT NO. HY/2017/10 TUEN MUN – CHEK LAP KOK LINK – Northern Connection Tunnel Buildings, Electrical and Mechanical Works


Air Quality Impact Monitoring

22 October 2020 (Results obtained from ENPO Website) Monitoring Station ASR5 Parameter(s) with Exceedance(s) 1 -hr TSP (µg/m³) ASR1 = 331 ASR5 = 340 ASR6 = 338 ASR10 = 335 AQMS1 = 337 24-hr TSP (µg/m³) ASR1 = 213 ASR5 = 238 ASR10 = 214 AQMS1 = 213 ASR6 = 238 ASR0 = 238 ASR10 = 214 AQMS1 = 213 Unit Levels 1-hr TSP (µg/m³) 260 Measured Levels Refer to Appendix A (Data are source from Contract No. HY/2012/08). Works undertaken under this Contract on 9 October 2020 included Indoor defect rectification at Fire Services Department Building; event) The exceedance is unlikely to be due to the Contract, No. HY/2012/08). Works undertaken under this Contract on 9 October 2020 included Indoor defect rectification at Fire Services Department Building; Possible Reason for Action or Limit Level Freecedance(s) Work undertaken under this Contract or noy on minor defect rectification works were conducted which are considered not major dust generating works. <td col<="" th=""><th>Log No.</th><th></th><th>Action Level Exceedance</th></td>	<th>Log No.</th> <th></th> <th>Action Level Exceedance</th>	Log No.		Action Level Exceedance			
Date 9 October 2020 (Measured) 22 October 2020 (Results obtained from ENPO Website) Monitoring Station ASR5 Parameter(s) with Exceedance(s) 1- hr TSP Action Levels 1-hr TSP (µg/m³) ASR1 = 331 ASR5 = 340 ASR5 = 338 ASR10 = 335 AQMS1 = 337 Action Levels 1-hr TSP (µg/m³) ASR1 = 213 ASR5 = 238 ASR10 = 213 ASR5 = 238 ASR10 = 214 AQMS1 = 213 Limit Levels 1-hr TSP (µg/m³) 260 Measured Levels Refer to Appendix A (Data are source from Contract No. HY/2012/08). Works Undertaken (at the time of monitoring event) The exceedance is unlikely to be due to the Contract, in view of the following: Indoor defect rectification at Fire Services Department Building; The exceedance is unlikely to be due to the Contract, in view of the following: Network with reference to the recorded wind direction (ranged betweens ³ and 34 ⁹), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generators or used as material storage area are seated by machines such as crane machines and generators or used as material storage area are seated by machines such as crane machines and generators or used as material storage area are seated by machines such as crane machines and generators or used as material storage area are seated by machines such as crane machines and generatarea or used area are seated by machines such as		0463091_9October2020_1hr1SP_Station ASK5					
Monitoring Station ASR5 Parameter(s) with Exceedance(s) 1-hr TSP Action Levels 1-hr TSP (µg/m³) ASR1 = 331 ASR5 = 340 ASR6 = 338 ASR10 = 335 AQM51 = 337 Action Levels 1-hr TSP (µg/m³) ASR1 = 311 ASR5 = 288 ASR10 = 238 ASR10 = 213 ASR5 = 238 ASR6 = 238 ASR10 = 214 AQM51 = 213 Limit Levels 1-hr TSP (µg/m³) 500 24-hr TSP (µg/m³) 260 Measured Levels Refer to Appendix A (Data are source from Contract No. HY/2012/08). Works Undertaken (at the time of monitoring event) Works undertaken under this Contract on 9 October 2020 included • Indoor defect rectification at Fire Services Department Building; • Indoor defect rectification at Fire Services Department Building; • Indoor defect rectification at Main Control Building • Works undertaken under this Contract on 9 October 2020 included • Indoor defect rectification at Fire Services Department Building; • Indoor defect rectification at Main Control Building Possible Reason for Action or Limit Levels • With reference to the recorded wind direction (ranged between 3° and 34°), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works. The exposed area are covered with tarpaulin sheet or designated for landscaping works. The exposed area are covered with tar		[Total No. of Exceedances = 1]					
Monitoring Station ASR5 Parameter(s) with 1- hr TSP Exceedance(s) 1-hr TSP (µg/m³) Action Levels 1-hr TSP (µg/m³) ASR5 = 340 ASR6 = 338 ASR0 = 335 AQMS1 = 337 24-hr TSP (µg/m³) ASR5 = 238 ASR6 = 238 ASR6 = 238 ASR6 = 213 Limit Levels 1-hr TSP (µg/m³) 260 Measured Levels Refer to Appendix A (Data are source from Contract No. HY/2012/08). Works Undertaken (at the time of monitoring Indoor defect rectification at Fire Services Department Building; • Indoor defect rectification at Fire Services Department Building; • Indoor defect rectification at Ain Control Building The exceedance is unlikely to be due to the Contract, in view of the following: • With reference to the recorded wind direction (ranged between 3° and 34°), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works. • The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators	Date	9 October 2020 (Measured)					
Parameter(s) with Exceedance(s) 1- hr TSP Action Levels 1-hr TSP (µg/m³) ASR1 = 331 ASR5 = 340 ASR6 = 338 ASR10 = 335 AQMS1 = 337 24-hr TSP (µg/m³) ASR1 = 213 ASR5 = 228 ASR6 = 238 ASR10 = 214 AQMS1 = 213 Limit Levels 1-hr TSP (µg/m³) 500 24-hr TSP (µg/m³) 260 Measured Levels Refer to Appendix A (Data are source from Contract No. HY/2012/08). Works Undertaken (at the time of monitoring event) Works undertaken under this Contract on 9 October 2020 included 9 Indoor defect rectification at Fire Services Department Building; • Undoor defect rectification at Main Control Building • Norther Levels • With reference to the recorded wind direction (ranged between 3° and 34°), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification at an ortherly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification area are seated by machines such as crane machines and generators or used as material storage area are covered with tarpaulin sheet / vegetation. Dust are not anticipated (<i>Appendix B</i>). Based on the above, the exceedance is unlikely to be due to the Contract. Actions Taken/To Be Taken No immediate action is considered necessary. The ET will monitor for future trends in exceedances.		22 Octo	ober 2020 (Results obtained from ENPO Website)				
Exceedance(s)1- hr TSPAction Levels1-hr TSP (µg/m³)ASR1 = 331 ASR5 = 340 ASR5 = 334 ASR1 = 335 AQMS1 = 337 AQMS1 = 337Limit Levels24-hr TSP (µg/m³)ASR1 = 213 ASR5 = 238 ASR6 = 238 ASR6 = 238 ASR6 = 238 ASR6 = 238 ASR6 = 214 AQMS1 = 213Limit Levels1-hr TSP (µg/m³)500 24-hr TSP (µg/m³)Works Undertaken (at the time of monitoring event)Refer to Appendix A (Data are source from Contract No. HY/2012/08).Works Undertaken (at the time of monitoring event)The exceedance is unlikely to be due to the Contract, in view of the following: • Indoor defect rectification at Fire Services Department Building; • Indoor defect rectification at Main Control BuildingPossible Reason for Action or Limit Level Exceedance(s)The exceedance is unlikely to be due to the Contract, in view of the following: • The exceedance is unlikely direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works.• The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet / vegetation. Dust are not anticipated (Appendix B). Based on the above, the exceedance is unlikely to be due to the Contract.Actions Taken/To Be TakenNo immediate action is considered necessary. The ET will monitor for future trends in exceedances.	Monitoring Station		ASR5				
Action Levels 1-hr TSP (μg/m³) ASR1 = 331 ASR5 = 340 ASR5 = 340 ASR5 = 338 ASR1 = 337 AQMS1 = 337 AQMS1 = 337 ACtion Levels 24-hr TSP (μg/m³) ASR = 213 ASR5 = 238 ASR6 = 238 ASR10 = 214 AQMS1 = 213 AQMS1 = 213 AQMS1 = 213 Limit Levels 1-hr TSP (μg/m³) 500 24-hr TSP (μg/m³) 260 Measured Levels Refer to Appendix A (Data are source from Contract No. HY/2012/08). Works Undertaken (at the time of monitoring event) Works undertaken under this Contract on 9 October 2020 included • Indoor defect rectification at Fire Services Department Building; • Indoor defect rectification at Main Control Building Possible Reason for Action or Limit Level The exceedance is unlikely to be due to the Contract, in view of the following: • With reference to the recorded wind direction (ranged between 3° and 34°), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works. • The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with	Parameter(s) with		1 1 000				
ASR5 = 340 ASR5 = 340 ASR6 = 338 ASR10 = 335 AQMS1 = 33724-hr TSP (μg/m3)ASR1 = 213 ASR5 = 238 ASR10 = 214 AQMS1 = 213Limit Levels1-hr TSP (μg/m3)500 24-hr TSP (μg/m3)500 24-hr TSP (μg/m3)Measured LevelsRefer to Appendix A (Data are source from Contract No. HY/2012/08).Works Undertaken (at the time of monitoring event)Works undertaken under this Contract on 9 October 2020 included • Indoor defect rectification at Fire Services Department Building; • Indoor defect rectification at Fire Services Department Building; • Indoor defect rectification at Main Control BuildingPossible Reason for Action or Limit LevelThe exceedance is unlikely to be due to the Contract, in view of the following: • Works undertaken under this Contract on 9 October 2020 included • Indoor defect rectification at Main Control BuildingPossible Reason for Action or Limit Level Exceedance(s)The exceedance is unlikely to be due to the Contract, in view of the following: • With reference to the recorded wind direction (ranged between 3° and 34°), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works. • The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet or designated for landscaping works. The expo	Exceedance(s)		1- hr 151'				
ASR6 = 338 ASR10 = 335 AQMS1 = 33724-hr TSP (μg/m³)ASR1 = 213 ASR5 = 238 ASR6 = 238 ASR0 = 214 AQMS1 = 213Limit Levels1-hr TSP (μg/m³)24-hr TSP (μg/m³)50024-hr TSP (μg/m³)260Measured LevelsRefer to Appendix A (Data are source from Contract No. HY/2012/08).Works Undertaken (at the time of monitoring event)Works undertaken under this Contract on 9 October 2020 includedIndoor defect rectification at Fire Services Department Building; • Indoor defect rectification at Fire Services Department Building;Possible Reason for Action or Limit Level Exceedance(s)The exceedance is unlikely to be due to the Contract, in view of the following: • With reference to the recorded wind direction (ranged between 3° and 34°), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works.• The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet/vegetation. Dust are not anticipated (Appendix B). Based on the above, the exceedance is unlikely to be due to the Contract.Actions Taken/To Be TakenNo immediate action is considered necessary. The ET will monitor for future trends in exceedances.	Action Levels	1-hr TSP (μg/m³)	ASR1 = 331				
ASR10 = 335 AQMS1 = 337 24-hr TSP (µg/m³) ASR1 = 213 ASR5 = 238 ASR6 = 238 ASR0 = 214 AQMS1 = 213 Limit Levels 1-hr TSP (µg/m³) 500 24-hr TSP (µg/m³) 260 Measured Levels Refer to Appendix A (Data are source from Contract No. HY/2012/08). Works Undertaken (at the time of monitoring event) Works undertaken under this Contract on 9 October 2020 included • Indoor defect rectification at Fire Services Department Building; • Indoor defect rectification at Main Control Building Possible Reason for Action or Limit Level The exceedance is unlikely to be due to the Contract, in view of the following: • With reference to the recorded wind direction (ranged between 3° and 34°), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works. • The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sh							
AQMS1 = 33724-hr TSP (μg/m³)ASR1 = 213 ASR5 = 238 ASR6 = 238 ASR10 = 214 AQMS1 = 213Limit Levels1-hr TSP (μg/m³)260Measured LevelsRefer to Appendix A (Data are source from Contract No. HY/2012/08).Works Undertaken (at the time of monitoring event)Works undertaken under this Contract on 9 October 2020 included • Indoor defect rectification at Fire Services Department Building; • Indoor defect rectification at Main Control BuildingPossible Reason for Action or Limit Level Exceedance(s)The exceedance is unlikely to be due to the Contract, in view of the following: • With reference to the recorded wind direction (ranged between 3° and 34°), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works. • The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet or designated for landscaping works. The exp							
24-hr TSP (μg/m ³) ASR1 = 213 ASR5 = 238 ASR6 = 238 ASR10 = 214 AQMS1 = 213 Limit Levels 1-hr TSP (μg/m ³) 500 24-hr TSP (μg/m ³) 260 Measured Levels Refer to Appendix A (Data are source from Contract No. HY/2012/08). Works Undertaken (at the time of monitoring event) Works undertaken under this Contract on 9 October 2020 included • Indoor defect rectification at Fire Services Department Building; • Indoor defect rectification at Main Control Building Possible Reason for Action or Limit Level Exceedance(s) The exceedance is unlikely to be due to the Contract, in view of the following: • With reference to the recorded wind direction (ranged between 3° and 34°), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works. • The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet/vegetation. Dust are not anticipated (Appendix B). Based on the above, the exceedance is unlikely to be due to the Contract. Actions Taken/To Be Taken No immediate action is considered necessary. The ET will monitor for future trends in exceedances.							
ASR5 = 238 ASR6 = 238 ASR10 = 214 AQMS1 = 213Limit Levels1-hr TSP (μg/m³)50024-hr TSP (μg/m³)260Measured LevelsRefer to Appendix A (Data are source from Contract No. HY/2012/08).Works Undertaken (at the time of monitoring event)Works undertaken under this Contract on 9 October 2020 included • Indoor defect rectification at Fire Services Department Building; • Indoor defect rectification at Main Control BuildingPossible Reason for Action or Limit Level Exceedance(s)The exceedance is unlikely to be due to the Contract, in view of the following: • With reference to the recorded wind direction (ranged between 3° and 34°), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works. • The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet/vegetation. Dust are not anticipated (Appendix B). Based on the above, the exceedance is unlikely to be due to the Contract.Actions TakenNo immediate action is considered necessary. The ET will monitor for future trends in exceedances.		$24 \text{ hr TSP}(u \alpha/m^3)$					
ASR6 = 238 ASR10 = 214 AQMS1 = 213Limit Levels1-hr TSP (μg/m³)50024-hr TSP (μg/m³)260Measured LevelsRefer to Appendix A (Data are source from Contract No. HY/2012/08).Works Undertaken (at the time of monitoring event)Works undertaken under this Contract on 9 October 2020 includedPossible Reason for Action or Limit Level Exceedance(s)The exceedance is unlikely to be due to the Contract, in view of the following: • With reference to the recorded wind direction (ranged between 3° and 34°), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works.• The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet/vegetation. Dust are not anticipated (Appendix B). Based on the above, the exceedance is unlikely to be due to the Contract.Actions Taken/To Be TakenNo immediate action is considered necessary. The ET will monitor for future trends in exceedances.		24-III ISF (µg/III ⁹)					
ASR10 = 214 AQMS1 = 213 Limit Levels 1-hr TSP (μg/m ³) 24-hr TSP (μg/m ³) 260 Measured Levels Refer to Appendix A (Data are source from Contract No. HY/2012/08). Works Undertaken (at the time of monitoring event) Works undertaken under this Contract on 9 October 2020 included 9 Indoor defect rectification at Fire Services Department Building; Indoor defect rectification at Main Control Building Possible Reason for Action or Limit Level The exceedance is unlikely to be due to the Contract, in view of the following: • With reference to the recorded wind direction (ranged between 3° and 34°), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works. • The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet/vegetation. Dust are not anticipated (<i>Appendix B</i>). Based on the above, the exceedance is unlikely to be due to the Contract. Actions Taken/To Be Taken No immediate action is considered necessary. The ET will monitor for future trends in exceedances.							
Limit Levels1-hr TSP (μg/m³)500Measured LevelsRefer to Appendix A (Data are source from Contract No. HY/2012/08).Works Undertaken (at the time of monitoring event)Works undertaken under this Contract on 9 October 2020 includedIndoor defect rectification at Fire Services Department Building; • Indoor defect rectification at Main Control BuildingPossible Reason for Action or Limit Level Exceedance(s)The exceedance is unlikely to be due to the Contract, in view of the following: • With reference to the recorded wind direction (ranged between 3° and 34°), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works. • The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet/vegetation. Dust are not anticipated (Appendix B). Based on the above, the exceedance is unlikely to be due to the Contract.Actions Taken/To Be TakenNo immediate action is considered necessary. The ET will monitor for future trends in exceedances.							
24-hr TSP (µg/m³)260Measured LevelsRefer to Appendix A (Data are source from Contract No. HY/2012/08).Works Undertaken (at the time of monitoring event)Works undertaken under this Contract on 9 October 2020 includedIndoor defect rectification at Fire Services Department Building; • Indoor defect rectification at Main Control BuildingPossible Reason for Action or Limit Level Exceedance(s)With reference to the recorded wind direction (ranged between 3° and 34°), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works.• The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet/vegetation. Dust are not anticipated (<i>Appendix B</i>). Based on the above, the exceedance is unlikely to be due to the Contract.Actions Taken/To Be TakenNo immediate action is considered necessary. The ET will monitor for future trends in exceedances.							
Measured Levels Refer to Appendix A (Data are source from Contract No. HY/2012/08). Works Undertaken (at the time of monitoring event) Works undertaken under this Contract on 9 October 2020 included Possible Reason for Action or Limit Level Indoor defect rectification at Main Control Building Exceedance(s) The exceedance is unlikely to be due to the Contract, in view of the following: • With reference to the recorded wind direction (ranged between 3° and 34°), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works. • The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet/vegetation. Dust are not anticipated (<i>Appendix B</i>). Based on the above, the exceedance is unlikely to be due to the Contract. Actions Taken/To Be Taken No immediate action is considered necessary. The ET will monitor for future trends in exceedances.	Limit Levels						
Works Undertaken (at the time of monitoring event) Works undertaken under this Contract on 9 October 2020 included Indoor defect rectification at Fire Services Department Building; Indoor defect rectification at Main Control Building Possible Reason for Action or Limit Level The exceedance is unlikely to be due to the Contract, in view of the following: Exceedance(s) With reference to the recorded wind direction (ranged between 3° and 34°), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works. The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet/vegetation. Dust are not anticipated (<i>Appendix B</i>). Based on the above, the exceedance is unlikely to be due to the Contract. Actions Taken/To Be Taken No immediate action is considered necessary. The ET will monitor for future trends in exceedances.		24-hr TSP (µg/m³)	260				
 Indoor defect rectification at Fire Services Department Building; Indoor defect rectification at Main Control Building Possible Reason for Action or Limit Level Exceedance(s) With reference to the recorded wind direction (ranged between 3° and 34°), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works. The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet / vegetation. Dust are not anticipated (<i>Appendix B</i>). Based on the above, the exceedance is unlikely to be due to the Contract. Actions Taken/ToBe Taken 	Measured Levels	Refer to Appendix A (Data are	source from Contract No. HY/2012/08).				
event)Indoor defect rectification at Main Control BuildingPossible Reason for Action or Limit Level Exceedance(s)The exceedance is unlikely to be due to the Contract, in view of the following: • With reference to the recorded wind direction (ranged between 3° and 34°), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works.• The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet/vegetation. Dust are not anticipated (<i>Appendix B</i>). Based on the above, the exceedance is unlikely to be due to the Contract.Actions Taken/To Be TakenNo immediate action is considered necessary. The ET will monitor for future trends in exceedances.	Works Undertaken (at	Works undertaken under this	Contract on 9 October 2020 included				
Possible Reason for Action or Limit LevelThe exceedance is unlikely to be due to the Contract, in view of the following:Exceedance(s)With reference to the recorded wind direction (ranged between 3° and 34°), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works.• The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet/vegetation. Dust are not anticipated (<i>Appendix B</i>).Actions Taken/To Be TakenNo immediate action is considered necessary. The ET will monitor for future trends in exceedances.	the time of monitoring	Indoor defect rectification	n at Fire Services Department Building;				
Action or Limit Level Exceedance(s)• With reference to the recorded wind direction (ranged between 3° and 34°), blowing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works. • The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet/vegetation. Dust are not anticipated (<i>Appendix B</i>). Based on the above, the exceedance is unlikely to be due to the Contract.Actions Taken/To Be TakenNo immediate action is considered necessary. The ET will monitor for future trends in exceedances.	event)						
Exceedance(s)Interference to the recorded with a decision (larged converter claim of)) between growing from a northerly/north-easterly direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works.• The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet/vegetation. Dust are not anticipated (<i>Appendix B</i>).Based on the above, the exceedance is unlikely to be due to the Contract.Actions Taken/To Be TakenNo immediate action is considered necessary. The ET will monitor for future trends in exceedances.	Possible Reason for	The exceedance is unlikely to	be due to the Contract, in view of the following:				
 is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works. The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet/vegetation. Dust are not anticipated (<i>Appendix B</i>). Based on the above, the exceedance is unlikely to be due to the Contract. Actions Taken/To Be Taken 	Action or Limit Level	• With reference to the record	rded wind direction (ranged between 3° and 34°), blowing from a				
is located upstream to the work area. However, only minor defect rectification works were conducted which are considered not major dust generating works.• The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet/vegetation. Dust are not anticipated (<i>Appendix B</i>). Based on the above, the exceedance is unlikely to be due to the Contract.Actions Taken/To Be TakenNo immediate action is considered necessary. The ET will monitor for future trends in exceedances.	Exceedance(s)	northerly/north-easterly c	direction) and wind speed (1.8 m/s) when exceedance recorded, ASR5				
Actions Taken/To Be TakenNo immediate action is considered necessary.The ET will monitor for future trends in exceedances.							
 The construction area under this Contract were mainly paved. The remaining unpaved area are seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet/vegetation. Dust are not anticipated (<i>Appendix B</i>). Based on the above, the exceedance is unlikely to be due to the Contract. Actions Taken/To Be Taken 							
seated by machines such as crane machines and generators or used as material storage area with proper cover of tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet/vegetation. Dust are not anticipated (<i>Appendix B</i>). Based on the above, the exceedance is unlikely to be due to the Contract.Actions Taken/To Be TakenNo immediate action is considered necessary. The ET will monitor for future trends in exceedances.							
proper cover of tarpaulin sheet or designated for landscaping works. The exposed area are covered with tarpaulin sheet/vegetation. Dust are not anticipated (<i>Appendix B</i>). Based on the above, the exceedance is unlikely to be due to the Contract.Actions Taken/To Be TakenNo immediate action is considered necessary. The ET will monitor for future trends in exceedances.							
Actions Taken/To Be No immediate action is considered necessary. The ET will monitor for future trends in exceedances.		•					
Actions Taken / To Be Taken No immediate action is considered necessary. The ET will monitor for future trends in exceedances.							
Actions Taken / To Be TakenNo immediate action is considered necessary. The ET will monitor for future trends in exceedances.							
Taken exceedances.			-				
	Actions Taken / To Be		dered necessary. The ET will monitor for future trends in				
Remarks The monitoring results on 9 October 2020, locations of air quality monitoring stations and wind data	Taken	exceedances.					
· · · ·	Remarks	The monitoring results on 9 C	October 2020, locations of air quality monitoring stations and wind data				
are attached (refer to <i>Appendix A</i>).		are attached (refer to Appendix	x A).				

	Air quality monitoring results on 9/10/2020							
Project	Contract	Date	Station	Weather	Start time	Parameters	Results	Unit
TMCLKL	HY/2012/08	2020-10-09	ASR10	Sunny	8:10:00	1-hour TSP	94	ug/m3
TMCLKL	HY/2012/08	2020-10-09	ASR10	Sunny	9:12:00	1-hour TSP	64	ug/m3
TMCLKL	HY/2012/08	2020-10-09	ASR10	Sunny	10:14:00	1-hour TSP	85	ug/m3
TMCLKL	HY/2012/08	2020-10-09	ASR6	Sunny	8:20:00	1-hour TSP	178	ug/m3
TMCLKL	HY/2012/08	2020-10-09	ASR6	Sunny	9:22:00	1-hour TSP	91	ug/m3
TMCLKL	HY/2012/08	2020-10-09	ASR6	Sunny	10:24:00	1-hour TSP	109	ug/m3
TMCLKL	HY/2012/08	2020-10-09	ASR5	Sunny	8:32:00	1-hour TSP	<mark>373</mark>	ug/m3
TMCLKL	HY/2012/08	2020-10-09	ASR5	Sunny	9:34:00	1-hour TSP	178	ug/m3
TMCLKL	HY/2012/08	2020-10-09	ASR5	Sunny	10:36:00	1-hour TSP	167	ug/m3
TMCLKL	HY/2012/08	2020-10-09	ASR1	Sunny	8:44:00	1-hour TSP	181	ug/m3
TMCLKL	HY/2012/08	2020-10-09	ASR1	Sunny	9:46:00	1-hour TSP	145	ug/m3
TMCLKL	HY/2012/08	2020-10-09	ASR1	Sunny	10:48:00	1-hour TSP	114	ug/m3
TMCLKL	HY/2012/08	2020-10-09	AQMS1	Sunny	8:55:00	1-hour TSP	80	ug/m3
TMCLKL	HY/2012/08	2020-10-09	AQMS1	Sunny	9:57:00	1-hour TSP	106	ug/m3
TMCLKL	HY/2012/08	2020-10-09	AQMS1	Sunny	10:59:00	1-hour TSP	94	ug/m3
TMCLKL	HY/2012/08	2020-10-09	ASR10	Sunny	11:16:00	24-hour TSP	73	ug/m3
TMCLKL	HY/2012/08	2020-10-09	ASR6	Sunny	11:26:00	24-hour TSP	105	ug/m3
TMCLKL	HY/2012/08	2020-10-09	ASR5	Sunny	11:38:00	24-hour TSP	125	ug/m3
TMCLKL	HY/2012/08	2020-10-09	ASR1	Sunny	11:50:00	24-hour TSP	153	ug/m3
TMCLKL	HY/2012/08	2020-10-09	AQMS1	Sunny	12:01:00	24-hour TSP	82	ug/m3

Action level exceedance
Limit level exceedance

Meteorological Data for Impact Monitoring in the reporting period					
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)		
20/10/09	0:00	2.2	29		
20/10/09	1:00	2.2	30		
20/10/09	2:00	2.2	28		
20/10/09	3:00	2.2	20		
20/10/09	4:00	2.2	16		
20/10/09	5:00	2.7	27		
20/10/09	6:00	1.8	15		
20/10/09	7:00	0.9	347		
20/10/09	8:00	1.8	3		
20/10/09	9:00	1.8	34		
20/10/09	10:00	1.8	11		
20/10/09	11:00	1.8	34		
20/10/09	12:00	1.8	31		
20/10/09	13:00	1.8	23		
20/10/09	14:00	1.3	266		
20/10/09	15:00	1.3	332		
20/10/09	16:00	1.3	338		
20/10/09	17:00	1.8	25		
20/10/09	18:00	2.2	332		
20/10/09	19:00	1.8	312		
20/10/09	20:00	2.7	318		
20/10/09	21:00	2.7	331		
20/10/09	22:00	1.8	345		
20/10/09	23:00	0.9	335		



Appendix B

Site Photo



Photo 1 - Fire Services Department Building



Photo 2 - Main Control Building

Email message

message		Resources Management
То	Ramboll Hong Kong Limited (ENPO)	2507, 25/F One Harbourfront, 18 Tak Fung Street,
From	ERM- Hong Kong, Limited	Hung Hom, Hong Kong Telephone: (852) 2271 3113 Facsimile: (852) 2723 5660
Ref/Project number	Contract No. HY/2017/10	E-mail: jasmine.ng@erm.com
	Tuen Mun – Chek Lap Kok Link – Northern	
	Connection Tunnel Buildings, Electrical and	
	Mechanical Works	ł
Subject	Notification of Exceedance for Air Quality Impact Monitoring	ERM
Date	10 November 2020	

Environmental

Dear Sir/ Madam,

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

Action Level Exceedance 0463091_21October2020_1hrTSP_Station ASR6 0463091_21October2020_1hrTSP_Station ASR5 0463091_21October2020_1hrTSP_Station ASR1

Three (3) exceedances were recorded on 21 October 2020.

Regards,

famin

Dr Jasmine Ng Environmental Team Leader

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us immediately.



Contract No. HY/2017/10 Tuen Mun – Chek Lap Kok Link – Northern Connection Tunnel Buildings, Electrical and Mechanical Works


Air Quality Impact Monitoring

Log No		Action Level Exceedence					
Log No.	04/04	Action Level Exceedance					
		091_21October2020_1hrTSP_Station ASR6					
		091_21October2020_1hrTSP_Station ASR5					
	04630	0463091_21October2020_1hrTSP_Station ASR1					
		[Total No. of Exceedances = 3]					
Date		21 October 2020 (Measured)					
	10 Novem	ber 2020 (Results obtained from ENPO Website)					
Monitoring Station		ASR6, ASR5, ASR1					
Parameter(s) with		1 L. TCD					
Exceedance(s)		1- hr TSP					
Action Levels	1-hr TSP (μg/m ³)	ASR1 = 331					
		ASR5 = 340					
		ASR6 = 338					
		ASR10 = 335					
		AQMS1 = 337					
	24-hr TSP ($\mu g/m^3$) ASR1 = 213						
	ASR5 = 238 ASR6 = 238						
	ASR10 = 214 AOMS1 = 213						
Limit Levels	AQMS1 = 213 1-hr TSP (µg/m ³) 500						
	24-hr TSP (μ g/m ³)	260					
Measured Levels		purce from Contract No. HY/2012/08).					
Works Undertaken (at		Contract on 21 October 2020 included					
the time of monitoring	 Indoor defect rectification a 						
event)	 Indoor defect rectification a 						
Possible Reason for							
	-	e due to the Contract, in view of the following:					
Action or Limit Level		ed wind direction (ranged between 322° and 345°), blowing from a					
Exceedance(s)	•	id wind speed (2.2 m/s) when exceedances recorded, ASR5 and ASR6					
	are located upstream to the	work area.					
	Only minor defect rectificat:	ion works were conducted which are considered not major dust					
	generating works, thus result of 1-hour TSP at ASR1 was unlikely impacted by the works under						
	this project.						
	 The construction area under this Contract were mainly paved. The remaining unpaved area are 						
	seated by machines such as crane machines and generators or used as material storage area with						
	proper cover of tarpaulin sheet or designated for landscaping works. The exposed area are						
	covered with tarpaulin sheet/vegetation. Dust are not anticipated (<i>Appendix B</i>). Based on the above, the exceedances are unlikely to be due to the Contract.						
Astisus Tal (T. D.		-					
Actions Taken / To Be		red necessary. The ET will monitor for future trends in					
Taken	exceedances.						
Remarks	Ū.	ctober 2020, locations of air quality monitoring stations and wind					
	data are attached (refer to Appendiction of the second sec	ndix A).					

	Air quality monitoring results on 21/10/2020							
Project	Contract	Date	Station	Weather	Start time	Parameters	Results	Unit
TMCLKL	HY/2012/08	2020-10-21	ASR10	Sunny	8:00:00	1-hour TSP	108	ug/m3
TMCLKL	HY/2012/08	2020-10-21	ASR10	Sunny	9:02:00	1-hour TSP	94	ug/m3
TMCLKL	HY/2012/08	2020-10-21	ASR10	Sunny	10:04:00	1-hour TSP	107	ug/m3
TMCLKL	HY/2012/08	2020-10-21	ASR6	Sunny	8:12:00	1-hour TSP	254	ug/m3
TMCLKL	HY/2012/08	2020-10-21	ASR6	Sunny	9:14:00	1-hour TSP	149	ug/m3
TMCLKL	HY/2012/08	2020-10-21	ASR6	Sunny	10:16:00	1-hour TSP	<mark>352</mark>	ug/m3
TMCLKL	HY/2012/08	2020-10-21	ASR5	Sunny	8:23:00	1-hour TSP	<mark>474</mark>	ug/m3
TMCLKL	HY/2012/08	2020-10-21	ASR5	Sunny	9:25:00	1-hour TSP	213	ug/m3
TMCLKL	HY/2012/08	2020-10-21	ASR5	Sunny	10:27:00	1-hour TSP	265	ug/m3
TMCLKL	HY/2012/08	2020-10-21	ASR1	Sunny	8:35:00	1-hour TSP	<mark>494</mark>	ug/m3
TMCLKL	HY/2012/08	2020-10-21	ASR1	Sunny	9:37:00	1-hour TSP	231	ug/m3
TMCLKL	HY/2012/08	2020-10-21	ASR1	Sunny	10:39:00	1-hour TSP	224	ug/m3
TMCLKL	HY/2012/08	2020-10-21	AQMS1	Sunny	8:47:00	1-hour TSP	92	ug/m3
TMCLKL	HY/2012/08	2020-10-21	AQMS1	Sunny	9:49:00	1-hour TSP	114	ug/m3
TMCLKL	HY/2012/08	2020-10-21	AQMS1	Sunny	10:51:00	1-hour TSP	123	ug/m3
TMCLKL	HY/2012/08	2020-10-21	ASR10	Sunny	11:06:00	24-hour TSP	88	ug/m3
TMCLKL	HY/2012/08	2020-10-21	ASR6	Sunny	11:18:00	24-hour TSP	165	ug/m3
TMCLKL	HY/2012/08	2020-10-21	ASR5	Sunny	11:29:00	24-hour TSP	138	ug/m3
TMCLKL	HY/2012/08	2020-10-21	ASR1	Sunny	11:41:00	24-hour TSP	170	ug/m3
TMCLKL	HY/2012/08	2020-10-21	AQMS1	Sunny	11:53:00	24-hour TSP	101	ug/m3

Action level exceedance

Meteorological Data for Impact Monitoring in the reporting period					
Date (yy-mm-dd)	Date (yy-mm-dd) Time (24hrs) Average of		Average of Wind Direction(degree)		
20/10/21	0:00	3.1	345		
20/10/21	1:00	2.2	337		
20/10/21	2:00	2.7	348		
20/10/21	3:00	4.9	341		
20/10/21	4:00	1.3	207		
20/10/21	5:00	2.7	320		
20/10/21	6:00	3.6	328		
20/10/21	7:00	2.2	308		
20/10/21	8:00	2.2	339		
20/10/21	9:00	2.2	345		
20/10/21	10:00	2.2	322		
20/10/21	11:00	3.1	303		
20/10/21	12:00	2.7	337		
20/10/21	13:00	2.7	341		
20/10/21	14:00	2.7	320		
20/10/21	15:00	2.2	321		
20/10/21	16:00	2.2	320		
20/10/21	17:00	1.3	323		
20/10/21	18:00	2.2	309		
20/10/21	19:00	3.6	341		
20/10/21	20:00	4	339		
20/10/21	21:00	1.8	315		
20/10/21	22:00	2.7	348		
20-10-21	23:00	1.8	346		



Appendix B

Site Photo



Photo 1 - Northern Landfall



Photo 2 - Main Control Building

Email message		Environmental Resources Management
То	Ramboll Hong Kong Limited (ENPO)	2507, 25/F One Harbourfront, 18 Tak Fung Street,
From	ERM- Hong Kong, Limited	Hung Hom, Hong Kong Telephone: (852) 2271 3113 Facsimile: (852) 2723 5660
Ref/Project number	Contract No. HY/2017/10 Tuen Mun – Chek Lap Kok Link – Northern Connection Tunnel Buildings, Electrical and Mechanical Works	E-mail: jasmine.ng@erm.com
Subject	Notification of Exceedance for Air Quality Impact Monitoring	ERM
Date	27 November 2020	

Dear Sir/ Madam,

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

Action Level Exceedance 0463091_2November2020_24hrTSP_Station ASR1

One (1) exceedance was recorded on 2 November 2020.

Regards,

Jamin

Dr Jasmine Ng Environmental Team Leader

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us immediately.



CONTRACT NO. HY/2017/10 TUEN MUN – CHEK LAP KOK LINK – Northern Connection Tunnel Buildings, Electrical and Mechanical Works


Air Quality Impact Monitoring

Log No.		Action Level Exceedance				
0	0463	091_2November2020_24hrTSP_Station ASR1				
	[Total No. of Exceedances = 1]					
Date		2 November 2020 (Measured)				
	27 Nover	mber 2020 (Results obtained from ENPO Website)				
Monitoring Station		ASR1				
Parameter(s) with		24 hr TCD				
Exceedance(s)		24 - hr TSP				
Action Levels	1-hr TSP (μg/m³)	ASR1 = 331				
		ASR5 = 340				
		ASR6 = 338 ASR10 = 335				
		AQMS1 = 337				
	AQM31 - 337 24-hr TSP (µg/m ³) ASR1 = 213					
	- (-0/)	ASR5 = 238				
		ASR6 = 238				
		ASR10 = 214				
		AQMS1 = 213				
Limit Levels	1-hr TSP (μg/m³)	500				
	24-hr TSP (μg/m³)	260				
Measured Levels		source from Contract No. HY/2012/08).				
Works Undertaken (at		Contract on 2 November 2020 included				
the time of monitoring		ustoms and Excise Department Building, including wall painting, vinyl				
event)	sheet floor laying, wall pl	astering and floor sealer painting.				
Possible Reason for	The exceedance is unlikely to	be due to the Contract, in view of the following:				
Action or Limit Level	With reference to the record	rded wind direction (vary between 2° and 358° and) and wind speed				
Exceedance(s)	(ranged between 1.3 and 4	0 m/s), the wind was mainly from north-easterly and north-westerly				
	direction. Haze was observ	ved during the sampling time.				
	Only minor indoor defect works were conducted which are considered not major dust					
	generating works, thus result of 24-hour TSP at ASR1 was unlikely impacted by the works under					
	this project.					
	 The construction area under this Contract were paved/covered with vegetation. Dust are not 					
	anticipated.					
	Based on the above, the exceedance is unlikely to be due to the Contract.					
Actions Taken / To Be		lered necessary. The ET will monitor for future trends in				
Taken	exceedances.					
Remarks	The monitoring results on 2 N	lovember 2020, locations of air quality monitoring stations and wind				
	data are attached (refer to App	1 1 0				
	data are attached (refer to Appendix A).					

	Air quality monitoring results on 2/11/2020							
Project	Contract	Date	Station	Weather	Start time	Parameters	Results	Unit
TMCLKL	HY/2012/08	2020-11-02	ASR10	Hazy	8:02:00	1-hour TSP	85	ug/m3
TMCLKL	HY/2012/08	2020-11-02	ASR10	Hazy	9:04:00	1-hour TSP	102	ug/m3
TMCLKL	HY/2012/08	2020-11-02	ASR10	Hazy	10:06:00	1-hour TSP	123	ug/m3
TMCLKL	HY/2012/08	2020-11-02	ASR6	Hazy	8:13:00	1-hour TSP	184	ug/m3
TMCLKL	HY/2012/08	2020-11-02	ASR6	Hazy	9:15:00	1-hour TSP	174	ug/m3
TMCLKL	HY/2012/08	2020-11-02	ASR6	Hazy	10:17:00	1-hour TSP	152	ug/m3
TMCLKL	HY/2012/08	2020-11-02	ASR5	Hazy	8:24:00	1-hour TSP	283	ug/m3
TMCLKL	HY/2012/08	2020-11-02	ASR5	Hazy	9:26:00	1-hour TSP	262	ug/m3
TMCLKL	HY/2012/08	2020-11-02	ASR5	Hazy	10:28:00	1-hour TSP	214	ug/m3
TMCLKL	HY/2012/08	2020-11-02	ASR1	Hazy	8:37:00	1-hour TSP	249	ug/m3
TMCLKL	HY/2012/08	2020-11-02	ASR1	Hazy	9:39:00	1-hour TSP	196	ug/m3
TMCLKL	HY/2012/08	2020-11-02	ASR1	Hazy	10:41:00	1-hour TSP	222	ug/m3
TMCLKL	HY/2012/08	2020-11-02	AQMS1	Hazy	8:48:00	1-hour TSP	109	ug/m3
TMCLKL	HY/2012/08	2020-11-02	AQMS1	Hazy	9:50:00	1-hour TSP	139	ug/m3
TMCLKL	HY/2012/08	2020-11-02	AQMS1	Hazy	10:52:00	1-hour TSP	140	ug/m3
TMCLKL	HY/2012/08	2020-11-02	AQMS1	Hazy	11:54:00	24-hour TSP	95	ug/m3
TMCLKL	HY/2012/08	2020-11-02	ASR1	Hazy	11:43:00	24-hour TSP	<mark>244</mark>	ug/m3
TMCLKL	HY/2012/08	2020-11-02	ASR10	Hazy	11:08:00	24-hour TSP	108	ug/m3
TMCLKL	HY/2012/08	2020-11-02	ASR5	Hazy	11:30:00	24-hour TSP	154	ug/m3
TMCLKL	HY/2012/08	2020-11-02	ASR6	Hazy	11:19:00	24-hour TSP	121	ug/m3

Action level exceedance

Meteorological Data for Impact Monitoring in the reporting period							
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)				
20/11/02	0:00	0.4	19				
20/11/02	1:00	0.4	336				
20/11/02	2:00	0.4	11				
20/11/02	3:00	0.9	349				
20/11/02	4:00	0.4	322				
20/11/02	5:00	0.4	66				
20/11/02	6:00	0.4	34				
20/11/02	7:00	0.9	57				
20/11/02	8:00	1.8	11				
20/11/02	9:00	2.2	25				
20/11/02	10:00	2.2	17				
20/11/02	11:00	2.2	34				
20/11/02	12:00	2.2	30				
20/11/02	13:00	2.2	11				
20/11/02	14:00	1.8	11				
20/11/02	15:00	2.7	324				
20/11/02	16:00	2.7	310				
20/11/02	17:00	2.2	327				
20/11/02	18:00	2.2	343				
20/11/02	19:00	2.7	342				
20/11/02	20:00	4.5	344				
20/11/02	21:00	4.5	328				
20/11/02	22:00	4	333				
20/11/02	23:00	2.7	337				
20/11/03	0:00	1.8	19				
20/11/03	1:00	1.3	2				
20/11/03	2:00	2.2	332				
20/11/03	3:00	2.2	346				
20/11/03	4:00	1.8	346				
20/11/03	5:00	1.8	339				
20/11/03	6:00	2.7	326				
20/11/03	7:00	2.2	358				
20/11/03	8:00	2.2	27				
20/11/03	9:00	2.7	24				
20/11/03	10:00	2.7	34				
20/11/03	11:00	2.2	22				
20/11/03	12:00	1.8	357				
20/11/03	13:00	1.8	16				
20/11/03	14:00	1.8	1				
20/11/03	15:00	1.3	22				
20/11/03	16:00	0.9	332				
20/11/03	17:00	0.4	89				
20/11/03	18:00	1.8	2				
20/11/03	19:00	1.3	34				
20/11/03	20:00	1.3	33				
20/11/03	21:00	1.3	76				
20/11/03	22:00	0.9	20				
20/11/03	23:00	1.3	12				



		Management
То	Ramboll Hong Kong Limited (ENPO)	2507, 25/F One Harbourfront, 18 Tak Fung Street,
From	ERM- Hong Kong, Limited	Hung Hom, Hong Kong Telephone: (852) 2271 3113 Facsimile: (852) 2723 5660
Ref/Project number	Contract No. HY/2017/10	E-mail: jasmine.ng@erm.com
	Tuen Mun - Chek Lap Kok Link - Northern	
	Connection Tunnel Buildings, Electrical and	
	Mechanical Works	1
Subject	Notification of Exceedance for Air Quality Impact Monitoring	ERM
Date	27 November 2020	

Environmental

Resources

Dear Sir/ Madam,

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

Action Level Exceedance 0463091_6November 2020_24hrTSP_Station ASR1

Limit Level Exceedance 0463091_6November2020_1hrTSP_Station ASR1

Two (2) exceedances were recorded on 6 November 2020.

Regards,

famin

Dr Jasmine Ng Environmental Team Leader

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us immediately.



CONTRACT NO. HY/2017/10 TUEN MUN – CHEK LAP KOK LINK – NORTHERN CONNECTION TUNNEL BUILDINGS, ELECTRICAL AND MECHANICAL WORKS


Air Quality Impact Monitoring

Log No		Action Loval Excondance					
Log No.	046200	Action Level Exceedance					
	046309	1_6November 2020_24hrTSP_Station ASR1					
		Limit Loval European					
	Limit Level Exceedance						
	04630	91_6November2020_1hrTSP_Station ASR1					
		[Total No. of Exceedances = 2]					
Date		6 November 2020 (Measured)					
	27 Novem	ber 2020 (Results obtained from ENPO Website)					
Monitoring Station		ASR1					
Parameter(s) with							
Exceedance(s)		1 – hr TSP and 24 - hr TSP					
Action Levels	1-hr TSP (μg/m ³)	ASR1 = 331					
		ASR5 = 340					
		ASR6 = 338					
		ASR10 = 335					
		AQMS1 = 337					
	24-hr TSP ($\mu g/m^3$) ASR1 = 213						
	ASR5 = 238						
	ASR6 = 238 ASR10 = 214						
	AQMS1 = 213						
Limit Levels	1-hr TSP (μg/m ³)	500					
	24-hr TSP (μg/m ³)	260					
Measured Levels	Refer to Appendix A (Data are so	purce from Contract No. HY/2012/08).					
Works Undertaken (at		Contract on 6 November 2020 included					
the time of monitoring	Indoor defect works at Cus	stoms and Excise Department Building, including wall painting,					
event)		Ill plastering and floor sealer painting.					
Possible Reason for		be due to the Contract, in view of the following:					
Action or Limit Level	-	ed wind direction (vary between 13° and 325° and) and wind speed					
Exceedance(s)		m/s), the wind was mainly from north-westerly direction and					
	occasionally north-easterly direction. Haze was observed during the sampling time.						
	 Only minor defect works were conducted which are considered not major dust generating 						
	-	, , ,					
	works, thus results of 1-hour TSP and 24-hour TSP at ASR1 were unlikely impacted by the works						
	under this project.	this Contractory and the station of the second					
		this Contract were paved/covered with vegetation. Dust are not					
	anticipated.						
		ances are unlikely to be due to the Contract.					
Actions Taken / To Be		red necessary. The ET will monitor for future trends in					
Taken	exceedances.						
Remarks	U	vember 2020, locations of air quality monitoring stations and wind					
	data are attached (refer to Appen	ndix A).					

	Air quality monitoring results on 6/11/2020							
Project	Contract	Date	Station	Weather	Start time	Parameters	Results	Unit
TMCLKL	HY/2012/08	2020-11-06	ASR10	Hazy	8:00:00	1-hour TSP	89	ug/m3
TMCLKL	HY/2012/08	2020-11-06	ASR10	Hazy	9:02:00	1-hour TSP	165	ug/m3
TMCLKL	HY/2012/08	2020-11-06	ASR10	Hazy	10:04:00	1-hour TSP	135	ug/m3
TMCLKL	HY/2012/08	2020-11-06	ASR6	Hazy	8:13:00	1-hour TSP	126	ug/m3
TMCLKL	HY/2012/08	2020-11-06	ASR6	Hazy	9:15:00	1-hour TSP	175	ug/m3
TMCLKL	HY/2012/08	2020-11-06	ASR6	Hazy	10:17:00	1-hour TSP	180	ug/m3
TMCLKL	HY/2012/08	2020-11-06	ASR5	Hazy	8:25:00	1-hour TSP	247	ug/m3
TMCLKL	HY/2012/08	2020-11-06	ASR5	Hazy	9:27:00	1-hour TSP	163	ug/m3
TMCLKL	HY/2012/08	2020-11-06	ASR5	Hazy	10:29:00	1-hour TSP	229	ug/m3
TMCLKL	HY/2012/08	2020-11-06	ASR1	Hazy	8:36:00	1-hour TSP	887	ug/m3
TMCLKL	HY/2012/08	2020-11-06	ASR1	Hazy	9:38:00	1-hour TSP	311	ug/m3
TMCLKL	HY/2012/08	2020-11-06	ASR1	Hazy	10:40:00	1-hour TSP	237	ug/m3
TMCLKL	HY/2012/08	2020-11-06	AQMS1	Hazy	8:47:00	1-hour TSP	182	ug/m3
TMCLKL	HY/2012/08	2020-11-06	AQMS1	Hazy	9:49:00	1-hour TSP	150	ug/m3
TMCLKL	HY/2012/08	2020-11-06	AQMS1	Hazy	10:51:00	1-hour TSP	222	ug/m3
TMCLKL	HY/2012/08	2020-11-06	AQMS1	Hazy	11:53:00	24-hour TSP	141	ug/m3
TMCLKL	HY/2012/08	2020-11-06	ASR1	Hazy	11:42:00	24-hour TSP	<mark>214</mark>	ug/m3
TMCLKL	HY/2012/08	2020-11-06	ASR10	Hazy	11:06:00	24-hour TSP	120	ug/m3
TMCLKL	HY/2012/08	2020-11-06	ASR5	Hazy	11:31:00	24-hour TSP	176	ug/m3
TMCLKL	HY/2012/08	2020-11-06	ASR6	Hazy	11:19:00	24-hour TSP	185	ug/m3

Action level exceedance

	Ν	leteorological Data for Impact Monitoring i	n the reporting period
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)
20/11/06	0:00	0.9	45
20/11/06	1:00	0.9	50
20/11/06	2:00	0.9	15
20/11/06	3:00	0.9	70
20/11/06	4:00	0.4	21
20/11/06	5:00	0.4	56
20/11/06	6:00	0.4	54
20/11/06	7:00	0	350
20/11/06	8:00	0.4	54
20/11/06	9:00	2.7	304
20/11/06	10:00	1.3	79
20/11/06	11:00	1.3	111
20/11/06	12:00	1.8	260
20/11/06	13:00	2.7	275
20/11/06	14:00	2.7	273
20/11/06	15:00	2.2	263
20/11/06	16:00	1.3	266
20/11/06	17:00	1.3	286
20/11/06	18:00	0.9	301
20/11/06	19:00	1.8	320
20/11/06	20:00	0.9	310
20/11/06	21:00	0.4	323
20/11/06	22:00	0.9	312
20/11/06	23:00	0.4	321
20/11/07	0:00	0.4	325
20/11/07	1:00	1.8	307
20/11/07	2:00	0.4	105
20/11/07	3:00	0.4	315
20/11/07	4:00	0.9	306
20/11/07	5:00	1.3	315
20/11/07	6:00	1.3	315
20/11/07	7:00	2.2	27
20/11/07	8:00	2.7	30
20/11/07	9:00	2.2	18
20/11/07	10:00	1.8	13
20/11/07	11:00	1.3	307
20/11/07	12:00	1.3	318
20/11/07	13:00	1.3	313
20/11/07	14:00	1.8	262
20/11/07	15:00	1.8	277
20/11/07	16:00	2.7	325
20/11/07	17:00	1.8	307
20/11/07	18:00	0.9	303
20/11/07	19:00	1.8	306
20/11/07	20:00	0.4	130
20/11/07	21:00	0.9	326
20/11/07	22:00	1.3	19
20/11/07	23:00	0.9	20



Email message		Environmental Resources Management
То	Ramboll Hong Kong Limited (ENPO)	2507, 25/F One Harbourfront, 18 Tak Fung Street,
From	ERM- Hong Kong, Limited	Hung Hom, Hong Kong Telephone: (852) 2271 3113 Facsimile: (852) 2723 5660
Ref/Project number	Contract No. HY/2017/10 Tuen Mun – Chek Lap Kok Link – Northern Connection Tunnel Buildings, Electrical and Mechanical Works	E-mail: jasmine.ng@erm.com
Subject	Notification of Exceedance for Air Quality Impact Monitoring	ERM
Date	27 November 2020	

Dear Sir/ Madam,

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

Action Level Exceedance 0463091_12November2020_1hrTSP_Station ASR6 0463091_12November2020_1hrTSP_Station ASR5 0463091_12November2020_1hrTSP_Station ASR1

Two (2) exceedances were recorded on 12 November 2020.

Regards,

Jamin

Dr Jasmine Ng Environmental Team Leader

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us immediately.



Contract No. HY/2017/10 Tuen Mun – Chek Lap Kok Link – Northern Connection Tunnel Buildings, Electrical and Mechanical Works

Air Quality Impact Monitoring

LegNe		Action Level France demon					
Log No.	Action Level Exceedance						
		01_12November 2020_1hrTSP_Station ASR6					
	0463091_12November 2020_1hrTSP_Station ASR5						
	0463091_12November 2020_1hrTSP_Station ASR1						
		[Total No. of Exceedances = 3]					
Date		12 November 2020 (Measured)					
	27 Novem	ber 2020 (Results obtained from ENPO Website)					
Monitoring Station		ASR6, ASR5 and ASR1					
Parameter(s) with							
Exceedance(s)		1 – hr TSP					
Action Levels	1-hr TSP (μg/m ³)	ASR1 = 331					
		ASR5 = 340					
		ASR6 = 338					
		ASR10 = 335					
		AQMS1 = 337					
	24-hr TSP (μg/m ³)	ASR1 = 213					
		ASR5 = 238					
		ASR6 = 238					
		ASR10 = 214					
		AQMS1 = 213					
Limit Levels	1-hr TSP (μg/m ³)	500					
	24-hr TSP (μg/m ³)	260					
Measured Levels	Refer to Appendix A (Data are s	ource from Contract No. HY/2012/08).					
Works Undertaken (at	Works undertaken under this C	Contract on 12 November 2020 included					
the time of monitoring	• Indoor defect works at Cu	stoms and Excise Department Building, including wall painting,					
event)	vinyl sheet floor laying, wa	all plastering and floor sealer painting.					
Possible Reason for		be due to the Contract, in view of the following:					
Action or Limit Level	-	led wind direction (vary between 192° and 228° and) and wind speed					
Exceedance(s)		2 m/s), the wind was mainly from south-westerly direction. Haze					
()							
	was observed during the sampling time.						
	Only minor defect works were conducted which are considered not major dust generating						
	works, thus results of 1-hour TSP at ASR6, ASR5 and ASR1 were unlikely impacted by the works						
	under this project.						
	 The construction area under this Contract were paved/covered with vegetation. Dust are not 						
	anticipated.						
	-	ances are unlikely to be due to the Contract.					
Actions Taken / To Be		ered necessary. The ET will monitor for future trends in					
Taken	exceedances.	,					
Remarks	The monitoring results on 12 N	ovember 2020, locations of air quality monitoring stations and wind					
	÷						
	data are attached (refer to <i>Appendix A</i>).						

	Air quality monitoring results on 12/11/2020							
Project	Contract	Date	Station	Weather	Start time	Parameters	Results	Unit
TMCLKL	HY/2012/08	2020-11-12	ASR10	Hazy	13:07:00	1-hour TSP	230	ug/m3
TMCLKL	HY/2012/08	2020-11-12	ASR10	Hazy	14:09:00	1-hour TSP	171	ug/m3
TMCLKL	HY/2012/08	2020-11-12	ASR10	Hazy	15:11:00	1-hour TSP	148	ug/m3
TMCLKL	HY/2012/08	2020-11-12	ASR6	Hazy	13:18:00	1-hour TSP	<mark>358</mark>	ug/m3
TMCLKL	HY/2012/08	2020-11-12	ASR6	Hazy	14:20:00	1-hour TSP	126	ug/m3
TMCLKL	HY/2012/08	2020-11-12	ASR6	Hazy	15:22:00	1-hour TSP	182	ug/m3
TMCLKL	HY/2012/08	2020-11-12	ASR5	Hazy	13:29:00	1-hour TSP	<mark>433</mark>	ug/m3
TMCLKL	HY/2012/08	2020-11-12	ASR5	Hazy	14:31:00	1-hour TSP	195	ug/m3
TMCLKL	HY/2012/08	2020-11-12	ASR5	Hazy	15:33:00	1-hour TSP	249	ug/m3
TMCLKL	HY/2012/08	2020-11-12	ASR1	Hazy	13:41:00	1-hour TSP	<mark>474</mark>	ug/m3
TMCLKL	HY/2012/08	2020-11-12	ASR1	Hazy	14:43:00	1-hour TSP	186	ug/m3
TMCLKL	HY/2012/08	2020-11-12	ASR1	Hazy	15:45:00	1-hour TSP	213	ug/m3
TMCLKL	HY/2012/08	2020-11-12	AQMS1	Hazy	13:52:00	1-hour TSP	175	ug/m3
TMCLKL	HY/2012/08	2020-11-12	AQMS1	Hazy	14:54:00	1-hour TSP	145	ug/m3
TMCLKL	HY/2012/08	2020-11-12	AQMS1	Hazy	15:56:00	1-hour TSP	231	ug/m3
TMCLKL	HY/2012/08	2020-11-12	AQMS1	Hazy	16:58:00	24-hour TSP	91	ug/m3
TMCLKL	HY/2012/08	2020-11-12	ASR1	Hazy	16:47:00	24-hour TSP	126	ug/m3
TMCLKL	HY/2012/08	2020-11-12	ASR10	Hazy	16:13:00	24-hour TSP	86	ug/m3
TMCLKL	HY/2012/08	2020-11-12	ASR5	Hazy	16:35:00	24-hour TSP	168	ug/m3
TMCLKL	HY/2012/08	2020-11-12	ASR6	Hazy	16:24:00	24-hour TSP	108	ug/m3

Action level exceedance

Meteorological Data for Impact Monitoring in the reporting period						
Date (yy-mm-dd)	Time (24hrs)	Average of Wind Speed (m/s)	Average of Wind Direction(degree)			
20/11/12	0:00	0.9	20			
20/11/12	1:00	0.9	43			
20/11/12	2:00	0.4	311			
20/11/12	3:00	0.4	327			
20/11/12	4:00	0.4	338			
20/11/12	5:00	0.4	322			
20/11/12	6:00	0.4	317			
20/11/12	7:00	1.3	12			
20/11/12	8:00	2.2	28			
20/11/12	9:00	1.8	30			
20/11/12	10:00	1.8	21			
20/11/12	11:00	1.3	15			
20/11/12	12:00	1.8	126			
20/11/12	13:00	1.8	228			
20/11/12	14:00	2.2	192			
20/11/12	15:00	1.8	203			
20/11/12	16:00	1.8	188			
20/11/12	17:00	1.3	80			
20/11/12	18:00	1.8	86			
20/11/12	19:00	1.8	87			
20/11/12	20:00	0.9	42			
20/11/12	21:00	0.4	113			
20/11/12	22:00	0.4	103			
20/11/12	23:00	0.4	115			

