

## Contract No. HY/2012/07 Tuen Mun – Chek Lap Kok Link – Southern Connection Viaduct Section

Eighth Quarterly Environmental Monitoring & Audit (EM&A) Report

29 March 2016

#### **Environmental Resources Management**

16/F, Berkshire House 25 Westlands Road Quarry Bay, Hong Kong Telephone 2271 3000 Facsimile 2723 5660

www.erm.com





# Contract No. HY/2012/07 Tuen Mun – Chek Lap Kok Link – Southern Connection Viaduct Section

*Eighth Quarterly Environmental Monitoring & Audit* (*EM&A*) *Report* 

Document Code: 0215660\_8th Qtr EM&A 20160329.doc

Client:		Project	t No:			
Gammo	n	02156	660			
Summary	:	Date: 29 Ma Approv				
	Summary: This document presents the Eighth Quarterly EM&A Report for Fuen Mun – Chek Lap Kok Link Southern Connection Viaduct Section.	life and the second sec				
		Mr Cr Partne	-	Reid		
		Certifie	ed by: ] ربع	-		
		Mr Jo ET Lea	•	ām		
	8 <sup>th</sup> Quarterly EM&A Report	VAR		JT	CAR	29/03/16
Revision	Description	Ву	C	Checked	Approved	Date
'ERM Hong- Contract wit	Kong, Limited', with all reasonable skill, care and diligence within the terms of the the client, incorporating our General Terms and Conditions of Business and	Distrib	ution nterr	nal		A DESSINAL
			Publi		(	
			Confi	idential	150 I Centificat	2007 1 2005 # No. 155 (72918



#### Environmental Resources Management

16/F, Berkshire House 25 Westlands Road Quarry Bay, Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660 E-mail: post.hk@erm.com http://www.erm.com



Ref.: HYDHZMBEEM00\_0\_4024L.16

30 March 2016

AECOM Supervising Officer's Representative's Office 780 Cheung Tung Road, Lantau, N.T. By Fax (3691 2899) and By Post

Attention: Mr. Daniel Ip

Dear Mr. Ip,

#### Re: Agreement No. CE 48/2011 (EP) Environmental Project Office for the HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing Facilities, and Tuen Mun-Chek Lap Kok Link – Investigation

Contract No. HY/2012/07 TM-CLKL Southern Connection Viaduct Section <u>8th Quarterly EM&A Report for Sep to Nov 2015 (EP-354/2009/D)</u>

Reference is made to the Eighth Quarterly Environmental Monitoring and Audit (EM&A) Report (Sep. to Nov. 2015) (ET's ref.: "0215660\_8th Qtr EM&A 20160329.doc" dated 29 Mar. 2016) certified by the ET Leader and provided to us via e-mail on 29 Mar. 2016.

Please be informed that we have no adverse comments on the captioned quarterly EM&A report.

Thank you for your attention. Please do not hesitate to contact the undersigned or the ENPO Leader Mr. Y. H. Hui should you have any queries.

Yours sincerely,

Haften Deof

F. C. Tsang Independent Environmental Checker Tuen Mun – Chek Lap Kok Link

c.c.

HyD – Mr. Stephen Chan (By Fax: 3188 6614) HyD – Mr. Matthew Fung (By Fax: 3188 6614) AECOM – Mr. Conrad Ng (By Fax: 3922 9797) ERM – Mr. Jovy Tam (By Fax: 2723 5660) Gammon – Mr. Roy Leung (By Fax: 3520 0486)

Internal: DY, YH, CL, ENPO Site

Q:\Projects\HYDHZMBEEM00\02\_Proj\_Mgt\02\_Corr\HYDHZMBEEM00\_0\_4024L.16.docx

### TABLE OF CONTENTS

	EXECUTIVE SUMMARY	Ι
1	INTRODUCTION	1
1.1	BACKGROUND	1
1.2	SCOPE OF REPORT	2
1.3	ORGANIZATION STRUCTURE	2
1.4	SUMMARY OF CONSTRUCTION WORKS	3
1.5	SUMMARY OF EM&A PROGRAMME REQUIREMENTS	6
2	EM&A RESULTS	7
2.1	AIR QUALITY	7
2.2	NOISE MONITORING	10
2.3	WATER QUALITY MONITORING	13
2.4	DOLPHIN MONITORING	15
2.5	EM&A SITE INSPECTION	19
2.6	WASTE MANAGEMENT STATUS	22
2.7	ENVIRONMENTAL LICENSES AND PERMITS	22
2.8	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	26
2.9	SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMA	NCE
	LIMIT	26
2.10	SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL	
	PROSECUTIONS	27
3	FUTURE KEY ISSUES	28
3.1	CONSTRUCTION ACTIVITIES FOR THE COMING QUARTER	28
3.2	Key Issues for the Coming Quarter	29
3.3	MONITORING SCHEDULE FOR THE COMING QUARTER	29
4	CONCLUSIONS AND RECOMMENDATIONS	30
4.1	Conclusions	30

#### List of Appendices

- Appendix A Project Organization for Environmental Works
- Appendix B Three Month Rolling Construction Programmes
- Appendix C Implementation Schedule of Environmental Mitigation Measures (EMIS)
- Appendix D Summary of Action and Limit Levels
- Appendix E EM&A Monitoring Schedules
- Appendix F Impact Air Quality Monitoring Results and Graphical Presentation
- Appendix G Impact Noise Monitoring Results and Graphical Presentation
- Appendix H Impact Water Quality Monitoring Results and Graphical Presentation
- Appendix I Impact Dolphin Monitoring Survey Results
- Appendix J Event Action Plan
- Appendix K Quarterly Summary of Waste Flow Table
- Appendix L Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions

Under *Contract No. HY/2012/07*, Gammon Construction Limited (GCL) is commissioned by the Highways Department (HyD) to undertake the design and construction of the Southern Connection Viaduct Section of the Tuen Mun – Chek Lap Kok Link Project (TM-CLK Link Project) while AECOM Asia Company Limited was appointed by HyD as the Supervising Officer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, ERM-Hong Kong, Limited (ERM) has been appointed as the Environmental Team (ET). Ramboll Environ Hong Kong Ltd. was employed by the HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO) in accordance with *Environmental Permit No. EP-354/2009/A*. Further applications for variation of environmental permit (VEP), *EP-354/2009/B*, *EP-354/2009/C* and *EP-354/2009/D*, were granted on 28 January 2014, 10 December 2014 and 13 March 2015, respectively.

Part of the Southern Landfall of TM-CLK Link lies alongside the Hong Kong -Zhuhai - Macao Bridge Hong Kong Boundary Crossing Facilities (HKBCF) where is a reclamation area constructed by *Contract HY/2010/02* under *Environmental Permit No. EP/353/2009/I*. Upon the agreement and confirmation between the Supervising Officer Representatives and Contractors of *HY/2010/02* and *HY/2012/07* in September 2015, part of the reclamation area for southern landfall was subsequently handed-over to *Contract No. HY/2012/07*.

The construction phase of the Contract commenced on 31 October 2013 and will be tentatively completed by 2018. The impact monitoring of the EM&A programme, including air quality, noise, water quality and marine ecological monitoring as well as environmental site inspections, commenced on 31 October 2013.

This is the eighth quarterly EM&A report presenting the EM&A works carried out during the period from 1 September to 30 November 2015 for the Southern Connection Viaduct Section in accordance with the Updated EM&A Manual of the TM-CLK Link Project. As informed by the Contractor, major activities in the reporting period included:

#### September 2015

#### Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pier construction;
- Launching gantry assembly;
- Marine piling; and,
- Installation of pier head segment.

#### Land-based Works

- Predrilling at Viaduct F;
- Construction and installation of pile caps;
- Pier construction;
- Re-alignment of Cheung Tung Road;
- Land piling;
- Installation of pier head segment;
- Additional land GI, trial pits & lab testing;
- Relocation of MTRC fence; and,
- Slope work of Viaduct A.

#### October 2015

#### Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pier construction;
- Launching gantry assembly;
- Installation of deck segment and pier head segment.

#### Land-based Works

- Predrilling at Viaduct F;
- Construction and installation of pile caps;
- Pier construction;
- Re-alignment of Cheung Tung Road;
- Installation of pier head segment;
- Additional land GI, trial pits & lab testing;
- Relocation of MTRC fence; and,
- Slope work of Viaduct A.

#### November 2015

#### Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pier construction;
- Launching gantry operation; and
- Installation of deck segment and pier head segment.

#### Land-based Works

- Predrilling at Viaduct F;
- Construction and installation of pile caps;
- Pier construction;
- Re-alignment of Cheung Tung Road;
- Installation of pier head segment;

- Additional land GI, trial pits & lab testing;
- Relocation of MTRC fence; and,
- Slope work of Viaducts A, B & C.

A summary of monitoring and audit activities conducted in the reporting period is listed below:

24-hour TSP monitoring	17 sessions
1-hour TSP monitoring	17 sessions
Noise monitoring	17 sessions
Water quality monitoring	38 sessions
Dolphin monitoring	6 sessions
Joint Environmental site inspection	13 sessions

#### Breaches of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Levels was recorded for air quality monitoring in the reporting period.

#### Breaches of Action and Limit Levels for Noise

No exceedance of Action and Limit Levels was recorded for construction noise monitoring in the reporting period.

#### Breaches of Action and Limit Levels for Water Quality

No exceedance of Action and Limit Levels was recorded for water quality monitoring in the reporting period.

#### **Impact Dolphin Monitoring**

Two (2) Action Level exceedances were observed for the quarterly dolphin monitoring data between September and November 2015, no unacceptable impact from the construction activities of the TM-CLKL Southern Connection Viaduct Section on Chinese White Dolphins was noticeable from general observations during the dolphin monitoring in this reporting quarter. The exceedances are considered unlikely due to the works of this Project upon further investigation.

Daily marine mammal exclusion zone monitoring was undertaken during the period of marine works under this Contract. No Passive Acoustic Monitoring (PAM) was implemented as the marine piling works were not carried out outside the daylight hours in this reporting period. No sighting of the Indo-Pacific humpback dolphin *Sousa chinensis* (i.e. Chinese White Dolphin) was recorded in the monitoring period during the exclusion zone monitoring.

#### Environmental Complaints, Non-compliance & Summons

One (1) complaint with regard to potential noise nuisance from night time works was received on 8 October 2015.

#### **Reporting Change**

There was no reporting change in this reporting period.

### Upcoming Works for the Next Reporting Period

Works to be undertaken in the coming quarter include the following:

#### December 2015

#### Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pier construction;
- Launching gantry operation; and
- Installation of deck segment and pier head segment.

#### Land-based Works

- Construction and installation of pile caps;
- Pier construction;
- Re-alignment of Cheung Tung Road;
- Predrilling at Viaduct F;
- Additional land GI, trial pits & lab testing;
- Installation of pier head segment; and
- Slope work of Viaducts A, B & C.

#### <u>January 2016</u>

#### Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pier construction;
- Launching gantry operation; and
- Installation of deck segment and pier head segment.

#### Land-based Works

- Construction and installation of pile caps;
- Pier construction;
- Re-alignment of Cheung Tung Road;
- Predrilling at Viaduct F;
- Additional land GI, trial pits & lab testing;
- Installation of pier head segment; and
- Slope work of Viaducts A, B & C.

#### February 2016

#### Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pier construction;
- Launching gantry operation; and
- Installation of deck segment and pier head segment.

#### Land-based Works

- Construction and installation of pile caps;
- Pier construction;
- Re-alignment of Cheung Tung Road;
- Predrilling at Viaduct F;
- Additional land GI, trial pits & lab testing;
- Installation of pier head segment; and
- Slope work of Viaducts A, B & C.

### **Future Key Issues**

Potential environmental impacts arising from the above upcoming construction activities in the coming quarterly period are mainly associated with air quality, noise, marine water quality, marine ecology and waste management issue.

#### 1.1 BACKGROUND

According to the findings of the Northwest New Territories (NWNT) Traffic and Infrastructure Review conducted by the Transport Department, Tuen Mun Road, Ting Kau Bridge, Lantau Link and North Lantau Highway would be operating beyond capacity after 2016. This forecast has been based on the estimated increase in cross boundary traffic, developments in the Northwest New Territories (NWNT), and possible developments in North Lantau, including the Airport developments, the Lantau Logistics Park (LLP) and the Hong Kong – Zhuhai – Macao Bridge (HZMB). In order to cope with the anticipated traffic demand, two new road sections between NWNT and North Lantau – Tuen Mun – Chek Lap Kok Link (TM-CLKL) and Tuen Mun Western Bypass (TMWB) are proposed.

An Environmental Impact Assessment (EIA) of TM-CLKL (the Project) was prepared in accordance with the EIA Study Brief (No. *ESB*-175/2007) and the *Technical Memorandum of the Environmental Impact Assessment Process (EIAO-TM*). The EIA Report was submitted under the Environmental Impact Assessment Ordinance (EIAO) in August 2009. Subsequent to the approval of the EIA Report (EIAO Register Number: *AEIAR*-146/2009), an Environmental Permit (*EP*-354/2009) for TM-CLKL was granted by the Director of Environmental Protection (DEP) on 4 November 2009, and EP variation (*EP*-354/2009A) was issued on 8 December 2010. Further applications for variation of environmental permit (VEP), *EP*-354/2009/B, *EP*-354/2009/C and *EP*-354/2009/D, were granted on 28 January 2014, 10 December 2014 and 13 March 2015, respectively.

Under *Contract No. HY/2012/07*, Gammon Construction Limited (GCL) is commissioned by the Highways Department (HyD) to undertake the design and construction of the Southern Connection Viaduct Section of TM-CLKL ("the Contract") while AECOM Asia Company Limited was appointed by HyD as the Supervising Officer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, ERM-Hong Kong, Limited (ERM) has been appointed as the Environmental Team (ET). Ramboll Environ Hong Kong Ltd. was employed by HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO) in accordance with *Environmental Permit No. EP-354/2009/A*.

Part of the Southern Landfall of TM-CLK Link lies alongside the Hong Kong -Zhuhai - Macao Bridge Hong Kong Boundary Crossing Facilities (HKBCF) where is a reclamation area constructed by *Contract HY/2010/02* under *Environmental Permit No. EP/353/2009/1*. Upon the agreement and confirmation between the Supervising Officer Representatives and Contractors of *HY/2010/02* and *HY/2012/07* in September 2015, part of the reclamation area for southern landfall was subsequently handed-over to *Contract No. HY/2012/07.* 

The construction phase of the Contract commenced on 31 October 2013 and will be tentatively be completed by 2018. The impact monitoring phase of the EM&A programme, including air quality, noise, water quality and marine ecological monitoring as well environmental site inspections, commenced on 31 October 2013.

The general layout plan of the Contract components is presented in *Figures 1.1* & 1.2a to *l*.

#### 1.2 SCOPE OF REPORT


This is the Eighth Quarterly EM&A Report under the *Contract No. HY/2012/07 Tuen Mun – Chek Lap Kok Link – Southern Connection Viaduct Section.* This report presents a summary of the environmental monitoring and audit works from 1 September to 30 November 2015.


#### 1.3 ORGANIZATION STRUCTURE


The organization structure of the Contract is shown in *Appendix A*. The key personnel contact names and contact details are summarized in *Table 1.1* below.


Party	Position	Name	Telephone	Fax
SOR (AECOM Asia Company Limited)	Chief Resident Engineer	Daniel Ip	3553 3800	2492 2057
	Resident Engineer	Kingman Chan	3691 2950	3691 2899
ENPO / IEC (Ramboll Environ	ENPO Leader	Y.H. Hui	3547 2133	3465 2899
Hong Kong Ltd.)	IEC	Dr. F.C. Tsang	3547 2134	3465 2899
Contractor (Gammon Construction Limited)	Environmental Manager	Brian Kam	3520 0387	3520 0486
construction Emilieu)	Environmental Officer	Roy Leung	3520 0387	3520 0486
	24-hour Complaint Hotline		9738 4332	
ET (ERM-HK)	ET Leader	Jovy Tam	2271 3113	2723 5660


#### Table 1.1Contact Information of Key Personnel





































#### 1.4 SUMMARY OF CONSTRUCTION WORKS

The construction phase of the Contract commenced on 31 October 2013. The rolling construction programme for the period of September to November 2015 is shown in *Appendix B*.

As informed by the Contractor, details of the major works carried out in this reporting period are listed below:

#### September 2015

#### Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pier construction;
- Launching gantry assembly;
- Marine piling; and,
- Installation of pier head segment.

#### Land-based Works

- Predrilling at Viaduct F;
- Construction and installation of pile caps;
- Pier construction;
- Re-alignment of Cheung Tung Road;
- Land piling;
- Installation of pier head segment;
- Additional land GI, trial pits & lab testing;
- Relocation of MTRC fence; and,
- Slope work of Viaduct A.

#### October 2015

#### Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pile cap installation;
- Pier construction;
- Launching gantry assembly;
- Installation of deck segment and pier head segment.

#### Land-based Works

- Predrilling at Viaduct F;
- Construction and installation of pile caps;
- Pier construction;
- Re-alignment of Cheung Tung Road;
- Installation of pier head segment;
- Additional land GI, trial pits & lab testing;

- Relocation of MTRC fence; and,
- Slope work of Viaduct A.

### November 2015


#### Marine Works


- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pier construction;
- Launching gantry operation; and
- Installation of deck segment and pier head segment.

#### Land-based Works

- Predrilling at Viaduct F;
- Construction and installation of pile caps;
- Pier construction;
- Re-alignment of Cheung Tung Road;
- Installation of pier head segment;
- Additional land GI, trial pits & lab testing;
- Relocation of MTRC fence; and,
- Slope work of Viaducts A, B & C.

The locations of the construction activities are shown in *Figure 1.3*. The Environmental Sensitive Receivers in the vicinity of the Project are shown in *Figure 1.4*.





The environmental mitigation measures implementation schedule is presented in *Appendix C*.

#### 1.5 SUMMARY OF EM&A PROGRAMME REQUIREMENTS

The EM&A programme required environmental monitoring for air quality, noise, water quality and marine ecology as well as environmental site inspections for air quality, noise, water quality, waste management, marine ecology and landscape and visual impacts. The EM&A requirements and related findings for each component are described in the following sections, which include:

- Monitoring parameters;
- Monitoring schedules for the reporting months and forthcoming months;
- Action and Limit levels for all environmental parameters;
- Event Action Plan;
- Results and observations;
- Environmental mitigation measures, as recommended in the approved EIA Report; and
- Environmental requirement in contract documents.

The EM&A programme required environmental monitoring for air quality, noise, water quality and marine ecology as well as environmental site inspections for air quality, noise, water quality, waste management, marine ecology and landscape and visual impacts. The EM&A requirements and related findings for each component are summarized in the following sections.

#### 2.1 AIR QUALITY

The baseline air quality monitoring undertaken by the Hong Kong – Zhuhai – Macao Bridge Hong Kong Projects (HKZMB) during October 2011 has included the two monitoring stations ASR9A and ASR9C for this project. Thus, the baseline monitoring results and Action/ Limit Level presented in HKZMB Baseline Monitoring Report <sup>(1)</sup> are adopted for this Project.

#### 2.1.1 Monitoring Requirements and Equipment


In accordance with the Updated EM&A Manual, impact 1-hour TSP monitoring was conducted three (3) times every six (6) days while the highest dust impact was expected. Impact 24-hour TSP monitoring was carried out once every six (6) days. The Action and Limit Levels of the air quality monitoring is provided in *Appendix D*.

1-hour TSP and 24-hour TSP monitoring were conducted at 2 alternative air quality monitoring stations, ASR8A (Area 4) and ASR9 (Entrance of MTR Depot) during the reporting period in accordance with the requirement of the Updated EM&A Manual. The monitoring stations are indicated in *Figure 2.1* and details are presented in *Table 2.1*.

High Volume Samplers (HVSs) were used for carrying out 1-hour and 24-hour TSP monitoring during the reporting period. The HVSs meets all requirements of the Updated EM&A Manual. Brand and model of the equipment are given in *Table 2.2*.

Wind data monitoring equipment was installed at Area 4 during the reporting period for logging wind speed and wind direction. The wind sensor was setup such that it was clear of obstructions or turbulence caused by building. The wind data monitoring equipment is recalibrated at least once every six months.

<sup>(1)</sup> Agreement No. CE 35/2011 (EP) Baseline Environmental Monitoring for Hong Kong - Zhuhai - Macao Bridge Hong Kong Projects - Investigation. Baseline Environmental Monitoring Report (Version C). Submitted on 8 March 2012 and subsequently approved by EPD.



# Table 2.1Locations of Impact Air Quality Monitoring Stations and Monitoring Dates<br/>in this Reporting Period

Monitoring Station <sup>(1)</sup>	Monitoring Period	Location	Description	Parameters & Frequency
ASR8A	2, 8, 14, 17, 23 and 29	Area 4	On ground at the Area 4	• 1-hour Total Suspended Particulates (1-hour TSP,
ASR9	September 2015; 5, 8, 14, 20, 26 and 29 October 2015; 4, 10, 16, 19 and 25 November 2015	MTR Depot	On the ground nearby MTR Depot Entrance	<ul> <li>μg/m<sup>3</sup>), 3 times per day every 6 days</li> <li>24-hour Total Suspended Particulates (24-hour TSP, μg/m<sup>3</sup>), daily for 24-hour every 6 days</li> </ul>

#### Note:

(1) Air Quality Monitoring Stations ASR9A and ASR9C at Siu Ho Wan MTRC Depot proposed in accordance with the Updated EM&A were relocated to ASR9 and ASR8A respectively.

#### Table 2.2Air Quality Monitoring Equipment

Equipment	Brand and Model
High Volume Sampler	Tisch Environmental Mass Flow Controlled
(1-hour TSP and 24-hour TSP)	Total Suspended Particulate (TSP) High
	Volume Sampler (Model No. TE-5170)
Wind Sensor	Global Water (Wind Speed Sensor: WE550; Wind Direction Sensor: WE570)
Wind Anemometer for calibration	Lutron (Model No. AM-4201)

#### 2.1.2 Action & Limit Levels

The Action and Limit Levels of the air quality monitoring are provided in *Appendix D*. The Event and Action plan is presented in *Appendix J*.

#### 2.1.3 Monitoring Schedule for the Reporting Quarter

The schedules for air quality monitoring in the reporting quarter are provided in *Appendix E*.

#### 2.1.4 *Results and Observations*

The monitoring results for 1-hour TSP and 24-hour TSP are summarized in *Tables 2.3* and 2.4, respectively. Monitoring results are presented graphically in *Appendix F*. Detailed impact air quality monitoring results and meteorological information were reported in the *Twenty-third* to *Twenty-fifth Monthly EM&A Reports.* 

#### Table 2.3Summary of 1-hour TSP Monitoring Results in this Reporting Period

Month	Station	Average (µg/m³)	Range (µg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
September 2015	ASR 8A	86	43 - 188	394	500
	ASR 9	86	58 - 173	393	500
October 2015	ASR 8A	74	43 - 145	394	500
	ASR 9	84	45 - 172	393	500
November 2015	ASR 8A	91	54 - 157	394	500
	ASR 9	105	53 - 181	393	500

#### Table 2.4Summary of 24-hour TSP Monitoring Results in this Reporting Period

Month	Station	Average (µg/m³)	Range (µg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
September 2015	ASR 8A	59	46 - 91	178	260
	ASR 9	60	50 - 73	178	260
October 2015	ASR 8A	59	43 - 82	178	260
	ASR 9	71	41 - 112	178	260
November 2015	ASR 8A	64	51 - 91	178	260
	ASR 9	74	55 - 98	178	260

The major dust sources in the reporting period include construction activities under the Contract as well as nearby traffic emissions.

In this reporting period, a total of seventeen (17) monitoring events were undertaken within the reporting period, in which no Action or Limit Level exceedance for 1-hour and 24-hour TSP for air quality was recorded during the reporting period.

#### 2.2 NOISE MONITORING

The baseline noise monitoring undertaken by the Hong Kong – Zhuhai – Macao Bridge Hong Kong Projects (HKZMB) during the period of 18 October to 1 November 2011 has included the monitoring station NSR1 for this project. Thus, the baseline monitoring results and Action/ Limit Level presented in *HKZMB Baseline Monitoring Report* <sup>(1)</sup> are adopted for this Project.


#### 2.2.1 Monitoring Requirements and Equipment

In accordance with the Updated EM&A Manual, impact noise monitoring should be conducted once per week during the construction phase of the Contract.

Noise monitoring was conducted at the alternative noise monitoring station, NSR1A (Pak Mong Village Pavilion) during the reporting period in accordance with the requirement of Updated EM&A Manual. *Figure 2.2* shows the location of the monitoring station. *Table 2.5* describes the details of the monitoring station.

Noise monitoring was performed using sound level meter at the designated monitoring station in the reporting quarter. The deployed sound level meter complies with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meter at a known sound pressure level. Brand and model of the equipment is given in *Table 2.6.* 

<sup>(1)</sup> Agreement No. CE 35/2011 (EP) Baseline Environmental Monitoring for Hong Kong - Zhuhai - Macao Bridge Hong Kong Projects - Investigation. Baseline Environmental Monitoring Report (Version C). Submitted on 8 March 2012 and subsequently approved by EPD.



# Table 2.5Location of Impact Noise Monitoring Station and Monitoring Dates in this<br/>Reporting Period

Monitoring Station	Monitoring Period	Location	Parai	neters & Frequency
NSR1A	2, 8, 14, 17, 23 and 29 September 2015; 5, 8, 14, 20, 26 and 29 October 2015; 4, 10, 16, 19 and 25 November 2015	Pak Mong Village Pavilion	•	30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays (Monday to Saturday). $L_{eq}$ , $L_{10}$ and $L_{90}$ would be recorded. At least once a week
Note:				

(1) Noise Monitoring Station NSR1 at Pak Mong Village proposed in accordance with the Updated EM&A was relocated to NSR1A.

# Table 2.6Noise Monitoring Equipment

Equipment	Brand and Model	
Integrated Sound Level Meter	Rion NL-31	
Acoustic Calibrator	Rion NC-73	

#### 2.2.2 Action and Limit Levels

The Action and Limit levels of the noise monitoring are provided in *Appendix D*. The Event and Action plan is presented in *Appendix J*.

#### 2.2.3 Monitoring Schedule for the Reporting Quarter

The schedules for noise monitoring in the reporting quarter are provided in *Appendix E*.

#### 2.2.4 *Results and Observations*

The monitoring results for noise monitoring are summarized in *Table 2.7*. Monitoring results are presented graphically in *Appendix G* and detailed impact noise monitoring results are reported in the *Twenty-third* to *Twenty-fifth Monthly EM&A Reports*.

# Table 2.7Summary of Construction Noise Monitoring Results at NSR1A in the<br/>Reporting Period

Month	Average , dB(A), L <sub>eq</sub>	Range, dB(A), L <sub>eq</sub>	Limit Level, dB(A), L <sub>eq</sub>	
	(30mins)	(30mins)	(30mins)	
September 2015	59	58 - 59	75	
October 2015	58	57 - 60	75	
November 2015	59	57 - 60	75	

A total of seventeen (17) monitoring events were undertaken in the reporting period with no Action Level and Limit Level exceedance recorded at the monitoring station in the reporting period. No action is thus required to be undertaken in accordance with the Event Action Plan presented in *Appendix J*.

Major noise sources during the noise monitoring included construction activities, nearby traffic noise and aircraft noise.

# 2.3 WATER QUALITY MONITORING

The baseline water quality monitoring undertaken by the Hong Kong – Zhuhai – Macao Bridge Hong Kong Projects (HKZMB) between 6 and 31 October 2011 has included all monitoring stations except SR4a for the Project. Thus, the baseline monitoring results except for station SR4a and Action/Limit Level presented in HKZMB Baseline Monitoring Report <sup>(1)</sup> are adopted for this Project. Baseline water quality monitoring was conducted at station SR4a from 29 August to 24 September 2013.


# 2.3.1 Monitoring Requirements and Equipment

Impact water quality monitoring was carried out to ensure that any deterioration of water quality was detected, and that timely action was taken to rectify the situation. Impact water quality monitoring was undertaken three days per week during the construction period at seven water quality monitoring stations in accordance with the Updated EM&A Manual (*Figure 2.3; Table 2.8*).

Table 2.8Locations of Water Quality Monitoring Stations and the Corresponding<br/>Monitoring Requirements

Station ID	Туре	Coordinates		×	Parameters, unit	Depth	Frequency
		Easting	Northing	-			
IS(Mf)9	Impact Station (Close to HKBCF construction site)	813273	818850	• • • • •	Temperature(°C) pH(pH unit) Turbidity (NTU) Water depth (m) Salinity (ppt)	3 water depths: 1m below sea surface, mid-depth	Impact monitoring: 3 days per week, at mid-flood and mid-ebb
IS(Mf)16	Impact Station (Close to HKBCF construction site)	814328	819497	•	DO (mg/L and % of saturation) SS (mg/L)	and 1m above sea bed. If the water depth is less than	tides during the construction period of the Contract.
IS8	Impact Station(Close to HKBCF construction site)	814251	818412			3m, mid- depth sampling only. If water depth	
SR4	Sensitive receiver (Tai Ho Inlet)	814760	817867			less than 6m, mid- depth may	
SR4a	Sensitive receiver	815247	818067			be omitted.	
CS(Mf)3	Control Station	809989	821117				
CS(Mf)5	Control Station	817990	821129				

(1) Agreement No. CE 35/2011 (EP) Baseline Environmental Monitoring for Hong Kong - Zhuhai - Macao Bridge Hong Kong Projects - Investigation. Baseline Environmental Monitoring Report (Version C). Submitted on 8 March 2012 and subsequently approved by EPD.



Station ID	Туре	Coordinates	*Parameters, unit	Depth	Frequency
		Easting Northing			

#### Notes:

In addition to the parameters presented monitoring location/position, time, water depth, sampling depth, tidal stages, weather conditions and any special phenomena or works underway nearby were also recorded.

*Table 2.9* summarizes the equipment used in the impact water quality monitoring programme.

# Table 2.9Water Quality Monitoring Equipment

Equipment	Brand and Model
DO, Temperature meter and	YSI Pro2030
Salinity	
Turbidimeter	HACH Model 2100Q
pH meter	Thermo Scientific Orion 2 Star
1	
Positioning Equipment	Koden913MK2 with KBG-3 DGPS antenna
Water Depth Detector	Speedtech Instrument SM-5
-	-
Water Sampler	Kemmerer 1520 (1520-C25) 2.2L with messenger

# 2.3.2 Action & Limit Levels

The Action and Limit Levels of the water quality monitoring are provided in *Appendix D*.

#### 2.3.3 Monitoring Schedule for the Reporting Quarter

The schedules for water quality monitoring in the reporting quarter are provided in *Appendix E*. The water quality monitoring on 3 October 2015 was cancelled due to adverse weather.

#### 2.3.4 *Results and Observations*

Impact water quality monitoring was conducted at all designated monitoring stations in the reporting period. Monitoring results are presented graphically in *Appendix H* and detailed impact water quality monitoring results were reported in the *Twenty-third* to *Twenty-fifth Monthly EM&A Reports*.

In this reporting period, a total of thirty-eight (38) monitoring events were undertaken with no Action Level and Limit Level exceedance recorded at the monitoring station in the reporting period. No action is thus required to be undertaken in accordance with the Event Action Plan presented in *Appendix J*.

# 2.4 DOLPHIN MONITORING

# 2.4.1 Monitoring Requirements

Impact dolphin monitoring is required to be conducted by a qualified dolphin specialist team to evaluate whether there have been any effects on the dolphins. In order to fulfil the EM&A requirements and make good use of available resources, the on-going impact line transect dolphin monitoring data collected by HyD's *Contract No. HY/2011/03 Hong Kong-Zhuhai-Macao Bridge. Hong Kong Link Road - Section between Scenic Hill and Hong Kong Boundary Crossing Facilities* on the monthly basis is adopted to avoid duplicates of survey effort.

# 2.4.2 Monitoring Equipment

*Table 2.10* summarizes the equipment used for the impact dolphin monitoring.

Equipment	Model	
Global Positioning System (GPS)	Garmin 18X-PC	
	Geo One Phottix	
Camera	Nikon D90 300m 2.8D fixed focus	
	Nikon D90 20-300m zoom lens	
Laser Binoculars	Infinitor LRF 1000	
Marine Binocular	Bushell 7 x 50 marine binocular with compass	
Vessel for Monitoring	and reticules	
	65 foot single engine motor vessel with	
	viewing platform 4.5m above water level	


# Table 2.10Dolphin Monitoring Equipment

# 2.4.3 Monitoring Parameter, Frequencies & Duration

Dolphin monitoring should cover all transect lines in Northeast Lantau (NEL) and the Northwest Lantau (NWL) survey areas twice per month throughout the entire construction period. The monitoring data should be compatible with, and should be made available for, long-term studies of small cetacean ecology in Hong Kong. In order to provide a suitable long-term dataset for comparison, identical methodology and line transects employed in baseline dolphin monitoring was followed in the impact dolphin monitoring.

# 2.4.4 Monitoring Location

The impact dolphin monitoring was carried out in the NEL and NWL along the line transect as depicted in *Figure 2.4*. The co-ordinates of all transect lines are shown in *Table 2.11* below.



	Line No.	Easting	Northing	Lir	ne No.	Easting	Northing
1	Start Point	804671	814456	13	Start Point	816506	819480
1	End Point	804671	831404	13	End Point	816506	824859
2	Start Point	805475	815913	14	Start Point	817537	820220
2	End Point	805477	826654	14	End Point	817537	824613
3	Start Point	806464	819435	15	Start Point	818568	820735
3	End Point	806464	822911	15	End Point	818568	824433
4	Start Point	807518	819771	16	Start Point	819532	821420
4	End Point	807518	829230	16	End Point	819532	824209
5	Start Point	808504	820220	17	Start Point	820451	822125
5	End Point	808504	828602	17	End Point	820451	823671
6	Start Point	809490	820466	18	Start Point	821504	822371
6	End Point	809490	825352	18	End Point	821504	823761
7	Start Point	810499	820880	19	Start Point	822513	823268
7	End Point	810499	824613	19	End Point	822513	824321
8	Start Point	811508	821123	20	Start Point	823477	823402
8	End Point	811508	824254	20	End Point	823477	824613
9	Start Point	812516	821303	21	Start Point	805476	827081
9	End Point	812516	824254	21	End Point	805476	830562
10	Start Point	813525	820872	22	Start Point	806464	824033
10	End Point	813525	824657	22	End Point	806464	829598
11	Start Point	814556	818853	23	Start Point	814559	821739
11	End Point	814556	820992	23	End Point	814559	824768
12	Start Point	815542	818807				
12	End Point	815542	824882				

# Table 2.11 Impact Dolphin Monitoring Line Transect Co-ordinates

# 2.4.5 Action & Limit Levels

The action and limit levels of dolphin impact monitoring are shown in *Appendix D*. The Event and Action plan is presented in *Appendix J*.

# 2.4.6 Monitoring Schedule for the Reporting Period

The dolphin monitoring schedules for the reporting period are shown in *Appendix E*.

# 2.4.7 Results & Observations

A total of 902.25 km of survey effort was collected, with 95.0% of the total survey effort being conducted under favourable weather conditions (i.e.

Beaufort Sea State 3 or below with good visibility). Among the two areas, 346.64 km and 555.61 km of survey effort were conducted in NEL and NWL survey areas respectively. The total survey effort conducted on primary lines was 656.41 km, while the effort on secondary lines was 245.84 km. Survey effort conducted on both primary and secondary lines were considered as on-effort survey data. The survey efforts are summarized in *Appendix I*.

During the six sets of monitoring surveys in September to November 2015, a total of eighteen (18) groups of ninety-five (95) Chinese White Dolphins were sighted. All dolphin sightings were made during on-effort search, and all except one (1) dolphin sighting were made on primary lines. In this quarterly period, all dolphin groups were sighted in NWL. Summary table of the dolphin sightings is shown in *Appendix I*.

Encounter rates of Chinese White Dolphins deduced from the survey effort and on-effort sighting data from the primary transect lines under favourable conditions (Beaufort 3 or below) in the reporting period with the results presented in *Tables 2.12* and *2.13*.

Survey Area	Survey period	Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort) Primary Lines Only	Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort) Primary Lines Only	
	Set 1: Sept 2nd / 11th	0.0	0.0	
	Set 2: Sept 17th / 29th	0.0	0.0	
NITT	Set 3: Oct 6th / 13th	0.0	0.0	
NEL	Set 4: Oct 19th / 26th	0.0	0.0	
	Set 5: Nov 2 <sup>nd</sup> / 6 <sup>th</sup>	0.0	0.0	
	Set 6: Nov 10th / 16th	0.0	0.0	
	Set 1: Sept 2 <sup>nd</sup> / 11 <sup>th</sup>	5.5	52.0	
	Set 2: Sept 17th / 29th	4.0	21.4	
NTM/T	Set 3: Oct 6th / 13th	5.9	24.9	
NWL	Set 4: Oct 19th / 26th	2.7	10.9	
	Set 5: Nov 2nd / 6th	3.8	15.4	
	Set 6: Nov 10th / 16th	1.7	1.7	

# Table 2.12Individual Survey Event Encounter Rates

Note: Dolphin Encounter Rates are deduced from the six sets of surveys (two surveys in each set) in the reporting period in Northeast (NEL) and Northwest Lantau (NWL)

Table 2.13	Quarterly Average Encounter Rates
------------	-----------------------------------

Survey Area	Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort)		Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort)	
	September - November 2015	September - November 2011	September - November 2015	September - November 2011
Northeast Lantau	0.0	$6.00 \pm 5.05$	0.0	22.19 ± 26.81
Northwest Lantau	3.94 ± 1.57	9.85 ± 5.85	21.05 ± 17.19	44.66 ± 29.85

Note: encounter rates deduced from the baseline monitoring period (September – November 2011) have been recalculated based only on survey effort and on-effort sighting data made along the primary transect lines under favourable conditions

The average dolphin group size in NWL waters during September to November 2015 was higher than the ones recorded during the three-month baseline period. Seven (7) of the eighteen (18) groups were composed of one to three (1-3) individuals only, while five (5) other groups were moderate in size with four to six (4-6) individuals per group. Moreover, six (6) large dolphin groups were sighted during the present quarterly period, including three (3) groups with seven to nine (7-9) individuals each, and another three (3) groups with 10-12 individuals each. The average dolphin group sizes from these three months were compared with the ones deduced from the baseline period in September to November 2011, as shown in *Table 2.14*.

# Table 2.14Comparison of Quarterly Average Encounter Rates

	Average Dolphin Group Size					
	September - November 2015 September - November 2011					
Overall	$5.28 \pm 3.54 (n = 18)$	3.72 ± 3.13 (n = 66)				
Northeast Lantau	N/A (n = 0)	3.18 ± 2.16 (n = 17)				
Northwest Lantau	5.28 ± 3.54 (n = 18)	3.92 ± 3.40 (n = 49)				

Two (2) Action Level exceedances were observed for the quarterly dolphin monitoring data between September and November 2015.

During this quarter of dolphin monitoring, no unacceptable impact from the activities of this Contract on Chinese White Dolphins was noticeable from the general observations.

Although the dolphins infrequently occurred along the alignment of TM-CLKL Southern Connection Viaduct in the past and during the baseline monitoring period, it is apparent that dolphin usage has been significantly reduced in NEL, and many individuals have shifted away from the important habitat around the Brothers Islands. It is critical to monitor the dolphin usage in North Lantau region in the upcoming quarters, to determine whether the dolphins are continuously affected by the various construction activities in relation to the HZMB-related works, and whether suitable mitigation measure can be applied to revert the situation.

#### 2.4.8 Marine Mammal Exclusion Zone Monitoring

Daily marine mammal exclusion zone monitoring was undertaken during the period of marine works under this Contract. No sighting of the Indo-Pacific humpback dolphin *Sousa chinensis* (i.e. Chinese White Dolphin) was recorded in the monitoring period during the exclusion zone monitoring.

Passive Acoustic Monitoring (PAM) was decommissioned in this reporting period as no marine piling works was carried out outside the daylight hours since September 2015. Daytime marine mammal exclusion zone was still in effect to cater for temporary staging installation and uninstallation works.

# 2.5 EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. Thirteen (13) site inspections were carried out in the reporting quarter on 2, 9, 16, 24 and 29 September 2015; 7, 12, 20 and 30 October 2015.; 4, 11, 18 and 26 November 2015.

Key observations during the site inspections in this reporting period are summarized in *Table 2.15*.

Table 2.15	Specific Observations Identified during the Weekly Site Inspection in this
	Reporting Period

Inspection Date	Location & Environmental Observations	Recommendations/ Remarks						
2 September 2015	<ul> <li>Area 1</li> <li>Stagnant water was accumulated in a drip tray for generator.</li> <li>Pier C13</li> <li>A skip for waste was full.</li> </ul>	<ul> <li>Area 1</li> <li>Stagnant water in drip tray should be removed.</li> <li>Pier C13</li> <li>Waste should be cleaned up regularly.</li> </ul>						
9 September 2015	<ul> <li>Pier A2</li> <li>A drip tray for generator was not plugged.</li> <li>Stagnant water was accumulated in gutter.</li> <li>Some chemical containers were not placed in drip tray.</li> <li>Pier E9</li> <li>Stagnant water was accumulated in a drip tray for generator.</li> </ul>	<ul> <li>Pier A2</li> <li>Drip tray for generator should be plugged.</li> <li>Stagnant water in gutter should be cleaned up regularly.</li> <li>Chemical containers should be placed in drip tray.</li> <li>Pier E9</li> <li>Stagnant water in drip tray should be removed.</li> </ul>						

Inspection Date	Location & Environmental Observations	Recommendations/ Remarks
16 September 2015	<ul> <li>Abutment D</li> <li>An old EP was displayed.</li> <li>The exposed area was partially dry.</li> </ul>	<ul> <li>Abutment D</li> <li>The old EP was removed immediately. Only the latest EP should be displayed.</li> <li>Watering should be applied to the exposed area regularly.</li> </ul>
24 September 2015	<ul> <li>Abutment D</li> <li>Stockpile was not well covered.</li> <li>Pier E9</li> <li>Excess soil was found in gutter.</li> <li>Gutter was not properly installed.</li> <li>Barge Sai Hoi</li> <li>A drip tray was not plugged.</li> <li>A generator was not properly placed on decoupling pad.</li> </ul>	<ul> <li>Abutment D</li> <li>Stockpile should be well covered.</li> <li>Pier E9</li> <li>Excess soil in gutter should be removed regularly.</li> <li>Gutter should be properly installed.</li> <li>Barge Sai Hoi</li> <li>Drip tray should be plugged.</li> <li>Generator should be properly placed on decoupling pad.</li> </ul>
29 September 2015	<ul> <li>Pier E4</li> <li>A drip tray for generator was not plugged.</li> <li>A generator was not well placed on decoupling pad.</li> <li>No bund or gutter was found at the edge of platform.</li> <li>Pier E13AB</li> <li>Surface water on platform was not well retained or collected.</li> </ul>	<ul> <li>Pier E4</li> <li>Drip tray for generator should be plugged.</li> <li>Generator should be well placed on decoupling pad.</li> <li>Surface runoff control measures should be provided on the platform.</li> <li>Pier E13AB</li> <li>Surface runoff control measures should be provided on the platform.</li> </ul>
7 October 2015	<ul> <li>Area 1</li> <li>Checklist for a wetsep was not displayed.</li> <li>Some chemical containers were not labelled.</li> <li>Refuse was found in drainage.</li> <li>Proper outlet was not installed.</li> </ul>	<ul> <li>Area 1</li> <li>Wetsep should be checked regularly and its checklist should be displayed.</li> <li>Chemical containers should be properly labelled.</li> <li>Drainage should be cleaned up regularly.</li> <li>Proper outlet should be installed for wetsep.</li> </ul>
12 October 2015	<ul> <li>Seafront</li> <li>Stagnant water was found in drip tray for generator.</li> <li>Pier E4</li> <li>Sandbags were insufficient to avoid runoff on platform.</li> <li>Pier E8</li> <li>Stagnant water was found in drip tray for generator.</li> <li>Sandbags were insufficient to avoid runoff on platform.</li> </ul>	<ul> <li>Seafront</li> <li>Stagnant water should be regularly cleaned up.</li> <li>Pier E4</li> <li>Sandbags should be provided if runoff collection is not available.</li> <li>Pier E8</li> <li>Stagnant water should be regularly cleaned up.</li> <li>Sandbags should be provided if runoff collection is not available.</li> </ul>

Inspection Date	Location & Environmental Observations	Recommendations/ Remarks
20 October 2015	Site Access 6A	Site Access 6A
	• A chemical container was not placed in drip	• Chemical container should be placed in
	tray.	drip tray.
	Refuse was found in drainage	Refuse in drainage should be cleaned up
	Abutment D	regularly.
	• The old EP was displayed.	Abutment D
	• The exposed area was dry.	• Only the most updated EP should be
	Area 1	displayed.
	• The exposed area was dry.	• Exposed area should be watered regularly.
		Area 1
		• Exposed area should be watered regularly.
30 October 2015	Seafront	Seafront
	Some chemical containers were placed	Chemical containers should be placed in
	without drip tray.	drip tray.
4 November 2015	Pier E4	Pier E4
	• Oil stain was found on platform.	• Oil stain should be cleaned up.
	Pier E11	Pier E11
	Surface runoff control on platform was	• Gutter or sandbag should be provided for
	insufficient.	control of wastewater runoff.
	Pier E12	Pier E12
	• A generator was not placed on decoupling	• A generator should be placed on
	pad.	decoupling pad.
11 November	Site Access 6A	Site Access 6A
2015	• Refuse was found in drainage.	• Refuse in drainage should be cleaned up
	Chemical containers were not placed in	regularly.
	drip tray.	Chemical containers should be placed in
	Area 2	drip tray.
	• Soil stockpile was not covered.	Area 2
	Slope B/C9	<ul> <li>Soil stockpile should be covered by</li> </ul>
	An air compressor was not placed in drip	tarpaulin sheet.
	tray.	Slope B/C9
		• An air compressor should be placed in drip
		tray.
18 November	Pier A1	Pier A1
2015	• A drip tray was not plugged.	• Drip tray should be plugged.
	Seafront	Seafront
	• Refuse was accumulated onsite.	• Refuse should be cleaned up regularly.
	• A Chemical container near Pier B8 was not	• The chemical container should be placed in
	placed in drip tray	drip tray.
	Pier E10	Pier E10
26 November		
26 November 2015		
	• Drip trays were found unplugged.	• Drip trays should be plugged.

The Contractor has rectified all of the observations identified during environmental site inspections in the reporting period.

#### 2.6 WASTE MANAGEMENT STATUS

The Contractor has submitted application form for registration as chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.

Wastes generated during this reporting period include mainly construction wastes (inert and non-inert), recyclable materials and chemical wastes. Reference has been made to the waste flow table prepared by the Contractor (*Appendix K*). The quantities of different types of wastes are summarized in *Table 2.16*.

# Table 2.16Quantities of Different Waste Generated in the Reporting Period

Month/ Year	Inert Construction	Imported Fill (m <sup>3</sup> )	Inert Construction	Non-inert Construction	Recyclable Materials <sup>(c)</sup>	Chemical Wastes	Marine Sediment (m <sup>3</sup> )			
	Waste <sup>(a)</sup> (m <sup>3</sup> )		Waste Re- used (m³)	Waste <sup>(b)</sup> (kg)	(kg)	(kg)	Category L	Category M		
September 2015	3,525	0	623	66,680	105	600	0	0		
October 2015	1,635	0	651	102,080	84	0	0	0		
November 2015	204	0	725	64,740	98	2,000	0	0		
Total	5,364	0	1,999	233,500	287	2,600	0	0		

Notes:

(a) Inert construction wastes include hard rock and large broken concrete, and materials disposed as public fill.

(b) Non-inert construction wastes include general refuse disposed at landfill.

(c) Recyclable materials include metals, paper, cardboard, plastics, timber and others.

The Contractor was advised to properly maintain on site C&D materials and waste collection, sorting and recording system, dispose of C&D materials and wastes at designated ground and maximize reuse/ recycle of C&D materials and wastes. The Contractor was also reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.

For chemical waste containers, the Contractor was reminded to treat properly and store temporarily in designated chemical waste storage area on site in accordance with the *Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes*.

# 2.7 Environmental Licenses and Permits

The status of environmental licensing and permit is summarized in *Table 2.17* below.

# Table 2.17Summary of Environmental Licensing and Permit Status

License/ Permit	License or Permit No.	Date of Issue	Date of Expiry	License/ Permit Holder	Remarks
Environmental Permit	EP-354/2009/D	13-Mar-15	N/A	HyD	Tuen Mun- Chek Lap Kok Link
Environmental Permit	EP-353/2009/I	17-Jul-15	N/A	HyD	Hong Kong Boundary Crossing Facilities
Chemical Waste Registration	5213-951-G2380-17	12-Jun-14	N/A	GCL	Viaducts A, B, C, D & E
Chemical Waste Registration	5213-961-G2380-13	10-Oct-13	N/A	GCL	Chemical waste produced in Contract HY/2012/07 (Area 1 adjacent to Cheng Tung Road, Siu Ho Wan)
Chemical Waste Registration	5213-961-G2380-14	10-Oct-13	N/A	GCL	Chemical waste produced in Contract HY/2012/07 (Area 2 adjacent to Cheung Tung Road, Pak Mong Village)
Chemical Waste Registration	5213-974-G2588-03	04-Nov-13	N/A	GCL	Chemical waste produced in Contract HY/2012/07 (WA5 adjacent to Cheung Tung Road, Yam O)
Construction Dust Notification	361571	05-Jul-13	N/A	GCL	
Construction Dust Notification	362093	17-Jul-13	N/A	GCL	For Area 23
Construction Noise Permit	Nil	N/A	N/A	GCL	For Piling Works
Construction Noise Permit for night works and works in general holidays	GW-RS0691-15	23-Jun-15	22-Dec-15	GCL	For Broad Permit
Construction Noise Permit for night works and works in general holidays	GW-RS0769-15	15-Jul-15	30-Sep-15	GCL	TTA Case 009 Ch.2.1E-4.2E
Construction Noise Permit for night works and works in general holidays	GW-RS0809-15	29-Jul-15	29-Jan-16	GCL	For Plant mobilization using tractor with trailer
Construction Noise Permit for night works and works in general holidays	GW-RS0854-15	12-Aug-14	15-Feb-16	GCL	Pre-casted pile cap shell installation at E10-E13

License/ Permit	License or Permit No.	Date of Issue	Date of Expiry	License/ Permit Holder	Remarks
Construction Noise Permit for night works and works in general holidays	GW-RS0855-15	12-Aug-15	11-Feb-16	GCL	Pier construction at C7, D8, D9
Construction Noise Permit for night works and works in general holidays	GW-RS0911-15	27-Aug-15	26-Feb-16	GCL	Broad Permit for Seg. Launching at Land Portion
Construction Noise Permit for night works and works in general holidays	GW-RS1054-15	30-Sep-15	29-Mar-16	GCL	For Load unload at NLH near Viaduct D
Construction Noise Permit for night works and works in general holidays	GW-RS1086-15	07-Oct-15	15-Dec-15	GCL	TTA Case 009 Ch.2.1E-4.2E
Construction Noise Permit for night works and works in general holidays	GW-RS1144-15	20-Oct-15	19-Feb-16	GCL	For Broad Permit
Construction Noise Permit for night works and works in general holidays	GW-RW0422-15	21-Aug-15	25-Jan-16	GCL	General works at WA5
Construction Noise Permit for night works and works in general holidays	GW-RW0861-15	13-Aug-15	30-Sep-15	GCL	Portal beam installation at Pier D14
Construction Waste Disposal Account	7017735	10-Jul-13	N/A	GCL	-
Construction Waste Disposal Account	7019470	03-Mar-14	N/A	GCL	Vessel CHIT Account
Marine Dumping Permit	EP/MD/15-257	02-Apr-15	07-Oct-15	GCL	For dumping Type I sediment
Marine Dumping Permit	EP/MD/16-089	22-Sep-15	26-Oct-15	GCL	For dumping Type I (Dedicated Site) and Type II sediment
Marine Dumping Permit	EP/MD/16-102	13-Oct-15	16-Apr-16	GCL	For dumping Type I sediment
Marine Dumping Permit	EP/MD/16-112	22-Oct-15	29-Nov-15	GCL	For dumping Type I (Dedicated Site) and Type II sediment
Marine Dumping Permit	EP/MD/16-134	27-Nov-15	29-Dec-15	GCL	For dumping Type I (Dedicated Site) and Type II sediment

License/ Permit	License or Permit No.	Date of Issue	Date of Expiry	License/ Permit Holder	Remarks
Waste Water Discharge License	WT00019017-2014	13-May-14	31-May-19	GCL	Discharge for marine portion
Waste Water Discharge License	WT00019018-2014	13-May-14	31-May-19	GCL	Discharge for land portion

#### 2.8 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

In response to the site audit findings, the Contractor has carried out corrective actions.

A summary of the Environmental Mitigation and Enhancement Measure Implementation Schedules (EMIS) is presented in *Appendix C*. The necessary mitigation measures were implemented properly for this Contract.

# 2.9 SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT

Results for 1-hour TSP, 24-hour TSP, construction noise and water quality complied with the Action/ Limit levels in the reporting period.

The construction impact on depth-averaged SS was assessed by comparing the quarterly mean values of depth-averaged SS with the relevant ambient mean values. The monitoring results showed that the quarterly means of depth-averaged SS at all sampling stations during both mid-ebb and mid-flood tides were well below the corresponding ambient means (*Table 2.18*). The depth-averaged SS results suggest that the Project did not cause unacceptable impact on water quality in the reporting period.

# Table 2.18Comparison between Quarterly Mean and Ambient Mean Values of Depth-<br/>averaged Suspended Solids


				Quarterly Mean (September 2015 to November 2015)				
Mid-ebb	Mid-flood	Mid-ebb	Mid-flood	Mid-ebb	Mid-flood			
9.2	12.8	12.0	16.6	11.4	11.3			
9.2	11.5	11.9	14.9	11.3	11.1			
10.3	12.3	13.4	16.0	11.2	11.0			
9.1	9.8	11.9	12.7	11.3	10.9			
11.3	13.5	14.6	17.6	11.2	10.8			
10.9	14.3	14.2	18.5	11.2	10.9			
11.4	10.3	14.8	13.4	11.5	11.2			
	(; 1 000)		1 1.	1				
•	9.2 9.2 10.3 9.1 11.3 10.9 11.4	$\begin{array}{ccccccc} 9.2 & 12.8 \\ 9.2 & 11.5 \\ 10.3 & 12.3 \\ 9.1 & 9.8 \\ 11.3 & 13.5 \\ 10.9 & 14.3 \\ 11.4 & 10.3 \end{array}$	$\begin{array}{cccccccccccccccccccccccccccccccccccc$	9.2 $12.8$ $12.0$ $16.6$ $9.2$ $11.5$ $11.9$ $14.9$ $10.3$ $12.3$ $13.4$ $16.0$ $9.1$ $9.8$ $11.9$ $12.7$ $11.3$ $13.5$ $14.6$ $17.6$ $10.9$ $14.3$ $14.2$ $18.5$ $11.4$ $10.3$ $14.8$ $13.4$	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$			

Two (2) Action Level exceedances were recorded for impact dolphin monitoring in this reporting quarter. Following the review of the monitoring data and marine works details as per the procedure stipulated in the Event and Action Plan of the Updated EM&A Manual, no unacceptable impact was associated with the construction works under this Contract that may have affected the dolphin usage in the North Lantau region. Investigation findings were detailed in *Appendix L*.

# 2.10 SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

The Environmental Complaint Handling Procedure is provided in Figure 2.5.

One (1) complaint regarding the potential noise nuisance from nighttime works of this Project was received on 8 October 2015. A joint inspection among representatives of EPD, HyD, SOR, Contractor and ET was held on 28 October 2015. The inspection findings suggested that the potential noise nuisance was mainly associated with aircraft. The complaint was handled in accordance with the Environmental Complaint Handling Procedure. Detailed investigation report for the complaint is presented in *Appendix L*.



#### 3 FUTURE KEY ISSUES

#### 3.1 CONSTRUCTION ACTIVITIES FOR THE COMING QUARTER

As informed by the Contractor, the major works for the Contract in the coming quarter are summarized below:

#### December 2015

#### Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pier construction;
- Launching gantry operation; and
- Installation of deck segment and pier head segment.

#### Land-based Works

- Construction and installation of pile caps;
- Pier construction;
- Re-alignment of Cheung Tung Road;
- Predrilling at Viaduct F;
- Additional land GI, trial pits & lab testing;
- Installation of pier head segment; and
- Slope work of Viaducts A, B & C.

#### January 2016

#### Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pier construction;
- Launching gantry operation; and
- Installation of deck segment and pier head segment.

#### Land-based Works

- Construction and installation of pile caps;
- Pier construction;
- Re-alignment of Cheung Tung Road;
- Predrilling at Viaduct F;
- Additional land GI, trial pits & lab testing;
- Installation of pier head segment; and
- Slope work of Viaducts A, B & C.

#### February 2016

#### Marine Works

- Construction and installation of pile caps;
- Uninstallation of marine piling platform;
- Pier construction;
- Launching gantry operation; and
- Installation of deck segment and pier head segment.

#### Land-based Works

- Construction and installation of pile caps;
- Pier construction;
- Re-alignment of Cheung Tung Road;
- Predrilling at Viaduct F;
- Additional land GI, trial pits & lab testing;
- Installation of pier head segment; and
- Slope work of Viaducts A, B & C.

# 3.2 KEY ISSUES FOR THE COMING QUARTER

Potential environmental impacts arising from the above upcoming construction activities are mainly associated with air quality, noise, marine water quality, marine ecology and waste management issues.

#### 3.3 MONITORING SCHEDULE FOR THE COMING QUARTER

Impact monitoring for air quality, noise, marine water quality and dolphin monitoring are scheduled to continue for the next reporting period.

The monitoring programme has been reviewed and was considered as adequate to cater for the nature of works in progress.

#### 4 CONCLUSIONS AND RECOMMENDATIONS

#### 4.1 CONCLUSIONS

This Eighth Quarterly EM&A Report presents the findings of the EM&A activities undertaken during the period from 1 September to 30 November 2015, in accordance with the Updated EM&A Manual and the requirements of the *Environmental Permits* (*EP-354/2009/D* and *EP-353/2009/I*).

Neither Action Level nor Limit Level exceedances were observed for air quality, noise and water quality monitoring in this reporting period.


A total of eighteen (18) groups of ninety-five (95) Chinese White Dolphins were sighted during the six sets of survey from September to November 2015. Two (2) Action Level exceedances were recorded for the quarterly dolphin monitoring data between September and November 2015, no unacceptable impact from the activities of this Contract on Chinese White Dolphins was noticeable from the general observations. It is critical to monitor the dolphin usage in North Lantau region in the upcoming quarters, to determine whether the dolphins are continuously affected by the various construction activities in relation to the HZMB-related works, and whether suitable mitigation measure can be applied to revert the situation.

Environmental site inspection was carried out thirteen (13) times in the reporting period. Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site audits.

One (1) environmental complaint regarding potential nuisance of night time works from this Project was received in the reporting period.

The monitoring programme has been reviewed and was considered as adequate to cater for the nature of works in progress. Change to the monitoring programme was thus not recommended at this stage. The monitoring programme will be evaluated as appropriate in the next reporting period. The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures. Appendix A


Project Organization for Environmental Works




Appendix B

Construction Programme for the Reporting Quarter


D	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	24	Septem 31 07 14	
Y/2012/07	- TM-CLK Link-SC [DWP rE1] - Status Update 21-0	9-201	5 yet									_ L L	<mark>, <u>6</u> 6 1 1 1</mark>	T
Contract Key														
Possession	Dates / Access Period												1 1 1	
POS02	Portion A (Commencement of Works+499 days)	0	21-Sep-15*	0%	0		03-Jun-15		-110	0	0%			•
POS03	Portion B (Commencement of Works+619 days)	0	21-Sep-15*	0%	0		03-Jun-15		-110	0	0%		; /	
ection Com	pletion Dates												1 1 1	
acate Worl	ks Area												   	
VAC05	Vacate Works Area WA5 (Zone 5C) (Commencement of Works+758 days)	0		0%	0	21-Sep-15*		19-Jul-15	-63	1230	0%		1 1 1	•
eneral Subn	nissions												1 1 1	
eneral Req	uirements												,     	
Temporary \	Works Design												¦ !	
PR00130	Unloading Jetty at HKBCF - Working Platform design and approval	90	02-Jun-14 A	60%	36	04-Nov-15	25-Jul-15	04-Sep-15	-49	963	10%		1 1 1	┷
and Works		00	02 0011 1471	0070	00	04110710	20 001 10		-10	000	1070		1 1 1	Т
PR00160	Propose/submit a performance review for piled fnds in accordance w/ ETW	101	26-May-14 A	80.2%	20	15-Oct-15	08-Mar-16	02-Apr-16	136	363	80%		1 1 1	
Land GI Wor		101	20-11/1dy-14 A	00.2 /0	20	15-00-15	00-1011-10	02-Api-10	130	303	00 /8		   	Т
PR02204	SQR Sampling & Testing and Approval	110	14-Aug-14 A	68.18%	35	03-Nov-15	27-Nov-14	09-Jan-15	-241	0	68%		 	
PR02204 PR03110	Trial Pits along Cheung Tung Road	20	21-Oct-13 A	90%	2	22-Sep-15	08-Jan-15	09-Jan-15	-241	33	85%		I	3
sign Subm		20	21 Oct 10/A	0070	-				200	00	0070		1 1 1	Т
<u> </u>	ign (v18.8 18-08-14)				<u> </u>								   	
General Sub														
ARDD0037-1		20	21-Sep-15	0%	20	16-Oct-15	24-Nov-15	21-Dec-15	46	0	0%		1 1 1	-
ARDD0037-2		75	19-Oct-15	0%	75	29-Jan-16	22-Dec-15	04-Apr-16	46	244	0%		   	
ARDD0037-4		20	21-Sep-15	0%	20	16-Oct-15	24-Nov-15	21-Dec-15	46	0	0%		, , , ,	
ARDD0037-5 ARDD0037-7		75 20	19-Oct-15 21-Sep-15	0% 0%	75 20	29-Jan-16 16-Oct-15	22-Dec-15 24-Nov-15	04-Apr-16 21-Dec-15	46	0	0% 0%		1 1 1	
ARDD0037-7 ARDD0037-8		75	19-Oct-15	0%	75	29-Jan-16	24-N0V-15 22-Dec-15	04-Apr-16	46	0	0%		 	
ARDD0037-0		75	14-Jan-15 A	50%	38	11-Nov-15	29-Oct-15	21-Dec-15	29	0	50%		1	
ARDD0042-4		0		0%	0	11-Nov-15	20 0 00 10	21-Dec-15	29	73	0%		1 1 1	
Viaduct E5														
Viaduct Des	ian												, 1 1	
_	E6 Superstructure Optimisation												, ,	
TGP0550	Viaduct E5 & E6 - Preparation of Optimised Movement Joint Schedule	15	03-Feb-15 A	80%	3	23-Sep-15	25-Jan-16	27-Jan-16	90	83	80%		1	
/iaduct E7						•							1 1 1	
Viaduct Des	ian													
	E8 Superstructure Optimisation								<u> </u>				   	
TGP0750	Viaduct E7 & E8 - Preparation of Optimised Movement Joint Schedule	15	03-Feb-15 A	80%	3	23-Sep-15	25-Jan-16	27-Jan-16	90	83	80%			
Viaduct C		10		0070	Ū	20 000 10	20 0411 10	21 duit 10	00	00	0070		 	
Viaduct Des	ian												,     	
	Viaduct C - Coordination and Further Issue of Construction Method and Te	60	02-Mar-15 A	40%	36	09-Nov-15	14-Dec-18	01-Feb-19	844	0	40%		1 1 -	
	Viaduct C - Coordination and Further Issue of Construction Method/Temporary V	0	02-101a1-13 A	40%	0	09-Nov-15	14-Dec-18	01-Feb-19	844	844	40%		1	
Viaduct A		Ū		070	U	00 1107 10		0110010	011	011	070		,     	
	· · · · · · · · · · · · · · · · · · ·												   	
Viaduct Des		75	00 Esk 45 A	1000/	0	47.0 45.4		i	1		4000/		1 1 1	
ARDD0435	Viaduct A - IC/SO Approval of DDA DP11.03 1 Viaduct A - IC/SO Approval of DDA DP11.03	75 0	23-Feb-15 A	100% 100%	0	17-Sep-15 A 17-Sep-15 A					100% 100%			J
	2 Viaduct A - IC/SO Approval of DDA DP 11:03 2 Viaduct A - GCL/FRE Issue of Construction Method/Temporary Work Data	0		0%	0	21-Sep-15 A		01-Feb-19	880	880	0%			
	Viaduct A - Coordination and Further Issue of Construction Method and Ter	60	01-Jun-15 A	50%	30	30-Oct-15	31-Dec-15	10-Feb-16	73	18	50%		ı 1	
	Viaduct A - Preparation of Draft DDA Working Drawing Set	60	01-Jun-15 A	20%	48	25-Nov-15	07-Dec-15	10-Feb-16	55	0	20%		I	
	5 Viaduct A - GCL/FRE Final Coordinated Construction Method/Temporary V	0		0%	0	25-Nov-15		10-Feb-16	55	0	0%		   	
	6 Viaduct A - Preparation and Coordination of Working Drawing Set	10	26-Nov-15	0%	10	09-Dec-15	11-Feb-16	24-Feb-16	55	0	0%		1 1 1	
	Viaduct A - Submission of Working Drawings for Viaduct A DP11.03	0		0%	0	09-Dec-15		13-Apr-16	90	0	0%		   	
	3 Viaduct A - IC/SO Consent of Supplemental Working Drawings Viaduct A	10	10-Dec-15	0%	10	23-Dec-15	14-Apr-16	27-Apr-16	90	0	0%		, , , ,	
Viaduct F1 a	& F3												1 1 1	
Viaduct Des	ign													
	Viaduct F1 & F3 - Coordination and Further Issue of Construction Method	60	02-Mar-15 A	10%	54	03-Dec-15	29-Jan-15	14-Apr-15	-167	0	10%			
	3 Viaduct F1 & F3 - Preparation of Draft Working Drawing Set	60	02-Mar-15 A	10%	54	03-Dec-15	29-Jan-15	14-Apr-15	-167	0	10%			J
ARDD0486-4	Viaduct F1 & F3 - GCL/FRE Final Coordinated Construction Method/Temp	0		0%	0	03-Dec-15		14-Apr-15	-167	0	0%		     	
ARDD0486-5	5 Viaduct F1 & F3 - Preparation and Coordination of DDA/Working Drawing	10	04-Dec-15	0%	10	17-Dec-15	15-Apr-15	28-Apr-15	-167	0	0%		   	
Actual Work	Project ID: J3518DWPrE1-M28		Tuen Mun - (	Chek Lap	Kok I	ink - Southern	Connection		Date	Re	evision C	Checked	l App	pro
Planned Bar	Layout: J3518-DWP-3MRP Submission - M28	•		-		nme (Page 1			28-Jul-15	5	F	PKN	KWY	
Critical Bar	Filter: TASK filters: 3-Month Lookahead, No CC			-	-	of 21-Sep -1	-	,,	01-Sep-1	_	F	PKN	KWY	
	Milestones, No Level of Effort.			104165	6 D C		J I		30-Sep-1			PKN	KWY	




ity ID Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete		September	_
ADDD0400.0 Viethet E4.9.52 Octobering of Warking DD4 Description Viethet E4.52 DE			00/		17 Dec 45		47 0 45	05		00%	24 31	07 14	21
ARDD0486-6 Viaduct F1 & F3 - Submission of Working DDA Drawings Viaduct F1,F3 DF ARDD0486-7 Viaduct F1 & F3 - IC/SO Consent of Supplemental Working Drawings Viad	0	18-Dec-15	0% 0%	0	17-Dec-15 31-Dec-15	18-Sep-15	17-Sep-15 01-Oct-15	-65 -65	0	0% 0%			
Viaduct F2, F4 and F5	10	18-Dec-15	0 76	10	31-Dec-13	10-3ep-13	01-06-15	-03	0	0 /8			
Viaduct Design													
ARDD0530-2 Viaduct F2, F4 & F5 - GCL/FRE Issue of Construction Method/Temporary	0		0%	0	21-Sep-15		20-Jan-15	-173	0	0%			•
ARDD0530-3 Viaduct F2, F4 & F5 - Coordination and Further Issue of Construction Meth	60	21-Sep-15	0%	60	11-Dec-15	21-Jan-15	14-Apr-15	-173	0	0%			
ARDD0530-4 Viaduct F2, F4 & F5 - Preparation of Draft Working Drawing Set	60	21-Sep-15	0%	60	11-Dec-15	21-Jan-15	14-Apr-15	-173	0	0%			
ARDD0530-5 Viaduct F2, F4 & F5 - GCL/FRE Final Coordination Construction Method/T	0		0%	0	11-Dec-15		14-Apr-15	-173	0	0%			
ARDD0530-6 Viaduct F2, F4 & F5 - Preparation and Coordination of DDA/Working Draw	10	14-Dec-15	0%	10	25-Dec-15	15-Apr-15	28-Apr-15	-173	0	0%			
Parapet and Utility Trough	_												
ARDD0562-4 IC/SO Approval of DDA -DP30.01	75	31-Jul-14 A	90%	8	30-Sep-15	20-Apr-15	29-Apr-15	-110	0	90%			
ARDD0562-5 IC/SO Approval of DDA -DP30.01	0		0%	0	30-Sep-15	10.11.15	29-Apr-15	-110	0	0%			
ARDD0566 IC/SO Approval of DDA -DP31.01	75 0	24-Oct-14 A	80% 0%	15 0	09-Oct-15 09-Oct-15	18-Nov-15	08-Dec-15	42	0 130	80%			
ARDD0566-1 IC/SO Approval of DDA -DP31.01 Slopeworks for Viaduct B: 9SE- B/C8, B/C9, B/F9, B/F85+ 10SW-A/F52, A	-		0%	0	09-00-15		08-Dec-15	42	130	0%			
		40 E-1 45 A	4000/	0	01.0 15	00.455	00 4 - 45	100	0	4000/			
ARDD0580-5Preparation of Slope A/F52 Submission - CP12.03ARDD0580-6IC/SO Approval of Slope - CP12.03	20 75	10-Feb-15 A	100% 0%	0 75	21-Sep-15	23-Apr-15	23-Apr-15	-106 -106	0	100%	;		
		21-Sep-15	0%	75	01-Jan-16	24-Apr-15	06-Aug-15	-106	0	0%			_
Slopeworks for Viaduct C: 10NW -C/C22, C/C26, C/C27, C/F13, C/F14. C/I			40001		40.0					40004		<u> </u>	,
ARDD0588-2 IC/SO Approval of Combined AIP/DDA -CP13.02	75	25-Feb-15 A	100% 0%	0	18-Sep-15 A		19-Jul-16	217	65	100%			
ARDD0588-3 IC/SO Approval of Combined AIP/DDA - CP13.02 Slopeworks for Viaduct D: 10NW - C/R4, C/F9, C/F10, C/F11, C/F17, C/F50			0%	U	21-Sep-15	<u> </u>	19-Jul-16	217	CO	0%		ſ	,
ARDD0603 IC/SO Approval of Slope Combined AIP/DDA -CP14.01	75	16-Dec-14 A	90%	8	30-Sep-15	26-May-15	04-Jun-15	-84	0	90%			
ARDD0603-1 IC/SO Approval of Slope Combined AIP/DDA-CP14.01 ARDD0604-2 IC/SO Approval of Slope Combined AIP/DDA-CP14.02	0 75	18-May-15 A	0% 50%	0 38	30-Sep-15 11-Nov-15	19 Aug 15	04-Jun-15 08-Oct-15	-84	0	0% 50%			
ARDD0604-2 IC/SO Approval of Stope Combined AIP/DDA - CP14.02 ARDD0604-3 IC/SO Approval of Revised Slope Combined AIP/DDA - CP14.02	0	16-101ay-15 A	0%	0	11-Nov-15	18-Aug-15	08-Oct-15	-24	60	50% 0%			_
Waterworks, Drainage & Utility Diversions	0		078	0	11-1100-13		00-00-13	-24	00	078			
	75		000/	0	20 Can 45	40 4.00 45	04 Aug 45	- 00	0	000/			
ARDD0629IC/SO Approval of Waterworks, Drainage & Utility DDA - BP20.01ARDD0629-1IC/SO Approval of Waterworks, Drainage & Utility DDA - BP20.01	75 0	22-Jul-14 A	90% 0%	8	30-Sep-15 30-Sep-15	12-Aug-15	21-Aug-15 21-Aug-15	-28 -28	0	90% 0%			
ARDD0629-1 10/30 Approval of Waterworks, Drainage & Onliny DDA- B-20.01 ARDD0629-2 Gov't Approval of Submissions for Waterworks, Drainage & Utility Diversion	75	02-Jan-14 A	90%	8	30-Sep-15	12-Aug-15	21-Aug-15 21-Aug-15	-28	0	90%			
Viaduct Approach Ramp Retaining Walls	10	02-041-147	5070	0	30-0cp-13	12-Aug-13	21 Aug 15	-20	0	3070			
Approach Ramp D	0	1	00(	0	04 Can 45	·	04 Apr 45	405	0	00/			
ARDD0652-1 Approach D - IC/SO Approval of Approach Ramp D DDA - DP23.01	0		0%	0	21-Sep-15		24-Apr-15	-105	0	0%		ſ	*
Approach Ramp C	75	00.0.1.444	4000/		10.0 15.4	i .			1	4000/			
ARDD0658         Approach C - IC/SO Approval of Approach Ramp C DDA-DP20.01           ARDD0658-1         Approach C - IC/SO Approval of Approach Ramp C DDA-DP20.01	75 0	03-Oct-14 A	100% 0%	0	18-Sep-15 A 21-Sep-15		01-Feb-19	880	880	100%			
ARDD0030-1 Approach Ramp B	0		0%	0	21-Sep-15		01-Feb-19	000	000	0%		ľ	,
	75	14-Oct-14 A	1000/	0	10 Con 15 A	í	1			1000/			
ARDD0664 Approach B - IC/SO Approval of Approach Ramp B DDA - DP21.01 ARDD0664-1 Approach B - IC/SO Approval of Approach Ramp B DDA - DP21.01	75 0	14-0ct-14 A	100% 0%	0	18-Sep-15 A 21-Sep-15		08-Jan-16	80	164	100% 0%			
Approach A	0		070	U	21-000-13		00-341-10	00	104	070			
ARDD0670 Approach A - IC/SO Approval of Approach Ramp A DDA - DP20.01	75	03-Oct-14 A	100%	0	18-Sep-15 A				(	100%			
ARDD0670-1 Approach A - IC/SO Approval of Approach Ramp A DDA - DP20.01	0	05-00-147	0%	0	21-Sep-15		15-Sep-15	-3	0	0%		<b> </b>	•
Approach F	Ű		070	ů	21 000 10	1	10 000 10	Ū	Ŭ	070		Í	
ARDD0676 Approach F - IC/SO Approval of Approach Ramp F DDA - DP24.01	75	23-Dec-14 A	100%	0	18-Sep-15 A	1				100%			
ARDD0676-1 Approach F - IC/SO Approval of Approach Ramp F DDA -DP24.01	0	20 200 1111	0%	0	21-Sep-15		12-Jan-16	82	233	0%	·		•
Landscape					· · · · · · · · · · · · · · · · · · ·		1						
ARDD0701 Water Supply Application to WSD	0	1	0%	0	21-Sep-15	ĺ	01-Jan-16	75	0	0%			•
ARDD0702 Gov't Approval of LVIA	40	21-Sep-15	0%	40	13-Nov-15	04-Jan-16	26-Feb-16	75	175	0%		- F	
Segment Target Geometry And Erection Engineering													
Viaduct A													
ARDD0716 Viaduct A - Confirmation of Erection Sequence from Freyssinet	0		0%	0	21-Sep-15		16-Dec-15	63	0	0%			•
ARDD0717 Viaduct A - Erection Sequence Analysis	20	21-Sep-15	0%	20	16-Oct-15	17-Dec-15	13-Jan-16	63	0	0%		ľ	
ARDD0718 Viaduct A - Target Geometry Analysis	20	19-Oct-15	0%	20	13-Nov-15	14-Jan-16	10-Feb-16	63	0	0%			
ARDD0719 Viaduct A - Segment Geometry Schedules	10	16-Nov-15	0%	10	27-Nov-15	11-Feb-16	24-Feb-16	63	8	0%			
ARDD0719-1 Viaduct A - Issue of Pierhead Segments Bridge A1, A2	0		0%	0	09-Dec-15		27-Apr-16	100	10	0%			
ARDD0719-3 Viaduct A - Issue of Casting Data and Segment Catalogue Bridge A2 (Final	0		0%	0	09-Dec-15		27-Apr-16	100	10	0%			
ARDD0719-4 Viaduct A - Issue of Casting Data and Segment Catalogue Bridge A1 (Final	0		0%	0	09-Dec-15		24-Feb-16	55	0	0%			
ARDD0719-5 Viaduct A - Issue Erection Manual	40	10-Dec-15	0%	40	03-Feb-16	25-Feb-16	20-Apr-16	55	0	0%			
		or o :=				10							
ARDD0724-5 Viaduct C - Issue Erection Manual	30	21-Sep-15	0%	30	30-Oct-15	13-Apr-15	22-May-15	-115	0	0%			
		<b>-</b>	<u></u>	<u>.</u>				D-f			hodreal	A	
Actual Work Project ID: J3518DWPrE1-M28 Layout: J3518-DWP-3MRP Submission - M28					ink - Southern			Date	_		hecked KN KW	Appro	ved
Filter: TASK filters: 3-Month Lookahead, No.CC		3-Month Rol	-	-	• •	-	jes)	28-Jul-1 01-Sep-	_		KN KW		
Milestones No Level of Effort		(F	Progres	s as	of 21-Sep -1	15)		30-Sep-	_		KN KW		
♦ Milestone			-		-	-		so-sep-	10	ואן		<u> </u>	




ivity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	September	
Viaduct E5 a	nd E6											24 31 07 14 2	1 2
ARDD0734	Viaduct E5 & E6 - Segment Geometry Schedules	10	05-May-14 A	90%	1	21-Sep-15	17-Jul-15	17-Jul-15	-46	7	90%		
TGP0560	Viaduct E5 & E6 - Issue of Optimised Casting Data and Segment Catalogu	20	30-Apr-15 A	80%	4	24-Sep-15	29-Jul-15	03-Aug-15	-38	74	80%		
TGP0570	Viaduat 25 & 26 - Issue of Optimised Casting Data and Segment Catalogu	40	30-Apr-15 A	80%	8	30-Sep-15	08-Jul-15	17-Jul-15	-53	0	80%		
TGP0590	Viaduct E5 & E6 - Issue Erection Manual	10	01-Oct-15	0%	10	14-Oct-15	20-Jul-15	31-Jul-15	-53	132	0%		
Viaduct E7 &	E8							3					
ARDD0739	Viaduct E7 & E8 - Segment Geometry Schedules	10	05-May-14 A	90%	1	21-Sep-15	17-Jul-15	17-Jul-15	-46	3	90%		
TGP0760	Viaduct E7 & E8 - Issue of Optimised Casting Data and Segment Catalogu	40	31-Jul-15 A	80%	8	30-Sep-15	10-Oct-16	19-Oct-16	275	386	80%		
TGP0770	Viaduct E7 & E8 - Issue of Optimised Casting Data and Segment Catalogu	20	31-Jul-15 A	80%	4	24-Sep-15	14-Jul-15	17-Jul-15	-49	0	80%		I
TGP0790	Viaduct E7 & E8 - Issue Erection Manual	10	25-Sep-15	0%	10	08-Oct-15	20-Jul-15	31-Jul-15	-49	136	0%		
Viaduct E2													
TGP0260	Viaduct E2 - Issue of Optimised Casting Data and Segment Catalogue Brid	20	04-May-15 A	80%	4	24-Sep-15	11-Dec-14	16-Dec-14	-202	0	80%		I .
TGP0290	Viaduct E2 - Issue of Erection Manual	10	25-Sep-15	0%	10	08-Oct-15	19-Jan-15	30-Jan-15	-179	0	0%		
Viaduct F													
ARDD0751	Viaduct F - Confirmation of Erection Sequence from Freyssinet	0		0%	0	21-Sep-15		20-Jan-15	-173	0	0%	•	
ARDD0752	Viaduct F - Erection Sequence Analysis	30	21-Sep-15	0%	30	30-Oct-15	21-Jan-15	03-Mar-15	-173	0	0%		
ARDD0753	Viaduct F - Target Geometry Analysis	30	02-Nov-15	0%	30	11-Dec-15	04-Mar-15	14-Apr-15	-173	0	0%		
ARDD0754	Viaduct F - Segment Geometry Schedules	10	14-Dec-15	0%	10	25-Dec-15	15-Apr-15	28-Apr-15	-173	0	0%		
<b>Major Procure</b>	ement												
Marine Perma	anent Navigaion Aids												
 PR65011	Design & Approvals for Marine Navigation Aids	150	23-Oct-13 A	70%	45	14-Nov-15	15-Aug-15	08-Oct-15	-31	0	55%		
PR65012	Procure & Deliver Marine Navigation Aids	240	16-Nov-15	0%	240	06-Sep-16	09-Oct-15	01-Aug-16	-31	0	0%		
Tower Cranes			10 1107 10	070	2.0				01	Ű	070		
PR66011	Procure & Deliver Tower Cranes	236	03-Oct-14 A	21.61%	185	09-May-16	28-Apr-15	07-Dec-15	-121	814	0%		
PR66013	Erect & Commission Tower Crane @ E4	12	23-Oct-15	0%	12	06-Nov-15	19-Jan-19	07-Dec-15 01-Feb-19	906	906	0%		
PR66014	Erect & Commission Tower Crane @ E5	12	06-Nov-15	0%	12	20-Nov-15	28-Aug-15	11-Sep-15	-54	8	0%		
PR66014	Erect & Commission Tower Crane @ E6	12	14-Nov-15	0%	12	20-Nov-15	17-Nov-15	30-Nov-15	-54	5	0%		
PR66016	Erect & Commission Tower Crane @ E7	12	27-Nov-15	0%	12	10-Dec-15	06-Nov-15	19-Nov-15	-18	5	0%		
PR66017	Erect & Commission Tower Crane @ E8	12	21-Nov-15	0%	12	04-Dec-15	06-Jan-16	19-Jan-16	36	13	0%		
PR66018	Erect & Commission Tower Crane @ E9	12	21-Sep-15	0%	12	06-Oct-15	19-Jan-19	01-Feb-19	930	930	0%		
PR66019	Erect & Commission Tower Crane @ E10	12	03-Oct-15	0%	12	19-Oct-15	25-Jul-15	08-Aug-15	-53	0	0%		
PR66021	Erect & Commission Tower Crane @ E12A	12	21-Sep-15	0%	12	06-Oct-15	24-Oct-15	07-Nov-15	25	182	0%		
PR66022	Erect & Commission Tower Crane @ E12B	12	21-Sep-15	0%	12	06-Oct-15	05-Feb-16	22-Feb-16	110	182	0%		
PR66023	Erect & Commission Tower Crane @ E13-Sth	12	08-Oct-15	0%	12	24-Oct-15	18-Jul-15	01-Aug-15	-63	154	0%		
PR66024	Erect & Commission Tower Crane @ E13-Nth	12	21-Sep-15	0%	12	06-Oct-15	04-Feb-16	20-Feb-16	109	205	0%		
Equipment P	latforms for Tower Cranes												
PR66026	Inst.Temp.Eqpt.Platform (piles & deck) @ E4	24	21-Sep-15	0%	24	22-Oct-15	19-Dec-18	18-Jan-19	906	0	0%		
	nt Installation Equipment									_			
Launching G									070		1000/		
PR67043	Launching Gantry 2 Fabrication	142	16-Jun-14 A	98.59%	2	22-Sep-15	15-Oct-14	16-Oct-14	-278	0	100%		
PR67044	Launching Gantry 2 Delivery	12	23-Sep-15	0%	12	08-Oct-15	17-Oct-14	30-Oct-14	-278	0	0%	-	<u> </u>
Lifting Fram													
Lifting Frame	es 1 & 2												
PR68013	Lifting Frame 1&2 Fabrication	85	24-Jan-15 A	52.94%	40	09-Nov-15	29-Apr-15	16-Jun-15	-120	0	0%		_
PR68014	Lifting Frame 1&2 Delivery	14	10-Nov-15	0%	14	25-Nov-15	17-Jun-15	04-Jul-15	-120	0	0%		
Lifting Frame	es 3 & 4												
PR68017	Lifting Frame 3&4 Fabrication	85	29-Sep-14 A	67.06%	28	26-Oct-15	24-Apr-15	28-May-15	-124	0	10%		
PR68018	Lifting Frame 3&4 Delivery	30	27-Oct-15	0%	30	30-Nov-15	29-May-15	04-Jul-15	-124	40	0%		
Lifting Frame	es 5 & 6												
PR68019	Lifting Frame 5&6 Design	70	21-Sep-15	0%	70	14-Dec-15	22-Jan-15	21-Apr-15	-196	0	0%		
PR68020	Lifting Frame 5&6 Approval	60	15-Dec-15	0%	60	29-Feb-16	22-Apr-15	04-Jul-15	-196	0	0%		
Unloading F	rames												
Type 1 (at B6													
PR69110	Unloading Frame Type 1 Fabrication	80	23-Feb-15 A	28.75%	57	28-Nov-15	09-May-15	17-Jul-15	-112	0	0%		
PR69120	Unloading Frame Type 1 Delivery (UF-1A & UF-1B)	24	30-Nov-15	0%	24	29-Dec-15	18-Jul-15	14-Aug-15	-112	0	0%		
Type 2 (at Br		2-7	00-1104-10	070	27	20.000-10		1-7-Aug-13	- 112	U	070		
PR69170	Unloading Frame Type 2 Design	50	21 Cap 15	0%	50	20-Nov-15	31. Aug. 15	30-Oct-15	-18	0	00/		
PR69170 PR69180	Unloading Frame Type 2 Design Unloading Frame Type 2 Fabrication	80	21-Sep-15 29-Oct-15	0%	50 80	02-Feb-16	31-Aug-15 07-Oct-15	30-Oct-15 12-Jan-16	-18	0	0% 0%	<b>–</b>	
	nts & Precast Pile Cap Shells	00	23-00-13	0 /0	00			12-Jail-10	-10	U	0%		
Deck Segmer	its & Precast Pile Cap Shells												
A	Project ID: J3518DWPrE1-M28			Choklan	Kok	ink - Southerr	Connection		Date	R	vision C	hecked Approve	ad
Actual Work	Layout: J3518-DWP-3MRP Submission - M28	_		-					28-Jul-1	_		KN KWY	<u>,,,</u>
Planned Bar Critical Bar	Filter: TASK filters: 3-Month Lookahead, No CC	3	B-Month Rol	-	-	• •	-	jes <i>)</i>	01-Sep-1	_		KN KWY	
Critical Bar     Milestone	Milestones, No Level of Effort.		(	Progres	s as	of 21-Sep -1	15)		30-Sep-	_		KN KWY	
▼ writestone			•	-		-			So-Seb-	·۲	P		




ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete		September	
Preliminaries	· · · · · · · · · · · · · · · · · · ·											24 31	07 14 2	21
MBBE0050	Precast Segment Mould Fabrication & Erection (Viaduct A)	52	24-Dec-14 A	98.08%	1	21-Sep-15	03-Mar-16	03-Mar-16	132	0	100%			
MBBE0050	Precast Segment Mould Pablication & Erection (Viaduct A) Precast Segment Mould Design (Viaduct F1 to F5)	42	21-Sep-15	98.08%	42	11-Nov-15	27-Aug-15	16-Oct-15	-21	0	0%			_
MBBE0056	Precast Segment Mould Fabrication & Erection (Viaduct F1 to F5)	52	05-Oct-15	0%	52	04-Dec-15	08-Sep-15	10-Nov-15	-21	59	0%			
Viaduct B		,	'											
Precast Deck	Segments													
MBBE130-1	B: Progressive Match Cast Segment Manufacture & Delivery remaining sec	598	24-Oct-14 A	23.91%	455	01-Apr-17	24-Nov-14	10-Jun-16	-244	0	10.48%			
Viaduct E														
Precast Pile C	Caps													
Viaduct E2		1												
	Production of Viaduct E2 Marine Precast Pile Cap Shells	80	12-Nov-14 A	0%	85	04-Jan-16	21-Aug-15	01-Dec-15	-26	914	33%			
Viaduct E5, E6	Production of Viaduct E5 & E6 Marine Precast Pile Cap Shells	151	13-Apr-15 A	59.6%	61	03-Dec-15	25 Apr 15	09-Jul-15	-123	938	0%			
	Production of Viaduct E5 & E6 Marine Precast File Cap Shells	151	13-Apr-15 A	45.7%	82	30-Dec-15	25-Apr-15 18-Jul-15	24-Oct-15	-123	930	0%			_
Precast Deck	· · · · · · · · · · · · · · · · · · ·	101	107101	40.170	02	00 800 10		24 000 10	00	511	070			
	Viaduct E2 - Pier Head Segment Casting	0	25-Sep-15	0%	0		17-Dec-14		-228	0	0%			•
Viaduct E1									1					•
MBEE0130-5	E1: Progressive Segment Manufacture & Delivery remaining segments (18	457	08-Apr-15 A	2.41%	446	22-Mar-17	27-Jan-15	01-Aug-16	-192	553	0%			
Viaduct E2														
	E2: Commence Segment Casting on Approval of DDA	0	25-Sep-15	0%	0		17-Dec-14		-228	0	0%			٠
	E2: Progressive Segment Manufacture & Delivery remaining segments (41	376	09-Oct-15	0%	376	13-Jan-17	31-Dec-14	11-Apr-16	-228	24	0%	-		
Viaduct D														
Precast Pile C	Caps													
	D: Progressive Pile Cap Shell Manufacture & Delivery remaining shells	143	29-Sep-14 A	85.31%	21	16-Oct-15	09-Jan-19	01-Feb-19	978	978	42.8%			
Precast Deck														
	D: Commence Segment Casting on Approval of DDA	0	21-Sep-15	0%	0		11-Dec-14		-229	0	0%		•	
	D: Progressive Match Cast Segment Manufacture & Delivery (311 Nr)	315	19-Nov-15	0%	315	09-Dec-16	09-Feb-15	04-Mar-16	-229	0	0%	1		
Viaduct C														
Precast Pile C			<u>,                                     </u>											
	C: Progressive Pile Cap Shell Manufacture & Delivery remaining shells	117	01-Dec-14 A	96.58%	4	24-Sep-15	29-Jan-19	01-Feb-19	995	995	0%			
Precast Deck														
	C: Commence Segment Casting on Approval of DDA	0	21-Sep-15	0%	0		08-May-15		-113	0	0%		Ł	
	C: Progressive Segment Manufacture & Delivery remaining segments (388	265	21-Sep-15	0%	265	13-Aug-16	08-May-15	30-Mar-16	-113	1	0%		-	
Viaduct A														
Precast Pile C					,									
	A: Progressive Pile Cap Shell Manufacture & Delivery remaining shells	274	22-Sep-15	0%	274	25-Aug-16	04-Mar-16	04-Feb-17	132	6	0%			
Parapets			,							,				
MBEE0090	Approval of DDA to start Precast Parapets/Barriers Casting	0	30-Sep-15	0%	0		30-Apr-15		-127	33	0%		L	
PP6010	Procure Sub-Contractor for Precast Parapets/Barriers	40	21-Sep-15	0%	40	09-Nov-15	10-Mar-15	29-Apr-15	-159	0	0%		-	
PP6011 Materials	Precast Parapets/Barriers Detail Design & Procure Moulds	120	10-Nov-15	0%	120	08-Apr-16	30-Apr-15	21-Sep-15	-159	0	0%			
	Descure O have the day for O'read O Oread E we'r ar		01.0	00/	00	00 1 10	04 0 0 45	40 D = 45	10	0	00/		L	
PP7010	Procure Sub-contractor for Signs & Street Furniture vorks / Falseworks	90	21-Sep-15	0%	90	09-Jan-16	31-Aug-15	16-Dec-15	-18	0	0%		-	
		100		750/		00.0.4.45			0.40		750/			
PPPF02	Design & Fabrication of Falsework / Formwork & Delivery	120	20-Feb-14 A	75%	30	28-Oct-15	26-Jul-16	29-Aug-16	248	417	75%			_
Bearings														
Viaduct A									-	,		1		
PPBRA1	Preliminary Design of Bearings - Viaduct A	50	12-Oct-15	0%	50	09-Dec-15	06-Oct-15	03-Dec-15	-5	0	0%			
PPBRA2 PPBRA3	Confirmation of bearing assumption - Viaduct A Bearing design and submission - Viaduct A	0 12	10-Dec-15	0% 0%	0 12	09-Dec-15 23-Dec-15	04-Dec-15	03-Dec-15 17-Dec-15	-5 -5	0	0% 0%			
Viaduct C		12	10-Dec-13	0 /6	12	23-Dec-13	04-Dec-15	TT-Dec-15	-5	0	0 /8			
PPBRC1	Preliminary Design of Bearings - Viaduct C	50	22-Dec-14 A	64%	18	13-Oct-15	26-Sep-14	18-Oct-14	-292	0	65%		<u> </u>	
PPBRC2	Confirmation of bearing assumption - Viaduct C	0		0%	0	13-Oct-15		18-Oct-14	-292	0	0%			
PPBRC3	Bearing design and submission - Viaduct C	12	14-Oct-15	0%	12	28-Oct-15	20-Oct-14	01-Nov-14	-292	0	0%			
PPBRC4	Design check by ICE - Viaduct C	24	29-Oct-15	0%	24	25-Nov-15	03-Nov-14	29-Nov-14	-292	0	0%	1		
PPBRC5	SO review & comment on design submission - Viaduct C	36	26-Nov-15	0%	36	09-Jan-16	01-Dec-14	14-Jan-15	-292	0	0%			
PPBRC7	Manufacture of Bearing - Viaduct C	54	26-Nov-15	0%	54	30-Jan-16	01-Dec-14	04-Feb-15	-292	0	0%			
Viaduct D		0.1	00 D 444	00.000/	10	44.0 + 45	00 NL 44	43.0.44	0.10		0001	1		
PPBRD4	Design check by ICE - Viaduct D	24	20-Dec-14 A	20.83%	19	14-Oct-15	26-Nov-14	17-Dec-14	-242	0	20%			
Actual Work	Project ID: J3518DWPrE1-M28		Tuen Mun - C	Chek Lap	Kok L	ink - Southeri	n Connection		Date	Re	vision Che	ecked	Approve	ed
Planned Bar	Layout: J3518-DWP-3MRP Submission - M28	3	B-Month Rol	•					28-Jul-1	_	PKI			
	Filter: TASK filters: 3-Month Lookahead, No CC				J	· · · · · · · · · · · · · · · · · · ·		- /	04.0	4 cl	DIA	N KWY	/	
Critical Bar	Milestones, No Level of Effort.		/ 5	Prograe	s as i	of 21-Sep -'	15)		01-Sep- 30-Sep-	_	PKI PKI			




Activity ID		Activity Name	Orig.	Act. Start / FC Early	Duration %	Rem.	Act. Finish / FC Early	Late Start	Late Finish	Total Float	Free	Physical %			
			Durn.	Start	Complete	Durn.	Finish				Float	Complete	24	September 31 07 14	
	PPBRD5	SO review & comment on design submission - Viaduct D	36	15-Oct-15	0%	36	26-Nov-15	18-Dec-14	31-Jan-15	-242	0	0%	24	31 07 14	21 28
	PPBRD6	Bearing Design Amendment & re-issue - Viaduct D	12	27-Nov-15	0%	12	10-Dec-15	09-Feb-15	25-Feb-15	-242	6	0%			
	PPBRD7	Manufacture of Bearing - Viaduct D	54	15-Oct-15	0%	54	17-Dec-15	18-Dec-14	25-Feb-15	-242	0	0%			
	PPBRD8	Testing Bearing - Viaduct D	18	18-Dec-15	0%	18	11-Jan-16	26-Feb-15	18-Mar-15	-242	0	0%			
	Viaduct E														
	PPBRE3	Bearing design and submission - Viaduct E (E1, E2, E5, E6, E7 & E8)	12	06-Jan-14 A	66.67%	4	24-Sep-15	26-Sep-14	30-Sep-14	-292	4	65%	<u> </u>		
	PPBRE4	Design check by ICE - Viaduct E (E1, E2, E5, E6, E7 & E8)	24	06-Jun-14 A	16.67%	20	15-Oct-15	22-Sep-14	16-Oct-14	-296	2	16%	_		
	PPBRE5	SO review & comment on design submission - Viaduct E (E1, E2, E5, E6, E	36	10-Oct-14 A	5.56%	34	02-Nov-15	19-Sep-14	30-Oct-14	-298	0	5%			<u>-</u>
	PPBRE6	Bearing Design Amendment & re-issue - Viaduct E (E1, E2, E5, E6, E7 & E	12	03-Nov-15	0%	12	16-Nov-15	31-Oct-14	13-Nov-14	-298	0	0%			
	PPBRE7	Manufacture of Bearing - Viaduct E (E1, E2, E5, E6, E7 & E8)	54	02-Jun-14 A	25.93%	40	16-Nov-15	26-Sep-14	13-Nov-14	-298	0	5%			i 🖬
	PPBRE8	Testing Bearing - Viaduct E (E1, E2, E5, E6, E7 & E8)	24	30-Jun-14 A	0%	46	30-Nov-15	06-Oct-14	27-Nov-14	-298	0	5%			<b>.</b> T
	PPBRE9	Bearing Delivery - Viaduct E (E1, E2, E5, E6, E7 & E8)	48	18-Oct-14 A	4.17%	46	14-Jan-16	17-Nov-14	12-Jan-15	-298	0	5%			
	Bridge E1														
	PP7360	Site preparation Bearings for Viaduct E1	18	26-Oct-15	0%	18	17-Nov-15	19-Dec-14	12-Jan-15	-232	48	0%			
	Viaduct F														
	PPBRF1	Preliminary Design of Bearings - Viaduct F	70	23-Sep-15	0%	70	16-Dec-15	14-Apr-15	08-Jul-15	-135	0	0%			
	PPBRF2	Confirmation of bearing assumption - Viaduct F	0	20 000 10	0%	0	16-Dec-15		08-Jul-15	-135	0	0%			
	PPBRF3	Bearing design and submission - Viaduct F	12	17-Dec-15	0%	12	02-Jan-16	09-Jul-15	22-Jul-15	-135	0	0%			
	Movement J										-				
			400	00 Eab 44.4	00 740/	07	40 Jan 40	00.0+45	27-Jan-16	0	000	2001			1
	PPMJ01 PPMJ02-1	Design & Submission of MJ MJ Design Approval	138	08-Feb-14 A	29.71%	97 58	18-Jan-16 30-Nov-15	02-Oct-15 02-Oct-15	09-Dec-15	8	902 130	30%			
	PPMJ02-1 PPMJ02-2		96	26-May-14 A	39.58%					8		40%		·,	
		Manufacture & delivery of MJ	188	21-Sep-15	0%	188	12-May-16	02-Oct-15	23-May-16	8	0	0%			
		ontract Procurement													
	Pavement														
	PP7760-2	Procure Pavement Viaduct Sub-Contractor	36	21-Sep-15	0%	36	04-Nov-15	08-Apr-16	21-May-16	159	0	0%			· ·
	PP7760-4	Pavement Viaduct Sub-Contractor - Materials approvals & MS	90	05-Nov-15	0%	90	24-Feb-16	23-May-16	06-Sep-16	159	172	0%			
	Structural He	ealth Monitoring System (SHMS)													
	PP7778	SHMS - So approval of Final System Proposal	30	16-Dec-14 A	73.33%	8	30-Sep-15	16-Jan-15	24-Jan-15	-201	52	75%			
	PP7780	SHMS - Prepare Civil Work Provision	66	21-Sep-15	0%	66	09-Dec-15	05-Dec-14	26-Feb-15	-234	0	0%			
	PP7782	SHMS - Submit Precast Pile Cap Shell SHMS details for E5-E6-E7-E8	0	22-Oct-15	0%	0		12-Feb-15		-202	32	0%			
	PP7786	SHMS - Submit Segment SHMS details for E5-E6-E7-E8	0	12-Nov-15	0%	0		10-Jun-15		-128	0	0%			
	PP7788	SHMS - FAT & Delivery for Bridge E5-E6-E7-E8 equipment	54	22-Oct-15	0%	54	23-Dec-15	16-Jan-15	23-Mar-15	-225	2	0%			
Si	te Preparatio	on / Mobilisations				1				- · ·		· · · ·			
	ree Felling /														
		· · · · ·													
	Approved Tr	ees in Contract													
	TR00220	Tree transplant for Viaduct B - affecting Pier B18 & Abutment B	90	17-Feb-14 A	97.78%	2	22-Sep-15	11-Jan-16	12-Jan-16	88	940	95%	<u> </u>		
Т	emporary W	orking Platform at North Lantau													
F	PR08080	Inst.Unloading Frame incl. T&C for seg.lift (incl. Load Test)	15	21-Sep-15	0%	15	09-Oct-15	16-Jan-19	01-Feb-19	927	927	0%	·		
		tty at HKBCF								•					
	PR09060	Unloading Jetty at HKBCF - Conditional survey & finalize jetty design modifi	15	21-Sep-15	0%	15	09-Oct-15	07-Jul-15	24-Jul-15	-58	0	0%			
	PR09000	Unloading Jetty at HKBCF - Conditional survey & Infailize jetty design modified Unloading Jetty at HKBCF - Install Unloading Frame incl. testing/commissio	15 52	10-Oct-15	0%	15 52	12-Dec-15	25-Jul-15	02-Oct-15	-58	0 165	0%			1
			52	10-00-15	0 /8	52	12-Dec-15	23-Jul-13	02-00-13	-30	105	0 /8			
	ONSTRUCTIO														
P	ILING AND	SUBSTRUCTURE													
	Viaduct A														
		Marine Foundation													
	GFXX116-1		0		0%	0	21-Sep-15		01-Feb-19	999	999	0%			
	GFXX116-1 GFXX121-1	A7 (A1e) - Completion of piling works A6 (A1f) - Completion of piling works	0		0%	0	21-Sep-15 21-Sep-15		01-Feb-19 01-Feb-19	999	999	0%		٩	I
	GFXX121-1 GFXX123-1	A5 (A2a) - Start date for piling	0	21-Sep-15	0%	0	21-9eh-19	01-Feb-19	01-Feb-19	999	999	0%	• • • • • • • •		<b>K</b>
	GFXX123-1 GFXX126-1	A5 (A2a) - Start date for pilling A5 (A2a) - Completion of pilling works	0	21-0ep-10	0%	0	21-Sep-15	0121 60-19	30-Mar-16	153	0	0%		1	I
	GFXX126-1 GFXX128-1	A4 (A2b) - Start date for piling	0	21-Sep-15	0%	0	21-0ep-10	01-Feb-19	30-IVIAI - 10	999	999	0%			I
	GFXX128-1 GFXX131-1	A4 (A2b) - Start date for plling A4 (A2b) - Completion of piling works	0	21-Seb-12	0%	0	21-Sep-15	01-Feb-19	29-Mar-16	152	0	0%		٦	l
	GFXX131-1 GFXX136-1	A3 (A2c) - Completion of piling works	0		0%	0	21-Sep-15 21-Sep-15		01-Feb-19	999	999	0%			I
	GFXX138-1	A2 (A2d) - Start date for piling	0	21-Sep-15	0%	0	21-0cp-10	02-Feb-16	01-160-19	109	0	0%	·		<b>F</b>
	GFXX136-1 GFXX141-1	A2 (A2d) - Start date for plling A2 (A2d) - Completion of pilling works	0	21-0ep-10	0%	0	12-Oct-15	021 00-10	24-Feb-16	109	12	0%		1	
		Land Foundation	0		0 /0	U	12-001-13	<u> </u>	27-160-10	109	14	0 /0			
	-				00/	<b>_</b>	04.0			0.00	000	001			
	ZA00021	A8 (A1d) - Completion of piling works	0	01.0 15	0%	0	21-Sep-15	01 5-6 40	01-Feb-19	999	999	0%		•	<b>r</b>
	ZA00030	A9 (A1c) - Start date for piling	0	21-Sep-15	0%	0	01.0 15	01-Feb-19	00 5-1 40	999	999	0%	·		<b>F</b>
	ZA00031	A9 (A1c) - Completion of piling works	0	01.0== 15	0%	0	21-Sep-15	00 lan 10	03-Feb-16	111	13	0%		•	<b>r</b>
	ZA00051	A11 (A1a) - Completion of piling works	0	21-Sep-15	0%	0		20-Jan-16		98	101	0%			<b>r</b>
	Actual Work	Project ID: J3518DWPrE1-M28		Tuen Mun - (	Chek Lan	Kok	Link - Southerr	Connection		Date	Re	vision Cł	hecked	Appro	oved
	Planned Bar	Layout: J3518-DWP-3MRP Submission - M28	•		-		mme (Page 5			28-Jul-15	_			KWY	
	Critical Bar	Filter: TASK filters: 3-Month Lookahead, No CC			-	-	• •	-	163)	01-Sep-1	_			KWY	
•	<ul> <li>Milestone</li> </ul>	Milestones, No Level of Effort.		()	-rogres	s as	of 21-Sep -1	15)		30-Sep-1	_			KWY	
-	- · ·									·	1				




Activity	D	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete		Septemb		Ţ
	General												24 31	1 07 14	21	28
	ZA00010	Viaduct A - Approval of Foundation DDA DP11.01	0		0%	0	21-Sep-15		01-Feb-19	880	880	0%				
	Bridge A2		Ŭ		070	Ū				000	000	070			ſ	
	Pier A1 (A2e)															
	Pier Works															
		A1 (A2e) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (1st Lift)	5	20-Aug-15 A	100%	0	27-Aug-15 A					100%				
		A1 (A2e) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (1st Lift	3	28-Aug-15 A	100%	0	04-Sep-15 A					100%		۱		
		A1 (A2e) - Type 4B-MJ Pier Scaffolding (2nd Lift)	2	05-Sep-15 A	100%	0	15-Sep-15 A	08 Apr 16	11 Apr 10	457	0	100%				È .
		A1 (A2e) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (2nd Lift) A1 (A2e) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (2nd Lif	6 3	16-Sep-15 A 24-Sep-15	50% 0%	3	23-Sep-15 26-Sep-15	08-Apr-16 12-Apr-16	11-Apr-16 15-Apr-16	157 157	0	50% 0%				
		A1 (A2e) - Type 4B-MJ Pier Head Scaffolding	4	29-Sep-15	0%	4	03-Oct-15	16-Apr-16	21-Apr-16	157	0	0%			-	÷
		A1 (A2e) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep	10	05-Oct-15	0%	10	16-Oct-15	22-Apr-16	04-May-16	157	0	0%				
	SA2E0330	A1 (A2e) - Type 4B-MJ Pier Head Concreting	1	17-Oct-15	0%	1	17-Oct-15	05-May-16	05-May-16	157	0	0%				
		A1 (A2e) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove Scaffc	6	19-Oct-15	0%	6	26-Oct-15	06-May-16	12-May-16	157	0	0%	1			
		A1 (A2e) - Type 4B- Bearing Plinth	6	19-Oct-15	0%	6	26-Oct-15	06-May-16	12-May-16	157	0	0%				
	Pier Head Se	- Contraction of the second	0	07.0445	00/	0	00 No. 45	40.14 40	04 14 40	457	0	00(				
	SA2E0380 SA2E0381	A1 (A2e) - Pier Head Segment - Temporary Platform A1 (A2e) - Pier Head Segment Bearings	6 2	27-Oct-15 04-Nov-15	0%	6 2	03-Nov-15 05-Nov-15	13-May-16	21-May-16	157 157	0	0% 0%				
		A1 (A2e) - Pier Head Segment Lift & Temp Support (2 seg)	7	04-Nov-15	0%	7	13-Nov-15	23-May-16 25-May-16	24-May-16 03-Jun-16	157	0	0%				
	Pier A2 (A2d)			00110110	070		10 1107 10	20 May 10		107	0	070				
	Foundation															
	GFXX139	A2 (A2d) - Bored Piles (2.20m dia. x 3 nos)	120	20-May-15 A	100%	0	07-Sep-15 A					100%				
	GFXX140	A2 (A2d) - Sonic & Interface Coring	12	21-Sep-15	0%	12	06-Oct-15	02-Feb-16	18-Feb-16	109	0	0%				_
	GFXX141	A2 (A2d) - Dismantle removable panels of temp. platform	5	07-Oct-15	0%	5	12-Oct-15	19-Feb-16	24-Feb-16	109	0	0%				
	Pile Cap Wo										-					
		A2 (A2d) - Marine Pile Cap M2b - Inst.Floating Seal & Casing Head Steelw	7	27-Oct-15	0%	7	05-Nov-15	25-Feb-16	03-Mar-16	96	0	0%				
		A2 (A2d) - Marine Pile Cap M2b - Install precast shell in position A2 (A2d) - Marine Pile Cap M2b - Inst.Access & make Watertight	1	05-Nov-15 06-Nov-15	0% 0%	1 3	06-Nov-15 10-Nov-15	04-Mar-16 05-Mar-16	04-Mar-16 08-Mar-16	96 96	0	0% 0%				
		A2 (A2d) - Marine Pile Cap M2b - Mst. Access & make Watertight A2 (A2d) - Marine Pile Cap M2b - Weld Fin plates/Plug Rebar & Concrete	9	10-Nov-15	0%	9	20-Nov-15	09-Mar-16	18-Mar-16	96	0	0%				
		A2 (A2d) - Marine Pile Cap M2b - Weid + In platear high tobal d Contractor A2 (A2d) - Marine Pile Cap M2b - Dewater precast shell / Remove Lifting F	2	20-Nov-15	0%	2	23-Nov-15	19-Mar-16	21-Mar-16	96	0	0%				
		A2 (A2d) - Marine Pile Cap M2b - Pile cut down	8	23-Nov-15	0%	8	02-Dec-15	22-Mar-16	02-Apr-16	96	0	0%				
	SA2D0140	A2 (A2d) - Marine Pile Cap M2b - Rebar fixing, inst.inserts etc	12	02-Dec-15	0%	12	16-Dec-15	05-Apr-16	19-Apr-16	96	0	0%				
		A2 (A2d) - Marine Pile Cap M2b - Concreting	1	16-Dec-15	0%	1	17-Dec-15	21-Apr-16	21-Apr-16	96	0	0%				
		A2 (A2d) - Marine Pile Cap M2b - Curing incl. CJ Preparation	6	17-Dec-15	0%	6	24-Dec-15	22-Apr-16	28-Apr-16	96	0	0%	1			ł
	Pier Works			(7 D) (5	001	•	04 D 45	00 4 40			-	00(				
		A2 (A2d) - Type 4B Pier Temp. Support Platform & Scaffold (1st Lift)	6	17-Dec-15	0%	6	24-Dec-15	22-Apr-16	28-Apr-16	96	0	0%				
	Pier A3 (A2c) Pile Cap Wo	rke														
		A3 (A2c) - Marine Pile Cap M2b - Inst.Floating Seal & Casing Head Steelw	7	21-Aug-15 A	100%	0	06-Sep-15 A					100%				
		A3 (A2c) - Marine Pile Cap M2b - Install precast shell in position	1	07-Sep-15 A	100%	0	07-Sep-15 A					100%		- I		
		A3 (A2c) - Marine Pile Cap M2b - Inst. Access & make Watertight	3	08-Sep-15 A	30%	2	23-Sep-15	21-Mar-16	23-Mar-16	146	0	30%				
	SA2C0100	A3 (A2c) - Marine Pile Cap M2b - Weld Fin plates/Plug Rebar & Concrete	9	23-Sep-15	0%	9	06-Oct-15	23-Mar-16	07-Apr-16	146	0	0%				-
		A3 (A2c) - Marine Pile Cap M2b - Dewater precast shell / Remove Lifting F	2	06-Oct-15	0%	2	08-Oct-15	07-Apr-16	09-Apr-16	146	0	0%				
		A3 (A2c) - Marine Pile Cap M2b - Pile cut down	8	08-Oct-15	0%	8	19-Oct-15	09-Apr-16	21-Apr-16	146	0	0%				
		A3 (A2c) - Marine Pile Cap M2b - Rebar fixing, inst.inserts etc	12	19-Oct-15	0%	12	04-Nov-15	21-Apr-16	06-May-16	146	0	0%				
		A3 (A2c) - Marine Pile Cap M2b - Concreting A3 (A2c) - Marine Pile Cap M2b - Curing incl. CJ Preparation	1 6	04-Nov-15 05-Nov-15	0% 0%	1 6	05-Nov-15 12-Nov-15	06-May-16 07-May-16	07-May-16 16-May-16	146 146	0	0% 0%				
	Pier Works		U	00-1107-10	070	U	12 1107-10	07 may-10	To may To	1-+0	U	070				
		A3 (A2c) - Type 4B Pier Temp. Support Platform & Scaffold (1st Lift)	6	05-Nov-15	0%	6	12-Nov-15	07-May-16	16-May-16	146	0	0%				
		A3 (A2c) - Type 4B Pier Rebarwork, Formwork & Prep (1st Lift)	5	12-Nov-15	0%	5	18-Nov-15	16-May-16	23-May-16	146	0	0%				
	SA2C0200	A3 (A2c) - Type 4B Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	18-Nov-15	0%	3	21-Nov-15	23-May-16	27-May-16	146	0	0%				
		A3 (A2c) - Type 4B Pier Scaffolding (2nd Lift)	2	21-Nov-15	0%	2	24-Nov-15	27-May-16	30-May-16	146	0	0%				
		A3 (A2c) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	6	24-Nov-15	0%	6	01-Dec-15	30-May-16	08-Jun-16	146	0	0%				
		A3 (A2c) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	01-Dec-15	0%	3	04-Dec-15	08-Jun-16	13-Jun-16	146	0	0%				
		A3 (A2c) - Type 4B Pier Head Scaffolding	4	04-Dec-15	0%	4	09-Dec-15	13-Jun-16	20-Jun-16	146	0	0%				
	Pier A4 (A2b)	A3 (A2c) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	09-Dec-15	0%	10	21-Dec-15	20-Jun-16	05-Jul-16	146	U	0%				
	Foundation															
	GFXX131	A4 (A2b) - Dismantle removable panels of temp. platform	5	15-Aug-15 A	100%	0	21-Aug-15 A					100%				
	Pile Cap Wo		_		/-	-		·	·							
		A4 (A2b) - Marine Pile Cap M2b - Inst.Floating Seal & Casing Head Steelw	7	21-Sep-15	0%	7	29-Sep-15	29-Mar-16	07-Apr-16	150	0	0%				
	SA2B0080	A4 (A2b) - Marine Pile Cap M2b - Install precast shell in position	1	30-Sep-15	0%	1	30-Sep-15	07-Apr-16	08-Apr-16	150	0	0%				I.
	SA2B0090	A4 (A2b) - Marine Pile Cap M2b - Inst.Access & make Watertight	3	02-Oct-15	0%	3	05-Oct-15	08-Apr-16	12-Apr-16	150	0	0%				[
	Actual Work	Project ID: J3518DWPrE1-M28		Tuen Mun - C	Chek Lap	Kok L	ink - Southeri	n Connection	)	Date	Rev		hecked	Apr	proved	
	Planned Bar	Layout: J3518-DWP-3MRP Submission - M28	3	B-Month Rol	ling Pro	ogran	nme (Page (	6 of 32 Pao	les)	28-Jul-1				ŴY		
	Critical Bar	Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	-		-	-	of 21-Sep -	-		01-Sep-				ŴY		
•	Milestone			, v	109103	5 45	5. 2. Och -	,		30-Sep-	15	PI	KN K	WY		



Activity	/ ID	Activity Name	Orig.	Act. Start / FC Early	Duration %	Rem.	Act. Finish / FC Early	Late Start	Late Finish	Total Float	Free	Physical %			_
			Durn.	Start	Complete	Durn.	Finish				Float	Complete	24 31	September 07 14	21 2
	SA2B0100	A4 (A2b) - Marine Pile Cap M2b - Weld Fin plates/Plug Rebar & Concrete	9	06-Oct-15	0%	9	16-Oct-15	12-Apr-16	25-Apr-16	150	0	0%		07 14	21 2
		A4 (A2b) - Marine File Cap M2b - Dewater precast shell / Remove Lifting F	2	17-Oct-15	0%	2	19-Oct-15	25-Apr-16	27-Apr-16	150	0	0%			
		A4 (A2b) - Marine Pile Cap M2b - Pile cut down	8	20-Oct-15	0%	8	30-Oct-15	27-Apr-16	07-May-16	150	0	0%			
		A4 (A2b) - Marine Pile Cap M2b - Rebar fixing, inst.inserts etc	12	31-Oct-15	0%	12	13-Nov-15	07-May-16	24-May-16	150	0	0%			
		A4 (A2b) - Marine Pile Cap M2b - Concreting	1	14-Nov-15	0%	1	14-Nov-15	24-May-16	25-May-16	150	0	0%			
		A4 (A2b) - Marine Pile Cap M2b - Curing incl. CJ Preparation	6	16-Nov-15	0%	6	21-Nov-15	25-May-16	03-Jun-16	150	0	0%			
	Pier Works				070	Ű	21110710	Lo may ro		100	Ū	070			
		A4 (A2b) - Type 4B Pier Temp. Support Platform & Scaffold (1st Lift)	6	16-Nov-15	0%	6	21-Nov-15	25-May-16	03-Jun-16	150	0	0%			
		A4 (A2b) - Type 4B Pier Rebarwork, Formwork & Prep (1st Lift)	5	23-Nov-15	0%	5	27-Nov-15	03-Jun-16	11-Jun-16	150	0	0%			
		A4 (A2b) - Type 4B Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	28-Nov-15	0%	3	01-Dec-15	11-Jun-16	16-Jun-16	150	0	0%			
		A4 (A2b) - Type 4B Pier Scaffolding (2nd Lift)	2	02-Dec-15	0%	2	03-Dec-15	16-Jun-16	20-Jun-16	150	0	0%			
		A4 (A2b) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	6	04-Dec-15	0%	6	10-Dec-15	20-Jun-16	28-Jun-16	150	0	0%			
		A4 (A2b) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	11-Dec-15	0%	3	14-Dec-15	28-Jun-16	04-Jul-16	150	0	0%			
		A4 (A2b) - Type 4B Pier Head Scaffolding	4	15-Dec-15	0%	4	18-Dec-15	04-Jul-16	08-Jul-16	150	0	0%			
		A4 (A2b) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	19-Dec-15	0%	10	02-Jan-16	08-Jul-16	22-Jul-16	150	0	0%			
	Pier A5 (A2a)		10	10 200 10	070	10	oz dan ro		22 601 16	100	•	070			
	Foundation											_			
		A5 (A2a) - Sonic & Interface Coring	12	11-Aug-15 A	100%	0	24-Sep-15 A					100%			
		A5 (A2a) - Dismantle removable panels of temp. platform	5	24-Aug-15 A	100%	0	28-Aug-15 A					100%			-
	Pile Cap Wo			24-Aug-13A	10078	0	20-Aug-13 A					100 /8	-		
		A5 (A2a) - Marine Pile Cap M2b - Inst. Floating Seal & Casing Head Steelw	7	21-Sep-15	0%	7	29-Sep-15	30-Mar-16	08-Apr-16	151	0	0%			
		A5 (A2a) - Marine Pile Cap M2b - Install precast shell in position	1	30-Sep-15	0%	1	30-Sep-15	08-Apr-16	08-Apr-16	151	0	0%		- F	
		A5 (A2a) - Marine Pile Cap M2b - Install precast shell in position A5 (A2a) - Marine Pile Cap M2b - Inst.Access & make Watertight	3	02-Oct-15	0%	3	05-Oct-15	08-Apr-16	13-Apr-16	151	0	0%		I	I
		A5 (A2a) - Marine Pile Cap M2b - Mist Access & Make Watertight A5 (A2a) - Marine Pile Cap M2b - Weld Fin plates/Plug Rebar & Concrete	9	02-0ct-15	0%	9	16-Oct-15	13-Apr-16	26-Apr-16	151	0	0%			
	SA2A0100 SA2A0120	A5 (A2a) - Marine Pile Cap M2b - Overde Pili plates/Pilg Rebar & Concrete A5 (A2a) - Marine Pile Cap M2b - Dewater precast shell / Remove Lifting F	2	17-Oct-15	0%	2	19-Oct-15	•	28-Apr-16	151	0	0%			
		A5 (A2a) - Marine Pile Cap M2b - Dewater precast shell / Remove Litting P A5 (A2a) - Marine Pile Cap M2b - Pile cut down	8	20-Oct-15	0%		30-Oct-15	26-Apr-16 28-Apr-16	09-May-16	151	0	0%			
			12			8		•	,		0	0%			
	SA2A0140	A5 (A2a) - Marine Pile Cap M2b - Rebar fixing, inst.inserts etc	1	31-Oct-15	0%	12	13-Nov-15	09-May-16	25-May-16	151	0	0%			
		A5 (A2a) - Marine Pile Cap M2b - Concreting	6	14-Nov-15 16-Nov-15	0%	1	14-Nov-15 21-Nov-15	25-May-16	27-May-16	151 151	0	0%			
		A5 (A2a) - Marine Pile Cap M2b - Curing incl. CJ Preparation	0	10-100-15	0%	6	21-100-15	27-May-16	04-Jun-16	151	0	0%			
	Pier Works			10.11.15	00/	-	04.51.45	07.14 40		454	<u> </u>	001			
		A5 (A2a) - Type 4B Pier Temp. Support Platform & Scaffold (1st Lift)	6	16-Nov-15	0%	6	21-Nov-15	27-May-16	04-Jun-16	151	0	0%			
	SA2A0180	A5 (A2a) - Type 4B Pier Rebarwork, Formwork & Prep (1st Lift)	5	23-Nov-15	0%	5	27-Nov-15	04-Jun-16	13-Jun-16	151	0	0%			
	SA2A0200	A5 (A2a) - Type 4B Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	28-Nov-15	0%	3	01-Dec-15	13-Jun-16	18-Jun-16	151	0	0%			
		A5 (A2a) - Type 4B Pier Scaffolding (2nd Lift)	2	02-Dec-15	0%	2	03-Dec-15	18-Jun-16	22-Jun-16	151	0	0%			
	SA2A0220	A5 (A2a) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	6	04-Dec-15	0%	6	10-Dec-15	22-Jun-16	30-Jun-16	151	0	0%			
			3	11-Dec-15	0%	3	14-Dec-15	30-Jun-16	05-Jul-16	151	0	0%			
	SA2A0250	A5 (A2a) - Type 4B Pier Scaffolding (3rd Lift)	2	15-Dec-15	0%	2	16-Dec-15	05-Jul-16	07-Jul-16	151	0	0%			
		A5 (A2a) - Type 4B Pier Rebarwork, Formwork & Prep (3rd Lift)	5	17-Dec-15	0%	5	22-Dec-15	07-Jul-16	14-Jul-16	151	0	0%			
	Pier A6 (A1f)														
	Pile Cap Wo														
	SA1F0110	A6 (A1f) - Marine Pile Cap M2 - Dewater precast shell / Remove Lifting Fra	2	21-Aug-15 A	100%	0	30-Aug-15 A					100%			
	SA1F0120	A6 (A1f) - Marine Pile Cap M2 - Pile cut down	12	31-Aug-15 A	100%	0	16-Sep-15 A					100%	1		
		A6 (A1f) - Marine Pile Cap M2 - Rebar fixing, inst.inserts etc	12	17-Sep-15 A	25%	9	02-Oct-15	18-Mar-16	31-Mar-16	143	0	25%			
		A6 (A1f) - Marine Pile Cap M2 - Concreting	1	03-Oct-15	0%	1	03-Oct-15	01-Apr-16	01-Apr-16	143	0	0%			
	SA1F0164	A6 (A1f) - Marine Pile Cap M2 - Curing incl. CJ preparation	6	05-Oct-15	0%	6	10-Oct-15	02-Apr-16	09-Apr-16	143	0	0%			
	Pier Works														
	SA1F0170	A6 (A1f) - Type 4B-MJ Pier Temp. Support Platform & Scaffold (1st Lift)	6	05-Oct-15	0%	6	10-Oct-15	02-Apr-16	09-Apr-16	143	0	0%			
	SA1F0180	A6 (A1f) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (1st Lift)	5	12-Oct-15	0%	5	17-Oct-15	11-Apr-16	16-Apr-16	143	0	0%		I	
	SA1F0200	A6 (A1f) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	19-Oct-15	0%	3	22-Oct-15	18-Apr-16	21-Apr-16	143	0	0%		I	
	SA1F0210	A6 (A1f) - Type 4B-MJ Pier Scaffolding (2nd Lift)	2	23-Oct-15	0%	2	24-Oct-15	22-Apr-16	23-Apr-16	143	0	0%			
	SA1F0220	A6 (A1f) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (2nd Lift)	5	26-Oct-15	0%	5	31-Oct-15	25-Apr-16	29-Apr-16	143	0	0%		I	
	SA1F0240	A6 (A1f) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (2nd Lift	3	02-Nov-15	0%	3	04-Nov-15	30-Apr-16	04-May-16	143	0	0%			
	SA1F0250	A6 (A1f) - Type 4B-MJ Pier Scaffolding (3rd Lift)	2	05-Nov-15	0%	2	06-Nov-15	05-May-16	06-May-16	143	0	0%			
	SA1F0260	A6 (A1f) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (3rd Lift)	5	07-Nov-15	0%	5	12-Nov-15	07-May-16	12-May-16	143	0	0%			
	SA1F0280	A6 (A1f) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (3rd Lift	3	13-Nov-15	0%	3	16-Nov-15	13-May-16	18-May-16	143	0	0%			
	SA1F0300	A6 (A1f) - Type 4B-MJ Pier Head Scaffolding	4	17-Nov-15	0%	4	20-Nov-15	19-May-16	23-May-16	143	0	0%			
	SA1F0310		9	21-Nov-15	0%	9	01-Dec-15	24-May-16	04-Jun-16	143	0	0%		I	
	SA1F0330	A6 (A1f) - Type 4B-MJ Pier Head Concreting	1	02-Dec-15	0%	1	02-Dec-15	06-Jun-16	06-Jun-16	143	0	0%		I	
	SA1F0340	A6 (A1f) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove Scaffo	6	03-Dec-15	0%	6	09-Dec-15	08-Jun-16	16-Jun-16	143	0	0%		I	
	SA1F0350	A6 (A1f) - Type 4B-Bearing Plinth	6	03-Dec-15	0%	6	09-Dec-15	08-Jun-16	16-Jun-16	143	0	0%			
	Bridge A1														
	Pier A7 (A1e)													I	
	Pile Cap Wo													I	
	. no cup tio												i		
	Actual Work	Project ID: J3518DWPrE1-M28	_	Tuen Mun - C	Chek Lap	Kok I	Link - Southern	Connection		Date	Re	vision C	hecked	Approv	ved
	Planned Bar	Layout: J3518-DWP-3MRP Submission - M28	•	B-Month Rol	-					28-Jul-15	5	P	KN KWY	1	
	Critical Bar	Filter: TASK filters: 3-Month Lookahead, No CC			-	-	• •	-	,	01-Sep-1		P	KN KWY	(	
•	Milestone	Milestones, No Level of Effort.		1)	rogres	is as	of 21-Sep -1	5)		30-Sep-1		P	KN KWY	(	
Ī	-											I*			




Acti	vity ID		Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete		Septembe		Ţ
				Durn.	Otart	Complete	Dum.	1 man				Tioar	Complete	24	31 07 14		28
		SA1E0120	A7 (A1e) - Marine Pile Cap M2b - Dewater precast shell / Remove Lifting F	2	21-Aug-15 A	100%	0	26-Aug-15 A					100%				Ţ
			A7 (A1e) - Marine Pile Cap M2b - Pile cut down	8	27-Aug-15 A	100%	0	14-Sep-15 A					100%				į
			A7 (A1e) - Marine Pile Cap M2b - Rebar fixing, inst.inserts etc	12	21-Sep-15	0%	12	06-Oct-15	23-Jan-16	05-Feb-16	99	0	0%	i			Ļ
			A7 (A1e) - Marine Pile Cap M2b - Concreting	1	07-Oct-15	0%	1	07-Oct-15	06-Feb-16	06-Feb-16	99	0	0%		1		
			A7 (A1e) - Marine Pile Cap M2b - Curing incl. CJ Preparation	6	08-Oct-15	0%	6	15-Oct-15	11-Feb-16	17-Feb-16	99	0	0%	!			
		Pier Works	AZ (A1a) Time ED Dier Temp, Support Dietform & Spotfold (1at Lift)	6	08 Oct 15	00/	C	15 Oct 15	11 Fab 16	17 Eab 16	00	0	00/				Ì
			A7 (A1e) - Type 5B Pier Temp. Support Platform & Scaffold (1st Lift) A7 (A1e) - Type 5B Pier Rebarwork, Formwork & Prep (1st Lift)	6 5	08-Oct-15 16-Oct-15	0% 0%	6 5	15-Oct-15 22-Oct-15	11-Feb-16 18-Feb-16	17-Feb-16 23-Feb-16	99 99	0	0%		i 9		- F
			A7 (A1e) - Type 5B Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	23-Oct-15	0%	3	22-Oct-15	24-Feb-16	26-Feb-16	99	0	0%		1		ł
			A7 (A1e) - Type 5B Pier Scaffolding (2nd Lift)	2	27-Oct-15	0%	2	28-Oct-15	27-Feb-16	29-Feb-16	99	0	0%				ł
		SA1E0220	A7 (A1e) - Type 5B Pier Rebarwork, Formwork & Prep (2nd Lift)	5	30-Oct-15	0%	5	04-Nov-15	01-Mar-16	05-Mar-16	99	0	0%	i			÷
			A7 (A1e) - Type 5B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	05-Nov-15	0%	3	07-Nov-15	07-Mar-16	09-Mar-16	99	0	0%		1		ł
			A7 (A1e) - Type 5B Pier Scaffolding (3rd Lift)	2	09-Nov-15	0%	2	10-Nov-15	10-Mar-16	11-Mar-16	99	0	0%				ľ
			A7 (A1e) - Type 5B Pier Rebarwork, Formwork & Prep (3rd Lift)	5	11-Nov-15	0%	5	16-Nov-15	12-Mar-16	17-Mar-16	99	0	0%				÷
			A7 (A1e) - Type 5B Pier Concreting, Curing & Striking, CJ prep (3rd Lift)	3	17-Nov-15	0%	3	19-Nov-15	18-Mar-16	21-Mar-16	99	0	0%	i			÷
			A7 (A1e) - Type 5B Pier Head Scaffolding	4	20-Nov-15	0%	4	24-Nov-15	22-Mar-16	29-Mar-16	99	0	0%		1		ł
			A7 (A1e) - Type 5B Pier Head Rebarwork, Formwork & Prep	9	25-Nov-15	0%	9	04-Dec-15	30-Mar-16	09-Apr-16	99	0	0%				÷
			A7 (A1e) - Type 5B Pier Head Concreting	1	05-Dec-15	0%	1	05-Dec-15	11-Apr-16	11-Apr-16	99	0	0%				ł
			A7 (A1e) - Type 5B Pier Head Curing/Striking of Forms/Remove Scaffoldin	6	07-Dec-15	0%	6	12-Dec-15	12-Apr-16	19-Apr-16	99	0	0%				Ì
		Pier A8 (A1d) Pile Cap Wo													1		
			A8 (A1d) - Pile cap Excavation / ELS	20	17-Aug-15 A	100%	0	18-Sep-15 A					100%			1	111
			A8 (A1d) - Pile Breakdown to cut-off etc.	4	21-Sep-15	0%	4	24-Sep-15	29-Jan-19	01-Feb-19	938	938	0%				
			A8 (A1d) - Pile cap Blinding	1	19-Sep-15 A	100%	0	19-Sep-15 A	20-041-10	011 00-13	330	550	100%	i	1		ł
			A8 (A1d) - Pile cap Formwork	3	25-Sep-15	0%	3	29-Sep-15	18-Mar-16	21-Mar-16	139	0	0%				ł
			A8 (A1d) - Pile cap Rebarwork	4	21-Sep-15	0%	4	24-Sep-15	14-Mar-16	17-Mar-16	139	0	0%		1		ł
			A8 (A1d) - Pile cap Kicker Formwork	2	02-Oct-15	0%	2	03-Oct-15	31-Mar-16	01-Apr-16	143	4	0%				ł
		SA1D0130	A8 (A1d) - Pile cap Concreting	1	30-Sep-15	0%	1	30-Sep-15	22-Mar-16	22-Mar-16	139	0	0%			1	Ę
		SA1D0140	A8 (A1d) - Pile cap Curing & Striking of Forms incl. CJ prep	6	02-Oct-15	0%	6	08-Oct-15	23-Mar-16	01-Apr-16	139	0	0%		1		ł
		Pier Works													1		1
		SA1D0150	A8 (A1d) - Type 5B Pier Scaffolding (1st Lift)	2	07-Oct-15	0%	2	08-Oct-15	31-Mar-16	01-Apr-16	139	0	0%				ł
			A8 (A1d) - Type 5B Pier Rebarwork (1st Lift)	3	09-Oct-15	0%	3	12-Oct-15	02-Apr-16	06-Apr-16	139	0	0%				÷
			A8 (A1d) - Type 5B Pier Formwork & Prep for Concreting (1st Lift)	2	13-Oct-15	0%	2	15-Oct-15	07-Apr-16	08-Apr-16	139	0	0%		1		ł
			A8 (A1d) - Type 5B Pier Concreting (1st Lift)	1	16-Oct-15	0%	1	16-Oct-15	09-Apr-16	09-Apr-16	139	0	0%		1		ł
			A8 (A1d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (1st Lift) A8 (A1d) - Type 5B Pier Scaffolding (2nd Lift)	2	17-Oct-15 20-Oct-15	0% 0%	2	19-Oct-15 22-Oct-15	11-Apr-16	12-Apr-16	139 139	0	0% 0%				ł
			A8 (A1d) - Type 5B Pier Rebarwork (2nd Lift)	3	23-Oct-15	0%	3	22-Oct-15 26-Oct-15	13-Apr-16 16-Apr-16	15-Apr-16 19-Apr-16	139	0	0%				ł
			A8 (A1d) - Type 5B Pier Formwork & Prep for Concreting (2nd Lift)	2	27-Oct-15	0%	2	28-Oct-15	21-Apr-16	22-Apr-16	139	0	0%				L I I
			A8 (A1d) - Type 5B Pier Concreting (2nd Lift)	1	30-Oct-15	0%	1	30-Oct-15	23-Apr-16	23-Apr-16	139	0	0%		1		ł
			A8 (A1d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	31-Oct-15	0%	2	02-Nov-15	25-Apr-16	26-Apr-16	139	0	0%				ł
		SA1D0230	A8 (A1d) - Type 5B Pier Head Scaffolding	3	03-Nov-15	0%	3	05-Nov-15	27-Apr-16	29-Apr-16	139	0	0%	i			ł
			A8 (A1d) - Type 5B Pier Head Rebarwork	4	06-Nov-15	0%	4	10-Nov-15	30-Apr-16	05-May-16	139	0	0%				į
			A8 (A1d) - Type 5B Pier Head Formwork & Prep for Concreting	4	11-Nov-15	0%	4	14-Nov-15	06-May-16	10-May-16	139	0	0%		1		ł
			A8 (A1d) - Type 5B Pier Head Concreting	1	16-Nov-15	0%	1	16-Nov-15	11-May-16	11-May-16	139	0	0%				ł
			A8 (A1d) - Type 5B Pier Head Curing & Striking of Forms & Remove Scaffe	6	17-Nov-15	0%	6	23-Nov-15	12-May-16	20-May-16	139	0	0%				Ì
			A8 (A1d) - Type 5B Pier Backfilling Works	4	24-Nov-15	0%	4	27-Nov-15	21-May-16	25-May-16	139	55	0%	i	1		i i i
		Pier A9 (A1c)															ł
			Norks for Land Piling	-		00/	<b>^</b>	04.0 15		04 5-1-12	0.40	0.40	0.01			1	1
			A9 (A1c) - Complete civil preparation works for piling to commence	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%			ľ	i
		Pile Cap Wo	A9 (A1c) - Pile cap Excavation / ELS	10	10-Aug 15 A	200/	10	07-Oct-15	20-Jan-16	03-Feb-16	06	0	200/		1		1
			A9 (A1c) - Pile Cap Excavation / ELS A9 (A1c) - Pile Breakdown to cut-off etc.	18	10-Aug-15 A 07-Oct-15	30% 0%	13 4	12-Oct-15	04-Feb-16	11-Feb-16	96 96	0	30% 0%				1
			A9 (A1c) - Pile cap Blinding	- 1	12-Oct-15	0%	1	13-Oct-15	12-Feb-16	12-Feb-16	96	0	0%			+	-
			A9 (A1c) - Pile cap Formwork	3	19-Oct-15	0%	3	23-Oct-15	18-Feb-16	20-Feb-16	96	0	0%				Ì
			A9 (A1c) - Pile cap Rebarwork	4	13-Oct-15	0%	4	19-Oct-15	13-Feb-16	17-Feb-16	96	0	0%		1		
			A9 (A1c) - Pile cap Kicker Formwork	2	24-Oct-15	0%	2	27-Oct-15	23-Feb-16	24-Feb-16	96	0	0%	i		1	
			A9 (A1c) - Pile cap Concreting	1	23-Oct-15	0%	1	24-Oct-15	22-Feb-16	22-Feb-16	96	0	0%				
			A9 (A1c) - Pile cap Curing & Striking of Forms incl. CJ prep	6	24-Oct-15	0%	6	02-Nov-15	15-Apr-16	23-Apr-16	137	0	0%		,		
		Pier Works												i	1 1 1	1	i i i
			A9 (A1c) - Type 5B Pier Scaffolding (1st Lift)	2	02-Nov-15	0%	2	04-Nov-15	23-Apr-16	26-Apr-16	137	0	0%	i		1	
			A9 (A1c) - Type 5B Pier Rebarwork (1st Lift)	3	04-Nov-15	0%	3	07-Nov-15	26-Apr-16	29-Apr-16	137	0	0%			1	
			A9 (A1c) - Type 5B Pier Formwork & Prep for Concreting (1st Lift)	2	07-Nov-15	0%	2	10-Nov-15	29-Apr-16	03-May-16	137	0	0%		,   	<b>.</b>	. L
<b>I</b>		SA1C0180	A9 (A1c) - Type 5B Pier Concreting (1st Lift)	1	10-Nov-15	0%	1	11-Nov-15	03-May-16	04-May-16	137	0	0%		<u>.</u>	<b>I</b>	i
<u> </u>			Division ID. 10540DW/D+E4 Mag		T		<u> </u>		<b>O</b> one ::		Dete			hed:-	<u>ا</u>	round	_
		Actual Work	Project ID: J3518DWPrE1-M28 Layout: J3518-DWP-3MRP Submission - M28	-		-		Link - Southern			Date 28-Jul-15	_		Checked PKN	KWY Appr	roved	
		Planned Bar	Filter: TASK filters: 3-Month Lookahead, No CC	3		-	-	nme (Page 8	-	jes)	28-Jul-15 01-Sep-1	_			KWY		
		Critical Bar <ul> <li>Milestone</li> </ul>	Milestones, No Level of Effort.		(F	Progres	s as	of 21-Sep -1	5)		30-Sep-1	_			KWY		-
					-						100-0 <u>0</u> -1	Ч	Ľ	1.1.1	1		_




ctivity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete		ptember	
				Complete	2 0.11						Complete		14 21	Ţ
	A9 (A1c) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	11-Nov-15	0%	2	13-Nov-15	04-May-16	06-May-16	137	0	0%			
	A9 (A1c) - Type 5B Pier Head Scaffolding	3	13-Nov-15	0%	3	17-Nov-15	06-May-16	10-May-16	137	0	0%	1		
	A9 (A1c) - Type 5B Pier Head Rebarwork	4	17-Nov-15	0%	4	21-Nov-15	10-May-16	16-May-16	137	0	0%			
	A9 (A1c) - Type 5B Pier Head Formwork & Prep for Concreting	4	21-Nov-15	0% 0%	4	26-Nov-15	16-May-16	21-May-16	137 137	0	0%			
	A9 (A1c) - Type 5B Pier Head Concreting A9 (A1c) - Type 5B Pier Head Curing & Striking of Forms & Remove Scaff(	6	26-Nov-15 27-Nov-15	0%	1 6	27-Nov-15 04-Dec-15	21-May-16 23-May-16	23-May-16 31-May-16	137	0	0% 0%			
	A9 (A1c) - Type 5B Pier Read Curing & Striking of Porns & Remove Scand	4	04-Dec-15	0%	4	04-Dec-15	31-May-16	06-Jun-16	137	45	0%	1		
Pier A10 (A1)		4	04-Dec-13	078	4	09-Dec-13	51-Way-10	00-3011-10	157	45	078			
Pile Cap Wo	•													
		3	07-Sep-15 A	50%	2	22-Sep-15	13-Jun-16	16-Jun-16	205	0	50%			
	A10 (A1b) - Pile cap Rebarwork	4	21-Sep-15	0%	4	24-Sep-15	29-Jan-19	01-Feb-19	938	938	0%		<u> </u>	
	A10 (A1b) - Pile cap Kicker Formwork	1	23-Sep-15	0%	1	24-Sep-15	25-Jun-16	27-Jun-16	210	38	0%			
		1	22-Sep-15	0%	1	23-Sep-15	16-Jun-16	18-Jun-16	205	0	0%	1	n	
	A10 (A1b) - Pile cap Curing & Striking of Forms incl. CJ prep	6	23-Sep-15	0%	6	02-Oct-15	18-Jun-16	27-Jun-16	205	33	0%			
Pier Works														
SA1B0150	A10 (A1b) - Type 5B Pier Scaffolding (1st Lift)	2	13-Nov-15	0%	2	16-Nov-15	27-Jun-16	30-Jun-16	172	0	0%	1		
SA1B0160	A10 (A1b) - Type 5B Pier Rebarwork (1st Lift)	3	16-Nov-15	0%	3	19-Nov-15	30-Jun-16	05-Jul-16	172	0	0%			
		2	19-Nov-15	0%	2	21-Nov-15	05-Jul-16	07-Jul-16	172	0	0%			
SA1B0180	A10 (A1b) - Type 5B Pier Concreting (1st Lift)	1	21-Nov-15	0%	1	23-Nov-15	07-Jul-16	08-Jul-16	172	0	0%			
	A10 (A1b) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	23-Nov-15	0%	2	25-Nov-15	08-Jul-16	11-Jul-16	172	0	0%			
	A10 (A1b) - Type 5B Pier Head Scaffolding	3	25-Nov-15	0%	3	28-Nov-15	11-Jul-16	15-Jul-16	172	0	0%			
	A10 (A1b) - Type 5B Pier Head Rebarwork	4	28-Nov-15	0%	4	03-Dec-15	15-Jul-16	20-Jul-16	172	0	0%			
		4	03-Dec-15	0%	4	08-Dec-15	20-Jul-16	26-Jul-16	172	0	0%			
	A10 (A1b) - Type 5B Pier Head Concreting	1	08-Dec-15	0%	1	09-Dec-15	26-Jul-16	27-Jul-16	172	0	0%			
	A10 (A1b) - Type 5B Pier Head Curing & Striking of Forms & Remove Scal	6	09-Dec-15	0%	6	16-Dec-15	27-Jul-16	03-Aug-16	172	0	0%			
SA1B0280	A10 (A1b) - Type 5B Pier Backfilling Works	4	16-Dec-15	0%	4	21-Dec-15	03-Aug-16	08-Aug-16	172	35	0%	1		
Viaduct B														
Bridge B2														
Pier B10 (B2d	c)													
Pier Head S	·													
	B10 (B2c) - Pier Head Segment Diaphragm - Rebar	12	03-Aug-15 A	50%	6	26-Sep-15	26-Jan-19	01-Feb-19	936	936	50%			•
	B10 (B2c) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	11-Aug-15 A	0%	8	30-Sep-15	31-Mar-15	13-Apr-15	-125	0	50%			
	B10 (B2c) - Pier Head Segment Diaphragm - Concreting	2	02-Oct-15	0%	2	03-Oct-15	14-Apr-15	16-Apr-15	-125	0	0%	1		
	B10 (B2c) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	05-Oct-15	0%	6	10-Oct-15	17-Apr-15	24-Apr-15	-125	0	0%	1		
Pier B11 (B2b							· · ·	· ·						
Pier Head Se	egments													
	B11 (B2b) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	20-Jul-15 A	100%	0	27-Aug-15 A					100%			
Bridge B1												1		
Pier B13 (B10	g)													
Pier Head S														
	B13 (B1g) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	11-Aug-15 A	100%	0	27-Aug-15 A					100%			
Pier B14 (B1f					1		1	,	-					
Pier Head Se	•													
	B14 (B1f) - Pier Head Segment Diaphragm - Rebar	12	21-Sep-15	0%	12	06-Oct-15	08-Jun-15	27-Jun-15	-77	0	0%	1		
	B14 (B1f) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	07-Oct-15	0%	8	16-Oct-15	29-Jun-15	08-Jul-15	-77	0	0%			
	B14 (B1f) - Pier Head Segment Diaphragm - Concreting	2	17-Oct-15	0%	2	19-Oct-15	09-Jul-15	10-Jul-15	-77	0	0%			
	B14 (B1f) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	20-Oct-15	0%	6	27-Oct-15	11-Jul-15	18-Jul-15	-77	0	0%			
Pier B15 (B1e												1		
Pier Head Se	egments													
SB1E0374	B15 (B1e) - Pier Head Segment Diaphragm - Rebar	12	21-Sep-15	0%	12	06-Oct-15	04-Jul-15	18-Jul-15	-61	0	0%			
	B15 (B1e) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	07-Oct-15	0%	8	16-Oct-15	20-Jul-15	28-Jul-15	-61	0	0%			
	B15 (B1e) - Pier Head Segment Diaphragm - Concreting	2	17-Oct-15	0%	2	19-Oct-15	30-Jul-15	31-Jul-15	-61	0	0%			
	B15 (B1e) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	20-Oct-15	0%	6	27-Oct-15	01-Aug-15	08-Aug-15	-60	0	0%			
Viaduct C												1		
	Marine Foundation													•
GFXX197-1	C6 (C3f) - Completion of piling works	0		0%	0	21-Sep-15		01-Feb-19	999	999	0%			
GFXX197-1 GFXX202-1	C5 (C4a) - Completion of piling works	0		0%	0	21-Sep-15 21-Sep-15		01-Feb-19 01-Feb-19	999	999	0%		I	
GFXX202-1 GFXX212-1	C3 (C4c) - Completion of piling works	0		0%	0	21-Sep-15 21-Sep-15		01-Feb-19 01-Feb-19	999	999	0%		I	
	Land Foundation	0		0 /0	U	21-06p-10		01-160-19	333	333	0 /0		ľ	
		<u>^</u>		00/	<u>^</u>	01 0 15		01 5-1 10	000	0000	00/			
ZC00051	C17 (C2a) - Completion of piling works	0		0%	0	21-Sep-15		01-Feb-19	999	999	0%		ľ	
ZC00061	C16 (C2b) - Completion of piling works	0		0% 0%	0	21-Sep-15		01-Feb-19	999 999	999 999	0% 0%		Ĭ	
ZC00091-1	C12 (C2f) - Completion of piling works	U			0	21-Sep-15		01-Feb-19				;	<u> </u>	
Actual Work	Project ID: J3518DWPrE1-M28			-		Link - Southeri			Date				Approve	t
Planned Bar	Layout: J3518-DWP-3MRP Submission - M28 Filter: TASK filters: 3-Month Lookahead, No CC	:	3-Month Rol	ling Pro	ograr	nme (Page 9	9 of 32 Pa <u>c</u>	jes)	28-Jul-1			KN KWY		
Critical Bar	Milestones, No Level of Effort.		<i>(</i> F	roares	s as	of 21-Sep -	15)		01-Sep-	_		KN KWY		
Milestone			(•			<b></b> P	- /		30-Sep-	15	P	KN KWY		




	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	Septemb 4 31 07 14
ZC00092-1	C11 (C3a) - Completion of piling works	0		0%	0	21-Sep-15		01-Feb-19	999	999	0%	
ZC00096-1	C7 (C3e) - Completion of piling works	0		0%	0	21-Sep-15		01-Feb-19	999	999	0%	
ridge C4												
Pier C1 (C4e)												
Pier Head Se												·
	C1 (C4e) - Pier Head Segment - Temporary Platform	6	02-Sep-15 A	100%	0	10-Sep-15 A					100%	
Pier C2 (C4d)												
Pier Works	C2 (C4d) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	30-Jun-15 A	100%	0	24 Aug 15 A					100%	
	C2 (C4d) - Type 4B Pier Head Concreting	10	25-Aug-15 A	100%	0	24-Aug-15 A 25-Aug-15 A					100%	
	C2 (C4d) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffoldir	6	26-Aug-15 A	100%	0	29-Aug-15 A					100%	•
Pier Head Se		0	207/03107/	10070	U	20 / ldg 10 / l					10070	,
	C2 (C4d) - Pier Head Segment - Temporary Platform	6	09-Sep-15 A	80%	1	22-Sep-15	02-Nov-15	03-Nov-15	32	0	80%	
	C2 (C4d) - Pier Head Segment Lift & Fix (1 seg)	2	22-Sep-15	0%	2	24-Sep-15	04-Nov-15	05-Nov-15	32	0	0%	
	C2 (C4d) - Pier Head Segment Diaphragm - Rebar	12	24-Sep-15	0%	12	10-Oct-15	06-Nov-15	19-Nov-15	32	0	0%	
	C2 (C4d) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	10-Oct-15	0%	8	22-Oct-15	20-Nov-15	28-Nov-15	32	0	0%	
	C2 (C4d) - Pier Head Segment Diaphragm - Concreting	2	22-Oct-15	0%	2	24-Oct-15	30-Nov-15	01-Dec-15	32	0	0%	
	C2 (C4d) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	24-Oct-15	0%	6	02-Nov-15	02-Dec-15	08-Dec-15	32	0	0%	
Pier C3 (C4c)												
Pile Cap Wo				-								
	C3 (C4c) - Marine Pile Cap M2b - Curing incl. CJ Preparation	6	21-Aug-15 A	0%	6	26-Sep-15	05-Sep-15	12-Sep-15	-11	0	0%	
Pier Works												
	C3 (C4c) - Type 4B Pier Temp. Support Platform & Scaffold (1st Lift)	6	21-Sep-15	0%	6	26-Sep-15	05-Sep-15	12-Sep-15	-11	0	0%	
	C3 (C4c) - Type 4B Pier Rebarwork, Formwork & Prep (1st Lift)	5 3	29-Sep-15	0%	5 3	05-Oct-15	14-Sep-15	19-Sep-15	-11	0	0%	
	C3 (C4c) - Type 4B Pier Concreting, Curing & Striking, CJ prep (1st Lift) C3 (C4c) - Type 4B Pier Scaffolding (2nd Lift)	2	06-Oct-15 09-Oct-15	0% 0%	2	08-Oct-15 10-Oct-15	21-Sep-15 24-Sep-15	23-Sep-15 25-Sep-15	-11	0	0% 0%	
	C3 (C4c) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	6	12-Oct-15	0%	6	19-Oct-15	24-Sep-15 26-Sep-15	05-Oct-15	-11	0	0%	
	C3 (C4c) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	20-Oct-15	0%	3	23-Oct-15	06-Oct-15	08-Oct-15	-11	0	0%	
	C3 (C4c) - Type 4B Pier Head Scaffolding	4	24-Oct-15	0%	4	28-Oct-15	09-Oct-15	13-Oct-15	-11	0	0%	
	C3 (C4c) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	30-Oct-15	0%	10	10-Nov-15	15-Oct-15	27-Oct-15	-11	0	0%	
	C3 (C4c) - Type 4B Pier Head Concreting	1	11-Nov-15	0%	1	11-Nov-15	28-Oct-15	28-Oct-15	-11	0	0%	
SC4C0340	C3 (C4c) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffoldin	6	12-Nov-15	0%	6	18-Nov-15	30-Oct-15	05-Nov-15	-11	0	0%	
Pier Head Se												
	C3 (C4c) - Pier Head Segment - Temporary Platform	6	19-Nov-15	0%	6	25-Nov-15	06-Nov-15	12-Nov-15	-11	0	0%	
	C3 (C4c) - Pier Head Segment Lift & Fix (1 seg)	2	26-Nov-15	0%	2	27-Nov-15	13-Nov-15	14-Nov-15	-11	0	0%	
	C3 (C4c) - Pier Head Segment Diaphragm - Rebar	12	28-Nov-15	0%	12	11-Dec-15	16-Nov-15	28-Nov-15	-11	0	0%	
	C3 (C4c) - Pier Head Segment Diaphragm - Formwork & Prep for Concret	8	12-Dec-15	0%	8	21-Dec-15	30-Nov-15	08-Dec-15	-11	0	0%	
Pier C4 (C4b)												
Pier Works		-		4000/	•	07.4.45.4					10001	
SC4B0200		3	19-Aug-15 A	100%	0	27-Aug-15 A					100%	
SC4B0210	C4 (C4b) - Type 4B Pier Scaffolding (2nd Lift) C4 (C4b) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	1 5	28-Aug-15 A	100% 100%	0	04-Sep-15 A					100%	
	C4 (C4b) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	05-Sep-15 A 17-Sep-15 A	50%	2	16-Sep-15 A 22-Sep-15	02-Apr-15	08-Apr-15	-122	0	100% 50%	
	C4 (C4b) - Type 4B Pier Head Scaffolding	2	22-Sep-15	0%	2	24-Sep-15	09-Apr-15	10-Apr-15	-122	0	0%	
	C4 (C4b) - Type 4B Pier Head Rebarwork, Formwork & Prep	8	24-Sep-15	0%	8	06-Oct-15	11-Apr-15	21-Apr-15	-122	0	0%	
	C4 (C4b) - Type 4B Pier Head Concreting	1	06-Oct-15	0%	1	07-Oct-15	22-Apr-15	22-Apr-15	-122	0	0%	
	C4 (C4b) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffoldir	6	07-Oct-15	0%	6	15-Oct-15	24-Apr-15	30-Apr-15	-122	0	0%	
Pier Head Se												
SC4B0370	C4 (C4b) - Pier Head Segment - Temporary Platform	6	15-Oct-15	0%	6	23-Oct-15	02-May-15	08-May-15	-122	0	0%	
SC4B0372	C4 (C4b) - Pier Head Segment Lift & Fix (1 seg)	2	23-Oct-15	0%	2	26-Oct-15	09-May-15	11-May-15	-122	0	0%	
	C4 (C4b) - Pier Head Segment Diaphragm - Rebar	12	26-Oct-15	0%	12	10-Nov-15	13-May-15	28-May-15	-122	0	0%	
	C4 (C4b) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	10-Nov-15	0%	8	19-Nov-15	29-May-15	08-Jun-15	-122	0	0%	
	C4 (C4b) - Pier Head Segment Diaphragm - Concreting	2	19-Nov-15	0%	2	21-Nov-15	10-Jun-15	12-Jun-15	-122	0	0%	
	C4 (C4b) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	21-Nov-15	0%	6	28-Nov-15	13-Jun-15	22-Jun-15	-122	0	0%	
Pier C5 (C4a)												
Pile Cap Wo		6	06-100 15 1	100%	0	21_Aug 15 A					100%	
	C5 (C4a) - Marine Pile Cap M2b - Pile cut down C5 (C4a) - Marine Pile Cap M2b - Rebar fixing, inst.inserts etc	6	06-Aug-15 A 05-Sep-15 A	100% 100%	0	21-Aug-15 A 19-Sep-15 A					100%	
SC4A0140 SC4A0150		0 1	16-Sep-15 A	100%	0	19-Sep-15 A 16-Sep-15 A		1			100%	p
	C5 (C4a) - Marine File Cap M2b - Curing incl. CJ Preparation	6	17-Aug-15 A	0%	6	26-Sep-15	25-Feb-15	04-Mar-15	-153	0	0%	
Pier Works				0,0								
SC4A0170	C5 (C4a) - Type 4B Pier Temp. Support Platform & Scaffold (1st Lift)	6	21-Sep-15	0%	6	26-Sep-15	25-Feb-15	04-Mar-15	-153	0	0%	
SC4A0180		5	29-Sep-15	0%	5	05-Oct-15	04-Mar-15	10-Mar-15	-153	0	0%	
	Project ID: J3518DWPrE1-M28		· · · · ·	1		_ink - Southeri			Date	Ro	vision Check	ked App
Actual Work Planned Bar	Layout: J3518-DWP-3MRP Submission - M28	~		-					28-Jul-1	_	PKN	KWY
<ul> <li>EVALUATION</li> </ul>		3	-ινιοπτή Kolli	ng Pro	yram	ime (Page 1	υ στ 32 Ραί	jes)				
Critical Bar	Filter: TASK filters: 3-Month Lookahead, No CC			-	-	of 21-Sep -	· `		01-Sep-	15	PKN	KWY




Activity ID	Activity Name	Orig.	Act. Start / FC Early	Duration %	Rem.	Act. Finish / FC Early	Late Start	Late Finish	Total Float	Free	Physical %			
		Durn.	Start	Complete	Durn.	Finish				Float	Complete	24 31	September	
SC4A0200	C5 (C4a) - Type 4B Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	06-Oct-15	0%	3	08-Oct-15	10-Mar-15	13-Mar-15	-153	0	0%	<u></u>		
SC4A0210	C5 (C4a) - Type 4B Pier Scaffolding (2nd Lift)	1	09-Oct-15	0%	1	09-Oct-15	13-Mar-15	14-Mar-15	-153	0	0%			1
	C5 (C4a) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	5	10-Oct-15	0%	5	16-Oct-15	14-Mar-15	20-Mar-15	-153	0	0%			
	C5 (C4a) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	17-Oct-15	0%	3	20-Oct-15	20-Mar-15	24-Mar-15	-153	0	0%			·
	C5 (C4a) - Type 4B Pier Scaffolding (3rd Lift)	1	22-Oct-15	0%	1	22-Oct-15	24-Mar-15	25-Mar-15	-153	0	0%			
	C5 (C4a) - Type 4B Pier Rebarwork, Formwork & Prep (3rd Lift) C5 (C4a) - Type 4B Pier Concreting, Curing & Striking, CJ prep (3rd Lift)	5	23-Oct-15 30-Oct-15	0% 0%	5	28-Oct-15 02-Nov-15	25-Mar-15 31-Mar-15	31-Mar-15 08-Apr-15	-153 -153	0	0% 0%			
	C5 (C4a) - Type 4B Pier Head Scaffolding	2	03-Nov-15	0%	2	02-Nov-15	08-Apr-15	10-Apr-15	-153	0	0%			
	C5 (C4a) - Type 4B Pier Head Rebarwork, Formwork & Prep	8	05-Nov-15	0%	8	13-Nov-15	10-Apr-15	21-Apr-15	-153	0	0%			
	C5 (C4a) - Type 4B Pier Head Concreting	1	14-Nov-15	0%	1	14-Nov-15	21-Apr-15	22-Apr-15	-153	0	0%			}
	C5 (C4a) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffoldir	6	16-Nov-15	0%	6	21-Nov-15	22-Apr-15	30-Apr-15	-153	0	0%			
Pier Head S	egments													
SC4A0370	C5 (C4a) - Pier Head Segment - Temporary Platform	6	23-Nov-15	0%	6	28-Nov-15	30-Apr-15	08-May-15	-153	0	0%			
	C5 (C4a) - Pier Head Segment Lift & Fix (1 seg)	2	30-Nov-15	0%	2	01-Dec-15	08-May-15	11-May-15	-153	0	0%			
	C5 (C4a) - Pier Head Segment Diaphragm - Rebar	13	02-Dec-15	0%	13	16-Dec-15	11-May-15	28-May-15	-153	0	0%			
	C5 (C4a) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	16-Dec-15	0%	8	28-Dec-15	29-May-15	08-Jun-15	-153	0	0%			1
Pier C6 (C3f)														
Pile Cap Wo				1000/	_									
	C6 (C3f) - Marine Pile Cap M2b - Pile cut down	6	07-Aug-15 A	100%	0	24-Aug-15 A					100%			
	C6 (C3f) - Marine Pile Cap M2b - Rebar fixing, inst.inserts etc	6	25-Aug-15 A	100%	0	07-Sep-15 A			_		100%		·	
	C6 (C3f) - Marine Pile Cap M2b - Concreting C6 (C3f) - Marine Pile Cap M2b - Curing incl. CJ preparation	6	08-Sep-15 A 09-Sep-15 A	100% 100%	0	08-Sep-15 A 26-Sep-15 A			_		100% 100%			
Pier Works		0	09-3ep-13 A	100 /6	0	20-3ep-13 A					100 %		1	
	C6 (C3f) - Type 4B-MJ Pier Temp. Support Platform & Scaffold (1st Lift)	6	21-Sep-15 A	0%	6	26-Sep-15	23-Mar-15	28-Mar-15	-131	0	0%			
	C6 (C3f) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (1st Lift)	5	29-Sep-15	0%	5	05-Oct-15	30-Mar-15	08-Apr-15	-131	0	0%			
	C6 (C3f) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (1st Lift	3	06-Oct-15	0%	3	08-Oct-15	09-Apr-15	11-Apr-15	-131	0	0%			
	C6 (C3f) - Type 4B-MJ Pier Scaffolding (2nd Lift)	1	09-Oct-15	0%	1	09-Oct-15	13-Apr-15	13-Apr-15	-131	0	0%			
	C6 (C3f) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (2nd Lift)	5	10-Oct-15	0%	5	16-Oct-15	14-Apr-15	20-Apr-15	-131	0	0%			
SC3F0240	C6 (C3f) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (2nd Lif	3	17-Oct-15	0%	3	20-Oct-15	21-Apr-15	24-Apr-15	-131	0	0%			
	C6 (C3f) - Type 4B-MJ Pier Scaffolding (3rd Lift)	1	22-Oct-15	0%	1	22-Oct-15	25-Apr-15	25-Apr-15	-131	0	0%			
	C6 (C3f) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (3rd Lift)	5	23-Oct-15	0%	5	28-Oct-15	27-Apr-15	02-May-15	-131	0	0%			
	C6 (C3f) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (3rd Lift	3	30-Oct-15	0%	3	02-Nov-15	04-May-15	06-May-15	-131	0	0%			
	C6 (C3f) - Type 4B-MJ Pier Head Scaffolding	2	03-Nov-15	0%	2	04-Nov-15	07-May-15	08-May-15	-131	0	0%			
	C6 (C3f) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep	8	05-Nov-15	0%	8	13-Nov-15	09-May-15	19-May-15	-131	0	0%			
	C6 (C3f) - Type 4B-MJ Pier Head Concreting C6 (C3f) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove Scaff	1	14-Nov-15 16-Nov-15	0% 0%	1	14-Nov-15 19-Nov-15	20-May-15	20-May-15 29-May-15	-131 -129	0	0% 0%			
	C6 (C3f) - Type 4B-Bearing Plinth	6	16-Nov-15	0%	6	21-Nov-15	26-May-15 22-May-15	29-May-15 29-May-15	-129	0	0%			
Pier Head S		0	10-1100-13	078	0	21-1100-13	22-1viay-15	29-1viay-15	-151	0	078			
	C6 (C3f) - Pier Head Segment - Temporary Platform	6	23-Nov-15	0%	6	28-Nov-15	30-May-15	06-Jun-15	-131	121	0%			
Bridge C3														
Pier C7 (C3e)				<u> </u>					<u></u>					
Pier Works														
SC3E0190	C7 (C3e) - Type 5B Pier Scaffolding (2nd Lift)	2	17-Aug-15 A	100%	0	21-Aug-15 A					100%			
	C7 (C3e) - Type 5B Pier Rebarwork (2nd Lift)	2	21-Aug-15 A	100%	0	05-Sep-15 A					100%			
SC3E0210	C7 (C3e) - Type 5B Pier Formwork & Prep for Concreting (2nd Lift)	2	07-Sep-15 A	100%	0	11-Sep-15 A					100%	1		
	C7 (C3e) - Type 5B Pier Concreting (2nd Lift)	1	12-Sep-15 A	100%	0	12-Sep-15 A					100%		1	
	C7 (C3e) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	13-Sep-15 A	100%	0	14-Sep-15 A					100%			
	C7 (C3e) - Type 5B Pier Scaffolding (3rd Lift)	2	15-Sep-15 A	100%	0	17-Sep-15 A					100%			
	C7 (C3e) - Type 5B Pier Rebarwork (3rd Lift)	2	21-Sep-15	0%	2	22-Sep-15	02-Nov-15	03-Nov-15	31	0	0%	·		<b>P</b>
	C7 (C3e) - Type 5B Pier Formwork & Prep for Concreting (3rd Lift)	2	23-Sep-15	0%	2	24-Sep-15	04-Nov-15	05-Nov-15	31	0	0%			
	C7 (C3e) - Type 5B Pier Concreting (3rd Lift) C7 (C3e) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (3rd Lift)	1	25-Sep-15	0%	1	25-Sep-15	06-Nov-15	06-Nov-15	31	0	0%			
	C7 (C3e) - Type 5B Pier Head Scaffolding	4	26-Sep-15 30-Sep-15	0% 0%	4	29-Sep-15 05-Oct-15	07-Nov-15 10-Nov-15	09-Nov-15 13-Nov-15	31 31	0	0% 0%			
	C7 (C3e) - Type 5B Pier Head Scalibility	4	06-Oct-15	0%	4	09-Oct-15	14-Nov-15	13-Nov-15	31	0	0%			1 7
	C7 (C3e) - Type 5B Pier Head Formwork & Prep for Concreting	4	10-Oct-15	0%	4	15-Oct-15	19-Nov-15	24-Nov-15	32	0	0%			
	C7 (C3e) - Type 5B Pier Head Concreting	1	16-Oct-15	0%	1	16-Oct-15	25-Nov-15	25-Nov-15	32	0	0%			
	C7 (C3e) - Type 5B Pier head Curing/Striking of Forms/Remove Scaffoldin	6	17-Oct-15	0%	6	24-Oct-15	26-Nov-15	02-Dec-15	32	0	0%			
	C7 (C3e) - Type 5B Pier Backfilling Works	4	26-Oct-15	0%	4	30-Oct-15	03-Dec-15	07-Dec-15	32	0	0%			1
Pier Head S	egments													
	C7 (C3e) - Pier Head Segment - Temporary Platform	6	31-Oct-15	0%	6	06-Nov-15	08-Dec-15	14-Dec-15	32	0	0%			
	C7 (C3e) - Pier Head Segment Lift & Fix (1 seg)	2	07-Nov-15	0%	2	09-Nov-15	15-Dec-15	16-Dec-15	32	0	0%			
	C7 (C3e) - Pier Head Segment Diaphragm - Rebar	12	10-Nov-15	0%	12	23-Nov-15	17-Dec-15	02-Jan-16	32	0	0%			
SC3E0376	C7 (C3e) - Pier Head Segment Diaphragm - Formwork	8	24-Nov-15	0%	8	02-Dec-15	04-Jan-16	12-Jan-16	32	0	0%			
A.2 1147	Project ID: J3518DWPrE1-M28			hok I on	Kok	Link - Southerr	Connaction		Date	Re	vision Ch	ecked	Appro	oved
Actual Work Planned Bar	Layout: J3518-DWP-3MRP Submission - M28	~		-					28-Jul-15		PK			
Critical Bar	Filter: TASK filters: 3-Month Lookahead, No CC	3			-	nme (Page 1		jes)	01-Sep-1	_	PK			
Milestone	Milestones, No Level of Effort.		(F	rogres	s as	of 21-Sep -1	15)		30-Sep-1	_	PK			
▼ ▼										-1	P 10			




tivity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete		September	
0000	50270 C7 (C2a) Dist land Comment Displayary Committee		02 Dec 45	00/		04 Dec 45	10 lan 10	14 1-1 40			00/	24 31	07 14 21	28
	E0378C7 (C3e) - Pier Head Segment Diaphragm - ConcretingE0380C7 (C3e) - Pier Head Segment Diaphragm - Curing & Striking of Forms	2	03-Dec-15 05-Dec-15	0% 0%	2	04-Dec-15 11-Dec-15	13-Jan-16 15-Jan-16	14-Jan-16 21-Jan-16	32 32	0	0%		· · · · · · · · · · · · · · · · · · ·	
Pier C8		U		070	0	11 200 10		21 out to	02		070			
Pier V	lorks													
	00240 C8 (C3d) - Type 5B Pier Rebarwork (3rd Lift)	2	10-Aug-15 A	100%	0	24-Aug-15 A					100%	1		
	00250 C8 (C3d) - Type 5B Pier Formwork & Prep for Concreting (3rd Lift)	2	25-Aug-15 A	100%	0	26-Aug-15 A			_		100%		·	
	D0260C8 (C3d) - Type 5B Pier Concreting (3rd Lift)D0262C8 (C3d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (3rd Lift)	1	27-Aug-15 A 28-Aug-15 A	100%	0	27-Aug-15 A 31-Aug-15 A			_		100% 100%			
	D0270 C8 (C3d) - Type 5B Pier Head Scaffolding	3	01-Sep-15 A	100%	0	11-Sep-15 A					100%			
	D0280 C8 (C3d) - Type 5B Pier Head Rebarwork	4	21-Sep-15	0%	4	24-Sep-15	21-Dec-15	24-Dec-15	73	0	0%		_ <u> </u>	
	00290 C8 (C3d) - Type 5B Pier Head Formwork & Prep for Concreting	4	25-Sep-15	0%	4	30-Sep-15	28-Dec-15	31-Dec-15	73	0	0%			
	00300 C8 (C3d) - Type 5B Pier Head Concreting	1	02-Oct-15	0%	1	02-Oct-15	02-Jan-16	02-Jan-16	73	0	0%			0
	00310 C8 (C3d) - Type 5B Pier Head Curing/Striking of Forms/Remove Scaffoldir ead Segments	6	03-Oct-15	0%	6	09-Oct-15	04-Jan-16	09-Jan-16	73	0	0%			1
	00370 C8 (C3d) - Pier Head Segment - Temporary Platform	6	10-Oct-15	0%	6	17-Oct-15	11-Jan-16	16-Jan-16	73	0	0%			
	D0372 C8 (C3d) - Pier Head Segment Lift & Fix (1 seg)	2	19-Oct-15	0%	2	20-Oct-15	18-Jan-16	19-Jan-16	73	0	0%			
	00374 C8 (C3d) - Pier Head Segment Diaphragm - Rebar	12	22-Oct-15	0%	12	05-Nov-15	20-Jan-16	02-Feb-16	73	0	0%	· · · · · · · · · · · · · · · · · · ·		
	00376 C8 (C3d) - Pier Head Segment Diaphragm - Formwork	8	06-Nov-15	0%	8	14-Nov-15	03-Feb-16	15-Feb-16	73	0	0%			
	200378 C8 (C3d) - Pier Head Segment Diaphragm - Concreting	2	16-Nov-15	0%	2	17-Nov-15	16-Feb-16	17-Feb-16	73	0	0%			
Pier CS	00380 C8 (C3d) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	18-Nov-15	0%	6	24-Nov-15	18-Feb-16	24-Feb-16	73	0	0%			
Pier V												· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · · · · · · · · ·	
SC30	C0310 C9 (C3c) - Type 5B Pier Head Curing/Striking of Forms/Remove Scaffoldin	6	06-Aug-15 A	100%	0	09-Sep-15 A					100%			
	C0320 C9 (C3c) - Type 5B Pier Backfilling Works	4	16-Sep-15 A	40%	2	23-Sep-15	06-Feb-16	12-Feb-16	112	0	0%			
	lead Segments	-			-								_	
	C0370 C9 (C3c) - Pier Head Segment - Temporary Platform	6 2	23-Sep-15	0%	6	02-Oct-15	13-Feb-16 20-Feb-16	19-Feb-16 22-Feb-16	112 112	0	0% 0%			
	C0372C9 (C3c) - Pier Head Segment Lift & Fix (1 seg)C0374C9 (C3c) - Pier Head Segment Diaphragm - Rebar	12	02-Oct-15 05-Oct-15	0% 0%	2 12	05-Oct-15 20-Oct-15	20-Feb-16 23-Feb-16	07-Mar-16	112	0	0%			
	C0376 C9 (C3c) - Pier Head Segment Diaphragm - Formwork	8	20-Oct-15	0%	8	31-Oct-15	08-Mar-16	16-Mar-16	112	0	0%			
SC30	C0378 C9 (C3c) - Pier Head Segment Diaphragm - Concreting	2	31-Oct-15	0%	2	03-Nov-15	17-Mar-16	18-Mar-16	112	0	0%			
	C0380 C9 (C3c) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	03-Nov-15	0%	6	10-Nov-15	19-Mar-16	29-Mar-16	112	0	0%			
	0 (C3b)													
Pier V	VORKS 30222 C10 (C3b) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift	3	17-Aug-15 A	100%	0	22-Aug-15 A					100%			
	30222 C10 (C3b) - Type 5B Pier Curing & Striking of Pornis incl. C3 prep (2nd Lint 30270 C10 (C3b) - Type 5B Pier Head Scaffolding	3	24-Aug-15 A	100%	0	02-Sep-15 A					100%			
	30280 C10 (C3b) - Type 5B Pier Head Rebarwork	4	03-Sep-15 A	50%	2	22-Sep-15	17-Feb-16	19-Feb-16	117	0	50%			
SC3E	30290 C10 (C3b) - Type 5B Pier Head Formwork & Prep for Concreting	4	23-Sep-15	0%	4	26-Sep-15	19-Feb-16	24-Feb-16	117	0	0%	 ! !		
	30300 C10 (C3b) - Type 5B Pier Head Concreting	1	29-Sep-15	0%	1	29-Sep-15	24-Feb-16	25-Feb-16	117	0	0%			
	30310 C10 (C3b) - Type 5B Pier Head Curing/Striking of Forms/Remove Scaffold	6 4	30-Sep-15	0%	6 4	07-Oct-15	25-Feb-16	03-Mar-16	117 117	0	0% 0%			-
	80320 C10 (C3b) - Type 5B Pier Backfilling Works	4	08-Oct-15	0%	4	12-Oct-15	03-Mar-16	08-Mar-16	117	0	0%			
	30370 C10 (C3b) - Pier Head Segment - Temporary Platform	6	13-Oct-15	0%	6	20-Oct-15	08-Mar-16	15-Mar-16	117	0	0%		· · · · · · · · · · · · · · · ·	
	30372 C10 (C3b) - Pier Head Segment Lift & Fix (1 seg)	2	22-Oct-15	0%	2	23-Oct-15	15-Mar-16	17-Mar-16	117	0	0%			
	80374 C10 (C3b) - Pier Head Segment Diaphragm - Rebar	14	24-Oct-15	0%	14	10-Nov-15	17-Mar-16	06-Apr-16	117	0	0%			
	30376 C10 (C3b) - Pier Head Segment Diaphragm - Formwork	8	10-Nov-15	0%	8	19-Nov-15	07-Apr-16	16-Apr-16	117	0	0%			
	30378       C10 (C3b) - Pier Head Segment Diaphragm - Concreting         30380       C10 (C3b) - Pier Head Segment Diaphragm - Curing & Striking of Forms	2	19-Nov-15 21-Nov-15	0% 0%	2	21-Nov-15 28-Nov-15	18-Apr-16 21-Apr-16	19-Apr-16 27-Apr-16	117 117	0	0%		· · · · · · · · · · · · · · · ·	
	11 (C3a)	U	21110710	070	0	20110110	2170110	21700110		0	070			
Pier V														
	A0222 C11 (C3a) - Type 5B-MJ Pier Curing & Striking of Forms incl. CJ prep (2nd	2	19-Aug-15 A	0%	2	22-Sep-15	02-Mar-16	03-Mar-16	129	0	0%			
	A0230 C11 (C3a) - Type 5B-MJ Pier Scaffolding (3rd Lift)	2	23-Sep-15	0%	2	24-Sep-15	04-Mar-16	05-Mar-16	129	0	0%	· · · · · · · · · · · · · · · · · · ·		<u>-</u>
	A0240       C11 (C3a) - Type 5B-MJ Pier Rebarwork (3rd Lift)         A0250       C11 (C3a) - Type 5B-MJ Pier Formwork & Prep for Concreting (3rd Lift)	2	25-Sep-15 29-Sep-15	0% 0%	2	26-Sep-15 30-Sep-15	07-Mar-16 09-Mar-16	08-Mar-16 10-Mar-16	129 129	0	0% 0%			
	A0260 C11 (C3a) - Type 5B-MJ Pier Concreting (3rd Lift)	2	02-Oct-15	0%	2	02-Oct-15	11-Mar-16	11-Mar-16	129	0	0%			
	A0262 C11 (C3a) - Type 5B-MJ Pier Curing & Striking of Forms incl. CJ prep (3rd	2	03-Oct-15	0%	2	05-Oct-15	12-Mar-16	14-Mar-16	129	0	0%			Ĩ
SC3/	A0300 C11 (C3a) - Type 5B-MJ Pier Head Scaffolding	3	06-Oct-15	0%	3	08-Oct-15	15-Mar-16	17-Mar-16	129	0	0%			
	A0310 C11 (C3a) - Type 5B-MJ Pier Head Rebarwork	5	09-Oct-15	0%	5	15-Oct-15	18-Mar-16	23-Mar-16	129	0	0%			
	A0320       C11 (C3a) - Type 5B-MJ Pier Head Formwork & Prep for Concreting         A0330       C11 (C3a) - Type 5B-MJ Pier Head Concreting	5	16-Oct-15	0%	5	22-Oct-15	24-Mar-16	01-Apr-16	129	0	0%			
	A0330 C11 (C3a) - Type 5B-MJ Pier Head Concreting A0340 C11 (C3a) - Type 5B-MJ Pier Head Curing/Striking of Forms/Remove Scaf	1 6	23-Oct-15 24-Oct-15	0% 0%	1 6	23-Oct-15 31-Oct-15	02-Apr-16 05-Apr-16	02-Apr-16 11-Apr-16	129 129	0	0% 0%			
	A0360 C11 (C3a) - Type 5B-MJ Pier Backfilling Works	4	02-Nov-15	0%	4	05-Nov-15	12-Apr-16	16-Apr-16	129	0	0%			
SC3	A0380 C11 (C3a) - Type 5B-Bearing Plinth	6	24-Oct-15	0%	6	31-Oct-15	05-Apr-16	11-Apr-16	129	0	0%			
Pier H	lead Segments													
Act :::	I Work Project ID: J3518DWPrE1-M28		Tuen Mun - (	Chek I an	Kokl	_ink - Southerr	1 Connection	<u> </u>	Date	Re	vision Cl	hecked	Approve	d
	ed Bar Layout: J3518-DWP-3MRP Submission - M28	2	-Month Roll						28-Jul-1					
	al Bar Filter: TASK filters: 3-Month Lookahead, No CC	3		-	-	of 21-Sep -1		903/	01-Sep-1	_		KWY		
Miles	tone Milestones, No Level of Effort.		(1	logies	5 05	or z i-sep -	J)		30-Sep-7	15	Pł	KWY		




	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete		Septem
SC340370	C11 (C3a) - Pier Head Segment - Temporary Platform	6	06-Nov-15	0%	6	12-Nov-15	18-Apr-16	25-Apr-16	129	135	0%	24	<mark>31 07 1</mark> 4
Bridge C2			00-1107-13	070	0	12-1101-13	10-Api-10	23-Apr-10	125	100	070		
Pier C12 (C2f	)												
Pier Works	,												
SC2F0190	C12 (C2f) - Pier Scaffolding (2nd Lift)	2	21-Sep-15	0%	2	22-Sep-15	05-Feb-16	06-Feb-16	110	0	0%		
	C12 (C2f) - Pier Rebarwork (2nd Lift)	3	23-Sep-15	0%	3	25-Sep-15	11-Feb-16	13-Feb-16	110	0	0%		
	C12 (C2f) - Pier Formwork & Prep for Concreting (2nd Lift)	3	26-Sep-15	0%	3	30-Sep-15	15-Feb-16	17-Feb-16	110	0	0%		
	C12 (C2f) - Pier Concreting (2nd Lift)	1	02-Oct-15	0%	1	02-Oct-15	18-Feb-16	18-Feb-16	110	0	0%		
	C12 (C2f) - Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	03-Oct-15	0%	2	05-Oct-15	19-Feb-16	20-Feb-16	110	0	0%		
	C12 (C2f) - Pier Head Scaffolding	4	06-Oct-15	0%	4	09-Oct-15	22-Feb-16	25-Feb-16	110	0	0%	1	
	C12 (C2f) - Pier Head Rebarwork	5 5	10-Oct-15	0%	5	16-Oct-15	26-Feb-16	02-Mar-16	110	0	0%		
	C12 (C2f) - Pier Head Formwork & Prep for Concreting C12 (C2f) - Pier Head Concreting	5	17-Oct-15 24-Oct-15	0% 0%	5 1	23-Oct-15 24-Oct-15	03-Mar-16 09-Mar-16	08-Mar-16 09-Mar-16	110 110	0	0% 0%	1	
	C12 (C2f) - Pier Head Curing/Striking of Forms/Remove Scaffolding	6	24-Oct-15 26-Oct-15	0%	6	02-Nov-15	10-Mar-16	16-Mar-16	110	0	0%		
	C12 (C2f) - Pier Backfilling Works	4	03-Nov-15	0%	4	02-Nov-15	17-Mar-16	21-Mar-16	110	0	0%		1
Pier Head Se				070	-			21 100 10	110	Ū	070		
	C12 (C2f) - Pier Head Segment - Temporary Platform	6	07-Nov-15	0%	6	13-Nov-15	22-Mar-16	31-Mar-16	110	0	0%		
	C12 (C2f) - Pier Head Segment Lift & Fix (1 seg)	2	14-Nov-15	0%	2	16-Nov-15	01-Apr-16	02-Apr-16	110	0	0%	1	
	C12 (C2f) - Pier Head Segment Diaphragm - Rebar	12	17-Nov-15	0%	12	30-Nov-15	05-Apr-16	19-Apr-16	110	0	0%		
	C12 (C2f) - Pier Head Segment Diaphragm - Formwork	8	01-Dec-15	0%	8	09-Dec-15	21-Apr-16	29-Apr-16	110	0	0%	1	
SC2F0378	C12 (C2f) - Pier Head Segment Diaphragm - Concreting	2	10-Dec-15	0%	2	11-Dec-15	30-Apr-16	03-May-16	110	0	0%		
	C12 (C2f) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	12-Dec-15	0%	6	18-Dec-15	04-May-16	10-May-16	110	0	0%		
Pier C13 (C2e	e) Portal												
Pier Works													     
	C13A (C2e-L) - Pier Formwork & Prep for Concreting (2nd Lift)	3	21-Aug-15 A	100%	0	24-Aug-15 A					100%		
	C13A (C2e-L) - Pier Concreting (2nd Lift)	1	24-Aug-15 A	100%	0	24-Aug-15 A					100%		
	C13A (C2e-L) - Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	25-Aug-15 A	100%	0	27-Aug-15 A					100%		
	C13A (C2e-L) - Pier Scaffolding (3rd Lift)	2	28-Aug-15 A	100%	0	29-Aug-15 A					100%	<b>!</b>	<u></u>
	C13A (C2e-L) - Pier Rebarwork (3rd Lift)	3	31-Aug-15 A	100%	0	02-Sep-15 A					100%	"	<b>–</b>
	C13A (C2e-L) - Pier Formwork & Prep for Concreting (3rd Lift)	3	03-Sep-15 A	100%	0	05-Sep-15 A					100%	1	÷ •
	C13A (C2e-L) - Pier Concreting (3rd Lift) C13A (C2e-L) - Pier Curing & Striking of Forms incl. CJ prep (3rd Lift)	1	05-Sep-15 A	100%	0	05-Sep-15 A					100% 100%	1	: ' <b></b>
Portal	CISA(CZe-L) - Pier Curing & Striking of Portis ind. CJ prep (Std Lift)	2	06-Sep-15 A	100%	0	12-Sep-15 A					100%		
	C13 (C2e) - Portal Beam Scaffolding	12	21-Sep-15	0%	12	06-Oct-15	18-Feb-16	02-Mar-16	118	0	0%	¦	
	C13 (C2e) - Portal Beam Scanoding	12	07-Oct-15	0%	12	22-Oct-15	03-Mar-16	16-Mar-16	118	0	0%		
	C13 (C2e) - Portal Beam Rebarwork & Inserts	16	23-Oct-15	0%	16	11-Nov-15	17-Mar-16	08-Apr-16	118	0	0%	l	
	C13 (C2e) - Portal Beam Side Formwork & Prep for Concreting	16	12-Nov-15	0%	16	30-Nov-15	09-Apr-16	29-Apr-16	118	0	0%	1	
	C13 (C2e) - Portal Beam Concreting	1	01-Dec-15	0%	1	01-Dec-15	30-Apr-16	30-Apr-16	118	0	0%	1	
	C13 (C2e) - Pier Head Curing/Striking of Forms/Remove Scaffolding	14	02-Dec-15	0%	14	17-Dec-15	03-May-16	20-May-16	118	0	0%		
SC2ER325	C13 (C2e) - Pier Backfilling Works	4	15-Dec-15	0%	4	18-Dec-15	23-Aug-16	26-Aug-16	190	0	0%		
Pier C14 (C2d	1)												
Pier Works													
	C14 (C2d) - Type 5B Pier Scaffolding (2nd Lift)	2	31-Jul-15 A	100%	0	04-Sep-15 A					100%		<b></b>
	C14 (C2d) - Type 5B Pier Rebarwork (2nd Lift)	3	05-Sep-15 A	100%	0	17-Sep-15 A					100%	1	
	C14 (C2d) - Type 5B Pier Formwork & Prep for Concreting (2nd Lift)	<u> </u>			0	21 Son 15	08-Mar-16	08-Mar-16	135	0	100%	1	
		3	18-Sep-15 A	100%		21-Sep-15							
SC2D0220	C14 (C2d) - Type 5B Pier Concreting (2nd Lift)	1	21-Sep-15	0%	1	21-Sep-15	09-Mar-16	09-Mar-16	135	0	0%		
SC2D0220 SC2D0222	C14 (C2d) - Type 5B Pier Concreting (2nd Lift) C14 (C2d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift	1 2	21-Sep-15 22-Sep-15	0% 0%	1 2	21-Sep-15 23-Sep-15	09-Mar-16 10-Mar-16	11-Mar-16	135	0	0%		
SC2D0220 SC2D0222 SC2D0230	C14 (C2d) - Type 5B Pier Concreting (2nd Lift) C14 (C2d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift C14 (C2d) - Type 5B Pier Head Scaffolding	1 2 3	21-Sep-15 22-Sep-15 24-Sep-15	0% 0% 0%	1 2 3	21-Sep-15 23-Sep-15 26-Sep-15	09-Mar-16 10-Mar-16 12-Mar-16	11-Mar-16 15-Mar-16	135 135	0	0% 0%		
SC2D0220           SC2D0222           SC2D0230           SC2D0240	C14 (C2d) - Type 5B Pier Concreting (2nd Lift) C14 (C2d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift C14 (C2d) - Type 5B Pier Head Scaffolding C14 (C2d) - Type 5B Pier Head Rebarwork	1 2 3 4	21-Sep-15 22-Sep-15 24-Sep-15 29-Sep-15	0% 0% 0% 0%	1 2 3 4	21-Sep-15 23-Sep-15 26-Sep-15 03-Oct-15	09-Mar-16 10-Mar-16 12-Mar-16 16-Mar-16	11-Mar-16 15-Mar-16 19-Mar-16	135 135 135	0 0 0	0% 0% 0%		
SC2D0220           SC2D0222           SC2D0230           SC2D0240           SC2D0250	C14 (C2d) - Type 5B Pier Concreting (2nd Lift) C14 (C2d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift C14 (C2d) - Type 5B Pier Head Scaffolding C14 (C2d) - Type 5B Pier Head Rebarwork C14 (C2d) - Type 5B Pier Head Formwork & Prep for Concreting	1 2 3 4 4	21-Sep-15 22-Sep-15 24-Sep-15 29-Sep-15 05-Oct-15	0% 0% 0% 0%	1 2 3 4 4	21-Sep-15 23-Sep-15 26-Sep-15 03-Oct-15 08-Oct-15	09-Mar-16 10-Mar-16 12-Mar-16 16-Mar-16 21-Mar-16	11-Mar-16 15-Mar-16 19-Mar-16 24-Mar-16	135 135 135 135 135	0 0 0 0	0% 0% 0% 0%		
SC2D0220 SC2D0222 SC2D0230 SC2D0240 SC2D0250 SC2D0260	C14 (C2d) - Type 5B Pier Concreting (2nd Lift) C14 (C2d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift C14 (C2d) - Type 5B Pier Head Scaffolding C14 (C2d) - Type 5B Pier Head Rebarwork C14 (C2d) - Type 5B Pier Head Formwork & Prep for Concreting C14 (C2d) - Type 5B Pier Head Concreting	1 2 3 4 4 1	21-Sep-15 22-Sep-15 24-Sep-15 29-Sep-15 05-Oct-15 09-Oct-15	0% 0% 0% 0% 0%	1 2 3 4 4 1	21-Sep-15 23-Sep-15 26-Sep-15 03-Oct-15 08-Oct-15 09-Oct-15	09-Mar-16 10-Mar-16 12-Mar-16 16-Mar-16 21-Mar-16 29-Mar-16	11-Mar-16 15-Mar-16 19-Mar-16 24-Mar-16 29-Mar-16	135 135 135 135 135 135	0 0 0 0 0	0% 0% 0% 0%		
SC2D0220           SC2D0222           SC2D0230           SC2D0240           SC2D0250           SC2D0260           SC2D0270	C14 (C2d) - Type 5B Pier Concreting (2nd Lift) C14 (C2d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift C14 (C2d) - Type 5B Pier Head Scaffolding C14 (C2d) - Type 5B Pier Head Rebarwork C14 (C2d) - Type 5B Pier Head Formwork & Prep for Concreting C14 (C2d) - Type 5B Pier Head Concreting C14 (C2d) - Type 5B Pier Head Curing & Striking of Forms & Remove Sca	1 2 3 4 4	21-Sep-15 22-Sep-15 24-Sep-15 29-Sep-15 05-Oct-15 09-Oct-15 10-Oct-15	0% 0% 0% 0% 0% 0%	1 2 3 4 4	21-Sep-15 23-Sep-15 26-Sep-15 03-Oct-15 08-Oct-15 09-Oct-15 17-Oct-15	09-Mar-16 10-Mar-16 12-Mar-16 16-Mar-16 21-Mar-16 29-Mar-16 30-Mar-16	11-Mar-16 15-Mar-16 19-Mar-16 24-Mar-16 29-Mar-16 06-Apr-16	135 135 135 135 135 135 135	0 0 0 0	0% 0% 0% 0% 0%		
SC2D0220           SC2D0222           SC2D0230           SC2D0240           SC2D0250           SC2D0260           SC2D0270           SC2D0280	C14 (C2d) - Type 5B Pier Concreting (2nd Lift) C14 (C2d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift C14 (C2d) - Type 5B Pier Head Scaffolding C14 (C2d) - Type 5B Pier Head Rebarwork C14 (C2d) - Type 5B Pier Head Formwork & Prep for Concreting C14 (C2d) - Type 5B Pier Head Concreting C14 (C2d) - Type 5B Pier Head Curing & Striking of Forms & Remove Sca C14 (C2d) - Type 5B Pier Backfilling Works	1 2 3 4 4 4 1 6	21-Sep-15 22-Sep-15 24-Sep-15 29-Sep-15 05-Oct-15 09-Oct-15	0% 0% 0% 0% 0%	1 2 3 4 4 1 6	21-Sep-15 23-Sep-15 26-Sep-15 03-Oct-15 08-Oct-15 09-Oct-15	09-Mar-16 10-Mar-16 12-Mar-16 16-Mar-16 21-Mar-16 29-Mar-16	11-Mar-16 15-Mar-16 19-Mar-16 24-Mar-16 29-Mar-16	135 135 135 135 135 135	0 0 0 0 0 0 0	0% 0% 0% 0%		
SC2D0220           SC2D0222           SC2D0230           SC2D0240           SC2D0250           SC2D0260           SC2D0270           SC2D0280           Pier Head Set	C14 (C2d) - Type 5B Pier Concreting (2nd Lift) C14 (C2d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift C14 (C2d) - Type 5B Pier Head Scaffolding C14 (C2d) - Type 5B Pier Head Rebarwork C14 (C2d) - Type 5B Pier Head Formwork & Prep for Concreting C14 (C2d) - Type 5B Pier Head Concreting C14 (C2d) - Type 5B Pier Head Curing & Striking of Forms & Remove Sca C14 (C2d) - Type 5B Pier Backfilling Works	1 2 3 4 4 4 1 6	21-Sep-15 22-Sep-15 24-Sep-15 29-Sep-15 05-Oct-15 09-Oct-15 10-Oct-15	0% 0% 0% 0% 0% 0%	1 2 3 4 4 1 6	21-Sep-15 23-Sep-15 26-Sep-15 03-Oct-15 08-Oct-15 09-Oct-15 17-Oct-15 23-Oct-15	09-Mar-16 10-Mar-16 12-Mar-16 21-Mar-16 29-Mar-16 30-Mar-16 07-Apr-16	11-Mar-16 15-Mar-16 19-Mar-16 24-Mar-16 29-Mar-16 06-Apr-16 11-Apr-16	135 135 135 135 135 135 135	0 0 0 0 0 0 0	0% 0% 0% 0% 0%		
SC2D0220 SC2D0222 SC2D0230 SC2D0240 SC2D0250 SC2D0260 SC2D0270 SC2D0280 Pier Head Se SC2D0370	C14 (C2d) - Type 5B Pier Concreting (2nd Lift) C14 (C2d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift C14 (C2d) - Type 5B Pier Head Scaffolding C14 (C2d) - Type 5B Pier Head Rebarwork C14 (C2d) - Type 5B Pier Head Formwork & Prep for Concreting C14 (C2d) - Type 5B Pier Head Concreting C14 (C2d) - Type 5B Pier Head Curing & Striking of Forms & Remove Sca C14 (C2d) - Type 5B Pier Backfilling Works	1 2 3 4 4 1 6 4	21-Sep-15 22-Sep-15 24-Sep-15 29-Sep-15 05-Oct-15 09-Oct-15 10-Oct-15 19-Oct-15	0% 0% 0% 0% 0% 0%	1 2 3 4 4 1 6 4	21-Sep-15 23-Sep-15 26-Sep-15 03-Oct-15 08-Oct-15 09-Oct-15 17-Oct-15	09-Mar-16 10-Mar-16 12-Mar-16 16-Mar-16 21-Mar-16 29-Mar-16 30-Mar-16	11-Mar-16 15-Mar-16 19-Mar-16 24-Mar-16 29-Mar-16 06-Apr-16	135           135           135           135           135           135           135           135           135           135	0 0 0 0 0 0 0 0	0% 0% 0% 0% 0%		
SC2D0220 SC2D0222 SC2D0230 SC2D0240 SC2D0250 SC2D0260 SC2D0270 SC2D0280 <b>Pier Head Se</b> SC2D0370 SC2D0372	C14 (C2d) - Type 5B Pier Concreting (2nd Lift) C14 (C2d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift C14 (C2d) - Type 5B Pier Head Scaffolding C14 (C2d) - Type 5B Pier Head Rebarwork C14 (C2d) - Type 5B Pier Head Formwork & Prep for Concreting C14 (C2d) - Type 5B Pier Head Concreting C14 (C2d) - Type 5B Pier Head Curing & Striking of Forms & Remove Sca C14 (C2d) - Type 5B Pier Backfilling Works egments C14 (C2d) - Pier Head Segment - Temporary Platform	1 2 3 4 4 1 6 4	21-Sep-15 22-Sep-15 29-Sep-15 05-Oct-15 09-Oct-15 10-Oct-15 19-Oct-15 24-Oct-15	0% 0% 0% 0% 0% 0%	1 2 3 4 4 1 6 4	21-Sep-15 23-Sep-15 26-Sep-15 03-Oct-15 08-Oct-15 09-Oct-15 17-Oct-15 23-Oct-15 31-Oct-15	09-Mar-16 10-Mar-16 12-Mar-16 21-Mar-16 29-Mar-16 30-Mar-16 07-Apr-16 12-Apr-16	11-Mar-16 15-Mar-16 19-Mar-16 24-Mar-16 29-Mar-16 06-Apr-16 11-Apr-16 19-Apr-16	135 135 135 135 135 135 135 135 135	0 0 0 0 0 0 0 0	0% 0% 0% 0% 0%		
SC2D0220 SC2D0222 SC2D0230 SC2D0240 SC2D0250 SC2D0260 SC2D0270 SC2D0280 Pier Head Se SC2D0370 SC2D0372 SC2D0374 SC2D0376	C14 (C2d) - Type 5B Pier Concreting (2nd Lift) C14 (C2d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift C14 (C2d) - Type 5B Pier Head Scaffolding C14 (C2d) - Type 5B Pier Head Rebarwork C14 (C2d) - Type 5B Pier Head Formwork & Prep for Concreting C14 (C2d) - Type 5B Pier Head Concreting C14 (C2d) - Type 5B Pier Head Curing & Striking of Forms & Remove Sca C14 (C2d) - Type 5B Pier Backfilling Works <b>egments</b> C14 (C2d) - Pier Head Segment - Temporary Platform C14 (C2d) - Pier Head Segment Lift & Fix (1 seg) C14 (C2d) - Pier Head Segment Diaphragm - Rebar C14 (C2d) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	1 2 3 4 4 1 6 4 7 6 2	21-Sep-15 22-Sep-15 29-Sep-15 05-Oct-15 09-Oct-15 10-Oct-15 19-Oct-15 24-Oct-15 02-Nov-15	0% 0% 0% 0% 0% 0% 0%	1 2 3 4 4 1 6 4 6 6 2	21-Sep-15 23-Sep-15 26-Sep-15 03-Oct-15 09-Oct-15 17-Oct-15 23-Oct-15 31-Oct-15 03-Nov-15	09-Mar-16 10-Mar-16 12-Mar-16 21-Mar-16 29-Mar-16 30-Mar-16 07-Apr-16 12-Apr-16 21-Apr-16	11-Mar-16 15-Mar-16 19-Mar-16 24-Mar-16 29-Mar-16 06-Apr-16 11-Apr-16 19-Apr-16 22-Apr-16	135           135           135           135           135           135           135           135           135           135           135           135           135           135           135           135	0 0 0 0 0 0 0 0 0 0	0% 0% 0% 0% 0% 0%		
SC2D0220 SC2D0222 SC2D0230 SC2D0240 SC2D0250 SC2D0260 SC2D0270 SC2D0280 Pier Head Se SC2D0370 SC2D0372 SC2D0374 SC2D0376 SC2D0378	C14 (C2d) - Type 5B Pier Concreting (2nd Lift) C14 (C2d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift C14 (C2d) - Type 5B Pier Head Scaffolding C14 (C2d) - Type 5B Pier Head Rebarwork C14 (C2d) - Type 5B Pier Head Formwork & Prep for Concreting C14 (C2d) - Type 5B Pier Head Concreting C14 (C2d) - Type 5B Pier Head Curing & Striking of Forms & Remove Sca C14 (C2d) - Type 5B Pier Backfilling Works <b>egments</b> C14 (C2d) - Pier Head Segment - Temporary Platform C14 (C2d) - Pier Head Segment Lift & Fix (1 seg) C14 (C2d) - Pier Head Segment Diaphragm - Rebar C14 (C2d) - Pier Head Segment Diaphragm - Formwork & Prep for Concr C14 (C2d) - Pier Head Segment Diaphragm - Concreting	1 2 3 4 4 1 6 4 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7	21-Sep-15 22-Sep-15 29-Sep-15 05-Oct-15 09-Oct-15 10-Oct-15 19-Oct-15 24-Oct-15 02-Nov-15 04-Nov-15	0% 0% 0% 0% 0% 0% 0%	1 2 3 4 4 1 6 4 6 2 12	21-Sep-15 23-Sep-15 26-Sep-15 03-Oct-15 09-Oct-15 17-Oct-15 23-Oct-15 31-Oct-15 03-Nov-15 17-Nov-15	09-Mar-16 10-Mar-16 12-Mar-16 21-Mar-16 29-Mar-16 30-Mar-16 07-Apr-16 21-Apr-16 23-Apr-16 23-Apr-16 09-May-16 20-May-16	11-Mar-16 15-Mar-16 24-Mar-16 29-Mar-16 06-Apr-16 11-Apr-16 19-Apr-16 22-Apr-16 07-May-16	135           135	0 0 0 0 0 0 0 0 0 0 0 0 0	0% 0% 0% 0% 0% 0%		
SC2D0220 SC2D0222 SC2D0230 SC2D0240 SC2D0250 SC2D0260 SC2D0270 SC2D0280 Pier Head Se SC2D0370 SC2D0372 SC2D0374 SC2D0376 SC2D0378	C14 (C2d) - Type 5B Pier Concreting (2nd Lift) C14 (C2d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift C14 (C2d) - Type 5B Pier Head Scaffolding C14 (C2d) - Type 5B Pier Head Rebarwork C14 (C2d) - Type 5B Pier Head Formwork & Prep for Concreting C14 (C2d) - Type 5B Pier Head Concreting C14 (C2d) - Type 5B Pier Head Curing & Striking of Forms & Remove Sca C14 (C2d) - Type 5B Pier Backfilling Works <b>egments</b> C14 (C2d) - Pier Head Segment - Temporary Platform C14 (C2d) - Pier Head Segment Lift & Fix (1 seg) C14 (C2d) - Pier Head Segment Diaphragm - Rebar C14 (C2d) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	1 2 3 4 4 1 6 4 7 7 7 7 8	21-Sep-15 22-Sep-15 29-Sep-15 05-Oct-15 09-Oct-15 10-Oct-15 19-Oct-15 24-Oct-15 02-Nov-15 04-Nov-15 18-Nov-15	0% 0% 0% 0% 0% 0% 0% 0% 0%	1 2 3 4 4 1 6 4 4 6 2 12 8	21-Sep-15 23-Sep-15 26-Sep-15 03-Oct-15 09-Oct-15 17-Oct-15 23-Oct-15 31-Oct-15 03-Nov-15 17-Nov-15 26-Nov-15	09-Mar-16 10-Mar-16 12-Mar-16 21-Mar-16 29-Mar-16 30-Mar-16 07-Apr-16 21-Apr-16 23-Apr-16 09-May-16	11-Mar-16 15-Mar-16 19-Mar-16 24-Mar-16 29-Mar-16 06-Apr-16 11-Apr-16 19-Apr-16 22-Apr-16 07-May-16 19-May-16	135           135	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0% 0% 0% 0% 0% 0%		
SC2D0220 SC2D0222 SC2D0230 SC2D0240 SC2D0250 SC2D0260 SC2D0270 SC2D0280 Pier Head Se SC2D0370 SC2D0372 SC2D0374 SC2D0376 SC2D0378	C14 (C2d) - Type 5B Pier Concreting (2nd Lift) C14 (C2d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift C14 (C2d) - Type 5B Pier Head Scaffolding C14 (C2d) - Type 5B Pier Head Rebarwork C14 (C2d) - Type 5B Pier Head Formwork & Prep for Concreting C14 (C2d) - Type 5B Pier Head Concreting C14 (C2d) - Type 5B Pier Head Curing & Striking of Forms & Remove Sca C14 (C2d) - Type 5B Pier Backfilling Works <b>egments</b> C14 (C2d) - Pier Head Segment - Temporary Platform C14 (C2d) - Pier Head Segment Lift & Fix (1 seg) C14 (C2d) - Pier Head Segment Diaphragm - Rebar C14 (C2d) - Pier Head Segment Diaphragm - Formwork & Prep for Concr C14 (C2d) - Pier Head Segment Diaphragm - Concreting C14 (C2d) - Pier Head Segment Diaphragm - Concreting	1 2 3 4 4 1 6 4 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7	21-Sep-15 22-Sep-15 24-Sep-15 29-Sep-15 05-Oct-15 09-Oct-15 10-Oct-15 19-Oct-15 24-Oct-15 02-Nov-15 04-Nov-15 18-Nov-15 27-Nov-15	0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	1 2 3 4 4 1 6 4 8 2 12 8 2	21-Sep-15 23-Sep-15 26-Sep-15 03-Oct-15 08-Oct-15 17-Oct-15 23-Oct-15 31-Oct-15 03-Nov-15 17-Nov-15 26-Nov-15 28-Nov-15	09-Mar-16 10-Mar-16 12-Mar-16 21-Mar-16 29-Mar-16 30-Mar-16 07-Apr-16 21-Apr-16 23-Apr-16 23-Apr-16 09-May-16 20-May-16	11-Mar-16 15-Mar-16 24-Mar-16 29-Mar-16 06-Apr-16 11-Apr-16 19-Apr-16 22-Apr-16 07-May-16 19-May-16 21-May-16	135           135	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0% 0% 0% 0% 0% 0%		
SC2D0220 SC2D0222 SC2D0230 SC2D0240 SC2D0250 SC2D0260 SC2D0270 SC2D0270 SC2D0270 SC2D0370 SC2D0370 SC2D0374 SC2D0376 SC2D0378 SC2D0380	C14 (C2d) - Type 5B Pier Concreting (2nd Lift) C14 (C2d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift C14 (C2d) - Type 5B Pier Head Scaffolding C14 (C2d) - Type 5B Pier Head Rebarwork C14 (C2d) - Type 5B Pier Head Formwork & Prep for Concreting C14 (C2d) - Type 5B Pier Head Concreting C14 (C2d) - Type 5B Pier Head Curing & Striking of Forms & Remove Sca C14 (C2d) - Type 5B Pier Backfilling Works <b>egments</b> C14 (C2d) - Pier Head Segment - Temporary Platform C14 (C2d) - Pier Head Segment Lift & Fix (1 seg) C14 (C2d) - Pier Head Segment Diaphragm - Rebar C14 (C2d) - Pier Head Segment Diaphragm - Formwork & Prep for Concr C14 (C2d) - Pier Head Segment Diaphragm - Concreting C14 (C2d) - Pier Head Segment Diaphragm - Concreting	1 2 3 4 4 1 6 4 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7	21-Sep-15 22-Sep-15 24-Sep-15 29-Sep-15 05-Oct-15 09-Oct-15 10-Oct-15 19-Oct-15 24-Oct-15 02-Nov-15 04-Nov-15 18-Nov-15 27-Nov-15	0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	1 2 3 4 4 1 6 4 8 2 12 8 2	21-Sep-15 23-Sep-15 26-Sep-15 03-Oct-15 08-Oct-15 17-Oct-15 23-Oct-15 31-Oct-15 03-Nov-15 17-Nov-15 26-Nov-15 28-Nov-15	09-Mar-16 10-Mar-16 12-Mar-16 21-Mar-16 29-Mar-16 30-Mar-16 07-Apr-16 21-Apr-16 23-Apr-16 23-Apr-16 09-May-16 20-May-16	11-Mar-16 15-Mar-16 24-Mar-16 29-Mar-16 06-Apr-16 11-Apr-16 19-Apr-16 22-Apr-16 07-May-16 19-May-16 21-May-16	135           135	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0% 0% 0% 0% 0% 0%		
SC2D0220 SC2D0222 SC2D0230 SC2D0250 SC2D0260 SC2D0270 SC2D0280 Pier Head Se SC2D0370 SC2D0370 SC2D0374 SC2D0376 SC2D0378 SC2D0380 Pier C15 (C20 Pier Works	C14 (C2d) - Type 5B Pier Concreting (2nd Lift) C14 (C2d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift C14 (C2d) - Type 5B Pier Head Scaffolding C14 (C2d) - Type 5B Pier Head Rebarwork C14 (C2d) - Type 5B Pier Head Formwork & Prep for Concreting C14 (C2d) - Type 5B Pier Head Concreting C14 (C2d) - Type 5B Pier Head Curing & Striking of Forms & Remove Sca C14 (C2d) - Type 5B Pier Backfilling Works <b>egments</b> C14 (C2d) - Pier Head Segment - Temporary Platform C14 (C2d) - Pier Head Segment Lift & Fix (1 seg) C14 (C2d) - Pier Head Segment Diaphragm - Rebar C14 (C2d) - Pier Head Segment Diaphragm - Formwork & Prep for Concr C14 (C2d) - Pier Head Segment Diaphragm - Concreting C14 (C2d) - Pier Head Segment Diaphragm - Concreting	1 2 3 4 4 1 6 4 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7	21-Sep-15 22-Sep-15 24-Sep-15 29-Sep-15 05-Oct-15 09-Oct-15 10-Oct-15 19-Oct-15 24-Oct-15 02-Nov-15 04-Nov-15 18-Nov-15 27-Nov-15	0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	1 2 3 4 4 1 6 4 8 2 12 8 2	21-Sep-15 23-Sep-15 26-Sep-15 03-Oct-15 08-Oct-15 17-Oct-15 23-Oct-15 31-Oct-15 03-Nov-15 17-Nov-15 26-Nov-15 28-Nov-15	09-Mar-16 10-Mar-16 12-Mar-16 21-Mar-16 29-Mar-16 30-Mar-16 07-Apr-16 21-Apr-16 23-Apr-16 23-Apr-16 09-May-16 20-May-16	11-Mar-16 15-Mar-16 24-Mar-16 29-Mar-16 06-Apr-16 11-Apr-16 19-Apr-16 22-Apr-16 07-May-16 19-May-16 21-May-16	135           135	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0% 0% 0% 0% 0% 0%		
SC2D0220 SC2D0222 SC2D0230 SC2D0250 SC2D0260 SC2D0270 SC2D0280 Pier Head Se SC2D0370 SC2D0370 SC2D0374 SC2D0374 SC2D0376 SC2D0378 SC2D0380 Pier C15 (C2c Pier Works SC2C0280	C14 (C2d) - Type 5B Pier Concreting (2nd Lift) C14 (C2d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift C14 (C2d) - Type 5B Pier Head Scaffolding C14 (C2d) - Type 5B Pier Head Rebarwork C14 (C2d) - Type 5B Pier Head Formwork & Prep for Concreting C14 (C2d) - Type 5B Pier Head Concreting C14 (C2d) - Type 5B Pier Head Curing & Striking of Forms & Remove Sca C14 (C2d) - Type 5B Pier Head Curing & Striking of Forms & Remove Sca C14 (C2d) - Type 5B Pier Backfilling Works <b>egments</b> C14 (C2d) - Pier Head Segment - Temporary Platform C14 (C2d) - Pier Head Segment Lift & Fix (1 seg) C14 (C2d) - Pier Head Segment Diaphragm - Rebar C14 (C2d) - Pier Head Segment Diaphragm - Formwork & Prep for Concr C14 (C2d) - Pier Head Segment Diaphragm - Concreting C14 (C2d) - Pier Head Segment Diaphragm - Curing & Striking of Forms <b>C</b> <b>C</b> C15 (C2c) - Type 5B Pier Backfilling Works	1 2 3 4 4 1 6 4 4 6 2 12 8 2 6	21-Sep-15 22-Sep-15 29-Sep-15 05-Oct-15 09-Oct-15 10-Oct-15 19-Oct-15 24-Oct-15 02-Nov-15 04-Nov-15 18-Nov-15 27-Nov-15 30-Nov-15	0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	1 2 3 4 4 1 6 4 2 12 8 2 6 6	21-Sep-15 23-Sep-15 26-Sep-15 03-Oct-15 09-Oct-15 17-Oct-15 23-Oct-15 31-Oct-15 03-Nov-15 17-Nov-15 26-Nov-15 28-Nov-15 05-Dec-15 24-Sep-15	09-Mar-16 10-Mar-16 12-Mar-16 21-Mar-16 29-Mar-16 30-Mar-16 07-Apr-16 21-Apr-16 23-Apr-16 09-May-16 20-May-16 23-May-16 23-May-16	11-Mar-16 15-Mar-16 24-Mar-16 29-Mar-16 06-Apr-16 11-Apr-16 22-Apr-16 07-May-16 21-May-16 30-May-16	135         135		0% 0% 0% 0% 0% 0% 0% 0%		
SC2D0220 SC2D0222 SC2D0230 SC2D0250 SC2D0260 SC2D0270 SC2D0280 Pier Head Se SC2D0370 SC2D0370 SC2D0374 SC2D0374 SC2D0376 SC2D0378 SC2D0380 Pier C15 (C2c Pier Works SC2C0280	C14 (C2d) - Type 5B Pier Concreting (2nd Lift) C14 (C2d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift C14 (C2d) - Type 5B Pier Head Scaffolding C14 (C2d) - Type 5B Pier Head Rebarwork C14 (C2d) - Type 5B Pier Head Formwork & Prep for Concreting C14 (C2d) - Type 5B Pier Head Concreting C14 (C2d) - Type 5B Pier Head Curing & Striking of Forms & Remove Sca C14 (C2d) - Type 5B Pier Head Curing & Striking of Forms & Remove Sca C14 (C2d) - Type 5B Pier Backfilling Works <b>egments</b> C14 (C2d) - Pier Head Segment - Temporary Platform C14 (C2d) - Pier Head Segment Lift & Fix (1 seg) C14 (C2d) - Pier Head Segment Diaphragm - Rebar C14 (C2d) - Pier Head Segment Diaphragm - Formwork & Prep for Concr C14 (C2d) - Pier Head Segment Diaphragm - Concreting C14 (C2d) - Pier Head Segment Diaphragm - Concreting C15 (C2c) - Type 5B Pier Backfilling Works Project ID: J3518DWPrE1-M28	1         2         3         4         1         6         2         12         8         2         6         4	21-Sep-15 22-Sep-15 24-Sep-15 05-Oct-15 09-Oct-15 10-Oct-15 19-Oct-15 24-Oct-15 02-Nov-15 04-Nov-15 18-Nov-15 27-Nov-15 30-Nov-15 21-Sep-15 <b>Tuen Mun - C</b>	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	1 2 3 4 4 4 6 2 12 8 2 6 4 <b>Kok L</b>	21-Sep-15 23-Sep-15 26-Sep-15 03-Oct-15 09-Oct-15 17-Oct-15 23-Oct-15 31-Oct-15 03-Nov-15 17-Nov-15 26-Nov-15 28-Nov-15 05-Dec-15 24-Sep-15 ink - Southerr	09-Mar-16 10-Mar-16 12-Mar-16 21-Mar-16 29-Mar-16 30-Mar-16 07-Apr-16 21-Apr-16 23-Apr-16 09-May-16 20-May-16 23-May-16 23-May-16 23-May-16 23-May-16	11-Mar-16 15-Mar-16 24-Mar-16 29-Mar-16 29-Mar-16 11-Apr-16 11-Apr-16 22-Apr-16 07-May-16 21-May-16 30-May-16	<ul> <li>135</li> </ul>	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0% 0% 0% 0% 0% 0% 0% 0%	Checked	
SC2D0220 SC2D0222 SC2D0230 SC2D0240 SC2D0250 SC2D0260 SC2D0270 SC2D0270 SC2D0370 SC2D0370 SC2D0374 SC2D0374 SC2D0376 SC2D0378 SC2D0380 Pier C15 (C20 Pier Works SC2C0280	C14 (C2d) - Type 5B Pier Concreting (2nd Lift) C14 (C2d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift C14 (C2d) - Type 5B Pier Head Scaffolding C14 (C2d) - Type 5B Pier Head Rebarwork C14 (C2d) - Type 5B Pier Head Formwork & Prep for Concreting C14 (C2d) - Type 5B Pier Head Concreting C14 (C2d) - Type 5B Pier Head Curing & Striking of Forms & Remove Sca C14 (C2d) - Type 5B Pier Head Curing & Striking of Forms & Remove Sca C14 (C2d) - Type 5B Pier Backfilling Works <b>egments</b> C14 (C2d) - Pier Head Segment - Temporary Platform C14 (C2d) - Pier Head Segment Lift & Fix (1 seg) C14 (C2d) - Pier Head Segment Diaphragm - Rebar C14 (C2d) - Pier Head Segment Diaphragm - Formwork & Prep for Concr C14 (C2d) - Pier Head Segment Diaphragm - Concreting C14 (C2d) - Pier Head Segment Diaphragm - Curing & Striking of Forms <b>C</b> <b>C</b> C15 (C2c) - Type 5B Pier Backfilling Works	1         2         3         4         1         6         2         12         8         2         6         4	21-Sep-15 22-Sep-15 24-Sep-15 05-Oct-15 09-Oct-15 10-Oct-15 19-Oct-15 24-Oct-15 02-Nov-15 04-Nov-15 18-Nov-15 27-Nov-15 30-Nov-15 21-Sep-15 Tuen Mun - C -Month Rolli	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	1 2 3 4 4 1 6 4 6 2 12 8 2 6 4 <b>Kok L</b> gram	21-Sep-15 23-Sep-15 26-Sep-15 03-Oct-15 09-Oct-15 17-Oct-15 23-Oct-15 31-Oct-15 03-Nov-15 17-Nov-15 26-Nov-15 28-Nov-15 05-Dec-15 24-Sep-15 ink - Southerr	09-Mar-16 10-Mar-16 12-Mar-16 21-Mar-16 29-Mar-16 30-Mar-16 07-Apr-16 21-Apr-16 23-Apr-16 23-Apr-16 20-May-16 23-May-16 23-May-16 3	11-Mar-16 15-Mar-16 24-Mar-16 29-Mar-16 29-Mar-16 11-Apr-16 11-Apr-16 22-Apr-16 07-May-16 21-May-16 30-May-16	135         135	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	PKN	d App KWY KWY




Activity ID		Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete		September	
	Diar Hood So	amonto											24 3	31 07 14	21 28
	Pier Head Se SC2C0370	C15 (C2c) - Pier Head Segment - Temporary Platform	6	25-Sep-15	0%	6	03-Oct-15	21-Apr-16	27-Apr-16	162	0	0%			
		C15 (C2c) - Pier Head Segment Lift & Fix (1 seg)	2	05-Oct-15	0%	2	06-Oct-15	28-Apr-16	29-Apr-16	162	0	0%			
		C15 (C2c) - Pier Head Segment Diaphragm - Rebar	12	07-Oct-15	0%	12	22-Oct-15	30-Apr-16	16-May-16	162	0	0%			
		C15 (C2c) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	23-Oct-15	0%	8	02-Nov-15	18-May-16	27-May-16	162	0	0%			
		C15 (C2c) - Pier Head Segment Diaphragm - Concreting	2	03-Nov-15	0%	2	04-Nov-15	28-May-16	30-May-16	162	0	0%			
		C15 (C2c) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	05-Nov-15	0%	6	11-Nov-15	31-May-16	08-Jun-16	162	0	0%			
	Pier C16 (C2b Pier Works	)													
		C16 (C2b) - Type 5B-MJ Pier Rebarwork (1st Lift)	3	20-Aug-15 A	100%	0	21-Aug-15 A					100%			
		C16 (C2b) - Type 5B-MJ Pier Formwork & Prep for Concreting (1st Lift)	2	21-Aug-15 A	100%	0	22-Aug-15 A			_		100%		·	
		C16 (C2b) - Type 5B-MJ Pier Concreting (1st Lift)	1	24-Aug-15 A	100%	0	24-Aug-15 A			_		100%			
		C16 (C2b) - Type 5B-MJ Pier Curing & Striking of Forms incl. CJ prep (1st	2	25-Aug-15 A	100%	0	31-Aug-15 A			_		100%			
	SC2B0300	C16 (C2b) - Type 5B-MJ Pier Head Scaffolding	3	21-Sep-15	0%	3	23-Sep-15	23-Apr-16	26-Apr-16	168	0	0%		t	
		C16 (C2b) - Type 5B-MJ Pier Head Rebarwork	5	24-Sep-15	0%	5	30-Sep-15	27-Apr-16	03-May-16	168	0	0%	!		
		C16 (C2b) - Type 5B-MJ Pier Head Formwork & Prep for Concreting	5	02-Oct-15	0%	5	07-Oct-15	04-May-16	09-May-16	168	0	0%			[
		C16 (C2b) - Type 5B-MJ Pier Head Concreting	1	08-Oct-15	0%	1	08-Oct-15	10-May-16	10-May-16	168	0	0%			
		C16 (C2b) - Type 5B-MJ Pier Head Curing/Striking of Forms/Remove Scal C16 (C2b) - Type 5B-MJ Pier Backfilling Works	6 4	09-Oct-15 17-Oct-15	0% 0%	6 4	16-Oct-15 22-Oct-15	11-May-16 20-May-16	19-May-16 24-May-16	168 168	0	0% 0%			
		C16 (C2b) - Type 5B-Bearing Plinth	6	09-Oct-15	0%	4 6	16-Oct-15	11-May-16	19-May-16	168	0	0%			
	Pier Head Se		0	05-001-15	070	0	10-04110	TT-Way-TO	13-May-10	100	0	070			·
		C16 (C2b) - Pier Head Segment - Temporary Platform	6	23-Oct-15	0%	6	30-Oct-15	25-May-16	01-Jun-16	168	146	0%			
E	Bridge C1														
	Pier C17 (C2a														
	Pier Works														
	SC2A0180	C17 (C2a) - Type 5B Pier Concreting (1st Lift)	1	21-Aug-15 A	100%	0	21-Aug-15 A					100%			
		C17 (C2a) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	22-Aug-15 A	100%	0	27-Aug-15 A					100%			
		C17 (C2a) - Type 5B Pier Head Scaffolding	4	21-Sep-15	0%	4	24-Sep-15	29-Feb-16	03-Mar-16	127	0	0%		t i i i i i i i i i i i i i i i i i i i	
		C17 (C2a) - Type 5B Pier Head Rebarwork	5	25-Sep-15	0%	5	02-Oct-15	04-Mar-16	09-Mar-16	127	0	0%			
		C17 (C2a) - Type 5B Pier Head Formwork & Prep for Concreting	5	03-Oct-15	0%	5	08-Oct-15	10-Mar-16	15-Mar-16	127 127	0	0%			
		C17 (C2a) - Type 5B Pier Head Concreting C17 (C2a) - Type 5B Pier Head Curing/Striking of Forms/Remove Scaffok	6	09-Oct-15 10-Oct-15	0% 0%	6	09-Oct-15 17-Oct-15	16-Mar-16 17-Mar-16	16-Mar-16 23-Mar-16	127	0	0% 0%			
		C17 (C2a) - Type 5B Pier Backfilling Works	4	19-Oct-15	0%	4	23-Oct-15	24-Mar-16	31-Mar-16	127	0	0%			
	Pier Head Se				070	-	20 0 01 10	2111101110	or mail to			070			
		C17 (C2a) - Pier Head Segment - Temporary Platform	6	24-Oct-15	0%	6	31-Oct-15	01-Apr-16	08-Apr-16	127	0	0%			
	SC2A0372	C17 (C2a) - Pier Head Segment Lift & Fix (1 seg)	2	02-Nov-15	0%	2	03-Nov-15	09-Apr-16	12-Apr-16	128	0	0%			
		C17 (C2a) - Pier Head Segment Diaphragm - Rebar	13	04-Nov-15	0%	13	18-Nov-15	13-Apr-16	29-Apr-16	128	0	0%			
		C17 (C2a) - Pier Head Segment Diaphragm - Formwork	8	19-Nov-15	0%	8	27-Nov-15	30-Apr-16	11-May-16	129	0	0%			
		C17 (C2a) - Pier Head Segment Diaphragm - Concreting	2	28-Nov-15	0%	2	30-Nov-15	12-May-16	13-May-16	129	0	0%			
	Pier C18 (C3d	C17 (C2a) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	01-Dec-15	0%	6	07-Dec-15	16-May-16	23-May-16	129	0	0%			
	Pier Works														
		C18B (C1e-R) - Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	21-Sep-15	0%	2	22-Sep-15	14-Jan-16	15-Jan-16	91	0	0%			
	Portal		_	21 000 10	070		Oop 10			0.1		070			
	SC1ER280	C18 (C1e) - Portal Beam Scaffolding	12	23-Sep-15	0%	12	08-Oct-15	16-Jan-16	29-Jan-16	91	0	0%			
		C18 (C1e) - Portal Beam Soffit Formwork	12	09-Oct-15	0%	12	24-Oct-15	30-Jan-16	16-Feb-16	91	0	0%			
		C18 (C1e) - Portal Beam Rebarwork & Inserts	16	26-Oct-15	0%	16	13-Nov-15	17-Feb-16	05-Mar-16	91	0	0%			
		C18 (C1e) - Portal Beam Side Formwork & Prep for Concreting	16	14-Nov-15	0%	16	02-Dec-15	07-Mar-16	29-Mar-16	92	0	0%			
		C18 (C1e) - Portal Beam Concreting	1	03-Dec-15	0%	1	03-Dec-15	30-Mar-16	30-Mar-16	92	0	0%			
		C18 (C1e) - Pier Head Curing/Striking of Forms/Remove Scaffolding	14	04-Dec-15	0%	14	19-Dec-15	31-Mar-16	18-Apr-16	92	0	0%			·
	Pier C19 (C1d Pier Works	)													
		C19 (C1d) - Type 5B-B Pier/Pier Head Curing/Striking of Forms/Remove S	6	21-Sep-15	0%	6	26-Sep-15	08-Jan-16	14-Jan-16	86	0	0%			
		C19 (C1d) - Type 5B-B Pier/Pier Head Backfilling Works	4	29-Sep-15	0%	4	03-Oct-15	15-Jan-16	19-Jan-16	86	0	0%			┍╸ᆣ
	Pier Head Se														1
		C19 (C1d) - Pier Head Segment - Temporary Platform	6	05-Oct-15	0%	6	10-Oct-15	20-Jan-16	26-Jan-16	86	0	0%			
	SC1D0372	C19 (C1d) - Pier Head Segment Lift & Fix (1 seg)	2	12-Oct-15	0%	2	13-Oct-15	27-Jan-16	29-Jan-16	87	0	0%			
		C19 (C1d) - Pier Head Segment Diaphragm - Rebar	13	15-Oct-15	0%	13	31-Oct-15	30-Jan-16	17-Feb-16	87	0	0%			
		C19 (C1d) - Pier Head Segment Diaphragm - Formwork	8	02-Nov-15	0%	8	10-Nov-15	18-Feb-16	26-Feb-16	87	0	0%			
		C19 (C1d) - Pier Head Segment Diaphragm - Concreting	2	11-Nov-15	0%	2	12-Nov-15	27-Feb-16	29-Feb-16	87	0	0%			<b>.</b>
		C19 (C1d) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	13-Nov-15	0%	6	19-Nov-15	01-Mar-16	07-Mar-16	87	15	0%			
	Pier C20 (C1c Pier Head Se	) & Abutment C													
	The Treat Se							· · ·				In			
	Actual Work	Project ID: J3518DWPrE1-M28 Layout: J3518-DWP-3MRP Submission - M28	-		-		Link - Southerr			Date	_		hecked	Appro	oved
	Planned Bar	Filter: TASK filters: 3-Month Lookahead, No CC	3	-Month Rolli	-	-	• •		ges)	28-Jul-15 01-Sep-1				(WY (WY	
	Critical Bar <ul> <li>Milestone</li> </ul>	Milestones, No Level of Effort.		(F	Progres	s as	of 21-Sep -1	5)		30-Sep-	_			(WY	
•											· M	I, ,	<u> </u>		




Activity ID		Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete		September	_
														07 14 21	2
		C20 (C1c) - Pier Head Segment - Temporary Platform	6	21-Sep-15	0%	6	26-Sep-15	19-Mar-16	29-Mar-16	144	164	0%			I T
		Approach Ramp C	1	-	1	1	Í								
	1C0200	Abutment C - Walls & Staircase	48	21-Sep-15	0%	48	20-Nov-15	01-Mar-16	03-May-16	128	19	0%			
		AR-C - RE Walls - Erect fencing, Excavation/formation/ drainage filter & bo AR-C - RE Walls - Upper layers with backfill in stages	12 48	22-Apr-15 A 22-Sep-15	90% 0%	1 48	22-Sep-15 23-Nov-15	28-Jan-16 30-Jan-16	29-Jan-16 01-Apr-16	104 104	0	90% 0%		<b></b>	
		AR-C - RC Walls - Base Slabs	50	08-Apr-15 A	50%	25	23-Nov-15	01-Mar-16	01-Apr-16	104	0	50%			
		AR-C - RC Walls - Side Walls	48	16-Oct-15	0%	48	14-Dec-15	01-Mar-16	03-May-16	101	0	0%			
	1C0254	AR-C - RC Walls - Backfill	12	14-Dec-15	0%	12	30-Dec-15	04-May-16	19-May-16	109	0	0%			
Viadu	uct D						'	í							
		and Foundation													
		D13 (D2d) - Completion of piling works	0		0%	0	21-Sep-15		01-Feb-19	999	999	0%			
		D10 (D3b) - Completion of piling works	0		0%	0	21-Sep-15		15-Jan-19	984	0	0%		L	
		D11 (D3a) - Completion of piling works	0		0%	0	21-Sep-15		08-May-15	-113	0	0%			!
		D12 (D2e) - Completion of piling works	0		0%	0	21-Sep-15		01-Feb-19	999	999	0%		•	
	ge D3														
Pier	D1 (D4f)														
Pier	r Works														
SD	D4F372	D1 (D4f) - Type 4B-Bearing Plinth	6	21-Aug-15 A	100%	0	25-Aug-15 A					100%			
Pier	r Head Se														
		D1 (D4f) - Pier Head Segment - Temporary Platform	6	21-Sep-15	0%	6	26-Sep-15	20-May-15	28-May-15	-89	137	0%			1
Pier	D2 (D4e)														
	r Works												·		
		D2 (D4e) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffoldir	6	18-Aug-15 A	100%	0	02-Sep-15 A					100%			
	D3 (D4d)														
	r Works														
		D3 (D4d) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffoldir	6	09-Aug-15 A	90%	1	21-Sep-15	05-Dec-15	07-Dec-15	61	0	100%			
	r Head Se			01.0.45	00/	0	00 <b>0</b> 45	07 D 45		04		001	·		<u> </u>
		D3 (D4d) - Pier Head Segment - Temporary Platform	6 2	21-Sep-15	0%	6	29-Sep-15	07-Dec-15	14-Dec-15	61	39	0%			<b>—</b>
		D3 (D4d) - Pier Head Segment Lift & Fix (1 seg) D3 (D4d) - Pier Head Segment Diaphragm - Rebar	2 18	19-Nov-15 21-Nov-15	0% 0%	2 18	20-Nov-15 11-Dec-15	14-Dec-15 16-Dec-15	16-Dec-15 08-Jan-16	21 21	0	0% 0%			
		D3 (D4d) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	11-Dec-15	0%	8	21-Dec-15	09-Jan-16	18-Jan-16	21	0	0%			
	D4 (D4c)		0	IT Bee to	070	U	21 000 10	00 0011 10	To ball To	21		070			
	r Works											-			
		D4 (D4c) - Type 4B Pier Rebarwork, Formwork & Prep (3rd Lift)	5	19-Aug-15 A	100%	0	26-Aug-15 A					100%			
		D4 (D4c) - Type 4B Pier Concreting, Curing & Striking, CJ prep (3rd Lift)	3	27-Aug-15 A	100%	0	01-Sep-15 A					100%			
		D4 (D4c) - Type 4B Pier Head Scaffolding	4	02-Sep-15 A	100%	0	09-Sep-15 A					100%			
		D4 (D4c) - Type 4B Pier Head Rebarwork, Formwork & Prep	9	10-Sep-15 A	50%	5	25-Sep-15	08-Apr-15	13-Apr-15	-121	0	50%	I		
		D4 (D4c) - Type 4B Pier Head Concreting	1	25-Sep-15	0%	1	26-Sep-15	14-Apr-15	14-Apr-15	-121	0	0%		I	1
		D4 (D4c) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffoldin	6	26-Sep-15	0%	6	06-Oct-15	16-Apr-15	22-Apr-15	-121	0	0%			
	r Head Se									101					
		D4 (D4c) - Pier Head Segment - Temporary Platform D4 (D4c) - Pier Head Segment Lift & Fix (1 seg)	6 2	06-Oct-15	0%	6	13-Oct-15	24-Apr-15	30-Apr-15	-121	29 0	0%			
		D4 (D4c) - Pier Head Segment Lint & Fix (Tseg) D4 (D4c) - Pier Head Segment Diaphragm - Rebar	12	19-Nov-15 21-Nov-15	0%	2 12	20-Nov-15 04-Dec-15	02-May-15 05-May-15	04-May-15 19-May-15	-149 -149	0	0% 0%			
		D4 (D4c) - Pier Head Segment Diaphragm - Formwork & Prep for Concret	8	05-Dec-15	0%	8	14-Dec-15	20-May-15	30-May-15	-149	0	0%			
		D4 (D4c) - Pier Head Segment Diaphragm - Concreting	2	15-Dec-15	0%	2	16-Dec-15	01-Jun-15	02-Jun-15	-149	0	0%			
		D4 (D4c) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	17-Dec-15	0%	6	23-Dec-15	04-Jun-15	12-Jun-15	-149	0	0%			
	D5 (D4b)						· · · · · · · · · · · · · · · · · · ·								
Pier	r Works												·		
		D5 (D4b) - Type 4B Pier Scaffolding (2nd Lift)	1	19-Aug-15 A	100%	0	22-Aug-15 A					100%	1		
SC	D4B0220	D5 (D4b) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	5	24-Aug-15 A	100%	0	10-Sep-15 A					100%		1	
		D5 (D4b) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	11-Sep-15 A	100%	0	16-Sep-15 A					100%			
		D5 (D4b) - Type 4B Pier Scaffolding (3rd Lift)	2	16-Sep-15 A	100%	0	19-Sep-15 A			_		100%			
		D5 (D4b) - Type 4B Pier Rebarwork, Formwork & Prep (3rd Lift)	5	21-Sep-15 A	10%	5	25-Sep-15	25-Mar-15	30-Mar-15	-129	0	10%		<b>—</b>	
		D5 (D4b) - Type 4B Pier Concreting, Curing & Striking, CJ prep (3rd Lift)	3	25-Sep-15	0%	3	30-Sep-15	31-Mar-15	02-Apr-15	-129	0	0%			; ب
		D5 (D4b) - Type 4B Pier Head Scaffolding	4 9	30-Sep-15	0% 0%	4	06-Oct-15	08-Apr-15	11-Apr-15	-129 -129	0	0% 0%			
		D5 (D4b) - Type 4B Pier Head Rebarwork, Formwork & Prep D5 (D4b) - Type 4B Pier Head Concreting	9	06-Oct-15 17-Oct-15	0%	9 1	17-Oct-15 19-Oct-15	13-Apr-15 25-Apr-15	24-Apr-15 25-Apr-15	-129	0	0%			
		D5 (D4b) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffoldir	6	17-Oct-15	0%	6	27-Oct-15	25-Apr-15 27-Apr-15	04-May-15	-129	0	0%			
	r Head Se		5	10 000-10	070	5			o i may 10	120	0	070			
		D5 (D4b) - Pier Head Segment - Temporary Platform	6	27-Oct-15	0%	6	04-Nov-15	05-May-15	11-May-15	-129	13	0%			
		D5 (D4b) - Pier Head Segment Lift & Fix (1 seg)	2	19-Nov-15	0%	2	20-Nov-15	13-May-15	14-May-15	-141	0	0%			
		D5 (D4b) - Pier Head Segment Diaphragm - Rebar	12	21-Nov-15	0%	12	04-Dec-15	15-May-15	30-May-15	-141	0	0%			
									· ·						
A	ctual Work	Project ID: J3518DWPrE1-M28			-		Link - Southerr			Date	_		Checked	Approved	ł
PI	lanned Bar	Layout: J3518-DWP-3MRP Submission - M28 Filter: TASK filters: 3-Month Lookahead, No CC	3	-Month Roll	ing Pro	gran	nme (Page 1	5 of 32 Pag	ges)	28-Jul-1			KN KWY		
	critical Bar	Milestones, No Level of Effort.		(1	Progres	s as	of 21-Sep -1	5)		01-Sep-7	_		KN KWY		
● ● M	lilestone			· ·			•			30-Sep-7	сı	IP	YKN KWY		




Activ	ity ID	Activity Name	Orig.	Act. Start / FC Early	Duration %	Rem.	Act. Finish / FC Early	Late Start	Late Finish	Total Float	Free	Physical %			
			Durn.	Start	Complete	Durn.	Finish				Float	Complete	Sep 24 31 07	ptember 14 21	28
	SD4B0376	D5 (D4b) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	05-Dec-15	0%	8	14-Dec-15	01-Jun-15	12-Jun-15	-141	0	0%			7
		D5 (D4b) - Pier Head Segment Diaphragm - Concreting	2	15-Dec-15	0%	2	16-Dec-15	13-Jun-15	15-Jun-15	-141	0	0%			
	SD4B0380	D5 (D4b) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	17-Dec-15	0%	6	23-Dec-15	16-Jun-15	26-Jun-15	-141	0	0%			
	Pier D6 (D4a)	Ú de la companya de l													
	Pier Works														
	SD4A0200	D6 (D4a) - Type 4B MJ Pier Concreting, Curing & Striking, CJ prep (1st Lift	3	14-Aug-15 A	100%	0	23-Aug-15 A					100%	<b>A</b>		
	SD4A0210		1	24-Aug-15 A	100%	0	31-Aug-15 A					100%			
	SD4A0220		5	01-Sep-15 A	100%	0	09-Sep-15 A					100%			
		D6 (D4a) - Type 4B MJ Pier Concreting, Curing & Striking, CJ prep (2nd Li	3	21-Sep-15 A	0%	3	23-Sep-15	22-May-15	26-May-15	-88	0	0%		<b>–</b>	
	SD4A0250		2	24-Sep-15	0%	2	25-Sep-15	27-May-15	28-May-15	-88	0	0%		·····	
		D6 (D4a) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (3rd Lift)	5	26-Sep-15	0%	5	03-Oct-15	29-May-15	04-Jun-15	-88	0	0%			-
	SD4A0280		3	05-Oct-15	0%	3	07-Oct-15	05-Jun-15	08-Jun-15	-88	0	0%			
	SD4A0300		4	08-Oct-15 13-Oct-15	0% 0%	4 9	12-Oct-15	10-Jun-15 16-Jun-15	15-Jun-15	-88 -88	0	0% 0%			
	SD4A0310 SD4A0330	D6 (D4a) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep D6 (D4a) - Type 4B-MJ Pier Head Concreting	9	26-Oct-15	0%	9	24-Oct-15 26-Oct-15	02-Jul-15	30-Jun-15 02-Jul-15	-88	0	0%			
		D6 (D4a) - Type 4B-MJ Pier Head Concreting	6	27-Oct-15	0%	6	03-Nov-15	02-Jul-15 03-Jul-15	02-Jul-15 09-Jul-15	-88	0	0%			
	SD4A372	D6 (D4a) - Type 4B-Bearing Plinth	6	27-Oct-15	0%	6	03-Nov-15	03-Jul-15	09-Jul-15	-88	0	0%			
	Pier Head S		U	27 000 10	070	U				00		070			
		D6 (D4a) - Pier Head Segment - Temporary Platform	6	04-Nov-15	0%	6	10-Nov-15	10-Jul-15	17-Jul-15	-88	104	0%			
	Bridge D2		Ū		070	Ũ				00	101	070			
	Pier D7 (D3e)														
	Pier Works														
	SD3E0180	D7 (D3e) - Type 4B Pier Rebarwork, Formwork & Prep (1st Lift)	5	17-Aug-15 A	100%	0	31-Aug-15 A					100%			
	SD3E0180		3	01-Sep-15 A	100%	0	07-Sep-15 A					100%			
		D7 (D3e) - Type 4B Pier Scaffolding (2nd Lift)	1	01-Sep-15 A	100%	0	11-Sep-15 A					100%			Ì
	SD3E0220		5	12-Sep-15 A	40%	3	23-Sep-15	10-Apr-15	13-Apr-15	-119	0	40%			
		D7 (D3e) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	24-Sep-15	0%	3	26-Sep-15	14-Apr-15	17-Apr-15	-119	0	0%			
	SD3E0250		2	29-Sep-15	0%	2	30-Sep-15	18-Apr-15	20-Apr-15	-119	0	0%			
		D7 (D3e) - Type 4B Pier Rebarwork, Formwork & Prep (3rd Lift)	5	02-Oct-15	0%	5	07-Oct-15	21-Apr-15	27-Apr-15	-119	0	0%			
		D7 (D3e) - Type 4B Pier Concreting, Curing & Striking, CJ prep (3rd Lift)	3	08-Oct-15	0%	3	10-Oct-15	28-Apr-15	30-Apr-15	-119	0	0%			
		D7 (D3e) - Type 4B Pier Head Scaffolding	4	12-Oct-15	0%	4	16-Oct-15	02-May-15	06-May-15	-119	0	0%			- L   
		D7 (D3e) - Type 4B Pier Head Rebarwork, Formwork & Prep	9	17-Oct-15	0%	9	28-Oct-15	07-May-15	18-May-15	-119	0	0%			
		D7 (D3e) - Type 4B Pier Head Concreting	1	30-Oct-15	0%	1	30-Oct-15	19-May-15	19-May-15	-119	0	0%			
		D7 (D3e) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffoldir	6	31-Oct-15	0%	6	06-Nov-15	20-May-15	28-May-15	-119	0	0%			
	Pier Head Se														
	SD3E0370	D7 (D3e) - Pier Head Segment - Temporary Platform	6	07-Nov-15	0%	6	13-Nov-15	29-May-15	05-Jun-15	-119	4	0%			
		D7 (D3e) - Pier Head Segment Lift & Fix (1 seg)	2	19-Nov-15	0%	2	20-Nov-15	06-Jun-15	08-Jun-15	-123	0	0%	1		
		D7 (D3e) - Pier Head Segment Diaphragm - Rebar	12	21-Nov-15	0%	12	04-Dec-15	10-Jun-15	29-Jun-15	-123	0	0%	1		
	SD3E0376	D7 (D3e) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	05-Dec-15	0%	8	14-Dec-15	30-Jun-15	09-Jul-15	-123	0	0%			
	SD3E0378	D7 (D3e) - Pier Head Segment Diaphragm - Concreting	2	15-Dec-15	0%	2	16-Dec-15	10-Jul-15	11-Jul-15	-123	0	0%			
	SD3E0380	D7 (D3e) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	17-Dec-15	0%	6	23-Dec-15	13-Jul-15	20-Jul-15	-123	0	0%			
	Pier D8 (D3d)														
	Pier Works														
		D8 (D3d) - Type 5B Pier Rebarwork (3rd Lift)	3	20-Aug-15 A	100%	0	21-Sep-15	06-May-15	06-May-15	-99	0	100%			ł
		D8 (D3d) - Type 5B Pier Formwork & Prep for Concreting (3rd Lift)	3	21-Sep-15	0%	3	23-Sep-15	07-May-15	09-May-15	-99	0	0%			
		D8 (D3d) - Type 5B Pier Concreting (3rd Lift)	1	24-Sep-15	0%	1	24-Sep-15	11-May-15	11-May-15	-99	0	0%		1	
		D8 (D3d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (3rd Lift)	2	25-Sep-15	0%	2	26-Sep-15	13-May-15	14-May-15	-99	0	0%			
		D8 (D3d) - Type 5B Pier Head Scaffolding	3	29-Sep-15	0%	3	02-Oct-15	15-May-15	18-May-15	-99	0	0%			Ļ
		D8 (D3d) - Type 5B Pier Head Rebarwork	4	03-Oct-15	0%	4	07-Oct-15	19-May-15	23-May-15	-99	0	0%			
		D8 (D3d) - Type 5B Pier Head Formwork & Prep for Concreting	4	08-Oct-15	0%	4	12-Oct-15	26-May-15	29-May-15	-99	0	0%			
		D8 (D3d) - Type 5B Pier Head Concreting	1	13-Oct-15	0%	1	13-Oct-15	30-May-15	30-May-15	-99	0	0%			
		D8 (D3d) - Type 5B Pier Head Curing/Striking of Forms/Remove Scaffoldir	6	15-Oct-15	0%	6	22-Oct-15	01-Jun-15	08-Jun-15	-99	0	0%			
		D8 (D3d) - Type 5B Pier Backfilling Works	4	23-Oct-15	0%	4	27-Oct-15	10-Jun-15	15-Jun-15	-99	0	0%			÷
	Pier Head Se		0	00.0.1.45	00/	0	04 No. 45	40 1 45	00 1 15	00	40	00/			
		D8 (D3d) - Pier Head Segment - Temporary Platform	6	28-Oct-15	0%	6	04-Nov-15	16-Jun-15	26-Jun-15	-99	12	0%			
		D8 (D3d) - Pier Head Segment Lift & Fix (1 seg)	2	19-Nov-15	0%	2	20-Nov-15	27-Jun-15	29-Jun-15	-111	0	0%	i I		
		D8 (D3d) - Pier Head Segment Diaphragm - Rebar	13	21-Nov-15	0%	13	05-Dec-15	30-Jun-15	15-Jul-15	-111	0	0%	i I		
		D8 (D3d) - Pier Head Segment Diaphragm - Formwork	8	07-Dec-15	0%	8	15-Dec-15	17-Jul-15	25-Jul-15	-111	0	0%			
		D8 (D3d) - Pier Head Segment Diaphragm - Concreting	2	16-Dec-15	0%	2	17-Dec-15	27-Jul-15	28-Jul-15	-111	0	0%			
		D8 (D3d) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	18-Dec-15	0%	6	24-Dec-15	30-Jul-15	05-Aug-15	-111	0	0%			
	Pier D9 (D3c)														ł
	Pier Works		-	00 4 15 4	40001	0	04 4 4 5 4					40004			
	SD3C0210	D9 (D3c) - Type 5B Pier Formwork & Prep for Concreting (2nd Lift)	3	22-Aug-15 A	100%	0	24-Aug-15 A					100%			
	Actual Work	Project ID: J3518DWPrE1-M28		Tuen Mun - C	hek Lan	Kok I	Link - Southerr	Connection	1	Date	Re	vision C	Checked /	Approved	
	Planned Bar	Layout: J3518-DWP-3MRP Submission - M28	2	-Month Rolli	-					28-Jul-1			PKN KWY		
	Critical Bar	Filter: TASK filters: 3-Month Lookahead, No CC	3		-	-	•		900)	01-Sep-			PKN KWY		
	<ul> <li>Milestone</li> </ul>	Milestones, No Level of Effort.		(F	rogres	s as	of 21-Sep -1	15)		30-Sep-			PKN KWY		
1	¥											ľ'			




Activity I	)	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete		Contorne	
			Durn.	Otart	Complete	Durn.	T mion				Tioat	Complete	24	September           31         07         14	
		D9 (D3c) - Type 5B Pier Concreting (2nd Lift)	1	25-Aug-15 A	100%	0	25-Aug-15 A					100%			
		D9 (D3c) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	26-Aug-15 A	100%	0	08-Sep-15 A					100%			
		D9 (D3c) - Type 5B Pier head Scaffolding	3	09-Sep-15 A	100%	0	15-Sep-15 A	00.1.1.45	07.1.1.45			100%			
		D9 (D3c) - Type 5B Pier Head Rebarwork D9 (D3c) - Type 5B Pier Head Formwork & Prep for Concreting	4	18-Sep-15 A 22-Sep-15	70% 0%	1	22-Sep-15 26-Sep-15	06-Jul-15 08-Jul-15	07-Jul-15 11-Jul-15	-58 -58	0	70% 0%			┦
		D9 (D3c) - Type 5B Pier Head Concreting	4	22-Sep-15 26-Sep-15	0%	4	29-Sep-15	13-Jul-15	13-Jul-15	-58	0	0%		 	
		D9 (D3c) - Type 5B Pier Head Curing & Striking of Forms incl. CJ prep	2	29-Sep-15	0%	2	02-Oct-15	14-Jul-15	15-Jul-15	-58	0	0%		 	
	Pier Head Se		_											,   	
		D9 (D3c) - Pier Head Segment - Temporary Platform	6	02-Oct-15	0%	6	09-Oct-15	17-Jul-15	23-Jul-15	-58	32	0%		1 1 1	
	SD3C0372	D9 (D3c) - Pier Head Segment Lift & Fix (1 seg)	2	19-Nov-15	0%	2	20-Nov-15	24-Jul-15	25-Jul-15	-90	0	0%		1	
		D9 (D3c) - Pier Head Segment Diaphragm - Rebar	12	21-Nov-15	0%	12	04-Dec-15	27-Jul-15	10-Aug-15	-90	0	0%	1	7 1 1	
		D9 (D3c) - Pier Head Segment Diaphragm - Formwork	8	05-Dec-15	0%	8	14-Dec-15	12-Aug-15	21-Aug-15	-90	0	0%			
		D9 (D3c) - Pier Head Segment Diaphragm - Concreting	2	15-Dec-15	0%	2	16-Dec-15	22-Aug-15	24-Aug-15	-90	0	0%		1	
		D9 (D3c) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	17-Dec-15	0%	6	23-Dec-15	25-Aug-15	31-Aug-15	-90	0	0%	ļ	7 	
	Pier D10 (D3b Pile Cap Wo	•												   	
		D10B (D3b-R) - Pile cap Excavation / ELS (incl. sheet piling)	12	21-Sep-15	0%	12	06-Oct-15	16-Jan-19	29-Jan-19	951	0	0%			
		D10B (D3b-R) - Pile cap Eccavation / ECS (ind. sheet piling)	3	07-Oct-15	0%	3	09-Oct-15	30-Jan-19	01-Feb-19	951	951	0%	·	/	-
	Pier Works		0	07 000 10	070	U		00 001 10		501	001	070	1	1 1	
		D10B (D3b-R) - Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	21-Aug-15 A	100%	0	22-Aug-15 A					100%		1	
		D10B (D3b-R) - Pier Scaffolding (2nd Lift)	2	19-Sep-15 A	100%	0	21-Sep-15 A					100%		Г	
		D10B (D3b-R) - Pier Rebarwork (2nd Lift)	3	22-Sep-15 A	100%	0	25-Sep-15 A					100%		1 1 1	
	SD3BR210	D10B (D3b-R) - Pier Formwork & Prep for Concreting (2nd Lift)	2	21-Sep-15	0%	2	22-Sep-15	24-Jun-15	26-Jun-15	-67	0	0%			
		D10B (D3b-R) - Pier Concreting (2nd Lift)	1	23-Sep-15	0%	1	23-Sep-15	27-Jun-15	27-Jun-15	-67	0	0%	1		1
		D10B (D3b-R) - Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	24-Sep-15	0%	2	25-Sep-15	29-Jun-15	02-Jul-15	-66	0	0%	ļ	1	•
		D10B (D3b-R) - Pier Scaffolding (3rd Lift)	3	26-Sep-15	0%	3	30-Sep-15	03-Jul-15	06-Jul-15	-66	0	0%		1 1	
		D10B (D3b-R) - Pier Rebarwork (3rd Lift)	3	02-Oct-15	0%	3	05-Oct-15	07-Jul-15	09-Jul-15	-66	0	0%			
		D10B (D3b-R) - Pier Formwork & Prep for Concreting (3rd Lift) D10B (D3b-R) - Pier Concreting (3rd Lift)	3	06-Oct-15 09-Oct-15	0% 0%	3 1	08-Oct-15 09-Oct-15	10-Jul-15 14-Jul-15	13-Jul-15 14-Jul-15	-66 -66	0	0% 0%	1		
		D10B (D3b-R) - Pier Curing & Striking of Forms incl. CJ prep (3rd Lift)	2	10-Oct-15	0%	2	12-Oct-15	15-Jul-15	17-Jul-15	-66	0	0%		1 1 1	
	Portal			10 000 10	070	~	12 000 10			00	0	070		1	
		D10 (D3b) - Portal Beam Scaffolding	12	13-Oct-15	0%	12	28-Oct-15	18-Jul-15	01-Aug-15	-66	0	0%	1		
		D10 (D3b) - Portal Beam Soffit Formwork	12	30-Oct-15	0%	12	12-Nov-15	03-Aug-15	17-Aug-15	-66	0	0%	·	,   	
	SD3BR300	D10 (D3b) - Portal Beam Rebarwork & Inserts	16	13-Nov-15	0%	16	01-Dec-15	18-Aug-15	07-Sep-15	-66	0	0%		1 1	
	SD3BR305	D10 (D3b) - Portal Beam Side Formwork & Prep for Concreting	16	02-Dec-15	0%	16	19-Dec-15	08-Sep-15	29-Sep-15	-66	0	0%	1		
	Pier D11 (D3a	·												1	
		-Pile Installation - D11 (D3a)											·	, , ,	
		D11B (D3a) - Installation of SH Pile (8 nr)	90	09-Apr-15 A	100%	0	27-Aug-15 A					100%		- 	
	Pile Cap Wo		40	04 0 45	00/	40	40.0+45	00 Mar 45	00 hm 45	00	0	00(		1 1	
		D11B (D3a-R) - Pile cap Excavation / ELS (incl. sheet piling) D11B (D3a-R) - Pile cap Pile breakdown to cut-off etc	18 4	21-Sep-15 15-Oct-15	0%	18 4	13-Oct-15 19-Oct-15	08-May-15 02-Jun-15	02-Jun-15 08-Jun-15	-98 -98	0	0% 0%		1	
		D11B (D3a-R) - Pile cap Blinding	4	20-Oct-15	0%	4	20-Oct-15	02-Jun-15 08-Jun-15	10-Jun-15	-98	0	0%		- 	
		D11B (D3a-R) - Pile cap Formwork	3	27-Oct-15	0%	3	30-Oct-15	16-Jun-15	22-Jun-15	-98	0	0%		' ! !	
		D11B (D3a-R) - Pile cap Rebarwork	4	22-Oct-15	0%	4	26-Oct-15	10-Jun-15	16-Jun-15	-98	0	0%		1	
	SD3AR122	D11B (D3a-R) - Pile cap Kicker Formwork	2	02-Nov-15	0%	2	03-Nov-15	02-Jul-15	04-Jul-15	-93	4	0%	ļ	7 1 1	
		D11B (D3a-R) - Pile cap Concreting	1	31-Oct-15	0%	1	31-Oct-15	22-Jun-15	24-Jun-15	-98	0	0%		1 1	
		D11B (D3a-R) - Pile cap Curing & Striking of Forms incl. CJ prep	6	02-Nov-15	0%	6	07-Nov-15	24-Jun-15	04-Jul-15	-97	0	0%		!	
	Pier Works					-					_		1	1	
		D11B (D3a-R) - Pier Scaffolding (1st Lift)	2	09-Nov-15	0%	2	10-Nov-15	04-Jul-15	07-Jul-15	-97	0	0%		1 1 1	
		D11B (D3a-R) - Pier Rebarwork (1st Lift)	3	11-Nov-15	0%	3	13-Nov-15	07-Jul-15	10-Jul-15	-97	0	0%	1		
		D11B (D3a-R) - Pier Formwork & Prep for Concreting (1st Lift) D11B (D3a-R) - Pier Concreting (1st Lift)	2	14-Nov-15 17-Nov-15	0% 0%	2	16-Nov-15 17-Nov-15	10-Jul-15 13-Jul-15	13-Jul-15 14-Jul-15	-97 -97	0	0% 0%		1	
		D11B (D3a-R) - Pier Concreting (1st Lift) D11B (D3a-R) - Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	17-NOV-15 18-Nov-15	0%	2	17-Nov-15 19-Nov-15	13-Jul-15 14-Jul-15	14-Jul-15 17-Jul-15	-97	0	0%	·	   	
		D11B (D3a-R) - Pier Scaffolding (2nd Lift)	2	20-Nov-15	0%	2	21-Nov-15	17-Jul-15	20-Jul-15	-97	0	0%		1	
		D11B (D3a-R) - Pier Rebarwork (2nd Lift)	3	23-Nov-15	0%	3	25-Nov-15	20-Jul-15	23-Jul-15	-97	0	0%	1		
		D11B (D3a-R) - Pier Formwork & Prep for Concreting (2nd Lift)	3	26-Nov-15	0%	3	28-Nov-15	23-Jul-15	27-Jul-15	-97	0	0%	1	1	
	SD3AR220	D11B (D3a-R) - Pier Concreting (2nd Lift)	1	30-Nov-15	0%	1	30-Nov-15	27-Jul-15	28-Jul-15	-97	0	0%			
		D11B (D3a-R) - Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	01-Dec-15	0%	2	02-Dec-15	28-Jul-15	01-Aug-15	-95	0	0%			
	Portal												1	1	
		D11 (D3a) - Portal Beam Scaffolding	12	03-Dec-15	0%	12	16-Dec-15	03-Aug-15	17-Aug-15	-95	0	0%	i I	 	
		D11 (D3a) - Portal Beam Soffit Formwork	12	17-Dec-15	0%	12	02-Jan-16	18-Aug-15	01-Sep-15	-95	0	0%			
	Pier D12 (D2e														
	Pier Works													·	
	Actual Work	Project ID: J3518DWPrE1-M28		Tuen Mun - C	Chek Lan	Kok	Link - Southern	Connection	1	Date	Re	vision C	Checked	App	roved
	Planned Bar	Layout: J3518-DWP-3MRP Submission - M28	2		-		me (Page 1			28-Jul-1	_			KWY II	
	Critical Bar	Filter: TASK filters: 3-Month Lookahead, No CC	5		-	-	• •		<u> </u>	01-Sep-7	_			KWY	
•	Milestone	Milestones, No Level of Effort.		(F	rogres	5 dS	of 21-Sep -1	5)		30-Sep-7	15	P	νKN	KWY	




Activity ID	Activity Name	Orig.	Act. Start / FC Early	Duration %	Rem.	Act. Finish / FC Early	Late Start	Late Finish	Total Float	Free	Physical %			
		Durn.	Start	Complete	Durn.	Finish				Float	Complete			eptember
	D124 (D2a L) Diar Formwork & Drap for Congrating (1at Lift)	2	20 Aux 15 A	1000/	0	21 Aug 15 A					100%	24	31 07	14 21
	D12A (D2e-L) - Pier Formwork & Prep for Concreting (1st Lift)	2	20-Aug-15 A	100%	0	21-Aug-15 A					100% 100%			
	D12A (D2e-L) - Pier Concreting (1st Lift) D12A (D2e-L) - Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	22-Aug-15 A 23-Aug-15 A	100% 100%	0	22-Aug-15 A 25-Aug-15 A					100%			
	D12A (D2e-L) - Pier Curing & Striking of Porns ind. Co prep (1st Lin)	3	26-Aug-15 A	100%	0	29-Aug-15 A					100%		1	
	D12A (D2e-L) - Pier Rebarwork (2nd Lift)	3	31-Aug-15 A	100%	0	05-Sep-15 A					100%		¦	
	D12A (D2e-L) - Pier Formwork & Prep for Concreting (2nd Lift)	3	07-Sep-15 A	100%	0	12-Sep-15 A					100%			
	D12A (D2e-L) - Pier Concreting (2nd Lift)	1	21-Sep-15	0%	1	21-Sep-15	13-Aug-15	13-Aug-15	-29	0	0%			<u>.</u>
	D12A (D2e-L) - Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	22-Sep-15	0%	2	23-Sep-15	14-Aug-15	15-Aug-15	-29	9	0%		1 1 1	í.
	D12B (D2e-R) - Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	19-Aug-15 A	100%	0	21-Aug-15 A					100%	i i		-
	D12B (D2e-R) - Pier Scaffolding (2nd Lift)	3	21-Sep-15	0%	3	23-Sep-15	01-Aug-15	04-Aug-15	-38	0	0%			
	D12B (D2e-R) - Pier Rebarwork (2nd Lift)	3	24-Sep-15	0%	3	26-Sep-15	05-Aug-15	07-Aug-15	-38	0	0%			
	D12B (D2e-R) - Pier Formwork & Prep for	3	29-Sep-15	0%	3	02-Oct-15	08-Aug-15	12-Aug-15	-38	0	0%			<b>–</b> ,
	D12B (D2e-R) - Pier Concreting (2nd Lift)	1	03-Oct-15	0%	1	03-Oct-15	13-Aug-15	13-Aug-15	-38	0	0%			
	D12B (D2e-R) - Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	05-Oct-15	0%	2	06-Oct-15	14-Aug-15	15-Aug-15	-38	0	0%			
Portal								. e		-				
	D12 (D2e) - Portal Beam Scaffolding	12	07-Oct-15	0%	12	22-Oct-15	17-Aug-15	31-Aug-15	-38	0	0%			
	D12 (D2e) - Portal Beam Soffit Formwork	12	23-Oct-15	0%	12	06-Nov-15	01-Sep-15	16-Sep-15	-38	0	0%			
	D12 (D2e) - Portal Beam Rebarwork & Inserts	16	07-Nov-15	0%	16	25-Nov-15	18-Sep-15	08-Oct-15	-38	0	0%			
	D12 (D2e) - Portal Beam Side Formwork & Prep for Concreting	16	26-Nov-15	0%	16	14-Dec-15	09-Oct-15	30-Oct-15	-38	0	0%			
	D12 (D2e) - Portal Beam Concreting	1	15-Dec-15	0%	1	15-Dec-15	31-Oct-15	31-Oct-15	-38	0	0%			
	D12 (D2e) - Pier Head Curing/Striking of Forms/Remove Scaffolding	14	16-Dec-15	0%	14	04-Jan-16	02-Nov-15	17-Nov-15	-38	0	0%			
Pier D13 (D2)			10 200 10	0,0		e i euri re	02110110				070			
Pier Works													1	
	D13 (D2d) - Type 5B-MJ Pier Rebarwork (1st Lift)	3	20-Aug-15 A	100%	0	26-Aug-15 A					100%			
	D13 (D2d) - Type 5B-MJ Pier Formwork & Prep for Concreting (1st Lift)	2	27-Aug-15 A	100%	0	31-Aug-15 A					100%			
	D13 (D2d) - Type 5B-MJ Pier Concreting (1st Lift)	1	01-Sep-15 A	100%	0	01-Sep-15 A					100%			
	D13 (D2d) - Type 5B-MJ Pier Curing & Striking of Forms incl. CJ prep (1st	2	02-Sep-15 A	100%	0	05-Sep-15 A					100%			
	D13 (D2d) - Type 5B-MJ Pier Head Scaffolding	3	21-Sep-15	0%	3	23-Sep-15	17-Oct-15	20-Oct-15	20	0	0%			
	D13 (D2d) - Type 5B-MJ Pier Head Rebarwork	5	24-Sep-15	0%	5	30-Sep-15	22-Oct-15	27-Oct-15	20	0	0%			
	D13 (D2d) - Type 5B-MJ Pier Head Formwork & Prep for Concreting	5	02-Oct-15	0%	5	07-Oct-15	28-Oct-15	03-Nov-15	20	0	0%			
	D13 (D2d) - Type 5B-MJ Pier Head Concreting	1	08-Oct-15	0%	1	08-Oct-15	04-Nov-15	04-Nov-15	20	0	0%			
	D13 (D2d) - Type 5B-MJ Pier Head Curing/Striking of Forms/Remove Scal	6	09-Oct-15	0%	6	16-Oct-15	05-Nov-15	11-Nov-15	20	0	0%			
	D13 (D2d) - Type 5B-MJ Pier Backfilling Works	4	17-Oct-15	0%	4	22-Oct-15	12-Nov-15	16-Nov-15	20	0	0%			
	D13 (D2d) - Type 5B-Bearing Plinth	6	09-Oct-15	0%	6	16-Oct-15	05-Nov-15	11-Nov-15	20	0	0%			
Pier Head S		Ű		070	Ũ				20	Ű	0 / 0			
	D13 (D2d) - Pier Head Segment - Temporary Platform	6	23-Oct-15	0%	6	30-Oct-15	17-Nov-15	23-Nov-15	20	113	0%		1	
Bridge D1	Bio (B2d) The field degment Temporaly Fiddom	0	20 000 10	070	0	00 000 10	17 1107 10	20110110	20	110	070		1	
Pier D14 (D20													1	
Portal	D44 (D2s) Dentel Deers Coeffection	40	04 Can 45	00/	40	00 Oct 45	44 Can 45	05 Can 45	7	0	00/			
	D14 (D2c) - Portal Beam Scaffolding	12	21-Sep-15	0%	12	06-Oct-15	11-Sep-15	25-Sep-15	-7	0	0%			
	D14 (D2c) - Portal Beam Soffit Formwork	12	07-Oct-15	0%	12	22-Oct-15	26-Sep-15	12-Oct-15	-7	0	0%		1	
	D14 (D2c) - Portal Beam Rebarwork & Inserts	16	23-Oct-15	0%	16	11-Nov-15	13-Oct-15	03-Nov-15	-7	0	0%		1	
	D14 (D2c) - Portal Beam Side Formwork & Prep for Concreting	16 1	12-Nov-15	0%	16	30-Nov-15	04-Nov-15	21-Nov-15	-7 -7	0	0% 0%		1	
	D14 (D2c) - Portal Beam Concreting D14 (D2c) - Pier Head Curing/Striking of Forms/Remove Scaffolding		01-Dec-15	0%	1	01-Dec-15 17-Dec-15	23-Nov-15	23-Nov-15		0				
		14	02-Dec-15	0%	14		24-Nov-15	09-Dec-15	-7	0	0%		1 1 1	
	D14 (D2c) - Pier Backfilling Works	4	18-Dec-15	0%	4	22-Dec-15	25-Jan-16	28-Jan-16	29	51	0%		1	
Pier D15 (D2)														
Pier Works			01.0	00/		04.0	40.4	40.4	07	2			1 1	L
	D15 (D2b) - Type 5B Pier Scaffolding (1st Lift)	1	21-Sep-15	0%	1	21-Sep-15	18-Aug-15	18-Aug-15	-25	0	0%			····· <mark>}</mark> _····
	D15 (D2b) - Type 5B Pier Rebarwork (1st Lift)	2	22-Sep-15	0%	2	23-Sep-15	19-Aug-15	21-Aug-15	-25	0	0%			
	D15 (D2b) - Type 5B Pier Formwork & Prep for Concreting (1st Lift)	1	24-Sep-15	0%	1	24-Sep-15	22-Aug-15	22-Aug-15	-25	0	0%			
	D15 (D2b) - Type 5B Pier Concreting (1st Lift)	1	25-Sep-15	0%	1	25-Sep-15	24-Aug-15	24-Aug-15	-25	0	0%			· · ·_
	D15 (D2b) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	26-Sep-15	0%	2	29-Sep-15	25-Aug-15	26-Aug-15	-25	0	0%			
	D15 (D2b) - Type 5B Pier Scaffolding (2nd Lift)	2	30-Sep-15	0%	2	02-Oct-15	27-Aug-15	28-Aug-15	-25	0	0%			
	D15 (D2b) - Type 5B Pier Rebarwork (2nd Lift)	3	03-Oct-15	0%	3	06-Oct-15	29-Aug-15	01-Sep-15	-25	0	0%			
	D15 (D2b) - Type 5B Pier Formwork & Prep for Concreting (2nd Lift)	3	07-Oct-15	0%	3	09-Oct-15	02-Sep-15	05-Sep-15	-25	0	0%			
	D15 (D2b) - Type 5B Pier Concreting (2nd Lift)	1	10-Oct-15	0%	1	10-Oct-15	07-Sep-15	07-Sep-15	-25	0	0%		1 1	
	D15 (D2b) - Type 5B Pier Curing/Striking of Forms/Remove Scaffolding (2)	2	12-Oct-15	0%	2	13-Oct-15	08-Sep-15	10-Sep-15	-25	0	0%		1	
	D15 (D2b) - Type 5B Pier Head Scaffolding	3	15-Oct-15	0%	3	17-Oct-15	11-Sep-15	14-Sep-15	-25	0	0%			
	D15 (D2b) - Type 5B Pier Head Rebarwork	4	19-Oct-15	0%	4	23-Oct-15	15-Sep-15	19-Sep-15	-25	0	0%		1	
	D15 (D2b) - Type 5B Pier Head Formwork & Prep for Concreting	3	24-Oct-15	0%	3	27-Oct-15	21-Sep-15	23-Sep-15	-25	0	0%			
	D15 (D2b) - Type 5B Pier Head Concreting	1	28-Oct-15	0%	1	28-Oct-15	24-Sep-15	24-Sep-15	-25	0	0%		1 1	
SD2B0320	D15 (D2b) - Type 5B Pier Head Curing & Striking of Forms incl. CJ prep	6	30-Oct-15	0%	6	05-Nov-15	25-Sep-15	03-Oct-15	-25	0	0%		<u>.</u>	
	Project ID: J3518DWPrE1-M28		Tuon M····	hok I ar	Kale	ink Couther	Connection		Date		vision C	hecked	1	Approved
Actual Work	Layout: J3518-DWP-3MRP Submission - M28	-		-		Link - Southerr			28-Jul-1	_		KN	KWY	, ippi uveu
Planned Bar	Filter: TASK filters: 3-Month Lookahead, No CC	3	-Month Rolli	-	-	• •		ges)	28-Jul-1	_		YKN YKN	KWY	
Critical Bar	Milestones, No Level of Effort.		(F	Progres	s as	of 21-Sep -1	5)			_		YKN YKN	KWY	
Milestone			•	-		-	-		30-Sep-	10	P			




Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	ę	September	_
													7 14 21	
	22 D15 (D2b) - Type 5B Pier Backfilling Works	4	06-Nov-15	0%	4	10-Nov-15	05-Oct-15	08-Oct-15	-25	0	0%			
	I Segments		44.51.45	00/	0			00 NL 45			00/			
	<ul> <li>D15 (D2b) - Pier Head Segment - Temporary Platform</li> <li>D15 (D2b) - Pier Head Segment Lift &amp; Fix (1 seg)</li> </ul>	6	11-Nov-15 19-Nov-15	0%	6 2	17-Nov-15 20-Nov-15	17-Nov-15 24-Nov-15	23-Nov-15 25-Nov-15	5 4	1 0	0% 0%			
	72 D15 (D2b) - Pier Head Segment Lint & Fix (1 seg) 74 D15 (D2b) - Pier Head Segment Diaphragm - Rebar	12	21-Nov-15	0%	12	04-Dec-15	24-NOV-15 26-Nov-15	09-Dec-15	4	0	0%			
	76 D15 (D2b) - Pier Head Segment Diaphragm - Formwork	8	05-Dec-15	0%	8	14-Dec-15	10-Dec-15	18-Dec-15	4	0	0%			
	78 D15 (D2b) - Pier Head Segment Diaphragm - Concreting	2	15-Dec-15	0%	2	16-Dec-15	19-Dec-15	21-Dec-15	4	0	0%			
	0 D15 (D2b) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	17-Dec-15	0%	6	23-Dec-15	22-Dec-15	30-Dec-15	4	0	0%			
Pier D16 (I														
Pier Work	(S													
SD2A016	60 D16 (D2a) - Type 5B Pier Rebarwork (1st Lift)	3	21-Aug-15 A	100%	0	21-Aug-15 A					100%			
SD2A017	70 D16 (D2a) - Type 5B Pier Formwork & Prep for Concreting (1st Lift)	2	21-Sep-15	0%	2	22-Sep-15	03-Jul-15	04-Jul-15	-61	0	0%			
	D16 (D2a) - Type 5B Pier Concreting (1st Lift)	1	23-Sep-15	0%	1	23-Sep-15	06-Jul-15	06-Jul-15	-61	0	0%		1	
	D16 (D2a) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	24-Sep-15	0%	2	25-Sep-15	07-Jul-15	08-Jul-15	-61	0	0%			
	D16 (D2a) - Type 5B Pier Scaffolding (2nd Lift)	2	26-Sep-15	0%	2	29-Sep-15	09-Jul-15	10-Jul-15	-61	0	0%			<b>—</b> ;
	00 D16 (D2a) - Type 5B Pier Rebarwork (2nd Lift)	3	30-Sep-15	0%	3	03-Oct-15	11-Jul-15	14-Jul-15	-61	0	0%			
	10 D16 (D2a) - Type 5B Pier Formwork & Prep for Concreting (2nd Lift)	3	05-Oct-15	0%	3	07-Oct-15	15-Jul-15	18-Jul-15	-61	0	0%			
	20 D16 (D2a) - Type 5B Pier Concreting (2nd Lift)	1	08-Oct-15	0%	1	08-Oct-15	20-Jul-15	20-Jul-15	-61	0	0%			
	22 D16 (D2a) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift	2	09-Oct-15	0%	2	10-Oct-15	21-Jul-15	22-Jul-15	-61	0	0%			
	30     D16 (D2a) - Type 5B Pier Head Scaffolding       40     D16 (D2a) - Type 5B Pier Head Rebarwork	3	12-Oct-15 16-Oct-15	0%	3	15-Oct-15	23-Jul-15 27-Jul-15	25-Jul-15	-61	0	0% 0%			
	50 D16 (D2a) - Type 5B Pier Head Rebarwork 50 D16 (D2a) - Type 5B Pier Head Formwork & Prep for Concreting	4	22-Oct-15	0%	4	20-Oct-15 26-Oct-15	01-Aug-15	31-Jul-15 05-Aug-15	-61 -61	0	0%	·		
	50         D16 (D2a) - Type 5B Pier Head Concreting           60         D16 (D2a) - Type 5B Pier Head Concreting	4	27-Oct-15	0%	4	27-Oct-15	01-Aug-15 06-Aug-15	05-Aug-15 06-Aug-15	-61	0	0%			
	10 D16 (D2a) - Type 5B Pier Head Curing/Striking of Forms/Remove Scaffold	6	28-Oct-15	0%	6	04-Nov-15	07-Aug-15	14-Aug-15	-61	0	0%			
	20 D16 (D2a) - Type 5B Pier Backfilling Works	4	05-Nov-15	0%	4	09-Nov-15	15-Aug-15	19-Aug-15	-61	0	0%			
	I Segments	· ·		070	· ·		To Aug To		01	0	0,0			į
	70 D16 (D2a) - Pier Head Segment - Temporary Platform	6	10-Nov-15	0%	6	16-Nov-15	21-Aug-15	27-Aug-15	-61	2	0%			}
	72 D16 (D2a) - Pier Head Segment Lift & Fix (1 seg)	2	19-Nov-15	0%	2	20-Nov-15	28-Aug-15	29-Aug-15	-63	0	0%			
	74 D16 (D2a) - Pier Head Segment Diaphragm - Rebar	13	21-Nov-15	0%	13	05-Dec-15	31-Aug-15	16-Sep-15	-63	0	0%			
	76 D16 (D2a) - Pier Head Segment Diaphragm - Formwork	8	07-Dec-15	0%	8	15-Dec-15	18-Sep-15	26-Sep-15	-63	0	0%			
	78 D16 (D2a) - Pier Head Segment Diaphragm - Concreting	2	16-Dec-15	0%	2	17-Dec-15	29-Sep-15	30-Sep-15	-63	0	0%			
SD2A038	30 D16 (D2a) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	18-Dec-15	0%	6	24-Dec-15	02-Oct-15	08-Oct-15	-63	0	0%			
Pier D17 (I	D1d)													
	I Segments													
	70 D17 (D1d) - Pier Head Segment - Temporary Platform	6	22-Aug-15 A	100%	0	29-Aug-15 A					100%			
	72 D17 (D1d) - Pier Head Segment Lift & Fix (1 seg)	2	31-Aug-15 A	100%	0	31-Aug-15 A			_		100%	, <u>I</u> ;		
	74 D17 (D1d) - Pier Head Segment Diaphragm - Rebar	13	21-Sep-15	0%	13	07-Oct-15	31-Aug-15	16-Sep-15	-15	0	0%			_
	76 D17 (D1d) - Pier Head Segment Diaphragm - Formwork	8	08-Oct-15	0%	8	17-Oct-15	18-Sep-15	26-Sep-15	-15	0	0%			
	78 D17 (D1d) - Pier Head Segment Diaphragm - Concreting	2	19-Oct-15	0%	2	20-Oct-15	29-Sep-15	30-Sep-15	-15	0	0%			
	80 D17 (D1d) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	22-Oct-15	0%	6	28-Oct-15	02-Oct-15	08-Oct-15	-15	0	0%			
Pier D18 (I													<mark>-</mark>	
Pier Work		4	Of Cap 15	00/	4	24-Sep-15	01 Nov 15	25-Nov-15	40	0	00/			
	20 D18 (D1c) - Type 5B-B Pier Backfilling Works	4	21-Sep-15	0%	4	24-Sep-15	21-Nov-15	25-INOV-15	48	0	0%			
	I Segments 70 D18 (D1c) - Pier Head Segment - Temporary Platform	6	25-Sep-15	0%	6	03-Oct-15	26-Nov-15	02-Dec-15	40	36	0%		. I.,	
	70 D18 (D1c) - Pier Head Segment Lift & Fix (1 seg)	2	19-Nov-15	0%	2	20-Nov-15	03-Dec-15	02-Dec-15 04-Dec-15	48	0	0%			
	74 D18 (D1c) - Pier Head Segment Diaphragm - Rebar	13	21-Nov-15	0%	13	05-Dec-15	05-Dec-15	19-Dec-15	12	0	0%		<mark>-</mark>	
	74 D18 (D1c) - Pier Head Segment Diaphragm - Formwork	8	07-Dec-15	0%	8	15-Dec-15	21-Dec-15	31-Dec-15	12	0	0%			
	78 D18 (D1c) - Pier Head Segment Diaphragm - Concreting	2	16-Dec-15	0%	2	17-Dec-15	02-Jan-16	04-Jan-16	12	0	0%			
	80 D18 (D1c) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	18-Dec-15	0%	6	24-Dec-15	05-Jan-16	11-Jan-16	12	0	0%			
	D1b) & Abutment D													
	I Segments													
	0 D19 (D1b) - Pier Head Segment - Temporary Platform	6	21-Sep-15	0%	6	26-Sep-15	28-Oct-15	04-Nov-15	28	137	0%			1
	& Approach Ramp D													
SD1B0200		48	21-Sep-15	0%	48	20-Nov-15	25-Apr-15	04-Jul-15	-108	0	0%			
SD1B0250	0 AR-D - RE Walls - Erect MTR boundary fence, Excavation/formation/draina	24	21-Sep-15	0%	24	22-Oct-15	25-Apr-15	28-May-15	-108	0	0%			
SD1B0260		48	23-Oct-15	0%	48	18-Dec-15	28-May-15	04-Aug-15	-108	0	0%			
SD1B0280		48	19-Dec-15	0%	48	19-Feb-16	10-Aug-15	12-Oct-15	-103	0	0%			
Viaduct E														
Viaduct E1														
	- Piling & Substructure													
	, E1C & E1D (E1a1-2-3-4)											·		
	,													
	k Project ID: J3518DWPrE1-M28		Tuen Mun (	hok I on	Kak	Link - Southerr	Connection	<u> </u>	Date	R	evision C	Checked	Approved	-
Actual Wor Planned Ba	Lout 12519 DWD 2MPD Submission M29	~		-					28-Jul-1	_		PKN KWY	, .pp:0100	
Critical Ba	Filter: TASK filters: 3-Month Lookahead, No CC	3		-	-	nme (Page 1		yes)	01-Sep-1	_		PKN KWY		
<ul> <li>♦ Milestone</li> </ul>	Milestones, No Level of Effort.		(F	Progres	s as	of 21-Sep -1	5)		30-Sep-	_		PKN KWY		
									100 00p-	· ៕	ľ'			




Activity Name		Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete		September
Pier Works - E1A, E1B, E <sup>r</sup>	1C & E1D											24	31 07 14 21
Pier Works - E1C (E1a2)												i	
	Type 4B Pier Scaffolding (2nd Lift)	2	24-Aug-15 A	100%	0	28-Aug-15 A					100%		
	Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	5	29-Aug-15 A	100%	0	11-Sep-15 A					100%		
	Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift Type 4B Pier Head Scaffolding	3	12-Sep-15 A 16-Sep-15 A	100%	0	15-Sep-15 A 19-Sep-15 A					100% 100%	i	
	Type 4B Pier Head Rebarwork, Formwork & Prep	10	21-Sep-15 A	0%	10	03-Oct-15	05-Mar-15	17-Mar-15	-146	0	0%	1	
	Type 4B Pier Head Concreting	1	05-Oct-15	0%	1	05-Oct-15	17-Mar-15	18-Mar-15	-146	0	0%	:	
	Type 4B Pier Head Curing/Striking of Forms/Remove Scaffol	6	06-Oct-15	0%	6	12-Oct-15	18-Mar-15	25-Mar-15	-146	0	0%		
Pier Works - E1D (E1a1)										,			
	Type 4B Pier Scaffolding (2nd Lift)	2	28-Aug-15 A	100%	0	02-Sep-15 A					100%		<b>P</b>
, , ,	Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	5	03-Sep-15 A	100%	0	17-Sep-15 A			400		100%		
	Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift Type 4B Pier Head Scaffolding	3	18-Sep-15 A	50%	2	22-Sep-15	09-Mar-16 11-Mar-16	11-Mar-16 16-Mar-16	136 136	0	50% 0%	1	: <mark>-  </mark>
	Type 4B Pier Head Rebarwork, Formwork & Prep	10	22-Sep-15 26-Sep-15	0%	4	26-Sep-15 10-Oct-15	16-Mar-16	31-Mar-16	136	0	0%		
	Type 4B Pier Head Concreting	1	10-Oct-15	0%	1	12-Oct-15	31-Mar-16	01-Apr-16	136	0	0%	i	
	Type 4B Pier Head Curing/Striking of Forms/Remove Scaffol	6	12-Oct-15	0%	6	20-Oct-15	01-Apr-16	09-Apr-16	136	0	0%	1	
Pier Head Segments - E1													
Pier Head Segments - E	1A (E1a4)									,			<u> </u>
	Pier Head Segment Diaphragm - Rebar	13	29-Jul-15 A	100%	0	12-Sep-15 A					100%		
	Pier Head Segment Diaphragm - Formwork & Prep for Conc	8	05-Aug-15 A	75%	2	22-Sep-15	31-Jan-19	01-Feb-19	964	964	75%		P
	Pier Head Segment Diaphragm - Concreting Pier Head Segment Diaphragm - Curing & Striking of Forms	2	10-Aug-15 A	50% 50%	1	21-Sep-15 23-Sep-15	26-Jan-15 23-Jan-15	26-Jan-15 26-Jan-15	-176 -178	2	50% 50%		
Pier Head Segments - E		0	11-Aug-15 A	50%	3	23-Sep-15	23-Jan-15	26-Jan-15	-178	0	50%		
	Pier Head Segment Diaphragm - Rebar	12	10-Aug-15 A	50%	6	26-Sep-15	26-Jan-19	01-Feb-19	960	960	50%		·
	Pier Head Segment Diaphragm - Formwork & Prep for Conc	8	21-Aug-15 A	50%	4	24-Sep-15	14-May-15	19-May-15	-94	0	50%		
	Pier Head Segment Diaphragm - Concreting	3	25-Sep-15	0%	3	29-Sep-15	19-May-15	22-May-15	-94	0	0%		
SE1A3380 E1B (E1a3) -	Pier Head Segment Diaphragm - Curing & Striking of Forms	6	29-Sep-15	0%	6	07-Oct-15	23-May-15	30-May-15	-94	0	0%	1	
Pier Head Segments - E			-			1		3					
	Pier Head Segment - Temporary Platform	2	13-Oct-15	0%	2	15-Oct-15	25-Mar-15	27-Mar-15	-146	0	0%	1	
	Pier Head Segment Lift & Fix (1 seg)	2	16-Oct-15	0%	2	17-Oct-15	27-Mar-15	30-Mar-15	-146	0	0%	ľ	
	Pier Head Segment Diaphragm - Rebar Pier Head Segment Diaphragm - Formwork & Prep for Conc	12 8	19-Oct-15 04-Nov-15	0%	12 8	03-Nov-15 12-Nov-15	30-Mar-15	18-Apr-15	-146 -145	0	0% 0%	i	
	Pier Head Segment Diaphragm - Concreting	2	13-Nov-15	0%	2	14-Nov-15	18-Apr-15 30-Apr-15	29-Apr-15 02-May-15	-145	0	0%	1	
	Pier Head Segment Diaphragm - Curing & Striking of Forms	6	16-Nov-15	0%	6	21-Nov-15	04-May-15	02-May-15	-145	0	0%		
Pier Head Segments - E										-		1	
	Pier Head Segment - Temporary Platform	2	20-Oct-15	0%	2	23-Oct-15	09-Apr-16	12-Apr-16	136	0	0%		
	Pier Head Segment Lift & Fix (1 seg)	2	23-Oct-15	0%	2	26-Oct-15	12-Apr-16	15-Apr-16	136	0	0%	i	
	Pier Head Segment Diaphragm - Rebar	15	26-Oct-15	0%	15	13-Nov-15	15-Apr-16	04-May-16	136	0	0%		
	Pier Head Segment Diaphragm - Formwork & Prep for Conc	8	13-Nov-15	0%	8	23-Nov-15	05-May-16	13-May-16	136	0	0%		
	Pier Head Segment Diaphragm - Concreting Pier Head Segment Diaphragm - Curing & Striking of Forms	2	23-Nov-15	0%	2	25-Nov-15	16-May-16	18-May-16	136 136	0	0% 0%		
E2A, E2B, E2C & E2D (E1k		0	25-Nov-15	0%	0	02-Dec-15	19-May-16	25-May-16	130	0	0%	1	
Pier Works - E2A, E2B, E2												i	
Pier Works - E2B (E1b3)												'	
	Type 4B Pier Scaffolding (2nd Lift)	1	21-Aug-15 A	100%	0	24-Aug-15 A					100%		
	Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	4	25-Aug-15 A	100%	0	04-Sep-15 A					100%		
	Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift	3	05-Sep-15 A	100%	0	09-Sep-15 A					100%	1	
	Type 4B Pier Head Scaffolding	3	10-Sep-15 A	100%	0	13-Sep-15 A					100%		<u>.</u>
	Type 4B Pier Head Rebarwork, Formwork & Prep	10	14-Sep-15 A	40%	6	26-Sep-15	16-Jan-15	23-Jan-15	-184	0	40%	1	
	Type 4B Pier Head Concreting	1	29-Sep-15	0%	1	29-Sep-15	23-Jan-15	24-Jan-15	-184	0	0%		
Pier Works - E2C (E1b1)	Type 4B Pier Head Curing/Striking of Forms/Remove Scaffol	6	30-Sep-15	0%	6	07-Oct-15	24-Jan-15	31-Jan-15	-184	0	0%	i	
	Type 4B Pier Scaffolding (2nd Lift)	1	21-Aug-15 A	100%	0	24-Aug-15 A	ĺ	ĺ			100%	<b>_</b>	
	Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	4	27-Aug-15 A	100%	0	10-Sep-15 A					100%	i	·
	Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift	3	11-Sep-15 A	100%	0	16-Sep-15 A					100%		
	Type 4B Pier Head Scaffolding	3	21-Sep-15 A	70%	1	21-Sep-15	04-Feb-15	04-Feb-15	-168	0	70%	1	
	Type 4B Pier Head Rebarwork, Formwork & Prep	10	21-Sep-15	0%	10	05-Oct-15	05-Feb-15	16-Feb-15	-168	0	0%	i	
	Type 4B Pier Head Concreting	1	05-Oct-15	0%	1	06-Oct-15	17-Feb-15	17-Feb-15	-168	0	0%		
	Type 4B Pier Head Curing/Striking of Forms/Remove Scaffol	6	06-Oct-15	0%	6	13-Oct-15	18-Feb-15	27-Feb-15	-168	0	0%	1	
Pier Works - E2D (E1b2)		4	01.0	00/	4	04.0 45	40 Mar 45	40 Mar 45	407		00/	:	
	Type 4B Pier Head Scaffolding Type 4B Pier Head Rebarwork, Formwork & Prep	4	21-Sep-15 25-Sep-15	0% 0%	4	24-Sep-15 08-Oct-15	16-Mar-15 20-Mar-15	19-Mar-15 31-Mar-15	-137 -137	0	0% 0%	1	F,
		10	· · ·					1	-137		070		·
Actual Work	Project ID: J3518DWPrE1-M28		Tuen Mun - (	Chek Lap	Kok L	ink - Southerr	Connection		Date			hecked	
Planned Bar	Layout: J3518-DWP-3MRP Submission - M28	3	-Month Roll	ing Pro	gram	me (Page 2	0 of 32 Pac	ges)	28-Jul-15				KWY
Critical Bar	Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.			-	-	of 21-Sep -1			01-Sep-1				KWY
Milestone			(•				-,		30-Sep-1	15	Pł	KN	KWY




	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete		Septem	
SE1B233	0 E2D (E1b2) - Type 4B Pier Head Concreting	1	09-Oct-15	0%	1	09-Oct-15	01-Apr-15	01-Apr-15	-137	0	0%		<mark>31 07 1</mark> 4	4 21
	0 E2D (E1b2) - Type 4B Pier Head Curing/Striking of Forms/Remove Sca		10-Oct-15	0%	6	17-Oct-15	02-Apr-15	13-Apr-15	-137	0	0%		{   	
	Segments - E2A, E2B, E2C & E2D												1	
	Segments - E2A (E1b4)		·	÷					· · ·		ļ		 	
	4 E2A (E1b4) - Pier Head Segment Diaphragm - Rebar	12	06-Aug-15 A	50%	6	26-Sep-15	26-Jan-19	01-Feb-19	960	960	50%		1	
	6 E2A (E1b4) - Pier Head Segment Diaphragm - Formwork & Prep for Co		12-Aug-15 A	50%	4	24-Sep-15	29-Jan-19	01-Feb-19	962	962	50%			
	8 E2A (E1b4) - Pier Head Segment Diaphragm - Concreting 0 E2A (E1b4) - Pier Head Segment Diaphragm - Curing & Striking of Forn	2 ms 6	14-Aug-15 A	50% 0%	1	21-Sep-15	09-Feb-15	09-Feb-15	-164 -164	0	50%	•	I 1	<b>-</b>
	Segments - E2B (E1b3)	ns o	22-Sep-15	0%	6	29-Sep-15	10-Feb-15	16-Feb-15	-164	0	0%		1	
	0 E2B (E1b3) - Pier Head Segment - Temporary Platform	2	08-Oct-15	0%	2	09-Oct-15	31-Jan-15	03-Feb-15	-184	0	0%		1 1 1	
	2 E2B (E1b3) - Pier Head Segment Lift & Fix (1 seg)	2	10-Oct-15	0%	2	12-Oct-15	03-Feb-15	05-Feb-15	-184	0	0%			
	4 E2B (E1b3) - Pier Head Segment Diaphragm - Rebar	12	13-Oct-15	0%	12	28-Oct-15	05-Feb-15	23-Feb-15	-184	0	0%			· <mark>-</mark>
	6 E2B (E1b3) - Pier Head Segment Diaphragm - Formwork & Prep for Co		30-Oct-15	0%	8	07-Nov-15	23-Feb-15	06-Mar-15	-182	0	0%		1 1 1	
	8 E2B (E1b3) - Pier Head Segment Diaphragm - Concreting	3	09-Nov-15	0%	3	11-Nov-15	06-Mar-15	09-Mar-15	-182	0	0%			
	E2B (E1b3) - Pier Head Segment Diaphragm - Curing & Striking of Forr	ms 6	11-Nov-15	0%	6	18-Nov-15	10-Mar-15	16-Mar-15	-182	0	0%		1	
	Segments - E2C (E1b2)						,							
SE1B237	0 E2C (E1b2) - Pier Head Segment - Temporary Platform	2	13-Oct-15	0%	2	16-Oct-15	28-Feb-15	02-Mar-15	-168	0	0%	•	   	
SE1B237	2 E2C (E1b2) - Pier Head Segment Lift & Fix (1 seg)	2	16-Oct-15	0%	2	19-Oct-15	03-Mar-15	04-Mar-15	-168	0	0%		1 1 1	
	4 E2C (E1b2) - Pier Head Segment Diaphragm - Rebar	13	19-Oct-15	0%	13	05-Nov-15	05-Mar-15	19-Mar-15	-168	0	0%	-	   	
	6 E2C (E1b2) - Pier Head Segment Diaphragm - Formwork & Prep for Co		05-Nov-15	0%	8	14-Nov-15	20-Mar-15	28-Mar-15	-168	0	0%			
	8 E2C (E1b2) - Pier Head Segment Diaphragm - Concreting	2	14-Nov-15	0%	2	17-Nov-15	30-Mar-15	31-Mar-15	-168	0	0%		; ;	
	0 E2C (E1b2) - Pier Head Segment Diaphragm - Curing & Striking of Forr	ms 6	17-Nov-15	0%	6	24-Nov-15	01-Apr-15	13-Apr-15	-167	0	0%	•		
	Segments - E2D (E1b1)			7		-							i 1 1	
	0 E2D (E1b1) - Pier Head Segment - Temporary Platform	2	19-Oct-15	0%	2	20-Oct-15	17-Mar-16	18-Mar-16	121	0	0%	-	1 1 1	
	2 E2D (E1b1) - Pier Head Segment Lift & Fix (1 seg)	2	22-Oct-15	0%	2	23-Oct-15	19-Mar-16	22-Mar-16	122	0	0%		   	
	4 E2D (E1b1) - Pier Head Segment Diaphragm - Rebar	12	24-Oct-15	0%	12	07-Nov-15	23-Mar-16	09-Apr-16	122	0	0%			·
	6 E2D (E1b1) - Pier Head Segment Diaphragm - Formwork & Prep for Co		09-Nov-15	0%	8	17-Nov-15	11-Apr-16	21-Apr-16	122	0	0%		1	
	8 E2D (E1b1) - Pier Head Segment Diaphragm - Concreting	2 ms 6	18-Nov-15 20-Nov-15	0% 0%	2	19-Nov-15	22-Apr-16	23-Apr-16	122 122	0	0% 0%		1	
/iaduct E2	0 E2D (E1b1) - Pier Head Segment Diaphragm - Curing & Striking of Forr	ms o	20-INOV-15	0%	0	26-Nov-15	25-Apr-16	30-Apr-16	IZZ	0	0%			
	E5 (E2c) - Completion of piling works	0		0%	0	21-Sep-15		01-Feb-19	999	999	0%		1 1 1 1 1 1	•
	E6 (E2d) - Completion of piling works	0		0%	0	21-Sep-15		01-Feb-19	999	999	0%		1 1 1	•
	E7 (E2e) - Completion of piling works	0		0%	0	21-Sep-15		12-Aug-15	-33	0	0%	-	   	1
	E8 (E2f) - Completion of piling works	0		0%	0	21-Sep-15		01-Feb-19	999	999	0%			
	3C & E3D (E2a - 1/2/3/4)													
	- E3A,E3B, E3C & E3D													
	s - E3A (E2a4)								_				1	
	0 E3A (E2a4) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep	10				04 0 45			470	•	000/			
	E2A (E2a4) Type 4P MI Dier Head Constating		11-Aug-15 A	90%	1	21-Sep-15	22-Jan-15	22-Jan-15	-179	0	90%		1	┛.
	0 E3A (E2a4) - Type 4B-MJ Pier Head Concreting	1	22-Sep-15	0%	1	22-Sep-15	23-Jan-15	23-Jan-15	-179	0	0%		   	
SE2A434	0 E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove	1								-			             	
SE2A434 Pier Works	0 E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S s <b>- E3B (E2a3)</b>	1 Sc: 6	22-Sep-15 23-Sep-15	0% 0%	1 6	22-Sep-15 30-Sep-15	23-Jan-15	23-Jan-15	-179	0	0% 0%		 	
SE2A434 Pier Work SE2A330	0 E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove 5 s <b>- E3B (E2a3)</b> 0 E3B (E2a3) - Type 4B-MJ Pier Head Scaffolding	1 Sca 6 4	22-Sep-15 23-Sep-15 29-Jul-15 A	0% 0% 100%	1 6 0	22-Sep-15 30-Sep-15 29-Aug-15 A	23-Jan-15 24-Jan-15	23-Jan-15 30-Jan-15	-179 -179	0	0% 0% 100%			
SE2A434 Pier Works SE2A330 SE2A331	0 E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove 5 s - E3B (E2a3) 0 E3B (E2a3) - Type 4B-MJ Pier Head Scaffolding 0 E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep	1 Sc: 6	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A	0% 0% 100% 50%	1 6	22-Sep-15 30-Sep-15 29-Aug-15 A 25-Sep-15	23-Jan-15 24-Jan-15 10-Feb-15	23-Jan-15 30-Jan-15 14-Feb-15	-179 -179 -163	0 0 0	0% 0% 100% 50%			
SE2A434 Pier Works SE2A3300 SE2A3310 SE2A3330	0 E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove 5 s - E3B (E2a3) 0 E3B (E2a3) - Type 4B-MJ Pier Head Scaffolding 0 E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep 0 E3B (E2a3) - Type 4B-MJ Pier Head Concreting	1 Sc: 6 4 10 1	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A 26-Sep-15	0% 0% 100%	1 6 0 5	22-Sep-15 30-Sep-15 29-Aug-15 A	23-Jan-15 24-Jan-15	23-Jan-15 30-Jan-15	-179 -179	0	0% 0% 100%			
SE2A434 Pier Works SE2A3300 SE2A3310 SE2A3330 SE2A3330 SE2A3340	0 E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove 5 s - E3B (E2a3) 0 E3B (E2a3) - Type 4B-MJ Pier Head Scaffolding 0 E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep	1 Sc: 6 4 10 1	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A	0% 0% 100% 50% 0%	1 6 0 5 1	22-Sep-15 30-Sep-15 29-Aug-15 A 25-Sep-15 26-Sep-15	23-Jan-15 24-Jan-15 10-Feb-15 16-Feb-15	23-Jan-15 30-Jan-15 14-Feb-15 16-Feb-15	-179 -179 -163 -163	0 0 0 0 0 0 0 0 0	0% 0% 100% 50% 0%			
SE2A434 Pier Work SE2A3300 SE2A3310 SE2A333 SE2A3340 Pier Work	0 E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S s - E3B (E2a3) 0 E3B (E2a3) - Type 4B-MJ Pier Head Scaffolding 0 E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep 0 E3B (E2a3) - Type 4B-MJ Pier Head Concreting 0 E3B (E2a3) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S	1 Sc: 6 4 10 1	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A 26-Sep-15 29-Sep-15	0% 0% 100% 50% 0%	1 6 0 5 1	22-Sep-15 30-Sep-15 29-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15	23-Jan-15 24-Jan-15 10-Feb-15 16-Feb-15	23-Jan-15 30-Jan-15 14-Feb-15 16-Feb-15	-179 -179 -163 -163	0 0 0 0 0 0 0 0 0	0% 0% 100% 50% 0%			
SE2A434 Pier Work SE2A3300 SE2A3310 SE2A3330 SE2A3340 Pier Work SE2A2300	<ul> <li>E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>E3B (E2a3)</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Concreting</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> </ul>	1 Sc 6 4 10 1 Sc 6	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A 26-Sep-15	0% 0% 100% 50% 0%	1 6 0 5 1 6	22-Sep-15 30-Sep-15 29-Aug-15 A 25-Sep-15 26-Sep-15	23-Jan-15 24-Jan-15 10-Feb-15 16-Feb-15	23-Jan-15 30-Jan-15 14-Feb-15 16-Feb-15	-179 -179 -163 -163	0 0 0 0 0 0 0 0 0	0% 0% 100% 50% 0%			
SE2A434 Pier Work SE2A3300 SE2A3310 SE2A333 SE2A334 Pier Work SE2A2300 SE2A2310	<ul> <li>0 E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>s - E3B (E2a3)</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>s - E3C (E2a2)</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> </ul>	1 Sci 6 4 10 1 Sci 6 4	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A 26-Sep-15 29-Sep-15 17-Aug-15 A	0% 0% 100% 50% 0% 0% 100%	1 6 0 5 1 6 0	22-Sep-15 30-Sep-15 29-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 21-Aug-15 A	23-Jan-15 24-Jan-15 10-Feb-15 16-Feb-15 17-Feb-15	23-Jan-15 30-Jan-15 14-Feb-15 16-Feb-15 26-Feb-15	-179 -179 -163 -163 -163	0 0 0 0 0	0% 0% 100% 50% 0% 0% 100%			
SE2A434 Pier Work SE2A3300 SE2A3310 SE2A3330 SE2A3340 Pier Work SE2A2300 SE2A2310 SE2A2330	<ul> <li>0 E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>s - E3B (E2a3)</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>s - E3C (E2a2)</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> </ul>	1 Sca 6 4 10 1 Sca 6 4 4 10 4 10 1	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A 26-Sep-15 29-Sep-15 17-Aug-15 A 22-Aug-15 A	0% 0% 100% 50% 0% 100% 50%	1 6 5 1 6 0 5	22-Sep-15 30-Sep-15 29-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 21-Aug-15 A 25-Sep-15	23-Jan-15 24-Jan-15 10-Feb-15 16-Feb-15 17-Feb-15 06-Mar-15	23-Jan-15 30-Jan-15 14-Feb-15 16-Feb-15 26-Feb-15 11-Mar-15	-179 -179 -163 -163 -163 -163 -163 -163	0 0 0 0 0 0	0% 0% 100% 50% 0% 100% 50%			
SE2A434 Pier Work SE2A3300 SE2A3310 SE2A3340 Pier Work SE2A2300 SE2A2310 SE2A2330 SE2A2340 SE2A2340	<ul> <li>0 E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>s - E3B (E2a3)</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>s - E3C (E2a2)</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> </ul>	1 Sca 6 4 10 1 Sca 6 4 4 10 4 10 1	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A 26-Sep-15 29-Sep-15 17-Aug-15 A 22-Aug-15 A 26-Sep-15	0% 0% 100% 50% 0% 100% 50% 0%	1 6 5 1 6 0 5 1 0 5 1	22-Sep-15 30-Sep-15 29-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 21-Aug-15 A 25-Sep-15 26-Sep-15	23-Jan-15 24-Jan-15 10-Feb-15 16-Feb-15 17-Feb-15 06-Mar-15 12-Mar-15	23-Jan-15 30-Jan-15 14-Feb-15 16-Feb-15 26-Feb-15 11-Mar-15 12-Mar-15	-179 -179 -163 -163 -163 -163 -163 -145 -145	0 0 0 0 0 0 0 0	0% 0% 100% 50% 0% 100% 50% 0%			
SE2A434 Pier Works SE2A330 SE2A331 SE2A334 Pier Works SE2A230 SE2A231 SE2A231 SE2A234 Pier Works	<ul> <li>0 E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>s - E3B (E2a3)</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>s - E3C (E2a2)</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> </ul>	1 Sca 6 4 10 1 Sca 6 4 4 10 4 10 1	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A 26-Sep-15 29-Sep-15 17-Aug-15 A 22-Aug-15 A 26-Sep-15	0% 0% 100% 50% 0% 100% 50% 0%	1 6 5 1 6 0 5 1 0 5 1	22-Sep-15 30-Sep-15 29-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 21-Aug-15 A 25-Sep-15 26-Sep-15	23-Jan-15 24-Jan-15 10-Feb-15 16-Feb-15 17-Feb-15 06-Mar-15 12-Mar-15	23-Jan-15 30-Jan-15 14-Feb-15 16-Feb-15 26-Feb-15 11-Mar-15 12-Mar-15	-179 -179 -163 -163 -163 -163 -163 -145 -145	0 0 0 0 0 0 0 0	0% 0% 100% 50% 0% 100% 50% 0%			
SE2A434 Pier Works SE2A330 SE2A331 SE2A334 Pier Works SE2A230 SE2A230 SE2A231 SE2A231 SE2A234 Pier Works SE2A130 SE2A130 SE2A131	<ul> <li>0 E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>s = E3B (E2a3)</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>s = E3C (E2a2)</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3C (E2a1) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>s = E3D (E2a1)</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> </ul>	1 Sc: 6 4 10 1 Sc: 6 4 10 1 Sc: 6	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A 26-Sep-15 29-Sep-15 17-Aug-15 A 22-Aug-15 A 26-Sep-15 29-Sep-15	0% 0% 50% 0% 0% 100% 50% 0%	1 6 0 5 1 6 0 5 1 6	22-Sep-15 30-Sep-15 29-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 21-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15	23-Jan-15 24-Jan-15 10-Feb-15 16-Feb-15 17-Feb-15 06-Mar-15 12-Mar-15	23-Jan-15 30-Jan-15 14-Feb-15 16-Feb-15 26-Feb-15 11-Mar-15 12-Mar-15	-179 -179 -163 -163 -163 -163 -163 -145 -145	0 0 0 0 0 0 0 0	0% 0% 50% 0% 0% 100% 50% 0%			
SE2A434 Pier Works SE2A330 SE2A331 SE2A334 Pier Works SE2A230 SE2A230 SE2A231 SE2A231 SE2A234 Pier Works SE2A130 SE2A1310 SE2A1330	<ul> <li>0 E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>s = E3B (E2a3)</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>s = E3C (E2a2)</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3C (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> </ul>	1           Sca         6           4         10           1         Sca         6           X         4         10           Sca         6         1           1         1         1           Sca         6         1           I         1         1           Sca         10         1	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A 26-Sep-15 29-Sep-15 17-Aug-15 A 22-Aug-15 A 26-Sep-15 29-Sep-15 02-Sep-15 A 06-Sep-15 A 02-Oct-15	0% 0% 100% 50% 0% 100% 50% 0% 100% 20% 0%	1 6 5 1 6 5 1 6 5 1 6 8 1	22-Sep-15 30-Sep-15 29-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 21-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 05-Sep-15 A 30-Sep-15 02-Oct-15	23-Jan-15 24-Jan-15 10-Feb-15 16-Feb-15 17-Feb-15 06-Mar-15 12-Mar-15 13-Mar-15 07-Mar-16 16-Mar-16	23-Jan-15 30-Jan-15 14-Feb-15 16-Feb-15 26-Feb-15 12-Mar-15 19-Mar-15 19-Mar-15 15-Mar-16 16-Mar-16	-179 -179 -163 -163 -163 -163 -163 -163 -145 -145 -145 -145 -145 -145 -145 -133 -133	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0% 0% 100% 50% 0% 100% 50% 0% 100% 20% 0%			
SE2A434 Pier Works SE2A330 SE2A331 SE2A334 Pier Works SE2A230 SE2A230 SE2A230 SE2A231 SE2A230 SE2A230 SE2A231 SE2A230 SE2A231 SE2A231 SE2A130 SE2A131 SE2A133 SE2A134	<ul> <li>0 E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>s = E3B (E2a3)</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>s = E3C (E2a2)</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3C (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> </ul>	1           Sca         6           4         10           1         Sca         6           X         4         10           Sca         6         1           1         1         1           Sca         6         1           I         1         1           Sca         10         1	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A 26-Sep-15 29-Sep-15 17-Aug-15 A 22-Aug-15 A 26-Sep-15 29-Sep-15 02-Sep-15 A 06-Sep-15 A	0% 0% 100% 50% 0% 100% 50% 0% 0% 100% 20%	1 6 5 1 6 5 1 6 5 1 6 8	22-Sep-15 30-Sep-15 29-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 21-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 05-Sep-15 A 30-Sep-15	23-Jan-15 24-Jan-15 10-Feb-15 16-Feb-15 17-Feb-15 06-Mar-15 12-Mar-15 13-Mar-15 07-Mar-16	23-Jan-15 30-Jan-15 14-Feb-15 16-Feb-15 26-Feb-15 11-Mar-15 12-Mar-15 19-Mar-15 15-Mar-16	-179 -179 -179 -163 -163 -163 -163 -163 -163 -145 -145 -145 -145 -145	0 0 0 0 0 0 0 0 0 0 0	0% 0% 50% 0% 0% 100% 50% 0% 0% 0%			
SE2A434 Pier Works SE2A330 SE2A331 SE2A334 Pier Works SE2A230 SE2A230 SE2A231 SE2A230 SE2A231 SE2A234 Pier Works SE2A130 SE2A131 SE2A133 SE2A134 Pier Head S	<ul> <li>E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>E3B (E2a3)</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Concreting</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>E3C (E2a2)</li> <li>Type 4B-MJ Pier Head Scaffolding</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> </ul>	1           Sca         6           4         10           1         Sca         6           X         4         10           Sca         6         1           1         1         1           Sca         6         1           I         1         1           Sca         10         1	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A 26-Sep-15 29-Sep-15 17-Aug-15 A 22-Aug-15 A 26-Sep-15 29-Sep-15 02-Sep-15 A 06-Sep-15 A 02-Oct-15	0% 0% 100% 50% 0% 100% 50% 0% 100% 20% 0%	1 6 5 1 6 5 1 6 5 1 6 8 1	22-Sep-15 30-Sep-15 29-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 21-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 05-Sep-15 A 30-Sep-15 02-Oct-15	23-Jan-15 24-Jan-15 10-Feb-15 16-Feb-15 17-Feb-15 06-Mar-15 12-Mar-15 13-Mar-15 07-Mar-16 16-Mar-16	23-Jan-15 30-Jan-15 14-Feb-15 16-Feb-15 26-Feb-15 12-Mar-15 19-Mar-15 19-Mar-15 15-Mar-16 16-Mar-16	-179 -179 -163 -163 -163 -163 -163 -163 -145 -145 -145 -145 -145 -145 -145 -133 -133	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0% 0% 100% 50% 0% 100% 50% 0% 100% 20% 0%			
SE2A434 Pier Works SE2A330 SE2A331 SE2A334 Pier Works SE2A230 SE2A230 SE2A231 SE2A230 SE2A231 SE2A231 SE2A234 Pier Works SE2A130 SE2A130 SE2A131 SE2A133 SE2A134 Pier Head S Pier Head S	<ul> <li>E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>E3B (E2a3)</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Concreting</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>E3C (E2a2)</li> <li>Type 4B-MJ Pier Head Scaffolding</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> </ul>	1           Sca         6           4         10           1         Sca         6           4         10         1           Sca         6         4           10         1         1           Sca         6         4           10         1         1           Sca         6         10           Sca         6         1           Sca         6         1	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A 26-Sep-15 29-Sep-15 17-Aug-15 A 22-Aug-15 A 26-Sep-15 29-Sep-15 29-Sep-15 A 02-Sep-15 A 02-Sep-15 A 02-Oct-15 03-Oct-15	0% 0% 100% 50% 0% 100% 50% 0% 0% 100% 20% 0%	1 6 5 1 6 5 1 6 0 5 1 6 8 1 6	22-Sep-15 30-Sep-15 29-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 26-Sep-15 26-Sep-15 06-Oct-15 05-Sep-15 A 30-Sep-15 02-Oct-15 09-Oct-15	23-Jan-15 24-Jan-15 10-Feb-15 16-Feb-15 17-Feb-15 06-Mar-15 12-Mar-15 13-Mar-15 07-Mar-16 16-Mar-16 17-Mar-16	23-Jan-15 30-Jan-15 14-Feb-15 16-Feb-15 26-Feb-15 11-Mar-15 12-Mar-15 19-Mar-15 15-Mar-16 23-Mar-16	-179 -179 -163 -163 -163 -163 -163 -163 -163 -145 -145 -145 -145 -145 -145 -145 -133 133 133		0% 0% 100% 50% 0% 100% 50% 0% 0% 0% 20% 0%			
SE2A434 Pier Work SE2A330 SE2A331 SE2A331 SE2A334 Pier Work SE2A230 SE2A230 SE2A230 SE2A230 SE2A230 SE2A230 SE2A230 SE2A230 SE2A231 SE2A130 SE2A130 SE2A130 SE2A134 Pier Head S Pier Head SE2A437	<ul> <li>0 E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>s = E3B (E2a3)</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3B (E2a3) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>s = E3C (E2a2)</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3C (E2a2) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>s = E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>0 E3D (E2a1) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove</li> <li>Segements - E3A,E3B, E3C &amp; E3D</li> <li>Segment - E3A, (E2a4)</li> <li>0 E3A (E2a4) - Pier Head Segment - Temporary Platform</li> </ul>	1           Sca         6           4         10           1         Sca         6           X         4         10           Sca         6         1           1         1         1           Sca         6         1           I         1         1           Sca         10         1	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A 26-Sep-15 29-Sep-15 17-Aug-15 A 22-Aug-15 A 26-Sep-15 29-Sep-15 02-Sep-15 A 06-Sep-15 A 02-Oct-15	0% 0% 100% 50% 0% 100% 50% 0% 100% 20% 0%	1 6 5 1 6 5 1 6 5 1 6 8 1	22-Sep-15 30-Sep-15 29-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 21-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 05-Sep-15 A 30-Sep-15 02-Oct-15	23-Jan-15 24-Jan-15 10-Feb-15 16-Feb-15 17-Feb-15 06-Mar-15 12-Mar-15 13-Mar-15 07-Mar-16 16-Mar-16	23-Jan-15 30-Jan-15 14-Feb-15 16-Feb-15 26-Feb-15 12-Mar-15 19-Mar-15 19-Mar-15 15-Mar-16 16-Mar-16	-179 -179 -163 -163 -163 -163 -163 -163 -145 -145 -145 -145 -145 -145 -145 -133 -133	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0% 0% 100% 50% 0% 100% 50% 0% 100% 20% 0%			
SE2A4344 Pier Works SE2A3300 SE2A3310 SE2A3310 SE2A3344 Pier Works SE2A2300 SE2A2310 SE2A2340 Pier Works SE2A1300 SE2A1310 SE2A1340 SE2A1344 Pier Head S Pier Head SE2A4377 E4A & E4B	<ul> <li>E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Concreting</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove</li> </ul>	1           Sca         6           4         10           1         Sca         6           4         10         1           Sca         6         4           10         1         1           Sca         6         4           10         1         1           Sca         6         10           Sca         6         1           Sca         6         1	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A 26-Sep-15 29-Sep-15 17-Aug-15 A 22-Aug-15 A 26-Sep-15 29-Sep-15 29-Sep-15 A 02-Sep-15 A 02-Sep-15 A 02-Oct-15 03-Oct-15	0% 0% 100% 50% 0% 100% 50% 0% 0% 100% 20% 0%	1 6 5 1 6 5 1 6 0 5 1 6 8 1 6	22-Sep-15 30-Sep-15 29-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 26-Sep-15 26-Sep-15 06-Oct-15 05-Sep-15 A 30-Sep-15 02-Oct-15 09-Oct-15	23-Jan-15 24-Jan-15 10-Feb-15 16-Feb-15 17-Feb-15 06-Mar-15 12-Mar-15 13-Mar-15 07-Mar-16 16-Mar-16 17-Mar-16	23-Jan-15 30-Jan-15 14-Feb-15 16-Feb-15 26-Feb-15 11-Mar-15 12-Mar-15 19-Mar-15 15-Mar-16 23-Mar-16	-179 -179 -163 -163 -163 -163 -163 -163 -163 -145 -145 -145 -145 -145 -145 -145 -133 133 133		0% 0% 100% 50% 0% 100% 50% 0% 0% 0% 20% 0%			
SE2A434 Pier Works SE2A330 SE2A330 SE2A330 SE2A334 Pier Works SE2A230 SE2A300 SE2A300 SE2A300 SE2A300 SE2A300 SE2A130 SE2A130 SE2A130 SE2A130 SE2A130 SE2A130 SE2A130 SE2A130 SE2A130 SE2A130 SE2A4 SE2A44 SE2A44 SE2A444 SE2A444 SE2A444 SE2A444 SE2A444 SE2A444 SE2A444 SE2A444 SE2A444 SE2A444 SE2A444 SE2A444 SE2A444 SE2A44 SE2A444 SE2A444 SE2A444 SE2A444 SE2A444 SE2A444 SE2A44 SE2A444 SE2A444 SE2A444 SE2A44 SE2A444 SE2A	<ul> <li>E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>E3B (E2a3)</li> <li>Type 4B-MJ Pier Head Scaffolding</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Concreting</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>E3C (E2a2)</li> <li>Type 4B-MJ Pier Head Scaffolding</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>E3A (E2a4) - Pier Head Segment - Temporary Platform</li> <li>E2b - 1/2)</li> <li>E4A &amp; E4B</li> </ul>	1           Sca         6           4         10           1         Sca         6           4         10         1           Sca         6         4           10         1         1           Sca         6         4           10         1         1           Sca         6         10           Sca         6         1           Sca         6         1	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A 26-Sep-15 29-Sep-15 17-Aug-15 A 22-Aug-15 A 26-Sep-15 29-Sep-15 29-Sep-15 A 02-Sep-15 A 02-Sep-15 A 02-Oct-15 03-Oct-15	0% 0% 100% 50% 0% 100% 50% 0% 0% 100% 20% 0%	1 6 5 1 6 5 1 6 0 5 1 6 8 1 6	22-Sep-15 30-Sep-15 29-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 26-Sep-15 26-Sep-15 06-Oct-15 05-Sep-15 A 30-Sep-15 02-Oct-15 09-Oct-15	23-Jan-15 24-Jan-15 10-Feb-15 16-Feb-15 17-Feb-15 06-Mar-15 12-Mar-15 13-Mar-15 07-Mar-16 16-Mar-16 17-Mar-16	23-Jan-15 30-Jan-15 14-Feb-15 16-Feb-15 26-Feb-15 11-Mar-15 12-Mar-15 19-Mar-15 15-Mar-16 23-Mar-16	-179 -179 -163 -163 -163 -163 -163 -163 -163 -145 -145 -145 -145 -145 -145 -145 -133 133 133		0% 0% 100% 50% 0% 100% 50% 0% 0% 0% 20% 0%			
SE2A434/ Pier Works SE2A330/ SE2A331/ SE2A334/ Pier Works SE2A230/ SE2A231/ SE2A231/ SE2A234/ Pier Works SE2A130/ SE2A131/ SE2A133/ SE2A134/ Pier Head SE2A134/ Pier Head SE2A437/ E4A & E4B ( Pier Works	<ul> <li>E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>E3B (E2a3)</li> <li>Type 4B-MJ Pier Head Scaffolding</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Concreting</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>E3C (E2a2)</li> <li>Type 4B-MJ Pier Head Scaffolding</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>E3C (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li></ul>	1           Sca         6           4         10           1         Sca         6           4         10         1           Sca         6         4           10         1         1           Sca         6         4           10         1         1           Sca         6         10           Sca         6         1           Sca         6         1	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A 26-Sep-15 29-Sep-15 17-Aug-15 A 22-Aug-15 A 22-Aug-15 A 26-Sep-15 29-Sep-15 02-Sep-15 A 02-Sep-15 A 02-Oct-15 03-Oct-15	0% 0% 50% 0% 0% 100% 50% 0% 0% 100% 20% 0%	1 6 0 5 1 6 0 5 1 6 8 1 6 8 1 6 2	22-Sep-15 30-Sep-15 29-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 21-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 05-Sep-15 A 30-Sep-15 02-Oct-15 09-Oct-15 09-Oct-15	23-Jan-15 24-Jan-15 10-Feb-15 16-Feb-15 17-Feb-15 06-Mar-15 12-Mar-15 13-Mar-15 07-Mar-16 16-Mar-16 17-Mar-16	23-Jan-15 30-Jan-15 14-Feb-15 16-Feb-15 26-Feb-15 12-Mar-15 12-Mar-15 19-Mar-15 15-Mar-16 16-Mar-16 23-Mar-16 23-Mar-16	-179 -179 -163 -163 -163 -163 -163 -163 -163 -145 -145 -145 -145 -145 -145 -145 -133 133 133		0% 0% 50% 0% 100% 50% 0% 0% 100% 20% 0%			
SE2A4344 Pier Works SE2A3300 SE2A3310 SE2A3330 SE2A3344 Pier Works SE2A2300 SE2A2300 SE2A2310 SE2A2344 Pier Works SE2A1300 SE2A1310 SE2A1330 SE2A1344 Pier Head SE2A1344 Pier Head SE2A4370 E4A & E4B ( Pier Works	<ul> <li>E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>E3B (E2a3)</li> <li>Type 4B-MJ Pier Head Scaffolding</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Concreting</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>E3C (E2a2)</li> <li>Type 4B-MJ Pier Head Scaffolding</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head</li></ul>	1           Sca         6           4         10           1         Sca         6           4         10         1           Sca         6         4           10         1         1           Sca         6         4           10         1         1           Sca         6         10           Sca         6         1           Sca         6         1	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A 26-Sep-15 29-Sep-15 17-Aug-15 A 22-Aug-15 A 22-Aug-15 A 26-Sep-15 29-Sep-15 02-Sep-15 A 02-Sep-15 A 02-Oct-15 03-Oct-15	0% 0% 50% 0% 0% 100% 50% 0% 0% 100% 20% 0%	1 6 0 5 1 6 0 5 1 6 8 1 6 8 1 6 2	22-Sep-15 30-Sep-15 29-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 26-Sep-15 26-Sep-15 06-Oct-15 05-Sep-15 A 30-Sep-15 02-Oct-15 09-Oct-15	23-Jan-15 24-Jan-15 10-Feb-15 16-Feb-15 17-Feb-15 06-Mar-15 12-Mar-15 13-Mar-15 07-Mar-16 16-Mar-16 17-Mar-16	23-Jan-15 30-Jan-15 14-Feb-15 16-Feb-15 26-Feb-15 12-Mar-15 12-Mar-15 19-Mar-15 15-Mar-16 16-Mar-16 23-Mar-16 23-Mar-16	-179 -179 -179 -163 -163 -163 -163 -163 -163 -163 -163	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0% 0% 50% 0% 100% 50% 0% 0% 100% 20% 0% 0%			
SE2A4344 Pier Works SE2A3300 SE2A3310 SE2A3344 Pier Works SE2A2300 SE2A2300 SE2A2300 SE2A2310 SE2A2330 SE2A2344 Pier Works SE2A1300 SE2A1310 SE2A1330 SE2A1340 Pier Head S Pier Head S Pier Head S Pier Head S Pier Head S	<ul> <li>E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>E3B (E2a3)</li> <li>Type 4B-MJ Pier Head Scaffolding</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Concreting</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>E3C (E2a2)</li> <li>Type 4B-MJ Pier Head Scaffolding</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove</li> <li>Segment - E3A,E3B, E3C &amp; E3D</li> <li>Segment - E3A,E3B, E3C &amp; E3D</li> <li>Segment - E3A,(E2a4)</li> <li>Pier Head Segment - Temporary Platform</li> <li>(E2b - 1/2)</li> <li>- E4A &amp; E4B</li> <li>S - E4A (E2b2)</li> </ul> Project ID: J3518DWPrE1-M28 Layout: J3518-DWP-3MRP Submission - M28	1 Sc: 6 4 10 1 Sc: 6 4 10 1 Sc: 6 4 10 1 Sc: 6 4 10 1 Sc: 6 2 2	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A 26-Sep-15 29-Sep-15 17-Aug-15 A 22-Aug-15 A 22-Sep-15 29-Sep-15 02-Sep-15 A 02-Sep-15 A 02-Oct-15 03-Oct-15 03-Oct-15	0% 0% 50% 0% 0% 100% 50% 0% 0% 100% 20% 0% 0% 0%	1 6 0 5 1 6 5 1 6 7 7 8 1 6 8 1 6 8 7 7 8 7 7 8 7 7 8 7 7 7 7 7 7 7 7 7	22-Sep-15 30-Sep-15 29-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 21-Aug-15 A 25-Sep-15 06-Oct-15 05-Sep-15 A 30-Sep-15 02-Oct-15 09-Oct-15 10-Oct-15 10-Oct-15	23-Jan-15 24-Jan-15 10-Feb-15 16-Feb-15 17-Feb-15 06-Mar-15 12-Mar-15 13-Mar-15 07-Mar-16 16-Mar-16 17-Mar-16 17-Mar-16	23-Jan-15 30-Jan-15 14-Feb-15 16-Feb-15 26-Feb-15 12-Mar-15 19-Mar-15 19-Mar-16 23-Mar-16 23-Mar-16	-179 -179 -179 -163 -163 -163 -163 -163 -163 -163 -145 -145 -145 -145 -145 -145 -145 -145	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0% 0% 50% 0% 0% 100% 50% 0% 0% 20% 0% 0%	Checkec	ĸwy	
SE2A4344 Pier Works SE2A3300 SE2A3311 SE2A3344 Pier Works SE2A2300 SE2A2300 SE2A2300 SE2A2300 SE2A2300 SE2A2300 SE2A2310 SE2A2330 SE2A2344 Pier Works Pier Head SE2A1344 Pier Head SE2A4370 E4A & E4B ( Pier Works Pier Works Pier Works Pier Works	<ul> <li>E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>E3B (E2a3)</li> <li>Type 4B-MJ Pier Head Scaffolding</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Concreting</li> <li>E3B (E2a3) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove S</li> <li>E3C (E2a2)</li> <li>Type 4B-MJ Pier Head Scaffolding</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork &amp; Prep</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>E3C (E2a2) - Type 4B-MJ Pier Head Concreting</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head Concreting</li> <li>E3D (E2a1) - Type 4B-MJ Pier Head</li></ul>	1 Sc: 6 4 10 1 Sc: 6 4 10 1 Sc: 6 4 10 1 Sc: 6 4 10 1 Sc: 6 2 2	22-Sep-15 23-Sep-15 29-Jul-15 A 30-Aug-15 A 26-Sep-15 29-Sep-15 17-Aug-15 A 22-Aug-15 A 22-Aug-15 A 26-Sep-15 29-Sep-15 02-Sep-15 A 02-Sep-15 A 02-Oct-15 03-Oct-15 03-Oct-15	0% 0% 50% 0% 0% 100% 50% 0% 0% 0% 0% 0% 0% 0% 0%	1 6 5 1 6 0 5 1 6 0 5 1 6 0 8 1 6 0 8 1 6 0 8 1 6 0 8 1 1 6 7 8 1 1 6 7 7 1 8 7 1 1 8 7 1 1 8 7 1 1 8 7 1 8 1 8	22-Sep-15 30-Sep-15 29-Aug-15 A 25-Sep-15 26-Sep-15 06-Oct-15 21-Aug-15 A 25-Sep-15 06-Oct-15 05-Sep-15 A 30-Sep-15 02-Oct-15 09-Oct-15 10-Oct-15 10-Oct-15	23-Jan-15 24-Jan-15 10-Feb-15 16-Feb-15 17-Feb-15 06-Mar-15 12-Mar-15 13-Mar-15 13-Mar-16 16-Mar-16 17-Mar-16 31-Jan-15	23-Jan-15 30-Jan-15 14-Feb-15 16-Feb-15 26-Feb-15 12-Mar-15 19-Mar-15 19-Mar-16 23-Mar-16 23-Mar-16	-179 -179 -179 -163 -163 -163 -163 -163 -163 -163 -163	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0% 0% 50% 0% 0% 100% 50% 0% 0% 100% 20% 0% 0%			




Activity ID	Activity Name	Orig.	Act. Start / FC Early	Duration %	Rem.	Act. Finish / FC Early	Late Start	Late Finish	Total Float	Free	Physical %			
		Durn.	Start	Complete	Durn.	Finish				Float	Complete	24 31	September 07 14	r 21 2
	SE2B2030 E4A (E2b2) - Seagull Pier Rebar Fixing, Formwork & Prep (1st wall pour)	6	29-Jul-15 A	100%	0	18-Sep-15 A					100%	24 31		
	SE2B2050 E4A (E2b2) - Seaguil Pier Rebai Pixing, Formwork & Prep (1st waii pour) SE2B2050 E4A (E2b2) - Seaguil Pier Concreting, Curing & Striking, CJ Prep (1st wali		19-Sep-15 A	100%	3	23-Sep-15	18-Feb-15	24-Feb-15	-156	0	100 %			
	SE2B2030 E4A (E2b2) - Seaguil Pier Falsework & Scaffolding (diaphragm slab, 2nd p		23-Sep-15	0%	1	23-Sep-15 24-Sep-15	25-Feb-15	25-Feb-15	-156	0	0%		-	<b>r.</b> :
	SE2B2070 E4A (E2b2) - Seaguil Pier Rebar Fixing, Formwork & Prep (diaphragm sla		23-Sep-15 24-Sep-15	0%	6	03-Oct-15	26-Feb-15	04-Mar-15	-156	0	0%			
						03-Oct-15			-156		0%			
	SE2B2100 E4A (E2b2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (diaphra		03-Oct-15	0%	3		05-Mar-15	07-Mar-15		0				
	SE2B2120 E4A (E2b2) - Seagull Pier Falsework & Scaffolding (3rd wall pour)	2	07-Oct-15	0%	2	09-Oct-15	09-Mar-15	10-Mar-15	-156	0	0%			
	SE2B2140 E4A (E2b2) - Seagull Pier Rebar Fixing, Formwork & Prep (3rd wall pour)	6	09-Oct-15	0%	6	17-Oct-15	11-Mar-15	17-Mar-15	-156	0	0%			
	SE2B2160 E4A (E2b2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (3rd wall		17-Oct-15	0%	3	22-Oct-15	18-Mar-15	20-Mar-15	-156	0	0%			
	SE2B2300 E4A (E2b2) - Seagull Pier Falsework & Scaffolding (top slab, 4th pour)	2	19-Oct-15	0%	2	22-Oct-15	19-Mar-15	20-Mar-15	-156	0	0%			
	SE2B2320 E4A (E2b2) - Seagull Pier Rebar Fixing, Formwork & Prep (top slab, 4th p		22-Oct-15	0%	6	30-Oct-15	21-Mar-15	27-Mar-15	-156	0	0%	1		
	SE2B2340 E4A (E2b2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (top slab	, 4	30-Oct-15	0%	4	04-Nov-15	28-Mar-15	01-Apr-15	-156	0	0%			
	Pier Works - E4B (E2b1)													
	SE2B1020 E4B (E2b1) - Seagull Pier Falsework & Scaffolding (1st wall pour)	3	17-Aug-15 A	100%	0	24-Aug-15 A					100%			
	SE2B1030 E4B (E2b1) - Seagull Pier Rebar Fixing, Formwork & Prep (1st wall pour)	6	25-Aug-15 A	75%	2	22-Sep-15	08-Apr-15	09-Apr-15	-121	0	75%			
	SE2B1050 E4B (E2b1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st wall	3	22-Sep-15	0%	3	25-Sep-15	10-Apr-15	13-Apr-15	-121	0	0%			
	SE2B1180 E4B (E2b1) - Seagull Pier Falsework & Scaffolding (diaphragm slab, 2nd p	( 2	25-Sep-15	0%	2	29-Sep-15	14-Apr-15	16-Apr-15	-121	0	0%			
	SE2B1200 E4B (E2b1) - Seagull Pier Rebar Fixing, Formwork & Prep (diaphragm sla		29-Sep-15	0%	6	07-Oct-15	17-Apr-15	24-Apr-15	-121	0	0%			
	SE2B1220 E4B (E2b1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (diaphra		07-Oct-15	0%	3	10-Oct-15	25-Apr-15	28-Apr-15	-121	0	0%			
	SE2B1240 E4B (E2b1) - Seagull Pier Falsework & Scaffolding (3rd wall pour)	2	10-Oct-15	0%	2	13-Oct-15	29-Apr-15	30-Apr-15	-121	0	0%			
	SE2B1260 E4B (E2b1) - Seagull Pier Rebar Fixing, Formwork & Prep (3rd wall pour)	6	13-Oct-15	0%	6	22-Oct-15	02-May-15	08-May-15	-121	0	0%			
	SE2B1280 E4B (E2b1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (3rd wall pour)		22-Oct-15	0%	3	26-Oct-15	02-May-15	13-May-15	-121	0	0%			
	SE2B1200 E4B (E2b1) - Seaguil Pier Falsework & Scaffolding (top slab, 4th pour)	2		0%	2			-	-121	0	0%			
	SE2B1300 E4B (E2b1) - Seaguil Pier Faisework & Scarrolding (top slab, 4th pour) SE2B1320 E4B (E2b1) - Seaguil Pier Rebar Fixing, Formwork & Prep (top slab, 4th p		23-Oct-15 26-Oct-15	0%	6	26-Oct-15 03-Nov-15	11-May-15	13-May-15	-121	0	0%			1
					-		14-May-15	20-May-15		-		·		
	SE2B1340 E4B (E2b1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (top slab	, 4	03-Nov-15	0%	4	07-Nov-15	22-May-15	27-May-15	-121	0	0%			
	Pier Head Segements - E4A & E4B													
	Pier head Segment - E4A (E2b2)								_,,					
	SE2B2262 E4A (E2b2) - Pier Head Segment - Temporary Platform	2	04-Nov-15	0%	2	06-Nov-15	02-Apr-15	08-Apr-15	-156	0	0%			
	SE2B2264 E4A (E2b2) - Pier Head Segment Lift & Fix (4 seg)	4	06-Nov-15	0%	4	11-Nov-15	09-Apr-15	14-Apr-15	-155	0	0%			
	SE2B2266 E4A (E2b2) - Pier Head Segment Diaphragm Works	24	11-Nov-15	0%	24	09-Dec-15	16-Apr-15	16-May-15	-155	0	0%			
	SE2B2360 E4A (E2b2) - Precast Deck Segment Falsework Erection & Temp. Tie	12	27-Nov-15	0%	12	11-Dec-15	05-May-15	19-May-15	-155	0	0%			
	SE2B2370 E4A (E2b2) - Precast Deck Segment Infill Erection & Adjustment (4 seg)	12	11-Dec-15	0%	12	28-Dec-15	20-May-15	05-Jun-15	-155	0	0%			
	Pier head Segment - E4B (E2b1)													
	SE2B1162 E4B (E2b1) - Pier Head Segment - Temporary Platform	2	07-Nov-15	0%	2	10-Nov-15	28-May-15	29-May-15	-121	0	0%			
	SE2B1164 E4B (E2b1) - Pier Head Segment Lift & Fix (4 seg)	4	10-Nov-15	0%	4	14-Nov-15	30-May-15	05-Jun-15	-120	0	0%			
	SE2B1166 E4B (E2b1) - Pier Head Segment Diaphragm Works	24	14-Nov-15	0%	24	12-Dec-15	06-Jun-15	11-Jul-15	-120	0	0%	1		
	SE2B1360 E4B (E2b1) - Precast Deck Segment Falsework Erection & Temp. Tie	12	01-Dec-15	0%	12	15-Dec-15	30-Jun-15	14-Jul-15	-120	0	0%			
	SE2B1370 E4B (E2b1) - Precast Deck Segment Infill Erection & Adjustment (4 seg)	12	15-Dec-15	0%	12	31-Dec-15	15-Jul-15	30-Jul-15	-120	0	0%			
	E5A & E5B (E2c - 1/2)		10 200 10	070		01 200 10	10 001 10		120	•	070			
	Pile Cap Works - E5A & E5B													
	Pile Cap Works			10001							1000/		_	
	SE2C01( E5 (E2c1/2) - Marine Pile Cap - Weld Fin Plates / Plug Rebar & Concrete	2	21-Aug-15 A	100%	0	08-Sep-15 A					100%		<b>_</b>	L
	SE2C011 E5 (E2c1/2) - Marine Pile Cap - Dewater precast shell / Remove Lifting Fr		10-Sep-15 A	20%	2	22-Sep-15	02-Jul-15	03-Jul-15	-62	0	20%			P
	SE2C012 E5 (E2c1/2) - Marine Pile Cap - Pile cut down 4nr	9	22-Sep-15	0%	9	05-Oct-15	04-Jul-15	14-Jul-15	-62	0	0%			
	SE2C01: E5 (E2c1/2) - Marine Pile Cap - Rebar fixing (1st pour)	8	05-Oct-15	0%	8	15-Oct-15	15-Jul-15	24-Jul-15	-62	0	0%			
	SE2C01 <sup>2</sup> E5 (E2c1/2) - Marine Pile Cap - Concreting (First pour)	1	15-Oct-15	0%	1	16-Oct-15	25-Jul-15	25-Jul-15	-62	0	0%			1
	SE2C01t E5 (E2c1/2) - Marine Pile Cap - CJ preparation	3	16-Oct-15	0%	3	20-Oct-15	27-Jul-15	30-Jul-15	-62	0	0%			
	SE2C016 E5 (E2c1/2) - Marine Pile Cap - Rebar fixing (Final pour)	6	20-Oct-15	0%	6	28-Oct-15	31-Jul-15	06-Aug-15	-62	0	0%			
	SE2C016 E5 (E2c1/2) - Marine Pile Cap - Concreting (Final pour)	1	28-Oct-15	0%	1	30-Oct-15	07-Aug-15	07-Aug-15	-62	0	0%			
	SE2C01 E5 (E2c1/2) - Marine Pile Cap - Curing incl. CJ preparation	6	30-Oct-15	0%	6	06-Nov-15	08-Aug-15	15-Aug-15	-62	0	0%			
	Pier Works - E5A & E5B													1
	Pier Works - E5A (E2c2)													1
	SE2C202 E5A (E2c2) - Seagull Pier Falsework & Scaffolding (1st wall pour)	3	03-Nov-15	0%	3	06-Nov-15	13-Aug-15	15-Aug-15	-62	0	0%			
	SE2C20: E5A (E2c2) - Seagull Pier Rebar Fixing, Formwork & Prep (1st wall pour)	7	06-Nov-15	0%	7	14-Nov-15	17-Aug-15	25-Aug-15	-62	0	0%			
	SE2C20t E5A (E2c2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st wall		14-Nov-15	0%	3	18-Nov-15	28-Aug-15	31-Aug-15	-60	0	0%			
	SE2C207 E5A (E2c2) - Seaguil Pier Falsework & Scaffolding (diaphragm slab, 2nd p		18-Nov-15	0%	2	20-Nov-15	01-Sep-15	02-Sep-15	-60	0	0%			
	SE2C208 E5A (E2c2) - Seagull Pier Rebar Fixing, Formwork & Prep (diaphragm slal		20-Nov-15	0%	7	28-Nov-15	04-Sep-15	12-Sep-15	-60	0	0%			
	SE2C200 ESA (E2C2) - Seaguil Pier Rebail Pixing, Formwork & Prep (diaphragin sat SE2C21( E5A (E2c2) - Seaguil Pier Concreting, Curing & Striking, CJ Prep (diaphragin sat		28-Nov-15	0%	3	02-Dec-15	14-Sep-15	12-Sep-15 16-Sep-15	-60	0	0%			
											0%			1
	SE2C212 E5A (E2c2) - Seagull Pier Falsework & Scaffolding (3rd wall pour)	3	02-Dec-15	0%	3	05-Dec-15	18-Sep-15	21-Sep-15	-60	0				<b>-</b>
	SE2C21 <sup>2</sup> E5A (E2c2) - Seagull Pier Rebar Fixing, Formwork & Prep (3rd wall pour)	7	05-Dec-15	0%	7	14-Dec-15	22-Sep-15	30-Sep-15	-60	0	0%			1
	SE2C216 E5A (E2c2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (3rd wall	3	14-Dec-15	0%	3	17-Dec-15	02-Oct-15	05-Oct-15	-60	0	0%			
	SE2C23( E5A (E2c2) - Seagull Pier Falsework & Scaffolding (top slab, 4th pour)	3	15-Dec-15	0%	3	18-Dec-15	03-Oct-15	06-Oct-15	-60	0	0%			
	SE2C232 E5A (E2c2) - Seagull Pier Rebar Fixing, Formwork & Prep (top slab, 4th p	2 7	18-Dec-15	0%	7	29-Dec-15	07-Oct-15	15-Oct-15	-60	0	0%			
	Pier Works - E5B (E2c1)													
-						_								
	Actual Work Project ID: J3518DWPrE1-M28		Tuen Mun - C	Chek Lap	Kok L	_ink - Southerr	Connection	1	Date	_		Checked	Appro	oved
	Planned Bar Layout: J3518-DWP-3MRP Submission - M28	3	Month Roll	ina Pro	gram	me (Page 2	2 of 32 Pag	aes)	28-Jul-15	_		PKN KW		
	Critical Bar Filter: TASK filters: 3-Month Lookahead, No CC	•		-	-	• •		·/	01-Sep-1	15	F	PKN KW	/Y	
•	♦ Milestone Milestones, No Level of Effort.		1)	rogres	os a5	of 21-Sep -1	3)		30-Sep-1	15	F	PKN KW	ΙΥ	
									<u> </u>		I			




	SE2C102 E5B (E2c1) - Seagull Pier Falsework & Scaffolding (1st wall pour)	Durn.	Start	Complete	Durn.	Finish				Float	Complete	24 31 07 14	
	SE2C102 E5B (E2c1) - Seagull Pier Falsework & Scaffolding (1st wall pour)	3											14 21 2
		-	14-Nov-15	0%	3	18-Nov-15	26-Aug-15	28-Aug-15	-62	0	0%		
	SE2C10: E5B (E2c1) - Seagull Pier Rebar Fixing, Formwork & Prep (1st wall pour		18-Nov-15	0%	7	26-Nov-15	29-Aug-15	07-Sep-15	-62	0	0%		
	SE2C10t E5B (E2c1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st w		26-Nov-15	0%	3	30-Nov-15	08-Sep-15	11-Sep-15	-62	0	0%		
	SE2C107 E5B (E2c1) - Seagull Pier Falsework & Scaffolding (diaphragm slab, 2nd	•	30-Nov-15	0%	2	02-Dec-15	12-Sep-15	14-Sep-15	-62	0	0%		
	SE2C108 E5B (E2c1) - Seagull Pier Rebar Fixing, Formwork & Prep (diaphragm		02-Dec-15	0%	7	10-Dec-15	15-Sep-15	23-Sep-15	-62	0	0%	·	
	SE2C11C E5B (E2c1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (diaph		10-Dec-15	0%	3	14-Dec-15	24-Sep-15	26-Sep-15	-62	0	0%		
	SE2C112 E5B (E2c1) - Seagull Pier Falsework & Scaffolding (3rd wall pour)	3	14-Dec-15	0%	3	17-Dec-15	29-Sep-15	02-Oct-15	-62	0	0%		
	SE2C114 E5B (E2c1) - Seagull Pier Rebar Fixing, Formwork & Prep (3rd wall pour	ur) 7	17-Dec-15	0%	7	28-Dec-15	03-Oct-15	10-Oct-15	-62	0	0%		
	E6A & E6B (E2d - 1/2)												
	Pile Cap Works - E6A & E6B												
	Pile Cap Works						j	j	_				
	SE2D008 E6 (E2d1/2) - Marine Pile Cap - Install precast shell in position (3 units)	4	11-Aug-15 A	100%	0	07-Sep-15 A				-	100%		
	SE2D005 E6 (E2d1/2) - Marine Pile Cap - Inst. Access & make Watertight	6	08-Sep-15 A	30%	4	25-Sep-15	15-Sep-15	21-Sep-15	-3	0	30%		<b></b>
	SE2D01( E6 (E2d1/2) - Marine Pile Cap - Weld Fin Plates / Plug Rebar & Concre		25-Sep-15	0%	2	29-Sep-15	22-Sep-15	23-Sep-15	-3	0	0%		
	SE2D011 E6 (E2d1/2) - Marine Pile Cap - Dewater precast shell / Remove Lifting		29-Sep-15	0%	2	02-Oct-15	24-Sep-15	25-Sep-15	-3	0	0%		
	SE2D012       E6 (E2d1/2) - Marine Pile Cap - Pile cut down 4nr         SE2D013       E6 (E2d1/2) - Marine Pile Cap - Rebar fixing (1st pour)	9	02-Oct-15	0%	9	13-Oct-15 24-Oct-15	26-Sep-15	08-Oct-15 19-Oct-15	-3	0	0%		
		8	13-Oct-15 24-Oct-15	0%	8		09-Oct-15		-3	0	0%		
	SE2D014 E6 (E2d1/2) - Marine Pile Cap - Concreting (First pour)	· ·		0%	1	26-Oct-15	20-Oct-15	20-Oct-15	-3	0	0%		
	SE2D01t     E6 (E2d1/2) - Marine Pile Cap - CJ preparation       SE2D01t     E6 (E2d1/2) - Marine Pile Cap - Rebar fixing (Final pour)	3	26-Oct-15	0%	3	30-Oct-15	22-Oct-15	24-Oct-15	-3 -3	0	0% 0%		
	SE2D016 E6 (E201/2) - Marine Pile Cap - Repar fixing (Final pour) SE2D016 E6 (E201/2) - Marine Pile Cap - Concreting (Final pour)	<u> </u>	30-Oct-15 06-Nov-15	0%	6 1	06-Nov-15 07-Nov-15	26-Oct-15 03-Nov-15	02-Nov-15 03-Nov-15	-3	0	0%		
	SE2D016 E6 (E201/2) - Marine Pile Cap - Concreting (Final pour) SE2D016 E6 (E201/2) - Marine Pile Cap - Curing incl. CJ preparation	6	06-Nov-15 07-Nov-15	0%	6	14-Nov-15	03-NOV-15 04-Nov-15	10-Nov-15	-3	0	0%		1
	Pier Works - E6A & E6B	U	07-100-10	0 /0	U	1-1100-13	0	10-1100-13	-3	U	0 /0		
	Pier Works - E6A (E2d2)												
	SE2D201 E6A (E2d2) - Seagull Pier Temp. Support Platform	6	14-Nov-15	0%	6	21-Nov-15	11-Nov-15	17-Nov-15	-3	0	0%	1	
	SE2D201 E6A (E2d2) - Seaguil Pier Falsework & Scaffolding (1st wall pour)	4	21-Nov-15	0%	4	21-Nov-15	18-Nov-15	21-Nov-15	-3	0	0%		
	SE2D202 E6A (E2d2) - Seaguil Pier Rebar Fixing, Formwork & Prep (1st wall pour)	-	26-Nov-15	0%	7	04-Dec-15	23-Nov-15	30-Nov-15	-3	0	0%		
	SE2D20t E6A (E2d2) - Seaguil Fiel (Vebal Fixing, Formwork & Field (15d2) - Seaguil Fiel (Vebal Fixing, Concreting, Curing & Striking, CJ Prep (1st was pool		04-Dec-15	0%	3	04-Dec-15	01-Dec-15	03-Dec-15	-3	0	0%		
	SE2D207 E6A (E2d2) - Seaguil Fier Concleting, Coning & Striking, Control (12 w) SE2D207 E6A (E2d2) - Seaguil Pier Falsework & Scaffolding (diaphragm slab, 2nd		04-Dec-15	0%	3	11-Dec-15	15-Dec-15	17-Dec-15	6	0	0%		
	SE2D207 E6A (E2d2) - Seaguil Pier Rebar Fixing, Formwork & Prep (diaphragm		11-Dec-15	0%	7	19-Dec-15	18-Dec-15	28-Dec-15	6	0	0%		
	SE2D21( E6A (E2d2) - Seaguil Pier Concreting, Curing & Striking, CJ Prep (diaph		19-Dec-15	0%	3	23-Dec-15	29-Dec-15	31-Dec-15	6	0	0%		
	Pier Works - E6B (E2d1)		10 000 10	070	0	20 000 10	20 000 10	01 200 10	0	0	070		
	SE2D102 E6B (E2d1) - Seagull Pier Falsework & Scaffolding (1st wall pour)	4	04-Dec-15	0%	4	09-Dec-15	01-Dec-15	04-Dec-15	-3	0	0%		
	SE2D102 E6B (E2d1) - Seagull Pier Rebar Fixing, Formwork & Prep (1st wall pour)	-	09-Dec-15	0%	7	17-Dec-15	05-Dec-15	12-Dec-15	-3	0	0%		
	SE2D10t E6B (E2d1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st wall pot		17-Dec-15	0%	3	21-Dec-15	14-Dec-15	16-Dec-15	-3	0	0%		
E	E7A & E7B (E2e - 1/2)		11 200 10	070	U	21 200 10		10 200 10	U	0	070		
	Foundation Works - E7A & E7B												
	Foundation Works												
	GFXX058 E7 (E2e) - Sonic & Interface Coring	12	10-Jun-15 A	100%	0	31-Aug-15 A					100%		
	GFXX059 E7 (E2e) - Dismantle Temporary Removable Piling Platform	6	01-Sep-15 A	100%	0	07-Sep-15 A					100%		
F	Pile Cap Works - E7A & E7B				Ű		1	1			10070		
	Pile Cap Works												
	SE2E0070 E7 (E2e1/2) - Marine Pile Cap - Inst.Floating Seal & Casing Head Steel	wor 6	21-Sep-15	0%	6	26-Sep-15	13-Aug-15	19-Aug-15	-29	0	0%	1	
	SE2E0080 E7 (E2e1/2) - Marine Pile Cap - Install precast shell in position (3 units)	4	29-Sep-15	0%	4	03-Oct-15	21-Aug-15	25-Aug-15	-29	0	0%		
	SE2E0000 E7 (E2e1/2) - Marine File Cap - Inst.Access & make Watertight	6	05-Oct-15	0%	6	10-Oct-15	26-Aug-15	01-Sep-15	-29	0	0%		
	SE2E0100 E7 (E2e1/2) - Marine File Cap - Weld Fin Plates / Plug Rebar & Concre		12-Oct-15	0%	2	13-Oct-15	02-Sep-15	01-Sep-15 04-Sep-15	-29	0	0%		
	SE2E0100 E7 (E2e1/2) - Marine Pile Cap - Dewater precast shell / Remove Lifting		15-Oct-15	0%	2	16-Oct-15	05-Sep-15	07-Sep-15	-29	0	0%		
	SE2E0120 E7 (E2e1/2) - Marine Pile Cap - Pile cut down 4nr	8	17-Oct-15	0%	8	27-Oct-15	08-Sep-15	18-Sep-15	-29	0	0%		
	SE2E0130 E7 (E2e1/2) - Marine Pile Cap - Rebar fixing (1st pour)	8	28-Oct-15	0%	8	06-Nov-15	19-Sep-15	29-Sep-15	-29	0	0%		
	SE2E0140 E7 (E2e1/2) - Marine Pile Cap - Concreting (First pour)	1	07-Nov-15	0%	1	07-Nov-15	30-Sep-15	30-Sep-15	-29	0	0%		
	SE2E0150 E7 (E2e1/2) - Marine Pile Cap - CJ preparation	3	09-Nov-15	0%	3	11-Nov-15	02-Oct-15	05-Oct-15	-29	0	0%		
	SE2E0160 E7 (E2e1/2) - Marine Pile Cap - Rebar fixing (Final pour)	6	12-Nov-15	0%	6	18-Nov-15	06-Oct-15	12-Oct-15	-29	0	0%		
	SE2E0162 E7 (E2e1/2) - Marine Pile Cap - Concreting (Final pour)	1	19-Nov-15	0%	1	19-Nov-15	13-Oct-15	13-Oct-15	-29	0	0%		
	SE2E0164 E7 (E2e1/2) - Marine Pile Cap - Curing incl. CJ preparation	6	20-Nov-15	0%	6	26-Nov-15	15-Oct-15	22-Oct-15	-29	0	0%		
F	Pier Works - E7A & E7B												
	Pier Works - E7A (E2e2)												
	SE2E2020 E7A (E2e2) - Seagull Pier Falsework & Scaffolding (1st wall pour)	2	27-Nov-15	0%	2	28-Nov-15	23-Oct-15	24-Oct-15	-29	0	0%		
	SE2E2030 E7A (E2e2) - Seagull Pier Rebar Fixing, Formwork & Prep (1st wall pour		30-Nov-15	0%	6	05-Dec-15	26-Oct-15	02-Nov-15	-29	0	0%		
	SE2E2050 E7A (E2e2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st w		07-Dec-15	0%	3	09-Dec-15	03-Nov-15	05-Nov-15	-29	0	0%		
	SE2E2070 E7A (E2e2) - Seagull Pier Falsework & Scaffolding (diaphragm slab, 2nd		10-Dec-15	0%	1	10-Dec-15	06-Nov-15	06-Nov-15	-29	0	0%		
	SE2E2080 E7A (E2e2) - Seagull Pier Rebar Fixing, Formwork & Prep (diaphragm		11-Dec-15	0%	6	17-Dec-15	07-Nov-15	13-Nov-15	-29	0	0%		
	SE2E2100 E7A (E2e2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (diaph	nraç 3	18-Dec-15	0%	3	21-Dec-15	14-Nov-15	17-Nov-15	-29	0	0%		
	Pier Works - E7B (E2e1)												
										-			
	Actual Work Project ID: J3518DWPrE1-M28			-		_ink - Southerr			Date	_			proved
	Planned Bar Layout: J3518-DWP-3MRP Submission - M28	、 3	-Month Rolli	ing Pro	gram	nme (Page 2	3 of 32 Pag	ges)	28-Jul-1	_		PKN KWY	
	Filter: LASK tiltere: 2 Month Lookahood No CC								01-Sep-	16	םו		
	Critical Bar Filter: TASK filters: 3-Month Lookahead, No CC Milestone, No Level of Effort.		<i>(</i> F	Proares	s as	of 21-Sep -1	5)		30-Sep-	_		PKN KWY PKN KWY	




Activity ID	SE2E1020 E7E SE2E1030 E7E	iy Name 3 (E2e1) - Seagull Pier Falsework & Sc 3 (E2e1) - Seagull Pier Rebar Fixing, Fi		Orig. Durn. 2	Act. Start / FC Early Start 04-Dec-15	Complete 0%	Durn. 2	Act. Finish / FC Early Finish	07-Nov-15	09-Nov-15	Total Float	Float 0	Physical % Complete 0%		September 17 14 21
	SE2E1030 E7E	· / ·		2	04-Dec-15	0%	2	05-Dec-15	07-Nov-15	09-Nov-15	-23	0			<u>, 1 14 1 21</u>
	SE2E1030 E7E	· / ·		_									U /0		<b>_</b>
			ormwork & Prep (1st wall pour)	6	07-Dec-15	0%	6	12-Dec-15	10-Nov-15	16-Nov-15	-23	0	0%		
		B (E2e1) - Seagull Pier Concreting, Cur		3	14-Dec-15	0%	3	16-Dec-15	17-Nov-15	19-Nov-15	-23	0	0%		·
		3 (E2e1) - Seagull Pier Falsework & Sc		1	17-Dec-15	0%	1	17-Dec-15	20-Nov-15	20-Nov-15	-23	0	0%		
	SE2E1080 E7E	3 (E2e1) - Seagull Pier Rebar Fixing, F	ormwork & Prep (diaphragm slat	6	18-Dec-15	0%	6	24-Dec-15	21-Nov-15	27-Nov-15	-23	0	0%		
	E8A & E8B (E2f -	1/2)													
	Pile Cap Works														
	Pile Cap Works		,			,									
		(E2f1/2) - Marine Pile Cap - Inst.Floatir		6	23-Sep-15 A	100%	0	02-Oct-15 A					100%		
		(E2f1/2) - Marine Pile Cap - Install prec	• • •	4	21-Sep-15	0%	4	24-Sep-15	18-Sep-15	22-Sep-15	-2	0	0%		<b>–</b>
-		(E2f1/2) - Marine Pile Cap - Inst.Access		6	25-Sep-15	0%	6	03-Oct-15	23-Sep-15	30-Sep-15	-2	0	0%		
-		(E2f1/2) - Marine Pile Cap - Weld Fin F		2	05-Oct-15	0%	2	06-Oct-15	02-Oct-15	03-Oct-15	-2	0	0%		· <mark>-</mark>
-		(E2f1/2) - Marine Pile Cap - Dewater p (E2f1/2) - Marine Pile Cap - Pile cut do		2 9	07-Oct-15 09-Oct-15	0% 0%	2 9	08-Oct-15 20-Oct-15	05-Oct-15 07-Oct-15	06-Oct-15 17-Oct-15	-2 -2	0	0% 0%		
		(E2f1/2) - Marine File Cap - File Cut do		8	22-Oct-15	0%	8	31-Oct-15	19-Oct-15	28-Oct-15	-2	0	0%		
		(E2f1/2) - Marine File Cap - Concreting		1	02-Nov-15	0%	1	02-Nov-15	30-Oct-15	30-Oct-15	-2	0	0%		
		(E2f1/2) - Marine Pile Cap - CJ prepara	· · ·	3	03-Nov-15	0%	3	05-Nov-15	31-Oct-15	03-Nov-15	-2	0	0%		
		(E2f1/2) - Marine Pile Cap - Rebar fixin		6	06-Nov-15	0%	6	12-Nov-15	04-Nov-15	10-Nov-15	-2	0	0%		·
	SE2F0162 E8	(E2f1/2) - Marine Pile Cap - Concreting	(Final pour)	1	13-Nov-15	0%	1	13-Nov-15	11-Nov-15	11-Nov-15	-2	0	0%		
	SE2F0164 E8	(E2f1/2) - Marine Pile Cap - Curing incl	. CJ preparation	6	14-Nov-15	0%	6	20-Nov-15	12-Nov-15	18-Nov-15	-2	0	0%		
	Pier Works - E8	A & E8B													
	Pier Works - E8									3					
		A (E2f2) - Seagull Pier Falsework & Sca	• • • •	4	04-Dec-15	0%	4	08-Dec-15	04-Jan-16	07-Jan-16	23	0	0%		
_		A (E2f2) - Seagull Pier Rebar Fixing, Fo		7	09-Dec-15	0%	7	16-Dec-15	08-Jan-16	15-Jan-16	23	0	0%		
		(E2f2) - Seagull Pier Concreting, Curi	ng & Striking, CJ Prep (1st wall p	3	17-Dec-15	0%	3	19-Dec-15	16-Jan-16	19-Jan-16	23	0	0%		
	Pier Works - E8					001			10.01 15	00 NL 45		<b>a</b>	0.01		
-		8 (E2f1) - Seagull Pier Falsework & Sca		4	21-Nov-15 26-Nov-15	0% 0%	4	25-Nov-15	19-Nov-15	23-Nov-15	-2	0	0%		· <mark>-</mark>
-		8 (E2f1) - Seagull Pier Rebar Fixing, Fo 8 (E2f1) - Seagull Pier Concreting, Curi		3	04-Dec-15	0%	3	03-Dec-15 07-Dec-15	24-Nov-15 02-Dec-15	01-Dec-15 04-Dec-15	-2 -2	0	0% 0%		
		3 (E2f1) - Seagull Pier Falsework & Sca		2	04-Dec-15	0%	2	07-Dec-15	02-Dec-15 05-Dec-15	07-Dec-15	-2	0	0%		
		3 (E2f1) - Seagull Pier Rebar Fixing, Fo	• • • •	7	10-Dec-15	0%	7	17-Dec-15	08-Dec-15	15-Dec-15	-2	0	0%		
		3 (E2f1) - Seagull Pier Concreting, Curi		3	18-Dec-15	0%	3	21-Dec-15	16-Dec-15	18-Dec-15	-2	0	0%		
	E9A & E9B (E2g						-								·
	Pier Works - E9/	•													
	Pier Works - E	)A (E2g2)													
	SE2G202 E94	(E2g2) - Seagull Pier Falsework & Sca	affolding (1st wall pour)	4	04-Sep-15 A	100%	0	08-Sep-15 A					100%		
	SE2G20( E94	(E2g2) - Seagull Pier Rebar Fixing, Fo	ormwork & Prep (1st wall pour)	6	09-Sep-15 A	60%	2	23-Sep-15	08-Jul-15	10-Jul-15	-56	0	60%		
		A (E2g2) - Seagull Pier Concreting, Cur		3	23-Sep-15	0%	3	26-Sep-15	11-Jul-15	14-Jul-15	-56	0	0%		
		A (E2g2) - Seagull Pier Falsework & Sca		2	26-Sep-15	0%	2	30-Sep-15	15-Jul-15	17-Jul-15	-56	0	0%		I
		A (E2g2) - Seagull Pier Rebar Fixing, Fo		6	30-Sep-15	0%	6	08-Oct-15	18-Jul-15	24-Jul-15	-56	0	0%		
		(E2g2) - Seagull Pier Concreting, Cur		3	08-Oct-15	0%	3	12-Oct-15	25-Jul-15	28-Jul-15	-56	0	0%		
		A (E2g2) - Seagull Pier Falsework & Sca A (E2g2) - Seagull Pier Rebar Fixing, Fo		2 6	12-Oct-15 15-Oct-15	0% 0%	2	15-Oct-15 23-Oct-15	30-Jul-15	31-Jul-15 07-Aug-15	-56 -56	0	0%		· <mark>-</mark>
		(E2g2) - Seagull Pier Concreting, Cur		3	23-Oct-15	0%	3	23-Oct-15	01-Aug-15 08-Aug-15	12-Aug-15	-56	0	0%		
		(E2g2) - Seagull Pier Falsework & Sca		3	23-Oct-15	0%	3	31-Oct-15	13-Aug-15	15-Aug-15	-56	0	0%		
		(E2g2) - Seagull Pier Rebar Fixing, Fo		7	31-Oct-15	0%	7	09-Nov-15	17-Aug-15	25-Aug-15	-56	0	0%		
		(E2g2) - Seagull Pier Concreting, Cur		3	09-Nov-15	0%	3	12-Nov-15	26-Aug-15	28-Aug-15	-56	0	0%		
		A (E2g2) - Seagull Pier Falsework & Sca		2	12-Nov-15	0%	2	14-Nov-15	29-Aug-15	31-Aug-15	-56	0	0%		
		(E2g2) - Seagull Pier Rebar Fixing, Fo		7	14-Nov-15	0%	7	23-Nov-15	01-Sep-15	10-Sep-15	-56	0	0%		
		(E2g2) - Seagull Pier Concreting, Cur		3	23-Nov-15	0%	3	26-Nov-15	11-Sep-15	14-Sep-15	-56	0	0%		
		A (E2g2) - Seagull Pier Falsework & Sca		2	24-Nov-15	0%	2	26-Nov-15	12-Sep-15	14-Sep-15	-56	0	0%		
		A (E2g2) - Seagull Pier Rebar Fixing, Fo		6	26-Nov-15	0%	6	03-Dec-15	15-Sep-15	22-Sep-15	-56	0	0%		
		A (E2g2) - Seagull Pier Concreting, Cur	ing & Striking, CJ Prep (top slab,	4	03-Dec-15	0%	4	08-Dec-15	23-Sep-15	26-Sep-15	-56	0	0%		
	Pier Works - E		- 11 - 1 / 4 - 1 / 1 / 1			4000	~					ſ	40000		
_		B (E2g1) - Seagull Pier Falsework & Sc		4	21-Aug-15 A	100%	0	25-Aug-15 A	00 Mar 45	00 14 45	404	0	100%		
-		B (E2g1) - Seagull Pier Rebar Fixing, For (E2g1) - Seagull Pier Concreting, Cur		6	21-Sep-15	0%	6	26-Sep-15	23-Mar-15	28-Mar-15	-131	0	0%		
-		3 (E2g1) - Seagull Pier Concreting, Cur 3 (E2g1) - Seagull Pier Falsework & Sc		3 2	29-Sep-15 03-Oct-15	0% 0%	3 2	02-Oct-15 05-Oct-15	30-Mar-15 02-Apr-15	01-Apr-15 08-Apr-15	-131 -131	0	0%		····•
		3 (E2g1) - Seagull Pier Rebar Fixing, Fi		6	03-Oct-15	0%	6	12-Oct-15	02-Apr-15 09-Apr-15	16-Apr-15	-131	0	0%		
-		3 (E2g1) - Seagull Pier Concreting, Cur 3 (E2g1) - Seagull Pier Concreting, Cur		3	13-Oct-15	0%	3	12-Oct-15	17-Apr-15	20-Apr-15	-131	0	0%		
		3 (E2g1) - Seagull Pier Falsework & Sc		2	17-Oct-15	0%	2	19-Oct-15	21-Apr-15	20-Apr-15	-131	0	0%		
		B (E2g1) - Seagull Pier Rebar Fixing, Fi		6	20-Oct-15	0%	6	27-Oct-15	24-Apr-15	30-Apr-15	-131	0	0%		
		3 (E2g1) - Seagull Pier Concreting, Cur		3	28-Oct-15	0%	3	31-Oct-15	02-May-15	05-May-15	-131	0	0%		
	Actual Work	Project ID: J3518D						Link - Southern			Date	-	ision Chec		Approved
	Planned Bar		P-3MRP Submission - M28	3-	Month Rolli	ing Prod	aram	me (Page 2	4 of 32 Pag	res)	28-Jul-15	1	PKN	KWY	
	_		2 Month Lookahood No CC	•		ing i i og	gram	nne (i age z	T 01 32 1 ag	900)				1	
	Critical Bar <ul> <li>Milestone</li> </ul>	Filter: TASK filters: Milestones, No Lev	3-Month Lookahead, No CC	Ŭ				of 21-Sep -1		geoj	01-Sep-1 30-Sep-1		PKN PKN	KWY KWY	



ivity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete		September	r	I
												24	31 07 14	21 2	1
	G118 E9B (E2g1) - Seagull Pier Falsework & Scaffolding (4th wall pour)	3	02-Nov-15	0%	3	04-Nov-15	06-May-15	08-May-15	-131	0	0%				1
	G12( E9B (E2g1) - Seagull Pier Rebar Fixing, Formwork & Prep (4th wall pour)	7	05-Nov-15	0%	7	12-Nov-15	09-May-15	18-May-15	-131	0	0%				1
	G12′ E9B (E2g1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (4th wall	3	13-Nov-15	0%	3	16-Nov-15	19-May-15	22-May-15	-131	0	0%			· · ·	1
	G124 E9B (E2g1) - Seagull Pier Falsework & Scaffolding (5th wall pour)	2	17-Nov-15	0%	2	18-Nov-15	23-May-15	26-May-15	-131	0	0%			'	ŀ
	G12t E9B (E2g1) - Seagull Pier Rebar Fixing, Formwork & Prep (5th wall pour)	7	19-Nov-15 27-Nov-15	0% 0%	7	26-Nov-15 30-Nov-15	27-May-15	04-Jun-15	-131 -131	0	0% 0%				i.
	G12t       E9B (E2g1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (5th wall         G13t       E9B (E2g1) - Seagull Pier Falsework & Scaffolding (top slab, 6th pour)	2	27-N0V-15 28-Nov-15	0%	3	30-Nov-15	05-Jun-15 06-Jun-15	08-Jun-15 08-Jun-15	-131	0	0%				i
	G13( E9B (E2g1) - Seaguil Pier Rebar Fixing, Formwork & Prep (top slab, 6th pc	6	01-Dec-15	0%	6	07-Dec-15	10-Jun-15	18-Jun-15	-131	0	0%				1
	G13 <sup>2</sup> E9B (E2g1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (top slab,	4	08-Dec-15	0%	4	11-Dec-15	19-Jun-15	26-Jun-15	-131	0	0%	1			1
	ead Segment - E9A & E9B		00 000 10	070		IT Dee to		20 0011 10	101	0	070			'	È
	nead Segment - E9A (E2g2)														i
	G22t E9A (E2g2) - Pier Head Segment - Temporary Platform	2	08-Dec-15	0%	2	10-Dec-15	29-Sep-15	30-Sep-15	-56	0	0%				ł
	G22t E9A (E2g2) - Pier Head Segment Lift & Fix (4 seg)	4	10-Dec-15	0%	4	15-Dec-15	02-Oct-15	07-Oct-15	-55	0	0%				l
	G22ŧ E9A (E2g2) - Pier Head Segment Diaphragm Works	30	15-Dec-15	0%	30	22-Jan-16	08-Oct-15	14-Nov-15	-55	0	0%				1
	nead Segment - E9B (E2g1)					1			1						ĩ
SE20	G11( E9B (E2g1) - Pier Head Segment - Temporary Platform	2	12-Dec-15	0%	2	14-Dec-15	27-Jun-15	29-Jun-15	-131	0	0%				i
SE20	G11t E9B (E2g1) - Pier Head Segment Lift & Fix (4 seg)	4	15-Dec-15	0%	4	18-Dec-15	30-Jun-15	08-Jul-15	-128	0	0%				i
SE20	G11t E9B (E2g1) - Pier Head Segment Diaphragm Works	30	19-Dec-15	0%	30	26-Jan-16	09-Jul-15	15-Aug-15	-128	0	0%				1
E10A &	E10B (E2h - 1/2)													· · · · · ·	i i L
Pile Ca	ap Works - E10A & E10B														i
	Cap Works		,									1		<b> </b> '	i
	H01 E10 (E2h1/2) - Marine Pile Cap - Rebar fixing (Final pour)	6	18-Aug-15 A	60%	2	23-Sep-15	13-Jul-15	15-Jul-15	-52	0	60%	<u> </u>		<b> </b>	
	H01t E10 (E2h1/2) - Marine Pile Cap - Concreting (Final pour)	1	23-Sep-15	0%	1	24-Sep-15	17-Jul-15	17-Jul-15	-52	0	0%				
	H01t E10 (E2h1/2) - Marine Pile Cap - Curing incl. CJ preparation	6	24-Sep-15	0%	6	03-Oct-15	18-Jul-15	24-Jul-15	-52	0	0%				F
	/orks - E10A & E10B														Ì
	Norks - E10A (E2h2)	í.	· .	,		· -									i i
	H202 E10A (E2h2) - Seagull Pier Falsework & Scaffolding (1st wall pour)	4	03-Oct-15	0%	4	08-Oct-15	28-Jul-15	01-Aug-15	-50	0	0%				1
	H20: E10A (E2h2) - Seagull Pier Rebar Fixing, Formwork & Prep (1st wall pour)	6	08-Oct-15	0%	6	16-Oct-15	03-Aug-15	08-Aug-15	-50	0	0%				1
	H205 E10A (E2h2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st wal	3	16-Oct-15	0%	3	20-Oct-15	10-Aug-15	13-Aug-15	-50	0	0%	·		'	L L
	H207 E10A (E2h2) - Seagull Pier Falsework & Scaffolding (2nd wall pour)	2	20-Oct-15 23-Oct-15	0% 0%	2	23-Oct-15	22-Sep-15	23-Sep-15	-21 -21	0	0% 0%				i
	H20&E10A (E2h2) - Seagull Pier Rebar Fixing, Formwork & Prep (2nd wall pourH21(E10A (E2h2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (2nd wall pour	3	31-Oct-15	0%	3	31-Oct-15 04-Nov-15	24-Sep-15 03-Oct-15	02-Oct-15 06-Oct-15	-21	0	0%				i.
	H212 E10A (E2h2) - Seaguli Pier Concreting, Curing & Striking, Correct (2nd wa H212 E10A (E2h2) - Seaguli Pier Falsework & Scaffolding (diaphragm slab, 3rd p	2	04-Nov-15	0%	2	04-Nov-15	03-0d-15 07-0ct-15	08-Oct-15	-21	0	0%				
	H212 E10A (E2h2) - Seaguli Pier Rebar Fixing, Formwork & Prep (diaphragm slat), sha p	6	04-Nov-15	0%	6	13-Nov-15	07-Oct-15	16-Oct-15	-21	0	0%				i
	H21€ E10A (E2h2) - Seaguli Pier Concreting, Curing & Striking, CJ Prep (diaphragin size	3	13-Nov-15	0%	3	17-Nov-15	17-Oct-15	20-Oct-15	-21	0	0%				-
	H218 E10A (E2h2) - Seagull Pier Falsework & Scaffolding (4th wall pour)	3	17-Nov-15	0%	3	20-Nov-15	22-Oct-15	24-Oct-15	-21	0	0%				1
	H22( E10A (E2h2) - Seagull Pier Rebar Fixing, Formwork & Prep (4th wall pour)	7	20-Nov-15	0%	7	28-Nov-15	26-Oct-15	03-Nov-15	-21	0	0%				1
	H222 E10A (E2h2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (4th wal	3	28-Nov-15	0%	3	02-Dec-15	04-Nov-15	06-Nov-15	-21	0	0%			· ·	1
	H224 E10A (E2h2) - Seagull Pier Falsework & Scaffolding (5th wall pour)	2	02-Dec-15	0%	2	04-Dec-15	07-Nov-15	09-Nov-15	-21	0	0%				i
	H22€ E10A (E2h2) - Seagull Pier Rebar Fixing, Formwork & Prep (5th wall pour)	7	04-Dec-15	0%	7	12-Dec-15	10-Nov-15	17-Nov-15	-21	0	0%			!	Ĩ
SE2H	H228 E10A (E2h2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (5th wal	3	12-Dec-15	0%	3	16-Dec-15	18-Nov-15	20-Nov-15	-21	0	0%				i
SE2H	H23( E10A (E2h2) - Seagull Pier Falsework & Scaffolding (top slab, 6th pour)	2	14-Dec-15	0%	2	16-Dec-15	19-Nov-15	20-Nov-15	-21	0	0%				1
SE2H	H232 E10A (E2h2) - Seagull Pier Rebar Fixing, Formwork & Prep (top slab, 6th p	6	16-Dec-15	0%	6	23-Dec-15	21-Nov-15	27-Nov-15	-21	0	0%				1
	Norks - E10B (E2h1)	<i>,</i>	,	,		,								!	į
	H102 E10B (E2h1) - Seagull Pier Falsework & Scaffolding (1st wall pour)	4	19-Oct-15	0%	4	24-Oct-15	10-Aug-15	14-Aug-15	-52	0	0%				i
	H10: E10B (E2h1) - Seagull Pier Rebar Fixing, Formwork & Prep (1st wall pour)	6	24-Oct-15	0%	6	02-Nov-15	15-Aug-15	22-Aug-15	-52	0	0%				1
	H10t E10B (E2h1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st wal	3	02-Nov-15	0%	3	05-Nov-15	24-Aug-15	26-Aug-15	-52	0	0%				ł
	H107 E10B (E2h1) - Seagull Pier Falsework & Scaffolding (2nd wall pour)	2	05-Nov-15	0%	2	07-Nov-15	27-Aug-15	28-Aug-15	-52	0	0%		<b> </b>		i
	H108 E10B (E2h1) - Seagull Pier Rebar Fixing, Formwork & Prep (2nd wall pour	6	07-Nov-15	0%	6	14-Nov-15	29-Aug-15	05-Sep-15	-52	0	0%	·		'	Ļ
	H110 E10B (E2h1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (2nd wa	3	14-Nov-15	0%	3	18-Nov-15	07-Sep-15	10-Sep-15	-52	0	0%	1		· ·	i
	H112 E10B (E2h1) - Seagull Pier Falsework & Scaffolding (diaphragm slab, 3rd r	2	18-Nov-15 20-Nov-15	0%	2	20-Nov-15	11-Sep-15	12-Sep-15	-52 -52	0	0%	1	<b> </b>	<b> </b> '	i
	H114E10B (E2h1) - Seagull Pier Rebar Fixing, Formwork & Prep (diaphragm skH116E10B (E2h1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (diaphragm)	6 3	20-Nov-15 27-Nov-15	0% 0%	6	27-Nov-15 01-Dec-15	14-Sep-15 22-Sep-15	21-Sep-15 24-Sep-15	-52	0	0% 0%		<b> </b>	<b> </b> '	i
	H11t E10B (E2n1) - Seaguil Pier Concreting, Curing & Striking, CJ Prep (diapnra H11t E10B (E2h1) - Seaguil Pier Falsework & Scaffolding (4th wall pour)	3	01-Dec-15	0%	3	01-Dec-15 04-Dec-15	22-Sep-15 25-Sep-15	24-Sep-15 29-Sep-15	-52	0	0%				i
	H112 E10B (E2n1) - Seaguil Pier Falsework & Scarrolding (4th wall pour) H12( E10B (E2h1) - Seaguil Pier Rebar Fixing, Formwork & Prep (4th wall pour)	3	01-Dec-15 04-Dec-15	0%	3 7	12-Dec-15	25-Sep-15 30-Sep-15	29-Sep-15 08-Oct-15	-52	0	0%			• <sup>!</sup>	L
	H12( E10B (E2h1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (4th wa	3	12-Dec-15	0%	3	12-Dec-15	09-Oct-15	12-Oct-15	-52	0	0%		<b> </b>		1
	H122 E10B (E2h1) - Seagull Pier Falsework & Scaffolding (5th wall pour)	2	12-Dec-15	0%	2	18-Dec-15	13-Oct-15	12-Oct-15 15-Oct-15	-52	0	0%				i
	H12ℓ E10B (E2h1) - Seagull Pier Rebar Fixing, Formwork & Prep (5th wall pour)	7	18-Dec-15	0%	7	29-Dec-15	16-Oct-15	24-Oct-15	-52	0	0%				i
	E5, E6, E7 & E8	1	10-200-13	070		20-000-10	10-00-10	24 00 13	-52	0	070				l
	nes - Marine Foundation													·'	÷
GFXX10		0		0%	0	21-Sep-15		01-Feb-19	999	999	0%	1		L '	
GFXX10 GFXX10		0		0%	0	21-Sep-15 21-Sep-15	1	01-Feb-19 09-Jul-15	-62	3	0%		]	[	1
GFXX10 GFXX10		0		0%	0	08-Oct-15		16-Apr-15	-62		0%	1		ſ	i
GEARI		0	<u> </u>					· · ·	-143	31	0 /0	<u>`</u>		<u> </u>	-
Actual V			Tuen Mun - C	Chek Lap	Kok	Link - Southern	Connection		Date	Re	vision C	Checked	Appro	oved	
Planned		3				nme (Page 2			28-Jul-15	_	P		KWY		_
Critical				-	-	of 21-Sep -1		J J	01-Sep-1	_	Р	γKN	KWY		ĺ
Milestor	ne Milestones, No Level of Effort.		(г	iogres	oo do	or z 1-3eh -1	5)		30-Sep-1	15	P	γKN	KWY		_
															_



vity ID	Activity Name	Orig.	Act. Start / FC Early	Duration %	Rem.	Act. Finish / FC Early	Late Start	Late Finish	Total Float	Free	Physical %			
		Durn.	Start	Complete	Durn.	Finish				Float	Complete	24	September           31         07         14	
	GFXX108 Piling Works Completion of E7c/E8c, Dolphin E8c in Bridge E7 - E8	0		0%	0	21-Sep-15		12-Oct-15	17	104	0%		<b>L</b>	•
	Milestones - Land Foundation												1	
	GFXX012 Land Access to BCF (Available in Month 23)	0	21-Sep-15	0%	0		26-Nov-14		-299	0	0%			•
	GFXX546-1 E14D (E5d) - Start date for piling	0	02-Oct-15	0%	0		07-Jul-15		-72	108	0%			
	GFXX547-1 E14C (E6d) - Start date for piling	0	02-Oct-15	0%	0		16-Oct-15	L	12	95	0%		1	
	E11A & E11B (E5E6a/E7E8a) Pile Cap Works - E11A & E11B												,, I	
	Pile Cap Works													
	SE5A0100 E11 (E5E6/E7E8a) - Marine Pile Cap - Weld Fin Plates / Plug Rebar & Cor	2	21-Aug-15 A	100%	0	05-Sep-15 A					100%		_	
	SESA0100 E11 (E5E6/E7E8a) - Marine Pile Cap - Dewater precast shell / Remove Lift	2	05-Sep-15 A	100%	0	08-Sep-15 A					100%			
	E12A, E12B, E12C & E12D (E8b/E7b/E6b/E5b)			10070	0	00 000 1077					10070			
	Pile Cap Works - E12A, E12B, E12C & E12D													
	Pile Cap Works - Dolphin E12A (E8b)												1	
Пг	SE8BD070 E12A (E8b) Dolphin - Marine Pile Cap - Inst.prefab.collar frame to perm.ca	3	24-Sep-15	0%	3	26-Sep-15	07-Nov-16	09-Nov-16	311	0	0%		1	
	SE8BD080 E12A (E8b) Dolphin - Marine Pile Cap - Install precast shell in position	2	29-Sep-15	0%	2	30-Sep-15	10-Nov-16	11-Nov-16	311	0	0%		1	
	SE8BD090 E12A (E8b) Dolphin - Marine Pile Cap - Temp fixings to casings	6	02-Oct-15	0%	6	08-Oct-15	12-Nov-16	18-Nov-16	311	0	0%		1	
	SE8BD100 E12A (E8b) Dolphin - Marine Pile Cap - Tremie concrete at pedestal	1	09-Oct-15	0%	1	09-Oct-15	19-Nov-16	19-Nov-16	311	0	0%			
	SE8BD120 E12A (E8b) Dolphin - Marine Pile Cap - Dewatering inside precast shell	1	10-Oct-15	0%	1	10-Oct-15	21-Nov-16	21-Nov-16	311	0	0%		1	
	SE8BD130 E12A (E8b)- Dolphin - Marine Pile Cap - Trimming of pile & casing	3	12-Oct-15	0%	3	15-Oct-15	22-Nov-16	24-Nov-16	311	0	0%		1	
	SE8BD140 E12A (E8b) - Dolphin - Marine Pile Cap - Rebar fixing, installation of cast in	4	16-Oct-15	0%	4	20-Oct-15	25-Nov-16	29-Nov-16	311	0	0%			
	SE8BD150 E12A (E8b) - Dolphin - Marine Pile Cap - Concreting	1	22-Oct-15	0%	1	22-Oct-15	30-Nov-16	30-Nov-16	311	0	0%	<b> </b>		<b>.</b>
L	SE8BD160 E12A (E8b) - Dolphin - Marine Pile Cap - Construction joint preparation	3	23-Oct-15	0%	3	26-Oct-15	01-Dec-16	03-Dec-16	311	531	0%		,	1
	Pile Cap Works - Dolphin E12B (E5b)	4				-	1							L
	SE5BD070 E12B (E5b) Dolphin - Marine Pile Cap - Inst.prefab.collar frame to perman	3	21-Sep-15	0%	3	23-Sep-15	03-Nov-16	05-Nov-16	311	0	0%		1	P_
	SE5BD080 E12B (E5b) Dolphin - Marine Pile Cap - Install precast shell in position	2	24-Sep-15	0%	2	25-Sep-15	10-Nov-16	11-Nov-16	314	0	0%			<b>_</b> _
╟	SE5BD090 E12B (E5b) Dolphin - Marine Pile Cap - Temp fixings to casings	6	26-Sep-15	0%	6	05-Oct-15	12-Nov-16	18-Nov-16	314	0	0%			
⊢	SE5BD100 E12B (E5b) Dolphin - Marine Pile Cap - Tremie concrete at pedestal	1	06-Oct-15	0%	1	06-Oct-15	19-Nov-16	19-Nov-16	314	0	0%		1	
┝	SE5BD120 E12B (E5b) Dolphin - Marine Pile Cap - Dewatering inside precast shell	1	07-Oct-15	0%	1	07-Oct-15	21-Nov-16	21-Nov-16	314	0	0%		1	
┢	SE5BD130 E12B (E5b) Dolphin - Marine Pile Cap - Trimming of pile & casing	3	08-Oct-15	0%	3 4	10-Oct-15 16-Oct-15	22-Nov-16 25-Nov-16	24-Nov-16	314 314	0	0% 0%		i.	
┢	SE5BD140 E12B (E5b) Dolphin - Marine Pile Cap - Rebar fixing, installation of cast inst SE5BD150 E12B (E5b) Dolphin - Marine Pile Cap - Concreting	4	12-Oct-15 17-Oct-15	0%	4	17-Oct-15	25-NOV-16 30-Nov-16	29-Nov-16 30-Nov-16	314	0	0%		1	
┢	SE5BD150 E12B (E5b) Dolphin - Marine Pile Cap - Construction joint preparation & Cu	3	19-Oct-15	0%	3	22-Oct-15	01-Dec-16	03-Dec-16	314	3	0%			
	E13A, E13B, E13C & E13D (E8c/E7c/E6c/E5c)		10 000 10	0,0			01 200 10		011		070		1	
	Foundation Works - E13												1	
	Foundation Works - E13A (E8c) & E13B (E7c)												1	
Г	GFXX103 E13A/B (E8c/E7c) - Sonic & Interface Coring	12	22-May-15 A	100%	0	21-Aug-15 A					100%		1	
	Foundation Works - E13C (E6c) & E13D (E5c)													
	GFXX097 E13C/D (E6c/E5c) - Sonic & Interface Coring	12	13-May-15 A	40%	7	30-Sep-15	27-Mar-15	09-Apr-15	-143	0	40%			<u> </u>
	GFXX098 E13C/D (E6c/E5c) - Dismantle Temporary Removable Piling Platform	6	30-Sep-15	0%	6	08-Oct-15	10-Apr-15	16-Apr-15	-143	0	0%		1	
	GFXX637 E13C/D (E6c/E5c) - Dolphin - Bored Piles (2.20m dia x 3nr))	40	10-Jul-14 A	100%	0	18-Sep-15 A					100%			
	GFXX639 E13C/D (E6c/E5c) - Dolphin - Sonic & Interface Coring	12	07-Jul-15 A	25%	9	02-Oct-15	15-Oct-16	25-Oct-16	315	0	25%			4
	GFXX641 E13C/D (E6c/E5c) - Dolphin - Dismantle Temporary Removable Piling Plat	10	03-Oct-15	0%	10	14-Oct-15	26-Oct-16	05-Nov-16	315	91	0%			
	Pier- E13A & E13B													
	Pile Cap Works Dolphin	l,											i .	
	SE8CD070 E13A (E8c) Dolphin - Marine Pile Cap - Inst. Floating Seal & Casing Head S	3	13-Aug-15 A	10%	3	23-Sep-15	07-Nov-16	09-Nov-16	314	0	10%			4
	SE8CD080 E13A (E8c) Dolphin - Marine Pile Cap - Install precast shell in position	2	23-Sep-15	0%	2	25-Sep-15	10-Nov-16	11-Nov-16	314	0	0%			
	SE8CD090 E13A (E8c) Dolphin - Marine Pile Cap - Inst.Access & make Watertight	6	25-Sep-15	0%	6	05-Oct-15	12-Nov-16	18-Nov-16	314	0	0%		1	
	SE8CD100 E13A (E8c) Dolphin - Marine Pile Cap - Weld Fin Plates / Plug Rebar & Co	1	05-Oct-15	0%	1	06-Oct-15	19-Nov-16	19-Nov-16	314	0	0%	1	1	1
∥	SE8CD120 E13A (E8c) Dolphin - Marine Pile Cap - Dewater precast shell / Remove Lit	1	06-Oct-15	0%	1	07-Oct-15	21-Nov-16	21-Nov-16	314	0	0%		1	1
╟	SE8CD130 E13A (E8c) Dolphin - Marine Pile Cap - Pile cut down 3nr	3	07-Oct-15	0%	3	10-Oct-15	22-Nov-16	24-Nov-16	314	0	0%		i.	1
╟	SE8CD140 E13A (E8c) Dolphin - Marine Pile Cap - Rebar fixing, inst.inserts	4	10-Oct-15	0%	4	16-Oct-15	25-Nov-16	29-Nov-16	314	0	0%			
	SE8CD150   E13A (E8c) Dolphin - Marine Pile Cap - Concreting E14A, E14B, E14C & E14D (E8d/E7d/E6d/E5d)	1	16-Oct-15	0%	1	17-Oct-15	30-Nov-16	30-Nov-16	314	108	0%		1	
	Foundation Works - E14													
H			21 Cap 15	00/	F	OF Con 15	26 Nov 14	01 Dec 14	040		00/			
	GFXX545 Mobilization & Assembling Bored Pile Plant & Equipment for Viaducts in HKI	5	21-Sep-15	0%	5	25-Sep-15	26-Nov-14	01-Dec-14	-242	0	0%		1	
Г	Foundation Works - E14A (E8d)           GFXX544         E14A (E8d) - Confirm Rockhead levels	8	21-Sep-15	0%	0	30-Sep-15	02-Apr-15	16-Apr-15	-122	106	0%			
L	Foundation Works - E14B (E7d)	0	21-3ep-15	0%	8	30-3ep-13	02-Api-15	10-Apt-15	-122	100	0%		!	
Г	GFXX544 E14B (E7d) - Confirm Rockhead levels	0	21-Sep-15	0%	0	30-Sep-15	10-Jun-15	22 Jun 15	-75	93	0%		(	
Ŀ		Ō	∠1-3ep-15	0%	8	30-3ep-15	10-Jun-15	22-Jun-15	-75	33	0%		1	
Г	Foundation Works - E14C (E6d)	0	21 Con 1E	00/	0	20 Son 15	04 Eab 45	12 Eab 15	160	0	00/		1	
┣	GFXX544E14C (E6d) - Confirm Rockhead levelsGFXX547E14C (E6d) - Bored Piles (2.20m dia. x 3 nos)	8 93	21-Sep-15 02-Oct-15	0%	8 93	30-Sep-15 25-Jan-16	04-Feb-15 13-Feb-15	12-Feb-15 22-Jun-15	-168 -168	0	0% 0%	+		
Ŀ	Foundation Works - E14D (E5d)	93	02-001-15	0%	93	20-Jan-10	13-Feb-15	∠∠-Jun-15	- 108	U	0%		1	1
	Broiget ID: 12510DW/BrE1 M20		Tues Mars 1	Shal-L-	K-1	Link Courts	Comment		Data		wision 1/		Δ <u>π</u>	
	Actual Work Project ID: J3518DWPrE1-M28	-		-		Link - Southerr			Date 28-Jul-1	_		Checked PKN	Appr KWY	roved
									128-10-1					
	Planned Bar Layout: J3518-DWP-3MRP Submission - M28 Filter: TASK filters: 3-Month Lookahead. No CC	3	-Month Rolli	-	-	• •		ges)						
	Planned Bar       Layout: J3518-DWP-3MRP Submission - M28         Critical Bar       Filter: TASK filters: 3-Month Lookahead, No CC         Milestone       Milestones, No Level of Effort.	3		-	-	of 21-Sep -1		ges)	01-Sep- 30-Sep-	15	F	PKN	KWY KWY	



Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	Sept           24         31         07
GFXX544 E14D (E5d) - Confirm Rockhead levels	8	21-Sep-15	0%	8	30-Sep-15	22-Nov-14	01-Dec-14	-228	0	0%	<u>k, k k</u>
GFXX546 E14D (E5d) - Bored Piles (2.20m dia. x 4 nos)	106	02-Oct-15	0%	106	12-Feb-16	02-Dec-14	16-Apr-15	-228	0	0%	
iaduct F											
/iaduct F1											
General F1 Milestones											
GFXX553-8 F2 (F1c) - Start date for piling	0	04-Nov-15	0%	0		15-Apr-15		-167	74	0%	
GFXX553-9 F3 (F1d) - Start date for pilling	0	04-Nov-15	0%	0		22-Aug-15		-60	84	0%	
F1 (F1b)			1				,				
Foundation Works											
GFXX553-1 F1 (F1b) - Pre-drilling for Piles (3 nos)	24	29-Apr-15 A	66.7%	8	30-Sep-15	29-Jun-15	08-Jul-15	-71	0	66.7%	
GFXX553-4 F1 (F1b) - Confirm Rockhead Levels	8	30-Sep-15	0%	8	10-Oct-15	09-Jul-15	17-Jul-15	-71	103	0%	
F2 (F1c)											
Foundation Works	0	01.0	00/	0	00.0	04 D = 14	00 1- 45	014	07	00/	1
GFXX553-5F2 (F1c) - Confirm Rockhead LevelsGFXX556F2 (F1c) - Bored Piles (1.80m dia. x 3 nos)	8	21-Sep-15 04-Nov-15	0% 0%	8 74	30-Sep-15 01-Feb-16	31-Dec-14 10-Jan-15	09-Jan-15 14-Apr-15	-214 -241	27 0	0% 0%	
<b>F3 (F1d)</b>	74	04-100-15	0%	74	01-Feb-16	10-Jan-15	14-Apr-15	-241	0	0%	
Foundation Works											
GFXX553-6 F3 (F1d) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	24-Mar-15	01-Apr-15	-147	27	0%	
GFXX557 F3 (F1d) - Bored Piles (1.80m dia. x 3 nos)	84	04-Nov-15	0%	84	16-Feb-16	02-Apr-15	17-Jul-15	-174	0	0%	
Viaduct F2											
General F2											
Milestones											
GFXX561- F6 (F2d) - Start date for piling	0	04-Nov-15	0%	0		30-Jun-15		-105	72	0%	
GFXX561-9 F5 (F2c) - Start date for piling	0	04-Nov-15	0%	0		10-Sep-15		-44	72	0%	
F4 (F2b)											1
Foundation Works											
GFXX561-6 F4 (F2b) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	12-Jun-15	22-Jun-15	-84	99	0%	
F5 (F2c) Foundation Works											
GFXX561-8 F5 (F2c) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	13-Mar-15	21-Mar-15	-156	27	0%	
GFXX561-8 F5 (F2c) - Bored Piles (1.80m dia. x 3 nos)	72	04-Nov-15	0%	72	29-Jan-16	23-Mar-15	21-Mar-15 22-Jun-15	-183	0	0%	
F6 (F2d)	12	04110710	070	12	20 0011 10	20 Mai 10	22 001110	100	0	070	
Foundation Works											
GFXX561- F6 (F2d) - Confirm Rockhead Levels	8	15-Apr-15 A	62.5%	3	23-Sep-15	26-Mar-15	30-Mar-15	-145	32	0%	1
GFXX565 F6 (F2d) - Bored Piles (1.80m dia. x 3 nos)	72	04-Nov-15	0%	72	29-Jan-16	30-Mar-15	30-Jun-15	-177	0	0%	
_F7 (F2e)											1
Foundation Works											
GFXX561- F7 (F2e) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	21-Aug-15	29-Aug-15	-26	201	0%	
GFXX561-4 F7 (F2e) - Pre-drilling for Piles (3 nos)	24	21-May-15 A	100%	0	21-Sep-15	20-Aug-15	20-Aug-15	-26	0	100%	
F8 (F2f) & Abutment Foundation Works											
GFXX561- F8 (F2f) - Confirm Rockhead Levels	8	26-Oct-15	0%	8	03-Nov-15	26-Feb-16	05-Mar-16	100	165	0%	
GFXX561-5 F8 (F2f) - Pre-drilling for Piles (2 nos)	24	24-Sep-15	0%	24	24-Oct-15	26-Jan-16	25-Feb-16	100	0	0%	
Viaduct F3											
General F3											
Milestones											
GFXX571-6 F9 (F3d) - Start date for piling	0	04-Nov-15	0%	0		21-Aug-15		-61	84	0%	   
GFXX571-8 F10 (F3c) - Start date for piling	0	04-Nov-15	0%	0		26-Oct-15		-8	72	0%	
F9 (F3d-1/F3d-2)											
Foundation Works - F9 (F3d-1/F3d-2)											
Foundation Works		01.0	001	-	00.0	47.1.1-	00 1 17	0.00	07	0.51	
GFXX571 F9 (F3d) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	17-Jan-15	26-Jan-15	-200	27	0%	
GFXX575 F9 (F3d) - Bored Piles (1.80m dia. x 4 nos) F10 (F3c-1/F3c-2)	84	04-Nov-15	0%	84	16-Feb-16	27-Jan-15	13-May-15	-227	0	0%	
Foundation Works - Pier F10											
Foundation Works											
GFXX571 F10 (F3c) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	21-Jul-15	30-Jul-15	-53	27	0%	
GFXX574 F10 (F3c) - Bored Piles (1.80m dia. x 4 nos)	72	04-Nov-15	0%	72	29-Jan-16	30-Jul-15	26-Oct-15	-80	0	0%	
F11 (F3b-1/F3b-2)		· · · · · · · · · · · · · · · · · · ·				· · · · ·					
Foundation Works - Pier F11 (F3b-1/F3b-2)											
		Tues Marrie	Shelt -	K-L-	inte Carrite	Commont		Doto			akad
Actual Work Project ID: J3518DWPrE1-M28 Planned Bar Layout: J3518-DWP-3MRP Submissio	n - M28		-		ink - Souther			Date 28-Jul-1	_	vision Ch PK	ecked /
Planned Bar Edyodt: 55510-DWI -SiMit Submission Critical Bar Filter: TASK filters: 3-Month Lookahea	-1	-Month Roll	-	-	• •		ges)	28-Jul-1: 01-Sep-1	_	PK PK	
					of 21-Sep -						•  1.1.4.1



D	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	24	Septemb 31 07 14
Foundation	Works												
GFXX571	F11 (F3b) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	26-Aug-15	03-Sep-15	-22	220	0%		
F12 (F3a) & A	butment												
Foundation N	Works												
GFXX571-	F12 (F3a) - Confirm Rockhead Levels	8	26-Oct-15	0%	8	03-Nov-15	25-Sep-15	07-Oct-15	-23	144	0%		
GFXX571-4	F12 (F3a) - Pre-drilling for Piles (2 nos)	24	24-Sep-15	0%	24	24-Oct-15	28-Aug-15	25-Sep-15	-23	0	0%		
Viaduct F5													
General F5													
Milestones													
	F13 (F5d) - Start date for piling	0	04-Nov-15	0%	0		14-Jan-16		58	84	0%		
F13 (F5d)													
Foundation V													
	F13 (F5d) - Pre-drilling for Piles (3 nos)	24	04-Jun-15 A	100%	0	21-Sep-15	19-Mar-15	19-Mar-15	-150	0	100%		
	F13 (F5d) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	20-Mar-15	28-Mar-15	-150	27	0%		
GFXX589	F13 (F5d) - Bored Piles (1.80m dia. x 3 nos)	84	04-Nov-15	0%	84	16-Feb-16	30-Mar-15	14-Jul-15	-177	0	0%		
F14 (F5c)													
Foundation V													
GFXX586-6	F14 (F5c) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	17-Jul-15	27-Jul-15	-56	99	0%		
F15 (F5b)											_		
Foundation \	Works												
GFXX586-8	F15 (F5b) - Confirm Rockhead Levels	8	21-Sep-15	0%	8	30-Sep-15	05-May-15	13-May-15	-116	111	0%		
Viaduct F4													
F16 (F4a/F5a)													
Foundation V	Works												
GFXX579-1	F16 (F4a/F5a) - Pre-drilling for Piles (8 nos)	24	14-May-15 A	62.5%	9	02-Oct-15	24-Jun-15	04-Jul-15	-75	0	62.5%		
	F16 (F4a/F5a) - Confirm Rockhead Levels	8	03-Oct-15	0%	8	12-Oct-15	06-Jul-15	14-Jul-15	-75	102	0%		
F17 (F4b)													
Foundation V	Works												
GFXX579-2	F17 (F4b) - Pre-drilling for Piles (3 nos)	24	03-Oct-15	0%	24	31-Oct-15	16-Nov-15	12-Dec-15	36	0	0%		
	F17 (F4b) - Confirm Rockhead Levels	8	02-Nov-15	0%	8	10-Nov-15	14-Dec-15	22-Dec-15	36	171	0%		
F18 (F4c) & A			1										
Foundation V													
GFXX579-3	F18 (F4c) - Pre-drilling for Piles (2 nos)	24	21-Sep-15	0%	24	20-Oct-15	03-Dec-15	02-Jan-16	60	0	0%	!	
	F18 (F4c) - Confirm Rockhead Levels	8	22-Oct-15	0%	8	30-Oct-15	04-Jan-16	12-Jan-16	60	237	0%		
Approach Ran	np F												
Approach Rar	np Land Foundation - HKBCF												
Milestones													
GFXX611	AR-F - Start date for piling	0	31-Oct-15	0%	0		12-Jul-15		-111	53	0%	!	
Approach Ra													
	AR-F - Pre-drilling for Piles (25 nos)	24	21-Sep-15	0%	24	20-Oct-15	14-Apr-15	12-May-15	-133	0	0%		
	AR-F - Confirm Rockhead Levels	8	22-Oct-15	0%	8	30-Oct-15	13-May-15	21-May-15	-133	0	0%		
	AR-F - Bored Piles (25 nos.)	218	31-Oct-15	0%	218	27-Jul-16	22-May-15	13-Feb-16	-133	0	0%		
UPERSTRUC								,					
	relocation and dismantle of lifting equipment												
Launching Ga				i i i i i i i i i i i i i i i i i i i									
	Viaduct B2 - Launching LG1 B7 to B8	1	30-Sep-15	0%	1	02-Oct-15	14-Feb-15	14-Feb-15	-167	0	0%		
	Viaduct B2 - Launching LG1 B6 to B9	4	04-Nov-15	0%	4	09-Nov-15	20-Mar-15	24-Mar-15	-167	0	0%		
	Viaduct B2 - Launching LG1 B8 to B6	1	26-Oct-15	0%	1	27-Oct-15	12-Mar-15	12-Mar-15	-167	0	0%		
	Viaduct B2 - Launching LG1 B9 to B10	4	28-Nov-15	0%	4	03-Dec-15	20-Apr-15	24-Apr-15	-167	0	0%		
	Viaduct B3 - Launching LG1 Over Piers to B07 (B2f) - LG1	5	29-Sep-15	0%	5	05-Oct-15	29-Nov-14	04-Dec-14	-228	31	0%		
	Viaduct B3 - Launching LG1 B2 to B1	1	21-Sep-15	0%	1	21-Sep-15	22-Nov-14	22-Nov-14	-228	0	0%		
	Assembly of Launching Gantry LG1 onto Pier B1/B2 (incl.Load Test)	32	13-Mar-15 A	31.25%	22	19-Oct-15	03-Jan-19	28-Jan-19	916	0	0%		
	Viaduct B3 - Learning Curve Gantry LG1	4	20-Oct-15	0%	4	24-Oct-15	29-Jan-19	01-Feb-19	972	972	0%		
Launching Ga													
	Assembly of Launching Gantry LG2 on Temp.Loading Platform	30	09-Oct-15	0%	30	13-Nov-15	31-Oct-14	04-Dec-14	-278	0	0%		
	Assembly Launching Gantry LG2 onto Pier B1/ B2 (incl. Load Test)	35	14-Nov-15	0%	35	24-Dec-15	05-Dec-14	17-Jan-15	-260	0	0%		
	ting Frame 1&2												
	Viaduct B3 - Pier B4 - Assemble / Load Test Lifting Frame ALF 1/2	12	26-Nov-15	0%	12	09-Dec-15	06-Jul-15	18-Jul-15	-119	0	0%		
	Viaduct B3 - Learning Curve Lifting Frame ALF 1/2	12	10-Dec-15	0%	12	23-Dec-15	17-Jun-16	30-Jun-16	150	0	0%		
FR100024-03	Relocate ALF1/2 from Pier B5 to E4-A	5	21-Sep-15	0%	5	25-Sep-15	28-Jul-15	01-Aug-15	-46	117	0%		
A	Project ID: J3518DWPrE1-M28			hok I an	Koki	ink - Southern	Connaction		Date	Ro	vision C	Checked	Арр
Actual Work	Layout: J3518DWP-3MRP Submission - M28	-		-					28-Jul-1				
Planned Bar	Filter: TASK filters: 3-Month Lookahead. No CC	3	-Month Rolli	ına Pro	aram	me (Page 2	8 of 32 Pa	aes)	28-Jul-1				

3-Month Rolling Programme (Page 28 of 32 Pages) (Progress as of 21-Sep -15)


Milestone

Critical Bar


Filter: TASK filters: 3-Month Lookahead, No CC

Milestones, No Level of Effort.


Date	Revision	Checked	Approved
28-Jul-15		PKN	KWY
01-Sep-15		PKN	KWY
30-Sep-15		PKN	KWY




Activity ID	Activity Name	Orig.	Act. Start / FC Early	Duration %	Rem.	Act. Finish / FC Early	Late Start	Late Finish	Total Float	Free	Physical %			
		Durn.	Start	Complete	Durn.	Finish				Float	Complete	24 31	September 07 14	
Viaduct A	Superstructure				<u> </u>									
	Superstructure													
Milestone														
	es Ready for PH Segment Erection													
	0-1 Pier A6 (A1f) ready for Viaduct A2 PH segment erection	0		0%	0	09-Dec-15		16-Jun-16	143	45	0%			
	D-1 Pier A1 (A2e) ready for Viaduct A2 PH segment erection	0		0%	0	26-Oct-15		12-May-16	157	0	0%			
	es Ready for Deck Segment Erection													
A200060		0		0%	0	13-Nov-15		03-Jun-16	157	416	0%			
	Superstructure													
Milestone														
	es Ready for PH Segment Erection D-1 Pier A10 (A1b) ready for Viaduct A1 PH segment erection	0		0%	0	16-Dec-15		03-Aug-16	172	0	0%			
	D-1 Pier A9 (A1c) ready for Viaduct A1 PH segment erection	0		0%	0	04-Dec-15		31-May-16	137	0	0%			
	0-1 Pier A8 (A1d) ready for Viaduct A1 PH segment erection	0		0%	0	23-Nov-15		20-May-16	139	0	0%			
	0-1 Pier A7 (A1e) ready for Viaduct A1 PH segment erection	0		0%	0	12-Dec-15		19-Apr-16	99	42	0%			
	D-1 Pier A6 (A1f) ready for Viaduct A1 PH segment erection	0		0%	0	09-Dec-15		16-Jun-16	143	45	0%			
Viaduct B	Superstructure													
Bridge B3	Superstructure													
Milestone														
	es Ready for Deck Segment Erection			-				40.11						
B300010		0		0%	0	21-Sep-15		12-Mar-15 01-Feb-19	-140 942	28 942	0%		1	
B300020 B300030		0		0%	0	21-Sep-15 21-Sep-15		01-Feb-19 30-Jun-16	216	942 76	0% 0%			<u>/</u>
Deck inst		U		070			I		210	10	070			
FR00002		5	22-Sep-15	0%	5	26-Sep-15	24-Nov-14	28-Nov-14	-228	0	0%			
FR00115	6 Viaduct B3 - Cantilever at Pier B5 (B3b) (12 seg) ALF 1/2	8	20-May-15 A	100%	0	21-Sep-15	27-Jul-15	27-Jul-15	-41	0	100%			
Bridge B2	Superstructure													
Milestone	S													
	es Ready for PH Segment Erection													
	D-1 Pier B12 (B2a) ready for Viaduct B2 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%		1	
	0-1       Pier B10 (B2c) ready for Viaduct B2 PH segment erection         0-1       Pier B9 (B2d) ready for Viaduct B2 PH segment erection	0		0% 0%	0	21-Sep-15 21-Sep-15		01-Feb-19 01-Feb-19	942 942	942 942	0% 0%			
	es Ready for Deck Segment Erection	0		0%	U	21-Sep-15		01-Feb-19	942	942	0%			
B200010		0		0%	0	21-Sep-15		01-Jun-15	-81	87	0%			•
B200020		0		0%	0	21-Sep-15		18-May-15	-91	77	0%		- 4	•
B200030	Pier B10 (B2c) ready for Viaduct B2 deck segment erection	0		0%	0	10-Oct-15		24-Apr-15	-125	43	0%			
B200040		0		0%	0	21-Sep-15		24-Mar-15	-130	38	0%			•
B200050		0		0%	0	21-Sep-15		14-Feb-15 01-Feb-19	-159	9	0%		1	
B200060 B200070		0		0% 0%	0	21-Sep-15 21-Sep-15		12-Mar-15	942 -140	942 28	0% 0%			
Deck inst		U		078	0	21-0ep-10		12-10141-13	-140	20	078			
FR00000		9	09-Jun-15 A	12.5%	8	30-Sep-15	05-Feb-15	13-Feb-15	-167	0	12.5%			
FR00001	0 Viaduct B2 - End Span at Pier B6 (B3a) (up) (6 seg) - LG1	6	27-Oct-15	0%	6	04-Nov-15	13-Mar-15	19-Mar-15	-167	0	0%			
FR00001	· · · · · ·	18	02-Oct-15	0%	18	26-Oct-15	16-Feb-15	11-Mar-15	-167	0	0%			
FR00001		17	09-Nov-15	0%	17	28-Nov-15	25-Mar-15	18-Apr-15	-167	0	0%			
FR00001		15	03-Dec-15	0%	15	21-Dec-15	25-Apr-15	14-May-15	-167	0	0%			
	Superstructure													
Milestone	s es Ready for PH Segment Erection													
	D-1 Pier B13 (B1g) ready for Viaduct B1 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%		J	•
	D-1 Pier B12 (B2a) ready for Viaduct B1 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%			•
	es Ready for Deck Segment Erection									-				
B100030	Pier B16 (B1d) ready for Viaduct B1 deck segment erection	0		0%	0	21-Sep-15		17-Sep-16	277	434	0%			
B100040		0		0%	0	27-Oct-15		08-Aug-15	-60	108	0%			
B100050		0		0%	0	27-Oct-15		18-Jul-15	-77	91	0%			
B100060 B100070		0		0%	0	21-Sep-15 21-Sep-15		13-Jun-15 07-Jul-15	-73	95 110	0% 0%			
	Superstructure	U		0 /0	U	21-3ep-13		07-Jul-10	-00	110	0%			·
Bridge C4 Milestone	Superstructure													
	s es Ready for PH Segment Erection													
	Decident ID: 10540 DW/DrF4 M00		Tuon Marina (	Chalt Lar	Kelil	ink Couthour	Cornette		Date	- Por	vision Cl	hecked	Appro	
Actual Wo	Lovout: 12519 DWD 2MPD Submission M29	•		-		ink - Southerr			28-Jul-15			KN KW		veu
Critical Ba	Filter: TASK filters: 3-Month Lookahead, No CC	3-	Month Roll	•	•			yes)	01-Sep-1	_		KN KW		
<ul> <li>Milestone</li> </ul>	Milestones No Level of Effort		(F	rogres	s as	of 21-Sep -1	15)		30-Sep-1	_		KN KW		
									··	•	1			



Activity ID		Activity Name	Orig.	Act. Start / FC Early	Duration %	Rem.	Act. Finish / FC Early	Late Start	Late Finish	Total Float	Free	Physical %			
			Durn.	Start	Complete	Durn.	Finish				Float	Complete			
	C400040.4	Diar C6 (C2f) ready for Viadyst C4 DH assesses	0		0%		21-Nov-15		29-May-15	-132	0	0%	24 31 07	14 21	1 28
		Pier C6 (C3f) ready for Viaduct C4 PH segment erection Pier C5 (C4a) ready for Viaduct C4 PH segment erection	0		0%	0	21-Nov-15 21-Nov-15		29-May-15 30-Apr-15	-132	0	0%			
		Pier C5 (C4a) ready for Viaduct C4 PH segment erection Pier C4 (C4b) ready for Viaduct C4 PH segment erection	0		0%	0	15-Oct-15		30-Apr-15 30-Apr-15	-154	0	0%			
		Pier C3 (C4c) ready for Viaduct C4 PH segment election	0		0%	0	18-Nov-15		05-Nov-15	-123	0	0%			
		Pier C2 (C4d) ready for Viaduct C4 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%			1
		Pier C1 (C4e) ready for Viaduct C4 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%		I	
		Ready for Deck Segment Erection	U		070	0	21-000-10		01-1 00-13	342	342	070		·····	
	C400030	Pier C4 (C4b) ready for Viaduct C4 deck segment erection	0		0%	0	28-Nov-15		29-Dec-15	25	142	0%			
	C400050	Pier C2 (C4d) ready for Viaduct C4 deck segment election	0		0%	0	02-Nov-15		08-Dec-15	32	140	0%			
		perstructure	0		078	0	02-1100-13		00-Dec-13	52	140	078			
	. –														
	Milestones													· · · · · · · · ·	·
		Ready for PH Segment Erection				•				100					
		Pier C11 (C3a) ready for Viaduct C3 PH segment erection	0		0%	0	31-Oct-15		11-Apr-16	129	0	0%			
		Pier C10 (C3b) ready for Viaduct C3 PH segment erection	0		0%	0	07-Oct-15		03-Mar-16	117	0	0%			
		Pier C9 (C3c) ready for Viaduct C3 PH segment erection	0		0%	0	21-Sep-15		12-Feb-16	114	2	0%		•	
		Pier C8 (C3d) ready for Viaduct C3 PH segment erection	0		0%	0	09-Oct-15		09-Jan-16	73	0	0%		<mark>.</mark>	
		Pier C7 (C3e) ready for Viaduct C3 PH segment erection	0		0%	0	24-Oct-15		02-Dec-15	32	0	0%			
		Pier C6 (C3f) ready for Viaduct C3 PH segment erection	0		0%	0	21-Nov-15		29-May-15	-132	0	0%			
		Ready for Deck Segment Erection				-									
	C300020	Pier C10 (C3b) ready for Viaduct C3 deck segment erection	0		0%	0	28-Nov-15		27-Apr-16	117	230	0%			
	C300030	Pier C9 (C3c) ready for Viaduct C3 deck segment erection	0		0%	0	10-Nov-15		29-Mar-16	112	227	0%		<mark>.</mark>	
	C300040	Pier C8 (C3d) ready for Viaduct C3 deck segment erection	0		0%	0	24-Nov-15		24-Feb-16	73	190	0%			
	C300050	Pier C7 (C3e) ready for Viaduct C3 deck segment erection	0		0%	0	11-Dec-15		21-Jan-16	32	149	0%			
	Bridge C2 Su	perstructure													
	Milestones														
	Milestones F	Ready for PH Segment Erection													
	C200010-1	Pier C16 (C2b) ready for Viaduct C2 PH segment erection	0		0%	0	16-Oct-15		19-May-16	168	0	0%			
	C200020-1	Pier C15 (C2c) ready for Viaduct C2 PH segment erection	0		0%	0	21-Sep-15		13-Apr-16	162	0	0%		•	
		Pier C14 (C2d) ready for Viaduct C2 PH segment erection	0		0%	0	17-Oct-15		06-Apr-16	135	0	0%			
	C200050-1	Pier C12 (C2f) ready for Viaduct C2 PH segment erection	0		0%	0	02-Nov-15		16-Mar-16	110	0	0%			
	C200060-1	Pier C11 (C3a) ready for Viaduct C2 PH segment erection	0		0%	0	31-Oct-15		11-Apr-16	129	0	0%	   		
	Milestones F	Ready for Deck Segment Erection													
	C200020	Pier C15 (C2c) ready for Viaduct C2 deck segment erection	0		0%	0	11-Nov-15		08-Jun-16	162	273	0%			
	C200030	Pier C14 (C2d) ready for Viaduct C2 deck segment erection	0		0%	0	05-Dec-15		30-May-16	135	246	0%			
	C200040	Pier C13 (C2e) ready for Viaduct C2 deck segment erection	0		0%	0	17-Dec-15		20-May-16	118	230	0%			
	C200050	Pier C12 (C2f) ready for Viaduct C2 deck segment erection	0		0%	0	18-Dec-15		10-May-16	110	223	0%			
	Bridge C1 Su	perstructure													
	Milestones				-										
	Milestones F	Ready for PH Segment Erection													
		Pier C20 (C1c) ready for Viaduct C1 PH segment erection	0		0%	0	21-Sep-15		18-Mar-16	144	0	0%		•	
		Pier C19 (C1d) ready for Viaduct C1 PH segment erection	0		0%	0	26-Sep-15		14-Jan-16	86	0	0%			•
		Pier C17 (C2a) ready for Viaduct C1 PH segment erection	0		0%	0	17-Oct-15		23-Mar-16	127	0	0%			
		Pier C16 (C2b) ready for Viaduct C1 PH segment erection	0		0%	0	16-Oct-15		19-May-16	168	0	0%			
		Ready for Deck Segment Erection													
	C100020	Pier C19 (C1d) ready for Viaduct C1 deck segment erection	0		0%	0	30-Oct-15		07-Mar-16	104	213	0%			
	C100030	Pier C18 (C1e) ready for Viaduct C1 deck segment erection	0		0%	0	19-Dec-15		18-Apr-16	92	198	0%			
	C100040	Pier C17 (C2a) ready for Viaduct C1 deck segment erection	0		0%	0	07-Dec-15		23-May-16	129	234	0%			
		perstructure													
	Bridge D3 Su														
		persuluciule													
	Milestones														
		Ready for PH Segment Erection				-	00.11		00.1.1.1						. <b></b>
		Pier D6 (D4a) ready for Viaduct D3 PH segment erection	0		0%	0	03-Nov-15		09-Jul-15	-89	0	0%			
		Pier D5 (D4b) ready for Viaduct D3 PH segment erection	0		0%	0	27-Oct-15		04-May-15	-130	0	0%			
		Pier D4 (D4c) ready for Viaduct D3 PH segment erection	0		0%	0	06-Oct-15		22-Apr-15	-122	0	0%		L	
		Pier D3 (D4d) ready for Viaduct D3 PH segment erection	0		0%	0	21-Sep-15		07-Dec-15	61	0	0%		1	
		Pier D2 (D4e) ready for Viaduct D3 PH segment erection	0		0%	0	21-Sep-15		22-Dec-15	75	152	0%			·
		Pier D1 (D4f) ready for Viaduct D3 PH segment erection	0		0%	0	21-Sep-15		19-May-15	-90	0	0%		<b>†</b>	
		perstructure													
	Milestones														
		Ready for PH Segment Erection													
		Pier D13 (D2d) ready for Viaduct D2 PH segment erection	0		0%	0	16-Oct-15		11-Nov-15	20	0	0%			
	D200050-1	Pier D9 (D3c) ready for Viaduct D2 PH segment erection	0		0%	0	02-Oct-15		15-Jul-15	-59	0	0%	 		•
	Actual Work	Project ID: J3518DWPrE1-M28		Tuen Mun - C	hek Lan	Kok I	_ink - Southern	Connection	1	Date	Re	vision Chec	ked	Approve	ed
	Planned Bar	Layout: J3518-DWP-3MRP Submission - M28	2		•		me (Page 30			28-Jul-15	_	PKN	KWY		
	Critical Bar	Filter: TASK filters: 3-Month Lookahead, No CC	3.		-	-	• •		963/	01-Sep-1		PKN	KWY		
•	<ul> <li>Milestone</li> </ul>	Milestones, No Level of Effort.		(F	rogres	s as	of 21-Sep -1	5)		30-Sep-1	_	PKN	KWY		
•	▼										-1				



ctivity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete		September	ar l
				· ·								24	31 07 14	
	Pier D8 (D3d) ready for Viaduct D2 PH segment erection	0		0%	0	22-Oct-15		08-Jun-15	-100	0	0%		   	
	Pier D7 (D3e) ready for Viaduct D2 PH segment erection	0		0%	0	06-Nov-15		28-May-15	-120	0	0%			
	Pier D6 (D4a) ready for Viaduct D2 PH segment erection	0		0%	0	03-Nov-15		09-Jul-15	-89	0	0%			
	uperstructure													
Milestones													- -	
	Ready for PH Segment Erection			00/	0	04.0.45			00	-	00/			
	Pier D19 (D1b) ready for Viaduct D1 PH segment erection	0		0%	0	21-Sep-15		27-Oct-15	28	0	0%		1	
	Pier D18 (D1c) ready for Viaduct D1 PH segment erection Pier D17 (D1d) ready for Viaduct D1 PH segment erection	0		0%	0	21-Sep-15 21-Sep-15		25-Nov-15 01-Feb-19	52 942	4 942	0% 0%			I
	Pier D16 (D2a) ready for Viaduct D1 PH segment election	0		0%	0	04-Nov-15		14-Aug-15	-62	0	0%			†
	Pier D15 (D2b) ready for Viaduct D1 PH segment erection	0		0%	0	05-Nov-15		03-Oct-15	-25	0	0%		- -	
	Pier D13 (D2d) ready for Viaduct D1 PH segment erection	0		0%	0	16-Oct-15		11-Nov-15	20	0	0%		/ 	
	Ready for Deck Segment Erection						'							
D100030	Pier D17 (D1d) ready for Viaduct D1 deck segment erection	0		0%	0	28-Oct-15		30-Jan-16	77	186	0%			
D100060	Pier D14 (D2c) ready for Viaduct D1 deck segment erection	0		0%	0	17-Dec-15		09-Dec-15	-7	264	0%			
Viaduct E													2 	
Bridge E1 Su	iperstructure												1 1 1	
Milestones														
	Ready for PH Segment Erection													
	Pier A1 (A2e) ready for Viaduct E1 PH segment erection	0		0%	0	26-Oct-15		12-May-16	157	0	0%			·
	Pier C1 (C4e) ready for Viaduct E1 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%			↓
E100030-1	Pier D1 (D4f) ready for Viaduct E1 PH segment erection	0		0%	0	21-Sep-15		19-May-15	-90	0	0%		į 🚽 🚽	↓
E100050-1	Pier E1D (E1a1) ready for Viaduct E1 PH segment erection	0		0%	0	22-Sep-15		11-Mar-16	136	0	0%			•
	Pier E1C (E1a2) ready for Viaduct E1 PH segment erection	0		0%	0	12-Oct-15		25-Mar-15	-147	0	0%			
	Pier E1B (E1a3) ready for Viaduct E1 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%			►
	Pier E1A (E1a4) ready for Viaduct E1 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%		•	<b>P</b> 1
	Pier E2D (E1b1) ready for Viaduct E1 PH segment erection	0		0%	0	17-Oct-15		16-Mar-16	121	0	0%			
	Pier E2C (E1b2) ready for Viaduct E1 PH segment erection	0		0%	0	17-Oct-15		13-Apr-15	-138	140	0%		4 	
	Pier E2B (E1b3) ready for Viaduct E1 PH segment erection Pier E2A (E1b4) ready for Viaduct E1 PH segment erection	0		0% 0%	0	07-Oct-15 21-Sep-15		31-Jan-15 01-Feb-19	-185 942	0 942	0% 0%		·	
	Pier E3D (E2a1) ready for Viaduct E1 PH segment erection	0		0%	0	09-Oct-15		23-Mar-16	133	126	0%		1	
	Pier E3C (E2a2) ready for Viaduct E1 PH segment erection	0		0%	0	06-Oct-15		19-Mar-15	-146	118	0%			
	Pier E3B (E2a3) ready for Viaduct E1 PH segment erection	0		0%	0	06-Oct-15		26-Feb-15	-164	107	0%		4 	
	Pier E3A (E2a4) ready for Viaduct E1 PH segment erection	0		0%	0	30-Sep-15		30-Jan-15	-180	6	0%		1 1 1	
	Ready for Deck Segment Erection													
E100010	Pier A1 (A2e) ready for Viaduct E1 deck segment erection	0		0%	0	13-Nov-15		03-Jun-16	157	416	0%		i I	
E100050	Pier E1D (E1a1) ready for Viaduct E1 deck segment erection	0		0%	0	02-Dec-15		25-May-16	136	405	0%		,   	
E100060	Pier E1C (E1a2) ready for Viaduct E1 deck segment erection	0		0%	0	21-Nov-15		09-May-15	-146	132	0%		1	
E100070	Pier E1B (E1a3) ready for Viaduct E1 deck segment erection	0		0%	0	07-Oct-15		30-May-15	-95	183	0%			
E100080	Pier E1A (E1a4) ready for Viaduct E1 deck segment erection	0		0%	0	23-Sep-15		26-Jan-15	-179	81	0%		; 	•
E100090	Pier E2D (E1b1) ready for Viaduct E1 deck segment erection	0		0%	0	26-Nov-15		30-Apr-16	122	394	0%		1 1 1	
E100100 E100110	Pier E2C (E1b2) ready for Viaduct E1 deck segment erection Pier E2B (E1b3) ready for Viaduct E1 deck segment erection	0		0%	0	24-Nov-15 18-Nov-15		13-Apr-15 16-Mar-15	-168 -183	110 95	0% 0%			
E100110	Pier E2A (E1b4) ready for Viaduct E1 deck segment erection	0		0%	0	29-Sep-15		16-Feb-15	-165	95	0%			
	Iperstructure	0		078	0	29-0ep-13		10-1 60-13	-105	33	078			
Milestones													1 1 1	
	Ready for PH Segment Erection													
E200010-1		0		0%	0	09-Oct-15		23-Mar-16	133	126	0%		- -	
	Pier E3C (E2a2) ready for Viaduce E2 PH segment erection	0		0%	0	06-Oct-15		19-Mar-15	-146	118	0%		,   	
E200030-1		0		0%	0	06-Oct-15		26-Feb-15	-164	107	0%		<mark> </mark>   	
	Pier E3A (E2a4) ready for Viaduct E2 PH segment erection	0		0%	0	30-Sep-15		30-Jan-15	-180	6	0%			
	Pier E4B (E2b1) ready for Viaduct E2 PH segment erection	0		0%	0	07-Nov-15		29-May-15	-120	2	0%			
E200060-1	Pier E4A (E2b2) ready for Viaduct E2 PH segment erection	0		0%	0	04-Nov-15		08-Apr-15	-155	2	0%		ĺ	
	Pier E9B (E2g1) ready for Viaduct E2 PH segment erection	0		0%	0	11-Dec-15		26-Jun-15	-132	0	0%		, , ,	
E200160-1	Pier E9A (E2g2) ready for Viaduct E2 PH segment erection	0		0%	0	08-Dec-15		26-Sep-15	-56	0	0%		1	
At-Grade Roa	dworks & Other Works along NLH													
Viaduct A SI	ope Works													
Slope 9SE-B													( 	
GFXX485	9SE-B/FR8 - Protective Fencing	46	21-Sep-15	0%	46	18-Nov-15	10-Sep-15	09-Nov-15	-8	0	0%		1 1 1	
GFXX485 GFXX490	9SE-B/FR8 - Protective Fencing 9SE-B/FR8 - Mobilization for Mini Pile	46	19-Nov-15	0%	46	21-Nov-15	10-Sep-15 10-Nov-15	12-Nov-15	-8	0	0%		 	;
GFXX491	9SE-B/FR8 - Installation of Mini Pile (118 No.)	148	23-Nov-15	0%	148	31-May-16	13-Nov-15	20-May-16	-8	0	0%		- 1 1	
		. 10		0,0						~	575			<u> </u>
Actual Work	Project ID: J3518DWPrE1-M28		Tuen Mun - (	Chek Lan	Kokl	Link - Southerr	Connection		Date	Re	vision C	hecked	Appro	oved
Actual Work	Layout: J3518-DWP-3MRP Submission - M28	•		•					28-Jul-15	_		KN	KWY	
Critical Bar	Filter: TASK filters: 3-Month Lookahead, No CC	3	-Month Roll	-	-	• •	-	Jesj	01-Sep-1	_		KN	KWY	
Milestone	Milestones, No Level of Effort.		(F	-rogres	s as	of 21-Sep -1	15)		30-Sep-1	_			KWY	
· •									L		1*		·	




Activity ID	Activity Name	Orig.	Act. Start / FC Early	Duration %	Rem.	Act. Finish / FC Early	Late Start	Late Finish	Total Float	Free	Physical %			
		Durn.	Start	Complete	Durn.	Finish				Float	Complete	24 3	 otember 14 21	Ţ
At-Grade Ro	padworks along NLH Westbound												14 21	
RW10003	NLH W/B (Viaduct C) - Gantry Footing (GT326, GT327, GT328) - Verge (	54	05-May-15 A	100%	0	18-Sep-15 A					100%			
RW10003 RW10005	NLH W/B (Viaduct C) - Gantry Pooling (G1326, G1327, G1328) - Verge ( NLH W/B (Viaduct C) - Implement TTM - Verge for Gantry Footings (GT32	2	21-Sep-15*	0%	2	22-Sep-15 A	10-Aug-15	12-Aug-15	-31	0	0%			
RW10003	NLH W/B (Viaduct C) - Implement Trim - Verge for Ganity Footings (GT32 NLH W/B (Viaduct C) - Gantry Footing (GT324, GT325) - Verge (KD3)	35	23-Sep-15	0%	35	07-Nov-15	13-Aug-15	26-Sep-15	-31	0	0%	·	 ·····	
RW10007	NLH W/B (Viaduct C) - Gainty Pooling (G1324, G1323) - Verge (RD3)	2	09-Nov-15	0%	2	10-Nov-15	29-Sep-15	30-Sep-15	-31	0	0%			
RW10009	NLH W/B (Viaduct C) - Implement Triff- Median for Ganty Footings (G1.	72	11-Nov-15	0%	72	05-Feb-16	02-Oct-15	30-Sep-15 30-Dec-15	-31	0	0%			
	padworks along NLH Eastbound	12	11-1100-13	070	12	00-1 00-10	02-001-10	30-DCC-13	-01	0	070			
			10.01 15	001		00 NL 45	10.14			-	00/			
RW21000	NLH E/B (Viaduct A) - Implement TTM - Verge for Slope Works & Gantry F	2	19-Nov-15	0%	2	20-Nov-15	12-Mar-16	14-Mar-16	92	0	0%		 	·
RW21001	NLH E/B (Viaduct A) - Gantry Footing (GT319, GT320) - Verge (KD5)	36	21-Nov-15	0%	36	05-Jan-16	15-Mar-16	03-May-16	92	0	0%			
	adworks and Other Works along Cheung Tung Road													
Re-alignme	nt of Cheung Tung Road adjacent to Viaduct B													
RW50020	CTR Re-alignment adj. to Via.B - Diversion of utilities (Gas, DN1000, powe	177	12-Jan-15 A	40.11%	106	30-Jan-16	27-Apr-15	18-Sep-15	-107	0	70%			
RW50020A	CTR Re-alignment adj. to Via.B - Additional(gas, DN1000, telecom) utilities	114	05-Sep-15 A	10%	103	30-Jan-16	02-Jun-15	20-Oct-15	-83	24	10%			
Viaduct B S	lope Works													
Slope 9SE-E	3/F85													
SWVB4030	9SE-B/F85 - Form UC	12	21-Sep-15	0%	12	06-Oct-15	26-Sep-15	12-Oct-15	5	0	0%			
SWVB4035	9SE-B/F85 - Install Geo. Instru. & Baseline Monitoring	30	07-Oct-15	0%	30	13-Nov-15	13-Oct-15	19-Nov-15	5	0	0%			
SWVB4040	9SE-B/F85 - Hydroseeding	12	14-Nov-15	0%	12	27-Nov-15	20-Nov-15	03-Dec-15	5	112	0%			
	nt of Cheung Tung Road adjacent to Viaduct C												 	
West Portio														
RW61000	Realign CTR (West of Abut. C) - Site Clearance	42	03-Sep-14 A	76.19%	10	03-Oct-15	11-Apr-15	24-Apr-15	-118	9	100%			
RW61000	Realign CTR (West of Abut. C) - Road drainage works	60	15-Jan-15 A	80%	12	14-Nov-15	27-Aug-15	11-Sep-15	-49	0	80%			
RW61010	Realign CTR (West of Abut. C) - Utilily diversion	90	24-Mar-15 A	30%	63	13-Jan-16	12-Sep-15	01-Dec-15	-34	887	30%			
RW61020	Realign CTR (West of Abut. C) - Sub-base work	48	16-Nov-15	0%	48	13-Jan-16	12-Sep-15	13-Nov-15	-49	0	0%		 	
RW61082	Realign CTR (West of Abut. C) - Road formation	48	20-Nov-14 A	60.42%	19	15-Oct-15	27-Mar-15	24-Apr-15	-127	0	30%			
East Portion		10	2011071177	00.1270	10	10 000 10		217,0110	127	Ū	0070			
RW60000	Realign CTR (East of Abut. C) - Site Clearance	48	23-Feb-15 A	91.67%	4	24-Sep-15	20-Apr-15	24-Apr-15	-112	15	0%			
RW60005	Realign CTR (East of Abut. C) - Road formation	66	16-Oct-15	0%	66	06-Jan-16	25-Apr-15	25-Jul-15	-127	0	0%			
RW60010	Realign CTR (East of Abut. C) - Road drainage works	60	23-Nov-15	0%	60	03-Feb-16	05-Jun-15	26-Aug-15	-127	0	0%		 	
Viaduct C S		00	20110110	070	00	0010010		207/lug 10	121	0	070			
Slope 10NW														
	10NW-C/F15 - Slope works	24	19-Dec-15	0%	24	19-Jan-16	27-Aug-16	26-Sep-16	188	0	0%			
	ain Hazard Mitigation Works	24	19-Dec-13	078	24	19-Jan-10	27-Aug-10	20-0ep-10	100	0	070			
	s - West Portion													
Check Dam			1											
GFXX510	CD2 - Selection of load test	12	21-Sep-15	0%	12	06-Oct-15	09-Dec-15	22-Dec-15	63	0	0%			
GFXX511	CD2 - Loading Test	12	07-Oct-15	0%	12	22-Oct-15	23-Dec-15	08-Jan-16	63	0	0%			
Check Dam							í						 	
GFXX515	CD3 - Mobilization of rig for Tie Back	5	21-Sep-15	0%	5	25-Sep-15	04-Jan-16	08-Jan-16	82	19	0%			
GFXX516	CD3 - Installation of Tie Back (30nos.)	67	23-Oct-15	0%	67	13-Jan-16	09-Jan-16	02-Apr-16	63	0	0%			
At grade Roa	adworks and Other Works at Southern Landfall													
RW30005	South Landfall - Initial record survey	12	21-Sep-15	0%	12	06-Oct-15	18-Sep-15	03-Oct-15	-2	28	0%			
RW30010	South Landfall - Mobilisation for Portion B Works	24	11-Nov-15	0%	24	09-Dec-15	05-Oct-15	04-Nov-15	-30	0	0%		 	
RW30014	South Landfall - DN300 Fresh water main works installation & connection (	60	09-Dec-15	0%	60	24-Feb-16	24-Mar-16	18-Jun-16	85	0	0%			
Watermains	& All Assoc Works from Tung Chung to Southern Landfall													
WM00120	Lay DN450 Fresh Water Main along re-aligned CTR (app. 500 m at 12m/c	48	22-Apr-15 A	20%	38	10-Nov-15	25-May-16	20-Jul-16	193	0	20%			
WM00150	Lay DN450 watermain from Tung Chung to realigned CTR (1st 500m - 2 w	50	10-Nov-15	0%	50	11-Jan-16	22-Jul-16	22-Sep-16	193	0	0%	1		
Pressure Te							·	· · ·						
TC00010	Pressure Test DN450 Fresh Water Main along re-aligned CTR (app. 520 n	12	10-Nov-15	0%	12	24-Nov-15	18-Mar-17	31-Mar-17	383	630	0%		 	
	Those the conversion of the strate train along re-aligned of the application of the strategy o	12	10-110/-10	0 /0	12	24-100-13	10-11101-17	51-1VIAI-17	505	030	U /0	i		

Actual Work
Planned Bar
Critical Bar
Milestone

Project ID: J3518DWPrE1-M28 Layout: J3518-DWP-3MRP Submission - M28 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort. Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 32 of 32 Pages) (Progress as of 21-Sep -15)

 Date	Revision	Checked	Approved
28-Jul-15	rtovioion		KWY
01-Sep-15		PKN	KWY
30-Sep-15		PKN	KWY



Appendix C

## Environmental Mitigation and Enhancement Measure Implementation Schedules

(In reference to CINOTECH (2011) Agreement No. CE35/2011 EP Baseline Environmental Monitoring for Hong Kong-Zhuhai-Macao Bridge Tuen Mun-Chep Lap Kok Link – Investigation. Updated EM&A Manual for Tuen Mun-Chek Lap Kok Link)

## Contract No. HY/2012/07 Tuen Mun – Chek Lap Kok Link Southern Connection Viaduct Section Environmental Mitigation and Enhancement Measure Implementation Schedule

EIA Reference	EM&A Manual		Location/ Timing	Implementation Agent	Relevant Standard or Requirement				Status
	Reference					D	С	0	
AIR QUALIT	Y								
4.8.1	3.8	An effective watering programme of eight daily watering with complete coverage, is estimated to reduce by 50%. This is recommended for all areas in order to reduce dust levels to a minimum;	All areas / throughout construction period	Contractor	TMEIA Avoid smoke impacts and disturbance		Y		✓
4.8.1	3.8	The Contractor shall, to the satisfaction of the Engineer, install effective dust suppression measures and take such other measures as may be necessary to ensure that at the Site boundary and any nearby sensitive receiver, dust levels are kept to acceptable levels.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Ŷ		✓
4.8.1	3.8	The Contractor shall not burn debris or other materials on the works areas.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Ŷ		✓
4.8.1	3.8	In hot, dry or windy weather, the watering programme shall maintain all exposed road surfaces and dust sources wet.	All unpaved haul roads / throughout construction period in hot, dry or windy weather	Contractor	TMEIA Avoid smoke impacts and disturbance		Ŷ		✓
4.8.1	3.8	Where breaking of oversize rock/concrete is required, watering shall be implemented to control dust. Water spray shall be used during the handling of fill material at the site and at active cuts, excavation and fill sites where dust is likely to be created.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		✓
4.8.1	3.8	Open dropping heights for excavated materials shall be controlled to a maximum height of 2m to minimise the fugitive dust arising from unloading.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Ŷ		✓
4.8.1	3.8	During transportation by truck, materials shall not be loaded to a level higher than the side and tail boards, and shall be dampened or covered before transport.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Ŷ		✓

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement		ement Stages		Status
	Reference					D	C	Ο	
4.8.1	3.8	Materials having the potential to create dust shall not be loaded to a level higher than the side and tail boards, and shall be covered by a clean tarpaulin. The tarpaulin shall be properly secured and shall extend at least 300mm over the edges of the side and tail boards.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation		Ŷ		•
4.8.1	3.8	No earth, mud, debris, dust and the like shall be deposited on public roads. Wheel washing facility shall be usable prior to any earthworks excavation activity on the site.	All site exits / throughout construction period	Contractor	TMEIA Avoid dust		Ŷ		•
4.8.1	3.8	Areas of exposed soil shall be minimised to areas in which works have been completed shall be restored as soon as is practicable.	All exposed surfaces / throughout construction period	Contractor	TMEIA Avoid dust generation		Y		•
4.8.1	3.8	All stockpiles of aggregate or spoil shall be enclosed or covered and water applied in dry or windy condition.	All areas / throughout construction period	Contractor	TMEIA Avoid dust generation	•	Y		<>
4.11	Section 3	EM&A in the form of 1 hour and 24 hour dust monitoring and site audit	All representative existing ASRs / throughout construction period	Contractor	EM&A Manual		Y		✓
Noise	k.				4	.i	.i	i	i
5.11	Section 4	Noise monitoring	All existing representative sensitive receivers / during North Lantau Viaduct construction	Contractor	EM&A Manual		Y		•
WATER QUA	LITY			1		1		L	1
General Mar	rine Works								
6.10	-	Bored piling to be undertaken within a metal casing.	Marine viaducts of TM- CLKL and HKLR/ bored piling	Contractor	TM-EIAO		Y		✓
6.10	-	Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		•

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	-	lement Stages		Status
	Reference					D	С	0	
6.10	-	Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Ŷ		•
6.10	-	Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		✓
6.10	-	Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Ŷ		✓
6.10	-	Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action;	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Ŷ		•
6.10	-	All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Y		•
6.10	-	The works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site.	All areas/ throughout construction period	Contractor	Marine Fill Committee Guidelines. DASO permit conditions.		Ŷ		•
Temporary S	Staging work	•	•••••••••••••••••••••••••••••••••••••••					<u>.</u>	
	5.2	Regular inspection for the accumulation of floating refuse and collection of floating refuse if required	During temporary staging works	Contractor			Y		√
	5.2	Provision of temporary drainage system on the temporary staging for collection of construction site runoff to allow appropriate treatment before discharge into the sea	During temporary staging works	Contractor			Ŷ		<>
	5.2	Wastewater generated from construction works such as bored / drilling water will be collected, treated, neutralized and de-silted through silt trap or sedimentation tank before disposal	During temporary staging works	Contractor			Ŷ		✓
	5.2	One additional water quality monitoring station is	During temporary	Contractor			Y		✓

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	lemen Stage		Status
	Reference					D	C	0	
		proposed at station SR4a In case elevated SS or turbidity is identified during the water quality monitoring, the source of pollution will be tracked down and be removed as soon as possible. In case depletion of dissolved oxygen is identified, artificial aeration will be arranged at the monitoring station SR4a,	staging works						
Land Works									
6.10	-	Wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		•
6.10	-	Sewage effluent and discharges from on- site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		*
6.10	-	Silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		•
6.10	-	Temporary access roads should be surfaced with crushed stone or gravel.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		•
6.10	-	Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system.	All areas/ throughout construction period	Contractor	TM-EIAO		Ŷ		•

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Stages			Status
	Reference					D	C	0	
6.10	-	Open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		<>
6.10	5.8	Manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers.	All areas/ throughout construction period	Contractor	TM-EIAO		Υ		✓
6.10	-	Discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	All areas/ throughout construction period	Contractor	TM-EIAO		Υ		•
6.10	-	All vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Wheel wash overflow shall be directed to silt removal facilities before being discharged to the storm drain.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		✓
6.10	-	Wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		•
6.10	-	Vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for offsite disposal.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		•
6.10	-	The Contractor shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		<b>~</b>
6.10	-	Waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance.	All areas/ throughout construction period	Contractor	TM-EIAO Waste Disposal Ordinance		Y		✓

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	lemen Stage		Status
	Reference					D	С	0	
6.10	-	All fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		↔
6.10	-	Surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.	All areas/ throughout construction period	Contractor	TM-EIAO		Y		1
6.10	-	Roadside gullies to trap silt and grit shall be provided prior to discharging the stormwater into the marine environment. The sumps will be maintained and cleaned at regular intervals.	Roadside/design and operation	Design Consultant/ Contractor	TM-EIAO	Y		Υ	•
6.10	Section 5	All construction works shall be subject to routine audit to ensure implementation of all EIA recommendations and good working practice.	All areas/ throughout construction period	Contractor	EM&A Manual		Y		•
Water Quali	ity Monitoring	3		•					
6.10	Section 5	Water quality monitoring shall be undertaken for suspended solids, turbidity, and dissolved oxygen. Nutrients and metal parameters shall also be measured for Mf sediment operations (only HKBCF and HKLR required handling of Mf sediment) during baseline, backfilling and post construction period. One year operation phase water quality monitoring at designated stations	Designated monitoring stations as defined in EM&A Manual, Section 5/ Before, through-out marine construction period, post construction and monthly operational phase water quality monitoring for a year.	Contractor	EM&A Manual		Y	Y	•
ECOLOGY									
8.14	6.3	Specification for and implement pre, during and post construction dolphin abundance monitoring.	All Areas/Detailed Design/ during construction works/post construction	Design Consultant/ Contractor	TMEIA	Y	Y	Υ	•
8.14	6.3	Specification for bored piling monitoring	Detailed Design	Design Consultant	TMEIA	Y			n/a
8.14	6.3	Implement any recommendations of the bored piling monitoring	Southern marine viaduct/Throughout	Contractor	TMEIA		Y		✓

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
	Reference					D	С	0	
			construction during bored piling						
8.14	6.3,6.5	Avoidance of peak CWD calving season in May and June for driving of metal caissons during bored piling works	Southern marine viaduct/ May and June during bored piling	Contractor	TMEIA		Y		n/a
8.14	6.3,6.5	Specification and implementation of 250m dolphin exclusion zone.	All marine bored piling and temporary staging works areas/Detailed Design/during all marine bored piling and temporary staging works	Design Consultant/ Contractor	TMEIA	Ŷ	Y		✓
8.15	6.3, 6.5	Specification and deployment of an artificial reef of an area of 3,600 m <sup>2</sup> in an area where fishing activities are prohibited.	Area of prohibited fishing activities/Detailed Design/towards end of construction period	TM-CLKL/ HKBCF Design Consultant/ TM-CLKL/ HKBCF Contractor	TMEIA	Ŷ		Ŷ	n/a To be enforced by AFCD.
8.14	6.3, 6.5	Specification and implementation of marine vessel control specifications	All areas/Detailed Design/during construction works	Design Consultant/ Contractor	TMEIA	Y	Y		✓
8.14	6.3, 6.5	Design and implementation of acoustic decoupling methods for marine bored piling and the whole lifespan of temporary staging works.	All areas/ Detailed Design/during marine bored piling and temporary staging works	Design Consultant/ Contractor	TMEIA	Y	Y		•
8.15	6.3, 6.4	Pre-construction phase survey and coral translocation	Tai Ho Wan (donar site) and Yam Tsui Wan (receptor site) /Detailed Design/Prior to construction	Design Consultant/ Contractor	TMEIA	Y	Y		n/a
8.15	6.5	Audit coral translocation success	Yam Tsui Wan (receptor site)/Post translocation	Contractor	TMEIA		Y		Completed in October 2014
7.13	6.5	Undertaken gabion wall works in Stream NL1 in the dry season	North Lantau slope works/dry	Contractor	TMEIA		Y		n/a

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	lemen Stage		Status
	Reference					D	С	0	
			season/construction phase						
7.13	6.5	The loss of habitat shall be supplemented by enhancement planting in accordance with the landscape mitigation schedule.	All areas / As soon as accessible	Contractor	TMEIA		Y		n/a. To be approved by AFCD/LCSD
7.13	6.5	Spoil heaps shall be covered at all times.	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Avoid damage and disturbance to the remaining and surrounding natural habitat	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Placement of equipment in designated areas within the existing disturbed land	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Disturbed areas to be reinstated immediately after completion of the works.	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
7.13	6.5	Construction activities should be restricted to the proposed works boundary	All areas / Throughout construction period	Contractor	TMEIA		Y		✓
LANDSCAPE	AND VISUAL	۶			4	i		1	
10.9	7.6	Round angle, patterned finishes, and oval shaped pier were considered in the viaduct design, and further details will be developed under ACABAS submission (DM3)	All areas/detailed design	Design Consultant	TMEIA	Y			n/a
10.9	7.6	Details of the street furniture will be developed in the detailed design stage (DM4)	All areas/detailed design	Design Consultant	TMEIA	Y			n/a
10.9	7.6	Aesthetic design of the viaduct, retaining wall and other structures will be developed under ACABAS submission (DM5)	All areas/detailed design	Design Consultant	TMEIA	Y			n/a
10.9	7.6	Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Ŷ	Ŷ		•

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	lemen Stage		Status
	Reference					D	С	0	
		prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage) (CM1)							
10.9	7.6	Trees unavoidably affected by the works shall be transplanted where practical. Trees will be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme (CM2)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Υ		✓ Tree transplanted as Contract Specification
10.9	7.6	Hillside and roadside screen planting to proposed roads, associated structures and slope works (CM3).	All areas/detailed design/ during construction/post construction	Design Consultant/	TMEIA	Ŷ	Y		•
10.9	7.6	Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone) (CM4)	All areas/detailed design/ during construction/post construction	Design Consultant/ Contractor	TMEIA	Y	Y		<>
10.9	7.6	Screening of construction works by hoardings around works area in visually unobtrusive colours, to screen works (CM5)	All areas/detailed design/ during construction/post construction	Design Consultant/ Contractor	TMEIA	Y	Y		•
10.9	7.6	Control night-time lighting and glare by hooding all lights (CM6)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		•
10.9	7.6	Ensure no run-off into water body adjacent to the Project Area (CM7)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Ŷ	Y		•
10.9	7.6	Avoidance of excessive height and bulk of buildings and structures (CM8)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		•

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	lemen Stage		Status
	Reference					D	С	Ο	
10.9	7.6	Recycle/Reuse all felled trees and vegetation, e.g. mulching (CM9)	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Y		n/a No felled trees or vegetation for recycle
10.9	7.6	Compensatory tree planting shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006 (CM10).	All areas/detailed design/ during construction	Design Consultant/ Contractor	TMEIA	Y	Υ		•
10.9	7.6	Re-vegetation of affected woodland/shrubland with native species (OM1)	All areas/detailed design/ during construction/ during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by AFCD/HyD/ L CSD
10.9	7.6	Tall buffer screen tree / shrub / climber planting should be incorporated to soften hard engineering structures and facilities (OM2)	All areas/detailed design/ during construction/ during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a To be implemented by HyD/LCSD
10.9	7.6	Streetscape elements (e.g. paving, signage, street furniture, lighting etc.) shall be sensitively designed in a manner that responds to the local context, and minimises potential negative landscape and visual impacts. Lighting units should be directional and minimise unnecessary light spill (OM3)	All areas/detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Υ	Y	n/a. To be implemented by HyD/LCSD
10.9	7.6	Structure, ornamental tree / shrub / climber planting should be provided along roadside amenity strips, central dividers and newly formed slopes to enhance the townscape quality and further greenery enhancement (OM4)	All areas/detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Ŷ	Y	n/a. To be implemented by HyD/LCSD

EIA Reference	EM&A Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages				-						Stages		-		Stages		Stages	
	Reference					D	C	Ο															
10.9	7.6	Aesthetically pleasing design (visually unobtrusive and non-reflective) as regard to the form, material and finishes	All areas/detailed design/ during construction / during operation	Design Consultant/ Contractor	TMEIA	Y	Y	Y	n/a. To be implemented by HyD														
WASTE			***************************************		***************************************																		
12.6		The Contractor shall identify a coordinator for the management of waste.	Contract mobilisation	Contractor	TMEIA		Y		•														
12.6		The Contractor shall prepare and implement a Waste Management Plan which specifies procedures such as a ticketing system, to facilitate tracking of loads and to ensure that illegal disposal of wastes does not occur, and protocols for the maintenance of records of the quantities of wastes generated, recycled and disposed. A recording system for the amount of waste generated, recycled and disposed (locations) should be established.	Contract mobilisation	Contractor	TMEIA, Works Branch Technical Circular No. 5/99 for the Trip-ticket System for Disposal of Construction and Demolition Material		Y		•														
12.6		The Contractor shall apply for and obtain the appropriate licenses for the disposal of public fill, chemical waste and effluent discharges.	Contract mobilisation	Contractor	TMEIA, Land (Miscellaneous Provisions) Ordinance (Cap 28); Waste Disposal Ordinance (Cap 354); Dumping at Sea Ordinance (Cap 466); Water Pollution Control Ordinance.		Υ		✓														
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedures including waste reduction, reuse and recycling.	Contract Mobilisation	Contractor	TMEIA		Y		•														
12.6	8.1	The extent of cutting operation should be optimised where possible. Earth retaining structures and bored	All areas / throughout construction period	Contractor	TMEIA		Y		•														

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	l Implementation Stages			Status
	Reference					D	С	Ο	
		pile walls should be proposed to minimise the extent of cutting.							
12.6	8.1	Rock armour from the existing seawall should be reused on the new sloping seawall as far as possible	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	The site and surroundings shall be kept tidy and litter free.	All areas / throughout construction period	Contractor	TMEIA		Y		$\Leftrightarrow$
12.6	8.1	No waste shall be burnt on site.	All areas / throughout construction period	Contractor	TMEIA		Y		1
12.6	8.1	Provisions to be made in contract documents to allow and promote the use of recycled aggregates where appropriate.	Detailed Design	Design Consultant	TMEIA	Y			n/a
12.6	8.1	The Contractor shall be prohibited from disposing of C&D materials at any sensitive locations. The Contractor should propose the final disposal sites in the EMP and WMP for approval before implementation.	All areas / throughout construction period	Contractor	TMEIA		Υ		✓
12.6	8.1	Stockpiled material shall be covered by tarpaulin and /or watered as appropriate to prevent windblown dust/ surface run off.	All areas / throughout construction period	Contractor	TMEIA		Y		•
12.6	8.1	Excavated material in trucks shall be covered by tarpaulins to reduce the potential for spillage and dust generation.	All areas / throughout construction period	Contractor	TMEIA		Y		•
12.6	8.1	Wheel washing facilities shall be used by all trucks leaving the site to prevent transfer of mud onto public roads.	All areas / throughout construction period	Contractor	TMEIA		Y		•
12.6	8.1	Standard formwork or pre-fabrication should be used as far as practicable so as to minimise the C&D materials arising. The use of more durable formwork/plastic facing for construction works should be considered. The use of wooden hoardings should be avoided and metal hoarding should be used to facilitate recycling. Purchasing of construction materials should avoid over-ordering and wastage.	All areas / throughout construction period	Contractor	TMEIA		Y		✓

EIA Reference	EM&A Manual Reference	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Implementation Stages			Status
						D	С	0	
12.6	8.1	The Contractor should recycle as many C&D materials (this is a waste section) as possible on-site. The public fill and C&D waste should be segregated and stored in separate containers or skips to facilitate the reuse or recycling of materials and proper disposal. Where practicable, the concrete and masonry should be crushed and used as fill materials. Steel reinforcement bar should be collected for use by scrap steel mills. Different areas of the sites should be considered for segregation and storage activities.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	All falsework will be steel instead of wood.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	<ul> <li>Chemical waste producers should register with the EPD. Chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows: <ul> <li>suitable for the substance to be held, resistant to corrosion, maintained in good conditions and securely closed;</li> <li>Having a capacity of &lt;450L unless the specifications have been approved by the EPD; and</li> <li>Displaying a label in English and Chinese according to the instructions prescribed in Schedule 2 of the Regulations. Clearly labelled and used solely for the storage of chemical wastes;</li> <li>Enclosed with at least 3 sides;</li> <li>Impermeable floor and bund with capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest;</li> </ul> </li> </ul>	All areas / throughout construction period	Contractor	TMEIA		Y		

EIA Reference	EM&A Manual	anual	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	lemen <sup>:</sup> Stage		Status
	Reference					D	С	Ο	
		<ul> <li>Sufficiently covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and</li> <li>Incompatible materials are adequately separated.</li> </ul>							
12.6	8.1	Waste oils, chemicals or solvents shall not be disposed of to drain,	All areas / throughout construction period	Contractor	TMEIA		Y		•
12.6	8.1	Adequate numbers of portable toilets should be provided for on-site workers. Portable toilets should be maintained in reasonable states, which will not deter the workers from utilising them.	All areas / throughout construction period	Contractor	TMEIA	Y		~	
12.6	8.1	Night soil should be regularly collected by licensed collectors.	All areas / throughout construction period	Contractor	TMEIA		Y		✓
12.6	8.1	General refuse arising on-site should be stored in enclosed bins or compaction units separately from C&D and chemical wastes. Sufficient dustbins shall be provided for storage of waste as required under the Public Cleansing and Prevention of Nuisances By- laws. In addition, general refuse shall be cleared daily and shall be disposed of to the nearest licensed landfill or refuse transfer station. Burning of refuse on construction sites is prohibited.	All areas / throughout construction period	Contractor	TMEIA		Y		<ul> <li>✓</li> </ul>
12.6	8.1	All waste containers shall be in a secure area on hard standing;	All areas / throughout construction period	Contractor	TMEIA		Υ		•
12.6	8.1	Training shall be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including waste reduction, reuse and recycling.	All areas / throughout construction period	Contractor	TMEIA		Ŷ		•
12.6	8.1	Office wastes can be reduced by recycling of paper if such volume is sufficiently large to	Site Offices/ throughout	Contractor	TMEIA		Y		✓

EIA Referen	EM&A ce Manual	Environmental Protection Measures	Location/ Timing	Implementation Agent	Relevant Standard or Requirement	Imp	lement Stages		Status
	Reference					D	C	0	
		warrant collection. Participation in a local collection scheme by the Contractor should be advocated. Waste separation facilities for paper, aluminium cans, plastic bottles, etc should be provided on-site.	construction period						
12.6	Section 8	EM&A of waste handling, storage, transportation, disposal procedures and documentation through the site audit programme shall be undertaken.	All areas / throughout construction period	Contractor	EM&A Manual		Y		•
CULTURA	AL HERITAGE								
11.8	Section 9	EM&A in the form of audit of the mitigation measures	All areas / throughout construction period	Highways Department	EIAO-TM		Y		n/a
		truction, O=Operation mitigation measures will be the Highways Department of th	e Hong Kong SAR Gover	nment					
✓	Compliance of Mi	tigation Measures							
<>	Compliance of Mi	tigation but need improvement							
x	Non-compliance o	of Mitigation Measures							
<b></b>	Non-compliance o	of Mitigation Measures but rectified by Contractor							
Δ	Deficiency of Miti	gation Measures but rectified by Contractor							
n/a	Not Applicable in	Reporting Period							

Appendix D

Summary of Action and Limit Levels

#### Table D1Action and Limit Levels for 1-hour and 24-hour TSP

Parameters	Action	Limit
24 Hour TSP Level in $\mu g/m^3$	ASR9A/ASR8A = 178 ASR9C/ASR8/ASR9 = 178	260
1 Hour TSP Level in $\mu g / m^3$	ASR9A/ASR8A = 394 ASR9C/ASR8/ASR9 = 393	500

# Table D2Action and Limit Levels for Construction Noise (0700-1900 hrs of normal<br/>weekdays)

Time Period	Action	Limit
0700-1900 hrs on normal weekdays	When one documented complaint is received	75* dB(A)

#### Table D3Action and Limit Levels for Water Quality

Parameter	Action Level#	Limit Level#
DO in mg/L <sup>(a)</sup>	Surface and Middle	Surface and Middle
	5.0 mg/L	4.2 mg/L
	Bottom	Bottom
	4.7 mg/L	3.6 mg/L
Turbidity in NTU (Depth- averaged <sup>(b), (c)</sup> )	120% of upstream control station at the same tide of the same day and 95%-ile of baseline data, i.e.,	130% of upstream control station at the same tide of the same day and 99%-ile of baseline data, i.e.,
	27.5 NTU	47.0 NTU
SS in mg/L (Depth-averaged $_{(b), (c)}$ )	120% of upstream control station at the same tide of the same day and 95%-ile of baseline data, i.e., <b>23.5 mg/L</b>	130% of upstream control station at the same tide of the same day and 10mg/L for WSD Seawater Intakes at Tuen Mun and 99%-ile of baseline data, i.e.,
		34.4 mg/L

#### Notes:

# Baseline data: data from HKZMB Baseline Water Quality Monitoring between 6 and 31 October 2011.

- (a) For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- (b) "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths
- (c) For turbidity and SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- (d) All figures given in the table are used for reference only, and EPD may amend the figures whenever it is considered as necessary

Parameter	Action Level#	Limit Level#
(e) The 1%-ile o	of baseline data for surface and middle I	DO is 4.2 mg/L, whilst for bottom DO
is 3.6 mg/L.		

#### Table D4Action and Limit Levels for Impact Dolphin Monitoring

	North Lantau Social Cluster					
	NEL	NWL				
Action Level	STG < 70% of baseline &	STG < 70% of baseline &				
	ANI < 70% of baseline	ANI < 70% of baseline				
Limit Level	[STG < 40% of baseling	ne & ANI < 40% of baseline]				
		and				
	STG < $40\%$ of baselin	ne & ANI < 40% of baseline				
Notes:						
1. STG means quar	terly encounter rate of number of dolp	ohin sightings, which is <b>6.00 i</b>				

- NEL and 9.85 in NWL during the baseline monitoring period
  ANI means quarterly encounter rate of total number of dolphins, which is 22.19 in NEL and 44.66 in NWL during the baseline monitoring period
- For North Lantau Social Cluster, AL will be trigger if NEL or NWL fall below the criteria; LL will be triggered if both NEL and NWL fall below the criteria.

#### Table D5Derived Value of Action Level (AL) and Limit Level (LL)

	North Lantau Social Cluster				
	NEL	NWL			
Action Level	STG < 4.2 & ANI< 15.5	STG < 6.9 & ANI < 31.3			
Limit Level	[STG < 2.4	4 & ANI <8.9]			
	i	and			
	[STG < 3.9 & ANI <17.9]				

Appendix E

EM&A Monitoring Schedules

#### HY/2012/07 - Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section Impact Marine Water Quality Monitoring (WQM) Schedule (September 15)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturda	
		01-Sep		03-Sep			05-Sep
		WQM		WQM		WQM	
		Mid-Flood		Mid-Flood		Mid-Flood	
		8:23		10:16		12:42	ľ
		(06:38 - 10:08)		(08:31 - 12:01)		(10:57 - 14:27)	ľ
		2		Mid-Ebb		Mid-Ebb	ľ
		14:42		16:12		18:07	
		(12:57 - 16:27)		(14:27 - 17:57)		(1622 - 19:52)	
06-Sep	07-Sep	08-Sep	09-Sep	10-Sep	11-Sep		12-Sep
		WQM		WQM		WQM	
		Mid-Ebb		Mid-Ebb		Mid-Ebb	
		9:45		11:23		12:38	
		(08:00 - 11:30)		(09:38 - 13:08)		(10:53 - 14:23)	
		Mid-Flood		Mid-Flood		Mid-Flood	
		17:10		18:17		19:05	ľ
		(15:25 - 18:55)		(16:32 - 20:02)		(17:20 - 20:50)	
13-Sep	14-Sep	15-Sep	16-Sep	17-Sep			19-Sep
		WQM		WQM		WQM	ľ
		Mid-Flood		Mid-Flood		Mid-Flood	ľ
		7:55		9:08		10:41	ľ
		(06:10 - 09:40)		(07:23 - 10:53) Mid-Ebb		(08:56 - 12:26)	ľ
		Mid-Ebb 14:11		15:11		Mid-Ebb 16:25	ľ
		(12:26 - 15:56)					ľ
20-Sep	21-Sep		23-Sep	(13:26 - 16:56) 24-Sep	25-Sep	(14:40 - 18:10)	26-Sep
20-3ep	21-3ep	WQM		WQM		WQM	20-3ep
		Mid-Ebb		Mid-Ebb		Mid-Ebb	ľ
		6:59		9:33		11:21	
		(05:14 - 08:44)		(07:48 - 11:18)		(09:36 - 13:06)	
		Mid-Flood		Mid-Flood		Mid-Flood	ľ
		15:12		16:57		18:08	ľ
		(13:27 - 16:57)		(15:12 - 18:42)		(16:23 - 19:53)	ľ
27-Sep	28-Sep	29-Sep	30-Sep	(::::=)		(10120 10100)	
		WQM					
		Mid-Flood					ľ
		7:28					ľ
		(05:43 - 09:13)					
		Mid-Ebb					
		13:37					
		(11:52 - 15:22)					

## HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section Impact Marine Water Quality Monitoring (WQM) Schedule (October15)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				01-Oct	02-Oct	
				WQM Mid-Flood 9:18 (07:33 - 11:03) Mid-Ebb 15:09 (13:24 - 15:64)		(Cancelled due to adverse weather)
04-Oct	05-Oct		07-Oct		09-Oct	10-Oct
		WQM Mid-Ebb 7:46 (06:01 - 09:31) Mid-Flood 15:49 (14:04 - 17:34)		WQM Mid-Ebb 10:07 (08:22 - 11:52) Mid-Flood 17:10 (15:25 - 18:22)		WQM Mid-Ebb 11:34 (09:49 - 13:19) Mid-Flood 17:57 (16:12 - 19:42)
11-Oct	12-Oct	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct
		WQM Mid-Ebb 13:14 (11:29 - 14:59) Mid-Flood 19:06 (17:21 - 20:51)		WQM Mid-Flood 8:23 (06:38 - 10:08) Mid-Ebb 14:16 (12:31- 16:01)		WQM Mid-Flood 9:47 (08:02 - 11:32) Mid-Ebb 15:29 (13:44 - 17:14)
18-Oct	19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct
		WQM Mid-Flood 13:21 (11:36 - 15:06) Mid-Ebb 18:33 (17:30 - 19:30)		WQM Mid-Ebb 7:28 (05:43 - 09:13) Mid-Flood 15:31 (13:46 - 17:16)		WQM Mid-Ebb 9:59 (08:14 - 11:44) Mid-Flood 16:52 (15:07 - 18:37)
25-Oct	26-Oct				30-Oct	
		WQM Mid-Ebb 12:31 (10:46 - 14:16) Mid-Flood 18:31 (16:46 - 20:16)		WQM Mid-Flood 8:24 (06:39 - 10:09) Mid-Ebb 14:08 (12:23 - 15:53)		WQM Mid-Flood 10:15 (08:30 - 12:00) Mid-Ebb 15:41 (13:56 - 17:26)

#### HY/2012/07 - Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section Impact Marine Water Quality Monitoring (WQM) Schedule (November 15)

Sunday	Monday	Tuesday	Wednesday	Thursday		Friday	Saturda	
01-Nov	02-Nov	03-Nov	04-Nov		05-Nov	06-Nov		07-Nov
		WQM		WQM			WQM	
		Mid-Flood		Mid-Ebb			Mid-Ebb	
		14:09		8:09			10:16	
		(12:24 - 15:54)		(06:24 - 09:54)			(08:31 - 12:01)	
		Mid-Ebb		Mid-Flood			Mid-Flood	
		19:16		15:46			16:43	
		(18:40 - 19:50)		(14:01 - 17:31)			(14:58 - 18:28)	
08-Nov	09-Nov	10-Nov WQM	11-Nov	WQM	12-Nov	13-Nov	WQM	14-Nov
				Mid-Ebb				
		Mid-Ebb 12:13		13:22			Mid-Flood 9:00	
		(10:28 - 13:58)		(11:37 - 15:07)			9.00 (07:15 - 10:45)	
		Mid-Flood		Mid-Flood			(07.15 - 10.45) Mid-Ebb	
		17:58		17:58			14:36	
15-Nov	16-Nov	(16:13 - 19:43) 17-Nov	/ 18-Nov	(16:13 - 19:43)	19-Nov	20-Nov	(12:51 - 16:21)	21-Nov
13-1407	10-1100	WQM	10-1100	WQM	19-INOV		WQM	21-1100
		Mid-Flood		Mid-Flood			Mid-Ebb	
		11:34		13:54			8:17	
		(09:49 - 13:19)		(12:09 - 15:39)			(06:32 - 10:02)	
		Mid-Ebb		Mid-Ebb			Mid-Flood	
		16:57		19:53			15:30	
		(15:12 - 18:42)		(18:08 - 21:38)			(13:45 - 17:15)	
22-Nov	23-Nov	24-Nov	25-Nov		26-Nov	27-Nov		28-Nov
		WQM		WQM			WQM	
		Mid-Ebb		Mid-Ebb			Mid-Flood	
		11:24		13:09			9:17	
		(09:39 - 13:09)		(11:24 - 14:54)			(07:32 - 11:02)	
		Mid-Flood		Mid-Flood			Mid-Ebb	
		17:22		18:35			14:40	
		(15:37 - 19:07)		(16:50 - 20:20)			(12:55 - 16:25)	
29-Nov	30-Nov							

#### HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section Impact Noise Monitoring Schedule (1 to 30 September 2015)

Sunday	Monday	Tuesda		Wednesday	Thursda		Friday	Saturday
			01-Sep		P. Holiday	03-Sep	04-Sep	05-Se
				Noise Impact Monitoring				
06-Sep	07-	Sep	08-Sep	09-Sep		10-Sep	11-Sep	12-S
		Noise Impact Monitoring						
13-Sep		Sep	15-Sep			17-Sep	18-Sep	19-S
	Noise Impact Monitoring				Noise Impact Monitoring			
20-Sep	21-	Sep	22-Sep	23-Sep		24-Sep	25-Sep	26-S
				Noise Impact Monitoring				
27-Ser	P. Holiday 28-	Sen	29-Sep	30-Sep				
21-064	20-	Noise Impact Monitoring	20 060	<u> </u>				

The schedule is subject to agreement from the EPD on the monitoring times. The schedule will be revised after reviewing the progress of the construction works or duetoadverse (safety, weather etc) conditions.

#### HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section Impact Air Quality Monitoring Schedule (1 to 30 September 2015)

Alternative Air Quality Monitoring at WA4 and MTRC Depot Entrance

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		01-Sep	02-Sep	P. Holiday 03-Sep	04-Sep	05-Sep
			1-hr TSP Monitoring			
			24-hr TSP Monitoring			
06-Sep	07-Sep	08-Sep	09-Sep	10-Sep	11-Sep	12-Sep
00 000	07 000	1-hr TSP Monitoring	00 000			12 000
		24-hr TSP Monitoring				
		24-III I SF Monitoring				
13-Sep	14-Sep	15-Sep	16-Sep	17-Sep	18-Sep	19-Sep
	1-hr TSP Monitoring			1-hr TSP Monitoring		
	24-hr TSP Monitoring			24-hr TSP Monitoring		
	-			_		
	04.0	00.0			05.0	00.0
20-Sep	21-Sep	22-Sep		24-Sep	25-Sep	26-Sep
			1-hr TSP Monitoring			
			24-hr TSP Monitoring			

27	7-Sep <mark>P. Ho</mark>	liday 28-	Sep 29-Sep	30-Sep		
			1-hr TSP Monitoring 24-hr TSP Monitoring			

The schedule is subject to agreement from the EPD on the monitoring times. The schedule will be revised after reviewing the progress of the construction works or duetoadverse (safety, weather etc) conditions.

#### HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section Impact Noise Monitoring Schedule (1 to 31 October 2015)

Sunday	Monday	Tuesda	у	Wednesday	Thursd	ay	Friday	Saturday
					P. Holiday	01-Oct	02-Oct	03-00
04-Oct	05-0	oct	06-Oct	07-Oct		08-Oct	09-Oct	10-O
	Noise Impact				Noise Impact			
	Monitoring				Monitoring			
11-Oct	12-0	hot	13-Oct	14-Oct		15-Oct	16-Oct	17-0
11-001	12-0			Noise Impact Monitoring		15-001	10-001	17-0
				1 1 1 1 1 1				
18-Oct	19-0		20-Oct	P. Holiday 21-Oct		22-Oct	23-Oct	24-0
		Noise Impact Monitoring						
		Monitoring						
25-Oct	26-0	oct	27-Oct	28-Oct		29-Oct	30-Oct	31-0
	Noise Impact		2. 000	20 000	Noise Impact	20 000		
	Monitoring				Monitoring			

HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section Impact Air Quality Monitoring Schedule (1 to 31 October 2015)

Alternative Air Quality Monitoring at WA4 and MTRC Depot Entrance Sunday Monday Tuesday Wednesday Friday Saturday Thursday 02-Oct 03-Oct P. Holiday 01-Oc 10-Oct 04-Oct 06-Oct 07-Oct 08-Oct 09-Oct 05-Oct 1-hr TSP Monitoring 1-hr TSP Monitoring 24-hr TSP Monitoring 24-hr TSP Monitoring 11-Oct 12-Oct 13-Oct 14-Oct 15-Oct 16-Oct 17-Oct 1-hr TSP Monitoring 24-hr TSP Monitoring 18-Oct 19-Oct 20-Oct P. Holiday 22-Oct 23-Oct 24-Oct 21-Oc 1-hr TSP Monitoring 24-hr TSP Monitoring

25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct
	1-hr TSP Monitoring 24-hr TSP Monitoring			1-hr TSP Monitoring 24-hr TSP Monitoring		

### HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section Impact Noise Monitoring Schedule (1 to 30 November 2015)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Nov	02-Nov				06-Nov	07-No
			Noise Impact Monitoring			
08-Nov	09-Nov		11-Nov	12-Nov	13-Nov	14-Nc
		Noise Impact Monitoring				
15-Nov		17-Nov	18-Nov	19-Nov	20-Nov	21-No
	Noise Impact Monitoring			Noise Impact Monitoring		
22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-No
			Noise Impact Monitoring			
29-Nov	30-Nov					

### HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section Impact Air Quality Monitoring Schedule (1 to 30 November 2015)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Nov	02-Nov	03-Nov	04-Nov	05-Nov	06-Nov	07-No <sup>,</sup>
			1-hr TSP Monitoring 24-hr TSP Monitoring			
08-Nov	09-Nov		11-Nov	12-Nov	13-Nov	14-Nov
		1-hr TSP Monitoring 24-hr TSP Monitoring				
15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov
	1-hr TSP Monitoring 24-hr TSP Monitoring			1-hr TSP Monitoring 24-hr TSP Monitoring		
22-Nov	23-Nov	24-Nov		26-Nov	27-Nov	28-Nov
			1-hr TSP Monitoring 24-hr TSP Monitoring			

29-Nov	30-Nov			

#### HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section Impact Dolphin Monitoring Survey Schedule (1 to 30 September 2015)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		01-Sep		03-Sep	04-Sep	05-Sep
			Impact Dolphin			
			Monitoring			
06-Sep	07-Sep	08-Sep	09-Sep	10-Sep	11-Sep	12-Sep
					Impact Dolphin	
					Monitoring	
13-Sep	14-Sep	15-Sep	16-Sep	17-Sep	18-Sep	19-Sep
10 000		10 00p		Impact Dolphin	10 00p	
				Monitoring		
				5		
20-Sep	21-Sep	22-Sep	23-Sep	24-Sep	25-Sep	26-Sep
20-3ep	21-3ep	22-3ep	23-3ep	24-3ep	25-3ep	20-3ep
27-Sep		29-Sep	30-Sep			
		Impact Dolphin				
		Monitoring				

The schedule is subject to agreement from the EPD on the monitoring times. The schedule will be revised after reviewing the progress of the construction works or due to adverse (safety, weather etc) conditions.

### HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section Impact Dolphin Monitoring Survey Schedule (1 to 31 October 2015)


Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				01-Oct	02-Oct	03-Oct
04-Oct	05-Oct	06-Oct	07-Oct	08-Oct	09-Oct	10-Oct
0+ 000		Impact Dolphin	07 001	00 001		10 000
		Monitoring				
		g				
11-Oct	12-Oct		14-Oct	15-Oct	16-Oct	17-Oct
		Impact Dolphin				
		Monitoring				
18-Oct	19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct
	Impact Dolphin					
	Monitoring					
25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct
25-001		27-001	20-001	29-001	30-001	31-00
	Impact Dolphin Monitoring					
	womoniu					


### HY/2012/07 Tuen Mun - Chek Lap Kok Link - Southern Connection Viaduct Section Impact Dolphin Monitoring Survey Schedule (1 to 30 November 2015)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
01-Nov		03-Nov	04-Nov	05-Nov		07-Nov
	Impact Dolphin Monitoring				Impact Dolphin Monitoring	
08-Nov	09-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov
		Impact Dolphin Monitoring				
15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov
	Impact Dolphin Monitoring					
22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov
29-Nov	30-Nov					

Appendix F

Impact Air Quality Monitoring Graphical Presentation







Weather condition within the reporting period varied between sunny to rainy.

Major construction works undertaken within the reporting period include Predrilling at Viaduct F; Construction and installation of pile caps; Pier construction; Re-alignment of Cheung Tung Road; Land piling; Installation of pier head segment; Additional land GI, trial pits & lab testing; Relocation of MTRC fence; and Slope work of Viaducts A, B & C.

Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry assembly & operation; Marine piling; and Installation of pier head segment.






Weather condition within the reporting period varied between sunny to rainy.

Major construction works undertaken within the reporting period include Predrilling at Viaduct F; Construction and installation of pile caps; Pier construction; Re-alignment of Cheung Tung Road; Land piling; Installation of pier head segment; Additional land GI, trial pits & lab testing; Relocation of MTRC fence; and Slope work of Viaducts A, B & C.

Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry assembly & operation; Marine piling; and Installation of pier head segment.

Appendix G

Impact Noise Monitoring Graphical Presentation



Noise Monitoring Results at NSR 1A ( $L_{eq, 30min}$ )


Weather condition within the reporting period varied between sunny to rainy.


Major construction works undertaken within the reporting period include Predrilling at Viaduct F; Construction and installation of pile caps; Pier construction; Re-alignment of Cheung Tung Road; Land piling; Installation of pier head segment; Additional land GI, trial pits & lab testing; Relocation of MTRC fence; and Slope work of Viaducts A, B & C.


Marine works within the reporting period include Construction and installation of pile caps; Uninstallation of marine piling platform; Pier construction; Launching gantry assembly & operation; Marine piling; and Installation of pier head segment.


Appendix H


Impact Water Quality Monitoring Graphical Presentation








































































































Appendix I

Impact Dolphin Monitoring Survey Results



# CONTRACT NO. HY/2012/07 Hong Kong-Zhuhai-Macao Bridge Tuen Mun – Chek Lap Kok Link (Southern Connection Viaduct Section) Dolphin Quarterly Monitoring

8<sup>th</sup> Quarterly Progress Report (September-November 2015) submitted to Gammon Construction Limited

Submitted by Samuel K.Y. Hung, Ph.D., Hong Kong Cetacean Research Project

7 January 2016

### 1. Introduction

- 1.1. The Tuen Mun-Chek Lap Kok Link (TM-CLKL) comprises a 1.6 km long dual 2-lane viaduct section between the Hong Kong Boundary Crossing Facilities (HKBCF) and the North Lantau Highway and associated roads at Tai Ho. Gammon Construction Limited (hereinafter called the "Contractor") was awarded as the main contractor of "Contract No. HY/2012/07 Hong Kong-Zhuhai-Macao Bridge Tuen Mun-Chek Lap Kok Link Southern Connection Viaduct Section".
- 1.2. According to the updated Environmental Monitoring and Audit (EM&A) Manual (for TM-CLKL), monthly line-transect vessel surveys for Chinese White Dolphin should be conducted to cover the Northwest (NWL) and Northeast Lantau (NEL) survey areas as in AFCD annual marine mammal monitoring programme. However, as such surveys have been undertaken by the HKLR03 and HKBCF projects in the same areas (i.e. NWL and NEL), a combined monitoring approach is recommended by the Highways Department, that the TM-CLKL EM&A project can utilize the monitoring data collected by HKLR03 or HKBCF project to avoid any redundancy in monitoring effort. Such exemption for the dolphin monitoring will end upon the completion of the dolphin monitoring carried out by HKLR03 contract as well as the TM-CLKL Northern Connection Sub-Sea Tunnel Section (HY/2012/08)
- 1.3. In November 2013, the Director of Hong Kong Cetacean Research Project (HKCRP), Dr. Samuel Hung, has been appointed by Gammon Construction Limited as the dolphin specialist for the TM-CLKL Southern Viaduct Section EM&A project. He is responsible for the dolphin monitoring study, including the data collection on Chinese White Dolphins during the construction phase (i.e. impact period) of the TM-CLKL project in Northwest Lantau (NWL) and Northeast Lantau (NEL) survey areas.
- 1.4. During the construction period of HKLR, the dolphin specialist would be in charge of



reviewing and collating information collected by HKLR03 dolphin monitoring programme to examine any potential impacts of TM-CLKL construction works on the dolphins.

- 1.5. From the monitoring results, any changes in dolphin occurrence within the study area will be examined for possible causes, and appropriate actions and additional mitigation measures will be recommended as necessary.
- 1.6. This report is the eighth quarterly progress report under the TM-CLKL construction phase dolphin monitoring programme submitted to the Gammon Construction Limited, summarizing the results of the surveys findings during the period of September to November 2015, utilizing the survey data collected by HKLR03 project.

### 2. Monitoring Methodology

#### 2.1. Vessel-based Line-transect Survey

2.1.1. According to the requirement of the updated EM&A manual, dolphin monitoring programme should cover all transect lines in NEL and NWL survey areas (see Figure 1) twice per month throughout the entire construction period. The co-ordinates of all transect lines are shown in Table 1. The coordinates of several starting points have been revised due to the obstruction of the permanent structures in association to the construction works of HKLR and the southern viaduct of TM-CLKL, as well as provision of adequate buffer distance from the Airport Restricted Areas. The EPD issued a memo and confirmed that they had no objection on the revised transect lines on 19 August 2015, and the revised coordinates are in red and marked with an asterisk in Table 1.

	Line No.	Easting	Northing		Line No.	Easting	Northing
1	Start Point	804671	815456*	13	Start Point	816506	819480
1	End Point	804671	831404	13	End Point	816506	824859
2	Start Point	805475	815913*	14	Start Point	817537	820220
2	End Point	805477	826654	14	End Point	817537	824613
3	Start Point	806464	819435	15	Start Point	818568	820735
3	End Point	806464	822911	15	End Point	818568	824433
4	Start Point	807518	819771	16	Start Point	819532	821420
4	End Point	807518	829230	16	End Point	819532	824209
5	Start Point	808504	820220	17	Start Point	820451	822125
5	End Point	808504	828602	17	End Point	820451	823671
6	Start Point	809490	820466	18	Start Point	821504	822371
6	End Point	809490	825352	18	End Point	821504	823761

Table 1 Co-ordinates of transect lines conducted by HKLR03 project



HK CETACEAN RESEARCH PROJECT 香港鯨豚研究計劃

1	I	1	1	1	l	I	
7	Start Point	810499	820880*	19	Start Point	822513	823268
7	End Point	810499	824613	19	End Point	822513	824321
8	Start Point	811508	821123*	20	Start Point	823477	823402
8	End Point	811508	824254	20	End Point	823477	824613
9	Start Point	812516	821303*	21	Start Point	805476	827081
9	End Point	812516	824254	21	End Point	805476	830562
10	Start Point	813525	820872	22	Start Point	806464	824033
10	End Point	813525	824657	22	End Point	806464	829598
11	Start Point	814556	818853*	23	Start Point	814559	821739
11	End Point	814556	820992	23	End Point	814559	824768
12	Start Point	815542	818807				
12	End Point	815542	824882				

Note: Co-ordinates in red and marked with asterisk are revised co-ordinates of transect line.

- 2.1.2. The HKLR03 survey team used standard line-transect methods (Buckland et al. 2001) to conduct the systematic vessel surveys, and followed the same technique of data collection that has been adopted over the last 16 years of marine mammal monitoring surveys in Hong Kong developed by HKCRP (see Hung 2013, 2014). For each monitoring vessel survey, a 15-m inboard vessel with an open upper deck (about 4.5 m above water surface) was used to make observations from the flying bridge area.
- 2.1.3. Two experienced observers (a data recorder and a primary observer) made up the on-effort survey team, and the survey vessel transited different transect lines at a constant speed of 13-15 km per hour. The data recorder searched with unaided eyes and filled out the datasheets, while the primary observer searched for dolphins and porpoises continuously through 7 x 50 *Fujinon* marine binoculars. Both observers searched the sea ahead of the vessel, between  $270^{\circ}$  and  $90^{\circ}$  (in relation to the bow, which is defined as  $0^{\circ}$ ). One to two additional experienced observers were available on the boat to work in shift (i.e. rotate every 30 minutes) in order to minimize fatigue of the survey team members. All observers were experienced in small cetacean survey techniques and identifying local cetacean species.
- 2.1.4. During on-effort survey periods, the survey team recorded effort data including time, positions (latitude and longitude), weather conditions (Beaufort sea state and visibility), and distance traveled in each series (a continuous period of search effort) with the assistance of a handheld GPS (*Garmin eTrex Legend*).
- 2.1.5. Data including time, position and vessel speed were also automatically and continuously logged by handheld GPS throughout the entire survey for subsequent review.
- 2.1.6. When dolphins were sighted, the survey team would end the survey effort, and immediately record the initial sighting distance and angle of the dolphin group from the survey vessel, as well as the sighting time and position. Then the research vessel was



diverted from its course to approach the animals for species identification, group size estimation, assessment of group composition, and behavioural observations. The perpendicular distance (PSD) of the dolphin group to the transect line was later calculated from the initial sighting distance and angle.

2.1.7. Survey effort being conducted along the parallel transect lines that were perpendicular to the coastlines (as indicated in Figure 1) was labeled as "primary" survey effort, while the survey effort conducted along the connecting lines between parallel lines was labeled as "secondary" survey effort. According to HKCRP long-term dolphin monitoring data, encounter rates of Chinese white dolphins deduced from effort and sighting data collected along primary and secondary lines were similar in NEL and NWL survey areas. Therefore, both primary and secondary survey effort were presented as on-effort survey effort in this report.

#### 2.2. Photo-identification Work

- 2.2.1. When a group of Chinese White Dolphins were sighted during the line-transect survey, the HKLR03 survey team would end effort and approach the group slowly from the side and behind to take photographs of them. Every attempt was made to photograph every dolphin in the group, and even photograph both sides of the dolphins, since the colouration and markings on both sides may not be symmetrical.
- 2.2.2. A professional digital camera (*Canon* EOS 7D or 60D model), equipped with long telephoto lenses (100-400 mm zoom), were available on board for researchers to take sharp, close-up photographs of dolphins as they surfaced. The images were shot at the highest available resolution and stored on Compact Flash memory cards for downloading onto a computer.
- 2.2.3. All digital images taken in the field were first examined, and those containing potentially identifiable individuals were sorted out. These photographs would then be examined in greater detail, and were carefully compared to the existing Chinese White Dolphin photo-identification catalogue maintained by HKCRP since 1995.
- 2.2.4. Chinese White Dolphins can be identified by their natural markings, such as nicks, cuts, scars and deformities on their dorsal fin and body, and their unique spotting patterns were also used as secondary identifying features (Jefferson 2000).
- 2.2.5. All photographs of each individual were then compiled and arranged in chronological order, with data including the date and location first identified (initial sighting), re-sightings, associated dolphins, distinctive features, and age classes entered into a computer database.

#### 2.3. Data Analysis

2.3.1. Distribution Analysis – The line-transect survey data was integrated with the Geographic Information System (GIS) in order to visualize and interpret different spatial and temporal



patterns of dolphin distribution using sighting positions. Location data of dolphin groups were plotted on map layers of Hong Kong using a desktop GIS (ArcView<sup>©</sup> 3.1) to examine their distribution patterns in details. The dataset was also stratified into different subsets to examine distribution patterns of dolphin groups with different categories of group sizes, young calves and activities.

2.3.2. Encounter rate analysis – Encounter rates of Chinese white dolphins (number of on-effort sightings per 100 km of survey effort, and total number of dolphins sighted on-effort per 100 km of survey effort) were calculated in NEL and NWL survey areas in relation to the amount of survey effort conducted during each month of monitoring survey. Only data collect under Beaufort 3 or below condition would be used for the encounter rate analyses. Dolphin encounter rates were calculated in two ways for comparisons with the HZMB baseline monitoring results as well as to AFCD long-term marine mammal monitoring results.

Firstly, for the comparison with the HZMB baseline monitoring results, the encounter rates were calculated using primary survey effort alone. The average encounter rate of sightings (STG) and average encounter rate of dolphins (ANI) were deduced based on the encounter rates from six events during the present quarter (i.e. six sets of line-transect surveys in North Lantau), which was also compared with the one deduced from the six events during the baseline period (i.e. six sets of line-transect surveys in North Lantau).

Secondly, the encounter rates were calculated using both primary and secondary survey effort collected under Beaufort 3 or below condition as in AFCD long-term monitoring study. The encounter rate of sightings and dolphins were deduced by dividing the total number of on-effort sightings (STG) and total number of dolphins (ANI) by the amount of survey effort for the present quarterly period.

2.3.3. Quantitative grid analysis on habitat use – To conduct quantitative grid analysis of habitat use, positions of on-effort sightings of Chinese White Dolphins collected during the quarterly impact phase monitoring period were plotted onto 1-km<sup>2</sup> grids among NWL and NEL survey areas on GIS. Sighting densities (number of on-effort sightings per  $\text{km}^2$ ) and dolphin densities (total number of dolphins from on-effort sightings per km<sup>2</sup>) were then calculated for each 1 km by 1 km grid with the aid of GIS. Sighting density grids and dolphin density grids were then further normalized with the amount of survey effort conducted within each grid. The total amount of survey effort spent on each grid was calculated by examining the survey coverage on each line-transect survey to determine how many times the grid was surveyed during the study period. For example, when the survey boat traversed through a specific grid 50 times, 50 units of survey effort were counted for that grid. With the amount of survey effort calculated for each grid, the sighting density and dolphin density of each grid were then normalized (i.e. divided by the unit of survey effort).

The newly-derived unit for sighting density was termed SPSE, representing the number of on-effort <u>s</u>ightings <u>p</u>er 100 units of <u>s</u>urvey <u>effort</u>. In addition, the derived unit for actual dolphin density was termed DPSE, representing the number of <u>d</u>olphins <u>p</u>er 100 units of <u>s</u>urvey <u>effort</u>. Among the 1-km<sup>2</sup> grids that were partially covered by land, the



percentage of sea area was calculated using GIS tools, and their SPSE and DPSE values were adjusted accordingly. The following formulae were used to estimate SPSE and DPSE in each 1-km<sup>2</sup> grid within the study area:

SPSE = ((S / E) x 100) / SA% DPSE = ((D / E) x 100) / SA%

where S = total number of on-effort sightings D = total number of dolphins from on-effort sightings E = total number of units of survey effort SA% = percentage of sea area

- 2.3.4. Behavioural analysis When dolphins were sighted during vessel surveys, their behaviour was observed. Different activities were categorized (i.e. feeding, socializing, traveling, and milling/resting) and recorded on sighting datasheets. This data was then input into a separate database with sighting information, which can be used to determine the distribution of behavioural data with a desktop GIS. Distribution of sightings of dolphins engaged in different activities and behaviours would then be plotted on GIS and carefully examined to identify important areas for different activities of the dolphins.
- 2.3.5. Ranging pattern analysis Location data of individual dolphins that occurred during the 3-month impact phase monitoring period were obtained from the dolphin sighting database and photo-identification catalogue. To deduce home ranges for individual dolphins using the fixed kernel methods, the program Animal Movement Analyst Extension, was loaded as an extension with ArcView<sup>©</sup> 3.1 along with another extension Spatial Analyst 2.0. Using the fixed kernel method, the program calculated kernel density estimates based on all sighting positions, and provided an active interface to display kernel density plots. The kernel estimator then calculated and displayed the overall ranging area at 95% UD level.

## 3. Monitoring Results

- 3.1. Summary of survey effort and dolphin sightings
- 3.1.1. During the period of September to November 2015, six sets of systematic line-transect vessel surveys were conducted under the HKLR03 monitoring works to cover all transect lines in NWL and NEL survey areas twice per month.
- 3.1.2. From these HKLR03 surveys, a total of 902.25 km of survey effort was collected, with 95.0% of the total survey effort being conducted under favourable weather conditions (i.e. Beaufort Sea State 3 or below with good visibility). Among the two areas, 346.64 km and 555.61 km of survey effort were conducted in NEL and NWL survey areas respectively.
- 3.1.3. The total survey effort conducted on primary lines was 656.41 km, while the effort on secondary lines was 245.84 km. Survey effort conducted on both primary and secondary lines were considered as on-effort survey data. A summary table of the survey effort is



shown in Appendix I.

- 3.1.4. During the six sets of HKLR03 monitoring surveys in September-November 2015, a total of 18 groups of 95 Chinese White Dolphins were sighted. All dolphin sightings were made during on-effort search, and all except one dolphin sightings were made on primary lines. In this quarterly period, all dolphin groups were sighted in NWL, while none was sighted at all in NEL. A summary table of the dolphin sightings is shown in Appendix II.
- 3.2. Distribution
- 3.2.1. Distribution of dolphin sightings made during HKLR03 monitoring surveys in September to November 2015 is shown in Figure 1. Dolphin sightings made in the present quarter were mostly clustered around Lung Kwu Chau (Figure 1). A few other sightings were also made near Sha Chau and to the west of the airport platform (Figure 1).
- 3.2.2. Notably, all dolphin groups were sighted far away from the alignment of TMCLKL southern viaduct and northern landfall section, as well as the HKLR03/HKBCF reclamation sites (Figure 1). On the other hand, two sightings with five dolphins were made in the vicinity of the HKLR09 alignment (Figure 1).
- 3.2.3. Sighting distribution of the present impact phase monitoring period (September to November 2015) was compared to the one during the baseline monitoring period (September to November 2011). In the present quarter, dolphins have disappeared from the NEL region, which was in stark contrast to their frequent occurrence around the Brothers Islands, near Shum Shui Kok and in the vicinity of HKBCF reclamation site during the baseline period (Figure 1). The nearly complete abandonment of NEL region by the dolphins has been consistently recorded in the past monitoring quarters, which has resulted in zero to extremely low dolphin encounter rates in this area.
- 3.2.4. In NWL survey area, dolphin occurrence was also drastically different between the baseline and impact phase periods. During the present impact monitoring period, fewer dolphins occurred in this survey area than during the baseline period, when many of the dolphin sightings were concentrated between Lung Kwu Chau and Black Point, around Sha Chau, near Pillar Point and to the west of the Chek Lap Kok Airport (Figure 1).
- 3.2.5. Another comparison in dolphin distribution was made between the three quarterly periods of autumn months in 2013, 2014 and 2015 (Figure 2). Among the three autumn periods, no dolphin was sighted at all in NEL in both 2014 and 2015, while two sightings were made there in 2013 (Figure 2).
- 3.2.6. On the other hand, dramatic changes in dolphin distribution in NWL waters were also observed in the autumn months during the three-year period (Figure 2). In 2013, dolphins regularly occurred throughout the NWL survey area, with higher concentrations of sightings around Sha Chau, Lung Kwu Chau, near Black Point and Pillar Point. In 2014, dolphins still frequently occurred around Sha Chau and Lung Kwu Chau, but less frequently in the middle portion of the North Lantau region. In 2015, they infrequently occurred in NWL survey area with the only concentration of sightings around Lung Kwu



Chau, while they generally absent for the rest of this area. Similar temporal changes in dolphin distribution were also observed in the spring and summer periods of 2013-15. The temporal trend indicated that dolphin usage in the NWL region has progressively diminished in recent years.

- *3.3. Encounter rate*
- 3.3.1. During the present quarterly period, the encounter rates of Chinese White Dolphins deduced from the survey effort and on-effort sighting data from the primary transect lines under favourable conditions (Beaufort 3 or below) for each set of the HKLR03 surveys in NEL and NWL are shown in Table 2. The average encounter rates deduced from the six sets of HKLR03 surveys were also compared with the ones deduced from the baseline monitoring period (September November 2011) (Table 3).
- 3.3.2. To facilitate the comparison with the AFCD long-term monitoring results, the encounter rates were also calculated for the present quarter using both primary and secondary survey effort. The encounter rates of sightings (STG) and dolphins (ANI) in NWL were 3.31 sightings and 17.52 dolphins per 100 km of survey effort respectively, while the encounter rates of sightings (STG) and dolphins (ANI) in NEL were both nil for this quarter.

SURVEY AREA	DOLPHIN MONITORING DATES	Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort) Primary Lines Only	Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort) Primary Lines Only
	Set 1 (2 & 11 Sep 2015)	0.00	0.00
	Set 2 (17 & 29 Sep 2015)	0.00	0.00
Northeast	Set 3 (6 & 13 Oct 2015)	0.00	0.00
Lantau	Set 4 (19 & 26 Oct 2015)	0.00	0.00
	Set 5 (2 & 6 Nov 2015)	0.00	0.00
	Set 6 (10 & 16 Nov 2015)	0.00	0.00
	Set 1 (2 & 11 Sep 2015)	5.47	51.95
	Set 2 (17 & 29 Sep 2015)	4.01	21.38
Northwest	Set 3 (6 & 13 Oct 2015)	5.86	24.91
Lantau	Set 4 (19 & 26 Oct 2015)	2.73	10.94
	Set 5 (2 & 6 Nov 2015)	3.84	15.38
	Set 6 (10 & 16 Nov 2015)	1.73	1.73

 Table 2.
 Dolphin encounter rates (sightings per 100 km of survey effort) during September-November 2015



HK CETACEAN RESEARCH PROJECT 香港鯨豚研究計劃

Table 3. Comparison of average dolphin encounter rates from impact monitoring period (September – November 2015) and baseline monitoring period (September – November 2011) (Note: encounter rates deduced from the baseline monitoring period have been recalculated based only on survey effort and on-effort sighting data made along the primary transect lines under favourable conditions; ± denotes the standard deviation of the average encounter rates)

	Encounter I (no. of on-effort dolph km of surve	in sightings per 100	Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort)		
	September - November 2015	September - November 2011	September - November 2015	September - November 2011	
Northeast Lantau	0.0	6.00 ± 5.05	0.0	22.19 ± 26.81	
Northwest Lantau	3.94 ± 1.57	9.85 ± 5.85	21.05 ± 17.19	44.66 ± 29.85	

Table 4. Comparison of average dolphin encounter rates in Northeast Lantau survey area from all quarters of HKLR03 impact monitoring period and baseline monitoring period (September-November 2011) (Note: encounter rates deduced from the baseline monitoring period have been recalculated based only on survey effort and on-effort sighting data made along the primary transect lines under favourable conditions; the encounter rates in summer months were highlighted in blue;  $\pm$  denotes the standard deviation of the average encounter rates)

	Encounter rate (STG) (no. of on-effort dolphin sightings per 100 km of survey effort)	Encounter rate (ANI) (no. of dolphins from all on-effort sightings per 100 km of survey effort)
September-November 2011 (Baseline)	6.00 ± 5.05	22.19 ± 26.81
December 2012-February 2013 (Impact)	3.14 ± 3.21	6.33 ± 8.64
March-May 2013 (Impact)	0.42 ± 1.03	0.42 ± 1.03
June-August 2013 (Impact)	0.88 ± 1.36	3.91 ± 8.36
September-November 2013 (Impact)	1.01 ± 1.59	3.77 ± 6.49
December 2013-February 2014 (Impact)	0.45 ± 1.10	1.34 ± 3.29
March-May 2014 (Impact)	0.00	0.00
June-August 2014 (Impact)	0.42 ± 1.04	1.69 ± 4.15
September-November 2014 (Impact)	0.00	0.00
December 2014-February 2015 (Impact)	0.00	0.00
March-May 2015 (Impact)	0.00	0.00
June-August 2015 (Impact)	0.44 ± 1.08	0.44 ± 1.08
September-November 2015 (Impact)	0.00	0.00

3.3.3. In NEL, the average dolphin encounter rates (both STG and ANI) in the present three-month impact monitoring period were zero with no sighting made, and such low occurrence of dolphins in NEL have been consistently recorded in the past eleven quarters of HKLR03 monitoring (Table 4). This is a serious concern as the dolphin occurrence in



NEL in the last eleven quarters (0.0-1.0 for ER(STG) and 0.0-3.9 for ER(ANI)) have been exceptionally low when compared to the baseline period (Table 4). Dolphins have almost vacated from NEL waters since January 2014, with only two groups of five dolphins sighted there since then despite consistent and intensive survey effort being conducted in this survey area

- 3.3.4. Moreover, the average dolphin encounter rates (STG and ANI) in NWL during the present impact phase monitoring period were also much lower (reductions of 60.0% and 52.9% respectively) than the ones recorded in the 3-month baseline period, indicating a dramatic decline in dolphin usage of this survey area as well during the present impact phase period (Table 5).
- 3.3.5. Even for the same autumn quarters, the dolphin encounter rates in NWL during autumn 2015 were much lower than the ones recorded in autumn 2013 and 2014 (Table 5).

Table 5. Comparison of average dolphin encounter rates in Northwest Lantau survey area from all quarters of impact monitoring period and baseline monitoring period (September-November 2011) (Note: encounter rates deduced from the baseline monitoring period have been recalculated based only on survey effort and on-effort sighting data made along the primary transect lines under favourable conditions; the encounter rates in summer months were highlighted in blue; ± denotes the standard deviation of the average encounter rates)

	Encounter rate (STG)	Encounter rate (ANI)
	(no. of on-effort dolphin	(no. of dolphins from all
	sightings per 100 km of	on-effort sightings per 100
	survey effort)	km of survey effort)
September-November 2011 (Baseline)	9.85 ± 5.85	44.66 ± 29.85
December 2012-February 2013 (Impact)	8.36 ± 5.03	35.90 ± 23.10
March-May 2013 (Impact)	7.75 ± 3.96	24.23 ± 18.05
June-August 2013 (Impact)	6.56 ± 3.68	27.00 ± 18.71
September-November 2013 (Impact)	8.04 ± 1.10	32.48 ± 26.51
December 2013-February 2014 (Impact)	8.21 ± 2.21	32.58 ± 11.21
March-May 2014 (Impact)	6.51 ± 3.34	19.14 ± 7.19
June-August 2014 (Impact)	4.74 ± 3.84	17.52 ± 15.12
September-November 2014 (Impact)	5.10 ± 4.40	20.52 ± 15.10
December 2014-February 2015 (Impact)	2.91 ± 2.69	11.27 ± 15.19
March-May 2015 (Impact)	0.47 ± 0.73	2.36 ± 4.07
June-August 2015 (Impact)	2.53 ± 3.20	9.21 ± 11.57
September-November 2015 (Impact)	3.94 ± 1.57	21.05 ± 17.19

3.3.6. It should be noted that the encounter rates in NWL in the present quarter have slightly rebounded from the exceptionally low level in the previous three quarters (Table 5). Such potential rebound in dolphin occurrence could be an encouraging sign, and should



be continuously monitored in the upcoming monitoring quarters.

- 3.3.7. As discussed recently in Hung (2015), the dramatic decline in dolphin usage of NEL waters in the past few years (including the declines in abundance, encounter rate and habitat use in NEL, as well as shifts of individual core areas and ranges away from NEL waters) was possibly related to the HZMB construction works that were commenced since 2012. It appeared that such noticeable decline has already extended to NWL waters progressively in 2013-2015.
- 3.3.8. A two-way ANOVA with repeated measures and unequal sample size was conducted to examine whether there were any significant differences in the average encounter rates between the baseline and impact monitoring periods. The two variables that were examined included the two periods (baseline and impact phases) and two locations (NEL and NWL).
- 3.3.9. For the comparison between the baseline period and the present quarter (twelfth quarter of the impact phase being assessed), the p-values for the differences in average dolphin encounter rates of STG and ANI were 0.0079 and 0.071 respectively. If the alpha value is set at 0.05, significant differences were detected between the baseline and present quarters in the dolphin encounter rate of STG, but not in the dolphin encounter rate of ANI.
- 3.3.10. For the comparison between the baseline period and the cumulative quarters in impact phase (i.e. first twelve quarters of the impact phase being assessed), the p-values for the differences in average dolphin encounter rates of STG and ANI were 0.00009 and 0.00003 respectively. Even if the alpha value is set at 0.0001, significant differences were still detected in both the average dolphin encounter rates of STG and ANI (i.e. between the two periods and the locations).
- 3.3.11. As indicated in both dolphin distribution patterns and encounter rates, dolphin usage has been significantly reduced in both NEL and NWL survey areas during the present quarterly period, and such low occurrence of dolphins has also been consistently documented in previous quarters. This raises serious concern, as the timing of the decline in dolphin usage in North Lantau waters coincided well with the construction schedule of the HZMB-related projects (Hung 2015).
- 3.3.12. To ensure the continuous usage of North Lantau waters by the dolphins, every possible measure should be implemented by the contractors and relevant authorities of HZMB-related works to minimize all disturbances to the dolphins.
- 3.4. Group size
- 3.4.1. Group size of Chinese White Dolphins ranged from one to twelve individuals per group in North Lantau region during September to November 2015. The average dolphin group sizes from these three months were compared with the ones deduced from the baseline period in September to November 2011, as shown in Table 6.



HK CETACEAN RESEARCH PROJECT 香港鯨豚研究計劃

Table 6. Comparison of average dolphin group sizes from impact monitoring period (September – November 2015) and baseline monitoring period (September – November 2011) (Note: ± denotes the standard deviation of the average group size)

	Average Dolphin Group Size		
	September – November 2015 September – November 2011		
Overall	5.28 ± 3.54 (n = 18)	3.72 ± 3.13 (n = 66)	
Northeast Lantau	N/A	3.18 ± 2.16 (n = 17)	
Northwest Lantau	5.28 ± 3.54 (n = 18)	3.92 ± 3.40 (n = 49)	

- 3.4.2. The average dolphin group size in NWL waters during September to November 2015 was higher than the ones recorded during the three-month baseline period (Table 6). Seven of the 18 groups were composed of 1-3 individuals only, while five other groups were moderate in size with 4-6 individuals per group. Moreover, six large dolphin groups were sighted during the present quarterly period, including three groups with 7-9 individuals each, and another three groups with 10-12 individuals each.
- 3.4.3. Distribution of dolphins with larger group sizes (five individuals or more per group and ten individuals per group) during the present quarter is shown in Figure 3, with comparison to the one in baseline period. During the autumn months of 2015, distribution of these large groups of dolphins were all located around Lung Kwu Chau and Sha Chau, with the three exceptionally large groups of dolphins (i.e. with 10 or more individuals) sighted adjacent to Lung Kwu Chau (Figure 3). This distribution pattern was very different from the baseline period, when the larger dolphin groups were distributed more evenly in NWL waters with a few more sighted in NEL waters (Figure 3).
- 3.4.4. None of the larger dolphin groups were sighted near the TMCLKL alignment during the present monitoring period (Figure 3).

#### 3.5. Habitat use

- 3.5.1. From September to November 2015, the only area being heavily utilized by Chinese White Dolphins was around and to the north of Lung Kwu Chau, as well as both eastern and western sides of Sha Chau in North Lantau region (Figures 4a and 4b). All grids near TMCLKL alignment as well as HKLR03/HKBCF reclamation sites did not record any presence of dolphins during on-effort search in the present quarterly period, but one grid (F19) in the vicinity of HKLR09 alignment did record moderately high dolphin densities (Figure 4b).
- 3.5.2. It should be emphasized though that the amount of survey effort collected in each grid during the three-month period was fairly low (6-12 units of survey effort for most grids), and therefore the habitat use pattern derived from the three-month dataset should be treated with caution. A more complete picture of dolphin habitat use pattern should be examined when more survey effort for each grid will be collected throughout the impact phase monitoring programme.



- 3.5.3. When compared with the habitat use patterns during the baseline period, dolphin usage in NEL and NWL has dramatically diminished in both areas during the present impact monitoring period (Figure 5). During the baseline period, many grids between Siu Mo To and Shum Shui Kok recorded moderately high to high dolphin densities, which was in stark contrast to the complete absence of dolphins there during the present impact phase period (Figure 5).
- 3.5.4. The density patterns were also very different in NWL between the baseline and impact phase monitoring periods, with higher dolphin usage around Sha Chau, near Black Point, to the west of the airport, as well as between Pillar Point and airport platform during the baseline period. In contrast, only the waters around Lung Kwu Chau and Sha Chau recorded high densities of dolphins during the present impact phase period (Figure 5).
- *3.6. Mother-calf pairs*
- 3.6.1. During the present quarterly period, two young calves (i.e. unspotted calf or unspotted juvenile) were spotted with their mothers near Lung Kwu Chau
- 3.6.2. The rare occurrence of young calves in the present quarter was in stark contrast to their regular occurrence in North Lantau waters during the baseline period. This should be of a serious concern, and the occurrence of young calves in North Lantau waters should be closely monitored in the upcoming quarters.

#### 3.7. Activities and associations with fishing boats

- 3.7.1. Four of the 18 dolphin groups were engaged in feeding activities, while two other dolphin groups were engaged in socializing activities. None of the dolphin groups were engaged in traveling or milling/resting activity during the three-month study period.
- 3.7.2. The percentages of sightings associated with feeding activities (22.2%) and socializing activities (11.1%) during the present impact phase period were both higher than the ones recorded during the baseline period (11.6% and 5.4% respectively). However, it should be noted the sample sizes on total numbers of dolphin sightings were very different between the two periods.
- 3.7.3. Distribution of dolphins engaged in various activities during the present three-month period and baseline period is shown in Figure 6. The four dolphin groups engaged in feeding activities were sighted near Lung Kwu Chau and Sha Chau as well as to the north of Lung Kwu Chau (Figure 6). The two groups engaged in socializing activities were both located to the west of Lung Kwu Chau.
- 3.7.4. When compared to the baseline period, distribution of various dolphin activities during the present impact phase monitoring period was drastically different with a much more restricted area of occurrences.
- 3.7.5. As consistently recorded in the past monitoring quarters, none of the 18 dolphin groups was found to be associated with operating fishing vessels in North Lantau waters during the present impact phase period.



- 3.8. Summary of photo-identification works
- 3.8.1. From September to November 2015, over 2,500 digital photographs of Chinese White Dolphins were taken during the HKLR03 impact phase monitoring surveys for the photo-identification work.
- 3.8.2. In total, 34 individuals sighted 65 times altogether were identified (see summary table in Appendix III and photographs of identified individuals in Appendix IV). All of these re-sightings were made in NWL.
- 3.8.3. The majority of identified individuals were sighted only once or twice during the three-month period, with the exception of two individuals (NL46 and NL210) being 3-4 times and another three individuals (NL48, NL202 and NL286) being sighted 5-6 times.
- 3.8.4. Notably, eight of these 34 individuals (NL33, NL123, NL284, NL285, WL05, WL79, WL241 and WL243) were also sighted in West Lantau waters during the HKLR09 monitoring surveys from September to November 2015, implying that they have moved across the HKLR09 bridge alignment during the same three-month period.
- *3.9. Individual range use*
- 3.9.1. Ranging patterns of the 34 individuals identified during the three-month study period were determined by fixed kernel method, and are shown in Appendix V.
- 3.9.2. All identified dolphins sighted in the present quarter were utilizing NWL waters only, but have completely avoided NEL waters where many of them have utilized as their core areas in the past (Appendix V). This is in contrary to the extensive movements between NEL and NWL survey areas observed in the earlier impact monitoring quarters as well as the baseline period.
- 3.9.3. Notably, several individuals (NL33, NL123, NL284, NL285 and WL05) consistently utilized both NWL and NEL waters in the past have extended their range use to WL waters (and even SWL waters in the case of NL33) during the present quarter. In the upcoming quarters, individual range use and movements should be continuously monitored to examine whether there has been any consistent shifts of individual home ranges from North Lantau to West or Southwest Lantau, as such shift could possibly be related to the HZMB-related construction works (see Hung 2015).

## 4. Conclusion

- 4.1. During this quarter of dolphin monitoring, no adverse impact from the activities of the TMCLKL construction project on Chinese White Dolphins was noticeable from general observations.
- 4.2. Although the dolphins infrequently occurred along the alignment of TMCLKL southern connection viaduct in the past and during the baseline monitoring period, it is apparent




that dolphin usage has been significantly reduced in NEL, and many individuals have shifted away from the important habitat around the Brothers Islands.

4.3. It is critical to monitor the dolphin usage in North Lantau region in the upcoming quarters, to determine whether the dolphins are continuously affected by the various construction activities in relation to the HZMB-related works, and whether suitable mitigation measure can be applied to revert the situation.

### 5. References

- Buckland, S. T., Anderson, D. R., Burnham, K. P., Laake, J. L., Borchers, D. L., and Thomas, L. 2001. Introduction to distance sampling: estimating abundance of biological populations. Oxford University Press, London.
- Hung, S. K. 2013. Monitoring of Marine Mammals in Hong Kong waters: final report (2012-13). An unpublished report submitted to the Agriculture, Fisheries and Conservation Department, 168 pp.
- Hung, S. K. 2014. Monitoring of marine mammals in Hong Kong waters data collection: final report (2013-14). An unpublished report submitted to the Agriculture, Fisheries and Conservation Department of Hong Kong SAR Government, 231 pp.
- Hung, S. K. 2015. Monitoring of marine mammals in Hong Kong waters data collection: final report (2014-15). An unpublished report submitted to the Agriculture, Fisheries and Conservation Department of Hong Kong SAR Government, 198 pp.
- Jefferson, T. A. 2000. Population biology of the Indo-Pacific hump-backed dolphin in Hong Kong waters. Wildlife Monographs 144:1-65.






Figure 1. Distribution of Chinese white dolphin sighting in Northwest and Northeast Lantau during HKLR03 impact phase (top) and baseline monitoring surveys (bottom)





Figure 2. Distribution of Chinese white dolphin sightings in Northwest and Northeast Lantau during the same autumn quarters (June-August) of HKLR03 impact phase in 2013-15






Figure 3. Distribution of Chinese white dolphins with larger group sizes during HKLR03 impact phase (top) and baseline monitoring surveys (bottom) (green dots: group sizes of 5 or more; purple dots: group sizes of 10 or more)




Figure 4a. Sighting density of Chinese white dolphins with corrected survey effort per  $\text{km}^2$  in Northeast and Northwest Lantau survey areas, using data collected during HKLR03 impact monitoring period monitoring period (Sep-Nov 15) (SPSE = no. of on-effort sightings per 100 units of survey effort)




Figure 4b. Density of Chinese white dolphins with corrected survey effort per km<sup>2</sup> in Northeast and Northwest Lantau survey areas, using data collected during HKLR03 impact monitoring period (Sep-Nov 15) (DPSE = no. of dolphins per 100 units of survey effort)





Figure 5. Comparison of density of Chinese white dolphins with corrected survey effort per  $\text{km}^2$  in Northwest and Northeast Lantau survey area between the impact monitoring period September-November 2015) and baseline monitoring period (September-November 2011) (DPSE = no. of dolphins per 100 units of survey effort)






Figure 6. Distribution of Chinese white dolphins engaged in feeding (purple dots), socializing (pink dots) and traveling (green dots) activities during HKLR03 impact phase (top) and baseline monitoring surveys (bottom)

## Appendix I. HKLR03 Survey Effort Database (September-November 2015)

(Abbreviations: BEAU = Beaufort Sea State; P = Primary Line Effort; S = Secondary Line Effort)

DATE	AREA	BEAU	EFFORT	SEASON	VESSEL	TYPE	P/S
2-Sep-15	NW LANTAU	2	1.92	AUTUMN	STANDARD31516	HKLR	Р
2-Sep-15	NW LANTAU	3	30.24	AUTUMN	STANDARD31516	HKLR	Р
2-Sep-15	NW LANTAU	3	6.89	AUTUMN	STANDARD31516	HKLR	S
2-Sep-15	NE LANTAU	2	11.59	AUTUMN	STANDARD31516	HKLR	Р
2-Sep-15	NE LANTAU	3	7.98	AUTUMN	STANDARD31516	HKLR	Р
2-Sep-15	NE LANTAU	2	8.83	AUTUMN	STANDARD31516	HKLR	S
2-Sep-15	NE LANTAU	3	2.00	AUTUMN	STANDARD31516	HKLR	S
11-Sep-15	NW LANTAU	2	30.26	AUTUMN	STANDARD31516	HKLR	P
11-Sep-15	NW LANTAU	3	10.73	AUTUMN	STANDARD31516	HKLR	Р
11-Sep-15	NW LANTAU	2	4.41	AUTUMN	STANDARD31516	HKLR	S
11-Sep-15	NW LANTAU	3	8.40	AUTUMN	STANDARD31516	HKLR	S
11-Sep-15	NE LANTAU	2	7.75	AUTUMN	STANDARD31516	HKLR	P
11-Sep-15	NE LANTAU	3	8.95	AUTUMN	STANDARD31516	HKLR	Р
11-Sep-15	NE LANTAU	2	7.97	AUTUMN	STANDARD31516	HKLR	S
11-Sep-15	NE LANTAU	3	2.11	AUTUMN	STANDARD31516	HKLR	S
17-Sep-15	NE LANTAU	2	9.43	AUTUMN	STANDARD31516	HKLR	P
17-Sep-15	NE LANTAU	3	10.80	AUTUMN	STANDARD31516	HKLR	P
17-Sep-15	NE LANTAU	2	5.51	AUTUMN	STANDARD31516	HKLR	S
17-Sep-15	NE LANTAU	3	5.22	AUTUMN	STANDARD31516	HKLR	S
17-Sep-15	NW LANTAU	2	4.70	AUTUMN	STANDARD31516	HKLR	P
17-Sep-15	NW LANTAU	3	28.06	AUTUMN	STANDARD31516	HKLR	P
17-Sep-15	NW LANTAU	3	7.34	AUTUMN	STANDARD31516	HKLR	S
29-Sep-15	NE LANTAU	2	3.00	AUTUMN	STANDARD31516	HKLR	P
29-Sep-15 29-Sep-15	NE LANTAU	3	12.12	AUTUMN	STANDARD31516	HKLR	P
29-Sep-15 29-Sep-15	NE LANTAU	4	1.90	AUTUMN	STANDARD31516	HKLR	P
29-Sep-15	NE LANTAU	2	3.06	AUTUMN	STANDARD31516	HKLR	S
29-Sep-15	NE LANTAU	3	6.02	AUTUMN	STANDARD31516	HKLR	S
29-Sep-15	NE LANTAU	4	1.10	AUTUMN	STANDARD31516	HKLR	S
29-Sep-15 29-Sep-15	NW LANTAU	2	25.66	AUTUMN	STANDARD31516	HKLR	P
29-Sep-15 29-Sep-15	NW LANTAU	3	16.42	AUTUMN	STANDARD31510 STANDARD31516	HKLR	P
29-Sep-15 29-Sep-15	NW LANTAU	2	1.60	AUTUMN	STANDARD31510 STANDARD31516	HKLR	S
29-Sep-15 29-Sep-15		3	11.49	AUTUMN	STANDARD31510 STANDARD31516	HKLR	S
6-Oct-15	NW LANTAU	2	10.62	AUTUMN	STANDARD31516	HKLR	P
6-Oct-15	NW LANTAU	3	18.78	AUTUMN	STANDARD31510 STANDARD31516	HKLR	P
6-Oct-15	NW LANTAU	2	0.59	AUTUMN	STANDARD31510 STANDARD31516	HKLR	S
6-Oct-15	NW LANTAU	3	7.02	AUTUMN	STANDARD31510 STANDARD31516	HKLR	S
6-Oct-15	NE LANTAU	2	20.01	AUTUMN	STANDARD31516	HKLR	P
6-Oct-15	NE LANTAU	3	10.79	AUTUMN	STANDARD31516	HKLR	S
13-Oct-15	NW LANTAU	2	23.12	AUTUMN	STANDARD31516	HKLR	P
13-Oct-15	NW LANTAU	3	15.72	AUTUMN	STANDARD31516	HKLR	P
13-Oct-15	NW LANTAU	2	8.61	AUTUMN	STANDARD31516	HKLR	S
13-Oct-15	NW LANTAU	3	4.20	AUTUMN	STANDARD31516	HKLR	S
13-Oct-15	NE LANTAU	2	7.15	AUTUMN	STANDARD31516	HKLR	Р
13-Oct-15	NE LANTAU	3	9.80	AUTUMN	STANDARD31516	HKLR	Р
13-Oct-15	NE LANTAU	2	4.56	AUTUMN	STANDARD31516	HKLR	S
13-Oct-15	NE LANTAU	3	5.59	AUTUMN	STANDARD31516	HKLR	S
19-Oct-15	NE LANTAU	2	14.52	AUTUMN	STANDARD31516	HKLR	Р
19-Oct-15	NE LANTAU	3	2.90	AUTUMN	STANDARD31516	HKLR	Р
19-Oct-15	NE LANTAU	1	2.10	AUTUMN	STANDARD31516	HKLR	S
19-Oct-15	NE LANTAU	2	7.68	AUTUMN	STANDARD31516	HKLR	S

(Abbreviations: BEAU = Beaufort Sea State; P = Primary Line Effort; S = Secondary Line Effort)

DATE	AREA	BEAU	EFFORT	SEASON	VESSEL	TYPE	P/S
19-Oct-15	NW LANTAU	2	14.07	AUTUMN	STANDARD31516	HKLR	P
19-Oct-15	NW LANTAU	3	27.17	AUTUMN	STANDARD31516	HKLR	P
19-Oct-15	NW LANTAU	2	6.61	AUTUMN	STANDARD31516	HKLR	S
19-Oct-15	NW LANTAU	3	6.25	AUTUMN	STANDARD31516	HKLR	S
26-Oct-15	NE LANTAU	2	10.41	AUTUMN	STANDARD31516	HKLR	P
26-Oct-15	NE LANTAU	3	10.00	AUTUMN	STANDARD31516	HKLR	P
26-Oct-15	NE LANTAU	2	8.99	AUTUMN	STANDARD31516	HKLR	S
26-Oct-15	NE LANTAU	3	1.60	AUTUMN	STANDARD31516	HKLR	S
26-Oct-15	NW LANTAU	2	1.22	AUTUMN	STANDARD31516	HKLR	P
26-Oct-15	NW LANTAU	3	30.67	AUTUMN	STANDARD31516	HKLR	P
26-Oct-15	NW LANTAU	2	0.10	AUTUMN	STANDARD31516	HKLR	S
26-Oct-15	NW LANTAU	3	7.51	AUTUMN	STANDARD31516	HKLR	S
2-Nov-15	NW LANTAU	2	6.50	AUTUMN	STANDARD31516	HKLR	P
2-Nov-15	NW LANTAU	3	27.18	AUTUMN	STANDARD31516	HKLR	P
2-Nov-15	NW LANTAU	4	7.13	AUTUMN	STANDARD31516	HKLR	P
2-Nov-15	NW LANTAU	2	2.30	AUTUMN	STANDARD31516	HKLR	S
2-Nov-15	NW LANTAU	3	7.55	AUTUMN	STANDARD31516	HKLR	S
2-Nov-15	NW LANTAU	4	2.74	AUTUMN	STANDARD31516	HKLR	S
2-Nov-15	NE LANTAU	2	14.92	AUTUMN	STANDARD31516	HKLR	P
2-Nov-15	NE LANTAU	3	1.70	AUTUMN	STANDARD31516	HKLR	P
2-Nov-15	NE LANTAU	2	7.98	AUTUMN	STANDARD31516	HKLR	S
2-Nov-15	NE LANTAU	3	2.40	AUTUMN	STANDARD31516	HKLR	S
6-Nov-15	NW LANTAU	3	18.35	AUTUMN	STANDARD31516	HKLR	P
6-Nov-15	NW LANTAU	4	13.86	AUTUMN	STANDARD31516	HKLR	P
6-Nov-15	NW LANTAU	3	6.79	AUTUMN	STANDARD31516	HKLR	S
6-Nov-15	NE LANTAU	2	5.90	AUTUMN	STANDARD31516 STANDARD31516	HKLR	P
6-Nov-15	NE LANTAU	3	14.15	AUTUMN	STANDARD31516 STANDARD31516	HKLR	Р
6-Nov-15	NE LANTAU	2	6.70	AUTUMN	STANDARD31516 STANDARD31516	HKLR	Р S
6-Nov-15	NE LANTAU	2	3.95	AUTUMN	STANDARD31516 STANDARD31516	HKLR	S
10-Nov-15	NW LANTAU	2	3.95 2.44	AUTUMN	STANDARD31516 STANDARD31516	HKLR	P
10-Nov-15	NW LANTAU	3	2.44 27.80	AUTUMN	STANDARD31516 STANDARD31516	HKLR	Р
10-Nov-15	NW LANTAU	4	0.98	AUTUMN	STANDARD31516 STANDARD31516	HKLR	Р
10-Nov-15	NW LANTAU	2	0.98	AUTUMN	STANDARD31516 STANDARD31516	HKLR	г S
	NW LANTAU	2		AUTUMN	STANDARD31516 STANDARD31516		S
10-Nov-15	NW LANTAU		6.23		STANDARD31516 STANDARD31516	HKLR HKLR	S S
10-Nov-15		4	1.30	AUTUMN			
10-Nov-15	NE LANTAU	2	9.09	AUTUMN	STANDARD31516	HKLR	Р
10-Nov-15	NE LANTAU	3	10.38		STANDARD31516		P
10-Nov-15	NE LANTAU	2	8.03		STANDARD31516		S
10-Nov-15	NE LANTAU	3	2.70	AUTUMN	STANDARD31516	HKLR	S
16-Nov-15	NE LANTAU	2	5.26	AUTUMN	STANDARD31516	HKLR	Р
16-Nov-15	NE LANTAU	3	12.22	AUTUMN	STANDARD31516	HKLR	P
16-Nov-15	NE LANTAU	2	7.72	AUTUMN	STANDARD31516	HKLR	S
16-Nov-15		3	2.10	AUTUMN	STANDARD31516	HKLR	S
16-Nov-15		2	6.48		STANDARD31516		Р
16-Nov-15		3	21.03	AUTUMN	STANDARD31516	HKLR	Р
16-Nov-15	NW LANTAU	4	9.27	AUTUMN	STANDARD31516	HKLR	Р
16-Nov-15	NW LANTAU	5	4.10	AUTUMN	STANDARD31516	HKLR	P
16-Nov-15	NW LANTAU	2	2.53	AUTUMN	STANDARD31516	HKLR	S
16-Nov-15	NW LANTAU	3	7.79	AUTUMN	STANDARD31516	HKLR	S
16-Nov-15	NW LANTAU	4	2.60	AUTUMN	STANDARD31516	HKLR	S

DATE	STG #	TIME	HRD SZ	AREA	BEAU	PSD	EFFORT	TYPE	NORTHING	EASTING	SEASON	BOAT ASSOC.	P/S
02-Sep-15	1	1045	8	NW LANTAU	3	629	ON	HKLR	823950	805482	AUTUMN	NONE	Р
02-Sep-15	2	1122	12	NW LANTAU	2	240	ON	HKLR	826365	805436	AUTUMN	NONE	Р
02-Sep-15	3	1143	12	NW LANTAU	2	75	ON	HKLR	826741	805344	AUTUMN	NONE	Р
11-Sep-15	1	1155	6	NW LANTAU	2	349	ON	HKLR	828788	806460	AUTUMN	NONE	Р
17-Sep-15	1	1411	7	NW LANTAU	3	134	ON	HKLR	828867	805462	AUTUMN	PURSE-SEINE	Р
29-Sep-15	1	1445	5	NW LANTAU	2	430	ON	HKLR	827625	806489	AUTUMN	NONE	Р
29-Sep-15	2	1512	4	NW LANTAU	2	281	ON	HKLR	828090	806500	AUTUMN	NONE	Р
06-Oct-15	1	1113	2	NW LANTAU	2	72	ON	HKLR	827029	805334	AUTUMN	NONE	Р
13-Oct-15	1	1025	2	NW LANTAU	3	195	ON	HKLR	817031	804665	AUTUMN	NONE	Р
13-Oct-15	2	1036	3	NW LANTAU	3	102	ON	HKLR	817020	804675	AUTUMN	NONE	Р
13-Oct-15	3	1123	10	NW LANTAU	2	745	ON	HKLR	825923	804673	AUTUMN	NONE	Р
19-Oct-15	1	1407	2	NW LANTAU	3	14	ON	HKLR	826473	806476	AUTUMN	NONE	Р
26-Oct-15	1	1326	6	NW LANTAU	3	73	ON	HKLR	823681	807511	AUTUMN	NONE	Р
26-Oct-15	2	1444	2	NW LANTAU	2	107	ON	HKLR	827007	805303	AUTUMN	NONE	S
02-Nov-15	1	1143	7	NW LANTAU	2	181	ON	HKLR	828699	806450	AUTUMN	NONE	Р
06-Nov-15	1	1106	1	NW LANTAU	3	77	ON	HKLR	826830	805262	AUTUMN	NONE	Р
10-Nov-15	1	1042	1	NW LANTAU	3	465	ON	HKLR	825312	805475	AUTUMN	NONE	Р
16-Nov-15	1	1455	5	NW LANTAU	5	662	ON	HKLR	827241	804645	AUTUMN	NONE	Р

Appendix II. HKLR03 Chinese White Dolphin Sighting Database (September-November 2015) (Abberviations: STG# = Sighting Number; HRD SZ = Dolphin Herd Size; BEAU = Beaufort Sea State; PSD = Perpendicular Distance; BOAT ASSOC. = Fishing Boat Association P/S: Sighting Made on Primary/Secondary Lines


Appendix III. Individual dolphins identified during HKLR03 monitoring surveys in September-November 2015


CH34		STG#	AREA
•••••	29/09/15	1	NW LANTAU
	19/10/15	1	NW LANTAU
CH84	02/09/15	3	NW LANTAU
NL33	13/10/15	1	NW LANTAU
	26/10/15	1	NW LANTAU
NL46	02/09/15	2	NW LANTAU
	17/09/15	1	NW LANTAU
	10/11/15	1	NW LANTAU
NL48	02/09/15	1	NW LANTAU
	11/09/15	1	NW LANTAU
	17/09/15	1	NW LANTAU
	02/11/15	1	NW LANTAU
	16/11/15	1	NW LANTAU
NL80	02/09/15	2	NW LANTAU
NL98	02/11/15	1	NW LANTAU
NL104	13/10/15	3	NW LANTAU
NL123	17/09/15	1	NW LANTAU
	02/11/15	1	NW LANTAU
NL136	29/09/15	1	NW LANTAU
	02/11/15	1	NW LANTAU
NL150	02/09/15	2	NW LANTAU
NL165	02/09/15	1	NW LANTAU
NL182	17/09/15	1	NW LANTAU
	02/11/15	1	NW LANTAU
NL202	02/09/15	2	NW LANTAU
	17/09/15	1	NW LANTAU
	29/09/15	2	NW LANTAU
	13/10/15	3	NW LANTAU
	26/10/15	2	NW LANTAU
	16/11/15	1	NW LANTAU
NL203	02/09/15	3	NW LANTAU
NL210	02/09/15	2	NW LANTAU
	13/10/15	3	NW LANTAU
	02/11/15	1	NW LANTAU
	16/11/15	1	NW LANTAU
NL214	13/10/15	3	NW LANTAU
NL220	19/10/15	1	NW LANTAU
	26/10/15	1	NW LANTAU
NL233	02/09/15	2	NW LANTAU

ID#	DATE	STG#	AREA
NL261	02/09/15	1	NW LANTAU
	26/10/15	1	NW LANTAU
NL272	26/10/15	1	NW LANTAU
NL284	13/10/15	3	NW LANTAU
	26/10/15	1	NW LANTAU
NL285	02/09/15	1	NW LANTAU
	11/09/15	1	NW LANTAU
NL286	02/09/15	2	NW LANTAU
	17/09/15	1	NW LANTAU
	06/10/15	1	NW LANTAU
	13/10/15	3	NW LANTAU
	26/10/15	2	NW LANTAU
	16/11/15	1	NW LANTAU
NL297	02/09/15	3	NW LANTAU
NL302	02/09/15	3	NW LANTAU
	11/09/15	1	NW LANTAU
NL308	02/09/15	2	NW LANTAU
NL319	29/09/15	2	NW LANTAU
SL47	13/10/15	2	NW LANTAU
WL05	02/09/15	1	NW LANTAU
	29/09/15	2	NW LANTAU
WL17	02/09/15	2	NW LANTAU
	17/09/15	1	NW LANTAU
WL79	13/10/15	3	NW LANTAU
WL241	13/10/15	2	NW LANTAU
WL243	13/10/15	2	NW LANTAU

Appendix IV. Thirty-four individual dolphins that were identified during September-November 2015 under HKLR03 impact phase monitoring surveys























Appendix V. Ranging patterns (95% kernel ranges) of 34 individual dolphins that were sighted during HKLR03 impact phase monitoring period (note: yellow dots indicates sightings made in September-November 2015)











Appendix V. (cont'd)



Appendix V. (cont'd)



Appendix J

# Event Action Plan

## Appendix J1Event/Action Plan for Air Quality

	IEC <sup>(1)</sup>	SOR <sup>(1)</sup>	
		JOK	Contractor
urce. and the SOR. ement to confirm oring frequency to	<ol> <li>Check monitoring data submitted by the ET.</li> <li>Check Contractor's working method.</li> </ol>	1. Notify Contractor.	<ol> <li>Rectify any unacceptable practice</li> <li>Amend working methods if appropriate</li> </ol>
urce. C and the SOR. rements to confirm coring frequency to he IEC and the remedial actions continues, arrange the IEC and the	<ol> <li>Check monitoring data submitted by the ET.</li> <li>Check the Contractor's working method.</li> <li>Discuss with the ET and the Contractor on possible remedial measures.</li> <li>Advise the SOR on the effectiveness of the proposed remedial measures.</li> <li>Supervisor implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify the Contractor.</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Submit proposals for remedial actions to IEC within 3 working days of notification</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ol>
rem contin the I stops	edial actions nues, arrange	<ul> <li>edial actions</li> <li>4. Advise the SOR on the effectiveness of the proposed remedial measures.</li> <li>5. Supervisor implementation of remedial measures.</li> <li>, cease</li> </ul>	<ul> <li>edial actions</li> <li>4. Advise the SOR on the effectiveness of the proposed remedial measures.</li> <li>nues, arrange EC and the</li> <li>5. Supervisor implementation of remedial measures.</li> <li>, cease</li> </ul>

	ACTION									
EVENT	ET <sup>(1)</sup>	IEC <sup>(1)</sup>	SOR <sup>(1)</sup>	Contractor						
Limit Level										
1. Exceedance for one sample	<ol> <li>Identify the source.</li> <li>Inform the SOR and the DEP.</li> </ol>	1. Check monitoring data submitted by the ET.	1. Confirm receipt of notification of failure in writing.	1. Take immediate action to avoid further exceedance						
	<ol> <li>Repeat measurement to confirm finding.</li> </ol>	method.	<ol> <li>2. Notify the Contractor.</li> <li>3. Ensure remedial measures are</li> </ol>	<ol> <li>Submit proposals for remedial actions to IEC within 3 working days of notification</li> </ol>						
	<ol> <li>Increase monitoring frequency to daily.</li> </ol>	<ol> <li>Discuss with the ET and the Contractor on possible remedial measures.</li> </ol>	properly implemented.	3. Implement the agreed proposals						
	5. Assess effectiveness of Contractor's remedial actions and keep the IEC, the DEP and the SOR informed of	<ul><li>4. Advise the SOR on the effectiveness of the proposed remedial measures.</li></ul>		4. Amend proposal if appropriate						
	the results.	5. Supervisor implementation of remedial measures.								
2. Exceedance for two or more consecutive	1. Notify the IEC, the SOR, the DEP and the Contractor.	<ol> <li>Discuss amongst the SOR, ET and the Contractor on the</li> </ol>	1. Confirm receipt of notification of failure in writing.	1. Take immediate action to avoid further exceedance.						
samples	2. Identify the source.	potential remedial actions.	2. Notify the Contractor.	2. Submit proposals for remedial						
	3. Repeat measurements to confirm findings.	2. Review the Contractor's remedial actions whenever	3. In consultation with the IEC, agree with the Contractor on the	actions to IEC within 3 working days of notification.						
	4. Increase monitoring frequency to	necessary to assure their effectiveness and advise the	remedial measures to be	3. Implement the agreed proposals.						
	daily.	SOR accordingly.	implemented. 4. Ensure remedial measures are	<ol> <li>Resubmit proposals if problem still not under control.</li> </ol>						
	5. Carry out analysis of the Contractor's working procedures to determine possible mitigation to be implemented.	3. Supervise the implementation of remedial measures.	properly implemented. 5. If exceedance continues, consider what activity of the work is responsible and instruct the	5. Stop the relevant activity of works as determined by the SOR until the exceedance is abated.						
	<ol> <li>Arrange meeting with the IEC and the SOR to discuss the remedial actions to be taken.</li> </ol>		Contractor to stop that activity of work until the exceedance is abated.							
	<ol> <li>Assess effectiveness of the Contractor's remedial actions and keep the IEC, the DEP and</li> </ol>									

the SOR informed of the results.

8. If exceedance stops cease additional monitoring.

## Appendix J2Event/ Action Plan for Construction Noise

		ACTI	ON	
EVENT	ET	IEC	SOR	Contractor
Action Level	<ol> <li>Notify the IEC and the Contractor.</li> <li>Carry out investigation.</li> </ol>	<ol> <li>Review the analysed results submitted by the ET.</li> </ol>	1. Confirm receipt of notification of failure in writing.	1. Submit noise mitigation proposal to IEC
	<ol> <li>Curry our investigation.</li> <li>Report the results of investigation to the IEC and the Contractor.</li> </ol>	measures by the Contractor and	<ol> <li>Notify the Contractor.</li> <li>Require the Contractor to propose</li> </ol>	2. Implement noise mitigation proposals
4. 5.	<ol> <li>Discuss with the Contractor and formulate remedial measures.</li> </ol>	<ul><li>advise the SOR accordingly.</li><li>3. Supervise the implementation of</li></ul>	remedial measures for the analysed noise problem.	
	<ol> <li>Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	remedial measures.	4. Ensure remedial measures are properly implemented.	
Limit Level	<ol> <li>Notify the IEC, the SOR, the DEP and the Contractor.</li> </ol>	and the Contractor on the potential	1. Confirm receipt of notification of failure in writing.	1. Take immediate action to avoid further exceedance
	2. Identify the source.	remedial actions.	2. Notify the Contractor.	2. Submit proposals for remedial
	<ol><li>Repeat measurement to confirm findings.</li></ol>	2. Review the Contractor's remedial actions whenever necessary to	3. Require the Contractor to propose remedial measures for the analysed	actions to IEC within 3 working days of notification
	assure their effectiveness and advi	assure their effectiveness and advise the SOR accordingly.	noise problem.	3. Implement the agreed proposals
	<ol> <li>Carry out analysis of Contractor's working procedures to determine</li> </ol>	<ol> <li>Supervise the implementation of remedial measures.</li> </ol>	4. Ensure remedial measures are properly implemented.	<ol> <li>Resubmit proposals if problem st not under control</li> </ol>
	possible mitigation to be implemented.	remediai measures.	5. If exceedance continues, consider what activity of the work is	5. Stop the relevant activity of works as determined by the SOR until th
6	<ol><li>Inform the IEC, the SOR and the DEP the causes &amp; actions taken for the exceedances.</li></ol>		responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.	exceedance is abated.
	<ol> <li>Assess effectiveness of the Contractor's remedial actions and keep the IEC, the DEP and the SOR informed of the results.</li> </ol>			
	8. If exceedance stops, cease additiona monitoring.	1		

Event	ET	Leader		IEC	S	OR		Contractor
Action level being exceeded by one sampling day	1.	Repeat in situ measurement on next day of exceedance to confirm findings;	1.	Check monitoring data submitted by ET and Contractor's working methods.	1.	Confirm receipt of notification of non-compliance in writing;	1.	Inform the SOR and confirm notification of the non- compliance in writing;
	2.	Identify source(s) of impact;			2.	Notify Contractor.	2.	Rectify unacceptable practice;
	3.	Inform IEC, contractor and SOR;					3.	Amend working methods if appropriate.
	4.	Check monitoring data, all plant, equipment and Contractor's working methods.						
Action level being exceeded by two or more consecutive sampling days	1.	Repeat measurement on next day of exceedance to confirm findings;	1.	Check monitoring data submitted by ET and Contractor's working method;	1.	Discuss with IEC on the proposed mitigation measures;	1.	Inform the Supervising Officer and confirm notification of the non-
	2.	Identify source(s) of impact;	2.	Discuss with ET and Contractor	2.	Ensure mitigation massures		compliance in writing;
	3.	Inform IEC, contractor, SOR and EPD;	۷.	on possible remedial actions;	۷.	Ensure mitigation measures are properly implemented;	2.	Rectify unacceptable practice;
	4.	Check monitoring data, all plant, equipment and Contractor's working methods;	3.	Review the proposed mitigation measures submitted by Contractor and advise the SOR accordingly;	3.	Assess the effectiveness of the implemented mitigation measures.	3.	Check all plant and equipment and consider changes of working methods;
	5.	Discuss mitigation measures with IEC, SOR and Contractor;	4.	Supervise the implementation of			4.	Submit proposal of additiona mitigation measures to SOR
	6.	Ensure mitigation measures are implemented;		mitigation measures.				within 3 working days of notification and discuss with ET, IEC and SOR;
	7.	Increase the monitoring frequency to daily until no exceedance of Action level;					5.	Implement the agreed mitigation measures.
Limit level being exceeded by one sampling day	1.	Repeat measurement on next day of exceedance to confirm findings;	1.	Check monitoring data submitted by ET and Contractor's working method;	1.	Confirm receipt of notification of failure in writing;	ı 1.	Inform the SOR and confirm notification of the non- compliance in writing;
	2.	Identify source(s) of impact;	2.	Discuss with ET and Contractor	2.	Discuss with IEC, ET and Contractor on the proposed	2.	Rectify unacceptable practice,

Appendix J3Event/Action Plan for Water Quality

Event	ET	Leader		IEC	SO	R		Contractor
	3.	Inform IEC, contractor, SOR and EPD;		on possible remedial actions;		mitigation measures;		
	4.	Check monitoring data, all plant, equipment and Contractor's working methods;	3.	Review the proposed mitigation 3 measures submitted by Contractor and advise the SOR		Request Contractor to review the working methods.	3.	Check all plant and equipment and consider changes of working methods;
	5.	Discuss mitigation measures with IEC, SOR and Contractor;		accordingly.			4.	Submit proposal of mitigation measures to SOR within 3 working days of notification and discuss with ET, IEC and SOR.
Limit level being exceeded by two or more consecutive	1.	Repeat measurement on next day of exceedance to confirm findings;	1.	Check monitoring data submitted by ET and Contractor's working method;		1. Discuss with IEC, ET and Contractor on the proposed mitigation	1.	Take immediate action to avoid further exceedance;
sampling days	2.	Identify source(s) of impact;		<b>U</b>		measures;	2.	Submit proposal of mitigation
	3.	Inform IEC, contractor, SOR and EPD;	2.	Discuss with ET and Contractor on possible remedial actions;		<ol> <li>Request Contractor to critically review the working methods;</li> </ol>		measures to SOR within 3 working days of notification and discuss with ET, IEC and
	4.	Check monitoring data, all plant, equipment and Contractor's working	3.	Review the Contractor's mitigation measures whenever		3. Make agreement on the mitigation measures to be		SOR;
		methods;		necessary to assure their effectiveness and advise the		implemented; 4.	3.	Implement the agreed mitigation measures;
	5.	Discuss mitigation measures with IEC, SOR and Contractor;		SOR accordingly;		5. Ensure mitigation measures are properly implemented;	4	Resubmit proposals of
		ile, son and contractor,	4.	Supervise the implementation		<ul><li>6.</li></ul>	т.	mitigation measures if
	6.	Ensure mitigation measures are implemented;		of mitigation measures.		7. Consider and instruct, if necessary, the Contractor to slow down or to stop all		problem still not under control;
	7.	Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days;				or part of the construction activities until no exceedance of Limit level.	5.	As directed by the Supervising Officer, to slow down or to stop all or part of the construction activities until no exceedance of Limit level.

Event	ET Leader	IEC	SOR	Contractor
Action Level	1. Repeat statistical data analysis to confirm findings;	1. Check monitoring data submitted by ET and Contractor;	1. Discuss monitoring with the IEC and any other measures	1. Inform the SOR and confirm notification of the non-
	2. Review all available and relevant data, including		proposed by the ET;	compliance in writing;
	raw data and statistical analysis results of other	2. Discuss monitoring results and		
	parameters covered in the EM&A, to ascertain if	findings with the ET and the	2. If SOR is satisfied with the	2. Discuss with the ET and the
	differences are as a result of natural variation or	Contractor.	proposal of any other measures,	IEC and propose measures to
	previously observed seasonal differences;		SOR to signify the agreement in	the IEC and the SOR;
			writing on the measures to be	
	3. Identify source(s) of impact;		implemented.	3. Implement the agreed
			-	measures.
	4. Inform the IEC, SOR and Contractor;			

## Appendix J4 Implementation of Event-Action Plan for Dolphin Monitoring

5. Check monitoring data.

6. Review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary.

Event ET Leader	I	IEC	SC	OR	Contractor
Limit Level1. Repeat statistical da2. Review all available raw data and statist parameters covered differences are as a previously observed 3. Identify source(s) of 4. Inform the IEC, ER, findings; 5. Check monitoring d 6. Repeat review to en measures are fully a advise on additiona 7. If ET proves that the any of the construct contract, ET to arran IEC, ER/SOR and C additional dolphin i potential mitigation modify the perimete control/temporarily activity etc.) and su	ta analysis to confirm findings; 1 e and relevant data, including ical analysis results of other 2 in the EM&A, to ascertain if result of natural variation or d seasonal differences; 3 impact; 3 'SOR and Contractor of ata; sure all the dolphin protective 4 ind properly implemented and l measures if necessary; e source of impact is caused by ion activity by the works age a meeting to discuss with Contractor the necessity of 5 nonitoring and/or any other measures (e.g., consider to er silt curtain or consider to or stop relevant construction omit to IEC a proposal of nonitoring and/or mitigation	<ol> <li>Check monitoring data submitted by ET and Contractor;</li> <li>Discuss monitoring results and findings with the ET and the Contractor;</li> <li>Attend the meeting to discuss with ET, ER/SOR and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures;</li> <li>Review proposals for additional monitoring and any other mitigation measures submitted by ET and Contractor and advise ER/SOR of the results and findings accordingly;</li> <li>Supervise / Audit the implementation of additional monitoring and/or any other mitigation measures and advise ER/SOR the results and findings accordingly.</li> </ol>	1.		<ol> <li>Inform the ER/SOR and confirm notification of the non- compliance in writing;</li> <li>Attend the meeting to discuss with ET, IEC and ER/SOR the necessity of additional dolphin monitoring and any other potential mitigation measures;</li> <li>Jointly submit with ET to IEC a proposal of additional dolphin monitoring and/or any other mitigation measures when necessary;</li> <li>Implement the agreed additional dolphin monitoring and/or any other mitigation measures.</li> </ol>

EVENT	ACTION			
	ET Leader	IEC	SO	Contractor
Action Level				
With the numerical values presented in <i>Table 5.7</i> of <i>Baseline Monitoring Report</i> , when any of the response variable for dolphin acoustic behaviour recorded in the construction phase monitoring is 20% lower or higher than that recorded in the baseline monitoring (see <i>Table 5.8</i> of <i>Baseline Monitoring Report</i> ), or when there is a difference of 20% in dolphin acoustic signal detection at nighttime period at Site C1 only, the action level should be triggered	<ol> <li>Repeat statistical data analysis to confirm findings;</li> <li>Review all available and relevant data to ascertain if differences are as a result of natural variation or seasonal differences;</li> <li>Identify source(s) of impact;</li> <li>Inform the IEC, SO and Contractor;</li> <li>Check monitoring data;</li> <li>Carry out audit to ensure all dolphin protective measures are implemented fully and additional measures be proposed if necessary</li> </ol>	<ol> <li>Check monitoring data submitted by ET and Contractor;</li> <li>Discuss monitoring with the ET and the Contractor;</li> </ol>	<ol> <li>Discuss with the IEC the repeat monitoring and any other measures proposed by the ET;</li> <li>Make agreement on measures to be implemented.</li> </ol>	<ol> <li>Inform the SO and confirm notification of the non- compliance in writing;</li> <li>Discuss with the ET and the IEC and propose measures to the IEC and the SO;</li> <li>Implement the agreed measures.</li> </ol>

# Appendix J5Event and Action Plan on Dolphin Acoustic Behaviour

EVENT	ACTION						
	ET Leader	IEC	SO	Contractor			
Limit Level							
With the numerical values presented in <i>Table 5.7</i> of <i>Baseline Monitoring Report</i> , when any of the response variable for dolphin acoustic behaviour recorded in the construction phase monitoring is 40% lower or higher than that recorded in the baseline monitoring (see <i>Table 5.8</i> of <i>Baseline</i> <i>Monitoring Report</i> ), or when there is a difference of 40% in dolphin acoustic signal detection at nighttime at Site C1 only, the limit level should be triggered	<ol> <li>Repeat statistical data analysis to confirm findings;</li> <li>Review all available and relevant data to ascertain if differences are as a result of natural variation or seasonal differences;</li> <li>Identify source(s) of impact;</li> <li>Inform the IEC, SO and Contractor;</li> <li>Check monitoring data;</li> <li>Carry out audit to ensure all dolphin protective measures are implemented fully and additional measures be proposed if necessary</li> <li>Discuss additional dolphin monitoring and any other potential mitigation measures (eg consider to temporarily stop relevant portion of construction activity) with the IEC and Contractor.</li> </ol>	<ol> <li>Check monitoring data submitted by ET and Contractor;</li> <li>Discuss monitoring with the ET and the Contractor;</li> <li>Review proposals for additional monitoring and any other measures submitted by the Contractor and advise ER accordingly.</li> </ol>	<ol> <li>Discuss with the IEC the repeat monitoring and any other measures proposed by the ET;</li> <li>Make agreement on measures to be implemented.</li> </ol>	<ol> <li>Inform the SO and confirm notification of the non- compliance in writing;</li> <li>Discuss with the ET and the IEC and propose measures to the IEC and the SO;</li> <li>Implement the agreed measures.</li> </ol>			

Abbreviations: ET - Environmental Team, IEC - Independent Environmental Checker, SO - Supervising Office, DEP - Director of Environmental Protection

Appendix K Quarterly Summary of Waste Flow Table

#### Contract No. : HY/2012/07 Tuen Mun Chek Lap Kok Link – Southern Connection Viaduct Section Monthly Summary Waste Flow Table for 2015 (Year)

	Actual Quantities of Inert C&D Materials Generation				Actual Quantities of C&D wastes Generation				Actual Quantities of Recyclables Generation							
Month\Material	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fills	Imported Fill	Marine Sediment, Cat. L	Marine Sediment, Cat. Mp	Marine Sediment, Cat. Mf	Marine Sediment, Cat. H	Chemical Waste	General Refuse	Metals	Felled trees	Paper/ cardboard packaging	Plastics
Unit	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000m <sup>3</sup> )	('000Kg)	('000Kg)	('000Kg)	('000Kg)	('000Kg)	('000Kg)
Jan	13.578	0.081	0.990	-	12.474	0.115	0.178	0.229	0.258	-	-	132.170	-	61.380	0.091	-
Feb	6.233	0.148	0.461	-	5.759	0.014	0.801	0.110	0.223	-	0.400	141.020		73.690	0.112	-
Mar	10.149	0.220	0.473	-	9.600	0.077	0.618	0.073	0.149	-	-	120.940		9.140	0.203	-
Apr	9.986	0.410	2.261	-	7.694	0.032	-	-	-	-	-	133.630		2.740	0.105	-
Мау	8.870	0.177	0.779	-	8.091	-	0.550	-	-	-	-	107.920		13.070	0.042	-
Jun	8.627	0.132	1.462	-	7.166	-	0.324	0.118	0.169	-	0.017	89.930		2.000	0.119	-
SUB-TOTAL	57.444	1.168	6.424	-	50.782	0.238	2.471	0.530	0.799	-	0.417	725.610	-	162.020	0.672	-
Jul	4.520	0.137	2.121	-	2.322	0.078	-	-	-	-	1.400	111.570		-	0.105	-
Aug	1.617	0.203	0.352	-	1.265	-	-	-	-	-	1.200	87.760		-	0.133	-
Sep	4.148	0.160	0.623	-	3.525	-	-	-	-	-	0.600	66.680		-	0.105	-
Oct	2.286	0.317	0.651	-	1.635	-	-	-	-	-	-	102.080		-	0.084	-
Nov	0.929	0.241	0.725	-	0.204	-	-	-	-	-	2.000	64.740		-	0.098	-
Dec	-	-	-	-	-	-	-	-	-	-	-	-		-	-	-
TOTAL	70.944	2.228	10.896	-	59.732	0.316	2.471	0.530	0.799	-	5.617	1,158.440	-	162.020	1.197	-

#### Notes :

1 - The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2 - Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

3 - Broken concrete for recycling into aggregates.

4 - Assumed 5 kg per damaged water-filled barrier.

5 - 'Disposed as Public Fills' and 'Reused in the Contract' include 'Hard Rock and Large Broken Concrete'.

Appendix L

Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions

### Appendix L1 Cumulative Statistics on Exceedances

		Total No. recorded in this quarter	Total No. recorded since project commencement
1-Hr TSP	Action	0	0
	Limit	0	0
24-Hr TSP	Action	0	2
	Limit	0	0
Noise	Action	0	0
	Limit	0	0
Water Quality	Action	0	2
	Limit	0	0
Impact Dolphin	Action	2	9
Monitoring	Limit	0	3

## Appendix L2 Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Reporting Period	Cumulative Statistics					
-	Complaints	Notifications of	Successful			
		Summons	Prosecutions			
This quarter	1	0	0			
Total No. received since project	4	0	0			
commencement						

### ENVIRONMENTAL COMPLAINT/ ENQUIRY FORM



Complaint/ <del>Enquiry</del> Received*
Date: 8 October 2015
Time: Undisclosed
From: Environmental Protection Department (EPD)
Via: Email
Complainant/ Enquirer*:
Name: Mui Wo Rural Committee
Tel: 29848473
Address: 45 Mui Wo Rural Committee Road, Mui Wo, Lantau Island, Hong Kong
Media: <del>Dust</del> Noise <del>Water Quality Other</del>
Description: A letter dated 5 October 2015 from Mui Wo Rural Committee (the Committee) was forwarded from EPD on 8 October 2015. Pak Mong Village representatives complained the potential disturbance from night-time works of this Contract between 31 August 2015 and 26 February 2016 through the Committee.

### Investigation Report & Response

The Construction Noise Permit (CNP) for night-time works (CNP no. GW-RS0911-15) and night-time working record were reviewed immediately upon receiving the complaint. With reference to the night-time working records provided by the Contractor, night-time works were carried out for 12 times from 31 August 2015 to 5 October 2015 under the condition of the aforementioned CNP. In these events of night-time works, PMEs within the project works boundary were operated in accordance with the conditions stipulated in the CNP. Based on the above, the night-time works are considered complying with the corresponding requirements stated in the CNP and thus no unacceptable noise nuisance is anticipated.

The Contractor replied the Committee to explain the reasons and situations of night-time works on 20 October 2015 (Annex A).

Night-time works were carried out at Pier B9 during night-time between 28 and 29 October 2015. A joint inspection among the representatives from EPD, HyD, SOR, Contractor and ET was held at the same night (From 12am to 3am of 29 October 2015) to investigate the potential noise nuisance. A location in the proximity of Pier B9 at Pak Mong Village (the identified noise sensitive receiver nearby Pier B9) was visited, where was considered having the least obstruction between Pier B9 and Pak Mong Village (*Annex B*). Lifting works was undertaken at Pier B9 in the course of inspection. Only slight noise was emitted from hammering, communication between workmen and tools handling, and these works were carried out in compliance with the conditions stated in the CNP. During the inspection, aircraft and road traffic were found to be the major source of noise nuisance during inspection.

Overall, the lifting works and corresponding construction activities were undertaken in compliance with conditions of CNP. Intermittent noise nuisance was associated by aircraft and road traffic.

#### Mitigation Measures and Follow-Up Actions Recommended to Contractor

The Contractor is reminded to strictly follow CNP conditions when undertaking night-time works. Upon joint site inspection for night-time works, the Contractor is recommended to provide training to the workmen to minimize noise emission from night-time works. The workmen are reminded to:

• Avoid shouting during communication;

• Handle tools carefully to minimize noise.

Date of File Closed :

11 November 2015

Approved and Filed by:

for /

(Jovy Tam, ET Leader) Date: 11 November 2015

Annex A

Reply letter from the Contractor to complainant



信函檔案: J3518/302.4/D06257 來函檔案: MWRC/2PM/2015/0008

2015年10月20日

梅窩鄉事委員會 香港大嶼山 梅窩鄉事會路45號

致 主席 黃文漢 先生 副主席 鄒長福 先生 副主席 李國強 先生

敬啟者:

合約編號: HY/2012/07

屯門至赤鱲角連接路-南面連接路高架道路段

回覆:反對晚上工程

本月5日來函收悉,信中提出反對晚上工程影響白芒村村民。我司現 回覆如下:

上述項目工程主要都是在日間進行,但如工程可能會影響機場鐵路, 北大嶼山公路及翔東路的往來交通及安全,香港鐵路有限公司和交 通管理聯絡小組在考慮到公眾的安全及對交通往來的影響,此部份 工程衹批準在夜間鐵路停駛及道路交通低流量期間進行。

儘管如此,香港法例已有嚴謹管制限制時間內(包括夜間和假日) 的建築嗓音要求。為配合夜間工程及在環保署發出的建築嗓音許可 證的規範下,我司已使用最少機械,希望對附近民居的滋擾減至最 低,事前亦派發通告告之附近民居。再者,監察工程的顧問公司亦 派員在施工現場監工,以確保我司進行工程期間沒有違反建築嗓音 許可證內的條款。



Gammon Construction Limited 28/F Devon House TaiKoo Place 979 King's Road Flong Kong

金門建築有限公司 香港英靠通979號太古坊 徳宏大爛廿八樓

Tei 電話 (852) 2516 8823 Fax 傳責 (852) 2516 6260 www.gammonconstruction.com

### (郵寄及傳真: 2984 9089)

TO 27235660



信函檔案: J3518/302.4/D06257 梅窩鄉事委員會 2015年10月20日

我司在今年7月期間曾在翔東路近白芒村的位置進行夜間工程,工程 在符合建築噪音許可證的條款下順利完成。希望 貴會能代表我司向 村民解釋夜間工程實屬在無其它更好的選擇及符合法例要求下進行, 應該是減低對附近居民和道路使用者的影響中作出的一個平衡選擇。 在此再三希望白芒村村民能諒解此情況。我司保證會盡快完成工程, 讓居民回復往常生活情況。

祝 鈞安

金門建築有限公司

項目董事 譚建輝 謹啟

KFT/BK/RL/in

副本抄送:

 環境保護署
 高級環境保護主任(區域南)5 譚振強 先生
 (傳真:2960 1760)

 路政署
 一總工程師/新界西北 陳惠忠 先生
 (傳真:3188 6614)


 艾亦康有限公司
 一駐地盤總工程師 葉達莊 先生
 (專送)

 香港環境資源管理顧問有限公司
 一環境小組組長 譚萬鏘 先生
 (傳真:2723 5660)

 安博香港有限公司
 一環境監察辦事處獨立環境查核人 曾繁昌 先生(傳真:3465 2899)

Annex B

Layout of nighttime works and noise sensitive receiver



Environmental Resources Management

То	ENVIRON - Hong Kong, Limited (ENPO)	16/F Berkshire House, 25 Westlands Road Quarry Bay, Hong Kong
From	ERM- Hong Kong, Limited	Telephone: (852) 2271 3113 Facsimile: (852) 2723 5660 E-mail: jovy.tam@erm.com
Ref/Project number	Contract No. HY/2012/07 Tuen Mun-Chek Lap Kok Link-Southern Connection Viaduct Section	
Subject	Notification of Exceedance for Impact Dolphin Monitoring	S
Date	19 January 2016	ERM

Dear Sir or Madam,

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

0215660\_Sep2015/Nov2015\_dolphin\_STG&ANI\_NEL 0215660\_Sep2015/Nov2015\_dolphin\_STG&ANI\_NWL

A total of two action level exceedances were recorded in the quarterly impact dolphin monitoring data between September and November 2015.

Regards,

Mr Jovy Tam Environmental Team Leader

### **CONFIDENTIALITY NOTICE**

This email transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this email. If you are not the intended recipient, please telephone or fax us.



# ERM-Hong Kong, Limited

# CONTRACT NO. HY/2012/07 TUEN MUN – CHEK LAP KOK LINK – SOUTHERN CONNECTION VIADUCT SECTION

# Impact Dolphin Monitoring Notification of Exceedance

Log No.	0215660	0_Sep/Nov2015_dolphin_STG&ANI_NEL					
0	0215660_Sep/Nov2015_dolphin_STG&ANI_NWL						
		[Total No. of Exceedance = 2]					
Date	September 2015 to November 2015 (monitored)						
	7 January 2016 (results received by ERM)						
Monitoring Area	Northeast Lantau (NEL) and Northwest Lantau (NWL)						
Parameter(s) with	Quarterly encounter rate of dolphin sightings (STG)						
Exceedance(s)	Quarterly encounter rate of total number of dolphins (ANI)						
Action Levels		NEL: STG < 4.2 & ANI < 15.5					
		or NWL: STG < 6.9 & ANI < 31.3					
Limit Levels	North Lantau Social cluster	NEL: STG < 2.4 & ANI < 8.9					
		and					
		NWL: STG< 3.9 & ANI < 17.9					
Recorded Levels	NEL	STG = 0 & ANI = 0					
	NWL	STG = 3.94 & ANI = 21.05					
		vere recorded in the quarterly impact dolphin monitoring at NEL					
	and NWL between September and November 2015. The exceedances were reported in the						
	approved Twenty fifth Monthly EM&A Report dated 7 December 2015.						
Statistical Analyses	Further to the review of the available and relevant dolphin monitoring data in the EM&A under this						
	Contract, statistical analyses were conducted as follows:						
	• A two-way ANOVA with repeated measures and unequal sample size was conducted using Period (2 levels: baseline vs impact – present impact quarter, September to November 2015) and Location (2 levels: NEL and NWL) as fixed factors to examine whether there were any						
		ne average encounter rates between the baseline and present impact					
	monitoring quarter. By setting $\alpha = 0.05$ as the significance level in the statistical tests, significant difference in STG ( $p = 0.0079$ ) was detected between Periods but not in ANI ( $p = 0.071$ ).						
	• A two-way ANOVA with repeated measures and unequal sample size was conducted using						
	Cumulative Period (2 levels: baseline vs impact – cumulative quarters, December 2012 to						
	November 2015) and Location (2 levels: NEL and NWL) as fixed factors to examine whether						
	there were any significant differences in the average encounter rates between the baseline and cumulative impact monitoring quarter. By setting $\alpha$ = 0.0001 as the significance level in the statistical tests, significant difference in STG ( <i>p</i> = 0.00009) and in ANI ( <i>p</i> = 0.00003) between						
	Cumulative Period and Lo						
		nt date under Contract No. HY/2012/07 is 31 October 2013.					
Works Undertaken (in	In the quarter between Septembe	er 2015 and November 2015, the major marine works under <i>Contract</i>					
the monitoring	<i>No. HY</i> /2012/07 included:						
quarter)	Construction and installation						
	Uninstallation of marine pi	ling platform;					
	<ul> <li>Marine piling;</li> <li>Pior construction;</li> </ul>						
	<ul><li>Pier construction;</li><li>Launching gantry operation</li></ul>	n. and					
	<ul> <li>Installation of deck segmen</li> </ul>						
		1					

<ul> <li>usage and traveling activities to the northern side of the airport (dolphin traveling corridor affected by frequent high-speed ferry traffic from Sky Pier (not related to this Contract), whis likely a major factor resulting in the decrease in dolphin abundances in North Lantau.</li> <li>Marine works of the Contract: As per the findings from the EIA report (<i>Section 8.11.9</i>), the major influences on the Chinese White Dolphin (CWD) <i>Sousa chinensis</i> under this Contract are marine traffics and bored pill works. The Contractor has implemented the marine traffic control as per the requirement the <i>EP-354/2009/D</i> and the updated <i>EM&amp;A Manual</i>. Likewise, the bored pilling works wer undertaken within a metal casing as described in the EP and the approved EIA Report. A reviewing of the bored pilling records, the bored pilling working rates in this quarter are with the allowable working rate described in the EP (<i>Clause 3.11</i>), in which construction works were undertaken within a metal case of the bored pilling working rates in this quarter are with the allowable working rate described in the EP (<i>Clause 3.11</i>), in which construction works were undertaken withing rate described in the EP (<i>Clause 3.11</i>).</li> </ul>	Possible Reason for	The potential factors that may have contributed to the observed exceedance are reviewed below:
<ul> <li>usage and traveling activities to the northern side of the airport (dolphin traveling corridor affected by frequent high-speed ferry traffic from Sky Pier (not related to this Contract), whis likely a major factor resulting in the decrease in dolphin abundances in North Lantau.</li> <li>Marine works of the Contract: As per the findings from the EIA report (<i>Section 8.11.9</i>), the major influences on the Chinese White Dolphin (CWD) <i>Sousa chinensis</i> under this Contract are marine traffics and bored pill works. The Contractor has implemented the marine traffic control as per the requirement the <i>EP-354/2009/D</i> and the updated <i>EM&amp;A Manual</i>. Likewise, the bored pilling works wer undertaken within a metal casing as described in the EP and the approved EIA Report. A reviewing of the bored pilling records, the bored pilling working rates in this quarter are with the allowable working rate described in the EP (<i>Clause 3.11</i>), in which construction works were undertaken within a metal case of the bored pilling working rates in this quarter are with the allowable working rate described in the EP (<i>Clause 3.11</i>), in which construction works were undertaken withing a metal case of the bored pilling working rates in this quarter are with the allowable working rate described in the EP (<i>Clause 3.11</i>), in which construction works were undertaken withing a metal case of the bored pilling working rate described in the EP (<i>Clause 3.11</i>).</li> </ul>	Action or Limit Level	Blocking of CWD travelling corridor:
<ul> <li>quarter of dolphin monitoring, no unacceptable impact on CWD due to the activities under this Contract was observed.</li> <li>Impact on water quality: According to the findings in the water quality monitoring results at the impact monitoring stations between September and November 2015, there was no exceedance on WQM. Depaveraged SS at all monitoring stations were well below the corresponding ambient levels. Overall, the WQM results imply that no unacceptable impact on water quality was associated</li> </ul>		<ul> <li>The Monitoring of Marine Mammals in Hong Kong Waters (2014 – 15) <sup>(1)</sup> reported that dolphin usage and traveling activities to the northern side of the airport (dolphin traveling corridor) are affected by frequent high-speed ferry traffic from Sky Pier (not related to this Contract), which is likely a major factor resulting in the decrease in dolphin abundances in North Lantau.</li> <li>Marine works of the Contract: As per the findings from the EIA report (Section 8.11.9), the major influences on the Chinese White Dolphin (CWD) Sousa chinensis under this Contract are marine traffics and bored piling works. The Contractor has implemented the marine traffic control as per the requirements in the <i>EP-354/2009/D</i> and the updated <i>EM&amp;A Manual</i>. Likewise, the bored piling works were undertaken within a metal casing as described in the EP and the approved EIA Report. After reviewing of the bored piling records, the bored piling working rates in this quarter are within the allowable working rate described in the EP (<i>Clause 3.11</i>), in which construction works were not undertaken at more than 15 piers sites from September to November 2015. During this quarter of dolphin monitoring, no unacceptable impact on CWD due to the activities under this Contract was observed. </li> <li>Impact on water quality: According to the findings in the water quality monitoring results at the impact monitoring stations between September and November 2015, there was no exceedance on WQM. Depthaveraged SS at all monitoring stations were well below the corresponding ambient levels. Overall, the WQM results imply that no unacceptable impact on water quality was associated with the marine works under this Contract, and thus no indirect impacts on marine habitat quality due to change in water quality is observed in this Contract. </li> </ul>

Actions Taken / To Be	With reference to the site inspection records in this quarter, the respective marine ecological
Taken	mitigation measures have been implemented properly by the Contractor throughout the marine
	works period, including:
	1. 250m dolphin exclusion zone;
	2. Acoustic decoupling plan;
	3. Training to workers;
	4. Offsite vessel routing control in accordance with Regular Marine Travel Routes Plan, especially routing to typhoon shelters under adverse weather (e.g. Tropical cyclone signal No.3 or above); and
	<ol> <li>Vessels speed limited at 5 knots and 10 knots within marine park boundary and site boundary respectively.</li> </ol>
	No immediate additional action is considered necessary. The ET will monitor for future trends in exceedance(s).
	A joint team meeting was held on 15 January 2016 for discussion on CWD trend, with attendance of
	ENPO, HyD, Representatives of Resident Site Staff (RSS), Representatives of Environmental Team
	(ET) for Contract No. HY/2010/02, HY2011/03, HY/2012/07 and HY/2012/08, and
	Representatives of Main Contractor for Contract No. HY/2012/08. The
	discussion/recommendation as recorded in the minutes of the meeting, which might be relevant to this Contract are summarized below. It was concluded that the HZMB works is one of the
	contributing factors affecting the dolphins. It was also concluded the contribution of impacts due
	to the HZMB works as a whole (or individual marine contracts) cannot be quantified or separate
	from the other stress factors. It was reminded that the ETs shall keep reviewing the
	implementation status of the dolphin related mitigation measures and remind the contractor to
	ensure the relevant measures are fully implemented. The participants were requested by ENPO to
	collect and report the marine traffic statistics. It was recommended that the marine works of
	HZMB projects should be completed as soon as possible so as to reduce the overall duration of
	impacts and allow the dolphins population to recover as early as possible. Further protection
	measures (e.g. speed limit control) should be carried out as soon as possible to minimize the
	disturbance to the proposed Brothers Marine Park (BMP). The Marine Travel Route Plan for this
	Project should be updated once the boundary of BMP is gazetted.
Remarks	The results of impact water quality and impact dolphin monitoring, the status of implemented
	marine ecological mitigation measures are documented in the approved <i>Twenty third</i> to <i>Twenty fifth</i>
	Monthly EM&A Reports. Comparison on water quality between impact and baseline periods will be
	elaborated in the 8 <sup>th</sup> Quarterly EM&A Report.