


Civil Engineering and Development Department

**Agreement No. CE 67/2015 (HY)
Cycle Tracks from Tuen Mun
to Sheung Shui – Remaining Works
Design and Construction**

**Quarterly EM&A Report
(Version 1.0)**

February 2018 to April 2018

Approved By 
(Dr. Priscilla Choy,
Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Tel: (852) 2151 2083 Fax: (852) 3107 1388
Email: info@cinotech.com.hk

TABLE OF CONTENTS

EXECUTIVE SUMMARY	3
Introduction.....	3
Environmental Monitoring Works	3
Environmental Licenses and Permits	4
Key Information in the Reporting Quarter.....	4
1. INTRODUCTION.....	6
 Background	6
 Project Organizations.....	7
2. ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS	8
 Monitoring Parameters and Monitoring Locations	8
 Monitoring Methodology	8
 Environmental Quality Performance Limits (Action and Limit Levels).....	8
 Implementation Status of Environmental Mitigation Measures.....	8
 Site Audit Summary	9
 Status of Waste Management	9
3. MONITORING RESULTS AND NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)	10
 Weather Conditions.....	10
 Air Quality.....	10
 Construction Noise.....	10
 Landscape and Visual	10
 Influencing Factors on the Monitoring Results	10
 Comparison of EM&A results with EIA predictions	11
4. COMMENTS, CONCLUSIONS AND RECOMMENDATIONS.....	12
 Review of the Reasons for and the Implications of Non-compliance.....	12
 Review of Monitoring Methodology and the Practicality and Effectiveness of EM&A Programme	12
 Effectiveness of Mitigation Measures	12
 Recommendations.....	12

LIST OF TABLE

Table I	Summary Table for Non-compliance Recorded in the Reporting Quarter
Table II	Summary Table for Key Information in the Reporting Quarter
Table 1.1	Key Project Contacts
Table 2.1	Status of Required Submissions under EP
Table 3.1	Major Noise Sources during the Monitoring in the Reporting Period

LIST OF FIGURES

Figure 1	Layout Plan of the Project
Figure 2	Locations of Construction Noise Monitoring Stations

LIST OF APPENDICES

A	Construction programme
B	Monitoring Requirements
C	Action and Limit Levels for Noise
D	Noise Monitoring Results and Graphical Presentations
E	Environmental Mitigation Implementation Schedule (EMIS)
F	Site Audit Summary
G	Monthly Summary Waste Flow Table
H	Summary of Exceedances

LIST OF ANNEXES

Annex I	Comparison of EM&A Data and EIA Predictions
---------	---

EXECUTIVE SUMMARY

Introduction

1. This is the 6th Quarterly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the “Agreement No. CE 67/2015 (HY) Cycle Tracks from Tuen Mun to Sheung Shui – Remaining Works – Design and Construction” (hereinafter called “the Project”). This report documents the findings of EM&A Works conducted between 1st February 2018 and 30th April 2018.
2. The construction programme is presented in **Appendix A**. The construction activities undertaken in the reporting quarter were:

Portion A – Construction of Cycle Track, Construction of Retaining Wall;

Portion B – Construction of Subway A;

Portion C – Construction of Retaining Wall and Resting Station;

Portion D – Construction of Retaining Wall, Construction of Stream Decking, Utilities Diversion Works, Construction of pedestrian ramp;

Portion E – Construction of Retaining Wall, Construction of Box Culvert, Road works for Realignment, Drainage Works and Earthworks, Construction of Utilities Works;

Portion F – Construction of Utilities Works, Construction of Retaining wall, Construction of Drainage Pipe, Soil Treatment for RAP, Construction of Resting Station at Man Tin Cheung Park;

Portion G – Abutment Construction, Construction of Box Culvert C;

Portion H – Construction of Retaining Wall;

Portion I – Construction of Subway D;

Portion J – Construction of Retaining Wall, Construction of Utilities Works, Construction of Stream Decking;

Portion K – Construction of Retaining Wall, Construction of Drainage Pipe;

Portion L – Construction of Public Toilet;

Portion M – Construction of Pile Cap, Loading Test for pile, Plate Load Test for Retaining Wall, Pile Cap & Column at Grid;

Portion N – Utilities Diversion Works, Pre-Drilling Works for Piles, Pile Works;

Portion P – Construction of Drainage Works, Construction of Cycle Track and Planting; and Work Area 4 (Shui Fu Road) – Decontamination of soil

Environmental Monitoring Works

3. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
4. Summary of the non-compliance in the reporting quarter for the Project is tabulated in Table I.

Table I Non-compliance Record for the Project in the Reporting Quarter

Parameter	No. of Exceedance		Action Taken
	Action Level	Limit Level	
February 2018			
Noise	0	0	N/A
March 2018			
Noise	0	0	N/A
April 2018			
Noise	0	0	N/A

5. No exceedance was recorded at any air quality or noise monitoring station during the reporting period.

Environmental Licenses and Permits

6. Licenses/Permits granted to the Project include:
- Environmental Permits (EP) for the Project,
 - EP-450/2013 issued on 30 May 2013 and EP-450/2013/A issued on 25 August 2015; and
 - EP-501/2015 issued on 2 September 2015
 - Billing Account for Waste Disposal (Acc No.: 7025411)
 - Chemical Waste Producer (No.: WPN5213-524-K3261-01)
 - Effluent Discharge Licenses
 - WT00027672-2017
 - WT00027661-2017
 - WT00027606-2017
 - WT00027510-2017
 - WT00027509-2017
 - WT00027603-2017
 - WT00027508-2017
 - WT00027582-2017
 - WT00027584-2017
 - WT00027431-2017
 - WT00027605-2017
 - WT00027607-2017
 - WT00027834-2017
 - WT00027748-2017
 - WT00027850-2017
 - WT00030236-2018
 - Construction Noise Permit (CNP) (No. GW-RN0702-17) (Expired at 21/1/2018)
 - Construction Noise Permit (CNP) (No. GW-RN0852-17) (Expired at 31/3/2018)

Key Information in the Reporting Quarter

7. Summary of key information in the reporting quarter is tabulated in Table II.

Table II Summary Table for Key Information in the Reporting Quarter

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0	---	N/A	N/A	---
Reporting Changes	0	---	N/A	N/A	---
Notifications of any summons & prosecutions received	0	---	N/A	N/A	---

8. Environmental monitoring works for the Project are considered effective and is generating data to categorically identify the environmental impacts from the works and influencing factors in the vicinity of monitoring stations.

1. INTRODUCTION

Background

- 1.1 “Construction of Cycle Tracks and the Associated Supporting Facilities from Sha Po Tsuen to Shek Sheung River” (the EIA Report) is a Schedule 2 Designated Project (DP) under Environmental Impact Assessment Ordinance (EIAO). The Environmental Impact Assessment (EIA) Report (Registered No.: AEIAR-133/2009) and the associated Environmental Monitoring and Audit (EM&A) Manual was approved on 12 March 2009.
- 1.2 Civil Engineering and Development Department (CEDD) implemented the DP in two stages, i.e. Stage 1 and Stage 2. An Environmental Permit (EP) No. EP-450/2013 has been granted for Stage 1 works on 30 May 2013. Pursuant to Section 13 of the EIAO, the Director of Environmental Protection amends the Environmental Permit (No. EP-450/2013) based on the Application No. VEP-478/2015 and the EP (Permit No. EP-450/2013/A) was issued on 25 August 2015 to CEDD as the Permit Holder.
- 1.3 An Environmental Review (ER) Report of the “Construction of Cycle Tracks and the Associated Supporting Facilities from Sha Po Tsuen to Shek Sheung River – Stage 2” had been prepared in July 2015 and the Environmental Monitoring and Audit Manual (EM&A Manual) was also included as part of the ER report in the application (Application No.: AEP-501-2015). An Environmental Permit No. EP-501/2015 was issued on 2 September 2015 for Stage 2 works to CEDD as the Permit Holder.
- 1.4 “Agreement No. CE 67/2015 (HY) Cycle Tracks from Tuen Mun to Sheung Shui – Remaining Works – Design and Construction” (hereinafter called the “Project”) covers the Stage 1 (Part) and Stage 2 works of the DP. This Project was commissioned to Sang Hing – Kuly Joint Venture (hereinafter called the “Contractor”) for “Contract No.: YL/2015/01 Cycle Tracks from Tuen Mun to Sheung Shui – Remaining Works”. The site location is shown in **Figure 1a-1h** respectively.
- 1.5 Cinotech Consultants Ltd. was designated as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The construction commencement of the Project was on 23rd November 2016. This is the 6th Quarterly EM&A Report summarizing the EM&A works for the Project from 1st February 2018 – 30th April 2018.

Project Organizations

1.6 Different parties with different levels of involvement in the project organization include:

- Project Proponent – Civil Engineering and Development Department (CEDD)
- Supervisor Representative – Mannings (Asia) Consultants Limited (Mannings)
- Environmental Team (ET) – Cinotech Consultants Limited (Cinotech)
- Independent Environmental Checker (IEC) – ANewR Consulting Limited (ANewR)
- Contractor – Sang Hing – Kuly Joint Venture (SKJV)

1.7 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1 Key Project Contacts

Party	Role	Contact Person	Phone No.	Fax No.
CEDD	Project Proponent	Mr. Chu Wai Lun, Thomas	2417 6370	2412 0358
Mannings	Supervisor Representative	Mr. Simon Ng	3168 2028	3168 2022
Cinotech	Environmental Team	Dr. Priscilla Choy	2151 2089	3107 1388
		Ms. Ivy Tam	2151 2090	
ANewR	Independent Environmental Checker	Mr. Adi Lee	2618 2836	3007 8648
SKJV	Contractor	Mr. Ma Kin Man	9552 1734	2890 8205

2. ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS

- 2.1 The monitoring locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters designed for the routine impact monitoring were complied with the requirements stipulated under the EM&A Manual.

Monitoring Parameters and Monitoring Locations

- 2.2 The EM&A Manual designates locations for the ET to monitor environmental impacts in terms of air quality, noise, landscape and visual due to the Project. The Project area and monitoring locations are depicted in **Figures 2a-2c**. **Appendix B** gives details of monitoring requirements.

Monitoring Methodology

- 2.3 Monitoring works/equipments were conducted/calibrated regularly in accordance with the EM&A Manual. Copies of calibration certificates are attached in the appendices of the Monthly EM&A Reports.

Environmental Quality Performance Limits (Action and Limit Levels)

- 2.4 Should the environmental quality parameters exceed the Action/Limit Levels, the respective action plans would be implemented. The Action/Limit Levels for each environmental parameter are given in **Appendix C**.

Implementation Status of Environmental Mitigation Measures

- 2.5 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status of environmental mitigation measures (EMIS) is given in **Appendix E**. Status of required submissions under the Environmental Permit (EP) of the reporting period is presented in **Table 2.1**.

Table 2.1 Status of Required Submissions under EP

EP Condition	Submission	Submission Date
3.5	Monthly Environmental Monitoring & Audit Report (February 2018)	13 March 2018
	Monthly Environmental Monitoring & Audit Report (March 2018)	12 April 2018
	Monthly Environmental Monitoring & Audit Report (April 2018)	11 May 2018

Site Audit Summary

- 2.6 Site audits were carried out on a weekly basis. During site inspections in the reporting period, no non-conformance was identified. The observations and recommendations made during the reporting period are summarized in **Appendix F**.

Status of Waste Management

- 2.7 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix G**.

3. MONITORING RESULTS AND NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)

- 3.1 Environmental monitoring works were performed in the reporting period and all monitoring results were checked and reviewed. A summary of exceedances is attached in **Appendix H**.

Weather Conditions

- 3.2 The detail of weather conditions for each individual monitoring session was presented in monthly EM&A report.

Air Quality

- 3.3 According to the approved EM&A Manuals for Stage 1 works and Stage 2 works in Year 2015, no air quality monitoring is required for the Project.

Construction Noise

- 3.4 All construction noise monitoring was conducted as scheduled in the reporting period. No Action and Limit Level exceedance was recorded.
- 3.5 The graphical presentations of the noise monitoring results are shown in **Appendix D**.

Landscape and Visual

- 3.6 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures of this project. No non-compliance of the landscape and visual impact was recorded in the reporting quarter.

Influencing Factors on the Monitoring Results

- 3.7 During the reporting period, the major noise sources identified at the designated monitoring stations are as follows:

3.8

Table 3.1 Major Noise Sources during the Monitoring in the Reporting Period

Monitoring Stations	Locations	Major Noise Source(s)
N1	HKMLC Wong Chan Sook Ying Memorial School	Road traffic noise Noise from daily school activities
N2	Bethel High School	Road traffic noise Noise from daily school activities
N3	No. 159 Mai Po San Tsuen	Road traffic noise
N5	Block 2, Dills Corner Garden	Road traffic noise
N6	Home of Loving Faithfulness	Road traffic noise Noise from activities at the premise and workshops near the premise
N7	Village House in Shek Wu Wai	Road traffic noise Noise from activities at workshops near the village house

Comparison of EM&A results with EIA predictions

- 3.9 According to Section 12.5.1 (viii) of the EM&A Manual, the EM&A data are compared with the EIA predictions and summarized in **Annex I**.
- 3.10 When comparing the noise monitoring results to the predicted mitigated construction noise levels in the EIA Report, the results in the reporting months at monitoring station N2, N3, N5 and N6 were lower than the range of predicted mitigated construction noise levels in the EIA Report.
- 3.11 The results at N1 were lower than the range of predicted mitigated construction noise levels in the EIA Report in April, but slightly higher than the range in February and March.

4. COMMENTS, CONCLUSIONS AND RECOMMENDATIONS

Review of the Reasons for and the Implications of Non-compliance

- 4.1 No Action/Limit Level exceedance was recorded at all noise monitoring stations in the reporting quarter.

Review of Monitoring Methodology and the Practicality and Effectiveness of EM&A Programme

- 4.2 The EM&A methodology has been effective in monitoring the environmental impacts of the Project and the effectiveness of the mitigation measures. The data collected were useful in determining whether the Project had caused unacceptable impacts on the sensitive receivers. Analysis of all EM&A data collected throughout the baseline and the impact periods demonstrated the environmental acceptability of the Project.

Effectiveness of Mitigation Measures

- 4.3 The mitigation measures recommended in the EIA report are considered effective in minimizing environmental impacts.
- 4.4 The Contractor has implemented the recommended mitigation measures except those mitigation measures not applicable at this stage.
- 4.5 Environmental monitoring works were performed in the reporting quarter and all monitoring results were checked and reviewed. No non-compliance (exceedances) of Action/Limit Level was recorded.
- 4.6 No environmental complaints and environmental prosecution were received in the reporting quarter.
- 4.7 The effectiveness of environmental management is satisfactory given that the recommendations given in the site inspections performed in the reporting period (as shown in **Appendix F**) are met.

Recommendations

- 4.8 According to the environmental audits performed in the reporting quarter, the following recommendations were made:

Air Quality

- Water spraying should be provided frequently to unpaved and exposed area, and haul roads for dust suppression.
- Proper tarpaulin coverage should be provided to all stockpiles in the Site to prevent dust generation.

Water Quality

- Wheel washing bays in all Portions within the Site should be maintained as far as practicable by means of removing silty water or using cleaner water in order to enhance the effectiveness of wheel washing in every portion within the Site.
- Embankment or dikes should be established at the site boundary to direct any untreated wastewater from the Site to wastewater treatment facility during rain events to perform water treatment before discharge.
- Standing or ponding water within the Site should be cleared as far as practicable.


Waste/Chemical Management

- General refuse should be removed regularly to prevent accumulation on-site. Proper enclosed bin should be provided with maintenance for collection of general refuse from workforce.
- Drip tray should be provided to oil/chemical containers and generator to avoid oil leakage. Any oil stain observed on ground should be properly removed as chemical waste.


Landscape and Visual

- Adequate tree protection zones should be established to protect retained and existing trees. Conspicuous signs of status of trees should be clearly shown to avoid damage from PMEs or workers.

FIGURES



0 Metres 1000 2000



LEGEND


 Site Boundaries



Agreement No. CE 67/2015(HY) - Cycle Tracks from Tuen Mun to Sheung Shui - Remaining Works - Design and Construction

SITE LAYOUT PLAN


SCALE	A4 1:35m	DATE	Aug 2016		
CHECK	JL	DRAWN	VW		
JOB No.	MA16036	FIGURE NO.	1a	REV	-



Title Agreement No. CE 67/2015(HY)
 Cycle Tracks from Tuen Mun to Sheung Shui - Remaining Works
 Design and Construction
 Site Layout Plan

Scale	N.T.S	Project No.	MA16036
Date	Dec-16	Figure	1b

CINOTECH



Title Agreement No. CE 67/2015(HY)
 Cycle Tracks from Tuen Mun to Sheung Shui - Remaining Works
 Design and Construction
 Site Layout Plan

Scale	N.T.S	Project No.	MA16036
Date	Dec-16	Figure	1c






Title Agreement No. CE 67/2015(HY)
 Cycle Tracks from Tuen Mun to Sheung Shui - Remaining Works
 Design and Construction
 Site Layout Plan

Scale	N.T.S	Project No.	MA16036
Date	Dec-16	Figure	1d






Title

Agreement No. CE 67/2015(HY)
 Cycle Tracks from Tuen Mun to Sheung Shui - Remaining Works
 Design and Construction
 Site Layout Plan

Scale	N.T.S	Project No.	MA16036
Date	Dec-16	Figure	1e


CINOTECH



Title Agreement No. CE 67/2015(HY)
 Cycle Tracks from Tuen Mun to Sheung Shui - Remaining Works
 Design and Construction
 Site Layout Plan

Scale	N.T.S	Project No.	MA16036
Date	Dec-16	Figure	1f






Title

Agreement No. CE 67/2015(HY)
 Cycle Tracks from Tuen Mun to Sheung Shui - Remaining Works
 Design and Construction
 Site Layout Plan

Scale	N.T.S	Project No.	MA16036
Date	Dec-16	Figure	1g







Title

Agreement No. CE 67/2015(HY)
 Cycle Tracks from Tuen Mun to Sheung Shui - Remaining Works
 Design and Construction
 Site Layout Plan

Scale	N.T.S	Project No.	MA16036
Date	Dec-16	Figure	1h





LEGEND	
	Site Boundary
	Noise Monitoring Stations




Agreement No. CE 67/2015(HY) - Cycle Tracks from Tuen Mun to Sheung Shui - Remaining Works - Design and Construction

Locations of the Noise Monitoring Stations (N1, N2)

SCALE	A4 1:6m	DATE	Aug 2016
CHECK	JL	DRAWN	VW
JOB No.	MA16036	FIGURE NO.	2a
		REV	-




SCALE	A4 1:6m	DATE	Aug 2016
CHECK	JL	DRAWN	VW
JOB No.	MA16036	FIGURE NO.	2b
		REV	-




SCALE	A4 1:6m	DATE	Aug 2016
CHECK	JL	DRAWN	VW
JOB No.	MA16036	FIGURE NO.	2c
		REV	-

**APPENDIX A
CONSTRUCTION PROGRAMME**



REMARK: ALL SUNDAYS AND HOLIDAYS ARE INCLUDED IN THIS PROGRAMME

ID	Activity ID	Task Name	Duration	Time Risk Allowance (days)	Early Start	Early Finish	Actual Start	Actual Finish	Predecessors	% Comple	Finish Slack	R	N
55	100420	INSTRUCTION TO EXECISE	0 days	0 day	Tue 7/3/17	Tue 7/3/17	Tue 7/3/17	Tue 7/3/17		0%	730 days		
56	100430	PORTION J2 & J3	0 days	0 day	Tue 7/3/17	Tue 7/3/17	Tue 7/3/17	Tue 7/3/17		0%	0 days		
57	100435	ACCESS DATE	0 days	0 day	Tue 7/3/17	Tue 7/3/17	Tue 7/3/17	Tue 7/3/17		0%	0 days		
58	100440	SECTION W7 ORIGINAL COMPLETION DATE (730 days)	0 days	0 day	Wed 6/3/19	Wed 6/3/19	NA	NA	57SS+730 days	0%	0 days		
59	100450	SECTION W7 ANTICIPATED COMPLETION DATE WITH CE / NCE EFFECT FOR INCLEMENT WEATHER TILL AUG 2017 (=730 days +24 days)	0 days	0 day	Sat 30/3/19	Sat 30/3/19	NA	NA	57SS+754 days	0%	683 days		
60	100455	SECTION W7 ANTICIPATED COMPLETION DATE WITH CE / NCE EFFECT FOR INCLEMENT WEATHER TILL AUG 2017 & OTHERS (=730 days + 24 days)	0 days	0 day	Sat 30/3/19	Sat 30/3/19	NA	NA	57SS+754 days	0%	683 days		
61	100460	SECTION W1 TO W7 ORIGINAL COMPLETION DATE	0 days	0 day	Mon 1/7/19	Mon 1/7/19	NA	NA	10FS+184 days,21,30FS+184 days,37FS+549 days,44,51,58FS+117 days	0%	0 days		
62	100470	SECTION W1 TO W7 ANTICIPATED COMPLETION DATE WITH CE / NCE DUE TO INCLEMENT WEATHER	0 days	0 day	Thu 3/10/19	Thu 3/10/19	NA	NA	11FS+181 days,22,31,38,45,52,59FS+175 days	0%	671 days		
63	100480	SECTION W1 TO W7 ANTICIPATED COMPLETION DATE WITH CE / NCE DUE TO INCLEMENT WEATHER & OTHERS	0 days	0 day	Thu 3/10/19	Thu 3/10/19	NA	NA	12,23,32,39,46,53,60FS+175 days	0%	671 days		
64	200000	PLANNED WORKS PROGRAMME	1191 days	0 day	Thu 30/6/16	Thu 3/10/19	-	-	-	-	671 days		
65	210010	SECTION W1 (PORTION A,B,C & D)	1176 days	0 day	Thu 30/6/16	Wed 18/9/19	-	-	-	-	686 days		
66	210020	STARTING DATE OF CONTRACT	0 days	0 day	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	2SS	100%	0 days		
67	211000	PORTION A - POK WAI ROAD SOUTH (MP 1+000 - MP 2+130)	944 days	0 day	Thu 30/6/16	Tue 29/1/19	-	-	-	-	918 days		
68	211010	POSSESSION OF SITE	0 days	0 day	Sun 28/8/16	Sun 28/8/16	Sun 28/8/16	Sun 28/8/16	66FS+60 days	100%	0 days		
69	211020	INITIAL SURVEY + 3 DAY DELAY (INCLEMENT WEATHER) IN OCT 2016	63 days	3 days	Mon 29/8/16	Mon 30/10/16	Mon 29/8/16	Mon 30/10/16	68	100%	0 days		
70	211030	TREE SURVEY + 5 DAY DELAY (INCLEMENT WEATHER) IN SEP 2016	75 days	3 days	Mon 31/10/16	Fri 13/1/17	Mon 31/10/16	Fri 13/1/17	69	100%	0 days		
71	211040	TREE FELLING / TRANSPLANTING AND SITE CLEARANCE (FOR NEW DLO MEMO) + 6 DAY DELAY (INCLEMENT WEATHER) IN DEC 2016	66 days	5 days	Sat 14/1/17	Mon 20/3/17	Fri 13/1/17	Sun 19/3/17	70	100%	0 days		
72	211050	APPLICATION AND APPROVAL OF EXCAVATION PERMIT AND ROAD WORK ADVICE	485 days	10 days	Thu 30/6/16	Fri 27/10/17	Thu 30/6/16	NA	66SS	80%	1377 days		
73	211060	UTILITIES DIVERSION WORKS	424 days	0 day	Mon 31/10/16	Thu 28/12/17	-	-	-	-	1315 da...		
74	211070	CLP (@ Approx MP1+300)	60 days	0 day	Mon 31/10/16	Thu 29/12/16	Mon 31/10/16	Thu 29/12/16	69	100%	0 days		
75	211075	CLP (Between MP1+600 TO MP2+100)	60 days	2 days	Mon 30/10/17	Thu 28/12/17	NA	NA	91	0%	1315 days		
76	211080	PCCW (Between MP1+600 TO MP2+100)	60 days	2 days	Mon 30/10/17	Thu 28/12/17	NA	NA	91	0%	1315 days		
77	211090	GROUND INVESTIGATION WORKS (1 NO. BOREHOLE & TRIAL PITS)	28 days	2 days	Thu 3/11/16	Wed 30/11/16	Thu 3/11/16	Wed 30/11/16	69FS+4 days	100%	0 days		
78	211100	SUBMISSION AND APPROVAL OF MONITORING PROPOSAL	21 days	2 days	Thu 3/11/16	Wed 23/11/16	Thu 3/11/16	Wed 23/11/16	77SS	100%	0 days		
79	211110	INSTALLATION OF MONITORING MARKERS	20 days	2 days	Thu 1/12/16	Tue 20/12/16	Thu 1/12/16	Wed 21/12/16	78,77	100%	0 days		
80	211115	RETAINING WALL - RW 8A (60M) + 10 DAY DELAY (INCLEMENT WEATHER) FROM MAR TO MAY 2017, CONTINUED	70 days	5 days	Tue 21/3/17	Mon 29/5/17	Thu 22/12/16	Fri 2/6/17	79,71	100%	-59 days		
81	211120	RETAINING WALL - RW 8B (40M) + 17 DAY DELAY (INCLEMENT WEATHER IN MAY 2017), CONTINUED	66 days	5 days	Tue 28/3/17	Thu 1/6/17	Fri 27/1/17	Fri 31/3/17	80SS+7 days	100%	-62 days		
82	211125	END DATE OF DRY SEASON	0 days	0 day	Fri 31/3/17	Fri 31/3/17	Fri 31/3/17	Fri 31/3/17	81,80	70%	0 days		
83	211130	START DATE OF DRY SEASON	0 days	0 day	Wed 1/11/17	Wed 1/11/17	NA	NA	NA	0%	0 days		
84	211135	RETAINING WALL - RW8A - REMAINING WORKS	31 days	0 day	Wed 1/11/17	Fri 1/12/17	NA	NA	83,80,136	0%	0 days		
85	211140	RETAINING WALL - RW8B - REMAINING WORKS	31 days	0 day	Wed 1/11/17	Fri 1/12/17	NA	NA	81,83,88	0%	0 days		
86	211150	RETAINING WALL - RW7 (20M)	50 days	2 days	Sat 2/12/17	Sat 20/1/18	NA	NA	80,71,85,84	0%	0 days		
87	211160	RETAINING WALL - RW 7A (67M)	70 days	4 days	Sun 21/1/18	Sat 31/3/18	NA	NA	86	0%	0 days		
88	211190	EARTHWORKS AND DRAINAGE WORKS, UTILITIES LAYING BETWEEN MP1+000 TO MP 1+600 (EXCLUDING RETAINING WALL RW7, 7A & 7B)	60 days	5 days	Sat 3/6/17	Tue 1/8/17	Sat 3/6/17	Tue 1/8/17	80,81,74	100%	0 days		
89	211200	EARTHWORKS AND DRAINAGE WORKS BETWEEN CH1+600 TO CH2+100, THE WORKS SUSPENDED DUE TO SLOPE WORKS FALLING ON WATER POND & OUTSIDE SITE BOUNDARY (SKJV EW No.3 Dated 24/3/17)	0 days	0 day	Fri 24/3/17	Fri 24/3/17	Fri 24/3/17	Fri 24/3/17	71	100%	0 days		
90	211210	PENDING THE SUPERVISOR TO ISSUE CE TO RESOLVE CONFLICT (SKJV EW No.3) UP TO THIS PROG DATE	190 days	0 day	Fri 24/3/17	Fri 29/9/17	Fri 24/3/17	NA	89	0%	3 days		
91	211215	PREPARATION WORKS FOR WORKS UNDER CE TO RESOLVE CONFLICT (SKJV EW No.3) BY SKJV (ASSUMED 30 days, THE DURATION OF PREPARATION WORKS WILL BE REVISED ONCE THE CE HAS BEEN ISSUED)	30 days	0 day	Sat 30/9/17	Sun 29/10/17	NA	NA	90	0%	3 days		
92	211220	CONSTRUCTION OF WORKS UNDER CE TO RESOLVE THE CONFLICT UNDER SKJV EW No.3 (DURATION IS ASSUMED TO BE 150 days AS THE SAME AS THE CONFORMING DESIGN), THE DURATION WILL BE REVISED ONCE THE CE HAS BEEN ISSUED	150 days	3 days	Wed 1/11/17	Fri 30/3/18	NA	NA	91,83	0%	1 day		
93	211235	STAIRCASE @ MP1+960	30 days	3 days	Mon 11/12/17	Tue 9/1/18	NA	NA	92SS+40 days	0%	286 days		
94	211225	END DATE OF DRY SEASON	0 days	0 day	Sat 31/3/18	Sat 31/3/18	NA	NA	87,92	0%	0 days		
95	211230	START DATE OF DRY SEASON	0 days	0 day	Thu 1/11/18	Thu 1/11/18	NA	NA	NA	0%	0 days		
96	211250	RETAINING WALL - RW 7B (20M)	31 days	0 day	Fri 2/11/18	Sun 2/12/18	NA	NA	95,87	0%	-31 days		
97	211270	ROAD WORKS	68 days	7 days	Fri 23/11/18	Tue 29/1/19	NA	NA	92,93,96FS-10 days	0%	-31 days		
98	211275	PORTION A - ANTICIPATED COMPLETION DATE	0 days	0	Tue 29/1/19	Tue 29/1/19	NA	NA	97	0%	232 days		



Task: [Solid Bar] Summary: [Dotted Bar] External Milestone: [Diamond] Inactive Summary: [Dashed Bar] Manual Summary Rollup: [Thick Bar] Finish-only: [Thin Bar] Progress: [Red Bar]


Split: [Dotted Bar] Project Summary: [Dotted Bar] Inactive Task: [Dashed Bar] Manual Task: [Thin Bar] Manual Summary: [Thick Bar] Critical: [Thin Bar] Deadline: [Red Bar]

Milestone: [Diamond] External Tasks: [Dotted Bar] Inactive Milestone: [Dashed Bar] Duration-only: [Thin Bar] Start-only: [Thin Bar] Critical Split: [Thin Bar]

REMARK: ALL SUNDAYS AND HOLIDAYS ARE INCLUDED IN THIS PROGRAMME

CEDD CONTRACT NO. YL2015/01
CYCLE TRACKS FROM TUEN MUN TO SHEUNG SHUI - REMAINING WORKS
UPDATE ACCEPTED PROGRAMME


ID	Activity ID	Task Name	Duration	Time Risk Allowance (days)	Early Start	Early Finish	Actual Start	Actual Finish	Predecessors	% Comple	Finish Slack	R N
99	211280	PORTION A - ORIGINAL COMPLETION DATE	0 days	0 day	Sat 29/12/18	Sat 29/12/18	NA	NA	97	0%	0 days	
100	212000	PORTION B (MP 2+130 - MP 2+950)	1025 days		Sun 27/11/16	Wed 18/9/19	-	-	-	-	0 days	
101	212010	POSSESSION OF SITE	0 days	0 day	Sun 27/11/16	Sun 27/11/16	Sun 27/11/16	Sun 27/11/16	66FS+151 days	100%	0 days	
102	212020	INITIAL SURVEY	40 days	3 days	Mon 28/11/16	Fri 6/1/17	Mon 28/11/16	Fri 6/1/17	101SS	100%	0 days	
103	212030	TREE SURVEY	40 days	3 days	Mon 28/11/16	Fri 6/1/17	Mon 28/11/16	Fri 6/1/17	101SS	100%	0 days	
104	212040	TREE FELLING/TRANSPLANTING AND SITE CLEARANCE	85 days	4 days	Sat 7/1/17	Sat 1/4/17	Sat 7/1/17	Sat 1/4/17	103,102	100%	0 days	
105	212070	TTM PREPARATION BY SKJV & APPROVAL BY SUPREVISOR/PMTMLG & XP ISSUE+ 36 DAYS DELAY DUE TO BELATED APPROVAL OF XP & ADDITIONAL TRIAL RUN (SKJV NCE No.15)	162 days	0 day	Mon 28/11/16	Mon 8/5/17	Mon 28/11/16	Mon 8/5/17	101	100%	0 days	
106	212100	UTILITIES DIVERSION WORKS (FOR SUBWAY BAY PW1 TO PW9)	175 days		Tue 9/5/17	Mon 30/10/17	-	-	-	-	0 days	
107	212110	CLP CABLE + Anticipated 95 Days Delay of Works Due to Uncharted CLP Cable Ducts (SKJV NCE No.46) and Delay in Diversion of CLP Pole (SKJV NCE No. 50)	175 days	2 days	Tue 9/5/17	Mon 30/10/17	Tue 9/5/17	NA	105	30%	-263 days	
108	212140	WSD PIPE + Anticipated 95 Days Delay of Works Due to Delay in Diversion of WSD pipes (SKJV NCE No.40)	155 days	2 days	Tue 9/5/17	Tue 10/10/17	Tue 9/5/17	NA	107SS	95%	-243 days	
109	212200	UTILITIES DIVERSION WORKS (FOR SUBWAY BAY PW10 TO PW16)	60 days		Tue 27/3/18	Fri 25/5/18	-	-	-	-	-130 days	
110	212210	CLP	30 days	1 day	Tue 27/3/18	Wed 25/4/18	NA	NA	119	0%	-263 days	
111	212220	HCL	60 days	1 day	Tue 27/3/18	Fri 25/5/18	NA	NA	110SS	0%	-130 days	
112	212230	WSD	60 days	1 day	Tue 27/3/18	Fri 25/5/18	NA	NA	110SS	0%	-130 days	
113	212240	UTILITIES DIVERSION WORKS (FOR CYCLE TRACK CONSTRUCTION)	60 days		Mon 30/10/17	Thu 28/12/17	-	-	-	-	-162 days	
114	212250	CLP	60 days	1 day	Mon 30/10/17	Thu 28/12/17	NA	NA	134	0%	-162 days	
115	212260	HCL	60 days	1 day	Mon 30/10/17	Thu 28/12/17	NA	NA	114SS	0%	-162 days	
116	212270	WSD	60 days	1 day	Mon 30/10/17	Thu 28/12/17	NA	NA	114SS	0%	-162 days	
117	212280	SUBWAY A BARRELS WITH PUMP ROOM (4 BAYS) CONSTRUCTION	337 days		Tue 31/10/17	Tue 2/10/18	-	-	-	-	-263 days	
118	212300	BAY PW7, 8 & 9	140 days	5 days	Tue 31/10/17	Mon 19/3/18	NA	NA	107,108	0%	-263 days	
119	212310	TTA FOR BAY PW9, 10, & 11	7 days	3 days	Tue 20/3/18	Mon 26/3/18	NA	NA	118	0%	-263 days	
120	212320	BAY PW9 & 10 WITH PUMP HOUSE, PW11	160 days	5 days	Thu 26/4/18	Tue 2/10/18	NA	NA	110	0%	-263 days	
121	212330	SOUTHERN RAMP (7 BAYS) CONSTRUCTION	157 days		Wed 3/10/18	Fri 8/3/19	-	-	-	-	-263 days	
122	212340	BAY PW6&7	42 days	2 days	Wed 3/10/18	Tue 13/1/18	NA	NA	120	0%	-263 days	
123	212350	BAY PW4&5	42 days	2 days	Wed 14/11/18	Tue 25/12/18	NA	NA	122	0%	-263 days	
124	212360	BAY PW2&3	38 days	2 days	Wed 26/12/18	Fri 1/2/19	NA	NA	123	0%	-263 days	
125	212370	BAY PW1 AND ASSOCIATED WORKS	35 days	2 days	Sat 2/2/19	Fri 8/3/19	NA	NA	124	0%	-263 days	
126	212380	NORTHERN RAMP (5 BAYS) CONSTRUCTION	129 days		Wed 3/10/18	Fri 8/2/19	-	-	-	-	-260 days	
127	212390	BAY PW12 & 13	42 days	2 days	Wed 3/10/18	Tue 13/1/18	NA	NA	120,111,112	0%	-260 days	
128	212400	BAY PW14 & 15	42 days	2 days	Wed 14/11/18	Tue 25/12/18	NA	NA	127	0%	-260 days	
129	212410	BAY PW16 AND ASSOCIATED WORKS	45 days	2 days	Wed 26/12/18	Fri 8/2/19	NA	NA	128,135	0%	-260 days	
130	212415	FINISHING WORKS AND E&M WORKS	120 days	5 days	Tue 12/2/19	Tue 11/6/19	NA	NA	129,125FS-25 days	0%	-263 days	
131	212420	EARTHWORKS AND DRAINAGE WORKS FROM CH 2+350 TO 2+650	595 days		Sun 2/4/17	Sat 17/11/18	-	-	-	-	-222 days	
132	212425	EARTHWORKS AND DRAINAGE WORKS FROM CH 2+350 TO 2+650, SUSPENSION OF WORKS DUE TO CONFLICT OF CYCLE TRACK WITH EXISTING DWARF WALL, MCLAL LETTER DATED 11/4/2017)	10 days	0 day	Sun 2/4/17	Tue 11/4/17	Sun 2/4/17	Tue 11/4/17	104	0%	-222 days	
133	212430	PENDING SUPERVISOR TO ISSUE CE TO RESOLVE CONFLICT (SKJV NCE No.45) UP TO THIS PROG DATE	171 days	0 day	Wed 12/4/17	Fri 29/9/17	Wed 12/4/17	NA	132	0%	-222 days	
134	212435	PREPARATION WORKS FOR WORKS UNDER CE TO RESOLVE CONFLICT (SKJV NCE No.45) BY SKJV (ASSUMED 30 days)	30 days	0 day	Sat 30/9/17	Sun 29/10/17	NA	NA	133	0%	-222 days	
135	212440	CONSTRUCTION WORKS UNDER CE (SKJV NCE No.45), DUARTION WAS ASSUMED TO THE SAME AS THE DURATION AS CONFORMING DESIGN OF 384 days	384 days	0 day	Mon 30/10/17	Sat 17/11/18	NA	NA	134,114FS-120 days,115FS-120 days,116FS-120 days	0%	-222 days	
136	212450	EARTHWORKS AND DRAINAGE WORKS FROM CH 2+650 TO 2+930	190 days	0 day	Wed 12/4/17	Wed 18/10/17	Fri 7/4/17	NA	132	0%	13 days	
137	212455	ROAD WORKS	99 days	7 days	Wed 12/6/19	Wed 18/9/19	NA	NA	130,138	0%	-263 days	
138	212460	RESTING STATION R6	120 days	7 days	Sat 9/2/19	Sat 8/6/19	NA	NA	129	0%	-260 days	
139	212465	PORTION B - ANTICIPATED COMPLETION DATE	0 days	0 day	Wed 18/9/19	Wed 18/9/19	NA	NA	137	0%	0 days	
140	212470	PORTION B - ORIGINAL COMPLETION DATE	0 days	0 day	Sat 29/12/18	Sat 29/12/18	NA	NA	137	0%	0 days	
141	213000	PORTION C (MP 2+950 - MP 4+010)	1041 days		Thu 30/6/16	Mon 6/5/19	-	-	-	-	135 da...	
142	213010	POSSESSION OF SITE	0 days	0 day	Sun 28/8/16	Sun 28/8/16	Sun 28/8/16	Sun 28/8/16	66FS+60 days	100%	0 days	
143	213020	INITIAL SURVEY + 9 DAY DELAY (INCLEMENT WEATHER IN SEPT TO OCT 16)	63 days	4 days	Mon 29/8/16	Sun 30/10/16	Mon 29/8/16	Sun 30/10/16	142	100%	0 days	
144	213030	TREE SURVEY	75 days	7 days	Sat 22/10/16	Wed 4/1/17	Sat 22/10/16	Wed 4/1/17	143	100%	0 days	
145	213040	TREE FELLING/TRANSPLANTING AND SITE CLEARANCE + 8 DAY DELAY (INCLEMENT WEATHER) IN DEC 17	75 days	5 days	Thu 5/1/17	Mon 20/3/17	Thu 5/1/17	Mon 13/3/17	144	100%	-128 days	
146	213050	APPLICATION AND APPROVAL OF EXCAVATION PERMIT AND ROAD WORK ADVICE	520 days	0 day	Thu 30/6/16	Fri 1/12/17	Thu 30/6/16	NA	66SS	80%	156 days	
147	213060	UTILITIES DIVERSION WORKS	170 days	0 day	Thu 18/5/17	Fri 3/11/17	-	-	-	-	59 days	
148	213070	CLP	30 days	3 days	Thu 18/5/17	Fri 16/6/17	Thu 18/5/17	Fri 16/6/17	145FS+65 days	100%	0 days	
149	213080	PCCW	60 days	3 days	Tue 5/9/17	Fri 3/11/17	NA	NA	148FS+80 days	0%	59 days	
150	213085	WSD	60 days	3 days	Tue 5/9/17	Fri 3/11/17	NA	NA	148FS+80 days	0%	59 days	



Task	Summary	External Milestone	Inactive Summary	Manual Summary Rollup	Finish-only	Progress
Split	Project Summary	Inactive Task	Manual Task	Manual Summary	Critical	Deadline
Milestone	External Tasks	Inactive Milestone	Duration-only	Start-only	Critical Split	


REMARK: ALL SUNDAYS AND HOLIDAYS ARE INCLUDED IN THIS PROGRAMME

ID	Activity ID	Task Name	Duration	Time Risk Allowance (days)	Early Start	Early Finish	Actual Start	Actual Finish	Predecessors	% Complete	Finish Slack	RN
261	221510	RETAINING WALL - RW D22 (U) (26M) + 46 days DELAY (INCLEMENT WEATHER FROM MAY TO AUG 2017)	158 days	4 days	Sun 21/5/17	Wed 25/10/17	Sun 21/5/17	NA	259SS+30 days	50%	-83 days	
262	221520	RETAINING WALL - RW D23 (U) (21M) + 32 days DELAY (INCLEMENT WEATHER FROM MAY TO AUG 2017)	136 days	4 days	Sat 10/6/17	Mon 23/10/17	Sat 10/6/17	NA	261SS+20 days	50%	-81 days	
263	221530	MP 6+372 - MP 6+410	708 days		Thu 26/10/17	Thu 3/10/19	-	-		-	141 days	
264	221540	RETAINING WALL - RW D24 (44M)	120 days	5 days	Thu 26/10/17	Thu 22/2/18	NA	NA	262,259,261	0%	-83 days	
265	221545	DRAINAGE WORKS, EARTHWORKS AND ROAD WORKS FROM MP6+020 TO 6+530	287 days	10 days	Tue 24/7/18	Mon 6/5/19	NA	NA	251,252,254,255,259,261,262,264,265	0%	-94 days	
266	221550	ROAD WORKS	150 days	5 days	Tue 7/5/19	Thu 3/10/19	NA	NA	265,239	0%	-94 days	
267	221555	PORTION E - ANTICIPATED COMPLETION DATE	0 days	0 day	Thu 3/10/19	Thu 3/10/19	NA	NA	233,266	0%	141 days	
268	221560	PORTION E - ORIGINAL COMPLETION DATE	0 days	0 day	Mon 1/7/19	Mon 1/7/19	NA	NA	233,266	0%	0 days	
269	222000	PORTION F (MP 6+530 - MP 6+850, CH ST 0+150 - CH ST 1+150)	1111 days		Thu 30/6/16	Mon 15/7/19	-	-		-	751 days	
270	222010	POSSESSION OF SITE	0 days	0 day	Sun 27/11/16	Sun 27/11/16	Sun 27/11/16	Sun 27/11/16	204FS+151 days	100%	0 days	
271	222020	INITIAL SURVEY	215 days	4 days	Mon 28/11/16	Fri 30/6/17	Mon 28/11/16	Fri 30/6/17	270SS	100%	0 days	
272	222030	TREE SURVEY	40 days	4 days	Mon 28/11/16	Fri 6/1/17	Mon 28/11/16	Fri 6/1/17	270SS	100%	0 days	
273	222040	TREE FELLING/TRANSPLANTING AND SITE CLEARANCE + 14 days DELAY (INCLEMENT WEATHER IN AUG 17)	134 days	5 days	Sat 1/7/17	Sat 11/11/17	Sat 1/7/17	NA	272,271	10%	-14 days	
274	222050	UTILITIES DIVERSION WORKS (CLP, TOWN GAS)	90 days	0 day	Sun 12/11/17	Fri 9/2/18	-	-	273	-	1272 days	
275	222120	INSTRUCTION FOR SITE INVESTIGATION FOR CONTAMINATED SITE	250 days	0 day	Thu 30/6/16	Mon 6/3/17	Thu 30/6/16	Mon 6/3/17	2SS	100%	0 days	
276	222130	ARRANGEMENT OF SITE INVESTIGATION WORKS	21 days	2 days	Tue 7/3/17	Mon 27/3/17	Tue 7/3/17	Mon 27/3/17	275	100%	0 days	
277	222140	SITE INVESTIGATION WORKS AND TESTING	49 days	3 days	Tue 28/3/17	Mon 15/5/17	Tue 28/3/17	Mon 15/5/17	276,273SS+60 days	100%	0 days	
278	222145	AWAITING FOR INSTRUCTION FOR REMEDIAL WORKS FOR CONTAMINATED SOIL UP TO THIS PROG DATE	137 days	2 days	Tue 16/5/17	Fri 29/9/17	Tue 16/5/17	Mon 29/5/17	277	0%	-57 days	
279	222150	PREPARATION OF REMEDIAL WORKS FOR CONTAMINATED SOIL (ASSUMED)	60 days	3 days	Sat 30/9/17	Tue 28/11/17	NA	NA	278	0%	-57 days	
280	222155	IMPLEMENTATION OF REMEDIAL WORKS (ASSUMED)	80 days	5 days	Wed 29/11/17	Fri 16/2/18	NA	NA	279	0%	-57 days	
281	222160	GROUND INVESTIGATION WORKS (1 NO. BOREHOLE & TRIAL PITS)	14 days	2 days	Thu 23/3/17	Wed 5/4/17	Thu 23/3/17	Wed 5/4/17	271SS+115 days	100%	0 days	
282	222165	SUBMISSION AND APPROVAL OF MONITORING PROPOSAL	21 days	2 days	Thu 6/4/17	Wed 26/4/17	Thu 6/4/17	Wed 26/4/17	281	100%	269 days	
283	222170	INSTALLATION OF MONITORING MARKERS	21 days	2 days	Thu 27/4/17	Wed 17/5/17	Thu 27/4/17	Wed 17/5/17	282	100%	269 days	
284	222180	RW 42 (60M)	95 days	7 days	Thu 18/10/18	Sun 20/1/19	NA	NA	371SS+40 days	0%	11 days	
285	222190	RW 43 (50M)	85 days	5 days	Sat 17/2/18	Sat 12/5/18	NA	NA	283,273,280	0%	-6 days	
286	222200	RW 44 (36M U)	85 days	5 days	Sun 13/5/18	Sun 5/8/18	NA	NA	285	0%	-6 days	
287	222210	RAMP PR3 CONSTRUCTION	55 days	3 days	Mon 6/8/18	Sat 29/9/18	NA	NA	286	0%	-6 days	
288	222215	EARTHWORKS AND DRAINAGE WORKS FOR RW42, 43 & 44	130 days	10 days	Mon 8/10/18	Thu 14/2/19	NA	NA	287,289	0%	-14 days	
289	222220	EARTHWORKS AND DRAINAGE WORKS (Excluding RW42, 43 & 44) + 14 days due to inclement weather in Aug 17	330 days	10 days	Sun 12/11/17	Sun 7/10/18	NA	NA	273	0%	-14 days	
290	222230	ROAD WORKS (1.3 KM)	151 days	10 days	Fri 15/2/19	Mon 15/7/19	NA	NA	284,288	0%	-14 days	
291	222240	RESTING STATION R8	130 days	10 days	Fri 15/2/19	Mon 24/6/19	NA	NA	290SS	0%	7 days	
292	222250	PORTION F - ANTICIPATED COMPLETION DATE	0 days	0 day	Mon 15/7/19	Mon 15/7/19	NA	NA	290,291	0%	221 days	
293	222260	PORTION F - ORIGINAL COMPLETION DATE	0 days	0 day	Mon 1/7/19	Mon 1/7/19	NA	NA	290,291	0%	0 days	
294	223000	PORTION G - (BRIDGE C) CH ST 1+210 - CH ST 1+310)	1097 days		Thu 30/6/16	Mon 1/7/19	-	-		-	235 days	
295	223010	POSSESSION OF SITE	0 days	0 day	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	204	100%	0 days	
296	223020	INITIAL SURVEY	60 days	5 days	Thu 30/6/16	Sun 28/8/16	Thu 30/6/16	Sun 28/8/16	295SS	100%	0 days	
297	223030	TREE SURVEY	130 days	10 days	Mon 29/8/16	Thu 5/1/17	Mon 29/8/16	Thu 5/1/17	296	100%	0 days	
298	223040	TREE FELLING/TRANSPLANTING AND SITE CLEARANCE	120 days	10 days	Fri 6/1/17	Fri 5/5/17	Fri 6/1/17	Fri 5/5/17	297,296	100%	0 days	
299	223080	PREPARATION OF TDMP FOR GI WORKS	202 days	10 days	Thu 30/6/16	Tue 17/1/17	Thu 30/6/16	Tue 17/1/17	295SS	100%	0 days	
300	223090	APPROVAL OF TDMP BY SUPERVISOR/DSD	14 days	2 days	Wed 18/1/17	Tue 31/1/17	Wed 18/1/17	Tue 31/1/17	299	100%	0 days	
301	223100	PREDRILLING WORKS FOR PILES	65 days	3 days	Mon 29/8/16	Tue 1/11/16	Mon 29/8/16	Tue 1/11/16	296	100%	0 days	
302	223110	STARTING DATE OF DRY SEASON	0 days	0 day	Wed 1/11/17	Wed 1/11/17	NA	NA		0%	0 days	
303	223120	PRE-BORE H-PILE (8 NOS)	60 days	5 days	Wed 1/11/17	Sat 30/12/17	NA	NA	302,298	0%	2 days	
304	223130	LOAD TEST	45 days	5 days	Sun 31/12/17	Tue 13/2/18	NA	NA	303	0%	37 days	
305	223140	ABUTMENT CONSTRUCTION	80 days	7 days	Sun 31/12/17	Tue 20/3/18	NA	NA	303	0%	2 days	
306	223150	REMOVAL OF DRAINAGE DIVERSION WORKS	9 days	2 days	Wed 21/3/18	Thu 29/3/18	NA	NA	305,304	0%	2 days	
307	223160	END DATE OF DRY SEASON	0 days	0 day	Sat 31/3/18	Sat 31/3/18	NA	NA	306	0%	0 days	
308	223170	PROCURE AND DELIVERY OF BEARINGS AND MOVEMENT JOINTS	180 days	21 days	Sun 31/12/17	Thu 28/6/18	NA	NA	303	0%	95 days	
309	223180	INSTALLATION OF BEARINGS AND MOVEMENT JOINTS	30 days	2 days	Fri 29/6/18	Sat 28/7/18	NA	NA	308,305	0%	95 days	
310	223185	START DATE OF DRY SEASON	0 days	0 day	Thu 1/11/18	Thu 1/11/18	NA	NA	309	0%	0 days	
311	223190	BRIDGE DECK CONSTRUCTION WITH TDMP	60 days	5 days	Thu 1/11/18	Sun 30/12/18	NA	NA	310	0%	0 days	
312	223195	END DATE OF DRY SEASON	0 days	0 day	Sun 31/3/19	Sun 31/3/19	NA	NA	311	0%	0 days	
313	223200	EARTHWORKS AND DRAINAGE WORKS	30 days	2 days	Mon 31/12/18	Tue 29/1/19	NA	NA	311	0%	0 days	
314	223210	ROAD WORKS	153 days	10 days	Wed 30/1/19	Mon 1/7/19	NA	NA	313	0%	0 days	
315	223220	BRIDGE ASSOCIATED WORKS, WATERMAIN WORKS	123 days	10 days	Fri 1/3/19	Mon 1/7/19	NA	NA	314SS+30 days	0%	0 days	
316	223230	PORTION G - ANTICIPATED COMPLETION DATE	0 days	0 day	Mon 1/7/19	Mon 1/7/19	NA	NA	314,315	0%	235 days	
317	223240	PORTION G - ORIGINAL COMPLETION DATE	0 days	0 day	Mon 1/7/19	Mon 1/7/19	NA	NA	314,315	0%	0 days	



REMARK: ALL SUNDAYS AND HOLIDAYS ARE INCLUDED IN THIS PROGRAMME


ID	Activity ID	Task Name	Duration	Time Risk Allowance (days)	Early Start	Early Finish	Actual Start	Actual Finish	Predecessors	% Complete	Finish Slack	R
318	224000	PORTION H (CH ST 1+310 - 1+525, 1+700 - 2+270)	1121 days		Thu 30/6/16	Thu 25/7/19	-	-	-	-	741 days	
319	224010	POSSESSION OF SITE	0 days	0 day	Sun 28/8/16	Sun 28/8/16	Sun 28/8/16	Sun 28/8/16	204FS+60 days	100%	0 days	
320	224020	INITIAL SURVEY	300 days	4 days	Mon 29/8/16	Sat 24/6/17	Mon 29/8/16	Sat 24/6/17	319SS	100%	0 days	
321	224030	TREE SURVEY	65 days	4 days	Wed 2/11/16	Thu 5/1/17	Wed 2/11/16	Thu 5/1/17	320	100%	0 days	
322	224040	TREE FELLING/TRANSPLANTING AND SITE CLEARANCE + 14 days DELAY (INCLEMENT WEATHER IN AUG 17)	130 days	7 days	Fri 4/8/17	Mon 11/12/17	Fri 4/8/17	NA	320FS+40 days	20%	64 days	
323	224050	APPLICATION AND APPROVAL OF EXCAVATION PERMIT AND ROAD WORK ADVICE	420 days	10 days	Thu 30/6/16	Wed 23/8/17	Thu 30/6/16	Wed 23/8/17	204SS	100%	0 days	
324	224060	APPLIED TTA APPROVAL FOR REALIGNMENT FOR RW49	120 days	14 days	Thu 24/8/17	Thu 21/12/17	Thu 24/8/17	NA	323	10%	54 days	
325	224070	UTILITIES DIVERSION WORKS (HKB, TGT & CLP)	90 days	0 day	Thu 24/8/17	Tue 21/11/17	-	-	-	-	1352 days	
326	224080	HKB	90 days	5 days	Thu 24/8/17	Tue 21/11/17	Thu 24/8/17	NA	323	0%	1352 days	
327	224090	TGT	90 days	5 days	Thu 24/8/17	Tue 21/11/17	Thu 24/8/17	NA	326SS	0%	1352 days	
328	224100	CLP	90 days	5 days	Thu 24/8/17	Tue 21/11/17	Thu 24/8/17	NA	326SS	0%	1352 days	
329	224110	GROUND INVESTIGATION WORKS (6 NOS. BOREHOLE & TRIAL PITS)	190 days	4 days	Fri 2/12/16	Fri 9/6/17	Fri 2/12/16	Fri 9/6/17	320SS+95 days	100%	0 days	
330	224120	SUBMISSION AND APPROVAL OF MONITORING PROPOSAL	60 days	2 days	Sat 10/6/17	Tue 8/8/17	Sat 10/6/17	Tue 8/8/17	329	0%	-24 days	
331	224130	INSTALLATION OF MONITORING MARKERS	30 days	2 days	Wed 9/8/17	Thu 7/9/17	Wed 9/8/17	Thu 7/9/17	330	0%	-24 days	
332	224140	RW 45A (73M) + 24 Day DELAY DUE TO INCLEMENT WEATHER FROM JUL TO AUG 17	109 days	10 days	Wed 23/8/17	Sat 9/12/17	Wed 23/8/17	NA	331SS+14 days	10%	-24 days	
333	224150	RW 45B (58M)	90 days	10 days	Sun 10/12/17	Fri 9/3/18	NA	NA	332	0%	-24 days	
334	224160	RW 49 (130M)	140 days	5 days	Sat 10/3/18	Fri 27/7/18	NA	NA	322,323,324,333	0%	-24 days	
335	224165	ROAD WORKS FOR RE-ALIGNMENT CARRIAGEWAY FOR RW49	35 days	0 day	Sat 28/7/18	Fri 31/8/18	NA	NA	334	0%	-24 days	
336	224170	DW1 & DW1A (130M)	100 days	10 days	Sat 1/9/18	Sun 9/12/18	NA	NA	335	0%	-24 days	
337	224175	ROAD WORKS FOR REALIGNMENT CARRIAGEWAY FOR DW1	30 days	0 day	Mon 10/12/18	Tue 8/1/19	NA	NA	336	0%	-24 days	
338	224180	DW2 (92M)	110 days	10 days	Wed 9/1/19	Sun 28/4/19	NA	NA	337	0%	-24 days	
339	224190	EARTHWORKS AND DRAINAGE WORKS FOR DW2	140 days	14 days	Wed 9/1/19	Tue 28/5/19	NA	NA	338SS	0%	-24 days	
340	224220	ROAD WORKS	58 days	5 days	Wed 29/5/19	Thu 25/7/19	NA	NA	339,338	0%	-24 days	
341	224230	PORTION H - ANTICIPATED COMPLETION DATE	0 days	0 day	Thu 25/7/19	Thu 25/7/19	NA	NA	340		211 days	
342	224240	PORTION H - ORIGINAL COMPLETION DATE	0 days	0 day	Mon 1/7/19	Mon 1/7/19	NA	NA	340	0%	0 days	
343	225000	PORTION I (SUBWAY D)	1148 days		Thu 30/6/16	Wed 21/8/19	-	-	-	-	184 days	
344	225010	POSSESSION OF SITE	0 days	0 day	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	2SS	100%	0 days	
345	225020	INITIAL SURVEY	180 days	14 days	Thu 30/6/16	Mon 26/12/16	Thu 30/6/16	Mon 26/12/16	344SS	100%	0 days	
346	225030	TREE SURVEY	190 days	14 days	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	345SS	100%	0 days	
347	225040	TREE FELLING/TRANSPLANTING AND SITE CLEARANCE + 8 DAY DELAY (INCLEMENT WEATHER) IN DEC 17	38 days	2 days	Fri 6/1/17	Sun 12/2/17	Fri 6/1/17	Sun 12/2/17	346,345	100%	113 days	
348	225050	APPLICATION AND APPROVAL OF EXCAVATION PERMIT AND ROAD WORK ADVICE	310 days	14 days	Thu 30/6/16	Fri 5/5/17	Thu 30/6/16	Fri 5/5/17	204SS	100%	0 days	
349	225060	TTM PREPARATION	180 days	4 days	Thu 30/6/16	Mon 28/12/16	Thu 30/6/16	Mon 28/12/16	2SS	100%	0 days	
350	225070	TTM APPROVAL BY RSS/TMLG	121 days	4 days	Tue 27/12/16	Wed 26/4/17	Tue 27/12/16	Wed 26/4/17	349	100%	0 days	
351	225080	SUBWAY D CONSTRUCTION, BAY 9 - 11, WITH PUMP ROOM + 53 Days DELAY (INCLEMENT WEATHER TILL JUL TO AUG 2017)	166 days	10 days	Sat 6/5/17	Wed 18/10/17	Sat 6/5/17	NA	350,347,348	20%	-51 days	
352	225085	TTA FOR SUBWAY D CONSTRUCTION, BAY 6 TO 8	7 days	0 day	Thu 19/10/17	Wed 25/10/17	NA	NA	351	0%	-51 days	
353	225090	SUBWAY D CONSTRUCTION, BAY 6 TO 8	200 days	5 days	Thu 26/10/17	Sun 13/5/18	NA	NA	352	0%	-51 days	
354	225100	REMAINING RAMP (TOTAL : 11 BAYS)	260 days	15 days	Mon 14/5/18	Mon 28/1/19	NA	NA	353	0%	-51 days	
355	225110	FINISHING WORKS AND E&M WORKS	90 days	6 days	Tue 29/1/19	Sun 28/4/19	NA	NA	354	0%	-51 days	
356	225120	EARTHWORKS AND DRAINAGE WORKS	60 days	3 days	Mon 29/4/19	Thu 27/6/19	NA	NA	355	0%	-51 days	
357	225130	ROAD WORKS	55 days	3 days	Fri 28/6/19	Wed 21/8/19	NA	NA	356,355	0%	-51 days	
358	225140	PORTION I - ANTICIPATED COMPLETION DATE	0 days	0 day	Wed 21/8/19	Wed 21/8/19	NA	NA	357		184 days	
359	225150	PORTION I - ORIGINAL COMPLETION DATE	0 days	0 day	Mon 1/7/19	Mon 1/7/19	NA	NA	357	0%	0 days	
360	226000	PORTION N (BRIDGE B)	1097 days		Thu 30/6/16	Mon 1/7/19	-	-	-	-	765 days	
361	226010	POSSESSION OF SITE	0 days	0 day	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	204	100%	0 days	
362	226020	INITIAL SURVEY	60 days	5 days	Thu 30/6/16	Sun 28/8/16	Thu 30/6/16	Sun 28/8/16	361SS	100%	0 days	
363	226030	TREE SURVEY + 5 DAY DELAY (INCLEMENT WEATHER) IN AUG 2016	135 days	10 days	Mon 29/8/16	Tue 10/1/17	Mon 29/8/16	Tue 10/1/17	362	100%	0 days	
364	226040	TREE FELLING/TRANSPLANTING AND SITE CLEARANCE	250 days	5 days	Fri 6/1/17	Tue 12/9/17	Fri 6/1/17	NA	363,362	80%	0 days	
365	226050	UTILITIES DIVERSION WORKS (CLP & TOWN GAS)	170 days	10 days	Wed 13/9/17	Thu 1/3/18	-	-	-	-	0 days	
366	226080	CLP	170 days	0 days	Wed 13/9/17	Thu 1/3/18	NA	NA	364	0%	0 days	
367	226090	TOWN GAS	170 days	0 days	Wed 13/9/17	Thu 1/3/18	NA	NA	366SS	0%	0 days	
368	226100	PRE-DRILLING WORKS FOR PILES	20 days	1 days	Fri 2/3/18	Wed 21/3/18	NA	NA	366,367	0%	0 days	
369	226110	PILE WORKS	140 days	4 days	Thu 22/3/18	Wed 8/8/18	NA	NA	368,364	0%	0 days	
370	226120	PILE LOAD TEST	30 days	1 days	Thu 9/8/18	Fri 7/9/18	NA	NA	369	0%	0 days	
371	226130	ABUTMENT CONSTRUCTION	153 days	5 days	Sat 8/9/18	Thu 7/2/19	NA	NA	370	0%	0 days	
372	226140	OFFSITE FABRICATION OF STEEL BRIDGE MEMBERS	210 days	10 days	Thu 22/3/18	Wed 17/10/18	NA	NA	369SS	0%	133 days	
373	226150	STEEL TRUSS AND DECK CONSTRUCTION ON SITE	70 days	2 days	Thu 28/2/19	Wed 8/5/19	NA	NA	372,371,375	0%	0 days	
374	226160	PROCURE AND DELIVERY OF BEARINGS AND MOVEMENT JOINTS	300 days	10 days	Tue 20/2/18	Sun 16/12/18	NA	NA	368FS-30 days	0%	53 days	
375	226170	INSTALLATION OF BEARINGS AND MOVEMENT JOINTS	20 days	2 days	Fri 8/2/19	Wed 27/2/19	NA	NA	374,371	0%	0 days	
376	226180	EARTHWORKS AND DRAINAGE WORKS	24 days	2 days	Thu 9/5/19	Sat 1/6/19	NA	NA	373,375	0%	0 days	
377	226190	ROAD WORKS	30 days	2 days	Sun 2/6/19	Mon 1/7/19	NA	NA	376	0%	0 days	



Task	Summary	External Milestone	Inactive Summary	Manual Summary Rollup	Finish-only	Progress
Split	Project Summary	Inactive Task	Manual Task	Manual Summary	Critical	Deadline
Milestone	External Tasks	Inactive Milestone	Duration-only	Start-only	Critical Split	

REMARK: ALL SUNDAYS AND HOLIDAYS ARE INCLUDED IN THIS PROGRAMME


ID	Activity ID	Task Name	Duration	Time Risk Allowance (days)	Early Start	Early Finish	Actual Start	Actual Finish	Predecessors	% Comple	Finish Slack	R	N
376	226200	BRIDGE ASSOCIATED WORKS AND WATERMAIN WORKS	30 days	2 days	Sun 2/6/19	Mon 1/7/19	NA	NA	377SS	0 days			
379	226210	PORTION N - ANTICIPATED COMPLETION DATE	0 days	0 day	Mon 1/7/19	Mon 1/7/19	NA	NA	377,378	765 days			
380	226220	PORTION N - ORIGINAL COMPLETION DATE	0 days	0 day	Mon 1/7/19	Mon 1/7/19	NA	NA	377,378	0 days			
381	220030	SECTION W2 - ANTICIPATED COMPLETION DATE OF WORKS WITH CE / NCE EFFECT DUE TO INCLEMENT WEATHER & OTHERS ISSUE	0 days	0 day	Thu 3/10/19	Thu 3/10/19	NA	NA	292,316,341,358,380,267	141 days			
382		SECTION W3 (PORTION K & J1)	1015 days		Thu 30/6/16	Wed 10/4/19	-	-	-	-	143 days		
383	230010	STARTING DATE OF CONTRACT	0 days	0 day	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	2SS	100%	0 days		
384	231000	PORTION K (CH KW 1+360 - CH KW 2+070)	1015 days		Thu 30/6/16	Wed 10/4/19	-	-	-	-	-102 days		
385	231010	POSSESSION OF SITE	0 days	0 day	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	383	100%	0 days		
386	231020	APPLICATION AND OBTAIN APPROVAL FROM MTRC FOR WORKS AT RPA	180 days	0 day	Thu 30/6/16	Mon 26/12/16	Thu 30/6/16	Mon 26/12/16	385SS	100%	0 days		
387	231030	INITIAL SURVEY (+ 8 DAY DELAY IN AUG & SEP 16)	128 days	2 days	Thu 30/6/16	Fri 4/11/16	Thu 30/6/16	Fri 4/11/16	385SS	100%	0 days		
388	231040	TREE SURVEY	28 days	2 days	Thu 28/7/16	Wed 24/8/16	Thu 28/7/16	Wed 24/8/16	387	100%	0 days		
389	231050	TREE FELLING/TRANSPLANTING AND SITE CLEARANCE	90 days	7 days	Thu 25/8/16	Tue 22/11/16	Thu 25/8/16	Tue 22/11/16	388,387	100%	0 days		
390	231060	UTILITIES DIVERSION WORKS (CLP)	60 days	0 day	Sat 26/8/17	Tue 24/10/17	-	-	-	-	55 days		
391	231070	CLP	60 days	5 days	Sat 26/8/17	Sun 24/10/17	Sun 27/8/17	NA	397SS+90 days	30%	55 days		
392	231100	GROUND INVESTIGATION WORKS (4 NOS. BOREHOLES & TRIAL PITS + 12 DAYS DELAY IN AUG, SEP & OCT 16)	80 days	5 days	Sat 5/11/16	Mon 23/11/17	Sat 5/11/16	Mon 23/11/17	387	100%	0 days		
393	231110	SUBMISSION AND APPROVAL OF MONITORING PROPOSAL	21 days	2 days	Mon 12/9/16	Sun 2/10/16	Mon 12/9/16	Sun 2/10/16	392SS	100%	0 days		
394	231120	INSTALLATION OF MONITORING MARKERS	21 days	2 days	Tue 24/1/17	Mon 13/2/17	Tue 24/1/17	Mon 13/2/17	392	100%	0 days		
395	231130	RW 29C (66m) + 59 Days DELAY DUE TO INCLEMENT WEATHER (MAR TO AUG 2017)	252 days	7 days	Tue 14/2/17	Mon 23/10/17	Sat 10/12/16	NA	389,392,394,393	95%	-102 days		
396	231135	EARTHWORKS AND DRAINAGE WORKS, KW1+360-KW1+460; KW 1+600-KW1+900; KW1+2140 - KW2+450 + 14 days Delay due to Inclement Weather in Aug 17	59 days	0 day	Tue 15/8/17	Thu 12/10/17	Sat 12/8/17	NA	395SS+182 days	10%	-91 days		
397	231140	RW 29B (50m) + 59 Days DELAY DUE TO INCLEMENT WEATHER (MAY TO AUG 2017)	149 days	7 days	Sun 28/5/17	Mon 23/10/17	Mon 29/5/17	NA	395SS+103 days	85%	-102 days		
398	231150	RW 29A (90m) + 59 Days DELAY DUE TO INCLEMENT WEATHER (MAY TO AUG 2017)	149 days	7 days	Sun 28/5/17	Mon 23/10/17	Mon 29/5/17	NA	395SS+103 days	40%	-102 days		
399	231160	RW 27 (90m)	108 days	7 days	Wed 13/12/17	Fri 30/3/18	NA	NA	400	0%	-102 days		
400	231170	STREAM DECKING D9	50 days	7 days	Tue 24/10/17	Tue 12/12/17	NA	NA	397,398,396,395	0%	-102 days		
401	231180	EARTHWORKS AND DRAINAGE WORKS	236 days	21 days	Sat 31/3/18	Wed 21/11/18	NA	NA	399,391	0%	-102 days		
402	231190	ROAD WORKS	140 days	21 days	Thu 22/11/18	Wed 10/4/19	NA	NA	401	0%	-102 days		
403		PORTION K - ANTICIPATED COMPLETION DATE	0 days	0	Wed 10/4/19	Wed 10/4/19	NA	NA	402	0%	-102 days		
404	231195	PORTION K - ORIGINAL COMPLETION DATE	0 days	0 day	Sat 29/12/18	Sat 29/12/18	NA	NA	403	0%	0 days		
405	232000	PORTION J1	280 days		Sun 28/8/16	Sun 4/6/17	-	-	-	-	0 days		
406	232010	POSSESSION OF SITE (J1)	0 days	0 day	Sun 28/8/16	Sun 28/8/16	Sun 28/8/16	Sun 28/8/16	523FS+60 days	0%	0 days		
407	232020	INITIAL SURVEY	45 days	4 days	Mon 29/8/16	Wed 12/10/16	Mon 29/8/16	Wed 12/10/16	406SS	100%	0 days		
408	232030	SITE INVESTIGATION	90 days	10 days	Tue 7/3/17	Sun 4/6/17	Tue 7/3/17	Sun 4/6/17	407	100%	0 days		
409	230040	SECTION W3 - ANTICIPATED COMPLETION DATE OF WORKS WITH CE / NCE EFFECT DUE TO INCLEMENT WEATHER TILL JULY 2017 & OTHERS ISSUE	0 days	0 day	Wed 10/4/19	Wed 10/4/19	NA	NA	403,408	-	143 days		
410	230050	SECTION W4 PUBLIC TOILET	634 days		Thu 30/6/16	Sun 25/3/18	-	-	-	-	147 days		
411	230060	STARTING DATE OF CONTRACT	0 days	0 day	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	2SS	100%	0 days		
412	230070	PORTION L	0 days		Thu 30/6/16	Thu 30/6/16	-	-	-	-	0 days		
413	230080	POSSESSION OF SITE	0 days	0 day	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	411	100%	0 days		
414	230090	DOCUMENT SUBMISSION	100 days	7 days	Thu 30/6/16	Fri 7/10/16	Thu 30/6/16	Fri 7/10/16	413	100%	0 days		
415	230100	R.C. WORKS AND U/G DRAINAGE	402 days		Sat 8/10/16	Mon 13/11/17	-	-	-	-	-75 days		
416	241040	R.C. STRUCTURE UP TO ROOF + 80 DAYS INCLEMENT WEATHER DELAY (TILL AUG 2017)	312 days	10 days	Sat 8/10/16	Tue 15/8/17	Sat 8/10/16	15/8/17	414	100%	-75 days		
417	241050	INTERNAL WALL, GROUND SLAB, CABLE TROUGH AND DRAINAGE WORKS + 1 days Delay due to Inclement Weather in Aug 2017	90 days	4 days	Wed 16/8/17	Mon 13/11/17	16/8/17	NA	416	10%	-75 days		
418	241060	INTERNAL FINISHING	293 days		Tue 23/5/17	Sun 11/3/18	-	-	-	-	-72 days		
419	241070	SUBMISSION AND APPROVAL OF INTERNAL FINISHES (PAINTING, TILES)	133 days	0 day	Tue 23/5/17	Mon 2/10/17	Tue 23/5/17	NA	419	70%	-55 days		
420	241080	ORDER & DELIVERY OF INTERNAL FINISHES (PAINTING, TILES)	23 days	2 days	Tue 3/10/17	Wed 25/10/17	NA	NA	419	0%	-55 days		
421	241090	INSTALLATION OF INTERNAL FINISHES (PAINTING, TILES)	57 days	3 days	Tue 14/11/17	Tue 9/1/18	NA	NA	420,417	0%	-74 days		
422	241100	SUBMISSION AND APPROVAL OF CUBICLE PARTITION SYSTEM	60 days	0 day	Mon 28/8/17	Thu 26/10/17	Mon 28/8/17	NA	419SS+97 days	50%	-49 days		
423	241110	ORDER & DELIVERY OF CUBICLE PARTITION SYSTEM	50 days	2 days	Fri 27/10/17	Fri 15/12/17	NA	NA	422	0%	-49 days		
424	241120	INSTALLATION OF CUBICLE PARTITION SYSTEM	35 days	2 days	Wed 10/1/18	Tue 13/2/18	NA	NA	421,423	0%	-74 days		
425	241130	SUBMISSION AND APPROVAL OF SANITARY FITTING	120 days	0 day	Fri 2/6/17	Fri 29/9/17	Fri 2/6/17	NA	419SS+10 days	50%	-7 days		
426	241140	ORDER & DELIVERY OF SANITARY FITTING	70 days	2 days	Sat 30/9/17	Fri 8/12/17	NA	NA	425	0%	-7 days		



Task		Summary		External Milestone		Inactive Summary		Manual Summary Rollup		Finish-only		Progress	
Split		Project Summary		Inactive Task		Manual Task		Manual Summary		Critical		Deadline	
Milestone		External Tasks		Inactive Milestone		Duration-only		Start-only		Critical Split			

REMARK: ALL SUNDAYS AND HOLIDAYS ARE INCLUDED IN THIS PROGRAMME


ID	Activity ID	Task Name	Duration	Time Risk Allowance (days)	Early Start	Early Finish	Actual Start	Actual Finish	Predecessors	% Complete	Finish Slack	RN
427	241150	INSTALLATION OF SANITARY FITTING	25 days	2 days	Wed 14/2/18	Sat 10/3/18	NA	NA	426,424,446SS	0%	-74 days	
428	241160	SUBMISSION AND APPROVAL OF DOORS & LOUVER	90 days	0 day	Tue 25/7/17	Sun 22/10/17	Thu 27/7/17	NA	419SS+63 days	25%	-51 days	
429	241170	ORDER & DELIVERY OF DOORS & LOUVER	70 days	2 days	Mon 23/10/17	Sun 31/12/17	NA	NA	428	0%	-51 days	
430	241180	INSTALLATION OF DOORS & LOUVER	30 days	1 day	Mon 1/1/18	Tue 30/1/18	NA	NA	429,421FS-10 days	0%	-51 days	
431	241190	SUBMISSION AND APPROVAL OF OTHER INTERNAL FINISHING (e.g. WASH HAND BASIN, SIGNAGE & SO ON)	90 days	0 day	Sun 10/9/17	Fri 8/12/17	NA	NA	419SS+110 days	0%	-48 days	
432	241200	ORDER & DELIVERY OF OTHER INTERNAL FINISHING (e.g. WASH HAND BASIN, SIGNAGE & SO ON)	50 days	2 days	Sat 9/12/17	Sat 27/1/18	NA	NA	431,420	0%	-48 days	
433	241210	INSTALLATION OF OTHER INTERNAL FINISHING (e.g. WASH HAND BASIN, SIGNAGE & SO ON)	19 days	2 days	Wed 21/2/18	Sun 11/3/18	NA	NA	432,427SS+7 days,430	0%	-72 days	
434	241220	EXTERNAL FINISHING	296 days		Tue 23/5/17	Wed 14/3/18				-	-75 days	
435	241230	WATERPROOFING FOR EXTERNAL SURFACE	32 days	3 days	Tue 14/11/17	Fri 15/12/17	NA	NA	417	0%	-75 days	
436	241240	SUBMISSION AND APPROVAL OF EXTERNAL FINISHING	135 days	3 days	Tue 23/5/17	Wed 4/10/17	Tue 23/5/17	NA	419SS	50%	-15 days	
437	241250	ORDER & DELIVERY OF EXTERNAL FINISHING	40 days	2 days	Thu 5/10/17	Mon 13/11/17	NA	NA	436	0%	-15 days	
438	241260	INSTALLATION OF EXTERNAL FINISHING	40 days	3 days	Wed 10/1/18	Sun 18/2/18	NA	NA	435,437,416,421	0%	-72 days	
439	241270	STEEL HOLLOW SECTION AT ROOF	68 days	3 days	Sat 16/12/17	Wed 21/2/18	NA	NA	435	0%	-75 days	
440	241280	EQUALIZATION & SLUDE HOLDING TANKS, SOAP AWAY PIT	50 days	5 days	Sat 11/11/17	Sat 30/12/17	NA	NA	452SS+7 days,417FS-3 days	0%	-75 days	
441	241290	EARTHWORKS, PAVEMENT & LANDSCAPING WORKS	74 days	3 days	Sun 31/12/17	Wed 14/3/18	NA	NA	440	0%	-75 days	
442	241300	EXTERNAL MISC. WORK	21 days	2 days	Thu 22/2/18	Wed 14/3/18	NA	NA	438,439	0%	-75 days	
443	241310	WATERWORKS	634 days		Thu 30/6/16	Sun 25/3/18				-	-86 days	
444	241320	SUBMISSION AND APPROVAL OF WA FORM WWO 542 (BY SUPERVISOR / PM)	460 days	0 day	Thu 30/6/16	Mon 2/10/17	Thu 30/6/16	Tue 6/6/17		50%	-86 days	
445	241330	SUBMISSION AND APPROVAL OF WA FORM WWO 046 (BY SKJV)	96 days	0 day	Tue 3/10/17	Sat 6/1/18	NA	NA	444	0%	-86 days	
446	241340	INSTALLATION OF PLUMBING WORKS	39 days	2 days	Sun 7/1/18	Wed 14/2/18	NA	NA	445	0%	-86 days	
447	241350	WSD INSPECTION ON COMPLETED PLUMBING WORKS	14 days	1 day	Thu 15/2/18	Wed 28/2/18	NA	NA	446	0%	-86 days	
448	241360	WSD METER CONNECTION BY WSD	25 days	1 days	Thu 1/3/18	Sun 25/3/18	NA	NA	447	0%	-86 days	
449	241370	BIO-TREATMENT PLANT	417 days		Wed 18/1/17	Sat 10/3/18				-	-71 days	
450	241380	SUBMISSION AND APPROVAL OF BIO-TREATMENT PLANT (BTP) + DELAY OF THE WORKS DUE TO BELATED APPROVAL OF BTP (SKJV NCE No.47)	203 days	0 day	Wed 18/1/17	Tue 8/8/17	Wed 18/1/17	Tue 8/8/17		100%	-63 days	
451	241390	ORDER AND DELIVERY OF BIO-TREATMENT PLANT	75 days	2 days	Wed 9/8/17	Sun 22/10/17	Wed 9/8/17	NA	450	25%	-63 days	
452	241400	INSTALLATION OF BIO-TREATMENT PLANT	60 days	3 days	Mon 23/10/17	Thu 21/12/17	NA	NA	451,417SS+20 days	0%	-63 days	
453	241410	TESTING & COMMISSIONING FOR BIO-TREATMENT PLANT	70 days	2 days	Sun 31/12/17	Sat 10/3/18	NA	NA	452,440	0%	-71 days	
454	241420	E&M and MVAC WORKS	189 days		Sun 27/8/17	Sat 3/3/18				-	-67 days	
455	241430	SUBMISSION AND APPROVAL OF E&M and MVAC WORKS	85 days	0 day	Sun 27/8/17	Sun 19/11/17	Fri 11/8/17	NA	417SS+11 days	0%	-67 days	
456	241440	ORDER & DELIVERY OF E&M and MVAC WORKS	30 days	2 days	Mon 20/11/17	Tue 19/12/17	NA	NA	455	0%	-67 days	
457	241450	INSTALLATION OF E&M and MVAC WORKS	74 days	5 days	Wed 20/12/17	Sat 3/3/18	NA	NA	421SS,456	0%	-67 days	
458	241455	FINAL TESTING & COMMISSIONING	3 days	1 days	Sun 11/3/18	Tue 13/3/18	NA	NA	457,427	0%	-74 days	
459	241460	PORTION L - ANTICIPATED COMPLETION DATE	0 days	0 day	Sun 25/3/18	Sun 25/3/18	NA	NA	433,441,442,448,458,453	0%	147 days	
460	241465	PORTION L - ORIGINAL COMPLETION DATE	0 days	0 day	Fri 29/12/17	Fri 29/12/17	NA	NA	433,441,442,448,458,453	0%	0 days	
461	241480	SECTION W4 - ANTICIPATED COMPLETION DATE OF WORKS WITH CE / NCE EFFECT DUE TO INCLEMENT WEATHER & OTHERS ISSUE	0 days	0 day	Sun 25/3/18	Sun 25/3/18	NA	NA	459	-	147 days	
462	250000	SECTION W5 (PORTION M)	1097 days		Thu 30/6/16	Mon 1/7/19				-	765 days	
463	250010	STARTING DATE OF CONTRACT	0 days	0 day	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	2SS	100%	0 days	
464	250020	APPLICATION OF EXCAVATION PERMIT	485 days	0 day	Thu 30/6/16	Fri 27/10/17	Thu 30/6/16	Fri 27/10/17	2SS	80%	1377 days	
465	251000	PORTION M (BRIDGE E)	1097 days		Thu 30/6/16	Mon 1/7/19				-	765 days	
466	251010	POSSESSION OF SITE	0 days	0 day	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	463SS	100%	0 days	
467	251020	INITIAL SURVEY	63 days	2 days	Thu 30/6/16	Wed 31/8/16	Thu 30/6/16	Wed 31/8/16	466SS	100%	0 days	
468	251030	TREE SURVEY	28 days	2 days	Thu 30/6/16	Wed 27/7/16	Thu 30/6/16	Wed 27/7/16	466SS	100%	0 days	
469	251040	TREE FELLING/TRANSPLANTING AND SITE CLEARANCE	491 days	5 days	Thu 28/7/16	Thu 30/11/17	Thu 28/7/16	Thu 30/11/17	468	100%	0 days	
470	251050	PREPARATION TDMP FOR PRE-DRILLING WORKS	45 days	4 days	Thu 30/6/16	Sat 13/8/16	Thu 30/6/16	Sat 13/8/16	466SS	100%	0 days	
471	251060	APPROVAL OF TDMP FOR PRE-DRILLING WORKS BY SUPERVISOR/DSD	14 days	2 days	Sun 14/8/16	Sat 27/8/16	Sun 14/8/16	Sat 27/8/16	470	100%	0 days	
472	251070	STARTING DATE OF DRY SEASON	0 days	0 day	Tue 1/11/16	Tue 1/11/16	Tue 1/11/16	Tue 1/11/16	471	100%	0 days	
473	251080	TEMPORARY DRAINAGE WORKS	30 days	4 days	Tue 1/11/16	Wed 30/11/16	Tue 1/11/16	Wed 30/11/16	472,467,469SS+10 days	100%	0 days	
474	251090	PRE-DRILLING WORKS FOR PILES AT GRID 2	7 days	4 days	Thu 1/12/16	Wed 7/12/16	Thu 1/12/16	Wed 7/12/16	473	100%	0 days	
475	251100	PRE-DRILLING WORKS FOR PILES AT GRID 3	7 days	4 days	Sun 15/1/17	Sat 21/1/17	Sun 15/1/17	Sat 21/1/17	474,464	100%	0 days	
476	251110	PRE-DRILLING WORKS FOR PILES AT GRID 1	7 days	4 days	Wed 1/3/17	Tue 7/3/17	Wed 1/3/17	Tue 7/3/17	475	100%	0 days	
477	251120	REMOVAL OF TEMPORARY DRAINAGE WORK	24 days	2 days	Wed 8/3/17	Fri 31/3/17	Wed 8/3/17	Fri 31/3/17	475FS+7 days	100%	0 days	
478	251130	END DATE OF DRY SEASON	0 days	0 day	Fri 31/3/17	Fri 31/3/17	Fri 31/3/17	Fri 31/3/17	477	100%	0 days	
479	251140	SUBMISSION, APPROVAL, PROCURE AND DELIVERY OF BEARINGS AND MOVEMENT JOINTS	120 days	30 days	Mon 18/9/17	Mon 15/1/18	NA	NA	478FS+170 days	0%	1297 days	
480	251150	PREPARATION OF TDMP FOR PILING WORKS	36 days	7 days	Sat 1/4/17	Sat 6/5/17	Sat 1/4/17	Sat 6/5/17	478	100%	0 days	
481	251160	APPROVAL OF TDMP FOR PILING WORKS BY SUPERVISOR/DSD	87 days	2 days	Sun 7/5/17	Tue 1/8/17	Sun 7/5/17	Tue 1/8/17	480	100%	0 days	
482	251170	STARTING DATE OF DRY SEASON	0 days	0 day	Wed 1/11/17	Wed 1/11/17	NA	NA	481	0%	0 days	



Task		Summary		External Milestone		Inactive Summary		Manual Summary Rollup		Finish-only		Progress	
Split		Project Summary		Inactive Task		Manual Task		Manual Summary		Critical		Deadline	
Milestone		External Tasks		Inactive Milestone		Duration-only		Start-only		Critical Split			

REMARK: ALL SUNDAYS AND HOLIDAYS ARE INCLUDED IN THIS PROGRAMME

ID	Activity ID	Task Name	Duration	Time Risk Allowance (days)	Early Start	Early Finish	Actual Start	Actual Finish	Predecessors	% Complete	Finish Slack	R	N
483	251180	TEMPORARY DRAINAGE WORKS	21 days	2 days	Wed 1/11/17	Tue 21/11/17	NA	NA	482	0%	0 days		
484	251190	PILING WORKS AT GRID 2	55 days	4 days	Wed 22/11/17	Mon 15/1/18	NA	NA	483	0%	0 days		
485	251220	PILING WORKS AT GRID 3	55 days	4 days	Wed 22/11/17	Mon 15/1/18	NA	NA	483	0%	0 days		
486	251225	PILE LOAD TEST	50 days	1 day	Tue 16/1/18	Tue 6/3/18	NA	NA	484,485	0%	0 days		
487	251230	PILE CAP CONSTRUCTION	68 days	1 day	Tue 16/1/18	Sat 24/3/18	NA	NA	484,485	0%	0 days		
488	251240	REMOVAL OF TEMPORARY DRAINAGE WORK	7 days	2 days	Sun 25/3/18	Sat 31/3/18	NA	NA	486FS+18 days,487	0%	0 days		
489	251250	END DATE OF DRY SEASON	0 days	0 day	Sat 31/3/18	Sat 31/3/18	NA	NA	488	0%	0 days		
490	251251	IMPLEMENTATION OF TTA AT GRID 1	7 days	0 day	Wed 1/11/17	Tue 7/11/17	NA	NA	489	0%	0 days		
491	251255	PILING WORKS AT GRID 1	72 days	2 days	Wed 8/11/17	Thu 18/1/18	NA	NA	490	0%	0 days		
492	251260	PILE LOAD TEST AT GRID 1	28 days	7 days	Fri 19/1/18	Thu 15/2/18	NA	NA	491	0%	0 days		
493	251270	PILE CAP & COLUMN AT GRID 1	100 days	3 days	Fri 16/2/18	Sat 26/5/18	NA	NA	492	0%	0 days		
494	251275	RAMP & RETAINING WALL AT GRID 1	167 days	2 days	Sun 27/5/18	Fri 9/1/18	NA	NA	493	0%	0 days		
495	251280	INSTALLATION OF STEEL ROOF AT GRID 1	43 days	1 days	Sat 10/1/18	Sat 22/2/18	NA	NA	494	0%	0 days		
496	251285	INSTALLATION OF MJ	14 days	0 day	Sun 23/12/18	Sat 5/1/19	NA	NA	495	0%	0 days		
497	251290	DRAINAGE & ROADWORKS AT GRID 1	157 days	4 days	Sun 6/1/19	Tue 11/6/19	NA	NA	496	0%	0 days		
498	251300	STARTING DATE OF DRY SEASON	0 days	0 day	Thu 1/11/18	Thu 1/11/18	NA	NA	498	0%	0 days		
499	251305	TEMPORARY DRAINAGE WORKS	7 days	2 days	Thu 1/11/18	Wed 7/11/18	NA	NA	499	0%	0 days		
500	251310	PIER AT GRID 2	34 days	2 days	Thu 8/11/18	Tue 11/12/18	NA	NA	500	0%	0 days		
501	251315	BRIDGE DECK CONSTRUCTION	105 days	10 days	Wed 12/12/18	Tue 26/3/19	NA	NA	501	0%	0 days		
502	251320	REMOVAL OF TEMPORARY DRAINAGE WORK	5 days	2 days	Wed 27/3/19	Sun 31/3/19	NA	NA	502	0%	0 days		
503	251330	END DATE OF DRY SEASON	0 days	0 day	Sun 31/3/19	Sun 31/3/19	NA	NA	503	0%	857 days		
504	251350	STEEL STRUCTURAL ROOF WORKS ON BRIDGE DECK	42 days	5 days	Mon 1/4/19	Sun 12/5/19	NA	NA	504	0%	0 days		
505	251360	RAILING, DRAINAGE & E&M WORKS	30 days	4 days	Mon 13/5/19	Tue 11/6/19	NA	NA	505	0%	0 days		
506	251370	ROAD WORKS	20 days	4 days	Wed 12/6/19	Mon 1/7/19	NA	NA	505,497	0%	0 days		
507	251385	PORTION M - ANTICIPATED COMPLETION DATE	0 days	0	Mon 1/7/19	Mon 1/7/19	NA	NA	506	0%	765 days		
508	251390	PORTION M - ORIGINAL COMPLETION DATE	0 days	0 day	Mon 1/7/19	Mon 1/7/19	NA	NA	506	0%	0 days		
509	251390	SECTION W5 - ANTICIPATED COMPLETION DATE OF WORKS WITH CE / NCE EFFECT DUE TO INCLEMENT WEATHER & OTHERS ISSUE	0 days	0 day	Mon 1/7/19	Mon 1/7/19	NA	NA	507	-	765 days		
510	260000	SECTION W6 (PORTION P)	758 days		Thu 30/6/16	Fri 27/7/18	-	-	-	-	155 days		
511	260010	STARTING DATE OF CONTRACT	0 days	0 day	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	2SS	100%	0 days		
512	260020	APPLICATION OF EXCAVATION PERMIT	130 days	10 days	Tue 30/5/17	Fri 6/10/17	Tue 30/5/17	NA	515SS	50%	-40 days		
513	260030	APPLICATION AND OBTAIN APPROVAL FROM MTRC FOR WORKS AT RPA	90 days	10 days	Tue 30/5/17	Sun 27/8/17	Tue 30/5/17	Sun 27/8/17	512SS	100%	0 days		
514	261000	PORTION P	367 days		Tue 25/7/17	Fri 27/7/18	-	-	-	-	155 days		
515	261010	POSSESSION OF SITE + DELAY OF WORKS DUE TO DELAY IN ALLOWING THE USE OF ACCESS (+56 days)	0 days	0 day	Tue 25/7/17	Tue 25/7/17	Tue 25/7/17	Tue 25/7/17	511FS+391 days	100%	0 days		
516	261020	DOCUMENT SUBMISSION	90 days	2 days	Wed 26/7/17	Mon 23/10/17	Wed 26/7/17	NA	515SS	0%	-57 days		
517	261030	DRAINAGE WORKS	127 days	5 days	Tue 24/10/17	Tue 27/2/18	NA	NA	516,512,513	0%	-57 days		
518	261040	ROAD WORKS	150 days	5 days	Wed 28/2/18	Fri 27/7/18	NA	NA	517	0%	-57 days		
519	261045	PORTION P - ANTICIPATED COMPLETION DATE	0 days	0 day	Fri 27/7/18	Fri 27/7/18	NA	NA	518	0%	155 days		
520	261050	PORTION P - ORIGINAL COMPLETION DATE	0 days	0 day	Thu 31/5/18	Thu 31/5/18	NA	NA	518	0%	0 days		
521	261060	SECTION W6 - ANTICIPATED COMPLETION DATE OF WORKS WITH CE / NCE EFFECT DUE TO INCLEMENT WEATHER & OTHERS ISSUE	0 days	0 day	Fri 27/7/18	Fri 27/7/18	NA	NA	519	-	155 days		
522	270000	SECTION W7 (PORTION J1, J2 & J3)	1004 days		Thu 30/6/16	Sat 30/3/19	-	-	-	-	858 days		
523	270010	STARTING DATE OF CONTRACT	0 days	0 day	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	Thu 30/6/16	2SS	100%	0 days		
524	271000	PORTION J2, J3	754 days		Tue 7/3/17	Sat 30/3/19	-	-	-	-	858 days		
525	271010	INSTRUCTION TO EXECISE	0 days	0 day	Tue 7/3/17	Tue 7/3/17	Tue 7/3/17	Tue 7/3/17	523	100%	0 days		
526	271020	POSSESSION OF SITE (J2, J3)	0 days	0 day	Tue 7/3/17	Tue 7/3/17	Tue 7/3/17	Tue 7/3/17	525SS,523FS+250 days	100%	0 days		
527	271030	APPLICATION OF EXCAVATION PERMIT	200 days	0 day	Tue 7/3/17	Fri 22/9/17	Tue 7/3/17	Sat 2/9/17	525SS	50%	26 days		
528	271040	CONDITION SURVEY FOR PERMANENT STRUCTURE ADJACENT TO 2 STORES HEIGHT TEMP. BLDG @ APPROX. CH. K0+900	30 days	2 days	Sat 23/9/17	Sun 22/10/17	Sun 3/9/17	Mon 2/10/17	526FS+200 days	0%	1361 days		
529	271050	INITIAL SURVEY	190 days	2 days	Tue 7/3/17	Tue 12/9/17	Tue 7/3/17	Sat 29/7/17	526SS	80%	-10 days		
530	271060	TREE SURVEY	90 days	2 days	Tue 7/3/17	Sun 4/6/17	Tue 7/3/17	Sun 4/6/17	526SS	100%	0 days		
531	271070	TREE FELLING/TRANSPLANTING AND SITE CLEARANCE + 24 days DELAY DUE TO INCLEMENT WEATHER FROM JULY TO AUG 2017	114 days	3 days	Mon 5/6/17	Tue 26/9/17	Mon 5/6/17	NA	530	20%	-24 days		
532	271072	UTILITIES DIVERSION WORKS (CLP, WSD)	90 days	3 day	Wed 27/9/17	Mon 25/12/17	-	-	-	-	41 days		
533	271074	CLP	90 days	3 days	Wed 27/9/17	Mon 25/12/17	NA	NA	531	0%	41 days		
534	271076	WSD	90 days	3 days	Wed 27/9/17	Mon 25/12/17	NA	NA	533SS	0%	41 days		
535	271080	RW 46 (67M)	70 days	7 days	Fri 7/9/18	Thu 15/11/18	NA	NA	537	0%	-24 days		
536	271090	RW 47 (83 NOS OF SOILDER PILES)	170 days	0 day	Wed 30/5/18	Thu 15/11/18	NA	NA	538	0%	-24 days		
537	271100	RW 48 (110M)	100 days	5 days	Wed 30/5/18	Thu 6/9/18	NA	NA	538	0%	-24 days		
538	271110	RW 24A (20M)	30 days	2 days	Mon 30/4/18	Tue 29/5/18	NA	NA	539	0%	-24 days		
539	271120	RW 24B (18M)	30 days	2 days	Sat 31/3/18	Sun 29/4/18	NA	NA	543	0%	-24 days		
540	271130	RW 24C (82M)	70 days	7 days	Thu 21/12/17	Wed 28/2/18	NA	NA	541	0%	-24 days		
541	271140	RW 25 (83M)	50 days	7 days	Wed 1/11/17	Wed 20/12/17	NA	NA	542	0%	-24 days		
542	271150	RW 26 (20M)	35 days	2 days	Wed 27/9/17	Tue 31/10/17	NA	NA	529,531,527FS-46 days	0%	-24 days		
543	271160	STREAM DECKING D8	30 days	2 days	Thu 1/3/18	Fri 30/3/18	NA	NA	540	0%	-24 days		
544	271170	PROVIDE SAFETY ACCESS TO RESIDENT	21 days	2 days	Thu 1/3/18	Wed 21/3/18	NA	NA	540	0%	1211 days		
545	271180	DEMOLITION OF EXISTING STRUCTURE @ APPROX. CH.KW0+900	21 days	3 days	Thu 22/3/18	Wed 11/4/18	NA	NA	544,528	0%	1211 days		




Task: Solid grey bar, Summary: Dotted grey bar, External Milestone: Diamond with dot, Inactive Summary: Solid grey bar with diagonal lines, Manual Summary Rollup: Solid grey bar with diagonal lines, Finish-only: Solid blue bar, Progress: Solid red bar with diagonal lines

Split: Dotted line, Project Summary: Dotted grey bar, Inactive Task: Solid grey bar with diagonal lines, Manual Task: Solid grey bar with diagonal lines, Manual Summary: Solid blue bar, Critical: Solid red bar with diagonal lines, Deadline: Dotted line

Milestone: Diamond with dot, External Tasks: Dotted grey bar, Inactive Milestone: Diamond with dot, Duration-only: Solid grey bar with diagonal lines, Start-only: Solid blue bar, Critical Split: Solid red bar with diagonal lines

REMARK: ALL SUNDAYS AND HOLIDAYS ARE INCLUDED IN THIS PROGRAMME


ID	Activity ID	Task Name	Duration	Time Risk Allowance (days)	Early Start	Early Finish	Actual Start	Actual Finish	Predecessors	% Comple	Finish Slack	R	N
546	271190	EARTHWORKS AND DRAINAGE WORKS	135 days	10 days	Fri 16/11/18	Sat 30/3/19	NA	NA	535,536,537,538,539,540,541,542	5%	-24 days		
547	271200	ROAD WORKS	395 days	7 days	Thu 1/3/18	Sat 30/3/19	NA	NA	540,533,534	0%	-24 days		
548	271205	PORTON J2/J3 - ANTICIPATED COMPLETION DATE	0 days	0	Sat 30/3/19	Sat 30/3/19	NA	NA	547		-24 days		
549	271210	PORTON J2/J3 - ORIGINAL COMPLETION DATE	0 days	0 day	Wed 6/3/19	Wed 6/3/19	NA	NA	546,548		0 days		
550	271215	SECTION W7 - ANTICIPATED COMPLETION DATE WITH CE / NCE EFFECT DUE TO INCLEMENT WEATHER & OTHERS ISSUE	0 days	0 day	Sat 30/3/19	Sat 30/3/19	NA	NA	548		858 days		
551	200010	SECTION W1 TO W7 - ANTICIPATED COMPLETION DATE OF WORKS WITH CE / NCE EFFECT DUE TO INCLEMENT WEATHER & OTHERS ISSUE	0 days	0 day	Thu 3/10/19	Thu 3/10/19	NA	NA	521,461,409,381,202,509,550		671 days		
552	300000	LANDSCAPING SOFTWORKS AND ESTABLISHMENT WORK	1862 days		Thu 30/6/16	Wed 4/8/21	NA	NA			0 days		
553	300010	ACCESS DATES AND COMPLETION DATES FOR CONTRACTS	1332 days		Tue 7/3/17	Wed 28/10/20	NA	NA			0 days		
554	300020	SECTION W8A	172 days		Sat 30/3/19	Wed 18/9/19	NA	NA			-172 days		
555	300030	ACCESS DATE	0 days		Wed 18/9/19	Wed 18/9/19	NA	NA	4		-262 days		
556	300040	COMPLETION DATE	0 days		Sat 30/3/19	Sat 30/3/19	NA	NA	555FS+90 days		0 days		
557	300050	SECTION W8B	26 days		Thu 3/10/19	Tue 29/10/19	NA	NA			0 days		
558	300060	ACCESS DATE	0 days		Thu 3/10/19	Thu 3/10/19	NA	NA	13		-94 days		
559	300070	COMPLETION DATE	0 days		Tue 29/10/19	Tue 29/10/19	NA	NA	558FS+120 days		0 days		
560	300080	SECTION W8C	71 days		Tue 29/1/19	Wed 10/4/19	NA	NA			-71 days		
561	300090	ACCESS DATE	0 days		Wed 10/4/19	Wed 10/4/19	NA	NA	24		-101 days		
562	300100	COMPLETION DATE	0 days		Tue 29/1/19	Tue 29/1/19	NA	NA	561FS+30 days		0 days		
563	300110	SECTION W8D	54 days		Tue 30/1/18	Sun 25/3/18	NA	NA			-54 days		
564	300120	ACCESS DATE	0 days		Sun 25/3/18	Sun 25/3/18	NA	NA	33		-84 days		
565	300130	COMPLETION DATE	0 days		Tue 30/1/18	Tue 30/1/18	NA	NA	564FS+30 days		0 days		
566	300140	SECTION W8E	30 days		Mon 1/7/19	Wed 31/7/19	NA	NA			0 days		
567	300150	ACCESS DATE	0 days		Mon 1/7/19	Mon 1/7/19	NA	NA	40		0 days		
568	300160	COMPLETION DATE	0 days		Wed 31/7/19	Wed 31/7/19	NA	NA	567FS+30 days		0 days		
569	300170	SECTION W8F	27 days		Sat 30/6/18	Fri 27/7/18	NA	NA			-27 days		
570	300180	ACCESS DATE	0 days		Fri 27/7/18	Fri 27/7/18	NA	NA	47		-57 days		
571	300190	COMPLETION DATE	0 days		Sat 30/6/18	Sat 30/6/18	NA	NA	570FS+30 days		0 days		
572	300200	SECTION W8G	820 days		Tue 7/3/17	Tue 4/6/19	NA	NA			0 days		
573	300210	ACCESS DATE	0 days		Tue 7/3/17	Tue 7/3/17	NA	NA	55		730 days		
574	300220	COMPLETION DATE	0 days		Tue 4/6/19	Tue 4/6/19	NA	NA	573FS+90 days		0 days		
575	300230	SECTION W8A	193 days		Wed 18/9/19	Sun 29/3/20	NA	NA			0 days		
576	300240	ACCESS DATE	0 days		Wed 18/9/19	Wed 18/9/19	NA	NA	554		-172 days		
577	300250	COMPLETION DATE	0 days		Sun 29/3/20	Sun 29/3/20	NA	NA	576FS+365 days		0 days		
578	300260	SECTION W8B	365 days		Tue 29/10/19	Wed 28/10/20	NA	NA			0 days		
579	300270	ACCESS DATE	0 days		Tue 29/10/19	Tue 29/10/19	NA	NA	557		0 days		
580	300280	COMPLETION DATE	0 days		Wed 28/10/20	Wed 28/10/20	NA	NA	579FS+365 days		0 days		
581	300290	SECTION W8C	294 days		Wed 10/4/19	Wed 29/1/20	NA	NA			0 days		
582	300300	ACCESS DATE	0 days		Wed 10/4/19	Wed 10/4/19	NA	NA	560		-71 days		
583	300310	COMPLETION DATE	0 days		Wed 29/1/20	Wed 29/1/20	NA	NA	582FS+365 days		0 days		
584	300320	SECTION W8D	311 days		Sun 25/3/18	Wed 30/1/19	NA	NA			0 days		
585	300330	ACCESS DATE	0 days		Sun 25/3/18	Sun 25/3/18	NA	NA	563		-54 days		
586	300340	COMPLETION DATE	0 days		Wed 30/1/19	Wed 30/1/19	NA	NA	585FS+365 days		0 days		
587	300350	SECTION W8E	365 days		Wed 31/7/19	Thu 30/7/20	NA	NA			0 days		
588	300360	ACCESS DATE	0 days		Wed 31/7/19	Wed 31/7/19	NA	NA	566		0 days		
589	300370	COMPLETION DATE	0 days		Thu 30/7/20	Thu 30/7/20	NA	NA	588FS+365 days		0 days		
590	300380	SECTION W8F	338 days		Fri 27/7/18	Sun 30/6/19	NA	NA			0 days		
591	300390	ACCESS DATE	0 days		Fri 27/7/18	Fri 27/7/18	NA	NA	569		-27 days		
592	300400	COMPLETION DATE	0 days		Sun 30/6/19	Sun 30/6/19	NA	NA	591FS+365 days		0 days		
593	300410	SECTION W8G	365 days		Tue 4/6/19	Wed 3/6/20	NA	NA			0 days		
594	300420	ACCESS DATE	0 days		Tue 4/6/19	Tue 4/6/19	NA	NA	572		0 days		
595	300430	COMPLETION DATE	0 days		Wed 3/6/20	Wed 3/6/20	NA	NA	594FS+365 days		0 days		
596													
597	400000	PLANNED WORK PROGRAMME	1862 days		Thu 30/6/16	Wed 4/8/21	NA	NA			0 days		
598	400010	SECTION W8A	1266 days		Thu 30/6/16	Tue 17/12/19	NA	NA			0 days		
599	400020	STARTING DATE OF CONTRACT	0 days		Thu 30/6/16	Thu 30/6/16	NA	NA	2SS		1176 days		
600	400030	LANDSCAPING SOFTWORKS	90 days	7 days	Thu 19/9/19	Tue 17/12/19	NA	NA	202,599		0 days		
601	400040	COMPLETION OF SECTION W8A	0 days		Tue 17/12/19	Tue 17/12/19	NA	NA	600		0 days		
602	400050	SECTION W8B	1311 days		Thu 30/6/16	Fri 31/1/20	NA	NA			141 days		
603	400060	STARTING DATE OF CONTRACT	0 days		Thu 30/6/16	Thu 30/6/16	NA	NA	2SS		1332 days		
604	400070	LANDSCAPING SOFTWORKS	120 days	10 days	Fri 4/10/19	Fri 31/1/20	NA	NA	603,381		141 days		
605	400080	COMPLETION OF SECTION W8B	0 days		Fri 31/1/20	Fri 31/1/20	NA	NA	604		141 days		
606	400090	SECTION W8C	1105 days		Thu 30/6/16	Tue 9/7/19	NA	NA			143 days		
607	400100	STARTING DATE OF CONTRACT	0 days		Thu 30/6/16	Thu 30/6/16	NA	NA	2SS		1158 days		
608	400110	LANDSCAPING SOFTWORKS	90 days	7 days	Thu 11/4/19	Tue 9/7/19	NA	NA	409,607		143 days		
609	400120	COMPLETION OF SECTION W8C	0 days		Tue 9/7/19	Tue 9/7/19	NA	NA	608		143 days		
610	400130	SECTION W8D	664 days		Thu 30/6/16	Tue 24/4/18	NA	NA			147 days		
611	400140	STARTING DATE OF CONTRACT	0 days		Thu 30/6/16	Thu 30/6/16	NA	NA	2SS		781 days		
612	400150	LANDSCAPING SOFTWORKS	30 days	3 days	Mon 26/3/18	Tue 24/4/18	NA	NA	461,611		147 days		
613	400160	COMPLETION OF SECTION W8D	0 days		Tue 24/4/18	Tue 24/4/18	NA	NA	612		147 days		
614	400170	SECTION W8E	30 days		Thu 30/6/16	Fri 29/7/16	NA	NA			1314 da...		
615	400180	STARTING DATE OF CONTRACT	0 days		Thu 30/6/16	Thu 30/6/16	NA	NA	2SS		1314 days		
616	400190	LANDSCAPING SOFTWORKS	30 days	3 days	Thu 30/6/16	Fri 29/7/16	NA	NA	615		1314 days		
617	400200	COMPLETION OF SECTION W8E	0 days		Fri 29/7/16	Fri 29/7/16	NA	NA	616		1314 days		
618	400210	SECTION W8F	788 days		Thu 30/6/16	Sun 26/8/18	NA	NA			155 days		
619	400220	STARTING DATE OF CONTRACT	0 days		Thu 30/6/16	Thu 30/6/16	NA	NA	2SS		913 days		
620	400230	LANDSCAPING SOFTWORKS	30 days	3 days	Sat 28/7/18	Sun 26/8/18	NA	NA	619,521		155 days		
621	400240	COMPLETION OF SECTION W8F	0 days		Sun 26/8/18	Sun 26/8/18	NA	NA	620		155 days		



Task		Summary		External Milestone		Inactive Summary		Manual Summary Rollup		Finish-only		Progress	
Split		Project Summary		Inactive Task		Manual Task		Manual Summary		Critical		Deadline	
Milestone		External Tasks		Inactive Milestone		Duration-only		Start-only		Critical Split			

REMARK: ALL SUNDAYS AND HOLIDAYS ARE INCLUDED IN THIS PROGRAMME

ID	Activity ID	Task Name	Duration	Time Risk Allowance (days)	Early Start	Early Finish	Actual Start	Actual Finish	Predecessors	% Comple	Finish Slack	R N
622	400250	SECTION W8G	90 days		Tue 7/3/17	Sun 4/6/17	NA	NA			942 days	
623	400260	INSTRUCTION TO EXECISE	0 days		Tue 7/3/17	Tue 7/3/17	NA	NA	55SS		942 days	
624	400270	LANDSCAPING SOFTWORKS	90 days	7 days	Tue 7/3/17	Sun 4/6/17	NA	NA	623		942 days	
625	400280	COMPLETION OF SECTION W8G	0 days		Sun 4/6/17	Sun 4/6/17	NA	NA	624		942 days	
626	400290	SECTION W9A	1631 days		Thu 30/6/16	Wed 16/12/20	NA	NA			0 days	
627	400300	STARTING DATE OF CONTRACT	0 days		Thu 30/6/16	Thu 30/6/16	NA	NA	2SS		1266 days	
628	400310	ESTABLISHMENT WORKS	365 days	30 days	Wed 18/12/19	Wed 16/12/20	NA	NA	601,627		0 days	
629	400320	COMPLETION OF SECTION W9A	0 days		Wed 16/12/20	Wed 16/12/20	NA	NA	628		0 days	
630	400330	SECTION W9B	1862 days		Thu 30/6/16	Wed 4/8/21	NA	NA			0 days	
631	400340	STARTING DATE OF CONTRACT	0 days		Thu 30/6/16	Thu 30/6/16	NA	NA	2SS		1497 days	
632	400350	ESTABLISHMENT WORKS	365 days	30 days	Wed 5/8/20	Wed 4/8/21	NA	NA	631,629FF+231 days,637FF+249 d		0 days	
633	400360	COMPLETION OF SECTION W9B	0 days		Wed 4/8/21	Wed 4/8/21	NA	NA	632		0 days	
634	400370	SECTION W9C	1470 days		Thu 30/6/16	Wed 8/7/20	NA	NA			143 days	
635	400380	STARTING DATE OF CONTRACT	0 days		Thu 30/6/16	Thu 30/6/16	NA	NA	2SS		1248 days	
636	400390	ESTABLISHMENT WORKS	365 days	30 days	Wed 10/7/19	Wed 8/7/20	NA	NA	609,635		143 days	
637	400400	COMPLETION OF SECTION W9C	0 days		Wed 8/7/20	Wed 8/7/20	NA	NA	636		143 days	
638	400410	SECTION W9D	1029 days		Thu 30/6/16	Wed 24/4/19	NA	NA			147 days	
639	400420	STARTING DATE OF CONTRACT	0 days		Thu 30/6/16	Thu 30/6/16	NA	NA	2SS		811 days	
640	400430	ESTABLISHMENT WORKS	365 days	30 days	Wed 25/4/18	Wed 24/4/19	NA	NA	613,639		147 days	
641	400440	COMPLETION OF SECTION W9D	0 days		Wed 24/4/19	Wed 24/4/19	NA	NA	640		147 days	
642	400450	SECTION W9E	395 days		Thu 30/6/16	Sat 29/7/17	NA	NA			1314 da...	
643	400460	STARTING DATE OF CONTRACT	0 days		Thu 30/6/16	Thu 30/6/16	NA	NA	2SS		1344 days	
644	400470	ESTABLISHMENT WORKS	365 days	30 days	Sat 30/7/16	Sat 29/7/17	NA	NA	617,643		1314 days	
645	400480	COMPLETION OF SECTION W9E	0 days		Sat 29/7/17	Sat 29/7/17	NA	NA	644		1314 days	
646	400490	SECTION W9F	1153 days		Thu 30/6/16	Mon 26/8/19	NA	NA			155 days	
647	400500	STARTING DATE OF CONTRACT	0 days		Thu 30/6/16	Thu 30/6/16	NA	NA	2SS		943 days	
648	400510	ESTABLISHMENT WORKS	365 days	30 days	Mon 27/8/18	Mon 26/8/19	NA	NA	621,647		155 days	
649	400520	COMPLETION OF SECTION W9F	0 days		Mon 26/8/19	Mon 26/8/19	NA	NA	648		155 days	
650	400530	SECTION W9G	455 days		Tue 7/3/17	Mon 4/6/18	NA	NA			942 days	
651	400540	INSTRUCTION TO EXECISE	0 days		Tue 7/3/17	Tue 7/3/17	NA	NA	55SS		1032 da...	
652	400550	ESTABLISHMENT WORKS	365 days	30 days	Mon 5/6/17	Mon 4/6/18	NA	NA	625,651		942 days	
653	400560	COMPLETION OF SECTION W8A	0 days		Mon 4/6/18	Mon 4/6/18	NA	NA	652		942 days	



Task		Summary		External Milestone		Inactive Summary		Manual Summary Rollup		Finish-only		Progress	
Split		Project Summary		Inactive Task		Manual Task		Manual Summary		Critical		Deadline	
Milestone		External Tasks		Inactive Milestone		Duration-only		Start-only		Critical Split			

REMARK: ALL SUNDAYS AND HOLIDAYS ARE INCLUDED IN THIS PROGRAMME

**APPENDIX B
MONITORING REQUIREMENTS**

Appendix B - Environmental Impact Monitoring Requirements

Remarks: # The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

Type of Monitoring	Parameter	Frequency	Location	Measurement Conditions
Construction Noise	L _{eq} , L ₉₀ & L ₁₀ at 30 minute intervals during (0700 to 1900 on normal weekdays)	Once per week	<ul style="list-style-type: none"> • N1 - HKMLC Wong Chan Sook Ying Memorial School • N2 – Bethel High School • N3 – No. 159 Mai Po San Tsuen • N5 – Block 2, Dills Corner Garden • N6 – Home of Loving Faithfulness • N7 – Village House in Shek Wu Wai 	<ul style="list-style-type: none"> • N1 – Façade measurement at Rooftop (about 5/F) area • N2 – Façade measurement at Rooftop (about 4/F) area • N3 – Free field measurement at G/F area • N5 – Free field measurement at G/F area • N6 – Façade measurement at Rooftop (about 3/F) area • N7 – Free field measurement at G/F area

**APPENDIX C
ACTION AND LIMIT LEVELS FOR
NOISE**

Appendix C - Action and Limit Levels




Table B-1 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. *70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.




**APPENDIX D
NOISE MONITORING RESULTS AND
GRAPHICAL PRESENTATIONS**

Noise Levels



Title	Agreement No. CE 67/2015 (HY) Cycle Tracks from Tuen Mun to Sheung Shui - Remaining Works - Design and Construction	Scale	N.T.S	Project No.	MA16036
	Graphical Presentation of Construction Noise Monitoring Results	Date	Apr-18	Appendix	E
CINOTECH					

Noise Levels



Title	Agreement No. CE 67/2015 (HY) Cycle Tracks from Tuen Mun to Sheung Shui - Remaining Works - Design and Construction	Scale	N.T.S	Project No.	MA16036	CINOTECH
	Graphical Presentation of Construction Noise Monitoring Results	Date	Apr-18	Appendix	E	

**APPENDIX E
ENVIRONMENTAL MITIGATION
IMPLEMENTATION SCHEDULE (EMIS)**

Appendix E - Summary of Implementation Schedule of Mitigation Measures for Construction Phase

EIA Ref.	EM&A Ref.	Mitigation Measures	Status
Construction Air Quality			
S.3.6.2	S.3.2.3	All the dust control measures as recommended in the Air Pollution Control (Construction Dust) Regulation, where applicable, should be implemented. Typical dust control measures include:	^
S.3.6.2	S.3.2.3	<ul style="list-style-type: none"> ● The works area for site clearance shall be sprayed with water before, during and after the operation so as to maintain the entire surface wet 	^
S.3.6.2	S.3.2.3	<ul style="list-style-type: none"> ● Restricting heights from which materials are to be dropped, as far as practicable to minimize the fugitive dust arising from unloading/ loading 	^
S.3.6.2	S.3.2.3	<ul style="list-style-type: none"> ● Immediately before leaving a construction site, all vehicles shall be washed to remove any dusty materials from the bodies and wheels. However, all spraying of materials and surfaces should avoid excessive water usage 	#
S.3.6.2	S.3.2.3	<ul style="list-style-type: none"> ● Where a vehicle leaving a construction site is carrying a load of dusty materials, the load shall be covered entirely by clean impervious sheeting to ensure that the dusty materials will not leak from the vehicle 	^
S.3.6.2	S.3.2.3	<ul style="list-style-type: none"> ● Travelling speeds should be controlled to reduce traffic induced dust dispersion and re-suspension within the site from the operating haul trucks 	^
S.3.6.2	S.3.2.3	<ul style="list-style-type: none"> ● Erection of hoarding of not less than 2.4 m high from ground level along the site boundary, where appropriate 	^
S.3.6.2	S.3.2.3	<ul style="list-style-type: none"> ● Any stockpile of dusty materials shall be covered entirely by impervious sheeting; and/or placed in an area sheltered on the top and 4 sides 	*

EIA Ref.	EM&A Ref.	Mitigation Measures	Status
S.3.6.2	S.3.2.3	<ul style="list-style-type: none"> All dusty materials shall be sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet 	*
Construction Noise Impact			
S5.5.11	S4.2.17 (Stage 1 only)	In order to prevent potential cumulative construction noise impacts to NSRs at Mai Po San Tsuen and Palm Springs, the works at the cycle track section (near CH-MP5+100m) are recommended to be scheduled to avoid works at the areas near Castle Peak Road of the Proposed Comprehensive Development at Wo Shang Wai (CDWSW) project if the works site of the CDWSW project is less than 300 m away from Castle Peak Road.	N/A
S.5.5.14	S.4.2.2 (Stage 1 only)	The contractor shall liaise with the Yuen Long and Kam Tin Sewerage and Sewage Disposal Stage 2 (YLKTSSD2) and North West New Territories Salt Water Supply (NWNTSWS) works contractors so as to avoid undertaking works concurrently with the works when they are in the close proximity as far as practicable. As a conservative approach, works for the cycle track shall be carried out when the works from the other projects are over 300 m away. The requirements shall be included in the works contracts.	N/A
N/A	N/A (Stage 2 only)	The contractor shall liaise with Yuen Long and Kam Tin Sewerage and Sewage Disposal (YLKSSD), Construction of Cycle Tracks and the associated Supporting Facilities at Nam Sang Wai, Yuen Long (NSWCT), Drainage Improvement at Northern NT - Package A – Drainage Improvement Works in San Tin (Remaining Works) - Investigation, North East New Territories New Development Areas Planning and Engineering Study (Investigation) (NENTNDA) and the Proposed Residential cum Passive Recreational Development within “Recreation” (“REC”) zone and “Residential (Group C)” Zone at Various Lots in DD 104, Yuen Long, N.T. (RCPRD) contractors so as to avoid undertaking works concurrently with their works (refer to S. 4.2.2 of the EM&A Manual for Stage 2 Works).	^

EIA Ref.	EM&A Ref.	Mitigation Measures	Status
Table 5-7	S.4.2.19	Use of quiet plant (PME): <ul style="list-style-type: none"> - mini excavator - mobile crane - dump truck - hand-held electric circular saw - concrete lorry mixer - lorry - vibratory poker - asphalt paver - crane mounted auger - road roller - road ripper, excavator mounted 	^
S.5.6.2 Table 5-8	S.4.2.19	Noise barrier in the form of site hoarding shall be used for the following PMEs where practicable: <ul style="list-style-type: none"> - mini excavator - mobile crane - dump truck - hand-held electric circular saw - bar bender - vibrating hammer - generator - concrete lorry mixer - lorry - vibratory poker - asphalt paver - compactor - road roller - crane mounted auger 	^

EIA Ref.	EM&A Ref.	Mitigation Measures	Status
		<ul style="list-style-type: none"> - grout mixer - grout pump - drill - road ripper, excavator mounted 	
S.5.6.2	S.4.2.19	Noise enclosure shall be used for the following PME's where practicable: <ul style="list-style-type: none"> - air compressor - hand-held breaker 	N/A(1)
S.5.6.2	S.4.2.19	The barrier / enclosure material's surface mass shall be in excess of 7 kg/m ² .	^
S.5.6.6	S.4.2.19	Use of alternative quieter plant such as road ripper, excavator mounted instead of handheld breaker during levelling/excavation works.	^
S.5.6.8	S.4.2.19	The Contractor shall adopt the Code of Practice on Good Management Practice to Prevent Violation of the Noise Control Ordinance (Chapter 400) (for Construction Industry) published by EPD	^
S.5.6.8	S.4.2.19	The Contractor shall observe and comply with the statutory and non-statutory requirements and guidelines	^
S.5.6.8	S.4.2.19	Before commencing any work, the Contractor shall submit to the project Engineer for approval the method of working, equipment and noise mitigation measures intended to be used at the site	^
S.5.6.8	S.4.2.19	The Contractor shall devise and execute working methods to minimize the noise impact on the surrounding sensitive uses, and provide experienced personnel with suitable training to ensure that those methods are implemented	^
S.5.6.8	S.4.2.19	Noisy equipment and noisy activities should be located as far away from the NSRs as is practical	^
S.5.6.8	S.4.2.19	Unused equipment should be turned off. PME should be kept to a minimum and the parallel use of noisy equipment / machinery should be avoided	^
S.5.6.8	S.4.2.19	Regular maintenance of all plant and equipment	^
S.5.6.8	S.4.2.19	Material stockpiles and other structures should be effectively utilised as noise barriers, where practicable	N/A

EIA Ref.	EM&A Ref.	Mitigation Measures	Status
S.5.6.8	S.4.2.19	The Contractor shall liaise with the schools that are located near the works sites regarding their examination period and schedule the noisy works to avoid the examination period as far as possible	^
Construction Water Quality			
S.6.6.1	S.5.2.4	Mitigation measures should be implemented to prevent the uncontrolled discharge of wastewater from the construction site in accordance with Practice Note for Professional Persons ProPECC PN1/94 - Construction Site Drainage	^
S.6.6.1	S.5.2.4	Surface run-off from the construction sites will be directed into storm drains via adequately designed wastewater treatment facilities such as sand traps, silt traps and sediment settling basins. This is important for works immediately along the Kam Tin River, Ngau Tam Mei Main Drainage Channel, River Beas and Shek Sheung River	*
S.6.6.1	S.5.2.4	Channels, earth bunds or sand bag barriers will be provided on-site to properly direct stormwater to the above-mentioned facilities	^
S.6.6.1	S.5.2.4	Existing silt removal facilities, channels and manholes along roads and pedestrian walkways will be maintained and the deposited silt and grit will be removed regularly, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times	#
S.6.6.1	S.5.2.4	Other manholes (including any newly constructed ones) will be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system	^
S.6.6.1	S.5.2.4	Open stockpiles of materials on site will be avoided or where unavoidable covered with tarpaulin or similar fabric during rainstorms. Measures will be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system	*
S.6.6.1	S.5.2.4	Where possible, works entailing soil excavation will be minimized during the rainy season (i.e. April to September);	^
S.6.6.1	S.5.2.4	Where applicable, final earthworks surfaces/ slopes will be well compacted and	N/A

EIA Ref.	EM&A Ref.	Mitigation Measures	Status
		hydro-seeded following completion to prevent erosion	
S.6.6.1	S.5.2.4	During construction works, chemical toilets will be provided for the use of site staff. These will be provided by a licensed contractor, who will be responsible for appropriate disposal and maintenance of the effluent	^
S.6.6.1	S.5.2.4	Works adjacent to the fishponds near Mai Po San Tsuen should be avoided as far as possible during the wet season to avoid runoff into the fishponds	^
S.6.6.1	S.5.2.4	Wastewater from site facilities (such as toilets) should be discharged to foul sewer, where available. Chemical toilets will be considered where there is no foul sewer connection. There is not expected to be a temporary canteen.	^
S.6.6.1	S.5.2.4	All site discharges within Water Control Zones must comply with the terms and conditions of a valid discharge licence issued by EPD	^
S.6.6.1	S.5.2.4	Vehicle wheel washing facilities should be provided, where applicable, at the site exit such that mud, debris, etc. deposited onto the vehicle wheels or body can be washed off before the vehicles are leaving the site area	*
S.6.6.1	S.5.2.4	Section of the road between the wheel washing bay and the public road should be paved with backfill to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains	^
S.6.6.1	S.5.2.4	The project may occasionally involve the handling of fuel and generates chemical wastes. It must be ensured that all fuel tanks and chemical storage are sited on sealed areas and provided with locks	^
S.6.6.1	S.5.2.4	The storage areas will be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank to prevent accidentally spilled oil, fuel or chemicals from reaching the receiving waters	^
S.6.6.1	S.5.2.4	Oil and grease removal facilities will be provided where appropriate, for example, in area near plant workshop/ maintenance areas	N/A
S.6.6.1	S.5.2.4	Chemical waste arising from the site should be properly stored, handled, treated and disposed of in compliance with the requirements stipulated under the Waste Disposal (Chemical Waste) (General) Regulation	^

EIA Ref.	EM&A Ref.	Mitigation Measures	Status
-	S.5.2.7 (Stage 1 only)	The construction work of cycle bridge at Shek Sheung River is not recommended to be carried out during wet seasons (April to October), and the dry weather flow will be diverted to avoid entering the works area. In order to further protect the river water quality from disturbance, the construction work especially excavation works, will be surrounded by cofferdams to ensure the works will be carried out in a dry condition to prevent water pollution to the river.	^
N/A	S.5.2.4 (Stage 2 only)	Stream decking is recommended to be carried out during dry weather condition. To prevent disturbance to the river water quality, measures will be taken to ensure the works to be carry out in a dry condition to prevent water pollution to the river, such as sandbag barriers.	^
N/A	S.5.2.6 (Stage 2 only)	Based on the current available information, the tentative programmes of some construction works for the Agreement No. CE 57/2011 (DS) Drainage Improvement at Northern NT - Package A Drainage Improvement Works in San Tin (Remaining Works) - Investigation (DIST) and the Construction of Cycle Tracks and the associated Supporting Facilities at Nam Sang Wai, Yuen Long (NSWCT) projects may overlap with Stage 2 cycle track construction works. It is recommended that the Contractor should liaise with the project contractor(s) of the DIST and the NSWCT projects to schedule the construction works and allow programme phrasing to avoid major concurrent activities to be undertaken simultaneously in the vicinity.	^
Construction Waste Management			
S.7.4.1	S.6.2.1 – S.6.2.4	An on-site environmental co-ordinator employed by the Contractor should be identified at the outset of the works. Prior to commencement of Project works, the co-ordinator shall prepare a WMP in accordance with the requirements set out in the ETWB TCW No. 19/2005, Waste Management on Construction Sites, for the ER’s approval. The WMP shall include monthly and yearly Waste Flow Tables (“WFT”) that indicate the amounts of waste generated, recycled and disposed of (including final disposal site), and which should be regularly updated;	^
S.7.4.1	S.6.2.6	Given the potential for secondary environmental impacts (dust, noise, water quality	^

EIA Ref.	EM&A Ref.	Mitigation Measures	Status
		and visual impacts), mitigation measures are required to ensure proper handling, storage, transportation and disposal of materials at the outset and throughout the construction phase of the project	
S.7.4.1	S.6.2.6	<ul style="list-style-type: none"> ● The reuse/ recycling of all materials on site shall be investigated and exhausted prior to treatment/ disposal off-site 	^
S.7.4.1	S.6.2.6	<ul style="list-style-type: none"> ● Good site practices shall be adopted from the commencement of works to avoid the generation of waste, reduce cross contamination of waste and to promote waste minimisation 	#
S.7.4.1	S.6.2.6	<ul style="list-style-type: none"> ● All waste materials shall be sorted on-site into inert and non-inert C&D materials, and where the materials can be recycled or reused, they shall be further segregated. Inert material, or public fill will comprise stone, rock, masonry, brick, concrete and soil which is suitable for land reclamation and site formation whilst non-inert materials include all other wastes generated from the construction process such as plastic packaging and vegetation (from site clearance) 	^
S.7.4.1	S.6.2.6	<ul style="list-style-type: none"> ● The Contractor shall be responsible for identifying what materials can be recycled/ reused, whether on-site or off-site. In the event of the latter, the Contractor shall make arrangements for the collection of the recyclable materials. Any remaining non-inert waste shall be collected and disposed of to the Public Filling Areas whilst any inert C&D materials shall be re-used on site as far as possible. Alternatively, if no use of the inert material can be found onsite, the materials can be delivered to a Public Fill Area or Public Fill Bank after obtaining the appropriate licence 	^
S.7.4.1	S.6.2.6	<ul style="list-style-type: none"> ● In order to monitor the disposal of C&D material and solid wastes at public filling facilities and landfills, and control fly-tipping, a trip-ticket system shall be implemented by the Contractor, in accordance with the contract and the requirements of DEVB Technical Circular (Works) No. 6/2010 “Trip Ticket System for Disposal of Construction and Demolition Material”. 	^

EIA Ref.	EM&A Ref.	Mitigation Measures	Status
S.7.4.1	S.6.2.6	<ul style="list-style-type: none"> ● Under the Waste Disposal (Chemical Waste) (General) Regulation, the Contractor shall register as a Chemical Waste Producer if chemical wastes such as spent lubricants and paints are generated on site. Only licensed chemical waste collectors shall be employed to collect any chemical waste generated at site. The handling, storage, transportation and disposal of chemical wastes shall be conducted in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes and A Guide to the Chemical Waste Control Scheme both published by EPD; 	*
S.7.4.1	S.6.2.6	<ul style="list-style-type: none"> ● A sufficient number of covered bins shall be provided on site for the containment of general refuse to prevent visual impacts and nuisance to the sensitive surroundings. These bins shall be cleared daily and the collected waste disposed of to the refuse transfer station. Further to the issue of ETWB Technical Circular (Works) No. 8/2010, Enhanced Specification for Site Cleanliness and Tidiness, the Contractor is required to maintain a clean and hygienic site throughout the project works; 	*
S.7.4.1	S.6.2.6	<ul style="list-style-type: none"> ● All chemical toilets, if any, shall be regularly cleaned and the night-soil collected and transported by a licensed contractor to a Government Sewage Treatment Works facility for disposal; and 	^
S.7.4.1	S.6.2.6	<ul style="list-style-type: none"> ● Toolbox talks should be provided to workers about the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling. 	^
S.7.4.1	S.6.2.6	<ul style="list-style-type: none"> ● The Contractor shall comply with all relevant statutory requirements and guidelines and their updated versions that may be issued during the course of project construction. 	^
Land Contamination			
S.8.7.2 – S.8.7.3	S.7.2.2	Preparation of Contamination Assessment Plan (CAP), which should be submitted to EPD for endorsement, prior to investigation.	^

EIA Ref.	EM&A Ref.	Mitigation Measures	Status
		Site investigation and sampling works in accordance with the approved CAP. If contamination is identified, Contamination Assessment Report (CAR) and Remediation Action Plan (RAP) shall be prepared and submitted for EPD's approval.	
S.8.7.5	S.7.3.1	<p>The following control measures should be implemented when handling identified contaminated materials:</p> <ul style="list-style-type: none"> ▪ General site safety shall be enforced to include basic practices such as the use of safety boots, hard hats, coveralls, gloves and eye protection; ▪ Avoid skin contact, ingestion and inhalation of excavated contaminated soils. Basic personal protective equipment should be used; ▪ Site staff and workers shall be given adequate training and instructions specific to the potential hazards, their health and safety responsibilities and safe working practice including basic personal hygiene; ▪ Measures shall be implemented to prevent non-workers from approaching the identified works areas in order to avoid exposure to contaminants. 	N/A
S.8.7.5	S.7.3.1	<p><u>Management of Contaminated Soils</u></p> <ul style="list-style-type: none"> ▪ Where appropriate, the use of bulk handling equipment should be maximised to reduce the potential contacts between excavated contaminated materials and associated workers; ▪ The plants for excavation and transportation of the material shall be cleaned prior to leaving the Site; ▪ All temporary stockpiles of the materials shall be completely covered with plastic/ tarpaulin sheets, particularly during heavy rainstorms. The stockpiling areas should be concrete-paved or lined with its perimeter constructed of a concrete bund where appropriate in order to avoid any leachate from migrating out of the area; ▪ Any vehicles transporting the material shall be suitably covered to limit potential dust emissions; ▪ Surface waters shall be diverted around any contaminated areas or stockpiles to minimize potential runoff into excavations, as runoff might increase the volume of 	N/A

EIA Ref.	EM&A Ref.	Mitigation Measures	Status
		contaminated water requiring disposal and suspended solids in the wastewater stream	
Ecological & Fisheries Impact			
S.9.11.4	S.8.2.2	Prior to tree felling, survey inspections should be made for their suitability for roosting bats. Once these trees have been highlighted, then appropriate checks of each tree for bats should be made prior to removal as a precautionary measure.	^
S.9.11.7	S.8.2.3 (Stage 1 only)	<i>In situ</i> compensation planting at the Information Kiosk and R9 should occur to provide continuing function of the bamboo and plantation (see Figure 8-1 of EM&A Manual for Stage 1 Works (Year 2015)). It is recommended that the Information Kiosk and Resting Station R9 should be designed sympathetically to the natural surroundings. Compensation planting along the Sheung Yue River and Shek Sheung River including at R9 and Information Kiosk could be implemented as appropriate.	N/A
S.9.11.17 – S.9.11.19	S.8.2.4 (Stage 1) S.8.2.3 (Stage 2)	For the Kam Tin section and the Long Valley section of the Project, construction works shall not be carried out during the wet season (April to October) which is considered to have no significant impact to wildlife and to avoid the breeding season of Greater Painted-snipes at Long Valley. This is also to prevent any site run-off to adjacent water channels and fishponds including those fishponds along San Tin Tsuen Road.	^
S.9.11.23	S.8.2.4 (Stage 2 only)	Construction of the section in the vicinity of Mai Po Village SSSI shall be undertaken beyond the recognised breeding seasons for ardeids in Hong Kong to prevent any potential disturbance to the nesting birds, i.e., from September to February.	^
-	S.8.2.5 (Stage 1 only)	In order to avoid any adverse impact to the healthiness of the bamboo grove from dust-coating on leave next to the R9 and hence affect the breeding habitat of the very rare Dark Brown Ace, a dust barrier should be installed between the bamboo and the construct site.	N/A
-	S.8.2.6 (Stage 1 only)	For the lower Shek Sheung River, construction works should be scheduled in dry season to minimize the disturbance to the foraging ardeids and the Quiet PME shall	^

EIA Ref.	EM&A Ref.	Mitigation Measures	Status
		be implemented practicable to minimize the noise disturbance to the foraging ardeids.	
S.10.5.4	S.8.2.7 (Stage 1) S.8.2.5 (Stage 2)	To prevent any negative impact to water quality as a result of site run-off, good site practice must be employed at all times, particularly in the areas close to fishponds. Practice Note for Professional Persons ProPECC PN1/94 – Construction Site Drainage shall be implemented.	^
S.10.5.4	S.8.2.8 (Stage 1) S.8.2.6 (Stage 2)	Along Pok Wai South Road, once the final construction sequencing is known, liaison with local residents and aquaculturists should be implemented in order to minimise temporary road blockages and to identify the best timing for works along this area.	N/A
S.10.5.3	S.8.2.9 (Stage 1) S.8.2.7 (Stage 2)	During wet seasons, surface run-off from the construction sites will need to be directed into storm drains via adequately designed wastewater treatment facilities such as sand traps, silt traps, oil interceptors and sediment settling basins. Works adjacent to the fishponds near NTMDC inside the Wetland Conservation Area (WCA) and Mai Po San Tsuen should be avoided, as far as practicable, during the wet season to avoid runoff into the fishponds.	^
-	S.8.2.10 (Stage 1 only)	The use of signage at the Resting Stations to indicate that wildlife may be present and that noise levels and activities should be kept to a minimum could be implemented. This may help to reduce any potential disturbance to wildlife from human activity. At Long Valley, to mitigate against potential indirect human disturbance to Greater Painted-snipe, planting could be undertaken as appropriate along the proposed cycle track at meander 8 to act as screening.	N/A
S.9.11.27	S.8.2.11 (Stage 1) S.8.2.9 (Stage 2)	The following good work practices are recommended: <ul style="list-style-type: none"> ▪ Avoid soil storage against trees; ▪ Fence off any potentially ecologically sensitive areas; ▪ Delineation of works area to prevent encroachment onto adjacent habitats; ▪ Reinstatement of habitat after works; ▪ No on-site burning of waste; 	^

EIA Ref.	EM&A Ref.	Mitigation Measures	Status
		<ul style="list-style-type: none"> ▪ Waste and refuse in appropriate receptacles; ▪ Staff training/toolbox talks for site work near Long Valley and WCA – important areas for birds therefore staff should reduce amount of noise whilst working and during breaks where possible; ▪ Regular ecological checks; and ▪ Silt/ Sediment/ Oil traps for drainage to prevent site run-off 	
Cultural Heritage Impact			
S.11.5.1	S.9.2.1	Care should be taken during the construction stage to report any signs of possible discovery of artefacts.	N/A
Landscape and Visual			
<i>Detailed Design Phase</i>			
Table 12-11	CP1	A detailed tree survey to be carried out by the IDC Consultant during the detailed design stage. The recommendations of the preliminary tree survey shall be reviewed and confirmed during the detailed survey. Should tree felling be required, tree felling application is required in accordance with DEVB Technical Circular (Works) No. 10/2013 Tree Preservation	^
S.12.9.3	CP6	It has been agreed that the proposed landscape areas under DSD's 4215DS project which falls within the cycle track works area will be implemented by Project proponent of this Project in form of roadside amenity areas after completion of the cycle track. During the detailed design, the works programme of this Project shall be coordinated with the above-mentioned DSD project in order to avoid abortive planting works and impact on landscape resources between the interface of different public works. The proposed landscape areas under 4215DS fallen within the cycle track works area shall be incorporated in the final landscape design of this Project.	^
S.12.10.1	OP1	The Design Concept Drawings and Conceptual Landscape Master Plan of cycle track and associated facilities demonstrate landscape and visual mitigation strategies and design measures including integrated design approach, amenity and compensatory	^

EIA Ref.	EM&A Ref.	Mitigation Measures	Status
		planting proposals and treatment of retaining structure and slopes have been recommended in the EIA. More detailed landscape and compensatory planting proposals shall be developed by IDC consultants at later stage during detailed design and construction phase of this project following the completion of the detailed Tree Survey Report and approval from relevant departments at that stage	
<i>Construction Phase</i>			
Table 12-11	CP1.1	To retain trees, which have high amenity or ecology value and contribute most to the landscape and visual amenity of the site and its immediate environs.	^
	CP1.2	Creation of precautionary area around trees to be retained equal to half of the trees canopy diameter. Precautionary area to be fenced.	^
	CP1.3	Prohibition of the storage of materials including fuel, the movement of construction vehicles, and the refuelling and washing of equipment including concrete mixers within the precautionary area.	^
	CP1.4	Phased segmental root pruning for trees to be retained and transplanted over a suitable period (determined by species and size) prior to lifting or site formation works which affect the existing rootball of trees identified for retention. The extent of the pruning will be based on the size and the species of the tree in each case.	^
	CP1.5	Pruning of the branches of existing trees identified for transplantation and retention to be based on the principle of crown thinning maintaining their form and amenity value.	^
	CP1.6	The watering of existing vegetation particularly during periods of excavation when the water table beneath the existing vegetation is lowered.	^
	CP1.7	The rectification and repair of damaged vegetation following the construction phase to its original condition prior to the commencement of the works or replacement using specimens of the same species, size and form where appropriate to the design intention of the area affected	N/A
	CP1.8	All works affecting the trees identified for retention and transplantation will be carefully monitored. This includes the key stages in the preparation of the trees, the	^

EIA Ref.	EM&A Ref.	Mitigation Measures	Status
		implementation of protection measures and health monitoring throughout the construction period	
	CP1.9	Detailed landscape and tree preservation proposals will be submitted to the relevant government departments for approval under the lease conditions and in accordance with ETWB TCW No. 2/2004 and WB Technical Circular No. 14/2002.	N/A
	CP2.0	The tree preservation works should be implemented by approved Landscape Contractors and inspected and approved on site by a qualified Landscape Architect. A tree protection specification would be included within the contract documents.	^
	CP2.1	Topsoil disturbed during the construction phase should be tested using a standard soil testing methodology and where it is found to be worthy of retention stored for re-use.	^
	CP2.2	The soil will be stockpiled to a maximum height of 2m and will be either temporarily vegetated with hydroseeded grass during construction or covered with a waterproof covering to prevent erosion.	^
	CP2.3	The stockpile should be turned over on a regular basis to avoid acidification and the degradation of the organic material, and reused after completion. Alternatively, if this is not practicable, it should be considered for use elsewhere, including other projects.	^
	CP3.1	Where appropriate to the final design the landscape of these works areas should be restored following the completion of the construction phase.	N/A
	CP3.2	Construction site controls should be enforced including the storage of materials, the location and appearance of site accommodation and the careful design of site lighting to prevent light spillage.	^
	CP3.3	Screen the works area during the construction phase through the use of decorative hoarding along the site boundary facing adjacent VSRs	^
	CP4.1	Replanting of disturbed vegetation should be undertaken at the earliest possible stage of the construction phase	^
	CP4.2	Use of native plant species predominantly in the planting design for the buffer areas.	^
	CP4.3	The tree planting works should be implemented by approved Landscape Contractors	^

EIA Ref.	EM&A Ref.	Mitigation Measures	Status
		and inspected and approved on site by a qualified Landscape Architect. A tree planting specification would be included within the contract documents	
	CP5.1	The tree transplanting works should be implemented by approved Landscape Contractors and inspected and approved on site by a qualified Landscape Architect. A tree protection / transplanting specification would be included within the contract documents.	^
	CP5.2	The implementation program should reserve enough time for advance tree transplanting preparation.	^

Remarks:	EM&A Manual for Stage 1 Works under EP-450/2013/A (App No.: VEP-478/2015) EM&A Manual for Stage 2 Works under EP-501/2015 (App No.: AEP-501/2015)	
	^ Compliance of mitigation measure;	X Non-compliance of mitigation measure;
	N/A Not Applicable at this stage; N/A(1) Not observed;	• Non-compliance but rectified by the contractor;
	* Recommendation was made during site audit but improved/rectified by the contractor.	# Recommendation was made during site audit but not yet improved/rectified by the contractor.

**APPENDIX F
SITE AUDIT SUMMARY**

Appendix F Summary of Observation and Recommendation Made during Site Inspection

Summary of Observations and Recommendations Made during Site Inspections in February 2018

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	6, 11, 17, 24 October, 2, 8, 15, 21, 29 November, 6, 12, 19, 27 December 2017, 3, 10, 16, 23, 31 January, 7, 13, 21, 28 February 2018	Unsatisfactory water quality of Wheel Washing Bay at Portion A was found. The Contractor is reminded to maintain the water quality by regular checking and cleaning.	Follow up actions will be reported in the next month.
	6, 11, 17, 24 October, 2, 8, 15, 21, 29 November, 6, 12, 19, 27 December 2017, 3, 10, 16, 23, 31 January, 7, 13, 21 February 2018	The silt and sediment of the sedimentation tank at Portion A should be disposed regularly to maintain the quality of the system.	The condition was observed to be improved/rectified by the contractor during the audit session on 28 February 2018
	16, 23, 31 January 2018	The Contractor was reminded to avoid stagnant water at Portion M.	The condition was observed to be improved/rectified by the contractor during the audit session on 7 February 2018
	23, 31 January, 7, 13, 21, 28 February 2018	Stagnant water was observed accumulating behind the retaining wall at Portion C. The Contractor was reminded to remove the stagnant water regularly to prevent mosquito breeding.	Follow up actions will be reported in the next month.
	23, 31 January, 7 February 2018	The wastewater treatment facility was not properly connected before discharging to the storm water drains. The Contractor should review the connection for the entire wastewater treatment facility at Portion I according to the Discharge License and in full compliance with the WPCO.	The condition was observed to be improved/rectified by the contractor during the audit session on 13 February 2018
	23, 31 January, 7 February 2018	Wheel washing bay should be in use at Portion I. The Contractor was reminded to fill water back and implement regular visual checking for the water quality.	The condition was observed to be improved/rectified by the contractor during the audit session on 13 February 2018
	7, 13, 21, 28 February 2018	The river water which bypass the work area was not treated before discharge. The Contractor was urged to review the wastewater treatment facility at Subway A according to the Discharge License and in full compliance with the WPCO.	Follow up actions will be reported in the next month.
	Air Quality	31 January, 7, 13, 21, 28 February 2018	Excavated dusty area should be covered by impervious material or maintained wet at Portion M.
13 February 2018		The public road near the U-Channel around Portion M was found dusty. The Contractor was reminded to keep clean.	The condition was observed to be improved/rectified by the contractor during the audit session on 21 February 2018
Noise	N/A	There was no observation in the reporting period.	N/A

Parameters	Date	Observations and Recommendations	Follow-up
<i>Waste/ Chemical Management</i>	16, 23, 31 January, 7, 13, 21, 28 February 2018	General refuse and stagnant water were found in the drip tray at Portion C. The Contractor was reminded to keep the drip tray well-maintained.	Follow up actions will be reported in the next month.
	7, 13, 21 February 2018	General refuse was accumulating at Subway A. The Contractor was reminded to clean it up regularly and to provide adequate rubbish bin.	The condition was observed to be improved/rectified by the contractor during the audit session on 28 February 2018
	7, 13 February 2018	Area of Portion D for Stream Decking D4 was generally messy and dirty. The Contractor was reminded to tidy up.	The condition was observed to be improved/rectified by the contractor during the audit session on 21 February 2018
	7 February 2018	General refuse was accumulating in the channel at Portion M. The Contractor was reminded to clean it up regularly.	The condition was observed to be improved/rectified by the contractor during the audit session on 13 February 2018
	21, 28 February 2018	Portion M was not clean and tidy generally. The Contractor was reminded to clean it up regularly and to provide adequate rubbish bin.	Follow up actions will be reported in the next month.
<i>Ecology and Fisheries</i>	N/A	There was no observation in the reporting period.	N/A
<i>Landscape and Visual</i>	N/A	There was no observation in the reporting period	N/A
<i>Permits/ Licenses</i>	N/A	There was no observation in the reporting period.	N/A

Summary of Observation and Recommendation Made during Site Inspection in March 2018

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	6, 11, 17, 24 October, 2, 8, 15, 21, 29 November, 6, 12, 19, 27 December 2017, 3, 10, 16, 23, 31 January, 7, 13, 21, 28 February, 7 14, 20, 28 March 2018	Unsatisfactory water quality of Wheel Washing Bay at Portion A was found. The Contractor is reminded to maintain the water quality by regular checking and cleaning.	Follow up actions will be reported in the next month.
	23, 31 January, 7, 13, 21, 28 February, 7 14, 20, 28 March 2018	Stagnant water was observed accumulating behind the retaining wall at Portion C. The Contractor was reminded to remove the stagnant water regularly to prevent mosquito breeding.	Follow up actions will be reported in the next month.
	7, 13, 21, 28 February 2018	The river water which bypass the work area was not treated before discharge. The Contractor was urged to review the wastewater treatment facility at Subway A according to the Discharge License and in full compliance with the WPCO.	The condition was observed to be improved/rectified by the contractor during the audit session on 7 March 2018
	20 March 2018	The Contractor was reminded to remove stagnant water in Subway A through sedimentation tank to avoid untreated discharge.	The condition was observed to be improved/rectified by the contractor during the audit session on 28 March 2018
Air Quality	31 January, 7, 13, 21, 28 February, 7, 14 March 2018	Excavated dusty area should be covered by impervious material or maintained wet at Portion M.	The condition was observed to be improved/rectified by the contractor during the audit session on 20 March 2018
	14 March 2018	The Public road around the entrance of Subway A was not clean. Vehicles should be cleaned and free from mud/debris before leaving the site.	The condition was observed to be improved/rectified by the contractor during the audit session on 20 March 2018
	28 March 2018	To keep site entrances clean and free from dust at Portion C.	Follow up actions will be reported in the next month.
Noise	N/A	There was no observation in the reporting period.	N/A
Waste/ Chemical Management	16, 23, 31 January, 7, 13, 21, 28 February, 7 March 2018	General refuse and stagnant water were found in the drip tray at Portion C. The Contractor was reminded to keep the drip tray well-maintained.	The condition was observed to be improved/rectified by the contractor during the audit session on 14 March 2018
	21, 28 February, 7 March 2018	Portion M was not clean and tidy generally. The Contractor was reminded to clean it up regularly and to provide adequate rubbish bin.	The condition was observed to be improved/rectified by the contractor during the audit session on 14 March 2018
	7, 14, 20, 28 March 2018	The Contractor was reminded to dispose regularly and properly to avoid accumulating of general refuse/construction waste in Portion E.	Follow up actions will be reported in the next month.

Parameters	Date	Observations and Recommendations	Follow-up
	14 March 2018	Subway A was not clean and tidy generally. The contractor was reminded to maintain a clean and hygienic site.	The condition was observed to be improved/rectified by the contractor during the audit session on 20 March 2018
	20, 28 March 2018	General refuse bins should be maintained more frequently and accumulation of waste in Portion M should be avoided.	Follow up actions will be reported in the next month.
	20, 28 March 2018	Drip tray should be provided to chemical containers within the Site.	Follow up actions will be reported in the next month.
<i>Ecology and Fisheries</i>	N/A	There was no observation in the reporting period.	N/A
<i>Landscape and Visual</i>	N/A	There was no observation in the reporting period	N/A
<i>Permits/ Licenses</i>	N/A	There was no observation in the reporting period.	N/A

Summary of Observation and Recommendation Made during Site Inspection in April 2018

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	6, 11, 17, 24 October, 2, 8, 15, 21, 29 November, 6, 12, 19, 27 December 2017, 3, 10, 16, 23, 31 January, 7, 13, 21, 28 February, 7 14, 20, 28 March 2018	Unsatisfactory water quality of Wheel Washing Bay at Portion A was found. The Contractor is reminded to maintain the water quality by regular checking and cleaning.	The condition was observed to be improved/rectified by the contractor during the audit session on 6 April 2018
	23, 31 January, 7, 13, 21, 28 February, 7 14, 20, 28 March, 6, 11, 17, 25 April 2018	Stagnant water was observed accumulating behind the retaining wall at Portion C. The Contractor was reminded to remove the stagnant water regularly to prevent mosquito breeding.	Follow up actions will be reported in the next month.
	17 April 2018	Stagnant water was observed at Portion I. The Contractor was reminded to properly provide wastewater treatment facilities, if necessary.	The condition was observed to be improved/rectified by the contractor during the audit session on 25 April 2018
Air Quality	28 March, 6, 11, 17, 25 April 2018	To keep site entrances clean and free from dust at Portion C.	Follow up actions will be reported in the next month.
	25 April 2018	To keep site entrances clean and free from dust at Subway A.	Follow up actions will be reported in the next month.
Noise	N/A	There was no observation in the reporting period.	N/A
Waste/ Chemical Management	7, 14, 20, 28 March, 6, 11, 17, 25 April 2018	The Contractor was reminded to dispose regularly and properly to avoid accumulating of general refuse/construction waste in Portion E.	Follow up actions will be reported in the next month.
	20, 28 March 2018	General refuse bins should be maintained more frequently and accumulation of waste in Portion M should be avoided.	The condition was observed to be improved/rectified by the contractor during the audit session on 6 April 2018
	20, 28 March, 6, 11 April 2018	Drip tray should be provided to chemical containers within the Site.	The condition was observed to be improved/rectified by the contractor during the audit session on 17 April 2018
	6, 11, 17, 25 April 2018	To clear the damaged traffic barrier and opened cement bags at Subway A.	Follow up actions will be reported in the next month.
	25 April 2018	Provide drip tray for the chemical containers at Subway A.	Follow up actions will be reported in the next month.
Ecology and Fisheries	N/A	There was no observation in the reporting period.	N/A
Landscape and Visual	N/A	There was no observation in the reporting period	N/A
Permits/ Licenses	N/A	There was no observation in the reporting period.	N/A

**APPENDIX G
MONTHLY SUMMARY WASTE FLOW
TABLE**

Sang Hing – Kuly Joint Venture
Environmental Management Plan for Contract No. YL/2015/01
Cycle Tracks from Tuen Mun to Sheung Shui – Remaining Works

Name of Department: CEDD

Contract No.: YL/2015/01

--

Monthly Summary Waste Flow Table for 2016 (Year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill*	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	-	-	-	-	-	-	-	-	-	-	-
Feb	-	-	-	-	-	-	-	-	-	-	-
Mar	-	-	-	-	-	-	-	-	-	-	-
Apr	-	-	-	-	-	-	-	-	-	-	-
May	-	-	-	-	-	-	-	-	-	-	-
June	-	-	-	-	-	-	-	-	-	-	-
July	-	-	-	-	-	-	0.01	0.01	0.01	-	0.01
Aug	-	-	-	-	-	-	0.01	0.01	0.01	-	0.01
Sept	0.005	-	-	-	0.005	-	0.01	0.01	0.01	-	0.06
Oct	-	-	-	-	-	-	0.05	0.05	0.05	-	0.04
Nov	0.35	-	-	-	0.35	-	0.05	0.05	0.05	-	0.05
Dec	0.4	-	-	-	0.4	-	0.05	0.05	0.05	-	0.05
Total	0.755	-	-	-	0.755	-	0.18	0.18	0.18	-	0.22

*Remark: Imported Fill not taken into account of Total Quantity Generated

#Revised Figure

Sang Hing – Kuly Joint Venture
Environmental Management Plan for Contract No. YL/2015/01
Cycle Tracks from Tuen Mun to Sheung Shui – Remaining Works

Name of Department: CEDD

Contract No.: YL/2015/01

Monthly Summary Waste Flow Table for 2017 (Year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill*	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	0.04	-	-	-	0.04	0.124	0.05	0.05	0.05	-	0.06
Feb	0.02	-	-	-	0.02	-	0.05	0.05	0.05	-	0.01
Mar	1.15	-	-	-	1.15	0.369	0.05	0.05	0.05	-	0.02
Apr	0.65	-	-	-	0.65	-	0.05	0.05	0.05	-	0.02
May	0.79	-	-	-	0.79	-	0.05	0.05	0.05	-	0.01
June	1.63	-	-	-	1.63	-	0.05	0.05	0.05	-	0.02
July	1.25	-	-	-	1.25	-	0.05	0.05	0.05	-	0.01
Aug	1.49	-	-	-	1.49	-	0.05	0.05	0.05	-	0.01
Sep	1.15	-	-	-	1.14	0.493	0.05	0.05	0.05	-	0.01
Oct	1.19	-	-	-	1.19	-	0.05	0.05	0.05	-	0.01
Nov	0.79	-	-	-	0.76	-	0.05	0.05	0.05	-	0.03
Dec	3.09	-	-	-	3.07	-	0.05	0.05	0.05	-	0.01
Total	13.24	-	-	-	13.18	0.986	0.6	0.6	0.6	-	0.22

*Remark: Imported Fill not taken into account of Total Quantity Generated

#Revised Figure

Sang Hing – Kuly Joint Venture
 Environmental Management Plan for Contract No. YL/2015/01
 Cycle Tracks from Tuen Mun to Sheung Shui – Remaining Works

Name of Department: CEDD

Contract No.: YL/2015/01

Monthly Summary Waste Flow Table for 2018 (Year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill*	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	4.37	-	-	-	4.36	-	0.05	0.05	0.05	-	0.01
Feb	1.66	-	-	-	1.64	-	0.05	0.05	0.05	-	0.01
Mar	1.85	-	-	-	1.82	-	0.05	0.05	0.05	-	0.01
Apr	3.35	-	-	-	3.31	-	0.05	0.05	0.05	-	0.01
Sub-total	11.23	-	-	-	11.13	-	0.20	0.20	0.20	-	0.04
May	-	-	-	-	-	-	-	-	-	-	-
June	-	-	-	-	-	-	-	-	-	-	-
July	-	-	-	-	-	-	-	-	-	-	-
Aug	-	-	-	-	-	-	-	-	-	-	-
Sept	-	-	-	-	-	-	-	-	-	-	-
Oct	-	-	-	-	-	-	-	-	-	-	-
Nov	-	-	-	-	-	-	-	-	-	-	-
Dec	-	-	-	-	-	-	-	-	-	-	-
.
.
Total	25.225	-	-	-	25.065	0.986	0.98	0.98	0.98	-	0.49

*Remark: Imported Fill not taken into account of Total Quantity Generated

#Revised Figure

Sang Hing – Kuly Joint Venture
Environmental Management Plan for Contract No. YL/2015/01
Cycle Tracks from Tuen Mun to Sheung Shui – Remaining Works

Forecast of Total Quantities of C&D Materials to be Generated from the Contract*										
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
5	2	1	1	1	10	3	3	1	1	3

*Remark: Figure to be revised if necessary

Notes:

- (1) The performance targets are given in ETWB Technical Circular PS Clause 6(14).
- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material
- (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m³. (ETWB Technical Circular PS Clause 5(4)(b) refers). [Delete Note (4) and the table above on the forecast, where inapplicable].

APPENDIX H
SUMMARY OF EXCEEDANCES

Agreement No. CE 67/2015 (HY)

Cycle Tracks from Tuen Mun to Sheung Shui – Remaining Works – Design and Construction

Appendix H – Summary of Exceedance

Exceedance Report for Contract No. YL/2015/01 – Cycle Tracks from Tuen Mun to Sheung Shui – Remaining Works

**(A) Exceedance Report for Construction Noise
(NIL in the reporting period)**

**ANNEX I
COMPARISONS OF EM&A DATA AND
EIA PREDICTIONS**

Annex I – Comparison of EM&A Data and EIA Predictions

Comparison of Noise Monitoring Data with EIA predictions

Stations	Predicted Mitigated Construction Noise Levels in EIA (2009), dB(A)	Predicted Mitigated Worst Case Construction Noise Levels in ERR for Stage 2 (2015), dB(A)	Reporting Month (February 18), L_{eq} (30min) dB(A)	Reporting Month (March 18), L_{eq} (30min) dB(A)	Reporting Month (April 18), L_{eq} (30min) dB(A)
N1 - HKMLC Wong Chan Sook Ying Memorial School	55-62	62 ⁽¹⁾	45.9 – 62.8	60.0 – 62.2	53.1 – 61.5
N2 – Bethel High School	57-64	64 ⁽¹⁾	51.7 – 61.7	46.1 – 56.7	55.0 – 61.5
N3 – No. 159 Mai Po San Tsuen	70-73	74 ⁽²⁾	67.7 – 69.9	67.9 – 72.1	69.9 – 72.1
N5 – Block 2, Dills Corner Garden	73-75	75 ⁽²⁾	63.1 – 70.7	67.5 – 69.4	67.5 – 69.4
N6 – Home of Loving Faithfulness	64-73	74 ⁽¹⁾	61.8 – 71.7	60.5 – 71.1	55.7 – 68.2
N7 – Village House in Shek Wu Wai	N/A ⁽³⁾	70 ⁽²⁾	64.8 – 70.1	68.4 – 72.0	64.8 – 72.0

Remark:

- (1) With adoptions of quiet PMEs, temporary noise barrier and enclosure
- (2) With sub-grouping of construction activities
- (3) No construction noise level was predicted in EIA Report (2009)