Activity	Activity	Orig Early	Early		2008 2009														201	J10																			
ID	Description	Dur Start		SEP	OCT	NOV	DEC	JAN	(FEB	B MAR	R APR	MAY	Y JUN	JN JUL								FEB MA				JUN	JUL				NOV	DEC	JAN			2011 R APR	MAY	Y JUN	
ubmarine N		Dell' Clare	Tanish		2	3	4	5	6	7	8	9	10	11	1 12	2 13	14	14 15	15	16 17	1'	18 19	19 2	20 2	21	22	23	24	25	26	27	28	29	30	31	32	33	34	34
ubmarine i 0001	Application for Permit / License	88 01SEP08	2405000	4	1	1		Ann	-li-ation	- for Da	ermit / Lice	-I.							1		į.											4		1				E E	
20 5 0 000			31DEC08																		1				1									F.	1	1			
0002	Temp. Work Design & Approval	88 01SEP08	31DEC08		1 1						gn & Appro		1						1			1		1				1 1			1 2					1 7		1	
0003	Mat'l Purchase / Plant Mobil.	88 01SEP08	31DEC08			V	Y	_		ase / Piz	Plant Mobil	4.									1						1	1 1	4			I I		1 1	i ,				
0004	Survey	23 01DEC08	31DEC08			4		Surv	√ey			1	1					- }			1	I I		- 5				t 1	1	1				1 1	1				
0005	Dredging	97 01JAN09	15MAY09			1						D	Dredging	ng	1	I.			1		1			1	1		(1 1		1	£ 7	E E		1 1	1	1	1		
0006	Set up Temp. Platform	87 01MAY09	31AUG09			1	1		T	Ī						■\(\sigma\) Set	et up Tem	mp. Plat	tform			1			1		1	Í	1		1	1		1	1				
0007	Pipe Preparation	88 01JUL09	30OCT09				1			1								Pir	ipe Prepa	aration		1		E L	1				1 7	1	E P	f ,	4	T '				1	
8000	Pipe Pulling	65 01SEP09	30NOV09			. 1	1			1									₽ Pi	ipe Pullin	ng	1		I,	1			É	1	4	E F	4		T '	f J	1	1	1	
0009	Backfill	64 01DEC09	26FEB10			1	1 1			1					1	1						B ₇	ackfill		1	1	4	í.	1	1	E	£ ,		T ,	1	1	1	I I	
0010	Seawall Reinstatement	43 01FEB10	31MAR10			i	1								1	1			1			1	-Ve	Seawall R	Reins	statem	ent	1	i		1	1		T ,	í.	1	1	I I	
0011	Testing & Commissioning	45 01MAR10	30APR10		1					+	+	1		-		-	-		-	-	-						ommissio	ioning			1	1	+		+		1		+
Land Mains				4	1		1		-	1	+	1	-	+						_	-	1			-	-				+	1	+	-	+	+	+	1		-
0014	Application for Permit / License	65 01SEP08	28NOV08				Applic	cation	for Perm	mit / Lic	cense		1						1		1	1		1 6	1		1	É ,	f .	1	1 7	T.		T.	į ,	1			
0015	Approval for TTA	587 01SEP08	30NOV10							1	All productions	Al.	1	THE RESERVE		Constants.					Ole Sale	1	AUGUS	-	10000	TO CASE	-	-				Appr	roval for	r TTA	į ,	1	1	Î	
0012	Site Preparation	65 01SEP08	28NOV08				Site Pre	repara	ation	1		1	I.		1				1		ł.	1			1		1	1 1	1	1	Í	1		1	1	1	1	1	
0013	Plant Mobilization	65 01SEP08	28NOV08		HOT ST		V Plant Me	Mobili	ization	1		1	1		1			1	1		1	1		1	1				i		1	1	4	1				i.	
0016	Pipe Laying	522 01DEC08	30NOV10	-		7				-				All Street												AND DESCRIPTION OF THE PARTY OF						Pine	Laying		1	1	1	1	
0018	Miscellaneous Work	130 01DEC10	31MAY11	-	1	1				1	-	-		-	1			1	-		-				+				Misce	ellaneous	V	V	aying						
0017	Testing and Commissioning	64 01DEC10	28FEB11	- "		1 1				i	1	1	I.			i i		1			£	E E		E				1	Misco	aricoac	VI O.I.				Tooti	e and	Comm	-lepler	-sine
0017	Testing and Commissioning	04 0102010	ZOILDII									1	i.		F				1		1	1		1	1	1	4	ř.	1	4			4		1estir	ing and C	ommi	ASSION	ang