Appendix A Tentative Construction Programme

Construction of a Secondary Boundary Fence and New Sections of Primary Boundary Fence and Boundary Patrol Road (Sections 1-4)

| Items | A 141 | 200 | | 2010 | | | | | | | | | 2011 | | | | | | | | | | 2012 | | | | | | | | | | | |
|-------|----------------------------|-----|----|------|---|---|-----|----|---|---|----|----|-------|---|-----|---|---|-------|-----|-----|---|------|------|----|----|----|----|-----|---|-----|---|------|------|----|
| | Activities | | 12 | 1 | 2 | 3 | 4 5 | 6 | 7 | 8 | 9 | 10 | 11 12 | 1 | 2 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 1 | 1 1 | 2 | 1 | 2 | 3 | 4 5 | 6 | 7 | 8 | 9 10 |) 11 | 12 |
| | Section 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| (1A) | Excavation | | | | | | | | | | | | | | | | | 15.5m | | | | | | | | | | | | | | | | |
| (1B) | Footing Construction | | | | | | | | | | | | | | | | | | 16m | | | | | | | | | | | | | | | |
| (1C) | Fence Installation | | | | | | | | | | | | | | | | | | 16m | | | | | | | | | | | | | | | |
| | Section 2* | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| (2A) | Excavation | | | | | | | | | | | | | | | | | | , | 22m | | | | | | | | | | | | | | |
| (2B) | Footing Construction | | | | | | | | | | | | | | | | | | | | | 22 | 2m | | | | | | | | | | | |
| (2C) | Road Construction | | | | | | | | | | | | | | | | | | | | | | | 18 | 3m | | | | | | | | | |
| (2D) | Fence Installation | | | | | | | | | | | | | | | | | | | | | | | | | 1 | 5m | | | | | | | |
| | Section 3** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| (3A) | Excavation | | | | | | | | | | | | | | | | | | | | | | | | | | | 141 | m | | | | | |
| (3B) | Footing Construction | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 14m | | | | |
| (3C) | Road Construction | | | | | | | | | | | | | | | | | | | | | | | | (| 6m | | | | | | | | |
| (3D) | Fence Installation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 7m | |
| | Section 4 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| (4A) | Excavation | | | | | | 61 | m | | | | | | | | | | | | | | | | | | | | | | | | | | |
| (4B) | Footing Construction | | | | | | | 6m | | | | | | | | | | | | | | | | | | | | | | | | | | |
| (4C) | Fence Installation | | | | | | | 3m | | | | | | | | | | | | | | | | | | | | | | | | | | |
| (4D) | Check Point Superstructure | | | | | | | | | | 3m | | | | | | | | | | | | | | | | | | | | | | | |

Remarks:

- Construction works are restricted. Please refer to Sections 6.6.46 and 6.10.4 for details.
 - * The completion date would be subject to the schedule of the advance river training works for Liantang/Heung Yuen Wai Boundary Control Point as described in Section 1.8.4.
 - ** The construction programme of Section 3 excludes the works at the interface section with Liantang/Heung Yuen Wai Boundary Control Point (BCP) as described in Sections 1.8.2 and 1.8.3, the completion date of which would be subject to the schedule of the advance river training works for the BCP and the BCP construction works.