Appendix A Tentative Construction Programme

Construction of a Secondary Boundary Fence and New Sections of Primary Boundary Fence and Boundary Patrol Road (Sections 1-4)

Items	Activities		2009			2010										2011									2012								
			1 12	1	2	3	4	5	6 7	8	9	10	0 11 12	2 1	2	3	4	5 6	7	8	9	10	11 1	2 1	2	3	4 5	6	7	8	9 10	0 1	1 12
	Section 1																																
(1A)	Excavation																	15.51	n														
(1B)	Footing Construction																		16m														
(1C)	Fence Installation											+							16m														
	Section 2*																																
(2A)	Excavation																			22m													
(2B)	Footing Construction														1							2	2m										
(2C)	Road Construction																							18n	n								
(2D)	Fence Installation																									15m							
	Section 3**																																
(3A)	Excavation															1											14n	1					
(3B)	Footing Construction															1													14m				
(3C)	Road Construction																								6m								
(3D)	Fence Installation																															71	n
	Section 4																																
(4A)	Excavation			1				6m																									
(4B)	Footing Construction							-	óm																								
(4C)	Fence Installation							3	3m																								
(4D)	Check Point Superstructure										3n	n																					

Remarks:

Construction works are restricted. Please refer to Sections 6.6.46 and 6.10.4 for details.

- * The completion date would be subject to the schedule of the advance river training works for Liantang/Heung Yuen Wai Boundary Control Point as described in Section 1.8.4.
- ** The construction programme of Section 3 excludes the works at the interface section with Liantang/Heung Yuen Wai Boundary Control Point (BCP) as described in Sections 1.8.2 and 1.8.3, the completion date of which would be subject to the schedule of the advance river training works for the BCP and the BCP construction works.