iiipi	ementation Programme and Phasing - Gantt Chart Programme																					
	Task Name	Start	Finish	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	
1	Advance Works Package - Infrastructure and Development at KTN and FLN	1/8/2013	30/11/2025														1					
2	WC04 – Advance Site Formation and Engineering Infrastructure at KTN	1/3/2014	30/11/2024		-																	
3	Statutory and Administrative Procedures	1/7/2014	28/2/2018																			
4	Design and Tendering	1/3/2014	28/2/2018																			
5	Site Formation and Construction of Engineering Infrastructure	1/3/2018	31/8/2021																			
6	Site Development	1/3/2019	30/11/2024																			
7	WC06 – Advance Site Formation and Engineering Infrastructure at FLN	1/3/2015	30/11/2025																			
8	Statutory and Administrative Procedures	1/7/2015	28/2/2019																			
9	Design and Tendering	1/3/2015	28/2/2019							<b>_</b>												
10	Site Formation and Construction of Engineering Infrastructure	1/3/2019	31/8/2022																			
11	Site Development	1/3/2020	30/11/2025																			
12	WC07 - Advance Fanling Bypass (Eastern Section) (Connection between Shau Tau Kok Road and Fanling Highway)	1/9/2015	31/8/2023			-																
13	Statutory and Administrative Procedures	1/1/2016	31/8/2019																			
14	Design and Tendering	1/9/2015	31/8/2019																			
15	Site Formation and Construction of Engineering Infrastructure	1/9/2019	31/8/2023									1										
16	Site Development	1/9/2021	31/8/2023																			
17	WC07 -AFCD's Sites at FLN (Reprovisioning of North District Temporary Wholesale Market)	1/11/2015	31/8/2019			-	<u> </u>															
18	Statutory and Administrative Procedures	1/11/2015	31/10/2017																			
19	Design and Tendering	1/11/2015	31/10/2017																			
20	Site Formation and Construction of Engineering Infrastructure	1/11/2017	30/4/2018																			
21	Site Development	1/5/2018	31/8/2019																			
22	WC03 – Roadworks, Associated Infrastructure and Open Spaces at KTN and FLN (KTN)	1/9/2014	28/2/2022		-																	
23	Statutory and Administrative Procedures	1/1/2015	31/8/2018																			
24	Design and Tendering	1/9/2014	31/8/2018																			
25	Site Formation and Construction of Engineering Infrastructure	1/9/2018	28/2/2022																			
26	Site Development	1/9/2018	31/8/2021																			
27	WC03 – Roadworks, Associated Infrastructure and Open Spaces at KTN and FLN (FLN)	1/9/2014	31/8/2023		-																	
28	Statutory and Administrative Procedures	1/7/2015	28/2/2019					1	l	<b>—</b>												
29	Design and Tendering	1/9/2014	31/8/2018			- 1		1														
30	Site Formation and Construction of Engineering Infrastructure	1/3/2019	31/8/2022									1										
31	Site Development	1/3/2019	31/8/2023									1										
32	WC08 – Phase 1B STW Extenstion at FLN	1/3/2018	28/2/2023																			
33	Design and Tendering	1/3/2018	28/2/2021																			
34	Site Development	1/3/2021	28/2/2023																			
35	WC09 – Secondary Service Reservoir, Associated Trunk Mains and Distribution Mains at KTN	1/8/2013	31/7/2020																			
36	Statutory and Administrative Procedures	1/12/2013	31/7/2017			1																
37	Design and Tendering	1/8/2013	31/7/2017																			
38	Site Formation and Construction of Engineering Infrastructure	1/8/2017	31/7/2020						l	1												
39	Site Development	1/8/2017	31/7/2020						I I	1												
40	WC32 – Flushing Water Service reservoir, Assicoated Trunk mains and distribution mains at KTN	1/3/2016	28/2/2023											-								
41	Statutory and Administrative Procedures	1/7/2016	29/2/2020																			
42	Design and Tendering	1/3/2016	29/2/2020																			
43	Site Formation and Construction of Engineering Infrastructure	1/3/2020	28/2/2023									1										
44	Site Development	1/3/2020	28/2/2023									1										
45	WC19 – Site for Lots subject to VRT in FLN	1/11/2014	30/9/2018					1														
46	Statutory and Administrative Procedures	1/7/2015	31/10/2016																			
47	Design and Tendering	1/11/2014	31/10/2016																			
48	Site Formation and Construction of Engineering Infrastructure	1/11/2016	31/1/2018																			
49	Site Development	1/2/2018	30/9/2018																			

Note: Land resumption and clearance would be carried out during "Statutory and Administrative Procedures

\hkgnts19\civil\25278\_NDA\Outgoing Reports for CE61-2007 only\Miscellaneous\Implementation Programme and Phasing\2013-05-31 - Implementation Programme and Phasing (Gantt Chart).mpp

Page 1 of 4

Task Name	Start	Finish	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	20
<ul> <li>WC28 – Fanling Bypass (Eastern Section) (connection between Sha Tau Kok Road and Wu Nga Lok Yeung)</li> </ul>	1/9/2015	31/8/2023																			
Statutory and Administrative Procedures	1/1/2016	31/8/2019																			
2 Design and Tendering	1/9/2015	31/8/2019																			
3 Site Formation and Construction of Engineering Infrastructure	1/9/2019	31/8/2023																			
Site Development	1/9/2021	31/8/2022																			
WC33 – Stockpiling Area (KTN)	1/3/2014	31/7/2024		_																	
S Statutory and Administrative Procedures	1/7/2014	28/2/2018		Ť																	
7 Design and Tendering	1/3/2014	28/2/2018																			
3 Site Formation	1/3/2018	31/7/2024																			
WC33 – Stockpiling Area (FLN)	1/3/2014	31/7/2024																			
) Statutory and Administrative Procedures	1/7/2015	28/2/2019		•										•							
Design and Tendering	1/3/2014	28/2/2018																			
2 Site Formation	1/3/2019	31/7/2024																			
Package 1 - First Stage of Infrastructure and Development at KTN and FLN	1/3/2014	31/3/2024																			
WC01 - Nature Park (Long Valley Core Area and Wetland Enhancement Works)	1/3/2014	31/8/2020																			
5 Statutory and Administrative Procedures	1/7/2014	28/2/2018				1															
5 Design and Tendering	1/3/2014	28/2/2018																			
7 Site Formation and Construction of Engineering Infrastructure	1/3/2018	31/8/2020																			
3 Site Development	1/3/2018	31/8/2020																			
WC18 – Site for Lots subject to VRT in KTN	1/5/2018	31/3/2024																			
) Statutory and Administrative Procedures	1/9/2018	30/4/2022																			
Design and Tendering	1/5/2018	30/4/2022																			
2 Site Formation and Construction of Engineering Infrastructure	1/5/2022	31/7/2023																			
3 Site Development	1/8/2023	31/3/2024																			
WC21 – HKPF's Sites at KTN (Reprovisioning of Fan Garden Junior Police Officer's Police Married Quarters as well as District Headquarter Associated Married Staff Quarters)	1/1/2016	30/6/2022			,																
5 Statutory and Administrative Procedures	1/1/2016	31/12/2017																			
Design and Tendering	1/1/2016	31/12/2017																			
Site Formation and Construction of Engineering Infrastructure	1/1/2018	31/12/2019																			
3 Site Development	1/1/2020	30/6/2022																			
WC21 – HKPF's Sites at FLN (Reprovisioning of Police Driving and Traffic Complex, Weapon Training Division)	1/7/2014	31/12/2022		-									•								
) Statutory and Administrative Procedures	1/11/2014	30/6/2018				1															
Design and Tendering	1/7/2014	30/6/2018				1															
2 Site Formation and Construction of Engineering Infrastructure	1/7/2018	30/6/2020																			
3 Site Development	1/7/2018	31/12/2022																			
WC21 - Planting for Relocation of Man Kam To Egretry at FLN	1/6/2014	31/1/2021																			
5 Statutory and Administrative Procedures	1/12/2014	31/5/2016																			
5 Design and Tendering	1/6/2014	31/5/2016																			
Site Formation and Construction of Engineering Infrastructure	1/6/2016	31/1/2021																			
Package 2 - Infrastructure and Development at KTN (South)	1/3/2014	31/12/2031											1		1						-
WC10 – Fanling Highway Widening, Kwu Tung Interchange and Pak Shek Au Interchange	1/8/2021	31/7/2029									-										
) Statutory and Administrative Procedures	1/12/2021	31/7/2025									(	 	1	l							
Design and Tendering	1/8/2021	31/7/2025																			
2 Site Formation and Construction of Engineering Infrastructure	1/8/2025	31/7/2029																			
3 Site Development	1/8/2025	31/7/2028																			
WC11 – Site Formation and Engineering Infrastructure at KTN (South)	1/8/2020	31/12/2031																			-
5 Statutory and Administrative Procedures	1/12/2020	31/7/2024																			
Design and Tendering	1/8/2020	31/7/2024										1	1								
Site Formation and Construction of Engineering Infrastructure	1/8/2024	31/1/2028																			
3 Site Development	1/8/2026	31/12/2031																			

Note: Land resumption and clearance would be carried out during "Statutory and Administrative Procedures Page 2 of 4

\hkgnts19\civil\25278\_NDA\Outgoing Reports for CE61-2007 only\Miscellaneous\Implementation Programme and Phasing\2013-05-31 - Implementation Programme and Phasing (Gantt Chart).mpp

(Last Update: 31/5/2013 8:12 PM ) Rev. 3

	Task Name	Start	Finish	2013	3 2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	20
99	WC26 - Truck Mains from Ngau Tam Mei Primary Fresh Water Service Reservoir to Existing and Proposed FWSR and Pumping Station	1/2/2018	31/1/2028																			
00	Statutory and Administrative Procedures	1/6/2018	31/1/2022																			
)1	Design and Tendering	1/2/2018	31/1/2022																			
)2	Site Formation and Construction of Engineering Infrastructure	1/2/2022	31/1/2028																			
)3	WC31 – Plant for District Colling System at KLN	1/3/2014	28/2/2023		-									•								
)4	Statutory and Administrative Procedures	1/7/2014	28/2/2018																			
)5	Design and Tendering	1/3/2014	28/2/2018																			
06	Site Formation and Construction of Engineering Infrastructure	1/3/2018	28/2/2021																			
07	Site Development	1/3/2020	28/2/2023																			
80	Package 3 - Infrastructure and Development at KTN (North)	1/1/2016	31/12/2031																			-
09	WC12 – Site Formation and Engineering Infrastructure at KTN (North)	1/8/2020	31/12/2031								-											-
10	Statutory and Administrative Procedures	1/12/2020	31/7/2024																			
11	Design and Tendering	1/8/2020	31/7/2024																			
12	Site Formation and Construction of Engineering Infrastructure	1/8/2024	31/1/2028																			
13	Site Development	1/8/2026	31/12/2031																			
14	WC21 – HKPF's Sites at KTN (District Headquarters and Divisional Police Station)	1/8/2022	31/1/2029																	-		
5	Design and Tendering	1/8/2022	31/7/2024																			
16	Site Formation and Construction of Engineering Infrastructure	1/8/2024	31/7/2026																			
17	Site Development	1/8/2026	31/1/2029																1	<b>.</b>		
8	WC29 – Reprovisioning Sites for community Sports	1/1/2016	31/12/2023												•							
9	Statutory and Administrative Procedures	1/5/2016	31/12/2019																			
20	Design and Tendering	1/1/2016	31/12/2019																			
21	Site Formation and Construction of Engineering Infrastructure	1/1/2020	31/12/2021																			
2	Site Development	1/1/2022	31/12/2023																			
23	Package 4 - Remaining Infrastructure and Development at FLN (East)	1/2/2017	31/12/2031					•														+
24	WC13 - Secondary Services Reservoir, Associated Trunk Mains and Distribution Mains at FLN	1/2/2017	31/1/2025					-								-						
25	Statutory and Administrative Procedures	1/6/2017	31/1/2021									)										
26	Design and Tendering	1/2/2017	31/1/2021									)										
27	Site Formation and Construction of Engineering Infrastructure	1/2/2021	31/1/2025								1											
28	Site Development	1/2/2021	31/1/2025																			
29	WC14 – Fanling Bypass (Western Section) (Connection between Man Kam To Road and Sha Tau Kok Road) and Po Shek Wu Interchange Improvement	1/8/2021	31/7/2029																			
30	Statutory and Administrative Procedures	1/12/2021	31/7/2025																			
31	Design and Tendering	1/8/2021	31/7/2025																			
32	Site Formation and Construction of Engineering Infrastructure	1/8/2025	31/7/2029																			
33	Site Development	1/8/2027	31/7/2028																			
34	WC15 –Remaining Site Formation and Engineering Infrastructure at FLN (East)	1/8/2020	31/12/2031								-											╧
35	Statutory and Administrative Procedures	1/12/2020	31/7/2024																			
86	Design and Tendering	1/8/2020	31/7/2024												_							
37	Site Formation and Construction of Engineering Infrastructure	1/8/2024	31/1/2028																			
38	Site Development	1/8/2026	31/12/2031																		1	
39	Package 5 - Remaining Infrastructure and Development at FLN (West)	1/11/2018	31/12/2031						-													-
0	WC08 – Phase 2 STW Extenstion at FLN	1/11/2018	31/1/2028						<b>V</b>							I			-			
11	Statutory and Administrative Procedures	1/3/2019	31/10/2022																			
42	Design and Tendering	1/11/2018	31/10/2022																			
43	Site Formation and Construction of Engineering Infrastructure	1/11/2022	31/1/2028													1		1	L D			
44	Site Development	1/11/2022	31/1/2028																			
45	WC22 – Remaining Site Formation and Engineering Infrastructure at FLN	1/8/2020	31/12/2031																			

Note: Land resumption and clearance would be carried out during "Statutory and Administrative Procedures

\hkgnts19\civil\25278\_NDA\Outgoing Reports for CE61-2007 only\Miscellaneous\Implementation Programme and Phasing\2013-05-31 - Implementation Programme and Phasing (Gantt Chart).mpp

(Last Update: 31/5/2013 8:12 PM ) Rev. 3

	DAs Study entation Programme and Phasing - Gantt Chart Programme																					
ID Ta	isk Name	Start	Finish	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	203
146	Statutory and Administrative Procedures	1/12/2020	31/7/2024	-							(											
147	Design and Tendering	1/8/2020	31/7/2024																			
148	Site Formation and Construction of Engineering Infrastructure	1/8/2024	31/1/2028	5																		
149	Site Development	1/8/2026	31/12/2031																			

\hkgnts19\civil\25278\_NDA\Outgoing Reports for CE61-2007 only\Miscellaneous\Implementation Programme and Phasing\2013-05-31 - Implementation Programme and Phasing (Gantt Chart).mpp