

Appendix 1-2

Original Project Implementation Programme

Appendix 1-2 Original Project Implementation Programme

Construction Activity	2015						2016												2017							
	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
Installation of Hoarding around the Wetland Restoration Area (Phase A)																										
Wetland Restoration (Phase A)																										
A Construction of wetland: Reprofiling of pond			A																							
B Construction of wetland: Vegetation Planting work (no PMEs involved)																										
B Vegetation clearance		B																								
Establishment of wetland (no PMEs involved)																										
Temporary enhancement area in operation																										
Site Formation/ Preloading (Phase B)																										
C General Site Clearance			C																							
D Retaining Wall Construction (including BA14 submission for piling or soil improvement works)				D																						
E Installation of Vertical Drain				E																						
F Placement of Fill and Surcharge					F																					
Preloading (for 4 months)																										
G Removal of Surcharge													G													
BA 14 Submission																										
Site Formation/ Preloading (Phase C)																										
H General Site Clearance				H																						
I Retaining Wall Construction (including BA14 submission for piling or soil improvement works)					I																					
J Installation of Vertical Drain					J																					
K Placement of Fill and Surcharge						K																				
Preloading (for 4 months)																										
L Removal of Surcharge													L													
BA 14 Submission																										
Site Formation/ Preloading (Phase D)																										
M General Site Clearance				M																						
N Retaining Wall Construction (including BA14 submission for piling or soil improvement works)					N																					
O Installation of Vertical Drain					O																					
P Placement of Fill and Surcharge						P																				
Preloading (for 4 months)																										
Q Removal of Surcharge														Q												
BA 14 Submission																										
V Travelling of dump trucks on haul road during wetland restoration and site formation/ preloading stage		V																								
Foundation (Phases B, C and D only)													R													
Superstructure Construction (Phases B, C and D only)															S											
Construction of Underground Services and Utilities (Phases B, C and D only)													T													
Roadworks Construction (Phases B, C and D only)																	U									

Concurrent Construction Activities
Duration of Concurrent Works (months)

1	B+V
0.5	A+C+V
0.5	A+C+H+V
0.5	A+D+E+H+M+V
0.5	A+D+E+H+M+V
0.5	A+D+F+H+N+O+V
0.5	A+D+F+H+N+O+V
2	D+F+H+K+N+P+V
0.5	I+K+N+P+V
0.5	N+P+V
3	V
0.5	V+R+T
0.5	G+V+R+T
0.5	G+L+V+R+T
0.5	G+L+Q+V+R+T
0.5	L+Q+V+R+T
0.5	Q+V+R+T
2.5	R+S+T
2.5	S+T+U
4	S+U